# Civil Engineering and Development Department

EP-344/2009 – New Sewage Pumping Stations Serving KTD and EP-337/2009 – New Distributor Roads Serving the Planned KTD

# Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

November 2015

(Version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

# TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	
	Introduction	
	Environmental Monitoring Works	1
	Environmental Licenses and Permits	
	Key Information in the Reporting Month	2
	ruttre Key Issues	2
1.	INTRODUCTION	
	Background	
	Project Organizations	3
	Construction Activities undertaken during the Reporting Month.	4
	Summary of EM&A Requirements	j
	Status of Compliance with Environmental Permits Conditions	
2.	AIR QUALITY	8
	Monitoring Requirements	8
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration.	
	Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure	e. 9
	Results, Observations and Action/Limit Level Exceedance	. 11
3.	NOISE	. 13
	Monitoring Requirements	. 13
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	. 13
	Monitoring Methodology and QA/QC Procedures	. 14
	Maintenance and Calibration	
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	. 16
5.	LANDSCAPE AND VISUAL	. 18
٠.	Monitoring Requirements	
	Results and Observations.	. 18
_		
6.	ENVIRONMENTAL AUDIT	
	Site Audits Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	20
	Summary of Mitigation Measures Implemented	22
	Implementation Status of Event Action Plans	. 22
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecut	
7.	FUTURE KEY ISSUES	23
<i>'</i> •	Key Issues for the Coming Month.	
	Monitoring Schedule for the Next Month	
_		
8.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	
	Effectiveness of Environmental Management	. 20

# LIST OF TABLES

Table I	Breaches of Action and Limit Levels for the Project in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures
Table 1.3	Air Quality and Noise Monitoring Stations for this Project
Table 1.4	Summary Table for Required Submission under EP No. EP-337/2009
Table 1.5	Summary Table for Required Submission under EP No. EP-344/2009
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Major dust source identified at the designated air quality monitoring stations
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Major noise source identified at the designated noise monitoring stations
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 4.1	Comparison of 1-hr TSP data with EIA predictions
Table 4.2	Comparison of 24-hr TSP data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 6.1	Summary of Environmental Licensing and Permit Status
Table 6.2	Observations and Recommendations of Site Inspections for EP-337/2009
Table 6.3	Observations and Recommendations of Site Inspections for EP-344/2009
Table 7.1	Summary of the tentative program of major site activities, the impact prediction and
	control measures for December 2015 and January 2016
Table 8.1	Examples of Mitigation Measures for Environmental Recommendations

# LIST OF FIGURES

Figure 1	Layout Plan of the Project Site
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Wind Anemometer
Figure 5	Management Structure

## LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
H	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
M	Summary of Waste Generation and Disposal Records
N	Construction Programme

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 24<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 30 November 2015.
- 2. The major site activities undertaken in the reporting month included:
  - Base slab, wall, roof construction of Box culvert B5;
  - Backfilling of box culvert B5
  - Excavation of trench for sewers;
  - Excavation for NPS for Portion 4 and Box culvert B6;
  - Strut and waling of NPS;
  - Installation of DN750 drainage pipe and sewer at L19;
  - Installation of precast box culvert B6;
  - Installation of DCS;
  - Fixing of reinforcement and concreting to walls and slab of pumping station for PS2;
  - Laving concrete pipes DN750 from FMH10 345 to FHH10 350:
  - Construction of jacking pits 10, 11, 3 & 4; and
  - Widening works of Sung Wong Toi Road.

#### **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Table I Breaches of Action and Limit Levels for the Project in the Reporting Month

Parameter	No. of Project-rela	ted Exceedance	Action Taken
r ai ailletei	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

7. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

#### **Environmental Licenses and Permits**

- 8. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 9. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 10. Water Discharge License (WT00020971-2015).

#### **Key Information in the Reporting Month**

11. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Tuble 11 Summary Tuble for fixey information in the Report				1011111	
Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

#### **Future Key Issues**

- 12. The future key environmental issues in the coming month include:
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site;
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
  - Review and implementation of temporary drainage system for the surface runoff.

#### 1. INTRODUCTION

#### **Background**

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1<sup>st</sup> December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 24<sup>th</sup> Monthly EM&A report summarizing the EM&A works for the Project from 1 to 30 November 2015.

#### **Project Organizations**

- 1.6 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Engineer and the Engineer's Representative (ER) AECOM.
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Hyder Consulting Limited. (Hyder).
  - Contractor Kwan On Construction Co., Ltd. (Kwan On).

1.7

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Roger Wong	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's	Mr. John Yam	SRE	2798 0771	3013 8864
AECOM	Representative	Mr. Ivan Yim	RE	2/98 0//1	3013 6604
	Environmental	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech	Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
Hyder	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028
Kwan On Contractor		Mr. Terry Yu	Site Agent	3689 7752 6146 6761	`
				telephone nui	nber)

#### Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
  - Daily Clearance;
  - Base slab, wall, roof construction of Box culvert B5;
  - Backfilling of box culvert B5
  - Excavation of trench for sewers;
  - Excavation for NPS for Portion 4 and Box culvert B6;
  - Strut and waling of NPS;
  - Installation of DN750 drainage pipe and sewer at L19;
  - Installation of precast box culvert B6;
  - Installation of DCS;
  - Fixing of reinforcement and concreting to walls and slab of pumping station for PS2;
  - Laying concrete pipes DN750 from FMH10\_345 to FHH10\_350;
  - Construction of jacking pits 10, 11, 3 & 4; and
  - Widening works of Sung Wong Toi Road.
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Generated Major Environmental Impact	Control Measures
Daily Clearance	N/A	N/A
Excavation of trench for sewers; Excavation for NPS for Portion 4 and Box culvert B6.	Dust, Water Quality	<ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and</li> <li>On-site waste sorting and implementation of trip ticket system.</li> </ul>
Base slab , wall and roof slab construction for B5	Noise, Waste Management	Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction
Road widening works for Sun Wong Tai Road; Strut and waling of NPS; Fixing of	Noise	Use of quiet plant and well-maintained construction plant; and Provide hoarding.
reinforcement and concreting to walls and slab of pumping station for PS2	Noise	Use of quiet plant and well-maintained construction plant; and     Provide hoarding.
Installation of DN750 drainage pipe and sewer at L19, precast box culvert B6 and DCS; Laying concrete pipes DN750 from FMH10_345 to FHH10_350; Construction of jacking pits 10, 11, 3 & 4	Noise, Water Quality	Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall.

#### **Summary of EM&A Requirements**

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 30 November 2015.

.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see

Figure 2 and 3 for their locations).

Table 1.3 Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	N/A
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop
AM5 – CCC Kei To Secondary School	No	AM5(A) – Po Leung Kuk Ngan Po Ling College
AM6 – Site 1B4 (Planned)		N/A
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

#### Remarks:

- Yes" Monitoring station is the same as that stated in EM&A Manual
- > No Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- N/A No alternative monitoring station is required.
- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010. The impact monitoring data under Schedule 3 of KTD will be adopted for the Project. Therefore, this report presents the air quality and noise monitoring works extracted from Schedule 3 of KTD.

#### **Status of Compliance with Environmental Permits Conditions**

1.15 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4 Summary Table for Required Submission under EP No. EP-337/2009

EP Conditions Submission Subm		Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one week before the commencement of operation of distributor road(s)	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No.23 (October 2015)	17 December 2015	Monthly EM&A Report for Contract No. KL/2012/03

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions Submission		Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one week before the commencement of operation of distributor road(s)	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No.23 (October 2015)	17 December 2015	Monthly EM&A Report for Contract No. KL/2012/03

#### 2. AIR QUALITY

#### **Monitoring Requirements**

2.1 According to EM&A Manual under the EPs, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(A) and AM5(A)). **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

**Table 2.1** Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(A)	EMSD Workshops	Rooftop (about 6/F) Area
AM5(A)	Po Leung Kuk Ngan Po Ling College	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

#### **Monitoring Equipment**

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

**Table 2.2** Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	G25A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3 & LD-3B, AEROCET-531	10
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	4
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1

#### **Monitoring Parameters, Frequency and Duration**

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	At least three times every 6 days	
24-hr TSP	At least once every 6 days	

# Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

#### Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
  - The 1-hour dust meter is placed at least 1.3 meters above ground.
  - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
  - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
  - Push the knob at MEASURE position.
  - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
  - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
  - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
  - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### **Instrumentation**

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of  $\geq$  99% for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25 °C and 30 °C and not vary by more than ±3 °C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate
    maintenance such as routine motor brushes replacement and electrical wiring checking
    were made to ensure that the equipment and necessary power supply are in good
    working condition.
  - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
  - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

#### Results, Observations and Action/Limit Level Exceedance

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The air temperature, precipitation and the relative humidity data were obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.

2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations is as follows:

Table 2.4 Major dust source identified at the designated air quality monitoring stations

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM3(A) – Holy Trinity Bradbury	Road Traffic Dust
Centre	Exposed site area
	Excavation works
	Site vehicle movement
AM4(A) – EMSD Workshops	Site vehicle movement
AM5(A) – Po Leung Kuk Ngan Po	Road Traffic Dust
Ling College	Excavation works at the site (Contract No.:
	1/WSD/14(K)) facing Po Leung Kuk Ngan Po
	Ling College

#### 3. NOISE

#### **Monitoring Requirements**

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6<sup>th</sup> October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10<sup>th</sup> October 2014 to carry out the monitoring works.

**Table 3.1 Noise Monitoring Stations** 

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

#### Remarks:

### **Monitoring Equipment**

**Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

**Table 3.2 Noise Monitoring Equipment** 

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955, 957	5
Calibrator	SVAN 30A	3
	B&K4231	2

#### **Monitoring Parameters, Frequency and Duration**

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

<sup>\*</sup> Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10<sup>th</sup> October 2014 onwards

<sup>#</sup> The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Table 5.5 Noise Monitoring Parameters, Frequency and Duration				
Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade (*)
M6(A)	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A)	0700-1900 hrs on normal	Once per week	Free Field (*)

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

#### Monitoring Methodology and QA/QC Procedures

• The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.

weekdays

- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting
time weighting
Fast
time measurement
30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### **Maintenance and Calibration**

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

<sup>(\*)</sup> Refer to bullet point 1 and 2 in the following section.

#### Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Table 3.4 Major noise source identified at the designated noise monitoring stations

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

Table 3.5 Baseline noise level and noise limit level for monitoring stations

Monitoring Stations	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
M7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

<sup>(\*)</sup> Noise Limit Level is 65 dB(A) during school examination periods.

#### 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	Reporting Month (November 2015), μg/m3	
	Mid 2013), μg/m3	Late 2016), μg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	117.1	32.9 – 244.3
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	121.9	22.8 – 242.6
AM4(A) – EMSD Workshops (Alternative station for Grand Waterfront)	246	258	127.1	25.1 – 235.4
AM5(A) – Po Leung Kuk Ngan Po Ling College (Alternative station for CCC Kei To Secondary School)	159	221	105.8	23.8 – 245.4

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

Station	Predicted 24-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	_	ng Month 2015), μg/m3
	Mid 2013), μg/m3	Late 2016), μg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	145	169	74.2	62.4 – 93.3
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	106	138	74.5	49.7 – 93.5
AM4(A) – EMSD Workshops (Alternative station for Grand Waterfront)	143	152	103.7	71.4 – 134.9
AM5(A) – Po Leung Kuk Ngan Po Ling College (Alternative station for CCC Kei To Secondary School)	103	128	34.3	24.8 – 44.3

 Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (L <sub>eq (30min)</sub> dB(A))	Reporting Month (November 2015), L <sub>eq (30min)</sub> dB(A)
M6(A) - Oblate Primary School ^	N/A	53.7 – 65.2
M7 - CCC Kei To Secondary School	45 – 68	61.6 – 68.0
M8 - Po Leung Kuk Ngan Po Ling College	44 – 70	62.3 – 68.5
M9 – Tak Long Estate	Not predicted in EIA Report	59.5 – 62.8

<sup>(^)</sup> Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10<sup>th</sup> October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise monitoring results in the reporting month were within the range of predicted mitigated construction noise levels in the EIA report.

#### 5. LANDSCAPE AND VISUAL

#### **Monitoring Requirements**

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

#### **Results and Observations**

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

#### 6. ENVIRONMENTAL AUDIT

#### **Site Audits**

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 6<sup>th</sup>, 13<sup>th</sup>, 18<sup>th</sup> and 27<sup>th</sup> November 2015 in the reporting month. IEC site inspection was conducted on 18<sup>th</sup> November 2015. No non-compliance was observed during the site audits.

#### Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

Table 6.1 Summary of Environmental Licensing and Permit Status

D	Valid Period		Detelle	G4 4
Permit No.	From	To	<b>Details</b>	Status
<b>Environmental Perm</b>	it (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid
Effluent Discharge L	icense			
WT00020971-2015	22/04/15	N/A	Discharge Licence for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain	Valid
Registration of Chemical Waste Producer				
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	Valid

#### **Status of Waste Management**

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

#### **Implementation Status of Environmental Mitigation Measures**

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Table 6.2 Observations and Recommendations of Site Inspections for EP-337/2009

Parameters	Date	Date Observations and Recommendations Follow-up		
Water Quality				
Air Quality	6 November 2015	Reminder: To provide water spray for loading and unloading of dusty materials to suppress dust emission near PS2.	Water spray was observed provided for loading and unloading works.	
Noise				
Waste/Chemical Management	13 November 2015	Reminder: To provide drip tray for oil containers or remove it properly.	Oil container was observed removed.	
Landscape and Visual				
Permits /Licences				

Table 6.3 Observations and Recommendations of Site Inspections for EP-344/2009

Table 6.5	Observations and Recommendations of Site Inspections for EP-344/2009				
Parameters	Date	Observations and Recommendations	Follow-up		
Water Quality					
Air Quality	27 November 2015	Reminder: Dust emission was observed at exposed area of NPS. The Contractor was reminded to provide water spray more frequently to NPS to suppress dust emission.	Water spray was observed provided for exposed site area near PS2.		
Noise					
Waste/Chemical Management	27 November 2015	Reminder: Accumulation of waste was observed at NPS. The Contractor was reminded to sort out general waste from construction waste and dispose of properly.	Enclosed bins was observed provide for sorting of general refuse at NPS.		
Landscape and Visual					
Permits /Licences					

#### **Summary of Mitigation Measures Implemented**

6.7 The monthly IEC audit was carried out on 18<sup>th</sup> November 2015, the observations were recorded and they are presented as follows:

#### Follow up of last monthly audit:

 As a general reminder, the contractor is reminded to water all haul roads regularly in order to prevent the generation of dust at site. (NPS)
 (Closed. Haul road was observed wet.)

#### Observation(s) in the reporting month:

- No adverse environmental impacts were observed during site inspection. No follow-up action are required.
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

#### **Implementation Status of Event Action Plans**

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

#### 1-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

#### 24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

#### Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

#### Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

#### 7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
  - Daily Clearance;
  - Backfilling of box culvert B5;
  - Excavation of trench for sewers;
  - Concerting of base slab and walls of NPS.
  - Installation of DN750 drainage pipe at L19;
  - Excavation of Box culvert B6;
  - Installation of precast box culvert B6;
  - Installation of DCS;
  - Fixing of reinforcement and concreting to walls and slab of pumping station for PS2;
  - Laying concrete pipes DN750 from FMH10 345 to FHH10 350;
  - Excavation and installation of clay pipe in Portion 4;
  - Construction of jacking pits 10, 11, 3 & 4; and
  - Widening works of Sung Wong Toi Road.
- 7.2 The tentative construction program for the Project is provided in **Appendix N.**

#### **Key Issues for the Coming Month**

- 7.3 Key environmental issues in the coming month include:
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site;
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
  - Review and implementation of temporary drainage system for the surface runoff.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. December 2015 and January 2016 are summarized as follows:

Table 7.1 Summary of the tentative program of major site activities, the impact prediction and control measures for December 2015 and January 2016

<b>Construction Works</b>	Major Impact	Control Measures
	Prediction	
As mentioned in Section 7.1	Air quality impact (dust)  Water quality impact (surface run-off)	<ul> <li>a) Frequent watering of haul road and unpaved/exposed areas;</li> <li>b) Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>c) Watering of any earth moving activities.</li> <li>d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>g) Provision of measures to prevent discharge into the stream.</li> </ul>
	Noise Impact	h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of plants use on site; j) Regular maintenance of machines; and k) Use of acoustic barriers if necessary.

#### **Monitoring Schedule for the Next Month**

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

#### 8. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

#### 24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring required under the EM&A Manual was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

#### **Construction Noise Monitoring**

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

#### Complaints, Notification of any Summons and Prosecution Received

8.5 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

#### Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

#### Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

#### Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

#### Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.


#### Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.


#### **Effectiveness of Environmental Management**


- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
  - Surface runoff discharge into any stream course is prevented;
  - Provision of sedimentation facilities after identification of wastewater discharges from site;
  - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided;
  - Improper handling or storage of oil drum on site is avoided;
  - The existing trees to be retained are protected; and
  - Night-time lighting is controlled.


**Table 8.1 Examples of Mitigation Measures for Environmental Recommendations** 





# **FIGURES**











# APPENDIX A ACTION AND LIMIT LEVELS

# Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	346	
AM3(A)	351	500
AM4(A)	371	500
AM5(A)	345	

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	157	
AM3(A)	167	260
AM4(A)	187	260
AM5(A)	156	

**Table A-3** Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# CINOTECH

						File No.	MA14008/58/0030
Station	AM1(B) - Outsid	e RLJV site of	fice (KL/2008/09)	Operator:	WK	:	
Date:	12-Oct-15			Next Due Date:		-15	
Equipment No.:	: A-01-58			Serial No.	2357		
			Ambient	Condition			
Temperati	ire, Ta (K)	296.4	Pressure, Pa	ı (mmHg)	L	766.5	
		C	rifice Transfer St	andard Inform	ation		
Equipm	ent No.:	A-04-06	Slope, mc (CFM)		Intercep		-0.02195
Last Calibr	ration Date:	4-Feb-15			oc = [ΔH x (Pa/76		
Next Calib	ration Date:	3-Feb-16		$Qstd = \{ [\Delta H :$	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -be}	/ me
	-						
			Calibration of	TSP Sampler			
0.111		o	rfice			HVS	
Calibration Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/7	760) x (298/Ta)] <sup>1/2</sup> Y axis
1	11.9		3.47	58.99	8.0		2.85
2	9.8		3.15	53.56	6.8		2.63
3	7.7	<u> </u>	2.79	47.52	5.2		2.30
4	5.2		2.30	39.12	3.3		1.83
5	3.4		1.86	31.70	2.1		1.46
Slope , mw =	ression of Y on X 0.0519			Intercept, bw	-0.186	<u> </u>	
	coefficient* =		.9991	_			
*If Correlation	Coefficient < 0.99	0, check and re	calibrate.				
New years and a superior of the superior of th		en al and a delice and a second and a second					
			Set Point (	Calculation		er (Marine)	
	ield Calibration C	-					
From the Regre	ssion Equation, th	e "Y" value acc	cording to				
			$Qstd + bw = [\Delta W]$	v (Da/760) v (1	208/Ta\l <sup>1/2</sup>		
		III X	. Qstu + μw – [Δw	X (1 8/ /00) X (2	790/14)]		
Therefore,	Set Point; W = ( m	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x (	Ta / 298)=	4.13	}	
,	, ,	•		,			
Remarks:							
	_		1.	1			
Conducted by:	Wh. Tana	Signature:	/( by	Q-7/	_	Date:	12/10/15
Checked by		Signature:			-	Date:	12 October du
<b> </b>	<del></del>	_	$\overline{}$		•	•	

# CINOTECH

Station   AM2 - Lee Katt Yan Memorial School   Date:   12-Oct-15   Next Due Date:   11-Dec-15							File No	MA14008/59/0032
Equipment No.:   A-01-59   Serial No.   2354	Station	AM2 - Lee Kau	Yan Memorial S	School	Operator:	WK		
Ambient Condition   Temperature, Ta (K)   297.5   Pressure, Pa (mmHg)   765.3	Date:	12-Oct-15			Next Due Date:	11-Dec	-15	
Temperature, Ta (K)   297.5   Pressure, Pa (mmHg)   765.3	Equipment No.: A-01-59				Serial No.	2354		
Temperature, Ta (K)   297.5   Pressure, Pa (mmHg)   765.3								
Equipment No.:   A-04-06   Slope, mc (CFM)   0.0593   Intercept, be   -0.02195				Ambient (	Condition			
Equipment No.:   A.04-06   Slope, mc (CFM)   0.0593   Intercept, bc   -0.02195	Temperatu	ıre, Ta (K)	297.5	Pressure, Pa	(mmHg)		765.3	
Equipment No.:   A.04-06   Slope, mc (CFM)   0.0593   Intercept, bc   -0.02195								
Last Calibration Date:   4-Feb-15   Next Calibration Date:   3-Feb-16   Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2} - be} / mc			0	rifice Transfer Sta	ndard Inform	ation		
Next Calibration Date:   3-Feb-16   Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2} - be} / me	Equipm	ent No.:	A-04-06	Slope, mc (CFM)				
Calibration of TSP Sampler	Last Calibr	ation Date:	4-Feb-15					
Calibration Point   AH (orifice), in. of water   [ΔH x (Pa/760) x (298/Ta)]  <sup>1/2</sup>   Qstd (CFM)   X - axis   of water   axis   axis   1   11.8   3.45   58.58   8.0   2.84   2   9.7   3.13   53.15   6.4   2.54   2.29   3.13   53.15   6.4   2.54   2.29   4   5.2   2.29   39.02   3.3   1.82   2.29   39.02   3.3   1.82   3.4   1.85   31.62   2.2   1.49   3.162   2.2   1.49      By Linear Regression of Y on X   Slope , mw = 0.0503   Intercept, bw :	Next Calib	ration Date:	3-Feb-16		$Qstd = \{ [\Delta H] :$	x (Pa/760) x (298.	/Ta)] <sup>1/2</sup> -bc} /	mc
Calibration Point   AH (orifice), in. of water   [ΔH x (Pa/760) x (298/Ta)]  <sup>1/2</sup>   Qstd (CFM)   X - axis   of water   axis   axis   1   11.8   3.45   58.58   8.0   2.84   2   9.7   3.13   53.15   6.4   2.54   2.29   3.13   53.15   6.4   2.54   2.29   4   5.2   2.29   39.02   3.3   1.82   2.29   39.02   3.3   1.82   3.4   1.85   31.62   2.2   1.49   3.162   2.2   1.49      By Linear Regression of Y on X   Slope , mw = 0.0503   Intercept, bw :								
Calibration Point   AH (orifice), in. of water   [AH x (Pa/760) x (298/Ta)]  <sup>1/2</sup>   Qstd (CFM)   AW (HVS), in. of water   axis     1				Calibration of	TSP Sampler			
Point   AH (orifice)	Colibration		0:	rfice			HVS	
2 9.7 3.13 53.15 6.4 2.54 3 7.5 2.75 46.78 5.2 2.29 4 5.2 2.29 39.02 3.3 1.82 5 3.4 1.85 31.62 2.2 1.49  By Linear Regression of Y on X Slope , mw = 0.0503 Intercept, bw:			[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	' ' '	, ,	[ΔW x (Pa/76	
3 7.5 2.75 46.78 5.2 2.29 4 5.2 2.29 39.02 3.3 1.82 5 3.4 1.85 31.62 2.2 1.49  By Linear Regression of Y on X  Slope , mw =	1	11.8		3.45 58.58 8.0				2.84
4 5.2 2.29 39.02 3.3 1.82  5 3.4 1.85 31.62 2.2 1.49  By Linear Regression of Y on X  Slope, mw = 0.0503 Intercept, bw:	2	9.7		3.13	53.15	6.4		2.54
By Linear Regression of Y on X Slope, mw =	3	7.5		2.75	46.78	5.2		2.29
By Linear Regression of Y on X  Slope, mw =	4	5.2		2.29	39.02	3.3		1.82
Slope, mw =	5	3.4		1.85	31.62	2.2		1.49
Set Point Calculation  From the TSP Field Calibration Curve, take Qstd = 43 CFM  From the Regression Equation, the "Y" value according to  mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}  Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 4.19  Remarks:	Slope, mw=	0.0503			Intercept, bw	-0.106	59	
Set Point Calculation  From the TSP Field Calibration Curve, take Qstd = 43 CFM  From the Regression Equation, the "Y" value according to  mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}  Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 4.19  Remarks:		<b></b>	0, check and re-	calibrate.				
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to  mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Fa)]^{1/2}  Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 4.19  Remarks:			,					
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to  mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}  Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 4.19  Remarks:				Set Point C	alculation			
From the Regression Equation, the "Y" value according to  mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}  Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 4.19  Remarks:	From the TSP F	ield Calibration C	urve, take Ostd					
$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) = 4.19$ Remarks:								
Therefore, Set Point; W = (mw x Qstd + bw) <sup>2</sup> x (760 / Pa) x (Ta / 298) = 4.19  Remarks:	g	,		-				
Remarks:			mw x	$\mathbf{Qstd} + \mathbf{bw} = \mathbf{I}\Delta\mathbf{W}$	x (Pa/760) x (2	98/Ta)] <sup>1/2</sup>		
Remarks:	ant o	n (m. )	0.41.1	2	r. / 200 \			
	Therefore, S	Set Point; W = ( m	w x Qstd + bw	) X ( 760 / Pa ) X ( 1	1a/298)=	4.19		
	l					<del></del>		
	Domortos							
Conducted by: Wk. Tang Signature: Kwai Date: 12/10/15	vemarks:							
Conducted by: Wk. Tang Signature: Kwai Date: 12/10/15					1			
Conducted by. WM - (MM) signature. MOVIM 1	Conducted by	Ide Tana	Cionatura	K	:		Date	12/10/15
Checked by: A Signature: Date: 12 October 2	-	" NV · (MI)	_	- V 000	<u> </u>	-	_	12 October DC

# CINOTECH

File No. MA14008/49/0030

Station	AM3(A) - Holy	Trinity Bradbu	ry Centre	Operator:	WK		_		
Date:	12-Oct-15			Next Due Date: 1		11-Dec-15			
Equipment No.:	A-01-49		_ Serial No		1793				
T	T. (V)	205.1	Ambient C			767.4			
Temperatui	re, 1a (K)	295.1	Pressure, Pa	і (шшад)		707.4			
		0	rifice Transfer Sta	ndard Informa	ation				
Equipme	nt No.:	A-04-06	Slope, mc (CFM)	1	Intercept	t, bc	-0.02195		
Last Calibra		4-Feb-15		me x Qstd + be	$c = [\Delta H \times (Pa/760)]$	) x (298/Ta)	)] <sup>1/2</sup>		
Next Calibration Date: $3\text{-Feb-16}$ Qstd = {[ $\Delta H \times (Pa/760) \times (298/Ta)$ ] <sup>1/2</sup> -bc} / mc									
		•							
			Calibration of	TSP Sampler					
Calibration	:	0	rfice			HVS			
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	/760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>		
1	11.3		3.39	57.65	8.1		2.87		
2	9.8		3.16	53.71	6.9		2.65		
3	7.6		2.78	47.34	5.2		2.30		
4	5.4		2.35	39.97	3.4		1.86		
5	3.3		1.83	31.32	2.1		1.46		
By Linear Regr Slope , mw =				Intercept, bw :	-0.262	:9			
Correlation co		. 0	.9990	• •			•		
*If Correlation C	Coefficient < 0.99	0, check and r	ecalibrate.	•					
			Set Point C	alculation					
From the TSP Fi	eld Calibration C	Curve, take Qst	d = 43 CFM		-				
From the Regres									
		mw x	$Qstd + bw = [\Delta W]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>				
Therefore, Se	et Point; W = ( my	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x (	Ta / 298 ) =	4.20				
	. `	•		ŕ					
Remarks:			*						
Canduat - 11-	W/ 71.0	Claustres	Kwan			Date:	19/10/15		
	WK. Tang	Signature:		V		Date:	12 October 2015		
Checked by:	- PIV	Signature:	-		•	Date.	IN CHOOSE COLD		
			V						



File No. MA14008/62/0031

Date:	AM4(A) - EMSI 12-Oct-15	) Workshops		Operator:         WK           Next Due Date:         11-Dec-15           Serial No.         2351			
Equipment No.:	A-01-62		-	Serial No.	2351		_
			Ambient C	Condition			
Temperatui	re, Ta (K)	298.2	Pressure, Pa	(mmHg)		765	
		O	ifice Transfer Sta	ndard Informa	ation		
Equipme	nt No.:	A-04-06	Slope, mc (CFM)		Intercept	t, bc	-0.02195
Last Calibra		4-Feb-15			$c = [\Delta H \times (Pa/760]]$	) x (298/Ta	1)] <sup>1/2</sup>
Next Calibra	ation Date:	3-Feb-16			(Pa/760) x (298/		
		• - 0.000-0.00-0.00-0.00-0.00-0.00-0.00-0					
			Calibration of	TSP Sampler			
Calibration		0	rfice	0 11/0PH ()	+ M7 (III (O) ;	HVS	(7(0) (000/T-)1 <sup>1/2</sup>
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	a/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	11.6		3.42	58.01	8.1		2.85
2	9.7		3.12	53.08	6.8		2.62
3	7.5		2.75	46.72	5.0		2.24
4	5.3		2.31	39.33	3.4		1.85
5	3.3		1.82	31.11	2.1		1.45
By Linear Regr Slope , mw = Correlation c	0.0528	-	.9995	Intercept, bw	-0.205	56	-
*If Correlation C	Coefficient < 0.99	00, check and r	ecalibrate.				
			Set Point C	alculation			
From the TSP Fi	ield Calibration C	Curve, take Qst	d = 43 CFM				
From the Regres							
		mw x	$Qstd + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] <sup>1/2</sup>		
Therefore, Se	et Point; W = ( m	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x (	Ta / 298)=	4.23		-
Remarks:							
Conducted by: Checked by:		Signature: Signature:	Kwai		- -	Date: Date:	12/10/15 12 October 201

# CINOTECH

Station   AM5(A) - Po Leung Kuk Ngan Po Ling College   Operator:   WK	
Calibration Point   AH (orifice), in. of water   Intercept, in. of	
Calibration Point   Ambient Condition	
Temperature, Ta (K)   297.7   Pressure, Pa (mmHg)   765.4	
Calibration Date:   4-Feb-15   mc x Qstd + bc = [ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd + bc = [ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd + bc = [ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x Qstd = {[ΔH x (Pa/760) x (298/Ta)]   1/2 - bc} / mc x x qstd = 1   1/2 - 3/2   1/2   1/2 - 3/2   1/2 - 3/2   1/2   1/2 - 3/2   1/	
Calibration   Date:   A-04-06   Slope, mc (CFM)   0.0593   Intercept, bc	
Equipment No.:	- M 1011
Last Calibration Date:         4-Feb-15         mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc           Calibration Date:         3-Feb-16         Calibration of TSP Sampler           Calibration Point         AH (orifice), in. of water         [ $\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Qstd (CFM) $\Delta W$ (HVS), in. $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Avais of water axis of wat	
Next Calibration Date:   3-Feb-16   Qstd = {[\Delta \text{Vea/760}\) x (298/Ta)]^{1/2} -bc} / mc	-0.02195
Calibration Point   Orfice   HVS	
Calibration	
Calibration	
Calibration   Point   AH (orifice), in. of water   [AH x (Pa/760) x (298/Ta)]   Qstd (CFM)   AW (HVS), in. of water   Ax	
Point   ΔH (orifice), in. of water   [ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>   Qstd (CFM)   ΔW (HVS), in. of water   axi	
2 9.7 3.13 53.14 6.6 2.5 3 7.4 2.73 46.46 4.9 2.2 4 5.1 2.27 38.63 3.2 1.8 5 3.2 1.80 30.68 2.0 1.4  By Linear Regression of Y on X  Slope , mw = 0.0521 Intercept, bw: -0.1945  Correlation coefficient* = 0.9997  *If Correlation Coefficient < 0.990, check and recalibrate.  Set Point Calculation  From the TSP Field Calibration Curve, take Qstd = 43 CFM  From the Regression Equation, the "Y" value according to	
3 7.4 2.73 46.46 4.9 2.2 4 5.1 2.27 38.63 3.2 1.8 5 3.2 1.80 30.68 2.0 1.4  By Linear Regression of Y on X  Slope, mw = 0.0521 Intercept, bw: -0.1945  Correlation coefficient* = 0.9997  *If Correlation Coefficient < 0.990, check and recalibrate.  Set Point Calculation  From the TSP Field Calibration Curve, take Qstd = 43 CFM  From the Regression Equation, the "Y" value according to	2
4 5.1 2.27 38.63 3.2 1.8  5 3.2 1.80 30.68 2.0 1.4  By Linear Regression of Y on X  Slope, mw = 0.0521 Intercept, bw: -0.1945  Correlation coefficient* = 0.9997  *If Correlation Coefficient < 0.990, check and recalibrate.  Set Point Calculation  From the TSP Field Calibration Curve, take Qstd = 43 CFM  From the Regression Equation, the "Y" value according to	8
5 3.2 1.80 30.68 2.0 1.4  By Linear Regression of Y on X  Slope, mw = 0.0521 Intercept, bw: -0.1945  Correlation coefficient* = 0.9997  *If Correlation Coefficient < 0.990, check and recalibrate.  Set Point Calculation  From the TSP Field Calibration Curve, take Qstd = 43 CFM  From the Regression Equation, the "Y" value according to	:2
By Linear Regression of Y on X  Slope , mw =	0
By Linear Regression of Y on X  Slope , mw =	2
*If Correlation Coefficient < 0.990, check and recalibrate.  Set Point Calculation  From the TSP Field Calibration Curve, take Qstd = 43 CFM  From the Regression Equation, the "Y" value according to	
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to	
From the Regression Equation, the "Y" value according to	
From the Regression Equation, the "Y" value according to	
$m_{\rm W} \times 0 \text{ etd} + h_{\rm W} = [\Lambda W \times (P_2/760) \times (298/T_2)]^{1/2}$	
ma A Sad ( Dir [Extra / Larroy x (250/14)]	
Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.15	
Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) = 4.15$	
Remarks:	
ICHIGINS.	
Conducted by: Wh 7ang Signature: (wai) Date: 13	2/10/15
Conducted by: While Signature: Man Date: Date: Date:	0.6



File No. MA14008/71/0009

Project No.	AA1 - Ching Lor	ng Shopping C	entre	Operator:	WK		
Date:	23-Sep-15		N	Next Due Date:		-15	
Equipment No.:	pment No.: A-01-71			Serial No			•
			-		ero, og eller sekker for kriger kleiste kaller	ano casospando est	og geografia andro estrata
			Ambient C	ondition			
Temperatu	re, Ta (K)	302.9	Pressure, Pa	(mmHg)		759.4	
			ifice Transfer Sta	ndard Informa	Hon		
7	ont No.	A-04-06	Slope, mc (CFM)	I	Intercep	t. bc	-0.02195
Equipme Last Calibr		4-Feb-15			= [ΔH x (Pa/760		
		3-Feb-16			(Pa/760) x (298/		
Next Calibr	ration Date:	3-1.60-10		<del>2010</del> ([	( ) (	<i>,,</i> _ <i>,</i>	
			Calibration of	TSP Sampler			
<ul> <li>6.1. Sektrustriaje objectjeczne zwarzez</li> </ul>		O	rfice			HVS	
Calibration Point	ΔH (orifice), in. of water	I	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	/760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	11.9		3.42	58.08	8.0		2.80
2	9.7		3.09	52.48	6.5		2.53
3	7.6		2.73	46.49	4.9		2.19
4	5.4		2.30	39.25	3.4		1.83
5	3.3		1.80	30.76	2.1		1.44
By Linear Reg Slope , mw =	ression of Y on X 0.0505	_		Intercept, bw :	-0.13	16	
Correlation of	coefficient* =	0	9995	_			
*If Correlation	Coefficient < 0.99	00, check and re	ecalibrate.				
			Set Point C	alculation			
From the TSP I	ield Calibration (	Curve, take Qst	d = 43 CFM				***************************************
	ssion Equation, th						
			Qstd + bw = [ΔW >	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>		
Therefore, S	Set Point; W = ( m	w x Qstd + bw	) <sup>2</sup> x (760 / Pa) x (	Ta / 298)=	4.22	,	-
Remarks:							
Acmand.			· · · · · · · · · · · · · · · · · · ·				
				/			
Conducted by:	W/ Tama	Signature:	$\lambda_{\alpha}$	Nain		Date:	231915
Checked by	<del></del> ()	Signature:		71/-	•	Date:	23 September 201
	——————————————————————————————————————	_		V	•		

# CINOTECH

File No. MA14008/71/0010

Project No.	No. AA1 - Ching Long Shopping Centre Operator: WK							
Date:	20-Nov-15			Next Due Date:	t Due Date: 19-Jan-16		_	
Equipment No.: A-01-71				Serial No		)	_	
·····						.s.a.a.a.a.a.a.a.sa.sa.sa.sa.sa.sa.sa.sa		
			Ambient C	Condition		Biro Deservices, Strawisc Grisses De Deservices Grisses		
Temperati	ure, Ta (K)	297.4	Pressure, Pa	(mmHg)		765.2		
		e de la companya de				840000000000000000000000000000000000000		
			rifice Transfer Sta	T				
	ent No.:	A-04-06	Slope, mc (CFM)		Intercep		-0.02195	
	ration Date:	4-Feb-15			$= [\Delta H \times (Pa/76)]$			
Next Calib	ration Date:	3-Feb-16		$Qstd = \{   \Delta H   X  $	(Pa/760) x (298/	[a)] -bc}	me	
		• Norse transferation of the selection of						
			Calibration of	TSP Sampler		YYYO		
Calibration	ATT ((C' )		rfice	Qstd (CFM)	ΔW (HVS),	HVS	/760) x (298/Ta)] <sup>1/2</sup>	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	(60) x (298/Ta)] <sup>1/2</sup>	X - axis	in. of water	Lαwx(Pa	Y-axis	
1	11.6		3.42	58.10	7.9		2.82	
2	9.8		3.14	53.43	6.7		2.60	
3	7.7		2.79	47.40	5.0		2.25	
4	5.3		2.31	39.39	3.3		1.82	
5	3.4		1.85	31.62	2.2		1.49	
Slope, mw =	ression of Y on X  0.0513  coefficient* =	-	.9987	Intercept, bw	-0.16	05	-	
*If Correlation	Coefficient < 0.99	0, check and r	ecalibrate.	_				
					No. nakatan batan baran sa			
				alculation				
	Field Calibration C							
From the Regre	ession Equation, th	e "Y" value ac	cording to					
		mw x	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (29	98/Ta)[ <sup>1/2</sup>			
			-					
Therefore, S	Set Point; W = ( m	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x (	Ta/298) =	4.14	1	-	
Remarks:								
Kemarks.								
				/	1 03			
Conducted by	Wik Tano	Signature:	Kw	mi /		Date:	20/11/2015	
Checked by	Wk. Tang	Signature:	7.00-			Date:	20 (11/2015 20 November 2	
Ontokou oj		0		$\overline{/}$			-	



File No. MA14008/51/0009

Station	AA2 - Tak Long	Estate		Operator:	WK		_
Date:	23-Sep-15		Next Due Date:		22-Nov-15		_
Equipment No.:	A-01-51		Serial No		1790		-
			okanata Newson Layon, biran kinama nasasili	a wasan wasan sa ay kata wa ay ka ay k	กอกและเหมือนกระสงกรรคร	1997610111496696	
Temperatu	re, Ta (K)	302.6	Pressure, Pa	(mmHg)		760_	
			ifice Transfer Sta				
56 (200 90 90 90 90 90 90 90 90 90 90 90 90 9	t No.	A-04-06	Slope, mc (CFM)	I	Intercep	*********	-0.02195
Equipme Last Calibra		4-Feb-15			= [ΔH x (Pa/760		
Next Calibr		3-Feb-16			(Pa/760) x (298/		
Next Callor	ation Date.	5-1 00 10	<u> </u>	<u> </u>	2		
			Calibration of	TSP Sampler			
		0	rfice			HVS	
Calibration Point	ΔH (orifice), in. of water	[ΔH x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa	a/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	11.9		3.42	58.14	6.9		2.61
2	9.8		3.11	52.79	5.6		2.35
3	7.4		2.70	45.92	4.1		2.01
4	5.3		2.28	38.92	3.0		1.72
5	3,4		1.83	31.25	2.0		1.40
Slope, mw = Correlation of		- 0.	9990	Intercept, bw :	-0.01	59	-
*II Correlation	Coefficient < 0.99	o, check and re					Tiles
			Set Point C	alculation			
From the TSP F	ield Calibration C	Curve, take Qste	d = 43 CFM	•			
From the Regre	ssion Equation, th	e "Y" value ac	cording to				
		mw x	$Qstd + bw = [\Delta W]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>		
Therefore, S	et Point; W = ( m	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x (	Ta / 298)=	3.70	)	-
						•	
Remarks:	4.						
Conducted by:	Lille Touch	Signature:	King	· /		Date:	23/9/15
Checked by	Y 1 /1	Signature:		<del>\</del>	•	Date:	23 Saptember Not
Checken by	•			/ <del>```</del>	•		

# CINOTECH

File No. MA14008/51/0010

Station	AA2 - Tak Long	Estate		Operator:	WK		_		
Date:	20-Nov-15		Next Due Date: Serial No		19-Jan	-16	_		
Equipment No.:	A-01-51				1790	1	<b>-</b>		
			Ambient C	ondition					
Temperatu	re, Ta (K)	297.6	Pressure, Pa	1		764.2			
			ifice Transfer Sta	1					
Equipme		A-04-06	Slope, mc (CFM)		Intercep		-0.02195		
Last Calibration Date:         4-Feb-15         mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Next Calibration Date:         3-Feb-16         Qstd = $\{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc									
Next Calibra	ation Date:	3-Feb-16		$Qstd = \{ [\Delta H   \mathbf{x}] \}$	(Pa/760) x (298/	Ta)]"" -bc}	/ mc		
			Calibration of	TSD Samplar					
	e per augustia de diretare e la recurrencia de la filoso	<u></u>	rfice	TOT Sumple!		HVS			
Calibration Point	ΔH (orifice),	1	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM)	ΔW (HVS),		/760) x (298/Ta)] <sup>1/2</sup>		
1 Ont	in. of water	[ΔH x (Pa//	60) x (298/1a)]	X - axis	in. of water		Y-axis		
1	11.3		3.37	57.29	7.2		2.69		
2	9.9		3.16	53,65	6.4		2.54		
3	7.8		2.80	47.66	5.1		2.27		
4	5.2		2.29	38.98	3.3		1.82		
5	3.4		1.85	31.59	2.2		1.49		
_	ression of Y on X								
Slope, mw =				Intercept, bw :	-0.012	25	-		
Correlation c	-		9996	-					
*If Correlation (	Coefficient < 0.99	0, check and re	ecalibrate.						
			Set Point C	alculation					
From the TSP F	ield Calibration C	Curve, take Qsto	1 = 43 CFM		***				
From the Regres	ssion Equation, th	e "Y" value ac	cording to						
			0-43 r.b FAXV	· (D - (7(0) (20	10 ru- \1/2				
		mw x (	$Qstd + bw = [\Delta W x]$	(Pa//60) X (29	/8/1a)j				
Therefore, Se	et Point; W = ( m	w x Qstd + bw	) <sup>2</sup> x ( 760 / Pa ) x ( '	Ta / 298)=	4.08		-		
<u> </u>									
Remarks:									
					0	<u> </u>			
	. )		),			_	5 1. 6.15		
Conducted by:	WK lang	Signature:	Nwa	<u> </u>		Date:	20/11/2015		
Checked by:	(tr	Signature:		<u> </u>		Date:	010 Navember 2013		
			V						



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

# ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Fe Operator		Rootsmeter Orifice I.I		138320 2896	Ta (K) - Pa (mm) -	293 756.92
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4590 1.0330 0.9250 0.8800 0.7260	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		V	a	(x axis) Qa	(y axis)
1.0086 1.0044 1.0023 1.0011 0.9959	0.6913 0.9723 1.0835 1.1377 1.3718	1.4233 2.0129 2.2505 2.3603 2.8467		0.9 0.9 0.9 0.9	916 895 8 <b>84</b>	0.6825 0.9599 1.0697 1.1231 1.3542	0.8799 1.2443 1.3912 1.4591 1.7598
Qstd slop intercept coefficie	(b) =	2.09317 -0.02195 0.99997			slope ercept fficie	(b) =	1.31071 -0.01357 0.99997
y axis =	SQRT [H20 (1	Pa/760)(298/	 Γa)]	y a:	xis =	SQRT [H2O (	Ta/Pa)]

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b\}$ Qa =  $1/m\{ [SQRT H2O (Ta/Pa)] - b\}$ 



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/150826A
Date of Issue: 2015-08-26
Date Received: 2015-08-26
Date Tested: 2015-08-26

Date Completed: 2015-08-26 Next Due Date: 2016-02-25

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

### **Certificate of Calibration**

## Item for calibration:

Description

: Weather Monitor II

Manufacturer

: Davis Instruments

Model No.

: 7440

Serial No.

: MC01010A44

#### Test conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

:58%

#### **Test Specifications:**

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

#### Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



# **TEST REPORT**

Test Report No.:	C/150826A
Date of Issue:	2015-08-26
Date Received:	2015-08-26
Date Tested:	2015-08-26
Date Completed:	2015-08-26
Next Due Date:	2016-02-25

Page:

2 of 2

#### **Results:**

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

#### 2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.1	45	0.1
90	90	0
135.1	135	0.1
180.4	180	0.4
225.3	225	0.3
270.1	270	0.1
315.2	315	0.2
360	360	0



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/150904/1
Date of Issue: 2015-09-07
Date Received: 2015-09-04
Date Tested: 2015-09-04

Date Completed: 2015-09-07 Next Due Date: 2015-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3

Serial No. : 251634

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 550 CPM

Equipment No. : A-02-01

**Test Conditions:** 

Room Temperature : 23 degree Celsius

Relative Humidity : 67 %

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF) 0.0033

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong.

Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151106/2
Date of Issue: 2015-11-09
Date Received: 2015-11-06
Date Tested: 2015-11-06
Date Completed: 2015-11-09
Next Due Date: 2016-01-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description : Laser Dust Monitor

Manufacturer: SibataModel No.: LD-3BSerial No.: 853944

Sensitivity (K) 1 CPM : 0.001 mg/m<sup>3</sup>
Sen. Adjustment Scale Setting : 685 CPM
Equipment No. : A-02-04

**Test Conditions:** 

Room Temperature : 22 degree Celsius

Relative Humidity : 64 %

#### Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)	0.0035

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/150904/3
Date of Issue: 2015-09-07
Date Received: 2015-09-04
Date Tested: 2015-09-04
Date Completed: 2015-09-07
Next Due Date: 2015-11-06

ATTN:

Mr. W. K. Tang

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3B

Serial No. : 014750

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 790 CPM

Equipment No. : A-02-06

**Test Conditions:** 

Room Temperature : 23 degree Celsius

Relative Humidity : 67 %

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)	0.0035

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151106/3
Date of Issue: 2015-11-09
Date Received: 2015-11-06
Date Tested: 2015-11-06
Date Completed: 2015-11-09
Next Due Date: 2016-01-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3B

Serial No. : 014750

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 790 CPM

Equipment No. : A-02-06

**Test Conditions:** 

Room Temperature : 22 degree Celsius

Relative Humidity : 64 %

#### Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)	0.0035
**********	*************

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151106/4
Date of Issue: 2015-11-09
Date Received: 2015-11-06
Date Tested: 2015-11-06

Date Completed: 2015-11-09 Next Due Date: 2016-01-08

ATTN: Mr. W. K. Tang

Page: 1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description : Laser Dust Monitor

Manufacturer: SibataModel No.: LD-3BSerial No.: 541146

Sensitivity (K) 1 CPM : 0.001 mg/m<sup>3</sup>
Sen. Adjustment Scale Setting : 625 CPM
Equipment No. : A-02-07

**Test Conditions:** 

Room Temperature : 22 degree Celsius

Relative Humidity : 64 %

#### Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)	0.0035
**********	************

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

**Cinotech Consultants Limited** APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151030/1 Date of Issue: 2015-10-31 Date Received: 2015-10-30 Date Tested: 2015-10-30 Date Completed: 2015-10-31 Next Due Date: 2015-12-30

ATTN:

Mr. W. K. Tang

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for Calibration:

Description : Laser Dust Monitor

: Sibata Manufacturer Model No. : LD-3B Serial No. : 095039  $: 0.001 \text{ mg/m}^3$ Sensitivity (K) 1 CPM Sen. Adjustment Scale Setting : 764 CPM : A-02-08 Equipment No.

**Test Conditions:** 

Room Temperature : 23 degree Celsius

Relative Humidity : 56 %

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### Results:

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: **Cinotech Consultants Limited** 

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151030/2 Date of Issue: 2015-10-31 Date Received: 2015-10-30 Date Tested: 2015-10-30 Date Completed: 2015-10-31 Next Due Date: 2015-12-30

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

#### Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata : LD-3B Model No. Serial No. : 095050 Sensitivity (K) 1 CPM  $: 0.001 \text{ mg/m}^3$ : 577 CPM Sen. Adjustment Scale Setting : A-02-09

Equipment No.

Room Temperature

**Test Conditions:** 

: 23 degree Celsius

:56% Relative Humidity

#### Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

0.0030 Correlation Factor (CF) 

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151030/3
Date of Issue: 2015-10-31
Date Received: 2015-10-30
Date Tested: 2015-10-30
Date Completed: 2015-10-31

Next Due Date: 2015-12-30

1 of 1

ATTN:

Mr. W. K. Tang

# Certificate of Calibration

Page:

#### Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3B

Serial No. : 095029

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 551 CPM

Equipment No. : A-02-10

**Test Conditions:** 

Room Temperature : 23 degree Celsius

Relative Humidity : 56 %

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor	(CF)	0.0031
	· · · · · · · · · · · · · · · · · · ·	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151009/2
Date of Issue: 2015-10-12
Date Received: 2015-10-09
Date Tested: 2015-10-09
Date Completed: 2015-10-12
Next Due Date: 2015-12-11

ATTN:

Mr. W.K. Tang

Page: 1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description : Dust Monitor

Manufacturer : Met One Instruments
Model No. : AEROCET-531

Serial No. : N6733 Flow rate :0.1 cfm

Zero Count Test :0 mg (The result of the 2-minute sample)

Equipment No. : A-02-12

**Test Conditions:** 

Room Temperature : 24 degree Celsius

Relative Humidity : 54 %

#### Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)	1.029

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151030/4
Date of Issue: 2015-10-31
Date Received: 2015-10-30
Date Tested: 2015-10-30
Date Completed: 2015-10-31
Next Due Date: 2015-12-30

ATTN:

Mr. W. K. Tang

Page:

1 of 1

#### Certificate of Calibration

#### Item for Calibration:

Description

: Dust Monitor

Manufacturer

: Met One Instruments

Model No.

: AEROCET-531

Serial No.

: N6734

Flow rate

:0.1 cfm

Zero Count Test

:0 mg (The result of the 2-minute sample)

Equipment No.

: A-02-13

**Test Conditions:** 

Room Temperature

: 23 degree Celsius

Relative Humidity

:56%

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

### **Results:**

Correlation Factor (CF)	1.035
	************

For and On Behalf of WELLAB Ltd.

PREPARED AND CHECKED BY:

PATRICK TSE



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/151009/3
Date of Issue: 2015-10-12

Date Received: 2015-10-09

Date Tested: 2015-10-09

Date Completed: 2015-10-12

Next Due Date: 2015-12-11

ATTN:

Mr. W.K. Tang

Page:

1 of 1

### **Certificate of Calibration**

#### **Item for Calibration:**

Description

: Dust Monitor

Manufacturer

: Met One Instruments

Model No.

: AEROCET-531

Serial No.

: N6735

Flow rate

:0.1 cfm

Zero Count Test

:0 mg (The result of the 2-minute sample)

Equipment No.

: A-02-14

**Test Conditions:** 

Room Temperature

: 24 degree Celsius

Relative Humidity

: 54 %

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF) 1.091

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

## TEST REPORT

**Cinotech Consultants Limited** APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/150918/1 Test Report No.: 2015-09-21 Date of Issue: Date Received: 2015-09-18 Date Tested: 2015-09-18 2015-09-21 Date Completed:

Page:

Next Due Date:

1 of 1

2016-09-20

ATTN:

Mr. W.K. Tang

# **Certificate of Calibration**

#### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No. Microphone No. : 12553 : 35222

Equipment No.

: N-08-02

#### Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 58%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÁTRICK TSE



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/150103
Date of Issue: 2015-01-05
Date Received: 2015-01-03
Date Tested: 2015-01-03

Date Completed: 2015-01-05 Next Due Date: 2016-01-04

ATTN:

Mr. W. K. Tang

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No. Microphone No.

: 14303 : 35222

Equipment No.

: N-08-05

#### **Test conditions:**

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 54%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
. 114	114.0	

Remark: 1)This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/150828/1
Date of Issue: 2015-08-31
Date Received: 2015-08-28
Date Tested: 2015-08-28
Date Completed: 2015-08-31
Next Due Date: 2016-08-30

ATTN:

Mr. W.K. Tang

Page:

1 of 1

### **Certificate of Calibration**

#### Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 957
Serial No. : 21455
Microphone No. : 43730
Equipment No. : N-08-07

Test conditions:

Room Temperatre : 24 degree Celsius

Relative Humidity : 58%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong-Tel: 2898 7388 Fax: 2898 7076

Websitet www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/150821/3
Date of Issue: 2015-08-24
Date Received: 2015-08-21
Date Tested: 2015-08-21
Date Completed: 2015-08-24
Next Due Date: 2016-08-23

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 957
Serial No. : 21459
Microphone No. : 43676
Equipment No. : N-08-08

Test conditions:

Room Temperatre : 22 degree Celsius

Relative Humidity : 54%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/141129/1\_v1
Date of Issue: 2014-12-01
Date Received: 2014-11-29
Date Tested: 2014-11-29

Date Completed: Next Due Date:

2014-12-01 2015-11-30

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 957
Serial No. : 23853

Microphone No. : 48530 Equipment No. : N-08-10

#### Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual


#### Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/151031/1
Date of Issue:	2015-11-02
Date Received:	2015-10-31
Date Tested:	2015-10-31
Date Completed:	2015-11-02
Next Due Date:	2016-11-01

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 10965

Equipment No.

: N-09-02

#### Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 56%

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park,

18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/151003/3
Date of Issue:	2015-10-04
Date Received:	2015-10-03
Date Tested:	2015-10-03
Date Completed:	2015-10-04
Next Due Date:	2016-10-03

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer Model No.

: SVANTEK : SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

#### Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 57%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT:

**Cinotech Consultants Limited** 

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/151003/2

 Date of Issue:
 2015-10-04

 Date Received:
 2015-10-03

 Date Tested:
 2015-10-03

 Date Completed:
 2015-10-04

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2016-10-03

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24780

Equipment No.

: N-09-05

#### **Test conditions:**

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 57%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/151106/1
Date of Issue: 2015-11-07
Date Received: 2015-11-06
Date Tested: 2015-11-06
Date Completed: 2015-11-07
Next Due Date: 2016-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231 : 2326353

Serial No.

. 2320333

Equipment No.

: N-02-01

#### Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 56 %

#### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: **Cinotech Consultants Limited** 

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/150821/4 Date of Issue: 2015-08-24 Date Received: 2015-08-21 Date Tested: 2015-08-21 Date Completed: 2015-08-24 Next Due Date: 2016-08-23

Page:

1 of 1

ATTN:

Mr. W.K. Tang

#### **Certificate of Calibration**

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

#### **Test conditions:**

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 54%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

#### APPENDIX C WEATHER INFORMATION

## I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 November 2015	20.4 – 24.5	61 – 85	0
2 November 2015	19.7 – 26.0	60 – 73	Trace
3 November 2015	22.3 – 25.8	66 – 80	Trace
4 November 2015	23.1 – 26.6	69 – 84	Trace
5 November 2015	24.5 – 28.2	68 – 86	Trace
6 November 2015	24.7 – 26.3	78 – 88	Trace
7 November 2015	25.2 – 28.4	77 – 88	0.3
8 November 2015	25.5 – 28.7	74 – 89	Trace
9 November 2015	24.8 – 30.3	68 – 91	Trace
10 November 2015	24.0 – 25.9	76 – 86	0.3
11 November 2015	22.5 – 22.6	74 – 91	1.1
12 November 2015	23.6 – 24.2	81 – 91	0.3
13 November 2015	21.0 – 25.3	82 – 97	10.4
14 November 2015	22.3 – 26.9	75 – 90	Trace
15 November 2015	23.5 – 24.8	85 – 96	6.5
16 November 2015	23.6 – 25.9	87 – 98	3.9
17 November 2015	24.4 – 27.2	83 – 95	0
18 November 2015	24.1 – 29.1	68 – 95	0
19 November 2015	24.5 – 28.5	73 – 92	Trace

#### I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 November 2015	24.4 – 25.9	78 – 85	Trace
21 November 2015	23.9 – 26.0	73 – 83	0
22 November 2015	24.0 – 27.6	67 – 84	Trace
23 November 2015	23.7 – 28.4	65 – 87	0
24 November 2015	22.3 – 26.6	62 – 83	Trace
25 November 2015	18.2 – 25.3	59 – 86	0
26 November 2015	15.8 – 21.2	33 – 68	0
27 November 2015	15.3 – 20.4	49 – 68	0
28 November 2015	19.2 – 22.9	60 – 75	0
29 November 2015	20.3 – 24.1	67 – 84	0
30 November 2015	20.4 – 25.2	63 – 83	Trace

<sup>\*</sup> The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Nov-2015	0:00	1.9	SSW
1-Nov-2015	1:00	1.6	SSE
1-Nov-2015	2:00	1.3	S
1-Nov-2015	3:00	1.2	NNE
1-Nov-2015	4:00	1.1	NNE
1-Nov-2015	5:00	1.2	NNE
1-Nov-2015	6:00	0.9	Е
1-Nov-2015	7:00	1.1	ESE
1-Nov-2015	8:00	1.7	W
1-Nov-2015	9:00	2.4	NNE
1-Nov-2015	10:00	2.9	NNE
1-Nov-2015	11:00	3.2	SE
1-Nov-2015	12:00	3.6	N
1-Nov-2015	13:00	3.5	SE
1-Nov-2015	14:00	3.1	NW
1-Nov-2015	15:00	3	SSW
1-Nov-2015	16:00	2.6	SW
1-Nov-2015	17:00	2.2	W
1-Nov-2015	18:00	2.3	W
1-Nov-2015	19:00	1.9	SW
1-Nov-2015	20:00	1.6	N
1-Nov-2015	21:00	2.5	N
1-Nov-2015	22:00	2.4	WNW
1-Nov-2015	23:00	1.9	W
2-Nov-2015	0:00	1.4	WNW
2-Nov-2015	1:00	1.3	ENE
2-Nov-2015	2:00	1.5	WNW
2-Nov-2015	3:00	1.3	ENE
2-Nov-2015	4:00	1.3	ESE
2-Nov-2015	5:00	1.3	E
2-Nov-2015	6:00	1.1	SSE
2-Nov-2015	7:00	1.2	SE
2-Nov-2015	8:00	1.3	SE
2-Nov-2015	9:00	1.9	SE
2-Nov-2015	10:00	2.4	SSW
2-Nov-2015	11:00	2.5	S
	I		

2-Nov-2015	12:00	3.1	WNW
2-Nov-2015	13:00	3.1	NNE
2-Nov-2015	14:00	3	N
2-Nov-2015	15:00	2.8	SSE
2-Nov-2015	16:00	2.6	NNE
2-Nov-2015	17:00	2.4	ENE
2-Nov-2015	18:00	1.9	ESE
2-Nov-2015	19:00	1.6	WNW
2-Nov-2015	20:00	1.3	WSW
2-Nov-2015	21:00	1.4	SW
2-Nov-2015	22:00	1.2	WSW
2-Nov-2015	23:00	1.1	WSW
3-Nov-2015	0:00	1.3	ENE
3-Nov-2015	1:00	1.4	NNE
3-Nov-2015	2:00	1.5	NE
3-Nov-2015	3:00	1.5	NE
3-Nov-2015	4:00	1.5	NE
3-Nov-2015	5:00	1.4	ENE
3-Nov-2015	6:00	1.2	W
3-Nov-2015	7:00	1.3	W
3-Nov-2015	8:00	1.5	WNW
3-Nov-2015	9:00	2	W
3-Nov-2015	10:00	2.7	WNW
3-Nov-2015	11:00	2.6	SW
3-Nov-2015	12:00	2.6	SW
3-Nov-2015	13:00	3.1	S
3-Nov-2015	14:00	2.9	W
3-Nov-2015	15:00	2.4	SW
3-Nov-2015	16:00	3	SE
3-Nov-2015	17:00	2.7	NE
3-Nov-2015	18:00	2.2	E
3-Nov-2015	19:00	1.9	NE
3-Nov-2015	20:00	1.8	NE
3-Nov-2015	21:00	1.6	WNW
3-Nov-2015	22:00	1.9	SE
3-Nov-2015	23:00	1.7	SSE
4-Nov-2015	0:00	1.7	Е

4-Nov-2015	1:00	1.8	ESE
4-Nov-2015	2:00	1.8	ENE
4-Nov-2015	3:00	1.6	ESE
4-Nov-2015	4:00	1.9	Е
4-Nov-2015	5:00	1.9	SE
4-Nov-2015	6:00	2.1	Е
4-Nov-2015	7:00	1.9	WSW
4-Nov-2015	8:00	2.1	NE
4-Nov-2015	9:00	2.7	SW
4-Nov-2015	10:00	3.1	SW
4-Nov-2015	11:00	3.1	NNW
4-Nov-2015	12:00	3.3	NW
4-Nov-2015	13:00	3.2	WSW
4-Nov-2015	14:00	3.1	W
4-Nov-2015	15:00	2.7	WNW
4-Nov-2015	16:00	2.7	W
4-Nov-2015	17:00	3.1	WSW
4-Nov-2015	18:00	2.5	W
4-Nov-2015	19:00	2.3	WSW
4-Nov-2015	20:00	2.1	SSW
4-Nov-2015	21:00	2	SSW
4-Nov-2015	22:00	2.3	WSW
4-Nov-2015	23:00	2	W
5-Nov-2015	0:00	2.4	SSW
5-Nov-2015	1:00	2.1	ESE
5-Nov-2015	2:00	1.5	SW
5-Nov-2015	3:00	1.5	W
5-Nov-2015	4:00	1.8	NNE
5-Nov-2015	5:00	2.1	S
5-Nov-2015	6:00	1.9	S
5-Nov-2015	7:00	1.7	SSW
5-Nov-2015	8:00	2.5	SW
5-Nov-2015	9:00	3.2	ESE
5-Nov-2015	10:00	3.4	N
5-Nov-2015	11:00	3.7	WNW
5-Nov-2015	12:00	3.3	W
5-Nov-2015	13:00	3.4	WNW
<u> </u>	1	1	<u> </u>

5-Nov-2015	14:00	3.1	W
5-Nov-2015	15:00	3.6	NW
5-Nov-2015	16:00	3.7	E
5-Nov-2015	17:00	3.4	SW
5-Nov-2015	18:00	3.3	ENE
5-Nov-2015	19:00	2.5	SE
5-Nov-2015	20:00	2.5	SSW
5-Nov-2015 5-Nov-2015	21:00	2.4	NW
5-Nov-2015 5-Nov-2015	22:00	2.4	NW
5-Nov-2015	23:00	2.5	WNW
6-Nov-2015	0:00	1.8	NW
6-Nov-2015	1:00	1.9	WNW
6-Nov-2015	2:00	2	S
6-Nov-2015	3:00	2	NNW
6-Nov-2015	4:00	1.9	WNW
6-Nov-2015	5:00	1.8	NNW
6-Nov-2015	6:00	1.8	SSE
6-Nov-2015	7:00	1.7	S
6-Nov-2015	8:00	1.8	SE
6-Nov-2015	9:00	2.1	S
6-Nov-2015	10:00	2.7	NW
6-Nov-2015	11:00	3	WNW
6-Nov-2015	12:00	3.2	N
6-Nov-2015	13:00	3.2	NE
6-Nov-2015	14:00	3.1	Е
6-Nov-2015	15:00	3	ESE
6-Nov-2015	16:00	2.8	ESE
6-Nov-2015	17:00	2.4	SSE
6-Nov-2015	18:00	2.1	ESE
6-Nov-2015	19:00	1.9	SSW
6-Nov-2015	20:00	1.6	E
6-Nov-2015	21:00	1.5	ENE
6-Nov-2015	22:00	1.8	E
6-Nov-2015	23:00	1.6	ESE
7-Nov-2015	0:00	1.8	NE
7-Nov-2015	1:00	1.8	SSE
7-Nov-2015	2:00	1.7	SSE

	T		<u> </u>
7-Nov-2015	3:00	1.9	NE
7-Nov-2015	4:00	1.8	NE
7-Nov-2015	5:00	1.7	NE
7-Nov-2015	6:00	1.6	NE
7-Nov-2015	7:00	1.3	NNE
7-Nov-2015	8:00	1.5	NE
7-Nov-2015	9:00	2	N
7-Nov-2015	10:00	2.2	NE
7-Nov-2015	11:00	2.3	NE
7-Nov-2015	12:00	2.8	NE
7-Nov-2015	13:00	2.4	NE
7-Nov-2015	14:00	2.1	W
7-Nov-2015	15:00	2.3	NNE
7-Nov-2015	16:00	2	ENE
7-Nov-2015	17:00	1.9	ESE
7-Nov-2015	18:00	1.7	NE
7-Nov-2015	19:00	1.9	NE
7-Nov-2015	20:00	1.9	Ш
7-Nov-2015	21:00	1.6	ENE
7-Nov-2015	22:00	1.6	NE
7-Nov-2015	23:00	1.5	NE
8-Nov-2015	0:00	1.3	NE
8-Nov-2015	1:00	1.6	SSE
8-Nov-2015	2:00	1.6	NE
8-Nov-2015	3:00	1.6	ENE
8-Nov-2015	4:00	1.4	ENE
8-Nov-2015	5:00	1.5	NE
8-Nov-2015	6:00	1.6	ENE
8-Nov-2015	7:00	1.6	S
8-Nov-2015	8:00	1.8	SE
8-Nov-2015	9:00	2.2	SW
8-Nov-2015	10:00	2.4	ESE
8-Nov-2015	11:00	2.4	ENE
8-Nov-2015	12:00	2.8	SE
8-Nov-2015	13:00	2.9	SE
8-Nov-2015	14:00	2.8	SE
8-Nov-2015	15:00	2.7	SE
	•		

10-Nov-2015	4:00	1.1	WNW
10-Nov-2015	3:00	1.1	ENE
10-Nov-2015	2:00	1.2	ENE
10-Nov-2015 10-Nov-2015	0:00 1:00	1.2	NNE
9-Nov-2015 10-Nov-2015	23:00	1.1	ENE NE
9-Nov-2015 9-Nov-2015	22:00	1.1	ESE
9-Nov-2015	21:00	1	NE ESE
9-Nov-2015	20:00	1.1	NW
9-Nov-2015	19:00	1.1	ENE NW
9-Nov-2015	18:00	1.5	ENE
9-Nov-2015	17:00	1.9	E
9-Nov-2015	16:00	2.1	ENE
9-Nov-2015	15:00	2.3	NNE
9-Nov-2015	14:00	2.4	NE NNE
9-Nov-2015	13:00	2.7	ENE
9-Nov-2015	12:00	2.6	S
9-Nov-2015	11:00	2.5	SE
9-Nov-2015	10:00	2.3	W
9-Nov-2015	9:00	2	E
9-Nov-2015	8:00	1.8	SSE
9-Nov-2015	7:00	1.6	SW
9-Nov-2015	6:00	1.6	SW
9-Nov-2015	5:00	1.7	WSW
9-Nov-2015	4:00	2	W
9-Nov-2015	3:00	2	ENE
9-Nov-2015	2:00	1.7	ESE
9-Nov-2015	1:00	1.9	NE
9-Nov-2015	0:00	2	SSW
8-Nov-2015	23:00	1.8	NE
8-Nov-2015	22:00	1.9	ESE
8-Nov-2015	21:00	1.9	NE
8-Nov-2015	20:00	1.5	SE
8-Nov-2015	19:00	1.8	SSW
8-Nov-2015	18:00	1.9	SE
8-Nov-2015	17:00	2.2	E
8-Nov-2015	16:00	2.5	SE

10-Nov-2015	5:00	1.1	WNW
10-Nov-2015	6:00	1.1	WNW
10-Nov-2015	7:00	1.1	SW
10-Nov-2015	8:00	1.3	SSE
10-Nov-2015	9:00	2	NNE
10-Nov-2015	10:00	2.6	NNE
10-Nov-2015	11:00	2.9	ESE
10-Nov-2015	12:00	2.8	ENE
10-Nov-2015	13:00	2.9	NE
10-Nov-2015	14:00	2.5	N
10-Nov-2015	15:00	2.3	NE
10-Nov-2015	16:00	2.4	SE
10-Nov-2015	17:00	2.4	SSE
10-Nov-2015	18:00	1.8	NE
10-Nov-2015	19:00	1.2	ENE
10-Nov-2015	20:00	1.2	NNE
10-Nov-2015	21:00	1.6	NE
10-Nov-2015	22:00	1.4	SSW
10-Nov-2015	23:00	1.3	NNE
11-Nov-2015	0:00	1.4	N
11-Nov-2015	1:00	1.6	SE
11-Nov-2015	2:00	1.5	NNE
11-Nov-2015	3:00	1.5	NE
11-Nov-2015	4:00	1.5	ESE
11-Nov-2015	5:00	1.4	ENE
11-Nov-2015	6:00	1.4	WNW
11-Nov-2015	7:00	1.4	W
11-Nov-2015	8:00	1.4	WSW
11-Nov-2015	9:00	1.7	SSW
11-Nov-2015	10:00	2.3	SSW
11-Nov-2015	11:00	2.5	W
11-Nov-2015	12:00	2.5	WNW
11-Nov-2015	13:00	2.5	WSW
11-Nov-2015	14:00	2.4	W
11-Nov-2015	15:00	2.5	WNW
11-Nov-2015	16:00	2.2	WNW
11-Nov-2015	17:00	2	SSW

11-Nov-2015	18:00	1.7	W
11-Nov-2015	19:00	1.6	SW
11-Nov-2015	20:00	1.5	SW
11-Nov-2015	21:00	1.2	SSW
11-Nov-2015	22:00	1.2	WNW
11-Nov-2015	23:00	1.2	SW
12-Nov-2015	0:00	1.2	WSW
12-Nov-2015	1:00	1.1	SSW
12-Nov-2015	2:00	1	WSW
12-Nov-2015	3:00	1.1	WSW
12-Nov-2015	4:00	1	WNW
12-Nov-2015	5:00	1.2	NNE
12-Nov-2015	6:00	1.1	S
12-Nov-2015	7:00	1	WSW
12-Nov-2015	8:00	1.2	SW
12-Nov-2015	9:00	1.8	WSW
12-Nov-2015	10:00	2.3	SSW
12-Nov-2015	11:00	2.4	WSW
12-Nov-2015	12:00	2.6	NE
12-Nov-2015	13:00	2.4	WSW
12-Nov-2015	14:00	2.7	SW
12-Nov-2015	15:00	2.8	SW
12-Nov-2015	16:00	2.6	SSW
12-Nov-2015	17:00	2.5	WSW
12-Nov-2015	18:00	2.2	SW
12-Nov-2015	19:00	2	SW
12-Nov-2015	20:00	1.7	W
12-Nov-2015	21:00	1.8	WNW
12-Nov-2015	22:00	1.9	WNW
12-Nov-2015	23:00	2.1	SSW
13-Nov-2015	0:00	1.8	W
13-Nov-2015	1:00	1.8	WSW
13-Nov-2015	2:00	1.7	SSW
13-Nov-2015	3:00	1.8	WSW
13-Nov-2015	4:00	1.8	WSW
13-Nov-2015	5:00	1.6	WSW
13-Nov-2015	6:00	1.5	WNW
L	_1	l	_ i

W SW /SW W SW
VSW W SW VSW
W SW /SW
SW /SW
/SW
/SW
/NW
SW
SW
W
/NW
NE
NE
NE
N
INE
/NW
W
NW
/NW
SE
INE
NE
NE
NE
٧W
/NW
/NW
/NW
INE
N
N
/NW
W
N
SE

14-Nov-2015	20:00	1.4	ENE	
14-Nov-2015	21:00	1.6	ENE	
14-Nov-2015	22:00	1.5	ENE	
14-Nov-2015	23:00	1.3	NE	
15-Nov-2015	0:00	1.6	N	
15-Nov-2015	1:00	1.3	NNE	
15-Nov-2015	2:00	1.6	ENE	
15-Nov-2015	3:00	1.5	ENE	
15-Nov-2015	4:00	1.6	SSE	
15-Nov-2015	5:00	1.7	NE	
15-Nov-2015	6:00	1.7	ENE	
15-Nov-2015	7:00	1.6	ENE	
15-Nov-2015	8:00	1.7	WNW	
15-Nov-2015	9:00	1.7	WSW	
15-Nov-2015	10:00	2.2	WSW	
15-Nov-2015	11:00	2.2	WSW	
15-Nov-2015	12:00	2.2	W	
15-Nov-2015	13:00	2.2	W	
15-Nov-2015	14:00	2.2	SSE	
15-Nov-2015	15:00	2	NNE	
15-Nov-2015	16:00	1.9	N	
15-Nov-2015	17:00	1.8	ENE	
15-Nov-2015	18:00	1.5	N	
15-Nov-2015	19:00	1.2	ENE	
15-Nov-2015	20:00	1	SE	
15-Nov-2015	21:00	1	NNE	
15-Nov-2015	22:00	1	NE	
15-Nov-2015	23:00	1.3	NE	
16-Nov-2015	0:00	1.3	NE	
16-Nov-2015	1:00	1.3	E	
16-Nov-2015	2:00	1.3	NNE	
16-Nov-2015	3:00	1.4	ENE	
16-Nov-2015	4:00	1.5	ENE	
16-Nov-2015	5:00	1.6	ENE	
16-Nov-2015	6:00	1.4	ENE	
16-Nov-2015	7:00	1.7	ESE	
16-Nov-2015	8:00	1.7	ESE	
L	1	1	1	

16-Nov-2015	9:00	2.2	SE	
16-Nov-2015	10:00	2.3	SSE	
16-Nov-2015	11:00	2.3	ENE	
16-Nov-2015	12:00	2.7	NE	
16-Nov-2015	13:00	2.5	N	
16-Nov-2015	14:00	2.4	NNE	
16-Nov-2015	15:00	2.5	N	
16-Nov-2015	16:00	2.4	W	
16-Nov-2015	17:00	2.1	N	
16-Nov-2015	18:00	1.7	Е	
16-Nov-2015	19:00	1.5	NE	
16-Nov-2015	20:00	1.1	ENE	
16-Nov-2015	21:00	1.2	Е	
16-Nov-2015	22:00	1.4	NE	
16-Nov-2015	23:00	1.1	NNE	
17-Nov-2015	0:00	1.2	ENE	
17-Nov-2015	1:00	1.4	E	
17-Nov-2015	2:00	1.5	NNE	
17-Nov-2015	3:00	1.5	ENE	
17-Nov-2015	4:00	1.3	ENE	
17-Nov-2015	5:00	1.3	ENE	
17-Nov-2015	6:00	1.4	NNE	
17-Nov-2015	7:00	1.6	ENE	
17-Nov-2015	8:00	1.8	NE	
17-Nov-2015	9:00	2.3	NNE	
17-Nov-2015	10:00	2.5	NE	
17-Nov-2015	11:00	2.4	ESE	
17-Nov-2015	12:00	2.5	E	
17-Nov-2015	13:00	2.7	Е	
17-Nov-2015	14:00	2.7	ENE	
17-Nov-2015	15:00	2.9	ENE	
17-Nov-2015	16:00	3.2	SE	
17-Nov-2015	17:00	2.6	SE	
17-Nov-2015	18:00	2.3	NE	
17-Nov-2015	19:00	2.1	SSE	
17-Nov-2015	20:00	2.1	ESE	
17-Nov-2015	21:00	1.9	W	

17-Nov-2015 22:00 2.1 W 17-Nov-2015 23:00 1.8 N 18-Nov-2015 0:00 1.7 N 18-Nov-2015 1:00 1.7 ESE 18-Nov-2015 1:00 1.7 SS 18-Nov-2015 4:00 2.2 SE 18-Nov-2015 4:00 2.2 ESE 18-Nov-2015 5:00 2.2 ESE 18-Nov-2015 6:00 2.3 ESE 18-Nov-2015 7:00 2 SSE 18-Nov-2015 7:00 2 SSE 18-Nov-2015 9:00 1.9 NNE 18-Nov-2015 11:00 2.5 SSE 18-Nov-2015 11:00 2.6 NNE 18-Nov-2015 12:00 2.7 NE 18-Nov-2015 13:00 2.8 W 18-Nov-2015 14:00 3.3 SW 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 16:00 3.1 NNW 18-Nov-2015 17:00 2.6 NNE 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 16:00 3.1 SSE 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 15:00 3.2 NW 18-Nov-2015 15:00 3.2 SSE 18-Nov-2015 15:00 1.4 SSE 18-Nov-2015 15:00 1.4 SSE 18-Nov-2015 25:00 1.2 SSW 18-Nov-2015 25:00 1.2 SSW 18-Nov-2015 25:00 1.2 SSW 18-Nov-2015 25:00 1.8 ENE 19-Nov-2015 3:00 1.8 ESE 19-Nov-2015 5:00 1.7 ENE 19-Nov-2015 5:00 1.7 ENE 19-Nov-2015 5:00 1.3 NE 19-Nov-2015 5:00 1.5 NE 19-Nov-2015 7:00 1.5 NE 19-Nov-2015 8:00 1.8 NE 19-Nov-2015 9:00 1.8 NE 19-Nov-2015 9:00 1.8 NE	47.11 001.5	22.22	0.4	147	
18-Nov-2015         0:00         1.7         N           18-Nov-2015         1:00         1.7         ESE           18-Nov-2015         2:00         1.7         S           18-Nov-2015         3:00         1.7         SSE           18-Nov-2015         4:00         2.2         SE           18-Nov-2015         5:00         2.2         ESE           18-Nov-2015         6:00         2.3         ESE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015 </td <td>17-Nov-2015</td> <td>22:00</td> <td>2.1</td> <td>W</td>	17-Nov-2015	22:00	2.1	W	
18-Nov-2015         1:00         1.7         ESE           18-Nov-2015         2:00         1.7         S           18-Nov-2015         3:00         1.7         SSE           18-Nov-2015         4:00         2.2         SE           18-Nov-2015         5:00         2.2         ESE           18-Nov-2015         6:00         2.3         ESE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         18:00         2         NW           18-Nov-2015 <td></td> <td></td> <td></td> <td></td>					
18-Nov-2015         2:00         1.7         S           18-Nov-2015         3:00         1.7         SSE           18-Nov-2015         4:00         2.2         SE           18-Nov-2015         5:00         2.2         ESE           18-Nov-2015         6:00         2.3         ESE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         8:00         2.5         SE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-201					
18-Nov-2015         3:00         1.7         SSE           18-Nov-2015         4:00         2.2         SE           18-Nov-2015         5:00         2.2         ESE           18-Nov-2015         6:00         2.3         ESE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         8:00         2.5         SE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         2:00         1.4         SSE           18-Nov-20	18-Nov-2015				
18-Nov-2015         4:00         2.2         SE           18-Nov-2015         5:00         2.2         ESE           18-Nov-2015         6:00         2.3         ESE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         8:00         2.5         SE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         15:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         2:00         1.4         SSE           18-Nov-2015         2:00         1.4         SSE           18-Nov-201	18-Nov-2015	2:00	1.7	S	
18-Nov-2015         5:00         2.2         ESE           18-Nov-2015         6:00         2.3         ESE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         8:00         2.5         SE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         20:00         1.4         WSW           18-Nov-2015         20:00         1.4         WSW           18-Nov-	18-Nov-2015	3:00	1.7	SSE	
18-Nov-2015         6:00         2.3         ESE           18-Nov-2015         7:00         2         SSE           18-Nov-2015         8:00         2.5         SE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         21:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         23:00         1.8         ENE           19-Nov-	18-Nov-2015	4:00	2.2	SE	
18-Nov-2015         7:00         2         SSE           18-Nov-2015         8:00         2.5         SE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         2:00         2.1         SSE           19-No	18-Nov-2015	5:00	2.2	ESE	
18-Nov-2015         8:00         2.5         SE           18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         2:00         2.1         SSW           19-Nov-2015         3:00         1.8         ESE           19-No	18-Nov-2015	6:00	2.3	ESE	
18-Nov-2015         9:00         1.9         NNE           18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         20:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         1:00         2.1         SSW           19-Nov-2015         2:00         2         ESE           19-Nov-2015         3:00         1.8         ESE           19-Nov	18-Nov-2015	7:00	2	SSE	
18-Nov-2015         10:00         2.5         SSE           18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         2:00         2.1         SSW           19-Nov-2015         2:00         2         ESE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-20	18-Nov-2015	8:00	2.5	SE	
18-Nov-2015         11:00         2.6         NNE           18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         1:00         2.1         SSW           19-Nov-2015         2:00         2         ESE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-2015         5:00         1.7         ENE           19-Nov-201	18-Nov-2015	9:00	1.9	NNE	
18-Nov-2015         12:00         2.7         NE           18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         0:00         2.1         SSW           19-Nov-2015         1:00         2.1         SE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-2015         5:00         1.7         ENE           19-Nov-2015         6:00         1.3         NE           19-Nov-2015	18-Nov-2015	10:00	2.5	SSE	
18-Nov-2015         13:00         2.8         W           18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         0:00         2.1         SSW           19-Nov-2015         2:00         2         ESE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-2015         5:00         1.7         ENE           19-Nov-2015         6:00         1.3         NE           19-Nov-2015         7:00         1.5         NE           19-Nov-2015 </td <td>18-Nov-2015</td> <td>11:00</td> <td>2.6</td> <td>NNE</td>	18-Nov-2015	11:00	2.6	NNE	
18-Nov-2015         14:00         3.3         SW           18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         0:00         2.1         SSW           19-Nov-2015         1:00         2.1         SE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-2015         5:00         1.7         ENE           19-Nov-2015         6:00         1.3         NE           19-Nov-2015         7:00         1.5         NE           19-Nov-2015         9:00         1.8         NE	18-Nov-2015	12:00	2.7	NE	
18-Nov-2015         15:00         3.2         NW           18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         0:00         2.1         SSW           19-Nov-2015         1:00         2.1         SE           19-Nov-2015         2:00         2         ESE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-2015         5:00         1.7         ENE           19-Nov-2015         7:00         1.5         NE           19-Nov-2015         8:00         1.8         NE           19-Nov-2015         9:00         1.8         NE	18-Nov-2015	13:00	2.8	W	
18-Nov-2015         16:00         3.1         NNW           18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         0:00         2.1         SSW           19-Nov-2015         1:00         2.1         SE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-2015         5:00         1.7         ENE           19-Nov-2015         7:00         1.5         NE           19-Nov-2015         7:00         1.5         NE           19-Nov-2015         9:00         1.8         NE	18-Nov-2015	14:00	3.3	SW	
18-Nov-2015         17:00         2.6         NW           18-Nov-2015         18:00         2         NW           18-Nov-2015         19:00         1.7         NW           18-Nov-2015         20:00         1.4         SSE           18-Nov-2015         21:00         1.4         WSW           18-Nov-2015         22:00         1.2         SW           18-Nov-2015         23:00         1.8         ENE           19-Nov-2015         0:00         2.1         SSW           19-Nov-2015         1:00         2.1         SE           19-Nov-2015         2:00         2         ESE           19-Nov-2015         3:00         1.8         ESE           19-Nov-2015         4:00         2         SE           19-Nov-2015         5:00         1.7         ENE           19-Nov-2015         7:00         1.5         NE           19-Nov-2015         8:00         1.8         NE           19-Nov-2015         9:00         1.8         NE	18-Nov-2015	15:00	3.2	NW	
18-Nov-2015       18:00       2       NW         18-Nov-2015       19:00       1.7       NW         18-Nov-2015       20:00       1.4       SSE         18-Nov-2015       21:00       1.4       WSW         18-Nov-2015       22:00       1.2       SW         18-Nov-2015       23:00       1.8       ENE         19-Nov-2015       0:00       2.1       SSW         19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	16:00	3.1	NNW	
18-Nov-2015       19:00       1.7       NW         18-Nov-2015       20:00       1.4       SSE         18-Nov-2015       21:00       1.4       WSW         18-Nov-2015       22:00       1.2       SW         18-Nov-2015       23:00       1.8       ENE         19-Nov-2015       0:00       2.1       SSW         19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	17:00	2.6	NW	
18-Nov-2015       20:00       1.4       SSE         18-Nov-2015       21:00       1.4       WSW         18-Nov-2015       22:00       1.2       SW         18-Nov-2015       23:00       1.8       ENE         19-Nov-2015       0:00       2.1       SSW         19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	18:00	2	NW	
18-Nov-2015       21:00       1.4       WSW         18-Nov-2015       22:00       1.2       SW         18-Nov-2015       23:00       1.8       ENE         19-Nov-2015       0:00       2.1       SSW         19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	19:00	1.7	NW	
18-Nov-2015       22:00       1.2       SW         18-Nov-2015       23:00       1.8       ENE         19-Nov-2015       0:00       2.1       SSW         19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	20:00	1.4	SSE	
18-Nov-2015       23:00       1.8       ENE         19-Nov-2015       0:00       2.1       SSW         19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	21:00	1.4	WSW	
19-Nov-2015       0:00       2.1       SSW         19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	22:00	1.2	SW	
19-Nov-2015       1:00       2.1       SE         19-Nov-2015       2:00       2       ESE         19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	18-Nov-2015	23:00	1.8	ENE	
19-Nov-2015     2:00     2     ESE       19-Nov-2015     3:00     1.8     ESE       19-Nov-2015     4:00     2     SE       19-Nov-2015     5:00     1.7     ENE       19-Nov-2015     6:00     1.3     NE       19-Nov-2015     7:00     1.5     NE       19-Nov-2015     8:00     1.8     NE       19-Nov-2015     9:00     1.8     NE	19-Nov-2015	0:00	2.1	SSW	
19-Nov-2015       3:00       1.8       ESE         19-Nov-2015       4:00       2       SE         19-Nov-2015       5:00       1.7       ENE         19-Nov-2015       6:00       1.3       NE         19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	19-Nov-2015	1:00	2.1	SE	
19-Nov-2015     4:00     2     SE       19-Nov-2015     5:00     1.7     ENE       19-Nov-2015     6:00     1.3     NE       19-Nov-2015     7:00     1.5     NE       19-Nov-2015     8:00     1.8     NE       19-Nov-2015     9:00     1.8     NE	19-Nov-2015	2:00	2	ESE	
19-Nov-2015     5:00     1.7     ENE       19-Nov-2015     6:00     1.3     NE       19-Nov-2015     7:00     1.5     NE       19-Nov-2015     8:00     1.8     NE       19-Nov-2015     9:00     1.8     NE	19-Nov-2015	3:00	1.8	ESE	
19-Nov-2015     6:00     1.3     NE       19-Nov-2015     7:00     1.5     NE       19-Nov-2015     8:00     1.8     NE       19-Nov-2015     9:00     1.8     NE	19-Nov-2015	4:00	2	SE	
19-Nov-2015       7:00       1.5       NE         19-Nov-2015       8:00       1.8       NE         19-Nov-2015       9:00       1.8       NE	19-Nov-2015	5:00	1.7	ENE	
19-Nov-2015 8:00 1.8 NE 19-Nov-2015 9:00 1.8 NE	19-Nov-2015	6:00	1.3	NE	
19-Nov-2015 9:00 1.8 NE	19-Nov-2015	7:00	1.5	NE	
	19-Nov-2015	8:00	1.8	NE	
19-Nov-2015 10:00 2.1 ENE	19-Nov-2015	9:00	1.8	NE	
	19-Nov-2015	10:00	2.1	ENE	

19-Nov-2015	11:00	2.6	Е	
19-Nov-2015	12:00	3	NE	
19-Nov-2015	13:00	2.9	Е	
19-Nov-2015	14:00	3	Е	
19-Nov-2015	15:00	3.1	ENE	
19-Nov-2015	16:00	2.9	ENE	
19-Nov-2015	17:00	2.8	NNE	
19-Nov-2015	18:00	2.1	ENE	
19-Nov-2015	19:00	1.9	ESE	
19-Nov-2015	20:00	1.3	SSE	
19-Nov-2015	21:00	1.2	SSE	
19-Nov-2015	22:00	1.7	SSE	
19-Nov-2015	23:00	1.3	SE	
20-Nov-2015	0:00	1.2	ENE	
20-Nov-2015	1:00	1.3	ENE	
20-Nov-2015	2:00	1.4	ENE	
20-Nov-2015	3:00	1.2	ENE	
20-Nov-2015	4:00	1.4	N	
20-Nov-2015	5:00	1.5	NE	
20-Nov-2015	6:00	1.5	N	
20-Nov-2015	7:00	1.3	ENE	
20-Nov-2015	8:00	1.6	NE	
20-Nov-2015	9:00	1.8	NE	
20-Nov-2015	10:00	2.2	NE	
20-Nov-2015	11:00	2.5	E	
20-Nov-2015	12:00	2.6	NE	
20-Nov-2015	13:00	2.5	SSE	
20-Nov-2015	14:00	2.5	ESE	
20-Nov-2015	15:00	2.5	NE	
20-Nov-2015	16:00	2.4	SE	
20-Nov-2015	17:00	2.1	SE	
20-Nov-2015	18:00	2	NNE	
20-Nov-2015	19:00	1.6	W	
20-Nov-2015	20:00	1.5	SW	
20-Nov-2015	21:00	1.6	NE	
20-Nov-2015	22:00	1.6	NNE	
20-Nov-2015	23:00	1.5	ENE	
l	- i	i	1	

21-Nov-2015	0:00	1.5	SE	
21-Nov-2015	1:00	1.3	SSE	
21-Nov-2015	2:00	1.4	SW	
21-Nov-2015	3:00	1.5	W	
21-Nov-2015	4:00	1.5	WSW	
21-Nov-2015	5:00	1.6	S	
21-Nov-2015	6:00	1.6	NE	
21-Nov-2015	7:00	1.4	E	
21-Nov-2015	8:00	1.3	E	
21-Nov-2015	9:00	1.7	NNE	
21-Nov-2015	10:00	2.1	N	
21-Nov-2015	11:00	2.2	WNW	
21-Nov-2015	12:00	2.5	WNW	
21-Nov-2015	13:00	2.5	SW	
21-Nov-2015	14:00	2.4	ENE	
21-Nov-2015	15:00	2.4	NE	
21-Nov-2015	16:00	2.1	NE	
21-Nov-2015	17:00	2.1	NE	
21-Nov-2015	18:00	1.9	ENE	
21-Nov-2015	19:00	1.5	NNE	
21-Nov-2015	20:00	1.3	N	
21-Nov-2015	21:00	1.4	ESE	
21-Nov-2015	22:00	1.3	Е	
21-Nov-2015	23:00	1.5	NE	
22-Nov-2015	0:00	1.5	ENE	
22-Nov-2015	1:00	1.5	NNE	
22-Nov-2015	2:00	1.4	NNE	
22-Nov-2015	3:00	1.2	SW	
22-Nov-2015	4:00	1.1	W	
22-Nov-2015	5:00	1	N	
22-Nov-2015	6:00	0.9	W	
22-Nov-2015	7:00	1.1	SSW	
22-Nov-2015	8:00	1.4	ESE	
22-Nov-2015	9:00	1.5	NE	
22-Nov-2015	10:00	1.8	NNE	
22-Nov-2015	11:00	2.4	SW	
22-Nov-2015	12:00	2.3	SSW	
L	_1	l	1	

1 00 N 0045		
22-Nov-2015 13:00 2.6	SW	
22-Nov-2015 14:00 2.5	ESE	
22-Nov-2015 15:00 2.5	ENE	
22-Nov-2015 16:00 2.3	NE	
22-Nov-2015 17:00 2.1	NNE	
22-Nov-2015 18:00 1.7	SE	
22-Nov-2015 19:00 1.4	SW	
22-Nov-2015 20:00 1.6	W	
22-Nov-2015 21:00 1.8	WNW	
22-Nov-2015 22:00 1.7	Ν	
22-Nov-2015 23:00 2.1	S	
23-Nov-2015 0:00 2	SE	
23-Nov-2015 1:00 1.8	SE	
23-Nov-2015 2:00 1.6	ENE	
23-Nov-2015 3:00 1.7	ENE	
23-Nov-2015 4:00 1.9	Е	
23-Nov-2015 5:00 1.9	Е	
23-Nov-2015 6:00 2.3	WSW	
23-Nov-2015 7:00 2.2	NE	
23-Nov-2015 8:00 2.1	NE	
23-Nov-2015 9:00 2.5	NNE	
23-Nov-2015 10:00 3	NNE	
23-Nov-2015 11:00 3.2	NE	
23-Nov-2015 12:00 2.9	ENE	
23-Nov-2015 13:00 2.9	NE	
23-Nov-2015 14:00 2.8	ENE	
23-Nov-2015 15:00 2.8	ENE	
23-Nov-2015 16:00 2.7	NE	
23-Nov-2015 17:00 2.4	SSE	
23-Nov-2015 18:00 2.3	S	
23-Nov-2015 19:00 2.1	ENE	
23-Nov-2015 20:00 1.9	ENE	
23-Nov-2015 21:00 1.7	NE	
23-Nov-2015 22:00 1.7	NE	
23-Nov-2015 23:00 1.8	ESE	
24-Nov-2015 0:00 2.1	SSE	
24-Nov-2015 1:00 1.8	ESE	

24-Nov-2015	2:00	2.1	SE	
24-Nov-2015	3:00	2	SE	
24-Nov-2015	4:00	2.1	SE	
24-Nov-2015	5:00	2.4	ENE	
24-Nov-2015	6:00	2.2	ESE	
24-Nov-2015	7:00	2	S	
24-Nov-2015	8:00	2.3	SSW	
24-Nov-2015	9:00	2.5	SE	
24-Nov-2015	10:00	3	SE	
24-Nov-2015	11:00	2.9	ESE	
24-Nov-2015	12:00	2.9	ESE	
24-Nov-2015	13:00	2.8	S	
24-Nov-2015	14:00	2.8	S	
24-Nov-2015	15:00	2.8	W	
24-Nov-2015	16:00	2.6	ENE	
24-Nov-2015	17:00	2.5	SE	
24-Nov-2015	18:00	2.3	SE	
24-Nov-2015	19:00	2.3	SW	
24-Nov-2015	20:00	1.7	NE	
24-Nov-2015	21:00	1.7	SE	
24-Nov-2015	22:00	2.1	SSE	
24-Nov-2015	23:00	1.9	S	
25-Nov-2015	0:00	2.1	WNW	
25-Nov-2015	1:00	2.4	ESE	
25-Nov-2015	2:00	2.3	NNE	
25-Nov-2015	3:00	1.9	W	
25-Nov-2015	4:00	2.1	NE	
25-Nov-2015	5:00	2.2	SSW	
25-Nov-2015	6:00	2.3	S	
25-Nov-2015	7:00	2	N	
25-Nov-2015	8:00	2.4	N	
25-Nov-2015	9:00	2.7	SE	
25-Nov-2015	10:00	2.2	SW	
25-Nov-2015	11:00	3.2	WNW	
25-Nov-2015	12:00	2.9	N	
25-Nov-2015	13:00	3.1	SW	
25-Nov-2015	14:00	2.4	WSW	
	•	•	<u>.</u>	

25-Nov-2015	15:00	2.5	W	
25-Nov-2015	16:00	2.6	WNW	
25-Nov-2015	17:00	2.6	SW	
25-Nov-2015	18:00	1.7	SW	
25-Nov-2015	19:00	2.3	W	
25-Nov-2015	20:00	2	W	
25-Nov-2015	21:00	2.1	SE	
25-Nov-2015	22:00	2.1	SE	
25-Nov-2015	23:00	2.2	SE	
26-Nov-2015	0:00	2.1	NE	
26-Nov-2015	1:00	2.1	ESE	
26-Nov-2015	2:00	2	ENE	
26-Nov-2015	3:00	2.1	SSE	
26-Nov-2015	4:00	1.8	S	
26-Nov-2015	5:00	1.6	SSW	
26-Nov-2015	6:00	1.6	SSE	
26-Nov-2015	7:00	2	SSE	
26-Nov-2015	8:00	1.7	SSE	
26-Nov-2015	9:00	2.3	SSE	
26-Nov-2015	10:00	2.2	ESE	
26-Nov-2015	11:00	2.7	WNW	
26-Nov-2015	12:00	2.7	NE	
26-Nov-2015	13:00	3	ENE	
26-Nov-2015	14:00	2.7	ENE	
26-Nov-2015	15:00	2.7	NE	
26-Nov-2015	16:00	2.4	S	
26-Nov-2015	17:00	2.3	SSE	
26-Nov-2015	18:00	1.9	S	
26-Nov-2015	19:00	1.8	S	
26-Nov-2015	20:00	1.7	S	
26-Nov-2015	21:00	1.8	SE	
26-Nov-2015	22:00	1.7	SSE	
26-Nov-2015	23:00	1.8	SE	
27-Nov-2015	0:00	1.8	SE	
27-Nov-2015	1:00	1.5	SSW	
27-Nov-2015	2:00	1.5	SW	
27-Nov-2015	3:00	1.6	SW	
L	_1	l	1	

27-Nov-2015	4:00	1.6	WSW	
27-Nov-2015	5:00	1.8	E	
27-Nov-2015	6:00	1.5	NE NE	
27-Nov-2015	7:00	1.8	NE NE	
27-Nov-2015	8:00	2	NE NE	
27-Nov-2015	9:00	2	NE NE	
27-Nov-2015	10:00	2.1	W	
27-Nov-2015	11:00	2.4	NNE	
27-Nov-2015	12:00	2.7	ENE	
27-Nov-2015	13:00	2.4	N	
27-Nov-2015	14:00	2.4	ENE	
27-Nov-2015	15:00	2.6	ENE	
	16:00			
27-Nov-2015		2.2	ENE	
27-Nov-2015	17:00	2.3	ENE	
27-Nov-2015	18:00	1.9	NNE	
27-Nov-2015	19:00	1.7	NNE	
27-Nov-2015	20:00	1.7	NNE	
27-Nov-2015	21:00	1.8	E	
27-Nov-2015	22:00	1.4	NE	
27-Nov-2015	23:00	1.6	NNE	
28-Nov-2015	0:00	1.5	NNE	
28-Nov-2015	1:00	1.6	NNE	
28-Nov-2015	2:00	1.6	NE	
28-Nov-2015	3:00	1.8	NE	
28-Nov-2015	4:00	1.7	NE	
28-Nov-2015	5:00	1.5	NNE	
28-Nov-2015	6:00	1.3	ENE	
28-Nov-2015	7:00	1.7	NNE	
28-Nov-2015	8:00	1.7	SE	
28-Nov-2015	9:00	2	NE	
28-Nov-2015	10:00	2.2	NE	
28-Nov-2015	11:00	2.3	NE	
28-Nov-2015	12:00	2.6	Е	
28-Nov-2015	13:00	2.7	SSW	
28-Nov-2015	14:00	2.5	SSW	
28-Nov-2015	15:00	2.9	SW	
28-Nov-2015	16:00	2.5	N	

28-Nov-2015	17:00	2.4	N	
28-Nov-2015	18:00	2.1	ENE	
28-Nov-2015	19:00	1.7	SSW	
28-Nov-2015	20:00	1.7	W	
28-Nov-2015	21:00	1.6	NNE	
28-Nov-2015	22:00	1.2	SW	
28-Nov-2015	23:00	1.4	N	
29-Nov-2015	0:00	1.6	ENE	
29-Nov-2015	1:00	1.6	NE	
29-Nov-2015	2:00	1.6	ENE	
29-Nov-2015	3:00	1.7	WSW	
29-Nov-2015	4:00	1.5	WNW	
29-Nov-2015	5:00	1.5	SW	
29-Nov-2015	6:00	1.2	ESE	
29-Nov-2015	7:00	1.1	NE	
29-Nov-2015	8:00	1.1	ENE	
29-Nov-2015	9:00	1.3	SSE	
29-Nov-2015	10:00	2.3	ENE	
29-Nov-2015	11:00	2.3	NE	
29-Nov-2015	12:00	2.3	E	
29-Nov-2015	13:00	2.6	WSW	
29-Nov-2015	14:00	2.2	NW	
29-Nov-2015	15:00	2.4	WSW	
29-Nov-2015	16:00	2.4	WSW	
29-Nov-2015	17:00	2.1	SSW	
29-Nov-2015	18:00	1.9	NE	
29-Nov-2015	19:00	1.5	ESE	
29-Nov-2015	20:00	1.5	N	
29-Nov-2015	21:00	1.4	W	
29-Nov-2015	22:00	1.4	N	
29-Nov-2015	23:00	1.2	N	
30-Nov-2015	0:00	1.1	N	
30-Nov-2015	1:00	1.2	N	
30-Nov-2015	2:00	1.1	NE	
30-Nov-2015	3:00	1.1	W	
30-Nov-2015	4:00	1.4	N	
30-Nov-2015	5:00	1.2	NE	

30-Nov-2015	6:00	1.1	ENE
30-Nov-2015	7:00	0.9	WSW
30-Nov-2015	8:00	1.2	WSW
30-Nov-2015	9:00	1.6	N
30-Nov-2015	10:00	2	W
30-Nov-2015	11:00	2	N
30-Nov-2015	12:00	2.2	WNW
30-Nov-2015	13:00	2.2	NE
30-Nov-2015	14:00	2.2	SE
30-Nov-2015	15:00	2.5	N
30-Nov-2015	16:00	2.2	WNW
30-Nov-2015	17:00	1.9	W
30-Nov-2015	18:00	1.9	WNW
30-Nov-2015	19:00	1.7	WSW
30-Nov-2015	20:00	1.6	WNW
30-Nov-2015	21:00	1.5	SW
30-Nov-2015	22:00	1.7	WSW
30-Nov-2015	23:00	1.7	W

#### APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Contract No. KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area **Impact Air and Noise Monitoring Schedule for November 2015**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov
		1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)		Noise (M9) 24 hr TSP	Noise (M6(A) & M7)	
8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)		Noise (M6(A), M7 & M9) 24 hr TSP		1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A)	
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	Noise (M9)	24 hr TSP	Noise (M6(A) & M7)	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)		
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
	24 hr TSP		1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M9)	Noise (M6(A) & M7)	24 hr TSP
29-Nov	30-Nov					
	o unforessen circumstances (adverse v					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(A) - EMSD Workshops AM5(A) - Po Leung Kuk Ngan Po Ling College

#### Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

# Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for December 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	-	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec
		1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M9)		Noise (M6(A) & M7) 24 hr TSP	
6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec
	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M6(A), M7 & M9)		24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A)	
13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec
	Noise (M9)	Noise (M6(A) & M7)	24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)		
20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec
		24 hr TSP	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M6(A), M7 & M9)		
27-Dec	28-Dec	29-Dec	30-Dec	31-Dec		
	24 hr TSP o unforeseen circumstances (adverse w	1 hr TSP X3 AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M9)	Noise (M6(A) & M7)		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(A) - EMSD Workshops

AM5(A) - Po Leung Kuk Ngan Po Ling College

#### Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College

M9 - Tak Long Estate

#### APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

## **Appendix E - 1-hour TSP Monitoring Results**

ocation AM2 -	Lee Kau Yar	n Memorial Schoo	ol
Date	Time	Weather	Particulate Concentration ( μg/m3)
3-Nov-15	13:20	Cloudy	68.9
3-Nov-15	14:20	Cloudy	63.8
3-Nov-15	15:20	Cloudy	71.0
9-Nov-15	13:30	Sunny	82.3
9-Nov-15	14:30	Sunny	86.8
9-Nov-15	15:30	Sunny	91.8
13-Nov-15	9:00	Cloudy	240.5
13-Nov-15	10:00	Cloudy	244.3
13-Nov-15	11:00	Cloudy	237.8
19-Nov-15	13:30	Cloudy	41.2
19-Nov-15	14:30	Cloudy	35.0
19-Nov-15	15:30	Cloudy	32.9
25-Nov-15	9:00	Sunny	154.8
25-Nov-15	10:00	Sunny	159.6
25-Nov-15	11:00	Sunny	146.2
		Average	117.1
		Maximum	244.3
		Minimum	32.9

Date	Time	Weather	Particulate Concentration ( μg/m3)
3-Nov-15	9:00	Sunny	63.1
3-Nov-15	10:00	Sunny	59.0
3-Nov-15	11:00	Sunny	61.1
9-Nov-15	8:45	Sunny	87.4
9-Nov-15	9:45	Sunny	92.2
9-Nov-15	10:45	Sunny	91.8
13-Nov-15	13:00	Cloudy	240.5
13-Nov-15	14:00	Cloudy	236.5
13-Nov-15	15:00	Cloudy	242.6
19-Nov-15	8:45	Cloudy	22.8
19-Nov-15	9:45	Cloudy	25.9
19-Nov-15	10:45	Cloudy	24.8
25-Nov-15	13:30	Sunny	194.0
25-Nov-15	14:30	Sunny	185.3
25-Nov-15	15:30	Sunny	201.3
-		Average	121.9
		Maximum	242.6
	ľ	Minimum	22.8

MA13056/App E - 1hr TSP Cinotech


## **Appendix E - 1-hour TSP Monitoring Results**


ocation AM4(A	) - EMSD Wo	rkshops	
Date	Time	Weather	Particulate Concentration ( μg/m3)
3-Nov-15	9:00	Sunny	83.3
3-Nov-15	10:00	Sunny	79.8
3-Nov-15	11:00	Sunny	86.0
9-Nov-15	9:00	Cloudy	79.3
9-Nov-15	10:00	Cloudy	78.9
9-Nov-15	11:00	Cloudy	79.2
13-Nov-15	9:00	Cloudy	235.4
13-Nov-15	10:00	Cloudy	231.8
13-Nov-15	11:00	Cloudy	230.5
19-Nov-15	8:40	Sunny	25.1
19-Nov-15	9:40	Sunny	28.4
19-Nov-15	10:40	Sunny	26.2
25-Nov-15	13:00	Sunny	210.9
25-Nov-15	14:00	Sunny	214.8
25-Nov-15	15:00	Sunny	217.2
		Average	127.1
		Maximum	235.4
		Minimum	25.1

Location AM5(A	A) - Po Leun	g Kuk Ngan Po Li	ng College
Date	Time	Weather	Particulate Concentration ( μg/m3)
3-Nov-15	9:00	Sunny	53.5
3-Nov-15	10:00	Sunny	58.7
3-Nov-15	11:00	Sunny	53.5
9-Nov-15	8:30	Sunny	73.4
9-Nov-15	9:30	Sunny	73.8
9-Nov-15	10:30	Sunny	81.5
13-Nov-15	8:45	Cloudy	239.9
13-Nov-15	9:45	Cloudy	245.4
13-Nov-15	10:45	Cloudy	244.6
19-Nov-15	14:15	Cloudy	23.8
19-Nov-15	15:15	Cloudy	26.9
19-Nov-15	16:15	Cloudy	26.9
25-Nov-15	13:20	Sunny	128.9
25-Nov-15	14:20	Sunny	136.0
25-Nov-15	15:20	Sunny	119.7
		Average	105.8
		Maximum	245.4
		Minimum	23.8

MA13056/App E - 1hr TSP Cinotech

#### 1-hr TSP Concentration Levels





Title Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North
Apron Area

Graphical Presentation of 1-hour TSP Monitoring Results


 No.
 MA13056


 Date
 Nov 15

 Appendix
 E



## 1-hr TSP Concentration Levels





Title	Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale		Project No.	MA13056	CINOTECH
	Graphical Presentation of 1-hour TSP Monitoring Results	Date	Nov 15	Appendi	x E	

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

#### Appendix F - 24-hour TSP Monitoring Results

#### Location AM2 - Lee Kau Yan Memorial School

Start Date	Weather	ther Air Atmospheric		Filter W	Filter Weight (g)		Particulate Elapse T		e Time Sampling		(m3/min.)	Av. flow	Total vol.	Conc.
Otari Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
5-Nov-15	Cloudy	298.6	763.3	3.2600	3.3693	0.1093	15615.9	15639.9	24.0	1.22	1.22	1.22	1751.9	62.4
11-Nov-15	Cloudy	296.4	764.4	3.2483	3.3690	0.1207	15639.9	15663.9	24.0	1.22	1.22	1.22	1759.1	68.6
17-Nov-15	Sunny	295.4	766.3	3.2380	3.3534	0.1154	15663.9	15687.9	24.0	1.23	1.22	1.23	1764.1	65.4
23-Nov-15	Sunny	292.4	768.3	3.2229	3.3642	0.1413	15687.9	15711.9	24.0	1.23	1.23	1.23	1774.8	79.6
28-Nov-15	Sunny	295.4	764.2	3.2674	3.4327	0.1653	15711.9	15735.9	24.0	1.22	1.22	1.22	1761.7	93.8
													Min	62.4
													Max	93.8
													Average	74.0

#### Location AM3(A) - Holy Trinity Bradbury Centre

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	(m3/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
5-Nov-15	Cloudy	298.2	766.4	3.2753	3.4101	0.1348	8246.6	8270.6	24.0	1.21	1.21	1.21	1744.7	77.3
11-Nov-15	Cloudy	299.6	766.5	3.2640	3.4267	0.1627	8270.6	8294.6	24.0	1.21	1.21	1.21	1741.0	93.5
17-Nov-15	Sunny	298.7	763.0	3.2341	3.3205	0.0864	8294.6	8318.6	24.0	1.21	1.21	1.21	1739.7	49.7
23-Nov-15	Sunny	297.0	766.2	3.2196	3.3311	0.1115	8318.6	8342.6	24.0	1.21	1.21	1.21	1747.4	63.8
28-Nov-15	Sunny	293.8	771.4	3.2963	3.4514	0.1551	8342.6	8366.6	24.0	1.22	1.22	1.22	1761.1	88.1
													Min	49.7
													Max	93.5
													Average	74.5


#### Location AM4(A) - EMSD Workshops

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	(m3/min.)	Av. flow	Total vol.	Conc.
Otan Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
5-Nov-15	Cloudy	298.7	765.1	3.2398	3.4360	0.1962	4552.5	4576.5	24.0	1.21	1.21	1.21	1743.9	112.5
11-Nov-15	Cloudy	296.8	766.2	3.2483	3.4491	0.2008	4576.5	4600.5	24.0	1.22	1.22	1.22	1750.1	114.7
17-Nov-15	Sunny	298.2	763.3	3.2219	3.3463	0.1244	4600.5	4624.5	24.0	1.21	1.21	1.21	1743.3	71.4
23-Nov-15	Sunny	297.6	766.2	3.2576	3.4066	0.1490	4624.5	4648.5	24.0	1.21	1.21	1.21	1747.9	85.2
28-Nov-15	Sunny	293.8	770.7	3.3115	3.5493	0.2378	4648.5	4672.5	24.0	1.22	1.22	1.22	1762.9	134.9
			•	-		-							Min	71.4
													Max	134.9
													Average	103.7


#### Location AM5(A) - Po Leung Kuk Ngan Po Ling College

Start Date	Weather	Weather Air		Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	(m3/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m3/min)	(m3)	(µg/m3)
5-Nov-15	Cloudy	298.5	765.6	3.2460	3.2971	0.0511	794.6	818.6	24.0	1.22	1.22	1.22	1759.7	29.0
11-Nov-15	Cloudy	296.5	766.4	3.2749	3.3441	0.0692	818.6	842.6	24.0	1.23	1.23	1.23	1765.9	39.2
17-Nov-15	Sunny	298.4	764.4	3.2237	3.2673	0.0436	866.6	890.6	24.0	1.22	1.22	1.22	1758.7	24.8
23-Nov-15	Sunny	297.4	765.6	3.2222	3.2822	0.0600	890.6	914.6	24.0	1.22	1.22	1.22	1762.7	34.0
28-Nov-15	Sunny	294.3	770.3	3.2689	3.3476	0.0787	914.6	938.6	24.0	1.23	1.23	1.23	1776.1	44.3
													Min	24.8
													Max	44.3
													Average	34.3

MA13056/App F - 24hr TSP



Date



Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Graphical Presentation of 24-hour TSP Monitoring Results

N.T.S


Nov 15


Date

No.

Appendix

MA13056





Scale

Date

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Graphical Presentation of 24-hour TSP Monitoring Results

Project

Appendix

MA13056

No.

N.T.S

Nov 15

Title

APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

## Appendix G - Noise Monitoring Results

Location M6(A	Location M6(A) - Oblate Primary School									
				Unit: dB (A) (30-min)						
Date	Time	Time Weather		Measured Noise Level			Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
6-Nov-15	13:00	Cloudy	63.5	65.4	60.9		63.5 Measured ≤ Baseline			
11-Nov-15	10:45	Cloudy	67.6	71.4	63.6	63.9	65.2			
18-Nov-15	14:10	Sunny	64.3	65.7	61.8	03.9	53.7			
27-Nov-15	11:00	Sunny	62.2	63.5	58.3		62.2 Measured ≤ Baseline			


Location M7 -	Location M7 - CCC Kei To Secondary School									
				Unit: dB (A) (30-min)						
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
6-Nov-15	13:45	Cloudy	61.6	65.4	60.9		61.6 Measured ≤ Baseline			
11-Nov-15	10:00	Cloudy	68.0	69.1	66.7	68.7	68.0 Measured ≤ Baseline			
18-Nov-15	13:30	Sunny	65.5	66.6	64.1	00.7	65.5 Measured ≤ Baseline			
27-Nov-15	10:00	Sunny	65.7	66.4	61.2		65.7 Measured ≤ Baseline			


Location M8 - Po Leung Kuk Ngan Po Ling College								
					Uni	t: dB (A) (30-min)		
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
3-Nov-15	9:15	Cloudy	65.9	68.2	61.8		63.7	
9-Nov-15	10:30	Sunny	65.7	67.6	61.4	61.9	63.4	
19-Nov-15	14:05	Cloudy	65.1	66.3	62.5	01.9	62.3	
25-Nov-15	13:25	Sunny	69.4	71.4	64.3		68.5	

Location M9 - Tak Long Estate									
		Unit: dB (A) (30-min)							
Date	Date Time		Measured Noise Level			Baseline Level	Construction Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
5-Nov-15	14:30	Cloudy	59.5	61.5	56.8		59.5 Measured ≤ Baseline		
11-Nov-15	15:00	Cloudy	64.6	66.6	59.5	59.9	62.8		
16-Nov-15	9:10	Cloudy	62.9	63.5	59.5	39.9	59.9		
26-Nov-15	14:30	Sunny	63.5	66.7	58.4		61.0		

l 3056/App G - Noise Cinotech


# Noise Levels






Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

F	Title	Ott N I/I /0040/00	Scale		Project	
		Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area		N.T.S	No. MA13056	CINICITACU
		Graphical Presentation of Construction Noise Monitoring Results	Date		Appendix G	CINOIECU





Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Т	Title Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale N.T.S	Project No. MA13056	CINOTECH
	Graphical Presentation of Construction Noise Monitoring Results	Date Nov 15	Appendix G	CINOTCCT

#### APPENDIX H SUMMARY OF EXCEEDANCE

## Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

## **Appendix H – Summary of Exceedance**

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

### APPENDIX I SITE AUDIT SUMMARY

# Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	151106
Date	6 November 2015
Time	10:00 – 12:00

Ref. No.	Non-Compliance	Related Item No.			
-	None identified	-			
Ref. No.	Remarks/Observations				
	B. Water Quality				
	No environmental deficiency was identified during site inspection.				
	C. Air Quality				
151106-R01	To provide water spray for loading and unloading of dusty materials to suppress dust emission near PS2	C13			
	D. Noise				
	No environmental deficiency was identified during site inspection.				
	E. Waste / Chemical Management				
	No environmental deficiency was identified during site inspection.				
	F. Visual and Landscape				
	No environmental deficiency was identified during site inspection.				
	G. Permits /Licences				
	No environmental deficiency was identified during site inspection.				
	H. Others				
	• Follow-up on previous audit section (Ref. No.: 151030), no major environmental deficiencies were identified during the site inspection.				

	Name	Signature	Date
Recorded by	Kevin Lam	Kevin	6 November 2015
Checked by	Dr. Priscilla Choy	WI	6 November 2015

## Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	151113
Date	13 November 2015
Time	10:00 – 12:00

		Related
Ref. No.	Non-Compliance .	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
151113-R01	To provide drip tray for oil containers or remove it properly.	E 8, 9
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 151106), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Kevin Lam	(evi)	13 November 2015
Checked by	Dr. Priscilla Choy	WI	13 November 2015

Checklist Reference Number	151118
Date	18 November 2015
Time	14:00 – 17:15

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 151113), all environmental	
	deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Carrie Leung	Coise	19 November 2015
Checked by	Dr. Priscilla Choy	Nih.	19 November 2015

## Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	151127
Date	27 November 2015
Time	10:00 – 11:30

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
_	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	-
THE REPORT OF THE PARTY OF THE	H. Others	
	• Follow-up on previous audit section (Ref. No.: 151118), no major environmental	
	deficiencies were observed during the site inspection.	

Recorded by	Kevin Lam	Kerry/	27 November 2015
Checked by	Dr. Priscilla Choy	WZ.	27 November 2015

Checklist Reference Number	151106
Date	6 November 2015
Time	10:00 - 12:00

		Related
Ref. No.	Non-Compliance	Item No
	None identified	-
D 4 M		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
*	No environmental deficiency was identified during site inspection.	
*****	C. Air Quality	
2.2.27	No environmental deficiency was identified during site inspection.	
17177	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 151030), no major environmental deficiencies were identified during the site inspection.	

	Name	, Signature	Date
Recorded by	Kevin Lam	Kevey	6 November 2015
Checked by	Dr. Priscilla Choy	12 F-L	6 November 2015

Checklist Reference Number	151113
Date	13 November 2015
Time	10:00 – 12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 151106), no major environmental deficiencies were identified during the site inspection.	

	Name	Signature	Date
Recorded by	Kevin Lam	Kovin	13 November 2015
Checked by	Dr. Priscilla Choy	W.L	13 November 2015

# Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	151118
Date	18 November 2015
Time	14:00 – 17:15

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 151106), no major environmental deficiencies were identified during the site inspection.	

Name	Signature	Date
Carrie Leung	(bie	19 November 2015
Dr. Priscilla Choy	NI	19 November 2015
	Carrie Leung Dr. Priscilla Choy	Carrie Leung  Dr. Priscilla Choy

Checklist Reference Number	151127
Date	27 November 2015
Time	10:00 – 11:30

** ***		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	
D.C.N.	Down In IOI countitions	Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
151127-R01	• Dust emission was observed at exposed area of NPS. The Contractor was reminded to	C 6
	provide water spray more frequently to NPS to suppress dust emission.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
151127-R02	Accumulation of waste was observed at NPS. The Contractor was reminded to sort out	E 1i, 1ii,
	general waste from construction waste and dispose of properly.	1iii
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
·	H. Others	<del></del>
	• Follow-up on previous audit section (Ref. No.: 151118), no major environmental	,
	deficiencies were identified during the site inspection.	
	deficiences were identified during the site hispection.	

	Name	Signature	Date
Recorded by	Kevin Lam	Kevu	27 November 2015
Checked by	Dr. Priscilla Choy	n F	27 November 2015
• • • • • • • • • • • • • • • • • • • •			

### APPENDIX J EVENT ACTION PLANS

## Event/Action Plan for Air Quality

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;		
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if		
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.		
	3. Repeat measurement to confirm finding.	method.				
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;		
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial		
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three		
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;		
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;		
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.		
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of			
	6. If exceedance continues, arrange		remedial measures;			
	meeting with IEC and ER;		5. Conduct meeting with ET and			
	7. If exceedance stops, cease additional		IEC if exceedance continues.			
	monitoring.					
Limit Level being	1. Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid		
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;		
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper		
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;		
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial		
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three		

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	, , , , , , , , , , , , , , , , , , ,
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
12-21	4 Notify IEO ED Controllers of	4. Oh o ha o o o'ha i o o dala a ha o'ha d		4 Tallaction of Pater and
Limit Level being	Notify IEC, ER, Contractor and	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

## Event/Action Plan for Construction Noise

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	Confirm receipt of	1. Submit noise mitigation		
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;		
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation		
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.		
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be		
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after		
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)		
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;			
	check mitigation effectiveness.	(The above actions should be	4. Supervise the			
	(The above actions should be taken	taken within 2 working days after	implementation of remedial			
	within 2 working days after the	the exceedance is identified)	measures.			
	exceedance is identified)		(The above actions should be			
			taken within 2 working days			
			after the exceedance is			
			identified)			
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to		
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;		
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial		
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3		
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;		
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed		
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;		

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

## Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	Check final design conforms to	<ol> <li>Check report.</li> <li>Recommend</li> </ol>	Undertake remedial design if necessary		
	the requirements of EP and prepare	remedial design if necessary			
Non-conformity on one occasion	report.  1. Identify Source 2. Inform IEC and	Check report     Check Contractor's	Notify Contractor     Ensure remedial measures are properly	Amend working methods     Rectify damage and	
	ER 3. Discuss remedial	working method  3. Discuss with ET and	implemented	undertake any necessary replacement	
	actions with IEC,	Contractor on possible remedial measures		теріасеттеті	
	4. Monitor remedial actions until	Advise ER on     effectiveness of			
	rectification has been completed	proposed remedial measures.			
	Som Sompletou	5. Check implementation of remedial measures.			
Repeated Non-conformity	Inform IEC and	Check monitoring report	Notify Contractor     Ensure remedial measures are properly	<ol> <li>Amend working methods</li> <li>Rectify damage and</li> </ol>	

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

# $\label{lem:construction} \begin{tabular}{ll} Appendix $K$ - Summary of Implementation Schedule of Mitigation Measures for Construction Phase \\ \end{tabular}$

Types of Impacts	Mitigation Measures	Status
Impacts	8 times daily watering of the work site with active dust emitting activities.	۸
	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	
	<ul> <li>Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.</li> </ul>	^
	Misting for the dusty material should be carried out before being loaded into the vehicle.  Any vehicle with an energy load corning area should.	^
	<ul> <li>Any vehicle with an open load carrying area should have properly fitted side and tail boards.</li> <li>Material having the potential to create dust should not</li> </ul>	^
	be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	٨
	<ul> <li>The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.</li> </ul>	۸
Construction Dust	<ul> <li>The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials.</li> </ul>	۸
	Vehicle washing facilities should be provided at every vehicle exit point.	*
	<ul> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.</li> </ul>	۸
	<ul> <li>Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.</li> </ul>	۸
	<ul> <li>Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.</li> <li>Every vehicle should be washed to remove any dusty</li> </ul>	۸
	materials from its body and wheels before leaving the construction sites.	۸

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	۸
Construction	<ul> <li>Good Site Practice:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> <li>Scheduling of Construction Works during School Examination Period</li> <li>(i) Provision of low noise surfacing in a section of Road L2; and</li> </ul>	^
Noise	(ii) Develois and American fine	27/1
	<ul><li>(ii) Provision of structural fins</li><li>(i) Avoid the sensitive façade of class room facing Road L2 and L4; and</li></ul>	N/A N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	avoid any sensitive façades with openable window facing the existing Kowloon City Road network;  and	N/A
	(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A

	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or     provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than	N/A N/A
	above ground.     avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road	N/A
	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.  (i) SPS	N/A N/A
	(ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot	N/A N/A N/A
	Installation of retractable roof or other equivalent measures	N/A
	The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
	<ul> <li>Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;</li> <li>Standby pumps should be provided at all SPSs to</li> </ul>	N/A
	ensure smooth operation of the SPS during maintenance of the duty pumps;	N/A
Construction Water	<ul> <li>An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and</li> <li>For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities.</li> </ul>	N/A N/A
Quality	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:  • use of sediment traps	^
	adequate maintenance of drainage systems to prevent flooding and overflow	۸

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.

Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.

Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is numbed.

Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.

Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.

Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.

Λ

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Drainage It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. All temporary and permanent drainage pipes and culverts ٨ provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. Contractor should also be responsible for waste disposal and maintenance practices. Stormwater Discharges Minimum distances of 100 m should be maintained N/A

K-5

between the existing or planned stormwater discharges

and the existing or planned seawater intakes

Debris and Litter	
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	۸
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	۸
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	٨
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	۸
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	۸
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	۸
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	۸

Supervisory staff should be assigned to station on site to closely supervise and monitor the works	٨
Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	۸
Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:  • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site  • Training of site personnel in proper waste	^
management and chemical waste handling procedures  Provision of sufficient waste disposal points and	^
<ul> <li>regular collection for disposal</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in</li> </ul>	٨
<ul> <li>enclosed containers</li> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)</li> </ul>	٨
Waste Reduction Measures  Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
<ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> </ul>	۸
Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal  The street collection of cluminium cone. DET	۸
<ul> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining</li> </ul>	۸
functional capacity should be recycled  Proper storage and site practices to minimise the potential for damage or contamination of construction materials	٨
Construction materials	

#### Construction and Demolition Material

Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:

- Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric

٨

Λ

Λ

٨

- Skip hoist for material transport should be totally enclosed by impervious sheeting
- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site
- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores
- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle
- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet
- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading

When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.

#### Chemical Waste

After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation

	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	^
	CM1 All existing trees should be carefully protected during construction.	^
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	^
	CM4 Erection of decorative screen hoarding.	٨

Remarks:	^ Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

#### Contract No. KL/2012/03

## Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area

### Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Month**: November 2015

Warnings / Summons and Successful Prosecutions received in the reporting month

Log Ref.	Received Date	Details of Warning / Summons and Successful Prosecutions	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A

**Remarks**: No warning/summon and prosecution were received in the reporting period.

**Complaint Log** 

EPD Complaint Ref No.	Date of Complaint	Complaint Details	Investigation / Mitigation Action	Status
15-14258	10/6/2015	Complainant said dust emission from the construction work affecting him/her. The stockpiles was not covered properly such that dust emission was observed. Some muddy water was found in To Kwa Wan Typhoon Shelter.	Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at the time of complaint on the day - 10 <sup>th</sup> June 2015. Since no marine works or land-based construction activities near the To Kwa Wan Typhoon Shelter were conducted, muddy effluent discharged to the To Kwa Wan Typhoon Shelter is not anticipated.  The regular impact air monitoring results in the first three weeks of June 2015 were in full compliance with the Action and Limit levels. No major environmental deficiencies were observed related to the air quality and water quality, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.	Closed

### APPENDIX M WASTE GENERATED QUANTITY

#### APPENDIX IV

#### **Monthly Summary Waste Flow Table**

(PS Clause 1.86)

Name of Department: CEDD Contract No.: KL/2012/03

## Monthly Summary Waste Flow Table for November 2015 (year) (in tons)

			Actual Quantities of Inert C&D Materials Generated Monthly  Actual Quantities									onthly	
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse	
	(No.s)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69	
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11	
Jan-15	3	38301.47	0	0	38291.91	0	2064	0	0	0	0	9.56	
Feb-15	2	7.8	0	0	0	0	1776	0	0	0	0	7.8	
Mar-15	7	21.46	0	0	0	0	2450	0	0	0	0	21.46	
Apr-15	26	2041.48	0	0	0	2230.43	2610	0	0	0	0	10.46	
May-15	7	647.2	0	0	0	640.58	1550	0	0	0	0	6.62	
Jun-15	60	516.9	0	0	0	501.45	0	0	0	0	0	15.45	
Jul-15	9	27.74	0	0	0	0	510	0	0	0	0	27.74	
Aug-15	12	45.39	0	0	0	0	2410	0	0	0	0	45.39	
Sep-15	51	398.77	0	0	0	359.78	1120	0	0	0	0	38.99	
Oct-15	54	367.55	0	0	0	323.83	240	0	0	0	0	43.72	
Nov-15	24	119.28	0	0	0	81.64	1920	0	0	0	0	37.64	
Total	387	59884.43	0 0		55090.84	4221.37	18454.27	0	0	0	0	771.63	

# APPENDIX N CONSTRUCTION PROGRAMME

														2.0.90		ster Programm																						
ID Task Name	Duration	Start	Finish	Sen		l <sub>D</sub>	2014	F.1	Ι.	126		1.		l c		lar.	D	2015	Б.1	124		1.6	T	7.1	1.	la la		N.		2016		,		, I	T	T 1		
1 0 171 10010100	1000.1	m 0/10/10		l pch	2 29 6 13 20 27 3 10	Dec 0 17 24 1 8 15 2	Jan 2 29 5 12 19 26	2 9 16 23 2	ar Apr 9 16 23 30 6	or   May 6   13   20   27   4   11	Jun 18 25 1 8	5 22 29 6 13	Aug 20 27 3 10	Sep   17   24   31   7   1	4 21 28 5 1	Nov 2 19 26 2 9	Dec 16 23 30 7 1	14 21 28 4 1	1 18 25 1 8	Mar 3 15 22 1 8 15	Apr 22 29 5 12 19	May 26 3 10 17 2	Jun 4 31 7 14 2	21 28 5 12	Aug 19 26 2 9 16	Sep	Oct 0 27 4 11 18 2	Nov 25 1 8 15 2	Dec 2 29 6 13 20 2	Jan 7 3 10 17 24 3	31 7 14 21 28	Mar 120 27	Apr   N 3 10 17 24 1	1ay   18   15   22   29	Jun	3 10 17 24	Aug 31 7 14 21	1 Sep (C) 28 4 11 18 25
1 Commence KL/2012/03 construction		Thu 9/19/13																																				
2 Section 1: Works within Portion 1 and 3	1080 days	Thu 9/19/13	Fri 9/2/16	9/19																																		9/2
3 Site possession and preparation works		Thu 9/19/13		9/19 📖																																		
4 Setting out site boundary and site clearance		Thu 10/3/13			)/3																																	
5 Initial joint survey			Wed 12/11/13		10/13	12/11																																
6 Obtain underground utilities plans		Mon 9/30/13		9/30																																		
7 Erect hoarding, chain link fence and vehicular gate			Wed 12/25/13		10/27		12/25																															
8 Works for Road L6	1037 days	Fri 11/1/13	Fri 9/2/16		11/1																																	~ 9/2
9 Submission / approval of construction materials, method statements and temporary work design for box culverts B5	50 days	Tue 10/22/13	Tue 12/10/13		10/22	12/10																																
10 Plant mobilization	7 days	Wed 12/11/13	Tue 12/17/13			12/11 12/12	/17																															
Submission / approval of construction materials and delivery of	40 days	Fri 11/1/13	Tue 12/10/13		11/1	12/10																																
materials and method statements for stormdrain and sewerage drain																																						
Install 2x750mm dia sewerage drain from FMH10_345 to FMH10_350 under box culvert B5	60 days	Wed 12/11/13	Sat 2/8/14			12/11		2/8																														
Temporary works for box culverts B5	160 days	Wed 12/18/13	Mon 5/26/14			12/18					5/26																											
Excavation to the formation level for box culverts B5	160 days	Mon 1/20/14	Sat 6/28/14				1/26					6/28																										
Construct drainage box culverts B5 (total length: 231m)	250 days	Wed 2/26/14	Sun 11/2/14					2/26								11/2																						
Submission / approval of construction materials and method statements for watermains	30 days	Sat 2/8/14	Sun 3/9/14				2	/8	3/9																													
Delivery of FWM and SWM pipes and fittings and valves	60 days	Mon 3/10/14	Thu 5/8/14					3/10		5/8	3																											
Install 250mm, 300mm 450mm dia.FWM CHD0-CHD394 and 200mm SWM CHC0-CHC394	300 days	Sat 6/14/14	Thu 4/9/15								6/14										4/9																	
19 Pressure test, swabbing, sterilization and connection	100 days	Tue 4/14/15	Wed 7/22/15																		4/14				<b>3/22</b> ■ 7/22													
20 Construct valve, air-valve and wash-out chambers and fire	100 days	Thu 3/26/15	Fri 7/3/15																	3/26	5			7/3														
hyrdants for watermain																																						
21 Install irrigation system	200 days	Mon 1/26/15	Thu 8/13/15																1/26						8/	3												
Install different dia. of stormwater drain, sewerage drain and	300 days	Sat 6/14/14	Thu 4/9/15								6/14										4/9																	
manhole																																						
23 Liaison meeting with UU	60 days	Mon 1/27/14	Thu 3/27/14				1/27		3/27	,																												
Installation of utility by the utility undertakers along proposed footpath	300 days	Fri 3/28/14	Wed 1/21/15						3/28										1/21																			
25 Construct u-channel and drainpit at footpath	150 days	Thu 1/22/15	Sat 6/20/15															1/2	/22				-	6/20														
26 Construct road gully and gully pipe	300 days	Fri 4/10/15	Wed 2/3/16																		4/10										2/3							
27 Construct road kerb			Sat 3/19/16																					7/14								3/19						
28 Construct footpath, planting area and concrete run-in	200 days	Tue 10/6/15	Fri 4/22/16																								10/6											
29 Construct flexible carriageway	120 days	Tue 1/5/16	Tue 5/3/16																											5				5/3				
30 Constrict stormwater drain and manhole at pedestrian street	100 days	Wed 3/12/14	Thu 6/19/14					3/12				<b>◎</b> -6/19																										
31 Construct u-channel and drainpit at pedestrian street	100 days	Sat 6/21/14	Sun 9/28/14								6/2:				9/28																							
32 Install irrigation system at pedestrian street		Thu 10/2/14													10/2			1	1/9																			
33 Construct pedestrian street			Sun 6/21/15															1/13						6/21														
34 Road marking		Thu 5/5/16																															5/5	5/19				
35 Plants delivery for landscaping works			Wed 5/25/16																															5//				
36 Preparatory works for landscaping works		Sat 5/14/16																																14				
37 Hydroseeding	5 days	Sun 5/29/16	Thu 6/2/16																															5/29				

Commencement Date: 19 September 2013 Completion Date: 2 September 2016


Tree and shurb planting

Terminal float

62 days Sun 7/3/16

Fri 9/2/16


Master Programme



Commencement Date: 19 September 2013 Completion Date: 2 September 2016

E&M building service installation. (Detailed programme will be 250 days Thu 8/27/15 Mon 5/2/16

submitted separately)



Tree and shurb planting

Terminal float

Fri 6/3/16

Sun 7/3/16

30 days

62 days

Sat 7/2/16

Fri 9/2/16

Rev . 0 Page 1d Master Programme ID Task Name Duration Start Finish 
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jun
 Jul
 Aug
 Sep

 14 21 28 5 12 19 26 2 9 16 23 30 6 13 20 27 4 11 18 25 1 8 15 22 29 6 13 20 27 4 11 18 25 1 8 15 22 29 6 13 20 27 3 10 17 24 31 7 14 21 28 4 11
 Commence KL/2012/03 construction 1445 days Thu 9/19/13 Sat 9/2/17 Fri 9/2/16 Section 1: Works within Portion 1 and 3 1080 days Thu 9/19/13 Widening of Existing Footpaths at Sung Wong Toi Road and 1080 days Thu 9/19/13 Fri 9/2/16 To Kwa Wan Road Site possession and preparation works 21 days Thu 9/19/13 Wed 10/9/13 9/19 📖 Setting out site boundary and site clearance 30 days Thu 10/10/13 Fri 11/8/13 25 days Tue 11/12/13 Fri 12/6/13 Initial joint survey Sun 11/17/13 Obtain underground utilities plans 60 days Thu 9/19/13 Thu 12/5/13 Sun 2/2/14 Erect hoarding, chain link fence and vehicular gate 60 days Apply XP for roadworks 210 days Wed 10/2/13 Tue 4/29/14 Approval of TTA drawings 90 days | Mon 11/18/13 Sat 2/15/14 Tue 1/7/14 Liaison meeting with UU Installation of utility by the utility undertakers along proposed 340 days Wed 1/8/14 Sat 12/13/14 footpath, XP to be applied by UU Submission / approval of construction materials and method 30 days Wed 1/29/14 Thu 2/27/14 statements for watermains Delivery of materials for watermains Fri 2/28/14 Mon 4/28/14 Install 300mm dia. fresh water main CHA0-CHA283 Wed 4/30/14 Sat 11/15/14 5/20 Tue 5/20/14 Install 300mm dia. fresh water main CHB0-CHB555 200 days Fri 12/5/14 Install 450mm dia. salt water main CHA0-CHA555 Sun 6/15/14 Wed 12/31/14 Install 800mm dia. salt water main CHD0-CHD52 Sun 7/13/14 Wed 1/28/15 Pressure test, swabbing, sterilization and connection Thu 2/19/15 100 days Fri 10/10/14 Construct valve, fire hydrant, air-valve and wash-out chambers for watermain Fri 3/13/15 Install irrigation system 120 days Fri 11/14/14 Construct u-channel, drainpit and stormwater drain Sun 3/22/15 Construct road gully and gully pipe 250 days Sun 12/14/14 Thu 8/20/15 Application and install traffic signal at the Junction of Sung Sat 4/4/15 Mon 8/31/15 150 days Wong Toi Road / To Kwa Wan Road Application and install traffic signal at the Junction along Sung 150 days Sun 4/5/15 Wong Toi Road Thu 4/2/15 Fri 11/27/15 Construct road kerb and new footpath Construct carriageway at the existing footpath 270 days Sat 3/26/16 Erect traffic sign 100 days Re-surface existing carriageway 60 days Sun 3/27/16 Wed 5/25/16 Road marking 5/4 5/13 30 days Mon 4/25/16 Tue 5/24/16 Plants delivery for landscaping works Preparatory works for landscaping works 14 days Thu 5/26/16 Wed 6/8/16 Thu 6/9/16 Hydroseeding Sun 6/12/16 Tree and shurb planting 20 days Mon 6/13/16 Sat 7/2/16 Terminal float Sun 7/3/16 Fri 9/2/16 Construction of Box Culverts B6 978 days Mon 9/30/13 Fri 6/3/16 15 days Mon 9/30/13 Mon 10/14/13 9/30 \_\_\_\_\_10/14 Site possession and preparation works 10/15 Submission / approval of construction materials and method 60 days Tue 10/15/13 Fri 12/13/13 statements for box culverts B6 Plant mobilization 14 days Sat 12/14/13 Fri 12/27/13 12/14 12/27 12/28 🌉 500 days Sat 12/28/13 Mon 5/11/15 Construct temporary works and excavation to the formation level for box culverts B6 Construct drainage box culverts B6 500 days Wed 6/4/14 Fri 10/16/15 Precast box culvert preparation works 100 days Tue 6/16/15 Wed 9/23/15 Modification of seawall 100 days Sat 10/17/15 Sun 1/24/16 Soil backfilling works 160 days Mon 1/25/16 Sat 7/2/16

Critical tasks Working days Commencement Date: 19 September 2013 Completion Date: 2 September 2016

Sun 7/3/16

120 days Sun 2/28/16 Sun 6/26/16

120 days Sun 2/28/16 Sun 6/26/16

60 days Tue 12/22/15

1445 days Thu 9/19/13

1445 days Thu 9/19/13

Fri 9/2/16

Fri 2/19/16

Sat 9/2/17

Sat 9/2/17

62 days

Terminal float

Demolition of Kowloon East DWFI pumping station

Demolish Kowloon East DWFI pumping station (To be carried


Submission / approval of method statements

out after completion of NPS)


Establishment works for Section 1

Section 1A

Master Programme



Master Programme



(Detailed programme will be submitted separately)

submitted separately)

E&M building service installation. (Details programme will be 180 days Tue 9/22/15 Sat 3/19/16

KL/2012/03 Kai Tak Development -Kwan On Construction Co. Ltd. Stage 4 Infrastructure at Former North Apron Area Master Programme ID Task Name Duration Start Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Jul Aug Sep Oct Nov Dec Ja Commence KL/2012/03 construction 1173 days Thu 9/19/13 Sun 12/4/16 Section 3: Works within Portion 1 808 days Thu 9/19/13 Sat 12/5/15 Works for Part of Road D2 Sat 12/5/15 808 days Thu 9/19/13 Site possession and preparation works 15 days Thu 9/19/13 Thu 10/3/13 20 days Fri 10/4/13 Wed 10/23/13 Site clearance and setting out site boundary Apply XP for roadworks at junction of SWTR and TKWR and 210 days Tue 10/15/13 Mon 5/12/14 TTA approval Submission of baseline monitoring for EPD approval 30 days Mon 10/7/13 Tue 11/5/13 Approval of baseline monitoring by EPD 30 days Wed 11/6/13 Thu 12/5/13 Install 400mm dia. fresh water main CHC0-CHC30 100 days Tue 5/13/14 Wed 8/20/14 Install 300 and 450mm dia. salt water main CHB0-CHB30 100 days Thu 8/21/14 Fri 11/28/14 Submission / approval of construction materials and method 40 days Sat 10/12/13 Wed 11/20/13 statements for rising mains Delivery of materials for rising mains 60 days Thu 11/21/13 Sun 1/19/14 Construct 750mm dia. concrete pipes CHA450-CHA630 250 days Mon 1/20/14 Construct sewerage manhole for rising main Fri 9/19/14 Sun 2/15/15 70 days Wed 4/30/14 Construct jacking pits Tue 7/8/14 Install 2x750mm dia. rising main CHA636-CHA716 Fri 12/5/14 Submission / approval of construction materials and method 30 days Mon 3/24/14 statements for watermains Delivery of materials for watermains 60 days Wed 4/23/14 Sat 6/21/14 Install 400mm dia. fresh water main CHC30-CHC250 200 days Fri 6/27/14 Mon 1/12/15 Install 300 and 450mm dia. salt water main CHB30-CHB250 200 days Sat 7/19/14 Tue 2/3/15 60 days Sun 12/21/14 Wed 2/18/15 Pressure test, swabbing, sterilization and connection Construct valve, air-valve and wash-out chambers for 100 days Tue 12/9/14 Wed 3/18/15 watermain Install irrigation system 100 days Sun 12/21/14 Mon 3/30/15 3/18 Submission / approval of construction materials and delivery of 40 days Tue 3/18/14 Sat 4/26/14 materials and method statements for stormdrain drain Install stormwater drain and manhole 250 days Sun 4/27/14 Thu 1/1/15 30 days Thu 10/17/13 Fri 11/15/13 Liaison meeting with UU Installation of utility by the utility undertakers along proposed 360 days Sat 11/16/13 Mon 11/10/14 11/16 footpath and CLP tunnel Construct drainpit and u-channel 100 days Tue 11/11/14 Wed 2/18/15 150 days Tue 1/20/15 Thu 6/18/15 Construct road gully and gully pipe 100 days Mon 3/23/15 Construct road kerb Tue 6/30/15 Sun 4/5/15 Mon 7/13/15 Construct footpath, planting area and concrete run-in Fri 8/14/15

Construct central divider 100 days Thu 5/7/15 Construct flexible carriageway Sat 5/23/15 Sun 8/30/15 100 days Road marking 10 days Mon 8/31/15 Wed 9/9/15 Plants delivery for landscaping works 30 days Mon 8/10/15 Tue 9/8/15 14 days Fri 9/11/15 Preparatory works for landscaping works Thu 9/24/15 Fri 9/25/15 Sat 9/26/15 Hydroseeding Tree and shurb planting Sun 9/27/15 Fri 10/16/15 Terminal float 50 days Sat 10/17/15 Sat 12/5/15 Section 3A 1173 days Thu 9/19/13 Sun 12/4/16 Establishment works for Section 3 1173 days Thu 9/19/13 Sun 12/4/16 Thu 9/19/13 Fri 9/2/16 Section 4 1080 days Perservation and preotection of trees within Portions 1 to 4 Fri 9/2/16 Thu 9/19/13

Commencement Date: 19 September 2013 Completion Date: 5 December 2015

Critical tasks Working days

Master Programme ID Task Name Duration Start 
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jul
 Aug
 Sep
 Oct
 Nov
 Dec
 Jan
 Feb
 Mar
 Apr
 May
 Jul

 123
 30
 7
 14
 21
 28
 4
 11
 18
 25
 1
 8
 15
 22
 9
 6
 13
 20
 7
 14
 21
 28
 4
 11
 18
 25
 1
 8
 15
 22
 9
 6
 13
 20
 7
 4
 11
 18
 25
 1
 8
 15
 22
 9
 6
 13
 20
 7
 4
 11
 18
 25
 2
 9
 16
 23
 30
 7
 14
 21
 28
 5
 12
 19
 26
 3
 Commence KL/2012/03 construction 1345 days Thu 9/19/13 Thu 5/25/17 Section 5: Portion 1 (Subject to Excision) Thu 9/19/13 Wed 5/25/16 980 days Thu 9/19/13 Works for Part of Road D2 (Footpath only) Wed 5/25/16 Mon 10/14/13 Site possession and preparation works ₽10/14 Awaiting for the notification of commencement of works by the Interface works meeting with CLP 30 days Tue 10/15/13 Wed 11/13/13 Construct of CLP tunnel by CLP CH67 to CH250 (Exact Sat 1/31/15 444 days Thu 11/14/13 duration will be agreed with CLP) Construct of CLP tunnel by CLP CH527 to CH585 (Exact 383 days Thu 11/14/13 Mon 12/1/14 duration will be agreed with CLP) Construct of CLP tunnel by CLP CH385 to CH527(Exact 395 days Thu 10/2/14 Sat 10/31/15 duration will be agreed with CLP) Construct of CLP tunnel by CLP CH250 to CH385 (Exact 321 days Thu 11/14/13 Tue 9/30/14 duration will be agreed with CLP) Construct of CLP tunnel by CLP CH0 to CH67 Exact duration 275 days Sat 1/31/15 Sun 11/1/15 will be agreed with CLP) Construct of CLP tunnel by CLP CH585 to CH724 (Exact 365 days Wed 1/1/14 Wed 12/31/14 duration will be agreed with CLP) 350 days Fri 1/2/15 Thu 12/17/15 Installation of utility by the utility undertakers along proposed footpath (Exact duration will be agreed with UU) Thu 3/5/15 Sun 2/7/16 Construct drainpit and u-channel 340 days Thu 1/21/16 Sat 3/28/15 Install stormwater drain, sewerage drain and manholes Install FWM and SWM and chambers 300 days Thu 4/2/15 Tue 1/26/16 Wed 4/1/15 Mon 1/25/16 300 days Install irrigation system Install fire hydrant Tue 12/8/15 Tue 1/26/16 Install street lighting Mon 2/8/16 Sun 4/17/16 Sun 4/17/16 Construct footpath, planting area and concrete run-in 70 days Mon 2/8/16 Sun 3/27/16 Plants delivery for landscaping works Sun 4/10/16 14 days Mon 4/18/16 Preparatory works for landscaping works Sun 5/1/16 Hydroseeding Mon 5/2/16 Tue 5/3/16 Tree and shurb planting Wed 5/4/16 Wed 5/25/16 Section 5A: (Subject to Excision) 1345 days Thu 9/19/13 Thu 5/25/17 Establishment works for Section 5 1345 days Thu 9/19/13 Thu 5/25/17 Section 7A: Portion 1 (Subject to Excision) 800 days Thu 9/19/13 Fri 11/27/15 Awaiting for the notification of commencement of works by the l Fri 12/27/13 12/28 Construct one 500mm dia., two 1000mm dia. District Cooling 350 days Sat 12/28/13 Fri 12/12/14 System (DCS) chilled water pipes and four 1400mm dia. seawater pipes 350 days Thu 3/6/14 Wed 2/18/15 Construct two DCS chilled water pipes tee to the building lots. The diameter of DCS chilled water pipes are 200mm, 500mm and 800mm subject to various locations 200 days Sat 9/13/14 Tue 3/31/15 Construct valve chambers, instrumentation chambers, access manhole, thrust blocks, insulation provision for the DCS chilled Construct the leakage detection system for DCS chilled water 150 days Sun 11/9/14 Tue 4/7/15 150 days Wed 11/26/14 Fri 4/24/15 Construct the cable ducts and associated draw pits for the communication system Interfacing works with EMSD 1020EM12A Contractor for 300 days Wed 1/1/14 Mon 10/27/14 connection of the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes Testing and commissioning of the works Fri 3/6/15 Sat 6/13/15 

Critical tasks Working days

200 days Sat 12/27/14

70 days Thu 6/25/15

80 days Sun 6/28/15

100 days Thu 7/23/15

200 days

150 days

Fri 1/9/15

100 days Mon 8/10/15 Tue 11/17/15

10 days Wed 11/18/15 Fri 11/27/15

Fri 5/29/15

Tue 7/14/15

Wed 9/2/15

Tue 9/15/15

Mon 7/27/15

Sun 10/25/15

Commencement Date: Completion Date:

Install FWM and SWM and chambers

Construct road gully and gully pipe

Construct flexible carriageway

Construct road kerb

Road marking

Pressure test, swabbing, sterilization and connection

Construct valve, fire hydrant, air-valve and wash-out chambers f

Install stormwater drain, sewerage drain and construct manhole