# Civil Engineering and Development Department

# EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

# Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

June 2017

(Version 1.0)

Approved By

(Environmental Team Leader)

#### REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>

# TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction  Environmental Monitoring Works  Environmental Licenses and Permits  Key Information in the Reporting Month  Future Key Issues	1 2
1.	INTRODUCTION	4
	Background	4 5
2.	AIR QUALITY	9
	Monitoring Requirements  Monitoring Locations  Monitoring Equipment  Monitoring Parameters, Frequency and Duration  Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedu Results, Observations and Action/Limit Level Exceedance	9 9 10 ure10
3.	NOISE	14
	Monitoring Requirements  Monitoring Locations  Monitoring Equipment  Monitoring Parameters, Frequency and Duration  Monitoring Methodology and QA/QC Procedures  Maintenance and Calibration  Results, Observations and Action/Limit Level Exceedance	14 14 15 15
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	17
5.	LANDSCAPE AND VISUAL	19
	Monitoring Requirements  Results and Observations	
6.	ENVIRONMENTAL AUDIT	20
	Site Audits Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures Summary of Mitigation Measures Implemented Implementation Status of Event Action Plans Summary of Complaint, Warning, Notification of any Summons and Successful Prosect	20 21 22 23
	Summary of complaint, warning, reconstruction of any summaris and successful resource	
7.	FUTURE KEY ISSUES	24

	•	ing Schedule for the Next Month	
8. CONC		LUSIONS AND RECOMMENDATIONS	26
	Conclusi Recomm	nendationseness of Environmental Management	26 26
LIS	ST OF TA	ABLES	
Tab	le I le II	Breaches of Action and Limit Levels for the Project in the Reporting Month Summary Table for Key Information in the Reporting Month	
	le 1.1 le 1.2	Key Project Contacts Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures	
	le 1.3 le 1.4	Air Quality and Noise Monitoring Stations for this Project Summary Table for Required Submission under EP No. EP-337/2009	
Tab	le 1.5 le 2.1	Summary Table for Required Submission under EP No. EP-344/2009 Locations for Air Quality Monitoring	
Tab	le 2.2 le 2.3	Air Quality Monitoring Equipment Impact Dust Monitoring Parameters, Frequency and Duration Major dust source identified at the designated air quality monitoring stations	
Tab	le 2.4 le 3.1 le 3.2	Noise Monitoring Stations  Noise Monitoring Equipment	
Tab	ole 3.3 ole 3.4	Noise Monitoring Parameters, Frequency and Duration  Major noise source identified at the designated noise monitoring stations	
Tab	ole 3.5 ole 4.1	Baseline Noise Level and Noise Limit Level for Monitoring Stations Comparison of 1-hr TSP data with EIA predictions	
Tab	le 4.2 le 4.3	Comparison of 24-hr TSP data with EIA predictions Comparison of Noise Monitoring Data with EIA predictions	
	le 6.1 le 6.2	Summary of Environmental Licensing and Permit Status Observations and Recommendations of Site Inspections for EP-337/2009	
	le 6.3 le 7.1	Observations and Recommendations of Site Inspections for EP-344/2009 Summary of the tentative program of major site activities, the impact prediction	n and
Tab	le 8.1	control measures for July and August 2017 Examples of Mitigation Measures for Environmental Recommendations	

# LIST OF FIGURES

Figure 1	Layout Plan of the Project Site
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Wind Anemometer
Figure 5	Management Structure

# LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
M	Summary of Waste Generation and Disposal Records
N	Construction Programme

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 43<sup>rd</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 30 June 2017.
- 2. The major site activities undertaken in the reporting month included:
  - Daily Cleaning;
  - Finishing works, E&M work in PS2;
  - Water test, backfill and sheet-pile removal in Heading 7A, DCS pipe installation;
  - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
  - Road widening works (excavation and UU works) at Sung Wong Toi Road;
  - Maintenance & Servicing Engineer's Office at Portion 9;
  - Install fitting inside chamber in Pit 1 and Pit 5;
  - Rising Main installation in Pit 2, Pit 4, Pit6/7 and Pit 9;
  - Pipe Jacking from Pit 10 to Pit 9;
  - Installation of drainage, UU laying works and Road works at Road D2;
  - Finishing works and E&M works at NPS;
  - UU works and Road works at Road L19 & Bailey St;
  - Refer construction works of NPS in Portion 4 sewerage; and
  - Removal of excavated material at Portion 6.

#### **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Table I Breaches of Action and Limit Levels for the Project in the Reporting Month

Parameter	No. of Project-rela	ted Exceedance	Action Taken
1 al allietei	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

#### 1-hour & 24-hour TSP Monitoring

- 5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. For 1-hr TSP monitoring results at AM2 and AM3(A), apart from those dated 28 June 2017, results dated 6, 12, 16 and 22 June 2017 were adopted from Schedule 3, KLN/2016/09.
- 8. For 24-hr TSP monitoring results at AM2 and AM3(A), all results were adopted from Schedule 3, KLN/2016/09.

#### Construction Noise Monitoring

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

#### **Environmental Licenses and Permits**

- 10. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 11. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 12. Water Discharge License (WT00020971-2015).
- 13. Construction Noise Permit (GW-RE0149-17).

#### **Key Information in the Reporting Month**

14. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	1	Waste disposal	Rectified by Contractor	Closed	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

#### **Future Key Issues**

- 15. The future key environmental issues in the coming month include:
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road; Proper storage of construction materials on site;

  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site;

- Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and Review and implementation of temporary drainage system for the surface runoff.

#### 1. INTRODUCTION

#### **Background**

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1<sup>st</sup> December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 43<sup>rd</sup> Monthly EM&A report summarizing the EM&A works for the Project from 1 to 30 June 2017.

#### **Project Organizations**

- 1.6 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Civil Engineering and Development Department (CEDD).
  - The Engineer and the Engineer's Representative (ER) AECOM.
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Arcadis Design & Engineering Limited. (Arcadis).
  - Contractor –Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1 **Key Project Contacts** 

Party	Role	Contact Person	Position	Phone No.	Fax No.	
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	2301 1174	2301 1277	
AECOM	Engineer's Representative	Mr. John Yam Mr. Jacky Pun	SRE RE	2798 0771	3013 8864	
	•	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	)	
Cinotech	Environmental Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388	
Arcadis	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028	
			Site Agent	3689 7752	3689 7726	
Kwan On	Contractor	Mr. Albert Ng		6146 6761 telephone nur	`	

#### **Construction Activities undertaken during the Reporting Month**

- 1.8 The site activities undertaken in the reporting month included:
  - Daily Cleaning;
  - Finishing works, E&M work in PS2;
  - Water test, backfill and sheet-pile removal in Heading 7A, DCS pipe installation;
  - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
  - Road widening works (excavation and UU works) at Sung Wong Toi Road;
  - Maintenance & Servicing Engineer's Office at Portion 9;
  - Install fitting inside chamber in Pit 1 and Pit 5;
  - Rising Main installation in Pit 2, Pit 4, Pit6/7 and Pit 9;
  - Pipe Jacking from Pit 10 to Pit 9;
  - Installation of drainage, UU laying works and Road works at Road D2;
  - Finishing works and E&M works at NPS;
  - UU works and Road works at Road L19 & Bailey St;
  - Refer construction works of NPS in Portion 4 sewerage; and
  - Removal of excavated material at Portion 6.
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures is presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

1 Totection/witigation wieasures				
Construction Works	Generated Major Environmental Impact	Control Measures		
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	<ul> <li>Sufficient watering of the works site with active dust emitting activities;</li> <li>Properly cover the stockpiles;</li> <li>Appropriate desilting/sedimentation devices provided on site for treatment before discharge;</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and</li> <li>On-site waste sorting and implementation of trip ticket system.</li> </ul>		
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Properly cover the stockpiles;</li> </ul>		
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Provide hoarding.</li> <li>Good management and control on construction waste reduction</li> </ul>		
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Provide hoarding.</li> </ul>		
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	<ul> <li>Use of quiet plant and well-maintained construction plant; and</li> <li>Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall.</li> </ul>		

#### **Summary of EM&A Requirements**

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 30 June 2017.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see **Figure 2 and 3** for their locations).

 Table 1.3 Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	N/A
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop*
AM5 – CCC Kei To Secondary School	No	N/A^
AM6 – Site 1B4 (Planned)	N/A	
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

#### Remarks:

- Yes" Monitoring station is the same as that stated in EM&A Manual
- No Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- > N/A No alternative monitoring station is required.
- \*AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) Ma Tau Kok Road (next to EMSD workshop) temporarily and 24-hr TSP monitoring was conducted at AM4(C) New Pumping Station under Contract No. KL/2012/03.
- ► ^AM5(A) Po Leung Kuk Ngan Po Ling College was cancelled because no permission was granted from the premise. Air quality monitoring was carried out at AM5 CCC Kei To Secondary School.
- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010, when the impact monitoring data under Schedule 3 of KTD were adopted for the Project.
- 1.15 Although Contract no. KLN/2013/16 under Schedule 3 of KTD has been superseded by KLN/2016/09 since early March 2017, the ET continued to adopt the impact monitoring data under Schedule 3 of KTD until appropriate new arrangement is agreed. The KLN/2016/09 impact environmental monitoring schedule is shown in **Appendix D**.

# **Status of Compliance with Environmental Permits Conditions**

1.16 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4 Summary Table for Required Submission under EP No. EP-337/2009

<b>EP Conditions</b>	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s)	7 January 2014	For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one commencement of operation	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 42 (May 2017)	5 July 2017	Monthly EM&A Report for Contract No. KL/2012/03

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

<b>EP Conditions</b>	Submission	Submission Date	Remark
Notification of Commencement Date of Construction of Project		31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one commencement of operation	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No.42 (May 2017)	5 July 2017	Monthly EM&A Report for Contract No. KL/2012/03

#### 2. AIR QUALITY

#### **Monitoring Requirements**

2.1 According to EM&A Manual under the Eps, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(C) and AM5. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

**Table 2.1** Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(C)	New Pumping Station	Rooftop (about 6/F) Area
AM5	CCC Kei To Secondary School	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

#### **Monitoring Equipment**

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

**Table 2.2** Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TE-5025A	2
1 Lang TCD Doort Materia	TSI Model AM510 SidePak Personal Aerosol Monitor	3
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B/ Hal-HPC300/ 301	6
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	2

	TE-5170X	7
Wind Anemometer	Davis Weather Monitor, Vantage Pro2	1

#### **Monitoring Parameters, Frequency and Duration**

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	At least three times every 6 days
24-hr TSP	At least once every 6 days

# Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

#### Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
  - The 1-hour dust meter is placed at least 1.3 meters above ground.
  - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
  - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
  - Push the knob at MEASURE position.
  - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
  - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
  - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
  - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

#### **Instrumentation**

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of  $\geq$  99% for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.

- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. 2.17 The conditioning temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- The following maintenance/calibration was required for the HVS: 2.18
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
  - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

#### Results, Observations and Action/Limit Level Exceedance

- 2.19 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 For 1-hr TSP monitoring results at AM2 and AM3(A), apart from those dated 28 June 2017, results dated 6, 12, 16 and 22 June 2017 were adopted from Schedule 3, KLN/2016/09.
- 2.22 For 24-hr TSP monitoring results at AM2 and AM3(A), all results were adopted from Schedule 3, KLN/2016/09.
- 2.23 The air temperature, precipitation and the relative humidity data were obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in Figure 4. This weather information for the reporting month is summarized in Appendix C.
- The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring 2.24 results are shown in **Appendices E and F** respectively.
- 2.25 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.

According to our field observations, the major dust source identified at the designated air 2.26 quality monitoring stations is as follows:

Major dust source identified at the designated air quality monitoring **Table 2.4** stations

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM3(A) – Holy Trinity Bradbury	Road Traffic Dust
Centre	Exposed site area
	Excavation works
	Site vehicle movement
AM4(C) – New Pumping Station under	Site vehicle movement
Contract No. KL/2012/03	
AM5 – CCC Kei To Secondary School	Road Traffic Dust

#### 3. NOISE

#### **Monitoring Requirements**

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays.

Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6<sup>th</sup> October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10<sup>th</sup> October 2014 to carry out the monitoring works.

**Table 3.1 Noise Monitoring Stations** 

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

#### Remarks:

#### **Monitoring Equipment**

**Table 3.2** summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

**Table 3.2 Noise Monitoring Equipment** 

Equipment	Model and Make	Qty.
Integrating Cound Lavel Mater	RION NL-52	2
Integrating Sound Level Meter	SVAN 955, 957/ BSWA 801	5
Calibratan	RION NC-73 & NC-74	2
Calibrator	SVAN 30A & B&K4231	2

#### **Monitoring Parameters, Frequency and Duration**

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

 <sup>\*</sup> Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10<sup>th</sup> October 2014 onwards

<sup>#</sup> The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade (*)
M6(A)	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Free Field (*)

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

#### Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting
time weighting
time measurement
: A
: Fast
: 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### **Maintenance and Calibration**

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

<sup>(\*)</sup> Refer to bullet point 1 and 2 in the following section.

#### Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.11 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Table 3.4 Major noise source identified at the designated noise monitoring stations

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

Table 3.5 Baseline noise level and noise limit level for monitoring stations

Monitoring Stations	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)	
M7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)	
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

<sup>(\*)</sup> Noise Limit Level is 65 dB(A) during school examination periods.

#### 4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	_	ng Month 17), µg/m3
	Mid 2013), μg/m3	Late 2016), μg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	47.6	39-63.6
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	50.1	19-82.3
AM4(C) – New Pumping Station	N/A	N/A	72.0	50.7-100.8
AM5– CCC Kei To Secondary School	159	221	66.7	23.9-149.5

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

Station	Predicted 24-hr TSP conc.			
	Scenario1 Scenario2 (Mid 2009 to Mid 2013 to	(Mid 2013 to	Reporting Month (June 2017), μg/m3	
	Mid 2013), μg/m3	Late 2016), μg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	145	169	56	48-72
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	106	138	32	18-47
AM4(C) – New Pumping Station	N/A	N/A	21.3	12.3-36.2
AM5 – CCC Kei To Secondary School	103	128	39.5	11.9-92.0

 Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions

Stations  Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))		Reporting Month (June 2017), L <sub>eq (30min)</sub> dB(A)
M6(A) - Oblate Primary School ^	N/A	55.6 – 63.7
M7 - CCC Kei To Secondary School	45 – 68	59.0 – 67.1
M8 - Po Leung Kuk Ngan Po Ling College	44 – 70	58.4 – 69.9
M9 – Tak Long Estate	Not predicted in EIA Report	58.1 – 63.7

<sup>(^)</sup> Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10<sup>th</sup> October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

#### 5. LANDSCAPE AND VISUAL

#### **Monitoring Requirements**

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

#### **Results and Observations**

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

#### 6. ENVIRONMENTAL AUDIT

#### **Site Audits**

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 2<sup>nd</sup>, 7<sup>th</sup>, 16<sup>th</sup>, 21<sup>st</sup> and 30<sup>th</sup> June 2017 in the reporting month. IEC site inspection was conducted on 21<sup>st</sup> June 2017. No non-compliance was observed during the site audits.

#### **Status of Environmental Licensing and Permitting**

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

D	Valid Period		D.4.T.	G
Permit No.	From	To	Details	Status
<b>Environmental Perm</b>	it (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid
Effluent Discharge License				
WT00020971-2015	22/04/15	Discharge Licence for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain		Valid
Registration of Chemical Waste Producer				
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	
Construction Noise Permit				
GW-RE0149-17	29/03/17	28/09/17	Location: Heading 7A & 7B	Valid

#### **Status of Waste Management**

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

# **Implementation Status of Environmental Mitigation Measures**

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

**Table 6.2** Observations and Recommendations of Site Inspections for EP-337/2009

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
Water Quality	2 June 2017	Follow-up: Sedimentation tank should be well- maintained and ensure that no muddy eater was diverted to public drainage. (Heading)	No muddy water was observed during the site inspection.
	16 June 2017	Observation: Ponding water should be cleared regularly and mitigation measures should be provided to drainage system during rainstorms.	Ponding water was cleared. Pump was placed to control water flow.
	21 June 2017	Reminder: Contractor is advised to provide mitigation measures to facilitate drainage system for storm flow.	Storm water was diverted and treated in the sedimentation tank.
	30 June 2017	Reminder: Contractor was reminded to treat the muddy water before discharge to public drain.	Drainage was well-maintained.
Air Quality			
Noise			
Waste/Chemical Management	2 June 2017	Observation: Drip tray should be provided for chemical container to prevent leakage. (Heading)	Drip tray was provided and chemical container was removed.
	2 June 2017	Observation: Construction waste should be disposed of regularly. (Heading)	Construction waste was removed.
	2 June 2017	Reminder: Housekeeping should be enhanced at PS2.	Site was clean and tidy.
	16 June 2017	Observation: Construction waste should be disposed of regularly	Truck was provided to remove construction waste.

Parameters	Date	Observations and Recommendations	Follow-up
Landscape and Visual			
Permits /Licences			1

**Table 6.3** Observations and Recommendations of Site Inspections for EP-344/2009

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	2 June 2017	Reminder: Ponding water should be avoided. (NPS)	Ponding water was cleared.
	2 June 2017	Reminder: Water spraying should be provided for dust suppression. (NPS)	Haul road was observed wet.
	2 June 2017	Follow-up: Sedimentation tank should be well- maintained and ensure that no muddy water was diverted to public drainage. (NPS)	Item was remarked as 170607-R01.
	7 June 2017	Reminder: Contractor was reminded to clean the sedimentation tank regularly. (NPS)	Sedimentation tank was well-maintained.
Air Quality			
Noise			
Waste/Chemical Management			
Landscape and Visual			
Permits /Licences			

# **Summary of Mitigation Measures Implemented**

The monthly IEC audit was carried out on 21st June 2017, the observations were recorded 6.7 and they are presented as follows:

# Follow up of last monthly audit:

NIL

## Observation(s) in the reporting month:

No adverse environmental impacts were observed. No follow-up actions are required.

6.8 An updated summary of the EMIS is provided in **Appendix K**.

#### **Implementation Status of Event Action Plans**

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 One environmental complaint and no environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

#### 7. **FUTURE KEY ISSUES**

- 7.1 Major site activities undertaken for the coming two months include:
  - Daily Cleaning;
  - Finishing works, E&M work in PS2;
  - Water test, backfill and sheet-pile removal in Heading 7A, DVS pipe installation;
  - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
  - Road widening works (excavation and UU works) at Sung Wong Toi Road;
  - Maintenance & Servicing Engineer's Office at Portion 9;
  - Install Fitting inside chamber in Pit 1 and Pit 5;
  - Rising Main installation in Pit 2, Pit 4, Pit 6/7, Pit 9 and Pit 10;
  - Installation of drainage, UU laying works and Road works at Road D2;
  - Finishing works and E&M works at NPS;
  - UU works and Road works at Road L19 & Bailey St;
  - Refer construction works of NPS in portion 4 sewerage; and
  - Removal of excavated material in Portion 6
- The tentative construction program for the Project is provided in **Appendix N.** 7.2

# **Key Issues for the Coming Month**

- 7.3 Key environmental issues in the coming month include:
  - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
  - Water spraying for dust generating activity and on haul road;
  - Proper storage of construction materials on site:
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Accumulation of general and construction waste on site;
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
  - Review and implementation of temporary drainage system for the surface runoff.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. July and August 2017 are summarized as follows:

Table 7.1 Summary of the tentative program of major site activities, the impact prediction and control measures for July and August 2017

<b>Construction Works</b>	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust)  Water quality impact (surface run-off)	<ul> <li>a) Frequent watering of haul road and unpaved/exposed areas;</li> <li>b) Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>c) Watering of any earth moving activities.</li> <li>d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>g) Provision of measures to prevent discharge into the stream.</li> </ul>
	Noise Impact	<ul> <li>h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>i) Controlling the number of plants use on site;</li> <li>j) Regular maintenance of machines; and</li> <li>k) Use of acoustic barriers if necessary.</li> </ul>

# **Monitoring Schedule for the Next Month**

7.5 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area

#### 8. CONCLUSIONS AND RECOMMENDATIONS

#### **Conclusions**

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

8.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

# 24-hr TSP Monitoring

8.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report

#### **Construction Noise Monitoring**

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

#### Complaints, Notification of any Summons and Prosecution Received

8.5 One environmental complaints and no environmental prosecution was received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

#### Recommendations

8.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

#### Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

#### Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

#### Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.

#### Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.

#### **Effectiveness of Environmental Management**

- 8.7 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.8 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
  - Surface runoff discharge into any stream course is prevented:
  - Provision of sedimentation facilities after identification of wastewater discharges from site:
  - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided:
  - Improper handling or storage of oil drum on site is avoided;
  - The existing trees to be retained are protected; and
  - Night-time lighting is controlled.

# **Table 8.1 Examples of Mitigation Measures for Environmental Recommendations**



To prevent any surface runoff discharge into any stream course.



Follow-up measure(s) after identification of wastewater discharges from site.



To avoid any discharge or accidental spillage of chemical waste or oil directly from the site



To avoid improper handling or storage of oil drum on site





To protect the existing trees to be retained





To control of night-time lighting


# **FIGURES**











# APPENDIX A ACTION AND LIMIT LEVELS

# Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	346	
AM3(A)	351	500
AM4(A)	371	500
AM5(A)	345	

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	157	
AM3(A)	167	260
AM4(A)	187	260
AM5(A)	156	

**Table A-3** Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. \*70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



	AM4(C) -					File No	MA13056/62/0001
Station:	New Pumping Station under Contract KL/2012			Operator:	HL		
Date:	23-May-17		_	Next Due Date: _		-17	
Equipment No.:	A-01-62		Serial No		2351		
			Ambient (	Condition			
Temperatu	re, Ta (K)	299.7	Pressure, Pa	(mmHg)		758.6	
		0	rifice Transfer Sta	ndard Inform	ation		
Serial	No.:	0993	Slope, mc (CFM)		Intercep	· · · · · · · · · · · · · · · · · · ·	-0.04890
Last Calibra	ation Date:	28-Feb-17	_		$oc = [\Delta H \times (Pa/76)]$		
Next Calibr	ation Date:	27-Feb-18		$\mathbf{Qstd} = \{ [\Delta \mathbf{H}] \}$	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -be} / 1	me
Edinario e e discono de secono de se	en a transporte a di Salent en transporte a de la companya de la c	•			e a para dia dia dalah sa menggian dan salah sa	1 Mark See and Sec. 10. 10. 10.	
			Calibration of	TSP Sampler			
Calibration		Oi	rfice			HVS	1/2
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	60) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76	0) x (298/Ta)] <sup>1/2</sup> Y- axis
1	13.4		3.65	63.97	7.7		2.76
2	10.2		3.18	55.92	6.0		2.44
3	8.3		2.87	50.53	5.0		2.23
4	5.1		2.25	39.79	3.1		1.75
5	3.3		1.81	32.17	2.3		1.51
	ession of Y on X  0.0401  oefficient* =		9 <b>990</b>	Intercept, bw	0.195	8	
	Coefficient < 0.99			•			
TI Contradion C	Joetholem < 0.55	o, check and let	canorate.				
			Set Point C	alculation			
From the TSP Fi	eld Calibration C	urve_take Ostd		arcusacion			
	sion Equation, the						
110m the Regres	sion Equation, ur	o i varao aco	oranig to				
		mw x	$\mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (2	98/Ta)] <sup>1/2</sup>		
			2				
Therefore, Se	et Point; W = ( m	w x Qstd + bw)	) <sup>2</sup> x ( 760 / Pa ) x ( T	(a / 298) =	3.71		
					<del></del>		
Remarks:							
romany.							
Conducted by:	hai	Signature:		'li		Date:	73/5/2017
Checked by:	INK lang	Signature:	/I. ~IB\	Λ		Date:	15/5/1011



# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

						File No	MA13056/59/0001
Station	AM5 - CCC Ke	i To Secondary S	chool	_ Operator:	WK	_	
Date:	9-Jun-17		Next Due Date:		8-Aug-	17	
Equipment No.:	A-01-59		_	Serial No.	2354		
			Ambient	Condition			
Temperatu	re, Ta (K)	297.9	Pressure, Pa			758.1	
, ,			,	<u> </u>			
		0	rifice Transfer Sta	ndard Inform	ation	명리 보통 사람들은 경기를 받는다. 사람들은 사람들은 사람들은 사람들은 사람들은 기계를 받는다.	
Serial	No.:	0993	Slope, mc (CFM)	T	Intercep	t, bc	-0.04890
Last Calibra	ì	28-Feb-17			$\mathbf{pc} = [\Delta \mathbf{H} \times (\mathbf{Pa}/76)]$		1/2
Next Calibra	ation Date:	27-Feb-18		$\mathbf{Qstd} = \{  \Delta \mathbf{H}  :$	x (Pa/760) x (298	$/Ta)]^{1/2}$ -bc} / 1	me
			Calibration of	TSP Sampler			
G 191 2		Or	fice			HVS	
Calibration Point	ΔH (orifice), in. of water	T	(0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	,	(0) x (298/Ta)] <sup>1/2</sup> Y-
1	16.7		4.08	71.50	10,6		3.25
2	14.3		3.78	66.23	9.1		3.01
3	10.8		3.28	57.67	6.8		2.60
4	6.8		2.60	45.93	4.3		2.07
5	4.2		2.05	36.28	2.8		1.67
By Linear Regr Slope, mw = Correlation c	0.0452	<u>.</u>	1997	Intercept, bw	0.015	1	
*If Correlation C	Coefficient < 0.99	0, check and rec	alibrate.				
			Set Point C	alculation			
From the TSP Fi	eld Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	sion Equation, th	e "Y" value acco	ording to				
		mw x (	$Qstd + bw = [\Delta W]$	х (Ра/760) х (2	98/Ta)l <sup>1/2</sup>		
		***************************************	gove on part	A (1 10 / 00) A (A	30, 24,)		
Therefore, Se	et Point; W = ( m	w x Qstd + bw)	<sup>2</sup> x ( 760 / Pa ) x ( T	ra / 298) =	3.84	·	
Remarks:						n 40.	
Conducted by:	WK. Jang	Signature:	Kwo	<u>i</u>		Date:	9[6117
Checked by:	KODV "	Signature:		۸		Date:	7 The world



TISCH ENVIRONMENTAL, INC. 145 South MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

## ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Fe		Rootsmeter Orifice I.I		438320 0993	Ta (K) - Pa (mm) -	294 - 750.57
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00	1.3860 0.9910 0.8840 0.8430 0.6970	3.2 6.4 7.9 8.7 12.6	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9967 0.9925 0.9904 0.9894 0.9842	0.7191 1.0015 1.1204 1.1737 1.4120	1.4149 2.0010 2.2372 2.3464 2.8299		0.9957 0.9915 0.9894 0.9884 0.9832	0.7184 1.0005 1.1192 1.1725 1.4106	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slor intercept coefficie	= (b) $=$	2.04055 -0.04890 0.99995		Qa slope intercept coefficie	(b) =	1.27776 -0.03059 0.99995
y axis =	SQRT [H20 (H	Pa/760)(298/7	y axis =	SQRT[H20(	[a/Pa)]	

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$  $Qa = 1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

# TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/A/170505 Test Report No.: Date of Issue: 2017-05-08 Date Received: 2017-05-05 Date Tested: 2017-05-05 2017-05-08 Date Completed: Next Due Date: 2017-07-07

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## Certificate of Calibration

#### Item for Calibration:

: Laser Dust Monitor Description

: Sibata Manufacturer Model No. : LD-3B Serial No. : 541146  $: 0.001 \text{ mg/m}^3$ Sensitivity (K) 1 CPM : 625 CPM Sen. Adjustment Scale Setting

Equipment No. : A-02-07

**Test Conditions:** 

: 21 degree Celsius Room Temperature

: 65 % Relative Humidity

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

## Results:

Correlation Factor (CF) 0.0033 \*

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tei: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

# TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/170419A Test Report No.: 2017-04-22 Date of Issue: 2017-04-19 Date Received: 2017-04-19 Date Tested: 2017-04-22 Date Completed: 2017-06-21 Next Due Date:

Page:

1 of 1

ATTN:

Mr. W. K. Tang

# Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020408

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-01

**Test Conditions:** 

Room Temperature

: 22 degree Celsius

Relative Humidity

: 62 %

# Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) \*

1.137

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/170616A
Date of Issue:	2017-06-19
Date Received:	2017-06-16
Date Tested:	2017-06-16
Date Completed:	2017-06-19
Next Due Date:	2017-08-18

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020408

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-01

#### **Test Conditions:**

Room Temperature

: 23 degree Celsius

Relative Humidity

: 65 %

#### Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF) 1.131

\*

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/170419B Test Report No.: 2017-04-22 Date of Issue: 2017-04-19 Date Received: 2017-04-19 Date Tested: 2017-04-22 Date Completed: 2017-06-21 Next Due Date:

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

Item for Calibration:

Description

Manufacturer

Model No.

Serial No.

Flow rate

Zero Count Test

Equipment No.

: Handheld Particle Counter

: Hal Technology

: Hal-HPC300

: 3020409

: 0.1 cfm

: 0 count per 5 minutes

: A-26-02

**Test Conditions:** 

Room Temperature

: 22 degree Celsius

Relative Humidity

: 62 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:


Correlation Factor (CF) 

1.194

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/170616B
Date of Issue:	2017-06-19
Date Received:	2017-06-16
Date Tested:	2017-06-16
Date Completed:	2017-06-19
Next Due Date:	2017-08-18

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Serial No.

: 3020409

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-02

**Test Conditions:** 

Room Temperature

: 23 degree Celsius

Relative Humidity

: 65 %

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)	1.188

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170407K
Date of Issue: 2017-04-10
Date Received: 2017-04-07
Date Tested: 2017-04-07
Date Completed: 2017-04-10
Next Due Date: 2017-06-09

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

Item for Calibration:

Description

Manufacturer

Model No.

Serial No.

Flow rate

Zero Count Test

Equipment No.

: Handheld Particle Counter

: Hal Technology

: Hal-HPC300

: 3020411

: 0.1 cfm

: 0 count per 5 minutes

: A-26-04

**Test Conditions:** 

Room Temperature

: 22 degree Celsius

Relative Humidity

: 61 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.334

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170609K
Date of Issue: 2017-06-12
Date Received: 2017-06-09

Date Tested: 2017-06-09

Date Completed: 2017-06-12 Next Due Date: 2017-08-11

ATTN:

Mr. W. K. Tang

Page:

1 of 1

#### **Certificate of Calibration**

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC300

Middel Ho.

2020411

Serial No.

: 3020411

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-26-04

#### **Test Conditions:**

Room Temperature

: 21 degree Celsius

Relative Humidity

: 62 %

#### **Test Specifications & Methodology:**

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

## Results:

Correlation Factor (CF) 1.133

\*

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170407A 2017-04-10 Date of Issue: Date Received: 2017-04-07 Date Tested: 2017-04-07 2017-04-10 Date Completed: 2017-06-09 Next Due Date:

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## Certificate of Calibration

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701011

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-02

**Test Conditions:** 

Room Temperature

: 22 degree Celsius

Relative Humidity

: 61 %

## Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)


1.170

\*

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170609
Date of Issue: 2017-06-12
Date Received: 2017-06-09
Date Tested: 2017-06-09
Date Completed: 2017-06-12
Next Due Date: 2017-08-11

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description : Handheld Particle Counter

Manufacturer : Hal Technology
Model No. : Hal-HPC301
Serial No. : 3011701011

Flow rate : 0.1 cfm

Zero Count Test : 0 count per 5 minutes

Equipment No. : A-27-02

**Test Conditions:** 

Room Temperature : 21 degree Celsius

Relative Humidity : 62 %

#### Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### Results:

ACBURES.	
Correlation Factor (CF)	1.133

\*

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/170407C
Date of Issue:	2017-04-10
Date Received:	2017-04-07
Date Tested:	2017-04-07
Date Completed:	2017-04-10
Next Due Date:	2017-06-09
Page:	1 of 1

ATTN:

Mr. W. K. Tang

# Certificate of Calibration

Item for Calibration:

Description

: Handheld Particle Counter

Page:

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

Serial No.

: 3011701017

Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

**Test Conditions:** 

Room Temperature

: 22 degree Celsius

Relative Humidity

: 61 %

# Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

\*

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

1.303

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park,
18 On Lai Street, Shatin, N.T., Hong Kong.
Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/170609B
Date of Issue: 2017-06-12
Date Received: 2017-06-09
Date Tested: 2017-06-09
Date Completed: 2017-06-12
Next Due Date: 2017-08-11

ATTN:

Mr. W. K. Tang

Page:

1 of 1

## **Certificate of Calibration**

#### Item for Calibration:

Description

: Handheld Particle Counter

Manufacturer

: Hal Technology

Model No.

: Hal-HPC301

MIOUCI INO.

: 3011701017

Serial No. Flow rate

: 0.1 cfm

Zero Count Test

: 0 count per 5 minutes

Equipment No.

: A-27-04

**Test Conditions:** 

Room Temperature

: 21 degree Celsius

Relative Humidity

: 62 %

#### Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

\*

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

#### Results:

Correlation Factor (CF)

1.077

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/160917B Test Report No.: • 2016-09-19 Date of Issue:

2016-09-17 Date Received:

Date Tested: 2016-09-17 2016-09-19 Date Completed:

Next Due Date:

2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

# Certificate of Calibration

#### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

1

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12553

Microphone No.

: 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

# **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160826A

Date of Issue: 2016-08-29

Date Received: 2016-08-26

Date Tested: 2016-08-26

Date Completed: 2016-08-29

Next Due Date:

2017-08-28

Page:

1 of 1

ATTN:

Mr. W.K. Tang

# **Certificate of Calibration**

#### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No. Serial No. : SVAN 957 : 21455

Microphone No.

: 43730

Equipment No.

: N-08-07

## Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 57%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

## Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

# TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160819B Date of Issue: 2016-08-22

Date Received: 201

2016-08-19

Date Tested:
Date Completed:

2016-08-19

Next Due Date:

2016-08-22 2017-08-21

Page:

1 of 1

ATTN:

Mr. W.K. Tang

# **Certificate of Calibration**

## Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21459

Microphone No. Equipment No.

: 43676 : N-08-08

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

# **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT: 0

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160819C
Date of Issue:	2016-08-22
Date Received:	2016-08-19
Date Tested:	2016-08-19
Date Completed:	2016-08-22
Next Due Date:	2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

# Certificate of Calibration

### Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21460

Microphone No.

: 43679

Equipment No.

: N-08-09

#### Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

# TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

	and the state of t
Test Report No.:	C/N/161216
Date of Issue:	2016-12-19
Date Received:	2016-12-16
Date Tested:	2016-12-16
Date Completed:	2016-12-19
Next Due Date:	2017-12-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

# Certificate of Calibration

## Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer Model No.

: BSWA : BSWA 801

Serial No. Equipment No. : 35924 : N-13-01

#### Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

## Test Specifications:

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

#### Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/160930A
2016-10-03
2016-09-30
2016-09-30
2016-10-03
2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

## Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

# Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

## TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

#### **Test conditions:**

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park,

18 On Lai Street, Shain, N.T. Hong Kong, Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161104/1
Date of Issue:	2016-11-07
Date Received:	2016-11-04
Date Tested:	2016-11-04
Date Completed:	2016-11-07
Next Due Date:	2017-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

#### Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

## Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

#### TEST REPORT

APPLICANT:

**Cinotech Consultants Limited** 

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160819D
Date of Issue:	2016-08-22
Date Received:	2016-08-19
Date Tested:	2016-08-19
Date Completed:	2016-08-22
Next Due Date:	2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

# **Certificate of Calibration**

#### Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

#### Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2752	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2
-----------------------------	-------	----------------------	-------

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min)	(chart)	(corrected)
1	6.50	1.246	44.0	44.07
2	5.90	1.188	41.0	41.06
3	4.70	1.064	39.0	39.06
4	3.60	0.935	33.0	33.05
5	2.40	0.770	28.0	28.04

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	33.1537	b=	2.5544	Corr. Coeff=	0.9921
_		_			

#### Sampler set point(SSP)

3 CFM

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate IC = corrected chart response I = actual chart response

m = calibrator Qstd slope b = calibrator Ostd intercept

Ta = actual temperature during calibration (deg K)
Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K Pstd = 760 mm Hg

For subsequent calculation of sampler flow: (1.21\*m+b)/[Sqrt(298/Tav)(Pav/760)]

#### Calculations

Next Calibration Date: 09-Sep-2017

m = sampler slope

b = sampler intercept

I = chart response

 $Tav = average\ temperature$ 

Pav = average pressure

# Checked by:

Date: 13-Mar-17

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2754	Model:	TE-5170X	Operator:	Yam

#### **Ambient Condition**

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test#	(in)	(m3/min)	(chart)	(corrected)
1	6.40	1.236	40.0	40.06
2	5.50	1.149	38.0	38.06
3	4.60	1.053	36.0	36.05
4	3.30	0.897	30.0	30.05
5	2.20	0.738	26.0	26.04

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	29.1511	b=	4.4741	Corr. Coeff=	0.9951

Calculations

m = sampler slope

I = chart response

b = sampler intercept

Pav = average pressure

Tay = average temperature

CFM

#### Sampler set point(SSP)

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K Pstd = 760 mm Hg

For subsequent calculation of sampler flow: (1.21\*m+b)/[Sqrt(298/Tav)(Pav/760)]

(1.21 · III+0)/[3qI ((290/14v)(Fav//

Checked by:

Date: 13-Mar-17

Next Calibration Date: 09-Sep-2017

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2763	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min)	(chart)	(corrected)
1	6.70	1.264	39.0	39.06
2	5.90	1.188	35.0	35.05
3	4.80	1.075	32.0	32.05
4	3.50	0.923	28.0	28.04
5	2.40	0.770	22.0	22.03

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	32.4948	b=	-2.6780	Corr. Coeff=	0.9945
			08		

m = sampler slope

I = chart response

b = sampler intercept

Pay = average pressure

Tay = average temperature

CFM

#### Calculations

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

Sampler set point(SSP)

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

re = corrected entire respon

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

Checked by:

For subsequent calculation of sampler flow:

(1.21\*m+b)/[Sqrt(298/Tav)(Pav/760)]

Mother. Date: 13-Mar-17

Next Calibration Date: 09-Sep-2017

InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2765	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	ate or In,H2O Qa, X-Axis		I, CFM	IC, Y-Axia
Test#	(in)	(m3/min)	(chart)	(corrected)
1	6.60	1.255	40.0	40.06
2	5.70	1.169	38.0	38.06
3	4.80	1.075	36.0	36.05
4	3.40	0.910	30.0	30.05
5	2.30	0.754	24.0	24.04

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	32.2966	b=	0.3031	Corr. Coeff=	0.9936
----	---------	----	--------	--------------	--------

m = sampler slope

I = chart response

b = sampler intercept

Pav = average pressure

Tay = average temperature

#### Sampler set point(SSP)

#### 39 CFM Calculations

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

IC = corrected chart response I = actual chart response

I = actual chart response
m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)
Pa = actual pressure during calibration (mm Hg)

Motthew

Tstd = 298 deg K

Pstd = 760 mm Hg
For subsequent calculation of sampler flow:

(1.21\*m+b)/[Sqrt(298/Tav)(Pav/760)]

Checked by:

Date: 13-Mar-17

Next Calibration Date: 09-Sep-2017

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2766	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

Corrected Pressure (mm Hg):	757.6	Temperature (deg K):	296.2
		(3-7	

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test#	(in)	(m3/min)	(chart)	(corrected)
1	7.50	1.336	48.0	48.07
2	6.40	1.236	44.0	44.07
3	4.40	1.031	39.0	39.06
4	3.30	0.897	32.0	32.05
5	2.00	0.705	28.0	28.04

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m= 32.2524 b= 4.6824 Corr. Coeff= 0.9919

m = sampler slope

I = chart response

b = sampler intercept

Pav = average pressure

Tay = average temperature

Sampler set point(SSP)

CFM Calculations

Next Calibration Date: 09-Sep-2017

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slopeb = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

(1.21\*m+b)/[Sqrt(298/Tav)(Pav/760)]

Checked by:

Date:

13-Mar-17

InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2767	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

Corrected Pressure (mm Hg): 757.6 Temperature (deg K): 296.2

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06696
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia	
Test #	(in)	(m3/min)	(chart)	(corrected)	
1	6.60	1.255	42.0	42.06	
2	5,50	1.149	41.0	41.06	
3	4.80	1.075	37.0	37.06	
4	3.40	0.910	33.0	33.05	
5	2.20	0.738	28.0	28.04	

Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m= 28.2377 b= 7.3012 Corr. Coeff= 0.9903

m = sampler slope

I = chart response

b = sampler intercept

Tay = average temperature

Pav = average pressure

Sampler set point(SSP)

1 CFM

Calculations

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate IC = corrected chart response

I = actual chart response m = calibrator Ostd slope

b = calibrator Qstd intercept
Ta = actual temperature during calibra

Ta = actual temperature during calibration (deg K)
Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K Pstd = 760 mm Hg

For subsequent calculation of sampler flow: (1.21\*m+b)/[Sqrt(298/Tav)(Pav/760)]

Checked by:

Metthew.

Date: 13-Mar-17

Next Calibration Date: 09-Sep-2017

## InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

Checked by:

#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	Castco's Office	Site ID:	NA	Date:	09-Mar-2017
Serial No:	2768	Model:	TE-5170X	Operator:	Yam

#### Ambient Condition

Corrected Pressure (mm Hg): 737.6 Temperature (deg K): 296	.2
--	----

#### Calibration Orifice

Model:	TE-2025A	Slope:	2.10326
Serial No.:	2454	Intercept:	-0.06596
Calibration Due Date:	14-Mar-17	Corr. Coeff:	0.99989

#### Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test#	(in)	(m3/min)	(chart)	(corrected)
1	6.10	1.208	42.0	42.06
2	5.40	1.138	40.0	40.06
3	4.60	1.053	38.0	38.06
4	3.20	0.884	33.0	33.05
5	2.00	0.705	30.0	30.05

m=	24.3862	b=	12.3264	Corr. Coeff=	0.9948
Sampl	er set point(SSP)	42	CFM		
			Calculations		
Qstd = 1/m[Sqrt(H	2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrtt/Pa/Psto	[)(Tstd/Ta)]		b = sampler intercept I = chart response		
Qstd = standard flo	ow sate		Tay = average temperature		
IC = corrected cha	rt response		Paw = awerage pressure		
I = actual chart res m = calibrator Qst					
b = calibrator Qso	d intercept				
Ta = actual temper	ature during calibration (deg K)				
Pa = actual pressur	e during calibration (mm Hg)				
Tstd = 298 deg K					
Pstd = 760 mm Hg					
For subsequent cal	culation of sampler flow:				
(1.21*m+b)/[Sqrt0	298/Tav)(Pav/760)]				



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

#### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator	r 14, 2016 Tisch	Rootsmeter Orifice I.I		438320 2454	Ta (K) - Pa (mm)	295 - 745.49
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00	1.4020 1.0060 0.9010 0.8590 0.7090	3.2 6.4 7.9 8.8 12.8	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9866 0.9824 0.9803 0.9792 0.9738	0.7037 0.9765 1.0880 1.1399 1.3735	1.4078 1.9909 2.2259 2.3345 2.8155		0.9957 0.9914 0.9893 0.9882 0.9828	0.7102 0.9855 1.0980 1.1504 1.3862	0.8896 1.2581 1.4066 1.4753 1.7792
Qstd slop intercept coefficie y axis =	(b) = ent (r) =	2.10326 -0.06696 0.99989	ra)]	Qa slope intercept coefficie	(b) =	1.31703 -0.04232 0.99989

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time


Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time


For subsequent flow rate calculations:

Next Calibration Date: 09-Sep-2017

13-Mar-17

# Calibration Certificate of Dust Meter





#### Calibration Certificate of Dust Meter ERTIFICATE OF CALIBRATION AND TESTING TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com Model AM510 74.7 (23.7) °F (°C) 33 %RH 11404005 Serial Number arometric Pressure 28.55 (966.8) inHg (hPa) ⊠ As Left ☑ In Tolerance ☐ As Found Out of Tolerance Concentration Linearity Plot 100 10 0.1 o = In Tolerance • = Out of Tolerance Tolerance: ±10% 0.01 0.1 10 100 Aerosol Concentration (mg/m3) System ID: DTII01-02 TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 1.2:1 System ID E005656 03-08-16 System ID E005657 03-16-16 Measurement Variable Cal. Due 03-08-17 Measurement Variable 03-16-17 Temp/Humidity Temp/Humidity DC Voltage E003314 05-19-16 05-19-17 DC Voltage E003315 05-19-16 05-19-17 Photometer E003319 01-16-17 07-16-17 Microbalance M001324 11-02-16 11-02-18 10-11-16 10-11-17 Flowmeter E002232 03-08-16 03-08-17 Pressure February 22, 2017







# 校准证书 CALIBRATION CERTIFICATE

证书编号: 2HB17000013-0001 Certificate No.



委托单位: Castco Testing Centre Limited 委托方地址: 29A, On Chuen Street, On Lok Tsuen, Fanling, N.T. Address 仪器名称: Sound Level Meter Description 型号规格: NL-52 Model/Type 制造商: RION Manufacturer 机身号: 00921213 Serial No. 管理号: AAST-SLM-04 Asset No. 校准日期: 2017年01月05日 Cal. Date

校准: Calibrated by

建议再校日期:

Next Cal. Date

结论:

Conclusion

签发: Approved by

罗志满

核验: Inspected by

2018年01月05日

所校准项目合格(Passed at Calibration Items)

杨西梅

印章: Stamp

賽室計量檢測中心 广州总部地址: 广州天河区东莞庄路110号 育港分部地址: 香港上水原桥广场6/F2 客區电话: 852-26680871 传真: 852-26686197 投环电话: 852-26680936 020-87236789 邮件: cal@ceprei.com.hk 例此: www.ceprei.cal.com CEPREI Calibration and Testing Center
H.Q. Addr: No.110 Dongguanzhuang Road, Tranhe Qistria, fauangzhou
CEPREI(H.K.) Addr:: GF2 Caribbids Plaza Sheu g Shui N.T. Hong Kong
Tel: 832-26680871 Fau-sa2-2608082
Complaint phone: 832-366809300.05-9726689
Email: cal@ceprei.comble
Website: www.ceprei/gal.com

赛宝实验室 (工业和信息化部电子第五研究所) CEPREI CHINA CEPREI LABORATORY





# 校准证书

证书编号: 2HB16001326-0003 Certificate No.



委托单位: Castco Testing Centre Limited Client 仪器名称: SOUND LEVEL METER Description 型号规格: NL-52 Model/Type 制造商: RION Manufacturer 机身号: 00164461 Serial No. 管理号: AAST-SLM-06 Asset No. 校准日期: 2016年09月22日 Cal. Date 建议再校日期: 2017年09月22日 Next Cal. Date 结论: 所校准项目合格(Passed at Calibration Items)

CEPRE

校准: Calibrated b

Conclusion

杨西梅

核验: Inspected by

-67

金及: Approved by ap\*t

印章: Stamp

賽宝計量檢測中心 广州总部地址: 广州天河区东莞庄路110号 香港分部地址: 香港上水创桥 "56/F2 客服电话: 852-26680871 传真: 852-26686197 投诉电话: 852-2689936 020-87236789 邮件: cal@ceprei.com.hk 网址: www.cepreircal.com CEPREI Calibration and Testing Center H.Q. Addr: No.110 Dongguanzhuang Road, Tianhe Bri CEPREI(H.K.) Addr.: G/F2 Cambridge Glaza shoungs Tel: 852-26680871 Fax: 852-2668819

Complaint phone: 852-16680936 02087236 Email: cal@ceprei.com nk

Page 1 of 4

## Calibration Certificate of Sound Calibrator









证书编号: 2HB17000084-0002 Certificate No.



委托单位: Castco Testing Centre Limited Client 委托方地址: 29A,On Chuen Street, On Lok Tsuen, Fanling, N.T. Address 仪器名称: Sound Level Calibrator Description 型号规格: NC-73 Model/Type 制造商: RION Manufacturer 机身号: 20652 Serial No. 管理号: AAST-SLC-01 Asset No. 校准日期: 2017年01月20日

Cal. Date
建议再校日期:
Next Cal. Date

2018年01月20日

结论: Conclusion

所校准项目合格(Passed at Calibration Items)

校准: Calibrated by

签发: Approved by 罗志満

核验: Inspected by

印章: Stamp

審官计量检测中心 广州总律地址: 广州天川区 东莞庄路[10号 香港分准地址: 香港上水刘桥广场6/F2 车额电话: 852-2686931 (4頁: 852-2686197 投环电话: 852-2686936 020-87236749 邮件: cal@cprel.com.hk 例址: www.coprel-cal.com CEPREI Calibration and Testing H.Q. Addr. No.110 Dongsmay.h

CEPREI(H.K.) Addr.: 6 /2 Cumbridge 1920. Tel: 852-26680871 Fax: 852-256801 97 Complaint phone: 852-260809-8029-8723670 Email: calificeprei.com.ld

Page 1 of 3

国 赛 宝 实 验 室 T.L. 和信息化部电子第五研究所)





# 校 准 证 书

证书编号: 2HB16001157-0001 Certificate No.



委托单位: Castco Testing Centre Limited Client 委托方地址: 29A, On Chuen Street, On Lok Tsuen, Fanling, N.T. Address 仪器名称: SOUND LEVEL CALIBRATOR Description 型号规格: NC-74 Model/Type 制造商: RION Manufacturer 机身号: 34546624 Serial No. 管理号: AAST-SLC-03 Asset No. 校准日期: 2016年08月18日 Cal. Date

校准: Calibrated b

Conclusion

结论:

建议再校日期:

Next Cal. Date

签发: Approved by 罗志満

核验: Inspected by

2017年08月18日

所校准项目合格(Passed at Calibration Items)

杨西梅

印章: Stamp

赛宝计量检测中心 广州总部地址。广州天河区东莞庄路110号 香港分部地址。香港上本则新广场6/产2 客服电话。852-26680871 传真。852-26686197 投诉电话。852-26680936 020-87236789

部件: cal@ceprei.com.hk 同址: www.ceprei-cal.com CEPREI Calibration and Testing Center
H.Q. Addr: No.110 Dongguanzhuang Road, Thanke District, Gar CEPREHH K.) Addr: GF2 CambridgePlaza streams Shui N.T. H Tel: 852-26680871 Fax: 852-26640 F4 Complaint phone: 852-26640076 (2018) 236-289

Email: cal@ceprei.com.ht
Website: www.ceprei-cal.com
Page 1 of 4

#### Calibration Certificate of Wind Anemometer



证书编号 LC-20172600

Certificate No.

## GUANGZHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY

第 1 页

Page

共 3 页

of

### 校准证书

#### CALIBRATION CERTIFICATE

委托方 Client	佳力高試驗中心有限公司 CASTCO TESING CENTRE LTD
地 址 Address	香港新界粉嶺安樂村安居街33號 33 On Kui Street On Lok Tsue Fanling, N. T, H. K.
计量器具名称 Measuring instrument	Davis Weather Station
规格型号 Model/Type	Vantage Pro2
制造者 Manufacturer	DISCOURTS TO THE THE PROPERTY AND THE PROPERTY OF THE PARTY OF THE PAR
编 号 Serial No.	A70604D29N/自編號:EN52-01

Inspected by

证书专用章 Issued by (Stamp)

Calibrated by

2017年 03 月

建议校准周期

The recommended calibration period

Calibration Date Y 本院地址:广州市广仁路11号

邮政编码: 510030 广州市科学城尖塔山路19号 邮政编码: 510663

电话: 020-83362165 传真: 020-83369351 电话: 020-32086301 传真: 020-32086300

开发区中心电话: 020-82223272

白云区中心电话: 020-36200320

南沙中心电话: 020-34970774

单位网址: www.gzjljc.net

校准日期

业务邮箱: yewuban@gzjls.net

微信号: GZJLJC



## GUANGZHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY

证书编号: LC-20172600 Certificate No.

DIRECTIONS

第 2 页 Page

共3页

of

1、本院是政府依法设置的法定计量检定机构,工作职责为承担授权范围内的量值传递工作和向社会开展计量 校准技术服务工作。

Guangzhou Institute of Measurement and Testing Technology (GIMTT) is a legal metrological organization set by government, which is responsible for value dissemination within authorization, and to provide metrological and calibration services for social benefit.

2、本院的质量管理体系符合ISO/IEC 17025: 2005标准的要求。 The quality system of GIMTT is in accordance with ISO/IEC 17025:2005.

3、本院出具的数据均可溯源到国家计量基准和SI单位标准。

All data issued by GIMTT are traceable to national measurement standards and SI unit standards.

4、本次校准所依据的技术文件是:

Reference documents for the calibration:

JJG 613-1989 《电接风向风速仪》检定规程 V.R. of Verification Regulation of Contact Anemorumbometer

5、本次校准所使用的计量标准是:

Standards of measurement used in the calibration:

设备名称/型号 证书号 技术特征 Equipment/Model Serial No. Certificate No. Technique character 皮托静压管(Pitot Tubes) NSC201750171/2022-02-16 0471 补偿式微压计 200509032 LY-201534497/2017-12-19 (Compensated micromanometer) 空盒气压表(Aneroid barometer) 风洞(Wind tunel) Grade 2 MPE: +2.5 bPa 06-0008 LY-201619205/2017-07-01 LC-20167300/2017-06-28 均匀性≤1%:

数显倾角仪(Digital Inclinometer) N2955

CJ-20169223/2017-5-25

稳定性≤0.5%;

6、依据JJF 1059. 1-2012《测量结果不确定度评定与表示》,本次校准中部分测量结果的不确定度分别是 The uncertainty of measurement results in accordance with JJF 1059.1-2012: U=0.20 m/s: k=2

7、本次校准的地点与校准时的环境条件:

Site of the calibration and environmental conditions during the calibration:

地点 科学城实验室

温度 19.4℃

相对湿度 53%

Site

Temperature

RH

#### Calibration Certificate of Wind Anemometer



# GUANGZHOU INSTITUTE OF MEASUREMENT AND TESTING TECHNOLOGY

#### 校准结果

RESULTS OF CALIBRATION

证书编号 LC-20172600 原始记录号 17205J0338 第 3 页 共 3 页 Certificate No. Page Of

- 1、外 观: 正 常 Appearance: Pass
- 2、空气密度修正系数(Correction factor of air density): 1.007; 总修正系数(Correction factor of total): 1.013; 大气压力 (Atmospheric pressure): 1018.0 hPa;
- 3、风速仪示值校准: Indication calibrated of anemometer:

微压计示值	标准值	仪器示值	修正值
Indication of	Values of	Indication	Values of
micromanometer (mmH <sub>2</sub> 0)	standard (m/s)	of anemometer (m/s)	correction (m/s)
6. 10	2.0	1.8	+0.2

4、风向角示值校准: Indication calibrated of wind direction sensor:

标准值(°)	仪器示值 (°)
Values of standard	Instrument Readin
0.0	0
45. 0	45
90. 0	90
135. 0	135
180. 0	180
225. 0	225
270. 0	270
315. 0	315
360. 0	360

以下空白 Spare part of this page is blank

注: 1、此结果只与受校准的项目有关。 2、未经本院书面批准,不得部分复制此证书。 3、此证书无本院盖章无效。

Note: 1. The results relate only to the items verified.

- 2. This certificate shall not be reproduced except in full, without the written approval of our institute .
- 3. This certificate shall not be valid without stamp of our institute .

#### APPENDIX C WEATHER INFORMATION

# APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

### I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 June 2017	29.1	83	Trace
2 June 2017	29.4	85	Trace
3 June 2017	30	83	0
4 June 2017	30	81	Trace
5 June 2017	30.3	80	Trace
6 June 2017	30.4	78	Trace
7 June 2017	30	80	4.3
8 June 2017	29.8	80	0
9 June 2017	29.5	81	1.1
10 June 2017	29.9	79	Trace
11 June 2017	29.8	78	Trace
12 June 2017	27.6	87	37.7
13 June 2017	26.4	93	219.4
14 June 2017	28.3	85	15.6
15 June 2017	29.2	81	14.5
16 June 2017	29	85	13.5
17 June 2017	25.5	96	138
18 June 2017	26.2	91	24.2
19 June 2017	26.2	92	32.6

# APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

#### I. General Information

Date	Date  Mean Air  Temperature (°C)		Precipitation (mm)
20 June 2017	26.5	91	24.8
21 June 2017	27.4	90	95.9
22 June 2017	29.3	81	Trace
23 June 2017	28.9	84	10.5
24 June 2017	28.5	85	18.3
25 June 2017	29.2	79	4.2
26 June 2017	29.8	78	0.1
27 June 2017	29.5	79	1.3
28 June 2017	29.7	77	0
29 June 2017	29.6	78	0
30 June 2017	29.9	75	0

<sup>\*</sup> The above information was extracted from the daily weather summary by Hong Kong Observatory.

# APPENDIX C – WEATHER CONDITIONS DURING THE MONITORING PERIOD

### II. Mean Wind Speed and Wind Direction

Date	Prevailing Wind Direction (Degrees)	Mean Wind Speed (km/h)
1 June 2017	240	18.0
2 June 2017	240	17.8
3 June 2017	240	12.4
4 June 2017	180	7.8
5 June 2017	120	12.7
6 June 2017	120	13.7
7 June 2017	120	11.3
8 June 2017	120	11.7
9 June 2017	120	14.3
10 June 2017	120	12.0
11 June 2017	130	9.4
12 June 2017	100	22.6
13 June 2017	310	11.6
14 June 2017	230	7.6
15 June 2017	230	10.0
16 June 2017	230	14.1
17 June 2017	140	5.0
18 June 2017	300	5.8
19 June 2017	140	6.0
20 June 2017	230	5.0
21 June 2017	190	6.4
22 June 2017	180	9.6
23 June 2017	130	6.5
24 June 2017	180	6.6
25 June 2017	230	9.2
26 June 2017	230	12.0
27 June 2017	230	9.4
28 June 2017	230	8.4
29 June 2017	180	6.1
30 June 2017	130	7.5

<sup>\*</sup> Due to the failure of weather station, the above weather information was obtained from Hong Kong Observatory.

#### APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Contract No. KL/2012/03 Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for June 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Jun	2-Jun	3-Jun
					Noise M6(A), M8, M9	
				24-hr TSP AM5	24-hr TSP AM4(C)	
4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun
	1 hr TSP X3 AM4(C)	1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2, AM3(A)	24-hr TSP AM5	24-hr TSP AM4(C)	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9	
11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun
	1 hr TSP X3 AM2, AM3(A)			1 hr TSP X3 AM4(C), AM5	1 hr TSP X3 AM2, AM3(A)	
	24-hr TSP AM2, AM3(A)	24-hr TSP AM5	24-hr TSP	Noise M6(A) M7, M8, M9	24-hr TSP AM2, AM3(A)	
18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun
			1 hr TSP X3 AM4(C), AM5	1 hr TSP X3 AM2, AM3(A)		]
		24-hr TSP	Noise M6(A) M7, M8, M9	24-hr TSP AM2, AM3(A)		
25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	
		1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9	1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2, AM3(A)			
The she date was been added to	24-hr TSP	MO(A) M7, M8, M9	AIVIZ, AIVIJ(A)		24-hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc) Monitoring which is conducted by Castco is highlighted in blue.

#### Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre

AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

#### Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

# Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for July 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Suitanj		1 desday	canosaaj	Thatsaay	Trumj	1-Jul
2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul
	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9	1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2, AM3(A)		24-hr TSP AM4(C), AM5	1 hr TSP X3 AM4(C), AM5	
9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul
	1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2, AM3(A)		24-hr TSP AM4(C), AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9		1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2, AM3(A)
16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul
		24-hr TSP AM4(C), AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9		1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2, AM3(A)	
23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul
30-Jul	24-hr TSP AM4(C), AM5	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9		1 hr TSP X3 AM2, AM3(A) 24-hr TSP AM2, AM3(A)	24-hr TSP AM4(C), AM5	
	1 hr TSP X3 AM4(C), AM5 Noise M6(A) M7, M8, M9					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc) Monitoring which is conducted by Castco is highlighted in blue.

#### Air Quality Monitoring Station

AM2 - Lee Kau Yan Memorial School AM3(A) - Holy Trinity Bradbury Centre AM4(C) - New Pumping Station under Contract KL/2012/03 AM5 - CCC Kei To Secondary School

#### Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College M9 - Tak Long Estate

#### APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

### **Appendix E - 1-hour TSP Monitoring Results**


Date			Location AM2 - Lee Kau Yan Memorial School					
Dale	Time	Weather	Particulate Concentration ( μg/m3)					
6-Jun-17	13:00	Sunny	45.0					
6-Jun-17	14:00	Sunny	40.0					
6-Jun-17	15:00	Sunny	42.0					
12-Jun-17	13:00	Cloudy	51.0					
12-Jun-17	14:00	Cloudy	52.0					
12-Jun-17	15:00	Cloudy	48.0					
16-Jun-17	13:00	Cloudy	40.0					
16-Jun-17	14:00	Cloudy	39.0					
16-Jun-17	15:00	Cloudy	43.0					
22-Jun-17	13:00	Sunny	49.0					
22-Jun-17	14:00	Sunny	45.0					
22-Jun-17	15:00	Sunny	52.0					
28-Jun-17	13:15	Sunny	63.6					
28-Jun-17	14:15	Sunny	47.4					
28-Jun-17	15:15	Sunny	57.6					
		Average	47.6					
		Maximum	63.6					
		Minimum	39.0					


Location AM3(A) - Holy Trinity Bradury Centre					
Date	Time	Weather	Particulate Concentration ( µg/m3)		
6-Jun-17	13:00	Sunny	51.0		
6-Jun-17	14:00	Sunny	60.0		
6-Jun-17	15:00	Sunny	57.0		
12-Jun-17	9:00	Cloudy	42.0		
12-Jun-17	10:00	Cloudy	45.0		
12-Jun-17	11:00	Cloudy	43.0		
16-Jun-17	13:00	Cloudy	52.0		
16-Jun-17	14:00	Cloudy	48.0		
16-Jun-17	15:00	Cloudy	45.0		
22-Jun-17	13:00	Sunny	25.0		
22-Jun-17	14:00	Sunny	19.0		
22-Jun-17	15:00	Sunny	28.0		
28-Jun-17	9:00	Sunny	72.8		
28-Jun-17	10:00	Sunny	82.3		
28-Jun-17	11:00	Sunny	81.9		
		Average	50.1		
		Maximum	82.3		
		Minimum	19.0		

### **Appendix E - 1-hour TSP Monitoring Results**

Location AM4(C	Location AM4(C) - New Pumping Station					
Date	Time	Weather	Particulate Concentration ( μg/m3)			
5-Jun-17	13:00	Sunny	54.7			
5-Jun-17	14:00	Sunny	50.7			
5-Jun-17	15:00	Sunny	50.7			
9-Jun-17	9:00	Sunny	75.1			
9-Jun-17	10:00	Sunny	81.3			
9-Jun-17	11:00	Sunny	67.5			
15-Jun-17	13:00	Cloudy	80.7			
15-Jun-17	14:00	Cloudy	78.5			
15-Jun-17	15:00	Cloudy	79.6			
21-Jun-17	13:00	Cloudy	55.7			
21-Jun-17	14:00	Cloudy	54.6			
21-Jun-17	15:00	Cloudy	51.2			
27-Jun-17	13:00	Cloudy	100.8			
27-Jun-17	14:00	Cloudy	98.8			
27-Jun-17	15:00	Cloudy	99.9			
		Average	72.0			
		Maximum	100.8			
		Minimum	50.7			

Location AM5 - CCC Kei To Secondary School					
Date	Time	Weather	Particulate Concentration ( µg/m3)		
1-Jun-17	9:00	Sunny	75.0		
1-Jun-17	10:00	Sunny	77.0		
1-Jun-17	11:00	Sunny	80.0		
7-Jun-17	9:00	Sunny	41.0		
7-Jun-17	10:00	Sunny	41.0		
7-Jun-17	11:00	Sunny	42.0		
9-Jun-17	14:00	Cloudy	126.7		
9-Jun-17	15:00	Cloudy	133.5		
9-Jun-17	16:00	Cloudy	149.5		
15-Jun-17	13:00	Cloudy	29.9		
15-Jun-17	14:00	Cloudy	28.7		
15-Jun-17	15:00	Cloudy	33.4		
21-Jun-17	13:00	Cloudy	32.2		
21-Jun-17	14:00	Cloudy	27.5		
21-Jun-17	15:00	Cloudy	23.9		
27-Jun-17	9:00	Cloudy	84.0		
27-Jun-17	10:00	Cloudy	85.8		
27-Jun-17	11:00	Cloudy	89.3		
		Average	66.7		
		Maximum	149.5		
		Minimum	23.9		





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

### **Appendix F - 24-hour TSP Monitoring Results**

Monitoring data at AM2 and AM3(A) was conducted by Castco

#### **Location AM2 - Lee Kau Yan Memorial School**

Start Date	Weather Condition	Conc. (µg/m3)
6-Jun-17	Sunny	72
12-Jun-17	Cloudy	52
16-Jun-17	Cloudy	48
22-Jun-17	Sunny	48
28-Jun-17	Sunny	58
	Min	48
	Max	72
	Average	56

#### Location AM3(A) - Holy Trinity Bradbury Centre

Start Date	Weather Condition	Conc. (µg/m3)
6-Jun-17	Sunny	41
12-Jun-17	Cloudy	35
16-Jun-17	Cloudy	47
22-Jun-17	Sunny	18
28-Jun-17	Sunny	21
	Min	18
	Max	47
	Average	32

MA13056/App F - 24hr TSP

### **Appendix F - 24-hour TSP Monitoring Results**

Monitoring data at AM4( C ) and AM5 was conducted by Cinotech


#### **Location AM4(C) - New Pumping Station under Contract KL/2012/03**


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(μg/m <sup>3</sup> )
2-Jun-17	Sunny	302.4	753.1	3.2980	3.3577	0.0597	1317.2	1341.2	24.0	1.20	1.20	1.20	1732.7	34.5
8-Jun-17	Sunny	304.1	761.0	2.8416	2.8654	0.0238	1341.2	1365.2	24.0	1.21	1.21	1.21	1737.4	13.7
14-Jun-17	Cloudy	297.9	759.7	2.8273	2.8908	0.0635	1389.2	1413.2	24.0	1.22	1.22	1.22	1755.8	36.2
20-Jun-17	Cloudy	299.5	757.0	2.8538	2.8850	0.0312	1413.2	1437.2	24.0	1.21	1.21	1.21	1747.1	17.9
26-Jun-17	Sunny	304.0	759.3	2.8399	2.8636	0.0237	1461.2	1485.2	24.0	1.21	1.20	1.21	1735.6	13.7
30-Jun-17	Cloudy	303.5	759.2	2.8176	2.8389	0.0213	1485.2	1509.2	24.0	1.21	1.21	1.21	1737.0	12.3
													Min	12.3
													Max	36.2
													Average	21.3

#### Location AM5 - CCC Kei To Secondary School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
1-Jun-17	Sunny													92.0
7-Jun-17	Sunny						N/A							45.0
13-Jun-17	Cloudy													74.0
14-Jun-17	Cloudy	298.3	759.3	2.8430	2.8752	0.0322	3002.2	3026.2	24.0	1.21	1.21	1.21	1742.2	18.5
20-Jun-17	Cloudy	299.8	757.8	2.8875	2.9082	0.0207	3050.2	3074.2	24.0	1.21	1.21	1.21	1736.1	11.9
26-Jun-17	Cloudy	302.5	758.6	2.8445	2.8711	0.0266	3074.2	3098.2	24.0	1.20	1.20	1.20	1729.2	15.4
30-Jun-17	Cloudy	302.9	758.2	2.8048	2.8388	0.0340	3098.2	3122.2	24.0	1.20	1.20	1.20	1727.6	19.7
			-				-					=	Min	11.9
													Max	92.0
													Average	39.5

MA13056/App F - 24hr TSP





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

#### Appendix G - Noise Monitoring Results


Location M6(A	Location M6(A) - Oblate Primary School							
			t: dB (A) (30-min)	: dB (A) (30-min)				
Date	Time	Weather	Mea	sured Noise	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
2-Jun-17	14:30	Sunny	62.3	63.8	60.5		63.7 Measured ≤ Baseline	
9-Jun-17	10:45	Sunny	64.5	66.9	63.0		55.6	
15-Jun-17	15:30	Cloudy	62.9	65.3	60.1	63.9	62.9 Measured ≤ Baseline	
21-Jun-17	11:30	Cloudy	60.2	62.4	58.2		60.2 Measured ≤ Baseline	
27-Jun-17	11:30	Cloudy	66.8	69.1	62.8		63.7	


Location M7 -	Location M7 - CCC Kei To Secondary School								
Unit: dB (A) (30-min)									
Date	Time	Weather	Mea	Measured Noise Level Baseline Level Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>		
1-Jun-17	10:00	Sunny	67.1	67.8	66.3		67.1 Measured ≤ Baseline		
9-Jun-17	16:10	Cloudy	69.6	72.3	67.6		62.3		
15-Jun-17	13:15	Cloudy	59.0	59.8	56.4	68.7	59.0 Measured ≤ Baseline		
21-Jun-17	13:10	Cloudy	64.2	68.2	57.1		64.2 Measured ≤ Baseline		
27-Jun-17	9:15	Cloudy	70.5	72.5	67.1		65.8		

Location M8 -	Location M8 - Po Leung Kuk Ngan Po Ling College							
			Unit: dB (A) (30-min)					
Date	Time	Weather	Mea	Measured Noise Level E			Construction Noise Level	
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	
2-Jun-17	16:00	Sunny	69.1	71.2	63.8		68.2	
9-Jun-17	11:30	Sunny	63.7	65.7	60.8		59.0	
15-Jun-17	16:30	Cloudy	60.4	62.5	57.6	61.9	60.4 Measured ≤ Baseline	
21-Jun-17	16:30	Cloudy	63.5	66.1	59.6		58.4	
27-Jun-17	10:15	Cloudy	70.5	72.5	67.1		69.9	

Location M9 -	Location M9 - Tak Long Estate									
				Unit: dB (A) (30-min)						
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
2-Jun-17	10:30	Sunny	64.0	66.7	61.6		61.9			
9-Jun-17	14:30	Sunny	62.1	63.4	60.8		58.1			
15-Jun-17	9:30	Cloudy	65.2	66.5	63.2	59.9	63.7			
21-Jun-17	10:00	Cloudy	64.2	65.7	62.4		62.2			
27-Jun-17	13:20	Cloudy	63.1	64.9	60.6		60.3			

MA13056/App G - Noise Cinotech





Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs


Title Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron

Area

Graphical Presentation of Construction Noise Monitoring Results





#### APPENDIX H SUMMARY OF EXCEEDANCE

### Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

### Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

#### APPENDIX I SITE AUDIT SUMMARY

### Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170602
Date	2 June 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	_
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
170602-F01	Sedimentation tank should be well-maintained and ensure that no muddy water was diverted to public drainage. (Heading)	B 3iv
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170602-O01	Drip tray should be provided for chemical container to prevent leakage. (Heading)	E 9
170602-O02	Construction waste should be disposed of regularly. (Heading)	E 4ii
170602-R01	Housekeeping should be enhanced at PS2.	E 7
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170526), item 170526-O01 was remarked as 170602-F01.	

	Name	Signature	Date
Recorded by	Carrie Leung	(be	2 June 2017
Checked by	Dr. Priscilla Choy	K (T	2 June 2017

### Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170607	
Date	7 June 2017	
Time	16:00-17:00	

Ref. No.	Non-Compliance	Related Item No
	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170602), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Sigņature	Date
Recorded by	Carrie Leung	(8	7 June 2017
Checked by	Dr. Priscilla Choy	NA	7 June 2017

#### Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170616	
Date	16 June 2017	
Time	10:00-12:00	

		Related
Ref. No.	Non-Compliance	Item No.
<b>M</b>	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
170616-O02	• Ponding water should be cleared regularly and mitigation measures should be	B 11i
	provided to drainage system during rainstorms.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170616-O01	Construction waste should be disposed of regularly.	E 1iii
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	<ul> <li>Follow-up on previous audit section (Ref. No.: 170607), no environmental deficiencies was observed during the site inspection.</li> </ul>	

	Name	Signature	Date
Recorded by	Carrie Leung	Cae	16 June 2017
Checked by	Dr. Priscilla Choy	KIL	16 June 2017

### Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170621
Date	21 June 2017
Time	14:00-17:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
170621-R01	Contractor is advised to provide mitigation measures to facilitate drainage system for storm flow.	B 11i
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170616), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	6	21 June 2017
Checked by	Dr. Priscilla Choy	Ni	21 June 2017

# Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170630
Date	30 June 2017
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170630-R01	Contractor was reminded to treat the muddy water before discharge to public drain.	B 4
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
••••	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170621), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	(b	30 June 2017
Checked by	Dr. Priscilla Choy	WF	30 June 2017

# Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170602	
Date	2 June 2017	
Time	10:00-12:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170602-R01	Ponding water should be avoided. (NPS)	В8
170602-F01	Sedimentation tank should be well-maintained and ensure that no muddy water was diverted to public drainage. (NPS)	B 3iv
	C. Air Quality	
170602-R02	Water spraying should be provided for dust suppression. (NPS)	C 5
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170526), item 170526-O01 was remarked as 170602-F01.	

	Name	Signature	Date
Recorded by	Carrie Leung	(d)	2 June 2017
Checked by	Dr. Priscilla Choy	LIT	2 June 2017

Checklist Reference Number	170607
Date	7 June 2017
Time	16:00-17:00

Ref. No.	Non-Compliance	Related Item No.
	None identified	_
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170607-R01	Contractor was reminded to clean the sedimentation tank regularly. (NPS)	B 3iv
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170602), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Şignature	Date
Recorded by	Carrie Leung	0	7 June 2017
Checked by	Dr. Priscilla Choy	I I	7 June 2017
		v I	

### Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at 1

# Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

## Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170616
Date	16 June 2017
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No.
	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
a	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170607), all environmental deficiencies were improved/rectified during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	Q	16 June 2017
Checked by	Dr. Priscilla Choy	WI	16 June 2017

1

# Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170621	
Date	21 June 2017	
Time	14:00-17:00	

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
<u>-</u>	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170616), no environmental deficiencies	
	was observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	12 -	21 June 2017
Checked by	Dr. Priscilla Choy	WELL	21 June 2017
	L	V T	

# Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170630
Date	30 June 2017
Time	10:00-12:00

D.C.N.	No. Complement	Related
Ref. No.	Non-Compliance None identified	Item No
-	None identified	Dalata J
Dof Mo	Remarks/Observations	Related Item No
Ref. No.		nem No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170621), no environmental deficiencies was observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	<u>Ce`-e</u>	30 June 2017
Checked by	Dr. Priscilla Choy	WI	30 June 2017
		y <del>y y</del> - ,	

#### APPENDIX J EVENT ACTION PLANS

# $\label{lem:construction} \begin{tabular}{ll} Appendix $K$ - Summary of Implementation Schedule of Mitigation Measures for Construction Phase \\ \end{tabular}$

Types of Impacts	Mitigation Measures	Status
Impacts	8 times daily watering of the work site with active dust emitting activities.  Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices	^
	<ul> <li>and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.</li> <li>Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.</li> </ul>	^
	<ul> <li>Misting for the dusty material should be carried out before being loaded into the vehicle.</li> <li>Any vehicle with an open load carrying area should become properly fitted side and tall beards.</li> </ul>	٨
	<ul> <li>have properly fitted side and tail boards.</li> <li>Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.</li> </ul>	٨
	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	۸
Construction Dust	<ul> <li>The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpaved roads should be compacted and kept free of lose materials.</li> </ul>	۸
	<ul> <li>Vehicle washing facilities should be provided at every vehicle exit point.</li> </ul>	*
	<ul> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.</li> </ul>	۸
	<ul> <li>Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.</li> </ul>	۸
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides.  The procedure is a should be procedured to remove any due to the procedure in the procedure is a sheet of the procedure.  The procedure is a sheet of the procedure is a procedure in the procedure is a procedure in the procedure.	٨
	<ul> <li>Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.</li> </ul>	٨

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	۸
	<ul> <li>Good Site Practice:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	^
Construction Noise	Scheduling of Construction Works during School Examination Period  (i) Provision of low noise surfacing in a section of Road L2; and	^ N/A
	(ii) Provision of structural fins (i) Avoid the sensitive façade of class room facing Road	N/A N/A
	L2 and L4; and  (ii) Provision of low noise surfacing in a section of Road L2  & L4  (i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii) Setback of building about 5m from site boundary.	N/A N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	<ul> <li>avoid any sensitive façades with openable window facing the existing Kowloon City Road network;</li> </ul>	N/A
	(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A

	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or     provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than	N/A N/A
	(i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road	N/A
	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.  (i) SPS  (ii) ESS  (iii) Tunnel Ventilation Shaft  (iv) EFTS depot	N/A N/A N/A N/A
	Installation of retractable roof or other equivalent measures	N/A
	The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
	<ul> <li>Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;</li> </ul>	N/A
	<ul> <li>Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps;</li> </ul>	N/A
Construction Water	<ul> <li>An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and</li> <li>For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities.</li> </ul>	N/A N/A
Quality	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	^
	use of sediment traps     adequate maintenance of drainage systems to prevent flooding and overflow	^
	•	

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.

Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.

Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is numbed.

Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.

Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.

Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.

Λ

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Drainage It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. All temporary and permanent drainage pipes and culverts ٨ provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required. All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. Contractor should also be responsible for waste disposal and maintenance practices.

#### Stormwater Discharges

Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes

N/A

Debris and Litter	
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	۸
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	۸
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	۸
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	^
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
Construction effluent, site run-off and sewage should be properly collected and/or treated.	^
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	۸
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	۸
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	۸

Supervisory staff should be assigned to station on site to closely supervise and monitor the works	٨
Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	٨
Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include:  • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site  • Training of site personnel in proper waste	٨
management and chemical waste handling procedures  Provision of sufficient waste disposal points and regular collection for disposal	٨
<ul> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in</li> </ul>	٨
<ul> <li>enclosed containers</li> <li>A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites)</li> </ul>	۸
Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
<ul> <li>Sort C&amp;D waste from demolition of the remaining structures to recover recyclable portions such as metals</li> </ul>	۸
Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.    Container   Container	۸
<ul> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force</li> <li>Any unused chemicals or those with remaining</li> </ul>	٨
<ul> <li>functional capacity should be recycled</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of</li> </ul>	٨
construction materials	

#### Construction and Demolition Material

Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:

- Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles should be located away from waterfront or storm drains as far as possible
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric

٨

Λ

Λ

٨

- Skip hoist for material transport should be totally enclosed by impervious sheeting
- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site
- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores
- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle
- All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet
- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading

When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.

#### Chemical Waste

After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation

	General Refuse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	۸
	CM1 All existing trees should be carefully protected during construction.	۸
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	۸
	CM4 Erection of decorative screen hoarding.	۸

Remarks:	^ Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

### Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being	1. Identify source and investigate the	1. Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.
	3. Repeat measurement to confirm finding.	method.		
Action Level being	I. Identify source and investigate the	1. Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of	
	6. If exceedance continues, arrange		remedial measures;	
	meeting with IEC and ER;		5. Conduct meeting with ET and	
	7. If exceedance stops, cease additional		IEC if exceedance continues.	
	monitoring.			
Limit Level being	1. Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	, , , , , , , , , , , , , , , , , , ,
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
12-21	4 Notify IEO ED Controllers of	4. Oh o ha o o o'll o'll o dala a		4 Tallaction of Pater and
Limit Level being	1. Notify IEC, ER, Contractor and	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

### Event/Action Plan for Construction Noise

EVENT	EVENT				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

### Event/Action Plan for Landscape and Visual

EVENT			ACTION	
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	Check final design conforms to	<ol> <li>Check report.</li> <li>Recommend</li> </ol>	Undertake remedial design if necessary	
	the requirements of EP and prepare	remedial design if necessary		
Non-conformity on one occasion	report.  1. Identify Source 2. Inform IEC and	Check report     Check Contractor's	Notify Contractor     Ensure remedial measures are properly	Amend working methods     Rectify damage and
	ER 3. Discuss remedial	working method  3. Discuss with ET and	implemented	undertake any necessary replacement
	actions with IEC,	Contractor on possible remedial measures		теріасеттеті
	4. Monitor remedial actions until	Advise ER on     effectiveness of		
	rectification has been completed	proposed remedial measures.		
	Som Sompletou	5. Check implementation of remedial measures.		
Repeated Non-conformity	Inform IEC and	Check monitoring report	Notify Contractor     Ensure remedial measures are properly	<ol> <li>Amend working methods</li> <li>Rectify damage and</li> </ol>

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

#### Contract No. KL/2012/03

### Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

### Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Month**: June 2017

Warnings / Summons and Successful Prosecutions received in the reporting month

Log Ref.	Received Date	Details of Warning / Summons and Successful Prosecutions	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A

**Remarks**: No warning/summon and prosecution were received in the reporting period.

**Complaint Log** 

EPD Complaint Ref No.	Date of Complaint	Complaint Details	Investigation / Mitigation Action	Status
15-14258	10/6/2015	Complainant said dust emission from the construction work affecting him/her. The stockpiles was not covered properly such that dust emission was observed. Some muddy water was found in To Kwa Wan Typhoon Shelter.	Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at the time of complaint on the day - 10 <sup>th</sup> June 2015. Since no marine works or land-based construction activities near the To Kwa Wan Typhoon Shelter were conducted, muddy effluent discharged to the To Kwa Wan Typhoon Shelter is not anticipated.  The regular impact air monitoring results in the first three weeks of June 2015 were in full compliance with the Action and Limit levels. No major environmental deficiencies were observed related to the air quality and water quality, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.	Closed
N/A	6/6/2017	Complainant complained about waste disposal at Kwei Chow Street next to construction site area.	Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at Kwei Chow Street on 6 June 2017. No waste shall be generated from their site works.  No major environmental deficiencies were observed related to the waste management, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.	Closed

MA13056\App L

#### APPENDIX M GENERATED WASTE QUANTITY

#### APPENDIX IV

#### **Monthly Summary Waste Flow Table**


(PS Clause 1.86)

Name of Department: CEDD Contract No.: KL/2012/03

#### Monthly Summary Waste Flow Table for June 2017 (year) (in tons)

			Actual Quantities of Inert C&D Materials Generated Monthly  Actual Quantities of C&D Wastes Generated Monthly											
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse		
	(No.s)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)		
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69		
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11		
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26		
2015 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95		
Jan-17	23	107.63	0 0 0		58.53	0	0 0		0	0	39.1			
Feb-17	1227	18948.76	0	0	0	18898.13	0	0	0	0	0	50.63		
Mar-17	307	4426.51	0	0	0	4379.15	0	0	0	0	0	157.74		
Apr-17	124	1741.5	0	0	0	1703.61	0	0	0	0	0	37.89		
May-17	111	1608.02	0	0	0	1590.33	0	0	0	0	0	17.69		
Jun-17	176	2649.19	0	0	0	2631.73	0	0	0	0	0	17.46		
Jul-17														
Aug-17														
Sep-17														
Oct-17														
Nov-17														
Dec-17														
Total	5753	179493.61	0	0	55090.84	122697.02	25744.27	0	0	0	0	2005.52		

# APPENDIX N CONSTRUCTION PROGRAMME



Critical tasks

Non-critical Tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup ◆


Manual Summary

Start-only

Finish-only


External Tasks

External Milestone



Critical tasks Uniformal Working days Inactive Summary Inactive Summary Inactive Summary Inactive Summary Inactive Summary Inactive Manual Task Inactive Manual Summary Rollup Inactive Manual Summary Rollup Inactive Manual Task Inactive Manual Task Inactive Manual Task Inactive Manual Summary Rollup Inactive M

Completion Date: 2 September 2016 Revised Completion Date: 26 January 2017



Commencement Date: 19 September 2013
Completion Date: 2 September 2016
Revised Completion Date: 26 January 2017


Critical tasks

Critical tasks

Critical tasks

Manual Summary Non-critical tasks

Updated on 29 July 2016



Critical tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup


Manual Summary

Start-only

Finish-only

External Tasks

External Milestone



Inactive Milestone Manual Task Manual Summary Rollup 🔷 External Tasks Non-critical tasks Start-only Manual Summary • External Milestone Critical tasks Working days Inactive Summary Duration-only Finish-only

Pressure test

Road reinstatement at pit 7, 9 and 10

30 days


Tue Jun 27, '17

Thu Jul 27, '17

Wed Jul 26, '17

Fri Aug 25, '17

Master Programme



Section 3 Commencement Date: 19 September 2013 Completion Date: 17 May 2016

Critical tasks

Non-critical tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup ◆

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Kai Tak Development -Stage 4 Infrastructure at Former North Apron Area Master Programme

ID Task Name September 2015 September 2013 September 2014 January 2015 September 1 September 1 September 1 November 1 November 1 January 1 January 1 Commence KL/2012/03 construction Thu Sep 19, '13 Thu Sep 15, '16 Thu Sep 15, '16 **9/19** Section 5: Works for Southbound of Road D2 1093 days Thu Sep 19, '13 **⊚** 12/24 Awaiting for the notification of commencement of works by the Engineer 97 days Thu Sep 19, '13 Tue Dec 24, '13 **9/19** Completion of DCS works for CH3P3-970 to 1030 372 days Wed Dec 25, '13 12/25 Wed Dec 31, '14 Installation of utility by the utility undertakers along proposed footpath 20 days Mon Aug 29, '16 Sat Sep 17, '16 Construct drainpit and u-channel Sun Sep 18, '16 Wed Oct 12, '16 9/18 🖎 Install street lighting 15 days Sun Oct 9, '16 Sun Sep 25, '16 20 days Installation of lighting system by HyD Mon Oct 10, '16 Sat Oct 29, '16 Construct footpath, planting area and concrete run-in 35 days Mon Oct 17, '16 Sun Nov 20, '16 11/21 🕈 11/23 Mon Nov 21, '16 Landscape works Wed Nov 23, '16 Construct stormwater drain and manholes 17 days Mon Aug 15, '16 Wed Aug 31, '16 8/15 8/31 Construct road gully with pipes 15 days Thu Sep 1, '16 Thu Sep 15, '16 Construct road kerb 15 days Fri Sep 16, '16 Fri Sep 30, '16 Construct flexible carriageway 30 days Sat Oct 1, '16 Sun Oct 30, '16 Road marking Mon Oct 31, '16 Mon Oct 31, '16 Construct CLP tunnel by CLP Portion B 413 days Fri Feb 28, '14 Thu Apr 16, '15 610 days Completion of DCS works for CH3P3-1030 to 1115 Thu Jan 1, '15 Thu Sep 1, '16 Installation of utility by the utility undertakers along proposed footpath 25 days Sun Sep 18, '16 Wed Oct 12, '16 9/18 Thu Oct 13, '16 Construct drainpit and u-channel Fri Nov 11, '16 Wed Nov 23, '16 11/12 11/23 Sat Nov 12, '16 Install street lighting Construct footpath, planting area and concrete run-in 39 days Thu Oct 13, '16 Sun Nov 20, '16 11/21 🕈 11/23 3 days Landscape works Mon Nov 21, '16 Wed Nov 23, '16 33 days Construct stormwater drain and manholes Fri Sep 2, '16 Tue Oct 4, '16 Wed Oct 5, '16 Construct road gully with pipes 16 days Thu Oct 20, '16 Construct road kerb Fri Oct 21, '16 Fri Nov 4, '16 10/21 11/4 25 days Sat Nov 5, '16 Construct flexible carriageway Tue Nov 29, '16 Road marking Wed Nov 30, '16 Wed Nov 30, '16 Completion of DCS works for CH3P3-930 to 970 141 days Wed Jul 1, '15 Wed Nov 18, '15 Construct CLP tunnel by CLP Portion F1 126 days Thu Nov 19, '15 Wed Mar 23, '16 8/15 Installation of utility by the utility undertakers along proposed footpath 31 days Mon Aug 15, '16 Wed Sep 14, '16 Wed Oct 19, '16 Construct drainpit and u-channel Thu Sep 15, '16 9/15 9/15 20 days Thu Sep 15, '16 Install street lighting Tue Oct 4, '16 40 days Thu Sep 15, '16 Mon Oct 24, '16 Construct footpath, planting area and concrete run-in 10/25 📉 10/31 7 days Tue Oct 25, '16 Mon Oct 31, '16 Landscape works 45 days Mon May 2, '16 6/15 Construct stormwater drain and manholes Wed Jun 15, '16 40 days Thu Jun 16, '16 Mon Jul 25, '16 Construct road gully with pipes 7/26 8/4 Construct road kerb 10 days Tue Jul 26, '16 Thu Aug 4, '16 Construct flexible carriageway 40 days Fri Aug 5, '16 Tue Sep 13, '16 9/14 9/15 Road marking Wed Sep 14, '16 Thu Sep 15, '16 Completion of DCS works for CH3P3-370 to 520 400 days Sun Dec 28, '14 Sun Jan 31, '16 Completion of DCS works for CH3P3-350 to 370 120 days Sun Oct 4, '15 Sun Jan 31, '16 Completion of DCS works for CH3P3-520 to 570 Thu Feb 11, '16 10/25 110 days Sun Oct 25, '15 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 28, '16 Sat Oct 1, '16 8/28 44 Construct drainpit and u-channel Sun Oct 2, '16 Tue Nov 15, '16 Install street lighting 20 days Sun Oct 2, '16 Fri Oct 21, '16 Construct footpath, planting area and concrete run-in 45 days Tue Nov 15, '16 Sun Oct 2, '16 Wed Nov 16, '16 Tue Nov 22, '16 11/16 🔖 11/22 7 Landscape works Sun Aug 28, '16 Construct stormwater drain and manholes Mon Sep 26, '16 Construct road gully with pipes Tue Sep 27, '16 Sun Oct 16, '16 10/17 50 Construct road kerb 20 days Mon Oct 17, '16 Sat Nov 5, '16 11/6 Construct flexible carriageway 20 days Sun Nov 6, '16 Fri Nov 25, '16 3 days Sat Nov 26, '16 Mon Nov 28, '16 11/26 🕈 11/28 Road marking 53 Completion of DCS works for CH3P3-570 to 730 Sat Sep 19, '15 Tue Apr 5, '16 9/19 🛚 8/21 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 21, '16 Sat Sep 24, '16 55 Construct drainpit and u-channel Sun Sep 25, '16 55 days Fri Nov 18, '16 9/25 56 Install street lighting Sun Sep 25, '16 Fri Oct 14, '16 9/25 Construct footpath, planting area and concrete run-in 50 days Sun Sep 25, '16 Sun Nov 13, '16 11/14 📩 11/20 58 Landscape works 7 days Mon Nov 14, '16 Sun Nov 20, '16 40 days Sun May 29, '16 Thu Jul 7, '16 5/29 59 Construct stormwater drain and manholes 29 days Fri Jul 8, '16 Fri Aug 5, '16 60 Construct road gully with pipes 61 Construct road kerb 20 days Sat Aug 6, '16 Thu Aug 25, '16 20 days 62 Construct flexible carriageway Fri Aug 26, '16 Wed Sep 14, '16 9/15 9/15 Thu Sep 15, '16 Thu Sep 15, '16 63 Road marking 64 Completion of DCS works for CH3P3-730 to 830 260 days Mon Mar 2, '15 Mon Nov 16, '15 65 Cable duct block by CLP 126 days Tue Nov 17, '15 Mon Mar 21, '16 11/17 240 days Mon Apr 27, '15 Completion of DCS works for CH3P3-830 to 930 (except 860 to 900) Tue Dec 22, '15 <u>№ 12/22</u> Installation of utility by the utility undertakers along proposed footpath 40 days Sun Aug 28, '16 Thu Oct 6, '16 68 Construct drainpit and u-channel Fri Oct 7, '16 Sun Nov 20, '16 69 Install street lighting 20 days Fri Oct 7, '16 Wed Oct 26, '16 10/7 Construct footpath, planting area and concrete run-in 45 days Fri Oct 7, '16 Sun Nov 20, '16 Mon Nov 21, '16 Sun Nov 27, '16 Landscape works 21 days Sun Mar 27, '16 Sat Apr 16, '16 Construct stormwater drain and manholes 3/27 4/16 Proposed sewer drain FMH120\_20 to 10 clash with as-constructed CLP's 10 days Sun Apr 17, '16 Tue Apr 26, '16 4/17 4/26 cable tunnel. Further instruction is required Construct additional manhole with backdrop (VO) Wed Apr 27, '16 Sun Jun 5, '16 Mon Jun 6, '16 Wed Jul 20, '16 Construct road gully with pipes 7/21 8/10 8/10 Thu Jul 21, '16 Construct road kerb 20 days Tue Aug 9, '16 Construct flexible carriageway 35 days Wed Aug 10, '16 Tue Sep 13, '16 9/14 9/15 Road marking 2 days Wed Sep 14, '16 Thu Sep 15, '16 Completion of DCS works for CH3P3-860 to 900 for realignment of DLO 110 days Sun Apr 17, '16 Thu Aug 4, '16 ROW including wearing course 80 Installation of utility by the utility undertakers along proposed footpath Fri Aug 5, '16 Wed Aug 24, '16 8/20 Fri Aug 5, '16 Sat Aug 20, '16 81 Construct stormwater drain and manholes 8/21 8/30 82 Construct road gully with pipes Sun Aug 21, '16 Tue Aug 30, '16 8/31 🌄 9/4 83 Construct road kerb 5 days Wed Aug 31, '16 Sun Sep 4, '16 9/5 5 9/14 84 Construct flexible carriageway 10 days Mon Sep 5, '16 Wed Sep 14, '16 85 Road marking 1 day Thu Sep 15, '16 9/15 9/15 Thu Sep 15, '16

Master Programme ID Task Name Commence KL/2012/03 construction 902 days Thu Sep 19, '13 Tue Mar 8, '16 Section 7A: Works for Southbound of Road D2 Tue Mar 8, '16 Thu Sep 19, '13 902 days Awaiting for the notification of commencement of works by the Engineer 97 days Thu Sep 19, '13 Tue Dec 24, '13 Submission for approval of DCS materials 100 days Wed Dec 25, '13 Thu Apr 3, '14 Interface works meeting with CLP Deliver DCS materials batch no. 1 Tue Apr 15, '14 Thu Sep 11, '14 40 days Submission for approval of method statement and temp work design Fri Apr 4, '14 Tue May 13, '14 Installation of sheetpiles for CH3P3-970 to 1030 40 days Wed May 14, '14 Sun Jun 22, '14 60 days 20 days 90 days 22 days 413 days Installation of waling and excavation for CH3P3-970 to 1030 Mon Jun 23, '14 Thu Aug 21, '1 Fri Aug 22, '14 Wed Sep 10, '14
Thu Sep 11, '14 Tue Dec 9, '14 Grade 200 rock fill (SI) Construct DCS system at CH3P3-970 to 1030 Trench backfilling at CH3P3-970 to 1030 Wed Dec 10, '14 Wed Dec 31, '14 Construct CLP tunnel by CLP Portion B Fri Feb 28, '14 Thu Apr 16, '1: 60 days 50 days Deliver DCS materials batch no. 3 Installation of sheetpiles for CH3P3-1030 to CP3P3-1087 & CP3P2-1115 Thu Jan 1, '15 Thu Feb 19, '15 Installation of waling and excavation for CH3P3-1030 to CP3P3-1087 & CP3P2-1115 50 days Fri Feb 20, '15 Fri Apr 10, '15 Construct DCS system at CH3P3-1060 to CP3P3-1087 & CP3P2-1115 50 days Sat Apr 11, '15 Sat May 30, '15 Cut CLP sheetpiles and additional infill in CLP structure for installation of 30 days Mon Jun 1, '15 Tue Jun 30, '15 Trench excavation for WSD permanent diversion of existing watermain at CH3P3-1000 (additional works) 16 days Wed Jul 1, '15 Thu Jul 16, '15 Permanent diversion of existing watermain at CH3P3-1000 by WSD (additional works) 91 days Fri Jul 17, '15 Thu Oct 15, '15 Remove existing watermain and then installation of waling and excavation for CH3P3-1030 to 1050 30 days Construct DCS system at CH3P3-1030 to CP3P3-1087 Thu Mar 3, '1 Construct sectional valve chambers (SV-N-09) Fri Mar 4, '16 Mon Aug 15, '1 Trench backfilling at CP3P3-1087 to CP3P2-1115 Wed Oct 7, '15 Thu Nov 5, '1 Trench backfilling at CH3P3-1030 to CP3P3-1087 Tue Aug 16, '16 Wed Aug 31, '10 Deliver DCS materials batch no. 5 Thu Apr 30, '15 Sun Jun 28, '15 Mon Jun 8, '15 Wed Jul 1, '15 Proposed UU works to be laid at DLO ROW Tue Jun 30, '1: Re-diversion of DLO ROW Wed Jul 22, '1 Break up existing hard materials for sheetpiling works Thu Jul 23, '15 Sun Jul 26, '1: 30 days
30 days
25 days
50 days
30 days
60 days
25 days
80 days
90 days
80 days Installation of sheetpiles for CH3P3-930 to 970 Mon Jul 27, '1 Tue Aug 25, '1 Temporary support existing watermain Wed Aug 26, '15 Thu Sep 24, '1: Fri Sep 25, '15 Tue Oct 20, '15 Mon Oct 19, '15 Tue Dec 8, '15 Install waling and excavate for CH3P3-930 to 970 Construct DCS system at CH3P3-930 to 970 Trench backfilling at CH3P3-930 to 970 Thu Feb 18, '16 Fri Mar 18, '16 Deliver DCS materials batch no. 2 Wed Oct 22, '14 Sat Dec 20, '14 11/1 11/27 Installation of sheetpiling for CH3P3-370 to 520 Sat Nov 1, '14 Tue Nov 25, '14 Installation of wailing and excavation for CH3P3-370 to 520 Thu Nov 27, '14 Construct DCS system at CH3P3-370 to 450 Wed Feb 25, '15 Fri May 15, '15 Trench backfilling at CH3P3-370 to 450 Sat May 16, '15 Sun Jun 14, '1: 200 days 170 days 70 days 10 days 60 days 8 days Mon Jun 15, '15 Tue Jan 5, '16 Construct DCS system at CH3P3-450 to 520 Thu Dec 31, '15 Construct sectional valve chambers (SV-N-10) Wed Jun 22, '10 Thu Jun 23, '16 Thu Sep 1, '16 Construct bend block concrete at CHC3P3-450 to 520 Wed Aug 31, '10 French backfilling at CH3P3-450 to 520 Sat Sep 10, '10 Deliver DCS materials batch no. 5 Divert ROW Fri Aug 28, '15 Fri Sep 4, '15 Installation of sheetpiles for CH3P3-350 to 370 Sat Sep 5, '15 Tue Sep 29, '15 Installation of wailing and excavation for CH3P3-350 to 370 Construct DCS system at CH3P3-350 to 370 Wed Sep 30, '15 Fri Oct 30, '15 Thu Oct 29, '15 Wed Jan 27, '16 Trench backfilling at CH3P3-350 to 370 Thu Jan 28, '16 Thu Feb 11, '10 Construct tee-off gate valve chambers (S-1L4) Sun Jul 31, '16 Mon Aug 29, '10 Diversion of MTR ROW Sun Jun 7, '1 Fri Oct 9, '15 Fri Oct 23, '15 CLP cable duck block Mon Dec 7, ' Γrench excavation at CH3P3-520 to 570 Wed Nov 11, ' Construct DCS system at CH3P3-520 to 570 Thu Nov 12, '15 Tue Feb 9, '16 Trench backfilling at CH3P3-520 to 570 Wed Feb 10, '16 Fri Feb 19, '16 Diversion of MTR ROW Sat Feb 20, '16 Thu Mar 10, '16 Construct DCS system at CH3P3-570 to 590 Fri Apr 29, '10 Construct bend block concrete at CHC3P3-570 to 590 Sat Apr 30, '16 Wed Jun 8, '16 VO49 additional 3 nos. tee-off pipes at CH3P3-560 issued on 14 Aug 15 1 day Fri Aug 14, '15 Fri Aug 14, '15 VO49 materials production, IIB, insulation layer and delivery to site Wed Dec 2, '15 Sat Apr 9, '16 Mon Apr 18, '16 
 84 days
 Thu Jun 9, '16
 Wed Aug 31, '16

 15 days
 Thu Sep 1, '16
 Thu Sep 15, '16

 260 days
 Fri Jan 2, '15
 Fri Sep 18, '15

 60 days
 Mon Apr 13, '15
 Thu Jun 11, '15

 20 days
 Tue Aug 25, '15
 Sun Sep 13, '15
 VO49 pipe laying for 3 nos. CWP VO49 trench backfilling Construct CLP tunnel by CLP Portion A3-A5
Deliver DCS materials batch no. 4 Trench excavation for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to 730 Laying miradrain and steel plate above KTT (addition works) 25 days Mon Sep 14, '15 70 days Fri Oct 9, '15 Thu Oct 8, '15 Pipe laying for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to Fri Oct 9, '15 Thu Dec 17, '1: Concrete surround (addition works) and laying steel plate above KTT 100 days Fri Dec 18, '15 Sat Mar 26, '16 
 60 days
 Fri Jan 2, '15
 Mon Mar 2, '15

 10 days
 Fri Jan 8, '16
 Sun Jan 17, '16

 15 days
 Mon Jan 18, '16
 Mon Feb 1, '16

 55 days
 Tue Feb 2, '16
 Sun Mar 27, '16

 15 days
 Mon Mar 28, '16
 Mon Apr 11, '16
 Deliver DCS materials batch no. 4 Trench excavation for 2 nos. DN1000 CWP CH3P3-590 to 730 Laying miradrain and steel plate above KTT (addition works) Pipe laying for 2 nos. DN1000 CWP CH3P3-590 to 730 Concrete surround (addition works) and laying steel plate above KTT VO58 additional 2 nos. tee-off pipes at CH3P3-720, issued on 17 Aug 15, 1 day Mon Aug 17, '15 Mon Aug 17, '15 materials provided by client 50 days Wed Feb 24, '16 Wed Apr 13, '16 Installation of sheetpiles and excavation works VO58 tee-off laying works Thu Apr 14, '16 Wed Aug 31, '16 Thu Sep 1, '16 Sat Sep 10, '16 140 days 10 days 35 days 80 days 130 days Installation of sheetpiling for CH3P3-730 to 830 Sat Mar 7, '15 Fri Apr 10, '1: Installation of wailing and excavation for CH3P3-730 to 830 Sat Apr 11, '15 Mon Jun 29, '15 Construct DCS system at CH3P3-730 to 830 Tue Jun 30, '15 Fri Nov 6, '15 Sat Nov 7, '15 Sun Nov 15, '15 Thu Nov 19, '15 Mon Mar 7, '16 Trench backfilling at CH3P3-730 to 830 Cable duct block by CLP Construct tee-off gate valve chambers (S-2D1) Tue Mar 8, '16 Mon Jul 25, '16 Construct bend block concrete at CH3P3-730 to 830 Tue Jul 26, '16 Wed Aug 31, '16 Trench backfilling at CH3P3-750-770 Thu Sep 1, '16 Sat Sep 10, '16 Construct CLP tunnel by CLP Portion F2a Deliver DCS materials batch no. 5 Installation of sheetpiling for CH3P3-830 to 930 8/20 Installation of wailing and excavation for CH3P3-830 to 930 Construct DCS system at CH3P3-830 to 930 40 days Sat Nov 28, '15 Wed Jan 6, '16 84 days Wed Jun 8, '16 Tue Aug 30, '16 Trench backfilling at CH3P3-830 to 930

DCS pipe laying works and construct tee-off gate valve chambers (S-2D1L)

Laying and testing optical fibers

Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes

Delivery of optical fibers

98 CCTV for DCS pipes

Construction of cable ducts and drawpits

99 Swabbing, pressure test and chemical test for DCS Pipes


50 days Wed Jul 27, '16 Wed Sep 14, '16 50 days Fri Jul 22, '16 Fri Sep 9, '16 20 days Thu Sep 15, '16 Tue Oct 4, '16

120 days Thu May 29, '14 Thu Sep 25, '14

100 days Sun May 22, '16 Mon Aug 29, '16 60 days Thu Sep 1, '16 Sun Oct 30, '16

Inactive Milestone Inactive Summary Manual Task

May 1 July 1 September 1 January 1 January 1 March 1 May 1								Programme	for Installation of DCS Pipelines ( I	Revised Design) within Portion	n 3									
Part	ID Task Name	Duration	Start Finish			lv 1	September 2015	November 1		March 1	May 2016 May 1	Tuly 1	September September	r 2016 r 1	November 1		Marc	h 1	May 2017 May 1	
Control   Cont	1 Section 7D: Open Cut Section and Heading Section	762 days	Emi Amu 2 115 Thu Mov. 4	15 12		5 2		25 22				5 3				18	15 12		9	7 4
March   Marc																				
Continue												6/28								
Second   S	4 Install sheet piles at formation level	36 days	Fri Apr 17, '15 Fri May 22,		5/22															
Second Continue	5 Submission for revised temporary ELS system and approval	14 days	Sat May 23, '15 Fri Jun 5,	'15	5/23 111111111111111111111111111111111111															
Note					6/6															
Total Content		15 days				7/1 1														
The content of the	horizontal pipe-piles				112															
Note						11 = 1														
Company   Comp	11 Mobilization and set up for drilling works	30 days	Tue Aug 11, '15 Wed Sep 9,	'15		8/11	<b>1111111</b> 9/9													
Company   Comp							9/10 10/15	14 												
The content of the	14 Grout trial to obtain design parameter	10 days	Sat Nov 14, '15 Mon Nov 23,	'15			10/13	11/14												
Part								11/24 11/26	1/17											
Second Continue   Co	holes and grouting																			
Second Continue of the conti									1/18											
## Company of the Com	19 Fixing bottom layer reinforcement bar (Additional works - no										5/13									
Total Control   Total   Tota		4 days	Sun May 29, '16 Wed Jun 1.	'16							5/20 11									
1	21 Install 1 no. DN2800 dia sleeve pipe and 4 nos. DN2100 dia.										6/2 46/	5								
1		2 days	Mon Jun 6, '16 Tue Jun 7.	'16							6/6	5/7								
State   Stat	23 Concreting up to top level of sleeve pipe	3 days	Wed Jun 8, '16 Fri Jun 10,	'16							6/8	6/10								
\$\frac{3}{2} \text{   \$\frac{1}{2}	24   Fixing top layer reinforcement bar (Additional works - no steel bar shown on original design)	3 days	Sat Jun 11, '16 Mon Jun 13,	16																
No.   Control	25 Concreting up to final level of concrete surround										6/1	6/16								
No.   Control											6	17								
1	28 Grade 400 rock fill (additional works)	15 days	Sun Nov 15, '15 Sun Nov 29,	'15				11/15				0/22 4112 0/20								
	29 Blinding layer for PJ-N-02 30 Construct base slab of PJ-N-02																			
Company   Comp	31 Construct wall of PJ-N-02 up to +3mPD	60 days	Sun Jun 12, '16 Wed Aug 10,	'16					2/20		6/12		<u>&gt;&gt;</u> 8/10							
No.			_ ,									8/1	1 8/24		10.00					
Secondary   Control   Co		-											8/25	10/24	10/23					
Control   Cont	35 Remove strut and waling													11	/1 11/10					
## Company Secret Ages   March												6/29 6/30			11/11					
Mark	38 Construction of remaining box culvert by CCC's.	120 days	Fri Jul 1, '16 Fri Oct 28,	'16								7/1			<b>1</b> 0/28					
1		648 days	Mon Jul 27, 15 Thu May 4,			7/27													5/4	
Section   Sect																				
Company   Comp						8/10 <b>5</b> 8/10	11111 <u>-</u> 9/4													
Second contribution of the position of the p							9/24													
Second contribution of the position of the p	44 Install 2nd layer waling and strut and excavate to 3rd layer	30 days	Fri Sep 25, '15 Sat Oct 24,	'15			9/25	10/24												
Martin September 1																				
State   Stat							10/2.													
4. Sundamen even us S years   S-20   File	46 Install 4th layer waling and strut and excavate to formation level	30 days	Tue Nov 24, 15 Wed Dec 23,	15				11/24	112/23											
Second Registration of Fundament Control and Control According C	47 Drilling for 50 dia. grout holes at 2 layers and grouting									2/11										
Section   Sect									2/12		2									
15   Princip   1.00	approval  Mobilize equipment & materials												9/10							
2-   Compared to the control of th	51 <u>Pipeline 1 - DN2100</u>	77 days	Wed Aug 31, '16 Tue Nov 15,	'16									8/3		11/15					
1977   1981   1981   1982   1982   1983   1984   1985	52 Ground treatment works													1041						
100 to 10.5	54 DN1400 installation works	-	Mon Oct 17, '16 Wed Nov 9,	'16									9// 1111111	10/17	, 11/9					
Consideration works		0 000,0												10/2	11/10 11/15		1/07			
10/17   10/18   10/1														10/2 10/8			1/2/			
Accordate spectra   7 days   San to 21, 17   File 52, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 16   File Nov 18, 16     Consult positioners ovels   5 days   Mon Nov Med 14, 16   File Nov 18, 16     Consult positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   5 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17   The teb 2, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17     Accordate positioners ovels   7 days   Mon Nov Med 14, 17     Acc	58 Pipe jacking		Mon Oct 17, '16 Mon Dec 5,	'16											112	2/5	1/00			
Section   Sect		46 days 7 days													12/6	1/21	1/20			
126   Fire inching   35 days   The Dec 6, 16   The Ian 10, 17	61 <u>Pipeline 3 - DN2100</u>		Mon Nov 14, '16 Wed Feb 8,	'17													2/8			
DNI-400 installation works   23 days   Wed Jan 11, 17   The Feb 2, 17																1/10				
Annulus grout   S. days   Fri Feb 3, 17   Tec Feb 7, 17	64 DN1400 installation works	23 days	Wed Jan 11, '17 Thu Feb 2,	'17											12/0 411	1/11	2/2			
Coround treatment works   7 days   Mon Dec 19, 16   8 Pipe iacking   40 days   Wed Jan 11, 17   Sun Dec 25, 16															14	2/19	2/3 1 2/7	3/20		
68 Pipe jacking 40 days Wed Jan 11, 17 Sun Feb 19, 17 Wed Mar 15, 17 To Annulus grout 5 days Mon Dec 19, 16 Mon Mar 20, 17 Pipeline 4 - DNI2100 90 days Mon Dec 19, 16 Sun Dec 25, 16 To DNI2101 12/19 12/19 14/19	67 Ground treatment works	7 days	Mon Dec 19, '16 Sun Dec 25,	'16												2/19		3120		
70 Annulus grout 5 days Thu Mar 16, '17 Mon Mar 20, '17	68 Pipe jacking 69 DN1400 installation works																2/19	2/15		
71   Pipeline 4 - DN2100   92 days   Mon Dec 19, '16   Mon Mar 20, '17   72   Ground treatment works   7 days   Mon Dec 19, '16   Sun Dec 25, '16   73   Pipe jacking   40 days   Wed Jan 11, '17   Sun Feb 19, '17   74   DN1400 installation works   22 days   Mon Feb 20, '17   Wed Mar 15, '17   75   Annulus grout   5 days   Thu Mar 16, '17   Mon Mar 20, '17   76   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   77   Thu Mar 30, '17   Thu Mar 30, '17   78   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   79   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   79   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   79   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   79   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   70   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   70   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   70   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   70   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   71   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   71   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   71   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   71   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   72   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   73   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   75   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   76   Removal of plant   10 days   Tue Mar 21, '17   Thu Mar 30, '17   Thu Mar		24 days 5 days	Thu Mar 16, '17 Wed Mar 15, Mon Mar 20.	<u>'17</u>													2/20 (IIIIIIIIIII) 3	3/15 3/16 111 3/20		
73 Pipe jacking 40 days Wed Jan 11, '17 Sun Feb 19, '17 74 DN1400 installation works 75 Annulus grout 76 Removal of plant 78 Pipe jacking 40 days Wed Jan 11, '17 Sun Feb 19, '17 Wed Mar 15, '17 Mon Mar 20, '17 Mon Mar 20, '17 Thu Mar 30, '17	71 Pipeline 4 - DN2100	92 days	Mon Dec 19, '16 Mon Mar 20,	'17											12	2/19	<u> </u>	3/20		
74 DN1400 installation works 75 Annulus grout 76 Removal of plant 78 DN1400 installation works 79 Annulus grout 79 Annulus grout 79 Annulus grout 79 Removal of plant 70 Removal of plant 70 Removal of plant 71 Wed Mar 15, '17 72 Mon Mar 20, '17 73/16 Mon Mar 20, '17 74 Mon Mar 20, '17 75 Thu Mar 30, '17																				
76 Removal of plant 10 days Tue Mar 21, '17 Thu Mar 30, '17	74 DN1400 installation works	24 days	Mon Feb 20, '17 Wed Mar 15,	'17												1/11	2/20 📆 📆 📆 📆 📆	3/15		
77 Backfilling and removal ELS system 35 days Fri Mar 31, '17 Thu May 4, '17 5/4																	3	3/20		
																		3/31	5/4	
				<u> </u>		<u> </u>			<u> </u>				<u> </u>					<u> </u>		



Master Programme

ID Task Name Commence KL/2012/03 construction 1350 days Thu 19/9/13 Tue 30/5/17 Section 2: Works within Portion 1 and 4 1350 days Thu 19/9/13 Tue 30/5/17 19/9 19/9 18/10 30 days Thu 19/9/13 Fri 18/10/13 19/9 ### 18/10 Site clearance 30 days Sat 19/10/13 Sun 17/11/13 4 19/10 11/11 14 days Mon 18/11/13 Sun 1/12/13 6 18/11 12 Initial survey Erect hoarding, chain link fence and vehicular gate Mon 2/12/13 Thu 30/1/14 7 Construction of sewerage pumping station NPS 1350 days Thu 19/9/13 Tue 30/5/17 19/9 Submission / approval of method statements and temporary work 70 days Sun 29/12/13 Sat 8/3/14 29/12 Mobilization 20 days Tue 18/3/14 Sun 6/4/14 10 18/3 6/4 Mon 7/4/14 Thu 5/6/14 12,11 Install waling and strut, excavation to the formation level (1st and 90 days Fri 6/6/14 Wed 3/9/14 13 89 days 4/9 Install waling and strut, excavation to the formation level (3rd Thu 4/9/14 Mon 1/12/14 14 Construct the base slab Sat 29/11/14 Wed 14/1/15 29/11 11 11 11 14/1 Construct the external and internal wall Grid E to G and Grid 2 to 34 days Sat 3/1/15 Thu 5/2/15 3/1 3 up to -1.25 mPD 6/2 📥 20/2 Construct the external wall Grid C to E and Grid 2 to 4 up to -0.95 Thu 5/2/15 Sat 11/4/15 Construct the external wall Grid C to E and Grid 1 to 2 up to -0.95 23 days Fri 24/4/15 2/4 Thu 2/4/15 Construct the internal wall Grid D to E up to -0.95 mPD Wed 27/5/15 Sat 20/6/15 20 Backfilling works behind constructed wall and remove 2nd layer 14 days Mon 22/6/15 Sun 5/7/15 21 22/6 🛺 5/7 Construct the external wall Grid C to E and Grid 2 to 4 up to Mon 6/7/15 Thu 30/7/15 25 days Construct the external wall Grid C to E and Grid 1 to 2 up to +2..25 mPD 15 days Fri 31/7/15 Fri 14/8/15 23 31/7 20-14/8 Construct the internal wall Grid D to E up to +2.25 mPD 7 days Sat 15/8/15 Fri 21/8/15 24 15/8 雄 21/8 Backfilling works behind constructed wall and remove 1st layer of 42 days Sat 15/8/15 Fri 25/9/15 15/8 425/9 waling and strut and sheetpiles Construct the external and internal wall Grid A to E and Grid 1 to 36 days Sat 26/9/15 Sat 31/10/15 26 26/9 31/10 Construct the external and internal wall Grid A to E and Grid 2 to 4 up to  $\pm 4.7$  mPD 26/9 26/10 31 days Sat 26/9/15 Construct the external and internal wall Grid E to G and Grid 2 to 103 days Sat 6/6/15 Wed 16/9/15 6/6 Construct upper wall and column up to beam level Grid A to C 21/11 25/1 66 days Sat 21/11/15 Mon 25/1/16 29 Construct the beam and roof Grid A to C and 1 to 5, Only double ceiling will be divided into two layers for construction 47 days Tue 26/1/16 Sat 12/3/16 30 26/1 12/3 Construct upper wall and column up to beam level Grid E to G 80 days Thu 24/12/15 Sat 12/3/16 24/12 12/3 Construct upper wall and column up to beam level Grid C to E and 1 to 5  $\,$ Tue 22/12/15 Mon 7/3/16 22/12 Construct the beam and roof Grid E to G and 1 to 5 78 days Mon 14/3/16 Mon 30/5/16 Construct the beam and roof Grid C to E and 1 to 5 Fri 22/4/16 33 46 days 8/3 22/4 31/5 22/6 31/5 22/6 Construct roof plinth and fence wall 23 days Tue 31/5/16 Wed 22/6/16 34 Construct ventilation house 23 days Tue 31/5/16 Wed 22/6/16 34 31/5 20/6 Construct corbel Grid Cto D 21 days Tue 31/5/16 Mon 20/6/16 34 Construct corbel Grid E to F 21 days Tue 21/6/16 Mon 11/7/16 38 21/6 📥 11/7 Construct Plinth DO room 1 16 days Thu 23/6/16 Fri 8/7/16 36 23/6 23/7 Thu 21/7/16 40 977 2177 Construct Plinth DO room 2 13 days Sat 9/7/16 Construct Plinth Room for waterbooster system 20 days Fri 22/7/16 Wed 10/8/16 41 22/7 📥 10/8 21/6 25/7 21/6 21/6 25/7 Staircase No1 at Dry Well 35 days Tue 21/6/16 Mon 25/7/16 38 Working plantform at Wet well, Dry weel, screen channel 56 days Tue 21/6/16 Mon 15/8/16 38 Follow up defect works before arcectural finish works & 35 days Tue 16/8/16 Mon 19/9/16 44 16/8 70 days Tue 20/9/16 Water tightness test for retaining structure Mon 28/11/16 45 20/9 28/11 29/11 29/12 Install protective liner at the retaining structure Wed 28/12/16 46 Water tightness test for the double ceiling 20 days Thu 29/12/16 Tue 17/1/17 47 29/12 29/17/1 Establishment of green roof system 50 days Wed 18/1/17 Wed 8/3/17 48 18/1 Architectural finishes (internal) Tue 20/9/16 Fri 18/11/16 45 18/11 20/9 🕇 Erect granite tile 90 days Tue 20/9/16 Sun 18/12/16 45 20/9 Erect louvre and door 60 days Tue 20/9/16 Fri 18/11/16 45 20/9 18/11 20/9 Erect handrailing and roller shutter etc. Sun 18/12/16 45 90 days Tue 20/9/16 Install rising main 30 days Tue 16/8/16 Wed 14/9/16 44 Construct sewerage, drainage drain and manhole 46 days Thu 15/9/16 Sun 30/10/16 54 15/9 19/1 Fri 17/2/17 59,55,58,57 Construct assess road 30 days Thu 19/1/17 Construct cable ducts and draw pits for PCCW and CLP Mon 31/10/16 Fri 9/12/16 55 31/10 0/12 31/10 9/12 10/12 18/1 Construct u-channel with cover along access road 40 days Mon 31/10/16 Fri 9/12/16 55 Wed 18/1/17 55,58,57 Erect vehicular and man access and mini bollard light 40 days Sat 10/12/16 Plants delivery for landscaping works Sat 18/2/17 Sun 19/3/17 56 Preparatory works for landscaping works 7 days 3 days Mon 20/3/17 Sun 26/3/17 60 20/3 26/3 Wed 29/3/17 61,49 27/3 1 29/3 Mon 27/3/17 Hydroseeding Wed 12/4/17 62 Submission / approval of E&M services materials and delivery 793 days Thu 16/1/14 Fri 18/3/16 16/1 E&M building service installation. (Detailed programme will be Wed 20/7/16 20/7 submitted separately) 23/1 E&M building service Testing & Commissioning (Detailed 128 days Mon 23/1/17 Tue 30/5/17 65