

Lam Geotechnics Limited

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2) Quarterly EM&A Report (Sep 2012-Nov 2012)

#### CONTRACT NO: HK/2011/07

#### WANCHAI DEVELOPMENT PHASE II AND CENTRAL WANCHAI BYPASS SAMPLING, FIELD MEASUREMENT AND TESTING WORK (STAGE 2)

#### ENVIRONMENTAL PERMIT NO. EP-356/2009, FURTHER EVIRONMENTAL PERMIT NOS. FEP-01/356/2009, FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009 AND FEP-05/356/2009

#### QUARTERLY ENVIRONMENTAL MONITORING AND AUDIT REPORT

#### - SEPTEMBER 2012 TO NOVEMBER 2012 -

#### CLIENTS:

Civil Engineering and Development Department

and

**Highways Department** 

#### PREPARED BY:

Lam Geotechnics Limited

11/F Centre Point 181-185 Gloucester Road, Wanchai, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: <u>info@lamenviro.com</u> Website: <u>http://www.lamenviro.com</u>

CHECKED BY:

Raymond Dai Environmental Team Leader

DATE:

28 December 2012

# ENVIRON

Ref.: AACWBIECEM00\_0\_3508L.12

28 December 2012

By Post and Fax (2691 2649)

AECOM Asia Company Limited 8/F, Tower 2 Grand Central Plaza 138 Shatin Rural Committee Road, Shatin, New Territories, Hong Kong

Attention: Mr. Kelvin CHENG

Dear Sir,

#### Re: Wan Chai Development Phase II and Central-Wan Chai Bypass Quarterly Environmental Monitoring and Audit Report (September to November 2012) for EP-356/2009, FEP-01/356/2009, FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009 and FEP-05/356/2009

Reference is made to the Environmental Team's submission of the Quarterly Environmental Monitoring and Audit (EM&A) Report for September to November 2012 dated 28 December 2012.

Please be informed that we have no adverse comment on the captioned submission and thereby write to verify the captioned submission.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,

David Yeung Independent Environmental Checker

c.c. HyD CEDD AECOM Lam Mr. Jones Lai Mr. Patrick Keung Mr. Julian Ling / Mr. Stephen Lai Mr. Raymond Dai by fax: 2714 5289 by fax: 2577 5040 by fax: 2691 2649 by fax: 2882 3331

Q:\Projects\AACWBIECEM00\Corr\AACWBIECEM00\_0\_3508L.12.doc



# TABLE OF CONTENTS

EXE		SUMMARY	4
1.	INTRO	DUCTION	13
	1.1 1.2	Scope of the Report Structure of the Report	
2.	PROJE	ECT BACKGROUND	14
	2.1 2.2 2.3 2.4 2.5	Background Scope of the Project and Site Description Division of the Project Responsibility Project Organization and Contact Personnel Principal Work and Activities	14 15 16
3.	ΜΟΝΙΤ	ORING REQUIREMENTS	24
	3.1. 3.2. 3.3.	Noise Monitoring Air Monitoring Water Quality Monitoring	25
4.	MONIT	ORING RESULTS	34
	4.1. <i>4.2.</i> 4.3. 4.4. 4.5.	Noise Monitoring Results Real Time Noise Monitoring Results Air Monitoring Results Water Monitoring Results Waste Monitoring Results	36 37 40
5.	COMP	LIANCE AUDIT	50
	5.1. 5.2. 5.3. 5.4. 5.5. 5.6.	Noise Monitoring Real-time Noise Monitoring Air Monitoring Water Quality Monitoring Site Audit Review of the Reasons for and the Implications of Non-compliance	50 50 50 52 52
	5.7.	Summary of action taken in the event of and follow-up on non-compliance	
6.	COMP	LAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION	53
7.	CUMU	LATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS	55
8.	CONC	LUSION	56



# LIST OF TABLES

Table I	Principal Work Activities for Contract no. HY/2009/11
Table II	Principal Work Activities for Contract no. HK/2009/01
Table III	Principal Work Activities for Contract no. HK/2009/02
Table IV	Principal Work Activities for Contract no. HY/2009/15
Table V	Principal Work Activities for Contract no. HK/2010/06
Table VI	Principal Work Activities for Contract no. HY/2009/19
Table 2.1	Schedule 2 Designated Projects under this Project
Table 2.2	Details of Individual Contracts under the Project
Table 2.3	Contact Details of Key Personnel
Table 2.4	Principal Work Activities for Contract no. HY/2009/11
Table 2.5	Principal Work Activities for Contract no. HK/2009/01
Table 2.6	Principal Work Activities for Contract no. HK/2009/02
Table 2.7	Principal Work Activities for Contract no. HY/2009/15
Table 2.8	Principal Work Activities for Contract no. HK/2010/06
Table 2.9	Principal Work Activities for Contract no. HY/2009/19
Table 3.1	Noise Monitoring Stations
Table 3.2	Real Time Noise Monitoring Station
Table 3.3	Air Monitoring Stations
Table 3.4	Marine Water Quality Stations for Water Quality Monitoring
Table 3.5	Marine Water Quality Monitoring Frequency and Parameters
Table 3.6	Marine Water Quality Stations for Enhanced Water Quality Monitoring
Table 3.7	Marine Water Quality Stations for Additional DO Monitoring
Table 4.1	Noise Monitoring Stations for Contract no. HY/2009/11
Table 4.2	Noise Monitoring Station for Contract nos. HK/2009/01 and HK/2009/02
Table 4.3	Noise Monitoring Station for Contract nos. HY/2009/15
Table 4.5	Noise Monitoring Station for Contract nos. HY/2009/19
Table 4.6	Real Time Noise Monitoring Station for Contract no. HY/2009/11 and HY/2009/19
Table 4.7	Air Monitoring Stations for Contract no. HY/2009/11
Table 4.8	Air Monitoring Stations for Contract no. HK/2009/01
Table 4.9	Air Monitoring Station for Contract no. HK/2009/02
Table 4.10	Air Monitoring Station for Contract no. HY/2009/15
Table 4.11	Air Monitoring Station for Contract no. HY/2009/19
Table 4.12	Water Monitoring Stations for Contract no. HY/2009/11
Table 4.13 Table 4.14	Water Monitoring Stations for Contract no. HK/2009/01
	Water Monitoring Stations for Contract no. HK/2009/02 Water Monitoring Stations for Contract no. HK/2010/06
Table 4.15	Water Monitoring Stations for Contract no. HY/2009/15
Table 4.16 <i>Table 4.17</i>	Water Monitoring Stations for Contract no. HY/2009/19
Table 4.17	Summary of Water Quality Monitoring Exceedances in Reporting period
Table 4.18a	Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in
Table 4.10a	Reporting period
Table 4.19	Details of Waste Disposal for Contract no. HY/2009/11
Table 4.19	Details of Waste Disposal for Contract no. HK/2009/01
Table 4.20	Details of Waste Disposal for Contract no. HK/2009/02
Table 4.21	Details of Waste Disposal for Contract no. HY/2009/02 Details of Waste Disposal for Contract no. HY/2009/15
Table 4.22 Table 4.23	Details of Waste Disposal for Contract no. HK/2009/15
Table 4.23	Details of Waste Disposal for Contract no. HY/2009/19
Table 4.24	Summary of Water Quality Monitoring Exceedances in Reporting period
Table 5.1a	Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in
10010 3.10	Reporting period
Table 6.1	Cumulative Statistics on Complaints
Table 6.2	Cumulative Statistics on Successful Prosecutions



## LIST OF FIGURES

Figure 2.1	Project Layout
Figure 2.2	Project Organization Chart
Figure 3.1	Locations of Environmental Monitoring Stations

# LIST OF APPENDICES

- **Environmental Mitigation Implementation Schedule** Appendix 2.1
- Action and Limit Level Appendix 3.1
- Appendix 4.1 Noise Monitoring Graphical Presentations
- Appendix 4.2
- Air Quality Monitoring Graphical Presentations Water Quality Monitoring Graphical Presentations Appendix 4.3
- Appenidx 4.3a Additional Dissolved Oxygen Monitoring Results
- Real-time Noise Monitoring Results and Graphical Presentations Appendix 4.4
- Appendix 5.1 **Event Action Plans**
- Appendix 6.1 Complaint Log
- Construction Programme of Individual Contracts Appendix 7.1



## EXECUTIVE SUMMARY

i. This is the Quarterly Environmental Monitoring and Audit (EM&A) Report – September 2012 to November 2012 prepared for the Project of Wan Chai Development Phase II and Central-Wanchai Bypass under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-01/356/2009, FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009 and FEP-05/356/2009. This report presents the environmental monitoring and audit findings and information during the period from September 2012 to November 2012. The cut-off date of reporting is at 27<sup>th</sup> of each reporting period.

### Construction Activities for the Reported Period

ii. During this reporting period, the principal work activities for Contract no. HY/2009/11 are summarized as below:

September 2012	October 2012	November 2012
<ul> <li>The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19.</li> </ul>	<ul> <li>The Contractor HY/2009/11 had been submitted the surrender of Further Environmental Permit (FEP- 01/356/2009) to EPD on 22 October 2012</li> <li>The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19.</li> </ul>	• Nil

#### Table I Principal Work Activities for Contract no. HY/2009/11

iii. During this reporting period, the principal work activities for Contract no. HK/2009/01 are summarized as below:

Table II	Principal Work Activities for Contract no. HK/2009/01
----------	---

September 2012	October 2012	November 2012
<ul> <li>Marine Works (at Wan Chai)</li> <li>Rockfilling for rock bund across HKCEC Water Channel from Ch220 to Ch230 Reclamation of HKCEC3W within HKCEC Water Channel</li> <li>Installation of pipe pile wall for demolition of existing seawall at Expo Drive East</li> <li>Demolition of Wan Chai West Ferry Pier</li> <li>Fabrication of 3 nos. of precast concrete caisson seawall</li> <li>Cross-Harbour Watermains</li> </ul>	<ul> <li>Rockfilling for HKCEC3E (East of HKCEC) between CH290 and CH385</li> <li>Installation of pipe pile wall for demolition of existing seawall at Expo Drive East. Grouting works to pipe pile</li> <li>Dredging works for Type 3</li> </ul>	<ul> <li>Marine Works (at Wan Chai)</li> <li>Rockfilling for HKCEC3E (East of HKCEC) between CH290 and CH385</li> <li>Grouting works to pipe pile at Expo Drive East. Advance excavation works for installation of tie back and installation of tie back</li> <li>Removal of existing seawall and rock armour at Expo Drive East</li> <li>Dredging underneath Expo Drive East by telescopic excavator</li> <li>Fabrication of 3 nos. of precast concrete caisson</li> </ul>



September 2012	October 2012	November 2012
Installation (CHA & CHB) and	concrete box culvert (namely	seawall, 1 no. precast
Marine Works (at TST)	Bay 100 and 2 nos. precast	concrete box culvert (namely
<ul> <li>Rockfilling and rock</li> </ul>	discharge outfall in precasting	Bay 10) and 2 nos. precast
protection to cross-harbour	yard at Guangdong, China	discharge outfall in precasting
watermains	,	yard at Guangdong, China
<ul> <li>Thrust block construction for</li> </ul>	Cross-Harbour Watermains	,
A16 & B16 and A17 & B17	Installation (CHA & CHB) and	
<ul> <li>Site area at Salisbury</li> </ul>	Marine Works (at TST)	Cross-Harbour Watermains
Garden was handed over to	Rockfilling and rock protection	Installation (CHA & CHB) and
LCSD	to cross-harbour watermains	Marine Works (at TST)
	<ul> <li>Thrust block construction for</li> </ul>	<ul> <li>Rockfilling and rock protection to cross-harbour watermains</li> </ul>
Fresh Watermains, Cooling	A18B18	<ul> <li>Thrust block construction for</li> </ul>
Watermains and Salt	<ul> <li>Platform erection for crawler</li> </ul>	A18B18
Watermains (On Land)	crane demobilization at TST	Connection work between
<ul> <li>Mainlaying works at Zone</li> </ul>	landfall near Salisbury	land pipeline and marine
B1-5A, B2-1, B3-1, B4-3,	Garden. Demobilization of 80t	pipeline
B4-1A, B5-1(Switch Room),	crawler crane from the jack-up	<ul> <li>Reinstatement works for the</li> </ul>
B5-3(Switch Room), A1-1,	barge.	TST landfall
A1-2, A1-3B, A2-2, A3-2A,	Pressure test for fresh	
A3-4B and Run-out of Renaissance Hotel	<ul> <li>watermains CHE and CHF</li> <li>Pressure test for cross-</li> </ul>	Fresh Watermains, Cooling
<ul> <li>Mainlaying works and</li> </ul>	harbour watermains CHA and	Watermains and Salt
subsequent reinstatement in		Watermains (On Land)
Zone A4-2A and Zone A3-	CIB	<ul> <li>Mainlaying works at Zone B1-</li> </ul>
5B	Fresh Watermains, Cooling	5A, B2-1, B3-1, A1-1, A1-2,
<ul> <li>Mainlaying works and part</li> </ul>	Watermains and Salt	A1-4, A1-2A & A1-3A, A2-3D,
of the carriageway	Watermains (On Land)	A3-2A, A3-4B, A3-3C, C1-6
reinstatement in Zone A3-	Mainlaying works at Zone B1-	and run-out of Renaissance
2A.Heading No. H1 would	5A, B2-1, B3-1, B5-1(Switch	Hotel
be carried out in the	Room), B5-3(Switch Room),	<ul> <li>Mainlaying works at TTA</li> </ul>
excavated trench as a	A1-1, A1-2, A1-4, A2-3D, A3-	Zone A2-3D and A1-4
jacking pit	2A, A3-4B, C1-10 and Run-out	<ul> <li>Pipe laying works at heading</li> </ul>
<ul> <li>Mainlaying works at Zone</li> </ul>	of Renaissance Hotel	No. H1 and Zone A3-4B
A3-4B	<ul> <li>Mainlaying works and</li> </ul>	Mainlaying works at Zone A3-
<ul> <li>Mainlaying works at Run-out</li> </ul>	•	3C
of Renaissance Hotel	Zone B4-3 and Zone B4-1A	<ul> <li>Mainlaying and chamber</li> </ul>
Excavation works for	<ul> <li>Mainlaying works and</li> </ul>	construction works at the
Heading No. H6c	subsequent reinstatement in	traffic island near junction of
(Mainlaying works by trenchless method) and	Zone A2-2 and TTA Zone A2- 3D	Convention Avenue and Fenwick Pier Street
pipe laying works	<ul> <li>Pipe laying works at Heading</li> </ul>	<ul> <li>Mainlaying works at Expo</li> </ul>
<ul> <li>Heading No. H1</li> </ul>	No. H6c has been completed	Drive East in Zone C1-10 was
<ul> <li>Pipe laying works for</li> </ul>	and the road reinstatement	substantially completed and
heading No. H6a	works at the jacking pit of	subsequent TTA Zone C1-6
<ul> <li>Mainlaying and chamber</li> </ul>	Zone A1-3B and TTA Zone	<ul> <li>Final cleaning, CCTV</li> </ul>
construction works at the	A1-4	inspection and pressure test
traffic island near junction of		for the 9 nos. cooling
Convention Avenue and	No. H6a.	watermains
Fenwick Pier Street	<ul> <li>Excavation works at Heading</li> </ul>	
<ul> <li>Mainlaying works at Expo</li> </ul>	No. H1	E&M
Drive East in Zone C1-10	<ul> <li>Mainlaying and chamber</li> </ul>	<ul> <li>Electrical works in cooling</li> </ul>
<ul> <li>Trial pit at Zone X1-6 of</li> </ul>	construction works at the	water pumping stations P5
Fleming Road	traffic island near junction of	<ul> <li>Major cabling works from</li> </ul>
Pipe Laying works including	Convention Avenue and	existing LV Switch-board
9 nos. cooling mains and 2	Fenwick Pier Street	Room to Cooling Water
nos. cross harbour	Mainlaying works at Expo	Pumping Station P5
watermains at North Bank	Drive East in Zone C1-10	



September 2012	October 2012	November 2012
of HKCEC Water Channel Pipe Laying works including 9 nos. cooling mains and 2 nos. cross harbour watermains across E/D section within HKCEC Water Channel Pipe Laying works including 9 nos. cooling mains and 2 nos. cross harbour watermains across SCL section within HKCEC Water Channel Final cleaning, CCTV inspection and pressure test for the 9 nos. cooling watermains	<ul> <li>Final cleaning, CCTV inspection and pressure test for the 9 nos. cooling watermains</li> <li>E&amp;M</li> <li>Electrical works in cooling water pumping stations P5</li> <li>Cable works at Zone B1-5A, Zone B5-1(Switch Room) and B5-3(Switch Room) Power energization to L.V. switchboard for cooling water pumping stations P1, P3 and</li> </ul>	<ul> <li>November 2012</li> <li>Power energization to L.V. switchboard for cooling water pumping stations P5</li> <li>Full commissioning for Cooling Water Pumping Stations P1</li> </ul>

iv. During this reporting period, the principal work activities for Contract no. HK/2009/02 are summarized as below:

Table III Principal Work Activities for Contract no. HK/2009/02

September 2012	October 2012	November 2012
<ul> <li>Modification work of PTI at Expo Drive East</li> <li>Modification work of bus station at Expo Drive East near EVA</li> <li>Initial testing of the pumping stations of P7 (GE/HC), P8 (SHK) and P9 (CRB)</li> <li>Reinstatement at Tonnochy Road - Harbour Road junction</li> <li>Cooling mains installation at west of Gate 1 inside ex-pet garden and the steel fixing of the damaged thrust box was casted</li> <li>Waterproofing membrane at roof level of WSD Salt Water Pumping Station</li> <li>E&amp;M works at WSD Salt Water Pumping Station</li> <li>Cutting opening and removing sheet pile of WSD receiving pit connecting to Wan Shing Street Intake Culverts</li> <li>Concreting of the inspection</li> </ul>	<ul> <li>Road - Harbour Road junction</li> <li>Modification work of P7, P8 and P9 Cooling water pumping station</li> <li>Cooling mains installation at west of Gate 1 inside ex-pet garden</li> <li>FS inspection of WSD Pumping Station</li> <li>E&amp;M works at WSD Salt Water Pumping Station</li> <li>Modification work of EVA at WSD Pumping Station</li> </ul>	<ul> <li>Repairing of door hinges in the New Public Toilet.</li> <li>Modification work of PTI at Expo Drive East</li> <li>Modification work of bus station at Expo Drive East near EVA</li> <li>Pre-inspection for P9 (SHK) Pumping Station.Reinstatement at Convention Avenue and Harbour Road junction</li> <li>Cooling mains installation at west of Gate 1 inside ex-pet garden</li> <li>Cooling main remedial works for the bending pipes</li> <li>Installation of optic fiber and power cable</li> <li>E&amp;M works and ABWFs installation at WSD Salt Water Pumping Station</li> <li>Concreting of boundary wall of EVA at WSD Pumping Station</li> <li>Concreting of Inspection Manhole and Access</li> </ul>



Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2) Quarterly EM&A Report (Sep 2012-Nov 2012)

Г	September 2012		October 2012		November 2012
-	chamber (1st lift) at salt water	•			Chamber of Salt Water Intake
	intake culvert Bay 20		access chamber at Bay19b		Culvert at Bay 19B & 20
•	Stripping of formwork and	•	Concreting of the base slab	•	Concreting of the wall and top
	cement mortar of tie holes for		at salt water intake culvert		slab at salt water intake
	wall shaft inside salt intake		Bay 19a and steel fixing of		culvert Bay 19a
	culvert Bay 19b ~ Bay 24		the wall and top slab	•	Concreting of the blinding
•	Welding for the 1st layer	•	Remedial work of wall and		layer at salt water intake
	waling at salt water intake		top slab of salt water intake A		culvert Bay 9 - Bay 11 at
	culvert Bay 9 to Bay 11 at		and B was completed		WCR1
	WCR1	•	Concreting of base slab at	•	Concreting of the wall and top
•	Concreting of pile caps of		salt water intake culvert		slab at salt water intake
	Bay 2 in salt water intake		jacking pit at WCR1		culvert Bay 9 at WCR1 and
	seaside cofferdam	•	Welding for the 2nd layer		steel fixing of base slab at
•	Concreting of pile caps of		waling at salt water intake		Bay 10
	Bay 6 in salt water intake		culvert Bay 9 to Bay 11 at	•	Cutting the sheetpile wall at
	landside cofferdam		WCR1		salt water intake culvert Bay
•	Cutting the opening of sheet	•	Concreting of wall and top		11 to jacking pit
	piles and saw cutting of D-		slab of Bay 8 in salt water	•	Concreting of wall and top
	wall & thrust wall between		intake landside cofferdam		slab of Bay 2a in salt water
	Launching Pit and Jacking Pit	•	Concreting of pile caps and		intake seaside cofferdam
•	Placing concrete for surround		wall together with top slab of		
	the HDPE pipe at Submarine		Bay 6 in salt water intake		
	Sewage Outfall Seaside		landside cofferdam		
	Cofferdam	•	Concreting of base slab of		
•	Placing of 25.5°Bend to		Bay 1 and Bay 2 in salt water		
	pipeline B at TBM Jacking Pit		intake seaside cofferdam		
•	Placing of Mild Steel	•	Cavity grouting between the		
	Horizontal Bend at DSD		HDPE Pipes B and Concrete		
	Receiving Pit of pipeline A		Sleeve Pipes at TBM Jacking		
•	Fixing brackets to the bend		Pit Development		
	section at temporary steel	•	Breaking the extra cement		
	bridge		grout at deformed area for		
•	Laying HDPE pipes and		removal of HDPE Pipe A		
	placing concrete surround for		from tunnel and the re-		
	the pipes at Launching Pit &		splicing work.		
	TBM Jacking Pit Concreting the base slab of	-	Laying HDPE pipe A and pipe B at temporary steel		
ľ	Box Culvert N1 Bay 1		bridge		
	The wall & top slab of Bay 2	•	Vertical bend installation of		
ľ	and Bay 3 on UU bridge		HDPE pipe A & pipe B and		
•	Welding steel capping plate		connection to short pipe		
		•	Concreting the wall and top		
	steel re-bars for pile cap		slab of box culvert N1 Bay 1		
•	Welding steel capping plate		on UU bridge		
	for pile cap of Box N1 Bay 5	•	Concreting the Inspection		
•	TTA for trial excavation and		Manhole IM-03 & IM-04 at		
	preparation works for Hung		box culvert N1 Bay 2 and		
	Hing Road Diversion		desilting opening DO-01 &		
•	Dewatering for the		DO-02		
	construction new Ø1800mm	•	Concreting the pile caps of		
	drainage pipe		Bay 4 and Bay 5 of box		
•	Concreting the columns at		culvert N1, backfill the area		
	New Ferry Pier C8B to C9F		with concrete outside the		
	total 10nos and C10B & G.L.		caps		
	C11-14/B-D total 13nos				
•	Concreting the column at				
	New Ferry Pier C10D and				



September 2012	October 2012	November 2012
<ul> <li>hanger wall between Level 2 G.L. 10-11/C- E</li> <li>Concreting the slab at New Ferry Pier Level 2 G.L.2-5/C-E</li> <li>Deep excavation works were ongoing. The excavation levels have reached -20mPD to -23mPD on the eastern and western portion of the site</li> <li>Rockfilling and placing bagged concrete for the temporary seawall at WCR2 Reclamation of WCR2</li> </ul>		

v. Contract no. HY/2009/15 was commenced on 10 November 2010. During this reporting period, the principal work activities for Contract no. HY/2009/15 are summarized as below:

Table IV	Principal Work Activities for Contract no. HY/2009/15
----------	---

September 2012	October 2012	November 2012
<ul> <li>TZ1 reclamation works</li> <li>Removal of temporary reclamation at TS1</li> <li>Dredging for seawall foundation at TS2</li> <li>Formation of temporary seawall at TS2</li> <li>Seawall trench works at TS2</li> </ul>	<ul> <li>TZ1 reclamation works</li> <li>Formation of temporary seawall at TS2</li> <li>Seawall trench works at TS2</li> </ul>	<ul> <li>TZ1 and TS2 reclamation works</li> <li>Formation of temporary seawall at TS2</li> </ul>



vi. Contract no. HK/2010/06 was commenced on 22 March 2011. During this reporting period, the principal work activities for Contract no. HK/2010/06 are summarized as below:

#### Table V Principal Work Activities for Contract no. HK/2010/06

September 2012	October 2012	November 2012
<ul><li>Pile head breaking</li><li>Sonic tube trimming</li></ul>	<ul> <li>Sonic tube trimming</li> </ul>	<ul><li>Pile head breaking</li><li>Platform Disassembly</li><li>Bored Pile cutting</li></ul>

vii. Contract no. HY/2009/19 was commenced on 24 March 2011. During this reporting period, the principal work activities for Contract no. HY/2009/19 are summarized as below:

September 2012	October 2012	November 2012
<ul> <li>Marine bored piling</li> <li>Construction works for Box Culvert T</li> </ul>	<ul> <li>Marine bored piling</li> <li>Construction works for Box Culvert T</li> <li>Construction of 1500 drainage pipe</li> </ul>	<ul> <li>Marine bored piling</li> <li>Construction works for Box Culvert T</li> </ul>

#### Table VI Principal Work Activities for Contract no. HY/2009/19

#### Noise Monitoring

- viii. Noise monitoring during day time and evening time were conducted at the M1a, M2b, M3a, M4b, M5b and M6 on a weekly basis in the reporting period. The Action and Limit level exceedances recorded in the reporting period are listed below. Investigation found that exceedances were not related to the Project. Investigation found that exceedances were not related to the Project.
- ix. Six limit level exceedance was recorded at M6 on 4, 20, 27 September 2012, 16 October 2012, 1 and 6 November 2012. The limit level exceedances were considered as non-project related.

#### Real-time Noise Monitoring

- x. As the land-based piling and filling works- DP3 at Tin Hau had been completed on 3 September 2012 and confirmed by RSS, the real-time noise monitoring results at FEHD Hong Kong Transport Section Whitfield Depot was excluded under EP-356/2009 since 28 November 2012.
- xi. Real-time noise monitoring at FEHD Hong Kong Transport Section Whitefield Depot and Oil Street Community Centre have been commenced on 5 October 2010 for the filling works of Contract no. HY/2009/11.
- xii. Real-time noise monitoring at FEHD Hong Kong Transport Section Whitefield Depot commenced external wall renovation since 1 June 2012
- xiii. Oil Street Community Liaison Centre was confirmed to be demolished in mid-October by CWB RSS. This presented a need for relocation of RTN2 – Oil Street Community Liaison Centre. After liaison with Hong Kong Electric, permission was granted on 21 Sep 2012 for real time noise monitoring set up at City Garden Electric Centre (RTN2a – Electric Centre), which is a representative of the noise sensitive receiver City Garden. The real-time noise monitoring at RTN2-Oil Street Community Liaison Centre has been relocated to City Garden Electric Centre (RTN2a- Electric Centre) on 5 Oct 2012. The baseline noise level of RTN2a



will adopt the results derived from the baseline noise monitoring conducted in Electric Centre from 4 December 2009 to 17 December 2009.

xiv. Exceedances were recorded between 2100 and 2130 hours on 1 Oct 2012 at FEHD Hong Kong Transport Section Whitefield Depot and Oil Street Community Centre throughout the reporting month. Investigations found that the major noise impacts from 2100 to 2130 hours were arising from the display of pyrotechnics on 1 Oct 2012. In addition, there was no construction activity commenced in these two periods. As such, the exceedances were concluded as not project related.

### Air Quality Monitoring

- xv. Due to extension of site boundary by contractor of HY/2009/19, location of air monitoring station CMA1b – Oil Street Community Liaison Centre has been finely adjusted on 21 April 2012.
- xvi. Due to lack of electric supply, the 24-hr TSP monitoring at the following stations were rescheduled as below:

CMA1b: from 6 and 24 September 2012 to 7 and 25 September 2012
CMA2a: from 22 October 2012 to 24 October 2012 from 8 and 14 November 2012 to 9 and 15 November 2012
CMA3a: from 18 September 2012 to 19 September 2012
CMA4a: from 24 September 2012 to 25 September 2012 from 29 September 2012 to 3 October 2012
CMA5a: from 31 August and 24 September 2012 to 1 and 26 September 2012 from 8 November 2012 to 9 November 2012
CMA6a: from 31 August 2012 to 1 September 2012

- xvii. 1hr and 24hr TSP monitoring were conducted at CMA1b, CMA2a, CMA3a, CMA4a, CMA5a and CMA6a in the reporting period. No exceedance was recorded during the reporting period.
- xviii. The odour patrol along the odour route with 7 sniffing locations was conducted by a qualified odour patrol member on 3 and 17 September 2012 at the concerned hours (afternoon for higher daily temperature). No exceedance was recorded in this reporting quarter.

#### Water Quality Monitoring

- xix. Water quality monitoring was conducted at 14 monitoring stations namely WSD7, WSD19, WSD20, WSD 21, C1, C2, C3, C4e, C4w, C5e, C5w, C7, C8 and C9 during the reporting period.
- xx. Due to the enforcement of Amber Rainstorm on 24 September 2012, water quality monitoring at flood tide was cancelled.
- xxi. Based on the safety concern of the mal-functioned lightning system for the access to C5e and C5w water quality monitoring stations on 22 September 2012, the water quality monitoring stations at C5e and C5w were temporary suspended on 22 September 2012 at ebb tide.
- xxii. Based on the safety concern when the lighting system for the access to C3 was off, the water quality monitoring were cancelled in the following dates and tides:
  2 Nov 2012 Mid-Flood tide
  3 Nov 2012 Mid-Ebb tide



5 Nov 2012 Mid-Flood tide 6 Nov 2012 Mid-Ebb tide

- xxiii. Due to the lighting system for the access to C3 was off on 19 Nov 2012 during ebb , the sample for C3 was taken in the alternative location under contingency plan
- xxiv. Due to the blockage of road access to C5e and C5w on 17 Nov 2012 during mid-flood and mid-ebb tide, the sample was taken under contingency plan and the result was presented in C5e WQM result on 17 Nov 2012 during mid-flood and mid-ebb
- xxv. Total 27 DO exceedances, 54 turbidity exceedances and 31 SS exceedances were recorded during mid-flood while 27 DO exceedance, 31 turbidity exceedances and 15 SS exceedances were recorded during mid-ebb in the reporting period. Investigations were found that 6 turbidity and 5 SS exceedances which were Project-related to Contract no. HK/2009/02 in October 2012. The details of the recorded exceedances can be referred to the Section 5.4.
- xxvi. Enhanced DO monitoring at 4 monitoring stations in Causeway Bay Typhoon Shelter and Ex-Public Cargo Works Area was conducted three days per week during the reporting period. There were 57 DO exceedance during mid-flood and 55 DO exceedances during mid-ebb recorded in this reporting period. Investigation found that all exceedances were not projectrelated.
- xxvii. In response to the Condition 2.18 of the Environmental Permit no. EP-356/2009 requiring that a silt curtain / impermeable barrier system be installed to channel water discharge flow from Culvert L to locations outside the embayment area, a proposed replacement of the requirement with additional dissolved oxygen monitoring has been conducted at three monitoring stations, namely A, B and C between the eastern seawall of Central Reclamation Phase III and the HKCEC Extension since November 2011 under EP-356/2009 so that DO level between the eastern seawall of Central Reclamation Phase II and the HKCEC extension could be continuously monitored.
- xxviii. Based on the joint inspection on 4 Jan 2012 for the NPR area, the 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8, C9 to confirm no water deterioration with respect to NPR was commenced since 7 Jan 2012 and was completed on 6 Feb 2012 water quality monitoring.
- water quality monitoring at WSD10 and WSD15 will be temporary suspended while water quality monitoring at WSD9 and WSD17 was implemented with respect to HK/2009/02 from 8 Feb 12 onwards;
- xxx. Water quality monitoring at C8 and C9 have been implemented with respect to HY/2009/19 since the marine bore piling work started on 28 Jan 12.
- xxxi. Based on the safety concern when external façade refurbishment was conducted by contractor\_employed by Provident Centre (C9) between 9 January 2012 to 30 July 2012 which caused to the inaccessibility of sampling either land and marine since 3 Feb 2012, there is a fine adjustment of the sampling location of water quality monitoring at C9 since 10 March 2012 to the closest accessible point prior to the completion of the external façade refurbishment work.
- xxxii. With respect to the trial dredging at WCR2 was scheduled on 20, 22, 24, 25 March and 1, 3, 11, 13, 15, 17, 19, 20 Apr and 3 May 2012, on-going water quality monitoring results at WSD21 during this period was checked and indicated that there was no contribution due to the trial dredging operation. Enhanced review of water quality around WCR2 was also implemented and no deterioration in the water quality was observed.



- xxxiii. Due to the access of water monitoring station at WSD19 was blocked by LCSD construction works from 3 April 2012 to 2 May 2012 and lead to the inaccessibility of sampling either land and marine, there is a fine adjustment of the sampling point of WSD 19 since 5 April 2012 to the closest accessible point prior to the completion of the construction activities.
- xxxiv. Due to the dredging works for Cross Harbour Water Mains from Wan Chai to Tsim Sha Tsui-DP6 was completed on 26 March 2012, the temporary suspension of impact water quality monitoring at WSD7 and WSD20 after 27 April 2012 for the water quality monitoring at WSD7 and WSD20 have been monitored for 4-week period after the completion of DP6 to confirm no water deterioration.

### Complaints, Notifications of Summons and Successful Prosecutions

xxxv. There was no environmental complaint recorded in the reporting period.



# 1. INTRODUCTION

### 1.1 Scope of the Report

- 1.1.1. Lam Geotechnics Limited (LGL) has been appointed to work as the Environmental Team (ET) under Environmental Permit no. EP-356/2009 and Further Environmental permit nos. FEP-01/356/2009, FEP-02/356/2009, FEP-03/356/2009, FEP-04/356/2009 and FEP-05/356/2009 to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) and in the EM&A Manual of the approved EIA Report for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-014/2001).
- 1.1.2. This report presents the environmental monitoring and auditing work carried out in accordance to the Section 10.4 of EM&A Manual and "*Environmental Monitoring and Audit Requirements*" under Particular Specification Section 27.
- **1.1.3.** This report documents the finding of EM&A works during the period from September 2012 to November 2012

### 1.2 Structure of the Report

- **Section 1** *Introduction* details the scope and structure of the report.
- Section 2 *Project Background* summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3 *Monitoring Requirements* summarizes all monitoring parameters, monitoring locations, monitoring frequency, duration and action plan.
- **Section 4** *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- Section 5 Compliance Audit summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 6 *Complaints, Notification of summons and Prosecution* summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 7 *Cumulative Construction Impact due to the Concurrent Projects* summarizes the relevant cumulative construction impact due to the concurrent activities of the concurrent Projects.

#### Section 8 Conclusion



# 2. PROJECT BACKGROUND

# 2.1 Background

- 2.1.1. "Wan Chai Development phase II and Central-Wan Chai Bypass" and "Central-Wan Chai Bypass and Island Eastern Corridor Link" (hereafter called "the Project") are Designed Project (DP) under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). The Environmental Impact Assessment (EIA) Reports for Central-Wan Chai Bypass and Island Eastern Corridor Link (Register No. AEIAR-041/2001) and Wan Chai Development phase II and Central-Wan Chai Bypass (Register No.: AEIAR-125/2008) have been approved on 31 August 2001 and 11 December 2008 respectively.
- 2.1.2. The key purpose of Wan Chai Development Phase II (WDII) is to provide land at Wan Chai North and North Point for construction of the Central-Wan Chai Bypass and Island Eastern Corridor Link (CWB). Land formed under the project will be developed as a world-class waterfront promenade joining that at the new Central waterfront for public enjoyment.
- 2.1.3. There is a compelling and present need for the CWB to provide relief to the very congested east-west Connaught Road Central/Harcourt Road / Gloucester Road Corridor (the Corridor) which is currently operating beyond its capacity. The CWB will provide relief to the existing congestion along the Corridor and cater for the anticipated growth of traffic on Hong Kong Island. Without the CWB and its access roads, there will not be sufficient capacity to serve the heavy traffic demands at both strategic and local levels.

# 2.2 Scope of the Project and Site Description

- 2.2.1. The Project is located mainly in Wan Chai North, Causeway Bay and North Point, and is demarcated by Gloucester Road and Victoria Park Road to the south, Fenwick Pier Street to the west and Tong Shui Road Interchange to the east, as shown in *Figure 2.1*.
- 2.2.2. The study area encompasses existing developments along the Wan Chai, Causeway Bay and North Point shorelines. Major land uses include the Hong Kong Convention & Exhibition Centre (HKCEC) Extension, the Wan Chai Ferry Pier, the ex-Wan Chai Public Cargo Working Area (ex-PCWA), the Royal Hong Kong Yacht Club (RHKYC), the Police Officers' Club, the Causeway Bay Typhoon Shelter (CBTS) and commercial and residential developments.
- 2.2.3. The scope of the Project comprises:
  - Land formation for key transport infrastructure and facilities, including the Trunk Road (i.e. CWB) and the associated slip roads for connection to the Trunk Road and for through traffic from Central to Wan Chai and Causeway Bay. The land formed for the above transport infrastructure will provide opportunities for the development of an attractive waterfront promenade for the enjoyment of the public
  - Reprovisioning / protection of the existing facilities and structures affected by the land formation works mentioned above



- Extension, modification, reprovisioning or protection of existing storm water drainage outfalls, sewerage outfalls and watermains affected by the revised land use and land formation works mentioned above
- Upgrading of hinterland storm water drainage system and sewerage system, which would be rendered insufficient by the land formation works mentioned above
- Provision of the ground level roads, flyovers, footbridges, necessary transport facilities and the associated utility services
- Construction of the new waterfront promenade, landscape works and the associated utility services
- The Trunk Road (i.e. CWB) within the study area and the associated slip roads for connection to the Trunk Road.
- 2.2.4. The project also contains various Schedule 2 DPs that, under the EIAO, require Environmental Permits (EPs) to be granted by the DEP before they may be either constructed or operated. *Table 2.1* summarises the five individual DPs under this Project. *Figure 2.1* shows the locations of these Schedule 2 DPs.

Item	Designated Project	EIAO Reference	Reason for inclusion
DP1	Central-Wanchai Bypass (CWB) including its road tunnel and slip roads	Schedule 2, Part I, A.1 and A.7	Trunk road and road tunnel more than 800 m in length
DP2	Road P2 and other roads which are classified as primary/district distributor roads	Schedule 2, Part I, A.1	Primary / district distributor roads
DP3	Reclamation works including associated dredging works	Schedule 2, Part I, C.1 and C.12	Reclamation more than 5 ha in size and a dredging operation less than 100 m from a seawater intake point
DP5	Wan Chai East Sewage Outfall	Schedule 2, Part I, F.5 and F.6	Submarine sewage pipelines with a total diameter more than 1,200 mm and include a submarine sewage outfall
DP6	Dredging for the Cross- harbour Water Mains from Wan Chai to Tsim Sha Tsui	Schedule 2, Part I, C.12	A dredging operation less than 100 m from a seawater intake point

 Table 2.1
 Schedule 2 Designated Projects under this Project

# 2.3 Division of the Project Responsibility

- 2.3.1. Due to the multi-contract nature of the Project, there are a number of contracts sub-dividing the whole works area into different work areas to be commenced. Contractors of individual contracts will be required by the EP holder to apply Further Environmental Permits (FEP) such that the impact monitoring stations are sub-divided accordingly to facilitate the implementation of EM&A programme and to streamline the EM&A reporting for individual FEP holders correspondingly.
- 2.3.2. The details of individual contracts are summarized in *Table2.2*.



Table 2.2	Details of individual Contracts under the Project		
Contract No.	Contract Title	Associated DP(s)	Construction Commencement Date
HK/2009/01	Wan Chai Development Phase II – Central –Wanchai Bypass at Hong	DP3, DP6	23 July 2010
	Kong Convention and Exhibition Centre	DP1, DP2	25 August 2011
HK/2009/02	Wan Chai Development Phase II –	DP3, DP5	5 July 2010
	Central – Wan Chai Bypass at WanChai East	DP1	26 April 2011
HY/2009/11	Wan Chai Development Phase II and		17 March 2010
	Central – Wan Chai Bypass – North Point Reclamation	DP3	(Under applicationof surrender)
HY/2009/15	Central-Wanchai Bypass – Tunnel	DP3	10 November 2010
	(Causeway Bay Typhoon Shelter Section)	DP1	13 July 2011
HK/2010/06	Wan Chai Development Phase II- Central-Wan Chai Bypass over MTR Tsuen Wan Line	DP3	22 March 2011
04/HY/2006	Reconstruction of Bus Terminus near Man Yiu Street and Man Kwong Street	DP1	September 2010
HY/2009/17	Central - Wan Chai Bypass (CWB) at FEHD Whitfield Depot - Advanced piling works.	DP1	5 October 2010
HY/2009/18	Central - Wan Chai Bypass (CWB) – Central Interchange	DP1	21 April 2011
HY/2009/19	Central - Wanchai Bypass Tunnel (North Point Section) and Island Eastern Corridor Link	DP1	24 March 2011

Table 2.2	Details of Individual Contracts under the Project
10010 2.2	

# 2.4 **Project Organization and Contact Personnel**

- 2.4.1. Civil Engineering and Development Department and Highways Department are the overall project controllers for the Wan Chai Development Phase II and Central-Wan Chai Bypass respectively. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.4.2. The proposed project organization and lines of communication with respect to environmental protection works are shown in *Figure 2.2*. Key personnel and contact particulars are summarized in *Table 2.3*:

Party	Role	Post	Name	Contact No.	Contact Fax
AECOM	Engineer's Representative for WDII	Principal Resident Engineer	Mr. Frankie Fan	2587 1778	2587 1877
	Engineer's Representative for CWB	Principal Resident Engineer	Mr. Peter Poon	3916 1818	3529 2829

 Table 2.3
 Contact Details of Key Personnel



Party	Role	Post	Name	Contact No.	Contact Fax
China Harbour-	Harbour- CRBC Joint	Project Director	Mr. Cho Yu Fun	3157 1086	3157 1085
		Project Manager	Mr. Gregory Wong	3157 1086	
		Site Agent	Mr. Daniel Cheung	3157 1086	
		Environmental Officer	Mr. C. M. Wong	3157 1086	
Chun Wo –	Contractor under Contract no.	Project Director	Mr. PL Yue	2162 9909	2587 1878
Leader Joint	HK/2009/01	Site Agent	Mr. Paul Yu	9456 9819	
Venture		Sub-Agent	Mr Terry Wong	9757 9846	
		Construction Manager	Mr. Wyman Wong	9627 2467	
		Construction Manager	Mr. Jack Chu	9775 3008	
		Construction Manager	Mr. KK Yuen	9498 1213	
		Environmental Officer (Compliance Manager)	Mr. Andy Mak	9103 2370	-
Chun Wo –	Contractor under Contract no.	Site Agent	Mr. Chan Sing Cho	3658 3002	2827 9996
CRGL Joint Venture	HK/2009/02	Quality & Environmental Manager (Environmenta I Officer)	Mr. C.P. Ho	3658 3000	
China State	Contractor under Contract no.	Project Director	Chan Wai Hung	2823 7813	2865 5229
Constructi on Engineeri ng (HK) Ltd.	HY/2009/15	Site Manager	P J Fan	3557 6368	2566 2192
		Contractor's Representativ e	Mr. David Lau	3557 6368	2566 2192
		Head of Construction Manager	Roger Cheung	3557 6371	2566 2192
		Senior Construction Manager	Gene Cheung	3557 6395	2566 2192
		Environmental Officer	Mr. Daniel Sin	3557 6215	
Gammon	Contractor under Contract no.	Project Manager	Mr. Paul Lui	9095 7922	2529 2880



Party	Role	Post	Name	Contact No.	Contact Fax
-Leader	HK/2010/06	Site Agent	Mr. Keith Tse	2529 2068	
JV		Environmental Officer	Mr. Lee Wai Man	9481 6024	
Chun Wo - CRGL -	Contractor under Contract no.	Project Manager	Mr. Rayland Lee	3758 8879	2570 8013
MBEC Joint Venture	HY/2009/19	Site Agent	Mr. Cheung Kit Cheung	6909 1555	
		Environmental Engineer	Mr. Calvin Leung	9286 9208	
		Environmental Manager /	Mr. M.H. Isa	9884 0810	
		Environmental Officer			
		Construction Manager (Land)	Patrick Cheung	9643 3012	
ENVIRON Hong Kong Limited	Independent Environmental Checker (IEC)	Independent Environmental Checker (IEC)	Mr. David Yeung	3743 0788	3548 6988
Lam Geotechni cs Limited	Environmental Team (ET)	Environmental Team Leader (ETL)	Mr. Raymond Dai	2882 3939	2882 3331

# 2.5 Principal Work and Activities

2.5.1. During this reporting period, the principal work activities for Contract no. HY/2009/11 are summarized in **Table2.4**.

Table 2.4	Principal Work Activities for Contract no. HY/2009/11	
-----------	---	--

September 2012	October 2012	November 2012
<ul> <li>The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19.</li> </ul>		• Nil



2.5.2. During this reporting period, the principal work activities for Contract no. HK/2009/01 are summarized in *Table 2.5*.

September 2012	October 2012	November 2012
<ul> <li>Marine Works (at Wan Chai)</li> <li>Rockfilling for rock bund across HKCEC Water Channel from Ch220 to Ch230 Reclamation of HKCEC3W within HKCEC Water Channel</li> <li>Installation of pipe pile wall for demolition of existing seawall at Expo Drive East</li> <li>Demolition of Wan Chai West Ferry Pier</li> <li>Fabrication of 3 nos. of precast concrete caisson seawall</li> <li>Cross-Harbour Watermains Installation (CHA &amp; CHB) and Marine Works (at TST)</li> <li>Rockfilling and rock protection to cross-harbour watermains</li> <li>Thrust block construction for A16 &amp; B16 and A17 &amp; B17</li> <li>Site area at Salisbury Garden was handed over to LCSD</li> </ul>	<ul> <li>Marine Works (at Wan Chai)</li> <li>Rockfilling for HKCEC3E (East of HKCEC) between CH290 and CH385</li> <li>Installation of pipe pile wall for demolition of existing seawall at Expo Drive East. Grouting works to pipe pile</li> <li>Dredging works for Type 3</li> </ul>	Marine Works (at Wan Chai)
<ul> <li>Fresh Watermains, Cooling Watermains and Salt Watermains (On Land)</li> <li>Mainlaying works at Zone B1-5A, B2-1, B3-1, B4-3, B4-1A, B5-1(Switch Room), B5-3(Switch Room), A1-1, A1-2, A1-3B, A2-2, A3-2A, A3-4B and Run-out of Renaissance Hotel</li> <li>Mainlaying works and subsequent reinstatement in Zone A4-2A and Zone A3-5B</li> <li>Mainlaying works and part of the carriageway reinstatement in Zone A3-2A. Heading No. H1 would be carried out in the excavated trench as a jacking pit</li> <li>Mainlaying works at Zone A3-4B</li> <li>Mainlaying works at Zone A3-4B</li> <li>Mainlaying works at Zone A3-4B</li> <li>Mainlaying works at Run-out</li> </ul>	<ul> <li>Platform erection for crawler crane demobilization at TST landfall near Salisbury Garden. Demobilization of 80t crawler crane from the jack-up barge.</li> <li>Pressure test for fresh watermains CHE and CHF</li> <li>Pressure test for cross-harbour watermains CHA and CHB</li> <li>Fresh Watermains, Cooling Watermains and Salt Watermains (On Land)</li> <li>Mainlaying works at Zone B1-5A, B2-1, B3-1, B5-1(Switch Room), B5-3(Switch Room), A1-1, A1-2, A1-4, A2-3D, A3-2A, A3-4B, C1-10 and Run-out of Renaissance Hotel</li> <li>Mainlaying works and antipation of the same test for test for the same test for te</li></ul>	<ul> <li>to cross-harbour watermains</li> <li>Thrust block construction for A18B18</li> <li>Connection work between land pipeline and marine pipeline</li> <li>Reinstatement works for the TST landfall</li> <li>Fresh Watermains, Cooling Watermains and Salt Watermains (On Land)</li> <li>Mainlaying works at Zone B1- 5A, B2-1, B3-1, A1-1, A1-2, A1-4, A1-2A &amp; A1-3A, A2-3D, A3-2A, A3-4B, A3-3C, C1-6 and run-out of Renaissance Hotel</li> </ul>

### Table 2.5 Principal Work Activities for Contract no. HK/2009/01



Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2) Quarterly EM&A Report (Sep 2012-Nov 2012)

September 2012	October 2012	November 2012
of Renaissance Hotel Excavation works for Heading No. H6c (Mainlaying works by trenchless method) and pipe laying works by trenchless method) and pipe laying works by trenchless method) and pipe laying works for heading No. H1 Pipe laying morks for heading No. H6a Mainlaying and chamber construction works at the traffic island near junction of Convention Avenue and Fenwick Pier Street Mainlaying works at Expo Drive East in Zone C1-10 Trial pit at Zone X1-6 of Fleming Road Pipe Laying works including 9 nos. cooling mains and 2 nos. cross harbour watermains at North Bank of HKCEC Water Channel Pipe Laying works including 9 nos. cooling mains and 2 nos. cross harbour watermains across E/D section within HKCEC Water Channel Pipe Laying works including 9 nos. cooling mains and 2 nos. cross harbour watermains across SCL section within HKCEC Water Channel Final cleaning, CCTV inspection and pressure test for the 9 nos. cooling watermains	<ul> <li>Pipe laying works for heading No. H6a.</li> <li>Excavation works at Heading No. H1</li> <li>Mainlaying and chamber construction works at the traffic island near junction of Convention Avenue and Fenwick Pier Street</li> <li>Mainlaying works at Expo Drive East in Zone C1-10</li> <li>Final cleaning, CCTV inspection and pressure test for the 9 nos. cooling watermains</li> <li>E&amp;M</li> <li>Electrical works in cooling water pumping stations P5</li> <li>Cable works at Zone B1-5A, Zone B5-1(Switch Room) and B5-3(Switch Room) Power energization to L.V. switchboard for cooling water pumping stations P1, P3 and</li> </ul>	<ul> <li>3C</li> <li>Mainlaying and chamber construction works at the traffic island near junction of Convention Avenue and Fenwick Pier Street</li> <li>Mainlaying works at Expo Drive East in Zone C1-10 was substantially completed and subsequent TTA Zone C1-6</li> <li>Final cleaning, CCTV inspection and pressure test for the 9 nos. cooling watermains</li> <li>E&amp;M</li> <li>Electrical works in cooling water pumping stations P5</li> <li>Major cabling works from existing LV Switch-board Room to Cooling Water Pumping Station P5</li> <li>Power energization to L.V. switchboard for cooling water pumping stations P5</li> <li>Full commissioning for Cooling Water Pumping Stations P1</li> </ul>

2.5.3. During this reporting period, the principal work activities for Contract no. HK/2009/02 are summarized in Table 2.6.

September 2012	October 2012	November 2012
<ul> <li>Modification work of PTI at</li></ul>	<ul> <li>Repairing of door hinge in the</li></ul>	<ul> <li>Repairing of door hinges in</li></ul>
Expo Drive East <li>Modification work of bus</li>	New Public Toilet <li>Modification work of PTI at</li>	the New Public Toilet. <li>Modification work of PTI at</li>
station at Expo Drive East	Expo Drive East.	Expo Drive East



Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2) Quarterly EM&A Report (Sep 2012-Nov 2012)

Γ	September 2012		October 2012		November 2012
	near EVA	•	Modification work of bus	•	Modification work of bus
•	Initial testing of the pumping		station at Expo Drive East		station at Expo Drive East
	stations of P7 (GE/HC), P8		near EVA		near EVA
	(SHK) and P9 (CRB)	•	Reinstatement at Tonnochy	•	Pre-inspection for P9 (SHK)
•	Reinstatement at Tonnochy		Road - Harbour Road		Pumping
	Road - Harbour Road		junction		Station.Reinstatement at
	junction	•	Modification work of P7, P8		Convention Avenue and
•	e e e mane metamatien at		and P9 Cooling water		Harbour Road junction
	west of Gate 1 inside ex-pet		pumping station	•	Cooling mains installation at
	9	•	Cooling mains installation at		west of Gate 1 inside ex-pet
	the damaged thrust box was		west of Gate 1 inside ex-pet		garden
	casted	-	garden	•	Cooling main remedial works
•	Waterproofing membrane at roof level of WSD Salt Water	•	FS inspection of WSD	•	for the bending pipes Installation of optic fiber and
	Pumping Station		Pumping Station E&M works at WSD Salt		power cable
	E&M works at WSD Salt	-	Water Pumping Station	•	E&M works and ABWFs
	Water Pumping Station	•	Modification work of EVA at		installation at WSD Salt
•	Cutting opening and		WSD Pumping Station		Water Pumping Station
	removing sheet pile of WSD	•	Stripping formwork and	•	Concreting of boundary wall
	receiving pit connecting to		application of cement mortar		of EVA at WSD Pumping
	Wan Shing Street Intake		for the tie bolt holes inside		Station
	Culverts		salt water intake culvert Bay	•	Concreting of Inspection
•	e e li e li e li e pe e e e e e e e e e e e e e e e e e		19b ~ Bay 24		Manhole and Access
	chamber (1st lift) at salt water	•	Concreting for box-out of		Chamber of Salt Water Intake
-	intake culvert Bay 20 Stripping of formwork and		access chamber at Bay19b		Culvert at Bay 19B & 20
•	Stripping of formwork and cement mortar of tie holes for	•	Concreting of the base slab at salt water intake culvert	•	Concreting of the wall and top slab at salt water intake
	wall shaft inside salt intake		Bay 19a and steel fixing of		culvert Bay 19a
	culvert Bay 19b ~ Bay 24		the wall and top slab	•	Concreting of the blinding
•	Welding for the 1st layer	•	Remedial work of wall and		layer at salt water intake
	waling at salt water intake		top slab of salt water intake A		culvert Bay 9 - Bay 11 at
	culvert Bay 9 to Bay 11 at		and B was completed		WCR1
	WCR1	•	Concreting of base slab at	•	Concreting of the wall and top
•	Concreting of pile caps of		salt water intake culvert		slab at salt water intake
	Bay 2 in salt water intake		jacking pit at WCR1		culvert Bay 9 at WCR1 and
	seaside cofferdam	•	Welding for the 2nd layer waling at salt water intake		steel fixing of base slab at
	Concreting of pile caps of Bay 6 in salt water intake		culvert Bay 9 to Bay 11 at		Bay 10 Cutting the sheetpile wall at
	landside cofferdam		WCR1		salt water intake culvert Bay
•		•	Concreting of wall and top		11 to jacking pit
	piles and saw cutting of D-		slab of Bay 8 in salt water	•	Concreting of wall and top
	wall & thrust wall between		intake landside cofferdam		slab of Bay 2a in salt water
	Launching Pit and Jacking Pit	•	Concreting of pile caps and		intake seaside cofferdam
•	Placing concrete for surround		wall together with top slab of		
	the HDPE pipe at Submarine		Bay 6 in salt water intake		
	Sewage Outfall Seaside		landside cofferdam		
	Cofferdam	•	Concreting of base slab of		
•			Bay 1 and Bay 2 in salt water		
	pipeline B at TBM Jacking Pit Placing of Mild Steel		intake seaside cofferdam Cavity grouting between the		
ľ	Horizontal Bend at DSD	ľ	HDPE Pipes B and Concrete		
	Receiving Pit of pipeline A		Sleeve Pipes at TBM Jacking		
•	Fixing brackets to the bend		Pit		
	section at temporary steel	•	Breaking the extra cement		
	bridge		grout at deformed area for		
•	Laying HDPE pipes and		removal of HDPE Pipe A		
	placing concrete surround for		from tunnel and the re-	L	



September 2012	October 2012	November 2012
<ul> <li>the pipes at Launching Pit &amp; TBM Jacking Pit</li> <li>Concreting the base slab of Box Culvert N1 Bay 1</li> <li>The wall &amp; top slab of Bay 2 and Bay 3 on UU bridge</li> <li>Welding steel capping plate for pile cap of Box N1 Bay 4, steel re-bars for pile cap</li> <li>Welding steel capping plate for pile cap of Box N1 Bay 5</li> <li>TTA for trial excavation and preparation works for Hung Hing Road Diversion</li> <li>Dewatering for the construction new Ø1800mm drainage pipe</li> <li>Concreting the columns at New Ferry Pier C8B to C9F total 10nos and C10B &amp; G.L. C11-14/B-D total 13nos</li> <li>Concreting the column at New Ferry Pier C10D and hanger wall between Level 2 G.L. 10-11/C- E</li> <li>Concreting the slab at New Ferry Pier Level 2 G.L.2-5/C-E</li> <li>Deep excavation works were ongoing. The excavation levels have reached -20mPD to -23mPD on the eastern and western portion of the site</li> <li>Rockfilling and placing bagged concrete for the temporary seawall at WCR2 Reclamation of WCR2</li> </ul>	<ul> <li>splicing work.</li> <li>Laying HDPE pipe A and pipe B at temporary steel bridge</li> <li>Vertical bend installation of HDPE pipe A &amp; pipe B and connection to short pipe</li> <li>Concreting the wall and top slab of box culvert N1 Bay 1 on UU bridge</li> <li>Concreting the Inspection Manhole IM-03 &amp; IM-04 at box culvert N1 Bay 2 and desilting opening DO-01 &amp; DO-02</li> <li>Concreting the pile caps of Bay 4 and Bay 5 of box culvert N1, backfill the area with concrete outside the caps</li> </ul>	

2.5.4. Major construction activities for Contract no. HY/2009/15 was commenced on 10 November 2010. During this reporting period, the principal work activities for Contract no. HY/2009/15 are summarized as below:

# Table 2.7Principal Work Activities for Contract no. HY/2009/15

•		
September 2012	October 2012	November 2012



September 2012	October 2012	November 2012
<ul> <li>TZ1 reclamation works</li> <li>Removal of temporary reclamation at TS1</li> <li>Dredging for seawall foundation at TS2</li> <li>Formation of temporary seawall at TS2</li> <li>Seawall trench works at TS2</li> </ul>	<ul> <li>TZ1 reclamation works</li> <li>Formation of temporary seawall at TS2</li> <li>Seawall trench works at TS2</li> </ul>	<ul> <li>TZ1 and TS2 reclamation works</li> <li>Formation of temporary seawall at TS2</li> </ul>

2.5.5. Contract no. HK/2010/06 was commenced on 22 March 2011. During this reporting period, the principal work activities for Contract no. HK/2010/06 are summarized as below:

Table 2.8 Principal Work Activities for Contract no. HK/2010/06

September 2012	October 2012	November 2012
<ul><li>Pile head breaking</li><li>Sonic tube trimming</li></ul>	<ul> <li>Sonic tube trimming</li> </ul>	<ul><li>Pile head breaking</li><li>Platform Disassembly</li><li>Bored Pile cutting</li></ul>

2.5.6. Contract no. HY/2009/19 was commenced on 24 March 2011. During this reporting period, the principal work activities for Contract no. HY/2009/19 are summarized as below:

Table 2.9 Principal Work Activities for Contract no. HY/2009/19

September 2012	October 2012	November 2012
<ul> <li>Marine bored piling</li> <li>Construction works for Box Culvert T</li> </ul>		<ul> <li>Marine bored piling</li> <li>Construction works for Box Culvert T</li> <li>Construction of 1500</li></ul>

2.5.7. Implementation status of the recommended mitigation measures during this reporting period is presented in *Appendix 2.1*.



#### 3. MONITORING REQUIREMENTS

#### 3.1. Noise Monitoring

### NOISE MONITORING STATIONS

3.1.1. The noise monitoring stations for the Project are listed and shown in *Table 3.1* and *Figure* 3.1. <u>Appendix 3.1</u> shows the established Action/Limit Levels for the monitoring works.

<b>O</b> (a)			
Station	Description		
M1a	Harbour Road Sports Centre		
M2b	Noon Gun Area		
МЗа	Tung Lo Wan Fire Station		
M4b	Victoria Centre		
M5b	City Garden		
M6	HK Baptist Church Henrietta Secondary School		

 Table 3.1
 Noise Monitoring Stations

### REAL TIME NOISE MONITORING STATIONS

3.1.1. The real-noise monitoring stations for the Project are listed and shown in *Table 3.2* and *Figure 3.1.* Appendix 3.1 shows the established Action/Limit Levels for the monitoring works.

Table 3.2 Real Time Noise Monitoring Station

District	Station	Description
Tin Hau	RTN1	FEHD Hong Kong Transport Section Whitefield Depot
North Point	RTN2	Oil Street Community Liaison Centre
North Point	RTN2a	Electric Centre

NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 3.1.2. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L<sub>eq</sub>). L<sub>eq (30 minutes)</sub> shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time periods, L<sub>eq (5 minutes)</sub> shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 3.1.3. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:



- one set of measurements between 0700 and 1900 hours on normal weekdays.
- 3.1.4. If construction works are extended to include works during the hours of 1900 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted hours periods. Applicable permits under NCO shall be obtained by the Contractor.
- 3.1.5. Real time noise shall be carried out at the designated monitoring stations. The following is an initial guide on the regular monitoring frequency for each station on a 24 hours daily basis when noise generating activities are underway:
  - One set of measurements between 0700 and 1900 hours on normal weekdays.
  - One set of measurements between 1900 and 2300 hours on normal weekdays and 0700 and 2300 hours on public holidays.
  - One set of measurements between 2300 and 0700 hours on next day on everyday.

### MONITORING EQUIPMENT

- 3.1.6. As referred to in the Technical Memorandum <sup>™</sup> issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.
- 3.1.7. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

#### 3.2. Air Monitoring

#### AIR QUALITY MONITORING STATIONS

3.2.1. The air monitoring stations for the Project are listed and shown in *Table 3.3* and *Figure 3.1*. *Appendix 3.1* shows the established Action/Limit Levels for the monitoring works.

Station ID	Monitoring Location	Description
CMA1b	Oil Street Community Liaison Centre	North Point
CMA2a	Causeway Bay Community Centre	Causeway Bay
CMA3a	CWB PRE Site Office *	Causeway Bay
CMA4a	Society for the Prevention of Cruelty to Animals	Wan Chai
CMA5a	Children Playgrounds opposite to Pedestrian Plaza	Wan Chai

Table 3.3 Air Monitoring Stations



Station ID	Monitoring Location	Description
CMA6a	WDII PRE Site Office *	Wan Chai

\* Remarks: As per the ENPC meeting in January 2011, the monitoring stations CMA3a - Future CWB site office at Wanchai Waterfront Promenade and CMA6a - Future AECOM site office at Work Area were renamed as remark.

### AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 3.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 3.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 3.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

### SAMPLING PROCEDURE AND MONITORING EQUIPMENT

- 3.2.5 High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
  - 0.6 1.7 m3 per minute adjustable flow range;
  - equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
  - installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - capable of providing a minimum exposed area of 406 cm2;
  - flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
  - equipped with a shelter to protect the filter and sampler;
  - incorporated with an electronic mass flow rate controller or other equivalent devices;
  - equipped with a flow recorder for continuous monitoring;
  - provided with a peaked roof inlet;
  - incorporated with a manometer;
  - able to hold and seal the filter paper to the sampler housing at horizontal position;
  - easily changeable filter; and
  - capable of operating continuously for a 24-hour period.
- 3.2.6 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.



#### LABORATORY MEASUREMENT / ANALYSIS

- 3.2.7 A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- 3.2.8 An alternative non-HOKLAS accredited laboratory was set-up for carrying out the laboratory analysis, the laboratory equipment was approved by the ER on 8 February 2011 and the measurement procedures were witnessed by the IEC. Any measurement performed by the laboratory was be demonstrated to the satisfaction of the ER and IEC. IEC shall regularly audit to the measurement performed by the laboratory to ensure the accuracy of measurement results.
- 3.2.9 Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.
- 3.2.10 After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 3.2.11 All the collected samples shall be kept in a good condition for 6 months before disposal.

# IMPACT MONITORING FOR ODOUR PATROL

- 3.2.12 Odour patrols along the shorelines of Causeway Bay Typhoon Shelter and ex-Wan Chai Public Cargo Working Area when there is temporary reclamation in Causeway Bay Typhoon Shelter and/or in the ex-Wan Chai Public Cargo Working Area, or when there is dredging of the odorous sediment and slime at the south-western corner of the Causeway Bay Typhoon Shelter. Odour patrols will be carried out at bi-weekly intervals during July, August and September by a qualified person of the ET who shall:
  - be at least 16 years of age;
  - be free from any respiratory illnesses; and
  - not be allowed to smoke, eat, drink (except water) or use chewing gum or sweets 30 min
  - before and during odour patrol
- 3.2.13 Odour patrol shall be conducted by independent trained personnel / competent persons patrolling and sniffing around the shore as shown in *Figure 3.1* to detect any odour at the concerned hours (afternoon is preferred for higher daily temperature).
- 3.2.14 The qualified person will use the nose (olfactory sensor) to sniff odours at different locations. The main odour emission sources and the areas to be affected by the odour nuisance will be identified.



- 3.2.15 The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:
  - 0 Not detected. No odour perceived or an odour so weak that it cannot be easily characterized or described;
  - 1 Slight Identifiable odour, and slight chance to have odour nuisance;
  - 2 Moderate Identifiable odour, and moderate chance to have odour nuisance;
  - 3 Strong Identifiable, likely to have odour nuisance;
  - 4 Extreme Severe odour, and unacceptable odour level.
- 3.2.16 The findings including odour intensity, odour nature and possible odour sources, and also the local wind speed and direction at each location will be recorded. In addition, some relevant meteorological and tidal data such as daily average temperature, and daily average humidity, on that surveyed day will be obtained from the Hong Kong Observatory Station for reference. The Action and Limit levels for odour patrol are shown in *Appendix 3.1*.

# 3.3 Water Quality Monitoring

- 3.3.1. The EIA Report has identified that the key water quality impact would be associated with the dredging works during the construction phase. Marine water quality monitoring for dissolved oxygen (DO), suspended solid (SS) and turbidity is therefore recommended to be carried out at selected WSD flushing water intakes. The impact monitoring should be carried out during the proposed dredging works to ensure the compliance with the water quality standards.
- 3.3.2. The updated EM&A Manual for EP-356/2009 (Version in March 2011) is approval by EPD on 29 April 2011. As such, the Action Level and Limit Level for the wet season (April – September) will be effected and applied to the water quality monitoring data from 30 April 2011.

#### Water Quality Monitoring Stations

3.3.3. It is proposed to monitor the water quality at 9 WSD salt water intakes and 14 cooling water intakes along the seafront of the Victoria Harbour. The proposed water quality monitoring stations of the Project are shown in *Table 3.4* and *Figure 3.1*. *Appendix 3.1* shows the established Action/Limit Levels for the monitoring works.

Table 5.4 Marine Water Quanty Stations for Water Quanty monitoring			
Station Ref.	Location	Easting	Northing
WSD Salt Water In	WSD Salt Water Intake		
WSD7	Kowloon South	834150.0	818300.3
WSD9	Tai Wan	837921.0	818330.0
WSD10	Cha Kwo Ling	841900.9	817700.1
WSD15	Sai Wan Ho	841110.4	816450.1
WSD17	Quarry Bay	839790.3	817032.2
WSD19	Sheung Wan	833415.0	816771.0
WSD20	Kennedy Town	830750.6	816030.3

 Table 3.4
 Marine Water Quality Stations for Water Quality Monitoring



Station Ref.	Location	Easting	Northing
WSD21	Wan Chai	836220.8	815940.1
RW1	Wan Chai (Reprovision)	836188.8	815911.1
Cooling Water Inta	ke		
C1	HKCEC Extension	835885.6	816223.0
C2	Telecom House	835647.9	815864.4
C3	HKCEC Phase I	835836.2	815910.0
C4e	Wan Chai Tower and Great Eagle Centre (Eastern)	835932.8	815888.2
C4w	Wan Chai Tower and Great Eagle Centre (Western)	835629.8	815889.2
C5e	Sun Hung Kai Centre (Eastern)	836250.1	815932.2
C5w	Sun Hung Kai Centre (Western)	836248.1	815933.2
C6	World Trade Centre	837009.6	815999.3
C7	Windsor House	837193.7	816150.0
C8	City Garden	837970.6	816957.3
C9	Provident Garden	838355.0	817116.6
RC1	Proposed HKAPA Extension	835487.7	815987.7
RC5	Sun Hung Kai Centre (Reprovision)	836291.4	816029.7
RC7	Windsor House (Temporary Dilution)	837245.2	816156.6

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

- WSD9 and WSD17 were implemented with respect to HK/2009/02 from 8 Feb 2012.
- 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8 and C9 were completed on 6 Feb 2012.
- C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
- WSD7 and WSD20 water quality monitoring were temporarily suspended from 27 Apr 2012.

#### WATER QUALITY PARAMETERS AND FREQUENCY

- 3.3.4. Monitoring of dissolved oxygen (DO), turbidity and suspended solids (SS) shall be carried out at WSD flushing water intakes and cooling water intakes. DO and Turbidity are measured insitu while SS is determined in laboratory.
- 3.3.5. In association with the water quality parameters, other relevant data shall also be measured, such as monitoring location/position, time, sampling depth, water temperature, pH, salinity, dissolved oxygen (DO) saturation, weather conditions, sea conditions, tidal stage, and any special phenomena and work underway at the construction site etc.
- 3.3.6. The interval between two sets of monitoring should not be less than 36 hours except where there are exceedances of Action and/or Limit Levels, in which case the monitoring frequency will be increased. *Table 3.5* shows the proposed monitoring frequency and water quality parameters. Duplicate in-situ measurements and water sampling should be carried out in



each sampling event. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5m.

Activities	Monitoring Frequency <sup>1</sup>	Parameters <sup>2</sup>
During the 4-week baseline monitoring period	Three days per week, at mid- flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity
During marine construction works	Three days per week, at mid- flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity
After completion of marine construction works	Three days per week, at mid- flood and mid-ebb tides	Turbidity, Suspended Solids (SS), Dissolved Oxygen (DO), pH, Temperature, Salinity

Table 3.5	Marine Water Quality Monitoring Frequency and Parameters	
-----------	--	--

Notes:

- 1. For selection of tides for in-situ measurement and water sampling, tidal range of individual flood and ebb tides should be not less than 0.5m.
- 2. Turbidity should be measured in situ whereas SS should be determined by laboratory.

### DISSOLVED OXYGEN AND TEMPERATURE MEASURING EQUIPMENT

- 3.3.7. The instrument should be a portable, weatherproof dissolved oxygen measuring instrument complete with cable, sensor, comprehensive operation manuals, and use a DC power source. It should be capable of measuring:
  - a dissolved oxygen level in the range of 0-20 mg/l and 0-200% saturation
  - a temperature of 0-45 degree Celsius
- 3.3.8. It should have a membrane electrode with automatic temperature compensation complete with a cable. Sufficient stocks of spare electrodes and cables should be available for replacement where necessary. (e.g. YSI model 59 meter, YSI 5739 probe, YSI 5795A submersible stirrer with reel and cable or an approved similar instrument).
- 3.3.9. Should salinity compensation not be build-in in the DO equipment, in-situ salinity shall be measured to calibrate the DO equipment prior to each DO measurement.

#### TURBIDITY MEASUREMENT INSTRUMENT

3.3.10 The instrument should be a portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment should use a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU and be complete with a cable (e.g. Hach model 2100P or an approved similar instrument).

#### SAMPLER

3.3.11 Water sampler comprises a transparent PVC cylinder, with a capacity of not less than 2 litres, and can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (e.g. Kahlsico Water Sampler or an approved similar instrument).



#### SAMPLE CONTAINER AND STORAGE

3.3.12 Water samples for suspended solids measurement should be collected in high-density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to ALS Technichem (HK) Pty Ltd. as soon as possible after collection for analysis.

#### WATER DEPTH DETECTOR

3.3.13 A portable, battery-operated echo sounder shall be used for the determination of water depth at each designated monitoring station. This unit can either be handheld or affixed to the bottom of the workboat, if the same vessel is to be used throughout the monitoring programme.

# <u>SALINITY</u>

3.3.14 A portable salinometer capable of measuring salinity in the range of 0-40 ppt shall be provided for measuring salinity of the water at each of monitoring location.

### MONITORING POSITION EQUIPMENT

3.3.15 A hand-held or boat-fixed type digital Global Positioning System (GPS) with waypoint bearing indication or other equivalent instrument of similar accuracy shall be provided and used during monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

#### CALIBRATION OF IN-SITU INSTRUMENTS

- 3.3.16 All in-situ monitoring instrument shall be checked, calibrated and certified by a laboratory accredited under HOKLAS or equivalent before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring location.
- 3.3.17 For the on site calibration of field equipment by the ET, the BS 127:1993, "Guide to Field and on-site test methods for the analysis of waters" should be observed.
- 3.3.18 Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, etc.

# LABORATORY MEASUREMENT / ANALYSIS

3.3.19 Analysis of suspended solids has been carried out in a HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd. Water samples of about 1L shall be collected at the monitoring stations for carrying out the laboratory SS determination. The SS determination work shall start within 24 hours after collection of the water samples. The SS determination shall follow APHA 19ed or equivalent methods subject to the approval of IEC and EPD.



ENHANCED WATER QUALITY MONITORING IN THE EX-WAN CHAI PUBLIC CARGO WORKING AREA AND THE CAUSEWAY BAY TYPHOON SHELTER

- 3.3.10. The enhanced water quality monitoring and audit programme is to avoid aggravation of odour nuisance from seawater arising from temporary reclamation in the ex-Wan Chai Public Cargo Working Area and the Causeway Bay Typhoon Shelter.
- 3.3.11. Dissolved oxygen monitoring at the intakes C6 and C7 in Causeway Bay Typhoon Shelter when there is temporary reclamation in Causeway Bay Typhoon Shelter and at the southwestern and south-eastern corners of the ex-Wan Chai Public Cargo Working Area. The proposed water quality monitoring stations of the Project are shown in *Table 3.6* and <u>Figure</u> <u>3.1</u>.

Station	Location
C6	Excelsior Hotel
C7	Windsor House
Ex-WPCWA-SW	South-western of the ex-Wan Chai Public Cargo Working Area
Ex-WPCWA-SE	South-eastern of the ex-Wan Chai Public Cargo Working Area

Table 3.6 Marine Water Quality Stations for Enhanced Water Quality Monitoring

3.3.12. The monitoring of dissolved oxygen are to be carried out 3 days per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be less than 3m, only the mid-depth will be monitored).

#### DAILY SS MONITORING AND 24 HOURS TURBIDITY MONITORING SYSTEM

- 3.3.13. During dredging of the sediment at the south-western corner of the Causeway Bay Typhoon Shelter, daily monitoring of suspended solids and 24 hour monitoring of turbidity at the cooling water intakes (C6 and C7) shall be conducted.
- 3.3.14. The 24 hours monitoring of turbidty at the cooling water intakes (C6 and C7) shall be established by setting up a continuous water quality monitoring station in front of the intakes during the dredging activities. The monitoring system include the turbidity sensor and data logger which is capable of data capturing at every 5 minutes. The data shall be downloaded daily and compared with the Action and Limit level determined during the baseline water quality monitoring at the cooling water intake locations.

### ADDITIONAL DISSOVLED OXYGEN MONITORING FOR CULVERT L WATER DISCHARGE FLOW

3.3.15 In response to the Condition 2.18 of the Environmental Permit no. EP-356/2009 requiring that a silt curtain / impermeable barrier system be installed to channel water discharge flow from Culvert L to locations outside the embayment area, a proposed replacement of the requirement with additional dissolved oxygen monitoring has been conducted at three monitoring stations, namely A, B and C between the eastern seawall of Central Reclamation Phase III and the HKCEC Extension since November 2011 under EP-356/2009 so that DO



level between the eastern seawall of Central Reclamation Phase II and the HKCEC extension could be continuously monitored.

3.3.16 The proposed DO monitoring stations of the Project are shown in Table 3.7

Station	Easting	Northing
А	835468	815857
В	835572	815961
С	835659	816271

Table 3.7 Marine Water Quality Stations for Additional DO Monitoring

3.3.17 The monitoring of dissolved oxygen are to be carried out once per week, at mid-flood and mid-ebb tides for 3 water depths (1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth may be omitted. If the water depth be equal to or less than 3m, only the mid-depth will be monitored).



Lam Geotechnics Limited

# 4. MONITORING RESULTS

- 4.0.1. The environmental monitoring will be implemented based on the division of works areas of each designed project managed under different contracts with separate FEP applied by individual contractors. Overall layout showing work areas of various contracts, latest status of work commencement and monitoring stations is shown in <u>Figure 2.1</u> and <u>Figure 3.1</u>. The monitoring results are presented in according to the Individual Contract(s).
- 4.0.2 The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The FEP surrender application was submitted to EPD by contractor on 16 Jan 2012 that they would surrender the permit on 1 Jan 2012. Moreover, the construction site was handed over to contractor HY/2009/19 on 4 January 2012. However, the surrender of the FEP for HY/2009/11 withdrew by contractor on 14 February 2012 due to some outstanding works was confirmed by RSS on 10 Feb 2012. Therefore, the noise, air and water quality monitoring were keeping in view for the commencement of the works under this contract. No construction activity was conducted by HY/2009/11 up to 4 January 2012.
- 4.0.3 According to EP-364/2009/A Part B, "Scale and Scope of Designated Project", Remarks (c), "The permanent and temporary reclamation and associated dredging works related to the CWB construction are separately covered by environmental permit No. EP-356/2009 issued to Civil Engineering and Development Department", and marine piling works to be conducted by the Contractor of Contract no. HY/2009/19 from 28 January 2012 was considered to be governed under EP-356/2009. As the construction site area of Contract no. HY/2009/11 had already been handed over to Contract no. HY/2009/19, the designated noise, water and air quality monitoring stations for Contract no. HY/2009/11 would be shared with Contract no. HY/2009/19 from 28 January 2012.

# 4.1. Noise Monitoring Results

Contract no. HY/2009/11 - Central - Wanchai Bypass, North Point Reclamation

- 4.1.1. The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19 on 31 December 2011 and the FEP-01/356/2009 was surrendered on 22 October 2012. The monitoring was temporary suspended since 5 January 2012.
- 4.1.2. The proposed division of noise monitoring stations for Contract no. HY/2009/11 are summarized in *Table 4.1* below:

Station	Description
M4b	Victoria Centre
M5b	City Garden

# Table 4.1 Noise Monitoring Stations for Contract no. HY/2009/11

4.1.3. There was no exceedance recorded in reporting period. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of graphical presentation can be referred in *Appendix 4.1*.

Contract no. HK/2009/01 - Wan Chai Development Phase II – Central –Wanchai Bypass at HKCEC and Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East and Contract no. HK/2010/06 Wan Chai Development Phase II – Central-Wan Chai Bypass over MTR Tsuen Wan Line

4.1.4. The proposed division of noise monitoring stations are summarized in *Table 4.2* below.

# Table 4.2Noise Monitoring Station for Contract nos. HK/2009/01 and HK/2009/02 and<br/>HK/2010/06

Station	Description
M1a	Harbour Road Sports Centre

4.1.5. There was no exceedance recorded in reporting period. Details of noise monitoring results and graphical presentation can be referred in *Appendix 4.1*.

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon</u> <u>Shelter Section)</u>

4.1.6. The noise monitoring for HY/2009/15 was commenced on 10 November 2010. The proposed division of noise monitoring stations are summarized in *Table 4.3* below.

Station	Description
M2b	Noon Gun Area
M3a	Tung Lo Wan Fire Station

 Table 4.3 Noise Monitoring Station for Contract nos. HY/2009/15

4.1.7. There was no exceedance recorded in this reporting period. The noise complaint was recorded on 5 April 2012. Details of noise monitoring results and graphical presentation can be referred in *Appendix 4.1* 

<u>Contract no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and</u> <u>Island Eastern Corridor Link</u>

- 4.1.8. Noise quality monitoring at M4b and M5b have been implemented with respect to HY/2009/19 since the marine bore piling work started on 28 Jan 2012.
- 4.1.9. The proposed division of noise monitoring stations for Contract no. HY/2009/19 are summarized in *Table 4.4* below:

# Table 4.4 Noise Monitoring Stations for Contract no. HY/2009/19



Station	Description
M3a Tung Lo Wan Fire Station	
M4b	Victoria Centre
M5b	City Garden
M6	HK Baptist Church Henrietta Secondary School

4.1.10. Six limit level exceedances were recorded at M6 on 4, 20 and 27 September 2012, 16 October 2012, 1 and 6 November 2012 during this reporting quarter. Major traffic jam and no major work activities were observed during monitoring, the exceedances were considered as non-project related. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of graphical presentation can be referred in <u>Appendix 4.1</u>.

### 4.2. Real Time Noise Monitoring Results

- 4.2.1 As the land-based piling and filling works- DP3 at Tin Hau had been completed on 3 September 2012 and confirmed by RSS, the real-time noise monitoring results at FEHD Hong Kong Transport Section Whitfield Depot was excluded under EP-356/2009 since 28 November 2012.
- 4.2.2 The real-time noise monitoring results at RTN1 (FEHD Hong Kong Transport Section Whitfield Depot) was excluded under EP-356/2009 since 28 October 2012, as the land-based piling and filling works- DP3 at Tin Hau had been completed on 3 September 2012 and confirmed by RSS
- 4.2.3 Oil Street Community Liaison Centre was confirmed to be demolished in mid-October by CWB RSS. This presented a need for relocation of RTN2 – Oil Street Community Liaison Centre. After liaison with Hong Kong Electric, permission was granted on 21 Sep 2012 for real time noise monitoring set up at City Garden Electric Centre (RTN2a – Electric Centre), which is a representative of the noise sensitive receiver City Garden. The real-time noise monitoring at RTN2-Oil Street Community Liaison Centre has been relocated to City Garden Electric Centre (RTN2a- Electric Centre) on 5 Oct 2012. The baseline noise level of RTN2a will adopt the results derived from the baseline noise monitoring conducted in Electric Centre from 4 December 2009 to 17 December 2009.

<u>Contract no. HY/2009/11 – Central – Wanchai Bypass, North Point Reclamation and Contract</u> no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and Island Eastern <u>Corridor Link</u>

- 4.2.4 The proposed divisions of real time noise monitoring stations are summarized in *Table 4.5* below. Real time noise monitoring for the marine bored piling works under contract no. HY/2009/19 was commenced on 28 January 2012.
- 4.2.5 Real-time noise monitoring at FEHD Hong Kong Transport Section Whitefield Depot commenced external wall renovation since 1 June 2012



- 4.2.6 The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19 on 31 December 2011 in this reporting period and the FEP-01/356/2009 was surrendered on 22 October 2012. The monitoring was temporary suspended since 5 January 2012.
- 4.2.6 Exceedances were recorded between 2100 and 2130 hours on 1 Oct 2012 at FEHD Hong Kong Transport Section Whitefield Depot and Oil Street Community Centre throughout the reporting month. Investigations found that the major noise impacts from 2100 to 2130 hours were arising from the display of pyrotechnics on 1 Oct 2012. In addition, there was no construction activity commenced in these two periods. As such, the exceedances were concluded as not project related. <u>Appendix 4.2</u>

Table 4.5Real Time Noise Monitoring Station for Contract no. HY/2009/11 and<br/>HY/2009/19

District Station		Description		
Tin Hau	RTN1	FEHD Hong Kong Transport Section Whitefield Depot		
North PointRTN2North PointRTN2a		Oil Street Community Liaison Centre		
		Electric Centre		

• Real time noise monitoring results and graphical presentation during night time period are for information only.

RTN2 had been relocated to RTN2a since 5 Oct 2012

RTN1 monitoring had been finished on 28 Nov 2012

## 4.3. Air Monitoring Results

- 4.3.1. Due to extension of site boundary by contractor of HY/2009/19, location of air monitoring station CMA1b Oil Street Community Liaison Centre has been finely adjusted on 21 April 2012.
- 4.3.2. Due to lack of electricity supply, the 24-hr TSP monitoring at the following stations were rescheduled

CMA1b: from 6 and 24 September 2012 to 7 and 25 September 2012 CMA2a: from 22 October 2012 to 24 October 2012 from 8 and 14 November 2012 to 9 and 15 November 2012 CMA3a: from 18 September 2012 to 19 September 2012 CMA4a: from 24 September 2012 to 25 September 2012 from 29 September 2012 to 3 October 2012 CMA5a: from 31 August and 24 September 2012 to 1 and 26 September 2012 from 8 November 2012 to 9 November 2012 CMA6a: from 31 August 2012 to 1 September 2012

Contract no. HY/2009/11 – Central – Wanchai Bypass, North Point Reclamation

- 4.3.3. The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19 and the FEP-01/356/2009 was surrendered on 22 October 2012. The monitoring for the contract was temporary suspended on 6 January 2012.
- 4.3.4. The proposed division of air monitoring stations is summarized in *Table 4.7* below.



CMA2a

Table 4.7 Air Wonitoring Stations for Contract no. H 1/2009/11		
Station		Description
CMA1b		Oil Street Community Liaison Centre

T.L.L. 47 Air Manitaring Stations for Contract no. 111/2000/11

Causeway Bay Community Centre

No exceedance was recorded in the reporting period. Details of air monitoring results and 4.3.5. graphical presentation can be referred in Appendix 4.2.

Contract no. HK/2009/01 - Wan Chai Development Phase II - Central -Wanchai Bypass at **HKCEC** 

4.3.6. Air monitoring was commenced on 1 April 2011 in response to the commencement of the land-filling work for Contract no. HK/2009/01. The proposed division of air monitoring stations are summarized in Table 4.8 below. No exceedance was recorded in the reporting period.

Table 4.8 Air Monitoring Stations for Contract no. HK/2009/01

Station	Description
CMA5a	Children Playgrounds opposite to Pedestrian Plaza
CMA6a	WDII PRE Site Office *

Contract no. HK/2009/02 - Wan Chai Development Phase II - Central - Wan Chai Bypass at WanChai East

4.3.7. Air monitoring was commenced in mid-January 2011 for the land-filling work for Contract no. HK/2009/02. The proposed division of air monitoring stations is summarized in Table 4.9 below. No exceedance was recorded in the reporting period.

Table 4.9 Air Monitoring Station for Contract no. HK/2009/02

Station	Description
CMA4a	Society for the Prevention of Cruelty to Animals

Contract no. HY/2009/15 - Central-Wanchai Bypass - Tunnel (Causeway Bay Typhoon Shelter Section)

4.3.8. Air monitoring was commenced on 15 March 2011 for the land filling work for Contract no. HY/2009/15. The proposed division of air monitoring stations are summarized in Table 4.10 below. No exceedance was recorded in the reporting period.

Table 4.10 Air Monitoring Station for Contract no. HY/2009/15

Station	Description
СМА3а	CWB site office at Wanchai Waterfront Promenade



<u>Contract no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

- 4.3.9. Air monitoring at CMA1b and CMA2a have been implemented with respect to HY/2009/19 since the marine bore piling works started on 28 Jan 12. No exceedance was recorded in the reporting period.
- 4.3.10. The proposed division of air monitoring stations is summarized in *Table 4.11* below.

Station	Description	
CMA1b	Oil Street Community Liaison Centre	
CMA2a	Causeway Bay Community Centre	

Table 4.11 Air Monitoring Stations for Contract no. HY/2009/19

4.3.11. The odour patrol along the odour route with 7 sniffing locations was conducted by a qualified odour patrol member on 3 and 17 September 2012 at the concerned hours (afternoon for higher daily temperature). No exceedance was recorded in this reporting quarter.



## 4.4 Water Monitoring Results

Contract no. HY/2009/11 - Central - Wanchai Bypass, North Point Reclamation

- 4.4.1. The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. The construction site was handed over to contractor HY/2009/19 on 31 December 2011 and the FEP-01/356/2009 was valid in this reporting period.
- 4.4.2. Water quality monitoring for Contract no. HY/2009/11 was commenced on 19 March 2010. The proposed division of water monitoring stations for Contract no. HY/2009/11 is summarized in *Table 4.12* below:

5					
Station Ref.	Location	Easting	Northing		
WSD Salt Water Intake					
WSD9	Tai Wan	837921.0	818330.0		
WSD10	Cha Kwo Ling	841900.9	817700.1		
WSD15	Sai Wan Ho	841110.4	816450.1		
WSD17 Quarry Bay		839790.3	817032.2		
Cooling Water Intake					
C8	City Garden	837970.6	816957.3		
C9	Provident Garden	838355.0	817116.6		
Dementer WODD WODAD WODAE WODAZ OD and OD water mentioning finished on C Ech 0040					

Table 4.12 Water Monitoring Stations for Contract no. HY/2009/11

Remarks: WSD9, WSD10, WSD15, WSD17. C8 and C9 water monitoring finished on 6 Feb 2012.

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at</u> <u>HKCEC</u>

- 4.4.3. Water quality monitoring for Contract no. HK/2009/01 was commenced on 23 July 2010. The proposed division of water monitoring stations is summarized in *Table 4.13* below.
- 4.4.4. Based on the safety concern when the lighting system for the access to C3 was off on 3 and 6 Nov 2012 during ebb tide and flood tide, the water quality monitoring were cancelled on 3 and 6 November during ebb tide and flood tide.
- 4.4.5. Based on the safety concern when the lighting system for the access to C3 was off, the water quality monitoring were cancelled in the following dates and tides:

2 Nov 2012 Mid-Flood tide 3 Nov 2012 Mid-Ebb tide 5 Nov 2012 Mid-Flood tide 6 Nov 2012 Mid-Ebb tide

4.4.6. Due to the lighting system for the access to C3 was off on 19 Nov 2012 during ebb tide, the sample for C3 was taken in the alternative location under contingency plan



Station Ref.	Location	Easting	Northing			
WSD Salt Water Intake						
WSD7	Kowloon South	834150.0	818300.3			
WSD19	Sheung Wan	833415.0	816771.0			
WSD20	Kennedy Town	830750.6	816030.3			
Cooling Water Intake						
C1	HKCEC Extension	835885.6	816223.0			
C2	Telecom House	835647.9	815864.4			
C3 HKCEC Phase I		835836.2	815910.0			
C4e	Wan Chai Tower and Great Eagle Centre (Eastern)	835932.8	815888.2			
C4w Wan Chai Tower and Great Eagle Centre (Western)		835629.8	815889.2			

Table 4.13	Water	Monitorina	Stations for	· Contract no.	HK/2009/01
1 a & 10 11 1 0				••••••••	

Remarks:

- The water monitoring stations for the dredging works under Contract No. HK/2009/01 should also include WSD9, WSD17, WSD 21 and C5 if water quality monitoring at these locations have not been carried out by others. Similarly, the water monitoring stations for the dredging works under Contract No. HK/2009/02 should also include WSD7, WSD9, WSD17, WSD 19, C1, C2, C3 and C4 if water quality monitoring at these locations have not been carried out by others.
- WSD7 and WSD20 water quality monitoring were temporarily suspended since 27 Apr 2012.

<u>Contract no. HK/2009/02 - Wan Chai Development Wan Chai Development Phase II –</u> <u>Central – Wan Chai Bypass at WanChai East</u>

- 4.4.7. Water quality monitoring for Contract no. HK/2009/02 was commenced on 8 July 2010. The proposed division of water monitoring stations is summarized in *Table 4.14* below.
- 4.4.8. Based on the safety concern of the malfunctioned lightning system for the access to C5e and C5w water quality monitoring stations on 22 September 2012, the water quality monitoring stations at C5e and C5w were temporary suspended on 22 September 2012 at ebb tide.
- 4.4.9. Due to the blockage of road access to C5e and C5w on 17 Nov 2012 during mid flood and mid-ebb tide, the sample was taken under contingency plan and the result was presented in C5e WQM result on 17 Nov 2012 during mid-flood and mid-ebb.

 Table 4.14 Water Monitoring Stations for Contract no. HK/2009/02

Station Ref.	Location	Easting	Northing					
WSD Salt Water Intake								
WSD21	Wan Chai	836220.8	815940.1					
WSD9	Sheung Wan	833415.0	816771.0					
WSD17	Kennedy Town	830750.6	816030.3					
Cooling Water Inta	ke							
C5e	Sun Hung Kai Centre (Eastern)	836250.1	815932.2					
C5w	Sun Hung Kai Centre (Western)	836248.1	815933.2					



Remarks:

- The water monitoring stations for the dredging works under Contract No. HK/2009/01 should also include WSD9, WSD17, WSD 21 and C5 if water quality monitoring at these locations have not been carried out by others. Similarly, the water monitoring stations for the dredging works under Contract No. HK/2009/02 should also include WSD7, WSD9, WSD17, WSD 19, C1, C2, C3 and C4 if water quality monitoring at these locations has not been carried out by others.
- Water quality monitoring at WSD9 and WSD 17 was implemented with respect to HK/2009/02 from 8 Feb 2012.

<u>Contract no. HK/2010/06 - Wan Chai Development Phase II – Central – Wanchai Bypass over</u> <u>MTR Tsuen Wan Line</u>

4.4.10. Water monitoring for Contract no. HK/2010/06 was commenced on 8 March 2011. The proposed division of water monitoring stations are summarized in *Table 4.15* below.

Table 4.15 Water Monitoring Stations for Contract no. HK/2010/06

Station Ref.	Location	Easting	Northing			
Cooling Water Intake						
C2	Telecom House	835647.9	815864.4			

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon Shelter</u> <u>Section)</u>

4.4.11. Due to the commencement of the maintenance dredging on 10 November 2010, water quality monitoring for Contract no. HY/2009/15 was commenced on 9 November 2010. The proposed division of water monitoring stations is summarized in *Table 4.16* below.

Table 4 16	Water Monitoring	Stations fo	or Contract no	HY/2009/15
10010 4.10	mater monitoring	0121011310		111/2003/10

Station Ref.	Location	Easting	Northing
Cooling Water Intal	ke		
C6	Excelsior Hotel	837009.6	815999.3
C7	Windsor House	837193.7	816150

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

<u>Contract no. HY/2009/19 – Central- Wan Chai Bypass Tunnel (North Point Section) and</u> <u>Island Eastern Corridor Link</u>

4.4.12. Due to the commencement of the marine bored piling on 28 Jan 2012, water quality monitoring for Contract no. HY/2009/19 was commenced on 28 Jan 2012. The proposed division of water monitoring stations are summarized in *Table 4.17* below.

Table 4.17 Water Monitoring Stations for Contract no. HY/2009/19
--

Station Ref.	Location	Easting	Northing				
Cooling Water Intake							
C8	City Garden	837970.6	816957.3				
C9	Provident Garden	838355.0	817116.6				

Remarks: C8 and C9 water monitoring commenced on 28 Jan 2012.



- 4.4.13. Due to the enforcement of Amber Rainstorm on 24 September 2012, water quality monitoring at flood tide was cancelled.
- 4.4.14. Based on the joint inspection on 4 Jan 2012 for the NPR area, the 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8, C9 to confirm no water deterioration with respect to NPR was commenced since 7 Jan 2012 and it was completed on 6 February 2012.
- 4.4.15. Water quality monitoring at WSD10 and WSD15 was temporary suspended while water quality monitoring at WSD9 and WSD17 was implemented with respect to HK/2009/02 from 8 Feb 12 onwards;
- 4.4.16. Water quality monitoring at C8 and C9 have been implemented with respect to HY/2009/19 since the marine bore piling work started on 28 Jan 12.
- 4.4.17. Based on the safety concern when external façade refurbishment was conducted by contractor employed by Provident Center (C9) between 9 January 2012 to 30 July 2012 which caused to the inaccessibility of sampling either land and marine since 3 Feb 2012, there is a fine adjustment of the sampling location of water quality monitoring at C9 since 10 March 2012 to the closest accessible point prior to the completion of the external façade refurbishment work.
- 4.4.18. With respect to the trial dredging at WCR2 was scheduled on 20, 22, 24, 25 March and 1, 3, 11, 13, 15, 17, 19, 20 Apr and 3 May 2012, on-going water quality monitoring results at WSD21 during this period was checked and indicated that there was no contribution due to the trial dredging operation. Enhanced review of water quality around WCR2 was also implemented and no deterioration in the water quality was observed.
- 4.4.19. Due to the access of water monitoring station at WSD19 was blocked by LCSD construction works from 3 April 2012 to 2 May 2012 and lead to the inaccessibility of sampling either land and marine, there is a fine adjustment of the sampling point of WSD 19 since 5 April 2012 to the closest accessible point prior to the completion of the construction activities.
- 4.4.20. Due to the dredging works for Cross Harbour Water Mains from Wan Chai to Tsim Sha Tsui-DP6 was completed on 26 March 2012, the temporary suspension of impact water quality monitoring at WSD7 and WSD20 after 27 April 2012 for the water quality monitoring at WSD7 and WSD20 have been monitored for 4-week period after the completion of DP6 to confirm no water deterioration.
- 4.4.21. As per the meeting with the representative of Excelsior Hotel and World Trade Centre on 17 May 2011, they confirmed that the seawater intake for The Excelsior was no longer in use and replaced by the connected permanent water supply from WSD pipelines since 11 January 2011. Thus, the impact water quality monitoring for the cooling intake - C6 was terminated effective from 26 May 2011.
- 4.4.22. 24 hours monitoring of turbidity at the cooling water intakes at C7 was conducted. With respect to the seawall collapsing at TS4 on 17 November 2011, the 24 hours turbidity monitoring and was kept in November 2011. Since the reinstating the seawall was completed



on 13 January 2012 and no any water deterioration was performed, 24 hour turbidity monitoring was then suspended on 27 January 2012.

- 4.4.23. Investigations were found that 6 turbidity and 5 SS exceedances which were Project-related to Contract no. HK/2009/02 in October 2012. The details of the recorded exceedances can be referred to the Section 5.4.
- 4.4.24. The enhanced water quality monitoring at C6, C7, Ex-WPCWA-SW and Ex-WPCWA-SE was commenced on 13 January 2011. No project-related exceedance was recorded in the daily SS monitoring and 24 hours turbidity monitoring.
- 4.4.25. Water monitoring results measured in this reporting period are reviewed and summarized in Table 4.18. Details of water quality monitoring results and graphical presentation can be referred in <u>Appendix 4.3.</u>

### Table 4.18 Summary of Water Quality Monitoring Exceedances in Reporting period

	Water			Mid-	flood					Mid	-ebb		
Contract no.	Monitoring	D	0	Turb	oidity	S	S	D	0	Turk	oidity	S	S
	Station	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
HY/2009/11	WSD9	0	0	0	0	0	0	0	0	0	0	0	0
Monitoring finished on 6 Feb 2012	WSD10	0	0	0	0	0	0	0	0	0	0	0	0
	WSD15	0	0	0	0	0	0	0	0	0	0	0	0
	WSD17	0	0	0	0	0	0	0	0	0	0	0	0
	C8	0	0	0	0	0	0	0	0	0	0	0	0
	C9	0	0	0	0	0	0	0	0	0	0	0	0
HK/2009/01	WSD19	0	0	2	5	0	4	0	0	5	4	0	3
	C1	1	0	0	0	0	0	0	0	0	0	0	0
	C3	5	0	0	0	2	0	1	1	0	0	0	0
	C4e	2	0	0	0	0	0	4	0	0	0	0	0
	C4w	4	1	0	0	0	0	6	0	0	0	1	0
	WSD20	0	0	0	0	0	0	0	0	0	0	0	0
Monitoring finished on 27 April 2012	WSD7	0	0	0	0	0	0	0	0	0	0	0	0
HK/2009/01 & HK/2010/06	C2	0	0	0	0	1	0	0	0	0	0	0	0
HK/2009/02	C5e	1	0	0	2	0	1	0	0	1	2	2	2
	C5w	0	0	2	2	0	2	0	0	0	4	1	2
Monitoring started on	WSD21	5	2	0	0	3	1	5	3	2	1	1	1
8 Feb 2012	WSD9	0	0	1	0	1	1	1	0	0	0	0	0
	WSD17	0	0	5	9	0	8	0	0	2	1	0	2
HY/2009/15	C7	3	2	0	1	0	0	5	0	0	0	0	0
HY/2009/19	C8	0	0	5	5	2	0	1	0	2	3	0	0
Monitoring started on 28 Jan 2012	C9	1	0	7	8	4	1	0	0	3	1	0	0



	Water Mid-flood				Mid-ebb								
Contract no.	Monitoring Station	DO		Turbidity		SS		DO		Turbidity		S	S
		AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
Total		22	5	22	32	13	18	23	4	15	16	5	10

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

- WSD9 and WSD17 were implemented with respect to HK/2009/02 from 8 Feb 2012.
- 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8 and C9 were completed on 6 Feb 2012.
- C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
- WSD7 and WSD20 were temporarily suspended from 27 Apr 2012
- 4.4.26. Enhanced DO monitoring at 4 monitoring stations in Causeway Bay Typhoon Shelter and Ex-Public Cargo Works Area was conducted three days per week during the reporting period. The action and limit level exceedances of water quality monitoring are summarized in *Table 4.18a.*

Table 4.18a	Summary of Enhanced Dissolved Oxygen Monitoring Exceedances in
	Reporting period

		Mid-f	lood	Mid-ebb			
Contract no.	Water Monitoring Station	D	0	DO			
			LL	AL	LL		
	C6	1	0	2	0		
HY/2009/15	C7	4	4	4	2		
H1/2009/15	Ex-WPCWA SW	3	18	2	17		
	Ex-WPCWA SE	12	15	10	18		
	Total	20	37	18	37		

4.4.27. There was no exceedance in this reporting period are reviewed and summarized. Details of graphical presentation can be referred in *Appendix 4.3*.

# 4.5 Waste Monitoring Results

Contract no. HY/2009/11 – Central – Wanchai Bypass, North Point Reclamation

4.5.1. The major work activities for Contract no. HY/2009/11 was confirmed substantial complete by RSS on 4 January 2012. Therefore, no C&D waste was generated.

Table 4.19 Details of Waste Disposal for Contract no. HY/200	9/11
--	------

Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	NIL	NIL	N/A
Inert C&D materials recycled, m <sup>3</sup>	NIL	NIL	N/A



Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	692.255	SENT Landfill
Non-inert C&D materials recycled, m <sup>3</sup>	NIL	NIL	N/A
Chemical waste disposed, kg	N/A	N/A	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	0 (Bulk Volume)	89,500 (Bulk Volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	0 (Bulk Volume)	129,200 (Bulk Volume)	East of Sha Chau

4.5.2. There was no marine sediment disposed and no dredging work undertaken in the reporting period. Contractor submitted a letter dated 20 July 2011 to confirm that the dredging works and dumping operation were completed.

<u>Contract no. HK/2009/01 - Wan Chai Development Phase II – Central – Wanchai Bypass at</u> <u>HKCEC</u>

4.5.3. No Inert C&D waste was disposed and non-inert C&D waste was disposed of for the site preparation works in this reporting period. Details of the waste flow table are summarized in *Table 4.20.* 

Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	0	22245.42	ТКО137, ТМ38
Inert C&D materials recycled, m <sup>3</sup>	125	5104.5	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	149.2	1092.08	SENT Landfill
Non-inert C&D materials recycled, kg	0	151143	N/A
Chemical waste disposed, kg	1050	8250	N/A
Marine Sediment	0	91164.2	South of Cheung Chau
(Type 1 – Open Sea Disposal) , m <sup>3</sup>	(Bulk Volume)	(Bulk Volume)	
Marine Sediment	767	43785	East of Cha Chau
(Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine	(Bulk Volume)	(Bulk Volume)	

 Table 4.20 Details of Waste Disposal for Contract no. HK/2009/01



Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Disposal) , m <sup>3</sup>			
Dredged Sediment Requiring Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers	1160 (Bulk Volume)	6773 (Bulk Volume)	East of Cha Chau

4.5.4. There were Marine Sediment (Type 1- Open Sea Disposal (Dedicate Sites) & Type 2-Confined Marine Disposal) and Dredged Sediments Requiring Type 3- Special treatment disposed of in this reporting quarter.

<u>Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at</u> <u>WanChai East</u>

4.5.5. Inert and non-inert C&D waste were disposed of for the site preparation works in this reporting period. Details of the waste flow table are summarized in *Table 4.21*.

Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds						
Inert C&D materials disposed, m <sup>3</sup>	45119.03	219417.03	TKO137/ TM 38						
Inert C&D materials recycled, m <sup>3</sup>	NIL	18161	N/A						
Non-inert C&D materials disposed, m <sup>3</sup>	111.37	697.37	SENT Landfill						
Non-inert C&D materials recycled, m <sup>3</sup>	NIL	NIL	N/A						
Chemical waste disposed, kg	1500	5686	N/A						
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	NIL	154,827 (Bulk volume)	South of Cheung Chau						
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	782	115246 (Bulk volume)	East of Sha Chau						

 Table 4.21 Details of Waste Disposal for Contract no. HK/2009/02

Remarks: Contractor updated the cumulative quantity of chemical waste disposal in September

4.5.6. There were Marine Sediment (Type 1- Open Sea Disposal (Dedicate Sites) & Type 2-Confined Marine Disposal) disposed of in this reporting quarter.

<u>Contract no. HY/2009/15 - Central-Wanchai Bypass – Tunnel (Causeway Bay Typhoon</u> <u>Shelter Section)</u>



4.5.7. No inert and non-inert C&D waste were disposed of for the site preparation works in this reporting period. Details of the waste flow table are summarized in *Table 4.22.* 

Waste Type	Quantity this quarter	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials	NIL	141579.2	Tuen Mun Area 38
disposed, m <sup>3</sup>	NIL	65216	TKO137 FB
Inert C&D materials	NIL	184.0	To Contract HY/2009/11
recycled, m <sup>3</sup>	NIL	304	Ex-PCWA
	NIL	111.9	TS4
Non-inert C&D materials disposed, m <sup>3</sup>	NIL	252.2	SENT Landfill
Non-inert C&D materials recycled, kg	NIL	299361.5	N/A
Chemical waste disposed, kg	NIL	8,200	N/A
Marine Sediment (Type 1 – Open Sea Disposal) , m <sup>3</sup>	980	97,857 (Bulk Volume)	South of Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	NIL	207,285 (Bulk Volume)	East of Sha Chau
Marine Sediment (Type 3 – Special Treatment / Disposal contained in Geosynthetic Containers)	0	7,050 (Bulk Volume)	East of Sha Chau

 Table 4.22 Details of Waste Disposal for Contract no. HY/2009/15

4.5.8. There was marine sediment Type 1- Open Sea Disposal in this reporting quarter.

<u>Contract no. HK/2010/06 - Wan Chai Development Phase II – Central – Wanchai Bypass over</u> <u>MTR Tsuen Wan Line</u>

4.5.9. Non-inert C&D and Inert C&D waste were disposed of for the site preparation works in this reporting period. Details of the waste flow table are summarized in *Table 4.23.* 

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	338.4	11366.23	TM38
Inert C&D materials recycled, m <sup>3</sup>	81.3	348.1	N/A
Non-inert C&D materials	21.35	21.35	N/A

 Table 4.23 Details of Waste Disposal for Contract no. HK/2010/06



Lam Geotechnics Limited

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
disposed, m <sup>3</sup>			
Non-inert C&D materials recycled, kg	0	1374.5	N/A
Chemical waste disposed, L	0	600	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	0	3,694	South Cheung Chau
Open Sea Disposal), m°	(Bulk Volume)	(Bulk Volume)	
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal) , m <sup>3</sup>	0 (Bulk Volume)	12,297 (Bulk Volume)	East Sha Chau

4.5.10. There was no marine sediment disposed in the reporting period.

<u>Contract no. HY/2009/19 – Central- WanChai Bypass Tunnel (North Point Section) and Island</u> <u>Eastern Corridor Link</u>

4.5.11. Inert and non-inert C&D waste were disposed of in this reporting quarter

Waste Type	Quantity this month	Cumulative Quantity- to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m <sup>3</sup>	57005.54	93591.24	TM38
Inert C&D materials recycled, m <sup>3</sup>	1323	1323	N/A
Non-inert C&D materials disposed, m <sup>3</sup>	95.56	151.53	N/A
Non-inert C&D materials recycled, kg	111.22	111.22	N/A
Chemical waste disposed, L	NIL	0.29	N/A
Marine Sediment (Type 1 – Open Sea Disposal), m <sup>3</sup>	83	83	South Cheung Chau
Marine Sediment (Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal), m <sup>3</sup>	377	482	East Sha Chau

 Table 4.24 Details of Waste Disposal for Contract no. HY/2009/19

There were marine sediments Type1- Open Sea Disposal and Type 1 – Open Sea Disposal (Dedicate Sites) & Type 2 – Confined Marine Disposal dredging from bore-piling casing in the reporting period.



Lam Geotechnics Limited

# 5. COMPLIANCE AUDIT

5.0.1. The Event Action Plan for construction noise, air quality and water quality are presented in *Appendix 5.1*.

# 5.1. Noise Monitoring

5.1.1 Six limit level exceedances were recorded at M6 on 4, 20, 27 September 2012, 16 October 2012, 1 and 6 November 2012 during this reporting quarter. Major traffic jam and no major work activities were observed during monitoring, the exceedances were considered as non-project related. Noise monitoring results measured in this reporting period are reviewed and summarized. Details of graphical presentation can be referred in <u>Appendix 4.1.</u>

# 5.2. Real-time Noise Monitoring

5.2.1 Exceedances were recorded between 2100 and 2130 hours on 1 Oct 2012 at FEHD Hong Kong Transport Section Whitefield Depot and Oil Street Community Centre throughout the reporting month. Investigations found that the major noise impacts from 2100 to 2130 hours were arising from the display of pyrotechnics on 1 Oct 2012. In addition, there was no construction activity commenced during this period. As such, the exceedances were concluded as not project related.

# 5.3. Air Monitoring

- 5.3.1. No exceedance was recorded in 1-hr TSP and 24-hrs TSP monitoring in the reporting period.
- 5.3.2. No exceedance for odour patrol monitoring was recorded in the reporting month.

# 5.4. Water Quality Monitoring

5.4.1. The summary of water quality exceedances recorded in reporting period is presented in the *Table 5.1* and *Table 5.1a*.

	Water	Mater Mid-flood						Mid-ebb					
Contract no.	Monitoring	D	0	Turb	oidity	S	S	D	0	Turk	bidity	S	S
	Station	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
HY/2009/11	WSD9	0	0	0	0	0	0	0	0	0	0	0	0
Monitoring finished on 6 Feb 2012	WSD10	0	0	0	0	0	0	0	0	0	0	0	0
	WSD15	0	0	0	0	0	0	0	0	0	0	0	0
	WSD17	0	0	0	0	0	0	0	0	0	0	0	0
	C8	0	0	0	0	0	0	0	0	0	0	0	0
	C9	0	0	0	0	0	0	0	0	0	0	0	0
HK/2009/01	WSD19	0	0	2	5	0	4	0	0	5	4	0	3
	C1	1	0	0	0	0	0	0	0	0	0	0	0



	Water	Mid-flood							Mid-ebb						
Contract no.	Monitoring	D	0	Turbidity		SS		DO		Turbidity		SS			
	Station	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL		
	C3	5	0	0	0	2	0	1	1	0	0	0	0		
	C4e	2	0	0	0	0	0	4	0	0	0	0	0		
	C4w	4	1	0	0	0	0	6	0	0	0	1	0		
Manitaring finished on 07 April 2012	WSD20	0	0	0	0	0	0	0	0	0	0	0	0		
Monitoring finished on 27 April 2012	WSD7	0	0	0	0	0	0	0	0	0	0	0	0		
HK/2009/01 & HK/2010/06	C2	0	0	0	0	1	0	0	0	0	0	0	0		
HK/2009/02	C5e	1	0	0	2	0	1	0	0	1	2	2	2		
	C5w	0	0	2	2	0	2	0	0	0	4	1	2		
Monitoring started on	WSD21	5	2	0	0	3	1	5	3	2	1	1	1		
8 Feb 2012	WSD9	0	0	1	0	1	1	1	0	0	0	0	0		
	WSD17	0	0	5	9	0	8	0	0	2	1	0	2		
HY/2009/15	C7	3	2	0	1	0	0	5	0	0	0	0	0		
HY/2009/19	C8	0	0	5	5	2	0	1	0	2	3	0	0		
Monitoring started on 28 Jan 2012	C9	1	0	7	8	4	1	0	0	3	1	0	0		
Total		22	5	22	32	13	18	23	4	15	16	5	10		

Remarks: - The cessation of seawater intake operation for C6 was confirmed on 17 May 2011, the water monitoring at C6 was then terminated since 17 May 2011.

- WSD9 and WSD17 were implemented with respect to HK/2009/02 from 8 Feb 2012.
- 4-week water quality monitoring at WSD9, WSD10, WSD15, WSD17, C8 and C9 were completed on 6 Feb 2012.
- C8 and C9 were implemented with respect to HY/2009/19 from 28 Jan 2012.
- WSD7 and WSD20 were temporary suspended since 27 April 2012

# <u>Contract no. HK/2009/02 - Wan Chai Development Phase II – Central – Wan Chai Bypass at WanChai East</u>

- 5.4.2. There were turbidity and SS exceedances recorded at C5e and C5w on 13 and 15 Oct 2012 during ebb tide. Muddy water quality appearance inside and outside silt screen were observed during monitoring. Checking with Contractor's work, rockfilling near temporary seawall at WCR2 was conducted on that day. Checking with contractor's inspection record, the silt screen and silt curtain for rockfilling were in proper condition on that day. Although the Contractor's records have shown a well maintained silt curtain and silt screen, muddy water was still observed around the intake during monitoring. The turbidity and SS concentration has returned to below the Action Level after stopping of filling works during the flood tide. This shows possible defects at the silt curtain and that protection around the intake is inadequate to protect the sensitive receiver during the filling activities.
- 5.4.3. There were turbidity and SS exceedances recorded at C5w on 20 October 2012 during flood tide. Silty water was observed discharging from water pipe into Well B during monitoring.



21.65 NTU turbidity was recorded outside the silt screen. Contractor immediately removed the pipe from Well B. ET reminded Contractor should ensure the water pumping into Well for cooling purpose should not deteriorate the water quality of intake. No further exceedance was recorded in the next consecutive water monitoring on 22 Oct. The turbidity and SS concentration has returned to below the Action Level after removal of water pipe.

- 5.4.4. There were turbidity and SS exceedances recorded at C5e on 25 October 2012 during flood tide. Muddy dispersion into the Well as a result of the rockfilling in WCR2 was observed during inspection walk on 25 Oct. ET recommended that gaps at temporary sheet pile at Well B should be sealed up and the turbid water inside well should be treated to improve the water quality in the well. Daily water quality monitoring at C5e was conducted on 26 Oct 12 under Event and Action Plan. The turbidity of C5e was 7.38 NTU on 26 Oct 12 which is below Action level. The turbidity and SS concentration has returned to below the Action Level after the improvement of condition of temporary sheet pile at Well.
- 5.4.5. All exceedances in Table 5.1 have been investigated and there was no project-related exceedance.

		Mid-f	lood	Mid-ebb			
Contract no.	Water Monitoring Station	D	0	DO			
		AL LL	AL	LL			
	C6	1	0	2	0		
HY/2009/15	C7	4	4	4	2		
111/2009/15	Ex-WPCWA SW	3	18	2	17		
	Ex-WPCWA SE	12	15	10	18		
	Total	20	37	18	37		

Table 5.1aSummary of Enhanced Dissolved Oxygen Monitoring Exceedances in<br/>Reporting period

5.4.6. All exceedances in Table 5.1a have been investigated and were considered unlikely to be related to project works. The low DO levels were possible in relation to the low flow and recorded low water depth. In view that no odour nuisance was detected during monitoring, the DO exceedances were considered not related to the Project. These DO exceedances were considered as the natural variation and not related to the Project works.

# 5.5. Site Audit

5.5.1. There was no non-compliance from the site audits in the reporting period. During environmental site inspections conducted during the reporting period, minor deficiencies were noted.

### 5.6. Review of the Reasons for and the Implications of Non-compliance

5.6.1 There was no non-compliance from the site audits in the reporting period.



.

# 5.7. Summary of action taken in the event of and follow-up on non-compliance

5.7.1 There was no particular action taken since no project-related non-compliance was recorded from the site audits and environmental monitoring in the reporting period.



## 6. COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION

- 6.0.1. There was no complaint received in this reporting period.
- 6.0.2. The details of cumulative complaint log and summary of complaints are presented in *Appendix 6.1*.
- 6.0.3. No notification of summons or prosecution was received in the reporting period. Cumulative statistic on complaints and successful prosecutions are summarized in *Table 6.1* and *Table 6.2* respectively.

### Table 6.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
Commencement works (Mar 2010) to last reporting period	27
September 2012- November 2012	0
Project-to-Date	27

Table 6.2	<b>Cumulative Statistics on Successful Prosecutions</b>
-----------	---

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this quarter (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Water	-	0	0
Waste	-	0	0
Total	-	0	0



### 7. CUMULATIVE CONSTRUCTION IMPACT DUE TO THE CONCURRENT PROJECTS

- 7.0.1. According to Condition 3.4 of the EP-356/2009, this section addresses the relevant cumulative construction impact due to the concurrent activities of the current projects including the Central Reclamation Phase III, Central-Wanchai Bypass and Island Eastern Corridor Link projects.
- 7.0.2. According to the Monthly EM&A report (October 2012) of Central Reclamation Phase III (CRIII), drainage work, building construction works and pipe works were performed in the reporting period. The water quality monitoring was completed in October 2011 and no exceedance was recorded for air and noise monitoring. It can be concluded that cumulative construction impact due to the concurrent activities of the current projects with the Central Reclamation Phase III (CRIII) was insignificant.
- 7.0.3. According to the construction programme of Wan Chai Development Phase II, Central-Wan Chai Bypass and Island Eastern Corridor Link projects, the major construction activities at Reclamation Shoreline Sub-zones under Wan Chai Development Phase II were the dredging and filling at HKCEC3w, dredging at submarine sewage pipelines, reinstatement of seawall block construction at TCBR1W and marine bored piling at MTR Tunnel Crossing in the reporting month. The major environmental impact was water quality impact at North Point, Causeway Bay and Wan Chai.
- 7.0.4. The major environmental impacts generated from the reclamation work at Central Reclamation Phase III were only located along the coastline of Central and Admiralty while the adverse water impact was only located in the WCR2 in relation to the rock filling operation causing exceedances in WCR2 related to Contract no. HK/2009/02 in October 2012. Thus, it was unlikely to have cumulative impact from CRIII. It is evaluated the cumulative construction impact from the concurrent projects including Wan Chai Development Phase II and Central Reclamation Phase III was insignificant.




# 8. CONCLUSION


- 8.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 8.0.2. No non-compliance was noted and no prosecution was received during the reporting period.
- 8.0.3. The construction programmes of individual contracts are provided in *Appendix 7.1*.





Figure 2.1

Project Layout











FATH prigrations/600482875/training/CATE/PCL.0085.eps



С	Other Miscellaneous Works
C1	Construct new taxi and coach bus parking space at Expos Drive East
C2	Modification work on existing seawall and provide new EVA at Expo Drive
C3	Road re-alignment work on existing PTI at Expo Drive
C4	Road improvement work at junction of Harbour Road / Tonnochy Road and Fleming Road / Gloucester Road
C5	Demolition of existing above ground structure at Expo Drive
C6	Demolition of existing staircase of footbridge at Wan Shing Street
C7	Demolition of existing temporary helipad at ex-PCWA
D	Other Temporary Works
D1	Divert existing 1800 mm diameter drain pipe





(,`

THE AT 111000

COPYRIGHT RESERVED

En Catta THE PERSONAL ADDR



Figure 2.2

**Project Organization Chart** 



### **Project Organization Chart**








Figure 3.1


Locations of Monitoring Stations





P:/60017193/REPORT/DRAWINGS/EM&A-0708/W0/4.1A.DGN


SCALE: N.T.S. (A3)













Appendix 2.1

Environmental Mitigation Implementation Schedule

Environmental Mitigation Implementation Schedule

Implementation Schedule for Air Quality Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	res Location / Timing	Implementation Agent	In		ientati ges*	Relevant Legislation	
			Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase							
For the Wh	ole Project							
\$3.6.5	Four times a day watering of the work site with active operations.	Work site / during construction	Contractor		V			EIAO-TM
\$3.8.1	<ul> <li>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimise cumulative dust impacts.</li> <li>Strictly limit the truck speed on site to below 10 km per hour and water spraying to keep the haul roads in wet condition;</li> <li>Watering during excavation and material handling;</li> <li>Provision of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary; and</li> <li>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.</li> </ul>	Work site / during construction	Contractor		V			

# Appendix 2.1

# Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*			on	Relevant Legislation
		Lookiton, Thing	Agent	Des	С	0	Dec	and Guidelines
\$3.5.6	For the dredging activities carried out in the vicinity of Police Officers' Club, the dredging operation will be restricted to only 1 small close grab dredger to minimise the odour impact during the dredging activity. The dredging rate should be reduced as much as practicable for the area in close proximity to the Police Officers' Club. The sediments contain highly contaminated mud which may be disposed with the use of geosynthetic containers (details shall refer to Section 6), grab dredger has to be used for filling up the geosynthetic containers on barges. the dredging rate for the removal of the sediments at the south-west corner of the typhoon shelter shall be slowed down or restricted to specific non-popular hours in weekdays when it is necessary during construction.	Corner of CBTS/implementation of harbour-front enhancement	CEDD <u>1</u>		1			EIAO-TM
S3.8.8	Carry out dredging at the corner of CBTS to remove the sediment and clean the slime attached on the CBTS shoreline seawall	Corner of CBTS & CBTS shoreline seawall/implementation of harbour-front enhancement	CEDD <sup>2</sup>		V			EIAO-TM
Operation I		1	1	1	1	1	1	1
For the Who	ole Project							

<sup>&</sup>lt;sup>1</sup> CEDD will identify an implementation agent.

<sup>&</sup>lt;sup>2</sup> CEDD will identify an implementation agent.

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	on	Relevant Legislation
2		Liotation / Thing	Agent	Des	С	0	Dec	and Guidelines
\$3.10.2	Monthly (from July to September) monitoring of odour impacts, for a period of 5 years, is proposed during the operational phase of the Project to ascertain the effectiveness of the Enhancement Package over time, and to monitor any on- going odour impacts at the ASRs.	Planned ASRs (CBTS Breakwater)/First 5-year period of operation phase	CEDD <sup>1</sup>			V		EIAO-TM
For DP1 - 0	CWB (Within the Project Boundary)							
\$3.6.53 – \$3.6.54	The design parameters of the East and Central Ventilation Buildings as set in Tables 3.10 and 3.11	East and Central Ventilation Buildings / During operation of the Trunk Road	HyD			V		
\$3.10.2	Air quality monitoring for the operation performance of the East Ventilation Building and associated East Vent Shaft will be conducted.	East Vent Shaft / During operation of the East Ventilation Building and associated East Vent Shaft	HyD			V		EIAO-TM

• Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Quarterly EM&A Report

# Table A13.2 Implementation Schedule for Noise Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent		ıplem Sta	entati ges*	on	Relevant Legislation and Guidelines
				Des	С	0	Dec	
Constructio	n Phase							
For the Whe	ole Project							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	ion	Relevant Legislation and Guidelines
EIA KU	Environmental i rotection (vicasures / integation vicasures	Location / Thining	Agent	Des	С	0	Dec	
S4.9.4	<ul> <li>Good Site Practice:</li> <li>Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.</li> <li>Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.</li> <li>Mobile plant, if any, shall be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from onsite construction activities.</li> </ul>	Work Sites / During Construction	Contractor	Des				EIAO-TM, NCO

### Appendix 2.1

Quarterly EM&A Report

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Implementation Implementation **Relevant Legislation** Stages\* EIA Ref Location / Timing **Environmental Protection Measures / Mitigation Measures** and Guidelines Agent Des 0 С Dec EIAO-TM, NCO S4.8.3 -Use of quiet powered mechanical equipment, movable noise Work Sites / During Contractor S4.8.5 barrier and temporary noise barrier for the following tasks: Construction Slip road 8 tunnel Construction of diaphragm wall and substructures of the . tunnel approach ramp Excavation Construction of slabs . Backfill . Demolition and construction of substructures for the IEC . Demolition works of existing piers and crossheads of the marine section of the existing IEC Use of PME grouping for the following tasks: At-grade road construction . Substructure for IECL connection . For DP2 – WDII Major Roads (Road P2) Use of quiet powered mechanical equipment, movable noise Work Sites / During EIAO-TM, NCO S4.8.3 -Contractor  $\sqrt{}$ S4.8.4 barrier and temporary noise barrier for the following tasks: Construction Temporary road diversion . Resurfacing At-grade roadwork . For DP3 – Reclamation Works S4.8.3 -Use of quiet powered mechanical equipment for the following Work Sites / During Contractor EIAO-TM, NCO  $\sqrt{}$ S4.8.4 task: Construction • Filling behind seawall • Seawall construction

EIA Ref	Environmental Protection Measures / Mitigation Measures	s Location / Timing	Implementation	In	nplem Sta	entati ges*	Relevant Legislation	
Lintiker	Environmental Protection Measures / Minigation Measures	Location / Thining	Agent	Des	С	0	Dec	and Guidelines
For DP5 –	Wan Chai East Sewage Outfall							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks: • Submarine pipelines (marine section)	Work Sites / During Construction	Contractor		V			EIAO-TM, NCO
	<ul><li>Use of quiet powered mechanical equipment and movable noise barrier for the following tasks:</li><li>Installation of a new pipeline (land section)</li></ul>							
For DP6 -	Cross-Harbour Water Mains from Wan Chai to Tsim Sha Tsui							
S4.8.3 – S4.8.4	Use of quiet powered mechanical equipment for the following tasks: • Submarine pipelines (marine section) •	Work Sites / During Construction	Contractor		N			EIAO-TM, NCO

# Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	Relevant Legislation	
		8	Agent	Des	С	0	Dec	and Guidelines
Operation	Phase							
For DP1 –	CWB (Within the Project Boundary)							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Ir	nplem Sta	entati ges*	ion	Relevant Legislation
		Look ton / Thing	Agent	Des	С	0	Dec	and Guidelines
EIA Ref S4.8.14 – S4.8.18	<ul> <li>Environmental Protection Measures / Mitigation Measures</li> <li>For Existing NSRs</li> <li>about 235m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC</li> <li>about 230m length of noise semi-enclosure with transparent panel covering the main carriageways (eastbound and westbound) of the CWB and IEC</li> <li>about 135m length of 5.5m high cantilevered noise barrier with 3m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> <li>about 95m length of 5.5m high cantilevered noise barrier with 1m cantilever inclined at 45° with transparent panel on the eastbound slip road to the IEC</li> <li>about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC</li> <li>about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC</li> <li>about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC</li> <li>about 350m length of 3.5m high vertical noise barrier with transparent panel on the eastbound slip road to the IEC</li> <li>low noise road surfacing for the trunk road (except tunnel section and beneath the landscaped deck at the eastern portal area) with speed limit of 70 km/hour</li> </ul>	Near North Point / Before commencement of operation of road project	Agent HyD HyD	Des √		T	Dec	and Guidelines EIAO-TM
	<ul> <li>about 265m length of noise semi-enclosure with transparent panel covering the westbound slip road from the IEC</li> </ul>	Centre (next to City Garden) and CDA(1) site / Before occupation of Planned NSRs in CDA and CDA(1) sites.						

# Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Quarterly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*				Relevant Legislation
			Agent	Des	С	0	Dec	and Guidelines
	• The openable windows of the temple, if any, should be	Near Causeway Bay Fire	Project					
	orientated so as to avoid direct line of sight to the existing	Station / During detailed	Proponent for					
	Victoria Park Road as far as practicable.	design of the re-	the					
		provisioned Tin Hau	re-provisioned					
		Temple	Tin Hau Temple					

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

<sup>#</sup> Only the steel frame for this section of noise semi-enclosure would be erected in advance during the construction of the westbound slip road.

# Table A13.3 Implementation Schedule for Water Quality Control

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	Implementation Stages*			on	Relevant Legislation
		Timing	Agent	Des	С	0	Dec	and Guidelines
Constructio	n Phase							
For DP3 – I Boundary)	Reclamation Works, DP5 (Wan Chai East Sewage Outfall), DP6 (Cross-Harbo	our Water Mains	from Wan Chai to T	Tsim Sha	a Tsu	i), DP	1 – CW	B (within the Project
S5.8	A phased reclamation approach is planned for the WDII. Containment of fill within each of the reclamation phases by seawalls is proposed, with the seawall constructed first (above high water mark) with filling carried out behind the completed seawalls. Any gaps that may need to be provided for marine access will be shielded by silt curtains to control sediment plume dispersion away from the site. Filling for seawall construction should be carried out behind the silt curtain	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
S5.8	<ul> <li>Dredging shall be carried out by closed grab dredger for the following works:</li> <li>Seawall construction in all the reclamation areas;</li> <li>Construction of the CWB Tunnel</li> <li>Construction of the proposed WSD water mains; and</li> <li>Construction of the proposed Wan Chai East sewage outfall pipelines.</li> </ul>	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
S5.8, Figure 5.3	<ul> <li>Dredging for the Wan Chai East sewage outfall pipelines shall not be carried out concurrently with the following activities:</li> <li>Dredging along the proposed cross-harbour water mains;</li> <li>Dredging along the seawall in the Wan Chai Reclamation (WCR) zone (area between HKCEC Extension and PCWA).</li> </ul>	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO

Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / M	Aitigation Me	easures		Location /	Implementation	In		entati ges*	ion	Relevant Legislation
		inigation fore	cusures		Timing	Agent	Des	С	0	Dec	and Guidelines
S5.8	The water body behind the temporary rec typhoon shelter shall not be fully enclosed	I the temporary reclamations within the Causeway Bay ot be fully enclosed.				Contractor		V			EIAO-TM, WPCO
S5.8	within the temporary embayment be impermeable barrier, suspended from a and extending down to the seabed, will the HKCEC1 commences. The barr discharge flows from Culvert L to the	hitigation measure, to avoid the accumulation of water borne pollutants the temporary embayment between CRIII and HKCEC1, an meable barrier, suspended from a floating boom on the water surface tending down to the seabed, will be erected by the contractor before KCEC1 commences. The barrier will channel the stormwater rge flows from Culvert L to the outside of the embayment. The ctor will maintain this barrier until the reclamation works in C2W care corrected the contract of the contract.						√			EIAO-TM, WPCO
S5.8, Figure 5.3	The total dredging rates in each of the mathematical dredging rates in each of the mathematical terms and the maximum production rates state production rates without considering the descent of the mathematical terms and the mathematical terms are straightforward to the mathematical terms are straightforward terms are straightere terms are straightforward terms are straightforward ter	ed in the table	e below.		Work site / During the construction period	Contractor		V			EIAO-TM, WPCO
	Reclamation Area	Rate m <sup>3</sup> per h day (for	m <sup>3</sup> per hour (m <sup>3</sup> per								
	Dredging along seawall or breakwater										
	North Point Shoreline Zone (NPR)	6,000 375 42,000									
	Causeway Bay TBW	1,500	94	10,500							
	Shoreline Zone TCBR		375	42,000							
	PCWA Zone	5,000 3	313	35,000							

EIA Ref	Environmental Protection Measures / Mitigation Measures			Location /	Implementation	In		entati ges*	ion	Relevant Legislation	
EIA KU	Environmental Frotection Measures /	mingano	in Wicasures		Timing	Agent	Des	С	0	Dec	and Guidelines
	Wan Chai Shoreline Zone (WCR) HKCEC Shoreline Zone HKCEC Stage 1 & 3	6,000 1,500	375 94	42,000 10,500							
	(HKCEC) HKCEC Stage 2	6,000	375	42,000							
	Cross Harbour Water Mains Wan Chai East Submarine Sewage Pipeline	1,500	94 94	10,500 10,500							
95.0	Note: 1,500 m <sup>3</sup> per day shall be app seawall of WCR1.	lied for c	onstruction	of the western	Work site /	C. A. A.		1			
S5.8, Figure 5.3	Dredging along the seawall at WCl 1,500m <sup>3</sup> per day for construction of th proximity of the WSD intake), followed western seawall (above high water ma much as possible from further dredging	nich is in close struction at the	Work site / During the construction period	Contractor		$\checkmark$			EIAO-TM, WPCO		
S5.8, Figure 5.3	For dredging within the Causeway B partially constructed to protect the n dredging activities. For example, at seawalls shall be constructed first (a seawater intakes at the inner water wou the remaining dredging activities along	s from further rn and eastern k) so that the e impacts from	Work site / During the construction period	Contractor		$\checkmark$			EIAO-TM, WPCO		
S5.8, Figure 5.3	Silt curtains shall be deployed aroun seawall dredging and seawall trench fi TCBR and NP.	Work site / During the construction period	Contractor		$\checkmark$			EIAO-TM, WPCO			
S5.8, Figure 5.3	2009 with concurrent Bay, Sheung	<b>Applicatio</b> ater intak Wan, Wan	ns es at Sai W Chai, Kowloo	an Ho, Quarry	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO

# Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection	Measures / Mitigation Measures	Location /	Implementation	In	nplem Stag	entatio ges*	on	Relevant Legislation
			Timing	Agent	Des	С	0	Dec	and Guidelines
	TBW, NP and Water Mains Zone Scenario 2B in late	Convention and Exhibition Centre Phase I, Telecom House / HK Academy for Performing Arts / Shun On Centre, Wan Chai Tower / Revenue Tower / Immigration Tower and Sun Hung Kai Centre WSD saltwater intakes at Sheung Wan, Wan Chai							
	2009/2010 with concurrent dredging activities at Sewage Pipelines Zone and TCBR.	Cooling water intakes for Queensway Government Offices, Excelsior Hotel, World Trade Centre and Windsor House.							
	Scenario 2C in 2011 with concurrent dredging activities at HKCEC and TCBR.	WSD saltwater intakes at Sheung Wan and Reprovisioned WSD Wan Chai saltwater intake. Cooling water intakes for MTR South, Excelsior Hotel & World Trade Centre and reprovisioned Windsor House.							
S5.8	Other mitigation measures	include:	Work site /	Contractor		$\checkmark$			ProPECC PN 1/94;
	spillage and sealed tig	sed, shall be designed and maintained to avoid ghtly while being lifted. For dredging of any sed watertight grabs must be used;	During the construction period						WPCO (TM-DSS)
	vessels and the seabe	d so that adequate clearance is maintained between d in all tide conditions, to ensure that undue rated by turbulence from vessel movement or							
		dredgers shall be fitted with tight fitting seals to o prevent leakage of material;							
		shall not cause foam, oil, grease, scum, litter or tter to be present on the water within the site or							
	dredged material into th	appers shall be controlled to prevent splashing of the surrounding water. Barges or hoppers shall not t will cause the overflow of materials or polluted transportation; and							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation
		er of	Des	С	0	Dec	and Guidelines	
	• before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.							
S5.8	Silt screens are recommended to be deployed at the seawater intakes during the reclamation works period. Installation of silt screens at the seawater intake points may cause a potential for accumulation and trapping of pollutants, floating debris and refuse behind the silt screens and may lead to potential water quality deterioration at the seawater intake points. Major sources of pollutants and floating refuse include the runoff and storm water discharges from the nearby coastal areas. As a mitigation measure to avoid the pollutant and refuse entrapment problems and to ensure that the impact monitoring results are representative, regular maintenance of the silt screens and refuse collection shall be performed at the monitoring stations at regular intervals on a daily basis. The Contractor shall be responsible for keeping the water behind the silt screen free from floating rubbish and debris during the impact monitoring period.	Work site / During the construction period	Contractor		V			EIAO-TM, WPCO

Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
	Zivi olilienta i rotetton rrenou es / ringation rrenou es	Timing	Agent	Des	С	0	Dec	and Guidelines
S5.8	Dredging of contaminated mud is recommended as a mitigation measures for control of operational odour impact from the Causeway Bay typhoon shelter. In recognition of the potential impacts caused by dredging activities close to the seawater intakes, only 1 small close grab dredger shall be operated within the typhoon shelter (for the dredging to mitigate odour impact) at any time to minimize the potential impact. Double silt curtains shall be deployed to fully enclose the closed grab dredger during the dredging operation. In addition, an impermeable barrier, suspended from a floating boom on the water surface and extended down to the seabed, shall be erected to isolate the adjacent intakes as much as possible from dredging activities. For example, if dredging is to be carried out at the southwest corner of the typhoon shelter, physical barriers shall be erected to west of the cooling water intake for Excelsior Hotel so that the intake would be shielded from most of the SS generated from the dredging operation to the west of the intake. For area in close proximity of the cooling water intake point, the dredging operations. Daily monitoring of SS at the cooling water intake shall be carried out, and 24 hour monitoring of turbidity at the intakes shall be implemented during the dredging activities. If the monitoring results indicate that the dredging operation has caused significant changes in water quality conditions at the seawater intakes, appropriate actions shall be taken to stop the dredging and mitigation measures such as slowing down the dredging rate shall be implemented.	Causeway Bay typhoon shelter/Imple mentation of harbour-front enhancement.	CEDD <u>3</u>					WPCO

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	Implementation Stages*			on	Relevant Legislation
EIA KU	Environmental Frotection Measures / Mitigation Measures	Timing	Agent	Des	С	0	Dec	and Guidelines
For the Wh	ole Project							
S5.8	Construction Runoff and Drainage	• Work site	Contractor		$\checkmark$			ProPECC PN 1/94;
	<ul> <li>use of sediment traps, wheel washing facilities for vehicles leaving the site, and adequate maintenance of drainage systems to prevent flooding and overflow;</li> </ul>	/ During the constructi on period						WPCO (TM-DSS)
	<ul> <li>Permanent drainage channels shall incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94;</li> </ul>							
	<ul> <li>a sediment tank constructed from pre-formed individual cells of approximately 6 - 8 m3 capacity can be used for settling ground water prior to disposal;</li> </ul>							
	<ul> <li>oil interceptors shall be provided in the drainage system for the tunnels and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor shall have a bypass to prevent flushing during periods of heavy rain;</li> </ul>							
	<ul> <li>precautions and actions to be taken when a rainstorm is imminent or forecast, and during or after rainstorms. Particular attention shall be paid to the control of any silty surface runoff during storm events;</li> </ul>							
	<ul> <li>on-site drainage system shall be installed prior to the commencement of other construction activities. Sediment traps shall be installed in order to minimise the sediment loading of the effluent prior to discharge;</li> </ul>							
	<ul> <li>All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge shall be adequately designed for the controlled release of storm flows. All sediment control measures shall be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage shall be reinstated to its original condition when the construction work is finished or the temporary diversion is no longer</li> </ul>							

<sup>3</sup> CEDD will identify an implementation agent.

Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation and Guidelines
EIA Kei	Zivi oliliena i rocensi rensa es / ringaton riensa es	Timing	Agent	Des	С	0	Dec	and Guidelines
	<ul> <li>required.</li> <li>All fuel tanks and store areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity.</li> </ul>							
	<ul> <li>Minimum distances of 100 m shall be maintained between the storm water discharges and the existing or planned WSD flushing water intakes during construction phase.</li> </ul>							
S5.8	Sewage from Construction Work Force Construction work force sewage discharges on site shall be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage shall be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Work site / During the construction period	Contractor		V			ProPECC PN 1/94; WPCO (TM-DSS)
S5.8	<i>Floating Debris and Refuse</i> Collection and removal of floating refuse shall be performed at regular intervals on a daily basis. The contractor shall be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Work site and adjacent water / During the construction period.	Contractor		V			WPCO

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In		entati ges*	on	Relevant Legislation		
		Timing	Agent	Des	С	0	Dec	and Guidelines		
85.8	Storm Water Discharges Minimum distances of 100 m shall be maintained between the existing or planned stormwater discharges and the existing or planned WSD flushing water intakes.	Work site and adjacent water / During the design and construction period.	Contractor	V	V			WPCO		
Operation	I Phase									
	B (within the Project Boundary)	1	2		1			1		
\$5.8	<ul> <li>For the operation of CWB, a surface water drainage system would be provided to collect road runoff. The following operation stage mitigation measures are recommended to ensure road runoff would comply with the TM under the WPCO:</li> <li>The drainage from tunnel sections shall be directed through petrol interceptors to remove oil and grease before being discharged to the</li> </ul>	CWB/During design and operational period	HyD/TD <sup>3</sup>	V		V		WPCO		
	<ul><li>nearby foul water manholes.</li><li>Petrol interceptors shall be regularly cleaned and maintained in good</li></ul>									
	<ul> <li>Working condition.</li> <li>Oily contents of the petrol interceptors shall be properly handled and disposed of, in compliance with the requirements of the Waste Disposal Ordinance.</li> </ul>									
	• Sewage arising from ancillary facilities of CWB (for examples, car park,									

### Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Quarterly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location /	Implementation	In	nplem Stag	entati ges*	on	Relevant Legislation	
			Timing	Agent	Des	С	0	Dec	and Guidelines
	•	control room, ventilation and administration buildings and tunnel portals) shall be connected to public sewerage system. Sufficient capacity in public sewerage shall be made available to the proposed facilities. Road drainage shall also be provided with adequately designed silt trap to minimize discharge of silty runoff. The design of the operational stage mitigation measures for CWB shall take into account the guidelines published in ProPECC PN 5/93 "Drainage Plans subject to Comment by the EPD." All operational discharges from the CWB into drainage or sewerage systems are required to be licensed by EPD under the WPCO.							

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

<sup>3</sup> if employ Management, Operation and Maintenance (MOM) Contract

# Table A13.4 Implementation Schedule for Waste Management

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*				Relevant Legislation
	Zarri omnerimi i rocectori Accuoli co / Arrigatori Accuoli co	Liocation / Timing	Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase							
For DP3 -	Reclamation Works							
	Marine Sediments	Work site / During the construction period	Contractor		V			ETWB TCW No. 34/2002
S6.7.2	The dredged marine sediments would be loaded onto barges, transported to and disposed of at the designated disposal sites at South of Cheung Chau, East of Ninepin, East of Tung Lung Chau, South of Tsing Yi or East of Sha Chau to be allocated by the MFC depending on their level of contamination or at other disposal sites after consultation with the MFC and EPD. In accordance with the ETWB TCW No. 34/2002, the contaminated material must be dredged and transported with great care. The mitigation measures recommended in Section 5 of the EIA Report shall be incorporated. The dredged contaminated sediment must be effectively isolated from the environment upon final disposal and shall be disposed of at the Type 2 confined marine disposal contaminated mud pit.							
S6.7.3	Based on the biological screening results, the Category H (>10xLCEL) sediment which failed the biological testing would require Type 3 special disposal. The volume of Category H sediment from the Causeway Bay typhoon shelter which would require special disposal arrangements is estimated to be approximately 0.05 Mm <sup>3</sup> . A feasible containment method is proposed whereby the dredged sediments are sealed in geosynthetic containers and, at the disposal site, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping, thereby meeting the requirements for fully confined mud disposal.							

# Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
		Agent		Des	С	0	Dec	and Guidelines
\$6.7.5	It will be the responsibility of the Contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal Sediment Quality Report to the DEP, at least 3 months prior to the dredging contract being tendered							
S6.7.6	<ul> <li>During transportation and disposal of the dredged marine sediments requiring Type 1 and Type 2 disposal, the following measures shall be taken to minimise potential impacts on water quality:</li> <li>Bottom opening of barges shall be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.</li> </ul>							

EIA Ref	Environmental Protection Measures / Mitigation Measures	s Location / Timing In	Implementation Agent	In		entati ges*	Relevant Legislation and Guidelines	
		Lookton, Thing	Agent	Des	С	0	Dec	and Guidelines
	<ul> <li>Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.</li> <li>Barges or hopper barges shall not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation.</li> </ul>							
86.6.12	<i>Floating Refuse</i> During the construction phase, the project proponent's contractor will be responsible for the collection of any refuse within their works area. Floating booms will be provided on the water surface to confine the refuse from the working barges as well as to avoid the accumulation of pollutants within temporary embayment as mentioned in Table 13.3.	Work site / During the construction period	Contractor		~			

Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*			on	Relevant Legislation
		Liounion / Timing	Agent	Des	С	0	Dec	and Guidelines
S6.7.7	<ul> <li>Good Site Practices</li> <li>Recommendations for good site practices during the construction activities include:</li> <li>nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>training of site personnel in proper waste management and chemical waste handling procedures;</li> <li>provision of sufficient waste disposal points and regular collection for disposal;</li> <li>appropriate measures to minimise windblown litter and dust during transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>a recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).</li> </ul>	Work site / During the construction period	Contractor		V			Waste Disposal Ordinance (Cap.354)

# Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Stay	entati ges*	on	Relevant Legislation
Lintitei	Environmental Protection Measures / Mitigation Measures	Location / Thining	Agent	Des	С	0	Dec	and Guidelines
S6.7.10	General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material. A collection area shall be provided where wastes can be stored and loaded prior to removal from site. An enclosed and covered area is recommended to reduce the occurrence of 'wind blow' light material.	Work site / During the construction period	Contractor		V			Public Health and Municipal Services Ordinance (Cap. 132)
S6.7.11	Chemical Wastes After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) shall be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals shall be collected by a licensed collector for disposal at the CWTF or other licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Work site / During the construction period	Contractor		V			Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes
S6.7.12	Construction and Demolition Material C&D material shall be sorted on-site into inert C&D material (that is, public fill) and C&D waste. All the suitable inert C&D material shall be broken down to 250 mm in size for reuse as public fill in the WDII reclamation. C&D waste, such as wood, glass, plastic, steel and other metals shall be reused or recycled and, as a last resort, disposed of to landfill. A suitable area shall be designated to facilitate the sorting process and a temporary stockpiling area will be required for the separated materials.	Work site / During the construction period	Contractor		~			ETWB TCW No. 33/2002, 31/2004, 19/2005

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	Relevant Legislation	
			Agent	Des	С	0	Dec	and Guidelines
S6.7.13	In order to monitor the disposal of public fill and C&D waste at public filling facilities and landfills, respectively, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by the Environmental Team undertaking the environmental monitoring and audit work. An Independent Environment Checker shall be responsible for auditing the results of the system.	Work site / During the construction period	Contractor and Independent Environmental Checker		V			ETWB TCW No. 31/2004
S6.7.14	<ul> <li>Bentonite Slurry</li> <li>The disposal of residual used bentonite slurry shall follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage" and listed as follows:</li> <li>If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.</li> <li>If the used bentonite slurry is intended to be disposed of through the public drainage system, it shall be treated to the respective effluent standards applicable to foul sewers, storm drains or the receiving waters as set out in the Technical Memorandum of Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters.</li> <li>If the used bentonite slurry is intended to be disposed to public fill reception facilities, it will be mixed with dry soil on site before disposal.</li> </ul>	Work site / During the construction period	Contractor		V			ProPECC PN 1/94

\* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Quarterly EM&A Report

### Table A13.5 Implementation Schedule for Land Contamination

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	ion	Relevant Legislation
	Zarnomienta i occorton Accuoa co / Arnaganon Accuoa co	Liotation / Timing	Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase							-
For the Wh	ole Project							
S.12.6	• The contaminated site shall be cleaned up before commencement of site clearance and construction work at the concerned area which may disturb the ground.	A King Marine / Before commencement of construction activities at A King Marine.	Project proponent for the re- provisioned Tin Hau Temple	V				"Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boatyards, and Car Repair/Dismantling Workshops" published by EPD, HKSAR EPD ProPECC Note No. 3/94
\$7.10	<ul> <li>During soil remediation works, the Contractor for the excavation works shall take note of the following points for excavation:</li> <li>Excavation profiles must be properly designed and executed;</li> <li>In case the soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;</li> <li>Quantities of soil to be excavated must be estimated;</li> <li>It maybe necessary to split quantities of soil according to soil type, degree and nature of contamination.</li> <li>Temporary storage of soil at intermediate depot or on-site</li> </ul>	A King Marine / During soil remediation works	Contractor	V				Air Pollution Control Ordinance Noise Control Ordinance Waste Disposal Ordinance Waste Disposal (Chemical Waste) (General) Regulation

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In	nplem Sta	entati ges*	Relevant Legislation	
				Des	С	0	Dec	and Guidelines
	maybe required. The storage site shall include protection facilities for leaching into the ground. eg. Liner maybe required.							
	<ul> <li>Supply of suitable clean backfill materials is needed after excavation.</li> <li>Care must be taken of existing buildings and utilities.</li> <li>Precautions must be taken to control of ground settlement</li> <li>Speed controls for vehicles shall be imposed on dusty site areas.</li> <li>Vehicle wheel and body washing facilities at the site's exit points shall be established and used.</li> <li>The following environmental mitigation measures shall be strictly followed during the operation and/or maintenance of the CS/S facilities:</li> </ul>							Water Pollution Control Ordinance

Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	ion	Relevant Legislation
	Environmental Protection Measures / Mitigation Measures	Location / Thining	Agent	Des	С	0	Dec	and Guidelines
	<ul> <li><u>Air Quality Mitigation Measures</u></li> <li>The loading, unloading, handling, transfer or storage of cement shall be carried out in an enclosed system.</li> <li>The loading, unloading, handling, transfer or storage of other materials which may generate airborne dust emissions such as untreated soil and oversize materials sorted out from the screening plant and stabilized soil stockpiled in the designated handling area, shall be carried out in such a manner to prevent or minimise dust emissions. These materials shall be adequately wetted prior to and during the loading, unloading and handling operations.</li> <li>All practicable measures, including speed controls for vehicles, shall be taken to prevent or minimize the dust emission caused by vehicle movement.</li> <li>Tarpaulin or low permeable sheet shall be put on dusty vehicle loads transported between site locations.</li> </ul>							
	<ul> <li>Noise Mitigation Measures</li> <li>The mixing facilities shall be sited as far as practicable to the nearby noise sensitive receivers.</li> <li>Simultaneous operation of mixing facilities and other equipment shall be avoided.</li> <li>Mixing process and other associated material handling activities shall be properly scheduled to minimise potential cumulative noise impact on the nearby noise sensitive receivers.</li> <li>Construction Noise Permit shall be applied for the operation of powered mechanical equipment during restricted hours (if any).</li> </ul>							

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In		entati ges*	Relevant Legislation	
		Liocation / Thining	Agent	Des	С	0	Dec	and Guidelines
	<ul> <li><u>Water Quality Mitigation Measures</u></li> <li>Stockpile of untreated soil shall be covered as far as practicable to prevent the contaminated material from leaching out. The leachate shall be discharged following the requirements of WPCO.</li> </ul>							
	<ul> <li>Waste Mitigation Measures</li> <li>Treated oversize materials will be used as filling material for backfilling within the site. Sorted materials of size smaller than 5 cm will be collected and transferred to the mixing plant for further decontamination treatment.</li> </ul>							
	<ul> <li>Stabilized soils shall be broken into suitable size for backfilling or reuse on site.</li> <li>A high standard of housekeeping shall be maintained within the mixing plant area.</li> </ul>							
	<ul> <li>If necessary, there shall be clear and separated areas for stockpiling of untreated and treated materials.</li> </ul>							

\* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Quarterly EM&A Report

# Table A13.6 Implementation Schedule for Marine Ecology

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	Implementation Stages*				Relevant Legislation
			Agent	Des	С	0	Dec	and Guidelines
Constructio	on Phase							
For the Wh	ole Project - Schedule 3 DP							
S.9.7.2	Alternative design of the Trunk Road constructed in tunnel shall be adopted to avoid permanent reclamation in CBTS and ex-PWCA Basin.	-	CEDD/HyD	V				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
For DP3 –	Reclamation Works							
S.9.7.3	Translocation of those potentially affected coral colonies to the nearby suitable habitats such as Junk Bay is recommended. A detailed translocation plan (including translocation methodology, monitoring of transplanted corals, etc.) should be drafted and approval by AFCD during the detailed design stage of the Project.	Ex-PCWA Basin and along seawall next to a public pier which is about 250 m away from the CBTS	CEDD/HyD	V				EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.

Quarterly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Sta	entati ges*	on	Relevant Legislation
	g		Agent	Des	С	0	Dec	and Guidelines
S.9.7.4	<ul> <li>During dredging and filling operations, a number of mitigation measures to control water quality shall be adopted to confine sediment plume within reclamation area and protect marine fauna in proximity to the reclamation. The mitigation measures include the following: <ul> <li>Installation of silt curtains during dredging activities</li> <li>Use of tightly-closed grab dredger</li> <li>Reduction of dredging rate</li> <li>Control of grab descending speed</li> <li>Construction of leading edges of seawall in the early stages of the reclamation works</li> </ul> </li> </ul>	Work site / during construction phase	Contractor		~			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
	Adoption of multiple-phase construction schedule							

Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Quarterly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation	In	nplem Stay	entati ges*	on	Relevant Legislation
		Liounion / Timing	Agent	Des	С	0	Dec	and Guidelines
S.9.7.6	To minimize potential disturbance impacts on the foraging ardeid population in the CBTS, particularly in the area near the A King Shipyard, appropriate mitigation measures shall be adopted particularly during the construction phase. The following measures are recommended:	Work site / during construction phase	Contractor		V			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
	• Use of Quiet Mechanical Plant during the construction phase shall be adopted wherever possible.							
	Adoption of multiple-phase construction schedule.							
	• General measures to reduce noise generated during the construction phase (see noise impact assessment) shall be effectively implemented.							
S.9.7.7	Seawalls shall be constructed in advance around the reclamation areas within the area of the CBTS to screen adjacent feeding ground from construction phase activities, reduce noise disturbance to the associated seabirds and also to restrict access to this habitat adjacent to works areas by ship traffic.	Work site / during construction phase	Contractor		V			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.
S.9.7.8	Loss of artificial seawall habitats shall be reinstated by the construction of about 1 km vertical wave absorbing seawall along the coastlines of the new reclamation around the HKCEC and at North Point. The new seawalls are expected to provide large area of hard substrata for settlement and recruitment of intertidal fauna similar to those previously recorded from existing intertidal habitats.	Work site / during construction phase	Contractor		V			EIAO TM Annex 16 (Section 8.4) & EIAO Guidance Note No. 3/2002.

\*Des - Design, C - Construction,  $\mathrm{O}-\mathrm{Operation},$  and Dec - Decommissioning

# Table A13.7 Implementation Schedule for Landscape and Visual

EIA Ref	Environment	tal Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In		ientati ges*	ion	Relevant Legislation and Guidelines
				_	Des	С	0	Dec	
Construction	Phase								
For the Whole	Project								
Table 10.5	re-use	il, where identified, shall be stripped and stored for in the construction of the soft landscape works, practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5		ng trees to be retained on site shall be carefully ted during construction.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5		unavoidably affected by the works shall be lanted where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5		ensatory tree planting shall be provided to ensate for felled trees.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM5 Contro	ol of night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Table 10.5		on of decorative screen hoarding compatible with rrounding setting.	Work site / During Construction Phase	Contractor		V			EIAO TM
For DP1 - CV	B (Within the	Project Boundary)							
Table 10.5	re-use	il, where identified, shall be stripped and stored for in the construction of the soft landscape works, practical.	Work site / During Construction Phase	Contractor		V			EIAO TM
Table 10.5		ng trees to be retained on site shall be carefully ted during construction.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5		unavoidably affected by the works shall be lanted where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5		ensatory tree planting shall be provided to ensate for felled trees.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM5 Contro	ol of night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM

Appendix 2.1

### Contract No. HK/2011/07

Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

EIA Ref	Envir	onmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In	nplem Sta	entati ges*	ion	Relevant Legislation and Guidelines
					Des	С	0	Dec	
Table 10.5	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		V			EIAO TM
For DP2 - WD	II Majo	r Roads (Road P2)							
Table 10.5	CM1	Topsoil, where identified, shall be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM2	Existing trees to be retained on site shall be carefully protected during construction.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM3	Trees unavoidably affected by the works shall be transplanted where practical.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM4	Compensatory tree planting shall be provided to compensate for felled trees.	Work site / During Construction Phase	Contractor	V	V			EIAO TM
Table 10.5	CM5	Control of night-time lighting.	Work site / During Construction Phase	Contractor		$\checkmark$			EIAO TM
Table 10.5	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		V			EIAO TM
For DP3 - Rec	lamatio	n Works							
Table 10.5	CM5	Control of night-time lighting.	Work site / During Construction Phase	Contractor		$\checkmark$			EIAO TM
Table 10.5	CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Work site / During Construction Phase	Contractor		$\checkmark$			EIAO TM
For DP5 - Wa	n Chai I	East Sewage Outfall							
Refer to EIA- 058/2001 Table 10.13	CM2	Minimisation of works areas.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM3	Erection of decorative hoardings.	Work site / During Construction Phase	Contractor		V			EIAO TM

EIA Ref	Environmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	In		entati ges*	on	Relevant Legislation and Guidelines
				Des	С	0	Dec	
Refer to EIA- 058/2001 Table 10.13	CM4 Control night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM5 Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		V			EIAO TM
	ss-Harbour Water Mains from Wan Chai to Tsim Sha Tsui			1	1			
Refer to EIA- 058/2001 Table 10.13	CM2 Minimisation of works areas.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM3 Erection of decorative hoardings.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM4 Control night-time lighting.	Work site / During Construction Phase	Contractor		V			EIAO TM
Refer to EIA- 058/2001 Table 10.13	CM5 Minimisation of disruption to public by effective programming of the works.	Work site / During Construction Phase	Contractor		V			EIAO TM
<b>Operation Pha</b>	se	-						1
For the Whole	Project - Schedule 3 DP							
Table 10.6, Figure 10.5.1- 10.5.5	OM1 Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD	V	V	V		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM2 Shrub and Climbing Plants to soften proposed structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD	V	V	V		ETWB TCW 2/2004

# Appendix 2.1

Contract No. HK/2011/07 Wanchai Development Phase II and Central Wanchai Bypass Sampling, Field Measurement and testing Works (Stage 2)

Quarterly EM&A Report

EIA Ref	Environmental Protection Measures / Mitigation Measures		Location / Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
					Des	С	0	Dec	
Table 10.6,	OM3	Buffer Tree and Shrub Planting to screen proposed roads	Work site / During	CEDD/HyD/					ETWB TCW 2/2004
Figure 10.5.1-		and associated structures.	Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM4	Aesthetic design of proposed waterfront promenade.	Work site / During	$CEDD^4$	$\checkmark$				ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM5	Aesthetic streetscape design.	Work site / During	CEDD/HyD	$\checkmark$				ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM6	Aesthetic design of roadside amenity areas.	Work site / During	CEDD/HyD	$\checkmark$				ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
For DP1 - CW.	B (Withi	in the Project Boundary)							
Table 10.6,	OM1	Aesthetic design of buildings and road-related structures,	Work site / During	HyD	$\checkmark$				ETWB TCW 2/2004
Figure 10.5.1-		including viaducts, vent buildings, subways, footbridges	Design Stage and						
10.5.5		and noise barriers and enclosure.	Operation Phases						
Table 10.6,	OM2	Shrub and Climbing Plants to soften proposed structures	Work site / During	HyD	$\checkmark$				ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM3	Buffer Tree and Shrub Planting to screen proposed roads	Work site / During	HyD					ETWB TCW 2/2004
Figure 10.5.1-		and associated structures.	Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM5	Aesthetic streetscape design.	Work site / During	HyD	$\checkmark$	$\checkmark$	$\checkmark$		ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
Table 10.6,	OM6	Aesthetic design of roadside amenity areas.	Work site / During	HyD	$\checkmark$	$\checkmark$	$\checkmark$		ETWB TCW 2/2004
Figure 10.5.1-			Design Stage and						
10.5.5			Operation Phases						
For DP2 - WD	II Major	· Roads (Road P2)							

<sup>4</sup> CEDD will identify an implementation agent

EIA Ref	Envir	onmental Protection Measures / Mitigation Measures	Location / Timing	Implementation Agent	Implementation Stages*			on	Relevant Legislation and Guidelines
					Des	С	0	Dec	
Table 10.6, Figure 10.5.1- 10.5.5	OM1	Aesthetic design of buildings and road-related structures, including viaducts, vent buildings, subways, footbridges and noise barriers and enclosure.	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM3	Buffer Tree and Shrub Planting to screen proposed roads and associated structures.	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM5	Aesthetic streetscape design.	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
Table 10.6, Figure 10.5.1- 10.5.5	OM6	Aesthetic design of roadside amenity areas	Work site / During Design Stage and Operation Phases	CEDD/HyD		V	V		ETWB TCW 2/2004
For DP3 – Rect	amation			-				1	1
Table 10.6, Figure 10.5.1- 10.5.5	OM4	Aesthetic design of proposed waterfront promenade.	Work site / During Design Stage and Operation Phases	CEDD <sup>5</sup>	V	V	V		ETWB TCW 2/2004

\*Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

<sup>5</sup> CEDD will identify an implementation agent

Appendix 2.1



Appendix 3.1

Action and Limit Level



# Action and Limit Level

# Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A) <sup>Note 1</sup>

Note 1:

70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.

- If works are to be carried out during the restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

# Action and Limit Level for Air Monitoring

Monitoring Location	1-hour TSP Level in $\mu$ g/m <sup>3</sup>		24-hour TSP Le	evel in $\mu$ g/m <sup>3</sup>
	Action Level	Limit Level	Action Level	Limit Level
CMA1b Note 2	320.1	500	176.7	260
CMA2a	323.4	500	169.5	260
CMA3a Note 2	311.3	500	171.0	260
CMA4a	312.5	500	171.2	260
CMA5a Note 2	332.0	500	181.0	260
CMA6a Note 2	300.1	500	187.3	260

Note 2:

- As per facing owner's rejection in allowing the implementation of long-term air quality impact monitoring at their premises, alternative monitoring stations and justification were proposed for IEC verification and EPD approval.

- The established Action and Limit Levels from the baseline air monitoring will be adopted to the alternative monitoring stations.

# Action and Limit Level for Water Monitoring

Parameters	Dry S	eason	Wet Season					
Falameter S	Action Limit		Action	Limit				
WSD Salt Water Intake								
SS in mg L <sup>-1</sup>	13.00	14.43	16.26	19.74				
Turbidity in NTU	8.04	9.49	10.01	11.54				
DO in mg/L	3.66	3.28	3.17	2.63				
Cooling Water Intake								
SS in mg L <sup>-1</sup>	15.00	22.13	18.42	27.54				
Turbidity in NTU	9.10	10.25	11.35	12.71				
DO in mg/L	3.36	2.73	3.02	2.44				

Remarks:

- Action and Limit Level for the wet season are applied after the EPD approval of Updated EM&A Manual on 29 April 2011.

Parameters	Action	Limit
Odour Nuisance (from odour intensity analysis or odour patrol)	<ul> <li>When two documented complaint are received; or</li> <li>Odour Intensity of 2 is measured from odour intensity analysis.</li> </ul>	<ul> <li>Five or more consecutive genuine documented complaints within a week; or</li> <li>Odour Intensity of 3 or above is measured from odour intensity analysis.</li> </ul>

Action and Limit Levels for Odour Patrol





Appendix 4.1


Noise Monitoring Graphical Presentations



# Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)












Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)










Appendix 4.2 Air Quality Monitoring Graphical Presentations





**Graphic Presentation of 1 hour TSP Result** 






**Graphic Presentation of 1 hour TSP Result** 












**Graphic Presentation of 24 hour TSP Result** 












**Graphic Presentation of 24 hour TSP Result** 









		Field Data Record S	<u>Sheet</u>			
Monitoring Date:	3-9-2012	Weather Condition:	Fine	Tidal	Ebb	
				Condition:		
Temperature:	<b>32.5- 32.8</b> ℃	Relative Humidity:	28.8- 29.2%			

Location	Time	Temperature (°C)	Relative Humidity (%)	Odour Intensity	Odour Nature	Possible Odour Sources	Duration	Wind Speed(m/s)	Wind Direction	Remarks
OP7	14:00	25.2	87.4	0				0.1	E	
OP6	14:08	29.3	70.2	0				4.7	E	
OP5	14:14	32.9	57.7	0				1.1	E	
OP4	14:21	32.5	60.6	1-2	Rotten Egg	Sea	Continuous	5.3	E	
OP3	14:26	33.1	61.5	0				0.2	E	
OP2	14:34	34.6	57.0	0				0.6	E	
OP1	14:41	31.4	63.6	1-2	Rotten Egg	Sea	Continuous	3.5	E	

Remarks for Odour Intensity:

The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:

0 - Not detected. No odour perceived or an odour so weak that it cannot be easily characterised or described;

1 - Slight Identifiable odour, and slight chance to have odour nuisance;

2 – Moderate Identifiable odour, and moderate chance to have odour nuisance

3 – Strong Identifiable, likely to have odour nuisance;

4 – Extreme Severe odour, and unacceptable level




# Meteorological Conditions on 3 September 2012

- Hong Kong Observatory Weather Station at Hong Kong Observatory
   Air Temperature: 27.4 32.7
   Relative humidity: 64%
- Hong Kong Observatory Weather Station at Hong Kong Park Air Temperature: 26.4-32.0

# The tidal data at Quarry Bay Station

Tide Time	Tide Height (m)
04:27	0.9
10:57	2.1
16:50	0.9
23:27	2.0





		Field Data Record	Field Data Record Sheet					
Monitoring Date:	17-9-2012	Weather Condition:	Fine	Tidal	Ebb			
-				Condition:				
Temperature:	<b>29.8-30.8</b> °C	Relative Humidity:	35-44%					

Location	Time	Temperature (℃)	Relative Humidity (%)	Odour Intensity	Odour Nature	Possible Odour Sources	Duration	Wind Speed(m/s)	Wind Direction	Remarks
OP7	14:06	29.0	47.2	0				1.3	N-NE	
OP6	14:20	31.4	43.6	0-1	Rotten Egg	Sea	Intermittent	1.9	N-NE	
OP5	14:30	32.9	42.4	0				0.4	N-NE	
OP4	14:40	34.2	39.5	1-2	Rotten Egg	Sea	Continuous	1.1	N-NE	
OP3	14:48	32.7	41.5	0				0.7	N-NE	
OP2	14:56	33.4	39.8	0				0.8	N-NE	
OP1	15:05	31.7	43.2	1	Rotten Egg	Sea	Continuous	0.2	N-NE	

Remarks for Odour Intensity:

The perceived odour intensity is to be divided into 5 levels which are ranked in the descending order as follows:

0 - Not detected. No odour perceived or an odour so weak that it cannot be easily characterised or described;

1 - Slight Identifiable odour, and slight chance to have odour nuisance;

2 – Moderate Identifiable odour, and moderate chance to have odour nuisance

3 – Strong Identifiable, likely to have odour nuisance;

4 – Extreme Severe odour, and unacceptable level




•

### Meteorological Conditions on 17 September 2012

- Hong Kong Observatory Weather Station at Hong Kong Observatory
   Air Temperature: 23.8-30.8 ℃
   Relative humidity: 39-62%
- Hong Kong Observatory Weather Station at Hong Kong Park Air Temperature: 23.2-31.2 ℃
- The tidal data at Quarry Bay Station

Tide Time	Tide Height (m)		
3:31	0.9		
10:12	2.2		
16:00	0.8		
22:19	2.2		








Appendix 4.3

Water Quality Monitoring Graphical Presentations


Graphic Presentation of Water Quality Result of WSD9 - Tai Wan










Graphic Presentation of Water Quality Result of WSD17 - Quarry Bay










Graphic Presentation of Water Quality Result of C8 - City Garden










Graphic Presentation of Water Quality Result of C9 - Provident Centre





















Graphic Presentation of Water Quality Result of C5e - SHKC (Eastern)










Graphic Presentation of Water Quality Result of C5w - SHKC (Western)











Graphic Presentation of Water Quality Result of WSD21 - Wan Chai





















# Graphic Presentation of Water Quality Result of C2 - TH / APA / SOC











## Graphic Presentation of Water Quality Result of C3 - WCT and GEC


















# Graphic Presentation of Water Quality Result of C4w - WCT and GEC (Western)




















# Dissolved Oxygen at Mid-Flood Tide Action Level (Surface and Middle) Action Level (Bottom) Unit Level (Bottom) Unit Level (Bottom) Unit Level (Bottom) Unit Level (Bottom) Do (mg/L) at Surface Do (mg/L) at Bottom T.00 Do (mg/L)









# Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SW - South-western corners of ex-Public Cargo Works Area










# Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SE - South-eastern corners of ex-Public Cargo Works Area







Graphic Presentation of Water Quality Result of WSD9 - Tai Wan










Graphic Presentation of Water Quality Result of WSD17 - Quarry Bay










Graphic Presentation of Water Quality Result of C8 - City Garden










Graphic Presentation of Water Quality Result of C9 - Provident Centre





















Graphic Presentation of Water Quality Result of C5e - SHKC (Eastern)










Graphic Presentation of Water Quality Result of C5w - SHKC (Western)











Graphic Presentation of Water Quality Result of WSD21 - Wan Chai





















# Graphic Presentation of Water Quality Result of C2 - TH / APA / SOC











## Graphic Presentation of Water Quality Result of C3 - WCT and GEC


















# Graphic Presentation of Water Quality Result of C4w - WCT and GEC (Western)




















# Dissolved Oxygen at Mid-Flood Tide Action Level (Surface and Middle) Action Level (Bottom) Unit Level (Bottom) Unit Level (Bottom) Unit Level (Bottom) Unit Level (Bottom) Do (mg/L) at Surface Do (mg/L) at Bottom T.00 Do (mg/L)









# Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SW - South-western corners of ex-Public Cargo Works Area








# Graphic Presentation of Enhanced Water Monitoring Results (DO) at Ex-WPCWA SE - South-eastern corners of ex-Public Cargo Works Area







Appendix 4.3a

Additional Dissolved Oxygen Monitoring Results

### Location: Station A Coordinate: 835468E, 815857N

	1				1						1								
Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salinit	у	D	O Satur	ation		DO	
Baio		Condition	n	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt ilue	Average	Va	% lue	Average	Va	mg/L alue	Average
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
29-Aug-12	17:25	Fine	Middle	1.5	28.10	28.10	28.10	7.80	7.80	7.80	30.19	30.19	30.19	65.5	64.9	65.20	4.31	4.20	4.26
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	18:52		Surface	1.0	28.60	28.60	28.60	7.66	7.66	7.66	27.70	27.70	27.70	54.5	54.3	54.40	3.42	3.40	3.41
05-Sep-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	18:55		Bottom	4.0	28.70	28.70	28.70	7.71	7.71	7.71	28.68	28.68	28.68	55.4	55.1	55.25	3.65	3.61	3.63
	16:30		Surface	1.0	29.70	29.70	29.70	8.00	7.99	8.00	27.63	27.63	27.63	75.1	75.3	75.20	4.92	4.93	4.93
12-Sep-12	-	Sunny	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:34		Bottom	3.0	29.30	29.30	29.30	7.87	7.87	7.87	28.04	28.04	28.04	71.2	72.5	71.85	4.73	4.77	4.75
	20:00		Surface	1.0	27.70	27.70	27.70	7.69	7.69	7.69	29.43	29.47	29.45	39.9	40.7	40.30	2.66	2.71	2.69
19-Sep-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	20:07		Bottom	3.0	27.70	27.70	27.70	7.71	7.71	7.71	30.12	30.10	30.11	40.4	40.6	40.50	2.69	2.70	2.70
	16:25		Surface	1.0	28.40	28.40	28.40	7.78	7.78	7.78	31.09	31.09	31.09	64.7	64.0	64.35	4.24	4.20	4.22
26-Sep-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:27		Bottom	3.0	28.20	28.20	28.20	7.77	7.77	7.77	31.25	31.25	31.25	63.2	63.2	63.20	4.14	4.14	4.14

### Location: Station B Coordinate: 835572E, 815961N

<b>i</b>																			
Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salinit	У	D	O Satur	ation		DO	
Date		Condition	n	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt lue	Average	Va	% lue	Average	Va	mg/L ilue	Average
	17:15		Surface	1.0	28.00	28.00	28.00	7.83	7.83	7.83	30.15	30.15	30.15	68.4	67.1	67.75	4.51	4.44	4.48
29-Aug-12	17:17	Fine	Middle	5.0	27.90	27.90	27.90	7.80	7.80	7.80	30.37	30.37	30.37	60.8	60.9	60.85	4.05	4.05	4.05
	17:19		Bottom	9.0	27.60	27.60	27.60	7.80	7.80	7.80	30.39	30.39	30.39	59.5	59.8	59.65	3.96	3.98	3.97
	18:44		Surface	1.0	28.20	28.20	28.20	7.75	7.75	7.75	28.40	28.42	28.41	63.0	63.5	63.25	4.19	4.23	4.21
05-Sep-12	18:47	Fine	Middle	5.5	28.20	28.20	28.20	7.75	7.75	7.75	28.37	28.37	28.37	61.7	62.0	61.85	4.11	4.13	4.12
	18:50		Bottom	10.0	28.20	28.20	28.20	7.75	7.75	7.75	28.41	28.41	28.41	62.5	62.2	62.35	4.16	4.14	4.15
	16:21		Surface	1.0	29.20	29.20	29.20	7.97	7.97	7.97	28.02	28.02	28.02	91.2	91.5	91.35	5.98	6.00	5.99
12-Sep-12	16:23	Sunny	Middle	5.0	29.10	29.10	29.10	7.89	7.88	7.89	28.22	28.22	28.22	65.8	66.0	65.90	4.34	4.35	4.35
	16:25		Bottom	9.0	28.90	28.90	28.90	7.87	7.87	7.87	28.29	28.29	28.29	58.3	55.1	56.70	3.81	5.64	4.73
	19:50		Surface	1.0	27.30	27.30	27.30	7.74	7.74	7.74	30.08	30.08	30.08	45.2	44.4	44.80	3.04	2.96	3.00
19-Sep-12	19:53	Fine	Middle	5.0	27.60	27.60	27.60	7.74	7.74	7.74	30.09	30.09	30.09	43.7	44.0	43.85	2.91	2.94	2.93
	19:57		Bottom	9.0	27.70	27.70	27.70	7.74	7.74	7.74	30.11	30.11	30.11	43.9	44.0	43.95	2.92	2.93	2.93
	16:17		Surface	1.0	28.30	28.30	28.30	7.79	7.79	7.79	31.29	31.29	31.29	63.3	63.5	63.40	4.14	4.15	4.15
26-Sep-12	16:18	Cloudy	Middle	5.0	28.20	28.20	28.20	7.78	7.78	7.78	31.43	31.43	31.43	68.7	68.8	68.75	4.49	4.50	4.50
	16:19		Bottom	9.0	28.20	28.20	28.20	7.79	7.79	7.79	31.48	31.48	31.48	65.1	65.0	65.05	4.27	4.26	4.27

### Location: Station C Coordinate: 835659E, 816271N

		1												1					
Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salinit	у	D	O Satur	ation		DO	
Date		Condition	n	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt ilue	Average	Va	% lue	Average	Va	mg/L ilue	Average
	17:06		Surface	1.0	28.00	28.00	28.00	8.07	8.07	8.07	30.15	30.15	30.15	72.8	71.9	72.35	4.82	4.50	4.66
29-Aug-12	17:08	Fine	Middle	6.5	27.80	27.80	27.80	7.85	7.85	7.85	30.20	30.20	30.20	65.3	64.5	64.90	3.54	3.43	3.49
	17:10		Bottom	12.0	27.60	27.60	27.60	7.82	7.82	7.82	30.25	30.25	30.25	60.8	61.9	61.35	4.06	4.12	4.09
	18:34		Surface	1.0	28.30	28.30	28.30	7.75	7.75	7.75	28.36	28.36	28.36	60.1	59.6	59.85	4.03	3.98	4.01
05-Sep-12	18:36	Fine	Middle	7.0	28.20	28.20	28.20	7.80	7.80	7.80	28.46	28.46	28.46	55.2	54.9	55.05	3.68	3.65	3.67
	18:40		Bottom	13.0	28.10	28.10	28.10	7.72	7.72	7.72	28.63	28.63	28.63	52.5	52.2	52.35	3.55	3.48	3.52
	16:15		Surface	1.0	29.30	29.30	29.30	7.90	7.90	7.90	28.05	28.05	28.05	77.5	76.8	77.15	5.03	5.00	5.02
12-Sep-12	16:17	Sunny	Middle	6.0	29.10	29.10	29.10	7.91	7.91	7.91	28.10	28.10	28.10	75.2	74.3	74.75	4.96	4.90	4.93
	16:19		Bottom	11.0	28.70	28.70	28.70	7.86	7.86	7.86	28.28	28.28	28.28	66.2	66.5	66.35	4.38	4.40	4.39
	19:35		Surface	1.0	27.60	27.60	27.60	7.80	7.80	7.80	30.09	30.08	30.09	45.6	45.5	45.55	3.04	3.03	3.04
19-Sep-12	19:38	Fine	Middle	6.5	27.60	27.60	27.60	7.77	7.77	7.77	30.08	30.08	30.08	43.6	43.4	43.50	2.92	2.91	2.92
	19:41		Bottom	12.0	27.60	27.60	27.60	7.78	7.78	7.78	30.09	30.09	30.09	43.6	44.1	43.85	2.92	2.97	2.95
	16:14		Surface	1.0	27.20	27.20	27.20	7.76	7.76	7.76	31.45	31.45	31.45	62.4	62.5	62.45	4.10	4.11	4.11
26-Sep-12	16:15	Cloudy	Middle	6.5	27.80	27.80	27.80	7.78	7.78	7.78	31.54	31.54	31.54	61.1	60.9	61.00	4.01	4.00	4.01
	16:16		Bottom	12.0	28.00	28.00	28.00	7.78	7.78	7.78	31.55	31.55	31.55	61.2	61.1	61.15	4.02	4.01	4.02

### Location: Station A Coordinate: 835468E, 815857N

Date	Time	Weater Condition	Samplin	<u> </u>	Wat	er Temp °C	erature	-	pH -		-	Salini ppt	ty	D	O Satur %	ation		DO mg/L	
			n	า	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average
	10:12		Surface	1.0	27.60	27.60	27.60	7.81	7.81	7.81	29.20	29.20	29.20	61.8	62.6	62.20	4.13	4.18	4.16
29-Aug-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:14		Bottom	3.0	27.60	27.60	27.60	7.79	7.79	7.79	29.44	29.44	29.44	61.3	62.0	61.65	4.14	4.16	4.15
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
05-Sep-12	15:16	Fine	Middle	1.5	28.40	28.40	28.40	7.72	7.72	7.72	28.38	28.38	28.38	51.4	50.1	50.75	3.41	3.33	3.37
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:10		Surface	1.0	28.80	28.80	28.80	7.97	7.97	7.97	27.92	27.92	27.92	57.1	55.2	56.15	3.71	3.63	3.67
12-Sep-12	10:12	Fine	Middle	6.5	28.70	28.70	28.70	7.88	7.88	7.88	27.49	27.49	27.49	55.3	50.6	52.95	3.66	3.35	3.51
	10:14		Bottom	12.0	28.70	28.70	28.70	7.84	7.84	7.84	28.02	28.02	28.02	63.0	63.7	63.35	4.17	4.21	4.19
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
19-Sep-12	15:14	Fine	Middle	1.5	27.40	27.40	27.40	7.63	7.63	7.63	27.78	27.78	27.78	40.9	41.0	40.95	2.78	2.79	2.79
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:32		Surface	1.0	28.30	28.30	28.30	5.28	5.28	5.28	30.23	30.23	30.23	51.6	52.3	51.95	3.40	3.45	3.43
26-Sep-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:34		Bottom	3.0	28.20	28.20	28.20	5.30	5.30	5.30	31.67	31.67	31.67	42.3	43.6	42.95	2.77	2.86	2.82

### Location: Station B Coordinate: 835572E, 815961N

i														_					
Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salini	y	D	O Satu	ration		DO	
Date		Condition	n	n	Va	°C Ilue	Average	Va	- ilue	Average	Va	ppt ilue	Average	Va	% lue	Average	Va	mg/L alue	Average
	10:06		Surface	1.0	27.40	27.40	27.40	7.83	7.83	7.83	30.33	30.33	30.33	72.4	72.6	72.50	4.84	4.85	4.85
29-Aug-12	10:07	Fine	Middle	5.5	27.30	27.30	27.30	7.83	7.83	7.83	30.22	30.22	30.22	71.1	70.7	70.90	4.75	4.70	4.73
	10:08		Bottom	10.0	27.40	27.40	27.40	7.83	7.83	7.83	30.22	30.22	30.22	70.1	70.1	70.10	4.69	4.67	4.68
	15:12		Surface	1.0	28.50	28.50	28.50	7.77	7.77	7.77	28.56	28.56	28.56	59.8	59.5	59.68	3.96	3.94	3.95
05-Sep-12	15:13	Fine	Middle	5.0	28.30	28.30	28.30	7.75	7.75	7.75	28.72	28.72	28.72	60.6	60.7	60.65	4.02	4.03	4.03
	15:14		Bottom	9.0	28.20	28.20	28.20	7.75	7.75	7.75	28.76	28.76	28.76	59.8	60.0	59.90	3.97	3.98	3.98
	10:20		Surface	1.0	29.00	29.00	29.00	7.82	7.82	7.82	28.22	28.22	28.22	62.5	63.2	62.85	4.10	4.15	4.13
12-Sep-12	10:22	Fine	Middle	5.0	28.80	28.80	28.80	7.83	7.83	7.83	28.20	28.20	28.20	62.7	62.0	62.35	4.13	4.09	4.11
	10:25		Bottom	9.0	28.80	28.80	28.80	7.83	7.83	7.83	28.20	28.20	28.20	62.9	62.8	62.85	4.15	4.14	4.15
	15:09		Surface	1.0	27.60	27.60	27.60	7.74	7.74	7.74	30.17	30.17	30.17	54.8	54.4	54.60	3.68	3.63	3.66
19-Sep-12	15:11	Fine	Middle	6.0	27.70	27.70	27.70	7.73	7.73	7.73	30.18	30.18	30.18	54.2	54.6	54.40	3.91	3.61	3.76
	15:14		Bottom	10.0	27.70	27.70	27.70	7.72	7.73	7.73	30.18	30.18	30.18	54.4	54.2	54.30	3.62	3.61	3.62
	10:25		Surface	1.0	28.00	28.00	28.00	5.87	5.87	5.87	31.65	31.65	31.65	59.2	59.0	59.10	3.89	3.87	3.88
26-Sep-12	10:26	Cloudy	Middle	5.0	28.00	28.00	28.00	5.53	5.53	5.53	31.66	31.66	31.66	58.9	59.1	59.00	3.86	3.85	3.86
	10:27		Bottom	9.0	28.00	28.00	28.00	5.10	5.10	5.10	31.66	31.66	31.66	57.7	57.5	57.60	3.78	3.77	3.78

### Location: Station C Coordinate: 835659E, 816271N

Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp °C	perature		pН			Salini ppt	·)	D	O Satur %	ation		DO mg/L	
		Condition	n	ו	Va	lue	Average	Va	lue	Average	Va	ilue	Average	Va	lue	Average	Va	alue	Average
	9:58		Surface	1.0	27.40	27.40	27.40	7.84	7.84	7.84	30.44	30.44	30.44	73.1	72.8	72.95	4.88	4.85	4.87
29-Aug-12	9:59	Fine	Middle	7.0	27.40	27.40	27.40	7.83	7.83	7.83	30.46	30.46	30.46	70.3	69.9	70.10	4.69	4.66	4.68
	10:00		Bottom	13.0	27.20	27.20	27.20	7.83	7.83	7.83	30.06	30.06	30.06	71.5	72.2	71.85	4.77	4.83	4.80
	15:05		Surface	1.0	28.20	28.20	28.20	7.76	7.76	7.76	28.48	28.48	28.48	65.9	61.8	63.85	4.39	4.11	4.25
05-Sep-12	15:07	Fine	Middle	7.0	28.10	28.10	28.10	7.75	7.75	7.75	28.60	28.60	28.60	59.3	60.0	59.65	3.95	4.00	3.98
	15:08		Bottom	13.0	28.20	28.20	28.20	7.77	7.77	7.77	28.67	28.67	28.67	59.0	59.4	59.20	3.92	3.96	3.94
	10:30		Surface	1.0	29.20	29.20	29.20	7.79	7.79	7.79	28.09	28.09	28.09	58.1	57.1	57.60	3.81	3.75	3.78
12-Sep-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:32		Bottom	3.0	29.10	29.10	29.10	7.78	7.78	7.78	28.20	28.20	28.20	59.9	59.2	59.55	3.93	3.90	3.92
	15:01		Surface	1.0	27.40	27.40	27.40	7.82	7.82	7.82	30.14	30.14	30.14	56.8	56.5	56.65	3.82	3.79	3.81
19-Sep-12	15:04	Fine	Middle	7.0	27.40	27.40	27.40	7.75	7.75	7.75	30.14	30.14	30.14	57.7	57.3	57.50	3.87	3.84	3.86
	15:07		Bottom	13.0	27.40	27.40	27.40	7.75	7.75	7.75	30.15	30.15	30.15	57.3	57.2	57.25	3.84	3.83	3.84
	10:18		Surface	1.0	28.00	28.00	28.00	5.87	5.87	5.87	31.55	31.55	31.55	61.3	60.6	60.95	4.03	3.98	4.01
26-Sep-12	10:19	Cloudy	Middle	6.5	28.00	28.00	28.00	7.86	7.86	7.86	31.55	31.55	31.55	60.7	60.5	60.60	3.99	3.97	3.98
	10:20		Bottom	12.0	28.00	28.00	28.00	6.11	6.11	6.11	31.61	31.61	31.61	58.8	58.7	58.75	3.86	3.85	3.86

### Location: Station A Coordinate: 835468E, 815857N

Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salinit	у	D	O Satur	ation		DO	
Date		Condition	n	n		°C			-			ppt			%		. , ,	mg/L	
					Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average
	8:40		Surface	1.0	27.70	27.70	27.70	7.47	7.47	7.47	31.29	31.29	31.29	53.6	53.9	53.75	3.53	3.55	3.54
4-Oct-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	8:41		Bottom	3.0	27.70	27.70	27.70	7.49	7.49	7.49	32.05	32.05	32.05	54.1	54.4	54.25	3.56	3.58	3.57
	14:24		Surface	1.0	27.70	27.70	27.70	7.51	7.51	7.51	31.56	31.56	31.56	59.2	58.5	58.85	3.90	3.85	3.88
10-Oct-12	-	Sunny	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	14:26		Bottom	4.0	27.80	27.80	27.80	7.48	7.48	7.48	31.75	31.75	31.75	60.2	59.5	59.85	3.95	3.92	3.94
	19:51		Surface	1.0	27.70	27.70	27.70	7.50	7.50	7.50	31.94	32.06	32.00	53.5	53.8	53.65	3.53	3.54	3.54
17-Oct-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	19:53		Bottom	5.0	27.70	27.70	27.70	7.49	7.49	7.49	32.16	32.16	32.16	57.2	57.4	57.30	3.76	3.78	3.77
	15:45		Surface	1.0	26.30	26.30	26.30	7.43	7.43	7.43	27.50	27.50	27.50	48.8	48.4	48.60	3.37	3.34	3.36
27-Oct-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	15:47		Bottom	4.0	26.60	26.60	26.60	7.51	7.51	7.51	32.00	32.00	32.00	63.7	64.4	64.05	4.29	4.30	4.30

### Location: Station B Coordinate: 835572E, 815961N

Date	Time	Weater	Samplin	g Depth	Wat	er Temp °C	oerature		pН			Salinit	у	D	O Satur	ation		DO	
Duto		Condition	n	n	Va	lue	Average	Va	- lue	Average	Va	ppt lue	Average	Va	% lue	Average	Va	mg/L lue	Average
	8:35		Surface	1.0	27.70	27.70	27.70	7.50	7.50	7.50	31.97	31.97	31.97	54.7	55.2	54.95	3.60	3.63	3.62
4-Oct-12	8:36	Fine	Middle	5.0	27.70	27.70	27.70	7.49	7.49	7.49	32.08	32.08	32.08	54.4	54.0	54.20	3.60	3.55	3.58
	8:37		Bottom	9.0	27.70	27.70	27.70	7.50	7.50	7.50	32.10	32.10	32.10	55.7	55.4	55.55	3.66	3.63	3.65
	14:17		Surface	1.0	28.00	28.00	28.00	7.46	7.46	7.46	32.19	32.19	32.19	63.4	63.2	63.30	4.14	4.12	4.13
10-Oct-12	14:18	Sunny	Middle	5.0	28.00	28.00	28.00	7.46	7.46	7.46	32.19	32.19	32.19	62.4	63.0	62.70	4.08	4.10	4.09
	14:19		Bottom	9.0	27.70	27.70	27.70	7.45	7.45	7.45	32.17	32.17	32.17	60.0	59.5	59.75	3.95	3.91	3.93
	19:44		Surface	1.0	27.70	27.70	27.70	7.53	7.53	7.53	32.12	32.12	32.12	62.3	62.1	62.20	4.10	4.09	4.10
17-Oct-12	19:46	Fine	Middle	5.5	27.60	27.60	27.60	7.53	7.53	7.53	32.13	32.13	32.13	61.4	61.1	61.25	4.04	4.02	4.03
	19:48		Bottom	10.0	27.50	27.50	27.50	7.53	7.53	7.53	32.13	32.13	32.13	60.4	60.2	60.30	3.98	3.97	3.98
	15:42		Surface	1.0	26.40	26.40	26.40	7.56	7.56	7.56	32.56	32.56	32.56	73.1	69.1	71.10	4.90	4.64	4.77
27-Oct-12	15:43	Cloudy	Middle	5.5	26.40	26.40	26.40	7.55	7.55	7.55	32.64	32.64	32.64	61.3	60.4	60.85	4.12	4.04	4.08
	15:44		Bottom	10.0	26.50	26.50	26.50	7.55	7.55	7.55	32.65	32.65	32.65	64.8	64.7	64.75	4.34	4.32	4.33

### Location: Station C Coordinate: 835659E, 816271N

ecorumate.		,																	
Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp °C	oerature		pН			Salinit ppt	у	D	O Satur %	ation		DO mg/L	
		Condition	n	n	Va	lue	Average	Va	lue	Average	Va	llue	Average	Va	lue	Average	Va	lue	Average
	8:30		Surface	1.0	27.70	27.70	27.70	7.52	7.52	7.52	32.08	32.08	32.08	57.2	56.9	57.05	3.78	3.74	3.76
4-Oct-12	8:32	Fine	Middle	7.0	27.70	27.70	27.70	7.50	7.50	7.50	32.10	32.10	32.10	55.8	55.1	55.45	3.69	3.63	3.66
	8:34		Bottom	13.0	27.70	27.70	27.70	7.50	7.50	7.50	32.08	32.08	32.08	55.5	56.3	55.90	3.65	3.71	3.68
	14:11		Surface	1.0	28.60	28.60	28.60	7.47	7.47	7.47	32.29	32.29	32.29	63.5	63.7	63.60	4.11	4.13	4.12
10-Oct-12	14:12	Sunny	Middle	7.0	27.90	27.90	27.90	7.47	7.47	7.47	32.24	32.24	32.24	60.5	60.9	60.70	3.96	3.99	3.98
	14:13		Bottom	13.0	27.70	27.70	27.70	7.46	7.46	7.46	32.25	32.25	32.25	61.0	60.9	60.95	4.01	4.00	4.01
	19:34		Surface	1.0	28.50	28.50	28.50	7.55	7.55	7.55	32.20	32.21	32.21	59.6	59.4	59.50	3.93	3.92	3.93
17-Oct-12	19:35	Fine	Middle	7.5	27.50	27.50	27.50	7.53	7.53	7.53	32.22	32.22	32.22	59.2	59.1	59.15	3.90	3.89	3.90
	19:37		Bottom	14.0	27.50	27.50	27.50	7.54	7.54	7.54	32.23	32.23	32.23	59.1	58.6	58.85	3.90	3.88	3.89
	15:35		Surface	1.0	26.30	26.30	26.30	7.56	7.56	7.56	32.47	32.47	32.47	70.4	70.1	70.25	4.77	4.75	4.76
27-Oct-12	15:37	Cloudy	Middle	6.5	26.40	26.40	26.40	7.55	7.55	7.55	32.50	32.50	32.50	65.0	63.5	64.25	4.73	4.26	4.50
	15:40		Bottom	12.0	26.30	26.30	26.30	7.55	7.55	7.55	32.53	32.53	32.53	61.8	60.1	60.95	4.15	4.03	4.09

### Location: Station A Coordinate: 835468E, 815857N

		•																	
Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp ℃	perature		pН			Salini ppt	ty	D	O Satur %	ation		DO mg/L	
		Condition	n	ı	Va	lue	Average	Va	lue -	Average	Va	alue	Average	Va	lue	Average	Va	alue	Average
	0:42		Surface	1.0	27.90	27.90	27.90	7.49	7.49	7.49	32.23	32.23	32.23	53.6	53.4	53.50	3.51	3.49	3.50
4-Oct-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	0:45		Bottom	5.0	27.80	27.80	27.80	7.52	7.52	7.52	32.34	32.34	32.34	56.4	56.1	56.25	3.70	3.68	3.69
	5:36		Surface	1.0	27.80	27.80	27.80	7.45	7.45	7.45	32.18	32.18	32.18	59.7	59.5	59.60	3.46	3.45	3.46
10-Oct-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	5:37		Bottom	5.0	27.80	27.80	27.80	7.46	7.46	7.46	32.33	32.33	32.33	59.3	59.1	59.20	3.45	3.44	3.45
	12:18		Surface	1.0	27.60	27.60	27.60	7.46	7.46	7.46	29.87	29.87	29.87	52.1	51.5	51.80	3.48	3.44	3.46
17-Oct-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	12:20		Bottom	3.0	27.50	27.50	27.50	7.50	7.50	7.50	31.32	31.32	31.32	57.6	57.1	57.35	3.82	3.77	3.80
	10:50		Surface	1.0	26.50	26.50	26.50	7.43	7.43	7.43	30.52	30.52	30.52	53.8	52.4	53.10	3.65	3.55	3.60
27-Oct-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	10:52		Bottom	3.0	26.50	26.50	26.50	7.47	7.47	7.47	31.35	31.35	31.35	54.2	54.8	54.50	3.66	3.70	3.68

### Location: Station B Coordinate: 835572E, 815961N

		,																	
Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp ℃	perature		pН			Salini ppt	ty	D	O Satur %	ation		DO mg/L	
		Condition	n	n	Va	lue	Average	Va	- lue	Average	Va	lue	Average	Va	lue	Average	Va	ilue	Average
	0:31		Surface	1.0	27.90	27.90	27.90	7.51	7.51	7.51	32.25	32.24	32.25	58.1	57.9	58.00	3.81	3.79	3.80
4-Oct-12	0:33	Fine	Middle	5.0	27.90	27.90	27.90	7.53	7.53	7.53	32.27	32.27	32.27	58.3	58.2	58.25	3.82	3.81	3.82
	0:37		Bottom	9.0	27.80	27.80	27.80	7.52	7.52	7.52	32.29	32.29	32.29	59.4	59.2	59.30	3.89	3.88	3.89
	5:30		Surface	1.0	27.80	27.80	27.80	7.45	7.45	7.45	32.24	32.24	32.24	61.4	60.9	61.15	4.16	4.12	4.14
10-Oct-12	5:32	Fine	Middle	5.0	27.60	27.60	27.60	7.48	7.48	7.48	32.32	32.32	32.32	62.8	62.5	62.65	4.26	4.24	4.25
	5:34		Bottom	9.0	27.60	27.60	27.60	7.49	7.49	7.49	32.33	32.33	32.33	62.4	62.1	62.25	4.23	4.21	4.22
	12:11		Surface	1.0	27.60	27.60	27.60	7.53	7.53	7.53	32.22	32.22	32.22	61.7	63.3	62.50	4.08	4.17	4.13
17-Oct-12	12:13	Cloudy	Middle	5.0	27.40	27.40	27.40	7.53	7.53	7.53	32.27	32.27	32.27	61.0	61.5	61.25	4.03	4.05	4.04
	12:15		Bottom	9.0	27.40	27.40	27.40	7.52	7.52	7.52	32.29	32.29	32.29	61.1	60.9	61.00	4.03	4.02	4.03
	10:40		Surface	1.0	26.20	26.20	26.20	7.57	7.57	7.57	32.94	32.94	32.94	65.0	66.1	65.55	4.37	4.45	4.41
27-Oct-12	10:42	Cloudy	Middle	5.0	26.40	26.40	26.40	7.57	7.57	7.57	32.67	32.67	32.67	65.1	65.7	65.40	4.37	4.41	4.39
	10:44		Bottom	9.0	26.50	26.50	26.50	7.57	7.57	7.57	32.72	32.72	32.72	68.6	68.5	68.55	4.59	4.56	4.58

### Location: Station C Coordinate: 835659E, 816271N

coordinate.		., 0.1021																	
Date	Time	Weater Condition		g Depth	Wat	er Temp ℃	perature		pH -			Salini ppt	ty	D	O Satur	ation		DO mg/L	
		Condition	n	า	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	alue	Average
	0:17		Surface	1.0	27.70	27.70	27.70	7.53	7.53	7.53	32.27	32.27	32.27	60.8	60.7	60.75	3.99	3.98	3.99
4-Oct-12	0:18	Fine	Middle	7.0	27.80	27.80	27.80	7.53	7.53	7.53	32.31	32.31	32.31	60.2	58.9	59.55	3.95	3.93	3.94
	0:23		Bottom	13.0	27.80	27.80	27.80	7.54	7.54	7.54	32.33	32.33	32.33	60.3	60.2	60.25	3.95	3.94	3.95
	5:20		Surface	1.0	27.60	27.60	27.60	7.42	7.42	7.42	32.26	32.27	32.27	62.0	61.8	61.90	4.20	4.19	4.20
10-Oct-12	5:23	Fine	Middle	7.0	27.60	27.60	27.60	7.46	7.46	7.46	32.30	32.30	32.30	61.3	61.0	61.15	4.15	4.13	4.14
	5:25		Bottom	13.0	27.60	27.60	27.60	7.48	7.48	7.48	32.34	32.34	32.34	60.9	60.7	60.80	4.12	4.11	4.12
	12:05		Surface	1.0	27.80	27.80	27.80	7.52	7.52	7.52	32.21	32.21	32.21	63.6	65.2	64.40	4.20	4.32	4.26
17-Oct-12	12:07	Cloudy	Middle	7.0	27.50	27.50	27.50	7.54	7.54	7.54	32.20	32.20	32.20	55.0	60.8	57.90	3.63	4.02	3.83
	12:09		Bottom	13.0	27.60	27.60	27.60	7.54	7.54	7.54	31.98	31.98	31.98	67.2	65.5	66.35	4.43	4.52	4.48
	10:30		Surface	1.0	26.10	26.10	26.10	7.58	7.58	7.58	32.75	32.75	32.75	71.3	71.4	71.35	4.80	4.81	4.81
27-Oct-12	10:32	Cloudy	Middle	7.0	26.00	26.00	26.00	7.57	7.57	7.57	32.70	32.70	32.70	74.5	72.8	73.65	5.02	4.91	4.97
	10:34		Bottom	13.0	26.30	26.30	26.30	7.57	7.57	7.57	32.69	32.69	32.69	65.9	66.8	66.35	4.43	4.49	4.46

### Location: Station A Coordinate: 835468E, 815857N

Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salinit	y	D	O Satur	ation		DO	
Date		Condition	n	n		°C			-		. , ,	ppt		. , ,	%			mg/L	
					Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average	Va	lue	Average
	16:54		Surface	1.0	25.90	25.90	25.90	7.59	7.59	7.59	32.61	32.61	32.61	74.7	74.3	74.5	5.06	5.01	5.04
31-Oct-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:55		Bottom	3.0	25.90	25.90	25.90	7.59	7.59	7.59	32.57	32.57	32.57	71.5	71.2	71.4	4.83	4.81	4.82
	-		Surface	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8-Nov-12	14:35	Fine	Middle	1.5	25.20	25.20	25.20	7.59	7.59	7.59	32.38	32.38	32.38	71.0	70.6	70.8	4.85	4.83	4.84
	-		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:04		Surface	1.0	25.10	25.10	25.10	7.54	7.54	7.54	32.63	32.63	32.63	59.1	58.0	58.6	4.05	4.02	4.04
14/11/2012	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	16:05		Bottom	3.0	25.20	25.20	25.20	7.54	7.54	7.54	32.69	32.68	32.69	55.5	56.0	55.8	3.80	3.84	3.82
	15:06		Surface	1.0	24.10	24.10	24.10	8.78	8.78	8.78	32.30	32.30	32.30	64.4	66.8	65.6	4.50	4.67	4.59
22-Nov-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	15:08		Bottom	3.0	24.00	24.00	24.00	9.26	9.26	9.26	32.54	32.54	32.54	66.4	66.3	66.4	4.64	4.63	4.64

### Location: Station B Coordinate: 835572E, 815961N

Date	Time	Weater Condition	Samplin	g Depth	Wat	er Temp °C	erature		pН			Salinit	ty	D	O Satur %	ation		DO mg/L	
		Condition	n	n	Va	lue	Average	Va	- lue	Average	Va	ppt ilue	Average	Va	lue	Average	Va	lue	Average
	16:50		Surface	1.0	25.80	25.80	25.80	7.60	7.60	7.60	32.67	32.67	32.67	71.9	71.8	71.85	4.86	4.86	4.86
31-Oct-12	16:51	Fine	Middle	4.5	25.80	25.80	25.80	7.60	7.60	7.60	32.68	32.68	32.68	71.3	71.0	71.2	4.83	4.80	4.82
	16:53		Bottom	8.0	25.80	25.80	25.80	7.60	7.60	7.60	32.67	32.67	32.67	70.3	70.2	70.3	4.76	4.75	4.76
	14:30		Surface	1.0	25.00	25.00	25.00	7.60	7.60	7.60	34.59	34.59	34.59	70.7	70.4	70.6	4.85	4.83	4.84
8-Nov-12	14:31	Fine	Middle	5.0	25.00	25.00	25.00	7.64	7.64	7.64	32.82	32.83	32.83	69.9	70.0	70.0	4.79	4.80	4.80
	14:32		Bottom	9.0	25.00	25.00	25.00	7.60	7.60	7.60	32.84	32.84	32.84	69.9	69.8	69.9	4.79	4.79	4.79
	15:59		Surface	1.0	24.90	24.90	24.90	7.59	7.59	7.59	32.86	32.86	32.86	70.9	69.7	70.3	4.86	4.78	4.82
14-Nov-12	16:00	Fine	Middle	5.5	25.00	25.00	25.00	7.59	7.59	7.59	32.89	32.89	32.89	68.5	68.8	68.7	4.70	4.72	4.71
	16:01		Bottom	10.0	24.90	24.90	24.90	7.58	7.58	7.58	32.92	32.92	32.92	67.9	67.3	67.6	4.63	4.62	4.63
	15:02		Surface	1.0	24.30	24.30	24.30	8.18	8.18	8.18	32.34	32.34	32.34	67.6	67.5	67.6	4.71	4.70	4.71
22-Nov-12	15:03	Cloudy	Middle	6.0	24.10	24.10	24.10	7.94	7.94	7.94	32.51	32.51	32.51	64.0	64.4	64.2	4.43	4.50	4.47
	15:04		Bottom	11.0	24.00	24.00	24.00	7.91	7.91	7.91	32.57	32.57	32.57	64.5	64.5	64.5	4.51	4.51	4.51

### Location: Station C Coordinate: 835659E, 816271N

oooramate.																			
Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salinit	ty .	D	O Satur	ation		DO	
Duto		Condition	n	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt ilue	Average	Va	% lue	Average	Va	mg/L Ilue	Average
	16:44		Surface	1.0	25.80	25.80	25.80	7.60	7.60	7.60	32.65	32.65	32.65	71.8	71.5	71.7	4.85	4.84	4.85
31-Oct-12	16:46	Fine	Middle	6.5	25.80	25.80	25.80	7.61	7.61	7.61	32.68	32.68	32.68	71.1	71.0	71.1	4.82	4.81	4.82
	16:48		Bottom	12.0	25.80	25.80	25.80	7.60	7.60	7.60	32.69	32.69	32.69	70.4	70.3	70.4	4.77	4.76	4.77
	14:20		Surface	1.0	25.20	25.20	25.20	7.60	7.60	7.60	32.89	32.89	32.89	74.1	73.7	73.9	5.05	5.03	5.04
8-Nov-12	14:22	Fine	Middle	6.5	25.10	25.10	25.10	7.61	7.61	7.61	32.88	32.88	32.88	72.7	72.9	72.8	4.97	4.98	4.98
	14:24		Bottom	12.0	24.90	24.90	24.90	7.62	7.62	7.62	32.93	32.93	32.93	71.2	71.1	71.2	4.89	4.88	4.89
	15:54		Surface	1.0	24.90	24.90	24.90	7.61	7.61	7.61	32.86	32.86	32.86	71.0	70.7	70.9	4.87	4.86	4.87
14-Nov-12	15:55	Fine	Middle	6.5	24.90	24.90	24.90	7.60	7.60	7.60	32.90	32.90	32.90	70.6	70.7	70.7	4.84	4.86	4.85
	15:56		Bottom	12.0	24.90	24.90	24.90	7.60	7.60	7.60	32.90	32.90	32.90	70.7	70.0	70.4	4.85	4.81	4.83
	14:56		Surface	1.0	24.30	24.30	24.30	8.11	8.11	8.11	32.43	32.43	32.43	68.9	69.1	69.0	4.78	4.81	4.80
22-Nov-12	14:58	Cloudy	Middle	7.0	24.20	24.20	24.20	7.99	7.99	7.99	32.55	32.55	32.55	65.3	65.3	65.3	4.56	4.56	4.56
	15:00		Bottom	13.0	24.00	24.00	24.00	7.98	7.98	7.98	32.62	32.62	32.62	65.1	64.9	65.0	4.55	4.54	4.55

### Location: Station A Coordinate: 835468E, 815857N

Date	Time	Weater Condition	Samplin n	g Depth		°C	perature		pH -			Salini ppt			O Satur %			DO mg/L	
				1	Va	lue	Average	Va	ilue	Average	Va	lue	Average	Va	lue	Average	Va	alue	Average
	12:05		Surface	1.0	25.90	25.90	25.90	7.59	7.59	7.59	32.43	32.43	32.43	74.7	74.1	74.4	5.08	5.01	5.05
31-Oct-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	12:06		Bottom	3.0	25.90	25.90	25.90	7.59	7.59	7.59	32.50	32.50	32.50	72.3	72.5	72.4	4.59	4.60	4.60
	5:10		Surface	1.0	24.90	24.90	24.90	7.59	7.59	7.59	32.24	32.24	32.24	60.1	59.8	60.0	4.14	4.12	4.13
8-Nov-12	-	Fine	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	5:11		Bottom	4.0	24.90	24.90	24.90	7.62	7.62	7.62	32.99	32.99	32.99	60.6	60.4	60.5	4.17	4.16	4.17
	11:38		Surface	1.0	25.00	25.00	25.00	7.53	7.53	7.53	32.29	32.29	32.29	59.3	58.8	59.1	4.08	4.04	4.06
14-Nov-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	11:39		Bottom	3.0	25.00	25.00	25.00	7.56	7.56	7.56	32.78	32.75	32.77	61.3	61.2	61.3	4.20	4.15	4.18
	6:53		Surface	1.0	24.00	24.00	24.00	9.68	9.63	9.66	32.51	32.51	32.51	65.3	65.1	65.2	4.56	4.55	4.56
22-Nov-12	-	Cloudy	Middle	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	6:55		Bottom	5.0	24.00	24.00	24.00	10.05	10.05	10.05	32.65	32.65	32.65	61.0	60.6	60.8	4.27	4.24	4.26

### Location: Station B Coordinate: 835572E, 815961N

Date	Time	Weater	Samplin	g Depth	Wat	er Temp ℃	perature		pН			Salini		D	O Satur %	ration		DO	
		Condition	n	ı	Va	lue	Average	Va	- lue	Average	Va	ppt ilue	Average	Va	lue	Average	Va	mg/L alue	Average
	12:00		Surface	1.0	25.80	25.80	25.80	7.59	7.59	7.59	32.54	32.54	32.54	72.6	72.3	72.5	4.91	4.89	4.90
31-Oct-12	12:01	Cloudy	Middle	5.0	25.80	25.80	25.80	7.60	7.60	7.60	32.57	32.57	32.57	70.3	70.0	70.2	4.70	4.74	4.72
	12:02		Bottom	9.0	25.90	25.90	25.90	7.59	7.59	7.59	32.56	32.56	32.56	69.0	68.7	68.9	4.57	4.65	4.61
	5:07		Surface	1.0	25.00	25.00	25.00	7.64	7.64	7.64	33.01	33.01	33.01	67.3	67.2	67.3	4.61	4.60	4.61
8-Nov-12	5:08	Fine	Middle	4.5	24.90	24.90	24.90	7.69	7.69	7.69	33.10	33.10	33.10	70.4	70.1	70.3	4.83	4.82	4.83
	5:09		Bottom	8.0	24.90	24.90	24.90	7.69	7.69	7.69	33.10	33.10	33.10	71.3	70.9	71.1	4.88	4.86	4.87
	11:34		Surface	1.0	25.20	25.20	25.20	7.57	7.57	7.57	32.90	32.90	32.90	66.0	65.7	65.9	4.52	4.50	4.51
14-Nov-12	11:35	Cloudy	Middle	5.0	24.90	24.90	24.90	7.58	7.58	7.58	32.97	32.97	32.97	64.1	63.9	64.0	4.40	4.38	4.39
	11:36		Bottom	9.0	24.80	24.90	24.85	7.60	7.60	7.60	33.04	33.04	33.04	65.9	65.3	65.6	4.53	4.48	4.51
	6:47		Surface	1.0	24.20	24.20	24.20	9.58	9.57	9.58	32.55	32.53	32.54	64.6	64.3	64.5	4.51	4.48	4.50
22-Nov-12	6:48	Cloudy	Middle	4.5	24.10	24.10	24.10	9.90	9.89	9.90	32.66	32.65	32.66	64.0	63.8	63.9	4.46	4.45	4.46
	6:50		Bottom	8.0	24.00	24.00	24.00	10.13	10.11	10.12	32.70	32.69	32.70	62.3	62.1	62.2	4.35	4.34	4.35

### Location: Station C Coordinate: 835659E, 816271N

Date	Time	Weater	Samplin	g Depth	Wat		perature		pН			Salini	ty	C	O Satu	ration		DO	
Duto		Condition	n	n	Va	°C lue	Average	Va	- lue	Average	Va	ppt ilue	Average	Va	% lue	Average	Va	mg/L alue	Average
	11:55		Surface	1.0	25.90	25.90	25.90	7.61	7.61	7.61	32.45	32.45	32.45	64.3	64.1	64.2	4.35	4.34	4.35
31-Oct-12	11:56	Cloudy	Middle	6.5	25.80	25.80	25.80	7.60	7.60	7.60	32.59	32.59	32.59	65.6	66.0	65.8	4.45	4.47	4.46
	11:57		Bottom	12.0	25.80	25.80	25.80	7.61	7.61	7.61	32.66	32.66	32.66	66.2	65.9	66.1	4.48	4.46	4.47
	5:01		Surface	1.0	25.00	25.00	25.00	7.66	7.66	7.66	32.94	32.94	32.94	70.7	70.2	70.5	4.85	4.83	4.84
8-Nov-12	5:03	Fine	Middle	7.0	24.90	24.90	24.90	7.69	7.69	7.69	33.03	33.03	33.03	72.1	72.0	72.1	4.96	4.96	4.96
	5:05		Bottom	13.0	24.90	24.90	24.90	7.69	7.69	7.69	33.03	33.03	33.03	72.9	72.7	72.8	5.00	4.99	5.00
	11:30		Surface	1.0	25.00	25.00	25.00	7.57	7.57	7.57	32.92	32.90	32.91	70.8	70.3	70.6	4.86	4.82	4.84
14-Nov-12	11:31	Cloudy	Middle	7.0	24.90	24.90	24.90	7.59	7.59	7.59	32.96	32.96	32.96	67.0	66.7	66.9	4.59	4.57	4.58
	11:32		Bottom	12.0	24.80	24.80	24.80	7.61	7.61	7.61	33.01	33.01	33.01	67.7	67.5	67.6	4.65	4.64	4.65
	6:38		Surface	1.0	24.10	24.10	24.10	9.28	9.20	9.24	32.57	32.57	32.57	65.8	65.5	65.7	4.58	4.56	4.57
22-Nov-12	6:40	Cloudy	Middle	7.0	24.00	24.00	24.00	9.51	9.53	9.52	32.67	32.67	32.67	65.0	64.8	64.9	4.54	4.52	4.53
	6:43		Bottom	13.0	24.00	24.00	24.00	9.46	9.46	9.46	32.69	32.69	32.69	63.7	63.2	63.5	4.45	4.42	4.44




Appendix 4.4

Real-time Noise Monitoring Results and Graphical Presentations












Graphic Presentation of Real Time Noise Monitoring Result (Oil Street Community Liaison Centre)

















Restricted hours (1900 - 2300) on normal weekdays and 0700 - 2300 hrs on public holidays)



HY/2009/19, it was found that no work was being performed during monitoring. Exceedances was possibly contributed by display of pyrotechnics on 1 Oct 2012



am





\* The baseline noise level of real time noise monitoring reusit at RTN2- Oil Street Community Liaison Centre (28 Sept 2012 -5 Oct 2012 til 10am) for normal hours, evening time and night time are 67.2 dB(A), 68.2 dB(A) and 61.9 dB(A) respectively.

\*\*The baseline noise level of real time noise monitoring result for RTN2a-Electric Centre (5 Oct 2012 from 1:30pm - 27 Oct 2012) for normal hours, evening time and night time are 67.2 dB(A), 61.9 dB(A) and 58.9 dB(A) respectively.

After checking work activities of contractors HY/2009/17 and HY/2009/19, it was found that no work was being performed during monitoring. Exceedances was possibly contributed by display of pyrotechnics on 1 Oct 2012









Appendix 5.1

**Event Action Plans** 



# **Event/Action Plan for Construction Noise**

EVENT		A	CTION	
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER;</li> <li>Implement noise mitigation proposals.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>



EVENT		AC	CTION	
	ET	IEC	ER	CONTRACTOR
Limit Level being exceeded	<ol> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures;</li> <li>If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>



### Event / Action Plan for Construction Air Quality

EVENT		ACTION		-
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	Notify Contractor.     (The above actions should be taken within 2 working days after the exceedance is identified)	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
LIMIT LEVEL				
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> <li>(The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated. (The above actions should be taken within 2 working days after the exceedance is identified)</li> </ol>



# Event and Action Plan for Marine Water Quality

EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; (The above actions should be taken within 1 working day after the exceedance is identified) Repeat measurement on next working day of exceedance.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)



EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Limit level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the Engineer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)
Limit level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC, contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3working days; Implement the agreed mitigation measures; As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after the exceedance is identified)



Appendix 6.1

Complaints Log



# Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
100321a	21/3/2010	ICC Case no. 1-224618029, Ms. Tsang	Location near Tin Hau	Complaint regarding the loud noise and dark smoke in the course of dredging works on 21 March 2010 (Sunday).		A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18 <sup>th</sup> Feb. 2010 for the dredging works which carry out at area for North Point Reclamation.	Closed
					2)	Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.	
					3)	The Contractor (CHEC-CRBC JV) strictly comply all the conditions in CNP and take all mitigation measures in order to minimize the potential impacts to surrounding sensitive receivers. A formal letter was issued out by CHEC-CRBC JV and to explain the status of the recent construction activities.	
					4)	No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.	
					5)	No further complaints were received from Mr. Tsang in the reporting month. The complaint is considered closed.	
100321b	21/3/2010	Unknown	breakwater of the	A public complaint and enquiry regarding loud noises emanated from dredging activities on 21/3/2010 (Sunday) until 2220 hours and between 1920-1946 hours in the evening of 22 March	.,	A valid Construction Noise Permit no. GW-RS0119-10 was granted from EPD since 18 <sup>th</sup> Feb. 2010 for the dredging works at area for North Point Reclamation during general holidays including Sunday between 0700-2300 hours and any day not being a general holiday between 1900-2300hours. It is complied with the condition of CNP.	Closed
				2010(Monday).	2)	Officer from Marine Department, Police and EPD's officer attended the scene for inspection and investigation.	
					3)	No limit level exceedance was recorded on the noise measurement during day time and evening time noise measurement on 23 March 2010. Additional restrict hours noise monitoring at Causeway Bay Community and City Garden was conducted on 5 April 2010 (Public Holiday). No limit level exceedance was recorded in the monitoring.	
					4)	No further complaints were received in the reporting month. The complaint is considered closed.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
100504	4/5/2010	Public complainant received by ICC (ICC case: 1- 233384048)	Watson Road	Complaint on the noise nuisance due to the large scale of dredging machine (face to Island East Corridor) in particular the hours 1900 to 0800 and request to reduce the noise level.	,	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0119-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230. According to RSS 's record, no more daytime and night time dredging since the departure of the split hopper barge from the workplace on 29 April 2010 at 1900 hrs to 5 May 2010. No further complaints were received in the reporting	Closed
100731	31/7/2010	Mr. Lee received by ICC (CC Case: 1-250702681)		Complaint on the noise nuisance due to the dredging works. Three construction plants were operated concurrently.	1) 2) 3)	month. The complaint is considered closed. Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works. There was only 1 grab dredger operated by Contractor within NPR project site area for dredging works. No noise exceedance was recorded at noise monitoring station at Victoria Centre on 27 July and 3 August 2010 during daytime and evening time period.	Closed
					4)	It is considered as invalid from the EP and CNP point of view.	
100812	12/8/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the dredging works at the marine works area adjacent to the Harbour Height during the period from 0700 to 2200.	1) 2)	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0371-10 for their dredging works. Contractor has implemented mitigation measures to reduce the working hour not later than 2230. No noise exceedance was recorded at noise monitoring station at Victoria Centre on 10 and 17 August 2010 during davtime and evening time period.	Closed
						It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status	
101108	8/11/2010	Mr. Nip received by ICC (CC Case)	Sai Wan Ho	Visual concern around the seaside silt screen outside the WSD freshwater intake pump at Sai Wan Ho (Monitoring station ref no WSD15)	1)	Contractor for HY/2009/11has been regular checked of condition and removal of trapped rubbish before the dismantling of the floating silt screen to be replaced by wall mount silt screen.	Closed	
				station fer no wob is)	2)	Follow-up action had been immediately carried out to check and clear the floating refuse around the seaside silt screen after receipt of the complaint.		
					3)	Removal of seaside silt screen outside the WSD freshwater intake (WSD15) by contractor HY/2009/11 was checked and confirmed dated 9 November 2010. Silt screen has been deployed into the existing steel frame at WSD15 for the protection of WSD salt water intake.		
101110	10/11/2010	Mr. Wong, Harbour Heights (Management) Ltd.	Harbour Heights	Management office received their resident complained on the noise nuisance from the power mechanical equipment during the 0700 to 2200hrs	,	Contractor for HY/2009/11 was granted valid Construction Noise Permit no. GW-RS0870-10 for their dredging works during evening time. Contractor has implemented mitigation measures to reduce the working hour not later than 2230.	Closed	
						2)	No noise exceedance was recorded at noise monitoring station at Victoria Centre on 4 and 10 November 2010 during daytime and evening time period.	
					3)	It is considered as invalid complaint. No further complaints were received in the reporting month. The complaint is considered closed.		
101203	3/12/2010, 01:45a.m.	The resident of Block 11, City Garden by ICC referral from Marine	North Point	Bad odour was generated from the dredging plant off North Point		The first investigation was carried out by Marine Department patrol in the morning on 3 Dec 2010 at around 10:00 and revealed that a few working barges were anchoring in the vicinity without carrying out dredging work.	Closed	
		Department			2)	A further specific investigation inspection on contractor's backhoe barge in the vicinity of City Garden was jointly conducted with Engineer Representatives (AECOM/RSS), and ET on 8 Dec 2010 at 11:30. No bad odour was noted during the investigation.		
					3)	Routine dredging operation of the backhoe barge was performed during the jointed investigation inspection and it was revealed that no bad odour was attributed by the dredged materials inspected.		
101206	6/12/2010	Ms Lui, the resident of 27/F, Block 10, City	City Garden, North Point	Two barges were generating noise at 22:00 on 6 December 2010 in which the noise from	• • •	ET confirmed the following information with resident site staff on the complaint: • It was referred to the filling operation at North Point	Closed	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
		Garden by ICC (ICC case: 1- 266039336)		filling operation was louder than the traffic noise & visual impact was generated due to the spot- light pointing directly to the complainant flat, suspected the filling operation was part of Wanchai Development Phase II; Complainant also raised the same complaint to District Councillor, Mr. Hui on 7 Dec 2010 regarding the night-time noise and suspected earlier start of work at 06:30. Complaint also requested for limiting the plant operating hours from 09:00- 21:00.	<ul> <li>Reclamation of Central Wan Chai Bypass site area instead of part of Wanchai Development Phase II;</li> <li>Two derrick barges were in operation at the time of complaint for placing 400 rockfill onto the excavation trench and for levelling the formation level to receive the pre-cast caisson seawall;</li> <li>Flood light on the control mast of derrick barge have no lighting shields for the prevention of glare of flood lights;</li> <li>No starting work on 7 Dec 2010 at 0630hours.</li> <li>PME used in restricted hours were checked and confirmed compliant with valid CNP no. GW-RS0870-10. The noise level recorded on 6 Dec 2010 was complied with the noise criteria during restricted hour;</li> <li>It was found that the occasional noise nuisance might be caused by the hitting or scratching onto the rock surface during loading down the grab onto the Grade 400 rockfill;</li> <li>The absence of the lighting shields at flood light results in visual glare to the compliant at night-time.</li> <li>Contractor was advised to minimize the finishing time of placing Grade 400 rockfill at 2100hrs and switch off all unnecessary flood lights apart from the light for the safety and security purpose;</li> <li>No further complaint was received after implementation of proposed measures</li> </ul>	
110415	15/04/2011	The resident, Mr Law at Victoria Centre by ICC (ICC#1- 281451236)	North Point	A dust generation and a concern of mosquitoes breeding complaint in which suspected the filling operation was part of North Point Reclamation.	<ol> <li>The concerned stockpile was a working stockpile under Contract HY/209/15 and was covered at night time after work.</li> <li>Water spraying on the haul road and potential dust generating material at least 4 times a day was conducted by contractor that complies with the requirement.</li> <li>It is considered invalid but preventive actions can be taken because the stockpile is relatively large and easily visible by complainant.</li> <li>It was recommended that increasing the frequency of water spraying shall be conducted to all potential dust generating materials and activities. Besides, Contractor should consider to cover the idle part of the stockpile</li> <li>The concern of mosquitoes breeding is out the scope of EM&amp;A, the follow-up action is not reported in this monthly EM&amp;A report.</li> </ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
110419	19/04/2011	Ms Chiu at Victoria Centre at Victoria Centre by ICC (ICC# 1- 272874759)	North Point	The episode of night noise on 19/4/11 and 20/4/11 at 2:50 am and the noise lasted for 30 minutes per night.	1) 2) 3)	According to the RSS's record, there was no construction works undertaken under the EP-356/2009 during the concern time period. There was no abnormal real-time noise monitoring data recorded in RTN1 - FEHD Hong Kong Transport Section Whitefield Depot which is next to the Victoria Centre. It is considered as invalid complaint under this Project.	Closed
110617	9/06/2011	Mr. Law from Victoria Centre Management Office	North Point	An odour nuisance suspected generating from the discharge point – Channel T at Watson Road in part of the site area was related to CWB under Contract no. HY/2009/11	1)	The complaint was received by ET on 13 Jun 2011. During the weekly site inspection on 7 and 17 June 2011, there was no any odour impact detected in the site area. According to the site record, there was muddy water discharged from the unknown source at upstream of Channel T during heavy rainstorm. No any site surface runoff to the Channel T and out of site boundary was	Closed
			3)	observed in the inspection. In order to prevent muddy water washing out to the water body under heavy rainstorm, a silt curtain was installed at the outfall of the channel by Contractor. ET confirmed with the Resident Site Staff that a silt curtain was installed at the outfall of the channel to prevent muddy water washing out to the water body under heavy rainstorm. Besides, regular cleaning of refuse in the channel has been conducted by Contractor.			
					4)	A further site investigation on 28 June 2011 revealed that no odour nuisance was detected at the upstream of the Channel T and no source of odour nuisance was identified at site. As such, it was concluded that the source of odour nuisance was not related to the Project works.	
					5)	Although no source of odour nuisance was identified at site, the muddy water and dirt from the unknown source at upstream of Channel T may cause a potential smell during low tide and low water flow. Contractor was reminded to remove the silt curtain at the channel on non-rainy day so as to avoid the accumulation of the sediment and dirt in the water channel.	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
110709	09/07/2011	Mr. Au from City Garden Management Office	North Point	A complaint letter to Contractor HY/2009/11 was raised by Cayley Property Management Limit on 9 July 2011 regarding a series of pump breakdown events at seawater intake of City Garden on 4, 6, 7 and 8 July 2011. A lot of rubbish such as plastic bags, nylon bags, nylon- wire mesh was observed sucking from the seawater intake at the seawater front of Block 7 of City Garden affecting the operation of seawater pump plant.	2)	Contractor conducted formation works for installation of caisson seawall at C27, C28, C29 and C30 on 4, 6, 7 and 8 July 2011 and no dredging work was conducted during this time period Water mitigation measures of an 80m long silt curtain at the site boundary in front of City Garden Relocation of silt curtain and silt curtain at the outfall of the channel were provided and maintained to accommodate the site works. All vessels are equipped with rubbish collection facilities and disposed the rubbish regularly. Also, daily cleaning actions had been taken by contractor to minimize floating refuse within the site boundary. Moreover, it has been reported several times that discharged from outfall pipeline outside the site boundary near the intake of the pump maybe considered as another source of rubbish generation. Referring to the record provided by Cayley Property	Closed
					4)	Management Limit, the trapped rubbish was unlikely generated from the construction works. It was considered that complaint is invalid and not related to project.	
110710	09/07/2011	Complainant by ICC (ICC no. 1- 301520309	North Point	It was received at 00:56 on 10 July 2011. There was complained a derrick barge unloading rockfill material off the shore facing the Harbour Grant HK Hotel causing noise nuisance.		ET confirmed with the Resident Site Staff that the complaint was referred to Contract HY/2009/15 for the loading and unloading of fill material at two barges operation in the sea at around 300m adjacent to Island Eastern Corridor (Oil Street Chainage) where is outside the Site of HY/2009/15 in the period of around 19:45 on 9 July to 1:00 on 10 July 2011.	Closed
					2)	The material loading and unloading operation processed in restricted hours was checked without a valid CNP. It was found that the operation was due to an unexpected water leakage of the hopper barge and considered an incident.	
					3)	According to the incident report provided from RSS on 20 July 2011, around 7:30 pm the barge S22 was inclined slightly and slightly water leakage might occur. Due to marine safety concern, the hopper barge would open the hopper to release the contained materials in order to reduce the weight and stabilize the barge. In consider of slight water leakage, the operator decided to use the nearby Derrick Barge ST32 to help for unload the general fill materials first and the unloading operation was started at around 7:45pm, and end at around 1:00 am. Contractor was reminder to provide frequent check of vessel condition	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	tcome	Status
						so as to prevent recurrent by barge defect	
110723a	23/07/2011	Ms. Law at Victoria Centre by ICC no. 1- 303887687		Department published a notice	1) 2)	It was referred by AECOM to ET on 28 July 2011 RSS confirmed that the notice was prepared by Victoria Centre's Management office to their resident and the advice was only given on the extension construction works (for Contract HY/2009/15) to 7am-9pm from Monday to Saturday except Public Holidays and Sundays.	
	Saturday, Sunday and public holiday.	3)	As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid- August 2011.	Closed			
					4)	No noise exceedance was recorded at construction noise monitoring station at Victoria Centre on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring.	
					5)	In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.	
110723b	23/07/2011	Ms. Yau at Block 2, Victoria Centre by ICC no. 1- 304013959	North Point	Reclamation work was conducted at Causeway Bay Typhoon Shelter at 7am on 23 July 2011. She complained that the works shall be started later to minimize the noise nuisance	1) 2)	It was referred by AECOM to ET on 8 August 2011 With reference to the construction noise monitoring at Vitoria Centre, no exceedance was recorded on 19 and 25 July 2011 during daytime while breaking and excavation works were undertaken during monitoring	
				to the vicinity of the residents in early morning	3)	As a mitigation measure to minimize the noise nuisance in the vicinity of the residents, rock breaking activities will be started at 8am and is expected to be completed by mid- August 2011.	Closed
				4	4)	In conclusion, it was related to the construction works under Contract HY/2009/15 and mitigation measure was provided. The complainant was satisfied with the arrangement and no further complaint was received after proposed measures.	
110727a	27/07/2011	Mr. Law from Victoria Centre Management Office by ICC no. 1-304616162	North Point	It was complained by Mr. Law from Victoria Centre Management Office on 27 July 2011 regarding construction noise generated by the construction operations of	2)	It was referred by AECOM to ET on 28 July 2011 RSS confirmed to start the rock breaking activities for Contract HY/2009/15 at 8am as a mitigation measure to minimize the noise nuisance in the vicinity of the residents. No noise exceedance was recorded at construction noise	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome		Status
				Central-Wanchai Bypass at noon rather than in morning at 7am.	Augus	toring station at Victoria Centre on 25 July and 4 st 2011 during daytime while breaking and vation works were undertaken during monitoring.	
					under	onclusion, it was related to the construction works r Contract HY/2009/15 and mitigation measure was ded. No further complaint from complainant was ved after proposed the mitigation measure.	
110727b	27/07/2011	Ms. Chiu by ICC no.1-304615409	North Point	Noise nuisance from the excavation works for the Highways Department adjacent to the Victoria Centre was conducted from 7am	2) With Vitoria and 4 and e 3) As a	s referred by AECOM to ET on 28 July 2011 reference to the construction noise monitoring at a Centre, no exceedance was recorded on 25 July 4 and 10 August 2011 during daytime while breaking excavation works were undertaken during monitoring. mitigation measure to minimize the noise nuisance in	
	08/08/2011				4) Howe on th morni	icinity of the residents, rock breaking activities will be ad at 8am. ever, complainant did not satisfy with the response ne noise nuisance from the rock-breaking during ing in front of Victoria Centre and then further	Closed
					5) Highw that comp	plaint via 1823 on 7 August 2011. ways contacted the complainant on 15 August 2011 the noisy rock breaking operation had been pleted.	
					Remarks:	There will be counted as two complaints in this complaint log.	
110810	10/08/2011	Mr. Yip by ICC no. 1 – 306740207	North Point	Muddy water was discharged from work site to the seafront near Oil Street during heavy rain. The environmental protection measures were not good enough and are needed to rectify.	2) Confin earth earth seafro hando contra to pro	s referred by AECOM to ET on 17 August 2011. irrmed with RE, Muddy water was caused by a heap of being washed to the sea by heavy rain. The heap of was referred as a small stockpile placed close to the ont in front of Oil Street within the site area under over transition period from contract HY/2009/11 to act HY/2009/19. The necessary mitigation measures otect the small stockpile against rainfall were missing a time of complaint.	Closed
					3) Due t small mater came that c public	to the missing of mitigation measures to protect the I stockpile during handover transition period, loose rial was washed into the harbour when heavy rain e. Muddy water was formed and dispersed in the sea caused the water quality and visual concern to the c. The complaint was considered as valid. ractors were advised to relocate the loose materials	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
						away from the coastline as far as practicable. Any loose material placed which needed to be placed near the coastline shall be properly compacted or covered as appropriate. To avoid any further environmental deficiency, Contractors shall ensure all necessary environmental mitigation measures will not be missing during site area handover.	
110826	26/08/2011	Grand Hyatt and a complainant by ICC	Wan Chai	Construction noise and vibration nuisance generated from the works at Convention Avenue and inside the HKCEC1 reclamation area.	1) 2)	Confirmed with the Resident Site Staff that the construction works were referred to the Contractor HK/2009/01. The Excavator mounted breaker at Convention Avenue and Drilling rig at HKCEC1 reclamation area were the dominant construction noise source during this period.	
					3)	The drilling rig at HKCEC1 reclamation area and excavator mounted breaker at Convention Avenue were then temporary suspended after received the complaint.	
					4)	Investigation revealed that the erected noise barrier (4m cantilevered movable noise barrier for the drilling rig and 1m movable noise barrier for the excavator mounted breaker) were not located close to the plants to provide adequate noise screening.	Closed
					5)	Contractor was advised to avoid concurrent operation of construction plants at site. Further enhancement of movable noise barriers at HKCEC1 and providing noise enclosure for the excavator mounted breaker at Convention Avenue are needed.	
					6)	Further site investigation and checking on 31 August and 7 September 2011 revealed that the implemented noise mitigation measures were in proper and minimize the noise impact.	
110826A	26/08/2011	A complaint letter from Mr. Au of Cayley Property of City Garden	North Point	Harbor front adjacent to their cooling water intake suction which caused 3 times of system breakdown of the sea water pump on 9, 22 and 25 August 2011.	1)	<ul> <li>It was referred by AECOM to ET on 29 August 2011. Confirmed with the Resident Site Staff that the <ul> <li>construction works were referred to the Contractors HY/2009/11 and HY/2009/19.</li> <li>The pump is located on the site area of HY/2009/19</li> <li>A temporary garbage defender was installed on 23 July 2011 by HY/2009/11 and the shape of the defender was adjusted on 8 August 2011 in order to excluse the outfall.</li> </ul> </li> </ul>	Closed
						<ul> <li>An ad hoc inspection of the effectiveness of garbage defender was conducted with RSS (CWB project</li> </ul>	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
						team), contractor of HY/200911 and HY/2009/19 and IECon 29 August 2011. Inspection report of it was submitted to RSS on 19 September 2011.	
						<ul> <li>Daily cleaning near the water intake was conducted twice a day by contractor HY/2009/19.</li> </ul>	
						<ul> <li>In response to City Garden request, the contractors have set up the temporary garbage defender in function and collect the floating refuses, but cannot eliminate all refuses, in particular the refuse coming from the seabed</li> </ul>	
					2)	According to the complaint letter from Cayley Property, the outcomes of the preventive measures were not complying wih their expectation.	
					3)	During on-site inspection, floating refuses observed occasionally outside the garbage defender. No conclusion could be made for the source of these floating refuses. On the other hand, some of the refuses were observed floating behind the garbage defender during investigation.	
					4)	All daily cleaning actions had been taken by contractor to minimize floating refuse inside the construction site.	
					5)	It was noted that the cooling water intake was accessible to the public. As such, fish breeding and fishing activities were observed even though a notice has already hoisted. Also, tripping of rubbish by the passers-by could result in a lot of rubbish accumulated around the intake point.	
					6)	Referring to the record provided by CPML, there were a lot of nylon/ plastic bags and nylon wire mesh that matched those rubbishes generated from the public activities.	
					7)	Contractors have fulfilled the requirement of site cleanness and no exceedance was recorded during Water Quality Monitoring. It is consider the cause of this complaint is not related to project and environmental issue in this project as well. No more complaint received after ad-hoc inspection	
111014	14/10/2011	The complainant, Ms. Tam complained via hotline 1823	Wan Chai	The polluted fumes and exhaust from the excavation by sub-contractor of CEDD on pedestrian way outside no.25 Harbour Road (in front of the Harbour Centre)	1) 2)	RSS notified ET to carry out investigation on 17 October 2011. ET confirmed with the Resident Site Staff that the location of the excavator was within site area of Contract no. HK/2009/02 undertaking the water cooling main reprovision works along the Harbour Road. The plants including the excavator have been checked before using	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
-	-				<ul> <li>at the site. However, the polluted fumes and exhausted from the excavator was caused due to insufficient maintenance of the plant after using at site.</li> <li>3) After receiving the complaint, the excavator was then removal off-site for checking and maintenance works on 17 October 2011.</li> <li>4) Contractor was reminded to enhance regular checking and maintenance to all plants at site.</li> <li>5) RSS has replied to the complainant on the arrangement of the measures taken on 17 October 2011. Complainant was satisfied with the response and follow-up action taken by the Contractor.</li> </ul>	
111104	04/11/2011	Mr. Liu from LCSD complained via Contractor Complaint Hotline	Wan Chai	Complain about a tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road, the status is not healthy and roof ball of two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue were half cut.	<ol> <li>ET confirmed with the Resident Site Staff that         <ul> <li>A tree near the site of pipe installation works outside Wan Chai Swimming Pool at Harbour Road is the Tree no. TA1122 under Contract no. HK/2009/02. Leaves of a branch of this tree were shrivelled.</li> <li>Two trees inside the site near Renaissance Hong Kong Harbour View Hotel at Convention Avenue are the tree nos. A160 and A161 under Contract no. HK/2009/01. Part of roof ball of these two trees was covered by the metal plate.</li> </ul> </li> <li>Independent Tree Specialists for these two inspected the trees. Contractor HK/2009/01 has taken the measure as recommend downgrading the soil level around the trunk base. Reinstating of the ground works will be conducted in mid-December 2011. For the tree no. TA1122 under Contract no. HK/2009/02, the brown leaves were removed and fenced the tree with orange net is provided to prevent damage of tree trunk by construction works. The distance between the tree and the edge of the trench is kept approximate 2m. Two Contractors were reminded to carry out regular watering to the trees within their site area.</li> </ol>	Waiting RSS respond
111106	06/11/2011	Police officer	Wan Chai	Construction noise generated from the site at about 6:30 a.m on 6 November 2011 and require to stop the machine operation	<ol> <li>According to the information reported by Contractor, one BC cutter and hoist were operated for Diaphragm Wall construction of Shatin-Central Link to inspect bentonite pipes and ensure no damages and all the joints are tightened in good position. Then, the subcontractor for Diaphragm wall, SAMBO Korean foreman stopped the engine of the BC cutter immediately. The police officer recorded the details and HKID number of the foreman and then left. Due to the different language communication between the police officer and the Korean foreman, no</li> </ol>	Keep in view for three months from the date of complaint recevied



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Out	come	Status
					2)	CNP was checked by the police officer. ET confirmed with the Resident Site Staff that same issue was also raised out by RSS at about 7:00a.m on the same day. Besides, it was confirmed that there is no valid Construction Noise Permit for the conducted construction works in the period between 2300 and 0700.	
					3)	Due to insufficient communication between Contractor HK/2009/01 and their Korean Sub-contractor, Korean Sub-contractor had not notified to Contractor before carrying out the inspection of the BC cutter, hoists and bentonite pipes at about 6:00a.m to ensure no damages and all the pipe joints should be tightened and in good position.	
					4)	Contractor was advised to enhance the communication between Contractor and sub-contractor and provide sufficient environmental training to all foreman and operators on restricted hour operation. Futhermore, Construction Noise Permit should be checked and in place for the construction works during restricted hour	
					5)	This complaint was considered in relation to the conducted construction works during restricted hours without valid Construction Noise Permit. No more construction works were conducted during night time period. The construction works will be conducted in accordance with the time period stated in valid CNP. This complaint will be kept in view of any follow-up action from the relevant government activities.	
120405	05/04/2012	N/A	North Point	A complaint regarding excessive noise from construction sites of CBTS was observed daily before 7:30am except on public holidays, and the noise source was mainly from piling works. The complainant requested that construction works should start after 8:30am to avoid nuisance to nearby residents and a speedy follow-up and reply.	2)	RSS notified ET on 5 April 2012. ET confirmed with the Resident Site Staff that no piling works were performed during the concerned period. After reviewing the results of noise monitoring (M2b and M3a), no exceedance was recorded during daytime period and the noise level was below 75dB(A). Site inspection for HY/2009/15 was conducted on 10 April 2012. The condition of noise mitigation measures around CBTS was found satisfactory. RSS confirmed that no pilings were performed during the concerned period. The major works included drilling, diaphragm wall construction and excavations. HyD made a reply to the complainant on 16 April 2012 via	Closed
						1823. HyD replied that the current works at CBTS were drilling, diaphragm wall construction and deep excavations. In order to minimize the noise generated	



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					from the above works, the Contractor had erected temporary noise barriers and provided noise blankets of plants. RSS would continue to work with the Contractor of the effectiveness of the environmental mitigation measures implemented on site. No further complaint was received after the response.	
120820	20/8/2012	Mr.Ho via hotline 1823	The exit of Causeway Bay typhoon Shelter and lighthouse	A complaint regarding turbid appearance in water quality generated from dredging operation at the exit of CBTS and lighthouse from two barges respectively in construction sites of CBTS on 18 and 19 August 2012 between 3:00 and 10:00pm. The complainant requested a follow-up and reply from relevant department.	<ol> <li>ET confirmed with the Resident Site Staff that seawall blocks removal at north of TS1 and removal of rock armou at tip of Eastern Breakwater for HY/2009/15 were conducted during the concerned period on 18 August 2012, and seawall blocks removal at north of TS1 during the concerned period on 19 August 2012.</li> <li>After reviewing the results of water monitoring at C7 on 17 and 20 August 2012, no exceedance was recorded and</li> </ol>	Closed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					requires further improvement. RSS has immediately urged the Contractor to implement mitigation measures and also stepped up supervision on Contractor's work. RSS would continue to work with the Contractor on the effectiveness of the environmental mitigation measures implemented on site, and the Contractor would take into account of ET and IEC's recommendations to enhance the environmental mitigation measures. No further complaint was received after the response.	



Appendix 7.1

**Construction Programme of Individual Contracts** 

eclamation in NPR3 ver.9.5 2011_11_21	Executive	Summary		Data Date: 2	1-Nov-11				
tivity ID Activity Name		Remaining	Start	Finish	Total		201	11	
	Duration	Duration			Float	Sep	Oct	Nov	Dec
Reclamation in NPR3 ver.9.5 2011_11_21	115	23	21-Jul-11 A	19-Dec-11	-39		1		
Landside	115	23	05-Aug-11 A	19-Dec-11	-39				
Installation Seawall Blocks to B6 and B7	55	0	13-Aug-11 A	18-Oct-11 A	_				
Construct the Concrete Coping at B6 and B7	82	0	13-Aug-11 A	07-Nov-11 A				<b>-</b>	
Laying Geotextile & Filter Material	86	0	05-Aug-11 A	14-Nov-11 A			1		
Construct Open Channel U under IEC	33	0	23-Sep-11 A	30-Oct-11 A		-			
Construct Open Channel U outside IEC	32	20	30-Sep-11 A	15-Dec-11	-36				
Construct the Drainage Pipeline at West of Open Channel U	34	0	30-Sep-11 A	31-Oct-11 A		٦		Ż I	
Construct the Drainage Pipeline at East of Open Channel U	28	17	01-Nov-11 A	15-Dec-11	-31		•		
Unloading Sorted Public Fill behind new seawall	53	0	15-Aug-11 A	20-Nov-11 A	_		1 1		
Reclamation	98	23	13-Aug-11 A	19-Dec-11	-39			· · · · · · · · · · · · · · · · · · ·	-
Seaside	100	23	21-Jul-11 A	19-Dec-11	-39				
Construction of Outlet Pipe from City Garden	54	20	12-Oct-11 A	19-Dec-11	-34			: :	
Construction of B8	13	13	15-Nov-11 A	09-Dec-11	-31		1 1 1		

#### Contract No. HK/2009/01

#### Contract Title : Wan Chai Development Phase II - Central - Wan Chai Bypass at HKCEC

#### Working Programme for Marine Works (Dredging and Backfilling)

ACTIVITY	START	FINISH	2010	2011	2012	2013
	START	FINISH	Fet MalApiMa Jun Jul Au Sep Oct No De	Jan Feb Ma Api Ma Jun Jul Au Sep Oct No De	Jan Feb Ma Api Ma Jun Jul Au Sep Oct No De	Jan Feb Ma Api Ma Jun Jul Au Sep Oct No D
Submissions before Works Commencement						
Submit silt curtain deployment plan	31/3/10	31/3/10	•			
Submit silt screen deployment plan	31/3/10	31/3/10	•			
Submit measures to mitigate noise impact	31/3/10	31/3/10	•			
Cross Harbour Watermains from WCN to TST (DP6)						
Trench dredging for marine watermains installation	29/4/10	28/10/10				
Backfilling for watermain	28/1/11	14/12/11				
Reclamation Works at HKCEC Water Channel (DP3)						
Dredging at HKCEC Water Channel (Western Part)	1/6/10	1/8/10				
Backfilling to +3.5mPD (Western Part)	17/8/10	6/2/11				
Dredging at HKCEC Water Channel (Middle Part)	2/8/10	6/1/11				
Backfilling to +3.5mPD (Middle Part)	21/2/11	1/6/11				
Dredging at HKCEC Water Channel (Eastern Part)	1/12/12	31/12/12				
Backfilling to +3.5mPD (Eastern Part)	16/1/13	30/4/13				

K/2009/02-Marine & Reclamation Works	Duration	Start	2010	2011 2012 2	013 2014 2015
	2008 d	Thu 28/1/10	04 01 02 03 04 01 0	2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2	2 Q3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q3
Contract Commencement	0 d	Thu 28/1/10	•		
General	1879 d	Mon 22/2/10			
Submission & obtain approval for marine GI	21 d	Mon 22/2/10			
Stage 1 Marine GI for reclamation					
			and the second sec		•
					9
					-
			<b>~~</b>	-18	
		the second se			
	10.000				
			1 1 1 1 1 1 1	-	
			-	1	
				-	
	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1				
	10 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			-	
				-	
	Standard Street		1	2	
			1		1
		and the second			
			1		_
					(press)
			1		1
					-
Construction of Permanent Seawall Blocks for curved coastline					
	Stage 1 Marine GI for reclamation Engineer's Design review for Dredging of WCR1, WCR2 & WCR4 Relocation of New Star Ferry Pier Demolition of Existing Star Ferry Pier Stage 2 Marine GI for Reclamation Engineer's Design review for Dredging of WCR3 Complete Diversion of Hung Hing Road Traffic Back to Original Excavate & remove top of d-wall for permanet seawall construction <b>Submarine Outfall</b> Dredging, Laying and Backfilling of Submarine Outfall Pipe at Sea <b>Phase 1 - WCR1</b> Mobilization of plants Seabed dredging Bedding Filling and Permanent seawall (precast cassion) Bulk reclamation <b>Phase 2 - WCR2</b> Mobilization of plants Temp seawall and Seabed dredging Bulk reclamation <b>Phase 3 - TWCR4 &amp; WCR4</b> Mobilization of plants Temp Seawall and Seabed dredging Bulk temp reclamation <b>Phase 4 - WCR3</b> Mobilization of plants Seabed dredging for Permanent Seawall Backfill and permanent seawall (precast cassion) Bulk reclamation <b>Phase 5 - Construct Permanent</b> Seawall Backfill and permanent seawall (precast cassion) Bulk reclamation <b>Phase 5 - Construct Permanent</b> Seawall Backfill and permanent seawall (precast cassion) Bulk reclamation <b>Phase 5 - Construct Permanent</b> Seawall Backfill and permanent seawall (precast cassion) Bulk reclamation <b>Phasee 5 - Construct Permanent</b> Seawall Blocks along curved coastline & Remove TWCR4	Engineer's Design review for Dredging of WCR1, WCR2 & WCR430 dRelocation of New Star Ferry Pier0 dDemolition of Existing Star Ferry Pier100 dStage 2, Marine GI for Reclamation14 dEngineer's Design review for Dredging of WCR321 dComplete Diversion of Hung Hing Road Traffic Back to Original20 dExcavate & remove top of d-wall for permanet seawall construction50 dSubmarine Outfall500 dDredging, Laying and Backfilling of Submarine Outfall Pipe at Sea500 dPhase 1 - WCR1158 dMobilization of plants1 dSeabed dredging63 dBedding Filling and Permanent seawall (precast cassion)60 dBulk reclamation37 dPhase 2 - WCR2149 dMobilization of plants1 dTemp seawall and Seabed dredging77 dBulk reclamation73 dPhase 3 - TWCR4 & WCR498 dMobilization of plants1 dTemp Seawall and Seabed dredging75 dBulk & temp reclamation24 dPhase 4 - WCR3294 dMobilization of plants1 dSeabed dredging for Permanent Seawall12 dSeabed dredging for Permanent Seawall12 dPhase 5 - Construct Permanent Seawall Blocks along curved coastline & Remove TWCR4105 dMobilization of plants1 dDredging and Filling for permanent Seawall Blocks for curved coastline50 d	Engineer's Design review for Dredging of WCR1, WCR2 & WCR430 dMon 22/3/10Relocation of New Star Ferry Pier0 dTue 18/3/14Demolition of Existing Star Ferry Pier10 dTue 18/3/14Stage 2 Marine GI for Reclamation14 dTue 18/3/14Engineer's Design review for Dredging of WCR321 dTue 25/3/14Complete Diversion of Hung Hing Road Traffic Back to Original20 dFri 6/2/15Excavate & remove top of d-wall for permanet seawall construction50 dWed 25/2/15Submarine Outfall500 dTue 21/9/10Dredging, Laying and Backfilling of Submarine Outfall Pipe at Sea500 dTue 21/9/10Mobilization of plants1 dWed 21/4/10Seabed dredging63 dWed 21/4/10Bedding Filling and Permanent seawall (precast cassion)60 dTue 22/6/10Buk reclamation37 dFri 20/8/10Phase 2 - WCR2149 dThu 1/3/12Mobilization of plants1 dThu 1/3/12Temp seawall and Seabed dredging77 dThu 1/3/12Buk reclamation73 dWed 16/5/12Phase 3 - TWCR4 & WCR498 dSat 28/4/12Mobilization of plants1 dTue 18/3/14Seabed dredging for Permanent Seawall11 dTue 18/3/14Mobilization of plants1 d <t< td=""><td>Engineer's Design review for Dredging of WCR1, WCR2 &amp; WCR430 dMon 22/3/10Relocation of New Star Ferry Pier0 dTue 18/3/14Demolition of Existing Star Ferry Pier100 dTue 18/3/14Stage 2 Marine GI for Reclamation14 dTue 18/3/14Engineer's Design review for Dredging of WCR321 dTue 25/3/14Complete Diversion of Hung Hing Road Traffic Back to Original20 dFri 6/2/15Submarine Outfall500 dTue 21/9/10Dredging, Laying and Backfilling of Submarine Outfall Pipe at Sea500 dTue 21/9/10Phase 1 - WCR1158 dWed 21/4/10Mobilization of plants1 dWed 21/4/10Seabed dredging63 dWed 21/4/10Bulk reclamation37 dFri 20/8/10Phase 2 - WCR2149 dThu 1/3/12Mobilization of plants1 dThu 1/3/12Bulk reclamation77 dThu 1/3/12Phase 3 - WCR4 &amp; WCR498 dSat 28/4/12Mobilization of plants1 dSat 28/4/12Temp Seawall and Seabed dredging75 dSat 28/4/12Phase 4 - WCR3294 dTue 18/3/14Mobilization of plants1 dTue 8/3/14Bulk reclamation108 dTue 8/3/14Phase 4 - WCR3294 dTue 8/3/14Mobilization of plants1 dTue 8/3/14Bulk terclamation108 dTue 8/3/14Mobilization of plants1 dTue 8/3/14Bulk terclamation108 dTue 8/3/14Phase 5 - Construct Perm</td><td>Engineer's Design review for Dredging of WCR1, WCR2 &amp; WCR430 dMon 22/3/10Relocation of New Star Ferry Pier0 dTue 18/3/14Stage 2 Marine GI for Reclamation14 dTue 18/3/14Engineer's Design review for Dredging of WCR321 dTue 25/3/14Complete Diversion of Hung Hing Road Traffic Back to Original20 dFri 6/2/15Excavate &amp; remove top of d-wall for permanet seawall construction50 dWed 25/2/15Submarine Outfall500 dTue 21/9/10Dredging, Laving and Backfilling of Submarine Outfall Pipe at Sea500 dTue 21/9/10Phase 1 - WCR1158 dWed 21/4/10Mobilization of plants1 dWed 21/4/10Bedding Filling and Permanent seawall (precast cassion)63 dWed 21/4/10Bulk reclamation37 dFri 20/8/10Phase 2 - WCR21 dThu 1/3/12Mobilization of plants1 dThu 1/3/12Temp seawall and Seabed dredging77 dThu 1/3/12Bulk reclamation75 dSat 28/4/12Phase 3 - TWCR4 &amp; WCR496 dSat 28/4/12Mobilization of plants1 dTue 18/3/14Mobilization of plants1 dTue 18/3/14Mobilization of plants1 dSat 28/4/12Phase 4 - WCR3294 dTue 18/3/14Mobilization of plants1 dTue 18/3/14Bulk reclamation75 dSat 28/4/12Phase 4 - WCR310 dTue 18/3/14Mobilization of plants1 dTue 18/3/14Seabed dredging for</td></t<>	Engineer's Design review for Dredging of WCR1, WCR2 & WCR430 dMon 22/3/10Relocation of New Star Ferry Pier0 dTue 18/3/14Demolition of Existing Star Ferry Pier100 dTue 18/3/14Stage 2 Marine GI for Reclamation14 dTue 18/3/14Engineer's Design review for Dredging of WCR321 dTue 25/3/14Complete Diversion of Hung Hing Road Traffic Back to Original20 dFri 6/2/15Submarine Outfall500 dTue 21/9/10Dredging, Laying and Backfilling of Submarine Outfall Pipe at Sea500 dTue 21/9/10Phase 1 - WCR1158 dWed 21/4/10Mobilization of plants1 dWed 21/4/10Seabed dredging63 dWed 21/4/10Bulk reclamation37 dFri 20/8/10Phase 2 - WCR2149 dThu 1/3/12Mobilization of plants1 dThu 1/3/12Bulk reclamation77 dThu 1/3/12Phase 3 - WCR4 & WCR498 dSat 28/4/12Mobilization of plants1 dSat 28/4/12Temp Seawall and Seabed dredging75 dSat 28/4/12Phase 4 - WCR3294 dTue 18/3/14Mobilization of plants1 dTue 8/3/14Bulk reclamation108 dTue 8/3/14Phase 4 - WCR3294 dTue 8/3/14Mobilization of plants1 dTue 8/3/14Bulk terclamation108 dTue 8/3/14Mobilization of plants1 dTue 8/3/14Bulk terclamation108 dTue 8/3/14Phase 5 - Construct Perm	Engineer's Design review for Dredging of WCR1, WCR2 & WCR430 dMon 22/3/10Relocation of New Star Ferry Pier0 dTue 18/3/14Stage 2 Marine GI for Reclamation14 dTue 18/3/14Engineer's Design review for Dredging of WCR321 dTue 25/3/14Complete Diversion of Hung Hing Road Traffic Back to Original20 dFri 6/2/15Excavate & remove top of d-wall for permanet seawall construction50 dWed 25/2/15Submarine Outfall500 dTue 21/9/10Dredging, Laving and Backfilling of Submarine Outfall Pipe at Sea500 dTue 21/9/10Phase 1 - WCR1158 dWed 21/4/10Mobilization of plants1 dWed 21/4/10Bedding Filling and Permanent seawall (precast cassion)63 dWed 21/4/10Bulk reclamation37 dFri 20/8/10Phase 2 - WCR21 dThu 1/3/12Mobilization of plants1 dThu 1/3/12Temp seawall and Seabed dredging77 dThu 1/3/12Bulk reclamation75 dSat 28/4/12Phase 3 - TWCR4 & WCR496 dSat 28/4/12Mobilization of plants1 dTue 18/3/14Mobilization of plants1 dTue 18/3/14Mobilization of plants1 dSat 28/4/12Phase 4 - WCR3294 dTue 18/3/14Mobilization of plants1 dTue 18/3/14Bulk reclamation75 dSat 28/4/12Phase 4 - WCR310 dTue 18/3/14Mobilization of plants1 dTue 18/3/14Seabed dredging for

ID	Cal		Orig	Early	Early	2010 2011 2012 2013 2014 2015 2016 2017
BRIE (T	1. 1. 0.	Description	Dur	Start	Finish	2010 2011 2012 2013 2014 2015 2016 2017
105	1	TCBR1E(TS1)-dredging+rockfill(prep. for seawall)		00050404	learnau	
110	1			03DEC10*	26FEB11	TCBR1E(TS1)-dredging+rockfill(prep. for seawall)
		TCBR1E (TS1)-temporary reclamation		28JAN11*	06APR11	TCBR1E (TS1)-temporary reclamation
155	1	TCBR1E (TS1)- removal of temporary reclamation	27	30JAN12*	25FEB12	TCBR1E (TS1)- removal of temporary reclamation
BR4						
100		Maintenance dredging for navigation safety for	7	20NOV10*	26NOV10	Maintenance dredging for navigation safety for relocation of RHKYC mooring at Area B
		TS2 Area)	_			
115	1	TCBR2&TCBR3(TS2)- Maintenance dredging for	-	15NOV10*	19NOV10	ITCBR2&TCBR3(TS2)- Maintenance dredging for navigation safety at Area A for relocation of commercial v
117	1	TCBR2&TCBR3(TS2)-dredge+rockfill seabed	64	16DEC11*	17FEB12	TCBR2&TCBR3(TS2)-dredge+rockfill seabed (preparation for seawall)
120	1	TCBR2&TCBR3(TS2)temporary reclamation	115	26FEB12*	19JUN12	TCBR2&TCBR3(TS2)temporary reclamation
160	1	TCBR2&TCBR3(TS2-removal temporary reclamation	57	18AUG13*	130CT13	TCBR2&TCBR3(TS2-removal temporary reclamation
BR1W (T	_					
125	1	TCBR1W(TS4)-dredging+rockfill(prep. for seawall)	40	19DEC10*	27JAN11	TCBR1W(TS4)-dredging+rockfill(prep. for seawall)
130	1	TCBR1W(TS4)temporary reclamation	68	28JAN11	05APR11	TCBR1W(TS4) temporary reclamation
165	1	TCBR1W(TS4)removal temporary reclamation	26	270CT13*	21NOV13	TCBR1W(TS4)removal temporary reclamation
CWAE						
135	1	TPCWAE-dredging+rockfill(prep. for seawall)	55	03DEC10*	26JAN11	TPCWAE-dredging+rockfill(prep. for seawall)
140	1	TPCWAEtemporary reclamation	77	27JAN11	13APR11	TPCWAE temporary reclamation
170	1	TPCWAEremoval temporary reclamation		28SEP13*	25OCT13	TPCWAEremoval temporary reclamation
CWAW					AV.	
145	1	TPCWAW-dredging+rockfill(prep. for seawall)	47	280CT13*	13DEC13	TPCWAW-dredging+rockfill(prep. for seawall)
150	1	TPCWAWtemporary reclamation		14DEC13	06MAR14	TPCWAWtemporary reclamation
175	1	TPCWAWremoval temporary reclamation		02JUL15*	20AUG15	TPCWAW-removal temporary reclamation
		Early Bar Progress Bar Critical Activity		CONT	RACT NO. HY/	RUCTION ENGG LTD Sheet 1 of 1 Prepared based on IWP Rev. 0 2009/15: CENTRAL NNEL (CBTS SECTION) Date Prepared: 28 Oct 2010

Act ID	Description	Orig Early Dur Start	Early Finish	JAN FEB I	MAR APR	MAY JUN	2011 JUL AUG	SEP	OCT N	OV DEC	JAN	FEB MAR	APR	MAY	201 JUN	12 JUL	AUG	SEP	ост	NOV	DEC	JAN	2013 FEB MAR F
Section I																							
Contract C	bligation																						
		1 1																					
1000	Commencement of Section I of works	0 20JAN11 *	•	Commerice	ment of Sectio	on I of works				+++++		+++++++++++++++++++++++++++++++++++++++				1 1 1 1							+++++++
	KS																						
1050	Apply Marine notice to Marine Department	30 21JAN11	19FEB11	Арр	ly Marine notic	e to Marine E	Department (dre	edg)															
1060	Apply Marine notice to Marine Dept. Piling	30 18FEB11	19MAR11		🗖 Apply Marir	ne notice to N	larine Dept. Pil	ing															
1080	Apply FEP under EP356/2009	21 28FEB11	20MAR11	1	Apply FEP	under EP356	/2009																
1081	Submission of Works Schedule for FEP	14 05MAR11	21MAR11		💻 Submissior	n of Works Sch	nedule for FEP																
1082	Submission of Location Plan for FEP	14 05MAR11	21MAR11	- <b>1</b>	Submission		ロビビントレントン														<u></u>		
1083	Submission of Silt Curtain Deployment	14 05MAR11	21MAR11				in Deployment																
1084	Submission of Silt Screen Deployment Plan	14 05MAR11	21MAR11				n Deployment	Plan															
1085	Submission Noise Management Plan	14 05MAR11	21MAR11		Submission Apply Dum		gement Plan																
1090	Apply Dumping Permit	30 18FEB11	19MAR11 01MAR11		pply CNP											1111							
1100	Apply CNP Apply C&D waste disposal	30 31JAN11 30 20JAN11	18FEB11		ly C&D waste d	isposal		+++++++++++++++++++++++++++++++++++++++		-+++++				+ +			+ + + +						
1110	Apply C&D waste disposal Apply Discharge licence	30 20JAN11 30 18FEB11	18FEB11 19MAR11		Apply Disch																		
1130	Notification of chemical waste Producer	30 20JAN11	18FEB11		fication of cher		roducer																
1140	Notification to Labor Dept-Works	30 20JAN11	18FEB11			and a share of a	Commenceme	nt															
1150	Submit Risk Ass to MTR	21 28FEB11	20MAR11	1 🗄 🗄 🗄	🔲 Submit Ris	k Ass to MTR																	
1260	Erect Hoarding	30 28FEB11	29MAR11	ti i chi chi bi	Erect Ho	arding		i i i i i i i		- † † † † † † †	11111		+ † † † † -	11111			+ + + + + + + + + + + + + + + + + + +	; ; ; ; ; -	1-1-11		† † † † † 	1111	
1270	Demarcation of Marine Site Boundary	21 01MAR11	21MAR11	1 +	💻 Demarcatio	on of Marine S	Site Boundary																
1280	Working Site Office establishment	14 27JAN11	09FEB11	🔲 Workin	g Site Office e	stablishment																	
Monitoring	1																						
						monitoring sys	rtom from C1																
1160 1180	Takeover monitoring system from C1 Commence Monitoring- ADMS.etc	0 21MAR11 0 21MAR11	-		i i she she she	e Monitoring-	de el el el el el el éta de la compañía de la comp																
Dredging	•	0 21MARTI																					
Dicuging	TORS																						
1070	Submit Dredging MS	30 18FEB11	19MAR11		Submit Dre	dging MS																	
1075	Accpetance of Dredging MS	0	19MAR11		Accpetanc	e of Dredging	MS																
1078	Initial Hydrographic Survey	1 20MAR11	20MAR11			ographic Surv																	
1200	Initial Dredging Works for Piling	15 22MAR11	05APR11		💻 Initial 🛙	Dredging Worl	ks for Piling																
1210	Final Hydrographic survey	3 07MAY12			·			+					++++-	Final I							++++		
1220	Final Dredging Works	7 10MAY12												Fina	I Dredg	ing Wor		tion Hydi					
1230	Confirmation Hydrographic survey	70 17MAY12	25JUL12												+ + + +		Jiiiiiia		lographi	c survey			
Piling Wor	N3																						
1240	Submit stage platform MS	30 10FEB11	11MAR11		Submit stage	platform MS																	
1250	Submit piling MS	30 10FEB11	11MAR11		Submit piling	MS																	
P1000	Erect temporary Piling Platform	120 06APR11	03AUG11				Erec	t tempora	ry Piling Pl	atform													
P1020	Pre-drilling	150 06JUN11	02NOV11						P	e-drilling													
P1040	Bored Piles Construction and Testing	250 06JUL11	11MAR12		· - + + + + + + + + + + + + + + + + + +		+	+++++++++++++++++++++++++++++++++++++++			<u> </u>	and and any local law law law law	the second second	Construct	and and the large large	- tes tes tes all		; ; ; ; ; ;			i i i i i i	+ +	
P1060	Drive Sheet piles along Bored piles	140 03NOV11	21MAR12										1 1 1 1	et piles a									
P1080	Dismantle Temporary Piling Platform	50 25FEB12 90 17JAN12	14APR12											mantle Te									
P1100 P1120	Dive sheet piles beyond precast seawall Trim pilehead to cut-off level	90 17JAN12 210 29SEP11	15APR12 25APR12										<u>tii</u> .	Trim pile	1111								
P1140	Cut steel casing of bore piles	210 293EF11 210 06OCT11	02MAY12										li i i i	Cut stee	and the latest sector of the s	a contra da							
P1160	Cut sheet piles to design level for box units	120 08JAN12	06MAY12															for box	units		+++-		
Act			Early Finish																				ليتبتني
ID	Description	Orig Early Dur Start	Finish	JAN FEB I	MAR APR	MAY JUN	JUL AUG 2011	SEP	OCT N	OV DEC	JAN	FEB MAR	APR	MAY	JUN 201		AUG	SEP	OCT	NOV	DEC	JAN	FEB MAR F 2013
																							ľ
	20JAN11																					arly ba	
Data date 2	19DEC12 20JAN11					G	AMMON-LE	EADER .	v							Works	Schedu	le of Ma	rine Wor	rks for		Progress Critical b	
	05MAR11																		EP-356	/2009		Summar	y bar
© Primavera S		entral-Wan Chai By p	oass over MTR T	suen Wan Line																			estone point ilestone point
L	1																						

Activity Name 012 to DEC 2012 TRUCTION WORKS s Submission	Dur			.0 27 0	September 3 10 1	7 24	October 01 08 15 22
TRUCTION WORKS s Submission						· · · · · ·	
s Submission							
Concrete Ready Mix/Design Mix - Concrete Plant Trials & Approval	8	04-Aug-11 A	27-Sep-12			Cor	ncrete Ready Mix/Design Mix - Concrete P
Drainage Pipes & Materials - Procurement & Delivery	14	20-Jul-12 A	03-Oct-12				Drainage Pipes & Materials - Procur
Tunnel Structures Materials - Submission	21	19-Jul-12 A	10-Oct-12				Tunnel Structures Material
Tunnel Structures Materials - ER Review/Comment	28	11-Oct-12	07-Nov-12				
Tunnel Structures Materials - Resubmission	14	08-Nov-12	21-Nov-12				
Tunnel Structures Materials - ER Approval	21	22-Nov-12	12-Dec-12				
Bridge Bearing - ER Review/Comment	0	27-Jul-12 A	05-Sep-12 A		Bridge Bearing - ER	:	
Bridge Bearing - Resubmission	0	09-Aug-12 A	10-Sep-12 A		Bridge Beari	ng - Resubmissi	on
Bridge Bearing - ER Approval	19	11-Sep-12 A	08-Oct-12				Bridge Bearing - ER Approval
Bridge Bearing - Procurement & Delivery	195	09-Oct-12	21-Apr-13*				
ement / Shop Drawings							
MS Cut & Cover Tunnel ELS - Resubmission	14	13-Jul-12 A	03-Oct-12				MS Cut & Cover Tunnel ELS - Resu
MS Cut & Cover Tunnel ELS - ER Approval	14	07-Aug-12 A	17-Oct-12				MS Cut & Cover
MS Pre-cast Segment Launching - ER Review & Comment	28	20-Sep-12 A	17-Oct-12				MS Pre-cast Se
MS Pre-cast Segment Launching - Resubmission	28	18-Oct-12	14-Nov-12				
MS Pre-cast Segment Launching - ER Approval	28	15-Nov-12	12-Dec-12				
MS Stressing Tendons - ER Review & Comment	0	08-Jun-12 A	27-Aug-12 A	MS Stressing	Tendons - ER Rev	ew & Comment	
MS Stressing Tendons - Resubmission	14	08-Aug-12 A	03-Oct-12				MS Stressing Tendons - Resubmiss
MS Stressing Tendons - ER Approval	28	04-Oct-12	31-Oct-12				
MS Precasting of Bridge Segment & Beam - Resubmission	9	02-Apr-12 A	28-Sep-12			M	S Precasting of Bridge Segment & Beam
MS Precasting of Bridge Segment & Beam - ER Approval	20	12-Apr-12 A	09-Oct-12				MS Precasting of Bridge Se
s Design and Build Items							
Temp Bridge "TA" Design - Prep & Submit	60	16-Dec-11 A	18-Nov-12				
Temp Bridge "TA" Design - ER review and comment	28	19-Nov-12	16-Dec-12				
Int. Noise Enclosure Structural Design - Submission	60	20-Sep-12*	18-Nov-12				
Int. Noise Enclosure Structural Design - ER Review/Resubmission	36	19-Nov-12	24-Dec-12				
Noise Barrier Design Structural Design - Submission	60	08-Oct-12*	06-Dec-12				
Noise Barrier Design Structural Design - ER Review/Resubmission	36	07-Dec-12	11-Jan-13				
Perm. Noise Enclosure Structural Design - Submission	60	20-Sep-12	18-Nov-12				
Perm. Noise Enclosure Structural Design - ER Review/Resubmission	36	19-Nov-12	24-Dec-12				
Cut & Cover Tunnel ELS Design - ER Review & Resubmission	18	14-Jun-12 A	07-Oct-12				Cut & Cover Tunnel ELS Desig
Cut & Cover Tunnel ELS Design - ER Approval	21	08-Oct-12	28-Oct-12				
Cut & Cover Tunnel ELS Fabrication	60	29-Oct-12	27-Dec-12				
nent/Beam Off-site Precasting							
Segment/Beam - Mould Fabrication - Type T	30	14-May-12 A	19-Oct-12				Segment/Bea
Segment/Beam - Precasting of 1st Segment / Trial Segment	10	20-Aug-12 A	29-Sep-12				Segment/Beam - Precasting of 1st Segme
Segment/Beam - Geometry Control Design Approval	24	14-Dec-11 A	13-Oct-12				Segment/Beam - Geo
Ready for Mass Production of Bridge Segment/Beam	0		15-Oct-12*				♦ Ready for Mass Pro
Bridge D3 Precast Segment Casting Pier D09 (17 segments)	35	15-Oct-12	19-Nov-12				
Bridge D3 Precast Segment Casting Pier D08 (8 segments)	17	19-Nov-12	06-Dec-12				
Bridge D3 Precast Segment Casting Pier D10 (17 segments)	35	19-Nov-12	24-Dec-12				
						1	
Effort			Cont	act HY/200	9/19		3MRP
							3MRP
	MS Cut & Cover Tunnel ELS - ER Approval MS Pre-cast Segment Launching - ER Review & Comment MS Pre-cast Segment Launching - Resubmission MS Pre-cast Segment Launching - ER Approval MS Stressing Tendons - ER Review & Comment MS Stressing Tendons - ER Review & Comment MS Stressing Tendons - Resubmission MS Stressing Tendons - ER Approval MS Precasting of Bridge Segment & Beam - Resubmission MS Precasting of Bridge Segment & Beam - Resubmission MS Precasting of Bridge Segment & Beam - ER Approval <b>S Design and Build Items</b> Temp Bridge "TA" Design - Prep & Submit Temp Bridge "TA" Design - Prep & Submit Int. Noise Enclosure Structural Design - Submission Int. Noise Enclosure Structural Design - ER Review/Resubmission Noise Barrier Design Structural Design - ER Review/Resubmission Noise Barrier Design Structural Design - ER Review/Resubmission Perm. Noise Enclosure Structural Design - ER Review/Resubmission Cut & Cover Tunnel ELS Design - ER Review & Resubmission Cut & Cover Tunnel ELS Design - ER Review & Resubmission Cut & Cover Tunnel ELS Design - ER Approval Cut & Cover Tunnel ELS Fabrication <b>nent/Beam Off-site Precasting</b> Segment/Beam - Mould Fabrication - Type T Segment/Beam - Receintly Control Design Approval Ready for Mass Production of Bridge Segment/Beam Bridge D3 Precast Segment Casting Pier D09 (17 segments) Bridge D3 Precast Segment Casting Pier D10 (17 segments) Bridge D3 Precast Segment Casting Pier D10 (17 segments) Effort rt	MS Cut & Cover Tunnel ELS - ER Approval       14         MS Pre-cast Segment Launching - ER Review & Comment       28         MS Pre-cast Segment Launching - ER Approval       28         MS Stressing Tendons - ER Review & Comment       0         MS Stressing Tendons - ER Approval       28         MS Stressing Tendons - ER Approval       28         MS Stressing Tendons - Resubmission       14         MS Stressing Tendons - ER Approval       28         MS Precasting of Bridge Segment & Beam - Resubmission       9         MS Precasting of Bridge Segment & Beam - Resubmission       9         MS Precasting of Bridge Segment & Beam - ER Approval       20         Soesign and Build Hems       20         Temp Bridge "TA" Design - Prep & Submit       60         Temp Bridge "TA" Design - Prep & Submitsion       60         Int. Noise Enclosure Structural Design - Submission       60         Noise Barrier Design Structural Design - ER Review/Resubmission       36         Noise Enclosure Structural Design - ER Review/Resubmission       36         Cut & Cover Tunnel ELS Design - ER Approval       21         Cut & Cover Tunnel ELS Design - ER Approval       21         Cut & Cover Tunnel ELS Precasting       30         Segment/Beam - Mould Fabrication Type T       30         S	MS Cut & Cover Tunnel ELS - ER Approval MS Cut & Cover Tunnel ELS - ER Approval MS Pre-cast Segment Launching - ER Review & Comment MS Pre-cast Segment Launching - ER Approval MS Pre-cast Segment Launching - ER Approval MS Stressing Tendons - ER Review & Comment MS Stressing Tendons - ER Review & Comment MS Stressing Tendons - ER Review & Comment MS Stressing Tendons - ER Approval MS Precasting of Bridge Segment & Beam - Resubmission 9 02-Apr-12 A MS Precasting of Bridge Segment & Beam - ER Approval 9 02-Apr-12 A MS Precasting of Bridge Segment & Beam - ER Approval 9 02-Apr-12 A 19 Nov-12 M 10 16-Dec-11 A 19 Proget "TA" Design - Prep & Submit 10 16-Dec-11 A 11 Temp Bridge "TA" Design - Prep & Submitsion 10 16-Dec-11 A 11 Temp Bridge "TA" Design - ER review Alesubmission 10 18 19-Nov-12 10 Noise Enclosure Structural Design - Submission 10 80-Cct-12' 10 Noise Barrier Design Structural Design - ER Review/Resubmission 10 80-Cct-12' 10 Noise Enclosure Structural Design - ER Review/Resubmission 11 9-Nov-12 11 Noise Enclosure Structural Design - ER Review/Resubmission 11 9-Nov-12 12 Perm. Noise Enclosure Structural Design - ER Review/Resubmission 12 04 Cover Tunnel ELS Design - ER Review/Resubmission 13 14-Jun-12 A 14 Gover Tunnel ELS Design - ER Review/Resubmission 14 14 Jun-12 A 15 04 Cover Tunnel ELS Design - ER Review/Resubmission 16 0 29-Oct-12 16 Read Off-Site Precasting 17 09-Nov-12 18 ridge D3 Precast Segment Casting Pier D09 (17 segments) 19 Nov-12 Effort 10 19-Nov-12 10 How-12 10 How-12 Nove-12 10 How Precast Segment Casting Pier D09 (17 segments) 15 0-Nov-12 19 How-12 Nove-12 19 How Parceast Segment Casting Pier D10 (17 segments) 19 - Nov-12 19 How-12 Nove-12 19 How-13 Nove-12 19 How-14 A 19 -Nov-12 19 How Parceast Segment Casting Pier D10 (	MS Cut & Cover Tunnel ELS - ER Approval         14         07-Aug-12A         17-Oct-12           MS Pre-cast Segment Launching - ER Review & Comment         28         20-Sep-12A         17-Oct-12           MS Pre-cast Segment Launching - Resubmission         28         18-Oct-12         14-Nov-12           MS Pre-cast Segment Launching - ER Approval         28         15-Nov-12         12-Dec-12           MS Stressing Tendons - ER Review & Comment         0         09-Jun-12A         27-Aug-12A           MS Stressing Tendons - Resubmission         14         08-Aug-12A         03-Oct-12           MS Precasting of Bridge Segment & Beam - Resubmission         9         02-Apr-12A         09-Oct-12           MS Precasting of Bridge Segment & Beam - Resubmission         9         02-Apr-12A         09-Oct-12           Stressing Tam Bridge "TA" Design - Prep & Submit         60         16-Dec-11A         18-Nov-12           Temp Bridge "TA" Design - ER review and comment         28         19-Nov-12         14-Dec-12           Int. Noise Enclosure Structural Design - ER Review/Resubmission         36         19-Nov-12         14-Dec-12           Noise Barrier Design Structural Design - Submission         60         08-Oct-12         14-Jun-13           Noise Enclosure Structural Design - Submission         60         20-Sep-12         11-Jan	MS Cut & Cover Tunnel ELS - ER Approval       14       07-Aug-12A       17-Oct-12         MS Pre-cast Segment Launching - ER Review & Comment       28       20-Sep-12A       17-Oct-12         MS Pre-cast Segment Launching - Resubmission       28       18-Oct-12       14-Ntov-12         MS Pre-cast Segment Launching - ER Approval       28       15-Nov-12       12-Dec-12         MS Stressing Tendons - Resubmission       14       08-Aug-12A       07-Aug-12A         MS Stressing Tendons - Resubmission       14       08-Aug-12A       27-Aug-12A         MS Precasting of Bridge Segment & Beam - Resubmission       9       02-Apr-12A       28-Sep-12         MS Precasting of Bridge Segment & Beam - Resubmission       9       02-Apr-12A       28-Sep-12         MS Precasting of Bridge Segment & Beam - Resubmission       60       16-Dec-11A       18-Nov-12         Breading "TA' Design - Prep & Submit       60       16-Dec-12       16-Dec-12         Int. Noise Enclosure Structural Design - Submission       60       20-Sep-12*       18-Nov-12         Noise Barier Design Structural Design - Submission       60       20-Sep-12       18-Nov-12         Noise Enclosure Structural Design - ER Review/Resubmission       60       20-Sep-12       18-Nov-12         Perm. Noise Enclosure Structural Design - ER Review/Resubmission </td <td>MS Out &amp; Cover Tunnel ELS - ER Approval       14       07-Aug-12A       17-Oct-12         MS Precast Segment Launching - ER Review &amp; Comment       28       20-Sep-12A       17-Oct-12         MS Precast Segment Launching - ER Approval       28       18-Oct-12       144-Wn-12         MS Precast Segment Launching - ER Approval       28       15-Nov-12       12-Doc-12         MS Stressing Tendors - ER Approval       0       08-Jun-12A       27-Aug-12A       MS Stressing Tendors - ER Approval         MS Stressing Tendors - ER Approval       28       04-Oct-12       31-Oct-12       MS Stressing Tendors - ER Approval       28       04-Oct-12       31-Oct-12         MS Precasting of Bridge Segment &amp; Beam - Resubmission       9       02-Apr-12A       28-Sep-12       09-Oct-12         MS Precasting of Bridge Segment &amp; Beam - ER Approval       20       12-Apr-12A       09-Oct-12         Stressing Tendors - Stressing Tendors - ER Review Resubmission       60       16-Doc-11A       18-Nov-12         Temp Bridge TA' Design - ER Review Resubmission       60       06-Oct-12'       06-Doc-12         Noise Barrier Design Structural Design - Submission       60       08-Oct-12'       06-Doc-12         Noise Barrier Design Structural Design - Submission       61       19-Nov-12       24-Doc-12         Cut &amp; Cover Tunnel ELS</td> <td>MS Cut &amp; Cover Tunnel ELS - ER Approval       14       07-Aug-12A       17-Oct-12         MS Precast Segment Launching - ER Approval       28       20-Sep-12A       17-Oct-12         MS Precast Segment Launching - EA Approval       28       18-Oct-12       14-Avo-12         MS Precast Segment Launching - EA Approval       28       18-Oct-12       14-Avo-12         MS Stressing Tendons - ER Review &amp; Comment       0       08-Jun-12A       27-Aug-12A       03-Oct-12         MS Stressing Tendons - ER Approval       20       12-Apr-12A       03-Oct-12       03-Oct-12         MS Precasting OBridge Segment &amp; Beam - Resubmission       9       02-Apr-12A       09-Oct-12       04-Oct-12         MS Precasting OBridge Segment &amp; Beam - Resubmission       9       16-Dcc-11A       18-Nov-12       04-Oct-12         Temp Bridgin TAD besign - ER Review And comment       60       16-Dcc-11A       18-Nov-12       04-Oct-12         Int. Noise Enclosure Structural Design - Submission       60       08-Oct-12*       18-Nov-12       04-Oct-12         Noise Barin Cessing Structural Design - ER ReviewResubmission       36       19-Nov-12       24-Oct-12       04-Oct-12         Noise Enclosure Structural Design - ER ReviewResubmission       60       20-Sep-12*       18-Nov-12       04-Oct-12         Noise Enclosu</td>	MS Out & Cover Tunnel ELS - ER Approval       14       07-Aug-12A       17-Oct-12         MS Precast Segment Launching - ER Review & Comment       28       20-Sep-12A       17-Oct-12         MS Precast Segment Launching - ER Approval       28       18-Oct-12       144-Wn-12         MS Precast Segment Launching - ER Approval       28       15-Nov-12       12-Doc-12         MS Stressing Tendors - ER Approval       0       08-Jun-12A       27-Aug-12A       MS Stressing Tendors - ER Approval         MS Stressing Tendors - ER Approval       28       04-Oct-12       31-Oct-12       MS Stressing Tendors - ER Approval       28       04-Oct-12       31-Oct-12         MS Precasting of Bridge Segment & Beam - Resubmission       9       02-Apr-12A       28-Sep-12       09-Oct-12         MS Precasting of Bridge Segment & Beam - ER Approval       20       12-Apr-12A       09-Oct-12         Stressing Tendors - Stressing Tendors - ER Review Resubmission       60       16-Doc-11A       18-Nov-12         Temp Bridge TA' Design - ER Review Resubmission       60       06-Oct-12'       06-Doc-12         Noise Barrier Design Structural Design - Submission       60       08-Oct-12'       06-Doc-12         Noise Barrier Design Structural Design - Submission       61       19-Nov-12       24-Doc-12         Cut & Cover Tunnel ELS	MS Cut & Cover Tunnel ELS - ER Approval       14       07-Aug-12A       17-Oct-12         MS Precast Segment Launching - ER Approval       28       20-Sep-12A       17-Oct-12         MS Precast Segment Launching - EA Approval       28       18-Oct-12       14-Avo-12         MS Precast Segment Launching - EA Approval       28       18-Oct-12       14-Avo-12         MS Stressing Tendons - ER Review & Comment       0       08-Jun-12A       27-Aug-12A       03-Oct-12         MS Stressing Tendons - ER Approval       20       12-Apr-12A       03-Oct-12       03-Oct-12         MS Precasting OBridge Segment & Beam - Resubmission       9       02-Apr-12A       09-Oct-12       04-Oct-12         MS Precasting OBridge Segment & Beam - Resubmission       9       16-Dcc-11A       18-Nov-12       04-Oct-12         Temp Bridgin TAD besign - ER Review And comment       60       16-Dcc-11A       18-Nov-12       04-Oct-12         Int. Noise Enclosure Structural Design - Submission       60       08-Oct-12*       18-Nov-12       04-Oct-12         Noise Barin Cessing Structural Design - ER ReviewResubmission       36       19-Nov-12       24-Oct-12       04-Oct-12         Noise Enclosure Structural Design - ER ReviewResubmission       60       20-Sep-12*       18-Nov-12       04-Oct-12         Noise Enclosu

	Remaining Work
	Critical Domaining

Critical Remaining WorkMilestone

			Novembe	ər		D	ecember	
22	29	05	12	19	26	03	10	17
oncrete Pla	ant Tria	ls & Appro	oval					
s - Procure	1							
s Materials	- Subr							
		Tun	nel Struct				Comment	
				lur	nnel Stru	ctures Ma	terials - Re	
							iu	nnel S
Approval								
_S - Resub	missio	ı						
it & Cover	Tunnel	ELS - ER	Approval					
e-cast Seg	ment L	aunching						
			MS	Pre-cast	Segmen	t Launchir	ng - Resubr	
							M	S Pre-o
esubmissio								
5001115510	1	Stressing	Tendons	- FR Annr	oval			
t & Beam -	1			штирр	ova			
Bridge Seg	i i		ER Approv	val				
	-			Temp B	ridge "T/	A" Design	- Prep & S	ubmit Ter
				Int. Noi	se Enclo	sure Struc	ctural Desig	gn - Su
							Noise Barri	er Des
				Perm. N	Noise En	closure St	tructural De	sign -
ELS Desigr	- ER I	Review &	Resubmis	sion				
-		over Tunne			Approva	al		
ment/Bear	n - Mou	uld Fabrica	ation - Typ	е Т				
Ist Segme	nt / Tria	al Segmen	t					
am - Geon	1							
Mass Proc	luction	of Bridge	Segment					
				Bridge	D3 Prec		ient Castin	
							Bridge D3 F	recas
	<u> </u>							
3MRP								
3MRP	- SFP	2012 to	DEC 20	12				
		2012 10	20					
Page 1	ot 6							


	Bridge D3 Precast Segment Casting Pier D11 (17 segments)	25 Dur			0 27	Septembe	r 17 24	01 08	October 3 15 22
5 - SECTION 2	Bridge D3 Precast Segment Casting Pier D11 (17 segments)	25							
		30	06-Dec-12	10-Jan-13		• • •			• •
05.1 - Cut & Cove	2 & 2A OF THE WORKS								
	r Tunnel Ch 4855-4932 (APS Footprint)								
05.1.1 - D-Wall Con	struction								
0511-1020	Site Establishment (Portion VIIIA and IXA)	18	30-Jul-12 A	11-Oct-12					Site Establishment (I
0511-1030	D-wall N47-N51 Pre-drilling	2	30-Jul-12 A	21-Sep-12			D-wall N4	7-N51 Pre-drilling	
0511-1035	D-wall N47-N51 Grouting for Existing Seawall Rubble Mound	7	20-Aug-12 A	29-Sep-12				D-wall N47-N51	Grouting for Existing S
0511-1040	D-wall N47-N51 Guide Wall	15	27-Sep-12	15-Oct-12					D-wall N47-N51
0511-1051	D-wall Panel N51 Construction	20	09-Oct-12	01-Nov-12				_	
0511-1052	D-wall Panel N50 Construction	20	02-Nov-12	24-Nov-12					
0511-1053	D-wall Panel N49 Construction	20	26-Nov-12	18-Dec-12					
0511-1060	D-wall S49-S55 + BC39 Pre-drilling	12	17-Aug-12 A	04-Oct-12				D-wall Se	49-S55 + BC39 Pre-dri
0511-1065	D-wall S48-S55 + BC39 Guide Wall	12	05-Oct-12	18-Oct-12					D-wall S48
0511-1071	D-wall Panel S55 Construction	15	19-Oct-12	06-Nov-12					
0511-1075	Barrette BC39 Grouting for Existing Seawall Rubble Mound	6	19-Oct-12	26-Oct-12					
0511-1072	D-wall Panel S54 Construction	18	07-Nov-12	27-Nov-12					
0511-1073	D-wall Panel S53 Construction	24	28-Nov-12	26-Dec-12					
05.2 - Cut & Cove	r Tunnel Ch 4932-5149								
05.2.1 - D-Wall Con	Istruction								
0521-1990.64	D-wall South Panel S80	0	22-Aug-12 A	28-Aug-12 A	D-wa	I South Panel S80			
0521-1945.20	Temp Bulk Headhead TBW1	0	16-Aug-12 A	01-Sep-12 A		Temp Bulk Headhead TE	3 <mark>W</mark> 1		
0521-1945.10	Temp Bulk Headhead TBW5	3	17-Sep-12 A	22-Sep-12			Temp Bu	ulk Headhead TBV	V5
0521-1945.25	Temp Bulk Headhead TBW2	0	03-Sep-12 A	13-Sep-12 A		Temp E	ulk Headhead	TBW2	
0521-1945.15	Temp Bulk Headhead TBW3	6	27-Sep-12	04-Oct-12	-			Temp Bu	Ik Headhead TBW3
0521-1945.30	Temp Bulk Headhead TBW4	6	09-Oct-12	15-Oct-12					Temp Bulk Hea
0521-1830.30	D-wall Panel N66 Construction	0	11-Aug-12 A	07-Sep-12 A		D-wall Panel N6	6 Constructior	ı	
0521-1830.35	D-wall Panel N65 Construction	0	10-Aug-12 A	19-Sep-12 A			D-wall Panel I	N65 Construction	
0521-1835.55	D-wall Panel N62 Construction	18	28-Aug-12 A	11-Oct-12					D-wall Panel N62 Co
0521-1835.15	D-wall Panel N64 Construction	15	12-Oct-12	30-Oct-12	_				
0521-1835.16	D-wall Panel N63 Construction	24	31-Oct-12	27-Nov-12	_				
0521-1835.20	D-wall Panel N60 Construction	0	03-Aug-12 A	22-Aug-12 A	D-wall Panel	N60 Construction			
0521-1835.65	D-wall Panel N56 Construction	0	16-Aug-12 A	01-Sep-12 A		D-wall Panel N56 Constr	uction		
0521-1835.25	D-wall Panel N57 Construction	18	20-Sep-12	' 11-Oct-12	_				D-wall Panel N57 Co
0521-1835.70	D-wall Panel N58 Construction	24	12-Oct-12	09-Nov-12	_				
0521-1835.30	D-wall Panel N59 Construction	24	10-Nov-12	07-Dec-12	-				
0521-1835.71	D-wall Panel N52 Construction	6	03-Sep-12 A	26-Sep-12	-		D-1	wall Panel N52 Co	onstruction
0521-1990.41	D-wall South Panel S70	0	01-Aug-12 A	20-Aug-12 A	vall South Par	nel S70			
0521-1990.35	D-wall South Panel S63 Construction	0	08-Aug-12 A	24-Aug-12 A		th Panel S63 Constructio	n		
0521-1990.37	D-wall South Panel S62 Construction	0	10-Aug-12 A	04-Sep-12 A		D-wall South Panel	62 Constructio	on	
0521-1990.38	D-wall South Panel S64 Construction	18	01-Sep-12 A	11-Oct-12	_				D-wall South Panel S
0521-1990.69	D-wall South Panel S69 Construction	14	23-Aug-12 A	06-Oct-12				D-wall	South Panel S69 Cor
0521-1990.65	D-wall South Panel S68 Construction	14	08-Oct-12	29-Oct-12					
0521-1990.66	D-wall South Panel S67 Construction	15	30-Oct-12	15-Nov-12	-				
0521-1990.67	D-wall South Panel S66 Construction	15	16-Nov-12	03-Dec-12	-				

ctual Level of Effort Actual Work

### Remaining Work

- Critical Remaining Work
- Milestone

## Three Month Rolling Programme (20 SEP 2012 to 19 DEC 2012)



vity ID	Activity Name	Rem	Start	Finish				Contorrel	hor					20 <sup>-</sup> Octobor	12
		Dur			0	27	03	Septemb	ber 17		24	01	08	October 15	22
0521-1990.68	D-wall South Panel S65 Construction	21	04-Dec-12	28-Dec-12				<b>-</b>						•	• • •
0521-1990.75	D-wall South Panel S56 Construction	9	20-Sep-12	29-Sep-12										el S56 Const	
0521-1990.71	D-wall South Panel S57 Construction	18	02-Oct-12	22-Oct-12											D-wall Se
0521-1990.72	D-wall South Panel S58 Construction	24	24-Oct-12	20-Nov-12											
0521-1990.73	D-wall South Panel S59 Construction	30	21-Nov-12	26-Dec-12											
0521-1990.31	D-wall South Panel S108	15	20-Oct-12	07-Nov-12											
0521-1990.32	D-wall South Panel S107	15	12-Nov-12	28-Nov-12											
0521-1990.76	D-wall South Panel N100 Construction	15	22-Nov-12	08-Dec-12											
0521-1935	Deliver Sheet Piles	12	26-Sep-12*	10-Oct-12									De	eliver Sheet	Piles
0521-1938	Sheet Pile Pre-boring at Seawall Rubble Mound	18	08-Oct-12	29-Oct-12	_										
0521-1940	Construct Temporary End Wall (Sheet Piles)	48	11-Oct-12	06-Dec-12	_										
05.2.2 - Barrette C	Construction														
0522-2210.58	Barrette Pile BC55	8	20-Aug-12 A	28-Sep-12							📕 Ba	rrette Pi	le BC55		
0522-2381	Barrette BC54 Guide Wall & Grouting	9	05-Oct-12	15-Oct-12	_									Barrette	e BC54 Gui
0522-2210.54	Barrette Pile BC54	12	16-Oct-12	30-Oct-12	_										
0522-2210.71	Barrette Pile BC67	12	01-Nov-12	14-Nov-12	_										
0522-2210.52	Barrette Pile BC52	12	31-Oct-12	13-Nov-12											
0522-2210.50	Barrette Pile BC50	12	14-Nov-12	27-Nov-12											
0522-2210.51	Barrette Pile BC51	12	28-Nov-12	11-Dec-12	-										
0522-2310	Barrette BC45-BC49 Construction	34	12-Dec-12	22-Jan-13	-										
05.3 - Box Culve	rt T1														
0530-3033	Bay 4 - Base Sab	0	07-Aug-12 A	23-Aug-12 A	Ва	y 4 - Ba\$	e Sab								
0530-3321	Bay 3 - Base Slab	0	23-Aug-12 A	07-Sep-12 A		······	Ba	ay 3 - Base	Slab						
0530-3322	Bay 4 - Wall & Roof Slab	6	27-Aug-12 A	26-Sep-12	-						Bay 4	- Wall 8	& Roof SI	lab	
0530-3323	Bay 3 - Wall & Roof Slab	8	27-Sep-12	06-Oct-12	-								Bay 3 - \	Wall & Roof	Slab
0530-3040	Bay 3 and 4 - Backfilling	14	08-Oct-12	24-Oct-12	_										Bay 3
0530-3050	Bay 3 and 4 - Reinstatement	12	25-Oct-12	07-Nov-12	_										
0530-3061	Bay 2 - Implement TTA	7	08-Nov-12	15-Nov-12					•••••						
0530-3060	Bay 2 - Demolish Road Pavement	2	16-Nov-12	17-Nov-12	_										
0530-3065	Bay 2 - Install Sheet Piles	7	19-Nov-12	26-Nov-12	-										
0530-3071	Bay 2 - ELS + Blinding	10	27-Nov-12	07-Dec-12	_										
0530-3072	Bay 2 - Base Slab	6	08-Dec-12	14-Dec-12	-										
0530-3200	900 dia. Storm Drain - Sheetpiles + ELS (S100 to S107)	0	12-Jun-12 A	03-Sep-12 A		·····	<b>900 dia</b>	. Storm Drai	n - Sh	neetpile	es + ELS	S (S100	to S107)		
0530-3204	900 dia. Storm Drain - Laving of Pipe (S100 to S107)	0	04-Sep-12 A	17-Sep-12 A	-				900 d	dia. Sto	orm Drai	n - Layin	ig of Pipe	e (S100 to S	5107)
0530-3205	900 dia. Storm Drain - Construct Manholes (S100 to 107)	14	19-Sep-12 A	06-Oct-12	-								900 dia.	Storm Drair	n - Construc
0530-3208	900 dia. Storm Drain - Backfill + Extract Sheetpiles (S100 to S107)	11	08-Oct-12	19-Oct-12	-									90	00 dia. Stor
0530-3230	1500 dia. Storm Drain - Sheetpiles (S95 to S99)	0	01-Aug-12 A	03-Sep-12 A			<b>1500 di</b> a	a. Storm Dra	ain - S	Sheetpi	iles (S95	5 to S99)	)		
0530-3232	1500 dia. Storm Drain - ELS + Blinding (S95 to S99)	6	04-Sep-12 A	26-Sep-12							1500	dia. Stor	rm Drain	- ELS + Blir	nding ( S95
0530-3250	1500 dia. Storm Drain - Laying of Pipe ( S95 to S99)	6	27-Sep-12	04-Oct-12	_							15	00 dia. S	Storm Drain -	- Laying of F
0530-3255	1500 dia. Storm Drain - Construct Manhole (S95 to S99)	12	05-Oct-12	18-Oct-12	-										00 dia. Stori
0530-3324	1500 dia. Storm Drain - Backfill + Extract Sheetpiles (S95 to S99)	10	19-Oct-12	31-Oct-12	-										
0530-3300	1500 dia. Storm Drain - Sheetpiles + ELS (S89 to S94)	15	01-Nov-12	17-Nov-12	-										
0530-3302	1500 dia. Storm Drain - Laving of Pipe (S89 to S94)	6	19-Nov-12	24-Nov-12											
5000 000E			26-Nov-12	08-Dec-12	-										
0530-3305	1500 dia. Storm Drain - Construct Manhole (S89 to S94)	12													

Actual Level of Effort


### Actual Work

### Remaining Work

Critical Remaining Work

# Milestone

## Three Month Rolling Programme (20 SEP 2012 to 19 DEC 2012)



	Activity Name	Rem	Start	Finish			Septembe	r			Octob	2012 or	
		Dur			0 27	03		17 24	01			er 15	22
0530-3308	1500 dia. Storm Drain - Backfill + Extract Sheetpiles (S89 to S94)	9	10-Dec-12	19-Dec-12	- i i								
0530-3310	1500 dia. Storm Drain - Sheetpiles + ELS (S83 to S89)	12	19-Nov-12	01-Dec-12									
0530-3325	1500 dia. Storm Drain - Laying of Pipe (S83 to S89)	6	03-Dec-12	08-Dec-12									
0530-3326	1500 dia. Storm Drain - Construct Manhole (S83 to S89)	12	10-Dec-12	22-Dec-12				-					
0530-3320	1500 dia. Temp Steel Pipe - Site Clearance + Sheet Piling	15	17-Sep-12 A	08-Oct-12						1	500 dia. T	emp Ste	el Pipe
0530-3338	1500 dia. Temp Steel Pipe - ELS	12	09-Oct-12	22-Oct-12									1500 di
0530-3348	1500 dia. Temp Steel Pipe - Pipe Laying	12	24-Oct-12	06-Nov-12									
0530-3358	1500 dia. Temp Steel Pipe - Connect to Existing Box Culvert	18	07-Nov-12	27-Nov-12									
6 - SECTION	3 OF THE WORKS												
06.2 - Box Culve													
0620-2358	U1 Pre-bored H-pile Test Set-up	0	06-Aug-12 A	08-Sep-12 A		U	1 Pre-bored I	- pile Test Set	-up				
0620-2359	U1 Pre-bored H-pile Load Test	0	10-Sep-12 A	13-Sep-12 A			U1 Pre-	- bored H-pile L	oad Test	:			
0620-2390	U1 Bay 5 to 8 Sheet Piles + ELS	21	30-Jul-12 A	15-Oct-12	1						L	1 Bay 5	to 8 She
0620-2400	U1 Construct Bay 6	24	16-Oct-12	13-Nov-12									
0620-2410	U1 Construct Bay 7	24	31-Oct-12	27-Nov-12							<u> </u>		
0620-2410	U1 Construct Bay 8	24	14-Nov-12	11-Dec-12									
0620-2430	U1 Construct Bay 5	24	28-Nov-12	26-Dec-12							_		
0620-2480	U1 Bay 11 and 12 Sheetpiles + ELS	24	16-Oct-12	13-Nov-12									
0620-2490	U1 Construct Bay 12	24	14-Nov-12	11-Dec-12									
0620-2500	U1 Construct Bay 11	24	28-Nov-12	26-Dec-12									
	I X OF THE WORKS				1								
10.1 - E/B Bridge	es (Bridge D, E and F)												
								•					
10.1.1 - Marine Pi	ier Construction												
10.1.1 - Marine Pi Pier F03 to F15	ier Construction												
	ier Construction Pier F3 Dolphin Socketed H-Pile 1	3	16-Aug-12 A	22-Sep-12							d H-Pile 1		
Pier F03 to F15		3	16-Aug-12 A 17-Aug-12 A	22-Sep-12 25-Sep-12							d H-Pile 1 keted H-F		
Pier F03 to F15 1011-1750.10	Pier F3 Dolphin Socketed H-Pile 1		Ū	·					r F3 Dolj	phin Soc		ile 2	3
Pier F03 to F15 1011-1750.10 1011-1750.20	Pier F3 Dolphin Socketed H-Pile 1 Pier F3 Dolphin Socketed H-Pile 2	5	17-Aug-12 A	25-Sep-12				Pie	r F3 Dol Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platforn
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30	Pier F3 Dolphin Socketed H-Pile 1 Pier F3 Dolphin Socketed H-Pile 2 Pier F3 Dolphin Socketed H-Pile 3	5	17-Aug-12 A 18-Aug-12 A	25-Sep-12 28-Sep-12					r F3 Dol Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platform
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990	Pier F3 Dolphin Socketed H-Pile 1         Pier F3 Dolphin Socketed H-Pile 2         Pier F3 Dolphin Socketed H-Pile 3         Dismantle Piling Platform at Pier F3	5 8 6	17-Aug-12 A 18-Aug-12 A 04-Oct-12	25-Sep-12 28-Sep-12 10-Oct-12				Pie	r F3 Dol Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platform
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995	Pier F3 Dolphin Socketed H-Pile 1         Pier F3 Dolphin Socketed H-Pile 2         Pier F3 Dolphin Socketed H-Pile 3         Dismantle Piling Platform at Pier F3         Fabrication of Marine Pile Cap Cofferdam	5 8 6 18	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12				Pie	r F3 Dol Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platform
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150	Pier F3 Dolphin Socketed H-Pile 1         Pier F3 Dolphin Socketed H-Pile 2         Pier F3 Dolphin Socketed H-Pile 3         Dismantle Piling Platform at Pier F3         Fabrication of Marine Pile Cap Cofferdam         F3 Pile Cap Construction	5 8 6 18 18	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12				Pie	r F3 Dol Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platform
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160	Pier F3 Dolphin Socketed H-Pile 1         Pier F3 Dolphin Socketed H-Pile 2         Pier F3 Dolphin Socketed H-Pile 3         Dismantle Piling Platform at Pier F3         Fabrication of Marine Pile Cap Cofferdam         F3 Pile Cap Construction         F3 Pier/Column Construction	5 8 6 18 18 12	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12 16-Nov-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12	P		in Socketed	Pie	r F3 Dol Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platfor
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170	Pier F3 Dolphin Socketed H-Pile 1         Pier F3 Dolphin Socketed H-Pile 2         Pier F3 Dolphin Socketed H-Pile 3         Dismantle Piling Platform at Pier F3         Fabrication of Marine Pile Cap Cofferdam         F3 Pile Cap Construction         F3 Pier/Column Construction         F3 Crosshead Construction + Bearing	5 8 6 18 18 12 24	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12	:	ier F4 Dolph		H-Pile 1	r F3 Dol Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platfor
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2150 1011-2170 1011-2170 1011-1850.10	Pier F3 Dolphin Socketed H-Pile 1         Pier F3 Dolphin Socketed H-Pile 2         Pier F3 Dolphin Socketed H-Pile 3         Dismantle Piling Platform at Pier F3         Fabrication of Marine Pile Cap Cofferdam         F3 Pile Cap Construction         F3 Pier/Column Construction         F3 Crosshead Construction + Bearing         Pier F4 Dolphin Socketed H-Pile 1         Pier F4 Dolphin Socketed H-Pile 2	5 8 6 18 18 12 24 0	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A	:	ier F4 Dolph 4 Dolphin S	in Socketed ocketed H-P	H-Pile 1	r F3 Dolj Pier F3	phin Soc Dolphin	keted H-F Socketed	Pile 2 H-Pile 3	Platfor
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170 1011-1850.10 1011-1850.20 1011-1850.30	Pier F3 Dolphin Socketed H-Pile 1         Pier F3 Dolphin Socketed H-Pile 2         Pier F3 Dolphin Socketed H-Pile 3         Dismantle Piling Platform at Pier F3         Fabrication of Marine Pile Cap Cofferdam         F3 Pile Cap Construction         F3 Pier/Column Construction         F3 Crosshead Construction + Bearing         Pier F4 Dolphin Socketed H-Pile 1         Pier F4 Dolphin Socketed H-Pile 2         Pier F4 Dolphin Socketed H-Pile 3	5 8 6 18 18 12 24 0 0 0 0	17-Aug-12 A 18-Aug-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 25-Jun-12 A	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A	:	ier F4 Dolph 4 Dolphin S	in Socketed ocketed H-P	H-Pile 1	r F3 Dolj Pier F3	phin Soc Dolphin	keted H-F Socketed	rile 2 H-Pile 3 le Piling	Platforr Fa
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170 1011-2170 1011-1850.10 1011-1850.20 1011-1850.30 1011-2000	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4	5 8 6 18 18 12 24 0 0 0 0 0 0 0	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 25-Jun-12 A 04-Oct-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A 10-Oct-12	:	ier F4 Dolph 4 Dolphin S	in Socketed ocketed H-P	H-Pile 1	r F3 Dolj Pier F3	phin Soc Dolphin	keted H-F Socketed Dismant	rile 2 H-Pile 3 le Piling	Platforr Fa
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170 1011-2170 1011-1850.10 1011-1850.20 1011-1850.30 1011-2000 1011-2180	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pile Cap Construction	5 8 6 18 18 12 24 0 0 0 0 0 0 0 6 18	17-Aug-12 A 18-Aug-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 25-Jun-12 A 04-Oct-12 26-Oct-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A 10-Oct-12 15-Nov-12	:	ier F4 Dolph 4 Dolphin S	in Socketed ocketed H-P	H-Pile 1	r F3 Dolj Pier F3	phin Soc Dolphin	keted H-F Socketed Dismant	rile 2 H-Pile 3 le Piling	Platforr Fal
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170 1011-1850.10 1011-1850.20 1011-1850.30 1011-2180 1011-2180 1011-2190	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pile Cap Construction	5 8 6 18 18 12 24 0 0 0 0 0 0 0 6 18 12	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 04-Jun-12 A 04-Oct-12 26-Oct-12 16-Nov-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A 10-Oct-12 15-Nov-12 29-Nov-12	:	ier F4 Dolph 4 Dolphin S	in Socketed ocketed H-P	H-Pile 1	r F3 Dolj Pier F3	phin Soc Dolphin	keted H-F Socketed Dismant	rile 2 H-Pile 3 le Piling	Platforr Fa
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170 1011-1850.10 1011-1850.20 1011-1850.30 1011-2180 1011-2180 1011-2190 1011-2190	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pile Cap ConstructionF4 Pier/Column Construction	5 8 6 18 18 12 24 0 0 0 0 0 0 6 18 18 12 24	17-Aug-12 A 18-Aug-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 25-Jun-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A 10-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12	:	ier F4 Dolph 4 Dolphin S Pier F4	in Socketed ocketed H-P Dolphin Soc	H-Pile 1 ile 2 keted H-Pile 3	r F3 Doly Pier F3	phin Soc	keted H-F Socketed Dismant	rile 2 H-Pile 3 le Piling	Platforr Fal
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2150 1011-2160 1011-2170 1011-1850.10 1011-1850.30 1011-2180 1011-2180 1011-2190 1011-2190 1011-2200 1011-1810.10	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pile Cap ConstructionF4 Pile Cap ConstructionF4 Pile Cap ConstructionF4 Pile Cap ConstructionF4 Piler/Column ConstructionF4 Piler/Solumn ConstructionF4 Piler/Column ConstructionF4 Pile F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pile Cap ConstructionF4 Pier/Column ConstructionF4 Pier/Column ConstructionF4 Pier/Column ConstructionF4 Crosshead Construction + BearingPier F5 Dolphin Socketed H-Pile 1	5 8 6 18 18 12 24 0 0 0 0 0 0 0 0 0 0 18 18 12 24 0 0	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 04-Jun-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 18-Jul-12 A	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 04-Sep-12 A 04-Sep-12 A 10-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 10-Sep-12 A	:	ier F4 Dolph 4 Dolphin S Pier F4	in Socketed ocketed H-P Dolphin Soc Pier F5 Dolp	H-Pile 1 ite 2 keted H-Pile 3	r F3 Doly Pier F3	phin Soc	keted H-F Socketed Dismant	rile 2 H-Pile 3 le Piling	Platforr Fal
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170 1011-1850.20 1011-1850.20 1011-1850.30 1011-2180 1011-2180 1011-2190 1011-2190 1011-2190 1011-1810.10 1011-1810.20	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pile Cap ConstructionF4 Pier/Column ConstructionF4 Pier F5 Dolphin Socketed H-Pile 1Pier F5 Dolphin Socketed H-Pile 1F4 F5 Dolphin Socketed H-Pile 3F4 Pier F5 Dolphin Socketed H-Pile 1F4 Pier F5 Dolphin Socketed H-Pile 1	5 8 6 18 18 12 24 0 0 0 0 0 0 0 0 0 18 12 24 24 0 0 0 0	17-Aug-12 A 18-Aug-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 25-Jun-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 18-Jul-12 A 19-Jul-12 A	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A 10-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 10-Sep-12 A 17-Sep-12 A	:	ier F4 Dolph 4 Dolphin S Pier F4	in Socketed ocketed H-P Dolphin Soc Pier F5 Dolp	H-Pile 1 ile 2 keted H-Pile 3	r F3 Doly Pier F3	phin Soc Dolphin	keted H-F Socketed Dismant	rile 2 H-Pile 3 le Piling	Platforr Fal
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2150 1011-2170 1011-1850.10 1011-1850.30 1011-2180 1011-2180 1011-2190 1011-2190 1011-2190 1011-1810.10 1011-1810.20 1011-1810.40	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pier Column ConstructionF4 Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pier Column ConstructionF4 Pier/Column ConstructionF4 Pier/Column ConstructionF4 Pier/Column ConstructionF4 Pier F5 Dolphin Socketed H-Pile 1Pier F5 Dolphin Socketed H-Pile 3Pier F5 Dolphin Socketed H-Pile 5	5 8 8 18 18 12 24 0 0 0 0 0 0 0 0 18 18 12 24 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	17-Aug-12 A 18-Aug-12 A 04-Oct-12 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 25-Jun-12 A 04-Oct-12 26-Oct-12 16-Nov-12 18-Jul-12 A 19-Jul-12 A 17-Jul-12 A	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A 10-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 10-Sep-12 A 17-Sep-12 A 13-Sep-12 A	:	ier F4 Dolph 4 Dolphin S Pier F4	in Socketed ocketed H-P Dolphin Soc Pier F5 Dolp	H-Pile 1 ile 2 keted H-Pile 3 ohin Socketed ier F5 Dolphin Dolphin Sock	r F3 Doly Pier F3	phin Soc Dolphin	keted H-F Socketed Dismant Dismant	rile 2 H-Pile 3 le Piling	Platform
Pier F03 to F15 1011-1750.10 1011-1750.20 1011-1750.30 1011-1990 1011-1995 1011-2150 1011-2160 1011-2170 1011-1850.10 1011-1850.20 1011-1850.30 1011-2180 1011-2180 1011-2190 1011-2190 1011-2190 1011-1810.10 1011-1810.20	Pier F3 Dolphin Socketed H-Pile 1Pier F3 Dolphin Socketed H-Pile 2Pier F3 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F3Fabrication of Marine Pile Cap CofferdamF3 Pile Cap ConstructionF3 Pier/Column ConstructionF3 Crosshead Construction + BearingPier F4 Dolphin Socketed H-Pile 1Pier F4 Dolphin Socketed H-Pile 2Pier F4 Dolphin Socketed H-Pile 3Dismantle Piling Platform at Pier F4F4 Pile Cap ConstructionF4 Pier/Column ConstructionF4 Pier F5 Dolphin Socketed H-Pile 1Pier F5 Dolphin Socketed H-Pile 1F4 F5 Dolphin Socketed H-Pile 3F4 Pier F5 Dolphin Socketed H-Pile 1F4 Pier F5 Dolphin Socketed H-Pile 1	5 8 6 18 18 12 24 0 0 0 0 0 0 0 0 0 18 12 24 24 0 0 0 0	17-Aug-12 A 18-Aug-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 25-May-12 A 04-Jun-12 A 25-Jun-12 A 04-Oct-12 26-Oct-12 16-Nov-12 30-Nov-12 18-Jul-12 A 19-Jul-12 A	25-Sep-12 28-Sep-12 10-Oct-12 25-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 31-Aug-12 A 28-Aug-12 A 04-Sep-12 A 10-Oct-12 15-Nov-12 29-Nov-12 28-Dec-12 10-Sep-12 A 17-Sep-12 A	:	ier F4 Dolph 4 Dolphin S Pier F4	in Socketed ocketed H-P Dolphin Soc Pier F5 Dolp	H-Pile 1 ile 2 keted H-Pile 3 ohin Socketed ier F5 Dolphin Dolphin Sock	r F3 Doly Pier F3	phin Soc Dolphin	keted H-F Socketed Dismant Dismant	rile 2 H-Pile 3 le Piling	Platform Fab

Remaining Level of Effort	Contract HY/2009/19	3MF
Actual Level of Effort		
Actual Work	Three Month Rolling Programme (20 SEP 2012 to 19 DEC 2012)	3MI
Remaining Work		Daa
Critical Remaining Work		Page
♦ Milestone		




vity ID	Activity Name	Rem	Start	Finish			September			201 October	12
		Dur			0 27	03	10 17	24	01	08 15	22
1011-1810.60	Pier F5 Dolphin Socketed H-Pile 6	12	13-Oct-12	27-Oct-12							Pi
1011-2010	Dismantle Piling Platform at Pier F5	6	29-Oct-12	03-Nov-12							
1011-2210	F5 Pile Cap Construction	18	16-Nov-12	06-Dec-12							
1011-2220	F5 Pier/Column Construction	12	07-Dec-12	20-Dec-12							
1011-1790.10	Pier F6 Dolphin Socketed H-Pile 1	15	24-Aug-12 A	08-Oct-12						Pier F6 Dolphin S	
1011-1790.20	Pier F6 Dolphin Socketed H-Pile 2	17	24-Aug-12 A	10-Oct-12						Pier F6 Dolphi	
1011-1790.30	Pier F6 Dolphin Socketed H-Pile 3	19	25-Aug-12 A	12-Oct-12							lphin Socket
1011-1790.40	Pier F6 Dolphin Socketed H-Pile 5	21	25-Aug-12 A	15-Oct-12						Pier F6	6 Dolphin So
1011-1790.50	Pier F6 Dolphin Socketed H-Pile 4	12	16-Oct-12	30-Oct-12							
1011-1790.60	Pier F6 Dolphin Socketed H-Pile 6	12	31-Oct-12	13-Nov-12							
1011-2020	Dismantle Piling Platform at Pier F6	6	14-Nov-12	20-Nov-12							
1011-2240	F6 Pile Cap Construction	18	21-Nov-12	11-Dec-12							
1011-2250	F6 Pier/Column Construction	12	12-Dec-12	26-Dec-12							
1011-1910.10	Pier F7 Dolphin Socketed H-Pile 1	15	20-Sep-12	08-Oct-12						Pier F7 Dolphin S	
1011-1910.20	Pier F7 Dolphin Socketed H-Pile 2	18	20-Sep-12	11-Oct-12						Pier F7 Dolph	nin Socketeo
1011-1910.30	Pier F7 Dolphin Socketed H-Pile 3	21	24-Sep-12	18-Oct-12						Pie	er F7 Dolphir
1011-1910.40	Pier F7 Dolphin Socketed H-Pile 5	24	24-Sep-12	22-Oct-12							Pier F7 D
1011-1910.50	Pier F7 Dolphin Socketed H-Pile 4	12	24-Oct-12	06-Nov-12							
1011-1910.60	Pier F7 Dolphin Socketed H-Pile 6	12	07-Nov-12	20-Nov-12							
1011-2030	Dismantle Piling Platform at Pier F7	6	21-Nov-12	27-Nov-12							
1011-2270	F7 Pile Cap Construction	18	12-Dec-12	03-Jan-13							
1011-1862.10	Pier F8 Dolphin Socketed H-Pile 1	10	14-Aug-12 A	02-Oct-12					Pier F8	Dolphin Socketed	H-Pile 1
1011-1862.11	Pier F8 Dolphin Socketed H-Pile 2	12	14-Aug-12 A	04-Oct-12					Pier	F8 Dolphin Socket	ted H-Pile 2
1011-1862.12	Pier F8 Dolphin Socketed H-Pile 3	14	15-Aug-12 A	06-Oct-12					Pi	er F8 Dolphin Soc	keted H-Pile
1011-1862.13	Pier F8 Dolphin Socketed H-Pile 5	16	15-Aug-12 A	09-Oct-12						Pier F8 Dolphin	Socketed H
1011-1862.14	Pier F8 Dolphin Socketed H-Pile 4	12	21-Nov-12	04-Dec-12							
1011-1862.15	Pier F8 Dolphin Socketed H-Pile 6	12	05-Dec-12	18-Dec-12							
1011-1806	Pier F9 Marine Bored Pile (Low Headroom)	9	20-Aug-12 A	29-Sep-12					Pier F9 Mar	ne Bored Pile (Lov	w Headroom
1011-2120	Marine bored pile testing F9	18	02-Oct-12	22-Oct-12						· · · · · · · · · · · · · · · · · · ·	Marine be
1011-1802	Pier F9 Dolphin Socketed H-Pile (6 nos.)	42	14-Nov-12	03-Jan-13							
1011-1981	Pier F10 Marine Bored Pile (Low Headroom)	24	07-Sep-12 A	18-Oct-12						Pie	er F10 Marin
1011-2125	Marine bored pile testing F10	18	19-Oct-12	09-Nov-12							
1011-2125	Marine bored pile testing F11	12	20-Sep-12	09-110V-12					Marin	ne bored pile testir	
1011-2130	Pier F12 Marine Bored Pile (Low Headroom)	35	19-Oct-12	29-Nov-12							ig i ii
1011-2135	Marine bored pile testing F12	18	30-Nov-12	20-Dec-12		Pier E13 M	arine Bored Pile				
1011-1900	Pier F13 Marine Bored Pile	0	08-Aug-12 A	31-Aug-12 A							
1011-1905	Pier F13 Marine Bored Pile (Low Headroom)	35	30-Nov-12	11-Jan-13		- Dior I	- F14 Marine Bored P	Pilo			
1011-1785	Pier F14 Marine Bored Pile	0	14-Aug-12 A	04-Sep-12 A			- 14 Manne Boreu F	lie			
Pier F01 to F02			04.4 . 40.4	00.4	Marine bo	red pile F1A-					
1011-2752	Marine bored pile F1A-4	0	04-Aug-12 A	23-Aug-12 A		1	-4 arine bored pile F1A	-3			
1011-2753	Marine bored pile F1A-3	0	25-Aug-12 A	06-Sep-12 A						Dolohio	1 cockated L
1011-2730	Dolphin socketed H-pile pier F1-P1	21	20-Sep-12	15-Oct-12						-	n socketed H
1011-2732	Dolphin socketed H-pile pier F1-P2	24	20-Sep-12	18-Oct-12							lphin socket
1011-2735	Dolphin socketed H-pile pier F1-P3	27	20-Sep-12	22-Oct-12							Dolphin s

fort		
	Three Month Rolling Programme (20 SEP 2012 to 19 DEC 2012)	
Work		

		Remaining Work
		Critical Remaining Wo
•	٠	Milestone

Actual Work



tivity ID	Activity Name		Start	Finish						2012	
		Dur			20	27	Septeml		4	October 01 08 15 22	
1011-2760	Marine bored pile testing F1A	18	20-Sep-12	11-Oct-12						Marine bored pile testing	
1011-2860	F1A Pile Cap Construction	18	24-Nov-12	14-Dec-12	_						
1011-2780	Marine bored pile F1B-2	24	16-May-12 A	18-Oct-12						Marine bored p	
1011-2783	Marine bored pile F1B-4	14	19-Oct-12	05-Nov-12	_						
1011-2790	Marine bored pile testing F1B and F2B	13	12-May-12 A	20-Nov-12							
1011-2742	Marine bored pile F2A-1	0	21-Aug-12 A	06-Sep-12 A			Marine bored pi	e F2A-1			
1011-2743	Marine bored pile F2A-4	2	10-Sep-12 A	21-Sep-12				Marine	bored p	ile F2A-4	
1011-2745	Marine bored pile testing F2A	18	22-Sep-12	13-Oct-12	_					Marine bored pile testi	
1011-2720	Dolphin socketed H-pile pier F2-P1	21	24-Oct-12	16-Nov-12	_						
1011-2940	Dolphin socketed H-pile pier F2-P2	24	24-Oct-12	20-Nov-12	_						
1011-2950	Dolphin socketed H-pile pier F2-P3	27	24-Oct-12	23-Nov-12	1						
1011-2800	F2A Pile Cap Construction	18	24-Nov-12	14-Dec-12	_						
10.1.2 - Land Pier	r Construction	)									
Abutment D12											
1012-1220	Abutment D12 construction (E/B Bridge)	42	19-Oct-12	07-Dec-12							
1012-1240	Bearing installation (D12) at III (E/B)	6	08-Dec-12	14-Dec-12	1						
Pier D08 to D11											
1012-1030.30	Pier D08 Bored Pile D8-1	0	11-Aug-12 A	22-Aug-12 A	Pier	D08 Bore	d Pile D8-1				
1012-1030.40	Pier D08 Bored Pile D8-6	0	06-Aug-12 A	03-Sep-12 A			Pier D08 Bored Pile	D8-6			
1012-1100	Pier D08 Construct Pile Cap	21	17-Sep-12 A	15-Oct-12						Pier D08 Construct	
1012-1110	Pier D08 Construct Pier/Column	12	30-Oct-12	12-Nov-12						I	
1012-1120	Pier D08 Construct Crosshead + Bearing	24	28-Nov-12	26-Dec-12	_						
1012-1130	Pier D09 Construct Pile Cap	0	01-Jun-12 A	25-Aug-12 A		Pier D09 (	Construct Pile Cap				
1012-1140	Pier D09 Construct Pier/Column	9	03-Sep-12 A	29-Sep-12					🛑 Pie	r D09 Construct Pier/Column	
1012-1150	Pier D09 Construct Crosshead + Bearing	24	02-Oct-12	30-Oct-12							
1012-1160	Pier D10 Construct Pile Cap	14	25-Jun-12 A	06-Oct-12						Pier D10 Construct Pile Cap	
1012-1170	Pier D10 Construct Pier/Column	18	08-Oct-12	29-Oct-12							
1012-1180	Pier D10 Construct Crosshead + Bearing	24	31-Oct-12	27-Nov-12							
1012-1190	Pier D11 Construct Pile Cap	0	12-Jun-12 A	03-Sep-12 A			Pier D11 Construct	Pile Cap			
1012-1200	Pier D11 Construct Pier/Column	12	02-Oct-12	15-Oct-12	_					Pier D11 Construct	
Pier D05 to D07											
1012-1290.20	Pier D05 Bored Pile D05-1	12	01-Nov-12*	14-Nov-12							
1012-1300	Pier D05 Bored Piles Testing	18	15-Nov-12	05-Dec-12	_						
1012-1310	Pier D06 Construct Pile Cap	18	06-Dec-12	27-Dec-12	_						
1012-1274	Pier D07 Bored Pile D07-3	9	27-Aug-12 A	29-Sep-12	_				🗾 Pie	r D07 Bored Pile D07-3	
1012-1275	Pier D07 Bored Pile D07-4	15	03-Sep-12 A	08-Oct-12						Pier D07 Bored Pile D07-4	
10.1.3 - E/B Bridg	je Construction	)									
Bridge D3											
1013-1000.20	Segment and Beam Launching - Submit Design Launching Girder	24	14-May-12 A	18-Oct-12				-		Segment and E	
1013-1000.30	Segment and Beam Launching - Approve Design Launching Girder	28	19-Oct-12	21-Nov-12							
1013-1010	Segment and Beam Launching - Fabricate Launching Girder	85	11-Jun-12 A	31-Dec-12							

Remaining Level of Effort	Contract HY/2009/19	3MRP
Actual Level of Effort Actual Work	Three Month Rolling Programme (20 SEP 2012 to 19 DEC 2012)	3MRP
Remaining Work		Page 6
<ul> <li>♦ Milestone</li> </ul>		

