



Maeda Corporation

FINAL EM&A REVIEW REPORT

APRIL 2019

MTRCL Contract C3840-13C

Tsim Sha Tsui Station Carnarvon Road Subway and
Entrances Modification Works



MAEDA

Maeda Corporation


FINAL EM&A REVIEW REPORT

APRIL 2019


MTRCL Contract C3840-13C

Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works

Author Bonnie Ng




Checker Wong Fu Nam



Proof Reader Raymond Sung



Approver Taj Ishola



Report No EB001340R835

Your Ref:
Our Ref: 60453136.40032976/2019000155E

By Email and Post

MTR Corporation Limited
Fo Tan Railway House
No. 9, Lok King Street, Fo Tan
Shatin, N.T.,
Hong Kong

Attn.: Mr. Alfa Liu

7 May 2019

Dear Sirs,

**Consultancy Agreement A130-13
Independent Environmental Checker for CRS and LTS
CRS - Verification for Final EM&A Review Report (Report No.: EB001340R835)**

We refer to the captioned report received under cover of the email from the Environmental Team, Arcadis Design & Engineering Limited, dated on 6 May 2019. We have no further comment and have verified the report (Report No.: EB001340R835).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully
AECOM Consulting Services Ltd



Y. W. Fung
Independent Environmental Checker

LLMC/wwsc

cc Arcadis Design & Engineering Limited
Maeda Corporation

(Attn.: Mr. F. N. Wong) via email
(Attn.: Mr. Calvin Chan) via email

CONTENTS

	EXECUTIVE SUMMARY	iii
1	BASIC PROJECT INFORMATION	1
	1.1 Project Background.....	1
	1.2 Site Location Plan.....	1
	1.3 Management Structure.....	1
	1.4 Construction Programme.....	1
	1.5 Mitigation Measures as Recommended in PP.....	2
2	BRIEF EM&A REQUIREMENTS	5
	2.1 EM&A Plan.....	5
	2.2 EM&A Personnel.....	5
	2.3 Monitoring Parameters.....	5
	2.4 Baseline Monitoring.....	6
	2.5 Environmental Quality Performance Limits.....	6
	2.6 Event and Action Plan.....	7
	2.7 EM&A Programme.....	7
	2.8 Environmental Audit.....	8
3	EM&A RESULTS	9
	3.1 PP Predictions.....	9
	3.2 Review of Environmental Monitoring Methodology.....	9
	3.3 Environmental Monitoring Results.....	9
	3.4 Air Quality.....	10
	3.5 Construction Noise.....	13
	3.6 Environmental Audit.....	15
4	CONCLUSIONS	19
	4.1 Construction of the Project.....	19
	4.2 EM&A Programme.....	19
	4.3 Conclusions.....	20

APPENDICES

Appendix A

Site Location Plan

Appendix B

Management Structure

Appendix C

Construction Programme

Appendix D

Event and Action Plans for Air Quality and Construction Noise

Appendix E

Implementation Schedule

Appendix F

Flow Chart for Handling Environmental Complaints

EXECUTIVE SUMMARY

- ES01 This is the Final EM&A Review Report, presenting implementation of the construction, environmental mitigation measures and environmental monitoring and audit under the Project.
- ES02 Maeda Corporation was commissioned by MTRCL the Contract C3840-13C Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works. AECOM Consulting Services Limited was appointed as the IEC whereas Arcadis Design and Engineering Limited (formerly known as Hyder Consulting Limited) was appointed as the ET under the Project.
- ES03 The Project was implemented according to the PP and the EP-422/2012. The required environmental mitigation measures were implemented along with construction progress of the Project, which was commenced in March 2014 and substantially completed in December 2018.
- ES04 The environmental monitoring was performed to the the required standard set out in the EM&A Plan and the environmental monitoring methodology is considered technically and cost effective. No significant deficiencies of the EM&A methodology and programme were found. The baseline monitoring was conducted from the 10th to the 24th January 2014 prior to commencement of the construction under the Project. The construction air and noise monitoring started from March 2014 and terminated in February 2019 after EPD approved the termination proposal.
- ES05 The obtained construction air quality (24-Hr TSP and 1-Hr TSP) and noise (Leq(30min)) monitoring results demonstrate full compliance with the AL Levels, narrowing down trend and reinstatement of the ambient conditions of the monitoring parameters. This implies that insignificant environmental impacts were generated from construction of the Project or the potential adverse environmental impacts were effectively alleviated to acceptable levels by implementation of the environmental mitigation measures recommended in the PP and summarized in the IS.
- ES06 The environmental audit conducted during the construction of the Project confirmed that
- a) The construction of the Project and the implemented environmental protection and pollution control measures were in compliance with the PP requirements and EP conditions. No significant deficiencies of the construction methodology and environmental protection and pollution control measures were identified;
 - b) The implemented EM&A programme and waste management was in compliance with the PP requirements and EP conditions and no significant deficiencies of the EM&A methodology and waste management was found;
 - c) No notification of summons and successful prosecutions were registered and no breaches of legal and contractual requirements as well as relevant laws of environmental protection/ pollution control/ waste management, etc., were recorded;
 - d) No adverse environmental impacts were observed within the Site and at the sensitive receivers environed with the Site; and
 - e) No valid documented complaint was related to the Non-Compliance with the EP, PP, EM&A Plan and other environmental regulations (NC) due to the works under the Project.
- ES07 In conclusion, the PP predictions on the construction methods and the associated environmental impacts are precise and the recommended environmental protection and pollution control mitigation measures are effective to avoids or alleviate the potential environmental impacts to acceptable levels.
- ES08 In general, the environmental performance of the Project is acceptable.

1 BASIC PROJECT INFORMATION

1.1 Project Background

- 1.1.1 Maeda Corporation (Contractor or MC) was commissioned by the Mass Transit Railway Corporation Limited (MTRCL or ER) the MTRCL Contract C3840-13C Tsim Sha Tsui Station Carnarvon Road Subway and Entrances Modification Works (the Project).
- 1.1.2 The Project involved physical alteration to the existing MTR Tsim Sha Tsui Station and hence constituted a material change to an exempted designated project (DP) under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO), which required a Project Profile (PP) (PP-462/2012) for provision of sufficient information for direct application for an Environmental Permit.
- 1.1.3 The EP was granted on the 18th July 2012, where all conditions to be complied with during implementation of the Project were stipulated.
- 1.1.4 This is the Final EM&A Review Report (This Report), presenting implementation of the construction programme, environmental mitigation measures and environmental monitoring and audit (EM&A) under the Project during March 2014 to February 2019 (Construction Period). Where appropriate, discussion and comparison of the EM&A results with the PP prediction will be given, and conclusions on the environmental acceptability of the Project will also be provided as appropriate.

1.2 Site Location Plan

- 1.2.1 Locations of the construction site under the Project (the Site), nearby environmental sensitive receivers (NSRs) as well as the construction air and noise monitoring station are illustrated in the Site Location Plan of **Appendix A**.

1.3 Management Structure

- 1.3.1 Management structure including contacts of the key management under the Project are shown in **Appendix B**.

1.4 Construction Programme

- 1.4.1 The Project was implemented as scheduled according to the approved Master Programme Revision RMPRSA1, which is enclosed in **Appendix C**.

Commencement of the Construction Work

- 1.4.2 The construction activities under the Project were commenced in March 2014.

Substantial Completion of the Construction Work

- 1.4.3 The construction work under the Project was substantially completed in December 2018.

Work Undertaken during the Entire Construction Period

- 1.4.4 The work undertaken during the entire construction period under the Project is summarized in **Table 1-1** as follows:

Table 1-1 Work Undertaken during the Entire Construction Period

ITEM	CONSTRUCTION ACTIVITIES
1	Diversion of existing utilities and demolition of entrances including existing Entrance D1 and Entrance D2
2	Installation of sheetpile and pipepile including pipepile construction of excavation and lateral support (ELS) for cut and cover tunnel and vertical shaft as well as construction of horizontal pipepile for mined tunnel
3	Surface excavation including excavation of cut and cover tunnel, vertical shaft and mined tunnel
4	Construction of temporary staircase
5	Further excavation (works under road decking)
6	Tunnel across junction of Carnarvon Road and Bristol Avenue and breakthrough to K11
7	Construction of subway (works under road decking) including construction of steel decking for excavation of cut and cover tunnel, construction of cut and cover tunnel, construction of mined tunnel, and BS, E&M and ABWF works for mined tunnel, cut and cover tunnel, and entrances
8	Construction of above ground Entrance D1 and Entrance D2
9	Backfilling of cut and cover tunnel
10	Reinstatement including utilities, drainage, road and footpath

1.5 Mitigation Measures as Recommended in PP

- 1.5.1 Environmental mitigation measures to be implemented during construction of the Project were detailed in **Appendix E**. They are summarized as follows:

Construction Noise Mitigation Measures

- 1.5.2 To minimize the noise emissions during the construction phase of the Project, the following mitigation measures were implemented:
- Use of quieter plants and working methods;
 - Use of mobile noise barriers;
 - Use of noise enclosures;
 - Use of noise reduction fabric; and
 - General construction noise control measures including:
 - The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted;
 - The statutory and non-statutory requirements and guidelines shall be complied with;
 - Approval for the method of working, equipment and noise mitigation measures intended to be used at the site shall be granted from the Project Engineer before commencing any work;
 - Working methods to minimize the noise impact on the surrounding NSRs shall be formulated and executed, and the implementation of these methods shall be monitored by experienced personnel with suitable training;
 - Noisy equipment and noisy activities shall be located as far away from the NSRs as is practical;

- vi) Unused equipment shall be turned off;
- vii) PME should be kept to a minimum and the parallel use of noisy equipment / machinery should be avoided;
- viii) All plant and equipment shall be maintained regularly; and
- ix) Material stockpiles and other structures shall be effectively utilized as noise barriers, whenever practicable.

Air Quality Mitigation Measures

1.5.3 Although most of the construction works were carried out underground, appropriate dust mitigation measures as recommended in the PP, including those stipulated in Air Pollution Control (Construction Dust) Regulation, were implemented to control fugitive dust emission. The key dust suppression measures are summarized as follows:

- a) Decking over the excavation areas;
- b) Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather;
- c) Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers;
- d) Provision of vehicle washing facilities at the exit points of the site; and
- e) Provision of tarpaulin covering for any dusty materials on a vehicle leaving the site.

Water Quality Mitigation Measures

1.5.4 In order to control surface runoff satisfactorily without adverse impact during the construction stage, water quality mitigation measures as required in the PP and stipulated in the Water Pollution Control Ordinance (WPCO) and its subsidiary regulation were implemented. The key mitigation/ control measures are summarized as follows:

- a) All the relevant mitigation measures and practices specified in the ProPECC PN 1/94 "Construction Site Drainage" and "Recommended Pollution Control Clauses for Construction Contracts" issued by EPD were designed and implemented;
- b) All runoff arising from the construction site was properly collected and treated to ensure the discharge standards as stipulated in WPCO are met. Silt traps and oil interceptors were provided to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before being pumped to the public stormwater drainage system. The silt traps and oil interceptors were cleaned and maintained regularly;
- c) The foul effluent was discharged into public sewer and stormwater drain after proper treatment in compliance with all conditions in the effluent discharge permit obtained under the WPCO; and
- d) Chemical toilets were used for site toilet facilities, and the generated foul water effluent was regularly collected and disposed off by a registered waste water collector.

Waste Management

1.5.5 Although the Project was of small scale and the amount of C&D material that needed to be hauled off site and disposed of was small, proper waste management as required in the Waste Disposal Ordinance and its subsidiary regulations was properly adopted during the construction of the Project by way of avoiding, minimising, reusing and recycling in order to minimise the generation of various wastes and associated environmental impacts.

- 1.5.6 The implemented waste control measures are summarized as follows:
- a) Excavated material were reused on site as far as possible to minimise off-site disposal. Scrap metals or abandoned equipment were recycled if possible.
 - b) Waste arising was kept to a minimum and be handled, transported and disposed of in a suitable manner.
 - c) A trip ticket system for the disposal of C&D materials to the designated public filling facility and/or landfill in compliance with the requirements stipulated in the Waste Disposal Ordinance;
 - d) Chemical waste was handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes; and
 - e) All general refuse was segregated and stored in enclosed bins or compaction units and waste separation facilities for paper, aluminium cans, plastic bottles etc., were provided to facilitate reuse or recycling of materials and their proper disposal.

Landscape and Visual

- 1.5.7 Although no adverse landscape and visual impacts are anticipated, screening of construction works was conducted via hoardings/ noise barriers around the works area with visually unobtrusive colours in order to ensure acceptable landscape and visual performance.

2 BRIEF EM&A REQUIREMENTS

2.1 EM&A Plan

- 2.1.1 The Environmental Monitoring and Audit (EM&A) Plan (EM&A Plan) is a stand-alone document attached in the PP, where all requirements for the EM&A under the Project were stipulated.

2.2 EM&A Personnel

- 2.2.1 In compliance with the EP conditions, AECOM Consulting Services Limited was appointed as the Independent Environmental Checker under the Project (hereinafter referred as 'the IEC'), whereas Arcadis Design and Engineering Limited (formerly known as Hyder Consulting Limited) was appointed as the Environmental Team under the Project (hereinafter referred as 'the ET').
- 2.2.2 The EM&A Personnel together with the representatives of MTRCL or ER and MC constituted relevant parties for compliance of the Project with the EP (the Relevant Parties).

2.3 Monitoring Parameters

- 2.3.1 Detailed requirements for the monitoring parameters are presented in the EM&A Plan. They are summarized as follows:

Air Quality

- 2.3.2 24-Hour Total Suspended Particulates (24-Hr TSP) should be monitored once a week during the Construction Period.
- 2.3.3 1-Hour Total Suspended Particulates (1-Hr TSP) should be monitored when exceedances of 24-Hr TSP occur, following the Event and Action Plan presented in **Appendix D**.

Change of 24-Hr TSP with 1-Hr TSP

- 2.3.4 Since the 21st September 2018, the 24-hr TSP monitoring by high volume sampler (HVS) at K11 had been replaced by 3 x 1-hr TSP monitoring by portable dust meter for the rationale as follows:
- a) the HVS was damaged by the typhoon Mangkhut on 16 Sept 2018;
 - b) reinstatement of the damaged HVS involved permission from the landlord and establishment of a safe access to the HVS, which would take time and unlikely be completed by December 2018, when the construction under the Project would have been substantially completed; and
 - c) monitoring data to date recorded no exceedances of the 24-Hr TSP AL Levels and no significant environmental impacts were anticipated for the remaining construction works.

- 2.3.5 The proposed change of monitoring parameter for the remaining construction period, which had been certified by the ET Leader and verified by the IEC prior to submission to EPD for approval under the EP Condition 3.1 of EP No. EP-440/2012.

Construction Noise

- 2.3.6 Leq in 30 minutes (Leq(30min)) should be monitored once a week during the Construction Period.

2.4 Baseline Monitoring

- 2.4.1 In compliance with Clause 3.5 of the EM&A Plan, the baseline monitoring programme was conducted from the 10th to the 24th January 2014 prior to commencement of the construction under the Project. The obtained baseline monitoring data for noise and air quality were used for determination of the ambient conditions of the monitoring parameters at the monitoring location for establishment of the environmental quality performance limits of the monitoring parameters, i.e. Action and Limit Levels (AL Levels) for construction noise and 24-Hr TSP and 1-Hr TSP.
- 2.4.2 The established AL Levels were used as the criteria in implementation of the Event and Action Plan as shown in **Table 2.2** and **Table 3.2** of the EM&A Plan, which are extracted and shown in **Appendix D** of this Report.
- 2.4.3 Details of the baseline monitoring activities, including establishment of the AL Levels were documented in the Baseline Monitoring Report, which had been certified by the ET Leader, verified by the IEC and submitted to EPD with cover letter ref. EB001340R0022 dated the 14th February 2014.

2.5 Environmental Quality Performance Limits

- 2.5.1 The environmental quality performance limits, i.e. AL Levels, which were established in Baseline Monitoring Report are summarized as follows:

Air Quality (24-Hour TSP and 1-Hour TSP)

- 2.5.2 The AL Levels for 24-Hour TSP and 1-Hour TSP are summarized in Table 2-1.

Table 2-1 AL Levels for Air Quality, µg/m³

PARAMETER	ACTION LEVEL	LIMIT LEVEL
24-Hr TSP	222	260
1-Hr TSP	373	500

Construction Noise (Leq(30 minutes))

- 2.5.3 The AL Levels for construction noise (Leq(30 minutes)) are summarized in **Table 2-2** below:

Table 2-2 AL Levels for Construction Noise (Leq(30 minutes), dB(A))

TIME PERIOD	ACTION LEVEL	LIMIT LEVEL
0700-1900 hours on normal weekdays	When one valid documented complaint is received.	75*

Note: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

2.6 Event and Action Plan

- 2.6.1 In cases the AL Levels for air quality and construction noise are exceeded, actions shall be taken by the Relevant Parties according to the the Event and Action Plan for Air Quality and Event and Action Plan for Construction Noise, which are presented in **Appendix D**.

2.7 EM&A Programme

EM&A Schedule

- 2.7.1 The EM&A programme under the Project was implemented throughout the whole Construction Period according to the requirements stipulated in the EM&A Plan. EM&A schedules were prepared by the ET and circulated via e-mail and/ or facsimile as appropriate to the Relevant Parties for agreement prior to implementation.
- 2.7.2 Where amendment was needed due to ad hoc conditions such as adverse weather, accidental instrument failures and safety incident, etc., advanced notification was given at least 24 hours prior to implementation or as practical as possible.

Commencement of the EM&A Programme

- 2.7.3 Synchronizing commencement of the construction works under the Project, the EM&A programme began on the 4th March 2014.

Termination of the EM&A Programme

- 2.7.4 Termination of the EM&A programme was proposed after certification by the ET Leader and verification by the IEC prior to submission to EPD for approval.
- 2.7.5 Approval for the proposed termination of the EM&A programme was granted on the 27th February 2019 after the joint site visit conducted on the 20th February 2019 by the representatives of EPD and the Relevant Parties.
- 2.7.6 The rationale for termination of the EM&A programme is summarized as follows:
- a) The construction of subway and entrances of Tsim Sha Tsui Station was substantially completed except some minor defects rectification works;
 - b) Construction dust and noise monitoring have been conducted in accordance with the EM&A Plan. All the monitoring results complied with the AL Levels since the commencement of monitoring and the monitoring results demonstrated that the ambient TSP levels and noise levels have been reinstated;
 - c) There is no environmental prosecution and outstanding environmental complaints against the construction works; and
 - d) During the process of hand over and re-opening of Carnarvon Road in December 2018, relevant government departments and local communities (including nearby buildings such as K11 and Mirador Mansion) were consulted through email or tele-conversation about the project and environmental monitoring activities. And the government departments and local communities have no comments on such arrangement.

2.8 Environmental Audit

- 2.8.1 The environmental audit under the Project covered site inspections (including regular site inspections, ad hoc site inspections, and joint site inspections by EPD and Relevant Parties (EPD Joint Site Inspection)), compliance with legal/ contractual requirements, environmental complaints and notification of summons/ successful prosecutions.
- 2.8.2 Site inspections provided direct means to trigger and enforce the specified environmental protection and pollution control measures. With the well established site inspection procedures and deficiency and action reporting system the site inspections conducted during the Construction Period was an effective tool to enforce the environmental protection requirements on the construction site.
- 2.8.3 The regular site inspections were to check compliance of the implemented environmental mitigation measures with the requirements stipulated in the EP, PP and EM&A Plan and summarized in the IS, which are presented in the previous **Section 1.5** to **1.7**. Findings and recommendations on remedial or corrective actions as appropriate, were recorded in the site inspection checklists, which were circulated to the Relevant Parties within 24 hours upon completion of the site inspections. Follow-up actions were taken in-situ or prior to the next site inspection for prompt rectification of the situation. Follow up actions taken, including corrective or remedial measures as appropriate were also recorded in the site inspection checklists.
- 2.8.4 Weekly site inspections were conducted by representatives the ER, ET and MC, whereas the monthly IEC site inspections were conducted by representatives the IEC, ER, ET and MC.
- 2.8.5 Ad hoc site inspections were also conducted as needed by the ET or IEC or the Relevant Parties when significant environmental problems were identified, or when environmental complaints were received, or as part of the investigation work as specified in the Event and Action Plan during day to day EM&A activities.
- 2.8.6 EPD Joint Site Inspections were also conducted as needed for confirmation of the site conditions for the rationale for approval of certain proposals e.g. termination of the EM&A programme.

3 EM&A RESULTS

3.1 PP Predictions

3.1.1 The PP concluded that since most of the works under the Project would be undertaken under deck, adverse environmental impacts in terms of air, noise, water, waste management, landscape and visual, ecology and cultural heritage were not anticipated during the construction stage provided that the recommended mitigation measures and site practices were properly implemented.

3.2 Review of Environmental Monitoring Methodology

3.2.1 The environmental monitoring methodology has been reviewed and based on the day-to-day operation of the environmental monitoring programme and the obtained monitoring results, the environmental monitoring has achieved the required standard set out in the EM&A Plan for monitoring the environmental impacts of the Project for verification of the PP predictions or effectiveness of the measures to mitigate the environmental impacts within or outside the physical boundary of the Site.

3.2.2 In addition, the environmental monitoring methodology is considered technically and cost effective.

3.3 Environmental Monitoring Results

Ambient Conditions and AL Levels

3.3.1 For ease of discussion, the the ambient conditions of the monitoring parameters at K11, i.e. 24-Hr TSP & 1-Hr TSP levels for air quality and (Leq (30 min) for construction noise, which were determined in the baseline monitoring as explained in the previous **Section 2.3.1 and 2.3.2**, are extracted and summarized in **Table 3-1** as follows:

Table 3-1 Ambient Levels of the Monitoring Parameters (Average (Range))

Monitoring Station	Air Quality ($\mu\text{g}/\text{m}^3$)		Aerborn Noise (Leq (30 min), dB(A))
	24-Hr TSP	1-Hr TSP	
K11	141 (75 - 229)	190 (77 - 365)	65 (60-72)

AL Levels for the Monitoring Parameters

3.3.2 Similarly, the AL Levels for the monitoring parameters at K11, i.e. 24-Hr TSP & 1-Hr TSP levels for air quality and Leq (30 min) for construction noise, are extracted and summarized in **Table 3-2** as follows:

Table 3-2 AL Levels for the Monitoring Parameters

PARAMETER	ACTION LEVEL	LIMIT LEVEL
Air Quality ($\mu\text{g}/\text{m}^3$)	24-Hr TSP	260
	1-Hr TSP	500
Construction Noise (Leq(30 minutes), dB(A))	Leq(30min)(0700-1900 hours on normal weekdays)	When one valid documented complaint is received

* If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

3.4 Air Quality

3.4.1 As explained in the previous **Section 2.2.4**, the 24-Hr TSP monitoring had been replaced by 1-Hr TSP monitoring since 21st September 2018. The air quality monitoring therefore comprised 24-Hr TSP monitoring from March 2014 to August 2018 and 1-Hr TSP monitoring from September 2018 to February 2019.

24-Hr TSP

Results

3.4.2 The 24-Hr TSP monitoring results obtained during the Construction Period are graphically illustrated in **Figure 1(a)**.

3.4.3 As shown in Figure 1(a), the construction 24-Hr TSP levels during the monitoring period average at 55 with a range from 12 to 186 μgM^{-3} .

Discussion

3.4.4 From **Figure 1(a)**, the construction 24-Hr TSP levels fluctuated well below the AL Levels of the parameter, indicating full compliance with the 24-Hr TSP AL Levels from March 2014 to August 2018.

3.4.5 The Trend Line in **Figure 1(a)** shows steady narrowing down trend of the construction 24-Hr TSP levels, demonstrating that the dust emission generated from construction activities under the Project was effectively suppressed via implementation of the environmental mitigation measures recommended in the EP, PP, EM&A Plan and relevant environmental regulation or guidelines and good practices.

3.4.6 Comparison of the construction 24-hr TSP levels in **Figure 1(a)** with the ambient 24-Hr TSP levels in **Table 3-1** reveals that the construction 24-Hr TSP levels are fluctuating within the range of the ambient 24-Hr TSP levels throughout the construction period from March 2014 to August 2018. This implies that the 24-Hr TSP ambient conditions were reinstated with the rationale as follows:

- a) The average of the construction 24-Hr TSP levels (i.e. 55 μgM^{-3}) is significantly lower than that of the ambient 24-Hr TSP level (141 μgM^{-3}); and
- b) The range of the construction 24-Hr TSP levels (i.e. 12 to 186 μgM^{-3}) is fully within the range of the ambient 24-Hr TSP levels (i.e. 75 to 229 μgM^{-3}).

1-Hr TSP

Results

3.4.7 The 1-Hr TSP monitoring results obtained during the Construction Period are graphically illustrated in Figure 1(b).

3.4.8 As shown in **Figure 1(b)**, the construction 1-Hr TSP levels during the Construction Period average at 70 with a range from 28 to 112 μgM^{-3} .

Figure 1 (a) Graphical Plot of The Trends of 24-Hr TSP (March 2014 to August 2018)





Figure 1 (b) Graphical Plot of The Trends of 1-Hr TSP (September 2018 to February 2019)



Discussion

- 3.4.9 From **Figure 1(b)**, the construction 1-Hr TSP levels fluctuated well below the AL Levels of the parameter, indicating full compliance with the 1-Hr TSP AL Levels throughout the period from September 2018 to February 2019.
- 3.4.10 As mentioned in the previous **Section 1.4.3**, the construction work under the Project was substantially completed in December 2018. Therefore, the 1-Hr TSP monitoring results obtained in January and February 2019 reflected dust emission from the Site after substantial completion of the construction activities. Hence, compliance of the 1-Hr TSP monitoring results with the 1-Hr TSP AL Levels indicated insignificant air quality impacts during the remaining period for minor defects rectification works from January to February 2019.
- 3.4.11 The Trend Line in **Figure 1(b)** shows steady narrowing down trend of the construction 1-Hr TSP levels, demonstrating that the dust emission generated from construction activities under the Project was effectively suppressed via implementation of the environmental mitigation measures recommended in the EP, PP, EM&A Plan and summarized in the IS.
- 3.4.12 Comparison of the construction 1-Hr TSP levels in Figure 1(b) with the ambient 1-Hr TSP levels in **Table 3-1** reveals that the construction 1-Hr TSP levels were fluctuating within the range of the ambient 1-Hr TSP levels throughout the Construction Period. This implies that the 1-Hr TSP ambient conditions were reinstated with the rationale as follows:
- a) The average of the construction 1-Hr TSP levels (i.e. 70 μgM^{-3}) is significantly lower than that of the ambient 1-Hr TSP level (190 μgM^{-3}); and
 - b) The range of the construction 1-Hr TSP levels (i.e. 28 to 112 μgM^{-3}) is fully within the range of the ambient 1-Hr TSP levels (i.e. 77 to 365 μgM^{-3}).

Conclusions

- 3.4.13 The air quality (24-Hr TSP and 1-Hr TSP) monitoring results obtained during the Construction Period demonstrate full compliance with the AL Levels, narrowing down trend and reinstatement of the ambient conditions of the monitoring parameters.
- 3.4.14 This implies that insignificant air quality impacts were generated from construction of the Project or the potential adverse air quality impacts were effectively alleviated to acceptable levels by implementation of the environmental mitigation measures recommended in the PP and summarized in the IS.
- 3.4.15 It is therefore considered that the PP predictions as stated in the previous **Section 3.1.1** are precise from an air quality perspective.


3.5 Construction Noise

Leq (30 min)

Results

- 3.5.1 The construction noise monitoring was conducted throughout the Construction Period. The Leq (30 min) monitoring results obtained are graphically illustrated in **Figure 2**.
- 3.5.2 As shown in **Figure 2**, the construction Leq (30 min) levels during the Construction Period average at 68 with a range from 64 to 74.9 dB(A).

Figure 2 Graphical Plot of the Trends of Leq(30 min) (March 2014 to February 2019)



Discussion

- 3.5.3 According to **Table 3-2**, exceedances of the Action Level of the construction Leq (30 min) occur when one valid documented complaint is received. During the Construction Period, no valid documented environmental complaints on construction noise was recorded. (The only one noise complaint received on the 9th October 2014 was not considered valid, refer to **Table 4-1** in the following **Section 3.5.10** for details). From **Figure 2**, the construction Leq (30 min) levels fluctuate well below the Limit Level of the parameter. This indicates that no exceedances of the AL Levels of the construction Leq (30 min) throughout the Construction Period.
- 3.5.4 As mentioned in the previous Section 1.4.3, the construction work under the Project was substantially completed in December 2018. The Leq (30 min) monitoring results obtained in January and February 2019 therefore reflected noise emission from the Site after substantial completion of the construction activities. Hence, compliance of the Leq (30 min) monitoring results with the Leq (30 min) AL Levels indicated insignificant Leq (30 min) impacts during the remaining period for minor defects rectification works from January to February 2019.
- 3.5.5 The Trend Line in **Figure 2** shows steady narrowing down trend of the construction Leq (30 min) levels from slightly higher than the average noise level of 68 dB(A) to significantly lower than the average noise level, demonstrating that the noise emission generated from construction activities under the Project was effectively elevated to acceptable levels via implementation of the environmental mitigation measures recommended in the EP, PP, EM&A Plan and summarized in the IS.
- 3.5.6 Comparison of the construction Leq (30 min) levels in **Figure 2** with the ambient Leq (30 min) levels in **Table 3-1** reveals that the construction Leq (30 min) levels (68 (64 – 74.9) dB(A)) and the ambient Leq (30 min) levels ((65 (60 – 72) dB(A)) were well below the Limit Level of the parameter (75 dB(A)).
- 3.5.7 It is noted that a consistent drop of the the construction Leq (30 min) levels to below the average Leq (30 min) levels of 68 dB(A) occurred in late 2017 and thereafter as shown in **Figure 2**, indicating reinstatement of the ambient Leq (30 min) levels of 60 to 72 dB(A) since late 2017.

Conclusions

- 3.5.8 The construction noise (Leq(30min)) monitoring results obtained during the Construction Period demonstrate full compliance with the AL Levels, narrowing down trend and reinstatement of the ambient conditions of the monitoring parameter.
- 3.5.9 This implies that insignificant construction noise impacts were generated from construction of the Project or the potential adverse construction noise impacts were effectively alleviated to acceptable levels by implementation of the environmental mitigation measures recommended in the PP and summarized in the IS.
- 3.5.10 It is therefore considered that the PP predictions as stated in the previous **Section 3.1.1** are precise from a construction noise perspective.

3.6 Environmental Audit

- 3.6.1 The environmental audit under the Project comprised site inspections including regular site inspections, ad hoc site inspections and EPD joint site inspection, compliance with legal/contractual requirements and environmental complaint.

Site Inspections

Regular Site Inspections

3.6.2 The regular site inspections, comprising the weekly site inspections and the monthly IEC site inspections, were conducted as scheduled throughout the Construction Period. Findings of the regular site inspections during the Construction Period are presented in the 'Status' column which is newly added to the IS in **Appendix E**. They are summarized as follows:

- a) The construction under the Project was conducted in accordance with the PP requirements and in compliance with the EP conditions. No significant deficiencies of the construction methodology and programme were recorded;
- b) No significant deficiencies of the environmental protection and pollution control measures were identified, indicating that the recommended environmental protection and pollution control measures were properly implemented as required in the EP, PP, EM&A Plan, summarized in the IS and presented in the previous **Section 1.5**.
- c) The environmental monitoring was performed to the the required standard set out in the EM&A Plan and the environmental monitoring methodology is considered technically and cost effective. No significant deficiencies of the EM&A methodology and programme were found;
- d) Proper waste management as required in the Waste Disposal Ordinance and its subsidiary regulations was adopted during the Construction Period by way of avoiding, minimising, reusing and recycling and the generation of various wastes and associated environmental impacts were minimised to acceptable level. No non-compliances with the waste management requirements were identified. The following waste management was observed during the site inspection:
 - i. Excavated material were reused on site to minimise off-site disposal. Scrap metals or abandoned equipment were recycled as far as possible;
 - ii. Waste arising was kept to a minimum and be handled, transported and disposed of in a suitable manner.
 - iii. A trip ticket system was established for the disposal of C&D materials to the designated public filling facility and/or landfill in compliance with the requirements stipulated in the Waste Disposal Ordinance;
 - iv. Chemical waste was handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes; and
 - v. All general refuse was segregated and stored in enclosed bins or compaction units and waste separation facilities for paper, aluminium cans, plastic bottles etc., were provided to facilitate reuse or recycling of materials and their proper disposal.
- e) No adverse environmental impacts were observed within the Site and at the sensitive receivers environed with the Site; and
- f) no major remedial actions or corrective actions were taken.

Ad hoc Site Inspections

3.6.3 Ad hoc site inspections were conducted by the Relevant Parties as part of the investigation procedures when environmental complaints were received.

3.6.4 Neither Non-Compliance with the EP, PP, EM&A Plan and other environmental regulations (NC) nor adverse environmental impact within the Site and at the sensitive

receivers environed with the Site was recorded during the ad hoc site inspections throughout the Construction Period.

EPD Joint Site Inspection

- 3.6.5 An EPD Joint Site Inspection was conducted on the 20th February 2019 by the representatives of EPD and the Relevant Parties for confirmation of the rationale for approval of the proposed termination of the EM&A programme.
- 3.6.6 Neither Non-Compliance with the EP, PP, EM&A Plan and other environmental regulations (NC) nor adverse environmental impact within the Site and at the sensitive receivers environed with the Site was reported.

Compliance with Legal/Contractual Requirements

- 3.6.7 No breaches of legal and contractual requirements were registered throughout the Construction Period.

Environmental Complaints

- 3.6.8 Environmental complaints were handled according to the flow chart of complaint response procedures as shown in Appendix F.
- 3.6.9 A total of six environmental complaints were received during the Construction Period. All the complaints received during the Construction Period were not related to the NC due to the works under the Project. Summary of the complaints investigation is presented in Table 4-1 as follows:

Table 4-1 Summary of Environmental Complaints

ITEM	DISCRIPTION		SUMMARY OF CONCLUSIONS ON COMPLAINT INVESTIGATION
	DATE	ENVIRONMENTAL ASPECT	
1	The 9 th October 2014	Construction noise during normal working hours	Not related to an NC as the monitored noise levels before and after the date of complaint were well below the construction noise Limit Level of 75 and the noise sources were from traffic but not the works under the Project.
2	The 10 th November 2014	Construction noise during restricted hours	Not related to an NC as no construction activities were carried out during the time of complaint (restricted hours).
3	The 18 th December 2014	Air quality (exhaust fumes and odour)	Not related to an NC as the monitored TSP levels before and after the date of complaint were well below the TSP AL Levels and the complaint smoke and odour was not evident on site.
4	The 3 rd February 2015	Air quality (exhaust fumes)	Not related to an NC as the monitored TSP levels before and after the date of complaint were well below the TSP AL Levels and no smoke and odour was evident on site. Precautionary measures were reminded to avoid potential exhaust fumes.
5	The 28 th April 2016	Air quality (dust)	Not related to an NC as the monitored TSP levels before and after the date of complaint were well below the TSP AL Levels. Precautionary measures were reminded, including maintenance of water pump to avoid incidental dust emission from abnormal pumps.
6	The 28 th October 2017 (a public holiday)	Other (Illegal construction activities on public holidays)	Not related to an NC as no construction activities were carried out on the Site.

Notification of Summons/Successful Prosecutions

3.6.10 No notification of summons and successful prosecutions were registered throughout the whole Construction Period.

Conclusions

- 3.6.11 The environmental audit conducted during the Construction Period confirmed that
- a) The construction under the Project was conducted in accordance with the PP requirements and in compliance with the EP conditions. No significant deficiencies of the construction methodology and programme were recorded;
 - b) The recommended environmental protection and pollution control measures were properly implemented as required in the EP, PP, EM&A Plan and summarized in the IS. No significant deficiencies of the environmental protection and pollution control measures were registered and no major remedial actions or corrective actions were taken;
 - c) The environmental monitoring was performed to the the required standard set out in the EM&A Plan and the environmental monitoring methodology is considered technically and cost effective. No significant deficiencies of the EM&A methodology and programme were found;
 - d) Proper waste management as required in the Waste Disposal Ordinance and its subsidiary regulations was adopted during the Construction Period by way of avoiding, minimising, reusing and recycling and the generation of various wastes and associated environmental impacts were minimised to acceptable level. No non-compliances with the waste management requirements were identified.
 - e) No breaches of legal and contractual requirements, relevant environmental protection / pollution control / waste management laws were registered;
 - f) No notification of summons and successful prosecutions were recorded;
 - g) No significant deficiencies of the required works progress, programme, methodology and environmental mitigation measures were identified;
 - h) No adverse environmental impacts were observed within the Site and at the sensitive receivers environed with the Site; and
 - i) No valid documented complaint related to the Non-Compliance with the EP, PP, EM&A Plan and other environmental regulations (NC) due to the works under the Project.
- 3.6.12 This implies that insignificant environmental impacts were generated from construction of the Project or the adverse environmental impacts were effectively alleviated to acceptable levels by implementation of the environmental protection and pollution control mitigation measures as required in the EP, PP and EM&A Plan.
- 3.6.13 It is therefore concluded that the PP predictions as stated in the previous **Section 3.1.1** are precise from an environmental audit perspective.

4 CONCLUSIONS

4.1 Construction of the Project

- 4.1.1 The Project was implemented according to the PP in compliance with the conditions stipulated in the EP following the approved Master Programme Revision RMPRSA1.
- 4.1.2 The required environmental mitigation measures were implemented along with construction progress of the Project according to the requirements stipulated in the EP, PP and EM&A Plan.
- 4.1.3 The construction work under the Project was commenced in March 2014 and substantially completed in December 2018.

4.2 EM&A Programme

Environmental Monitoring (Air Quality and Noise)

- 4.2.1 The environmental monitoring was performed to the the required standard set out in the EM&A Plan and the environmental monitoring methodology is considered technically and cost effective. No significant deficiencies of the EM&A methodology and programme were found; It was commenced in March 2014 and terminated in February 2019 after EPD approved the termination proposal. The EM&A programme was performed to the required standard.
- 4.2.2 The environmental monitoring results of air quality (24-Hr TSP and 1-Hr TSP) and construction noise (Leq(30min)) obtained during the Construction Period demonstrate full compliance with the AL Levels, narrowing down trend and reinstatement of the ambient conditions of the monitoring parameters.
- 4.2.3 This implies that insignificant environmental impacts were generated from construction of the Project or the potential adverse environmental impacts were effectively alleviated to acceptable levels by implementation of the environmental mitigation measures recommended in the PP and summarized in the IS.

Environmental Audit

- 4.2.4 The environmental audit conducted during the Construction Period confirmed that
 - a) The construction of the Project and the implemented environmental protection and pollution control measures were in compliance with the PP requirements and EP conditions. No significant deficiencies of the construction methodology and environmental protection and pollution control measures were identified;
 - b) The implemented EM&A programme and waste management was in compliance with the PP requirements and EP conditions and no significant deficiencies of the EM&A methodology and waste management was found;
 - c) No notification of summons and successful prosecutions were registered and no breaches of legal and contractual requirements as well as relevant laws of environmental protection/ pollution control/ waste management, etc., were recorded;
 - d) No adverse environmental impacts were observed within the Site and at the sensitive receivers environed with the Site; and

- e) No valid documented complaint was related to the Non-Compliance with the EP, PP, EM&A Plan and other environmental regulations (NC) due to the works under the Project.

4.3 Conclusions

- 4.3.1 The environmental monitoring was performed to the required standard set out in the EM&A Plan and the environmental monitoring methodology is considered technically and cost effective. No significant deficiencies of the EM&A methodology and programme were found; and the EM&A results obtained during the Construction Period complied with the required environmental quality performance limits, confirming that insignificant environmental impacts were generated from construction of the Project or the adverse environmental impacts were effectively alleviated to acceptable levels via implementation of the environmental protection and pollution control mitigation measures as recommended in the EP, PP and EM&A Plan.
- 4.3.2 This indicates that the PP predictions on the construction methods and the associated environmental impacts are precise and the recommended environmental protection and pollution control mitigation measures are effective to avoid or alleviate the potential environmental impacts to acceptable levels.
- 4.3.3 In conclusion, the environmental performance of the Project is acceptable.

APPENDICES

Appendix A

Site Location Plan

Appendix B

Management Structure

Appendix C

Construction Programme

Appendix D

Event and Action Plans for Air Quality and Construction Noise

Appendix E

Implementation Schedule


Appendix F

Flow Chart for Handling Environmental Complaints

APPENDIX A SITE LOCATION PLAN

圖例 :
LEGEND :


- 擬議的噪音監察站
PROPOSED NOISE MONITORING STATION
- 擬議的空氣監察站
PROPOSED AIR MONITORING STATION
- 臨時圍封區
TEMPORARY DECKING AREA



MTR TST STATION CARNARVON ROAD SUBWAY AIR AND NOISE MONITORING LOCATIONS 空氣及噪音監察站位置		TITLE CONSULTANCY AGREEMENT NO. NEX/1049 DETAILED DESIGN FOR CARNARVON ROAD SUBWAY 空氣及噪音監察站位置
DRAWN NO. --- CHECKED NO. --- APPROVED DATE ---	NO. --- DATE --- APPROVED DATE ---	SCALE 1:500 (A1)
PROJECT PROFILE NO. --- DATE --- APPROVED DATE ---		DRAWING NO. Figure 11

APPENDIX B

Project Organization Chart in Environmental Management (Rev.05)



Note: In Compliance with

i) Clause.1.3 of Environmental Monitoring and Audit Manual (Appendix VII of Project Profile PP462/2012)

APPENDIX C

CONSTRUCTION PROGRAMME



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014							2015							2016							2017							2018							2019																																																																			
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
Master Programme Revision As Per SA1		1633d	175d	11-Oct-13 A	30-Dec-18		0d																																																																																																							
Preliminaries		1633d	175d	11-Oct-13 A	30-Dec-18		0d																																																																																																							
Contract Key Dates		1670d	0d	11-Oct-13 A	26-Oct-18		0d																																																																																																							
C3840-CD-10	Date of Contract Award	0d	0d	11-Oct-13 A		100%		◆ Date of Contract Award																																																																																																						
C3840-CD-20	Date of Commencement	0d	0d	14-Oct-13 A		100%		◆ Date of Commencement																																																																																																						
C3840-CD-30	Date for completion of the whole of the Works	0d	0d		26-Oct-18*	0%	0d	◆ Date for com																																																																																																						
Specified Degrees of Completion		107d	0d	08-Feb-18 A	13-Jun-18		200d																																																																																																							
C3840-CD-2A	Complete to Deg. 1 status for all civil engineering works and ABWF in Subway outside K11 Lot Boundary	0d	0d		26-Feb-18 A	100%		◆ Complete to Deg. 1 status for all civil engin																																																																																																						
C3840-CD-2B	Comp. Deg. 1 for all civil & BS in Subw. inside K11, incl. works ass. with breakthro & make good K11 D. wall	0d	0d		08-Feb-18 A	100%		◆ Comp. Deg. 1 for all civil & BS in Subw. insid																																																																																																						
C3840-CD-2C	Complete energisation of the power isolator in the Telephone Equipment Rm	0d	0d		18-Apr-18 A	100%		◆ Complete energisation of the power																																																																																																						
C3840-CD-2D	Complete energisation of MCCBs CRS1 and CRS2 in the Electrical Rm	0d	0d		08-May-18 A	100%		◆ Complete energisation of MCCBs																																																																																																						
C3840-CD-2E	Complete all Works in the Subway and New Entrances D2 and D3	0d	0d		13-Jun-18	0%	16d	◆ Complete all Works in the Su																																																																																																						
Possession of Works Area As PS Clause P8 & PS Appendix G		0d	0d	31-Oct-13 A	31-Oct-13 A																																																																																																									
C3840-AD-20	Access Date for Works Area 3840.W1 (subject to SLG/TMLG Approval)	0d	0d	31-Oct-13 A		100%		◆ Access Date for Works Area 3840.W1 (subject to SLG/TMLG Approval)																																																																																																						
C3840-AD-30	Access Date for Works Areas 3840.W2 (subject to SLG/TMLG Approval)	0d	0d	31-Oct-13 A		100%		◆ Access Date for Works Areas 3840.W2 (subject to SLG/TMLG Approval)																																																																																																						
Initial Site Survey		35d	0d	31-Oct-13 A	10-Dec-13 A																																																																																																									
C3840-SS-20	Validate the survey record and carry out any necessary additional survey at Works Areas 3840.W1 & W2	35d	0d	31-Oct-13 A	10-Dec-13 A	100%		■ Validate the survey record and carry but any necessary additional survey at Works Areas 3840.W1 & W2																																																																																																						
Vacation of Works Areas as PS Clause P8 and PS Appendix G		0d	0d	26-Oct-18	26-Oct-18		65d																																																																																																							
C3840-VD-20	Vacate Date for Works Area 3840.W1 (subject to SLG/TMLG Approval)	0d	0d		26-Oct-18	0%	65d	◆ Vacate Date																																																																																																						
C3840-VD-30	Vacate Date for Works Area 3840.W2 (subject to SLG/TMLG Approval)	0d	0d		26-Oct-18	0%	65d	◆ Vacate Date																																																																																																						
Procurement of Subcontract Packages		1335d	6d	11-Oct-13 A	05-Oct-18		70d																																																																																																							
Preliminaries and Utilities Diversion		60d	0d	11-Oct-13 A	13-Jan-14 A																																																																																																									
C3840-PRC-100	Hoardings, Fencing and Associated Metalwork	40d	0d	15-Oct-13 A	13-Jan-14 A	100%		■ Hoardings, Fencing and Associated Metalwork																																																																																																						
C3840-PRC-110	Land Survey/Setting Out	5d	0d	15-Oct-13 A	19-Oct-13 A	100%		■ Land Survey/Setting Out																																																																																																						
C3840-PRC-120	Instrumentation and Monitoring	53d	0d	15-Oct-13 A	14-Dec-13 A	100%		■ Instrumentation and Monitoring																																																																																																						
C3840-PRC-130	Advance Ground Works	28d	0d	15-Oct-13 A	15-Nov-13 A	100%		■ Advance Ground Works																																																																																																						
C3840-PRC-140	Temporary Traffic Diversion (Consultant)	4d	0d	11-Oct-13 A	18-Oct-13 A	100%		■ Temporary Traffic Diversion (Consultant)																																																																																																						
C3840-PRC-150	Obtain Eng's Approval for Temporary Traffic Diversion (Consultant)	6d	0d	19-Oct-13 A	31-Oct-13 A	100%		■ Obtain Eng's Approval for Temporary Traffic Diversion (Consultant)																																																																																																						
C3840-PRC-160	Site Security	48d	0d	15-Oct-13 A	24-Dec-13 A	100%		■ Site Security																																																																																																						
C3840-PRC-200	Independent Checking Engineer (ICE)	6d	0d	18-Nov-13 A	27-Nov-13 A	100%		■ Independent Checking Engineer (ICE)																																																																																																						
C3840-PRC-210	Obtain Eng's Approval for ICE	6d	0d	27-Nov-13 A	13-Dec-13 A	100%		■ Obtain Eng's Approval for ICE																																																																																																						
C3840-PRC-220	Ground Investigation (Pre-drilling work)	60d	0d	15-Oct-13 A	28-Dec-13 A	100%		■ Ground Investigation (Pre-drilling work)																																																																																																						
Temporary Works, ELS & Earthworks		512d	0d	16-Nov-13 A	17-Oct-15 A																																																																																																									
C3840-PRC-240	Specialist Demolition Contractor	40d	0d	16-Dec-13 A	20-Feb-14 A	100%		■ Specialist Demolition Contractor																																																																																																						

- Current Bar
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Data Date: 01-Jun-18
Page 1 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014												2015												2016												2017												2018												2019																																																																																																																																																																																																																																																																																																																														
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
C3840-PRC-250	Sheet Piling	40d	0d	29-Jan-14 A	27-Mar-14 A	100%		Sheet Piling																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-260	Pipe Piling & grouting	60d	0d	16-Nov-13 A	27-Mar-14 A	100%		Pipe Piling & grouting																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-270	Pipe Roofing & horizontal grouting	60d	0d	03-Oct-14 A	31-Dec-14 A	100%														Pipe Roofing & horizontal grouting																																																																																																																																																																																																																																																																																																																																																																														
C3840-PRC-280	Flood Barrier Wall	40d	0d	10-Dec-13 A	28-Jan-14 A	100%		Flood Barrier Wall																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-300	Earthworks including for Tunnel	443d	0d	07-Jul-14 A	17-Oct-15 A	100%														Earthworks including for Tunnel																																																																																																																																																																																																																																																																																																																																																																														
Permanent Works								550d	0d	01-Feb-14 A	18-Mar-17 A																																																																																																																																																																																																																																																																																																																																																																																							
C3840-PRC-310	Rebar Supply	0d	0d	01-Feb-14 A	28-Feb-14 A	100%		Rebar Supply																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-320	Concrete Supply	60d	0d	01-Feb-14 A	28-Feb-14 A	100%		Concrete Supply																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-330	Structural S.S.Steelworks.	54d	0d	01-Mar-16 A	18-Mar-17 A	100%														Structural S.S.Steelworks.																																																																																																																																																																																																																																																																																																																																																																														
C3840-PRC-340	Subway, RC Work Package Contractor	90d	0d	02-Jan-15 A	30-Jun-15 A	100%														Subway, RC Work Package Contractor																																																																																																																																																																																																																																																																																																																																																																														
External Works								789d	6d	02-Jan-14 A	05-Oct-18		0d																																																																																																																																																																																																																																																																																																																																																																																					
C3840-PRC-360	Closed Circuit TV Inspection	24d	0d	02-Jan-14 A	16-Jan-14 A	100%		Closed Circuit TV Inspection																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-370	Asphalt Surfacing	6d	6d	28-Sep-18	05-Oct-18	0%	0d																																					Asphalt Surfacing																																																																																																																																																																																																																																																																																																																																																						
ABWF & Building Services								625d	0d	01-Nov-13 A	18-Mar-17 A																																																																																																																																																																																																																																																																																																																																																																																							
C3840-PRC-380	BS Works	90d	0d	01-Nov-13 A	30-Apr-14 A	100%		BS Works																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-390	ABWF Works for TS	749d	0d	01-Nov-13 A	24-Oct-15 A	100%		ABWF Works for TS																																																																																																																																																																																																																																																																																																																																																																																										
C3840-PRC-395	ABWF Works for the Permanent Works	60d	0d	15-Feb-16 A	18-Mar-17 A	100%														ABWF Works for the Permanent Works																																																																																																																																																																																																																																																																																																																																																																														
Removal of Existing Escalator								190d	0d	21-Apr-15 A	11-Mar-16 A																																																																																																																																																																																																																																																																																																																																																																																							
C3840-PRC-400	Specialist Contractor	190d	0d	21-Apr-15 A	11-Mar-16 A	100%														Specialist Contractor																																																																																																																																																																																																																																																																																																																																																																														
Site Establishment								120d	0d	14-Oct-13 A	25-Apr-14 A																																																																																																																																																																																																																																																																																																																																																																																							
Apply Utilities								90d	0d	18-Oct-13 A	25-Apr-14 A																																																																																																																																																																																																																																																																																																																																																																																							
C3840-AU-100	Temporary Water Supply (subject to approval from WSD)	90d	0d	25-Oct-13 A	25-Apr-14 A	100%		Temporary Water Supply (subject to approval from WSD)																																																																																																																																																																																																																																																																																																																																																																																										
C3840-AU-110	Temporary CLP Power Supply (subject to approval from CLP)	90d	0d	18-Oct-13 A	25-Feb-14 A	100%		Temporary CLP Power Supply (subject to approval from CLP)																																																																																																																																																																																																																																																																																																																																																																																										
Contractor's Site Office								30d	0d	14-Oct-13 A	12-Nov-13 A																																																																																																																																																																																																																																																																																																																																																																																							
C3840-OS-100	Setup Project Office	30d	0d	14-Oct-13 A	12-Nov-13 A	100%		Setup Project Office																																																																																																																																																																																																																																																																																																																																																																																										
Condition Survey								100d	0d	07-Jan-14 A	17-Feb-14 A																																																																																																																																																																																																																																																																																																																																																																																							
C3840-CS-20	Propose the influence zone to the satisfaction of the Eng	60d	0d	28-Jan-14 A	17-Feb-14 A	100%		Propose the influence zone to the satisfaction of the Eng																																																																																																																																																																																																																																																																																																																																																																																										
C3840-CS-35	Obtain condition report from MTR	0d	0d		07-Jan-14 A	100%		Obtain condition report from MTR																																																																																																																																																																																																																																																																																																																																																																																										
C3840-CS-40	Verify and accept the conditionsurvey report	28d	0d	28-Jan-14 A	17-Feb-14 A	100%		Verify and accept the conditionsurvey report																																																																																																																																																																																																																																																																																																																																																																																										
Environmental Management Plan and Quality Plan								129d	0d	11-Oct-13 A	28-Apr-14 A																																																																																																																																																																																																																																																																																																																																																																																							
C3840-EQ-100	EMP (G5.1.10) - Prepare and submit for Eng approval	28d	0d	11-Oct-13 A	28-Nov-13 A	100%		EMP (G5.1.10) - Prepare and submit for Eng approval																																																																																																																																																																																																																																																																																																																																																																																										
C3840-EQ-110	EMP - Eng comment and approve	14d	0d	29-Nov-13 A	06-Dec-13 A	100%		EMP - Eng comment and approve																																																																																																																																																																																																																																																																																																																																																																																										
C3840-EQ-150	Environmental Team Leader (ET) (P22.14) - Appoint and submit for Eng approval	30d	0d	14-Oct-13 A	14-Nov-13 A	100%		Environmental Team Leader (ET) (P22.14) - Appoint and submit for Eng approval																																																																																																																																																																																																																																																																																																																																																																																										
C3840-EQ-160	ET - Eng comment and approve	14d	0d	15-Nov-13 A	22-Nov-13 A	100%		ET - Eng comment and approve																																																																																																																																																																																																																																																																																																																																																																																										

- Current Bar
- Critical Remaining Work
- Actual Work
- Milestone
- Remaining Work

Data Date: 01-Jun-18

Page 2 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014												2015												2016												2017												2018												2019											
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S
C3840-EQ-170	Confirm monitoring location & setup noise monitoring devices	30d	0d	17-Dec-13 A	09-Jan-14 A	100%		■ Confirm monitoring location & setup noise monitoring devices																																																																							
C3840-EQ-180	Baseline noise monitoring	14d	0d	10-Jan-14 A	24-Jan-14 A	100%		■ Baseline noise monitoring																																																																							
C3840-EQ-190	Prepare baseline noise monitoring report & submit to Eng, ICE and EPD	7d	0d	25-Jan-14 A	11-Feb-14 A	100%		■ Prepare baseline noise monitoring report & submit to Eng, ICE and EPD																																																																							
C3840-EQ-200	Baseline noise monitoring report review and approved by Eng, ICE and EPD	14d	0d	14-Feb-14 A	01-Apr-14 A	100%		■ Baseline noise monitoring report review and approved by Eng, ICE and EPD																																																																							
C3840-EQ-210	Confirm monitoring location & setup air monitoring devices	30d	0d	17-Dec-13 A	09-Jan-14 A	100%		■ Confirm monitoring location & setup air monitoring devices																																																																							
C3840-EQ-220	Baseline air monitoring	14d	0d	10-Jan-14 A	25-Jan-14 A	100%		■ Baseline air monitoring																																																																							
C3840-EQ-230	Prepare baseline air monitoring report & submit to Eng, ICE and EPD	7d	0d	27-Jan-14 A	11-Feb-14 A	100%		■ Prepare baseline air monitoring report & submit to Eng, ICE and EPD																																																																							
C3840-EQ-240	Baseline air monitoring report review and approved by Eng, ICE and EPD	14d	0d	14-Feb-14 A	01-Apr-14 A	100%		■ Baseline air monitoring report review and approved by Eng, ICE and EPD																																																																							
C3840-EQ-320	Quality Plan (G9.2.1) - Prepare and submit for Eng approval	28d	0d	14-Oct-13 A	30-Dec-13 A	100%		■ Quality Plan (G9.2.1) - Prepare and submit for Eng approval																																																																							
C3840-EQ-330	Quality Plan - Eng comment and approve	14d	0d	31-Dec-13 A	28-Apr-14 A	100%		■ Quality Plan - Eng comment and approve																																																																							
Health & Safety Plan		74d	0d	11-Oct-13 A	22-Jan-14 A																																																																										
C3840-HS-100	Health and Safety Plan (G3.6.1) - Prepare and submit for Eng approval	60d	0d	11-Oct-13 A	13-Dec-13 A	100%		■ Health and Safety Plan (G3.6.1) - Prepare and submit for Eng approval																																																																							
C3840-HS-110	Health and Safety Plan - Eng comment and approve	14d	0d	14-Dec-13 A	22-Jan-14 A	100%		■ Health and Safety Plan - Eng comment and approve																																																																							
C3840-HS-130	System Assurance Plan as per App. K of PS - Prepare and submit for Eng approval	28d	0d	11-Oct-13 A	20-Dec-13 A	100%		■ System Assurance Plan as per App. K of PS - Prepare and submit for Eng approval																																																																							
C3840-HS-140	System Assurance Plan - Eng comment and approve	14d	0d	21-Dec-13 A	09-Jan-14 A	100%		■ System Assurance Plan - Eng comment and approve																																																																							
Programme Management		116d	0d	11-Oct-13 A	30-Mar-14 A																																																																										
C3840-PM-100	Initial Three Month Rolling Programme (G4.8.1) - Prepare and submit for Eng review	14d	0d	11-Oct-13 A	28-Oct-13 A	100%		■ Initial Three Month Rolling Programme (G4.8.1) - Prepare and submit for Eng review																																																																							
C3840-PM-110	Preliminary Master Programme (G4.6.1) - Prepare and submit for Eng approval	60d	0d	11-Oct-13 A	12-Dec-13 A	100%		■ Preliminary Master Programme (G4.6.1) - Prepare and submit for Eng approval																																																																							
C3840-PM-120	Preliminary Master Programme (G4.6.1) - Eng comment	28d	0d	13-Dec-13 A	13-Jan-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Eng comment																																																																							
C3840-PM-130	Preliminary Master Programme (G4.6.1) - Re-submit for Eng approval	14d	0d	14-Jan-14 A	11-Feb-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Re-submit for Eng approval																																																																							
C3840-PM-135	Preliminary Master Programme (G4.6.1) - Eng's further comment	14d	0d	12-Feb-14 A	22-Feb-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Eng's further comment																																																																							
C3840-PM-136	Preliminary Master Programme (G4.6.1) - Further re-submission	14d	0d	23-Feb-14 A	27-Feb-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Further re-submission																																																																							
C3840-PM-140	Preliminary Master Programme (G4.6.1) - Eng approval	14d	0d	28-Feb-14 A	07-Mar-14 A	100%		■ Preliminary Master Programme (G4.6.1) - Eng approval																																																																							
C3840-PM-170	Submission Schedule (G12.11.1) - Prepare and submit for Eng approval	28d	0d	11-Oct-13 A	12-Nov-13 A	100%		■ Submission Schedule (G12.11.1) - Prepare and submit for Eng approval																																																																							
C3840-PM-180	Submission Schedule - Eng comment and approve	28d	0d	13-Nov-13 A	30-Mar-14 A	100%		■ Submission Schedule - Eng comment and approve																																																																							
Temporary Works Design & Approval Process (incl. Demolition)		1581d	175d	15-Oct-13 A	30-Dec-18		0d																																																																								
Hoarding Plan		84d	0d	15-Oct-13 A	18-Mar-14 A																																																																										
C3840-TD-100	Prepare Hoarding Plan	27d	0d	15-Oct-13 A	11-Jan-14 A	100%		■ Prepare Hoarding Plan																																																																							
C3840-TD-110	Hoarding plan review & endorse by ICE	40d	0d	01-Feb-14 A	08-Mar-14 A	100%		■ Hoarding plan review & endorse by ICE																																																																							
C3840-TD-120	Hoarding plan review & comment by Eng/MTRC	28d	0d	12-Jan-14 A	23-Jan-14 A	100%		■ Hoarding plan review & comment by Eng/MTRC																																																																							
C3840-TD-140	Hoarding plan re-submission	11d	0d	24-Jan-14 A	28-Feb-14 A	100%		■ Hoarding plan re-submission																																																																							
C3840-TD-150	Hoarding plan review & approve by Eng/MTRC	28d	0d	01-Mar-14 A	18-Mar-14 A	100%		■ Hoarding plan review & approve by Eng/MTRC																																																																							
C3840-TD-160	Obtain Final Approval	0d	0d		18-Mar-14 A	100%		◆ Obtain Final Approval																																																																							
Flood Protection Wall		89d	0d	01-Dec-13 A	18-Mar-14 A																																																																										

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18

Master Programme Revision RMPSA1

RMPSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014																															2015												2016												2017												2018												2019											
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																
C3840-TD-170	Prepare Temporary Work Design	24d	0d	01-Dec-13 A	06-Jan-14 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-TD-180	Design review & endorse by ICE	40d	0d	02-Jan-14 A	04-Feb-14 A	100%		■ Design review & endorse by ICE																																																																																										
C3840-TD-190	Design review & comment by Eng/MTRC	28d	0d	07-Jan-14 A	21-Jan-14 A	100%		■ Design review & comment by Eng/MTRC																																																																																										
C3840-TD-210	Design review & approve by Eng/MTRC	28d	0d	05-Feb-14 A	18-Mar-14 A	100%		■ Design review & approve by Eng/MTRC																																																																																										
C3840-TD-220	Obtain Final Approval	0d	0d		18-Mar-14 A	100%		◆ Obtain Final Approval																																																																																										
Temporary Works Design for Temporary Traffic Decking		129d	0d	18-Dec-13 A	23-Jun-14 A																																																																																													
C3840-TD-230	Prepare Temporary Work Design	24d	0d	18-Dec-13 A	09-Jan-14 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-TD-240	Design review & endorse by ICE	40d	0d	27-Mar-14 A	11-Jun-14 A	100%		■ Design review & endorse by ICE																																																																																										
C3840-TD-250	Design review and comment by Eng/MTRC	28d	0d	10-Jan-14 A	14-Apr-14 A	100%		■ Design review and comment by Eng/MTRC																																																																																										
C3840-TD-260	Design re-submission	18d	0d	01-Mar-14 A	26-Mar-14 A	100%		■ Design re-submission																																																																																										
C3840-TD-270	Design review and approve by Eng/MTRC	28d	0d	27-Mar-14 A	23-Jun-14 A	100%		■ Design review and approve by Eng/MTRC																																																																																										
C3840-TD-310	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																																										
Temporary Work Design for Utilities Supports		118d	0d	16-Dec-13 A	23-Jun-14 A																																																																																													
C3840-TD-320	Prepare Temporary Work Design	24d	0d	16-Dec-13 A	09-Jan-14 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-TD-330	Design review & endorse by ICE	24d	0d	27-Mar-14 A	11-Jun-14 A	100%		■ Design review & endorse by ICE																																																																																										
C3840-TD-340	Design review & comment by Eng/MTRC	28d	0d	10-Jan-14 A	14-Apr-14 A	100%		■ Design review & comment by Eng/MTRC																																																																																										
C3840-TD-350	Design re-submission	18d	0d	01-Mar-14 A	26-Mar-14 A	100%		■ Design re-submission																																																																																										
C3840-TD-360	Design review & approve by Eng/MTRC	28d	0d	27-Mar-14 A	23-Jun-14 A	100%		■ Design review & approve by Eng/MTRC																																																																																										
C3840-TD-370	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																																										
Demolition Plan for Existing D1, D2 and Subway		89d	0d	15-Nov-13 A	18-Mar-14 A																																																																																													
C3840-DMD-100	Develop Demolition Plan, Temporary Works Design, Risk Assessment & Method Statement	24d	0d	15-Nov-13 A	24-Dec-13 A	100%		■ Develop Demolition Plan, Temporary Works Design, Risk Assessment & Method Statement																																																																																										
C3840-DMD-110	Demolition plan review & endorse by ICE	24d	0d	01-Feb-14 A	06-Mar-14 A	100%		■ Demolition plan review & endorse by ICE																																																																																										
C3840-DMD-120	Demolition plan review & comment by Eng/MTRC/ BD consultation	28d	0d	25-Dec-13 A	13-Jan-14 A	100%		■ Demolition plan review & comment by Eng/MTRC/ BD consultation																																																																																										
C3840-DMD-130	Demolition plan re-submission	18d	0d	14-Jan-14 A	08-Mar-14 A	100%		■ Demolition plan re-submission																																																																																										
C3840-DMD-140	Demolition plan review & approve by Eng/MTRC/ BD consultation	28d	0d	09-Mar-14 A	18-Mar-14 A	100%		■ Demolition plan review & approve by Eng/MTRC/ BD consultation																																																																																										
C3840-DMD-190	Final approval for demolition to commence granted	0d	0d		18-Mar-14 A	100%		◆ Final approval for demolition to commence granted																																																																																										
Submission/Approval for Demolition & Modification Works at Basement Wall of K11		99d	0d	18-Aug-14 A	27-Jul-15 A																																																																																													
C3840-DMD-400	Develop & submit Demolition Plan	24d	0d	18-Aug-14 A	18-Sep-14 A	100%		■ Develop & submit Demolition Plan																																																																																										
C3840-DMD-430	Review & comment by Eng/MTRC	28d	0d	19-Sep-14 A	23-Oct-14 A	100%		■ Review & comment by Eng/MTRC																																																																																										
C3840-DMD-440	Demolition Plan re-submission	18d	0d	24-Oct-14 A	31-Oct-14 A	100%		■ Demolition Plan re-submission																																																																																										
C3840-DMD-450	Review & approve by Eng/MTRC	28d	0d	01-Nov-14 A	27-Jul-15 A	100%		■ Review & approve by Eng/MTRC																																																																																										
ELS Design for Tunnel (Vertical Shaft)		118d	0d	15-Oct-13 A	26-May-14 A																																																																																													
C3840-ED-100	Prepare Temporary Work Design	55d	0d	15-Oct-13 A	12-Nov-13 A	100%		■ Prepare Temporary Work Design																																																																																										
C3840-ED-110	Design review & endorse by ICE	40d	0d	22-Jan-14 A	12-May-14 A	100%		■ Design review & endorse by ICE																																																																																										

- Current Bar
- Critical Remaining Work
- Actual Work
- Milestone
- Remaining Work

Data Date: 01-Jun-18

Master Programme Revision RMPRSA1

RMPSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C

Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014												2015												2016												2017												2018												2019																							
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D									
C3840-ED-120	Design review & comment by Eng/MTRC, GEO and BD consultation	28d	0d	13-Nov-13 A	27-Jan-14 A	100%		█ Design review & comment by Eng/MTRC, GEO and BD consultation																																																																																			
C3840-ED-130	Design re-submission	14d	0d	09-Jan-14 A	22-May-14 A	100%		█ Design re-submission																																																																																			
C3840-ED-140	Design review & approve by Eng/MTRC, GEO and BD consultation	28d	0d	13-Feb-14 A	26-May-14 A	100%		█ Design review & approve by Eng/MTRC, GEO and BD consultation																																																																																			
C3840-ED-170	Obtain Final Approval	0d	0d		26-May-14 A	100%		◆ Obtain Final Approval																																																																																			
ELS Design for Subway and Temporary Staircase								82d	0d	18-Dec-13 A	23-Jun-14 A																																																																																
C3840-ED-180	Prepare ELS Design	24d	0d	18-Dec-13 A	09-Jan-14 A	100%		█ Prepare ELS Design																																																																																			
C3840-ED-190	Design review & endorse by ICE	40d	0d	06-Mar-14 A	11-Jun-14 A	100%		█ Design review & endorse by ICE																																																																																			
C3840-ED-200	Design review & comment by Eng/MTRC, GEO and BD consultation	28d	0d	10-Jan-14 A	27-Jan-14 A	100%		█ Design review & comment by Eng/MTRC, GEO and BD consultation																																																																																			
C3840-ED-210	Design re-submission	12d	0d	05-Mar-14 A	12-Jun-14 A	100%		█ Design re-submission																																																																																			
C3840-ED-220	Design review & approve by Eng/MTRC, GEO and BD consultation	28d	0d	06-Mar-14 A	23-Jun-14 A	100%		█ Design review & approve by Eng/MTRC, GEO and BD consultation																																																																																			
C3840-ED-230	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																																			
ELS Design for Tunnel (Horizontal Pipe Piling)								349d	0d	02-Jun-14 A	02-Jun-15 A																																																																																
C3840-ED-240	Prepare Temporary Work Design (AIP)	24d	0d	02-Jun-14 A	16-Jun-14 A	100%		█ Prepare Temporary Work Design (AIP)																																																																																			
C3840-ED-260	Design review & comment by Eng/MTRC and GEO	28d	0d	17-Jun-14 A	22-Jul-14 A	100%		█ Design review & comment by Eng/MTRC and GEO																																																																																			
C3840-ED-270	Design re-submission (DDA)	18d	0d	18-Jun-14 A	08-Aug-14 A	100%		█ Design re-submission (DDA)																																																																																			
C3840-ED-280	Design review & approve by Eng/MTRC	28d	0d	09-Aug-14 A	13-Aug-14 A	100%		█ Design review & approve by Eng/MTRC																																																																																			
C3840-ED-300	Design submission for BD approval	1d	0d	13-Aug-14 A	13-Aug-14 A	100%		█ Design submission for BD approval																																																																																			
C3840-ED-310	BD & GEO review and approval	60d	0d	14-Aug-14 A	28-Oct-14 A	100%		█ BD & GEO review and approval																																																																																			
C3840-ED-315	BA 8/ BA10 submission for ground treatment and GI field works	1d	0d	05-Feb-15 A	05-Feb-15 A	100%		█ BA 8/ BA10 submission for ground treatment and GI field works																																																																																			
C3840-ED-320	BA 8 submission for BD consent for HPP works	1d	0d	23-Mar-15 A	23-Mar-15 A	100%		█ BA 8 submission for BD consent for HPP works																																																																																			
C3840-ED-330	BD process BA 8/BA10 submission & BD issue consent	28d	0d	24-Mar-15 A	02-Jun-15 A	100%		█ BD process BA 8/BA10 submission & BD issue consent																																																																																			
ELS Design for Subway and D2 (C&C)								82d	0d	18-Dec-13 A	23-Jun-14 A																																																																																
C3840-ED-340	Prepare ELS Design	24d	0d	18-Dec-13 A	09-Jan-14 A	100%		█ Prepare ELS Design																																																																																			
C3840-ED-350	Design review & endorse by ICE	40d	0d	27-Mar-14 A	11-Jun-14 A	100%		█ Design review & endorse by ICE																																																																																			
C3840-ED-360	Design review & comment by Eng/MTRC, GEO and BD consultation	28d	0d	10-Jan-14 A	27-Jan-14 A	100%		█ Design review & comment by Eng/MTRC, GEO and BD consultation																																																																																			
C3840-ED-370	Design re-submission	12d	0d	26-Mar-14 A	12-Jun-14 A	100%		█ Design re-submission																																																																																			
C3840-ED-380	Design review & approve by Eng/MTRC, GEO and BD consultation	28d	0d	27-Mar-14 A	23-Jun-14 A	100%		█ Design review & approve by Eng/MTRC, GEO and BD consultation																																																																																			
C3840-ED-410	Obtain Final Approval	0d	0d		23-Jun-14 A	100%		◆ Obtain Final Approval																																																																																			
Temporary Traffic Management Schemes (TTMs) for Carnarvon Road Closure & Piling works at TS and C&C								448d	0d	16-Oct-13 A	13-Jun-14 A																																																																																
C3840-TTM-100	Appoint Traffic Consultant	0d	0d		16-Oct-13 A	100%		◆ Appoint Traffic Consultant																																																																																			
C3840-TTM-110	Prepare & submit review by Eng Outline TTM Schemes as per PS P20.4	6d	0d	17-Oct-13 A	23-Oct-13 A	100%		█ Prepare & submit review by Eng Outline TTM Schemes as per PS P20.4																																																																																			
C3840-TTM-120	Eng review Outline TTM Schemes	4d	0d	24-Oct-13 A	28-Oct-13 A	100%		█ Eng review Outline TTM Schemes																																																																																			
C3840-TTM-130	Prepare Detailed TTMS	5d	0d	24-Oct-13 A	30-Oct-13 A	100%		█ Prepare Detailed TTMS																																																																																			
C3840-TTM-140	Discussion and agree in principle at TMLG Meeting	1d	0d	30-Oct-13 A	30-Oct-13 A	100%		█ Discussion and agree in principle at TMLG Meeting																																																																																			

- Current Bar
- Critical Remaining Work
- Actual Work
- Remaining Work
- Milestone

Data Date: 01-Jun-18

Page 5 of 26

Master Programme Revision RMPRSA1

RMPRSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C

Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																																																					
								2014												2015												2016												2017												2018					
C3840-TTM-150	Final TTMS Drawings	4d	0d	31-Oct-13 A	04-Nov-13 A	100%		Final TTMS Drawings																																																					
C3840-TTM-160	Eng endorse TTMS Drawings	2d	0d	05-Nov-13 A	06-Nov-13 A	100%		Eng endorse TTMS Drawings																																																					
C3840-TTM-170	TTMs endorse by HKP & TD and obtain road work advice from RMO	18d	0d	07-Nov-13 A	24-Nov-13 A	100%		TTMs endorse by HKP & TD and obtain road work advice from RMO																																																					
C3840-TTM-180	Obtain Gazette Notice	18d	0d	07-Nov-13 A	14-Nov-13 A	100%		Obtain Gazette Notice																																																					
C3840-TTM-190	Notification to Bus Company	28d	0d	07-Nov-13 A	04-Dec-13 A	100%		Notification to Bus Company																																																					
C3840-TTM-210	Relocate bus stop, trial run & TTMs implementation (road closure)	5d	0d	05-Dec-13 A	10-Dec-13 A	100%		Relocate bus stop, trial run & TTMs implementation (road closure)																																																					
C3840-TTM-220	Application & Approval of TTM Schemes for Piling work for TS and C&C	42d	0d	24-Jan-14 A	13-Jun-14 A	100%		Application & Approval of TTM Schemes for Piling work for TS and C&C																																																					
Excavation Permit (XP)		1581d	175d	15-Oct-13 A	30-Dec-18		0d																																																						
C3840-XP-100	XP in hand of MTR	0d	0d	15-Oct-13 A	15-Oct-13 A	100%		XP in hand of MTR																																																					
C3840-XP-110	Transfer XP permit holder from MTR to Maeda & XP payment arrangement	15d	0d	15-Oct-13 A	31-Oct-13 A	100%		Transfer XP permit holder from MTR to Maeda & XP payment arrangement																																																					
C3840-XP-130	Implement 1st XP	0d	0d	01-Nov-13 A	01-Nov-13 A	100%		Implement 1st XP																																																					
C3840-XP-140	Implement Period 1st XP	1422d	0d	01-Nov-13 A	22-Sep-17 A	100%		Implement Period 1st XP																																																					
C3840-XP-150	Re-application and issue 2nd XP	180d	0d	20-Apr-17 A	09-Aug-17 A	100%		Re-application and issue 2nd XP																																																					
C3840-XP-160	Implement 2nd XP	0d	0d	23-Sep-17 A	23-Sep-17 A	100%		Implement 2nd XP																																																					
C3840-XP-170	Implement Period for 2nd XP	464d	213d	23-Sep-17 A	30-Dec-18	40.95%	0d	Implement Period for 2nd XP																																																					
Milestones for Cost Centre A - Preliminaries		1525d	45d	29-Aug-14 A	03-Oct-18		88d																																																						
C3840-MS-A01	A1-Approval of PMP, S. P., ICE, ELS design for Cofferdam & temp decking	0d	0d	29-Aug-14 A	29-Aug-14 A	100%		A1-Approval of PMP, S. P., ICE, ELS design for Cofferdam & temp decking																																																					
C3840-MS-A02	A2-Approval of ELS design of mined tunnel & Eng's confirmation of satisfactory implem. of P. M.Syt.	0d	0d	28-Oct-14 A	28-Oct-14 A	100%		A2-Approval of ELS design of mined tunnel & Eng's confirmation of satisfactory implem. of P. M.Syt.																																																					
C3840-MS-A03	A3-Approval for method for demolition of K11 Diag. Wall & Eng's confirmation of satisf. implem. of S. P.	0d	0d	13-Nov-14 A	13-Nov-14 A	100%		A3-Approval for method for demolition of K11 Diag. Wall & Eng's confirmation of satisf. implem. of S. P.																																																					
C3840-MS-A04	A4- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	30-Nov-14 A	30-Nov-14 A	100%		A4- Eng's confirmation of satisfactory implementation of Programming Management System																																																					
C3840-MS-A05	A5- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	16-Mar-15 A	16-Mar-15 A	100%		A5- Eng's confirmation of satisfactory implementation of Specified Plans																																																					
C3840-MS-A06	A6- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	19-May-15 A	19-May-15 A	100%		A6- Eng's confirmation of satisfactory implementation of Programming Management System																																																					
C3840-MS-A07	A7- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	12-Aug-15 A	12-Aug-15 A	100%		A7- Eng's confirmation of satisfactory implementation of Specified Plans																																																					
C3840-MS-A08	A8- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	04-Jan-16 A	04-Jan-16 A	100%		A8- Eng's confirmation of satisfactory implementation of Programming Management System																																																					
C3840-MS-A09	A9- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	15-Mar-16 A	15-Mar-16 A	100%		A9- Eng's confirmation of satisfactory implementation of Specified Plans																																																					
C3840-MS-A10	A10- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	29-May-16 A	29-May-16 A	100%		A10- Eng's confirmation of satisfactory implementation of Programming Management System																																																					
C3840-MS-A11	A11- Eng's conf. of satisf. implem. of S. P. and approval of all procedures for T&C of BS & ABWF works	0d	0d	26-May-17 A	26-May-17 A	100%		A11- Eng's conf. of satisf. implem. of S. P. and approval of all procedures for T&C of BS & ABWF works																																																					
C3840-MS-A12	A12- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	27-Nov-16 A	27-Nov-16 A	100%		A12- Eng's confirmation of satisfactory implementation of Programming Management System																																																					
C3840-MS-A13	A13- Eng's confirmation of satisfactory implementation of Specified Plans	0d	0d	26-Feb-17 A	26-Feb-17 A	100%		A13- Eng's confirmation of satisfactory implementation of Specified Plans																																																					
C3840-MS-A14	A14- Eng's confirmation of satisfactory implementation of Programming Management System	0d	0d	28-May-17 A	28-May-17 A	100%		A14- Eng's confirmation of satisfactory implementation of Programming Management System																																																					
C3840-MS-A15	A15- Approval in principle of draft O&M Manuals and draft As-built Drwgs. for Whole of the Works	0d	0d	19-Aug-18	19-Aug-18	0%	133d	A15- Approval in principle of draft O&M Manuals and draft As-built Drwgs. for Whole of the Works																																																					
C3840-MS-A16	A16- Approval in principle of O&M Manuals and As-built Drwgs. for Whole of the Works	0d	0d	03-Oct-18	03-Oct-18	0%	88d	A16- Approval in principle of O&M Manuals and As-built Drwgs. for Whole of the Works																																																					
Carnarvon Road Subway and Entrances		1352d	122d	14-Oct-13 A	26-Oct-18		53d																																																						
Instrumentation		52d	0d	16-Dec-13 A	02-Apr-14 A																																																								

- █ Current Bar
- █ Critical Remaining Work
- █ Actual Work
- ◆ Milestone
- █ Remaining Work

Data Date: 01-Jun-18

Page 6 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																																																			
								2014	2015	2016	2017	2018	2019																																														
C3840-INS-10	Prepare & submit instrumentation/monitoring plan for approval of Eng	28d	0d	16-Dec-13 A	28-Jan-14 A	100%		■ Prepare & submit instrumentation/monitoring plan for approval of Eng																																																			
C3840-INS-20	Eng approve instrumentation/monitoring plan	7d	0d	29-Jan-14 A	05-Feb-14 A	100%		■ Eng approve instrumentation/monitoring plan																																																			
C3840-INS-30	Installation of instrumentations	12d	0d	07-Jan-14 A	25-Feb-14 A	100%		■ Installation of instrumentations																																																			
C3840-INS-40	Initial reading and agreement with Eng	14d	0d	24-Feb-14 A	30-Mar-14 A	100%		■ Initial reading and agreement with Eng																																																			
C3840-INS-50	Commence regular monitoring	0d	0d	02-Apr-14 A		100%		◆ Commence regular monitoring																																																			
Utility Diversion		1292d	0d	14-Oct-13 A	12-Dec-15 A																																																						
C3840-UTD-010	Utility Detection Survey incl. prepare survey report	12d	0d	02-Nov-13 A	11-Dec-13 A	100%		■ Utility Detection Survey incl. prepare survey report																																																			
C3840-UTD-030	Notification to Utility Companies and 1st ULG meeting	46d	0d	14-Oct-13 A	28-Nov-13 A	100%		■ Notification to Utility Companies and 1st ULG meeting																																																			
C3840-UTD-040	Relocation of mail box	8d	0d	29-Nov-13 A	06-Dec-13 A	100%		■ Relocation of mail box																																																			
C3840-UTD-110	Relocation of Telephone Kiosk by PCCW	40d	0d	23-Dec-13 A	08-Jan-14 A	100%		■ Relocation of Telephone Kiosk by PCCW																																																			
C3840-UTD-290	Diversion of Gasmain crossing tunnel shaft	57d	0d	13-Feb-14 A	26-Mar-14 A	100%		■ Diversion of Gasmain crossing tunnel shaft																																																			
C3840-UTD-295	Exposure & temporary support to underground gasmain and cable duct at TS	64d	0d	11-Mar-15 A	30-Jun-15 A	100%		■ Exposure & temporary support to underground gasmain and cable duct at TS																																																			
C3840-UTD-320	Exposure & slewing of underground utilities for driving pipe piles except D2 area	57d	0d	13-Feb-14 A	31-Oct-14 A	100%		■ Exposure & slewing of underground utilities for driving pipe piles except D2 area																																																			
C3840-UTD-335	Temporary Diversion of existing watermain that clash with temp. staircase	40d	0d	28-May-15 A	17-Jul-15 A	100%		■ Temporary Diversion of existing watermain that clash with temp. staircase																																																			
C3840-UTD-360	Removal of Street Lighting Post near D2	57d	0d	13-Feb-14 A	23-May-14 A	100%		■ Removal of Street Lighting Post near D2																																																			
C3840-UTD-455	Exposure & slewing of underground utilities for driving pipe piles at D2 area	51d	0d	07-Oct-15 A	12-Dec-15 A	100%		■ Exposure & slewing of underground utilities for driving pipe piles at D2 area																																																			
Remove Existing Escalator by Specialist Contractor		109d	0d	01-Mar-16 A	05-Aug-16 A																																																						
C3840-ESC-110	Appoint Specialist Contractor	0d	0d		11-Mar-16 A	100%		◆ Appoint Specialist Contractor																																																			
C3840-ESC-120	Prepare method statement & delivery route for removal of exist. Escalator	6d	0d	01-Mar-16 A	11-Mar-16 A	100%		■ Prepare method statement & delivery route for removal of exist. Escalator																																																			
C3840-ESC-130	Eng review and approve method statement & delivery route for removal of exist. Escalator	21d	0d	12-Mar-16 A	02-Jun-16 A	100%		■ Eng review and approve method statement & delivery route for removal of exist. Escalator																																																			
C3840-ESC-140	Liaise with maintenance Contractor via. Eng and submit Form EL3 to EMSD	6d	0d	06-Apr-16 A	06-Jul-16 A	100%		■ Liaise with maintenance Contractor via. Eng and submit Form EL3 to EMSD																																																			
C3840-ESC-150	EMSD/MTRC decommission existing escalator	3d	0d	06-Jul-16 A	06-Jul-16 A	100%		■ EMSD/MTRC decommission existing escalator																																																			
C3840-ESC-152	MTR's testing on Existing Escalator	2d	0d	07-Jul-16 A	08-Jul-16 A	100%		■ MTR's testing on Existing Escalator																																																			
C3840-ESC-160	Remove existing escalator	14d	0d	11-Jul-16 A	05-Aug-16 A	100%		■ Remove existing escalator																																																			
Open Cut Sequence 1 (Advance Ground Works & Piling Works)		778d	0d	13-Nov-13 A	30-Sep-16 A																																																						
Advance Ground Works		113d	0d	13-Nov-13 A	24-Jul-14 A																																																						
C3840-AGW-010	Site clearance	24d	0d	13-Nov-13 A	10-Dec-13 A	100%		■ Site clearance																																																			
C3840-AGW-020	Trial Pit/trench excavation	69d	0d	14-Nov-13 A	31-Mar-14 A	100%		■ Trial Pit/trench excavation																																																			
C3840-AGW-030	Temporary Hoarding Erection	15d	0d	11-Dec-13 A	30-Dec-13 A	100%		■ Temporary Hoarding Erection																																																			
C3840-AGW-040	Pre-drilling works	24d	0d	30-Dec-13 A	24-Jan-14 A	100%		■ Pre-drilling works																																																			
C3840-AGW-050	Permanent Hoarding Erection	25d	0d	28-Feb-14 A	08-Apr-14 A	100%		■ Permanent Hoarding Erection																																																			
C3840-AGW-070	Joint Survey & Remove existing BS & ABWF Services	6d	0d	01-Feb-14 A	22-Feb-14 A	100%		■ Joint Survey & Remove existing BS & ABWF Services																																																			
C3840-AGW-080	Close D1 & Construct Flood Barrier at D1	9d	0d	23-Feb-14 A	27-Feb-14 A	100%		■ Close D1 & Construct Flood Barrier at D1																																																			
C3840-AGW-100	Demolish D1 above GL	12d	0d	18-Mar-14 A	24-Apr-14 A	100%		■ Demolish D1 above GL																																																			

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18

Page 7 of 26

Master Programme Revision RMPRSA1

RMPRSA1

Date	Revision	Checked	Approved
01-Jun-18		BG	AW

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																														
								2014	2015	2016	2017	2018	2019																									
C3840-AGW-120	Install temporary steel deck platform in D1 opening	9d	0d	25-Apr-14 A	22-May-14 A	100%		■ : Install temporary steel deck platform in D1 opening																														
C3840-AGW-130	Relocate hoarding along south footpath	4d	0d	08-May-14 A	13-May-14 A	100%		■ Relocate hoarding along south footpath																														
C3840-AGW-140	Implement TTA stg 1 to expose utilities/left-in piles & slewing cables as necessary along south footpath	1d	0d	23-May-14 A	23-May-14 A	100%		I : Implement TTA stg 1 to expose utilities/left-in piles & slewing cables as necessary along south footpath																														
C3840-AGW-150	Complete expose utilities/left-in piles & cable slewing as necessary	0d	0d		21-Jul-14 A	100%		◆ Complete expose utilities/left-in piles & cable slewing as necessary																														
C3840-AGW-160	Implement TTA stg 2 (diversion of pedestrian route)	1d	0d	22-Jul-14 A	22-Jul-14 A	100%		I : Implement TTA stg 2 (diversion of pedestrian route)																														
C3840-AGW-170	Relocate hoarding to suit pipe piling	4d	0d	23-Jul-14 A	24-Jul-14 A	100%		I : Relocate hoarding to suit pipe piling																														
Piles & Grouting for Vertical Shaft		113d	0d	08-Apr-14 A	18-Oct-14 A																																	
C3840-EVS-010	Mobilization for Piling Rig and Setup	4d	0d	08-Apr-14 A	28-Apr-14 A	100%		■ Mobilization for Piling Rig and Setup																														
C3840-EVS-015	1 no. test pile & 3 nos. performance piles	6d	0d	08-May-14 A	22-May-14 A	100%		■ 1 no. test pile & 3 nos. performance piles																														
C3840-EVS-020	39 nos. pipe piles	35d	0d	23-May-14 A	09-Aug-14 A	100%		■ 39 nos. pipe piles																														
C3840-EVS-040	Curtain Grouting at vertical shaft	18d	0d	25-Aug-14 A	18-Oct-14 A	100%		■ Curtain Grouting at vertical shaft																														
Piles & Grouting for Temporary Staircase & C&C Subway		685d	0d	14-Jun-14 A	24-Sep-16 A																																	
C3840-ETS-020	79 nos. pipe piles along Grid Line A	47d	0d	15-Jul-14 A	05-Feb-15 A	100%		■ 79 nos. pipe piles along Grid Line A																														
C3840-ETS-028	Curtain Grouting for C&C, stage 1	24d	0d	23-Dec-14 A	13-Mar-15 A	100%		■ Curtain Grouting for C&C, stage 1																														
C3840-ETS-029	Curtain Grouting for C&C, stage 2	30d	0d	09-Aug-16 A	24-Sep-16 A	100%		■ Curtain Grouting for C&C, stage 2																														
C3840-ETS-032	3 nos. pipe piles between Grids 1 & 2	6d	0d	13-Oct-14 A	05-Nov-14 A	100%		■ 3 nos. pipe piles between Grids 1 & 2																														
C3840-ETS-042	Drill for H4 & H5 (exclude drilling for rock socket)	6d	0d	21-Oct-14 A	24-Oct-14 A	100%		I Drill for H4 & H5 (exclude drilling for rock socket)																														
C3840-ETS-044	Drill for H5 (rock socket), H6, H7 & H8 and Install/grout for H4 to H8	17d	0d	02-Feb-15 A	25-Feb-15 A	100%		■ Drill for H5 (rock socket), H6, H7 & H8 and Install/grout for H4 to H8																														
C3840-ETS-052	Implement TTM 803	6d	0d	21-Oct-14 A	22-Oct-14 A	100%		I Implement TTM 803																														
C3840-ETS-053	Relocation of hoarding & Implement TTM 804	6d	0d	20-Nov-14 A	28-Nov-14 A	100%		■ Relocation of hoarding & Implement TTM 804																														
C3840-ETS-054	Trial trench excavation for driving sheet pile along Nathan Road	12d	0d	23-Oct-14 A	04-Nov-14 A	100%		■ Trial trench excavation for driving sheet pile along Nathan Road																														
C3840-ETS-060	Type III Sheet Pile, 102m along Nathan Road	6d	0d	05-Nov-14 A	21-Nov-14 A	100%		■ Type III Sheet Pile, 102m along Nathan Road																														
C3840-ETS-070	Type III Sheet Pile along Carnarvon Road	12d	0d	14-Jun-14 A	25-Jun-14 A	100%		■ Type III Sheet Pile along Carnarvon Road																														
C3840-ETS-075	Toe Grouting (only install grout pipe) along Carnarvon Road	8d	0d	27-Jun-14 A	07-Jul-14 A	100%		■ Toe Grouting (only install grout pipe) along Carnarvon Road																														
C3840-ETS-080	Toe Grouting for sheet piles along Nathan Road & Carnarvon Road	8d	0d	20-Nov-14 A	03-Dec-14 A	100%		■ Toe Grouting for sheet piles along Nathan Road & Carnarvon Road																														
C3840-ETS-090	Mobilization; 2nd Piling Rig and Setup	4d	0d	05-Jul-14 A	14-Jul-14 A	100%		■ Mobilization; 2nd Piling Rig and Setup																														
C3840-ETS-091	Demobilization; 2nd Piling Rig	1d	0d	20-Sep-14 A	20-Sep-14 A	100%		I Demobilization; 2nd Piling Rig																														
C3840-ETS-092	Mobilization; Drilling Rig for Curtain Grouting for TM800	1d	0d	26-Sep-14 A	26-Sep-14 A	100%		I Mobilization; Drilling Rig for Curtain Grouting for TM800																														
C3840-ETS-093	Demobilization; Drilling Rig for Curtain Grouting	1d	0d	16-Oct-14 A	16-Oct-14 A	100%		I Demobilization; Drilling Rig for Curtain Grouting																														
C3840-ETS-094	Mobilization; Drilling Rig for Curtain Grouting for TM803	1d	0d	22-Oct-14 A	22-Oct-14 A	100%		I Mobilization; Drilling Rig for Curtain Grouting for TM803																														
C3840-ETS-095	Demobilization for Drilling Rig & Mobilization for Curtain Grouting Rig	1d	0d	12-Nov-14 A	12-Nov-14 A	100%		I Demobilization for Drilling Rig & Mobilization for Curtain Grouting Rig																														
C3840-ETS-096	Demobilization: Curtain Grouting Rig	1d	0d	28-Nov-14 A	28-Nov-14 A	100%		I Demobilization: Curtain Grouting Rig																														
C3840-ETS-097	Mobilization: Drilling Rig	1d	0d	29-Nov-14 A	29-Nov-14 A	100%		I Mobilization: Drilling Rig																														
C3840-ETS-098	Demobilization: Drilling Rig	1d	0d	12-Dec-14 A	12-Dec-14 A	100%		I Demobilization: Drilling Rig																														

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18

Master Programme Revision RMPSA1

RMPSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																																																			
								2014	2015	2016	2017	2018	2019																																														
C3840-ETS-099	Mobilization: Curtain Grouting Rig	1d	0d	13-Dec-14 A	13-Dec-14 A	100%		Mobilization: Curtain Grouting Rig																																																			
C3840-ETS-101	Demobilization: Curtain Grouting Rig	1d	0d	14-Dec-14 A	14-Dec-14 A	100%		Demobilization: Curtain Grouting Rig																																																			
C3840-ETS-102	Demobilization: Piling Rig	1d	0d	25-Feb-15 A	25-Feb-15 A	100%		Demobilization: Piling Rig																																																			
C3840-ETS-110	56 nos. pipe piles along Grid Line B	25d	0d	24-Jul-14 A	11-Dec-14 A	100%		■ 56 nos. pipe piles along Grid Line B																																																			
C3840-ETS-120	Curtain Grouting along Grid Line B	13d	0d	30-Sep-14 A	26-Jan-15 A	100%		■ Curtain Grouting along Grid Line B																																																			
Piles & Grouting for Remaining Section of Cofferdam at D2		63d	0d	17-Aug-16 A	30-Sep-16 A																																																						
C3840-ECD-010	Mobilization for Piling Rig and Setup	4d	0d	17-Aug-16 A	18-Aug-16 A	100%		Mobilization for Piling Rig and Setup																																																			
C3840-ECD-012	Construct 2 nos. king posts	2d	0d	19-Aug-16 A	23-Aug-16 A	100%		■ Construct 2 nos. king posts																																																			
C3840-ECD-020	Construct 22 nos. pipe piles at D2	22d	0d	25-Aug-16 A	17-Sep-16 A	100%		■ Construct 22 nos. pipe piles at D2																																																			
C3840-ECD-021	Construct 5 nos. pipe piles between Grids 1 & 2	7d	0d	19-Sep-16 A	26-Sep-16 A	100%		■ Construct 5 nos. pipe piles between Grids 1 & 2																																																			
C3840-ECD-022	Demobilize piling rig and mobilize & setup curtain grouting rig	2d	0d	19-Sep-16 A	20-Sep-16 A	100%		Demobilize piling rig and mobilize & setup curtain grouting rig																																																			
C3840-ECD-030	Curtain Grouting along Grid Line B at D2	8d	0d	21-Sep-16 A	30-Sep-16 A	100%		■ Curtain Grouting along Grid Line B at D2																																																			
Open Cut Sequence 2 (Excavation for Temporary Staircase)		1281d	0d	26-Jan-14 A	01-Aug-18		124d																																																				
Excavation		209d	0d	12-Feb-15 A	02-Nov-15 A																																																						
C3840-EXC-100	Pump test prior to excavate for temporary staircase	24d	0d	12-Feb-15 A	18-Feb-15 A	100%		■ Pump test prior to excavate for temporary staircase																																																			
C3840-TSE-10	Demolish temporary D1 & investigation of extent and nature of artificial obstruction	66d	0d	26-Feb-15 A	19-May-15 A	100%		■ Demolish temporary D1 & investigation of extent and nature of artificial obstruction																																																			
C3840-TSE-12	Excavate (+5.5mPD to +4.7mPD), install waling/strut (L1), traffic deck & partially remove unknown obstruction	35d	0d	26-Feb-15 A	11-Apr-15 A	100%		■ Excavate (+5.5mPD to +4.7mPD), install waling/strut (L1), traffic deck & partially remove unknown obstruction																																																			
C3840-TSE-14	Excavate 2nd layer (+4.7mPD to +1.7mPD) install waling L1A/L1B & partially remove unknown obstruction	23d	0d	13-Apr-15 A	09-May-15 A	100%		■ Excavate 2nd layer (+4.7mPD to +1.7mPD) install waling L1A/L1B & partially remove unknown obstruction																																																			
C3840-TSE-16	Flame cut existing encasing sheetpiles up to +1.7mPD	16d	0d	06-May-15 A	23-May-15 A	100%		■ Flame cut existing encasing sheetpiles up to +1.7mPD																																																			
C3840-TSE-18	Lagging between pipe piles and preparation works for waterproofing to +1.7mPD	18d	0d	14-May-15 A	05-Jun-15 A	100%		■ Lagging between pipe piles and preparation works for waterproofing to +1.7mPD																																																			
C3840-TSE-20	Existing concrete infill removal up to +1.7mPD	12d	0d	21-May-15 A	04-Jun-15 A	100%		■ Existing concrete infill removal up to +1.7mPD																																																			
C3840-TSE-22	Waling & strut installation L2	9d	0d	01-Jun-15 A	10-Jun-15 A	100%		■ Waling & strut installation L2																																																			
C3840-TSE-24	Excavation from +1.7mPD to -0.87mPD	13d	0d	05-Jun-15 A	19-Jun-15 A	100%		■ Excavation from +1.7mPD to -0.87mPD																																																			
C3840-TSE-26	Flame cut existing encasing sheetpiles up to -0.87mPD	7d	0d	09-Jun-15 A	16-Jun-15 A	100%		■ Flame cut existing encasing sheetpiles up to -0.87mPD																																																			
C3840-TSE-28	Existing concrete infill & RC wall removal up to -0.87mPD	13d	0d	12-Jun-15 A	27-Jun-15 A	100%		■ Existing concrete infill & RC wall removal up to -0.87mPD																																																			
C3840-TSE-30	Lagging between pipe piles and preparation works for waterproofing to -0.87mPD	23d	0d	16-Jun-15 A	14-Jul-15 A	100%		■ Lagging between pipe piles and preparation works for waterproofing to -0.87mPD																																																			
C3840-TSE-31	Excavate up to +4.2mPD at C&C (grid 2-4) & install traffic deck	34d	0d	22-Jun-15 A	31-Jul-15 A	100%		■ Excavate up to +4.2mPD at C&C (grid 2-4) & install traffic deck																																																			
C3840-TSE-32	Excavation from -0.87mPD to -2.2mPD	18d	0d	16-Jul-15 A	05-Aug-15 A	100%		■ Excavation from -0.87mPD to -2.2mPD																																																			
C3840-TSE-34	Flame cut existing encasing sheetpiles up to -3.3mPD	15d	0d	20-Jul-15 A	05-Aug-15 A	100%		■ Flame cut existing encasing sheetpiles up to -3.3mPD																																																			
C3840-TSE-36	Existing concrete infill & RC wall removal up to -3.3mPD	12d	0d	30-Jul-15 A	12-Aug-15 A	100%		■ Existing concrete infill & RC wall removal up to -3.3mPD																																																			
C3840-TSE-38	Lagging between pipe piles and preparation works for waterproofing to -3.3mPD	9d	0d	10-Aug-15 A	19-Aug-15 A	100%		■ Lagging between pipe piles and preparation works for waterproofing to -3.3mPD																																																			
C3840-TSE-40	Waling & strut installation L3	6d	0d	13-Aug-15 A	19-Aug-15 A	100%		■ Waling & strut installation L3																																																			
C3840-TSE-42	Excavation (grid 1-2) up to -3.3mPD	8d	0d	25-Aug-15 A	02-Sep-15 A	100%		■ Excavation (grid 1-2) up to -3.3mPD																																																			
C3840-TSE-44	Flame cut existing encasing sheetpiles up to -3.3mPD	6d	0d	28-Aug-15 A	04-Sep-15 A	100%		■ Flame cut existing encasing sheetpiles up to -3.3mPD																																																			

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18

Page 9 of 26

Master Programme Revision RMPSA1

RMPSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014												2015												2016												2017												2018												2019																																										
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
Bay 5 (Staircase from +0.33 to 2.2mPD)																																																																																																														
C3840-TSR-200	Soffit fwk	2d	0d	24-Sep-15 A	29-Sep-15 A	100%		I Soffit fwk																																																																																																						
C3840-TSR-210	Rebar fixing, fwk for risers & concreting (2.0m3)	2d	0d	26-Sep-15 A	29-Sep-15 A	100%		I Rebar fixing, fwk for risers & concreting (2.0m3)																																																																																																						
Bay 6 (walls & roof from 2.2mPD to 4mPD)																																																																																																														
C3840-TSR-150	Strike fwk, form cj, install waterproofing membrane & rebar fixing	4d	0d	02-Oct-15 A	06-Oct-15 A	100%		I Strike fwk, form cj, install waterproofing membrane & rebar fixing																																																																																																						
C3840-TSR-165	Erect fwk/working platform & concreting (16.0m3)	5d	0d	07-Oct-15 A	12-Oct-15 A	100%		I Erect fwk/working platform & concreting (16.0m3)																																																																																																						
Bay 7 (walls & roof from +4mPD to +5.7mPD)																																																																																																														
C3840-TSR-215	Strike fwk, remove working platform, form cj & rebar fixing	2d	0d	13-Oct-15 A	14-Oct-15 A	100%		I Strike fwk, remove working platform, form cj & rebar fixing																																																																																																						
C3840-TSR-225	Falsework, fwk, working platform & concreting (13.5m3)	4d	0d	15-Oct-15 A	19-Oct-15 A	100%		I Falsework, fwk, working platform & concreting (13.5m3)																																																																																																						
Bay 8 (walls & roof above +5.7mPD)																																																																																																														
C3840-TSR-230	Strike fwk, remove working platform, form cj, erect fwk & rebar fixing	10d	0d	20-Oct-15 A	31-Oct-15 A	100%		I Strike fwk, remove working platform, form cj, erect fwk & rebar fixing																																																																																																						
C3840-TSR-235	Falsework, fwk, working platform & concreting (33.5m3)	10d	0d	20-Oct-15 A	02-Nov-15 A	100%		I Falsework, fwk, working platform & concreting (33.5m3)																																																																																																						
C3840-TSR-236	Erect fwk and concreting (2m3) for upstand wall	2d	0d	03-Nov-15 A	05-Nov-15 A	100%		I Erect fwk and concreting (2m3) for upstand wall																																																																																																						
C3840-TSR-237	Concrete curing and remove fwk/falsework	15d	0d	03-Nov-15 A	20-Nov-15 A	100%		I Concrete curing and remove fwk/falsework																																																																																																						
Section between Grid 1 and 2																																																																																																														
Bay 9 (Collar Frame up to -4.3mPD)																																																																																																														
C3840-TSR-500	Coring dowel bars holes & form groove/cj	12d	0d	28-Oct-15 A	11-Nov-15 A	100%		I Coring dowel bars/holes & form groove/cj																																																																																																						
C3840-TSR-505	Install waterproofing membrane/dowel bars	5d	0d	04-Nov-15 A	09-Nov-15 A	100%		I Install waterproofing membrane/dowel bars																																																																																																						
C3840-TSR-510	Rebar fixing	2d	0d	11-Nov-15 A	12-Nov-15 A	100%		I Rebar fixing																																																																																																						
C3840-TSR-515	End fwk shuttering & concreting collar to slab (2.5m3)	3d	0d	13-Nov-15 A	16-Nov-15 A	100%		I End fwk shuttering & concreting collar to slab (2.5m3)																																																																																																						
Bay 12 (Base Slab at -4.32mPD)																																																																																																														
C3840-TSR-540	Construct base slab (20.0m3)	13d	0d	04-Nov-15 A	19-Nov-15 A	100%		I Construct base slab (20.0m3)																																																																																																						
Bay 10 (Collar Frame up to -2mPD)																																																																																																														
C3840-TSR-520	Erect working platform, install waterproofing membrane & rebar fixing	3d	0d	20-Nov-15 A	24-Nov-15 A	100%		I Erect working platform, install waterproofing membrane & rebar fixing																																																																																																						
C3840-TSR-525	Fwk & concreting to -2.2mPD (1.5m3)	4d	0d	25-Nov-15 A	27-Nov-15 A	100%		I Fwk & concreting to -2.2mPD (1.5m3)																																																																																																						
Bay 13 (Walls up to -3.2mPD)																																																																																																														
C3840-TSR-550	Install water proofing system, rebar fixing for W1, W2, W3 & 250 mm partition wall	3d	0d	27-Nov-15 A	30-Nov-15 A	100%		I Install water proofing system, rebar fixing for W1, W2, W3 & 250 mm partition wall																																																																																																						
C3840-TSR-555	Erect working platform, fwk shuttering & concreting (9.0m3)	4d	0d	01-Dec-15 A	07-Dec-15 A	100%		I Erect working platform, fwk shuttering & concreting (9.0m3)																																																																																																						
Bay 11 (Collar Frame up to +1.2mPD)																																																																																																														
C3840-TSR-530	Erect working platform, Install waterproofing membrane & rebar fixing	5d	0d	30-Nov-15 A	03-Dec-15 A	100%		I Erect working platform, Install waterproofing membrane & rebar fixing																																																																																																						
C3840-TSR-535	Fwk & concreting to collar (4.0m3)	7d	0d	01-Dec-15 A	07-Dec-15 A	100%		I Fwk & concreting to collar (4.0m3)																																																																																																						
Bay 14 (Walls up to -0.96mPD) and Bay 18a (Stair)																																																																																																														
C3840-TSR-560	Construct bay 14 (18.5m3)	6d	0d	08-Dec-15 A	15-Dec-15 A	100%		I Construct bay 14 (18.5m3)																																																																																																						
C3840-TSR-602	Construct bay 18a (3.5m3)	5d	0d	19-Dec-15 A	28-Dec-15 A	100%		I Construct bay 18a (3.5m3)																																																																																																						

█ Current Bar █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work

Data Date: 01-Jun-18

Page 11 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014												2015												2016												2017												2018												2019																							
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S
Bay 15 (Walls up to +1.25mPD)																																																																																											
C3840-TSR-580	Remove platform & strike fwk, propping, water proofing, re-bar fixing, fwk suttering & concreting (20m3)	13d	0d	23-Dec-15 A	07-Jan-16 A	100%		■ Remove platform & strike fwk, propping, water proofing, re-bar fixing, fwk suttering & concreting (20m3)																																																																																			
Bay 16 (Walls & Roof Slab)																																																																																											
C3840-TSR-590	Remove fwk, form cj, install WPS, remove L2, re-propping & erect falsework	5d	0d	08-Jan-16 A	16-Jan-16 A	100%		■ Remove fwk, form cj, install WPS, remove L2, re-propping & erect falsework																																																																																			
C3840-TSR-595	Construct wall & roof slab (31.5m3)	14d	0d	18-Jan-16 A	23-Jan-16 A	100%		■ Construct wall & roof slab (31.5m3)																																																																																			
C3840-TSR-600	Concrete curing, coring, saw cut & breakthrough, removal of scaffold/falsework/fw, repropping	13d	0d	25-Jan-16 A	13-Feb-16 A	100%		■ Concrete curing, coring, saw cut & breakthrough, removal of scaffold/falsework/fw, repropping																																																																																			
Bays 17 and 18b (Stairs up to 2nd Landing)																																																																																											
C3840-TSR-585	Construct staircase (8.0m3)	7d	0d	15-Feb-16 A	20-Feb-16 A	100%		■ Construct staircase (8.0m3)																																																																																			
Construction of Refuse Bin																																																																																											
C3840-TSR-604	Construct Refuse Bin	7d	0d	03-Mar-16 A	12-Mar-16 A	100%		■ Construct Refuse Bin																																																																																			
Milestones for Cost Centre D - Temporary Entrance																																																																																											
C3840-MS-D01	D1 - Comp. removal of all overhead signs affecting Works for the Temp. Entrance	0d	0d	26-Jan-14 A	01-Aug-18	100%	151d	◆ D1 - Comp. removal of all overhead signs affecting Works for the Temp. Entrance																																																																																			
C3840-MS-D02	D2-Comp. 20% of cofferdam for T. E. and all U/G UU diversion/protection for T.E. cofferdam	0d	0d	06-Sep-14 A		100%		◆ D2-Comp. 20% of cofferdam for T. E. and all U/G UU diversion/protection for T.E. cofferdam																																																																																			
C3840-MS-D03	D3 - Comp. temp. cofferdam and grouting (excl. satisf. comp. of pump test)	0d	0d	18-Feb-15 A		100%		◆ D3 - Comp. temp. cofferdam and grouting (excl. satisf. comp. of pump test)																																																																																			
C3840-MS-D04	D4-Comp. 66% const. of temp. stair measured by vol. of conc. poured & comp. form. open. into TST Stn	0d	0d	13-Feb-16 A		100%		◆ D4-Comp. 66% const. of temp. stair measured by vol. of conc. poured & comp. form. open. into TST Stn																																																																																			
C3840-MS-D05	D5-Open Temporary Entrance for use	0d	0d	06-Jul-16 A		100%		◆ D5-Open Temporary Entrance for use																																																																																			
C3840-MS-D06	D6-Comp. demolition of Temp. Entrance and disposal of all C&D waste arising there from	0d	0d	01-Aug-18		0%	151d	◆ D6-Comp. demolition of																																																																																			
Open Cut Sequence 3 (Advance Ground Works at D2 & in front of D1)																																																																																											
C3840-ELS-400	Expose underground UUs and provide support to UUs; at grid 1-4	132d	0d	17-Nov-15 A	30-Apr-16 A	100%		■ Expose underground UUs and provide support to UUs; at grid 1-4																																																																																			
C3840-ELS-410	Expose existing sewer & strom drainage/trim concrete surround for PCCW cable ducts & 1st lift of PCCW cable ducts	36d	0d	03-May-16 A	16-Jun-16 A	100%		■ Expose existing sewer & strom drainage/trim concrete surround for PCCW cable ducts & 1st lift of PCCW cable ducts																																																																																			
C3840-ELS-420	Re-arrange existing sewer & strom drainage/ 2nd lift of PCCW cable ducts & provide support to cable ducts	50d	0d	17-Jun-16 A	09-Sep-16 A	100%		■ Re-arrange existing sewer & strom drainage/ 2nd lift of PCCW cable ducts & provide support to cable ducts																																																																																			
C3840-ELS-430	Partial demolition of existing subway slab and coring through for two nos. king posts	12d	0d	28-Jul-16 A	18-Aug-16 A	100%		■ Partial demolition of existing subway slab and coring through for two nos. king posts																																																																																			
C3840-ELS-450	Partial demolition of existing subway slab and coring through existing subway for piling PP175 to PP179	12d	0d	12-Sep-16 A	17-Sep-16 A	100%		■ Partial demolition of existing subway slab and coring through existing subway for piling PP175 to PP179																																																																																			
C3840-ELS-510	Joint Survey & Remove existing BS & ABWF Services at D2	6d	0d	07-Jul-16 A	16-Jul-16 A	100%		■ Joint Survey & Remove existing BS & ABWF Services at D2																																																																																			
C3840-ELS-520	Erect FRP hoarding and flood gate/scaffolding platform for demolish D2	9d	0d	12-Jul-16 A	26-Jul-16 A	100%		■ Erect FRP hoarding and flood gate/scaffolding platform for demolish D2																																																																																			
C3840-ELS-530	Demolish D2 above GL	12d	0d	14-Jul-16 A	09-Aug-16 A	100%		■ Demolish D2 above GL																																																																																			
C3840-ELS-540	Erect piling platform and shift hoarding	6d	0d	10-Aug-16 A	20-Aug-16 A	100%		■ Erect piling platform and shift hoarding																																																																																			
Open Cut Sequence 4 (Excavation for Subway in front of D1)																																																																																											
C3840-ELSD1-102	Install support beam, load transfer & remove concrete support at grid 2	8d	0d	31-Jul-16 A	14-Sep-16 A	100%		■ Install support beam, load transfer & remove concrete support at grid 2																																																																																			
C3840-ELSD1-115	Complete excavation up to +1.0mPD including vertical blinding/install L2 & struts	74d	0d	03-Oct-16 A	11-Jan-17 A	100%		■ Complete excavation up to +1.0mPD including vertical blinding/install L2 & struts																																																																																			
C3840-ELSD1-145	Remove existing subway 7.5m below G.L. and excavate to L3 (-2.0mPD) with unforeseen infill	29d	0d	28-Dec-16 A	04-Mar-17 A	100%		■ Remove existing subway 7.5m below G.L. and excavate to L3 (-2.0mPD) with unforeseen infill																																																																																			
C3840-ELSD1-155	Vertical blinding up to L3	8d	0d	09-Jan-17 A	27-Feb-17 A	100%		■ Vertical blinding up to L3																																																																																			
C3840-ELSD1-165	Install waling and strut for L3	6d	0d	25-Jan-17 A	17-Mar-17 A	100%		■ Install waling and strut for L3																																																																																			
C3840-ELSD1-175	Remove existing subway 10.6m below G.L. and excavate to L4 (-5.3mPD) with unforeseen infill	29d	0d	14-Feb-17 A	31-Mar-17 A	100%		■ Remove existing subway 10.6m below G.L. and excavate to L4 (-5.3mPD) with unforeseen infill																																																																																			

- Current Bar
- Critical Remaining Work
- Actual Work
- Remaining Work
- ◆ Milestone

Data Date: 01-Jun-18

Page 12 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C

Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014							2015							2016							2017							2018							2019																															
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
Open Cut Sequence 6																																																																										
C3840-D1-100	Erect hoarding	12d	12d	01-Jun-18	14-Jun-18	0%	12d																																																																			
C3840-D1-110	Open New D2 & D3	1d	1d	30-Jun-18	30-Jun-18	0%	0d																																																																			
Open Cut Sequence 7 (D1)																																																																										
C3840-D1-120	Erect platform	6d	6d	03-Jul-18	09-Jul-18	0%	0d																																																																			
C3840-D1-130	Demolish (Saw cut) Temporary Staircase	20d	20d	10-Jul-18	01-Aug-18	0%	0d																																																																			
C3840-D1-150	Construct RC Structure at D1 Entrance	20d	20d	02-Aug-18	24-Aug-18	0%	0d																																																																			
C3840-D1-160	Concrete curing and removal of falsework/fw	6d	6d	25-Aug-18	31-Aug-18	0%	0d																																																																			
C3840-D1-170	Install Structural steel	12d	12d	01-Sep-18	14-Sep-18	0%	0d																																																																			
C3840-D1-190	Backfilling, removal of temporary decking & reinstate UUs	100d	100d	02-Jun-18	29-Sep-18	0%	0d																																																																			
C3840-D1-200	Cut head of Pipe Pile 2m	100d	100d	07-Jun-18	05-Oct-18	0%	0d																																																																			
C3840-D1-210	Reinstate Carnarvon Road	12d	12d	06-Oct-18	20-Oct-18	0%	0d																																																																			
C3840-D1-220	Reinstate traffic sign and shop sign	3d	3d	22-Oct-18	24-Oct-18	0%	0d																																																																			
C3840-D1-225	Inspection for acceptance by relevant authorities	1d	1d	25-Oct-18	25-Oct-18	0%	0d																																																																			
C3840-D1-230	Open New Entrance D1	1d	1d	26-Oct-18	26-Oct-18	0%	0d																																																																			
Excavation for Shaft and Tunnel																																																																										
Additional G.I. (ABH1)																																																																										
C3840-ABH1-10	Submission for BD consent	0d	0d	26-Nov-14 A	02-Jun-15 A	100%																																																																				
C3840-ABH1-20	Obtain consent from BD	65d	0d	27-Nov-14 A	31-Jan-15 A	100%																																																																				
C3840-ABH1-30	Site preparation, mobilization, set up and drilling hole for ABH1	6d	0d	02-Feb-15 A	06-Feb-15 A	100%																																																																				
C3840-ABH1-40	Prepare & submit assessment report to for ABH1 to MTRC for submission to BD	9d	0d	07-Feb-15 A	17-Feb-15 A	100%																																																																				
C3840-ABH1-50	BD review assessment report for ABH1 & issue consent for horizontal piling	62d	0d	18-Feb-15 A	02-Jun-15 A	100%																																																																				
Shaft Excavation, Tunnel Grouting and HPP Works																																																																										
C3840-SH-100	Pump Test	13d	0d	13-Oct-14 A	27-Oct-14 A	100%																																																																				
C3840-SH-110	Expose utilities, excavate from +5.5 to +0.2mPD (496.8m3), install 1st waling and traffic decking	17d	0d	28-Oct-14 A	15-Nov-14 A	100%																																																																				
C3840-SH-120	Utilities protection and temporary diversion and install lagging wall	18d	0d	17-Nov-14 A	06-Dec-14 A	100%																																																																				
C3840-SH-130	Install steel plate lagging and 2nd layer waling & strut	13d	0d	08-Dec-14 A	27-Dec-14 A	100%																																																																				
C3840-SH-140	Forming platform for tunnel works	15d	0d	29-Dec-14 A	12-Jan-15 A	100%																																																																				
C3840-SH-150	Regrouting for curtain grouting & pumping test (re-test)	24d	0d	12-Jan-15 A	07-Feb-15 A	100%																																																																				
C3840-SH-160	Mobilization & set up for tunnel grouting works (Simon & Son)	4d	0d	09-Feb-15 A	12-Feb-15 A	100%																																																																				
C3840-SH-170	Trial grouting	7d	0d	13-Feb-15 A	24-Feb-15 A	100%																																																																				
C3840-SH-180	Horizontal grouting for top section (44 nos. holes)	23d	0d	25-Feb-15 A	23-Mar-15 A	100%																																																																				
C3840-SH-190	Excavation of tunnel shaft from 0.2mPD to -0.5mPD (67m3)	2d	0d	07-Mar-15 A	09-Mar-15 A	100%																																																																				
C3840-SH-200	Demobilize plants for tunnelling works	2d	0d	24-Mar-15 A	25-Mar-15 A	100%																																																																				

█ Current Bar █ Critical Remaining Work
█ Actual Work ◆ Milestone
█ Remaining Work

Data Date: 01-Jun-18

Page 16 of 26

Master Programme Revision RMPSA1

RMPSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014							2015							2016							2017							2018							2019																															
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
C3840-PWDC-230	Detailed design review & comment by Eng/MTRC	28d	0d	23-Jun-17 A	16-Oct-17 A	100%																																																																				
C3840-PWDC-240	Detailed design submission to BD Consultation	6d	0d	11-Oct-17 A	11-Oct-17 A	100%																																																																				
C3840-PWDC-250	Detailed design review & approve by Eng/MTRC/BD	44d	0d	12-Oct-17 A	05-Feb-18 A	100%																																																																				
C3840-PWDC-270	Issue Working Drawings for Construction	6d	0d	13-Nov-17 A	05-Feb-18 A	100%																																																																				
BS Works at TST Station		234d	0d	19-Dec-14 A	31-May-18 A																																																																					
C3840-BST-140	Cable containment work for Substation #4 inside TST Station (Night Time Work)	7d	0d	19-Dec-14 A	30-Dec-14 A	100%																																																																				
C3840-BST-150	Cable containment & pipe work for SCR inside Station (Night Time Work)	114d	0d	18-Jul-17 A	08-Dec-17 A	100%																																																																				
C3840-BST-180	Cable laying inside Station (Night Time Work)	24d	0d	26-Jan-18 A	09-Feb-18 A	100%																																																																				
C3840-BST200	Submit T&C Record	2d	0d	20-Nov-17 A	31-May-18 A	100%																																																																				
BS & ABWF Works at D2 Entrance including at By Pass Corridor		47d	0d	02-Jan-18 A	26-May-18 A																																																																					
C3840-BSD2-110	BS 1st Fix	24d	0d	08-Jan-18 A	07-Apr-18 A	100%																																																																				
C3840-BSD2-120	BS 2nd Fix	24d	0d	05-Feb-18 A	30-Apr-18 A	100%																																																																				
C3840-BSD2-130	ABWF Works to Deg. 1 & 2 Completion including installation for SS steelwork	24d	0d	02-Jan-18 A	14-Apr-18 A	100%																																																																				
C3840-BSD2-135	ABWF Works to Deg. 3 Completion	24d	0d	15-Jan-18 A	26-May-18 A	100%																																																																				
BS & ABWF Works at Subway Conc. Level, including at Plant Room & D3		180d	11d	23-Oct-17 A	13-Jun-18		2d																																																																			
C3840-BSS-100	BS 1st Fix	90d	0d	02-Nov-17 A	14-Apr-18 A	100%																																																																				
C3840-BSS-110	BS 2nd Fix	40d	5d	01-Feb-18 A	06-Jun-18	99%	5d																																																																			
C3840-BSS-120	ABWF Works to Deg. 1 & 2 Completion	80d	0d	23-Oct-17 A	24-Apr-18 A	100%																																																																				
C3840-BSS-125	ABWF Works to Deg. 3 Completion	40d	11d	02-Jan-18 A	13-Jun-18	98%	2d																																																																			
BS & ABWF Works at Mid Landing Level including TER Rooms		120d	0d	18-Dec-17 A	31-May-18 A																																																																					
C3840-BSM-100	BS 1st Fix	56d	0d	02-Jan-18 A	21-Apr-18 A	100%																																																																				
C3840-BSM-110	BS 2nd Fix	40d	0d	01-Feb-18 A	30-Apr-18 A	100%																																																																				
C3840-BSM-120	Complete all BS works in TER	0d	0d		18-Apr-18 A	100%																																																																				
C3840-BSM-130	Complete all BS works in Electrical Room & Power On for New MCB Board	0d	0d		08-May-18 A	100%																																																																				
C3840-BSM-140	ABWF Works to Deg. 1 & 2 Completion	40d	0d	18-Dec-17 A	14-Apr-18 A	100%																																																																				
C3840-BSM-150	ABWF Works to Deg. 3 Completion	40d	0d	15-Jan-18 A	31-May-18 A	100%																																																																				
T&C and Statutory Inspections Prior to Open Entrances D2/D3 for Public Use		25d	24d	05-Feb-18 A	29-Jun-18		0d																																																																			
C3840-BSM-160	Testing & Commissioning including issuance of FSD Form 501 for completion of FSD works	24d	8d	05-Feb-18 A	09-Jun-18	50%	4d																																																																			
C3840-BSM-170	Operational Team and all Statutory inspections / obtain compliance certificates	24d	24d	15-May-18 A	29-Jun-18	20%	0d																																																																			
BS & ABWF Works at D1 Entrance		38d	38d	01-Sep-18	18-Oct-18		60d																																																																			
C3840-BSD1-130	BS 1st Fix	24d	24d	11-Sep-18	10-Oct-18	0%	0d																																																																			
C3840-BSD1-140	BS 2nd Fix	18d	18d	26-Sep-18	18-Oct-18	0%	0d																																																																			
C3840-BSD1-150	ABWF Works to Deg. 1 & 2 Completion including installation of SS steelwork	24d	24d	01-Sep-18	29-Sep-18	0%	0d																																																																			
C3840-BSD1-155	ABWF Works to Deg. 3 Completion	18d	18d	22-Sep-18	15-Oct-18	0%	62d																																																																			

Current Bar
 Critical Remaining Work
 Actual Work
 Milestone
 Remaining Work

Data Date: 01-Jun-18

Page 24 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	2014 2015 2016 2017 2018 2019																																																						
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
T&C and Statutory Inspection Prior to Open Entrance D1 for Public Use																																																														
C3840-BSD1-170	T&C With Operation Inspection	24d	24d	26-Sep-18	25-Oct-18	0%	0d																																																							
Operational & Maintenance Manuals, As-built Drawings, Design Data																																																														
C3840-OD-1000	Prepare and submit 1st draft of O&M Manuals as per PS 18	30d	0d	02-May-18 A	22-May-18 A	100%																																																								
C3840-OD-1010	Eng review, comment & approve draft O&M Manuals as per PS 18	56d	40d	23-May-18 A	10-Jul-18	20%	43d																																																							
C3840-OD-1020	Prepare and submit final version of O&M Manuals as per PS 18	15d	15d	11-Jul-18	25-Jul-18	0%	43d																																																							
C3840-OD-1030	Eng approve final version of O&M Manuals as per PS 18	50d	50d	26-Jul-18	13-Sep-18	0%	43d																																																							
C3840-OD-1040	Prepare and submit draft as-built Drawings as per PS 18	30d	30d	14-Jun-18	20-Jul-18	0%	19d																																																							
C3840-OD-1050	Eng review, comment & approve draft as-built Drawings as per PS 18	30d	30d	21-Jul-18	19-Aug-18	0%	23d																																																							
C3840-OD-1060	Prepare and submit final as-built Drawings as per PS 18	15d	15d	20-Aug-18	03-Sep-18	0%	23d																																																							
C3840-OD-1070	Eng approve As-built Drawings as per PS 18	30d	30d	04-Sep-18	03-Oct-18	0%	23d																																																							
Milestones for Cost Centre C - Building Services																																																														
C3840-MS-C01	C1- Approval of detailed designs for BS works, suppliers/models/types of BS equip./mat. & SD for T. E.	0d	0d	10-Nov-14 A	100%			◆ C1- Approval of detailed designs for BS works, suppliers/models/types of BS equip./mat. & SD for T. E.																																																						
C3840-MS-C02	C2- Approval in principle of all BS Shop Drwgs	0d	0d	10-Nov-14 A	100%			◆ C2- Approval in principle of all BS Shop Drwgs																																																						
C3840-MS-C03	C3- Comp. placing all orders for all major BS equipment & materials	0d	0d	16-Mar-15 A	100%			◆ C3- Comp. placing all orders for all major BS equipment & materials																																																						
C3840-MS-C04	C4- Comp. all factory acceptance testing	0d	0d	22-Jan-18 A	100%			◆ C4- Comp. all factory acceptance testing																																																						
C3840-MS-C05	C5- Comp. delivery to site of all major equipment for the basement E&M plant room	0d	0d	29-Jan-18 A	100%			◆ C5- Comp. delivery to site of all major equipm																																																						
C3840-MS-C06	C6- Comp. T&C/all statutory & operational team inspections for New Entrance D2	0d	0d	29-Jun-18	0%	184d		◆ C6- Comp. T&C/all statutor																																																						
C3840-MS-C07	C7- Comp. T&C/all statutory & operanal team inspection for new Entrance D3 and Subway	0d	0d	29-Jun-18	0%	184d		◆ C7- Comp. T&C/all statutor																																																						
DSD Entrusted Drainage Works - Option																																																														
Submissions																																																														
C3840-ENT-010	Engineer Exercise Option 1 (Assume 1 year after Contract Commence)	0d	0d	08-Oct-14 A	100%			◆ Engineer Exercise Option 1 (Assume 1 year after Contract Commence)																																																						
C3840-ENT-020	Material submission & get approval from MTRC	60d	0d	18-Apr-18 A	14-May-18 A	100%		■ Material submission & get approv																																																						
C3840-ENT-030	Proposed procedures for diversion agreed during meeting held on 20 Dec 13	0d	0d	20-Dec-13 A	100%			◆ Proposed procedures for diversion agreed during meeting held on 20 Dec 13																																																						
DSD Entrusted Sewage Works																																																														
C3840-ENT-070	Temporary diversion of existing flows	18d	0d	26-Jul-16 A	09-Nov-16 A	100%		■ Temporary diversion of existing flows																																																						
C3840-ENT-080	Construct 4 nos. manholes and pipe laying in between 4 nos. manholes (85%)	13d	0d	26-Apr-18 A	31-May-18 A	100%		■ Construct 4 nos. manholes and																																																						
C3840-ENT-082	Inspection & Diversion of sewer flow from temporary sewer pipeline to newly constructed sewer pipeline	18d	18d	01-Jun-18 A	22-Jun-18	0%	78d	■ Inspection & Diversion of sei																																																						
C3840-ENT-090	Consturct remaining section of entrusted sewage works (15%)	8d	8d	23-Jun-18	03-Jul-18	0%	78d	■ Consturct remaining sectio																																																						
C3840-ENT-160	CCTV Inspection including report	12d	12d	04-Jul-18	17-Jul-18	0%	78d	■ CCTV inspection includin																																																						
C3840-ENT-170	Backfill & Install manhole cover	12d	12d	04-Jul-18	17-Jul-18	0%	78d	■ Backfill & Install manhole																																																						
C3840-ENT-180	Handover Inspection	6d	6d	18-Jul-18	24-Jul-18	0%	78d	■ Handover, inspection																																																						
C3840-ENT-190	Handover to DSD	0d	0d	24-Jul-18	0%	78d		◆ Handover to DSD																																																						
Milestones for Cost Centre E - DSD Entrusted Drainage Works - Option																																																														

■ Current Bar ■ Critical Remaining Work
■ Actual Work ◆ Milestone
■ Remaining Work

Data Date: 01-Jun-18
Page 25 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW



Contract C3840-13C
Tsim Sha Tsui Station, Carnarvon Road Subway



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	% Complete	Total Float	Gantt Chart (2014-2019)																														
								2014	2015	2016	2017	2018	2019																									
C3840-MS-E01	E1 - Comp. all drainage works incl. pipes, manholes, bedding and etc.	0d	0d		03-Jul-18	0%	180d	◆ E1 - Comp. all drainage wo																														
C3840-MS-E02	E2 - Comp. all inspection works and handed over to DSD	0d	0d		24-Jul-18	0%	159d	◆ E2 - Comp. all inspector																														
Interface Requirements Associated with Designated Contracts		893d	0d	14-Mar-16 A	11-Oct-18		81d																															
Access Dates for Designated Contractors As PS Appendix B		893d	0d	14-Mar-16 A	11-Oct-18		81d																															
C3840-DC-10	CN&SE- Temp. stairs, temp. Entrance D and cable routing connecting to exist. TST Stn. at Temp Ent. D	0d	0d	14-Mar-16 A		100%		◆ CN&SE- Temp. stairs, temp. Entrance D and cable routing connecting to exist. TST Stn. at Temp Ent. D																														
C3840-DC-20	CN&SE- All public areas, back of house areas and cable routings at New Entrance D1	0d	0d	11-Oct-18		0%	81d	◆ CN&SE- All pul																														
C3840-DC-30	CN&SE- New Telc. E. Rm, all pub. areas, back of house areas and cab. rout. at B. P. Rm, m.L, Subw& N.E. D2	0d	0d	02-May-18 A		100%		◆ CN&SE- New Telc. E. Rm, all pub																														
C3840-DC-40	CN&SE- All public areas, back of house areas & cable routings at Subway & new Ent. D3	0d	0d	02-May-18 A		100%		◆ CN&SE- All public areas, back of h																														
C3840-DC-50	Security Access Management- Doors requiring security protection or door contacts at Basement P. Rm.	0d	0d	02-May-18 A		100%		◆ Security Access Management- Doo																														
C3840-DC-60	Escalators- Escalator zones, pits, machine rms and cable routes at Subway M to mid-landing	0d	0d	01-Nov-17 A		100%		◆ Escalators- Escalator zones, pits, machine rms and cable																														
C3840-DC-70	K11 ABWF & BS-Subway & new Entrance D3 within K11 Lot Boundary at Subway within K11 Lot B.	0d	0d	08-Feb-18 A		100%		◆ K11 ABWF & BS-Subway & new Entrance D																														

Current Bar
 Critical Remaining Work
 Actual Work
 ◆ Milestone
 Remaining Work

Data Date: 01-Jun-18
 Page 26 of 26

Master Programme Revision RMPRSA1

RMPRSA1			
Date	Revision	Checked	Approved
01-Jun-18		BG	AW

APPENDIX D EVENT AND ACTION PLANS FOR AIR QUALITY AND CONSTRUCTION NOISE

Event and Action Plan for Air Quality

In case the Action and Limit Levels are not complied during construction stage, the Event and Action Plan shown below should be followed.

Event / Action	ET	IEC	ER	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. If valid, inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and EPD; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. Discuss with IEC and Contractor on remedial action required; 6. If exceedance continues, arrange meeting with IEC and ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measure properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial action to IEC within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform ER and EPD; 3. Repeat measurement to confirm finding; 4. Increase 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. data submitted by ET; 3. Check Contractor's working 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC

Event / Action	ET	IEC	ER	Contractor
	<p>monitoring frequency to daily;</p> <p>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</p>	<p>method;</p> <p>4. Discuss with ET and the Contractor on possible remedial measures;</p> <p>5. Advise the ER on the effectiveness of the proposed remedial measures;</p> <p>6. Supervise implementation of remedial measures.</p>	<p>measures properly implemented.</p>	<p>within 3 working days of notification;</p> <p>3. Implement the agreed proposals;</p> <p>4. Amend proposal if appropriate.</p>
Exceedance for two or more consecutive samples	<p>1. Notify IEC, ER, Contractor and EPD;</p> <p>2. Identify sources;</p> <p>3. Repeat measurement to confirm findings;</p> <p>4. Increase monitoring frequency to daily;</p> <p>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</p> <p>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</p> <p>7. Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the</p>	<p>1. Discuss amongst ER, ET and Contractor on the potential remedial actions;</p> <p>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly.</p> <p>3. Supervise the implementation of remedial measures.</p>	<p>1. Confirm receipt of notification of failure in writing;</p> <p>2. Notify Contractor;</p> <p>3. In consultation with IEC, agree with the Contractor on the remedial measures to be implemented;</p> <p>4. Ensure remedial measures properly implemented;</p> <p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>1. Take immediate action to avoid further exceedance;</p> <p>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</p> <p>3. Implement the agreed proposals;</p> <p>4. Resubmit proposals if problem still not under control;</p> <p>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</p>

Event / Action	ET	IEC	ER	Contractor
	results; 8. If exceedance stops, cease additional monitoring.			

Event and Action Plan for Construction Noise

In case the Action and Limit Levels are not complied during the construction stage, the Event and Action Plan shown below should be followed.

Event / Action	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and Contractor. 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed result submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analysed noise problem 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals
Limit Level	<ol style="list-style-type: none"> 1. Notify IEC, ER, EPD and Contractor, and follow other actions 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Check Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances 7. Assess effectiveness of Contractor's 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET and Contractor on the potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly 3. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedances 2. Notify Contractor 3. Require Contractor to propose remedial measures 4. Ensure remedial measures are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notifications 3. Implement the agreed proposals 4. Revise and resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event / Action	ET	IEC	ER	Contractor
remedial actions and keep IEC, EPD, ER informed of the results 8. If exceedance stops, cease additional monitoring				

APPENDIX E Implementation Schedule

Appendix VIII

Implementation Schedule

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve	Status
S.3.1	Noise Impact Use of quieter plant	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control Ordinance	Implemented
S.3.1	Use of noise enclosure and movable barrier <ul style="list-style-type: none"> movable barrier can achieve a 5 dB(A) reduction for stationary PME; noise enclosure can achieve 15dB(A) reduction for PME; A typical design barrier with a steel frame of vertical / cantilever type would be adopted and located close to the noise generating part of PME; Barrier material of surface mass in excess of 7kg/m² shall be required to achieve the maximum screening effect (and minimum 10kg/m² for noise enclosure); The length of barrier should generally be at least five times greater than its height and the minimum height of a barrier should be such that no part of the noise source will be visible from the noise sensitive receiver being protected. 	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93, Noise Control Ordinance and EIAO Guidance Note NO. 9/2010	Implemented
S.3.1	General Construction Noise Control Measures <ul style="list-style-type: none"> The Code of Practice on Good Management Practice 	To minimize construction noise	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control	Implemented

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve	Status
	<p>to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted;</p> <ul style="list-style-type: none"> The statutory and non-statutory requirements and guidelines shall be complied with; Approval for the method of working, equipment and noise mitigation measures intended to be used at the site shall be granted from the Project Engineer before commencing any work; Working methods to minimize the noise impact on the surrounding NSRs shall be formulated and executed, and the implementation of these methods shall be monitored by experienced personnel with suitable training; Noisy equipment and noisy activities shall be located as far away from the NSRs as is practical; Unused equipment shall be turned off; PME should be kept to a minimum and the parallel use of noisy equipment / machinery should be avoided; All plant and equipment shall be maintained regularly; and Material stockpiles and other structures shall be effectively utilized as noise barriers, whenever practicable. 	emissions				Ordinance	Implemented
S.3.2	<p>Air Quality Impact</p> <p>Construction Dust Control Measures</p> <ul style="list-style-type: none"> Decking will be provided subsequent to the completion of surface excavation works. The duration 	To minimise the dust impacts arising from the	Contractor	Work site	Construction Stage	Air Pollution Control (Construction)	Implemented

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve	Status
	<p>of decking is around 13 months after surface excavation works;</p> <ul style="list-style-type: none"> Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather; Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers; Cover all excavated or stockpile of dusty material by impervious sheeting or spraying with water to maintain the entire surface wet; Provision of vehicle washing facilities at the exit points of the site; and Provision of tarpaulin covering of any dusty materials on a vehicle leaving the site. 	<p>construction works</p>				<p>Dust) Regulation</p>	<p>Implemented</p>
S.3.3	<p>Water Quality Impact</p> <p>Construction Water Quality Impact Measures</p> <ul style="list-style-type: none"> The Contractor should design and implement all the mitigation measures and practices specified in the ProPECC PN 1/94 "Construction Site Drainage" and "Recommended Pollution Control Clauses for Construction Contracts" issued by EPD. All runoffs arising from the construction site should be properly collected and treated to ensure the discharge standards as stipulated in WPCO are met. Silt trap and oil interceptor should be provided to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before being pumped to the public stormwater drainage system. The silt traps and oil interceptors should be cleaned and maintained regularly. 	<p>To reduce water quality impact induced by the construction work</p>	<p>Contractor</p>	<p>Work Site</p>	<p>Construction Stage</p>	<p>ProPECC PN1/94; Water Pollution Control Ordinance</p>	<p>Implemented</p>

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve	Status
	<ul style="list-style-type: none"> Any foul effluent should not be discharged into any public sewer and stormwater drain, unless an effluent discharge permit is obtained under the WPCO by the Contractor. Site toilet facilities, if needed, should be chemical toilets or should have the foul water effluent directed to a foul sewer. 						Implemented
S.3.4	<p>Waste Management</p> <p>Construction Waste Management Measures</p> <ul style="list-style-type: none"> Excavated material should be reused on site as far as possible to minimise off-site disposal. Scrap metals or abandoned equipment should be recycled if possible. Waste arising should be kept to a minimum and be handled, transported and disposed of in a suitable manner. The Contractor should adopt a trip ticket system for the disposal of C&D materials to any designated public filling facility and/or landfill. Independent audits of the Contractor and resident site staff will be undertaken to ensure that the correct procedures are being followed. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes. All general refuse should be segregated and stored in enclosed bins or compaction units and waste separation facilities for paper, aluminium cans, plastic bottles etc. should be provided to facilitate reuse or 	To adopt waste management measures in the way of avoiding, minimising, reusing and recycling so as to reduce waste generation	Contractor	Work Site	Construction Stage	Waste Disposal Ordinance (Cap. 54); Waste Disposal (Chemical Waste) (General) Regulation; ETWB TCW No. 31/2004; ETWB TCW No. 19/2005.	Implemented

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve	Status
	recycling of materials and their proper disposal.						Implemented
	Landscape and Visual Impact						
S.3.5	Landscape and Visual Measures <ul style="list-style-type: none"> Screening of construction works by hoardings/noise barriers around works area with visually unobtrusive colours 	To reduce visual impact by construction works.	Contractor	Temporary Storage Area at Salisbury Road	Construction Stage	EIAO	Implemented
S.3.5	<ul style="list-style-type: none"> Reinstating the affected amenity planting area at Salisbury Road after the completion of works 	To prevent loss of planter after construction	Contractor	Temporary Storage Area at Salisbury Road	Operation Stage	ETWB TCW No. 2/2004	Not Applicable, due to site was not taken up for use by Contractor

APPENDIX F

Complaint Response Procedure

