

Monthly EM&A Report (June 2023)

0185/21/ED/0553 02

Sai O Trunk Sewer Sewage Pumping Station



Ref.: SHKSOSPSEM00_0_0088L.23

14 July 2023

By Fax (2827 0485)

Sun Hung Kai Properties Ltd. 42/F., Sun Hung Kai Centre 30 Harbour Road, Wan Chai, Hong Kong

Attention: Mr. Sunny Cheung

Dear Sir,

Re: Sai O Trunk Sewer Sewage Pumping Station Environmental Permit No. EP-597/2021 <u>Monthly EM&A Report (June 2023)</u>

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for June 2023 (ET's ref.:0185/21/ED/0553 02) certified by the ET Leader and provided to us via e-mail on 14 July 2023.

We are pleased to inform you that we have no further comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of EP-597/2021 and Section 12.4.1.1 of EM&A Manual for the captioned project.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours sincerely, For and on behalf of Ramboll Hong Kong Ltd.

Y H Hui Independent Environmental Checker

c.c. AECOM	Ms. Janice Tam / Mr. CK Man	(By Fax: 3894 5801)
Fugro	Mr. Calvin Leung	(By Fax: 2450 6138)
SGJV	Mr. Eddie Tse	(By Fax: 3894 5801)

Q:\Projects\SHKSOSPSEM00\02 Proj_Mgt\02 Corr\SHKSOSPSEM00_0_0088L.23.docx

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

Document Control

Document Information

Project Title	Sai O Trunk Sewer Sewage Pumping Station
Document Title	Monthly EM&A Report (June 2023)
Fugro Project No.	0185/21
Fugro Document No.	0185/21/ED/0553 02
Issue Number	02

Client Information

Client	Light Time Investments Limited
Client Address	42/F, Sun Hung Kei Centre, 30 Harbour Road, Wan Chai, Hong Kong
Client Contact	Mr. Sunny Cheung

Environmental Team

Initials	Name	Role	Signature
MP	Calvin M.P. Leung	Environmental Team Leader	Catoin Leing
СҮ	Cyrus C.Y. Lai	Senior Environmental Consultant	3
MS	Michelle T. Shum	Assistant Environmental Consultant	51.

EXECUTIVE SUMMARY

- i. This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Sai O Trunk Sewer Sewage Pumping Station. Light Time Investments Limited has appointed Fugro Technical Services Limited (FTS) to undertake the Environmental Team services for the project and implement the EM&A works.
- ii. This is the 17th Monthly EM&A Report for the Project which summaries findings of the EM&A programme during the reporting period from 1 June 2023 to 30 June 2023.

Breaches of Environmental Quality Performance Limits (Action & Limit levels)

- iii. No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting month.
- iv. No corrective actions were required according to the Event-Action Plans.

Complaint Log

v. No complaints were received in the reporting period.

Notifications of any Summons and Successful Prosecutions

vi. No notifications of summons and prosecutions were received in the reporting period.

Reporting Change

vii. There were no reporting changes during the reporting month

Future Key Issues

viii. The main works will be anticipated in the next month are as follow:

Pump Room – Structure - Ground Slab

- External working platform and formwork
- Wall rebar
- Internal wall and soffit formwork
- Ground slab rebar
- Concreting
- Remove formwork and trim CJ

Pump Room – Structure – Wall and Column Above Ground

- Falsework and external scaffold
- External formwork
- Rebar
- Internal formwork and column formwork

Transformer Room and Switch Room

• Dwarf wall on roof and waterproofing

ABWF Works

• Interior finish – transformer room & switch room



E&M Works and OP

- E&M works
- CLP works



Contents

1.	INTRODUCTION	9
1.1	Background	9
1.2	Project Organization	10
1.3	Construction Programme and Activities	11
1.4	Works undertaken during the month	11
1.5	Status of Environmental Licences, Notification and Permits	12
2.	AIR QUALITY	13
2.1	Monitoring Requirement	13
2.2	Monitoring Equipment	13
2.3	Monitoring Parameters and Frequency	13
2.4	Monitoring Methodology	14
2.5	Maintenance and Calibration	15
2.6	Monitoring Locations	15
2.7	Monitoring Results	15
3.	NOISE	17
3.1	Monitoring Requirement	17
3.2	Monitoring Equipment	17
3.3	Monitoring Parameters and Frequency	17
3.4	Monitoring Methodology	18
3.5	Maintenance and Calibration	18
3.6	Monitoring Locations	19
3.7	Monitoring Results	19
3.8	Comparison of Noise Monitoring data with EIA Predictions	20
4.	SITE INSPECTION AND AUDIT	21
4.1	Site Inspection	21
4.2	Advice on the Solid and Liquid Waste Management Status	21
5.	NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFU	L
	PROSECUTIONS	22
5.1	Non-compliance (Exceedances of AL levels)	22
5.2	Complaints, Notification of Summons and Prosecution	22
6.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE	23
6.1	Implementation Status	23
7.	FUTURE KEY ISSUES	24
7.1	Construction Programme for the Next Month	24
7.2	Key Issues for the Coming Month	24
7.3	Monitoring Schedules for the Next Month	24
0185/2 Page 5		JGRO

8.	CONCLUSION AND RECOMMENDATION	25
8.1	Conclusions	25
8.2	Comment and Recommendations	25



Tables

- Table 1.1
 Contact Information of Key Personnel
- Table 1.2
 Environmental Licenses, Notification and Permits Summary
- **Table 2.1**Air Quality Monitoring Equipment
- Table 2.2
 Monitoring Parameters and Frequencies of Noise Monitoring
- Table 2.3
 Air Quality Monitoring Locations
- Table 2.4
 Summary of Air Quality Monitoring Results
- Table 3.1
 Construction Noise Monitoring Equipment
- **Table 3.2** Monitoring Parameters and Frequencies of Noise Monitoring
- Table 3.3
 Construction Noise Monitoring Location
- **Table 3.4** Summary of Construction Noise Monitoring Results
- **Table 3.5** Comparison of Noise monitoring data with EIA predictions



Figures

- Figure 1.1 Location of the proposed Sai O Trunk Sewer SPS
- Figure 2.1 Air Quality Monitoring Location
- Figure 3.1 Noise Monitoring Locations

Appendices

- Appendix A Project Organization Chart
- Appendix B Construction Programme
- **Appendix C** Equipment Calibration Certificates
- Appendix D Environmental Monitoring Schedule
- **Appendix E** Air Quality & Construction Noise Monitoring Results
- **Appendix F** Air Quality & Construction Noise Monitoring Graphs
- Appendix G Action and Limit Level
- Appendix H Event and Action Plan
- **Appendix I** Weather and Meteorological Conditions during Reporting Month
- Appendix J Wind Data
- **Appendix K** Summary of Site Environmental Audit in the Reporting Month
- Appendix L Waste Flow Table
- **Appendix M** Cumulative Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
- **Appendix N** Implementation Status of Environment Mitigation Measures (Construction Phase)
- Appendix O Outstanding Issues and Deficiencies



1. INTRODUCTION

1.1 Background

- 1.1.1 The proposed Sai O Trunk Sewer Sewage Pumping Station (Sai O Trunk Sewer SPS) is a part of Public Works Programme Item 4125DS - Tolo Harbour Sewerage of Unsewered Areas, Stage II, is a core component of the proposed trunk sewerage system in Ma On Shan along Sai Sha Road. It is required to receive all sewage flows along Sai Sha Road from Kei Ling Ha Lo Wai to Cheung Muk Tau and the adjacent residential development, health care institution and education institutions, and then convey the sewage to Sha Tin Sewage Treatment Works.
- 1.1.2 Based on the latest design, the installed capacity per day of the proposed Sai O Trunk Sewer SPS is about 20,600m³ for coping with the sewerage needs of both existing and future developments. Location of the proposed Sai O Trunk Sewer SPS is shown in **Figure 1.1**.
- 1.1.3 The proposed Sai O Trunk Sewer SPS include the following main components:
 - Loading/unloading bay
 - Inlet chamber
 - Coarse screen channel
 - Distribution chamber
 - Wet wells
 - Valve chamber
 - Emergency storage tank
 - Deodorizing unit
 - Switch room
 - Transformer room
- 1.1.4 The Project is a designated project under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499) for which Environmental Impact Assessment (EIA) report and Environmental Monitoring and Audit (EM&A) Manual was approved by EPD (Register No.: AEIAR-230/2021) on 4 June 2021. The Environmental Permit (EP) (EP No. EP-597/2021) was issued by EPD on 28 September 2021.
- 1.1.5 Fugro Technical Services Limited (FTS) has been appointed as the Environmental Team (ET) by Light Time Investments Limited to undertake the Environmental Team services for the Project and implement the EM&A works under Sai O Trunk Sewer Sewage Pumping Station (hereinafter referred as "the Project").



1.1.6 This is the 17th Monthly EM&A report to document the findings of site inspection activities and EM&A programme for this project from 1 June 2023 to 30 June 2023 (reporting period) and is submitted to fulfil Condition 3.4 of the EP and Section 12.4 of the EM&A Manual. According to Condition 4 of the EP, electronic reporting is provided on the internet website to facilitate public inspection of the report.

1.2 Project Organization

1.2.1 The Project Organization structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Party	Position	Name	Telephone
Project Proponent (PP) (Light Time Investments Ltd.)	Senior Project Manager	Mr. Sunny Cheung	3894 5934
Engineer's Representative (ER) (AECOM Asia Co. Ltd.)	Senior Resident Engineer	Mr. C.K. Man	3894 5919
Independent Environmental Checker (IEC) (Ramboll Hong Kong Ltd.)	Independent Environmental Checker	Mr. Y.H. Hui	3465 2888
Contractor (Sanfield-Gammon Construction JV Company Ltd.)	Environmental Officer	Ms. Carrie Kwan	3894 5816
Environmental Team (ET) (Fugro Technical Services Ltd.)	Environmental Team Leader (ETL)	Mr. Calvin Leung	3565 4441

Table 1.1 – Contact Information of Key Personnel



1.3 Construction Programme and Activities

1.3.1 The construction programme of this project is shown in **Appendix B**.

1.4 Works undertaken during the month

1.4.1 Major construction activities were undertaken in the reporting month were:

Pump Room – Structure - Wall to CJ 500mm below S1

Backfilling

Pump Room – Structure – Ground Slab

- Internal falsework and working platform
- Vertical blinding against pipe pile
- Waterproofing on vertical blinding
- External working platform and formwork
- Wall rebar
- Internal wall and soffit formwork
- Ground slab rebar
- Waterproofing to vertical concrete face
- Backfilling to ground slab

Pump Room – Structure – Wall and Column Above Ground

- Falsework and external scaffold
- External formwork
- Rebar

Rising Main and Gravity Sewer

- Install sewer & rising main and concrete manholes
- Backfilling and remove 3 layers of supports

Transformer Room and Switch Room

• Dwarf wall on roof and waterproofing

ABWF Works

• Interior finish – transformer room & switch room

E&M Works and OP

E&M works



1.5 Status of Environmental Licences, Notification and Permits

1.5.1 A summary of the relevant permits, licenses and/or notifications on environmental protection for this project is presented in **Table 1.2**.

Table 1.2 - Environmental Licenses	Notification and Pormits Summany
Table 1.2 – Environmental Licenses,	Nouncation and Permits Summary

Permit/ Notification/ License	Reference No	Valid From	Valid Till
Environmental Permit	EP-597/2021	28-Sep-2021	NA
Notification of Construction Works under APCO	494463	18-Apr-2018	31-Dec-2024
Billing Account under Construction Waste Disposal Charging Scheme	7031695	28-Aug-2018	NA
Effluent Discharge License under WPCO	WT00040139-2021	11-Mar-2022	31-Mar-2027
Chemical Waste Producer Registration	8334-741-S4115-01	14-Aug-2018	31-Aug-2023
Construction Noise Permit	GW-RN0255-23	12-Mar-2023	07-Jun-2023

Notes:

1.5

NA = Not Applicable



2. AIR QUALITY

2.1 Monitoring Requirement

2.1.1 In accordance with the EM&A Manual, 1-hour Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring station to ensure that any deteriorating air quality could be readily detected and timely action shall be undertaken to rectify such situation. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days when the highest dust impact occurs.

2.2 Monitoring Equipment

- 2.2.1 1-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) deployed at the designated monitoring station. The HVS shall meet all the requirements of the EM&A Manual.
- 2.2.2 Wind data monitoring equipment is provided at the conspicuous locations for logging wind speed and wind direction near to the air quality monitoring location. The equipment installation location is agreed with the ER and the IEC.
- 2.2.3 The model of the air quality monitoring equipment used is summarized in **Table 2.1**.

ltem	Brand	Model	Equipment	Serial No.
		TE-5170 (TSP)	High Volume Sampler	HVS-05
		TE-300-310X	-Mass Flow Controller	3088
1	Tisch	TE-5005X	-Blower Motor Assembly	2083
		TE-5007X	-Mechanical Timer	5159
		TE-5009X	-Continuous Flow Recorder	5483
2	Global Water	GL500-7-2	Wind Station	WS-03
3	Tisch	TE-5025A	Calibration Kit	2456

Table 2.1 – Air Quality Monitoring Equipment

2.3 Monitoring Parameters and Frequency

2.3.1 The parameters and frequencies of impact noise monitoring is summarized in **Table 2.2**.

Table 2.2 – Monitoring Parameters and Frequencies of Air Quality Monitoring

Parameter	Frequency
1-hour TSP	At least three times every 6 days when the highest dust impact occurs



2.4 Monitoring Methodology

HVS Installation

- 2.4.1 The following guidelines were adopted during the installation of HVS:
 - i. A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - ii. Two samplers shall be placed less than 2 meters apart;
 - iii. The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - iv. A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - v. A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - vi. No furnace or incinerator flue is nearby;
 - vii. Airflow around the sampler is unrestricted;
 - viii. The sampler is more than 20 metres from the dripline;
 - ix. Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - x. Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - xi. A secured supply of electricity is needed to operate the samplers.

Operating / Analytical Procedures

- 2.4.2 Prior to the commencement of the dust sampling, the flow rate of the HVS shall be properly set. The flow rate shall be indicated on the flow rate chart. The power supply should be checked to ensure the proper functioning of the sampler. The sampler is recommended to be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.4.1 The filter holding frame should be removed by loosening the four nuts and placing carefully a weighted and conditioned filter at the centre with the stamped number upwards on a supporting screen.
- 2.4.2 The filter should be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. The filter holding frame should be tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.



- 2.4.3 A programmed timer should be used to control the duration of operation. Information should be recorded on the record sheet, which included the starting time, the weather condition and the filter number.
- 2.4.4 After sampling process is finished, the filter should be removed and sent to the laboratory for weighting. The elapsed time should also be recorded.
- 2.4.5 All filter papers should be equilibrated in a conditioning environment for 24 hours before weighting. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than \pm 3°C; the relative humidity (RH) should be <50% and not vary by more than \pm 5%. A convenient working RH is 40%.

2.5 Maintenance and Calibration

- 2.5.1 The high volume motors and their accessories should be properly maintained, including routine motor brushes replacement and electrical wiring checking, to ensure that the equipment and a continuous power supply were in good working condition.
- 2.5.2 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bimonthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The calibration certificate for the HVS is provided in **Appendix C**.

2.6 Monitoring Locations

- 2.6.1 In accordance with the EM&A Manual, air quality monitoring should be carried out at a designated monitoring location.
- 2.6.2 As limitation of stable electricity supply & safety concern could not be obtained from the designated dust monitoring location, an alternative monitoring location (CA_M1(a)) was proposed to measure 1-hour TSP levels in accordance with EP Condition 3.1 & Section 2.2.1.20 of the EM&A manual. The alternative monitoring location (CA_M1(a)) was approved by EPD on 15 December 2021.
- 2.6.3 The air quality monitoring location summarised in **Table 2.3** and shown in **Figure 2.1**.

Table 2.3 – Air Quality Monitoring Locations

Monitoring Location ID	Location
CA_M1(a)	Construction Site Boundary near Hong Kong Baptist Theological Seminary (HKBTS) Staff & Students Quarters

2.7 Monitoring Results

- 2.7.1 The schedule of air quality monitoring in reporting month is provided in **Appendix D**.
- 2.7.2 The monitoring data of 1-hr TSP are summarized in **Table 2.4**. The Detailed air quality monitoring results & graphs are presented in **Appendix E** & **Appendix F** respectively.



Table 2.4 – Summary of Air Quality Monitoring Results

Monitoring Station	Average (μg/m³)	Range (μg/ m³)	Action Level (μg/ m³)	Limit Level (µg/ m³)					
1-hour TSP									
CA_M1(a)	86.6	51.9 – 137.5	339	500					

- 2.7.3 No Action / Limit Level exceedance was recorded for 1-hr TSP at CA_M1(a).
- 2.7.4 No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.
- 2.7.5 The Action and Limit Levels for impact air quality monitoring have been set and are presented in **Appendix G**.
- 2.7.6 The Event and Action Plan for Air Quality is given in **Appendix H**.
- 2.7.7 The weather conditions during the monitoring are provided in **Appendix I**.
- 2.7.8 The wind data obtained from the on-site wind station during the reporting period is provided in **Appendix J**.



3. NOISE

3.1 Monitoring Requirement

3.1.1 In accordance with the EM&A Manual, Leq (30min) monitoring is conducted at least once a week when there are Project-related construction activities being undertaken within a radius of 300 m from the monitoring stations. The monitoring is conducted during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

- 3.2.1 As referred to the requirements of the Technical Memorandum (TM) issued under the NCO, the sound level meters in compliance with the International Electro technical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications should be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement, the accuracy of the sound level meter should be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The measurements may be accepted as valid only if the difference between calibration levels obtained before and after the noise measurement is less than 1.0 dB (94 dB ± 0.1 dB).
- 3.2.2 The model of the noise monitoring equipment used is summarized in **Table 3.1**.

Item	Brand	Model	Equipment	Serial No.
1	Casella	CEL-63X Series	Integrating Sound Level Meter	1488293
2	Casella	CEL-120/1	Calibrator	5230950
3	Smart Sensor	AR816	Anemometer	AM-001

Table 3.1 – Construction Noise Monitoring Equipment

3.3 Monitoring Parameters and Frequency

3.3.1 The parameters and frequencies of impact noise monitoring is summarized in **Table 3.2**.

Table 3.2 – Monitoring Parameters and Frequencies of Noise Monitoring

Parameter	Frequency
LAeq (30 min) (L10 and L90 will be recorded for reference)	At each station at 0700-1900 hours on normal weekdays at a frequency of once a week when construction activities are underway



UGRO

3.4 Monitoring Methodology

- 3.4.1 Noise measurement should be conducted as the following procedures:
 - The monitoring station will set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground. (In case façade measurement is not feasible on-site, a free field correction of +3dB(A) will be applied.)
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time will set as follows:
 - frequency weighting: A
 - time weighting: Fast
 - measurement time: 30 minutes
 - Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
 - Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
 - Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s. Calibration certificate of the anemometer is provided in **Appendix C**.

3.5 Maintenance and Calibration

- 3.5.1 Maintenance and calibration procedures should also be carried out, including:
 - The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
 - The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
 - Relevant calibration certificates are provided in Appendix C.



3.6 Monitoring Locations

- 3.6.1 In accordance with the EM&A Manual, noise monitoring should be carried out at 2 designated monitoring locations.
- 3.6.2 The noise monitoring locations are summarised in **Table 3.3** and shown in **Figure 3.1**.

Table 3.3 – Construction Noise Monitoring Location

Monitoring Location ID	Location	Measurements
CN_M1	In front of the HKBTS Staff & Students Quarters	Free Field
CN_M2	In front of the HKBTS Administration and Education Block	Façade
	a hall have a start have find an account of the	-

Note: Correction of +3 dB(A) shall be made to the free field measurements.

3.7 Monitoring Results

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix D**.
- 3.7.2 The noise monitoring data are summarized in **Table 3.4**. The Detailed noise monitoring results & graphs are presented in **Appendix E** & **Appendix F** respectively.

Table 3.4 – Summary of Construction Noise Monitoring Results

Frequency	Location	Correc	cted L _{Aeq}	Action Level	Limit Level	
and Period		Range (dB(A))	Average (dB(A))			
0700-1900 hours in	CN_M1	61.3 – 64.7	63.6	When one documented	70dB(A) during normal teaching period and	
normal weekdays LAeq (30min)	CN_M2	54.2 – 60.2	58.9	complaint is received	examination periods 65 dB(A) during	

Remark:

1. CN_M1: Free-field measurement (+3 dB(A) correction has been applied).

- 3.7.3 No Action / Limit Level exceedance of location CN_M1 & CN_M2 was recorded for construction noise in the reporting month.
- 3.7.4 Construction Noise and Road traffic noise along Ning Ming Road was observed at CN_M1 & CN_M2 during the monitoring month. No effect that arose from the other special phenomena was noted during the current monitoring month.
- 3.7.5 The Action and Limit Levels for Construction Noise have been set and are presented in **Appendix G**.
- 3.7.6 The Event and Action Plan for Construction Noise is given in **Appendix H**.
- 3.7.7 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix I**.



3.8 Comparison of Noise Monitoring data with EIA Predictions

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Monitoring Station	EIA ID	Maximum Predicted Mitigated Construction Noise Level L _{eq} (30min) dB(A)	Maximum Construction Noise Level in June 2023 L _{eq} (30min) dB(A)
CN_M1	N1b	72	64.7
CN_M2	N2	66	60.2

Table 3.5 – Comparison of Noise monitoring data with EIA predictions

Notes:

Predicted Construction Noise Levels extracted from Table 4.8 of EIA Report, AEIAR-230/2021

3.8.2 The construction noise monitoring results at CN_M1 and CN_M2 were below the Maximum Predicted mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report (Register No.: AEIAR-230/2021).



4. SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.
- 4.1.2 In the reporting month, 4 site inspections were carried out on 8, 15, 19 and 26 June 2023.
- 4.1.3 No outstanding issues were reported during the reporting month. The Site Environmental Audit are summarized in **Appendix K**.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 4.2.2 The monthly summary of waste flow table is detailed in **Appendix L**.
- 4.2.3 If off-site disposal is required, the excavated marine mud from the land-based works shall be disposed of at the designated disposal sites within Hong Kong as allocated by the Marine Fill Committee or other locations as agreed by the Director. The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.
- 4.2.4 The Contractor was reminded that chemical waste should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.



5. NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

5.1 Non-compliance (Exceedances of Action & Limit levels)

- 5.1.1 No Action / Limit Level exceedance was recorded for 1-hr TSP level at CA_M1(a) in the reporting month.
- 5.1.2 No Action / Limit Level exceedance was recorded for construction noise at CN_M1 & CN_M2 in the reporting month.
- 5.1.3 No corrective actions were required according to the Event-Action Plans.

5.2 Complaints, Notification of Summons and Prosecution

- 5.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- 5.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix M**.
- 5.2.3 No corrective actions were required.



6. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE

6.1 Implementation Status

The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual. **Appendix N** summarized the Implementation Status of Environment Mitigation Measures.



7. FUTURE KEY ISSUES

7.1 Construction Programme for the Next Month

Pump Room – Structure - Ground Slab

- External working platform and formwork
- Wall rebar
- Internal wall and soffit formwork
- Ground slab rebar
- Concreting
- Remove formwork and trim CJ

Pump Room – Structure – Wall and Column Above Ground

- Falsework and external scaffold
- External formwork
- Rebar
- Internal formwork and column formwork

Transformer Room and Switch Room

• Dwarf wall on roof and waterproofing

ABWF Works

• Interior finish – transformer room & switch room

E&M Works and OP

- E&M works
- CLP works

7.2 Key Issues for the Coming Month

7.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, waste management, and landscape and visual impact issues.

7.3 Monitoring Schedules for the Next Month

7.3.1 The tentative schedule for environmental monitoring in the coming month is provided in **Appendix D**.



8. CONCLUSION AND RECOMMENDATION

8.1 Conclusions

- 8.1.1 1-hour TSP impact monitoring was carried out in the reporting month. No Action / Limit Level exceedance at CA_M1(a) was recorded during the period.
- 8.1.2 Construction noise monitoring was carried out in the reporting month. No Action / Limit Level exceedance at CN_M1 & CN_M2 was recorded during the period.
- 8.1.3 Four environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 8.1.4 Two landscape and visual site audits were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 8.1.5 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

8.2 Comment and Recommendations

8.2.1 The recommended environmental mitigation measures, as proposed in the EIA report and EM&A Manual shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.

8.2.2 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Air Quality Impact

• Stockpile should be removed, covered by tarpaulin sheet or water spray should be provided as dust control measures.

Construction Noise Impact

• No specific observation was identified in the reporting month.

Water Quality Impact

• No specific observation was identified in the reporting month.

Chemical Waste and Waste Management

 Good housekeeping should be maintained by the Contractor, general refuse should be removed regularly.

Landscape and Visual Impact

• No specific observation was identified in the reporting month.

Permit/ Licenses


• No specific observation was identified in the reporting month



Figure 1.1

Location of the proposed Sai O Trunk SPS







PROJECT

TOLO HARBOUR SEWERAGE OF UNSEWERED AREAS STAGE 2 -INVESTIGATION, DESIGN AND CONSTRUCTION CLIENT




算法 新聞 Drainage Services De

CONSULTANT 工程期間公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分列工和期間公司

ISSUE/REVISION



STATUS

SCALE 比例

DIMENSION UNIT

A1 1 : 1500

METRES

KEY PLAN



60547289

SHEET TITLE

LOCATION OF THE PROPOSED SAI O TRUNK SEWER SEWAGE PUMPING STATION

SHEET NUMBER


60547289/EM&A/FIGURE 1.1

CONTRACT NO.

Figure 2.1

Air Quality Monitoring Location





SITE BOUNDARY 500m ASSESSMENT AREA South ASSESSMENT AREA
 REPRESENTATIVE AIR
 SENSITIVE RECEIVER
 CA_MIT(a) PROPOSED AIR QUALITY MONITORING
 POINT DURING CONSTRUCTION PHASE



PROJECT

TOLO HARBOUR SEWERAGE OF UNSEWERED AREAS STAGE 2 -INVESTIGATION, DESIGN AND CONSTRUCTION CLIENT




築務署 Drainage Services Department

CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程範囲公司

ISSUE/REVISION



STATUS

SCALE

DIMENSION UNIT

A11:2000

METRES

KEY PLAN

PROJECT NO.

CONTRACT NO.

60547289

SHEET TITLE

LOCATIONS OF PROPOSED DUST MOINTORING POINT


SHEET NUMBER

60547289/EM&A/FIGURE 2.1

Figure 3.1

Noise Monitoring Locations







PROJECT

TOLO HARBOUR SEWERAGE OF UNSEWERED AREAS STAGE 2 -INVESTIGATION, DESIGN AND CONSTRUCTION CLIENT




算法 新考 Drainage Services De

CONSULTANT 工程期間公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分列工程期間公司

ISSUE/REVISION



STATUS

SCALE 比例

DIMENSION UNIT

CONTRACT NO.

A1 1 : 1500

METRE

KEY PLAN #헤르

PROJECT NO.

60547289

SHEET TITLE

LOCATIONS OF PROPOSED NOISE MOINTORING POINT


SHEET NUMBER

60547289/EM&A/FIGURE 3.1

Appendix A

Project Organization Chart







PROJECT मा

TOLO HARBOUR SEWERAGE OF UNSEWERED AREAS STAGE 2 -INVESTIGATION, DESIGN AND CONSTRUCTION




集務署 Drainage Services De

CONSULTANT 工程期间公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分式電纜間公司

ISSUE/REVISION



STATUS

SCALE

DIMENSION UNIT

CONTRACT NO.

A11: AS SHOUWN

KEY PLAN #헤르

PROJECT NO.

60547289

SHEET TITLE

PROJECT ORGANISATION

SHEET NUMBER

60547289/EM&A/FIGURE 1.2

Appendix B

Construction Programme

fugro

UU				2023	•						Finish	Days Start		Activity)
bits bits<			30 06	30	16 23		02	25		04	28				
Description of a product of a prod														mme Rev.1 Updated to 30-Jun 23	Master Program
Mail														ites	Contractual Da
Main dambone magnetore strained matrix and strain													e for OP)	te (Contractual - Dates Adjusted Using Target Date	Completion Da
Model								•			+		ociated Works	Section 1 - Completion of Sai Sha Road and Ass	KD1050
0.300 Sole															
Image: state strained and the strained and															
Base 3. Deeper deep								•			30-Jun-23*	0	ng Station		
Share											20 km 22*		sists d'Marka sutsida Crassa Area		
IMP <td></td> <td>50-Juli-25</td> <td>0</td> <td></td> <td></td> <td></td>											50-Juli-25	0			
100 100 <td></td> <td>30-lun-23*</td> <td>0</td> <td>Area</td> <td></td> <td></td>											30-lun-23*	0	Area		
Bit Bit <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>•</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>								•							
DIM Gli Amperiod I all Mongening Mon	•	•													
Bit <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>•</td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td>								•				-			
UNDER VERSION OF VERSION								•							
Bit optical divide state stat															
101 101 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>•</td> <td></td> <td></td> <td>30-Jun-23*</td> <td>0</td> <td>Area</td> <td></td> <td></td>								•			30-Jun-23*	0	Area		
Schoolener wire wire wire wire wire wire wire wi								•			30-Jun-23*	0	Area	KD9 - Completion of Rising Main outside Green	KD09
Alternative device d								•			30-Jun-23*	0			KD15
No. of control with share base base base base base base base bas														Associated Works (Section 1 of the Works)	Sai Sha Road &
M2D1 MARANE Yake kan be indegring the first with the second														rt Interchange and Public Car Park at Sai O	Public Transpor
NZM0 BAMP addit regression (regression (regres															Public Car Par
N2200 Schwiszence 10 10-20 <								i i i i i i i i i i i i i i i i i i i			22 A 24-Jul-23	90 30-Nov-2	efuse Collection Point	Construct Public Toilet Remainig Structure & Re	PCP2170
Norman Nor											23 28-Dec-23	130 25-Jul-2	use Collection Point	E&M, ABWF and Misc. for New Toilet and Refu	PCP2180
Field Provide								<u> </u>			21 A 15-Jun-23 A	146 16-Aug-2		Drainage (carrier), 2WF	PCP2210
Distance Distance <th< td=""><td></td><td></td><td></td><td></td><td>-</td><td></td><td></td><td></td><td><u></u></td><td></td><td></td><td></td><td></td><td>Site formation work</td><td>PCP2230</td></th<>					-				<u></u>					Site formation work	PCP2230
PC200											1 A 11-Aug-23	169 23-Oct-21		Roadworks	PCP2250
Manual productor dependence of a constraint of a parameter is a constraint of a pa												1			
M2000M3000000000000000000000000000000000000											21 A 11-Aug-23	159 01-Nov-2	n,WTT-20m		
Image: A standard stranger grant at lease PR is personant at region 7 1.4.96.20 9.4.9.20															
F2230 Indicational methods, building methods,															
National Control Nationa											+				
Extract Stands St											23 28-Nov-23	84 19-Aug-2	ters, and road surface for Bus Terminus		
MARK 12														bridge FB1	
APPC BANC A 12 Morie at Neutron 40 64.42 80-022 <td< td=""><td>······································</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>22 11 Con 22</td><td>26 12 Aug</td><td>Dorth Frames at F /D</td><td>Tomporary TTM to now W//D and Domovo the</td><td></td></td<>	······································										22 11 Con 22	26 12 Aug	Dorth Frames at F /D	Tomporary TTM to now W//D and Domovo the	
MCR303 EM Work at Method 47 6. Arg.2 2. Sor.2											23 11-3ep-23	20 12-Aug-2	FOI WI FIAMES AL E/D		
MN3300 MN4 set websand 65 0.4947.3 2.5497.3 2.											23 03-Oct-23	47 <u>08-Διισ-</u>			
MCB300 MCB individual MCB indina MCB individual MCB individual MCB individua															
Main and the set of th															
Awn Fard Fords Field Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Forms at L/B Import TM to new V/B and Remove the Potal Form At TM Remove t										····					
Eabourd Ferrorary TM to new Ward Remove the Portal Frames at E/B Solve 2 Vortal Solve 2<											50 1107 25	100 15 107 2			
KHF1080 Temporary TM to new W/B and Remove the Portal Frame at Explore 2 25 sp.23 27 sp.23 20 sp.23 2 sp.32 2 sp.32<															-
AWF; E&W wrise at astound Se											23 17-Oct-23	18 25-Sep-7	Portal Frames at E/B	Temporary TTM to new W/B and Remove the P	
KHB300 EM Works at subound 58 15.4-23 0.54-2															
kHB300 £M Works at Wetsbound 2 9-Au-23 2-Au-23 9-Au-23											23 20-Sep-23	58 15-Jul-2			
KHB304 Cable containment and final cabling 15 9.1 Sep.23 10 obt 2 9.0 hords 10 obt 2 10 obt 2 9.0 hords 10 obt 2 10 obt 2<				·····							· · · · · · · · · · · · · · · · · · ·				
kHF400 ABW Forks ABW Forks Solver 2 S											23 10-Oct-23	15 21-Sep-7		Cable containment and final cabling	KHFB3045
Eastbond Stage 3 Rink Lem Works Stage 3 Rink Lem Works MKLFB 220 NKLFB 220				·····							+			ABWF Works	KHFB4010
Stage 3 Reinster Worke Portal Frame at TTR W/B incl. concrete blocks at median supports 12 02-Aug-23 15-Aug-23 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>ootbridge FB3</td><td>Ma Kwu Lam F</td></t<>														ootbridge FB3	Ma Kwu Lam F
MKLFB210 Remove the Portal Frame at TR W/B incl. concrete blocks at median supports 1 02-Aug-23 15-Aug-23 15-															Eastbound
Westbound (Site A) MKLFB308 Stair and lift Remaining Structures 02 03 04 04 05 05 06 <td></td>															
MKLFB300 Stai and lift <td></td> <td>23 15-Aug-23</td> <td>12 02-Aug-7</td> <td>crete blocks at median supports</td> <td></td> <td></td>											23 15-Aug-23	12 02-Aug-7	crete blocks at median supports		
MKLFB3120 Remaining Structures 24 30-Mar-23 A 06-Jul-23															
Reinstatement Works Reinstatement Works Image: Comparison of the comparison o															
MKLFB3220 Permanent Road for Divert Traffic from E/B to W/B 24 26-Sep-23 26-Oct-23 4 <td></td> <td>23 A 06-Jul-23</td> <td>24 30-Mar-2</td> <td></td> <td>-</td> <td></td>											23 A 06-Jul-23	24 30-Mar-2		-	
ABWF, E&M Installation ABW F, E&M Installation Company in the set of the set o											22 26 0 -+ 22	24 20 5-5	MA / /D		
MKLFB4010 E&M Works at Eastbound 49 01-Aug-23 26-Sep-23 Image: Control of the second contr											23 20-UCT-23	24 26-Sep-2	vv/D		
											23 26-Son-22	19 01 41-			
Mile B-020 Life Wile2, Wile3 (2116) Life Wile3 Life Wile3 <thlife th="" wile3<=""> <thlife th="" wile3<=""></thlife></thlife>															
		Dete						<u> </u>		i	2.3 UI-INUV-2.3	7.5 US-Aug-2			IVIALED4030
	Revision Checked Ap		P. 1						/IDENING	HA ROAD	SAI S				
SAI SHA ROAD WIDENING		07-JUI-23													
															
THREE MONTHLY ROLLING PROGRAMME AS OF 30/06/2023						})/06/2023	S OF 30	àRAMME A	LING PRC	IONTHLY ROI	THREE M			
SSR - RMCP 83W			SR - RMCP 83W	SSR											

		Activity	Days	Start	Finish									2023								
						28 04		18	25	02			23	30	06		20	27	03			24
	MKLFB4041	Lift - MKL1 (2 nrs)	58	08-Aug-23	16-Oct-23																	
NUMBER NUMER NUMBER NUMBER	MKLFB4042	Lift - MKL4 (2 nrs)	58	08-Aug-23	16-Oct-23																	
		-																				
			228	11-Mar-23 A	30-Nov-23																	
		a Road (R100: Ch100-280)																				
nm nm <t< td=""><td></td><td>Noice barrier footing (NR10, NR20, NR21), 180m 2W/E</td><td>102</td><td>25-Jul-22 A</td><td>15_lup_23 A</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>		Noice barrier footing (NR10, NR20, NR21), 180m 2W/E	102	25-Jul-22 A	15_lup_23 A																	
attack																						
Nome																						
share meak																						
	Utilities Works						1					1										[
Share-start Start Start<	SSR1580	CLP (2 x 180m), 50m/wk	36	06-Jul-23	16-Aug-23																	
Bits Autor year P <	SSR1585	CMHK-180m,HGC-180m,HKBN-180m,HKT-180m,SMT-180m	36	20-Jul-23	30-Aug-23																	
Market set subset set su																						<u> </u>
Interpretendence Interpretendence <th< td=""><td></td><td></td><td>42</td><td>31-Aug-23</td><td>20-Oct-23</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>			42	31-Aug-23	20-Oct-23																	
Number Numer Number Number		· · ·			-										+							<u></u>
Notes Notes <th< td=""><td></td><td></td><td>12</td><td>12-Sen-23</td><td>25-Sen-22</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>+</td><td></td><td></td><td></td><td></td><td></td><td></td><td>¦</td></th<>			12	12-Sen-23	25-Sen-22										+							¦
1000 Image from regis 0			12	12 Jep 23	10 Sep 25										1							
NUM Image: Marce State Sta		Drainage (carrier), stage 2	60	03-Apr-23 A	21-Jul-23	·	;;;;;;;;;;;								+							
1000 Return sector. Nom 1 2																						[
Baseds rug 14 month of rukenes down 12 M or rukenes down 12 M	SSR2600	Site formation work stage 2	18	12-Jul-23	01-Aug-23																	
Basic Biologic (a) (a) (b) (b) (b) (b) (b) (b) (b) (b) (b) (b	SSR2620	Noise barrier steelwork, 196m	24	25-May-23 A	31-Jul-23									-								
image:			6	19-Jun-23 A										<u></u>	<u></u>							
BADE Organization A Normal		Roadworks stage 2 & implement TTM for removal eastbound portal	18	22-Jul-23	11-Aug-23		ļ								÷	ļ						ļ
00000 000000000000000000000000000000000000				20 1 22	20 1 1 22										+			·				
901 9111 911 911																						
34303 94			24	08-Jui-23	04-Aug-23																	
Aug. 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1	-		48	22-lul-23	15-Sen-23																	
Weilbard Weilbard <th< td=""><td></td><td></td><td>-0</td><td>22 301 23</td><td>15 Sep 25</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>			-0	22 301 23	15 Sep 25																	
92020 0mingland/blug2 9 94024 14029																						
With Strange (with Strange (with Strange Strang	SSR2562	Noise barrier footing NB24, 86m	105	25-Oct-22 A	24-Jul-23								-									
91055 MU2 (by 346) calora distributive Longian 0 <t< td=""><td>SSR2568</td><td>Drainage (twin DN1100) stage 2</td><td>90</td><td>29-Jun-23 A</td><td>14-Oct-23</td><td></td><td></td><td></td><td></td><td></td><td></td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	SSR2568	Drainage (twin DN1100) stage 2	90	29-Jun-23 A	14-Oct-23							1										
98800 9800/2	SSR3535	RW17: Bay 34a, 34b and 34c footing	48	27-Mar-23 A	30-May-23 A]															
98897 986977 98697 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>																						
30300 Melanitation Melanitati Melanitation Melanitati Melanitation Melanitat					-										÷							
9400° 9400° <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td><u>.</u></td></td<>																						<u>.</u>
ubels UP (25m), 5m/m, 4m (25m), 5m/m, 4m (25m), 5m/m, 24m 1															+							
995003 0P15001_900/04 350n_H60 0_BH7350n_MF350n_MF350n_MF 18 016923 159203 1		Roadworks	24	ZS-Aug-Z3	21-Sep-23																	
system image: system		CLP (350m). 50m/wk	18	25-Aug-23	14-Sep-23													· · · · · · · · · · · · · · · · · · ·				
specific 9<				-			1								+							
S8370 Screeting thelewind info 8 19.40-23 2.340-23 2.400-23					•																	
S8370 S01 Nal5 (2 n.0.) 12 23.0x 23.0 25.0x 23.0	SSR3750	Soil Nails (12 no.s)	12	08-Jun-23 A	17-Jun-23 A																	
S83700 Scaretor to FL (approx +14mP0) 8 28,4n-23,4 30,4n-23,4 21,4u-2 1<	SSR3760	Excavation to below +16mPD	8	19-Jun-23 A	23-Jun-23 A																	
\$37300 Conduct U Channels & Mytoseeding Conduct U Channels & Myto			12																			
Soft Landscaping Works S															+							
SR3810 Soft Lancaping Works Soft Lancapin			70	06-Mar-23 A	21-Jul-23																	
Area 4- 50 + 100			56	16-Δυσ-22	21_Oc+_22		+															
Vest Bound Start Sole log control stage 1 (control stage 1 (control stage 2)) Start Sole log control stage 2 (control stage 2) Start Sole log control stage 2 Sta			00	TO-HUR-20	21-ULI-23										<u>.</u>							
SR458 Noise barrier N33 - pile caps 53 64-Mar 2A 07-Jul 2 28-Ho23															+							
SR450 Drainage (arrier) stage 2 24 31-U-23 26-U-23 11-U-23 26-U-23 11-U-23 20-U-23 11-U-23 20-U-23 11-U-23 20-U-23 11-U-23 20-U-23 10-U-23 10-		Noise barrier NB33 - pile caps	53	06-Mar-23 A	07-Jul-23																	
SSR4575 Utility and footpath 18 22.Ju/23 11.Au/23 12.Au/23			24	28-Feb-23 A	28-Jul-23																	
SR457 Utility and footpath 18 22-ui-23 11-Aug-23 22-ui-23 2 <	SSR4570	Drainage (carrier) stage 2	24	31-Jul-23	26-Aug-23																	
Site formation work 24 14-Aug-23 09-Sep-23 Image: Constraint of the section of t	SSR4575	Utility and footpath	18	22-Jul-23	11-Aug-23																	
SR4590 Noise barrier steelwork, 153m 24 14-Aug-23 09-Sep-23 23-Sep-23 23-Sep-23-Sep-23 <t< td=""><td>SSR4577</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	SSR4577																					
SSR4590 Noise barrier steelwork, 153m 24 14-Aug-23 09-Sep-23 09-S																						<u> </u>
SAI SHA ROAD WIDENING P. 2 Date Revision Checked A 07-Jul-23 1																						
THREE MONTHLY ROLLING PROGRAMME AS OF 30/06/2023	SSR4595	Roadworks for TTM to remove of KHFB eastbound portal	24	28-Aug-23	23-Sep-23							<u> </u>			<u> </u>							<u></u>
THREE MONTHLY ROLLING PROGRAMME AS OF 30/06/2023					S	AI SHA ROAL	O WIDEN	IING							P. 2				Revision		Check	ked A
																0, 00 20						-+
			тир							0/06/000	3											
SSR - RMCP 83W			IПН		NIFILI					0/00/202	5			a	DV 05							
														SSR -	KMCP 83V	/						

	Activity	Days	Start	Finish								haha.		2023		A
					28	04	June	e 18	25	02	09	July 16	23	30	06	August 13 20
Utilities Works	Waterwark (DN/00 /DN/00 100 :!\//D)	70	07 1 22 4	21 1.1 22										-		
SSR4700 SSR4710	Waterworks (DN400/DN600, 190m incl W/B) CLP (310m), 50m/wk	78 24	07-Jan-22 A 28-Aug-23	31-Jul-23 23-Sep-23												
SSR4710	CATV-30m,CMHK-310m,HGC-310m,HKBN-30m,HKT-310m,SMT-310m)	24	28-Aug-23	23-Sep-23 23-Sep-23												
Soft Landscapi																
SSR4810	Soft Lanscaping Works	32	25-Sep-23	03-Nov-23]				
Che Ha Road																
	Ha Road Roundabout	40	24 4 mm 22 4	21 1 4-1 22 4	.											
CHR0120 CHR0130	Workfront 1 - excavation for retaining wall (RW), 12 bays Workfront 1 - plate load test	48 6	24-Apr-23 A 06-Jun-23 A		F											
CHR0140	Workfront 1 - RW base slab, 12 bays	48	18-May-23 A												 	
CHR0150	Workfront 1 - RW wall stem, 12 bays	52	23-May-23 A													
CHR0155	Workfront 2 - plate load test	6	06-Jun-23 A	08-Jun-23 A												
CHR0160	Workfront 2 - RW base slab, 7 bays	28	06-May-23 A	08-Jul-23							■					
CHR0170	Workfront 2 - RW wall stem, 7 bays	56	12-May-23 A	27-Jul-23												
CHR0180	Sewerage and drainage works	46	10-Jul-23	31-Aug-23												
CHR0190 CHR0200	Waterworks and utilities Formation	24 18	18-Aug-23	14-Sep-23 25-Sep-23												
CHR0200	Roadworks	28	05-Sep-23 15-Sep-23	19-Oct-23												
	e Ha Road Roundabout to Village Junction														+	
CHR0320	Sewerage and drainage works	50	19-May-23 A	10-Aug-23					:							
CHR0330	Waterworks and utilities	34	03-Aug-23	11-Sep-23]]				· · · · · · · · · · · · · · · · · · ·
CHR0340	Formation	18	31-Aug-23	20-Sep-23												
CHR0350	Roadworks	30	15-Sep-23	20-Oct-23												
	age Junciton to End of Che Ha Road	0	01-Aug-23*													
CHR0520 CHR0530	Settle village issue Sewerage and drainage works	96	01-Aug-23	22-Nov-23												
	a Road (R100: Ch960-1110)	50	UI Aug 23	22 100 23												
West Bound															+ 	
SSR5550	Drainage (carrier), 150m	58	08-May-23 A	15-Aug-23												
SSR5560	Site formation work	36	26-Jul-23	05-Sep-23												
SSR5570	Noise barrier steelwork, 98m	24	23-Aug-23	19-Sep-23												
SSR5580	Roadworks	36	16-Aug-23	26-Sep-23								+				
Utilities Works SSR5700	Waterworks (DN400/DN600, 150m incl W/B)	75	11-Jan-23 A	31-Jul-23									ļļ.	•		
SSR5710	CLP (310m), 50m/wk	24	16-Aug-23	12-Sep-23												
SSR5720	CATV-30m,CMHK-310m,HGC-310m,HKBN-30m,HKT-310m,SMT-310m)	24	16-Aug-23	12-Sep-23												
Soft Landscapi																
	Soft Lanscaping Works	32	13-Sep-23	21-Oct-23												
Area 6 - Sai Sha West Bound (Si	Road (R100: Ch1100 - R200: Ch180)															
SSR6585	Tree Transplant to Roundabout	18	01-Aug-23	21-Aug-23											·	
SSR6610	Roadworks (incl Permanent Roundabout & Fire Hydrants)	90	07-Oct-22 A	31-Jul-23										•	÷	
Utilities Works																
SSR6590	CLP (210m), 50m/wk	28	26-Nov-22 A	22-Jul-23												
Soft Landscapi																
SSR6810	Soft Lanscaping Works Road (R200: Ch180 - R300: Ch140)	56	30-Jun-23	04-Sep-23												
East Bound	Road (R200: Ch180 - R300: Ch140)															
Utilities Works																
SSR7100	CATV-140m,CMHK-140m,HGC-140m,HKBN-140m,HKT-140m,TGT-140m,VTL-140m,WTT-1	24	30-Jun-23	28-Jul-23												
West Bound																
SSR7547	RW8: Structure, 7 Bays	85	11-Feb-23 A										<u></u>			
SSR7570	Waterworks	36	25-Jul-23	04-Sep-23												
SSR7610 SSR7620	Drainage (carrier), 190m Site formation work	52 36	08-May-23 A 29-Aug-23	31-Jul-23 10-Oct-23												
SSR7650	Roadworks	36	25-Aug-23 26-Sep-23	08-Nov-23												
	Road (R300: Ch140-314)															
East Bound]				
SSR8060	Installation of Noise Barrier Panels at NB17/18	30	30-Jun-23*	04-Aug-23											· ·	
West Bound																
SSR8525	Stage 1 - Drainage (carrier)	108	14-Feb-23 A	28-Jul-23												
				<u>د</u>		IA ROA	ם אוחב								P. 3	Date
				34				INING							1.0	07-Jul-23
		THF	REE MOI	NTHLY	ROL	LING PI	ROGRA	MME AS	5 OF 3	0/06/202	23					
														SSR -	RMCP 83W	/

00	07			Septerr 10	ber	17			ber 01
20	27		03	10		17	2	4	101
						-			
					•				
			 	 		1			
					+				
1									
1									
			Revision			Chec			
						Chec			
						Chec			
						Chec			

	Activity	Days	Start	Finish										2023							
					28	04	June	18	25	02	09	July 16	23	30	06	August 13	20	27	03	Septemb 10	er 17 24
SSR8540	Stage 1 - Site formation work	12	22-Jul-23	04-Aug-23		0-1		10		02	00	10	20	00	00	10	20	21	00	10	
SSR8560	Stage 1 - Roadworks	24	29-Jul-23	25-Aug-23									•	·							
SSR8580	Implement at J/OSSR and Tin Liu Road for remaining DN900 drain	3	26-Aug-23	29-Aug-23																	
SSR9100	Stage 2 - Dra inage (remaining DN900 drain)	18	30-Aug-23	19-Sep-23																	-
SSR9110	Stage 2 - Site formation work	12	20-Sep-23	04-Oct-23																	
SSR9120	Stage 2 - Roadworks	24	27-Sep-23	26-Oct-23																	
Utilities Works		1	1																		
	CLP (175m), 50m/wk	23	20-Sep-23	18-Oct-23																	
	CMHK-175m,HGC-175m,SMT-175m	25	20-Sep-23	20-Oct-23																	
	r E/B Sai Sha Road Area 1 - 6	0		26 64# 22																	•
	Completion of SSR Westbound Area 1 - 6	0		26-Sep-23																	•
Utilities Connec	ction																				
Towngas UC1020	Completion of Towngas Works	0		30-Jun-23					•												
UC1030	Towngas Connection Works (say, 2 months)	59	30-Jun-23	08-Sep-23*																	
Waterworks																					
UC1060	Completion of Waterworks (Outside Green Area)	0		30-Jun-23					•												
UC1070	Completion of Waterworks (Green Area) except Area 7 to Tin Liu Road	0		31-Jul-23										•							
UC1080	Waterwork Connection	52	01-Aug-23	29-Sep-23*												•					
Area 7.1 - Acces	ess Road to Tin Liu Village																				
Stage 3 - Road																					
TLR3110	Zone 1: Drainage, 50m	24	20-Apr-23 A	14-Jul-23																	
TLR3125	Zone 1: gasmain and telecom duct	24	30-Jun-23	28-Jul-23																	
TLR3130	Zone 1: Roadworks (permanent 1st half and temporary)	24	15-Jul-23	11-Aug-23	<u> </u>		ļ														
TLR3132	Zone 1: divert traffic to downslope side	6	12-Aug-23	18-Aug-23	1										•			<u> </u>		<u></u>	
TLR3134	Zone 1: remaining drainage	24	19-Aug-23	15-Sep-23	<u> </u>		ļ														
TLR3136	Zone 1: CLP cables	12	16-Sep-23	29-Sep-23														<u></u>			
TLR3210	Zone 2: Drainage, 50m	52	30-Jun-23	30-Aug-23																	
	Zone 2: gasmain and telecom duct	24	31-Aug-23	27-Sep-23																	
TLR3230	Zone 2: Roa dworks	66	28-Sep-23	16-Dec-23																	
-	d (Section 2 of the Works)																				
	g Tau Road (R400: Ch100-250)																				
West bound														<u></u>							
	RW27-29 (4 bays)		07-Mar-23 A	-																	
	RW 6 - RC works (15 bays)		10-Nov-22 A	17-Jul-23																	
TTR1527	Rising main from Site B (9 ways) (Nga Yiu Tau Road - RW6 Bay 10)		20-Oct-22 A	22-Jul-23																	
TTR1535	Rising main from Site B (9 ways) (RW6 Bay 9 - RW 27-29)	48 68	30-Jun-23 06-Jul-23	25-Aug-23																	
	Drainage (carrier), 135m Drainage and surface channel behind RW6 and RW27-29	96		22-Sep-23 09-Nov-23										<u> </u>	L					i	
TTR1550 TTR1560	Site formation work	36	18-Jul-23 11-Sep-23																		
Utilities Works	Site formation work	50	11-3ep-23	24-001-23																	
	CLP (2 x 150m), 50m/wk	26	23-Sep-23	25-Oct-23																	
	tanding Works at Tseng Tau Road						-														
	ound Lane including Footpath / Cycle Track / Planter																				
	Footpath, cycle track and amenity	115	17-Oct-22 A	29-Jun-23 A																	
Stage 2 - West		,]							
A1752	Install manhole covers & gully gratings		15-May-23 A																		
	TTM for permanent traffic including road marking		29-Jun-23 A						9												
	Traffic signs and street furniture	12	15-Jun-23 A	28-Jun-23 A																	
	path/Planter (Site B Side)																				
	Utility (Telecom & lighting)		21-Feb-23 A		·					<u> </u>				<u></u>							
	Cable & lighting installation (by others)		30-Jun-23*		<u> </u>																
	Construct U channel & E2 kerb along footpath, 320m, 100m/wk		24-Mar-23 A																		
	Filling to permanent level (300m3), say 2 layers		08-May-23 A																		
A1815	Construct traffic islands and roundabout		02-Jun-23 A																		
	Footpath paving blocks	36	08-May-23 A	29-Jun-23 A	·																
	Landscaping Works		0E har 22 1	20 1 22	 -																
	Soft landscaping works		05-Jun-23 A																		
	Completion of Outstanding Works at Tseng Tau Road	0		30-Jun-23 A	·				·····												
Tseng Tau Pump	iping Station is and ABWF/E&M Works																				
	es and ABWF/E&IM Works E&M works	1/0	21-Nov-22 A	20_1ul_22	·····							<u></u>		 							
113F3112U		140	21-110V-22 A	2 <i>3</i> -Jul-23												Date			Revision	1	Checked App
		THR					O WIDEN		OF 30	0/06/202	3				P. 4	07-Jul-23					
									2.00		-				RMCP 83W	,					

	Activity	Days Start	Finish		luno				.lulv	2	023		August				Sentembor	
				28 04	June 11	18 25	02	09	July 16	23	30	06	August 13	20	27	03	September 10 17	24
	ABWF works (interior finish and building envelope)	100 25-Aug-22 A																
	Remaining Boundary Wall and Additional Manhole	90 30-Jan-23 A									•							
	External works (fencing, planter, EVA, signage, etc)	26 30-Jun-23	31-Jul-23								•							
T&C and Statuto			05.4.00															
TTSPS1140		24 10-Jul-23	05-Aug-23															
	FSD Inspection, ASD Inspection, OP	18 25-Sep-23	16-Oct-23															
	Green Area (Section 3 of the Works)																	
	or DN1800 Rising Main n) - Shaft 7 to Ma On Shan (Gravity Sewer by Trench Method)																	
	Gravity sever M4.01 to M4.15 (363m)	300 25-Oct-21 A	09-lun-23 A															
	side Green Area with 4 WF (Refer to Detailed Prog)	000 20 000 21/1	00 0011 20 71															
	Waterworks - Work Front 1 (700m)	480 02-Dec-19 A	30-Jun-23 A															
	Waterworks - Work Front 2 (960m)		30-Jun-23 A															
WW1135	Waterworks - Work Front 3, (1251m)	891 31-Mar-20 A	30-Jun-23 A			·····												
WW1140	Waterworks - Work Front 4 (1835m)	700 02-Jan-20 A	30-Jun-23 A															
WW1145	Testing of Waterworks from Work Front 1 to Work Front 4	53 30-Jun-23	31-Aug-23															
WW9890	Completion of waterwork outside Green Area	0	30-Jun-23 A				•											
Sai O Pumping S	station (Section 4)																	
Pump Room																		
Structure - Wall	to CJ 500mm below S1 (+2.20 mPD)																	
SOPS2650	Backfilling to +2.20 mPD	4 24-May-23 A	09-Jun-23 A															
Structure - Grou																		
SOPS2710	Wall and ground slab - internal false work and working platform	21 12-May-23 A																
	Wall and ground slab - vertical blinding against pipe pile	22 23-May-23 A			<u></u>													
	Wall and ground slab - waterproofing on vertical blinding	22 27-May-23 A																
SOPS2740	Wall and ground slab - external working platform and formwork	11 17-Jun-23 A																
	Wall and ground slab - wall rebar	25 25-May-23 A																
	Wall and ground slab - internal wall and soffit formwork	28 18-May-23 A			·····		<mark>──</mark> └───── ─											
	Wall and ground slab - ground slab rebar	29 22-May-23 A																
	Wall and ground slab - concreting	1 07-Jul-23	07-Jul-23															
	Wall and ground slab - remove formwork and trim CJ	2 08-Jul-23	10-Jul-23															
	Wall and ground slab - waterproofing to vertical concrete face		30-Jun-23 A		<u></u>					ļļ								
	Backfill to ground slab	3 17-Jun-23 A	23-Jun-23 A															
	and Column Above Ground	00 47 4 00 4	10 1 1 00															
	False work and external scaffold	20 17-Jun-23 A																
	External formwork	23 19-Jun-23 A																
	Rebar	27 21-Jun-23 A 6 25-Jul-23								·····								
	Internal formwork and column formwork		31-Jul-23							······	-							
	Concreting Remove formwork and trim CJ		01-Aug-23 03-Aug-23								-							
SOPS2900 Structure - Roof		2 02-Aug-23	03-Aug-23												·			
	Soffit and external formwork	8 04-Aug-23	12-Aug-23															
	Rebar		19-Aug-23							+								
SOPS2970			21-Aug-23											•				
Rising Main and	-	1 217/06/20	217.0625															
Installation and																		
	Install sewer & risiing main and construct manholes	52 14-Mar-23 A	21-Jun-23 A												· · · · · · · ·			
	Backfilling and remove 3 layers of supports	28 27-Jun-23 A													1			
	om and Switch Room																	
SOPS4030	Dwarf wall on roof and waterproofing	44 02-Jun-23 A	14-Jul-23															
ABWF Works																		
SOPS5000	Interior finish - transformer room & switch room	26 17-May-23 A	15-Jul-23		 													
SOPS5010	Interior finish - pump room	52 05-Sep-23	07-Nov-23															
SOPS5030	Roof finish	52 22-Aug-23	24-Oct-23															
E&M Works and																		
	E&M works - transformer room	26 26-Jun-23 A							_									
	CLP works - transformer room	101 17-Jul-23	14-Nov-23															<u> </u>
	E&M works - pump room below ground	77 05-Sep-23	06-Dec-23															
SOPS6030	E&M works - pump room above ground	88 19-Sep-23	05-Jan-24							<u> </u>								1
													Date			Revision		Checked
			SA	I SHA ROAD	WIDEN	ING						P. 5	07-Jul-23					
		THREE MO	NTHLY F	OLLING PR	OGRAM	ME AS OF	30/06/202	3										
											SSB - I	RMCP 83W						

Appendix C

Equipment Calibration Certificates



Air Quality Monitoring Equipment







19/F, Fugro House – KCC2, 1 Kwai On Rd, Kwai Chung, NT, Hong Kong

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Model		Tisch TE-51	70				of Calibration:		
		HVS-05				Next Cal	ibration Date:		
Locatio	on:						Technician:	Ho Woo	
				CO	NDI	TIONS			
		Sea Level	Pressure (hPa):	1004	4.80	Сог	rected Pressu	re (mm Hg):	754
		Te	mperature (°C):	3	30.7		Tem	perature (K):	304
				CALIBR	ΔΤΙΟ				
					~		•		
			Tisch TE-5025A				Qstd Slope:		
	Calibr	Serial No.:	2456			C	std Intercept:		
	Calibr	ation Date:	1-Jun-23				Expiry Date:	1-Jun-24	
				CAL	.IBR/	TIONS			
Plate	H2O (L)	H2O (R)	H2O	Qstd		I	IC		LINEAR
No.	(in)	(in)	(in)	(m ³ /m	in)	(chart)	(corrected)		RESSION
18	9.30	-3.40	12.700	1.	700	54.00	53.27	Slope =	26.1387
13	8.20	-2.50	10.700	1.	562	50.00	49.32	Intercept =	8.9451
10	6.50	-1.60	8.100	1.	361	47.00	46.36	Corr. coeff.=	0.9905
7	5.70	-0.80	6.500	1.	221	40.00	39.46		
5	3.40	0.20	3.200	0.	861	32.00	31.57		
Qstd =	ations: = 1/m[Sqrt(H Sqrt(Pa/Pstd)(Tstd/Ta))-b]			60.00	FLOW	RATE CHARI	r
Ostd -	standard fl	ow rate				00.00			
-	orrected cha								
l = act	ual chart res	sponse				50.00			
	alibrator Qs								
	alibrator Qst		g calibration (d	aa K)	(C)	40.00			
			libration (mm l		nse				
	298 deg K		(.9/	ods	30.00		V	
Pstd =	760 mm Hg	9			Actual chart respons				
_					cha	20.00			
	-	alculation c av)(Pav/760)	of sampler flow	v:	ual				
17111((1)	13911(290/16	av)(Fav/700)	J-D)		Act	10.00			
m = :	sampler slop	be							
	ampler inter	•							
	nart respons					0.00 +	0.500	1.000 1.5	00 2.000
		e temperatu	ire					Flow Rate (m ²	
Pav =	daily averag	e pressure							,
.		1 /201			_		51.	_	
Calibr	ated by : _	Nº0	Date :_2 <u>Jun</u>	2023	_Su	pervised b	by:	_ Date :	2 Jun 2023_

** End of Report **



RECALIBRATION **DUE DATE:** June 1, 2024

n m e n t a l Bertificate of Calibration

			Calibration	Certificati	on Informat					
Cal. Date:	June 1, 202	.3	Roots	meter S/N:	438320	Ta:	295	°К		
Operator:	Jim Tisch					Pa:	751.8	mm Hg		
Calibration	Model #:	TE-5025A	Calil	prator S/N:	2456					
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔP	ΔΗ]		
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)			
	1	1	2	1	1.4360	3.2	2.00			
	2	3	4	1	1.0210	6.4	4.00			
	3	5	6	1	0.9080	8.0	5.00			
	4	7	8	1	0.8670	8.8	5.50			
	5	9	10	1	0.7170	12.8	8.00			
			E	Data Tabula	tion					
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H (Ta/Pa)}$			
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)			
	0.9951	0.6929	1.413	37	0.9957	0.6934	0.8859			
	0.9908	0.9704	1.999	and a second	0.9915	0.9711	1.2528			
	0.9887	1.0889	2.235		0.9894	1.0896	1.4007			
	0.9876	1.1391	2.344	which it is a second domain of the second data	0.9883	1.1399 1.3710	1.4690			
	0.9823	1.3700	2.827	The second se	0.9830	1.7717				
	OCTO		2.084			m= b=	1.30548			
	QSTD	r=	0.999	Contraction of the local division of the loc	QA	r=	-0.01866 0.99997			
				Calculatio	ns					
	Vstd=	∆Vol((Pa-∆P)	/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-Δl	P)/Pa)			
	Qstd=	/std/∆Time			Qa=	Va/∆Time				
		massive and an an and a	For subsequ	ent flow ra	te calculation	ns:				
	Qstd=	1/m ((√∆H(-	Pa <u>(Tstd</u> Pstd Ta))-b)	Qa=	1/m ((√∆H	$1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$			
	Standard	Conditions								
Tstd:		and the second se		[RECA	IBRATION			
Pstd:	Construction of the owner	nm Hg			LIS EPA reco	mmendsar	nual recalibratio	n nor 1000		
AH: calibrate	or manomete	ey er reading (ir	H2O)				legulations Part 5			
	ter manome						Reference Meth			
	solute temp									
Pa: actual ba	arometric pro		lg)		Determination of Suspended Particulate Ma the Atmosphere, 9.2.17, page 30					
o: intercept							,, page .			
n: slope										

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009




CALIBRATION REPORT OF WIND METER


EP No.: EP Location:		wage Pumping Sta	tion	Date of Calibration: Next Calibration Date: Technician:	29-May-2023 28-Nov-2023 Ho Woo
Brand: Model:	Global Water GL500-7-2	Equipment ID:	WS-03		
			Anemometer		
Brand: Model:	Smart Sensor AR816	Equipment ID:	WS-03		
			Procedures:		
1.	Wind Still Test:	The wind speed s	sensor was held by hand until	stabilized.	
2.	Wind Speed Test:	By direct compar Anemometer.	rison the reading between the	wind speed sensor and t	he
3.	Wind Direction Test:	The wind meter w four directions.	was calibrated in-situ and com	pared with a marine com	pass from

Wind Still Test:

Wind Speed (m/s)
0.00

Wind Speed Test:





Remarks:

1. Actual Wind Speed Value (m/s) = 0.9065 x (Reading of Global Water Instrument) + 0.0794

2. Correlation coefficient $(R^2) = 0.9943$

3. Acceptable Range: R² >=0.99



CALIBRATION REPORT OF WIND METER

Wind Direction Test:

	Marine Compass (o)
0	2
53	54
91	94
271	273

5

Report Date: 29/05/2023

Shum Tung Project Consultant

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.



FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre 5 Lok Yi Street, Tai Lam Tuen Mun, NT Hong Kong

Report No. : 212769CA233072

Page 1 of 1

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description :	Anemometer
Manufacturer :	Smart Sensor
Model No.	AR816
Serial No. :	NA
Equipment ID.:	AM-001
Calibration Date :	23-Apr-2024

Laboratory Information

Next

Details of Refere	nce Equ	ipment –		
Descripti	on :	Reference Anemomete	r	
Equipme	nt ID.:	R-101-4		
Date of Calibration	on :	24-Apr-2023	Ambient Temperature	22 °C
Calibration Locat	ion :	Calibration Laboratory of	of FTS	
Method Used :	In-hou	use method R-C-279		

Calibration Results :

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
2.00	2.0	0.0
4.00	4.0	0.0
6.00	6.0	0.0
8.00	8.2	0.2
10.02	10.3	0.3

Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.

2. The reported readings in this calibration are an average from 10 trials.

Checked by : Date : 27-4-2022	Certified by : KT. Touring Date : N-4-2003
CA-R-297 (22/07/2009)	Leung Kwok Tai (Assistant Manager)

** End of Report **

Noise Monitoring Equipment





Fugro Development Centre 5 Lok Yi Street, Tai Lam Tuen Mun, NT Hong Kong Page 1 of 1

Report no.: 212769CA221783

IBRATION CERTIFICATE OF SOUND LEVEL METER

at Supplied Information

• •	formation						
Client : Fugro Te		vices Ltd.					
Project : Calibration							
Details of Unit Unde							
Description	: :	Sound Level Meter					
Manufacturer	: _	Casella					
	Ļ	Meter	Microphone	F	Preamp		
Model No.	:]	CEL-63X	CE-251		CEL-4	and the second sec	
Serial No.	:	1488293	02772		00402	20	
Equipment ID		N/A					
Next Calibration Da		27-Jul-2023					
Specification Limit		EN 61672-1: 2003 Clas	s 1				
Laboratory Inform							
Details of Reference							
		Acoustic Multifunction C	alibrator 4226 (Tradition	nal free	e field sett	ing)
Equipment ID. : R-108-1							
Date Receipt of UU							
Date of Calibration	: 28-Jul-	2022				00.0	°0
Date of Calibration Calibration Location	: 28-Jul- n : Calibra	2022 ation Laboratory of FTS		5 • · ·			
Date of Calibration Calibration Location Method Used	: 28-Jul- n : Calibra : By dire	2022	Ambient Te Relative Hu	5 • · ·	ure : :		
Date of Calibration Calibration Location Method Used Calibration Result	: 28-Jul- n : Calibra : By dire s :	2022 ation Laboratory of FTS ect comparison	Relative Hu	umidity	:	<80% R	
Date of Calibration Calibration Location Method Used	: 28-Jul- n : Calibra : By dire s :	2022 ation Laboratory of FTS	Relative Hu	umidity	:	<80% R imit(dB)	
Date of Calibration Calibration Location Method Used Calibration Result	: 28-Jul- n : Calibra : By dire s :	2022 ation Laboratory of FTS act comparison Mean Value	Relative Hu	umidity	:	<80% R	
Date of Calibration Calibration Location Method Used Calibration Result	: 28-Jul- n : Calibra : By dire s : ters	2022 ation Laboratory of FTS act comparison Mean Value z 0.6	Relative Hu	umidity Specific	: ation L	<80% R imit(dB)	
Date of Calibration Calibration Location Method Used Calibration Result Paramet	: 28-Jul- : Calibra : By dire s : ters 4000Hz	2022 ation Laboratory of FTS act comparison Mean Value z 0.6 z 1.0	Relative Hu	umidity Specific 2.6	: ation L to	<80% R imit(dB) -0.6	
Date of Calibration Calibration Location Method Used Calibration Result Paramet A-weigthing frequency	: 28-Jul- : Calibra : By dire s : 4000Hz 2000Hz	2022 ation Laboratory of FTS ect comparison Mean Value z 0.6 z 1.0 z 0.0	Relative Hu	Specific 2.6 2.8	: ation L to to	<80% R imit(dB) -0.6 -0.4	
Date of Calibration Calibration Location Method Used Calibration Result Paramet A-weigthing	: 28-Jul- : Calibra : By dire s : 4000Hz 2000Hz 1000Hz	2022 ation Laboratory of FTS act comparison Mean Value z 0.6 z 1.0 z 0.0 z 0.0 -3.3	Relative Hu	Specific 2.6 2.8 1.1	: ation L to to to	<80% R imit(dB) -0.6 -0.4 -1.1	
Date of Calibration Calibration Location Method Used Calibration Result Paramet A-weigthing frequency	: 28-Jul- : Calibra : By dire s : 4000Hz 2000Hz 1000Hz 500Hz	2022 ation Laboratory of FTS ect comparison Mean Value z 0.6 z 1.0 z 0.0 z -3.3 -8.6	Relative Hu	Specific 2.6 2.8 1.1 -1.8	: to to to to	<80% R imit(dB) -0.6 -0.4 -1.1 -4.6	
Date of Calibration Calibration Location Method Used Calibration Result Paramet A-weigthing frequency	: 28-Jul- : Calibra : By dire s : 4000Hz 2000Hz 1000Hz 500Hz 250Hz	2022 ation Laboratory of FTS ect comparison Mean Value z 0.6 z 1.0 z 0.0 z 0.0 -3.3 -8.6	Relative Hu	Specific 2.6 2.8 1.1 -1.8 -7.2	in to	<80% R imit(dB) -0.6 -0.4 -1.1 -4.6 -10.0	
Date of Calibration Calibration Location Method Used Calibration Result Paramet A-weigthing frequency	: 28-Jul- : Calibra : By dire s : 4000Hz 2000Hz 1000Hz 500Hz 250Hz 125Hz	2022 ation Laboratory of FTS act comparison Mean Value z 0.6 z 1.0 z 0.0 z 0.0 z 0.0 z 0.0 z 0.0 z 0.0 z 0.0 z 0.0	Relative Hu	Specific 2.6 2.8 1.1 -1.8 -7.2 -14.6	eation L to to to to to to	<80% R imit(dB) -0.6 -0.4 -1.1 -4.6 -10.0 -17.6	

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.

2. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast

- 3. The mean value is the average of four measurements.
- 4 The values given in this Calibration Certificate only relate to unit under test and the values measured at the time of the test. Any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during tranportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

Checked by : _____ Date : /_____ Certified by : _____ Date : _____ Date : _____ CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager) ** End of Report **



Fugro Development Centre 5 Lok Yi Street, Tai Lam Tuen Mun, NT Hong Kong

Report no.: 212769CA222278(3)

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Page 1 of 1

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT -

Description		:	Sound Calibrator
Manufacturer		:	Casella (Model CEL-120/1)
Serial No.		;	5230950
Equipment ID		:	N/A
Next Calibration Date	;	26-	Sep-2023
Specification Limit	:	ΕN	60942: 2003 Class 1
Laboratory Information	n		
Details of Calibration E	quip	ome	nt
Description :	Re	fere	nce Sound level meter
Equipment ID. :	R-'	119-	2
Date of Receipt UUT :	23-	-Sep	p-2022
Date of Calibration :	27-	-Sep	p-2022
Calibration Location :	Са	libra	ation Laboratory of FTS Ambient Temperature : 20±2 °C

		· · · · · · · · · · · · · · · · · · ·	i and end	• • •	
Method Used	:	By direct comparison	Relative Humidity	:	<80% R.H.

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.3 dB	
114dB	-0.4 dB	±0.4dB

Remarks :

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment under test does comply with the specification limit.
- 4. The values given in this Calibration Certificate only relate to the unit-under-test and the values measured at the time of the test. Any uncertainties quoted will not include allowances for the environmental changes, variation and shock during transportation, or the capability of any other laboratory to repeat the measurement.
- 5. The decision rule is based on binary statement for simple acceptance rule (w = 0).

Checked by :	_ Date : D-g_lon_Certified by : KT. Leung_ Date : 29-9-2022
CA-R-297 (22/07/2009)	Leung Kwok Tai (Assistant Manager)
	** End of Report **

The copyright of this report is owned by Fugro Technical Services Limited. This report shall not be reproduced except in full.



FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre 5 Lok Yi Street, Tai Lam Tuen Mun, NT Hong Kong

Report No. : 212769CA233072

Page 1 of 1

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description :	Anemometer
Manufacturer :	Smart Sensor
Model No.	AR816
Serial No. :	NA
Equipment ID.:	AM-001
Calibration Date :	23-Apr-2024

Laboratory Information

Next

Details of Refere	nce Equ	ipment –		
Descripti	on :	Reference Anemomete	r	
Equipme	nt ID.:	R-101-4		
Date of Calibration	on :	24-Apr-2023	Ambient Temperature	22 °C
Calibration Locat	ion :	Calibration Laboratory of	of FTS	
Method Used :	In-hou	use method R-C-279		

Calibration Results :

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
2.00	2.0	0.0
4.00	4.0	0.0
6.00	6.0	0.0
8.00	8.2	0.2
10.02	10.3	0.3

Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.

2. The reported readings in this calibration are an average from 10 trials.

Checked by : Date : 27-4-2022	Certified by : KT. Touring Date : N-4-2003
CA-R-297 (22/07/2009)	Leung Kwok Tai (Assistant Manager)

** End of Report **

Appendix D

Environmental Monitoring Schedule



Project: EP-597/2021 Sai O Trunk Sewer Sewage Pumping Station

Impact Air Quality & Noise Monitoring Schedule (June 20)23)
---	------

Sun	Mon	Tue	Wed	Thur	Fri	Sat
				1 June	2	3
4	5	6 • AQM • NM	7	8 • Site Inspection	9	10
11	12 • AQM • NM	13	14	15 • Site Inspection	16 • AQM	17
18	19 • Site Inspection	20	21	22 • AQM • NM	23	24
25	26 • Site Inspection	27	28 • AQM • NM	29	30	

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition;

2. Air Quality Monitoring(AQM): 3 x 1-hours TSP Monitoring in every 6 days; Monitoring Locations: CA_M1(a) Construction Site Boundary near Hong Kong Baptist Theological Seminary (HKBTS) Staff & Students Quarters

 Noise Monitoring(NM): one set of Leq (30 min) between 0700 and 1900 hours on normal weekdays once a week; Monitoring Locations: CN_M1 In front of the HKBTS Staff & Students Quarters Monitoring Locations: CN_M2 In front of the HKBTS Administration and Education Block

4. Site Inspection: Once a week



Project: EP-597/2021 Sai O Trunk Sewer Sewage Pumping Station

Sun	Mon	Tue	Wed	Thur	Fri	Sat
						1 July
2	3 • Site Inspection	4 • AQM • NM	5	6	7	8
9	10 • Site Inspection • AQM • NM	11	12	13	14 • AQM	15
16	17 • Site Inspection	18	19	20 • AQM • NM	21	22
23	24 • Site Inspection	25	26 • AQM • NM	27	28	29
30	31 • Site Inspection					

Impact Air Quality & Noise Monitoring Schedule (July 2023)

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition;

Air Quality Monitoring(AQM): 3 x 1-hours TSP Monitoring in every 6 days;
 Monitoring Locations: CA_M1(a) Construction Site Boundary near Hong Kong Baptist Theological Seminary (HKBTS) Staff & Students Quarters

 Noise Monitoring(NM): one set of Leq (30 min) between 0700 and 1900 hours on normal weekdays once a week; Monitoring Locations: CN_M1 In front of the HKBTS Staff & Students Quarters Monitoring Locations: CN_M2 In front of the HKBTS Administration and Education Block

4. Site Inspection: Once a week



Appendix E

Air Quality & Construction Noise Monitoring Results

UGRO

1-hr TSP Monitoring Results

Monitoring Location : CA_M1(a) Construction Site Boundary near Hong Kong Baptist Theological Seminary (HKBTS) Staff & Students Quarters

				Elapsed-Ti	me Meter	Sampling	Temperature	Atmospheric	Filte	er Paper \	Veight		Flow Rate	5	Total		Concer	ntration	
Start Date	Start Time	Weather Condition	Filter Identification No.	Start	Stop	Time	(K)	Pressure	Initial	Final	Particulate	Intial	Final	Average	Volume	Value	Average	Action	Limit
				Start	Stop	(min)		(mmHg)	Weight	Weight	Weight	muai	Tinai	Average	(m ³)	value	Average	Level	Level
	9:41	Fine	M10335	6279.08	6280.06	59	301.4	755.9	2.6315	2.6410	0.010	1.18	1.18	1.18	69.11	137.5			1
6-Jun-23	10:44	Fine	M10374	6280.06	6281.04	59	301.4	755.9	2.7669	2.7766	0.010	1.21	1.21	1.21	71.34	136.0	130.7	339	500
	11:46	Fine	M10375	6281.04	6282.02	59	301.4	755.9	2.7667	2.7749	0.008	1.18	1.18	1.18	69.11	118.7			
	9:42	Fine	M11843	6282.02	6283.00	59	303.2	751.5	2.7131	2.7214	0.008	1.39	1.39	1.39	81.89	101.4			1
12-Jun-23	10:43	Fine	M11842	6283.00	6283.98	59	303.2	751.5	2.6945	2.7000	0.006	1.28	1.28	1.28	75.24	73.1	86.1	339	500
	11:44	Fine	M11841	6283.98	6284.96	59	303.2	751.5	2.7190	2.7255	0.006	1.32	1.32	1.32	77.45	83.9			
	10:14	Fine	M11850	6284.96	6285.94	59	299.4	755.4	2.7159	2.7212	0.005	1.33	1.33	1.33	78.33	67.7			
16-Jun-23	11:18	Fine	M11853	6285.94	6286.92	59	299.4	755.4	2.7170	2.7237	0.007	1.41	1.41	1.41	82.80	80.9	78.5	339	500
	12:25	Fine	M11851	6286.92	6287.90	59	299.4	755.4	2.7160	2.7230	0.007	1.37	1.37	1.37	80.56	86.9			
	9:01	Fine	M12184	6287.90	6288.88	59	303.2	755.5	2.6531	2.6595	0.006	1.17	1.17	1.17	68.82	93.0			
22-Jun-23	10:04	Fine	M12185	6288.88	6289.86	59	303.2	755.5	2.6434	2.6472	0.004	1.25	1.25	1.25	73.26	51.9	68.0	339	500
	11:07	Fine	M12186	6289.86	6290.84	59	303.2	755.5	2.6440	2.6486	0.005	1.32	1.32	1.32	77.71	59.2			
	9:01	Cloudy	M12191	6290.84	6291.82	59	301.8	757.5	2.6916	2.6961	0.004	1.33	1.33	1.33	78.07	57.6			1
28-Jun-23	10:03	Cloudy	M12192	6291.82	6292.80	59	301.8	757.5	2.6930	2.6993	0.006	1.33	1.33	1.33	78.07	80.7	69.6	339	500
	11:06	Cloudy	M12255	6292.80	6293.78	59	301.8	757.5	2.7428	2.7483	0.006	1.33	1.33	1.33	78.07	70.5			
															Min	510			

Min 51.9 Max 137.5 Average 86.6					
	Min	51.9			
Average 86.6	Max	137.5	ĺ		
	Average	86.6	ĺ		





Report No. : 181172EN231601

Page 1 of 1

Test Report on Analysis of Filters

Information Supplied by Client

Client	:	Fugro Technical Services Ltd.		
Client's address	:	13/F, Fugro House – KCC2, No.1 Kwai On Road, Kwai Chung, N.T., H.K.		
Project	•	Provision of ET Services for Sai O Trunk Sewer Sewage Pumping Station		
Sample description	:	3 samples of TSP filter paper		
Sample identification	:	-		
Sampling date	;	-		
Test required :		Provision of conditioned & tared filter paper and subsequent reconditioning and reweighing of returned filter paper for TSP monitoring		
Laboratory Information				
Filter paper I.D.	;	M10335, M10374, M10375		
Date of receipt of sample	9:	06/06/2023		
Date test completed	:	07/06/2023		
Test method used	:	USEPA Method 40 CFR Part 50 Appendix B.		

Results :

Filter paper I.D.	Initial wt. of filter, g	Final wt. of filter, g
M10335	2.6315	2.6410
M10374	2.7669	2.7766
M10375	2.7667	2.7749

Supervised by : _____ C.H. Chiu Certified by Approved Signatory: HO Kin Man, John Assistant General Manager – Laboratories Date 2023 ** End of Report **



Report No. : 181172EN231601(1)

Page 1 of 1

Test Report on Analysis of Filters

Information Supplied by Client

Client	:	Fugro Technical Services Ltd.
Client's address	:	13/F, Fugro House – KCC2, No.1 Kwai On Road, Kwai Chung, N.T., H.K.
Project :		Provision of ET Services for Sai O Trunk Sewer Sewage Pumping Station
Sample description	:	3 samples of TSP filter paper
Sample identification	:	-
Sampling date	:	-
Test required	:	Provision of conditioned & tared filter paper and subsequent reconditioning and reweighing of returned filter paper for TSP monitoring
Laboratory Information		
Filter paper I.D.	:	M11841, M11842, M11843
Date of receipt of sample	e :	12/06/2023
Date test completed	:	14/06/2023
Test method used	:	USEPA Method 40 CFR Part 50 Appendix B.

Results :

Filter paper I.D.	Initial wt. of filter, g	Final wt. of filter, g
M11841	2.7190	2.7255
M11842	2.6945	2.7000
M11843	2.7131	2.7214

Supervised by : _	C.H. Chiu		Approved Signatory: HO Kin Man, John sistant General Manager – Laboratories
		Date ** End of Report **	1576(2003



Report No. : 181172EN231601(2)

Page 1 of 1

Test Report on Analysis of Filters						
Information Supplied by	Information Supplied by Client					
Client	:	Fugro Technical Services Ltd.				
Client's address	:	13/F, Fugro House – KCC2, No.1 Kwai On Road, Kwai Chung, N.T., H.K.				
Project	:	Provision of ET Services for Sai O Trunk Sewer Sewage Pumping Station				
Sample description	:	3 samples of TSP filter paper				
Sample identification	:	-				
Sampling date	:	-				
Test required	:	Provision of conditioned & tared filter paper and subsequent reconditioning and reweighing of returned filter paper for TSP monitoring				
Laboratory Information						
Filter paper I.D.	÷	M11850, M11851, M11853				
Date of receipt of sample	э:	16/06/2023				
Date test completed	:	19/06/2023				
Test method used	:	USEPA Method 40 CFR Part 50 Appendix B.				

Results :

Filter paper I.D.	Initial wt. of filter, g	Final wt. of filter, g
M11850	2.7159	2.7212
M11851	2.7160	2.7230
M11853	2.7170	2.7237

Supervised by : _____ C.H. Chiu Certified by Approved Signatory: HO Kin Man, John Assistant General Manager – Laboratories 26 [6 [2023 Date ** End of Report **



Report No. : 181172EN231601(3)

Page 1 of 1

Test Report on Analysis of Filters

Information Supplied	by Client
----------------------	-----------

Client	:	Fugro Technical Services Ltd.
Client's address	:	13/F, Fugro House – KCC2, No.1 Kwai On Road, Kwai Chung, N.T., H.K.
Project	:	Provision of ET Services for Sai O Trunk Sewer Sewage Pumping Station
Sample description	:	3 samples of TSP filter paper
Sample identification	:	-
Sampling date	:	-
Test required	•	Provision of conditioned & tared filter paper and subsequent reconditioning and reweighing of returned filter paper for TSP monitoring
Laboratory Information		
Filter paper I.D.	:	M12184, M12185, M12186
Date of receipt of sample	e :	23/06/2023
Date test completed	•	26/06/2023
Test method used	:	USEPA Method 40 CFR Part 50 Appendix B.

Results :

Filter paper I.D.	Initial wt. of filter, g	Final wt. of filter, g
M12184	2.6531	2.6595
M12185	2.6434	2.6472
M12186	2.6440	2.6486

Supervised by : _____ C.H. Chiu Certified by Approved Signatory: HO Kin Man, John Assistant General Manager - Laboratories 301612023 Date ** End of Report **



Test Report on Analysis of Filters

Report No. : 181172EN231601(4)

Page 1 of 1

est Report on Analysis of Filters				
lier	nt			
•	Fugro Technical Services Ltd.			
:	13/F, Fugro House – KCC2, No.1 Kwai On Road, Kwai Chung, N.T., H.K.			
:	Provision of ET Services for Sai O Trunk Sewer Sewage Pumping Station			
:	3 samples of TSP filter paper			
1	-			
	-			
:	Provision of conditioned & tared filter paper and subsequent reconditioning and reweighing of returned filter paper for TSP monitoring			
:	M12191, M12192, M12255			
:	28/06/2023			
:	30/06/2023			
:	USEPA Method 40 CFR Part 50 Appendix B.			
	:			

Results :

Filter paper I.D.	Initial wt. of filter, g	Final wt. of filter, g
M12191	2.6916	2.6961
M12192	2.6930	2.6993
M12255	2.7428	2.7483

Supervised by :	C.H. Chiu	Certified b	Approved Signatory : HO Kin Man, John Assistant General Manager – Laboratories
		Date ** End of Report **	3/7 (2023

Noise Monitoring Results

Date	Weather	Wind Speed	Start Time	Noise Monitoring (30min)(dB(A))			
	weather	(m/s)		Corrected Leq	Leq	L90	L10
6-Jun-23	Fine	0.4	8:42	61.3	58.3	55.5	60.5
12-Jun-23	Fine	0.3	9:11	63.2	60.2	58.0	63.0
22-Jun-23	Fine	0.2	9:09	64.3	61.3	55.5	63.5
28-Jun-23	Cloudy	0.2	9:10	64.7	61.7	55.0	64.5
			Average :	63.6			
				64.3			
			Action Level :	When one valid documented complaint is received			ceived
			Limit Level :	70dB(A) for scl	nools and 65dB(A) c	luring school exami	nation periods

Monitoring Location : CN_M1 In front of the HKBTS Staff & Students Quarters

Monitoring Location : CN_M2 In front of the HKBTS Administration and Education Block

Date	Weather	Wind Speed	Start Time	Noise Monitoring (30min)(dB(A))			
Date weather		(m/s)		Leq	L90	L10	
6-Jun-23	Fine	0.3	9:17	54.2	51.0	57.5	
12-Jun-23	Fine	0.4	9:47	59.4	57.5	63.5	
22-Jun-23	Fine	0.3	9:48	60.2	49.0	64.5	
28-Jun-23	Cloudy	0.1	9:47	59.8	49.5	63.5	
			Average :	58.9			
			Baseline Level:	62.5			
		Action Level :	When one valid documented complaint is received				
Limit Level : 70dB(A) for schools and 65dB(A) during school examination				nation periods			


Remarks: 1. Noise results at CN_M1 were calculated by +3 dB (A) correction for free-field measurement.



Appendix F

Air Quality & Construction Noise Monitoring Graphs


UGRO





1-hr TSP Monitoring Graph



Noise Monitoring Graph







Remark: The Examination of HKBTS was conducted on 15 to 19 May 2023.



Appendix G

Action and Limit Level



Action and Limit Levels for Air Quality

Monitoring Parameter	Monitoring Station	Action Level	Limit Level
1-hour TSP	CA_M1(a)	339 μg/m³	500 μg/m³

Action and Limit Levels for Construction Noise

Monitoring Parameter	Monitoring Station	Action Level	Limit Level		
0700-1900 hours in normal weekdays LA _{eq} (30min)	CN_M1	When one documented	70dB(A) during normal teaching period &		
	CN_M2	complaint is received	65 dB(A) during examination periods		

Remark:

CN_M1: Free-field measurement (+3 dB(A) correction has been applied).



Appendix H

Event and Action Plan



Event and Action Plan for Air Quality (Construction Dust)

	ACTION								
EVENT	ET	IEC	ER	Contractor					
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform Contractor, IEC and ER; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method; and Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	1. Notify Contractor.	 Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; and Amend working methods agreed with the ER as appropriate. 					
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform Contractor, IEC and ER; Advise the Contractor and ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with Contractor, IEC and ER; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Identify source and investigate the causes of exceedance; Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; and Amend proposal as appropriate. 					
Limit level being exceeded by one sampling	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor, IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; and Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; and Amend proposal if appropriate. 					
Limit level being exceeded by two or more consecutive sampling	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. 					



Event and Action Plan for Noise (Construction Noise)

EVENT		ACTION								
EVENI	ET	IEC	ER	Contractor						
Action Level	 Notify IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the analyzed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analyzed noise problem; and Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC; and Implement noise mitigation proposals. 						
Limit Level	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analyzed noise problem; Ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. 						

-fugro

Appendix I

Weather and Meteorological

Conditions during Reporting Month



Weather Condition (June 2023)

			Air Temperatur	e	Mean	_
Date	Mean Pressure (hPa)	Maximum (°C)	Mean (°C)	Minimum (°C)	Relative Humidity (%)	Total Rainfall (mm)
1 June 2023	1002.8	31.6	29.2	26.2	79	6.0
2 June 2023	1004.8	35.2	30.7	28.2	76	0.0
3 June 2023	1007.6	34.9	30.8	28.9	76	0.6
4 June 2023	1008.4	32.7	30.0	27.9	81	5.1
5 June 2023	1007.9	32.9	29.7	27.7	79	4.8
6 June 2023	1007.8	30.2	28.4	26.8	87	31.1
7 June 2023	1008.7	31.5	28.5	27.0	88	27.1
8 June 2023	1007.1	33.1	29.4	27.4	82	2.6
9 June 2023	1004.2	32.0	29.0	26.7	83	16.8
10 June 2023	1001.9	33.0	29.5	28.0	79	0.3
11 June 2023	1001.6	32.5	29.2	27.3	83	25.4
12 June 2023	1001.9	33.7	30.2	28.2	77	0.2
13 June 2023	1002.6	32.7	29.8	25.8	81	31.8
14 June 2023	1004.9	29.6	27.7	25.1	88	62.8
15 June 2023	1005.1	28.7	27.4	26.1	91	41.5
16 June 2023	1007.1	28.1	26.4	25.2	92	41.7
17 June 2023	1009.3	28.0	26.2	25.3	94	89.9
18 June 2023	1008.9	29.9	28.0	25.7	89	35.8
19 June 2023	1007.5	31.4	29.1	26.9	83	10.2
20 June 2023	1007.0	32.2	30.0	27.8	80	2.3
21 June 2023	1007.4	32.2	30.2	28.7	79	1.9
22 June 2023	1007.2	32.4	30.2	29.0	77	0.6
23 June 2023	1006.5	31.2	30.0	28.0	80	2.3
24 June 2023	1007.1	31.0	29.1	27.4	85	8.2
25 June 2023	1008.2	32.9	29.4	26.1	83	13.0
26 June 2023	1008.5	32.9	29.4	26.6	83	11.4
27 June 2023	1009.5	33.9	30.1	28.1	80	Trace
28 June 2023	1009.9	31.3	28.8	26.9	86	5.4
29 June 2023	1006.9	33.3	29.5	27.1	84	0.9
30 June 2023	1005.6	32.5	29.8	26.5	82	11.2

Remark:

1. Trace means rainfall less than 0.05 mm.

Source: Hong Kong Observatory



Appendix J

Wind Data



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
01 Jun 2023 00:00	2.7	NEN	02 Jun 2023 00:00	2.7	E
01 Jun 2023 01:00	2.7	N	02 Jun 2023 01:00	2.7	S
01 Jun 2023 02:00	2.7	E	02 Jun 2023 02:00	2.7	SWS
01 Jun 2023 03:00	2.7	N	02 Jun 2023 03:00	2.7	W
01 Jun 2023 04:00	2.7	NE	02 Jun 2023 04:00	2.7	SE
01 Jun 2023 05:00	3.1	NEE	02 Jun 2023 05:00	2.7	NWN
01 Jun 2023 06:00	2.9	SE	02 Jun 2023 06:00	2.7	NW
01 Jun 2023 07:00	2.8	SE	02 Jun 2023 07:00	2.7	NWW
01 Jun 2023 08:00	2.8	S	02 Jun 2023 08:00	2.7	SWW
01 Jun 2023 09:00	2.7	SEE	02 Jun 2023 09:00	2.6	SE
01 Jun 2023 10:00	2.6	W	02 Jun 2023 10:00	2.6	NWW
01 Jun 2023 11:00	2.7	NW	02 Jun 2023 11:00	2.6	SE
01 Jun 2023 12:00	2.7	NWW	02 Jun 2023 12:00	2.7	NEE
01 Jun 2023 13:00	2.7	W	02 Jun 2023 13:00	2.7	NE
01 Jun 2023 14:00	2.6	SWS	02 Jun 2023 14:00	2.6	N
01 Jun 2023 15:00	2.6	NW	02 Jun 2023 15:00	2.6	NEN
01 Jun 2023 16:00	2.6	NEE	02 Jun 2023 16:00	2.7	NEN
01 Jun 2023 20:00	2.7	SES	02 Jun 2023 17:00	2.7	NEN
01 Jun 2023 18:00	2.7	SW	02 Jun 2023 18:00	2.7	N
01 Jun 2023 19:00	2.7	NWW	02 Jun 2023 19:00	2.7	NEN
01 Jun 2023 20:00	2.7	SE	02 Jun 2023 20:00	2.7	N
01 Jun 2023 21:00	2.7	SEE	02 Jun 2023 21:00	2.7	N
01 Jun 2023 22:00	2.7	E	02 Jun 2023 22:00	2.6	N
01 Jun 2023 23:00	2.7	SE	02 Jun 2023 23:00	2.7	NEN



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
3 Jun 2023 00:00	2.7	NEE	4 Jun 2023 00:00	2.6	NE
3 Jun 2023 01:00	2.7	E	4 Jun 2023 01:00	2.7	NEN
3 Jun 2023 02:00	2.6	NE	4 Jun 2023 02:00	2.7	Ν
3 Jun 2023 03:00	2.6	SE	4 Jun 2023 03:00	2.6	Ν
3 Jun 2023 04:00	2.7	SE	4 Jun 2023 04:00	2.7	NEN
3 Jun 2023 05:00	2.6	SE	4 Jun 2023 05:00	2.7	NEN
3 Jun 2023 06:00	2.7	SE	4 Jun 2023 06:00	2.7	NEN
3 Jun 2023 07:00	2.7	NEE	4 Jun 2023 07:00	2.6	E
3 Jun 2023 08:00	2.7	E	4 Jun 2023 08:00	2.7	SEE
3 Jun 2023 09:00	2.7	NE	4 Jun 2023 09:00	2.7	NEN
3 Jun 2023 10:00	2.7	SEE	4 Jun 2023 10:00	2.6	N
3 Jun 2023 11:00	2.6	SE	4 Jun 2023 11:00	2.6	NEN
3 Jun 2023 12:00	2.7	NEN	4 Jun 2023 12:00	2.7	N
3 Jun 2023 13:00	2.6	N	4 Jun 2023 13:00	2.7	NEE
3 Jun 2023 14:00	2.7	NEN	4 Jun 2023 14:00	2.7	NE
3 Jun 2023 15:00	2.7	N	4 Jun 2023 15:00	2.6	N
3 Jun 2023 16:00	2.7	NEE	4 Jun 2023 16:00	2.6	N
3 Jun 2023 17:00	2.7	NEN	4 Jun 2023 17:00	2.7	NEN
3 Jun 2023 18:00	2.7	N	4 Jun 2023 18:00	2.7	NEN
3 Jun 2023 19:00	2.7	N	4 Jun 2023 19:00	2.7	N
3 Jun 2023 20:00	2.7	N	4 Jun 2023 20:00	2.7	N
3 Jun 2023 21:00	2.7	NE	4 Jun 2023 21:00	2.7	N
3 Jun 2023 22:00	2.6	NEN	4 Jun 2023 22:00	2.7	NEN
3 Jun 2023 23:00	2.7	NEN	4 Jun 2023 23:00	2.7	SEE



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
5 Jun 2023 00:00	2.7	NEN	6 Jun 2023 00:00	2.7	N
5 Jun 2023 01:00	2.7	NEN	6 Jun 2023 01:00	2.7	Ν
5 Jun 2023 02:00	2.6	NEE	6 Jun 2023 02:00	2.7	N
5 Jun 2023 03:00	2.7	NE	6 Jun 2023 03:00	2.7	Ν
5 Jun 2023 04:00	2.7	NEN	6 Jun 2023 04:00	2.7	N
5 Jun 2023 05:00	2.7	N	6 Jun 2023 05:00	2.7	Ν
5 Jun 2023 06:00	2.7	N	6 Jun 2023 06:00	2.7	NEN
5 Jun 2023 07:00	2.7	N	6 Jun 2023 07:00	3.1	Ν
5 Jun 2023 08:00	2.7	N	6 Jun 2023 08:00	3.7	N
5 Jun 2023 09:00	2.7	NEN	6 Jun 2023 09:00	4.5	NE
5 Jun 2023 10:00	2.7	NE	6 Jun 2023 10:00	8.6	NEN
5 Jun 2023 11:00	2.7	N	6 Jun 2023 11:00	5.2	NEN
5 Jun 2023 12:00	3.4	N	6 Jun 2023 12:00	8.6	NE
5 Jun 2023 13:00	9.3	N	6 Jun 2023 13:00	2.7	NEE
5 Jun 2023 14:00	2.7	N	6 Jun 2023 14:00	2.9	SWW
5 Jun 2023 15:00	4.7	NEN	6 Jun 2023 15:00	2.7	NE
5 Jun 2023 16:00	2.8	NEN	6 Jun 2023 16:00	3.0	NEE
5 Jun 2023 17:00	5.5	NEN	6 Jun 2023 17:00	2.8	SEE
5 Jun 2023 18:00	2.7	N	6 Jun 2023 18:00	2.7	NE
5 Jun 2023 19:00	2.7	NEN	6 Jun 2023 19:00	2.8	SES
5 Jun 2023 20:00	2.7	NEN	6 Jun 2023 20:00	2.7	E
5 Jun 2023 21:00	2.6	NEN	6 Jun 2023 21:00	2.7	NE
5 Jun 2023 22:00	2.7	NE	6 Jun 2023 22:00	2.8	SWW
5 Jun 2023 23:00	2.7	NEN	6 Jun 2023 23:00	2.8	NE



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
7 Jun 2023 00:00	2.8	SEE	8 Jun 2023 00:00	2.7	N
7 Jun 2023 01:00	2.8	NEE	8 Jun 2023 01:00	2.7	NEN
7 Jun 2023 02:00	2.9	E	8 Jun 2023 02:00	2.7	NEE
7 Jun 2023 03:00	2.8	NEN	8 Jun 2023 03:00	2.7	NEN
7 Jun 2023 04:00	2.8	NE	8 Jun 2023 04:00	2.7	E
7 Jun 2023 05:00	2.8	NEN	8 Jun 2023 05:00	2.7	NEN
7 Jun 2023 06:00	2.7	N	8 Jun 2023 06:00	2.7	E
7 Jun 2023 07:00	2.7	NE	8 Jun 2023 07:00	2.7	SEE
7 Jun 2023 08:00	2.7	N	8 Jun 2023 08:00	3.3	NEE
7 Jun 2023 09:00	3.8	NE	8 Jun 2023 09:00	2.7	SES
7 Jun 2023 10:00	10.7	N	8 Jun 2023 10:00	4.1	N
7 Jun 2023 11:00	6.2	NEN	8 Jun 2023 11:00	7.5	N
7 Jun 2023 12:00	4.5	E	8 Jun 2023 12:00	8.1	NEE
7 Jun 2023 13:00	2.7	NE	8 Jun 2023 13:00	2.7	NEE
7 Jun 2023 14:00	2.8	NEE	8 Jun 2023 14:00	2.7	NE
7 Jun 2023 15:00	4.0	NEN	8 Jun 2023 15:00	3.7	NE
7 Jun 2023 16:00	2.7	N	8 Jun 2023 16:00	2.9	NEN
7 Jun 2023 17:00	2.7	NEN	8 Jun 2023 17:00	2.7	NEN
7 Jun 2023 18:00	2.9	NEN	8 Jun 2023 18:00	4.1	N
7 Jun 2023 19:00	2.7	N	8 Jun 2023 19:00	2.7	NE
7 Jun 2023 20:00	2.7	NE	8 Jun 2023 20:00	2.7	E
7 Jun 2023 21:00	2.7	E	8 Jun 2023 21:00	2.7	NEN
7 Jun 2023 22:00	2.7	NEN	8 Jun 2023 22:00	2.7	E
7 Jun 2023 23:00	2.7	NEE	8 Jun 2023 23:00	2.7	NEN



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
9 Jun 2023 00:00	2.7	NEN	10 Jun 2023 00:00	2.7	Ν
9 Jun 2023 01:00	2.8	N	10 Jun 2023 01:00	2.7	NEN
9 Jun 2023 02:00	2.8	N	10 Jun 2023 02:00	2.7	NEE
9 Jun 2023 03:00	2.8	NEN	10 Jun 2023 03:00	2.7	NEE
9 Jun 2023 04:00	2.8	NEE	10 Jun 2023 04:00	2.7	NEE
9 Jun 2023 05:00	2.8	NEE	10 Jun 2023 05:00	2.7	SEE
9 Jun 2023 06:00	2.7	NEN	10 Jun 2023 06:00	2.7	SEE
9 Jun 2023 07:00	2.8	SE	10 Jun 2023 07:00	2.7	SEE
9 Jun 2023 08:00	2.7	S	10 Jun 2023 08:00	2.7	SEE
9 Jun 2023 09:00	2.7	NEE	10 Jun 2023 09:00	2.7	E
9 Jun 2023 10:00	3.1	S	10 Jun 2023 10:00	2.7	SES
9 Jun 2023 11:00	2.7	S	10 Jun 2023 11:00	2.6	SE
9 Jun 2023 12:00	2.7	NEE	10 Jun 2023 12:00	2.7	SES
9 Jun 2023 13:00	2.7	N	10 Jun 2023 13:00	2.7	E
9 Jun 2023 14:00	2.6	N	10 Jun 2023 14:00	2.7	SE
9 Jun 2023 15:00	2.7	SEE	10 Jun 2023 15:00	2.7	E
9 Jun 2023 16:00	2.7	NE	10 Jun 2023 16:00	8.6	NE
9 Jun 2023 17:00	3.3	SWS	10 Jun 2023 17:00	5.8	Ν
9 Jun 2023 18:00	2.7	NE	10 Jun 2023 18:00	5.9	NE
9 Jun 2023 19:00	2.7	NEN	10 Jun 2023 19:00	3.4	NEE
9 Jun 2023 20:00	2.7	NEN	10 Jun 2023 20:00	2.8	NEE
9 Jun 2023 21:00	2.7	NEN	10 Jun 2023 21:00	2.7	SEE
9 Jun 2023 22:00	2.9	N	10 Jun 2023 22:00	2.7	N
9 Jun 2023 23:00	2.6	NEN	10 Jun 2023 23:00	2.7	NEN



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
11 Jun 2023 00:00	2.7	N	12 Jun 2023 00:00	2.7	NEN
11 Jun 2023 01:00	2.7	E	12 Jun 2023 01:00	2.7	Ν
11 Jun 2023 02:00	2.8	E	12 Jun 2023 02:00	2.7	Ν
11 Jun 2023 03:00	2.7	SEE	12 Jun 2023 03:00	2.7	Ν
11 Jun 2023 04:00	2.7	SEE	12 Jun 2023 04:00	2.7	Ν
11 Jun 2023 05:00	2.8	SEE	12 Jun 2023 05:00	2.7	NEN
11 Jun 2023 06:00	2.8	SES	12 Jun 2023 06:00	2.6	N
11 Jun 2023 07:00	2.8	NEE	12 Jun 2023 07:00	2.7	NE
11 Jun 2023 08:00	2.7	NE	12 Jun 2023 08:00	2.7	S
11 Jun 2023 09:00	2.7	SEE	12 Jun 2023 09:00	2.7	S
11 Jun 2023 10:00	3.1	SEE	12 Jun 2023 10:00	3.0	E
11 Jun 2023 11:00	5.4	NEN	12 Jun 2023 11:00	2.7	NEN
11 Jun 2023 12:00	4.0	Ν	12 Jun 2023 12:00	4.8	N
11 Jun 2023 13:00	2.7	SE	12 Jun 2023 13:00	4.7	N
11 Jun 2023 14:00	3.0	E	12 Jun 2023 14:00	3.8	NEN
11 Jun 2023 15:00	4.6	NE	12 Jun 2023 15:00	7.8	N
11 Jun 2023 16:00	4.4	NEN	12 Jun 2023 16:00	2.9	NEN
11 Jun 2023 17:00	2.9	N	12 Jun 2023 17:00	4.0	N
11 Jun 2023 18:00	4.1	NEN	12 Jun 2023 18:00	4.2	NEN
11 Jun 2023 19:00	2.7	NEN	12 Jun 2023 19:00	2.7	N
11 Jun 2023 20:00	2.7	Ν	12 Jun 2023 20:00	2.7	N
11 Jun 2023 21:00	2.7	N	12 Jun 2023 21:00	2.7	N
11 Jun 2023 22:00	2.7	NEN	12 Jun 2023 22:00	2.7	NEN
11 Jun 2023 23:00	2.7	N	12 Jun 2023 23:00	2.7	N



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
13 Jun 2023 00:00	2.6	N	14 Jun 2023 00:00	2.8	NEN
13 Jun 2023 01:00	2.7	N	14 Jun 2023 01:00	2.7	S
13 Jun 2023 02:00	2.7	N	14 Jun 2023 02:00	2.8	E
13 Jun 2023 03:00	2.7	N	14 Jun 2023 03:00	2.8	S
13 Jun 2023 04:00	2.7	N	14 Jun 2023 04:00	2.7	NEN
13 Jun 2023 05:00	2.7	Ν	14 Jun 2023 05:00	2.9	S
13 Jun 2023 06:00	2.6	N	14 Jun 2023 06:00	2.7	E
13 Jun 2023 07:00	2.7	E	14 Jun 2023 07:00	2.8	SE
13 Jun 2023 08:00	2.6	SEE	14 Jun 2023 08:00	2.7	SES
13 Jun 2023 09:00	2.7	SEE	14 Jun 2023 09:00	2.8	SES
13 Jun 2023 10:00	2.7	Ν	14 Jun 2023 10:00	2.7	SEE
13 Jun 2023 11:00	9.8	NE	14 Jun 2023 11:00	3.0	NE
13 Jun 2023 12:00	2.8	NE	14 Jun 2023 12:00	3.9	N
13 Jun 2023 13:00	9.7	NE	14 Jun 2023 13:00	3.1	NEN
13 Jun 2023 14:00	9.7	NEN	14 Jun 2023 14:00	5.3	NEN
13 Jun 2023 15:00	6.5	Ν	14 Jun 2023 15:00	5.8	SES
13 Jun 2023 16:00	5.1	NE	14 Jun 2023 16:00	2.7	N
13 Jun 2023 17:00	2.6	SEE	14 Jun 2023 17:00	2.7	NE
13 Jun 2023 18:00	2.7	E	14 Jun 2023 18:00	2.7	SE
13 Jun 2023 19:00	2.6	NEE	14 Jun 2023 19:00	2.7	NE
13 Jun 2023 20:00	2.7	NEE	14 Jun 2023 20:00	2.7	N
13 Jun 2023 21:00	2.7	SEE	14 Jun 2023 21:00	2.7	N
13 Jun 2023 22:00	2.7	E	14 Jun 2023 22:00	2.7	N
13 Jun 2023 23:00	2.7	SES	14 Jun 2023 23:00	2.7	N



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
15 Jun 2023 00:00	2.7	E	16 Jun 2023 00:00	3.0	E
15 Jun 2023 01:00	2.9	E	16 Jun 2023 01:00	2.9	NEE
15 Jun 2023 02:00	2.8	SES	16 Jun 2023 02:00	2.9	SES
15 Jun 2023 03:00	2.9	N	16 Jun 2023 03:00	2.9	S
15 Jun 2023 04:00	2.9	NEN	16 Jun 2023 04:00	2.8	NE
15 Jun 2023 05:00	2.8	E	16 Jun 2023 05:00	2.9	NE
15 Jun 2023 06:00	2.8	N	16 Jun 2023 06:00	2.9	Ν
15 Jun 2023 07:00	2.7	Ν	16 Jun 2023 07:00	2.7	N
15 Jun 2023 08:00	2.7	NE	16 Jun 2023 08:00	2.7	NEN
15 Jun 2023 09:00	2.7	S	16 Jun 2023 09:00	2.7	N
15 Jun 2023 10:00	2.6	NE	16 Jun 2023 10:00	2.7	NWN
15 Jun 2023 11:00	3.0	NEN	16 Jun 2023 11:00	3.7	SWS
15 Jun 2023 12:00	2.8	NEE	16 Jun 2023 12:00	3.1	S
15 Jun 2023 13:00	2.9	E	16 Jun 2023 13:00	2.8	SW
15 Jun 2023 14:00	2.7	SEE	16 Jun 2023 14:00	2.8	E
15 Jun 2023 15:00	2.9	N	16 Jun 2023 15:00	2.8	E
15 Jun 2023 16:00	2.7	NEN	16 Jun 2023 16:00	2.8	NE
15 Jun 2023 17:00	2.7	SEE	16 Jun 2023 17:00	2.8	N
15 Jun 2023 18:00	2.7	NE	16 Jun 2023 18:00	2.8	NE
15 Jun 2023 19:00	2.8	N	16 Jun 2023 19:00	2.8	NWW
15 Jun 2023 20:00	2.8	NEN	16 Jun 2023 20:00	2.8	NEN
15 Jun 2023 21:00	2.7	NEE	16 Jun 2023 21:00	2.8	NEN
15 Jun 2023 22:00	2.8	N	16 Jun 2023 22:00	2.8	N
15 Jun 2023 23:00	2.8	N	16 Jun 2023 23:00	2.8	E



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
17 Jun 2023 00:00	2.9	S	18 Jun 2023 00:00	3.3	SE
17 Jun 2023 01:00	2.9	NEN	18 Jun 2023 01:00	3.4	S
17 Jun 2023 02:00	2.9	NEN	18 Jun 2023 02:00	3.4	S
17 Jun 2023 03:00	2.9	E	18 Jun 2023 03:00	3.6	SEE
17 Jun 2023 04:00	2.8	NEN	18 Jun 2023 04:00	3.6	NEN
17 Jun 2023 05:00	2.8	NEN	18 Jun 2023 05:00	3.6	SE
17 Jun 2023 06:00	3.0	NEN	18 Jun 2023 06:00	3.4	SEE
17 Jun 2023 07:00	2.8	S	18 Jun 2023 07:00	3.2	NEE
17 Jun 2023 08:00	2.8	NEN	18 Jun 2023 08:00	3.0	SES
17 Jun 2023 09:00	2.8	NEE	18 Jun 2023 09:00	3.0	Ν
17 Jun 2023 10:00	2.8	E	18 Jun 2023 10:00	3.0	SES
17 Jun 2023 11:00	2.9	Ν	18 Jun 2023 11:00	2.8	NE
17 Jun 2023 12:00	2.9	Ν	18 Jun 2023 12:00	2.8	NE
17 Jun 2023 13:00	3.0	SEE	18 Jun 2023 13:00	2.8	E
17 Jun 2023 14:00	3.9	SES	18 Jun 2023 14:00	2.7	SWS
17 Jun 2023 15:00	3.1	SEE	18 Jun 2023 15:00	2.7	NE
17 Jun 2023 16:00	3.0	Ν	18 Jun 2023 16:00	2.7	NEN
17 Jun 2023 17:00	3.1	NEN	18 Jun 2023 17:00	2.7	Ν
17 Jun 2023 18:00	3.3	SW	18 Jun 2023 18:00	2.7	NEN
17 Jun 2023 19:00	3.3	SEE	18 Jun 2023 19:00	2.7	N
17 Jun 2023 20:00	3.5	NEE	18 Jun 2023 20:00	2.7	NEN
17 Jun 2023 21:00	3.4	NEE	18 Jun 2023 21:00	2.6	N
17 Jun 2023 22:00	3.5	S	18 Jun 2023 22:00	2.7	NEN
17 Jun 2023 23:00	3.5	SE	18 Jun 2023 23:00	2.7	NEN



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
19 Jun 2023 00:00	8.2	NE	20 Jun 2023 00:00	2.7	NE
19 Jun 2023 01:00	2.8	SW	20 Jun 2023 01:00	2.7	NE
19 Jun 2023 02:00	2.8	S	20 Jun 2023 02:00	2.8	NEE
19 Jun 2023 03:00	2.8	NEN	20 Jun 2023 03:00	2.9	SE
19 Jun 2023 04:00	2.8	SEE	20 Jun 2023 04:00	2.9	Ν
19 Jun 2023 05:00	2.9	SE	20 Jun 2023 05:00	2.9	NEN
19 Jun 2023 06:00	3.0	SE	20 Jun 2023 06:00	2.9	SEE
19 Jun 2023 07:00	3.0	NE	20 Jun 2023 07:00	2.8	NE
19 Jun 2023 08:00	2.8	E	20 Jun 2023 08:00	2.7	SWS
19 Jun 2023 09:00	2.7	SW	20 Jun 2023 09:00	2.7	SES
19 Jun 2023 10:00	2.7	SE	20 Jun 2023 10:00	2.9	SWS
19 Jun 2023 11:00	2.7	S	20 Jun 2023 11:00	4.1	W
19 Jun 2023 12:00	2.7	NE	20 Jun 2023 12:00	4.5	W
19 Jun 2023 13:00	3.4	SE	20 Jun 2023 13:00	3.3	SWW
19 Jun 2023 14:00	2.8	S	20 Jun 2023 14:00	3.2	SWW
19 Jun 2023 15:00	4.6	NEE	20 Jun 2023 15:00	3.1	SES
19 Jun 2023 16:00	4.2	NEN	20 Jun 2023 16:00	2.9	SWS
19 Jun 2023 17:00	2.7	NEE	20 Jun 2023 17:00	3.6	SW
19 Jun 2023 18:00	2.7	NEN	20 Jun 2023 18:00	3.7	SE
19 Jun 2023 19:00	3.2	NEE	20 Jun 2023 19:00	3.5	NEN
19 Jun 2023 20:00	2.7	NEN	20 Jun 2023 20:00	2.7	NEN
19 Jun 2023 21:00	2.7	SES	20 Jun 2023 21:00	2.7	NEN
19 Jun 2023 22:00	2.6	NE	20 Jun 2023 22:00	2.7	S
19 Jun 2023 23:00	2.9	Ν	20 Jun 2023 23:00	2.7	E



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
21 Jun 2023 00:00	2.7	SEE	22 Jun 2023 00:00	2.7	SEE
21 Jun 2023 01:00	2.6	SE	22 Jun 2023 01:00	2.7	E
21 Jun 2023 02:00	2.6	NEE	22 Jun 2023 02:00	2.7	SE
21 Jun 2023 03:00	2.7	NEE	22 Jun 2023 03:00	2.7	E
21 Jun 2023 04:00	2.7	NEE	22 Jun 2023 04:00	2.7	NE
21 Jun 2023 05:00	2.7	SEE	22 Jun 2023 05:00	3.2	SWS
21 Jun 2023 06:00	2.7	SWS	22 Jun 2023 06:00	3.2	SE
21 Jun 2023 07:00	3.1	S	22 Jun 2023 07:00	4.5	SEE
21 Jun 2023 08:00	3.6	W	22 Jun 2023 08:00	3.8	SW
21 Jun 2023 09:00	3.6	SE	22 Jun 2023 09:00	3.8	S
21 Jun 2023 10:00	4.4	NWW	22 Jun 2023 10:00	2.9	SWW
21 Jun 2023 11:00	4.7	NWW	22 Jun 2023 11:00	3.8	SWS
21 Jun 2023 12:00	8.1	SWW	22 Jun 2023 12:00	3.7	NWW
21 Jun 2023 13:00	3.2	W	22 Jun 2023 13:00	3.0	SW
21 Jun 2023 14:00	6.0	W	22 Jun 2023 14:00	8.6	SWS
21 Jun 2023 15:00	7.2	NEN	22 Jun 2023 15:00	4.9	SW
21 Jun 2023 16:00	4.4	SWS	22 Jun 2023 16:00	2.6	W
21 Jun 2023 17:00	3.3	NEN	22 Jun 2023 17:00	3.5	NEN
21 Jun 2023 18:00	2.7	NEN	22 Jun 2023 18:00	4.6	N
21 Jun 2023 19:00	2.8	N	22 Jun 2023 19:00	2.7	N
21 Jun 2023 20:00	2.7	NEN	22 Jun 2023 20:00	3.7	N
21 Jun 2023 21:00	2.6	SES	22 Jun 2023 21:00	3.1	N
21 Jun 2023 22:00	2.7	SE	22 Jun 2023 22:00	2.7	N
21 Jun 2023 23:00	2.7	NEN	22 Jun 2023 23:00	2.9	NEE

Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
23 Jun 2023 00:00	4.1	NEN	24 Jun 2023 00:00	3.0	Ν
23 Jun 2023 01:00	2.7	NEN	24 Jun 2023 01:00	2.7	NEN
23 Jun 2023 02:00	3.6	N	24 Jun 2023 02:00	6.4	NEN
23 Jun 2023 03:00	2.7	E	24 Jun 2023 03:00	4.0	Ν
23 Jun 2023 04:00	3.0	NEN	24 Jun 2023 04:00	4.2	NEN
23 Jun 2023 05:00	2.6	NE	24 Jun 2023 05:00	4.5	NEN
23 Jun 2023 06:00	2.6	NE	24 Jun 2023 06:00	2.7	Ν
23 Jun 2023 07:00	2.7	NE	24 Jun 2023 07:00	2.9	NEN
23 Jun 2023 08:00	2.7	NEE	24 Jun 2023 08:00	2.7	N
23 Jun 2023 09:00	2.7	SE	24 Jun 2023 09:00	2.6	E
23 Jun 2023 10:00	5.2	NEN	24 Jun 2023 10:00	2.7	S
23 Jun 2023 11:00	2.6	NE	24 Jun 2023 11:00	2.9	E
23 Jun 2023 12:00	2.6	NEE	24 Jun 2023 12:00	3.8	NE
23 Jun 2023 13:00	2.9	NEE	24 Jun 2023 13:00	2.7	NEN
23 Jun 2023 14:00	2.6	SE	24 Jun 2023 14:00	2.7	SES
23 Jun 2023 15:00	2.7	W	24 Jun 2023 15:00	2.7	S
23 Jun 2023 16:00	2.7	SEE	24 Jun 2023 16:00	2.7	SWW
23 Jun 2023 17:00	2.7	NE	24 Jun 2023 17:00	2.7	E
23 Jun 2023 18:00	2.6	SEE	24 Jun 2023 18:00	2.7	N
23 Jun 2023 19:00	2.7	SES	24 Jun 2023 19:00	2.8	NE
23 Jun 2023 20:00	2.7	NE	24 Jun 2023 20:00	2.8	N
23 Jun 2023 21:00	2.8	N	24 Jun 2023 21:00	2.8	E
23 Jun 2023 22:00	3.5	N	24 Jun 2023 22:00	2.8	SW
23 Jun 2023 23:00	2.7	NEN	24 Jun 2023 23:00	2.8	SES

Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
25 Jun 2023 00:00	5.9	N	26 Jun 2023 00:00	2.7	NEN
25 Jun 2023 01:00	2.8	SES	26 Jun 2023 01:00	2.6	NEN
25 Jun 2023 02:00	2.8	SEE	26 Jun 2023 02:00	2.7	NEN
25 Jun 2023 03:00	2.8	NEN	26 Jun 2023 03:00	2.7	NE
25 Jun 2023 04:00	2.7	NEN	26 Jun 2023 04:00	2.7	NEN
25 Jun 2023 05:00	2.8	SEE	26 Jun 2023 05:00	2.7	SE
25 Jun 2023 06:00	2.8	NE	26 Jun 2023 06:00	2.7	NE
25 Jun 2023 07:00	2.7	Ν	26 Jun 2023 07:00	2.7	SWS
25 Jun 2023 08:00	2.6	NEN	26 Jun 2023 08:00	2.7	SEE
25 Jun 2023 09:00	3.1	NEN	26 Jun 2023 09:00	2.6	NEE
25 Jun 2023 10:00	5.9	N	26 Jun 2023 10:00	2.7	NEN
25 Jun 2023 11:00	6.8	NEN	26 Jun 2023 11:00	2.7	NE
25 Jun 2023 12:00	2.8	SES	26 Jun 2023 12:00	4.8	NE
25 Jun 2023 13:00	4.0	NE	26 Jun 2023 13:00	4.7	NEN
25 Jun 2023 14:00	3.5	NEN	26 Jun 2023 14:00	9.5	Ν
25 Jun 2023 15:00	5.0	N	26 Jun 2023 15:00	3.4	NEN
25 Jun 2023 16:00	4.2	Ν	26 Jun 2023 16:00	4.6	NEN
25 Jun 2023 17:00	2.7	NEN	26 Jun 2023 17:00	3.3	Ν
25 Jun 2023 18:00	2.7	NEN	26 Jun 2023 18:00	2.7	NEN
25 Jun 2023 19:00	2.7	NEN	26 Jun 2023 19:00	2.7	NEN
25 Jun 2023 20:00	2.7	NEN	26 Jun 2023 20:00	2.7	Ν
25 Jun 2023 21:00	2.7	NEN	26 Jun 2023 21:00	2.6	Ν
25 Jun 2023 22:00	2.7	NEN	26 Jun 2023 22:00	2.7	N
25 Jun 2023 23:00	2.7	NEN	26 Jun 2023 23:00	2.6	N



Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
27 Jun 2023 00:00	2.6	NEN	28 Jun 2023 00:00	2.7	N
27 Jun 2023 01:00	2.6	N	28 Jun 2023 01:00	2.7	NEN
27 Jun 2023 02:00	2.7	N	28 Jun 2023 02:00	2.6	NE
27 Jun 2023 03:00	2.7	NEN	28 Jun 2023 03:00	2.7	NEE
27 Jun 2023 04:00	2.7	N	28 Jun 2023 04:00	2.6	Ν
27 Jun 2023 05:00	2.7	Ν	28 Jun 2023 05:00	2.7	SE
27 Jun 2023 06:00	2.6	N	28 Jun 2023 06:00	2.7	NEE
27 Jun 2023 07:00	2.7	S	28 Jun 2023 07:00	2.8	NEN
27 Jun 2023 08:00	2.7	SEE	28 Jun 2023 08:00	2.7	NE
27 Jun 2023 09:00	2.8	S	28 Jun 2023 09:00	2.7	NEE
27 Jun 2023 10:00	2.9	SEE	28 Jun 2023 10:00	2.6	SE
27 Jun 2023 11:00	4.2	Ν	28 Jun 2023 11:00	2.6	SEE
27 Jun 2023 12:00	5.2	N	28 Jun 2023 12:00	2.6	NEE
27 Jun 2023 13:00	8.3	Ν	28 Jun 2023 13:00	5.1	NE
27 Jun 2023 14:00	5.5	NEN	28 Jun 2023 14:00	2.7	NEN
27 Jun 2023 15:00	2.8	NEN	28 Jun 2023 15:00	2.7	NE
27 Jun 2023 16:00	3.8	N	28 Jun 2023 16:00	2.7	NEN
27 Jun 2023 17:00	4.5	NEN	28 Jun 2023 17:00	2.7	E
27 Jun 2023 18:00	4.2	NEN	28 Jun 2023 18:00	2.7	SEE
27 Jun 2023 19:00	2.7	NEN	28 Jun 2023 19:00	2.6	NEN
27 Jun 2023 20:00	2.7	NEN	28 Jun 2023 20:00	2.7	NEN
27 Jun 2023 21:00	2.7	NE	28 Jun 2023 21:00	2.9	N
27 Jun 2023 22:00	2.7	NEN	28 Jun 2023 22:00	2.8	NE
27 Jun 2023 23:00	2.7	NEN	28 Jun 2023 23:00	2.7	NEN

Date & Time	Wind Speed (m/s)	Wind Direction	Date & Time	Wind Speed (m/s)	Wind Direction
29 Jun 2023 00:00	2.7	NEE	30 Jun 2023 00:00	2.7	SWS
29 Jun 2023 01:00	2.9	NEE	30 Jun 2023 01:00	2.7	SWS
29 Jun 2023 02:00	3.0	E	30 Jun 2023 02:00	2.7	SWS
29 Jun 2023 03:00	3.2	NE	30 Jun 2023 03:00	2.7	SWS
29 Jun 2023 04:00	3.1	SE	30 Jun 2023 04:00	2.7	SWS
29 Jun 2023 05:00	3.3	SWS	30 Jun 2023 05:00	2.7	S
29 Jun 2023 06:00	2.8	NEN	30 Jun 2023 06:00	2.6	SWS
29 Jun 2023 07:00	2.6	NE	30 Jun 2023 07:00	2.7	NWN
29 Jun 2023 08:00	2.7	NE	30 Jun 2023 08:00	2.7	NW
29 Jun 2023 09:00	2.6	W	30 Jun 2023 09:00	3.2	SW
29 Jun 2023 10:00	2.7	SEE	30 Jun 2023 10:00	2.6	NEN
29 Jun 2023 11:00	2.7	SEE	30 Jun 2023 11:00	2.8	NE
29 Jun 2023 12:00	2.8	NEE	30 Jun 2023 12:00	2.7	SE
29 Jun 2023 13:00	5.6	NEN	30 Jun 2023 13:00	3.0	SW
29 Jun 2023 14:00	8.5	NEN	30 Jun 2023 14:00	3.7	NEE
29 Jun 2023 15:00	7.2	NEN	30 Jun 2023 15:00	3.0	SWS
29 Jun 2023 16:00	4.8	N	30 Jun 2023 16:00	2.7	E
29 Jun 2023 17:00	3.8	N	30 Jun 2023 17:00	2.7	NEE
29 Jun 2023 18:00	5.9	NEN	30 Jun 2023 18:00	3.0	Ν
29 Jun 2023 19:00	2.9	N	30 Jun 2023 19:00	2.7	NEN
29 Jun 2023 20:00	3.5	N	30 Jun 2023 20:00	3.7	NEN
29 Jun 2023 21:00	4.0	N	30 Jun 2023 21:00	3.2	NE
29 Jun 2023 22:00	2.9	N	30 Jun 2023 22:00	2.7	NEN
29 Jun 2023 23:00	2.7	NE	30 Jun 2023 23:00	2.9	N



Appendix K

Summary of ET's Site Environmental Audit in the Reporting Month

UGRO

Summary of ET's Site Environmental Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up		
		Stockpile should be removed, covered by			
Air Quality	26 th June 2023	tarpaulin sheet or water spray should be	26 th June 2023		
		provided as dust control measure.			
Noise	NA				
Water Quality		NA			
Chemical and		Good housekeeping should be maintained by			
Waste	8 th June 2023	the Contractor, general refuse should be	8 th June 2023		
Management		removed regularly.			
Landscape and		NA			
Visual Impact		NA			
Permit / Licenses	NA				
Others	NA				




Date of Inspection: 8 June 2023

Defect Photo	Rectified Photo
<image/>	
Reminder 1: Good housekeeping should be maintained by the Contractor, general refuse should be removed regularly.	General waste had been removed.

Date of Inspection: 26 June 2023

control measures.





Appendix L

Waste Flow Table



Waste Flow Table (June 2023)

	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated		Actual Quantities of Recyclables Generation				
Monthly Ending	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Chemical Waste	General Refuse	Felled Trees	Metals	Paper / Cardboard Packaging	Plastics
	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)
2023 Jan	0.238	0.000	0.000	0.000	0.238	0.000	0.000	3.070	0.000	0.000	0.000	0.000
2023 Feb	1.358	0.000	0.000	0.000	1.358	0.000	0.000	10.520	0.000	0.000	0.000	0.000
2023 Mar	1.565	0.000	0.000	0.000	1.565	0.000	0.000	16.230	0.000	0.000	0.000	0.000
2023 Apr	0.337	0.000	0.000	0.000	0.337	0.000	0.000	5.240	0.000	0.000	0.000	0.000
2023 May	0.014	0.000	0.000	0.000	0.014	0.000	0.000	6.420	0.000	0.000	0.000	0.000
2023 Jun	0.021	0.000	0.000	0.000	0.021	0.000	0.000	15.390	0.000	0.000	0.000	0.000
2023 Jul												
2023 Aug												
2023 Sep												
2023 Oct												
2023 Nov												
2023 Dec												
Total	3.533	0.000	0.000	0.000	3.533	0.000	0.000	56.870	0.000	0.000	0.000	0.000

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.



Appendix M

Cumulative Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions



Environmental Complaints Log

Reference No.	Date of Complaint Received	Received From	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply	

Cumulative Statistics on Complaints

Environmental Aspects	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project-to- Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Aspects	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project-to- Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0



Appendix N

Implementation Status of Environmental Mitigation Measures (Construction Phase)



Implementation Status of Environmental Mitigation Measures (Construction Phase)

EIA	Environmental Protection Measures (Construction Phase) ⁽¹⁾	Location &	Implementation
Ref. (No.)	A) Air Quality	(Implementation Agent)	Status
3.7.1.1	Sufficient dust suppression measures as stipulated under the Air Pollution Control (Construction Dust) Regulation (Cap. 311R), as well as good site practices and		
(A1)	good housekeeping of the site should be properly implemented in order to minimise the construction dust generated. These measures include the followings::	_	
	a) Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather;		Implemented
	b) Use of frequent watering for particularly dusty construction areas and areas close to ASRs;		Implemented
	c) Use of frequent watering or water sprinklers for major haul roads, material stockpiling areas and other dusty activities within the construction site;	All construction sites /	Implemented
	 d) Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; 		Implemented
	e) Provide hoarding of not less than 2.4 m high from ground level along the site boundary except for site entrance or exit;	construction phase / upon completion of all	Implemented
	A. Once temperature declarities should be evolded as ecoursed. Prevent placing dusty meterical storage piles near ASDs;	· ·	Partially
	f) Open temporary stockpiles should be avoided or covered. Prevent placing dusty material storage piles near ASRs;	construction activities (Contractor)	Implemented
	g) Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations;	(Contractor)	Implemented
	h) Establishment and use of vehicle wheel and body washing facilities at the exit points of the site;		Implemented
	i) Imposition of speed controls for vehicles on unpaved site roads, 8 km/hr is the recommended limit;	-	Implemented
	j) Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs;		Implemented
	k) Avoid position of material stockpiling areas, major haul roads and dusty works within the construction site close to concerned ASRs; and		Implemented
	1) Avoid unnecessary exposed earth.		Implemented
3.7.1.2	Guidelines stipulated in EPD's Recommended Pollution Control Clauses for Construction Contracts should be incorporated in the contract documents to abate dust		
(A2)	impacts. The clauses include:		
	a) The contractor shall observe and comply with the Air Pollution Control Ordinance and its subsidiary regulations, particularly the Air Pollution Control		Implemented
	(Construction Dust) Regulation.	All construction sites /	Implemented
	b) The contractor shall undertake at all times to prevent dust nuisance as a result of the construction activities.	construction phase / upon completion of all	Implemented
	c) The contractor shall ensure that there will be adequate water supply / storage for dust suppression.	construction activities	Implemented
	d) The contractor shall devise, arrange methods of working and carrying out the works in such a manner so as to minimise dust impacts on the surrounding	(Contractor)	Implemented
	environment, and shall provide experienced personnel with suitable training to ensure that these methods are implemented.	(Contractor)	implemented
	e) Before the commencement of any work, the contractor may require to submit the methods of working, plant, equipment and air pollution control system to be		Implemented
	used on the site for the engineer inspection and approval.		Implemented
3.4.1.4	Control on fuel combustion from the use of PMEs	All construction sites /	
(A3)	a) Legal control on the types of fuel allowed for use and their sulphur contents in commercial and industrial processes should be observed.	construction phase / upon	Implemented
	b) Only approved or exempted non-road mobile machinery should be allowed to be used in construction sites.	completion of all	Implemented
	c) All construction plants are required to use ultra-low-sulphur diesel (ULSD) (defined as diesel fuel containing not more than 0.005% sulphur by weight).	construction activities (Contractor)	Implemented

fugro

Note:

(1) Detailed EIA report and EM&A Manual reference refer to the Appendix B of approved EM&A Manual.

N/A: Not Available, N/O: Not Observed.

EIA Ref. (No.)	Environmental Protection Measures (Construction Phase) ⁽¹⁾ B) Noise	Location & (Implementation Agent)	Implementation Status
4.8.1.2 (B1)	Good Site Practice The site practices listed below should be followed during construction works: a) Only well-maintained PME to be operated on site and should be serviced regularly during construction; b) Silencers or mufflers on construction equipment should be utilised (if appropriate) and should be properly maintained during the construction; c) Mobile plant, if any, should be sited as far away from NSRs as possible; d) Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; e) Plant known to emit noise strongly in one direction should, wherever possible, be orientated to direct noise away from the nearby NSRs; and f) Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities	All construction sites / construction phase / upon completion of all construction activities (Contractor)	Implemented N/A Implemented Implemented Implemented Implemented
4.8.1.3 – 4.8.1.4 & Table 7 (B2)	Use of Quiet PME The Contractors may adopt alternative quiet PME as long as it can be demonstrated that they would not result in construction noise impacts worse than those predicted in this EIA Report. Use of quiet plant should be made reference to the Powered Mechanical Equipment (PME) listed in the Technical Memorandum or the Quality Powered Mechanical Equipment (QPME) / other commonly used PME listed in Environmental Protection Department (EPD) web pages as far as possible which includes the Sound Power Level (SWLs) for specific quiet PME.	All construction sites / construction phase / upon completion of all construction activities (Contractor)	Implemented
4.8.1.5 (B3)	Use of Movable Noise Barriers/Acoustic Mats Movable noise barriers that can be placed close to the construction equipment and moved along with the PME are effective for screening noise from NSRs. A typical design which has been used locally is a wooden framed barrier with a cantilevered upper portion of superficial density no less than 10 kg/m ² on a skid footing with internal sound absorptive lining. This measure is particularly effective for low level zone of NSRs. A longer cantilevered top cover would be required to achieve screening benefits at upper floors of NSRs. The Contractor shall be responsible for the design and actual position of the movable noise barriers with due consideration given to the position and size of the PME, and the requirement of intercepting the line-of-sight from the NSRs to the PME, as well as ensuring that the barriers should have no opening and gap. It is anticipated that properly designed noise barriers would achieve a 5 dB(A) reduction for mobile PME and a 10 dB(A) reduction for static PME. Acoustic mat with surface mass of not less than 7kg/m2 would be used for plant items such as piling, oscillator and a 10 dB(A) noise reduction is anticipated.	All construction sites / construction phase / upon completion of all construction activities (Contractor)	Implemented
4.8.1.7 (B4)	Scheduling of Noisy Activities to outside Examination Period of HKBTS To minimise the construction noise impact on HKBTS, the use of piling (oscillator) in ELS and concurrent use of concrete lorry mixer with other PMEs in steel fixing and concreting of structure should be avoided during the examination period of HKBTS. Contractor should keep close communication with the operator of HKBTS to obtain the updated schedule of examination at the time conducting of the relevant construction works.	All construction sites / construction phase / upon completion of all construction activities (Contractor)	Implemented Implemented

fugro

Implementation Status of Environmental Mitigation Measures (Construction Phase)

Note:

(1) Detailed EIA report and EM&A Manual reference refer to the Appendix B of approved EM&A Manual.

N/A: Not Available, N/O: Not Observed.

Implementation Status of Environmental Mitigation Measures (Construction Phase)

EIA Ref.	Environmental Protection Measures (Construction Phase) ⁽¹⁾	Location & (Implementation	Implementation Status
(No.)	C) Water Quality	Agent)	Status
5.8.1.1 (C1)	Construction Site Runoff Proper site management measures should be implemented to control site runoff and drainage, and thereby prevent high sediment loadings from entering nearby watercourses. The contractor should follow the practices, and be responsible for the design, construction, operation and maintenance of all the mitigation measures as specified in ProPECC PN 1/94 " <i>Construction Site Drainage</i> ". The design of the mitigation measures should be submitted by the contractor to the engineer for approval.		
	These mitigation measures should include the following practices:		
	a) At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities.		Implemented
	b) Sand / silt removal facilities such as sand / silt traps and sediment basins should be provided to remove sand / silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt / sand traps should be 5 minutes under maximum flow conditions.	All construction sites /	Implemented
	 All drainage facilities and erosion and sediment control structures should always be regularly inspected and maintained to ensure proper and efficient operation and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. 	construction phase / upon completion of all construction activities	Implemented
	 d) Measures should be taken to minimise the ingress of site drainage into excavations. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. 	(Contractor)	Implemented
	e) If surface excavation works cannot be avoided during the wet season (April to October), temporarily exposed slope / soil surfaces should be covered by a tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest / edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarised in ProPECC PN 1/94.		Implemented
	f) All vehicles and plant should be cleaned before leaving a construction site. An adequately designed and sited wheel washing facility should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.		Implemented
	g) Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms.		Implemented
5.8.1.2 – 5.8.1.3 (C2)	General Construction Activities a) Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby water bodies and public drainage system.		Implemented
()	b) Stockpiles of cement and other construction materials should be kept covered when not being used.	All construction sites /	Implemented
	c) Oils and fuels should only be used and stored in designated areas, which have pollution prevention facilities.	construction phase / upon completion of all construction activities	Implemented
	d) All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. Rainwater in the bunds should be cleared after each rain event. Waste oils, fuels and solvents collected within the bund should be handled and treated as chemical waste.	(Contractor)	Implemented
5.8.1.4	Sewage Effluent	All construction sites /	
(C3)	Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor would be responsible for appropriate disposal of waste matter and maintenance of these facilities.	construction phase / upon completion of all construction activities (Contractor)	Implemented



Sai O Trunk Sewer Sewage Pumping Station

EIA Ref. (No.)	Environmental Protection Measures (Construction Phase) ⁽¹⁾ C) Water Quality	Location & (Implementation Agent)	Implementation Status
5.8.1.5 (C4)	Construction Works in Close Proximity of Inland Waters	All construction sites / construction phase /	
	The practices outlined in ETWB TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" should be adopted where applicable to minimise the water quality impacts upon any natural streams or surface water systems.	upon completion of all construction activities (Contractor)	N/A
Note:	I	(contractor)	1

(1) Detailed EIA report and EM&A Manual reference refer to the Appendix B of approved EM&A Manual. N/A: Not Available, N/O: Not Observed.



Implementation Status of Environmental	Mitigation Measures	(Construction Phase)
--	----------------------------	----------------------

EIA	Environmental Protection Measures (Construction Phase) ⁽¹⁾			
Ref. (No.)	D) Waste Management	(Implementation Agent)	Implementation Status	
6.5.1.3 (D1)	Good Site Practices Recommendations for good site practices during the construction phase include:			
	 Nomination of approved personnel, such as a site manager, to be responsible for implementation of good site practices, arrangements for waste collection and effective disposal to an appropriate facility; 	A11	Implemented	
	 b) Training of site personnel in site cleanliness, concepts of waste reduction, reuse and recycling, proper waste management and chemical waste handling procedures; 	All construction sites / construction phase / upon completion of all	Implemented	
	c) Provision of sufficient waste reception / disposal points, and regular collection of waste;	construction activities	Implemented	
	 Adoption of appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; 	(Contractor)	Implemented	
	e) Provision of regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;		Implemented	
	f) Adoption of a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites); and		Implemented	
	g) Preparation of Waste Management Plan (WMP), as part of the Environmental Management Plan (EMP).		Implemented	
6.5.1.4 (D2)	Waste Reduction Measures Recommendations to achieve waste reduction are discussed as follow:			
	a) Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;	All construction sites / construction phase / upon completion of all construction activities (Contractor)	Implemented	
	 b) Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors; 		Implemented	
	c) Recycle any unused chemicals or those with remaining functional capacity;		Implemented	
	d) Maximise the use of reusable steel formwork to reduce the amount of C&D materials;		Implemented	
	e) Adopt proper storage and site practices to minimise the potential for damage to, or contamination of construction materials;		Implemented	
	f) Plan the delivery and stock of construction materials carefully to minimise the amount of waste generated; and		Implemented	
	g) Minimise over ordering and wastage through careful planning during purchasing of construction materials.		Implemented	
6.5.1.6– 6.5.1.7	Reducing and Reuse of C&D Materials			
(D3)	a) Careful design, planning together with good site management can reduce over-ordering and generation of C&D materials such as concrete, mortar and cement grouts. Formwork should be designed to minimise the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.	All construction sites / construction phase / upon completion of all	Implemented	
	b) To minimise off-site disposal of inert C&D material, the excavated inert materials with suitable characteristics / size should be reused on-site as fill material as far as practicable, such as for backfilling of the box culvert and drainage pipe works.	construction activities (Contractor)	Implemented	
	c) Prior to disposal of non-inert C&D materials, wood, steel and other metals should also be separated for reuse and / or recycle where practicable so as to minimise the quantity of waste to be disposed of to landfill.		Implemented	
6.5.1.8 (D4)	Storage of C&D Materials Suitable areas should be designated within the works site boundaries for temporary stockpiling of C&D material. Within stockpile areas, the following measures should be taken to control potential environmental impacts or nuisance:	All construction sites / construction phase /		
	a) cover material during heavy rainfall;	upon completion of all construction activities (Contractor)	Implemented	
	b) locate stockpiles to minimise potential visual impacts; and		Implemented	
	c) minimise land intake of stockpile areas as far as possible.		Implemented	



Sai O Trunk Sewer Sewage Pumping Station

EIA Ref. (No.)	Environmental Protection Measures (Construction Phase) ⁽¹⁾ D) Waste Management	Location & (Implementation Agent)	Implementation Status
6.5.1.9	Disposal of C&D Materials	All construction sites /	
(D5)	a) In order to monitor the disposal of C&D materials at the designated public fill reception facility and landfill and to control fly-tipping, a trip-ticket system should be included.	construction phase / upon completion of all	Implemented
	b) When disposing inert C&D materials at a public filling reception facility, the material shall only consist of soil, rock, concrete, brick, cement plaster / mortar, inert building debris, aggregates and asphalt. The material shall be free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered to be unsuitable by the Filling Supervisor.	construction activities (Contractor)	Implemented
6.5.1.10	<u>Chemical Wastes</u>		
&	a) If chemical waste is produced at the construction site / the SPS, the contractor would be required to register with the EPD as a Chemical Waste Producer.	Construction and	Implemented
6.5.1.12	b) Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately.		Implemented
(D6)	 Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. 	Operational Phase	Implemented
	d) The contractor shall use a licensed collector to transport and dispose of the chemical wastes at the CWTC or other licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.		Implemented
6.5.1.11	General Refuse		
& Table 6.2 (D7)	a) General refuse should be stored in enclosed bins or compaction units separate from C&D materials and chemical wastes.		Partially Implemented
	b) A reputable waste collector should be employed by the contractor to remove general refuse / screenings from the site on a regular basis to minimise odour, pest and litter impacts.	All construction sites / construction phase /	Implemented
	c) Clearly labelled recycling bins should be provided on site to encourage segregation and recycling of aluminium and plastic wastes, and wastepaper to reduce general refuse production.	upon completion of all construction activities	Implemented
	d) The contractor should carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins should also be provided in the site as reminders. The recyclable waste materials should then be collected by reliable waste recycling agents on a regular basis.	(Contractor)	Implemented
	e) The collected general refuse will be disposed of at NENT landfill.		Implemented

Note:

(1) Detailed EIA report and EM&A Manual reference refer to the Appendix B of approved EM&A Manual.

N/A: Not Available, N/O: Not Observed.

Implementation Status of Environmental Mitigation Measures (Construction Phase)

EIA	Environmental Protection Measures (Construction Phase) ⁽¹⁾	Location &	Implementation
Ref. (No.)	E) Landscape and Visual	(Implementation Agent)	Status
Table 10.9 (E1)	<u>CM1 – Preservation of Trees</u> Trees to be retained in accordance with DEVB TCW No. 4/2020 - Tree Preservation.	All construction sites / construction phase / upon completion of all construction activities	N/A
Table 10.9	CM2 – Compensatory Tree Planting	(Contractor) All construction sites / construction phase /	
(E2)	Any trees to be felled under the Project shall be compensated in accordance with DEVB TCW No. 4/2020 - Tree Preservation.	upon completion of all construction activities (Contractor)	N/A
Table	CM3 – Control of Night-time Lighting Glare	All construction sites /	
10.9 (E3)	Any lighting provision of the construction works at night shall be carefully controlled to prevent light overspill to the nearby VSRs and into the sky.	construction phase / upon completion of all construction activities (Contractor)	Implemented
Table	CM4 – Erection of Decorative Screen Hoarding	All construction sites /	
10.9 (E4)	Decorative Hoarding, which is compatible with the surrounding settings, shall be erected during construction to minimise the potential landscape and visual impacts due to the construction works and activities.	construction phase / upon completion of all construction activities (Contractor)	Implemented
Table	CM5 – Management of Construction Activities and Facilities	All construction sites /	
10.9 (E5)	The facilities and activities at works sites and areas, which include site office, temporary storage areas, temporary works etc., shall be carefully managed and controlled on the height, deposition and arrangement to minimise any potential adverse landscape and visual impacts.	construction phase / upon completion of all construction activities (Contractor)	Implemented
Table	CM6 – Reinstatement of Temporarily Disturbed Landscape Areas	All construction sites /	
10.9 (E6)	All hard and soft landscape areas disturbed temporarily during construction due to temporary excavations, temporary works sites and works areas shall be reinstated to equal or better quality, to the satisfaction of the relevant Government Departments.	construction phase / upon completion of all construction activities (Contractor)	N/A

fugro

Note:

(1) Detailed EIA report and EM&A Manual reference refer to the Appendix B of approved EM&A Manual.

N/A: Not Available, N/O: Not Observed

Appendix O

Summary of Outstanding Issues and Deficiencies in the Reporting Month



Summary of Outstanding Issues and Deficiencies in the Reporting Month

Environmental Aspects	Outstanding Issues	Deficiencies
Air Quality	N/A	
Noise	N/A	
Water Quality	N/A	Any items of definition inc. con be
Chemical and Waste Management	N/A	Any items of deficiencies can be referred to Appendix K .
Landscape and Visual Impact	N/A	
Permit / Licenses	N/A	
Others	N/A	

