


Dragages-Nishimatsu Joint Venture

Contract No. DC/2007/10
Design and Construction of Hong Kong
West Drainage Tunnel

Quarterly EM&A Report
(version 2.0)

April 2008 to June 2008

Approved By



(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
1. INTRODUCTION	6
2. PROJECT CHARACTERISTICS	7
Project Organization and Contacts of Key Management	7
Construction Programme and Synopsis of Work.....	8
3. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	9
Monitoring Parameters and Monitoring Locations	9
Monitoring Methodology and Calibration Details.....	9
Environmental Quality Performance Limits (Action and Limit Levels)	9
Environmental Mitigation Measures	9
4. MONITORING RESULTS	10
Weather Conditions	10
Air Quality	10
Construction Noise.....	10
Water Quality.....	10
Underground water level.....	11
5. ENVIRONMENTAL AUDIT	13
Implementation Status of Environmental Mitigation Measures	13
Site Audit Summary.....	13
Effectiveness of Mitigation Measures.....	15
Status of Environmental Licensing and Permitting	15
Status of Waste Management.....	15
6. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	17
Summary of Exceedances	17
Construction Impacts on Suspended Solids	17
Review of the Reasons for and the Implications of Non-compliance.....	18
7. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS.....	19
8. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	20

LIST OF TABLE

Table I	Summary Table for Non-compliance Recorded in the Reporting Quarter
Table II	Summary Table for Key Information in the Reporting Quarter
Table 2.1	Key Project Contacts
Table 4.1	Summary of Water Quality Exceedances in the Reporting Quarter
Table 4.2	Ground Water Level Monitoring Data at Location ADH48 in Reporting Quarter
Table 6.1a-b	Summary of Measured levels of Suspended Solids

LIST OF FIGURES

Figure 1	Layout Plan of the Project
Figure 2	Organization Chart
Figure 3	Monitoring Locations (6 sheets total)

LIST OF APPENDICES

A	Construction Programme
B	Monitoring Requirements
C	Action and Limit Levels for Air Quality, Noise and Water Quality
D	Graphical Presentation of Air Quality Monitoring Results
E	Graphical Presentation of Noise Monitoring Results
F	Graphical Presentation of Water Quality Monitoring Results
G	Environmental Mitigation Implementation Schedule (EMIS)
H	Site Audit Summary
I	Summary Status of Environmental Licences and Permits
J	Waste Generated Quantity
K	Summary of Exceedances
L	Complaint Log

EXECUTIVE SUMMARY

Introduction

1. This is the 1st Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel” (the Project). This summary report presents EM&A works performed in the period between April and June 2008.
2. The construction activities undertaken in the reporting quarter were:
 - Further establishment of project organization and staffing.
 - Survey setting out at both portals.
 - Boulder stabilization, additional site investigation works and soil nailing works at Eastern Portal.
 - Erection of Contractor’s & SOR’s Site Offices and other temporary facilities and additional site investigation works at Western Portal.
 - Renovation works for SOR Principal Office at Mount Butler Area.
 - Approved in Principle (AIP) & Detailed Design Approval (DDA) submissions for temporary works at both portals.
 - AIP and DDA submission for permanent works for Main Tunnel Precast Segmental Lining.
 - Environmental impact monitoring.
 - TBM design and fabrication overseas.

Environmental Monitoring Works

3. Environmental monitoring for the Project was performed regularly as stipulated in the Updated EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

4. Summary of the non-compliance of the reporting month is tabulated in Table I.

Table I Summary Table for Non-compliance Recorded in the Reporting Quarter

Parameter	Number of Exceedances due to the Project		Action Taken	Results of Action Taken
	Action Level	Limit Level		
Eastern Portal				
<i>April 2008</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
<i>May 2008</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
<i>June 2008</i>				
1-hr TSP	0	0	N.A.	N.A.
24-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
Western Portal				
<i>April 2008</i>				
1-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
<i>May 2008</i>				
1-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
<i>June 2008</i>				
1-hr TSP	0	0	N.A.	N.A.
Noise	0	0	N.A.	N.A.
Water Quality	1	16	N.A.	N.A.

Air Quality

1-hour TSP Monitoring

5. 1-hour TSP monitoring at 2 monitoring stations, AQ1 and AQ2, was conducted as scheduled in the reporting period. No Action/Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting quarter.

24-hour TSP Monitoring

6. 24-hr TSP monitoring at 1 monitoring station, AQ1 was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting quarter.
7. Baseline 24-hour TSP monitoring was conducted at Outside the Site Office at Western Portal (AQ3) in between 13 June to 26 June 2008.

Construction Noise

8. Noise monitoring at 2 monitoring stations, NC1 and NC2, was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded in the reporting quarter.

Water Quality

9. Water quality monitoring was conducted as schedule except the monitoring at mid-flood tide on 7 June 2008 that was cancelled due to Black Rainstorm Warnings. In addition, monitoring on 25 and 27 June 2008 has been changed to 26 and 28 June 2008 due to Tropical Cyclone Warning Signals No. 8. One Action level and sixteen Limit level exceedances were recorded in the reporting quarter. The exceedances are considered due to natural fluctuations but not due to the Project.

Environmental Licensing and Permitting

10. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and Environmental Permit No. EP-272/2007/A was issue on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) was issued on 28 January 2008 to Dragages-Nishimatsu Joint Venture as the Permit Holder.
11. Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal), Water Discharge License (License No.: EP860/W10/XP0175 for Area of Mount Butler Office and EP860/W10/XP0177 for Eastern Portal) and Construction Noise Permit (License No.: GW-RS0114-08 for Eastern Portal and GW-RS0101-08, GW-RS0264-08, GW-RS0363-08 for Western Portal).

Key Information in the Reporting Quarter

12. Summary of key information in the reporting quarter is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Quarter

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	2	Noise	Complaint investigation	Investigation report was submitted	Closed
Changes to the assumptions and key construction / operation activities recorded	0	---	N.A.	N.A.	---
Notifications of any summons & prosecutions received	0	---	N.A.	N.A.	---

Complaints and Prosecutions

13. Two environmental complaints were received during the reporting quarter.
14. No warnings, summons and notifications of successful prosecution were received in the reporting period.

Future Key Issues

15. Key environmental issues at both Eastern and Western Portals in the coming month include:

Both Eastern and Western Portal

- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
- Review and implementation of temporary drainage system for the surface runoff;
- Proper storage of construction materials on site;
- Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
- Dust generation from stockpiles of dusty materials, excavation works and rock breaking activities;
- Storage of chemicals/fuel and chemical waste/waste oil on site;

- Watering for rock breaking activity, soil nailing and on haul road;
- Accumulation of general and construction waste on site.

Only at Western Portal

- Contamination of marine water.

1. INTRODUCTION

- 1.1 The Project “Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel” involves the construction of a drainage tunnel deep into the ground in Mid-levels of the Northern Hong Kong Island from Tai Hang to Pokfulam to intercept and convey the stormwater from the upper catchment directly to the sea near Cyberport. The Drainage tunnel alignment starts from the Eastern Portal near Haw Par Mansion in Tai Hang and ends at the Western Portal located to the north of Cyberport running underneath the Pok Fu Lam, Tai Tam, Aberdeen and Lung Fu Shan Country Parks. The underground main drainage tunnel is 6.25m-7.25m in diameter and about 11km long. Two portals and a series of connecting adits and drop shafts are also been constructed. The layout plan of the Project is shown in **Figure 1**.
- 1.2 The Environmental Impact Assessment (EIA) Report for the Project was approved on 7 April 2006 under the Environmental Impact Assessment Ordinance (EIAO). An Environmental Permit (EP-272/2007) for the works was also granted on 26 April 2007. A varied Environmental Permit (EP) (EP-272/2007/A) was issued in 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) was issued on 28 January 2008 to Dragages-Nishimatsu Joint Venture as the Permit Holder. Environmental Monitoring and Audit (EM&A) Manual for the Project was also included as part of the EIA reports in the register. An updated EM&A Manual has been issued on 7 May 2008.
- 1.3 Drainage Services Department awarded the construction of the Project to Dragages-Nishimatsu Joint Venture (hereinafter called “the Contractor”). The construction works commenced on 30 November 2007 and are scheduled to be completed by 2012.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by the Contractor to undertake the Environmental Team (ET) Services for the Project. All environmental and audit works were conducted by Cinotech and the laboratory testing works were conducted by a HOKLAS laboratory, Wellab Limited. This is the 1st quarterly EM&A report summarizing the EM&A works for the Project in the period between April and June 2008.

2. PROJECT CHARACTERISTICS

Project Organization and Contacts of Key Management

2.1 Different parties with different levels of involvement in the project organization include:

- Project Proponent – Drainage Services Department (DSD).
- The Supervising Officer or Supervising Officer's Representative (SO or SOR) – Ove Arup & Partners (ARUP).
- Environmental Team (ET) – Cinotech Consultants Limited (CCL).
- Independent Environmental Checker (IEC) – Allied Environmental Consultants Limited (AEC).
- Contractor - Dragages-Nishimatsu Joint Venture (DNJV).

2.2 The responsibilities of respective parties are detailed in Sections 1.14 to 1.28 of the Updated EM&A Manual of the Project. The project organization chart is presented in **Figure 2**.

2.3 The key contacts of the Project are shown in Table 2.1.

Table 2.1 Key Project Contacts

Party	Role	Name	Position	Phone No.	Fax No.
DNJV	Permit Holder	Mr. Daniel ALTIER	Project Manager	2671 7333	2671 9300
		Mr. UETAKE H.	Deputy Project Manager		
ARUP	Supervising Officer	Mr. Ted Tang	CRE	6117 6639	2436 1012
		Mr. Jackson Wong	SRE	6117 6636	
		Mr. Alan Ng	RE	9668 8350	
		Mr. Bernard Cheng	RE	98614939	
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089	3107 1388
		Mr. Alex Ngai	Project Coordinator	2151 2076	
		Ms. Ivy Tam	Audit Team Leader	2151 2090	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	

AEC	Independent Environmental Checker	Ms. Claudine Lee	Independent Environmental Checker	2815 7028	2815 5399
DNJV	Contractor	Mr. Roger Lee	Safety Manager	2671 7333	2671 9300
		Mr. Ben Ho	Environmental Officer		
24-hour Emergency Hotline				2671 8600	-

Construction Programme and Synopsis of Work

2.4 The construction programme is presented in **Appendix A**.

3. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters and Monitoring Locations

- 3.1 The EM&A Manual designates locations for the ET to monitor environmental impacts in terms of air quality, noise and water quality due to the Project. When alternative monitoring locations are proposed, the criteria listed in Section 2.4.3 of the updated EM&A Manual shall be followed and the updated monitoring locations shall be approved by ER and agreed with IEC. The Project area and monitoring locations are depicted in **Figures 3. Appendix B** gives details of monitoring requirements.

Monitoring Methodology and Calibration Details

- 3.2 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly Reports.

Environmental Quality Performance Limits (Action and Limit Levels)

- 3.3 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix C**.

Environmental Mitigation Measures

- 3.4 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for the Contractor to implement. A list of mitigation measures is given in **Appendix G**.

4. MONITORING RESULTS

Weather Conditions

- 4.1 The weather during monitoring sessions was mainly cloudy. The weather conditions for each individual monitoring session were presented in the field record sheets.

Air Quality

1-hour TSP Monitoring

- 4.2 1-hour TSP monitoring at 2 monitoring stations, AQ1 and AQ2, was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting quarter.

24-hour TSP Monitoring

- 4.3 24-hr TSP monitoring at 1 monitoring station, AQ1 was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting quarter.
- 4.4 Baseline 24-hour TSP monitoring was conducted at Outside the Site Office at Western Portal (AQ3) in between 13 June to 26 June 2008.
- 4.5 The graphical presentations of the air quality monitoring results are shown in **Appendix D**.

Construction Noise

- 4.6 Noise monitoring at 2 monitoring stations, NC1 and NC2, was conducted as schedule in the reporting period. No Action/Limit Level exceedance was recorded in the reporting quarter.
- 4.7 The graphical presentations of the noise monitoring results are shown in **Appendix E**.

Water Quality

- 4.8 Water quality monitoring was conducted as schedule except the monitoring at mid-flood tide on 7 June 2008 that was cancelled due to Black Rainstorm Warnings. In addition, monitoring on 25 and 27 June 2008 has been changed to 26 and 28 June 2008 due to Tropical Cyclone Warning Signals No. 8.
- 4.9 One Action level and sixteen Limit level exceedances were recorded in the reporting quarter. The exceedances are considered due to natural fluctuations but not due to the Project. The summary of exceedances for each water quality parameters are provided in Table 4.1.

Table 4.1 Summary of Water Quality Exceedances in the Reporting Quarter

Water Quality	No. of Exceedances		Action Taken	Results of Action Taken	Remarks
	Action Level	Limit Level			
<i>June 2008</i>					
DO (Surface and Middle)	0	0	N/A	N/A	N/A
DO(Bottom)	0	0			
Turbidity	0	0			
SS	1	16			

- 4.10 As reported in monthly report, all exceedances for water quality parameters recorded in the reporting quarter were not due to the Project. The rationales are detailed below:-
- ✧ The control station value *(Note1) already exceeded either the baseline action or limit Levels.
 - ✧ Based on the field records, no non-compliance or mal-practice (such as plume) of marine construction activities was observed.
 - ✧ No pollution discharge from construction activity was observed.
 - ✧ Silt curtain deployed during the course of marine works.
 - ✧ No construction activity was observed.

Note 1 – CE: Control Station (Ebb)
CF: Control Station (Flood)

- 4.11 As shown in the Graphical presentation, there is no significant difference in water quality during the reporting period. Those fluctuations are considered due to the natural variation.
- 4.12 The graphical presentations of the water quality monitoring results are shown in **Appendix F**.

Underground water level

- 4.13 Ground water levels were measured once per month during the construction phase in order to ensure the water levels at those intakes near to the natural stream courses and thus on the surrounding habitats will not be significantly affected.
- 4.14 Locations of designated ground water level (borehole with piezometer) monitoring station UC1 at Eastern Portal has been changed to ADH48 which was verified by IEC on 5th June 2008. Monitoring data are shown in Table 4.2

Table 4.2 Ground Water Level Monitoring Data at Location ADH48 in Reporting Quarter

Date	Water Level (from ground)/m
23 January 2008	9.20
23 February 2008	9.55
15 March 2008	9.30
4 April 2008	9.40
3 May 2008	8.55
27 June 2008	7.20

5. ENVIRONMENTAL AUDIT

Implementation Status of Environmental Mitigation Measures

- 5.1 The implementation status of environmental mitigation measures (EMIS) is given in **Appendix G**.

Site Audit Summary

- 5.2 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations made during the reporting period are summarized in **Appendix H**.
- 5.3 The major deficiencies identified by ET in the reporting quarter are summarized as follow:

Water Quality

- Exposed slope without covering was observed at Western Portal.
- Standing water was observed at Eastern and Western Portals.
- C&D waste and sediment was observed at the drainage channel at Western Portal.
- Excess material was observed from the decks at Western Portal.
- Silty water was observed running to the U-Channel at Eastern Portal.

Air Quality

- Stockpile without covering was observed at Western Portal.

Waste/ Chemical Management

- C&D waste and sediment was observed at the drainage channel at Western Portal.
- Oil leakage was observed at Eastern Portal.
- Chemical waste was observed without suitable storage area at Eastern Portal.
- Oil spillage was observed at the sedimentation tank at Western Portal.

Ecology

- Worn sand bags and silt was observed near the existing Steam at Eastern Portal.

5.4 The major deficiencies identified by IEC in the reporting quarter are summarized as follow:

30th April 2008

General

- ET logbook was not ready on site yet.

Eastern Portal

- Surface drain near the slope within the site was not blocked to avoid untreated runoff being discharged.
- Mosquito from refuse skip were observed.
- Soil exposed at water stream due to undertaking of diversion works. The work site should be surrounded to avoid discharge of muddy runoff into the stream.

Western Portal

- Paper and plastic waste were mixed in the refuse skip. Waste sorting should be performed.
- Unpaved area was dry. More frequent watering is required.

Both sites

- Information demonstrating the sound power level of PME on-site in compliance with EP condition was not available on-site. Noise label for each PME should be provided.

29th May 2008

Eastern Portal

- The paved area near Tai Hang Nullah was silty. Cleaning up is necessary.

Western Portal

- Soil and silt were observed at the surface channels near the slope. Proper protection measures and frequent cleaning up of channels are required.

27th June 2008

Eastern Portal

- Surface channel was silty. More frequent cleaning up of surface channels is required.
- Stagnant water was observed on site. Skip for tool and material storage was full of water. Water accumulation in drip tray of a generator on site was observed.
- The sludge tank of wastewater treatment plant was full already. Prompt removal is required.

Western Portal

- Wastewater in sedimentation tanks was muddy. Oily surface was observed in the last sedimentation tank.

Effectiveness of Mitigation Measures

- 5.5 The mitigation measures recommended in the EIA report and required by the EP are considered effective in minimizing environmental impacts. The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage, it is however considered that the Contractor could put greater efforts into proper implementation of these measures, especially for the construction of noise enclosure, installation and maintenance of silt curtain and use of quiet PME, to ensure their intended effects are fully achieved.

Status of Environmental Licensing and Permitting

- 5.6 Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and Environmental Permit No. EP-272/2007/A was issue on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) was issued on 28 January 2008 to Dragages-Nishimatsu Joint Venture as the Permit Holder.
- 5.7 Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal), Water Discharge License (License No.: EP860/W10/XP0175 for Area of Mount Butler Office and EP860/W10/XP0177 for Eastern Portal) and Construction Noise Permit (License No.: GW-RS0114-08 for Eastern Portal and GW-RS0101-08, GW-RS0264-08, GW-RS0363-08 for Western Portal).
- 5.8 The status of these licenses and permits obtained for the Project is summarized in **Appendix I**.

Status of Waste Management

- 5.9 The waste management of the Project has to follow the requirements and procedures stated in the Waste Management Plan which was prepared by the Contractor.
- 5.10 During this reporting quarter, a total 27 nos. of dump trucks of waste were delivered to SENT, 6 nos. of dump trucks of broken concrete/soil were delivered to Quarry Bay Barging Point and 181 nos. of C&D waste was delivered to Public Fill Reception Facilities. Both the trip ticket system and chit accounting system for disposal of waste were operating smoothly to date. One marginally overloading case was recorded during this reporting quarter, DNJV will closely monitor the disposal procedures to prevent the reoccurrence. No disposal of inert C&D material to public sorting facilities and no dump truck without cover were reported from CEDD. In respect of the dump truck cover, DNJV keeps on take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

5.11 The monthly summary of waste flow table for April – June 2008 are provided in **Appendix J**.

6. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

Summary of Exceedances

6.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedances is attached in **Appendix K**. The details of each exceedance were attached in the Monthly Reports.

Air Quality

6.2 No Action/ Limit Level exceedance was recorded in the reporting quarter.

Construction Noise

6.3 No Action/ Limit Level exceedance was recorded in the reporting quarter.

Water Quality

6.4 A total of 1 Action level and 16 Limit Level exceedances of SS were recorded in the reporting quarter. The exceedances are considered due to the natural fluctuations but not due to the Project.

6.5 As reported in monthly report, all exceedances for water quality parameters recorded in the reporting quarter were not due to the Project. The rationales are detailed below:-

- ✧ The control station value *(Note1) already exceeded either the baseline action or limit Levels.
- ✧ Based on the field records, no non-compliance or mal-practice (such as plume) of marine construction activities was observed.
- ✧ No pollution discharge from construction activity was observed.
- ✧ Silt curtain deployed during the course of marine works.
- ✧ No construction activity was observed.

Note 1 – CE: Control Station (Ebb)
CF: Control Station (Flood)

6.6 As shown in the Graphical presentation, there is no significant difference in water quality during the reporting period. Those fluctuations are considered due to the natural variation.

Construction Impacts on Suspended Solids

6.7 The measured mean levels of suspended solid for impact monitoring stations during baseline monitoring and impact monitoring (this quarter) are summarized in Table 6.1a-b. Measured mean levels of SS at all Impact Stations of are well within 130% of mean value of Baseline data

Table 6.1a Summary of Measured levels of Suspended Solids at Mid-Ebb

Station No.	Measured Mean Level of Suspended Solids (mg/l)				Within 130% of mean value of Baseline data (Yes/No)	
	Baseline Impact Station	Baseline Control Station	Control Station (CE)	Impact Station	Control Station (CE)	Impact Station
			(Apr-June 08)	(Apr-June 08)	(Apr-June 08)	(Apr-June 08)
I1	11.7	12.3	14.0	12.5	Yes	Yes
I2	11.5			12.7		Yes
Intake A	10.2			12.3		Yes
Intake B	11.1			12.9		Yes

Table 6.1b Summary of Measured levels of Suspended Solids at Mid-Flood

Station No.	Measured Mean Level of Suspended Solids (mg/l)				Within 130% of mean value of Baseline data (Yes/No)	
	Baseline Impact Station	Baseline Control Station	Control Station (CF)	Impact Station	Control Station (CF)	Impact Station
			(Apr-June 08)	(Apr-June 08)	(Apr-June 08)	(Apr-June 08)
I1	11.6	11.7	13.7	12.3	Yes	Yes
I2	10.9			12.6		Yes
Intake A	11.0			12.6		Yes
Intake B	11.4			13.8		Yes

Review of the Reasons for and the Implications of Non-compliance

6.8 There was no non-compliance from the site audits in the reporting quarter. The observations and recommendations made in each individual site audit session were attached in the Monthly Reports.

7. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS

- 7.1 Two environmental complaints were received during the reporting quarter. The updated Complaint Log is attached in **Appendix L**.
- 7.2 No warnings, summons and notifications of successful prosecutions were received in the reporting period.
- 7.3 There were a total of 2 environmental complaints, no warnings, summons and successful prosecutions received since the commencement of the Project.

8. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

8.1 The major construction activities in the coming month include:

- Tunnel excavation works at Eastern Portal;
- Slope works, ELS works and marine works at Western Portal; and
- Utilities trial pits and additional ground investigation works at 19 nos. Intake sites.

8.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To provide hoarding

Noise Impact

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.


Water Quality Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.

Waste/Chemical Management


- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.

FIGURES



Title	Contract No. DC/2007/10		Scale	Propos
	Design and Construction of Hong Kong West Drainage Tunnel		N.T.S	No. MA8001
	Site Layout Plan		Date	Figure
			Jun-08	1





Title	Contract No. DC/2007/10	Scale	Propose	CINOTECH
	Design and Construction of Hong Kong West Drainage Tunnel	N.T.S	No. MA8001	
Project Organization Chart		Date	Figure	
		Jun-08	2	




Title	Contract No. DC/2007/10		Scale	Propos	CINOTECH
	Design and Construction of Hong Kong West Drainage Tunnel (Eastern Portal)		N.T.S	No. MA8001	
	Locations of Air Quality and Noise Monitoring Station		Date	Figure	
			Jun-08	3	





Title	Contract No. DC/2007/10		Scale	Propos
	Design and Construction of Hong Kong West Drainage Tunnel (Western Portal)		N.T.S	No. MA8001
	Locations of Air Quality and Noise Monitoring Station		Date	Figure
			Jun-08	3







Title	Contract No. DC/2007/10		Scale	Propos No.	MA8001	CINOTECH
	Design and Construction of Hong Kong West Drainage Tunnel					
	Locations of Water Quality Monitoring Stations		Date	Figure	3	
			Jun-08			




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Locations of Water Quality Monitoring Stations	Scale	Propos	
	Date	Figure	
	N.T.S	No. MA8001	
	Jun-08	3a	



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Locations of Water Quality Monitoring Stations	Scale	Propos	
	Date	Figure	
	N.T.S	No. MA8001	
	Jun-08	3b	




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel (Eastern Portal) Location of ground water level Monitoring Station	Scale	Propos	
	Date	Figure	
	N.T.S	No. MA8001	
	Jun-08	3	

APPENDIX A
CONSTRUCTION PROGRAMME

Activity ID	Activity Description	Current or Forecast Duration	Current or Forecast Early Start	Current or Forecast Early Finish	Baseline Total Float	Progress Total Float as of 17-Jun-08	% Comp
CC01 - PRELIMINARIES & GENERAL REQUIREMENTS							
Milestone							
General							
M1-1020	1.02-Provide All Required Survey Equip't	0		29/JAN/08A			100
M1-1030	1.03-Comp SO's Accom's Equip't Furnishings(35%)	0		29/MAR/08A			100
M1-1032	1.03A-Comp SO's Accom's Equip't Furnishings(56%)	0		30/APR/08A			100
M1-1034	1.03B-Comp SO's Accom's Equip't Furnishings(70%)	0		30/MAY/08A			100
M1-1036	1.03C-Complete So's Accom's Equip't Furnishings	0		21/JUL/08*	0	0	0
M1-1040	1.04-Complete the Setting Up of TDMS	0		30/MAY/08A			100
M1-1050	1.05-Complete of All Obligat's From 31to90d	0		07/MAR/08A			100
M1-1060	1.06-Complete of All Obligat's From 91to150d	0		30/APR/08A			100
M1-1070	1.07-Complete of All Obligat's From 151to210d	0		30/JUN/08*	0	0	0
M1-1080	1.08-Complete of All Obligat's From 211to270d	0		31/AUG/08*	0	0	0
M1-1300	1.30-Acceptance of Monthly Report on TDMS(1M)	0		27/JUN/08*	0	0	0
M1-1310	1.31-Acceptance of Monthly Report on TDMS(2M)	0		30/JUL/08*	0	0	0
M1-1320	1.32-Acceptance of Monthly Report on TDMS(3M)	0		30/JUL/08*	0	0	0
M1-1330	1.33-Acceptance of Monthly Report on TDMS(4M)	0		29/AUG/08*	0	0	0
M1-1340	1.34-Acceptance of Monthly Report on TDMS(5M)	0		29/AUG/08*	0	0	0

CC02 - DESIGN & DESIGN CHECKING OF THE WORKS							
Design Stage							
Section 1 (Eastern Portal)							
D00220	P&S EP Temp Excav&SG&Maint Chamber Tuni Sup AIP	15	23/JAN/08A	06/FEB/08A			100
D00225	APP EP Temp Excav&SG&Maint Chamber Tuni Sup AIP	42	07/FEB/08A	23/APR/08A			100
D00230	P&S EP Temp Excav&SG&Maint Chamber Tuni Sup	42	20/MAR/08A	10/MAY/08A			100
D00235	APP EP Temp Excav&SG&Maint Chamber Tuni Sup	30	11/MAY/08A	23/JUN/08	0	-13	75
D00236	P&S EP Temp Portal Slope for Maint Chamber AIP	15	11/APR/08A	16/MAY/08A			100
D00237	APP EP Temp Portal Slope for Maint Chamber AIP	28	17/MAY/08A	26/MAY/08A	12		100
D00238	P&S EP Temp Portal Slope for Maint Chamber DDA	21	12/APR/08A	21/MAY/08A	0		100
D00239	APP EP Temp Portal Slope for Maint Chamber DDA	28	22/MAY/08A	23/JUN/08	0	-13	0
D00240	P&S East P Temp Drainage Divrsn Main Stream AIP	43	17/JUN/08*	29/JUL/08	608	581	0
D00245	APP East P Temp Drainage Divrsn Main Stream AIP	42	30/JUL/08	09/SEP/08	608	581	0
D00250	P&S East P Temp Drainage Divrsn Main Stream DDA	84	10/SEP/08	02/DEC/08	608	581	0
D00260	P&S Cofferdam for Intake Shaft AIP	15	17/JAN/08A	06/FEB/08A			100
D00265	APP Cofferdam for Intake Shaft AIP	42	07/FEB/08A	12/APR/08A			100
D00270	P&S Cofferdam for Intake Shaft DDA	15	18/JAN/08A	21/MAY/08A			100
D00275	APP Cofferdam for Intake Shaft DDA	42	21/MAY/08A	01/JUL/08	41	41	0
D00280	P&S Temp&Perm Supt EP Non-TBM Tuni to ch200 AIP	43	19/MAY/08A	26/JUN/08	59	40	0
D00282	APP Temp&Perm Supt EP Non-TBM Tuni to ch200 AIP	28	27/JUN/08	24/JUL/08	77	58	0
D00283	P&S Temp Supt EP Non-TBM Tunnel to Ch200 - DDA	24	21/JUN/08	14/JUL/08	59	40	0
D00284	APP Temp Supt EP Non-TBM Tunnel to Ch200 - DDA	28	15/JUL/08	11/AUG/08	59	40	0
D00286	P&S Perm Supt EP Non-TBM Tunnel to Ch200 - DDA	24	12/AUG/08	04/SEP/08	59	40	0
D00287	APP Perm Supt EP Non-TBM Tunnel to Ch200 - DDA	28	05/SEP/08	02/OCT/08	59	40	0
D00291	P&S EP Intake Tunnel&Intake Chamber Temp Sup AIP	15	01/APR/08A	23/JUN/08	55	28	25
D00292	APP EP Intake Tunnel&Intake Chamber Temp Sup AIP	42	24/JUN/08	04/AUG/08	76	49	0
D00293	P&S EP Intake Tunnel&Intake Chamber Temp Sup DDA	42	17/JUN/08	28/JUL/08	53	26	0
D00294	APP EP Intake Tunnel&Intake Chamber Temp Sup DDA	30	29/JUL/08	27/AUG/08	53	26	0
D00316	P&S Boulder Assess Rep(EP)-inside Bound Stage 1	16	01/FEB/08A	05/FEB/08A			100
D00317	APP Boulder Assess Rep(EP)-inside Bound Stage 1	23	06/FEB/08A	23/JUN/08	20	20	75
D00318	P&S Boulder Assess Rep(EP)-outside Bound Stage 2	12	28/MAR/08A	08/APR/08A			100
D00319	APP Boulder Assess Rep(EP)-outside Bound Stage 2	24	09/APR/08A	23/JUN/08	3	0	75
D00321	P&S Boulder Assess Rep(EP)-outside Bound Stage 3	12	24/JUN/08	05/JUL/08	3	0	0
D00322	APP Boulder Assess Rep(EP)-outside Bound Stage 3	24	06/JUL/08	29/JUL/08	3	0	0
D02331	P&S East P Temp Drainage Divn Side Stream-AIP	24	02/JAN/08A	12/FEB/08A			100
D02332	APP East P Temp Drainage Divn Side Stream-AIP	38	13/FEB/08A	03/APR/08A			100
D02333	P&S East P Temp Drainage Divn Side Stream-DDA	24	27/FEB/08A	27/MAR/08A			100
D02334	APP East P Temp Drainage Divn Side Stream-DDA	76	28/MAR/08A	23/JUN/08	108	81	75
Section 1 (Western Portal)							
D00300	P&S West Portal Temp Slope AIP	42	09/JAN/08A	21/FEB/08A			100
D00305	APP West Portal Temp Slope AIP	42	22/FEB/08A	23/JUN/08	69	42	75
D00310	P&S West Portal Temp Slope DDA	22	15/JAN/08A	09/APR/08A			100
D00315	APP West Portal Temp Slope DDA	42	10/APR/08A	26/JUN/08	66	39	75
D00320	P&S West Portal Marine Works AIP	15	09/JAN/08A	01/FEB/08A			100
D00325	APP West Portal Marine Works AIP	42	02/FEB/08A	22/APR/08A			100
D00330	P&S West Portal Marine Works DDA	37	15/JAN/08A	07/MAR/08A			100
D00335	APP West Portal Marine Works DDA	26	08/MAR/08A	16/MAY/08A			100
D00340	P&S West Portal Temp Drainage Diversion AIP	15	14/JAN/08A	01/FEB/08A			100
D00345	APP West Portal Temp Drainage Diversion AIP	42	02/FEB/08A	11/APR/08A			100
D00350	P&S West Portal Temp Drainage Diversion DDA	15	21/JAN/08A	27/FEB/08A			100
D00355	APP West Portal Temp Drainage Diversion DDA	37	28/FEB/08A	23/MAY/08A	21		100
D00360	P&S West Portal ELS for Soft Ground Tunnel - AIP	43	19/DEC/07A	06/FEB/08A			100
D00365	APP West Portal ELS for Soft Ground Tunnel - AIP	42	07/FEB/08A	11/APR/08A			100
D00370	P&S West Portal ELS for Soft Ground Tunnel DDA	43	04/MAR/08A	11/JUN/08A	70		100
D00375	APP West Portal ELS for Soft Ground Tunnel DDA	42	12/JUN/08A	23/JUL/08	70	55	0
D00380	P&S Temp ELS West P Shalw Struc(Transl Tun) AIP	43	24/DEC/07A	30/JAN/08A			100
D00385	APP Temp ELS West P Shalw Struc(Transl Tun) AIP	42	31/JAN/08A	29/APR/08A			100
D00390	P&S Temp ELS West P Shalw Struc(Transl Tun) DDA	43	03/MAR/08A	27/MAR/08A			100
D00395	APP Temp ELS West P Shalw Struc(Transl Tun) DDA	43	28/MAR/08A	23/JUN/08	58	31	75
D00400	P&S Temp ELS West P Deep Structure (Basin) AIP	34	18/FEB/08A	21/FEB/08A			100
D00405	APP Temp ELS West P Deep Structure (Basin) AIP	42	22/FEB/08A	29/APR/08A			100
D00410	P&S Temp ELS WP Deep Struct (Basin)Double SP DDA	45	14/MAR/08A	23/APR/08A			100
D00412	APP Temp ELS WP Deep Struct (Basin)Double SP DDA	42	24/APR/08A	23/JUN/08	38	30	75
D00413	P&S Temp ELS WP Deep Struct (Basin)Single SP DDA	7	23/APR/08A	23/JUN/08	44	17	50
D00414	APP Temp ELS WP Deep Struct (Basin)Single SP DDA	14	24/JUN/08	07/JUL/08	44	17	0
D00416	P&S Boulder Assess Report(Western Portal)	42	07/MAR/08A	18/MAR/08A			100
D00417	APP Boulder Assess Report(Western Portal)	42	19/MAR/08A	24/JUN/08	98	71	75
D00421	P&S Temp Supt Western Portal NON-TBM Tunnel-AIP	42	17/JUN/08*	28/JUL/08	44	17	0
D00422	APP Temp Supt Western Portal NON-TBM Tunnel-AIP	42	29/JUL/08	08/SEP/08	93	66	0
D0423	P&S Temp Supt Western Portal NON-TBM Tunnel-DDA	42	05/AUG/08	15/SEP/08	44	17	0
D0424	APP Temp Supt Western Portal NON-TBM Tunnel-DDA	42	16/SEP/08	27/OCT/08	44	17	0
Section 1 (Portion W0) - Shaft							
D00600	P&S Dropshaft Temp Rock Supt (Excl. W0) AIP	50	12/SEP/08*	31/OCT/08	387	387	0
D00640	P&S Shaft & SC at W0 Temp Rock Supt AIP	50	17/JUN/08*	05/AUG/08	3	2	0
D00645	APP Shaft & SC at W0 Temp Rock Supt AIP	42	06/AUG/08	16/SEP/08	3	2	0
D00660	P&S Shaft & SC at W0 Permanent Lining AIP	50	17/JUN/08*	05/AUG/08	38	11	0
D00665	APP Shaft & SC at W0 Permanent Lining AIP	42	06/AUG/08	16/SEP/08	38	11	0
D00670	P&S Shaft & SC at W0 Permanent Lining DDA	50	17/SEP/08	05/NOV/08	38	11	0
Section 1 (Portion W0)							
D01140	P&S W0-Permanent Works Intake AIP	50	09/APR/08A	23/JUN/08	71	44	50
D01145	APP W0-Permanent Works Intake AIP	42	24/JUN/08	04/AUG/08	111	84	0
D01150	P&S W0-Permanent Works Intake DDA	50	17/JUN/08	05/AUG/08	68	41	0
D01155	APP W0-Permanent Works Intake DDA	42	06/AUG/08	16/SEP/08	68	41	0
D01156	P&S W0-Temp Drainage Diversion Works AIP	50	17/JUN/08*	05/AUG/08	60	33	0
D01157	APP W0-Temp Drainage Diversion Works AIP	42	06/AUG/08	16/SEP/08	60	33	0
D01158	P&S W0-Temp Drainage Diversion Works DDA	50	29/JUL/08	16/SEP/08	60	33	0
D01159	APP W0-Temp Drainage Diversion Works DDA	42	17/SEP/08	28/OCT/08	60	33	0
D01160	P&S W0-Temp ELS for Intake Const AIP	50	08/MAY/08A	16/AUG/08	70	50	0
D01165	APP W0-Temp ELS for Intake Const AIP	42	17/AUG/08	27/SEP/08	70	50	0
D01170	P&S W0-Temp ELS for Intake Const DDA	50	09/AUG/08	27/SEP/08	70	50	0
D01180	P&S W0-Permanent Slopeworks AIP	50	21/APR/08A	05/JUL/08	70	50	0
D01185	APP W0-Permanent Slopeworks AIP	42	06/JUL/08	16/AUG/08	70	50	0
Section 7 (Portion THR2)							
D00940	P&S THR2-Permanent Works Intake AIP	50	13/JUL/08*	31/AUG/08	90	90	0
D00945	APP THR2-Permanent Works Intake AIP	42	01/SEP/08	12/OCT/08	90	90	0



Start Date	23/NOV/07
Finish Date	08/FEB/12
Data Date	17/JUN/08
Run Date	19/JUN/08 01:59

306A

Design & Construction of Hong Kong West Drainage Tunnel Contract No. DC/2007/10 Works Programme 3 Monthly Rolling Programme JUNE MONTHLY REPORT

Sheet 1 of 5

© Primavera Systems, Inc.


Legend:

- Target Bar
- Progress Bar
- Critical Activity

Dragages - Nishimatsu Joint Venture

Date	Revision	Checked	Approved
18/JUN/08	7th Monthly Update		
23May07	17Jun08		

Activity ID	Activity Description	Current or Forecast Duration	Current or Forecast Early Start	Current or Forecast Early Finish	Baseline Total Float	Progress Total Float as of 17-Jun-08	% Comp	2008											
								JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
								D00950	P&S THR2-Permanent Works Intake DDA	50	13/SEP/08	01/NOV/08	90	90	0				
D00956	P&S THR2-Temp Drainage Diversion Works AIP	50	31/AUG/08*	19/OCT/08	90	90	0												
D00980	P&S THR2-Permanent Slopeworks AIP	50	29/AUG/08*	17/OCT/08	90	90	0												
Section 4 (Portion MB16)																			
D00780	P&S MB16-Permanent Works Intake AIP	50	16/AUG/08*	04/OCT/08	90	90	0												
Section 31 (Portion PFLR1)																			
D02250	P&S PFLR1-Permanent Works Intake AIP	50	03/SEP/08*	22/OCT/08	90	90	0												
Section30 (Portion HKU1)																			
D02200	P&S HKU1-Permanent Works Intake AIP	50	14/SEP/08*	02/NOV/08	94	94	0												
Section 32 (Portion SM1)																			
D02300	P&S SM1-Permanent Works Intake AIP	50	18/JUL/08*	05/SEP/08	90	90	0												
D02305	APP SM1-Permanent Works Intake AIP	42	06/SEP/08	17/OCT/08	90	90	0												
D02310	P&S SM1-Permanent Works Intake DDA	50	17/SEP/08	05/NOV/08	90	90	0												
D02316	P&S SM1-Temp Drainage Diversion Works AIP	50	05/SEP/08*	24/OCT/08	90	90	0												
D02340	P&S SM1-Permanent Slopeworks AIP	50	02/SEP/08*	21/OCT/08	90	90	0												
Adits & Stilling Chambers																			
D00540	P&S Adits Permanent Lining AIP	50	17/JUN/08*	05/AUG/08	334	307	0												
D00545	APP Adits Permanent Lining AIP	42	06/AUG/08	16/SEP/08	334	307	0												
D00560	P&S SCs Temp Suppot AIP	50	17/JUN/08*	05/AUG/08	314	293	0												
D00565	APP SCs Temp Suppot AIP	42	06/AUG/08	16/SEP/08	314	293	0												
D00580	P&S SCs Permanent Lining AIP	50	17/JUN/08*	05/AUG/08	320	293	0												
D00585	APP SCs Permanent Lining AIP	42	06/AUG/08	16/SEP/08	320	293	0												
E&M																			
D02350	P&S E&M AIP	93	04/AUG/08*	04/NOV/08	655	655	0												
Project Wide																			
D00105	APP Project Design Plan	35	25/DEC/07A	29/MAR/08A			100												
D00115	APP Prel Const Risk Assess (Portals) AIP	42	19/JAN/08A	22/APR/08A			100												
D00120	P&S Prel Const Risk Assess (excl Portals) AIP	43	12/FEB/08A	31/MAR/08A			100												
D00140	P&S Detailed Const Risk Assess DDA	50	29/JUL/08*	16/SEP/08	11	11	0												
D00145	APP Detailed Const Risk Assess DDA	42	17/SEP/08	28/OCT/08	11	11	0												
D00150	P&S Addl Ground Investigation (Portals)	18	08/JAN/08A	25/JAN/08A			100												
D00155	APP Addl Ground Investigation (Portals)	42	10/JAN/08A	20/FEB/08A			100												
D00170	P&S Impact Assess Repts on Waterwork Fac	50	17/JUN/08*	05/AUG/08	19	4	0												
D00175	APP Impact Assess Repts on Waterwork Fac	42	06/AUG/08	16/SEP/08	19	4	0												
D00176	P&S Blasting Assessment - Volume 1	50	14/MAR/08A	28/MAR/08A			100												
D00177	APP Blasting Assessment - Volume 1	42	29/MAR/08A	05/JUL/08	146	129	75												
D00178	P&S Blasting Assessment - Vol 2A(Eastern Portal)	50	14/MAR/08A	28/MAR/08A			100												
D00179	APP Blasting Assessment - Vol 2A(Eastern Portal)	42	29/MAR/08A	11/JUL/08	129	123	75												
D00180	P&S Blasting Assessment - Volume 2B(Adit W0)	50	30/APR/08A	27/JUL/08	441	414	0												
D00181	APP Blasting Assessment - Volume 2B(Adit W0)	42	28/JUL/08	07/SEP/08	441	414	0												
D00182	P&S BA - Vol 3A(E5A,MB16,MBD2,E7,THR2,HR1,GL1)	50	17/JUN/08*	05/AUG/08	487	472	0												
D00183	APP BA - Vol 3A(E5A,MB16,MBD2,E7,THR2,HR1,GL1)	42	06/AUG/08	16/SEP/08	487	472	0												
D00184	P&S BA-Vol 3B	50	07/JUL/08*	25/AUG/08	389	389	0												
D00185	APP BA-Vol 3B	42	26/AUG/08	06/OCT/08	389	389	0												
D00186	P&S BA - Vol 3C (W5,CR1,RR1,W8,P5,W10)	50	04/AUG/08*	22/SEP/08	396	396	0												
D00188	P&S BA - Vol 3D (DG1,BR4,W1)	50	01/SEP/08*	20/OCT/08	675	675	0												
Main Tunnel																			
D00420	P&S Main Tunnel Permanent Lining AIP	50	07/DEC/07A	31/JAN/08A			100												
D00425	APP Main Tunnel Permanent Lining AIP	42	01/FEB/08A	01/APR/08A			100												
D00430	P&S Main Tunnel Permanent Lining DDA	50	07/MAR/08A	13/MAY/08A			100												
D00435	APP Main Tunnel Permanent Lining DDA	42	14/MAY/08A	23/JUN/08	5	5	75												
D00460	P&S Adit/main tun intrct Perm Ling(exc W0) AIP	50	06/JUN/08A	20/JUN/08	370	343	50												
D00465	APP Adit/main tun intrct Perm Ling(exc W0) AIP	42	21/JUN/08	01/AUG/08	370	343	0												
D00470	P&S Adit/main tun intrct Perm Ling(exc W0) DDA	50	22/AUG/08	10/OCT/08	370	343	0												
D00480	P&S Adit/main tun intrct Perm Ling at W0 AIP	50	17/JUN/08*	05/AUG/08	18	11	0												
D00485	APP Adit/main tun intrct Perm Ling at W0 AIP	42	06/AUG/08	16/SEP/08	18	11	0												
D00490	P&S Adit/main tunl intrct Perm Ling at W0 DDA	50	17/SEP/08	05/NOV/08	18	11	0												
D00500	P&S TBM Dismantle Chamber Temp Supt at W0 AIP	50	17/JUN/08*	05/AUG/08	29	5	0												
D00505	APP TBM Dismantle Chamber Temp Supt at W0 AIP	42	06/AUG/08	16/SEP/08	29	5	0												
D00517	P&S Tunnel Segment Durability Report - AIP	50	17/JUN/08*	05/AUG/08	105	78	0												
D00518	APP Tunnel Segment Durability Report - AIP	42	06/AUG/08	16/SEP/08	105	78	0												
Milestone																			
Design Submission																			
M2-1020	2.02-Approval of Project Design Plan	0		29/MAR/08A			100												
M2-1030	2.03-AIP-MainTunnel Submission	0		07/MAR/08A			100												
M2-1040	2.04-AIP-MainTunnel Consent	0		30/APR/08A			100												
M2-1050	2.05-DDA-MainTunnel Submission	0		30/MAY/08A			100												
M2-1060	2.06-DDA-MainTunnel Consent	0		28/JUN/08*	1,320	1,320	0												
M2-1070	2.07-AIP-Adits&Stilling Chambers Submission	0		17/JUN/08	1,331	1,331	0												
M2-1080	2.08-AIP-Adits&Stilling Chambers Consent	0		12/AUG/08	1,275	1,275	0												
M2-1110	2.11-AIP-Dropshaft Submission	0		02/JUL/08	1,316	1,316	0												
M2-1120	2.12-AIP-Dropshaft Consent	0		13/AUG/08	1,274	1,274	0												
M2-1150	2.15-AIP-Intakes Submission	0		22/JUL/08*	1,296	1,296	0												
M2-1160	2.16-AIP-Intakes Consent	0		03/JUL/08	1,315	1,315	0												
M2-1170	2.17-DDA-Intakes Submission	0		01/JUL/08	1,317	1,317	0												
M2-1180	2.18-DDA-Intakes Consent	0		12/AUG/08	1,275	1,275	0												
M2-1200	2.20-AIP Slope Consent (other than E&W Portals)	0		14/JUL/08	1,304	1,304	0												
CC03-PART OF SECTION 1 OF THE WORKS(MAIN TUNNEL)																			
Preliminary and General Requirements																			
TBM Procurement & Delivery																			
B2010	TBM Procurement	63	01/DEC/07A	01/FEB/08A			100												
B2023	TBM Fabrication for 6.25m ID (Eastern Tunnel)	361	19/JAN/08A	30/JAN/09	-35	-35	30												
B2030	TBM Fabrication for 7.25m ID (Western Tunnel)	336	19/JAN/08A	03/JAN/09	0	0	43												
Milestone																			
Section 1 (Main Tunnel)																			
M3-1010	3.01-Selection&Purchase of TBM(6.25m dia.)	0		29/JAN/08A			100												
M3-1020	3.02-Commencement of TBM byManufacturer(6.25mDia)	0	07/MAR/08A				100												
M3-1060	3.06-Select'n&Purchase of TBM(7.25m dia.)	0		29/JAN/08A			100												
M3-1070	3.07-Commencement of TBM byManufacturer(7.25mDia)	0	07/MAR/08A				100												
CC5-PART OF SECTION 1 OF THE WORKS (EAST PORTAL)																			
Construction																			
Preliminary Works																			
EPA0130	Site Clearance & Temporary Access	81	11/FEB/08A	11/MAR/08A			100												
EPA0150	Office & Workshop setup (2nd Stage)	51	08/MAY/08A	02/JUL/08	57	57	40												
EPA0160	Utilities Diversion-(EP)	50	25/JAN/08A	07/APR/08A			100												
EPA0170	Noise Barriers / Hoarding	71	23/JAN/08A	11/MAR/08A			100												
EPA0175	Provision of High Voltage line by HEC (Pillar 1)	133	07/JAN/08A	14/JUL/08	77	77	85												
EPA0180	Noise Enclosure for Temporary Stockpile Yard	46	28/JUL/08	26/SEP/08	57	37	0												
EPA0190	Noise Enclosure for Wastewater Treatment PLant	48	17/JUN/08	18/AUG/08	57	37	0												
EPA0200	Noise Enclosure at Tunnel Entrance	42	17/JUN/08	11/AUG/08	75	73	0												



Start Date	23/NOV/07
Finish Date	08/FEB/12
Data Date	17/JUN/08
Run Date	19/JUN/08 01:59

806A

Target Bar
 Progress Bar
 Critical Activity

Design & Construction of Hong Kong
 West Drainage Tunnel
 Contract No. DC/2007/10
 Works Programme
 3 Monthly Rolling Programme
 JUNE MONTHLY REPORT

Sheet 3 of 5



Date	Revision	Checked	Approved
18/JUN/08	7th Monthly Update		
23/MAY/07	17/JUN/08		

Activity ID	Activity Description	Current or Forecast Duration	Current or Forecast Early Start	Current or Forecast Early Finish	Baseline Total Float	Progress Total Float as of 17-Jun-08	% Comp	2008															
								JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP							
								S060020	Prepare Utility Diversion Plans - E7	70	11/AUG/08	06/NOV/08	76	75	0								
CC13-SECTION 7 OF THE WORKS (PORTION THR2)																							
Construction																							
Preliminary Works																							
S070010	Prepare Utility Diversion Plans - THR2	70	28/JUN/08*	27/SEP/08	52	52	0																
CC14-SECTION 8 OF THE WORKS (PORTION GL1)																							
Construction																							
Preliminary Works																							
S080005	12 Wk SO notify of Site Investigation Work -GL1	90	10/MAR/08A	06/JUN/08A	279		100																
CC15-SECTION 9 OF THE WORKS (PORTION HR1)																							
Construction																							
Preliminary Works																							
S090020	Prepare Utility Diversion Plans - HR1	70	28/JUN/08*	27/SEP/08	329	329	0																
CC16-SECTION 10 OF THE WORKS (PORTION DG1)																							
Construction																							
Preliminary Works																							
S100005	12 Wk SO notify of Site Investigation Work -DG1	90	10/MAR/08A	06/JUN/08A	297		100																
S100010	Conduct Ground Investigation Works - DG1	54	17/JUN/08	26/AUG/08	236	235	0																
S100015	Conduct Utility Identification Works - DG1	41	05/JUL/08	27/AUG/08	234	234	0																
S100020	Prepare Utility Diversion Plans - DG1	70	28/AUG/08	22/NOV/08	234	234	0																
CC20-SECTION 14 OF THE WORKS (PORTION BR6)																							
Construction																							
Preliminary Works																							
S140005	12 Wk SO notify of Site Investigation Work -BR6	90	10/MAR/08A	06/JUN/08A	323		100																
S140010	Conduct Ground Investigation Works - BR6	29	17/JUN/08	23/JUL/08	251	250	0																
S140015	Conduct Utility Identification Works - BR6	39	31/JUL/08	20/SEP/08	251	250	0																
CC21-SECTION 15 OF THE WORKS (PORTION W3)																							
Construction																							
Preliminary Works																							
S150005	12 Wk SO notify of Site Investigation Work -W3	90	10/MAR/08A	06/JUN/08A	97		100																
S150010	Conduct Ground Investigation Works - W3	23	18/AUG/08	17/SEP/08	77	77	0																
S150015	Conduct Utility Identification Works - W3	39	18/AUG/08	08/OCT/08	215	215	0																
CC25-SECTION 19 OF THE WORKS (PORTION MA17)																							
Construction																							
Preliminary Works																							
S190005	12 Wk SO notify of Site Investigation Work -MA17	90	10/MAR/08A	06/JUN/08A	177		100																
S190010	Conduct Ground Investigation Works - MA17	54	12/AUG/08	20/OCT/08	159	159	0																
S190015	Conduct Utility Identification Works - MA17	73	12/AUG/08	11/NOV/08	140	140	0																
CC26-SECTION 20 OF THE WORKS (PORTION M3)																							
Construction																							
Preliminary Works																							
S200005	12 Wk SO notify of Site Investigation Work -M3	90	10/MAR/08A	06/JUN/08A	253		100																
S200010	Conduct G Investigation Works - M3	48	17/JUN/08	18/AUG/08	199	198	0																
S200015	Conduct Utility Identification Works - M3	33	17/JUN/08	28/JUL/08	214	213	0																
S200020	Prepare Utility Diversion Plans - M3	70	19/AUG/08	14/NOV/08	199	198	0																
CC27-SECTION 21 OF THE WORKS (PORTION TP789)																							
Construction																							
Preliminary Works																							
S210005	12 Wk SO notify of Site Investigation Work-TP789	90	10/MAR/08A	06/JUN/08A	125		100																
S210010	Conduct Ground Investigation Works -TP789	63	22/JUL/08	13/OCT/08	98	98	0																
S210015	Conduct Utility Identification Works - TP789	40	22/JUL/08	11/SEP/08	121	121	0																
CC28-SECTION 22 OF THE WORKS (PORTION TP5)																							
Construction																							
Preliminary Works																							
S220005	12 Wk SO notify of Site Investigation Work -TP5	90	10/MAR/08A	06/JUN/08A	70		100																
CC29-SECTION 23 OF THE WORKS (PORTION TP4)																							
Construction																							
Preliminary Works																							
S230005	12 Wk SO notify of Site Investigation Work -TP4	90	10/MAR/08A	06/JUN/08A	111		100																
S230010	Conduct Ground Investigation Works -TP4	47	24/JUL/08	24/SEP/08	86	86	0																
S230015	Conduct Utility Identification Works - TP4	41	24/JUL/08	17/SEP/08	92	92	0																
CC30-SECTION 24 OF THE WORKS (PORTION W5)																							
Construction																							
Preliminary Works																							
S240005	12 Wk SO notify of Site Investigation Work -W5	90	10/MAR/08A	06/JUN/08A	106		100																
CC31-SECTION 25 OF THE WORKS (PORTION CR1)																							
Construction																							
Preliminary Works																							
S250005	12 Wk SO notify of Site Investigation Work -CR1	90	10/MAR/08A	06/JUN/08A	293		100																
CC32-SECTION 26 OF THE WORKS (PORTION RR1)																							
Construction																							
Preliminary Works																							
S260005	12 Wk SO notify of Site Investigation Work -RR1	90	10/MAR/08A	06/JUN/08A	39		100																
CC33-SECTION 27 OF THE WORKS (PORTION W8)																							
Construction																							
Preliminary Works																							
S270005	12 Wk SO notify of Site Investigation Work -E5B	90	10/MAR/08A	06/JUN/08A	143		100																
S270010	Conduct Ground Investigation Works -W8	20	17/SEP/08	11/OCT/08	138	138	0																
S270015	Conduct Utility Identification Works - W8	44	17/SEP/08	08/NOV/08	114	114	0																
CC34-SECTION 28 OF THE WORKS (PORTION P5)																							
Construction																							
Preliminary Works																							
S280005	12 Wk SO notify of Site Investigation Work -P5	90	10/MAR/08A	06/JUN/08A	107		100																
S280015	Conduct Utility Identification Works - P5	91	05/JUL/08	30/OCT/08	93	93	0																
CC35-SECTION 29 OF THE WORKS (PORTION W10)																							
Construction																							
Preliminary Works																							
S290005	12 Wk SO notify of Site Investigation Work -W10	90	10/MAR/08A	06/JUN/08A	201		100																
S290010	Conduct GI & Utility Identification Works - W10	24	17/JUN/08	17/JUL/08	175	174	0																
S290015	Conduct Utility Identification Works - W10	41	17/JUN/08	08/AUG/08	158	157	0																
S290020	Prepare Utility Diversion Plans - W10	70	11/AUG/08	06/NOV/08	158	157	0																

Start Date 23/NOV/07
 Finish Date 08/FEB/12
 Data Date 17/JUN/08
 Run Date 19/JUN/08 01:59

806A




Target Bar
 Progress Bar
 Critical Activity

Design & Construction of Hong Kong
 West Drainage Tunnel
 Contract No. DC/2007/10
 Works Programme
 3 Monthly Rolling Programme
 JUNE MONTHLY REPORT

Date	Revision	Checked	Approved
18/JUN/07	7th Monthly Update		
	23May07 - 17Jun08		

Activity ID	Activity Description	Current or Forecast Duration	Current or Forecast Early Start	Current or Forecast Early Finish	Baseline Total Float	Progress Total Float as of 17-Jun-08	% Comp	2008											
								JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
								CC36-SECTION 30 OF THE WORKS (PORTION HKU1)											
Construction																			
Preliminary Works																			
S300010	Prepare Utility Diversion Plans - HKU1	70	30/JUN/08*	29/SEP/08	101	101	0												
CC37-SECTION 31 OF THE WORKS (PORTION PFLR1)																			
Construction																			
Preliminary Works																			
S310905	Prepare Utility Diversion Plans - PFLR1	70	30/JUN/08*	29/SEP/08	74	74	0												
CC38-SECTION 32 OF THE WORKS (PORTION SM1)																			
Construction																			
Preliminary Works																			
S320905	Prepare Utility Diversion Plans - SM1	70	30/JUN/08*	29/SEP/08	39	39	0												

Start Date 23/NOV/07
 Finish Date 08/FEB/12
 Data Date 17/JUN/08
 Run Date 19/JUN/08 01:59

 Target Bar
 Progress Bar
 Critical Activity

806A

Design & Construction of Hong Kong
 West Drainage Tunnel
 Contract No. DC/2007/10
 Works Programme
 3 Monthly Rolling Programme
 JUNE MONTHLY REPORT

Sheet 5 of 5



Dragages - Nishimatsu Joint Venture

Date	Revision	Checked	Approved
18/JUN/08	7th Monthly Update		
23May07	17Jun08		

**APPENDIX B
MONITORING REQUIREMENTS**

Appendix B - Environmental Impact Monitoring Requirements

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Air Quality	1 hour TSP	Three times / 6 days	<ul style="list-style-type: none"> • AQ1 (True Light Middle School of Hong Kong) • AQ2 (Outside Aegean Terrace) 	AQ1 – Canopy AQ2 – Roadside AQ3 – Roadside
	24 hour TSP	Once / 6 days	<ul style="list-style-type: none"> • AQ1 (True Light Middle School of Hong Kong) • AQ3 (Outside Site Office at Western Portal) 	

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Noise	L _{eq} , L ₉₀ & L ₁₀ at 30 minute intervals during (0700 to 1900 on normal weekdays)	Once per week	<ul style="list-style-type: none"> • NC1 (True Light Middle School of Hong Kong) • NC2 (The Legend) • NC3 (Outside Aegean Terrace) 	<ul style="list-style-type: none"> • NC1 - Facade measurement • NC2 - Facade measurement • NC3 - Facade measurement
	L _{eq} , L ₉₀ & L ₁₀ at 5 minute intervals during (1900 to 2300) ⁽¹⁾	Once per week (include 3 consecutive 5-min measurements)		
	L _{eq} , L ₉₀ & L ₁₀ at 5 minute intervals during (2300 to 0700 of next day) ⁽¹⁾	Once per week (include 3 consecutive 5-min measurements)		
	L _{eq} , L ₉₀ & L ₁₀ at 5 minute intervals during (0700 to 2300 on holidays) ⁽¹⁾	Once per week (include 3 consecutive 5-min measurements)		

Remarks:

⁽¹⁾ – Conduct noise monitoring only when construction work is carried out.

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Water Quality	<ul style="list-style-type: none"> • Temperature (oC) • pH (pH unit) • Turbidity (NTU) • Water depth (m) • Salinity (mg/L) • Dissolved oxygen (DO) (mg/L and % of saturation) • Suspended solids (SS) (mg/L) 	Three times per week	<ul style="list-style-type: none"> • CE (830026E, 814956N) • CF (831778E, 812420N) • I1 (831088E, 813654N) • I2 (831105E, 813582N) • Intake A (831603E, 813044N) • Intake B (830606E, 814583N) 	<ul style="list-style-type: none"> • 3 water depths except CF, omit mid-depth sampling.

**APPENDIX C
ACTION AND LIMIT LEVELS FOR AIR
QUALITY, NOISE AND WAER QUALITY**

Appendix C - Action and Limit Levels

Table C-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AQ1	345	500
AQ2	321	

Table C-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AQ1	201	260

Table C-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75* dB(A)
0700-2300 hrs on holidays; and 1900-2300 hrs on all other days		60/65/70** dB(A)
2300-0700 hrs of next day		45/50/55** dB(A)

(*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.



(**) to be selected based on Area Sensitivity Rating.

Table C-4 Action and Limit Levels for Water Quality

Parameter		Action	Limit
DO, mg/L	Surface and Middle	6.3	6.2
	Bottom	6.0	5.8
SS, mg/L		15.7 or 120% of upstream control station's SS at the same tide of the same day	16.4 or 130% of SS readings at the upstream control station at the same tide of same day and specific sensitive receiver water quality requirements
Turbidity, NTU		10.2 or 120% of upstream control station's turbidity at the same tide of the same day	11.1 or 130% of turbidity at the upstream control station at the same tide of same day


**APPENDIX D
GRAPHICAL PRESENTATION OF AIR
QUALITY MONITORING RESULTS**

1-hr TSP Concentration Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jun 08	Appendix D	




24-hr TSP Concentration Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jun 08	Appendix D	

**APPENDIX E
GRAPHICAL PRESENTATION OF
NOISE MONITORING RESULTS**


Noise Levels



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Construction Noise Monitoring Results	Scale	Project	CINOTECH
	Date	No. MA8001 Appendix E	
	N.T.S		
	Jun 08		




**APPENDIX F
GRAPHICAL PRESENTATION OF
WATER QUALITY MONITORING
RESULTS**

Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jun 08	Appendix F	

Dissolved Oxygen (Surface & Middle) at Mid-Ebb Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jun 08	Appendix F	

Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale	N.T.S	Project No. MA8001	CINOTECH
	Date	Jun 08	Appendix F	

Dissolved Oxygen (Surface & Middle) at Mid-Flood Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale	N.T.S	Project No. MA8001	CINOTECH
	Date	Jun 08	Appendix F	

Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale	N.T.S	Project No. MA8001	CINOTECH
	Date	Jun 08	Appendix F	

Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	CINOTECH
	Date Jun 08	Appendix F	

Dissolved Oxygen (Bottom) at Mid-Flood Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jun 08	Appendix F	

Turbidity (Depth-averaged) at Mid-Ebb Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale	N.T.S	Project No. MA8001	CINOTECH
	Date	Jun 08	Appendix F	

Turbidity (Depth-averaged) at Mid-Ebb Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale	N.T.S	Project No. MA8001	CINOTECH
	Date	Jun 08	Appendix F	

Turbidity (Depth-averaged) at Mid-Flood Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale	N.T.S	Project No. MA8001	
	Date	Jun 08	Appendix F	

Turbidity (Depth-averaged) at Mid-Flood Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jun 08	Appendix F	

Suspended Solids (Depth-averaged) at Mid-Ebb Tide




Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jun 08	Appendix F	

Suspended Solids (Depth-averaged) at Mid-Ebb Tide






Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale	N.T.S	Project No. MA8001	CINOTECH
	Date	Jun 08	Appendix F	

Suspended Solids (Depth-averaged) at Mid-Flood Tide



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jun 08	Appendix F	

Suspended Solids (Depth-averaged) at Mid-Flood Tide



Title Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Graphical Presentation of Baseline Water Quality Monitoring Results	Scale N.T.S	Project No. MA8001	
	Date Jun 08	Appendix F	

**APPENDIX G
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

Appendix G - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
Construction Dust	<i>Dust Mitigation Measures</i>	
	<ul style="list-style-type: none"> The Contractor shall undertake at all times to prevent dust nuisance as a result of his activities. Effective dust suppression measures should be installed to minimize air quality impacts, at the boundary of the site and at any sensitive receivers. 	^
	<ul style="list-style-type: none"> No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained). 	N/A
	<ul style="list-style-type: none"> Effective water sprays shall be used during the delivery and handling of all raw sand, aggregate and other similar materials, when dust is likely to be created, to dampen all stored materials during dry and windy weather. Watering of exposed surfaces shall be conducted as often as possible depending on the circumstances. 	^
	<ul style="list-style-type: none"> A watering programme of once every 2 hours in normal weather conditions, and hourly in dry/windy conditions. 	^
	<ul style="list-style-type: none"> Any stockpile of dusty material cannot be immediately transported out of the Site shall be either: a) covered entirely by impervious sheeting; b) placed in an area sheltered on the top and the three sides; or c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. 	*
	<ul style="list-style-type: none"> Should a conveyor system be used, the Contractor shall implement the following precautionary measures. Conveyor belts shall be fitted within windboards. Conveyor transfer points and hopper discharge areas shall be enclosed to minimize dust emission. All conveyors under control of the Contractor, and carrying materials which have the potential to create dust, shall be totally enclosed and fitted with belt cleaners. 	N/A
	<ul style="list-style-type: none"> Any dusty materials being discharged to vehicle from a conveying system at fixed transfer point, three-sided roofed enclosed with a flexible curtain across the entry shall be provided. Exhaust fans shall be provided for this enclosure and vented via a suitable fabric filter system. 	N/A
	<ul style="list-style-type: none"> The heights from excavated spoils are dropped should be minimise to reduce the fugitive dust arising from unloading/loading. 	^
	<ul style="list-style-type: none"> The Contractor shall confine haulage and delivery vehicles to designated roadways inside the site. If in the opinion of the Engineer, any motorising vehicle is causing dust nuisance, the Engineer may require that the vehicle be restricted to a maximum speed of 15km per hour while within the site area. 	^
<ul style="list-style-type: none"> Areas within the site where there is a regular movement of vehicles shall have an approved hard surface, be kept clear of loose surface materials and / or be regularly watered. 	^	
<ul style="list-style-type: none"> Wheel cleaning facilities shall be installed for both portals and used by all vehicles leaving the site. No earth, mud, debris, dust and the like shall be deposited on public roads. Water in the wheel cleaning facility shall be changed at frequent intervals and sediments shall be removed regularly. The Contractor shall submit details of proposals for the wheel cleaning facilities to the Engineer prior to construction of the facility. Such wheel cleaning facilities shall be usable prior to any earthwork excavation activity on site. The Contractor shall provide a hard-surfaced road between any cleaning facility and the public road. 	^	
<ul style="list-style-type: none"> Chemical wetting agents shall only be used on completed cuts and fills to reduce wind erosion. 	N/A	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
 * Recommendation was made during site audit but improved/rectified by the contractor;
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<ul style="list-style-type: none"> • No vehicle exhausts shall be directed towards the ground or downwards to minimize dust nuisance. • Ventilation system, equipped with proprietary filters, should be provided to ensure the safe working environment inside the tunnel. Particular attention should be paid to the location and direction of the ventilation exhausts. The exhausts should not be allowed to face any sensitive receivers directly. Consideration should also be given to the location of windows, doors and direction of prevailing winds in relation to the nearby sensitive receivers. • In the event of any spoil or debris from construction works being deposited on adjacent land, or stream, or any silt being washed down to any area, then all such spoil, debris or material and silt shall be immediately removed and the affected land and areas restored to their natural state by the Contractor to the satisfaction of the Engineers. <p>In addition, based on the <i>Air Pollution Control (Construction Dust) Regulation</i>, any works involved regulatory and notifiable works, such as stockpiling, loading and unloading of dusty materials, shall take precautions to suppress dust nuisance.</p> <ul style="list-style-type: none"> • The working area of any excavation or earthmoving operation shall spray with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet; • Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies; and • Any stockpile of dusty materials (greater than 20m³) shall be either covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides; and sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. • Other suitable dust control measures as stipulated in <i>Air Pollution Control (Construction Dust) Regulation</i>, where appropriate, should be adopted. 	<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> <p style="text-align: center;">^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Construction Noise	<u>Air borne noise</u>	
	In general, potential construction noise impact can be minimized or avoided by imposing a combination of the following mitigation measures:	
	<ul style="list-style-type: none"> Noisy equipment and activities should be sited by the Contractor as far from close-proximity sensitive receivers as practical. Prolonged operation of noisy equipment close to dwellings should be avoided. 	^
	<ul style="list-style-type: none"> The Contractor should minimise construction noise exposure to the schools (especially during examination periods). The Contractor should liaise with the school and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the works contract and to avoid noisy activities during these periods. 	^
	<ul style="list-style-type: none"> Noisy plant or processes should be replaced by quieter alternatives. Silenced diesel and gasoline generators and power units, as well as silenced and super-silenced air compressor, can be readily obtained. 	N/A
	<ul style="list-style-type: none"> Noisy activities should be scheduled to minimise exposure of nearby sensitive receivers to high levels of construction noise. For example, noisy activities can be scheduled for midday, or at times coinciding with periods of high background noise (such as during peak traffic hours). 	^
	<ul style="list-style-type: none"> Idle equipment should be turned off or throttled down. Noisy equipment should be properly maintained and used no more often than is necessary. 	^
	<ul style="list-style-type: none"> The power units of non-electric stationary plant and earth-moving plant should be quietened by vibration isolation and partial or full acoustic enclosures for individual noise-generating components. 	^
	<ul style="list-style-type: none"> Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided, thus reducing the cumulative impacts between operations. The numbers of operating items of powered mechanical equipment should be minimised. Noise can be reduced by increasing the distance between the operating equipment and the NSRs or by reducing the number of items of equipment and/or construction activity in the area at any one time. 	^
	<ul style="list-style-type: none"> The use of quiet plant working methods can further reduce noise level. Quiet plant is defined as Powered Mechanical Equipment (PME) whose actual sound power level is less than the value specified in the TMs for the same piece of equipment. To allow the Contractor some flexibility to select equipment to suit his needs, it is considered too restrictive to specify which specific items of silenced equipment to be used for the construction operations. It should be noted that various types of silenced equipment can be found in Hong Kong and are readily available on the market. BS 5228 also provides examples of quiet construction plant and their SWL. 	N/A
<ul style="list-style-type: none"> Construction plant should be properly maintained (well-greased, damage and worn parts promptly replaced) and operated. Construction equipment often has silencing measures built in or added on, e.g. bulldozer silencers, compressor panels, and mufflers. Silencing measures should be properly maintained and utilised. Rubber or damping materials should be introduced between metal panels to avoid rattle and reverberation of noise. 	^	
<ul style="list-style-type: none"> Equipment known to emit sound strongly in one direction should be oriented so that the noise is directed away from nearby NSRs. 	^	
<ul style="list-style-type: none"> Materials stockpile and other structures (such as site offices) should be effectively utilised to shield construction noise. Noise 	^	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>can also be reduced by construction of temporary noise barriers which screen the lower floors from viewing the sites. Temporary noise barriers should be installed at active parts of construction areas where construction equipment is being operated in close proximity to NSRs.</p> <ul style="list-style-type: none"> It is noted that under the WBTC No. 19/2001, all construction sites are required to use metallic site hoarding can be slightly modified (with the addition of steel backings) into temporary noise barriers. These barriers should be gap free and have a surface mass density of at least 7kg/m². All hand-held percussive breakers and air compressors should comply the Noise Control (Hand-held Percussive Breakers) Regulations respectively under the NCO (Ordinance No. 75/88, NCO Amendment 1992 No.6). <p>The Contractor shall devise, arrange methods of working and carry out the works in such manner as to minimise noise impacts on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these measures are implemented properly.</p> <p><u>Level 2 Use of Barriers</u></p> <p>Level 2 mitigation measures include providing movable barriers for sites which have sufficient space for installation, full enclosures during the drilling activities at Eastern Portal and at muck pit areas for Eastern portals and cantilever-typed high rise noise barrier for intake W5 (P) and W8.</p> <p>Before construction of the full enclosure at muck pit area, the use of full enclosure noise barrier (Stage A) for the drilling activities at the Eastern Portal area is required. A full enclosure for the muck pit area will then be constructed at this later stage (Stage B). The full enclosure shall be gap free apart from necessary entrance/exits, which shall face towards the entrance of eastern portal to minimize the amount of noise generated from affecting the nearest RNSRs especially school (True Light Middle School of Hong Kong).</p> <p>5m high cantilever-typed hoarding barrier to be built at W5 (P) and W8. These enclosures/barriers should have no gaps and have a superficial surface density of at least 10kg/m². Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. To schedule the noise barrier erection and dismantling to the non sensitive periods of school to avoid adverse impact to W8/3.</p> <p>Movable barriers of 3 to 5m height with a small cantilevered upper portion and skid footing to be located within about 5 m or more for mobile equipment such that the line of sight is blocked. To provide purposes-built noise barriers or screens constructed of appropriate materials (minimum superficial density of 10kg/m²) located close to the operating PME.</p> <p>Pre-drilling following by chemical splitting instead of using large excavator mounted breaker should be used as mitigation measure for rock breaking and rock drilling.</p>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>N/A</p> <p>^</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>No construction activity is recommended during the examination period.</p> <p><u>Ground borne noise</u></p> <p>The noise level should be measured on the ground floor inside the nearest building during the TBM construction work in the daytime. If the daytime monitored ground borne noise exceeds the relevant evening/night ground borne noise criteria, evening/night construction work would not be carried out for the concerned tunnel section. Evening/night time construction work is subject to CNP application under the control of NCO.</p> <p>Public relationship strategy with 24-hour hotline system.</p>	<p>^</p> <p>N/A</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Water Quality	<u>Precautionary measures for construction work near natural streams</u>	
	<p>The government provides guidelines (ETWB TCW NO. 5/2005 and DSD TC 2/2004) are providing guidelines to minimize impacts when there is construction work carried out at near natural streams course. Relevant mitigation measures for the intakes are summarised as follows:</p>	
	<ul style="list-style-type: none"> • Temporary site access to the work sites should be carefully planned and located to minimize disturbance caused to the substrates of streams/rivers and riparian vegetation by construction plant. 	^
	<ul style="list-style-type: none"> • Locations well away from the rivers/streams for temporary storage of materials (e.g equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil should be identified before commencement of works. 	^
	<ul style="list-style-type: none"> • Proposed works site areas inside, or in the proximity of, natural rivers and streams should be temporarily isolated to prevent adverse impacts on the stream water qualities. 	^
	<ul style="list-style-type: none"> • Stockpiling of construction materials, if necessary, should be completely properly covered and located away from any natural stream/river. • Construction debris and spoil should be covered up and/or properly disposed of as soon as possible to avoid being washed into nearby rivers/streams by rain and local runoff. 	^ *
<u>Construction of temporary berthing point at the Western Portal</u>		
<p>A refuse collection vessel shall be provided to collect refuse or materials lost into the sea.</p>	^	
<p>The respective areas of the marine works will be completely enclosed by the silt curtain. The curtain shall be extended from water surface down to the seabed where it is anchored using sinker blocks. The Contractor shall inspect the silt curtain on regular basis to ensure its integrity and it is serviceable for all times.</p>	^	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>Transfer of armour rock onto the seabed from barge at the temporary pier location should be conducted by careful grabbing and unloading to the seabed (to minimize sediment migration).</p>	^
	<p>The conveyor belt should be completely covered and muddy effluent from the temporary barge should be contained, treated and disposed. Where there is transfer of excavated wastes, the Contractor should provide appropriate measures to ensure that the waste is free from floatables, putrescibles, organic wastes and toxic materials and when required a refuse collection vessel be provided to collect float refuse.</p>	N/A
	<p><u>Construction of stilling basin at Western Portal outfall</u></p>	
	<p>All construction for the basin should be carried out inside the temporary cofferdam which is a temporary watertight enclosure built in the water and pumped dry to expose the bottom so that construction of stilling basin can be undertaken.</p>	N/A
	<p>During the dewatering process, appropriate desilting/sedimentation devices should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.</p>	N/A
	<p>The cofferdam will remain on site until after the construction of stilling basin has been completed. The coffer dam shall be regularly inspected and maintained to ensure no spillage of waste or wastewater into the sea. Conveyance of dredged materials from the coffer dam shall be carried out cautiously to avoid spillage into the sea.</p>	N/A
	<p>The filled material for the stilling basin should be contained inside the temporary cofferdam. The top level of the cofferdam shall be constructed higher than the final backfilled level.</p>	N/A
	<p>The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water quality. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval.</p>	^
	<p>Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area. The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is fixed to the satisfaction of the Engineer.</p>	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Transfer of rock fill material (armour rock) from the barge onto the site location should be conducted by grabbing and placement on the seabed to minimize sediment migration. No free dropping of the material will be allowed.	^
	Prior to the construction of armor rock based panel, a silt curtain shall also be installed prior to carry out any marine works as a preventive mitigation measure.	^
	<u>Construction of TBM tunnel at both portals and intakes</u>	
	Recycled water will be used at the cutter face for cooling purposes. Used water will be collected and discharged to a settling tank for settlement. Excess water from the settling tank will be transferred to the water treatment plant on site where the addition of flocculants will assist in settlement of solids. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	N/A
	During the drilling process, all flushing water will be recycled for use. Discharge of the treated water to nearby drainage system shall be allowed provided that it has been treated to a level meeting with statutory requirements.	N/A
	Water flow at streams should be maintained by a temporary diversion system during the construction phase of intakes and manhole drop shafts.	N/A
	<u>General Construction Activities and Workforce</u>	
	A. Surface runoff	
	Effluent produced from construction activities are subjected to WPCO control. Effluent produced from sites should be diverted away from stream courses. Construction works near stream course should be scheduled in the dry season as far as practical to avoid excessive site runoff discharge.	^
	Under the <i>Water Pollution Control Ordinance</i> (WPCO), turbid water from construction sites must be treated to minimize the solids content before being discharged into storm drains. The suspended solids load can be reduced by directing the runoff into temporary sand traps or other silt-removal facilities, and other good and appropriate site management practices. Advice on the handling and disposal of construction site discharge is provided in the ProPECC Paper (PN 1/94) on Construction Site Drainage.	^
	A drainage system layout should be prepared by the Contractor for each of the works areas (portals and intakes), detailing the facilities and measures to manage pollution arising from surface runoff from those works areas. The drainage layout and an associated drainage management plan to reduce surface runoff sediments and pollutants entering watercourses, should be submitted to the Engineer for approval and to EPD for agreement.	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>The system should be capable of handling stormwater from the site and directing it to sediment removal facilities before discharge. If oil and grease is used on the site or brought to the site, the stormwater should pass through oil interceptors before discharge. The interceptors should have a bypass to prevent washout in heavy storms.</p> <p>A temporary channel system or earth bunds or sand barriers should be provided in works areas on site to direct stormwater to silt-removal facilities. Stockpiled materials, if susceptible to erosion of rain or wind, should be covered with tarpaulins (or/similar fabric) or hydroseedings as far as practicable especially during the wet season.</p> <p>Silt removal facilities should be checked and the deposited silt and grit should be removed regularly to ensure these facilities are in good working condition and to prevent blockages.</p> <p>Vehicle washing areas should be drained into a settlement basin to settle out the suspended solid before discharge to storm water drains. The water should be recycled on site whenever possible. It is suggested that the wash water from the wheel wash basin is either reused for road watering or pumped to the on-site settling tanks for treatment. Water used for dust depression purposes should be minimized and an alternative soil holding agent should be considered.</p> <p>B. Spillage, Oil and Solvents Any contractor generating waste oil or other chemicals as a result of his activities should register as a chemical waste producer and provide a safe storage area for chemicals on site. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A bypass should be provided to avoid overload of the interceptor's capacity.</p> <p>Any spillage should be cleaned up immediately and the resulting contaminated absorbent material should be properly managed according to Waste Disposal Regulations. Spills should be contained to avoid spreading and contaminating the water resources.</p> <p>Oil and fuels should be used and stored properly in designated area. All fuel tanks and storage areas should be provided with locks and be sited on within sealed areas within surrounded by bunds of with a capacity equal to 110% of the storage capacity of the largest tank.</p> <p>Good housekeeping practices are required to minimize careless spillage and keep the work space in a tidy and clean condition. Appropriate training, including safety codes and relevant manuals, should be given to the personnel who regularly handle the chemicals on site.</p>	<p>^</p> <p>*</p> <p>*</p> <p>^</p> <p>^</p> <p>*</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>C. On-Site Effluent Generation</p> <p>Sewage arising from the additional population of workers on site should be collected in a suitable storage facility (chemical mobile toilets). Most of the work site locations are close to the public sewerage system, and therefore the use of septic tanks isare, therefore, not encouraged. Portable toilets should be used coupled with tickering away services provided by a licensed collector. They should be positioned at appropriate locations across the site to ensure no direct discharge of foul water off-site.</p> <p>D. Protection of Existing Flora and Fauna</p> <p>The Contractor should provide details of the plant and operation plans at each site for approval by the Engineer before commencing construction. The plans should include how the existing flora and fauna will be protected. Locations required for groundwater levels monitoring are Eastern Portal, PFLR1(P), THR2(P), TP5, TP789 and W12.</p> <p>The construction and demolition of the temporary pier may create short term impacts on the local marine water quality. The situation will be restored once the work is finished by proper phasing of the works programme and implementation of the adequate mitigation measures (e.g. silt curtain) the impacts will be minimized.</p> <p><u>Maintaining Baseflow in Downstream Watercourses</u></p> <p>The final design will be developed during the detailed design stage. The exact base flow rates to be maintained at each of the intakes will be subject to detailed site investigation at design stage.</p> <ul style="list-style-type: none"> • Purpose of the by-pass device is to maintain the base-flow of the affected stream course. • The by-pass system comprises an approach link and a trapezoidal channel. • The approach link is section with inclined profiled surface at a gradient of 1 in 100. It is used to direct the base flow to the bypass trapezoidal channel at its down stream end during the normal days. • The trapezoidal channel is sized such that it could handle the base flow in the affected stream course which is estimated to be no more than 20 l/s. • Whenever the flow in the stream course exceeding the base flow rate, the excessive flow will overflow into the intake structure via the bottom rack structure. The bottom rack structure has bar screen on the top and inclined channel at the bottom. The top level of the bar screen is level with the by-pass channel with an aim to receive the overflow from the by-pass channel. • The by-pass channel is designed requiring minimum maintenance. However, it is recommended that the maintenance authority carry out regular maintenance inspection prior to onset of seasons and after significant rainstorm event to prevent blockage of the by-pass and bottom rack structure. 	<p>^</p> <p>^</p> <p>N/A</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Waste/Chemical	<p><u>General</u></p> <p>A proper waste management plan should be implemented to promote waste minimisation at source. Where waste generation is unavoidable then the potential for recycling or reuse should be explored and opportunities taken. If wastes cannot be recycled then the recommended disposal routes should be followed.</p>	^
	<p>All waste materials shall be segregated into categories covering:</p> <ul style="list-style-type: none"> • Excavated material or construction waste suitable for reuse on-site • Excavated material or construction waste suitable for public filling areas • Remaining C&D waste for landfill • Chemical waste, and • General refuse 	* * * *
	<p>Proper segregation and disposal of construction waste should be implemented. Separate containers for inert and non-inert wastes should be provided. The inert waste should be taken to public filling area and the non-inert waste should be transported to strategic landfills.</p>	^
	<p>A trip-ticket system on the solid waste transfer/disposal operations should be included as one of the contractual requirements (ETWB TCW No. 31/2004). The Independent Environmental Checker (IEC) should be responsible for auditing this system.</p>	^
	<p>IEC should also be responsible for auditing the well-documented record system which includes: (i) quantity of waste generation, (ii) quantity of recycled material, (iii) quantity of disposed material, (iv) disposal methods and (v) sites should be implemented during construction phase.</p>	^
	<p>Regular cleaning and maintenance of the waste storage area should be conducted throughout the construction stage.</p>	^
	<p><u>Excavated spoil</u></p> <p>Control measures for soil temporarily stockpiled on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact. Key impacts include:</p>	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<ul style="list-style-type: none"> ● Surface of stockpiled soil should be wetted with water when necessary especially during dry season ● Disturbance of stockpiled soil should be minimized ● Stockpiled soil should be properly covered with tarpaulins especially heavy rain storms ● Stockpiling areas should be enclosed if possible ● Stockpiling location should be away from the shoreline ● An independent surface water drainage system equipped with silt traps should be installed at the stockpiling area <p><u>Chemical wastes</u></p> <p>For those processes that generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.</p> <p>Construction processes produce chemical waste, the contractor must register with EPD as a Chemical Waste Producer. Wastes classified as chemical wastes are listed in the Waste Disposal (Chemical Waste) (General) Regulation (CWR). It should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste published by the EPD. A producer of chemical wastes should be registered as chemical waste producer and registered with EPD.</p> <p>The chemical waste generated shall be properly labelled, stored and disposed of according to the CWR. Proper storage area shall be allocated on site for storage of chemical waste. The chemical waste should only be collected by a licensed collector. An updated list of licensed chemical waste collector can be obtained from EPD.</p> <p>In case of spillage, spill absorbent material and emulsifiers should be available on site. This material should be replaced on a regular basis and the contaminated material stored in a designated, secure place.</p> <p><u>General refuse</u></p> <p>A reputable waste collector should be employed by the contractor to remove general refuse from the site, separate from C&DM and chemical wastes, and on regular basis in order to minimize odour, pest and litter impacts. The burning of refuse at site is not permitted under the Air Pollution Control Ordinance (Cap 311).</p> <p>Office waste can be reduced through recycling of paper if volumes are large enough to warrant collection.</p> <p>Good management practices should be implemented to ensure that refuse is properly stored and is transported for disposal of at licensed landfills.</p>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>*</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; ● Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Terrestrial Ecology	<p>During the detailed design stage, the following issues should also be considered as possible to further minimise the impacts:</p> <ul style="list-style-type: none"> • Adjustment of site boundary to minimise temporary loss of natural stream habitat during construction. • Adjustment of site boundary to minimise use of mixed woodland as temporary works area. In particular, the woodland habitat in temporary works area of the Eastern Portal will be avoided, thereby greatly reducing the area of temporary loss of woodland habitat. • Minimizing felling of large trees. • About 20% of trees within the works area will be transplanted. The individual of <i>Artocarpus hypargyreus</i> recorded within the temporary works area of HKU1, if to be encroached, would also be transplanted. 	<p>^</p> <p>^</p> <p>^</p> <p>^</p>
	<p>Standard site practices including the following, should be enforced to minimise the disturbance to the surroundings:</p> <ul style="list-style-type: none"> • Treat any damage that may occur to large individual trees in the adjacent area using materials and methods appropriate for tree surgery. • Reinstate work sites/disturbed areas immediately after completion of the construction works, in particular, through on-site tree/shrub planting along the woodland and shrubland section within the temporary works area. Tree/shrub species used should make reference from those in the surrounding area. • Regularly check the work site boundaries to ensure that they are not exceeded and that no damage occurs to surrounding areas. 	<p>^</p> <p>^</p> <p>^</p>
	<p>A total of 1.02 ha would be replanted with woodland species, reaching almost a 1.5:1 ratio for compensatory planting. Tree/shrub species used should be based on those in the surrounding areas, including those which are commonly recorded during the baseline surveys.</p>	<p>^</p>
	<p>A low-flow channel would be provided within the channelised section to maintain a deeper water depth in the expanded channel, in particular during dry season as well as a basin at the end of the channelised section to provide living space for aquatic life. Step chute in the form of a series of descending water pools would be constructed between the low flow channel and the undisturbed stream course. There would also be openings for aquatic fauna between each chute step (pool). These could work like a “ladder” to help avoid isolating the aquatic fauna in the channelised section from natural habitats.</p>	<p>^</p>
	<p>Measures are also needed to maintain the flow of all affected streams/nullahs during the construction stages. Temporary bypass should be provided if the stream/nullah flows will be cut off by the construction works. After the construction works are finished, sections of temporary loss should be reinstated. Construction materials, wastes, and equipment should be cleared from the sites.</p>	<p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p>Surveys of amphibians at E4(P), PFLR1(P), W12(P), MB16, E5(B)(P), TP789(P) and P5(P) prior to commencement of construction is recommended. Frogs, including Hong Kong Cascade Frog and Lesser Spiny Frog, and tadpoles found at work areas of these proposed intake points will be collected and translocated to nearby streams that will not be affected by the project. These procedures should be performed by experienced herpetologists. A detailed translocation proposal will be submitted during the detailed design stage.</p> <p>Measures should also be taken to avoid runoff to streams and marine habitats. Stream/channel which could potentially be affected during construction should be prevented from sedimentation by erection of sediment barriers. Site runoff should be desilted by siltation traps in streams/channels or diverted, to reduce the potential for suspended sediments, organics and other contaminants to enter the local stream environment.</p>	<p>^</p> <p>^</p>
Marine Ecology	<p>Silt curtains will be deployed during the construction and demolition of the temporary berthing point. Deployment of silt curtains around the berthing point area would effectively avoid adverse water quality impacts due to barge filling. No significant ecological impact is anticipated.</p> <p>The invert of the stilling basin would be at -5.4 mPD. A cofferdam in the form of pipe-pile wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working area for construction of the stilling basin. The boulders from the seawall will then be removed by landbased grabs.</p> <p>Although the speed of the working vessels to be used in the Project (mainly barges) would not be high, a speed limit for marine traffic is proposed as a precautionary measure. A speed limit of 10 knots should be strictly enforced in the works area, in particular in the waters between the outfall location and the navigation channel in East Lamma Channel.</p>	<p>^</p> <p>N/A</p> <p>N/A</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Landscape and Visual	<p>The proposed landscape and visual mitigation measures during the construction phase include:</p> <p>CM1 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.</p> <p>CM2 - Existing trees to be retained on site should be carefully protected during construction. The detailed proposal for any trees felling and transplantation is subject to Lands Department's approval on tree felling application at the detailed design stage.</p> <p>CM3 - Trees unavoidably affected by the works should be transplanted where practical.</p> <p>CM4 - Compensatory tree planting should be provided to compensate for felled trees.</p> <p>CM5 - The extent of disturbance on the existing stream course should be minimized. Any temporary works areas within the stream course shall be reinstated after construction.</p> <p>CM7 – Control of night-time lighting</p> <p>CM8 – Erection of decorative screen hoarding</p>	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Cultural Heritage	<p>The Cultural Heritage Impact Assessment has identified the following resources which will require mitigation measures during the construction stage;</p>	
	<p><u>Haw Par Mansion (including boundary wall and gate)</u> A condition survey must be undertaken by a qualified professional prior to the commencement of construction works for the tunnel portal in order to assess the structural integrity of the mansion, wall and gate (with special attention paid to any fragile architectural features). A report containing description of the types of construction, identification of fragile elements, an appraisal of the condition and a photographic record must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, including monitoring for vibration control to ensure that no damage to the structure and fabric of the house, wall and gate results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.</p>	^
	<p>A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the boundary wall/gate and the temporary works area (during construction works associated for both the tunnel portal and the permanent vehicle access ramp). This is to enable access for routine maintenance works on the wall and to ensure that the wall is not damaged by machinery operation or related construction activities. The temporary works area will be enclosed by standard DSD site hoarding.</p>	^
	<p><u>Former Explosive Magazine of Victoria Barracks</u> A condition survey must be undertaken by a qualified professional prior to the commencement of construction works in order to assess the structural integrity of the retaining wall and the extent of damage from cracks and vegetation growth. A report containing a description of the wall's construction materials, identification of fragile and/or endangered elements, an appraisal of the condition and a photographic record of the retaining wall must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, such as monitoring for vibration control, to ensure that no damage to the retaining wall results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.</p> <p>A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the retaining wall and the temporary works area (for the duration of the construction phase). The works area will be enclosed by standard DSD site hoarding.</p>	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Fisheries	Silt curtain will be deployed during the construction and demolition of the temporary berthing point. With the deployment of silt curtains around the berthing point area, adverse water quality impact associated with the filling would not be anticipated. No significant fisheries impact is anticipated.	^
	The invert of stilling basin will be found at -5.4 mPD. A cofferdam in the form of pipe-pipe wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working space for the construction of stilling basin. The boulders from the seawall will then be removed by landbased grabs.	N/A
Hazard to Life	There will be no overnight storage of explosives for this project. Transportation of explosives to site for the construction of adit will be undertaken on a daily basis. The contractor is required to destroy any unused explosives before nightfall. If contractor wishes to set up magazines for overnight storage of explosives, it is necessary to carry out risk assessment and seek the relevant approval following the EIAO process.	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
* Recommendation was made during site audit but improved/rectified by the contractor;
Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

APPENDIX H
SITE AUDIT SUMMARY

Appendix H Summary of Observation and Recommendation Made during Site Inspection

Summary of Observation and Recommendation Made during Site Inspection in April 2008

Parameters	Date	Observations and Recommendations	Follow-up
NIL	23/04/2008	NIL	NIL

Summary of Observation and Recommendation Made during Site Inspection in May 2008

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	30/04/2008	Exposed slope was observed at Western Portal. The Contractor was reminded to cover it with tarpaulin when it is not in works and raining especially.	Rectification/improvement was observed during the follow-up audit session.
	07/05/2008	Standing water was observed at the tank at Eastern Portal. The Contractor was reminded to dry it out to prevent mosquito breed.	Rectification/improvement was observed during the follow-up audit session.
	14/05/2008	Standing water was observed at both Eastern and Western Portal. The Contractor was reminded to dry it out to prevent mosquito breed.	Rectification/improvement was observed during the follow-up audit session.
	21/05/2008	<i>Eastern Portal</i> Standing water was observed in the drip tray and at the site boundary. The Contractor was reminded to dry it out to prevent mosquito breed.	Rectification/improvement was observed during the follow-up audit session.
	21/05/2008	<i>Western Portal</i> Standing water was observed on the haul road after rainstorm. The Contractor was reminded to pave it to prevent accumulate of stagnant water.	*Follow-up action was needed for the item.
	29/05/2008	Standing water was still observed at the unpaved road at Western Portal. The Contractor was reminded to pave it after rainstorm as soon as possible.	Rectification/improvement was observed during the follow-up audit session.
	29/05/2008	C&D waste and sediment were observed at the drainage channel at Western Portal. The Contractor was reminded to clear them and well maintain the drainage system.	Rectification/improvement was observed during the follow-up audit session.
Air Quality	30/04/2008	Stockpile was observed at Eastern Portal (next to existing stream). The Contractor was reminded to cover it with tarpaulin when it is not in works.	Rectification/improvement was observed during the follow-up audit session.
	07/05/2008	Stockpile was observed next to RE site office at Western Portal. The Contractor was reminded to cover it with tarpaulin.	Rectification/improvement was observed during the follow-up audit session.
	14/05/2008	Stockpile more than 20m ³ was observed at Western Portal. The Contractor was reminded to cover it with tarpaulin.	*Follow-up action was needed for the item.
Waste / Chemical Management	21/05/2008	Discarded leaves were observed at the site boundary near the U-Channel. The Contractor was reminded to clear them to prevent from blocking the U-Channel.	Rectification/improvement was observed during the follow-up audit session.
	29/05/2008	C&D waste and sediment were observed at the drainage channel at Western Portal. The Contractor was reminded to clear them and well maintain the drainage system.	Rectification/improvement was observed during the follow-up audit session.
Ecology	07/05/2008	Worn sand bag was observed at the access road at Eastern Portal. The Contractor was reminded to replace it to prevent any silt from getting to the existing stream.	Rectification/improvement was observed during the follow-up audit session.
	29/05/2008	Silt was observed at the access road at Eastern Portal. The Contractor was reminded to clear them regularly to prevent from discharging into existing stream.	*Follow-up action was needed for the item.

Parameters	Date	Observations and Recommendations	Follow-up
Reminders	30/04/2008	The Contractor was reminded of the followings: - Spray mosquito oil on the standing water regularly to prevent mosquito breed. - Ensure the C&D waste that has been sorted before disposing to the public fill.	Rectification/improvement was observed during the follow-up audit session.
	21/05/2008	The Contractor was reminded of the followings: - Ensure the open stockpile more than 20m ³ was covered with tarpaulin after finishing the works.	This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item.
	29/05/2008	The Contractor was reminded of the followings: - Ensure the open stockpile more than 20 m ³ was covered with tarpaulin when it is not in works.	Rectification/improvement was observed during the follow-up audit session.

Note: (*) The Environmental deficiencies have been rectified by the Contractor. However, the item was reoccurred during the follow-up site audit due to construction activities/rainstorm. The Contractor was reminded to rectify the deficiencies more frequently.

Summary of Observation and Recommendation Made during Site Inspection in June 2008

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	04/06/2008	<i>Marine Works</i> Excess material was observed from the decks at Western Portal. The Contractor was reminded to clear them to prevent it from contaminating the sea.	*Follow-up action was needed for the item.
	13/06/2008	Standing water was observed in the drip tray at Eastern Portal. The Contractor was reminded to dry it out and provide suitable storage area for the chemical waste.	*Follow-up action was needed for the item.
	13/06/2008	<i>Marine Works</i> Excess material was observed from the decks at Western Portal. The Contractor was reminded to clear them more frequently.	Rectification/improvement was observed during the follow-up audit session.
	20/06/2008	Silty water was observed running to the U-Channel at Eastern Portal. The Contractor was reminded to provide the mitigation measures to prevent any silty water from discharging to the drainage system.	Rectification/improvement was observed during the follow-up audit session.
	20/06/2008	Standing water was observed in the tank. The Contractor was reminded to dry it out to prevent mosquito breed.	*Follow-up action was needed for the item.
	27/06/2008	Standing water was observed in the tank, drip tray and the valley at Eastern Portal. The Contractor was reminded to dry it out and pave the valley to prevent mosquito breed.	*Follow-up action was needed for the item.
	27/06/2008	Worn sand bags were observed at Eastern Portal. The Contractor was reminded to replace them.	Rectification/improvement was observed during the follow-up audit session.
Waste / Chemical Management	04/06/2008	Oil leakage was observed at Eastern Portal. The Contractor was reminded to clear them as soon as possible and clear the standing water in drip tray regularly to prevent overflow.	*Follow-up action was needed for the item.
	13/06/2008	Standing water was observed in the drip tray at Eastern Portal. The Contractor was reminded to dry it out and provide suitable storage area for the chemical waste.	*Follow-up action was needed for the item.
	20/06/2008	Chemical waste was observed without suitable storage area at Eastern Portal. The Contractor was reminded to provide the storage area which should be enclosed on at least three sides by a wall and covering etc.	This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item.
	27/06/2008	Chemical waste was observed covered with tarpaulin but without the storage area that is enclosed on at least three sides by a wall etc at Eastern Portal. The Contractor was reminded to provide it as soon as possible.	This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item.
	27/06/2008	Oil spillage was observed at the sedimentation tank at Western Portal. The Contractor was reminded to clear them and disposed through the licensed chemical waste collector.	Rectification/improvement was observed during the follow-up audit session.
Ecology	04/06/2008	Worn sand bag was observed at the access road at Eastern Portal. The Contractor was reminded to replace it to prevent any silt	Rectification/improvement was observed during the follow-up audit session.

Parameters	Date	Observations and Recommendations	Follow-up
		from getting to the existing stream.	
	04/06/2008	Silt was observed at the access road at Eastern Portal. The Contractor was reminded to clear them regularly to prevent from discharging into existing stream.	Rectification/improvement was observed during the follow-up audit session.

Note: (*) The Environmental deficiencies have been rectified by the Contractor. However, the item was reoccurred during the follow-up site audit due to construction activities/rainstorm. The Contractor was reminded to rectify the deficiencies more frequently.

**APPENDIX I
SUMMARY STATUS OF
ENVIRONMENTAL LICENCES AND
PERMITS**

Appendix I - Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
Environmental Permit (EP)				
FEP-01/272/2007/A	28/1/08	N/A	Construction of a 6.25m-7.25m in diameter and about 11 km long underground main drainage tunnel, 2 portals and a series of connecting adits and drop shafts.	Valid
Effluent Discharge License				
EP860/W10/XP0175	23/06/08	30/06/13	Industrial discharge (Area of Mount Butler Office)	Valid
EP860/W10/XP0177	23/06/08	30/06/13	Industrial discharge (Eastern Portal Site)	Valid
Registration of Chemical Waste Producer				
5213-148-D2393-02	---	N/A	Chemical waste types: Spent oil	Valid
5213-172-D2393-01	---	N/A	Chemical waste types: Spent oil	Valid
Construction Noise Permit (CNP)				
GW-RS0114-08	08/03/08	06/09/08	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Hong Kong West Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	Valid
GW-RS0101-08	05/03/08	04/06/08	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Cyberport Road near Cyberport Sewage Treatment Plant, Cyberport, Hong Kong.	Valid
GW-RS0264-08	30/04/08	23/08/08	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Cyberport Road near Cyberport Sewage Treatment Plant, Cyberport, Hong Kong.	Valid
GW-RS0363-08	10/06/08	23/08/08	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Cyberport Road near Cyberport Sewage Treatment Plant, Cyberport, Hong Kong.	Valid

APPENDIX J
WASTE GENERATED QUANTITY

DSD Contract No. DC/2007/10

Design & Construction of Hong Kong West Drainage Tunnel

Monthly Waste Flow Table

Quarter ending	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete (see Note 3)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see notes 2)	Chemical Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)
Feb 2008											40 m ³
Mar-08					6 m ³						84 m ³
Apr-08					34 m ³						34 m ³
May-08					566 m ³			2 m ³			39 m ³
Jun-08					486 m ³				0.4 m ³		6 m ³
Jul-08											
Aug-08											
Oct-08											
Nov-08											
Dec-08											
Total	0	0	0	0	1092 m ³	0	0	2 m ³	0	0.4 m ³	203m ³

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic/foam from packaging material.
 - (3) Broken concrete for recycling into aggregates.
 - (4) The Figures for June 2008 are as of 30-06-08.

APPENDIX K
SUMMARY OF EXCEEDANCES

Contract No. DC/2007/10 – Design and Construction of Hong Kong West Drainage Tunnel

Exceedance Report

Eastern Portal

- (A) Exceedance Report for Air Quality (1 hour TSP)**
(NIL in the reporting quarter)
- (B) Exceedance Report for Air Quality (24 hours TSP)**
(NIL in the reporting quarter)
- (C) Exceedance Report for Construction Noise**
(NIL in the reporting quarter)

Western Portal

- (D) Exceedance Report for Air Quality (1 hour TSP)**
(NIL in the reporting quarter)
- (E) Exceedance Report for Construction Noise**
(NIL in the reporting quarter)
- (F) Exceedance Report for Water Quality**
(3, 23 and 30 June 2008 in the reporting quarter)

Contract No. DC/2007/10
Design and Construction of Hong Kong West Drainage Tunnel - Exceedance Report
Report No. 80604W-80603_S

Part A – Exceedance Summary Tables (3 June 2008)

Table 1: Parameter – Suspended Solids (mg/L)

Station No.	Tide	Baseline Action Level (mg/l)	Baseline Limit Level (mg/l)	Measured value (mg/l)	Control Station(s)	Measured Value at Control Stations (mg/l)	120% of Control Station Action Level (mg/l)	130% of Control Station Limit Level (mg/l)	Level Exceeded	Justification*
I1	Mid-ebb	15.7	16.4	19.3	CE	19.8	23.8	25.7	Limit	(3)
I2				17.8					Limit	(3)
Intake A				20.7					Limit	(1) & (3)
Intake B				20.7					Limit	(1) & (3)
I2	Mid-flood	15.7	16.4	19.5	CF	17.5	21.0	22.8	Limit	(3)
Intake A				17.7					Limit	(1) & (3)
Intake B				16.0					Action	(1) & (3)

*Remarks
 (1) – No construction activity was observed.
 (2) – No pollution discharge from construction activity was observed.
 (3) – Control Station value already exceeded either the Baseline Action or Limit Levels.

Contract No. DC/2007/10
Design and Construction of Hong Kong West Drainage Tunnel - Exceedance Report
Report No. 80625W-80623_S

Part A – Exceedance Summary Tables (23 June 2008)

Table 1: Parameter – Suspended Solids (mg/L)

Station No.	Tide	Baseline Action Level (mg/l)	Baseline Limit Level (mg/l)	Measured value (mg/l)	Control Station(s)	Measured Value at Control Stations (mg/l)	120% of Control Station Action Level (mg/l)	130% of Control Station Limit Level (mg/l)	Level Exceeded	Justification*
I2	Mid-ebb	15.7	16.4	17.0	CE	16.0	19.2	20.8	Limit	(2) & (3)
I2	Mid-flood			16.7	CF	16.3	19.6	21.2	Limit	(2) & (3)

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Control Station value already exceeded either the Baseline Action or Limit Levels.

Contract No. DC/2007/10
Design and Construction of Hong Kong West Drainage Tunnel - Exceedance Report
Report No. 80703W-80630_S

Part A – Exceedance Summary Tables (30 June 2008)

Table 1: Parameter – Suspended Solids (mg/L)

Station No.	Tide	Baseline Action Level (mg/l)	Baseline Limit Level (mg/l)	Measured value (mg/l)	Control Station(s)	Measured Value at Control Stations (mg/l)	120% of Control Station Action Level (mg/l)	130% of Control Station Limit Level (mg/l)	Level Exceeded	Justification*		
II	Mid-ebb	15.7	16.4	20.8	CE	27.8	33.4	36.1	Limit	(2) & (3)		
I2				22.7								
Intake A				23.3								
Intake B				25.3								
II	Mid-flood			15.7	16.4	17.2	CF	19.3	23.2	25.1	Limit	(2) & (3)
I2						21.0						
Intake A						23.0						
Intake B						21.2						

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Control Station value already exceeded either the Baseline Action or Limit Levels.

**APPENDIX L
COMPLAINT LOGS**

APPENDIX L – COMPLAINT LOG

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Com-2008-05-003	Construction site at Eastern Portal	22 May 2008	The complaint was lodged by Ms. Ng on 22 May 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	<p>According to the Contractor, only one excavator and one generator were operated for the excavation works around 8 am on 22 May 2008 at the Eastern portal. No other construction activities were conducted.</p> <p>In response to the complaint, The Contractor agreed to reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area.</p> <p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (3) no non-compliance or observation on noise was recorded.</p>	Closed
Com-2008-05-004	Construction site at Western Portal (Marine Works)	31 May 2008	The complaint was lodged by one of the local resident on 31 May 2008 regarding the noise nuisance generated from the marine works at Western Portal.	<p>According to the Contractor, only two derrick barges and one tug boat were operated for the seabed formation works around 18:00 hrs on 31 May 2008 at the Western Portal. No other construction activities were conducted.</p> <p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				and (3) no non-compliance or observation on noise was recorded.	