



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

# CHINA INTERNATIONAL WATER & ELECTRIC CORP

**CONTRACT NO.: SS Y307 –  
CONSTRUCTION OF A SECONDARY  
BOUNDARY FENCE AND NEW  
SECTIONS OF PRIMARY BOUNDARY  
FENCE AND BOUNDARY PATROL  
ROAD (PHASE 2)**

**MONTHLY EM&A REPORT  
NO.23**

**(DECEMBER 2014)**

Prepared by:

LAW, Sau Yee  
Senior Environmental Officer

Checked by:

LAU, Chi Leung  
Environmental Team Leader

Issued Date: 09 January 2015

Report No.: ENA50018

Ref.: ASDBFBPREM00\_0\_0606L.15

28 January 2015

Mott MacDonald Hong Kong Limited  
20/F Two Landmark East,  
100 How Ming Street,  
Kwun Tong,  
Hong Kong

By Fax (2827 1823) and Post

Attention: Mr. James Kam / Mr. F. Y. Wong

Dear Sirs,

**Re: Environmental Permit No. EP-347/2009/A and FEP-05/347/2009/A  
Contract No. SSY307 - Section 3  
Construction of a Secondary Boundary Fence and New Section of Primary  
Boundary Fence and Boundary Patrol Road (Phase 2)  
Monthly EM&A Report No. 23 for December 2014 (01 – 31 December 2014)**

Reference is made to the Environmental Team's submission of the revised Monthly EM&A Report No. 23 for December 2014 by e-mail on 27 January 2015 for our review and comment.

We are pleased to inform you that we have no adverse comments on the captioned report received on 27 January 2015. We write to verify that the captioned submission in accordance with Condition 4.5 of EP-347/2009/A and FEP-05/347/2009/A.

Thank you for your attention and please feel free to contact the undersigned should you have any queries.

Yours faithfully,



David Yeung  
Independent Environmental Checker

c.c.	ArchSD	Attn.: Mr. C. K. Mok (CPM203) / Mr. Laurence Kwan (SPM225)	Fax: 2810 5372
	MMHK (Site)	Attn.: Mr. Philip Wong	Fax: 2683 1195
	CWE	Attn.: Mr. Chris Chan	Fax: 2670 6658
	ETS	Attn.: Mr. C. L. Lau	Fax: 2695 3944

Q:\Projects\ASDBFBPREM00\Corr\ASDBFBPREM00\_0\_0606L.15.doc



<b>TABLE OF CONTENTS</b>		<b>Page</b>
<b>EXECUTIVE SUMMARY</b>		
<b>1.0</b>	<b>INTRODUCTION</b>	<b>1</b>
<b>2.0</b>	<b>PROJECT INFORMATION</b>	
	2.1 Project Background	1
	2.2 Work Programme	1
	2.3 Project Organization	2
	2.4 Contact Details of Key Personnel	2
<b>3.0</b>	<b>WORK PROGRESS IN THIS REPORTING MONTH</b>	<b>2</b>
<b>4.0</b>	<b>NOISE MONITORING</b>	
	4.1 Monitoring Requirements	2
	4.2 Monitoring Equipment	2
	4.3 Monitoring Parameters, Duration and Frequency	2
	4.4 Monitoring Locations	3
	4.5 Monitoring Methodology	3
	4.6 Action and Limit levels	4
	4.7 Event-Action Plans	4
	4.8 Results	4
<b>5.0</b>	<b>SITE ENVIRONMENTAL AUDIT</b>	<b>4</b>
	5.1 Summary of the ET weekly site inspection findings	4 – 5
	5.2 Recommendations on site inspection findings in Site Inspections of this month	5 – 6
<b>6.0</b>	<b>STATUS OF ENVIRONMENTAL PERMITS</b>	<b>6</b>
<b>7.0</b>	<b>WASTE MANAGEMENT</b>	
	7.1 Monthly Waste Summary	6
	7.2 Advice on the Solid and Liquid Waste Management Status	6 – 7
<b>8.0</b>	<b>ENVIRONMENTAL NON-CONFORMANCE</b>	
	8.1 Summary of Non-Conformance	7
	8.2 Summary of Environmental Complaints	7
	8.3 Summary of Notification of Summons and Prosecution	7
<b>9.0</b>	<b>IMPLEMENTATION STATUS</b>	
	9.1 Implementation Status of Environmental Mitigation Measures	7
	9.2 Implementation Status of Event and Action Plan	7
	9.3 Implementation Status of Environmental Complaint, Notifications of Summons and Successful Prosecutions Handling	7
<b>10.0</b>	<b>COMMENTS, CONCLUSION AND RECOMMENDATIONS</b>	<b>7 – 8</b>
<b>11.0</b>	<b>FUTURE KEY ISSUE</b>	
	11.1 Work Programme for the Coming Month	8
	11.2 Key Issues for the Coming Month	8 – 9
<b>APPENDIX</b>		
<b>A</b>	Organization Chart	
<b>B1</b>	Calibration Certificates for Impact Noise Monitoring Equipment	
<b>B2</b>	Impact Noise Monitoring Results	
<b>B3</b>	Graphical Plots of Impact Noise Monitoring Data	
<b>C</b>	Event-Action Plans	
<b>D</b>	Work Programme	
<b>E</b>	ET Weekly Site Inspection Records	
<b>F</b>	Implementation Schedule of Mitigation Measures	
<b>G</b>	Site General Layout Plan	
<b>H</b>	Monthly Summary Waste Flow Table	
<b>I</b>	Monitoring Schedule for this Reporting Month and the Coming Month	



## FIGURE

Figure 1 Locations of Noise Monitoring Stations

## TABLES

2.1	Contact Details of Key Personnel
4.1	Noise Monitoring Equipment
4.2	Details of Noise Monitoring Stations
4.3	Action and Limit levels for Noise Monitoring
4.4	Summary of Noise Monitoring Results
5.1	Key Findings of Weekly ET Site Inspections in this reporting month
6.1	Summary of Environmental Licensing and Permit valid in this reporting month
7.1	Summary of Quantities of Waste for Disposal in this reporting month
9.1	Summary of Environmental Complaints and Prosecutions



## EXECUTIVE SUMMARY

Under the requirements of "Environmental Monitoring & Audit Manual (Final) – Construction of Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road" (the EM&A Manual), impact environmental monitoring and audit is required to be implemented for the "Contract No.: SS Y307 – Construction of Secondary Boundary Fence and New Section of Primary Boundary Fence and Boundary Patrol Road (Phase 2)" (the Project).

This monthly Environmental Monitoring and Audit (EM&A) report No.23 was prepared by ETS-Testconsult Ltd (ET) for the Project. This report documented the findings of EM&A Works conducted during the Project in December 2014.

### Site Activities

As informed by the Contractor, site activities were carried out in this reporting month:

- Excavation
- Concreting; and
- Metal works.

### Environmental Monitoring Progress

The summary of the monitoring activities in this monitoring month is listed below:

- Day-time Noise Monitoring (0700-1900 on normal weekday): 5 Occasions at LW02, MW02, WL01(R) and WL03
- Weekly-site inspection: 5 Occasions

### Noise Monitoring

No exceedance of Action and Limit Level of noise monitoring was recorded in this reporting month.

### Site Inspection

Environmental site inspections conducted in this reporting month are presented as follows:

<u>Concerned Parties</u>	<u>Dates of Audit / Inspection</u>
ET Weekly site inspection	03, 10, 17, 24 and 31 December 2014

In general, performance on environmental mitigation measures implemented was found to be satisfactory in this reporting month. The major findings observed during site inspections are presented in Section 5.0.

### Environmental Complaints, Notification of summons and successful prosecutions

No complaint, notification of summons and prosecution with respect to environmental issues was received in this reporting month.

### Change in Environmental Aspect in this Reporting Month

No change on environmental aspect was reported in this reporting month.

### Future Key Issues

Based on the forecast of site works in the coming month, key issues to be considered are as follows:

- Noise impact due to construction works;
- Maintain good site practice to minimize environmental impacts at the site.



## 1.0 INTRODUCTION

China International Water & Electric Corp. (CWE) has appointed Environmental Team of ETS-Testconsult Limited (ETL) to undertake the Environmental Impact Monitoring for "Contract No.: SS Y307 – Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)" (the Project) under the requirements of "Environmental Monitoring & Audit Manual (Final) – Construction of Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road" (the EM&A Manual) and "the Further Environmental Permit No. FEP-05/347/2009/A - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road" (the FEP).

This report documented the findings of EM&A Works conducted in December 2014.

## 2.0 PROJECT INFORMATION

### 2.1 Project Background

ASD Contract SS Y307 namely "The Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)" to be executed comprise the following works generally along the boundary from Ng Tung River to Ping Yuen River (Section 3A) and from Pak Fu Shan to Lin Ma Hang (Section 3C):

- Construction of secondary boundary fence along the existing boundary patrol road completed with vehicular and pedestrian gate;
- Construction of new bituminous boundary patrol road to the northwest of Lin Ma Hang;
- Construction of primary boundary fence along the northern side of the new boundary patrol road and secondary boundary fence along the southern side of the new boundary patrol road complete with electrical and manual vehicular and pedestrian gates;
- Provision of security lighting posts and luminaries along the boundary patrol road together with associated power supply installation including pillar boxes, electrical cables, power distribution system and the like;
- Reinstatement and modification of existing bituminous road;
- Associated landscaping works including tree felling, transplanting existing trees and provision of ground cover;
- Provision of drainage system along the new boundary patrol road and modification of existing catchpits, box culverts and the like;
- Provision of builder's works in a subsequent installation of CCTV system and Fence Protection System carried out by the Hong Kong Police Force (HKPF);
- Erection of frontier closed area warning signages;
- Demolition works to be executed comprise the following works generally along the existing boundary fence from Lok Ma Chau Control Point to Sha Tau Kok:
  - Demolition of original primary boundary fence and associated facilities to the south of Lok Ma Chau Loop and Hoo Hok Wai;
  - Demolition of existing police posts and the associated facilities;
  - Demolition of existing FCA warning signs;
  - Demolition of exiting check points at Lok Ma Chau and Shek Chung Au.

Surrounding the construction site, there are village houses at Mai Po, Ma Tso Lung, Lo Wu, Muk Wu Chuen Yiu, Chuk Yuen, Wang Lek and Sha Tau Kok, which are considered as noise sensitive receivers of this Project.

Areas of the Project present in Appendix G. Locations of environmental monitoring stations is shown in Figure 1.

### 2.2 Work Programme

Details of work programme are shown in Appendix D.

## 2.3 Project Organization

Organization chart with respect to the on-site environmental management is shown in Appendix A.

## 2.4 Contact Details of Key Personnel

The key personnel contact names and telephone numbers are shown in Table 2.1.

Table 2.1 Contact Details of Key Personnel

<i>Project Role</i>	<i>Organization</i>	<i>Name of Key Staff</i>	<i>Tel. No.</i>	<i>Fax No.</i>
<i>Engineer's Representative</i>	<i>Mott MacDonald</i>	<i>Mr. James Kam Mr. F. Y. Wong</i>	<i>2828 5757</i>	<i>2827 1823</i>
<i>IEC</i>	<i>ENVIRON</i>	<i>Mr David Yeung</i>	<i>3465 2888</i>	<i>3465 2899</i>
<i>Contractor's Agent</i>	<i>CWE</i>	<i>Mr. Chris Chan</i>	<i>5646 5790</i>	<i>2508 0987</i>
<i>ET Leader</i>	<i>ET (ETL)</i>	<i>Mr C. L. Lau</i>	<i>2946 7791</i>	<i>2695 3944</i>

## 3.0 WORK PROGRESS IN THIS REPORTING MONTH

As informed by the Contractor, site activity was carried out in the reporting month:

- *Excavation;*
- *Concreting; and*
- *Metal works.*

## 4.0 IMPACT NOISE MONITORING

### 4.1 Monitoring Requirements

As the requirement in the EM&A Manual, impact noise monitoring was conducted for a weekly basis at designated monitoring locations.

### 4.2 Monitoring Equipment

Integrating Sound Level Meters used for impact noise monitoring were Type 1 sound level meters capable of giving a continuous readout of the noise level reading including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ). They complied with International Electro technical Commission Publications 651:1979 (Type1) and 804:1985 (Type1).

Table 4.1 summarized the noise monitoring equipment model used during the impact monitoring. Copies of calibration certificates and calibration summary for noise meters and calibrators used are attached in Appendix B1.

Table 4.1 Noise Monitoring Equipment

<i>Equipment</i>	<i>Model</i>
<i>Sound Level Meter</i>	<i>Rion NL-31</i>
<i>Sound Level Calibrator</i>	<i>Rion NC-73</i>

### 4.3 Monitoring Parameters, Duration and Frequency

Impact noise monitoring for the A-weighted levels  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded once per week. Data obtained from impact noise monitoring was processed and presented as below:

- *Daytime: three sets of 30-minute noise level monitored between 0700-1900 hrs on normal weekdays;*
  - *Evening-time\*: three sets of 5-minute noise level monitored between 1900-2300 hrs ;*
  - *Night-time\*: three sets of 5-minute noise level monitored between 2300-0700 hrs of next day; and*
  - *Holiday\*: three sets of 5-minute noise level monitored between 0700-1900 hrs on holiday.*
- (\*): *Noise monitoring to be conducted only when there is construction work.*

#### 4.4 Monitoring Locations

There was eight noise monitoring stations, VH01, VH03, MTL01, LW02, MW02, WL01(R), WL03 and STK05, were required to perform impact noise monitoring during the construction phase.

The detail of noise monitoring locations is summarized in Table 4.2.

Table 4.2 Details of Noise Monitoring Stations

Noise Monitoring Station	Description	Section	Type of Measurement
VH01	Village House at Mai Po	Section 1	Façade
VH03	Village House at Mai Po	Section 1	Façade
MTL01	Village House at Ma Tso Lung	Section 2	Façade
LW02	House No.39 at Lo Wu	Section 3A	Free Field *
MW02	House No.11, Muk Wu Chuen Yiu	Section 3A	Free Field *
WL01(R)	Village House at Wang Lek	Section 3C	Free Field *
WL03	Village House at Wang Lek	Section 3C	Free Field *
STK05	Village House at Sha Tau Kok	Section 4	Free Field *

Remark (\*): The monitoring stations LW02, MW02, WL01(R), WL03 and STK05 are all free-field located outside the premises of the nearby NSRs since they are enclosed areas and not willing to be entered. 3 dB(A) correction had been added to the results if noise measurement was free-field.

In this reporting month, the major construction works were carried out at Section 3A and therefore the impact noise monitoring was implemented at LW02 and MW02. Since minor site works, such as site preparation and site clearance work, were carried out at Section 3C in this reporting month, noise monitoring performed at WL01(R) and WL03 were used as reference. No noise monitoring was required at MTL01 at Section 2 in this reporting month since no construction work was undertaken in this reporting month.

#### 4.5 Monitoring Methodology

##### Instrumentation

Integrating Sound Level Meters were employed for noise monitoring.

##### Operation/Analysis Procedures

- Sound Level Meter was set on a tripod at a height of 1.2m above the ground;
- For free field measurement, the meter was positioned away from any nearby reflective surfaces.
- The battery condition was checked to ensure the correct functioning of the meter;
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - Frequency weighting : A
  - Time weighting : Fast
  - Time measurement : 30 mins
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000HZ. If the difference in the calibration level before and after measurement was more than 1.0 dB(A), the measurement would be considered invalid and repeat measurement would be required after re-calibration or repair of the equipment;
- During the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet;
- 3dB(A) correction had been added to the results if noise measurements were free-field; and
- Noise monitoring would be cancelled in the presence of fog, rain, storm, wind with a steady speed exceeding 5m/s, or wind gusts exceeding 10m/s.

##### Maintenance and Calibration

- The microphone head of the sound level meter and calibrator are cleaned with soft cloth at quarterly intervals; and
- The meters are sent to supplier or HOKLAS laboratory to check and calibrated at yearly intervals.





#### 4.6 Actions and Limit Levels

The Action and Limit Levels (AL Levels) were established in accordance to the Table 4.3 of the EM&A Manual. Table 4.4 presents the AL levels for noise monitoring.

Table 4.3 Action and Limit Levels for Noise Monitoring

Time Period	Action	Limit
0700 –1900 hrs on normal weekday (Day-time)	When one documented complaint is received	75 dB(A) *
1900-2300 hrs (Evening-time)		70 dB(A)
0700-1900 hrs on Holiday (Holiday-time)		70 dB(A)
Restricted hours (2300-0700 hrs of next day) (Night-time)		55 dB(A)

\* reduce to 70dB(A) for school and 65dB(A) during school examination periods

#### 4.7 Event-Action Plans

Should the results of the monitoring parameters at any designated monitoring stations indicate that the noise level criteria are exceeded, the actions in accordance with the Event and Action Plan that summarized in Appendix C should be carried out.

#### 4.8 Results

5 occasions of Day-time noise monitoring at noise monitoring stations, LW02, MW02, WL01(R) and WL03 were carried out at this reporting month.

No action level exceedance was recorded in this reporting month since no complaint on noise issue was received. Besides, no exceedances in Limit Level were recorded according to the results from Day-time noise monitoring. Table 4.4 summaries the noise daytime monitoring results in the reporting period.

Table 4.4 Summary of Impact Noise Monitoring Results

Monitoring Parameter	Date	LW02		MW02		WL01(R)		WL03	
		Result	Exceed*	Result	Exceed*	Result	Exceed*	Result	Exceed*
Daytime	03/12/14	55.3	X	47.7	X	45.9	X	46.8	X
	10/12/14	55.9	X	47.7	X	45.9	X	44.2	X
	17/12/14	55.8	X	47.7	X	45.8	X	43.9	X
	24/12/14	55.7	X	47.6	X	47.7	X	45.8	X
	31/12/14	58.4	X	51.2	X	48.8	X	48.2	X

Remark (\*): L = Limit Level Exceedance, A = Action Level Exceedance and X = not an Exceedance

### 5.0 SITE ENVIRONMENTAL AUDIT

During this reporting month, weekly site inspections were undertaken on 03, 10, 17, 24 and 31 December 2014 by ET. A summary of implementation status of mitigation measures on site inspections is presented in Appendix F.

#### 5.1 Summary of the ET weekly site inspection findings

According to the summary of the ET weekly site inspections carried out in December 2014, it indicated that site practices of the Contractor were generally undertaken in an environmentally acceptable manner and the overall site environmental performance was satisfactory. Summaries of key findings of weekly ET site inspections in this month are described in Table 5.1.



Table 5.1 Key Findings of Weekly ET Site Inspections in this reporting month

Date	Key Findings	Action(s) Taken recommended by ET	Action(s) Taken by the Contractor during the site audit	Rectification Status by ET
03 December 2014	No finding was recorded during the weekly ET site inspection			
10 December 2014	Stagnant water was observed near the middle section of New Road site. (New item)	The Contractor was reminded to drain down the stagnant water or add mosquito oil on the water to avoid breeding of mosquitoes.	---	Follow-up
	General refuse was observed near the middle section of New Road site. (New item)	The Contractor was reminded to collect general refuse regularly to keep good site practices.	---	Follow-up
17 December 2014	Stagnant water was observed near the middle section of New Road site. (Previous item)	The Contractor was reminded to drain down the stagnant water or add mosquito oil on the water to avoid breeding of mosquitoes.	Stagnant water observed near the middle section of New Road site was removed.	Closed
	General refuse was observed near the middle section of New Road site. (Previous item)	The Contractor was reminded to collect general refuse regularly to keep good site practices.	General refuse observed near the middle section of New Road site was collected.	Closed
24 December 2014	Dusty condition was observed near the end section of New Road site. (New item)	The Contractor was reminded to stray water to the work site to improve the site condition.	---	Follow-up
	General refuse was observed near the end section of New Road site. (New item)	The Contractor was reminded to collect general refuse regularly to keep good site practices.	---	Follow-up
	Oil container was observed to be placed unaptly near the middle section of New Road site. (New item)	The Contractor was reminded to provide drip tray for the oil container or remove to apt storage.	---	Follow-up
31 December 2014	Dusty condition was observed near the end section of New Road site. (Previous item)	The Contractor was reminded to stray water to the work site to improve the site condition.	Dusty condition observed near the end section of New Road site was improved.	Closed
	General refuse was observed near the end section of New Road site. (Previous item)	The Contractor was reminded to collect general refuse regularly to keep good site practices.	General refuse observed near the end section of New Road site was collected.	Closed
	Oil container was observed to be placed unaptly near the middle section of New Road site. (Previous item)	The Contractor was reminded to provide drip tray for the oil container or remove to apt storage.	Oil container observed to be placed unaptly near the middle section of New Road site was removed.	Closed

## 5.2 Recommendations on site inspection findings in Site Inspections of this month

Based on the site inspection findings, the recommendations are as below:

- Minimize noise impact due to construction works;
- Clean the access road regularly;
- Cover or water the stockpile;
- Checking and maintaining all the site machines to prevent black smoke emission;
- Providing briefing to the concerned site staff on remedial actions, such as handling method of chemicals and chemical waste;



- Implement all necessary preventive measures to avoid oil leakage. In the event an oil leakage happens, the Contractor should properly remove the leaked oil and handle the contaminated soil and all materials using for this cleaning works as chemical waste;
- Maintain good waste management at the site
- Remove all stagnant water; and
- Apply proper treatment facilities to wastewater before discharge.

## 6.0 STATUS OF ENVIRONMENTAL PERMITS

Permits/licenses valid in this reporting month are summarized in Table 6.1.

Table 6.1 Summary of Environmental Licensing and Permit valid in this reporting month

Description	Permit No.	Valid Period		Concerned Locations
		From	To	
Environmental Permit	FEP-05/347/2009/A	10/08/12	End of Project	Section 3 – from Ng Tung River to Ping Yuen River and from Pak Fu Shan to Lin Ma Hang
Wastewater Discharge Licence	W5/1G43/1	09/10/12	31/10/17	Section 3A and Section 3C (Effluent arising from Construction site Sedimentation Tank(s) and other necessary treatment facilities)
Chemical Waste Producer	5213-641-C1206-09	09/10/12	End of Project	Section 3A and Section 3C (Spent Paints, Spent Diesel and Spent Lubricating Oil)
Notification under APCO	Application had been submitted to EPD on 28/08/12 and approved from 30/08/12.			
Notification under WCO	Application had been submitted to EPD on 28/08/12 and approved from 30/08/12.			

## 7.0 WASTE MANAGEMENT

### 7.1 Monthly Waste Summary

The quantities of waste generated from the Project in this month are summarized in Table 7.1 and monthly summary waste flow table present in Appendix H.

Table 7.1 Summary of Quantities of Waste generated in this reporting month

Type of Waste		Quantity	Cumulative Quantity from February 2013
Inert C&D Materials	Total Quantity Generated (in '000m <sup>3</sup> )	0	0.238
	Hard Rocks and Large Broken Concrete (in '000m <sup>3</sup> )	0	0.03
	Reused in the Contract (in '000m <sup>3</sup> )	0	0
	Reused in other Projects (in '000m <sup>3</sup> )	0	0
	Disposal as Public Fill (in '000m <sup>3</sup> )	0	0.208
	Imported Fill (in '000m <sup>3</sup> )	0	1.842
C&D Waste	Metals (in '000kg)	0	0.02
	Paper/Cardboard Packaging (in '000kg)	0	0.140
	Plastics (in '000kg)	0	0
	Chemical Waste (in '000kg)	0	0.1
	Other, e.g. General Refuse (in '000m <sup>3</sup> )	0	0.9945

### 7.2 Advice on the Solid and Liquid Waste Management Status

The Contractor should provide sufficient preventive measures during equipment maintenance works so as to avoid oil leakage on the ground. In the event of any oil leakage, the Contractor should clean up the polluted soil and handle all the materials used for this cleaning works as chemical waste.

Besides, pre-cast drip trays were provided for oil drums at several areas, such as generator and chemical storage area. The Contractor should collect and dispose of any stagnant water accumulated in the drip trays and handle them as chemical waste.



The Contractor should use suitable containers with proper labels to store chemical wastes in accordance with Code of Practice on the Packaging, Labeling and Storage of Chemical Waste. The Contractor should also advise their workers of the proper procedures in handling the chemical waste.

All the trip tickets for chemical waste disposal were properly kept in the site office. No chemical waste disposal was undertaken in the reporting month.

The Contractor was reminded to increase the frequency of inspection and cleaning of the site drainage system, including desilting facilities. Moreover, the Contractor should apply approved pesticides in the stagnant water.

## 8.0 ENVIRONMENTAL NON-CONFORMANCE

### 8.1 Summary of Non-Conformance

No action level exceedance was recorded in this reporting month since no complaint on noise issue was received. Besides, no exceedance in Limit Level was recorded according to the results from Day-time noise monitoring in this reporting month.

### 8.2 Summary of Environmental Complaints

No complaint was received in this reporting month.

### 8.3 Summary of Notification of Summons and Prosecution

There was no notification of summons respect to environmental issues registered in this month.

## 9.0 IMPLEMENTATION STATUS

### 9.1 Implementation Status of Environmental Mitigation Measures

An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is presented in Appendix F. Most of the necessary mitigation measures were implemented properly. Any deficiencies were noted in the remarks of the schedule.

### 9.2 Implementation Status of Event and Action Plan

Since no exceedance of Action and Limit Level was recorded in this reporting month, no further action was required.

### 9.3 Implementation Status of Environmental Complaint, Notifications of Summons and Successful Prosecutions Handling

No complaint, notification of summons and successful prosecution were received in this reporting month. A summary of environmental complaints, notifications of summons and successful prosecutions was given in Table 9.1.

Table 9.1 Summary of Environmental Complaints and Prosecutions

Complaints logged		Summons served		Successful prosecution received	
December 2014	Overall Cumulative from February 2013	December 2014	Overall Cumulative from February 2013	December 2014	Overall Cumulative from February 2013
0	2	0	0	0	0

## 10.0 COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

### Comments and Conclusions

Impact noise monitoring was carried out at designated locations in accordance with the EM&A Manual in this reporting month.



No exceedance of Action and Limit Level of impact noise monitoring was recorded in this reporting month.

According to the ET weekly site inspections carried out in this reporting month, the Contractor generally implemented sufficient environmental mitigation measures.

No complaint, prosecution or notification of summon was received in this reporting month.

### **Recommendations**

According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

#### **Air Quality**

- *Ensure the frequency of water spraying on unloading areas and stockpiles to be sufficient to suppress the dust sources;*
- *Provide proper maintenance for the powered mechanical equipment and barges to avoid emission of dark smoke; and*
- *Implement the dust mitigation measures for the site activities.*

#### **Noise**

- *Conduct noisy activities at a farther location from the NSRs.*

#### **Water Quality**

- *Provide proper treatment for the wastewater discharge; and*
- *Remove the stagnant water or provide approved pesticides for the stagnant water, if any.*

#### **Chemical and Waste Management**

- *Remove waste materials from the site to avoid accumulation regularly;*
- *Handle and store chemical wastes properly;*
- *Remove unwanted material in the existing stockpiles and avoid further dumping of such material;*
- *Provide and maintain sufficient drip trays for diesel drums, chemical containers, chemical waste storage drums and diesel operated generator set; and*
- *Maintain good housekeeping at the works area.*

## **11.0 FUTURE KEY ISSUES**

### **11.1 Work Programme for the Coming Month**

As informed by the Contractor, site activities proposed to be carried out in the coming month:

- *Excavation*
- *Concreting; and*
- *Metal works.*

### **11.2 Key Issues for the Coming Month**

**Key issues to be considered in the coming month include:**

- *Minimize noise impact due to construction works;*
- *Clean the access road regularly;*
- *Cover or water the stockpile;*
- *Checking and maintaining all the site machines to prevent black smoke emission;*
- *Providing briefing to the concerned site staff on remedial actions, such as handling method of chemicals and chemical waste;*
- *Implement all necessary preventive measures to avoid oil leakage. In the event an oil leakage happens, the Contractor should properly remove the leaked oil and handle the contaminated soil and all materials using for this cleaning works as chemical waste;*
- *Maintain good waste management at the site*
- *Remove all stagnant water; and*
- *Apply proper treatment facilities to wastewater before discharge.*



**Mitigation measures to be required in the coming month:**

Air Quality Impact

- To ensure implementation of the dust mitigation measures for the site activities;
- To provide proper maintenance for vehicles and machines on site; and
- To investigate any other dust sources around the air sensitive receivers

Noise

- To switch off equipment if not in use;
- To operate silent equipment; and
- To re-schedule the work activities in the event of valid noise exceedance.

Water Quality Impact

- To maintain the drainage system;
- To provide covers for the drip trays to avoid stagnant water due to rainfall;
- To provide proper treatment for wastewater from the area; and
- To avoid any stagnant water or provide insecticide to avoid mosquito breeding.

Chemical and Waste Management

- To remove waste from the site regularly;
- To properly store and handle chemical wastes on site;
- To provide and manage sufficiently sized drip trays for diesel drums or chemical containers;
- To maintain proper housekeeping;
- To remove the oil stains in the event of leakage and handle all materials used for this cleaning work as chemical waste; and
- To identify C&D material by packaging, labeling, storage, transportation and disposal in accordance with statutory regulations.

- END OF REPORT -



## Appendix A

### Organization Chart



# 中国水利电力对外公司


## CHINA INTERNATIONAL WATER & ELECTRIC CORP.

### Site Organization Chart for Project SS\_Y307

Rev: 1.8

Site Address: DD78, Lot 939 & 1128RP  
 Ta Kwu Ling  
 Faming, N.T.  
 新界粉岭打鼓岭, DD78, LOT939

Telephone: 2670 6653 / 2670 66  
 Fax no.: 2670 6658







## **Appendix B1**

### **Calibration Certificates for Impact Noise Monitoring Equipment**



# Calibration Certificate

Certificate No. **408756**

Page 1 of 3 Pages

**Customer :** ETS-Testconsult Limited

**Address :** 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

**Order No. :** Q43868

**Date of receipt :** 26-Nov-14

## Item Tested

**Description :** Precision Integrating Sound Level Meter (ET/EN/003/06)

**Manufacturer :** Rion

**Model :** NL-31

**Serial No. :** 00110024

## Test Conditions

**Date of Test :** 29-Nov-14

**Supply Voltage :** --

**Ambient Temperature :** (23 ± 3)°C

**Relative Humidity :** (50 ± 25) %

## Test Specifications

Calibration check.

Ref. Document/Procedure : Z01, IEC 651 and IEC 804.

## Test Results

All results were within the IEC 651 Type 1 & IEC 804 Type 1 specification.  
The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S017	Multi-Function Generator	C127181	SCL-HKSAR
S205	Ref. Sound Level Calibrator	PHCO40002	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).  
The test results apply to the above Unit-Under-Test only

**Calibrated by :**   
Dorothy Cheuk

**Approved by :**   
Alan Chu

**Date:** 29-Nov-14



# Calibration Certificate

Certificate No. **408756**

Page 2 of 3 Pages

Results :

## 1. SPL Accuracy

UUT Setting			Applied Value (dB)	UUT Reading (dB)
Level Range (dB)	Weight	Response		
20 - 100	L <sub>A</sub>	Fast	94.0	93.5
		Slow		93.5
	L <sub>C</sub>	Fast		93.5
	L <sub>p</sub>	Fast		93.6
30 - 120	L <sub>A</sub>	Fast	94.0	93.5
		Slow		93.5
	L <sub>C</sub>	Fast		93.5
	L <sub>p</sub>	Fast		93.5
30 - 120	L <sub>A</sub>	Fast	114.0	113.6
		Slow		113.6
	L <sub>C</sub>	Fast		113.6
	L <sub>p</sub>	Fast		113.6

IEC 651 Type 1 Spec. :  $\pm 0.7$  dB  
Uncertainty :  $\pm 0.1$  dB

## 2. Level Stability : 0.0 dB

IEC 651 Type 1 Spec. :  $\pm 0.3$  dB  
Uncertainty :  $\pm 0.1$  dB

## 3. Linearity

### 3.1 Level Linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec. (Primary Indicator Range)
130	114.0	113.5	0.0	$\pm 0.7$ dB
130	104.0	103.5	0.0	
120	94.0	93.5 (Ref.)	--	
110	84.0	83.5	0.0	
100	74.0	73.5	0.0	
90	64.0	63.5	0.0	
80	54.0	53.6	+ 0.1	

Uncertainty :  $\pm 0.1$  dB



# Calibration Certificate

Certificate No. **408756**

Page 3 of 3 Pages

## 3.2 Differential level linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec.
120	84.0	83.5	0.0	± 0.4 dB
	94.0	93.5 (Ref.)	--	
	95.0	94.5	0.0	± 0.2 dB

Uncertainty : ± 0.1 dB

## 4. Frequency Weighting - A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	- 39.6	- 39.4 dB, ± 1.5 dB
63 Hz	- 26.3	- 26.2 dB, ± 1.5 dB
125 Hz	- 16.3	- 16.1 dB, ± 1 dB
250 Hz	- 8.7	- 8.6 dB, ± 1 dB
500 Hz	- 3.3	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref.)	0 dB, ± 1 dB
2 kHz	+ 1.2	+ 1.2 dB, ± 1 dB
4 kHz	+ 1.1	+ 1.0 dB, ± 1 dB
8 kHz	- 1.2	- 1.1 dB, + 1.5 dB ~ - 3 dB
16 kHz	- 6.7	- 6.6 dB, + 3 dB ~ - ∞

Uncertainty : ± 0.1 dB

## 5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	--
1/10	40.0	39.9	± 0.5 dB
1/10 <sup>2</sup>	40.0	39.9	
1/10 <sup>3</sup>	40.0	39.9	± 1.0 dB
1/10 <sup>4</sup>	40.0	39.8	

Uncertainty : ± 0.1 dB

- Remarks:
1. UUT : Unit-Under-Test
  2. The uncertainty claimed is for a confidence probability of not less than 95%.
  3. Atmospheric Pressure : 1003 hPa
  4. The Internal Cal. Reference of UUT was drifted from 94.0 dB to 95.0 dB.
  5. The UUT's internal calibration was performed before the calibration.

----- END -----



# Calibration Certificate

Certificate No. **408019**

Page **1** of **2** Pages

**Customer :** ETS-Testconsult Limited

**Address :** 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

**Order No. :** Q43527

**Date of receipt :** 30-Oct-14

## Item Tested

**Description :** Sound Level Calibrator (ET/EN/002/01)

**Manufacturer :** Rion

**Model :** NC-73

**Serial No. :** 10196943

## Test Conditions

**Date of Test :** 1-Nov-14

**Supply Voltage :** --

**Ambient Temperature :** (23 ± 3)°C

**Relative Humidity :** (50 ± 25) %

## Test Specifications

Calibration check.

Ref. Document/Procedure : F21, Z02.

## Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	405316	NIM-PRC & SCL-HKSAR
S205	Ref. Sound Level Calibrator	PHCO40002	SCL-HKSAR
S041	Universal Counter	405317	SCL-HKSAR
S206	Sound Level Meter	405322	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

**Calibrated by :**   
Dorothy Cheuk

**Approved by :**   
Steve Kwan

**Date :** 1-Nov-14

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646



# Calibration Certificate

Certificate No. 408019

Page 2 of 2 Pages

Results :

## 1. Level Accuracy (at 1 kHz)

UUT Nominal Value	Measured Value	Mfr's Spec.
94 dB	94.1 dB	$\pm 1$ dB

Uncertainty :  $\pm 0.2$  dB

## 2. Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's Spec.
1 kHz	0.986 kHz	$\pm 2$ %

Uncertainty :  $\pm 0.1$  %

## 3. Level Stability : 0.0 dB

Uncertainty :  $\pm 0.01$  dB

## 4. Total Harmonic Distortion : $< 0.3$ %

Mfr's Spec. :  $< 3$  %

Uncertainty :  $\pm 2.3$  % of reading

- Remarks:
1. UUT : Unit-Under-Test
  2. The uncertainty claimed is for a confidence probability of not less than 95%.
  3. Atmospheric Pressure : 1002 hPa

----- END -----



## **Appendix B2**

### **Impact Noise Monitoring Results**



### Day-time Noise monitoring Results

Location		LW02 - House No.39 at Lo Wu (Section 3A)						
Date	Weather Condition	Start Time	End Time	Noise Level for 30 min, dB(A)			Limit Level	Baseline Noise Level
				Leq	L10	L90		
03/12/14	Cloudy	11:30	12:00	55.3	57.8	50.2	75.0	60.4
10/12/14	Cloudy	9:35	10:05	55.9	57.7	51.0	75.0	60.4
17/12/14	Fine	9:15	9:45	55.8	57.2	51.9	75.0	60.4
24/12/14	Cloudy	9:20	9:50	55.7	58.0	51.5	75.0	60.4
31/12/14	Fine	13:05	13:35	58.4	59.6	56.7	75.0	60.4

Location		MW02 - House No.11, Muk Wu Chuen Yiu (Section 3A)						
Date	Weather Condition	Start Time	End Time	Noise Level for 30 min, dB(A)			Limit Level	Baseline Noise Level
				Leq	L10	L90		
03/12/14	Cloudy	13:00	13:30	47.7	49.6	42.4	75.0	51.5
10/12/14	Cloudy	10:15	10:45	47.7	49.8	43.6	75.0	51.5
17/12/14	Fine	9:55	10:25	47.7	49.2	42.6	75.0	51.5
24/12/14	Cloudy	10:00	10:30	47.6	49.8	43.3	75.0	51.5
31/12/14	Fine	11:20	11:50	51.2	53.1	47.8	75.0	51.5

Location		WL01(R) - Village House at Wang Lek (Section 3C)						
Date	Weather Condition	Start Time	End Time	Noise Level for 30 min, dB(A)			Limit Level	Baseline Noise Level
				Leq	L10	L90		
03/12/14	Cloudy	13:40	14:10	45.9	47.7	40.2	75.0	53.3
10/12/14	Cloudy	10:55	11:25	45.9	48.0	40.6	75.0	53.3
17/12/14	Fine	10:35	11:05	45.8	48.1	41.4	75.0	53.3
24/12/14	Cloudy	13:35	14:05	47.7	49.4	44.0	75.0	53.3
31/12/14	Fine	10:40	11:10	48.8	49.1	44.7	75.0	53.3

Location		WL03 - Village House at Wang Lek (Section 3C)						
Date	Weather Condition	Start Time	End Time	Noise Level for 30 min, dB(A)			Limit Level	Baseline Noise Level
				Leq	L10	L90		
03/12/14	Cloudy	14:15	14:45	46.8	49.0	41.4	75.0	56.3
10/12/14	Cloudy	11:30	12:00	44.2	47.4	40.5	75.0	56.3
17/12/14	Fine	11:10	11:40	43.9	46.0	40.7	75.0	56.3
24/12/14	Cloudy	13:00	13:30	45.8	47.4	40.5	75.0	56.3
31/12/14	Fine	10:00	10:30	48.2	49.8	38.4	75.0	56.3






## **Appendix B3**

### **Graphical Plots of Impact Noise Monitoring Data**




## Noise Monitoring (Day-time)


### Noise level at LW02




### Noise level at MW02



### Noise level at WL01(R)



### Noise level at WL03





## **Appendix C**

### **Event-Action Plans**



## Event and Action Plan for Construction Noise

Event	Action			
	ET Leader	IEC	ER	Contractor
<b>Action Level</b>	<ol style="list-style-type: none"> <li>1. Notify IEC and the Contractor.</li> <li>2. Carry out investigation.</li> <li>3. Report the results of investigation to IEC and the Contractor.</li> <li>4. Discuss with the Contractor and formulate remedial measures.</li> <li>5. Increase monitoring frequency to check mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review with analysed results submitted by ET.</li> <li>2. Review the proposed remedial measures by the Contractor and advise ER accordingly.</li> <li>3. Supervise the implement of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC.</li> <li>2. Implement noise mitigation proposals.</li> </ol>
<b>Limit Level</b>	<ol style="list-style-type: none"> <li>1. Identify the source.</li> <li>2. Notify IEC, ER, EPD and the Contractor.</li> <li>3. Repeat measurement to confirm findings.</li> <li>4. Increase monitoring frequency.</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>6. Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>7. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions.</li> <li>2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly.</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> <li>5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance.</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>3. Implement the agreed proposals.</li> <li>4. Resubmit proposals if problem still not under control.</li> <li>5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>



## **Appendix D**

### **Work Programme**

China International Water & Electric Corp Construction of A Secondary Boundary Fence & New Boundary Patrol Road (Phase 2)

識別碼	任務名稱	工期	開始時間	完成時間	2012年8月			2012年9月			2012		
					下旬	上旬	中旬	下旬	上旬	中旬	下旬	上旬	中旬
1	<b>Construction of SBF &amp; PBF &amp; Patrol Road at Frontier (Section B)</b>	890 days?	2012/7/25	2014/12/31									
2	General Site Office setup	60 days	2012/7/25	2012/9/22									
3	General Site mobilization	30 days	2012/9/24	2012/10/23									
4	<b>Apply for working permit</b>	<b>584 days</b>	<b>2012/7/25</b>	<b>2014/2/28</b>									
5	- car, site personnel, worker for preparation & surveying works	37 days	2012/7/25	2012/8/30									
6	- car, site personnel, worker for construction works	584 days	2012/7/25	2014/2/28									
7	<b>General Submission works</b>	<b>764 days</b>	<b>2012/7/25</b>	<b>2014/8/27</b>									
8	Initial site survey	50 days	2012/10/8	2012/11/26									
9	Submission to EPD required under further Environment Permit	1 day	2012/7/30	2012/7/30									
10	Submission of temporary traffic arrangement	717 days	2012/9/10	2014/8/27									
11	1st submission of site aspect schedule	1 day	2012/7/30	2012/7/30									
12	1st submission of safety plan	1 day	2012/7/30	2012/7/30									
13	1st Submission of Environmental Management Plan	1 day	2012/7/30	2012/7/30									
14	Submission of waste management plan for trip tick	1 day	2012/7/30	2012/7/30									
15	Submission of Smart Card System(subject to site possession)	1 day	2012/7/30	2012/7/30									
16	Submission of method statement for construction works	1 day	2012/7/30	2012/7/30									
17	Submission of initial tree survey	90 days	2012/7/30	2012/10/27									
18	Submission of tree risk assessment (2013)	180 days	2012/8/11	2013/2/6									
19	Submission of method statement for tree works	110 days	2012/8/13	2012/11/30									
20	Materials submission & approval	764 days	2012/8/13	2012/11/30									
21	Submission of tree risk assessment (2014)	558 days	2012/8/20	2014/8/27									
22		172 days	2014/3/9	2014/8/27									
23	<b>Steelwork</b>												
24	fabrication of steel material	380 days	2013/8/1	2014/8/15									
25	fabrication of mesh	243 days	2013/6/25	2014/2/22									
26													
27	<b>Section A (Lin Ma Hang)</b>	<b>333 days</b>	<b>2012/7/25</b>	<b>2013/6/22</b>									
28	1. Setting out & Topographical survey for site boundary	143 days	2012/8/11	2012/12/31									
29	2. Site clearance for new road / archaeological survey	28 days	2013/1/1	2013/1/28									
30	<b>3. Archaeological survey</b>	<b>333 days</b>	<b>2012/7/25</b>	<b>2013/6/22</b>									
31	-preparation & submission of archeological proposal	225 days	2012/7/25	2013/3/6									
32	-seek AMO's approval & Licence	45 days	2013/3/6	2013/4/19									
33	-carry out the field survey (subject to licence's approval)	21 days	2013/4/20	2013/5/10									
34	-preparation & submission of report to AMO & EPD	30 days	2013/5/11	2013/6/9									
35	-submission of report to IEC	14 days	2013/6/9	2013/6/22									
36	-submission of report to AMO & IEC	14 days	2013/6/9	2013/6/22									

專案: Programe for Frontier

日期: 31-10-2014

task

識別碼	任務名稱	工期	開始時間	完成時間	2012年8月			2012年9月			2012		
					下旬	上旬	中旬	下旬	上旬	中旬	下旬	上旬	中旬
37	<b>Section B (Man Kam To Lo Wu , Pak Fu Shan to Lin Ma Hang)</b>	890 days?	2012/7/25	2014/12/31									
38	Site mobilization	199 days	2012/9/15	2013/4/1									
39	1. condition survey	169 days	2012/9/12	2013/2/27									
40	2. Initial tree survey	811 days	2012/7/25	2014/10/13									
41	3. Setting out for works	119 days	2012/9/1	2012/12/28									
42	4. Underground detection & submission report												
43													
44													
45	<b>6a. Boundary Fence (Man Kam To Section )</b>	890 days?	2012/7/25	2014/12/31									
46	1. site clearance	811 days	2012/7/25	2014/10/13									
47	2. Maintenance landscaping works	890 days	2012/7/25	2014/12/31									
48	3. Implementation landscaping works (protection/punning/checking/inspection works etc)	890 days	2012/7/25	2014/12/31									
49	- RC footings	586 days	2012/11/12	2014/6/20									
50	- Footing excavation	582 days	2012/11/12	2014/6/16									
51	-Blinding layer	582 days	2012/11/13	2014/6/17									
52	-Formwork	582 days	2012/11/14	2014/6/18									
53	-Bar fixing	582 days	2012/11/15	2014/6/19									
54	-Threaded rod	582 days	2012/11/15	2014/6/19									
55	- Concreting	582 days	2012/11/16	2014/6/20									
56	- Backfilling works	582 days	2012/11/17	2014/6/21									
57	- Reinstatement works	525 days	2013/5/7	2014/10/13									
58	- erection of metal fence	329 days	2013/11/19	2014/10/13									
59	1. steel frame works	261 days	2013/11/19	2014/8/6									
60	2. mesh	265 days	2013/11/21	2014/8/12									
61	3. barbed wire	106 days	2014/6/30	2014/10/13									
62	4. installation of gates	106 days	2014/6/30	2014/10/13									
63	5. painting works	120 days	2014/6/16	2014/10/13									
64	6. Installation of copper tape	220 days	2014/3/8	2014/10/13									
65													
66													
67	<b>6b. Boundary Fence (Lo Wu Section )</b>	890 days?	2012/7/25	2014/12/31									
68	1. site clearance	753 days	2012/9/21	2014/10/13									
69	2. Maintenance landscaping works	890 days	2012/7/25	2014/12/31									
70	3. Implementation landscaping works (protection/punning/checking/inspection works etc)	890 days	2012/7/25	2014/12/31									
71	-RC footings	701 days	2012/11/12	2014/10/13									
72													

專案: Programe for Frontier

task

task

日期: 31-10-2014

識別碼	任務名稱	工期	開始時間	完成時間	2012年8月			2012年9月			2012			
					下旬	中旬	下旬	下旬	中旬	下旬	上旬	中旬	下旬	上旬
73	- footing excavation works	582 days	2012/1/12	2014/6/16										
74	- blinding layer	582 days	2012/1/13	2014/6/17										
75	-Formwork	582 days	2012/1/14	2014/6/18										
76	-Bar fixing	582 days	2012/1/15	2014/6/19										
77	- Threaded rod	582 days	2012/1/15	2014/6/19										
78	- Concreting	582 days	2012/1/16	2014/6/20										
79	- backfilling works	582 days	2012/1/17	2014/6/21										
80	-Reinstatement works	218 days	2014/3/10	2014/10/13										
81	- erection of metal fence	321 days	2013/1/27	2014/10/13										
82	1. steel frame works	180 days	2013/1/27	2014/5/25										
83	2. mesh	184 days	2013/1/28	2014/5/30										
84	3. barbed wire	160 days	2014/5/7	2014/10/13										
85	4. installation of gates	106 days	2014/6/30	2014/10/13										
86	5. painting works	190 days	2014/4/7	2014/10/13										
87	6. Installation of copper tape	220 days	2014/3/8	2014/10/13										
88	7. Installation of cable tray	87 days	2014/7/19	2014/10/13										
89														
90	- Demolition/Alternation of extg fence	378 days	2013/10/1	2014/10/13										
91														
92	<b>6c. Bound fence (Pak Fu Shan Section)</b>	<b>890 days?</b>	<b>2012/7/25</b>	<b>2014/12/31</b>										
93	Maintenance landscaping works	890 days	2012/7/25	2014/12/31										
94	Implementation landscaping works	890 days	2012/7/25	2014/12/31										
95	(protection/punning/checking/inspection works etc)													
96	1. site clearance & preparation works	89 days	2013/1/1	2013/3/30										
97	2. excavation works	679 days	2013/1/1	2014/1/10										
98	3. blinding layer	679 days	2013/1/2	2014/1/11										
99	4. erection of formwork	679 days	2013/1/3	2014/1/12										
100	5. bar fixing	679 days	2013/1/4	2014/1/13										
101	6 Threaded rod	679 days	2013/1/4	2014/1/13										
102	7. concrete works	679 days	2013/1/5	2014/1/14										
103	8. backfilling works	679 days	2013/1/6	2014/1/15										
104	9. reinstatement works	30 days	2014/12/2	2014/12/31										
105	10. steel frame erection	251 days	2014/3/10	2014/1/15										
106	11. mesh	45 days	2014/1/15	2014/12/29										
107	12. barbed wire	44 days	2014/1/16	2014/12/29										
108	13. installation of gates	123 days	2014/8/31	2014/12/31										

專案: Programme for Frontier task

日期: 31-10-2014



China International Water & Electric Corp. Construction of A Secondary Boundary Fence And Boundary Patrol Road (Phase 2)

識別碼	任務名稱	工期	開始時間	完成時間	2012年8月			2012年9月			2012						
					下旬	中旬	下旬	下旬	中旬	下旬	中旬	下旬	中旬	下旬	中旬	下旬	
109	14. painting works	177 days	2014/7/8	2014/12/31													
110	15. installation of copper tape (BS)	189 days	2014/6/26	2014/12/31													
111	16. installation of cable tray	44 days	2014/11/18	2014/12/31													
112																	
113	- Demolition/Alternation of extg fence	457 days	2013/10/1	2014/12/31													
114																	
115	<b>6d. Bound fence (Lin Ma Hang Section)</b>	<b>651 days</b>	<b>2013/1/1</b>	<b>2014/10/13</b>													
116	Maintenance landscaping works	890 days	2012/7/25	2014/12/31													
117	Implementation of planning works	890 days	2012/7/25	2014/12/31													
118	(protection/pumping/checking/inspection works etc)																
119	1. site clearance	89 days	2013/1/1	2013/3/30													
120	2. excavation works	623 days	2013/1/1	2014/9/15													
121	3. blinding layer	681 days	2013/1/2	2014/11/13													
122	4. erection of formwork	681 days	2013/1/3	2014/11/14													
123	5. bar fixing	681 days	2013/1/4	2014/11/15													
124	6 Threaded rod	681 days	2013/1/4	2014/11/15													
125	7. concrete works	681 days	2013/1/5	2014/11/16													
126	8. backfilling works	681 days	2013/1/6	2014/11/17													
127	9. reinstatement works	31 days	2014/12/1	2014/12/31													
128	10. steel frame erection	293 days	2014/2/10	2014/11/29													
129	11. mesh	45 days	2014/11/15	2014/12/29													
130	12. barbed wire	44 days	2014/11/18	2014/12/31													
131	13. installation of gates	31 days	2014/12/1	2014/12/31													
132	14. painting works	130 days	2014/8/24	2014/12/31													
133	15. installation of copper tape (BS)	170 days	2014/7/15	2014/12/31													
134	16. installation of cable tray	31 days	2014/12/1	2014/12/31													
135	17. construction of solar lamp poles	31 days	2014/12/1	2014/12/31													
136																	
137	- Demolition/Alternation of extg fence	457 days	2013/10/1	2014/12/31													
138																	
139	* excluding 2 turning points																
140																	
141	<b>Section C(subject to excision) (subject to item 29)</b>	<b>678 days</b>	<b>2013/7/5</b>	<b>2015/5/13</b>													
142	- Setting out for site boundary	30 days	2013/7/5	2013/8/3													
143	- Condition survey	30 days	2013/7/5	2013/8/3													
144	- Setting out	30 days	2013/7/5	2013/8/3													

專案: Programe for Frontier task [ ]  
日期: 31-10-2014

職別碼	任務名稱	工期	開始時間	完成時間	2012年8月			2012年9月			2012								
					下旬	中旬	下旬	下旬	中旬	下旬	下旬	中旬	下旬	下旬	中旬	下旬			
145	- Maintenance landscaping works	408 days	2013/7/5	2014/8/16															
146	- Implementation landscaping works (removal/purmining/protection)	678 days	2013/7/5	2015/5/13															
147	<b>Road work &amp; Boundary fence</b>																		
148	- Backfilling works for road	467 days	2013/7/22	2014/10/31															
149	- footing excavation	467 days	2013/10/26	2015/2/4															
150	- blinding layer	467 days	2013/10/27	2015/2/5															
151	- erection of formwork	467 days	2013/10/28	2015/2/6															
152	- reinforcement works	467 days	2013/10/29	2015/2/7															
153	- threaded rod	467 days	2013/10/29	2015/2/7															
154	- concrete	467 days	2013/10/30	2015/2/8															
155	- construction of pillar box no. 1 (CH490)	30 days	2014/10/2	2014/10/31															
156	- construction of pillar box no. 2 (CH120)	30 days	2015/1/10	2015/2/8															
157	- backfilling works	30 days	2015/1/17	2015/2/15															
158	- steel frame erection	248 days	2014/6/26	2015/2/28															
159	- installation of mesh	45 days	2015/2/14	2015/3/30															
160	- installation of barbed wire	45 days	2015/3/21	2015/5/4															
161	- installation of gates	45 days	2015/1/31	2015/3/16															
162	- painting works	230 days	2014/7/14	2015/2/28															
163	- Drainage & U-channel works & catch pit	211 days	2014/5/19	2014/12/15															
164	- BS works (installation of cable tray)	30 days	2015/3/20	2015/4/18															
165	- BS works (installation of copper tape)	31 days	2015/3/2	2015/4/1															
166	- construction of cable draw pit / duct laying	550 days	2013/6/30	2014/12/31															
167	- flood-light wiring & miscellaneous works	90 days	2015/1/1	2015/3/31															
168	- erection of lamp pole	31 days	2015/3/17	2015/4/16															
169	- road surfacing	30 days	2015/4/2	2015/5/1															
170	- power energizing	30 days	2015/4/14	2015/5/13															
171	- T&C inspection	30 days	2015/4/14	2015/5/13															
172																			
173	Additional works for GI works at fish pond																		
174	*pending for provision of GI works at fish pond & AI issued																		
175	*works for backfilling & compaction works																		
176																			
177	<b>Section D (Shek Chung Au)</b>																		
178	-Submission of method statement on Tree survey works	107 days	2012/7/25	2012/11/8															
179	-Seek IEC's approval and carry out Baseline monitoring	37 days	2012/8/10	2012/9/15															
180	-Carry out initial tree survey	40 days	2012/8/12	2012/9/20															
		14 days	2012/9/3	2012/9/16															

專案: Programme for Frontier

日期: 31-10-2014

task

識別碼	任務名稱	工期	開始時間	完成時間	2012年							
					下旬	上旬	中旬	下旬	上旬	中旬	下旬	上旬
181	-Removed extg UU By Others	53 days	2012/8/7	2012/9/28								
182	-Carry out the asbestos survey	3 days	2012/9/5	2012/9/7								
183	-Application for TTA approved by TD/RMO	30 days	2012/8/27	2012/9/25								
184	-Seek Police's approval	3 days	2012/9/26	2012/9/28								
185	-Seek EPD's noise approval	10 days	2012/9/26	2012/10/5								
186	-Preparation, submission & approval of method statement & demolition works	53 days	2012/7/25	2012/9/15								
187	-Preparation work for site demolition works	21 days	2012/9/17	2012/10/7								
188	-Removal of extg fixture & funitures fittings	14 days	2012/9/24	2012/10/7								
189	-Demolition of extg structure & signage	32 days	2012/10/8	2012/11/8								
190												
191	Preparation works for Section E											
192	- Asbestos survey	31 days	2012/12/1	2012/12/31								
193	- Submission & approval of Demolition plan	70 days	2012/12/1	2013/2/8								
194	-Application for TTA	30 days	2013/9/16	2013/10/15								
195	Section E (Lok Ma Chau)	199 days	2013/7/31	2014/2/14								
196	-Demolition of extg structure/checkpoints	199 days	2013/7/31	2014/2/14								
197												
198	7. Anticipated completion date			2015/5/13								



## **Appendix E**

### **ET Weekly Site Inspection Records**



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Botndary Patrol Road (Phase 2)

**WEEKLY SITE INSPECTION CHECKLIST**

Inspection Date	3/12/14	Inspected by	RE	IEC	Contractor	ET
Time	14:50	Name	/	/	<i>[Signature]</i>	<i>[Signature]</i>

Weather : Sunny / Fine / cloudy / Drizzle / Rain / Storm / Hazy  
 Condition :  
 Wind : Calm / light / Breeze / Strong  
 Temperature : 16°C  
 Humidity : High / Moderate / Low

	Implementation Stages*			Remark
	Yes	No	Not Obs	
<b>Environmental Checklist</b>				
<b>Fugitive Dust Emission</b>				
Any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading.	✓			
The working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.	✓			
Dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.			✓	
Where a site boundary adjoins a road, streets or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit.				✓
The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardpans.	✓			
The portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials.	✓			
All dusty materials should be sprayed with water prior to any loading, unloading or transfer.			✓	
Vehicle speed should be limited to 10 kph except on completed access roads.	✓			
Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	✓			
Vehicle and equipment should be switched off while not in use.	✓			
All plant and equipment should be well maintained e.g. without black smoke emission.	✓			
Open burning should be prohibited.	✓			

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
<b>Noise Impact</b>				
<ul style="list-style-type: none"> <li>The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted.</li> <li>The approved method of working, equipment and sound-reducing measures (e.g. use of silenced type of equipment, etc.) shall be adapted.</li> <li>The constructions works should be scheduled to minimize noise nuisance. Concurrent noisy works should be carried out at different time slots or spread around the construction sites in order to help to reduce the cumulative noise effect produced in the construction process.</li> <li>Noisy equipment and noisy activities shall be located as far away from NSRs as is practical.</li> <li>Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> <li>Well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.</li> <li>Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> <li>Mobile or movable noise barriers should be erected near to the construction plants to reduce the noise levels from stationary items of Powered mechanical equipment (PME) whenever practicable.</li> <li>PME should be covered or shielded by appropriate acoustic materials.</li> <li>Air compressors and hand held breakers should have noise labels.</li> <li>Compressors and generators should operate with door closed.</li> <li>With construction / demolition work undertaken at a distance of 60m or less to the NSRs, Level 1 – use of Quiet Plant and Moveable Noise barrier shall be adopted. Below mitigation measures should be included: <ul style="list-style-type: none"> <li>Particular models of plants should be quieter than the standards given in GW-TM.</li> <li>Purpose-built movable noise barriers should be used to mitigate construction noise directly at sources that are not usually mobile provide that the direct line of sight to the source is blocked.</li> </ul> </li> <li>With demolition work undertaken at a distance of 12m or less to the NSRs, Level 2 – Alternative demolition method of existing boundary fence should be adopted. Below mitigation measures should be included: <ul style="list-style-type: none"> <li>Use of welder is recommended to replace the use of hand-held drill</li> <li>Use of hand-held breaker with movable noise barrier is recommended to replace the use of mini-robot mounted breaker; and the duration for the used of hand-held breaker is minimal as only the surface level of the footing to be broken.</li> <li>The removal of the footing of the existing boundary fence should be carried by concrete crusher mini-robot mounted after the surface level broken by hand-held breaker.</li> </ul> </li> </ul>	✓			
<b>Water Quality</b>				
<b>Mitigation Measures for General Construction Activities</b>				
<ul style="list-style-type: none"> <li>The site should be confined to avoid silt runoff to the site</li> <li>No discharge of silty water into the storm drain and drainage channel within and the vicinity of the site</li> <li>Any soil contaminated with chemicals / oils shall be removed from site and the void created shall be filled with suitable materials</li> </ul>	✓			
	✓			
	✓			
	✓			

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
▪ Stockpiles to be covered by tarpaulin to avoid spreading of materials during rainstorms	✓			
▪ Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.	✓			
▪ Chemical waste containers shall be labelled with appropriate warning signs in English and Chinese to avoid accidents. Clear instructions showing what action to take in the event of an accidental should be provided.	✓			
▪ Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area.	✓			
▪ Any construction plant which causes pollution to the water system due to leakage of oil or fuel shall be removed off-site immediately.	✓			
▪ Spillage or leakage of chemical waste to be controlled by using suitable absorbent materials.	✓			
▪ Chemicals will always be stored on drip trays or in bunded areas where the volume is 110% of the stored volume.	✓			
▪ Regular clearance of domestic waste generated in the temporary sanitary facilities to avoid waste water spillage.	✓			
▪ Temporary sanitary facilities to be provided for on-site workers during construction.	✓			
<b>Mitigation Measures for Concreting Works</b>				
▪ A temporary drainage channel and associated facilities should be provided to collect the runoff generated and prevent concrete-contaminated water from entering watercourses. Adjustment of pH can be achieved by adding a suitable neutralizing reagent to wastewater prior to discharge.	✓			
▪ For work sites of Section 3 in the proximity of Lin Ma Hang Stream SSSI, the concreting works should be temporarily isolated with proper method, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props.			✓	
<b>Mitigation Measures for Soil Excavation and Stockpiling</b>				
▪ Excavated soil with needs to be temporarily stockpiled should be stored in a specially designated area and provided with a tarpaulin cover to avoid runoff into the drainage channels.	✓			
<b>Mitigation Measures for Site Depot</b>				
▪ All compounds in works areas should be located on areas of hard standing with provision of drainage channels and settlement ponds where necessary to allow interception and controlled release of settled / treated water.			✓	
▪ Hard standing compounds should drain via an oil interceptor. The oil interceptor should be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A by pass should be provided to avoid overload of the interceptor's capacity.			✓	
▪ Any contractor generating waste oil or other chemicals as a result of his activities should be register as a chemical waste producer.			✓	
▪ Disposal of the waste oil should be done by a licensed collector.			✓	
▪ Good housekeeping practices should be implemented to minimise careless spillage and to keep the storage and the work space in a tidy and clean condition.	✓			
▪ Appropriate training including safety codes and relevant manuals should be given to the personnel who regularly handle the chemicals on site.	✓			
<b>Mitigation Measures for Construction of Checkpoint at Shek Chung Au</b>				
▪ Sewage system should be constructed to divert domestic sewage, which will be generated from the sanitary facilities provided in the new checkpoint at Shek Chung Au, to public sewer connected to government sewage treatment facilities.				✓

### Environmental Checklist

	Implementation Stages*				Remark
	Yes	No	Not Obs	N/A	
<b>Waste Management</b>					
<b>Site Clearance</b>					
<ul style="list-style-type: none"> <li>The topsoil and vegetation removed and excavated material may have to be temporarily stockpiled on site. Control measures should be taken at the stockpile area to prevent the generation of dust and pollution of stormwater channels, fish ponds or river channels.</li> <li>During the wet season, stockpiling of excavated materials should be avoided to eliminate the risk of blocking drains.</li> </ul>				√	
<b>Construction and Demolition Materials</b>					
<ul style="list-style-type: none"> <li>Careful design, planning and good site management can minimize over-ordering and generation of waste materials such as concrete mortars and cement grouts.</li> <li>The design of formwork should maximize the use of standard wooden panels so to achieve high reuse levels. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.</li> <li>C&amp;D materials should be recycled as much as possible on-site.</li> <li>Proper segregation of waste on-site will increase the feasibility of certain components of the waste system by the recycling contractors.</li> <li>Different areas of the worksite shall be designated for such segregation and storage wherever site conditions permit.</li> <li>Trip-ticket system should be employed to monitor the disposed of C&amp;D material and solid at public filling facilities and landfills, and to control fly-tipping.</li> </ul>	√				
<b>Chemical Waste</b>					
<ul style="list-style-type: none"> <li>For those processes which generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste as follows:</li> <li>Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.</li> <li>Have a capacity of less than 450 litres unless the specifications have been approved by the EPD.</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 1 of the Regulations</li> </ul> </li> <li>The storage area for chemical wastes should: <ul style="list-style-type: none"> <li>Be clearly labelled and used solely for the storage of chemical waste.</li> <li>Be enclosed on at least 3 sides.</li> <li>Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> <li>Have adequate ventilation</li> </ul> </li> </ul>	√				



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<ul style="list-style-type: none"> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary)</li> <li>Be arranged so that incompatible materials are adequately separated</li> </ul>	✓			
Disposal of chemical waste should	✓			
<ul style="list-style-type: none"> <li>Be via a licensed waste collector</li> <li>Be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility which also offers a chemical waste collection service and can supply the necessary storage containers</li> <li>To be re-user of the waste, under approval from the EPD</li> </ul>	✓			✓
<b>General Refuse</b>				
<ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D and chemical waste.</li> <li>A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical waste, on a regular basis to minimise odour, pest and litter impacts.</li> <li>Burning of refuse on construction sites is prohibited by law.</li> </ul>	✓			
<b>Landscaping and Visual</b>				
<b>Preservation of Existing Vegetation</b>				
<ul style="list-style-type: none"> <li>Trees that have high amenity or ecology value and contribute most to the landscape and visual amenity of the site and its immediate environs should be retained.</li> <li>The storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the precautionary area should be prohibited.</li> <li>Phase segmental root pruning for trees should be retained and transplanted over a suitable period (determined by species and size) prior to lifting or site formation works which affect the existing rootball of trees identified for retention. The extent of the pruning will be based on the size and the species of the tree in each case.</li> <li>Pruning of the branches of existing trees identified for transplantation and retention should be based on the principle of crown thinning maintaining their form and amenity value.</li> <li>Existing vegetation should be watered particularly during periods of excavation when the water table beneath the existing vegetation is lowered.</li> <li>The damaged vegetation should be rectified and repaired following the construction phase to its original condition prior to the commencement of the works or replacement using specimens of the same species, size and form where appropriate to the design intention of the area affected.</li> <li>All works affecting the trees identified for retention and transplantation should be monitored carefully. This includes the key stages in the preparation of the trees, the implementation of protection measures and health monitoring through out the construction period.</li> </ul>	✓			✓
<b>Preservation of Existing Topsoil</b>				
<ul style="list-style-type: none"> <li>Topsoil disturbed during the construction phase should be tested using a standard soil testing methodology and where it is found to be worthy of retention stored for re-used.</li> <li>The soil should be stockpiled to a maximum height of 2m and will be either temporarily vegetated with hydroseeded grass during construction or covered with a waterproof covering to prevent erosion</li> <li>The stockpile should be turned over on a regular basis to avoid acidification and the degradation of the organic material, and reused after completion.</li> </ul>				✓
<b>Permanent and Temporary Works Areas</b>				
<ul style="list-style-type: none"> <li>Where appropriate to the final design the landscape of these works areas should be restored following the completion of the construction phase.</li> <li>Construction site controls should be enforced including the storage of materials, the location and appearance of site accommodation and the careful design of site lighting to prevent light spillage.</li> </ul>				✓



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<b>Mitigation Planting</b>				
•	Replanting of disturbed vegetation should be undertaken at the earliest possible stage of the construction phase.			✓
•	Use of native plant species predominantly in the planting design for the buffer areas.			✓
<b>Good Site Practices</b>				
•	The Environmental Permit should be displaced conspicuously on site.	✓		
•	Construction noise permits should be posted at site entrance or available for site inspection.			✓
▪	Good site practices should be adopted to clean the rubbish and litter on a regular basis so as to prevent the rubbish and litter from dropping into the nearby environment.	✓		
▪	Regular cleaning and maintenance programme for waste storage area, drainage systems, silt traps, sumps and oil interceptors.	✓		
▪	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓		



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**Summary of the Weekly Site Inspection:**

Item	Details of defective works or observations	Status of the item (closed / continue follow-up)	Proposed Follow Up Action (if required)	Photo Ref.	Target Completion Date

**Remark**

No new item was observed during the site inspection and audit on 03 December 2014.

Checked by	Name	Title	Signature	Date
	C. L. Lau	ET Leader		03 December 2014

**Photos**

--	--	--	--

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**WEEKLY SITE INSPECTION CHECKLIST**

Inspection Date	10/12/14	Inspected by	REPCOLS	IEC	Contractor	ET
Time	14:45	Name	C. H. Ip			Mok

Weather : Sunny / Fine / Cloudy / Drizzle / Rain / Storm / Hazy  
 Condition : Calm / Light / Breeze / Strong  
 Wind :  
 Temperature : 20°C  
 Humidity : High / Moderate / Low

**Environmental Checklist**

Fugitive Dust Emission	Implementation Stages*	Remark		
		Yes	No	Not Obs
Any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading.	✓			
The working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.	✓			
Dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.			✓	
Where a site boundary adjoins a road, streets or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit.				✓
The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.				✓
The portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials.				✓
All dusty materials should be sprayed with water prior to any loading, unloading or transfer.				✓
Vehicle speed should be limited to 10 kph except on completed access roads.				✓
Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.				✓
Vehicle and equipment should be switched off while not in use.				✓
All plant and equipment should be well maintained e.g. without black smoke emission.				✓
Open burning should be prohibited.				✓



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
<b>Noise Impact</b>				
<ul style="list-style-type: none"> <li>▪ The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopt.</li> <li>▪ The approved method of working, equipment and sound-reducing measures (e.g. use of silenced type of equipment, etc.) shall be adapted.</li> <li>▪ The constructions works should be scheduled to minimize noise nuisance. Concurrent noisy works should be carried out at different time slots or spread around the construction sites in order to help to reduce the cumulative noise effect produced in the construction process.</li> <li>▪ Noisy equipment and noisy activities shall be located as far away from NSRs as is practical.</li> <li>▪ Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> <li>▪ Well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.</li> <li>▪ Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> <li>▪ Mobile or movable noise barriers should be erected near to the construction plants to reduce the noise levels from stationary items of Powered mechanical equipment (PME) whenever practicable.</li> <li>▪ PME should be covered or shielded by appropriate acoustic materials.</li> <li>▪ Air compressors and hand held breakers should have noise labels.</li> <li>▪ Compressors and generators should operate with door closed.</li> <li>▪ With construction / demolition work undertaken at a distance of 60m or less to the NSRs, <b>Level 1 – use of Quiet Plant and Moveable Noise barrier shall be adopted. Below mitigation measures should be included:</b> <ul style="list-style-type: none"> <li>▪ Particular models of plants should be quieter than the standards given in GW-TM.</li> <li>▪ Purpose-built movable noise barriers should be used to mitigate construction noise directly at sources that are not usually mobile provide that the direct line of sight to the source is blocked.</li> </ul> </li> <li>▪ With demolition work undertaken at a distance of 12m or less to the NSRs, <b>Level 2 – Alternative demolition method of existing boundary fence should be adopted. Below mitigation measures should be included:</b> <ul style="list-style-type: none"> <li>▪ Use of welder is recommended to replace the use of hand-held drillers</li> <li>▪ Use of hand-held breaker with movable noise barrier is recommended to replace the use of mini-robot mounted breaker; and the duration for the used of hand-held breaker is minimal as only the surface level of the footing to be broken.</li> <li>▪ The removal of the footing of the existing boundary fence should be carried by concrete crusher mini-robot mounted after the surface level broken by hand-held breaker.</li> </ul> </li> </ul>	✓			
<b>Water Quality</b>				
<b>Mitigation Measures for General Construction Activities</b>				
<ul style="list-style-type: none"> <li>▪ The site should be confined to avoid silt runoff to the site</li> <li>▪ No discharge of silty water into the storm drain and drainage channel within and the vicinity of the site</li> <li>▪ Any soil contaminated with chemicals / oils shall be removed from site and the void created shall be filled with suitable materials</li> </ul>	✓			

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
▪ Stockpiles to be covered by tarpaulin to avoid spreading of materials during rainstorms	✓			
▪ Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.	✓			
▪ Chemical waste containers shall be labelled with appropriate warning signs in English and Chinese to avoid accidents. Clear instructions showing what action to take in the event of an accidental should be provided.	✓			
▪ Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area.	✓			
▪ Any construction plant which causes pollution to the water system due to leakage of oil or fuel shall be removed off-site immediately.	✓			
▪ Spillage or leakage of chemical waste to be controlled by using suitable absorbent materials.	✓			
▪ Chemicals will always be stored on drip trays or in bunded areas where the volume is 110% of the stored volume.	✓			
▪ Regular clearance of domestic waste generated in the temporary sanitary facilities to avoid waste water spillage.	✓			
▪ Temporary sanitary facilities to be provided for on-site workers during construction.	✓			
<b>Mitigation Measures for Concreting Works</b>				
▪ A temporary drainage channel and associated facilities should be provided to collect the runoff generated and prevent concrete-contaminated water from entering watercourses. Adjustment of pH can be achieved by adding a suitable neutralizing reagent to wastewater prior to discharge.	✓			
▪ For work sites of Section 3 in the proximity of Lin Ma Hang Stream SSSI, the concreting works should be temporarily isolated with proper method, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props.			✓	
<b>Mitigation Measures for Soil Excavation and Stockpiling</b>				
▪ Excavated soil with needs to be temporarily stockpiled should be stored in a specially designated area and provided with a tarpaulin cover to avoid runoff into the drainage channels.	✓			
<b>Mitigation Measures for Site Depot</b>				
▪ All compounds in works areas should be located on areas of hard standing with provision of drainage channels and settlement ponds where necessary to allow interception and controlled release of settled / treated water.			✓	
▪ Hard standing compounds should drain via an oil interceptor. The oil interceptor should be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A by pass should be provided to avoid overload of the interceptor's capacity.			✓	
▪ Any contractor generating waste oil or other chemicals as a result of his activities should be register as a chemical waste producer.			✓	
▪ Disposal of the waste oil should be done by a licensed collector.			✓	
▪ Good housekeeping practices should be implemented to minimise careless spillage and to keep the storage and the work space in a tidy and clean condition.	✓			
▪ Appropriate training including safety codes and relevant manuals should be given to the personnel who regularly handle the chemicals on site.	✓			
<b>Mitigation Measures for Construction of Checkpoint at Shek Chung Au</b>				
▪ Sewage system should be constructed to divert domestic sewage, which will be generated from the sanitary facilities provided in the new checkpoint at Shek Chung Au, to public sewer connected to government sewage treatment facilities.				✓



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
<b>Waste Management</b>				
<b>Site Clearance</b>				
<ul style="list-style-type: none"> <li>The topsoil and vegetation removed and excavated material may have to be temporarily stockpiled on site. Control measures should be taken at the stockpile area to prevent the generation of dust and pollution of stormwater channels, fish ponds or river channels.</li> <li>During the wet season, stockpiling of excavated materials should be avoided to eliminate the risk of blocking drains.</li> </ul>			✓	
<b>Construction and Demolition Materials</b>				
<ul style="list-style-type: none"> <li>Careful design, planning and good site management can minimize over-ordering and generation of waste materials such as concrete mortars and cement grouts.</li> <li>The design of formwork should maximize the use of standard wooden panels so to achieve high reuse levels. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.</li> <li>C&amp;D materials should be recycled as much as possible on-site.</li> <li>Proper segregation of waste on-site will increase the feasibility of certain components of the waste system by the recycling contractors.</li> <li>Different areas of the worksite shall be designated for such segregation and storage wherever site conditions permit.</li> <li>Trip-ticket system should be employed to monitor the disposed of C&amp;D material and solid at public filling facilities and landfills, and to control fly-tipping.</li> </ul>	✓			
<b>Chemical Waste</b>				
<ul style="list-style-type: none"> <li>For those processes which generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste as follows:</li> <li>Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.</li> <li>Have a capacity of less than 450 litres unless the specifications have been approved by the EPD.</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 1 of the Regulations</li> </ul> </li> <li>The storage area for chemical wastes should: <ul style="list-style-type: none"> <li>Be clearly labelled and used solely for the storage of chemical waste.</li> <li>Be enclosed on at least 3 sides.</li> <li>Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> <li>Have adequate ventilation</li> </ul> </li> </ul>	✓			





Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<ul style="list-style-type: none"> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary)</li> <li>Be arranged so that incompatible materials are adequately separated</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Disposal of chemical waste should           <ul style="list-style-type: none"> <li>Be via a licensed waste collector</li> </ul> </li> <li>Be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility which also offers a chemical waste collection service and can supply the necessary storage containers</li> <li>To be re-user of the waste, under approval from the EPD</li> </ul>	✓			✓
<b>General Refuse</b>				
<ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D and chemical waste.</li> <li>A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical waste, on a regular basis to minimise odour, pest and litter impacts.</li> <li>Burning of refuse on construction sites is prohibited by law.</li> </ul>	✓			
<b>Landscape and Visual</b>				
<b>Preservation of Existing Vegetation</b>				
<ul style="list-style-type: none"> <li>Trees that have high amenity or ecology value and contribute most to the landscape and visual amenity of the site and its immediate environs should be retained.</li> <li>The storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the precautionary area should be prohibited.</li> <li>Phase segmental root pruning for trees should be retained and transplanted over a suitable period (determined by species and size) prior to lifting or site formation works which affect the existing rootball of trees identified for retention. The extent of the pruning will be based on the size and the species of the tree in each case.</li> <li>Pruning of the branches of existing trees identified for transplantation and retention should be based on the principle of crown thinning maintaining their form and amenity value.</li> <li>Existing vegetation should be watered particularly during periods of excavation when the water table beneath the existing vegetation is lowered.</li> <li>The damaged vegetation should be rectified and repaired following the construction phase to its original condition prior to the commencement of the works or replacement using specimens of the same species, size and form where appropriate to the design intention of the area affected.</li> <li>All works affecting the trees identified for retention and transplantation should be monitored carefully. This includes the key stages in the preparation of the trees, the implementation of protection measures and health monitoring through out the construction period.</li> </ul>	✓			✓
<b>Preservation of Existing Topsoil</b>				
<ul style="list-style-type: none"> <li>Topsoil disturbed during the construction phase should be tested using a standard soil testing methodology and where it is found to be worthy of retention stored for re-used.</li> <li>The soil should be stockpiled to a maximum height of 2m and will be either temporarily vegetated with hydroseeded grass during construction or covered with a waterproof covering to prevent erosion</li> <li>The stockpile should be turned over on a regular basis to avoid acidification and the degradation of the organic material, and reused after completion.</li> </ul>				✓
<b>Permanent and Temporary Works Areas</b>				
<ul style="list-style-type: none"> <li>Where appropriate to the final design the landscape of these works areas should be restored following the completion of the construction phase.</li> <li>Construction site controls should be enforced including the storage of materials, the location and appearance of site accommodation and the careful design of site lighting to prevent light spillage.</li> </ul>				✓



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<b>Mitigation Planting</b>				
•	Replanting of disturbed vegetation should be undertaken at the earliest possible stage of the construction phase.		✓	
•	Use of native plant species predominantly in the planting design for the buffer areas.		✓	
<b>Good Site Practices</b>				
•	The Environmental Permit should be displayed conspicuously on site.	✓		
•	Construction noise permits should be posted at site entrance or available for site inspection.		✓	
▪	Good site practices should be adopted to clean the rubbish and litter on a regular basis so as to prevent the rubbish and litter from dropping into the nearby environment.		✓	Item 2
▪	Regular cleaning and maintenance programme for waste storage area, drainage systems, silt traps, sumps and oil interceptors.	✓		
▪	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓		



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**Summary of the Weekly Site Inspection:**

Item	Details of defective works or observations	Status of the item (closed / continue follow-up)	Proposed Follow Up Action (if required)	Photo Ref.	Target Completion Date
1	Stagnant water was observed near the middle section of New Road site.	Follow-up	The Contractor was reminded to drain down the stagnant water or add mosquito oil on the water to avoid breeding of mosquitoes.	141210_001	17/12/14
2	General refuse was observed near the middle section of New Road site.	Follow-up	The Contractor was reminded to collect general refuse regularly to keep good site practices.	141210_002	17/12/14

Remark



---

Name	Title	Signature	Date
C. L. Lau	ET Leader		10 December 2014



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**Photos**

 <p>Photo 141210_001 – Stagnant water was observed near the middle section of New Road site.</p>	 <p>Photo 141210_002 – General refuse was observed near the middle section of New Road site.</p>	



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**WEEKLY SITE INSPECTION CHECKLIST**

Inspection Date	24/12/14	Inspected by	BE PLUS	IEC	Contractor	ET
Time	10:40	Name	Zhang Chen / P. L. W.			Mark

Weather : Sunny / Fine / Cloudy / Drizzle / Rain / Storm / Hazy  
 Condition : Calm / Light / Breeze / Strong  
 Wind : High / Moderate / Low  
 Temperature : 15°C  
 Humidity :

	Implementation Stages*			Remark
	Yes	No	Not Obs / N/A	
<b>Environmental Checklist</b>				
<b>Fugitive Dust Emission</b>				
Any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading.	✓			
The working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.		✓		Item 1
Dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.	✓			
Where a site boundary adjoins a road, streets or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit.			✓	
The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	✓			
The portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials.	✓			
All dusty materials should be sprayed with water prior to any loading, unloading or transfer.			✓	
Vehicle speed should be limited to 10 kph except on completed access roads.	✓			
Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	✓			
Vehicle and equipment should be switched off while not in use.	✓			
All plant and equipment should be well maintained e.g. without black smoke emission.	✓			
Open burning should be prohibited.	✓			



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
<b>Noise Impact</b>				
<ul style="list-style-type: none"> <li>▪ The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopt.</li> <li>▪ The approved method of working, equipment and sound-reducing measures (e.g. use of silenced type of equipment, etc.) shall be adapted.</li> <li>▪ The constructions works should be scheduled to minimize noise nuisance. Concurrent noisy works should be carried out at different time slots or spread around the construction sites in order to help to reduce the cumulative noise effect produced in the construction process.</li> <li>▪ Noisy equipment and noisy activities shall be located as far away from NSRs as is practical.</li> <li>▪ Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> <li>▪ Well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.</li> <li>▪ Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> <li>▪ Mobile or movable noise barriers should be erected near to the construction plants to reduce the noise levels from stationary items of Powered mechanical equipment (PME) whenever practicable.</li> <li>▪ PME should be covered or shielded by appropriate acoustic materials.</li> <li>▪ Air compressors and hand held breakers should have noise labels.</li> <li>▪ Compressors and generators should operate with door closed.</li> <li>▪ With construction / demolition work undertaken at a distance of 60m or less to the NSRs, Level 1 – use of Quiet Plant and Moveable Noise barrier shall be adopted. Below mitigation measures should be included:               <ul style="list-style-type: none"> <li>▪ Particular models of plants should be quieter than the standards given in GW-TM.</li> <li>▪ Purpose-built movable noise barriers should be used to mitigate construction noise directly at sources that are not usually mobile provide that the direct line of sight to the source is blocked.</li> </ul> </li> <li>▪ With demolition work undertaken at a distance of 12m or less to the NSRs, Level 2 – Alternative demolition method of existing boundary fence should be adopted. Below mitigation measures should be included:               <ul style="list-style-type: none"> <li>▪ Use of welder is recommended to replace the use of hand-held driller</li> <li>▪ Use of hand-held breaker with movable noise barrier is recommended to replace the use of mini-robot mounted breaker, and the duration for the used of hand-held breaker is minimal as only the surface level of the footing to be broken.</li> <li>▪ The removal of the footing of the existing boundary fence should be carried by concrete crusher mini-robot mounted after the surface level broken by hand-held breaker.</li> </ul> </li> </ul>	√			
<b>Water Quality</b>				
<b>Mitigation Measures for General Construction Activities</b>				
<ul style="list-style-type: none"> <li>▪ The site should be confined to avoid silt runoff to the site</li> <li>▪ No discharge of silty water into the storm drain and drainage channel within and the vicinity of the site</li> <li>▪ Any soil contaminated with chemicals / oils shall be removed from site and the void created shall be filled with suitable materials</li> </ul>	√			



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
<ul style="list-style-type: none"> <li>▪ Stockpiles to be covered by tarpaulin to avoid spreading of materials during rainstorms</li> <li>▪ Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>▪ Chemical waste containers shall be labelled with appropriate warning signs in English and Chinese to avoid accidents. Clear instructions showing what action to take in the event of an accidental should be provided.</li> <li>▪ Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area.</li> <li>▪ Any construction plant which causes pollution to the water system due to leakage of oil or fuel shall be removed off-site immediately.</li> <li>▪ Spillage or leakage of chemical waste to be controlled by using suitable absorbent materials.</li> <li>▪ Chemicals will always be stored on drip trays or in bunded areas where the volume is 110% of the stored volume.</li> <li>▪ Regular clearance of domestic waste generated in the temporary sanitary facilities to avoid waste water spillage.</li> <li>▪ Temporary sanitary facilities to be provided for on-site workers during construction.</li> </ul>	<p>✓</p> <p>✓</p> <p>✓</p> <p>✓</p> <p>✓</p> <p>✓</p> <p>✓</p> <p>✓</p>	<p></p> <p>✓</p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p>	<p></p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p>	<p></p> <p>Item 3</p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p>
<b>Mitigation Measures for Concreting Works</b>				
<ul style="list-style-type: none"> <li>▪ A temporary drainage channel and associated facilities should be provided to collect the runoff generated and prevent concrete-contaminated water from entering watercourses. Adjustment of pH can be achieved by adding a suitable neutralizing reagent to wastewater prior to discharge.</li> <li>▪ For work sites of Section 3 in the proximity of Lin Ma Hang Stream SSSI, the concreting works should be temporarily isolated with proper method, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props.</li> </ul>	<p>✓</p> <p></p>	<p></p> <p></p>	<p></p> <p>✓</p>	<p></p> <p></p>
<b>Mitigation Measures for Soil Excavation and Stockpiling</b>				
<ul style="list-style-type: none"> <li>▪ Excavated soil with needs to be temporarily stockpiled should be stored in a specially designated area and provided with a tarpaulin cover to avoid runoff into the drainage channels.</li> </ul>	<p>✓</p>	<p></p>	<p></p>	<p></p>
<b>Mitigation Measures for Site Depot</b>				
<ul style="list-style-type: none"> <li>▪ All compounds in works areas should be located on areas of hard standing with provision of drainage channels and settlement ponds where necessary to allow interception and controlled release of settled / treated water.</li> <li>▪ Hard standing compounds should drain via an oil interceptor. The oil interceptor should be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A by pass should be provided to avoid overload of the interceptor's capacity.</li> <li>▪ Any contractor generating waste oil or other chemicals as a result of his activities should be register as a chemical waste producer.</li> <li>▪ Disposal of the waste oil should be done by a licensed collector.</li> <li>▪ Good housekeeping practices should be implemented to minimise careless spillage and to keep the storage and the work space in a tidy and clean condition.</li> <li>▪ Appropriate training including safety codes and relevant manuals should be given to the personnel who regularly handle the chemicals on site.</li> </ul>	<p></p> <p></p> <p></p> <p></p> <p>✓</p> <p>✓</p>	<p></p> <p></p> <p></p> <p></p> <p></p> <p></p>	<p></p> <p></p> <p></p> <p></p> <p></p> <p></p>	<p></p> <p></p> <p></p> <p></p> <p></p> <p></p>
<b>Mitigation Measures for Construction of Checkpoint at Shek Chung Au</b>				
<ul style="list-style-type: none"> <li>▪ Sewage system should be constructed to divert domestic sewage, which will be generated from the sanitary facilities provided in the new checkpoint at Shek Chung Au, to public sewer connected to government sewage treatment facilities.</li> </ul>	<p></p>	<p></p>	<p></p>	<p></p> <p>✓</p>



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

Environmental Checklist		Implementation Stages*			Remark	
		Yes	No	Not Obs		N/A
<b>Waste Management</b>						
<b>Site Clearance</b>						
	<ul style="list-style-type: none"> <li>The topsoil and vegetation removed and excavated material may have to be temporarily stockpiled on site. Control measures should be taken at the stockpile area to prevent the generation of dust and pollution of stormwater channels, fish ponds or river channels.</li> <li>During the wet season, stockpiling of excavated materials should be avoided to eliminate the risk of blocking drains.</li> </ul>				√	
	<ul style="list-style-type: none"> <li>During the wet season, stockpiling of excavated materials should be avoided to eliminate the risk of blocking drains.</li> </ul>				√	
<b>Construction and Demolition Materials</b>						
	<ul style="list-style-type: none"> <li>Careful design, planning and good site management can minimize over-ordering and generation of waste materials such as concrete mortars and cement grouts.</li> <li>The design of formwork should maximize the use of standard wooden panels so to achieve high reuse levels. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.</li> <li>C&amp;D materials should be recycled as much as possible on-site.</li> <li>Proper segregation of waste on-site will increase the feasibility of certain components of the waste system by the recycling contractors.</li> <li>Different areas of the worksite shall be designated for such segregation and storage wherever site conditions permit.</li> <li>Trip-ticket system should be employed to monitor the disposed of C&amp;D material and solid at public filling facilities and landfills, and to control fly-tipping.</li> </ul>	√				
	<ul style="list-style-type: none"> <li>The design of formwork should maximize the use of standard wooden panels so to achieve high reuse levels. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.</li> </ul>	√				
	<ul style="list-style-type: none"> <li>C&amp;D materials should be recycled as much as possible on-site.</li> </ul>	√				
	<ul style="list-style-type: none"> <li>Proper segregation of waste on-site will increase the feasibility of certain components of the waste system by the recycling contractors.</li> </ul>	√				
	<ul style="list-style-type: none"> <li>Different areas of the worksite shall be designated for such segregation and storage wherever site conditions permit.</li> </ul>	√				
	<ul style="list-style-type: none"> <li>Trip-ticket system should be employed to monitor the disposed of C&amp;D material and solid at public filling facilities and landfills, and to control fly-tipping.</li> </ul>	√				
<b>Chemical Waste</b>						
	<ul style="list-style-type: none"> <li>For those processes which generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste as follows:</li> <li>Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.</li> <li>Have a capacity of less than 450 litres unless the specifications have been approved by the EPD.</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 1 of the Regulations</li> </ul> </li> <li>The storage area for chemical wastes should: <ul style="list-style-type: none"> <li>Be clearly labelled and used solely for the storage of chemical waste.</li> <li>Be enclosed on at least 3 sides.</li> <li>Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> <li>Have adequate ventilation</li> </ul> </li> </ul>	√				
	<ul style="list-style-type: none"> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste as follows:</li> </ul>	√				
	<ul style="list-style-type: none"> <li>Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.</li> <li>Have a capacity of less than 450 litres unless the specifications have been approved by the EPD.</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 1 of the Regulations</li> </ul> </li> </ul>	√				
	<ul style="list-style-type: none"> <li>The storage area for chemical wastes should: <ul style="list-style-type: none"> <li>Be clearly labelled and used solely for the storage of chemical waste.</li> <li>Be enclosed on at least 3 sides.</li> <li>Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> <li>Have adequate ventilation</li> </ul> </li> </ul>	√				
	<ul style="list-style-type: none"> <li>Be clearly labelled and used solely for the storage of chemical waste.</li> <li>Be enclosed on at least 3 sides.</li> <li>Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> <li>Have adequate ventilation</li> </ul>	√				
	<ul style="list-style-type: none"> <li>Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> </ul>	√				
	<ul style="list-style-type: none"> <li>Have adequate ventilation</li> </ul>	√				





Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<ul style="list-style-type: none"> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary)</li> <li>Be arranged so that incompatible materials are adequately separated</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Disposal of chemical waste should               <ul style="list-style-type: none"> <li>Be via a licensed waste collector</li> </ul> </li> <li>Be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility which also offers a chemical waste collection service and can supply the necessary storage containers</li> <li>To be re-user of the waste, under approval from the EPD</li> </ul>	✓			✓
<b>General Refuse</b>				
<ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D and chemical waste.</li> <li>A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical waste, on a regular basis to minimise odour, pest and litter impacts.</li> <li>Burning of refuse on construction sites is prohibited by law.</li> </ul>	✓			
<b>Landscape and Visual</b>				
<b>Preservation of Existing Vegetation</b>				
<ul style="list-style-type: none"> <li>Trees that have high amenity or ecology value and contribute most to the landscape and visual amenity of the site and its immediate environs should be retained.</li> <li>The storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the precautionary area should be prohibited.</li> <li>Phase segmental root pruning for trees should be retained and transplanted over a suitable period (determined by species and size) prior to lifting or site formation works which affect the existing rootball of trees identified for retention. The extent of the pruning will be based on the size and the species of the tree in each case.</li> <li>Pruning of the branches of existing trees identified for transplantation and retention should be based on the principle of crown thinning maintaining their form and amenity value.</li> <li>Existing vegetation should be watered particularly during periods of excavation when the water table beneath the existing vegetation is lowered.</li> <li>The damaged vegetation should be rectified and repaired following the construction phase to its original condition prior to the commencement of the works or replacement using specimens of the same species, size and form where appropriate to the design intention of the area affected.</li> <li>All works affecting the trees identified for retention and transplantation should be monitored carefully. This includes the key stages in the preparation of the trees, the implementation of protection measures and health monitoring through out the construction period.</li> </ul>	✓			✓
<b>Preservation of Existing Topsoil</b>				
<ul style="list-style-type: none"> <li>Topsoil disturbed during the construction phase should be tested using a standard soil testing methodology and where it is found to be worthy of retention stored for re-used.</li> <li>The soil should be stockpiled to a maximum height of 2m and will be either temporarily vegetated with hydroseeded grass during construction or covered with a waterproof covering to prevent erosion</li> <li>The stockpile should be turned over on a regular basis to avoid acidification and the degradation of the organic material, and reused after completion.</li> </ul>				✓
<b>Permanent and Temporary Works Areas</b>				
<ul style="list-style-type: none"> <li>Where appropriate to the final design the landscape of these works areas should be restored following the completion of the construction phase.</li> <li>Construction site controls should be enforced including the storage of materials, the location and appearance of site accommodation and the careful design of site lighting to prevent light spillage.</li> </ul>				✓



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<b>Mitigation Planting</b>					
•	Replanting of disturbed vegetation should be undertaken at the earliest possible stage of the construction phase.			√	
•	Use of native plant species predominantly in the planting design for the buffer areas.			√	
<b>Good Site Practices</b>					
•	The Environmental Permit should be displaced conspicuously on site.	√			
•	Construction noise permits should be posted at site entrance or available for site inspection.			√	
▪	Good site practices should be adopted to clean the rubbish and litter on a regular basis so as to prevent the rubbish and litter from dropping into the nearby environment.		√		Item 2
▪	Regular cleaning and maintenance programme for waste storage area, drainage systems, silt traps, sumps and oil interceptors.	√			
▪	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	√			



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**Summary of the Weekly Site Inspection:**




Item	Details of defective works or observations	Status of the item (closed / continue follow-up)	Proposed Follow Up Action (if required)	Photo Ref.	Target Completion Date
1	Dusty condition was observed near the end section of New Road site.	Follow-up	The Contractor was reminded to stray water to the work site to improve the site condition.	141224_001	31/12/14
2	General refuse was observed near the end section of New Road site.	Follow-up	The Contractor was reminded to collect general refuse regularly to keep good site practices.	141224_002	31/12/14
3	Oil container was observed to be placed unapptly near the middle section of New Road site.	Follow-up	The Contractor was reminded to provide drip tray for the oil container or remove to apt storage.	141224_003	31/12/14

Remark

---

Name	Title	Signature	Date
Checked by C. L. Lau	ET Leader		24 December 2014

**Photos**

 <p>24.12.2014 10:57</p>	 <p>24.12.2014 10:58</p>	 <p>24.12.2014 10:12</p>
<p>Photo 141224_001 – Dusty condition was observed near the end section of New Road site.</p>	<p>Photo 141224_002 – General refuse was observed near the end section of New Road site.</p>	<p>Photo 141224_003 – Oil container was observed near the middle section of New Road site.</p>

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**WEEKLY SITE INSPECTION CHECKLIST**

Inspection Date	31-12-2014	Inspected by	RE	IEC	ET
Time	13:45	Name	-	-	K.M. Leung

Weather : Sunny / Fine / cloudy / Drizzle / Rain / Storm / Hazy  
 Condition :  
 Wind : Calm / Light / Breeze / Strong  
 Humidity : High / Moderate / Low  
 Temperature :  
 Humidity :

Environmental Checklist	Implementation Stages*			Remark
	Yes	No	Not Obs	
<b>Fugitive Dust Emission</b>				
Any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading.	✓			
The working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.	✓			
Dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.			✓	
Where a site boundary adjoins a road, streets or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit.			✓	
The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	✓			
The portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials.	✓			
All dusty materials should be sprayed with water prior to any loading, unloading or transfer.			✓	
Vehicle speed should be limited to 10 kph except on completed access roads.	✓			
Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	✓			
Vehicle and equipment should be switched off while not in use.	✓			
All plant and equipment should be well maintained e.g. without black smoke emission.	✓			
Open burning should be prohibited.	✓			



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

## Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
<b>Noise Impact</b>				
<ul style="list-style-type: none"> <li>▪ The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopt.</li> <li>▪ The approved method of working, equipment and sound-reducing measures (e.g. use of silenced type of equipment, etc.) shall be adapted.</li> <li>▪ The constructions works should be scheduled to minimize noise nuisance. Concurrent noisy works should be carried out at different time slots or spread around the construction sites in order to help to reduce the cumulative noise effect produced in the construction process.</li> <li>▪ Noisy equipment and noisy activities shall be located as far away from NSRs as is practical.</li> <li>▪ Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> <li>▪ Well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.</li> <li>▪ Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> <li>▪ Mobile or movable noise barriers should be erected near to the construction plants to reduce the noise levels from stationary items of Powered mechanical equipment (PME) whenever practicable.</li> <li>▪ PME should be covered or shielded by appropriate acoustic materials.</li> <li>▪ Air compressors and hand held breakers should have noise labels.</li> <li>▪ Compressors and generators should operate with door closed.</li> <li>▪ With construction / demolition work undertaken at a distance of 60m or less to the NSRs, Level 1 – use of Quiet Plant and Moveable Noise barrier shall be adopted. Below mitigation measures should be included:               <ul style="list-style-type: none"> <li>▪ Particular models of plants should be quieter than the standards given in GW-TM.</li> <li>▪ Purpose-built movable noise barriers should be used to mitigate construction noise directly at sources that are not usually mobile provide that the direct line of sight to the source is blocked.</li> </ul> </li> <li>▪ With demolition work undertaken at a distance of 12m or less to the NSRs, Level 2 – Alternative demolition method of existing boundary fence should be adopted. Below mitigation measures should be included:               <ul style="list-style-type: none"> <li>▪ Use of welder is recommended to replace the use of hand-held driller</li> <li>▪ Use of hand-held breaker with movable noise barrier is recommended to replace the use of mini-robot mounted breaker; and the duration for the used of hand-held breaker is minimal as only the surface level of the footing to be broken.</li> <li>▪ The removal of the footing of the existing boundary fence should be carried by concrete crusher mini-robot mounted after the surface level broken by hand-held breaker.</li> </ul> </li> </ul>	√			
<b>Water Quality</b>				
<b>Mitigation Measures for General Construction Activities</b>				
<ul style="list-style-type: none"> <li>▪ The site should be confined to avoid silt runoff to the site</li> <li>▪ No discharge of silty water into the storm drain and drainage channel within and the vicinity of the site</li> <li>▪ Any soil contaminated with chemicals / oils shall be removed from site and the void created shall be filled with suitable materials</li> </ul>	√			

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
▪ Stockpiles to be covered by tarpaulin to avoid spreading of materials during rainsforms	√			
▪ Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.	√			
▪ Chemical waste containers shall be labelled with appropriate warning signs in English and Chinese to avoid accidents. Clear instructions showing what action to take in the event of an accidental should be provided.	√			
▪ Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area.	√			
▪ Any construction plant which causes pollution to the water system due to leakage of oil or fuel shall be removed off-site immediately.	√			
▪ Spillage or leakage of chemical waste to be controlled by using suitable absorbent materials.	√			
▪ Chemicals will always be stored on drip trays or in bunded areas where the volume is 110% of the stored volume.	√			
▪ Regular clearance of domestic waste generated in the temporary sanitary facilities to avoid waste water spillage.	√			
▪ Temporary sanitary facilities to be provided for on-site workers during construction.	√			
<b>Mitigation Measures for Concreting Works</b>				
▪ A temporary drainage channel and associated facilities should be provided to collect the runoff generated and prevent concrete-contaminated water from entering watercourses. Adjustment of pH can be achieved by adding a suitable neutralizing reagent to wastewater prior to discharge.	√			
▪ For work sites of Section 3 in the proximity of Lin Ma Hang Stream SSSI, the concreting works should be temporarily isolated with proper method, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props.			√	
<b>Mitigation Measures for Soil Excavation and Stockpiling</b>				
▪ Excavated soil with needs to be temporarily stockpiled should be stored in a specially designated area and provided with a tarpaulin cover to avoid runoff into the drainage channels.	√			
<b>Mitigation Measures for Site Depot</b>				
▪ All compounds in works areas should be located on areas of hard standing with provision of drainage channels and settlement ponds where necessary to allow interception and controlled release of settled / treated water.			√	
▪ Hard standing compounds should drain via an oil interceptor. The oil interceptor should be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A by pass should be provided to avoid overload of the interceptor's capacity.			√	
▪ Any contractor generating waste oil or other chemicals as a result of his activities should be register as a chemical waste producer.			√	
▪ Disposal of the waste oil should be done by a licensed collector.			√	
▪ Good housekeeping practices should be implemented to minimise careless spillage and to keep the storage and the work space in a tidy and clean condition.	√			
▪ Appropriate training including safety codes and relevant manuals should be given to the personnel who regularly handle the chemicals on site.	√			
<b>Mitigation Measures for Construction of Checkpoint at Shek Chung Au</b>				
▪ Sewage system should be constructed to divert domestic sewage, which will be generated from the sanitary facilities provided in the new checkpoint at Shek Chung Au, to public sewer connected to government sewage treatment facilities.				√

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

### Environmental Checklist

	Implementation Stages*			Remark
	Yes	No	Not Obs N/A	
<b>Waste Management</b>				
<b>Site Clearance</b>				
<ul style="list-style-type: none"> <li>The topsoil and vegetation removed and excavated material may have to be temporarily stockpiled on site. Control measures should be taken at the stockpile area to prevent the generation of dust and pollution of stormwater channels, fish ponds or river channels.</li> <li>During the wet season, stockpiling of excavated materials should be avoided to eliminate the risk of blocking drains.</li> </ul>			✓	
<b>Construction and Demolition Materials</b>				
<ul style="list-style-type: none"> <li>Careful design, planning and good site management can minimize over-ordering and generation of waste materials such as concrete mortars and cement grouts.</li> <li>The design of formwork should maximize the use of standard wooden panels so to achieve high reuse levels. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.</li> <li>C&amp;D materials should be recycled as much as possible on-site.</li> <li>Proper segregation of waste on-site will increase the feasibility of certain components of the waste system by the recycling contractors.</li> <li>Different areas of the worksite shall be designated for such segregation and storage wherever site conditions permit.</li> <li>Trip-ticket system should be employed to monitor the disposed of C&amp;D material and solid at public filling facilities and landfills, and to control fly-tipping.</li> </ul>	✓			
<b>Chemical Waste</b>				
<ul style="list-style-type: none"> <li>For those processes which generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste as follows:</li> <li>Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.</li> <li>Have a capacity of less than 450 litres unless the specifications have been approved by the EPD.</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 1 of the Regulations</li> </ul> </li> <li>The storage area for chemical wastes should: <ul style="list-style-type: none"> <li>Be clearly labelled and used solely for the storage of chemical waste.</li> <li>Be enclosed on at least 3 sides.</li> <li>Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> <li>Have adequate ventilation</li> </ul> </li> </ul>	✓			



Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<ul style="list-style-type: none"> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary)</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Be arranged so that incompatible materials are adequately separated</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Disposal of chemical waste should           <ul style="list-style-type: none"> <li>Be via a licensed waste collector</li> </ul> </li> </ul>	✓			
<ul style="list-style-type: none"> <li>Be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility which also offers a chemical waste collection service and can supply the necessary storage containers</li> </ul>	✓			
<ul style="list-style-type: none"> <li>To be re-user of the waste, under approval from the EPD</li> </ul>				✓
<b>General Refuse</b>				
<ul style="list-style-type: none"> <li>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D and chemical waste.</li> </ul>	✓			
<ul style="list-style-type: none"> <li>A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical waste, on a regular basis to minimise odour, pest and litter impacts.</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Burning of refuse on construction sites is prohibited by law.</li> </ul>	✓			
<b>Landscape and Visual</b>				
<b>Preservation of Existing Vegetation</b>				
<ul style="list-style-type: none"> <li>Trees that have high amenity or ecology value and contribute most to the landscape and visual amenity of the site and its immediate environs should be retained.</li> </ul>	✓			
<ul style="list-style-type: none"> <li>The storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the precautionary area should be prohibited.</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Phase segmental root pruning for trees should be retained and transplanted over a suitable period (determined by species and size) prior to lifting or site formation works which affect the existing rootball of trees identified for retention. The extent of the pruning will be based on the size and the species of the tree in each case.</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Pruning of the branches of existing trees identified for transplantation and retention should be based on the principle of crown thinning maintaining their form and amenity value.</li> </ul>	✓			
<ul style="list-style-type: none"> <li>Existing vegetation should be watered particularly during periods of excavation when the water table beneath the existing vegetation is lowered.</li> </ul>				✓
<ul style="list-style-type: none"> <li>The damaged vegetation should be rectified and repaired following the construction phase to its original condition prior to the commencement of the works or replacement using specimens of the same species, size and form where appropriate to the design intention of the area affected.</li> </ul>				✓
<ul style="list-style-type: none"> <li>All works affecting the trees identified for retention and transplantation should be monitored carefully. This includes the key stages in the preparation of the trees, the implementation of protection measures and health monitoring through out the construction period.</li> </ul>	✓			
<b>Preservation of Existing Topsoil</b>				
<ul style="list-style-type: none"> <li>Topsoil disturbed during the construction phase should be tested using a standard soil testing methodology and where it is found to be worthy of retention stored for re-used.</li> </ul>				✓
<ul style="list-style-type: none"> <li>The soil should be stockpiled to a maximum height of 2m and will be either temporarily vegetated with hydroseeded grass during construction or covered with a waterproof covering to prevent erosion</li> </ul>				✓
<ul style="list-style-type: none"> <li>The stockpile should be turned over on a regular basis to avoid acidification and the degradation of the organic material, and reused after completion.</li> </ul>				✓
<b>Permanent and Temporary Works Areas</b>				
<ul style="list-style-type: none"> <li>Where appropriate to the final design the landscape of these works areas should be restored following the completion of the construction phase.</li> </ul>				✓
<ul style="list-style-type: none"> <li>Construction site controls should be enforced including the storage of materials, the location and appearance of site accommodation and the careful design of site lighting to prevent light spillage.</li> </ul>				✓

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

<b>Mitigation Planting</b>					
•	Replanting of disturbed vegetation should be undertaken at the earliest possible stage of the construction phase.			√	
•	Use of native plant species predominantly in the planting design for the buffer areas.			√	
<b>Good Site Practices</b>					
•	The Environmental Permit should be displaced conspicuously on site.	√			
•	Construction noise permits should be posted at site entrance or available for site inspection.			√	
▪	Good site practices should be adopted to clean the rubbish and litter on a regular basis so as to prevent the rubbish and litter from dropping into the nearby environment.	√			
▪	Regular cleaning and maintenance programme for waste storage area, drainage systems, silt traps, sumps and oil interceptors.	√			
▪	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	√			

**Summary of the Weekly Site Inspection:**

Item	Details of defective works or observations	Status of the item (closed / continue follow-up)	Proposed Follow Up Action (if required)	Photo Ref.	Target Completion Date
1	Follow-up action to item 1 on 24/12/14, dusty condition observed near the end section of New Road site was improved.	Closed		141231_001	---
2	Follow-up action to item 2 on 24/12/14, general refuse observed near the end section of New Road site was collected.	Closed		141231_002	---
3	Follow-up action to item 3 on 24/12/14, oil container observed to be placed unapptly near the middle section of New Road site was removed.	Closed		141231_003	---




Remark

---

Checked by	Name	Title	Signature	Date
	C. L. Lau	ET Leader		31 December 2014

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
 New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**Photos**

 <p>Photo 141231_001 – Dusty condition observed near the end section of New Road site was improved</p>	 <p>Photo 141231_002 – General refuse observed near the end section of New Road site was collected.</p>	 <p>Photo_141231_003 – Oil container observed near the middle section of New Road site was removed.</p>



## **Appendix F**

### **Implementation Schedule of Mitigation Measures**

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

## Environmental Mitigation Implementation Schedule

	Location	Implementation Status			
		Implemented	Not implemented	Not Observed	Not Applicable
<b>Air Quality</b>					
Any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading.	All areas	√			
The working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.	All areas			√	
Dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.	All areas			√	
Where a site boundary adjoins a road, streets or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit.	Site boundary				√
The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	All areas	√			
The portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials.	Site egress	√			
All dusty materials should be sprayed with water prior to any loading, unloading or transfer.	All areas			√	
Vehicle speed should be limited to 10 kph except on completed access roads.	All access roads	√			
Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	All areas	√	√		
Vehicle and equipment should be switched off while not in use.	All areas	√			
All plant and equipment should be well maintained e.g. without black smoke emission.	All areas	√			
Open burning should be prohibited.	All areas	√			
<b>Noise Impact</b>					
The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted.	All areas	√			
The approved method of working, equipment and sound-reducing measures (e.g. use of silenced type of equipment, etc.) shall be adapted.	All areas	√			
The constructions works should be scheduled to minimize noise nuisance. Concurrent noisy works should be carried out at different time slots or spread around the construction sites in order to help to reduce the cumulative noise effect produced in the construction process.	All areas	√			
Noisy equipment and noisy activities shall be located as far away from NSRs as is practical.	All areas	√			
Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	All areas	√			
Well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	All areas	√			
Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.	All areas	√			
Mobile or movable noise barriers should be erected near to the construction plants to reduce the noise levels from stationary items of Powered mechanical equipment (PME) whenever practicable.	All areas			√	
PME should be covered or shielded by appropriate acoustic materials.	All areas	√			
Air compressors and hand held breakers should have noise labels.	All areas	√			
Compressors and generators should operate with door closed.	All areas	√			

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

Environmental Protection Measures	Location	Implementation Status				
		Implemented	Not implemented	Not Observed	Not Applicable	
<b>Noise Impact</b>						
<ul style="list-style-type: none"> <li>With construction / demolition work undertaken at a distance of 60m or less to the NSRs, Level 1 – use of Quiet Plant and Moveable Noise barrier shall be adopted. Below mitigation measures should be included:               <ul style="list-style-type: none"> <li>Particular models of plants should be quieter than the standards given in GW-TM.</li> <li>Purpose-built movable noise barriers should be used to mitigate construction noise directly at sources that are not usually mobile provide that the direct line of sight to the source is blocked.</li> </ul> </li> <li>With demolition work undertaken at a distance of 12m or less to the NSRs, Level 2 – Alternative demolition method of existing boundary fence should be adopted. Below mitigation measures should be included:               <ul style="list-style-type: none"> <li>Use of welder is recommended to replace the use of hand-held drill</li> <li>Use of hand-held breaker with movable noise barrier is recommended to replace the use of mini-robot mounted breaker, and the duration for the used of hand-held breaker is minimal as only the surface level of the footing to be broken.</li> <li>The removal of the footing of the existing boundary fence should be carried by concrete crusher mini-robot mounted after the surface level broken by hand-held breaker.</li> </ul> </li> </ul>	All areas	✓			✓	
<b>Water Quality</b>						
<b>Mitigation Measures for General Construction Activities</b>						
<ul style="list-style-type: none"> <li>The site should be confined to avoid silt runoff to the site</li> <li>No discharge of silty water into the storm drain and drainage channel within and the vicinity of the site</li> <li>Any soil contaminated with chemicals / oils shall be removed from site and the void created shall be filled with suitable materials</li> <li>Stockpiles to be covered by tarpaulin to avoid spreading of materials during rainstorms</li> <li>Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>Chemical waste containers shall be labelled with appropriate warning signs in English and Chinese to avoid accidents. Clear instructions showing what action to take in the event of an accidental should be provided.</li> <li>Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area.</li> <li>Any construction plant which causes pollution to the water system due to leakage of oil or fuel shall be removed off-site immediately.</li> <li>Spillage or leakage of chemical waste to be controlled by using suitable absorbent materials.</li> <li>Chemicals will always be stored on drip trays or in bunded areas where the volume is 110% of the stored volume.</li> <li>Regular clearance of domestic waste generated in the temporary sanitary facilities to avoid waste water spillage.</li> <li>Temporary sanitary facilities to be provided for on-site workers during construction.</li> </ul>	All areas	✓				✓
<b>Mitigation Measures for Concreting Works</b>						
<ul style="list-style-type: none"> <li>A temporary drainage channel and associated facilities should be provided to collect the runoff generated and prevent concrete-contaminated water from entering watercourses. Adjustment of pH can be achieved by adding a suitable neutralizing reagent to wastewater prior to discharge.</li> <li>For work sites of Section 3 in the proximity of Lin Ma Hang Stream SSSI, the concreting works should be temporarily isolated with proper method, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props.</li> </ul>	All areas	✓				✓
<b>Mitigation Measures for Soil Excavation and Stockpiling</b>						
<ul style="list-style-type: none"> <li>Excavated soil with needs to be temporarily stockpiled should be stored in a specially designated area and provided with a tarpaulin cover to avoid runoff into the drainage channels.</li> </ul>	All areas	✓				✓

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

Environmental Protection Measures	Location	Implementation Status			
		Implemented	Not Implemented	Not Observed	Not Applicable
<b>Water Quality</b>					
<b>Mitigation Measures for Site Depot</b>					
<ul style="list-style-type: none"> <li>All compounds in works areas should be located on areas of hard standing with provision of drainage channels and settlement ponds where necessary to allow interception and controlled release of settled / treated water.</li> <li>Hard standing compounds should drain via an oil interceptor. The oil interceptor should be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A by pass should be provided to avoid overload of the interceptor's capacity.</li> <li>Any contractor generating waste oil or other chemicals as a result of his activities should be register as a chemical waste producer.</li> <li>Disposal of the waste oil should be done by a licensed collector.</li> <li>Good housekeeping practices should be implemented to minimise careless spillage and to keep the storage and the work space in a tidy and clean condition.</li> <li>Appropriate training including safety codes and relevant manuals should be given to the personnel who regularly handle chemicals.</li> </ul>	All areas		✓		
	All areas			✓	
	All areas			✓	
	All areas			✓	
	All areas			✓	
	All areas	✓			
	All areas	✓			
<b>Mitigation Measures for Construction of Checkpoint at Shek Chung Au</b>					
<ul style="list-style-type: none"> <li>Sewage system should be constructed to divert domestic sewage, which will be generated from the sanitary facilities provided in the new checkpoint at Shek Chung Au, to public sewer connected to government sewage treatment facilities.</li> </ul>	All areas				✓
<b>Waste Management</b>					
<b>Site Clearance</b>					
<ul style="list-style-type: none"> <li>The topsoil and vegetation removed and excavated material may have to be temporarily stockpiled on site. Control measures should be taken at the stockpile area to prevent the generation of dust and pollution of stormwater channels, fish ponds or river channels.</li> <li>During the wet season, stockpiling of excavated materials should be avoided to eliminate the risk of blocking drains.</li> </ul>	All areas				✓
	All areas				✓
<b>Construction and Demolition Materials</b>					
<ul style="list-style-type: none"> <li>Careful design, planning and good site management can minimize over-ordering and generation of waste materials such as concrete mortars and cement grouts.</li> <li>The design of formwork should maximize the use of standard wooden panels so to achieve high reuse levels. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.</li> <li>C&amp;D materials should be recycled as much as possible on-site.</li> <li>Proper segregation of waste on-site will increase the feasibility of certain components of the waste system by the recycling contractors.</li> <li>Different areas of the worksite shall be designated for such segregation and storage wherever site conditions permit.</li> <li>Trip-ticket system should be employed to monitor the disposed of C&amp;D material and solid at public filling facilities and landfills, and to control fly-tipping.</li> </ul>	All areas	✓			
	All areas	✓			
	All areas	✓			
	All areas	✓			
	All areas	✓			
<b>Chemical Waste</b>					
<ul style="list-style-type: none"> <li>For those processes which generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.</li> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in according with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste as follow:</li> <li>Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.</li> <li>Have a capacity of less than 450 litres unless the specifications have been approved by the EPD.</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 1 of the Regulations</li> </ul> </li> </ul>	All areas	✓			
	All areas	✓			
	All areas	✓			





Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

Environmental Protection Measures	Location	Implementation Status			
		Implemented	Not Implemented	Not Observed	Not Applicable
<b>Waste Management</b>					
<b>Chemical Waste</b>					
<ul style="list-style-type: none"> <li>▪ The storage area for chemical wastes should:               <ul style="list-style-type: none"> <li>▪ Be clearly labelled and used solely for the storage of chemical waste.</li> <li>▪ Be enclosed on at least 3 sides.</li> <li>▪ Have an impermeable floor and bounding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area whichever is the greatest.</li> <li>▪ Have adequate ventilation</li> <li>▪ Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary)</li> <li>▪ Be arranged so that incompatible materials are adequately separated</li> </ul> </li> <li>▪ Disposal of chemical waste should               <ul style="list-style-type: none"> <li>▪ Be via a licensed waste collector</li> <li>▪ Be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility which also offers a chemical waste collection service and can supply the necessary storage containers</li> <li>▪ To be re-user of the waste, under approval from the EPD</li> </ul> </li> </ul>	All areas All areas All areas All areas All areas All areas	✓ ✓ ✓ ✓ ✓ ✓			
<b>General Refuse</b>					
<ul style="list-style-type: none"> <li>▪ General refuse should be stored in enclosed bins or compaction units separate from C&amp;D and chemical waste.</li> <li>▪ A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D and chemical waste, on a regular basis to minimise odour, pest and litter impacts.</li> <li>▪ Burning of refuse on construction sites is prohibited by law.</li> </ul>	All areas All areas All areas	✓ ✓ ✓			✓
<b>Landscaping and Visual</b>					
<b>Preservation of Existing Vegetation</b>					
<ul style="list-style-type: none"> <li>▪ Trees that have high amenity or ecology value and contribute most to the landscape and visual amenity of the site and its immediate environs should be retained.</li> <li>▪ The storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the precautionary area should be prohibited.</li> <li>▪ Phase segmental root pruning for trees should be retained and transplanted over a suitable period (determined by species and size) prior to lifting or site formation works which affect the existing rootball of trees identified for retention. The extent of the pruning will be based on the size and the species of the tree in each case.</li> <li>▪ Pruning of the branches of existing trees identified for transplanted and retention should be based on the principle of crown thinning maintaining their form and amenity value.</li> <li>▪ Existing vegetation should be watered particularly during periods of excavation when the water table beneath the existing vegetation is lowered.</li> <li>▪ The damaged vegetation should be rectified and repaired following the construction phase to its original condition prior to the commencement of the works or replacement using specimens of the same species, size and form where appropriate to the design intention of the area affected.</li> <li>▪ All works affecting the trees identified for retention and transplanted should be monitored carefully. This includes the key stages in the preparation of the trees, the implementation of protection measures and health monitoring through out the construction period.</li> </ul>	All areas All areas All areas All areas All areas All areas All areas	✓ ✓ ✓ ✓ ✓ ✓ ✓			✓ ✓

Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and  
New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

Environmental Protection Measures	Location	Implementation Status				
		Implemented	Not implemented	Not Observed	Not Applicable	
<b>Landscape and Visual</b>						
<b>Preservation of Existing Topsoil</b>						
<ul style="list-style-type: none"> <li>Topsoil disturbed during the construction phase should be tested using a standard soil testing methodology and where it is found to be worthy of retention stored for re-used.</li> <li>The soil should be stockpiled to a maximum height of 2m and will be either temporarily vegetated with hydroseeded grass during construction or covered with a waterproof covering to prevent erosion</li> <li>The stockpile should be turned over on a regular basis to avoid acidification and the degradation of the organic material, and reused after completion.</li> </ul>	All areas				✓	
	All areas					✓
	All areas					✓
<b>Permanent and Temporary Works Areas</b>						
<ul style="list-style-type: none"> <li>Where appropriate to the final design the landscape of these works areas should be restored following the completion of the construction phase.</li> <li>Construction site controls should be enforced including the storage of materials, the location and appearance of site accommodation and the careful design of site lighting to prevent light spillage.</li> </ul>	All areas				✓	
	All areas					✓
<b>Mitigation Planting</b>						
<ul style="list-style-type: none"> <li>Replanting of disturbed vegetation should be undertaken at the earliest possible stage of the construction phase.</li> <li>Use of native plant species predominantly in the planting design for the buffer areas.</li> </ul>	All areas				✓	
	All areas					✓
<b>Good Site Practices</b>						
<ul style="list-style-type: none"> <li>The Environmental Permit should be displaced conspicuously on site.</li> <li>Construction noise permits should be posted at site entrance or available for site inspection.</li> <li>Good site practices should be adopted to clean the rubbish and litter on a regular basis so as to prevent the rubbish and litter from dropping into the nearby environment.</li> <li>Regular cleaning and maintenance programme for waste storage area, drainage systems, silt traps, sumps and oil interceptors.</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>	All areas	✓				
	All areas					✓
	All areas		✓			
	All areas	✓				
	All areas	✓				



## **Appendix G**


### **Site General Layout plan**

**SCOPE OF WORKS:**

- SECTION A - PREPARATORY WORKS TO THE NEW BOUNDARY PATROL ROAD INCLUDING ARCHAEOLOGICAL SURVEY AND SOFT LANDSCAPE WORKS.
- SECTION B - CONSTRUCTION OF THE BOUNDARY FENCES FROM NG TUNG RIVER TO PING YUEN RIVER AND FROM PAK FU SHAN TO LIN MA HANG, OTHER THAN THAT ALONG THE NEW BOUNDARY PATROL ROAD, INCLUDING ASSOCIATED DEMOLISHED WORKS AS DESCRIBED UNDER THE CONTRACT TO FACILITIES THE CONSTRUCTION OF NEW BOUNDARY FENCES.
- SECTION C - CONSTRUCTION OF BOUNDARY FENCES, ROADWORK AND LANDSCAPING WORK ALONG NEW BOUNDARY PATROL ROAD INCLUDING ASSOCIATED DEMOLITION WORKS AS DESCRIBED UNDER THE CONTRACT TO FACILITIES THE CONSTRUCTION OF NEW BOUNDARY FENCES.
- SECTION D - DEMOLITION WORKS AT SHEK CHEUNG AU, NEAR GATE 54 AND WARNING SIGNS AT MAI PO TO LOK MA CHAU CONTROL SECTION.
- SECTION E - DEMOLITION WORKS FROM LOK MA CHAU CONTROL POINT TO NG TUNG RIVER SECTION.

**LEGEND:**

- PROPOSED NEW SECTIONS OF PRIMARY BOUNDARY FENCE OF EXISTING BOUNDARY PATROL ROAD
- PROPOSED NEW SECTIONS OF BOUNDARY FENCE ALONG WITH BOUNDARY PATROL ROAD
- EXISTING BOUNDARY PATROL ROAD TO BE DEMOLISHED
- PROPOSED RELOCATION OF BOUNDARY FENCE FROM ROAD TO BOUNDARY FENCE AND PROPOSED SECONDARY BOUNDARY FENCE ENTRUSTED TO THE CONTRACT TO FACILITIES FOR THEIR CONSTRUCTION UNDER ANOTHER PROJECT NAMELY "REGULATION OF SHEK CHEUNG RIVER STAGE 4 - ANCILLARY ROAD WORKS"



No.	Date	Description	Initial
1	01/12/21	Issue for Tender	MS
2	01/12/21	Issue for Tender	MS

Client/Project No: 719121

**Metz MacDonald**

2011-2012 Annual Report  
 2011-2012 Annual Report  
 2011-2012 Annual Report  
 2011-2012 Annual Report

Designed	DC	97	09-08-11
Drawn	LTK	LTK	09-08-11
Checked	LW	LW	09-09-11
Approved	TT	TT	09-09-11

Contract No.	SS Y307
File No.	ASD/201/7906
Project No.	12CB
Contract Agreement No.	SSN005
Contract	

CONSTRUCTION OF A SECONDARY BOUNDARY FENCE AND NEW SECTIONS OF PRIMARY BOUNDARY FENCE AND BOUNDARY PATROL ROAD (PHASE 2)

Drawing Title  
**GENERAL LAYOUT PLAN**

Drawing No.	FIGURE 1	Scale	N.T.S.
	<i>Trill</i>	Date	01/12
The Architect of the Contract			

**ARCHITECTURAL SERVICES DEPARTMENT**

© The Government of the Hong Kong Special Administrative Region. All rights reserved. This drawing is the property of the Architect of the Contract. It is to be used only for the purpose for which it is issued. It is not to be reproduced, stored in a retrieval system, or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or by any information storage and retrieval system, without the prior written permission of the Architect of the Contract.



## Appendix H

### Monthly Summary Waste Flow Table

## Monthly Summary Waste Flow Table for 2014 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated (in '000m <sup>3</sup> )	Hard Rocks and Large Broken Concrete (in '000m <sup>3</sup> )	Reused in the Contract (in '000m <sup>3</sup> )	Reused in other Projects (in '000m <sup>3</sup> )	Disposed as Public Fill (in '000m <sup>3</sup> )	Imported Fill (in '000m <sup>3</sup> )	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m <sup>3</sup> )
Jan	0	0	0	0	0	0	0	0.01	0	0	0
Feb	0	0	0	0	0	0.052	0	0.02	0	0	0
Mar	0	0	0	0	0	0.884	0	0	0	0.1	0
Apr	0	0	0	0	0	0.906	0	0	0	0	0
May	0	0	0	0	0	0	0	0	0	0	0
June	0	0	0	0	0	0	0	0	0	0	0
July	0	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0	0
Sept	0	0	0	0	0	0	0	0	0	0	0
Oct	0	0	0	0	0	0	0	0	0	0	0
Nov	0	0	0	0	0	0	0	0	0	0	0
Dec	0	0	0	0	0	0	0	0	0	0	0
Total	0	0	0	0	0	1.842	0	0.03	0	0.1	0

Notes: The performance targets are given in PS Clause 6(14).

The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site. Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

## Appendix I

### Monitoring Schedule for this Reporting Month and the Coming Month



**Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)**

**Schedule for Noise Monitoring (NM) and Weekly Site Inspection (Weekly SI)**

**December 2014**

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3 NM Weekly SI	4	5	6
7	8	9	10 NM Weekly SI	11	12	13
14	15	16	17 NM Weekly SI	18	19	20
21	22	23	24 NM Weekly SI	25	26	27
28	29	30	31 NM Weekly SI			




**Contract No.: SS Y307 - Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)**

**Schedule for Noise Monitoring (NM) and Weekly Site Inspection (Weekly SI)**

**January 2015**

Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1	2	3
4	5	6	7 NM Weekly SI	8	9	10
11	12	13	14 NM Weekly SI	15	16	17
18	19	20	21 NM Weekly SI	22	23	24
25	26	27	28 NM Weekly SI	29	30	31

**Figure**



**Title:** Locations of Noise Monitoring Stations

**ETS-Testconsult Ltd**

**Project:** Contract No. SS Y307 – Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Phase 2)

**Figure 1**