
Drainage Services Department

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Monthly EM&A Report July 2021

(Version 1)



REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ref.: DSDSWHS1EM00_0_0127E.21

13 August 2021

By E-mail and Fax (3922 9797)

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road Sha Tin, New Territories, Hong Kong

Attention: Mr CHANG Ping Wah

Dear Mr CHANG,

Re: Contract No. SPW 08/2019
Independent Environmental Checker for
Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Monthly EM&A Report for July 2021

Reference is made to the Environmental Team's submission of Monthly EM&A Report for July 2021 (Version 1) certified by the ET Leader and provided to us via e-mail on 13 August 2021.

Please be informed that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of FEP-02/474/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui

Independent Environmental Checker

c.c.

DSD Cinotech Attn.: Ms Konica Cheung

Attn.: Mr K. S. Lee

(By Fax: 3104 6420)

(By Fax: 3107 1388)

Q:\Projects\DSDSWHS1EM00\02 Proj_Mgt\02 Corr\DSDSWHS1EM00_0_0127E.21.docx

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Summary of Main Works Undertaken and Key Measures Implemented	
Summary of Exceedances, Investigation and Follow-up	
Complaint Handling, Prosecution and Public Engagement	
Reporting Changes	
Future Key Issues	4
1 INTRODUCTION	5
Background	5
Purpose of the Report	5
Project Organizations	
Construction Activities undertaken during the Reporting Month	
Summary of EM&A Requirements	
Statues of Environmental Licensing and Permitting	
2 AIR QUALITY	9
Monitoring Requirement	9
Monitoring Locations	
Monitoring Parameters and Frequency	
Monitoring Equipment	
Monitoring Methodology	
Comparison of EM&A Result with EIA Prediction	
3 NOISE	
Monitoring Requirements	
Monitoring Parameters, Frequency and Duration	
Monitoring Equipment	
Monitoring Methodology and QA/QC Procedure	
Maintenance and Calibration	15
Results and Observations	
Comparison of EM&A Result with EIA Prediction	16
4 ECOLOGY	17
Monitoring Requirements	17
Monitoring Locations	17
Monitoring Parameters, Frequency and Duration	
Monitoring Methodology	
Analytical Methodology	
Results Analysis	
Observations	
5 WATER QUALITY	
Monitoring Requirement	22

6	WASTE	MANAGEMENT2	2
	_	equirement	
7	LANDSO	CAPE AND VISUAL2	3
Audi	t Require	ment	;
8	ENVIRO	ONMENTAL AUDIT2	4
Imple	ementatio	n Status of Environmental Mitigation Measures	L
9	ENVIRO	ONMENTAL NON-CONFORMANCE2	8
	-	Complaint, Warning, Notification of any Summons and Successful Prosecution 28 Exceedance	
10	FUTURE	E KEY ISSUES2	9
Moni	itoring Sc	hedule30)
		USIONS AND RECOMMENDATIONS	
Conc	clusions		
		ions31	
LIST	r of tal	BLES	
Table	e I	Summary Table for Major Site Activities in the Reporting Month	
Table		Summary of Complaint/Summons/Prosecution in the Reporting Month	
Table		Summary Table for Site Activities in the Next Reporting Period	
Table		Key Project Contacts	
Table		Summary Table for Major Site Activities in the Reporting Month	
Table		Summary of Environmental License and Permit	
Table		Air Quality Monitoring Locations	
Table		Frequency and Parameters of Air Quality Monitoring	
Table		Air Quality Monitoring Equipment	
Table		Major Dust Source during Air Quality Monitoring	
Table	2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (A Approved in 2013)	S
Table	26	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report (A	c
1 aut	5 2.0	Approved in 2013)	rD
Table	3 1	Noise Monitoring Stations	
Table		Frequency and Parameters of Noise Monitoring	
Table		Noise Monitoring Equipment	
Table		Other Noise Source during Noise Monitoring	
Table		Baseline Noise Level and Noise Limit Level for Monitoring Stations	
Table		Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approve	А
1 aut	J.U	in 2013)	u
Table	. 4.1	Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, Sheun	σ
1 aoit	v 1.1	Yue and Shek Sheung Rivers during Pre-Construction Phase	5
Table	e 4.2	Ecological Monitoring Stations	

Table 4.3	Representative Waterbirds
Table 4.4	Total Bird Species and Abundance in the Reporting Month
Table 4.5	Abundance of Representative Waterbirds in the Reporting Month
Table 4.6	T-test Result for All Waterbirds in the Reporting Month
Table 4.7	T-test Result for Representative Waterbirds in the Reporting Month
Table 4.8	Observations during Ecological Monitoring in the Reporting Month
Table 8.1	Observations and Recommendations of Site Audit of Contract No. DC/2018/06
Table 8.2	Observations and Recommendations of Site Audit of Contract No. DC/2018/07
Table 8.3	Observations and Recommendations of Site Audit of Contract No. DE/2018/03
Table 8.4	Observations and Recommendations of Site Audit of Contract No. DE/2018/04
Table 10.1	Summary Table for Site Activities in the Next Reporting Period

LIST OF FIGURES

Figure 1.1	Layout Plan of the Project Site
Figure 1.2	Project Organisation for Environmental Monitoring and Audit
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Survey Location for Impact Ecological Monitoring

LIST OF APPENDICES

Appendix A	Action and Limit Levels
Appendix B	Environmental Monitoring Schedules
Appendix C	Copies of Calibration Certificates for Air Quality Monitoring
Appendix D	Weather Information
Appendix E	1-hour TSP Monitoring Results and Graphical Presentations
Appendix F	24-hour TSP Monitoring Results and Graphical Presentations
Appendix G	Copies of Calibration Certificates for Noise Monitoring
Appendix H	Noise Monitoring Results and Graphical Presentations
Appendix I	Ecological Monitoring Results and Analysis
Appendix J	Photo Records of Ecological Monitoring
Appendix K	Site Audit Summary
Appendix L	Waste Flow Table
Appendix M	Event and Action Plans
Appendix N	Environmental Mitigation Implementation Schedule (EMIS)
Appendix O	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
Appendix P	Summary of Exceedance
Appendix Q	Tentative Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 19th EM&A Report prepared by the Environmental Team, Cinotech Consultants Ltd., for Agreement No. SPW 07/2019 "Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". This report summarized the monitoring results and audits findings of the EM&A programme under the issued further EP No. FEP-02/474/2013 and in accordance with the Updated EM&A Manual during the reporting month of July 2021.

Summary of Main Works Undertaken and Key Measures Implemented

2. The main works undertaken during the reporting period are as follows:

Table I Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work Excavation works
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Electrical installation of temporary Filtrate equalisation tank Electrical installation of temporary primary sludge thickener and its accessories Retrofitting the existing primary sedimentation tank no. 6 Modification of existing emergency generator electrical works

3. Implementation of the key mitigation measures during the reporting period are as follows:

Air Quality

- Stockpiles were covered by impervious sheets.
- Water spraying on haul road was done to minimize dust generation.

Water Quality

• Stagnant water on the impervious sheets was removed.

Waste Management

- Chemicals were stored in drip trays properly.
- Unused waste and materials were removed to maintain the tidiness of the site.

Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (July 2021) and the investigation results and/or follow-up actions:

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

• No Action/Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

• No Action and Limit Level exceedance was triggered.

Complaint Handling, Prosecution and Public Engagement

Table II Summary of Complaint/Summons/Prosecution in the Reporting Month

Event Details		Follow-up/ Remedial Actions Statu		
Event	Number	Brief Description		Remarks
Complaints Received	0	-	-	-
Notification of Summons and Prosecutions Received	0	-	-	1
Public Engagement Activities	0	-	-	-

Reporting Changes

5. There were no reporting changes during the reporting month.

Future Key Issues

6. The key works or activities will be anticipated in the next reporting period are as follows:

Table III Summary Table for Site Activities in the Next Reporting Period

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane Installation of cable tray, conduit Installation of F.S. equipment Installation of power cable Installation of guide bar bracket, guide bar and placing the effluent transfer pump
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Electrical installation of temporary filtrate equalisation tank Installation of FRP tank Testing and commission of temporary primary sludge thickener and its accessories. Retrofitting the existing primary sedimentation tank No. 6 Modification of existing emergency generator electrical works

1 INTRODUCTION

Background

- 1.1 The Further Expansion of Shek Wu Hui Effluent Polishing Plant (SWHEPP) is a designated Project (DP) under F.1 and F.2 of Part 1, Schedule 2 of Environmental Impact Assessment Ordinance (EIAO). The "North East New Territories New Development Areas" Environmental Impact Assessment (NENT NDAs EIA) Report (Registered No.: AEIAR-175/2013) covered the assessment for the Further Expansion of SWHSTW Phase 1A, 1B and 2, and the associated Environmental Monitoring and Audit (EM&A) Manual was approved on 18 October 2013.
- 1.2 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, SWHSTW was completed in two stages and expanded progressively in the past year. In 2009, the expansion of SWHSTW was completed and its design capacity was 93,000m²/day at average dry weather flow (ADWF). After the Resource Allocation Exercise 2017, the existing SWHSTW is proposed to be upgraded from secondary to tertiary treatment level as the new SWHEPP at 3 stages: Main Works Stage 1, Stage 2 and Stage 3.
- 1.3 A Further Environmental Permit (EP) (Permit No. FEP-02/474/2013) was issued on 15 February 2018 to DSD as the Permit Holder to assume the responsibility for construction and operating the SWHEPP Project up to a capacity of 190,000m³/day. The updated Environmental Monitoring and Audit (EM&A) Manual was prepared in accordance with Condition 2.3 of the Further EP. The site layout plan for the Project is shown in **Figure 1.1**.
- 1.4 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Shek Wu Hui Effluent Polishing Plant Main Works Stage 1" (hereinafter called the "Project").

Purpose of the Report

1.5 This is the 19th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in July 2021.

Project Organizations

- 1.6 Different Parties with different levels of involvement in the project organization include:
 - Permit Holder Drainage Services Department (DSD)
 - Supervisor Representative AECOM Asia Company Limited (AECOM)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractors
 - o Contract No.: DC/2018/06 Kwan Lee Chun Wo Joint Venture (KLCWJV)
 - o Contract No.: DC/2018/07 Kwan Lee Chun Wo Joint Venture (KLCWJV)
 - o Contract No.: DE/2018/03 Jardine Engineering Corporation Limited (JEC)
 - o Contract No.: DE/2018/04 Bestwise Envirotech Limited (Bestwise)

1.7 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Phone No.
DSD	Permit Holder	Ms. Konica Cheung	2594 7463
AECOM	Supervisor Representative	Ms. Bianca Choi	3907 6141
	Mr. KS Lee (ETL)	2151 2091	
Cinotech	Environmental Team	Ms. Betty Choi 2151 2	2151 2072
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
KLCWJV	Contractor (DC/2018/06)	Ms. Ruby Hui	6218 6408
KLCWJV	Contractor (DC/2018/07)	Ms. Shirley Kong	5162 5933
JEC	Contractor (DE/2018/03)	Ms. Juliet Ting	6826 7319
Bestwise	Contractor (DE/2018/04)	Mr. Albus Cheung	9731 0831

1.8 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

1.9 The major site activities undertaken in the reporting month included:

Table 1.2 Summary Table for Major Site Activities in the Reporting Month

Contract No.	Contract Title	Site Activities	
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work Excavation works 	
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation 	

Contract No.	Contract Title	Site Activities
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Electrical installation of temporary Filtrate equalisation tank Electrical installation of temporary primary sludge thickener and its accessories Retrofitting the existing primary sedimentation tank no. 6 Modification of existing emergency generator electrical works

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, water quality monitoring, ecological monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 8 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in July 2021.

Statues of Environmental Licensing and Permitting

1.13 All permits/licenses obtained for the Project are summarized in **Table 1.3**.

Summary of Environmental License and Permit Table 1.3

	D	Valid Period		g, ,
Contract No.	Permit / License No.	From	То	Status
Environmenta	l Permit (EP)	1		
All	FEP-02/474/2013	15 Feb 2018	N/A	Valid
Notification of	Construction Works under Air Po	ollution Control	Ordinance (AP	CO)
DC/2018/06	449210 (Portion A & C)	23 Sep 2019	N/A	Valid
DC/2018/06	449211 (WM1)	23 Sep 2019	N/A	Valid
DC/2018/07	449210	23 Sep 2019	N/A	Valid
DE/2018/03	455843 (WA3)	6 May 2020	N/A	Valid
DE/2018/03	457212 (WA1-B)	15 Jun 2020	N/A	Valid
DE/2018/03	460065 (Sidestream)	16 Sep 2020	N/A	Valid
DE/2018/04	460181	17 Sep 2020	N/A	Valid
Billing Accour	nt for Construction Waste Disposa	l		•
DC/2018/06	7035390	11 Oct 2019	N/A	Valid
DC/2018/07	7035985	9 Dec 2019	N/A	Valid
DE/2018/03	7035700	6 Nov 2019	N/A	Valid
DE/2018/04	703621912	2 Jan 2020	N/A	Valid
Registration o	f Chemical Waste Producer			
DC/2018/06	5213-624-K3371-01	14 Nov 2019	N/A	Valid
DC/2018/07	5213-624-K3371-02	6 Jan 2020	N/A	Valid
DE/2018/03	5213-624-T3861-01	14 Apr 2020	N/A	Valid
DE/2018/04	5213-624-B2592-01	7 Jul 2020	N/A	Valid
Effluent Disch	arge License			
DC/2018/06	WT00035431-2019 (Portion C)	27 Jul 2020	31 Jan 2025	Valid
DC/2018/06	WT00035718-2020 (Portion A)	2 Apr 2020	30 Apr 2025	Valid
DC/2018/07	WT00035727-2020	1 Apr 2020	30 Apr 2025	Valid
DE/2018/03	WT00037220-2020	16 Mar 2021	31 Jan 2026	Valid
Construction 1	Noise Permit (Use of Powered Mec	hanical Equipmo	ent)	
DC/2018/06				Expired
& DC/2018/07	GW-RN0181-21	12 Apr 2021	11 Jul 2021	on 11 Jul 2021
DC/2018/06				2021
&	GW-RN0432-21	12 Jul 2021	11 Jan 2022	Valid
DC/2018/07				
DC/2018/06	GW-RN0479-21	7 Jul 2021	30 Sep 2021	Valid
DE/2018/03 GW-RN0274-21		28 Apr 2021	27 Jul 2021	Expired on 27 Jul 2021
DE/2018/03	GW-RN0484-21	6 Jul 2021	27 Jan 2022	Valid

2 AIR QUALITY

Monitoring Requirement

2.1 According to the Updated EM&A Manual of SWHEPP, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Four designated monitoring stations were selected for air quality monitoring programme. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Air Quality Monitoring Locations

Monitoring Stations	Location	Location of Measurement
AM1 ⁽¹⁾	Wai Loi Tsuen	Ground Level
AM2 ⁽¹⁾	Fu Tei Au	Ground Level
AM1a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (East)	Ground Level
AM2a ⁽²⁾	Site Boundary of the Shek Wu Hui STW (North)	Ground Level

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

Monitoring Parameters and Frequency

2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Table 2.2 Frequency and Parameters of Air Quality Monitoring

Monitoring Stations	Parameter	Period	Frequency
AM1 & AM2	1-hour TSP	0700 - 1900	3 times/day, once every 6 days
AM1a & AM2a	24-hour TSP	24 hours	Once every 6 days

Monitoring Equipment

- 2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual, Section 2.2.2, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.5 Wind data monitoring equipment was set on rooftop (about 4/F) of the SWHSTW control room building for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sectors of 22.5 degrees each.

Monthly EM&A Report – July 2021

2.6 **Table 2.3** summarizes the equipment to be used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

Table 2.3 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
1-hour TSP Dust Meter	1-hour TSP Dust Meter Sibata Model No.: LD-5R	
III/C Complex	GMW Model: GS 2310	1
HVS Sampler	TISCH Model: TE 5170	1
Calibrator	TISCH Model: TE-5025A	1
Wind Anemometer	Global Water Instrumentation WE800	1

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.8 The following maintenance/calibration is required for the 1-hour dust meter:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

<u>Instrumentation</u>

2.9 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.

2.10 The positioning of the HVS samplers are as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
- No two samplers shall be placed less than 2 meter apart;
- The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
- A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
- A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
- No furnace or incinerator flue is nearby;
- Airflow around the sampler is unrestricted;
- The sampler is more than 20 metres from the dripline;
- Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
- Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3 µm diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Limited) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.12 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.13 Impact air quality monitoring was conducted at four monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.
- 2.14 No Action/Limit Level exceedance was recorded for all 1-hour TSP monitoring in the reporting month.
- 2.15 No Action/Limit Level exceedance was recorded for all 24-hour TSP monitoring in the reporting month
- 2.16 The air temperature, precipitation and the relative humidity data was obtained from daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service, where the wind speed and wind direction were recorded by the installed Wind Anemometer at rooftop (about 4/F) of the SWHSTW control room building. This weather information for the reporting month is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Monthly EM&A Report – July 2021

Table 2.4 Major Dust Source during Air Quality Monitoring

Monitoring Stations	Major Dust Source
AM1 - Wai Loi Tsuen	Road Traffic at Sheung Shui Tung Hing Road
AM2 - Fu Tei Au	N/A
AM1a - Site Boundary of the Shek Wu Hui STW (East)	Vehicle Movement within SWHSTW
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in the EIA Report (as approved in 2013) as summarised in **Tables 2.5** and **Table 2.6**.

Table 2.5 Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	ASR ID	Predicted 1-hr TSP Concentration in EIA Report (as Approved in 2013), dB(A), µg/m ³	Reporting Month (July 2021), µg/m³
AM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	18.2 - 171.6
AM2 - Fu Tei Au	FLN-E28	255	18.2 - 75.4

Remarks:

(1) No 1-hr TSP concentration was predicted in EIA Report (As Approved in 2013).

Table 2.6 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	Predicted 24-hr TSP Concentration in EIA Report (as approved in 2013), dB(A), μg/m ³	Reporting Month (July 2021), µg/m³
AM1a - Site Boundary of the Shek Wu Hui STW (East)	N/A ⁽¹⁾	12.4 - 48.7
AM2a - Site Boundary of the Shek Wu Hui STW (North)	N/A ⁽¹⁾	13.2 - 71.0

Remarks:

2.20 The 1-hour TSP concentration at AM2 in the reporting month was lower than the prediction in the EIA Report (As Approved in 2013). The 1-hour TSP concentrations at AM1 as well as 24-hour TSP concentrations at AM1a and AM2a were not predicted in the EIA Report (As Approved in 2013).

⁽¹⁾ No 24-hr TSP concentration was predicted in EIA Report (as approved in 2013).

3 NOISE

Monitoring Requirements

3.1 According to the Updated EM&A Manual, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Noise monitoring was conducted at three designated monitoring stations in the reporting period. **Table 3.1** and **Figure 3** show the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Location	Location of Measurement
NM1	Wai Loi Tsuen	Ground Level
NM2	Fu Tei Au	Ground Level
NM3	Man Kok Village	Ground Level

Monitoring Parameters, Frequency and Duration

3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

Table 3.2 Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
NM1				L ₁₀ (30 min.) dB(A)	Free Field
NM2	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Free Field
NM3				L _{eq} (30 min.) dB(A)	Free Field

Monitoring Equipment

3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used. Copies of calibration certificates are attached in **Appendix G**.

Table 3.3 Noise Monitoring Equipment

Equipment	Model and Make	Quantity
Integrating Sound Level Meter	BSWA 308	3
Calibrator	ST-120	2

Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - The wind speed was frequently checked with the portable wind meter.
 - At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.9 No Action/Limit Level exceedance was recorded for all construction noise monitoring in the reporting month.
- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix H**.

3.11 The major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

Table 3.4 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source
NM1	Railway Noise and Road Traffic at Sheung Shui Tung Hing
INIVII	Road
NM2	N/A
NM3	Road Traffic at Po Wan Road

3.12 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq – Baseline Leq = CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
NM1	63.4	
NM2	58.0	75
NM3	63.4	

Comparison of EM&A Result with EIA Prediction

3.13 The noise monitoring data was compared with the predictions in EIA Report (as approved in 2013) as summarised in **Table 3.6**.

Table 3.6 Comparison of Noise Monitoring Data with Predictions in EIA Report (As Approved in 2013)

Monitoring Stations	NSR ID	Predicted Mitigated Construction Noise Levels in EIA Report (as Approved in 2013), dB(A)	Reporting Month (July 2021), Leq (30min) dB(A)
NM1 - Wai Loi Tsuen	N/A	N/A ⁽¹⁾	53.8 – 59.7
NM2 - Fu Tei Au	N/A	N/A ⁽¹⁾	49.7 – 57.6
NM3 – Man Kok Village	FN-18	66-75	50.8 – 62.9

Remarks:

3.14 The results at NM3 were lower than the range of the predicted mitigated construction noise levels in the EIA Report (As Approved in 2013). Construction noise levels at NM1 and NM2 were not predicted in the EIA Report (As Approved in 2013).

⁽¹⁾ No construction noise level was predicted in EIA Report (As Approved in 2013).

4 ECOLOGY

Monitoring Requirements

4.1 According to the Updated EM&A Manual, waterbird species which use rivers near the Project Site were identified and recorded. The monitoring requirement in the EM&A Manual is shown in **Table 4.1**. **Appendix A** shows the established Action/Limit Levels for ecological monitoring works.

Table 4.1 Monitoring of Measures to Minimise Disturbance to Waterbirds on Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Phase	Methodology	
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.	

4.2 The monitoring should be conducted by the ET and supervised by a qualified ecologist who will be a member of the ET.

Monitoring Locations

4.3 Transect and point count surveys were proposed within the 500m boundary of Ng Tung River, Sheung Yue River and Shek Sheung River of the assessment area. Three transects and seven-point count locations during high and low tides were applied. These locations are shown in **Figure 4** and summarized in **Table 4.2**. The photo of each transect is provided in **Appendix J**.

Table 4.2 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1		
Point Count Location P1		No
Point Count Location P2	Alana Na Tuna Dinan	
Transect T2	Along Ng Tung River	
Point Count Location P3		Yes
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue River and Shek Sheung River	Yes

Monitoring Parameters, Frequency and Duration

Monitoring surveys were conducted on a weekly basis at both high and low tides (it is considered 4.4 high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station). The magnitude of how much above or below 1.5m was subject to tidal conditions of that week as it varied throughout different times of the year. Nonetheless, the high and low tide relative to that week's tidal condition were taken into consideration. The ecological monitoring schedule is shown in **Appendix B**.

Monitoring Methodology

- Transect survey was undertaken along the concerned rivers (Ng Tung River, Sheung Yue River 4.5 and Shek Sheung River) adjacent to proposed construction activities. As the sensitive receivers (large waterbirds) are easily visible and the surveyor has used auxiliary equipment such as camera(s) and binoculars (magnification 7-10x). The transect route only follows one bank of these rivers.
- At point count locations, surveyors identified and recorded bird species which were seen or heard along the river channel. For each point count, surveyors quantitatively recorded all species seen and heard for the duration of five minutes up to the distance where birds were still detectable. All avifauna along the walk transect were recorded. Noticeable behaviours (e.g. breeding behaviours such as nesting and presence of recently fledged juveniles, roosting and feeding activities, etc.) were recorded as well.
- 4.7 Ornithological nomenclature used in report should follow *The Avifauna of Hong Kong* (Carey et al. (2001)), The Birds of Hong Kong and South China (Viney et al. (2005)) and the most recent updated list from other sources (e.g. Hong Kong Bird Watching Society).
- 4.8 Weather conditions, tidal information at the time of the survey and other noticeable activities occurring within or in the vicinity of the survey areas (e.g. ongoing routine drainage channel maintenance works and other human activities that could create disturbances to birds) were recorded.

Analytical Methodology

The number and species of waterbirds utilizing the rivers fluctuate every day naturally. 4.9 Therefore, the survey data were collectively analysed on a monthly basis to increase the sample size and to reduce random error on one survey day. Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds were compared with the baseline data for the respective month and season. The representatives of waterbirds are listed in **Table 4.3**.

Table 4.3 Representative Wa	aterbirds
-----------------------------	-----------

Species Name	Common Name	Chinese Name
Egretta garzetta	Little Egret	小白鷺
Ardea cinerea	Grey Heron	蒼鷺
Ardeola bacchus	Chinese Pond Heron	池鷺
Phalacrocorax carbo	Great Cormorant	普通鸕鷀
Ardea alba	Great Egret	大白鷺
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺

- 4.10 When a decline in abundance of all or representative waterbird is identified, one-tailed Student t-test was adopted to statistically analyse whether the drop is significant. If the collected data for the reporting month fails to show no significant difference from that in the baseline phase at 95% confidence level, the action level will be triggered. Likewise, the limit level is set at 99% confidence level.
- 4.11 In addition, if important behaviours such as breeding, brooding, nesting and presence of recently fledged juveniles of species of conservation importance are observed, the Resident Engineer, Contractor and IEC should be notified immediately after the survey. The Contractor should review current construction programme and minimize disturbance due to construction activities.

Results

4.12 For this reporting month, the numbers of species and individuals recorded were provided in **Table 4.4**. The photo record of waterbirds can be found in **Appendix J**.

Table 4.4 Total Bird Species and Abundance in the Reporting Month

	Number of Species	Abundance
All Avifauna	40	691
Waterbirds	10	270

4.13 **Table 4.5** presents the abundance of representative species.

 Table 4.5
 Abundance of Representative Waterbirds in the Reporting Month

Species Name	Common Name	Chinese Name	Abundance
Egretta garzetta	Little Egret	小白鷺	142
Ardea cinerea	Grey Heron	蒼鷺	0
Ardeola bacchus	Chinese Pond Heron	池鷺	80
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	0
Ardea alba	Great Egret	大白鷺	24
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	16

Analysis

4.14 The result of student t-tests for all waterbirds and representative waterbirds are compiled in **Table 4.6** and **4.7** respectively. Further details are provided in **Appendix I**.

Table 4.6 T-test Result for All Waterbirds in the Reporting Month

T values of Data in Departing Month			Confidence Level (Critical Value)	
1-values (T-values of Data in Reporting Month		95% (-2.132)	99% (-3.747)
A 1 1	Monthly	1.058	✓	✓
Abundance	Seasonal	1.357	✓	✓

Remarks

- ✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.
- **≭** = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Table 4.7 T-test Result for Representative Waterbirds in the Reporting Month

Common Name of	T-value		nce Level l Value)	T-value		nce Level l Value)	Overall
Representative Waterbird	Monthly	95% (-2.132)	99% (-3.747)	Seasonal	95% (-2.132)	99% (-3.747)	Overan
Little Egret	0.367	\	\	0.793	\	✓	✓
Grey Heron				N/A*			
Chinese Pond Heron	-0.663	√	√	-0.061	√	√	✓
Great Cormorant				N/A*			
Great Egret	3.130	√	✓	2.987	√	✓	✓
Eastern Cattle Egret	1.422	√	√	-0.114	✓	✓	√

Remarks

- ✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.
- **≭** = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

- 4.15 No Action Level and Limit Level was triggered for ecological monitoring in the reporting month.
- 4.16 The monitoring work will continue next month to evaluate any construction impact on waterbirds.

Observations

- 4.17 Waterbird behaviour observed during ecological monitoring are listed below:
 - Flying
 - Foraging
 - Soaring
 - Resting

^{*} Great Cormorant (*Phalacrocorax carbo*) and Grey Heron (*Ardea cinerea*) were not recognised as representative waterbird species during Summer.

4.18 The anthropogenic activities observed during ecological monitoring are listed in **Table 4.8**.

Table 4.8 Observations during Ecological Monitoring in the Reporting Month

Logation	Observations		
Location	Project Related	Non-project Related	
T1 (PC1, PC2)	N/A	Playing with R.C. Boat	
T2 (PC3, PC4)	Excavation and crane	Fishing	
PC5	N/A	N/A	
T3 (PC6, PC7)		Excavation	
	N/A	Sheet-piling, generator & wielding works	
		Scaffolding	

5 WATER QUALITY

Monitoring Requirement

- 5.1 According to the Updated EM&A Manual, no water monitoring is required before the commencement of outfall construction at Ng Tung River.
- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of water quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

6 WASTE MANAGEMENT

Monitoring Requirement

6.1 According to the Updated EM&A Manual, waste management would be the contractor's responsibility to ensure that all wastes produced during the construction works for the Project are handled, stored and disposed of in accordance with good waste management practices, EPD's regulations and requirements. No monitoring for waste management is required for the Project. An environmental management plan (EMP) should be prepared and submitted to the Supervisor for approval. The monitoring and auditing requirements of the EMP should be followed with regard to the management of C&D material.

Waste Management Status

- 6.2 Site audits were carried out on a weekly basis to monitor and audit to ensure that proper storage, transportation and disposal practices of waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse are being implemented. The summaries of site audits are attached in **Appendix K**.
- 6.3 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix L**.

7 LANDSCAPE AND VISUAL

Audit Requirement

- 7.1 According to the Updated EM&A Manual, site audits would be undertaken during the construction phase of the Project to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. Particularly audits would be carried out during site clearance when proposed tree felling and transplantation may occur. Site inspections would be undertaken at least once every two weeks during the construction period.
- 7.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix K**.

8 ENVIRONMENTAL AUDIT

Site Audits

- 8.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix K**.
- 8.2 Site audits for Contract No. DC/2018/06 and DC/2018/07 were conducted on 6, 15, 23 & 27 July 2021 in the reporting month, whereas that for Contract No. DE/2018/03 and DE/2018/04 were conducted on 6, 13, 23 & 27 July 2021 in the reporting month. Joint site inspection with the representative of IEC was conducted on 23 July 2021. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 8.3 According to Environmental Permits, the approved EIA Report (Register No.: AEIAR-175/2013), and the Updated EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix N**.
- 8.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Tables 8.1 8.4**. Refer to **Appendix K** for the site inspection summary reports in the reporting month.

Table 8.1 Observations and Recommendations of Site Audit of Contract No. DC/2018/06

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	There was no observation in the reporting period.	N/A
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Monthly EM&A Report – July 2021

Table 8.2 Observations and Recommendations of Site Audit of Contract No. DC/2018/07

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	There was no observation in the reporting period.	N/A
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 8.3 Observations and Recommendations of Site Audit of Contract No. DE/2018/03

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	There was no observation in the reporting period.	N/A
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Visual and Landscape	N/A	There was no observation in the reporting period.	N/A
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Table 8.4 Observations and Recommendations of Site Audit of Contract No. DE/2018/04

Table 6.4 Observations and Recommendations of Site Addit of Contract No. DE/2016/0				
Parameters	Date	Observations and Recommendations	Follow-up	
Water Quality	13 Jul 2021	Stagnant water should be removed at Portion B-3-A.	The condition was observed to be improved/rectified by the contractor during the audit session on 23 Jul 2021.	
Air Quality	N/A	There was no observation in the reporting period. N/A		
Noise	N/A	There was no observation in the reporting period. N/A		
Waste / Chemical Management	N/A	There was no observation in the reporting period.	N/A	
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A	
Visual and Landscape	N/A	There was no observation in the reporting period. N/A		
Permits /Licences	N/A	There was no observation in the reporting period.	N/A	

Implementation Status of Event and Action Plans

8.5 The Event and Action Plans for air quality, construction noise, ecological monitoring and landscape and visual are presented in **Appendix M**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP was recorded.
- No Action/Limit Level exceedance for 24-hour TSP was recorded.

Construction Noise Monitoring

- No documented complaint on construction noise was received; no Action Level exceedance for day time construction noise monitoring was recorded.
- No Limit Level exceedance for day time construction noise monitoring was recorded in the reporting month.

Ecological Monitoring

• No Action and Limit Level was triggered.

Landscape and Visual Monitoring

• No non-conformity for landscape and visual was recorded.

9 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

- 9.1 No environmental complaints, warning, notifications of summons and successful prosecutions were received in the reporting month.
- 9.2 The summary of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix O**.

Summary of Exceedance

9.3 The summary of exceedance record in reporting month is shown in **Appendix P**.

10 FUTURE KEY ISSUES

- 10.1 Tentative construction programmes for the next three months are provided in **Appendix Q**.
- 10.2 Major site activities undertaken for the coming months are summarized in **Table 10.1**.

Table 10.1 Summary Table for Site Activities in the Next Reporting Period

Contract No.	Contract Title	Site Activities
DC/2018/06	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation	 RC works Wall and slab construction Backfilling Pipe laying Pipe jacking work
DC/2018/07	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sewage Treatment Facilities	 ELS and construction of inlet reception chamber Trench excavation Road and drainage works Diversion of inlet works Process pipe of CHR and CHS Pre-drilling work and foundation work Cable diversion works Demolition work of existing main facilities Alternation of existing powerhouse Pre-bored H piles Sheetpile installation
DE/2018/03	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities	 Socket H piling Installation of EOT crane Installation of cable tray, conduit Installation of F.S. equipment Installation of power cable Installation of guide bar bracket, guide bar and placing the effluent transfer pump
DE/2018/04	Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - E&M Works for Sewage Treatment Facilities	 Electrical installation of temporary filtrate equalisation tank Installation of FRP tank Testing and commission of temporary primary sludge thickener and its accessories. Retrofitting the existing primary sedimentation tank No. 6 Modification of existing emergency generator electrical works

10.3 Key environmental issues in the coming months include:

- Stockpile accumulation on-site;
- Water spraying for dust generating activities and on haul road;
- Wastewater and runoff discharge from site;
- No disposition of slurry at the existing Shek Wu Hui Sewage Treatment Works;
- Coverage of open manholes to avoid dirty runoff to drainage system;
- Noise from operation of the equipment, especially for excavation works and machinery onsite;
- Accumulation of general refuse and construction waste on-site;
- Proper storage of construction materials on-site; and
- Storage of chemicals/fuel and chemical waste/waste oil on-site.

Monitoring Schedule

10.4 The tentative environmental monitoring schedule for the next month is shown in **Appendix B**.

11 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

11.1 This is the 19th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the Updated EM&A Manual and the requirement under EP.

Air Quality Monitoring

11.2 No Action/Limit Level exceedance was recorded for all 1-hour and 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

11.3 No Action/Limit Level exceedance was recorded for all noise monitoring in the reporting month.

Ecology

11.4 No Action and Limit Level exceedance was triggered for all ecological monitoring in the reporting month.

Site Audit

11.5 4 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

11.6 No environmental complaints, notifications of summons and successful prosecutions were received in the reporting month.

Recommendations

11.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality

- Regular water spraying on haul road and dry surfaces should be applied to minimize dust generation.
- Stockpiles should be covered by impervious materials.


Water Quality


- Stagnant water should be removed and pumped through the sedimentation tank.
- Wastewater should be pumped and collected in the sedimentation tank before discharge.
- Muddy water should not be discharged into the surrounding rivers.
- No slurry should be disposed of at the existing Shek Wu Hui Sewage Treatment Works.

Waste Management

- General refuse and construction waste accumulation should be avoided.
- Chemicals should be stored in drip trays properly.

FIGURES







CIN	O	IECH


Agreement No. SPW07/2019 Shek Wu Hui Effluent Polishing Plant- Main Works Stage 1

Project Organisation For Environmental Monitoring and Audit

SCALE	N.T.S.	DATE	Sep 2019
CHECK	JM	DRAWN	SY
JOB NO.	MA19019	FIGURE NO.	1.2







APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m ³
AM1	320	500
AM2	322	300

Table A-2 Action and Limit Levels for 24-hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m ³
AM1a	189	260
AM2a	187	200

Table A-3 Action and Limit Levels for Noise during Construction Period

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*	

^{*}Remarks:

- If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) used by the Noise Control Authority have to be followed.
- Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

Table A-4 Action and Limit Levels of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Limit Level		
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of all waterbird species relative to numbers during baseline monitoring such that the limit level response is triggered.		
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.		

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

APPENDIX B ENVIRONMENTAL MONITORING SCHEDULES

Agreement No. SPW 07/2019

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Impact Air, Noise and Ecology Monitoring Schedule (July 2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Jul	2-Jul	3-Jul
					Ecology	
4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul
	24 hrs TSP	1 hr TSP x 3 Noise	Ecology			24 hrs TSP
11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul
	1 hr TSP x 3 Noise			24 hrs TSP	1 hr TSP x 3 Ecology	
18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul
10 041	1900.	2000.	24 hrs TSP	1 hr TSP x 3 Noise Ecology	20 0	2,000
25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul
		24 hrs TSP	1 hr TSP x 3 Noise Ecology			24 hrs TSP

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

1-hr TSP

AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East)

AM2a - Site Boundary of the Shek Wu Hui STW (North)

Noise Monitoring Station

NM1 - Wai Loi Tsuen

NM2 - Fu Tei Au

NM3 - Man Kok Village

Agreement No. SPW 07/2019

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

Tentative Impact Air, Noise and Ecology Monitoring Schedule (August 2021)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug
	1 hr TSP x 3 Noise			24 hrs TSP Ecology	1 hr TSP x 3 Noise	
8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug
	Ecology		24 hrs TSP	1 hr TSP x 3 Noise		
15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug
		24 hrs TSP	1 hr TSP x 3 Noise		Ecology	
22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug
	24 hrs TSP Ecology	1 hr TSP x 3 Noise				24 hrs TSP
29-Aug	30-Aug	31-Aug				
	1 hr TSP x 3 Noise					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

1-hr TSP

AM1 - Wai Loi Tsuen

AM2 - Fu Tei Au

24-hr TSP

AM1a - Site Boundary of the Shek Wu Hui STW (East)

AM2a - Site Boundary of the Shek Wu Hui STW (North)

Noise Monitoring Station

NM1 - Wai Loi Tsuen

NM2 - Fu Tei Au

NM3 - Man Kok Village

APPENDIX C COPIES OF CALIBRATION CERTIFICATES FOR AIR QUALITY MONITORING

CINOTECH CONSULTANTS LIMITED

Digital Dust Indicator



1-Jun-21

Date of Calibration

Certificate of Calibration

Description:

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

•						
Manufacturer:	Sibata Scientific Technology LTD.			Validity of Calibration Record 1-Aug-21		
Model No.:	LD-5R					
Serial No.:	972778					
Equipment No.:	SA-01-07		Sensitivity _	0.001 mg/m3	i	
High Volume Sa	mpler No.:	A-01-03	Before Sensitivi	ity Adjustment	735 CPM	
Tisch Calibration	n Orifice No.:	3864	After Sensitivity	Adjustment	735 CPM	
		Cal	libration of 1 hr	TSP		
Calibration		Laser Dust Monitor			HVS	
Calibration Point Mass Concentration (μg/n X-axis		m3)	Mas	s concentration (µ Y-axis	ug/m ³)	
1		62.0			146.0	
2		57.0			139.0	
3		49.0			130.0	
Average		56.0			138.3	
Slope , mw = Correlation co	1.22 pefficient* =	0.9982		pt, bw =	69.9612	
		Se	t Correlation Fa	ctor		
		High Volume Sampler ($(\mu g/m^3)$		138.3	
	•	Oust Meter (μg/m ³)		56.0		
Measureing time					60.0	
Set Correlation I SCF = [K=Higl		npler / Dust Meter, (μ	g/m3)]	2.5		
The Dust Monitor Factor (CF) betw	or was compare ween the Dust I	o the instruction manual of with a calibrated Hig Monitor and High Voluted by HOKLAS laborated	gh Volume Sampl me Sampler.		was used to gener	ate the Correlation
Calibrated by:		ng Shing Kwai)	-	Approved by:	t Manager (Henry	Leung)

CINOTECH CONSULTANTS LIMITED



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date of Calibration 1-Jun-21			
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibration Record 1-Aug-21		
Model No.:	LD-5R				
Serial No.:	972779				
Equipment No.:	SA-01-08	Sensitivity	0.001 mg/m3	_	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensiti	vity Adjustment	744 CPM	
Tisch Calibration	n Orifice No.: 3864	After Sensitivi	ty Adjustment	744 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	r		HVS	
Point	Mass Concentration (μg/ X-axis	/m3)	Mas	ss concentration (µ ₂ Y-axis	g/m^3)
1	63.0			146.0	
2	58.0			139.0	
3	51.0			130.0	
Average	57.3			138.3	
Slope , mw = Correlation co	1.3303 pefficient* = 0.9997		cept, bw =	62.0642	
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler	$(\mu g/m^3)$		138.3	
Particaulate Con	centration by Dust Meter (µg/m³)			57.3	
Measureing time	e, (min)			60.0	
Set Correlation I					
SCF = [K=Higl	h Volume Sampler / Dust Meter, (μ	g/m3)]	2.4		
The Dust Monitor Factor (CF) betw	in according to the instruction manual or was compared with a calibrated Hig ween the Dust Monitor and High Volu pers are weighted by HOKLAS labor	gh Volume Sam _l ime Sampler.		was used to genera	ate the Correlation
Calibrated by:	al Officer (Wong Shing Kwai)	_		Leny (Mo	1



RECALIBRATION
DUE DATE:

January 11, 2022

Certificate of Calibration

Calibration Certification Information

Cal. Date: January 11, 2021

Rootsmeter S/N: 438320

°K

Operator: Jim Tisch

Ta: 297
Pa: 750.1

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 3864

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4470	3.2	2.00
2	3	4	1	1.0210	6.4	4.00
3	5	6	1	0.9140	8.0	5.00
4	, 7	8	1	0.8670	8.8	5.50
5	9	10	1	0.7140	12.9	8.00

	Data Tabulation						
Vstd	Qstd $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$			Qa	$\sqrt{\Delta H (Ta/Pa)}$		
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)		
0.9860	0.6814	1.4073	0.9957	0.6881	0.8899		
0.9818	0.9616	1.9902	0.9915	0.9711	1.2585		
0.9797	1.0719	2.2251	0.9893	1.0824	1.4071		
0.9786	1.1288	2.3337	0.9883	1.1399	1.4757		
0.9732	1.3630	2.8146	0.9828	1.3765	1.7798		
	m=	2.06566		m=	1.29348		
QSTD	b=	0.00315	QA	b=	0.00199		
	r=	0.99996		r=	0.99996		

Calculations				
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)	
Qstd=	Vstd/ΔTime	Qa=	Va/∆Time	
For subsequent flow rate calculations:				
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$	

Standard Conditions				
Tstd: 298.15 °K				
Pstd:	760 mm Hg			
	Key			
ΔH: calibrator manometer reading (in H2O)				
ΔP: rootsmeter manometer reading (mm Hg)				
Ta: actual absolute temperature (°K)				
Pa: actual barometric pressure (mm Hg)				
b: intercept				
m: slope				

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

FAX: (513)467-9009

www.tisch-env.com

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

						File No.	MA19019/17/0010
-			k Wu Hui STW (E				
Date:	6-Ma	y-21	Next Due Date:	6	Jul-21	Operator:	SK
Equipment No.:	A-01	1-17	Model No.:	GS	S2310	Serial No.	3460
			Ambient C	ondition			
Temperatu	re, Ta (K)	298.2	Pressure, Pa	(mmHg)		761.4	
		0.1	e c	1 17 6			
g : 1	LNI		fice Transfer Star			1	0.00212
Serial		3864	Slope, mc	0.05846	Intercept $c = [\Delta H \times (Pa/760)]$		-0.00313
Last Calibra		11-Jan-21					
Next Calibr	ation Date:	11-Jan-22		$Qstd = \{ \Delta H x$	(Pa/760) x (298/7	la)] -bc}/	mc
		•	Calibration of T	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		760) x (298/Ta)] ^{1/2} Y-axis
1	13.2		3.64	62.24	10.1		3.18
2	10.4		3.23	55.25	7.5		2.74
3	8.1		2.85	48.77	5.6		2.37
4	5.4		2.33	39.83	3.4		1.84
5	2.8		1.67	28.69	1.9		1.38
Slope , mw = Correlation		- 0.	9968	Intercept, bw	-0.234	17	
English TCD E	: 11 C-11 C	Same 4:1- O-41	Set Point Ca	alculation			
	ield Calibration C ssion Equation, th	_					
		mw x Q	$\mathbf{pstd} + \mathbf{bw} = [\Delta \mathbf{W} \ \mathbf{x}]$	(Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (7	Γa / 298) =	4.36		
Remarks:							
Conducted by:	SK Wong	Signature:	例.			Date:	6 May 2021
Checked by	Henry Leung	Signature:	_0 ~	(9x 27		Date:	6 May 2021

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA19019/17/0011

Project No.	AM1a - Site box	undary of the She	ek Wu Hui STW (E	ast)			
Date:	6-Jı	ul-21	Next Due Date:	6-5	Sep-21	Operator:	SK
Equipment No.:	A-0	01-17	Model No.:	GS	GS2310		3460
			Ambient C	ondition			
Temperatur	re, Ta (K)	302.4	Pressure, Pa	(mmHg)		754.7	
	•						
		Or	ifice Transfer Star	ndard Informa	ntion		
Serial	No.	3864	Slope, mc	0.05846	Intercept	, bc	-0.00313
Last Calibra	ation Date:	11-Jan-21	r	nc x Qstd + bo	$c = [\Delta H \times (Pa/760)]$	$(298/Ta)]^{1/2}$	/2
Next Calibra	ation Date:	11-Jan-22		$Qstd = \{ [\Delta H \ x] \}$	(Pa/760) x (298/7	[a)] ^{1/2} -bc} / m	ıc
			Calibration of T	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	(0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		60) x (298/Ta)] ^{1/2} /-axis
1	13.2		3.59	61.53	10.1		3.14
2	10.4	:	3.19	54.62	7.5		2.71
3	8.1	:	2.82	48.21	5.6		2.34
4	5.4	:	2.30	39.38	3.4		1.82
5	2.8		1.66	28.37	1.9		1.36
	0.0540 coefficient* =	_	.9968	ntercept, bw =	-0.232	1	
			Set Point Ca	lculation			
From the TSP Fi	eld Calibration (Curve, take Qstd	= 43 CFM				
From the Regres	sion Equation, th	ne "Y" value acco	ording to				
		mw x Q	$\mathbf{pstd} + \mathbf{bw} = [\Delta \mathbf{W} \ \mathbf{x}]$	(Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (m	nw x Qstd + bw)	² x (760 / Pa) x (7	Ta / 298) =	4.47		
Remarks:							
Conducted by:	Wong Sh	ning Kwai	Signature:	K	<u> </u>	Date:	6-Jul-21
Checked by:	Henry	Leung	Signature:	\-lan	1 Dog	Date:	6-Jul-21

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

						File No.	MA19019/24/00
Project No.	AM2a - Site Box	undary of the Sh	ek Wu Hui STW (N	North)		-	
Date:	6-Ma	y-21	Next Due Date:	6	Jul-21	Operator:	SK
Equipment No.:	A-0	1-24	Model No.:	TE	E 5170	Serial No.	1659
			Ambient C	ondition			
Temperatu	re, Ta (K)	298.2	Pressure, Pa	(mmHg)		761.4	
Q 1.1	127		ifice Transfer Star				0.00212
Serial		3864	Slope, mc	0.05846	Intercept $c = [\Delta H \times (Pa/760)]$		-0.00313
Last Calibra		11-Jan-21					
Next Calibr	ation Date:	11-Jan-22		Qsta = { ΔH x	(Pa/760) x (298/	1 a) -bc} /	<u>mc</u>
		•	Calibration of	ΓSP Sampler			
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		760) x (298/Ta)] Y-axis
1	13.2		3.64	62.24	10.3		3.21
2	10.8	1	3.29	56.30	8.3		2.88
3	8.4		2.90	49.66	6.1		2.47
4	6.2		2.49	42.67	4.0		2.00
5	3.0		1.73	29.70	1.8		1.34
By Linear Regr Slope , mw = Correlation		_	.9987	Intercept, bw	-0.422	26	
	Coefficient < 0.99	0, check and rec	calibrate.	•			
			Set Point Ca	alculation			
From the TSP Fi	ield Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	ssion Equation, th	e "Y" value acco	ording to				
				(T. (T. (1))	20 m ×1/2		
		mw x C	$\mathbf{D}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\mathbf{\Delta}\mathbf{W} \ \mathbf{x}]$	(Pa/760) x (29	98/Ta)]***		
Therefore, Se	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (7	Γa / 298) =	4.34		
Remarks:							
Conducted by:	SK Wong	Signature:	ta).			Date:	6 May 2021
	DIX 11 OIIS	- 10		.•	•		0 1.123 2021
Checked by	Henry Leung	Signature:	\-P_ 1	Xor		Date:	6 May 2021

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA19019/24/0011

Project No.	AM2a - Site Bo	M2a - Site Boundary of the Shek Wu Hui STW (North)					
Date:	6-J	ul-21	Next Due Date:	6-Sep-21		Operator: S	SK
Equipment No.:	a.: A-01-24		Model No.:	TE	E 5170	Serial No	1659
			Ambient C	ondition			
Temperatur	re, Ta (K)	302.4	Pressure, Pa	(mmHg)		754.7	
		0	lat To a Co				
Serial	No	3864	Slope, mc	0.05846	Intercept	· he	-0.00313
Last Calibra		11-Jan-21	_		$c = [\Delta H \times (Pa/760]]$		-0.00313
Next Calibra		11-Jan-22			(Pa/760) x (298/7		
			Calibration of	TSP Sampler			
Calibration		Or	fice			HVS	
Point	Δ H (orifice), in. of water	[ΔH x (Pa/76	(0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		0) x (298/Ta)] ^{1/2} axis
1	13.3		3.61	61.76	10.3	3	.17
2	10.8		3.25	55.66	8.3	2	.85
3	8.5		2.88	49.39	6.1	2	.44
4	6.3	<u> </u>	2.48	42.53	4.0	1	.98
5	3.0		1.71	29.36	1.8	1	.33
D 11 D		.,					
By Linear Regr		X	1	Intomoont by	0.417	'C	
Slope, mw =	coefficient* =	_	.9980	intercept, bw -	-0.417	0	
		90, check and rec		-			
11 001101111011 0		, 0, 0110011 4114 100					
			Set Point Ca	alculation			
From the TSP Fi	eld Calibration	Curve, take Qstd	= 43 CFM				
From the Regress	sion Equation, t	he "Y" value acco	ording to				
		mw v C	$\mathbf{0std} + \mathbf{bw} = [\Delta \mathbf{W} \ \mathbf{x}]$	(Pa/760) v (20	08/Ta)1 ^{1/2}		
		mw x Q	Sta DW Z	(1 a/ 100) A (2)	70/14/]		
Therefore, Se	et Point; W = (n	nw x Qstd + bw)	2 x (760 / Pa) x (7	Ta / 298) =	4.42		
Remarks:							
				10	_1		
Conducted by:	Wong S	hing Kwai	Signature:	X	<u>}</u> \	Date:	6-Jul-21
,							
Checked by:	Henry	/ Leung	Signature:	Plan	y day	Date:	6-Jul-21



Certificate of Calibration - Wind Monitoring Station

Description: <u>BM3 - Control Room at SWHSTW</u>

Manufacturer: Global Water Instrumentation

Model No.: WE800 Weather Station

Serial No.: <u>1517001963</u>

Equipment No.: SA-03-01

Date of Calibration 29-Apr-2021

Next Due Date 29-Oct-2021

1. Performance check of Wind Speed

Wind Sp	peed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V1)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.0	2.2	-0.2
3.0	3.0	0.0

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (V1)	Marine Compass Value (V1)	D = W1 - W2
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

Calibrated by:	<u> </u>	Approved by:	leng dog
	Wong Shing Kwai		Henry Leung

APPENDIX D WEATHER INFORMATION

I. General Information from Hong Kong Observatory

D .	Mean Air Temperature	Mean Relative	Precipitation
Date	(°C)	Humidity (%)	(mm)
1-Jul-21	30.3	78	Trace
2-Jul-21	30.6	77	0.0
3-Jul-21	30.4	79	Trace
4-Jul-21	30.4	79	0.0
5-Jul-21	30.2	79	2.3
6-Jul-21	29.4	80	18.4
7-Jul-21	29.4	81	11.7
8-Jul-21	29.8	79	1.5
9-Jul-21	30.5	76	0.0
10-Jul-21	30.5	76	0.0
11-Jul-21	30.6	77	Trace
12-Jul-21	30.9	75	0.1
13-Jul-21	31.1	72	0.0
14-Jul-21	30.7	75	1.5
15-Jul-21	31.3	71	0.0
16-Jul-21	29.6	78	Trace
17-Jul-21	28.8	80	0.2
18-Jul-21	26.9	90	42.4
19-Jul-21	26.5	93	117.2
20-Jul-21	26.2	94	87.8
21-Jul-21	26.8	94	28.4
22-Jul-21	29.3	80	0.0
23-Jul-21	30.3	77	0.0
24-Jul-21	29.8	82	26.5
25-Jul-21	29.6	81	8.9
26-Jul-21	30.7	78	0.0
27-Jul-21	31.3	75	Trace
28-Jul-21	30.8	79	Trace
29-Jul-21	29.5	82	7.8
30-Jul-21	28.8	83	7.9
31-Jul-21	29.7	84	16.9

^{*} The above information was extracted from the daily extract of Ta Kwu Ling Station in Hong Kong Observatory Climate Information Service.

Date	Time	Wind Direction (°)	Wind Speed (m/s)
1-Jul-21	0:00	69.9	0.2
1-Jul-21	1:00	81.6	0.1
1-Jul-21	2:00	74.5	0.1
1-Jul-21	3:00	77.0	0.1
1-Jul-21	4:00	58.9	0.1
1-Jul-21	5:00	145.1	0.1
1-Jul-21	6:00	38.3	0.1
1-Jul-21	7:00	68.0	0.1
1-Jul-21	8:00	186.3	0.1
1-Jul-21	9:00	35.0	0.1
1-Jul-21	10:00	304.2	0.1
1-Jul-21	11:00	287.4	0.1
1-Jul-21	12:00	245.7	0.2
1-Jul-21	13:00	83.6	0.1
1-Jul-21	14:00	95.9	0.1
1-Jul-21	15:00	90.5	0.2
1-Jul-21	16:00	80.9	0.4
1-Jul-21	17:00	88.1	0.1
1-Jul-21	18:00	77.6	0.1
1-Jul-21	19:00	57.4	0.2
1-Jul-21	20:00	76.7	0.1
1-Jul-21	21:00	100.4	0.1
1-Jul-21	22:00	60.4	0.1
1-Jul-21	23:00	163.2	0.1
2-Jul-21	0:00	73.5	0.1
2-Jul-21	1:00	116.5	0.1
2-Jul-21	2:00	94.2	0.1
2-Jul-21	3:00	47.8	0.1
2-Jul-21	4:00	76.9	0.1
2-Jul-21	5:00	94.6	0.1
2-Jul-21	6:00	62.6	0.1
2-Jul-21	7:00	148.0	0.1
2-Jul-21	8:00	260.2	1.9
2-Jul-21	9:00	175.2	0.1
2-Jul-21	10:00	115.1	0.1
2-Jul-21	11:00	203.6	0.4
2-Jul-21	12:00	200.9	0.2
2-Jul-21	13:00	201.6	1.4
2-Jul-21	14:00	221.4	2.1
2-Jul-21	15:00	203.8	1.2
2-Jul-21	16:00	234.1	2.8
2-Jul-21	17:00	198.5	0.4
2-Jul-21	18:00	216.5	0.3
2-Jul-21	19:00	225.0	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
2-Jul-21	20:00	251.5	0.1
2-Jul-21	21:00	139.2	0.1
2-Jul-21	22:00	125.6	0.1
2-Jul-21	23:00	223.1	0.1
3-Jul-21	0:00	190.7	0.1
3-Jul-21	1:00	279.9	0.1
3-Jul-21	2:00	138.4	0.1
3-Jul-21	3:00	136.8	0.1
3-Jul-21	4:00	63.9	0.1
3-Jul-21	5:00	226.5	0.1
3-Jul-21	6:00	138.0	0.1
3-Jul-21	7:00	49.9	0.1
3-Jul-21	8:00	80.1	0.1
3-Jul-21	9:00	226.1	0.1
3-Jul-21	10:00	201.1	0.1
3-Jul-21	11:00	183.7	0.1
3-Jul-21	12:00	207.3	0.2
3-Jul-21	13:00	224.6	0.8
3-Jul-21	14:00	132.6	0.3
3-Jul-21	15:00	202.6	0.1
3-Jul-21	16:00	172.1	0.2
3-Jul-21	17:00	46.4	0.1
3-Jul-21	18:00	78.6	0.1
3-Jul-21	19:00	68.9	0.1
3-Jul-21	20:00	67.4	0.1
3-Jul-21	21:00	68.6	0.1
3-Jul-21	22:00	68.2	0.1
3-Jul-21	23:00	91.8	0.1
4-Jul-21	0:00	65.3	0.1
4-Jul-21	1:00	42.1	0.1
4-Jul-21	2:00	52.1	0.1
4-Jul-21	3:00	80.5	0.1
4-Jul-21	4:00	29.6	0.1
4-Jul-21	5:00	40.9	0.1
4-Jul-21	6:00	90.2	0.1
4-Jul-21	7:00	71.9	0.1
4-Jul-21	8:00	220.3	1.1
4-Jul-21	9:00	219.3	0.5
4-Jul-21	10:00	197.2	2.3
4-Jul-21	11:00	246.0	3.3
4-Jul-21	12:00	220.0	2.3
4-Jul-21	13:00	209.9	0.3
4-Jul-21	14:00	281.0	3.4
4-Jul-21	15:00	203.8	1.6

Date	Time	Wind Direction (°)	Wind Speed (m/s)
4-Jul-21	16:00	206.9	0.4
4-Jul-21	17:00	227.5	1.2
4-Jul-21	18:00	210.8	0.2
4-Jul-21	19:00	235.8	0.2
4-Jul-21	20:00	198.8	0.1
4-Jul-21	21:00	199.6	0.1
4-Jul-21	22:00	196.8	0.1
4-Jul-21	23:00	255.2	0.2
5-Jul-21	0:00	216.9	0.1
5-Jul-21	1:00	111.1	0.1
5-Jul-21	2:00	99.7	0.1
5-Jul-21	3:00	76.8	0.1
5-Jul-21	4:00	49.2	0.1
5-Jul-21	5:00	72.3	0.1
5-Jul-21	6:00	60.9	0.1
5-Jul-21	7:00	145.5	0.1
5-Jul-21	8:00	203.7	2.1
5-Jul-21	9:00	169.7	0.5
5-Jul-21	10:00	207.6	0.8
5-Jul-21	11:00	202.6	1.0
5-Jul-21	12:00	237.7	1.7
5-Jul-21	13:00	205.5	1.4
5-Jul-21	14:00	279.8	3.0
5-Jul-21	15:00	213.8	2.7
5-Jul-21	16:00	240.9	1.4
5-Jul-21	17:00	222.5	0.6
5-Jul-21	18:00	212.5	0.6
5-Jul-21	19:00	211.8	0.2
5-Jul-21	20:00	230.9	0.1
5-Jul-21	21:00	163.1	0.1
5-Jul-21	22:00	207.1	0.3
5-Jul-21	23:00	212.9	0.2
6-Jul-21	0:00	232.4	0.2
6-Jul-21	1:00	229.9	0.3
6-Jul-21	2:00	216.5	0.8
6-Jul-21	3:00	191.8	0.1
6-Jul-21	4:00	189.0	0.1
6-Jul-21	5:00	122.7	0.1
6-Jul-21	6:00	145.0	0.1
6-Jul-21	7:00	206.6	0.2
6-Jul-21	8:00	199.2	0.5
6-Jul-21	9:00	263.6	0.5
6-Jul-21	10:00	236.9	0.4
6-Jul-21	11:00	216.0	1.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
6-Jul-21	12:00	205.3	1.3
6-Jul-21	13:00	195.1	0.6
6-Jul-21	14:00	224.8	0.7
6-Jul-21	15:00	208.5	1.9
6-Jul-21	16:00	209.9	2.5
6-Jul-21	17:00	240.8	1.0
6-Jul-21	18:00	210.4	0.2
6-Jul-21	19:00	213.4	0.4
6-Jul-21	20:00	216.8	0.1
6-Jul-21	21:00	210.7	0.1
6-Jul-21	22:00	217.0	0.2
6-Jul-21	23:00	239.7	0.1
7-Jul-21	0:00	219.1	0.2
7-Jul-21	1:00	193.2	0.2
7-Jul-21	2:00	237.2	0.8
7-Jul-21	3:00	211.7	0.1
7-Jul-21	4:00	230.1	0.1
7-Jul-21	5:00	206.2	0.1
7-Jul-21	6:00	183.5	0.1
7-Jul-21	7:00	199.6	0.3
7-Jul-21	8:00	232.7	1.1
7-Jul-21	9:00	223.5	0.2
7-Jul-21	10:00	254.8	0.2
7-Jul-21	11:00	243.7	0.4
7-Jul-21	12:00	137.6	0.8
7-Jul-21	13:00	197.9	0.1
7-Jul-21	14:00	224.3	0.4
7-Jul-21	15:00	193.0	0.8
7-Jul-21	16:00	227.7	0.2
7-Jul-21	17:00	202.4	0.6
7-Jul-21	18:00	226.6	0.2
7-Jul-21	19:00	215.3	0.1
7-Jul-21	20:00	209.4	0.1
7-Jul-21	21:00	228.0	0.2
7-Jul-21	22:00	276.6	0.2
7-Jul-21	23:00	228.3	0.3
8-Jul-21	0:00	200.9	0.3
8-Jul-21	1:00	184.7	0.1
8-Jul-21	2:00	213.5	0.1
8-Jul-21	3:00	201.8	0.1
8-Jul-21	4:00	220.9	0.1
8-Jul-21	5:00	122.1	0.1
8-Jul-21	6:00	108.1	0.1
8-Jul-21	7:00	191.7	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
8-Jul-21	8:00	252.7	0.4
8-Jul-21	9:00	263.5	1.7
8-Jul-21	10:00	244.9	2.8
8-Jul-21	11:00	216.6	3.7
8-Jul-21	12:00	234.0	0.9
8-Jul-21	13:00	228.0	4.1
8-Jul-21	14:00	203.8	3.7
8-Jul-21	15:00	233.2	1.3
8-Jul-21	16:00	241.5	1.5
8-Jul-21	17:00	226.5	0.3
8-Jul-21	18:00	218.4	0.4
8-Jul-21	19:00	214.8	1.1
8-Jul-21	20:00	261.4	0.2
8-Jul-21	21:00	250.8	0.5
8-Jul-21	22:00	251.9	0.7
8-Jul-21	23:00	209.6	0.3
9-Jul-21	0:00	229.0	1.1
9-Jul-21	1:00	209.7	0.5
9-Jul-21	2:00	218.6	0.3
9-Jul-21	3:00	246.0	0.5
9-Jul-21	4:00	212.7	0.5
9-Jul-21	5:00	259.9	0.6
9-Jul-21	6:00	220.2	0.7
9-Jul-21	7:00	234.4	0.5
9-Jul-21	8:00	219.2	0.9
9-Jul-21	9:00	254.8	1.1
9-Jul-21	10:00	252.3	2.8
9-Jul-21	11:00	199.8	3.2
9-Jul-21	12:00	269.3	1.8
9-Jul-21	13:00	221.5	2.9
9-Jul-21	14:00	218.8	5.0
9-Jul-21	15:00	211.3	1.7
9-Jul-21	16:00	184.3	1.3
9-Jul-21	17:00	190.4	0.3
9-Jul-21	18:00	230.7	0.5
9-Jul-21	19:00	208.9	0.8
9-Jul-21	20:00	214.0	1.4
9-Jul-21	21:00	247.0	0.4
9-Jul-21	22:00	194.9	0.3
9-Jul-21	23:00	204.8	1.8
10-Jul-21	0:00	200.9	0.4
10-Jul-21	1:00	213.3	0.4
10-Jul-21	2:00	199.3	0.2
10-Jul-21	3:00	185.9	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
10-Jul-21	4:00	223.9	0.2
10-Jul-21	5:00	186.2	0.1
10-Jul-21	6:00	160.8	0.2
10-Jul-21	7:00	206.1	0.8
10-Jul-21	8:00	170.5	0.4
10-Jul-21	9:00	195.2	1.2
10-Jul-21	10:00	174.1	0.9
10-Jul-21	11:00	247.9	2.4
10-Jul-21	12:00	171.6	3.1
10-Jul-21	13:00	214.9	2.7
10-Jul-21	14:00	205.4	2.4
10-Jul-21	15:00	214.4	0.4
10-Jul-21	16:00	209.0	0.3
10-Jul-21	17:00	207.9	0.6
10-Jul-21	18:00	183.5	0.2
10-Jul-21	19:00	194.7	0.4
10-Jul-21	20:00	201.7	0.2
10-Jul-21	21:00	215.4	0.1
10-Jul-21	22:00	229.3	0.2
10-Jul-21	23:00	211.0	0.4
11-Jul-21	0:00	214.0	0.4
11-Jul-21	1:00	186.0	0.4
11-Jul-21	2:00	231.4	0.1
11-Jul-21	3:00	190.4	0.1
11-Jul-21	4:00	186.2	1.3
11-Jul-21	5:00	196.3	0.2
11-Jul-21	6:00	238.2	0.2
11-Jul-21	7:00	209.9	0.4
11-Jul-21	8:00	195.4	0.9
11-Jul-21	9:00	228.2	2.2
11-Jul-21	10:00	228.8	1.5
11-Jul-21	11:00	192.0	2.5
11-Jul-21	12:00	217.2	1.3
11-Jul-21	13:00	216.7	0.7
11-Jul-21	14:00	215.8	1.8
11-Jul-21	15:00	200.4	1.9
11-Jul-21	16:00	209.7	1.1
11-Jul-21	17:00	197.8	2.2
11-Jul-21	18:00	217.3	0.8
11-Jul-21	19:00	206.5	0.3
11-Jul-21	20:00	238.8	0.1
11-Jul-21	21:00	166.1	0.1
11-Jul-21	22:00	209.0	0.1
11-Jul-21	23:00	187.2	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
12-Jul-21	0:00	190.1	0.1
12-Jul-21	1:00	189.5	0.1
12-Jul-21	2:00	200.1	0.1
12-Jul-21	3:00	201.5	0.1
12-Jul-21	4:00	196.4	0.1
12-Jul-21	5:00	220.5	0.2
12-Jul-21	6:00	231.7	0.3
12-Jul-21	7:00	178.1	0.2
12-Jul-21	8:00	223.9	0.7
12-Jul-21	9:00	200.4	1.5
12-Jul-21	10:00	198.6	1.1
12-Jul-21	11:00	209.6	0.8
12-Jul-21	12:00	252.4	1.4
12-Jul-21	13:00	280.2	0.5
12-Jul-21	14:00	213.9	0.3
12-Jul-21	15:00	210.7	1.4
12-Jul-21	16:00	232.2	2.1
12-Jul-21	17:00	237.4	0.8
12-Jul-21	18:00	224.8	0.6
12-Jul-21	19:00	215.2	0.1
12-Jul-21	20:00	216.0	0.1
12-Jul-21	21:00	206.6	0.1
12-Jul-21	22:00	265.5	0.1
12-Jul-21	23:00	155.8	0.1
13-Jul-21	0:00	211.9	0.1
13-Jul-21	1:00	50.6	0.1
13-Jul-21	2:00	19.3	0.1
13-Jul-21	3:00	205.1	0.1
13-Jul-21	4:00	66.5	0.1
13-Jul-21	5:00	175.3	0.1
13-Jul-21	6:00	266.1	0.1
13-Jul-21	7:00	188.4	0.1
13-Jul-21	8:00	152.1	0.1
13-Jul-21	9:00	291.0	0.1
13-Jul-21	10:00	235.3	0.3
13-Jul-21	11:00	267.8	0.5
13-Jul-21	12:00	241.4	1.2
13-Jul-21	13:00	292.4	2.5
13-Jul-21	14:00	238.4	2.7
13-Jul-21	15:00	234.2	1.1
13-Jul-21	16:00	221.5	1.4
13-Jul-21	17:00	211.7	0.4
13-Jul-21	18:00	200.4	0.2
13-Jul-21	19:00	207.3	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
13-Jul-21	20:00	211.4	0.1
13-Jul-21	21:00	221.7	0.1
13-Jul-21	22:00	265.2	0.1
13-Jul-21	23:00	227.3	0.1
14-Jul-21	0:00	245.2	0.1
14-Jul-21	1:00	233.9	0.1
14-Jul-21	2:00	250.6	0.1
14-Jul-21	3:00	253.4	0.1
14-Jul-21	4:00	224.8	0.3
14-Jul-21	5:00	240.0	0.2
14-Jul-21	6:00	223.6	0.2
14-Jul-21	7:00	217.1	0.5
14-Jul-21	8:00	130.0	0.4
14-Jul-21	9:00	225.2	1.1
14-Jul-21	10:00	256.2	0.4
14-Jul-21	11:00	155.5	0.6
14-Jul-21	12:00	257.9	1.6
14-Jul-21	13:00	238.6	0.7
14-Jul-21	14:00	248.5	0.9
14-Jul-21	15:00	217.0	1.4
14-Jul-21	16:00	249.4	1.2
14-Jul-21	17:00	227.4	0.2
14-Jul-21	18:00	232.7	0.1
14-Jul-21	19:00	214.3	0.1
14-Jul-21	20:00	237.2	0.2
14-Jul-21	21:00	233.2	0.1
14-Jul-21	22:00	236.8	0.1
14-Jul-21	23:00	215.3	0.1
15-Jul-21	0:00	245.5	0.2
15-Jul-21	1:00	232.9	0.3
15-Jul-21	2:00	201.8	0.7
15-Jul-21	3:00	226.9	0.2
15-Jul-21	4:00	258.5	0.6
15-Jul-21	5:00	216.0	0.1
15-Jul-21	6:00	248.3	0.3
15-Jul-21	7:00	250.9	0.2
15-Jul-21	8:00	280.2	1.3
15-Jul-21	9:00	276.4	1.2
15-Jul-21	10:00	273.9	1.6
15-Jul-21	11:00	261.1	2.3
15-Jul-21	12:00	251.0	1.7
15-Jul-21	13:00	240.0	1.1
15-Jul-21	14:00	213.1	1.5
15-Jul-21	15:00	219.1	1.0

Date	Time	Wind Direction (°)	Wind Speed (m/s)
15-Jul-21	16:00	209.3	0.7
15-Jul-21	17:00	239.9	0.4
15-Jul-21	18:00	239.9	0.1
15-Jul-21	19:00	223.7	0.2
15-Jul-21	20:00	212.4	0.4
15-Jul-21	21:00	234.3	0.1
15-Jul-21	22:00	207.6	0.1
15-Jul-21	23:00	213.0	0.4
16-Jul-21	0:00	232.3	0.1
16-Jul-21	1:00	210.3	0.1
16-Jul-21	2:00	206.7	0.1
16-Jul-21	3:00	204.5	0.1
16-Jul-21	4:00	220.5	0.3
16-Jul-21	5:00	210.6	0.6
16-Jul-21	6:00	202.5	0.8
16-Jul-21	7:00	217.8	0.7
16-Jul-21	8:00	222.6	2.7
16-Jul-21	9:00	227.1	3.6
16-Jul-21	10:00	270.2	2.5
16-Jul-21	11:00	188.8	2.8
16-Jul-21	12:00	198.1	0.4
16-Jul-21	13:00	178.0	2.8
16-Jul-21	14:00	216.4	2.3
16-Jul-21	15:00	196.6	2.1
16-Jul-21	16:00	192.4	1.4
16-Jul-21	17:00	177.2	0.8
16-Jul-21	18:00	207.0	0.9
16-Jul-21	19:00	217.8	0.2
16-Jul-21	20:00	212.1	0.1
16-Jul-21	21:00	214.4	0.3
16-Jul-21	22:00	215.0	0.2
16-Jul-21	23:00	214.0	0.1
17-Jul-21	0:00	241.0	0.1
17-Jul-21	1:00	200.7	0.1
17-Jul-21	2:00	220.6	0.1
17-Jul-21	3:00	252.0	0.1
17-Jul-21	4:00	199.3	0.1
17-Jul-21	5:00	230.5	0.1
17-Jul-21	6:00	248.0	0.1
17-Jul-21	7:00	216.0	0.3
17-Jul-21	8:00	215.4	0.7
17-Jul-21	9:00	216.4	0.5
17-Jul-21	10:00	244.6	0.3
17-Jul-21	11:00	214.1	0.3

Date	Time	Wind Direction (°)	Wind Speed (m/s)
17-Jul-21	12:00	240.7	0.8
17-Jul-21	13:00	231.2	3.8
17-Jul-21	14:00	197.8	1.2
17-Jul-21	15:00	176.0	1.4
17-Jul-21	16:00	208.8	2.8
17-Jul-21	17:00	206.9	0.6
17-Jul-21	18:00	207.7	0.4
17-Jul-21	19:00	182.0	0.3
17-Jul-21	20:00	229.9	1.1
17-Jul-21	21:00	240.8	0.2
17-Jul-21	22:00	250.9	0.2
17-Jul-21	23:00	237.9	0.2
18-Jul-21	0:00	188.0	0.2
18-Jul-21	1:00	209.1	0.6
18-Jul-21	2:00	212.7	0.2
18-Jul-21	3:00	236.9	0.2
18-Jul-21	4:00	227.6	0.2
18-Jul-21	5:00	206.8	0.1
18-Jul-21	6:00	255.5	0.1
18-Jul-21	7:00	229.3	0.4
18-Jul-21	8:00	256.7	1.0
18-Jul-21	9:00	262.0	2.1
18-Jul-21	10:00	256.8	1.1
18-Jul-21	11:00	233.8	0.8
18-Jul-21	12:00	194.2	1.6
18-Jul-21	13:00	172.3	1.4
18-Jul-21	14:00	194.1	2.2
18-Jul-21	15:00	198.7	0.8
18-Jul-21	16:00	212.1	0.7
18-Jul-21	17:00	179.2	0.2
18-Jul-21	18:00	217.3	0.1
18-Jul-21	19:00	214.1	0.3
18-Jul-21	20:00	227.0	0.2
18-Jul-21	21:00	237.7	0.2
18-Jul-21	22:00	219.3	0.3
18-Jul-21	23:00	221.5	0.2
19-Jul-21	0:00	225.4	0.3
19-Jul-21	1:00	225.2	0.3
19-Jul-21	2:00	261.8	0.3
19-Jul-21	3:00	215.2	0.5
19-Jul-21	4:00	199.6	0.1
19-Jul-21	5:00	214.5	0.1
19-Jul-21	6:00	191.9	0.1
19-Jul-21	7:00	185.5	0.6

Date	Time	Wind Direction (°)	Wind Speed (m/s)
19-Jul-21	8:00	221.7	1.0
19-Jul-21	9:00	253.4	1.1
19-Jul-21	10:00	279.4	0.9
19-Jul-21	11:00	262.3	1.0
19-Jul-21	12:00	202.2	1.4
19-Jul-21	13:00	205.1	0.7
19-Jul-21	14:00	193.9	2.1
19-Jul-21	15:00	219.0	1.2
19-Jul-21	16:00	217.9	1.0
19-Jul-21	17:00	200.0	1.5
19-Jul-21	18:00	182.7	1.2
19-Jul-21	19:00	203.3	0.9
19-Jul-21	20:00	199.9	0.3
19-Jul-21	21:00	240.0	0.3
19-Jul-21	22:00	243.0	0.1
19-Jul-21	23:00	207.8	0.3
20-Jul-21	0:00	211.6	0.2
20-Jul-21	1:00	211.0	0.1
20-Jul-21	2:00	143.9	0.1
20-Jul-21	3:00	261.4	0.1
20-Jul-21	4:00	240.9	0.1
20-Jul-21	5:00	50.7	0.1
20-Jul-21	6:00	83.8	0.1
20-Jul-21	7:00	41.9	0.1
20-Jul-21	8:00	252.0	0.4
20-Jul-21	9:00	236.0	0.1
20-Jul-21	10:00	226.1	3.9
20-Jul-21	11:00	182.3	0.5
20-Jul-21	12:00	250.4	2.0
20-Jul-21	13:00	238.3	0.9
20-Jul-21	14:00	267.2	0.9
20-Jul-21	15:00	239.4	1.3
20-Jul-21	16:00	179.6	1.9
20-Jul-21	17:00	226.1	0.3
20-Jul-21	18:00	226.9	0.2
20-Jul-21	19:00	237.2	0.1
20-Jul-21	20:00	210.6	0.1
20-Jul-21	21:00	167.5	0.1
20-Jul-21	22:00	154.3	0.1
20-Jul-21	23:00	34.7	0.1
21-Jul-21	0:00	139.9	0.1
21-Jul-21	1:00	254.9	0.1
21-Jul-21	2:00	301.1	0.1
21-Jul-21	3:00	240.4	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
21-Jul-21	4:00	226.2	0.1
21-Jul-21	5:00	137.4	0.1
21-Jul-21	6:00	207.6	0.1
21-Jul-21	7:00	144.2	0.1
21-Jul-21	8:00	150.6	0.1
21-Jul-21	9:00	44.2	0.1
21-Jul-21	10:00	222.1	0.2
21-Jul-21	11:00	180.4	0.2
21-Jul-21	12:00	225.1	1.0
21-Jul-21	13:00	268.6	1.8
21-Jul-21	14:00	119.2	0.3
21-Jul-21	15:00	258.3	0.6
21-Jul-21	16:00	217.9	0.3
21-Jul-21	17:00	32.0	0.1
21-Jul-21	18:00	78.3	0.1
21-Jul-21	19:00	71.2	0.1
21-Jul-21	20:00	82.9	0.1
21-Jul-21	21:00	208.5	0.1
21-Jul-21	22:00	76.3	0.1
21-Jul-21	23:00	69.6	0.1
22-Jul-21	0:00	85.5	0.1
22-Jul-21	1:00	75.4	0.1
22-Jul-21	2:00	201.1	0.1
22-Jul-21	3:00	53.9	0.1
22-Jul-21	4:00	44.4	0.1
22-Jul-21	5:00	221.6	0.1
22-Jul-21	6:00	59.9	0.1
22-Jul-21	7:00	65.2	0.1
22-Jul-21	8:00	97.0	0.2
22-Jul-21	9:00	67.0	0.2
22-Jul-21	10:00	102.4	0.2
22-Jul-21	11:00	50.1	0.1
22-Jul-21	12:00	104.3	0.7
22-Jul-21	13:00	111.3	0.2
22-Jul-21	14:00	84.6	0.2
22-Jul-21	15:00	135.0	0.2
22-Jul-21	16:00	208.9	0.1
22-Jul-21	17:00	122.9	0.3
22-Jul-21	18:00	102.1	0.1
22-Jul-21	19:00	87.6	0.3
22-Jul-21	20:00	108.2	0.2
22-Jul-21	21:00	78.3	0.2
22-Jul-21	22:00	68.2	0.1
22-Jul-21	23:00	101.0	0.1

Date	Time	Wind Direction (°)	Wind Speed (m/s)
23-Jul-21	0:00	79.9	0.1
23-Jul-21	1:00	260.1	0.1
23-Jul-21	2:00	197.1	0.1
23-Jul-21	3:00	144.8	0.1
23-Jul-21	4:00	228.1	0.1
23-Jul-21	5:00	245.0	0.1
23-Jul-21	6:00	262.9	0.1
23-Jul-21	7:00	112.5	0.2
23-Jul-21	8:00	206.5	0.3
23-Jul-21	9:00	189.4	0.6
23-Jul-21	10:00	229.4	0.4
23-Jul-21	11:00	138.1	0.2
23-Jul-21	12:00	286.4	0.3
23-Jul-21	13:00	102.1	0.1
23-Jul-21	14:00	84.5	0.2
23-Jul-21	15:00	118.0	0.1
23-Jul-21	16:00	268.5	0.2
23-Jul-21	17:00	202.6	0.2
23-Jul-21	18:00	236.5	0.3
23-Jul-21	19:00	213.1	0.1
23-Jul-21	20:00	201.3	0.2
23-Jul-21	21:00	225.6	0.1
23-Jul-21	22:00	212.0	0.1
23-Jul-21	23:00	252.7	0.1
24-Jul-21	0:00	208.4	0.1
24-Jul-21	1:00	144.3	0.1
24-Jul-21	2:00	62.3	0.1
24-Jul-21	3:00	55.1	0.1
24-Jul-21	4:00	69.4	0.1
24-Jul-21	5:00	64.6	0.1
24-Jul-21	6:00	85.5	0.1
24-Jul-21	7:00	263.3	0.1
24-Jul-21	8:00	267.8	0.7
24-Jul-21	9:00	227.1	0.1
24-Jul-21	10:00	265.1	0.4
24-Jul-21	11:00	299.6	0.9
24-Jul-21	12:00	251.8	0.9
24-Jul-21	13:00	295.1	0.6
24-Jul-21	14:00	260.6	2.1
24-Jul-21	15:00	268.2	1.9
24-Jul-21	16:00	269.2	2.0
24-Jul-21	17:00	248.3	1.2
24-Jul-21	18:00	218.4	0.6
24-Jul-21	19:00	261.1	0.2

Date	Time	Wind Direction (°)	Wind Speed (m/s)
24-Jul-21	20:00	221.2	0.1
24-Jul-21	21:00	216.9	0.1
24-Jul-21	22:00	180.8	0.7
24-Jul-21	23:00	207.3	0.1
25-Jul-21	0:00	166.2	0.1
25-Jul-21	1:00	282.2	0.1
25-Jul-21	2:00	228.0	0.1
25-Jul-21	3:00	224.3	0.1
25-Jul-21	4:00	220.3	0.1
25-Jul-21	5:00	241.8	0.1
25-Jul-21	6:00	115.1	0.1
25-Jul-21	7:00	187.6	0.7
25-Jul-21	8:00	279.5	1.8
25-Jul-21	9:00	283.2	1.4
25-Jul-21	10:00	205.0	0.5
25-Jul-21	11:00	227.9	0.5
25-Jul-21	12:00	238.8	0.8
25-Jul-21	13:00	257.1	1.4
25-Jul-21	14:00	276.1	0.8
25-Jul-21	15:00	235.5	1.0
25-Jul-21	16:00	236.4	1.9
25-Jul-21	17:00	235.7	0.9
25-Jul-21	18:00	205.0	0.2
25-Jul-21	19:00	207.4	0.5
25-Jul-21	20:00	199.6	0.3
25-Jul-21	21:00	150.9	0.1
25-Jul-21	22:00	216.0	0.1
25-Jul-21	23:00	265.8	0.1
26-Jul-21	0:00	226.3	0.1
26-Jul-21	1:00	256.2	0.6
26-Jul-21	2:00	267.4	0.1
26-Jul-21	3:00	220.8	0.1
26-Jul-21	4:00	202.3	0.1
26-Jul-21	5:00	216.1	0.1
26-Jul-21	6:00	211.1	0.1
26-Jul-21	7:00	203.5	0.5
26-Jul-21	8:00	281.2	0.5
26-Jul-21	9:00	237.6	1.3
26-Jul-21	10:00	296.2	0.8
26-Jul-21	11:00	288.4	0.9
26-Jul-21	12:00	264.3	2.2
26-Jul-21	13:00	259.7	1.5
26-Jul-21	14:00	246.7	1.8
26-Jul-21	15:00	242.9	2.3

APPENDIX D – WEATHER CONDITIONS DURING THE MONITORING PERIOD

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
26-Jul-21	16:00	214.7	1.5
26-Jul-21	17:00	224.0	1.0
26-Jul-21	18:00	236.6	1.3
26-Jul-21	19:00	220.8	1.2
26-Jul-21	20:00	228.9	0.3
26-Jul-21	21:00	233.9	0.1
26-Jul-21	22:00	256.9	0.3
26-Jul-21	23:00	231.5	0.1
27-Jul-21	0:00	202.3	0.2
27-Jul-21	1:00	236.6	0.2
27-Jul-21	2:00	180.9	0.1
27-Jul-21	3:00	227.2	0.1
27-Jul-21	4:00	227.9	0.1
27-Jul-21	5:00	202.0	0.2
27-Jul-21	6:00	204.2	0.1
27-Jul-21	7:00	248.1	0.3
27-Jul-21	8:00	285.6	0.1
27-Jul-21	9:00	285.1	0.3
27-Jul-21	10:00	262.9	0.8
27-Jul-21	11:00	210.1	1.1
27-Jul-21	12:00	233.2	0.7
27-Jul-21	13:00	214.8	1.2
27-Jul-21	14:00	175.0	0.2
27-Jul-21	15:00	209.5	2.8
27-Jul-21	16:00	229.0	1.1
27-Jul-21	17:00	211.9	1.2
27-Jul-21	18:00	228.6	0.8
27-Jul-21	19:00	245.4	0.3
27-Jul-21	20:00	220.1	0.1
27-Jul-21	21:00	269.5	0.1
27-Jul-21	22:00	148.7	0.1
27-Jul-21	23:00	226.2	0.1
28-Jul-21	0:00	219.8	0.1
28-Jul-21	1:00	212.2	0.1
28-Jul-21	2:00	145.4	0.1
28-Jul-21	3:00	45.5	0.1
28-Jul-21	4:00	32.2	0.1
28-Jul-21	5:00	278.9	0.1
28-Jul-21	6:00	85.4	0.1
28-Jul-21	7:00	271.0	0.2
28-Jul-21	8:00	223.2	0.2
28-Jul-21	9:00	288.5	0.2
28-Jul-21	10:00	268.1	0.4
28-Jul-21	11:00	240.7	0.9

APPENDIX D – WEATHER CONDITIONS DURING THE MONITORING PERIOD

II. Mean Wind Speed and Wind Direction

Date	Time	Wind Direction (°)	Wind Speed (m/s)
28-Jul-21	12:00	297.3	0.7
28-Jul-21	13:00	220.9	1.8
28-Jul-21	14:00	247.7	1.5
28-Jul-21	15:00	203.0	1.5
28-Jul-21	16:00	210.0	1.5
28-Jul-21	17:00	206.7	1.8
28-Jul-21	18:00	204.1	1.2
28-Jul-21	19:00	227.2	0.2
28-Jul-21	20:00	224.2	0.2
28-Jul-21	21:00	230.7	0.1
28-Jul-21	22:00	301.5	0.1
28-Jul-21	23:00	243.6	0.1
29-Jul-21	0:00	242.9	0.1
29-Jul-21	1:00	293.8	0.1
29-Jul-21	2:00	27.9	0.1
29-Jul-21	3:00	252.1	0.1
29-Jul-21	4:00	255.8	0.1
29-Jul-21	5:00	269.7	0.1
29-Jul-21	6:00	103.6	0.1
29-Jul-21	7:00	235.8	0.1
29-Jul-21	8:00	210.2	0.5
29-Jul-21	9:00	173.9	0.2
29-Jul-21	10:00	307.1	0.2
29-Jul-21	11:00	171.5	0.2
29-Jul-21	12:00	223.1	1.9
29-Jul-21	13:00	253.6	1.7
29-Jul-21	14:00	89.8	0.1
29-Jul-21	15:00	64.7	0.1
29-Jul-21	16:00	182.6	0.1
29-Jul-21	17:00	83.7	0.1
29-Jul-21	18:00	79.7	0.1
29-Jul-21	19:00	67.6	0.2
29-Jul-21	20:00	99.5	0.2
29-Jul-21	21:00	61.5	0.1
29-Jul-21	22:00	95.5	0.1
29-Jul-21	23:00	82.9	0.1
30-Jul-21	0:00	67.3	0.1
30-Jul-21	1:00	56.0	0.1
30-Jul-21	2:00	57.5	0.1
30-Jul-21	3:00	59.8	0.1
30-Jul-21	4:00	65.1	0.1
30-Jul-21	5:00	54.9	0.1
30-Jul-21	6:00	74.0	0.2
30-Jul-21	7:00	90.7	0.1

APPENDIX D – WEATHER CONDITIONS DURING THE MONITORING PERIOD

II. Mean Wind Speed and Wind Direction


Date	Time	Wind Direction (°)	Wind Speed (m/s)
30-Jul-21	8:00	61.1	0.3
30-Jul-21	9:00	120.3	0.5
30-Jul-21	10:00	70.9	0.3
30-Jul-21	11:00	79.5	2.0
30-Jul-21	12:00	105.8	0.6
30-Jul-21	13:00	113.1	1.8
30-Jul-21	14:00	122.1	0.5
30-Jul-21	15:00	68.7	0.1
30-Jul-21	16:00	124.6	0.4
30-Jul-21	17:00	88.2	0.2
30-Jul-21	18:00	83.3	0.1
30-Jul-21	19:00	51.1	0.1
30-Jul-21	20:00	47.1	0.1
30-Jul-21	21:00	61.3	0.1
30-Jul-21	22:00	68.0	0.1
30-Jul-21	23:00	84.8	0.1
31-Jul-21	0:00	73.1	0.1
31-Jul-21	1:00	57.7	0.1
31-Jul-21	2:00	76.9	0.1
31-Jul-21	3:00	61.1	0.1
31-Jul-21	4:00	66.9	0.1
31-Jul-21	5:00	40.3	0.1
31-Jul-21	6:00	57.6	0.3
31-Jul-21	7:00	102.8	1.6
31-Jul-21	8:00	81.7	0.3
31-Jul-21	9:00	72.0	0.6
31-Jul-21	10:00	93.4	1.4
31-Jul-21	11:00	80.9	0.1
31-Jul-21	12:00	75.1	0.3
31-Jul-21	13:00	96.6	0.5
31-Jul-21	14:00	93.5	0.4
31-Jul-21	15:00	74.6	0.6
31-Jul-21	16:00	84.3	1.3
31-Jul-21	17:00	82.4	1.6
31-Jul-21	18:00	164.2	1.6
31-Jul-21	19:00	72.1	0.1
31-Jul-21	20:00	81.5	0.1
31-Jul-21	21:00	53.6	0.1
31-Jul-21	22:00	151.8	0.3
31-Jul-21	23:00	93.2	1.4

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


Appendix E - 1-hour TSP Monitoring Results

Location AM1	Location AM1 - Wai Loi Tsuen									
Date	Time	Weather	Particulate Concentration (µg/m³)							
6-Jul-21	9:00	Cloudy	18.2							
6-Jul-21	10:00	Cloudy	20.8							
6-Jul-21	11:00	Cloudy	18.2							
12-Jul-21	9:30	Cloudy	77.5							
12-Jul-21	10:30	Cloudy	72.5							
12-Jul-21	11:30	Cloudy	62.5							
16-Jul-21	9:20	Sunny	28.6							
16-Jul-21	10:20	Sunny	28.6							
16-Jul-21	11:20	Sunny	26.0							
22-Jul-21	14:40	Sunny	26.0							
22-Jul-21	15:40	Sunny	39.0							
22-Jul-21	16:40	Sunny	28.6							
28-Jul-21	14:30	Cloudy	171.6							
28-Jul-21	15:30	Cloudy	153.4							
28-Jul-21	16:30	Cloudy	130.0							
		Average	60.1							
		Maximum	171.6							
		Minimum	18.2							

Location AM2	? - Fu Tei Au		
Date	Time	Weather	Particulate Concentration (µg/m³)
6-Jul-21	13:00	Cloudy	26.0
6-Jul-21	14:00	Cloudy	23.4
6-Jul-21	15:00	Cloudy	26.0
12-Jul-21	13:35	Cloudy	55.0
12-Jul-21	14:35	Cloudy	45.0
12-Jul-21	15:35	Cloudy	42.5
16-Jul-21	13:40	Sunny	18.2
16-Jul-21	14:40	Sunny	18.2
16-Jul-21	15:40	Sunny	20.8
22-Jul-21	15:40	Sunny	33.8
22-Jul-21	16:40	Sunny	31.2
22-Jul-21	17:40	Sunny	28.6
28-Jul-21	15:00	Cloudy	75.4
28-Jul-21	16:00	Cloudy	75.4
28-Jul-21	17:00	Cloudy	75.4
		Average	39.7
		Maximum	75.4
		Minimum	18.2



Date



Title Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1

Graphical Presentation of 1-hour TSP Monitoring Results

Date Jul 2021 Project No. MA19019

Appendix

E

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location AM1a - Site Boundary of the Shek Wu Hui STW (East)

Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m^3)	(µg/m ³)
5-Jul-21	Sunny	302.8	756.2	3.6509	3.7354	0.0845	10508.8	10532.8	24.0	1.21	1.21	1.21	1736.4	48.7
10-Jul-21	Cloudy	303.6	759.1	3.6705	3.7039	0.0334	10532.8	10556.8	24.0	1.22	1.22	1.22	1755.1	19.1
15-Jul-21	Sunny	303.5	757.5	3.7545	3.7763	0.0218	10556.8	10580.8	24.0	1.22	1.22	1.22	1753.7	12.4
21-Jul-21	Sunny	301.1	752.5	3.7148	3.7427	0.0278	10580.8	10604.8	24.0	1.22	1.22	1.22	1754.7	15.9
27-Jul-21	Sunny	304.1	748.8	3.7320	3.7559	0.0239	10604.8	10628.8	24.0	1.21	1.21	1.21	1743.1	13.7
31-Jul-21	Sunny	302.6	750.5	3.6582	3.6816	0.0234	10628.8	10652.8	24.0	1.21	1.21	1.21	1748.8	13.4
													Min	12.4
													Max	48.7
													Average	20.5


Location AM2a - Site Boundary of the Shek Wu Hui STW (North)


Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.	Conc.
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m^3)	$(\mu g/m^3)$
5-Jul-21	Sunny	302.8	756.2	3.6890	3.7330	0.0441	20727.3	20751.3	24.0	1.21	1.21	1.21	1736.4	25.4
10-Jul-21	Cloudy	303.6	759.1	3.6648	3.7034	0.0386	20751.3	20775.3	24.0	1.22	1.22	1.22	1753.1	22.0
15-Jul-21	Sunny	303.5	757.5	3.6915	3.7146	0.0231	20775.3	20799.3	24.0	1.22	1.22	1.22	1751.9	13.2
21-Jul-21	Sunny	301.1	752.5	3.7055	3.7735	0.0680	20799.3	20823.3	24.0	1.22	1.21	1.22	1752.8	38.8
27-Jul-21	Sunny	304.1	748.8	3.6974	3.8210	0.1236	20823.3	20847.3	24.0	1.21	1.21	1.21	1742.0	71.0
31-Jul-21	Sunny	302.6	750.5	3.6289	3.6784	0.0495	20847.3	20871.3	24.0	1.21	1.21	1.21	1747.3	28.3
	-	-				-			-		-		Min	13.2

Max Average

33.1







Title Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1	 Project No.	MA19019	CINOTECL
Graphical Presentation of 24-hour TSP Monitoring Results	Appendix	F	CINOTECT

APPENDIX G COPIES OF CALIBRATION CERTIFICATES FOR NOISE MONITORING



Equipment no.: N-12-01

Calibration Certificate

0024993

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code:

SVEC09005

Date of calibration:

Date of the recommended re-calibration:

Object 1:

BSWA 308 SLM

Serial No. /Ref. No. :

570183 / 550233

Object 2:

Serial No. /Ref. No. :

Manufacturer:

BSWAtech

Certificate No.:

Handle by:

0024993 E0002

Measuring results

Reference	value	Indication value	Deviation	Allowed deviation	Object
94.0	dB	93.4dB	-0.6dB	+/- 1.5dB	1
114.0)dB	113.2dB	-0.8dB	+/- 1.5dB	1

07/10/2020

07/10/2021

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)

within

the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Mr. K.S. N

Quality Manager

Appleone Calibration Laboratory Ltd.

Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393



Equipment no.: N-12-02

Calibration Certificate

0024995

Customer :: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Object 1: Serial No. /Ref. No. :

BSWA 308 SLM 570187 / 550841

Object 2:

Serial No. /Ref. No.

Hong Kong

SVEC09005

Manufacturer:

BSWAtech

Customer Code Date of calibration:

07/10/2020

Certificate No.:

0024995

Date of the recommended re-calibration:

07/10/2021

Handle by:

E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.1dB	-0.9dB	+/- 1.5dB	1
114.0dB	113.1dB	-0.9dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)

the allowable deviation.

Performed by

Mr. K.L. Ng

Approved by

Mr. K.S. Na

Calibration Technician

Quality Manager



Equipment no.: N-12-03

Calibration Certificate

0024996

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code: SVEC09005

Date of calibration:

Date of the recommended re-calibration:

Object 1:

BSWA 308 SLM

Serial No. /Ref. No. : 570188 / 550850

Object 2:

Serial No. /Ref. No. :

Manufacturer: **BSWAtech**

Certificate No.:

0024996

Handle by:

E0002

Measuring results

 Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	92.9dB	-1.1dB	+/- 1.5dB	1
114.0dB	112.8dB	-1.2dB	+/- 1.5dB	1

07/10/2020

07/10/2021

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2.The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measu	ıred	val	اعيرا	(e)

(s) within

the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Mr. K.S. Ng

Quality Manager

Appleone Calibration Laboratory Ltd.

Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393



Equipment no.: N-13-01

Calibration Certificate

0025247

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code:

Date of calibration:

SVEC09005

V EC09005

Date of the recommended re-calibration:

Object 1:

ST-120 sound calibrator

Serial No. /Ref. No.: 181001608

Object 2 :

Serial No. /Ref. No. :

Manufacturer :

Soundtek

Certificate No.:

0025247

Handle by:

E0002

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

05/11/2020

05/11/2021

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s)

within

the allowable deviation.

Performed by

Mr. K.L. Ng

Approved by

Quality Manager

Calibration Technician



Equipment no.: N-13-02

Calibration Certificate

0025249

Customer:

Cinotech Consultants Limited

RM 1710, Technology Park,

18 On Lai Street, Shatin, N.T.

Hong Kong

Customer Code: SVEC09005

Date of calibration:

Date of the recommended re-calibration:

Object 1:

ST-120 sound calibrator

Serial No. /Ref. No. :

Object 2:

Serial No. /Ref. No.

Manufacturer:

Soundtek

Certificate No.:

Handle by:

0025249 E0002

181001636

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	93.7dB	-0.3dB	+/- 0.3dB	1
114.0dB	113.6dB	-0.4dB	+/- 0.5dB	1

05/11/2020

05/11/2021

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source ..

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

- 1. The resulted values were those obtained at the time of test and applies only to the item calibrated.
- 2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains the uncertainty of the measuring procedure and the uncertainty of the measuring system.
- 3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.
- 4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.
- 5. The calibrations certificate may not be reproduced.

Measured value(s) within

the allowable deviation.

Performed by

Calibration Technician

Mr. K.L. Ng

Approved by

Quality Manager

Appleone Calibration Laboratory Ltd. Rm1309, 13/F, No.77 Wing Hong St, Kln, HKSAR

Tel: +852 2370 4437 Fax: +852 2114 0393

APPENDIX H NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


Appendix H - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM1	Location NM1 - Wai Loi Tsuen									
					Uni	t: dB (A) (30-min)				
Date	Time	Weather	Measured Noise Level		Baseline Level	Construction Noise Level				
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}			
6-Jul-21	9:00	Sunny	53.8	56.4	48.5	63.4	53.8 Measured ≦ Baseline			
12-Jul-21	13:30	Cloudy	59.1	61.5	56.5	63.4	59.1 Measured ≦ Baseline			
22-Jul-21	9:00	Sunny	59.7	63.9	52.5	63.4	59.7 Measured ≦ Baseline			
28-Jul-21	13:50	Cloudy	55.8	58.9	50.2	63.4	55.8 Measured ≦ Baseline			

Location NM2 - Fu Tei Au									
					Uni	t: dB (A) (30-min)			
Date	Time	Weather	Measured Noise Level E			Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}		
6-Jul-21	14:00	Sunny	52.9	55.0	49.6	58.0	52.9 Measured ≦ Baseline		
12-Jul-21	15:45	Cloudy	60.8	63.4	58.1	58.0	57.6		
22-Jul-21	14:00	Sunny	53.9	56.0	50.6	58.0	53.9 Measured ≦ Baseline		
28-Jul-21	15:10	Cloudy	58.6	61.4	54.7	58.0	49.7		

Location NM3 - Man Kok Village									
					Uni	it: dB (A) (30-min)			
Date	Time	me Weather	Measured Noise Level			Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}		
6-Jul-21	10:00	Sunny	50.8	53.2	45.2	63.4	50.8 Measured ≦ Baseline		
12-Jul-21	14:05	Cloudy	62.9	64.2	59.3	63.4	62.9 Measured ≦ Baseline		
22-Jul-21	10:00	Sunny	56.4	57.9	54.5	63.4	56.4 Measured ≦ Baseline		
28-Jul-21	14:30	Cloudy	59.5	61.2	55.9	63.4	59.5 Measured ≦ Baseline		



APPENDIX I ECOLOGICAL MONITORING RESULTS AND ANALYSIS

MA19019 - Ecological Monitoring Result and Analysis

a 1 . ue		pecies and their Abundan		Point Count	T
Scientific Name	Common Name	Chinese Name	Waterbird	Abundance	Transect Abundan
Acridotheres cristatellus	Crested Myna	八哥		155	+++++
Acridotheres tristis	Common Myna	家八哥		0	
Actitis hypoleucos	Common Sandpiper	磯鷸	*	2	+
Alcedo atthis	Common Kingfisher	普通翠鳥	*	0	
Amaurornis phoenicurus	White-breasted Waterhen	白胸苦惡鳥	*	0	+
Anthus hodgsoni	Olive Backed Pipit	樹鷚		3	+
Anthus richardi	Richard's Pipit	理氏鷚		0	
Apus nipalensis	House Swift	小白腰雨燕		3	+
Ardea alba	Great Egret	大白鷺	*	24	+
Ardea cinerea	Grey Heron	蒼鷺	*	0	
Ardeola bacchus	Chinese Pond Heron	池鷺	*	80	+++++
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	*	16	+
Buteo japonicus	Eastern Buzzard	普通鵟	*	0	+
Cacomantis merulinus	Plaintive cuckoo	八聲杜鵑		0	
Centropus bengaiensis	Lesser Coucal	小鴉鵑		0	+
Centropus sinensis	Greater Coucal	褐翅鴉鵑		6	+
Ceryle rudis	Pied Kingfisher	斑魚狗	*	0	
Charadrius alexandrinus	Kentish Plover	環頸鴴	*	0	
Charadrius dubius	Little Ringed Plover	金眶鴴	*	0	
Columba livia	Domestic Pigeon	原鴿		0	
Copsychus saularis	Magpie Robin	鵲鴝		4	+
Corvus macrorhynchus	Jungle Crow	大嘴烏鴉	 	1	+
Corvus macrornynenus Corvus torquatus	Collared Crow	白頸鴉	*	1	+
Cuculus micropterus	Indian Cuckoo	四聲杜鵑	 	0	
Cyanopica cyanus	Azure-winged magpie	灰喜鵲	-	10	1
Dicrurus hottentottus	Hair-crested Drogon	髪冠卷尾		0	+
Dicrurus mottentottus Dicrurus macrocercus	Black Drongo			1	+
Dicrurus macrocercus Egretta garzetta			als.	142	
	Little Egret	中白鷺	*	0	+++++
Egretta intermedia	Intermediate Egret	<u> </u>		0	+
Emberiza spodocephala	Blacked-face Bunting				+
Eudynamys scolopacea	Common Koel	噪鵑 紅 隹	*	3	+
Falco tinnunculus Ficedula albicilla	Common Kestrel Red-throated Flycatcher	紅隼	4	0	+
		紅喉姬鶲	*	0	
Gallinula chloropus	Common Moorhen	黑水雞	*	0	
Garrulax perspicillatus	Masked Laughing Thrush	黑臉噪鶥		18	++
Glareola maldivarum	Oriental pratincole	普通燕鴴	*	0	
Halcyon smyrnensis	White-throated Kingfisher	白胸翡翠	*	4	+
Hierococcyx sparverioides	Large Hawk Cuckoo	大鷹鵑		1	+
Himantopus himantopus	Black-winged Stilt	黑翅長腳鷸	*	0	
Hirundo rustica	Barn Swallow	家燕		18	++
Lanius cristatus	Brown Shrinke	紅尾伯勞		0	
Lanius schach	Rufous-backed Shrike	棕背伯勞		0	
Leiothrix lutea	Red-billed Leiothrix	紅嘴相思鳥		0	
Lonchura punctulata	Spotted Munia	斑文鳥		6	++
Lonchura striata	White-rumped Munia	白腰文鳥		0	
Milvus migrans	Black Kite	黑鳶	*	1	+
Motacilla alba	White Wagtail	白鶺鴒		11	++
Motacilla cinerea	Grey Wagtail	灰鶺鴒		0	
Muscicapa latirostris	Asian Brown Flycatcher	北灰鶲		0	
Myophonus caeruleus	Blue Whistling Thrush	紫嘯鶇		0	
Nycticorax nycticorax	Black-crowned Night Heron	夜鷺	*	0	
Orthotomus sutorius	Common Tailorbird	長尾縫葉鶯		14	++
Pandion haliaetus	Osprey	魚鷹	*	0	
Parus cinereus	Cinereous Tit	蒼背山雀		0	
Passer montanus	Eurasian Tree Sparrow	樹麻雀		27	+++
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	*	0	
Phoenicurus auroreus	Daurian Redstart	北紅尾鴝		0	
Phylloscopus borealis	Arctic Warbler	極北柳鶯		0	
Phylloscopus fuscatus	Dusky Warbler	褐柳鶯		1	+
Phylloscopus inornatus	Yellow-browed Warbler	黄眉柳鶯		0	+
Phylloscopus proregulus	Pallas's Leaf Warbler	黄腰柳鶯		4	+
Pica pica	Magpie	喜鵲		0	+
Platalea minor	Black-faced Spoonbill	黑臉琵鷺	*	0	† · · · · ·
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯	-	7	+
Prinia jiaviveniris Prinia inornata	Plain Prinia	純色鷦鶯	 	2	
Psittacula eupatria	Alexandrine Parakeet	亞歷山大鸚鵡		0	+
yenonotus jocosus	Crested bulbul	紅耳鵯		19	+++
Pycnonotus jocosus Pycnonotus sinensis	Chinese Bulbul	白頭鵯		4	+++
Pycnonotus sinensis Recurvirostra avosetta	Pied Avocet	反嘴鷸	*	0	+
	Stejneger's Stonechat		-	0	+
Saxicola stejnegeri		悪喉 (1 時) 琵嘴鴨	*	0	+
Spatula clypeata	Northern Shoveler		*		+
Spilornis cheela	Crested Serpent Eagle	蛇鵰	-9	0	
Streptopelia chinensis	Spotted Dove	珠頸斑鳩		52	+++
Sturnus nigricollis	Black-necked Starling	黑領椋鳥		32	+++
Cachybaptus ruficollis	Little Grebe	小䴙䴘	*	0	1
ringa glareola	Wood Sandpiper	林鶴	*	0	1
Tringa nebularia	Common Greenshank	青腳鷸	*	0	1
Tringa ochropus	Green Sandpiper	白腰草鷸	*	0	
Turdus hortulorum	Grey-backed Thrush	灰背鶇		0	
Urocissa erythrorhyncha	Red-billed Blue Magpie	紅咀藍鵲		2	+
Vanellus cinereus	Grey-headed Lapwing	灰頭麥雞	*	0	
				0	
	Streaked Fantail Warbler	标扇尾黨		U	
Zitting cisticola	Streaked Fantail Warbler	棕扇尾鶯 暗綠繡眼鳥			
Zitting cisticola Zosterops japonicus	Streaked Fantail Warbler Japanese White-eye	暗綠繡眼鳥	int Count Abundance	17 691	++

*For waterbird

For transect abundance, +: <10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Remarks: (1) According to S4.7 of the approved Baseline Monitoring Report (Ecology), "waterbirds" was defined as "waterbirds and wetland-dependent species", which was referenced to Monthly Waterbird Monitoring Biannual Reports prepared by the Hong Kong Bird Watching Society (Anon, 2018). Also, S.13.11.3.2 of NENT NDA EIA Study requires "Monitoring of Measures to Mitigate for Impacts of the Project on Wetland-dependent Fauna using the Ng Tung, Sheung Yue and Shek Sheung Rivers". Therefore, "wetland-dependent birds" should be considered as "waterbirds". As raptors and Collared Crow are "wetland-dependent species", they should be taken into consideration in data analysis and impact assessment on waterbirds.

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		Project No. MA19019	CINOTECH
Monthly Data Analysis for Ecological Monitoring	Date July 2021	Appendix I	CINOICCI

MA19019 - Waterbird Ecological Monitoring Result

Monitoring Month Jul Season Summer

	Table II : Total Bird Abundance from Point Count						
Survey Information				Total Bird Abundance from Point Count			
No.	Date	Time	Tide Level	Individuals Recorded	Total	Species Recorded	
#1	2 Jul 2021	15:00	High	64	132	13	
#1	2 Jul 2021	10:00	Low	68	132	18	
#2	7 Jul 2021	14:30	High	34	88	8	
#2	/ Jul 2021	11:00	Low	54	00	11	
#3	16 Jul 2021	13:00	High	74	189	15	
#3	10 Jul 2021	9:00	Low	115	109	18	
#4	22 Jul 2021	13:30	High	42	100	15	
#4	22 Jul 2021	10:30	Low	58	100	14	
#5	28 Jul 2021	14:00	High	94	182	14	
#3	20 Jul 2021	16:00	Low	88		12	
				Overall Total	691		

Survey Information				Numbers of	f Waterbirds
No.	Date	Time	Tide Level	Individuals Recorded	Total
#1	2 Jul 2021	15:00	High	17	41
#1	2 Jul 2021	10:00	Low	24	41
#2	7 Jul 2021	14:30	High	16	31
#4		11:00	Low	15	31
#3	16 Jul 2021	13:00	High	17	65
#3	10 Jul 2021	9:00	Low	48	05
#4	22 Jul 2021	13:30	High	20	45
#4	22 Jul 2021	10:30	Low	25	45
#5	28 Jul 2021	14:00	High	38	88
#3	28 Jul 2021	16:00	Low	50	00
				Overall Total	270
				Average	46

Table IV: T-Test Analysis for All Waterbirds

Baseline Data

Monthly Average Abundance (Jul) 47.25 Seasonal Average Abundance (Summer) 45.34

T-test

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

- H_0 The data collected in the reporting month falls within the normal distrubution when compared to the baseline monitoring data.
- H_1 The data collected does not falls within the normal distribution when compared to the baseline monitoring data.

If t-test value is $\underline{\text{smaller}}$ than the critical value, then rejects H_0 .

For the data in the reporting month, the critical values are:

Crit. Value = -2.132 (95% Confidence Level) Crit. Value = -3.747 (99% Confidence Level)

Confidence Level

T-values of	Data in Repo	orting Month	95%	99%
Abundance	Monthly 1.058		~	~
	Season	1.357	~	~
				I.

Overall:

Remarks:

- ✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.
- 🗶 = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant - Main Work Stage		Project No. MA19019	CINOTECH
Monthly Data Analysis for Ecological Monitoring	Date July 2021	Appendix	CINOTECH

MA19019 - Waterbird Ecological Monitoring Result

Monitoring Month Jul Season Summer

	Table V: Abundance of Representative Waterbirds from Point Count										
	Representative Species			Recorded Abundance						Baseline Data	
Species Name	Common Name	Chinese Name	2 Jul 2021	7 Jul 2021	16 Jul 2021	22 Jul 2021	28 Jul 2021	Total	Average	Avg (Jul)	Avg (Summer)
Egretta garzetta	Little Egret	小白鷺	13	14	31	18	66	142	28	25	21
Ardea cinerea	Grey Heron	蒼鷺	0	0	0	0	0	0	0	0	1
Ardeola bacchus	Chinese Pond Heron	池鷺	18	7	22	22	11	80	16	18	16
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	0	0	0	0	0	0	0	0	0
Ardea alba	Great Egret	大白鷺	3	6	6	3	6	24	5	3	3
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	6	4	4	2	0	16	3	2	3

Table VI: T-test Analysis for Representative Waterbirds from Point Count

The following hypothesis was made and a one-tail t-test will be used to test the data collected from the monitoring:

- H_0 The data collected in the reporting month falls within the normal distrubution when compare to the baseline monitoring data.
- H₁ The data collected does not falls within the normal distribution when compare to the baseline monitoring data.

If t-test value for a specific representative is <u>smaller</u> than the critical value, then rejects H₀.

For the data in the reporting month, the critical values are:

Crit. Value = -2.132 (95% Confidence Level) Crit. Value = -3.747 (99% Confidence Level)

Representative Species			T-value	Confide	nce Level	T-value	Confide	nce Level	Overall
Species Name	Common Name	Chinese Name	Monthly	95%	99%	Seasonal	95%	99%	
Egretta garzetta	Little Egret	小白鷺	0.367	*	~	0.793	~	~	~
Ardea cinerea	Grey Heron	蒼鷺				N/A*			
Ardeola bacchus	Chinese Pond Heron	池鷺	-0.663	~	~	-0.061	~	~	~
Phalacrocorax carbo	Great Cormorant	普通鸕鷀				N/A*			
Ardea alba	Great Egret	大白鷺	3.130	~	~	2.987	~	~	✓
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	1.422	*	~	-0.114	~	~	~

Remark

- * Great Cormorant (Phalacrocorax carbo) and Grey Heron (Ardea cinerea) were not recognised as representative waterbird species during Summer.
- ✓ = T-value falls within the confidence level, the impact monitoring data shows no significant difference to the baseline data.
- 🗶 = T-value falls outside the confidence level, the impact monitoring data shows significant difference to the baseline data.

Agreement No. SPW 07/2019		Project No.	
Shek Wu Hui Effluent Polishing Plant - Main Work Stage 1		MA19019	
Monthly Data Analysis for Ecological Monitoring		Appendix	
	July 2021	1	

APPENDIX J PHOTO RECORDS OF ECOLOGICAL MONITORING

Appendix J - Photo Records of Ecological Monitoring


Part A - Conditions of Rivers



Sheung Yue River (Taken on 16 July 2021)



Ng Tung River (Taken on 2 July 2021)



Shek Sheung River (Taken on 16 July 2021)

Part B – Waterbird Species





Actitis hypoleucos (Taken on 28 July 2021)

Part C – Human Activities & Site Conditions



Excavation & Crane (Project-related, taken on 16 July 2021)



Sheet-piling, generator & wielding works (Non-project-related, taken on 22 July 2021)



Excavation (Non-project-related, taken on 2 July 2021)



Scaffolding (Non-project-related, taken on 22 July 2021)



Fishing (Non-project-related, taken on 2 July 2021)



Playing with R.C. Boat (Non-project-related, taken on 16 July 2021)

APPENDIX K SITE AUDIT SUMMARY

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Contract No. DC/2018/06

Checklist Reference Number	210706
Date	6 July 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210629).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Letig	6 July 2021
Checked by	Ms. Betty Choi	BC.	7 July 2021

Checklist Reference Number	210715
Date	15 July 2021 (Thursday)
Time	9:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210706).	

	Name	Signature	Date
Recorded by	Mr. Macavity Yau	1	15 July 2021
Checked by	Ms. Betty Choi	BC.	16 July 2021

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Contract No. DC/2018/06

Checklist Reference Number	210723
Date	23 July 2021 (Friday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210715).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leve	23 July 2021
Checked by	Ms. Betty Choi	BC.	26 July 2021

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Contract No. DC/2018/06

Checklist Reference Number	210727
Date	27 July 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210723).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leng	27 July 2021
Checked by	Ms. Betty Choi	BC.	28 July 2021

Checklist Reference Number	210706
Date	6 July 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210629).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelio	6 July 2021
Checked by	Ms. Betty Choi	BC.	7 July 2021

Checklist Reference Number	210715
Date	15 July 2021 (Thursday)
Time	9:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210706).	

	Name	Signature	Date
Recorded by	Mr. Macavity Yau	V.	15 July 2021
Checked by	Ms. Betty Choi	BC.	16 July 2021

Checklist Reference Number	210723
Date	23 July 2021 (Friday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210715).	
	130 follow-up ficilis from the previous site hispection (fer fio., 210/13).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelig	23 July 2021
Checked by	Ms. Betty Choi	BC.	26 July 2021

Checklist Reference Number	210727
Date	27 July 2021 (Tuesday)
Time	9:30 – 11:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210723).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Ledro	27 July 2021
Checked by	Ms. Betty Choi	BC.	28 July 2021

Checklist Reference Number	210706
Date	6 July 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210629).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leng	6 July 2021
Checked by	Ms. Betty Choi	BC.	7 July 2021

Checklist Reference Number	210713
Date	13 July 2021 (Tuesday)
Time	10:00 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210706).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelis	13 July 2021
Checked by	Ms. Betty Choi	BC.	14 July 2021

Checklist Reference Number	210723
Date	23 July 2021 (Friday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210713).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelio	23 July 2021
Checked by	Ms. Betty Choi	BC.	26 July 2021

Checklist Reference Number	210727
Date	27 July 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210723).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Lelvo	27 July 2021
Checked by	Ms. Betty Choi	BC.	28 July 2021

Checklist Reference Number	210706
Date	6 July 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210629).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leng	6 July 2021
Checked by	Ms. Betty Choi	BC.	7 July 2021

Checklist Reference Number	210713
Date	13 July 2021 (Tuesday)
Time	10:00 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
210713-R1	Stagnant water should be removed at Portion B-3-A.	B8
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210706).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leng	13 July 2021
Checked by	Ms. Betty Choi	BC.	14 July 2021

Checklist Reference Number	210723
Date	23 July 2021 (Friday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	Following up on the previous site inspection (ref no.: 210713): Item 210713-R1 was rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leno	23 July 2021
Checked by	Ms. Betty Choi	BC.	26 July 2021

Checklist Reference Number	210727
Date	27 July 2021 (Tuesday)
Time	10:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during the site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during the site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Ecology and Fisheries	
	No environmental deficiency was identified during the site inspection.	
	G. Landscape and Visual	
	No environmental deficiency was identified during the site inspection.	
	H. Permits /Licences	
	No environmental deficiency was identified during the site inspection.	
	I. Others	
	No follow-up items from the previous site inspection (ref no.: 210723).	

	Name	Signature	Date
Recorded by	Ms. Echo Hung	Leno	27 July 2021
Checked by	Ms. Betty Choi	BC.	28 July 2021

APPENDIX L WASTE FLOW TABLE

Name of Department: DSD <u>Contract No. DC/2018/06</u>

Monthly Summary Waste Flow Table for 2021

	Act	ual Quantities	of Inert C&D	Materials Ge	nerated Mont	thly	Actu	al Quantities o	of C&D Wastes	Generated M	onthly
		Hard Rock									
Month	Total	and Large		Reused in				Paper/			Others, e.g.
WOILLI	Quantity	Broken	Reused in	other	Disposed as	Imported		cardboard		Chemical	general
	Generated	Concrete	the Contract	Projects	Public Fill	Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000m3)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	10.034	0.000	0.000	8.257	1.777	0.606	0.000	0.000	0.002	0.000	0.038
Feb	3.703	0.000	0.000	2.871	0.833	0.071	2.120	0.000	0.000	0.000	0.024
Mar	4.644	0.000	0.000	2.190	2.454	0.037	0.000	0.000	0.006	0.000	0.044
Apr	0.211	0.000	0.023	0.000	0.188	0.167	0.000	0.000	0.008	0.000	0.042
May	0.557	0.000	0.218	0.000	0.340	0.149	0.001	0.002	0.008	0.000	0.081
Jun	0.370	0.000	0.023	0.000	0.348	0.074	8.210	0.000	0.000	0.000	0.069
Sub-total	19.519	0.000	0.263	13.317	5.939	1.103	10.331	0.002	0.023	0.000	0.299
Jul	0.000	0.000	0.000	0.000	0.592	0.058	0.000	0.000	0.010	0.000	0.046
Aug											
Sep											
Oct											
Nov	_		_		_			_	_		_
Dec											
Total	19.519	0.000	0.263	13.317	6.531	1.161	10.331	0.002	0.033	0.000	0.344

Notes:

- 1. Assume the density of soil fill is 2 ton/m3.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m3.
- 3. Assume the density of general refuse is 0.9 ton/m3.
- 4. Assume density of waste oil is assued to be $\,$ 0.8 kg/L.
- 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
- 6. The slurry and bentonite are disposed at Tseung Kwun O 137.
- 7. The non-inert C&D wastes are disposed at NENT.

Name of Department: DSD <u>Contract No. DC/2018/07</u>

Monthly Summary Waste Flow Table for 2021

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				Monthly
		Hard Rock									
	Total	and Large	Reused in	Reused in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public	Imported		cardboard		Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	0.836	0.000	0.000	0.000	0.836	0.301	21.25	0.000	0.002	0.000	0.006
Feb	0.911	0.000	0.000	0.000	0.911	0.376	39.35	0.000	0.000	0.000	0.007
Mar	0.954	0.000	0.000	0.000	0.954	0.202	0.00	0.000	0.003	0.000	0.016
Apr	0.550	0.000	0.000	0.046	0.504	0.000	0.00	0.000	0.008	0.000	0.009
May	1.368	0.000	0.000	0.149	1.220	0.000	0.00	0.000	0.008	0.000	0.012
Jun	0.670	0.000	0.000	0.074	0.596	0.000	0.00	0.010	0.000	0.000	0.012
Sub-total	5.290	0.000	0.000	0.269	5.021	0.879	60.60	0.010	0.020	0.000	0.062
Jul	2.818	0.000	0.000	0.058	2.760	0.000	0.00	0.000	0.010	0.000	0.011
Aug											
Sep											
Oct											
Nov											
Dec											
Total	8.107	0.000	0.000	0.327	7.780	0.879	60.60	0.010	0.030	0.000	0.073

Notes:

- 1. Assume the density of soil fill and special waste (i.e. sediment from DSD sedimentation tank) is 2 ton/m3.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m3
- 3. Assume the density of general refuse is 0.9 ton/m3
- 4. Density of waste oil is assued to be 0.8 kg/L. Chemical waste includes waste oil.
- 5. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38
- 6. The slurry and bentonite are disposed at Tseung Kwun O 137 $\,$
- 7. The non-inert C&D wastes, including general refuse & special waste (i.e. sediment from DSD sedimentation tank) are disposed at NENT

Name of Department:	ArchSD/CEDD/DSD	/EMSD/HvD/WSE
Transfer of Department.	THE CEE ET ESE	12112021111

Monthly Summary Waste Flow Table for 2021 (year)

		Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
Jan	9.53 T	0	0	0	9.53 T	0	0	0	0	0	0
Feb	3.47T	0	0	0	3.47 T	0	0	0	0	0	0
Mar	14.79T	0	0	0	14.79T	0	0	0	0	0	0
Apr	7.21T	0	0	0	7.21T	0	0	0	0	0	0
May	11.34T	0	0	0	11.34T	0	0	0	0	0	0
June	328.08T	0	0	0	328.08T	0	0	0	0	0	0
Sub- total	374.42T	0	0	0	374.42T	0	0	0	0	0	0
July	579.34T	0	0	0	579.34T	0	0	0.131	0.007	0	0
Aug											
Sept											
Oct											
Nov											
Dec											
Total	953.76T	0	0	0	953.76T	0	0	0.131	0.007	0	0

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*									
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
TBA	ТВА	TBA	ТВА	TBA	ТВА	TBA	ТВА	TBA	TBA	ТВА

Notes:

- (1) The performance targets are given in PS Clause 6A.27.8(14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The *Contractor* shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 6.21.7(4)(b) refer

Name of Department: DSD Contract No.: <u>DE/2018/04</u>

Monthly Summary Waste Flow Table for 2021 (year)

		Actual Quanti	ties of Inert C&D	Materials Generate	ed Monthly			Actual Quantities of	C&D Wastes Ge	Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse			
	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)			
Jan	230.16	0	0	0	230.16	0	0	0	0	0	1.54			
Feb	175.98	0	100	0	75.98	0	0	0	0	0	3.63			
Mar	11.98	0	0	0	11.98	0	0	0	0	0	1.35			
Apr	0	0	0	0	0	0	0	0	0	0	1.48			
May	0	0	0	0	0	0	0	0	0	0	3.25			
June	0	0	0	0	0	0	0	0	0	0	2.01			
Sub-total	418.12	0	100	0	318.12	0	0	0	0	0	13.26			
July	0	0	0	0	0	0	0	0	0	0	4.21			
Aug														
Sept														
Oct														
Nov														
Dec														
Total	418.12	0	100	0	318.12	0	0	0	0	0	17.47			

Name of Department: DSD Contract No.: <u>DE/2018/04</u>

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract									
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
918.24	0	200	0	718.24	0	0	4.75	0	0	40.76

Notes:

- The performance targets are given in PS Clause 6.21.8(14).
 The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

APPENDIX M EVENT AND ACTION PLANS

Table M-1 Event/Action Plan for Air Quality

E4	Action								
Event	ET	IEC	ER	Contractor					
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 					
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 					

E4	Action								
Event	ET	IEC ER	Contractor						
Limit level being exceeded by one sampling	arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 						
Limit level being exceeded by two or	Notify IEC, ER, Contractor and EPD;	 Discuss amongst ER, ET, and Confirm receipt of notification of exceedance in 	Take immediate action to avoid further exceedance;						
more consecutive	2. Identify source;	remedial actions; writing;	2. Submit proposals for remedial						
sampling	3. Repeat measurement to	2. Review Contractor's 2. Notify Contractor;	actions to IEC within three						
	confirm findings;	remedial actions whenever 3. In consolidation with the	working days of notification;						

E		Ac	tion	
Event	ET	IEC	ER	Contractor
Event	4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and	Contractor 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.		instruct the Contractor to stop that portion of work until the exceedance is abated.	abated.

Table M-2 Event/Action Plan for Construction Noise

E4	Action									
Event	ET	IEC ER	Contractor							
Action Level	1. Notify IEC and Contractor;	1. Review the analysed results 1. Confirm receipt of	1. Submit noise mitigation							
	2. Carry out investigation;	submitted by the ET; notification of failure in	proposals to IEC;							
	3. Report the results of	2. Review the proposed writing;	2. Implement noise mitigation							
	investigation to the IEC, ER	remedial measures by the 2. Notify Contractor;	proposals.							
	and Contractor;	Contractor and advise the ER 3. Require Contractor to propose								
	4. Discuss with the Contractor	accordingly; remedial measures for the								
	and formulate remedial	3. Supervise the analysed noise problem;								
	measures;	implementation of remedial 4. Ensure remedial measures are								
	5. Increase monitoring	measures. properly implemented.								
	frequency to check									
	mitigation effectiveness.									
Limit Level	1. Identify source;	1. Discuss amongst ER, ET, and 1. Confirm receipt of	Take immediate action to							
	2. Inform IEC, ER, EPD and	Contractor on the potential notification of failure in	avoid further exceedance;							
	Contractor;	remedial actions; writing;	2. Submit proposals for							
	3. Repeat measurements to	2. Review Contractors remedial 2. Notify Contractor;	remedial actions to IEC							
	confirm findings;	actions whenever necessary 3. Require Contractor to	within 3 working days of							
	4. Increase monitoring	to assure their effectiveness propose remedial measures	notification;							
	frequency;	and advise the ER for the analysed noise	3. Implement the agreed							
	5. Carry out analysis of	accordingly; problem;	proposals;							

E-vor4		Act	tion	
Event	ET	IEC	ER	Contractor
	Contractor's working	3. Supervise the	4. Ensure remedial measures	4. Resubmit proposals if
	procedures to determine	implementation of remedial	properly implemented;	problem still not under
	possible mitigation to be	measures.	5. If exceedance continues,	control;
	implemented;		consider what portion of the	5. Stop the relevant portion of
	6. Inform IEC, ER and EPD the		work is responsible and	works as determined by the
	causes and actions taken for		instruct the Contractor to stop	ER until the exceedance is
	the exceedances;		that portion of work until the	abated.
	7. Assess effectiveness of		exceedance is abated.	
	Contractor's remedial actions			
	and keep IEC, EPD and ER			
	informed of the results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Table M-3 Event/Action Plan for Ecology

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to the Project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to the Project instigate remedial action.

Table M-4 Event/Action Plan for Landscape and Visual

Event		Action					
	ET	IEC	ER	Contractor			
Non-conformity	1. Inform the Contractor, IEC and	Check inspection report;	1. Confirm receipt of	Identify source and investigate			
on one occasion	ER;	2. Check Contractor's working	notification of	the non-conformity;			
	2. Discuss remedial actions with	method;	non-conformity in writing;	2. Implement remedial measures;			
	IEC, ER and Contractor	3. Discuss with ET, ER and	2. Review and agree on the	3. Amend working methods			
	3. Monitor remedial actions until	Contractor on possible	remedial measures	agreed with ER as appropriate;			
	rectification has been	remedial measures;	proposed by the	4. Rectify damage and undertake			
	completed.	4. Advise ER on effectiveness	Contractor;	any necessary replacement.			
		of proposed remedial	3. Supervise implementation				
		measures.	of remedial measures.				

Event			Action	
	ET	IEC	ER	Contractor
Repeated	1. Identify source;	1. Check inspection report;	1. Notify the Contractor;	1. Identify source and investigate
Non-conformity	2. Inform the Contractor, IEC and	2. Check Contractor's working	2. In consultation with the ET	the non-conformity;
	ER;	method;	and IEC, agree with the	2. Implement remedial measures;
	3. Discuss inspection frequency;	3. Discuss with ET, ER and	Contractor on the remedial	3. Amend working methods
	4. Discuss remedial actions with	Contractor on possible	measures to be	agreed with ER as appropriate;
	IEC, ER and Contractor;	remedial measures;	implemented;	4. Rectify damage and undertake
	5. Monitor remedial actions until	4. Advise ER on effectiveness	3. Supervise implementation	any necessary replacement.
	rectification has been	of proposed remedial	of remedial measures.	Stop relevant portion of works
	completed;	measures.		as determined by ER until the
	6. If non-conformity stops, cease			non-conformity is abated.
	additional monitoring.			

APPENDIX N ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Air Quality Imp							
S2.3.1.3	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:	To minimize the dust impact	Contractor	Work Sites	Construction phase of Main Works Stage 1,	Air Pollution Control Ordinance (APCO) and Air Pollution	۸
	Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;				Stage 2 and Stage 3	Control (Construction Dust) Regulation	۸
	Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;						۸
	A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones;						۸
	The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;						۸
	Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;						۸
	When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.						۸
	The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S2.3.1.3	Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;		Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation	۸
	Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;						۸
	Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;						N/A
	Any skip hoist for material transport should be totally enclosed by impervious sheeting;						N/A
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;						N/A
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;						N/A
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and						N/A
	Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Noise Impact				1	1		
S3.2.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, Noise Control Ordinance (NCO)	^
\$3.2.1.2	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, NCO	٨
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program.						^
	Mobile plant, if any, should be sited as far away from NSRs as possible.						۸
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.						۸
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.						۸
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.						N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Ecological Impac					T	T	
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design / Contractor/ Plant Operator	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
S4.2.1.4	Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM	۸
	Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works;				Suge 3		۸
	To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;						۸
	Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies;						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S4.2.1.4	Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified;	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and	EIAO-TM	۸
	Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies;				Stage 3		۸
	Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited;						۸
	Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered;						۸
	Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety;						۸
	Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means;						N/A
	Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and						۸
	Supply of suitable clean backfill material after excavation, if required.						N/A
	Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season;						۸
	Speed control for the trucks carrying contaminated materials should be enforced;						٨
	Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary						۸

EM&A Ref.	o O	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Water Quality I	mpact						
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	۸
\$5.2.2.2 – \$5.2.2.3	Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	~	Contractors	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	EIAO-TM, WPCO, EIAO	۸
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Waste Managen					1		
S6.2.2.1	responsible for the implementation of good site practices, arrangements for	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal Ordinance (WDO)	^
	Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;				Stage 3		۸
	Provision of sufficient waste disposal points and regular collection for disposal;						۸
	Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;						۸
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;						۸
	An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Supervisor for approval.						۸
S6.2.3.1	Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Main Works Stage 1, Stage 2 and Stage 3	WDO	۸
	Proper storage and site practices to minimize the potential for damage and contamination of construction materials;						۸
	Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;						۸
	Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and						۸
	Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.						۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
6.2.4.1	Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution;	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Main Works Stage 1,	WDO	۸
	Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and				Stage 2 and Stage 3		^
	Different locations should be designated to stockpile each material to enhance reuse.						۸
S6.2.4.2	Remove waste in timely manner;	Minimize waste	Contractor	Work Sites	Construction phase of Main	WDO	^
	Employ the trucks with cover or enclosed containers for waste transportation	impacts arising from waste storage			Works Stage 1, Stage 2 and Stage 3		۸
	Obtain relevant waste disposal permits from the appropriate authorities						^
	Disposal of waste should be done at licensed waste disposal facilities.						^
S6.2.5.2	Maintain temporary stockpiles and reuse excavated fill material for backfilling;	Minimize waste impacts from excavated and C&D materials	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	۸
	Carry out on-site sorting;						۸
	Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;						۸
	Adopt "selective demolition" technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and						N/A
	Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified.						۸
\$6.2.5.3	The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	phase of Main Works Stage 1,	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S6.2.5.3		Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005	^
	In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted.						۸
S6.2.5.4	If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	^
\$6.2.5.5	construction and chemical wastes.	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3	Waste Disposal (Chemical Waste General) Regulation	^ ^

EM&A Ref.		Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
Landscape and \							
\$7.3.1.1	works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to.	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase		N/A
	With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites.	Visua			phase		N/A
\$7.3.2.1	The free free free free free free free fr	Protect and Preserve Trees	Designer / Contractor	Work Sites		ETWB TCW No. 29/2004 and DEVB TC(W) No.7/2015	۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM5 - Tree Transplantation Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC No. 2/2004 and DEVB TC(W) No. 7/2015 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No.2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit	^
\$7.3.2.1	MM6 - Slope Landscaping Site formation should be reduced as far as possible. Hydroseeding of modified slopes should be done as soon as grading works are completed to prevent erosion and subsequent loss of landscape recourses and charter. Woodland tree seedings and/or shrubs should be planted where slope gradient and site conditions allow. In addition, landscape planting should be provided for the retaining structures associated with modified slopes where conditions allow. All slope landscaping works should comply with GWO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes.	To avoid substantial slope cutting and fill slopes. To prevent erosion and subsequent loss of landscape resources and character. To ensure manmade slopes are as visually amenable as possible.	Designer / Contractor	Work Sites	Prior to construction, construction phase and operation phase	GEO Publication (1999) - Use of Vegetation as Surface Protection on Slope; GEO Publication No. 1/2011-Technical Guidelines on Landscape Treatment for Slopes	N/A N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM7 - Compensatory Planting Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under DEVB TC(W) No. 7/2015.	Compensate for trees and shrubs lost due to the Project	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	DEVB TC(W) No. 7/2015 and ETWB TCW No. 2/2004	N/A
	Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.						N/A
	Compensatory planting for shrubs should be considered in suitable locations. Native species such as Melastoma malabathricum, Diospyros vaccinioides, Gardenia jasminoides, Ixora chinensis, Ligustrum sinense, Litsea rotundifolia, Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus tomentosa, Rhaphiolepis indica, and Rhododendron simsii are suggested.						N/A
S7.3.2.1	MM9 - Vertical Greening Planting of climbers to grow up vertical surfaces were appropriate.	Soften hard surfaces and facilities	Designer / Contractor	On appropriate structures		ETWB TCW No.11/2004 – Cyber Manual for Greening	N/A
S7.3.2.1	MM10 - Green Roof Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to visually sensitive receivers (VSRs) at high levels. Provide greening.	Designer / Contractor	On appropriate buildings	phase and	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)	N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve	Status
S7.3.2.1	MM11 - Screen Planting Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Designer / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the structures.	Prior to construction, construction phase and operation phase	ETWB TCW No. 10/2013 and 3/2006	N/A
\$7.3.2.1	MM16 - Screen Hoarding Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, non-reflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence.		Designer	Work Sites	Construction phase		^
\$7.3.2.1	MM17 - Light Control Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase		۸

Remarks: EM	1&A Programme under FEP-02/474/2013
۸	Compliance of mitigation measure;
N/A N/A(1)	Not applicable at this stage; Not observed;
*	Recommendation was made during site audit but improved/retified by the contractor;
#	Recommendation was made during site audit but not yet improved/retified by the contractor;
X	Non-compliance of mitigation measure;
•	Non-compliance but rectified by the contractor.

APPENDIX O SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix O – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: July 2021

Log Ref.	Location	Received Date	Details of Complaint/Warning/Summon and Prosecution	Investigation/Mitigation Action	Status
1	Expansion Site of SWHSTP (Portion C)	18 March 2020	Muddy water was suspected to be discharged from the expansion site of SWHSTP to Shek Sheung River, manholes and foul drains nearby	 Employed suction truck and dump truck to clear the silt and mud at Shek Sheung River Arranged to repair the wastewater treatment system Installed additional sedimentation tanks and wastewater treatment system to increase the on-site treatment capacity Clean the slurry sediment released from the outlet regularly by suction trucks Avoid damage of underground drains and pipes caused by existing construction works Avoid illegal discharge from the Site into foul drains and manholes 	Closed

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix O – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/Warning/Summon and Prosecution	Investigation/Mitigation Action	Status
2	SWHEPP	19 February 2021	Significant odour nuisance was suspected to be emitted from the construction activities of SWHEPP	 Ensured only PMEs with valid NRMM label were used on-site Conducted regular visual checking against emission quality of exhaust pipe of equipment by using the Ringlemann Chart Used ULSD for diesel-powered equipment Provided water spraying and water sprinklers system for haul road access and demolition works Used battery powered solution to provide power to the tower crane Provided cover for all rubbish bins on-site Separated general refuse from construction waste 	Closed

 $\textbf{Remarks}: \ No\ environmental\ complaint/warning/summon\ and\ prosecution\ was\ received\ in\ the\ reporting\ period.$

APPENDIX P SUMMARY OF EXCEEDANCE

Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1

Appendix P – Summary of Exceedance

Reporting Month: July 2021


- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Ecology (NIL in the reporting month)

APPENDIX Q TENTATIVE CONSTRUCTION PROGRAMME

Status Date: 20 Jul21

Contract No.: DC/2018/06
Contract Title: Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
- Civil Works for Sludge Treatment Facilities and 132kV Primary Substation


<u>Updated Programme (Status Date: 31/07/2021)</u>




Activity ID	KD T	ask Name	Inclement Weather CE n	PMI & CE no. (NCE no.)	Duration	Start	Finish	Actual Start Ac	ctual Finish	Total Slack	Predecessors S	uccessors %	Time nple Risk		
			(NCE no.)									501		2nd Half 1st Half Q3 Q2 Q1 Q4	2nd Half
D-00000	* P	Planned Completion - Key Date (cal. day)			1238 days		Tue 3/9/24	NA		-55 days			0%	15/4	Į 3/9
PKD-00000 PKD-01000	KD1A	Planned Completion - Key Dates KD1A			440 days 0 days	Wed 5/5/21 Wed 5/5/21		NA NA		-21 days -17 days	250FF		0% 0%	5/5	19/7
PKD-02000	KD2A	KD2A			0 days	Mon 20/12/2		NA	NA		556FF,559FF		0%	, and the second	♦ 20/12
PKD-03000	KD3A	KD3A			0 days	Sat 5/3/22	Sat 5/3/22	NA	NA		272FF		0%		♦ 5/3
PKD-04000 PKD-05000	KD3B KD3C	KD3B KD3C			0 days 0 days	Sat 5/3/22 Tue 19/7/22	Sat 5/3/22 Tue 19/7/22	NA NA	NA NA	-99 days -188 days	295FF 315FF		0% 0%		♦ 5/3♦ 19/7
PKD-06000	KD3D	KD3D			0 days	Fri 31/12/21		NA NA	NA NA	-118 days			0%		♦ 31/12
PKD-07000	KD3E	KD3E			0 days	Mon 6/6/22	Mon 6/6/22	NA	NA		362FF,369FF,376FF,383FI		0%		♦ 6/6
PCD-00000	*	Planned Completion - Section of the Works (cal. day)			522 days	Sat 19/11/22		NA		-356 days			0%		19/11 3/9
PCD-01000	SW1	Section 1 of Works			0 days	Sat 19/11/22	Sat 19/11/22	NA	NA	-356 days	447FF,483FF,491FF,510FI		0%		♦ 19/11
PCD-02000	SW2	Section 2 of Works			0 days	Tue 29/11/22	Tue 29/11/22	NA	NA	144 days	561FF,578FF		0%		♦ 29/11
PCD-03000	SW3	Section 3 of Works			0 days		2 Wed 28/12/22	NA NA	NA		171FF,317FF,331FF,349FI5	26	0%		♦ 28/12 • 20/44
PCD-04000 PCD-05000	SW4 SW5	Section 4 of Works Section 5 of Works			0 days 0 days	Mon 4/9/23	2 Wed 23/11/22 Mon 4/9/23	NA NA	NA NA	-172 days 0 days	390FF,396FF,401FF,448FI 252FF,277FF,299FF,319FI4	9.50	0% 0%		◆ 23/11◆ 4/9
PCD-06000	DLP	Defect Liability Period			365 days	Tue 5/9/23	Tue 3/9/24	NA NA	NA NA		48	3,00	0%		
IWKD1A-010		Delay and Disruption of Works for the month of Mar 2021	(181)		2 days	Mon 7/6/21	Tue 8/6/21	NA	NA	-43 days	53		0%	7/6	į 8/6
IWKD2A-010		Delay and Disruption of Works for the month of Mar 2021	(181)		2 days		1 Thu 21/10/21	NA NA	NA	, .	59		0%		20/10 21/10
IWKD3A-010		Delay and Disruption of Works for the month of Mar 2021 Delay and Disruption of Works for the month of Mar 2021	(181) (181)		2 days 2 days	Tue 11/1/22 Fri 17/12/21		NA NA	NA NA		71		0% 0%		11/1 12/1 17/12 18/12
IWKD3C-010		Delay and Disruption of Works for the month of Mar 2021	(181)		2 days	Wed 12/1/22		NA NA	NA	-37 days	76		0%		12/1 13/1
IWKD3D-010	20 KD3D	Delay and Disruption of Works for the month of Mar 2021	(181)		2 days	Fri 24/9/21	Sat 25/9/21	NA	NA	-37 days	81		0%		24/9 25/9
IWKD3E-010		Delay and Disruption of Works for the month of Mar 2021	(181)		2 days	Thu 31/3/22		NA	NA NA	-37 days	86		0%		31/3 1/4
IWSW1-0102 IWSW2-0102		Delay and Disruption of Works for the month of Mar 2021 Delay and Disruption of Works for the month of Mar 2021	(181) (181)		2 days 2 days	Mon 1/11/21 Sat 22/7/23		NA NA	NA NA	-43 days -43 days	91		0% 0%		1/11 2/11 22/7 24/7
IWSW3-0102		Delay and Disruption of Works for the month of Mar 2021	(181)		2 days	Thu 26/1/23		NA NA	NA NA	-43 days	103		0%		26/1 27/1
IWSW4-0101		Delay and Disruption of Works before Mar 2021	257, (69), (92),		33 days	Fri 13/5/22		NA	NA		113 1	10	0%		13/5 21/6
IWSW5-0102) SW5	Delay and Disruption of Works for the month of Mar 2021	(112), (165) (181)		2 days	Tue 21/5/24	Wed 22/5/24	NA	NA	-43 days	115		0%		21/5 22/5
CWPC-00000		Construction Works of Portion C of the Site	(101)		1463 days	Mon 16/9/19		Mon 16/9/19		0 days			18%	16/9	31/8
CUV1-00000	*	UV System No. 1 & Effluent Pumping Station No. 1 (1)			787 days	Mon 16/9/19	Mon 16/5/22	Mon 16/9/19	NA	389 days			61%	16/9	16/5
CUV1-09041	KD1A	Walls, Slabs and staircase Construction @+7.4mPD to 16.4r [Additional SP1-3 puddle (DN100 x 2 & DN80)	nPD	(108), (146), (148), (179), (182)	35 days	Sat 20/3/21	Wed 5/5/21	Sat 20/3/21	NA	-17 days	244 2	50,251,249	0%	20/3 🤙	5/5
CUV1-10000	KD1A	Construction of Switch room			20 days	Tue 23/3/21	Sun 11/4/21	Tue 23/3/21	NA	3 days			50%	23/3 🏚 1	1/4
CUV1-11000	KD1A	Allow access to Contarctor DE/2018/03 for E&M Installation			0 days	Wed 5/5/21	Wed 5/5/21	NA	NA	-17 days		6FF	0%		5/5
CUV1-12000		ABWF Works & BS Works & Apply Internal Anti-corrosion Protective	Lining	(95)	120 days	Tue 11/5/21		NA	NA	-		52,44FF	0%	11/5	2/10
CUV1-13000 CSDC-00000		Surrounding Site formation works and road works			180 days	Mon 4/10/21 Sat 7/12/19		NA Sat 7/12/19		389 days	251 4	8FF	0% 36%	7/12	4/10 16/5
CSDC-00000 CSDC-11050		Sludge Digesters and Distribution Chamber (4) Construction of Roof Slab			916 days 60 days	Mon 20/12/2		Sat 1/12/19 NA	NA NA	191 days -87 days	269 2	72,275,273,274,	0%	1112	20/12 5/3
CSDC-12000		Allow access to Contarctor DE/2018/03 for E&M Installation			0 days	Sat 5/3/22	Sat 5/3/22	NA				8FF	0%		♦ 5/3
CSDC-15000		ABWF Works & BS Works		(173)	105 days	Mon 7/3/22	Fri 15/7/22	NA	NA	114 days		77	0%		7/3 15/7
CSDC-15500		Surrounding sewerage, utility and process pipe works			124 days	Sun 6/3/22	Thu 7/7/22	NA NA	NA	-70 days		7FF	0%		6/3 7/7
CSDC-16000 CSDB-00000		Surrounding Site formation works and road works Sludge Dewatering Building (2)			180 days 875 days	Sat 16/7/22 Tue 26/11/19		NA Tue 26/11/19		236 days 242 days	2/5 4	8FF	0% 39%		16/7 11/1
CSDB-00000 CSDB-11040		Roof Construction @ +25.65mPD			32 days	Tue 25/1/22		NA		-119 days	293 4	16,295,387,298,	0%		25/1 5/3
CSDB-12000		Allow access to Contarctor DE/2018/03 for E&M Installation			0 days	Sat 5/3/22	Sat 5/3/22	NA	NA			9FF	0%		♦ 5/3
CSDB-14000		ABWF Works & BS Works & Apply Internal Anti-corrosion Protective	Lining	(95), (173)	164 days	Mon 7/3/22	Fri 23/9/22	NA	NA			99	0%		7/3 23/9
CSDB-14500		Surrounding sewerage, utility and process pipe works			153 days	Mon 7/3/22		NA NA		,.		7FF	0%		7/3 9/9
CSDB-15000 CHPB-00000		Surrounding Site formation works and road works Combined Heat Power Building (3)			180 days 1046 days	Sat 24/9/22 Tue 10/12/19		NA Tue 10/12/19			297 4	8FF	0% 13%	10/12	24/9 22/3
CHPB-08000		R.C. Structure			263 days	Thu 26/8/21		NA		59 days -188 days	205,206,133,307,204,30853	16.317.315	0% 10	· · · · · · · · · · · · · · · · · · ·	26/8 18/7
CHPB-09000		Allow access to Contarctor DE/2018/03 for E&M Installation			1 day	Tue 19/7/22		NA				0FF	0%		19/7
CHPB-11000	SW3	ABWF Works & BS Works		(95), (173)	135 days	Tue 19/7/22	Wed 28/12/22	NA	NA	-23 days	309,208,135 3	19,46FF	0%		19/7 28/12
CHPB-11500		Surrounding sewerage, utility and process pipe works			107 days	Tue 19/7/22		NA NA		-172 days		7FF	0%		19/7 23/11 29/12 26/6
CHPB-12000 CSPS-00000		Surrounding Site formation works and road works Sewage Pumping Station (9)			180 days 821 days	Fri 15/11/19	Mon 26/6/23 Wed 24/8/22	NA Fri 15/11/19		70 days 305 days	317 4	8FF	0% 16%	15/11	
CSPS-09000		R.C. Structure & waterproofing works	(165), (181)	(63)	230 days	Tue 26/1/21		Tue 26/1/21	NA		328,133,204,205,206,329\$3		0%		5/11
CSPS-10000		ABWF Works & BS Works & Apply Internal Anti-corrosion Protective	e Lining		90 days	Sat 6/11/21		NA				33,46FF	0% 3		6/11 25/2
CSPS-10500		Surrounding sewerage, utility and process pipe works			120 days	Sat 6/11/21		NA 				7FF	0%		6/11 1/4 26/2 24/8
CSPS-11000 CWS2-00000		Surrounding Site formation works and road works Workshop No. 2 (5)			180 days 884 days	Sat 26/2/22	Wed 24/8/22 Sat 17/12/22	NA Tue 24/12/19		376 days 209 days	331 4	8FF	0% 14%	24/12	26/2 24/8
CWS2-00000		Roof Construction @+19.00mPD			40 days		Fri 31/12/21	NA		-118 days	345 3	48,349,347,404,	0%		13/11 31/12
CWS2-09000		Allow access to Contarctor DE/2018/03 for E&M Installation			0 days	Fri 31/12/21		NA		-118 days		1FF	0%		♦ 31/12
CWS2-11000		ABWF Works & BS Works		(95), (173)	135 days	Mon 3/1/22		NA NA	NA			51,46FF	0%		3/1 20/6
CWS2-11500 CWS2-12000		Surrounding sewerage, utility and process pipe works Surrounding Site formation works and road works			125 days 180 days	Mon 3/1/22	Wed 8/6/22 Sat 17/12/22	NA NA		140 days 261 days		7FF 8FF	0% 0%		3/1 8/6 21/6 17/12
CWS2-12000 CTHP-00000		Thermal Hydrolysis Pretreatment (6)			749 days		Sat 17/12/22 Tue 5/7/22	Thu 19/12/19		261 days 348 days	J+3 4		0% 35%	19/12	5/7
CTHP-09000		R.C. Plinth	(165), (181)	225, (115)	0 days	Mon 2/11/20		Mon 2/11/20	Sat 28/11/20	•	360,265,361SS-2 emons 3		100%	2/11 28/11	
CTHP-10000	SW5	Surrounding Site formation works and road works			180 days	Fri 7/1/22	Tue 5/7/22	NA		426 days	362,426SS 4	8FF	0%		7/1 5/7
CFCD-04000		Ferric Chloride Dosing Facilities (10) Steel Poof Structure (On-site Fabrication)			377 days	Wed 11/8/21		NA NA	NA NA	-30 days	368	70 42EE	0%	1	1/8 16/11 22/3
CFCD-04000 CFCD-05000		Steel Roof Structure (On-site Fabrication) ABWF Works & BS Works			65 days 45 days	Mon 3/1/22 Wed 23/3/22	Tue 22/3/22 Fri 20/5/22	NA NA				70,42FF 71,46FF	0% 0%		23/3 20/5
CFCD-06000		Surrounding Site formation works and road works			180 days	Sat 21/5/22		NA NA		292 days		8FF	0%		21/5 16/11
CFHB-00000		Fire Hydrant and Booster Pump Room (16)			302 days	Fri 31/12/21		NA		-83 days			0%		31/12 7/1
CFHB-03000		R.C. Structure & waterproofing works			60 days	Wed 2/3/22		NA		,.		77,42FF,478,479	0% 5		2/3 17/5
CFHB-04000 CFHB-05000		ABWF Works & BS Works Surrounding Site formation works and road works			45 days 180 days	Wed 18/5/22 Tue 12/7/22	Mon 11/7/22 Sat 7/1/23	NA NA		118 days 240 days		78,46FF 8FF	0% 0%		18/5 11/7 12/7 7/1
CTFS-00000		Transformer and Switchroom (15)			330 days	Tue 11/1/22		NA NA		-101 days			0%		11/1 22/2
CTFS-03000	KD3E	R.C. Structure			60 days	Mon 14/3/22	Sat 28/5/22	NA			381,133,413,204,382SS-2 3	84,42FF,478,47	0% 5		14/3 28/5
CTFS-04000		ABWF Works & BS Works		(95)	75 days	Mon 30/5/22		NA	NA			85,46FF	0%		30/5 26/8
CTFS-05000 CWMC-0000		Surrounding Site formation works and road works		204	180 days	Sat 27/8/22 Sat 15/1/22		NA NA		194 days 9 days	384 4	8FF	0% 0%		27/8 22/2
CWMC-0000		Water Meter Cabinet (11) ABWF Works & BS Works		204	263 days 15 days	Fri 20/5/22	Tue 7/6/22	NA NA		•	389,208,135 3	91,47FF	0%		20/5 7/6
CWMC-0400		Surrounding Site formation works and road works			180 days	Wed 8/6/22		NA NA		274 days		8FF	0%		8/6 4/12
CGH-00000	*	Guard House (14)			272 days	Tue 23/11/21	Tue 25/10/22	NA		29 days			0%		23/11 25/10
CGH-03000		ABWF Works & BS Works		(95)	45 days	Thu 3/3/22	Thu 28/4/22	NA	NA			97,47FF	0%		3/3 28/4
CGH-04000 CCPS-00000		Surrounding Site formation works and road works THP Coolers Pumping Station (21)			180 days 258 days	Fri 29/4/22 Fri 7/1/22	Tue 25/10/22 Sun 20/11/22	NA NA		314 days -11 days	396 4	8FF	0% 0%		29/4 25/10 7/1 20/11
CCPS-02000		R.C. Structure			60 days	Wed 9/3/22		NA NA		•	399,133,204,400SS-2 emo 4	02,47FF	0% 5		9/3 24/5
	SW5	Surrounding Site formation works and road works			180 days		Sun 20/11/22	NA NA		288 days		8FF	0%		25/5 20/11
201 0 00000							Sun 4/9/22	NA					0%		14/12 4/9

Contract Title: Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 - Civil Works for Sludge Treatment Facilities and 132kV Primary Substation

Updated Programme (Status Date: 31/07/2021)






act No. DC/2018/07	Disab. Mais Wards Charact								Revised	Works Programme (Status Date: 31/05/2021)								
Wu Hui Effluent Polishin Activity ID Key	ng Plant - Main Works Stage 1 Task Name	Inclement PMI & CE no.	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish A	Actual Start A	Actual Finish Predecessors	Successors	Total Slack Risk	% Complete					
Date		Weather (NCE no.) CE no.										Allowan	nce		2020		2022 Qtr 1 Qtr 3 Qtr 1 Qtr 3	2024
CD-1000	Contract Dates	(NCE no.)	1585 days	Mon 18/11/19	Thu 27/3/25	1651.5 days	Mon 18/11/19	Fri 13/6/25	Mon 18/11/19	NA NA		88.5 days	0%	Otr 3 Otr 1	Qtr 3 Qtr 1	Qtr 3	Qtr 1 Qtr 3 Qtr 1 Qtr 3	Otr 1 Otr 3 Otr 1
CD-1010	Starting Date		0 days	Mon 18/11/19	Mon 18/11/19	0 days				Mon 18/11/19	8,9,13FS+290 days,14FS+311		100%	♦ 18/11				
CAD-1000 CAD-1010	Access Dates (cal. day) Portion B-1 (Access Road AR3)		0 days	Mon 18/11/19 Mon 18/11/19	Wed 23/9/20 Mon 18/11/19	289 days 0 days	Mon 18/11/19 Fri 10/1/20	Wed 2/9/20 Fri 10/1/20	Mon 18/11/19 Fri 10/1/20	Wed 2/9/20 Fri 10/1/20 2	197	0 days 0 days	100% 100%	10/1	_			
CAD-1020	Portion B-1A (Area for the works for Sidestream Treatment Facilities by		0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20			Fri 10/1/20 2	1	0 days	100%	♦ 10/1				
CAD 4000	Others Portion B-2 (Inlet Works No.1)		0 days	Mon 18/11/19	Mon 18/11/19	0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20 2	291,302	0 days	100%	→ 10/1				
CAD-1030 CAD-1040	Portion B-2 (Inlet Works No.1) Portion B-2A (Area for the pipe-jacking works by others)		0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	0 days 0 days	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20	Fri 10/1/20 2 Fri 10/1/20 2	291,302	0 days 0 days	100%	10/1				
CAD-1050	Portion B-3 (Primary Sedimentation Tanks No. 1-4)		0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19			Mon 18/11/19 2	331	0 days	100%	♠ 18/11				
CAD-1060	Portion B-4 (Bioreactor No. 2A & 2B)		0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	0 days	Mon 18/11/19			Mon 18/11/19 2 Tue 17/3/20 2	349 398,415,421	0 days	100%	↑ 18/11 ↑ 17				
CAD-1070 CAD-1080	Portion B-5 (Membrane Facilities Building No.2) Portion B-6 (SAS Pumping Station)		0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	0 days 0 days	Tue 17/3/20 Mon 18/11/19				398,415,421 430	0 days 0 days	100% 100%	◆ 18/11	//3			
CAD-1090	Portion B-7 (Ancillary structures)		0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19		457	0 days	100%	→ 18/11				
CAD-1100	Portion B-7A (Alternation works for existing Power House)		0 days	Wed 2/9/20	Wed 2/9/20	0 days	Wed 2/9/20		Wed 2/9/20	Wed 2/9/20 2FS+290 days	535FS-1 day,29FS+179 days	0 days	100%		◆ 2/9			
CAD-1110 CAD-1020	Portion B-8 (Alternation for existing Membrane Facilities Building No.1) Portion B-8A (Alternation of air supply main for existing Air Blower House		0 days 0 days	Tue 22/9/20 Mon 18/11/19	Tue 22/9/20 Mon 18/11/19	0 days 0 days	Wed 26/8/20 Mon 18/11/19		Wed 26/8/20 Mon 18/11/19	Wed 26/8/20 2FS+311 days Mon 18/11/19 2	537FS-1 day 528	0 days 0 days	100% 100%	♦ 18/11	◆ 26/8			
0.15 1020	No.2)		o dayo	11011 10111110	10111011110	o dayo	mon ra i i i i	11011 1071 1710	mon ro i i i i	101102	020	o dayo	100%	V 1				
CAD-1130	Portion B-9 (remainder works in Zone B)		0 days	Mon 18/11/19	Mon 18/11/19	0 days	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19	Mon 18/11/19 2	538,552	0 days	100%	♠ 18/11				
CAD-1140 CAD-1150	Portion B-9A (Area for the pipe-jacking works by others) Portion B-9B (Area for underground pipework modification and connection		0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	0 days 0 days	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 Mon 18/11/19	Mon 18/11/19 2 Mon 18/11/19 2		0 days 0 days	100% 100%	♦ 18/11 ♦ 18/11				
0.15 1100	works by others)		o dayo	101110	10111011110	o dayo	mon ra i i i i	11011 1071 1710	mon ro i i i i			o dayo	100%	V 1				
CAD-1160	Portion B-9C (Area for the works for pipeworks)		0 days	Wed 22/7/20	Wed 22/7/20	0 days	Fri 24/7/20			Fri 24/7/20 2FS+151 days		0 days	100%		◆ 24/7			
CKD-1000 CKD-1010	Key Dates (cal. day) KD1A completion of AR3 in Portion B-1 (375 days after starting date)		1440 days 300 days	Tue 19/11/19 Tue 19/11/19	Sat 28/10/23 Sun 13/9/20	1144 days 0 days	Fri 27/11/20 Fri 27/11/20	Mon 15/1/24 Fri 27/11/20	Fri 27/11/20 Fri 27/11/20	NA Fri 27/11/20 2FS+376 days		618 days 0 days	99% 100%		♦ 27/11			■● 15/1
CKD-1020	KD1B completion of utilities diversion for commencement of Inlet Works		360 days	Tue 19/11/19	Thu 12/11/20	1 day		Sat 30/1/21	Sat 30/1/21	Sat 30/1/21 2FS+439.5 days		0 days	100%		▼ 2 <i>m</i> 11			
	No.1 in Portion B-2 (438.5 days after starting date)																	
CKD-1030	KD1C completion of civil and structural works of Inlet Works No.1 in Portion B-2 (1068.5 days after starting date)		990 days	Tue 19/11/19	Thu 4/8/22	0 days	Sat 22/10/22	Sat 22/10/22	NA	NA 2FS+1069.5 days	67	1056.5 days	0%	8 8 8 9 9 9			◆ 22/10	
CKD-1040	KD1D completion of civil and structural works of Primary Sedimentation		1190 days	Tue 19/11/19	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA 2FS+1191 days		947 days	0%	8 8 8 9 9 9			♦ 20/2	
	Tanks in Portion B-3 (1190days after starting date)																	
CKD-1050	KD1E completion of civil and structural works of Bioreactor in Portion B-4 (1140days after starting date)		1140 days	Tue 19/11/19	Sun 1/1/23	0 days	Sun 1/1/23	Sun 1/1/23	NA	NA 2FS+1141 days		997 days	0%				♦ 1/1	
CKD-1060	KD1F completion of civil and structural works of MFB from B2 floor to 1st		800 days	Tue 19/11/19	Wed 26/1/22	0 days	Wed 23/3/22	Wed 23/3/22	NΔ	NA 2FS+856.5 days	70	1273.5 days	0%				◆ 23/3	
	floor level in Portion B-5 (855.5 days after starting date)					Juays	. Jou LOIGIEE	. 100 2010122	144									
CKD-1070	KD1G completion of civil and structural works of MFB in Portion B-5 (1002.5 days after starting date)		950 days	Tue 19/11/19	Sat 25/6/22	0 days	Wed 17/8/22	Wed 17/8/22	NA	NA 2FS+1003.5 days	74	1126.5 days	0%				◆ 17/8	
CKD-1080	KD1H completion of civil and structural works of SAS Pumping Station in		630 days	Tue 19/11/19	Mon 9/8/21	0 days	Fri 22/10/21	Fri 22/10/21	NA	NA 2FS+704.5 days	78	1425.5 days	0%			♦ 2	2/10	
	Portion B-6 (703.5 days after starting date)					3 days		10/21	144							\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		
CKD-1090	KD1I completion alternation works for existing Power House in Portion B-7A (179days after access date of B-7A)		150 days	Fri 4/9/20	Sun 31/1/21	1 day	Mon 1/3/21	Mon 1/3/21	Mon 1/3/21	Mon 1/3/21 13FS+179 days		0 days	100%		1			
CKD-1100	(179days after access date of B-7A) KD1J completion of auxiliary facilities in Portion B-7 (811.5 days after		800 days	Tue 19/11/19	Wed 26/1/22	0 days	Mon 7/2/22	Mon 7/2/22	NA.	NA 2FS+812.5 days	82	1317.5 days	0%				♦ 7/2	
CVD-1100	KD1J completion of auxiliary facilities in Portion B-7 (811.5 days after starting date)		ouu udys	Tue 19/11/19	vved 20/ 1/22	u days	MON //2/22	MON //2/22	NA.	NM 21-0+6 (2.0 days	02	1317.3 days	U%				▼ 112	
CKD-1110	KD2A completion of effluent pipes to UV system and connection to its		495 days	Tue 19/11/19	Sat 27/3/21	0 days	Fri 18/6/21	Fri 18/6/21	NA	NA 2FS+578.5 days	89	1547.5 days	0%			♠ 18/6		
OKD 4400	downstream in Portion B-9 (577.5 days after starting date)		400 de	T 40/44/40	M 44/4/04	0 4	F-: 00/0/04	F- 000004	F- 000004	E-: 00/00/04/05 doc-		0.45	4000/		A 2	200		
CKD-1120	KD2B completion of air supply main alternation to existing air blower house No.2 in Portion B-8A (494 days after starting date)		420 days	Tue 19/11/19	Mon 11/1/21	0 days	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21 2FS+495 days		0 days	100%		♦ 2	2613		
CKD-1130	KD3A completion of all utilities and road works (1519 days after starting		1440 days	Tue 19/11/19	Sat 28/10/23	0 days	Mon 15/1/24	Mon 15/1/24	NA	NA 2FS+1520 days	95	606 days	0%					◆ 15/1
CCD-1000	date)																	
CCD-1000 CCD-1010	Completion Date (cal. Day) Section 1 of the Works (1,543.5 after starting date)		1956 days 1460 days	Tue 19/11/19 Tue 19/11/19	Thu 27/3/25 Fri 17/11/23	1056 days 0 days	Sat 23/7/22 Fri 9/2/24	Fri 13/6/25 Fri 9/2/24	Sat 23/7/22 NA	NA NA 2FS+1544.5 days	101	78.5 days 0 days	0%				•	→ 9/2
CCD-1010	Section 2 of the Works (977.5 after starting date)		900 days	Tue 19/11/19	Fri 6/5/22	0 days	Sat 23/7/22		NA NA	NA 2FS+978.5 days	107	0 days	0%				◆ 23/7	V 9/2
CCD-1030	Section 3 of the Works (1,667.5 after starting date)		1590 days	Tue 19/11/19	Tue 26/3/24	0 days	Wed 12/6/24	Wed 12/6/24	Wed 12/6/24	NA 2FS+1668.5 days	39FS+1 day,113,38FS+1 day	-77.5 days	99%					
CCD-1040	Defects Liability Period		365 days	Wed 27/3/24	Thu 27/3/25	365 days	Thu 13/6/24		NA	NA 37FS+1 day		0 days	0%					
CCD-1050 PD-1000 *	Landscape Establishment Works Planned Completion		365 days 1686 days	Wed 27/3/24 Fri 14/8/20	Thu 27/3/25 Thu 27/3/25	365 days 1820 days	Thu 13/6/24 Wed 30/9/20	Fri 13/6/25 Wed 24/9/25	NA Wed 30/9/20	NA 37FS+1 day		103.5 days 0 days	0%					
PCD-1000 *	Planned Completion - Key Dates (cal. day)		1170 days	Fri 14/8/20	Sat 28/10/23	1321 days	Wed 30/9/20	Mon 13/5/24	Wed 30/9/20	NA		-119 days	99%			<u> </u>		•
PKD-1010 KD1A	KD1A completion of AR3 in Portion B-1 (300days after starting date)		0 days	Sat 12/9/20	Sat 12/9/20	0 days	Wed 30/9/20			Wed 30/9/20 206FF		0 days	100%		→ 30/9			_
PCD-1020 KD1B	KD1B completion of utilities diversion for commencement of Inlet Works No.1 in Portion B-2 (360days after starting date)		0 days	Fri 14/8/20	Fri 14/8/20	0 days	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21	Fri 22/1/21 282FF,287FF,269FF		0 days	100%		♦ 22/1			
PCD-1030 KD1C	KD1C completion of civil and structural works of Inlet Works No.1 in Portion		0 days	Thu 4/8/22	Thu 4/8/22	0 days	Thu 1/12/22	Thu 1/12/22	NA	NA 326FF,318FF,244FF,290FF,208FF,246F	FF	-40 days	0%				♦ 1/12	
	B-2 (990days after starting date)		,-	1		,-						10 22,5					·	
PCD-1040 KD1D	KD1D completion of civil and structural works of Primary Sedimentation Tanks in Portion B-3 (1190days after starting date)		0 days	Mon 20/2/23	Mon 20/2/23	0 days	Mon 20/2/23	Mon 20/2/23	NA	NA 345FF,344FF,347FF,329FF		0 days	0%				♦ 20/2	
PCD-1050 KD1E	KD1E completion of civil and structural works of Bioreactor in Portion B-4		0 days	Sat 31/12/22	Sat 31/12/22	0 days	Sat 22/4/23	Sat 22/4/23	NΔ	NA 387FF,393FF,389FF,392FF,388FF		-111 days	0%				♦ 22/4	
1 05 1000 11512	(1,140days after starting date)		o dayo	Out o ii i Li Li	GGCGTTELE	o dayo	00.22420	001 223 1120		10100111,00011,00011,00011		111 45/5	0,0				¥ ===	
PCD-1060 KD1F			0 days	Tue 25/1/22	Tue 25/1/22	0 days	Thu 4/8/22	Thu 4/8/22	NA	NA 426FF		-135 days	0%				◆ 4/8	
PCD-1070 KD1G	floor level in Portion B-5 (800days after starting date) KD1G completion of civil and structural works of MFB in Portion B-5		O down	Sat 25/6/22	Sat 25/6/22	O down	Wed 28/12/22	Wed 28/12/22	NA.	NA 427FF		122 days	09/				▲ 28/42	
PCD-1070 KD1G	(950days after starting date)		0 days	Sat 25/0/22	Sat 25/0/22	0 days	wed 26/12/22	Wed 26/12/22	NA	NA 42/FF		-133 days	U%				◆ 28/12	
PCD-1080 KD1H	KD1H completion of civil and structural works of SAS Pumping Station in		0 days	Mon 9/8/21	Mon 9/8/21	0 days	Sat 19/3/22	Sat 19/3/22	NA	NA 455FF,454FF		-148 days	0%				◆ 19/3	
DOD 4000 1/D41	Portion B-6 (630days after starting date)			0.100/1/01	0.100/1/01		5:00/4/04	5:00:4:04	5:00/4/04	F : 2014 PM F0FFF			1000					
PCD-1090 KD1I	KD1I completion alternation works for existing Power House in Portion B-7A (150days after access date of B-7A)		0 days	Sat 30/1/21	Sat 30/1/21	1 day	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21	Fri 29/1/21 535FF		0 days	100%		◆ 29/1			
PCD-1100 KD1J	KD1J completion of auxiliary facilities in Portion B-7 (800days after starting		0 days	Wed 26/1/22	Wed 26/1/22	0 days	Mon 13/6/22	Mon 13/6/22	NA	NA 492FF,491FF,517FF,516FF,509FF,508F	FF	-126 days	0%				◆ 13/6	
	date)																	
PCD-1110 KD2A	KD2A completion of effluent pipes to UV system and connection to its downstream in Portion B-9 (495days after starting date)		0 days	Sat 27/3/21	Sat 27/3/21	0 days	Wed 4/8/21	Wed 4/8/21	NA	NA 541FF,539FF		-47 days	0%			◆ 4/8		
PCD-1120 KD2B	KD2B completion of air supply main alternation to existing air blower house		0 days	Thu 3/9/20	Thu 3/9/20	1 day	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21	Fri 26/3/21 528FF,532FF,533FF,534FF		0 days	100%		♦ 2	26/3		
	No.2 in Portion B-8A (420days after starting date)														•			
PCD-1130 KD3A	KD3A completion of all utilities and road works (1440days after starting date)		0 days	Sat 28/10/23	Sat 28/10/23	0 days	Mon 13/5/24	Mon 13/5/24	NA	NA 551FF,553FF		-119 days	0%					♦ 13/5
PCD-1000 *	Planned Completion Date (cal. Day)		1056 days	Fri 6/5/22	Thu 27/3/25	1054 days	Sat 5/11/22	Wed 24/9/25	NΑ	NA		-106 days	0%					
PCD-1010 SW1	Section 1 of the Works (1,460 after starting date)		0 days	Wed 23/8/23	Wed 23/8/23	0 days	Mon 27/11/23		NA	NA 518FF,510FF,473FF,500FF,484FF,456F	FF	73 days	0%				•	27/11
PCD-1020 SW2	Section 2 of the Works (900 after starting date)		0 days	Fri 6/5/22	Fri 6/5/22	0 days	Sat 5/11/22	Sat 5/11/22	NA	NA 545FF,395FF,429FF,348FF,330FF,546F		-106 days	0%				♦ 5/11	
PCD-1030 SW3	Section 3 of the Works (1,590 after starting date)		0 days	Tue 26/3/24	Tue 26/3/24	0 days	Tue 24/9/24	Tue 24/9/24	NA NA	NA 554FF,555FF,537FF,536FF		-105 days	0%					◆ 24/9
PCD-1040 DLP PCD-1050	Defects Liability Period Landscape Establishment Works		0 days 0 days	Thu 27/3/25 Thu 27/3/25	Thu 27/3/25 Thu 27/3/25	0 days 0 days	Wed 24/9/25 Wed 24/9/25		NA NA	NA 556FF,149FF NA 556FF		0 days 0 days	0%					
ET-1000	Effects from Inclement Weather and Other Time Affected Events		0 days	NA	NA NA	1115 days	Fri 18/6/21	Sun 7/7/24	NA NA	NA SSOFF		444.5 days	0%				1	
ET1C-1000	Effects to KD1C		0 days	NA NA	NA NA	25 days		Wed 16/11/22	NA NA	NA NA		1043.5 days	0%				н	-
ET1C-1100	Inclement Weather to KD1C (cal. Day)		0 days	NA	NA	21 days	Wed 26/10/22		NA	NA		1043.5 days	0%				H	
ET1C-1110	Delay and Disruption of Works before May 2021		0 days	NA	NA	8 days	Wed 26/10/22	Thu 3/11/22	NA	NA 67	65	1043.5 days	0%				1	
ET1C-1120	Delay and Disruption of Works in May 2021		0 days	NA	NA	13 days	Thu 3/11/22	Wed 16/11/22	NA	NA 64		1043.5 days	0%				1	
ET1C-1200 ET1C-1210	Other Events to KD1C (not all) Special working arrangement due to COVID-19 in January 2020		0 days 0 days	NA NA	NA NA	4 days 4 days	Sat 22/10/22 Sat 22/10/22	Wed 26/10/22 Wed 26/10/22	NA NA	NA NA 23	64	1043.5 days 1056.5 days	0%				!	
C 1 10-12 10	Effects to KD1F		0 days	NA NA	NA NA	4 days 21 days	Wed 23/3/22	Wed 26/10/22 Wed 13/4/22	NA NA	NA 23	~*	1056.5 days 1260.5 days	0%				Н '	
T1F-1000	Inclement Weather to KD1F (cal. Day)		0 days	NA	NA	21 days	Wed 23/3/22		NA	NA NA		1260.5 days	0%				i ii	
	Delay and Disruption of Works before May 2021		0 days	NA	NA	8 days	Wed 23/3/22	Thu 31/3/22	NA	NA 26	71	1260.5 days	0%				1 1	
T1F-1100			0 days	NA	NA	13 days	Thu 31/3/22		NA	NA 70		1260.5 days	0%					
T1F-1100 T1F-1110	Delay and Disruption of Works in May 2021		0 days	NA	NA	21 days	Wed 17/8/22	Wed 7/9/22	NA	NA		1113.5 days	0%				H	
ET1F-1100 ET1F-1110 ET1F-1120			-	NA	NA	21 days	Wed 17/8/22		NA	NA		1113.5 days	0%				н	
ET1F-1100 ET1F-1110 ET1F-1120 ET1G-1000	Delay and Disruption of Works in May 2021		0 days		NA	8 days	Wed 17/8/22	Thu 25/8/22	NA	NA 27	75	1113.5 days	0%					
ET1F-1000 ET1F-1100 ET1F-1110 ET1F-1120 ET1G-1000 ET1G-1100 ET1G-1110	Delay and Disruption of Works in May 2021 Effects to KD1G		0 days	NA	NA					NA 74		1113.5 days	0%					
ET1F-1100 ET1F-1110 ET1F-1120 ET1G-1000 ET1G-1100 ET1G-1110	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day)			NA NA	NA NA	13 days	Thu 25/8/22	Wed 7/9/22	NA	NA /4				1				
ET1F-1100 ET1F-1110 ET1F-1120 ET1G-1000 ET1G-1100	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021		0 days		NA NA	13 days 21 days	Thu 25/8/22 Fri 22/10/21	Wed 7/9/22 Fri 12/11/21	NA NA	NA /4		1412.5 days	0%			н	_	
ETIF-1100 ETIF-1110 ETIF-1120 ETIG-1000 ETIG-1100 ETIG-1110 ETIG-1120	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021		0 days 0 days	NA	NA	-						1412.5 days 1412.5 days	0%			n		
ETIF-1100 ETIF-1110 ETIF-1120 ETIG-1000 ETIG-1100 ETIG-1110 ETIG-1120 ETIH-1000	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021 Effects to KD1H		0 days 0 days 0 days	NA	NA	21 days	Fri 22/10/21	Fri 12/11/21		NA	79		0% 0% 0%					
ETIF-1100 ETIF-1110 ETIF-1120 ETIG-1000 ETIG-1100 ETIG-1110 ETIG-1120 ETIH-1000 ETIH-1100	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021 Effects to KD1H Inclement Weather to KD1H (cal. Day)		0 days 0 days 0 days 0 days	NA NA NA	NA NA NA	21 days 21 days	Fri 22/10/21 Fri 22/10/21	Fri 12/11/21 Fri 12/11/21	NA NA	NA NA	79	1412.5 days	0%					
TTIF-1100 TTIF-1110 TTIF-1120 TTIG-1000 TTIG-1100 TTIG-1110 TTIG-1120 TTIH-1100 TTIH-1100 TTIH-1110 TTIH-1110	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021 Effects to KD1H Inclement Weather to KD1H (cal. Day) Delay and Disruption of Works before May 2021		0 days 0 days 0 days 0 days 0 days	NA NA NA NA	NA NA NA	21 days 21 days 8 days	Fri 22/10/21 Fri 22/10/21 Fri 22/10/21	Fri 12/11/21 Fri 12/11/21 Sat 30/10/21 Fri 12/11/21	NA NA	NA NA NA 28	79	1412.5 days 1412.5 days	0%				n	
ETIF-1100 ETIF-1110 ETIF-1120 ETIF-1120 ETIG-1100 ETIG-1100 ETIG-1120 ETIG-1120 ETIH-1000 ETIH-1110	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021 Effects to KD1H Inclement Weather to KD1H (cal. Day) Delay and Disruption of Works in May 2021		0 days 0 days 0 days 0 days 0 days 0 days	NA NA NA NA NA	NA NA NA	21 days 21 days 8 days 13 days	Fri 22/10/21 Fri 22/10/21 Fri 22/10/21 Sat 30/10/21	Fri 12/11/21 Fri 12/11/21 Sat 30/10/21 Fri 12/11/21	NA NA	NA NA NA 28 NA 78	79	1412.5 days 1412.5 days 1412.5 days	0%				H H	
TT1F-1100 TT1F-1110 TT1F-1120 TT1G-1000 TT1G-1110 TT1G-1110 TT1G-1110 TT1H-1100 TT1H-1100 TT1H-1100 TT1H-1100	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021 Effects to KD1H Inclement Weather to KD1H (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021 Effects to KD1J		0 days	NA NA NA NA NA NA NA	NA NA NA	21 days 21 days 8 days 13 days 21 days	Fri 22/10/21 Fri 22/10/21 Fri 22/10/21 Fri 22/10/21 Sat 30/10/21 Mon 7/2/22	Fri 12/11/21 Fri 12/11/21 Sat 30/10/21 Fri 12/11/21 Mon 28/2/22	NA NA	NA NA NA 28 NA 78 NA	79	1412.5 days 1412.5 days 1412.5 days 1304.5 days	0%				m m	
F1F-1100 F1F-1110 F1F-1120 F1G-1000 F1G-1110 F1G-1110 F1G-1110 F1H-1100 F1H-1100 F1H-1100 F1H-1100 F1H-1100 F1H-1100 F1H-1100 F1H-1100	Delay and Disruption of Works in May 2021 Effects to KD1G Inclement Weather to KD1G (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works in May 2021 Effects to KD1H Inclement Weather to KD1H (cal. Day) Delay and Disruption of Works before May 2021 Delay and Disruption of Works before May 2021 Effects to KD1J Inclement Weather to KD1J (cal. Day)		0 days	NA NA NA NA NA NA NA NA	NA NA NA	21 days 21 days 8 days 13 days 21 days 21 days	Fri 22/10/21 Fri 22/10/21 Fri 22/10/21 Fri 22/10/21 Sat 30/10/21 Mon 7/2/22 Mon 7/2/22	Fri 12/11/21 Fri 12/11/21 Sat 30/10/21 Fri 12/11/21 Mon 28/2/22 Mon 28/2/22 Tue 15/2/22	NA NA	NA NA NA 28 NA 78 NA NA		1412.5 days 1412.5 days 1412.5 days 1304.5 days 1304.5 days	0% 0% 0% 0%				H H	


Data Date: 31/05/2021


Activity ID Key Ta	Plant - Main Works Stage 1 isk Name	Inclement Weather (NCE no.) Baseline Duri	ation Baseline Start	Baseline Finish	Duration	Start	Finish Ad	ctual Start A	ctual Finish Pr	edecessors	Successors	Total Slack	Risk % Complete Allowance					
		CE no. (NCE no.)											Otr	3 Qtr 1 C	2020 Qtr 3 Qtr 1	Qtr 3	Qtr 1 Qtr 3 Qtr 1 Qtr 3 Qtr 1	2024 Qtr 3 Qtr 1
ET2A-1000 ET2A-1100	Effects to KD2A	0 days 0 days	NA NA	NA NA	25 days 21 days	Fri 18/6/21 Tue 22/6/21	Tue 13/7/21 Tue 13/7/21	NA NA	NA NA			1534.5 days 1534.5 days	0%			1		
ET2A-1110	Inclement Weather to KD2A (cal. Day) Delay and Disruption of Works before May 2021	0 days	NA NA	NA NA	8 days	Tue 22/6/21	Wed 30/6/21	NA.	NA 89		87	1534.5 days	0%			•		
ET2A-1120	Delay and Disruption of Works in May 2021	0 days	NA NA	NA NA	13 days	Wed 30/6/21	Tue 13/7/21	NA.	NA 86			1534.5 days	0%		1			
ET2A-1200	Other Events to KD2A (not all)	0 days	NA	NA	4 days	Fri 18/6/21	Tue 22/6/21	NA	NA			1534.5 days	0%					
ET2A-1210	Special working arrangement due to COVID-19 in January 2020	0 days	NA	NA	4 days	Fri 18/6/21	Tue 22/6/21	NA	NA 31		86	1547.5 days	0%		ī			
ET3A-1000	Effects to KD3A	0 days	NA	NA	25 days	Tue 16/1/24	Fri 9/2/24	NA	NA			593 days	0%	8 8 8 8 8 8 8 8 8			H	
ET3A-1100	Inclement Weather to KD3A (cal. Day)	0 days	NA	NA	21 days	Sat 20/1/24	Fri 9/2/24	NA	NA			593 days	0%				H	
ET3A-1110	Delay and Disruption of Works before May 2021	0 days	NA	NA	8 days	Sat 20/1/24	Sat 27/1/24	NA	NA 95		93	593 days	0%					
ET3A-1120	Delay and Disruption of Works in May 2021	0 days	NA	NA	13 days	Sun 28/1/24	Fri 9/2/24	NA	NA 92			593 days	0%					
ET3A-1200	Other Events to KD3A (not all)	0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA	NA			593 days	0%	8 8 8 8 8 8 8 8 8				
ET3A-1210	Special working arrangement due to COVID-19 in January 2020	0 days	NA	NA	4 days	Tue 16/1/24	Fri 19/1/24	NA	NA 33		92	606 days	0%	8 8 8 8 8 8 8 8 8				
ETS1-1000 ETS1-1100	Effects to Section 1 of the Works	0 days 0 days	NA NA	NA NA	25 days 21 days	Fri 9/2/24 Tue 13/2/24	Tue 5/3/24 Tue 5/3/24	NA NA	NA NA			568.5 days 568.5 days	0%	8 8 8 9 9 9 9			H	
ETS1-1100	Inclement Weather to Section 1 of the Works (cal. Day) Delay and Disruption of Works before May 2021	0 days	NA.	NA.	8 days	Tue 13/2/24	Wed 21/2/24	NA.	NA 10	1	00	568.5 days	0%	8 8 8 9 9 9 9				
ETS1-1110	Delay and Disruption of Works in May 2021	0 days	NA	NA NA	13 days	Wed 21/2/24	Tue 5/3/24	NA.	NA 98		33	568.5 days	0%	8 8 8 9 9 9 9				
ETS1-1120	Other Events to Section 1 of the Works (not all)	0 days	NA NA	NA NA	4 days	Fri 9/2/24	Tue 13/2/24	NA.	NA NA			568.5 days	0%	8 8 8 9 9 9 9				
ETS1-1210	Special working arrangement due to COVID-19 in January 2020	0 days	NA	NA	4 days	Fri 9/2/24	Tue 13/2/24	NA.	NA 35		98	581.5 days	0%	8 8 8 8 8 8 8 8 8			•	
ETS2-1000	Effects to Section 2 of the Works	0 days	NA	NA	25 days	Sat 23/7/22	Wed 17/8/22	NA	NA			1134.5 days	0%				H	
ETS2-1100	Inclement Weather to Section 2 of the Works (cal. Day)	0 days	NA	NA	21 days	Wed 27/7/22	Wed 17/8/22	NA	NA			1134.5 days	0%				H	
ETS2-1110	Delay and Disruption of Works before May 2021	0 days	NA	NA	8 days	Wed 27/7/22	Thu 4/8/22	NA	NA 10	7	105	1134.5 days	0%	8 8 8 8 8 8 8 8 8				
ETS2-1120	Delay and Disruption of Works in May 2021	0 days	NA	NA	13 days	Thu 4/8/22	Wed 17/8/22	NA	NA 10	4		1134.5 days	0%	8 8 9 9 9 9 9				
ETS2-1200	Other Events to Section 2 of the Works (not all)	0 days	NA	NA	4 days	Sat 23/7/22	Wed 27/7/22	NA	NA			1134.5 days	0%				l l	
ETS2-1210	Special working arrangement due to COVID-19 in January 2020	0 days	NA	NA	4 days	Sat 23/7/22	Wed 27/7/22	NA	NA 36		104	1147.5 days	0%				I	
ETS3-1000	Effects to Section 3 of the Works	0 days	NA	NA	25 days	Wed 12/6/24	Sun 7/7/24	NA	NA			444.5 days	0%				P	1
ETS3-1100	Inclement Weather to Section 3 of the Works (cal. Day)	0 days	NA	NA	21 days	Sun 16/6/24	Sun 7/7/24	NA	NA			444.5 days	0%				ľ	4
ETS3-1110	Delay and Disruption of Works before May 2021	0 days	NA	NA	8 days	Sun 16/6/24	Mon 24/6/24	NA	NA 11		111	444.5 days	0%					ı
ETS3-1120	Delay and Disruption of Works in May 2021	0 days	NA	NA	13 days	Mon 24/6/24	Sun 7/7/24	NA	NA 11	0		444.5 days	0%					
ETS3-1200	Other Events to Section 3 of the Works (not all)	0 days	NA	NA	4 days	Wed 12/6/24	Sun 16/6/24	NA	NA			444.5 days	0%					
ETS3-1210	Special working arrangement due to COVID-19 in January 2020	0 days	NA	NA	4 days	Wed 12/6/24	Sun 16/6/24	NA	NA 37		110	457.5 days	0%				<u> </u>	
	subjecting Package	1564 days	Mon 18/11/19	Wed 28/2/24	1956 days	Mon 18/11/19	Wed 26/3/25	Mon 18/11/19	NA NA			182 days	57%					
SUBS-1000 SUBS-1010	Subletting Package Prepare & submit subletting procedure	96 days 12 days	Mon 18/11/19 Mon 18/11/19	Fri 21/2/20 Fri 29/11/19	562 days 12 days	Mon 18/11/19 Mon 18/11/19	Tue 1/6/21 Fri 29/11/19	Mon 18/11/19 Mon 18/11/19	NA Fri 29/11/19 2		117	1576 days 0 days	87% 100%					
SUBS-1020	PM review and accept subletting procedure	15 days	Sat 30/11/19	Wed 11/12/19	12 days	Sat 30/11/19	Wed 11/12/19	Sat 30/11/19	Wed 11/12/19 11		138,118,121,120,119	0 days	100%					
SUBS-1030	Subletting for demolition works	24 days	Thu 12/12/19	Sat 4/1/20	93 days	Tue 17/12/19	Wed 18/3/20	Tue 17/12/19	Wed 18/3/20 11	7,150	335,458,291,398,535,355	0 days	100%					
SUBS-1040 SUBS-1050	Subletting for UU diversion for Inlet Works No.1 Subletting for Inspection pit excavation	24 days 0 days	Thu 12/12/19	Sat 4/1/20 NΔ	78 days 56 days	Fri 10/1/20 Thu 19/12/19	Fri 27/3/20 Wed 12/2/20	Fri 10/1/20 Thu 19/12/19	Fri 27/3/20 11 Wed 12/2/20 11		208	0 days 0 days	100%					
SUBS-1050 SUBS-1060	Subletting for Preliminary Works (topographic surveying)	14 days	Thu 12/12/19	Wed 25/12/19	54 days	Fri 20/12/19	Tue 11/2/20	Fri 20/12/19	Tue 11/2/20 11		155,194,125,126,127,123	0 days	100%					
SUBS-1070	Subletting for AR3 access road	24 days	Thu 12/12/19	Sat 4/1/20	0 days	Fri 13/12/19	Tue 11/2/20	Fri 13/12/19	Tue 11/2/20 12		123,206	0 days	100%	-				
SUBS-1080	Subletting for pre-drilling works	24 days	Thu 12/12/19	Sat 4/1/20	38 days	Thu 6/2/20	Fri 20/3/20	Thu 6/2/20	Fri 20/3/20 12		448,338,410,124	0 days	100%	_				
SUBS-1090 SUBS-1100	Subletting for Contractor designer for temporary works and ICE Subletting for independent BIM consultant	24 days 24 days	Thu 12/12/19 Thu 12/12/19	Sat 4/1/20 4/1/120	71 days 0 days	Mon 16/12/19 Wed 11/12/19	Mon 24/2/20 Thu 23/1/20	Mon 16/12/19 Wed 11/12/19	Mon 24/2/20 12 Thu 23/1/20 12		189	0 days 0 days	100%					
SUBS-1110	Subletting for independent BIM services	0 days	NA	4/1/120 NA	15 days	Tue 14/1/20	Wed 26/2/20	Tue 14/1/20	Wed 26/2/20 12		189	0 days	100%	т.				
SUBS-1120	Subletting for Design, Supply & Install of Temporary Activated Carbon	0 days	NA	NA	0 days	Fri 13/12/19	Tue 11/2/20	Fri 13/12/19	Tue 11/2/20 12		128,129	0 days	100%	-				
SUBS-1130	Deodorization Units (E&M Works)	00.1	T1 40140140	T1 40/4/00	45.1	0 57700	7 4010100	0 57700	T 4000000		339,411,449,305		1000/	_				
SUBS-1130 SUBS-1140	Subletting for pre-bored H pile works Subletting for Sheetpile installation works	36 days 0 days	Thu 12/12/19 NA	Thu 16/1/20 NA	45 days 45 days	Sun 5/7/20 Tue 1/9/20	Tue 18/8/20 Thu 15/10/20	Sun 5/7/20 Tue 1/9/20	Tue 18/8/20 12 Thu 15/10/20 12		340,451,130,131	0 days 0 days	100%					
SUBS-1150	Subletting for ELS works for Inlet Works No.1	48 days	Sun 5/1/20	Fri 21/2/20	85 days	Fri 16/10/20	Fri 8/1/21	Fri 16/10/20	Fri 8/1/21 12			0 days	100%					
SUBS-1160	Subletting for ELS works for Membrance Facilities Building and other	48 days	Sun 5/1/20	Fri 21/2/20	85 days	Fri 16/10/20	Fri 8/1/21	Fri 16/10/20	Fri 8/1/21 12	9	342,385,452,132,133,134,135,13	36,40 days	100%					
SUBS-1170	buildings Subletting for structural works for Inlet Works Building	48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	NA 13	1		1672 days	25%					
SUBS-1170 SUBS-1180	Subletting for structural works for Primary Sedimentation Tanks	48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21 Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	NA 13		344	587 days	25%		••••			
SUBS-1190	Subletting for structural works for Bioreactors	48 days	Thu 12/12/19	Tue 28/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	NA 13		387	456 days	25%		•			
SUBS-1200 SUBS-1210	Subletting for structural works for Membrance Facilities Building Subletting for structural works for SAS pumping house and ancillary	48 days 48 days	Thu 12/12/19 Thu 12/12/19	Tue 28/1/20 Tue 28/1/20	48 days	Sat 9/1/21 Sat 9/1/21	Thu 25/2/21 Thu 25/2/21	Sat 9/1/21 Sat 9/1/21	NA 13		422 137	203 days 1672 days	25% 25%					
SUBS-1210	subjecting for structural works for SAS pumping house and anchiary structures	46 days	Inu 12/12/19	Tue 26/1/20	48 days	Sat 9/1/21	Thu 25/2/21	Sat 9/1/21	NA IS	1	137	1672 days	20%					
SUBS-1220	Subletting for ABWF works	48 days	Thu 12/12/19	Tue 28/1/20	48 days	Fri 26/2/21	Wed 14/4/21	Fri 26/2/21	Wed 14/4/21 13	6	328,346,394,456,484,500,510,5	18,10 days	100%					
SUBS-1230	Subletting for Process Pipeworks, Utilities and Roadworks	48 days	Thu 12/12/19	Tue 28/1/20	150 days	Fri 22/5/20	Sun 18/10/20	Fri 22/5/20	Sun 18/10/20 11		528,545,547,548,549,550,539		100%					
SUBS-1240 SUBS-1250	Subletting for Landscape Hardworks and Softworks Subletting for Trial dewatering works and installation of additional stop log	48 days s 0 days	Thu 12/12/19	Tue 28/1/20 NA	48 days 15 days	Thu 15/4/21 Tue 15/9/20	Tue 1/6/21 Tue 29/9/20	Thu 15/4/21 Tue 15/9/20	NA 13 Tue 29/9/20	7	555,556 351	829 days 0 days	98%					
0000 1200	at BR2 connon channel due to malfucntioned of existing penstock at FST no. 5 and 7 (EWN 055)				io dayo	100 100/20	100 20/0/20	100 100/20	100 2010/20			o dayo	1.55.75		-			
SUBS-1260	Subletting for Diversion of Power supply for existing Slaghter House pump station (CE 034)	0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20			0 days	100%		•			
SUBS-1270	Subletting for Decommission of exisiting power and signal systems in	0 days	NA	NA	14 days	Mon 21/9/20	Sun 4/10/20	Mon 21/9/20	Sun 4/10/20		435	0 days	100%					
	leachate Pump station switch room (PMI 039)																	
SUBS-1280	Subletting for Diversion of Existing DN250 Leachate Raising Main (PPMI 025)	0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20			0 days	100%		=			
SUBS-1290	Subletting for Construction of Cable trough for CLP 11kv Cable Diversion	0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20		449	0 days	100%					
	(PPMI 041)				2. 00,0										_			
SUBS-1300	Subletting for Demolition of Existing Pillar box and its concrete plinth (CE 030)	0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20		437	0 days	100%		-			
SUBS-1310	Subletting for Excavation to locate existing underground cable near SAS	0 days	NA	NA	31 days	Mon 21/9/20	Wed 21/10/20	Mon 21/9/20	Wed 21/10/20			0 days	100%					
	Pump Station (PPMI 038)				2. 00,0										_			
SUBS-1320	Subletting for Diversion of pumping system sewerage (PPMI 083)	0 days	NA	NA Wash 20/0/04	31 days	Mon 21/9/20	Wed 21/10/20		Wed 21/10/20		442	0 days	100%		-			
SUBA-1000 SUBA-1010	Statutory Submission, Submission and Approval Liaison with operator of SWHSTW and obtain their consent of associated	1564 days	Mon 18/11/19 NA	Wed 28/2/24 NA	1956 days 1584 days	Mon 18/11/19 Mon 18/11/19	Wed 26/3/25 Wed 26/3/25	Mon 18/11/19 Mon 18/11/19	NA NA 2		59FF	182 days 156 days	48% 29%		Ŷ			
CODM-10 IU	Liaison with operator of SWHS I W and obtain their consent of associated method statement of major activities	0 days	INPA.	130	1304 days	morr 10/11/19	**************************************	mort tor11/19	NA 2		3311	150 uays	2970		•			
SUBA-1020	Prepare and submit Subcontractor Management Plan (SMP)	24 days	Mon 18/11/19	Wed 11/12/19	24 days	Mon 18/11/19	Wed 11/12/19		Wed 11/12/19 2		118,121,120	0 days	100%					
SUBA-1030 SUBA-1040	Prepare and submit Interface Management Plan Prepare and submit the TTA plans inside Treatment Plant for LILI diversion	36 days	Mon 18/11/19	Mon 23/12/19	36 days	Mon 18/11/19 Mon 18/11/19	Mon 23/12/19 Wed 11/12/19		Mon 23/12/19 2		197	0 days	100% 100%					
JUDA-1040	Prepare and submit the TTA plans inside Treatment Plant for UU diversio and buildings construction	1 24 days	Mon 18/11/19	Wed 11/12/19	24 days	MOII 10/11/19	vved 11/12/19	Mon 18/11/19	Wed 11/12/19 2		191	0 days	100%					
SUBA-1050	Prepare and submit method statement for UU diversion for Inlet Works No	12 days	Mon 18/11/19	Fri 29/11/19	12 days	Mon 18/11/19	Fri 29/11/19	Mon 18/11/19	Fri 29/11/19 2		154	0 days	100%	•				
SUBA-1060	PM review and accept the method statement	12 days	Sat 30/11/19	Wed 11/12/19	0 3	Sat 30/11/19	Wed 11/12/19	Sat 30/11/19	Wed 11/12/19 15	3	209,210	O down	100%	_				
SUBA-1060 SUBA-1070	PM review and accept the method statement Prepare and submit combine underground services drawing for PM's review.		Sat 30/11/19 Thu 26/12/19	Wed 11/12/19 Sat 18/1/20	0 days 23 days	Sat 30/11/19 Thu 26/12/19	Wed 11/12/19 Sat 18/1/20	Sat 30/11/19 Thu 26/12/19	Wed 11/12/19 15 Sat 18/1/20 12		209,210	0 days 0 days	100%	1				
	the alignment																	
UBA-1080	Prepare and submit method statement for demolition existing structures	24 days	Mon 18/11/19	Wed 11/12/19	66 days	Mon 18/11/19	Wed 22/1/20	Mon 18/11/19	Wed 22/1/20 2		398,335,458,291,535	0 days	100%					
UBA-1090 UBA-1100	Prepare and submit method statement for structural works for buildings Prepare and submit method statements to MTRC regarding the works witl	24 days nin 36 days	Mon 18/11/19 Mon 18/11/19	Wed 11/12/19 Mon 23/12/19	197 days 92 days	Mon 18/11/19 Sat 1/2/20	Mon 1/6/20 Mon 25/5/20	Mon 18/11/19 Sat 1/2/20	Mon 1/6/20 2 Mon 25/5/20 2		335,458,535,355	0 days 0 days	100%					
	railing protection boundary	Ju days		200 12/10	oz unya	Jun 1/2/20		Out HEIEU	2001202				10070					
UBA-1110	Prepare and submit & approve Safety Management Plan	24 days	Mon 18/11/19	Wed 11/12/19	3 days	Mon 18/11/19	Wed 20/11/19		Wed 20/11/19 2			0 days	100%	1				
UBA-1120 UBA-1120a	Prepare and submit Excavation and lateral support (ELS) proposal Prepare and submit Excavation and lateral support (ELS) proposal for Inle	24 days	Mon 10/2/20	Wed 4/3/20 NA	128 days	Mon 10/2/20 Wed 29/9/21	Tue 16/6/20 Sat 23/10/21	Mon 10/2/20 NΔ	Tue 16/6/20 2	nse		0 days	100%			_		
00A-112UB	Prepare and submit Excavation and lateral support (ELS) proposal for Inle Works No.1	t 0 days	NA	INA	24 days	Wed 29/9/21	Sat 23/10/21	NA	NA 31	uoi		1433 days	U%					
UBA-1120b	Prepare and submit Excavation and lateral support (ELS) proposal for	0 days	NA	NA	24 days	Fri 1/7/22	Mon 25/7/22	NA	NA 34	2SF		1158 days	0%				•	
UDA 1100-	Primnary Sedimentation tanks No.1-4		N/A	NA		Our 4F/F/00	W10-00	***		ECE		1205 -	200					
SUBA-1120c	Prepare and submit Excavation and lateral support (ELS) proposal for Bioreactor No. 2A&2B	0 days	NA	NA	24 days	Sun 15/5/22	Wed 8/6/22	NA	NA 38	oor		1205 days	0%				•	
SUBA-1130	Prepare and submit Dewatering proposal for basement construction	24 days	Mon 10/2/20	Wed 4/3/20	165 days	Mon 10/2/20	Thu 23/7/20	Mon 10/2/20	Thu 23/7/20 2			0 days	100%					
	Prepare and submit Dewatering proposal for basement construction for In Works No.1	et 0 days	NA	NA	24 days	Wed 29/9/21	Sat 23/10/21	NA	NA 31	0SF		1433 days	0%					
SUBA-1130a	Prepare and submit Dewatering proposal for basement construction for	0 days	NA	NA	24 days	Fri 1/7/22	Mon 25/7/22	NA	NA 34	2SF		1158 days	0%					
SUBA-1130a SUBA-1130b		,-			,-							, , , , , , , , , , , , , , , , , , , ,	1 - 1				_	
UBA-1130b	Primnary Sedimentation tanks No.1-4														1			
	Primnary Sedimentation tanks No. 1-4 Prepare and submit Dewatering proposal for basement construction for Bioreactor No. 2A&2B	0 days	NA	NA	24 days	Sun 15/5/22	Wed 8/6/22	NA	NA 38	5SF		1205 days	0%				•	
BA-1130b	Primnary Sedimentation tanks No.1-4 Prepare and submit Dewatering proposal for basement construction for	0 days	NA	NA	24 days	Sun 15/5/22	Wed 8/6/22	NA	NA 38	5SF		1205 days	0%					



Data Date: 31/05/2021

Activity ID Key Task	ant - Main Works Stage 1	Indonesia Decision	Desert D. "	Desert Co.	Decellin 51 1	Don't 1	Ct- :	Fini :	and Otali	tud Sinish D. 1	0	T	Diet.			
Date	k Name	Inclement Weather CE no. (NCE no.)	. Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish Act	ual Start A	tual Finish Predecessors	Successors	Total Slack	Risk % Co Allowance		2020	Otr 3 Otr 1 Otr 3 Otr 1 Otr 3 Otr 1 Otr 3 Otr 1
CIW-1511	Tank Drain Diversion near MTRCL track	(NCE no.)	0 days	NA	NA	248 days	Thu 11/6/20	Mon 12/4/21	Thu 11/6/20	Sat 10/4/21		0 days		100%	Otr 1 Otr 3 Otr 1	Qtr3 Qtr1 Qtr3 Qtr1 Qtr3 Qtr1 Qtr3 Qtr-
CIW-1511a CIW-1511b	Excavation of trial pit near MHD9.5 (TP45 & 47) Uncharted cables found near MTRC track and identification	040	0 days 0 days	NA NA	NA NA	12 days 1 day	Mon 27/7/20 Thu 18/6/20	Sat 8/8/20 Thu 18/6/20	Mon 27/7/20 Thu 18/6/20	Sat 8/8/20 Thu 18/6/20 251	252,256	0 days 0 days		100%		
CIW-1511c	Excavation of trial pit near MHD8.5		0 days	NA	NA	5 days	Fri 19/6/20	Wed 24/6/20	Fri 19/6/20	Wed 24/6/20	254	0 days		100%		
CIW-1511d	Lower the ground surface, opening and additional trial pit (TP38)	(046)	0 days	NA	NA	60 days	Thu 11/6/20	Fri 21/8/20	Thu 11/6/20	Fri 21/8/20 253	255	0 days		100%		
W-1511e	Excavation of Trial Pits near Manhole MHA04 and MH09	040	0 days	NA	NA	60 days	Thu 11/6/20	Fri 21/8/20	Thu 11/6/20	Fri 21/8/20 254		0 days		100%		
W-1511f W-1511a	Additional Trial Pit between MHD9.5 and MHA04 Sheetoile installation for MHD9.5	040	0 days 0 days	NA NA	NA NA	25 days 38 days	Fri 21/8/20 Tue 1/9/20	Fri 18/9/20 Fri 16/10/20	Fri 21/8/20 Tue 1/9/20	Fri 18/9/20 251 Fri 16/10/20		0 days 0 days		100%		
W-1511h	Sheetpile installation between MHD9.5 & MHA04		0 days	NA NA	NA NA	25 days	Tue 8/9/20	Thu 8/10/20	Tue 8/9/20	Thu 8/10/20		0 days		100%		
CIW-1511i	UU supporting & ELS works& excavatuib between MHD9.5 & MHA04		0 days	NA	NA	73 days	Wed 7/10/20	Mon 4/1/21	Wed 7/10/20	Mon 4/1/21		0 days		100%		
CIW-1511j	Unsuit excavated material from MHD9.5 to MHA04	261	0 days	NA	NA	4 days	Fri 20/11/20	Tue 24/11/20	Fri 20/11/20	Tue 24/11/20		0 days		100%		
CIW-1511k	Revise design of manhole MHD9.5	(167)	0 days	NA	NA	20 days	Thu 7/1/21	Fri 29/1/21	Thu 7/1/21	Fri 29/1/21		0 days		100%		
CIW-1511I	Break up opening and plugging existing concrete pipe at MHD9.5		0 days	NA	NA	6 days	Mon 18/1/21	Sat 23/1/21	Mon 18/1/21	Sat 23/1/21		0 days		100%		
CIW-1511I1	Trimming existing concrete pipe at MHD9.5		0 days	NA	NA	13 days	Fri 22/1/21	Fri 5/2/21	Fri 22/1/21	Fri 5/2/21		0 days		100%		
CIW-1511I2 CIW-1511m	Construction of manhole MHD9.5 Additional work to prevent backflow from MHI1 to MHD9.5	(176)	0 days 0 days	NA NA	NA NA	49 days 9 days	Sat 6/2/21 Mon 18/1/21	Sat 10/4/21 Wed 27/1/21	Sat 6/2/21 Mon 18/1/21	Sat 10/4/21 Wed 27/1/21		0 days 0 days		100%		
CIW-1511n	Sewage overflow incident of MHD11	(180)	0 days	NA	NA	9 days	Sat 13/2/21	Thu 25/2/21	Sat 13/2/21	Thu 25/2/21		0 days		100%		
CIW-1512 CIW-1513	Additional Special manhole for tank drain (NCE) Breaking of concrete surround of cables (0.8mx0.8mx70m)		0 days 0 days	NA NA	NA NA	35 days 24 days	Mon 24/8/20 Tue 8/9/20	Mon 5/10/20 Wed 7/10/20	Mon 24/8/20 Tue 8/9/20	Mon 5/10/20 Wed 7/10/20 267	268,269	0 days 0 days		100% 100%	_	
GIW-1313	(NCE)		o days	NA.	NA.	24 days	1 06 0/3/20	W60 7/10/20	100 0/3/20	Wed 7710/20 207		o days		10070	_	
CIW-1514 KD1B	Construction of tank drain along revised alignment w/ concrete surround	051	0 days	NA	NA	10 days	Tue 5/1/21	Fri 15/1/21	Tue 5/1/21	Fri 15/1/21 267	43FF,303	0 days		100%		
CIW-1516	Backfilling trench between MHD9.5 & MHA04		0 days	NA	NA	20 days	Sat 16/1/21	Mon 8/2/21	Sat 16/1/21	Mon 8/2/21		0 days		100%		
CIW-1520	Diversion of Sludge Pipes	251	75 days	Tue 21/4/20	Tue 21/7/20	364 days	Mon 11/5/20	Thu 29/7/21	Mon 11/5/20	NA	070	0 days		92%	•	
CIW-1520a CIW-1520b	Excavation of trial pit and identification of connection point Trench excavation for twin DN250 sludge pipe ,on hold due to	351	0 days 75 days	NA Tue 21/4/20	NA Tue 21/7/20	103 days 4 days	Mon 11/5/20 Wed 15/7/20	Wed 9/9/20 Sat 18/7/20	Mon 11/5/20 Wed 15/7/20	Wed 9/9/20 Sat 18/7/20 272	273 274	0 days 0 days		100%		
	encounter of uncharted sludge pipe														-	
CIW-1520c	Additional hole drilling works and identification of connetion point		0 days	NA	NA	53 days	Mon 20/7/20	Fri 18/9/20	Mon 20/7/20	Fri 18/9/20 273	246	0 days		100%	_	
CIW-1520d	Temporary diversion of substandard DI 250 Leachate raising mai	n 202	0 days	NA	NA	127 days	Tue 20/10/20	Wed 24/3/21	Tue 20/10/20	Wed 24/3/21 224		0 days		100%	_	
CIW-1520e	Protection work for substandard DI 500 tank drain Pipe (near MH	D 302	0 days	NA	NA	93 days	Wed 18/11/20	Fri 12/3/21	Wed 18/11/20	Fri 12/3/21 224		0 days	-	100%		
	9.5)		o days	130	130	ao uays	##60 10/11/ZU	1 11 12/3/21		. 11 12/3/21 224		o uays			1	
CIW-1520f	Encounter of uncharted concrete pipe within sheetpile cofferdam MHA04	at	0 days	NA	NA	2 days	Tue 10/11/20	Wed 11/11/20	Tue 10/11/20	Wed 11/11/20	278	0 days		100%		
CIW-1520g	Resumption and construction of sludge pipe construction		0 days	NA	NA	253 days	Sat 19/9/20	Thu 29/7/21	Sat 19/9/20	NA 277	303,44FF	-36 days	+	81%	•	
CIW-1530	Diversion of Leachate Rising Main		60 days	Tue 21/4/20	Fri 3/7/20	60 days	Tue 14/9/21	Thu 25/11/21	NA	NA 237		-135 days		0%		
CIW-1600	Diversion of pipelines near Primary Sludge Thickeners (approx. 180m long 150mm to 375mm concrete pipes)		156 days	Thu 6/2/20	Fri 14/8/20	570 days	Tue 26/11/19	Thu 28/10/21	Tue 26/11/19	NA		-105 days		31%		
CIW-1610	Trench Excavation from M/H MHD1E to MHD5 (approx. 90m long wi	th 87	60-days	Thu 6/2/20	Mon 20/4/20	0 days	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19	Tue 26/11/19		0 days		100%	♦ 26/11	
CIW-1620	M/Hs MHD1A, 1B, 1C, 1D & 1E) realigned Manholes construction and Pipe laying omitted	07	60 days	Mon 30/3/20	Sat 13/6/20	0 days	Tue 2/6/20	Tue 2/6/20	Tue 2/6/20	Tue 2/6/20	43EE 287	0 days		100%	A 216	
CIW-1621	Temporary Diversion of Existing DN200 Filitrate Rising Main	034	0 days	NA	NA	20 days	Sat 1/8/20	Mon 24/8/20	Sat 1/8/20	Mon 24/8/20	284	0 days		100%	♦ 2/6	
CIW-1623	Pipeline Diversion Works near Primary Sludge Thickening Tank	(114)	0 days	NA	NA	30 days	Fri 16/4/21	Sat 22/5/21	Fri 16/4/21	Sat 22/5/21 283	285	0 days		100%		
CIW-1625 CIW-1630	Uncharted underground utilities near Proposed MHD5B Trench Excavation from M/H (approx. 90m long with M/Hs M1A to	0260	0 days 60 days	NA Tue 21/4/20	NA Fri 3/7/20	26 days 32 days	Mon 24/5/21 Thu 19/3/20	Wed 23/6/21 Wed 29/4/20	Mon 24/5/21 Thu 19/3/20	NA 284 Wed 29/4/20 285	286,289 287,288	-6 days 0 days		27% 100%	•	
	M3B)		00 44,0	100 2 11-1120	11101120	oz dayo	1110 1010/20	1100 201 1120	1110 1010120	1100 20/4/20 200		o dayo		100%	_	
CIW-1640 CIW-1650	Manholes construction (M1A, M1B, M2B, M3B) and Pipe laying Trench Excavation from MHD5 to MHD9.5 (approx. 90m long with	(444)	25 days	Mon 15/6/20 Thu 16/7/20	Wed 15/7/20 Fri 11/9/20	12 days	Mon 4/5/20	Sat 16/5/20	Mon 4/5/20	Sat 16/5/20 286,282 Wed 30/12/20 286,292,297,299,301	43FF	0 days		100% 100%		
CIW-1650	M/Hs MHD5A & 5B)	(114)	50 days	Thu 10/7/20	FII 11/9/20	60 days	Wed 2/9/20	Wed 30/12/20	Wed 2/9/20	Wed 30/12/20/200,292,297,299,301		0 days		100%		
CIW-1660	Provision of Pumping System from Screen to Flume Channel	87	0 days	NA	NA	287 days	Tue 10/11/20	Thu 28/10/21	Tue 10/11/20	NA 285	290	-111 days		0%	•	XX
CIW-1670	Manholes construction (MHD5A, MHD5B, MHD5C) and Pipe laying Decommission and Demolition of Existing Faciliates and Structures		45 days 240 days	Sat 23/5/20 Mon 2/3/20	Thu 16/7/20 Fri 18/12/20	293 days 222 days	Tue 3/11/20 Thu 19/3/20	Thu 28/10/21 Tue 15/12/20	Tue 3/11/20 Thu 19/3/20	NA 289 Tue 15/12/20 6,118,156	44FF	-111 days 0 days		25% 100%	■ ●	
															•	
CIW-2100	Primary Sludge Thickening Tank No.1 and No.2 Additional Works for Temporary Diversion of Bypass Pipe near		80 days	Mon 2/3/20 NA	Tue 9/6/20 NA	222 days	Thu 19/3/20 Thu 19/3/20	Tue 15/12/20 Sun 17/5/20	Thu 19/3/20 Thu 19/3/20	Tue 15/12/20 Sun 17/5/20	288	0 days		100% 100%		
	Primary Sludge Thickeners		0 days	NA.	NA.	45 days	11lu 19/3/20	3uii 17/3/20	11IU 19/3/20	3uii 17/3/20		0 days		100%		
CIW-2110	Removal of E&M equipment of primary sludge thickening tank		0 days	NA NA	NA	1 day	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20	Thu 4/6/20	295	0 days		100%	<u> </u>	
G CIW-2120 G CIW-2130	Decommission and Demolition the tank Demolition of structure no.2		80 days 0 days	Mon 2/3/20 NA	Tue 9/6/20 NA	150 days 24 days	Thu 18/6/20 Mon 18/5/20	Tue 15/12/20 Mon 22/6/20	Thu 18/6/20 Mon 18/5/20	Tue 15/12/20 294 Mon 22/6/20	297	0 days 0 days		100%		
CIW-2200	Primary Sludge Pump Pit		60 days	Wed 10/6/20	Thu 20/8/20	18 days	Wed 22/7/20	Tue 11/8/20	Wed 22/7/20	Tue 11/8/20 295	298,299,288,300	0 days		100%		
CIW-2300 CIW-2400	Septic Tank Diesel Tank		50 days 50 days	Fri 21/8/20 Wed 21/10/20	Tue 20/10/20 Fri 18/12/20	18 days 53 days	Wed 12/8/20 Thu 2/7/20	Tue 1/9/20 Tue 1/9/20	Wed 12/8/20 Thu 2/7/20	Tue 1/9/20 297 Tue 1/9/20 297	288	0 days		100% 100%		
CIW-2410	Transfers of Remaining Diesel Fuel of Existing Diesel Tank		0 days	NA	NA NA	15 days	Thu 2/7/20	Tue 21/7/20	Thu 2/7/20	Tue 21/7/20 297	301	0 days		100%		
CIW-2420	Demolition of diesel tank		50 days	Wed 21/10/20	Fri 18/12/20	18 days	Wed 12/8/20	Tue 1/9/20	Wed 12/8/20	Tue 1/9/20 300	288	0 days		100%	-	<u>, </u>
	Inlet Works No.1 Building (1) Predrilling (10nrs, 1rigs, 2.5days/drillhole/rig) - stage 1		569 days 40 days	Sat 19/12/20 Mon 4/1/21	Mon 21/11/22 Mon 22/2/21	747 days 28 days	Tue 15/9/20 Tue 15/9/20	Thu 23/3/23 Mon 19/10/20	Tue 15/9/20 Tue 15/9/20	NA 6 Mon 19/10/20 244,246,269,224,278		748 days 0 days	1	14% 100%		
CIW-3100a	Predrilling (22nrs, 1rigs, 2.5days/drillhole/rig) - stage 2		0 days	NA	NA	60 days	Tue 8/12/20	Mon 22/2/21	Tue 8/12/20	Mon 22/2/21		0 days		100%		
	Pre-bored H piles (188nos, 1.8rigs, 2days/rig/pile) Pile Load Test at stage 1		133 days 26 days	Tue 23/2/21 Thu 5/8/21	Wed 4/8/21 Fri 3/9/21	210 days 21 days	Fri 19/2/21 Sat 21/8/21	Tue 2/11/21 Tue 14/9/21	Fri 19/2/21 NA	NA 224,128 NA 305SS+150 days	306SS+150 days,307 308	-34 days 83 days	5	39% 0%		
	Pile Load Test at stage 1		0 days	NA	NA NA	21 days	Wed 3/11/21	Fri 26/11/21	NA NA	NA 305	324,309	-34 days		0%		
	Sheetpile Installation at Phase C(900sq.m, 1rigs, 50sqm/rig/day)		80 days	Tue 23/3/21	Wed 30/6/21	30 days	Wed 15/9/21	Fri 22/10/21	NA NA	NA 306	311	83 days		0%		
	Sheetpile Installation at Phase B (2300sq.m, 1rigs, 50sqm/rig/day) ELS works		0 days 77 days	NA Sat 4/9/21	NA Mon 6/12/21	50 days 157 days	Sat 27/11/21 Sat 23/10/21	Thu 27/1/22 Fri 6/5/22	NA NA	NA 307 NA	312 330,161SF,165SF	-34 days 3 days	5	0% 0%		
CIW-3510	Phrase C (Grid G3 to L7)) - Excavation to -3.3mPD and blinding (strutting	19	77 days	Fri 4/6/21	Mon 6/12/21	77 days	Sat 23/10/21	Mon 24/1/22	NA NA	NA 308	316,329	83 days		0%		
CIW-3520	2 layers, excavate soil 2250 cu.m) Phrase B (Grid A1 to G3) - Excavation to -7.5mPD and blinding (struttin	n	77 days	Fri 4/6/21	Mon 6/12/21	77 days	Fri 28/1/22	Fri 6/5/22	NA	NA 309	320	-34 days		0%		155550
	4 layers, excavate soil 11000cu.m)	9	// uays	111770/21	WOII W 12/2 I	rr udys	1 (1 20/1/22	r11 0/3/22	NA		320	-34 uays		0.70		
CIW-3590	Receiving of Civil Requirements from PM		0 days	NA Thurstore	NA Thurst (10/00	1 day	Mon 30/8/21	Mon 30/8/21	NA	NA 314SS-3 emons	24205 2	1211 days		0%		
CIW-3600 CIW-3610	R.C. Structure works Phase C (Grid G3 to L7)		296 days 105 days	Thu 5/8/21 Thu 5/8/21	Thu 4/8/22 Wed 8/12/21	300 days 105 days	Sat 27/11/21 Tue 25/1/22	Thu 1/12/22 Tue 7/6/22	NA NA	NA NA	313SS-3 emons,328	-34 days 114 days	3	0% 0%		
CIW-3611	Rebar fix and formwork and concreting for the pile cap (G/F)		40 days	Thu 5/8/21	Mon 20/9/21	40 days	Tue 25/1/22	Tue 15/3/22	NA NA	NA 311	317	114 days		0%		
CIW-3612	(including ELS demolition works) Rebar fix and formwork and concreting upto +13.45mPD (1/F)		25 days	Tue 21/9/21	Fri 22/10/21	25 days	Wed 16/3/22	Thu 14/4/22	NA	NA 316	318	114 days		0%		_
CIW-3612 CIW-3613 KD1C	Rebar fix and formwork and concreting upto +13.45mPD (1/F) Rebar fix and formwork and concreting upto +25.80mPD (R/F)	+ + +	25 days 40 days	Tue 21/9/21 Sat 23/10/21	Fri 22/10/21 Wed 8/12/21	25 days 40 days	Wed 16/3/22 Tue 19/4/22	Thu 14/4/22 Tue 7/6/22	NA NA	NA 316 NA 317	318 44FF,327,520	114 days 114 days	+	0%		
CIW-3620	Phase B (Gride A1 to G3)		193 days	Tue 7/12/21	Thu 4/8/22	173 days	Sat 7/5/22	Thu 1/12/22	NA	NA NA	204	-34 days		0%		
CIW-3621	Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level (including ELS demolition works)		54 days	Tue 7/12/21	Mon 14/2/22	54 days	Sat 7/5/22	Tue 12/7/22	NA	NA 312	321	-34 days		0%		
CIW-3622	Apply waterproofing membrance and backfilling		14 days	Tue 15/2/22	Wed 2/3/22	14 days	Wed 13/7/22	Thu 28/7/22	NA	NA 320,181	322	-34 days		0%		0
CIW-3623 KD1C	Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level		105 days	Thu 3/3/22	Thu 4/8/22	105 days	Fri 29/7/22	Thu 1/12/22	NA	NA 321	327	-34 days		0%		
CIW-3630	Phase A (G1 to L3)		193 days	Tue 7/12/21	Thu 4/8/22	173 days	Sat 27/11/21	Sat 2/7/22	NA	NA		93 days		0%		<u> </u>
CIW-3631	Rebar fix and formwork and concreting for the Inlet Works structure upto Ground Level (including ELS demolition works)		54 days	Tue 7/12/21	Mon 14/2/22	54 days	Sat 27/11/21	Fri 4/2/22	NA	NA 307	325	93 days		0%		_
CIW-3632	Apply waterproofing membrance and backfilling		14 days	Tue 15/2/22	Wed 2/3/22	14 days	Sat 5/2/22	Mon 21/2/22	NA	NA 324,181	326	93 days		0%		
CIW-3633 KD1C	Rebar fix and formwork and concreting for the Inlet Works structure upto Roof Level		105 days	Thu 3/3/22	Thu 4/8/22	105 days	Tue 22/2/22	Sat 2/7/22	NA	NA 325	328,44FF,327	93 days		0%		
CIW-3700 KD1C	Allow access to Contractor DE/2018/04 for E&M installation and T&C work	S	0 days	Thu 4/8/22	Thu 4/8/22	0 days	Thu 1/12/22	Thu 1/12/22	NA	NA 326,318,322	44FF	-34 days	+	0%		♦ 1/12
											FOFF			201		
CIW-3800 SW1 CIW-3900 KD1D	ABWF works + BS works Process Pipe CHE chainage 0-20 & CHF chainage 0-20		90 days 0 days	Fri 5/8/22 NA	Mon 21/11/22 NA	90 days 50 days	Fri 2/12/22 Sat 17/12/22	Thu 23/3/23 Mon 20/2/23	NA NA	NA 326,185,137,314 NA 311,347FF	56FF 45FF	262 days 0 days	+	0%		SSS
CIW-4000 SW2	Remaining sewerage and utilities in Portion B1 & B2		0 days	NA	NA	60 days	Sat 7/5/22	Tue 19/7/22	NA	NA 310	57FF,551	3 days		0%		655
	Primary Sedimentation Tanks, B-3 (2)		1115 days	Mon 18/11/19	Wed 23/8/23	1115 days	Mon 18/11/19	Wed 23/8/23	Mon 18/11/19	NA 8	205 204	139 days		40%	•	
	Operation of the Existing Primary sedimentation Tanks Identification of existing cables near Primiary Sedimentation Tank	88	615 days 0 days	Mon 18/11/19 NA	Sat 24/7/21 NA	615 days 3 days	Mon 18/11/19 Fri 19/2/21	Sat 24/7/21 Mon 22/2/21	Mon 18/11/19 Fri 19/2/21	NA 2 Mon 22/2/21	335,334	-75 days 0 days		91% 100%		
	Removal of residual sludge		0 days	NA	NA	12 days	Mon 26/7/21	Sat 7/8/21	NA	NA 332	335	-62 days		0%		
CPS-1100 CPS-1200			45 days	Mon 13/12/21	Wed 9/2/22	30 days	Mon 9/8/21	Sat 11/9/21	NA	NA 118,156,158,332,334	338,336	-62 days		0%		
CPS-1100 CPS-1200 CPS-2000	Demolition of existing primary sedimentation tanks no. 1		0 days	NΔ	NΔ	25 days			NIA	NA 335	338	"B3 yana				
CPS-1100 CPS-1200 CPS-2000 CPS-2000a CPS-3000a	Demolition of existing primary sedimentation tanks no. 2 Predrilling (5nrs, 1rigs, 3days/drillhole/rig) - In-advanced stage		0 days 0 days	NA NA	NA NA	25 days 15 days	Mon 13/9/21 Thu 8/4/21	Wed 13/10/21 Sat 24/4/21	NA Thu 8/4/21	NA 335 Sat 24/4/21	338 339	-62 days 0 days		0% 100%		
CPS-1100 CPS-1200 CPS-2000 CPS-2000a CPS-3000a CPS-3000	Demolition of existing primary sedimentation tanks no. 2			NA NA Thu 10/2/22 Sat 26/3/22									1		-	







Contract No. DC/2018/07 Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1 Revised Works Programme (Status Date: 31/05/2021) Inclement Weather (NCE no.) Baseline Duration (NCE no.) Actual Finish Predecessors ID Activity ID Key Date Task Name Baseline Start Finish Actual Start Successors Total Slack
 2020
 2022
 2022
 2024

 Qtr 3
 Qtr 1
 Qtr 3
 Qtr 3</ 529 CAA-1100 530 CAA-1200 Change of pipe bridge design Mon 1/6/20 Tue 10/11/20 Mon 1/6/20 Tue 10/11/20 532 533 534 Additional inspection pit to veriify the connection point to existing (CE Mon 1/6/20 135 days Tue 10/11/20 Mon 1/6/20 532,533,534 531 CAA-1300 Additional MBV installation (CE xxx) 135 days Mon 1/6/20 Mon 1/6/20 Tue 10/11/20 532.533.534 0 days 532 CAA-1400 Alternation works for existing Air Blower House No.2 (Pipeline CHTA, approx. 133m DN800 D.I.) Wed 29/1/20 Thu 3/9/20 111 days Wed 11/11/20 Fri 26/3/21 Wed 11/11/20 Fri 26/3/21 529,530,531 100% Re-alignmnet of DN800 Temporary Air Main (CHTA) and Provision of FRP Staircases 533 CAA-1500 KD2B 111 days Fri 26/3/21 0 days Elevated Section of DN800 Temporary Air Main (CHTA) across existing Bioreactor's Distibution Chamber No. 2 534 CAA-1600 KD2B 0 days 111 days Wed 11/11/20 Fri 26/3/21 529 530 531 53FF 535 0 days 100% Wed 11/11/20 Fri 26/3/21 535 CAA-2000 KD1I B7-A Alternation works for existing Power House Fri 29/1/21 Fri 29/1/21 13FS-1 day,118,156,158,172,534 50FF,536FS+356 days 536 CAA-2100 SW3 Additional works for Power House 60 days 360 days Thu 14/4/22 Tue 19/4/22 570 days 0 days Wed 29/6/22 NA 535FS+356 days NA 14FS-1 day,171 537 CAA-3000 SW3 Alternation works for existing Membrane Facilities Building No.1 360 days Mon 1/2/21 Fri 22/4/22 Thu 6/7/23 269 days NA 16 NA 180,138 Mon 3/8/20 538 CUU-0000 * 539 CUU-1000 KD2A External Underground Service, Utilities, Road/Drain

Process Pipes CHR and CHS (approx. 93m twin DN900 D.I.) Mon 24/2/20 Mon 24/2/20 Sat 28/10/23 Sat 27/3/21 1192 days 379 days Mon 27/4/20 Mon 27/4/20 Mon 13/5/24 Wed 4/8/21 Mon 27/4/20 11111111 Special Treatment for Removing the Existing Abandoned DN1800 By-pass Pipe and the Concrete Mass in Conflict with the Proposed Sheetpile wall for trenching work of Process Pipeline CHR and CHS 540 CUU-1000a 54 days Sat 30/5/20 Sat 30/5/20 100% 0 days Mon 3/8/20 0 days 541 CUU-1000b Trenchless work for Process Pipes CHR and CHS (approx. 7m twin DN900 D.I.) 60 days Thu 25/2/21 Mon 10/5/21 Thu 25/2/21 Mon 10/5/21 Removal of Abandoned DN1800 Concrete Pipe and Concrete Mass near Existing UV Disinfection Channel at CHR & CHS Process Pipe Works Area 542 CUU-1001 100% 0 days 43 days Thu 2/7/20 Thu 20/8/20 Thu 2/7/20 Thu 20/8/20 0 days 543 CUU-1002 0 days 100% Grouting for Sheung Shui Slaughter House Boundary Walls along CHR & CHS Pipes Works Area 222 0 days 20 days Fri 23/10/20 Mon 16/11/20 Fri 23/10/20 Mon 16/11/20 Delay Delivery of DI pipes due to COVID-19
Process Pipes, including CHT, CHX, CHY, CHPS182, CHS S182, CHDO 182, CHPSW 1-8, CHTPS, CHPT182, CHTFT 182, CHTE, CHTD, Foam Collection & Surplus activated sulger sing main pipe Thu 25/3/21 NA 180,138,544FF,539SS+48 days 100% 544 CUU-1004 75 days 457 days Thu 25/3/21 Tue 22/12/20 545 CUU-2000 SW2 Mon 29/6/20 Fri 6/5/22 57FF,551,546SS+250 days 550 days Mon 19/10/20 Fri 6/5/22 Mon 19/10/20 63 days Remaining Process Pipes Remaining Drainage 0 days 550 days 550 days 270 days 520 days 546 CULL-2100 SW2 Mon 23/8/21 Fri 22/7/22 NA 545SS+250 days 57FF NA 180,138 NA 180,138,539SS+48 days 547 CUU-3000 SW2 Mon 19/10/20 Mon 19/10/20 551,57FF 0 days 0 days 35% 35% 35% 35% 0% 0% 548 CUU-4000 SW2 Remaining Sewerage Mon 29/6/20 Mon 19/10/20 551,57FF Fri 6/5/22 520 days Fri 22/7/22 549 CUU-5000 SW2 Remaining Waterwork 550 days Mon 29/6/20 Fri 6/5/22 520 days Mon 19/10/20 Fri 22/7/22 Mon 19/10/20 NA 180 138 539SS+48 days 553FS+2 days,57FF 550 CUU-6000 SW2 551 CUU-7000 KD3A 550 days 540 days NA 180,138,539SS+48 days NA 550,547,548,545,348,395,330,429 Remaining Cable Ducts Fri 6/5/22 Sat 28/10/23 854 days 552 CLW-0000 * Landscaping Works Wed 11/5/22 Thu 27/3/25 946 days Tue 26/7/22 Wed 24/9/25 NA 16 0 days NA 549FS+2 days,180 NA 553,551SS+123 days 553 CLW-1000 KD3A 554 CLW-2000 SW3 555 CLW-3000 SW3 556 CLW-4000 DLP Irrigation System
Hard Landscaping Works
Soft Landscaping Works 120 days 220 days Fri 30/9/22 Tue 26/7/22 Tue 11/4/23 554 54FF Mon 3/10/22 Tue 4/7/23 555,58FF 556,58FF 220 days Tue 26/3/24 214 days Tue 24/9/24 NA 554,139 -88 days Wed 27/12/23 59FF.60FF Establishment Works (365 days) 294 days Wed 27/3/24 Thu 27/3/25 365 days Wed 25/9/24 Wed 24/9/25 NA 555.139 0 days

Summary Critical








TASK filter: All Activities

Milestone Actual Progress

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM






WBS TASK filter: All Activities

 Milestone Actual Progress

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM






Actual Progress

Revised Programme - Jun 2020

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM






File Name: DE/2018/03 RP RH Layout: DE1803 RP (Jun 2020) -WBS TASK filter: All Activities



Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - Jun 2020

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM






WBS TASK filter: All Activities

 Milestone Actual Progress

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	ΙΤ	КМ






WBS TASK filter: All Activities




Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM





TASK filter: All Activities

Actual Progress

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev H	ΙΤ	KM








Revised Programme - Jun 2020

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM






File Name: DE/2018/03 RP RH Layout: DE1803 RP (Jun 2020) -WBS TASK filter: All Activities Remaining Work
Critical Activity

Milestone
Actual Progress

Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - Jun 2020

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM





File Name: DE/2018/03 RP RH Layout: DE1803 RP (Jun 2020) -WBS TASK filter: All Activities Remaining Work
Critical Activity

Milestone
Actual Progress

Contract No. DE/2018/03
Shek Wu Hui Effluent Polishing Plant - Main Works Stage 1
Sidestream Treatment Facilities and E&M Works for Sludge Treatment Facilities
Revised Programme - Jun 2020

Date	Revision	Checked	Approved
20-Feb-20	Rev. D	LT	KM
20-Mar-20	Rev. E	LT	KM
20-Apr-20	Rev. F	LT	KM
20-May-20	Rev. G	LT	KM
20-Jun-20	Rev. H	LT	KM

The Government of the Hong Kong S	Department sector Region					Shek Wii H		posed Work Programme for DE/201 lant - Main Works Stage 1 E&M Wo		age Treatment Facilities								A
ID WBS	Task Name	Duration between Task	Start	Finish	Early Start		Free Slack Predecesso	ors Successors Resour	rce	2020		2021			2022		2023	2024
	DE/2019/04 Contract Macter Programmo	Start and Finish	Mon 02/12/19	Tue 13/05/25	Mon 02/12/19	Tue 13/05/25	0 days	Names		Half 1, 2020 J M M	Half 2, 2020 J S	N Half 1, 202	M M Half		Half 1, 2022 H			If 2, 2023 Half 1, 2024
21.1	DE/2018/04 - Contract Master Programme Starting Date		Mon 02/12/19	Mon 02/12/19	Mon 02/12/19		0 days	3SS+1625 edays,623,1975		02/12								
31.2	Completion Date		Tue 14/05/24	Tue 14/05/24		Tue 14/05/24												
41.3	Defect Dates with respect to Completion Date		Tue 14/05/24	Tue 13/05/25	Tue 14/05/24		0 days 3											
52	Access Dates		Mon 02/12/19	Thu 18/04/24		Thu 18/04/24						***************************************						
6 2.1	Access Date for Works Area WA1-C		Mon 02/12/19	Sat 29/02/20		Sat 29/02/20	0 days											
7 2.2	Access Date for Works Area WA2-C		Mon 02/12/19	Sat 29/02/20	Mon 02/12/19		0 days											
8 2.3	Access Date for Portion B-2, Inlet Works No. 1		Tue 28/06/22	Fri 25/11/22	Tue 28/06/22		0 edays											
92.4	Access Date for Portion B-3, PST No. 1~4		Sat 14/01/23	Fri 14/04/23	Sat 14/01/23		0 edays											
10 2.5	Access Date for Portion B-3A, Existing PST No. 4 and No. 6		Mon 02/12/19	Mon 02/12/19	Mon 02/12/19		0 days			02/12								
11 2.6	Access Date for Portion B-3B, Temporary Filtrate Lifting Well and Eq. Tank		Mon 02/12/19	Mon 02/12/19	Mon 02/12/19		0 days			02/12								
12 2.7	Access Date for Portion B-4, BR 2A & 2B		Fri 25/11/22	Thu 23/02/23		Thu 23/02/23										80000	-	
13 2.8	Access Date for Portion B-5A, MFB No. 2 below 1st floor level		Mon 20/12/21	Sun 20/03/22		Sun 20/03/22												
14 2.9	Access Date for Portion B-5B, MFB No. 2 remaining portion		Thu 19/05/22	Wed 17/08/22		Wed 17/08/												
15 2.10	Access Date for Portion B-7 & 7B, Chemical Dosing, Concrete Plinth for DOs,		Mon 20/12/21	Thu 19/05/22		Thu 19/05/22												
16 2.11	Access Date for Portion B-7A & 7B, area for modification of existing emerger		Mon 02/12/19	Mon 02/12/19		Mon 02/12/				02/12								
17 2.12	Access Date for Portion B-9B, underground pipework		Sun 18/02/24	Thu 18/04/24		Thu 18/04/24												
18 2.13	Access Date for B-10, existing sludge thickening building		Mon 02/12/19	Mon 02/12/19		Mon 02/12/				02/12								
193	Key Dates		Mon 02/12/19	Wed 09/06/21	Mon 02/12/19		0 days											
203.1	KD1A - Submission of civil and dimensional requirement drawings, electrical		Mon 02/12/19	Fri 06/11/20	Mon 02/12/19		0 edays 31FF					6 06/11						
213.2	KD1B - Submission of remaining civil and dimensional requirement drawings		Mon 02/12/19	Fri 04/06/21	Mon 02/12/19		0 edays 32FF						@ 04/00					
223.3	KD3A - Completion of E&M Installation works of existing power house in Po		Mon 02/12/19	Wed 29/07/20		Wed 29/07/					@ 29/07							
233.4	KD3B - Completion of all work for reprovision of the existing Primary Sedime		Mon 02/12/19	Wed 09/06/21	Mon 02/12/19		0 edays 34FF						@ 09/0					
244	Sectional Completion Dates		Mon 02/12/19	Tue 14/05/24		Tue 14/05/24												
25 4.1	Section 1 - Completion of the design of E&M Works for all works as defined		Mon 02/12/19	Sat 24/07/21	Mon 02/12/19		0 edays 35FF							4/07				
26 4.2	Section 2 - Completion of all works for Inlet Works, PST No. 1~4, BR No. 2A §		Mon 02/12/19	Fri 19/04/24	Mon 02/12/19		0 edays 36FF											
27 4.3	Section 3 - Completion of all works for retrofitting of the existing PSTetc (6		Mon 02/12/19	Wed 22/09/21	Mon 02/12/19		0 edays 37FF							22/09				
284.4	Section 4 - Completion of Work for remainder of the works (1625 days after		Mon 02/12/19	Tue 14/05/24		Tue 14/05/24												
295	DE/2018/04 - the Contractor's Programme (w/ Defects Date of Planned		Mon 02/12/19	Wed 30/04/25	Mon 02/12/19		0 days								•			
233	Completion Date)	1377 days	141011 02/12/13	Wed 50/04/25	111011 02/ 12/ 23	30/04/25	o auys											
305.1	Starting Date	0 days l	Mon 02/12/19	Mon 02/12/19	Mon 02/12/19	Mon 02/12/	0 days	623,197SS+30 edays,42SS	-	02/12								
315.2	Planned Key Date Completion Date - KD1A	0 days l	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	7 days	20FF				@_30/10						
325.3	Planned Key Date Completion Date - KD1B	0 days	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	3 days	21FF					⊕ 01/0€					
335.4	Planned Key Date Completion Date - KD3A	0 days	Wed 22/07/20	Wed 22/07/20	Wed 22/07/20	Wed 22/07/	7 days	22FF			@ 22/07							
345.5	Planned Key Date Completion Date - KD3B	0 days l	Mon 07/06/21	Mon 07/06/21	Mon 07/06/21	Mon 07/06/	2 days	23FF					⊕ 07/0					
35 5.6	Planned Sectional Completion Date - Section 1	0 days	Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	11 days	25FF					•	/07				
365.7	Planned Sectional Completion Date - Section 2	0 days	Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/	18 days	26FF										
375.8	Planned Sectional Completion Date - Section 3		Wed 01/09/21	Wed 01/09/21		Wed 01/09/		27FF						<u>0</u> 01/09				
385.9	Planned Sectional Completion Date - Section 4		Wed 01/05/24	Wed 01/05/24		Wed 01/05/		28FF	,,,,,									
395.10	Planned Completion Date		Wed 08/05/24	Wed 08/05/24	Wed 08/05/24	Wed 08/05/	5 days 1279,128	0,13										
405.11	Defect Dates with respect to planned completion date		Wed 01/05/24	Wed 30/04/25		Wed 30/04/												
415.12	Part A: Procurement and Delivery of Major Plant and Materials	-	Wed 01/07/20	Sun 20/03/22		Sun 20/03/22					-				•			
425.12.1	Planned Completion Date for Procurement of major plant and materials		Thu 03/06/21	Thu 03/06/21	Thu 03/06/21		0 days 30SS+550) dε			7		● 03/00					
435.12.2	General - stoplogs and penstocks, C11, EQT013		Wed 01/07/20	Wed 28/10/20	Wed 01/07/20		0 days				•	-						
445.12.2.1	Submission for acceptance of purchasing package		Wed 01/07/20	Sat 29/08/20	Wed 01/07/20		0 days	45										
45 5.12.2.2	Invitation of quotations for purchasing package		Sun 30/08/20	Mon 28/09/20	Sun 30/08/20		0 days 44	46			<u></u>							
46 5.12.2.3	Acceptance of conforming quotation (Completed)		Tue 29/09/20	Wed 28/10/20	Tue 29/09/20		0 days 45	248										
475.12.3	General - Instrumentations except use at BR, C11, EQT035-1		Sat 02/01/21	Sun 06/02/22		Sun 06/02/22												
485.12.3.1	Submission for acceptance of purchasing package		Sat 02/01/21	Tue 02/03/21	Sat 02/01/21		0 days											
495.12.3.2	Invitation of quotations for purchasing package (Rev. 10)		Fri 11/06/21	Sat 10/07/21	Fri 11/06/21		0 days	50					-					
50 5.12.3.3	Acceptance of conforming quotation (Rev. 10)		Sun 11/07/21	Mon 09/08/21	Sun 11/07/21		0 days 49	51					<u> </u>					
515.12.3.4	Manufacturing and Factory Acceptance Test of Plant (Rev. 10)		Tue 10/08/21	Wed 08/12/21	Tue 10/08/21		0 days 50	52										
525.12.3.5	Shipping and Delivery of Plant (Rev. 10)		Thu 09/12/21	Sun 06/02/22		Sun 06/02/22		330,460,742						-				
3 5.12.3.3	General - pipework and valves, C11, ref. EQT036 (Rev. 11)		Mon 02/11/20	Sun 12/09/21		Sun 12/09/21						-						
545.12.4.1	Submission for acceptance of purchasing package (Rev. 11)		Mon 02/11/20	Wed 14/07/21	Mon 02/11/20		0 days	55										
55 5.12.4.2	Invitation of quotations for purchasing package (Rev. 11)		Fri 01/01/21	Sun 08/08/21	Fri 01/01/21		0 days 54	56				>=						
56 5.12.4.3	Acceptance of conforming quotation (Rev. 11)		Sun 31/01/21	Sun 12/09/21	Sun 31/01/21		0 days 55	274,280,424,553,676				—						
575.12.5	General - Electric actuators, C11, ref. EQT042 (Rev. 11)		Wed 02/12/20	Wed 27/10/21		Wed 27/10						•				_		
		23/0		,,	,,	,				I						<u> </u>		
	Task Milestone ♦ Project Su	mmary [************************************	Late	Critical S	olit	Manual Pr	rogress	Milestone (Actual)										
se	Task Milestone Project Su Milestone, Tentative ⊕ Summary Manual Su		Late Critical	Progress		Slack (Floa	at)	Slack										
E/2018/04																		

595.12.5.2 605.12.5.3 615.12.6 625.12.6.1 635.12.6.2 645.12.6.3 655.12.7 665.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Submission for acceptance of purchasing package (Rev. 11) Invitation of quotations for purchasing package (Rev. 11) Acceptance of conforming quotation (Rev. 11) General - HV Switchboards, C9, ref. EQT031 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant Shipping and Delivery of Plant to LVSB Sub-Contractor	Duration between Task Start and Finish 250 days Wed 02/12/20 30 days Mon 09/08/21 50 days Wed 08/09/21 105 days Mon 04/01/21 45 days Mon 04/01/21 30 days Thu 18/02/21 30 days Sat 20/03/21 120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 444 days Fri 01/01/21 60 days Fri 01/01/21 40 days Fri 01/01/21 30 days Fri 01/01/21	Finish Sun 08/08/21 Tue 07/09/21 Wed 27/10/21 Sun 18/04/21 Wed 17/02/21 Fri 19/03/21 Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21 Sun 03/05/21 Sun 20/03/22	Mon 04/01/21 Thu 18/02/21 Sat 20/03/21 Mon 04/01/21 Mon 04/01/21 Fri 05/03/21	Sun 08/08/21 Tue 07/09/21 Wed 27/10/ Sun 18/04/21 Wed 17/02/ Fri 19/03/21 Sun 18/04/21	0 days 58 0 days 59 0 days 0 days 0 days 0 days 0 days 0 days 62 0 days 63 0 days	59 60 280,424,553,676 63 64	Resource Names	2020 Half 1, 2020 N J	0 Half 2, 2020 M M J	2021 Half 1, 3 • J	2021 M M	Half 2, 2021 S	2022 Half 1, 2022 N J M	Half 2, 2022 M J	2023 Half 1, 2023 S N J M	Half 2, 2023	2024 Half 1, N
595.12.5.2 605.12.5.3 615.12.6 625.12.6.1 635.12.6.2 645.12.6.3 655.12.7 665.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Invitation of quotations for purchasing package (Rev. 11) Acceptance of conforming quotation (Rev. 11) Seneral - HV Switchboards, C9, ref. EQT031 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	250 days Wed 02/12/20 30 days Mon 09/08/21 50 days Wed 08/09/21 105 days Mon 04/01/21 45 days Mon 04/01/21 30 days Thu 18/02/21 30 days Sat 20/03/21 120 days Mon 04/01/21 30 days Fri 05/03/21 30 days Fri 01/01/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Tue 07/09/21 Wed 27/10/21 Sun 18/04/21 Wed 17/02/21 Fri 19/03/21 Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Mon 09/08/21 Wed 08/09/21 Mon 04/01/21 Mon 04/01/21 Thu 18/02/21 Sat 20/03/21 Mon 04/01/21 Fri 05/03/21	Tue 07/09/21 Wed 27/10/ Sun 18/04/21 Wed 17/02/ Fri 19/03/21 Sun 18/04/21 Mon 03/05	0 days 58 0 days 59 0 days 0 days 0 days 62 0 days 63	60 280,424,553,676 63						s					
595.12.5.2 605.12.5.3 615.12.6 625.12.6.1 635.12.6.2 645.12.6.3 655.12.7 665.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Invitation of quotations for purchasing package (Rev. 11) Acceptance of conforming quotation (Rev. 11) Seneral - HV Switchboards, C9, ref. EQT031 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	30 days Mon 09/08/21 50 days Wed 08/09/21 105 days Mon 04/01/21 45 days Mon 04/01/21 30 days Thu 18/02/21 30 days Sat 20/03/21 120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Tue 07/09/21 Wed 27/10/21 Sun 18/04/21 Wed 17/02/21 Fri 19/03/21 Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Mon 09/08/21 Wed 08/09/21 Mon 04/01/21 Mon 04/01/21 Thu 18/02/21 Sat 20/03/21 Mon 04/01/21 Fri 05/03/21	Tue 07/09/21 Wed 27/10/ Sun 18/04/21 Wed 17/02/ Fri 19/03/21 Sun 18/04/21 Mon 03/05	0 days 58 0 days 59 0 days 0 days 0 days 62 0 days 63	60 280,424,553,676 63							ħ				
60 5.12.5.3 Ge 61 5.12.6 Ge 62 5.12.6.1 Si 63 5.12.6.2 Ge 64 5.12.6.3 Ge 65 5.12.7 Ge 65 5.12.7.1 Si 67 5.12.7.2 Ge 68 5.12.7.3 Ge 70 5.12.8.1 Si 71 5.12.8.2 Si 72 5.12.8.3 Si 73 5.12.8.4 Si 74 5.12.8.5 Si 75 5.12.9 Ge 76 5.12.9.1 Si 77 5.12.9.2 Si 78 5.12.9.3 Si 78 5.12.9 Si 78 5.12.	Acceptance of conforming quotation (Rev. 11) Seneral - HV Switchboards, C9, ref. EQT031 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Seneral - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Seneral - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	50 days Wed 08/09/21 105 days Mon 04/01/21 45 days Mon 04/01/21 30 days Thu 18/02/21 30 days Sat 20/03/21 120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 30 days Fri 01/01/21 60 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Wed 27/10/21 Sun 18/04/21 Wed 17/02/21 Fri 19/03/21 Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Mon 04/01/21 Mon 04/01/21 Thu 18/02/21 Sat 20/03/21 Mon 04/01/21 Mon 04/01/21 Fri 05/03/21	Sun 18/04/21 Wed 17/02/ Fri 19/03/21 Sun 18/04/21 Mon 03/05	0 days 59 0 days 0 days 0 days 62 0 days 63	63						di seco	Ь				
615.12.6 Ge 625.12.6.1 635.12.6.2 645.12.6.3 655.12.7 Ge 655.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2	Seneral - HV Switchboards, C9, ref. EQT031 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	105 days Mon 04/01/21 45 days Mon 04/01/21 30 days Thu 18/02/21 30 days Sat 20/03/21 120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 30 days Fri 01/01/21 60 days Fri 01/01/21 30 days Fri 01/01/21 30 days Tue 02/03/21	Sun 18/04/21 Wed 17/02/21 Fri 19/03/21 Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Mon 04/01/21 Mon 04/01/21 Thu 18/02/21 Sat 20/03/21 Mon 04/01/21 Mon 04/01/21 Fri 05/03/21	Sun 18/04/21 Wed 17/02/ Fri 19/03/21 Sun 18/04/21 Mon 03/05	0 days 0 days 0 days 62 0 days 63	63											
625.12.6.1 635.12.6.2 645.12.6.3 655.12.7 Ge 655.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. 9) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	45 days Mon 04/01/21 30 days Thu 18/02/21 30 days Sat 20/03/21 120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 30 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tre 02/03/21	Wed 17/02/21 Fri 19/03/21 Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Mon 04/01/21 Thu 18/02/21 Sat 20/03/21 Mon 04/01/21 Mon 04/01/21 Fri 05/03/21	Wed 17/02/ Fri 19/03/21 Sun 18/04/21 Mon 03/05	0 days 0 days 62 0 days 63												
635.12.6.2 645.12.6.3 655.12.7 Ge 665.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. 9) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	30 days Thu 18/02/21 30 days Sat 20/03/21 120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 30 days Sun 04/04/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Fri 19/03/21 Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Thu 18/02/21 Sat 20/03/21 Mon 04/01/21 Mon 04/01/21 Fri 05/03/21	Fri 19/03/21 Sun 18/04/21 Mon 03/05	0 days 62 0 days 63						h						
645.12.6.3 655.12.7 Ge 655.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 775.12.9.1 775.12.9.2 785.12.9.3	Acceptance of conforming quotation (Rev. 11, Completed) General - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	30 days Sat 20/03/21 120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 30 days Sun 04/04/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Sun 18/04/21 Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Sat 20/03/21 Mon 04/01/21 Mon 04/01/21 Fri 05/03/21	Sun 18/04/21 Mon 03/05	0 days 63		.,										
655.12.7 Ge 665.12.7.1 S. 675.12.7.2 S. 685.12.7.3 Ge 685.12.8 Ge 705.12.8.1 S. 715.12.8.2 S. 725.12.8.3 S. 735.12.8.4 S. 745.12.8.5 S. 755.12.9 Ge 765.12.9.1 S. 775.12.9.2 S.	Seneral - LV Switchboards, C9, ref. EQT033 (Rev. 5) Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	120 days Mon 04/01/21 60 days Mon 04/01/21 30 days Fri 05/03/21 30 days Sun 04/04/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Mon 03/05/21 Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Mon 04/01/21 Mon 04/01/21 Fri 05/03/21	Mon 03/05		651,252					<u>+</u>						
665.12.7.1 675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) General - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	60 days Mon 04/01/21 30 days Fri 05/03/21 30 days Sun 04/04/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Thu 04/03/21 Sat 03/04/21 Mon 03/05/21	Mon 04/01/21 Fri 05/03/21							-	-						
675.12.7.2 685.12.7.3 695.12.8 Ge 705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Seneral - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev.! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	30 days Fri 05/03/21 30 days Sun 04/04/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Sat 03/04/21 Mon 03/05/21	Fri 05/03/21		0 days	67											
685.12.7.3 Ge 705.12.8.1 Si 715.12.8.2 Si 725.12.8.3 Ge 745.12.8.5 Si 755.12.9 Ge 765.12.9.1 Si 775.12.9.2 Si 785.12.9.3 Ge	Acceptance of conforming quotation (Rev. 11, Completed) Seneral - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev. ! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	30 days Sun 04/04/21 444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21	Mon 03/05/21		Sat 03/04/21	0 days 66	68					<u>+</u> ,						
695.12.8 Ge 705.12.8.1	Seneral - VSDs & Passive Type Harmonic Filters, C11, ref. EQT034 (Rev.! Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	444 days Fri 01/01/21 60 days Fri 01/01/21 30 days Tue 02/03/21		Sun 04/04/21		0 days 67	251,526,397,650				*	1						
705.12.8.1 715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 6e 765.12.9.1 775.12.9.2 785.12.9.3	Submission for acceptance of purchasing package Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	60 days Fri 01/01/21 30 days Tue 02/03/21									·			-				
715.12.8.2 725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2	Invitation of quotations for purchasing package Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant	30 days Tue 02/03/21	Mon 01/03/21		Mon 01/03/	0 days	71											
725.12.8.3 735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Acceptance of conforming quotation (Rev. 11, Completed) Manufacturing and Factory Acceptance Test of Plant		Wed 31/03/21			0 days 70	72					_						
735.12.8.4 745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	Manufacturing and Factory Acceptance Test of Plant	30 days Thu 01/04/21	Fri 30/04/21	Thu 01/04/21		0 days 71	249,395,524,647					<u>+</u>						
745.12.8.5 755.12.9 Ge 765.12.9.1 775.12.9.2 785.12.9.3	-	90 days Sat 06/11/21	Thu 03/02/22	Sat 06/11/21		0 days 249,395,5												
75 5.12.9 Ge 76 5.12.9.1 : 77 5.12.9.2 78 5.12.9.3	b and bearing, or raine to Erop our contractor	45 days Fri 04/02/22	Sun 20/03/22	Fri 04/02/22		0 days 73	287SS-90 edays											
76 5.12.9.1 5 77 5.12.9.2 78 5.12.9.3	General - 11kV/380V Stepdown Power Transformers, C11, EQT032 (Rev.	110 days Mon 18/01/21	Fri 07/05/21	Mon 18/01/21		0 days					-							
77 5.12.9.2 78 5.12.9.3 7	Submission for acceptance of purchasing package	50 days Mon 18/01/21	Mon 08/03/21	Mon 18/01/21		0 days	77											
785.12.9.3	Invitation of quotations for purchasing package	30 days Tue 09/03/21	Wed 07/04/21	Tue 09/03/21		0 days 76	78					<u></u>						
	Acceptance of conforming quotation (Rev. 11, Completed)	30 days The 09/03/21 30 days Thu 08/04/21	Fri 07/05/21	Thu 08/04/21		0 days 77	249,647					+						
		125 days Mon 08/02/21	Sat 12/06/21			131 days	2-15,047				-							
	General - UPS, C11, EQT061 (Rev. 10)	45 days Mon 08/02/21	Wed 24/03/21	Mon 08/02/21		0 days	81											
	Submission for acceptance of purchasing package Invitation of quotations for purchasing package	45 days Mon 08/02/21 50 days Thu 25/03/21	Wed 24/03/21 Thu 13/05/21	Thu 25/03/21		0 days 80	82					+						
		30 days Fri 14/05/21	Sat 12/06/21		Sat 12/06/21	116 days 81	249,395,524,647											
	Acceptance of conforming quotation	65 days Mon 08/03/21	Tue 11/05/21		Tue 11/05/21		243,333,324,047											
	General - HV Cables, C11, EQT041 (Rev. 5)	14 days Mon 08/03/21	Sun 21/03/21	Mon 08/03/21		0 days	85											
	Submission for acceptance of purchasing package	21 days Mon 22/03/21	Sun 11/04/21		Sun 11/04/21	0 days 84	86											
	Invitation of quotations for purchasing package	30 days Mon 12/04/21	Tue 11/05/21		Tue 11/05/21		249,647					-						
	Acceptance of conforming quotation	65 days Mon 08/03/21	Tue 11/05/21		Tue 11/05/21		243,047											
	Seneral - LV Cables, C11, EQT042 (Rev. 5) Submission for acceptance of purchasing package	14 days Mon 08/03/21	Sun 21/03/21	Mon 08/03/21		0 days	89											
		21 days Mon 22/03/21	Sun 11/04/21	Mon 22/03/21		0 days 88	90											
	Invitation of quotations for purchasing package	30 days Mon 12/04/21	Tue 11/05/21		Tue 11/05/21	148 days 89	249,395,524,647											
	Acceptance of conforming quotation	761 days Wed 01/01/20	Sun 30/01/22		Sun 30/01/22	0 days 2,30	243,333,324,047		-									
	t B: Subletting of major sub-contract works Planned Completion Date for major sub-contract works	0 days Thu 12/08/21	Thu 12/08/21		Thu 12/08/21	0 days 2SS+620 d	day						12/08					
	General - Independent BEAM Plus Consultant (04SC007)	150 days Wed 01/01/20	Fri 29/05/20	Wed 01/01/20		0 days			-									
	Submission for acceptance of proposed Independent BEAM Plus Consu	60 edays Wed 01/01/20	Sun 01/03/20		Sun 01/03/20	0 edays	95											
	Acceptance of proposed Independent BEAM Plus Consultant	14 edays Sun 01/03/20	Sun 15/03/20		Sun 15/03/20	0 edays 94	96		*									
	Engagement with an Independent BEAM Plus Consultant	7 days Sun 15/03/20	Sat 21/03/20	Sun 15/03/20		0 days 95				<u>_</u>								
	Actual Date for engagement with an independent BEAM Plus Consultar	0 days Fri 29/05/20	Fri 29/05/20		Fri 29/05/20	0 days				29/05								
		275 days Fri 15/05/20	Sat 13/02/21		Sat 13/02/21	0 days				•								
	General - Conduction of Pump sump physical model test Submission for acceptance of proposed hydraulic laboratory to conduc	7 edays Fri 15/05/20	Fri 22/05/20		Fri 22/05/20	0 days	100			-								
		7 edays Fri 22/05/20	Fri 29/05/20		Fri 29/05/20	0 edays 99	101			-								
	Invitation to quotations for provision of service Acceptance of proposed hydraulic laboratory	7 edays Fri 22/05/20 6 days Fri 29/05/20	Wed 03/06/20		Wed 03/06/	0 days 100	102											
	Commencement of detailed proposal and conduction of test (Rev 10)	250 days Thu 04/06/20	Mon 08/02/21	Thu 04/06/20		0 days 100	103											
		5 days Tue 09/02/21	Sat 13/02/21	Tue 09/02/21		0 days 101												
	Acceptance of hydraulic Report (Rev 10)		Wed 15/07/20	Wed 11/03/20		0 days			-									
	General - Independent Checking Engineer (04SC004)	90 edays Wed 11/03/20	Tue 09/06/20		Tue 09/06/20	0 days	106											
	Submission for acceptance of proposed Independent Checking Enginee		Thu 25/06/20		Thu 25/06/20	0 edays 105	107			_								
	Acceptance of proposed Independent Checking Engineer	1 eday Wed 24/06/20	Wed 15/07/20	Thu 25/06/20		0 days 105	107			<u></u>								
	Engagement with an Independent Checking Engineer	21 days Thu 25/06/20	Wed 15/07/20	Wed 15/07/20		0 days 106	100			15/07	3							
	Actual Date for engagement with an ICE (Completed)	0 days Wed 15/07/20	Tue 21/07/20		Tue 21/07/20	0 days				•,,								
	General - Lifting Appliances (04SC008)	81 days Fri 01/05/20	Sun 31/05/20		Sun 31/05/20	0 days	111											
	Submission for acceptance of subcontract works package	30 edays Fri 01/05/20 21 edays Sun 31/05/20	Sun 31/05/20 Sun 21/06/20		Sun 31/05/20 Sun 21/06/20	0 edays 110	112											
	Invitation of tender for subcontract works		Tue 21/07/20		Tue 21/07/20	0 edays 110 0 edays 111	113											
	Acceptance of conforming tender	30 edays Sun 21/06/20					253,398,527,652,104	42		21/07								
	Sub-contract work commencement date (Completed)	0 days Tue 21/07/20	Tue 21/07/20		Tue 21/07/20	0 days 112	23,530,521,052,104.	74		2.707		_						
	General - Mechanical Installations	244 days Tue 01/06/21	Sun 30/01/22		Sun 30/01/22	0 days	116											
115 5.13.6.1	Submission for acceptance of subcontract works package	120 days Tue 01/06/21	Tue 28/09/21	rue 01/06/21	Tue 28/09/21	0 days	116									<u></u>		

										AECO. Ks for Sewage Treatment Facilities							
WBS Tas	k Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish Fre	ee Slack Predecess	ors Successors	Resource Names	2020 Half 1, 2020 Half 2, 202	2021 20 Half 1, 2021		2, 2021	2022 Half 1, 2022 Half 2, 2022	2023 Half 1, 2023	2024 Half 2, 2023 Half 1, 20	
116 5.13.6.2	Invitation of tender for subcontract works	75 day	ys Wed 29/09/21	Sun 12/12/21	Wed 29/09/21	Sun 12/12/21	0 days 115	117		M T T M M T T	S N J	_MIMI	S	N	_ L N _ J _ L M _ L M		
117 5.13.6.3	Acceptance of conforming tender	30 day	ys Mon 13/12/21	Tue 11/01/22	Mon 13/12/21	Tue 11/01/22	19 days 116	118FF						1			
118 5.13.6.4	Sub-contract work commencement date	1 da	ay Sun 30/01/22	Sun 30/01/22	Sun 30/01/22	Sun 30/01/22	0 days 117FF							€ 30/01			
19 5.13.7	General - Electrical Installations	244 day	ys Tue 01/06/21	Sun 30/01/22	Tue 01/06/21	Sun 30/01/22	0 days					-					
120 5.13.7.1	Submission for acceptance of subcontract works package	120 eday	ys Tue 01/06/21	Wed 29/09/21	Tue 01/06/21	Wed 29/09/	0 edays	121	,								
121 5.13.7.2	Invitation of tender for subcontract works		ys Wed 29/09/21	Mon 13/12/21		Mon 13/12/	0 edays 120	122						The state of the s			
122 5.13.7.3	Acceptance of conforming tender		ys Mon 13/12/21	Wed 12/01/22		Wed 12/01/ 18		123FF									
123 5.13.7.4	Sub-contract work commencement date		ay Sun 30/01/22	Sun 30/01/22		Sun 30/01/22	0 days 122FF							⊚ 30/01			
124 5.13.8	General - Facility Computerized Systems (SCADA, CMMS, PMS, IDMS)		ys Tue 01/09/20	Thu 01/07/21		Thu 01/07/21	8 days										
	(Rev. 10)																
25 5.13.8.1	Submission for acceptance of subcontract works package	60 eday	ys Tue 01/09/20	Sat 31/10/20	Tue 01/09/20	Sat 31/10/20	0 edays	126									
26 5.13.8.2	Invitation of tender for subcontract works	220 eday	ys Sat 31/10/20	Tue 08/06/21	Sat 31/10/20	Tue 08/06/21	0 edays 125	127			<u>+</u>						
27 5.13.8.3	Acceptance of conforming tender	21 eday	ys Tue 08/06/21	Tue 29/06/21	Tue 08/06/21	Tue 29/06/21	2 edays 126	128									
.28 5.13.8.4	Sub-contract work commencement date	0 day	ys Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	Thu 01/07/21	0 days 127	185	,			€ 01/	/07				
29 5.13.9	General - Building Services Installations	130 day	ys Mon 02/11/20	Fri 12/03/21	Mon 02/11/20	Fri 12/03/21	36 days										
80 5.13.9.1	Submission for acceptance of subcontract works package		ys Mon 02/11/20	Fri 01/01/21	Mon 02/11/20		0 edays	131									
315.13.9.2	Invitation of tender for subcontract works		ys Fri 01/01/21	Sun 31/01/21		Sun 31/01/21	0 edays 130	132									
25.13.9.3	Acceptance of conforming tender		ys Sun 31/01/21	Tue 02/03/21			10 edays 131	133FF									
3 5.13.9.4	Sub-contract work commencement date		ys Fri 12/03/21	Fri 12/03/21	Fri 12/03/21		0 days 132FF	250,396,525,649,79	94,874		(6)	12/03					
45.13.10	General - Mechanical Ventilation and Air Conditioning Installation (Rev.		ys Mon 02/11/20	Tue 31/08/21		Tue 31/08/21	0 days	,, - 25, 5 , 5, 1			-		_				
			ys Mon 02/11/20	Thu 31/12/20	Mon 02/11/20		0 days	136									
35 5.13.10.1	Submission for acceptance of subcontract works package			Sat 30/01/21	Thu 31/12/20			137			1						
36 5.13.10.2	Invitation of tender for subcontract works		ys Thu 31/12/20	Sat 30/01/21 Sun 30/05/21		Sat 30/01/21 Sun 30/05/21	0 edays 135 31 days 136	137 138FF									
37 5.13.10.3	Acceptance of conforming tender		ys Sun 31/01/21					13811					@ 31/08				
38 5.13.10.4	Sub-contract work commencement date		ys Tue 31/08/21	Tue 31/08/21	Tue 31/08/21		0 days 137FF						@ 31703				
39 5.13.11	General - Emergency Power Generator Set (04SC006)		ys Wed 01/07/20	Mon 23/11/20	Wed 01/07/20		0 days										
10 5.13.11.1	Submission for acceptance of subcontract works package		ys Wed 01/07/20	Sun 30/08/20		Sun 30/08/20	0 edays	141									
41 5.13.11.2	Invitation of tender for subcontract works	30 eday	ys Sun 30/08/20	Tue 29/09/20	Sun 30/08/20	Tue 29/09/20	0 edays 140	142									
42 5.13.11.3	Acceptance of conforming tender	30 eday	ys Tue 29/09/20	Thu 29/10/20	Tue 29/09/20	Thu 29/10/20	0 edays 141	143FF									
43 5.13.11.4	Sub-contract work commencement date (Completed)	24 day	ys Sat 31/10/20	Mon 23/11/20	Sat 31/10/20	Mon 23/11/	0 days 142FF										
44 5.13.12	General - Plumbing Installation (Rev. 5)	231 day	ys Wed 01/07/20	Tue 16/02/21	Wed 01/07/20	Tue 16/02/21	120 days				-						
145 5.13.12.1	Submission for acceptance of subcontract works package	30 eday	ys Wed 01/07/20	Fri 31/07/20	Wed 01/07/20	Fri 31/07/20	0 edays	146									
146 5.13.12.2	Invitation of tender for subcontract works	75 eday	ys Fri 31/07/20	Wed 14/10/20	Fri 31/07/20	Wed 14/10/	0 edays 145	147		<u>*</u>					*		
.47 5.13.12.3	Retender of subcontract works (Rev. 5)	14 day	ys Mon 04/01/21	Sun 17/01/21	Mon 04/01/21	Sun 17/01/21	0 days 146	148									
48 5.13.12.4	Acceptance of conforming tender (Completed)	30 eday	ys Sun 17/01/21	Tue 16/02/21	Sun 17/01/21	Tue 16/02/21	0 edays 147	149FF			<u>*</u>						
9 5.13.12.5	Sub-contract work commencement date (Extended)	0 day	ys Tue 16/02/21	Tue 16/02/21	Tue 16/02/21	Tue 16/02/21	0 days 148FF	1233	***************************************		@ 10	5/02					
150 5.13.13	General - Fire Services Installation (Rev. 5)	120 day	ys Mon 04/01/21	Mon 03/05/21	Mon 04/01/21	Mon 03/05	153 days				-						
51 5.13.13.1	Submission for acceptance of subcontract works package	60 day	ys Mon 04/01/21	Thu 04/03/21	Mon 04/01/21	Thu 04/03/21	0 days	152									
152 5.13.13.2	Invitation of tender for subcontract works	30 day	ys Fri 05/03/21	Sat 03/04/21	Fri 05/03/21	Sat 03/04/21	0 days 151	153									
53 5.13.13.3	Acceptance of conforming tender (Completed)	30 day	ys Sun 04/04/21	Mon 03/05/21	Sun 04/04/21	Mon 03/05/	0 days 152	154FF				*					
54 5.13.13.4	Sub-contract work commencement date	0 day	ys Mon 03/05/21	Mon 03/05/21	Mon 03/05/21	Mon 03/05/	0 days 153FF	1184				@ 03/05					
55 5.13.14	General - Lightning Protection System and Main Earthing System (Rev. 1	180 day	ys Mon 11/01/21	Sat 10/07/21	Mon 11/01/21	Sat 10/07/21	0 days				- 						
156 5.13.14.1	Submission for acceptance of subcontract works package (Rev. 10)	120 eday	ys Mon 11/01/21	Tue 11/05/21	Mon 11/01/21	Tue 11/05/21	0 edays	157									
57 5.13.14.2	Invitation of tender for subcontract works (Rev. 10)		ys Tue 11/05/21	Thu 10/06/21		Thu 10/06/21	0 edays 156	158									
58 5.13.14.3	Acceptance of conforming tender (Rev. 10)		ys Thu 10/06/21	Sat 10/07/21	Thu 10/06/21		0 edays 157	159FF				T					
59 5.13.14.4	Sub-contract work commencement date (Rev. 10)		ys Sat 10/07/21	Sat 10/07/21	Sat 10/07/21		0 days 158FF					@ 10	0/07				
50 5.13.15	General - CCTV Installation		ys Thu 01/07/21	Fri 31/12/21	Thu 01/07/21		0 days							-			
			ys Thu 01/07/21	Mon 30/08/21	Thu 01/07/21		0 days 0 edays	162									
.61 5.13.15.1	Submission for acceptance of subcontract works package		ys Mon 30/08/21	Wed 29/09/21	Mon 30/08/21			163					-				
62 5.13.15.2	Invitation of tender for subcontract works						0 edays 161										
63 5.13.15.3	Acceptance of conforming tender		ys Wed 29/09/21	Fri 29/10/21	Wed 29/09/21		63 edays 162	164FF						@ 31/12			
54 5.13.15.4	Sub-contract work commencement date		ys Fri 31/12/21	Fri 31/12/21	Fri 31/12/21		0 days 163FF							931/12			
55 5.13.16	General - Civil Construction Work for underground pipework		ys Wed 01/07/20	Mon 10/08/20	Wed 01/07/20		0 days										
66 5.13.16.1	Submission for acceptance of subcontract works package		ys Wed 01/07/20	Tue 14/07/20	Wed 01/07/20		0 days	167		1							
57 5.13.16.2	Invitation of tender for subcontract works		ys Wed 15/07/20	Tue 28/07/20	Wed 15/07/20		0 days 166	168		1							
68 5.13.16.3	Acceptance of conforming tender		ys Wed 29/07/20	Tue 04/08/20		Tue 04/08/20	0 days 167	169FF		•							
69 5.13.16.4	Sub-contract work commencement date (Completed)	0 day	ys Mon 10/08/20	Mon 10/08/20	Mon 10/08/20	Mon 10/08/	0 days 168FF			@ 1	0/08						
170 5.13.17	General - Civil Construction Work for Temp. Filtrate Eq. System	40 day	ys Wed 01/07/20	Mon 10/08/20	Wed 01/07/20	Mon 10/08	0 days										
71 5.13.17.1	Submission for acceptance of subcontract works package	14 day	ys Wed 01/07/20	Tue 14/07/20	Wed 01/07/20	Tue 14/07/20	0 days	172		-							
172 5.13.17.2	Invitation of tender for subcontract works	14 day	ys Wed 15/07/20	Tue 28/07/20	Wed 15/07/20	Tue 28/07/20	0 days 171	173		<u>*</u>							
									L.								
Tas	k Milestone $lacktriangle$ Project Sur	nmary P	Late	Critical :	iplit	Manual Prog	press	Milestone (Actual)	*								
e Mile	estone, Tentative Summary Manual Su		□ Critical	Progres		Slack (Float)		Slack	-								
/2018/04																	

Drainage Services Department The Communited the living King Special Administration Region			Shek Wu l	Hui Effluent Polish		ogramme for DE/2018 rks Stage 1 E&M Work	04 for Sewage Treatment	Facilities								AEC
D ID WBS Task Name	Duration between Task Start Start and Finish	Finish			lecessors Successors	Resource	2020	Half 2, 2020	2021 Half 1, 2		Half 2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	Half 2, 2023	2024 Half 1, 2024
173 173 5.13.17.3 Acceptance of conforming tender	7 days Wed 29/07/20	Tue 04/08/20	Wed 29/07/20 Tue 04/08/20	0 days 172	174FF	Italiies	Half 1, 2020 N J M	M J S			Hair 2, 2021	N J M		s N J M		L N J M
174 1745.13.17.4 Sub-contract work commencement date (Completed)	0 days Mon 10/08/20	Mon 10/08/20	Mon 10/08/20 Mon 10/08/	0 days 173				@ 10/08								
175 175 5.13.18 Mis - Modification of existing power house	109 days Mon 24/02/20	Fri 12/06/20	Mon 24/02/20 Fri 12/06/20	0 days												
176 176 1.13.18.1 Submission for acceptance of subcontract works package	90 days Mon 24/02/20	Sat 23/05/20	Mon 24/02/20 Sat 23/05/20	0 days	177											
177 177 5.13.18.2 Invitation of tender for subcontract works	14 days Sun 24/05/20	Sat 06/06/20	Sun 24/05/20 Sat 06/06/20	0 days 176				₹,								
178 178.5.13.18.3 Acceptance of conforming tender	1 day Sun 07/06/20	Sun 07/06/20	Sun 07/06/20 Sun 07/06/20	0 days 177			0.024	_								
179 179 5.13.18.4 Sub-contract work commencement date (Completed)	0 days Fri 12/06/20	Fri 12/06/20	Fri 12/06/20 Fri 12/06/20	0 days 178				12/06								
180 180 5.14 Part C: General Design Submissions	705 days Mon 02/12/19	Sat 06/11/21	Mon 02/12/19 Sat 06/11/21	0 days								_				
181 181 5.14.1 Planned Sectional Completion Date - Section 1	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 Mon 12/07/	0 days 182	FF.183FI						@ 12/07					
182 182 5.14.2 CDS001 - General Design Parameters (Rev. 11)	400 edays Fri 05/06/20	Sat 10/07/21	Fri 05/06/20 Sat 10/07/21	0 edays	181FF											
183 183 5.14.3 CDS020 - Electrical Installation Typical Details	355 edays Mon 20/07/20	Sat 10/07/21	Mon 20/07/20 Sat 10/07/21	0 edays	181FF											
184 184 5.14.4 CDS009 - Detailed Design for Plant Service Water System	125 edays Mon 01/03/21	Sun 04/07/21	Mon 01/03/21 Sun 04/07/21	0 edays	181FF											
185 185 5.14.5 CDS012 - Detailed Design for SCADA System	301 edays Sat 09/01/21	Sat 06/11/21	Sat 09/01/21 Sat 06/11/21	0 edays 128		F,395FF,524FI										
186 186 5.14.6 CDS13-1 - Detailed Design for CCTV System	90 edays Thu 01/04/21	Wed 30/06/21	Thu 01/04/21 Wed 30/06/		181FF	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										
187 1875.14.7 CDS13-2 - Detailed Design for Gas Detection and Monitoring System	90 edays Mon 01/03/21	Sun 30/05/21	Mon 01/03/21 Sun 30/05/21		181FF											
	90 edays Mon 01/03/21	Sun 30/05/21	Mon 01/03/21 Sun 30/05/21		181FF											
		Sun 30/05/21	Mon 01/03/21 Sun 30/05/21		181FF											
		Sun 30/05/21 Sun 30/05/21	Mon 01/03/21 Sun 30/05/21 Mon 01/03/21 Sun 30/05/21		181FF											
	90 edays Mon 01/03/21 90 edays Mon 01/03/21	Sun 30/05/21 Sun 30/05/21	Mon 01/03/21 Sun 30/05/21 Mon 01/03/21 Sun 30/05/21		181FF											
191 1915.14.11 CDS031 - Detailed Design for MVAC System	90 edays Mon 01/03/21 120 edays Mon 11/01/21		Mon 01/03/21 Sun 30/05/21 Mon 11/01/21 Tue 11/05/21		181FF											
192 1925.14.12 CDS042 - Detailed Design for Lightning Protection System		Tue 11/05/21														
193 193 5.14.13 Design submissions for E&M installation works of existing sludge thicke		Sun 27/09/20	Mon 02/12/19 Sun 27/09/20		181FF 181FF											
194 194 5.14.14 Design Submission for Earthing and Lightning (Rev. 8)	147.38 edays Mon 04/01/21	Mon 31/05/21	Mon 04/01/21 Mon 31/05/		18114											
195 195 5.15 Works Area WA1-C	374 days Wed 01/01/20	Fri 08/01/21	Wed 01/01/20 Fri 08/01/21	0 days												
208 5.16 Works Area WA2-C	1 day Fri 21/02/20	Fri 21/02/20	Fri 21/02/20 Fri 21/02/20	0 days												9
210 210 5.17 Inlet Works No. 1, Portion B-2 (PS 6B.2.1)	1400 days Mon 01/06/20	Mon 01/04/24	Mon 01/06/20 Mon 01/04	0 days					- 20/10							
211 211 5.17.1 Planned Key Date Completion Date - KD1A, IW	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20 Fri 30/10/20	0 days 245					@ 30/10		24 (24					
212 212 5.17.2 Planned Key Date Completion Date - KD1B, IW	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21 Tue 01/06/21	0 days 247						(0)	01/06					
213 5.17.3 Planned Sectional Completion Date - Section 1, IW	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 Mon 12/07/	0 days 248	FF,249FI						@ 12/07					
214 214 5.17.4 Planned Sectional Completion Date - Section 2, IW	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24 Mon 01/04/	0 days												⊚ 0
215 5.17.5 Selection of Suppliers for major plant and materials for Inlet Works No.	o. 335 days Mon 01/06/20	Sat 01/05/21	Mon 01/06/20 Sat 01/05/21	0 days												
216 5.17.5.1 Inlet Works - inlet Pumps (Marking Scheme Approach), C11, ref. EQT006	120 days Mon 01/06/20	Mon 28/09/20	Mon 01/06/20 Mon 28/09/20	0 days												
217 5.17.5.1.1 Submission for acceptance of purchasing package including proposed marking scheme	60 days Mon 01/06/20	Thu 30/07/20	Mon 01/06/20 Thu 30/07/20	0 days	218											
218 218 5.17.5.1.2 Invitation of quotations for purchasing package	30 days Fri 31/07/20	Sat 29/08/20	Fri 31/07/20 Sat 29/08/20	0 days 217	219			<u>+</u>								
219 219 5.17.5.1.3 Acceptance of conforming quotation (Completed)	30 days Sun 30/08/20	Mon 28/09/20	Sun 30/08/20 Mon 28/09/20	0 days 218												
220 220 5.17.5.2 Inlet Works - mechanical raked bar screens, C11, ref. EQT052	58 days Fri 26/06/20	Sat 22/08/20	Fri 26/06/20 Sat 22/08/20	0 days												
	14 days Fri 26/06/20	Thu 09/07/20	Fri 26/06/20 Thu 09/07/20	0 days	222			_								
	14 days Fri 10/07/20	Thu 23/07/20	Fri 10/07/20 Thu 23/07/20	0 days 221	223											
222 222 5.17.5.2.2 Invitation of quotations for purchasing package		Sat 22/08/20	Fri 24/07/20 Sat 22/08/20	0 days 221	248											
223 5.17.5.2.3 Acceptance of conforming quotation (Completed)	30 days Fri 24/07/20	Sat 12/09/20	Wed 01/07/20 Sat 12/09/20		240		*****									
224 5.17.5.3 Inlet Works - screening conveyors and Diverters, C11, ref. EQT053	74 days Wed 01/07/20	Thu 30/07/20		0 days 0 days	226											
225 5.17.5.3.1 Submission for acceptance of purchasing package	30 days Wed 01/07/20			0 days 225	227											
226 5.17.5.3.2 Invitation of quotations for purchasing package	14 days Fri 31/07/20	Thu 13/08/20	Fri 31/07/20 Thu 13/08/20													
227 5.17.5.3.3 Acceptance of conforming quotation (Completed)	30 days Fri 14/08/20	Sat 12/09/20	Fri 14/08/20 Sat 12/09/20	0 days 226	248											
228 5.17.5.4 Inlet Works - screening screw type compactors, C11, ref. EQT003	105 days Wed 01/07/20	Tue 13/10/20	Wed 01/07/20 Tue 13/10/20	0 days	220											
229 229 5.17.5.4.1 Submission for acceptance of purchasing package	45 days Wed 01/07/20	Fri 14/08/20	Wed 01/07/20 Fri 14/08/20	0 days	230											
230 5.17.5.4.2 Invitation of quotations for purchasing package	30 days Sat 15/08/20	Sun 13/09/20	Sat 15/08/20 Sun 13/09/20	0 days 229	231											
231 231 5.17.5.4.3 Acceptance of conforming quotation (Completed)	30 days Mon 14/09/20	Tue 13/10/20	Mon 14/09/20 Tue 13/10/20	0 days 230	248											
232 232 5.17.5.5 Inlet Works - grit removal system, C11, ref. EQT004	90 days Wed 01/07/20	Mon 28/09/20	Wed 01/07/20 Mon 28/09/20	0 days												
233 233 5.17.5.5.1 Submission for acceptance of purchasing package	30 days Wed 01/07/20	Thu 30/07/20	Wed 01/07/20 Thu 30/07/20	0 days	234											
234 2.17.5.5.2 Invitation of quotations for purchasing package	30 days Fri 31/07/20	Sat 29/08/20	Fri 31/07/20 Sat 29/08/20	0 days 233	235			_								
235 5.17.5.5.3 Acceptance of conforming quotation (Completed)	30 days Sun 30/08/20	Mon 28/09/20	Sun 30/08/20 Mon 28/09/20	0 days 234	248											
236 5.17.5.6 Inlet Works - grit classifiers, C11, ref. EQT005	90 days Wed 01/07/20	Mon 28/09/20	Wed 01/07/20 Mon 28/09/20	0 days												
237 5.17.5.6.1 Submission for acceptance of purchasing package	30 days Wed 01/07/20	Thu 30/07/20	Wed 01/07/20 Thu 30/07/20	0 days	238											
238 238 5.17.5.6.2 Invitation of quotations for purchasing package	30 days Fri 31/07/20	Sat 29/08/20	Fri 31/07/20 Sat 29/08/20	0 days 237	239			_								
239 239 5.17.5.6.3 Acceptance of conforming quotation (Completed)	30 days Sun 30/08/20	Mon 28/09/20	Sun 30/08/20 Mon 28/09/20	0 days 238	248											
240 240 5.17.5.7 Inlet Works - Fixed Bar Screen, C11, ref. EQT046 (Rev. 10)	310 days Fri 26/06/20	Sat 01/05/21	Fri 26/06/20 Sat 01/05/21	0 days				-								
241 241 5.17.5.7.1 Submission for acceptance of purchasing package	14 days Fri 26/06/20	Thu 09/07/20	Fri 26/06/20 Thu 09/07/20	0 days	242			-								
242 242 5.17.5.7.2 Invitation of quotations for purchasing package	266 days Fri 10/07/20	Thu 01/04/21	Fri 10/07/20 Thu 01/04/21	0 days 241	243			*								
243 243 5.17.5.7.3 Acceptance of conforming quotation (Rev. 10)	30 days Fri 02/04/21	Sat 01/05/21	Fri 02/04/21 Sat 01/05/21	0 days 242	248					*						
Task Milestone ♦ Project	Summary Late	Critical :	Split Manual F	rogress	Milestone (Actual) *						A.1.42				
Bestwise Milestone, Tentative Summary Manual	Summary Critical	Progres	Slack (Flo		Slack		-									
Project: DE/2018/04																
															DE_2018	

S	Drainage Service	es Department			Chal W.		pposed Work Programme for DE/2018/04 Plant - Main Works Stage 1 E&M Works fo							AECO
<u></u>	ID WBS	Task Name	Duration between Task Start	Finish		Free Slack Predecesso		r Sewage Treatment Facilities		2021		2022	2023	2024
	ID WB3	ldsk (vdille	Start and Finish		2017		Names	Half 1, 2020 N J M M	Half 2, 2020 J S	Half 1, 2021	Half 2, 2021	Half 1, 2022 Half 2,	022 Half 1, 2023	Half 2, 2023 Half 1, 2024 M J S N J M
244	244 5.17.6	Design Submissions for IW	479 days Wed 15/07/20	Sat 06/11/21	Wed 15/07/20 Sat 06/11/21	L 0 days			•					
245	245 5.17.6.1	Electrical schematic drawings for Inlet Works No. 1	90 days Wed 15/07/20	Mon 12/10/20	Wed 15/07/20 Mon 12/10/	0 days	211FF							
246	246 5.17.6.2	CDS080-1 - Civil and dimensional requirements drawings for Inlet Works No. 1	45 days Tue 01/09/20	Thu 15/10/20	Tue 01/09/20 Thu 15/10/20	0 days	211FF							
247	247 5.17.6.3	CDS081-1 - Civil and dimensional requirements drawings for Inlet Work	210 days Fri 28/08/20	Thu 25/03/21	Fri 28/08/20 Thu 25/03/21		212FF							
248	248 5.17.6.4	CDS002 - Detailed Design for Inlet Works No. 1	144 edays Mon 01/03/21	Fri 23/07/21	Mon 01/03/21 Fri 23/07/21	0 edays 223,227,2	215256,278,263,266,269,272			-				
249	249 5.17.6.5	CDS021 - Detailed Design for Electrical Installations for Inlet Works No.	166.63 edays Sun 23/05/21	Sat 06/11/21	Sun 23/05/21 Sat 06/11/21	0 edays 72,78,82,	,86 _, 73,295,287,298,213FF				× ===			
250	250 5.17.6.6	CDS034-1 - Detailed Design for Electrical Installations BS at Inlet Works	120 edays Fri 12/03/21	Sat 10/07/21	Fri 12/03/21 Sat 10/07/21	. 0 edays 133	348,213FF							
251 .	251 5.17.6.7	CDS025-1 - Detailed Design for LV Switchboards for Inlet Works No. 1	60 edays Mon 03/05/21	Fri 02/07/21	Mon 03/05/21 Fri 02/07/21		287,213FF							
252	252 5.17.6.8	CDS026-1 - Detailed Design for HV Switchboards for Inlet Works No. 1	60 edays Sun 18/04/21	Thu 17/06/21	Sun 18/04/21 Thu 17/06/21		291,213FF							
253	253 5.17.6.9	CDS050-1 - Detailed Design for Lifting Appliances - Inlet Works No. 1	210 edays Tue 01/09/20	Tue 30/03/21	Tue 01/09/20 Tue 30/03/21	1 0 edays 113	284,213FF							
254	254 5.17.7	Manufacturing and Delivery of Plant & Materials	641 days Tue 30/03/21	Fri 30/12/22	Tue 30/03/21 Fri 30/12/22	215 days				-				
255	255 5.17.7.1	Inlet Pumps, EQT006	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2	2 352 days								
256	256 5.17.7.1.1	Manufacturing of Inlet Pumps, EQT006	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21 Sun 20/03/22		257							
257	257 5.17.7.1.2	Factory Acceptance Test of Plant (to be witnessed by PM)	60 days Mon 21/03/22	Thu 19/05/22	Mon 21/03/22 Thu 19/05/22		258							
258	258 5.17.7.1.3	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22	2 225 days 257,305S	SS-6323							
259	259 5.17.7.2	Mechanical Raked Bar Screen, EQT052	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2		319							
	260 5.17.7.2.1		240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21 Sun 20/03/22		261					•		
	261 5.17.7.2.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22		SS-6321,324							
	262 5.17.7.3	Screening Conveyors and Diverters, EQT053	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2									
263	263 5.17.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21 Sun 20/03/22		264							
264	264 5.17.7.3.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22									
265	265 5.17.7.4	Screening Screw Type Compactors, EQT003	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2		319							
266	266 5.17.7.4.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21 Sun 20/03/22		267							
267	267 5.17.7.4.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22	2 173 days 266,305S	SS-6327						X	
268	268 5.17.7.5	Grit Removal System, EQT004	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2	2 373 days								
269	269 5.17.7.5.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21 Sun 20/03/22	2 189 days 248	270							
270	270 5.17.7.5.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22	2 246 days 269,305S	SS-6325							
271	271 5.17.7.6	Grit Classifiers, EQT005	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2	2 387 days								
272	272 5.17.7.6.1	Manufacturing and Factory Acceptance Test of Plant	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21 Sun 20/03/22		273							
273	273 5.17.7.6.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22	2 260 days 272,305S	SS-6326						¥	
274	274 5.17.7.7	Pipework, EQT036 (Rev. 11)	438 days Mon 13/09/21	Thu 24/11/22	Mon 13/09/21 Thu 24/11/2									
275	275 5.17.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days Mon 13/09/21	Tue 10/05/22	Mon 13/09/21 Tue 10/05/22		276							
276	276 5.17.7.7.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22		SS-6328						7	
277	277 5.17.7.8	Stoplogs and Penstocks, EQT013	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2									
278	278 5.17.7.8.1	Manufacturing and Factory Acceptance Test of Plant	300 days Sat 24/07/21	Thu 19/05/22	Sat 24/07/21 Thu 19/05/22		279							
279	279 5.17.7.8.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22		5S-6319						_	
280	280 5.17.7.9	Valves and Actuators, EQT036, EQT042 (Rev. 11)	393 days Thu 28/10/21	Thu 24/11/22	Thu 28/10/21 Thu 24/11/2									
281	281 5.17.7.9.1	Manufacturing and Factory Acceptance Test of Plant	240 days Thu 28/10/21	Fri 24/06/22	Thu 28/10/21 Fri 24/06/22		282							
282	282 5.17.7.9.2	Shipping and Delivery of Plant to site	60 days Mon 26/09/22	Thu 24/11/22	Mon 26/09/22 Thu 24/11/22		SS-6328							
283	283 5.17.7.10	Lifting Appliances	590 days Tue 30/03/21	Wed 09/11/22	Tue 30/03/21 Wed 09/11		1							
284	284 5.17.7.10	1 Manufacturing and Factory Acceptance Test of Plant	240 days Tue 30/03/21	Wed 24/11/21	Tue 30/03/21 Wed 24/11/		285							
	285 5.17.7.10		45 days Mon 26/09/22	Wed 09/11/22	Mon 26/09/22 Wed 09/11/		55-6309							
	286 5.17.7.11		369 days Sat 06/11/21	Wed 09/11/22	Sat 06/11/21 Wed 09/11									
	287 5.17.7.11		240 days Sat 06/11/21	Sun 03/07/22	Sat 06/11/21 Sun 03/07/22									
	288 5.17.7.11		60 days Mon 04/07/22	Thu 01/09/22	Mon 04/07/22 Thu 01/09/22		289							
	289 5.17.7.11		45 days Mon 26/09/22	Wed 09/11/22	Mon 26/09/22 Wed 09/11/.) ed 334							
290	290 5.17.7.12	HV Switchboards, EQT031	510 days Fri 18/06/21	Wed 09/11/22	Fri 18/06/21 Wed 09/11									
291	291 5.17.7.12		240 days Fri 18/06/21	Sat 12/02/22	Fri 18/06/21 Sat 12/02/22		292							
	292 5.17.7.12		90 days Sun 13/02/22	Fri 13/05/22	Sun 13/02/22 Fri 13/05/22		293							
293	293 5.17.7.12		45 days Mon 26/09/22	Wed 09/11/22	Mon 26/09/22 Wed 09/11/.		SS-6							
294	294 5.17.7.13	11kV/380V Stepdown Power Transformers, EQT032	369 days Sat 06/11/21	Wed 09/11/22	Sat 06/11/21 Wed 09/11									
295	295 5.17.7.13	1 IW - Manufacturing and Factory Acceptance Test of Plant	240 days Sat 06/11/21	Sun 03/07/22	Sat 06/11/21 Sun 03/07/22		296							
296	296 5.17.7.13	2 IW - Shipping and Delivery of Plant to site	45 days Mon 26/09/22	Wed 09/11/22	Mon 26/09/22 Wed 09/11/.		SS-6336							
	297 5.17.7.14		420 days Sat 06/11/21	Fri 30/12/22	Sat 06/11/21 Fri 30/12/22									
	298 5.17.7.14		300 days Sat 06/11/21	Thu 01/09/22	Sat 06/11/21 Thu 01/09/2		299							
299	299 5.17.7.14	2 Factory Acceptance Test of Plant, PLC for IW (To be witnessed by PN	60 days Fri 02/09/22	Mon 31/10/22	Fri 02/09/22 Mon 31/10/.		300							
300	300 5.17.7.14	3 Shipping and Delivery of Plant to site	60 days Tue 01/11/22	Fri 30/12/22	Tue 01/11/22 Fri 30/12/22		D ed 337							
301	301 5.17.7.15	Fixed Bar Screen, EQT046	489 days Sat 24/07/21	Thu 24/11/22	Sat 24/07/21 Thu 24/11/2	2 270 days								
											3			
	itwise	Task Milestone ♦ Project Sun Milestone, Tentative ③ Summary Manual Sur		Critical S Progress	plit Manual Slack (F	Progress Float)	Milestone (Actual) *							
Projec	t: DE/2018/04 28/07/21	- Summery Hallud Sul			2.366 (1									
ucc. 6														

Manufacturing and Factory Acceptance Test of Plant hipping and Delivery of Plant to site ation Work e Civil Handover Date, Portion B-2, Inlet Works No. 1 (Rev. 5)	Duration between Task Start Start and Finish 240 days Sat 24/07/21 45 days Tue 11/10/22	Finish Sun 20/03/22	Early Start Sat 24/07/21		Free Slack Predecesso	ors Successors	Resource Names
hipping and Delivery of Plant to site ation Work	240 days Sat 24/07/21	Sun 20/03/22	Sat 24/07/21				
hipping and Delivery of Plant to site ation Work				Sun 20/03/22	204 days 248	303	
ation Work	45 days rue 11/10/22	Thu 24/11/22	Tue 11/10/22			S-4320	
	440 days Fri 25/11/22	Wed 07/02/24	Fri 25/11/22	Wed 07/02	5 days		
	1 day Fri 25/11/22	Fri 25/11/22	Fri 25/11/22	Fri 25/11/22	0 days	309,307,348FS+120 da	ays,
e Civil Handover Date, HV cables draw pits from MFB2 to IW	1 day Tue 14/02/23	Tue 14/02/23		Tue 14/02/23		340FF+30 days	
ncement of E&M Installation at Inlet Works No. 1	439 days Sat 26/11/22	Wed 07/02/24	Sat 26/11/22		5 days 305		
ion of Temporary Water Supply, Electricity Supply, Lighting, W		Sun 25/12/22		Sun 25/12/22	0 days 305		
lation of Lifting Appliances at Inlet Works No. 1	142 days Sat 26/11/22	Sun 16/04/23		Sun 16/04/23		318SS+30 days,322,32	23
EOT Crane LA-01-01 SWL 5t	45 days Tue 10/01/23	Thu 23/02/23		Thu 23/02/23		317	LA - A x 4~6
EOT Crane LA-01-02 SWL 5t	45 days Tue 10/01/23	Thu 23/02/23		Thu 23/02/23			LA - B x 4~€
EOT Crane LA-01-03 SWL 5t	45 days Tue 10/01/23	Thu 23/02/23		Thu 23/02/23			LA - C x 4~€
EOT Crane LA-01-04 SWL 10t	45 days Sat 26/11/22	Mon 09/01/23	Sat 26/11/22		0 days	310,311,312,317	LA - A x 4~6
EOT Crane LA-01-05 SWL 10t	45 days Sat 26/11/22	Mon 09/01/23	Sat 26/11/22		0 days	310,311,312,317	LA - B x 4~€
Retractable Crane LA-01-06 SWL 10t	45 days Fri 24/02/23	Sun 09/04/23	Fri 24/02/23	Sun 09/04/23		317	LA - C x 4~€
omission of T&C Plan and Procedures of LA for acceptance	14 days Sat 26/11/22	Fri 09/12/22		Fri 09/12/22		317	
C, Loading Test for Lifting Appliances	7 days Mon 10/04/23	Sun 16/04/23		Sun 16/04/23			LA - B x 4~€
anical Installations for Inlet Works No. 1	250 days Mon 26/12/22	Fri 01/09/23		Fri 01/09/23		d:333SS+14 days,345,33	
callation of penstocks and stoplogs (Penstock 35nos, Stoplogs		Mon 24/04/23		Mon 24/04/	0 days 265,259,2		ME - E x 4~
callation of fixed bar screen (x1), EQT046	7 days Mon 17/04/23	Sun 23/04/23		Sun 23/04/23			ME - D x 2^
callation of mechanical raked coarse bar screens (x4), EQT052	90 days Mon 26/12/22	Sat 25/03/23		Sat 25/03/23	22 days 261	322	ME - A x 4^
tallation of screening conveyors (x6), EQT053	30 days Mon 17/04/23	Tue 16/05/23		Tue 16/05/23			ME - A x 4~
tallation of inlet pumps (x5), EQT006	21 days Sat 08/07/23	Fri 28/07/23	Sat 08/07/23		0 days 309,328SS		ME - B x 4~
tallation of mechanical raked fine bar screens (x4), EQT052	75 days Mon 24/04/23	Fri 07/07/23	Mon 24/04/23		0 days 320,261		ME - B x 4~
tallation of grit removal system (x3), EQT004	14 days Sat 29/07/23	Fri 11/08/23	Sat 29/07/23		0 days 323,270		ME - B x 4~
tallation of grit classifiers (x2), EQT005	21 days Sat 12/08/23	Fri 01/09/23		Fri 01/09/23	127 days 325,273		ME - B x 4~
callation of compactors (x2), EQT003	21 days Wed 17/05/23	Tue 06/06/23			214 days 322,267		ME - A x 4^
tallation of pipework and valves, EQT036	30 days Tue 25/04/23	Wed 24/05/23	Tue 25/04/23			282323SS+14 days,330	ME - D x 2^
ework pressure tests	30 days Tue 25/04/23	Wed 24/05/23		Wed 24/05/	0 days 319	323SS+14 days,330	ME - D x 2^
allation of instrumentations, EQT035-1	90 days Thu 25/05/23	Tue 22/08/23		Tue 22/08/23			ME - A x 4^
allation of Platforms, Covers etc, EQT050	180 days Mon 26/12/22	Fri 23/06/23		Fri 23/06/23			ME - D x 2^
Acceptance Tests - mechanical aspects including alignment a		Tue 22/08/23		Tue 22/08/23			ME - D x 2^
ical Installations for Inlet Works No. 1	300 days Mon 09/01/23	Sat 04/11/23		Sat 04/11/23		d:345	
allation of LV Switchboards, IW	60 days Mon 09/01/23	Thu 09/03/23		Thu 09/03/23		339	LV - A x 4~6
dification of HV Switchboards, MFB No. 1 (Rev. 8)	30 days Mon 09/01/23	Tue 07/02/23		Tue 07/02/23		340	LV - A x 4~6
tallation of Transformer, IW, EQT032	60 days Mon 09/01/23	Thu 09/03/23		Thu 09/03/23		339	EE - A x 4~6
callation of PLC Panels, IW	45 days Mon 09/01/23	Wed 22/02/23		Wed 22/02/	45 days 300	339	EE - B x 4~6
tallation of cable trays and cable containments	90 days Mon 09/01/23	Sat 08/04/23		Sat 08/04/23		339	EE - C x 4~€
oles laying and terminations	90 days Sun 09/04/23	Fri 07/07/23		Fri 07/07/23	0 days 334,336,3		EE - C x 4~6
ergisation of LV Switchboards, IW	0 days Fri 07/07/23	Fri 07/07/23	Fri 07/07/23	Fri 07/07/23	178 days 339,306FF	F+:345	LV - A x 4~6
e Acceptance Tests - Electrical aspects including voltage and cu		Sat 04/11/23	Sat 08/07/23	Sat 04/11/23	63 days 339		LV - A x 4~6
A Systems, Inlet Works	105 days Sat 08/07/23	Fri 20/10/23	Sat 08/07/23		78 days		
nfiguration of PLC System, IW	45 days Sat 08/07/23	Mon 21/08/23	Sat 08/07/23		0 days 339	344	PLC - A x 1
Acceptance Test for PLC System at Inlet Works No. 1	60 days Tue 22/08/23	Fri 20/10/23	Tue 22/08/23		51 days 343	345,1270	
cceptance Test for E&M Equip & Instrumentations calibration		Tue 16/01/24		Tue 16/01/24			
n Commissioning for E&M Equip at Inlet Works No. 1	15 edays Tue 16/01/24	Wed 31/01/24		Wed 31/01/		347	
Illowances for completion of Processing Plant at Inlet Works N		Wed 07/02/24			0.63 edays 346,355		
ing Services Installations for Inlet Works No. 1	300 days Sun 26/03/23	Fri 19/01/24		Fri 19/01/24	17 days 305FS+12		
chanical Ventilation and Air Conditioning System, IW	150 days Sun 26/03/23	Tue 22/08/23		Tue 22/08/23		355	MVAC - B x
nting and Power Distribution System, IW	180 days Sun 26/03/23	Thu 21/09/23		Thu 21/09/23		355	BS - A x 4~6
mbing Installation, IW	120 days Sun 26/03/23	Sun 23/07/23		Sun 23/07/23		1239,355	Pb - A x 4~6
IV Installation (5 indoor +5 outdoor Cameras), IW	90 days Mon 24/04/23	Sat 22/07/23					BS - B x 4~6
e Services Installation, IW	120 days Mon 24/04/23	Mon 21/08/23					FS - A x 4~6
thing and Lightning Protection System, IW	60 days Wed 24/05/23	Sat 22/07/23					BS - C x 2~4
ting and Commissioning of Building Services Installations, IW		Fri 19/01/24					BS - C x 2~4
mentation Tanks No. 1 ~ 4, Portion B-3 (PS 6B2.2)	1371 days Wed 01/07/20	Mon 01/04/24			0 days		
ey Date Completion Date - KD1A, PST No. 1~4	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20		2Ff	
	1 day Tue 01/06/21	Tue 01/06/21					
ey Date Completion Date - KD1B, PST No. 1~4	0 days Mon 12/07/21	Mon 12/07/21				SFI	
ey Date Completion Date - KD1B, PST No. 1~4 ectional Completion Date - Section 1, PST No. 1~4							
e Services Ins thing and Lig ting and Con mentation To by Date Comp	tallation, IW thtning Protection System, IW nmissioning of Building Services Installations, IW anks No. 1 ~ 4, Portion B-3 (PS 6B2.2) pletion Date - KD1A, PST No. 1~4	tallation, IW 120 days Mon 24/04/23 htning Protection System, IW 60 days Wed 24/05/23 nmissioning of Building Services Installations, IW 120 days Fri 22/09/23 anks No. 1 ~ 4, Portion B-3 (PS 6B2.2) 1371 days Wed 01/07/20 oletion Date - KD1A, PST No. 1~4 1 day Tue 01/06/21	tallation, IW 120 days Mon 24/04/23 Mon 21/08/23 htning Protection System, IW 60 days Wed 24/05/23 Sat 22/07/23 nmissioning of Building Services Installations, IW 120 days Fri 22/09/23 Fri 19/01/24 anks No. 1 ~ 4, Portion B-3 (PS 6B2.2) 1371 days Wed 01/07/20 Mon 01/04/24 oletion Date - KD1A, PST No. 1~4 0 days Fri 30/10/20 Fri 30/10/20 oletion Date - KD1B, PST No. 1~4 1 day Tue 01/06/21 Tue 01/06/21	tallation, IW 120 days Mon 24/04/23 Mon 21/08/23 Mon 24/04/23 htning Protection System, IW 60 days Wed 24/05/23 Sat 22/07/23 Wed 24/05/23 nmissioning of Building Services Installations, IW 120 days Fri 22/09/23 Fri 19/01/24 Fri 22/09/23 anks No. 1 ~ 4, Portion B-3 (PS 6B2.2) 1371 days Wed 01/07/20 Mon 01/04/24 Wed 01/07/20 pletion Date - KD1A, PST No. 1~4 0 days Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 pletion Date - KD1B, PST No. 1~4 1 day Tue 01/06/21 Tue 01/06/21 Tue 01/06/21	tallation, IW 120 days Mon 24/04/23 Mon 21/08/23 Mon 24/04/23 Mon 24/04/23 Mon 21/08/ thtning Protection System, IW 60 days Wed 24/05/23 Sat 22/07/23 Wed 24/05/23 Sat 22/07/23 missioning of Building Services Installations, IW 120 days Fri 22/09/23 Fri 19/01/24 Fri 22/09/23 Fri 19/01/24 anks No. 1 ~ 4, Portion B-3 (PS 6B2.2) 1371 days Wed 01/07/20 Mon 01/04/24 Wed 01/07/20 Mon 01/04 bletion Date - KD1A, PST No. 1~4 0 days Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 Tue 01/06/21 Tue 01/06/21 Tue 01/06/21	tallation, IW 120 days Mon 24/04/23 Mon 21/08/23 Mon 24/04/23 Mon 21/08/ 31 days 305SS+15 htning Protection System, IW 60 days Wed 24/05/23 Sat 22/07/23 Wed 24/05/23 Sat 22/07/23 61 days 305SS+18 nmissioning of Building Services Installations, IW 120 days Fri 22/09/23 Fri 19/01/24 Fri 22/09/23 Fri 19/01/24 12 days 349,350,3 anks No. 1 ~ 4, Portion B-3 (PS 6B2.2) 1371 days Wed 01/07/20 Mon 01/04/24 Wed 01/07/20 Mon 01/04 0 days obletion Date - KD1A, PST No. 1~4 0 days Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 Tue 01/06/21 Tue 01/0	tallation, IW 120 days Mon 24/04/23 Mon 21/08/23 Mon 24/04/23 Mon 21/08/ 31 days 3055S+150 (1190,1202,1203,355 htming Protection System, IW 60 days Wed 24/05/23 Sat 22/07/23 Wed 24/05/23 Sat 22/07/23 61 days 3055S+180 (355 htmissioning of Building Services Installations, IW 120 days Fri 22/09/23 Fri 19/01/24 Fri 22/09/23 Fri 19/01/24 12 days 349,350,351347 wanks No. 1~4, Portion B-3 (PS 6B2.2) 1371 days Wed 01/07/20 Mon 01/04/24 Wed 01/07/20 Mon 01/04 0 days oletion Date - KD1A, PST No. 1~4 0 days Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 Fri 30/10/20 0 days 391FF,392Ff oletion Date - KD1B, PST No. 1~4 1 day Tue 01/06/21 Tue 01/06/21 Tue 01/06/21 0 days 393FF

Drainage Services I	Department and Administration Suppose				Shek Wu l		oposed Work Programm Plant - Main Works Stage		Sewage Treatment Facilities									A
D WBS T	ask Name	Start and Finish	Finish	Early Start	Early Finish	Free Slack Predecess	sors Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 202	. Half 2,	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	3 Half 2, 20		2024 Half 1, 2024
360 5.18.4	Planned Sectional Completion Date - Section 2, PST No. 1~4	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/	0 days 484FF			N 1 1 1 M L M		l n l j l		J. M. L			M L M L J		LITE.
861 5.18.5	Selection of Suppliers for major plant and materials for PST No. 1~4	230 days Wed 01/07/20	Mon 15/02/21	Wed 01/07/20	Mon 15/02	0 days				-	-							
52 5.18.5.1	PST - lamella plate settlers, C11, ref. EQT014	90 days Wed 01/07/20	Mon 28/09/20	Wed 01/07/20	Mon 28/09/20	0 days				-								
3 5.18.5.1.1	Submission for acceptance of purchasing package	30 days Wed 01/07/20	Thu 30/07/20	Wed 01/07/20	Thu 30/07/20	0 days	364											
4 5.18.5.1.2	Invitation of quotations for purchasing package	30 days Fri 31/07/20	Sat 29/08/20	Fri 31/07/20	Sat 29/08/20	0 days 363	365			<u>+</u>								
5 5.18.5.1.3	Acceptance of conforming quotation (Completed)	30 days Sun 30/08/20	Mon 28/09/20	Sun 30/08/20	Mon 28/09/20	0 days 364	394											
56 5.18.5.2	PST - reciprocating type bottom scrapers, C11, ref. EQT014	135 days Wed 01/07/20	Thu 12/11/20	Wed 01/07/20	Thu 12/11/20	0 days				•	-							
67 5.18.5.2.1	Submission for acceptance of purchasing package	45 days Wed 01/07/20	Fri 14/08/20	Wed 01/07/20	Fri 14/08/20	0 days	368	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										
68 5.18.5.2.2	Invitation of quotations for purchasing package	60 days Sat 15/08/20	Tue 13/10/20	Sat 15/08/20	Tue 13/10/20	0 days 367	369			+								
59 5.18.5.2.3	Acceptance of conforming quotation (Completed)	30 days Wed 14/10/20	Thu 12/11/20	Wed 14/10/20	Thu 12/11/20	0 days 368	394			<u> </u>								
70 5.18.5.3	PST - surface scum skimmers, C11, ref. EQT015	90 days Tue 07/07/20	Sun 04/10/20	Tue 07/07/20	Sun 04/10/20	0 days												
71 5.18.5.3.1	Submission for acceptance of purchasing package	30 days Tue 07/07/20	Wed 05/08/20	Tue 07/07/20	Wed 05/08/20	0 days	372											
72 5.18.5.3.2	Invitation of quotations for purchasing package	30 days Thu 06/08/20	Fri 04/09/20	Thu 06/08/20	Fri 04/09/20	0 days 371	373			<u>+</u>								
73 5.18.5.3.3	Acceptance of conforming quotation	30 days Sat 05/09/20	Sun 04/10/20	Sat 05/09/20	Sun 04/10/20	0 days 372	394			<u></u>								
74 5.18.5.4	PST - scum collector pipes, C11, ref. EQT015	210 days Wed 01/07/20	Tue 26/01/21	Wed 01/07/20	Tue 26/01/21	0 days				-	-							
75 5.18.5.4.1	Submission for acceptance of purchasing package	120 days Wed 01/07/20	Wed 28/10/20	Wed 01/07/20	Wed 28/10/20	0 days	376											
376 5.18.5.4.2	Invitation of quotations for purchasing package	60 days Thu 29/10/20	Sun 27/12/20		Sun 27/12/20	0 days 375	377				¥							
77 5.18.5.4.3	Acceptance of conforming quotation	30 days Mon 28/12/20	Tue 26/01/21		Tue 26/01/21	0 days 376	394				<u></u>							
78 5.18.5.5	PST - piston type primary sludge pumps, C11, ref. EQT016	210 days Wed 01/07/20	Tue 26/01/21		Tue 26/01/21	0 days				-								
379 5.18.5.5.1	Submission for acceptance of purchasing package	120 days Wed 01/07/20	Wed 28/10/20		Wed 28/10/20	0 days	380											
380 5.18.5.5.2	Invitation of quotations for purchasing package	60 days Thu 29/10/20	Sun 27/12/20		Sun 27/12/20	0 days 379	381				—							
381 5.18.5.5.3	Acceptance of conforming quotation (Completed)	30 days Mon 28/12/20	Tue 26/01/21		Tue 26/01/21	0 days 380	394				<u> </u>							
382 5.18.5.6	PST - drain pumps, C11, ref. EQT007	210 days Tue 14/07/20	Mon 08/02/21		Mon 08/02/21	0 days					-							
383 5.18.5.6.1	Submission for acceptance of purchasing package	120 days Tue 14/07/20	Tue 10/11/20		Tue 10/11/20	0 days	384											
384 5.18.5.6.2	Invitation of quotations for purchasing package	60 days Wed 11/11/20	Sat 09/01/21		Sat 09/01/21	0 days 383	385											
385 5.18.5.6.3	Acceptance of conforming quotation (Completed)	30 days Sun 10/01/21	Mon 08/02/21		Mon 08/02/21	0 days 384	394				_							
386 5.18.5.7	PST - air blowers, C11, ref. EQT018	210 days Tue 21/07/20	Mon 15/02/21		Mon 15/02/21	0 days				-								
387 5.18.5.7.1	Submission for acceptance of purchasing package	120 days Tue 21/07/20	Tue 17/11/20		Tue 17/11/20	0 days	388											
388 5.18.5.7.2	Invitation of quotations for purchasing package	60 days Wed 18/11/20	Sat 16/01/21		Sat 16/01/21	0 days 387	389				<u> </u>							
389 5.18.5.7.3	Acceptance of conforming quotation	30 days Sun 17/01/21	Mon 15/02/21		Mon 15/02/21	0 days 388	394				_							
390 5.18.6	Design Submissions for PST No. 1~ 4	462 days Sat 01/08/20	Sat 06/11/21	Sat 01/08/20	Sat 06/11/21	0 days												
391 5.18.6.1	Electrical schematic drawings for PST No. 1~4	60 days Sat 01/08/20	Tue 29/09/20		Tue 29/09/20		357FF											
392 5.18.6.2	CDS080-2 - Civil and dimensional requirements drawings for PST No. 1~4 up to	50 days Tue 01/09/20	Tue 20/10/20	Tue 01/09/20	Tue 20/10/20	0 days	357FF											
393 5.18.6.3	CDS081-2 - Civil and dimensional requirements drawings for PST No. 1	150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days	358FF											
394 5.18.6.4	CDS003 - Detailed Design for Primary Sedimentation Tanks No. 1~4	104 edays Mon 15/02/21	Sun 30/05/21	Mon 15/02/21	Sun 30/05/21	0.63 edays 365,369,	373401,404,407,410,41	13,416			4							
395 5.18.6.5	CDS022 - Detailed Design for Electrical Installations for PST No. 1~4	30 edays Thu 07/10/21	Sat 06/11/21	Thu 07/10/21	Sat 06/11/21	0 edays 72,82,90	,18:73,435,359FF											
396 5.18.6.6	CDS034-2 - Detailed Design for Electrical Installations BS at PST No. 1~4	90 edays Fri 12/03/21	Thu 10/06/21	Fri 12/03/21	Thu 10/06/21	32.38 edays 133	477,359FF											
397 5.18.6.7	CDS025-2 - Detailed Design for LV Switchboards for PST No. 1~4	60 edays Mon 03/05/21	Fri 02/07/21	Mon 03/05/21	Fri 02/07/21	0.63 edays 68	431,359FF											
398 5.18.6.8	CDS050-2 - Detailed Design for Lifting Appliances - PST No. 1 ~ 4	150 edays Tue 01/09/20	Fri 29/01/21	Tue 01/09/20	Fri 29/01/21	0 edays 113	428,359FF			+4								
399 5.18.7	Manufacturing and Delivery of Plant & Materials	790 days Fri 29/01/21	Wed 29/03/23	Fri 29/01/21							-					-		
400 5.18.7.1	Lamella Plate Settlers, EQT014	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21								-						
401 5.18.7.1.1	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22	Mon 31/05/21			402											
402 5.18.7.1.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23			143 days 401,4395												
403 5.18.7.2	Reciprocating Type Bottom Scrappers, EQT014	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21														
404 5.18.7.2.1	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22			323 days 394	405					+						
405 5.18.7.2.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23	Mon 13/02/23														
406 5.18.7.3	Surface Scum Skimmers, EQT015	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21												-		
407 5.18.7.3.1	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22	Mon 31/05/21			408											
408 5.18.7.3.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23			203 days 407,4395												
409 5.18.7.4	Surface Scum Collection Pipes, EQT015	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21												-		
410 5.18.7.4.1	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22	Mon 31/05/21			411											
411 5.18.7.4.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23			203 days 410,4395												
411 5.18.7.4.2	Piston Type Primary Sludge Pumps, EQT016	668 days Mon 31/05/21	Wed 29/03/23	Mon 31/05/21														
412 5.18.7.5	Manufacturing and Factory Acceptance Test of Plant	300 days Mon 31/05/21	Sat 26/03/22	Mon 31/05/21			414											
	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	Wed 29/03/23			106 days 413,4395												
414 5.18.7.5.2		45 days Mon 13/02/23	Wed 29/03/23 Wed 29/03/23	Mon 31/05/21														
415 5.18.7.6	Drain Pumps, EQT007	300 days Mon 31/05/21					417					<u> </u>						
416 5.18.7.6.1	Manufacturing and Factory Acceptance Test of Plant		Sat 26/03/22 Wed 29/03/23			323 days 394												
417 5.18.7.6.2	Shipping and Delivery of Plant to site	45 days Mon 13/02/23	vveu 25/U3/23	141011 13/02/23	weu 23/U3/	136 days 416,439												
1	ask Milestone $lacktriangle$ Project Summa	ary Late	Critical S	Split	Manual P	Progress	Milestone (Actual)	*									7-	72
	Ailestone, Tentative Summary Manual Summ	ary Critical	Progress		Slack (Flo	pat)	Slack											

March Marc																
Marriary	ID WBS Task Name	ne		Start	Finish	Early Start	Early Finish	Free Slack Predece	essors Successors			Half 2, 2020		Half 2 2021	Half 1, 2022 Half 2, 2022	Half 1, 2023 Half 2, 2023 H
March Marc	418 5.18.7.7	Air Blower, EOT018		Mon 31/05/21	Wed 29/03/23	Mon 31/05/21	Wed 29/03	193 days			N 1 3 M M M	J S			S N J M M M J	S N J M M J S N
18	419 5.18.7.7.1		300 days	Mon 31/05/21					420							
Column	0 420 5.18.7.7.2		45 days	Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	166 days 419,43	9SS-6459							-
March Marc	1 421 5.18.7.8 S	Stoplogs and Penstocks, EQT013	668 days	Mon 31/05/21	Wed 29/03/23	Mon 31/05/21	Wed 29/03	43 days								
March Marc	22 422 5.18.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Mon 31/05/21	Tue 25/01/22	Mon 31/05/21	Tue 25/01/22	383 days 394	423					+		
Second S	3 423 5.18.7.8.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	16 days 439SS-	60 ed451							-
March Marc	4 424 5.18.7.9 P	Pipework, Valves and Electric Actuators, EQT036, EQT042 (Rev. 11)	518 days	Thu 28/10/21	Wed 29/03/23	Thu 28/10/21	Wed 29/03	43 days 56,60								
March Marc	5 425 5.18.7.9.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Thu 28/10/21	Fri 24/06/22	Thu 28/10/21	Fri 24/06/22	233 days 394	426							
Second State Company of the Company of the Company	6 426 5.18.7.9.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	16 days 425,43	9SS-6452							-
March Series Allean State Graph and March Graph and Marc	7 427 5.18.7.10 Li	Lifting Appliances	790 days	Fri 29/01/21	Wed 29/03/23	Fri 29/01/21	Wed 29/03	66 days					-			
Column C	8 428 5.18.7.10.1	Manufacturing and Factory Acceptance Test of Plant	210 days	Fri 29/01/21	Thu 26/08/21	Fri 29/01/21	Thu 26/08/21	535 days 398	429				+			
Capper C	9 429 5.18.7.10.2	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	16 days 428,43	9SS-6442							F
March Marc	0 430 5.18.7.11 LV	LV Switchboards	635 days	Sat 03/07/21	Wed 29/03/23	Sat 03/07/21	Wed 29/03	53 days						-	444	
Professional Pro					Thu 28/04/22	Sat 03/07/21	Thu 28/04/22	0 days 397	432					+		
Martin						Fri 29/04/22	Wed 27/07/	200 days 431	433						+	
Marchan Marc			45 days	Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	16 days 432,43	9SS-6464							*
Mathematical Control		PLC System	509 days	Sat 06/11/21	Wed 29/03/23	Sat 06/11/21	Wed 29/03	53 days								
Section Sect			300 days	Sat 06/11/21	Thu 01/09/22	Sat 06/11/21	Thu 01/09/22	0 days 395	436							
March Marc	436 5.18.7.12.2	Factory Acceptance Test of Plant, PLC for PST (To be witnessed by PI	60 days	Fri 02/09/22	Mon 31/10/22	Fri 02/09/22	Mon 31/10/	104 days 435	437						<u> </u>	
March	7 437 5.18.7.12.3	Shipping and Delivery of Plant to site	45 days	Mon 13/02/23	Wed 29/03/23	Mon 13/02/23	Wed 29/03/	16 days 436,43	9SS-6465							
Marchan Marc	438 5.18.8 Site	e Installation Work	298 days	Fri 14/04/23	Mon 05/02/24	Fri 14/04/23	Mon 05/02	0 days								
Product Prod	439 5.18.8.1 Te	Tentative Civil Handover Date, Portion B-3, PST No. 1~4 (Rev. 5)	1 day	Fri 14/04/23	Fri 14/04/23	Fri 14/04/23	Fri 14/04/23	0 days	442,477FS+90 da	ys,440,4						14/04
March Marc	440 5.18.8.2 C	Commencement of E&M Installation at PST No. 1~4	297 days	Sat 15/04/23	Mon 05/02/24	Sat 15/04/23	Mon 05/02	0 days 439		403						
Management Man	441 5.18.8.2.1	Provision of Temporary Water Supply, Electricity Supply, Lighting $W\varepsilon$	30 days	Sat 15/04/23	Sun 14/05/23	Sat 15/04/23	Sun 14/05/23	0 days 439								
Ministration Deptition of Communication Deptition Deptitio	442 5.18.8.2.2	Installation of Lifting Appliances at PST No. 1~4	127 days	Sat 15/04/23	Sat 19/08/23	Sat 15/04/23	Sat 19/08/23	50 days 439,42	9							
18.5.1.1.1.2.1.2.2.2.2.2.2.2.2.2.2.2.2.2.2	443 5.18.8.2.2.:	Basement EOT Crane LA-02-01 SWL 10t	30 days	Sat 15/04/23	Sun 14/05/23	Sat 15/04/23	Sun 14/05/23	0 days	444,445,449	LA - A x 4~6						
March Marc	444 5.18.8.2.2.	Coping Level EOT Crane LA-02-02 SWL 5t	30 days	Mon 15/05/23	Tue 13/06/23	Mon 15/05/23	Tue 13/06/23	60 days 443	449	LA - A x 4~6						
### STATES	445 5.18.8.2.2.:	Coping Level EOT Crane LA-02-03 SWL 5t	30 days	Mon 15/05/23	Tue 13/06/23	Mon 15/05/23	Tue 13/06/23	0 days 443	446,447,449	LA - B x 4~6						
Mathematical Complete Mathematical Mathemat	446 5.18.8.2.2.4	Coping Level EOT Crane LA-02-04 SWL 5t	30 days	Wed 14/06/23	Thu 13/07/23	Wed 14/06/23	Thu 13/07/23	30 days 445	449	LA - A x 4~€						
160,516,123.5 160,000	447 5.18.8.2.2.!	Coping Level EOT Crane LA-02-05 SWL 5t	30 days	Wed 14/06/23	Thu 13/07/23	Wed 14/06/23	Thu 13/07/23	0 days 445	448,449	LA - B x 4~6						<u> </u>
1982 1982	448 5.18.8.2.2.0	Coping Level EOT Crane LA-02-06 SWL 2t	30 days	Fri 14/07/23	Sat 12/08/23	Fri 14/07/23	Sat 12/08/23	0 days 447	449	LA - A x 4~€						
Scientification of promotion and control p	9 449 5.18.8.2.2.	T&C, Loading Test for Lifting Appliances at PST No. 1~4	7 days	Sun 13/08/23	Sat 19/08/23	Sun 13/08/23	Sat 19/08/23	0 days 443,44	4,445453	LA - A x 4~€						
1.00 1.00	0 450 5.18.8.2.3	Mechanical Installations at PST No. 1~4	240 days	Sat 15/04/23	Sun 10/12/23	Sat 15/04/23	Sun 10/12/23	20 days	474							
## 15-51-18-2-3 Transition of reference plant (CDTR) So due to 20/9/27 Well 1997/27 So 20/9/27 Well 1997/27 So 20/9/27 Well 1997/27 So 20/9/27 Well 1997/27 So 20/9/27 So 20/9/27 Well 1997/27 Well 1997	1 451 5.18.8.2.3.:	Installation of penstocks and stoplogs (Penstock 18nos, Stoplogs 1	90 days	Sat 15/04/23	Thu 13/07/23	Sat 15/04/23	Thu 13/07/23	0 days 423	457,462	ME - E x 4~						
1455_118.2.5.2. Describition of independently the better score (ref. (150718) 30 despt.	2 452 5.18.8.2.3.;	Installation of pipework and valves, EQT036	240 days	Sat 15/04/23	Sun 10/12/23	Sat 15/04/23	Sun 10/12/23	27 days 426		ME - B x 4~						
100.51.18.12.3.1 Installation of relative amount demans of the control of section of section and control of section o	3 453 5.18.8.2.3.:	Installation of lamella plate settlers (x4), EQT014	60 days	Sun 20/08/23	Wed 18/10/23	Sun 20/08/23	Wed 18/10/	0 days 454,44	9,402455,456	ME - A x 4~						
18.5 Installation of som collector pipes (x11, C07015 36 days in 15/0020 16/17/1/23 16/18/17/23 16/18/	4 454 5.18.8.2.3.4	Installation of reciprocating type bottom scrapers (x4), EQT014	30 days	Sat 15/04/23	Sun 14/05/23	Sat 15/04/23	Sun 14/05/23	97 days 405	453	ME - A x 4^						
695.51.8.2.3. Intellation of also purpose primary single purpose (cell, ECDID2) 30 days for 1.100/120 Non-1.100/120	455 5.18.8.2.3.!	Installation of surface scum skimmers (x1), EQT015	30 days	Thu 19/10/23	Fri 17/11/23	Thu 19/10/23	Fri 17/11/23	50 days 453,40	8	ME - A x 4~						
### STAR 2.3.1 Evaluation of data pump (cd.) (20007 36 days for \$10,0073 50 days for	456 5.18.8.2.3.0	Installation of scum collector pipes (x1), EQT015	30 days	Thu 19/10/23	Fri 17/11/23	Thu 19/10/23	Fri 17/11/23	50 days 453,41	1	ME - B x 4~						
495.118.2.1.2.1 Intralalization of fair blowers (Dol), EXTODIS 30 days That 1/19/123 Tex	457 5.18.8.2.3.	Installation of piston type primary sludge pumps (x3), EQT016	30 days	Fri 14/07/23	Sat 12/08/23	Fri 14/07/23	Sat 12/08/23	0 days 451,41	4 458	ME - C x 4~						
665 18.8 2.8 installation of instrumentations, EXTOSS 1 66 days The 12/16/23 Sun 16/12/23 The 12/16/23 Sun 16/12/23 The 12/16/23 Sun 16/12/23 The 12/16/23 Sun 16/12/23 Sun 16	458 5.18.8.2.3.8	Installation of drain pumps (x1), EQT007	30 days	Sun 13/08/23	Mon 11/09/23	Sun 13/08/23	Mon 11/09/	0 days 457,41	7 459	ME - C x 4~				4		
46.5 1.8.8.2.3: Installation of Platforms, Covers etc., PST, EC(1050) 60 days Tile 21/09/23 Sun 10/11/23 This 10/09/23 Sun 10/11/23 This 10/09/23 Sun 10/11/23 This 10/09/23 Sun 10/11/23 This 10/09/23 This 10/09/2	9 459 5.18.8.2.3.9	Installation of air blowers (x2), EQT018	30 days	Tue 12/09/23	Wed 11/10/23	Tue 12/09/23	Wed 11/10/	0 days 458,42	0 460	ME - C x 4~						
462 51.8 8.2.4 Bettrical installation of VS bytichboards, PST 60 days 5st 15/64/23 To 15/6	0 460 5.18.8.2.3.:	Installation of instrumentations, EQT035-1	60 days	Thu 12/10/23	Sun 10/12/23	Thu 12/10/23	Sun 10/12/23	27 days 459,52		ME - C x 4~						
463 5.18.8.2.4 Electrical Installation for PST No. 1"4 260 days 5at 15/04/23 Sat 15/04/23	461 5.18.8.2.3.:	Installation of Platforms, Covers etc., PST, EQT050	60 days	Thu 21/09/23	Sun 19/11/23	Thu 21/09/23	Sun 19/11/23	48 days		ME - F x 4~						
466 5.18.8.2.4. Installation of IV Switchboards, PST 60 days Sat 15/04/23 Tue 13/06/23 Sat 15/04/23 Sat 15/04/23 Tue 13/06/23 Sat 15/04/23 Tue 13/06/23 Sat 15/04/23 Sat 15/04	462 5.18.8.2.3.:	Site Acceptance Tests - mechanical aspects including alignment an	150 days	Fri 14/07/23	Sun 10/12/23	Fri 14/07/23	Sun 10/12/23	27 days 451		ME - D x 2^						
465 5.18.8.2.4. Installation of PLC Panel, PST 60 days Sat 15/04/23 Tue 13/06/23 Sat 15/04/23 Tue 13/06/23 30 days 437 467	463 5.18.8.2.4	Electrical Installations for PST No. 1~4	260 days	Sat 15/04/23	Sat 30/12/23	Sat 15/04/23	Sat 30/12/23	0 days 439	474							
466 5.18.8.2.4. Installation of cable trays and cable containments, PST 90 days \$115/04/23 Thu 13/07/23 Sat 15/04/23 Thu 13/07/23 Ved 11/10/2. 0 days 464,465,466 469F-30 days, 472,470 468 5.18.8.2.4. Cables laying and terminations, PST 90 days F1 13/07/23 Thu 20/07/23 Sat 30/12/23 Sat 30/1	464 5.18.8.2.4.:	Installation of LV Switchboards, PST	60 days	Sat 15/04/23	Tue 13/06/23	Sat 15/04/23	Tue 13/06/23	30 days 433	467	LV - A x 4~€						
467 5.18.8.2.4. Cables laying and terminations, PST 90 days Fri 14/07/23 Wed 11/10/23 Fri 14/07/23 Wed 11/10/2 Gris 14/07/23 Thu 20/07/23 Sut 30/12/23 Sut 30/12/	465 5.18.8.2.4.;	Installation of PLC Panel, PST	60 days	Sat 15/04/23	Tue 13/06/23	Sat 15/04/23	Tue 13/06/23	30 days 437	467							—
468 5.18.8.2.4.¹ Tentative Civil Handover Date, LV cables draw pits from IW to PST 1 day Thu 20/07/23 Thu 20/07/23 Thu 20/07/23 Thu 20/07/23 24 days 469FF+30 days 469FF+	466 5.18.8.2.4.:	Installation of cable trays and cable containments, PST	90 days	Sat 15/04/23	Thu 13/07/23	Sat 15/04/23	Thu 13/07/23	0 days	467							
4695.18.8.2.4. Energisation of LV Switchboards, PST 1 day run 12/09/23 Tue 12/09/23 Sat 30/12/23 Sat 30/12/23 Sat 30/12/23 Tue 12/09/23 Tue 12/09/2	467 5.18.8.2.4.4	Cables laying and terminations, PST	90 days	Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/	0 days 464,46	5,46€469FS-30 days,47	72,470						
4705.18.8.2.4. Site Acceptance Tests - Electrical aspects including voltage and cu 80 days Thu 12/10/23 Sat 30/12/23 Thu 12/10/23 Sat 30/12/23 Thu 12/10/23 Sun 10/12/23 57 days 4715.18.8.2.5 SCADA Systems, PST No. 1"4 60 days Thu 12/10/23 Sat 25/11/23 Una 10/12/23 Sat 25/11/23 Una 10/12/23 Una 10/12/2	468 5.18.8.2.4.!	Tentative Civil Handover Date, LV cables draw pits from IW to PST	1 day	Thu 20/07/23	Thu 20/07/23	Thu 20/07/23	Thu 20/07/23	24 days	469FF+30 days							€_20/07
4715.18.8.2.5 SCADA Systems, PST No. 1"4 60 days Thu 12/10/23 Sun 10/12/23 Thu 12/10/23 Sun 10/12/23 Sun 10/	469 5.18.8.2.4.0	Energisation of LV Switchboards, PST	1 day	Tue 12/09/23	Tue 12/09/23	Tue 12/09/23	Tue 12/09/23	109 days 467FS-3	30 da 474	LV - A x 4~€						12/09
472 5.18.8.2.5.: Configuration of PLC System 45 days Thu 12/10/23 Sat 25/11/23 Thu 12/10/23 Sat 25/11/23 0 days 467 473 PLC - B x 1 473 5.18.8.2.5.: Site Acceptance Test for PLC System at PST No. 1 ⁻⁴ 15 days Sun 26/11/23 Sun 10/12/23 Su	470 5.18.8.2.4.	Site Acceptance Tests - Electrical aspects including voltage and cur	80 days	Thu 12/10/23	Sat 30/12/23	Thu 12/10/23	Sat 30/12/23	2 days 467	345	LV - A x 4~6						
473 5.18.8.2.5.: Site Acceptance Test for PLC System at PST No. 1~4 15 days Sun 26/11/23 Sun 10/12/23 Sun 26/11/23 Sun 10/12/23 O days 472 474 5.18.8.2.6 Site Acceptance Test for E&M Equip and Instrumentations calibration 15 edays Sat 30/12/23 Sun 14/01/24 Sat 30/12/23 Sun 14/01/24 0.63 edays 450,463,465475 475 5.18.8.2.7 System Commissioning for E&M Equip at PST No, 1~4 15 days Mon 15/01/24 Mon 29/01/ O days 474,473FF 476 Task Milestone Milestone Summary Manual Summary Manual Summary Manual Summary Manual Summary Manual Summary Manual Summary Slack (Float) Slack Task Milestone, Tentative Summary Manual Summary Slack (Float) Slack Task Milestone, Tentative Summary Manual Summary Slack (Float) Slack	471 5.18.8.2.5	SCADA Systems, PST No. 1~4	60 days	Thu 12/10/23	Sun 10/12/23	Thu 12/10/23	Sun 10/12/23	57 days								
474 5.18.8.2.6 Site Acceptance Test for E&M Equip and Instrumentations calibration 15 edays Sat 30/12/23 Sun 14/01/24 Sat 30/12/23 Sun 14/01/24 0.63 edays 450,463,465475 475 5.18.8.2.7 System Commissioning for E&M Equip at PST No, 1~4 15 days Mon 15/01/24 Mon 29/01/ 0 days 474,473FF 476 Task Milestone Project Summary Project Summary Manual Summary Manual Summary Manual Summary Slack (Float) Slack Slack (Float) Slack Slack (Float) Slack Milestone (Actual) ** **Task Milestone Tentative Summary Manual Summary Manual Summary Slack (Float) Slack Slack (Float) Slack Slack (Float) Slack Slack (Float) Slack Slack Slack (Float) Slack Sla	472 5.18.8.2.5.:	Configuration of PLC System	45 days	Thu 12/10/23	Sat 25/11/23	Thu 12/10/23	Sat 25/11/23	0 days 467	473	PLC - B x 1						
475 5.18.8.2.7 System Commissioning for E&M Equip at PST No, 1~4 15 days Mon 15/01/24 Mon 29/01/ 0 days 474,473FF 476 Task Milestone Project Summary Manual Summary Man	473 5.18.8.2.5.:	Site Acceptance Test for PLC System at PST No. 1~4	15 days	Sun 26/11/23	Sun 10/12/23	Sun 26/11/23	Sun 10/12/23	0 days 472	475FF,1270							
Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) * Milestone, Tentative Summary Manual Summary Project Summary Slack (Float) Slack	4 474 5.18.8.2.6	Site Acceptance Test for E&M Equip and Instrumentations calibration	15 edays	Sat 30/12/23	Sun 14/01/24	Sat 30/12/23	Sun 14/01/24	0.63 edays 450,46	3,469475							
Stwise Milestone, Tentative Summary Manual Summary	5 475 5.18.8.2.7	System Commissioning for E&M Equip at PST No, 1~4	15 days	Mon 15/01/24	Mon 29/01/24	Mon 15/01/24	Mon 29/01/	0 days 474,47	3FF 476							
Stwise Milestone, Tentative Summary Manual Summary											4		LL		ahada A	the distribution of the second
tect DE/2018/04					Critical	Split	Manual Pr	rogress	Milestone (Actual)	*						
: 28/07/21	Milestone, *	Tentative ♥ Summary Manual Sur	nmary	 Critical 	Progres	ss	Slack (Floa	at)	Slack							

					Shek Wu H	lui Effluent Polishing Plant - Main Works Sta	ge 1 E&M Works for	ewage Treatment Facilities											
ID WBS Task Name		Ouration between Task Start Start and Finish	Finish	Early Start	Early Finish	Free Slack Predecessors Successors	Resource Names	2020 Half 1, 2020 , Half 2,	2020	2021 Half 1,	2021	l U+16	2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	. Half 2, 2	2023	2024 Half 1, 2
476 5.18.8.2.8	Risk Allowances for Completion of Processing Plant at PST No. 1~4	7 edays Mon 29/01/24	Mon 05/02/24	Man 20/01/24	Mon 05/02/	2.63 edays 475 1266	- I turnes	N J M M M J		N Hair I,		M				N J		S N	
		150 days Fri 14/07/23															1		
	Building Services Installations for PST No. 1~4		Sun 10/12/23		Sun 10/12/23		MAYAG B.												
478 5.18.8.2.9.:	Mechanical Ventilation and Air Conditioning System, PST	90 days Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/	0 days 484	MVAC - B x												
479 5.18.8.2.9.:	Lighting and Power Distribution System, PST	90 days Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/	0 days 484	BS - A x 4~6												
480 5.18.8.2.9.:	Plumbing Installation, PST	80 days Fri 14/07/23	Sun 01/10/23	Fri 14/07/23	Sun 01/10/23	0 days 1237 1239,484	Pb - B x 4~€							The state of the s			1		
481 5.18.8.2.9.4	CCTV Installation (9 indoor + 2 outdoor Cameras), PST	60 days Fri 14/07/23	Mon 11/09/23	Fri 14/07/23	Mon 11/09/	0 days 439FS+60 da484,1269	BS - B x 4~€							The state of the s					
2 482 5.18.8.2.9.!	Fire Services Installation, PST	85 days Fri 14/07/23	Fri 06/10/23	Fri 14/07/23	Fri 06/10/23	0 days 1190,1202,1203,4	84 FS - A x 4~6										December 1		
3 483 5.18.8.2.9.0	Earthing and Lightning Protection System, PST	90 days Fri 14/07/23	Wed 11/10/23	Fri 14/07/23	Wed 11/10/	0 days 484	BS - C x 2~4										100000		
484 5.18.8.2.9.	Testing and Commissioning of Building Services Installations, PST	60 days Thu 12/10/23	Sun 10/12/23	Thu 12/10/23	Sun 10/12/23	113 days 478,479,48C360FF	BS - C x 2~4							1					
485 5.19 Biorea	ctors No. 2A & 2B, Portion B-4 (PS 6B2.4)	1326 days Sat 15/08/20	Mon 01/04/24	Sat 15/08/20	Mon 01/04	0 days			+++		++-+							+	
5 486 5.19.1 Plani	ned Key Date Completion Date - KD1A, BR 2A & 2B	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	0 days 520FF,521FF				6 30/10									
	ned Key Date Completion Date - KD1B, BR 2A & 2B	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 522FF						@ 01/06							
	ned Sectional Completion Date - Section 1, BR 2A & 2B	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21		0 days 523FF,524FF							12/07						
				Mon 01/04/24															
	ned Sectional Completion Date - Section 2, BR 2A & 2B	0 days Mon 01/04/24	Mon 01/04/24			0 days 595FF,594FF													
	ction of Suppliers for major plant and materials for BR 2A & 2B	193 days Tue 01/09/20	Fri 12/03/21	Tue 01/09/20		96 days													
491 5.19.5.1 BR	R - pre-treatment fine screens (Marking Scheme Approach), EQT019	150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days													
492 5.19.5.1.1	Submission for acceptance of purchasing package	60 days Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days 493													
3 493 5.19.5.1.2	Invitation of quotations for purchasing package	60 days Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days 492 494													
4 494 5.19.5.1.3	Acceptance of conforming quotation (Completed)	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days 493 523				*	+								
5 495 5.19.5.2 BR	R - air diffusion system (Marking Scheme Approach), EQT017	180 days Tue 01/09/20	Sat 27/02/21	Tue 01/09/20	Sat 27/02/21	0 days			+++		+								
	Submission for acceptance of purchasing package including proposed	90 days Tue 01/09/20	Sun 29/11/20	Tue 01/09/20	Sun 29/11/20	0 days 497													
	marking scheme																		
7 497 5.19.5.2.2	Invitation of quotations for purchasing package	60 days Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	0 days 496 498				*									
3 498 5.19.5.2.3	Acceptance of conforming quotation	30 days Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days 497 523				*	-								
9 499 5.19.5.3 BR	R - submersible mixers, C11, EQT020	150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days			+++	-									
0 500 5.19.5.3.1	Submission for acceptance of purchasing package	60 days Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days 501				-									
1 501 5.19.5.3.2	Invitation of quotations for purchasing package	60 days Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days 500 502													
	Acceptance of conforming quotation (Completed)	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days 501 523				+									
	R - mixed liquor return pumps, C11, EQT008	150 days Mon 14/09/20	Wed 10/02/21	Mon 14/09/20		0 days				-									
	Submission for acceptance of purchasing package	60 days Mon 14/09/20	Thu 12/11/20		Thu 12/11/20	0 days 505													
5 505 5.19.5.4.2	Invitation of quotations for purchasing package	60 days Fri 13/11/20	Mon 11/01/21	Fri 13/11/20	Mon 11/01/21	0 days 504 506									Part I and I				
506 5.19.5.4.3	Acceptance of conforming quotation (Completed)	30 days Tue 12/01/21	Wed 10/02/21	Tue 12/01/21	Wed 10/02/21	0 days 505 523													
7 507 5.19.5.5 BR	R - scum removal systems, C11, EQT021, EQT022	150 days Mon 14/09/20	Wed 10/02/21	Mon 14/09/20	Wed 10/02/21	126 days				-		-							
8 508 5.19.5.5.1	Submission for acceptance of purchasing package	60 days Mon 14/09/20	Thu 12/11/20	Mon 14/09/20	Thu 12/11/20	0 days 509			-										
9 509 5.19.5.5.2	Invitation of quotations for purchasing package	60 days Fri 13/11/20	Mon 11/01/21	Fri 13/11/20	Mon 11/01/21	0 days 508 510				*									
510 5.19.5.5.3	Acceptance of conforming quotation	30 days Tue 12/01/21	Wed 10/02/21	Tue 12/01/21	Wed 10/02/21	30 days 509 523				-									
1 511 5.19.5.6 BR	R - aeration blowers (Marking Scheme Approach), EQT039	180 days Mon 14/09/20	Fri 12/03/21	Mon 14/09/20	Fri 12/03/21	96 days			-		₩								
2 512 5.19.5.6.1	Submission for acceptance of purchasing package including proposed	90 days Mon 14/09/20	Sat 12/12/20	Mon 14/09/20	Sat 12/12/20	0 days 513													
	marking scheme											-							
3 513 5.19.5.6.2	Invitation of quotations for purchasing package	60 days Sun 13/12/20	Wed 10/02/21	Sun 13/12/20	Wed 10/02/21	0 days 512 514				*									
4 514 5.19.5.6.3	Acceptance of conforming quotation	30 days Thu 11/02/21	Fri 12/03/21	Thu 11/02/21	Fri 12/03/21	0 days 513 523				1									
5 515 5.19.5.7 BR	R - instrumentations, C11, EQT035-2	150 days Thu 01/10/20	Sat 27/02/21	Thu 01/10/20	Sat 27/02/21	109 days			-		-								
	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days 517													
	Invitation of quotations for purchasing package	60 days Mon 30/11/20	Thu 28/01/21		Thu 28/01/21	0 days 516 - 518				-				-					
	Acceptance of conforming quotation	30 days Fri 29/01/21	Sat 27/02/21		Sat 27/02/21	13 days 517 523				-									
	gn Submissions for BR 2A & 2B	448 days Sat 15/08/20	Sat 06/11/21		Sat 06/11/21	0 days								-					
	ectrical schematic drawings for BR No. 2A & 2B	60 days Sat 15/08/20	Tue 13/10/20		Tue 13/10/20	0 days 486FF													
521 5.19.6.2 CD	OSO80-3 - Civil and dimensional requirements drawings for BR 2A&2B up to +	55 days Tue 01/09/20	Sun 25/10/20	Tue 01/09/20	Sun 25/10/20	O days 486FF				-				-					
2 522 5.19.6.3 CD	DS081-3 - Civil and dimensional requirements drawings for BR 2A & 2	281 days Fri 28/08/20	Fri 04/06/21	Fri 28/08/20	Fri 04/06/21	0 days 487FF			-	•		7							
3 523 5.19.6.4 CD	DS004 - Detailed Design for Bioreactor 2A and 2B	120 edays Fri 12/03/21	Sat 10/07/21	Fri 12/03/21	Sat 10/07/21	0.63 edays 494,498,502530,533,536,539,5	42,545				-	_							
4 524 5.19.6.5 CE	DS023 - Detailed Design for Electrical Installations for BR No. 2A & 2B	30 edays Thu 07/10/21	Sat 06/11/21	Thu 07/10/21	Sat 06/11/21	0 edays 72,82,90,18 73,488FF,697													
5 525 5.19.6.6 CD	DS034-3 - Detailed Design for Electrical Installations BS at BR No. 2A 8	100 edays Fri 12/03/21	Sun 20/06/21	Fri 12/03/21	Sun 20/06/21	22.38 edays 133 589,488FF,590					-	_					 		
5 526 5.19.6.7 CE	DS025-3 - Detailed Design for LV Switchboards for BR 2A and 2B	60 edays Mon 03/05/21	Fri 02/07/21	Mon 03/05/21	Fri 02/07/21	0.63 edays 68 683,488FF					1			-					
	DS050-3 - Detailed Design for Lifting Appliances - BR 2A & 2B	120 edays Thu 01/10/20	Fri 29/01/21	Thu 01/10/20		0 edays 113 557,488FF			+	1									
	nufacturing and Delivery of Plant & Materials	740 days Fri 29/01/21	Tue 07/02/23		Tue 07/02/23						\Box	Щ.							
			Tue 07/02/23		Tue 07/02/23														
	re-treatment Fine Screens, EQT019	577 days Sun 11/07/21																	
	Manufacturing and Factory Acceptance Test of Plant	240 days Sun 11/07/21	Mon 07/03/22		Mon 07/03/														
1 531 5.19.7.1.2	Shipping and Delivery of Plant to site	45 days Sun 25/12/22	Tue 07/02/23		Tue 07/02/23														
2 532 5.19.7.2 Ai	ir Diffusion System, EQT017	577 days Sun 11/07/21	Tue 07/02/23	Sun 11/07/21	Tue 07/02/23	168 days													
		p		-14			<u> </u>												
Task	Milestone ◆ Project Summ	ary Late	Critical S	Split	Manual Pr	rogress Milestone (Actual)	*												
estwise Milestone, Te	entative Summary Manual Summ	ary Critical	Progress	-	Slack (Floa	at) Slack	_												

The Government of the Hong Kong Sp	Department of Administration Region					Shek Wu H			ne for DE/2018/04 ge 1 E&M Works for	Sewage Treatment Facilities									
ID WBS	Fask Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Free Slack Predecess	sors Successors	Resource Names		Half 2, 2020	2021 Half 1, 2021	Half 2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 20	23 . Ha	If 2, 2023	2024 Half
33 533 5.19.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 day:	Sun 11/07/21	Mon 07/03/22	Sun 11/07/21	Mon 07/03/	292 days 523	534		L W L W L L L L		М	I M I I	5 N J		S N J		<u>, </u>	N.
34 534 5.19.7.2.2	Shipping and Delivery of Plant to site	45 day:	Sun 25/12/22	Tue 07/02/23	Sun 25/12/22	Tue 07/02/23	83 days 533,560	SS-6574								-			
55 535 5.19.7.3	Submersible Mixer, EQT020	577 day:	Sun 11/07/21	Tue 07/02/23	Sun 11/07/21	Tue 07/02/23	213 days									2			
6 536 5.19.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 day:	Sun 11/07/21	Mon 07/03/22	Sun 11/07/21	Mon 07/03/	292 days 523	537					+						
37 537 5.19.7.3.2	Shipping and Delivery of Plant to site	45 day:	Sun 25/12/22	Tue 07/02/23	Sun 25/12/22	Tue 07/02/23	44 days 536,560	SS-6575								×			
38 538 5.19.7.4	Mixed Liquor Return Pumps, EQT008		Sun 11/07/21	Tue 07/02/23		Tue 07/02/23								 					
39 539 5.19.7.4.1	Manufacturing and Factory Acceptance Test of Plant	240 days	Sun 11/07/21	Mon 07/03/22	Sun 11/07/21	Mon 07/03/	292 days 523	540					+	_					
40 540 5.19.7.4.2	Shipping and Delivery of Plant to site		Sun 25/12/22	Tue 07/02/23	Sun 25/12/22	Tue 07/02/23		SS-6576								-			
41 541 5.19.7.5	Sum Removal System, EQT021, EQT022		Sun 11/07/21	Tue 07/02/23		Tue 07/02/23													
42 542 5.19.7.5.1	Manufacturing and Factory Acceptance Test of Plant		Sun 11/07/21	Mon 07/03/22		Mon 07/03/		543					+						
43 543 5.19.7.5.2	Shipping and Delivery of Plant to site		Sun 25/12/22	Tue 07/02/23		Tue 07/02/23													
44 544 5.19.7.6	Aeration Blowers, EQT039		Sun 11/07/21	Tue 07/02/23		Tue 07/02/23													
45 545 5.19.7.6.1	Manufacturing and Factory Acceptance Test of Plant (to be witnesse		Sun 11/07/21	Mon 07/03/22		Mon 07/03/		546					1						
6 546 5.19.7.6.2	Shipping and Delivery of Plant to site		Sun 25/12/22	Tue 07/02/23			173 days 545,5609									-			
47 547 5.19.7.7	Instrumentations, EQT035-2		Sun 11/07/21	Tue 07/02/23		Tue 07/02/23		33-0376											
8 548 5.19.7.7.1	Manufacturing and Factory Acceptance Test of Plant		Sun 11/07/21	Mon 07/03/22		Mon 07/03/		549					1						
9 549 5.19.7.7.2			Sun 25/12/22	Tue 07/02/23		Tue 07/02/23													
0 550 5.19.7.8	Shipping and Delivery of Plant to site			Tue 07/02/23		Tue 07/02/23		55-65/5											
	Stoplogs and Penstocks, EQT013		Sun 11/07/21					552					↓ ↓						
51 551 5.19.7.8.1	Manufacturing and Factory Acceptance Test of Plant		Sun 11/07/21	Mon 07/03/22		Mon 07/03/		552											
52 552 5.19.7.8.2	Shipping and Delivery of Plant to site		Sun 25/12/22	Tue 07/02/23		Tue 07/02/23		55-05/1											
3 553 5.19.7.9	Pipework, Valves and Electric Actuators, EQT036, EQT042 (Rev. 11)		Thu 28/10/21	Tue 07/02/23		Tue 07/02/23		FFF						Ų .					
4 554 5.19.7.9.1	Manufacturing and Factory Acceptance Test of Plant		Thu 28/10/21	Fri 24/06/22		Fri 24/06/22	183 days 523	555							-				
55 555 5.19.7.9.2	Shipping and Delivery of Plant to site		Sun 25/12/22	Tue 07/02/23		Tue 07/02/23		SS-6572								-			
6 556 5.19.7.10	Lifting Appliances		Fri 29/01/21	Tue 07/02/23	Fri 29/01/21														
7 557 5.19.7.10.1	Manufacturing and Factory Acceptance Test of Plant		Fri 29/01/21	Thu 26/08/21	Fri 29/01/21			558											
558 5.19.7.10.2	Shipping and Delivery of Plant to site		Sun 25/12/22	Tue 07/02/23	Sun 25/12/22	Tue 07/02/23	16 days 557,560S	SS-6564								-			
559 5.19.8	Site Installation Work	348 days	Thu 23/02/23	Mon 05/02/24	Thu 23/02/23	Mon 05/02	0 days												#
560 5.19.8.1	Tentative Civil Handover Date, Portion B-4, BR2A & 2B (Rev. 5)		Thu 23/02/23	Thu 23/02/23	Thu 23/02/23		0 days	564,570,581,589FS	+90 ec							•	23/02		
561 5.19.8.2	Tentative Civil Handover Date, LV cables draw pits from MFB2 to BR2		Thu 01/06/23	Thu 01/06/23	Thu 01/06/23		30 days	584FF+30 days									@_01/0		
2 562 5.19.8.3	Commencement of E&M Installation at Bioreactor No. 2A & 2B	347 days	Fri 24/02/23	Mon 05/02/24	Fri 24/02/23	Mon 05/02	0 days 560												+
563 5.19.8.3.1	Provision of Temporary Water Supply, Electricity Supply, Lighting, W	7 days	Fri 24/02/23	Thu 02/03/23	Fri 24/02/23	Thu 02/03/23	0 days 560												
4 564 5.19.8.3.2	Installation of Lifting Appliances at BR 2A & 2B	67 days	Fri 24/02/23	Mon 01/05/23	Fri 24/02/23	Mon 01/05	85 days 560,558												
5 565 5.19.8.3.2.:	Coping Level EOT Crane LA-03-01 SWL 5t	30 days	Fri 24/02/23	Sat 25/03/23	Fri 24/02/23	Sat 25/03/23	0 days	567,568,569	LA - A x 4~€										
6 566 5.19.8.3.2.2	Coping Level EOT Crane LA-03-02 SWL 5t	30 days	Fri 24/02/23	Sat 25/03/23	Fri 24/02/23	Sat 25/03/23	0 days	567,568,569	LA - B x 4~€										
57 567 5.19.8.3.2.	Coping Level EOT Crane LA-03-03 SWL 5t	30 days	Sun 26/03/23	Mon 24/04/23	Sun 26/03/23	Mon 24/04/	0 days 565,566	569	LA - A x 4~€										
8 568 5.19.8.3.2.4	Coping Level Mobile A-frame LA-03-04 SWL 4t	7 days	Sun 26/03/23	Sat 01/04/23	Sun 26/03/23	Sat 01/04/23	23 days 565,566	569	LA - B x 4~€										
9 569 5.19.8.3.2.!	T&C, Loading Test for Lifting Appliances at Bioreactor No. 2A & 2B	7 days	Tue 25/04/23	Mon 01/05/23	Tue 25/04/23	Mon 01/05/	0 days 565,566,	567574	LA - B x 4~€										
570 5.19.8.3.3	Mechanical Installations for E&M Equip at BR 2A & 2B	270 days	Fri 24/02/23	Mon 20/11/23	Fri 24/02/23	Mon 20/11	10 days 560	586										-	
571 5.19.8.3.3.:	Installation of penstocks and stoplogs (Penstocks 8nos, Stoplogs 8	90 days	Fri 24/02/23	Wed 24/05/23	Fri 24/02/23	Wed 24/05/	0 days 552	580	ME - E x 4~							I			
2 572 5.19.8.3.3.:	Installation of pipework and valves, EQT036	150 days	Fri 24/02/23	Sun 23/07/23	Fri 24/02/23	Sun 23/07/23	0 days 555	579	ME - C x 4~										
573 5.19.8.3.3.	Installation of pre-treatment fine screens (x4)	28 days	Fri 24/02/23	Thu 23/03/23	Fri 24/02/23	Thu 23/03/23	0 days 531	575	ME - A x 4~							1			
4 574 5.19.8.3.3.4	Installation of air diffusion system (x2), EQT017	90 days	Tue 02/05/23	Sun 30/07/23	Tue 02/05/23	Sun 30/07/23	0 days 569,534	578	ME - D x 2^								*	h III	
5 575 5.19.8.3.3.!	Installation of submersible mixers (x16), EQT020	90 days	Fri 24/03/23	Wed 21/06/23	Fri 24/03/23	Wed 21/06/	162 days 573,537	586	ME - B x 4~										
576 5.19.8.3.3.0	Installation of mixed liquor return pumps (x6), EQT008	30 days	Fri 24/02/23	Sat 25/03/23	Fri 24/02/23	Sat 25/03/23	0 days 540	577	ME - A x 4^							1			
7 577 5.19.8.3.3.	Installation of scum removal systems (x2), EQT022	45 days	Sun 26/03/23	Tue 09/05/23	Sun 26/03/23	Tue 09/05/23	205 days 576,543	586	ME - B x 4~										
578 5.19.8.3.3.1	Installation of aeration blowers (x4), EQT039	45 days	Mon 31/07/23	Wed 13/09/23	Mon 31/07/23	Wed 13/09/	78 days 574,546	586	ME - D x 2^										
9 579 5.19.8.3.3.9	Installation of instrumentations, EQT035-2	60 days	Mon 24/07/23	Thu 21/09/23	Mon 24/07/23	Thu 21/09/23	70 days 572,549	586	ME - D x 2^										
0 580 5.19.8.3.3.:	Site Acceptance Tests - mechanical aspects including alignment an	180 days	Thu 25/05/23	Mon 20/11/23	Thu 25/05/23	Mon 20/11/	10 days 571	586	ME - D x 2^									_	
1 581 5.19.8.3.4	Electrical Installations for E&M Equip at BR 2A & 2B	280 days	Fri 24/02/23	Thu 30/11/23	Fri 24/02/23	Thu 30/11/23	0 days 560	586								3		+++++++++++++++++++++++++++++++++++++++	
2 582 5.19.8.3.4.:	Installation of cable trays and cable containments	120 days	Fri 24/02/23	Fri 23/06/23	Fri 24/02/23	Fri 23/06/23	0 days 560	583								1			
3 583 5.19.8.3.4.:	Cables laying and terminations	100 days	Sat 24/06/23	Sun 01/10/23	Sat 24/06/23	Sun 01/10/23	0 days 582	585,756											
4 584 5.19.8.3.4.	Energisation of LV Switchboards, BR2	1 day	Mon 31/07/23	Mon 31/07/23	Mon 31/07/23	Mon 31/07/	122 days 561FF+30	0 da 586	LV - A x 4~6							12 1 1 1 1 1 1 1		31/07	
5 585 5.19.8.3.4.4	Site Acceptance Tests - Electrical aspects including voltage and cur	60 days	Mon 02/10/23	Thu 30/11/23	Mon 02/10/23	Thu 30/11/23	32 days 583	345	LV - A x 4~6										Ш
5 586 5.19.8.3.5	Site Acceptance Test for E&M Equip at BR 2A & 2B		Thu 30/11/23	Sat 30/12/23			0.63 edays 570,575,												1
7 587 5.19.8.3.6	System Commissioning for E&M Equip at BR 2A & 2B		Sun 31/12/23	Mon 29/01/24		Mon 29/01/	0 days 586,758												1
8 588 5.19.8.3.7	Risk Allowances for Completion of Processing Plant at BR 2A & 2B		Mon 29/01/24	Mon 05/02/24		Mon 05/02/		1266											
9 589 5.19.8.3.8	Building Services Installations for BR 2A & 2B		Thu 25/05/23	Tue 05/12/23		Tue 05/12/23													-
90 590 5.19.8.3.8.	Lighting and Power Distribution System, BR2		Thu 25/05/23	Sat 21/10/23		Sat 21/10/23	0 days 525	595	BS - A x 4~6								+		
330 3.13.0.3.0.	mpg	130 days			25,05/25	22, 20, 23	- 30,0020		35					1.1.111					.11.
	Fask Milestone ♦ Project Sum	nmary [************************************	Late	Critical S	plit	Manual Pi	rogress	Milestone (Actual)	*										
Bestwise	dilestone, Tentative Summary Manual Sun		Critical	Progress		Slack (Flor		Slack											
ect: DE/2018/04																			
e: 28/07/21																			


Drainage Services Department The Generomated of the Heapt Road Special Administration Region				Shek Wu l		oosed Work Programme ant - Main Works Stage		ewage Treatment Facilities	es					A
ID WBS Task Name	Duration between Task Start Start and Finish	Finish	Early Start	Early Finish	Free Slack Predecesso	rs Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 202	11	Half 2, 2021	2022 2023 Half 1, 2022 Half 2, 2022 Half 1, 2023 Half 2, 2023	2024 Half 1, 2024
591.5.19.8.3.8.: Plumbing Installation, BR2	120 days Thu 25/05/23	Thu 21/09/23	Thu 25/05/23	Thu 21/09/23	10 days 1237	1239,595	Pb - A x 4~6	N J M M			M I M			L N I J T
592 5.19.8.3.8.: CCTV Installation (7 indoor + 2 outdoor Cameras), BR2	60 days Sat 24/06/23	Tue 22/08/23		Tue 22/08/23			BS - B x 4~6							
	120 days Thu 25/05/23	Thu 21/09/23	Thu 25/05/23			1190,1202,1203,595	FS - B x 4~6							
593 5.19.8.3.8. Fire Services Installation, BR2														
594 5.19.8.3.8.! Lightning Protection System, BR2	60 days Thu 25/05/23	Sun 23/07/23		Sun 23/07/23		489FF	BS - C x 2~4							
595 5.19.8.3.8.0 Testing and Commissioning of Building Services Installations, BR2	45 days Sun 22/10/23	Tue 05/12/23		Tue 05/12/23		92489FF	BS - C x 2~4							
596 5.20 Membrane Facilities Building, Portion B-5 (PS 6B.2.4)	1320 days Fri 21/08/20	Mon 01/04/24	Fri 21/08/20	Mon 01/04	0 days									
597 5.20.1 Planned Key Date Completion Date - KD1A, MFB No. 2	0 days Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	Fri 30/10/20	0 days 643FF,644	FF				@ 30/10				
Planned Key Date Completion Date - KD1B, MFB No. 2	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 645FF						•	01/06		
599 5.20.3 Planned Sectional Completion Date - Section 1, MFB No. 2	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 646FF,647	FF						@ 12/07		
600 5.20.4 Planned Sectional Completion Date - Section 2, MFB No. 2	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	Mon 01/04/	0 days									
601 5.20.5 Selection of Suppliers for major plant and materials for MFB	224 days Tue 01/09/20	Mon 12/04/21	Tue 01/09/20	Mon 12/04	56 days				-					
2 602.5.20.5.1 MFS - hollow fibre membrane modules (Marking Scheme Approach), ref. EQ1	150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days				-	-				
6 603 5.20.5.1.1 Submission for acceptance of purchasing package including proposed marking scheme	60 days Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days	604								
604.5.20.5.1.2 Invitation of quotations for purchasing package	60 days Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days 603	605				4				
605 5.20.5.1.3 Acceptance of conforming quotation (Completed)	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days 604	646				<u> </u>	-			
606 5.20.5.2 MFS - air scour blowers, C11, ref. EQT040	150 days Tue 01/09/20	Thu 28/01/21	Tue 01/09/20	Thu 28/01/21	0 days									
607 5.20.5.2.1 Submission for acceptance of purchasing package	60 days Tue 01/09/20	Fri 30/10/20	Tue 01/09/20	Fri 30/10/20	0 days	608								
	60 days Sat 31/10/20	Tue 29/12/20	Sat 31/10/20	Tue 29/12/20	0 days 607	609								
608 5.20.5.2.2 Invitation of quotations for purchasing package						648								
609 5.20.5.2.3 Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	0 days 608	040								
610 5.20.5.3 MFS - permeate pumps, C11, ref. EQT024	180 days Tue 01/09/20	Sat 27/02/21	Tue 01/09/20	Sat 27/02/21	0 days									
611 5.20.5.3.1 Submission for acceptance of purchasing package	90 days Tue 01/09/20	Sun 29/11/20	Tue 01/09/20	Sun 29/11/20	0 days	612								
612 5.20.5.3.2 Invitation of quotations for purchasing package	60 days Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	0 days 611	613								
613 5.20.5.3.3 Acceptance of conforming quotation (Completed)	30 days Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days 612	646				-				
614 5.20.5.4 MFS - compressed air system, C11, ref. EQT029	120 days Tue 15/09/20	Tue 12/01/21	Tue 15/09/20	Tue 12/01/21	98 days				-		+-			
615 5.20.5.4.1 Submission for acceptance of purchasing package	60 days Tue 15/09/20	Fri 13/11/20	Tue 15/09/20	Fri 13/11/20	0 days	616			-					
616 5.20.5.4.2 Invitation of quotations for purchasing package	30 days Sat 14/11/20	Sun 13/12/20	Sat 14/11/20	Sun 13/12/20	0 days 615	617				-				
617 5.20.5.4.3 Acceptance of conforming quotation	30 days Mon 14/12/20	Tue 12/01/21	Mon 14/12/20	Tue 12/01/21	48 days 616	648								
618 5.20.5.5 MFS - chemical storage tanks, C11, ref. EQT025	120 days Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	82 days					-				
619 5.20.5.5.1 Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	620								
620 5.20.5.5.2 Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20		Tue 29/12/20	0 days 619	621								
621 5.20.5.5.3 Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21		Thu 28/01/21	32 days 620	648								
	120 days Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	82 days									
					0 days 2,30	624								
623 5.20.5.6.1 Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20		Sun 29/11/20										
624.5.20.5.6.2 Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20	Mon 30/11/20		0 days 623	625								
625 5.20.5.6.3 Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21		Thu 28/01/21	32 days 624	648								
6265.20.5.7 MFS - return activated sludge pumps (Marking Scheme Approach), ref. EQTO:	180 days Thu 01/10/20	Mon 29/03/21	Thu 01/10/20	Mon 29/03/21	0 days						T			
627 5.20.5.7.1 Submission for acceptance of purchasing package	90 days Thu 01/10/20	Tue 29/12/20	Thu 01/10/20	Tue 29/12/20	0 days	628								
628 5.20.5.7.2 Invitation of quotations for purchasing package	60 days Wed 30/12/20	Sat 27/02/21	Wed 30/12/20	Sat 27/02/21	0 days 627	629								
629 5.20.5.7.3 Acceptance of conforming quotation (Completed)	30 days Sun 28/02/21	Mon 29/03/21	Sun 28/02/21	Mon 29/03/21	0 days 628	646								
630 5.20.5.8 MFS - membrane tank drain pumps, C11, ref. EQT009	180 days Tue 15/09/20	Sat 13/03/21	Tue 15/09/20	Sat 13/03/21	0 days				-		•			
631 5.20.5.8.1 Submission for acceptance of purchasing package	90 days Tue 15/09/20	Sun 13/12/20	Tue 15/09/20	Sun 13/12/20	0 days	632			-					
e 632 5.20.5.8.2 Invitation of quotations for purchasing package	60 days Mon 14/12/20	Thu 11/02/21	Mon 14/12/20	Thu 11/02/21	0 days 631	633				<u>+</u>				
633 5.20.5.8.3 Acceptance of conforming quotation (Completed)	30 days Fri 12/02/21	Sat 13/03/21	Fri 12/02/21	Sat 13/03/21	0 days 632	646				-				
634 5.20.5.9 Plant Service Water System - booster pumps, C11, ref. EQT030	180 days Thu 15/10/20	Mon 12/04/21	Thu 15/10/20		56 days						+-			
6 635 5.20.5.9.1 Submission for acceptance of purchasing package	90 days Thu 15/10/20	Tue 12/01/21		Tue 12/01/21		636								
		Sat 13/03/21	Wed 13/01/21		0 days 0 days 635	637								
636 5.20.5.9.2 Invitation of quotations for purchasing package	60 days Wed 13/01/21										1			
637 5.20.5.9.3 Acceptance of conforming quotation	30 days Sun 14/03/21	Mon 12/04/21	Sun 14/03/21			646								
638 5.20.5.10 Plant Service Water System - hydro-pneumatic pressure tanks, C11, re	120 days Thu 01/10/20	Thu 28/01/21	Thu 01/10/20											
639 5.20.5.10.1 Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20		Sun 29/11/20		640								
640 5.20.5.10.2 Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20		Tue 29/12/20		641								
641 5.20.5.10.3 Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	Thu 28/01/21	74 days 640	646								
2 642 5.20.6 Design Submissions for MFB No. 2	442 days Fri 21/08/20	Sat 06/11/21	Fri 21/08/20	Sat 06/11/21	0 days				-				(
B 643 5.20.6.1 Electrical schematic drawings for MFB No. 2	60 days Fri 21/08/20	Mon 19/10/20	Fri 21/08/20	Mon 19/10/	0 days	597FF				-				
4 644 5.20.6.2 CDS080-4 - Civil and dimensional requirements drawigns for MFB no. 2 up to +	30 days Tue 01/09/20	Wed 30/09/20	Tue 01/09/20	Wed 30/09/20	0 days	597FF								
5 645 5.20.6.3 CDS081-4 - Civil and dimensional requirements drawings for MFB No. 2	210 days Fri 28/08/20	Thu 25/03/21	Fri 28/08/20	Thu 25/03/21	0 days	598FF			_		+ -			
5 646 5.20.6.4 CDS005 - Detailed Design for Membrane Filtration System, Pumps and	80 edays Mon 12/04/21	Thu 01/07/21	Mon 12/04/21	Thu 01/07/21	0.63 edays 605,613,6	29655,659,662,665,674	,677				#	-		
7 647 5.20.6.5 CDS024 - Detailed Design for Electrical Installations for MFB No. 2	30 edays Thu 07/10/21	Sat 06/11/21		Sat 06/11/21								1	<u></u>	
3 648 5.20.6.6 CDS008 - Detailed Design for Membrane Filtration System, Air Blowers,		Wed 09/06/21			0.63 edays 609,617,6									
Detailed Design for Mentbrane Fittlation System, All blowers,	2-0 00075511 017 057 21										.L	<u>L.ll.</u>		
Task Milestone Project Sur	·	Critical Sp Progress		Manual I		Milestone (Actual)								
ject: DE/2018/04	innery • • Critical	Progress		- SIBCK (FIG										
e: 28/07/21														

March Marc	rainage Services Departn		Duration habitant Y-1	Eigirk	End: Start			Plant - Main Works Stage			es				1		forms		1
Column C	D WBS Task Nar	me	Duration between Task Start and Finish	Finish	Early Start	Early Finish	rree Stack Predecess	urs Successors	Resource Names	Half 1, 2020	Half 2, 2020	Half 1, 2	2021 Ha	alf 2, 2021 J S	Half 1, 2022	Half 2, 2022 M J S	Half 1, 2023	Half 2, 2023	Half
March Marc	649 5.20.6.7	CDS034-4 - Detailed Design for Electrical Installations BS at MFB No. 2	100 edays Fri 12/03/21	Sun 20/06/21	Fri 12/03/21	Sun 20/06/21	22.38 edays 133	763,599FF						1					
March 20 March 1997 (1997) (19	650 5.20.6.8	CDS025-4 - Detailed Design for LV Switchboards for Membrane Filtratic	60 edays Mon 03/05/21	Fri 02/07/21	Mon 03/05/21	Fri 02/07/21	0.63 edays 68	686,599FF											
Marked professional Prime strate Marked	651 5.20.6.9	CDS026-2 - Detailed Design for HV Switchboards for MFB No. 2	60 edays Sun 18/04/21	Thu 17/06/21	Sun 18/04/21	Thu 17/06/21	0.63 edays 64	599FF,690					-						
Mark Anthronomy (170) Mark Ma	652 5.20.6.10	CDS050-4 - Detailed Design for Lifting Appliances - MFB No. 2	150 edays Thu 15/10/20	Sun 14/03/21	Thu 15/10/20	Sun 14/03/21	0 edays 113	680,599FF											
March Marc	653 5.20.7 M	Manufacturing and Delivery of Plant & Materials	522 days Sun 14/03/21	Wed 17/08/22	Sun 14/03/21	Wed 17/08	301 days												
March Marc	654 5.20.7.1	Hollow Fibre Membrane Modules, EQT023	385 days Fri 02/07/21	Thu 21/07/22	Fri 02/07/21	Thu 21/07/22	. 191 days												
Control Cont	655 5.20.7.1.1	MFS - Manufacturing of Plant	300 days Fri 02/07/21	Wed 27/04/22	Fri 02/07/21	Wed 27/04/	0 days 646	656								-			
March Mar	656 5.20.7.1.2	MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	40 days Thu 28/04/22	Mon 06/06/22	Thu 28/04/22	Mon 06/06/	0 days 655	657								*			
Marie Mar	657 5.20.7.1.3	MFS - Shipping and Delivery of Plant to site	45 days Tue 07/06/22	Thu 21/07/22	Tue 07/06/22	Thu 21/07/22	0 days 656	715								The same of the sa			
March Marc	658 5.20.7.2	Air Scour Blowers, EQT040	396 days Fri 02/07/21	Mon 01/08/22	Fri 02/07/21	Mon 01/08	208 days									-			
March Marc	659 5.20.7.2.1	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 02/07/21	Sat 26/02/22	Fri 02/07/21	Sat 26/02/22	111 days 646	660											
Process Proc	660 5.20.7.2.2	Shipping and Delivery of Plant to site	45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/	0 days 659,7275	S-6716											
March Septe Sept	661 5.20.7.3	Permeate Pump, EQT024	285 days Fri 02/07/21	Tue 12/04/22	Fri 02/07/21	Tue 12/04/22	409 days						-						
Column C	662 5.20.7.3.1	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 02/07/21	Sat 26/02/22	Fri 02/07/21	Sat 26/02/22	0 days 646	663						-					
Marine M	663 5.20.7.3.2	Shipping and Delivery of Plant to site	45 days Sun 27/02/22	Tue 12/04/22	Sun 27/02/22	Tue 12/04/22	201 days 662	717							*				
March Marc	664 5.20.7.4	Compressed Air System, EQT029	396 days Fri 02/07/21	Mon 01/08/22	Fri 02/07/21	Mon 01/08	208 days						-	-					
Section Company Comp	665 5.20.7.4.1	Manufacturing and Factory Acceptance Test of Plant	210 days Fri 02/07/21	Thu 27/01/22	Fri 02/07/21	Thu 27/01/22	141 days 646	666							<u> </u>				
March Marc	666 5.20.7.4.2	Shipping and Delivery of Plant to site	45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/	0 days 665,7275	S-6716								*			
Marchan Marc	667 5.20.7.5	Chemical Storage Tanks, EQT025	225 days Thu 10/06/21	Thu 20/01/22	Thu 10/06/21	Thu 20/01/22	403 days						-	-					
Marie Mari	668 5.20.7.5.1	Manufacturing and Factory Acceptance Test of Plant	180 days Thu 10/06/21	Mon 06/12/21	Thu 10/06/21	Mon 06/12/	0 days 648	669											
March Marc	669 5.20.7.5.2	Shipping and Delivery of Plant to site	45 days Tue 07/12/21	Thu 20/01/22	Tue 07/12/21	Thu 20/01/22	104 days 668	721							*				
Part	670 5.20.7.6	Chemical Dosing Pumps, EQT026	225 days Thu 10/06/21	Thu 20/01/22	Thu 10/06/21	Thu 20/01/22	403 days						-		-				
Mathematical Math	671 5.20.7.6.1	Manufacturing and Factory Acceptance Test of Plant	180 days Thu 10/06/21	Mon 06/12/21	Thu 10/06/21	Mon 06/12/	0 days 648	672					<u> </u>						
14-15-11-11-11-11-11-11-11-11-11-11-11-11-	672 5.20.7.6.2	Shipping and Delivery of Plant to site	45 days Tue 07/12/21	Thu 20/01/22	Tue 07/12/21	Thu 20/01/22	104 days 671	722							<u> </u>				
State Stat	673 5.20.7.7	Stoplogs and Penstocks, EQT013	396 days Fri 02/07/21	Mon 01/08/22	Fri 02/07/21	Mon 01/08	208 days						0-						
18-20-20-20-20-20-20-20-20-20-20-20-20-20-	674 5.20.7.7.1	Manufacturing and Factory Acceptance Test of Plant	240 days Fri 02/07/21	Sat 26/02/22	Fri 02/07/21	Sat 26/02/22	111 days 646	675											
Part	675 5.20.7.7.2	Shipping and Delivery of Plant to site	45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/	0 days 674,7275	S-6714								*			
Section Sect	676 5.20.7.8	Pipework, Valves and Electric Actuators, EQT036 (Rev. 11)	285 days Thu 28/10/21	Mon 08/08/22	Thu 28/10/21	Mon 08/08	381 days 56,60							-					
Mide September Mide	677 5.20.7.8.1	Manufacturing and Factory Acceptance Test of Plant	240 days Thu 28/10/21	Fri 24/06/22	Thu 28/10/21	Fri 24/06/22	0 days 646	678						1					
Marchaning on Tolony of Theory American Section (1997) Marchaning on Tolony of Theory American Section (1997) Marchaning (1997) Marchanining (1997)	678 5.20.7.8.2	Shipping and Delivery of Plant to site	45 days Sat 25/06/22	Mon 08/08/22	Sat 25/06/22	Mon 08/08/	173 days 677	720											
18.1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	679 5.20.7.9	Lifting Appliances	356 days Sun 14/03/21	Fri 04/03/22	Sun 14/03/21	Fri 04/03/22	206 days						-						
1945-1952-1952 184- Markening of Him 194- 194- 194- 194- 194- 194- 194- 194-	680 5.20.7.9.1	Manufacturing and Factory Acceptance Test of Plant	210 days Sun 14/03/21	Sat 09/10/21	Sun 14/03/21	Sat 09/10/21	101 days 652	681						_					
1.00 1.00	681 5.20.7.9.2	Shipping and Delivery of Plant to site	45 days Wed 19/01/22	Fri 04/03/22	Wed 19/01/22	Fri 04/03/22	16 days 680,7045	S-6707,730							-				
18.5 1.20 1.20 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.0 1.	682 5.20.7.10	LV Switchboards	395 days Sat 03/07/21	Mon 01/08/22	Sat 03/07/21	Mon 01/08	178 days						-			•			
195 20 181 - Shapeng and Laleury of Flanct to Sale	683 5.20.7.10.1	BR - Manufacturing of Plant	240 days Sat 03/07/21	Sun 27/02/22	Sat 03/07/21	Sun 27/02/22	0 days 526	684											
1875 1877	684 5.20.7.10.2	BR - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days Mon 28/02/22	Sat 28/05/22	Mon 28/02/22	Sat 28/05/22	0 days 683	685							+				
64.5.73.73.16 MS - Featury Acceptance Test of Part to Size 5 days Sta 186/072 5 mis 186/073 5 mis 18	685 5.20.7.10.3	BR - Shipping and Delivery of Plant to site	45 days Sun 29/05/22	Tue 12/07/22	Sun 29/05/22	Tue 12/07/22	126 days 684	745											
505.120.7.116 M05 - Shapping and Serience of Prinat to alive 4 Says 51 13/08/02 Mon EU/ORD 25 51	686 5.20.7.10.4	MFS - Manufacturing of Plant	240 days Sat 03/07/21	Sun 27/02/22	Sat 03/07/21	Sun 27/02/22	0 days 650	687					<u></u>						
\$893.20.711 MS - Manufacturing of Flant NS owintchoomed, \$C(103)3	687 5.20.7.10.5	MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days Mon 28/02/22	Sat 28/05/22	Mon 28/02/22	Sat 28/05/22	20 days 686	688							+	+-			
Martin M	688 5.20.7.10.6	MFS - Shipping and Delivery of Plant to site	45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/	106 days 687,7275	S-6746								7			
6915-207-711.2 MS - Factory Acceptance Test of Plant (to be witnessed by PM) 90 days Wed 15/12/12 Men 15/05/12 Men 15/05/1	689 5.20.7.11	HV Switchboards, EQT031	410 days Fri 18/06/21	Mon 01/08/22	Fri 18/06/21	Mon 01/08	208 days						-	-					
693 5.20.7.13 MrS - Shipping and Delivery of Plant to site 693 5.07.12 11MV/380/Suppleon Power Transformers, EQT0932 286 days \$10.011.121	690 5.20.7.11.1	MFS - Manufacturing of Plant	180 days Fri 18/06/21	Tue 14/12/21	Fri 18/06/21	Tue 14/12/21	0 days 651	691					<u> </u>						
693 5.20.7.12 11xV/380V Stepdown Power Transformers, EQT032 285 days Set 06/11/21 Sun 03/07/22 Set 06/11/21 Sun 03/07/22 Odary 687 695 Center of Plant 1 size 240 days Set 06/11/21 Sun 03/07/22 Med 17/08 427 days Set 06/11/21 Sun 03/07/22 Med 17/08 426 days Set 06/11/21 Sun 03/07/22 Set 06/11/21 Fri 03/06/22 Set 06/06/22 Set 0	691 5.20.7.11.2	MFS - Factory Acceptance Test of Plant (to be witnessed by PM)	90 days Wed 15/12/21	Mon 14/03/22	Wed 15/12/21	Mon 14/03/	95 days 690	692							+				
695 2.0.7.1.2.1 MFS - Manufacturing and Factory Acceptance Test of Plant 200 days Sat 06/11/21 Sun 03/07/22 Sat 06/11/21 Sun 03/07/22 Wed 17/08/22 Mon 04/07/22 Wed 17/08/22 Mon 04/07/22 Wed 17/08/22 Sat 06/11/21 Wed 17/08.2 Sat 06/11/22 Sat 06/11/22 Sat 06/11/22 Wed 17/08.2 Sat 06/11/22 Wed 17/0	692 5.20.7.11.3	MFS - Shipping and Delivery of Plant to site	45 days Sat 18/06/22	Mon 01/08/22	Sat 18/06/22	Mon 01/08/	106 days 691,7275	S-6749	-							7			
695 5.20.7.12.2 MrS - Shipping and Delivery of Plant to site	693 5.20.7.12	11kV/380V Stepdown Power Transformers, EQT032	285 days Sat 06/11/21	Wed 17/08/22	Sat 06/11/21	Wed 17/08	417 days												4 11
285 days Set 06/11/21	694 5.20.7.12.1	MFS - Manufacturing and Factory Acceptance Test of Plant	240 days Sat 06/11/21	Sun 03/07/22	Sat 06/11/21	Sun 03/07/22	0 days 647	695							Ť de la company				
697 5.20.7.13.1 Manufacturing of Plant, PLC for BR2A &B 210 days Sat 06/11/21 Fri 03/06/22 Sat 06/21/21 Fri 03/06/22 O days 524 698 685.20.7.13.2 Factory Acceptance Test of Plant, PLC for BR2A &B (To be witnessed 30 days Sat 04/06/02 Sun 03/07/22 Wed 37/08/22 Sat 04/06/22 Sun 03/07/22 O days 697 699 699 699 500 500 5.20.7.13.3 Shipping and Delivery of Plant to site 45 days Mon 04/07/22 Wed 37/08/22 Sat 06/21/21 Fri 03/06/22 O days 697 701 701 5.20.7.13.5 Factory Acceptance Test of Plant, PLC for MFB2 (To be witnessed by 30 days Sat 04/06/22 Sat 04/06/22 Sat 04/06/22 Sat 04/06/22 Sat 04/06/22 O days 697 701 701 701 5.20.7.13.5 Factory Acceptance Test of Plant, PLC for MFB2 (To be witnessed by 30 days Sat 04/06/22 Sat 04/06/2	695 5.20.7.12.2	MFS - Shipping and Delivery of Plant to site	45 days Mon 04/07/22	Wed 17/08/22	Mon 04/07/22	Wed 17/08/	90 days 694	750								<u> </u>			
698 5.20.7.13.2 Factory Acceptance Test of Plant, PLC for BR2A &B (To be witnessed 30 days Sat 04/06/22 Sun 03/07/22 Wed 17/08/ 90 days 697 699 9 5.20.7.13.3 Shipping and Delivery of Plant to site 45 days Mon 04/07/22 Wed 17/08/ 90 days 698 747 705 5.20.7.13.4 Manufacturing of Plant, PLC for MFB2 210 days Sat 04/06/22 Sun 03/07/22 Sat 06/11/21 Fri 03/06/22 Sun 03/07/22 Sat 06/11/21 Fri 03/06/22 Sun 03/07/22 O days 647 701 701 5.20.7.13.5 Factory Acceptance Test of Plant, PLC for MFB2 (To be witnessed by 30 days Sat 04/06/22 Sun 03/07/22 Wed 17/08/ 90 days 700 702 702 5.20.7.13.6 Shipping and Delivery of Plant to site 45 days Mon 04/07/22 Wed 17/08/ 90 days 701 748 703 5.20.8 Site Installation Work 6683 days Sun 20/03/22 Wed 31/01 0 days 701 748 704 5.20.8 Site Installation Bork 1 day Sun 20/03/22 Sun 20/03/22 Wed 31/01 0 days 707 713F545 edays, 706, 713F54	696 5.20.7.13	PLC System	285 days Sat 06/11/21	Wed 17/08/22	Sat 06/11/21	Wed 17/08	162 days												
699 5.207.13.3 Shipping and Delivery of Plant to site	697 5.20.7.13.1	Manufacturing of Plant, PLC for BR2A &B	210 days Sat 06/11/21	Fri 03/06/22	Sat 06/11/21	Fri 03/06/22	0 days 524	698											
700 5.20.7.13.4 Manufacturing of Plant, PLC for MFB2 210 days Sat 06/11/21 Fri 03/06/22 O days 647 701 701 5.20.7.13.5 Factory Acceptance Test of Plant, PLC for MFB2 (To be witnessed by 30 days Sat 04/06/22 Sun 03/07/22 O days 700 702 702 5.20.7.13.6 Shipping and Delivery of Plant to site 45 days Mon 04/07/22 Wed 17/08/ 90 days 701 748 703 5.20.8 Site Installation Work 683 days Sun 20/03/22 Wed 31/01 0 days 704 5.20.8.1 Tentative Civil Handover Date, Portion 8-5A, MFB No. 2 below 1st floor 1 day Sun 20/03/22 Fri 28/04/23 Mon 21/03/22 Fri 28/04/23 0 days 704 705 5.20.8.2 Commencement of E&M Installation at MFB No. 2 Lower Part 404 days Mon 21/03/22 Fri 28/04/23 Mon 21/03/22 Sun 27/03/22 O days 704 705 5.20.8.2.1 Provision of Temporary Water Supply, Electricity Supply, Lighting, W 7 days Mon 21/03/22 Sun 27/03/22 Sun 27/03/22 O days 704 705 5.20.8.2.1 Milestone Fenative Summary Late Critical Split Manual Summary Critical Progress Summary Stack (Flast) 806 Summary Manual Summary Stack (Flast) 807 Sun Critical Split Manual Summary Stack (Flast) 808 Summary Stack (Flast) 808 Summary Stack (Flast) 808 Summary Stack (Flast) 808 Summary Stack (Flast)	698 5.20.7.13.2	Factory Acceptance Test of Plant, PLC for BR2A &B (To be witnessed	30 days Sat 04/06/22	Sun 03/07/22	Sat 04/06/22	Sun 03/07/22	0 days 697	699											
701.5.20.7.13.5 Factory Acceptance Test of Plant, PLC for MFB2 (To be witnessed by 30 days Sat 04/06/22 Sun 03/07/22 Sat 04/06/22 Sun 03/07/22 O days 700 702 702.5.20.7.13.6 Shipping and Delivery of Plant to site 45 days Mon 04/07/22 Wed 17/08/22 Mon 04/07/22 Wed 17/08/22 Mon 04/07/22 Wed 17/08/2. Wed 31/01 0 days 703.5.20.8 Site Installation Work 683 days Sun 20/03/22 Wed 31/01 0 days 704.5.20.8.1 Tentative Civil Handover Date, Portion B-5A, MFB No. 2 below 1st floor 1 day Sun 20/03/22 Fri 28/04/23 Mon 21/03/22 Fri 28/04/23 0 days 704 705.5.20.8.2 Commencement of E&M Installation at MFB No. 2 Lower Part 404 days Mon 21/03/22 Fri 28/04/23 0 days 704 706.5.20.8.2.1 Provision of Temporary Water Supply, Electricity Supply, Lighting, W 7 days Mon 21/03/22 Sun 27/03/22 Sun	699 5.20.7.13.3	Shipping and Delivery of Plant to site	45 days Mon 04/07/22	Wed 17/08/22	Mon 04/07/22	Wed 17/08/	90 days 698	747								<u> </u>			
702 5.20.7.13.6 Shipping and Delivery of Plant to site 45 days Mon 04/07/22 Wed 17/08/ 90 days 701 748 703 5.20.8 Site Installation Work 683 days Sun 20/03/22 Wed 31/01 0 days 704 5.20.8.1 Tentative Civil Handover Date, Portion B-5A, MFB No. 2 below 1st floor 1 day Sun 20/03/22 Sun 20/03/22 Sun 20/03/22 Sun 20/03/22 Sun 20/03/22 Fri 28/04/23 Mon 21/03/22 Fri 28/04/23 0 days 704 705 5.20.8.2 Commencement of E&M Installation at MFB No. 2 Lower Part 404 days Mon 21/03/22 Fri 28/04/23 Mon 21/03/22 Fri 28/04/23 0 days 704 706 5.20.8.2.1 Provision of Temporary Water Supply, Electricity Supply, Lighting, W 7 days Mon 21/03/22 Sun 27/03/22 Su	700 5.20.7.13.4	Manufacturing of Plant, PLC for MFB2	210 days Sat 06/11/21	Fri 03/06/22	Sat 06/11/21	Fri 03/06/22	0 days 647	701							+				
702.5.20.7.13.6 Shipping and Delivery of Plant to site																			
703 5.20.8 Site Installation Work 683 days Sun 20/03/22 Wed 31/01 0 days 704 5.20.8.1 Tentative Civil Handover Date, Portion B-5A, MFB No. 2 below 1st floor 1 day Sun 20/03/22 Fri 28/04/23 Mon 21/03/22 Fri 28/04/23 0 days 707,713FS+45 edays,706, 705 5.20.8.2 Commencement of E&M Installation at MFB No. 2 Lower Part 404 days Mon 21/03/22 Fri 28/04/23 Mon 21/03/22 Fri 28/04/23 0 days 704 706 5.20.8.2.1 Provision of Temporary Water Supply, Electricity Supply, Lighting, W 7 days Mon 21/03/22 Sun 27/03/22 O days 704 Task Milestone Project Summary Late Critical Split Manual Summary Summary Slack (Float) Slack Milestone, Tentative Summary Slack (Float) Slack								748								<u>+</u>			
Total 5.20.8.1 Tentative Civil Handover Date, Portion B-5A, MFB No. 2 below 1st floor 1 day Sun 20/03/22 Sun															-				
705 5.20.8.2 Commencement of E&M Installation at MFB No. 2 Lower Part 404 days Mon 21/03/22 Fri 28/04/23 Mon 21/03/22 Fri 28/04/23 0 days 704 705 5.20.8.2.1 Provision of Temporary Water Supply, Electricity Supply, Lighting, W 7 days Mon 21/03/22 Sun 27/03/22 Mon 21/03/22 Sun 27/03/22 0 days 704 Task Milestone Task Milestone Project Summary Late Critical Split Manual Summary Manual Progress Slack (Float) Sun 27/03/22 Sun 27/03								707,713FS+45 edays	s,706,						● 2	0,/03			
706 5.20.8.2.1 Provision of Temporary Water Supply, Electricity Supply, Lighting, W 7 days Mon 21/03/22 Sun 27/03/22 Mon 21/03/22 Sun 27/03/22 0 days 704 Task Milestone Project Summary Late Critical Split Manual Progress Milestone (Actual) ** **Exvise Milestone, Tentative Summary Manual Summary Critical Progress Slack (Float) Slack								,							-			-	
Task Milestone Project Summary Late Critical Split																			
Summary Manual Summary Critical Progress Slack (Float) Slack		, , , , , , , , , , , , , , , , , , , ,		,,		-,,								I					Ш
Summary Manual Summary Critical Progress Slack (Float) Slack	Task	Milestone ♦ Proiect Sum	imary Late	Critical Spl	lit	· · · · Manual	Progress	Milestone (Actual)	*										
				Progress															

								Sewage Treatment Facilities				
ID WBS Task Name	ne C	uration between Task Start and Finish	Finish	Early Start Early Finish	Free Slack Predecesso	rs Successors	Resource Names	2020 Half 1, 2020 Half 2, 20		Half 2, 2021	2022 Half 1, 2022	2023 Half 2, 2022 Half 1, 2023 Half 2, 2023
7 707 5.20.8.2.2	Installation of Lifting Appliances at MFB No. 2	66 days Mon 21/03/22	Wed 25/05/22	Mon 21/03/22 Wed 25/05	248 days 704,681			<u> </u>	SINIJIM		N	
08 708 5.20.8.2.2.:	B2 EOT Crane LA-04-01 SWL 5t	45 days Mon 21/03/22	Wed 04/05/22	Mon 21/03/22 Wed 04/05/	0 days	710,711,712					n	
709 5.20.8.2.2.:	B2 EOT Crane LA-04-02 SWL 5t	30 days Mon 21/03/22	Tue 19/04/22	Mon 21/03/22 Tue 19/04/22	15 days	710,711,712					1000 <u>-</u>	
710 5.20.8.2.2.	B2 MR LA-04-03 SWL 5t	14 days Thu 05/05/22	Wed 18/05/22	Thu 05/05/22 Wed 18/05/	0 days 708,709	712						
711 5.20.8.2.2.4	B1 MR LA-04-04 SWL 3t	14 days Thu 05/05/22	Wed 18/05/22	Thu 05/05/22 Wed 18/05/	0 days 708,709	712						
2 712 5.20.8.2.2.!	T&C, Loading Test for Lifting Appliances	7 days Thu 19/05/22	Wed 25/05/22	Thu 19/05/22 Wed 25/05/	57 days 708,709,7						4	
3 713 5.20.8.2.3	Mechanical Installations for E&M Equip. at MFB No. 2 Lower Part	359 days Thu 05/05/22	Fri 28/04/23	Thu 05/05/22 Fri 28/04/23	0 days 704FS+45							
4 7145.20.8.2.3.	Installation of penstocks and stoplogs (Penstocks 18nos, Stoplogs	90 days Tue 02/08/22	Sun 30/10/22	Tue 02/08/22 Sun 30/10/22		724	ME - E x 4~					
5 715 5.20.8.2.3.						724						
	Installation of hollow fibre membrane modules (x9), EQT023	90 days Fri 22/07/22	Wed 19/10/22	Fri 22/07/22 Wed 19/10/			ME - A x 4^					
6 716 5.20.8.2.3.:	Installation of air scour blowers (x3), EQT040	90 days Tue 02/08/22	Sun 30/10/22	Tue 02/08/22 Sun 30/10/22		720,717,718	ME - B x 4~					
7 717 5.20.8.2.3.4	Installation of permeate pumps (x10), EQT024	90 days Mon 31/10/22	Sat 28/01/23	Mon 31/10/22 Sat 28/01/23	0 days 716,663	720	ME - A x 4~					
718 5.20.8.2.3.!	Installation of return activated sludge pumps (x5), EQT010	90 days Mon 31/10/22	Sat 28/01/23	Mon 31/10/22 Sat 28/01/23	0 days 716	720	ME - B x 4~					
719 5.20.8.2.3.0	Installation of membrane tank drain pumps (x2), EQT009	45 days Thu 05/05/22	Sat 18/06/22	Thu 05/05/22 Sat 18/06/22	224 days	720	ME - C x 4~					
720 5.20.8.2.3.	Installation of pipework and valves, EQT036	90 days Sun 29/01/23	Fri 28/04/23	Sun 29/01/23 Fri 28/04/23	0 days 716,717,7	18724FF	ME - C x 4~					<u> </u>
721 5.20.8.2.3.	Installation of chemical storage tank, EQT025	60 days Thu 05/05/22	Sun 03/07/22	Thu 05/05/22 Sun 03/07/22	299 days 669		ME - D x 2^				1	
722 5.20.8.2.3.9	Installation of chemical dosing pumps, EQT026	60 days Thu 05/05/22	Sun 03/07/22	Thu 05/05/22 Sun 03/07/22	299 days 672		ME - D x 2^				Tomas	
723 5.20.8.2.3.:	Installation of plant service water system	90 days Thu 05/05/22	Tue 02/08/22	Thu 05/05/22 Tue 02/08/22	269 days		ME - C x 4~					
724 5.20.8.2.3.:	Site Acceptance Tests - mechanical aspects including alignment an	180 days Mon 31/10/22	Fri 28/04/23	Mon 31/10/22 Fri 28/04/23	168 days 714,720FF	760	ME - D x 2^					+
725 5.20.8.2.4	Electrical Installations for E&M Equip. at MFB No. 2 Lower Part	150 days Thu 05/05/22	Sat 01/10/22	Thu 05/05/22 Sat 01/10/22	237 days 713SS						+	
726 5.20.8.2.4.:	Installation of cable trays and cable containments	150 days Thu 05/05/22	Sat 01/10/22	Thu 05/05/22 Sat 01/10/22		751						
	Fentative Civil Handover Date, Portion B-5B, MFB No. 2 remaining port	1 day Wed 17/08/22	Wed 17/08/22	Wed 17/08/22 Wed 17/08/		730,739FS+45 edays,	7631					o 17/08
	Commencement of E&M Installation at MFB No. 2 Upper Part	532 days Thu 18/08/22	Wed 17/08/22 Wed 31/01/24	Thu 18/08/22 Wed 11/06/ Wed 31/01	0 days 727	. 55,751 5145 edays,						
												Ţ
729 5.20.8.4.1	Provision of Temporary Water Supply, Electricity Supply, Lighting, W	7 days Thu 18/08/22	Wed 24/08/22	Thu 18/08/22 Wed 24/08/	0 days 727							
730 5.20.8.4.2	Installation of Lifting Appliances at MFB No. 2	142 days Thu 18/08/22	Fri 06/01/23	Thu 18/08/22 Fri 06/01/23	40 days 727,681							
731 5.20.8.4.2.:	GF EOT Crane LA-04-05 SWL 5t	45 days Thu 18/08/22	Sat 01/10/22	Thu 18/08/22 Sat 01/10/22	0 days	733,734,738	LA - A x 4~€					
732 5.20.8.4.2.:	GF Gantry Crane LA-04-06 SWL 6t	45 days Thu 18/08/22	Sat 01/10/22	Thu 18/08/22 Sat 01/10/22	0 days	733,734,738	LA - B x 4~€					
733 5.20.8.4.2.:	1F EOT Crane LA-04-07 SWL 15t	45 days Sun 02/10/22	Tue 15/11/22	Sun 02/10/22 Tue 15/11/22	0 days 731,732	735,736,737,738	LA - A x 4~€					
734 5.20.8.4.2.4	1F EOT Crane LA-04-08 SWL 15t	45 days Sun 02/10/22	Tue 15/11/22	Sun 02/10/22 Tue 15/11/22	0 days 731,732	735,736,737,738	LA - B x 4~€					
735 5.20.8.4.2.!	RF EOT Crane LA-04-09 SWL 2t	45 days Wed 16/11/22	Fri 30/12/22	Wed 16/11/22 Fri 30/12/22	0 days 733,734	738	LA - A x 4~6					
736 5.20.8.4.2.0	RF Retractable MR LA-04-10 SWL 2t	45 days Wed 16/11/22	Fri 30/12/22	Wed 16/11/22 Fri 30/12/22	0 days 733,734	738	LA - B x 4~€					
737 5.20.8.4.2.	Mobile A-frame LA-04-11 SWL 2t	7 days Wed 16/11/22	Tue 22/11/22	Wed 16/11/22 Tue 22/11/22	38 days 733,734	738	LA - C x 4~6					
738 5.20.8.4.2.	T&C, Loading Test for Lifting Appliances	7 days Sat 31/12/22	Fri 06/01/23	Sat 31/12/22 Fri 06/01/23	0 days 731,732,73	33740	LA - A x 4~6					
739 5.20.8.4.3	Mechanical Installations for E&M Equip. at MFB No. 2 Upper Part	377 days Sun 02/10/22	Fri 13/10/23	Sun 02/10/22 Fri 13/10/23	0 days 727FS+45	ec744SS+45 edays,760						**************************************
740 5.20.8.4.3.:	Installation of air scour blowers (x3)	100 days Sat 07/01/23	Sun 16/04/23	Sat 07/01/23 Sun 16/04/23	0 days 738	741,743	ME - A x 4^					
741 5.20.8.4.3.;	Installation of compressed air system (x1)	60 days Mon 17/04/23	Thu 15/06/23	Mon 17/04/23 Thu 15/06/23	160 days 740		ME - B x 4~					
742 5.20.8.4.3.:	Installation of instrumentations, EQT035-1	60 days Sun 02/10/22	Wed 30/11/22	Sun 02/10/22 Wed 30/11/			ME - D x 2^					+
743 5.20.8.4.3.4	Site Acceptance Tests - mechanical aspects including alignment an	180 days Mon 17/04/23	Fri 13/10/23	Mon 17/04/23 Fri 13/10/23	40 days 740		ME - D x 2^					<u> </u>
744 5.20.8.4.4	Electrical Installations for E&M Equip. at MFB No. 2 Upper Part	300 days Wed 16/11/22	Mon 11/09/23	Wed 16/11/22 Mon 11/09	32 days 739SS+45	er760						
745 5.20.8.4.4.:	Installation of LV Switchboards, BR2	90 days Wed 16/11/22	Mon 13/02/23	Wed 16/11/22 Mon 13/02/		752	LV - B x 4~6					<u> </u>
746 5.20.8.4.4.	Installation of LV Switchboards, MFB No. 2	90 days Wed 16/11/22										
		• • • • • • • • • • • • • • • • • • • •	Mon 13/02/23	Wed 16/11/22 Mon 13/02/		752	LV - A x 4~6					
747 5.20.8.4.4.	Installation of PLC Panels, BR2	90 days Wed 16/11/22	Mon 13/02/23	Wed 16/11/22 Mon 13/02/	0 days 699	752,756	N.C.					
748 5.20.8.4.4.4	Installation of PLC Panels, MFB No. 2	90 days Wed 16/11/22	Mon 13/02/23	Wed 16/11/22 Mon 13/02/			PLC - B x 1					
749 5.20.8.4.4.!	Installation of HV Switchboards, MFB No. 2	60 days Wed 16/11/22	Sat 14/01/23	Wed 16/11/22 Sat 14/01/23		752	HV - A x 4~					
750 5.20.8.4.4.0	Installation of transformer, MFB No. 2, EQT032	45 days Wed 16/11/22	Fri 30/12/22	Wed 16/11/22 Fri 30/12/22								
751 5.20.8.4.4.	Installation of cable trays and cable containments	180 days Wed 16/11/22	Sun 14/05/23	Wed 16/11/22 Sun 14/05/23	192 days 726							*
752 5.20.8.4.4.	Cables laying and terminations	150 days Tue 14/02/23	Thu 13/07/23	Tue 14/02/23 Thu 13/07/23	0 days 745,746,74	47757,754,753						
753 5.20.8.4.4.!	Energisation of LV Switchboards, MFB No. 2 (Rev. 8)	1 day Mon 31/07/23	Mon 31/07/23	Mon 31/07/23 Mon 31/07/	114 days 752		LA - A x 4~6					<u>a 31/07</u>
754 5.20.8.4.4.:	Site Acceptance Tests - Electrical aspects including voltage and cur	60 days Fri 14/07/23	Mon 11/09/23	Fri 14/07/23 Mon 11/09/	32 days 752	760	LV - A x 4~6					
755 5.20.8.4.5	SCADA Systems, BR No. 1 & No 2, MFB No. 2	131 days Fri 14/07/23	Tue 21/11/23	Fri 14/07/23 Tue 21/11/23	31 days							
756 5.20.8.4.5.:	Configuration of PLC System for BR No. 1 & No. 2	30 days Mon 02/10/23	Tue 31/10/23	Mon 02/10/23 Tue 31/10/23	0 days 747,583	758	PLC - A x 1					
757 5.20.8.4.5	Configuration of PLC System for MFB No. 2	30 days Fri 14/07/23	Sat 12/08/23	Fri 14/07/23 Sat 12/08/23	0 days 752	759						
758 5.20.8.4.5.:	Site Acceptance Test for PLC System at BR No. 1 and No. 2	21 days Wed 01/11/23	Tue 21/11/23	Wed 01/11/23 Tue 21/11/23		761,587,1270						
759 5.20.8.4.5.4	Site Acceptance Test for PLC System at MFB No. 2	21 days Sun 13/08/23	Sat 02/09/23	Sun 13/08/23 Sat 02/09/23		761,1270						
	Site Acceptance Test for E&M Equip at MFB No. 2	30 edays Fri 13/10/23										
760 5.20.8.4.6			Sun 12/11/23	Fri 13/10/23 Sun 12/11/23								
761 5.20.8.4.7	System Commissioning for E&M Equip at MFB No. 2	45 days Mon 11/12/23	Wed 24/01/24	Mon 11/12/23 Wed 24/01/								7
762 5.20.8.4.8	Risk Allowances for Completion of Processing Plant at MFB No. 2	7 edays Wed 24/01/24	Wed 31/01/24	Wed 24/01/24 Wed 31/01/		1266						
763 5.20.8.4.9	Building Services Installations for MFB No. 2	330 days Sun 15/01/23	Sun 10/12/23	Sun 15/01/23 Sun 10/12/23	12 days 727FS+150	0 (*
4 764 5.20.8.4.9.:	Mechanical Ventilation and Air Conditioning System, MFB No. 2	120 days Sun 15/01/23	Sun 14/05/23	Sun 15/01/23 Sun 14/05/23	90 days	770	MVAC - A x					
							L					
Task Milestone 1	Milestone Project Summa	ry Late	Critical S	plit Manual F	rogress	Milestone (Actual)						
	Tentative ● Summary Manual Summ	ary Critical	Progress	Slack (Flo	at)	Slack -						
et: DE/2018/04 28/07/21												

Drainage Services De	epartment Administration Region				Shek Wu H		pposed Work Programme Plant - Main Works Stage		04 for Sewage Treatment Facilities
ID WBS Tas	sk Name	Duration between Task Start and Finish	Finish	Early Start		Free Slack Predecess		Resource Names	2020 2021 2022 2023 2024
765 5.20.8.4.9.:	Lighting and Power Distribution System, MFB No. 2	210 days Sun 15/01/23	Sat 12/08/23	Sup 15/01/23	Sat 12/08/23	0 days	770	BS - A x 4~6	Half 1, 2020 Half 2, 2020 Half 1, 2021 Half 1, 2022 Half 2, 2022 Half 3, 2023 Half 2, 2023 Half 1, 2023 Half 2, 2023 Half 3, 2020 Half 2, 2023 Half 3, 2020 Half
766 5.20.8.4.9.:	Plumbing Installation, MFB No. 2	180 days Sun 15/01/23	Thu 13/07/23		Thu 13/07/23	30 days 1237	1239,770	Pb - B x 4~6	
767 5.20.8.4.9.4	CCTV Installation (10 indoor + 3 outdoor Cameras), MFB No. 2	90 days Sun 15/01/23	Fri 14/04/23		Fri 14/04/23	120 days 727FS+12		BS - B x 4~6	
768 5.20.8.4.9.!	Fire Services Installation, MFB No. 2	120 days Sun 15/01/23	Sun 14/05/23		Sun 14/05/23		1190,1202,1203,770		
769 5.20.8.4.9.0	Earthing and Lightning Protection System, MFB No. 2	60 days Sun 15/01/23	Wed 15/03/23		Wed 15/03/		761FF	BS - C x 2~4	
770 5.20.8.4.9.	Testing and Commissioning of Building Services Installations, MFB	120 days Sun 13/08/23	Sun 10/12/23		Sun 10/12/23	0 days 764,765,		BS - C x 2~4	
	Chemical System No. 1 and No. 2, Portion B-7 & B-7B (PS 6B.2.3)	1351 days Tue 21/07/20	Mon 01/04/24		Mon 01/04	0 days	, 00, 101	55 0 % 2	
772 5.21.1	Planned Key Date Completion Date - KD1B, Chem Sys No. 1 & 2	0 days Tue 01/06/21	Tue 01/06/21		Tue 01/06/21	0 days 789FF,79	OFF		€ 01/06
773 5.21.2	Planned Sectional Completion Date - Section 1, Chem Sys No. 1 & 2	0 days Mon 12/07/21	Mon 12/07/21		Mon 12/07/	0 days 791FF,79			■ 12/07
774 5.21.3	Planned Sectional Completion Date - Section 1, Criem Sys No. 1 & 2	0 days Mon 01/04/24	Mon 01/04/24		Mon 01/04/	0 days 820FF			
775 5.21.4	Selection of Suppliers for major plant and materials for Chemical System	240 days Thu 01/10/20	Fri 28/05/21		Fri 28/05/21	0 days			
776 5.21.4.1	Chemical Storage and Dosing - chemical storage tanks, C11, ref. EQT025	240 days Thu 01/10/20	Fri 28/05/21	Thu 01/10/20		0 days			
777 5.21.4.1.1	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	778		
778 5.21.4.1.2	Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20		Tue 29/12/20	0 days 777	779		
779 5.21.4.1.3	Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20		30 days 778	791		
780 5.21.4.1.3	Chemical Storage and Dosing - chemical dosing pumps, C11, ref. EQT027	150 days Thu 01/10/20	Sat 27/02/21	Thu 01/10/20	Sat 27/02/21	54 days			
780 5.21.4.2	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	782		
782 5.21.4.2.2	Invitation of quotations for purchasing package	60 days Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	Thu 28/01/21	0 days 0 days 781	783		
782 5.21.4.2.2	Acceptance of conforming quotation	30 days Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days 781	791,792,793		
784 5.21.4.2.3	Acceptance of conforming quotation Chemical Storage and Dosing - transfer pumps, C11, ref. EQT026	120 days Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	84 days	,,,		
		60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	786		
785 5.21.4.3.1 786 5.21.4.3.2	Submission for acceptance of purchasing package Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20	Mon 30/11/20		0 days 0 days 785	787		
	Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21		Thu 28/01/21	30 days 786	791		
787 5.21.4.3.3							,31		
788 5.21.5	Design Submissions for Chemical System No. 1 and No. 2	324 days Tue 21/07/20	Thu 10/06/21		Thu 10/06/21		77255		
789 5.21.5.1	Electrical schematic drawings for Chemical Systems No. 1 and No. 2	60 days Tue 21/07/20	Fri 18/09/20		Fri 18/09/20	256 days 0 days	772FF		
790 5.21.5.2	CDS081-5 - Civil and dimensional requirements drawings for Chemical S	70 days Fri 28/08/20	Thu 05/11/20		Thu 05/11/20				
791 5.21.5.3	CDS006 - Detailed Design for Chemical Dosing System	90 edays Sat 27/02/21	Fri 28/05/21	Sat 27/02/21			787797,800,803,773FF		
792 5.21.5.4	CDS027 - Detailed Design for Electrical Installations for Chemical System	90 edays Sat 27/02/21	Fri 28/05/21	Sat 27/02/21		45 edays 783	810,773FF		
793 5.21.5.5	CDS028 - Detailed Design for Electrical Installations for Chemical System	90 edays Sat 27/02/21	Fri 28/05/21	Sat 27/02/21		45 edays 783	810,773FF 810,773FF		
794 5.21.5.6	CDS034-5 - Detailed Design for Electrical Installations BS at Chemical Sy	90 edays Fri 12/03/21	Thu 10/06/21	Fri 12/03/21	Thu 10/06/21 : Sun 20/03/22		810,773FF		
795 5.21.6	Manufacturing and Delivery of Plant & Materials	296 days Sat 29/05/21 225 days Sat 29/05/21	Sun 20/03/22	Sat 29/05/21					
796 5.21.6.1	Chemical Storage Tanks, EQT025		Sat 08/01/22	Sat 29/05/21 Sat 29/05/21			798		
797 5.21.6.1.1	Manufacturing and Factory Acceptance Test of Plant	180 days Sat 29/05/21 45 days Thu 25/11/21	Wed 24/11/21 Sat 08/01/22		Sat 08/01/22	0 days 791 73 days 797	809		
798 5.21.6.1.2	Shipping and Delivery of Plant to site	296 days Sat 29/05/21	Sun 20/03/22		Sun 20/03/22		803		
799 5.21.6.2	Chemical Dosing Pumps, EQT027 Manufacturing and Factory Acceptance Test of Plant	180 days Sat 29/05/21	Wed 24/11/21		Wed 24/11/		801		
800 5.21.6.2.1		45 days Fri 04/02/22	Sun 20/03/22		Sun 20/03/22	2 days 800,806F			
801 5.21.6.2.2	Shipping and Delivery of Plant to site Chemical Transfer Pumps, EQT026	296 days Sat 29/05/21	Sun 20/03/22		Sun 20/03/22		1-0809		
802 5.21.6.3	Manufacturing and Factory Acceptance Test of Plant	180 days Sat 29/05/21	Wed 24/11/21	Sat 29/05/21		71 days 791	804		
803 5.21.6.3.1	Shipping and Delivery of Plant to site	45 days Fri 04/02/22	Sun 20/03/22	Fri 04/02/22	Sun 20/03/22	2 days 803,806F			
804 5.21.6.3.2 805 5.21.7	Site Installation Work	307 days Tue 22/03/22	Mon 23/01/23		Mon 23/01				
805 5.21.7 806 5.21.7.1	Tentative Civil Handover Date, Portion B-7 & B-7B (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22		Thu 19/05/22	0 days	804FF-60 edays,801F	F-60	€ 19/05
806 5.21.7.1	Tentative Civil Handover Date, Portion 6-7 & 6-76 (Nev. 5) Tentative Civil Handover Date, Chemical Pipe Trench (by others)	1 day Sun 01/05/22	Sun 01/05/22		Sun 01/05/22		809FF+50 days		
807 5.21.7.2 808 5.21.7.3	Commencement of E&M Installation at Chemical Dosing System 1 and	307 daysTue 22/03/22	Mon 23/01/23		Mon 23/01		55555 days		
	Mechanical Installations for E&M Equip. for Chemical Dosing System	90 edays Tue 22/03/22	Mon 20/06/22		Mon 20/06/) d; 810	ME - D x 2^	
810 5 21 7 3 2		90 edays Non 20/06/22	Sun 18/09/22			0.63 edays 809,792,7		IVIC - D X Z	
810 5.21.7.3.2	Electrical Installations for E&M Equip. for Chemical Dosing System	45 days Mon 19/09/22	Wed 02/11/22		Wed 02/11/	0 days 810	812		
8115.21.7.3.3	Site Acceptance Test for E&M Equip for Chemical Dosing System	45 days Mon 19/09/22 45 days Thu 03/11/22	Sat 17/12/22		Sat 17/12/22	0 days 810 0 days 811	813		
812 5.21.7.3.4	System Commissioning for E&M Equip for Chemical Dosing System Risk Allowances for Completion of Processing Plant at Chemical Dosi	7 edays Sat 17/12/22	Sat 1//12/22 Sat 24/12/22		Sat 1//12/22 Sat 24/12/22		1266		
813 5.21.7.3.5	Building Services Installations at Chemical Dosing System areas	249 days Fri 20/05/22	Mon 23/01/23	Fri 20/05/22	Mon 23/01		1100		
814 5.21.7.3.6 815 5.21.7.3.6.	Lighting and Power Distribution System, Chem 1&2	120 days Fri 20/05/22	Fri 16/09/22	Fri 20/05/22	Fri 16/09/22	9 days 806	820	BS - B x 4~6	
		120 days Fri 20/05/22	Fri 16/09/22	Fri 20/05/22	Fri 16/09/22	9 days 806	1202,1203,1193,820		
316 5.21.7.3.6.	Fire Services Installation, DG Stores		Sat 18/06/22	Fri 20/05/22	Sat 18/06/22	9 days 806	820	13-414	
817 5.21.7.3.6.	Lightning Protection System, Chem 1&2	30 days Fri 20/05/22	Thu 02/06/22				820	MVAC - A x	
818 5.21.7.3.6.4	Mechanical Ventilation System, Chem 2	14 days Fri 20/05/22		Fri 20/05/22	Thu 02/06/22	115 days 806	820		
819 5.21.7.3.6.	Plumbing Installation, Chem 1	7 days Mon 19/09/22	Sun 25/09/22 Mon 23/01/23		Sun 25/09/22	0 days 810 434 days 815,816,8		Pb - A x 4~6 BS - C x 2~4	
820 5.21.7.3.6.0	Testing and Commissioning of Building Services Installations, Chen	120 days Mon 26/09/22	Mon 23/01/23		Mon 23/01/		915//HFF	D3 - C X 2 [∞] 4	
	Temporary Chemical Dosing System, Portion B7 & B-7B (PS 6B.2.3)	1344 days Tue 28/07/20	Mon 01/04/24		Mon 01/04	0 days	OEE		€ ,01/06
822 5.22.1	Planned Key Date Completion Date - KD1B, Temp. Chem Dosing Sys	0 days Tue 01/06/21	Tue 01/06/21	rue 01/06/21	Tue 01/06/21	0 days 839FF,84	VFI		37,50
		proconconnection		C-lia			Mile		
wise Mil	sk Milestone ♦ Project Sum lestone, Tentative Summary Manual Sum Manual Sum		Critical :	Splits	Manual Pr	-	Milestone (Actual) *		
: DE/2018/04									
/07/21									

Drainage Services The Government of the Hong Kong Spe	epartment d Aminos des legion				Shek Wu l		oposed Work Programme Plant - Main Works Stage	
ID WBS 1	ssk Name	Ouration between Task Start and Finish	Finish	Early Start	Early Finish	Free Slack Predecess	sors Successors	Resource Names
823 5.22.2	Planned Sectional Completion Date - Section 1, Temp. Chem Dosing Sys	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	1 Mon 12/07/	0 days 841FF		
824 5.22.3	Planned Sectional Completion Date - Section 2, Temp. Chem Dosing Sys	0 days Mon 01/04/24	Mon 01/04/24		4 Mon 01/04/			
825 5.22.4	Selection of Suppliers for major plant and materials for Temp. Chemical	150 days Thu 01/10/20	Sat 27/02/21		Sat 27/02/21			
	Chemical Storage and Dosing - chemical storage tanks, C11, ref. EQTO	120 days Thu 01/10/20	Thu 28/01/21		Thu 28/01/21			
826 5.22.4.1							828	
827 5.22.4.1.1	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20		Sun 29/11/20			
828 5.22.4.1.2	Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20		0 Tue 29/12/20		829	
829 5.22.4.1.3	Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21		0 Thu 28/01/21		841,844	
830 5.22.4.2	Chemical Storage and Dosing - chemical dosing pumps, C11, ref. EQT0	150 days Thu 01/10/20	Sat 27/02/21	Thu 01/10/20	Sat 27/02/21	668 days		
831 5.22.4.2.1	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	832	
832 5.22.4.2.2	Invitation of quotations for purchasing package	60 days Mon 30/11/20	Thu 28/01/21	Mon 30/11/20	0 Thu 28/01/21	0 days 831	833	
833 5.22.4.2.3	Acceptance of conforming quotation	30 days Fri 29/01/21	Sat 27/02/21	Fri 29/01/21	Sat 27/02/21	0 days 832	847	
834 5.22.4.3	Chemical Storage and Dosing - transfer pumps, C11, ref. EQT026	120 days Thu 01/10/20	Thu 28/01/21	Thu 01/10/20	Thu 28/01/21	. 698 days		
835 5.22.4.3.1	Submission for acceptance of purchasing package	60 days Thu 01/10/20	Sun 29/11/20	Thu 01/10/20	Sun 29/11/20	0 days	836	
836 5.22.4.3.2	Invitation of quotations for purchasing package	30 days Mon 30/11/20	Tue 29/12/20	Mon 30/11/20	0 Tue 29/12/20	0 days 835	837	
837 5.22.4.3.3	Acceptance of conforming quotation	30 days Wed 30/12/20	Thu 28/01/21	Wed 30/12/20	0 Thu 28/01/21	0 days 836	850	
838 5.22.5	Design Submissions for Temporary Chemical Dosing System	275 days Tue 28/07/20	Wed 28/04/21	Tue 28/07/20	Wed 28/04	75 days		
839 5.22.5.1	Electrical schematic drawings for Temporary Chemical Dosing System	60 days Tue 28/07/20	Fri 25/09/20		Fri 25/09/20	0 days	822FF	
840 5.22.5.2	CDS081-6 - Civil and dimensional requirements drawings for Temporar	70 days Fri 28/08/20	Thu 05/11/20	Fri 28/08/20			822FF	
		90 edays Thu 28/01/21	Wed 28/04/21			75 edays 829	857,823FF	
841 5.22.5.3	CDS029 - Detailed Design for Electrical Installations for Temporary Che		Sun 20/03/22	Fri 29/01/21				
842 5.22.6	Manufacturing and Delivery of Plant & Materials	416 days Fri 29/01/21						
843 5.22.6.1	Chemical Storage Tanks, EQT025	416 days Fri 29/01/21	Sun 20/03/22	Fri 29/01/21			0.45	
844 5.22.6.1.1	Manufacturing and Factory Acceptance Test of Plant	180 days Fri 29/01/21	Tue 27/07/21	Fri 29/01/21		191 days 829	845	
845 5.22.6.1.2	Shipping and Delivery of Plant to site	45 days Fri 04/02/22	Sun 20/03/22	Fri 04/02/22			FF-6856	
846 5.22.6.2	Chemical Dosing Pumps, EQT027	386 days Sun 28/02/21	Sun 20/03/22	Sun 28/02/21	. Sun 20/03/22	507 days		
847 5.22.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 days Sun 28/02/21	Thu 26/08/21	Sun 28/02/21	Thu 26/08/21	161 days 833	848	
848 5.22.6.2.2	Shipping and Delivery of Plant to site	45 days Fri 04/02/22	Sun 20/03/22	Fri 04/02/22	Sun 20/03/22	20 days 847,853I	FF-6856	
849 5.22.6.3	Chemical Transfer Pumps, EQT026	416 days Fri 29/01/21	Sun 20/03/22	Fri 29/01/21	Sun 20/03/22	507 days		
850 5.22.6.3.1	Manufacturing and Factory Acceptance Test of Plant	180 days Fri 29/01/21	Tue 27/07/21	Fri 29/01/21	Tue 27/07/21	191 days 837	851	
851 5.22.6.3.2	Shipping and Delivery of Plant to site	45 days Fri 04/02/22	Sun 20/03/22	Fri 04/02/22	Sun 20/03/22	20 days 850,853l	FF-6856	
852 5.22.7	Site Installation Work	361 days Sat 09/04/22	Wed 05/04/23	Sat 09/04/22	Wed 05/04	313 days		
853 5.22.7.1	Tentative Civil Handover Date, Temporary Chemical Dosing (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	0 days	845FF-60 edays,848F	F-60
854 5.22.7.2	Tentative Civil Handover Date, Chemical Pipe Trench (by others)	1 day Sun 01/05/22	Sun 01/05/22	Sun 01/05/22	Sun 01/05/22	51 days	856FF+50 days	
855 5.22.7.3	Commencement of E&M Installation at Temporary Chemical Dosing S	361 days Sat 09/04/22	Wed 05/04/23	Sat 09/04/22	Wed 05/04	313 days		
856 5.22.7.3.1	Mechanical Installations for E&M Equip. for Chemical Dosing System	90 edays Sat 09/04/22	Fri 08/07/22	Sat 09/04/22	Fri 08/07/22	0 edays 854FF+5	0 d:857SS+30 edays,858	ME - D x 2^
857 5.22.7.3.2	Electrical Installations for E&M Equip. for Chemical Dosing System	90 edays Mon 09/05/22	Sun 07/08/22			0 edays 856SS+3		
858 5.22.7.3.3	Site Acceptance Test for E&M Equip for Chemical Dosing System	30 edays Sun 07/08/22	Tue 06/09/22			174 edays 856,857		
		30 edays Mon 27/02/23	Wed 29/03/23			0 edays 858,866		
859 5.22.7.3.4	System Commissioning for E&M Equip for Chemical Dosing System					308.63 ed 859	1266	
860 5.22.7.3.5	Risk Allowances for Completion of Processing Plant at Chemical Dosi	7 edays Wed 29/03/23	Wed 05/04/23				1200	
861 5.22.7.3.6	Building Services Installations at Temp. Chemical Dosing System an	314 days Fri 20/05/22	Wed 29/03/23		Wed 29/03		0.000	DC A 400
862 5.22.7.3.6.:	Lighting and Power Distribution System, Temp. Chem	90 days Fri 20/05/22	Wed 17/08/22	Fri 20/05/22		0 days 853	866,863	BS - A x 4~6
863 5.22.7.3.6.2	Fire Services Installation, DG Stores, Temp. Chem	90 days Thu 18/08/22	Tue 15/11/22		Tue 15/11/22		1202,1203,866,864	FS - A x 4~6
864 5.22.7.3.6.3	Lightning Protection System, Temp. Chem	30 days Wed 16/11/22	Thu 15/12/22		2 Thu 15/12/22		865	
865 5.22.7.3.6.4	Mechanical Ventilation System, Temp. Chem	14 days Fri 16/12/22	Thu 29/12/22		Thu 29/12/22		866	MVAC - A x
866 5.22.7.3.6.!	Testing and Commissioning of Building Services Installations, Tem	90 days Fri 30/12/22	Wed 29/03/23	Fri 30/12/22	Wed 29/03/	0 days 862,863,	,865859FF	BS - C x 2~4
867 5.23	Emergency Generator House, Portion B7 & B-7B (PS 6B.6.6)	1279 days Thu 01/10/20	Mon 01/04/24	Thu 01/10/20	Mon 01/04	0 days		
868 5.23.1	Planned Key Date Completion Date - KD1B, Emergency Generator House	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 872FF		
869 5.23.2	Planned Sectional Completion Date - Section 1, Emergency Generator Ho	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	1 Mon 12/07/	0 days 873FF,87	74FF	
870 5.23.3	Planned Sectional Completion Date - Section 2, Emergency Generator Ho	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24	4 Mon 01/04/	0 days 887FF		
871 5.23.4	Design Submissions for Emergency Generator Set	252 days Thu 01/10/20	Thu 10/06/21	Thu 01/10/20	Thu 10/06/21	. 33 days		
872 5.23.4.1	CDS081-10 - Civil and dimensional requirements drawings for Emergen	90 days Fri 01/01/21	Wed 31/03/21	Fri 01/01/21	Wed 31/03/	. 0 days	868FF	
873 5.23.4.2	CDS061 - Detailed Design for Emergency Generator Set	150 edays Thu 01/10/20	Sun 28/02/21		Sun 28/02/21		869FF	
874 5.23.4.3	CDS034-6 - Detailed Design for Electrical Installations BS at Emergency	90 edays Fri 12/03/21	Thu 10/06/21	Fri 12/03/21			876,881,869FF	
875 5.23.5		285 days Thu 10/06/21	Mon 21/03/22		Mon 21/03		. ,	
	Manufacturing and Delivery of Plant & Materials		Fri 04/02/22		Fri 04/02/22	0 days 874	877	
876 5.23.5.1	Manufacturing and Factory Acceptance Test of Plant	240 days Thu 10/06/21						
877 5.23.5.2	Shipping and Delivery of Plant to Site	45 days Sat 05/02/22	Mon 21/03/22		Mon 21/03/		11-0002	
878 5.23.6	Site Installation Work	1000 days Thu 10/06/21	Tue 05/03/24		Tue 05/03/24		05655 50 :	
879 5.23.6.1	Tentative Civil Handover Date, Emergency Generator House (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22		Thu 19/05/22		856FF+50 days,877F	60
880 5.23.6.2	Commencement of E&M Installation at Emergency Generator House	1000 days Thu 10/06/21	Tue 05/03/24	Thu 10/06/21	Tue 05/03/24	27 days		
	Milestone Project Summ	·	Critical		Manual I	Progress	Milestone (Actual)	
w.1515	lilestone, Tentative Summary Manual Summ	ary Critical	Progre	ss	Slack (Flo	oat)	Slack	
t: DE/2018/04 28/07/21								



						Shek Wu	ı Hui Effluent	Polishing Plan	nt - Main Works Stage	e 1 E&M Works for	Sewage Treatment Facilities									AECO
ID WBS	Task Name	Duration between Task Start and Finish	Start	Finish	Early Start	Early Finish	Free Slack	Predecessors	Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 20	021 Half 2,	2022 2021 Half 1, 2022	. Half 2, 2022	2023 Half 1, 2023	Half 2, 2023	2024 Half 1	1, 2024
9 939 5.25.8	Site Installation Work	231 day	ys Thu 23/02/23	Thu 12/10/23	Thu 23/02/23	Thu 12/10/2	23 123 day	/s			M M L L M	, , , , s	I N I J	M M 1	SNJ	M M J S	M		N	H M I I
0 940 5.25.8.1	Commencement of E&M Installation at DOU 2A	231 day	ys Thu 23/02/23	Thu 12/10/23	Thu 23/02/23	Thu 12/10/2	23 123 day	ys 560									*		•	4
1 941 5.25.8.1.1	Mechanical Installations for DOU 2A	90 eda	ys Thu 23/02/23	Wed 24/05/23	Thu 23/02/23	Wed 24/05/.	0 eda	ys 934,937	942	ME - F x 4~							Tomas			
2 942 5.25.8.1.2	Electrical Installations for DOU 2A	90 eda	ys Wed 24/05/23	Tue 22/08/23	Wed 24/05/23	Tue 22/08/2	3 0 eda	ys 941	943											
3 943 5.25.8.1.3	Site Acceptance Test for E&M Equip for DOU 2A	30 eday	ys Tue 22/08/23	Thu 21/09/23	Tue 22/08/23	Thu 21/09/2	3 0 eda	ys 962,963,94	2944											
4 944 5.25.8.1.4	System Commissioning Test for DOU 2A	21 eday	ys Thu 21/09/23	Thu 12/10/23	Thu 21/09/23			943	1266											
5 945 5.26	Deodorization System, DOU 3A, Portion B7 & B-7B (PS 6B.2.6)		ys Fri 28/08/20	Mon 01/04/24		Mon 01/04														
6 946 5.26.1	Planned Key Date Completion Date - KD1B, DOU 3A		ys Tue 01/06/21	Tue 01/06/21	Tue 01/06/21			ys 950FF						@ 01/06 @ 12	/07			_ - - /		
7 947 5.26.2	Planned Sectional Completion Date - Section 1, DOU 3A		ys Mon 12/07/21	Mon 12/07/21	Mon 12/07/21			ys 951FF						@ 12	707					⊚ 01/0
948 5.26.3 9 949 5.26.4	Planned Sectional Completion Date - Section 2, DOU 3A		ys Mon 01/04/24	Mon 01/04/24 Mon 19/04/21	Mon 01/04/24 Fri 28/08/20	Mon 19/04														
9 949 5.26.4 0 950 5.26.4.1	Design Submissions for DOU No. 3A CDS081-8 - Civil and dimensional requirements drawings for DOU No. 3		ys Fri 28/08/20 ys Fri 28/08/20	Mon 15/03/21		Mon 15/03/.			946FF											
1 951 5.26.4.2	CDS007-3 - Detailed Design for Deodorisation System, DOU No. 3A		ys Thu 01/10/20	Mon 19/04/21	Thu 01/10/20				954,957,947FF											
2 952 5.26.5	Manufacturing and Delivery of Plant & Materials		ys Mon 19/04/21	Tue 30/11/21	Mon 19/04/21															
3 953 5.26.5.1	DOU 3A		ys Mon 19/04/21	Tue 30/11/21	Mon 19/04/21															
4 954 5.26.5.1.1	Manufacturing and Factory Acceptance Test of Plant		ys Mon 19/04/21	Sat 16/10/21	Mon 19/04/21				955					+	1					
5 955 5.26.5.1.2	Shipping and Delivery of Plant to Site		ys Sat 16/10/21	Tue 30/11/21	Sat 16/10/21				962						1					
6 956 5.26.5.2	FRP Air Ductwork		ys Mon 19/04/21	Tue 30/11/21	Mon 19/04/21															
7 957 5.26.5.2.1	Manufacturing and Factory Acceptance Test of Plant	180 eday	ys Mon 19/04/21	Sat 16/10/21	Mon 19/04/21	Sat 16/10/21	L 0 eday	/s 951	958					+						
8 958 5.26.5.2.2	Shipping and Delivery of Plant to Site	45 eday	ys Sat 16/10/21	Tue 30/11/21	Sat 16/10/21	Tue 30/11/2	1 0 eday	/s 957	962						The same					
9 959 5.26.6	Tentative Civil Handover, DOU 3A (Rev. 5)	1 da	ay Thu 19/05/22	Thu 19/05/22	Thu 19/05/22	Thu 19/05/2	2 0 day	/s								⊚ 19/05				
960 5.26.7	Site Installation Work	171 day	ys Tue 30/11/21	Fri 20/05/22	Tue 30/11/21	Fri 20/05/22	634 day	/S							•					
961 5.26.7.1	Commencement of E&M Installation at DOU 3A	171 day	ys Tue 30/11/21	Fri 20/05/22	Tue 30/11/21	Fri 20/05/22	634 day	/S							•					
962 5.26.7.1.1	Mechanical Installations for DOU 3A	120 eday	ys Tue 30/11/21	Wed 30/03/22	Tue 30/11/21	Wed 30/03/.	0 eday	/s 958,955	963SS+30 edays,964	4,943 ME - F x 4~					***************************************					
963 5.26.7.1.2	Electrical Installations for DOU 3A	90 eday	ys Thu 30/12/21	Wed 30/03/22	Thu 30/12/21	Wed 30/03/.	0 eday	/s 962SS+30 e	c964,943						-					
964 5.26.7.1.3	Site Acceptance Test for E&M Equip for DOU 3A	30 eday	ys Wed 30/03/22	Fri 29/04/22	Wed 30/03/22	Fri 29/04/22	0 eday	/s 962,963	965											
965 5.26.7.1.4	System Commissioning Test for DOU 3A		ys Fri 29/04/22	Fri 20/05/22		Fri 20/05/22		/s 964	1266											
966 5.27	Deodorization System, DOU 3B, Portion B-5B (PS 6B.2.6)		ys Thu 15/10/20	Mon 01/04/24	Thu 15/10/20											● 17/08				
7 967 5.27.1	Tentative Civil Handover Date, underground air pipework for DOU 3B (by		ay Wed 17/08/22	Wed 17/08/22	Wed 17/08/22				982FF+30 days,9765	SS-60				⊚ 01/06		⊚ 17/uo				
968 5.27.2	Planned Key Date Completion Date - KD1B, DOU 3B		ys Tue 01/06/21 ys Mon 12/07/21	Tue 01/06/21	Tue 01/06/21			rs rs 972FF						@ 01/00 @_12	/07					
969 5.27.3	Planned Sectional Completion Date - Section 1, DOU 3B Planned Sectional Completion Date - Section 2, DOU 3B		ys Mon 01/04/24	Mon 12/07/21 Mon 01/04/24	Mon 12/07/21 Mon 01/04/24															⊚ 01/04
9705.27.4	Design Submissions for DOU No. 3B		ys Thu 15/10/20	Mon 03/05/21	Thu 15/10/20															
972 5.27.5.1	CDS007-4 - Detailed Design for Deodorisation System, DOU No. 3B		ys Thu 15/10/20	Mon 03/05/21	Thu 15/10/20				975,978,969FF											
973 5.27.6	Manufacturing and Delivery of Plant & Materials		ys Mon 03/05/21	Wed 17/08/22	Mon 03/05/21															
4 974 5.27.6.1	DOU 3B		ys Mon 03/05/21	Wed 17/08/22	Mon 03/05/21									-						
5 975 5.27.6.1.1	Manufacturing and Factory Acceptance Test of Plant	180 eday	ys Mon 03/05/21	Sat 30/10/21	Mon 03/05/21	Sat 30/10/21	231 eday	rs 972	976											
976 5.27.6.1.2	Shipping and Delivery of Plant to Site	60 eday	ys Sat 18/06/22	Wed 17/08/22	Sat 18/06/22	Wed 17/08/.	0 eday	rs 975,967SS-6	6982											
7 977 5.27.6.2	FRP Air Ductwork	456 day	ys Mon 03/05/21	Tue 02/08/22	Mon 03/05/21	Tue 02/08/2	2 389 day	rs						-						
978 5.27.6.2.1	Manufacturing and Factory Acceptance Test of Plant	180 eday	ys Mon 03/05/21	Sat 30/10/21	Mon 03/05/21	Sat 30/10/21	231 eday	/s 972	979											
9 979 5.27.6.2.2	Shipping and Delivery of Plant to Site	45 eday	ys Sat 18/06/22	Tue 02/08/22	Sat 18/06/22	Tue 02/08/2	2 15 eday	rs 978,967SS-6	5982							*				
980 5.27.7	Site Installation Work	171 day	ys Wed 17/08/22	Sat 04/02/23	Wed 17/08/22	Sat 04/02/23	3 374 day	rs												
1 981 5.27.7.1	Commencement of E&M Installation at DOU 3B	171 day	ys Wed 17/08/22	Sat 04/02/23	Wed 17/08/22	Sat 04/02/23	3 374 day	rs								•				
982 5.27.7.1.1	Mechanical Installations for DOU 3B	120 eday	ys Wed 17/08/22	Thu 15/12/22	Wed 17/08/22	Thu 15/12/2			:983SS+30 edays,984	4 ME - F x 4~										
983 5.27.7.1.2	Electrical Installations for DOU 3B		ys Fri 16/09/22	Thu 15/12/22	Fri 16/09/22			/s 982SS+30 e					,			-				
984 5.27.7.1.3	Site Acceptance Test for E&M Equip for DOU 3B		ys Thu 15/12/22	Sat 14/01/23	Thu 15/12/22				985											
985 5.27.7.1.4			ys Sat 14/01/23	Sat 04/02/23	Sat 14/01/23				1266											
6 986 5.28	Flowmeter and Valve Chambers, Portion B7 & B-7B (PS 6B.2.13)		ys Sun 01/11/20	Wed 01/05/24	Sun 01/11/20									@ 01/06						
7 987 5.28.1	Planned Key Date Completion Date - KD1B, Chambers		ys Tue 01/06/21	Tue 01/06/21	Tue 01/06/21			/s 992FF						@ 01/06	/07					
988 5.28.2	Planned Sectional Completion Date - Section 1, Chambers		ys Mon 12/07/21 ys Mon 01/04/24	Mon 12/07/21 Mon 01/04/24	Mon 12/07/21 Mon 01/04/24			rs 993FF												⊚ 01/04
9 989 5.28.3 0 990 5.28.4	Planned Sectional Completion Date - Section 2, Chambers Planned Sectional Completion Date - Section 4, Chambers		ys Mon 01/04/24 ys Wed 01/05/24	Mon 01/04/24 Wed 01/05/24	Wed 01/05/24								-							● 01
1 991 5.28.5	Design Submissions for Valve and Flowmeter Chambers		ys Sun 01/11/20	Sat 29/05/21	Sun 01/11/20								-							
2 992 5.28.5.1	CDS081-9 - Civil and dimensional requirements drawings for Valve and		ys Mon 01/03/21	Sat 29/05/21	Mon 01/03/21				987FF											
3 993 5.28.5.2	CDS018 - Detailed Design for Flowmeter and Valve Chambers		ys Sun 01/11/20	Sat 30/01/21	Sun 01/11/20				995,988FF											
4 994 5.28.6	Manufacturing and Delivery of Plant & Materials		ys Sat 30/01/21	Sat 11/09/21	Sat 30/01/21															
5 995 5.28.6.1	Manufacturing and Factory Acceptance Test of Plant		ys Sat 30/01/21	Wed 28/07/21	Sat 30/01/21				996				+							
6 996 5.28.6.2	Shipping and Delivery of Plant to Site		ys Thu 29/07/21	Sat 11/09/21	Thu 29/07/21	Sat 11/09/21	L 0 day	/s 995	1000											
				I						L		.1	<u> </u>			I				<u> </u>
	Task Milestone ♦ Project Sur	mmary [1 Late	Critical :	Split	· · · · Manua	l Progress -		Milestone (Actual)	*										
ject: DE/2018/04	Milestone, Tentative Summary Manual Su	mmary	T Critical	Progres	s	Slack (F	Float) -		- Slack											

Drainage Services The Government of the Hong Kong Spot	Department of American Rajon					Shek Wu F	lui Effluent Polis		Programme for DE/20 Works Stage 1 E&M W	8/04 rks for Sewage Treatment Facilities AECC
ID WBS T	ask Name	Duration between Task Start and Finish	Start	Finish	Early Start			decessors Successor		
27 007 5 20 7	The state of the s		Th.: 10/05/22	Th.: 10/05/22	Th.: 10/05/22	Thu 19/05/22	0 days		Nam	2020 2021 2022 2023 2024 Half 1, 2020 Half 2, 2020 Half 1, 2021 Half 2, 2022 Half 2, 2022 Half 1, 2023 Half 2, 2023 Half 1, 2024 N
97 997 5.28.7 98 998 5.28.8	Tentative Civil Handover, Chambers (Rev. 5) Site Installation Work		y Thu 19/05/22 s Sun 12/09/21	Thu 19/05/22 Tue 08/02/22		Tue 08/02/22	-			
99 999 5.28.8.1	Commencement of Valves and Flowmeters Installation at Chambers		s Sun 12/09/21	Tue 08/02/22		Tue 08/02/22				
000 1000 5.28.8.1.1	Installation of valves and flowmeters		s Sun 12/09/21	Fri 10/12/21	Sun 12/09/21		0 days 996	6 1001	ME -	· · / · · · · · · · · · · · · · · · · ·
001 10015.28.8.1.2	cables laying and terminations		s Sat 11/12/21	Tue 08/02/22		Tue 08/02/22			EE -	
002 1002 5.29	Underground Pipework, Modification and Connection Works, Portion		s Mon 01/03/21	Sat 04/05/24		Sat 04/05/24	0 days	1200		
10023.23	B-9B (PS 6B.2.22)	IIOI day.	3141011 01/03/21	341 04/ 03/ 24	141011 01/03/21	341 04/ 03/ 24	o days			
003 1003 5.29.1	Planned Key Date Completion Date - KD1B, UU	0 days	s Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	Tue 01/06/21	0 days 100	07FF		€ 01/06
004 10045.29.2	Planned Sectional Completion Date - Section 1, Underground Pipework	0 days	s Mon 12/07/21	Mon 12/07/21	Mon 12/07/21	Mon 12/07/	0 days 100	08FF		€ 12/07
005 1005 5.29.3	Planned Sectional Completion Date - Section 4, Underground Pipework	0 days	s Wed 01/05/24	Wed 01/05/24	Wed 01/05/24	Wed 01/05/	0 days 101	18FF		
006 1006 5.29.4	Design Submissions	90 day:	s Mon 01/03/21	Sun 30/05/21	Mon 01/03/21	Sun 30/05/21	3 days			
007 1007 5.29.4.1	CDS015 - Detailed Design for Underground Pipework Modification and	90 edays	s Mon 01/03/21	Sun 30/05/21	Mon 01/03/21	Sun 30/05/21	2.38 edays	1003FF		
008 1008 5.29.4.2	CDS016 - Detailed Design for Temporary Pumping System for maintaini	50 edays	s Mon 01/03/21	Tue 20/04/21	Mon 01/03/21	Tue 20/04/21	0 edays	1010,100	04FF	
009 1009 5.29.5	Manufacturing and Delivery of Plant & Materials	1079 days	s Tue 20/04/21	Tue 02/04/24	Tue 20/04/21	Tue 02/04/24	16 days			
010 1010 5.29.5.1	Manufacturing and Factory Acceptance Test of Plant	180 days	s Tue 20/04/21	Sat 16/10/21	Tue 20/04/21	Sat 16/10/21	854 days 100	08 1011		
011 1011 5.29.5.2	Shipping and Delivery of Plant to Site	45 days	s Sun 18/02/24	Tue 02/04/24	Sun 18/02/24	Tue 02/04/24	16 days 101	10,10125:1016		
1012 5.29.6	Tentative Civil Handover, Road (Rev. 5)	1 day	y Thu 18/04/24	Thu 18/04/24	Thu 18/04/24	Thu 18/04/24	0 days	1011SS-6	50 edays,1015	
1013 5.29.7	Site Installation	16 days	s Fri 19/04/24	Sat 04/05/24	Fri 19/04/24	Sat 04/05/24	0 days			
014 1014 5.29.7.1	Commencement of underground pipework modification and connection wor	16 day:	s Fri 19/04/24	Sat 04/05/24	Fri 19/04/24	Sat 04/05/24	0 days			
015 1015 5.29.7.1.1	Temporary Flow Diversion and Road Excavation Work	3 days	s Fri 19/04/24	Sun 21/04/24	Fri 19/04/24	Sun 21/04/24	0 days 101	12 1016		
016 1016 5.29.7.1.2	Pipe Laying and connection works	7 days	s Mon 22/04/24	Sun 28/04/24	Mon 22/04/24	Sun 28/04/24	0 days 101	15,1011 1017		
1017 5.29.7.1.3	Pressure Tests	3 days	s Mon 29/04/24	Wed 01/05/24	Mon 29/04/24	Wed 01/05/24	0 days 101	1018		
1018 5.29.7.1.4	Make Good	3 days	s Thu 02/05/24	Sat 04/05/24	Thu 02/05/24	Sat 04/05/24	0 days 101	17 1005FF		
19 1019 5.30	Temporary Filtrate Lifting Well and Eq. Tank, Portion B-3B (PS 6B.2.16)	450 days	s Mon 02/03/20	Tue 25/05/21	Mon 02/03/20	Tue 25/05/21	0 days			
1020 5.30.1	Selection of Suppliers for major plant and materials and Civil Subcontrac	196 days	s Mon 02/03/20	Sun 13/09/20	Mon 02/03/20	Sun 13/09/20	0 days			
021 1021 5.30.1.1	Mis - filtrate lift pumps and filtrate transfer pumps, C11, ref. EQT011	73 days	s Mon 02/03/20	Wed 13/05/20	Mon 02/03/20	Wed 13/05/20	0 days			
1022 5.30.1.1.1	Submission for acceptance of purchasing package	29 day:	s Mon 02/03/20	Mon 30/03/20	Mon 02/03/20	Mon 30/03/20	0 days	1023		
1023 5.30.1.1.2	Invitation of quotations for purchasing package	30 days	s Tue 31/03/20	Wed 29/04/20	Tue 31/03/20	Wed 29/04/20	0 days 102	2 1024		
1024 5.30.1.1.3	Acceptance of conforming quotation and acceptance for Manufacture (Com	14 days	s Thu 30/04/20	Wed 13/05/20	Thu 30/04/20	Wed 13/05/20	0 days 102	1043,104	5	
25 1025 5.30.1.2	Mis - Instrumentations	73 days	s Mon 02/03/20	Wed 13/05/20	Mon 02/03/20	Wed 13/05	0 days			
026 1026 5.30.1.2.1	Submission for acceptance of purchasing package	29 days	s Mon 02/03/20	Mon 30/03/20	Mon 02/03/20	Mon 30/03/	0 days	1027		
1027 5.30.1.2.2	Invitation of quotations for purchasing package	30 days	s Tue 31/03/20	Wed 29/04/20	Tue 31/03/20	Wed 29/04/	0 days 102	26 1028		
1028 5.30.1.2.3	Acceptance of conforming quotation and acceptance for Manufactui	14 days	s Thu 30/04/20	Wed 13/05/20	Thu 30/04/20	Wed 13/05/	0 days 102	27 1043,104	19	
1029 5.30.1.3	Mis - Pipework (To be provided by Mechanical Sub-Contactor)	42 days	s Mon 03/08/20	Sun 13/09/20	Mon 03/08/20	Sun 13/09/20	0 days			
30 1030 5.30.1.3.1	Submission for acceptance of purchasing package	7 days	s Mon 03/08/20	Sun 09/08/20	Mon 03/08/20	Sun 09/08/20	0 days	1031		
1031 5.30.1.3.2	Invitation of quotations for purchasing package	14 days	s Mon 10/08/20	Sun 23/08/20	Mon 10/08/20	Sun 23/08/20	0 days 103	30 1032		
1032 5.30.1.3.3	Acceptance of conforming quotation and acceptance for Manufactui	21 days	s Mon 24/08/20	Sun 13/09/20	Mon 24/08/20	Sun 13/09/20	0 days 103	31 1043,105	52	
33 1033 5.30.1.4	Mis - Valve (To be provided by Mechanical Sub-Contractor)	42 days	s Mon 03/08/20	Sun 13/09/20	Mon 03/08/20	Sun 13/09/20	0 days			
1034 5.30.1.4.1	Submission for acceptance of purchasing package	7 days	s Mon 03/08/20	Sun 09/08/20	Mon 03/08/20	Sun 09/08/20	0 days	1035		
1035 5.30.1.4.2	Invitation of quotations for purchasing package	14 days	s Mon 10/08/20	Sun 23/08/20	Mon 10/08/20	Sun 23/08/20	0 days 103	1036		
36 1036 5.30.1.4.3	Acceptance of conforming quotation and acceptance for Manufactui	21 days	s Mon 24/08/20	Sun 13/09/20	Mon 24/08/20	Sun 13/09/20	0 days 103	35 1043,105	55	
1037 5.30.1.5	Civil Work Subletting Package (Repeated WBS 5.13.17)	19 days	s Tue 14/07/20	Sat 01/08/20	Tue 14/07/20	Sat 01/08/20	0 days			
38 10385.30.1.5.1	Submission for acceptance of subletting package	3 days	s Tue 14/07/20	Thu 16/07/20	Tue 14/07/20	Thu 16/07/20	0 days	1039		
1039 5.30.1.5.2	Invitation of tender for subletting package	14 days	s Fri 17/07/20	Thu 30/07/20	Fri 17/07/20	Thu 30/07/20	0 days 103	38 1040		
1040 5.30.1.5.3	Acceptance of conforming quotation and acceptance for Manufactu	2 days	s Fri 31/07/20	Sat 01/08/20	Fri 31/07/20	Sat 01/08/20	0 days 103	1046,104	19,1052,1055,10	
1041 5.30.2	Design Submissions for Temporary Filtrate Lifting Well and Eq. Tank	34 days	s Tue 01/09/20	Sun 04/10/20	Tue 01/09/20	Sun 04/10/20	0 days			
1042 5.30.2.1	CDS050-5 - Detailed Design for Lifting Appliances - Temp. Filtrate Eq. Sy	30 edays	s Tue 01/09/20	Thu 01/10/20	Tue 01/09/20	Thu 01/10/20	0 edays 113	1071		
1043 5.30.2.2	Design submission for E&M Installation works for temp. filtrate eq. syst	21 days	s Mon 14/09/20	Sun 04/10/20	Mon 14/09/20	Sun 04/10/20	0 days 102	24,1028,11045,105	51,1048,1054	
1044 5.30.3	Manufacturing and Delivery of Plant & Materials	165 days	s Mon 05/10/20	Thu 18/03/21	Mon 05/10/20	Thu 18/03/21	0 days			
1045 5.30.3.1	Filtrate Lift Pumps and Filtrate Transfer Pump, EQT011	165 days	s Mon 05/10/20	Thu 18/03/21	Mon 05/10/20	Thu 18/03/21	0 days 104	13		
046 1046 5.30.3.1.1	Manufacturing and Factory Acceptance Test of Plant	120 days	s Mon 05/10/20	Mon 01/02/21	Mon 05/10/20	Mon 01/02/21	0 days 104	0,1024 1047		
1047 5.30.3.1.2	Shipping and Delivery of Plant to site (Delivered)	45 days	s Tue 02/02/21	Thu 18/03/21	Tue 02/02/21	Thu 18/03/21	0 days 104	6 1076		
1048 5.30.3.2	Instrumentations	165 days	s Mon 05/10/20	Thu 18/03/21	Mon 05/10/20	Thu 18/03/21	0 days 104	13		
1049 5.30.3.2.1	Manufacturing and Factory Acceptance Test of Plant	120 days	s Mon 05/10/20	Mon 01/02/21	Mon 05/10/20	Mon 01/02/	0 days 104	10,1028 1050		
1050 5.30.3.2.2	Shipping and Delivery of Plant to site	45 days	s Tue 02/02/21	Thu 18/03/21	Tue 02/02/21		0 days 104			
051 1051 5.30.3.3	Pipework	165 days	s Mon 05/10/20	Thu 18/03/21	Mon 05/10/20	Thu 18/03/21	0 days 104			
052 1052 5.30.3.3.1	Manufacturing and Factory Acceptance Test of Plant	120 days	s Mon 05/10/20	Mon 01/02/21	Mon 05/10/20	Mon 01/02/	0 days 104	10,1032 1053		
1053 5.30.3.3.2	Shipping and Delivery of Plant to site	45 days	s Tue 02/02/21	Thu 18/03/21	Tue 02/02/21	Thu 18/03/21	0 days 105	52 1075		
	ask Milestone • Project Sun		1 Late	Critical		Manual Pr	-	Milesto	ne (Actual) 🛨	
oject: DE/2018/04	filestone, Tentative Summary Manual Sur	mmary	1 Critical	Progres	ss	Slack (Floa	it)	Slack		
ite: 28/07/21										
									Page 18 of 23	DE_2018_04 Revised PG- (Rev 12, 20

Drainage Service The Covernment of the Heavy Koop	es Department 9 Sportal Administration Rapton				Shek Wu H		sed Work Programme : - Main Works Stage		Sewage Treatment Facilities									AECC
D ID WBS	Task Name	Duration between Task Start Start and Finish	Finish	Early Start		ree Slack Predecessors		Resource Names	2020	, 2021 , 2020 Half 1,	2021	Half 2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	Half 2, 2023	203 Ha	024 alf 1, 2024
1054 1054 5.30.3.4	Valve	165 days Mon 05/10/20	Thu 18/03/21	Mon 05/10/20	Thu 18/03/21	0 days 1043			N J M M J	, 2020 S N Hall 1,	M M	J S	N J M	M 1 3 S L	N J J J M	L_M	S N	J [M]
1055 1055 5.30.3.4.1		120 days Mon 05/10/20	Mon 01/02/21	Mon 05/10/20		0 days 1040,1036	1056											
1056 1056 5.30.3.4.2		45 days Tue 02/02/21	Thu 18/03/21	Tue 02/02/21			1075											
1057 1057 5.30.4	Site Installation Work	297 days Sat 01/08/20	Tue 25/05/21		Tue 25/05/21	0 days												
1058 1058 5.30.4.1	Commencement of Civil Construction and E&M Installation at Temp. I	297 days Sat 01/08/20	Tue 25/05/21		Tue 25/05/21	0 days												
1059 1059 5.30.4.1.1		297 days Sat 01/08/20	Tue 25/05/21		Tue 25/05/21	0 days												
1060 1060 5.30.4.1.1		5 edays Sat 01/08/20	Thu 06/08/20	Sat 01/08/20		•	1061,1062											
1061 10615.30.4.1.1		30 days Fri 07/08/20	Sat 05/09/20	Fri 07/08/20	Sat 05/09/20		1063											
1062 1062 5.30.4.1.1	-	21 days Fri 07/08/20	Thu 27/08/20		Thu 27/08/20		1063											
	•	60 days Sun 06/09/20	Wed 04/11/20	Sun 06/09/20		0 days 1062,1061												
1063 1063 5.30.4.1.1 1064 1064 5.30.4.1.1		60 days Thu 05/11/20	Sun 03/01/21	Thu 05/11/20			1065											
	-	60 days Mon 04/01/21	Thu 04/03/21	Mon 04/01/21			1074,1071,1066											
1065 1065 5.30.4.1.1		8 days Fri 05/03/21	Fri 12/03/21		Fri 12/03/21		1071,1072,1075,1077	7.10			Ţ							
1066 1066 5.30.4.1.1				Sat 13/03/21			1068	,10			1							
1067 5.30.4.1.1		14 days Sat 13/03/21	Fri 26/03/21		Fri 26/03/21													
1068 1068 5.30.4.1.1		60 days Sat 27/03/21	Tue 25/05/21	Sat 27/03/21	Tue 25/05/21		1085FF											
069 1069 5.30.4.1.2		34 days Sat 13/03/21	Thu 15/04/21		Thu 15/04/21						_							
070 1070 5.30.4.1.2		10 days Sat 13/03/21	Mon 22/03/21	Sat 13/03/21	Mon 22/03	40 days					LA - A x 4~1	5 man						
071 1071 5.30.4.1.2		7 days Sat 13/03/21	Fri 19/03/21	Sat 13/03/21	Fri 19/03/21	0 days 1065,1042,1		LA - A x 4~6										
072 1072 5.30.4.1.2.		7 days Sat 13/03/21	Fri 19/03/21				1073	LA - A x 4~€			LA - A x 4~							
073 1073 5.30.4.1.2.	-	3 days Sat 20/03/21	Mon 22/03/21		Mon 22/03/	40 days 1071,1072		LA - A x 4~€			LA - A x 4~	o men						
074 1074 5.30.4.1.2	Mechanical Installations for Temp. Filtrate Lifting Well and Eq. Ta	21 days Fri 19/03/21	Thu 08/04/21	Fri 19/03/21	Thu 08/04/21	0 days 1065	1078FS-30 days											
075 1075 5.30.4.1.2		14 days Fri 19/03/21	Thu 01/04/21		Thu 01/04/21	0 days 1066,1053,1		ME - A x 4~										
076 1076 5.30.4.1.2.	.: Installation of pumps	7 days Fri 02/04/21	Thu 08/04/21	Fri 02/04/21	Thu 08/04/21	0 days 1075,1047	1080	ME - A x 4~										
077 1077 5.30.4.1.2.	.: Installation of instrumentations, EQT035-3	7 days Fri 19/03/21	Thu 25/03/21	Fri 19/03/21	Thu 25/03/21	0 days 1066,1050	1080	ME - A x 4^										
078 1078 5.30.4.1.2	Electrical Installations for Temp. Filtrate Lifting Well and Eq. Tan	34 days Sat 13/03/21	Thu 15/04/21	Sat 13/03/21	Thu 15/04/21	0 days 1074FS-30 d					+							
079 1079 5.30.4.1.2.	.: Installation of cable trays and cable containments	21 days Sat 13/03/21	Fri 02/04/21	Sat 13/03/21	Fri 02/04/21	0 days 1066	1080				-						-	
080 1080 5.30.4.1.2.	.: Cables laying and terminations	7 days Fri 09/04/21	Thu 15/04/21	Fri 09/04/21	Thu 15/04/21	0 days 1079,1076,1	1081				*							
081 1081 5.30.4.1.3	Site Acceptance Test for E&M Equip at Filtrate Lifting Well and Eq. Ta	7 days Fri 16/04/21	Thu 22/04/21	Fri 16/04/21	Thu 22/04/21	0 days 1080	1082				*							
082 1082 5.30.4.1.4	System Commissioning for E&M Equip at Temp. Filtrate Lifting Well a	7 days Fri 23/04/21	Thu 29/04/21	Fri 23/04/21	Thu 29/04/21	2 days 1081	1108FF				*							
083 1083 5.31	Existing PST No. 4 and No. 6, Portion B-3A (PS 6B.2.15)	397 days Sat 01/08/20	Wed 01/09/21	Sat 01/08/20	Wed 01/09	0 days			-			-						
084 1084 5.31.1	Planned Key Date Completion Date - KD3B	0 days Mon 07/06/21	Mon 07/06/21	Mon 07/06/21	Mon 07/06/	0 days 1151FF					@_ (07/06						
085 1085 5.31.2	Planned Sectional Completion Date - Section 3, PST No. 4 and No. 6	0 days Wed 01/09/21	Wed 01/09/21	Wed 01/09/21	Wed 01/09/	0 days 1068FF,117						@-01/09						
086 1086 5.31.3	Selection of Suppliers for major plant and materials and Subcontractor	137 days Sat 01/08/20	Tue 15/12/20	Sat 01/08/20	Tue 15/12/20	0 days			-	7								
	for PST No. 4 and No. 6																	
087 1087 5.31.3.1	Mis - Rotating Bridge Scrapers and associated materials, C11, ref. EQT037-1	42 days Sat 01/08/20	Fri 11/09/20	Sat 01/08/20	Fri 11/09/20	0 days			-									
088 1088 5.31.3.1.1	Submission for acceptance of purchasing package	7 days Sat 01/08/20	Fri 07/08/20	Sat 01/08/20	Fri 07/08/20	O days	1089			1								
089 1089 5.31.3.1.2	Invitation of quotations for purchasing package	14 days Sat 08/08/20	Fri 21/08/20	Sat 08/08/20	Fri 21/08/20	0 days 1088	1090											
090 1090 5.31.3.1.3	Acceptance of conforming quotation (Completed)	21 days Sat 22/08/20	Fri 11/09/20	Sat 22/08/20	Fri 11/09/20	0 days 1089	1100			*								
091 1091 5.31.3.2	Mis - Pipework, C11, ref. EQT037-2	42 days Sat 01/08/20	Fri 11/09/20	Sat 01/08/20	Fri 11/09/20	0 days			-									
092 1092 5.31.3.2.1	Submission for acceptance of purchasing package	7 days Sat 01/08/20	Fri 07/08/20	Sat 01/08/20	Fri 07/08/20	0 days	1093											
093 1093 5.31.3.2.2	Invitation of quotations for purchasing package	14 days Sat 08/08/20	Fri 21/08/20	Sat 08/08/20	Fri 21/08/20	0 days 1092	1094			-								
094 1094 5.31.3.2.3	Acceptance of conforming quotation (Completed)	21 days Sat 22/08/20	Fri 11/09/20	Sat 22/08/20	Fri 11/09/20	0 days 1093	1100			*								
095 1095 5.31.3.3	Subletting of Electrical and Mechanical Installation Work w/ supply	81 days Sat 26/09/20	Tue 15/12/20	Sat 26/09/20	Tue 15/12/20	0 days												
	of LCP																	
096 1096 5.31.3.3.1	Submission for Subletting Package	30 days Sat 26/09/20	Sun 25/10/20	Sat 26/09/20	Sun 25/10/20	0 days 1100	1097			1								
097 1097 5.31.3.3.2	Invitation to tender	21 days Mon 26/10/20	Sun 15/11/20	Mon 26/10/20	Sun 15/11/20	0 days 1096	1098			*								
098 10985.31.3.3.3	Acceptance of conforming tender (Completed)	30 days Mon 16/11/20	Tue 15/12/20	Mon 16/11/20	Tue 15/12/20	0 days 1097	1115			<u>*</u>								
099 1099 5.31.4	Design Submissions	14 days Sat 12/09/20	Fri 25/09/20	Sat 12/09/20	Fri 25/09/20	0 days												
100 1100 5.31.4.1	Design submissions for retrofitting the existing PST No. 4 and No. 6	14 days Sat 12/09/20	Fri 25/09/20	Sat 12/09/20	Fri 25/09/20	0 days 1090,1094	1103,1106,1096			<u>*</u>								
101 1101 5.31.5	Manufacturing and Delivery of Plant & Materials	195 days Sat 26/09/20	Thu 08/04/21	Sat 26/09/20	Thu 08/04/21	0 days												
102 1102 5.31.5.1	Rotating Bridge Scrapers and associated materials	195 days Sat 26/09/20	Thu 08/04/21	Sat 26/09/20	Thu 08/04/21	0 days												
103 1103 5.31.5.1.1	Manufacturing and Factory Acceptance Test of Plant	150 days Sat 26/09/20	Mon 22/02/21	Sat 26/09/20	Mon 22/02/	0 days 1100	1104			+								
104 1104 5.31.5.1.2	Shipping and Delivery of Plant to site (Rev. 8)	45 days Tue 23/02/21	Thu 08/04/21	Tue 23/02/21	Thu 08/04/21	0 days 1103	1121				*							
105 1105 5.31.5.2	Pipework	120 days Sat 26/09/20	Sat 23/01/21	Sat 26/09/20	Sat 23/01/21	0 days				•								
106 1106 5.31.5.2.1		90 days Sat 26/09/20	Thu 24/12/20	Sat 26/09/20	Thu 24/12/20	0 days 1100	1107			<u>+</u>								
107 1107 5.31.5.2.2		30 days Fri 25/12/20	Sat 23/01/21	Fri 25/12/20	Sat 23/01/21	0 days 1106	1116			<u>+</u>	+							
108 1108 5.31.6	Tentative Civil Handover, Filtrate Lifting Well and Eq. Tank (Completion	1 day Sat 01/05/21	Sat 01/05/21	Sat 01/05/21		0 days 1082FF,107:					@ 01/05	5						
	of work)																	
109 1109 5.31.7	Site Installation Work	300 days Thu 01/10/20	Tue 27/07/21	Thu 01/10/20	Tue 27/07/21	0 days				•		7						
	Task Milestone ♦ Project Sun	nmary P Late	Critical	Split	Manual Pr	ogress	Milestone (Actual)		7									
Bestwise Project: DE/2018/04	Milestone, Tentative Summary Manual Sur		Progres		Slack (Floa		Slack											
Date: 28/07/21																		

Drainage Servic	es Department og Special Administrative Tangles				Shek Wu Hu	ui Effluent Poli			me for DE/2018/04 ge 1 E&M Works for S	reatment Facilities										-	4EC
ID WBS	Task Name	Duration between Task Start and Finish	Finish	Early Start		ree Slack Pre			Resource Names	20	2021 Half 1, 2021		Half 2, 2021	2022 Half 1, 2022		Half 2, 2022	2023 Half 1, 2023	lu.	alf 2, 2023	2024 Half 1, 2	024
0 11105.31.7.1	Commencement of retrofitting the existing PST No. 4 and No. 6	300 days Thu 01/10/20	Tue 27/07/21	Thu 01/10/20	Tue 27/07/21	0 days				If 1, 2020 J. M. M. Half 2, 2020 S. S. S	N J	М	M S	N Hall I, 2022	м Ім І	J S	N J J	M L M L	J S L		IMI
1 1111 5.31.7.1.1		1 day Thu 01/10/20	Thu 01/10/20	Thu 01/10/20	Thu 01/10/20	0 days		1112		h											
2 11125.31.7.1.2		60 days Fri 02/10/20	Mon 30/11/20	Fri 02/10/20	Mon 30/11/	0 days 11	111 1	1113		<u></u>	- ,										
3 1113 5.31.7.1.3		7 days Tue 01/12/20	Mon 07/12/20		Mon 07/12/	0 days 11		1114			X										
4 11145.31.7.1.4		119 days Tue 08/12/20	Mon 05/04/21		Mon 05/04/	0 days 11		1116			+										
5 1115 5.31.7.1.5		56 days Tue 06/04/21	Mon 31/05/21	Tue 06/04/21	Mon 31/05/21	2.5 days 10						+	7								
6 1116 5.31.7.1.5.		5 days Tue 06/04/21	Sat 10/04/21	Tue 06/04/21	Sat 10/04/21	0 days 11	114,1107 1	1117	ME - A x 4~6			#									
7 1117 5.31.7.1.5.		5 days Sun 11/04/21	Thu 15/04/21	Sun 11/04/21	Thu 15/04/21	0 days 11	116 1	1118	ME - A x 4~6			*									
8 1118 5.31.7.1.5.	3 Installation of scum baffle plates	5 days Fri 16/04/21	Tue 20/04/21	Fri 16/04/21	Tue 20/04/21	0 days 11	117 1	1119	ME - A x 4~6			3									
9 1119 5.31.7.1.5.	4 Installation of scum box with collection valve and pipework	5 days Wed 21/04/21	Sun 25/04/21	Wed 21/04/21	Sun 25/04/21	0 days 11	118 1	1120	ME - A x 4~6			*									
0 1120 5.31.7.1.5.	5 Installation of v-notched weir plate	7 days Mon 26/04/21	Sun 02/05/21	Mon 26/04/21	Sun 02/05/21	0 days 11	119 1	1121	ME - A x 4~6			*									
1 1121 5.31.7.1.5.	6 Installation of center bearing and slip ring assembly for rotating bridge	5 days Mon 03/05/21	Fri 07/05/21	Mon 03/05/21	Fri 07/05/21	0 days 11	120,1104 1	1122	ME - A x 4~6			#									
2 1122 5.31.7.1.5.	7 Installation of motor and gearbox assembly for rotating bridge	5 days Sat 08/05/21	Wed 12/05/21	Sat 08/05/21	Wed 12/05/21	0 days 11	121 1	1123	ME - A x 4~6			-									
3 1123 5.31.7.1.5.	8 Installation of rotating bridge sludge and scum scraper assembly	5 days Thu 13/05/21	Mon 17/05/21	Thu 13/05/21	Mon 17/05/21	0 days 11	122 1	1124,1126	ME - A x 4~6			*									
4 1124 5.31.7.1.5.		14 days Tue 18/05/21	Mon 31/05/21	Tue 18/05/21	Mon 31/05/21	0 days 11	123 1	1128	ME - A x 4~6			1	ME - A x 4~6 m	en							
5 1125 5.31.7.1.6	Electrical Installations of existing PST No. 4	10 days Tue 18/05/21	Thu 27/05/21	Tue 18/05/21	Thu 27/05/21	0 days	1	1128				-	9								
6 1126 5.31.7.1.6.		5 days Tue 18/05/21	Sat 22/05/21	Tue 18/05/21	Sat 22/05/21	0 days 11	123 1	1127				7									
7 1127 5.31.7.1.6.		5 days Sun 23/05/21	Thu 27/05/21	Sun 23/05/21	Thu 27/05/21	0 days 11	126 1	1128													
8 1128 5.31.7.1.7		5 days Tue 01/06/21	Sat 05/06/21	Tue 01/06/21	Sat 05/06/21	49 days 11	25,1124,111	1151					*								
9 1129 5.31.7.1.8		12 days Wed 19/05/21	Sun 30/05/21	Wed 19/05/21	Sun 30/05/21	0 days	1	1139					-								
1130 5.31.7.1.8		2 days Wed 19/05/21	Thu 20/05/21	Wed 19/05/21	Thu 20/05/21	0 days	1	1131													
1 1131 5.31.7.1.8		7 days Fri 21/05/21	Thu 27/05/21	Fri 21/05/21	Thu 27/05/21	0 days 11	130,1135	1132,1133				*									
2 1132 5.31.7.1.8	3.: Clearance of blockage of PST No. 6 drain pipe	3 days Fri 28/05/21	Sun 30/05/21	Fri 28/05/21	Sun 30/05/21	0 days 11	L31						7								
3 1133 5.31.7.1.8	Retrofiting Concrete Structure of PST No. 6	3 days Fri 28/05/21	Sun 30/05/21	Fri 28/05/21	Sun 30/05/21	0 days 11	L31						+								
4 1134 5.31.7.1.9	NCE-007 - Additional Contract Requirements for provision ICE's	8 days Mon 14/06/21	Mon 21/06/21	Mon 14/06/21	Mon	0 days		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					п								
	Certificates (RSE) on re-use of existing materials				21/06/21																
5 1135 5.31.7.1.9).: Provision of ICE's Certificate	8 days Mon 14/06/21	Mon 21/06/21	Mon 14/06/21	Mon 21/06/	0 days	1	1131,1139					8								
1136 5.31.7.1.		14 days Thu 24/06/21	Wed 07/07/21	Thu 24/06/21	Wed 07/07/21	0 days							н								
	Certificates on product design of E&M plant and materials.																				
7 1137 5.31.7.1.1		14 days Thu 24/06/21	Wed 07/07/21	Thu 24/06/21	Wed 07/07/	0 days	1	1139													
1138 5.31.7.1.	Mechanical Installations of existing PST No. 6	48 days Fri 04/06/21	Wed 21/07/21		Wed 21/07	0 days															
1139 5.31.7.1.1		2 days Thu 08/07/21	Fri 09/07/21	Thu 08/07/21			129,1135,11		ME - A x 4~				j								
1140 5.31.7.1.1			Sun 11/07/21		Sun 11/07/21	0 days 11		1141,1144	ME - A x 4~				j								
1 1141 5.31.7.1.1		5 days Mon 12/07/21	Fri 16/07/21		Fri 16/07/21	0 days 11		1148,1142,1143	ME - A x 4^				1								
2 1142 5.31.7.1.1			Wed 21/07/21		Wed 21/07/	0 days 11			ME - A x 4^				1								
3 1143 5.31.7.1.1		2 days Sat 17/07/21	Sun 18/07/21		Sun 18/07/21	0 days 11			ME - A x 4^				1								
4 1144 5.31.7.1.1		2 days Fri 04/06/21	Sat 05/06/21		Sat 05/06/21	0 days 11		1145,1146	ME - A x 4~												
5 1145 5.31.7.1.1		2 days Sun 06/06/21	Mon 07/06/21	Sun 06/06/21		0 days 11			ME - A x 4~												
5 1146 5.31.7.1.1		2 days Sun 06/06/21	Mon 07/06/21		Mon 07/06/	0 days 11		1450	ME - A x 4^				' <u> </u>								
7 1147 5.31.7.1.		6 days Sat 17/07/21	Thu 22/07/21		Thu 22/07/21	0 days		1140													
1148 5.31.7.1.1		3 days Sat 17/07/21	Mon 19/07/21		Mon 19/07/	0 days 11		1149													
9 1149 5.31.7.1.1		3 days Tue 20/07/21	Thu 22/07/21		Thu 22/07/21	0 days 11		1150								1					
1150 5.31.7.1.1		2 days Fri 23/07/21	Sat 24/07/21		Sat 24/07/21		147,1149 1														
1 1151 5.31.7.1.14		3 days Sun 25/07/21	Tue 27/07/21		Tue 27/07/21		28,1150 1														
2 1152 5.32	Existing Main Power House Electrical, Portion B-7A and B-7B (PS 6B.3.17)		Wed 22/07/20		Wed 22/07	0 days				⊚ 22/07											
1153 5.32.1	Planned Key Date Completion Date - KD3A	0 days Wed 22/07/20	Wed 22/07/20		Wed 22/07/	0 days				@ LL/01											
4 1154 5.32.2	Design Submissions for Existing Emergency Generator House	15 days Fri 12/06/20	Fri 26/06/20 Fri 26/06/20		Fri 26/06/20	0 days 0 days 17	70 1	1159		<u></u>											
5 1155 5.32.2.1	Design submissions for E&M installation works of existing power hou				Fri 26/06/20 Sun 19/07/20																
6 1156 5.32.3	Site Installation Work Tentative Civil Handover Date Portion R-74 & 78 area for modification of ex-	39 days Thu 11/06/20 st 1 day Thu 11/06/20	Sun 19/07/20 Thu 11/06/20		Sun 19/07/20 Thu 11/06/20	0 days															
7 1157 5.32.3.1	Tentative Civil Handover Date, Portion B-7A & 7B area for modification of exi		Sun 19/07/20	Sat 27/06/20	Sun 19/07/20	0 days				,,-											
8 1158 5.32.3.2	Commencement of Modification of existing emergency generator Electrical Works	23 uays 3at 27/00/20	Juli 13/07/20	Jul 27/00/20	Juli 19/07/20	o uays															
9 1159 5.32.3.2.1	Site survey and preparation work	1 day Sat 27/06/20	Sat 27/06/20	Sat 27/06/20	Sat 27/06/20	0 days 11	155 1	1160		+											
0 1160 5.32.3.2.2	Modification of existing emergency generator electrical works	3 days Sun 28/06/20	Tue 30/06/20	Sun 28/06/20	Tue 30/06/20	0 days 11	159 1	1161		4											
1 1161 5.32.3.2.3	Test the new switchboard for on-site mobile generator	2 days Wed 01/07/20	Thu 02/07/20	Wed 01/07/20	Thu 02/07/20	0 days 11	160 1	1162		4											
2 1162 5.32.3.2.4	Dismantling and removal the existing power & control cables	14 days Fri 03/07/20	Thu 16/07/20	Fri 03/07/20	Thu 16/07/20	0 days 11	161 1	1163		±											
3 1163 5.32.3.2.5	Take down existing generator to DSD (Completed)	3 days Fri 17/07/20	Sun 19/07/20	Fri 17/07/20	Sun 19/07/20	0 days 11	162			<i>†</i>											
4 1164 5.33	Existing Sludge Press House, Portion B-10 (PS 6B.2.11)	425 days Wed 01/07/20	Sun 29/08/21	Wed 01/07/20	Sun 29/08/21	3 days				-											
5 1165 5.33.1	Planned Key Date Completion Date - KD3B	0 days Mon 07/06/21	Mon 07/06/21	Mon 07/06/21	Mon 07/06/	0 days							⊚ 07/06								
1											L										
estwise		ummary Late Summary Critical	Critical Progres		Manual Pro			Milestone (Actual) Slack	*												
ect: DE/2018/04	remade Summary Manual	- Childi	Flogres		Sidek (FIOd)	-															
e: 28/07/21																					

The Government of the Hong Kong !	Department period Administration States			Shek Wu	Hui Effluent Polishing I	Plant - Main Works Stage 1	E&M Works fo	Sewage Treatment Facilit	ties								A
ID WBS	Task Name	Duration between Task Start Start and Finish	Finish	Early Start Early Finish	Free Slack Predecess	sors Successors	Resource Names	2020 Half 1, 2020	Half 2, 2020	2021 Half 1, 2021	Half 2, 2021	2022 Half 1, 2022	Half 2, 2022	2023 Half 1, 2023	Half 2, 2023	2024 Half 1	4 f 1, 2024
1166 5.33.2	Selection of Suppliers for major plant and materials for Filter Presses	52 days Wed 01/07/20	Fri 21/08/20	Wed 01/07/20 Fri 21/08/20	0 days			M I I I		M	I M I T	s		N L J L M L			
1167 5.33.2.1	Mis - new replacement filter plates and provision of filter cloths, C11, ref.	52 days Wed 01/07/20	Fri 21/08/20	Wed 01/07/20 Fri 21/08/20	0 days				\$								
	EQT038																
1168 5.33.2.1.1	Submission for acceptance of purchasing package	21 days Wed 01/07/20	Tue 21/07/20	Wed 01/07/20 Tue 21/07/20	0 days	1169											
1169 5.33.2.1.2	Invitation of quotations for purchasing package	10 days Wed 22/07/20	Fri 31/07/20	Wed 22/07/20 Fri 31/07/20	0 days 1168	1170			1								
0 1170 5.33.2.1.3	Acceptance of conforming quotation (Completed)	21 days Sat 01/08/20	Fri 21/08/20	Sat 01/08/20 Fri 21/08/20	0 days 1169	1171											
1 1171 5.33.3	Design submission for replacement of filter plates	7 edays Fri 21/08/20	Fri 28/08/20	Fri 21/08/20 Fri 28/08/20	0 edays 1170	1173			1								
2 1172 5.33.4	Manufacturing and Delivery of Plant & Materials	345 days Sat 29/08/20	Sun 08/08/21	Sat 29/08/20 Sun 08/08/23							•						
3 1173 5.33.4.1	Manufacturing and Factory Acceptance Test of Plant	300 days Sat 29/08/20	Thu 24/06/21	Sat 29/08/20 Thu 24/06/21	0 days 1171	1174			-								
4 1174 5.33.4.2	Shipping and Delivery of Plant to site	45 days Fri 25/06/21	Sun 08/08/21	Fri 25/06/21 Sun 08/08/21	0 days 1173	1177											
5 1175 5.33.5	Site Installation Work	21 days Mon 09/08/21	Sun 29/08/21	Mon 09/08/21 Sun 29/08/21													
6 1176 5.33.5.1	Commencement of replacement of filter plates	21 days Mon 09/08/21	Sun 29/08/21	Mon 09/08/21 Sun 29/08/21	L 3 days						T						
7 1177 5.33.5.1.1	Replacement of filter plates (On Hold)	21 days Mon 09/08/21	Sun 29/08/21	Mon 09/08/21 Sun 29/08/21	3 days 1174	1085FF					in.						
8 11785.34	Fire Services Installation (PS 6B.6.9)	1248 days Tue 01/12/20	Wed 01/05/24	Tue 01/12/20 Wed 01/05	0 days					-		<u></u>					T
9 1179 5.34.1	Planned Key Date Completion Date - KD1B, Fire	0 days Tue 01/06/21	Tue 01/06/21	Tue 01/06/21 Tue 01/06/21	0 days 1183FF						€ 01/06						
0 1180 5.34.2	Planned Sectional Completion Date - Section 1, FSI	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21 Mon 12/07/	. 0 days 1184FF						@ 12/07						
1 11815.34.3	Planned Sectional Completion Date - Section 4, FSI	0 days Wed 01/05/24	Wed 01/05/24	Wed 01/05/24 Wed 01/05/	. 0 days 1199FF												
2 11825.34.4	Design Submissions for FSI	334 days Tue 01/12/20	Sat 30/10/21	Tue 01/12/20 Sat 30/10/21	0 days					•							
3 1183 5.34.4.1	CDS081-11 - Civil and dimensional requirements drawings for Fire Serv	120 days Tue 01/12/20	Tue 30/03/21	Tue 01/12/20 Tue 30/03/21	. 0 days	1179FF											
4 11845.34.4.2	CDS049 - Detailed Design for Fire Services include AFA, FS, FH, Sprinkle	180 edays Mon 03/05/21	Sat 30/10/21	Mon 03/05/21 Sat 30/10/21	0 edays 154	1188,1185,1180FF						-					
5 1185 5.34.5	DG Stores Submissions to FSD for approval	120 days Sun 31/10/21	Sun 27/02/22	Sun 31/10/21 Sun 27/02/22	690 days 1184	1194FF						-					
6 11865.34.6	Site Installation Work	910 days Sun 31/10/21	Sat 27/04/24	Sun 31/10/21 Sat 27/04/24	4 days												T
7 1187 5.34.6.1	Commencement of Fire Services Installation	910 days Sun 31/10/21	Sat 27/04/24	Sun 31/10/21 Sat 27/04/24	4 days												T
8 1188 5.34.6.1.1	Design Review of Approved General Building Plan	126 days Sun 31/10/21	Sat 05/03/22	Sun 31/10/21 Sat 05/03/22	0 days 1184	1189						*					
9 1189 5.34.6.1.2	Submission of WW0542 for WSD's approval	270 days Sun 06/03/22	Wed 30/11/22	Sun 06/03/22 Wed 30/11/22	310 days 1188	1190						Ĭ.					
0 1190 5.34.6.1.3	Submission of WWO46 for WSD's Inspection	30 days Sat 07/10/23	Sun 05/11/23	Sat 07/10/23 Sun 05/11/23	0 days 1189,353	,4821191											1
1 1191 5.34.6.1.4	Obtain WWO46 Part V	60 days Mon 06/11/23	Thu 04/01/24	Mon 06/11/23 Thu 04/01/24	0 days 1190	1194,1192										Town	1
2 1192 5.34.6.1.5	FSD Inspection and Approval for MVAC	21 days Fri 05/01/24	Thu 25/01/24	Fri 05/01/24 Thu 25/01/24	0 days 1202,120	3,111195											1
3 1193 5.34.6.1.6	FSD Inspection and Approval for DG Stores	21 days Wed 06/12/23	Tue 26/12/23	Wed 06/12/23 Tue 26/12/23	30 days 1202,120	3,811195										1	
4 1194 5.34.6.1.7	Submission of (FSI/314 & FSI/501) to FSD	14 days Fri 05/01/24	Thu 18/01/24	Fri 05/01/24 Thu 18/01/24	7 days 1202,120	3,111195										F	
5 1195 5.34.6.1.8	Pre-inspection meeting with FSD	5 days Fri 26/01/24	Tue 30/01/24	Fri 26/01/24 Tue 30/01/24	0 days 1194,119	2,111196										1 1	1
6 1196 5.34.6.1.9	Initial Inspection with FSD	15 days Wed 31/01/24	Wed 14/02/24	Wed 31/01/24 Wed 14/02/24	0 days 1195	1197											ħ
7 1197 5.34.6.1.10	Document Checking	45 days Thu 15/02/24	Sat 30/03/24	Thu 15/02/24 Sat 30/03/24	0 days 1196	1198											F
8 1198 5.34.6.1.11	Re-inspections with FSD	14 days Sun 31/03/24	Sat 13/04/24	Sun 31/03/24 Sat 13/04/24	0 days 1197	1199											
9 1199 5.34.6.1.12	Issue of acceptance memo by FSD	14 days Sun 14/04/24	Sat 27/04/24	Sun 14/04/24 Sat 27/04/24	4 days 1198	1181FF											1
0 1200 5.34.6.1.13	Installation of FS Pumps and Sprinkler Pumps	60 days Mon 03/04/23	Thu 01/06/23	Mon 03/04/23 Thu 01/06/23	127 days	1203	FS - A x 4~6 i										1
1 1201 5.34.6.1.14	Installation of Fire Hydrant and Booster Pumps	60 days Mon 03/04/23	Thu 01/06/23	Mon 03/04/23 Thu 01/06/23	127 days	1203	FS - A x 4~6 i										
2 1202 5.34.6.1.15	SAT for Manual and automatic fire detection and alarm system	60 days Sat 07/10/23	Tue 05/12/23	Sat 07/10/23 Tue 05/12/23	0 days 353,482,5	593, 1194,1192,1193											
3 1203 5.34.6.1.16	SAT for Fire hydrants, hose reels and street fire hydrant system	60 days Sat 07/10/23	Tue 05/12/23	Sat 07/10/23 Tue 05/12/23	0 days 1200,120	1,351194,1192,1193											
4 12045.35	Fire Services Sprinkler Pumping Room, Portion B-7 & B-7B (PS 6B.6.9)	421 days Thu 19/05/22	Thu 13/07/23	Thu 19/05/22 Thu 13/07/23	3 200 days								•		-		1
5 1205 5.35.1	Site Installation Work	421 days Thu 19/05/22	Thu 13/07/23	Thu 19/05/22 Thu 13/07/23	3 200 days								•		-		
6 1206 5.35.1.1	Tentative Civil Handover Date, FS Sprinkler Pump Room (Rev. 5)	1 day Thu 19/05/22	Thu 19/05/22	Thu 19/05/22 Thu 19/05/22	0 days	1207,1212							● 19/05				
7 1207 5.35.1.2	Commencement of E&M Installation at FS & Sprinkler Pump Room	420 days Thu 19/05/22	Thu 13/07/23	Thu 19/05/22 Thu 13/07/23	200 days 1206								*				
8 1208 5.35.1.2.1	Mechanical Installations for FS & Sprinkler Pumps	90 edays Thu 19/05/22	Wed 17/08/22	Thu 19/05/22 Wed 17/08/	. 0 edays	1209											
9 1209 5.35.1.2.2	Electrical Installations for FS & Sprinkler Pumps	90 edays Wed 17/08/22	Tue 15/11/22	Wed 17/08/22 Tue 15/11/22	0.63 edays 1208	1210,1213,1214,1215							*				
0 1210 5.35.1.2.3	Site Acceptance Test for FS & Sprinkler Pumps	45 days Wed 16/11/22	Fri 30/12/22	Wed 16/11/22 Fri 30/12/22	0 days 1209	1211											
1 1211 5.35.1.2.4	System Commissioning for FS & Sprinkler Pumps	45 days Sat 31/12/22	Mon 13/02/23	Sat 31/12/22 Mon 13/02/	. 325 days 1210	1194								*			
2 1212 5.35.1.2.5	Building Services Installations at FS & Sprinkler Pump Room	240 days Wed 16/11/22	Thu 13/07/23	Wed 16/11/22 Thu 13/07/23	3 200 days 1206								+				
3 1213 5.35.1.2.5.	Lighting and Power Distribution System, Chem 1&2	120 days Wed 16/11/22	Wed 15/03/23	Wed 16/11/22 Wed 15/03/	. 0 days 1209	1216											
4 1214 5.35.1.2.5.	Lightning Protection System, FS & Sprinkler Pump Room	30 days Wed 16/11/22	Thu 15/12/22	Wed 16/11/22 Thu 15/12/22	90 days 1209	1216											
5 1215 5.35.1.2.5.	Mechanical Ventilation System, FS & Sprinkler PR	14 days Wed 16/11/22	Tue 29/11/22	Wed 16/11/22 Tue 29/11/22	106 days 1209	1216											
6 1216 5.35.1.2.5.	Testing and Commissioning of Building Services Installations, FS &	120 days Thu 16/03/23	Thu 13/07/23	Thu 16/03/23 Thu 13/07/23	189 days 1213,12	14,11194FF								+			
7 1217 5.36	Fire Hydrant and Booster Pumping Room, Portion B7 & B-7B (PS 6B.6.9)	465 days Thu 19/05/22	Sat 26/08/23	Thu 19/05/22 Sat 26/08/23	156 days								•				
8 1218 5.36.1	Site Installation Work	465 days Thu 19/05/22	Sat 26/08/23	Thu 19/05/22 Sat 26/08/23	156 days								-				
9 1219 5.36.1.1	Tentative Civil Handover Date, Fire Hydrant and Booster Pumping Room	1 day Thu 19/05/22	Thu 19/05/22	Thu 19/05/22 Thu 19/05/22	0 days	856FF+50 days,1221							● 19/05				
0 1220 5.36.1.2	Commencement of E&M Installation at Street FH Pump Room	464 days Thu 19/05/22	Sat 26/08/23	Thu 19/05/22 Sat 26/08/23	156 days								•				
1 1221 5.36.1.2.1	Mechanical Installations for Street FH Pumps	90 edays Thu 19/05/22	Wed 17/08/22	Thu 19/05/22 Wed 17/08/	. 0 edays 1219	1222							*				
2 1222 5.36.1.2.2	Electrical Installations for Street FH Pump	90 edays Wed 17/08/22	Tue 15/11/22	Wed 17/08/22 Tue 15/11/22	0.63 edays 1221	1223,1226							+				
3 1223 5.36.1.2.3	Site Acceptance Test for Street FH Pump	45 days Wed 16/11/22	Fri 30/12/22	Wed 16/11/22 Fri 30/12/22	0 days 1222	1224								Taxaban -			
		Page 1	CALLE	Slit 14-1	Progress	Milestone (Actual)										<u>ll</u>	.ti
Bestwise	Task Milestone ◆ Project Su Milestone, Tentative ⑤ Summary Manual St		Critical Sp Progress	olit Manual Slack (F		Slack											
ject: DE/2018/04					,												

rainage Services	Department did Administrative Region				Shek Wu			for DE/2018/04 1 E&M Works for S	8/04 rks for Sewage Treatment Facilities
WBS 1	ask Name	Duration between Task Start Start and Finish	Finish	Early Start	_	Free Slack Predecesso		Resource Names	ce 2020 2021 2022 2023 2024
224 5.36.1.2.4	Contain Commission for Street FU Dumos	45 days Sat 31/12/22	Mon 13/02/23	Sat 31/12/22	Mon 12/02/	339 days 1223	1194FF		Hair 1, 2020 Hair 2, 2020 Hair 3, 2021 Hair 3, 2021 Hair 3, 2022 Hair 2, 2025 Hair 2, 2025 Hair 3, 2024 Hair
	System Commissioning for Street FH Pumps	284 days Wed 16/11/22	Sat 26/08/23	Wed 16/11/22			115411		
225 5.36.1.2.5	Building Services Installations at Street FH Pump Room		Wed 15/03/23				1229,1227		
26 5.36.1.2.5.:	Lighting and Power Distribution System, Street FH PR	120 days Wed 16/11/22		Wed 16/11/22 Thu 16/03/23			1229,1227		
227 5.36.1.2.5.	Lightning Protection System, Street FH PR	30 days Thu 16/03/23	Fri 14/04/23			0 days 1226	1229	MVAC - A x	
228 5.36.1.2.5.	Mechanical Ventilation System, Street FH PR	14 days Sat 15/04/23	Fri 28/04/23	Sat 15/04/23		0 days 1227		IVIVAC - A X	
29 5.36.1.2.5.4	Testing and Commissioning of Building Services Installations, FH P	120 days Sat 29/04/23	Sat 26/08/23	Sat 29/04/23			/,J1194FF		
230 5.37	Plumbing Installation (PS 68.6.8)	1049 days Tue 16/02/21	Tue 02/01/24	Tue 16/02/21					- 01/07
315.37.1	Planned Sectional Completion Date - Section 1, Plumbing	0 days Thu 01/07/21	Thu 01/07/21	Thu 01/07/21		0 days 1233FF			@ 01/07
325.37.2	Design Submissions for Plumbing	134 days Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Wed 30/06	1 day			
33 5.37.2.1	CDS033 - Detailed Design for Plumbing System	134 edays Tue 16/02/21	Wed 30/06/21	Tue 16/02/21	Wed 30/06/	0.63 edays 149	1236,1231FF		
345.37.3	Site Installation Work	915 days Thu 01/07/21	Tue 02/01/24	Thu 01/07/21	Tue 02/01/24	0 days			
5 5.37.3.1	Commencement of Plumbing Installation	915 days Thu 01/07/21	Tue 02/01/24	Thu 01/07/21	Tue 02/01/24	0 days			
36 5.37.3.1.1	Submission of detail design for acceptance	90 days Thu 01/07/21	Tue 28/09/21	Thu 01/07/21	Tue 28/09/21	0 days 1233	1237	Pb - A x 4~6	Pb - A x 4~6 men
37 5.37.3.1.2	Submission of WWO542 for WSD's approval	355 days Wed 29/09/21	Sun 18/09/22	Wed 29/09/21	Sun 18/09/22	118 days 1236	351,480,591,766	Pb - B x 4~6	4~6
8 5.37.3.1.3	Connection of External Pumping System (By others)	0 days Fri 15/09/23	Fri 15/09/23	Fri 15/09/23	Fri 15/09/23	17 days	1239		6_15/09
39 5.37.3.1.4	Submission of WWO46 for WSD's Inspection	45 days Mon 02/10/23	Wed 15/11/23	Mon 02/10/23	Wed 15/11/23	0 days 1238,351,4	8C 1240		
0 5.37.3.1.5	Obtain WWO46 Part V	45 days Thu 16/11/23	Sat 30/12/23	Thu 16/11/23	Sat 30/12/23	2 days 1239	1241		——————————————————————————————————————
1 5.37.3.1.6	Tentative Date for connection of external water pipework (by others)	0 days Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	Tue 02/01/24	0 days 1240			€ 02/01
25.38	Photovoltaic Power System (PS 6B.6.11)	1128 days Mon 01/03/21	Mon 01/04/24	Mon 01/03/21		0 days			
35.38.1	Planned Sectional Completion Date - Section 1, BR 2A & 2B	0 days Mon 12/07/21	Mon 12/07/21	Mon 12/07/21					@ 12/07
15.38.2	Planned Sectional Completion Date - Section 1, BR 2A & 2B Planned Sectional Completion Date - Section 2, BR 2A & 2B	0 days Mon 01/04/24	Mon 01/04/24	Mon 01/04/24		0 days 1261FF			
5 5.38.3	Selection of Suppliers for major plant and materials for BR 2A & 2B	73 days Mon 01/03/21	Wed 12/05/21	Mon 01/03/21					
65.38.3.1	PV System (EQT041)	73 days Mon 01/03/21	Wed 12/05/21	Mon 01/03/21					
7 5.38.3.1.1	Submission for acceptance of purchasing package	30 days Mon 01/03/21	Tue 30/03/21	Mon 01/03/21		0 days	1248		
8 5.38.3.1.2	Invitation of quotations for purchasing package	21 days Wed 31/03/21	Tue 20/04/21	Wed 31/03/21	Tue 20/04/21	0 days 1247	1249		
9 5.38.3.1.3	Acceptance of conforming quotation	21 days Wed 21/04/21	Tue 11/05/21	Wed 21/04/21	Tue 11/05/21	0 days 1248	1250		
5.38.3.1.4	Commencement of Design Work	1 day Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	Wed 12/05/21	0 days 1249	1252		
15.38.4	Design Submissions	49 days Wed 12/05/21	Wed 30/06/21	Wed 12/05/21	Wed 30/06	12 days			— <u> </u>
25.38.4.1	CDS060 - Detailed Design for PV System	45 edays Wed 12/05/21	Sat 26/06/21	Wed 12/05/21	Sat 26/06/21	0.63 edays 1250	1253		
3 5.38.4.2	Complete the CLP's Electronic Application Form and Upload Required D	4 days Sun 27/06/21	Wed 30/06/21	Sun 27/06/21	Wed 30/06/	0 days 1252	1243FF,1255		
45.38.5	Material ordering and delivery to site	767 days Thu 01/07/21	Sun 06/08/23	Thu 01/07/21	Sun 06/08/23	59 days			
5 5.38.5.1	Manufacturing and Factory Acceptance Test of Plant	150 days Thu 01/07/21	Sat 27/11/21	Thu 01/07/21	Sat 27/11/21	572 days 1253	1256		<u> </u>
65.38.5.2	Shipping and Delivery of Plant to site	45 days Fri 23/06/23	Sun 06/08/23	Fri 23/06/23	Sun 06/08/23	0 days 1255,1258	35:1259		
75.38.6	Site Installation Work	345 days Thu 23/02/23	Fri 02/02/24	Thu 23/02/23	Fri 02/02/24	0 days			
85.38.6.1	Tentative Civil Handover Date, Portion B-4, BR2A & 2B (Rev. 5)	1 day Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	Thu 23/02/23	0 days	1256SS+120 edays		23/02
95.38.6.2	Commencement of Site Installation Work	90 days Mon 07/08/23	Sat 04/11/23	Mon 07/08/23		0 days 1256	1260	PV - A x 4~0	X 4~c
0 5.38.6.3	Technical Assessment, System Test and Installation	60 days Sun 05/11/23	Wed 03/01/24	Sun 05/11/23		0 days 1259	1261	PV - A x 4~(
	CLP's smart meter installation and Final on-grid test with CLP	30 days Thu 04/01/24	Fri 02/02/24	Thu 04/01/24		59 days 1260	1244FF		
15.38.6.4	-								
25.39	Plant Commissioning	240 days Tue 12/09/23	Wed 08/05/24	Tue 12/09/23			39FF		
35.39.1	Planned Sectional Completion Date - Section 4, Plant Commissioning	0 days Wed 01/05/24	Wed 01/05/24	Wed 01/05/24					
45.39.2	Design Submission for Treatment Process Plant Testing & Commissionin	90 days Wed 01/11/23	Mon 29/01/24	Wed 01/11/23					
5 5.39.2.1	Document Submission and Resubmission for T&C procedures	90 days Wed 01/11/23	Mon 29/01/24	Wed 01/11/23	Mon 29/01/24	105 days 1266FF-120			
65.39.3	System Commissioning Tests of the E&M systems at IW, PST, BR 2A&2B, I	7 days Thu 08/02/24	Wed 14/02/24	Thu 08/02/24			851267,1265FF-120 day	S	
5.39.4	MBR System Process Startup	35 days Thu 15/02/24	Wed 20/03/24	Thu 15/02/24	Wed 20/03/	0 days 1266	1268		
3 5.39.5	Plant Commissioning	35 days Thu 21/03/24	Wed 24/04/24	Thu 21/03/24	Wed 24/04/	0 days 1267	1271		
9 5.39.6	Overall commissioning of CCTV system	30 days Tue 12/09/23	Wed 11/10/23	Tue 12/09/23	Wed 11/10/23	196 days 352,481,59	2, 1271		**************************************
0 5.39.7	Overall commissioning of Facility Computerized Systems (SCADA, CMMS, PMS, ID	28 days Mon 11/12/23	Sun 07/01/24	Mon 11/12/23	Sun 07/01/24	108 days 344,473,75	8, 1271		
1 5.39.8	Overall Plant Commissioning and DSD pre-handover inspections	14 days Thu 25/04/24	Wed 08/05/24	Thu 25/04/24	Wed 08/05/24	5 days 1268,1269,	12		
25.40	CE No. 009 - Provision of an Additional Primary Sludge Thickening System	375 days Tue 14/07/20	Fri 23/07/21	Tue 14/07/20	Fri 23/07/21	0 days			
3 5.40.1	Detail Design Submission and Approval	77 days Tue 14/07/20	Mon 28/09/20	Tue 14/07/20	Mon 28/09/	0 days	1275		
45.40.2	Subletting, Procurement, Manufacturing and Delivery	120 days Fri 31/07/20	Fri 27/11/20	Fri 31/07/20	Fri 27/11/20	0 days			
5 5.40.3	Site Installation	270 days Sat 17/10/20	Tue 13/07/21	Sat 17/10/20			1276		
55.40.4	Testing and Commissioning	10 days Wed 14/07/21	Fri 23/07/21	Wed 14/07/21		0 days 1275	1277FF		
75.40.5	Planned Completion Date	1 day Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	Fri 23/07/21	0 days 1275			€ 23/07
		1 day Fri 23/07/21	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	0 days			
	Seam Plus Submissions						20		
96.1	SA10 - Environmental Management Plan	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		
30 6.2	SA11 - Air Pollution During Construction	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		
81 6.3	SA12 - Noise During Construction	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		
	ask Milestone ♦ Project Sum dilestone, Tentative ♥ Summary Manual Sur		Critical S	plit	Manual I	-	Milestone (Actual) *		

Mark	Drainage Service The Convenient of the Hong Kee	es Department				Shek Wu			ramme for DE/2018/04 Stage 1 E&M Works for S	Sewage Treatment Facili	ties						AECO
Control Cont	ID WBS	Task Name		Finish	Early Start				Resource	2020			Half 2, 2021	2022 Half 1, 2022 Half 2, 202		Half 2, 2023	
Martin M	82 1282 6.4	SA14 - Noise from Building Equipment	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		N T T M T	M J S N	L J T M L	м I ј I s		S N J	M M J S	M I I I M
Martin M	83 1283 6.5	SA15 - Light Pollution	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39									
Martin M	1284 6.6	MAP1 - Timber used for Temporary Works	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39						Dept. Commission			
10 10 10 10 10 10 10 10	1285 6.7	MAP2 - Use of Non-CFC Based Refrigerants	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39									
March March Andrey Samuel	1286 6.8	MAP3 - Waste Management Plan	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39									
March Marc	7 1287 6.9	MA2 - Modular and Standardized Design	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							-
Active A	8 1288 6.10	MA8 - Ozone Depleting Substances	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39									_
March Marc	9 1289 6.11	MA11 - Construction Waste Reduction															-
10 1 1 1 1 1 1 1 1 1	0 1290 6.12																
March Marc	1 1291 6.13																_
The Control of the												NAMES CONTROL OF THE PROPERTY					
18.50 18.5																	
10 1 1 1 1 1 1 1 1 1																	
March 1987 - March		=															
March Marc	7 1297 6.19																
March Marc	1297 6.19																
200 200	9 1299 6.21											Marine Marine Designation of the Control of the Con					
March Marc	1300 6.22	-															
100-1-101 1 1 1 1 1 1 1 1 1	1 1301 6.23		1450 days Fri 01/05/20														
Mile	2 1302 6.24					Fri 19/04/24	19 days	39		-							
1803 1803 1804	3 1303 6.25	IEQ2 - Plumbing and Drainage	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							_
1861 1861	1304 6.26	IEQ3 - Biological Contamination	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39									
Management Man	5 1305 6.27	IEQ5 - Construction IAQ Management	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-		TO THE OUT OF THE PARTY OF THE OWNER OWNER OF THE OWNER OWN					
1822 1822	1306 6.28	IEQ6 / IEQ7 - IAQ	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39									
1822 1822	1307 6.29	IEQ9 - Increased Ventilation	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-		·····					-
Mail	1308 6.30	IEQ11 - Localised Ventilation	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
120 120	1309 6.31	IEQ12 - Ventilation in Common Areas	1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
1321 1321	1310 6.32									-							-
1817-2 Comparation than (175) to Col. (Section theory (175) to	1311 6.33		1450 days Fri 01/05/20	Fri 19/04/24	Fri 01/05/20	Fri 19/04/24	19 days	39		-							
1817-2 Comparation than (175) to Col. (Section theory (175) to	13127		126 days? Wed 22/04/20	Tue 25/08/20	Wed 22/04/20	Tue 25/08/20	0 days?			-							
Companies Lang (2014), 2014, 201	1313 7.1										⊚ 25/08						
1317-74 Compression town [17] to 10.00, together of the Computation of the Computatio	13147.2										⊚ 08/06						
1307.5 Composition DestEQTON - 807, Propries or of the Address	5 1315 7.3	Compensation Event (CE) No. 003, Designated Area for the Contractor's Site	1 day Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/	0 days				22/04						
2017 2017	1316 7.4	Compensation Event (CE) No. 005, Designated Area for the Contractor's Stor	1 day Wed 22/04/20	Wed 22/04/20	Wed 22/04/20	Wed 22/04/	0 days				22/04						
Till	1317 7.5	Compensation Event (CE) No. 007, Employment of Temporary Staff under Ai	1 day Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	Fri 10/07/20	0 days				⊚ 10/07						
Tak	3 13187.6	Compensation Event (CE) No. 009, Provision of an Additional Primary Sludge	ε 1 day Tue 14/07/20	Tue 14/07/20	Tue 14/07/20	Tue 14/07/20	0 days				● 14/07						
t: DE/2018/04 Milestone, Tentative ® Summary Manual Summary Critical Progress Slack (Float) Slack	9 1319 7.7	Compensation Event (CE) No. 011, Dismantling, relocating, disconnecting an	n 1 day? Fri 17/07/20	Fri 17/07/20	Fri 17/07/20	Fri 17/07/20	0 days?				⊚ 17/07						
t: DE/2018/04 Milestone, Tentative ® Summary Manual Summary Critical Progress Slack (Float) Slack																	
	twise								ual) *								