



South East New Territories (SENT) Landfill Extension

Annual Environmental Monitoring & Audit Review Report No.2

January 2021

ERM

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 2723 5660 www.erm.com





South East New Territories (SENT) Landfill Extension

Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

Reference Document/Plan

Annual Environmental Monitoring & Audit Review Report

Document/Plan to be Certified/Verified: No.2 for South East New Territories (SENT) Landfill

Extension

Date of Report: 29 January 2021

Reference EM&A Manual Requirement

EM&A Manual: Section 11.5

The Annual EM&A Review Report shall be prepared by the ET, certified by the ET Leader and verified by the IEC. The Annual EM&A Review Report should contain all information listed under Section 11.5 of the approved EM&A Manual.

ET Certification

I hereby certify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Warchett.

Frank Wan,

Environmental Team Leader:

(ERM Hong-Kong, Limited)

Date: 29 January 2021

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

W.K. Chiu,

Independent Environmental Checker:

(Meinhardt Infrastructure and

Environment Limited)

Date:

10/2/2021

South East New Territories (SENT) Landfill Extension

Annual Environmental Monitoring & Audit Review Report No.2

Environmental Resources Management

2507, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

| Client: | | Projec | ct No: | | |
|--|--------------------------------|----------------------|-----------|----------|--|
| Green Valley Landfill Ltd. | | | 5169 | | |
| Summary | | Date: | | | |
| | | 29 Ja | anuary 20 |)21 | |
| | | Approved by: Auchit | | | |
| | | Frank Wan Partner | | | |
| | | | | | |
| | | | | | |
| 0 | Annual EM&A Review Report No.2 | AL | FW | FW | 29 Jan 21 |
| Revision | Description | Ву | Checked | Approved | Date |
| This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business | | Distrik | oution | | BSI ~ |
| and taking account of the resources devoted to it by agreement with the client. | | | Internal | Ce | OHSAS 18001:2007 rtificate No. OHS 515956 |
| We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. | | \boxtimes | Public | | BSI |
| This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk. | | | Confide | | ISO 9001 : 2008 ertificate No. FS 32515 |



CONTENTS

| EXECUT | TIVE SUMMARY | 1 |
|--------|---|-------------|
| 1 | INTRODUCTION | 1 |
| 1.1 | BACKGROUND | 1 |
| 1.2 | PROJECT DESCRIPTION | 1 |
| 1.3 | SCOPE OF THE EM&A REPORT | 2 |
| 1.4 | PROJECT ORGANISATION | 2 2 3 |
| 1.5 | SUMMARY OF CONSTRUCTION WORKS | 3 |
| 1.6 | SUMMARY OF EM&A PROGRAMME REQUIREMENTS | 6 |
| 1.7 | STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE | |
| | ENVIRONMENTAL PERMIT | 8 |
| 1.8 | STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS | 9 |
| 2 | EM&A RESULTS | 10 |
| 2.1 | AIR QUALITY MONITORING | 10 |
| 2.2 | NOISE MONITORING | 12 |
| 2.3 | SURFACE WATER QUALITY MONITORING | 14 |
| 2.4 | LANDSCAPE AND VISUAL MONITORING | 17 |
| 2.5 | EM&A SITE INSPECTION | 18 |
| 2.6 | WASTE MANAGEMENT STATUS | 19 |
| 2.7 | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 20 |
| 2.8 | SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMA | NCE |
| | LIMIT | 20 |
| 2.9 | SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL | |
| | PROSECUTIONS | 21 |
| 3 | CONCLUSION AND RECOMMENDATION | 21 |

ANNEXES

ANNEX A WORK PROGRAMME

ANNEX B ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

ANNEX C MONITORING SCHEDULE FOR THIS REPORTING PERIOD

ANNEX D AIR QUALITY

ANNEX D1 24-HOUR TSP MONITORING RESULTS

ANNEX D2 EVENT AND ACTION PLAN FOR DUST MONITORING

ANNEX D3 METEOROLOGICAL DATA

ANNEX E NOISE

ANNEX E1 NOISE MONITORING RESULTS

ANNEX E2 EVENT AND ACTION PLAN FOR NOISE MONITORING

ANNEX F SURFACE WATER QUALITY

ANNEX F1 SURFACE WATER QUALITY MONITORING RESULTS

ANNEX F2 EVENT AND ACTION PLAN FOR SURFACE WATER QUALITY MONITORING

ANNEX F3 INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT EXCEEDANCE

ANNEX G CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS

EXECUTIVE SUMMARY

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) of the Project commenced on 2 January 2019.

This Annual EM&A Review Report presents the EM&A works carried out during the period from 1 January to 31 December 2020 for the Project in accordance with the updated EM&A Manual.

Exceedance of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels for construction air quality monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels for construction noise monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Surface Water Quality

3 exceedances of the Limit Level for pH and 12 exceedances of the Limit Level for Suspended Solids (SS) were recorded for surface water quality impact monitoring in the reporting period. The exceedances were considered non Project-related upon further investigations, except the pH and SS exceedances at DP6 on 9 April 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 28 May 2020, pH exceedance at DP4 (Future, temporary) on 4 June 2020, SS exceedance at DP4 (Future, temporary) on 15 July 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 6 August 2020 and SS exceedance at DP6 on 15 October 2020 which were found deemed to Project-related activities.

Environmental Complaints, Summons and Prosecutions

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

1 INTRODUCTION

1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).

ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual (1), approved EIA Report (2) taking account of the latest design and other relevant statutory requirements.

1.2 PROJECT DESCRIPTION

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works of the Project commenced on 2 January 2019.

⁽¹⁾ ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual

ERM (2007). South East New Territories (SENT) Landfill Extension – Feasibility Study: Environmental Impact Assessment Report




Table 1.1 Estimated Key Dates of Implementation Programme

| Key Stage of the Project | Indicative Date |
|--|--|
| Start construction | 2 January 2019 |
| Commissioning of new infrastructure facilities | 2020 |
| Demolition of existing infrastructure facilities | 2021 |
| Start waste intake at SENTX | 2021 or upon exhaustion of SENT Landfill |
| Estimated exhaustion date of SENTX | 2027 |
| End of aftercare for SENTX | 2057 |

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas collected from the existing SENT Landfill to the treatment facilities at the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


1.3 Scope of the EM&A Report

This is the Annual EM&A Review Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 1 January to 31 December 2020 for the construction works.

1.4 PROJECT ORGANISATION

The organisation structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarized in *Table 1.2* below.

Table 1.2 Contact Information of Key Personnel

| Party | Position | Name | Telephone |
|---------------------------|-------------------|----------------|-----------|
| Contractor | Project Manager | Gary Barnicott | 2706 8827 |
| (Green Valley Landfill | Complaint Hotline | | 2706 8682 |
| Limited) | | | |
| Environmental Team (ET) | ET Leader | Frank Wan | 2271 3152 |
| (ERM-Hong Kong, Limited) | | | |
| | | | |
| Independent Environmental | IEC | W.K. Chiu | 2858 0738 |
| Checker (IEC) | | | |
| (Meinhardt Infrastructure | | | |
| and Environment Limited) | | | |
| | | | |

1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, the major works carried out in this reporting period include:

- Building services works and fitting-out works for Landfill Gas (LFG) Plant area;
- Paving works at LFG Plant area;
- Flares and cooling towers installation of LFG Plant;
- Laying cables in CLP room and energization of LFG plant;
- Drip leg and electro-mechanical installation at LFG Plant;
- Installation of canopy at LFG plant;

- Electro-mechanical installation at LFG plant;
- Dry testing at LFG plant;
- Installation of chimney at LFG plant;
- Civil provisional works of Leachate Treatment Plant (LTP) and superstructure of Bioplant building;
- Installation of ammonia stripping plant, equalization tank, sequencing batch reactor tank, treated effluent tank and Glass Reinforced Plastic (GRP) tanks at LTP area;
- Installation of accessories such as staircases, pipes and walkways for equalization tanks, sequencing batch reactor tanks, treated effluent tank, GRP tanks and other tanks at LTP area;
- Installation of cables and cable containment for LTP area;
- Building services works and fitting-out works for LTP area and installation of drip leg;
- Electro-mechanical installation (including pipe) at LTP area;
- Dry testing at LTP;
- Testing and commissioning at LTP;
- Rebar fixing, formwork and concreting to the superstructure of laboratory building;
- Building services works and fitting-out works for infrastructure buildings (EPD building, GVL building and laboratory building);
- Sewerage system works for infrastructure buildings;
- Water main pipe installation for infrastructure buildings;
- Low voltage (LV) cables laying to infrastructure buildings;
- Steel members installation for superstructure of maintenance building;
- Construction of perimeter bund for Cell 2X;
- Filling work at the transition area between buttress wall and Cell 2X and at West of Cell 3X;
- Finishing works for Western perimeter bund;
- Maintenance and improvement of the temporary surface water drainage;
- Shotcreting and mass concrete for Buttress Wall;

- Surface channel works at Buttress Wall;
- Construction of drop inlet shaft, MHX1 manhole and inlet and outlet box culverts;
- Installing groundwater pipe works from South to North at Eastern side from Cell 3X to 4X;
- Installation of riser pipes from sump pits to sump houses 1 and 2;
- Construction of sump house 1 and 2;
- Equipment installation at sump house 1 and 2;
- Structure work for sump house 3;
- Installation of HDPE pipes for leachate collection system;
- Excavating, removing and replacing unsuitable fill materials;
- Liner installation at Cell 1X and 2X;
- Placing leachate stone at Cell 2X;
- Construction of Cell 3X formation;
- Construction of Mechanically Stabilized Earth (MSE) wall;
- Construction of footing of vehicle washing facilities, weighbridge and guard house;
- Installation of steel members for vehicle washing facilities;
- Road pavement for the emergency vehicular access (EVA);
- Pipe rack installation;
- Installation of monitoring wells;
- Installation of diesel fuel tanks;
- Construction of plinths and footing of maintenance building;
- Construction of footing and superstructure of fire service tank room and water tank room;
- Windows and doors installation at fire service tank room and water service room;
- Construction of perimeter bund channel;
- Construction of pits and ducting for underground utilities;
- Underground utilities and pipes installation at waste reception area;

- Sewerage system works at waste reception area;
- Installation of water mains and telecom pipes;
- Laying of Extra-low voltage (ELV) and LV cables for draw pits and ducts; and
- Civil provision works (draw pits and ducts laying) for ELV and LV cables

The implementation schedule of the mitigation measures recommended in the Updated EM&A Manual is presented in *Annex B*.

1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3 Summary of Status for the Environmental Aspects under the Updated EM&A Manual

| Parameters | Status |
|------------------------------------|---|
| Air Quality | |
| Baseline Monitoring | The results of baseline air quality monitoring were reported in |
| | Baseline Monitoring Report and submitted to EPD under EP |
| | Condition 3.3 |
| Impact Monitoring | On-going |
| Noise | |
| Baseline Monitoring | The results of baseline noise monitoring were reported in |
| | Baseline Monitoring Report and submitted to EPD under EP |
| | Condition 3.3 |
| Impact Monitoring | On-going On-going |
| Surface Water Quality | |
| Baseline Monitoring | The results of baseline surface water quality monitoring were |
| | reported in Baseline Monitoring Report and submitted to EPD |
| | under EP Condition 3.3 |
| Impact Monitoring | On-going |
| Waste Management | |
| Waste Monitoring | On-going |
| Landscape and Visual | |
| Baseline Monitoring | The results of baseline landscape and visual monitoring were |
| | reported in Baseline Monitoring Report and submitted to EPD |
| | under EP Condition 3.3 |
| Construction Phase Audit | On-going |
| Site Environmental Audit | |
| Regular Site Inspection | On-going |
| Complaint Hotline and Email | On-going |
| Channel | |
| Environmental Log Book | On-going |
| Groundwater Quality | |
| Pre-operation Baseline | Commenced on 24 March 2020 |
| Monitoring | |
| Landfill Gas | |
| Pre-operation Baseline | Commenced on 24 March 2020 |
| Monitoring | _ |
| Ambient VOCs, ammonia and | |
| H_2S | |
| ENVIRONMENTAL RESOURCES MANAGEMENT | CREEN VALLEY I ANDELL I TO |

| Parameters | Status | |
|------------------------|--------------------------|--|
| Pre-operation Baseline | Commenced on 27 May 2020 | |
| Monitoring | | |

Taking into account the construction works, impact monitoring of air quality, noise, surface water quality and waste management were carried out in the reporting period. The monitoring schedule of air quality, noise and surface water quality monitoring are provided in *Annex C*. Groundwater and landfill gas pre-operation baseline monitoring and ambient VOCs, ammonia and H₂S pre-operation baseline monitoring were commenced on 24 March 2020 and 27 May 2020 respectively.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarised as below:

- Twelve environmental management meetings were held with the Contractor, ER, ET, IEC and EPD on 8 January, 27 February, 19 March, 23 April, 21 May, 18 June, 16 July, 20 August, 24 September, 22 October, 26 November and 22 December 2020; and
- Environmental toolbox trainings on the following topics were provided by the Contractor to the workers:
 - An Introduction to the Air Pollution Control (Smoke) Regulations on 6 January 2020;
 - Clean Recycling on 17 January 2020;
 - Quality Powered Mechanical Equipment on 11 February 2020;
 - Green Procurement on 24 February 2020;
 - Mosquito Control on 8 March 2020;
 - Illegal Dumping on 25 March 2020;
 - Trip-Ticket System on 6 April 2020;
 - VOC and Smog on 27 April 2020;
 - Air Pollution Control Regulation (Non-road Mobile Machinery (Emission)) on 8 May 2020;
 - Noise Control Ordinance on 22 May 2020;
 - Persistent Organic Pollutants on 12 June 2020;
 - Wastewater Management at Construction Site on 23 June 2020;

- Good Vehicle Maintenance Practice on 6 July 2020;
- Cut down Construction Dust on 23 July 2020;
- Mosquito Nuisance on 14 August 2020;
- Clean Recycling on 27 August 2020;
- Tree Protection Zone on 11 September 2020;
- Renewable Energy on 18 September 2020;
- Chemical Waste Handling on 6 October 2020;
- Dark Smoke on 20 October 2020;
- Green Procurement on 17 November 2020;
- Site Practice for Waste Reduction in Construction Industry on 25 November 2020;
- Air Pollution Control (NRMM) Regulation on 11 December 2020;
 and
- VOC and Smog on 16 December 2020.

1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of the recommended mitigation measures are presented in *Table 1.4*.

Table 1.4 Status of Submissions required under the EP and Implementation Status of the recommended Mitigation Measures

| EP Condition | Submission/Implementation Status | Status |
|-----------------|---|---|
| 2.3 | Management Organisation of Main Construction Companies | Submitted and accepted by EPD. |
| 2.4 | Setting up of Community Liaison Group | Community Liaison Group was set up. |
| 2.5 | Submission of Detailed Landfill Gas Hazard Assessment Report | Submitted, and accepted by EPD on 10 January 2019. |
| 2.6 | Submission of Restoration and Ecological Enhancement Plan | Submitted to EPD on 28 June 2019. |
| 2.7 | Setting up of Trial Nursery | Trial Nursery works was commenced on 28 August 2019. |
| 2.8 | Advance Screen Planting | Advance Screen Planting works were completed on 28 June 2019. |
| 2.9 | Provision of Multi-layer Composite Liner System | Under implementation. |

1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits (including EP, *Water Pollution Control Ordinance* (WPCO) discharge license, registration as a chemical waste producer, and construction noise permit) that are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was identified.

Table 1.5 Status of Statutory Environmental Requirements

| Description | Ref No. | Status |
|---|----------------------------------|---|
| Environmental Permit | EP-308/2008 | Granted on 5 August 2008 |
| Variation of Environmental Permit | EP-308/2008/A | Granted on 6 January 2012 |
| | EP-308/2008/B | Granted on 20 January 2017 |
| Further Environmental Permit | FEP-01/308/2008/B | Granted on 16 May 2018 |
| Water Discharge License under WPCO (Permit Holder: Chun Wo) | Licence No.: WT00033525- 2019 | Validity from 27 March 2019 to 31 March 2024 |
| Billing Account for Disposal of Construction Waste | Chit Account Number: 5001692 | Approved on 28 December 2005 |
| Registration as a Chemical Waste Producer (Permit Holder: Chun Wo) | 5213-839-C3507-10 | Issued on 23 August 2018 |
| Registration as a Chemical Waste Producer (Permit Holder: REC) | 5518-839-R2289-06 | Issued on 24 October 2019 |
| Construction Noise Permit (Permit Holder: GVL) | GW-RE0075-20 | Validity from 12 February 2020 to 11 August 2020 |
| | GW-RE0542-20 | Validity from 1 September 2020 to 28 February 2021 |
| Construction Noise Permit (Permit Holder: Chun Wo) | GW-RE1001-19 | Validity from 16 December 2019 to 10 June 2020 |
| | GW-RE0516-20 | Validity from 17 June 2020 to 7 December 2020 |
| | GW-RE1047-20 | Validity from 9 December 2020 to 7 June 2021 |
| Construction Noise Permit (Permit Holder: REC) | GW-RE0029-20 | Validity from 20 January 2020 to 31 May 2020 |
| | GW-RE0466-20 | Validity from 1 June 2020 to 31 October 2020 |
| | GW-RE0889-20 | Validity from 1 November 2020 to 31 March 2021 |

2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise and surface water quality as well as environmental site inspections for air quality, noise, surface water quality, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarised in the following sections.

2.1 AIR QUALITY MONITORING

2.1.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact air quality monitoring (dust, in term of Total Suspended Particulates (TSP)) was carried out at the two designated monitoring locations (i.e. DM1 and DM2) at a 6-day interval. It is proposed and agreed by IEC and EPD that the two existing TSP monitoring stations (i.e. TKO-A1 and TKO-A2a) currently operating by the Civil Engineering and Development Department (CEDD) can be used to monitor the 24-hour TSP impact associated with the SENTX construction. The dust monitoring results were obtained from CEDD on regular basis.


The Action and Limit Levels of the air quality monitoring is provided in *Table 2.1* below.

Table 2.1 Action and Limit Levels for 24-hour TSP

| Monitoring Station | Action Level | Limit Level |
|--|------------------------|------------------------|
| DM-1 - Site Egress of TKO Area 137 Fill Bank | 204 μg m- ³ | 260 μg m- ³ |
| DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank | 193 μg m- ³ | 260 μg m- ³ |

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24-hour TSP levels at the CEDD dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact air quality monitoring programme and monitoring locations are summarised in *Table 2.2* and illustrated in *Figure 2.1* respectively.



 $File: T. \\ IGIS/CONTRACT/0465169 \\ Imxd/0465169 \\ Environmental_Impact_Monitoring_Locations. \\ mxd/Date: 28/5/2019$

Management



Table 2.2 Dust Monitoring Details

| Monitoring Station | Location | Parameter | Frequency and Duration | Equipment |
|-----------------------|---|-------------|--------------------------------------|---|
| DM1 | Site Egress of TKO Area 137 Fill Bank | 24-hour TSP | Once every 6 days during the | HVS Greasby 105 (S/N: 9795 (ET/EA/003/18)) |
| DM2 | Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank | | construction phase of the Project | HVS Andersen G1051 (S/N: 1176 (ET/EA/003/05)) |

2.1.2 Monitoring Schedule for the Reporting Period

The schedule for air quality monitoring during the reporting period is provided in *Annex C*.

2.1.3 Results and Observations

The 24-hour TSP monitoring results are summarised in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP monitoring results at each monitoring location are provided in *Annex D1*.

Table 2.3 Summary of 24-hour TSP Monitoring Results in the Reporting Period

| Month | Monitoring | 24-hr TSP Concentration (μg m ⁻³) | | Action Level | Limit Level |
|----------------|------------|---|-----------|--------------|-------------|
| | Station | Average | Range | _(μg/m³) | (μg/m³) |
| January 2020 | DM-1 | 110 | 95 - 124 | 204 | 260 |
| | DM-2 | 96 | 82 - 108 | 193 | 260 |
| February 2020 | DM-1 | 103 | 93 - 117 | 204 | 260 |
| | DM-2 | 90 | 83 - 104 | 193 | 260 |
| March 2020 | DM-1 | 102 | 91 - 113 | 204 | 260 |
| | DM-2 | 90 | 85-94 | 193 | 260 |
| April 2020 | DM-1 | 105 | 95 - 122 | 204 | 260 |
| | DM-2 | 94 | 83 - 106 | 193 | 260 |
| May 2020 | DM-1 | 105 | 92 - 118 | 204 | 260 |
| | DM-2 | 93 | 83 - 103 | 193 | 260 |
| June 2020 | DM-1 | 96 | 86 - 105 | 204 | 260 |
| | DM-2 | 88 | 78 – 100 | 193 | 260 |
| July 2020 | DM-1 | 91 | 84 - 105 | 204 | 260 |
| | DM-2 | 85 | 77 - 99 | 193 | 260 |
| August 2020 | DM-1 | 103 | 88 - 116 | 204 | 260 |
| | DM-2 | 95 | 81 - 107 | 193 | 260 |
| September 2020 | DM-1 | 101 | 84 - 113 | 204 | 260 |
| | DM-2 | 97 | 90 - 105 | 193 | 260 |
| October 2020 | DM-1 | 108 | 95 - 114 | 204 | 260 |
| | DM-2 | 100 | 84 - 115 | 193 | 260 |
| November 2020 | DM-1 | 107 | 98 - 115 | 204 | 260 |
| | DM-2 | 99 | 91 - 106 | 193 | 260 |
| December 2020 | DM-1 | 106 | 100 - 116 | 204 | 260 |
| | DM-2 | 100 | 91 - 112 | 193 | 260 |

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the existing SENT landfill and the TKO Area 137 Fill Bank.

All the 24-hour TSP results measured at the two monitoring stations were below the Action and Limit Levels in the reporting period. No additional measure is thus required in accordance with the Event and Action Plan presented in *Annex D2*.

2.1.4 Meteorological Data

Meteorological data obtained from the on-site meteorological monitoring station at the existing SENT landfill (see *Figure 2.1*) were used for the dust monitoring and are shown in *Annex D3*. The meteorological station will be moved to a new location at SENTX infrastructure area as per the updated EM&A Manual after the construction of the new infrastructure area is completed. For the purpose of this EM&A programme, it is considered that meteorological data obtained at the existing SENT landfill meteorological monitoring station are representative of the Project area and could be used for the interpretation of the construction phase dust monitoring results.

2.2 Noise Monitoring

2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30 minutes measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Levels for construction noise of the Project are provided in *Table 2.4* below.

Table 2.4 Action and Limit Levels for Construction Noise

| Time Period | Action Level (a) | Limit Level (b) |
|---|--|------------------|
| 07:00 - 19:00 hrs on normal weekdays | When one documented complaint is received from any one of the noise sensitive receivers (NSRs) | 75 dB(A) at NSRs |
| | or | |
| | 75 dB(A) recorded at the monitoring station | |

Notes:

- (a) 75dB(A) along and at about 100m from the SENTX site boundary was set as the Action Level.
- (b) Limits specified in the GW-TM and IND-TM for construction and operational noise, respectively.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066) using a sound level meter placed at the

designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.5*.

Table 2.5 Noise Monitoring Details

| Monitoring Station (1) | Location | Parameter | Frequency and Duration | Equipment |
|---------------------------|-----------------------------------|---|---|--|
| NM1 | SENTX Site Boundary (North) | $L_{eq~(30~min)}$ measurement between 07:00 and 19:00 hours | Once per week for 30 mins during the construction period of the Project | Sound Level Meter: B&K 2238 (S/N: 2285722) (S/N: 2285762) |
| | | on normal weekdays (Monday to | , | Rion NL-31 (S/N: 00410221) |
| | | Saturday) | | Rion NL-52 (S/N: 00921191) (S/N: 00142581) |
| | | | | Acoustic Calibrator: Rion NC-74 (S/N: 34657230) (S/N: 34657231) |
| | | | | Rion NC-73 (S/N: 10655561) |
| | | | | 3M AC-300 (S/N: AC300005555) |

2.2.2 Monitoring Schedule for the Reporting Period

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

2.2.3 Results and Observations

A total of 53 impact noise monitoring events were scheduled during the reporting period. However, monitoring was not conducted on 18 March, 20 and 28 May, 19 and 27 August and 3 September 2020 due to adverse weather condition. The noise monitoring results are summarised in *Table 2.6* and graphically presented in *Annex E1*.

Table 2.6 Summary of Construction Noise Monitoring Results in the Reporting Period

| Month | Monitoring | Measured Noise Level Leq (30 min), dB(A) | | | | | | | |
|---------------|------------|--|-------------|------------------------|--|--|--|--|--|
| | Station | Average | Range | Action and Limit Level | | | | | |
| January 2020 | NM1 | 50.5 | 47.8 - 53.0 | 75 | | | | | |
| February 2020 | NM1 | 52.7 | 51.9 - 53.8 | 75 | | | | | |
| March 2020 | NM1 | 52.5 | 50.5 - 54.9 | 75 | | | | | |
| April 2020 | NM1 | 53.1 | 52.6 - 53.8 | 75 | | | | | |
| May 2020 | NM1 | 53.0 | 51.1 - 54.9 | 75 | | | | | |
| June 2020 | NM1 | 56.0 | 54.8 - 57.0 | 75 | | | | | |

| Month | Monitoring | Measured Noise Level L _{eq (30 min)} , dB(A) | | | | | | | |
|----------------|------------|---|-------------|------------------------|--|--|--|--|--|
| | Station | Average | Range | Action and Limit Level | | | | | |
| July 2020 | NM1 | 55.1 | 53.6 - 56.8 | 75 | | | | | |
| August 2020 | NM1 | 52.3 | 51.3 - 53.3 | 75 | | | | | |
| September 2020 | NM1 | 53.1 | 51.7 - 55.2 | 75 | | | | | |
| October 2020 | NM1 | 53.1 | 51.1 - 55.8 | 75 | | | | | |
| November 2020 | NM1 | 50.7 | 48.1 - 52.2 | 75 | | | | | |
| December 2020 | NM1 | 51.2 | 48.9 - 52.9 | 75 | | | | | |

Major noise sources identified during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No exceedance of the Action and Limit Levels for construction noise monitoring was recorded in the reporting period. No further mitigation measure was required in accordance with the Event and Action Plan presented in *Annex E2*.

2.3 SURFACE WATER QUALITY MONITORING

2.3.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring were carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) weekly to ensure that the SENTX will not cause adverse water quality impact. Temporary relocation of surface water discharge point DP4 to DP4 (Future, temporary) as an interim arrangement due to site constraints and construction sequence was approved by EPD on 14 May 2019. Impact surface water quality monitoring was carried out at DP4 (Future, temporary) (i.e. DP4T) from the monitoring event on 16 May 2019. In addition, suspension of impact surface water quality monitoring at DP3 was approved under the Baseline Monitoring Report by EPD on 24 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

Dissolved Oxygen (DO) and pH value were measured *in situ* whereas the level of suspended solids (SS) were determined by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.7*.

Table 2.7 Action and Limit Levels for Surface Water Quality

| Parameters | Action Level | Limit Level | Limit Level | | | |
|------------|------------------------|------------------------|-------------|--|--|--|
| | DP4 & DP6 | | | | | |
| DO | $< 5.80 \mathrm{mg/L}$ | < 5.42 mg/L | | | | |
| SS | $> 11.7 \mathrm{mg/L}$ | $> 12.7 \mathrm{mg/L}$ | | | | |
| pН | > 8.39 | > 8.40 | | | | |

The locations of the monitoring stations for the Project are shown in *Figure 2.1*. All in-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.8*.

Table 2.8 Impact Surface Water Quality Monitoring Details

| Monitoring Station | Location | Frequency | Parameter | Equipment |
|-------------------------|--------------------------------------|-----------|------------|--|
| DP4 (Future, temporary) | Surface water discharge point DP4 | Weekly | •pH •DO | YSI Professional Plus (S/N: 10G101946) (S/N: 15H103928) |
| DP6 | Surface water discharge point DP6 | - | •SS | YSI Professional DSS (S/N: 17B102764) (S/N: 15H102620) (S/N: 15H103928) |
| | | | | pH Meter AZ8685 (S/N:1259868) |

Notes:

- (a) DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.
- (b) Impact surface water quality monitoring at DP3 was suspended from the monitoring event on 25 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

2.3.2 Monitoring Schedule for the Reporting Period

The schedule for surface water quality monitoring during the reporting period is provided in *Annex C*.

2.3.3 Results and Observations

A total of 53 monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations during the reporting period. However, sampling could not be carried out on the following monitoring events due to insufficient flow:

- January 2020 at all monitoring stations;
- 6, 12 and 27 February 2020 at all monitoring locations and 20 February 2020 at DP6;
- March 2020 at all monitoring stations;
- 2, 16 and 24 April 2020 at DP6 and 29 April 2020 at all monitoring locations;

- 7 and 14 May 2020 at all monitoring locations and 20 May 2020 at DP4 (Future, temporary);
- 4 and 17 June 2020 at DP6, 11 June 2020 at DP4 (Future, temporary) and 24 June 2020 at all monitoring locations;
- 9, 23 and 30 July 2020 at all monitoring locations and 15 July 2020 at DP6;
- 13 August 2020 at DP6 and 27 August 2020 at all monitoring locations;
- 10, 23 and 30 September 2020 at all monitoring locations and 17 September 2020 at DP4 (Future, temporary);
- 7, 21 and 29 October 2020 at all monitoring locations and 15 October 2020 at DP4 (Future, temporary);
- November 2020 at all monitoring stations; and
- December 2020 at all monitoring stations.

Monitoring was cancelled on 19 August and 3 September 2020 due to adverse weather condition. Impact water quality monitoring results and graphical presentations are provided in *Annex F1*.

Exceedances of the Action and Limit Levels were recorded for impact surface water quality monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex F2* were undertaken. Investigations on the Action and Limit Levels exceedances were conducted and summarised in *Table 2.9* below. Investigation reports of the exceedances are presented in *Annex F3*.

Table 2.9 Details of Exceedances of Action and Limit Levels for the Impact Surface Water Quality Monitoring

| Date | Monitoring Location | Parameter | Type of Exceedance | Remarks |
|-------------------|-------------------------|-----------|--------------------|---------------------|
| 20 February 2020 | DP4 (Future, temporary) | SS | Limit Level | Non Project-related |
| 9 April 2020 | DP6 | pН | Limit Level | Project-related |
| 9 April 2020 | DP6 | SS | Limit Level | Project-related |
| 28 May 2020 | DP4 (Future, temporary) | SS | Limit Level | Project-related |
| 28 May 2020 | DP6 | SS | Limit Level | Project-related |
| 4 June 2020 | DP4 (Future, temporary) | pН | Limit Level | Project-related |
| 3 July 2020 | DP4 (Future, temporary) | SS | Limit Level | Non Project-related |
| 3 July 2020 | DP6 | SS | Limit Level | Non Project-related |
| 15 July 2020 | DP4 (Future, temporary) | SS | Limit Level | Project-related |
| 6 August 2020 | DP4 (Future, temporary) | SS | Limit Level | Project-related |
| 6 August 2020 | DP6 | SS | Limit Level | Project-related |
| 13 August 2020 | DP6 | SS | Limit Level | Non Project-related |
| 17 September 2020 | DP6 | pН | Limit Level | Non Project-related |
| 17 September 2020 | DP6 | SS | Limit Level | Non Project-related |
| 15 October 2020 | DP6 | SS | Limit Level | Project-related |

Based on the investigation conducted for each of the monitoring event with potential Action and Limit Levels exceedances with the Contractor, the ER and the IEC, the exceedances were considered non Project-related, except the pH and SS exceedances at DP6 on 9 April 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 28 May 2020, pH exceedance at DP4 (Future, temporary) on 4 June 2020, SS exceedance at DP4 (Future, temporary) on 15 July 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 6 August 2020 and SS exceedance at DP6 on 15 October 2020 which were found deemed to Project-related activities.

The Contractor shall implement all relevant mitigation measures for the construction works and maintain good site practice. The Contractor was reminded to control the surface water discharge from site to minimise the potential surface water impact in the coming rainy season. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

2.4 LANDSCAPE AND VISUAL MONITORING

2.4.1 *Monitoring Requirements*

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 31 January, 26 February, 25 March, 20 April, 27 May, 22 June, 22 July, 24 August, 28 September, 21 October, 24 November and 23 December 2020 to monitor the implementation of the landscape and visual mitigation measures during construction phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the updated EM&A Manual and their implementation status are summarised in *Annex B*.

2.4.2 Results and Observations

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to maintain the advance screen planting works as soon as possible to ensure effective screening of views of project works from the High Junk Peak Trail. The Contractor has considered the mitigation measures during the design phase, including the preparation of the Construction Drawings and Detailed Landscape Design Drawings.

2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures for air quality, noise, surface water quality and waste management under the Project. In the reporting period, 52 site inspections were carried out on the following dates:

- 8, 16, 22 and 30 January 2020;
- 6, 12, 20 and 27 February 2020;
- 5, 12, 19 and 26 March 2020;
- 2, 9, 16, 23 and 29 April 2020;
- 7, 14, 21 and 28 May 2020;
- 4, 11, 18 and 24 June 2020;
- 2, 9, 16, 23 and 30 July 2020;
- 6, 13, 20 and 27 August 2020;
- 3, 10, 17, 24 and 30 September 2020;
- 8, 15, 22 and 29 October 2020;
- 5, 12, 19 and 26 November 2020; and
- 3, 10, 17, 22 and 31 December 2020.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table 2.10*.

Table 2.10 Summary of Environmental Deficiencies Identified and Corresponding Additional Control Measures

| Deficiencies | Rectifications Implemented | Proposed Additional Control Measures |
|---|---|--|
| Surface Water | | |
| Intercepting channels & drainage system | Reviewed drainage plan. | Provision of additional drainage channels. Expedite the construction of permanent sediment trap and discharge culverts. |
| DP channels (design & regular silt removal) | Carried out regular maintenance and cleaning of channels. DP4 channel: Area near the channel was paved with concrete and a bund was built. DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate. DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt. | N.A. |
| Stockpiles & exposed soil | • Installed silt fencing near surface water channel along DP6 channel. | Improve soil covering. Compaction and cover for stockpiles and soil slopes. |
| Wetsep (treatment capacity & number) | Reviewed Wetsep capacity. Chemicals dosage of the Wetsep was increased to enhance the efficiency. | Install additional Wetsep. |
| Backflow / ponding during heavy rainfall | Raised with EPD (LDG) and CEDD. | N.A. |

2.6 WASTE MANAGEMENT STATUS

The Contractor has registered as a chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly inert C&D materials. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.11*.

Table 2.11 Quantities of Different Waste Disposed and Imported Fill Materials

| Month/ Year | Inert C&D | | ted Fill Okg) ^(b) | Inert Construction | Non-inert Construction | Recyclable Materials | Chemical Wastes |
|-------------------|----------------|------|---------------------------------|--------------------------|---------------------------|-------------------------------|--------------------|
| | Materials | | | Waste Re- used | Waste (c) (in '000m³) | ^(d) (in '000kg) | (in '000kg) |
| | (in '000m³) | Rock | Soil | (in '000m ³) | | | |
| January 2020 | 0.583 | 0 | 1742.440 | 0 | 0.122 | 0 | 0 |
| February 2020 | 0.260 | 0 | 1992.480 | 0 | 0.076 | 0 | 0.195 |
| March 2020 | 0.093 | 0 | 0 | 0 | 0.138 | 0 | 0 |
| April 2020 | 0.033 | 0 | 0 | 0 | 0.158 | 0 | 0 |
| May 2020 | 0.018 | 0 | 0 | 0 | 0.199 | 0 | 0 |
| June 2020 | 0.030 | 0 | 0 | 0 | 0.179 | 0 | 0 |
| July 2020 | 0.709 | 0 | 21691.63 0 | 0 | 0.192 | 0 | 0 |
| August 2020 | 0.277 | 0 | 9780.700 | 0 | 0.125 | 16.230 | 0.150 |
| September 2020 | 0.462 | 0 | 0 | 0 | 0.213 | 0 | 0.002 |
| October 2020 | 2.641 | 0 | 10890.45 | 0 | 0.143 | 0 | 0 |
| November 2020 | 4.643 | 0 | 9492.530 | 0 | 0.144 | 0 | 0 |
| December 2020 | 2.563 | 0 | 0 | 0 | 0.118 | 0 | 0 |

Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: $1.6 \text{ (t/m}^3)$ for public fill
- (b) Imported fill refers to materials generated from other project for on-site resue.
- (c) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: $0.9 \, (t/m^3)$ for general refuse.
- (d) Recyclable materials include metals, paper, cardboard, plastics and others.

2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

The 24-hour TSP monitoring results and construction noise monitoring results complied with the Action and Limit Levels in the reporting period. 3 exceedances of the Limit Level for pH and 12 exceedances of the Limit Level for Suspended Solids (SS) were recorded for surface water quality impact monitoring in the reporting period. The exceedances were considered non Project-related upon further investigations, except the pH and SS exceedances at DP6 on 9 April 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 28 May 2020, pH exceedance at DP4 (Future, temporary) on 4 June 2020, SS exceedance at DP4 (Future, temporary) on 15 July 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 6 August 2020 and SS exceedance at DP6 on 15 October 2020 which were found deemed to Project-related activities.

Cumulative statistics on exceedances is provided in *Annex G*.

2.9 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons and successful prosecutions are summarised in *Annex G*.

3 CONCLUSION AND RECOMMENDATION

This Annual EM&A Review Report presents the findings of the EM&A activities undertaken during the period from 1 January to 31 December 2020 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP-308/2008/B*).

Air quality (24-hour TSP), noise and water quality (DO, pH and SS) monitoring were carried out in the reporting period. Results for air quality monitoring (24-hour TSP) complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded for construction noise monitoring. 3 exceedances of the Limit Level for pH and 12 exceedances of the Limit Level for Suspended Solids (SS) were recorded for surface water quality impact monitoring in the reporting period. The exceedances were considered non Project-related upon further investigations, except the pH and SS exceedances at DP6 on 9 April 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 28 May 2020, pH exceedance at DP4 (Future, temporary) on 15 July 2020, SS exceedances at DP4 (Future, temporary) and DP6 on 6 August 2020 and SS exceedance at DP6 on 15 October 2020 which were found deemed to Project-related activities.


Fifty-two environmental site inspections were carried out during the reporting period. Environmental deficiencies were identified during the site inspection and the Contractor has proposed additional control measures to rectify the deficiencies.

There were no complaints, notification of summons or prosecution recorded in the reporting period.

It is noted that most environmental pollution control and mitigation measures were properly implemented and the construction activities of the Project did not introduce any adverse impact to the sensitive receivers in the reporting period. Yet, some environmental deficiencies were identified during the reporting period and additional control measures have been proposed by the Contractor to rectify the corresponding deficiencies. The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress. Change to the monitoring programme was thus not recommended at this stage. The monitoring programme will be evaluated as appropriate in the next reporting period. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A

Work Programme



| # V | VDC D-/I | | officit | Activity Name | | | | Total Predecessor Details | Successor Details |
|--|--|--------------------------------------|---|--|------------------|-------------------------------|-------------------------------------|---|---|
| | | | D . | | Dur | | | Float | Successor Details |
| 509 510 | SA2.6. | | | neering Works Cell 2 | | | 19 13-Apr-23 19 23-Jan-21 | | |
| 511 | 6.03.2 | 2 6 | 3-1000 | Earth bund (Eastern) | | | | 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS 53-2800: FS | 53-3500: FS, 63-1500: FS, 63-1800: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12. |
| | | | | | | | | 00 2000.11 0 | 2: FS, 63-1100: FS |
| 512 | 6.03.2 | 2 6 | 3-1100 | Earth bund (Western) | 110 | 20-Feb- | 20 08-Jun-20 | 84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS | |
| 513 | 6.03 | 2 6 | 3-1200 | Intercell bund (Cell 2/3) | 90 | 09-Jun- | 20 06-Sen-20 | 63-1000: FS 734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS | 63-3600: FS, 63-1200: FS 63-1500: FS |
| 313 | | | | , , | | | · | 53-4400: FS, 63-1100: FS | |
| 514 | 6.03.2 | 2 6 | 3-1300 | Site Formation | 75 | 02-Nov- | 15-Jan-20 | 14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS | 63-1400: FS, 63-4200: FS |
| 515 | 6.03.2 | 2 6 | 3-1400 | Pump Station (PS#2X) | 45 | 09-Jun- | 20 23-Jul-20 | 84 63-1300: FS, 63-1100: FS | 63-1600: FS, 63-1700: FS |
| 516 | 6.03.2 | 2 6 | 3-1500 | Lining Works | 90 | 01-Oct-2 | 0* 29-Dec-20 | 710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS | 63-1600: FS, M12. 3: FS, 63-2400: FS |
| 517 | 6.03.2 | 2 6 | 3-1600 | Protective Stone Laying & Leachate Collection Pipe | 25 | 30-Dec- | 20 23-Jan-21 | 810 63-1500: FS, 41-1500: FS, 63-1400: FS | 32-1600: FS, M12. 3: FS |
| 518 | 6.03.2 | 2 6 | 3-1700 | Install Leachate Force Main | 75 | 24-Jul- | 20 06-Oct-20 | 84 63-1100: FS, 41-1500: FS, 63-1400: FS | 54-2800: FS, M12. 3: FS |
| 519 | 6.03.2 | 2 6 | 3-1800 | Install Landfill Gas Pipe on earth bund | 35 | 20-Feb- | 20 25-Mar-20 | 168 41-1500: FS, 63-1000: FS | 54-4000: FS, M12. 3: FS |
| 520 | SA2.6 | | | | | | 20 02-Feb-22 | | 50,000 50 50,000 50 00 000 50 00 000 50 00 000 50 00 0 |
| 521 | 6.03.3 | 3 (6 | 3-1900 | Earth bund (Eastern) | 110 | 20-Feb- | 20 08-Jun-20 | 9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS 53-2800: FS, 63-4200: FS | 53-3300: FS, 53-3600: FS, 63-2400: FS, 63-2700: FS, M12. 1: FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS |
| 522 | 0.00 | 2 | 2 2000 | Forth hand (Markey) | 440 | 05 4 | 20 40 4 00 | 40 444400 FO 62 4000 FO 62 4000 FO 45 | 02 0000 F0 02 0400 F0 02 0000 F0 02 0700 F0 |
| 522 | 6.03. | 3 6 | 3-2000 | Earth bund (Western) | 110 | 25-Apr- | 20 12-Aug-20 | 19 11-1100: FS, 63-1000: FS, 63-1900: FS -45 | 63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS, 63-2100: FS -45 |
| 523 | 6.03.3 | 3 6 | 3-2100 | Intercell bund (Cell 3/4) | 105 | 29-Jun- | 20 11-Oct-20 | 789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS | 6-45 63-2400: FS |
| 524 | 6.03.3 | 3 6 | 3-2200 | Site Formation | 75 | 09-Jun- | 20 22-Aug-20 | 9 11-1100: FS, 63-1000: FS, 63-1900: FS | 63-2300: FS |
| 525 | | | | Pump Station (PS#3X) | | | | 9 63-2200: FS, 63-2000: FS | 63-2500: FS, 63-2600: FS |
| 526 | <u> </u> | | | Lining Works | | | | 435 41-1500: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS | · |
| 527 | | | | Protective Stone Laying & Leachate Collection Pipe | 05 | 00 1 | 00 5-4 00 | 63-1500: FS 435 63-2400: FS, 41-1500: FS, 63-2300: FS | 32-1700: FS, M12. 3: FS |
| 528 | <mark> </mark> | | | Install Leachate Force Main | | | | 9 63-2000: FS, 41-1500: FS, 63-2300: FS | 53-2500: SS -90. 54-2800: FS. M12. 3: FS |
| 529 | | | | Install Landfill Gas Pipe on earth bund | | | | 58 41-1500: FS, 63-1900: FS | 54-4000: FS, M12. 3: FS |
| 530 | SA2.6 | | | · | | | 21 13-Apr-23 | · · · · · · · · · · · · · · · · · · · | 01 1000.1 G, III 2. 0.1 G |
| 531 | 6.03.4 | 4 6 | 3-2800 | Remaining Portion of Buttress Wall | | | | 494 62-1000: FS | |
| 532 | 6.03.4 | 4 6 | 3-2900 | Earth bund (Western) incl. MSE Wall | 120 | 07-Sep- | 21 04-Jan-22 | 239 62-1000: FS | 63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS, 63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, |
| | | | | | | | | | M 9. 7: FS -30, M 9. 8: FS |
| 533 | 6.03 | 1 6 | 3_3000 | Site Formation | 120 | 05_lan_ | 22 | 239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS | 63, 63-3100: FS |
| | | | | | | | • | 63-4100: FS | |
| 534 | <mark> </mark> | | | Pump Station (PS#4X) | | | | 239 63-3000: FS, 63-2900: FS | 63-3300: FS, 63-3400: FS |
| 535 | | | | Lining Works | | | | 0 41-1500: FS, 63-2900: FS | 63-3300: FS, M12. 6: FS |
| 536 | | | | Protective Stone Laying & Leachate Collection Pipe | | | - | 0 41-1500: FS, 63-3200: FS, 63-3100: FS | 12-1900: FS, 32-1800: FS, M12. 6: FS |
| 537 | | | | Install Leachate Force Main & Remove Temporary Leachate Pipe | | | | 269 41-1500: FS, 63-2900: FS, 63-3100: FS | 12-1900: FS, 32-1800: FS, M12. 6: FS |
| 538 | | | | - Surface Run-Off Perimeter Channel (X9A) at Cell 2 Western Bund | | | 20 03-Feb-22 20 23-Jun-20 | 464 1054 63-1100: FS | 12-1900: FS |
| 540 | | | | Perimeter Channel (X10A) at Cell 2 Western Bund | | | | 1029 63-1100: FS | 63-4000: FS |
| 541 | | | | Perimeter Channel (X10A) at Cell 3 Western Bund | | | | 964 63-2000: FS | 63-4000: FS |
| 542 | | | | Perimeter Channel (X10A) at Cell 4 Western Bund | | | | 464 63-2900: FS | 63-4000: FS |
| 543 | | | | Perimeter Channel (X10C) at Cell 4 Western Bund | | | | 469 63-2900: FS | 63-4000: FS |
| 544 | 6.03. | 5 6 | 3-4000 | Connection to Existing DP3 | 10 | 25-Jan- | 22 03-Feb-22 | 464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS | 12-1900: FS |
| 545 | E U3 1 | 5 4 | 3-4100 | Remove Cut-Off Channel C-7 at bottom of Buttress Wall | 20 | مينا _00 | 01 <u>08</u> Int 04 | 419 63-2900: SS -90 | 63-3000: FS |
| 546 | | | | Temporary Channel (X7T) at SENT Infrastructure Area | | | | 419 63-2900: SS -90 14 63-1300: FS | 63-3000: FS 63-1900: FS, 63-2100: FS |
| 547 | | | | e - Ground Water | | | 20 14-Feb-20 21 30-Nov-21 | | 55 1555.1 5, 55-2100.1 5 |
| 548 | | | _ | Construct Temporary Channel (TC-1), from MH-1 to Existing UC-825 | | | | 529 23-1900: FS, 11-1300: FS, 62-1000: FS | 63-4400: FS |
| 549 | | | | Divert GW at MH-1 to TC-1 | | | | 529 63-4300: FS | 63-4500: FS, M 9. 9: FS |
| 550 | | | | Reconnection of GWCP across Cell 4 | | | | 529 62-1100: FS, 62-1200: FS, 63-4400: FS | 12-1900: FS |
| 551 552 | | .03.8 U 6.03.8.U | | Works Associated with Utilities Undertakers | | | 20 27-Jul-21 20 27-Jul-21 | | |
| 553 | | | | LFG Generator On-grid Testing | | | | 655 32-2500: FS, 12-1200: FS, 54-4000: FS | 63-4700: FS |
| 554 | 6.03 | .8.U1 6 | 3-4700 | LFG Generator On-grid Inspection & Verify | 30 | 28-Jun- | 21 27-Jul-21 | 655 63-4600: FS | 12-1900: FS |
| 555 | | 6.03.8.U | | | | | 08-Jan-21 | | 20 1000 = |
| 556 557 | | | | Laying Gas Mains (from LFG to Town Gas PF) | | | | 855 54-4000: FF | 63-4900: FS |
| 557 | | | | Gas Meter Relocation & Connection at LFG & E&M Works | | | 08-Jan-21 19 22-Jul-21 | 855 63-4800: FS, 54-4000: FS | 12-1900: FS |
| 559 | SA2.6. | | _ | | | | 19 22-Jul-21 19 22-Jul-21 | | |
| 560 | SA2.0 | 6.04.C.0 | LFG | Treatment Plant | 661 | 01-Oct- | 19 22-Jul-21 | 660 | 10 1000 F0 |
| 561 | | | | GHS600 Blower 601 C Relocation | | | | 660 32-1500: FS | 12-1900: FS |
| 562 | | | | Absorption Chiller (Optional) De Works | | | 19 29-Dec-19 19 03-Dec-20 | 1231 54-2200: FS | 12-1900: FS |
| 564 | | | | ea - Tree Removal & Transplanting | | | 19 03-Dec-20 19 26-Nov-19 | | |
| 565 | 6.08. | 1 6 | 8-1000 | Access trees condition and select for transplanting | 30 | 01-Apr-1 | 9* 30-Apr-19 | 1264 14-1300: FS | 68-1100: FS, 68-1200: FS, 68-1400: FS |
| 566 | 6.08. | 1 6 | 8-1100 | Prepare new site to receive trees | | | | 1264 68-1000: FS | 68-1200: SS |
| 300 | | | | Transplant selected trees | | | | 1264 68-1000: FS, 68-1100: SS | 68-1300: FS |
| 567 | | 1 6 | 8-1200 | | | | 10 00 N 40 | 1264 68-1200: FS | 12-1900: FS |
| 567 | 6.08. | 1 6 | 8-1200 8-1300 | Prune trees prior to removal from Cell 4 | | | | 1001 00 0000 70 00 0000 | 10 1000 =0 |
| 567 568 569 | 6.08. | 1 6 1 6 | 8-1200 8-1300 8-1400 | Tree Felling - Part X3 | 90 | 01-May- | 19 29-Jul-19 | 1384 23-8200: FS, 31-1600: FS, 68-1000: FS | 12-1900: FS |
| 567 568 569 570 | 6.08. ⁻ 6.08. ⁻ SA2.6 | 1 6 1 6 .08.2 SI | 8-1200 8-1300 8-1400 ENTX Ar | Tree Felling - Part X3 area - Trial Nursery & Tree Planting | 90 583 | 01-May- 01-May- | 29-Jul-19 03-Dec-20 | 891 | |
| 567 568 569 570 571 572 | 6.08.2 6.08.2 SA2.6 6.08.2 | 1 6 1 6 1 6 .08.2 SI 2 6 | 8-1200 8-1300 8-1400 ENTX Ar 8-1600 | Tree Felling - Part X3 | 90 583 300 | 01-May- 01-May- 01-May- | 29-Jul-19 03-Dec-20 24-Feb-20 | | 12-1900: FS 12-1900: FS, M 3. 2: FS 12-1900: FS |

Annex B

Environmental Mitigation Implementation Schedule

Annex B Environmental Mitigation Implementation Schedule

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | the n | neast | impleme ure? ⁽¹⁾ O/R A | or standards for the | Implementation Status and Remarks |
|-------------|-------------|--|---|-----------------------------|-------------------------------|-------|-------|---|------------------------------------|--|
| Air Quali | ty - Cons | truction Phase | | | | | | | | |
| 4.8.1 | AQ1 | Blasting | To minimise potential | Blasting area | SENTX | | ✓ | | Air Pollution Control | Not applicable. |
| | | • The area within 30m of the blasting area will be wetted prior to blasting. | dust nuisance | and 30m of C blasting area | Contractor | | | | (Construction Dust) Regulations | Blasting is not required in the latest landfill design |
| | | Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines. | | | | | | | | |
| | | loose material and stones in the Site will be removed prior to the blast operation | | | | | | | | |
| | | During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting | | | | | | | | |
| 4.8.1 | AQ2 | Rock Drilling | To minimise potential | Rock drilling | SENTX | | ✓ | | Air Pollution Control | Not applicable. Rock |
| | | Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions. | dust nuisance | area | Contractor | | | | (Construction Dust) Regulations | drilling is not required in the latest landfill design |
| (1) D=Desig | gn; C=Const | ruction; O/R=Operation/Restoration; A=Aftercare | | | | | | | | |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | implement ure? ⁽¹⁾ O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------|--|---|-----------------------------------|-------------------------------|----------|---|--|--|
| 4.8.1 | AQ3 | Site Access Road The main haul road will be kept clear of dusty materials or sprayed with water. The main haul road will be paved with aggregate or gravel. Vehicle speed will be limited to 10kph. | To minimise potential dust nuisance | Main haul road | SENTX Contractor | ✓ | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | Deficiency of mitigation measures but rectified by the Contractor |
| 4.8.1 | AQ4 | Stockpiling of Dusty Materials Any stockpile of dusty materials will be covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | √ | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | Deficiency of mitigation measures but rectified by the Contractor |
| 4.8.1 | AQ5 | Loading, unloading or transfer of dusty materials All dusty materials will be sprayed with water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | ✓ | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | Deficiency of mitigation measures but rectified by the Contractor |
| 4.8.1 | AQ6 | Site Boundary and Entrance Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of height not less than 2.4m from | To minimise potential dust nuisance | Site boundary and entrance | SENTX Contractor | ✓ | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | the m | | implemen ure? ⁽¹⁾ O/R A | or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------|--|---|-----------------------------------|-------------------------------|-------|----------|--|--|--------------------------------------|
| | | ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit. | | | | | | | TM Annex 4 | |
| 4.8.1 | AQ7 | Excavation Works | To minimise potential | All | SENTX | | ✓ | | Air Pollution Control | Not applicable |
| | | Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet. | dust nuisance | construction works area | Contractor | | | | (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | |
| 4.8.1 | AQ8 | Building Demolition | 1 | All | SENTX | | ✓ | | Air Pollution Control | Not applicable |
| | | • The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities. | dust nuisance | construction works area | Contractor | | | | (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | |
| | | Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of roads or street. | | | | | | | | |
| 4.8.1 | AQ9 | Construction of the Superstructure of Building Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | | ✓ | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | | | impler sure? ⁽¹⁾ | | What requirements or standards for the | Implementation Status and Remarks |
|----------|-------------|--|---|--|---------------------|---|----------|--------------------------------|---|---|---|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R | A | measure to achieve? | |
| 4.8.1 | AQ10 | Should a stone crushing plant be needed on site, the control measures recommended in the <i>Best Practicable Means Requirement for Mineral Works</i> (<i>Stone Crushing Plants</i>) <i>BPM 11/1</i> should be implemented. | To minimise potential dust nuisance | Stone crushing plant/ construction phase | SENTX Contractor | | ✓ | | | Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1 | Not applicable. Stone crushing plant is not required in the latest landfill design |
| 4.8.1 | AQ11 | Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | | √ | | | HKAQO and EIAO- TM Annex 4 | Deficiency of mitigation measures but rectified by the Contractor |
| 4.10.1 | AQ12 | Dust monitoring once every 6 days | Ensure the dust generated from the project meets the air quality requirement | At monitoring locations shown in <i>Figure 3.2a</i> | SENTX Contractor | | ✓ | | | HKAQO and EIAO- TM Annex 4 | Implemented |
| 4.10.2 | AQ41 | Monitoring of ambient TSP once every 6 days | Ensure the dust emission from the project meets the dust requirement | At monitoring locations shown in Figure 11.3a | SENTX Contractor | | ✓ | ✓ | | HKAQO and EIAO- TM Annex 4 | Implemented |
| 4.10.2 | AQ46 | Monitoring of meteorological station, continuously | Collect site specific meteorological data | At meteorologica l station shown in Figure 11.3a | SENTX Contractor | | ✓ | ✓ | ✓ | - | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | imple sure? ⁽¹ O/R |) | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------|---|---|-----------------------------------|-------------------------------|----------|-------------------------------------|---|--|--------------------------------------|
| 5.7.1 | N1 | Adopt good site practice listed below: Only well-maintained plant will be operated on-site and plant should be serviced regularly during the construction program; | To minimise potential construction noise nuisance. | All construction works area | SENTX Contractor | ✓ | | | Noise Control Ordinance (NCO) and EIAO-TM Annex 5 | Implemented |
| | | Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program; | | | | | | | | |
| | | • Mobile plant, if any, will be sited as far from NSRs as possible; | | | | | | | | |
| | | Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum; | | | | | | | | |
| | | Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and | ·, | | | | | | | |
| | | Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities. | | | | | | | | |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | | implement sure? (1) O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------------|---|---|--|-------------------------------|---|---|---------------------------------|--|---|
| 5.8 | N2 | Weekly noise monitoring | Ensure noise generated from the project meets the criteria | At monitoring locations shown in Figure 6.4a | SENTX Contractor | | ✓ | | Noise Control Ordinance (NCO) and EIAO-TM Annex 5 | Implemented |
| Water Qu | ality - Co | nstruction Phase | | | | | | | | |
| 6.8.1 | WQ1 | Construction Runoff | | | | | | | | |
| | | • Exposed soil areas will be minimised | To minimise potential | | SENTX | | ✓ | | ProPECC PN 1/94 | Deficiency of |
| | | to reduce the contamination of runoff and erosion. | water quality impacts arising from the construction works | construction works area | Contractor | | | | EIAO-TM Annex 6 | mitigation measures but rectified by the Contractor |
| 6.8.1 | WQ2 | Perimeter channels will be | To minimise potential | | SENTX | ✓ | ✓ | | ProPECC PN 1/94 | Deficiency of |
| | | constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of | water quality impacts arising from the construction works | construction works area | Contractor | | | | Water Pollution Control Ordinance (WPCO) | mitigation measures but rectified by the Contractor |
| | | excavation. | | | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ3 | Silt removal facilities, channels and | To minimise potential | All | SENTX | | ✓ | | ProPECC PN 1/94 | Deficiency of |
| | | manholes will be maintained and the deposited silt and grit should be | water quality impacts arising from the | construction works area | Contractor | | | | WPCO | mitigation measures but rectified by the |
| | | removed regularly to ensure they are functioning properly at all times. | construction works | works area | | | | | EIAO-TM Annex 6 | Contractor |
| 6.8.1 | WQ4 | Temporary covers such as tarpaulin | To minimise potential | | SENTX | | ✓ | | ProPECC PN 1/94 | Implemented |
| | | will also be provided to minimise the generation of high SS runoff. | water quality impacts arising from the construction works | construction works area | Contractor | | | | WPCO | |
| 6.8.1 | WQ5 | The surface runoff contained any oil | To minimise potential | All | SENTX | | ✓ | | ProPECC PN 1/94 | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | the m | ıeasu | | What requirements or standards for the | Implementation Status and Remarks |
|----------|-------------|---|---|--------------------------|------------------|-------|-------|-------|--|--|
| | | | Measure & Main Concerns to address | | the measure? | D (| С | O/R A | measure to achieve? | |
| | | and grease will pass through the oil | water quality impacts | construction | Contractor | | | | WPCO | |
| | | interceptors. | arising from the construction works | works area | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ6 | • All sewer and drains will be sealed to | To minimise potential | | | , | ✓ | | ProPECC PN 1/94 | Not applicable |
| | | prevent building debris, soil etc from entering public sewers/drains before | water quality impacts arising from the | area at existing SENT | Contractor | | | | WPCO | |
| | | commencing any demolition works | demolition works | Landfill | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ7 | During the excavation works for the | To minimise potential | Tunnel boring | SENTX | , | ✓ | | ProPECC PN 1/94 | Not applicable. |
| | | twin drainage tunnels, the recycle water for cooling the cutter head of | water quality impacts arising from the | sites | Contractor | | | | WPCO | Excavation of drainage tunnels is not required |
| | | the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations. | tunnel works | | | | | | EIAO-TM Annex 6 | in the latest landfill design. |
| 6.8.1 | WQ8 | • The fuel and waste lubricant oil from | To minimise potential | SENTX Site | SENTX | , | ✓ | | ProPECC PN 1/94 | Implemented |
| | | the on-site maintenance of machinery and equipment will be collected by a | water quality impacts arising from improper | | Contractor | | | | WPCO | |
| | | licensed chemical waste collector. | handling of fuel and oil | | | | | | Waste Disposal Ordinance (WDO) | |
| 6.8.1 | WQ9 | Implementation of excavation | To minimise | All | SENTX | , | ✓ | | ProPECC PN 1/94 | Implemented |
| | | schedules, lining and covering of excavated stockpiles | contaminated stormwater run-off | construction works | Contractor | | | | WPCO | |
| | | excuvated stockplies | from the SENTX Site | Wolks | | | | | EIAO-TM Annex 6 | |
| 6.13 | WQ10 | Monitoring of surface water quality | To minimise potential | SENTX Site | SENTX | , | ✓ | | WPCO | Implemented |
| | | will be conducted on a regular basis as stated in the EM&A Manual. | water quality impacts on surface water arising from the construction works | | Contractor | | | | Water-TM | |

| EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | the | meas | ure? (1) | What requirements or standards for the | Implementation Status and Remarks |
|-------------|--|--|---|---|--|--|---|---|---|
| | | Measure & Main Concerns to address | | the measure? | D | С | O/R A | measure to achieve? | |
| WQ11 | Sewage Effluents | | | | | | | | |
| | • Sufficient chemical toilets will be provided for the construction workforce. | To minimise potential water quality impacts arising from the sewage effluents | SENTX Site | SENTX Contractor | | ✓ | | WPCO | Implemented |
| WQ12 | | | SENTX Site | SENTX | | ✓ | | WPCO | Reminder was given to |
| | to discharge into the surrounding water body. | water quality impacts arising from the sewage effluents | | Contractor | | | | WDO | the Contractor |
| WQ13 | A licensed waste collector will be | - | SENTX Site | SENTX | | ✓ | | WPCO | Deficiency of |
| | employed to clean the chemical toilets on a regular basis. | water quality impacts arising from the sewage effluents | | Contractor | | | | WDO | mitigation measures but rectified by the Contractor |
| ınagement | t - Construction Phase | | | | | | | | |
| WM1 | All the necessary waste disposal permits are obtained prior to the commencement of construction work. | To ensure compliance with relevant statutory requirements | Before construction works commence | SENTX Contractor | ✓ | ✓ | | WDO | Implemented |
| WM2 | Management of Waste Disposal | | | | | | | | |
| | The construction contractor will open a | To ensure that | SENTX Site | SENTX | | ✓ | | WDO | Implemented |
| | construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill | environmental impacts are prevented | | Waste Disposal (Charges for Disposal | | (Charges for Disposal of Construction Waste) | | | |
| | landfills will required a valid "chit" which contains the information of the account holder to facilitate waste | | | | | | | Works Bureau Technical Circular No.31/2004; and | |
| | Ref WQ11 WQ12 WQ13 | WQ11 Sewage Effluents Sufficient chemical toilets will be provided for the construction workforce. WQ12 Untreated sewage will not be allowed to discharge into the surrounding water body. WQ13 A licensed waste collector will be employed to clean the chemical toilets on a regular basis. MM1 All the necessary waste disposal permits are obtained prior to the commencement of construction work. WM2 Management of Waste Disposal The construction contractor will open a billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the | Ref Mitigation Measures Recommended Measure & Main Concerns to address WQ11 Sewage Effluents • Sufficient chemical toilets will be provided for the construction workforce. WQ12 • Untreated sewage will not be allowed to discharge into the surrounding water body. WQ13 • A licensed waste collector will be employed to clean the chemical toilets on a regular basis. WM1 All the necessary waste disposal permits are obtained prior to the commencement of construction work. WM2 Management of Waste Disposal The construction vill open a billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the | Ref Mitigation Measures Recommended Measure & Main Concerns to address WQ11 Sewage Effluents Sufficient chemical toilets will be provided for the construction workforce. WQ12 Untreated sewage will not be allowed to discharge into the surrounding water body. WQ13 A licensed waste collector will be employed to clean the chemical toilets on a regular basis. WM1 All the necessary waste disposal permits are obtained prior to the commencement of construction work. WM2 Management of Waste Disposal The construction waste or public fill load to be transferred to the Government waste disposal facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the | Ref Mitigation Measures Recommended Measure & Main Concerns to address the Measures implement the measure? WQ11 Sewage Effluents • Sufficient chemical toilets will be provided for the construction workforce. | ## Mitigation Measures Recommended Measure & Main Concerns to address ## WQ11 Sewage Effluents • Sufficient chemical toilets will be provided for the construction workforce. ## WQ12 Untreated sewage will not be allowed to discharge into the surrounding water body. ## WQ13 A licensed waste collector will be employed to clean the chemical toilets on a regular basis. ## WM1 All the necessary waste disposal permits are obtained prior to the commencement of construction work. ## WM2 Management of Waste Disposal ## The construction waste or public fill load to be transferred to the Government waste disposal facilities, landfills will required a valid "chit" which contains the information of the ## WM2 Wight of the contains the information of the ## WM2 Management of Waste Disposal ## WM2 Management of Waste Disposal ## WM3 Contractor ## WM4 Management of Waste Disposal ## WM2 Management of Waste Disposal ## WM4 Management of Waste Disposal ## WM5 Management of Waste Disposal ## WM6 Management of Waste Disposal ## WM7 Management of Waste Disposal ## WM8 Management of Waste Disposal ## WM8 Management of Waste Disposal ## WM9 Management of Waste Disposal | Ref Mitigation Measures Recommended Measure & Main Concerns to address WQ11 Sewage Effluents Sufficient chemical toilets will be provided for the construction workforce. WQ12 Untreated sewage will not be allowed to discharge into the surrounding water body. WQ13 A licensed waste collector will be employed to clean the chemical toilets on a regular basis. WQ14 All the necessary waste disposal permits are obtained prior to the commencement of construction work. WM1 All the necessary waste disposal permits are obtained prior to the commencement of construction work. WM2 Management of Waste Disposal The construction contractor will open a billing account with the EPD. Every construction waste or public fill reception facilities, landfills will required a valid "chit" which contains the information of the commence of the comment of the comment of the comment which contains the information of the commence of the comment of the comment which contains the information of the comment waste disposal facilities such as public fill reception facilities, landfills will required a valid "chit" which contains the information of the commence of the comment waste with relevant and were public fill reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the commence of the commence of the commence of the commence of the comment waste of public fill reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the commence of | Measure & Main Measures & Measure & Main Measures & Measure & Main Measures & Measure & Main Measures & Measures & Measures & Measures & Measures Measures & Measures & Measures Measures & Measures Measures & Measures Measures & Measures & Measures Measures & Measures Measures & Measures | Meditagation Measures Recommended Measure & Main Concerns to address Sentra Sentra |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | to implement asure? (1) O/R A | or standards for the | Implementation Status and Remarks |
|----------|-------------|---|---|-----------------------------|-------------------------------|----------|-------------------------------------|---|--|
| | | transaction recording and billing to the waste producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor. | | | | | | Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005) | |
| | | A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established. | | | | | | | |
| 7.6.1 | WM3 | Measures for the Reduction of Construction Waste Generation | | | | | | | |
| | | Inert and non-inert construction waste will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable. | To reduce construction waste generation | SENTX Site | SENTX Contractor | ✓ | | WDO EIAO-TM Annex 7 | Deficiency of mitigation measures but rectified by the Contractor |
| 7.6.1 | WM4 | <u>Chemical Waste</u> | | | | | | N.D.O | |
| | | The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the <i>Code of Practice on the Packaging, Handling and Storage of</i> | To ensure proper handling of chemical waste | SENTX Site | SENTX Contractor | ✓ | | WDO Code of Practice on the Packaging, Handling and Storage of Chemical Wastes | Deficiency of mitigation measures but rectified by the Contractor |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures Chemical Wastes. | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | When the mea | easur | nplement e? ⁽¹⁾ D/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|--|-------------|---|---|-----------------------------|-------------------------------|--------------|-------|--|--|--|
| 7.6.1 | WM5 | Sewage An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor. | To ensure proper handling of sewage | SENTX Site | SENTX Contractor | ✓ | | | WDO EIAO-TM Annex 7 | Implemented |
| 7.6.1 and SENTX latest design | WM6 | General Refuse General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts. | To ensure proper handling of general refuse | SENTX Site | SENTX Contractor | ✓ | , | | WDO EIAO-TM Annex 7 | Deficiency of mitigation measures but rectified by the Contractor |
| 7.6.1 | WM7 | Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling. Staff Training At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste | To ensure that adverse environmental impacts are prevented | SENTX Site | SENTX Contractor | ✓ | • | | | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | implement ure? ⁽¹⁾ O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|--|-------------|---|---|---|-------------------------------|----------|---|---|--------------------------------------|
| | | waste reduction, reuse and recycling. | | | | | | | |
| 7.8 | WM8 | Environmental Monitoring & Audit Requirements Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal. | To ensure that adverse environmental impacts are prevented | SENTX Site | SENTX Contractor | ✓ | | WDO | Implemented |
| Landfill G | as Hazar | ds - Design and Construction Phase | | | | | | | |
| 8.6.2 and SENTX latest design | LFG1 | Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note). Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor. | - | All construction works area | SENTX Contractor | ~ | | Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7 | Implemented |
| 8.6.2 | LFG2 | Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance Note</i> will be followed. | To protect workers from landfill gas risk | Confined space within the construction works area | SENTX Contractor | ✓ | | | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | | | impler sure? (1) | | What requirements or standards for the | Implementation Status and Remarks |
|----------|-------------|---|---|--------------------------|---------------------|----------|----------|---------------------|---|--|--------------------------------------|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R | A | measure to achieve? | |
| | | In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact. | | | | | | | | | |
| 8.6.3 | LFG4 | Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas. | To protect workers from landfill gas risk | SENTX Site | SENTX Contractor | ✓ | √ | √ | ✓ | EIAO-TM Annex 7 | Implemented |
| 8.6.3 | LFG5 | Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i>). Landfill gas monitoring boreholes will be installed at the edge of the waste slope | Ü | Infrastructure Area | SENTX Contractor | ✓ | √ | | | EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7 | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | o implementsure? (1) O/R A | or standards for the | Implementation Status and Remarks |
|-----------|-------------|---|--|-----------------------------|-------------------------------|---|-------------------------------|--|--|
| | | between the waste and the new infrastructure area to monitor the migration of landfill gas, if any. | | | | | | | |
| Ecology - | Construc | tion Phase | | | | | | | |
| 9.10.2 | EC1 | Measures to control construction runoff:Exposed soil areas will be minimised to reduce the | To minimise potential water quality impacts affecting ecological resources | All construction works area | SENTX Contractor | ✓ | | EIAO-TM Annex 16 ProPECC PN 1/94 Water Pollution | Deficiency of mitigation measures but rectified by the Contractor |
| | | contamination of runoff and erosion; To provent stormwater runoff from | resources | | | | | Control Ordinance (WPCO) EIAO-TM Annex 6 | Contractor |
| | | To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation; | | | | | | - | Deficiency of mitigation measures but rectified by the Contractor |
| | | Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times; | | | | | | - | Deficiency of mitigation measures but rectified by the Contractor |
| | | Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids runoff; | | | | | | - | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | When the me | | plemer | t What requirements or standards for the | Implementation Status and Remarks |
|---------------------------|-------------|--|---|--------------------------|---------------------|----------------|-----|------------|---|--------------------------------------|
| | Kei | whitigation wieasties | Measure & Main Concerns to address | the ivieasures | the measure? | | | D/R A | | Status and Remarks |
| | | The surface runoff contained any oil and grease will pass through the oil interceptors; and, | | | | | | | - | Not applicable |
| | | Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. | | | | | | | | Implemented |
| 9.10.2 and | EC2 | Good Construction Practice: | | | | | | | | |
| SENTX latest design | | Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. | To minimise potential ecological impacts arising from the Project | SENTX Site | SENTX Contractor | v | | | EIAO-TM Annex 16 | Implemented |
| | | The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. | | | | | | | | |
| 9.12.1 | EC9 | Environmental Monitoring & Audit Requirements | | CENTEN. | OED HED | | | , , | FIAO THA A 40 | |
| | | The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the | To ensure that adverse ecological impacts are prevented | SENTX | SENTX Contractor | ٧ | ∕ • | ' ✓ | EIAO-TM Annex 16 | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | the | meas | implement sure? (1) | What requirements or standards for the | Implementation Status and Remarks |
|-----------|-------------|--|--|-----------------------------------|---------------------|-----|------|------------------------|--|--------------------------------------|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R A | measure to achieve? | |
| | | construction period. | | | | | | | | |
| Landscape | e and Visu | aal - Construction Phase | | | | | | | | |
| 10.6.5 | LV1 | CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape. | To minimise the landscape and visual impacts | SENTX Site | SENTX Contractor | | ✓ | | EIAO-TM Annex 18 and ETWBC 3/2006 | Implemented |
| 10.6.5 | LV2 | CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate. | To minimise the landscape and visual impacts | All construction works area | SENTX Contractor | | ✓ | | EIAO-TM Annex 18 | Not applicable |
| 10.6.5 | LV3 | CM3 - All existing trees at the edges of the landfill will be carefully protected during construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. | To minimise the landscape and visual impacts | Potential impacted area | SENTX Contractor | | ✓ | | EIAO-TM Annex 18 and ETWBC 3/2006 | Implemented |
| 10.6.5 | LV4 | CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree | landscape and visual | Potential impacted area | SENTX Contractor | ✓ | ✓ | | EIAO-TM Annex 18 and ETWBC 3/2006 | Not applicable |

| EIA Ref. | EM&A Ref | A Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | When to implement the measure? (1) | | | or standards for the | Implementation Status and Remarks |
|---|-------------|--|--|--------------------------------------|---------------------|------------------------------------|----------|-------|--------------------------------------|--------------------------------------|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R A | measure to achieve? | |
| | | Transplanting Specification will be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme. | | | | | | | | |
| 10.6.5 and SENTX latest design | LV5 | CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site. | To minimise the landscape and visual impacts | At High Junk Peak Hiking Trail | SENTX Contractor | | ✓ | | EIAO-TM Annex 18 | Implemented |
| 10.6.5 | LV6 | CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend them into the surrounding landscape. | To minimise the landscape and visual impacts | Infrastructure area | SENTX Contractor | √ | ✓ | | EIAO-TM Annex 18 | Implemented |
| 10.6.5 | LV7 | CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure | To minimise the landscape and visual impacts | Infrastructure area | SENTX Contractor | ✓ | ✓ | | EIAO-TM Annex 18 and ETWBC 7/2002 | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | | | implement sure? (1) | What requirements or standards for the | Implementation Status and Remarks |
|---|-------------|--|---|--------------------------|----------------------------|---|----------|------------------------|--|--------------------------------------|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R A | measure to achieve? | |
| | | site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate. | | | | | | | | |
| 10.6.5 | LV8 | CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration. | To minimise the landscape and visual impacts | SENTX Site | SENTX Contractor | | ✓ | | EIAO-TM Annex 18 | Implemented |
| 11.4.1 and SENTX latest design | LV9 | During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER Report</i> by the Registered Landscape Architect from the ET. | To ensure the implementation of mitigation measures proposed in this EIA Report | SENTX Site | SENTX Contractor/E T | ✓ | ✓ | | EIAO-TM Annex 18 | Implemented |

Annex C

Monitoring Schedule for This Reporting Period

January 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-------------------|-----|-----|-----------------------|---|--|--------------------|
| | | | 1 | 2 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 4 |
| 5 Dust Monitoring | 6 | 7 | 8 | 9 Surface Water Monitoring (pm) Noise Monitoring (pm) | 10 | 11 Dust Monitoring |
| 12 | 13 | 14 | 15 | Surface Water Monitoring (pm) Noise Monitoring (pm) | Dust Monitoring | 18 |
| 19 | 20 | 21 | 22 | Dust Monitoring Surface Water Monitoring (pm) Noise Monitoring (pm) | 24 | 25 |
| 26 | 27 | 28 | 29 Dust Monitoring | Surface Water Monitoring (pm) Noise Monitoring (pm) | 31 | |

Note

February 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----------------|-----------------|-------------------|-------------------------------|---------------------------------|-----------------|-----------------|
| | | | | | | 1 |
| | | | | | | |
| | | | | | | |
| 2 | 3 | 4 | 5 | - | 7 | 8 |
| 2 | 3 | 4 Dust Monitoring | 3 | 6 Surface Water Monitoring (pm) | / | 8 |
| | | Dust Montoring | | Noise Monitoring (pm) | | |
| | | | | rvoise (violitoring (pm) | | |
| 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| | Dust Monitoring | | Surface Water Monitoring (pm) | | | |
| | | | Noise Monitoring (pm) | | | |
| 16 | 17 | 18 | 19 | 20 | 21 | 22 |
| Dust Monitoring | 17 | 16 | 19 | Surface Water Monitoring (pm) | 21 | Dust Monitoring |
| | | | | Noise Monitoring (pm) | | |
| | | | | rouse months (pm) | | |
| 23 | 24 | 25 | 26 | 27 | 28 | 29 |
| | | | | Surface Water Monitoring (pm) | Dust Monitoring | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |

Note

March 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----------------|-----------------|-----------------|-------------------------------|-------------------------------|-----|-----|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| | | | | Dust Monitoring | | |
| | | | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | | | Dust Monitoring | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |
| 15 | 16 | 17 | 18 | 19 | 20 | 21 |
| | | Dust Monitoring | Surface Water Monitoring (pm) | | | |
| | | | Noise Monitoring (pm) | | | |
| | | | | | | |
| 22 | 23 | 24 | 25 | 26 | 27 | 28 |
| | Dust Monitoring | | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |
| 29 | 30 | 31 | | | | |
| Dust Monitoring | | | | | | |
| | | | | | | |
| | | | | | | |

Note

April 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|-----|--------------------|--|---|--|-------------------|
| | | | 1 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 3 | 4 Dust Monitoring |
| 5 | 6 | 7 | 8 | 9 Surface Water Monitoring (pm) Noise Monitoring (pm) | Dust Monitoring | 11 |
| 12 | 13 | 14 | 15 | Surface Water Monitoring (pm) Noise Monitoring (pm) Dust Monitoring | 17 | 18 |
| 19 | 20 | 21 | Dust Monitoring | 23 | 24 Surface Water Monitoring (pm) Noise Monitoring (pm) | 25 |
| 26 | 27 | 28 Dust Monitoring | 29 Surface Water Monitoring (pm) Noise Monitoring (pm) | 30 | | |

Note

May 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----------------|-----------------|-----|-------------------------------|-------------------------------|-----------------|-----------------|
| | | | | | 1 | 2 |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | Dust Monitoring | | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |
| 10 | 11 | 12 | 13 | | 15 | |
| Dust Monitoring | | | | Surface Water Monitoring (pm) | | Dust Monitoring |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |
| 17 | 18 | 19 | 20 | 21 | 22 | 23 |
| | | | Surface Water Monitoring (pm) | | Dust Monitoring | |
| | | | Noise Monitoring (pm) | | | |
| | | | | | | |
| 24 | 25 | 26 | 27 | 28 | 29 | 30 |
| | | | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | Dust Monitoring | | |
| 31 | | | | | | |
| | | | | | | |
| | | | | | | |

Note

June 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----------------|-----------------|----------------------|--|---|-----|-----------------------|
| | 1 | 2 | Dust Monitoring | 4 Surface Water Monitoring (pm) Noise Monitoring (pm) | 5 | 6 |
| 7 | 8 | 9 Dust Monitoring | 10 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 12 | 13 |
| 14 | Dust Monitoring | 16 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 18 | 19 | 20 |
| Dust Monitoring | 22 | 23 | 24 Surface Water Monitoring (pm) Noise Monitoring (pm) | 25 | 26 | 27 Dust Monitoring |
| 28 | 29 | 30 | | | | |

Note

July 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|-----------------|-----------------|-------------------------------|-------------------------------|-------------------------------|-----|
| | | | 1 | 2 | 3 | 4 |
| | | | | Noise Monitoring (pm) | Dust Monitoring | |
| | | | | | Surface Water Monitoring (pm) | |
| | | | | | | |
| 5 | 6 | 7 | 8 | 9 | 10 | 11 |
| | | | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | Dust Monitoring | | |
| 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| | | | Surface Water Monitoring (pm) | | | |
| | | | Noise Monitoring (pm) | | | |
| | | | Dust Monitoring | | | |
| 19 | 20 | 21 | 22 | 23 | 24 | 25 |
| | | Dust Monitoring | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |
| 26 | 27 | 28 | 29 | 30 | 31 | |
| | Dust Monitoring | | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |

Note

August 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|----------------------|-----|-----|--|--|-----------------------|--------------------|
| | | | | | | 1 |
| 2 Dust Monitoring | 3 | 4 | 5 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 7 | 8 Dust Monitoring |
| 9 | 10 | 11 | 12 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 14 Dust Monitoring | 15 |
| 16 | 17 | 18 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 20 Dust Monitoring | 21 | 22 |
| 23 | 24 | 25 | 26 Dust Monitoring | 27 Surface Water Monitoring (pm) Noise Monitoring (pm) | 28 | 29 |
| 30 | 31 | | | | | |

Note

September 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----------------|-------------------|----------------------|--|---|-----------------|-----------------------|
| | | 1 Dust Monitoring | 2 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 4 | 5 |
| 6 | 7 Dust Monitoring | 8 | 9 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 11 | 12 |
| Dust Monitoring | 14 | 15 | 16 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 18 | 19 Dust Monitoring |
| 20 | 21 | 22 | 23 Surface Water Monitoring (pm) Noise Monitoring (pm) | 24 | Dust Monitoring | 26 |
| 27 | 28 | 29 | 30 Surface Water Monitoring (pm) Noise Monitoring (pm) | | | |

Note

October 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|--------------------|-----------------------|-----------------|---|---|-----|-----------------------|
| | | | | Dust Monitoring | 2 | 3 |
| 4 | 5 | 6 | 7 Surface Water Monitoring (pm) Noise Monitoring (pm) Dust Monitoring | 8 | 9 | 10 |
| 11 | 12 | Dust Monitoring | 14 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 16 | 17 |
| 18 | 19 Dust Monitoring | 20 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 22 | 23 | 24 |
| 25 Dust Monitoring | 26 | 27 | 28 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 30 | 31 Dust Monitoring |

Note

November 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|-----------------|-----------------|-------------------------------|-------------------------------|------------------------|-----|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| | | | | Surface Water Monitoring (pm) | Dust Monitoring | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |
| 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | | | | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | Dust Monitoring | | |
| 15 | 16 | 17 | 18 | 19 | 20 | 21 |
| | | | Dust Monitoring | Surface Water Monitoring (pm) | | |
| | | | | Noise Monitoring (pm) | | |
| | | | | | | |
| 22 | 23 | 24 | 25 | 26 | 27 | 28 |
| | | Dust Monitoring | Surface Water Monitoring (pm) | | | |
| | | | Noise Monitoring (pm) | | | |
| | | | | | | |
| 29 | 30 | | | | | |
| | Dust Monitoring | | | | | |
| | | | | | | |
| | | | | | | |

Note:

December 2020

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-------------------|-----|-----|--|--|-----------------------|-----------------|
| | | 1 | 2 | 3 Surface Water Monitoring (pm) Noise Monitoring (pm) | 4 | 5 |
| 6 Dust Monitoring | 7 | 8 | 9 | Surface Water Monitoring (pm) Noise Monitoring (pm) | 11 | Dust Monitoring |
| 13 | 14 | 15 | 16 | 17 Surface Water Monitoring (pm) Noise Monitoring (pm) | 18 Dust Monitoring | 19 |
| 20 | 21 | 22 | 23 Surface Water Monitoring (pm) Noise Monitoring (pm) | 24 Dust Monitoring | 25 | 26 |
| 27 | 28 | 29 | 30 Dust Monitoring | 31 Surface Water Monitoring (pm) Noise Monitoring (pm) | | |

Note

Annex D

Air Quality

Annex D1

24-hour TSP Monitoring Results

Table D1.1 24-hour TSP Monitoring Results at DM1

| Start Date | Start Time | Finish Date | Finish Time | Weather | 24-hour TSP (μg/m3) |
|------------------------|------------|-------------|-------------|---------|---------------------|
| 5 Jan 20 | 8:30 | 6 Jan 20 | 8:30 | Cloudy | 114 |
| 11 Jan 20 | 8:00 | 12 Jan 20 | 8:00 | Fine | 95 |
| 17 Jan 20 | 15:20 | 18 Jan 20 | 15:20 | Cloudy | 124 |
| 23 Jan 20 | 8:00 | 24 Jan 20 | 8:00 | Fine | 116 |
| 29 Jan 20 | 9:32 | 30 Jan 20 | 9:32 | Fine | 103 |
| 4 Feb 20 | 8:00 | 5 Feb 20 | 8:00 | Cloudy | 104 |
| 10 Feb 20 | 8:00 | 11 Feb 20 | 8:00 | Cloudy | 98 |
| 16 Feb 20 | 8:30 | 17 Feb 20 | 8:30 | Rainy | 117 |
| 22 Feb 20 | 8:00 | 23 Feb 20 | 8:00 | Fine | 105 |
| 28 Feb 20 | 9:05 | 29 Feb 20 | 9:05 | Fine | 93 |
| 5 Mar 20 | 8:30 | 6 Mar 20 | 8:30 | Cloudy | 94 |
| 11 Mar 20 | 9:25 | 12 Mar 20 | 9:25 | Cloudy | 105 |
| 17 Mar 20 | 8:00 | 18 Mar 20 | 8:00 | Rainy | 91 |
| 23 Mar 20 | 11:09 | 24 Mar 20 | 11:09 | Fine | 113 |
| 29 Mar 20 | 8:00 | 30 Mar 20 | 8:00 | Rainy | 107 |
| 4 Apr 20 | 8:00 | 5 Apr 20 | 8:00 | Rainy | 122 |
| 10 Apr 20 | 8:00 | 11 Apr 20 | 8:00 | Fine | 95 |
| 16 Apr 20 | 8:00 | 17 Apr 20 | 8:00 | Fine | 100 |
| 22 Apr 20 | 13:35 | 23 Apr 20 | 13:35 | Rainy | 111 |
| 28 Apr 20 | 8:00 | 29 Apr 20 | 8:00 | Fine | 95 |
| 4 May 20 | 13:00 | 5 May 20 | 13:00 | Cloudy | 118 |
| 10 May 20 | 8:00 | 11 May 20 | 8:00 | Rainy | 92 |
| 16 May 20 | 8:00 | 17 May 20 | 8:00 | Cloudy | 93 |
| 22 May 20 | 10:20 | 23 May 20 | 10:20 | Rainy | 115 |
| 28 May 20 | 8:00 | 29 May 20 | 8:00 | Rainy | 105 |
| 3 Jun 20 | 13:10 | 4 Jun 20 | 13:10 | Rainy | 104 |
| 9 Jun 20 | 8:00 | 10 Jun 20 | 8:00 | Rainy | 86 |
| 15 Jun 20 | 8:40 | 16 Jun 20 | 8:40 | Cloudy | 93 |
| 21 Jun 20 | 8:00 | 22 Jun 20 | 8:00 | Rainy | 91 |
| 27 Jun 20 | 8:00 | 28 Jun 20 | 8:00 | Cloudy | 105 |
| 3 Jul 20 | 9:50 | 4 Jul 20 | 9:50 | Rainy | 92 |
| 9 Jul 20 | 8:00 | 10 Jul 20 | 8:00 | Fine | 88 |
| 15 Jul 20 | 9:24 | 16 Jul 20 | 9:24 | Cloudy | 84 |
| 21 Jul 20 | 8:00 | 22 Jul 20 | 8:00 | Fine | 86 |
| 27 Jul 20 | 10:15 | 28 Jul 20 | 10:15 | Fine | 105 |
| 2 Aug 20 | 8:00 | 3 Aug 20 | 8:00 | Rainy | 103 |
| 8 Aug 20 | 8:00 | 9 Aug 20 | 8:00 | Rainy | 95 |
| 14 Aug 20 | 13:32 | 15 Aug 20 | 13:32 | Cloudy | 111 |
| 20 Aug 20 | 8:00 | 21 Aug 20 | 8:00 | Rainy | 116 |
| 26 Aug 20 | 9:05 | 27 Aug 20 | 9:05 | Rainy | 88 |
| 1 Sep 20 | 8:00 | 2 Sep 20 | 8:00 | Rainy | 113 |
| 7 Sep 20 | 11:00 | 8 Sep 20 | 11:00 | Rainy | 102 |
| 13 Sep 20 | 8:00 | 14 Sep 20 | 8:00 | Cloudy | 98 |
| 19 Sep 20 | 8:00 | 20 Sep 20 | 8:00 | Rainy | 84 |
| 25 Sep 20 | 13:05 | 26 Sep 20 | 13:05 | Rainy | 109 |
| 1 Oct 20 | 8:00 | 2 Oct 20 | 8:00 | Cloudy | 111 |
| 7 Oct 20 | 12:00 | 8 Oct 20 | 12:00 | Cloudy | 106 |
| 13 Oct 20 | 8:00 | 14 Oct 20 | 8:00 | Rainy | 95 |
| 19 Oct 20 | 8:40 | 20 Oct 20 | 8:40 | Cloudy | 106 |
| 25 Oct 20 | 8:00 | 26 Oct 20 | 8:00 | Cloudy | 113 |
| 31 Oct 20 | 8:00 | 1 Nov 20 | 8:00 | Cloudy | 113 |
| 6 Nov 20 | 13:00 | 7 Nov 20 | 13:00 | Cloudy | 114 |
| 12 Nov 20 | 8:00 | 13 Nov 20 | 8:00 | Fine | 108 |
| 12 Nov 20 18 Nov 20 | 13:15 | 19 Nov 20 | 13:15 | Cloudy | 103 |
| 24 Nov 20 | 8:00 | 25 Nov 20 | 8:00 | Cloudy | 98 |
| 30 Nov 20 | 9:30 | 1 Dec 20 | 9:30 | Cloudy | 115 |
| JU I NUV ZU | 7.50 | 1 Dec 20 | 7.50 | Cloudy | 110 |

ENVIRONMENTAL RESOURCES MANAGEMENT

| Start Date | Start Time | Finish Date | Finish Time | Weather | 24-hour TSP (μg/m3) |
|------------|------------|-------------|-------------|---------|---------------------|
| 6 Dec 20 | 8:00 | 7 Dec 20 | 8:00 | Cloudy | 102 |
| 12 Dec 20 | 8:00 | 13 Dec 20 | 8:00 | Cloudy | 116 |
| 18 Dec 20 | 12:15 | 19 Dec 20 | 12:15 | Cloudy | 108 |
| 24 Dec 20 | 8:30 | 25 Dec 20 | 8:30 | Cloudy | 103 |
| 30 Dec 20 | 16:35 | 31 Dec 20 | 16:35 | Cloudy | 100 |
| | | | | Average | e 103 |

Average 103 Min 84 Max 124

Note:

DM1 corresponds to the existing TSP monitoring station TKO-A1 currently operating by CEDD.

Figure D1.1 Graphical Presentation for 24-hr TSP Monitoring at DM1




Table D1.2 24-hour TSP Monitoring Results at DM2

| Start Date | Start Time | Finish Date | Finish Time | Weather | 24-hour TSP (μg/m3) |
|------------------------|---------------|------------------------|---------------|-----------------|---------------------|
| 5 Jan 20 | 8:30 | 6 Jan 20 | 8:30 | Cloudy | 101 |
| 11 Jan 20 | 8:00 | 12 Jan 20 | 8:00 | Fine | 82 |
| 17 Jan 20 | 15:30 | 18 Jan 20 | 15:30 | Cloudy | 108 |
| 23 Jan 20 | 8:00 | 24 Jan 20 | 8:00 | Fine | 104 |
| 29 Jan 20 | 9:45 | 30 Jan 20 | 9:45 | Fine | 87 |
| 4 Feb 20 | 8:00 | 5 Feb 20 | 8:00 | Cloudy | 86 |
| 10 Feb 20 | 8:00 | 11 Feb 20 | 8:00 | Cloudy | 83 |
| 16 Feb 20 | 8:30 | 17 Feb 20 | 8:30 | Rainy | 104 |
| 22 Feb 20 | 8:00 | 23 Feb 20 | 8:00 | Fine | 88 |
| 28 Feb 20 | 9:10 | 29 Feb 20 | 9:10 | Fine | 90 |
| 5 Mar 20 | 8:30 | 6 Mar 20 | 8:30 | Cloudy | 88 |
| 11 Mar 20 | 9:35 | 12 Mar 20 | 9:35 | Cloudy | 94 |
| 17 Mar 20 | 8:00 | 18 Mar 20 | 8:00 | Rainy | 85 |
| 23 Mar 20 | 11:15 | 24 Mar 20 | 11:15 | Fine | 90 |
| 29 Mar 20 | 8:00 | 30 Mar 20 | 8:00 | Rainy | 93 |
| 4 Apr 20 | 8:00 | 5 Apr 20 | 8:00 | Rainy | 106 |
| 10 Apr 20 | 8:00 | 11 Apr 20 | 8:00 | Fine | 88 |
| 16 Apr 20 | 8:00 | 17 Apr 20 17 Apr 20 | 8:00 | Fine | 91 |
| - | | 23 Apr 20 | | Rainy | 102 |
| 22 Apr 20 28 Apr 20 | 13:45 8:00 | 29 Apr 20 | 13:45 8:00 | Fine | 83 |
| 4 May 20 | 13:20 | 5 May 20 | 13:20 | Cloudy | 103 |
| 4 May 20 10 May 20 | 8:00 | 11 May 20 | 8:00 | Rainy | 83 |
| • | 8:00 | - | 8:00 | Cloudy | 87 |
| 16 May 20 | | 17 May 20 | | • | |
| 22 May 20 | 10:25 8:00 | 23 May 20 | 10:25 8:00 | Rainy | 100 92 |
| 28 May 20 | | 29 May 20 | | Rainy | |
| 3 Jun 20 | 13:16 | 4 Jun 20 | 13:16 | Rainy | 100 |
| 9 Jun 20 | 8:00 | 10 Jun 20 | 8:00 | Rainy | 78 87 |
| 15 Jun 20 | 8:44 | 16 Jun 20 22 Jun 20 | 8:44 8:00 | Cloudy | 87 86 |
| 21 Jun 20 27 Jun 20 | 8:00 8:00 | | 8:00 | Rainy Cloudy | 88 |
| 3 Jul 20 | | 28 Jun 20 4 Jul 20 | | Rainy | 87 |
| | 10:00 | | 10:00 | Fine | 81 |
| 9 Jul 20 | 8:00 | 10 Jul 20 | 8:00 | | |
| 15 Jul 20 21 Jul 20 | 9:38 8:00 | 16 Jul 20 | 9:38 | Cloudy Fine | 77 83 |
| 27 Jul 20 27 Jul 20 | 10:20 | 22 Jul 20 28 Jul 20 | 8:00 10:20 | Fine | 99 |
| | | | | | 99 97 |
| 2 Aug 20 | 8:00 | 3 Aug 20 | 8:00 | Rainy | |
| 8 Aug 20 | 8:00 | 9 Aug 20 | 8:00 | Rainy | 86 |
| 14 Aug 20 | 13:37 | 15 Aug 20 | 13:37 | Cloudy | 104 |
| 20 Aug 20 | 8:00 | 21 Aug 20 | 8:00 | Rainy | 107 |
| 26 Aug 20 | 9:10 | 27 Aug 20 | 9:10 | Rainy | 81 |
| 1 Sep 20 | 8:00 | 2 Sep 20 | 8:00 | Rainy | 105 |
| 7 Sep 20 | 11:10 | 8 Sep 20 | 11:10 | Rainy | 93 |
| 13 Sep 20 | 8:00 | 14 Sep 20 | 8:00 | Cloudy | 90 |
| 19 Sep 20 | 8:00 | 20 Sep 20 | 8:00 | Rainy | 95 |
| 25 Sep 20 | 13:20 | 26 Sep 20 | 13:20 | Rainy | 100 |
| 1 Oct 20 | 8:00 | 2 Oct 20 | 8:00 | Cloudy | 103 |
| 7 Oct 20 | 12:00 | 8 Oct 20 | 12:00 | Cloudy | 92 |
| 13 Oct 20 | 8:00 | 14 Oct 20 | 8:00 | Rainy | 84 |
| 19 Oct 20 | 8:50 | 20 Oct 20 | 8:50 | Cloudy | 115 |
| 25 Oct 20 | 8:00 | 26 Oct 20 | 8:00 | Cloudy | 99 |
| 31 Oct 20 | 8:00 | 1 Nov 20 | 8:00 | Cloudy | 109 |
| 6 Nov 20 | 13:05 | 7 Nov 20 | 13:05 | Cloudy | 103 |
| 12 Nov 20 | 8:00 | 13 Nov 20 | 8:00 | Fine | 100 |
| 18 Nov 20 | 13:25 | 19 Nov 20 | 13:25 | Cloudy | 96 |
| 24 Nov 20 | 8:00 | 25 Nov 20 | 8:00 | Cloudy | 91 |
| 30 Nov 20 | 9:40 | 1 Dec 20 | 9:40 | Cloudy | 106 |
| 6 Dec 20 | 8:00 | 7 Dec 20 | 8:00 | Cloudy | 94 |


ENVIRONMENTAL RESOURCES MANAGEMENT

| Start Date | Start Time | Finish Date | Finish Time | Weather | 24-hour TSP (μg/m3) |
|------------|------------|-------------|-------------|---------|---------------------|
| 12 Dec 20 | 8:00 | 13 Dec 20 | 8:00 | Cloudy | 104 |
| 18 Dec 20 | 12:25 | 19 Dec 20 | 12:25 | Cloudy | 101 |
| 24 Dec 20 | 8:30 | 25 Dec 20 | 8:30 | Cloudy | 112 |
| 30 Dec 20 | 16:45 | 31 Dec 20 | 16:45 | Cloudy | 91 |
| | | | | Average | 94 |
| | | | | Min | 77 |
| | | | | Max | 115 |

Note:

DM2 corresponds to the existing TSP monitoring station TKO-A2a currently operating by CEDD.

Figure D1.2 Graphical Presentation for 24-hr TSP Monitoring at DM2



Annex D2

Event and Action Plan for Dust Monitoring

Annex D2 Event and Action Plan for Dust Monitoring During Construction Phase

| | | Action | |
|---|--|--|--|
| Event | ET | IEC | Contractor |
| Action Level | | | |
| Exceedance for one sample | Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods | Rectify any unacceptable practice Amend working methods if appropriate |
| Exceedance for two or more consecutive samples | Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented If exceedance continues, arrange meeting with Contractor & IEC Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring | Check monitoring data submitted by ET | Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate |

| Action | | | |
|---|---|--|---|
| Event | ET | IEC | Contractor |
| Limit Level | | | |
| Exceedance for one sample | Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level | Check monitoring data submitted by ETCheck Contractor's working methods | Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate |
| Exceedance for two or more consecutive samples | Identify source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD the causes & actions taken for the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring If exceedance due to the Project continues, consider what portion of the work is responsible and stop that portion of work until the exceedance is abated | | Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Resubmit proposals if problem still not under control |

ENVIRONMENTAL RESOURCES MANAGEMENT


GREEN VALLEY LANDFILL LTD.


Annex D3


Meteorological Data


Annex D3 Meteorological Data


January 2020






















February 2020











































April 2020











































<u>June 2020</u>











































August 2020











































October 2020






















November 2020






















December 2020

















Annex E

Noise

Annex E1

Noise Monitoring Results

Table E1.1 Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-1900 hours; Normal Weekdays)

| Date | Start Time | Finish Time | Weather | I 10 (22 · ·) | L _{90 (30min)} | I (22 · ·) |
|------------------------|----------------|----------------|----------------|------------------------------|------------------------------|------------------------------|
| 3 Jan 20 | 14:36 | 15:06 | | L _{10 (30min)} 51.5 | 47.5 | L _{eq (30min)} 50.4 |
| 3 Jan 20 9 Jan 20 | 14:36 14:29 | 15:06 14:59 | Sunny Sunny | 51.5 | 47.5 48.5 | 50.4 50.8 |
| - | | | | | | |
| 16 Jan 20 23 Jan 20 | 14:38 14:58 | 15:06 15:28 | Sunny | 54.0 49.5 | 48.5 45.0 | 53.0 47.8 |
| • | 14:58 | 15:28 | Sunny | 49.5 52.0 | | |
| 30 Jan 20 | 13:34 | 14:04 | Sunny | 52.0 | 48.0 | 50.4 |
| 6 Feb 20 | 14:27 | 14:57 | Sunny | 54.0 | 48.5 | 51.9 |
| 12 Feb 20 | 14:39 | 15:09 | Sunny | 53.5 | 48.5 | 52.1 |
| 20 Feb 20 | 14:35 | 15:05 | Sunny | 54.0 | 48.5 | 53.1 |
| 27 Feb 20 | 14:39 | 15:09 | Sunny | 56.0 | 50.0 | 53.8 |
| 5 Mar 20 | 14:36 | 15:06 | Sunny | 54.0 | 47.5 | 52.2 |
| 12 Mar 20 | 14:31 | 15:01 | Cloudy | 51.5 | 48.5 | 50.5 |
| 18 Mar 20 | NA | NA | Rainy | | ng was cance dverse weath | |
| 26 Mar 20 | 14:43 | 15:13 | Sunny | 57.0 | 51.5 | 54.9 |
| 2 Apr 20 | 15:11 | 15:41 | Cloudy | 55.5 | 49.5 | 53.1 |
| 9 Apr 20 | 15:22 | 15:52 | Sunny | 52.5 | 47.5 | 52.7 |
| 16 Apr 20 | 14:55 | 15:25 | Sunny | 55.0 | 51.0 | 53.3 |
| 24 Apr 20 | 13:23 | 13:53 | Cloudy | 54.0 | 50.0 | 53.8 |
| 29 Apr 20 | 14:45 | 15:15 | Sunny | 54.0 54.0 | 47.5 | 52.6 |
| 7 May 20 | 14:36 | 15:06 | Sunny | 56.5 | 52.5 | 54.9 |
| 14 May 20 | 14:33 | 15:03 | Sunny | 52.5 | 47.5 | 51.1 |
| • | 14:55 NA | 15:05 NA | , | | | |
| 20 May 20 | NA | INA | Rainy | | ng was cance dverse weath | |
| 28 May 20 | NA | NA | Rainy | Monitori | ng was cance | lled due to |
| | | | · J | | dverse weath | |
| 4 Jun 20 | 15:09 | 15:39 | Sunny | 57.5 | 53.5 | 56.1 |
| 11 Jun 20 | 15:31 | 16:01 | Sunny | 57.0 | 52.0 | 54.8 |
| 17 Jun 20 | 15:01 | 15:31 | Sunny | 57.5 | 53.0 | 56.2 |
| 24 Jun 20 | 14:33 | 15:03 | Sunny | 58.5 | 53.5 | 57.0 |
| 2 Jul 20 | 15:27 | 15:57 | Sunny | 56.5 | 53.0 | 55.2 |
| 9 Jul 20 | 14:48 | 15:18 | Sunny | 59.0 | 53.5 | 56.8 |
| 15 Jul 20 | 15:34 | 16:04 | Sunny | 58.4 | 51.2 | 53.6 |
| 23 Jul 20 | 14:38 | 15:08 | Sunny | 59.8 | 53.4 | 55.3 |
| 30 Jul 20 | 14:39 | 15:09 | Sunny | 58.5 | 52.5 | 54.8 |
| 6 Aug 20 | 14:21 | 14:51 | Sunny | 52.5 | 47.5 | 51.3 |
| 13 Aug 20 | 15:08 | 15:38 | Sunny | 55.0 | 50.0 | 53.3 |
| 19 Aug 20 | NA | NA | Rainy | | ng was cance | |
| O | | | J | | dverse weath | |
| 27 Aug 20 | NA | NA | Rainy | | ng was cance | |
| O | | | J | | dverse weath | |
| 3 Sep 20 | NA | NA | Pouring | Monitori | ng was cance | lled due to |
| • | | | O | | dverse weath | |
| 10 Sep 20 | 14:49 | 15:19 | Sunny | 56.5 | 52.5 | 55.2 |
| 17 Sep 20 | 15:02 | 15:32 | Sunny | 53.5 | 49.0 | 51.7 |
| 23 Sep 20 | 14:32 | 15:02 | Sunny | 54.0 | 50.0 | 52.3 |
| 30 Sep 20 | 14:44 | 15:14 | Sunny | 55.0 | 49.5 | 53.0 |
| 7 Oct 20 | 14:56 | 15:26 | Sunny | 53.5 | 50.0 | 52.3 |
| 15 Oct 20 | 15:08 | 15:38 | Sunny | 52.5 | 48.0 | 51.1 |
| 21 Oct 20 | 14:07 | 14:37 | Sunny | 57.9 | 52.7 | 55.8 |
| 29 Oct 20 | 14:36 | 15:06 | Cloudy | 56.3 | 48.8 | 53.3 |
| 5 Nov 20 | 14:33 | 15:03 | Sunny | 53.5 | 48.0 | 52.1 |
| 12 Nov 20 | 14:34 | 15:04 | Sunny | 50.0 | 45.5 | 48.1 |
| 19 Nov 20 | 14:48 | 15:18 | Sunny | 54.1 | 49.4 | 52.2 |
| 25 Nov 20 | 13:25 | 13:55 | Sunny | 52.0 | 47.0 | 50.2 |
| 3 Dec 20 | 14:37 | 15:07 | Sunny | 54.6 | 50.2 | 52.9 |
| 10 Dec 20 | 13:43 | 14:13 | Cloudy | 53.6 | 49.0 | 52.4 |
| 10 1000 20 | 10.10 | 11,10 | Cidudy | 00.0 | 17.0 | U4.T |

ENVIRONMENTAL RESOURCES MANAGEMENT


GREEN VALLEY LANDFILL LTD.

| Date | Start Time | Finish Time | Weather | L _{10 (30min)} | L _{90 (30min)} | Leq (30min) |
|-----------|------------|-------------|---------|-------------------------|-------------------------|-------------|
| 17 Dec 20 | 14:40 | 15:10 | Cloudy | 52.5 | 48.0 | 50.9 |
| 23 Dec 20 | 14:44 | 15:14 | Cloudy | 52.0 | 47.0 | 50.7 |
| 31 Dec 20 | 13:54 | 14:24 | Sunny | 50.5 | 45.5 | 48.9 |
| | | | | | Average | e 52.8 |
| | | | | | Miı | n 47.8 |

Note:

Correction of +3 dB(A) was made for free field measurements.

Figure E1.1 Graphical Presentation for Noise Monitoring at NM1



Max 57.0

Annex E2

Event and Action Plan for Noise Monitoring

Annex E2 Event and Action Plan for Construction Noise

| Event | | Action | |
|-----------------|---|--|--|
| | ET | IEC | Contractor |
| Action Level | Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring | Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Submit proposals for remedial measures to IEC Implement the agreed proposals |
| Limit Level | Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Analyse the operation of SENTX and investigate the causes of exceedance Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring | Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Take immediate measures to avoid further exceedance Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated |

Annex F

Surface Water Quality

Annex F1

Surface Water Quality Monitoring Results

Table F1.1 Surface Water Quality Monitoring Results at DP4T

| Date | Time | Weather Condition | Water Appearance | Water Condition | Water Temperature | Dissolved Oxygen (DO) | pН | Suspended Solids (SS) | Remarks |
|-----------|-------|----------------------|---------------------|--------------------|----------------------|--------------------------|-----------|--------------------------|-------------------------|
| | | Condition | Appearance | Condition | (°C) | (mg/L) | | (mg/L) | |
| 3 Jan 20 | 14:18 | Sunny | | Unable to | collect water samp | | ient flow | · · · · · | - |
| 9 Jan 20 | 14:12 | Sunny | | | collect water samp | | | | - |
| 16 Jan 20 | 14:18 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 23 Jan 20 | 14:43 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 30 Jan 20 | 13:49 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 6 Feb 20 | 14:13 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 12 Feb 20 | 14:23 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 20 Feb 20 | 14:06 | Sunny | Colourless | Semi-clear | 17.7 | 9.83 | 7.91 | 18.6 | - |
| 20 Feb 20 | 14:17 | Sunny | Colourless | Semi-clear | 17.9 | 9.80 | 7.60 | 20.7 | DP4 (Future, temporary) |
| | | - | | | | | | | (Duplicate) |
| 27 Feb 20 | 14:22 | Sunny | | Unable to | collect water sam | ple due to insuffici | ient flow | | - |
| 5 Mar 20 | 14:24 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 12 Mar 20 | 14:22 | Cloudy | | Unable to | collect water sam | ple due to insuffici | ient flow | | - |
| 18 Mar 20 | 15:27 | Rainy | | | collect water sam | | | | - |
| 26 Mar 20 | 14:32 | Sunny | | Unable to | collect water sam | ole due to insuffici | ient flow | | - |
| 2 Apr 20 | 14:41 | Cloudy | Light yellow | Clear | 19.3 | 9.17 | 8.36 | 9.8 | - |
| 2 Apr 20 | 14:51 | Cloudy | Light yellow | Clear | 19.3 | 9.21 | 8.06 | 10.8 | DP4 (Future, temporary) |
| - | | | | | | | | | (Duplicate) |
| 9 Apr 20 | 15:09 | Sunny | Light yellow | Semi-clear | 23.4 | 8.36 | 8.38 | 8.9 | - |
| 16 Åpr 20 | 14:32 | Sunny | Colourless | Clear | 25.4 | 8.40 | 7.51 | 5.8 | - |
| 16 Apr 20 | 14:41 | Sunny | Colourless | Clear | 25.6 | 8.40 | 7.43 | 6.6 | DP4 (Future, temporary) |
| - | | - | | | | | | | (Duplicate) |
| 24 Apr 20 | 13:54 | Cloudy | Colourless | Clear | 20.2 | 8.67 | 8.05 | 7.7 | - |
| 24 Apr 20 | 14:04 | Cloudy | Colourless | Clear | 20.2 | 8.56 | 7.95 | 8.2 | DP4 (Future, temporary) |
| - | | - | | | | | | | (Duplicate) |
| 29 Apr 20 | 14:24 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 7 May 20 | 14:24 | Sunny | | | collect water sam | | | | - |
| 14 May 20 | 14:18 | Sunny | | | collect water sam | | | | - |
| 20 May 20 | 14:24 | Cloudy | | | collect water sam | | | | - |
| 28 May 20 | 15:13 | Rainy | Light yellow | Semi-clear | 27.6 | 7.81 | 7.78 | 42.2 | - |
| 4 Jun 20 | 14:35 | Sunny | Light yellow | Semi clear | 30.3 | 7.96 | 8.53 | 8.2 | - |
| 4 Jun 20 | 14:35 | Sunny | Light yellow | Semi clear | 30.1 | 7.99 | 8.49 | - | DP4 (Future, temporary) |
| | | ž | <i>C</i> , | | | | | | (Remeasurement) |

| Date | Time | Weather Condition | Water Appearance | Water Condition | Water Temperature (°C) | Dissolved Oxygen (DO) (mg/L) | рН | Suspended Solids (SS) (mg/L) | Remarks |
|-----------|-------|----------------------|---------------------|--------------------|------------------------------|------------------------------------|-----------|------------------------------------|---|
| 4 Jun 20 | 14:46 | Sunny | Light yellow | Semi clear | 30.4 | 8.05 | 8.45 | 8.4 | DP4 (Future, temporary) (Duplicate) |
| 4 Jun 20 | 14:46 | Sunny | Light yellow | Semi clear | 30.4 | 8.08 | 8.45 | - | DP4 (Future, temporary) (Duplicate) (Remeasurement) |
| 11 Jun 20 | 15:12 | Sunny | | Unable to | collect water sam | ple due to insuffici | ent flow | | - |
| 17 Jun 20 | 14:26 | Sunny | Colourless | Clear | 30.3 | 7.41 | 8.04 | 10.6 | - |
| 17 Jun 20 | 14:35 | Sunny | Colourless | Clear | 30.2 | 7.42 | 7.62 | 10.2 | DP4 (Future, temporary) (Duplicate) |
| 24 Jun 20 | 14:19 | Sunny | | Unable to | collect water sam | ple due to insuffici | ent flow | | - |
| 3 Jul 20 | 15:06 | Cloudy | Light yellow | Semi clear | 32.4 | 7.54 | 6.35 | 18.6 | - |
| 9 Jul 20 | 14:28 | Sunny | 0 , | Unable to | collect water sam | ple due to insuffici | | | - |
| 15 Jul 20 | 14:46 | Sunny | Light yellow | Semi clear | 31.8 | 6.82 | 7.99 | 28.2 | - |
| 15 Jul 20 | 15:03 | Sunny | Light yellow | Semi clear | 32 | 6.83 | 7.85 | 27.8 | DP4 (Future, temporary) (Duplicate) |
| 23 Jul 20 | 14:24 | Sunny | | Unable to | collect water sam | ple due to insuffici | ent flow | | - |
| 30 Jul 20 | 14:26 | Sunny | | | collect water sam | | | | - |
| 6 Aug 20 | 16:14 | Sunny | Light yellow | Semi clear | 29.3 | 7.68 | 7.40 | 66.1 | - |
| 13 Aug 20 | 14:56 | Sunny | 0, | Unable to | collect water sam | ple due to insuffici | ient flow | | - |
| 19 Aug 20 | 14:39 | Rainy | | Monito | ring was cancelled | due to adverse w | eather | | - |
| 27 Aug 20 | 15:44 | Rainy | | Unable to | collect water sam | ple due to insuffici | ent flow | | - |
| 3 Sep 20 | NA | Pouring | | Monito | ring was cancelled | due to adverse w | eather | | - |
| 10 Sep 20 | 15:19 | Sunny | | Unable to | collect water samp | ple due to insuffici | ent flow | | - |
| 17 Sep 20 | 14:48 | Sunny | | Unable to | collect water samp | ple due to insuffici | ent flow | | - |
| 23 Sep 20 | 14:16 | Sunny | | Unable to | collect water samp | ple due to insuffici | ent flow | | - |
| 30 Sep 20 | 14:17 | Sunny | | Unable to | collect water samp | ple due to insuffici | ent flow | | - |
| 7 Oct 20 | 14:29 | Sunny | | | collect water samp | | | | - |
| 15 Oct 20 | 14:40 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 21 Oct 20 | 13:45 | Sunny | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |
| 29 Oct 20 | 14:06 | Cloudy | | | collect water sam | • | | | - |
| 5 Nov 20 | 14:27 | Sunny | | | collect water sam | | | | - |
| 12 Nov 20 | 14:20 | Sunny | | | collect water sam | | | | - |
| 19 Nov 20 | 14:35 | Sunny | | | collect water sam | | | | - |
| 25 Nov 20 | 14:27 | Sunny | | | collect water samp | | | | - |
| 3 Dec 20 | 14:22 | Sunny | | | collect water sam | • | | | - |
| 10 Dec 20 | 14:01 | Cloudy | | | collect water sam | • | | | - |
| 17 Dec 20 | 14:27 | Cloudy | | | collect water sam | | | | - |
| 23 Dec 20 | 14:34 | Cloudy | | Unable to | collect water samp | ple due to insuffici | ient flow | | - |

| Date | Time | Weather | Water | Water | Water | Dissolved | pН | Suspended | Remarks |
|-----------|-------|-----------|------------|-------------|--------------------|---------------------|----------|-------------|---------|
| | | Condition | Appearance | Condition | Temperature | Oxygen (DO) | | Solids (SS) | |
| | | | | | (°C) | (mg/L) | | (mg/L) | |
| 31 Dec 20 | 13:32 | Cloudy | | Unable to o | collect water samp | le due to insuffici | ent flow | | - |
| | | | | | Average | 8.20 | 7.91 | 17.6 | - |
| | | | | | Min | 6.82 | 6.35 | 5.8 | - |
| | | | | | Max | 9.83 | 8.53 | 66.1 | - |

Notes: DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.

Table F1.2 Surface Water Quality Monitoring Results at DP6

| Date | Time | Weather | Water | Water | Water | Dissolved | pН | Suspended | Remarks |
|-----------|-------|-----------|-------------|-----------|---------------------|---------------------|-----------|-------------|---------------------------------|
| | | Condition | Appearance | Condition | Temperature | Oxygen (DO) | | Solids (SS) | |
| | | | | | (°C) | (mg/L) | | (mg/L) | |
| 3 Jan 20 | 14:10 | Sunny | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 9 Jan 20 | 14:05 | Sunny | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 16 Jan 20 | 14:05 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 23 Jan 20 | 14:36 | Sunny | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 30 Jan 20 | 13:38 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 6 Feb 20 | 14:06 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 12 Feb 20 | 14:12 | Sunny | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 20 Feb 20 | 14:01 | Sunny | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 27 Feb 20 | 14:10 | Sunny | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 5 Mar 20 | 14:08 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 12 Mar 20 | 14:07 | Cloudy | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 18 Mar 20 | 15:03 | Rainy | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 26 Mar 20 | 14:11 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 2 Apr 20 | 14:24 | Cloudy | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 9 Apr 20 | 14:23 | Sunny | Light brown | Turbid | 22.7 | 9.01 | 9.65 | 107 | - |
| 9 Apr 20 | 14:23 | Sunny | Light brown | Turbid | 22.5 | 9.04 | 9.46 | - | DP6 (Remeasurement) |
| 9 Apr 20 | 14:34 | Sunny | Light brown | Turbid | 22.7 | 9.06 | 9.6 | 114 | DP6 (Duplicate) |
| 9 Apr 20 | 14:34 | Sunny | Light brown | Turbid | 22.6 | 9.04 | 9.62 | - | DP6 (Duplicate) (Remeasurement) |
| 16 Apr 20 | 14:16 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 24 Apr 20 | 13:47 | Cloudy | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |
| 29 Apr 20 | 14:10 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 7 May 20 | 14:12 | Sunny | | Unable to | o collect water sam | ole due to insuffic | ient flow | | - |
| 14 May 20 | 14:03 | Sunny | | Unable to | collect water sam | ole due to insuffic | ient flow | | - |

| Date | Time | Weather Condition | Water Appearance | Water Condition | Water Temperature (°C) | Dissolved Oxygen (DO) (mg/L) | pН | Suspended Solids (SS) (mg/L) | Remarks |
|-----------|-------|----------------------|---------------------|--------------------|------------------------------|------------------------------------|----------|------------------------------------|---|
| 20 May 20 | 14:12 | Cloudy | Colourless | Clear | 27.2 | 8.01 | 8.21 | 6.1 | - |
| 20 May 20 | 14:16 | Cloudy | Colourless | Clear | 27.2 | 8.01 | 8.25 | 6.2 | DP6 (Duplicate) |
| 28 May 20 | 14:48 | Rainy | Light yellow | Semi-clear | 27.7 | 7.5 | 7.32 | 17.7 | - |
| 28 May 20 | 14:57 | Rainy | Light yellow | Semi-clear | 27.7 | 7.43 | 7.12 | 16.4 | DP6 (Duplicate) |
| 4 Jun 20 | 14:33 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 11 Jun 20 | 14:30 | Sunny | Colourless | Clear | 32.8 | 7.34 | 7.86 | 5.1 | - |
| 11 Jun 20 | 14:42 | Sunny | Colourless | Clear | 32.7 | 7.33 | 8.02 | 3.2 | DP6 (Duplicate) |
| 17 Jun 20 | 14:10 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 24 Jun 20 | 14:05 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 3 Jul 20 | 14:36 | Cloudy | Light yellow | Semi clear | 34.2 | 7.20 | 6.62 | 14.0 | - |
| 3 Jul 20 | 14:45 | Cloudy | Light yellow | Semi clear | 34.3 | 7.11 | 6.33 | 14.4 | DP6 (Duplicate) |
| 9 Jul 20 | 14:13 | Sunny | , | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 15 Jul 20 | 14:31 | Sunny | | | collect water samp | | | | - |
| 23 Jul 20 | 14:09 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 30 Jul 20 | 14:14 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 6 Aug 20 | 15:34 | Sunny | Light yellow | Semi clear | 31.6 | 6.95 | 7.78 | 420.0 | - |
| 6 Aug 20 | 15:43 | Sunny | Light yellow | Semi clear | 31.5 | 6.88 | 7.81 | 432.0 | DP6 (Duplicate) |
| 13 Aug 20 | 14:25 | Sunny | Light yellow | Semi clear | 29.7 | 6.85 | 8.28 | 30.9 | - |
| 13 Aug 20 | 14:34 | Sunny | Light yellow | Semi clear | 30.0 | 6.85 | 8.20 | 30.2 | DP6 (Duplicate) |
| 19 Aug 20 | 14:35 | Rainy | , | Monito | ring was cancelled | due to adverse we | eather | | - |
| 27 Aug 20 | 15:38 | Rainy | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 3 Sep 20 | NA | Pouring | | | ring was cancelled | | | | - |
| 10 Sep 20 | 15:03 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 17 Sep 20 | 14:27 | Sunny | Light yellow | Semi clear | 29.1 | 7.55 | 8.94 | 62.9 | - |
| 17 Sep 20 | 14:36 | Sunny | Light yellow | Semi clear | 28.9 | 7.52 | 8.94 | - | DP6 (Remeasurement) |
| 17 Sep 20 | 14:27 | Sunny | Light yellow | Semi clear | 29.0 | 7.58 | 8.87 | 62.1 | DP6 (Duplicate) |
| 17 Sep 20 | 14:36 | Sunny | Light yellow | Semi clear | 29.0 | 7.61 | 8.89 | - | DP6 (Duplicate) (Remeasurement) |
| 23 Sep 20 | 14:05 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 30 Sep 20 | 14:10 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 7 Oct 20 | 14:18 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - |
| 15 Oct 20 | 14:12 | Sunny | Light yellow | Semi clear | 25.8 | 8.33 | 7.60 | 18.6 | - |
| 15 Oct 20 | 14:26 | Sunny | Light yellow | Semi clear | 25.9 | 8.38 | 7.70 | 18.3 | DP6 (Duplicate) |
| 21 Oct 20 | 13:52 | Sunny | | Unable to | collect water samp | ole due to insuffici | ent flow | | - · · · · · · · · · · · · · · · · · · · |
| 29 Oct 20 | 14:24 | Cloudy | | | collect water samp | | | | - |
| 5 Nov 20 | 14:18 | Sunny | | | collect water samp | | | | - |
| 12 Nov 20 | 14:08 | Sunny | | | collect water samp | | | | - |
| 19 Nov 20 | 14:30 | Sunny | | | collect water samp | | | | - |

| Date | Time | Weather | Water | Water | Water | Dissolved | pН | Suspended | Remarks |
|-----------|-------|-----------|---|---|--------------------|----------------------|-----------|-------------|---------|
| | | Condition | Appearance | Condition | Temperature | Oxygen (DO) | | Solids (SS) | |
| | | | | | (°C) | (mg/L) | | (mg/L) | |
| 25 Nov 20 | 14:22 | Sunny | | Unable to collect water sample due to insufficient flow | | | | | - |
| 3 Dec 20 | 14:26 | Sunny | | Unable to | collect water samp | ole due to insuffici | ient flow | | - |
| 10 Dec 20 | 13:40 | Cloudy | Unable to collect water sample due to insufficient flow - | | | | - | | |
| 17 Dec 20 | 14:16 | Cloudy | Unable to collect water sample due to insufficient flow - | | | | - | | |
| 23 Dec 20 | 14:23 | Cloudy | | Unable to | collect water samp | ole due to insuffici | ient flow | | - |
| 31 Dec 20 | 13:22 | Cloudy | | Unable to | collect water samp | ole due to insuffici | ient flow | | - |
| | | | | | Average | e 7.75 | 8.23 | 76.6 | - |
| | | | | | Min | n 6.85 | 6.33 | 3.2 | - |
| | | | | | Max | x 9.06 | 9.65 | 432.0 | - |

Figure F1.1 Graphical Presentation for Surface Water Quality Monitoring (DO)




Figure F1.2 Graphical Presentation for Surface Water Quality Monitoring (pH)





Figure F1.3 Graphical Presentation for Surface Water Quality Monitoring (SS)



Annex F2

Event and Action Plan for Surface Water Quality Monitoring

Annex F2 Event and Action Plan for Surface Water Quality During Construction Phase

| Event | Action | | | | | | | | | |
|--|--|---|--|--|--|--|--|--|--|--|
| | ET | IEC | Contractor | | | | | | | |
| Action Level being exceeded by one sampling day | Repeat <i>in situ</i> measurement to confirm findings Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Repeat measurement on the next day of exceedance if exceedance is due to the Project | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods | Rectify any unacceptable practice Amend working methods if appropriate | | | | | | | |
| Action Level being exceeded by two consecutive sampling days | Repeat <i>in situ</i> measurement to confirm findings Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project and continue until no exceedance of Action Level | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET Leader and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate | | | | | | | |

| Event | Action | | | | | | | | | |
|---|---|--|---|--|--|--|--|--|--|--|
| | ET | IEC | Contractor | | | | | | | |
| Limit Level being exceeded by two consecutive sampling days | Repeat <i>in situ</i> measurement to confirm findings Identify source(s) of impact and cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Critically review the working methods Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with the ET and IEC and propose mitigation measures to the IEC Implement the agreed mitigation measures | | | | | | | |
| Limit Level being exceeded by more than two consecutive sampling days | Repeat <i>in situ</i> measurement to confirm findings Identify source(s) of impact and cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Check monitoring data, all plant, equipment and Contractor's working methods Discuss with Contractor and IEC for remedial measures required Ensure mitigation measures are implemented Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level for two consecutive days | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Critically review the working methods Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with the ET and IEC and propose mitigation measures Implement the agreed mitigation measure As directed by the Project Proponent, slow down or stop all or part of the constructio activities | | | | | | | |

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Annex F3

Investigation Reports of Environmental Quality Limit Exceedance

| Project | South East New Territories (SENT) Landfill Extension |
|---|---|
| Date | 20 February 2020 |
| Time | DP4T: 14:06 and 14:17 (Duplicate) |
| Monitoring Location | DP4T |
| Parameter | Surface Water (Suspended Solids (SS)) |
| Action / Limit Levels | DP4T: Action level: >11.7 mg/L |
| | Limit level: >12.7 mg/L |
| Measured Level | DP4T: 18.6 mg/L |
| | DP4T (Duplicate): 20.7 mg/L |
| Possible reason Action Taken / Action to | No works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Site water discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly during the sampling event. Environmental deficiency was not observed during the weekly site inspection in the morning. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. As no potential source from the Project-related activities which may lead to SS increase was identified, and the Contractor has implemented relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the SS exceedance at DP4T was deemed to Project-related activities. Examination of environmental performance of the Project will be |
| be Taken | continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. |
| Remarks | - |
| Propaged by: Abboy I am | <u> </u> |

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 9 March 2020

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------------------|---|
| Date | 9 April 2020 |
| Time | DP6: 14:23 hrs and 14:34 hrs (Duplicate) |
| Monitoring Location | DP6 |
| Parameter | Surface Water (pH) |
| Action / Limit Levels | DP6: Action level: >8.39 |
| | Limit level: >8.40 |
| Measured Level | DP6: 9.65 & 9.46 |
| | DP6 (Duplicate): 9.60 & 9.62 |
| Possible reason | No works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP6 on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water overflow to the DP6 channel was observed. Berm was constructed along the DP6 channel to collect the surface runoff which was treated by the Wetsep prior to discharge. Yet during the sampling event, it was observed that the Wetsep near DP6 was not functioning properly with reference to the on-site |
| | checking of the treated water at the outlet of the Wetsep. The pH display of the Wetsep was found not functioning properly while the pH of the treated water at the Wetsep outlet (i.e. 9.55) exceeded the Action and Limit Level. Based on the above, the pH exceedance at DP6 was deemed to Project-related activities. |
| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor shall repair the pH display and review |
| Remarks | the efficiency of the Wetsep at DP6. The Contractor shall also check and monitor the Wetsep operation regularly to ensure it is functioning properly at all times and the quality of the treated water comply with the discharge standard. |
| Kemarks | <u> </u> |

| Prepared by: | Abbey Lau |
|--------------|--------------------|
| Designation: | Environmental Team |
| Date: | 22 April 2020 |

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------------------|---|
| Date | 9 April 2020 |
| Time | DP6: 14:23 hrs and 14:34 hrs (Duplicate) |
| Monitoring Location | DP6 |
| Parameter | Surface Water (Suspended Solids (SS)) |
| Action / Limit Levels | DP6: Action level: >11.7 mg/L |
| | Limit level: >12.7 mg/L |
| Measured Level | DP6: 107 mg/L |
| | DP6 (Duplicate): 114 mg/L |
| Possible reason | No works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP6 on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water overflow to the DP6 channel was observed. |
| | Berm was constructed along the DP6 channel to collect the surface runoff which was treated by the Wetsep prior to discharge. Yet during the sampling event, it was observed that the Wetsep near DP6 was not functioning properly with reference to the on-site checking of the treated water at the outlet of the Wetsep. The treated water was observed to be muddy at the Wetsep outlet. |
| | Based on the above, the SS exceedance at DP6 was deemed to Project-related activities. |
| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. |
| | In addition, the Contractor shall review the efficiency of the Wetsep at DP6 and check and monitor the Wetsep operation regularly to ensure it is functioning properly at all times and the quality of the treated water comply with the discharge standard. |
| Remarks | - |
| Prepared by: Abboy Lau | · |

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 22 April 2020

| South East New Territories (SENT) Landfill Extension |
|---|
| 28 May 2020 |
| DP4T: 15:13 |
| DP6: 14:48 and 14:57 (Duplicate) |
| DP4T and DP6 |
| Surface Water (Suspended Solids (SS)) |
| DP4T and DP6: Action level: >11.7 mg/L |
| Limit level: >12.7 mg/L |
| DP4T: 42.2 mg/L |
| DP6: 17.7 mg/L |
| DP6 (Duplicate): 16.4 mg/L |
| DP4T: No works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water overflow to the DP4T channel was observed. Surface runoff collected at DP4T channel was treated by the Wetsep prior to discharge. Environmental deficiency was not observed during the weekly site inspection in the morning. The Contractor has taken the necessary control / mitigation measures outlined in the updated EM&A Manual. From the on-site rainfall record of May 2020, heavy rainfall event was recorded on 22, 23, 25 and 26 May 2020. Red rainstorm warning signal was issued by the Hong Kong Observatory on 25 May 2020. No raining was recorded during the sampling event. |
| During the sampling event, no other sources (e.g. existing SENT Landfill and Clearwater Bay Country Park) was identified in the vicinity of surface water channel leading to DP4T which might cause the SS exceedance at DP4T. Contaminated runoff from the haul road and other unpaved areas during the previous rainfall events could be the potential source of SS contributing to the exceedance. The SS exceedance at DP4T was therefore deemed to Project-related activities. DP6: No works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP6 on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water |
| |

constructed along the DP6 channel to minimise SS runoff to the channel. Surface runoff collected at DP6 channel was treated by the Wetsep prior to discharge. Environmental deficiency was not observed during the weekly site inspection in the morning. The Contractor has taken the necessary control / mitigation measures outlined in the updated EM&A Manual.

From the on-site rainfall record of May 2020, heavy rainfall event was recorded on 22, 23, 25 and 26 May 2020. Red rainstorm warning signal was also issued by the Hong Kong Observatory on 25 May 2020. During the sampling event, no other sources (e.g. (e.g. Clearwater Bay Country Park) was identified in the vicinity of surface water channel leading to DP6 which might cause the SS exceedance at DP6. Contaminated runoff from the haul road and other unpaved areas during the previous rainfall events could be the potential source of SS contributing to the exceedance. The SS exceedance at DP6 was therefore deemed to Project-related activities.

It should be noted that although the measured SS level exceeded the limit level of the EM&A programme, it is still well within the WPCO effluent discharge limit of SS for the Junk Bay Water Control Zone (30 mg/L). The discharge of surface water with this SS level from DP6 will not cause adverse water quality impact to the Junk Bay Water Control Zone.

Action Taken / Action to be Taken

Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.

In addition, the Contractor is reminded to compact the exposed soil at the site to minimise SS runoff and review the treatment capacity and the number of the Wetseps to ensure all surface water is treated before discharge at DP4T and DP6.

Remarks

Prepared by: Abbey Lau

Designation: Environmental Team

Date: 27 July 2020

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------------------|---|
| Date | 4 June 2020 |
| Time | DP4T: 14:35 and 14:46 (Duplicate) |
| Monitoring Location | DP4T |
| Parameter | Surface Water (pH) |
| Action / Limit Levels | DP4T: Action level: >8.39 |
| | Limit level: >8.40 |
| Measured Level | DP4T: 8.53 & 8.49 |
| | DP4T (Duplicate): 8.45 & 8.45 |
| Possible reason | No works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water overflow to the DP4T channel was observed. |
| | Surface runoff collected at DP4T channel was treated by the Wetsep prior to discharge. Yet during the sampling event, it was observed that the Wetsep near DP4T was not functioning properly with reference to the on-site checking of the treated water at the outlet of the processing chamber of the Wetsep. The pH display of the Wetsep was found not functioning properly while the pH of the treated water (i.e. 8.53) exceeded the Action and Limit Level. |
| | Based on the above, the pH exceedance at DP4T was deemed to Project-related activities. However, it is noted that the Water Pollution Control Ordinance (WPCO) water discharge licence was obtained by the Contractor for the operation of the Wetsep near DP4T and the allowable discharge limit for pH is 6 to 9. The treated water from the Wetsep did not exceed the WPCO discharge limit and cause any adverse water quality impact. |
| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor shall repair the pH display and review the efficiency of the Wetsep at DP4T. The Contractor shall also check and monitor the Wetsep operation regularly to ensure it is functioning properly at all times and the quality of the treated water comply with the discharge standard. |
| Remarks | - |

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 30 June 2020

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------|---|
| Date | 3 July 2020 |
| Time | DP4T: 15:06 |
| | DP6: 14:36 and 14:45 (Duplicate) |
| Monitoring Location | DP4T and DP6 |
| Parameter | Surface Water (Suspended Solids (SS)) |
| Action / Limit Levels | DP4T and DP6: Action level: >11.7 mg/L |
| · | Limit level: >12.7 mg/L |
| Measured Level | DP4T: 18.6 mg/L |
| | DP6: 14.0 mg/L |
| | DP6 (Duplicate): 14.4 mg/L |
| Possible reason | DP4T: From the on-site rainfall record of July 2020, rainfall event was recorded on 2 July 2020 before the sampling event on 3 July 2020. On 2 July 2020, muddy surface water overflow from other project site to the sediment trap leading to DP4T was observed. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream. In addition, no works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. Site runoff discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T and sediment trap were functioning properly during the sampling event. Environmental deficiency was not observed during the weekly site inspection on 2 July 2020 morning. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. Due to presence of the influencing factor other project site and no potential source from the Project-related activities which may lead to SS increase was identified, there is no adequate evidence showing that the SS exceedance at DP4T was deemed to Project-related activities. It should be noted that although the measured SS level exceeded the limit level of the EM&A programme, it is still well within the WPCO effluent discharge limit of SS for the Junk Bay Water Control Zone (30 mg/L). The discharge of surface water with this SS level from DP4T will not cause adverse water quality impact to the Junk Bay Water Control Zone. |

DP6:

From the on-site rainfall record of July 2020, rainfall event was recorded on 2 July 2020 before the sampling event on 3 July 2020. On 2 July 2020, muddy surface water overflow from other project site to the temporary drain along southern site boundary leading to DP6 was observed. The sample taken at DP6 on the day might not represent the surface water runoff from SENTX and further upstream.

In addition, no works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP6 on the sampling day based on on-site observations and construction activities described by the Contractor. Site runoff discharged to the DP6 channel was treated by the Wetsep prior to discharge. Wetsep near DP6 was functioning properly during the sampling event. Environmental deficiency was not observed during the weekly site inspection on 2 July 2020 morning. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual.

Due to presence of the influencing factor other project site and no potential source from the Project-related activities which may lead to SS increase was identified, there is no adequate evidence showing that the SS exceedance at DP6 was deemed to Project-related activities.

It should be noted that although the measured SS level exceeded the limit level of the EM&A programme, it is still well within the WPCO effluent discharge limit of SS for the Junk Bay Water Control Zone (30 mg/L). The discharge of surface water with this SS level from DP6 will not cause adverse water quality impact to the Junk Bay Water Control Zone.

Action Taken / Action to be Taken

Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.

In addition, the Contractor was reminded to discuss the surface water overflow and drainage issues with WSD/ CEDD so that there will be no surface water runoff from other project site to the SENTX boundary.

Remarks

Prepared by: Abbey Lau

Designation: Environmental Team

Date: 22 July 2020

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------------------|---|
| Date | 15 July 2020 |
| Time | DP4T: 14:46 and 15:03 (Duplicate) |
| Monitoring Location | DP4T |
| Parameter | Surface Water (Suspended Solids (SS)) |
| Action / Limit Levels | DP4T: Action level: >11.7 mg/L |
| | Limit level: >12.7 mg/L |
| Measured Level | DP4T: 28.2 mg/L |
| | DP4T (Duplicate): 27.8 mg/L |
| Possible reason | No works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water overflow to the DP4T channel was observed. Surface runoff collected at DP4T channel was treated by the Wetsep prior to discharge. Environmental deficiency was not observed during onsite investigation. The Contractor has taken the necessary control /mitigation measures outlined in the updated EM&A Manual. From the on-site rainfall record of July 2020, no rainfall event was recorded from 9 to 14 July 2020 before the sampling event on 15 July 2020. During the sampling event, no other sources (e.g. upstream or other project sites) was identified in the vicinity of surface water channel leading to DP4T which might cause the SS exceedance at DP4T. Contaminated runoff from the unpaved areas and other construction works could be the potential source of SS contributing to the exceedance. The SS exceedance at DP4T was therefore deemed to Project-related activities. It should be noted that although the measured SS level exceeded the limit level of the EM&A programme, it is still well within the WPCO effluent discharge limit of SS for the Junk Bay Water Control Zone (30 mg/L). The discharge of surface water with this SS level from DP4T will not cause adverse water quality impact to the Junk Bay Water Control Zone. |
| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor is reminded to compact the exposed soil at the site to minimise SS runoff. |

| Remarks | - |
|--------------|--------------------|
| Prepared by: | Abbey Lau |
| Designation: | Environmental Team |
| Date: | 23 November 2020 |

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------|--|
| Date | 6 August 2020 |
| Time | DP4T: 16:14 |
| | DP6: 15:34 and 15:43 (Duplicate) |
| Monitoring Location | DP4T and DP6 |
| Parameter | Surface Water (Suspended Solids (SS)) |
| Action / Limit Levels | Action level: >11.7 mg/L |
| | Limit level: >12.7 mg/L |
| Measured Level | DP4T: 66.1 mg/L |
| | DP6: 420 mg/L |
| | DP6 (Duplicate): 432 mg/L |
| Possible reason | DP4T: |
| | No works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, surface water overflow from the sediment trap to the DP4T channel which was not treated by the Wetsep prior to discharge was observed. Environmental deficiencies on maintenance of temporary drains and surface water management were observed during the weekly site inspection in the morning. |
| | From the on-site rainfall record of August 2020, heavy rainfall event was recorded on 1, 2, 3 and 5 August 2020 before the sampling event. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 5 August 2020. |
| | During the sampling event, no raining was recorded and no other sources (e.g. other project sites) was identified in the vicinity of surface water channel leading to DP4T which might cause the SS exceedance at DP4T. Contaminated runoff from the haul road and other unpaved areas during the previous rainfall events could be the potential source of SS contributing to the exceedance. The SS exceedance at DP4T was therefore deemed to Project-related activities. |
| | DP6: No works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP6 on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, potential surface water overflow to the DP6 channel was observed. Surface runoff collected at DP6 channel was treated by the Wetsep prior to |

| | discharge. Environmental deficiencies on maintenance of temporary drains and surface water management were observed during the weekly site inspection in the morning. From the on-site rainfall record of August 2020, heavy rainfall event was recorded on 1, 2, 3 and 5 August 2020 before the sampling event. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 5 August 2020. During the sampling event, no raining was recorded and no other sources (e.g. Clearwater Bay Country Park, other project sites) was identified in the vicinity of surface water channel leading to DP6 which might cause the SS exceedance at DP6. Contaminated runoff from the haul road and other unpaved areas during the previous rainfall events could be the potential source of SS contributing to the exceedance. The SS exceedance at DP6 was therefore deemed to Project-related activities. |
|-----------------------------------|---|
| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor is reminded to compact the exposed soil at the site to minimise SS runoff. |
| Remarks | - |

Prepared by: Abbey Lau

Designation: Environmental Team

Date: 23 November 2020

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------------------|---|
| Date | 13 August 2020 |
| Time | 14:25 and 14:34 (Duplicate) |
| Monitoring Location | DP6 |
| Parameter | Surface Water (Suspended Solids (SS)) |
| Action / Limit Levels | Action level: >11.7 mg/L |
| | Limit level: >12.7 mg/L |
| Measured Level | DP6: 30.9 mg/L |
| | DP6 (Duplicate): 30.2 mg/L |
| Possible reason | From the on-site rainfall record of August 2020, heavy rainfall event was recorded on 12 August 2020 before the sampling event. On 12 August 2020, muddy surface water discharge and overflow from other project site to the temporary drain along southern site boundary leading to DP6 was observed. The sample taken at DP6 on the day might not represent the surface water runoff from SENTX and further upstream. |
| | In addition, no works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP6 on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water overflow to the DP6 channel was observed. Silt fencing was constructed along the DP6 channel to minimise SS runoff to the channel. Site surface runoff collected at DP6 channel was treated by the Wetsep prior to discharge. |
| | Environmental deficiency was not observed during the weekly site inspection on 13 August 2020 morning. The Contractor has implemented the surface water control and mitigation measures recommended in the updated EM&A Manual. Due to presence of the influencing factor other project sites and no potential source from the Project-related activities which may lead to SS increase was identified, there is no adequate evidence |
| | showing that the SS exceedance at DP6 was deemed to Project-related activities. |
| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. |
| | In addition, the Contractor was reminded to discuss the surface |

| | water drainage and overflow issues with WSD/ CEDD so that there will be no surface water runoff from other project site to the SENTX boundary. |
|---------|--|
| Remarks | - |

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 23 November 2020

| 17 September 2020 |
|--|
| 4 |
| 14:27 and 14:36 (Duplicate) |
| DP6 |
| Surface Water (pH) |
| Action level: >8.39 |
| Limit level: >8.40 |
| DP6: 8.94 & 8.94 |
| DP6 (Duplicate): 8.87 & 8.89 |
| From the on-site rainfall record of September 2020, heavy rainfall events were recorded on 14 to 17 September 2020 before the sampling event. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 15 September 2020. On 15 September 2020, muddy surface water discharge and overflow from other project sites to the temporary drain along southern site boundary leading to DP6 was observed. The sample taken at DP6 on the day might not represent the surface water runoff from SENTX and further upstream. In addition, no works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP6 on the sampling day based on on-site observations and construction activities described by the Contractor. Site surface runoff collected at DP6 channel was treated by the Wetsep prior to discharge. Wetsep near DP6 was functioning properly during the sampling event. Environmental deficiency was not observed during the weekly site inspection on 17 September 2020 morning before the surface water monitoring. The Contractor has implemented the surface water control and mitigation measures recommended in the updated EM&A Manual. Due to presence of the influencing factor other project site and no potential source from the Project-related activities which may lead to pH increase was identified, there is no adequate evidence showing that the pH exceedance at DP6 was deemed to Project-related activities. It is also noted that the Water Pollution Control Ordinance (WPCO) water discharge licence was obtained by the Contractor for the operation of the Wetsep near DP6 and the allowable discharge limit for pH is 6 to 9. The treated water from the Wetsep did not exceed the WPCO discharge limit and cause any adverse |
| |

| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Levels. In addition, the Contractor was reminded to discuss the surface water drainage and overflow issues with WSD/ CEDD so that there will be no surface water runoff from other project site to the SENTX boundary. |
|-----------------------------------|--|
| Remarks | - |

Prepared by: Abbey Lau
Designation: Environmental Team 29 September 2020 Date:

| Project | South East New Territories (SENT) Landfill Extension |
|-----------------------------------|--|
| Date | 17 September 2020 |
| Time | 14:27 and 14:36 (Duplicate) |
| Monitoring Location | DP6 |
| Parameter | Surface Water (Suspended Solids (SS)) |
| Action / Limit Levels | Action level: >11.7 mg/L |
| | Limit level: >12.7 mg/L |
| Measured Level | DP6: 62.9 mg/L |
| | DP6 (Duplicate): 62.1 mg/L |
| Possible reason | From the on-site rainfall record of September 2020, heavy rainfall events were recorded on 14 to 17 September 2020 before the sampling event. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 15 September 2020. On 15 September 2020, muddy surface water discharge and overflow from other project site to the temporary drain along southern site boundary leading to DP6 was observed. The sample taken at DP6 on the day might not represent the surface water runoff from SENTX and further upstream. |
| | In addition, no works which may lead to potential SS increase (e.g. active stockpiling and excavation works) was conducted in the vicinity of surface water channel leading to DP6 on the sampling day based on on-site observations and construction activities described by the Contractor. Site surface runoff collected at DP6 channel was treated by the Wetsep prior to discharge. |
| | Environmental deficiency was not observed during the weekly site inspection on 17 September 2020 morning. The Contractor has implemented the surface water control and mitigation measures recommended in the updated EM&A Manual. |
| | Due to presence of the influencing factor other project sites and no potential source from the Project-related activities which may lead to SS increase was identified, there is no adequate evidence showing that the SS exceedance at DP6 was deemed to Project-related activities. |
| Action Taken / Action to be Taken | Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor was reminded to discuss the surface |
| | water drainage and overflow issues with WSD/ CEDD so that |

| | there will be no surface water runoff from other project site to the SENTX boundary. |
|---------|--|
| Remarks | - |

Prepared by: Abbey Lau

Designation: Environmental Team

Date: 9 October 2020

| Time 14: Monitoring Location DF Parameter Su Action / Limit Levels Ac Lin Measured Level DF Possible reason No sto su on Co ov con cha the | October 2020 212 and 14:26 (Duplicate) 26 27 28 29 29 20 20 20 21.7 mg/L 20 20 21.7 mg/L 20 20 20 21.8.6 mg/L 20 20 20 20 20 20 20 20 20 2 |
|--|--|
| Monitoring Location Parameter Su Action / Limit Levels Lin Measured Level DF Possible reason No sto su on Co ov con cha the | rface Water (Suspended Solids (SS)) rtion level: >11.7 mg/L mit level: >12.7 mg/L P6: 18.6 mg/L P6 (Duplicate): 18.3 mg/L o works which may lead to potential SS increase (e.g. active ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| Parameter Sur Action / Limit Levels Ac Lin Measured Level DF Possible reason No sto sur on Co ov cor cha the | rface Water (Suspended Solids (SS)) rtion level: >11.7 mg/L mit level: >12.7 mg/L P6: 18.6 mg/L P6 (Duplicate): 18.3 mg/L o works which may lead to potential SS increase (e.g. active ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| Action / Limit Levels Lin Measured Level DF Possible reason No sto sun on Co ove con cha the | etion level: >12.7 mg/L mit level: >12.7 mg/L P6: 18.6 mg/L P6 (Duplicate): 18.3 mg/L P6 (Duplicate): 18.3 mg/L P6 works which may lead to potential SS increase (e.g. active ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| Measured Level DF Possible reason No sto sur on Co ov con cha the | mit level: >12.7 mg/L P6: 18.6 mg/L P6 (Duplicate): 18.3 mg/L O works which may lead to potential SS increase (e.g. active ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| Measured Level DF DF Possible reason No sto sur on Co ov cor cha the | P6: 18.6 mg/L P6 (Duplicate): 18.3 mg/L D works which may lead to potential SS increase (e.g. active ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| Possible reason No store surround on Cool over containing the the | P6 (Duplicate): 18.3 mg/L o works which may lead to potential SS increase (e.g. active ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| Possible reason No store sum on Co over containing the the store sum on the store sum of t | o works which may lead to potential SS increase (e.g. active ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| sto sur on Co ov cor cha the | ockpiling and excavation works) was conducted in the vicinity of rface water channel leading to DP6 on the sampling day based on-site observations and construction activities described by the ontractor. During the sampling event, no potential surface water erflow to the DP6 channel was observed. Silt fencing was instructed along the DP6 channel to minimise SS runoff to the |
| From every sign of the control of th | e Wetsep prior to discharge. Environmental deficiency was not served during the weekly site inspection in the morning. The ontractor has taken the necessary control /mitigation measures tlined in the updated EM&A Manual. Om the on-site rainfall record of October 2020, heavy rainfall ent was recorded on 13 October 2020. No. 8 tropical cyclone gnal was also issued by the Hong Kong Observatory on 13 ctober 2020. Tring the sampling event, no raining was recorded and other sources (e.g. Clearwater Bay Country Park, other project es) was identified in the vicinity of surface water channel leading DP6 which might cause the SS exceedance at DP6. Ontaminated runoff from the haul road and other unpaved areas tring the previous rainfall events could be the potential source of contributing to the exceedance. The SS exceedance at DP6 was erefore deemed to Project-related activities. Schould be noted that although the measured SS level exceeded the limit level of the EM&A programme, it is still well within the PCO effluent discharge limit of SS for the Junk Bay Water ontrol Zone (30 mg/L). The discharge of surface water with this level from DP6 will not cause adverse water quality impact to be Junk Bay Water Control Zone. |
| Action Taken / Action to Ex | amination of environmental performance of the Project will be |
| | ntinued during the weekly inspections. The Contractor is |

| | reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor is reminded to compact the exposed soil at the site to minimise SS runoff. |
|---------|---|
| Remarks | - |

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 4 November 2020

Annex G

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

 Table G1
 Cumulative Statistics on Exceedances

| | | Total No. recorded in this reporting period | Total No. recorded since project commencement |
|-------------------------|--------|---|---|
| Air Quality (24-hr TSP) | Action | 0 | 0 |
| | Limit | 0 | 0 |
| Noise | Action | 0 | 0 |
| | Limit | 0 | 0 |
| Surface Water Quality | Action | 0 | 0 |
| | Limit | 15 | 47 |

Table G2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

| Reporting Period | Cumulative Statistics | | |
|----------------------------------|-----------------------|--------------------------|--------------|
| | Complaints | Notifications of Summons | Prosecutions |
| This Reporting Period | 0 | 0 | 0 |
| (1 January - 31 | | | |
| December 2020) | | | |
| Total no. received since project | 1 | 0 | 0 |
| commencement | | | |