
Highways Department

Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin

Contract No. HY/2003/10 - Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel

Monthly EM&A Report Part II – Eagle's Nest Tunnel & Associated Works (Version 1)

November 2005



REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House, 3 On Yiu Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring and Audit Works Environmental Licenses and Permits Key Information in the Reporting Month	1 1
1.	INTRODUCTION	3
	Background Project Organizations Construction Programme Summary of EM&A Requirements	4 4
2.	AIR QUALITY	6
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure Results and Observations	6 6 6 7
3.	NOISE	9
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results and Observations	9 10 10 10 11
4.	ENVIRONMENTAL AUDIT	12
	Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Implementation Status of Environmental Mitigation Measures Summary of Exceedances Implementation Status of Event Action Plans Summary of Complaints and Prosecutions	12 12 12 14 14
5.	FUTURE KEY ISSUES	17
	Key Issues for the Coming Month Monitoring Schedule for the Next Month Construction Program for the Next Month	17
6.	CONCLUSIONS AND RECOMMENDATIONS	18
	Conclusions Recommendations	

LIST OF TABLES

- Table I
 Summary Table for Events Recorded in the Reporting Month
- Table IISummary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 4.1
 Summary of Environmental Licensing and Permit Status
- Table 4.2Observations and Recommendations of Site Audit

LIST OF FIGURES

- Figure 1a Locations of Monitoring Stations
- Figure 1b Locations of Monitoring Stations

LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Environmental Monitoring Schedules
- D Wind Data
- E 1-hour TSP Monitoring Results and Graphical Presentations
- F 24-hour TSP Monitoring Results and Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Event Action Plans
- K Environmental Mitigation Implementation Schedule (EMIS)
- L Construction Programme
- M Complaint Log

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
TSP	Total Suspended Particulates
TDD	Territory Development Department
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan

EXECUTIVE SUMMARY

Introduction

- This is the twenty-forth monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle's Nest Tunnel". This report documents the findings of EM&A Works conducted in November 2005 for Contract No. HY/2003/02, Eagle's Nest Tunnel and Associated Works (the Project).
- The major site activities undertaken in the reporting month included slope cutting, excavation works and construction of portal buildings.

Environmental Monitoring and Audit Works

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of events and actions taken in the reporting month is tabulated in Table I.

Table I Summary of Events Recorded in the Reporting Month

Parameter	No. of Events		No. of Events	Action Taken	
	Action Level	Limit Level	Due to the Project	Acuon Tuken	
1-hr TSP	0	0	0	N/A	
24-hr TSP	0	0	0	N/A	
Noise	1 ^a	0	0	Complaint investigation	

Remarks:

a. A noise Action Level exceedance was recorded due to the public noise complaint received on 1 Nov 05.

Environmental Licenses and Permits

• Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Registration of Chemical Waste Producer (RCWP), Construction Noise Permits (CNPs) and Water Discharge Licenses (WDLs).

Key Information in the Reporting Month

• Summary of key information in this reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark	
Event	Number	Nature		Status	Kemai K	
Complaint received	1	Construction noise and dust	Complaint investigation	Closed		
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A		
Status of submissions under EP	0		N/A	N/A		
Notifications of any summons & prosecutions received	0		N/A	N/A		

Future Key Issues:

Major site activities for the coming month include:

- Slope cutting;
- Haul road construction;
- Soil nail installations;
- Stepped channel and retaining wall construction;
- Installation of water proofing membrane in tunnels;
- Portal building construction.

The anticipated environmental impacts will be mainly on dust from slope work, haul roads and stockpiles.

1. INTRODUCTION

Background

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 "Route 9 between Cheung Sha Wan and Sha Tin Design Construction Assignment". The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who acts as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 of the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/C was recently issued on 22 July 2005.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled "Route 9 – Lai Chi Kok Viaduct" and Contract No. HY/2003/02 entitled "Route 9 – Eagle's Nest Tunnel and Associated Works", were commenced on 15th December 2003 for completion in April 2007.
- 1.7 "Route 9" was recently re-tiled as "Route 8 (previously known as Route 9)". Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for "Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle's Nest Tunnel (Contract No. HY/2003/10)". Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M-IDC Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the twenty-forth monthly EM&A report summarizing the EM&A works for the Project in November 2005.

Project Organizations

- 1.8 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Major Works Project Management Office (MWPMO) of Highways Department (HyD)
 - Engineer / Engineer's Representative (E/ER) Maunsell-Hyder Joint Venture (MHJV)
 - Environmental Team (ET) Cinotech Consultants Limited
 - Independent Environmental Checker (IEC) CH2M-IDC Hong Kong Ltd.
 - Contractor Leighton-Kumagai Joint Venture (LKJV)
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

Construction Programme

- 1.11 The site activities undertaken in the reporting month were:
 - Soil nailing, box culvert and water-main works at Butterfly Valley;
 - Cut slope and haul road construction at Butterfly Valley;
 - Chlorine barrier wall construction at Portion X;
 - Surface blasting and retaining wall at Butterfly Valley;
 - Water proofing membrane and tunnel lining construction at ENT Tunnel;
 - OHVD slab and road construction at ENT Tunnel;
 - Tunnel drainage, cross passage and ventilation adit shotcreting at ENT Tunnel;
 - Excavation, construction of building's column and wall at South Portal, North Portal, Toll Plaza and Ventilation Adit;
 - Footing construction at Ventilation Adit; and
 - Footbridge and subway construction and drainage work at Toll Plaza.

Summary of EM&A Requirements

- 1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.

Party	Role	Name	Position	Phone No.	Fax No.	
		Mr. K.T. Lee	SE3/R8K	2762 3684		
HyD	Permit Holder	Mr. C.Y. Tang	E6/R8K	2762 3598	2714 5198	
		Mr. George Law	E4/R8K	2762 3675		
	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649	
MHJV		Mr. Peter Poon	CRE	3552 2500		
IVITIJ V	Engineer's Representative	Mr. Eric Wong	RE (S & EP)	3552 2551	2743 9200	
	representative	Ms. Sammie Chan	TO (EN)	3552 2605		
		Dr. Priscilla Choy	The ET Leader	2151 2089		
Cinotech	Environmental	Mr. KK Chan	Audit Team Leader	2151 2077	3107 1388	
	Team	Mr. Henry Leung	Monitoring Team Leader	2151 2087	5107 1500	
CH2M-	Independent Environmental	Mr. David Yeung	Independent Environmental Checker	2507 2203	2507 2293	
IDC	Checker	Mr. Billy Yu	Assistant Independent Environmental Checker	2872 2949	2307 2295	
LKJV	Contractor	Mr. Ray Brewster	Project Director	9092 6128	2743 1600	
	Contractor	Mr. Kevin Harman	QA/E Manager	3352 2128	2743 1000	
Enquiries I	Hotline	3552 2226	-			
Complaint	Hotline			3552 2380	-	

Table 1.1 Key Project Contacts

- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in November 2005.

2. AIR QUALITY

Monitoring Requirements

2.1 Monitoring of 1-hour and 24-hour TSP was conducted to monitor the air quality. The established Action/Limit Levels for the environmental monitoring works were shown in **Appendix A**.

Monitoring Locations

2.2 Three designated monitoring stations, AM1, AM3 and AM4 was selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 1a** and **1b**.

Table 2.1 Locations for Air Quality Monitoring

Station	Description	Location
AM1	Yew Chung International School / PLK Choi Kai Yau School	Rooftop
AM3	Slope no. 07SW-D/FR4 near Garden Villa	On Ground
AM4	Government Quarters	Ground Floor ¹

Note: ¹The HVS was installed on the ground floor, which is close to the refuse collection station of the Government Quarters.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	GMW25; S/N: 1536	1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	3

Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

Instrumentation

2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 – 2.4 of the Updated EM&A Manual (1999).

Operating/Analytical Procedures

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50. For TSP sampling, fiberglass filters (G810) were used.
- 2.8 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.9 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- 2.10 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.11 The shelter lid was closed and secured with the aluminum strip. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number). After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.12 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.13 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.14 All TSP monitoring was conducted as scheduled during the reporting month.
- 2.15 No Action/Limit Level exceedance was recorded for both 1-hr and 24-hr TSP monitoring in the reporting month.
- 2.16 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E** and **F**, respectively.

3. NOISE

Monitoring Requirements

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). L_{eq} (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, L_{eq} (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
- 3.3 Three designated noise monitoring stations, namely NM1, NM5 & NM6 were selected for impact monitoring in accordance to the EM&A manual (1999) and the subsequent EPD approval of the relocations.
- 3.4 Noise monitoring is also required to be conducted at station NM7 in accordance with the EM&A Manual (1998). The noise monitoring at the station is required to be conducted under CEDD's construction Contract No. ST 89/02 "Sha Tin Heights Tunnel and Approaches" in accordance with the requirement of Environmental Permit No. EP104/2001/A. The impact noise monitoring results at station NM7 are also presented in this report.
- 3.5 **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.6 Noise monitoring was conducted at four designated monitoring stations as summarized in Table 3.1. Figures 1a & 1b show the locations of these stations.

Monitoring Station	Description	Location
NM1	Yew Chung International School / PKL Choi Kai Yau School	Rooftop
NM5	Villa Carlton	Ground Floor ¹
NM6	Government Quarters	Rooftop of Refuse Collection Station
NM7	Garden Villa	Rooftop

Table 3.1Noise Monitoring Stations

Note: ¹ The noise measurement was taken at 2.3m above the ground floor of Villa Carlton, where has a line of sight of the construction site in the opposite.

Monitoring Equipment

3.7 Table 3.2 summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

Monitoring Parameters, Frequency and Duration

3.8 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Station	Parameter	Period ¹	Frequency	Measurement
NM1	$\begin{array}{c} L_{10}(30 \text{ min.})dB(A) \\ L_{90}(30 \text{ min.})dB(A) \\ L_{eq}(30 \text{ min.})dB(A) \end{array}$	(a) 0700 1000 hrs. on weakdays		Façade
NM5		(a) 0700-1900 hrs. on weekdays (b) 1900-2300 hrs. on weekdays	Once per	Façade
NM6		(c) 0700-2300 hrs. on holidays	week	Free Field
NM7		(d) 2300-0700 hrs on any days		Façade

Note: ¹(b), (c) and (d) will only be conducted if construction works are undertaken during these periods.

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- For free field measurement (if any), the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.

- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly. The meters were sent to the supplier to check and calibrate on a yearly interval.

Results and Observations

- 3.10 Noise monitoring was performed at the four designated locations during the daytime period (0700-1900 hours) as scheduled in this reporting month. Restricted-hour monitoring was also conducted at NM5, NM6 and NM7.
- 3.11 All the Construction Noise Levels (CNLs), except the monitoring (0700-1900 on weekdays) at NM1 and NM6, reported in this report were adjusted with the corresponding baseline level, in order to facilitate the interpretation of the noise exceedance.
- 3.12 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.13 No Limit Level exceedance was recorded in the reporting month.
- 3.14 One public noise complaint was received on 1 November 2005, triggering a noise Action Level exceedance. The details of the complaint could refer to Section 4.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 4.2 Site audits were conducted on 3, 9, 17, 24 and 30 November 2005 by ET. The audit session on 3 November 2005 was conducted with the representatives of HyD, IEC, ER, the Contractor and ET.

Review of Environmental Monitoring Procedures

4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**.

Implementation Status of Environmental Mitigation Measures

4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.

Permit No.	Valid	Period	Details	Status
I CI III I 100	From	То	Details	Status
Environmental Permit (EP)			
EP-103/2001/C	22/07/05	N/A	Construction and operation of (a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel; (b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin; (c) The permanent slope works above the northern portal of the Eagle's Nest Tunnel; (d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.	Valid
Registration of Chemica	l Naste Prod	lucer		
WPN 5213-761-L2595- 01	26/01/04	N/A	N/A	Valid
Water Discharge Licenc	e		l	
EP482/261/0327/I	03/05/04	31/05/09	Discharge of industrial trade effluent and effluent arsing from construction activities at the construction site at Ventilation Adit on Tai Po Road (behind Shell Filling Station) opposite Pinehilll Development Highways.	Valid
EP482/261/0326/I	01/04/04	30/04/09	Discharge of industrial trade effluent and effluent arsing from construction activities at the construction site at Mui Kong Tsuen, Butterfly Valley, Lai Chi Kok, Kowloon.	Valid
No. 3156	23/02/04	22/02/09	Discharge of industrial trade effluent and all other wastewater arising from the works areas at North Portal of Route 9 - Eagle's Nest Tunnel and Associated Works (Contract HY/2003/02).	Valid
Construction Noise Peri	mit (CNP)		· ·	
GW-RW0643-05	08/10/05	07/04/06	<i>Location</i> : Butterfly Valley <i>Time period</i> : general holiday (including Sundays) between 0700 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RW0503-05	06/08/05	05/02/06	<i>Location</i> : Ventilation Adit <i>Time period</i> : general holiday (including Sundays) between 0700 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid
GW-RW0504-05	06/08/05	05/02/06	<i>Location</i> : Ventilation Adit <i>Time period</i> : Any day between 2300 and 0700 hours on next day.	Valid

Table 4.1 Summary of Environmental Licensing and Permit Status

Permit No.	Valid	Period	Details	Status	
Permit No.	From	То	Details	Status	
GW-RN0532-05	04/10/05	03/04/06	<i>Location</i> : South Portal <i>Time period</i> : general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid	
GW-RN0447-05	04/10/05	03/04/06	<i>Location</i> : South Portal <i>Time period</i> : Any day between 2300 and 0700 hours on next day.	Valid	
GW-RN0449-05	04/10/05	03/04/06	<i>Location</i> : North Portal <i>Time period</i> : general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid	
GW-RN0448-05	04/10/05	03/04/06	<i>Location</i> : North Portal <i>Time period</i> : Any day between 2300 and 0700 hours on next day.	Valid	
GW-RN0537-05	11/11/05	10/05/06	<i>Location:</i> Toll Plaza <i>Time period:</i> general holiday (including Sundays) between 0900 and 2300 hours, and any other day between 1900 and 2300 hours.	Valid	

4.6 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 4.2**.

Summary of Exceedances

1-hr TSP Monitoring

4.7 No Action/Limit Level exceedance was recorded in this reporting month.

24-hr TSP Monitoring

4.8 No Action/Limit Level exceedance was recorded in this reporting month.

Construction noise

4.9 No Limit Level exceedance was recorded in this reporting month. One Action Level exceedance was triggered by public noise complaints received on 1 November 2005.

Implementation Status of Event Action Plans

4.10 The Event Action Plans for air quality and noise are presented in **Appendix J**.

Parameters	Date	Observations / Recommendations	Remedial Actions
Water Quality	17-Nov-05	Silty water discharge was observed at Portion D4 near the WetSep. The channel preceding the discharge point was filled by sediment. The Contractor was reminded to keep the de-silting facilities well-maintained.	Rectification / improvement was observed during the site audit on 23-Nov-05.
Air Quality	3-Nov-05	The surface of the stockpile at Portion D4 (Toll Plaza) was observed dry. Immediate action was taken by the Contractor to water spray the stockpile to prevent dust emission.	Rectification / improvement was observed during the site audit on 9-Nov-05.
	9-Nov-05	Fugitive dust emission was observed during the drilling works at Portion H1 near the existing box culvert. The Contractor was reminded to implement sufficient dust mitigation measures, such as water spray, during the works.	Rectification / improvement was observed during the site audit on 9-Nov-05.
	9-Nov-05	Open stockpile of dusty materials was observed at Portion E1 near BVS2. The Contractor was recommended to cover the stockpile properly to prevent wind erosion.	Rectification / improvement was observed during the site audit on 17-Nov-05.
	17-Nov-05	Fugitive dust emission was observed during the breaking and drilling works at Portion H1 near the existing box culvert and BVS2. The Contractor was reminded to apply sufficient dust mitigation measures, such as water spray, for dust suppression.	Rectification / improvement was observed during the site audit on 23-Nov-05.
	30-Nov-05	The haul road at <u>Portion D5</u> near the workshop was observed dry. The Contractor was reminded to water the haul road to avoid dust emission.	The situation would be followed up in Dec 05.
Noise	23-Nov-05	No noise label was affixed on an air compressor operated at Portion A.	Rectification / improvement was observed during the site audit on 30-Nov-05.
Chemical and Waste Management	3-Nov-05	An oil drum without drip tray was observed at Portion D1 (North Portal). The Contractor was reminded to provide a drip tray for the oil drum.	Rectification / improvement was observed during the site audit on 9-Nov-05.
	23-Nov-05	Several oil drums were not placed on bunded area. The Contractor was reminded to provided drip trays for the oil drums.	Rectification / improvement was observed during the site audit on 30-Nov-05.
	30-Nov-05	General refuse was observed at the discharge point at <u>Portion A</u> (Mui Kong Tsuen). The Contractor was reminded to dispose of the refuse properly.	The situation would be followed up in Dec 05.

Table 4.2Observations and Reco	mmendations of Site Audit
--------------------------------	---------------------------

Summary of Complaints and Prosecutions

- 4.11 One environmental complaint was received on 1st November 2005 from Government Quarters, regarding the following environmental issues:
 - 1. Noise nuisance due to tunnel blasting works undertaken at midnights and in early mornings (3am to 5am);
 - 2. Noise nuisance due to operation of a generator after 11pm;
 - 3. Construction dust and daytime noise due to processing and stockpiling of crushed rocks at Butterfly Valley;
 - 4. Noise nuisance due to works outside tunnel in the early morning of 2 Nov 05.
- 4.12 Based on the information obtained, environmental monitoring results and site observations, this complaint was considered not justifiable, except for the concern of dust nuisance due to crushed rock processing. Enhanced dust mitigation measures were implemented by the Contractor for stockpiles and during handling of dusty materials and the situation was found improved. A complaint investigation report was submitted to EPD on 15th November 2005.
- 4.13 No environmental related prosecution was received in the reporting month.
- 4.14 There were 20 environmental complaints and no prosecution received since the commencement of the Project. The updated Complaint Log is shown in **Appendix M**.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

- 5.1 Key issues to be considered in the coming month include:
 - Potential dust emission from slope works and haul road construction at Butterfly Valley, excavation and mucking out from portals and vehicle movement on haul roads;
 - Noise generation from excavation works, rock breaking works at Butterfly Valley;
 - The capacity of drainage system and associated de-silting facilities at Toll Plaza area;
 - Provision of proper covers for dump trucks leaving site;
 - Storage of chemicals/fuel and chemical oil at Portion D3.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedule for next month is shown in **Appendix C**.

Construction Program for the Next Month

5.3 The tentative construction program for the Project is provided in **Appendix L**. The major construction activities in coming months include:

ENT Tunnel

• Water-proofing membrane, tunnel lining, OHVD slab construction, tunnel drainage, cross passage construction, Ventilation Adit shotcreting and E&M installation works.

Butterfly Valley

• Cut slope and haul road, soil nailing, box culvert, surface blasting, retaining wall and water mains construction.

South Portal Building

• Excavation, concreting of columns, walls and slab at G/F and 1/F levels.

North Portal Building

• Concreting of columns, walls and slabs at 2/F level.

Toll Plaza's Structures and Administration Building

• Footbridge and subway construction, drainage works, concreting of columns, walls and slabs at G/F, 1/F and 2/F levels.

Ventilation Adit Tunnel and Building

• Footing construction, concreting of columns, walls and slab at Plenum level.

Other Works Areas

• Chlorine barrier wall construction at Portion X.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 6.2 No exceedance was recorded for the 1-hr and 24-hr TSP monitoring in the reporting month. A noise Action Level exceedance was triggered by a complaint.
- 6.3 One environmental complaint, forwarded by the RSS, was received on 1 November 2005, regarding nighttime construction noise, and dust at Butterfly Valley. Based on the information obtained, environmental monitoring results and site observations, this complaint was considered not justifiable, except for the concern of dust nuisance due to crushed rock processing. No environmental prosecution was received in this reporting month.

Recommendations

6.4 According to the environmental audit performed in the reporting month, the following recommendations were made:

Dust Impact

- To ensure adequate water spray or other dust suppression measures are applied for the WTW access road and the haul roads and stockpile areas in Butterfly Valley.
- To cover idle soil slope surface and stockpile of dusty materials to prevent wind erosion.

Noise Impact

- To provide temporary noise barriers for noisy activities (such as breaking works).
- To give advance notification to nearby community of the blasting works.


Water Impact

- To review the capacity of existing desilting facility on site, especially for the discharge at the site in Butterfly Valley and Toll Plaza.
- To keep the sedimentation facilities well maintained and perform de-silting regularly.


Waste/Chemical Management

- To ensure proper storage of chemical and chemical waste on site.
- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly.

FIGURES



F:\PEOJECTS\MA3024\DRAWING\IMPACT\ENT\FIGURE 1a.DWG



APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels (ENT)

1-Hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM1	296	
AM3	350	500
AM4	294	

24-Hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM1	168	
AM3	200	260
AM4	170	

Construction Noise

Period	Action Level	Limit Level, dB(A)			
1 er lou	for all stations		NM5	NM6	NM7
0700-1900 hrs on normal weekdays		70/65*	75	75	75
0700-2300 hrs on holidays & 1900- 2300 hrs on all other days	When one documented complaint is received	-	70	65	60
2300-0700 hrs of next day		-	55	50	45

(*) Since NM1 is an educational institution, the noise Limit Level (0700-1900 hrs on normal days) is taken as 70 dB(A). The Limit Level will be reduced to 65 dB(A) during school examination periods.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES



File No. MA3024/18/0013

Station	Po Leung Kuk Choi Kai Yau School	Operator:	КҮ
Date:	29-Sep-05	Next Due Date:	28-Nov-05
Equipment No.:	A-01-18	Serial No.	0723

		Ambient Condition	
Temperature, Ta (K)	301.8	Pressure, Pa (mmHg)	762.9

	Or	ifice Transfer St	andard Inform	ation		
Equipment No.:	A-04-03	Slope, mc	0.0572	Intercept, bc	0.0261	
Last Calibration Date:	23-Apr-05	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	22-Apr-06		Qstd = $\{[\Delta H]$	$(Pa/760) \times (298/Ta)]^{1/2} - bc$	/ mc	

		Calibration of	TSP Sampler			
Calibration		Orfice			HVS	
Calibration Point	∆H (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y- axis	
1	12.7	3.55	61.57	7.5	2.73	
2 .	- 9.6	3.08	53.47	5.6	2.36	
3	7.3	2.69	46.57	4.3	2.06	
4	5.2	2.27	39.23	3.1	1.75	
5	3.2	1.78	30.68	1.9	1.37	
By Linear Regr Slope , mw = Correlation c	0.0436 oefficient* =	0.9999	Intercept, bw	0.036	7	
*If Correlation C	Coefficient < 0.990), check and recalibrate.				
		Set Point C	Calculation			
From the TSP Fi	eld Calibration Cu	urve, take Qstd = 43 CFM				
From the Regres	sion Equation, the	"Y" value according to				
		mw x Qstd + bw = $[\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}		

Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =$

3.68

Remarks:				
Conducted by: Checked by:	Signature: Signature:	1 tan	Date: Date:	29/9/01 29 Sep of

CINOTECH

		Kai Yau School		Next Due Date:	: WK :27-Jan		MA3024/18/0014
Date:	28-Nov-05 A-01-18	Kai Yau School		Next Due Date:			
Equipment No.:	A-01-18				: 27-Jan		
				0 . 131		-06	
Temperature,	Та (К)			Serial No.	0723		
Temperature,	Ta (K)		Ambient	Condition			
		295.9	Pressure, Pr			766	
				. (IIIIIIII)	·	700	
		Or	ifice Transfer St	andard Inform	nation		
Equipment	No.:	A-04-03	Slope, mc	0.0572	Intercep	t, bc	0.0261
Last Calibratic	on Date:	23-Apr-05		mc x Qstd + h	$bc = [\Delta H \times (Pa/76)]$	50) x (298/Ta)] ^{1/2}
Next Calibratio	on Date:	22-Apr-06		Qstd = $\{[\Delta H]$	x (Pa/760) x (298	$(7a)]^{1/2} - bc\}$	' me
		·					
			Calibration of	f TSP Sampler			
Calibration	ATT (. 10)	Orf	ice	0.1/07		HVS	1/2
I UIIIL I	∆H (orifice), in. of water	[ΔH x (Pa/760)) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa/7	60) x (298/Ta)] ^{1/2} axis
1	12.5	3	.56	61.82	7.5	2.76	
2	9.6	-3	.12	54.12	5.6		2.38
3	7.3	2	.72	47.13	4.2		2.06
4	5.1	2	.28	39.32	3.1		1.77
5	3.2	1.80		31.05	1.9		1.39
Slope , mw = Correlation coef If Correlation Coe	ficient* =	0.99	91	Intercept, bw =	0.024	9	
rom the TSP Field	Calibration Cu	urve take Ostd =					
rom the Regression							
	in Defaution, and						
		mw x Q	$std + bw = [\Delta W]$	x (Pa/760) x (2	$98/Ta)]^{1/2}$		
Therefore Set P	Point: $W = (m)$	$v = 0$ std + bw $)^2$	x (760 / Pa) x (7	$\Gamma_{0}/208) =$	3.60		
Therefore, Set I	0111, w = (111v	w x Qsiu + bw)	x (7007 Fa) x (1	(a/296)	3.00		
							· · · · · · · · · · · · · · · · · · ·
emarks:							
emarks:							
emarks:							
	K. Thing	Signature:	Kwei			Date:	28 Nov 85
emarks: onducted by: <u>\</u> Checked by:	K. Tang	Signature:	Kinzi			Date: Date:	28 Nov 05

F:\Equipment\Calibration\HVS\A-01-18\20051128



		5-POI	NT CALIBRA	TION DAT	A SHEET	File No	MA2027/A14/0014	
Station	Garden Vilia			Operator	: WK		10011202/011100011	
Date:	10-Oct-05				Production of the state of the	9-Dec-05		
Equipment No.:			Serial No.					
1 1								
			Ambient	Condition				
Temperatu	ure, Ta (K)	299.3	Pressure, P	a (mmHg)		763.5		
		Or	ifice Transfer St	andard Inform	nation			
Equipment No.:		A-04-03	Slope, mc	0.0572	Intercep		0.0261	
Last Calibr	ation Date:	23-Apr-05			$bc = [\Delta H x (Pa/76)]$			
Next Calibr	ration Date:	22-Apr-06		Qstd = $\{[\Delta H]$	x (Pa/760) x (298	$[/Ta)]^{1/2} - bc\} /$	mc	
					Robert Data Management			
				f TSP Sampler	•			
Calibration		Orf	lice			HVS		
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of oil		50) x (298/Ta)] ^{1/2} Y axis	
1	11.2	3	.35	58.06	6.7		2.59	
2	* 9.0	3	.00	52.00	5.6		2.37	
3	6.5	2	.55	44.12	4.0		2.00	
4	4.5	2	.12	36.63	2.8		1.67	
5	2.7	1	.64	28.27	1.6		1.27	
Correlation c *If Correlation C	oefficient* = Coefficient < 0.990	0.99		-				
			Set Point C	alculation				
From the TSP Fi	eld Calibration Cu	urve_take_Ostd =					and a second second second second second	
	sion Equation, the							
U	1							
		mw x Q	$std + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}			
Thorafora S	et Point; W = (mv	$(1)^2$	- (7(0 / D -) - (7	- / 2 08)				
Therefore, Se	= 1000000000000000000000000000000000000	v x Qsta + bw)	x (7007 Pa) x (1	(a / 298) =	3.77			
		· · · · · · · · · · · · · · · · · · ·	·····					
emarks:								
Conducted by: 1	w.k. Tang	Signature:	1 Kingi			Date:	10 10/05	
Conducted by: 1 Checked by:	Hr.	Signature:	111			Date: T	DOCTOF	
-	1	-				<u></u>		
			\lor					
F:\Equipment\Calib	ration\HVS\A-01-14\2003	51010						



						File No.	MA3024/17/0015	
Station	Government Quarter			Operator:	KY			
Date:	29-Sep-05		. 1	Next Due Date:	28-Nov	-05		
Equipment No.:	A-01-17			Serial No.	3460			
			Ambient	Condition				
Temperatu	ure, Ta (K)	301.8	Pressure, Pa	a (mmHg)		762.9		
		Or	fice Transfer St	andard Inform	ation			
Equipm	ent No.:	A-04-03	Slope, mc	0.0572	Intercep	t, bc	0.0261	
Last Calibr	ation Date:	23-Apr-05	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date: 22-Apr-06		22_Apr-06	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					
		22-11p1-00		2014 ([n (1 m / 00) n (1) 0			
				Q010 ([211	<u> (1 4) (00) </u>			
			Calibration of		<u>x (x u, + 00) x (2) 0</u>			
		· Ort				HVS		
Calibration Point	ΔH (orifice), in. of water	Ort			ΔW (HVS), in. of oil	HVS	60) x (298/Ta)] ^{1/2} Y- axis	
Calibration	ΔH (orifice),	Огі [ΔH x (Ра/766	fice	TSP Sampler Qstd (CFM)	ΔW	HVS	50) x (298/Ta)] ^{1/2} Y-	
Calibration	ΔH (orifice), in. of water	Огі [ΔH x (Ра/760 3	fice 0) x (298/Ta)] ^{1/2}	TSP Sampler Qstd (CFM) X - axis	ΔW (HVS), in. of oil	HVS	60) x (298/Ta)] ^{1/2} Y· axis	
Calibration Point 1	ΔH (orifice), in. of water 13.0	Огі [ΔH x (Ра/76) 3 3	fice 0) x (298/Ta)] ^{1/2} 59	TSP Sampler Qstd (CFM) X - axis 62.30	ΔW (HVS), in. of oil 7.7	HVS	60) x (298/Ta)] ^{1/2} Y- axis 2.76	
Calibration Point 1 2	ΔH (orifice), in. of water 13.0 - 10.5	Огі 3 3 3 2	fice 0) x (298/Ta)] ^{1/2} .59 .23	Control Control <t< td=""><td>ΔW (HVS), in. of oil 7.7 6.5</td><td>HVS</td><td>60) x (298/Ta)]^{1/2} Y- axis 2.76 2.54</td></t<>	ΔW (HVS), in. of oil 7.7 6.5	HVS	60) x (298/Ta)] ^{1/2} Y- axis 2.76 2.54	

 Slope , mw = _____0.0433
 Intercept, bw : _____0.0941

 Correlation coefficient* = _____0.9982

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$

3.86

Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =$

Remarks:						
Conducted by: Checked by:	tem 4	Signature: Signature:	- La	·	Date: Date:	29/9/07 29 Sep 05

F:\Equipment\Calibration\HVS\A-01-17\20050929



						File No.	MA3024/17/0016
Station	Government Quarter			Operator:	KY		
Date:	28-Nov-05]	Next Due Date:	27-Jan	-06	
Equipment No.:	A-01-17			Serial No.	3460		
			Ambient	Condition			
Temperatu	ire, Ta (K)	295.9	Pressure, Pa	ı (mmHg)		766	1
		Or	ifice Transfer St	andard Inform	nation		
Equipm	ent No.:	A-04-03	Slope, mc	0.0572	Intercep		0.0261
Last Calibr	ation Date:	23-Apr-05			$bc = [\Delta H x (Pa/76)]$		
Next Calibr	ration Date:	22-Apr-06		Qstd = $\{[\Delta H]$	x (Pa/760) x (298	$/Ta)]^{1/2} -bc\}$	/ mc
			THE COLOR DINGS COLOR				
			Calibration of	TSP Sampler			
Calibration		Ori	lice			HVS	100 100 100 100 100
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	0) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[∆W x (Pa/7	(60) x (298/Ta)] ^{1/2} Y- axis
1		2	60	62.81	7.6		2.78
1 2	12.9		.62	56.62	6.5		2.78
3	7.8		.81	48.74	4.9		2.23
4	5.4		.34	40.47	3.3	<u>````</u>	1.83
5	2.7		.66	28.49	1.8		1.35
Slope , mw = Correlation c *If Correlation (0.9 0, check and reca	990	Intercept, bw -		7	
			Set Point C	alculation			
From the TSP Fi	ield Calibration C	urve, take Qstd =	43 CFM				
From the Regres	sion Equation, the	e "Y" value accor	ding to				
				(D) /7 (D) (2	1/2		
		mw x Q	$bstd + bw = [\Delta W]$	x (Pa/760) x (2	(98/1a)]		
Therefore, S	et Point; W = (my	$w \ge (x + bw)^2$	x (760 / Pa) x (7	Γa/298)=	3.80		
Remarks:							
Conducted by: Checked by:	Kun	Signature: Signature:	Ke	<u>~</u>	-	Date: Date:	28 NOU 05 28 NON 05
F:\Equipment\Calil	bration\HVS\A-01-17\200	051128					

WELLAB LTD.

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited 1602-1610 Delta House, 3 On Yiu Street, Shatin, N.T.

Test Report No.:	C/05/50503
Date of Issue:	2005-05-03
Date Received:	2005-05-03
Date Tested:	2005-05-03
Date Completed:	2005-05-03
Page:	1 of 1

ATTN:

Mr. Henry Leung

Certificate of Calibration

Item for calibration:

Description
Manufacturer
Model No.
Serial No.
Project No.
Equipment No.

: RS232 Integral Vane Digital Anemometer : AZ Instrument : 451104 : 9020746 : C13 : A-03-01

Test conditions:

Room Temperature Relative Humidity Pressure : 21 degree Celsius : 70% : 100.8 kPa

Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	20.0	20.1

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick

PATRICK TSE Operation Manager

Date:	04/23/2005		Rootsmete Calibrator	Contraction of the second s	9736553 1888A		Ta: Pa:	22.00 C 761.0 mm Ha
Operator Calibrato		G25A	Calibrator	5/14.	e (0e oe oe oe or o e o	Placed in		701.0 1111119
	Run	Vol. Init. (m3)	Vol. Final (m3)	∆ Vol. (m3)	∆ Time (min)	ΔP (mm Hg)	∆H (in H2O)	
	1	1.00	2.00	1.00	1.404	3.08	2.00	
	2	3.00	4.00	1.00	0.997	6.17	4.00	
	3	5.00	6.00	1.00	0.889	7.85	5.00	
	4	7.00	8.00	1.00	0.848	8.59	5.50	
	5	9.00	10.00	1.00	0.700	12.42	8.00	

Andersen Instruments, Inc. Drifice Transfer Standard Certification Worksheet

Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\frac{\sqrt{\Delta H} \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}{(y-axis)}$	Va	Qa (x-axis)	√⊿H(Ta / Pa) (y-axis)
1.007	0.717	1.422	0.996	0.709	0.881
1.003	1.006	2.011	0.992	0.995	1.246
1.000	1.125	2.248	0.990	1.113	1.393
0.999	1.179	2.358	0.989	1.166	1.461
0.994	1.420	2.844	0.984	1.405	1.762
	m =	2.0208		m =	1.2658
	b = -0.024947			b =	-0.015460
	r =	0.999989		r =	0.999989

Calculations

Vstd ==ZVol((Pa -=ZP) / Pstd)(Tstd / Ta) Qstd ==Vstd / ZTime $Va = \Delta Vol((Pa - \Delta P) / Pa)$ Qa = Va / $\Delta Time$ page 1

For subsequent flow rate calculations:

$$Qstd = 1 / m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b$$

Standard Conditions: Tstd: 298.18 ° K Pstd: 760 mm Hg

For additional information consult:

1. The Federal Register, Vol. 47, No.234, pp. 54896-54921, Dec. 6, 1982

2. Quality Assurance Handbook, Vol II (EPA 60074-77-277a), Section 2.11

3. Andersen Instruments, Inc. Instruction Manual

Notes:

1. Copies of this calibration are not kept on file.


2. EPA recommends calibrators should be recalibrated after one year of use.


 $Qa = 1 / m((\sqrt{\Delta H(Ta / Pa)}) - b)$

where: ∆H: calibrator manometer reading (in H2O) ∆P: rootsmeter manometer reading (mm Hg) Ta: actual absolute temperature (° K) Pa: actual barometric pressure (mm Hg) b: intercept m: slope

Andersen Instruments, Inc.

Orifice Transfer Standard Certification





 $p_{i}^{(\ell)}$



Qa series:

606 - 608 Cornell Centre, 50 Wing Tai Road, Chai Wan, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/41218/1
	1601-1610 Delta House,	Date of Issue:	2004-12-18
	3 On Yiu Street,	Date Received:	2004-12-17
	Shatin, N.T.	Date Tested:	2004-12-17
		Date Completed:	2004-12-18

ATTN:

Mr. Henry Leung

Certificate of Calibration

Item for calibration:

Description
Manufacturer
Model No.
Serial No.
Microphone No.
Equipment No.

Test conditions:

Room Temperatre Relative Humidity : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2337665 : 2289749 : N-01-01

Page:

1 of 1

: 20 degree Celsius : 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

William Yip Laborary Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/N/51116/1
	1602-1610 Delta House,	Date of Issue:	2005-11-16
	3 On Yiu Street,	Date Received:	2005-11-15
	Shatin, N.T.	Date Tested:	2005-11-15
		Date Completed:	2005-11-16
		Next Due Date:	2006-11-15

ATTN:

Mr. Henry Leung

Certificate of Calibration

Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2337666
Microphone No.	: 2289750
Equipment No.	: N-01-02
s:	

Test conditions:

Room Temperatre Relative Humidity : 20 degree Celsius : 60%

Page:

1 of 1

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

Patrick

PATRICK TSE Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT: Cinotech Consultants Limited 1602-1610 Delta House, 3 On Yiu Street, Shatin, N.T.

Test Report No .:	C/N/50905-1
Date of Issue:	2005-09-06
Date Received:	2005-09-05
Date Tested:	2005-09-06
Date Completed:	2005-09-06
Next Due Date:	2006-09-05
Page:	1 of 1

ATTN:

Mr. Henry Leung

Certificate of Calibration

Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2359311
Microphone No.	: 2346382
Equipment No.	: N-01-03
ons:	
Doom Tomporateo	· 22 degree Celsius

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 65%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

Patriels

PATRICK TSE Laborary Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No.:	C/N/50905-2
	1602-1610 Delta House,	Date of Issue:	2005-09-06
	3 On Yiu Street,	Date Received:	2005-09-05
	Shatin, N.T.	Date Tested:	2005-09-05
		Date Completed:	2005-09-06
		Next Due Date:	2006-09-05

ATTN:

Mr. Henry Leung

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No.

Test conditions:

Room Temperatre Relative Humidity Pressure : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2359303 : N-01-04

Page:

1 of 1

: 21 degree Celsius : 62% : 1006.5hPa

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick

PATRICK TSE Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No.:	C/N/51015/1
	1602-1610 Delta House,	Date of Issue:	2005-10-15
	3 On Yiu Street,	Date Received:	2005-10-13
	Shatin, N.T.	Date Tested:	2005-10-14
		Date Completed:	2005-10-15

ATTN:

Mr. Henry Leung

Certificate of Calibration

Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2394976
Microphone No.	: 2407349
Equipment No.	: N-01-05

Test conditions:

Room Temperatre Relative Humidity : 22 degree Celsius : 65%

Next Due Date:

Page:

2006-10-14

1 of 1

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick

PATRICK TSE Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/05/1115-1
	1602-1610 Delta House,	Date of Issue:	2005-11-15
	3 On Yiu Street,	Date Received:	2005-11-14
	Shatin, N.T.	Date Tested:	2005-11-15
		Date Completed:	2005-11-15
		Next Due Date:	2006-11-14

ATTN: Mr. Henry Leung

Item for calibration:

Description Manufacturer Model No. Serial No. Project No. Equipment No. : Acoustical Calibrator : Brüel & Kjær : 4231 : 2326353 : C13 : N-02-01

Page:

1 of 1

Test conditions:

Room Temperatre Relative Humidity Pressure : 20 degree Celsius : 65% : 1015.2 hPa

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level	Measured SPL	Tolerance	
At 94 dB SPL	94.0	$94.0\pm~0.1~\mathrm{dB}$	

PREPARED AND CHECKED BY: For and On Behalf of **WELLAB Ltd.**

atriels

PATRICK TSE Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No .:	C/05/50305
	1602-1610 Delta House,	Date of Issue:	2005-03-05
	3 On Yiu Street,	Date Received:	2005-03-04
	Shatin, N.T.	Date Tested:	2005-03-05
	0	Date Completed:	2005-03-05

Page:

1 of 1

ATTN:

Mr. Henry Leung

Item for calibration:

Description: Acoustical CalibratorManufacturer: Brüel & KjærModel No.: 4231Serial No.: 2343007Project No.: C13Equipment No.: N-02-02

Test conditions:

Room Temperatre	: 19 degree Celsius
Relative Humidity	: 70%
Pressure	: 1020.1hPa

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level	Measured SPL	Tolerance	
At 94 dB SPL	94.0	$94.0\pm~0.2~\mathrm{dB}$	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patriels

PATRICK TSE Operation Manager

Unit C, 1/F, Goldlion Holdings Center 13-15 Yuen Shun Circuit, Shatin, Hong Kong. Tel: (852) 2898 7388 Fax: (852) 2898 7076

TEST REPORT

APPLICANT:	Cinotech Consultants Limited	Test Report No.:	C/N/50905-1A
	1602-1610 Delta House,	Date of Issue:	2005-09-06
	3 On Yiu Street,	Date Received:	2005-09-05
	Shatin, N.T.	Date Tested:	2005-09-05
		Date Completed:	2005-09-06
		Mart Day Dates	2006 00 05

ATTN:

Mr. Henry Leung

Next Due Date: 2006-09-05 Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2412367
Equipment No.	: N-02-03

Test conditions:

Room Temperatre **Relative Humidity** Pressure

: 21 degree Celsius : 62% : 1006.5hPa

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Patrick.

PATRICK TSE **Operation Manager**

APPENDIX C ENVIRONMENTAL MONITORING AND AUDIT SCHEDULE

Environmental Monitoring for Eagle's Nest Tunnel Air Quality and Noise Monitoring Schedule for November 2005

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov
	1 hr TSP	1 hr TSP		l hr TSP Noise	24 hrs TSP	
6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov
	1 hr TSP	1 hr TSP		1 hr TSP Noise 24 hrs TSP		
13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov
		1 hr TSP	1 hr TSP 24 hrs TSP	1 hr TSP Noise		
20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov
		1 hr TSP 24 hrs TSP	1 hr TSP	1 hr TSP Noise		
27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec
	24 hrs TSP	1 hr TSP	1 hr TSP	1 hr TSP Noise		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

- AM1 Yew Chung International School /Po Leung Kuk Choi Kai Yau School
- AM3 Garden Villa
- AM4 Government Quarters

- NM1 Yew Chung International School /Po Leung Kuk Choi Kai Yau School
- NM5 Villa Carlton
- NM6 Government Quarters
- NM7 Garden Villa

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec
	24 hrs TSP	1 hr TSP	1 hr TSP	1 hr TSP Noise		24 hrs TSP
4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec
	1 hr TSP	1 hr TSP		1 hr TSP Noise	24 hrs TSP	
11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec
	1 hr TSP	1 hr TSP		24 hrs TSP	1 hr TSP Noise	
18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec
		1 hr TSP	1 hr TSP 24 hrs TSP	1 hr TSP Noise		
25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec
			1 hr TSP 24 hrs TSP	1 hr TSP	1 hr TSP Noise	

Environmental Monitoring for Eagle's Nest Tunnel Tentative Air Quality and Noise Monitoring Schedule for December 2005

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

- AM1 Yew Chung International School /Po Leung Kuk Choi Kai Yau School
- AM3 Garden Villa
- AM4 Government Quarters

- NM1 Yew Chung International School /Po Leung Kuk Choi Kai Yau School
- NM5 Villa Carlton
- NM6 Government Quarters
- NM7 Garden Villa

APPENDIX D WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Nov-2005	0:00	4	W
1-Nov-2005	1:00	3.6	W
1-Nov-2005	2:00	2.7	WNW
1-Nov-2005	3:00	2.7	W
1-Nov-2005	4:00	2.7	W
1-Nov-2005	5:00	3.1	WSW
1-Nov-2005	6:00	4	WSW
1-Nov-2005	7:00	3.6	SW
1-Nov-2005	8:00	3.1	SW
1-Nov-2005	9:00	2.2	SW
1-Nov-2005	10:00	1.8	WSW
1-Nov-2005	11:00	2.2	SW
1-Nov-2005	12:00	2.2	WSW
1-Nov-2005	13:00	2.2	SW
1-Nov-2005	14:00	2.2	SW
1-Nov-2005	15:00	2.7	WNW
1-Nov-2005	16:00	3.6	WSW
1-Nov-2005	17:00	3.1	WSW
1-Nov-2005	18:00	3.6	WSW
1-Nov-2005	19:00	3.1	SW
1-Nov-2005	20:00	3.1	WSW
1-Nov-2005	21:00	2.2	SW
1-Nov-2005	22:00	3.1	SW
1-Nov-2005	23:00	3.6	SW
2-Nov-2005	0:00	3.6	W
2-Nov-2005	1:00	3.1	WSW
2-Nov-2005	2:00	4.5	W
2-Nov-2005	3:00	4	W
2-Nov-2005	4:00	4.9	W
2-Nov-2005	5:00	4.5	WNW
2-Nov-2005	6:00	4.5	W
2-Nov-2005	7:00	4.5	W
2-Nov-2005	8:00	3.1	W
2-Nov-2005	9:00	2.7	SSW
2-Nov-2005	10:00	2.2	SW
2-Nov-2005	11:00	2.2	WSW
2-Nov-2005	12:00	1.8	W
2-Nov-2005	13:00	3.1	WNW
2-Nov-2005	14:00	3.1	W
2-Nov-2005	15:00	3.6	WNW
2-Nov-2005	16:00	4	NW
2-Nov-2005	17:00	2.7	W
2-Nov-2005	18:00	1.8	WNW
2-Nov-2005	19:00	1.3	WNW
2-Nov-2005	20:00	1.3	NW
2-Nov-2005	21:00	3.1	WNW
2-Nov-2005	22:00	4	W
2-Nov-2005	23:00	3.1	W
3-Nov-2005	0:00	2.7	W
3-Nov-2005	1:00	2.7	W
3-Nov-2005	2:00	3.1	WNW
3-Nov-2005	3:00	2.7	WNW
3-Nov-2005	4:00	2.7	WNW
3-Nov-2005	5:00	3.1	WNW

Date	Time	Wind Speed m/s	Direction
3-Nov-2005	6:00	3.1	W
3-Nov-2005	7:00	2.7	WSW
3-Nov-2005	8:00	2.2	SW
3-Nov-2005	9:00	3.6	WNW
3-Nov-2005	10:00	3.1	WNW
3-Nov-2005	11:00	3.1	WNW
3-Nov-2005	12:00	3.6	WNW
3-Nov-2005	13:00	4	WNW
3-Nov-2005	14:00	3.6	WNW
3-Nov-2005	15:00	3.1	WNW
3-Nov-2005	16:00	2.2	WNW
3-Nov-2005	17:00	3.1	WNW
3-Nov-2005	18:00	1.3	WSW
3-Nov-2005	19:00	0.4	S
3-Nov-2005	20:00	0	W
3-Nov-2005	21:00	0	SW
3-Nov-2005	22:00	0	
3-Nov-2005	23:00	0	SW
4-Nov-2005	0:00	2.7	WNW
4-Nov-2005	1:00	3.6	WNW
4-Nov-2005	2:00	3.1	WNW
4-Nov-2005	3:00	2.7	WNW
4-Nov-2005	4:00	1.3	WNW
4-Nov-2005	5:00	2.2	WNW
4-Nov-2005	6:00	1.8	WSW
4-Nov-2005	7:00	1.8	SSW
4-Nov-2005	8:00	1.3	SW
4-Nov-2005	9:00	1.8	WNW
4-Nov-2005	10:00	2.7	WNW
4-Nov-2005	11:00	3.6	WNW
4-Nov-2005	12:00	3.6	WNW
4-Nov-2005	13:00	4	WNW
4-Nov-2005	14:00	3.6	WNW
4-Nov-2005	15:00	2.2	WNW
4-Nov-2005	16:00	2.2	WNW
4-Nov-2005	17:00	2.2	W
4-Nov-2005	18:00	1.8	W
4-Nov-2005	19:00	0	SSW
4-Nov-2005	20:00	0	
4-Nov-2005	21:00	0	S
4-Nov-2005	22:00	0	SSW
4-Nov-2005	23:00	0	
5-Nov-2005	0:00	0	
5-Nov-2005	1:00	0	SSW
5-Nov-2005	2:00	0	SSW
5-Nov-2005	3:00	0	SSW
5-Nov-2005	4:00	0	
5-Nov-2005	5:00	0	
5-Nov-2005	6:00	0	
5-Nov-2005	7:00	0	
5-Nov-2005	8:00	0	SW
5-Nov-2005	9:00	0.4	NW
5-Nov-2005	10:00	0.4	NW
5-Nov-2005	11:00	0.4	NW

Date	Time	Wind Speed m/s	Direction
5-Nov-2005	12:00	0.9	Ν
5-Nov-2005	13:00	2.7	Ν
5-Nov-2005	14:00	2.2	NNE
5-Nov-2005	15:00	2.2	Ν
5-Nov-2005	16:00	1.8	NE
5-Nov-2005	17:00	2.2	ENE
5-Nov-2005	18:00	0.9	NNE
5-Nov-2005	19:00	0	NE
5-Nov-2005	20:00	0	E
5-Nov-2005	21:00	0	E
5-Nov-2005	22:00	0	E
5-Nov-2005	23:00	0	E
6-Nov-2005	0:00	0	
6-Nov-2005	1:00	0	E
6-Nov-2005	2:00	0	
6-Nov-2005	3:00	0	
6-Nov-2005	4:00	0	
6-Nov-2005	5:00	0	
6-Nov-2005	6:00	0	
6-Nov-2005	7:00	0	
6-Nov-2005	8:00	0	
6-Nov-2005	9:00	0	NE
6-Nov-2005	10:00	0.4	NW
6-Nov-2005	11:00	1.8	N
6-Nov-2005	12:00	3.1	N
6-Nov-2005	13:00	3.1	NNE
6-Nov-2005	14:00	2.7	NNE
6-Nov-2005	15:00	3.1	NNE
6-Nov-2005	16:00	2.7	NNE
6-Nov-2005	17:00	2.2	NE
6-Nov-2005	18:00	1.3	ENE
6-Nov-2005	19:00	0.4	NE
6-Nov-2005	20:00	0.9	NE
6-Nov-2005	21:00	0.9	ENE
6-Nov-2005	22:00	0	ENE
6-Nov-2005	23:00	0	ENE
7-Nov-2005	0:00	0	
7-Nov-2005	1:00	0	ENE
7-Nov-2005	2:00	0	ENE
7-Nov-2005	3:00	0	
7-Nov-2005	4:00	0	ENE
7-Nov-2005	5:00	0	
7-Nov-2005	6:00	0	
7-Nov-2005	7:00	0	
7-Nov-2005	8:00	0	
7-Nov-2005	9:00	0	ENE
7-Nov-2005	10:00	0	
7-Nov-2005	11:00	0	W
7-Nov-2005	12:00	1.3	WNW
7-Nov-2005	13:00	1.3	NE
7-Nov-2005	14:00	1.3	Ν
7-Nov-2005	15:00	2.2	WNW
7-Nov-2005	16:00	1.8	W
7-Nov-2005	17:00	1.3	Ν

Date	Time	Wind Speed m/s	Direction
7-Nov-2005	18:00	1.3	WNW
7-Nov-2005	19:00	0.9	W
7-Nov-2005	20:00	0.4	W
7-Nov-2005	21:00	1.3	W
7-Nov-2005	22:00	1.8	W
7-Nov-2005	23:00	2.7	W
8-Nov-2005	0:00	2.7	W
8-Nov-2005	1:00	2.7	W
8-Nov-2005	2:00	2.7	W
8-Nov-2005	3:00	3.1	W
8-Nov-2005	4:00	2.7	WNW
8-Nov-2005	5:00	2.2	W
8-Nov-2005	6:00	2.2	W
8-Nov-2005	7:00	1.8	W
8-Nov-2005	8:00	2.2	W
8-Nov-2005	9:00	2.2	W
8-Nov-2005	10:00	1.3	W
8-Nov-2005	11:00	0.9	W
8-Nov-2005	12:00	2.7	WNW
8-Nov-2005	13:00	2.7	WNW
8-Nov-2005	14:00	2.2	WNW
8-Nov-2005	15:00	1.3	W
8-Nov-2005	16:00	2.2	W
8-Nov-2005	17:00	1.3	WSW
8-Nov-2005	18:00	1.3	WSW
8-Nov-2005	19:00	0	S
8-Nov-2005	20:00	0	S
8-Nov-2005	21:00	0	S
8-Nov-2005	22:00	0	S
8-Nov-2005	23:00	0	
9-Nov-2005	0:00	0	S
9-Nov-2005	1:00	0	S
9-Nov-2005	2:00	0	
9-Nov-2005	3:00	0	
9-Nov-2005	4:00	0	
9-Nov-2005	5:00	0	S
9-Nov-2005	6:00	0	S
9-Nov-2005	7:00	0	
9-Nov-2005	8:00	0	NE
9-Nov-2005	9:00	0.9	W
9-Nov-2005	10:00	2.7	WNW
9-Nov-2005	11:00	2.2	WNW
9-Nov-2005	12:00	1.3	WNW
9-Nov-2005	13:00	1.3	WNW
9-Nov-2005	14:00	1.3	N
9-Nov-2005	15:00	1.3	N
9-Nov-2005	16:00	1.8	NNE
9-Nov-2005	17:00	1.8	N
9-Nov-2005	18:00	1.3	E
9-Nov-2005	19:00	0.4	ENE
9-Nov-2005	20:00	0.4	ENE
9-Nov-2005	21:00	0	
9-Nov-2005	22:00	0	WNW
9-Nov-2005	23:00	0	W

Date	Time	Wind Speed m/s	Direction
10-Nov-2005	0:00	0	
10-Nov-2005	1:00	0	
10-Nov-2005	2:00	0	
10-Nov-2005	3:00	0	
10-Nov-2005	4:00	0	
10-Nov-2005	5:00	0	
10-Nov-2005	6:00	0	
10-Nov-2005	7:00	0	
10-Nov-2005	8:00	0	
10-Nov-2005	9:00	0	NW
10-Nov-2005	10:00	0.4	NW
10-Nov-2005	11:00	0.9	WNW
10-Nov-2005	12:00	1.3	WNW
10-Nov-2005	13:00	2.7	NE
10-Nov-2005	14:00	2.7	NE
10-Nov-2005	15:00	2.7	NE
10-Nov-2005	16:00	2.2	Ν
10-Nov-2005	17:00	2.2	Ν
10-Nov-2005	18:00	0.4	NW
10-Nov-2005	19:00	0.4	E
10-Nov-2005	20:00	0	E
10-Nov-2005	21:00	0.9	ESE
10-Nov-2005	22:00	0.4	ESE
10-Nov-2005	23:00	0	
11-Nov-2005	0:00	0	
11-Nov-2005	1:00	0	SE
11-Nov-2005	2:00	0	
11-Nov-2005	3:00	0	
11-Nov-2005	4:00	0	SE
11-Nov-2005	5:00	0	
11-Nov-2005	6:00	0	
11-Nov-2005	7:00	0	SE
11-Nov-2005	8:00	0	
11-Nov-2005	9:00	0	WNW
11-Nov-2005	10:00	0	WNW
11-Nov-2005	11:00	0	WNW
11-Nov-2005	12:00	0.4	WNW
11-Nov-2005	13:00	0.4	ENE
11-Nov-2005	14:00	0.4	WNW
11-Nov-2005	15:00	0.9	Ν
11-Nov-2005	16:00	2.2	Ν
11-Nov-2005	17:00	1.3	NE
11-Nov-2005	18:00	0.9	E
11-Nov-2005	19:00	0	ENE
11-Nov-2005	20:00	0	
11-Nov-2005	21:00	0	
11-Nov-2005	22:00	0	
11-Nov-2005	23:00	0	
12-Nov-2005	0:00	0	
12-Nov-2005	1:00	0	
12-Nov-2005	2:00	0	
12-Nov-2005	3:00	0	
12-Nov-2005	4:00	0	
12-Nov-2005	5:00	0	

Date	Time	Wind Speed m/s	Direction
12-Nov-2005	6:00	0	
12-Nov-2005	7:00	0	E
12-Nov-2005	8:00	0	
12-Nov-2005	9:00	0	W
12-Nov-2005	10:00	2.2	WNW
12-Nov-2005	11:00	2.7	WNW
12-Nov-2005	12:00	4.9	WNW
12-Nov-2005	13:00	4.5	WNW
12-Nov-2005	14:00	4	WNW
12-Nov-2005	15:00	4	WNW
12-Nov-2005	16:00	4.9	WNW
12-Nov-2005	17:00	3.6	W
12-Nov-2005	18:00	3.1	WSW
12-Nov-2005	19:00	4.9	WNW
12-Nov-2005	20:00	4	WNW
12-Nov-2005	21:00	4.9	W
12-Nov-2005	22:00	4.5	WNW
12-Nov-2005	23:00	3.1	W
13-Nov-2005	0:00	3.6	W
13-Nov-2005	1:00	3.6	WNW
13-Nov-2005	2:00	3.6	W
13-Nov-2005	3:00	3.6	W
13-Nov-2005	4:00	4	W
13-Nov-2005	5:00	3.6	W
13-Nov-2005	6:00	3.1	WNW
13-Nov-2005	7:00	1.8	W
13-Nov-2005	8:00	1.3	SW
13-Nov-2005	9:00	3.6	W
13-Nov-2005	10:00	2.7	WNW
13-Nov-2005	11:00	2.7	WNW
13-Nov-2005	12:00	3.1	WNW
13-Nov-2005	13:00	3.6	W
13-Nov-2005	14:00	2.7	WNW
13-Nov-2005	15:00	2.7	WNW
13-Nov-2005	16:00	2.7	WNW
13-Nov-2005	17:00	2.7	WNW
13-Nov-2005	18:00	2.2	W
13-Nov-2005	19:00	2.7	WNW
13-Nov-2005	20:00	2.7	WNW
13-Nov-2005	21:00	1.8	WNW
13-Nov-2005	22:00	2.2	W
13-Nov-2005	23:00	1.8	W
14-Nov-2005	0:00	1.8	WNW
14-Nov-2005	1:00	1.8	WNW
14-Nov-2005	2:00	1.8	WSW
14-Nov-2005	3:00	0.9	WNW
14-Nov-2005	4:00	1.3	WNW
14-Nov-2005	5:00	0.4	SSW
14-Nov-2005	6:00	0.4	SSW
14-Nov-2005	7:00	0.4	SW
14-Nov-2005	8:00	0.4	WNW
14-Nov-2005	9:00	2.7	WNW
14-Nov-2005	10:00	2.7	W
14-Nov-2005	11:00	2.7	WNW

Date	Time	Wind Speed m/s	Direction
14-Nov-2005	12:00	2.2	WNW
14-Nov-2005	13:00	3.1	W
14-Nov-2005	14:00	3.6	WNW
14-Nov-2005	15:00	4.5	WNW
14-Nov-2005	16:00	3.6	WNW
14-Nov-2005	17:00	4	W
14-Nov-2005	18:00	2.7	W
14-Nov-2005	19:00	2.2	W
14-Nov-2005	20:00	2.7	W
14-Nov-2005	21:00	1.8	SW
14-Nov-2005	22:00	2.2	WSW
14-Nov-2005	23:00	3.1	WNW
15-Nov-2005	0:00	3.1	WNW
15-Nov-2005	1:00	3.6	W
15-Nov-2005	2:00	3.1	WNW
15-Nov-2005	3:00	2.7	W
15-Nov-2005	4:00	2.7	W
15-Nov-2005	5:00	3.1	W
15-Nov-2005	6:00	2.2	SW
15-Nov-2005	7:00	1.3	SW
15-Nov-2005	8:00	0.9	SSW
15-Nov-2005	9:00	0	SSW
15-Nov-2005	10:00	1.3	SSW
15-Nov-2005	11:00	3.1	WSW
15-Nov-2005	12:00	3.1	SW
15-Nov-2005	13:00	2.7	WNW
15-Nov-2005	14:00	3.6	WNW
15-Nov-2005	15:00	3.1	WNW
15-Nov-2005	16:00	2.7	WSW
15-Nov-2005	17:00	2.7	WSW
15-Nov-2005	18:00	3.6	WNW
15-Nov-2005	19:00	4.9	WNW
15-Nov-2005	20:00	3.1	WSW
15-Nov-2005	21:00	3.1	WSW
15-Nov-2005	22:00	2.2	SW
15-Nov-2005	23:00	2.2	SW
16-Nov-2005	0:00	2.2	SW
16-Nov-2005	1:00	2.7	SW
16-Nov-2005	2:00	1.8	WSW
16-Nov-2005	3:00	2.7	WNW
16-Nov-2005	4:00	2.7	SW
16-Nov-2005	5:00	2.7	WSW
16-Nov-2005	6:00	2.2	WSW
16-Nov-2005	7:00	3.1	WSW
16-Nov-2005	8:00	3.6	W
16-Nov-2005	9:00	4	WNW
16-Nov-2005	10:00	3.1	WNW
16-Nov-2005	11:00	3.6	W
16-Nov-2005	12:00	3.6	WSW
16-Nov-2005	13:00	2.7	W
16-Nov-2005	14:00	2.2	WNW
16-Nov-2005	15:00	1.8	WNW
16-Nov-2005	16:00	1.8	WNW
16-Nov-2005	17:00	1.8	SW

Date	Time	Wind Speed m/s	Direction
16-Nov-2005	18:00	1.8	SSW
16-Nov-2005	19:00	2.7	SSW
16-Nov-2005	20:00	2.7	SW
16-Nov-2005	21:00	2.7	W
16-Nov-2005	22:00	4.5	WNW
16-Nov-2005	23:00	2.7	SW
17-Nov-2005	0:00	2.2	SW
17-Nov-2005	1:00	2.2	SW
17-Nov-2005	2:00	2.2	WNW
17-Nov-2005	3:00	2.2	W
17-Nov-2005	4:00	1.8	WSW
17-Nov-2005	5:00	1.8	SW
17-Nov-2005	6:00	0.9	WNW
17-Nov-2005	7:00	1.3	WNW
17-Nov-2005	8:00	2.7	WNW
17-Nov-2005	9:00	3.6	WNW
17-Nov-2005	10:00	3.6	WNW
17-Nov-2005	11:00	3.1	WNW
17-Nov-2005	12:00	3.1	WNW
17-Nov-2005	13:00	3.1	WNW
17-Nov-2005	14:00	3.1	WSW
17-Nov-2005	15:00	4	WNW
17-Nov-2005	16:00	3.1	WNW
17-Nov-2005	17:00	2.2	W
17-Nov-2005	18:00	1.3	W
17-Nov-2005	19:00	0	WNW
17-Nov-2005	20:00	1.8	WSW
17-Nov-2005	21:00	1.8	SW
17-Nov-2005	22:00	3.6	W
17-Nov-2005	23:00	2.7	WSW
18-Nov-2005	0:00	2.2	SW
18-Nov-2005	1:00	2.2	WSW
18-Nov-2005	2:00	2.7	WSW
18-Nov-2005	3:00	3.1	WSW
18-Nov-2005	4:00	2.7	WSW
18-Nov-2005	5:00	2.2	WNW
18-Nov-2005	6:00	2.2	SW
18-Nov-2005	7:00	1.8	SW
18-Nov-2005	8:00	3.1	WSW
18-Nov-2005	9:00	4.5	WNW
18-Nov-2005	10:00	4.9	WNW
18-Nov-2005	11:00	4.5	WNW
18-Nov-2005	12:00	3.1	WSW
18-Nov-2005	13:00	2.7	WSW
18-Nov-2005	14:00	2.7	WNW
18-Nov-2005	15:00	3.6	WNW
18-Nov-2005	16:00	3.1	SW
18-Nov-2005	17:00	2.2	SW
18-Nov-2005	18:00	1.3	SSW
18-Nov-2005	19:00	2.2	SSW
18-Nov-2005	20:00	1.8	SSW
18-Nov-2005	21:00	1.3	SSW
18-Nov-2005	22:00	1.8	WSW
18-Nov-2005	23:00	1.8	WSW

Date	Time	Wind Speed m/s	Direction
19-Nov-2005	0:00	2.2	WSW
19-Nov-2005	1:00	2.2	WNW
19-Nov-2005	2:00	1.8	SW
19-Nov-2005	3:00	2.2	WSW
19-Nov-2005	4:00	2.2	SW
19-Nov-2005	5:00	2.2	WSW
19-Nov-2005	6:00	3.1	WNW
19-Nov-2005	7:00	1.8	SW
19-Nov-2005	8:00	1.8	WNW
19-Nov-2005	9:00	3.1	WNW
19-Nov-2005	10:00	3.1	W
19-Nov-2005	11:00	3.1	WSW
19-Nov-2005	12:00	5.8	WNW
19-Nov-2005	13:00	5.4	WNW
19-Nov-2005	14:00	4.5	WNW
19-Nov-2005	15:00	4.5	WNW
19-Nov-2005	16:00	4	WSW
19-Nov-2005	17:00	3.1	WSW
19-Nov-2005	18:00	2.7	SW
19-Nov-2005	19:00	2.2	SSW
19-Nov-2005	20:00	2.7	WSW
19-Nov-2005	21:00	2.2	WSW
19-Nov-2005	22:00	1.8	SW
19-Nov-2005	23:00	1.3	SW
20-Nov-2005	0:00	2.7	WSW
20-Nov-2005	1:00	2.7	W
20-Nov-2005	2:00	3.1	WSW
20-Nov-2005	3:00	2.2	WSW
20-Nov-2005	4:00	2.7	WNW
20-Nov-2005	5:00	2.2	WNW
20-Nov-2005	6:00	1.3	W
20-Nov-2005	7:00	2.2	WSW
20-Nov-2005	8:00	3.1	WSW
20-Nov-2005	9:00	3.6	WSW
20-Nov-2005	10:00	6.7	WNW
20-Nov-2005	11:00	7.2	WNW
20-Nov-2005	12:00	6.7	WNW
20-Nov-2005	13:00	6.3	WNW
20-Nov-2005	14:00	5.4	WNW
20-Nov-2005	15:00	5.4	WNW
20-Nov-2005	16:00	2.7	WSW
20-Nov-2005	17:00	0.9	SW
20-Nov-2005	18:00	0.9	SSW
20-Nov-2005	19:00	1.8	SW
20-Nov-2005	20:00	1.8	SW
20-Nov-2005	21:00	2.2	SW
20-Nov-2005	22:00	2.2	SW
20-Nov-2005	23:00	2.2	WSW
21-Nov-2005	0:00	3.1	WNW
21-Nov-2005	1:00	3.1	SW
21-Nov-2005	2:00	2.7	WSW
21-Nov-2005	3:00	3.1	WSW
21-Nov-2005	4:00	3.1	WSW
21-Nov-2005	5:00	2.7	WSW

Date	Time	Wind Speed m/s	Direction
21-Nov-2005	6:00	2.2	WSW
21-Nov-2005	7:00	1.8	WSW
21-Nov-2005	8:00	2.7	W
21-Nov-2005	9:00	3.1	WSW
21-Nov-2005	10:00	4.5	WNW
21-Nov-2005	11:00	6.3	WNW
21-Nov-2005	12:00	6.7	WNW
21-Nov-2005	13:00	6.3	WNW
21-Nov-2005	14:00	5.8	WNW
21-Nov-2005	15:00	5.4	WNW
21-Nov-2005	16:00	4.9	WNW
21-Nov-2005	17:00	3.1	SW
21-Nov-2005	18:00	3.1	SW
21-Nov-2005	19:00	2.2	SSW
21-Nov-2005	20:00	1.8	SW
	21:00	1.8	SSW
21-Nov-2005			
21-Nov-2005	22:00	0.9	
21-Nov-2005	23:00	I I	
22-Nov-2005	0:00	0.4	WNW
22-Nov-2005	1:00	0.9	WNW
22-Nov-2005	2:00	0	WNW
22-Nov-2005	3:00	0.9	WNW
22-Nov-2005	4:00	1.8	WNW
22-Nov-2005	5:00	2.7	WNW
22-Nov-2005	6:00	1.3	WNW
22-Nov-2005	7:00	2.7	WNW
22-Nov-2005	8:00	3.6	WNW
22-Nov-2005	9:00	4	WNW
22-Nov-2005	10:00	4.5	WNW
22-Nov-2005	11:00	4.5	WNW
22-Nov-2005	12:00	3.1	WNW
22-Nov-2005	13:00	3.6	WNW
22-Nov-2005	14:00	4	WNW
22-Nov-2005	15:00	2.2	WNW
22-Nov-2005	16:00	2.2	W
22-Nov-2005	17:00	1.3	SSW
22-Nov-2005	18:00	0.4	SSW
22-Nov-2005	19:00	0	SSW
22-Nov-2005	20:00	0	SSW
22-Nov-2005	21:00	0	
22-Nov-2005	22:00	0	
22-Nov-2005	23:00	0	SSW
23-Nov-2005	0:00	0	SW
23-Nov-2005	1:00	0	SW
23-Nov-2005	2:00	0	SW
23-Nov-2005	3:00	0.4	WSW
23-Nov-2005	4:00	0.9	WNW
23-Nov-2005	5:00	2.2	WNW
23-Nov-2005	6:00	0.4	W
23-Nov-2005	7:00	0.4	WSW
	8:00	0.4	WNW
23-Nov-2005			
23-Nov-2005	9:00	1.3	WNW
23-Nov-2005	10:00	1.8	WNW
23-Nov-2005	11:00	4	WNW

Date	Time	Wind Speed m/s	Direction
23-Nov-2005	12:00	4.5	WNW
23-Nov-2005	13:00	3.1	WNW
23-Nov-2005	14:00	2.7	WNW
23-Nov-2005	15:00	3.1	W
23-Nov-2005	16:00	2.7	WNW
23-Nov-2005	17:00	0.9	S
23-Nov-2005	18:00	0.9	SSW
23-Nov-2005	19:00	0	SW
23-Nov-2005	20:00	0	SSW
23-Nov-2005	21:00	0	
23-Nov-2005	22:00	0	SSW
23-Nov-2005	23:00	0	
24-Nov-2005	0:00	0	
24-Nov-2005	1:00	0	
24-Nov-2005	2:00	0	
24-Nov-2005	3:00	0	SSW
24-Nov-2005	4:00	0.9	<u></u>
24-Nov-2005	5:00	1.8	SW
24-Nov-2005	6:00	1.3	SW
24-Nov-2005	7:00	1.8	SW
24-Nov-2005	8:00	1.3	
			WNW
24-Nov-2005 24-Nov-2005	9:00	3.6	WNW
	10:00	4	
24-Nov-2005	11:00	3.1	WNW
24-Nov-2005	12:00	3.1	WNW
24-Nov-2005	13:00	2.7	WNW
24-Nov-2005	14:00	2.7	WNW
24-Nov-2005	15:00	1.8	WNW
24-Nov-2005	16:00	0.9	N
24-Nov-2005	17:00	1.3	ENE
24-Nov-2005	18:00	0	E
24-Nov-2005	19:00	0	
24-Nov-2005	20:00	0.4	SE
24-Nov-2005	21:00	0	SE
24-Nov-2005	22:00	0	
24-Nov-2005	23:00	0	
25-Nov-2005	0:00	0	
25-Nov-2005	1:00	0	SE
25-Nov-2005	2:00	0	SE
25-Nov-2005	3:00	0	
25-Nov-2005	4:00	0	SE
25-Nov-2005	5:00	0	
25-Nov-2005	6:00	0	SSW
25-Nov-2005	7:00	0.9	SW
25-Nov-2005	8:00	1.8	WSW
25-Nov-2005	9:00	1.8	WSW
25-Nov-2005	10:00	2.7	WNW
25-Nov-2005	11:00	2.2	WNW
25-Nov-2005	12:00	1.3	W
25-Nov-2005	13:00	1.8	W
25-Nov-2005	14:00	0.9	WNW
25-Nov-2005	15:00	0.9	Ν
25-Nov-2005	16:00	1.3	Ν
25-Nov-2005	17:00	0.9	NE

Date	Time	Wind Speed m/s	Direction
25-Nov-2005	18:00	0.4	E
25-Nov-2005	19:00	0	ESE
25-Nov-2005	20:00	0	
25-Nov-2005	21:00	0	
25-Nov-2005	22:00	0	
25-Nov-2005	23:00	0	
26-Nov-2005	0:00	0	ESE
26-Nov-2005	1:00	0	
26-Nov-2005	2:00	0	
26-Nov-2005	3:00	0	
26-Nov-2005	4:00	0	
26-Nov-2005	5:00	0	
26-Nov-2005	6:00	0	
26-Nov-2005	7:00	0	
26-Nov-2005	8:00	0	ESE
26-Nov-2005	9:00	0	ESE
26-Nov-2005	10:00	1.3	WNW
26-Nov-2005	11:00	0.9	WNW
26-Nov-2005	12:00	1.8	WNW
26-Nov-2005	13:00	3.6	WNW
26-Nov-2005	14:00	2.2	W
26-Nov-2005	15:00	1.3	WNW
26-Nov-2005	16:00	2.7	NE
26-Nov-2005	17:00	2.2	NE
26-Nov-2005	18:00	0.4	NE
26-Nov-2005	19:00	0	
26-Nov-2005	20:00	0	NE
26-Nov-2005	21:00	0	E
26-Nov-2005	22:00	0	
26-Nov-2005	23:00	0	
27-Nov-2005	0:00	0	
27-Nov-2005	1:00	0	
27-Nov-2005	2:00	0	
27-Nov-2005	3:00	0	
27-Nov-2005	4:00	0	
27-Nov-2005	5:00	0	E
27-Nov-2005	6:00	0	
27-Nov-2005	7:00	0	
27-Nov-2005	8:00	0	S
27-Nov-2005	9:00	0	WNW
27-Nov-2005	10:00	0.4	NW
27-Nov-2005	11:00	3.1	WNW
27-Nov-2005	12:00	3.1	W
27-Nov-2005	13:00	3.6	WNW
27-Nov-2005	14:00	4	WNW
27-Nov-2005	15:00	3.1	WSW
27-Nov-2005	16:00	3.1	SW
27-Nov-2005	17:00	3.6	WSW
27-Nov-2005	17:00	3.6	
27-Nov-2005 27-Nov-2005	19:00	2.7	WSW
27-Nov-2005	20:00	2.7	WNW
27-Nov-2005	21:00	1.8	W
27-Nov-2005	22:00	2.2	WNW
27-Nov-2005	23:00	1.3	W

Date	Time	Wind Speed m/s	Direction
28-Nov-2005	0:00	1.8	WNW
28-Nov-2005	1:00	0.9	W
28-Nov-2005	2:00	1.8	W
28-Nov-2005	3:00	0.9	W
28-Nov-2005	4:00	0.9	WNW
28-Nov-2005	5:00	0.9	W
28-Nov-2005	6:00	1.8	WNW
28-Nov-2005	7:00	1.8	WNW
28-Nov-2005	8:00	1.3	W
28-Nov-2005	9:00	2.2	WNW
28-Nov-2005	10:00	2.2	W
28-Nov-2005	11:00	2.7	W
28-Nov-2005	12:00	3.6	WNW
28-Nov-2005	13:00	2.7	WNW
28-Nov-2005	14:00	2.2	WNW
28-Nov-2005	15:00	1.3	WNW
28-Nov-2005	16:00	0.9	WNW
28-Nov-2005	17:00	1.3	NE
28-Nov-2005	18:00	0.4	NE
28-Nov-2005	19:00	0.4	E
28-Nov-2005	20:00	0	NE
28-Nov-2005	21:00	0	ENE
28-Nov-2005	22:00	0	
28-Nov-2005	23:00	0	
29-Nov-2005	0:00	3.6	SW
29-Nov-2005	1:00	3.1	WSW
29-Nov-2005	2:00	4	SW
29-Nov-2005	3:00	3.6	SW
29-Nov-2005	4:00	4	SW
29-Nov-2005	5:00	4.9	WSW
29-Nov-2005	6:00	4	SW
29-Nov-2005	7:00	4.9	WSW
29-Nov-2005	8:00	4.5	SW
29-Nov-2005	9:00	4.9	W
29-Nov-2005	10:00	4	W
29-Nov-2005	11:00	4.9	W
29-Nov-2005	12:00	6.7	W
29-Nov-2005	13:00	4.9	W
29-Nov-2005	14:00	4	WSW
29-Nov-2005	15:00	4	WSW
29-Nov-2005	16:00	3.1	SW
29-Nov-2005	17:00	3.6	SW
29-Nov-2005	18:00	3.1	SW
29-Nov-2005	19:00	2.7	SSW
29-Nov-2005	20:00	2.2	SSW
29-Nov-2005	21:00	2.7	SSW
29-Nov-2005	22:00	3.1	SW
29-Nov-2005	23:00	3.6	SW
30-Nov-2005	0:00	2.7	WSW
30-Nov-2005	1:00	1.3	W
30-Nov-2005	2:00	2.7	WSW
30-Nov-2005	3:00	3.6	SW
30-Nov-2005	4:00	3.1	WSW
30-Nov-2005	5:00	4	SW

Date	Time	Wind Speed m/s	Direction
30-Nov-2005	6:00	2.7	SW
30-Nov-2005	7:00	3.6	SW
30-Nov-2005	8:00	2.7	SW
30-Nov-2005	9:00	3.1	WSW
30-Nov-2005	10:00	3.1	WSW
30-Nov-2005	11:00	3.1	WSW
30-Nov-2005	12:00	2.7	SW
30-Nov-2005	13:00	2.7	SSW
30-Nov-2005	14:00	2.7	WSW
30-Nov-2005	15:00	2.7	W
30-Nov-2005	16:00	2.7	W
30-Nov-2005	17:00	2.7	W
30-Nov-2005	18:00	2.2	W
30-Nov-2005	19:00	2.2	W
30-Nov-2005	20:00	2.7	W
30-Nov-2005	21:00	2.2	W
30-Nov-2005	22:00	3.1	W
30-Nov-2005	23:00	3.1	W

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM1 - Po Leung Kuk Choi Kai Yau School

Date	Weather	Filter W	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
1-Nov-05	Cloudy	2.8255	2.8340	1.23	1.23	3371.1	3372.1	295.6	765.2	0.0085	1.23	74.0	1.0	114.8
3-Nov-05	Sunny	2.8100	2.8125	1.23	1.23	3372.1	3373.1	299.0	764.8	0.0025	1.23	73.6	1.0	34.0
7-Nov-05	Sunny	2.9010	2.9121	1.22	1.22	3397.1	3398.1	299.4	762.2	0.0111	1.22	73.4	1.0	151.2
8-Nov-05	Sunny	2.8681	2.8743	1.23	1.23	3398.1	3399.0	299.6	764.2	0.0062	1.23	73.5	0.9	84.4
10-Nov-05	Sunny	2.8487	2.8580	1.22	1.22	3399.0	3400.0	300.0	761.8	0.0093	1.22	73.3	1.0	126.8
15-Nov-05	Cloudy	2.8043	2.8122	1.23	1.23	3425.0	3426.0	296.1	762.4	0.0079	1.23	73.8	1.0	107.0
16-Nov-05	Sunny	2.8030	2.8068	1.24	1.24	3426.0	3427.3	292.7	765.1	0.0038	1.24	93.8	1.3	40.5
17-Nov-05	Sunny	2.8524	2.8565	1.24	1.24	3451.0	3452.1	292.1	766.7	0.0041	1.24	81.3	1.1	50.4
22-Nov-05	Sunny	2.8624	2.8740	1.25	1.25	3452.1	3453.1	289.4	769.7	0.0116	1.25	75.1	1.0	154.5
23-Nov-05	Sunny	2.8274	2.8359	1.24	1.24	3477.1	3478.1	292.0	768.2	0.0085	1.24	74.7	1.0	113.9
24-Nov-05	Sunny	2.8063	2.8155	1.24	1.24	3478.1	3479.1	294.8	765.4	0.0092	1.24	74.2	1.0	124.1
29-Nov-05	Cloudy	2.8594	2.8672	1.21	1.21	3503.9	3504.9	296.4	764.2	0.0078	1.21	72.8	1.0	107.1
30-Nov-05	Sunny	2.8635	2.8833	1.22	1.22	3504.9	3505.9	294.2	763.6	0.0198	1.22	73.1	1.0	271.0
													Min	34.0
													Max	271.0

Location AM 3 - Garden Villa

Date	Weather	Filter We	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m³/min)	(m ³)	Time(hrs.)	(µg/m ³)
1-Nov-05	Cloudy	2.8364	2.8508	1.23	1.23	3719.1	3720.1	295.6	765.2	0.0144	1.23	73.8	1.0	195.1
3-Nov-05	Sunny	2.8051	2.8198	1.22	1.22	3720.1	3721.1	299.0	764.8	0.0147	1.22	73.4	1.0	200.4
7-Nov-05	Sunny	2.8555	2.8711	1.22	1.22	3745.1	3746.1	299.4	762.2	0.0156	1.22	73.2	1.0	213.2
8-Nov-05	Sunny	2.8309	2.8420	1.22	1.22	3746.1	3747.1	299.6	764.2	0.0111	1.22	73.3	1.0	151.5
10-Nov-05	Sunny	2.8016	2.8130	1.22	1.22	3747.1	3748.1	300.0	761.8	0.0114	1.22	73.1	1.0	156.0
15-Nov-05	Cloudy	2.8706	2.8879	1.23	1.23	3772.1	3773.1	296.1	762.4	0.0173	1.23	73.6	1.0	235.1
16-Nov-05	Sunny	2.8163	2.8283	1.24	1.24	3773.1	3774.1	292.7	765.1	0.0120	1.24	74.2	1.0	161.8
17-Nov-05	Sunny	2.7813	2.7921	1.23	1.23	3798.1	3799.1	297.1	762.9	0.0108	1.23	73.5	1.0	147.0
22-Nov-05	Sunny	2.7883	2.8069	1.25	1.25	3799.1	3800.1	289.4	769.7	0.0186	1.25	74.8	1.0	248.6
23-Nov-05	Sunny	2.8548	2.8715	1.24	1.24	3824.1	3825.1	295.9	765.9	0.0167	1.24	73.8	1.0	226.3
24-Nov-05	Sunny	2.8722	2.8877	1.24	1.24	3825.1	3826.1	292.7	767.3	0.0155	1.24	74.6	1.0	207.8
29-Nov-05	Sunny	2.8526	2.8693	1.22	1.22	3850.1	3851.1	297.9	762.4	0.0167	1.22	73.4	1.0	227.6
30-Nov-05	Cloudy	2.8338	2.8532	1.23	1.23	3851.1	3852.1	294.2	763.6	0.0194	1.23	73.9	1.0	262.5
	-	-						-				-	Min	147.0

1.0	202.5
Min	147.0
Max	262.5
Average	202.5

Average

113.8


Appendix E - 1-hour TSP Monitoring Results


Location AM 4 - Government Quarters

Date	Weather	Filter W	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
1-Nov-05	Cloudy	2.8278	2.8383	1.24	1.24	3330.8	3331.8	295.6	765.2	0.0105	1.24	74.3	1.0	141.3
3-Nov-05	Sunny	2.8229	2.8286	1.23	1.23	3331.8	3332.8	299.0	764.8	0.0057	1.23	73.9	1.0	77.2
7-Nov-05	Sunny	2.8788	2.8928	1.23	1.23	3356.8	3357.8	299.6	762.1	0.0140	1.23	73.7	1.0	190.1
8-Nov-05	Sunny	2.8580	2.8663	1.23	1.23	3357.8	3358.8	299.6	764.2	0.0083	1.23	73.8	1.0	112.5
10-Nov-05	Sunny	2.8426	2.8522	1.23	1.23	3358.8	3359.8	300.0	761.8	0.0096	1.23	73.6	1.0	130.5
15-Nov-05	Cloudy	2.7954	2.8041	1.24	1.24	3384.8	3385.8	296.1	762.4	0.0087	1.24	74.1	1.0	117.4
16-Nov-05	Sunny	2.7966	2.8023	1.25	1.25	3385.8	3386.8	292.7	765.1	0.0057	1.25	74.7	1.0	76.3
17-Nov-05	Sunny	2.8584	2.8638	1.25	1.25	3410.8	3411.8	292.1	766.7	0.0054	1.25	74.9	1.0	72.1
22-Nov-05	Sunny	2.8680	2.8834	1.25	1.25	3411.8	3412.8	289.4	769.7	0.0154	1.25	75.4	1.0	204.3
23-Nov-05	Sunny	2.8430	2.8532	1.24	1.24	3436.8	3437.8	295.9	765.9	0.0102	1.24	74.3	1.0	137.2
24-Nov-05	Sunny	2.7777	2.7869	1.24	1.24	3437.8	3438.8	294.8	765.4	0.0092	1.24	74.5	1.0	123.6
29-Nov-05	Cloudy	2.8642	2.8743	1.21	1.21	3462.8	3463.8	296.4	764.2	0.0101	1.21	72.9	1.0	138.6
30-Nov-05	Sunny	2.8703	2.8864	1.22	1.22	3463.8	3464.8	294.2	763.6	0.0161	1.22	73.1	1.0	220.2
													Min	72.1

 Max
 220.2

 Average
 133.9





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM1 - Po Leung Kuk Choi Kai Yau School

Date	Weather	Filter W	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
4-Nov-05	Sunny	2.8315	2.8868	1.23	1.23	3373.1	3397.1	298.7	764.0	0.0553	1.23	1766.2	24.0	31.3
10-Nov-05	Cloudy	2.8750	2.9685	1.22	1.22	3400.0	3424.0	300.2	761.6	0.0935	1.22	1758.9	24.0	53.2
16-Nov-05	Sunny	2.8504	2.9444	1.24	1.24	3427.3	3451.3	293.0	764.9	0.0940	1.24	1784.7	24.0	52.7
22-Nov-05	Sunny	2.8838	3.0696	1.25	1.25	3453.1	3477.1	289.8	769.5	0.1858	1.25	1800.4	24.0	103.2
28-Nov-05	Cloudy	2.7903	2.9869	1.22	1.22	3479.1	3503.1	296.0	766.0	0.1966	1.22	1751.0	24.0	112.3
													Min	31.3
													Max	112.3
													Average	70.5


Location AM 3 - Garden Villa


Date	Weather	Filter W	eight (g)	Flow Rate	e (m ³ /min.)	Elaps	se Time	Air	Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
4-Nov-05	Sunny	2.8134	2.9796	1.22	1.22	3721.1	3745.1	298.7	764.0	0.1662	1.22	1760.4	24.0	94.4
10-Nov-05	Cloudy	2.8162	2.9228	1.21	1.21	3748.1	3772.1	302.1	759.6	0.1066	1.21	1745.2	24.0	61.1
16-Nov-05	Sunny	2.8672	3.0237	1.23	1.23	3774.1	3798.1	297.6	764.4	0.1565	1.23	1764.0	24.0	88.7
22-Nov-05	Sunny	2.8434	3.0373	1.25	1.25	3800.1	3824.1	289.4	754.7	0.1939	1.25	1795.5	24.0	108.0
28-Nov-05	Sunny	2.8604	3.0943	1.23	1.23	3826.1	3850.1	296.0	766.0	0.2339	1.23	1770.7	24.0	132.1
													Min	61.1
													Max	132.1
													Average	96.9

Location AM 4 - Government Quarters

Date	Weather	Filter W	eight (g)	Flow Rate	Flow Rate (m ³ /min.)		Elapse Time		Atmospheric	Particulate	Av. flow	Total vol.	Sampling	Conc.
	Condition	Initial	Final	Initial	Final	Initial	Final	Temp. (K)	Pressure(Pa)	weight(g)	(m ³ /min)	(m ³)	Time(hrs.)	(µg/m ³)
4-Nov-05	Sunny	2.8365	2.9398	1.23	1.23	3332.8	3356.8	298.7	764.0	0.1033	1.23	1772.8	24.0	58.3
10-Nov-05	Cloudy	2.8676	2.9704	1.23	1.23	3359.8	3383.8	300.2	761.6	0.1028	1.23	1765.2	24.0	58.2
16-Nov-05	Sunny	2.8639	2.9664	1.24	1.24	3386.8	3410.8	293.0	764.9	0.1025	1.24	1791.9	24.0	57.2
22-Nov-05	Sunny	2.8805	3.0898	1.26	1.26	3412.8	3436.8	289.8	769.5	0.2093	1.26	1808.1	24.0	115.8
28-Nov-05	Cloudy	2.7993	2.9900	1.22	1.22	3438.8	3462.8	296.0	766.0	0.1907	1.22	1752.0	24.0	108.8
													Min	57.2
													Max	115.8

Max 115.8 Average 79.7





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location NM1 - Po Leung Kuk Choi Kai Yau School											
Date	Time	Weather		(A) (30- red Nois	/	Remarks					
			L _{eq}	L ₁₀	L ₉₀						
3-Nov-05	11:30	Sunny	69.2	70.0	68.0						
10-Nov-05	15:36	Sunny	68.1	70.0	65.5						
17-Nov-05	9:40	Sunny	67.5	69.5	64.0	-					
24-Nov-05	10:18	Sunny	68.5	70.5	64.5						

Location NM	Location NM5 - Villa Carlton												
Date T	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level	Remarks					
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}						
3-Nov-05	10:50	Sunny	79.0	83.0	67.0		74.5	The major noise source					
10-Nov-05	14:42	Sunny	79.0	82.5	67.5	77.1	74.5	was identified as traffic					
17-Nov-05	11:00	Sunny	77.5	80.5	71.0	77.1	66.9	noise from Tai Po Road.					
24-Nov-05	11:20	Sunny	77.3	79.5	70.0		63.8	noise nom rai Fo Roau.					

Location NM	Location NM6 - Government Quarters										
Date	Time	Weather		(A) (30- red Nois	/	Remarks					
			L _{eq}	L ₁₀	L ₉₀						
3-Nov-05	13:00	Sunny	62.4	64.0	60.0						
10-Nov-05	16:17	Sunny	65.2	68.0	59.5						
17-Nov-05	10:20	Sunny	68.8	71.0	65.5	-					
24-Nov-05	13:50	Sunny	66.1	69.5	62.0						

Location NM	Location NM7 - Garden Vilia											
Date	Date Time Weath		Measured Noise Level			Baseline Level	Construction Noise Level	Remarks				
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}					
3-Nov-05	13:00	Sunny	67.3	69.5	63.0		66.6					
10-Nov-05	14:00	Sunny	72.3	74.0	70.5	59.0	72.1	_				
17-Nov-05	16:30	Sunny	67.5	67.5 70.0 62.5		39.0	66.8	-				
24-Nov-05	9:00	Sunny	66.6	68.0	64.0		65.8					

Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

Appendix G - Noise Monitoring Results

Restricted Hours - 19:00 to 23:00 on normal weekdays

Location NM	5 - Villa	Carlton							
Dete				dB	5 (A) (5-m	iin)	Baseline Level	Construction Noise Level	
Date	Time Weath	Weather	L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	19:10		73.7	76.0	68.0				
3-Nov-05	19:15	Fine	74.2	76.0	68.5	74		74.0, Measured \leq Baseline	
	19:20		74.2	76.0	68.5				
	19:00		74.3	79.0	69.0				The major noise source was identified as traffic
10-Nov-05	19:05	Fine	74.7	79.0	69.0	74.5		74.5, Measured \leq Baseline	
	19:10		74.5	79.0	69.0		75.8		
	19:50		75.9	78.5	66.0		75.8		noise from Tai Po Road.
17-Nov-05	19:55	Fine	78.3	79.0	66.5	75.7		75.7, Measured \leq Baseline	noise noin rai ro Road.
	20:00		75.8	79.5	67.0				
	19:10		73.7	78.0	66.0				
24-Nov-05	19:15	Fine	75.0	78.5	66.5	74.3		74.3, Measured \leq Baseline	
	19:20		74.1	78.5	66.0				

Location NM	6 - Gove	rnment Qua	ters						
Data	Time	Weather		dB	(A) (5-m	nin)	Baseline Level	Construction Noise Level	
Date	Time Weath	weather	L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	19:50		54.6	57.0	51.5				
3-Nov-05	19:55	Fine	54.8	57.0	51.5	54.8		54.8, Measured \leq Baseline	
	20:00		55.1	57.5	52.0				
	19:45		55.5	58.0	51.5				
10-Nov-05	19:50	Fine	55.6	58.0	51.5	55.7		55.7, Measured \leq Baseline	
	19:55		56.1	58.5	52.0		56.1		_
	20:19		56.2	58.0	52.0		50.1		-
17-Nov-05	20:24	Fine	56.4	59.0	53.0	56.2		39.8	
	20:29		55.9	58.5	52.5				
	19:00		54.2	56.0	50.5				
24-Nov-05	19:05	Fine	53.8	56.0	50.5	54		54.0, Measured \leq Baseline	
	19:10		54.0	56.5	51.0				

Location NM	7 - Gard	en Villa							
Dete	Time		dB (A) (5-min)			iin)	Baseline Level	Construction Noise Level	
Date	Time	Weather	L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	19:30		54.3	56.0	51.0				
3-Nov-05	19:35	Cloudy	54.4	56.0	51.0	54.5		54.5, Measured \leq Baseline	
	19:40		54.7	56.5	51.0				
	19:30		58.7	60.5	54.0				The major noise source was identified as traffic
10-Nov-05	19:35	Cloudy	58.7	60.5	54.5	58.7		48.1	
	19:40		58.6	60.0	55.0		58.3		
	19:30		57.3	60.0	54.0		56.5		noise from Tai Po Road.
17-Nov-05	19:35	Fine	57.4	60.5	54.0	57.4		57.4, Measured \leq Baseline	
	19:40		57.6	60.5	54.5				
	19:15		59.3	61.5	54.5				
24-Nov-05	19:20	Fine	58.8	60.0	53.0	59.4		52.9	
	19:25		59.4	62.0	55.0				

Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

*Bolded value indicated limit level exceedance

Appendix G - Noise Monitoring Results

Restricted Hours - 23:00 to 07:00 on normal weekdays


Location NM	5 - Villa	Carlton							
Dete				dB	(A) (5-m	iin)	Baseline Level	Construction Noise Level	
Date	ate Time Weathe	Weather	L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	23:00		72.7	77.0	68.0				
3-Nov-05	23:05	Fine	72.7	77.0	68.0	72.8		72.8, Measured \leq Baseline	
	23:10		73.1	77.5	68.5				
	23:00		73.1	76.5	67.5				The major noise source
10-Nov-05	23:05	Fine	73.2	77.0	68.0	73.3		73.3, Measured \leq Baseline	
	23:10		73.6	77.0	68.0		74.3		was identified as traffic
	23:00		74.0	77.0	66.0		74.5		noise from Tai Po Road.
17-Nov-05	23:05	Fine	74.6	77.5	66.5	74.0		74.0, Measured \leq Baseline	noise noin rai ronoad.
	23:10		73.3	77.0	66.0				
	23:55		71.2	76.0	65.0				
24-Nov-05	0:00	-	72.8	76.5	65.0	72.6		72.6, Measured \leq Baseline	
	0:05		73.5	77.0	66.5				


Location NM	6 - Gove	rnment Qua	ters						
Data	Time	Weather		dB	(A) (5-m	nin)	Baseline Level	Construction Noise Level	
Date	Time	weather	L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}	Remarks
	23:25		51.3	55.0	48.5				
3-Nov-05	23:30	Fine	51.3	55.0	48.5	51.3		51.3, Measured \leq Baseline	
	23:35		51.4	55.0	49.0				
	23:25		51.7	56.0	50.0				
10-Nov-05	23:30	Fine	52.0	56.0	50.0	51.9		51.9, Measured \leq Baseline	
	23:35		52.1	56.5	50.0		52.8		_
	23:23		52.5	56.0	50.0		52.0		
17-Nov-05	23:28	Fine	53.1	55.5	50.0	52.8		52.8, Measured \leq Baseline	
	23:33		52.9	56.0	49.5				
	23:00		53.1	55.5	50.5				
24-Nov-05	23:05	Fine	52.8	56.0	50.5	53.1		41.3	
	23:10		53.3	55.5	51.0				


Location NM	Location NM7 - Garden Villa											
Dete	Time	M/a ath a r		dB	(A) (5-m	(A) (5-min) Baseline Level		Construction Noise Level				
Date	Time	Weather	L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}	Remarks			
	23:50		54.3	58.9	50.0							
3-Nov-05	23:55	Fine	55.1	59.0	50.5	54.8		54.8, Measured \leq Baseline				
	0:00		55.1	59.0	51.0							
	23:50		55.5	59.5	51.0				The major noise source was identified as traffic			
10-Nov-05	23:55	Fine	56.1	59.5	52.5	55.9		55.9, Measured \leq Baseline				
	0:00		56.2	59.5	52.5		56.5					
	23:56		56.4	60.0	53.0		30.0		noise from Tai Po Road.			
17-Nov-05	0:01	Fine	56.2	60.5	53.5	56.5		56.5, Measured \leq Baseline				
	0:06		57.0	60.0	54.0							
	23:30		56.7	61.5	55.0							
24-Nov-05	23:35	Fine	56.4	61.0	55.0	56.5		56.5, Measured \leq Baseline				
	23:40		56.4	61.0	55.0							


Construction Noise Level (Leq) = Measured Noise Level (Leq) - Baseline Noise Level (Leq)

*Bolded value indicated limit level exceedance









APPENDIX H SUMMARY OF EXCEEDANCE

Summary of Exceedance Recorded in the Reporting Month

a) Exceedance Reports for 1-hr TSP (NIL)

b) Exceedance Reports for 24-hr TSP (NIL)

c) Exceedance Reports for Construction Noise

- One action level exceedances were recorded due to public noise complaints received by the ET Leader on 1 November 2005. The details can refer to Appendix M.
- No noise limit level exceedance was recorded in the reporting month.

APPENDIX I SITE AUDIT SUMMARY

Checklist Reference Number	51103-ENT
Date	3 November 2005 (Thu)
Time	1330 – 1630

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<i>A. Water Quality</i>No environmental deficiency was identified during the site inspection.	
51103E-01	 B. Air Quality The surface of the stockpile at Portion D4 (Toll Plaza) was observed dry. Immediate action was taken by the Contractor to water spray the stockpile to prevent dust emission. 	C8
	• The WTW access road connecting South Portal and Caldecott Road was observed wet. A labor was deployed by the Contractor to water the road junction and clear the dusty material regularly.	
	<i>C. Noise</i>No environmental deficiency was identified during the site inspection.	
51103E-02	 D. Waste / Chemical Management An oil drum without drip tray was observed at Portion D1 (North Portal). The Contractor was reminded to provide a drip tray for the oil drum. 	E3i
	<i>E. Permit / Licenses</i>No environmental deficiency was identified during the site inspection.	
	F. OthersThe deficiencies identified during last audit (ref. 51026-ENT) on 26 October 2005 were rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KK Chan	14	4 November 2005
Checked by	Winniss Kong	hina	4 November 2005

Inspection Information		
Checklist Reference Number 51109-ENT		
Date	9 November 2005 (Wed)	
Time	1330 - 1630	

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	• No environmental deficiency was identified during the site inspection.	
51109E-01	 B. Air Quality Fugitive dust emission was observed during the drilling works at Portion H1 near the existing box culvert. The Contractor was reminded to implement sufficient dust mitigation measures, such as water spray, during the works. 	C2
51109E-02	• Open stockpile of dusty materials was observed at Portion E1 near BVS2. The Contractor was recommended to cover the stockpile properly to prevent wind erosion.	C8
	<i>C. Noise</i>No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical Management	
	• No environmental deficiency was identified during the site inspection.	
	<i>E. Permit / Licenses</i>No environmental deficiency was identified during the site inspection.	
	<i>F. Others</i>The deficiencies identified during last audit (ref. 51103-ENT) on 3 November 2005 were rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KK Chan		10 November 2005
Checked by	Winniss Kong	u-	10 November 2005

Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin Environmental Team for Lai Chi Kok Viaduct and Eagle's Nest Tunnel Contract No. HY/2003/02 – Eagle's Nest Tunnel and Associated Works

Weekly Site Inspection Record Summary

Checklist Reference Number	51117-ENT	
Date	17 November 2005 (Thu)	
Time	1330 - 1700	

Ref. No.	Non-Compliance	Related Item No.
_	None identified	_

		4.
Ref. No.	Remarks/Observations	Related Item No.
51117E-01	 A. Water Quality Silty water discharge was observed at Portion D4 near the WetSep. The channel preceding the discharge point was filled by sediment. The Contractor was reminded to keep the de-silting facilities well-maintained. 	B7iii & B7iv
51117E-02	 B. Air Quality Fugitive dust emission was observed during the breaking and drilling works at Portion H1 near the existing box culvert and BVS2. The Contractor was reminded to apply sufficient dust mitigation measures, such as water spray, for dust suppression. 	C2
	<i>C. Noise</i>No environmental deficiency was identified during the site inspection.	
	D. Waste / Chemical ManagementNo environmental deficiency was identified during the site inspection.	
	<i>E. Permit / Licenses</i>No environmental deficiency was identified during the site inspection.	
	 F. Others The deficiencies identified during last audit (ref. 51109-ENT) on 9 November 2005, except item 51109E-01 were rectified by the Contractor. 	

	Name	Signature	Date
Recorded by	KK Chan	1/2	18 November 200:
Checked by	Alex Ngai	MMM	18 November 2005

Checklist Reference Number	51123-ENT
Date	23 November 2005 (Wed)
Time	0900 - 1145

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<i>A. Water Quality</i>No environmental deficiency was identified during the site inspection.	
	B. Air QualityNo environmental deficiency was identified during the site inspection.	
51123E-01	 C. Noise No noise emission label was affixed on an air compressor operated at <u>Portion</u> <u>A</u>. The Contractor was reminded to provide a valid NEL for that compressor. 	D9
51123E-02	 D. Waste / Chemical Management Several oil drums at Portion D3 were not placed on bunded area. The Contractor was reminded to provide a drip tray for the oil drums. 	E3i
	<i>E. Permit / Licenses</i>No environmental deficiency was identified during the site inspection.	
	 F. Others The deficiencies identified during last audit (ref. 51117-ENT) on 17 November 2005 were rectified by the Contractor. 	

	Name	Signature	Date
Recorded by	KK Chan	16.	24 November 2005
Checked by	Dr. Priscilla Choy	N.F.	24 November 2005

Checklist Reference Number	51130-ENT	
Date	30 November 2005 (Wed)	
Time	1330 - 1630	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<i>A. Water Quality</i>No environmental deficiency was identified during the site inspection.	
51130E-01	 B. Air Quality The haul road at Portion D5 near the workshop was observed dry. The Contractor was reminded to water the haul road to avoid dust emission. 	C7
	<i>C. Noise</i>No environmental deficiency was identified during the site inspection.	
51130E-02	 D. Waste / Chemical Management General refuse was observed at the discharge point at Portion A (Mui Kong Tsuen). The Contractor was reminded to dispose of the refuse properly. 	E1iii
	<i>E. Permit / Licenses</i>No environmental deficiency was identified during the site inspection.	
	 F. Others The deficiencies identified during last audit (ref. 51123-ENT) on 23 November 2005 were rectified by the Contractor. 	

	Name	Signature	Date
Recorded by	KK Chan	1/2	30 November 2005
Checked by	Winniss Kong	Nes	30 November 2005

APPENDIX J EVENT ACTION PLANS

Appendix J - Event Action Plans

Event/Action Plan for Air Quality

EVENT	ACTION				
	ET	IEC	ER	Contractor	
ACTION LEVEL					
1. Exceedance for one	1. Identify source	1. Check monitoring data submitted by ET	1. Notify Contractor	1. Rectify any unacceptable practice	
sample	2. Inform ER & IEC	2. Check Contractor's working methods	2. Check monitoring data and Contractor's	2. Amend working methods if	
	3. Repeat measurement to confirm finding		working methods	appropriate	
	4. Increase monitoring frequency to daily				
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Submit proposals for remedial	
more consecutive samples	2. Inform ER & IEC	ET	in writing	actions to ER within 3 working days	
	3. Repeat measurement to confirm findings	2. Check Contractor's working methods	2. Notify Contractor	of notification	
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	2. Implement the agreed proposals	
	5. Discuss with ER & for remedial actions	possible remedial measure	4. Discuss with ET, IEC and Contractor on	3. Amend proposal if appropriate	
	required	4. Advise the ER & ET on the effectiveness	proposed remedial actions		
	6. If exceedance continues, arrange	of the proposed remedial measures	5. Ensure remedial actions properly		
	meeting with ER & IEC	5. Supervise the implementation of the	implemented		
	7. If exceedance stops, cease additional	remedial measures			
	monitoring				
LIMIT LEVEL					
1. Exceedance for one	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid	
sample	2. Inform ER & IEC and EPD	ET	in writing	further exceedance	
	3. Repeat measurement to confirm finding	2. Check Contractor's working methods	2. Notify Contractor	2. Submit proposals for remedial	
	4. Increase monitoring frequency to daily	3. Discuss with ET and Contractor on	3. Check Contractor's working methods	actions to ER within 3 working days	
	5. Assess effectiveness of Contractor's	possible remedial measure	4. Discuss with ET, IEC and Contractor on	of notification	

EVENT	ACTION				
LVLIVI	ET	IEC	ER	Contractor	
	remedial actions and keep EPD and ER &	4. Advise the ER & ET on the effectiveness	proposed remedial actions	3. Implement the agreed proposals	
	IEC informed of the results	of the proposed remedial measures	5. Ensure remedial actions properly	4. Amend proposal if appropriate	
		5. Supervise the implementation of the	implemented		
		remedial measures			
2. Exceedance for two or	1. Identify source	1. Checking monitoring data submitted by	1. Confirm receipt of notification of failure	1. Take immediate action to avoid	
more consecutive samples	2. Inform ER, IEC, Contractor and EPD	ET	in writing	further exceedance	
	the cause & actions taken for the	2. Discuss amongst ER, ET and Contractor	2. Notify Contractor	2. Submit proposals for remedial	
	exceedances	on possible remedial measures	3. Carry out analysis of Contractor's	actions to IEC, ER within 3 working	
	3. Repeat measurement to confirm findings	3. Review Contractor's remedial measures	working procedures to determine possible	days of notification	
	4. Increase monitoring frequency to daily	whenever necessary to ensure their	mitigation to be implemented	3. Implement the agreed proposals	
	5. Investigate the causes of exceedance	effectiveness and advise the ER	4. Discuss amongst ET, IEC and the	4. Resubmit proposals if problem	
	6. Carry out analysis of contractor's	accordingly	Contractor on proposed remedial actions	still not under control	
	working procedures to determine possible	4. Supervise the implementation of the	5. In consultation with IEC, agree with the	5. Stop the relevant portion of works	
	mitigation to be implemented.	remedial measures	contractor remedial measures to be	as determined by the ER until the	
	7. Arrange meeting with EPD, IEC and ER		implemented	exceedance is abated	
	to discuss the remedial actions to be taken		6. Ensure remedial measure are properly		
	8. Assess effectiveness of Contractor's		implemented		
	remedial actions and keep EPD and ER &		7. If exceedance continues, consider what		
	IEC informed of the results		portion of the work is responsible and		
	9. If exceedance stops, cease additional		instruct the Contractor to stop that portion		
	monitoring		of work until the exceedance is abated		

Event/Action Plan for Construction Noise

Exceedance		ACTIO	N	
Exceedance	ET	.IEC	ER	Contractor
Action Level	1. Discuss with the IEC and ER and seek to	1. Review the analyzed results submitted	1. Confirm receipt of notification of	1. Submit proposals for remedial
	identify potential noise source	by the ET	complaint and notify Contractor	actions to ER within three working
			immediately	days of notification
	2. Undertake noise measurement to	2. Review the proposed remedial measures	2. Check monitoring data trends and	2. Amend proposals if required by
	confirm the validity of complaint	by the Contractor and advise the ER & ET	Contractor's working methods	the Engineer
		accordingly		
	3. Inform ER&IEC in writing	3. Supervise the implementation of	3. Remind the Contractor of his contractual	3. Implement the remedial actions
	Discuss remedial actions required with	remedial measures	obligations and discuss with ET, IEC and	immediately upon instruction
	ER&IEC if an exceedance is recorded		Contractor on proposed remedial actions	
	4. Increase monitoring frequency to		4. Assess the efficacy of remedial actions	4. Liaise with the ER to optimize the
	demonstrate efficacy of remedial measures		and keep the Contractor informed	effectiveness of the agreed
				mitigation
	5. If exceedance continues, meet with		5. Inform complainant of actions taken	5. Amend proposal if appropriate
	ER&IEC to review implementation of			
	appropriate mitigation measures.			
	6. If exceedance stops, cease additional			
	monitoring			

Exceedance		ACTION				
Executance	ET	IEC	ER	Contractor		
Limit Level	1. Repeat measurement to confirm findings	1. Check monitoring data submitted by ET	1. Confirm receipt of notification of	1. Take immediate action to avoid		
			exceedance and notify Contractor	further exceedance		
	2. Investigate the cause of the exceedance	2. Review Contractor's remedial actions to	2. Check monitoring data trends and	2. Submit proposals for remedial		
	and identify the main source(s) of impact	assure their effectiveness and advise the	Contractor's working methods	actions to ER immediately not more		
		ER &ET accordingly		than 3 working days of notification		
	3. Inform ER&IEC and EPD in writing	3. Supervise the implementation of the	3. Discuss with ET, IEC and Contractor on	3. Amend proposals if required by		
		remedial measures	proposed remedial actions to be	the ER		
			implemented			
	4. Discuss remedial actions required with		4. Assess the efficacy of remedial actions	4. Implement remedial actions		
	ER&IEC		and keep the Contractor informed	immediately upon instruction		
	5. Increase monitoring frequency to		5. If exceedance continuous, consider what	5. Liaise with the ER to optimize the		
	demonstrate efficacy of remedial measures		portion of the work is responsible and	effectiveness of the agreed		
			instruct the Contractor to stop that portion	mitigation		
			of work until the exceedance is aborted			
	6. Assess efficacy of remedial actions and			6. Resubmit proposals if problem		
	keep ER & IEC informed of the results			still not under control		
	7. If exceedance continues, meet with			7. Stop the relevant portion of works		
	ER&IEC to identify appropriate mitigation			as determined by the ER until the		
	measures			exceedance is aborted		
	8. If exceedance stops, cease additional					
	monitoring					

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Types of Impacts	Mitigation Measures	Status
	• Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet.	^
	• A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones.	^
	• Vehicle washing facilities should be provided at every exit point.	^
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	^
	• Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.	۸
Construction Dust	• Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet.	۸
Dust	• The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials.	^
	• Any stockpile of dusty materials should be either covered entirely be impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	• All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	^
	• Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site.	۸
	• The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet.	۸
Construction Noise	 Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works. 	۸
	• Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	۸
	• Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS.	۸
	• Mobile plant should be sited as far away from NSRs as possible.	^
	• Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.	۸
	• Use quite plant and Working Method	^
	• Reduce the number of plant operating in critical areas close NSRs.	^

Appendix K - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
	Construct temporary and movable noise barriers	^
Water Quality	Construction Runoff and Drainage	
	• Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow.	^
	• Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates.	^
	• All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required	^
	• Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains.	^
	• Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	^
	• Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks.	۸
	• Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	^
	• Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains.	۸
	• All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor.	^
	Tunnelling Work	
	• Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps.	^
	• Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt.	^

Types of Impacts	Mitigation Measures	Status
	• Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill.	N/A
	General Construction Activities	
	• Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts.	۸
	• All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest).	^
	Sewage Effluent	
	• Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities.	^
	• It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans.	N/A
Waste	General	
	• Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan.	٨
	Storage, Collection and Transportation of Waste	
	• Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage.	^
	 Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits. 	^
	• Waste shall be removed on a daily basis.	^
	• Waste storage area shall be maintained and cleaned on a daily basis.	^
	• Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers.	^
	• Obtain necessary waste disposal permits from the appropriate authorities if they are required.	^
	• Wastes shall be disposed of at licensed waste disposal facilities.	^
	• Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.	۸
	• Maintain records of the quantities of wastes generated, recycled and disposed.	^

Types of Impacts	Mitigation Measures	Status
	Surplus Excavated Materials	
	• Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall.	^
	Construction and Demolition (C&D) Waste	
	• Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts.	^
	• The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage.	N/A
	• Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill.	^
	Chemical Waste	
	• Chemical waste that is produce during construction shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.	^
	 Containers used for the storage of chemical wastes should: a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; 	~
	b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD;c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations.	
	 The storage area for chemical wastes should: a. Be clearly labelled and used solely for the storage of chemical waste; b. Be enclosed on at least 3 sides; 	
	 b. Be enclosed on at least 5 sides; c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest; d. Have adequate ventilation; 	^
	e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary);f. Be arranged so that incompatible materials are adequately separated.	
	• Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD).	^

Types of Impacts	Mitigation Measures	Status
	General Refuse	
	• General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law.	^
	• Reusable rather than disposable dishware shall be used if feasible.	^
	• A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza.	N/A
	• Conduct a tree survey before commencement of the construction work.	^
Ecology	• All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission.	N/A
	• Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately.	N/A
	• Wild and uncontrolled fire shall be strictly prohibited	^
	• Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas.	N/A
	• Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided.	^
Landscape and Visual Impact	 Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively. 	۸
	 Measurement of vibration would also be carried out on a need basis during the piling work 	^

Remarks:	^	Compliance of mitigation measure;	Х	Non-compliance of mitigation measure;
	N/A	Not Applicable;	•	Non-compliance but rectified by the contractor

APPENDIX L CONSTRUCTION PROGRAMME

Data Date Run Date	20NOV05 26NOV05 16:41			3 N	IONTH R	OLLI	NG PR	OGI	RAM	ME		Monthly L Detailed V Progress Critical Ac	Vorks Pr Bar	ogr.(DWP))			
Act.		ctivity cription	Orig Dur	Early Start	Early Finish	% Compl	DWP % Compl.			Variance	SEP 24	OCT 25	NO\ 26		DEC 27	JAN 28 2 9 16 23 3	FEB 29	MAR 30
	AL & PRELIMINARI	•	12 0.	Clair		Compi	Compil	2 0.	riour		12 19 20	א <u>ן 10 17 24</u>	ן ז _ו י ויק		12 19 20	<u> 2 9 10 23 31</u>	ען סו <mark>ן סו</mark>	
		, STAGES & SECTIONS																
	NS OF THE WORKS																	
KD22	KD-22 Compl.Section 14 (0	1June05) 19Jun05	0		06FEB06	0		0	-232	-297							•	
PROGR	AMME RESTRAINTS																	
EXC05	LCK Contr.to erect Noise En	closure C3,C4 & I2	350	20JAN06	04JAN07	0		350	-177	-251								
SUBMIT	TALS & APPROVALS																	
	NG SUBMITTAL & APPRO		1			1												
8034	Prep.& Sub. Independ't Serv	v. Dwgs for SHT&T3&LCK	48	04AUG04A	18JAN06	98	100	48	-42	-334								
8024	Engineer Comment / Approv	e ENT ISD Submissions	18	06AUG04A	10DEC05	85	100	18	-102	-424								
8030	Res-sub. & Approv of ENT IS	SD	24	06SEP04A	17DEC05	55	100	24	-102	-406								
8035	Engineer Comment / Approv	re SHT&T3LCK ISD Sub.	24	13SEP04A	09MAR06	70	100	84	-42	-346								
8032	Engineer Comment / Approv	re SHT&T3&LCK CSD Sub.	18	250CT04A	18JAN06	80	100	48	6	-406								
8033	Re-sub. & Approv. of SHT &	T3 & LCK CSD	24	28JUN05A	23FEB06	60	100	24	-42	-406								J
SEM IN	TERFACE WITH SHT &	& Т3					1											
	FULL ENCLOSURE																	
2473	Apprv.for Det.Engineering of	f Encl.Vent.Fans	12	07JUL04A	03DEC05	99	100	12	108	-584								
	ERPASS		1			1												
2481	Apprv.for Det.Engineering of	f T3 Underpass	12	07JUL04A	03DEC05	99	100	12	108	-584								
	ighton - Kumagai			DETA		GLE'S		UNN	EL		Filter: 3 N Current P Target 1 F	MONTHS ROI IONTH ROLLII Proj: W13C Proj: BLRC			Date 24NOV0	LKJV/EN1 Revision Prog update Not	Chec	ke¢Approvec RB
	Joint Venture mavera Systems, Inc.										Sheet 1 o	roj: EOT5 f 45						

Activity Op/ Drug Early Ear	Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NO		DEC	JAN	FEB	MAR
LAI CHI KOK VIADUCT SUBMITTALS & APPROVALS EAM COPT/MTRL SUBMITTALS 8313 LCRVd-Sub. Endesure Lg sys (Ind Excision NEs) 78 0.2/U.0.4A 20OCT05A 100 0 - - - 8314 LCRVd-Sub. Endesure Lg sys (Ind Excision NEs) 18 0.5/U.0.6A 0.00 186 -62 8314 LCRVd-App. Endosure Lg sys (Ind Excision NEs) 18 0.7/DEC04A 0.0EC05 65 100 18 -46 - 8320 LCRVd-App. Endosure Lg sys (Ind Excision NEs) 18 0.7/DEC04A 0.0EC05 65 100 18 -46 70 8320 LCRVd-App. Endosure Lg sys (Ind Excision NEs) 18 0.7/DEC04A 0.0EC05 65 100 180 -46 70 BUTTERFLY VALLEY CONSTRUCTION WORKS SLOPE SY28.2 SIS-S3 SLOPE												25 3 10 17 24	26 31 7 14	21 2	27 3 5 12 19 26	28 2 9 16 23 3	29 30 6 13 20	30 27 6 13
EM CONVARTLE SUBMITTALS CONVARTLE SUBMITTALS CONVARUE CON	LAI CH	II KOK VIADUCT	- 1							1								
EM CONVARTLE SUBMITTALS CONVARTLE SUBMITTALS CONVARUE CON	SUBMI	TTALS & APPROVALS																
B313 LCKVd-Sub. Enclosure Lgt sys (ind Excision NEs) 78 Q2JUL04A Q2OCT05A 100 100 0 -62 B314 LCKVd-App. Endposure Lgt sys (ind Excision NEs) 18 0540 (044 0 9)UN06 80 100 156 166 226 B316 LCKVd-App. Endposure Lgt sys (ind Excision NEs) 18 07DEC044 10DEC05 65 100 18 46 686 B320 LCKVd-App. Elect Power sys (ind Excision NEs) 18 07DEC044 01DEC05 65 100 18 46 -88 B320 LCKVd-App. Elect Power sys (ind Excisi 180 07DEC044 01DEC05 65 100 18 46 -88 B320 LCKVd-App. Edet Power sys (ind Excisi 180 07DEC044 0.00 26 100 18 46 -88 B320 LCKVd-Rp. Edet Power sys (ind Excisi 180 0 20MAY05A 0 8JUL06 0 100 18 46 -70 B320 LCKVd-Rp. Edet Power sys (ind Excisi 180 0 8SEP05A 0 4JAN06 <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>																		
B314 LCKVd-App.Enclosure Lgt sys (incl Excision NEs) 18 05AUG04A 09JUN06 80 100 156 166 -226 B318 LCKVd-App. Elect Power sys (incl Excision NEs) 18 07DEC04A 10DEC06 65 100 18 46 -88 PROCUREMENT - MATERIAL B320 LCKVd-Proc & Manuf. Elect Power sys (incl Excisi 180 20MAY05A 08JUL06 65 100 180 46 -70 BUTTERFLY VALLEY CONSTRUCTION WORKS Store stratusentsmit gold. Nalls & Test (97nr.w/3rig) 18 08SEP05A 04JAN06 0 100 36 110 430 SLOPE EP-S2/8 SP-S3 Store stratusentsmit gold. Nalls & Test (97nr.w/3rig) 18 08SEP05A 04JAN06 0 100 36 10 430 SLOPE EV-S2 Excent Markatow Rolds & tests (97nr.w/3rig) 18 08SEP05A 04JAN06 0 100 10 430 SLOPE EV-S2 Excent Markatow Rolds & tests some soft) 22 05LAN06 0 100 100 110 430 <td></td> <td></td> <td>78</td> <td>02JUL04A</td> <td>200CT05A</td> <td>100</td> <td>100</td> <td>0</td> <td></td> <td>-62</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>			78	02JUL04A	200CT05A	100	100	0		-62								
B318 LCKVd-App. Elect Power sys (incl Excision NEs) 18 07DEC04A 100EC05 65 100 18 46 -88 PROCUREMENT - MATERIAL B320 LCKVd-Pro: & Manuf. Elect Power sys (incl Excision NEs) 180 20MAY05A 0BJUL06 65 100 180 46 -70 B320 LCKVd-Pro: & Manuf. Elect Power sys (incl Excision NEs) 180 20MAY05A 0BJUL06 65 100 180 46 -70 BUTTEREFLY VALLEY Construction WorkS SLOPE Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) SLOPE Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Excent statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Excent statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Excent statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.Roock Bolt's ETC) Image: Statustation Neol. Malt.	E&M E	QPT./MTRL.APPROVALS BY ENGINEER																
PROCUREMENT - MATERIAL 8320 Lock Vid-Proc & Manuf. Elect Power sys (mcl Excisi 180 20MAY05A 0.5UUL08 65 100 180 -46 -70 BUTTERFLY VALLEY CONSTRUCTION WORKS EARTHWORKS & SLOPEWORKS SLOPE 57-82 & SP-S3 SLOPE 57-82 & SP-S3 SL	8314	LCKVd-App.Enclosure Lgt sys (incl Excision NEs)	18	05AUG04A	09JUN06	80	100	156	-166	-226								
8320 LCKVd-Proc & Manuf. Elect Power sys (incl Excisi 180 20MAY05A 08JUL06 65 100 180 46 -70 BUTTERFLY VALLEY CONSTRUCTION WORKS EARTHWORKS & SLOPEWORKS SLOPE SP-S2 & SP-S3 SLOPE SP-S2 & SP-S2/S3 hydro-seeding & tensar mat 24 05JAN06 0 100 24 237 -430 SLOPE SP-S2 & Slope excavation (rock & some soft) 82 23JUL05A 15NOV05A 100 100 2 -103 -187 2689 BV-S2/9 (South)Slope excvin (rock & some soft) 82 23JUL05A 15NOV05A 100 100 2 -103 -114 2695 BV-S2/9 (South)Slope excvin (rock & some soft) 22 21DEC05 05 100 2 -103 -11	8318	B LCKVd-App. Elect Power sys (incl Excision NEs)	18	07DEC04A	10DEC05	65	100	18	-46	-88								
BUTTERFLY VALLEY CONSTRUCTION WORKS EARTHWORKS & SLOPEWORKS SLOPE SP-52 & SP-53 SLOPE SP-52 & SP-52 & SP-53 SLOPE SP-52 & S	PROCL	JREMENT - MATERIAL																
CONSTRUCTION WORKS EARTHWORKS & SLOPE WORKS SLOPE SP-52 & SP-53 SUPE SP-52 & SP-53 SUPE SP-52 (S S) INALSOCK BOLTS ETC) SLOPE SP-52/S3 Inst.Soil Nails & Test (97nr.w/3rig) 18 08SEP05A 04JAN06 0 100 24 237 430 SLOPE BV-52/S3 Inst.Soil Nails & Test (97nr.w/3rig) 18 08SEP05A 04JAN06 0 100 24 237 430 SLOPE BV-52/ SLOPE SP-52/S3 Inst.Soil Nails & Test (97nr.w/3rig) 18 08SEP05A 15NOV05A 100 24 237 430 SLOPE BV-52/ SLOPE SP-52/S2 EXCAVATION (SOFT & ROCK) 2688 BV-52/9 (South)Slope excvtn (rock & some soft) 82 23JUL05A 15NOV05A 100 20 -103 -184 2669 BV-52/9 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 21 -103 -171 2664 BV-52/9 Inst.Rock bolts & Test (Arr.w1.rig)	8320	CKVd-Proc & Manuf. Elect Power sys (incl Excisi	180	20MAY05A	08JUL06	65	100	180	-46	-70				-				
EARTHWORKS & SLOPEWORKS SLOPE SP-\$28 & SP-\$3 SLOPE SP-\$28 & SP-\$3 SLOPE SP-\$28 SINU NAILS ROCK BOLTS ETC) 1110 SP-\$2/\$3 Inst.Soil Nails & Test (97n: w/3rig) 18 08SEP05A 04JAN06 0 100 36 110 430 3798 SP-\$2/\$3 Inst.Soil Nails & Test (97n: w/3rig) 18 08SEP05A 04JAN06 0 100 24 237 430 SLOPE SP-\$28 SP-\$2/\$3 Inst.Soil Nails & Test (97n: w/3rig) 18 08SEP05A 04JAN06 0 100 24 237 430 SLOPE SP-\$28 SP-\$2/\$3 Inst.Soil Nails & Test (97n: w/3rig) 18 08SEP05A 100 100 24 237 430 SLOPE SP-\$28 Slope excavation (rock & some soft) 82 23JUL05A 15NOV05A 100 20 103 184 2698 BV-\$2/9 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 103 171 SLOPE STABILSATION (South)Slope excvtn (rock & some soft) 2 21DEC05 09JAN05 0 1	BUTTE	RFLY VALLEY				1	1	1										
SLOPE SP-S2 & SP-S2 SLOPE STABILISATION (SOLT NAILS,ROCK BOLTS ETC) 1110 SP-S2/S3 Inst.Soil Nails & Test (97nr.w/3rig) 18 08SEP05A 04JAN06 0 100 36 110 -430 3798 SP-S2/S3 hydro-seeding & tensar mat 24 05JAN06 09FEB06 0 100 24 237 -430 SLOPE BV-S2 2688 BV-S2/8 Slope excavation (rock & some soft) 82 23JUL05A 15NOV05A 100 100 -117 -110 -117 2692 BV-S2/9 (South)Slope excvtn (rock & some soft) 83 05SEP05A 13DEC05 50 100 20 -103 -114 -	CONST	RUCTION WORKS																
SLOPE STABILISATION (SOIL NAILS ROCK BOLTS ETC) 1110 SP-S2/S3 Inst.Soil Nails & Test (9/rn.w/3rig) 18 08SEP05A 04JAN06 0 100 36 110 -430 3798 SP-S2/S3 Inst.Soil Nails & Test (9/rn.w/3rig) 18 08SEP05A 04JAN06 0 100 24 237 -430 SLOPE SV-S2 EXCAVATION (SOFT & ROCK) 2689 BV-S2/8 Slope excavation (rock & some soft) 82 23JUL05A 15NOV05A 100 0 -1977 2692 BV-S2/9 (South)Slope excvtn (rock & some soft) 82 23JUL05A 15NOV05A 100 100 20 -103 -184 2695 BV-S2/9 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 20 -103 -184 SLOPE STABILISATION (SOIL NAILS ROCK BOLTS ETC)	EARTH	WORKS & SLOPEWORKS																
1110 SP-S2/S3 Inst.Soil Nails & Test (97nr.w/3rig) 18 08SEP05A 04JAN06 0 100 36 110 -430 3798 SP-S2/S3 hydro-seeding & tensar mat 24 05JAN06 09FEB06 0 100 24 237 -430 SLOPE EV-S2 EXCAVLTON (SOFT & ROCK) 2699 BV-S2/8 Slope excavation (rock & some soft) 82 23JUL05A 15NOV05A 100 100 20 -103 -184 2692 BV-S2/9 (South)Slope excvtn (rock & some soft) 82 21DEC05 09JAN06 0 100 22 -103 -171 SLOPE STABILISATION (SOIL NAILS,ROCK BOLTS ETC) 2694 BV-S2/9 Inst.Rock bolts & Test (4nr.w/1.rig) 5 21NOV05 25NOV05 0 100 21 -103 -171 3664 BV-S2/9 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 22 243 -273 2698 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 25NOV05 0 100 5 -103 -171 3664																		
3798 SP-S2/S3 hydro-seeding & tensar mat 24 05JAN06 09FEB06 0 100 24 237 -430 SLOPE BV-S2 EXCAVATION (SOFT & ROCK) 2689 BV-S2/8 Slope excavation (rock & some soft) 82 23JUL05A 15NOV05A 100 100 0 -197 2692 BV-S2/9 (South)Slope excvtn (rock & some soft) 82 23JUL05A 15NOV05A 100 20 -103 -184 2695 BV-S2/10 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 -103 -171 2694 BV-S2/9 Inst.Rock bolts & Test (Anr.w/1.rig) 5 21NOV05 25NOV05 0 100 21 -103 -171 3664 BV-S2/9 Row B2 Soil Nails & Test (Anr.w/1.rig) 5 21NOV05 25NOV05 0 100 21 -103 -171 2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 21 -103 -171 2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 3								1								3		
Image: Normal Sector											_					L.		
EXCAVATION (SOFT & ROCK) EXCAVATION (SOFT & ROCK) 82 23JUL05A 15NOV05A 100 0 -197 2692 BV-S2/8 Slope excvtn (rock & some soft) 83 05SEP05A 13DEC05 50 100 20 -103 -184 2692 BV-S2/9 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 -103 -171 2695 BV-S2/10 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 -103 -171 SLOPE STABILISATION (SOIL NAILS, ROCK BOLTS ETC)	3798	3 SP-S2/S3 hydro-seeding & tensar mat	24	05JAN06	09FEB06	0	100	24	237	-430								
2689 BV-S2/8 Slope excavation (rock & some soft) 82 23JUL05A 15NOV05A 100 100 0 -197 2692 BV-S2/9 (South)Slope excvtn (rock & some soft) 83 05SEP05A 13DEC05 50 100 20 -103 -184 2695 BV-S2/10 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 -103 -171 SLOPE STABILISATION (SOIL NAILS.ROCK BOLTS ETC) 2 12DEC05 09JAN05 0 100 5 -103 -171 3664 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 5 21NOV05 25NOV05 0 100 21 -103 -171 2691 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 21 21NOV05 14DEC05 0 100 21 -103 -171 2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 22 243 -273 2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 10JAN06 0 100 11 -103 -171											_							
2692 BV-S2/9 (South)Slope excvtn (rock & some soft) 83 05SEP05A 13DEC05 50 100 20 -103 -184 2695 BV-S2/10 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 -103 -171 SLOPE STABILISATION (SOIL NAILS,ROCK BOLTS ETC) 2694 BV-S2/9 Inst.Rock bolts & Test (4nr.w/1.rig) 5 21NOV05 25NOV05 0 100 5 -103 -171 3664 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 21 21NOV05 25NOV05 0 100 21 -103 -171 2691 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 21 21NOV05 24DEC05 0 100 21 -103 -171 2696 BV-S2/9 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 0 100 21 -103 -171 2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 0 100 11 -103 -171			00	00 11 11 05 4		100	100	0		407								
2632 DV 62/0 (County)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 -103 -171 2695 BV-S2/10 (South)Slope excvtn (rock & some soft) 22 12DEC05 09JAN06 0 100 22 -103 -171 SLOPE STABILISATION (SOIL NAILS, ROCK BOLTS ETC) 2694 BV-S2/9 Inst.Rock bolts & Test (4nr.w/1.rig) 5 21NOV05 25NOV05 0 100 5 -103 -171 3664 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 21 21NOV05 14DEC05 0 100 21 -103 -171 2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 22 243 -273 2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 10JAN06 0 100 11 -103 -171	2089	BV-52/8 Slope excavation (rock & some soit)	82	ZJULUDA	ISNOVUSA	100	100	0		-197								
SLOPE STABILISATION (SOIL NAILS,ROCK BOLTS ETC) 2694 BV-S2/9 Inst.Rock bolts & Test (4nr.w/1.rig) 5 21 NOV05 25NOV05 0 100 5 -103 -171 3664 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 21 21 NOV05 14DEC05 0 100 21 -103 -171 2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 22 243 -273 2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 10JAN06 0 100 11 -103 -171	2692	2 BV-S2/9 (South)Slope excvtn (rock & some soft)	83	05SEP05A	13DEC05	50	100	20	-103	-184								
2694 BV-S2/9 Inst.Rock bolts & Test (4nr.w/1.rig) 5 21NOV05 25NOV05 0 100 5 -103 -171 3664 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 21 21NOV05 14DEC05 0 100 21 -103 -171 2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 22 243 -273 2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 10JAN06 0 100 11 -103 -171	2695	5 BV-S2/10 (South)Slope excvtn (rock & some soft)	22	12DEC05	09JAN06	0	100	22	-103	-171								
3664 BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig 21 21 NOV05 14DEC05 0 100 21 -103 -171 2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 22 243 -273 2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 10JAN06 0 100 11 -103 -171	SLOPE S	TABILISATION (SOIL NAILS, ROCK BOLTS ETC)					1											
2691 BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig) 22 30NOV05 24DEC05 0 100 22 243 -273 2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 10JAN06 0 100 11 -103 -171			_	21NOV05		0	100	5	-103	-171								
2696 BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig 11 28DEC05 10JAN06 0 100 11 -103 -171	3664	BV-S2/9 Row B2 Soil Nails & Test 38nr.w/1.rig	21	21NOV05	14DEC05	0	100	21	-103	-171								
		BV-S2/8 Inst.Rock bolts & Test (60nr.w/3.rig)	22	30NOV05	24DEC05	0	100	22	243	-273								
HYDRO-SEEDING & TENSAR MAT 3805 BV-S2 Berm 8 hydro-seeding & tensar mat 12 21DEC05 06JAN06 0 100 12 259 -183 3811 BV-S2 Berm 9 hydro-seeding & tensar mat 12 10JAN06 23JAN06 0 100 12 233 -183 3812 BV-S2 Berm 10 hydro-seeding & tensar mat 12 27JAN06 17FEB06 0 12 230 -171		BV-S2/10 Row B3 Soil Nails & Test 39nr.w/2.rig	11	28DEC05	10JAN06	0	100	11	-103	-171								
3805 BV-S2 Berm 8 hydro-seeding & tensar mat 12 21DEC05 06JAN06 0 100 12 259 -183 3811 BV-S2 Berm 9 hydro-seeding & tensar mat 12 10JAN06 23JAN06 0 100 12 233 -183 3812 BV-S2 Berm 10 hydro-seeding & tensar mat 12 27JAN06 17FEB06 0 12 230 -171	HYDRO-S																	
3811 BV-S2 Berm 9 hydro-seeding & tensar mat 12 10JAN06 23JAN06 0 100 12 233 -183 3812 BV-S2 Berm 10 hydro-seeding & tensar mat 12 27JAN06 17FEB06 0 12 230 -171	3805		12			0	100											
3812 BV-S2 Berm 10 hydro-seeding & tensar mat 12 27JAN06 17FEB06 0 12 230 -171	3811	BV-S2 Berm 9 hydro-seeding & tensar mat	12	10JAN06	23JAN06	0	100	12	233	-183								
	3812	2 BV-S2 Berm 10 hydro-seeding & tensar mat	12	27JAN06	17FEB06	0		12	230	-171								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ост	NO	v	DEC	JAN	FEB	MAR
ID	Description	Dur	Start	Finish		Compl.					25	26	i ⊥21_29	27 3 ¦5 12 19 26	28	29 0 6 13 20 2	30
SURFACE	DRAINAGE								,		5 10 17 24			5 5 12 19 20	2 9 10 23 5	00 13 20 4	
3694	BV-S2 Berm 7 Surface drainage	14	25APR05A	03DEC05	20	100	12	231	-266								
3695	BV-S2 Berm 8 Surface drainage	14	05DEC05	20DEC05	0	100	14	231	-183								
SURFACE 3694 3695 3696 3697	BV-S2 Berm 9 Surface drainage	14	21DEC05	09JAN06	0	100	14	231	-183								
3697	BV-S2 Berm 10 Surface drainage	14	11JAN06	26JAN06	0		14	230	-171								
SLOPE E	3V-S3				1	1			1								
COMPACT	ED FILLING																
1987	BV-S3 Compact Fill to +56.0mPD ch.1+740 to 1+860	36	20JUN05A	15DEC05	80	100	22	-116	-307								
HYDRO-SE	EDING & TENSAR MAT																
3806	BV-S3 hydro-seeding & tensarmat to +41.0mPD	60	16DEC05	07MAR06	0	100	60	191	-307								
	DRAINAGE																
1981	BV-S3 Slope Surface Drainage +33.5mPD	12	16DEC05	31DEC05	0	100	12	117	-355]		
1981 1982 1983	BV-S3 Slope Surface Drainage +41.0mPD	37	03JAN06	22FEB06	0	100	37	117	-344					ĺ			
1983	BV-S3 Slope Surface Drainage +48.5mPD	50	23FEB06	26APR06	0	100	50	117	-344								
SLOPE E	3V-S4																
	ABILISATION (SOIL NAILS, ROCK BOLTS ETC)				1	1											
2352	BV-S4/4b Row A2/A3 Soil Nail & Test 28nr.w/2rig	13	11AUG05A	10DEC05	60	100	18	120	-462								
2352 2358	BV-S4/4a Row A2/A3 Soil Nail & Test 67nr.w/2rig	19	11AUG05A	10DEC05	60	100	18	120	-364								
SLOPE FIN		-															
1139	11NW&434 BV-S4/1-2-3bcd-4b Hydro-seed/Tensarmat	18	30NOV05	20DEC05	0	100	18	118	-377								
2380	BV-S4/3a-4a & 5 hydro-seeding & tensarmat	12	21DEC05	06JAN06	0	100	12	118	-349								
SURFACE	DRAINAGE				1	1			1					_			
3705	BV-S4/3 Surface Drainage	8	17MAR05A	29NOV05	25	100	8	118	-463]			
3705 3706	BV-S4/4 Surface Drainage	12	12DEC05	24DEC05	0	100	12	120	-373								
SLOPE S	SP-S1																
	DRAINAGE			001101101		165	-					<u> </u>					
3711	Sp-S1/4 Surface Drainage	7	06JUL04A	28NOV05	40	100	7	290	-394								
RC STR	UCTURES																
RETAINI	NG WALL BV-R1																
CONCRET																	
1145	BV-R1(A) RC Base Slab ch.2+060	18	21JAN06	18FEB06	0	100	18	-32	-214								
1145 1146	BV-R1(A) RC Ret.Wall ch.2+060	18	06FEB06	25FEB06	0		18	-2	-214								

Act.	Activity	Orig		Early	%				Variance		OCT 25		10V 26	DE0		JAN 28	FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 2	4 31 7	14 21 µ	28 5 12 í	19 26 2	9 16 23 Å	30 6 13 20	27 6 13
	E WORKS					1			1	-								
1143	BV-R1(C) Pile Capping Beam	18	20FEB06	11MAR06	0		18	-14	-163									
1147	BV-R1(B) RC Base Slab ch.2+070 to B1(BP wall)	18	20FEB06	11MAR06	0		18	-32	-220									
EXCAVAT	ION (SOFT & ROCK)		1	1														
2700	BV-R1 Excavation (BV-S2/8 rock)	61	23JUL05A	10DEC05	0	100	18	697	-201									
RETAIN	ING WALL BV-R2				1	1	1	1	1									
CONCRE	TE WORKS									1								
1116	BV-R2 (7) Capping Beam and wall	30	21NOV05	24DEC05	0	100	30	116	-273	1								
1117	BV-R2 (8) Capping Beam and wall	30	05JAN06	16FEB06	0	100	30	110	-279									
BACKFILL																		
1122	BV-R2(A&B) Granular Drain & Compacted Backfill	36	07APR05A	16FEB06	5	100	36	112	-207									
1126	BV-R2(C) Granular Drain & Compacted Backfill	6	17FEB06	23FEB06	0	100	6	160	0									
STEPPE	D CHANNEL & BOX CULVERT	1	1	1	'	1	1	1	1									
	TEWORKS																	
1911	Box culvert bays (32to43) ch.2+010 to 2+110	55	20SEP05A	20MAY06	15	100	140	-148	-292				÷					
1161	Box culvert bays (44&45) ch.2+110 to 2+140	18	21NOV05*	20JAN06	0	100	50	-32	-176									
EXCAVAT	ION (SOFT & ROCK)			1	1	1		I										
1912	Box culvert rock exc.bay 5-15 Ch.2+010 to 2+110	60	20JUL05A	13DEC05	50	100	20	-148	-191									
	IEADWALLS		<u> </u>	<u> </u>		1												
INLET HE					1					-						-		
3715	Inlet headwall @SP-S2/3	30	28NOV05	04JAN06	0	100	30	261	-412									
3796	Inlet headwall ch.1+810	66	16DEC05	14MAR06	0	100	66	209	-307									
3797	Inlet headwall ch.1+830	66	16DEC05	14MAR06	0	100	66	209	-307									
WSD W	ORKS	1		I	1	1	1	1	1									
	0 MAIN DIVERSION									1								
10	Inst.900.dia pipe (incl.thrust blocks) westside	90	19JUL05A	07DEC05	70	100	15	-19	-300				÷					
	Inst.DN900 pipe (incl.thrust blocks) to BV-S4	66	01AUG05A	07DEC05	70	100	15	-19	-318				┿					
3163 1175 1176	DN900 main clean/pressure test & WSD approve	54	08DEC05	31DEC05	0	100	24	-22	-331						_			
1175	DN900 connection by WSD	12	01JAN06	12JAN06	0	100	12	-22	-397									
1176	DN900 WSD Diversion Implemented	0		12JAN06	0	100	0	-22	-343	-						•		
																-		

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP 24	OCT 25	NO 26		DEC 27	JAN 28	FEB 29	MAR
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	24 12 19 26	3 10 17 24	31 7 14	o 4_21_2	27 8 5 12 19 26	28 29 16 23	29 30 6 13 20	30 27 6 13
WSD 2x6	00 MAIN DIVERSION						-										
1169	Inst.2xDN600 WSD Pipe down BV-S2/6-7	90	21JUL05A	30MAR06	50	100	102	71	-330				T				
1165	Construct DN600 pipe tunnel	66	26SEP05A	08DEC05	30		16	-144	-235				÷				
1167	Inst.DN600 WSD Pipe along BV-S2/8 (CH140>200)	40	310CT05A	15DEC05	0	100	22	86	-45				÷				
1163	Inst.DN600 WSD Pipe along BV-S2/8 (CH140>45)	30	21NOV05	24DEC05	0	100	30	88	-141								
1164	Inst.DN600 WSD Pipe in Pipe Tunnel	18	09DEC05	31DEC05	0	100	18	-90	-217								
1166	Construct DN600 Pipe Bridge 'D' (CH225>280)	30	28DEC05	09FEB06	0	100	30	88	-312								
WSD 200) MAIN	1		I	1	1	1										-
11	Inst.DN200 pipe (incl.thrust blocks) to BV-S4	60	03OCT05A	20JAN06	10	100	50	-45	-359				1				
2340	DN200 connection by WSD	12	14JAN06	25JAN06	0	100	12	-56	-445								
3164	DN200 main clean/pressure test & WSD approve	54	26JAN06	20MAR06	0	100	54	-56	-445	-							
TERRAI	N MITIGATION	1		I	1	1	1	1	I								-
NTMM - I	3V-S2																
2392	NTMM - Constr.Peforated Drain Channel	24	11JUL05A	03DEC05	80	100	12	-103	-255	-							
2350	NTMM - Afforestation of Area	60	25FEB06	12MAY06	0	100	60	164	-316								
NTMM - (CULVERT 'A'	-				1	1										
SOIL STAB	ILISATION (SOIL NAILS, ROCK BOLTS ETC)]							
2384	Culvert 'A' Prep.access for Soil Nails Ch.2+140	8	21JAN06	07FEB06	0	100	8	164	-221								
2385	Culvert A-Soil Nails & Test ch.2+140 19nr.w/1rig	11	08FEB06	20FEB06	0	100	11	164	-221								
2386	Culvert 'A' - excavate gabion benches Ch.2+140	4	21FEB06	24FEB06	0	100	4	164	-221]
FINISHES		1															-
2387	Culvert 'A' - place gabions Ch.2+140	4	25FEB06	01MAR06	0		4	620	-221								B I
RECREA	ATED STREAM			-					-								
3808	Recreated stream DN525 pipe (east) ch.1+740	18	21NOV05	10DEC05	0	100	18	42	-442								
1927	Recreated stream (east) ch.1+720 to 2+010	64	05JAN06	28MAR06	0		64	24	-114			—					-
3810	Recreated stream pond [east) ch.1+920	36	15FEB06	28MAR06	0		36	197	-114	<u> </u>		—					-
	N WORKS - NOISE BARRIERS & ENCLOSURES	1		I 													1
1.	ARRIER (SB)					1	1										
2741	SB Barrier.FndsRC Base (C2)	58	16DEC05	04MAR06	0	100	58	-46	-150								

	A						-		., .	SEP	ОСТ	NOV		DEC	JAN	FEB	MAR
Act. ID	Activity Description	Orig Dur	Early Start	Early Finish		DWP % Compl.				24	25	26		27	20	20	20
	EMI-ENCLOSURE [SB)	Dui	Otart	T IIIIOIT	Compi.	Compi.	Dui	Tiout	any mio	12 19 26 3	10 17 24	31 7 14	21 28 5 1	2 19 26 2	20 2 9 16 23 3	0 6 13 20	27 6 13
	SB Semi-Encl.Fnds RC Base (C4)	23	28NOV05	23DEC05	0	100	23	-177	-223								
2739	SB Semi-Encl.Fnds RC Base (C3,C4,I2)	51	28NOV05*	06FEB06	0	100	51	-200	-237								
2733	SB Semi-Encl.Fnds RC Base (C3)	20	24DEC05	19JAN06	0	100	20	-177	-267								
2737	SB Semi-Encl.Fnds RC Base (I2)	14	24DEC05	12JAN06	0		14	-171	-223								
	OADWORKS & FINISHES	1				I	1	1 1	<u> </u>								
1	- FORMATION																
FILLING	BV Compact.Fill to Form.ch.1+920 to 2+020	04	14JUN04A	24DEC05	80	100	30	-158	-249								
1103	BV Compact.Fill to Form.cn. 1+920 to 2+020	04	14JUN04A	24DEC05	00	100	30	-156	-249					_			
1102	BV Compact.Fill to Form.ch.2+020 - 2+200	48	11AUG04A	24DEC05	80	100	30	-158	-285								
2732	BV Compact.Fill to Form.ch.1+860 to 1+920	78	03OCT05A	20JAN06	20	100	50	-106	-227								
DRAINAG	E	1			1	I	1	1 1									
	SB/NB Sth.Appr.Rd.Drainage ch.2+030 - 2+200	114	28NOV05	25APR06	0	100	114	-200	-261								
2727	BV.Appr.Rd.Drainage ch.1+780 to 1+920	62	16DEC05	09MAR06	0	100	62	-116	-199								
1178	BV.Appr.Rd.Drainage ch.1+920 to 1+960	44	28DEC05	25FEB06	0	100	44	-130	-249								
ROADS	FINISHES	1			1												
	BV CLP Inst.HV cable duct to SP	90	20JAN06	19MAY06	0		90	-157	-229					dwg	2810A		
														_			
2742	TCSS Ducts NB & SB Carriageway ch.1+800 to 1+900	90	10FEB06	02JUN06	0		90	-116	-175								
EVA RO	ADWORKS & FINISHES																
SB (EAS	T SIDE) EVA ROADWORKS																
FILLING		40	0.01001005				10										
1980	BV Fill Temp.covered culvert ch.2+000	12	21NOV05	03DEC05	0		12	16	-114								
2378	BV Fill to Formation (east) ch.1+840 - 1+980	24	05DEC05	04JAN06	0		24	16	-114								
DRAINAGE																	
1979	SB EVA rd.drainage (east) ch.2+000 to 2+200	31	11APR05A	11JAN06	75	100	12	112	-152								
1978	SB EVA rd.drain testing (east) ch.2+000 to 2+200	18	12JAN06	09FEB06	0	100	18	112	-152								
	N WORK-SHEK LEI PUI WATER TREATMENT PLA	NT				l 	I 	ı I									
2747	Soilid Barrier Type II - Structural Steelwork	30	14SEP05A	08NOV05A	100	100	0		-219								
2749	Soilid Barrier Type III - Structural Steelwork	24	14SEP05A	08NOV05A	100	100	0		-176								
2748	Soilid Barrier Type I - Structural Steelwork	18	15SEP05A	08NOV05A	100	100	0		-201								

Act.	Activity	Orig		Early	%	DWP %				SEP 24	OCT 25	NOV 26		DEC 27	JAN 28	FEB 29	MAR
		Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 24	31 7 14	21 28 5	12 19 26 i	2 9 16 23	30 6 13 20	27 6 1
	ON WORK-SHEK LEI PUI WATER TREATMENT PL/ Soilid Barrier Type IV - Structural Steelwork	18	16SEP05A	08NOV05A	100	100	0		-158								
2150									-150								
2751	Soilid Barrier Type II - Cladding	30	06FEB06*	11MAR06	0	100	30	-191	-285								
2752	Soilid Barrier Type I - Cladding	18	06FEB06	25FEB06	0	100	18	-185	-255								
2753	Soilid Barrier Type III - Cladding	24	06FEB06	04MAR06	0	100	24	-185	-237								
2754	Soilid Barrier Type IV - Cladding	18	06FEB06	25FEB06	0		18	-179	-213								
ENT SC	OUTH PORTAL VENTILATION BUILDING	1			1	1	1	1									
SUBMIT	TTALS & APPROVALS																
	QPT.& MATERIAL.SUBMITTALS																
	EntSpBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	25JAN06	95	100	54	-114	-265								
8204	EntSpBldg-Sub.TVF, Ductworks & Control sys	78	02JUL04A	21NOV05	99	100	1	-114	-191								
8212	EntSpBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	25NOV05	99	100	5	12	-82								
8210	EntSpBldg-Sub.MVAC mech.vent. sys	54	03AUG04A	210CT05A	100	100	0		-138								
8207	EntSpBldg-Sub.FS wet sys	54	05AUG04A	25NOV05	99	100	5	-12	-205								
8208	EntSpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	18JAN06	95	50	48	-36	-70								
8200	EntSpBldg-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-90	-244								
1922	SP.Bldg Prep & submit louvre details	24	19NOV04A	03DEC05	50	100	12	-24	-214								
1942	SP.Bldg Prep & sub aluminium cladding	24	19NOV04A	04JAN06	50	100	12	-48	-238								
1940	SP.Bldg Prep & sub balustrade & metal wks	24	20JAN05A	03DEC05	50	100	12	-78	-212								
1944	SP.Bldg Prep & sub fall arrest system	24	01FEB05A	10DEC05	50		12	30	-106								
8205	EntSpBldg-Sub.PD irrig. sys	54	04FEB05A	25JAN06	85	100	54	-12	-260								
1918	SP.Bldg Prep & submit door & window detail	24	17FEB05A	10DEC05	50		12	-24	-160								
E&M EC	QPT.& MATERIAL APPROVALS		I	I	1	1	1	I									1
	EntSpBldg-App. HV power dist. sys	18	14JUL04A	10DEC05	95	100	18	-168	-226								
6002	EntSpBldg-App. LV power dist. sys	18	13AUG04A	10DEC05	90	100	18	-174	-202								
8491	EntSpBldg-App. building related luminaires	18	18AUG04A	10DEC05	90	100	18	-108	-167								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	OCT		ov .	DEC	JA		FEB	MAR
ID	Description	Dur		Finish	Compl.	Compl.	Dur	Float	arly Finis	24 12 19 26	25 3 10 17 24	4 <mark>,31 ,7 ,</mark> 1	6 4_21_28	27 5 12 19	28 26 2 9 1	6 ₁ 23 ₁ 3	29 0 ₁ 6 ₁ 13 20	30 27 6 13
E&M EC	PT.& MATERIAL APPROVALS																	
6006	EntSpBldg-App. FS wet sys	18	04SEP04A	10DEC05	80	100	18	-12	-200									
6036	EntSpBldg-App. FS AFA & FM200 sys	18	14SEP04A	10DEC05	70	100	18	12	-77									
6192	EntSpBldg-App. of CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-90	-166									
6005	EntSpBldg-App. MVAC mech.vent. sys	18	23SEP04A	10DEC05	70	100	18	-42	-163									
6003	EntSpBldg-App. PD cleans. & flush water sys	18	04NOV04A	10DEC05	78	100	18	-12	-206									
6742	EntSpBldg-App. MVAC MCC, power & control sys	18	12NOV04A	10DEC05	80	100	18	-114	-211									
6760	EntSpBldg-App. TVF, Ductworks & Control sys	18	12NOV04A	10DEC05	85	100	18	-114	-190									
7615	EntSpBldg-App. HV/LV main & submain cable sys	18	07DEC04A	10DEC05	80	100	18	-156	-178									
6013	EntSpBldg-App. MVAC Package AC Unit sys	18	01FEB05A	10DEC05	90	0	18	24	-34									
1939	SP.Bldg Approve louvre details	24	07APR05A	10DEC05	50		18	-24	-196									
6004	EntSpBldg-App. PD irrig. sys	18	05MAY05A	10DEC05	30	100	18	-12	-206									
1919	SP.Bldg Approve door & window details	24	07MAY05A	10DEC05	50		18	-24	-136									
1947	SP.Bldg Approve slate cladding design	24	15JUN05A	10DEC05	50		18	-24	-196									
1945	SP.Bldg Approve fall arrest system	24	140CT05A	10DEC05	50		18	30	-82									
1941	SP.Bldg Approve balustrade & metal works	24	05DEC05	04JAN06	0	100	24	-78	-212									
1943	SP.Bldg Approve aluminium cladding	24	12DEC05	11JAN06	0		24	-48	-220									
PROCU	REMENT - MATERIAL																	
	EntSpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	29JUL06	50	90	180	-186	-226									+
6193	EntSpBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	08JUL06	20	60	180	-90	-148									+
6743	EntSpBldg-Proc & Manuf. MCC, power & control sys	180	25MAR05A	08JUL06	20	80	180	-114	-193									
6012	EntSpBldg-Proc & Manuf. FS wet sys	120	06JUN05A	25APR06	30	100	120	-12	-182									+
6761	EntSpBldg-Proc & Manuf. TVF,Ductwks & Cont'l sys	180	09JUN05A	08JUL06	35	70	180	-78	-160									+
6008	EntSpBldg-Proc & Manuf. LV power dist. equip't	180	12DEC05	29JUL06	0	80	180	-174	-202									+
6009	EntSpBldg-Proc & Manuf. MVAC mech.vent. sys	120	12DEC05	18MAY06	0	80	120	-42	-163									<u> </u>
																		-

0 - 1	A -theiter	Oria	F ank i	F a alta	0/		Dave	T - 4 - 1	\/	SEP	ОСТ	NO\	/	DEC	JAN	FEB	MAR
Act.	Activity Description	Orig Dur	Early Start	Early Finish	% Compl.				Variance	24	25 3 10 17 24	26		27	20	20	20
	REMENT - MATERIAL	Dui	Otart	1 111011	oompi.	Compi.	Dui	rioat	any mine	12 19 26	3 10 17 24	31 7 14	21 28 5	12 19 26	2 9 16 23	30 6 13 20	27 6 13
		100	1005005	10140/00	0	100	100	40	200								
6010	EntSpBldg-Proc & Manuf. Cleans & flush water sys	120	12DEC05	18MAY06	0	100	120	-12	-206								
6011	EntSpBldg-Proc & Manuf. PD irrig. sys	120	12DEC05	18MAY06	0	100	120	-12	-206								_
0011		120	1202003			100	120	-12	-200								
7616	EntSpBldg-Proc & Manuf. HV/LV cable	180	12DEC05	29JUL06	0	70	180	-156	-178								
														_			
8492	EntSpBldg-Proc & Manf bldg related luminaires	180	12DEC05	29JUL06	0	60	180	-108	-167							1	
6079	EntSpBldg-Proc & Manuf. FS AFA & FM200 sys	120	08FEB06	06JUL06	0	10	120	-28	-117								
																	_
ABWF	WORKS																
1951	SP.Bldg Procure aluminium cladding	180	19APR05A	03DEC05	80	80	12	-48	-10								
1950	SP.Bldg Procure balustrade & metal works	60	21APR05A	03DEC05	80	100	12	-84	-68								
										Γ 1							
2030	SP.Bldg Initial deliver balust & metal works	0	24FEB06		0		0	-84	0								,
	RUCTION																
SUBST	RUCTURE																
1188	SP.Bldg RC Fnd & Drainage GL.H-S/10-12	24	14MAY05A	280CT05A	100	100	0		-125								
SUPER	STRUCTURE																
RC WO	RKS																
	IAGEWAY & CENTRAL RESERVE			1		1	1	1									
1194	SP.Bldg Nth Bound C/Way RC Base Slab	18	14MAY05A	12NOV05A	100	100	0		-130								
		-		0.51.01/05		400	_										
1195	SP.Bldg Nth Bound C/Way RC Ret. Wall W1	24	07SEP05A	25NOV05	90	100	5	-85	-117								
1190	SP.Bldg RC Cols. & Walls to 1FL.GL.H-S/10-12	10	210CT05A	08DEC05	50	100	16	-99	-148								
1109	SF. Bidg NO COIS. & Wails to TE.GE.T-5/10-12	10	21001034	USDEC05	50	100		-33	-140					-			
1190	SP.Bldg RC Walls to Tanks/Pits GL.H-S/10-12	18	210CT05A	08DEC05	50	100	16	-99	-142								
				0022000													
1191	SP.Bldg RC S/Slab 1FL.+72.50mPD GL.H-S/10-12	18	03DEC05	23DEC05	0	100	18	-99	-137								
1192	SP.Bldg RC Cols.& Walls to 2FL.GL.H-S/10-12	18	13DEC05	05JAN06	0	100	18	-99	-131								
1193	SP.Bldg RC S/Slab LPL.+75.80mPD GL.H-S/10-12	12	29DEC05	12JAN06	0	100	12	-99	-131								
1196															_		
	SP.Bldg - RC Trans Slab 2FL.+80.45mPD GL.H-S/2-7	20	06JAN06	06FEB06	0	100	20	-99	-125								
1197 1198 SB CARRI 1206		40		2055200			10	00	104	-							
1197	SP.Bldg RC Cols.& Walls to 3.FL.GL.H-T/7-3	18	23JAN06	20FEB06	0		18	-98	-121								
1100	SP.Bldg RC S/Slab U2 FL.+81.15mPD GL.H-T/7-3	12	18FEB06	03MAR06	0		12	-98	-119	-							-
1190	ог. Diug NO 0/01ab 02 ГЕ.+01. 1011ГD GE.П-1/1-3	12	IOFEDUO				12	-90	-119								
SB CARR	AGEWAY			I	1	1	1	1	1								-
1206	SP.Bldg Sth Bound C/Way RC Base Slab	18	28JUL05A	03DEC05	70	100	12	-72	-166			1					
										- 1							

Act.	Activity	Orig	Early	Early	%				Variance		OCT 25	NOV 26		DEC 27	JAN 28	FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 24	31 7 14 2	1 28	5 12 19 26 2	2 9 16 23	30 6 13	20 27 6 13
SB CARRI							1										
	SP.Bldg Sth Bound C/Way RC Ret Wall W2	29	20OCT05A	17DEC05	50	100	24	-84	-154								
1208	SP.Bldg - RC Trans Slab 2FL.+80.45mPD GL.H-S/1-2	15	19DEC05	07JAN06	0	100	15	-84	-112								
1209	SP.Bldg RC Cols.& Walls to 3FL.GL.H-T/1-3	18	23JAN06	20FEB06	0		18	-99	-127								
1210	SP.Bldg RC S/Slab U2FL.+81.15mPD GL.H-T/1-3	12	21FEB06	06MAR06	0		12	-99	-127								
	ECTURAL & BUILDER'S WORKS				1												
-	R'S WORK	_															
1219	SP.Bldg.W/Proof Tank/Pits & Test GF GL.H-S/10-12	18	07FEB06	27FEB06	0		18	-87	-125								
1220	SP.Bldg.Plinths GL.	12	07FEB06	20FEB06	0		12	-87	-125	-							
1526	SP.Bldg. Wet Trades GL	18	24FEB06	16MAR06	0		18	-74	-128		_						
EAGLE	S NEST TUNNEL	1			1	1											
SUBMIT	TALS & APPROVALS																
E&M EQ	QPT./ MTRL.DETAIL SUBMITTAL																
	EntRtNb-Sub.Tunnel Lgt sys	78	02JUL04A	200CT05A	100	100	0		-272								
8217	EntRtNb-Sub.TVS control sys	54	02JUL04A	25JAN06	95	100	54	-90	-226								
8220	EntRtSb&VA-Sub.TVS control sys	54	02JUL04A	25JAN06	95	100	54	-90	-238								
0220		04	0200204/(200/1100		100			200								
8223	EntRtSb&VA-Sub.Tunnel Lgt sys	78	02JUL04A	20OCT05A	100	100	0		-275								
8215	EntRtNb-Sub.FS AFA & Linear sys	54	05JUL04A	25NOV05	99	100	5	-222	-393								
8219	EntRtSb&VA-Sub.FS AFA & Linear sys	54	05JUL04A	25NOV05	99	100	5	-222	-402								
8218	EntRtNb-Sub.TVS in Tunnel	54	07JUL04A	21NOV05	99	100	1	-216	-317								
8224	EntRtSb&VA-Sub.TVS in Tunnel	54	07JUL04A	21NOV05	99	100	1	-216	-329								
8213	EntRtNb-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-120	-322								
8221	EntRtSb&VA-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-120	-328								
F&M FC	QPT./MTRL.APPROVAL BY ENGINEER	1			1		1										
	EntRtSb&VA-App. TVS in Tunnel	18	29JUL04A	10DEC05	85	100	18	-216	-328								
7621	EntRtNb-App. TVS in Tunnel	18	29JUL04A	10DEC05	85	100	18	-216	-316								
6808	EntRtSb&VA-App. Tunnel Lgt sys	18	05AUG04A	07DEC05	80	100	15	-225	-298								

Act.	Activity	Orig	Early	Early	%		Rom	Total	Variance	SEP	ОСТ		NOV		DEC	JAN		FEB	MAR
ID	Description	Dur	Start	Finish		Compl.					25	24 31	26	21.28	27	28	23.30	29) 6 ₁ 13 20 4	30
F&M F	QPT./MTRL.APPROVAL BY ENGINEER	1	I	I	· ·	· ·	1	1				24 51	- 14				25 50		
	EntRtNb-App. Tunnel Lgt sys	18	05AUG04A	10DEC05	80	100	18	-222	-298										
6802	EntRtSb&VA-App. LV main & submain dist. sys	18	13AUG04A	10DEC05	80	100	18	-204	-316										
6882	EntRtNb-App. LV main & submain dist. sys	18	13AUG04A	10DEC05	80	100	18	-192	-306										
6785	EntRtSb&VA-App. FS AFA & Linear sys	18	14SEP04A	10DEC05	70	100	18	-222	-397										
6880	EntRtNb-App. FS AFA & Linear sys	18	14SEP04A	10DEC05	70	100	18	-222	-388										
6798	EntRtSb&VA-App. CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-120	-250										
6877	EntRtNb-App. CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-120	-244										
6795	EntRtSb&VA-App. TVS control sys	18	12NOV04A	10DEC05	70	100	18	-90	-184										
6884	EntRtNb-App. TVS control sys	18	12NOV04A	10DEC05	70	100	18	-90	-172										
DESIGN	& ENGINEERING																		
PERMA	NENT WORKS																		
TUNNE	-																		
1657	Design/ICE Check Tunnel Clading	24	21NOV05	17DEC05	0	100	24	-57	-167				1						
1668	Eng Approve Dsg X-passage/Adit Fire Doors	12	21NOV05	03DEC05	0	100	12	-140	-343				1						
1669	Issue Constr Dwgs X-passage/Adit Fire Doors	0		03DEC05	0	100	0	-140	-336					•	•				
1659	Eng Approve Dsg Tunnel Clading	12	19DEC05	04JAN06	0	100	12	-57	-167										
1658	Issue Constr Dwgs Tunnel Clading	0		04JAN06	0	100	0	-57	-160							•			
PROCU	REMENT - MATERIAL																		
TUNNEI	-																		
1685	Order/Manufact/Del Fire Doors	50	05DEC05	11FEB06	0	100	50	-140	-236										
1660	Order/Manufact/Del Tunnel Cladding	200	05JAN06	12SEP06	0	30	200	-57	-160										
NORTH	BOUND TUNNEL																		
6879	EntRtNb-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	21AUG06	20	95	180	-157	-263										
6883 6885	EntRtNb-Proc & Manuf. FS AFA & Linear sys	180	25MAR05A	08JUL06	20	100	180	-222	-370										
6885	EntRtNb-Proc & Manuf. ES Cabling	180	20MAY05A	08JUL06	65	100	180	-192	-288							<u> </u>			
7622	EntRtNb-Proc & Manuf. TVS in Tunnel	180	09JUN05A	08JUL06	35	100	180	-216	-298										
		1	I	1	1	1	1	1		1	1					1			L

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ост	NOV		DEC	JAN	FEB	MAR
ID	Description	Dur		Finish		Compl.	Dur	Float	arly Finis	24 12 19 26	25 3 10 17 24	26 31 7 14	21 28 5 í	27 12 ₁ 19 26	28 2 9 16 23	29 30 6 13 20	27 6 13
NORTH	BOUND TUNNEL																
6881	EntRtNb-Proc & Manuf. Tunnel Lgt sys	180	12DEC05	29JUL06	0	100	180	-222	-298								
SOUTH	BOUND TUNNEL & V.A TUNNEL																
6786	EntRtSb&VA-Proc & Manuf. FS AFA & Linear sys	180	25MAR05A	08JUL06	20	100	180	-222	-379								
6799	EntRtSb&VA-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	15AUG06	20	100	180	-152	-264								
6803	EntRtSb&VA-Proc & Manuf. ES Cabling	180	20MAY05A	08JUL06	65	100	180	-204	-298								
7619	EntRtSb&VA-Proc & Manuf. TVS in Tunnel	180	09JUN05A	08JUL06	35	100	180	-216	-310								
6809	EntRtSb&VA-Proc & Manuf. Tunnel Lgt sys	180	08DEC05	26JUL06	0	100	180	-225	-298				•				<u> </u>
CONST	RUCTION WORKS																
TUNNEI	PREPARATION WORKS																
	. LINING																
SOUTH PO		0.1	40050054	00007054	100	100	0	1	400								
3178	Erect OHVD Form SB at SP	24	12SEP05A	280CT05A	100	100	0		-169								
NORTH	BOUND TUNNEL DRIVE																
	. INVERT																
NORTH PO		00		07007054	100	100	0	1	454								
3206	NB Kicker/form part Service Trough (fr.NP) 148m	22	21SEP05A		100	100	0		-151								
3207	NB Kicker/form part Service Trough (fr.NP) 129m	19	280CT05A	23NOV05	88	100	3	-105	-152								
3208	NB Kicker/form part Service Trough (fr.NP) 118m	30	24NOV05	30DEC05	0	100	30	-105	-137								
3182	NB exc.grnd/foul water drain trough 149m (fr.NP)	28	130CT05A	07NOV05A	100	100	0		-267								
3184	NB exc.grnd/foul water drain trough 139m(fr.NP)	27	07NOV05A	03DEC05	50	100	12	-13	-246								
3183	NB exc.grnd/foul water drain trough 128m(fr.NP)	24	08NOV05A	03DEC05	50	100	12	-13	-271								
3185	NB exc.grnd/foul water drain trough 150m(fr.NP)	28	12NOV05A	03DEC05	50	100	12	-13	-216								
3186	NB exc.grnd/foul water drain trough 148m(fr.NP)	27	05DEC05	07JAN06	0	100	27	-13	-219								
3187	NB exc.grnd/foul water drain trough 129m(fr.NP)	24	09JAN06	13FEB06	0	100	24	-13	-224								
3188	NB exc.grnd/foul water drain trough 118m(fr.NP)	39	16JAN06	09MAR06	0	30	39	-13	-210								
3192	NB Invert Cleaning (fr.NP 149m)	24	130CT05A	03DEC05	50	100	12	-1	-287								
3193	NB Invert Cleaning (fr.NP 128m)	22	290CT05A	03DEC05	50	100	12	-1	-265								

Act.	Activity	Orig	Early	Early	%				Variance		OCT 25	NOV 26	DEC 27	JAN 28	FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26 3	10 17 24 3	1 7 14 21	28 5 12 19 26	2 9 16 23	30 6 13 20	27 6 13
NORTH PC				1												
3194	NB Invert Cleaning (fr.NP 139m)	23	07NOV05A	03DEC05	50	100	12	-1	-242							
3195	NB Invert Cleaning (fr.NP 150m)	24	12NOV05A	03DEC05	50	100	12	-1	-213							
3196	NB Invert Cleaning (fr.NP 148m)	24	15DEC05	14JAN06	0		24	-10	-222							
3197	NB Invert Cleaning (fr.NP 129m)	22	18JAN06	20FEB06	0		22	-12	-224							
3198	NB Invert Cleaning (fr.NP 118m)	20	22FEB06	16MAR06	0		20	-13	-210							
3360	NB Foulwater Gulley ENF-35 to ENF-36 [50m]	11	130CT05A	280CT05A	100	100	0		-193							
3359	NB Foulwater Gulley ENF-34 to ENF-35 [50m]	11	290CT05A	07NOV05A	100	100	0		-190							
3358	NB Foulwater Gulley ENF-33 to ENF-34 [49m]	11	08NOV05A	25NOV05	50	100	5	-93	-195							
3357	NB Foulwater Gulley ENF-32 to ENF-33 [49m]	11	26NOV05	08DEC05	0		11	-93	-195			•				
3356	NB Foulwater Gulley ENF-31 to ENF-32 [50m]	11	09DEC05	21DEC05	0		11	-93	-195							
3355	NB Foulwater Gulley ENF-30 to ENF-31 [49m]	11	22DEC05	06JAN06	0		11	-93	-195							
3354	NB Foulwater Gulley ENF-29 to ENF-30 [49m]	11	07JAN06	19JAN06	0		11	-93	-195							
3353	NB Foulwater Gulley ENF-28 to ENF-29 [49m]	11	20JAN06	09FEB06	0		11	-93	-195							
3352	NB Foulwater Gulley ENF-27 to ENF-28 [50m]	11	10FEB06	22FEB06	0		11	-93	-195							
3351	NB Foulwater Gulley ENF-26 to ENF-27 [49m]	11	23FEB06	07MAR06	0		11	-93	-195							
3446	NB Ground water ENG-35 to ENG-36 [50m]	11	12OCT05A	290CT05A	100	100	0		-197							
3445	NB Ground water ENG-34 to ENG-35 [50m]	11	310CT05A	10NOV05A	100	100	0		-196							
3444	NB Ground water ENG-33 to ENG-34 [49m]	11	11NOV05A	26NOV05	50	100	6	-94	-199							
3443	NB Ground water ENG-32 to ENG-33 [49m]	11	28NOV05	09DEC05	0	100	11	-94	-199			•				_
3442	NB Ground water ENG-31 to ENG-32 [50m]	11	10DEC05	22DEC05	0	100	11	-94	-199							
3441	NB Ground water ENG-30 to ENG-31 [49m]	11	23DEC05	07JAN06	0		11	-94	-199							
3440	NB Ground water ENG-29 to ENG-30 [49m]	11	09JAN06	20JAN06	0		11	-94	-199							
3439	NB Ground water ENG-28 to ENG-29 [49m]	11	21JAN06	10FEB06	0		11	-94	-199							
3438	NB Ground water ENG-27 to ENG-28 [50m]	11	11FEB06	23FEB06	0		11	-94	-199							
																_

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	SEP 24	OCT 25	NO\ 26		DEC 27	JAN 28	FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 24	1 <mark>31 7 1</mark> 14	21 28	5 12 19 26	2 9 16 23	30 6 13 20	27 6 13
NORTH PC	NB Ground water ENG-26 to ENG-27 [49m]	11	24FEB06	08MAR06	0		11	-94	-199								
SOUTH PC	DRTAL			1													
3226	NB Kicker/form part Service Trough (fr.SP) 253m	35	22JUL05A	280CT05A	100	100	0		-181								
3227	NB Kicker/form part Service Trough (fr.SP) 90m	13	29OCT05A	29NOV05	41	100	8	-94	-195								
3228	NB Kicker/form part Service Trough (fr.SP) 146m	20	30NOV05	22DEC05	0	100	20	-94	-189								
3229	NB Kicker/form part Service Trough (fr.SP) 100m	14	23DEC05	11JAN06	0	100	14	-94	-181								
3230	NB Kicker/form part Service Trough (fr.SP) 199m	28	12JAN06	21FEB06	0	100	28	-94	-178								
3210	NB exc.grnd/foul water drain trough 253m(fr.SP)	50	20DEC05	27FEB06	0	100	50	-57	-301								
	NB Invert Cleaning [fr.SP] 253m	18	20DEC05	12JAN06	0	100	18	-57	-266								
3324	NB Foulwater Gulley ENF-1A to ENF-1 [44m]	10	06JAN06	17JAN06	0		10	-57	-218								
3325	NB Foulwater Gulley ENF-1 to ENF-2 [50m]	11	18JAN06	07FEB06	0		11	-57	-218								
3326	NB Foulwater Gulley ENF-2 to ENF-3 [53m]	12	08FEB06	21FEB06	0		12	-57	-218								
3327	NB Foulwater Gulley ENF-3 to ENF-4 [51m]	11	22FEB06	06MAR06	0		11	-57	-218								
3412	NB Ground water ENG-1B to ENG-2 [50m]	11	06JAN06	18JAN06	0		11	-48	-218								
3410	NB Ground water ENG-1C to ENG-1B [44m]	14	19JAN06	11FEB06	0		14	63	-218								
3413	NB Ground water ENG-2 to ENG-3 [53m]	12	19JAN06	09FEB06	0		12	-48	-218								
3414	NB Ground water ENG-3 to ENG-4 [51m]	11	10FEB06	22FEB06	0		11	-48	-218								
3411	NB Ground water ENG-1A to ENG-1B	6	13FEB06	18FEB06	0		6	63	-218								
3415	NB Ground water ENG-4 to ENG-5 [51m]	11	23FEB06	07MAR06	0		11	-48	-218								
TUNNEL	LINING	· ·															
NORTH PC																	
	NB NP Arch Lining 150m Tch.2+280 to 2+130	30	140CT05A	10NOV05A	100	100	0		-148								
3241	NB NP Arch Lining 150m Tch.2+130 to 1+980	30	11NOV05A		39	100	18	-124	-144								
3242	NB NP Arch Lining 150m Tch.1+980 to 1+830	30	12DEC05	18JAN06	0	100	30	-120	-144								
3243	NB NP Arch Lining 157m Tch.1+830 to 1+673 VA	36	19JAN06	09MAR06	0		36	-120	-144								
3250	NB NP OHVD 150m Tch.2+280 to 2+130	30	150CT05A	22NOV05	95	100	2	-126	-146								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NC	ov.	DEC	JAN	FEB	MAR
ID	Description	Dur	Start	Finish	Compl.	Compl.					25	31 7 1	6	27 8 5 12 19 26 2	28	29 0 6 13 20 2	30
NORTH P	•								,	12 13 20							
3251	NB NP OHVD 150m Tch.2+130 to 1+980	30	23NOV05	29DEC05	0	100	30	-126	-146								
3252	NB NP OHVD 150m Tch.1+980 to 1+830	30	30DEC05	11FEB06	0		30	-126	-146								
3253	NB NP OHVD 157m Tch.1+830 to 1+673 VA	40	13FEB06	30MAR06	0		40	-126	-146								
SOUTH PO																	
	NB SP Arch Lining 150m Tch.1+213 to 1+363	42	08OCT05A	22NOV05	96	100	2	-135	-147								
3312	NB SP Arch Lining 150m Tch.1+363 to 1+513	42	23NOV05	13JAN06	0	100	42	-130	-147								
3313	NB SP Arch Lining 130m Tch.1+513 to 1+643	36	14JAN06	04MAR06	0		36	-128	-147								╸╿
3314	NB NP OHVD 150m Tch.1+063 to 1+213	30	23SEP05A	310CT05A	100	100	0		-164								
3315	NB NP OHVD 150m Tch.1+213 to 1+363	30	01NOV05A	19DEC05	17	100	25	-135	-164				t				
3316	NB NP OHVD 150m Tch.1+363 to 1+513	30	20DEC05	26JAN06	0	100	30	-135	-152								
3317	NB NP OHVD 130m Tch.1+513 to 1+643	38	27JAN06	20MAR06	0		38	-135	-152								
	FINISHING WORKS				1	1											
	NB service trough 150m Tch.3+030 to 2+880 fr.NP	23	20SEP05A	310CT05A	100	100	0		-254			•					
3528	NB service trough 150m Tch.2+880 to 2+730 fr.NP	23	06OCT05A	09NOV05A	100	100	0		-239								
3529	NB service trough 150m Tch.2+730 to 2+580 fr.NP	23	04NOV05A	14DEC05	8	100	21	-189	-246				t				
3530	NB service trough 150m Tch.2+580 to 2+430 fr.NP	23	15DEC05	13JAN06	0	100	23	-189	-239								
3531	NB service trough 150m Tch.2+430 to 2+280 fr.NP	23	14JAN06	17FEB06	0		23	-189	-232								
3532	NB service trough 150m Tch.2+280 to 2+130 fr.NP	23	18FEB06	16MAR06	0		23	-189	-225								
3537	NB service trough 150m Tch.1+063 to 1+213 fr.SP	23	21NOV05	16DEC05	0	100	23	-133	-195								
3538	NB service trough 150m Tch.1+213 to 1+363 fr.SP	23	17DEC05	16JAN06	0	100	23	-133	-176								
3539	NB service trough 150m Tch.1+363 to 1+513 fr.SP	23	17JAN06	20FEB06	0	100	23	-133	-157								
3540	NB service trough 160m Tch.1+513 to 1+673 fr.SP	24	21FEB06	20MAR06	0	100	24	-133	-142								
3511	NB NP 200 main 183m Tch.3+063 to 2+880 fr.NP	23	21NOV05	16DEC05	0	100	23	-233	-306				Þ				
3512	NB NP 200 main 150m Tch.2+880 to 2+730 fr.NP	23	17DEC05	16JAN06	0	100	23	-233	-305								
3513	NB NP 200 main 150m Tch.2+730 to 2+580 fr.NP	23	17JAN06	20FEB06	0	100	23	-233	-298								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NO		DEC	JAN	FEB	MAR
ID	Description	Dur	Start	Finish	Compl.					24 12 19 26	25 3 10 17 24	26 31 _714	i ∣21 µ28	27 5 12 19 26	28 2 9 16 23	29 30 6 13 20 j	30 27 6 13
in constant of the second seco	TROUGH & UTILITIES			1													
3514	NB NP 200 main 150m Tch.2+580 to 2+430 fr.NP	23	21FEB06	18MAR06	0	100	23	-233	-291								
3520	NB SP 200 main 150m Tch.1+063 to 1+213 fr.SP	23	25NOV05	21DEC05	0	100	23	-133	-203								
3521	NB SP 200 main 150m Tch.1+213 to 1+363 fr.SP	23	22DEC05	20JAN06	0	100	23	-133	-184								
3522	NB SP 200 main 150m Tch.1+363 to 1+513 fr.SP	23	21JAN06	24FEB06	0		23	-133	-165								
3640	NB NP - 50% TCSS Containment KD6	60	18FEB06	04MAY06	0		60	-151	-232								
DRAINAGE	E & RC SLAB	1		1	1	1											
3583	NB Invert Drainage & RC.Slab - rightside 650m	54	21NOV05	25JAN06	0	100	54	-31	-156								
3587	NB Invert Drainage & RC.Slab - leftside 650m	54	12DEC05	23FEB06	0	100	54	1	-156								
3588	NB Invert Drainage & RC.Slab - leftside 650m	54	24FEB06	03MAY06	0		54	1	-156								
WALL PAN	IELS	1		1	1	1	1										
3606	NB VE Panel Support System - rightside 650m	23	12DEC05	10JAN06	0	100	23	-98	-144								
3607	NB VE Panel Support System - rightside 650m	23	11JAN06	14FEB06	0		23	-98	-144								
3608	NB VE Panel Support System - rightside 650m	23	15FEB06	13MAR06	0		23	-98	-144	•							
TUNNEL	VENTILATION SYSTEM	-1		1		1		· · · · ·									
TUNNEL V	ENTILATION				-												
6896	EntRtNb-TVS Tunnel vent. & SE 1st fix	72	05JAN06	07APR06	0	100	72	-96	-178								
TUNNEL	DRIVE SOUTHBOUND																
0	INVERT																
NORTH PC			10007070	(0) (0 - 1	100	100	-	1 1									
	SB Kicker/form part Service Trough (fr.NP) 152m	22	180CT05A		100	100	0		-146								
	SB Kicker/form part Service Trough (fr.NP) 142m	19	19NOV05A	09DEC05	9	100	17	-90	-144								
1913	SB Kicker/form part Service Trough (fr.NP) 213m	30	10DEC05	17JAN06	0	100	30	-90	-141								
1306	SB exc.grnd/foul water drain trough 146m (fr.NP)	27	31AUG05A	250CT05A	100	100	0		-318								
	SB exc.grnd/foul water drain trough 156m (fr.NP)	28	260CT05A	08NOV05A	100	100	0		-297								
1569	SB exc.grnd/foul water drain trough 162m (fr.NP)	30	09NOV05A	10DEC05	40	100	18	-66	-295								
1570	SB exc.grnd/foul water drain trough 152m(fr.NP)	28	12DEC05	16JAN06	0	100	28	-66	-296								
1569 1570 1579 1593	SB exc.grnd/foul water drain trough 151m(fr.NP)	28	17JAN06	25FEB06	0	100	28	-66	-293								1
1593	SB Invert Cleaning (fr.NP) 146m	24	31AUG05A	03DEC05	50	100	12	-65	-349								
				1		1										1	

Act.	Activity	Orig	Early	Early	%	DWP %			Variance	SEP 24	0CT 25		NO 26		DEC 27		JAN 28	FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	5 3 10 17	24 3	1 7 14	21 28	5 12 19	26 2	9 16 23 3	2.9 D 6 13 20	27 6 13
NORTH PO	RTAL																		
1594	SB Invert Cleaning (fr.NP) 156m	20	270CT05A	03DEC05	50	100	12	-65	-316										
1595	SB Invert Cleaning (fr.NP) 162m	22	07NOV05A	05DEC05	40	100	13	-43	-287										
1596	SB Invert Cleaning (fr.NP) 152m	18	06DEC05	28DEC05	0	100	18	-43	-278										
1597	SB Invert Cleaning (fr.NP) 150m	18	13DEC05	05JAN06	0	100	18	-43	-253										
1598	SB Invert Cleaning (fr.NP) 137m	12	06JAN06	19JAN06	0	100	12	-43	-239							I			
1599	SB Invert Cleaning (fr.NP) 152m	18	20JAN06	17FEB06	0		18	-28	-233										
3406	SB Foulwater Gulley ESF-38 to ESF-39 [50m]	11	04OCT05A	220CT05A	100	100	0		-233										
3405	SB Foulwater Gulley ESF-37 to ESF-38 [50m]	11	240CT05A	250CT05A	100	100	0		-224										
3404	SB Foulwater Gulley ESF-36 to ESF-37 [50m]	11	260CT05A	270CT05A	100	100	0		-215										
3403	SB Foulwater Gulley ESF-35 to ESF-36 [50m]	11	280CT05A	02NOV05A	100	100	0		-209										
3402	SB Foulwater Gulley ESF-34 to ESF-35 [50m]	11	03NOV05A	08NOV05A	100	100	0		-203										
3401	SB Foulwater Gulley ESF-33 to ESF-34 [52m]	11	09NOV05A	11NOV05A	100	100	0		-195										
3400	SB Foulwater Gulley ESF-32 to ESF-33 [50m]	11	12NOV05A	25NOV05	50		5	-65	-196										
3399	SB Foulwater Gulley ESF-31 to ESF-32 [101m]	22	26NOV05	21DEC05	0		22	-65	-196										
3398	SB Foulwater Gulley ESF-30 to ESF-31 [51m]	11	22DEC05	06JAN06	0		11	-65	-196										
3397	SB Foulwater Gulley ESF-29 to ESF-30 [51m]	11	07JAN06	19JAN06	0		11	-65	-196										
3396	SB Foulwater Gulley ESF-28 to ESF-29 [50m]	11	20JAN06	09FEB06	0		11	-65	-196										
3395	SB Foulwater Gulley ESF-27 to ESF-28 [51m]	11	10FEB06	22FEB06	0		11	-65	-196										
3394	SB Foulwater Gulley ESF-26 to ESF-27 [51m]	11	23FEB06	07MAR06	0		11	-65	-196										
3493	SB Ground water ESG-38 to ESG-39 [50m]	11	03OCT05A	250CT05A	100	100	0		-235										
3492	SB Ground water ESG-37 to ESG-38 [50m]	11	260CT05A	280CT05A	100	100	0		-215										
3491	SB Ground water ESG-36 to ESG-37 [50m]	11	290CT05A	310CT05A	100	100	0		-206]						
3490	SB Ground water ESG-35 to ESG-36 [50m]	11	01NOV05A	07NOV05A	100	100	0		-201										
3489	SB Ground water ESG-34 to ESG-35 [50m]	11	08NOV05A	19NOV05A	100	100	0		-201										

ID Description Dur Start Finish Compl. Dur Finish Compl. Compl. Dur Finish Compl. Compl. Finish Compl. Compl. Finish Compl. Finish Finish Compl. <th>Act.</th> <th>Activity</th> <th>Orig</th> <th>Early</th> <th>Early</th> <th>%</th> <th>DWP %</th> <th>Rem</th> <th>Total</th> <th>Variance</th> <th>SEP</th> <th>ОСТ</th> <th>NO</th> <th></th> <th>DEC</th> <th>JAN</th> <th>FEB</th> <th>MAR</th>	Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NO		DEC	JAN	FEB	MAR
06/07/10/2014 06/07/2014 11 21/00/05 02/02/05 0 100 11 82 2-01 04/07 SB Ground water ESG-33 to ESG-34 (52m) 11 03/02/05 10 11 82 140 04/07 SB Ground water ESG-31 to ESG-32 (51m) 11 100 11 82 144 04/08 SB Ground water ESG-30 to ESG-31 (51m) 11 100/05 0.0 11 82 144 04/08 SB Ground water ESG-30 to ESG-30 (51m) 11 11/04/06 0.0 11 82 144 04/08 SB Ground water ESG-32 to ESG-30 (51m) 11 11/04/06 0.0 11 82 144 04/08 SB Ground water ESG-32 to ESG-30 (51m) 11 11/04/06 0.0 11 82 144 04/07 SB Ground water ESG-32 to ESG-30 (51m) 11 17/17 11/1 82 144 82 144 82 144 82 144 14 82 144 82 144 82 160 100 12 131 188 186 186 186 186 <th></th> <th>•</th> <th></th> <th></th> <th></th> <th></th> <th>Compl.</th> <th>Dur</th> <th>Float</th> <th>arly Finis</th> <th>24 12 19 26</th> <th>25 3 10 17 24</th> <th>26 31 7 14</th> <th>21 28 5</th> <th>27 12 19 26</th> <th>28 2 9 16 23</th> <th>29 30 6 13 20</th> <th>30 27 6 13</th>		•					Compl.	Dur	Float	arly Finis	24 12 19 26	25 3 10 17 24	26 31 7 14	21 28 5	27 12 19 26	28 2 9 16 23	29 30 6 13 20	30 27 6 13
SOUTH ACTION South Fight Structure Sout																		
SOUTH ACTION South Fight Structure Sout	3488	SB Ground water ESG-33 to ESG-34 [52m]	11	21NOV05	02DEC05	0	100	11	-82	-201								
SOUTH ACTION South Fight Structure Sout	3487	SB Ground water ESG-32 to ESG-33 [50m]	11	03DEC05	15DEC05	0		11	-82	-194								
SOUTH ACTION South Fight Structure Sout	3486	SB Ground water ESG-31 to ESG-32 [51m]	11	16DEC05	30DEC05	0		11	-82	-194								
SOUTH ACTION South Fight Structure Sout	3485	SB Ground water ESG-30 to ESG-31 [51m]	11	31DEC05	13JAN06	0		11	-82	-194								
SOUTH ACTION South Fight Structure Sout	3488 3487 3486 3485 3484 3483 3483	SB Ground water ESG-29 to ESG-30 [51m]	11	14JAN06	26JAN06	0		11	-82	-194								
SOUTH ACTION South Fight Structure Sout	3483	SB Ground water ESG-28 to ESG-29 [50m]	11	27JAN06	16FEB06	0		11	-82	-194								
3742 SB Kicker/form part Service Trough (fr.SP) 150m 22 07OCT05A 03DEC05 45 100 12 -131 -188 3743 SB Kicker/form part Service Trough (fr.SP) 150m 22 05DEC05 31DEC05 0 100 22 -131 -188 3744 SB Kicker/form part Service Trough (fr.SP) 192m 27 03JAN06 10FEB06 0 100 27 -123 -188 1586 SB exc.grnd/foul water drain trough 342m 60 21NOV05 09FEB06 0 100 25 -99 -279 1583 SB exc.grnd/foul water drain trough 99m(fr.SP) 25 26NOV05 24DEC05 0 100 41 35 -253 3166 SB Invert Cleaning (fr.SP 342m) 48 12DEC05 10JAN06 0 100 48 -32 -242 1311 SB Invert Cleaning (fr.SP) 239m 66 28DEC05 10JAN06 0 10 48 -32 -242 3369 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 23JAN06 0 11 -99 -188 3369 SB Foulwa	3482	SB Ground water ESG-27 to ESG-28 [51m]	11	17FEB06	01MAR06	0		11	-82	-194								▶
3743 SB Kicker/form part Service Trough (fr.SP) 150m 22 05DEC05 31DEC05 0 100 22 -131 -188 3743 SB Kicker/form part Service Trough (fr.SP) 192m 27 03JAN06 10FEB06 0 100 27 -123 -188 1566 SB exc.gmd/foul water drain trough 342m 60 21NOV05 09FEB06 0 100 60 -32 -242 1683 SB exc.gmd/foul water drain trough 89m(fr.SP) 25 26NOV05 24DEC05 0 100 41 35 -253 3166 SB Invert Cleaning (fr.SP 342m) 48 12DEC05 16FEB06 0 100 48 -32 -242 1311 SB Invert Cleaning (fr.SP) 239m 66 28DEC05 23MAR06 0 100 48 -32 -242 3368 SB Foulwater Gulley ESF-1 to ESF-2 [48m] 11 28DEC05 10JAN06 0 11 -99 -188 3369 SB Foulwater Gulley ESF-3 to ESF-3 [50m] 11 11JAN06 23JAN06 0 11 -99 -188 3370 SB Foulwater Gul	SOUTH PO	DRTAL	1		1	1				'								-
	3742	SB Kicker/form part Service Trough (fr.SP) 150m	22	07OCT05A	03DEC05	45	100	12	-131	-188								
	3743	SB Kicker/form part Service Trough (fr.SP) 150m	22	05DEC05	31DEC05	0	100	22	-131	-188								
	3744	SB Kicker/form part Service Trough (fr.SP) 192m	27	03JAN06	10FEB06	0	100	27	-123	-188								
	1586	SB exc.grnd/foul water drain trough 342m	60	21NOV05	09FEB06	0	100	60	-32	-242								
	1583	SB exc.grnd/foul water drain trough 89m(fr.SP)	25	26NOV05	24DEC05	0	100	25	-99	-279								
	1584	SB exc.grnd/foul water drain trough 150m(fr.SP)	41	28DEC05	22FEB06	0	100	41	35	-253								
	3166	SB Invert Cleaning (fr.SP 342m)	48	12DEC05	16FEB06	0	100	48	-32	-242								
	1311	SB Invert Cleaning (fr.SP) 239m	66	28DEC05	23MAR06	0	100	66	16	-272								
	3368	SB Foulwater Gulley ESF-1 to ESF-2 [48m]	11	28DEC05	10JAN06	0		11	-99	-188								
	3367	SB Foulwater Gulley ESF-1A to ESF-1 [41m]	9	11JAN06	20JAN06	0		9	-86	-188								
	3369	SB Foulwater Gulley ESF-2 to ESF-3 [50m]	11	11JAN06	23JAN06	0		11	-99	-188								
	3370	SB Foulwater Gulley ESF-3 to ESF-4 [48m]	11	24JAN06	13FEB06	0		11	-99	-188								
3456 SB Ground water ESG-1B to ESG-2 [49m] 11 28DEC05 10JAN06 0 11 -94 -188 3454 SB Ground water ESG-1C to ESG-1B [40m] 9 11JAN06 20JAN06 0 9 -76 -188 3457 SB Ground water ESG-2 to ESG-3 [50m] 11 11JAN06 23JAN06 0 11 -94 -188 3455 SB Ground water ESG-1A to ESG-1B 6 21JAN06 27JAN06 0 6 -76 -188		SB Foulwater Gulley ESF-4 to ESF-5 [49m]	11	14FEB06	25FEB06	0		11	-99	-188								I I
3454 SB Ground water ESG-1C to ESG-1B [40m] 9 11 JAN06 20JAN06 0 9 -76 -188 Image: Constraint of the second s	3456	SB Ground water ESG-1B to ESG-2 [49m]	11	28DEC05	10JAN06	0		11	-94	-188								
3457 SB Ground water ESG-2 to ESG-3 [50m] 11 11JAN06 23JAN06 0 11 -94 -188 3455 SB Ground water ESG-1A to ESG-1B 6 21JAN06 27JAN06 0 6 -76 -188	3454	SB Ground water ESG-1C to ESG-1B [40m]	9	11JAN06	20JAN06	0		9	-76	-188								
3455 SB Ground water ESG-1A to ESG-1B 6 21JAN06 27JAN06 0 6 -76 -188	3457	SB Ground water ESG-2 to ESG-3 [50m]	11	11JAN06	23JAN06	0		11	-94	-188								
	3455	SB Ground water ESG-1A to ESG-1B	6	21JAN06	27JAN06	0		6	-76	-188								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NO		DEC	JAN	FEB	MAR
ID	Description	Dur	Start	Finish	Compl.	Compl.					25 3 10 17 24	26 31 7 14	21 2	27 3 5 12 19 26 2	28 2 9 16 23 3	29 0 6 13 20 2	30 7 6 13
SOUTH POF																	
3458 S	B Ground water ESG-3 to ESG-4 [48m]	11	24JAN06	13FEB06	0		11	-94	-188								
3459 S	B Ground water ESG-4 to ESG-5 [49m]	11	14FEB06	25FEB06	0		11	-94	-188								
NORTH POP																	
2191 S	B NP Arch Lining 150m Tch.2+285 to 2+135	30	20OCT05A	18NOV05A	100	100	0		-163				ľ				
2192 S	B NP Arch Lining 150m Tch.2+135 to 1+985	30	19NOV05A	19DEC05	17	100	25	-131	-159				R_				
2193 5	B NP Arch Lining 150m Tch.1+985 to 1+835	30	20DEC05	26JAN06	0		30	-127	-159								
2194 S	B NP Arch Lining 175m Tch.1+835 to 1+660 VA	35	27JAN06	16MAR06	0		35	-127	-159								
3157 S	B NP OHVD 150m Tch.2+435 to 2+285	30	05OCT05A	270CT05A	100	100	0		-163								
3158 S	B NP OHVD 150m Tch.2+285 to 2+135	30	280CT05A	26NOV05	81	100	6	-130	-159								
3159 S	B NP OHVD 150m Tch.2+135 to 1+985	30	29NOV05	05JAN06	0	100	30	-131	-160								
3160 S	B NP OHVD 150m Tch.1+985 to 1+835	30	06JAN06	17FEB06	0		30	-131	-160								
3161 S	B NP OHVD 175m Tch.1+835 to 1+660 VA	40	18FEB06	06APR06	0		40	-131	-160								
SOUTH POF	الم				I		I										
	B SP Arch Lining 150m Tch.1+063 to 1+213	30	100CT05A	19NOV05A	100	100	0		-170								
3167 S	B SP Arch Lining 150m Tch.1+213 to 1+363	30	21NOV05	24DEC05	0	100	30	-143	-170								
3151 S	B SP Arch Lining 150m Tch.1+363 to 1+513	30	28DEC05	09FEB06	0		30	-143	-170								
3168 S	B SP Arch Lining 130m Tch.1+513 to 1+643	38	10FEB06	25MAR06	0		38	-143	-170								
3172 S	B SP OHVD 150m Tch.1+063 to 1+213	30	290CT05A	13DEC05	33	100	20	-139	-178								
3173 S	B SP OHVD 150m Tch.1+213 to 1+363	30	14DEC05	20JAN06	0	100	30	-139	-178								
3174 S	B SP OHVD 150m Tch.1+363 to 1+513	30	21JAN06	04MAR06	0		30	-139	-178								
	FINISHING WORKS																
11	ROUGH & UTILITIES																
10 I	B service trough 150m Tch.3+035 to 2+885 fr.NP	23	150CT05A	03DEC05	51	100	12	-233	-306								
3561 S	B service trough 150m Tch.2+885 to 2+735 fr.NP	23	05DEC05	03JAN06	0	100	23	-226	-299								
3562 \$	B service trough 150m Tch.2+735 to 2+585 fr.NP	23	04JAN06	07FEB06	0	100	23	-226	-292								
3563 S	B service trough 150m Tch.2+585 to 2+435 fr.NP	23	08FEB06	06MAR06	0	100	23	-226	-285								

Act	Activity	Orig	Early	Forly	%		Rom	Total	Variance	SEP	ОСТ	NOV		DEC	JAN	FEB	MAR
Act. ID	Description	Dur	Start	Early Finish		Compl.				24	25	26	24 20 5	27	28 2 9 16 23 3	29	30
	FROUGH & UTILITIES	12 0.	orart		loomb.	- compil	2			12 19 20	ן 10 11 24 <u> </u>	51 ₁ 7 ₁ 14	21 28 2	12 19 20	2 9 10 23 3	Upo ₁ 13 ₁ 20 1	2/ 0 13
	SB service trough 150m Tch.1+063 to 1+213 fr.SP	23	21NOV05	16DEC05	0	100	23	-122	-172								
3571	SB service trough 150m Tch.1+213 to 1+363 fr.SP	23	17DEC05	16JAN06	0	100	23	-122	-165								
3572	SB service trough 150m Tch.1+363 to 1+513 fr.SP	23	17JAN06	20FEB06	0		23	-122	-158								
3573	SB service trough 150m Tch.1+513 to 1+663 fr.SP	23	21FEB06	18MAR06	0		23	-122	-139								
3545	SB NP 200 main 150m Tch.3+035 to 2+885 fr.NP	23	21NOV05	16DEC05	0	100	23	-233	-321								
3546	SB NP 200 main 150m Tch.2+885 to 2+735 fr.NP	23	17DEC05	16JAN06	0	100	23	-233	-314								
3547	SB NP 200 main 150m Tch.2+735 to 2+585 fr.NP	23	17JAN06	20FEB06	0	100	23	-233	-307								
3548	SB NP 200 main 150m Tch.2+585 to 2+435 fr.NP	23	21FEB06	18MAR06	0	100	23	-233	-300								
3555	SB SP 200 main 150m Tch.1+063 to 1+213 fr.SP	23	25NOV05	21DEC05	0	100	23	-120	-180								
3556	SB SP 200 main 150m Tch.1+213 to 1+363 fr.SP	23	30DEC05	26JAN06	0		23	-125	-178								
3557	SB SP 200 main 150m Tch.1+363 to 1+513 fr.SP	23	13FEB06	10MAR06	0		23	-132	-178								
3642	SB & VA - 50% TCSS Contain't from NP KD6	66	06FEB06	27APR06	0	100	66	-212	-230								
SOUTH	BOUND & VENTILATION ADIT TUNNEL																
TUNNEL	VENTILATION SYSTEM																
TUNNEL V	ENTILATION																
6764	EntRtSb&VA-TVS Tunnel vent. & SE 1st fix	72	05JAN06	07APR06	0	100	72	-96	-190								
CROSS	PASSAGES																
X-PASS/	AGE LINING																
2603	Invert Clean & Lining to CP.2	10	27SEP05A	30NOV05	10	100	9	-143	-165								
2597	Invert Clean & Lining to CP.13	10	180CT05A	03NOV05A	100	100	0		-201								
2598	Invert Clean & Lining to CP.12	10	05NOV05A	14NOV05A	100	100	0		-195								
2599	Invert Clean & Lining to CP.11	10	21NOV05	01DEC05	0	100	10	-144	-195								
2604	Invert Clean & Lining to CP.3	10	01DEC05	12DEC05	0	100	10	-143	-165								
2600 2601	Invert Clean & Lining to CP.10	10	02DEC05	13DEC05	0	100	10	-144	-186								
	Invert Clean & Lining to CP.9	10	14DEC05	24DEC05	0	100	10	-144	-166								
2602	Invert Clean & Lining to CP.8	10	28DEC05	09JAN06	0	100	10	-144	-166								
								•									

Act.	Activity	Orig		Early	%	DWP %	Rem	Total	Variance	SEP 24	OCT 25	NC	~	DEC 27	JAN 28	FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 2	4 31 7 14	4 21 2	8 <mark>5 12 19 26</mark>	2 9 16 23	30 ₁ 6 ₁ 13 ₁ 20	27 6 13
	AGE LINING Invert Clean & Lining to CP.4	10	10JAN06	20JAN06	0		10	-144	-166								
2606	Invert Clean & Lining to CP.5	10	21JAN06	09FEB06	0		10	-144	-166								
2607	Invert Clean & Lining to CP.6	10	10FEB06	21FEB06	0		10	-144	-166								
X-PASSA	AGE INVERT																
2617	Invert Lining to CP.13	8	03NOV05A	05NOV05A	100	100	0		-183								
2618	Invert Lining to CP.12	8	29NOV05	07DEC05	0	100	8	-131	-195								
2623	Invert Lining to CP.2	8	15DEC05	23DEC05	0	100	8	-99	-165								
2619	Invert Lining to CP.11	8	16DEC05	24DEC05	0	100	8	-138	-195								
2624	Invert Lining to CP.3	8	29DEC05	07JAN06	0		8	-101	-165								
2620	Invert Lining to CP.10	8	30DEC05	09JAN06	0	100	8	-140	-186								
2621	Invert Lining to CP.9	8	12JAN06	20JAN06	0		8	-142	-166								
2622	Invert Lining to CP.8	8	24JAN06	09FEB06	0		8	-144	-166								
2625	Invert Lining to CP.4	8	13FEB06	21FEB06	0		8	-124	-166								
2626	Invert Lining to CP.5	8	24FEB06	04MAR06	0		8	-142	-166								
X-PASSA	AGE FINISHING WORKS				1	1	1	1									
	Construct Rooms (incl.ABWF) at CP.20	24	21NOV05	17DEC05	0	100	24	-192	-259								
2631	Construct Rooms (incl.ABWF) at CP.19	24	05DEC05	04JAN06	0	100	24	-192	-259								
2632	Construct Rooms (incl.ABWF) at CP.18	24	19DEC05	18JAN06	0	100	24	-192	-259								
2633	Construct Rooms (incl.ABWF) at CP.17	24	05JAN06	09FEB06	0	100	24	-192	-259								
2634	Construct Rooms (incl.ABWF) at CP.16	24	19JAN06	23FEB06	0	100	24	-192	-259								3
2641	Construct Rooms (incl.ABWF) at CP.9	24	06FEB06	04MAR06	0		24	-104	-166								-
2635	Construct Rooms (incl.ABWF) at CP.15	24	10FEB06	09MAR06	0	100	24	-192	-259								
2642	Construct Rooms (incl.ABWF) at CP.8	24	17FEB06	16MAR06	0		24	-144	-166								
2636	Construct Rooms (incl.ABWF) at CP.14	24	24FEB06	23MAR06	0	100	24	-192	-259								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ост	NO		DEC	JAN	FEB	MAR
ID	Description	Dur	Start	Finish	1	Compl.					25 3 10 17 24	26 31 7 14	21 28	27 5 12 19 26	28 2 9 16 23	29 30 6 13 20	27 6 13
TESTIN	G & COMMISSIONING																
EAGLE'	S NEST TUNNEL																
STATUT	ORY INSPECTIONS																
FSD INSPE		-				1	1							•			
6917	EntRt-All FS design approved by FSD (MHJV)	0	12DEC05		0	100	0	-114	-190					•			
6918	EntRt-Issue, endorse & submit FSI 314 to FSD	6	28DEC05	04JAN06	0	100	6	-114	-190								
VENTIL	ATION ADIT & BUILDING																
SUBMIT	TALS & APPROVALS																
ABWF 8	BUILDER'S WORKS																
1973	VA Bldg Prep & submit louvre details	90	22NOV04A	03DEC05	50	100	12	-100	-214								
1973 1985 1975 1971 1974 1989 1972 1991 1990 1976 1988	VA Bldg Prep & sub aluminium cladding	90	22NOV04A	03DEC05	0	100	12	-94	-214								
1975	VA Bldg Prep & sub balustrade & metal wks	90	24NOV04A	03DEC05	0	100	12	-94	-212								
1971	VA Bldg Prep & submit door & window detail	90	03FEB05A	03DEC05	40	100	12	-70	-154								
1974	VA Bldg Approve louvre details	24	07APR05A	17DEC05	50	100	24	-112	-202								
1989	VA Bldg Prep & sub fall arrest system	90		03DEC05	50	100	12	-70	-100								
1972	VA Bldg Approve door & window details		07MAY05A	10DEC05	0		18	-76	-136								
1991	VA Bldg Approve slate cladding			10DEC05	50	100	18	-106	-196								
1990	VA Bldg Approve fall arrest system		140CT05A		50		18	-76	-82								
1976	VA Bldg Approve balustrade & metal works	24	05DEC05	04JAN06	0		24	-94	-212								
1988	VA Bldg Approve aluminium cladding	24	05DEC05	04JAN06	0		24	-94	-214								
	QPT./MTRL.DETAIL SUBMITTAL																
8232	VaBldg-Sub.TVF, Ductworks & Control sys	78	02JUL04A	21NOV05	99	100	1	-39	-122								
8232 8234 8231	VaBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	25JAN06	95	100	54	-91	-255								
	VaBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	25NOV05	99	100	5	21	-146								
	VaBldg-Sub.MVAC mech.vent. sys		03AUG04A		100	100	0		-164								
8228	VaBldg-Sub.FS wet sys		05AUG04A		99	100	5	21	-146								
8233	VaBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	18JAN06	95	100	48	-33	-111								
8230	VaBldg-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-87	-237								
		(

	•						-		., .	SEP	ОСТ	NOV		DEC	JAN	FEB	MAR
Act.	Activity Description	Orig Dur	Early Start	Early Finish	% Compl	DWP %	Rem	I otal Float	Variance	04	0E	20		07	28 2 9 16 23 3		20
•	QPT./MTRL.DETAIL SUBMITTAL	Dui	Otart	1 111011	oompi.	. Oompi.	Dui	1 loat	any i m	12 19 26	3 10 17 24	31 7 14	21 28 5	12 19 26	µ2 9 ∣16 µ23 ⊮	30 ₁ 6 ₁ 13 ₁ 20	27 6 13
h	VaBldg-Sub.PD irrig. sys	54	04FEB05A	25JAN06	85	100	54	-3	-213								
0200	Vablag-bub.r b inig. sys	104		20071100			54	-5	-215								
E&M EQ	QPT./MTRL.APPROVAL BY ENGINEER					1		1									
6578	VaBldg-App. HV power dist. sys	18	14JUL04A	10DEC05	95	100	18	-99	-213								
														_			
6579	VaBldg-App. LV power dist. sys	18	13AUG04A	10DEC05	90	100	18	-93	-189			-					
8/05	VaBldg-App. building related luminaires	18	18AUG04A	10DEC05	90	100	18	-93	-183								
0495	Vablug-App. building related luminaires	10	10406044	TODEC05	90	100	10	-93	-105					•			
6581	VaBldg-App. FS wet sys	18	04SEP04A	10DEC05	80	100	18	21	-141]			
														_			
6590	VaBldg-App. FS AFA & FM200 sys	18	14SEP04A	10DEC05	70	100	18	21	-141]			
6597	VeRida App. of CMCS & ELV ave	10	20SEP04A	10DEC05	88	100	18	-87	-159								
0007	VaBldg-App. of CMCS & ELV sys	10	203EP04A	TUDECUS	00	100	10	-07	-159					•			
6582	VaBldg-App. MVAC mech.vent. sys	18	23SEP04A	10DEC05	70	100	18	-129	-189								
6580	VaBldg-App. PD all fresh & flush water sys	18	04NOV04A	20JAN06	78	100	50	-47	-185								
0050	V-Dide Ann. TVC. Ductorador & Ocasteria	10	40101/044	4005005	05	400	10	00	101								
6850	VaBldg-App. TVF, Ductworks & Control sys	18	12NOV04A	10DEC05	85	100	18	-39	-121					•			
6864	V6aBldg-App. MVAC MCC, power & control sys	18	12NOV04A	10DEC05	80	100	18	-91	-201								
	······································																
8515	VaBldg-App. MVAC Package AC Unit sys	18	01FEB05A	10DEC05	90	100	18	15	-99]			
														_			
7590	VaBldg-App. PD irrig. sys	18	05MAY05A	10DEC05	30	100	18	-3	-159								
PPOCU	REMENT																
	ECTURAL VA Bldg Procure balustrade & metal works	30	21NOV05	24DEC05	0	100	30	-108	-86								
1994	VA blug Flocule balustrade & metal works	30	21100005	24DEC05		100	30	-108	-00								
1995	VA Bldg Procure aluminium cladding	30	21NOV05	24DEC05	0	100	30	-108	-86								
2032	VA Bldg Initial delivery doors & windows	0	19JAN06		0		0	-76	0						•		
2024	VA Dide Initial delivery fall arrest system		10 10 1000		-			70	0								
2034	VA Bldg Initial delivery fall arrest system	0	19JAN06		0		0	-76	0								
F&M MA	TERIALS	1			1	1		1									<u> </u>
	VaBldg-Proc & Manuf. LV power dist. equip't	180	20MAR05A	08JUL06	30	70	180	-93	-171								L
										╞━━━┯]
6583	VaBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	08JUL06	50	80	180	-99	-195			<u> </u>	I			1	
		1															
6591	VaBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	08JUL06	20	50	180	-87	-141								
6636	VaBldg-Proc & Manuf. FS AFA & FM200 sys	120	25MAR05A	25APR06	20	60	120	21	-123								
0000	vallag i too a manar i o Ai A a i mzoo sys	120	LOWINGOA	20/11/100			20	<u></u>	120								
		,										- -	i				*

	• •	• <i></i>						-			SEP	ОСТ		NOV	DE	c	JAN	FEB	MAR
EAM MATERIALS EAM MATERIALS EAM MARCA BULUE 20 80 150 40 1					Early		DWP %	Rem	I otal Float	Variance		05		00	07		00		
esse Validig-Proc & Marul, PS wet sys 120 220/AROGA 360 100 41 133 6565 Validig-Proc & Marul, PS wet sys 120 06JUNOSA 2SAPRO6 30 70 120 21 123 6565 Validig-Proc & Marul, PS wet sys 120 06JUNOSA 06JUNOSA 06JUNOSA 06JUNOSA 00 100		-	Dui	Otan		oompi.	oompi.	Dui	1 loat	any i mis	12 19 20	5 <mark>3 10 17</mark>	24 31 7	14 21 2	28 5 12	19 26 2	9 16 23	30 ₍ 6 ₁ 13 ₁ 20	27 6 13
658 Validsp-Proc & Manuf. FS wet sym 120 06UN06A 25APRo 30 70 120 21 122 658 Validsp-Proc & Manuf. TVF. Ductwike & Corrll sym 180 06UUN06A 00 06UUN06A <		-	180	25MAR05A	08 06	20	80	180	-01	-183									
6851 Validity-Proc & Mamel. TVF, Durtavka & Corrit sys 160 090UN064 08UL06 35 30 100 30 100 <td>0005</td> <td></td> <td>100</td> <td>ZJINANUJA</td> <td>0030200</td> <td>20</td> <td>00</td> <td>100</td> <td>-51</td> <td>-105</td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td>	0005		100	ZJINANUJA	0030200	20	00	100	-51	-105				-					
668 Valids-Proc & Manut, MVAC meth, vent, sys 10 120 ECGs 23.0000 0 90 120	6586	VaBldg-Proc & Manuf. FS wet sys	120	06JUN05A	25APR06	30	70	120	21	-123					1				
668 Valids-Proc & Manut, MVAC meth, vent, sys 10 120 ECGs 23.0000 0 90 120														-					
Yabidg-Proc. & Manuf. PD irrig. sys 12 12DEC05 18MAY06 0 90 120 -3 -169 44Bidg-Proc. & Manuf. PD irrig. sys 120 12DEC05 23UUL05 0 80 180 180 12DEC05 23UUL05 0 180 180 180 12DEC05 13UUL05 13UUL05 12DEC05 13UUL05 12DEC05 13UUL05 12DEC05 13UUL05	6851	VaBldg-Proc & Manuf. TVF, Ductwks & Cont'l sys	180	09JUN05A	08JUL06	35	30	180	-39	-103		I			1				
Yabidg-Proc. & Manuf. PD irrig. sys 12 12DEC05 18MAY06 0 90 120 -3 -169 44Bidg-Proc. & Manuf. PD irrig. sys 120 12DEC05 23UUL05 0 80 180 180 12DEC05 23UUL05 0 180 180 180 12DEC05 13UUL05 13UUL05 12DEC05 13UUL05 12DEC05 13UUL05 12DEC05 13UUL05	0500	Vollda Drag & Manuf MV/AC mach yeart ave	100	4005005	20 11 11 00	0	00	100	100	100									
August	6960	VaBidg-Proc & Manur. MVAC mech.vent. sys	180	12DEC05	29JUL06		80	180	-129	-189				_	-				
Add Validy-Proc & Manut PU fresh & flush water sys 120 120 23,UU.06 0 80 180 -83 -183 Add Validy-Proc & Manut. PD fresh & flush water sys 120 21,JAN06 0 90 120 47 185 CONSTRUCTION WORKS Manut. PD fresh & flush water sys 120 60 170 100 24 72 181 100 1	7591	VaBldg-Proc & Manuf. PD irrig. sys	120	12DEC05	18MAY06	0	90	120	-3	-159									
688 VaBidg-Proc & Menut. PD fresh & flush water sys 120 21 JAN06 26 JUN06 0 90 120 47 -185 CONSTRUCTION WORKS Anticle Proce & Menut. PD fresh & flush water sys 120 21 JAN06 26 JUN06 0 90 120 47 -185 CONSTRUCTION WORKS Anticle Proce & Menut. PD fresh & flush water sys 120 060C705A 17DEC05 20 100 18 72 -181 1958 VA Formal Lining (20m) Bidg. 18 19DEC05 11JAN06 0 100 18 72 -181 1958 VA Formal Transition Structure VA Bidg. 18 19DEC05 11JAN06 0 100 18 -22 -187 1959 VA ROTI IInfraface Lower part 40 21N0V05 0JAN06 0 100 88 112 -141 1942 VA RC TII Infraface Lower part 40 21N0V05 19N0V05A 100 0 2 -157 1942 VA Bidg.P. fnd GLF/1-6 +101.7mPD 24 23APR05A 19N0V05A 100 0 2 -164 104 104 1													-						
CONSTRUCTION WORKS Construction	8496	VaBldg-Proc & Manf bldg related luminaires	180	12DEC05	29JUL06	0	80	180	-93	-183									
CONSTRUCTION WORKS Construction	0.505		100			_	-	100		105					—		_		
ADIT UNNEL TUNNEL TUNEL	6585	VaBldg-Proc & Manuf. PD fresh & flush water sys	120	21JAN06	26JUN06	0	90	120	-47	-185									
ADIT UNNEL TUNNEL TUNEL	CONST					 							_						+
TUNNEL LINING 1535 VA Portal Lining (20m) Bidg. 24 060CT05A 17DEC05 20 100 24 -72 -181 1536 VA Form Portal Transition Structure VA Bidg. 18 19DEC05 11JAN06 0 100 18 -72 -181 1536 VA Form Portal Transition Structure VA Bidg. 18 19DEC05 11JAN06 0 100 18 -72 -181 1923 VA RC Tri Interface Lower part 40 21NOV05 09JAN06 0 100 40 -64 -181 1924 VA RC Tri Interface Lower part 68 21NOV05 14MAR06 0 100 40 -161 1942 VA Bidg. Fnd.GL.A-F/1-6 +101.7mPD 24 23APR05A 19NOV05A 100 10 -167 1942 VA Bidg. Rr.GL.GL.F./1-6 +101.7mPD 24 23APR05A 19NOV05A 100 100 -167 1959 VaBidg. Rr.GL.SL.F./1-6 +101.7mPD 24 23APR05A 19NOV05A 100 100 -161 1539 VA Bidg.RC.Walls/Cols to GL GL.D-F/1-6 18 23AUG05A																			
1535 VA Portal Lining (20m) Bidg. 24 060CT05A 17DEC05 20 100 24 -72 -181 1536 VA Form Portal Transition Structure VA Bidg. 18 19DEC05 11JAN06 0 100 18 72 -187 VA FANASTION STRUCTURE																			
1338 VA Form Portal Transition Structure VA Bidg. 18 19DEC05 11JAN06 0 100 18 72 -187 1438 VA Form Portal Transition Structure VA Bidg. 18 19DEC05 11JAN06 0 100 18 72 -187 1423 VA RC Tril Interface Lower part 40 21NOV05 19JAN06 0 100 88 -112 -141 SUBSTUCTURE VA RC Tril Interface Lower part 88 21NOV05 14MAR06 0 100 88 -112 -141 1642 VA BIdg. Fnd.GL.A-F/r1.6 +101.7mPD 24 23APR05A 19NOV05A 100 100 0 -153 -154 -154 -154 -154 -154 -154 -154 -154 -154 -154 -154 -154 -154 <th< td=""><td></td><td></td><td>0.1</td><td>0000T054</td><td>1705005</td><td>00</td><td>100</td><td>0.1</td><td>70</td><td>101</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>			0.1	0000T054	1705005	00	100	0.1	70	101									
VA TRANSITION STRUCTURE VA TRANSITION STRUCTURE VA TRANSITION STRUCTURE VA RC Trai Interface Lower part 40 21NOV05 0.9JAN06 0 100 80 112 140 64 .181 1923 VAR C Trai Interface Lower part 88 21NOV05 14MAR06 0 100 88 112 141 SUBERTUCTURE 50 21NOV05 100	1535	VA Portal Lining (20m) Bidg.	24	060C105A	17DEC05	20	100	24	-72	-181									
VA TRANSITION STRUCTURE VA TRANSITION STRUCTURE VA TRANSITION STRUCTURE VA RC Trai Interface Lower part 40 21NOV05 0.9JAN06 0 100 80 112 140 64 .181 1923 VAR C Trai Interface Lower part 88 21NOV05 14MAR06 0 100 88 112 141 SUBERTUCTURE 50 21NOV05 100	1536	VA Form Portal Transition Structure VA Bldg	18	19DEC05	11.JAN06	0	100	18	-72	-187									
1923 VA RC Tul Interface Lower part 40 21NOV05 09JAN06 0 100 40 -64 -181 1924 VA RC Tul Interface upper part 88 21NOV05 14MAR06 0 100 88 112 -141 SUBSTUCTURE 24 23APR05A 19NOV05A 100 100 0 -157 - </td <td></td>																			
Index	VA TRAN	NSITION STRUCTURE																	
SUBSTUCTURE Substrate Substrat Substrate Substrate	1923	VA RC Tnl Interface Lower part	40	21NOV05	09JAN06	0	100	40	-64	-181					1				
SUBSTUCTURE Substrate Substrat Substrate Substrate																			
1642 VA Bldg. Fnd. GL.A-F/1-6 +101.7mPD 24 23APR05A 19N0V05A 100 100 0 -157 6589 VaBldg Drainage & Earth mat 48 23APR05A 17DEC05 60 100 24 -130 -193 SUPERSTUCTURE RC WORKS 1538 VA Bldg.RC.Walls/Cols to GL GL.D-F/1-6 18 23AU05A 19N0V05A 100 0 -134 1538 VA Bldg.RC.Walls/Cols to GL GL.D-F/1-6 18 23AU05A 19N0V05A 100 0 -134 1537 VA Bldg.RC.GL S/Slab GL.C-F/1-6 +105.00mPD 18 100CT05A 14N0V05A 100 100 0 -140 1539 VA Bldg.RC.GL S/Slab GL.C-F/1-6 +109.60mPD 16 14N0V05A 22DEC05 0 100 28 -130 -148 1540 VA Bldg.RC Walls/Cols to 1FL GL.C-F/1-6 16 16DEC05 06JAN06 0 100 16 -130 -148 1541 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 16 28DEC05 16JAN06 0 100 16 -130 -148 15	1924	VA RC Tnl Interface upper part	88	21NOV05	14MAR06	0	100	88	-112	-141									
1642 VA Bldg. Fnd. GL.A-F/1-6 +101.7mPD 24 23APR05A 19N0V05A 100 100 0 -157 6589 VaBldg Drainage & Earth mat 48 23APR05A 17DEC05 60 100 24 -130 -193 SUPERSTUCTURE RC WORKS 1538 VA Bldg.RC.Walls/Cols to GL GL.D-F/1-6 18 23AU05A 19N0V05A 100 0 -134 1538 VA Bldg.RC.Walls/Cols to GL GL.D-F/1-6 18 23AU05A 19N0V05A 100 0 -134 1537 VA Bldg.RC.GL S/Slab GL.C-F/1-6 +105.00mPD 18 100CT05A 14N0V05A 100 100 0 -140 1539 VA Bldg.RC.GL S/Slab GL.C-F/1-6 +109.60mPD 16 14N0V05A 22DEC05 0 100 28 -130 -148 1540 VA Bldg.RC Walls/Cols to 1FL GL.C-F/1-6 16 16DEC05 06JAN06 0 100 16 -130 -148 1541 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 16 28DEC05 16JAN06 0 100 16 -130 -148 15	SUBST		1				1	1	1	1									
Ability			24	234PR054	19NO\/05A	100	100	0		-157									
SUPER SUCTURE Rest of the state Rest o	1042	VA bldg. Thd.OE.AT/T-0 +T01.7hit b	27	20/11/00/	13110 0004					-107				T					
RC WORKS Sector Sec	6589	VaBldg Drainage & Earth mat	48	23APR05A	17DEC05	60	100	24	-130	-193									
RC WORKS Sector Sec																			
1538 VA Bldg.RC.Walls/Cols to GL GL.D-F/1-6 18 23AUG05A 19NOV05A 100 100 0 -134 1537 VA Bldg.RC Base LPL GL.D-F/1-6 +105.00mPD 18 10OCT05A 14NOV05A 100 100 0 -140 1539 VA Bldg.RC.GL S/Slab GL.C-F/1-6 +109.60mPD 16 14NOV05A 22DEC05 0 100 100 -140 1540 VA Bldg.RC Walls/Cols to 1FL GL.C-F/1-6 16 19NOV05A 24DEC05 0 100 30 -148 1541 VA Bldg.RC S/Slab 1FL.GL.C-F/1-6 +116.70mPD 16 16DEC05 06JAN06 0 100 16 -148 1542 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 16 28DEC05 16JAN06 0 100 16 -148	SUPERS	STUCTURE																	
IndexIndexIndexIndexIndexIndexIndexIndexIndexIndex1537VA Bidg.RC Base LPL GL.D-F/1-6 +105.00mPD18100CT05A14NOV05A1001001001001401539VA Bidg.RC.GL S/Slab GL.C-F/1-6 +109.60mPD1614NOV05A22DEC05010028130-1541540VA Bidg.RC Walls/Cols to 1FL GL.C-F/1-61619NOV05A24DEC0501001030-1481541VA Bidg.RC S/Slab 1FL.GL.C-F/1-6 +116.70mPD1616DEC0506JAN06010016130-1481542VA Bidg.RC Walls/Cols to 2FL GL.C-F/1-61628DEC0516JAN06010016130-1481542VA Bidg.RC Walls/Cols to 2FL GL.C-F/1-61628DEC0516JAN06010016130-148							1												
Indication Indication <td>1538</td> <td>VA Bldg.RC.Walls/Cols to GL GL.D-F/1-6</td> <td>18</td> <td>23AUG05A</td> <td>19NOV05A</td> <td>100</td> <td>100</td> <td>0</td> <td></td> <td>-134</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	1538	VA Bldg.RC.Walls/Cols to GL GL.D-F/1-6	18	23AUG05A	19NOV05A	100	100	0		-134									
Indication Indication <td>4507</td> <td></td> <td>10</td> <td>40007054</td> <td></td> <td>100</td> <td>100</td> <td></td> <td></td> <td>4.40</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	4507		10	40007054		100	100			4.40									
1540 VA Bldg.RC Walls/Cols to 1FL GL.C-F/1-6 16 19NOV05A 24DEC05 0 100 30 -148 1541 VA Bldg.RC S/Slab 1FL.GL.C-F/1-6 +116.70mPD 16 16DEC05 06JAN06 0 100 16 -148 1542 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 +116.70mPD 16 28DEC05 16JAN06 0 100 16 -148 1542 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 16 28DEC05 16JAN06 0 100 16 -148	1537	VA Blog.RC Base LPL GL.D-F/1-6 + 105.00MPD	18	TUUCTUSA	14INOV05A		100	0		-140									
1540 VA Bldg.RC Walls/Cols to 1FL GL.C-F/1-6 16 19NOV05A 24DEC05 0 100 30 -148 1541 VA Bldg.RC S/Slab 1FL.GL.C-F/1-6 +116.70mPD 16 16DEC05 06JAN06 0 100 16 -148 1542 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 +116.70mPD 16 28DEC05 16JAN06 0 100 16 -148 1542 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 16 28DEC05 16JAN06 0 100 16 -148	1539	VA Bldg.RC.GL S/Slab GL.C-F/1-6 +109.60mPD	16	14NOV05A	22DEC05	0	100	28	-130	-154			1						
Instruction Inst		0 - - - - - - - - - -																	
1542 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 16 28DEC05 16JAN06 0 100 16 -130 -148 Image: Color of the state o	1540	VA Bldg.RC Walls/Cols to 1FL GL.C-F/1-6	16	19NOV05A	24DEC05	0	100	30	-130	-148				-	1				
1542 VA Bldg.RC Walls/Cols to 2FL GL.C-F/1-6 16 28DEC05 16JAN06 0 100 16 -130 -148 Image: Color of the state o						-									_		-		
	1541	VA Bldg.RC S/Slab 1FL.GL.C-F/1-6 +116.70mPD	16	16DEC05	06JAN06	0	100	16	-130	-148									
	1542	VA Bida BC Walls/Cols to 2EL CL C-E/1-6	16	2805005		0	100	16	-120	-148				_					
1543 VA Bldg.RC S/Slab 2FL GL.C-F/1-6 +124.95mPD 16 07JAN06 25JAN06 0 100 16 -130 -148	1042	VA Buy AC Walls/OUS IC ZI L GL.C"F/ 1"0		2002000	IUJAINUU				-130	-140							الدي		
	1543	VA Bldg.RC S/Slab 2FL GL.C-F/1-6 +124.95mPD	16	07JAN06	25JAN06	0	100	16	-130	-148									

Act.	Activity	Orig	Early	Early	%	DWP %			Variance		0C 25		NOV 26		DEC 27	JAN 28		FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	24 12 19 26	3 10 1	7 24 31	26 7 14 21	28 5 1	2 19 26	2 9 16	23 30	29 5 13 20	27 6 13
RC WO	RKS																		
1544	VA Bldg.RC Walls/Cols to URFL GL.C-F/1-6	16	17JAN06	11FEB06	0	100	16	-130	-148										
1545	VA Bldg.RC S/Slab URFL +131.65mPD	12	09FEB06	22FEB06	0	100	12	-126	-148										
1547	VA Bldg.RC.Grnd.Slab GL.A-C/1-6 +109.60mPD	12	08OCT05A	04NOV05A	100	100	0		-69										
1548	VA Bldg.RC.Walls/Cols to 1F GL.A-C/1-6	14	19NOV05A	24DEC05	0	100	30	-90	-101				-						
1549	VA Bldg.RC S/Slab 1FL.GL.A-C/1-6 +116.70mPD	10	30DEC05	11JAN06	0		10	-90	-107										
1550	VA Bldg.RC Walls/Cols to 2FL GL.A-C/1-6	10	07JAN06	18JAN06	0		10	-89	-107								I		
1551	VA Bldg.RC S/Slab 2FL GL.A-C/1-6 +124.95mPD	12	18JAN06	08FEB06	0		12	-89	-107										
STRUCT	URAL STEELWORKS	1				1		1	I										
	VA Bldg Crane Beam to underside of 1FL & test	18	10FEB06	02MAR06	0		18	-9	-107	_									•
1546	VA Bldg.Struct.Steelworks URFL +131.65mPD	24	20FEB06	18MAR06	0	100	24	-126	-148										
ARCHIT	ECTURAL & BUILDER'S WORKS	1				1													
BUILDEF	R'S WORKS																		
1553	VA.Bldg.W/Proof Tanks/Pits & Test GL.H-S/10-12	16	13FEB06	02MAR06	0	100	16	-130	-148										•
1554	VA.Bldg.Plinths LPL.	18	13FEB06	04MAR06	0	100	18	-120	-148										
1645	VA.Bldg. Wet Trades 2F/L	16	25FEB06	15MAR06	0		16	-89	-107										
ENT NC	ORTH PORTAL VENTILATION BUILDING																		
SUBMIT	TALS & APPROVALS																		
	PT.& MATERIAL.SUBMITTALS																		
	EntNpBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	25JAN06	95	100	54	-138	-294										
8257	EntNpBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	25NOV05	99	100	5	0	-93										
8254	EntNpBldg-Sub.MVAC mech.vent. sys	54	03AUG04A	210CT05A	100	100	0		-227										
8253	EntNpBldg-Sub.FS wet sys	54	05AUG04A	25NOV05	99	100	5	12	-177										
8259 8255 8256	EntNpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	18JAN06	95	100	48	-36	-96										
8255	EntNpBldg-Sub.CMCS & ELV sys	78	28AUG04A	02MAR06	98	100	78	-90	-252										•
8256	EntNpBldg-Sub.MVAC Package AC Units	54	17JAN05A	25JAN06	95	90	54	12	-96										
		1				1	1	1	1	I	1	I	-			1	I		1

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ост	NO		DEC	JAN		FEB	MAR
ID	Description	Dur		Finish		Compl.					25 3 10 17 24	26 31 7 14	21 28	27	28 26 2 9 16	23 30	29 6 13 20	27 6 13
E&M EQ	PT.& MATERIAL APPROVALS																	
6196	EntNpBldg-App. HV power dist. sys	18	14JUL04A	10DEC05	95	100	18	-138	-246									
6197	EntNpBldg-App. LV power dist. sys	18	13AUG04A	10DEC05	90	100	18	-144	-210									
8499	EntNpBldg-App. building related luminaires	18	18AUG04A	10DEC05	90	100	18	-84	-196									
6199	EntNpBldg-App. FS wet sys	18	04SEP04A	10DEC05	80	100	18	12	-172									
6210	EntNpBldg-App. FS AFA & FM200 sys	18	14SEP04A	10DEC05	70	100	18	0	-88									
6203	EntNpBldg-App. CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-90	-174									
6200	EntNpBldg-App. MVAC mech.vent. sys	18	23SEP04A	10DEC05	70	100	18	-162	-252									
6198	EntNpBldg-App. PD cleans. & flush water sys	18	04NOV04A	10DEC05	78	100	18	-6	-190									
6823	EntNpBldg-App. TVF, Ductworks & Control sys	18	12NOV04A	10DEC05	85	100	18	-90	-184									
6837	EntNpBldg-App. MVAC MCC, power & control sys	18	12NOV04A	10DEC05	80	100	18	-138	-240									
6207	EntNpBldg-App. MVAC Package AC Unit sys	18	01FEB05A	10DEC05	90	0	18	12	-42									
ABWF V	VORKS																	
1955	NP.Bldg Prep & submit louvre details	24	19NOV04A	03DEC05	50	100	12	-45	-282									
1959	NP.Bldg Prep & sub aluminium cladding	24	19NOV04A	03DEC05	50	100	12	-69	-282									
1970	NP.Bldg Prep & submit slate cladding	24	19NOV04A	03DEC05	50	100	12	-45	-282									
1957	NP.Bldg Prep & sub balustrade & metal wks	24	20JAN05A	03DEC05	50	100	12	-39	-232									
1961	NP.Bldg Prep & sub fall arrest system	24	01FEB05A	03DEC05	50	100	12	-45	-222									
1946	NP.Bldg Prep & submit door & window detail	24	17FEB05A	03DEC05	50	100	12	703	-214									
1954	NP.Bldg Approve door & window details	24	06APR05A	10DEC05	50	100	18	-21	-196									
1956	NP.Bldg Approve louvre details	24	08APR05A	10DEC05	50	100	18	-51	-264									
1963	NP.Bldg Approve slate cladding	24	15JUN05A	10DEC05	50	100	18	-51	-264									
1962	NP.Bldg Approve fall arrest system	24	140CT05A	10DEC05	50	100	18	-51	-204									
1958	NP.Bldg Approve balustrade & metal works	24	05DEC05	04JAN06	0	100	24	-39	-232									
1960	NP.Bldg Approve aluminium cladding	24	05DEC05	04JAN06	0	100	24	-69	-282									
	1	1	1		1	1	1			, ,			• 1		Į			

	A			- ·	0(D	T ()		SEP	ост	NO	v	DEC	JAN	FEB	MAR
Act. ID	Activity Description	Orig Dur	Early Start	Early Finish	% Compl	Compl.			Variance	24	25	26		27	20	20	20
		Dui	Start	1 111311	Compi.	Compi.	Dui	Tioat	any mis	12 19 26 3	10 17 24 10 10 10 10 10 10 10 10 10 10 10 10 10	<u> 31 7 </u> 14	21 28	5 12 19 26	2 9 16 23	30 6 13 20	27 6 13
	REMENT - MATERIAL																
ABWF V																	
1967	NP.Bldg Procure aluminium cladding	180	18JAN05A	17DEC05	50	100	24	-87	-90								
1966	NP.Bldg Procure balustrade & metal works	120	24MAR05A	17DEC05	50	100	24	-79	-100								
E&M WC	DRKS	1			1		1	1									
6202	EntNpBldg-Proc & Manuf. LV power dist. equip't	180	20MAR05A	08JUL06	30	80	180	-144	-192								
6201	EntNpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	08JUL06	50	100	180	-138	-228								
6208	EntNpBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	08JUL06	20	70	180	-90	-156								
6838	EntNpBldg-Proc & Manuf. MCC, power & control sys	180	25MAR05A	08JUL06	20	95	180	-138	-222								
6205	EntNpBldg-Proc & Manuf. FS wet sys	120	06JUN05A	25APR06	30	90	120	12	-154								
6824	EntNpBldg-Proc & Manuf. TVF, Ductwks&Cont'l sys	180	09JUN05A	08JUL06	35	80	180	-90	-166								
6204	EntNpBldg-Proc & Manuf. Cleans & flush water sys	120	12DEC05	18MAY06	0	100	120	-6	-190								
6206	EntNpBldg-Proc & Manuf. MVAC mech.vent. sys	180	12DEC05	29JUL06	0	100	180	-162	-252								
8500	EntNpBldg-Proc & Manf bldg related luminaires	180	12DEC05	29JUL06	0	80	180	-84	-196				Ļ				
6269	EntNpBldg-Proc & Manuf. FS AFA & FM200 sys	120	13FEB06	11JUL06	0		120	-44	-132								
CONSTR	RUCTION																
	TRUCTURE																
RC WOF																	
	AGEWAY & CENTRAL RESERVE																
1387	NP.Bldg RC Cols.& Walls to 1FL.GL.A-K/2-6	18	03AUG05A	12NOV05A	100	100	0		-180								
1385	NP.Bldg Nth Bound C/Way RC Ret. Wall W1	24	03SEP05A	14NOV05A	100	100	0		-169								
1389	NP.Bldg RC S/Slab 1FL.+72.50mPD GL.A-K/2-6	18	120CT05A	03DEC05	50	100	12	-99	-174			X					
1427	NP.Bldg - RC Trans Slab - Nth Bound [New Act]	36	180CT05A	30NOV05	50		9	-102	0								
1391	NP.Bldg RC S/Slab LPL.+74.40mPD GL.A-F/2-6	12	260CT05A	09NOV05A	100	100	0		-135								
1392	NP.Bldg RC S/Slab LPL.+75.50mPD GL.G-K/2-6	12	01NOV05A	03DEC05	50	100	12	-107	-150								
1390	NP.Bldg RC Cols.& Walls to 2FL.GL.A-K/2-6	18	14NOV05A	26NOV05	50	100	6	-99	-156								
1393	NP.Bldg - RC Trans Slab 2FL.~+78.5mPD GL.A-K/2-7	20	18NOV05A	10DEC05	0	100	18	-111	-136								
1 111		1			1	<u> </u>	1	1	<u> </u>						<u> </u>		

										SEP	ОСТ	NOV	DEC	JAN	FEB	MAR
Act.	Activity	Orig		Early	%				Variance	24	25	26	27	20	20	20
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 24 3	1 7 14 21	1 28 5 12 19 26	2 9 16 23 30	6 <mark>13 20</mark> 20	27 6 13
	AGEWAY & CENTRAL RESERVE															
1395	NP.Bldg RC Cols.& Walls to 3FL.GL.A-J/3-6	18	09DEC05	31DEC05	0	100	18	-109	-136							
1394	NP.Bldg - RC S/Slab U2FL.+78.40.65mPD GL.E-H/3-7	12	12DEC05	24DEC05	0	100	12	-111	-136							
1396	NP.Bldg RC S/Slab 3FL.+85.98mPD GL.A-J/3-7	18	28DEC05	18JAN06	0		18	-111	-136							
	Ŭ															
1397	NP.Bldg RC Cols.& Walls to 4FL.GL.A-J/3-7	18	12JAN06	09FEB06	0		18	-57	-136							
1308	NP.Bldg RC S/Slab 4FL.+93.83mPD GL.A-H/3-7	18	26JAN06	23FEB06	0		18	-57	-136							
1000	Ni Bidg. No orolab 41 E. 198.86111 D OE. (11/6 7	10	200/1100	201 200	Ŭ				100							
1200	NP.Bldg RC Cols.& Walls to 5FL.GL.A-H/3-7	18	17FEB06	09MAR06	0		18	-57	-136							
1399	INF.DIUY RC COIS.& WAIIS IO SFL.GL.A-17/3-7	10	ITEDUO	USIVIARUO	0		10	-57	-130							
		1														
SB CARRIA		24		2010/05	00	100	0	444	4.4.4							
1405	NP.Bldg Sth Bound C/Way RC Ret Wall W2	24	06OCT05A	30NOV05	80	100	9	-111	-141							
					-											
1406	NP.Bldg RC Trans Slab 2FL.~78.5mPD GL.A-K/1-2	15	17NOV05A	15DEC05	0	100	22	-111	-139							
1408	NP.Bldg RC Cols.& Walls to 3FL.GL.A-J/1-3	18	05DEC05	24DEC05	0	100	18	-111	-132							
1407	NP.Bldg RC S/Slab U2FL.~78.5mPD GL.E-H/1-3	12	28DEC05	11JAN06	0	100	12	-111	-132							
1409	NP.Bldg RC S/Slab 3FL.+85.98mPD GL.A-J/1-3	12	05JAN06	18JAN06	0	100	12	-111	-132							
	Ŭ															
1410	NP.Bldg RC Cols.& Walls to 4FL.GL.A-J/1-3	18	12JAN06	09FEB06	0	100	18	-39	-132							
1411	NP.Bldg RC S/Slab 4FL.+93.83mPD GL.A-H/1-3	12	26JAN06	16FEB06	0		12	-39	-132							
		12	200/1100				12		102							
1412	NP.Bldg RC Cols.& Walls to 5FL.GL.A-H/1-3	18	10FEB06	02MAR06	0		18	-39	-132							
1412	NF. Blug NG COIS.& Walls to SFL.GL.A-H/1-5	10	IUFEBUO	UZIVIARUU			10	-39	-132							
			0.455000	00144 500			40		400							
1413	NP.Bldg RC S/Slab 5FL.+100.88mPD GL.A-H/1-3	9	24FEB06	09MAR06	0		12	-39	-132							
1 (URAL STEELWORKS		-	I	1	1										
1232	NP.Bldg Crane beams to underside of U2F & test	18	10FEB06	02MAR06	0		18	-72	-132							
ARCHIT	ECTURAL & BUILDER'S WORKS															
BUILDEE	'S WORK															
· · · · · · · · · · · · · · · · · · ·	NP.BldgW/Proof Tanks/Pits & Test GL.H-S/10-12	18	19JAN06	16FEB06	0		18	-44	-136							
1418	INF. DIUYW/FIUUL LAHKS/FILS & LESL GL. A-3/10-12	Ið	OUNIACE I	IOFEBUO			δI	-44	-130							
		-	40.141.102	07141462					400							
1419	NP.Bldg Plinths GL.	8	19JAN06	27JAN06	0		8	-44	-132							
		-														
1420	NP.Bldg Plinths 2FL.	8	19JAN06	27JAN06	0		8	-111	-132							
															_	
1626	NP.Bldg.Wet Trades 2FL	18	06FEB06	25FEB06	0		18	-111	-132							

Act.	Activity	Orig		Early	%				Variance		OCT 25	NOV 26		DEC 27	JAN 28	FEB 29	MAI
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	25 3 10 17 24	31 ₁ 7 ₁ 14	21 28	5 12 19 26	2 9 16 23	30 6 13 20	27 6
	SENERAL									_							
	RICAL WORKS G & LIGHTNING PROTECTION									_							
	EntNpBldg-Earth'g & lightn'g - Earth Mat & Rods	30	24FEB06	30MAR06	0		30	-12	-136								
	ONTAINMENT	-		I	_		1		1								
8481	EntNpBldg - TCSS Contain't for KD7	24	06FEB06	04MAR06	0		24	-111	-132								
OLL P	LAZA & ANCILLIARY STRUCTURES					1											
CONTR	ACT DEFINED DATES & SECTIONS																
AREA A	CCESS & VACATION DATES																
ACS_D5	Access to Portion - D5	0	20NOV05		0	0	0	-61	-41		Û						
UBMIT	ITALS & APPROVALS																
ABWF 8	& BUILDER'S WORKS																
1522	TP/FB - Approve footbridge details	24	28JUL05A	03DEC05	0	100	12	1	-317								
E&M E	QPT. / MTRL. SUBMITTALS			1	1		1	1	I								
8258	EntNpBldg-Sub.TVF	78	02JUL04A	21NOV05	99	100	1	-90	-185								
	QPT. / MTRL. APPROVALS	10					40		=0								
/54/	TP-App. MVAC Package AC Unit sys	18	01FEB05A	25APR06	30	0	18	-27	-79								
DESIGN	& ENGINEERING																
PERMA	NENT WORKS																
1244	Design/ICE Check Tool Booth Canopy	24	03DEC05	03JAN06	0	70	24	-45	-76								
1341	Eng Approve Dsg Tool Booth Canopy	12	04JAN06	17JAN06	0	0	12	-45	-76	-							
1358	Issue Constr Dwgs Tool Booth Canopy	0		25JAN06	0		0	-45	-76	-					•		
		Ĵ		200/ 1100	Ĵ		Ů				Û				•		
PROCU	REMENT - MAJOR MATERIAL																
2184	Order/Fabricate/Deliver FBridge Structural Steel	120	01APR05A	24JAN06	0	30	53	22	-9								
1510	Admin Bldg - Procure & maunfacture lift	270	01JUN05A	24JAN06	0	40	53	127	56								
1516	Admin Blog - Flocule & madmactule int	270	UIJUNUJA	243AN00		40	00	121	50								
2185	Order/Fabricate/Deliver Tool Booth Canopy	90	26JAN06	25MAY06	0		90	-45	-76								
																	+
1512	TP/FB - Procure & maunfacture lifts (x2)	270	15JUL05A	23JAN06	0	30	50	149	82								
1312	IFIE - FIOCULE & MAUMACIULE IIIIS (XZ)	210	15JULU5A	ZSJANUO		30	52	149	02								
1521	TP/FB - Procure & fabricate footbridge	110	15JUL05A	24JAN06	0	100	53	7	-178		I						

Act	۵ من شد	Oria	Fark	Farks	0/		Dam	Tatal	Varianaa	SEP	ОСТ	1	IOV	DEC	JAN	FEB	MAR
Act. ID	Activity Description	Orig Dur	Early Start	Early Finish	% Compl	DWP %	Dur	Float	variance arly Finis	0.4	05		~~	07	28 2 9 16 23 3		
	RUCTION WORKS	Dui	Otart	TIMOT	Compi	oompi.	Dui	Tiour	any mit	1 ₁ 12 ₁ 19	26 3 10 17	24 31 7	14 21 28	5 ₁ 12 19 26	2 9 16 23 A	30 ₁ 6 ₁ 13 ₁ 20	27 6 13
	AZA ROADWORKS																
SURVEY																	
	TP - Land Survey & report - Portion D5	8	21NOV05	29NOV05	0	0	8	-51	-35					l			
1738	TP - Land Survey & report - Portion D8	8	09FEB06	17FEB06	0		8	4	0			\rightarrow					
ROADS -	FORMATION				1	1	1	1 1									
	TP/Rd - Perm materials storage area; Ptn D2 & D3	175	01JUN04A	14DEC05	90	100	21	-112	-145								
	2																
1497	TP/Rd - Drainage ch.4+520 to 4+680	44	01AUG05A	03MAY06	20	0	126	-32	-41	7							
1744	TP/Rd - Drainage ch.4+320 to 4+460	40	15DEC05	10FEB06	0	0	40	-37	-48	\							
1877	TP/Rd - Water main	60	11JAN06	29MAR06	0	0	60	-37	-48								
1878	TP/Rd - HV & LV Cable ducting	60	11FEB06	26APR06	0	0	60	-37	-48								
1825	TP/Rd - Drain Testing - ch.4+320 to 4+460	36	18FEB06	31MAR06	0	0	36	-3	-48	1							
ROADS -	- EVA			1		1											
1776	TP/Rd - Petrol Interceptor	24	05DEC05	04JAN06	0	0	24	-29	-59			-					
1743	TP/Rd - Drainage - EVA loop road - SW area	48	15DEC05	20FEB06	0	0	48	-40	-48								
1751	TP/Rd - Drain Testing - EVA loop road - SW area	18	21FEB06	13MAR06	0	0	18	-11	-48								
1752	TP/Rd - Sub-base - EVA loop road - SW area	6	21FEB06	27FEB06	0	0	6	1	-48					_			•
1756	TP/Rd - Drainage - EVA loop rd - E & NE area	55	21FEB06	29APR06	0	0	55	-40	-48								•
ROADS -	FINISHES																
1824	TP/Rd - Ptn D4 TCSS Ducts S&NB ch.4+460 to 4+520	24	21NOV05	17DEC05	0	100	24	-115	-125								
1736	TP/Rd - Ptn D2&D3TCSS Dct S&NB ch.4+320 to 4+460	42	19DEC05	16FEB06	0	100	42	-115	-125								
1500	TP/Rd - TCSS Ducts SB&NB C'Way ch.4+520 to 4+680	42	23JAN06	20MAR06	0	0	42	4	0								
1747	TP/Rd - Ptn D5 - TCSS Dct S&NB ch.4+320 to 4+460	30	17FEB06	23MAR06	0	0	30	-71	-93								
STRUCT	URAL STEEL																
	TP/Rd - TCSS Sign ch.4+520 to 4+680	18	18FEB06	10MAR06	0		18	12	0	1		\rightarrow					
TOLL PL	AZA COLLECTOR'S SUBWAY																
STRUCT																	
1.1	TP/CS - Substructure construction - Ptn A	18	25JUL05A	14NOV05A	100	100	0		-140								
		1		1	1	1	1	I		1	1	1			1	1	.1

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NO		DEC	JAN	FEB	MAR
ID	Description	Dur	Start	Finish		Compl.					25 3 10 17 24	26 31 7 14	21 28 5	27 12 19 26	28 2 9 16 23 3	29 0 ₁ 6 ₁ 13 ₁ 20	30 27 6 13
STRUCT	URE																
1716	TP/CS - Substructure construction - Ptn C	18	25JUL05A	10DEC05	20	100	18	-97	-127								
1719	TP/CS - Waterproof & backfill - Ptn B	18	14OCT05A	03DEC05	25	100	12	-97	-121								
1718	TP/CS - Waterproof & backfill - Ptn A	18	14NOV05A	03DEC05	50	100	12	-103	-139								
1720	TP/CS - Waterproof & backfill - Ptn C	18	12DEC05	04JAN06	0	100	18	-97	-127								
1470	TP/CS - Excavation - Ptn D	8	15FEB06	23FEB06	0	0	8	-20	-35								
1717	TP/CS - Substructure construction - Ptn D	18	24FEB06	16MAR06	0		18	-20	-35		l						
ABWF																	
1471	TP/CS - Internal Finishes Ptn A, B & C	24	12DEC05	11JAN06	0	100	24	43	-127								
TOLL P	LAZA FOOTBRIDGE																
BORED	PILES																
1490	TP/FB - Site Investigation & Report - Cap FT1	12	30NOV05	13DEC05	0	0	12	-51	-35		7 –	-					
1491	TP/FB - Bored Pile 1.2m dia 4nr - Cap FT1	14	14DEC05	31DEC05	0	0	14	-51	-35		/						
FOUNDA	ATIONS																
1495	TP/FB - Pile Cap - Cap FT1	12	24JAN06	14FEB06	0	0	12	-51	-35								
RC SUP	ERSTRUCTURE																
1694	TP/FB - Column & bearings C2	12	27APR05A	16MAR06	95	100	90	-30	-215								
1707	TP/FB - Column & bearings C1	12	29APR05A	16MAR06	95	100	90	-21	-214								
1494	TP/FB - Column & bearings W2 (FT4)	12	13MAY05A	16MAR06	95	100	90	-30	-242								
1506	TP/FB - Column & bearings W1 (FT1)	56	15FEB06	25APR06	0	0	56	-51	-79								
1507	TP/FB - Lift Machine room walls & stair (FT1)	15	15FEB06	03MAR06	0	0	15	-4	-35	>	•						
TOLL P					·		·										
	TP/B - Construct toll islands - Portion A - 1 no	12	05DEC05	17DEC05	0	100	12	-103	-139								
1713 1722	TP/B - Construct toll islands - Portion B - 5 no	30	12DEC05	18JAN06	0	100	30	-103	-127								
1722	TP/B - Construct toll islands - Portion C - 5 no	30	12JAN06	23FEB06	0		30	-103	-127								
	BLDG WORKSHOP																
FOUNDA		40		2405005		0	40	44	50								
1750	Admin.Bldg. Wk Shop - Raft footing	18	05DEC05	24DEC05	0	0	18	-41	-59	_							

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP 24	OCT		ov.	DEC		JAN	FEB	MAR
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	24 12 19 26	25 3 10 17 24	31 7 1	6 4_21 µ2	27 3 ₁ 5 ₁ 12 19	26 2 9	28 16 23 30	29 6 13 20	30 27 6 13
STRUC	· · · · · · · · · · · · · · · · · · ·																	
1749	Admin.Bldg. Wk Shop - GF Slab	18	28DEC05	18JAN06	0	0	18	-41	-59									
1768	Admin.Bldg. Wk Shop - Columns & walls GF to Roof	18	12JAN06	09FEB06	0	0	18	-41	-59				4					
1777	Admin.Bldg. Wk Shop - Roof Slab	18	26JAN06	23FEB06	0		18	-41	-59				_					
1779	Admin. Wk Shop - Col & walls Roof to Upper Roof	12	17FEB06	02MAR06	0		12	-41	-59									
ADMI	NISTRATION BUILDING																	
SUBM	ITTALS & APPROVALS																	
ABWF	& BUILDER'S WORKS																	
1879	Admin.Bldg Prep & submit glass canopy details	24	25AUG04A	03DEC05	50	100	12	-151	-353									
1893	Admin.Bldg Prep & submit louvre details	24	25AUG04A	03DEC05	50	100	12	-151	-353				1					
1897	Admin.Bldg Prep & sub aluminium cladding	24	25AUG04A	03DEC05	50	100	12	-12	-353				t					
1889	Admin.Bldg Prep & submit curtain wall details	24	30SEP04A	03DEC05	50	100	12	-133	-323				÷					
1883	Admin.Bldg Prep & sub sheet decking details	24	13NOV04A	17DEC05	12	100	24	-139	-299				÷					
1891	Admin.Bldg Prep & submit door & window detail	24	13NOV04A	03DEC05	10	100	12	-127	-287				T					
1885	Admin.Bldg Prep & submit wood ceiling details	24	20NOV04A	03DEC05	50	100	12	-151	-281				÷					
1899	Admin.Bldg Prep & sub fall arrest system	24	18DEC04A	03DEC05	50	100	12	-96	-257				÷					
1517	Admin Bldg - Engineering & Submit lift details	78	28DEC04A	03DEC05	50	100	12	127	-197				÷					
1895	Admin.Bldg Prep & sub balustrade & metal wks	24	05JAN05A	03DEC05	50	100	12	-151	-245				÷					
1881	Admin.Bldg Prep & sub GRP water tank details	24	12JAN05A	03DEC05	50	100	12	-133	-239				T					
1892	Admin.Bldg Approve door & window details	24	06APR05A	17DEC05	50	100	24	-139	-275				÷					
1894	Admin.Bldg Approve louvre details	24	07APR05A	17DEC05	50	100	24	-163	-341				÷					
1880	Admin.Bldg Approve glass canopy details	24	07MAY05A	06DEC05	80	100	14	-153	-331				÷					
1516	Admin Bldg - Approve lifts details	24	01JUN05A	03DEC05	50	100	12	127	-173				÷					
1819	Admin.Bldg Approve stone cladding design	24	15JUN05A	17DEC05	50		24	0	-191				÷					
1820	Admin.Bldg Approve slate cladding design	24	15JUN05A	17DEC05	50		24	0	-191				÷					
1890	Admin.Bldg Approve curtain wall details	24	22JUN05A	17DEC05	50	100	24	-145	-311				┾					
		1					1											1

A - 1	A - Construction	Orte	Fault	F a sh a	0/		Dem	T-4-1) (SEP	ост		NOV	DEC	JAN	FEB	MAR
Act. ID	Activity Description	Orig Dur		Early Finish	% Compl.				Variance	24	25		26	27	29	20	20
	•	Dui	Start	1 111311	Compi.	Compi.	Dui	littat	any mis	12 19 26	_3 _10 _17	24 31 7	14 21 2	28 5 12 19 26	2 9 16 23 30	0 ₆ 13 ₂ 0	27 6 13
	& BUILDER'S WORKS	1			1		1	1									
1887	Admin.Bldg Prep & sub suspend ceiling details	24	12AUG05A	03DEC05	50	100	12	44	-71				T				
1900	Admin.Bldg Approve fall arrest system	24	140CT05A	10DEC05	50	100	18	-102	-239								
1882	Admin.Bldg Approve GRP water tank details	24	05DEC05	04JAN06	0	100	24	-133	-239								
1886	Admin.Bldg Approve wood ceiling details	24	05DEC05	04JAN06	0	100	24	-151	-281								
1888	Admin.Bldg Approve suspended ceiling details	24	05DEC05	04JAN06	0		24	44	-71								
1896	Admin.Bldg Approve balustrade & metal works	24	05DEC05	04JAN06	0	100	24	-151	-245								
1898	Admin.Bldg Approve aluminium cladding	24	05DEC05	04JAN06	0	100	24	-12	-353								
1884	Admin.Bldg Approve sheet decking details	24	19DEC05	18JAN06	0	100	24	-139	-299								
E&M EC	PT. / MTRL. SUBMITTALS																
8244	AdmBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	25NOV05	99	100	5	-18	-116				-				
8241	AdmBldg-Sub.MVAC mech.vent. sys	54	03AUG04A	210CT05A	100	100	0		-242								
8240	AdmBldg-Sub.FS wet sys	54	05AUG04A	25NOV05	99	100	5	6	-260				-				
8242	AdmBldg-Sub.CMCS, TCS & ELV sys	78	26AUG04A	02MAR06	90	100	78	-148	-299				<u> </u>				
8243	AdmBldg-Sub.FCUs & PAUs	54	04JAN05A	210CT05A	100	100	0		-302								
8247	AdmBldg-Design LPG sys	54	07APR05A	25JAN06	80	100	54	-63	-185								
8249	AdmBldg-Sub.LPG sys	54	07APR05A	25JAN06	80	100	54	-63	-131								
E&M EC	PT. / MTRL. APPROVALS																
	AdmBldg-App. HV power dist. sys	18	14JUL04A	10DEC05	95	100	18	-114	-327				-				
6386	AdmBldg-App. LV power dist. sys	18	13AUG04A	10DEC05	90	100	18	-114	-291				+				
	AdmBldg-App. building related luminaires	18	18AUG04A	10DEC05	90	100	18	-102	-177				+				
	AdmBldg-App. FS wet sys	18	04SEP04A	10DEC05	80	100	18	6	-255				+				
6399	AdmBldg-App. FS AFA & FM200 sys	18	14SEP04A	10DEC05	70	100	18	-18	-111								
6392	AdmBldg-App. of CMCS, TCS & ELV sys	18	20SEP04A	10DEC05	80	100	18	-148	-221				+				
6389	AdmBldg-App. MVAC mech.vent. sys	18	23SEP04A	10DEC05	70	100	18	-138	-267				+				
6399 6392 6389 6389	AdmBldg-App. FCUs & PAUs	18	23SEP04A	07DEC05	70	100	15	-135	-324				+				
	·										•			•	+		

6387AdmBic6478AdmBic7586AdmBic7586AdmBicDESIGN & ENABWF WORKS1803Admin.1803Admin.1804Admin.1904Admin.1909Admin.1904Admin.1905Admin.1906Admin.1907Admin.1918Admin.1910Admin.1910Admin.1911Admin.1912Admin.6391AdmBic6397AdmBic1917Admin.	.Bldg Design stone cladding .Bldg Design slate cladding ENT - MATERIAL	18 18 36 36 90	04NOV04A 17JAN05A 26JAN06 04APR05A 04APR05A	Finish 10DEC05 10DEC05 23FEB06 17DEC05 17DEC05	Compl. 78 30 0 50 50	Compl. 100 100 100 100 100	18 18 18 24	Float -12 -78 -63 0	arly Finis -279 -285 -131 -215	25 3 10 17 24	,21 ,28	28 2 9 16 23 3	29 0 6 113 20 2	30 27 (6 113
6387AdmBic6478AdmBic7586AdmBic7586AdmBicDESIGN & ENABWF WORKS1803Admin.1803Admin.1804Admin.1904Admin.1909Admin.1904Admin.1905Admin.1906Admin.1907Admin.1918Admin.1910Admin.1910Admin.1911Admin.1912Admin.6391AdmBic6397AdmBic1917Admin.	Idg-App. PD all fresh & flush water sys Idg-App. Chiller & Pumps Idg-App. LPG sys NGINEERING S .Bldg Design stone cladding .Bldg Design slate cladding ENT - MATERIAL S .Bldg Procure wood ceiling .Bldg Procure balustrade & metal works	18 18 36 36 90	17JAN05A 26JAN06 04APR05A 04APR05A	10DEC05 23FEB06 17DEC05	78 30 0 50	100 100 100 100	18 18 18 24	-12 -78 -63	-279 -285 -131					
6478 AdmBia 7586 AdmBia 7586 AdmBia DESIGN & EN ABWF WORKS 1802 Admin.1 1803 Admin.1 1803 Admin.1 1804 Admin.1 1805 Admin.1 1904 Admin.1 1909 Admin.1 1909 Admin.1 1909 Admin.1 1909 Admin.1 1909 Admin.1 1910 Admin.1 1910 Admin.1 1910 Admin.1 1902 Admin.1 1903 Admin.1 1904 Admin.1 1905 AdmBia 6391 AdmBia 6397 AdmBia 1917 Admin.1	Idg-App. Chiller & Pumps Idg-App. LPG sys NGINEERING S .Bldg Design stone cladding .Bldg Design slate cladding ENT - MATERIAL S .Bldg Procure wood ceiling .Bldg Procure balustrade & metal works	18 18 36 36 90	17JAN05A 26JAN06 04APR05A 04APR05A	10DEC05 23FEB06 17DEC05	30 0 50	100 100 100	18 18 24	-78 -63	-285 -131				-	
7586 AdmBia DESIGN & EN ABWF WORKS 1802 Admin.1 1803 Admin.1 1803 Admin.1 1804 Admin.1 1805 Admin.1 1804 Admin.1 1904 Admin.1 1909 Admin.1 1909 Admin.1 1910 Admin.1 6391 AdmBlo 6397 AdmBlo 1917 Admin.1	Idg-App. LPG sys NGINEERING S Bldg Design stone cladding ENT - MATERIAL S Bldg Procure wood ceiling Bldg Procure balustrade & metal works	18 36 36 90	26JAN06 04APR05A 04APR05A	23FEB06 17DEC05	0	100	18 24	-63	-131					
DESIGN & EN ABWF WORKS 1802 Admin.l 1803 Admin.l 1803 Admin.l PROCUREME ABWF WORKS 1904 Admin.l 1909 Admin.l 1909 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 6391 AdmBlo 6397 AdmBlo 1917 Admin.l	NGINEERING S .Bldg Design stone cladding .Bldg Design slate cladding ENT - MATERIAL S .Bldg Procure wood ceiling .Bldg Procure balustrade & metal works	36 36 90	04APR05A 04APR05A	17DEC05	50	100	24							
ABWF WORKS 1802 Admin.l 1803 Admin.l 1803 Admin.l PROCUREME ABWF WORKS 1904 Admin.l 1904 Admin.l 1904 Admin.l 1904 Admin.l 1905 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 6391 AdmBlo 6397 AdmBlo 1917 Admin.l	S.Bldg Design stone cladding Bldg Design slate cladding ENT - MATERIAL S. Bldg Procure wood ceiling Bldg Procure balustrade & metal works	36	04APR05A					0	-215					
ABWF WORKS 1802 Admin.l 1803 Admin.l 1803 Admin.l PROCUREME ABWF WORKS 1904 Admin.l 1904 Admin.l 1904 Admin.l 1904 Admin.l 1905 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 6391 AdmBlo 6397 AdmBlo 1917 Admin.l	S.Bldg Design stone cladding Bldg Design slate cladding ENT - MATERIAL S. Bldg Procure wood ceiling Bldg Procure balustrade & metal works	36	04APR05A					0	-215					
1802 Admin. 1803 Admin. PROCUREME ABWF WORKS 1904 Admin. 1904 Admin. 1904 Admin. 1904 Admin. 1905 Admin. 1909 Admin. 1910 Admin. 1910 Admin. 1910 Admin. 1902 Admin. 6391 AdmBlo 6397 AdmBlo 1917 Admin.	.Bldg Design stone cladding .Bldg Design slate cladding ENT - MATERIAL S .Bldg Procure wood ceiling .Bldg Procure balustrade & metal works	36	04APR05A					0	-215					
PROCUREME ABWF WORKS 1904 Admin. 1909 Admin. 1909 Admin. 1910 Admin. 1910 Admin. 1910 Admin. 1910 Admin. 1910 Admin. 1902 Admin. 6391 AdmBlo 6397 AdmBlo 1917 Admin.	ENT - MATERIAL S .Bldg Procure wood ceiling .Bldg Procure balustrade & metal works	90		17DEC05	50	100	24							
ABWF WORKS 1904 Admin.l 1909 Admin.l 1909 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 6391 AdmBlo 6397 AdmBlo 1917 Admin.l	S .Bldg Procure wood ceiling .Bldg Procure balustrade & metal works		19JAN05A				24	0	-215					
ABWF WORKS 1904 Admin.l 1909 Admin.l 1909 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 1910 Admin.l 6391 AdmBlo 6397 AdmBlo 1917 Admin.l	S .Bldg Procure wood ceiling .Bldg Procure balustrade & metal works		19JAN05A				1							
1904 Admin. 1909 Admin. 1910 Admin. 1910 Admin. 1910 Admin. 1916 Admin. 1902 Admin. 6391 AdmBlo 6397 AdmBlo 1917 Admin.	.Bldg Procure wood ceiling .Bldg Procure balustrade & metal works		19JAN05A											
1910 Admin.l 1916 Admin.l 1902 Admin.l 1902 Admin.l 6391 AdmBlo 6390 AdmBlo 6397 AdmBlo 1917 Admin.l	-	90		17DEC05	0	100	24	-169	-89					
1916 Admin.l 1902 Admin.l 6391 AdmBlo 6390 AdmBlo 6397 AdmBlo 1917 Admin.l	.Bldg Procure aluminium cladding		09MAR05A	17DEC05	0	100	24	-139	-143					
1902 Admin.l 6391 AdmBlo 6390 AdmBlo 6397 AdmBlo 1917 Admin.l		90	09MAR05A	17DEC05	0	100	24	-30	-161					
6391 AdmBlo 6390 AdmBlo 6397 AdmBlo 1917 Admin.	.Bldg Procure slate cladding	90	14MAR05A	17DEC05	50	80	24	-30	-11					
6390 AdmBlo 6397 AdmBlo 1917 Admin.	.Bldg Procure GRP water tank	90	16MAR05A	17DEC05	0	100	24	-151	-107					
6397 AdmBlo 1917 Admin.l	ldg-Proc & Manuf. LV power dist. equip't	120	20MAR05A	25APR06	30	100	120	-114	-213					
1917 Admin.	ldg-Proc & Manuf. of HV dist. equip't	120	25MAR05A	25APR06	50	100	120	-114	-249					·
	ldg-Proc & Manuf. of CMCS, ELV & TCS sys	180	25MAR05A	08JUL06	15	90	180	-148	-203					·
	.Bldg Procure stone cladding	90	03MAY05A	17DEC05	50	70	24	-30	-11					
1905 Admin.	.Bldg Procure suspended ceiling	120	09MAY05A	18JAN06	0	0	48	2	37					
6394 AdmBlo	ldg-Proc & Manuf. FS wet sys	90	06JUN05A	16MAR06	30	100	90	6	-207					
6415 AdmBlo	ldg-Proc & Manuf. FCUs & PAUs	90	08DEC05	03APR06	0	100	90	-135	-234					
6393 AdmBlo	ldg-Proc & Manuf. PD fresh & flush water sys	90	12DEC05	07APR06	0	100	90	-12	-249					
6395 AdmBlo	ldg-Proc & Manuf. MVAC mech.vent. sys	90	12DEC05	07APR06	0	100	90	-138	-237					
6444 AdmBlo		120	12DEC05	18MAY06	0	40	120	-18	-111					
6479 AdmBlo	ldg-Proc & Manuf. FS AFA & FM200 sys		12DEC05	07APR06	0	100	90	-78	-195					

Act	Activity	Orig	Early	Early	%		Rom	Total	Variance	SEP	ост	NO	v	DEC	JAN	FEB	MAR
Act.	Description	Dur	Start	Finish		Compl.	Dur	Float	arly Finis		05	26	24 29	27 5 12 19 26	28	29	30
	•	1			1	1 1				12 19 20	p 10 17 24		21 20	5 12 19 20	2 9 10 23 9		
	AdmBldg-Proc & Manf bldg related luminaires	180	12DEC05	29JUL06	0	80	180	-102	-177								
															•		
1938	Admin.Bldg Initial delivey glass canopy	0	14JAN06		0		0	-153	0				1		•		
2059	Admin.Bldg Initial delivery fall arrest syst	0	19JAN06		0		0	-102	0						•		
2000			100/ 1100				Ŭ	102	Ũ						•		
2054	Admin.Bldg Initial delivery louvres	0	26JAN06		0		0	-163	0						•		
0055		-	00 14 1100		-		-	4.45	•								
2055	Admin.Bldg Initial delivery curtain wall	0	26JAN06		0		0	-145	0								
2056	Admin.Bldg Initial delivery sheet decking	0	26JAN06		0		0	-139	0						•		
															•		
2057	Admin.Bldg Initial delivery doors & windows	0	26JAN06		0		0	-139	534						•		
2060	Admin.Bldg Initial delivery balust & mtl wks	0	17FEB06		0		0	-151	0								
2000	Admin.Didg Initial delivery baldst & mit wiks		IN LBOO						U							•	
7582	AdmBldg-Proc & Manuf. LPG sys	120	24FEB06	22JUL06	0	10	120	-63	-131								1
	ACE DATES																
	STRATION BUILDING				1	1	1	1 1						•			
1827	Int. MS - Admin.Bldg E&M 1/F access (partial)	0		24DEC05	0	100	0	-64	-137					•			
6406	AdmBldg-E&M access to 1/F (partial)	0	28DEC05		0	100	0	-64	-137					•			
			2022000											•			
1729	Int. MS - Admin.Bldg E&M G/F access (partial)	0		25JAN06	0	100	0	-96	-173						•		
4000				05 14 100	-	400		004	455						\diamond		
4003	Int. MS - Admin.Bldg E&M G/F access (full)	0		25JAN06	0	100	0	661	-155						\checkmark		
6404	AdmBldg-E&M access to G/F (partial)	0	26JAN06*		0	100	0	-96	-171						•		
1828	Int. MS - Admin.Bldg E&M 2/F access (partial)	0		06FEB06	0		0	-87	-140							•	
6402	AdmBldg-E&M access to 2/F (partial)	0	07FEB06		0		0	-87	-140								
0402	Aumbiuy-Eam access to 2/F (partial)		UTEBUO					-07	-140								
CONST	RUCTION					1											
	ABWF WORKS																
	UCTURE																
1746	Admin bldg - Septic tank construction	24	21NOV05	17DEC05	0	0	24	164	-11								
														-			
6398	Admin.Bldg Earth Mat & Rods - All in ptn D4	36	31DEC05	20FEB06	0	100	36	-40	-308								
	ERSTRUCTURE					I	I										
NORTH [G																	
	Admin.Bldg Nth - GF Slab	24	01SEP05A	30NOV05	90	100	9	-130	-188			1					
1647	Admin.Bldg Nth - Columns & walls GF to 1F	24	21SEP05A	03DEC05	50	100	12	-130	-179								
																	1

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP 24	OCT		OV	DEC	JAN	FEB	MAR
ID	Description	Dur		Finish	Compl.	Compl.					25 3 10 17 24	31 7 1	26 4 21 28	27 5 12 19 26	28 2 9 16 23 3	29 80 6 13 20	27 6 13
NORTH [G			1	1													
1648	Admin.Bldg Nth - 1F Slab	24	210CT05A	03DEC05	50	100	12	-130	-167								
1649	Admin.Bldg Nth - Columns & walls 1F to 2F	24	290CT05A	03DEC05	50	100	12	-130	-155								
1661	Admin.Bldg Nth - 2F Slab	24	15NOV05A	03DEC05	50	100	12	-130	-143								
1665	Admin.Bldg Nth - Columns & walls 2F to 3F	24	22NOV05	19DEC05	0	100	24	-130	-144								
1666	Admin.Bldg Nth - Roof Slab	24	01DEC05	30DEC05	0	100	24	-130	-140				•				
1672	Admin.Bldg Nth - Columns & walls 3F to Upp Roof	24	10DEC05	10JAN06	0	100	24	-96	-136								
1673	Admin.Bldg Nth - Upper Roof Slab	24	20DEC05	19JAN06	0		24	-80	-132								
SOUTH [G	L.11-21]	1	1	1	1	1	1	1									
	Admin.Bldg Sth - GF Slab	24	01SEP05A	30NOV05	90	100	9	-121	-176								
1784	Admin.Bldg Sth - Columns & walls GF to 1F	24	270CT05A	03DEC05	50	100	12	-121	-167								
1785	Admin.Bldg Sth - 1F Slab	24	05NOV05A	03DEC05	50	100	12	-121	-155								
1786	Admin.Bldg Sth - Columns & walls 1F to 2F	24	11NOV05A	03DEC05	50	100	12	-107	-143								
1787	Admin.Bldg Sth - 2F Slab	24	21NOV05	17DEC05	0	100	24	-107	-143								
1788	Admin.Bldg Sth - Columns & walls 2F to 3F	24	30NOV05	29DEC05	0	100	24	-107	-139								_
1789	Admin.Bldg Sth - Roof Slab	24	15DEC05	14JAN06	0	100	24	-112	-140								
1791	Admin.Bldg Sth - Columns & walls 3F to Upp Roof	24	24DEC05	24JAN06	0	100	24	-41	-136								
1790	Admin.Bldg Sth - Upper Roof Slab	24	11JAN06	15FEB06	0		24	49	-136								
ABWF			1	1													
CRITICAL			1														
1730	Admin.Bldg Crit Rm - Int. Blockwork GF	12	28NOV05	10DEC05	0	100	12	-121	-137								
1731	Admin.Bldg Crit Rm - Int. Blockwork 1F	12	12DEC05	24DEC05	0	100	12	-121	-137								
1734	Admin.Bldg Crit Rm - Int. Blockwork 2F	12	16JAN06	06FEB06	0		12	-130	-140								
1804	Admin.Bldg Crit Rm - Ext. Doors & Glazing GF	18	26JAN06	23FEB06	0	100	18	-163	-191								I
1366	Admin.Bldg Crit Rm - Int. Finishes GF	18	17FEB06	09MAR06	0	100	18	-151	-185								
1733	Admin.Bldg Crit Rm - Ext. Glazing 1F	18	24FEB06	16MAR06	0	100	18	-163	-179								
			1	1	1	1	1	1	I]						1	1	

Act. Activity	Orig		Early	%				Variance		OCT 25	NOV 26		DEC 27	JAN 28	FEB 29	MAR 30
ID Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 24	31 7 14	21 28	27 5 12 19 26 2	9 16 23 Å	30 6 13 20	27 6 13
REMAINING ROOMS			05141100		100											
1792 Admin.Bldg Oth Rm - Int. Blockwork GF	24	28DEC05	25JAN06	0	100	24	-108	-155								
1793 Admin.Bldg Oth Rm - Int. Blockwork 1F	24	26JAN06	02MAR06	0		24	-108	-155								
1805 Admin.Bldg Oth Rm - Ext. Doors & Windows GF	24	26JAN06	02MAR06	0		24	-108	-155								•
E&M WORKS - GENERAL				1												
FS WORKS																
FS MAJOR EQUIPMENT																
6411 AdmBldg-Hydrant Pump & Tank set 1st fix	48	26JAN06	30MAR06	0	100	48	42	-171								
ELECTRICAL WORKS																
HV POWER DISTRIBUTION MAJOR EQPT.																
6408 AdmBldg-HV power dist. sys 1st fix	36	26JAN06	16MAR06	0	100	36	-72	-171								
P&D WORKS																
P&D MAJOR EQUIPMENT																
6412 AdmBldg-Water Pumps & Tanks 1st fix	24	26JAN06	02MAR06	0	100	24	66	-171								
ADMINISTRATION BLDG G/F																
MVAC WORKS																
MECH.VENT / AIR CONDITIONING																
6405 AdmBldg G/F -AC(1st Fix) mech.vent.	36	26JAN06	16MAR06	0	100	36	-96	-171								
ADMINISTRATION BLDG 1/F	1	I	1													
MVAC WORKS																
CHILLED WATER SYSTEM																
6464 AdmBldg 1F-AC(1st Fix) Chilled water sys	48	24FEB06	25APR06	0		48	-64	-137								
MECH.VENT / AIR CONDITIONING		1														
6407 5AdmBldg 1F-AC(1st Fix) mech.vent.	42	28DEC05	23FEB06	0	100	42	-64	-137								
ELECTRICAL WORKS																
MAIN & SUBMAIN DISTRIBUTION				1											_	
6437 AdmBldg 1F-ES(1st Fix) Main & Sub-main dist.	42	24FEB06	18APR06	0		42	-52	-137								
FINAL CIRCUIT															_	
6438 AdmBldg 1F-ES(1st Fix) Final Circuit dist.	36	24FEB06	07APR06	0		36	-52	-137								
ADMINISTRATION BLDG 2/F																
MVAC WORKS																
MECH.VENT / AIR CONDITIONING																
6403 AdmBldg 2F-AC(1st Fix) mech.vent.	48	07FEB06	03APR06	0		48	-87	-140								

Act	Activity	Oria	Fork	Fark	0/		Dama	Tatal	Variance	SEP	0	СТ	NO	v	DEC	J	AN	FEB	MAR
Act. ID	Description	Orig Dur	Early Start	Early Finish	% Compl	Compl.				24	2	5	26	24.20	27 5 ₁ 12 19 26	2	8	29	30
	TORY INSPECTIONS	Dui	Otan		oomp.	Compi.	Dai	Tiour	any r mo	12 19 2	6 3 10	17 24 3	1 / 14	21 28	6 p 12 19 26	529	16 23 30	ι _ρ 13 20	27 10 13
																			ſ
	WATER SUPPLY AdmBldg-All plumb. design approved by WSD	0	05JAN06		0	100	0	66	-171							\diamond			ſ
0450			UJJANUU			100		00	-171										ſ
6477	AdmBldg-Sub. WWO 046 part 1 to 3 to WSD	6	19JAN06	25JAN06	0	100	6	66	-171										
FSD INS	SPECTIONS																		ſ
6468	AdmBldg-All FS design approved by FSD (MHJV)	0	05JAN06		0	100	0	0	-171							•			
6493	AdmBldg-Issue, endorse & submit FSI 314 to FSD	6	19JAN06	25JAN06	0	100	6	0	-171										
SHATIN	HEIGHTS SOUTH PORTAL BUILDING																		
CONTR	ACT DEFINED DATES & SECTIONS																		
AREA A	CCESS & VACATION DATES																		
ACS_D8	Access to Portion - D8	0	09FEB06		0		0	5	0									.↓	
ACS_J2	Access to - J2 (T.Plate & above) SH-S.Vent.Bldg.	0	09FEB06		0		0	22	0									\diamondsuit	
SUBMIT	TTALS & APPROVALS																		
ABWF 8	& BUILDER'S WORKS																		
1998	SHT SPB - Prep & submit door & window detail	24	13NOV04A	03DEC05	50	100	12	108	-97										
2000	SHT SPB - Approve door & window details	24	03JUN05A	17DEC05	0	100	24	96	-85										
2006	SHT SPB - Prep & sub balustrade & metal wks	24	13JUL05A	03DEC05	50	100	12	42	-97										
2007	SHT SPB - Approve balustrade & metal works	24	05DEC05	04JAN06	0	100	24	42	-97										
E&M EC	QPT. / MTRL. SUBMITTALS																		
8266	ShtSpBldg-Sub.TVF, Ductworks & Control sys	78	02JUL04A	21NOV05	99	100	1	-90	-128										
8268	ShtSpBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	25JAN06	95	100	54	-120	-211										
8270	ShtSpBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	25NOV05	99	60	5	24	-28										
8265	ShtSpBldg-Sub.MVAC mech.vent. sys	54	03AUG04A	210CT05A	100	100	0		-72										
	ShtSpBldg-Sub.FS wet sys	54	05AUG04A	25NOV05	99	100	5	-16	-108										
8267 8263 8272	ShtSpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	18JAN06	95	10	48	-30	-49					2 2					
8263	ShtSpBldg-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-48	-169										
8272	ShtSpBldg-Sub.PD irrig. sys	54	04FEB05A	25JAN06	85	100	54	-16	-163							 			
	1		1		1	1	1	<u> </u>	1										1

Act	Activity	Orig	Forly	Forly	0/		Dom	Total	Varianaa	SEP	OC	т	NOV		DEC		JAN	FEB	MAR
Act. ID	Description	Orig Dur	Early Start	Early Finish	% Compl				Variance arly Finis		25	7 04 04	26	4 00 5	27		28	29	30 20 27 6 13
• · · ·	QPT. / MTRL. APPROVALS	12 0.	oran		leembu	compil	1 2 0.	out	, a,	12 19 2	ון טון כן ס: 	7 24 31	<u>17 14 </u> 2	1 28 2	<u>ן פון צון</u>		10 23	ο μισμ	20 27 0 13
	ShtSpBldg-App. HV power dist. sys	18	14JUL04A	10DEC05	95	100	18	-84	-163										
7040		10		TODECCO	35	100		-04	-105						_				
7209	ShtSpBldg-App. PD cleans. & flush water sys	18	04AUG04A	20JAN06	78	100	50	-54	-141										
7046	ShtSpBldg-App. LV power dist. sys	18	13AUG04A	10DEC05	90	100	18	-96	-157										
8507	ShtSpBldg-App. building related luminaires	18	18AUG04A	10DEC05	90	100	18	-78	-133										
7155	ShtSpBldg-App. FS wet sys	18	04SEP04A	10DEC05	80	100	18	-16	-103				-						
7205	ShtSpBldg-App. FS AFA & FM200 sys	18	14SEP04A	10DEC05	70	0	18	24	-23				-1						
7085	ShtSpBldg-App. of CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-48	-91										
7116	ShtSpBldg-App. MVAC mech.vent. sys	18	23SEP04A	10DEC05	70	100	18	-76	-97										
7133	ShtSpBldg-App. TVF, Ductworks & Control sys	18	12NOV04A	10DEC05	85	100	18	-90	-127										
7147	ShtSpBldg-App. MVAC MCC, power & control sys	18	12NOV04A	10DEC05	80	100	18	-120	-157										
7101	ShtSpBldg-App. MVAC Package AC Unit sys	18	01FEB05A	10DEC05	90	0	18	0	-43			-	-						
7229	ShtSpBldg-App. PD irrig. sys	18	05MAY05A	10DEC05	30	100	18	-16	-109				-						
PROCU	REMENT - MATERIAL																		
E & M W																			
	ShtSpBldg-Proc & Manuf. LV power dist. equip't	180	20MAR05A	08JUL06	30	50	180	-96	-139								l		
2024	SHT SPB - Procure balustrade & metal works	120	24MAR05A	08FEB06	50	10	24	19	0										
7041	ShtSpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	08JUL06	50	60	180	-84	-145										
																-			
7086	ShtSpBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	08JUL06	20	10	180	-48	-73										
7148	ShtSpBldg-Proc & Manuf. MCC, power & control sys	180	25MAR05A	08JUL06	10	50	180	-120	-139										
7156	ShtSpBldg-Proc & Manuf. FS wet sys	120	06JUN05A	25APR06	30	30	120	-16	-85										
7134	ShtSpBldg-Proc & Manuf. TVF,Ductwks & Cont'l sys	180	09JUN05A	08JUL06	35	40	180	-90	-109							Т			
7117	ShtSpBldg-Proc & Manuf. MVAC mech.vent. sys	120	12DEC05	18MAY06	0	30	120	-76	-97										
7230	ShtSpBldg-Proc & Manuf. PD irrig. sys	120	12DEC05	18MAY06	0	40	120	-16	-109										
8508	ShtSpBldg-Proc & Manf bldg related luminaires	180	12DEC05	29JUL06	0	40	180	-78	-133										
7102	ShtSpBldg-Proc & Manuf. MVAC Package AC Units	120	05JAN06	09JUN06	0	0	120	-18	-61										
		1																L	

Act. Activity Org Early Early St. DWP %. Rein Total Variation for Early Corp Aa No Aa	Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NO		DEC	JAN	FEB	MAR
E & M WORKS 7210 SinsplayProc & Manuf. Cleams & fluch water sys 120 214/AN06 26JUN06 0 40 120 -54 -141 7210 Sinsplatop-Proc & Manuf. FS AFA & FM200 ays 120 06FEB06 0.JUL06 0 120 -14 -61 INTERFACE DATES 0 06FEB06 0 0 19 0 1856 Int MS - SHT S Phal Bidg - EAM access GF 0 06FEB06 0 0 19 0 1856 Int MS - SHT S Phal Bidg - EAM access OF 0 06FEB06 0 0 19 0 1865 Int MS - SHT S Phal Bidg - EAM access OF 0 0 0 25 0 1885 Int MS - SHT S Phal Bidg - EAM access Plonum 0 22FEB06 0 0 10 0 1885 Int MS - SHT S Phal Bidg - EAM access Roof 0 22FEB06 0 0 10 0 1805 Int MS - SHT S Phal Bidg - EAM access Roof 0 22FEB06 0 10 0 0 0 0 0 1806 Int MS - SHT S Phal Bidg - EAM ac							Compl.	Dur	Float	arly Finis	24	25	26 31 7 14	21 28 5	27	28	29 30 6 13 20	27 6 13
7206 ShiSpBidg-Proc & Manut, FS AFA & FM200 sys 120 06FEB06 04JUL06 0 120 -14 -61 INTERFACE DATES 1864 Int MS - SHT S Pial Bidg - E&M access 3/F 0 0 06FEB06 0 0 19 0 1855 Int MS - SHT S Pial Bidg - E&M access 3/F 0 0 06FEB06 0 0 19 0 1856 Int MS - SHT S Pial Bidg - E&M access 2/F 0 06FEB06 0 0 19 0 1855 Int MS - SHT S Pial Bidg - E&M access 1/F 0 15FEB06 0 0 25 0 1855 Int MS - SHT S Pial Bidg - E&M access 1/F 0 15FEB06 0 0 37 0 1857 Int MS - SHT S Pial Bidg - E&M access Plenum 0 22FEB06 0 0 31 0 \$ 1869 Int MS - SHT S Pial Bidg - E&M access Roof 0 22FEB06 0 0 31 0 \$ 1867 Int MS - SHT SPial Bidg - E&M access Roof 0 22FEB06 0 16 19 0 1868	E & M W	VORKS											T P P					
INTERPACE DATES Image: Construction Image: Consteteee Image: Constetee <			120	21JAN06	26JUN06	0	40	120	-54	-141								
1854 Int MS - SHT S Pial Bidg - E&M access 3/F 0 08FEB06 0 0 19 0 1855 Int MS - SHT S Pial Bidg - E&M access 3/F 0 08FEB06 0 0 19 0 1855 Int MS - SHT S Pial Bidg - E&M access 2/F 0 08FEB06 0 0 19 0 1856 Int MS - SHT S Pial Bidg - E&M access 1/F 0 15FEB06 0 0 37 0 1857 Int MS - SHT S Pial Bidg - E&M access Ext.Elev 0 22FEB06 0 0 19 0 1857 Int MS - SHT S Pial Bidg - E&M access Roof 0 22FEB06 0 0 19 0 1857 Int MS - SHT S Pial Bidg - E&M access Roof 0 22FEB06 0 0 31 0 CONSTRUCTION Int MS - SHT S Pial Bidg - E&M access Roof 0 22FEB06 0 18 0 33 37 0 BULDER'S WORK Isting SHT Shi Piblig - Wei Trades IFL 16 09FEB06 186 25 0 186 19 0 1815 SHT Shi Piblig - Wei Trades 2FL 16 09FEB06 186 19 0 16 19	7206	ShtSpBldg-Proc & Manuf. FS AFA & FM200 sys	120	06FEB06	04JUL06	0		120	-14	-61			-					
1855 nt MS - SHT S Pial Bidg - EAM access G/F 0 0 0 19 0 1859 nt MS - SHT S Pial Bidg - EAM access 2/F 0 0 0 19 0 1859 nt MS - SHT S Pial Bidg - EAM access 2/F 0 0 0 19 0 1856 nt MS - SHT S Pial Bidg - EAM access 1/F 0 15FEB06 0 0 37 0 1857 nt MS - SHT S Pial Bidg - EAM access Ext.Elev 0 22FEB06 0 0 37 0 1858 nt MS - SHT S Pial Bidg - EAM access Roof 0 22FEB06 0 0 31 0 CONSTRUCTION 22FEB06 0 0 31 0 0 0 ROOFING & STETENAL FACODE 0 33 37 0 1811 SHT Sin PBidg - EAM access Roof 16 09FEB06 16 15 25 0 0 16 09FEB06 16 16 0 1811 SHT Sin PBidg - Wet Trades 1FL 16 09FEB06 27FEB06 16 16	INTERF	ACE DATES																
1859 Int MS - SHT S Ptal Bidg - E&M access 2/F 0 08FEB06 0 0 19 0 1856 Int MS - SHT S Ptal Bidg - E&M access 1/F 0 15FEB06 0 0 25 0 1853 Int MS - SHT Sh Ptal Bidg - E&M access 1/F 0 15FEB06 0 0 37 0 1857 Int MS - SHT Sh Ptal Bidg - E&M access Ext.Elev 0 22FEB06 0 0 37 0 1857 Int MS - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 1858 Int MS - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 CONSTRUCTION Int MS - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 BOLDER'S WORK Int MS - SHT Shi PBidg UM Trades IFL 10 09FEB06 18MAR06 33 37 0 1806 SHT Shi PBidg - Wei Trades GL 16 09FEB06 27FEB06 16 19 0 1816 SHT Shi PBidg - Wei Trades GL 16 09FEB06 27FEB06 16 <	1854	Int M/S - SHT S Ptal Bldg - E&M access 3/F	0		08FEB06	0		0	19	0							¢	
1856 Int M/S - SHT S Ptal Bidg - E&M access 1/F 0 115FEB06 0 0 25 0 1853 Int M/S - SHT Sh Ptal Bidg-E&M access Ext.Elev 0 22FEB06 0 0 37 0 1857 Int M/S - SHT S Ptal Bidg - E&M access Fulenum 0 22FEB06 0 0 19 0 1858 Int M/S - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 1858 Int M/S - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 1858 Int M/S - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 CONSTRUCTION Int M/S - SHT Sh Pald B/G - E&M access Roof 0 22FEB06 0 16 25 0 1811 SHT Sth Pald B/G - Weit Trades 1FL 16 09FEB06 27FEB06 16 19 0 1805 SHT Sth Pald G - Weit Trades 1FL 16 09FEB06 27FEB06 16 19 0 1815 SHT Sth Pald G - Weit Trades 2FL 16 09FEB06 27FEB06 16	1855	Int M/S - SHT S Ptal Bldg - E&M access G/F	0		08FEB06	0		0	19	0							\diamondsuit	
1853 Int WS - SHT Sh Plal Bldg-E&M access Ext.Elev 0 22FEB06 0 0 37 0 1857 Int MS - SHT Sh Plal Bldg - E&M access Plenum 0 22FEB06 0 0 19 0 1857 Int MS - SHT S Plal Bldg - E&M access Plenum 0 22FEB06 0 0 19 0 1858 Int MS - SHT S Plal Bldg - E&M access Roof 0 22FEB06 0 0 31 0 CONSTRUCTION ARCHITECTURAL & BUILDER'S WORKS ROOFING & EXTERNAL FACADE 1811 SHT Sth PBldg - Wet Trades IFL 16 09FEB06 27FEB06 0 16 19 0 1815 SHT Sth PBldg - Wet Trades GL 16 09FEB06 27FEB06 16 19 0 1855 SHT Sth PBldg - Wet Trades GL 16 09FEB06 27FEB06 16 19 0 1865 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 16 19 0 1865 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 16 19<	1859	Int M/S - SHT S Ptal Bldg - E&M access 2/F	0		08FEB06	0		0	19	0	-						¢	
1857 Int M/S - SHT S Ptal Bidg - E&M access Plenum 0 22FEB06 0 0 19 0 1858 Int M/S - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 CONSTRUCTION ARCHITECTURAL & BUILDER'S WORKS ROOFING & EXTERNAL FACADE 1811 SHT Sth PBidg - Ext. Doors & Windows 33 09FEB06 18MAR06 0 33 37 0 BUILDER'S WORKS ROOFING & EXTERNAL FACADE 1811 SHT Sth PBidg - Ext. Doors & Windows 33 09FEB06 27FEB06 0 16 25 0 1815 SHT Sth PBidg - Wet Trades GL 16 09FEB06 27FEB06 0 16 19 0 1851 SHT Sth PBidg - Wet Trades GL 16 09FEB06 27FEB06 16 19 0 1860 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 16 19 0 1861 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 16 19 0	1856	Int M/S - SHT S Ptal Bldg - E&M access 1/F	0		15FEB06	0		0	25	0	-						\diamondsuit	
Bits Int WS - SHT S Ptal Bidg - E&M access Roof 0 22FEB06 0 0 31 0 CONSTRUCTION C	1853	Int M/S - SHT Sth Ptal Bldg-E&M access Ext.Elev	0		22FEB06	0		0	37	0	-						\diamond	
CONSTRUCTION ARCHITECTURAL & BUILDER'S WORKS ROOFING & EXTERNAL FACADE 1811 1811 SHT Sth PBildg - Ext. Doors & Windows 33 09FEB06 18MAR06 0 33 37 0 BUILDER'S WORK 1811 SHT Sth PBildg - Ext. Doors & Windows 33 09FEB06 18MAR06 0 33 37 0 BUILDER'S WORK 160 09FEB06 27FEB06 0 16 25 0 1815 SHT Sth PBildg - Wet Trades GL 16 09FEB06 27FEB06 0 16 19 0 1852 SHT Sth PBildg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBildg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 10	1857	Int M/S - SHT S Ptal Bldg - E&M access Plenum	0		22FEB06	0		0	19	0							↓	
ARCHITECTURAL & BUILDER'S WORKS ROOFING & EXTERNAL FACADE 1811 SHT Sth PBidg - Ext. Doors & Windows 33 09FEB06 18MAR06 0 33 37 0 BUILDER'S WORK BUILDER'S WORK	1858	Int M/S - SHT S Ptal Bldg - E&M access Roof	0		22FEB06	0		0	31	0							\Diamond	
ARCHITECTURAL & BUILDER'S WORKS ROOFING & EXTERNAL FACADE 1811 SHT Sth PBidg - Ext. Doors & Windows 33 09FEB06 18MAR06 0 33 37 0 BUILDER'S WORK 1810 SHT Sth PBidg - Ext. Doors & Windows 33 09FEB06 27FEB06 0 16 25 0 1815 SHT Sth PBidg - Wet Trades GL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBidg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBidg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 10 0 SHT TUNNEL Strt TUNNEL <td>CONST</td> <td>RUCTION</td> <td></td>	CONST	RUCTION																
ROOFING & EXTERNAL FACADE 1811 SHT Sth PBidg - Ext. Doors & Windows 33 09FEB06 18MAR06 0 33 37 0 BUILDER'S WORK 1808 SHT Sth PBidg - Wet Trades 1FL 16 09FEB06 27FEB06 0 16 25 0 1815 SHT Sth PBidg - Wet Trades GL 16 09FEB06 27FEB06 0 16 19 0 1851 SHT Sth PBidg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1852 SHT Sth PBidg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBidg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 SHT Sth PBidg - Wet Trades 5FL 16 09FEB06 27FEB06 0 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>																		
1811 SHT Sth PBldg - Ext. Doors & Windows 33 09FEB06 18MAR06 0 33 37 0 BUILDER'S WORK 1808 SHT Sth PBldg - Wet Trades 1FL 16 09FEB06 27FEB06 0 16 25 0 1815 SHT Sth PBldg - Wet Trades GL 16 09FEB06 27FEB06 0 16 19 0 1851 SHT Sth PBldg - Wet Trades GL 16 09FEB06 27FEB06 0 16 19 0 1852 SHT Sth PBldg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1850 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBldg - Wet Trades 5FL 16 09FEB06 27FEB06 16 10 0 16 <	ROOFIN	IG & EXTERNAL FACADE																
1808 SHT Sth PBldg - Wet Trades 1FL 16 09FEB06 27FEB06 0 16 25 0 1815 SHT Sth PBldg - Wet Trades GL 16 09FEB06 27FEB06 0 16 19 0 1851 SHT Sth PBldg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1852 SHT Sth PBldg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1852 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBldg - Wet Trades 5FL 16 09FEB06 27FEB06 0 16 31 0 SUBMITTALS & APPROVALS E& MEOPT // MTRL, SUBMITTALS			33	09FEB06	18MAR06	0		33	37	0								
1800 unit blig ind finder in Ling 10 00 unit blig 10	BUILDE	R'S WORK			1	1	1	1										
1851 SHT Sth PBldg - Wet Trades 2FL 16 09FEB06 27FEB06 0 16 19 0 1852 SHT Sth PBldg - Wet Trades 4FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBldg - Wet Trades 5FL 16 09FEB06 27FEB06 0 16 31 0 SHT UNNEL	1808	SHT Sth PBldg - Wet Trades 1FL	16	09FEB06	27FEB06	0		16	25	0								-) -)
1852 SHT Sth PBldg - Wet Trades 4FL 16 09FEB06 27FEB06 0 16 19 0 1860 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBldg - Wet Trades 5FL 16 09FEB06 27FEB06 0 16 31 0 SHT TUNNEL SUBMITTALS & APPROVALS E&M EQPT. / MTRL. SUBMITTALS	1815	SHT Sth PBldg - Wet Trades GL	16	09FEB06	27FEB06	0		16	19	0								-) -)
1860 SHT Sth PBldg - Wet Trades 3FL 16 09FEB06 27FEB06 0 16 19 0 1861 SHT Sth PBldg - Wet Trades 5FL 16 09FEB06 27FEB06 0 16 31 0 SHT TUNNEL SUBMITTALS & APPROVALS E&M EQPT. / MTRL. SUBMITTALS	1851	SHT Sth PBldg - Wet Trades 2FL	16	09FEB06	27FEB06	0		16	19	0								-) -)
1861 SHT Sth PBldg - Wet Trades 5FL 16 09FEB06 27FEB06 0 16 31 0 SHT TUNNEL SUBMITTALS & APPROVALS E&M EQPT. / MTRL. SUBMITTALS	1852	SHT Sth PBldg - Wet Trades 4FL	16	09FEB06	27FEB06	0		16	19	0								-) -)
SHT TUNNEL SUBMITTALS & APPROVALS E&M EQPT. / MTRL. SUBMITTALS	1860	SHT Sth PBldg - Wet Trades 3FL	16	09FEB06	27FEB06	0		16	19	0								-) •)
SUBMITTALS & APPROVALS E&M EQPT. / MTRL. SUBMITTALS	1861	SHT Sth PBldg - Wet Trades 5FL	16	09FEB06	27FEB06	0		16	31	0								•
E&M EQPT. / MTRL. SUBMITTALS					1			1										
8279 ShtRtNb-Sub.Tunnel Lgt sys 78 02JUL04A 20OCT05A 100 0 -104			· · · ·				1											
8281 ShtRtNb-Sub.TVS control sys 54 02JUL04A 25JAN06 95 100 54 -38 -148 8285 ShtRtSb-Sub.Tunnel Lgt sys 78 02JUL04A 20OCT05A 100 100 0 -86	8279	ShtRtNb-Sub.Tunnel Lgt sys	78	02JUL04A	20OCT05A	100	100	0		-104								
8285 ShtRtSb-Sub.Tunnel Lgt sys 78 02JUL04A 20OCT05A 100 0 -86	8281						100	54	-38	-148								
	8285	ShtRtSb-Sub.Tunnel Lgt sys	78	02JUL04A	200CT05A	100	100	0		-86								

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ост	NO		DEC	JAN	FEB	MAR
ID	Description	Dur		Finish	Compl.						25 3 10 17 2	<u>26</u> 4 31 7 14	} I21⊉	27 3 5 12 19 26	28 2 9 16 23 3	29 0 6 13 20	30 27 6 13
E&M E	QPT. / MTRL. SUBMITTALS																
0007	ShtRtSb-Sub.TVS control sys	54	02JUL04A	25JAN06	95	100	54	-38	-148								
8282	ShtRtNb-Sub.FS AFA & Linear sys	54	05JUL04A	25NOV05	99	100	5	-104	-177								
8288	ShtRtSb-Sub.FS AFA & Linear sys	54	05JUL04A	25NOV05	99	100	5	-104	-177								
8287 8282 8288 8283 8283 8289 8280 8280 8286	ShtRtNb-Sub. TVS in Tunnel	54	07JUL04A	21NOV05	99	100	1	-68	-125								
8289	ShtRtSb-Sub. TVS in Tunnel	54	07JUL04A	21NOV05	99	100	1	94	-125				Þ				
8280	ShtRtNb-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-74	-189								•
8286	ShtRtSb-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-66	-181								•
	QPT. / MTRL. APPROVALS	1	11		1	1	1		I								-
	ShtRtSb-App. TVS in Tunnel	18	29JUL04A	10DEC05	85	100	18	94	-124								
			200020 // (1002000													
7627 6938 6991 6932 6985 6969 7022 6945 6998 6998 6957 7010	ShtRtNb-App. TVS in Tunnel	18	29JUL04A	10DEC05	85	100	18	-68	-124				T				
6938	ShtRtSb-App. Tunnel Lgt sys	18	05AUG04A	10DEC05	80	100	18	-90	-112				Ē				
6991	ShtRtNb-App. Tunnel Lgt sys	18	05AUG04A	10DEC05	80	100	18	-111	-130				Ē				
6932	ShtRtSb-App. HV/LV main & submain dist. sys	18	13AUG04A	10DEC05	80	100	18	-96	-142				Ē				
6985	ShtRtNb-App. HV/LV main & submain dist. sys	18	13AUG04A	10DEC05	80	100	18	-96	-142				İ				
6969	ShtRtSb-App. FS AFA & Linear sys	18	14SEP04A	10DEC05	70	100	18	-104	-172								
7022	ShtRtNb-App. FS AFA & Linear sys	18	14SEP04A	10DEC05	70	100	18	-104	-172								
6945	ShtRtSb-App. CMCS & TCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-66	-103								
6998	ShtRtNb-App. CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-74	-111								
6957	ShtRtSb-App. TVS control sys	18	12NOV04A	10DEC05	70	100	18	-38	-94				Γ				
	ShtRtNb-App. TVS control sys	18	12NOV04A	10DEC05	70	100	18	-38	-94								
PROCU	REMENT - MATERIAL																
SHT TU	NNEL NORTHBOUND																
	ShtRtNb-Proc & Manuf. ES Main & submain dist.	180	20MAR05A	08JUL06	30	40	180	-96	-124								
6986 6999 7023	ShtRtNb-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	08JUL06	20	20	180	-74	-93				-				
7023	ShtRtNb-Proc & Manuf. FS AFA & Linear sys	180	25MAR05A	08JUL06	20	70	180	-104	-154		 						
	1				1	1	1		1	1	I		•				+

					0(P	T		SEP	ост	NOV		DEC	JAN	FEB	MAR
Act. ID	Activity Description	Orig Dur		Early Finish	% Compl	Compl		Float	Variance		05			07		29 30 6 13 20	
	NNEL NORTHBOUND	Dui	Otart	1 mon	oompi.	- compi.	Dui	riout	any rinc	12 19 26 3	5 10 17 <u> </u> 24	31 7 14 2	1 28 5	12 19 26 2	9 16 23	30 6 13 20	27 6 13
	ShtRtNb-Proc & Manuf. TVS control sys	180	25MAY05A	12AUG06	10	10	180	-68	-106								
7011		100	2010171007	1240000		10	100	-00	-100								
7628	ShtRtNb-Proc & Manuf. TVS in Tunnel	180	09JUN05A	08JUL06	35	30	180	-68	-106								
																1	
6992	ShtRtNb-Proc & Manuf. Tunnel Lgt sys	180	12DEC05	29JUL06	0	40	180	-111	-130								
	NNEL SOUTHBOUND	1															
6946	ShtRtSb-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	08JUL06	20	20	180	-66	-85								
6970	ShtRtSb-Proc & Manuf. FS AFA & Linear sys	180	25MAR05A	08JUL06	20	70	180	-104	-154								
0370	onintoon foe a Manul. Fo Al A a Einear sys	100	ZJINAROJA	0000100	20	10		-104	-134								
6933	ShtRtSb-Proc & Manuf. ES Main & submain dist.	180	20MAY05A	08JUL06	65	50	180	-96	-124								
6958	ShtRtSb-Proc & Manuf. TVS control sys	180	25MAY05A	12AUG06	10	20	180	-68	-106								
		100					100										
7625	ShtRtSb-Proc & Manuf. TVS in Tunnel	180	09JUN05A	08JUL06	35	30	180	-68	-106								
6939	ShtRtSb-Proc & Manuf. Tunnel Lgt sys	180	12DEC05	29JUL06	0	20	180	-90	-112								
0000	oni too a Manai. Tainiei Egt sys	100	1202000	2000100		20			112								
SHT N	ORTH PORTAL BUILDING																
-	ACT DEFINED DATES, STAGES & SECTIONS																
1 m m m m m m m m m m m m m m m m m m m	Access to Portion - J3 (T/Plate & above) SH-N.VB	0	09FEB06		0		0	22	0							\land	
ACS_33			USFEBUO					22	0							\diamond	
SUBMI	TTALS & APPROVALS							1									
	& BUILDER'S WORKS																
	SHT NPB - Prep & submit door & window detail	24	13NOV04A	03DEC05	50	100	12	78	-97								
1000		27	10110 104/1	ODECOU		100	12	10									
2001	SHT NPB - Approve door & window details	24	03JUN05A	17DEC05	0	100	24	66	-85								
2008	SHT NPB - Prep & sub balustrade & metal wks	24	13JUL05A	03DEC05	50	100	12	42	-97								
		0.4	0505005	0414100	-	0	0.4	40	07						-		
2009	SHT NPB - Approve balustrade & metal works	24	05DEC05	04JAN06	0	0	24	42	-97								
E&M EC	PT. / MTRL. SUBMITTALS	1			I	1	1	1	1								
	ShtNpBldg-Sub.TVF, Ductworks & Control sys	78	02JUL04A	21NOV05	99	100	1	-86	-124								
0235	Shiripbidg-Sub. I vi , Ductworks & Control sys	10	0230204A	21110/03	33	100	'	-00	-124				•				
8297	ShtNpBldg-Sub.MVAC MCC, power & control sys	54	02JUL04A	25JAN06	95	100	54	-138	-229								
8299	ShtNpBldg-Sub.FS AFA & FM200 sys	54	05JUL04A	25NOV05	99	100	5	12	-54								
8299 8294							-										
8294	ShtNpBldg-Sub.MVAC mech.vent. sys	54	03AUG04A	210CT05A	100	100	0		-72								
0200	ShtNpBldg-Sub.FS wet sys	E 1	05AUG04A	25NOV05	99	100	5	E	-96			<u> </u>					
0298	oninpolug-oub.ro wel sys	34	UDAUGU4A	20110/05	99		5	6	-90				-				
8296	ShtNpBldg-Sub.MVAC / TVF pneumatic sys	54	14AUG04A	18JAN06	95	10	48	-32	-51								1
		.										┿━━┛Т					
												•					

Act	Activity	Orig	Fork	Forby	%		Bom	Total	Variance	SEP	ОСТ	NOV	/ D	EC	JAN	FEB	MAR
Act. ID	Description	Orig Dur		Early Finish		Compl.				24	25	26	24 29 5 42	27	28 2 9 16 23	20	30
	PT. / MTRL. SUBMITTALS	1	1		1	1	1	1	,	12 19 20 3	10 117 24	51 µ 14	21 20 0 12	2 19 20	2 9 10 23 h	50 0 13 20	21 0 13
	ShtNpBldg-Sub.of CMCS & ELV sys	78	26AUG04A	02MAR06	95	100	78	-62	-181								
0202		10	20/10/00/	02111/11/00					101								
E&M EC	PT. / MTRL. APPROVALS																
7262	ShtNpBldg-App. HV power dist. sys	18	14JUL04A	10DEC05	95	100	18	-110	-151								
7268	ShtNpBldg-App. LV power dist. sys	18	13AUG04A	10DEC05	90	100	18	-114	-151								
0544	Obto - Dida Ana haddia a salatad humin sina -	10	404110044	4005005	00	400	10	74	445								
8511	ShtSpBldg-App. building related luminaires	18	18AUG04A	10DEC05	90	100	18	-74	-115								
7377	ShtNpBldg-App. FS wet sys	18	02SEP04A	10DEC05	80	100	18	6	-91								
7427	ShtNpBldg-App. FS AFA & FM200 sys	18	14SEP04A	10DEC05	70	0	18	12	-49								
7307	ShtNpBldg-App. of CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-62	-103								
7220	ShtNpBldg-App. MVAC mech.vent. sys	10	23SEP04A	10DEC05	70	100	18	-75	-97								
1330	Shiripbiug-App. WVAC mech.vent. sys	10	233EF 04A	TUDEC05	10	100	10	-75	-97								
7431	ShtNpBldg-App. PD cleans. & flush water sys	18	04NOV04A	10DEC05	78	100	18	-24	-109								
7355	ShtNpBldg-App. TVF, Ductworks & Control sys	18	12NOV04A	10DEC05	85	100	18	-86	-123								
7369	ShtNpBldg-App. MVAC MCC, power & control sys	18	12NOV04A	10DEC05	80	100	18	-138	-175								
7323	ShtNpBldg-App. MVAC Package AC Unit sys	1.8	01FEB05A	10DEC05	90	0	18	16	-37								
1020	Unityphig-App. WVAO I ackage AO Unit 393			TODECOS	30				-57								
PROCU	REMENT - MATERIAL																
ABWF V																	
	SHT NPB - Procure doors & windows	120	12JAN05A	17DEC05	50	10	24	66	35								
2010		120	120/ 1100/ 1						00								
2028	SHT NPB - Procure balustrade & metal works	120	09MAR05A	04JAN06	50	10	24	42	23						\Box		
7269	ShtNpBldg-Proc & Manuf. LV power dist. equip't	180	20MAR05A	08JUL06	30	50	180	-114	-133								
7000		400					100	440	100								
7263	ShtNpBldg-Proc. & Manuf. of HV dist. equip't	180	25MAR05A	08JUL06	50	50	180	-110	-133			ļ					
7308	ShtNpBldg-Proc. & Manuf. of CMCS & ELV sys	180	25MAR05A	08JUL06	20	20	180	-62	-85								
1000			2011/11/00/1	0000200	20	20											
7370	ShtNpBldg-Proc & Manuf. MCC, power & control sys	180	25MAR05A	08JUL06	10	70	180	-138	-157							1	
7428	ShtNpBldg-Proc & Manuf. FS AFA & FM200 sys	120	25MAR05A	02JUN06	20	0	120	-18	-61								
		100			-		100			ļ							
/3/8	ShtNpBldg-Proc & Manuf. FS wet sys	120	06JUN05A	25APR06	30	20	120	6	-73								
7356	ShtNpBldg-Proc & Manuf. TVF,Ductwks&Cont'l sys	180	09JUN05A	08JUL06	35	30	180	-86	-105								
7550									100								
7339	ShtNpBldg-Proc & Manuf. MVAC mech.vent. sys	120	12DEC05	18MAY06	0	20	120	-75	-97	1						1	+
	· · ·																

Act.	Activity	Orig	Early	Early	%	DWP %	Rem	Total	Variance	SEP	ОСТ	NO		DEC	JAN		FEB	MAR
ID	Description	Dur		Finish	1	Compl.					25 3 10 17 24	26 31 7 14	5 ₁ 21 ₁ 21	27 3 5 12 19 µ	28 26 2 9 16	5 <mark>23 30 6</mark>	29 6 13 20	27 <u>6</u> 13
ABWF W	IORKS																	
7432	ShtNpBldg-Proc & Manuf. Cleans & flush water sys	120	12DEC05	18MAY06	0	40	120	-24	-109									<u> </u>
8512	ShtSpBldg-Proc & Manf bldg related luminaires	180	12DEC05	29JUL06	0	30	180	-74	-115									
7324	ShtNpBldg-Proc & Manuf. MVAC Package AC Units	120	12JAN06	16JUN06	0	0	120	-8	-61									<u></u>
INTERE	ACE DATES																	
	RTH PORTAL BUILDING																	
	Int M/S - SHT N Ptal Bldg - E&M access 3/F	0		08FEB06	0		0	19	0							<	\diamondsuit	
1864	Int M/S - SHT N Ptal Bdng - E&M access G/F	0		08FEB06	0		0	25	0	-							¢.	
	Int M/S - SHT N Ptal Bldg - E&M access 1/F	0		08FEB06	0		0	19	0	-							\Diamond	
	-								-								ě ^	
1868	Int M/S - SHT N Ptal Bldg - E&M access 2/F	0		08FEB06	0		0	19	0								\diamondsuit	
CONSTR	RUCTION																	
ARCHIT	ECTURAL & BUILDER'S WORKS																	
BUILDER	I'S WORK																	
1812	SHT Nth PBldg - Ext. Doors & Windows	33	09FEB06	18MAR06	0		33	31	0							I		
1821	SHT Nth PBldg - Wet Trades GL	16	09FEB06	27FEB06	0		16	25	0	-						1		
1823	SHT Nth PBldg - Wet Trades 1FL	16	09FEB06	27FEB06	0		16	19	0							1		
1869	SHT Nth PBldg - Wet Trades 2FL	16	09FEB06	27FEB06	0		16	19	0							I		
1870	SHT Nth PBldg - Wet Trades 4FL	16	09FEB06	27FEB06	0		16	19	0									
1871	SHT Nth PBldg - Wet Trades 3FL	16	09FEB06	27FEB06	0		16	19	0									
1872	SHT Nth PBldg - Wet Trades 5FL	16	09FEB06	27FEB06	0		16	31	0									
SHT RC	ENCLOSURE & T3 UNDERPASS			1	1	1	1	1 1										
SUBMIT	TALS & APPROVALS												1					
	PT./ MTRL.SUBMITTALS												1					
· · · · · · · · · · · · · · · · · · ·	Sht-N.R9-Sub.Tunnel Lgt sys	78	02JUL04A	200CT05A	100	100	0		-71									
8304	Sht-N.R9-Sub.TVS control sys	54	02JUL04A	25JAN06	95	100	54	-38	-129						•			
8309	Sht-N.R9-Sub.MCC, power & control sys	54	02JUL04A	25JAN06	95	100	54	-53	-144									
8305	Sht-N.R9-Sub.FS AFA & Linear sys	54	05JUL04A	25NOV05	99	100	5	-9	-67									
8308	Sht-N.R9-Sub.LCC, power & control sys	54	07JUL04A	200CT05A	100	100	0		-50									

Act.	Activity	Orig		Early	%	DWP %			Variance		ОСТ 25	NOV 26		DEC 27	JAN 28	FEB 29	MAR 30
ID	Description	Dur	Start	Finish	Compl.	Compl.	Dur	Float	arly Finis	12 19 26	3 10 17 24	31 7 14 2	21 28	5 12 19 26	20 2 9 16 23 30	6 13 20	27 6 13
F&M F	QPT./ MTRL.SUBMITTALS																
	Sht-N.R9-Sub.CMCS & ELV sys	78	26AUG04A	02MAR06	98	100	78	-31	-146								<u> </u>
0000		10	20/10/004/1	02101/01/000		100	10										
E&M E	QP. / MTRL. APPROVALS																
7487	Sht-N.R9-App. Tunnel Lgt sys	18	05AUG04A	10DEC05	80	100	18	-78	-97								
									-								
7481	Sht-N.R9-App. HV/LV main & submain dist. sys	18	13AUG04A	10DEC05	80	100	18	-51	-88								
7604	Sht-N.R9-App. LCC, power & control sys	18	18AUG04A	10DEC05	80	100	18	-57	-76								
								0.									
7517	Sht-N.R9-App. FS AFA & Linear sys	18	14SEP04A	10DEC05	70	80	18	-9	-62								
				1022000				Ŭ									
7494	Sht-N.R9-App. CMCS & ELV sys	18	20SEP04A	10DEC05	88	100	18	-31	-68								
7454			20021 04/1	IODECCO		100											
7505	Sht-N.R9-App. TVS control sys	18	12NOV04A	25JAN06	70	100	54	-38	-111			I					
7303		10	12110 1047	20041100	10	100	54	-50		•							
7520	Sht-N.R9-App. TVF, Ductworks & Control sys	10	12NOV04A	10DEC05	85	100	18	-60	-97								
1529	Shi-N.RS-App. TVF, Ductworks & Control sys	10	12110/044	TODEC05	05	100	10	-00	-97								
7610	Sht-N.R9-App. MCC, power & control sys	10	12NOV04A	10DEC05	80	100	18	-53	-90								
7012	Shi-N.R9-App. MCC, power & control sys	10	12NOV04A	IUDEC05	00	100	10	-55	-90								
PROCU	REMENT - MATERIAL																
SHT RC	FULL ENCLOSURE / T3 UNDERPASS																
7482	Sht-N.R9-Proc & Manuf. ES Main & submain dist.	180	20MAR05A	08JUL06	30	20	180	-51	-70								-
7495	Sht-N.R9-Proc & Manuf. CMCS & ELV sys	180	25MAR05A	08JUL06	20	0	180	-31	-50								
					_												
7518	Sht-N.R9-Proc & Manuf. FS AFA & Linear sys	120	25MAR05A	25APR06	15	0	120	-9	-44								
										-							-
7613	Sht-N.R9-Proc & Manuf. MCC, power & control sys	180	25MAR05A	05AUG06	10	20	180	-77	-96								
1010		100	2010/1 (100)/(00/10000		20		''									
7506	Sht-N.R9-Proc & Manuf. TVS control sys	180	25MAY05A	08JUL06	10	5	180	-38	-57								
7300		100	230071037	0030200			100	-50	-57								
7520	Sht-N.R9-Proc & Manuf. TVF, Ductwks & Cont'l sys	100	09JUN05A	08JUL06	35	20	180	-60	-79								
7530	SHEWRS & COULT SYS	100	ACONOSA		35	20	100	-00	-79			<u> </u>					
7400	Sht N D0 Drog & Monuf, Tunnol Lations	180	12DEC05	29JUL06	0	20	100	-78	-97								
/ 488	Sht-N.R9-Proc & Manuf. Tunnel Lgt sys	180	12DEC05	29JUL06		20	180	-/8	-97						I		
7005		400	4005005	00 11 11 00	-	-	400		70								
7605	Sht-N.R9-Proc & Manuf. LCC, power & control sys	180	12DEC05	29JUL06	0	5	180	-57	-76								T

APPENDIX M COMPLAINT LOG

Appendix M - Complaint Log

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40426	Butterfly Valley	26 April 2004	A public noise complaint was recently received by EPD. The complaint was related to the noise generated from the Route 8 – ENT site near Butterfly Valley at the night time on 21 April 2004. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 April 2004.	 <u>Noise at night time</u> The information provided by the RSS indicated that no works were undertaken by the Contractor during the concerned period. The concerned noise might probably be due to a burglary case occurred at same night. <u>Noise during day-time</u> It is believed that the day-time noise complaint was due to the site formation works of the Project. Considering the powered mechanical equipment used at the Butterfly Valley and the echo effect of the valley, ET believe that the day-time construction noise from the site at Butterfly Valley might cause nuisance to the nearby resident to some extent, though there was no noise level exceedance at the Government Quarters during our routine monitoring in last three months. The Contractor agreed to implement mitigation measures, including good site practices, selecting quieter plant and working methods and reduction in numbers of noisy plant operating currently, in order to mitigate noise impacts at the NSRs. 	Closed
40914	Garden Villa	13-Sep-04 (by EPD) 14-Sep-04 (by ET Leader)	 Environmental Protection Department (EPD) received a public noise complaint on 13 September 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 14 September 2004. The complaint was about general construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, 	 Environmental Permits A Construction Noise Permit (No. GW-RN0405-04) was obtained by the Contractor for the use of powered mechanical equipment (PME) in the concerned works area and use of TAR no.1 during restricted hours. Blasting Works According to the information provided by the Resident Site Staff (RSS), for carrying out blasting works, a blasting permit should be issued by the Mines Division of Civil Engineering and Development Department (CEDD), but not under the jurisdiction of EPD. The CNP issued by EPD only specified the use of PME but not the blasting works during restricted hours. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			 the complainant was particularly concerned of two issues: The complainant was informed by the Contractor (Leighton – Kumagai Joint Venture) that blasting works would be conducted during restricted hours. He worried about the noise nuisance would be induced by the blasting works. Noise nuisance from some site vehicles traveling on the Temporary Access Road (TAR no.1) near Garden Villa was noted by the complainant during restricted hours. 	As advised by the RSS, the Contractor did intend to apply for a permit to the Mines Division of CEDD for blasting works during restricted hours. However, up to the time of preparation of this report, the Contractor still had not obtained the approval from the Mines Division and therefore, no blasting works were performed by the Contractor during restricted hours. <u>Use of TAR no.1</u> According to Condition 3d of the above-mentioned CNP, there was restriction on the use of site vehicles traveling on TAR no.1. The usage of site vehicles on TAR no.1 in a 2-week period before the date of complaint, i.e. 30 th August to 12 th September 2004 showed that the only vehicle type using TAR no.1 for the concerned period was concrete truck and the number of vehicle pass was limited to 4 times per hour, which was in compliance with the above CNP's conditions. Regular noise monitoring was undertaken by ET at Garden Villa on 30 th August and 6 th September 2004 during restricted hours (1900 – 2300 hours). The monitoring results were 58.7 dB(A) and 58.6 dB(A), respectively, which were below the noise limit level of 60 dB(A). However, it should be noted that site vehicles were not used by the Contractor on TAR no.1 during restricted hours on these two monitoring day. Based on the information obtained, the validity for the noise complaint in associated with night-time blasting works could not be concluded under ET's investigation, since no blasting works had been performed by the Contractor during restricted hours at the time of the report preparation. Also, it should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. For the use of TAR no.1, the RSS's records showed that the number of vehicle pass in the period between 30 th August and 12 th September 2004 was complied with the CNP's conditions. It should be noted that only a maximum of 3 concrete trucks	

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Environmental Protection Department	 passing the site entrance was recorded. Therefore, it was considered that the nuisance noted by the complainant was not due to the site vehicles adopted by the Contractor (LKJV). Nevertheless, the Contractor was reminded to ensure the compliance of the CNP conditions and adopt good site practice to minimize the construction noise. According to the information provided by the RSS, no 	
41021	Garden Villa	09-Oct-04 (by EPD) 21-Oct-04 (by ET Leader)	 (EPD) received a public noise complaint on 9 October 2004 about construction noise generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 21 October 2004. The complaint was about nighttime construction noise generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. As informed by EPD, the complainant was particularly concerned of two issues: Construction works undertaken by the Contractor (Leighton–Kumagai Joint Venture) were noted after 2300 hour. Some workers were noted leaving the site through Temporary Access Road (TAR) no.1 at around 2 am, causing nuisance to the residents in Garden Villa. 	 construction activity was undertaken in the nighttime period (2300 – 0700 hours) at the concerned site area. LKJV did admit that some vehicles had been operating at midnight for transporting LKJV's survey workers from the site. Inconsiderate behaviors were noted causing nuisance to Garden Villa residents: Driving the vehicles too fast, which generated excessive engine noise; Noise inside the vehicles (such as staff talking or radios) escaping through the open vehicle windows; and Vehicle beeping horn to request the guards to open the gate. In order to rectify the situation, LKJV had notified the relevant staff with the receipt of the complaint and urged them to take appropriate measures when using TAR1 at night: to drive slowly in order to reduce the engine noise, especially when approaching Garden Villa; to roll up the vehicle windows to contain any noise from talking or radios; and 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41023	Government Quarters (Butterfly Valley)	20-Oct-04 (by MHJV) 23-Oct-04 (by ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 20 th October 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation as a result of the construction activities at Butterfly Valley. The ER subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 23 rd October 2004.	 The complaint was considered valid based on: ER's site observations; ET's weekly site audit; and 1-hr TSP exceedance record. Also, the sources of dust generation were identified as 2 portions of the haul roads, one at Slope BV-S2 and one linking between South Portal Tunnel to Mui Kong Tsuen, were found to be dry. Dust impact due to the haulage of excavated materials at the South Portal. Enhanced dust suppression measures had been implemented by the Contractor: added rockfill to the haul road between South Portal Tunnel and the Gully fill area; maintained watering to haul road at Slope BV-S2; requested the fill material supplier to ensure the material was in a damp condition before leaving quarry; provided for material not dampened at the Quarry to be directed to the wheel wash for water spray before entering the site; when cleaning drill holes along slope BV-S4 to ensure adequate water was available for flushing to suppress dust emission; AND provided damper stockpiles of cleared material at BV-S2 before loading. Based on ER's site observations, most of the above mitigation measures have been implementing by the Contractor. Also, an additional water browser was delivered to site on 29th Oct 04. No significant fugitive dust emission has been found. During ET's site inspections on 27th Oct and 3rd Nov 2004, the situation was found improved. No deficiency relating to air quality impact was noted by ET during the two audit sessions. The results of air quality monitoring (1-hr and 24-hr TSP) in the period between 21st Oct and 2nd Nov 2004 were all found to be complied with the Action / Limit Levels. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41124	Government Quarters (Butterfly Valley)	21-Nov-04 (by LKJV) 24-Nov-04 (by ET Leader)	A public complaint was received by the Contractor of Route 8 – Eagle's Nest Tunnel and Associated Works (R8- ENT) Project on 21 st November 2004 (Sunday). The complaint was concerned about excessive noise generation from construction machinery at Butterfly Valley on the same day. The Engineer's Representative (ER) subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 24 th November 2004.	According to the ER, the only construction activity at Butterfly Valley undertaken on 21 st Nov 04 was formation of access road near Slope BV-S2. The activity only involved operations of 1 no. of excavator and 1 no. of dump truck with grab, which complied with the condition stipulated in a valid CNP GW-RW0484-04, which was hold by the Contractor. Routine noise monitoring was conducted on 21 st and 28 th Nov 2004 at NM6. All the measured noise levels (48.5 to 56.4 dB(A)) were well below the noise limit level. In addition, the measurement results were within the baseline noise level. Therefore, the complaint was considered to be invalid. Nevertheless, the Contractor was reminded to ensure the compliance of the conditions stipulated in CNP. The Contractor was also recommended to adopt good site practice in order to minimize the construction noise.	Closed
41201	Government Quarters (Butterfly Valley)	01-Dec-04 (by MHJV & ET Leader)	A public complaint was received by the Engineer's Representative (ER) of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project on 1 st December 2004. The complaint was raised by a resident of the Government Quarters at Caldecott Road, concerning dust generation at Butterfly Valley. The Environmental Team (ET) of the Project was informed with the complaint on the same day. The resident complained that a large portion of the excavated slopes was not properly covered, which caused dust nuisance to her.	 The complaint was considered valid based on: 1. ER's site observations; 2. ET's weekly site audit Upon receipt of the complaint, a series dust control measures had been implemented by the Contractor, such as covering of the exposed slopes with appropriate sheeting, regular watering to the haul roads and excavated slope faces, etc. During the ET's weekly site audit on 08-Dec-04 together with the representative of HyD, IEC, ER and the Contractor, the above mitigation measures were observed. The idle slopes at BVS2 had been covered by tarpaulin sheeting and erosion mat. The left exposed slope surfaces at BVS2 were under excavation, thus being unable to be covered. According to the ER, the complainant has expressed his satisfaction to the site condition on 07-Dec-04, after the implementation of dust mitigation measures by the 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Contractor. However, owing to the prevailing of the dry season, the Contractor was reminded to ensure the dust control measures are effectively implemented.	
50125	Garden Villa (North Portal)	21-Jan-05 (by EPD) 25-Jan-05 (by ET Leader)	 Environmental Protection Department (EPD) received a public noise complaint on 21 January 2005 about construction noise and dust generated from the Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) Project, nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 25 January 2005. The complaint was about construction noise and dust generated from a construction site nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of two issues: Noise from tunnel blasting work carrying out at around 7:30am and 10:00pm; and Dump trucks without covering of canvas when leaving the construction site. 	 Noise from blasting For carrying out the blasting, the Contractor had obtained the permit from relevant authority. The ET's noise monitoring results did not show any exceedance for the measurement taken when blasting was in place. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the control of EPD. In order to minimize the nuisance from the works, the Contractor was recommended: To inform the residents around the area about the time of blasting in advance; and To re-schedule the blasting time table, if possible, in order to avoid nuisance. Uncovered dump trucks In order to evaluate the situation, two inspections were carried out by the ET at Garden Villa on 27-Jan and 28-Jan-05 to identify the dump trucks leaving the site with uncovered load. On 27-Jan-05, 3 nos. of trucks, which were working for ENT Project, was noted by-passing Garden Villa without proper cover. Enhanced control (penalty system) was implemented by the Contractor after the inspection on 27-Jan. During the inspection on 28-Jan-05, 24 nos. of dump trucks for ENT Project were found leaving the site. No non-compliance was noted for the trucks working for ENT Project. LKJV was reminded to keep closely monitoring on the condition and the effectiveness of the proposed control measures. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50308	Garden Villa (North Portal)	05-Mar-05 (by EPD) 08-Mar-05 (by ET Leader)	 EPD received a public complaint on 5 March 2005 about construction noise and dust generated from the construction sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT), nearby by Garden Villa at Tai Po Road, Sha Tin. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 8 March 2005. The complaint was about construction noise and dust generated from the construction sites nearby Garden Villa at Tai Po Road, Sha Tin. The complainant was particularly concerned of the following issues: Nighttime & Sunday construction noise Noise from tunnel blasting at early morning and nighttime Dust from construction activities 	 Nighttime & Sunday construction noise no exceedance for noise monitoring restricted hour works were found complied with the CNPs records of vehicular trips on TAR1 did not show noncompliance of CNP conditions Noise from tunnel blasting at early morning and nighttime no exceedance for noise monitoring valid blasting permit had been obtained from CEDD blasting work is not under the jurisdiction of EPD Dust from construction activities dump trucks with uncovered / inadequately covered materials were observed leaving site no exceedance for TSP monitoring enhanced dust suppression measures had been implemented by the Contractor Conclusions The complaint against the dust issue (uncovered / inadequately covered dump trucks) was considered justifiable The Contractor was reminded to review the current checking system. Continuous spot checks would be performed by ET and RSS. 	Closed
50330	Garden Villa (TAR1)	30-Mar-05 (by EPD & ET Leader)	Environmental Protection Department (EPD) received a public complaint on 30 th March 2005 about construction noise from the sites of Route 8 – Eagle's Nest Tunnel and Associated Works (R8-ENT) near Garden Villa at Tai Po Road, Sha Tin. The complaint, which was lodged by a resident of Garden Villa on 29 th March 2005, was about the noise generated by heavy vehicles traveling in and out of the construction site near Garden Villa. According to the complaint, the noise was made from 7am onwards.	The site of concern was likely to be the Temporary Access Road no.1 (TAR1) connecting Tai Po Road and the construction sites of R8-ENT and Route 8 - Sha Tin Heights Tunnel and Approaches (R8-SHT). The time period of concern was within normal working hours (7am to 7pm) on a weekday not being holidays. According to the EM&A Manual, the criterion of construction noise in term of L_{eq} -30min within this period is 75 dB(A) for domestic premises. Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at Station AM3 (Garden Villa). During the 2-hour measurement period of the ad-hoc monitoring (0700-0900 hrs), all the measured noise levels (L_{eq} -30min) were below the daytime noise	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				 criterion of 75 dB(A). Based on the results of routine noise monitoring and the adhoc measurement on 1st April 2005 at Garden Villa, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable. In order to minimize the nuisance generated by the vehicle use at Garden Villa, the Contractor has proposed to limit the frequency of trucks existing from TAR1 at a rate of one truck per minute during the time period of concern (7am to 8:30am). 	
50415	Government Quarters	09-Apr-05 (by EPD) 15-Apr-05 (by ET Leader)	The complaint, which was lodged by a resident of 7/F, 38B, 8-10 Caldecott Road (Governmental Quarters) on 9 th April 2005, was about the noise generated by the construction works at the Butterfly Valley during daytime. The complainant mentioned that the instant noise level taken by himself was 78 to 82 dB(A). EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 15^{th} April 2005. The time period of concern was within normal working hours (7am to 7pm) on a weekday not being public holidays. According to the EM&A Manual, the criterion of construction noise in term of L_{eq} -30min within this period is 75 dB(A) for domestic premises.	 Governmental Quarters (Station NM6) is one of the designated noise monitoring stations in the EM&A programme. Routine monitoring is undertaken on a weekly basis in accordance with the EM&A Manual. Since the commencement of the Project, no exceedance of daytime noise criterion of 75 dB(A) was recorded at this station. Ad-hoc measurement was conducted at the complainant's premises on 22 Apr 05. The measured noise level was 69.0 dB(A), which was well below the daytime noise criterion of 75 dB(A). Based on the results of routine noise monitoring and the adhoc measurements conducted in the complainant premises, no exceedance of daytime noise criterion of 75 dB(A) was recorded. The complaint lodged is therefore considered not justifiable. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50419	Government Quarters	15-Apr-05 (by EPD) 19-Apr-05 (by ET Leader)	The complaint was lodged by a resident of 8-10 Caldecott Road (Government Quarters) on 15 th April 2005 to EPD as well as the Chief Resident Engineer of the Project. EPD subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 19 th April 2005. The complainant mentioned that they had experienced quite a lot of noise emanating from the tunnel drilling area after 11pm over several nights and most particularly at the night of 14 th April 2005 and at 4am on 15 th April 2005.	The site of concern was likely to be the South Portal. For carrying out construction works at this area during restricted hours, two Construction Noise Permits (CNPs no. GW- RW0085-05 and GW-RW0086-06) were obtained by the Contractor in accordance with the requirements stipulated in Noise Control Ordinance. According to the information provided by the Resident Site Staff and the Contractor, the construction activities undertaken in the period between 11 th and 15 th April 2005 from 1900 to 0700 hours included drilling, breaking, trimming, set up of rock drill, installation of arch-rib and grouting. The powered mechanical equipment (PME) involved in the above works included backhoe, rock drill, loader, dumper, shot-crete machine, group pump, mobile platform and grout machine, which were covered by the CNPs. According to the routine monitoring results, for the time period between 2300-0700 hours, the measured noise levels exceeded the corresponding noise Limit Level of 50dB(A). However, the measured levels were found within the range of baseline level and below the average baseline level. Based on the routine noise monitoring results at Station NM6, the measured noise levels for the period between 2300-0700 hours were below the baseline noise level, which was comparable to the ambient level. According to the RSS's record, the PME items operated during the concerned period were found covered by the 2 CNPs hold by the Contractor. Based on the available information, there is not enough evidence to prove whether the complaint against nighttime construction noise generated in the concerned period (11 th to 15 th April 2005) is justifiable or not.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50512	Yew Chung International School	12-May-05	On 11 May 05, a notice was sent to Yew Chung International School (YCIS) by the Contractor, providing their tentative blasting schedule on 12 May 05. It was shown that one of the blasting operations was scheduled at 09:30am, at when an examination was being held in YCIS. Upon receipt of the notice, a representative of YCIS lodged a complaint to the Contractor via the Project's hotline at 07:40 on 12 May 2005. The complainant expressed her objection to the blasting operation taken at 09:30am when the examination was taken place. The Contractor then agreed on one occasion only to delay the tunnel blast planned for 9:30am until 9:50am (i.e. 5 min after the examination). The complainant satisfied but did expect no future blasting during the examination period. According to the Engineer's Representative, the Contractor did not wish to make any commitment to ensure no blasting would be taken within the examination period.	A 1-day continuous noise measurement was conducted by the Environmental Team at Station NM1 on 26 May 05. According to the ER's record, two blasting operations were taken in the vicinity of YCIS on 26 May 05. One surface blast was taken at Butterfly Valley at 15:42 and one tunnel blasting was taken at South Portal at 16:56. The measurement results showed that the noise impact in term of Leq-5min and Leq-30min arising from the blasting operations was insignificant. No exceedance of construction noise criterion for examination period was recorded (Leq- 30min < 65dB(A)). The complaint lodged was therefore considered not justifiable. However, in order to minimize the potential nuisance arising from the blasting noise and the siren sounds prior to blasting, the Contractor was recommended to consider scheduling the blasting operations beyond the examination periods.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50610	Government Quarters	10-Jun-05	On 10 June 2005, the Resident Site Staff (Maunsell-Hyder Joint Venture) received a complaint from a resident of the Government Quarters at Caldecott Road. The complaint was concerned about the construction dust generation as a result of the construction activities of the Project at Butterfly Valley. The complainant had not specified which construction activities had contributed to the dust generation.	 Site Observations According to the RSS's preliminary investigation, it was considered that soil nailing at Slope BV-S2 was the dominant dust source and was likely to be the activity of concern. The dust suppression measures taken were found inadequate to control the dust dispersion from the works. Noticeable dust dispersion from the soil nailing work could be observed. Corrective Actions After the Contractor was notified by the RSS of the complaint, immediate action was taken by the Contractor on the same day (10 June 2005). The dust mitigation measures for the soil nailing were enhanced. An additional thicker cover was used. Also, continuous water spray was applied to suppress the dust emission. Environmental Outcome The RSS made a response to the complainant on 10 June 2005. The complainant was informed of the rectification actions taken by the Contractor. No further adverse comment was received from the complainant. Conclusions Based on the RSS's information, this complaint is considered to be valid and related to the construction activities of the Project. However, corrective action had been taken by the Contractor immediately and the situation was found improved. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50712	A scattered house near South Portal and Tai Po Road Water Treatment Works Staff Quarters	12-Jul-05	On 12 July 2005, a resident, whose house is located near South Portal and Tai Po Road Water Treatment Works Staff Quarters, lodged a complaint to the Contractor via the Project's hotline at 11:40am. The complainant expressed his concern on the nuisance caused by the blasting works at early morning (before 07:00 hours) and late night (after 23:00 hours).	 Site Activity According to the information provided by the RSS, tunnel blasting works have been taken place in the concerned period in north bound tunnel from the Ventilation Adit towards the direction of the South Portal. Environmental Requirements In the EP, the EM&A Manual of the Project and the NCO, no requirement is specified for the control of blasting operation and the associated environmental impact, such as blasting noise. It should be highlighted that for carrying out blasting works, permission should be obtained by Mines Division of CEDD, but not under the jurisdiction of EPD. For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD under the Dangerous Goods Ordinance (Cap. 295). Under this permit, the Contractor is allowed to carry out 24-hour blasting works within the designated area. Contractor's Actions Though the blasting noise is not under the control of any environmental related regulation and the Contractor is allowed to carry out 24-hour blasting, the Contractor would try to keep the blasts of concern undertaken between 07:00 to 23:00 hours. This arrangement could effectively reduce the potential nuisance to the residents within the more sensitive time period (23:00 to 07:00 on next day). Conclusions The subjected blasting operations were carried out by the Contractor under a valid blasting permit. The complaint lodged is therefore considered not justifiable. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50809	Government Quarters (8-10 Caldecott Road)	09-Aug-05	On 9 August 2005, a resident of 8-10 Caldecott Road (Government Quarters) lodged a complaint to the Contractor via the Project's hotline at 14:30. The complainant expressed her concern on the nuisance caused by the blasting works undertaken at Butterfly Valley. Noise impact arising from the blasting works was one of the issues raised by the complainant.	 Ad-hoc Noise Measurement An ad-hoc noise measurement was carried out on the roof of Government Quarters during a surface blast on 16 August 2005. According to the record of the RSS and the site observation, a surface blasting was undertaken at Butterfly Valley at around 15:38 on the monitoring day. The results show that the measured noise level in term of Leq-30min, i.e. 69.1 dB(A) during the surface blasting was well below the daytime construction noise criterion of 75 dB(A). Conclusion and Recommendation According to the results of ad-hoc noise measurement taken at Government Quarters on 16 August 2005, the measured noise levels (Leq-30min) did not exceed the noise criterion of 75 dB(A). In addition, the subjected blasting operations were carried out by the Contractor under a valid blasting permit. For the concern of noise impact, the complaint was considered not justifiable. 	Closed
50830	Government Quarters (8-10 Caldecott Road)	30-Aug-05	 The RSS received a public complaint from a resident of Government Quarters addressing two noise issues: 1. Noise nuisance caused by drilling works at Butterfly Valley; 2. Noise nuisance due to blasting 0045 hrs of 28 August 2005. 	Noise MeasurementNo exceedance was recorded for the routine noise monitoring at NM6 (Government Quarters). Ad-hoc noise measurement was conducted on 1 and 2 Sept 05. All measured noise levels complied with the noise criteria.ConclusionThe complaint was considered not justifiable. However, the Contractor had taken proactive actions in order to minimize the nuisance of the residents, (1) to stop the rock breaking works at BVS2 and (2) to install temporary noise barriers for drilling works.	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50928	Government Quarters (8-10 Caldecott Road)	28-Sept-05	A resident of Government Quarters complaint about a blast undertaken at 0215hr on 28 Sept 05.	 Environmental Monitoring After receiving the complaint, the ET carried out a continuous noise measurement at Station NM6 (Government Quarters) from 29 to 30 September 2005. All the measured noise levels in term of Leq-5min are close to the baseline noise level. The noise levels after correction of baseline levels were all below the noise criterion of 50 dB(A). Conclusion The subjected blasting operations were carried out by the Contractor under a valid blasting permit. In addition, no noise exceedance was recorded for the ad-hoc noise monitoring. The complaint lodged is therefore considered not justifiable. 	Closed
51025	Caldecott Hill (2 Caldecott Road)	25-Oct-05	A public complaint was received by the MWPMO of Highways Department on 25 October 2005. The complaint was subsequently refereed to the RSS and Environmental Team of Route 8 – Eagle's Nest Tunnel and Associated Works (R8- ENT) Project. The complaint was lodged by the management company of Caldecott Hill (No.2 Caldecott Road). It was about dust generation when construction vehicles, particularly dump trucks and concrete trucks, traveling along the Water Treatment Works (WTW) access road and its junction with Caldecott Road. According to the photos provided by the complainant, noticeable dust generation was observed during construction vehicles movement on the roads of concern.	 Site Observations Ad-hoc site inspections were carried out on 25 and 26 Oct 05. On 26 Oct 05, the WTW access road was observed dry. Deposition of dusty materials was noted. Significant dust generation was identified during vehicle movement. <i>Contractor's Actions</i> Mitigation actions were taken by the Contractor: One labour was appointed to water spray the concerned road junction and clear up of dusty materials deposited on the WTW access road. Regular watering on access road by hose pipe was performed to keep the road wet. All vehicles would be wheel-washed and loads of dusty materials would be covered before leaving the site. <i>Conclusions</i> Based on the site observations, this complaint was considered to be valid and related to the Project works. However, enhanced dust mitigation measures were taken by the Contractor and the situation was found improved. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51031	Po Leung Kuk Choi Kai Yau School	31-Oct-05	The resident site staff (MHJV) of R8-ENT received a complaint from the Principal of PLKCKY School. She commented that the blasting noise (nighttime and daytime) at Butterfly Valley became louder than before.	An ad-hoc noise measurement was taken by ET on 5 Nov 05 to evaluate the noise impact due to daytime surface blasting at the BV. The measurement results revealed that there has been no exceedance of noise level criteria. The complaint was therefore considered not justifiable.	Closed
51101	Butterfly Valley (Government Quarters)	1-Nov-05	 On 1 Nov 05, the Resident Site Staff received a complaint from a resident of the Government Quarters. On 2 Nov 05, a complaint of similar natures and same location was received by the Environmental Protection Department. The complainant was concerned about the following environmental issues: 1. Noise nuisance due to tunnel blasting works undertaken at midnights and in early mornings (3am to 5am); 2. Noise nuisance due to operation of a generator after 11pm; 3. Construction dust and daytime noise due to processing and stockpiling of crushed rocks at Butterfly Valley; 4. Noise nuisance due to works outside tunnel in the early morning of 2 Nov 05. 	 Item 1: Noise nuisance due to tunnel blasting For carrying out the above-mentioned blasting operations, the Contractor has obtained a valid blasting permit from CEDD. Under this permit, the Contractor is allowed to carry out 24-hour blasting works. As advised by the Contractor, all the blasting operations had been completed by 12 Nov 05. <u>Item 2: Noise nuisance due to operation of a generator after 11pm</u> According to the Construction Noise Permit issued by EPD, one generator was allowed to be operated after 11pm at South Portal area outside the tunnel. In view of the provision of acoustic enclosure and the separation distance from the generator to Government Quarters (around 300m), the noise impact arising from this generator onto the residents of the Quarters was believed to be insignificant. During the ET's investigation on 11 Nov 05, no engine-like noise generated from the construction site could be identified. <u>Item 3: Dust and noise due to handling of crushed rocks</u> No noise exceedance was recorded. During the weekly site inspections, deficiencies regarding inadequate dust mitigation measures for the crushed rock processing and stockpiling were occasionally observed. Dry / uncovered stockpiles and dust emissions from crushed rocks handling were sometimes noted. 	Closed

Log Ref.	Location of Concern	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Item 4: Noise due to works outside tunnel in the early morning of 2 Nov 05	
				According to the RSS's site records, there has been no activity outside the tunnel in the early morning of 2 November 2005. Work was undertaken deep inside the tunnel during the concerned period. The mentioned noise nuisance might not be related to R8-ENT Project. An ad-hoc noise measurement was carried out by ET from 8 to 10 November 2005 in order to evaluate the noise at Quarter's residents and no exceedance was recorded.	
				<u>Conclusion</u>	
				Based on the information obtained, environmental monitoring results and site observations, this complaint was considered not justifiable, except for the concern of dust nuisance due to crushed rock processing.	