


**Civil Engineering & Development Department
NT EAST Development Office**

Contract No. ST89/02

Sha Tin Heights Tunnel and Approaches

Quarterly EM&A Report (Version 1.0)

August 2007 to October 2007

Certified By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

Page

EXECUTIVE SUMMARY	1
Environmental Monitoring Works	1
Environmental Complaint and Prosecution	2
Environmental Licensing and Permitting	2
Future Key Issues.....	2
1. INTRODUCTION.....	3
2. PROJECT CHARACTERISTICS	4
Project Organization and Contacts of Key Management	4
Construction Programme and Synopsis of Work.....	4
3. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	5
Monitoring Parameters and Monitoring Locations	5
Monitoring Methodology and Calibration Details.....	5
Environmental Quality Performance Limits (Action and Limit Levels).....	5
Environmental Mitigation Measures	5
4. MONITORING RESULTS	6
Weather Conditions	6
Air Quality.....	6
Noise.....	6
5. AUDIT RESULTS.....	7
Implementation Status of Environmental Mitigation Measures	7
Site Audit Summary.....	7
Status of Environmental Licensing and Permitting.....	7
Advice on Solid Waste Management Status	8
6. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS).....	9
Summary of Exceedances	9
Review of the Reasons for and the Implications of Non-compliance.....	9
Summary of Actions Taken.....	9
7. ENVIRONMENTAL COMPLAINTS	10
Complaints Log	10
8. NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS	10
9. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	10

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2a	Location of Monitoring Stations
Figure 2b	Location of Monitoring Stations
Figure 3	Project Organization Chart

LIST OF APPENDICES

Appendix A	Contact Details of the Project Organization
Appendix B	Construction Programme
Appendix C	Monitoring Requirements
Appendix D	Environmental Quality Performance (Action/Limit) Levels
Appendix E	Implementation Status of Environmental Mitigation Measures (EMIS)
Appendix F	Graphical Presentation of Air Quality Monitoring Results
Appendix G	Graphical Presentation of Noise Monitoring Results
Appendix H	Summary Status of Environmental Licenses and Permits
Appendix I	Complaint Log
Appendix J	Summary report of Exceedances

EXECUTIVE SUMMARY

1. This is the last Environmental Monitoring and Audit (EM&A) Quarterly Summary Report prepared by Cinotech Consultants Limited for the “Sha Tin Heights Tunnel and Approaches” (the Project). This summary report presents EM&A works performed in the period between August 2007 and October 2007.
2. The construction activities undertaken in this reporting quarter included:
 - Drainage works at all area;
 - Tree Felling and Transplant;
 - Construction of Inspection Opening for Box Culvert;
 - Water works;
 - Erection of Sign Gantry and Directional Sign;
 - Lining Installation for 1050mm diameter Sewer under Retaining Wall no.5;
 - Sealing up existing Manholes and Pipes;
 - Erection of Steel Frame / Noise Barrier;
 - Removal of Epoxy above KCC Rails;
 - Tunnel/Portal Building./RCFE - VE cladding installation;
 - Construction of RE Wall AR/E/01;
 - Application of Colour Treatment to RCFE and RE Wall;
 - Removal of Temporary Access Road TAR 1;
 - Slope upgrading works F437;
 - Installation of Standpipe and Piezometer at Slope F347; and
 - Construction of Flexible Road Pavement.

Environmental Monitoring Works

3. Environmental monitoring for the Project was performed regularly as stipulated in the EM&A Manuals and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

Air Quality

1-hr TSP Monitoring

4. All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded in the reporting quarter.

24-hr TSP Monitoring

5. All 24-hr TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded in the reporting quarter.

Construction Noise

6. All construction noise monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded.

Environmental Complaint and Prosecution

7. No environmental prosecution was recorded in the reporting quarter.
8. No environmental complaint was received in the reporting quarter.

Environmental Licensing and Permitting

9. License/Permits granted to the Project include the Environmental Permit (EP), Construction Noise Permits (CNP), Waste Disposal (Chemical Waste) License and Wastewater Discharge Permit.

Future Key Issues

10. No more environmental issues are anticipated for the Project since all major construction site activities have been completed. The EM&A program was terminated with approval by the Engineer for the Contract on 22nd October 2007.

1. INTRODUCTION

- 1.1 Sha Tin Heights Tunnel and Approaches (SHT) (hereinafter called the “Project”) forms part of the Route 9 (Formerly Route 8) between Cheung Sha Wan and Sha Tin project, which will be a new expressway connecting west Kowloon and Sha Tin. The Project, the entrusted portion of the Route 9 (Formerly Route 8) project, is being managed and implemented by Civil Engineering & Development Department (CEDD).
- 1.2 The Project works mainly comprise the site formation for a toll plaza at the valley of Sha Tin Heights, the construction of 1 km long dual three-lane tunnels under Sha Tin Heights, a 0.6 km long dual two-lane tunnel approach road in Tai Wai, two slip road viaducts with approximately total length of 1 km connecting to Che Kung Miu Road, associated noise barriers and noise enclosures, drainage, slope works and landscape works. The remainder of the Route 9 (Formerly Route 8) (Main Portion, R9K) project forms the Kowloon Section and is being managed and implemented separately by Highways Department.
- 1.3 The Project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 449, EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the Route 9 (Formerly Route 8) project to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and culture impacts, and identify possible mitigation measures. An updated Final EIA report was subsequently completed in August 1999 to cater for some changes in the main portion. The 1998 and 1999 Route 9 (Formerly Route 8) EIA (R9 EIA Reports) reports were included in the EIA register under the EIAO as report number EIA-135/BC and AEIAR-022/1999 respectively. EM&A Manuals for each of the R9 EIA reports were also included as part of the EIA reports in the register.
- 1.4 Subsequent to the endorsement of the R9 EIA reports by EPD in November 1999, the R9 project was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the Route 9 (Formerly Route 8) project was then separated into the SHT and R9K portions. Meanwhile further design amendments had also been proposed for the SHT during the detailed design stage to resolve various engineering constraints. In view of these changes, an Environmental Review on the SHT was undertaken to update the findings of the R9 EIA reports. The Environmental Review report for R9S was completed in September 2001 and an Environmental Permit No. EP-104/2001 was issued on 4th October 2001 for the Project.
- 1.5 The works of the SHT is constructed under CEDD’s construction Contract No. ST 89/02 “Sha Tin Heights Tunnel and Approaches”. The site layout of the Project is shown in Figure 1.
- 1.6 Cinotech Consultants Limited (Cinotech) was commissioned by CEDD to undertake the Environmental Team (ET) Services for the Project. This is the 20th Quarterly EM&A report summarizing the EM&A works for the Project between August 2007 and October 2007.

2. PROJECT CHARACTERISTICS

Project Organization and Contacts of Key Management

- 2.1 An organization structure and the line of communication were set up for the Project between the CEDD, Engineer Representative (ER), Independent Environmental Checker (IEC), the Contractor and Environmental Team (ET). The organization chart and contact details are shown in Figure 3 and Appendix A respectively.

Construction Programme and Synopsis of Work

- 2.2 The construction programme is presented in Appendix B. The construction activities undertaken in this reporting quarter included:
- Drainage works at CKM;
 - Tree Felling and Transplant at CKM;
 - Construction of Inspection Opening for Box Culvert at CKM;
 - Water works at CKM;
 - Erection of Sign Gantry and Directional Sign at CKM;
 - Lining Installation for 1050mm diameter Sewer under Retaining Wall no.5 at CKM;
 - Sealing up existing Manholes and Pipes at CKM;
 - Erection of Steel Frame / Noise Barrier at Bridge;
 - Removal of Epoxy above KCRC Rails at Bridge;
 - Tunnel/Portal Building./RCFE - VE cladding installation at Tunnel;
 - Construction of RE Wall AR/E/01 at NP;
 - Slope Upgrading Works F437 at NP;
 - Installation of Standpipe and Piezometer at Slope F347 at NP;
 - Application of Colour Treatment to RCFE and RE Wall at NP;
 - Removal of Temporary Access Road TAR 1 at SP; and
 - Construction of Flexible Road Pavement at GE.

3. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters and Monitoring Locations

- 3.1 The EM&A Manuals designate locations for the ET to monitor environmental impacts in terms of air quality and noise due to the Project. The Project area and monitoring locations are depicted in Figures 2a and 2b. Appendix C gives details of monitoring requirements.

Monitoring Methodology and Calibration Details

- 3.2 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manuals. Copies of calibration certificates were attached in the appendices of the Monthly Reports.

Environmental Quality Performance Limits (Action and Limit Levels)

- 3.3 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in Appendix D.

Environmental Mitigation Measures

- 3.4 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manuals for the Contractor to implement. A list of mitigation measures is given in Appendix E.

4. MONITORING RESULTS

4.1 The summary exceedance report in this reporting quarter is presented in Appendix J.

Weather Conditions

4.2 The weather during monitoring sessions was mainly sunny and cloudy. The weather conditions for each individual monitoring session were presented in the field record sheets.

Air Quality

4.3 All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter.

4.4 All 24-hr TSP monitoring was conducted as scheduled in the reporting quarter.

4.5 No Action/Limit Level exceedance for both 1-hour TSP and 24-hour TSP monitoring was recorded in the reporting quarter.

4.6 The monitoring data of 1-hour and 24-hour TSP Levels are shown in the appendices of the Monthly Reports. The graphical presentations of the monitoring results are shown in Appendix F.

Noise

4.7 All construction noise monitoring was conducted as scheduled in the reporting quarter.

4.8 No Action/Limit Level exceedance was recorded in the reporting quarter.

4.9 The noise monitoring data are attached in the appendices of the Monthly Reports. The graphical plots of the noise monitoring results in this reporting quarter are shown in Appendix G.

5. AUDIT RESULTS

Implementation Status of Environmental Mitigation Measures

- 5.1 The implementation status of environmental mitigation measures (EMIS) is given in Appendix E.

Site Audit Summary

Water Quality

- 5.2 In the reporting quarter, the followings were observed regarding water quality during site inspections:
- Ponding water was observed near RCFE. The Contractor was reminded to dry it out.
 - Fallen leaves were observed accumulate at the U-channel near Garden Villa. The Contractor was reminded to clean them to prevent blocking the drainage system.
 - Fallen leaves were observed still accumulating at the U-channel near Garden Villa. The Contractor was reminded to clean them regularly to prevent it from blocking the drainage system.

Air Quality

- 5.3 In the reporting quarter, the followings were observed regarding air quality during site inspections:
- No environmental deficiency was identified during the environmental site inspection.

Noise

- 5.4 In the reporting quarter, the followings were observed regarding noise during site inspections:
- No environmental deficiency was identified during the environmental site inspection.

Waste / Chemical Management

- 5.5 In the reporting quarter, the following was observed regarding waste/chemical management during site inspections:
- Oil container and a generator were observed putting on the bare ground next to garden Villa. The contractor was advised to put drip tray for them.
 - Oil containers were observed standing on the bare ground near RCFE. The Contractor was reminded to provide a drip tray for them.
 - General refuse was observed near RCFE. The Contractor was reminded to clean it up.

Permit / Licenses

- 5.6 In the reporting quarter, the following was observed regarding permit/licenses during site inspections:
- No environmental deficiency was identified during the environmental site inspection.

Status of Environmental Licensing and Permitting

- 5.7 Environmental licenses and permits including Environmental Permit for the Project, Construction Noise Permits (CNPs), Waste Disposal (Chemical Waste) License and Wastewater

Discharge Permits were in place and valid during this reporting quarter. A summary status of licenses and permits is given in Appendix H.

Advice on Solid Waste Management Status

- 5.8 No advices on solid waste management since all construction site activities have been completed. The EM&A program was substantially terminated with approval on 22nd October 2007.

6. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)**Summary of Exceedances***1-hr TSP*

6.1 No Action/Limit Level exceedance was recorded in the reporting quarter.

24-hr TSP

6.2 No Action/Limit Level exceedance was recorded in the reporting quarter.

Noise

6.3 No Action/Limit Level exceedance was recorded in the reporting quarter.

Review of the Reasons for and the Implications of Non-compliance

6.4 There was no non-compliance from the site audits in this reporting quarter. The observations and recommendations made in each individual site audit session were attached in the Monthly Reports.

Summary of Actions Taken

6.5 In this reporting quarter, the following mitigation measures were implemented:

- Oil container was stored properly and generator was removed from bare ground;
- Oil container was provided with a drip tray;
- General refuse was clean up;
- Ponding water was dried out; and
- Fallen leaves at U-channel were cleared.

7. ENVIRONMENTAL COMPLAINTS

Complaint Log

- 7.1 The implementation status of the complaint handling procedure is summarized in Appendix I.
- 7.2 No environmental complaint was received in the reporting quarter.


8. NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- 8.1 No environmental prosecution was recorded in the reporting quarter.

9. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

- 9.1 No more environmental issues are anticipated for the Project since all major construction site activities have been completed. The EM&A program was substantially terminated with approval on 22nd October 2007.

FIGURES



Title

Contract No. 92/02
Environmental Team For Sha Tin Heights Tunnel & Approaches
Site Layout Plan


Scale
1 : 10 500

Project
No. MA2027

Date
2006

Figure
No. 1

CINOTECH



Title	Contract No. 92/02 Environmental Team For Sha Tin Heights Tunnel & Approaches Locations of Monitoring Stations	Scale	1 : 6 000	Project No.	MA2027	CINOTECH
		Date	2006	Figure No.	2a	



Date

Contract No. 92/02
Environmental Team For Sha Tin Heights Tunnel & Approaches

Locations of Monitoring Stations

Date

1 : 6 000

Scale

2006


Project

No. MA2027

Figure

No. 2b

CINOTECH



Title

ST89/02 - Sha Tin Heights Tunnel & Approaches
 Environmental Monitoring and Audit Report
 Project Organization Chart

Scale

N.T.S

Propos
No.

MA2027

Date

2007

Figure

3

CINOTECH

**APPENDIX A
CONTACT DETAILS OF THE PROJECT
ORGANISATION**




Appendix A - Contact Details of the Project Organisation

Party	Name	Role	Phone No.	Fax No.
CEDD	Ms. Joanna Kwok	Permit Holder	2301 1383	2739 0076
	Mr. Robert Choy	Project Coordinator	2301 1373	2721 8630
MCAL	Mr. Francis Leong	The Engineer	2685 6517	2691 2649
	Mr. K.Y. Chan	Engineer's Representative	9750 0557	2697 4106
	Mr. S. K. Lo	Chief Engineer's Representative	9751 9638	2697 4106
ET	Dr. Priscilla Choy	The ET Leader	2151 2089	3107 1388
	Ms Grace Wong	Audit Team Leader	2151 2095	
	Mr. Henry Leung	Monitoring Team Leader	2151 2087	
IEC	Mr. Billy Yu	Independent Environmental Checker	2507 2203	2507 2293
Contractor	Mr. David Lau	Senior Project Manager	2601 7917	2697 1592
24-hour Hotline			9759 9852	-

APPENDIX B
CONSTRUCTION PROGRAMME

Activity ID	Activity Description	Rem Dur	Projected Actual Current Start	Projected Actual Current Finish	Total Float 23Apr07	2007				
						MAR	APR	MAY	JUN	JUL
SECTION XVI - REMAINDER OF WORKS (30 JUN 07)										
Remaining Works in South Portal										
Reinstatement of TAR1										
C16L-1000	Slope reinstatement work	58	05/MAR/07A	29/JUN/07	0					Slope reinstatement work
Slope FR5										
C16L-1005	Slope reinstatement work	46	05/MAR/07A	15/JUN/07	0					Slope reinstatement work
C16L-1010	225 u-channel at crest of FR5 along Tai Po Rd	12	16/JUN/07	29/JUN/07	0					225 u-channel at crest of FR5 along Tai Po Rd
Slope TPC8										
C16L-1020	Remaining hydromulching	6	19/APR/07A	28/APR/07	52					Remaining hydromulching
C16L-1025	Handrails at concrete berm at stairs	5	03/MAR/07A	27/APR/07	52					Handrails at concrete berm at stairs
C16L-1030	Steel staircase at headwall TPS4	5	24/APR/07	28/APR/07	52					Steel staircase at headwall TPS4
C16L-1040	Half round channel for connecting raking drain	25	22/MAR/07A	22/MAY/07	33					Half round channel for connecting raking drain
C16L-1045	G400 rockfill to headwalls TPS3, TPS4, TPS5	31	19/MAR/07A	29/MAY/07	27					G400 rockfill to headwalls TPS3, TPS4, TPS5
Slope TPC6										
C16L-1050	Remedial works to verge at crest of slope	25	02/MAY/07*	30/MAY/07	26					Remedial works to verge at crest of slope
C16L-1055	Buttress works at slope surface	25	02/MAY/07	30/MAY/07	26					Buttress works at slope surface
Portion 6										
C16L-1060	Drainage work near wing wall of SPB	11	16/APR/07A	05/MAY/07	47					Drainage work near wing wall of SPB
Portion 8										
C16L-1070	Access road with chain link fence at HW TPS7	34	07/MAY/07*	14/JUN/07	13					Access road with chain link fence at HW TPS7
Garden Villa (VO186)										
C16L-1080	UPGRADING WORK AT AREA B	24*	23/APR/07	21/MAY/07	34					UPGRADING WORK AT AREA B
C16L-1090	Modify 37 nos temp soil nail heads	6	18/APR/07A	28/APR/07	52					Modify 37 nos temp soil nail heads
C16L-1100	71 nos permanent soil nails at new slope	18	30/APR/07*	21/MAY/07	34					71 nos permanent soil nails at new slope
C16L-1105	UPGRADING WORK AT AREA C	23*	12/MAR/07A	19/MAY/07	35					UPGRADING WORK AT AREA C
C16L-1115	Modify 98 nos temp soil nail heads	11	16/APR/07A	05/MAY/07	47					Modify 98 nos temp soil nail heads
C16L-1120	Backfill with CSF	7	19/MAR/07A	30/APR/07	51					Backfill with CSF
C16L-1125	49 nos permanent soil nails at new slope	12	07/MAY/07*	19/MAY/07	35					49 nos permanent soil nails at new slope
Remaining Works in North Portal										
Approach Road										
C16L-1126	Site clearance for laying bituminous matls	9	02/APR/07A	03/MAY/07	25					Site clearance for laying bituminous matls
C16L-1128	Lay bituminous wearing & friction materials	21	04/MAY/07	28/MAY/07	25					Lay bituminous wearing & friction materials
C16L-1130	Road markings	3	29/MAY/07	31/MAY/07	25					Road markings
C16L-1135	Install bollard at traffic island	1	25/JUN/07*	25/JUN/07	0					Install bollard at traffic island
C16L-1140	Concrete pavement at traffic island H	4	26/JUN/07	29/JUN/07	0					Concrete pavement at traffic island H
C16L-1150	Install crash cushion barrier @ traffic island F	3	25/JUN/07*	27/JUN/07	2					Install crash cushion barrier @ traffic island F
Slope F437										
C16L-1195	Install steel staircase	6	10/APR/07A	28/APR/07	52					Install steel staircase
Slope behind RCFE and AR/B/01										
C16L-1215	Lay waterproofing membrane at ext wall (NB)	7	14/MAY/07*	21/MAY/07	3					Lay waterproofing membrane at ext wall (NB)

MAR	APR	MAY	JUN	JUL
2007				

 Current Progress Early Bar
 Progress Bar
 Critical Activity

W101
CSCRJV
ST89/02 - SHATIN HEIGHTS TUNNEL AND APPROACH ROAD
3 MONTHS ROLLING PROGRAMME

Sheet 1 of 3
 Project Name: W101
 Layout: LT02: Three Months Rolling Programme
 Filter: FL-35 Three Months Rolling Programme
 Run Date: 16/APR/07 09:04
 Progress Update to: 23/APR/07
 Page: Sheet 1 of 3

Prepared by WC / Works Department			
Date	Revision	Checked	Approved
23/APR/07	Progress updated		
	Clause 16 Rev 'L' used for progress measurement		
	AS PER SA7		

Activity ID	Activity Description	Rem Dur	Projected Actual Current Start	Projected Actual Current Finish	Total Float 23Apr07	2007				
						MAR	APR	MAY	JUN	JUL
Slope behind RCFE and AR/B/01										
C16L-1220	Form slope w/ drainage behind RCFE/ARB01	31	22/MAY/07	26/JUN/07	3		Form slope w/ drainage behind RCFE/ARB01			
Staircases N1, N2, S1, S2, S4 & S5										
C16L-1225	Install exit doors(N1, N2, S1, S2)	1	19/APR/07A	23/APR/07	43		Install exit doors(N1, N2, S1, S2)			
C16L-1230	Access ladders at staircases (N1, N2, S1, S2)	14	24/APR/07	10/MAY/07	43		Access ladders at staircases (N1, N2, S1, S2)			
C16L-1235	Extend Rib Finish at external side wall of S2	14	02/MAY/07*	17/MAY/07	37		Extend Rib Finish at external side wall of S2			
Abutment 1 and 2										
C16L-1245	Abutment access door	2	11/MAY/07*	12/MAY/07	41		Abutment access door			
RC Full Enclosure										
C16L-1255	2m & 1m footpath along parapet (NB) on top slab	10	02/MAY/07*	12/MAY/07	10		2m & 1m footpath along parapet (NB) on top slab			
C16L-1260	Drainage system behind parapet of slip rd	13	14/MAY/07	28/MAY/07	10		Drainage system behind parapet of slip rd			
C16L-1265	Irrigation system from top slab RCFE to Por 15	25	21/MAY/07	18/JUN/07	10		Irrigation system from top slab RCFE to Por 15			
C16L-1270	Landscaping at top slab Bay 1 & 2	3	29/MAY/07	31/MAY/07	15		Landscaping at top slab Bay 1 & 2			
C16L-1275	Cut recess at parapets for DSD/HYD gate	10	01/JUN/07	12/JUN/07	15		Cut recess at parapets for DSD/HYD gate			
C16L-1280	Install niche doors	20	28/APR/07*	22/MAY/07	14		Install niche doors			
C16L-1285	Install VE panels	33	02/APR/07A	31/MAY/07	25		Install VE panels			
C16L-1290	Precast covers @ cable trough behind	25	19/APR/07A	22/MAY/07	33		Precast covers @ cable trough behind carriageway			
C16L-1292	Site clearance for laying bituminous materials	5	23/MAY/07	28/MAY/07	14		Site clearance for laying bituminous materials			
C16L-1295	Lay bituminous base & wearing materials	12	29/MAY/07	11/JUN/07	14		Lay bituminous base & wearing materials			
C16L-1297	Road Markings	2	12/JUN/07	13/JUN/07	14		Road Markings			
RE Walls 21										
C16L-1305	Form slope & drainge behind AR/E/02	24	02/APR/07A	21/MAY/07	34		Form slope & drainge behind AR/E/02			
C16L-1315	Form slope & drainge behind AR/E/01	6	08/MAR/07A	28/APR/07	52		Form slope & drainge behind AR/E/01			
C16L-1320	Construct remaining RE Wall AR/E/03	26	18/APR/07A	23/MAY/07	0		Construct remaining RE Wall AR/E/03			
C16L-1325	Form slope & drainge behind AR/E/03	41	14/MAY/07	29/JUN/07	0		Form slope & drainge behind AR/E/03			
Along KCRC Track										
C16L-1335	Footpath & drainage under AR/E/02	7	02/APR/07A	30/APR/07	51		Footpath & drainage under AR/E/02			
C16L-1340	Footpath & drainage under AR/E/03	20	25/MAY/07*	16/JUN/07	11		Footpath & drainage under AR/E/03			
Painting Works										
C16L-1345	External wall surface of RCFE & Staircases	7	21/MAR/07A	30/APR/07	25		External wall surface of RCFE & Staircases			
C16L-1350	External wall surface of RE Walls	26	02/MAY/07	31/MAY/07	25		External wall surface of RE Walls			
Box Culvert No. 6										
C16L-1360	Extend inspection access shaft	10	01/JUN/07*	12/JUN/07	15		Extend inspection access shaft			
Site Boundary										
C16L-1365	Permanent fence at slope	20	01/JUN/07*	23/JUN/07	5		Permanent fence at slope			
C16L-1370	225 u-channel at crest of slope F158	8	01/JUN/07	09/JUN/07	17		225 u-channel at crest of slope F158			
Remaining Works in Tunnel										
Tunnel										
C16L-1375	Install VE panels	52	30/APR/07*	29/JUN/07	0		Install VE panels			
C16L-1380	Install niche doors	33	17/APR/07A	31/MAY/07	5		Install niche doors			

MAR	APR	MAY	JUN	JUL
2007				

Current Progress Early Bar
 Progress Bar
 Critical Activity

© Primavera Systems, Inc.

W101

CSCRJV

ST89/02 - SHATIN HEIGHTS TUNNEL AND APPROACH ROAD

3 MONTHS ROLLING PROGRAMME

Sheet 2 of 3

Project Name: W101
 Layout: LT02: Three Months Rolling Programme
 Filter: FL-35 Three Months Rolling Programme
 Run Date: 16/APR/07 09:04
 Progress Update to: 23/APR/07
 Page: Sheet 2 of 3

Prepared by WC/Works Department			
Date	Revision	Checked	Approved
23/APR/07	Progress updated		
	Clause 16 Rev 'L' used for progress measurement		
	AS PER SA7		

Activity ID	Activity Description	Rem Dur	Projected Actual Current Start	Projected Actual Current Finish	Total Float 23Apr07	2007				
						MAR	APR	MAY	JUN	JUL
						Tunnel				
C16L-1385	Precast covers @ cable trough behind	25	19/APR/07A	22/MAY/07	33					
C16L-1390	Sand fill & cable trough covers @ OHVD slab	21	02/MAY/07*	25/MAY/07	30					
C16L-1392	Reloc. existing temp water pipe for fire fightin	7	30/MAY/07*	06/JUN/07	0					
C16L-1395	Site clearance prior to bituminous works	4	07/JUN/07*	11/JUN/07	0					
C16L-1400	Lay bituminous materials (base & wearing	14	12/JUN/07	27/JUN/07	0					
C16L-1405	Road Markings	2	28/JUN/07	29/JUN/07	0					
Remaining Works in Birdge N and S										
Bridge Bitumen Works										
C16L-1430	S1 bridge friction course	1	16/MAY/07*	16/MAY/07	35					
C16L-1435	S2 bridge friction course	1	17/MAY/07	17/MAY/07	35					
C16L-1440	N1 bridge friction course	1	18/MAY/07	18/MAY/07	35					
C16L-1445	N2 bridge friction course	1	19/MAY/07	19/MAY/07	35					
Noise Enclosure E&M Works										
C16L-1450	Noise enclosure lighting	20	07/JUN/07*	29/JUN/07	0					
Remaining Works in CKMR										
Northound Area										
C16L-1525	Remain Traffic Lane - lay asphalt material	1	20/APR/07A	23/APR/07	57					
C16L-1535	Planting works - stage 2	1	19/APR/07A	23/APR/07	57					
Central Divider Area										
C16L-1575	Watermain DN250 - at connection points	1	17/APR/07A	23/APR/07	57					
Southbound Area										
C16L-1625	Roadworks: lay asphalt for fast lane area	1	20/APR/07A	23/APR/07	57					
Roundabout Area										
C16L-1655	Directional Sign ADS5 (VO201): utility diversion	3	12/APR/07A	25/APR/07	38					
C16L-1660	Directional Sign ADS5 (VO201): construct footing	7	26/APR/07	04/MAY/07	38					
C16L-1665	Directional Sign ADS5 (VO201): erect steel frame	6	05/MAY/07	11/MAY/07	38					
C16L-1670	Directional Sign ADS5 (VO201): E&M works	4	12/MAY/07	16/MAY/07	38					
C16L-1680	Directional Sign ADS6 (VO201): utility diversion	8	19/APR/07A	02/MAY/07	32					
C16L-1685	Directional Sign ADS6 (VO201): construct footing	8	03/MAY/07	11/MAY/07	32					
C16L-1690	Directional Sign ADS6 (VO201): erect steel frame	6	12/MAY/07	18/MAY/07	32					
C16L-1695	Directional Sign ADS6 (VO201): E&M works	4	19/MAY/07	23/MAY/07	32					
C16L-1710	Directional Sign DS1(VO175): trial trench	3	19/APR/07A	25/APR/07	29					
C16L-1715	Directional Sign DS1(VO175): utility diversion	11	26/APR/07	09/MAY/07	29					
C16L-1720	Directional Sign DS1(VO175): construct footing	8	10/MAY/07	18/MAY/07	29					
C16L-1725	Directional Sign DS1(VO175): erect steel frame	7	19/MAY/07	26/MAY/07	29					
Completion of Works										
CONP3170	Section XVI Completion	0		30/JUN/07*	0					

MAR	APR	MAY	JUN	JUL
2007				

Current Progress Early Bar
 Progress Bar
 Critical Activity

© Primavera Systems, Inc.

W101

CSCRJV

ST89/02 - SHATIN HEIGHTS TUNNEL AND APPROACH ROAD

3 MONTHS ROLLING PROGRAMME

Sheet 3 of 3

Project Name: W101
 Layout: LT02: Three Months Rolling Programme
 Filter: FL-35 Three Months Rolling Programme
 Run Date: 16/APR/07 09:04
 Progress Update to: 23/APR/07
 Page: Sheet 3 of 3

Prepared by WC /Works Department			
Date	Revision	Checked	Approved
23/APR/07	Progress updated		
	Clause 16 Rev 'L' used for progress measurement		
	AS PER SA7		

APPENDIX C
MONITORING REQUIREMENTS

Appendix C - Environmental Impact Monitoring Requirements

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Air Quality	1-hour TSP	3 times every 6 days	<ul style="list-style-type: none"> A2 (Lau Pak Lok Secondary School) A3 (Shatin Heights) A4 (Garden Villa)⁽²⁾ 	<ul style="list-style-type: none"> A2 – on the roof top facing the site area A3 – on the roof top facing the site area A4 – on ground facing the site area
	24-hour TSP	Once every 6 days		
Noise ⁽¹⁾	L _{eq} , L ₉₀ & L ₁₀ at 30 minute intervals during (0700 to 1900 on normal weekdays)	Once per week	<ul style="list-style-type: none"> N5 (Garden Villa) N6 (Shatin Heights) N7 (Lau Pak Lok Secondary School) N8 (187 Tin Sam Tsuen) 	<ul style="list-style-type: none"> N5 – Façade Measurement N6 – Façade Measurement N7 – Façade Measurement N8 – Façade Measurement
	L _{eq} , L ₉₀ & L ₁₀ at 5 minute intervals during (1900 to 2300)	Once per week (include 3 consecutive 5-min measurements)		
	L _{eq} , L ₉₀ & L ₁₀ at 5 minute intervals during (2300 to 0700 of next day)	Once per week (include 3 consecutive 5-min measurements)		
	L _{eq} , L ₉₀ & L ₁₀ at 5 minute intervals during (0700 to 1900 on holidays)	Once per week (include 3 consecutive 5-min measurements)		

⁽¹⁾ – Conduct noise monitoring only when construction work is carried out.

⁽²⁾ – Station A4 has been operating since 8 September 2003 and was relocated from Garden Villa to the nearby slope no. 07SW-D/FR4 on 14 February 2005.

**APPENDIX D
ENVIRONMENTAL QUALITY
PERFORMANCE (ACTION/LIMIT)
LEVELS**

Appendix D - Action and Limit Levels

Table 1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
A2	350	500
A3		
A4		

Table 2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
A2	186	260
A3	200	
A4	200	

Table 3 Action and Limit Level for Construction Noise

Action Level		Limit Level
0700-1900 hrs on normal weekdays	One or more complaint(s) received in one week	75* dB(A)
1900-2300 hrs on holidays & 0700-2300 hrs on all other days		60/65/70** dB(A)
2300-0700 hrs of next day		45/50/55** dB(A)

(*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

(**) to be selected based on Area Sensitivity Rating. If Specified Powered Mechanical Equipment (SPME) is employed, the noise limits should be 15 dB(A) less than that shown above for the restricted hours.

**APPENDIX E
IMPLEMENTATION STATUS OF
ENVIRONMENTAL MITIGATION
MEASURES (EMIS)**

Appendix E - Summary of Environmental Mitigation Implementation Schedule

Types of Impacts	Mitigation Measures	Status
Construction Dust	<ul style="list-style-type: none"> • Any stockpile of dusty materials or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet. • A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones. • Vehicle washing facilities should be provided at every exit point. • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. • Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. • Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet. • The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials. • Any stockpile of dusty materials should be either covered entirely by impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. • All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. • Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site. • The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet. 	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
Construction Noise	<ul style="list-style-type: none"> • Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works. • Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. • Plant known to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS. • Mobile plant should be sited as far away from NSRs as possible. • Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. • Use quiet plant and Working Method • Reduce the number of plant operating in critical areas close NSRs. • Construct temporary and movable noise barriers 	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>

Types of Impacts	Mitigation Measures	Status
Water Quality	<p><i>Construction Runoff and Drainage</i></p> <ul style="list-style-type: none"> • Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow. • Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. • All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required • Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains. • Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain. • Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. • Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. • Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains. • All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor. 	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
	<p><i>Tunnelling Work</i></p> <ul style="list-style-type: none"> • Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials form the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps. • Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt. • Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill. 	<p>^</p> <p>^</p> <p>N/A</p>

Types of Impacts	Mitigation Measures	Status
	<i>General Construction Activities</i>	
	<ul style="list-style-type: none"> • Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts. • All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest). 	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<i>Sewage Effluent</i>	
	<ul style="list-style-type: none"> • Construction work force sewage discharges form fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities. • It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away form streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans. 	<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p>
Waste	<i>General</i>	
	<ul style="list-style-type: none"> • Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan. 	<p style="text-align: center;">^</p>
	<i>Storage, Collection and Transportation of Waste</i>	
	<ul style="list-style-type: none"> • Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage. • Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits. • Waste shall be removed on a daily basis. • Waste storage area shall be maintained and cleaned on a daily basis. • Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers. • Obtain necessary waste disposal permits from the appropriate authorities if they are required. • Wastes shall be disposed of at licensed waste disposal facilities. • Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur. • Maintain records of the quantities of wastes generated, recycled and disposed. 	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<i>Surplus Excavated Materials</i>	
	<ul style="list-style-type: none"> • Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10 away from the nullah wall. 	<p style="text-align: center;">N/A</p>
<i>Construction and Demolition (C&D) Waste</i>		

Types of Impacts	Mitigation Measures	Status
	<ul style="list-style-type: none"> • Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts. • The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage. • Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill. 	<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p>
	<p><i>Chemical Waste</i></p> <ul style="list-style-type: none"> • Chemical waste that is produce during construction shall be handled in accordance with the Cod of Practice on the Packaging, Handling and Storage of Chemical Wastes. • Containers used for the storage of chemical wastes should: <ul style="list-style-type: none"> a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD; c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations. • The storage area for chemical wastes should: <ul style="list-style-type: none"> a. Be clearly labelled and used solely for the storage of chemical waste; b. Be enclosed on at least 3 sides; c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest; d. Have adequate ventilation; e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary); f. Be arranged so that incompatible materials are adequately separated. • Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a reuser of the waste (under approval from EPD). 	<p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p>
	<p><i>General Refuse</i></p> <ul style="list-style-type: none"> • General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law. • Reusable rather than disposable dishware shall be used if feasible. 	<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p>
Ecology	<ul style="list-style-type: none"> • A sediment barrier shall be erected to minimize stream sedimentation at downstream of the project boundary of the Toll Plaza. 	<p style="text-align: center;">^</p>




Types of Impacts	Mitigation Measures	Status
	<ul style="list-style-type: none"> • Conduct a tree survey before commencement of the construction work. • All measures recommended in the approved landscape proposals under Condition 2.4 in EP above shall be fully implemented in accordance with the details and time schedule set out in the submission. • Loss of the adjacent woodland due to temporary land take shall be returned to the original status immediately. • Wild and uncontrolled fire shall be strictly prohibited • Fences shall be erected along the boundary of the construction sites at the Toll Plaza before commencement of works, to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent wooded areas. 	<p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">^</p> <p style="text-align: center;">N/A</p>
<p>Landscape and Visual Impact</p>	<ul style="list-style-type: none"> • Landscape mitigation measure 1 (LMM1) – Construction programming and management. The periphery of the works areas at street level shall be managed so that they do not appear cluttered, untidy and unattractive and inconvenient to pedestrians. For example, all hoarding shall be colorfully designed with interesting motifs demonstrating the work of Highways Department. Hoardings with bland colours shall be avoided. • Landscape mitigation measure 2 (LMM2) – Advanced planting and erosion control works. Where possible, the transplantation of existing valuable trees, the stockpiling of topsoil, new planting and erosion control works shall be carried out as early as possible in the construction period instead of at the end. This will assist in maximizing the time for carrying out transplantation and new planting, resulting in a higher success rate for the survival of transplantation and new planting, resulting in a higher success rate for the survival of transplanted trees and the establishment of new screen trees. The stockpiling of topsoil will provide an abundant use of on-site material for growing media. During detailed design, the issue of stockpiling of topsoil in a manner that would avoid washing into the drainage scheme should be examined comprehensively. • Measurement of vibration would also be carried out on a need basis during the piling work 	<p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p> <p style="text-align: center;">N/A</p>

Remarks:

- | | | | |
|-----|-----------------------------------|---|--|
| ^ | Compliance of mitigation measure; | X | Non-compliance of mitigation measure; |
| N/A | Not Applicable; | • | Non-compliance but rectified by the Contractor |




**APPENDIX F
GRAPHICAL PRESENTATION OF AIR
QUALITY MONITORING RESULTS**

1-hr TSP Levels







Title Environmental Team for Sha Tin Heights Tunnel & Approaches Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA2027	
	Date Oct 07	Appendix F	

24-hr TSP Levels



**APPENDIX G
GRAPHICAL PRESENTATION OF
NOISE MONITORING RESULTS**

Noise Levels



Title Environmental Team for Sha Tin Heights Tunnel & Approaches Graphical Presentation of Construction Noise Monitoring Results	Scale N.T.S	Project No. MA2027	
	Date Oct 07	Appendix G	

**APPENDIX H
SUMMARY OF ENVIRONMENTAL
LICENSES AND PERMITS**

Appendix H

Summary Status of Environmental Licenses and Permits

Permit No.	Valid Period		Section	Status
	From	To		
Environmental Permit				
EP-104/2001/B	16/02/05	N/A	Site formation, drainage, geotechnical and landscape works for the toll plaza. Construction of the Sha Tin Heights Tunnels, the Sha Tin Approach Roads and the Slip Road Connecting to Che Kung Miu Road including all formation, structure, road, geotechnical, drainage and landscape work. Construction of the structure of the portal buildings of the Sha Tin Heights Tunnel and noise mitigation measures.	Valid
Construction Noise Permit				
GW-RN0438-06	29/8/06	28/2/07	I Installation of cladding over the bridge during general holiday including Sundays between 0700 hrs and 2300 hrs and any day not being a general holiday including Sundays between 1900 hrs and 2300 hrs.	Expired
GW-RN0123-07	29/3/07	28/9/07	Erection of Noise Barrier during general holiday including Sundays between 0700 hrs and 2400 hrs and any day not being a holiday including Sundays between 1900 hrs and 2400 hrs.	Expired
Wastewater Discharge License				
3024	16/6/03	15/6/08	Wastewater discharge at the site office in Sha Tin Heights.	Valid
2984	21/8/03	20/8/08	Trade effluent and all other wastewater arising from the work areas, Sedimentation Barrier, Sedimentation tanks, Aqua Sep and Wet Sep	Valid
Waste Disposal (Chemical Waste)				
WPN: 5213-754-C3250-01	N/A	N/A	Disposal of chemical waste such as waste lubricating oil and diesel oil arising from construction work.	Valid

**APPENDIX I
COMPLAINT LOGS**

Appendix I - Complaint Log

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
30422-1	Garden Villa, Tai Po Road	22 nd April 2003	The complaint (EPD complaint ref. N01/TN/00004192-03), which was transferred by EPD to ET on 22 nd April 2003, was raised by a resident living at Garden Villa on 22 nd April 2003 concerning construction activity during general holidays (18 th to 21 st April 2003) at Portion 2C, the concerned works area near Garden Villa at Tai Po Road.	Based on the monitoring results on 18 th April 2003, noise levels at the concerned area were below the limit level. The type and quantity PMEs used during the concerned period were complied with the requirement stated in the relevant CNP (CNP no. GW-TN0504-2002). The ET will continue monitoring under the EM&A programme. In case there is any exceedance or complaint reported, procedures stipulated in the Event Action Plans and the complaint handling procedure of the EM&A Manual will be strictly followed.	Closed
30506-1	Garden Villa, Tai Po Road	6 th May 2003	The complaint (EPD complaint ref. N01/TN/00004856-03), which was transferred by EPD to ET on 6 th May 2003, was raised by a resident living at Garden Villa on 5 th May 2003 concerning construction noise during general holidays (1 st May to 4 th May 2003) at Portion 2C, the concerned works area near Garden Villa at Tai Po Road and construction waste accumulated on the footpath outside Garden Villa.	No construction work was carried out and A Construction Noise Permit (CNP no. GW-TN0504-2002) was granted by the Contractor on 18 th December 2002 for the use of powered mechanical equipments at the concerned area during restricted hours. The Contractor has cleared the moulds from the footpath and placed all of them inside the site boundary upon receiving the complaint on 3 rd May 2003. The ET will continue monitoring under the EM&A programme. In case there is any exceedance or complaint reported, procedures stipulated in the Event Action Plans and the complaint handling procedure of the EM&A Manual will be strictly followed.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
30714	Garden Villa, Tai Po Road	14 th July 2003	The complaint, which was transferred by ER to ET on 14 th July 2003, was raised by a resident living at Garden Villa concerning the dust pollution generated from the soil nail works at Temporary Access Road No. 1.	<p>The mitigation measures did not apply effective to prevent the dust generation at the concerned area during the soil nail.</p> <p>It was recommended that ER should continue monitoring the Contractor to implement the mitigation measures to avoid dust generation; the Contractor should continue implementing the mitigation measures to avoid dust generation, and minimize the disturbance generated by the construction activities at TAR1.</p>	Closed
30808	Sha Tin Heights	8 th August 2003	The complaint (EPD Complaint Ref. N01/TN/00011396-03), which was transferred by the EPD to the ET on 8 th August 2003, was about the massive tree cutting activities in the site near Sha Tin Heights.	<p>Based on the information stated in the Environmental Review Report, the tree cutting activities were considered necessary and the ecological impact of tree cutting was limited.</p> <p>According to the Contractor's Method Statement for tree felling and transplanting, which had been commented from ET and Engineer Representative (ER), the tree felling and transplanting had been under the supervision of ER and the tree being felled or transplanted were clearly labeled. Photographic records for the tree being affected were kept.</p> <p>Based on the information provided by the ER, the concerned area mainly included abandoned farm land and an existing stream covered with grass and shrubs. No individual tree identified to be retained had been felled.</p> <p>The complaint was considered to be invalid.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
30826	Garden Villa	26 th August 2003	An environmental complaint was received by the ER on 26 th August 2003. The complaint (ER's complaint ref. EC-05) was forwarded to the ET on same day. It was about the noise disturbance from the rock-breaking activities in South Portal. ET undertook the investigation and submitted the complaint investigation report to ER on 29 th August 2003.	<p>According to the ET's investigation, the complaint was considered to be valid. However, there was no noise Limit Level exceedance in August 2003 at the concerned area. Additional noise measurement conducted on 26th August 2003 confirmed that the construction noise level at Garden Villa was below the noise limit.</p> <p>To minimize the noise disturbance from the rock breaking activities, mitigation measures were then provided by the Contractor.</p>	Closed
30901	Garden Villa	1 st September 2003	A public complaint was received by the EPD on 1 st September 2003. The complaint was forwarded by EPD to the ET on the same day. It was about the construction dust and Sunday noise generated from construction activities at Toll Plaza near Garden Villa. The complainant also expressed his/her concerns on the noise from breaking activities during weekdays' early morning around 7am. ET undertook the investigation and submitted the complaint investigation report to EPD on 9 th September 2003.	<p>According to the ET's investigation report, the complaint was considered to be valid. However, the information provided by the Contractor stated that no Powered Mechanical Equipment was used on Sunday except that wire mesh installation works were carried out at the concerned area. In addition, the measured noise levels and dust levels were below the respective environmental limit in August 2003 at the concerned area. Further dust measurement was conducted on 9th September 2003 to confirm that the dust level at Garden Villa was below the limit.</p> <p>Mitigation measures were recommended to the Contractor. An additional regular continuous construction dust monitoring was also recommended and has been working since 9th September 2003.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
30905	Garden Villa	5 th September 2003	An environmental complaint via the Honourable Cheng Kar Foo and Leung Wing Hung and was received by TDD on 5 th September 2003. The complaint was forwarded by TDD to the ET on the same day. It was about the construction dust and noise generated from construction activities at the site near Garden Villa. The complainant also requested to implement barrier to mitigate the noise and dust problem. ET undertook the investigation and submitted the complaint investigation report (Appendix P) to TDD on 9 th September 2003.	According to the ET's investigation report, the complaint was considered to be valid. However, the measured noise levels and dust levels were below the respective environmental limits in August and September 2003. Mitigation measures were recommended to the Contractor. An additional regular continuous construction dust monitoring was also recommended and has been working since 9 th September 2003.	Closed
31003	Golden Time Villa	3 rd October 2003	An environmental complaint was raised by a resident of Golden Time Villa and was received by TDD on 3 rd October 2003. The complaint was forwarded by TDD to the ET on the same day. The complainant concerned about wildlife threat due to road works. He also expressed his concerns on whether the concerned department had any planning on how to settle the wildlife. ET undertook investigation and submitted the complaint investigation report to TDD on 14 th October 2003	According to the ET's investigation, the animal wildlife recorded for the Project was limited and no species of conservation interest was found. Avifauna, reptile, amphibian and butterfly species in the area were all common in Hong Kong. The potential impacts on animal wildlife were expected to be low. Therefore, no specific mitigation measure to the animal wildlife was recommended.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
31229	Hin Keng Estate	29 th December 2003	An environmental complaint was raised by residents of Hin Keng Estate and was received by EPD (EPD complaint ref.: N01/TN/00022004-03) on 29 th December 2003. The complaint was forwarded to the ET on the same day. The complaint was about the construction noise at the entrance of Sha Tin Heights Tunnel in North Portion. ET has undertaken investigation and submitted the complaint investigation report to TDD on 6 th January 2004.	According to ET's investigation report, a noise measurement at Hin Keng Estate was conducted on 3 rd January 2004 and the measured construction noise levels were well below the respective environmental criteria. The Contractor was recommended to <ul style="list-style-type: none"> space out noisy equipment and position it as far away as possible from the sensitive receivers; avoid concurrent uses of noisy equipment near the sensitive area; ensure the equipment are maintaining in good operation condition; turn off any idle equipment on site; provide mitigation measures to the rock-breaking activities; and continuously keep ET informed for the construction works to be carried out. 	Closed
31231a	Sha Tin Heights	31 st December 2003	An environmental complaint was received by EPD (EPD complaint ref. N01/TN/00019795-03) on 29 th November 2003, which was transferred to ET on 31 st December 2003. The complaint was about the construction dust from at Sha Tin Heights. ET has undertaken investigation and submitted the complaint investigation report to TDD on 6 th January 2004.	According to Contractor's information, the Contractor has implemented mitigation measures to suppress the dust generation. These include <ul style="list-style-type: none"> Exhaust of dump trucks for internal use were slightly verified in order to avoid it directing to the ground, but horizontally; All bared slope was hydroseeded; and Frequency of watering for haul road was increased. 	Closed
31231b	Sha Tin Heights	31 st December 2003	An environmental complaint was received by EPD (EPD complaint ref. N01/TN/00019858-03) on 1 st December 2003, which was transferred to ET on 31 st December 2003. The complaint was about the construction dust at Sha Tin Heights. ET has undertaken investigation and submitted the complaint investigation report to TDD on 6 th January 2004.	According to Contractor's information, the Contractor has implemented mitigation measures to suppress the dust generation. These include <ul style="list-style-type: none"> Exhaust of dump trucks for internal use were slightly verified in order to avoid it directing to the ground, but horizontally; All bared slope was hydroseeded; and Frequency of watering for haul road was increased. 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40323	Sha Tin Heights	23 rd March 2004	An environmental complaint was received by EPD on 20 th March 2004 (EPD Ref.: N01/TN/00005617-04) about the dust nuisance generated from the Project at Shatin Heights. The EPD referred the complaint to the ET Leader on 23 rd March 2004 for investigation and the ET has submitted the investigation report on 29 th March 2004.	<p>According to ET's investigation report, the Contractor has enhanced mitigation measures as follows:-</p> <ul style="list-style-type: none"> • Arrange water spraying during the loading and unloading of dusty materials; • Increase the frequency for haul road watering; • Provide a brush machine to remove the dusty materials on the steep road; • Arrange workers to spray water at rock breaking area; and • Arrange workers at site entrance for wheel washing. <p>No non-compliance of dust level recorded and observed after implementation of mitigations.</p>	Closed
40506	Hin Keng Estate	6 th May 2004	On 3 rd May 2004, the TDD received a complaint (TDD Ref.: NTE-ST2/694TH/100) about the noise and dust nuisance due to tunnel blasting near Shatin Heights. The TDD referred the complaint to the ET Leader of the Project on the following day for investigation and the ET has submitted the investigation report on 10 th May 2004.	<p>According to ET's investigation report, the Contractor has enhanced mitigation measures as follows:-</p> <ul style="list-style-type: none"> • To cover the gap between the steel sheet panels of the blasting door to reduce dust nuisance; • To inform Hin Keng Estate of the time of blasting in advance; • To provide water spraying in the blasting door during blasting time; and • To provide acoustic absorption material at the inner surface of the blasting door. <p>No non-compliance of noise level recorded and observed after implementation of mitigations.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40517	Sha Tin Heights	17 th May 2004	On 14 May 2004, the EPD received a complaint (EPD Ref.: N01/TN/00009723-04) about the dust nuisance due to uncovered lorries near Shatin Heights. The EPD referred the complaint to the ET Leader of the Project on 17 May 2004 for investigation and the ET has submitted the investigation report on 20 May 2004.	The complaint was a public complaint at Sha Tin Heights. The complainant mentioned that some construction lorries with loaded with earth were not covered and caused dust nuisance. According to ET's investigation, the Contractor has already provided all possible measures to prevent uncovered dump trucks leaving the site. It is believed that the captioned complaint is an exceptional incidence and the Contractor was recommended to strictly enforce their policy on dump trucks leaving the site.	Closed
40630	Hin Keng Estate	30 th June 2004	On 28 June 2004, the EPD received a complaint (EPD Ref.: N01/TN/00012734-04) about the noise and dust nuisance due to blasting near Shatin Heights. The EPD referred the complaint to the ET Leader of the Project on 30 June 2004 for investigation and the complaint handling procedure is initiated.	<p>According to the information provided by the Contractor, blasting activities were taken place on 23, 26 and 29 June 2004.</p> <p>The Contractor has erected a blasting door for both the tunnel before the commencement of blasting works in order to enclose the dust and reduce the noise level. The blasting door is made of steel plate with fiberglass filled in between. In addition, a water pipe has been installed inside the tunnel, which can produce aerosol to form a water screen for dust suppression. During blasting, water screen will be operated throughout the period until dust is settled. Water will be sprayed outside the open ground of the tunnel. The blasting door is only allowed to re-open at least 15 minutes after blasting. Additional water spraying will be provided after opening the blasting door.</p> <p>After received the complaint, the Contractor has installed an additional water screen on 29 June 2004.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
40713	Hin Keng Estate	13 th July 2004	On 6 July 2004, the CEDD received a complaint (CEDD Ref.: NTE-ST2/654TH/108) about the noise and dust nuisance due to tunnel blasting near Shatin Heights. The CEDD referred the complaint to the ET Leader of the Project on 13 July 2004 for investigation.	<p>The Contractor has provided the following mitigations:-</p> <ul style="list-style-type: none"> • To cover the gap between the steel sheet panels of the blasting door to reduce dust nuisance; • To inform Hin Keng Estate of the time of blasting in advance; • To provide water spraying in the blasting door during blasting time; and • To provide acoustic absorption material at the inner surface of the blasting door. <p>Based on the information provided by the ER on 13 July 2004 and the site investigation conducted by ET on 15 July 2004, the Contractor has been strictly implementing the mitigations. The Management Office of Hin Keng Estate was always noticed 24 hours before every blasting.</p>	Closed
40723	Garden Villa	23 rd July 2004	On 21 July 2004, the ER received a complaint (ER Ref.: EC-017) about the noise nuisance due to trucks queuing up along Temporary Access Road 1 (TAR1). The ER referred the complaint to the ET Leader of the Project on 23 July 2004 for investigation.	On 26 July 2004, the Contractor has relocated the truck queue from top of TAR1 to downhill in front of wheel washing bay, where is much far away from Garden Villa. The increased notional distance is about 200m. A noise measurement was conducted on the same day at 9:30am and the measured construction noise level was 69.6dB(A) which does not exceed the Limit Level. Early measurement at Garden Villa will be conducted in order to monitor the effectiveness of mitigations.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
41201	Construction site which near K. K. Terrace	1 st December 2004	Complaint regarding the noise nuisance was received on 1 December 2004 at 23:12 (EPD Letter ref: EP580/E6/3/15 with 'Notice of Complaint'). The complainant complained the construction noise emitted after 19:00 from the construction site which near K. K. Terrace.	According to the RSS and the Contractor, one unit Rock Drill (hydraulic) was operated inside T1N tunnel and one unit Pneumatic Breaker was operated inside T2N tunnel during the time period of 19:00-23:00 on 1 December 2004. These two plants were operated in different tunnel and at staggered time. All the tunneling works should be conducted within a fully enclosure situation by closing the blasting door entirely. The Contractor did comply with the CNP conditions on the time of concern. In addition, no shotcreting works were conducted during the time period of 19:00-23:00 on 1 December 2004. As such, no concrete lorry mixer had traveled through Temporary Access Road No. 3 which is near K. K. Terrace during such period. There is insufficient evidence to establish the complaint based on the available information from the "Notice of Complaint", the RSS, the Contractor and monitoring records. However, it is recommended the Contractor should notify the nearby residents in advance with the working schedule of construction work during restricted hours and strictly comply with all noise mitigation measures.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50308	Garden Villa	8 th March 2005	Complaint regarding the noise and dust nuisance was received on 8 th March 2005 at 23:12 (EPD Letter ref: EP580/E6/3/15 with 'Notice of Complaint'). The complaint was about the night time and Sunday Construction noise and dust from construction activities carrying out at the site near Garden Villa.	<p>Dust: According to the site inspection on 18 March 2005, fugitive dust emission was observed generated by traffic movement on the haul road before vehicles entering into the wheel washing facility. The Contractor was recommended to provide sufficient dust control on the TAR1 such as installing additional water sprinklers or increasing the water spraying frequency by water truck to reduce the dust emission.</p> <p>The Contractor should also cover the trucks with canvas sheet once the C&D waste was laden before passing adjacent to Garden Villa.</p> <p>The Contractor should strictly implement the penalty system and further review and tighten up the system if no obvious improvement is made.</p> <p>Noise: Based on the available information, no sufficient evidence could establish the noise complaint from the "Notice of Complaint", the Contractor and monitoring records.</p> <p>The Contractor was recommended to notify the nearby residents in advance of the working schedule of construction work during the restricted hours and strictly comply with all necessary noise mitigation measures.</p>	Closed
50330	Garden Villa	30 th March 2005	Complaint regarding the noise nuisance was received on 30 th March 2005 at 16:00 (EPD Letter ref: EP580/E6/3/15 with 'Notice of Complaint'). The complaint was about the noise generated by heavy vehicles traveling in and out of the construction site near Garden Villa. According to the complaint, the noise was made from 7am onwards.	According to the information provided by the Resident Site Staff, trucks from R8-SHT contract are not allowed to exit via TAR1 before 9am. The noise identified by the complainant is not related to R8-SHT contract. The complaint lodged against R8-SHT is therefore considered not justifiable.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50425	Shatin Heights	25 th April 2005	<p>Complaint regarding the dust nuisance was received on 18th April 2005 (EPD Letter ref: EP580/E6/3/15 with 'Notice of Complaint'). The complaint was subsequently referred to the ET Leader on 25th April 2005. It was related to the construction dust and sulphur-like odour generated from the tunnel blasting works near Shatin Heights.</p>	<p>The records of the RSS and the Contractor showed that blasting works have been conducted on the date of complaint (18 April 2005).</p> <p>According to the Contractor's investigation, a reversion of tunnel air flow was observed due to seasonal change, such that air kept flowing from the direction of Garden Villa towards Shatin Heights. Since there was no water curtains installed Shatin Heights' direction, white fume and dust particle were observed after blasting works.</p> <p>Upon receipt of the complaint, all blasting works were stopped until water curtain for tunnel tubes in the Shatin Heights' direction. The water curtain installation work was completed on 23rd April 2005. The Contractor also agreed to implemented the following mitigation measures for future tunnel blasting works:</p> <ol style="list-style-type: none"> 1. the area within 30m from the blasting area will be wetted with water prior to blasting; 2. sufficient time will be allowed for dust to settle before opening the blasting protection doors; and 3. water curtain will be operated. <p>Based on the site observed, the RSS considered that the implemented measures by the Contractor were effective.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50509	The Police	9 th May 2005	Complaint regarding the noise nuisance was received on 9 th May 2005. The complaint was subsequently referred to the Environmental Team and the Contractor on that day. It was related to the excessive noise generated by the night work.	<p>The records of the ER and the Contractor showed that bridge launching operation was being carried out over the East and Ma On Shan (MOS) Rail near Tai Wai Depot during the time of concern.</p> <p>CNP no. GW-RN0140-05 was issued to the Contractor in accordance with the Noise Control Ordinance. According to the Contractor's information, the PME groups D to K of the CNP were operated intermittently during that night. In addition, it was complied with Condition 3di of CNP. Also, there is no action or limit level exceedance was recorded based on the record from ET.</p> <p>Nevertheless, the Contractor was reminded to ensure the compliance of CNP conditions for carrying out construction work during restricted hours. The following measures are proposed:</p> <ul style="list-style-type: none"> • Trainings shall be provided to the site supervisors, frontline staff and relevant subcontractors as regards the conditions stipulated in the CNPs obtained as well as the relevant requirements stipulated in the Noise Control Ordinance. • The Contractor shall establish and implement a checking system for carrying out construction works during restricted hours. The conditions stipulated in the CNP shall be checked by a designated staff on site. The effectiveness of the system shall be reviewed regularly. 	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
50509	The Police	9 th May 2005		<p>The Contractor was also reminded to continuously implement their practice as regards the advance notification to the nearby residents of the night time works. In addition, the Contractor should adopt good site practice to minimize the construction noise impact, such as:</p> <ul style="list-style-type: none"> • To space out noisy equipment and position it as far away as possible from the sensitive receivers; • To avoid concurrent uses of noisy equipment near the sensitive area; • To ensure the equipment are maintaining in good operation condition; and • To turn off any idle equipment on site. 	Closed
50513	Golden Villa	13 th May 2005	<p>Complaint regarding the noise nuisance at the representative of residents of Golden Villa was received on 13th May 2005 from EPD. The complaint was subsequently referred to the Environmental Team Leader. It was about the noise generated from the engineering works from the night time to day time.</p>	<p>The site of concern was likely to be the Sha Tin Height Tunnel. According to the Contractor's information, tunnel excavation works including the rock drill and charging of explosive were undertaken after 2300 hours in the tunnels. It was believed that the nuisance was caused by the vibration due to drilling works. The nuisance was more significant as the excavation face at south bound tunnel came closer towards Keng Hau Road.</p> <p>Upon receipt of the complaint, the Contractor had already stopped all drilling works after 23:00 hours inside the sound bound tunnel. In addition, the Contractor also noticed to the residents of Golden Villa for explaining the cause of nuisance and the actions they had taken to rectify the problems.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51026	Exit of TAR1 next to Tai Po Road	26 th October 2005 (by CEDD)	Complaint was received by CEDD on 26 th October 2005 and it was subsequently referred to the Environmental Team Leader. It was about water in the wheel washing bay was brought onto the ensuing concrete pavement by lorries passing through it and the water fall onto Tai Po Road.	<p>After the site investigation by the RSS, it was confirmed that the source of the muddy water was this newly constructed wheel washing bay. Water in the wheel washing bay was brought onto the ensuing concrete pavement by lorries passing through it and the water fall onto Tai Po Road.</p> <p>The complaint was considered valid and corrective and preventive actions were taken by the Contractor:</p> <ol style="list-style-type: none"> 1. all vehicles exiting from TAR1 were stopped using the wheel washing bay to prevent any further overflowing of muddy water from the bay. 2. a water browser was immediately deployed by the Contractor to clear the muddy water and the debris deposited on the concerned section of Tai Po Road. 3. A concrete bund was constructed along the lower side of the wheel washing bay to reduce the amount of water overflowing. 4. a small ditch was formed across the lower side of the vehicular exit in order to collect the overflowed water and prevent it from falling onto public road. <p>The Contractor was reminded to closely monitor the situation and review the effectiveness of the mitigation measures.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
51118	Near Carado Garden and KCRC depot	<p>18th November 2005 (by CEDD)</p> <p>A complaint of same nature was forwarded by EPD on 29th Nov 05.</p>	<p>Complaint regards the nighttime construction noise due to construction works near Carado Garden and KCRC depot on 17th November 2005. It was received on 18th November 2005 by CEDD and EPD. On 21st and 29th November 2005, the complaint was referred to the ET Leader by CEDD and EPD.</p>	<p>As advised by RSS, at the concern (17th November 2005), stressing work was carried out by the Contractor on the bridge N1, Span 1. Noise was generated during the lorry passed the movement joints of the bridge deck where steel plates were installed temporarily to provide access.</p> <p>According to the RSS, a valid CNP no. GW-RN0436-05 has been checked. All the PME and the type of lorry involved in the works complied with the CNP requirements.</p> <p>The complaint was considered valid and preventive actions were taken by the Contractor:</p> <ol style="list-style-type: none"> 1. re-spected the steel plates installed at the movement joints of the bridge deck and ensured that they are securely fixed. Such as , install steel bars to fix the steel plates. 2. rubber pads will be provided at the movement joints to minimize noise generation due to vibration of the steel plates. 3. close supervision to ensure care handling of construction materials will be provided on site. <p>As advised by the RSS, the bridge launching work has been completed and no similar type of work will be carried out during the nighttime in future.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60207	Che Kung Miu Road near Tin Sam Village	7 th February 2006	<p>The complaint was concerned the construction dust and noise generated from a construction site near Tin San Village during daytime between 0700 hours and 1900 hours. It was received on 7th February 2006 by EPD.</p>	<p>According to the RSS, the site of concern was the Proposed Retaining Wall No.5 (located at Che Kung Miu Road near Tin Sam Village). During the period of concern, construction of pre-bored H-piles was undertaken and it's mainly activity involved a drilling machine, a crane lorry and air compressors.</p> <p>The ET had arranged ad-hoc noise measurements on 8th, 9th, 14th and 16th Feb 06 at Tin Sam Village. The results of measurements showed no exceedance of the daytime noise criterion, i.e. 75dB(A) recorded.</p> <p>The complaint was considered valid and rectification actions were taken by the Contractor, including:</p> <ul style="list-style-type: none"> a) All flaps of the air compressors would be closed all the time; b) Idled machines would be switched to minimize generation of unnecessary noise; c) Two air compressors were relocated to farther area on 8 Feb 06; d) Temporary noise barriers were erected on 11 Feb 06; e) Self monitoring of noise levels during the piling operation; f) Additional dust screens were installed along the public road on 8 Feb 06; g) Public notices were distributed to the residents and the business establishment at Tin Sam Village on 8 Feb 06. <p>During ET's ad-hoc inspections, the abovementioned mitigation measures were found in place and the public footpath beside the site areas was found clean and free dusty materials.</p> <p>As advised by the Contractor, a total of 10 piles are required to be constructed for the Proposed Retaining Wall No.5, thus this piling activity would be completed by April 2006. The situation would be continuously reviewed by the Contractor, RSS and the ET.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60501	North and south bound carriageway of Che Kung Miu Road	3 rd May 2006	<p>The complaint was referred by ER on 3rd May 2006, which was about the noise nuisance arising from the temporary steel plates installed at both north and south bound carriageway of Che Kung Miu Road. The noise at night was heard when heavy vehicles ran over the temporary steel plates.</p>	<p>According to ER's record, the major construction activity at the concerned area was the underground drainage work at CKM Road where trenches were excavated at the carriageways. The steel plates were acted as temporarily deck over trenches for vehicles passage after works.</p> <p>When heavy vehicles passed over the decks, the noise was generated due to clashing of the steel plates. It was the source of noise nuisance.</p> <p>The complaint was considered valid and corrective and preventive actions were taken by the Contractor:</p> <ol style="list-style-type: none"> 1. Conducted inspection to the temporary steel plates; and 2. Steel plates were welded together and fixed in position. <p>In addition, the Contractor had informed the complaint that mitigation measures were taken. No further complaint on the same issue had been received again.</p> <p>During ET's ad-hoc inspections, the abovementioned mitigation measures were found in place.</p> <p>As advised by the RSS, the drainage works would be completed at the concerned area by the end of August 2006.</p> <p>Thus, the Contractor was reminded to continuously implement their practice to prevent noise nuisance generation due to the construction works.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60626	near Tin Sum Village, Che Kung Miu Road	26 th June 2006	<p>The Complaint was received by EPD on 19th June 2006 and referred to ET Team on 26th June 2006, which was about general construction noise and flytipping/dumping of construction wastes caused by construction work near Tin Sum Village, at Che Kung Miu Road.</p>	<p>According to the ER's record, the major construction activities included laying of drain pipe, removal and erection of framework. However, only hand held tools were used when formwork were erected to wall of RW5 Bay 12& 14.</p> <p>As advised by the RSS, the waste skip was provided to stock some timbers at the concerned area. i.e. beside the KCRC boundary wall.</p> <p>Besides, on load of construction waste was disposed on 19th June 2006.</p> <p>Site inspection on the Contractor's mitigation measure was carried out by ET on 28th and 29th June 2006.</p> <p>Base on the information collected, the complaint was considered not justifiable.</p> <p>However, the Contractor was reminded to continuously provide good site practice to minimize construction noise/waste impact.</p>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
60828	Sha Tin Heights Southern Tunnel near Tai Po Road	28 th August 2006	<p>The public complaint was received on 28 August 2006 by EPD which was about construction dust generated from the construction site at Sha Tin Heights Southern Tunnel near Tai Po Road - Sha Tin Heights, Sha Tin.</p>	<p>According to the RSS information, the Southbound Tunnel was not for traffic and water spray onto road surface was implemented at least once a day.</p> <p>According to the Contractor's information, the Northbound Tunnel was currently used as a vehicle access to the Toll Plaza near Garden Villa. This tunnel was maintained wet all the time during the working hours.</p> <p>A site inspection was conducted on 28 August 2006 and 7 September 2006 by ET. During the site inspection, the adequate water spraying onto road surface was found in the concerned area of the Southbound Tunnel.</p> <p>Based on the above information, the complaint was considered to be invalid.</p> <p>However, the Contractor was reminded to continuously provide good site practice to minimize construction air impact.</p>	Closed

APPENDIX J
SUMMARY OF EXCEEDANCES

Appendix J – Summary of Exceedances

Summary of Exceedances Recorded in the Reporting Quarter (August 2007 to October 2007)

a) Exceedance Report for 1-hr TSP: NIL

b) Exceedance Report for 24-hr TSP: NIL

c) Exceedance Report for Construction Noise: NIL