




Document Details					
Client Drainage Services Department					
Project Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun					
Document Title Monthly Environmental Monitoring and Audit Report No. 12 Covering the Period from 1 December 2010 to 31 December 2010					
Document No. EMA/013					
Distribution					
Copy No.	Issued To	Copy No.	Issued To		
01-02	Leighton-LNS JV	10	Metcalf & Eddy-AECOM JV		
03	Mott MacDonald Hong Kong Ltd	11	ACL (Project Office)		
04-08	EPD	12	ACL (Head Office)		
09	DSD				
Submission Ref				Controlled Copy No.	
SUBM Ref.					
Atkins Ref.(s)		DC/2007/24/31.20/OG2269/EC/SH/EY			
Revision History					
B	17 January 2011	Submission to IEC and ER for Further Review	Various	Susana Halliday	Eric Chui
A	10 January 2011	Submission to IEC and ER for Review	Various	Susana Halliday	Eric Chui
Rev.	Date	Description	Prepared	Checked & Reviewed	Approved
 				Rev. B	

Contract No. DC/2007/24
Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

Environmental Certification Sheet – 17

Reference Procedure/Document/Plan

Document/Plan/Changes/Information to be Certified/ Verified:	Monthly Environmental Monitoring and Audit Report No.12 (EMA/013, Rev B)
Date of Report:	17 January 2011
Date of correspondence to IEC:	17 January 2011
Date received:	17 January 2011

Reference Condition

Clause 4.4 of EP-322/2008/E:

"Three hard copies and one electronic copy of the monthly EM&A Report shall be submitted to the Director within 10 working days after the end of the reporting month. The EM&A Reports shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels). The submissions shall be verified by the IEC. Additional copies of the submission shall be provided to the Director upon request by the Director."

ET Certification

I hereby certify that the above referenced information/document/plan complies with the above referenced condition.

Susana Halliday, Environmental Team Leader, (ACL):  Date: 17 January 2011



Our ref KMY/AFK/FY/TK/T261332/22.01/L-0151
T 2828 5757
E Anne.Kerr@mottmac.com.hk
Your ref -

CE/Harbour Area Treatment Scheme
Drainage Services Department
Sewage Services Branch
Harbour Area Treatment Scheme Division
5/F, Western Magistracy,
2A Pokfulam Road, Hong Kong

17 January 2011
By Fax (2833 9162) and Post

Attn: Mr. Danny Tang

Dear Sir,

**Agreement No. CE 8/2009(EP)
Harbour Area Treatment Scheme (HATS) Stage 2A
Independent Environmental Checker for Construction Phase – Investigation**

**Contract No. DC/2007/24
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun
Condition 4.4 – Submission of Monthly EM&A Report for December 2010 (no. 12)**

I refer to the Monthly EM&A Report No. 12 (Rev. B) for December 2010 certified by ETL and received on 17 January 2011 via email. Pursuant to Condition 4.4 of Environmental Permit No. EP-322/2008/E, I hereby verify the captioned Report.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED

Dr. Anne F Kerr
Independent Environmental Checker

c.c. AECOM
Leighton – LNS JV
Atkins

Mr. Simon Mui
Mr. Stephen Tsang
Ms. Susana Halliday

By email
By email
By email

EXECUTIVE SUMMARY

This is the Twelfth Monthly Environmental Monitoring and Audit Report prepared by Atkins China Ltd (ACL), for Contract No. DC/2007/24 Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun (hereinafter, the Project), in compliance with the Project EM&A Manual under EP No. EP-322/2008/E. The construction works under the Project was commenced on 23 December 2009. This report summarises the findings and results of the EM&A during the reporting period from 1 December 2010 to 31 December 2010.

Environmental Monitoring and Audit Progress

The monthly EM&A programme has been undertaken in accordance with the Project EM&A Manual. A summary of the monitoring activities carried out during this reporting month is listed below:

Noise and air monitoring at designated monitoring stations was undertaken as below table:

Parameter	ID	Description	Date
Noise Monitoring: Leq(30 mins) during normal Daytime	M3	Kwan Yick Building Phase III	1, 7, 13, 24 and 30 December 2010
	M5	Chuk Lam Ming Tong	6, 15, 21 and 28 December 2010
	M6a	Aegean Terrace	6, 14, 22, and 28 December 2010
	M7a	Wah Ming House	9, 14, 22 and 28 December 2010
	M8	Wah Lai House	9, 15, 21 and 28 December 2010
Noise Monitoring: Leq(15 mins) during evening time and daytime of Sundays/ public holidays	M3	Kwan Yick Building Phase III	Daytime of public holiday: 27 December 2010 ⁽¹⁾
	M5a	Near the entrance of Chuk Lam Ming Tong	Daytime of public holiday: 5 December 2010
	M6a	Aegean Terrace	Daytime of public holiday: 19 December 2010
	M8	Wah Lai House	Daytime of public holiday: 12 December 2010
Noise Monitoring: Leq(15 mins) during night time	M5a	Near the entrance of Chuk Lam Ming Tong	7 and 21 December 2010
	M6a	Aegean Terrace	3, 16 and 28 December 2010
Noise Monitoring: Leq(15 mins) during evening time	M3	Kwan Yick Building Phase III	7 December 2010
	M5a	Near the entrance of Chuk Lam Ming Tong	21 December 2010
	M6a	Aegean Terrace	3 and 28 December 2010
	M8	Wah Lai House	16 December 2010
Air Quality Monitoring: 1-hour and 24-hour TSP	CM_FM1	Western Wholesale Food Market	1-hour and 24-hour: 1, 7, 13, 17, 23 and 29

			December 2010
	CM_CB1a	The Arcade, Cyberport	1-hour: 3, 9, 15, 21 and 28 December 2010 24-hour: 1, 7, 13, 17, 23 and 29 December 2010
	CM_WF1a	Wah Ming House	1-hour: 6, 10, 16, 22 and 28 December 2010 24-hour: 1, 7, 13, 17 and 29 December 2010
	CM_AB1a	The Hong Kong Ice and Cold Storage, formally known as Dairy Farm Ice and Cold Storage	1-hour: 3, 9, 15, 21 and 28 December 2010 24-hour: 1, 7, 13, 17 and 29 December 2010
Landscape and Visual	n/a	n/a	22 December 2010
Hazard to Life	n/a	n/a	On-going
Cultural Heritage	n/a	n/a	n/a

Remark: ⁽¹⁾ The noise monitoring was originally scheduled for 19 December 2010 but was cancelled due to no works being carried out on that day, and was rescheduled to 27 December 2010.

Site inspection was undertaken jointly with the Contractor and Engineer Representative on 1, 8, 15, 22 and 29 December 2010, with Independent Environmental Checker's participation on 8 December 2010.

Breaches of Action and Limit Levels

During the reporting period of this monthly EM&A Report No. 13, five non-project related Limit Level (LL) exceedances in noise criteria were recorded on 3, 5, 7 and 21 December 2010. Two non-project related LL exceedances were recorded during the restricted hours (night time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance was recorded during evening time monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance was recorded during the restricted hours (public holiday) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). And one non-project related LL exceedance was recorded during the restricted hours (night time) monitoring at station M6a (Aegean Terrace). A summary of exceedances is provided in the table below.

Date of Exceedance	Monitoring Location	Exceedance	Details
3 December 2010	M6a, Aegean Terrace	Limit Level exceedance 51.2dB(A) during night time	Exceedance was considered to be non-project related.
5 December 2010	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 67dB(A) during public holiday	Exceedance was considered to be non-project related.
7 December 2010	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 62.3dB(A) during night time	Exceedance was considered to be non-project related.

Date of Exceedance	Monitoring Location	Exceedance	Details
21 December 2010	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 61.2dB(A) during evening time	Exceedance was considered to be non-project related.
21 December 2010	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 61.6dB(A) during night time	Exceedance was considered to be non-project related.

Complaint Log

There were no environmental complaints received during this reporting period.

Notifications of Summons and Prosecutions

There were no notifications of summons or prosecutions received during this reporting period.

Reporting Changes

This report has been developed in compliance with the reporting requirements for the subsequent monthly EM&A report as required by the Project EM&A Manual.

Future Key Issues

Aberdeen

- 1) Grouting works for pipe pile wall construction (implement method statement and standard EMP mitigations).
- 2) Rock Excavation (implement method statement and standard EMP mitigations).
- 3) Pumping test

Wah Fu

- 1) Appending for RCD works

Cyberport

- 1) Soil/Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting (implement method statement and standard EMP mitigations).

Sandy Bay

- 1) Soil/Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting (implement method statement and standard EMP mitigations).
- 3) Blasting (implement method statement and standard EMP mitigations).

Sai Ying Pun

- 1) Installation of high voltage cable (implement mitigations stated in the method statement and standard EMP mitigations).
- 2) Construction of noise enclosure sub-structure (implement method statement and standard EMP mitigations).

CONTENTS

	Page
1 INTRODUCTION.....	3
1.1 Basic Project Information	3
1.2 Project Organisation and Contact Details	3
1.3 Construction Programme	3
1.4 Locations of Monitoring Stations	3
2 ENVIRONMENTAL STATUS.....	4
2.1 Work undertaken during the Reporting Period	4
2.2 Environmental Permit and License	4
2.3 Environmental Document Submission	6
2.4 Environmental Monitoring Locations	6
3 EM&A REQUIREMENTS.....	8
3.1 Summary of Impact EM&A Requirements.....	8
3.2 Environmental Quality Performance Limits	8
3.3 Event Action Plan	9
3.4 Environmental Measures and Implementation Status.....	9
4 MONITORING RESULTS	10
4.1 Monitoring Methodology and QA/QC Procedure	10
4.2 Monitoring Equipment.....	10
4.3 Equipment Calibration.....	11
4.4 Impact Monitoring Schedule from 1 December 2010 to 31 December 2010	11
4.5 Impact Monitoring Results	11
4.6 Weather Condition during Reporting Period	12
4.7 Waste Management	12
4.8 Landscape and Visual	12
4.9 Hazard to Life.....	12
4.10 Cultural Heritage	13
5 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE.....	14
5.1 Environmental Exceedance.....	14
5.2 Site Inspections and Audit	14
5.3 Environmental Complaint and Prosecution	15
6 FORECAST AND SCHEDULE	16
6.1 Key Issues for the Coming Months	16
6.2 Monitoring Schedules for the Next Month	16
7 CONCLUSION.....	17

LIST OF TABLES

Table 2.1	Summary of Registrations as a Chemical Waste Producer.....	4
Table 2.2	Summary of Water Discharge Licences.....	5
Table 2.3	Status of Construction Noise Permits.....	5
Table 2.4	Summary of Environmental Document Submission.....	6
Table 3.1	Summary of Impact EM&A Requirements.....	8
Table 3.2	Action and Limit Levels for Impact Noise Monitoring.....	9
Table 3.3	Action and Limit Levels for Air Quality Monitoring.....	9
Table 4.1	Equipment for Noise Monitoring.....	10
Table 4.2	Equipment for Air Quality Monitoring.....	10
Table 4.3	Equipment Calibration Frequencies.....	11
Table 4.4	Monthly Summary Waste Flow Table during Reporting Period.....	12

LIST OF FIGURES

Figure 1.1	Overall Layout Plan
Figure 2.1	Construction Noise Monitoring Station at Fung Mat Road Site
Figure 2.2	Construction Noise Monitoring Station at Sandy Bay PTW
Figure 2.3	Construction Noise Monitoring Station at Cyberport PTW
Figure 2.4	Construction Noise Monitoring Station at Wah Fu PTW and Aberdeen PTW
Figure 2.5	Construction Dust Monitoring Station at Fung Mat Road Site
Figure 2.6	Construction Dust Monitoring Station at Cyberport PTW
Figure 2.7	Construction Dust Monitoring Station at Wah Fu PTW and Aberdeen PTW

APPENDICES

Appendix A	Project Organisation and Contact Details
Appendix B	The Contractor's 3-month construction programme
Appendix C	Event and Action Plans
Appendix D	Mitigation Measures Checklist
Appendix E	Weather Conditions during reporting period
Appendix F	Calibration Certificates for Noise and Air Quality Monitoring Equipment
Appendix G	Monitoring Schedule for the Present and Next Reporting Period
Appendix H	Noise Monitoring Results
Appendix I	Graphical Presentation of Noise Monitoring Data
Appendix J	Air Quality Monitoring Results
Appendix K	Graphical Presentation of Air Quality Monitoring Data
Appendix L	Landscape and Visual Monitoring Report
Appendix M	Environmental Complaint/ Enquiry Form and Notification of Exceedances
Appendix N	Summary Records of Site Inspections

1 INTRODUCTION

1.1 Basic Project Information

The Harbour Area Treatment Scheme (HATS) Stage 2A Sewage Conveyance System is proposed to collect and convey the pre-treated sewage from eight existing Preliminary Treatment Works (PTW), located along the northern and south-western shoreline of Hong Kong Island, to the Stonecutters Island Sewage Treatment Works (SCISTW) for treatment before final disposal into the western harbour via an existing submarine outfall.

The sewerage tunnels to be constructed under Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from Aberdeen to Sai Yin Pun (hereinafter referred as the Project) run from Aberdeen PTW Production/Drop Shaft towards Sai Ying Pun Junction Shaft. The tunnel has a total length of approximately 7.5km and it has various internal sizes. The transitions are located at the junctions with audits connecting to the drop shafts at Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun. An overall layout plan of the Project is provided in Figure 1.1.

Atkins China Ltd (ACL) was appointed by Leighton-LNS Joint Venture (the Contractor of this Project, hereinafter referred as the Contractor) as the Environmental Team (ET) of this Project, to undertake a Environmental Monitoring and Audit (EM&A) of this Project in accordance with “HATS Stage 2A Environmental Impact Assessment Study – Investigation, Final EM&A Manual” (Register No. AEIAR-121/2008) under Environmental Permit (EP) No. EP-322/2008/E Part D, Condition 4.2.

1.2 Project Organisation and Contact Details

The key parties included:

- Project Proponent – Drainage Services Department
- Contractor – Leighton-LNS JV
- Environmental Authority – Environmental Protection Department
- The Engineer’s Representative (ER) – Metcalf & Eddy-AECOM JV
- Independent Environmental Checker (IEC) - Mott MacDonald Hong Kong Ltd.
- Contractor’s Environmental Team (ET) – Atkins China Ltd.

Project organisation and contact details are shown in Appendix A.

1.3 Construction Programme

The Contractor’s 3-month construction programme is provided in Appendix B.

1.4 Locations of Monitoring Stations

Details of the monitoring stations are provided in Section 3 and relevant figures are shown in Figures 2.1 to 2.7.

2 ENVIRONMENTAL STATUS

2.1 Work undertaken during the Reporting Period

The major construction activities undertaken during this reporting period are summarised below (see Figures 2.1 to 2.7 for the site locations):

Aberdeen

- 1) Grouting works for pipe pile wall construction (implement method statement and standard EMP mitigations).
- 2) Curtain Grouting (implement method statement and standard EMP mitigations).
- 3) Soil excavation (implement method statement and standard EMP mitigations).

Wah Fu

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Grouting works (implement method statement and standard EMP mitigations).

Cyberport

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting (implement method statement and standard EMP mitigations).

Sandy Bay

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting (implement method statement and standard EMP mitigations).

Sai Ying Pun

- 1) Pipe piling
- 2) Construction of noise enclosure sub- structure (implement method statement and standard EMP mitigations).

2.2 Environmental Permit and License

There were no changes or clarification to the Environmental Permit (EP-322/2008/E) during the reporting period.

Chemical Waste

The Project's registrations as a Chemical Waste Producer are listed in Table 2.1:

Table 2.1 Summary of Registrations as a Chemical Waste Producer

No.	Location	WPN Number	Issue Date
1	Cyberport	5213-171-L2699-01	30 Oct 2009
2	Sandy Bay	5213-171-L2699-05	30 Oct 2009
3	Sai Ying Pun	5111-112-L2702-01	8 Dec 2009
4	Wah Fu	5213-172-L2699-02	30 Oct 2009
5	Aberdeen PTW	5213-173-L2699-04	30 Oct 2009
6	Aberdeen Workshop	5213-173-L2699-03	30 Oct 2009

No disposal of chemical waste was carried out in the reporting period.

Water Discharge Licence

Details of water discharge licences for all the Project locations are listed in Table 2.2:

Table 2.2 Summary of Water Discharge Licences

No.	Location	Licence Number	Issue Date	Validity
1	Cyberport	WT00005534-2009	3 Dec 2009	31 Dec 2014
2	Sandy Bay	WT00005533-2009	3 Dec 2009	31 Dec 2014
3	Sai Ying Pun	WT00005489-2009	1 Dec 2009	30 Nov 2014
4	Wah Fu	WT00005532-2009	3 Dec 2009	31 Dec 2014
5	Aberdeen PTW	WT00005535-2009	3 Dec 2009	31 Dec 2014
6	Aberdeen Workshop	WT00005530-2009	3 Dec 2009	31 Dec 2014

Construction Noise Permit

The statuses of Construction Noise Permits for this Project are shown in Table 2.3:

Table 2.3 Status of Construction Noise Permits

No	Location	Operations	Time	Duration	Remark
1	Cyberport	Drilling, Breaking, Grouting and Ventilation Fan	1900 - 2300 normal day 0700 – 2300 holiday	3 Dec 2010 ~ 2 Mar 2011	Valid with CNP GW-RS 1051-10
2	Cyberport	Drilling, Breaking and Grouting	2300 -0700	3 Dec 2010 ~ 2 Mar 2011	Valid with CNP GW-RS 1048-10
3	Cyberport	Waste water treatment	1900-2300 normal day 0700-2300 holiday	06 Sep 2010 ~ 05 Feb 2011	Valid with CNP GW-RS 0664-10
4	Sandy Bay	Concreting and Blower	1900 – 2300 normal day 0700 – 2300 holiday	19 Nov 2010 ~ 18 May 2011	Valid with CNP GW-RS 0940-10
		Breaking, Drilling, Grouting and Blower	24 hours		
5	Sandy Bay	Waste water treatment	1900 – 2300 normal day 0700 – 2300 holiday	26 Nov 2010 ~ 25 May 2011	Valid with CNP GW-RS 1032-10
6	SYP	Noise enclosure erection and grouting	1900 – 2300 normal day 0700 – 2300 holiday	19 Nov 2010 ~ 18 May 2011	Valid with CNP GW-RS 1044-10

7	Aberdeen	Pipe piling and Grouting	1900 – 2300normal day 0700 – 2300 holiday	19 Nov 2010 ~ 18 May 2011	Valid with CNP GW-RS 1005-10
8	Aberdeen	AMV grouting platform	1900 – 2300normal day 0700 – 2300 holiday	29 Nov 10 ~ 28 Feb 2011	Valid with CNP GW-RS 1030-10
9	Wah Fu	Welding, Grouting and Blower	1900 – 2300normal day 0700 – 2300 holiday	19 Nov 10 ~ 18 May 2011	Valid with CNP GW-RS 0992-10

2.3 Environmental Document Submission

A summary of Environmental Certification Sheet submissions within the reporting period under the Project EP is presented in Table 2.4.

Table 2.4 Summary of Environmental Document Submission

No.	Document Title	Date of Submission	Date of Verification/ Approval
1	Monthly Environmental Monitoring and Audit Report No.11, Covering the Period from 1 December 2010 to 31 December 2010 (EMA/012, Rev B)	13 December 2010	14 December 2010

2.4 Environmental Monitoring Locations

There are five noise monitoring stations and four air quality monitoring stations designated for the Project and the relevant locations and sensitive receivers are shown on Figures 2.1 to 2.4 and Figures 2.5 to 2.7 respectively. Descriptions of these monitoring stations are provided in Table 2.5.

Table 2.5 Noise and Air Quality Monitoring Stations Descriptions

Monitoring ID	Description	Uses/ Location of Measurement	Easting	Northing
Noise Monitoring Stations				
M3 ⁽¹⁾	Rooftop (24/F) of Block A, Kwan Yick Building Phase III (Fung Mat Road Site)	Medium-rise domestic premises – private housing estate	832480	816602
M5	Rooftop (4/F) of Chuk Lam Ming Tong (Sandy Bay PTW)	Hospital and clinics - home for the aged	830779	814609
M5a	Near entrance of Chuk Lam Ming Tong (Sandy Bay PTW)	Hospital and clinics - home for the aged	830779	814609
M6a ^{(2), (3)}	2m above ground, outside of Aegean Terrace (Cyberport PTW)	Low-rise domestic premises – private housing	831304	813890
M7a ⁽²⁾	Rooftop (19/F) of Wah Ming House (Wah Fu PTW)	Medium-rise domestic premises – public housing estate	831940	812497

M8 ⁽⁴⁾	Roof (39/F) of Wah Lai House (Aberdeen PTW)	High-rise domestic premises –public housing estate	832555	812299
Air Quality Monitoring Stations				
CM_FM1 ⁽⁵⁾	Western Wholesale Food Market (Fung Mat Road Site)	Podium	832341	816776
CM_CB1a ⁽²⁾	The Arcade, Cyberport (Cyberport PTW)	Ground level at children playground, adjacent to Project site office	831298	813514
CM_WF1a ⁽²⁾	Wah Ming House (Wah Fu PTW)	Roof	831943	812497
CM_AB1a ^{(2), (6)}	The Hong Kong Ice and Cold Storage, formally known as Dairy Farm Ice and Cold Storage (Aberdeen PTW)	1.5m raised platform at car park	832873	812158

- Notes:
- (1) Both baseline and impact noise monitoring are conducted by ET of Contract DC/2007/23. The baseline noise monitoring data will be used as a reference and impact noise monitoring data is adopted in this Report.
 - (2) Revision to the original monitoring location in Project EM&A Manual was made and was verified by IEC on 19 November 2009 and subsequently approved by EPD on 27 November 2009.
 - (3) A correction factor of +3dB(A) is added as free field to façade measurement conversion.
 - (4) Both baseline and impact noise quality monitoring was conducted by ET of this Project. The impact noise monitoring data will be adopted by ET of Contract DC/2008/09.
 - (5) Baseline air quality monitoring was conducted by ET of Contract DC/2007/23, whereas impact air quality monitoring was conducted by ET of this Project. The baseline air quality monitoring data will be used as a reference. The impact air quality data will be adopted by ET of Contract DC/2007/23.
 - (6) Both baseline and impact air quality monitoring are conducted by ET of this Project and are adopted by ET of Contract DC/2008/09.

3 EM&A REQUIREMENTS

3.1 Summary of Impact EM&A Requirements

The EM&A for this Project requires quantitative monitoring on noise and air quality (Total Suspended Particulates (TSP)) on regular and ad-hoc basis, in addition to site inspections. A summary of key impact EM&A requirements for this Project is presented in Table 3.1.

Table 3.1 Summary of Impact EM&A Requirements

Parameter	Description	Frequency
Noise	$L_{eq(30min)}$ between 07:00 – 19:00 hours on normal weekdays, $L_{eq(15min)}$ for other time periods and L_{10} and L_{90} (On-site measurement using sound level meter)	Once a week. One set of measurements between 0700 and 1900 hours on normal weekdays. If construction works are extended to include works during the hours of 1900 – 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted periods.
Air Quality	24-hour TSP (On-site measurement using High Volume Sampler) 1-hour TSP (Measured by direct reading methods which are capable of producing comparable results as that by the high volume sampling method) ^{(1) (2)}	For 24-hour TSP monitoring, the sampling frequency is at least once in every six-days. For 1-hour TSP monitoring, the sampling frequency is at least three times in every six-days.
Waste	Routine supervision of construction works	As per site inspection schedule.
Landscape and Visual	Survey of full effectuation of mitigation measures	Once per month
Hazard to Life	Vibration and ground monitoring along boundary of HKCG Depot Vibration level associated with blasting for Tunnel P, shafts and other construction works	On-going
Cultural Heritage	Vibration level at identified historical buildings	On-going

Notes:

(1) Except at CM_FM1, where HVS is used for the impact monitoring of 1 hour TSP.

(2) Laser Particle Photometer (hand held) was used. Relevant specification was submitted to IEC for information on 19 October 2009 under Baseline Environmental Monitoring Plan (GEN/023).

3.2 Environmental Quality Performance Limits

Environmental Quality Performance Limits (Action and Limit levels) for noise and air quality have been developed for the Project Baseline Monitoring Report and are summarised in Table 3.2 and Table 3.3 respectively.

Table 3.2 Action and Limit Levels for Impact Noise Monitoring

Time Period	Action	Limit
0700-1900 hrs on normal weekdays	When one documented complaint is received	75dB(A) ⁽¹⁾
0700-2300 hrs on holidays and 1900-2300 hrs on all other days		60/65/70dB(A) ⁽²⁾
2300-0700 of next day		45/50/55dB(A) ⁽²⁾

Note: ⁽¹⁾ Between 0700-1900, construction noise limit for school during normal term time is 70dB(A) and 65dB(A) during examination period.

⁽²⁾ To be selected based on Area Sensitivity Rating

Table 3.3 Action and Limit Levels for Air Quality Monitoring

Monitoring ID	1-hour TSP Level, µg/m ³		24-hour TSP Level, µg/m ³	
	Action	Limit	Action	Limit
CM_FM1	332 ⁽¹⁾	500	188 ⁽²⁾	260
CM_CB1a	280 ⁽¹⁾	500	178 ⁽²⁾	260
CM_WF1a	285 ⁽¹⁾	500	185 ⁽²⁾	260
CM_AB1a	283 ⁽¹⁾	500	174 ⁽²⁾	260

Notes: ⁽¹⁾ For Baseline Level ≤ 384 µg/m³, Action Level = (Baseline Level*1.3 + Limit Level)/2;
For Baseline Level > 384 µg/m³, Action Level = Limit Level

⁽²⁾ For Baseline Level ≤ 200 µg/m³, Action Level = (Baseline Level*1.3 + Limit Level)/2;
For Baseline Level > 200 µg/m³, Action Level = Limit Level

3.3 Event Action Plan

Event and Action Plans for noise, air quality as well as visual and landscape aspects have been developed as part of the Baseline Monitoring Report for the Project and the details are provided in Appendix C.

3.4 Environmental Measures and Implementation Status

The mitigation measures listed in the Project EIA Report, EM&A Manual and Environmental Permit as well as relevant implementation status are provided in Appendix D. Based on the site inspection findings, it appears that the Contractor has implemented the required mitigation measures during construction works to date.

4 MONITORING RESULTS

4.1 Monitoring Methodology and QA/QC Procedure

Noise Monitoring

Noise monitoring methodology and QA/QC procedure was detailed in Section 4.1 of Monthly EM&A Report No. 1 (GEN/030 Rev B). No change in noise monitoring methodology and QA/QC procedure was made.

Air Quality

Air quality monitoring methodology and QA/QC procedure was detailed in Section 4.1 of Monthly EM&A Report No. 1 (GEN/030 Rev B). No change in air quality monitoring methodology and QA/QC procedure was made.

Landscape and Visual

Monthly site audit is undertaken to check the design, implementation and maintenance of landscape and visual mitigation measures at all Project work sites.

4.2 Monitoring Equipment

Noise

The equipment used for continuous noise monitoring is listed in Table 4.1.

Table 4.1 Equipment for Noise Monitoring

Equipment	Model
Integrated Sound Level Meters	B&K 2238 Serial no. 2684503 And ONO SOKKI LA-5110 S/N: 72700154
Calibrator	B&K 4231, Serial no. 2656516 And ONO SOKKI SC-2110 S/N: 00461

Air Quality

The equipment used for air quality monitoring is listed in Table 4.2.

Table 4.2 Equipment for Air Quality Monitoring

Parameter Measured	Equipment
1-Hour Sampling for CM_CB1a, CM_WF1a and CM_AB1a	Sibata Laser Dust Monitor Model LD-3B was used for monitoring stations CM_CB1a, CM_WF1a and CM_AB1a. This portable instrument is capable of providing: <ul style="list-style-type: none"> Real time TSP concentration Adjustable logging intervals from 6 to 600 seconds Average concentration over logging interval and maximum and average values for entire logging period
24-Hour Sampling for	A High Volume Sampler Model TE-5170, by Tisch Environmental, Inc.,

Parameter Measured	Equipment
CM_CB1a, CM_WF1a, CM_AB1a and CM_FM1; and 1-Hour Sampling for CM_FM1	was used for monitoring stations CM_CB1a, CM_WF1a and CM_AB1a. This instrument was equipped with: <ul style="list-style-type: none"> • Mass flow controller with 20 – 60 SCFM adjustable flow probe • Mechanical timer for recording elapsed-time and 24-hour operation A continuous flow recorder for continuous monitoring

4.3 Equipment Calibration

The calibration frequencies of the monitoring equipment are provided in Table 4.3.

Table 4.3 Equipment Calibration Frequencies

Equipment	Calibration Frequency
Integrated SLM and Calibrator	Every year
High Volume Sampler	Every two months
Laser Dust Monitor	Every year

Copies of the calibration certificates for the equipment are presented in Appendix F.

4.4 Impact Monitoring Schedule from 1 December 2010 to 31 December 2010

The noise and air quality monitoring schedule in reporting period is shown in Appendix G. The visual and landscape monitoring was carried out on 22 December 2010.

Regular site inspections were carried out to assess whether the project's environmental protection and pollution control measures are in compliance with the contract specifications. Inspections were carried out on 1, 8, 15, 22 and 29 December 2010.

4.5 Impact Monitoring Results

Noise Monitoring Results

The noise monitoring results at the monitoring stations are provided in Appendix H. Graphical presentation of the noise monitoring data is shown in Appendix I.

Air Quality Results

The air quality monitoring results at the monitoring stations are presented in Appendix J. Graphical presentation of the air quality monitoring data is provided in Appendix K.

4.6 Weather Condition during Reporting Period

The weather conditions during reporting period are provided in Appendix E.

4.7 Waste Management

A summary of waste flow for December 2010 is outlined in Table 4.4. Inert construction and demolition (C&D) waste (i.e. public fill) was disposed of at Chai Wan Public Fill Barging Point/fill bank at Tseung Kwan O Area 137 (for public fill contains slurry only). Other C&D waste such as paper/ cardboard collected by local waste recycling contractor whilst general refuse was disposed at South East New Territories Landfill.

Table 4.4 Monthly Summary Waste Flow Table during Reporting Period

Month	Actual Quantities of Inert C&D Materials Generated Monthly					
	Total Quantity Generated	Broken Concrete ⁽²⁾	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill
	(in '000 m ³)					
December 2010	2.283	0	0	0	2.283	0
Month	Actual Quantities of C&D Wastes Generated Monthly					
	Metals	Paper/ cardboard packaging	Plastics ⁽³⁾	Chemical Waste	Others, e.g. general refuse	
	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)	
December 2010	0	0.492	0	0.4	0.016	

Notes: ⁽¹⁾ The waste flow table will also include C&D materials that are specified in the Contract to be imported for use at the Site.

⁽²⁾ Broken concrete for recycling into aggregates.

⁽³⁾ Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

⁽⁴⁾ Assumption: 1m³ of Inert C&D Materials weigh 1.9 tonnes and 1m³ of C&D Wastes weigh 1.6 tonnes

4.8 Landscape and Visual

The monthly site audit was undertaken on 22 December 2010 to check the design, implementation and maintenance of landscape and visual mitigation measures, as laid out in the Project EM&A Manual, at work sites in Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun. The landscape and visual monitoring report is attached in Appendix L.

4.9 Hazard to Life

323 ground settlement markers, 108 structural settlement markers and 51 piezometers were installed for monitoring. No vibration monitoring was carried out at this month.

No structural settlement was found.

4.10 Cultural Heritage

Vibration of historical buildings and structures was not carried out during the reporting period as no tunneling/ blasting works was carried out.

5 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

5.1 Environmental Exceedance

During the reporting period, no air quality exceedance was found. Five non-project related Limit Level (LL) exceedances in noise criteria were recorded on 3, 5, 7 and 21 December 2010. Two non-project related LL exceedances were recorded during the restricted hours (night time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance was recorded during evening time monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance was recorded during the restricted hours (public holiday) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). And one non-project related LL exceedance was recorded during the restricted hours (night time) monitoring at station M6a (Aegean Terrace).

During the reporting period, all landscape and visual mitigation measures listed out in the Project EM&A Manual have been implemented except CM2 and CM3 at the Aberdeen site and CM2 at the Sandy Bay site. Contractor is strongly advised to remove all the wires hanging on tree branches of Tree T81 (R) in Aberdeen. The Contractor is recommended to avoid using retained trees as support means for work on site to avoid damages to health of retained trees on site.

According to the tree consultant of the Contractor, the transplanted tree T004 at Aberdeen site was reported to be in poor health condition. There is no improvement in health condition of the tree since the last site audit. The Contractor is advised to consult their tree consultant immediately and take appropriate actions to restore the health condition of the tree.

As observed at the Sandy Bay site, leaves on several branches of Tree T038 fell off while remaining rich in other sections. The Contractor is recommended to seek advice from tree consultant and check whether mitigation measures would be necessary to maintain the health of the tree.

According to the Contractor's monitoring data, no exceedance in structural settlement monitoring results was recorded during the reporting period.

5.2 Site Inspections and Audit

A joint site inspection with the IEC and the Contractor was undertaken on 8 December 2010. All the works areas were observed to be generally complied with the environmental mitigation requirements and no particular water quality impacts found.

Records of site inspections observations and corrective actions during the reporting period are provided in Appendix N. Following the environmental inspections, the Contractor has undertaken remedial actions to improve the implementation of mitigation measures.

The Contractor has prepared a Waste Management Plan for the project, although it is not an EP requirement. During the site inspection, the Contractor was seen to

have implemented good site practices and mitigation measures as stated in the EM&A Manual.

5.3 Environmental Complaint and Prosecution

No complaints were received in relation to environmental impact during the reporting period. The summary of environmental complaints is shown in Table 5.1.

Details of the noise exceedance follow up are provided in Appendix M. The summary of environmental complaints during the reporting period is shown in Table 5.1.

Table 5.1 Summary of Environmental Complaints

Total No. of Complaints Received	No. of Complaints Received during Reporting Period	No. of Active Complaints	No. of Inactive Closed Complaints
3	0	0	3

No notifications of summons or prosecutions were received in relation to environmental impact during the reporting period (see Table 5.2).

Table 5.2 Summary of Notifications of Summons and Prosecutions

Total No. of Notifications of Summons / Prosecutions Received	No. of Notifications of Summons / Prosecutions Received during Reporting Period	Status of Notifications of Summons / Prosecutions
0	0	N/A

6 FORECAST AND SCHEDULE

6.1 Key Issues for the Coming Months

The key issues with respect to the works in the forthcoming 2 months include:

Aberdeen

- 1) Grouting works for pipe pile wall construction (implement method statement and standard EMP mitigations).
- 2) Curtain Grouting (implement method statement and standard EMP mitigations)
- 3) Soil excavation (implement method statement and standard EMP mitigations).
- 4) Pumping test

Wah Fu

- 1) Appending for RCD works.

Cyberport

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Installation of Ring beam (implement method statement and standard EMP mitigations).
- 3) Shotcrete, Rock Bolt, Rock Dowel (implement method statement and standard EMP mitigations).
- 4) Blasting (implement method statement and standard EMP mitigations).

Sandy Bay

- 1) Soil/Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting (implement method statement and standard EMP mitigations).
- 3) Ring beam construction (implement method statement and standard EMP mitigations).
- 4) Shotcrete, Rock Bolt, Rock Dowel (implement method statement and standard EMP mitigations)

Sai Ying Pun

- 1) Installation of high voltage cable (implement mitigations stated in the method statement and standard EMP mitigations).
- 2) Pumping test (implement mitigations stated in the method statement and standard EMP mitigations).
- 3) Construction of noise enclosure sub-structure (implement method statement and standard EMP mitigations).
- 4) Shear pin installation (implement method statement and standard EMP mitigations).

6.2 Monitoring Schedules for the Next Month

The proposed schedule for noise monitoring from 1 January 2011 to 31 January 2011 is provided in Appendix G.

7 CONCLUSION

This is the Twelfth Monthly EM&A Report prepared by Atkins China Ltd (ACL) for Contract No. DC/2007/24 Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun. This Report summarises the results and findings of the EM&A during the reporting period from 1 to 31 December 2010.

The landscape and visual site audit was undertaken on 22 December 2010 to check the design, implementation and maintenance of L&V mitigation measures at work sites. The Contractor is recommended to avoid using retained trees as support means for work on site to avoid damages to health of retained trees on site, especially the Tree T081 in Aberdeen.


According to the tree consultant of the Contractor, the transplanted tree T004 at Aberdeen site was reported to be in poor health condition. There is no improvement in health condition of the tree since the last site audit. The Contractor is advised to consult their tree consultant immediately and take appropriate actions to restore the health condition of the tree.



At Sandy Bay site, the contractor is recommended to seek advice from tree consultant and check whether mitigation measures to retain the health of tree.


There was no environmental, non-compliance attributable to the Project works during the reporting period. Also, no environmental complaint, prosecution or summons was received during the reporting period. Mitigation Measures stated in the Project EIA have been implemented.

Overall, environmental impacts arising from the Project construction activities have been controlled and properly rectified.

FIGURES



A		FIRST ISSUE	03/02	SC	SB	EC
Rev	Description	Date	Dgn	Chk	Auth	
 渠務署 DRAINAGE SERVICES DEPARTMENT HARBOUR AREA TREATMENT SCHEME DIVISION						
Project title CONTRACT NO. DC/2007/24 HARBOUR AREA TREATMENT SCHEME STAGE 2A CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM FROM ABERDEEN TO SAI YING PUN						
Supervising Officer AECOM Metcalf & Eddy – AECOM Joint Venture						
Main Contractor  Leighton - LNS Joint Venture						
Designer ATKINS						
Drawing title OVERALL LAYOUT PLAN						
Designed	SC	Scale at A3	N.T.S.			
Drawn	AC	Status	MONTHLY EM&A REPORT			
Checked	SB	Figure No.	1.1			
Authorised	EC	Rev.	A			
CAD ref.	4417-EM-F16-1-1.dgn		1.1		A	



LEGEND

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

No.	Description	Date	Eng.	Chk.	Aut.

渠務署
DRAINAGE SERVICES DEPARTMENT
HARBOUR AREA TREATMENT SCHEME DIVISION

Project Title
CONTRACT NO. DC/2007/24
HARBOUR AREA TREATMENT SCHEME STAGE 2A
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM
FROM ABERDEEN TO SAI YING PUN


Supervising Officer
AECOM
Metcal & Eddy – AECOM Joint Venture

Main Contractor
LEIGHTON **LNS**
Leighton - LNS
Joint Venture

Designer
ATKINS

Drawing Title
CONSTRUCTION NOISE
MONITORING STATION
AT FUNG MAT ROAD SITE

Designed	Scale or 1:1
Drawn	Status
Checked	MONTHLY EM&A REPORT
Author load	Drawing No.
CD Ref.	2.1
	Rev.
	A



LEGEND

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

渠務局
DRAINAGE SERVICES DEPARTMENT
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title
CONTRACT NO. DC/2007/24
HARBOUR AREA TREATMENT SCHEME STAGE 2A
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM
FROM ABERDEEN TO SAI YING PUN

Supervising Engineer
AECOM
Metcalf & Eddy – AECOM Joint Venture

Main Contractor
LEIGHTON 禮頓 **LNS**
Leighton - LNS
Joint Venture

Designer
ATKINS

Drawing title
CONSTRUCTION NOISE
MONITORING STATION
AT SANDY BAY PTW

Revised	Scale of A1	
Issue	Status	
Checked	MONTHLY EM&A REPORT	
Authorised	Drawing No.	Rev.
CAD ref.	22	A



Noise Monitoring Location at Aegean Terrace (M6a)

CYBERPORT
PTW

PRODUCTION SHAFT /
DROP / RISER SHAFT

TEMPORARY CONSTRUCTION SITE
(WITHOUT SURFACE EXCAVATION WORKS)

LEGEND

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

渠務局
DRAINAGE SERVICES DEPARTMENT
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title
CONTRACT NO. DC/2007/24
HARBOUR AREA TREATMENT SCHEME STAGE 2A
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM
FROM ABERDEEN TO SAI YING PUN

Supervising Engineer
AECOM
Metcalf & Eddy – AECOM Joint Venture

Main Contractor


Leighton - LNS
Joint Venture

Designer
ATKINS

Drawing title
CONSTRUCTION NOISE
MONITORING STATION AT
CYBERPORT PTW

Revised	Scale of A1
Drawn	Status
Checked	MONTHLY EM&A REPORT
Authorised	Drawing No.
CAD ref.	23
	Rev.
	A

Copyright Reserved



LEGEND

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

Rev	Description	Date	Dgn	Crk	Auth

渠務局
DRAINAGE SERVICES DEPARTMENT
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title
CONTRACT NO. DC/2007/24
HARBOUR AREA TREATMENT SCHEME STAGE 2A
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM
FROM ABERDEEN TO SAI YING PUN


Supervising Office
AECOM
Metcalf & Eddy - AECOM Joint Venture

Main Contractor
LEIGHTON **LNS**
Leighton - LNS Joint Venture

Designer
ATKINS

Drawing title
CONSTRUCTION NOISE
MONITORING STATION
AT WAH FU AND ABERDEEN PTW

Revised	Scale of A1		
Drawn	Status		
Checked	MONTHLY EM&A REPORT		
Authorised	Drawing No.		
CAD ref.	2.4		A



Air Quality Monitoring Location at
Western Wholesale Food Market
(CM_FM1)


SITE AREA
SAI YING PUN
PRODUCTION SHAFT

LEGEND

- ▲ AIR SENSITIVE RECEIVERS
- DUST MONITORING STATION

0 50 100 150 Meters

Rev	Description	Date	By	Chk	Aut
	渠務署 DRAINAGE SERVICES DEPARTMENT HARBOUR AREA TREATMENT SCHEME DIVISION				
Project title CONTRACT NO. DC/2007/24 HARBOR AREA TREATMENT SCHEME STAGE 2A CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM FROM ABERDEEN TO SAI YING PUN					
Supervising Officer AECOM Metcal & Eddy – AECOM Joint Venture					
Main Contractor Leighton - LNS Joint Venture					
Designer ATKINS					
Drawing title CONSTRUCTION DUST MONITORING STATION AT FUNG MAT ROAD SITE					
Designed	Sze Ho et al				
Drawn	Status				
Checked	MONTHLY EM&A REPORT				
Author load	Drawing No.	Rev.			
CAD ref.	25	A			



Air Quality Monitoring Station
at the Arcade, Cyberport (CM_CB1a)

LEGEND

- ▲ AIR SENSITIVE RECEIVERS
- DUST MONITORING STATION

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

渠務局
DRAINAGE SERVICES DEPARTMENT
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title
CONTRACT NO. DC/2007/24
HARBOUR AREA TREATMENT SCHEME STAGE 2A
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM
FROM ABERDEEN TO SAI YING PUN

Supervising Engineer
AECOM
Metcalf & Eddy - AECOM Joint Venture


Main Contractor

Leighton - LNS
Joint Venture

Designer
ATKINS

Drawing title
CONSTRUCTION DUST
MONITORING STATION AT
CYBERPORT PTW

Revised	Scale of A1
Drawn	Status
Checked	MONTHLY EM&A REPORT
Authorised	Drawing No.
CAD ref.	26
	Rev.
	A



LEGEND

- ▲ AIR SENSITIVE RECEIVERS
- DUST MONITORING STATION

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

DRAINAGE SERVICES DEPARTMENT
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title: **CONTRACT NO. DC/2007/24**
HARBOUR AREA TREATMENT SCHEME STAGE 2A
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM
FROM ABERDEEN TO SAI YING PUN

Supervising Engineer: **AECOM**
Metcal & Eddy – AECOM Joint Venture

Main Contractor: **LEIGHTON 禮頓** & **LNS**
Leighton - LNS Joint Venture

Designer: **ATKINS**


Drawing title: **CONSTRUCTION DUST MONITORING STATION AT WAH FU AND ABERDEEN PTW**

Revised	Scale of A1
Drawn	Status
Checked	MONTHLY EM&A REPORT
Authorised	Drawing No.
CAD ref.	Rev.
	A2
	A

APPENDIX A

PROJECT ORGANISATION AND CONTACT DETAILS

Project Organisation



Legend:

↔ Line of communication

Contact Details

Project Proponent, Drainage Services Department

Mr. Raymond Seit
Senior Engineer
Phone: 2159 3404
Fax: 2833 9162
E-mail: kfseit@dsd.gov.hk

Engineer Representative (ER), Metcalf & Eddy-AECOM JV

Mr. Simon Mui
Chief Resident Engineer
Phone: 2980 8111
Fax: 2989 6225
E-mail: simon.mui@hats24-aecom.com

Mr. Sidney Wong
Senior Resident Engineer
Phone: 2980 8122
Fax: 2989 6225
E-mail: sidney.wong@hats24-aecom.com

Mr. Stephen Tam
Resident Engineer
Phone: 2980 9121
Fax: 2989 6225
E-mail: stephen.tam@hats24-aecom.com

Contractor, Leighton-LNS JV

Mr. Johan Nilsson
Project Director
Phone: 3665 3665
Fax: 2989 6033
E-mail: johan.nilsson@leightonasia.com

Mr. Kevin Harman
Quality and Environmental Manager
Phone: 3665 3719
Fax: 2989 6033
E-mail: kevin.harman@leightonasia.com

Ms Lighting Chan
Environmental Manager
Phone: 3665 3722
Fax: 2989 6033
E-mail: lighting.chan@leightonasia.com

Independent Environmental Checker (IEC), Mott MacDonald Hong Kong Ltd.

Dr. Anne Kerr
Independent Environmental Checker
Phone: 2828 5793
Fax: 2827 1823
E-mail: anne.kerr@mottmac.com.hk

Environmental Team Leader (ETL), Atkins China Limited

Ms Susana Halliday
Environmental Team Leader
Phone: 2972 1717
Fax: 2890 6343
E-mail: susana.halliday@atkinsglobal.com

Ms Enid Yung
Senior Consultant
Phone: 2972 1766
Fax: 2890 6343
E-mail: enid.yung@atkinsglobal.com

Environmental Protection Department (EPD)

Regional Office (South)
Dr. Sunny Cheung
Phone: 2516 1872
Fax: 2960 1761
E-mail: sunnycheung@epd.gov.hk

Regional Office (South)
Mr. Lee Tong
Phone: 2516 1809
Fax: 2960 1761
E-mail: leetong@epd.gov.hk

APPENDIX B

THE CONTRACTOR'S 3-MONTH CONSTRUCTION PROGRAMME

THREE MONTH ROLLING PROGRAMME (TM17) STATUS as at 20 Dec 2010

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Dec-10)	Forecast Finish (20-Dec-10)	% Compl	Total Float	2010			2011	
								Dec	Jan	Feb	Jan	Feb
HATS2A - MONTHLY PROGRESS UPDATE (Dec 2010) - Rev.C1												
CONTRACT NO. DC/2007/24												
DESIGN WORKS												
DESIGN, SUBMISSION and APPROVAL												
PROJECT WIDE												
GBDR (Geotechnical Basis of Design Report)												
9075	GBDR - Approved by Engineer	28	2	13-Jul-10 A	21-Dec-10	93%	45					
GBDR - Approved by Engineer, GBDR - Approved by Engineer												
EBS Condition & Structural Surveys												
9085	EBS Survey - Approved by Engineer	28	14	11-May-10 A	07-Jan-11	50%	37					
EBS Survey - Approved by Engineer, EBS Survey - Approved by Engineer												
Blasting Permit Application and Licenses by Mine Department												
Shafts - BAR and Method Statement Application												
Aberdeen												
BAR												
0079	Abd Shaft BAR - ER submit to Mines	6	6	20-Dec-10	28-Dec-10	0%	-3					
0074	Abd Shaft BAR - Review & comments by Mines (1st)	28	28	29-Dec-10	08-Feb-11	0%	-3					
0019	Abd Shaft BAR - Incorporate comments & re-submit to ER (1st)	12	12	10-Feb-11	23-Feb-11	0%	-1					
Abd Shaft BAR - ER submit to Mines												
Abd Shaft BAR - Review & comments by Mines (1st)												
Abd Shaft BAR - Incorporate comments & re-submit to ER (1st)												
Method Statement												
0075	Abd Shaft MS - Review & comments by ER	12	12	20-Dec-10	05-Jan-11	0%	-11					
0080	Abd Shaft MS - Incorporate comments & re-submit to ER	6	6	06-Jan-11	12-Jan-11	0%	-11					
0077	Abd Shaft MS - Received ER endorsement	10	10	13-Jan-11	26-Jan-11	0%	-10					
0084	Abd Shaft MS - Submit to Mines with blasting permit application	6	6	27-Jan-11	02-Feb-11	0%	-12					
0081	Abd Shaft MS - Review & comments by Mines (1st)	28	28	07-Feb-11	16-Mar-11	0%	-10					
Abd Shaft MS - Review & comments by ER												
Abd Shaft MS - Incorporate comments & re-submit to ER												
Abd Shaft MS - Received ER endorsement												
Abd Shaft MS - Submit to Mines with blasting permit application												
Sai Ying Pun												
BAR												
0056	SYP Shaft BAR - Submit to Mines Via ER	21	21	20-Dec-10	15-Jan-11	0%	-39					
0057	SYP Shaft BAR - Review and comments by Mines (1st)	28	28	17-Jan-11	25-Feb-11	0%	-34					
SYP Shaft BAR - Submit to Mines Via ER												
Method Statement												
0063	SYP Shaft MS - Prepare and submit to ER	21	21	24-Dec-10	20-Jan-11	0%	-47					
0064	SYP Shaft MS - Review & comments by ER	12	12	21-Jan-11	09-Feb-11	0%	-41					
0065	SYP Shaft MS - Incorporate comments & re-submit to ER	15	15	10-Feb-11	26-Feb-11	0%	-44					
SYP Shaft MS - Prepare and submit to ER												
SYP Shaft MS - Review & comments by ER												
SYP Shaft MS - Incorporate comments & re-submit to ER												
DROP SHAFT - TEMPORARY and PERMANENT WORKS DESIGN												
ABERDEEN - Drop Shaft and Production Shaft												
Temporary Works - Diaphragm Walls Shaft Excavation												
9550	Aberd /Temp D-wall - Engineer Consent to Proceed with Construction	0	0		20-Dec-10	0%	198					
Aberd /Temp D-wall - Engineer Consent to Proceed with Construction												
Temporary Works - Scum Chamber and Connection Channel Excavation												
9656	Aberd /Temp S-Chamber - Submit to Client's Engineer	0	0		20-Dec-10	0%	582					
9591	Aberd /Temp S-Chamber - Review, comment, & consent by Engineer	28	28	20-Dec-10	27-Jan-11	0%	582					
9658	Aberd /Temp S-Chamber - Engineer's consent to proceed with construction	0	0		27-Jan-11	0%	582					
Aberd /Temp S-Chamber - Submit to Client's Engineer												
Aberd /Temp S-Chamber - Review, comment, & consent by Engineer												
Aberd /Temp S-Chamber - Engineer's consent to proceed with construction												
Temporary Works - Temporary Support for Rock Excavation												
9655	Aberd / Temp support - Review, comment, & consent by Engineer	28	14	31-Jul-10 A	02-Jan-11	50%	106					
9746	Aberd / Temp support - Engineer's consent to proceed with construction	0	0		03-Jan-11	0%	73					
Aberd / Temp support - Review, comment, & consent by Engineer, Aberd / Temp support - Review, comment, & consent by Engineer												
Aberd / Temp support - Engineer's consent to proceed with construction												
Temporary Works - Shaft Noise Enclosure												
9543	Aberd /Temp Noise Enclosure - Contractor review	3	3	23-Sep-09 A	22-Dec-10	50%	24					
9748	Aberd /Temp Noise Enclosure - Discussion with Client's Engineer	10	10	23-Dec-10	06-Jan-11	0%	21					
9750	Aberd /Temp Noise Enclosure - Discussion with ICE	9	9	23-Dec-10	05-Jan-11	0%	22					
9620	Aberd /Temp Noise Enclosure - Submit design development to the Engineer	0	0		23-Dec-10	0%	24					
9752	Aberd /Temp Noise Enclosure - Proceed to detailed design	0	0		07-Jan-11	0%	21					
9657	Aberd /Temp Noise Enclosure - Prepare draft detailed design submission	10	10	07-Jan-11	20-Jan-11	0%	21					
9754	Aberd /Temp Noise Enclosure - Contractor review	5	5	21-Jan-11	26-Jan-11	0%	22					
9659	Aberd /Temp Noise Enclosure - Prepare design submission	5	5	27-Jan-11	02-Feb-11	0%	21					
9756	Aberd /Temp Noise Enclosure - Submit formally to ICE	0	0		02-Feb-11	0%	21					
9661	Aberd /Temp Noise Enclosure - ICE review and issue check certificate	5	5	07-Feb-11	11-Feb-11	0%	21					
Aberd /Temp Noise Enclosure - Contractor review, Aberd /Temp Noise Enclosure - Contractor review												
Aberd /Temp Noise Enclosure - Discussion with Client's Engineer												
Aberd /Temp Noise Enclosure - Discussion with ICE												
Aberd /Temp Noise Enclosure - Submit design development to the Engineer												
Aberd /Temp Noise Enclosure - Proceed to detailed design												
Aberd /Temp Noise Enclosure - Prepare draft detailed design submission												
Aberd /Temp Noise Enclosure - Contractor review												
Aberd /Temp Noise Enclosure - Prepare design submission												
Aberd /Temp Noise Enclosure - Submit formally to ICE												
Aberd /Temp Noise Enclosure - ICE review and issue check certificate												

- ◆ Current Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline WPOD

Contract No DC/2007/24
HATS - Harbour Area Treatment Scheme (Stage 2A)
Leighton - LNS Joint Venture



Date	Revision	Checked	Approved
20-May-10	Three Months Rolling Prog (TM10)	JC	AGA
20-Jun-10	Three Months Rolling Prog (TM11)	JC	AGA
20-Jul-10	Three Months Rolling Prog (TM12)	JC	AGA
20-Aug-10	Three Months Rolling Prog (TM13)	JC	AGA
20-Sep-10	Three Months Rolling Prog (TM14)	JC	AGA
20-Oct-10	Three Months Rolling Prog (TM15)	JC	AGA
20-Nov-10	Three Months Rolling Prog (TM16)	JC	AGA
20-Dec-10	Three Months Rolling Prog (TM17)	AT	AGA

THREE MONTH ROLLING PROGRAMME (TM17)

STATUS as at 20 Dec 2010

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Dec-10)	Forecast Finish (20-Dec-10)	% Compl	Total Float	2010			2011		
								Dec	Jan	Feb	Jan	Feb	
9758	Aberd /Temp Noise Enclosure - Submit to Client's Engineer	0	0		11-Feb-11	0%	21						◆ Aberd /Temp Noise Enclosure
9663	Aberd /Temp Noise Enclosure - Review, comment, & consent by Engineer	28	28	12-Feb-11	11-Mar-11	0%	31						
Permanent Works - Upper Shaft, Scum Chamber & Connection Channel													
9667	Aberd / Perm Upper Shaft - Prepare design submission	10	10	20-Dec-10	03-Jan-11	0%	552						
9770	Aberd / Perm Upper Shaft - Submit formally to ICE	0	0		03-Jan-11	0%	600						
9772	Aberd / Perm Upper Shaft - Submit to Engineer	0	0		03-Jan-11	0%	552						
9669	Aberd / Perm Upper Shaft - ICE review and issue check certificate	10	10	04-Jan-11	17-Jan-11	0%	600						
9671	Aberd / Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer	90	90	04-Jan-11	03-Apr-11	0%	814						
Permanent Works - Lower Shaft													
9679	Aberd / Perm Lower Shaft - Review, comment, resubmission & appvl by Engineer	90	30	10-Sep-10 A	18-Jan-11	67%	843						
9677	Aberd / Perm Lower Shaft - ICE review and issue check certificate	10	10	02-Oct-10 A	03-Jan-11	0%	580						
9788	Aberd / Perm Lower Shaft - Engineer's consent to proceed with construction	0	0		18-Jan-11	0%	569						◆ Aberd / Perm Lower Shaft - Engineer's consent to proceed with construction
WAH FU - Dropt Shaft													
Temporary Works - Connection Channel Excavation													
9561	Wah Fu / Connecting Channel - Review, Comments & Consent by the Engineer	28	3	30-Oct-09 A	22-Dec-10	90%	820						
9662	Wah Fu / Connecting Channel - Engineer Consent to Proceed with Construction	0	0		22-Dec-10	0%	555						◆ Wah Fu / Connecting Channel - Engineer Consent to Proceed with Construction
Permanent Works - Upper Shaft, Scum Chamber and Connection Channel													
9695	Wah Fu / Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer	90	90	20-Dec-10	19-Mar-11	0%	737						
Permanent Works - Lower Shaft													
9830	Wah Fu / Perm Lower Shaft - Engineer's consent to proceed with construction	0	0		20-Dec-10	0%	535						◆ Wah Fu / Perm Lower Shaft - Engineer's consent to proceed with construction
CYBER PORT - Droft Shaft													
Temporary Works - Connection Channel Excavation													
9836	Cyberport / Connecting Channel - Engineer Consent to Proceed with Construction	0	0		20-Dec-10	0%	664						◆ Cyberport / Connecting Channel - Engineer Consent to Proceed with Construction
Temporary Works - Temporary Support for Rock Excavation													
9842	Cyberport / Temp Support - Discussion with ICE	8	0	19-Nov-09 A	20-Dec-10	95%	426						
9844	Cyberport / Temp Support - Discussion with Client's Engineer	9	9	20-Dec-10	31-Dec-10	0%	417						
9840	Cyberport / Temp Support - Submit design development to the Engineer	0	0		20-Dec-10	0%	417						◆ Cyberport / Temp Support - Submit design development to the Engineer
9715	Cyberport / Temp Support - ICE review and issue check certificate	5	5	03-Jan-11	07-Jan-11	0%	417						
9852	Cyberport / Temp Support - Submit to Client's Engineer	0	0		07-Jan-11	0%	417						◆ Cyberport / Temp Support - Submit to Client's Engineer
9717	Cyberport / Temp Support - Review, comment, & consent by Engineer	28	28	08-Jan-11	04-Feb-11	0%	615						
9854	Cyberport / Temp Support - Engineer's consent to proceed with construction	0	0		07-Feb-11	0%	417						◆ Cyberport / Temp Support - Engineer's consent to proceed with construction
Permanent Works - Upper Shaft, Scum Chamber and Connection Channel													
9725	Cyberport / Perm Upper Shaft - ICE review and issue check certificate	10	5	13-Jul-10 A	24-Dec-10	50%	549						
9727	Cyberport / Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer	90	45	13-Jul-10 A	02-Feb-11	50%	772						
9872	Cyberport / Perm Upper Shaft - Engineer's consent to proceed with construction	0	0		02-Feb-11	0%	522						◆ Cyberport / Perm Upper Shaft - Engineer's consent to proceed with construction
Permanent Works - Lower Shaft													
9737	Cyberport / Perm Lower Shaft - Review, comment, resubmission & appvl by Engineer	90	30	10-Sep-10 A	18-Jan-11	67%	709						
9886	Cyberport / Perm Lower Shaft - Submit formally to ICE	0	0		20-Dec-10	0%	491						
9735	Cyberport / Perm Lower Shaft - ICE review and issue check certificate	10	10	20-Dec-10	03-Jan-11	0%	491						
9890	Cyberport / Perm Lower Shaft - Engineer's consent to proceed with construction	0	0		18-Jan-11	0%	480						◆ Cyberport / Perm Lower Shaft - Engineer's consent to proceed with construction
SANDY BAY - Dropt Shaft and Production Shaft													
Permanent Works - Upper Shaft, Scum Chamber & Connection Channel													
9761	Sandy Bay /Perm Upper Shaft - ICE review and issue check certificate	10	5	13-Jul-10 A	24-Dec-10	50%	611						
9763	Sandy Bay /Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer	90	55	13-Jul-10 A	12-Feb-11	39%	858						
9942	Sandy Bay /Perm Upper Shaft - Engineer's consent to proceed with construction	0	0		14-Feb-11	0%	579						◆ Sandy Bay /Perm Upper Shaft - Engineer's consent to proceed with construction
Permanent Works - Lower Shaft													
9950	Sandy Bay /Perm Lower Shaft - Discussion with Engineer	14	14	20-Dec-10	07-Jan-11	0%	475						
9946	Sandy Bay /Perm Lower Shaft - Submit design development to the Engineer	0	0		20-Dec-10	0%	475						◆ Sandy Bay /Perm Lower Shaft - Submit design development to the Engineer
9958	Sandy Bay /Perm Lower Shaft - Submit to Engineer	0	0		07-Jan-11	0%	475						◆ Sandy Bay /Perm Lower Shaft - Submit to Engineer
9773	Sandy Bay /Perm Lower Shaft - Review, comment, resubmission & appvl by Engineer	90	90	08-Jan-11	07-Apr-11	0%	701						
9771	Sandy Bay /Perm Lower Shaft - ICE review and issue check certificate	10	10	10-Jan-11	21-Jan-11	0%	525						
SAI YING PUN - Production Shaft													
Temporary Works - Diaphragm Walls Shaft Excavation													

THREE MONTH ROLLING PROGRAMME (TM17)

STATUS as at 20 Dec 2010

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Dec-10)	Forecast Finish (20-Dec-10)	% Compl	Total Float	2010			2011		
								Dec	Jan	Feb	Jan	Feb	
9527	Sai Ying Pun /Temp D-wall - Review, Comments & Consent by the Engineer	28	3	13-Oct-09 A	22-Dec-10	90%	79						
9596	Sai Ying Pun /Temp D-wall - Engineer Consent to Proceed with Construction	0	0		22-Dec-10	0%	54						
Temporary Works - Temporary Support for Rock Excavation													
9781	Sai Ying Pun /Temp support - Review, comment, & consent by Engineer	28	3	02-Nov-09 A	22-Dec-10	90%	135						
9974	Sai Ying Pun /Temp support - Engineer's consent to proceed with construction	0	0		22-Dec-10	0%	90						
E&M - Electrical and Mechanical Works													
Permanent Works - E&M Penstock, Ducts, Cabling & Control													
9716	E&M Penstock, Ducts & Cabling - Prepare design development submission	22	22	20-Dec-10	19-Jan-11	0%	233						
9791	E&M Penstock, Ducts & Cabling - Contractor review	2	2	20-Jan-11	21-Jan-11	0%	276						
9996	E&M Penstock, Ducts & Cabling - Discussion with Engineer	15	15	24-Jan-11	15-Feb-11	0%	232						
9994	E&M Penstock, Ducts & Cabling - Discussion with ICE	10	10	24-Jan-11	08-Feb-11	0%	237						
9992	E&M Penstock, Ducts & Cabling - Submit design development to the Engineer	0	0	24-Jan-11		0%	232						
9998	E&M Penstock, Ducts & Cabling - Proceed to detailed design	0	0	16-Feb-11		0%	232						
9793	E&M Penstock, Ducts & Cabling - Prepare draft detailed design submission	10	10	16-Feb-11	01-Mar-11	0%	232						
Permanent Works - E&M Interim Deodoriser @ Cyberport (By JEC)													
9720	Cyberport / E&M Deodoriser - Prepare design development submission	21	21	20-Dec-10	18-Jan-11	0%	534						
9801	Cyberport / E&M Deodoriser - Contractor review	3	3	19-Jan-11	21-Jan-11	0%	631						
10012	Cyberport / E&M Deodoriser - Discussion with Engineer	15	15	24-Jan-11	15-Feb-11	0%	534						
10010	Cyberport / E&M Deodoriser - Discussion with ICE	10	10	24-Jan-11	08-Feb-11	0%	539						
10008	Cyberport / E&M Deodoriser - Submit design development to the Engineer	0	0	24-Jan-11		0%	534						
10014	Cyberport / E&M Deodoriser - Proceed to detailed design	0	0	16-Feb-11		0%	534						
9803	Cyberport / E&M Deodoriser - Prepare draft detailed design submission	10	10	16-Feb-11	01-Mar-11	0%	534						
Permanent Works - Misc Multipart Covers, Vortex, Reserve Pipes, Sleeves													
9722	Multipart Covers, Vortex, Pipes, Sleeve - Prepare design development submission	20	20	20-Dec-10	17-Jan-11	0%	524						
9811	Multipart Covers, Vortex, Pipes, Sleeve - Contractor review	3	3	18-Jan-11	20-Jan-11	0%	618						
10024	Multipart Covers, Vortex, Pipes, Sleeve - Submit design development to the Engineer	0	0	21-Jan-11		0%	523						
10028	Multipart Covers, Vortex, Pipes, Sleeve - Discussion with Engineer	14	14	24-Jan-11	14-Feb-11	0%	523						
10026	Multipart Covers, Vortex, Pipes, Sleeve - Discussion with ICE	10	10	24-Jan-11	08-Feb-11	0%	527						
10030	Multipart Covers, Vortex, Pipes, Sleeve - Proceed to detailed design	0	0	15-Feb-11		0%	523						
9813	Multipart Covers, Vortex, Pipes, Sleeve - Prepare draft detailed design submission	10	10	15-Feb-11	28-Feb-11	0%	523						
MAIN TUNNELS													
Temporary Works - Tunnel M, N, P1 & P2 (Sai Ying Pun to Aberdeen)													
Temporary Works - Rock Bolts, Shotcrete, Grouting, Niches & Refuges													
9647	Tunnel /Temp Support (Incl Niches) - Review, comment, & consent by Engineer	28	10	21-Aug-10 A	29-Dec-10	64%	65						
10056	Tunnel /Temp Support (Incl Niches) - Engineer's consent to proceed with construction	0	0		29-Dec-10	0%	45						
Temporary Support - Aberdeen Construction Adit													
9602	Aberd Consn Adit /Temp Support - Prepare design development submission	11	11	20-Dec-10	04-Jan-11	0%	-15						
9533	Aberd Consn Adit /Temp Support - Contractor review	3	3	05-Jan-11	07-Jan-11	0%	-16						
10060	Aberd Consn Adit /Temp Support - Discussion with Client's Engineer	10	10	10-Jan-11	21-Jan-11	0%	-15						
10058	Aberd Consn Adit /Temp Support - Discussion with ICE	9	9	10-Jan-11	20-Jan-11	0%	-14						
9604	Aberd Consn Adit /Temp Support - Submit design development to the Engineer	0	0	10-Jan-11		0%	-15						
10062	Aberd Consn Adit /Temp Support - Proceed to detailed design	0	0	24-Jan-11		0%	-15						
9821	Aberd Consn Adit /Temp Support - Prepare draft detailed design submission	8	8	24-Jan-11	02-Feb-11	0%	-15						
10064	Aberd Consn Adit /Temp Support - Contractor review	5	5	10-Feb-11	15-Feb-11	0%	-18						
9829	Aberd Consn Adit /Temp Support - Prepare design submission	6	6	16-Feb-11	23-Feb-11	0%	-18						
Temporary Works - Wah Fu Adit and Shaft Junction													
10078	Wah Fu Adit /Temp Support - Contractor review	5	5	20-Dec-10	24-Dec-10	0%	350						
9837	Wah Fu Adit /Temp Support - Prepare design submission	5	5	28-Dec-10	03-Jan-11	0%	297						
10080	Wah Fu Adit /Temp Support - Submit formally to ICE	0	0		03-Jan-11	0%	297						
9839	Wah Fu Adit /Temp Support - ICE review and issue check certificate	5	5	04-Jan-11	10-Jan-11	0%	297						
10082	Wah Fu Adit /Temp Support - Submit to Engineer	0	0		10-Jan-11	0%	297						
9841	Wah Fu Adit /Temp Support - Review, comment, & consent by Engineer	28	28	11-Jan-11	07-Feb-11	0%	438						
10084	Wah Fu Adit /Temp Support - Engineer's consent to proceed with construction	0	0		07-Feb-11	0%	296						
Temporary Works - Cyberport Adit and Shaft Junction													

THREE MONTH ROLLING PROGRAMME (TM17)

STATUS as at 20 Dec 2010

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Dec-10)	Forecast Finish (20-Dec-10)	% Compl	Total Float	2010			2011			
								Dec	Jan	Feb	Jan	Feb	Mar	
9847	Cyberport Adit /Temp Support - ICE review and issue check certificate	5	5	20-Dec-10	24-Dec-10	0%	71							
10096	Cyberport Adit /Temp Support - Submit to Engineer	0	0		24-Dec-10	0%	71							
9849	Cyberport Adit /Temp Support - Review, comment, & consent by Engin...	28	28	25-Dec-10	21-Jan-11	0%	105							
10098	Cyberport Adit /Temp Support - Engineer's consent to proceed with construction	0	0		21-Jan-11	0%	69							
Temporary Support - Sandy Bay Construction Adit														
9855	Sanday Bay Constn Adit /Temp Support - ICE review and issue check certificate	5	5	20-Dec-10	24-Dec-10	0%	317							
10114	Sanday Bay Constn Adit /Temp Support - Submit to Engineer	0	0		24-Dec-10	0%	317							
9857	Sanday Bay Constn Adit /Temp Support - Review, comment, & consent by Engineer	28	28	25-Dec-10	21-Jan-11	0%	474							
10116	Sanday Bay Constn Adit /Temp Support - Engineer's consent to proceed with construction	0	0		21-Jan-11	0%	317							
Temporary Support - Sai Ying Pun Construction Adit														
9863	SYP Constn Adit /Temp Support - ICE review and issue check certificate	4	4	20-Dec-10	23-Dec-10	0%	243							
10132	SYP Constn Adit /Temp Support - Submit to Engineer	0	0		23-Dec-10	0%	243							
9865	SYP Constn Adit /Temp Support - Review, comment, & consent by Engineer	28	28	24-Dec-10	20-Jan-11	0%	357							
10134	SYP Constn Adit /Temp Support - Engineer's consent to proceed with construction	0	0		20-Jan-11	0%	241							
Permanent Works - Tunnel M, N, P1 & P2 (Sai Ying Pun to Aberdeen)														
Tunnel Permanent Works - Permanent Lining Supports														
9873	Tunnel SYP-Aberd /Perm Lining - ICE review and issue check certificate	10	10	20-Dec-10	03-Jan-11	0%	402							
10152	Tunnel SYP-Aberd /Perm Lining - Engineer's consent to proceed with construction	0	0		03-Jan-11	0%	402							
Tunnel Permanent Works - 1st Pass Lining (Sai Ying Pun to Wah Fu)														
10162	Tunnels SYP-Wah Fu /1st Pass Lining - Proceed to detailed design	0	0	20-Dec-10		0%	254							
9879	Tunnels SYP-Wah Fu /1st Pass Lining - Prepare draft detailed design submission	3	3	20-Dec-10	22-Dec-10	0%	254							
10164	Tunnels SYP-Wah Fu /1st Pass Lining - Contractor review	5	5	23-Dec-10	30-Dec-10	0%	300							
9881	Tunnels SYP-Wah Fu /1st Pass Lining - Prepare design submission	9	9	31-Dec-10	12-Jan-11	0%	253							
10166	Tunnels SYP-Wah Fu /1st Pass Lining - Submit formally to ICE	0	0		12-Jan-11	0%	302							
10168	Tunnels SYP-Wah Fu /1st Pass Lining - Submit to Engineer	0	0		12-Jan-11	0%	253							
9883	Tunnels SYP-Wah Fu /1st Pass Lining - ICE review and issue check certificate	10	10	13-Jan-11	26-Jan-11	0%	302							
9885	Tunnels SYP-Wah Fu /1st Pass Lining - Review, comment, resubmission & applv by Engineer	90	90	13-Jan-11	12-Apr-11	0%	374							
Tunnel Permanent Works - Adit and Shaft Junction @ Wah Fu														
9893	Wah Fu Adit & Junction / Perm Works - ICE review and issue check certificate	10	5	13-Jul-10 A	24-Dec-10	50%	432							
9895	Wah Fu Adit & Junction / Perm Works - Review, comment, resubmission & applv by Engr	90	90	20-Dec-10	19-Mar-11	0%	552							
Tunnel Permanent Works - Adit and Shaft Junction @ Cyberport														
9903	Cyberport Adit & Junction /Perm Works - ICE review and issue check certificate	10	10	20-Dec-10	03-Jan-11	0%	402							
10204	Cyberport Adit & Junction /Perm Works - Submit to Engineer	0	0		20-Dec-10	0%	348							
9905	Cyberport Adit & Junction /Perm Works - Review, comment, resubmission & applv by Engr	90	90	20-Dec-10	19-Mar-11	0%	517							
PROCUREMENT														
Procurement; Manufacturing; Deliveries														
Tunneling Equipment														
1906	Manufacture, Fabrication & Delivery (Jumbos, Etc)	180	4	02-Nov-09 A	23-Dec-10	20%	95							
1908	Testing & Training	30	30	24-Dec-10	31-Jan-11	0%	72							
Stainless Steel Resrve Pipes (200 dia)														
1864	200dia SS Pipes - Procure Sub-contractor & Award	60	60	20-Dec-10	09-Mar-11	0%	119							
Temporary Radio Communication, CCTV Camera & Flood Control System (by FSD)														
1882	Radio Comm, CCTV Camera - Prepare Design & Drawings	45	16	16-Aug-10 A	12-Feb-11	65%	231							
1884	Radio Comm, CCTV Camera - Prepare and submit method statement to the Engineer	30	30	03-Jan-11	12-Feb-11	0%	231							
1886	Radio Comm, CCTV Camera - Submit Design & Drawings Approval	30	30	14-Feb-11	25-Mar-11	0%	193							
1873	Radio Comm, CCTV Camera - Review, comments & consent by the Engineer	30	30	14-Feb-11	25-Mar-11	0%	193							
Temporary Water Supply (By FSD)														
1890	Temp Water Supply to Tunnel - Procure Sub-contractor & Award	60	60	20-Dec-10	09-Mar-11	0%	192							
Shaft Lining PC Pipes														
1854	PC Drop Pipes - Procure Sub-contractor	60	60	20-Dec-10	09-Mar-11	0%	232							
CONSTRUCTION														
ABERDEEN														

THREE MONTH ROLLING PROGRAMME (TM17)

STATUS as at 20 Dec 2010

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Dec-10)	Forecast Finish (20-Dec-10)	% Compl	Total Float	2010			2011			
								Dec	Jan	Feb	Jan	Feb	Mar	
Construction Works														
Site Establishment														
Geotechnical Monitoring														
Drop Shaft														
1335	Aberd - Install Vibration and seismographs	10	10	20-Dec-10	03-Jan-11	0%	-48							
Tunnel P1														
1444	Tunnel P1 - Install Automatic Grd Monitoring Devices (AGMD) & Piezometers	30	30	20-Dec-10	26-Jan-11	0%	138							
1393	Tunnel P1 - Install GSM, UMP and SSM Instruments	18	18	27-Jan-11	23-Feb-11	0%	138							
Temporary Ventilation System														
1339	Aberd Ventilation System - Setup Main Fan (Containerized) Adjacent to platform	12	12	20-Dec-10	05-Jan-11	0%	72							
1383	Aberd Ventilation System - Install Equipments, Fan Connection and T&C (Tunnel)	30	30	20-Dec-10	26-Jan-11	0%	168							
1347	Aberd Ventilation System - Install Equipments, Fan Connection and T&C (Drop Shaft)	30	30	06-Jan-11	16-Feb-11	0%	72							
1355	Aberd Ventilation System - Install ventilation ducts for Tunnel P1	90	90	27-Jan-11	25-May-11	0%	168							
1351	Aberd Ventilation System - Install ventilation ducts for drop shaft	45	45	17-Feb-11	11-Apr-11	0%	72							
Aberdeen Temporary Works - Production / Dropshaft														
Aberdeen - Pipe Pile Walls														
1698	Aber Prod /Drop Shaft - Grouting	45	7	13-Sep-10 A	29-Dec-10	80%	-67							
1077	Aber Prod /Drop Shaft - Install dewatering Wells	10	10	30-Dec-10	11-Jan-11	0%	-67							
1728	Aber Prod /Drop Shaft - pumping test	12	12	12-Jan-11	25-Jan-11	0%	-67							
Shaft - Soft Excavation														
1244	Aber Prod /Drop Shaft - Soft Excavation & ELS (2.7mPD) 3rd layer	30	30	26-Jan-11	08-Mar-11	0%	-67							
Aberdeen Permanent Works - Production / Dropshaft														
Scum Chamber														
1421	Aberd Scum Chamber - Slurry Wall	20	20	28-Jan-11	26-Feb-11	0%	689							
WAH FU														
Construction Works														
Site Establishment														
Temporary Ventilation System														
1389	Wah Fu Ventilation System - Install ventilation ducts for Tunnel P2	90	90	20-Dec-10	14-Apr-11	0%	372							
Wah Fu Temporary Works - Dropshaft														
Site Access to Portion WFPTW-i for the Period of 9 Months														
1485	Wah Fu - Unrestricted Construction Access to Portion WFPTW-i	270	162	17-Aug-10 A	30-May-11	40%	522							
Wah Fu Dropshaft - Upper Shaft Excav in Rock to Lower Shaft (-16m)														
1618	Wah Fu Dropshaft - Drill & Blast Upper Shaft in Rock @0.1m/day	27	26	12-Oct-10 A	21-Jan-11	3%	495							
CYBERPORT														
Construction Works														
Site Establishment														
Geotechnical Monitoring														
Tunnel N														
1454	Tunnel N - Install Automatic Grd Monitoring Devices (AGMD) & Piezometers	30	10	06-May-10 A	03-Jan-11	67%	66							
1445	Tunnel N - Install GSM, UMP and SSM Instruments	18	18	04-Jan-11	24-Jan-11	0%	66							
1447	Tunnel N - Install Vibration and seismographs	12	12	25-Jan-11	14-Feb-11	0%	66							
SANDY BAY														
IPS Interim Payment Schedule Milestones														
Sandy Bay PTW - Production Shaft, Except Excavation														
MS7.1.6.06	Sandy Bay - Complete 20% lining of total deep of shaft	0	0		20-Dec-10	0%	1478							
MS7.1.6.07	Sandy Bay - Complete 40% lining of total deep of shaft	0	0		20-Dec-10	0%	1478							
MS7.1.6.08	Sandy Bay - Complete 60% lining of total deep of shaft	0	0		20-Dec-10	0%	1478							
MS7.1.6.09	Sandy Bay - Complete 80% lining of total deep of shaft	0	0		20-Dec-10	0%	1478							
MS7.1.6.10	Sandy Bay - Complete 100% lining of total deep of shaft	0	0		20-Dec-10	0%	1478							
Construction Works														
Site Establishment														
Geotechnical Monitoring														
Tunnel M														
1456	Tunnel M - Install Automatic Grd Monitoring Devices (AGMD) & Piezometers	24	22	06-May-10 A	17-Jan-11	10%	58							
1449	Tunnel M - Install GSM, UMP and SSM Instruments	18	18	18-Jan-11	14-Feb-11	0%	58							
1451	Tunnel M - Install Vibration and seismographs	18	18	15-Feb-11	07-Mar-11	0%	58							
Temporary Ventilation Fan														
1401	Sandy Bay Ventilation Syst - Install Equipments, Fan Connection and T&C (Tunnel)	30	30	20-Dec-10	26-Jan-11	0%	11							
1403	Sandy Bay Ventilation Syst - Install ventilation ducts for Tunnel M (L=1987m)	120	120	27-Jan-11	30-Jun-11	0%	11							
Sandy Bay Temporary Works - Production / Dropshaft														
Shaft - Excavation of Rock to Tunnel Level														
1037	Sandy Bay Prod /Drop Shaft - PreGrouting From Rockhead	60	55	10-Dec-10 A	03-Mar-11	8%	-18							
1344	Sandy Bay Prod /Drop Shaft - Prod Shaft Rock Excav (Drill & Blast) 94m @ 1.25m/day and Shotcrete Liner	74	74	20-Dec-10 A	25-Mar-11	0%	-18							

THREE MONTH ROLLING PROGRAMME (TM17)

STATUS as at 20 Dec 2010

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Dec-10)	Forecast Finish (20-Dec-10)	% Compl	Total Float	2010			2011	
								Dec	Jan	Feb	Jan	Feb
Sandy Bay Permanent Works - Production / Dropshaft												
Sandy Bay - Scum Chamber												
1598	Sandy Bay Scum Chamber - Slurry Wall	20	20	20-Dec-10	14-Jan-11	0%	720					
1600	Sandy Bay Scum Chamber - Sheetpile	6	6	15-Jan-11	21-Jan-11	0%	720					
SAI YING PUN												
IPS Interim Payment Schedule Milestones												
Sai Ying Pun - Production Shaft, Except Excavation												
MS8.1.6.06	Sai Ying Pun - Complete 20% lining of total deep of shaft	0	0		20-Dec-10	0%	1478					
MS8.1.6.07	Sai Ying Pun - Complete 40% lining of total deep of shaft	0	0		20-Dec-10	0%	1478					
MS8.1.6.08	Sai Ying Pun - Complete 60% lining of total deep of shaft	0	0		20-Dec-10	0%	1478					
MS8.1.6.09	Sai Ying Pun - Complete 80% lining of total deep of shaft	0	0		20-Dec-10	0%	1478					
MS8.1.6.10	Sai Ying Pun - Complete 100% lining of total deep of shaft	0	0		20-Dec-10	0%	1478					
Construction Works												
Site Establishment												
Temporary Ventilation Fan												
1407	SYP Ventilation System - Setup Main Fan (Containerized) Adjacent to platform	12	12	20-Dec-10	05-Jan-11	0%	39					
1413	SYP Ventilation System - Install Equipments, Fan Connection and T&C (Tunnel)	30	30	20-Dec-10	26-Jan-11	0%	107					
1409	SYP Ventilation System - Install Equipments, Fan Connection and T&C (Drop Shaft)	30	30	06-Jan-11	16-Feb-11	0%	39					
1439	SYP Ventilation System - Install ventilation ducts for Tunnel M (L=1710m)	120	120	27-Jan-11	30-Jun-11	0%	107					
1411	SYP Ventilation System - Install ventilation ducts for drop shaft	45	45	17-Feb-11	11-Apr-11	0%	39					
Sai Ying Pun Temporary Works - Production Shaft												
Shaft - Diaphragm Walls												
1612	SYP Production Shaft - Toe grout hole drilling /Toe grouting	24	2	06-Oct-10 A	21-Dec-10	92%	37					
1551	SYP Production Shaft - Install Dewatering Wells	21	21	20-Dec-10	15-Jan-11	0%	18					
1614	SYP Production Shaft - Pumping Test	24	24	17-Jan-11	19-Feb-11	0%	18					
Shaft - Soft Excavation												
1252	SYP Production Shaft - Excav down to Rockhead level (Soft) 89m @ 2.5/day	36	36	31-Jan-11	19-Mar-11	0%	18					
MA ON SHAN - CORE STORE												
Procurements												
1718	MOS - Fabrication & Delivery to Site	42	20	16-Jan-10 A	08-Jan-11	10%	1012					
Construction												
1721	MOS - Construct conc base slab and drainages	12	5	07-Jan-10 A	24-Dec-10	90%	795					
1722	MOS - Erection of steelwork, metal roofing, cladding, louvres, door & lighting	43	43	28-Dec-10	23-Feb-11	0%	795					

APPENDIX C

EVENT AND ACTION PLAN

Event/ Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals.
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.

Event/ Action Plan for Construction Air Quality

Event	Action			
	ET	IEC	ER	Contractor
ACTION LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method. 	<ol style="list-style-type: none"> Notify Contractor. 	<ol style="list-style-type: none"> Rectify any unacceptable practice; Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
LIMIT LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Landscape and Visual Impact - Construction Phase

Action Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Non-conformity on one occasion	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial action until rectification has been completed 	<ol style="list-style-type: none"> 1. Check report 2. Check the Contractor's working method 3. Discuss with the ER and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 	<ol style="list-style-type: none"> 1. Notify the Contractor 2. Ensure remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Amend working methods 2. Rectify damage and undertake remedial measures or any necessary replacement
Repeated Non-conformity	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC and the ER 3. Increase monitoring (site audit) frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring (site audit) 	<ol style="list-style-type: none"> 1. Check report 2. Check the Contractor's working method 3. Discuss with the ER and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 5. Supervise implementation of remedial measures 	<ol style="list-style-type: none"> 1. Notify the Contractor 2. Ensure remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Amend working methods 2. Rectify damage and undertake remedial measures or any necessary replacement

APPENDIX D

MITIGATION MEASURES CHECKLIST

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

December 2010

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
3.64	2.55	Air Quality Control	<ul style="list-style-type: none"> • Watering twice per day within the worksites at North Point PTW, Wan Chai East PTW, Fung Mat Road Site, Sandy Bay PTW, Wah Fu PTW, Aberdeen PTW and SCS worksite at Aberdeen; • Watering 4 times per day within worksites at the Central PTW; • Barging points, if any, should be continuous watering throughout the whole unloading process; and • Watering 8 times per day within worksites at the SCS works area at Wan Chai East and North Point, SCISTW and the Disinfection Facilities of SCISTW. 	During Construction	√	
3.74	2.54	Air Quality Control	<p>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.</p> <ul style="list-style-type: none"> • Skip hoist for material transport should be totally enclosed by impervious sheeting; • Vehicle washing facilities should be provided at every vehicle exit point; • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore; • Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; • Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather; • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines; • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs; • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; • Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit; • Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; 	During Construction	√	
3.76	2.58	Air Quality Control	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> • Screens should be cleaned regularly to remove any accumulated organic debris • Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit • Grit and screened materials should be transferred to closed containers to minimize odour escape • Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics • Skim and remove floating solids and grease from primary clarifiers regularly • Frequent sludge withdrawal from tanks is necessary to prevent the production of gases • Sludge cake should be transferred to closed containers • Sludge containers should be flushed with water regularly 	During Operation	N/A	
	2.57	Air Quality Control	Fully covered design of the odour sources of the upgraded PTWs and SCISTW and the installation of deodorization system at the exhaust of ventilation system would adequately control potential odour impact.	During Operation	N/A	
3.77	2.59	Air Quality Control	To avoid excessive extraction of the foul air from the drop shafts of the sedimentation tanks and also from the effluent flume structure of SCISTW to deodorization system, the extraction vent(s) of the deodorization system should be located away from the top openings of the drop shafts.	During Design Stage	N/A	
3.80	2.6	Air Quality Control	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	After completion of construction	N/A	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

December 2010

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
4.56-4.61	3.21-3.24	Noise Control	Use of quiet PME, movable barriers and acoustic mats	During Construction	√	
4.67	3.25	Noise Control	<p>Good Site Practice:</p> <ul style="list-style-type: none"> • Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program. • Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program. • Mobile plant, if any, shall be sited as far away from NSRs as possible. • Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum. • Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. • Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	During Construction	√	
4.63	3.28	Noise Control	Use of acoustic louvers for air supply fans/extraction fans of transfer pumping stations and ventilation fans of deodourization unit at Sandy Bay PTW, Cyberport PTW and Wah Fu PTW	During Operation and Design Stage	N/A	
4.64		Noise Control	The maximum allowable sound power level (SWL) of each new transformer at Sandy Bay PTW shall be limited to 89 dB(A).	During Operation and Design Stage	N/A	
6.349 - 6.375		Water Quality Control	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.</p>	During Construction	√	
6.376		Water Quality Control	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	During Construction	√	
6.377		Water Quality Control	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	During Construction	√	
6.378		Water Quality Control	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these	During Construction	√	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

December 2010

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: ✓ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
6.379		Water Quality Control	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	During Construction	✓	
6.380		Water Quality Control	Construction Works in Close Proximity of Storm Drains or Seafront To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable. <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. • Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. 	During Construction	✓	
6.381		Water Quality Control	Temporary Sewage Bypass It is recommended that the temporary sewage bypass required for (i) the modification to the existing pumping station at SCISTW and (ii) the interconnection between the existing main pumping station and the new pumping station on Stonecutters Island, if needed, should be scheduled at the same time as far as practicable in order to minimise the temporary discharge duration. It is also recommended that all the modification and interconnection to the existing facilities (including the modification to the existing NWKPS) should be programmed to avoid temporary sewage bypass in wet or bathing season (March to October) to minimize the potential impacts. Relevant government departments including EPD and LCSD should be informed of the planned sewage bypass prior to any discharge. During the sewage bypass period, water quality monitoring should be carried out at the water sensitive receivers to quantify the water quality impacts and to determine when the baseline water quality conditions are restored. Also, a framework of the response procedures has been formulated to minimize the impact of temporary	During Construction	✓	
6.344		Water Quality Control	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	During Operation and Design Stage	N/A	
6.344		Water Quality Control	The response procedure and monitoring requirements for emergency discharge as stated in EM&A Manual should be followed.	During Operation	N/A	
6.345		Water Quality Control	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	During Operation and Design Stage	N/A	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

December 2010

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
6.346		Water Quality Control	In case of total power outage of the dechlorination plant, the uninterruptible power supply (UPS) system to be provided would switch the power supply of the sodium bisulphite dosing pump to a backup battery almost instantaneously, allowing continuous dosage of sodium bisulphite for at least half an hour so that sufficient time can be provided for shutting down the chlorination plant to avoid the possibility of discharge of chlorinated effluent.	During Operation and Design Stage	N/A	
6.347		Water Quality Control	The model predicted that if Stage 2B is not implemented for HATS in 2021 as scheduled, the nutrient contents (both P and N) in the marine water would ultimately increase to exceed the baseline Stage 1 level when the HATS flow is reaching its design capacity of 2.45M m3/day. It is recommended that the future review study for Stage 2B should review the validity of the model predictions provided in this EIA and confirm the need of enhanced nutrient removal for HATS after 2021.	During Operation and Design Stage	N/A	
6.348		Water Quality Control	It should be noted that the mixing zone for TIN predicted for Stage 2B was large with an area of about 30 km2 and the area of exceedance would encroach on the nearby water sensitive receivers (e.g. Ma Wan Fish Culture Zone). This is due to the elevated oxidized nitrogen assumed for the proposed nitrification process at Stage 2B as well as the increased HATS effluent flow assumed for Stage 2B. It is recommended that these water quality issues should be further investigated / assessed under the future EIA for Stage 2B. Further mitigation measures / alternative treatment designs should also be considered under the future EIA for Stage 2B to mitigate / minimize the potential TIN exceedances.	Investigation Stage of Stage 2B	N/A	
9.107	7.8	Waste Management	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	During Construction	N/A	
9.109	7.10	Waste Management Implication	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill. 	During Construction	√	
9.113	7.15	Waste Management Implication	Recommendations to achieve waste reduction include:- <ul style="list-style-type: none"> • Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; • Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; • Any unused chemicals or those with remaining functional capacity shall be recycled; and • Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	During Construction	√	
9.115	7.14	Waste Management Implication	Recommendations for good site practices during construction activities include:- <ul style="list-style-type: none"> • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site • Training of site personnel in proper waste management and chemical waste handling procedures • Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. • Provision of sufficient waste disposal points and regular collection of waste • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	During Construction	√	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

December 2010

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
9.125	7.14	Waste Management Implication	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94	During Construction	N/A	
9.131	7.26	Waste Management Implication	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	During Construction	√	
9.133	7.22	Waste Management Implication	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	During Construction	√	
9.135	7.24	Waste Management Implication	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	During Construction	√	
9.137	7.28	Waste Management Implication	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	During Construction	√	
9.142	7.32 ~ 7.33	Waste Management Implication	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	During Construction	N/A	
9.148	7.36	Waste Management Implication	The sludge tanks should be air-tighten. Rotating brushes or other alternative devises should be installed at the upper frame of the sludge tank washing facilities to provide better cleaning of the surface around the top loading opening of the sludge tanks. Prior to making such provision, the top covers of the sludge transfer tanks should be water cleaned manually after unloading.	During Construction	N/A	
9.150	7.35	Waste Management Implication	Since the air tightness of tankers highly relies on the effectiveness of rubber seals at the loading openings and unloading doors, odour leakage from tankers are commonly resulted from the aging rubber seals. It is recommended to develop a preventive maintenance programme for rubber seals of loading openings and unloading doors of sludge transfer tanks to ensure the tightness of covers and doors. Rubber seals should be regularly replaced within its design life as specified by suppliers.	During Construction	N/A	
10.92		Terrestrial Ecology	All the proposed construction activities would be confined to developed area and wasteland of very low ecological value.	Design stage	√	
10.93		Terrestrial Ecology	To implement effective noise mitigation recommended in Section 4.	During Construction	√	
10.94		Terrestrial Ecology	Dust control practices such as regular watering, complete coverage of any aggregate or dusty material storage piles, and re-schedule of dusty activities during high-wind conditions as well as other measures recommended in Section 3, should be implemented.	During Construction	√	
10.95		Terrestrial Ecology	Fences/hoardings should be erected and installed along the boundary of the works areas.	During Construction	√	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

December 2010

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: ✓ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
10.96		Terrestrial Ecology	Standard good site practices as suggested in Section 10 should be implemented.	During Construction	✓	
10.97		Terrestrial Ecology	Provision of proper drainage system and runoff control measures such as use of sand/silt traps, oil/grease separators, sedimentation tanks, etc.	During Construction	✓	
10.98		Terrestrial Ecology	Provision of compensatory planting of similar native tree species in no less than 1:1 compensatory ratio in terms of quality and quantity.	During Construction	N/A	
11.135		Marine Ecology	To minimize the potential indirect impacts on water quality from construction site runoff and various construction activities, the practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted.	During Construction	✓	
11.136		Marine Ecology	To avoid/minimize the impact to corals, it is proposed that they are translocated to the eastern end of the existing seawall, which has similar hydrographic parameters and supports healthy growth of the same species and is thus considered as a suitable recipient site (Figure 11.13). Coral translocation should be carried out during the winter season (November- March) in order to avoid disturbance to the transplanted colonies during the spawning period (i.e. July to October).	Pre-construction	N/A	
11.137		Marine Ecology	Dredging works will not be carried out and sheet piles or silt curtains will be used to contain filling material used during demolition/re-construction of the seawall. Water quality modelling predicts that no adverse impact on water quality at the proposed recipient (Figure 11.13) site would occur during construction works. Following this, no construction phase monitoring on translocated coral would be required. However, post-translocation monitoring is suggested to be carried out every 3 months for one year. This would be carried out by a marine ecological specialist that is approved by the Director. Translocation plan for corals will be submitted to the Director for approval prior to the commencement of construction works.	Pre-construction	N/A	
11.139		Marine Ecology	It is recommended that temporary sewage bypass should be programmed to avoid temporary sewage bypass in wet or bathing season (March to October) in order to minimize the potential impacts. Relevant government departments including EPD and LCSD should be informed of the planned sewage bypass prior to any discharge. During the sewage bypass period, water quality monitoring should be carried out at the water sensitive receivers to quantify the water quality impacts and to determine when the baseline water quality conditions are restored. Also, a framework of the response procedures has been formulated to minimize the impact of temporary discharges. Details are provided in the standalone EM&A Manual.	During Construction and Design stage	✓	
Table 13.7		Landscape & Visual Impact	<ul style="list-style-type: none"> • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding the surrounding setting. 	Pre-construction	N/A	
Table 13.8		Landscape & Visual Impact	<ul style="list-style-type: none"> • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures. • Reinstated of disturbed area 	Pre-construction	N/A	
14A.198 & 14A.203		Hazard to Life	Limiting magnitude of ground settlement associated with shafts & tunnels construction, excavation and seawall demolition to 13mm and subject to requirements from relevant authorities.	During Construction	✓	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A
 Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun




December 2010

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
14A.199 & 14A.204		Hazard to Life	Limiting of the vibration levels associated with the blasting programme for the Tunnel P, shafts and other construction works (including demolition & reconstruction of seawall, excavation for seawater pump house at the Aberdeen PTW) at the PTW sites to a peak particle velocity of 5mm/s and subject to requirements from relevant authorities. Moving array of sensors will be used as the tunnel is advanced.	During Construction	N/A	
14A.201		Hazard to Life	Limiting use of cranes in terms of locations, lifting height, swing angle and setting up safety zone.	During Construction	√	
14A.206		Hazard to Life	Establish emergency plan and procedures	During Construction	√	
14.C78		Hazard to Life	Ensuring Quality of Chemical Supplier <ul style="list-style-type: none"> • Only appoint chemical suppliers with satisfactory quality system. • Request the chemical supplier to employ an independent checker to audit the quality and safety management system of the supplier • The chemical supplied to SCISTW can only be produced in designated chemical production plants and delivered directly from designated locations. This measure will be included in the chemical supply contract. 	During Construction	√	
Tables 15.8 - 15.11		Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	During Blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	√	
15.7		Cultural Heritage	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	During Blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	√	




APPENDIX E

WEATHER CONDITION DURING REPORTING PERIOD




Weather Conditions at Green Island Weather Station during Monitoring Period



Weather Conditions at Green Island Weather Station during Monitoring Period




Weather Conditions at Green Island Weather Station during Monitoring Period




Weather Conditions at Green Island Weather Station during Monitoring Period

(公里/小時) (於香港時間 2010 年 12 月 10 日 23 時 50 分更新) (Updated at 23:50H on 10 Dec 2010) (km/h)



GIC © 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2010 年 12 月 11 日 23 時 50 分更新) (Updated at 23:50H on 11 Dec 2010) (km/h)






GIC © 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2010 年 12 月 12 日 23 時 50 分更新) (Updated at 23:50H on 12 Dec 2010) (km/h)






GIC © 香港天文台 Hong Kong Observatory




Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period



Weather Conditions at Green Island Weather Station during Monitoring Period




Weather Conditions at Green Island Weather Station during Monitoring Period



Weather Conditions at Green Island Weather Station during Monitoring Period


(公里/小時) (於香港時間 2010 年12月28日23時50分更新) (Updated at 23:50H on 28 Dec 2010) (km/h)



27/12/2010 香港時間 (時) Hong Kong Time (Hour) 28/12/2010

GIC ©香港天文台 Hong Kong Observatory



(公里/小時) (於香港時間 2010 年12月29日23時50分更新) (Updated at 23:50H on 29 Dec 2010) (km/h)



28/12/2010 香港時間 (時) Hong Kong Time (Hour) 29/12/2010


GIC ©香港天文台 Hong Kong Observatory

Weather Conditions at Green Island Weather Station during Monitoring Period




GIC © 香港天文台 Hong Kong Observatory


Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period



© 香港天文台 Hong Kong Observatory






© 香港天文台 Hong Kong Observatory






© 香港天文台 Hong Kong Observatory




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period



Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period

(公里/小時) (於香港時間 2010 年 12 月 13 日 23 時 40 分更新) (Updated at 23:40H on 13 Dec 2010) (km/h)




HKS © 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2010 年 12 月 14 日 23 時 40 分更新) (Updated at 23:40H on 14 Dec 2010) (km/h)






HKS © 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2010 年 12 月 15 日 23 時 40 分更新) (Updated at 23:40H on 15 Dec 2010) (km/h)






HKS © 香港天文台 Hong Kong Observatory

Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period






Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period




HKS © 香港天文台 Hong Kong Observatory


Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period



HKS © 香港天文台 Hong Kong Observatory




HKS © 香港天文台 Hong Kong Observatory



HKS © 香港天文台 Hong Kong Observatory


Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period

(公里/小時) (於香港時間 2010 年12月28日23時50分更新) (Updated at 23:50H on 28 Dec 2010) (km/h)



HKS © 香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間 2010 年12月29日23時50分更新) (Updated at 23:50H on 29 Dec 2010) (km/h)



HKS © 香港天文台 Hong Kong Observatory


Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period

(公里/小時) (於香港時間 2010 年12月30日23時50分更新) (Updated at 23:50H on 30 Dec 2010) (km/h)



HKS © 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2010 年12月31日23時50分更新) (Updated at 23:50H on 31 Dec 2010) (km/h)



HKS © 香港天文台 Hong Kong Observatory

APPENDIX F

CALIBRATION CERTIFICATES FOR NOISE AND AIR QUALITY MONITORING EQUIPMENT



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C104734

Certificate of Calibration

This is to certify that the equipment

Description : Integrating Sound Level Meter

Manufacturer : Bruel & Kjaer

Model No. : 2238

Serial No. : 2684503

*has been calibrated for the specific items and ranges.
The results are shown in the Calibration Report No. C104734.*

The equipment is supplied by

Co. Name : Atkins China Limited

Address : 5/F., Wharf T&T Centre, Harbour City, Tsim Sha Tsui, Kowloon

Date of Issue : 31 August 2010

Certified by :

K C Lee

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C106531

Certificate of Calibration

This is to certify that the equipment

Description : Precision Integrating Sound Level Meter

Manufacturer : ONO SOKKI

Model No. : LA-5110

Serial No. : 72700154

*has been calibrated for the specific items and ranges.
The results are shown in the Calibration Report No. C106531.*

The equipment is supplied by

Co. Name : Atkins China Limited

Address : 5/F., Wharf T&T Centre, Harbour City, Tsim Sha Tsui, Kowloon

Date of Issue : 29 November 2010

Certified by :

K/C Lee

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C106530

Certificate of Calibration

This is to certify that the equipment

Description : Sound Calibrator

Manufacturer : ONO SOKKI

Model No. : SC-2110

Serial No. : 00461

*has been calibrated for the specific items and ranges.
The results are shown in the Calibration Report No. C106530.*


The equipment is supplied by

Co. Name : Atkins China Limited

Address : 5/F., Wharf T&T Centre, Harbour City, Tsim Sha Tsui, Kowloon

Date of Issue : 29 November 2010

Certified by :


K O Lee

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong
Tel: 2927 2606 Fax: 2744 8986 E-mail: callab@suncreation.com Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C096231

Certificate of Calibration

This is to certify that the equipment

Description : Acoustical Calibrator

Manufacturer : Bruel & Kjaer

Model No. : 4231

Serial No. : 2656516

has been calibrated for the specific items and ranges.

The results are shown in the Calibration Report No. C096231.

The equipment is supplied by

Co. Name : Leighton-LNS Joint Venture

*Address : 39/F., Sun Hung Kai Centre, 30 Harbour Road, Wanchai,
Hong Kong*

Date of Issue : 18 November 2009

Certified by :

K.C. Lee

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606 Fax: 2744 8986 E-mail: callab@suncreation.com Website: www.suncreation.com

ENVIROTECH SERVICES CO.

High-Volume TSP Sampler
5-Point Calibration Record

Location : Aberdeen
Calibrated by : K.F.Ho
Date : 08/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N2099

Calibration Office and Standard Calibration Relationship

Serial Number : 1785
Service Date : 10 May 2010
Slope (m) : 2.01637
Intercept (b) : -0.02316
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1016
Ta(K) : 296

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.6	3.422	1.709	58	58.3
2 13 holes	9.4	3.081	1.539	51	51.2
3 10 holes	7.4	2.734	1.367	45	45.2
4 7 holes	4.8	2.202	1.103	35	35.2
5 5 holes	3.0	1.740	0.875	26	26.1

Sampler Calibration Relationship

Slope(m):38.201 Intercept(b): -7.166 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 10/11/2010

ENVIROTECH SERVICES CO.

High-Volume TSP Sampler
5-Point Calibration Record

Location : Cyber Port
Calibrated by : K.F.Ho
Date : 08/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 2098

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 10 May 2010
Slope (m) : 2.01637
Intercept (b) : -0.02316
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1016
Ta(K) : 296

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.8	3.452	1.723	61	61.3
2 13 holes	9.9	3.162	1.580	55	55.3
3 10 holes	8.0	2.842	1.421	49	49.2
4 7 holes	5.5	2.357	1.180	39	39.2
5 5 holes	3.1	1.769	0.889	28	28.1

Sampler Calibration Relationship

Slope(m):39.788 Intercept(b): -7.431 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 10/11/2010

ENVIROTECH SERVICES CO.

High-Volume TSP Sampler
5-Point Calibration Record

Location : Wah Fu Estate
 Calibrated by : K.F.Ho
 Date : 08/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL
 Serial Number : S/N 2100

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
 Service Date : 10 May 2010
 Slope (m) : 2.01637
 Intercept (b) : -0.02316
 Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1016
 Ta(K) : 296

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.2	3.363	1.679	57	57.3
2 13 holes	9.1	3.031	1.515	50	50.2
3 10 holes	7.2	2.696	1.349	43	43.2
4 7 holes	5.3	2.313	1.159	35	35.2
5 5 holes	3.6	1.907	0.857	27	27.1

Sampler Calibration Relationship

Slope(m):41.832 Intercept(b): -13.103 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 10/11/2010

High-Volume TSP Sampler
5-Point Calibration Record

Location : Sai Ying Pun
Calibrated by : K.T.Ho
Date : 22/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 2146

Calibration Office and Standard Calibration Relationship

Serial Number : 1785
Service Date : 10 May 2009
Slope (m) : 2.01637
Intercept (b) : -0.02316
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1011
Ta(K) : 297

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.4	3.390	1.693	59	59.2
2 13 holes	9.8	3.143	1.570	54	54.2
3 10 holes	7.9	2.822	1.411	49	49.2
4 7 holes	4.8	2.199	1.102	37	37.2
5 5 holes	2.8	1.680	0.845	28	28.1

Sampler Calibration Relationship

Slope(m):36.683 Intercept(b): -2.993 Correlation Coefficient(r): 0.9997

Checked by: Magnum Fan

Date: 25/11/2010

Summary of Calibration Date of Monitoring Equipment

Equipment	Description	ID	Latest Calibration Date	Next Calibration Date
Integrated Sound Level Meters	ONO SOKKI LA5110	72700154	29 th November 2010	28 th November 2011
Integrated Sound Level Meters	B&K 2238	2684503	31 st August 2010	30 th August 2011
Calibrator for Sound Level Meters	B&K 4231	2656516	18 th November 2010	17 th November 2011
Calibrator for Sound Level Meters	ONO SOKKI SC-2110	00461	29 th November 2010	28 th November 2011
Laser Dust Monitor	LD-3B	974350	19 th October 2010	18 th October 2011
Laser Dust Monitor	LD-3B	934393	19 th October 2010	18 th October 2011
High Volume Sampler	TE-5170	2098 (Cyberport PTW)	8 th November 2010	7 th January 2011
High Volume Sampler	TE-5170	2099 (Aberdeen PTW)	8 th November 2010	7 th January 2011
High Volume Sampler	TE-5170	2100 (Wah Fu PTW)	8 th November 2010	7 th January 2011
High Volume Sampler	TE-5170	2146 (Fung Mat Road Site)	22 nd November 2010	21 st January 2011

EQUIPMENT CALIBRATION RECORD

Type : Laser Dust Monitor
 Manufacturer / Brand : SIBATA
 Model No.: LD-3B
 Equipment No.: LD-3B-001
 Sensitivity Adjustment Scale Setting : 640 CPM

Operator: _____

Standard Equipment

Equipment : MFC High Volume Air Sampler
 Venue : Ice Factory (Aberdeen)
 Model No.: TE-5170 Total Suspended Particulated
 Serial No.: 2099

Last Calibration Date 11/11/2009

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration) : 640 CPM
 Sensitivity Adjustment Scale Setting (After Calibration) : 640 CPM


Hour	Date (dd-mmm-yy)	Time		Ambient Condition		Concentration (ug/m3) Y-axis	Total Count	Count/Minute X-axis
				Temp (C)	R.H. (%)			
1	19-Oct-10	09:12	10:12	26.1	62%	113	4140	69.00
2	19-Oct-10	10:12	11:12	26.1	62%	114	4230	70.50
3	19-Oct-10	11:12	12:12	26.1	62%	110	3900	65.00

Be Linear Regression of Y or X

Slope (K-factor): 0.732

Correlation coefficient : 0.9994

Remark: _____



Recorded by: Ruby Law

Signature: 

Date: 21/10/2010

Checked by: Keith Chau

Signature: 

Date: 21/10/2010

EQUIPMENT CALIBRATION RECORD

Type : Laser Dust Monitor
 Manufacturer / Brand : SIBATA
 Model No.: LD-3B
 Equipment No.: LD-3B-002
 Sensitivity Adjustment Scale Setting : 622 CPM

Operator: _____

Standard Equipment

Equipment : MFC High Volume Air Sampler
 Venue : Wah Ming House, Wah Fu Estate
 Model No.: TE-5170 Total Suspended Particulated
 Serial No.: 2100

Last Calibration Date 11/11/2009

Calibration Result


Sensitivity Adjustment Scale Setting (Before Calibration) : 622 CPM
 Sensitivity Adjustment Scale Setting (After Calibration) : 622 CPM

Hour	Date (dd-mmm-yy)	Time		Ambient Condition		Concentration (ug/m3) Y-axis	Total Count	Count/Minute X-axis
				Temp (C)	R.H. (%)			
1	19-Oct-10	14:00	15:00	26.1	62%	69	2490	41.50
2	19-Oct-10	15:00	16:00	26.1	62%	82	3300	55.00
3	19-Oct-10	16:00	17:00	26.1	62%	97	3990	66.50

Be Linear Regression of Y or X

Slope (K-factor): 1.1155
 Correlation coefficient : 0.9924

Remark: _____



Recorded by: Ruby Law

Signature: *Ruby Law*

Date: 21/10/2010

Checked by: Keith Chau

Signature: *Keith Chau*

Date: 21/10/2010

APPENDIX G

MONITORING SCHEDULE FOR THE PRESENT AND NEXT REPORTING PERIOD

Monitoring Schedule during the Reporting Period

Parameter	Monitoring Station	Date
Noise	M3, Normal Daytime	02-Nov-10 ; 08-Nov-10 ; 19-Nov-10 ; 25-Nov-10 and 30-Dec-10
	M3, Holiday Daytime	27-Dec-10
	M3, Evening Time	07-Dec-10
	M5, Normal Daytime	06-Dec-10 ; 15-Dec-10 ; 21-Dec-10 and 28-Dec-10
	M5a, Holiday Daytime	05-Dec-10
	M5a, Evening Time	21-Dec-10
	M5a, Night-time	07-Dec-10 and 21-Dec-10
	M6a, Normal Daytime	06-Dec-10 ; 14-Dec-10 ; 22-Dec-10 and 28-Dec-10
	M6a, Holiday Daytime	19-Dec-10
	M6a, Evening Time	03-Dec-10 and 28-Dec-10
	M6a, Night-time	03-Dec-10 ; 16-Dec-10 and 28-Dec-10
	M7a	09-Dec-10 ; 14-Dec-10 ; 22-Dec-10 and 28-Dec-10
	M7a, Evening Time	
	M8	09-Dec-10 ; 15-Dec-10 ; 21-Dec-10 and 28-Dec-10
	M8, Holiday Daytime	28-Nov-10
M8, Evening Time	16-Dec-10	
Air: 1-hr TSP	CM FM1	01-Dec-10 ; 07-Dec-10 ; 13-Dec-10 ; 17-Dec-10 ; 23-Dec-10 and 29-Dec-10
	CM CB1a	03-Dec-10 ; 09-Dec-10 ; 15-Dec-10 ; 21-Dec-10 and 28-Dec-10
	CM WF1a	06-Dec-10 ; 10-Dec-10 ; 16-Dec-10 ; 22-Dec-10 and 28-Dec-10
	CM AB1a	03-Dec-10 ; 09-Dec-10 ; 15-Dec-10 ; 21-Dec-10 and 28-Dec-10
Air: 24-hrs TSP	CM FM1	01-Dec-10 ; 07-Dec-10 ; 13-Dec-10 ; 17-Dec-10 ; 23-Dec-10 and 29-Dec-10
	CM CB1a	01-Dec-10 ; 07-Dec-10 ; 13-Dec-10 ; 17-Dec-10 ; 23-Dec-10 and 29-Dec-10
	CM WF1a	01-Dec-10 ; 07-Dec-10 ; 13-Dec-10 ; 17-Dec-10 ; 23-Dec-10 and 29-Dec-10
	CM AB1a	01-Dec-10 ; 07-Dec-10 ; 13-Dec-10 ; 17-Dec-10 ; 23-Dec-10 and 29-Dec-10

Proposed Monitoring Schedule for Coming Reporting Period

Parameter	Monitoring Station	Date
Noise	M3, Normal Daytime	05-Jan-11 ; 11-Jan-11 ; 17-Jan-11 ; 28-Jan-11
	M3, Holiday Daytime	23-Jan-10
	M5, Normal Daytime	07-Jan-11 ; 13-Jan-11 ; 19-Jan-11 ; 25-Jan-11 and 31-Jan-11
	M5a, Holiday Daytime	09-Jan-11
	M5a, Evening Time	06-Jan-11
	M5a, Night-time	07-Jan-11 and 19-Jan-11
	M6a, Normal Daytime	03-Jan-11 ; 11-Jan-11 ; 18-Jan-11 and 24-Jan-11
	M6a, Holiday Daytime	30-Jan-11
	M6a, Evening Time	12-Jan-11 and 25-Jan-11
	M6a, Night-time	12-Jan-11 and 25-Jan-11
	M7a, Normal Daytime	03-Jan-11 ; 11-Jan-11 ; 18-Jan-11 and 24-Jan-11
	M8, Normal Daytime	07-Jan-11 ; 13-Jan-11 ; 19-Jan-11 ; 25-Jan-11 and 31-Jan-11
	M8, Holiday Daytime	16-Jan-11
	M8, Evening Time	20-Jan-11
	Air: 1-hr TSP	CM FM1
CM CB1a		03-Jan-11 ; 07-Jan-11 ; 13-Jan-11 ; 19-Jan-11 ; 25-Jan-11 ; 31-Jan-11
CM WF1a		03-Jan-11 ; 06-Jan-11 ; 12-Jan-11 ; 18-Jan-11 ; 24-Jan-11 and 28-Jan-11
CM AB1a		03-Jan-11 ; 07-Jan-11 ; 13-Jan-11 ; 19-Jan-11 ; 25-Jan-11 and 31-Jan-11
Air: 24-hrs TSP	CM FM1	04-Jan-11 ; 10-Jan-11 ; 14-Jan-11 ; 20-Jan-11 and 26-Jan-11
	CM CB1a	04-Jan-11 ; 10-Jan-11 ; 14-Jan-11 ; 20-Jan-11 and 26-Jan-11
	CM WF1a	04-Jan-11 ; 10-Jan-11 ; 14-Jan-11 ; 20-Jan-11 and 26-Jan-11
	CM AB1a	04-Jan-11 ; 10-Jan-11 ; 14-Jan-11 ; 20-Jan-11 and 26-Jan-11

APPENDIX H

NOISE MONITORING RESULT

Daytime Noise Monitoring Results -- Normal weekday

Station M3, Kwan Yick building

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
01-Dec-10	10:30	11:00	Sunny	69.0	70.4	66.7	Pre-bored piling, lifting	Traffic Noise	N.A	21.0	0.4	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
07-Dec-10	10:30	11:00	Sunny	69.3	70.7	67.0	Pre-bored piling, lifting	Traffic Noise	N.A	19.0	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
13-Dec-10	14:32	15:02	Fine	68.9	70.2	66.9	Pre-bored piling, lifting	Traffic Noise	N.A	22.0	0.4	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
24-Dec-10	10:20	10:50	Sunny	68.6	70.0	66.1	Pre-bored piling, lifting	Traffic Noise	N.A	19.0	0.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
30-Dec-10	10:33	11:03	Sunny	69.1	70.3	66.9	Lifting, excavation work	Traffic Noise	N.A	18.0	0.2	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
				Min.	68.6								
				Max.	69.3								

Station M5, Chuk Lam Ming Tong

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
06-Dec-10	11:00	11:30	Fine	62.0	65.0	56.0	Shaft Excavation and welding	Road traffic noise	N.A	23.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
15-Dec-10	11:00	11:30	Fine	65.0	67.0	63.0	Shaft Excavation and welding	Road traffic noise	N.A	17.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
21-Dec-10	13:00	13:30	Sunny	64.0	65.0	56.0	Shaft Excavation and welding	Road traffic noise	N.A	20.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
28-Dec-10	13:10	13:40	Sunny	62.0	64.0	56.0	Welding	Road traffic noise	N.A	15.4	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
				Min.	62.0								
				Max.	65.0								

Station M6a, Aegean Terrace

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq *	L10	L90							
06-Dec-10	09:45	10:15	Fine	61.0	59.0	54.0	Loading rocks	loading activities from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	23.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
14-Dec-10	10:00	10:30	Foggy	60.0	59.0	55.0	Rocks excavation	loading activities from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	21.8	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
22-Dec-10	14:40	15:10	Fine	59.0	51.0	55.0	Rocks excavation	loading activities from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	19.3	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
28-Dec-10	15:26	15:56	Fine	56.6	58.2	54.8	No major construction works	loading activities from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	15.4	<5	B&K 2238 S/N : 2684503	B&K 4231 S/N: 2656516
				Min.	56.6								
				Max.	61.0								

Remark: Free-field measurement, +3dB correction.

Station M7a, Wah Ming House

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
09-Dec-10	11:01	11:31	Sunny	68.6	70.9	64.5	Operation hand-held breakers	N.A	N.A	17.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
14-Dec-10	11:00	11:30	Foggy	70.7	73.0	66.5	Operation hand-held breakers Rock excavation	Construction works in Wah Hong House	N.A	21.8	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
22-Dec-10	13:24	13:54	Fine	63.4	63.7	59.1	Operation hand-held breakers Rock excavation	N.A	N.A	19.3	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
28-Dec-10	14:19	14:49	Fine	64.3	67.7	61.1	Maintenance work at the roof of Wah Ming House	N.A	N.A	15.4	<5	B&K 2238 S/N : 2684503	B&K 4231 S/N: 2656516
				Min.	63.4								
				Max.	70.7								

Station M8, Wah Lai House

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
09-Dec-10	09:45	10:15	Sunny	65.4	67.1	62.4	Grouting works	Road Traffic noise from Shek Pai Wan Road and operation mobile crane and loading activities in the contraction site near Gas center	N.A	17.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
15-Dec-10	09:45	10:15	Sunny	68.0	70.3	63.0	Grouting works	Road Traffic noise from Shek Pai Wan Road and operation mobile crane and loading activities in the contraction site near Gas center	N.A	17.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
21-Dec-10	09:30	10:00	Sunny	65.1	66.6	62.5	Grouting works	Road Traffic noise from Shek Pai Wan Road and operation mobile crane and loading activities in the contraction site near Gas center	N.A	20.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
28-Dec-10	09:36	10:06	Sunny	65.9	67.6	63.2	Grouting works	Road Traffic noise from Shek Pai Wan Road and operation mobile crane and loading activities in the contraction site near Gas center	N.A	15.4	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
				Min.	65.1								
				Max.	68.0								

Restricted Hours Noise Monitoring Results -- Daytime on Public Holiday

Station M3, Kwan Yick building

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
27-Dec-10	14:55	15:00	Sunny	67.5	69.0	64.5	Grouting	Traffic noise	-	13.3	<5	B&K 2238 S/N : 2684503	B&K 4231 S/N: 2656516
				Min.	67.5								
				Max.	67.5								

Restricted Hours Noise Monitoring Results -- Night time

Station M5, Chuk Lam Ming Tong


Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
07-Dec-10	23:00	23:15	Fine	62.3	62.1	49.6	Operation of breakers and welding	Road traffic	N.A	19.3	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
21-Dec-10	23:00	23:15	Fine	61.6	62.3	50.2	Rock excavation	Road traffic and helicopter fly overhead	N.A	20.5	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
				Min.	61.6								
				Max.	62.3								


Station M6a, Aegean Terrace


Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
03-Dec-10	23:00	23:15	Fine	51.2	53.6	47.6	No major construction works	Cars from residents of Aegean Terrace, helicopter fly overhead	According to contractor, general construction works was in process accordance to CNP. Free-field measurement, +3dB correction.	20.9	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
16-Dec-10	23:00	23:15	Fine	50.0	51.8	48.6	No major construction works	Cars from residents of Aegean Terrace, helicopter fly overhead	According to contractor, general construction works was in process accordance to CNP. Free-field measurement, +3dB correction.	8.8	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
28-Dec-10	23:00	23:15	Fine	49.3	54.0	47.8	No major construction works	Cars from residents of Aegean Terrace, helicopter fly overhead	According to contractor, general construction works was in process accordance to CNP. Free-field measurement, +3dB correction.	15.4	<5	ONO SOKKI LA-5110 S/N: 72700154	ONO SOKKI SC-2110 S/N: 00461
				Min.	49.3								
				Max.	51.2								


APPENDIX I

GRAPHICAL PRESENTATION OF NOISE MONITORING DATA









APPENDIX J

AIR QUALITY MONITORING RESULT

1-hour TSP Monitoring Results

Station CM_FM1, Western Wholesale Food Market

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
01/12/2010	08:00	09:00	Sunny	287.2	331.9	500	Loading activities	20.9	<5	Western Wholesale Food Market	392
01/12/2010	09:35	10:35	Sunny	156.9	331.9	500	Operation of oscillator	20.9	<5	Western Wholesale Food Market	393
01/12/2010	10:40	11:40	Sunny	105.8	331.9	500	Operation of oscillator	20.9	<5	Western Wholesale Food Market	394
07/12/2010	08:00	09:00	Sunny	290.5	331.9	500	Loading activities	27.6	<5	Western Wholesale Food Market	398
07/12/2010	09:15	10:15	Sunny	284.6	331.9	500	Operation of oscillator	27.6	<5	Western Wholesale Food Market	399
07/12/2010	10:20	11:20	Sunny	324.0	331.9	500	Operation of oscillator	27.6	<5	Western Wholesale Food Market	400
13/12/2010	08:00	09:00	Sunny	263.0	331.9	500	Loading activities	26.6	<5	Western Wholesale Food Market	407
13/12/2010	09:32	10:32	Sunny	153.0	331.9	500	Drilling and contraction of noise enclosure sub structure	26.6	<5	Western Wholesale Food Market	405
13/12/2010	10:35	11:35	Sunny	85.6	331.9	500	Drilling and contraction of noise enclosure sub structure	26.6	<5	Western Wholesale Food Market	406
17/12/2010	08:00	09:00	Sunny	208.4	331.9	500	Loading activities	10.4	<5	Western Wholesale Food Market	412
17/12/2010	13:40	14:40	Sunny	194.6	331.9	500	Contraction of noise enclosure sub structure	10.4	<5	Western Wholesale Food Market	413
17/12/2010	14:45	15:45	Sunny	177.2	331.9	500	Contraction of noise enclosure sub structure	10.4	<5	Western Wholesale Food Market	414
23/12/2010	08:00	09:00	Sunny	265.8	331.9	500	Contraction of noise enclosure sub structure	18.1	<5	Western Wholesale Food Market	420
23/12/2010	13:40	14:40	Sunny	197.0	331.9	500	Contraction of noise enclosure sub structure	18.1	<5	Western Wholesale Food Market	419
23/12/2010	14:45	15:45	Sunny	138.0	331.9	500	Contraction of noise enclosure sub structure	18.1	<5	Western Wholesale Food Market	421
29/12/2010	08:00	09:00	Fine	163.2	331.9	500	Contraction of noise enclosure sub structure	17.1	<5	Western Wholesale Food Market	426
29/12/2010	13:10	14:10	Fine	208.7	331.9	500	Contraction of noise enclosure sub structure	17.1	<5	Western Wholesale Food Market	427
29/12/2010	14:20	15:20	Fine	157.7	331.9	500	Contraction of noise enclosure sub structure	17.1	<5	Western Wholesale Food Market	428
				Min.	85.6						
				Max.	324.0						
				Average	203						

Station CM_CB1a, The Arcade, Cyberport

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
03/12/2010	09:07	10:07	Sunny	63.7	279.9	500	Loading Activities	20.9	<5	LD-3B-001	N/A
03/12/2010	10:07	11:07	Sunny	54.2	279.9	500	Loading Activities	20.9	<5	LD-3B-001	N/A
03/12/2010	11:07	12:07	Sunny	49.4	279.9	500	Loading Activities	20.9	<5	LD-3B-001	N/A
09/12/2010	13:02	14:02	Sunny	27.5	279.9	500	Rock Excavation	17.5	<5	LD-3B-001	N/A
09/12/2010	14:02	15:02	Sunny	28.5	279.9	500	Rock Excavation	17.5	<5	LD-3B-001	N/A
09/12/2010	15:02	16:02	Sunny	29.6	279.9	500	Rock Excavation	17.5	<5	LD-3B-001	N/A
15/12/2010	13:30	14:30	Cloudy	39.9	279.9	500	Rock Excavation	17.5	<5	LD-3B-001	N/A
15/12/2010	14:30	15:30	Cloudy	53.1	279.9	500	Rock Excavation	17.5	<5	LD-3B-001	N/A
15/12/2010	15:30	16:30	Cloudy	46.8	279.9	500	Rock Excavation	17.5	<5	LD-3B-001	N/A
21/12/2010	13:00	14:00	Sunny	61.1	279.9	500	Rock Excavation	20.5	<5	LD-3B-001	N/A
21/12/2010	14:00	15:00	Sunny	55.3	279.9	500	Rock Excavation	20.5	<5	LD-3B-001	N/A
21/12/2010	15:00	16:00	Sunny	54.9	279.9	500	Rock Excavation	20.5	<5	LD-3B-001	N/A
28/12/2010	13:00	14:00	Sunny	32.2	279.9	500	Rock Excavation	15.4	<5	LD-3B-001	N/A
28/12/2010	14:00	15:00	Sunny	27.8	279.9	500	Rock Excavation	15.4	<5	LD-3B-001	N/A
28/12/2010	15:00	16:00	Sunny	23.1	279.9	500	Rock Excavation	15.4	<5	LD-3B-001	N/A
				Min.	23.1						
				Max.	63.7						
				Average	43						

Station CM_WF1a, The Wah Ming House

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
06/12/2010	09:01	10:01	Fine	132.7	284.5	500	Excavation	23.5	<5	LD-3B-002	N/A
06/12/2010	10:01	11:01	Fine	114.3	284.5	500	Excavation	23.5	<5	LD-3B-002	N/A
06/12/2010	11:01	12:01	Fine	85.3	284.5	500	Excavation	23.5	<5	LD-3B-002	N/A
10/12/2010	09:08	10:08	Sunny	54.1	284.5	500	Excavation	19.5	<5	LD-3B-002	N/A
10/12/2010	10:08	11:08	Sunny	51.3	284.5	500	Excavation	19.5	<5	LD-3B-002	N/A
10/12/2010	11:08	12:08	Sunny	51.3	284.5	500	Excavation	19.5	<5	LD-3B-002	N/A
16/12/2010	09:12	10:12	Sunny	52.4	284.5	500	Excavation	8.8	<5	LD-3B-002	N/A
16/12/2010	10:12	11:12	Sunny	49.6	284.5	500	Excavation	8.8	<5	LD-3B-002	N/A
16/12/2010	11:12	12:12	Sunny	66.9	284.5	500	Excavation	8.8	<5	LD-3B-002	N/A
22/12/2010	14:31	15:31	Sunny	69.7	284.5	500	Excavation	19.3	<5	LD-3B-002	N/A
22/12/2010	15:31	16:31	Sunny	64.1	284.5	500	Excavation	19.3	<5	LD-3B-002	N/A
22/12/2010	16:31	17:31	Sunny	83.1	284.5	500	Excavation	19.3	<5	LD-3B-002	N/A
28/12/2010	08:27	09:27	Sunny	12.8	284.5	500	Excavation	15.4	<5	LD-3B-002	N/A
28/12/2010	09:27	10:27	Sunny	16.2	284.5	500	Excavation	15.4	<5	LD-3B-002	N/A
28/12/2010	10:27	11:27	Sunny	20.1	284.5	500	Excavation	15.4	<5	LD-3B-002	N/A
				Min.							
				12.8							
				Max.							
				132.7							
				Average							
				62							

Station CM_AB1a, The Hong Kong Ice and Cold Storage (Aberdeen)

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
03/12/2010	13:14	14:14	Sunny	41.4	282.5	500	Grouting	20.9	<5	LD-3B-001	N/A
03/12/2010	14:14	15:14	Sunny	47.6	282.5	500	Grouting	20.9	<5	LD-3B-001	N/A
03/12/2010	15:14	16:14	Sunny	61.1	282.5	500	Grouting	20.9	<5	LD-3B-001	N/A
09/12/2010	09:10	10:10	Sunny	30.0	282.5	500	Grouting	17.5	<5	LD-3B-001	N/A
09/12/2010	10:10	11:10	Sunny	29.6	282.5	500	Grouting	17.5	<5	LD-3B-001	N/A
09/12/2010	11:10	12:10	Sunny	30.4	282.5	500	Grouting	17.5	<5	LD-3B-001	N/A
15/12/2010	09:10	10:10	Cloudy	65.5	282.5	500	Grouting	17.5	<5	LD-3B-001	N/A
15/12/2010	10:10	11:10	Cloudy	60.0	282.5	500	Grouting	17.5	<5	LD-3B-001	N/A
15/12/2010	11:10	12:10	Cloudy	40.6	282.5	500	Grouting	17.5	<5	LD-3B-001	N/A
21/12/2010	09:01	10:01	Sunny	131.0	282.5	500	Grouting	20.5	<5	LD-3B-001	N/A
21/12/2010	10:01	11:01	Sunny	133.2	282.5	500	Grouting	20.5	<5	LD-3B-001	N/A
21/12/2010	11:01	12:01	Sunny	79.1	282.5	500	Grouting	20.5	<5	LD-3B-001	N/A
28/12/2010	09:11	10:11	Sunny	30.4	282.5	500	Grouting	15.4	<5	LD-3B-001	N/A
28/12/2010	10:11	11:11	Sunny	31.8	282.5	500	Grouting	15.4	<5	LD-3B-001	N/A
28/12/2010	11:11	12:11	Sunny	30.4	282.5	500	Grouting	15.4	<5	LD-3B-001	N/A
				Min.							
				29.6							
				Max.							
				133.2							
				Average							
				56							

24-hour TSP Monitoring Results

Station CM_FM1, Western Wholesale Food Market

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
01-Dec-10	13:00	02-Dec-10	13:00	Sunny	2.8002	3.047	1571.05	1595.05	24.00	1.1807	1.1807	1.1807	145	188.5	260	Grouting works	Western Wholesale Food Market	395
07-Dec-10	11:30	08-Dec-10	11:30	Sunny	2.8015	3.0159	1598.05	1622.05	24.00	1.1303	1.1303	1.1303	132	188.5	260	Grouting works	Western Wholesale Food Market	401
13-Dec-10	13:00	14-Dec-10	13:00	Sunny	2.8067	3.0266	1625.05	1649.05	24.00	1.1217	1.1217	1.1217	136	188.5	260	Contraction of noise enclosure sub structure	Western Wholesale Food Market	408
17-Dec-10	15:50	18-Dec-10	15:50	Sunny	2.7915	2.9812	1652.05	1676.05	27.60	1.1476	1.1476	1.1476	115	188.5	260	Contraction of noise enclosure sub structure	Western Wholesale Food Market	415
23-Dec-10	12:20	24-Dec-10	12:20	Sunny	2.7893	3.0473	1679.05	1703.05	27.60	1.1309	1.1309	1.1309	158	188.5	260	Contraction of noise enclosure sub structure	Western Wholesale Food Market	422
29-Dec-10	15:30	30-Dec-10	15:30	Fine	2.781	3.0359	1706.05	1730.05	27.60	1.1336	1.1336	1.1336	156	188.5	260	Contraction of noise enclosure sub structure	Western Wholesale Food Market	429
													Min.	115				
													Max.	158				
													Average	140				

Station CM_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
01-Dec-10	08:00	02-Dec-10	08:00	Sunny	2.7898	2.9432	1860.79	1884.79	24.00	1.2254	1.2254	1.2254	87	178.1	260	Loading	Arcade	390
07-Dec-10	08:00	08-Dec-10	08:00	Sunny	2.7895	3.0192	1884.79	1908.79	24.00	1.2045	1.2045	1.2045	132	178.1	260	Rock excavation	Arcade	396
13-Dec-10	08:00	14-Dec-10	08:00	Sunny	2.8078	2.954	1908.79	1932.79	24.00	1.2214	1.2214	1.2214	83	178.1	260	Rock excavation	Arcade	403
17-Dec-10	08:00	18-Dec-10	08:00	Sunny	2.803	3.095	1932.79	1956.79	24.00	1.2472	1.2472	1.2472	163	178.1	260	Rock excavation	Arcade	410
23-Dec-10	08:00	24-Dec-10	08:00	Sunny	2.7885	2.9964	1980.80	2004.80	24.00	1.2560	1.2560	1.2560	115	178.1	260	Rock excavation	Arcade	417
29-Dec-10	08:00	30-Dec-10	08:00	Fine	2.7778	2.9454	2004.80	2028.80	24.00	1.2588	1.2588	1.2588	92	178.1	260	Rock excavation	Arcade	424
*HVS failure													Min.	83				
													Max.	162.6				
													Average	112.1				

Station CM_WF1a, The Wah Ming House


Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
01-Dec-10	08:00	02-Dec-10	08:00	Sunny	2.8096	2.9593	1582.76	1606.76	24.00	1.2771	1.2771	1.2771	81	185.3	260	Soil excavation	Wah Fu	384
07-Dec-10	08:00	08-Dec-10	08:00	Sunny	2.7978	3.1187	1606.76	1630.76	24.00	1.2813	1.2813	1.2813	174	185.3	260	Soil excavation	Wah Fu	391
13-Dec-10	08:00	14-Dec-10	08:00	Sunny	2.8039	2.931	1630.76	1654.76	24.00	1.2733	1.2733	1.2733	69	185.3	260	Soil excavation	Wah Fu	404
17-Dec-10	08:00	18-Dec-10	08:00	Sunny	2.8081	2.975	1654.76	1678.76	24.00	1.3219	1.3219	1.3219	88	185.3	260	Rock excavation	Wah Fu	409
23-Dec-10	08:00	24-Dec-10	08:00	Sunny	2.7845	3.0031	1678.76	1702.76	24.00	1.2818	1.2818	1.2818	118	185.3	260	Rock excavation	Wah Fu	418
29-Dec-10	08:00	30-Dec-10	08:00	Cloudy	2.7761	2.9254	1702.76	1726.76	24.00	1.3086	1.3086	1.3086	79	185.3	260	Rock excavation	Wah Fu	425
* HVS failure of power supply													Min.	69				
													Max.	174				
													Average	102				


Station CM_AB1a, The Hong Kong Ice and Cold Storage (Aberdeen)


Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
01-Dec-10	08:00	02-Dec-10	08:00	Sunny	2.7945	2.9477	1814.80	1838.80	24.00	1.2001	1.2001	1.2001	89	174.2	260	Grouting works	Ice Factory	389
07-Dec-10	08:00	08-Dec-10	08:00	Sunny	2.798	3.0165	1838.80	1862.80	24.00	1.1791	1.1791	1.1791	129	174.2	260	Grouting works	Ice Factory	397
13-Dec-10	08:00	14-Dec-10	08:00	Sunny	2.7996	2.946	1862.80	1886.80	24.00	1.1457	1.1457	1.1457	89	174.2	260	Grouting works	Ice Factory	402
17-Dec-10	08:00	18-Dec-10	08:00	Sunny	2.8122	2.9865	1886.80	1910.80	24.00	1.2213	1.2213	1.2213	99	174.2	260	Grouting works	Ice Factory	411
23-Dec-10	08:00	24-Dec-10	08:00	Sunny	2.7859	3.0061	1910.80	1934.80	24.00	1.1565	1.1565	1.1565	132	174.2	260	Grouting works	Ice Factory	416
29-Dec-10	08:00	30-Dec-10	08:00	Fine	2.7834	2.9342	1934.80	1958.80	24.00	1.2077	1.2077	1.2077	87	174.2	260	Grouting works	Ice Factory	423
* HVS failure													Min.	87				
													Max.	132				
													Average	104				


APPENDIX K


GRAPHICAL PRESENTATION OF AIR QUALITY MONITORING DATA




















APPENDIX L

LANDSCAPE AND VISUAL MONITORING REPORT

Leighton - LNS Joint Venture

Contract No. DC/2007/24
Harbour Area Treatment Scheme
Stage 2A - Construction of Sewage
Conveyance System from
Aberdeen to Sai Ying Pun:
*12th Monthly Landscape & Visual
Monitoring Report*

December 2010

Environmental Resources Management

21/F Lincoln House
979 King's Road
Taikoo Place
Island East, Hong Kong
Telephone: (852) 2271 3000
Facsimile: (852) 2723 5660
E-mail: post.hk@erm.com
<http://www.erm.com>

Leighton - LNS Joint Venture

Contract No. DC/2007/24
Harbour Area Treatment Scheme
Stage 2A - Construction of Sewage
Conveyance System from
Aberdeen to Sai Ying Pun:
*12th Monthly Landscape & Visual
Monitoring Report*

December 2010


Reference 0109356

For and on behalf of ERM-Hong Kong, Limited

Approved by: Frank Wan

Signed: 

Position:

Certified by: 

Registered Landscape Architect,
Christina Ip

Date: 4 January 2011

CONTENTS

1	<i>IMPACT LANDSCAPE AND VISUAL MONITORING</i>	1
1.1	<i>INTRODUCTION</i>	1
1.2	<i>MONITORING PARAMETERS</i>	1
1.3	<i>SITE AUDIT FINDINGS AND OBSERVATIONS</i>	2
2	<i>CONCLUSIONS</i>	3

ANNEXES

- Annex A Landscape Mitigation Measures (Reference to Approved EIA Report (EIA-148/2008))***
- Annex B Site Inspection Checklist***

1.1 INTRODUCTION

The construction works of DC/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun (the Project) commenced on 23 December 2009. This is the twelfth monthly impact landscape and visual (L&V) monitoring report presenting the monthly L&V site audit findings conducted during the period from 1 December to 31 December 2010.

1.2 MONITORING PARAMETERS

According to the EM&A Manual, the L&V monitoring should include checking of the design and auditing of the implementation and maintenance of L&V mitigation measures to ensure that they are undertaken in accordance with the recommendations of the approved EIA Report (EIA-148/2008).

The twelfth monthly site audit was undertaken on 22 December 2010 to check the design, implementation and maintenance of the L&V mitigation measures at work sites in Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun.

The proposed L&V mitigation measures during the construction phase recommended in the approved EIA Report (EIA-148/2008) are listed in *Table 1.1* and shown in *Annex A*.

Table 1.1 Proposed Landscape Mitigation Measures for Construction Phase

ID No.	Landscape and Visual Mitigation Measures	Sites
CM1	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun
CM2	Existing trees to be retained on site should be carefully protected during construction.	Aberdeen, Wah Fu, Cyberport, Sandy Bay
CM3	Trees unavoidably affected by the works should be transplanted where practical.	Aberdeen, Cyberport, Sandy Bay
CM4	Compensatory tree planting should be provided to compensate for felled trees.	Aberdeen, Cyberport, Sandy Bay
CM5	Control of night-time lighting.	Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun
CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun

1.3

SITE AUDIT FINDINGS AND OBSERVATIONS

The findings and observations of the site audit are recorded and summarised in *Annex B*.

The twelfth monthly landscape and visual site audit was undertaken on 22 December 2010 to check the design, implementation and maintenance of L&V mitigation measures at work sites in Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun under the Contract *DC/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun*.

2.1 FOLLOW-UP ACTIONS TAKEN AFTER PREVIOUS SITE AUDIT

Follow up actions at the Aberdeen site remain outstanding.

2.2 OBSERVATIONS AND RECOMMENDATIONS

All L&V mitigation measures presented in *Table 1.1* have been implemented in full except for CM2 and CM3 at the Aberdeen site and CM2 at the Sandy Bay site.

Aberdeen Site

Contractor is strongly advised to remove all the wires hanging on tree branches of Tree T81 (R) in Aberdeen. The Contractor is recommended to avoid using retained trees as support means for work on site to avoid damages to health of retained trees on site.


According to the tree consultant of the Contractor, the transplanted tree T004 at Aberdeen site was reported to be in poor health condition. There is no improvement in health condition of the tree since the last three site audits. The Contractor is advised to consult their tree consultant immediately and take appropriate actions to restore the health condition of the tree.

Sandy Bay Site

As observed at the Sandy Bay site, leaves on several branches of Tree T038 fell off while remaining rich in other sections. The Contractor is recommended to seek advice from tree consultant and check whether mitigation measures would be necessary to maintain the health of the tree.

Annex A

Landscape Mitigation
Measures
(Reference to Approved EIA
Report (EIA-148/2008))



Note: Extracted from Figures 13.4.5 & 13.4.12 of EIA-148/2008.


Figure 1.1 Landscape Mitigation Measure in Sandy Bay



Note: Extracted from Figures 13.4.6 & 13.4.13 of EIA-148/2008.

Figure 1.2



Landscape Mitigation Measure in Cyberport



Note: Extracted from Figures 13.4.7 & 13.4.13 of EIA-148/2008.

Figure 1.3

Landscape Mitigation Measure in Wah Fu



Note: Extracted from Figures 13.4.8 & 13.4.14 of EIA-148/2008.


Figure 1.4

Landscape Mitigation Measure in Aberdeen

Annex B

Site Inspection Checklist

Harbour Area Treatment Scheme (HATS) Stage 2A
 Contract No. DC/2007/24
 Construction of Sewage Conveyance from Aberdeen to Sai Ying Pun
 Landscape & Visual Monitoring Report



Reporting Period : 1 December to 31 December 2010
 Site Inspection Date : 22 December 2010
 Inspected By : Clement Pang

Site	CM1 Topsoil identified stripped and stored for re-use in the construction of soft landscape works, where practical	CM2 Existing trees to be retained on site should be carefully protected during construction	CM3 Trees unavoidably affected by the works should be transplanted where practical.	CM4 Compensatory tree planting should be provided to compensate for felled trees.	CM5 Control of night-time lighting.	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Recommendations
Sai Ying Pun	No major excavation works were conducted. No stockpile of excavated soil was observed.	Not Applicable - No tree was identified at the Sai Ying Pun Area	Not Applicable - No tree was identified at the Sai Ying Pun Area	Not Applicable - No tree was identified at the Sai Ying Pun Area	Not Applicable - No night-time lighting was used.	Decorative screen hoarding were erected and was compatible to the surrounding setting.	Not required
Sandy Bay	No major excavation works were conducted. No stockpile of excavated soil was observed.	Existing trees have been retained on site, fenced off and protected. T038(R) was showing signs of poor health condition. (see <i>Photo 1</i>).	No tree was transplanted during this reporting month.	Not Applicable - Compensatory tree planting has not been started.	Night-time lighting was used for 24 hours per day in the whole reporting month.	Decorative screen hoarding were erected and was compatible to the surrounding setting.	Contractor was also advised to consult their tree consultant and take appropriate actions to restore health conditions of the transplanted tree T038 (R) immediately.

Site	CM1	CM2	CM3	CM4	CM5	CM6	Recommendations
	Topsoil identified stripped and stored for re-use in the construction of soft landscape works, where practical	Existing trees to be retained on site should be carefully protected during construction	Trees unavoidably affected by the works should be transplanted where practical.	Compensatory tree planting should be provided to compensate for felled trees.	Control of night-time lighting.	Erection of decorative screen hoarding compatible with the surrounding setting.	
Cyberport	No major excavation works were conducted. No stockpile of excavated soil was observed.	Existing trees have been retained on site, fenced off and protected.	No tree was transplanted during this reporting month.	Not Applicable - Compensatory tree planting has not been started.	Night-time lighting was used 24 hours per day in the whole reporting month.	Noise enclosure was erected over the shaft. A yellow color was used for the materials of the noise enclosure, similar to the color of the existing STW façade.	Not required.
Wah Fu	No major excavation works were conducted. No stockpile of excavated soil was observed.	Not Applicable - No existing trees were identified to be affected within the works area.	Not Applicable - No existing trees were identified to be affected within the works area.	Not Applicable - No existing trees were identified to be affected within the works area.	Not Applicable - No night-time lighting was used.	Screening was erected and was compatible to the surrounding setting.	Not required
Aberdeen	No major excavation works were conducted. No stockpile of excavated soil was observed.	Some wires were observed to be hanged on tree branches of Tree T81 (R) (see <i>Photo 2</i>).	All tree transplantation works have been completed and all transplanted trees are properly supported by tripod. The health condition of the transplanted	Not Applicable - Compensatory tree planting has not been started.	Night-time lighting was used until 2300 hrs in the whole reporting month.	Screen hoarding was erected and the grey colour was compatible to the surrounding setting.	Contractor was advised to remove all wires hanging on the retained trees immediately. Contractor was also advised to consult their tree consultant and take appropriate actions to restore health conditions of the transplanted tree T004 immediately.

Site	CM1	CM2	CM3	CM4	CM5	CM6	Recommendations
	Topsoil identified stripped and stored for re-use in the construction of soft landscape works, where practical	Existing trees to be retained on site should be carefully protected during construction	Trees unavoidably affected by the works should be transplanted where practical.	Compensatory tree planting should be provided to compensate for felled trees.	Control of night-time lighting.	Erection of decorative screen hoarding compatible with the surrounding setting.	
			tree T004 has not been improved since last three site visits (see <i>Photo 3</i>).				



Sandy Bay site --- Photo 1

The retained tree T038(R) is showing signs of deterioration in health.



Aberdeen site --- Photo 2

Wires were observed to be hanging on tree branches on tree T81 (R).



Aberdeen Site --- Photo 3

The health condition of the transplanted tree T004 has not been improved since site audit in September 2010.

A handwritten signature in blue ink, appearing to read "Christina Ip".

(Name : Christina Ip)
Registered Landscape Architect


APPENDIX M

NOTIFICATION OF EXCEEDANCES

Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun Notification of Environmental Quality Limit Exceedance						Notification No.: 030		
Date of Notification: 7 th December 2010								
Works Inspected: Data collected from night time (between 23:00-07:00 hrs of next day) noise monitoring on 3 rd December 2010								
Noise Monitoring Location: M6a — Aegean Terrace								
Parameter: Noise - $L_{eq(5 \text{ min})}$								
Action & Limit Levels			Measured Noise Level					
Time Period	Action Level	Limit Level	Time :	23:00 – 23:15 hrs on 3 rd December 2010				
23:00–07:00 hrs	1 complaint	50dB(A)	$L_{eq(5 \text{ min})}$ reading (Free-field measurement, +3dB correction)	1 st	2 nd	3 rd		
				49.0 dB(A)	51.3 dB(A)	52.5 dB(A)		
Possible Reason for Action or Limit Level Non-compliance:								
<p>An exceedance in Limit Level was recorded during evening time noise monitoring at M6a on 3rd December 2010.</p> <p>From the Contractor's record, powered mechanical equipment (PME) used in the Cyberport PTW works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0914-10.</p> <p>According to the Project Baseline Environmental Monitoring Report (Doc No. GEN/026), the average 5-min baseline noise level was found to be 50.8dB (A), which already exceeded the Limit Level of 50dB (A) set out in the Project EM&A Manual. It is also noted that the night-time BGL at M6a ranged from 41.6dB (A) to 67.0dB (A).</p> <p>Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source were cars from residents of Aegean Terence, helicopter fly over head.</p>								
Actions taken/ to be taken:								
As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.								

Inspected by : Ruby Law


Title : Environmental Technician



Date : 7th December 2010

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 7th December 2010

Sent to: Engineer's Representative, Contractor, EPD & IEC

Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun Notification of Environmental Quality Limit Exceedance				Notification No.: 031	
Date of Notification: 7 th December 2010					
Works Inspected: Data collected from daytime and evening during general holiday (between 07:00-23:00 hrs) noise monitoring on 5 th December 2010					
Noise Monitoring Location: M5a — near entrance of Chuk Lam Ming Tong					
Parameter: Noise - $L_{eq(5\text{ min})}$					
Action & Limit Levels			Measured Noise Level *		
Time Period	Action Level	Limit Level	Time :	13:58 – 14:13 hrs on 5 th December 2010	
07:00–23:00 hrs	1 complaint	60dB(A)	$L_{eq(5\text{ min})}$ reading	1 st	2 nd
				68.6 dB(A)	64.3 dB(A)
* façade measurement					
Possible Reason for Action or Limit Level Non-compliance: An exceedance in Limit Level was recorded daytime and evening during general holiday noise monitoring at M5a on 5 th December 2010. From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0940-10. A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 7 th November 2010 from 16:19 to 16:34 hrs. All PMEs listed under the CNP No. GW-RS0940-10 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 65.9dB (A), which already exceeded the Limit Level of 60dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 55.1dB (A) to 75.2dB(A). Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive and the gate closed at entrance of Chuk Lam Ming Tong.					
Actions taken/ to be taken: As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.					

Inspected by : Ruby Law


Title : Environmental Technician



Date : 7th December 2010

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 7th December 2010

Sent to: Engineer's Representative, Contractor, EPD & IEC

Contract No. DC/2007/24

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

Notification of Environmental Quality Limit Exceedance

Notification No.: 032

Date of Notification: 10th December 2010

Works Inspected: Data collected from night time (between 23:00-07:00 hrs of next day) noise monitoring on 7th December 2010

Noise Monitoring Location: M5a — near entrance of Chuk Lam Ming Tong

Parameter: Noise - $L_{eq(5\text{ min})}$

Action & Limit Levels

Measured Noise Level *

Time Period	Action Level	Limit Level	Time :	23:00 – 23:15 hrs on 7 th December 2010		
23:00–07:00 hrs Normal weekday	1 complaint	45dB(A)	$L_{eq(5\text{ min})}$ reading	1 st	2 nd	3 rd
				61.0 dB(A)	62.4 dB(A)	63.2 dB(A)

* façade measurement

Possible Reason for Action or Limit Level Non-compliance:

An exceedance in Limit Level was recorded during night-time noise monitoring at M5a on 7th December 2010.

From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0940-10.

A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 6th November 2010 from 23:00 to 23:15 hrs. All PMEs listed under the CNP No. GW-RS0940-10 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 60.5dB (A), which already exceeded the Limit Level of 45dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 54.4dB(A) to 70.2dB(A).

Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive and helicopters fly over head.

Actions taken/ to be taken:

As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.

Inspected by : Ruby Law

Title : Environmental Technician



Date : 10th December 2010

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 10th December 2010

Sent to: Engineer's Representative, Contractor, EPD & IEC

Contract No. DC/2007/24			
Harbour Area Treatment Scheme Stage 2A			
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun			
Notification of Environmental Quality Limit Exceedance			Notification No.: 033
Date of Notification: 24 th December 2010			
Works Inspected: Data collected from evening time (between 19:00-23:00 hrs) noise monitoring on 21 st December 2010			
Noise Monitoring Location: M5a — near entrance of Chuk Lam Ming Tong			
Parameter: Noise - $L_{eq(5\text{ min})}$			
Action & Limit Levels			Measured Noise Level *
Time Period	Action Level	Limit Level	Time : 22:45 – 23:00 hrs on 21 st December 2010
19:00–23:00 hrs Normal weekday	1 complaint	60dB(A)	$L_{eq(5\text{ min})}$ reading
			1 st 2 nd 3 rd
			59.0 dB(A) 63.2 dB(A) 60.4 dB(A)
* façade measurement			
Possible Reason for Action or Limit Level Non-compliance:			
An exceedance in Limit Level was recorded during night-time noise monitoring at M5a on 21 st December 2010.			
From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0940-10.			
A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 6 th November 2010 from 23:00 to 23:15 hrs. All PMEs listed under the CNP No. GW-RS0940-10 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 60.5dB (A), which already exceeded the Limit Level of 45dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 54.4dB(A) to 70.2dB(A).			
Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive and helicopters fly over head.			
Actions taken/ to be taken:			
As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.			

Inspected by : Ruby Law


Title : Environmental Technician



Date : 24th December 2010

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 24th December 2010

Sent to: Engineer's Representative, Contractor, EPD & IEC

Contract No. DC/2007/24			
Harbour Area Treatment Scheme Stage 2A			
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun			
Notification of Environmental Quality Limit Exceedance			Notification No.: 034
Date of Notification: 24 th December 2010			
Works Inspected: Data collected from night time (between 23:00-07:00 hrs of next day) noise monitoring on 21 st December 2010			
Noise Monitoring Location: M5a — near entrance of Chuk Lam Ming Tong			
Parameter: Noise - $L_{eq(5 \text{ min})}$			
Action & Limit Levels			Measured Noise Level *
Time Period	Action Level	Limit Level	Time : 23:00 – 23:15 hrs on 21 st December 2010
23:00–07:00 hrs Normal weekday	1 complaint	45dB(A)	$L_{eq(5 \text{ min})}$ reading
			1 st 2 nd 3 rd
			61.7 dB(A) 63.6 dB(A) 57.3 dB(A)
* façade measurement			
Possible Reason for Action or Limit Level Non-compliance:			
An exceedance in Limit Level was recorded during night-time noise monitoring at M5a on 21 st December 2010.			
From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0940-10.			
A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 6 th November 2010 from 23:00 to 23:15 hrs. All PMEs listed under the CNP No. GW-RS0940-10 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 60.5dB (A), which already exceeded the Limit Level of 45dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 54.4dB(A) to 70.2dB(A).			
Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive and helicopters fly over head.			
Actions taken/ to be taken:			
As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.			

Inspected by : Ruby Law


Title : Environmental Technician



Date : 24th December 2010

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 24th December 2010

Sent to: Engineer's Representative, Contractor, EPD & IEC

APPENDIX N

SUMMARY RECORDS OF SITE INSPECTIONS

1 December 2010

Aberdeen PTW

Notes / Issues Recorded On Site: General Housekeeping: 1. Water accumulated in works area near.(Photo 2)
Corrective Actions – Mitigation Measures Implemented or Proposed (if any): Previous Environmental Site Inspection Checklist – Report No. 101124 1. Drip tray was provided to chemical drums.(Photo 1)
Current Environmental Site Inspection Checklist – Report No. 101201 1. To clean accumulated water.

Photo 1: Drip tray was provided to chemical drums



Photo 2: Water accumulated in works area near



Cyberport PTW

Notes / Issues Recorded On Site: Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any): Previous Environmental Site Inspection Checklist – Report No. 101124 1. The tree had been temporary wrapped by sailcloth .(Photo 1)
Current Environmental Site Inspection Checklist – Report No. 101201 Nil.

Photo 1: The tree had been temporary wrapped by sailcloth.



Fung Mat Road Site

Notes / Issues Recorded On Site: Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101124 Nil.
Current Environmental Site Inspection Checklist – Report No. 101201 Nil.

Sandy Bay

Notes / Issues Recorded On Site:
Landscape and Visual Impacts: 1. Damaged tree-protecting fence was found.(Photo 1)
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101124 Nil.
Current Environmental Site Inspection Checklist – Report No. 101201 1. To reinstall the tree-protecting fence.

Photo
1: Damage tree protecting fence was found



Wah Fu PTW

Notes / Issues Recorded On Site: Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any): Previous Environmental Site Inspection Checklist – Report No. 101124 Nil. Current Environmental Site Inspection Checklist – Report No. 101201 Nil.

8 December 2010

Aberdeen PTW

Notes / Issues Recorded On Site:

Nil.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101201

1. Water accumulated in works area was cleared.(Photo 1)

Current Environmental Site Inspection Checklist – Report No. 101208

Nil.

Photos 1 Water accumulated in works area was cleared.



Cyberport PTW

Notes / Issues Recorded On Site:

Landscape and Visual Impacts:

1. An untagged tree near the power box was wrapped by sailcloth. (Photo 1)

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101201

Nil.

Current Environmental Site Inspection Checklist – Report No. 101208

1. The untagged tree near the power box should be fenced properly to provide adequate protection.

Photo 1: An undefined tree wrapped by sailcloth.



Fung Mat Road Site

Notes / Issues Recorded On Site:
General Housekeeping: 1. Some chemical drums were placed improperly.(Photo 1)
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101201 Nil.
Current Environmental Site Inspection Checklist – Report No. 101208 1. The contractor is recommended watering works area regularly. 2. To place chemical drums in chemical storage.

Photos 1
& 2:

Some chemical drums were placed improperly



Sandy Bay

Notes / Issues Recorded On Site:

Air Quality:

1. Part of site boundary without metal hoarding was found.(photo 1)

Landscape and Visual Impacts:

1. Construction materials were stored too close to a tree next to metal hoarding of the resting area and another tree next to chemical storage.(Photos 3&4)

General Housekeeping:

1. The U-channel was blocked with sediment. (Photo 5)
2. Chemical drums without drip tray were found in 2 locations.(Photos 6 & 7)

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101201

1. Tree-protecting fence was reinstalled.(Photo 2)

Current Environmental Site Inspection Checklist – Report No. 101208

2. According to the Contractor, a gate will be installed at the location of site boundary without hoarding in the future. Therefore, the Contractor is suggested to cover that section of the site boundary (e.g. by sailcloth) temporarily.
3. To move construction materials further away from trees.
4. To clear sediment in U-channel.
5. To provide drip trays for chemical drums.

Photo 1: Part of site boundary without metal hoarding was found



Photo 2: Tree-protecting fence was reinstalled



Photos 3&4: Construction materials were stored too close to a tree next to metal hoarding of the resting area and another tree next to chemical storage.



Photo 5: The U-channel was blocked with sediment

Photos 6&7: Chemical drums without drip tray were found in 2 locations



Photo 7: Chemical drums without drip tray



Wah Fu PTW

Notes / Issues Recorded On Site:
Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101124
Nil.
Current Environmental Site Inspection Checklist – Report No. 101201
1. The contractor is recommended to pay attention in dust control.

15 December 2010

Aberdeen PTW

<p>Notes / Issues Recorded On Site: General Housekeeping: 1. Accumulated leaves were found in U-channel that behind the fence boundary.(Photo 1)</p> <p>Corrective Actions – Mitigation Measures Implemented or Proposed (if any):</p>
<p>Previous Environmental Site Inspection Checklist – Report No. 101208 Current Environmental Site Inspection Checklist – Report No. 101215 1. To clear the accumulated leaves.</p> <p>Notes / Issues Recorded On Site: General Housekeeping: 2. Accumulated leaves were found in U-channel that behind the fence boundary.(Photo 1)</p>

Photo 1 Accumulated leaves were found in U-channel that behind the fence boundary



Cyberport PTW

<p>Notes / Issues Recorded On Site: Chemical Management: 1. A chemical drum without drip tray was found on site. (Photo 1)</p> <p>Corrective Actions – Mitigation Measures Implemented or Proposed (if any):</p>
<p>Previous Environmental Site Inspection Checklist – Report No. 101208 1. The contractor has agreed to provide protective fencing for a tagged tree on site (not identified in the tree survey) in due course.</p> <p>Current Environmental Site Inspection Checklist – Report No. 101215 1. To provide drip tray to chemical drum.</p>

Photo 1: A chemical drum without drip tray was found



Fung Mat Road Site

Notes / Issues Recorded On Site: General Housekeeping: 1. Some miscellaneous articles were found in drip tray for the compressor.(Photo 2)
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101208 1. Chemical drums were cleared (Photo 1) and placed in chemical storage.
Current Environmental Site Inspection Checklist – Report No. 101215 1. To clear the miscellaneous articles in drip tray.

Photo 1 : Chemical drums were cleared.



Photo 2 : Some miscellaneous articles were found in drip tray for the compressor.



Sandy Bay

Notes / Issues Recorded On Site:

Nil.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101208

1. The site boundary was covered by sailcloth temporarily. (Photo 1) And access gate is to be provided as agreed with the contractor.
2. Construction materials were moved away from a tree next to metal hoarding of the resting area. (Photo 2)
3. Sediment in U-channel was cleared.(Photo 3)
4. Chemical drums were removed.


Current Environmental Site Inspection Checklist – Report No. 101215

Nil.

Photo 1: The site boundary was covered by sailcloth temporarily



Photo 2: Construction materials were moved back on concrete floor.



Wah Fu PTW

Notes / Issues Recorded On Site:

Nil.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101208

Nil.

Current Environmental Site Inspection Checklist – Report No. 101215

Nil.

22 December 2010

Aberdeen PTW

Notes / Issues Recorded On Site: Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101215 1. The accumulated leaves were cleared.
Current Environmental Site Inspection Checklist – Report No. 101222 Nil.

Cyberport PTW

Notes / Issues Recorded On Site: Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101215 1. A chemical drum has been removed.(Photo 1)
Current Environmental Site Inspection Checklist – Report No. 101222 Nil.

Fung Mat Road Site

Notes / Issues Recorded On Site:

Nil.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101215

1. The miscellaneous articles in drip tray were cleared.

Current Environmental Site Inspection Checklist – Report No. 101222

Nil.

Sandy Bay PTW

Notes / Issues Recorded On Site:

Chemical / Fuel Storage Area:

1. A chemical drum without drip tray was found.(Photo 1)

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101215

Nil.

Current Environmental Site Inspection Checklist – Report No. 101222

1. According to contractor, sand bags will be provided temporarily since chemical will be used shortly.

Photo 1: A chemical drum without drip tray was found



Wah Fu PTW

<p>Notes / Issues Recorded On Site: Nil.</p>
<p>Corrective Actions – Mitigation Measures Implemented or Proposed (if any): Previous Environmental Site Inspection Checklist – Report No. 101215 Nil. Current Environmental Site Inspection Checklist – Report No. 101222 Nil.</p>

29 December 2010

Aberdeen PTW

<p>Notes / Issues Recorded On Site: General Housekeeping: 1. Rubbish was found near site hoarding boundary.(Photo 1) 2. Accumulated leaves were found in PTW. (Photo 2) Chemical Storage: 1. Some chemical drums without drip tray were found.(Photo 3) Air Quality : 1. The shelter of the mixing plant was not properly covered.(Photo 4)</p>
<p>Corrective Actions – Mitigation Measures Implemented or Proposed (if any): Previous Environmental Site Inspection Checklist – Report No. 101222 Nil. Current Environmental Site Inspection Checklist – Report No. 101229 General Housekeeping: 1. To clear rubbish and accumulation leaves. Chemical Storage: 1. To provide drip tray to chemical drums. Air Quality : 1. The Contractor was reminded to cover the mixer plant properly.</p>

Photo 1 Rubbish was found near site hoarding boundary



Photo 2 Accumulated leaves were found in PTW



Photo 3 Some chemical drums without drip tray were found.

Photo 4 The shelter of the mixing plant was not properly covered.

not properly covered



Cyberport PTW

Notes / Issues Recorded On Site: Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101222 Nil.
Current Environmental Site Inspection Checklist – Report No. 101229 Nil.

Fung Mat Road Site

Notes / Issues Recorded On Site: Nil.
Corrective Actions – Mitigation Measures Implemented or Proposed (if any):
Previous Environmental Site Inspection Checklist – Report No. 101222 Nil.
Current Environmental Site Inspection Checklist – Report No. 101229 Nil.

Sandy Bay PTW

Notes / Issues Recorded On Site:

Nil.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101222

Nil.

Current Environmental Site Inspection Checklist – Report No. 101229
--

Nil.

Wah Fu PTW

Notes / Issues Recorded On Site:

Nil.

Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

Previous Environmental Site Inspection Checklist – Report No. 101222

Nil.

Current Environmental Site Inspection Checklist – Report No. 101229
--

Nil.