MONTHLY EM&A REPORT

Gammon Construction Limited

Contract No. DC/2007/23
Harbour Area Treatment Scheme
Stage 2A
Construction of Sewage
Conveyance System from North
Point to Stonecutters Island:
Fourteenth Monthly EM&A Report

February 2011

Environmental Resources Management

21/F Lincoln House 979 King's Road Taikoo Place Island East, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

MONTHLY EM&A REPORT

Gammon Construction Limited

Contract No. DC/2007/23
Harbour Area Treatment Scheme
Stage 2A
Construction of Sewage
Conveyance System from North
Point to Stonecutters Island:
Fourteenth Monthly EM&A Report

February 2011

Reference 0104887



Our ref KMY/AFK/FY/TK/T261332/22.01/L-0157

т 2828 5757

E Anne.Kerr@mottmac.com.hk

Your ref -

CE/Harbour Area Treatment Scheme Drainage Services Department Sewage Services Branch Harbour Area Treatment Scheme Division 5/F, Western Magistracy, 2A Pokfulam Road, Hong Kong

> 16 February 2011 By Fax (2833 9162) and Post

Attn: Mr. Danny Tang

Dear Sir,

Agreement No. CE 8/2009(EP)
Harbour Area Treatment Scheme (HATS) Stage 2A
Independent Environmental Checker for Construction Phase – Investigation

Contract no. DC/2007/23

Construction of Sewage Conveyance System from North Point to Stonecutters Island Condition 4.4 – Submission of Monthly EM&A Report for January 2011 (no. 14)

I refer to the Monthly EM&A Report certified by ETL and received on 15 February 2011 via email. Pursuant to Condition 4.4 of Environmental Permit No. EP-322/2008/E, I hereby verify the captioned Report.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Dr. Anne F Kerr

Independent Environmental Checker

c.c. AECOM Mr. Y H Fung By email
Gammon Mr. Max Ko By email
ERM Ms. Winnie Ko By email

CONTENTS

1	INTRODUCTION	1
1.1	PURPOSE OF THE REPORT	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	5
2.1	BACKGROUND AND GENERAL SITE DESCRIPTION	5
2.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED SUBMISSIONS	6
2.3	PROJECT ORGANISATION	7
3	NORTH POINT PRODUCTION AND DROP SHAFTS	8
3.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	8
3.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	8
3.3	ENVIRONMENTAL MONITORING REQUIREMENTS	9
3.3.1	Air Quality Monitoring	9
3.3.2	Noise Monitoring	12
3.3.3	Cultural Heritage	14
3.3.4	Landscape and Visual Monitoring	14
3.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	
3.5	MONITORING RESULTS	15
3.5.1		15 15
	Air Quality Noise	
3.5.2		15
3.5.3	Landscape and Visual	16
3.5.4	Cultural Heritage	16
3.5.5	Waste Management	16
3.6	ENVIRONMENTAL SITE INSPECTION	17
3.7	ENVIRONMENTAL NON-CONFORMANCE	18
3.7.1	Summary of Monitoring Exceedance	18
3.7.2	Summary of Environmental Non-Compliance	19
3.7.3	Summary of Environmental Complaint	19
3.7.4	Summary of Environmental Summon and Successful Prosecution	19
3.8	FUTURE KEY ISSUES	19
3.8.1	Key Issues for the Coming Months	19
3.8.2	Monitoring Schedule for the Next Month	20
3.8.3	Construction Programme for the Next Month	20
4	WAN CHAI EAST PRODUCTION AND DROP SHAFTS	21
4.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	21
4.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	21
4.3	ENVIRONMENTAL MONITORING REQUIREMENTS	22
4.3.1	Air Quality Monitoring	22
4.3.2	Noise Monitoring	25
4.3.3	Cultural Heritage	27
4.3.4	Landscape and Visual Monitoring	27
4.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	27
4.5	MONITORING RESULTS	27
4.5.1	Air Quality	27

4.5.2	Noise	28
4.5.3	Landscape and Visual	28
4.5.4	Cultural Heritage	28
4.5.5	Waste Management	28
4.6	ENVIRONMENTAL SITE INSPECTION	29
4.7	ENVIRONMENTAL NON-CONFORMANCE	<i>30</i>
4.7.1	Summary of Monitoring Exceedance	30
4.7.2	Summary of Environmental Non-Compliance	35
4.7.3	Summary of Environmental Complaint	35
4.7.4	Summary of Environmental Summon and Successful Prosecution	35
4.8	FUTURE KEY ISSUES	35
4.8.1	Key Issues for the Coming Month	35
4.8.2	Monitoring Schedule for the Next Month	35
4.8.3	Construction Programme for the Next Month	<i>35</i>
5	CENTRAL DROP SHAFT	36
5.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	36
5.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	36
5.3	ENVIRONMENTAL MONITORING REQUIREMENTS	36
5.3.1	Air Quality Monitoring	36
5.3.2	Noise Monitoring	40
5.3.3	S .	41
5.3.4	Cultural Heritage	41
	Landscape and Visual Monitoring	41
5.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS MONTEODING BEGINNER	
5.5	MONITORING RESULTS	42
5.5.1	Air Quality	42
5.5.2	Noise	42
5.5.3	Landscape and Visual	42
5.5.4	Cultural Heritage	42
5.5.5	Waste Management	43
5.6	ENVIRONMENTAL SITE INSPECTION	44
5.7	ENVIRONMENTAL NON-CONFORMANCE	45
5.7.1	Summary of Monitoring Exceedance	45
5.7.2	Summary of Environmental Non-Compliance	45
5.7.3	Summary of Environmental Complaint	45
5.7.4	Summary of Environmental Summon and Successful Prosecution	45
5.8	FUTURE KEY ISSUES	45
5.8.1	Key Issues for the Coming Month	45
5.8.2	Monitoring Schedule for the Next Month	45
5.8.3	Construction Programme for the Next Month	46
6	SAI YING PUN JUNCTION SHAFT	47
6.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	47
6.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	47
6.3	ENVIRONMENTAL MONITORING REQUIREMENTS	47
6.3.1	Air Quality Monitoring	47
6.3.2	Noise Monitoring	49
6.3.3	Cultural Heritage	50
6.3.4	Landscape and Visual Monitoring	50
6.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	51

6.5	MONITORING RESULTS	51
6.5.1	Air Quality	51
6.5.2	Noise	51
6.5.3	Landscape and Visual	51
6.5.4	Cultural Heritage	51
6.5.5	Waste Management	52
6.6	ENVIRONMENTAL SITE INSPECTION	52
6.7	ENVIRONMENTAL NON-CONFORMANCE	53
6.7.1	Summary of Monitoring Exceedance	53
6.7.2	Summary of Environmental Non-Compliance	53
6.7.3	Summary of Environmental Complaint	53
6.7.4	Summary of Environmental Summon and Successful Prosecution	53
6.8	FUTURE KEY ISSUES	53
6.8.1	Key Issues for the Coming Month	53
6.8.2	Monitoring Schedule for the Next Month	54
6.8.3	Construction Programme for the Next Month	54
7	STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS	55
7.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	55
7.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	<i>55</i>
7.3	ENVIRONMENTAL MONITORING REQUIREMENTS	<i>56</i>
7.3.1	Air Quality Monitoring	<i>56</i>
7.3.2	Noise Monitoring	59
7.3.3	Cultural Heritage	<i>6</i> 1
7.3.4	Landscape and Visual Monitoring	61
7.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	<i>6</i> 2
7.5	MONITORING RESULTS	62
7.5.1	Air Quality	<i>6</i> 2
7.5.2	Noise	<i>6</i> 2
7.5.3	Landscape and Visual	<i>63</i>
7.5.4	Cultural Heritage	<i>63</i>
7.5.5	Waste Management	<i>63</i>
7.6	ENVIRONMENTAL SITE INSPECTION	<i>64</i>
7.7	ENVIRONMENTAL NON-CONFORMANCE	<i>65</i>
7.7.1	Summary of Monitoring Exceedance	<i>65</i>
7.7.2	Summary of Environmental Non-Compliance	<i>65</i>
7.7.3	Summary of Environmental Complaint	<i>65</i>
7.7.4	Summary of Environmental Summon and Successful Prosecution	<i>65</i>
7.8	FUTURE KEY ISSUES	65
7.8.1	Key Issues for the Coming Month	<i>65</i>
7.8.2	Monitoring Schedule for the Next Month	66
7.8.3	Construction Programme for the Next Month	66
8	CONCLUSIONS	67
8.1	NORTH POINT PRODUCTION AND DROP SHAFTS	67
8.2	WAN CHAI EAST PRODUCTION AND DROP SHAFTS	<i>67</i>
8.3	CENTRAL DROP SHAFT	68
8.4	SAI YING PUN JUNCTION SHAFT	<i>68</i>
8.5	STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS	68
8.6	OVERALL	68

LIST OF T	LIST OF TABLES		
Table 2.1	Summary of Environmental Licensing, Notification and Permit Status		
	for the Contract (a)		
Table 2.2	Status of Required Submission for all Sites		
Table 3.1	Summary of Construction Activities Undertaken from 1 to 31 August 2010 at North Point Production and Drop Shafts		
Table 3.2	Summary of Environmental Licensing, Notification and Permit Status at North Point Production and Drop Shafts		
Table 3.3	Construction Phase Air Monitoring Location at North Point Production and Drop Shafts		
Table 3.4	TSP Monitoring Parameter and Frequency		
Table 3.5	TSP Monitoring Equipment for North Point Production and Drop Shafts Sites		
Table 3.6	Action and Limit Levels for Air Quality at North Point Production and Drop Shafts		
Table 3.7	Construction Phase Noise Monitoring Station at North Point Production and Drop Shafts		
Table 3.8	Noise Monitoring Equipment at North Point Production and Drop Shafts		
Table 3.9	Action and Limit Levels for Noise Monitoring at North Point Production and Drop Shafts		
Table 3.10	Quantities of Waste Generated from the Project for all Sites		
Table 3.11	Construction Works to be Undertaken in the Coming Two Months at North Point Production and Drop Shafts		
Table 4.1	Summary of Construction Activities Undertaken from 1 to 31 August 2010 at Wan Chai East Production and Drop Shafts		
Table 4.2	Summary of Environmental Licensing, Notification and Permit Status at Wan Chai East Production and Drop Shafts		
Table 4.3	Construction Phase Air Monitoring Location at Wan Chai East Production and Drop Shafts		
Table 4.4	TSP Monitoring Parameter and Frequency at Wan Chai East Production and Drop Shafts		
Table 4.5	TSP Monitoring Equipment at Wan Chai East Production and Drop Shafts		
Table 4.6	Action and Limit Levels for Air Quality at Wan Chai East Production and Drop Shafts		
Table 4.8	Noise Monitoring Equipment at Wan Chai East Production and Drop Shafts		
Table 4.9	Action and Limit Levels for Noise Monitoring at Wan Chai East Production and Drop Shafts		
Table 4.10	Quantities of Waste Generated from the Project for all Sites		
Table 4.11	Summary of Record of Exceedance at Wan Chai East Production and Drop Shafts		
Table 4.12	Construction Works to be Undertaken in the Coming Two Months at Wan Chai East Production and Drop Shafts		
Table 5.1	Summary of Construction Activities Undertaken from 1 to 31 August 2010 at Central Drop Shaft		
Table 5.2	Summary of Environmental Licensing, Notification and Permit Status		

at Central Drop Shaft

Table 5.3 Construction Phase Air Monitoring Location at Central Drop Shaft

Table 5.4 TSP Monitoring Parameter and Frequency at Central Drop Shaft

Table 5.5 TSP Monitoring Equipment at Central Drop Shaft

Table 5.6 Action and Limit Levels for Air Quality at Central Drop Shaft

Table 5.7 Construction Phase Noise Monitoring Station at Central Drop Shaft

Table 5.8 Noise Monitoring Equipment at Central Drop Shaft

- Table 5.9 Action and Limit Levels for Noise Monitoring at Central Drop Shaft
- Table 5.10 Quantities of Waste Generated from the Project for all Sites
- Table 5.11 Construction Works to be Undertaken in the Coming Two Months at Central Drop Shaft
- Table 6.1 Summary of Construction Activities Undertaken from 1 to 31 August 2010 at Sai Ying Pun Junction Shaft
- Table 6.2 Summary of Environmental Licensing, Notification and Permit Status at Sai Ying Pun Junction Shaft
- Table 6.3 Construction Phase Air Monitoring Location at Sai Ying Pun Junction Shaft
- Table 6.4 TSP Monitoring Parameter and Frequency at Sai Ying Pun Junction Shaft
- Table 6.5 Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft
- Table 6.6 Construction Phase Noise Monitoring Station at Sai Ying Pun Junction Shaft
- Table 6.7 Noise Monitoring Equipment at Sai Ying Pun Junction Shaft
- Table 6.8 Action and Limit Levels for Noise Monitoring at Sai Ying Pun Junction Shaft
- Table 6.9 Quantities of Waste Generated from the Project for all Sites
- Table 6.10 Construction Works to be Undertaken in the Coming Two Months at Sai Ying Pun Junction Shaft
- Table 7.1 Summary of Construction Activities Undertaken from 1 to 31 August 2010 at Stonecutters Island Production and Riser Shafts
- Table 7.2 Summary of Environmental Licensing, Notification and Permit Status at Stonecutters Island Production and Riser Shafts
- Table 7.3 Construction Phase Air Monitoring Location at Stonecutters Island Production and Riser Shafts
- Table 7.4 TSP Monitoring Parameter and Frequency at Stonecutters Island Production and Riser Shafts
- Table 7.5 TSP Monitoring Equipment at Stonecutters Island Production and Riser Shafts
- Table 7.6 Action and Limit Levels for Air Quality at Stonecutters Island Production and Riser Shafts
- Table 7.7 Construction Phase Noise Monitoring Station at Stonecutters Island Production and Riser Shafts
- Table 7.8 Noise Monitoring Equipment at Stonecutters Island Production and Riser Shafts
- Table 7.9 Action and Limit Levels for Noise Monitoring at Stonecutters Island Production and Riser Shaft
- Table 7.10 Quantities of Waste Generated from the Project for all Sites
- Table 7.11 Construction Works to be Undertaken in the Coming Two Months at Stonecutters Island Production and Riser Shafts

LIST OF ANNEXES

Annex A	Location of Works Areas
Annex B	Project Organization Chart and Contact Detail
Annex C	North Point Production and Drop Shaft
Annex C1	Locations of Construction Activities during the Reporting Month
Annex C2	Locations of Air Quality and Noise Monitoring Stations
Annex C3	Monitoring Schedule of the Reporting Month and Next Month
Annex C4	Summary of Implementation Status
Annex C5	24-hour and 1-hour TSP Monitoring Results
Annex C6	Noise Monitoring Results
Annex C7	Cumulative Complaint and Summons/Prosecutions Log
Annex C8	Construction Programme for the Project
Annex D	Wan Chai East Production and Drop Shaft
Annex D1	Locations of Construction Activities during the Reporting Month
Annex D2	Locations of Air Quality and Noise Monitoring Stations
Annex D3	Monitoring Schedule of the Reporting Month and Next Month
Annex D4	Summary of Implementation Status
Annex D5	24-hour and 1-hour TSP Monitoring Results
Annex D6	Noise Monitoring Results
Annex D7	Cumulative Complaint and Summons/Prosecutions Log
Annex D8	Construction Programme for the Project
Annex E	Central Drop Shaft
Annex E1	Locations of Construction Activities during the Reporting Month
Annex E2	Locations of Air Quality and Noise Monitoring Stations
Annex E3	Monitoring Schedule of the Reporting Month and Next Month
Annex E4	Summary of Implementation Status
Annex E5	24-hour and 1-hour TSP Monitoring Results
Annex E6	Noise Monitoring Results
Annex E7	Cumulative Complaint and Summons/Prosecutions Log
Annex E8	Construction Programme for the Project
Annex F	Sai Ying Pun Junction Shaft
Annex F1	Locations of Construction Activities during the Reporting Month
Annex F2	Locations of Air Quality and Noise Monitoring Stations
Annex F3	Monitoring Schedule of the Reporting Month and Next Month
Annex F4	Summary of Implementation Status
Annex F5	24-hour and 1-hour TSP Monitoring Results
Annex F6	Noise Monitoring Results
Annex F7	Cumulative Complaint and Summons/Prosecutions Log
Annex F8	Construction Programme for the Project

Annex G	Stonecutters Island Production and Riser Shaft
Annex G1	Locations of Construction Activities during the Reporting Month
Annex G2	Locations of Air Quality and Noise Monitoring Stations
Annex G3	Monitoring Schedule of the Reporting Month and Next Month
Annex G4	Summary of Implementation Status
Annex G5	24-hour and 1-hour TSP Monitoring Results
Annex G6	Noise Monitoring Results
Annex G7	Cumulative Complaint and Summons/Prosecutions Log
Annex G8	Construction Programme for the Project
Annex H	Calibration Reports for HVSs and Sound Level Meters for All Sites
Annex I	Event / Action Plans for Air Quality, Noise and Landscape and Visual Monitoring
Annex J	Waste Flow Table for All Sites

EXECUTIVE SUMMARY

The construction works of DC/2007/23 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from North Point to Stonecutters Island (the Project) commenced on 1 December 2009. This is the fourteenth monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 to 31 January 2011 in accordance with the EM&A Manual.

North Point Production and Drop Shafts

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

 Shaft sinking and rock blast and pre-excavation grouting at North Point Production Shaft

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour TSP Monitoring at each monitoring station (AM1 and AM2)	5 sets
•	1-hour TSP Monitoring at each monitoring station (AM1 and AM2)	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM1	4 times
•	Construction Noise Monitoring during Restricted Hours at NM1	5 times
•	Joint Environmental Site Inspection	4 times
•	Landscape & Visual Monitoring	1 time

Air Quality

Five sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at each of the designated monitoring stations during the reporting period. No exceedance was recorded during the reporting period.

Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. Five sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 2300 hours on Sundays and public holidays) during reporting month. Exceedances of limit level were recorded during restricted hour on 7 and 21 January 2011.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 3.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 11,815.25 tonnes of inert C&D materials, 107.68 tonnes of non-inert C&D materials, 1,200 liters of chemical waste and 1,191 m³ and 63.46 tonnes of marine deposits requiring types 2 and 3 disposal methods, respectively, were generated for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

Environmental Site Inspection

Four weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 3.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

Rock blast and pre-excavation grouting

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Wan Chai East Production and Drop Shafts

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

 Shaft sinking and rock blast and pre-excavation grouting at Wan Chai East Production Shaft

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour TSP Monitoring at AM3	5 sets
•	1-hour TSP Monitoring at AM3	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM2	4 times
•	Construction Noise Monitoring during Restricted hours at NM2	5 times
•	Joint Environmental Site Inspection	4 times
•	Landscape & Visual Monitoring	1 time

Air Quality

Five sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal weekdays of the reporting period. Five sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 2300 hours on Sundays and public holidays) during reporting month. Exceedances of limit level during restricted hours were recorded on 2, 7, 16, 22 and 30 January 2011.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 4.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in the EM&A Manual.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 11,815.25 tonnes of inert C&D materials, 107.68 tonnes of non-inert C&D materials, 1,200 liters of chemical waste and 1,191 m³ and 63.46 tonnes of marine deposits requiring types 2 and 3 disposal methods, respectively, were generated for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

Environmental Site Inspection

Four weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 4.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Five exceedances of noise limit level during restricted hours were reported at NM2 on 2, 7, 16, 22 and 30 January 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

 Shaft sinking and rock blast and pre-excavation grouting at Wan Chai East Production Shaft



Central Drop Shaft

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

Grouting and pumping test

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour TSP Monitoring at AM4	5 sets
•	1-hour TSP Monitoring at AM4	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM3	4 times
•	Joint Environmental Site Inspection	3 times
•	Landscape & Visual Monitoring	1 time

Air Quality

Five sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. No exceedance was recorded during the reporting period.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 5.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 11,815.25 tonnes of inert C&D materials, 107.68 tonnes of non-inert C&D materials, 1,200 liter of chemical waste and 1,191 m³ and 63.46 tonnes of marine deposits requiring types 2 and 3 disposal methods, respectively, were generated for this Project during the reporting period. Non-inert C&D materials are made up of

general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

Environmental Site Inspection

Three joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 5.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Shaft sinking
- Disposal of marine sediment to assigned dumping locations

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft sinking
- Construction of noise enclosure
- Marine Dumping of excavated marine sediment

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour TSP Monitoring at AM5	5 sets
•	1-hour TSP Monitoring at AM5	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM4	4 times
•	Joint Environmental Site Inspection	3 times
•	Landscape & Visual Monitoring	1 time

Air Quality

Five sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM4 during normal weekdays of the reporting period. No exceedance was recorded during the reporting period.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 6.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 11,815.25 tonnes of inert C&D materials, 107.68 tonnes of non-inert C&D materials, 1,200 liters of chemical waste and 1,191 m³ and 63.46 tonnes of marine deposits requiring

types 2 and 3 disposal methods, respectively, were generated for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

Environmental Site Inspection

Three joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 6.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Construction of noise enclosure
- Shaft sinking

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Stonecutters Island Production and Riser Shafts

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Remedial grouting and shaft sinking at Riser Shaft
- Pretreatment grouting for connecting adit and construction of noise enclosure at Production Shaft

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour TSP Monitoring at AM6	5 sets
•	1-hour TSP Monitoring at AM6	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM5	4 times
•	Construction Noise Monitoring during Restricted Hours at NM5	5 times
•	Joint Environmental Site Inspection	4 times
•	Landscape & Visual Monitoring	1 time

Air Quality

Five sets of 24-hour TSP and fifteen sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

Four sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. Five sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 1900 hours on Sundays and public holidays) during reporting month. No exceedance was recorded during the reporting period.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 7.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 11,815.25 tonnes of inert C&D materials, 107.68 tonnes of non-inert C&D materials, 1,200 liters of chemical waste and 1,191 m³ and 63.46 tonnes of marine deposits requiring types 2 and 3 disposal methods, respectively, were generated for this Project during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging generated was sent to recyclers for recycling.

Environmental Site Inspection

Four weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 7.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Grouting and pumping test, construction of noise enclosure, disposal of marine sediment to assigned dumping locations at Production Shaft;
- Shaft sinking and disposal of marine sediment to assigned dumping locations at Riser Shaft

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Gammon Construction Limited (the Contractor) as an Environmental Team (ET) to undertake Environmental Monitoring and Audit (EM&A) programme for the Contract No. DC/2007/23 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from North Point to Stonecutters Island (the Project).

1.1 Purpose of the Report

This is the Fourteenth EM&A report which summarizes the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 31 January 2011.

1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

Section 1: **Introduction**

details the scope and structure of the report.

Section 2: **Project Information**

summarizes background and scope of the project, site description, project organization and contact details

Section 3: North Point Production and Drop Shafts

• Construction Activities

summarizes the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarizes the environmental documents submissions under the EP condition during the reporting month.

Environmental Monitoring Requirement

summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

Implementation Status on Environmental Mitigation Measures summarizes the implementation of environmental protection

measures during the reporting period.

Monitoring Results

summarizes the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarizes the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarizes the impact forecast and monitoring schedule for the next three months.

Section 4: Wan Chai East Production and Drop Shafts

• Construction Activities

summarizes the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarizes the environmental documents submissions under the EP condition during the reporting month.

• Environmental Monitoring Requirement

summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures

summarizes the implementation of environmental protection measures during the reporting period.

• Monitoring Results

summarizes the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarizes the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarizes the impact forecast and monitoring schedule for the next three months.

Section 5: Central Drop Shaft

• Construction Activities

summarizes the construction activities conducted during the reporting month.

Status of Environmental Approval Documents

summarizes the environmental documents submissions under the EP condition during the reporting month.

• Environmental Monitoring Requirement

summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures summarizes the implementation of environmental protection

summarizes the implementation of environmental protection measures during the reporting period.

Monitoring Results

summarizes the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarizes the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarizes the impact forecast and monitoring schedule for the next three months.

Section 6: Sai Ying Pun Junction Shaft

• Construction Activities

summarizes the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarizes the environmental documents submissions under the EP condition during the reporting month.

Environmental Monitoring Requirement

summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures

summarizes the implementation of environmental protection measures during the reporting period.

Monitoring Results

summarizes the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarizes the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

Future Key Issues

summarizes the impact forecast and monitoring schedule for the next three months.

Section 7: Stonecutters Island Production and Riser Shafts

Construction Activities

summarizes the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarizes the environmental documents submissions under the EP condition during the reporting month.

Environmental Monitoring Requirement

summarizes the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures

summarizes the implementation of environmental protection measures during the reporting period.

• Monitoring Results

summarizes the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarizes the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarizes the impact forecast and monitoring schedule for the next three months.

Section 8: Conclusions

2 PROJECT INFORMATION

2.1 BACKGROUND AND GENERAL SITE DESCRIPTION

The Project comprises the construction of production shafts, drop shafts and riser shaft and approximately 12km of tunnel excavation from North Point via Sai Ying Pun to Stonecutters Island. Shafts vary in depth from 140m and 170m below ground with 10 - 12m diameter. Tunnel face area ranges from 16 m² to 23 m². Embedded drainage pipelines will be installed upon the completion of tunnel excavation.

Construction works to be carried out under this Contract include the following major items:

- construction of sewage conveyance system (SCS) from North Point
 Preliminary Treatment Works (NP PTW) to Stonecutters Island Sewage
 Treatment Works (SCI STW) via Wan Chai East Preliminary Treatment
 Works (WCE PTW), Central Preliminary Treatment Works (CEN PTW) and
 Fung Mat Street Sai Ying Pun (SYP) junction shaft;
- construction of drop shafts at NP PTW, WCE PTW and CEN PTW;
- construction of riser shaft at SCI STW;
- construction of junction shaft at SYP;
- construction of temporary production shafts at NP, WCE and SCI to provide access for the construction of SCS;
- construction of connection channels, pipes, chambers and tunnel connecting the proposed drop shafts / riser shaft to the facilities of the preliminary treatment works / sewage treatment works;
- carrying out survey of existing buildings, taking over of existing and installation of new piezometers and ground settlement markers and subsequent monitoring thereof and vibration monitoring along the alignment of the SCS;
- miscellaneous building, civil, electrical and mechanical works; and
- landscape works.

The potential environmental impacts of the Project have been studied in the "Harbour Area Treatment Scheme (HATS) Stage 2A" (EIAO Register No: AEIAR-121/2008). The EIA was approved on 2 June 2008 under the Environmental Impact Assessment Ordinance (EIAO) and an updated Environmental Permit (EP-322/2008/E) for the works was granted on 24 November 2010. Under the requirements of Condition 4.1 of Environmental Permit EP-322/2008/E,

EM&A programme as set out in the EM&A Manual is required to be implemented.

The construction works of this Project commenced on 1 December 2009 and are scheduled to be completed by 2014.

The general layout plan of the Project is shown in *Annex A*.

2.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED SUBMISSIONS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 2.1*.

Table 2.1 Summary of Environmental Licensing, Notification and Permit Status for the Contract (a)

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-322/2008	Expired on 10 July 2009	 Permit granted on 19 November 2008. Superseded on 10 July
	EP-322/2008/A	Expired on 2 November 2009	2009.Permit granted on 10 July 2009.Superseded on 2 November 2009.
	EP-322/2008/B	Expired on 14 May 2010	 Permit granted on 2 November 2009. Superseded on 14 May 2010.
	EP-322/2008/C	Expired on 14 July 2010	 Permit granted on 14 May 2010 Superseded on 14 July 2010.
	EP-322/2008/D	Expired on 24 November 2010	• Permit granted on 14 July 2010
	EP-322/2008/E	Throughout the Contract	Permit granted on 24 November 2010
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation		04 August 2009 – 06 November 2013	• Reference number for Notification Pursuant to APC (Construction Dust) Regulation: 308136
Marine Dumping Perm	nits		
Type 1 Marine Deposit	EP/MD/10-078	18 March 2010 – 17 September 2010	
	EP/MD/11-068	22 September 2010 – 21 March 2011	
Type 2 Marine Deposit	EP/MD/11-038	28 July 2010 – 27 August 2010	-
	EP/MD/11-086	9 November 2010 – 8 December 2010	

Permit/ Licences/	Reference	Validity Period	Remarks
Notification			
Type 3 Marine	8477	18 February	Superseded by 8771
Deposit		2010 – 17 August	
		2010	
	8771	23 July 2010 – 22	
		January 2011	

Note:

Status of required submissions under the EP during the reporting period is presented in *Table 2.2*.

Table 2.2 Status of Required Submission for all Sites

EP Condition	Submission	Submission Date
Condition 1.11	Notification on Commencement of Construction of	17 November 2009
	the Project	
Condition 2.3	Notification on Management Organization of the	18 September 2009
	Main Construction Company	
Condition 4.3	Submission of Baseline Monitoring Report (final	18 December 2009
	version incorporating comments from EPD)	
Condition 4.4	Submission of Thirteenth Monthly EM&A Report	14 January 2011

2.3 PROJECT ORGANISATION

The project organization chart and contact details are shown in *Annex B*.

⁽a) The status on environmental licensing and permit for each worksite is discussed in the following sections.

3.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 3.1*. The locations of the construction activities are shown in *Annex C1*.

Table 3.1 Summary of Construction Activities Undertaken from 1 to 31 January 2011 at North Point Production and Drop Shafts

Worksite	Construction Activities Undertaken	
Production Shaft	Shaft sinking	
	 Rock blast and pre-excavation grouting 	
Drop Shaft	Nil	

3.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 3.2*.

Table 3.2 Summary of Environmental Licensing, Notification and Permit Status at North Point Production and Drop Shafts

Reference	Validity Period	Remarks
North Point PTW Drop	12 October 2009 -	
Shaft	31 October 2014	
WT00005153-2009		
North Point	9 July 2010 - 31	
Production Shaft	March 2015	
WT00007055-2010		
North Point		
Production Shaft		
5213-153-G2484-01		
North Point PTW Drop		
Shaft		
5213-153-G2483-01		
North Point	30 September	Superseded by GW-
Production Shaft	2010 – 29	RS1050-10
GW-RS0847-10	December 2010	
North Point	26 November	
Production Shaft	2010 – 25 May	
GW-RS1050-10	2011	
North Point PTW Drop	1 February 2010 -	Superseded by GW-
Shaft	31 July 2010	RS0057-10
GW-RS0057-10		
North Point PTW Drop	31 July 2010 – 30	
Shaft	January 2011	
GW-RS0610-10		
	North Point PTW Drop Shaft WT00005153-2009 North Point Production Shaft WT00007055-2010 North Point Production Shaft 5213-153-G2484-01 North Point PTW Drop Shaft 5213-153-G2483-01 North Point Production Shaft GW-RS0847-10 North Point Production Shaft GW-RS1050-10 North Point PTW Drop Shaft GW-RS0057-10 North Point PTW Drop Shaft GW-RS0057-10 North Point PTW Drop	North Point PTW Drop Shaft 31 October 2009 - 31 October 2014 WT00005153-2009 North Point 9 July 2010 - 31 Production Shaft March 2015 WT00007055-2010 North Point Production Shaft 5213-153-G2484-01 North Point PTW Drop Shaft 5213-153-G2483-01 North Point 30 September Production Shaft 2010 - 29 GW-RS0847-10 December 2010 North Point 26 November Production Shaft 2010 - 25 May GW-RS1050-10 2011 North Point PTW Drop Shaft 31 July 2010 - 30 Shaft 31 July 2010 - 30 Shaft January 2011

3.3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the Engineer Representative (ER) and the Independent Environmental Checker (IEC). Due to security issue of the High Volume Sampler (HVS) mounted on the existing monitoring location (rooftop of WSD office) especially under adverse weather conditions, an alternative location which is one floor below the existing rooftop was identified and agreed by ER and IEC in July 2010.

The construction air quality monitoring stations for this Contract are listed in *Table 3.3* and shown in *Annex C2*.

Table 3.3 Construction Phase Air Monitoring Location at North Point Production and Drop Shafts

Worksite	Construction Air Quality Monitoring Stations			
	ID in	ID	Location	Remark
	EM&A			
	Manual			
North	-	AM1	Chan's Creative School	Access for station setup to
Point			(formerly known as	K.Wah Centre (CM_NP1) and
			Madam Chan Wai Chow	Tin Chiu Street Children's
			Memorial School)	Playground (CM_NP3) was
	CM_NP2	AM2	Hong Kong & Islands	rejected.
			Regional Office, WSD	

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 3.4*). The monitoring programme for this reporting period is shown in *Annex C3*.

Table 3.4 TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and three 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed and located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US

EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 3.5 summarizes the equipment that were deployed for the 24-hour and 1-hour TSP monitoring respectively.

Table 3.5 TSP Monitoring Equipment for North Point Production and Drop Shafts Sites

Monitoring Station	Monitoring Equipment (HVS and Calibrator)		
24-hr and 1-hr TSP			
AM1	GMW GS-2310 (S/N 1808), CM-AIR-43 (S/N 9833620)		
AM2	GMW GS-2310 (S/N 0145), CM-AIR-43 (S/N 9833620)		

Monitoring Methodology

Installation

The setup locations of the HVSs at monitoring stations were listed in *Table 3.3*. All HVSs were free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM1 and AM2;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame.

 The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration records for the HVSs are given in *Annex H*.

Wind Data

The nearest weather station to North Point Production and Drop Shafts is Kai Tak Station. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Kai Tak of the Hong Kong Observatory (HKO) and are presented in *Annex C5*.

Action and Limit Levels

The Action and Limit (A/L) levels have been established and presented in *Table 3.6*.

Table 3.6 Action and Limit Levels for Air Quality at North Point Production and Drop Shafts

Parameter	Air Monitoring Station	Action Level, µgm-3	Limit Level, µgm-3
24-hour TSP	AM1	185	260
	AM2	182	260
1-hour TSP	AM1	340	500
	AM2	352	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

3.3.2 *Noise Monitoring*

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. Construction activities were conducted at restricted hours (1900 – 2300 on all days and 0700 – 2300 on general holidays and Sundays) during the reporting month. As the constraint of Chan's Creative School's schedule (closed from 1900 to 0700 on normal week days and from 0000 to 2400 on public holidays as well as Sundays), the school (noise monitoring station NM1) is not accessible during restricted hours, noise monitoring during restricted hours would be conducted on the pedestrian walkway adjacent to the school boundary along Tin Chiu Street, which was agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in Table 3.7 and is shown in Annex C2.

Table 3.7 Construction Phase Noise Monitoring Station at North Point Production and Drop Shafts

Worksite	Proposed	Construct	ion Noise Monitoring Station		
	ID in	ID	Location	Type of	Remark
	EM&A			Measureme	
	Manual			nt	
North	M1	NM1	Rooftop of Chan's Creative	Façade	0700 to 1900
Point			School (formerly known as		on Monday
			Madam Chan Wai Chow		to Saturday
			Memorial School)		
			Pedestrian walkway adjacent	Façade	Restricted
			to Chan's Creative School		hours (1900 -
			(formerly known as Madam		2300 on all
			Chan Wai Chow Memorial		days and
			School) boundary along Tin		0700 - 2300
			Chiu Street		on general
					holidays and
					Sundays)

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex C3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq~(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq~(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 3.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 3.8 Noise Monitoring Equipment at North Point Production and Drop Shafts

Monitoring Station	M	Monitoring Equipment (Sound Level Metre and Calibrator)	
NM1	•	Calibrator: Rion NC-73 (S/N 10786708) or RION - NC73 (S/N 10997142) or B&K4231 (S/N 2699361)	
	•	Sound Level Meters: Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)	

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Action and Limit Levels

The limit levels for noise monitoring during different monitoring periods are summarized in *Table 3.9*.

Table 3.9 Limit Levels for Noise Monitoring at North Point Production and Drop Shafts

Noise Monitoring	Measurement	Limit Level	Remark
Location	Parameter	(dB(A))	
NM1	$L_{eq(30 mins)}$	70	During normal teaching period
	L _{eq(30mins)}	69 (a)	During the school examination period
	L _{eq(30mins)}	75	During school holidays
	L _{eq(5mins)}	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	L _{eq(5mins)}	55	Night-time (2300-0700)

Note:

(a) With reference to the Baseline Monitoring Report, the average $L_{Aeqr,30min}$ measured at NM1 between 0700 and 1900 hours is 69.0 dB(A), exceeding the Limit Level of daytime construction noise during examination periods (65 dB(A)), it will therefore be adopted as the Limit Level during the examination period at NM1.

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

3.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

3.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

3.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex C4*.

3.5 MONITORING RESULTS

3.5.1 Air Quality

A total of five sets of 24-hour and fifteen sets of 1-hour TSP measurements were carried out at AM1 and AM2 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex C5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM1 to AM2 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

3.5.2 *Noise*

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. Five sets of 3 x 5-minute construction noise measurement were carried out during restricted hours (between 0700 and 1900 hours on Sundays and public holidays) during reporting month. The monitoring results together with graphical presentations are presented in *Annex C6*. The local impacts at normal hours during weekdays observed near the monitoring stations of NM1 included traffic noise from King's Road, Java Road and nearby roads; school bell rings; student noise and the construction works by other parties undertaken in the vicinity. The local impacts during restricted hours observed included traffic noise from King's Road, Java Road and nearby roads and the construction works by other parties undertaken in the vicinity.

No exceedances of limit level for noise monitoring during normal working hours were recorded. However, exceedances of the limit level for noise monitoring during restricted hours were recorded on 7 and 21 January 2011 at NM1. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 3.7.1*.

3.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

3.5.4 Cultural Heritage

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

3.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. Marine deposits requiring types 2 and 3 disposal methods were generated. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 3.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 90kg of paper/cardboard packaging was generated during the reporting period. There was no marine deposit requiring type 1 disposal method generated from the Project during the reporting month. Marine deposit requiring types 2 and 3 disposal methods were generated from the Project during the reporting month in which quantities were 1,191 m³ and 63.46 tonnes, respectively.

Table 3.10 Quantities of Waste Generated from the Project for all Sites

Month /	Quantity					
Year	C&D Materials	C&D Materials	Chemical	Marine Do	eposit ^(c)	
	(inert) (a)	(non-inert) (b)	Waste	Type 1	Type 2	Type 3
January 2011	11,815.25	107.68 tonnes	1,200 L	0 m ³	1,191 m ³	63.46
	tonnes					tonnes

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. No inert C&D material was reused in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 90kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (c) No marine deposit requiring type 1 disposal method was generated from the Project during the reporting period. Marine deposits requiring types 2 and 3 disposal methods generated from the Project were disposed of at the East of Sha Chau Contaminated Mud Disposal and SENT Landfill, respectively.

3.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 6, 13, 20 and 27 January 2011. The representative of the IEC joined the site inspection on 27 January 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

Production Shaft

- On 13 January, a drum of chemical was placed on the ground without drip tray. The Contractor was recommended to provide drip tray for the temporary storage of chemicals on site to avoid potential land contamination from accidental spillages. Besides, one empty drum of chemical waste was placed adjacent to the chemical waste cabinet. The empty drum should be stored inside the chemical waste cabinet. Access to the chemical waste cabinet should also be provided and kept tidy. Stagnant water was observed at the southeast corner of the site. Stagnant water should be removed as soon as possible to avoid mosquitoes breeding as part of a good housekeeping practice.
- On 27 January, oil stain was observed on the ground at the production shaft site. It is recommended to clear the oil stain and to dispose of as chemical wastes via licensed collectors. The Contractor was also recommended to investigate the source of the oil stain as soon as possible to avoid future leakages.

Drop Shaft

• On 13 January, stagnant water was observed near the site fencing area. Stagnant water should be removed after raining to prevent water flowing outside of the site.

3.7 ENVIRONMENTAL NON-CONFORMANCE

3.7.1 Summary of Monitoring Exceedance

No exceedance of the A/L Levels of 1-hour and 24-hour TSP were recorded at monitoring stations during the reporting period.

Two exceedances of noise Limit Level during restricted hours were reported at NM1 on 7 and 21 January 2011. Investigations into the incidents were made and concluded that the road traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Table 3.11 Summary of Record of Exceedance at North Point Production and Drop Shafts

Station	Record of Exceedance	Result of Investigation
NM1	Exceedance of Limit Level on 7 January 2011 (23:00 - 23:15)	Observations during the noise monitoring indicated that there were no outdoor construction activities at North Point Production and Drop Shafts. Traffic noise on Java Road was noticed.
		Meanwhile, with reference to the works summary provided by the Contractor, on-going construction works in the production shaft included winder operation and the drilling and splitting of rocks at the Production Shaft. All of these activities were conducted within the noise enclosure and were carried out according to the Construction Noise Permits (CNP GW-RS0847-10 and GW-RS0610-10). No work was conducted at the drop shaft.
		The range of baseline noise level ($L_{eq,5 \text{ min}}$) at NM1, which comprises predominantly contributions from road traffic noise, during the period of 2300 to 0700 hrs during nighttime was 56.2 to 76.6 dB(A).
		Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site.

Station	Record of Exceedance	Result of Investigation
NM1	Exceedance of Limit Level on 21 January 2011 (23:00 -23:15)	Observations during the noise monitoring indicated that there were no outdoor construction activities at North Point Production and Drop Shafts. Traffic noise on Java Road was noticed.
		Meanwhile, with reference to the works summary provided by the Contractor, major ongoing work at the Production Shaft included operation in the Tally Room and gas testing. No noisy works were conducted during the time of monitoring. All works were carried out according to the Construction Noise Permits (CNP GW-RS0847-10 and GWRS0610-10). No work was conducted at the drop shaft.
		The range of baseline noise level ($L_{eq,5~min}$) at NM1, which comprises predominantly contributions from road traffic noise, during the period of 2300 to 0700 hrs during nighttime was 56.2 to 76.6 dB(A).
		Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site.

3.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

3.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex C7*.

3.7.4 Summary of Environmental Summon and Successful Prosecution

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex C7*.

3.8 FUTURE KEY ISSUES

3.8.1 Key Issues for the Coming Months

Works to be undertaken for the coming two monitoring periods are summarized in *Table 3.12*.

Table 3.12 Construction Works to be Undertaken in the Coming Two Months at North Point Production and Drop Shafts

Work to be taken

• Rock blast and pre-excavation grouting

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

3.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex C3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

3.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex C8*.

4 WAN CHAI EAST PRODUCTION AND DROP SHAFTS

4.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 4.1*. The locations of the construction activities are shown in *Annex D1*.

Table 4.1 Summary of Construction Activities Undertaken from 1 to 31 January 2011 at Wan Chai East Production and Drop Shafts

Worksite	Construction Activities Undertaken	
Production Shaft	Shaft sinking	
	 Rock blast and pre-excavation grouting 	
Drop Shaft	-	

4.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 4.2*.

Table 4.2 Summary of Environmental Licensing, Notification and Permit Status at Wan Chai East Production and Drop Shafts

Permit/ Licences/	Reference	Validity Period	Remarks
Notification			
Wastewater	Wan Chai East	13 July 2010 - 31	
Discharge License	Production Shaft and	October 2014	
	Drop Shaft		
	WT00007023-2010		
Chemical Waste	Wan Chai East		
Producer Registration	Production Shaft and		
	Drop Shaft		
	5213-135-G2308-03		
Construction Noise	Wan Chai East Drop	20 January 2010 -	Superseded by GW-
Permit	Shaft	19 July 2010	RS0618-10
	GW-RS0041-10		
	Wan Chai East Drop	20 July 2010 - 18	
	Shaft	January 2011	
	GW-RS0618-10	•	
	Wan Chai East	17 August 2010 –	Superseded by GW-
	Production Shaft	11 February 2011	RS0971-10
	GW-RS0728-10		
	Wan Chai East		
	Production Shaft	2010 – 30 April	
	GW-RS0971-10	2011	

4.3 ENVIRONMENTAL MONITORING REQUIREMENTS

4.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 4.3* and shown in *Annex D2*.

Table 4.3 Construction Phase Air Monitoring Location at Wan Chai East Production and Drop Shafts

Worksite	Construction Air Quality Monitoring Station			
	ID in	ID	Location	Remark
	EM&A			
	Manual			
Wan Chai	-	AM3	Rooftop of Wan Chai East	The rooftop of Society for the
East			PTW	Prevention of Cruelty to
				Animals building (CM_WC1)
				was crowded with existing
				facilities (eg water tanks) that
				setup of HVSs for baseline
				monitoring is not feasible.

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 4.4*). The monitoring programme for this reporting period is shown in *Annex D3*.

Table 4.4 TSP Monitoring Parameter and Frequency at Wan Chai East Production and Drop Shafts

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 4.5 summarizes the equipment that was deployed for the 24-hour and 1-hour TSP monitoring.

Table 4.5 TSP Monitoring Equipment at Wan Chai East Production and Drop Shafts

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM3	GMW GS-2310 (S/N 0481), CM-AIR-43 (S/N 9833620)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring stations was listed in *Table 4.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the sampler against gusty wind was provided at AM3;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;

- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame.
 The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather station to Wan Chai East Production and Drop Shafts is located at King's Park. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station

at King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex D5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 4.6*.

Table 4.6 Action and Limit Levels for Air Quality at Wan Chai East Production and Drop Shafts

Parameter	Air Monitoring Station	Action Level, µgm ⁻³	Limit Level, µgm ⁻³
24-hour TSP	AM3	181	260
1-hour TSP	AM3	355	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

4.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 4.7* and is shown in *Annex D2*.

Table 4.7 Construction Phase Noise Monitoring Station at Wan Chai East Production and Drop Shafts

Worksite	Construction Noise Monitoring Station				
	ID in	ID	Location	Type of	Remark
	EM&A			Measurement	
	Manual				
Wan Chai East	-	NM2	Rooftop of Hyde Building	Façade	 No guaranteed access for equipment set-up due to no caretaker of Kei Wah Building (M2) Alternative location, NM2, is located next to Kei Wah Building and is also the background noise monitoring
					station in the HATS2A EIA study.

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex D3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq\,(30\text{min})}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq\,(5\text{min})}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 4.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 4.8 Noise Monitoring Equipment at Wan Chai East Production and Drop Shafts

Monitoring Station	Mo	Monitoring Equipment (Sound Level Metre and Calibrator)	
NM2	•	Calibrator: Rion NC-73 (S/N 10786708) or RION - NC73 (S/N 10997142) or B&K4231 (S/N 2699361)	
	•	Sound Level Meters: Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)	

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for noise monitoring during different monitoring periods are summarized in *Table 4.9*.

Table 4.9 Limit Levels for Noise Monitoring at Wan Chai East Production and Drop Shafts

Noise Monitoring	Measurement	Limit Level	Remark
Location	Parameter	(dB(A))	
NM2	Leq(30mins)	75	Normal working hours during
			weekdays
	L _{eq(5mins)}	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	L _{eq(5mins)}	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

4.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

4.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

4.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex D4*.

4.5 MONITORING RESULTS

4.5.1 Air Quality

A total of five sets of 24-hour and fifteen sets of 1-hour TSP measurements were carried out at AM3 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex D5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM3 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

4.5.2 *Noise*

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal working hours in weekdays of the reporting period. No exceedances of limit level for noise monitoring during normal working hours were recorded.

Five sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 2, 7, 16, 21 and 30 January 2011 during reporting month. All noise levels recorded during restricted hours exceeded the limit level at NM2. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 4.7.1*.

The monitoring results together with graphical presentations are presented in *Annex D6*. The local impacts observed near the monitoring stations of NM2 were traffic noise from Gloucester Road and Hung Hing Road.

4.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

4.5.4 Cultural Heritage

No vibration monitoring is required for this reporting month as blasting of tunnel/shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

4.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. Marine deposits requiring types 2 and 3 disposal methods were generated. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 3.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan

Barging Point and SENT Landfill respectively. 90kg of paper/cardboard packaging was generated during the reporting period. There was no marine deposit requiring type 1 disposal method generated from the Project during the reporting month. Marine deposit requiring types 2 and 3 disposal methods were generated from the Project during the reporting month in which quantities were 1,191 m³ and 63.46 tonnes, respectively.

Table 4.10 Quantities of Waste Generated from the Project for all Sites

Month /	Quantity					
Year	C&D Materials C&D Materials Chemical Marine Deposit (c)					
	(inert) (a)	(non-inert) (b)	Waste	Type 1	Type 2	Type 3
January 2011	11,815.25	107.68 tonnes	1,200 L	0 m ³	1,191 m ³	63.46
	tonnes					tonnes

Notes:

- (d) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. No inert C&D material was reused in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point.
- (e) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 90kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (f) No marine deposit requiring type 1 disposal method was generated from the Project during the reporting period. Marine deposits requiring types 2 and 3 disposal methods generated from the Project were disposed of at the East of Sha Chau Contaminated Mud Disposal and SENT Landfill, respectively.

4.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 6, 13, 20 and 27 January 2011. The representative of the IEC joined the site inspection on 27 January 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

Production Shaft

- On 13 January, a drain was found blocked near the noise enclosure on site
 and stagnant water was observed at the spot. Materials that blocked the
 drain should be cleared as soon as possible, and any excess water should
 be drained away by the Contractor to avoid mosquito breeding as part of a
 good house-keeping practice.
- On 20 January, chemical drums were placed on the ground without drip tray. The Contractor was recommended to provide drip tray for the temporary storage of chemicals on site to avoid potential land contamination from accidental spillages.

Drop Shaft

- On 13 January, stagnant water was observed near the site fencing area. Stagnant water should be removed after raining to prevent water flowing outside of the site.
- On 20 January, the fencing of a retained tree on site was observed to be damaged. The Contractor was recommended to repair fencing for retained trees to ensure the no-trespass zone is clearly defined and therefore avoiding potential damages to retained trees from works.
- On 27 January, soil was piled up without covering by sheets at the northern boundary of the drop shaft site. In order to avoid wind-blown dust generated and site runoffs in rainy weather, the soil should be temporarily stored away the site boundary or drainage and covered with tarpaulin sheets.

4.7 ENVIRONMENTAL NON-CONFORMANCE

4.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour TSP and 24-hour TSP were recorded at monitoring station during the reporting period.

Five exceedances of noise limit level during restricted hours were reported at NM2 on 2, 7, 16, 21 and 30 January 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Table 4.11 Summary of Record of Exceedance at Wan Chai East Production and Drop Shafts

Chatian	Record of Exceedance	Docult of Investigation
NM2	Exceedance of Limit Level on 2 January 2011 (10:07 - 10:22)	Observations during the noise monitoring indicated that there were no major outdoor construction activities at Wan Chai East Production and Drop Shafts but the continued traffic noise on Gloucester Road was the dominant noise sources attributable to the measurement results.
		With reference to the works summary provided by the Contractor, the works being undertaken at Wan Chai East Production Shaft during the monitoring period was cutting, welding and partial installation of catwalk at the overhead gantry. These construction works were carried out inside the noise enclosed area. At the Wan Chai East Drop Shaft, works undertaken during the monitoring period includes formwork erection for multi part cover and installation of safety net surrounding the staircase platform to the Drop Shaft. All works were carried out according to the Construction Noise Permits (CNP GW-RS1045-10 and GW-RS0971-10).
		The average baseline noise level ($L_{eq.5 min}$) at NM2, which comprises predominantly contributions from road traffic noise, during the period of 0700 to 2300 hrs of general holidays (including Sundays) was 71.2 dB (A) (with the range being 68.6 to 76.8 dB(A)).
		Based on the above, the exceedance observed was considered attributable to the road traffic noise in the vicinity of the Site.

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 7 January 2011 (23:15 -23:30)	Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts but the continued traffic noise on Gloucester Road was the dominant noise sources attributable to the measurement results.
		With reference to the works summary provided by the Contractor, the works being undertaken at Wan Chai East Production Shaft during the monitoring period was mucking out of blasted face and storage of soil in enclosure, welding, winder operation and other maintenance works. These construction works were carried out inside the noise enclosed area. At the Wan Chai East Drop Shaft, no work was undertaken during the monitoring period and all works were carried out according to the Construction Noise Permits (CNP GW-RS1045-10 and GW-RS0971-10).
		The range of baseline noise level ($L_{\rm eq,5~min}$) at NM2, which comprises predominantly contributions from road traffic noise, during the period of 2300 to 0700 hrs during nighttime was 62.5 to 75.3 dB(A).
		Based on the above, the exceedance observed was considered attributable to the road traffic noise in the vicinity of the Site.

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 16 January 2011 (10:00 -10:15)	Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts but the continued traffic noise on Gloucester Road was the dominant noise sources attributable to the measurement results.
		With reference to the works summary provided by the Contractor, the works being undertaken at Wan Chai East Production Shaft during the monitoring period was winder operation, hoisting of drill equipment and water pumping. These construction works were carried out inside the noise enclosure. At the Wan Chai East Drop Shaft, works undertaken during the monitoring period includes application of liquid protective membrane to fencing by hand tools and all works were carried out according to the Construction Noise Permits (CNP GW-RS1045-10 and GW-RS0971-10).
		The average baseline noise level ($L_{eq,5min}$) at NM2, which comprises predominantly contributions from road traffic noise, during the period of 0700 to 2300 hrs of general holidays (including Sundays) was 71.2 dB (A) (with the range being 68.6 to 76.8 dB(A)).

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 22 January 2011 (00:45 - 01:00)	Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts but the continued traffic noise on Gloucester Road was also attributable to the measurement results.
		With reference to the works summary provided by the Contractor, the works being undertaken at Wan Chai East Production Shaft during the monitoring period was winder operation, clean up of blast holes, shotcrete testing and other maintenance work. These construction works were carried out inside the noise enclosure. No works were carried out at the Wan Chai East Drop Shaft.
		The average baseline noise level ($L_{eq,5~min}$) at NM2, which comprises predominantly contributions from road traffic noise, during the period of 0700 to 2300 hrs of general holidays (including Sundays) was 71.2 dB (A) (with the range being 68.6 to 76.8 dB(A)).
		Based on the above, road traffic noise on
		Gloucester Road was the dominant noise source
		and such minor contract works would only
		contribute very limited noise levels. It is therefore
		believed that the exceedance observed is considered attributable to the road traffic noise in
		the vicinity of the Site.
NM2	Exceedance of Limit Level on 30 January 2011 (10:45 - 11:00)	Observations during the noise monitoring indicated that there were no outdoor construction activities at Wan Chai East Production and Drop Shafts but the continued traffic noise on Gloucester Road was also attributable to the measurement results.
		With reference to the works summary provided by the Contractor, the works being undertaken at Wan Chai East Production Shaft during the monitoring period was cable greasing work. These construction works were carried out inside the noise enclosure. Clearance of U-channels near the site entrance was also conducted manually. No works were carried out at the Wan Chai East Drop Shaft.
		The average baseline noise level ($L_{eq,5~min}$) at NM2, which comprises predominantly contributions from road traffic noise, during the period of 0700 to 2300 hrs of general holidays (including Sundays) was 71.2 dB (A) (with the range being 68.6 to 76.8 dB(A)).
		Based on the above, road traffic noise on Gloucester Road was the dominant noise source and such minor contract works would only contribute very limited noise levels. It is therefore believed that the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site.

4.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

4.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex D7*.

4.7.4 Summary of Environmental Summon and Successful Prosecution

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex D7*.

4.8 FUTURE KEY ISSUES

4.8.1 Key Issues for the Coming Month

Works to be undertaken for the coming two monitoring periods are summarized in *Table 4.12*.

Table 4.12 Construction Works to be Undertaken in the Coming Two Months at Wan Chai East Production and Drop Shafts

Work to be taken

Production Shaft

- Shaft sinking at Wan Chai East Production Shaft
- Rock blast and pre-excavation grouting at Wan Chai East Production Shaft

Drop Shaft

nil

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

4.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex D3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

4.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex D8*.

CENTRAL DROP SHAFT

5

5.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 5.1*. The location of the construction activities is shown in *Annex E1*.

Table 5.1 Summary of Construction Activities Undertaken from 1 to 31 January 2011 at Central Drop Shaft

Cor	Construction Activities Undertaken		
•	Grouting and pumping test		

5.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 5.2*.

Table 5.2 Summary of Environmental Licensing, Notification and Permit Status at Central Drop Shaft

Permit/ Licences/	Reference	ference Validity Period	
Notification			
Wastewater Discharge	Central PTW Drop Shaft	09 October 2009 -	
License	WT0005131-2009	31 October 2014	
Chemical Waste	Central PTW Drop Shaft		
Producer Registration	5213-115-G2347-06		

5.3 ENVIRONMENTAL MONITORING REQUIREMENTS

5.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 5.3* and shown in *Annex E2*.

Table 5.3 Construction Phase Air Monitoring Location at Central Drop Shaft

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A Manual	ID	Location	Remark
Central	-	AM4	A Location within the DSD Central PTW	 Access to Sheung Wan Fire Station (CM_C1) was rejected. All possible locations along Connaught Road West and Connaught Road East have been exhausted and no suitable location is identified due to rejection by the premise owner, security reason, without guaranteed access or inaccessible. AM4 is the alternative location.

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 5.4*). The monitoring programme for this reporting period is shown in *Annex E3*.

Table 5.4 TSP Monitoring Parameter and Frequency at Central Drop Shaft

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 5.5 summarizes the equipment that was deployed for the 24-hour and 1-hour TSP monitoring.

Table 5.5 TSP Monitoring Equipment at Central Drop Shaft

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM4	GMW GS-2310 (S/N 9315), CM-AIR-43 (S/N 9833620)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring stations was listed in *Table 5.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM4;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

<u>Preparation of Filter Papers</u>

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame.
 The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;

- the flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather stations to Central Drop Shaft are located at King's Park and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex E5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 5.6*.

Table 5.6 Action and Limit Levels for Air Quality at Central Drop Shaft

Parameter	Air Monitoring Station	Action Level, µgm-3	Limit Level, µgm-3
24-hour TSP	AM4	211	260
1-hour TSP	AM4	393	500

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

5.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring locations for this Contract are listed in *Table 5.7* and are shown in *Annex E2*.

Table 5.7 Construction Phase Noise Monitoring Station at Central Drop Shaft

Worksite	Construction Noise Monitoring Station				
	ID in	ID	Location	Type of	Remark
	EM&A			Measurement	
	Manual				
Central	-	NM3	Rooftop of	Façade	Chi Cheung Building
			Goldfield Building		(M4) is not accessible.

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex E3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq~(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq~(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 5.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 5.8 Noise Monitoring Equipment at Central Drop Shaft

Monitoring Station	Mo	Monitoring Equipment (Sound Level Metre and Calibrator)		
NM3	•	Calibrator: Rion NC-73 (S/N 10786708) or RION - NC73 (S/N 10997142) or B&K4231 (S/N 2699361)		
	•	Sound Level Meters: Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)		

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarized in *Table 5.9*.

Table 5.9 Action and Limit Levels for Noise Monitoring at Central Drop Shaft

Noise Monitoring	Measurement	Limit Level	Remark
Location	Parameters	(dB(A))	
NM3	L _{eq(30mins)}	75	Normal working hours during
			weekdays
	L _{eq(5mins)}	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	L _{eq(5mins)}	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

5.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

5.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

5.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex E4*.

5.5 MONITORING RESULTS

5.5.1 Air Quality

A total of five sets of 24-hour and fifteen sets of 1-hour TSP measurements were carried out at AM4 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex E5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM4 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

5.5.2 *Noise*

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. The monitoring results together with graphical presentations are presented in *Annex E6*. The local impacts observed near the monitoring stations of NM3 were traffic noise from Connaught Road Central.

No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

5.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

5.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

5.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. Marine deposits requiring types 2 and 3 disposal methods were generated. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 3.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 90kg of paper/cardboard packaging was generated during the reporting period. There was no marine deposit requiring type 1 disposal method generated from the Project during the reporting month. Marine deposit requiring types 2 and 3 disposal methods were generated from the Project during the reporting month in which quantities were 1,191 m³ and 63.46 tonnes, respectively.

Table 5.10 Quantities of Waste Generated from the Project for all Sites

Month /	Quantity					
Year	C&D Materials	C&D Materials	Chemical	Marine De	eposit (c)	
	(inert) (a)	(non-inert) (b)	Waste	Type 1	Type 2	Type 3
January 2011	11,815.25	107.68 tonnes	1,200 L	0 m ³	1,191 m ³	63.46
	tonnes					tonnes

Notes:

- (g) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. No inert C&D material was reused in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point.
- (h) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 90kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (i) No marine deposit requiring type 1 disposal method was generated from the Project during the reporting period. Marine deposits requiring types 2 and 3 disposal methods generated from the Project were disposed of at the East of Sha Chau Contaminated Mud Disposal and SENT Landfill, respectively.

5.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 6, 13 and 20 January 2011. Due to the scheduled SSEMC meeting on 27 January 2011 immediately after the joint inspection, inspection was not arranged for the Central site on 27 January 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

- On 13 January, protective fencing around a retained tree near the south eastern corner of site was observed to be damaged. The Contractor was recommended to repair the fencing as soon as possible to ensure the no trespass zone for the retained tree is clearly defined and therefore avoiding potential damages to retained trees from works.
- On 20 January, the general waste skip near the site entrance was observed to be full. The Contractor was recommended to arrange collection of general waste as soon as possible to avoid accumulation on site.

5.7 ENVIRONMENTAL NON-CONFORMANCE

5.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour TSP and 24-hour TSP were recorded at monitoring station during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring station during the reporting period.

5.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

5.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex E7*.

5.7.4 Summary of Environmental Summon and Successful Prosecution

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex E7*.

5.8 FUTURE KEY ISSUES

5.8.1 Key Issues for the Coming Month

Works to be undertaken for the coming two monitoring periods are summarized in *Table 5.11*.

Table 5.11 Construction Works to be Undertaken in the Coming Two Months at Central Drop Shaft

Work to be taken

- Shaft sinking
- Disposal of marine sediment to assigned dumping locations

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

5.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex E3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

5.8.3 Construction Programme for the Next Month The most updated construction programme for the Project is presented in Annex E8.

6 SAI YING PUN JUNCTION SHAFT

6.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 6.1*. The location of the construction activities is shown in *Annex F1*.

Table 6.1 Summary of Construction Activities Undertaken from 1 to 31 January 2011 at Sai Ying Pun Junction Shaft

Construction Activities Undertaken

- Shaft sinking
- Construction of noise enclosure
- Marine Dumping of excavated marine sediment

6.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 6.2*.

Table 6.2 Summary of Environmental Licensing, Notification and Permit Status at Sai Ying Pun Junction Shaft

Permit/ Licences/	Reference	Validity Period	Remarks
Notification			
Wastewater Discharge	Sai Ying Pun Junction	11 June 2010 - 31	
License	Shaft	October 2014	
	WT00006884-2010		
Chemical Waste	Sai Ying Pun Junction		
Producer Registration	Shaft		
	5213-112-G2347-05		
Construction Noise	Sai Ying Pun Junction	14 July 2010 - 13	Superseded by GW-
Permit	Shaft	January 2011	RS0605-10
	GW-RS0585-10		
	Sai Ying Pun Junction	16 November 2010 –	
	Shaft	15 May 2011	
	GW-RS0605-10		

6.3 ENVIRONMENTAL MONITORING REQUIREMENTS

6.3.1 Air Quality Monitoring

Due to contractual arrangements, air quality monitoring was implemented by the Environmental Team of Contract No. *DC*/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Stonecutters Island.

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 6.3* and shown in *Annex F2*.

Table 6.3 Construction Phase Air Monitoring Location at Sai Ying Pun Junction Shaft

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A ID Location Remark			Remark
	Manual			
Fung Mat Street	CM_FM1	AM5	Western Wholesale Food Market	-

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 6.4*). The monitoring programme provided by *Contract No. DC/2007/24 – Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun* for this reporting period is shown in *Annex F3*.

Table 6.4 TSP Monitoring Parameter and Frequency at Sai Ying Pun Junction Shaft

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

Wind Data Monitoring

The nearest weather stations to Sai Ying Pun Junction Shaft are located at King's Park Station and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex F5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 6.5*.

Table 6.5 Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft

Parameter	Air Monitoring Station	Action Level, µgm-3	Limit Level, µgm-3
24-hour TSP	AM5	188	260
1-hour TSP	AM5	332	500

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

6.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 6.6* and is shown in *Annex F2*.

Table 6.6 Construction Phase Noise Monitoring Station at Sai Ying Pun Junction Shaft

Worksite	Construction Noise Monitoring Station				
	ID in EM&A	ID	Location	Type of Measurement	Remark
	Manual				
Fung Mat	M3	NM4	Rooftop of Block A,	Façade	-
Road			Kwan Yick Building		
			Phase III		

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex F3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq~(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq~(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 6.7*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 6.7 Noise Monitoring Equipment at Sai Ying Pun Junction Shaft

Monitoring Station	Me	Monitoring Equipment (Sound Level Metre and Calibrator)		
NM4	•	Calibrator: Rion NC-73 (S/N 10786708) or RION - NC73 (S/N 10997142) or B&K4231 (S/N 2699361)		
	•	Sound Level Meters: Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)		

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarized in *Table 6.8*.

Table 6.8 Limit Levels for Noise Monitoring at Sai Ying Pun Junction Shaft

Noise Monitoring	Measurement	Limit Level	Remark
Location	Parameter	(dB(A))	
NM4	L _{eq(30mins)}	75	Normal working hours during
			weekdays
	L _{eq(5mins)}	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	L _{eq(5mins)}	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

6.3.3 Cultural Heritage

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

6.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

6.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex F4*.

6.5 MONITORING RESULTS

6.5.1 Air Quality

A total of five sets of 24-hour and fifteen sets of 1-hour TSP measurements were carried out at AM5 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex F5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM5 were mainly associated with vehicle emissions.

No exceedances of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

6.5.2 *Noise*

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM4 during normal weekdays of the reporting period. The monitoring results together with graphical presentations are presented in *Annex F6*. The local impacts observed near the monitoring stations of NM4 were traffic noise from Connaught Road West.

No exceedance of Limit Level of construction noise was recorded during normal working hours during the reporting period.

6.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

6.5.4 Cultural Heritage

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

6.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. Marine deposits requiring types 2 and 3 disposal methods were generated. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 3.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 90kg of paper/cardboard packaging was generated during the reporting period. There was no marine deposit requiring type 1 disposal method generated from the Project during the reporting month. Marine deposit requiring types 2 and 3 disposal methods were generated from the Project during the reporting month in which quantities were 1,191 m³ and 63.46 tonnes, respectively.

Table 6.10 Quantities of Waste Generated from the Project for all Sites

Month /	Quantity						
Year	C&D Materials	C&D Materials	Chemical	Chemical Marine Deposit (c)			
	(inert) (a)	(non-inert) (b)	Waste	Type 1	Type 2	Type 3	
January 2011	11,815.25	107.68 tonnes	1,200 L	0 m ³	1,191 m ³	63.46	
	tonnes					tonnes	

Notes:

- (j) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. No inert C&D material was reused in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point.
- (k) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 90kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (l) No marine deposit requiring type 1 disposal method was generated from the Project during the reporting period. Marine deposits requiring types 2 and 3 disposal methods generated from the Project were disposed of at the East of Sha Chau Contaminated Mud Disposal and SENT Landfill, respectively.

6.6 ENVIRONMENTAL SITE INSPECTION

Joint site inspections were conducted by the representatives of the Contractor, Engineer and the ET on 6, 13 and 20 January 2011. Due to the scheduled SSEMC meeting on 27 January 2011 immediately after the joint inspection,

inspection was not arranged for the SYP site on 27 January 2011. There was no non-compliance recorded during the site inspections.

Major findings observed during the reporting period were summarized as follows:

- On 13 January, marine sediments were observed in the excavated soil pile
 near the shaft area. The Contractor immediately mobilized workers to
 remove marine sediments from the soil pile. The Contractor was
 recommended to implement proper sorting of excavated soil and marine
 sediments at all times. Storage, handling and disposal of marine
 sediments should strictly follow the methodology as stated in the method
 statement prepared by the Contractor.
- On 20 January, the access to the chemical waste storage was blocked by construction equipment. The Contractor was recommended to clear the access to the chemical waste storage as soon as possible for easy mobilization of any chemical wastes to the storage on site.

6.7 ENVIRONMENTAL NON-CONFORMANCE

6.7.1 Summary of Monitoring Exceedance

No exceedances of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring stations during the reporting period.

6.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

6.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex F7*.

6.7.4 Summary of Environmental Summon and Successful Prosecution

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex F7*.

6.8 FUTURE KEY ISSUES

6.8.1 Key Issues for the Coming Month

Works to be undertaken for the coming two monitoring periods are summarized in *Table 6.10*.

Table 6.10 Construction Works to be Undertaken in the Coming Two Months at Sai Ying Pun Junction Shaft

Work to be taken

- Construction of noise enclosure
- Shaft sinking

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

6.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex F3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

6.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex F8*.

7 STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS

7.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 7.1*. The locations of the construction activities are shown in *Annex G1*.

Table 7.1 Summary of Construction Activities Undertaken from 1 to 31 January 2011 at Stonecutters Island Production and Riser Shafts

Construction Activities Undertaken

Riser Shaft

- Remedial grouting
- Shaft sinking

Production Shaft

- Pretreatment grouting for connecting adit
- Construction of noise enclosure

7.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 7.2*.

Table 7.2 Summary of Environmental Licensing, Notification and Permit Status at Stonecutters Island Production and Riser Shafts

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater	Stonecutters Island	11 August 2010 - 31	
Discharge License	Production Shaft and	October 2014	
	Riser Shaft		
	WT00005069-2009		
Chemical Waste	Stonecutters Island		
Producer Registration	Production Shaft and		
	Riser Shaft		
	5213-269-G2449-07		
Construction Noise	Stonecutters Island	16 September 2010 -	Superceded by GW-
Permit	Production Shaft and	15 March 2011	RW0971-10
	Riser Shaft		
	GW-RW0470-10		
	Stonecutters Island	1 November 2010 - 30	
	Production Shaft and	April 2011	
	Riser Shaft		
	GW-RW0971-10		

7.3 ENVIRONMENTAL MONITORING REQUIREMENTS

7.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 7.3* and shown in *Annex G2*.

Table 7.3 Construction Phase Air Monitoring Location at Stonecutters Island Production and Riser Shafts

Worksite	Construct	ion Air Ç	Quality Monito	ring Station
	ID in	ID	Location	Remark
	EM&A Manual			
SCISTW	-	AM6	Works Site Boundary	 Power Access supply for operation of HVS was not feasible to the rooftop of Government Dockyard Offices (CM_SCI1). For COSCO HIT Terminal (CM_SCI2), access application was verbally rejected. Club House (CM_SCI3) is blocked by a high building which will deteriorate the dust levels during measurement. Work Site Boundary (near Ngong Shuen Chau Barracks Group 2 (CM_SCI4) was designed for the HATS2A Disinfection Facilities works and the station is separated by a small hill. Baseline dust monitoring data measured under HATS2A – Provision of Disinfection Facilities at SCISTW will also be obtained for the establishment of the action level for the impact monitoring.

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 7.4*). The monitoring programme for this reporting period is shown in *Annex G3*.

Table 7.4 TSP Monitoring Parameter and Frequency at Stonecutters Island Production and Riser Shafts

Parameter	Frequency
24-hour TSP	Once in every 6 days
1-hour TSP	3 times in every 6 days

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 7.5 summarizes the equipment that was deployed for the 24-hour and 1-hour TSP monitoring.

Table 7.5 TSP Monitoring Equipment at Stonecutters Island Production and Riser Shafts

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM6	GMW GS-2310 (S/N 1254), CM-AIR-43 (S/N 9833620)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring station was listed in *Table 7.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM6;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame.
 The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring

equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather station to Stonecutters Island Production and Riser Shafts is located at Tsing Yi. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Tsing Yi of the Hong Kong Observatory (HKO) and are presented in *Annex G5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 7.6*. The baseline air monitoring data (24-hr and 1-hr TSP average) measured under *HATS2A – Provision of Disinfection Facilities at SCISTW* (DF) is also included to establish the Action Level at AM6.

Table 7.6 Action and Limit Levels for Air Quality at Stonecutters Island Production and Riser Shafts

Parameter	Air Monitoring Station	Action Level, µgm ⁻³	Limit Level, µgm ⁻³
24-hour TSP	AM6 (with 24-hr TSP data from	196	260
	DF project)		
1-hour TSP	AM6 (with 1-hr TSP data from	346	500
	DF project)		

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

7.3.2 *Noise Monitoring*

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were rejected or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 7.7* and is shown in *Annex G2*.

Table 7.7 Construction Phase Noise Monitoring Station at Stonecutters Island Production and Riser Shafts

Worksite	Constructi	ion Noise	Monitoring Station		
	ID in	ID	Location	Type of	Remark
	EM&A			Measurement	
	Manual				
SCISTW	-	NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary	Free-Field (3dB(A) was added to the measured results)	 Access to FSD Fire Rescue and Diving Training Centre (M11) was rejected. NM5 is located next to the original proposed location.

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex G3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq~(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq~(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 7.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 7.8 Noise Monitoring Equipment at Stonecutters Island Production and Riser Shafts

Monitoring Station	Mo	Monitoring Equipment (Sound Level Metre and Calibrator)				
NM5	•	Calibrator: Rion NC-73 (S/N 10786708) or RION - NC73 (S/N 10997142) or B&K4231 (S/N 2699361)				
	•	Sound Level Meters: Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)				

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB. A correction of +3dB(A) was made to the free field measurement at NM5.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarized in *Table 7.9*.

Table 7.9 Limit Levels for Noise Monitoring at Stonecutters Island Production and Riser Shaft

Noise Monitoring	Measurement	Limit Level	Remark
Location	Parameter	(dB(A))	
NM5	L _{eq(30mins)}	75	Normal working hours during
			weekdays
	L _{eq(5mins)}	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	L _{eq(5mins)}	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

7.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

7.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

7.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarized in *Annex G4*.

7.5 MONITORING RESULTS

7.5.1 Air Quality

A total of five of 24-hour and fifteen sets of 1-hour TSP measurements were carried out at AM6 during the reporting period. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex G5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM6 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

7.5.2 *Noise*

A total of four sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. No exceedances of limit level for noise monitoring during normal working hours were recorded.

Construction work was also conducted on public holidays and Sundays in this reporting month. Five sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 1900 hours on Sundays and public holidays) on 2, 9, 16, 23 and 30 January 2011 during the reporting month. No exceedance of Limit Level of construction noise was recorded during normal working hours and restricted hours during the reporting period.

The monitoring results together with graphical presentations are presented in *Annex G6*. The local impacts observed near the monitoring stations of NM5 included operations at the Government Dockyard, other construction sites activities and traffic within the SCISTW in the vicinity.

7.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

7.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

7.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. Marine deposits requiring types 2 and 3 disposal methods were generated. Reference has been made on the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 3.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 90kg of paper/cardboard packaging was generated during the reporting period. There was no marine deposit requiring type 1 disposal method generated from the Project during the reporting month. Marine deposit requiring types 2 and 3 disposal methods were generated from the Project during the reporting month in which quantities were 1,191 m³ and 63.46 tonnes, respectively.

Table 7.10 Quantities of Waste Generated from the Project for all Sites

Month /	Quantity					
Year	C&D Materials C&D Materials Chemical Marine Dep					
	(inert) (a)	(non-inert) (b)	Waste	Type 1	Type 2	Type 3
January 2011	11,815.25	107.68 tonnes	1,200 L	0 m ³	1,191 m ³	63.46
	tonnes					tonnes

Notes:

- (m) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. No inert C&D material was reused in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point.
- (n) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and 90kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period.
- (o) No marine deposit requiring type 1 disposal method was generated from the Project during the reporting period. Marine deposits requiring types 2 and 3 disposal methods generated from the Project were disposed of at the East of Sha Chau Contaminated Mud Disposal and SENT Landfill, respectively.

7.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 6, 13, 20 and 27 January 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarized as follows:

Riser Shaft

- On 6 January, access to chemical waste storage was observed to be blocked.
 The Contractor was recommended to clear up a path to provide proper access to the chemical waste storage.
- On 27 January, stagnant water was observed at the northeastern edge of the
 riser shaft site. The water should be cleared immediately to avoid
 overflowing to outside works boundary and to prevent the mosquitoes
 breeding as part of a good housekeeping practice.

Production Shaft

- On 6 January, the sedimentation tank was observed to be quite full of sand. The Contractor was recommended to clear up the sand and sediments inside the tank.
- On 13 January, the sedimentation well near the noise enclosure was observed to be full of water. The Contractor was advised to remove soil and mud accumulated in the well as soon as possible to avoid site

discharge from overflowing across the works area. Two drums of chemicals were placed on the ground near the sedimentation tank without drip tray. The Contractor was recommended to provide drip tray for the temporary storage of chemicals on site to avoid causing potential land contamination as a result of accidental spillages.

• On 20 January, part of the protection fencing for retained trees near the noise enclosure was damaged. The fencing for the retained tree adjacent to the access road was also missing. The Contractor was recommended to repair/provide fencing for retained trees to ensure the no-trespass zone is clearly defined and therefore avoiding potential damages to retained trees from works. Two drums of chemicals were placed on the ground near the sedimentation tank without drip tray. The Contractor was recommended to provide drip tray for the temporary storage of chemicals on site to avoid causing potential land contamination as a result of accidental spillages.

7.7 ENVIRONMENTAL NON-CONFORMANCE

7.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour TSP and 24-hour TSP were recorded at monitoring station during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring stations during the reporting period.

7.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

7.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex G7*.

7.7.4 Summary of Environmental Summon and Successful Prosecution

No summon was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex G7*.

7.8 FUTURE KEY ISSUES

7.8.1 Key Issues for the Coming Month

Works to be undertaken for the coming two monitoring periods are summarized in *Table 7.11*.

Table 7.11 Construction Works to be Undertaken in the Coming Two Months at Stonecutters Island Production and Riser Shafts

Work to be taken

Production Shaft

- Grouting and pumping test
- Construction of noise enclosure
- Disposal of marine sediment to assigned dumping locations

Riser Shaft

- Shaft sinking
- Disposal of marine sediment to assigned dumping locations

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

7.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex G3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

7.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex G8*.

8 CONCLUSIONS

The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 January 2011 in accordance with EM&A Manual and the requirement under EP-322/2008/E. The conclusions for different sites are summarised below.

8.1 NORTH POINT PRODUCTION AND DROP SHAFTS

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring stations during the reporting period.

Two exceedances of the noise limit level during restricted hours were reported at NM1 on 7 and 21 January 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.2 WAN CHAI EAST PRODUCTION AND DROP SHAFTS

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

Five exceedances of the noise limit level during restricted hours were reported at NM2 on 2, 7, 16, 22 and 30 January 2011. Investigations into the incidents were made and concluded that the traffic noise in the vicinity of the Project was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.3 CENTRAL DROP SHAFT

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

No exceedances of Limit Levels for construction noise were recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.4 SAI YING PUN JUNCTION SHAFT

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

No exceedances of Limit Levels for construction noise were recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.

There was no complaint or summon/prosecution received during the reporting period.

8.5 STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS

No exceedances of Action and Limit Levels of 24-hour TSP and 1-hour TSP were recorded at the air quality monitoring station during the reporting period.

No exceedances of Limit Levels for construction noise were recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.


There was no complaint or summons/prosecution received during the reporting period.

8.6 OVERALL

The ET will keep track of the EM&A programme to monitor compliance of environmental requirements and verify the proper implementation of the necessary mitigation measures.

Annex A

Locations of Works Areas



FILE: 0104887h5 DATE: 17/05/2010

General Layout Plan of HATS Stage 2A


Resources Management



Annex B


Project Organization Chart and Contact Detail


Project Organization



Annex C

North Point Production and Drop Shafts





Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM1 - Chan's Creative School Monitoring Month : January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	,					1-Jan
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
		1-hr and 24-hr Monitoring				
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
					1-hr and 24-hr Monitoring	
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
				1-hr and 24-hr Monitoring		
30-Jan	31-Jan					

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			1-hr and 24-hr Monitoring	Chinese New Year Holiday	Chinese New Year Holiday	
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday						1-hr and 24-hr Monitoring
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
					1-hr and 24-hr Monitoring	
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
				1-hr and 24-hr Monitoring		
27-Feb	28-Feb					

Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM2 - Hong Kong & Islands Regional Office, WSD
Monitoring Month : January 2011

	montoring month. Sundary 2011					
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
		1-hr and 24-hr Monitoring				
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
					1-hr and 24-hr Monitoring	
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
				1-hr and 24-hr Monitoring		
30-Jan	31-Jan					

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			1-hr and 24-hr Monitoring			
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
					1-hr and 24-hr Monitoring	
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
				1-hr and 24-hr Monitoring		
27-Feb	28-Feb					

Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM1 - Chan's Creative School

Monitoring Month: January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring			Noise Monitoring (night time)	
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
	Noise Monitoring					
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
Noise Monitoring (during daytime of sundays/ public holidays)					Noise Monitoring (daytime + night time)	
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
				Noise Monitoring		
30-Jan	31-Jan					
Noise Monitoring (during daytime of sundays/ public holidays)						

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			Noise Monitoring	Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday	Noise Monitoring					
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
					Noise Monitoring	
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
				Noise Monitoring		
27-Feb	28-Feb					

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase	Environmental i Totection Measures	Location/ Infinig	Status
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	The following watering measures for specific site would be required to control the fugitive dust impacts:	All work sites / during construction	$\sqrt{}$
	 watering twice per day within the worksites at North Point PTW; and 		
	 watering 8 times per day within worksites at the SCS works area at North Point. 		
Operational Phase			
Air Quality	Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual. • Screens should be cleaned regularly to remove any accumulated	All work sites / during construction	NA. Measures not required until commencement of operational phase
	organic debris		
	 Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape 		
	 Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers regularly 		
	 Frequent sludge withdrawal from tanks is necessary to prevent the production of gases 		
	Sludge cake should be transferred to closed containersSludge containers should be flushed with water regularly		
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW / during operational phase	
Construction Phase	V	•	
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 	All work sites / during construction	
Construction Phase Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94	All work sites / during construction	√
	Construction Site Drainage should be adopted where applicable.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	$\sqrt{}$
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing saltwater intakes.		
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	$\sqrt{}$
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	$\sqrt{}$
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures I	Location/ Timing	Status
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction	$\sqrt{}$
•	Waste Disposal Ordinance. The Code of Practice on the Packaging,	_	
	Labelling and Storage of Chemical Wastes published under the Waste		
	Disposal Ordinance details the requirements to deal with chemical		
	wastes.		
	General requirements are given as follows:		
	 Suitable containers should be used to hold the chemical wastes to 		
	avoid leakage or spillage during storage, handling and transport.		
	 Chemical waste containers should be suitably labelled, to notify and 		
	warn the personnel who are handling the wastes, to avoid accidents.		
	 Storage area should be selected at a safe location on site and adequate 		
	space should be allocated to the storage area.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	V
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below should be adopted where applicable.		
	The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.		
	 Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. 		
	 Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. 		
	 Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. 		
	 Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. 		
	 Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Phase			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Construction Phase			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	√
Waste	All waste materials should be segregated into categories covering: • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill.	All work sites / during the construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Vaste	 Recommendations to achieve waste reduction include: Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	√ V
Waste	 Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	1

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	1
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	Δ
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste Construction Phase	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√
Landscape & Visual	Topsoil, where identified, should be stripped and stored for re-use in	All the works areas, PTWs and SCISTW/	2
	 the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	during the construction period	
Operational Phase	•		
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/during the construction period	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly	Identified historical buildings/structures	NA. Vibration monitoring
	followed.	as mentioned in Tables 15.8 and 15.9.	has not been launched during
		During blasting for tunnel, shafts,	the reporting period.
		effluent conveyance system and	
		disinfection	
		facilities in the vicinity of the buildings/	
		structures	
	Monitoring of vibration limits shall be conducted and reported as a	Identified historical buildings/structures	
	requirement of EM&A programme	as mentioned in Tables 15.8 and 15.9.	has not been launched during
		During blasting for tunnel, shafts,	the reporting period.
		effluent conveyance system and	
		disinfection	
		facilities in the vicinity of the buildings/	
		structures	

Remark:

- $\sqrt{}$ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex C5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM1

	Start	Finish	Weather	TSP Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Wind Speed *	Sampler	Filter	
Date	Time	Time		(µg/m³)	(μg/m³)	(µg/m³)	Observations / Remarks	(℃)	(m/s)	ID	ID	
4-Jan-11	10:05	11:05	Cloudy	112	340	500	Construction work in progress	13	0-14	1808	7756	
	11:08	12:08	Cloudy	126	340	500	Construction work in progress	13	0-14	1808	7879	
	12:12	13:12	Cloudy	116	340	500	Construction work in progress	13	0-14	1808	7882	
10-Jan-11	10:00	11:00	Sunny	121	340	500	Construction work in progress	13	0-19	1808	7885	
	11:03	12:03	Sunny	119	340	500	Construction work in progress	13	0-19	1808	7887	
	12:06	13:06	Sunny	114	340	500	Construction work in progress	13	0-19	1808	7890	
15-Jan-11	9:00	10:00	Sunny	168	340	500	Construction work in progress	13	0-20	1808	7892	
	10:02	11:02	Sunny	161	340	500	Construction work in progress	13	0-20	1808	7894	
	11:06	12:06	Sunny	220	340	500	Construction work in progress	13	0-20	1808	7896	
21-Jan-11	9:40	10:40	Fine	191	340	500	Construction work in progress	14	0-20	1808	7899	
	10:42	11:42	Fine	168	340	500	Construction work in progress	14	0-20	1808	7967	
	11:45	12:45	Fine	149	340	500	Construction work in progress	14	0-20	1808	7970	
27-Jan-11	9:35	10:35	Sunny	133	340	500	Construction work in progress	16	0-15	1808	7972	
	10:38	11:38	Sunny	119	340	500	Construction work in progress	16	0-15	1808	7974	
	11:42	12:42	Sunny	126	340	500	Construction work in progress	16	0-15	1808	7975	
			Min.	112							·	

 Min.
 112

 Max.
 220

 Average
 143

^{*} Wind Speed data is presented in the Meteorological Data table

Annex C5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results


Station AM2

				TSP					Wind		
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Speed *	Sampler	Filter
Date	Time	Time		(μg/m³)	(μg/m³)	(µg/m³)	Observations / Remarks	(℃)	(m/s)	ID	ID
4-Jan-11	9:50	10:50	Cloudy	135	352	500	Construction work in progress	13	0-14	0145	7757
	10:53	11:53	Cloudy	148	352	500	Construction work in progress	13	0-14	0145	7880
	11:56	12:56	Cloudy	155	352	500	Construction work in progress	13	0-14	0145	7881
10-Jan-11	10:15	11:15	Sunny	174	352	500	Construction work in progress	13	0-19	0145	7886
	11:18	12:18	Sunny	191	352	500	Construction work in progress	13	0-19	0145	7888
	12:23	13:23	Sunny	184	352	500	Construction work in progress	13	0-19	0145	7889
15-Jan-11	9:15	10:15	Sunny	174	352	500	Construction work in progress	13	0-20	0145	7891
	10:18	11:18	Sunny	217	352	500	Construction work in progress	13	0-20	0145	7893
	11:21	12:21	Sunny	187	352	500	Construction work in progress	13	0-20	0145	7895
21-Jan-11	10:00	11:00	Fine	222	352	500	Construction work in progress	14	0-20	0145	7906
	11:03	12:03	Fine	186	352	500	Construction work in progress	14	0-20	0145	7968
	12:06	13:06	Fine	197	352	500	Construction work in progress	14	0-20	0145	7969
27-Jan-11	9:50	10:50	Sunny	154	352	500	Construction work in progress	16	0-15	0145	7971
	10:53	11:53	Sunny	158	352	500	Construction work in progress	16	0-15	0145	7973
	11:56	12:56	Sunny	154	352	500	Construction work in progress	16	0-15	0145	7976


Min. 135 Max. 222 Average 176

^{*} Wind Speed data is presented in the Meteorological Data table

1-hr TSP Levels
AM1 (Chan's Creative School)



1-hr TSP Levels
AM2 (Hong Kong & Island Regional Office, WSD)



Annex C5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM1

Start		Finis	h	Weather	Filter V	Veight (g)		d Time ding	Sampling Time		v Rate (m	n³/min)	TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	$(\mu g/m^3)$	(μg/m ³)	$(\mu g/m^3)$		ID	ID
4-Jan-11	13:55	5-Jan-11	13:55	Cloudy	2.8479	2.9847	12040.03	12064.03	24.00	1.16	1.16	1.16	82	185	260	Construction work in progress	1808	7883
10-Jan-11	13:10	11-Jan-11	13:10	Sunny	2.8297	2.9800	12067.03	12091.03	24.00	1.16	1.16	1.16	90	185	260	Construction work in progress	1808	7902
15-Jan-11	12:10	16-Jan-11	12:10	Sunny	2.8907	3.0501	12094.03	12118.03	24.00	1.16	1.16	1.16	95	185	260	Construction work in progress	1808	7897
21-Jan-11	12:50	22-Jan-11	12:50	Fine	2.8467	3.0024	12121.03	12145.03	24.00	1.16	1.16	1.16	93	185	260	Construction work in progress	1809	7989
27-Jan-11	12:45	28-Jan-11	12:45	Sunny	2.8571	2.9910	12148.03	12172.03	24.00	1.18	1.18	1.18	79	185	260	Construction work in progress	1809	7977

Min. 79
Max. 95
Average 88


24-hour TSP Monitoring Results

Station AM2


Start		Finis	h	Weather	Filter V	Veight (g)	Elapse Rea	d Time ding	Sampling Time	Flow	/ Rate (n	n ³ /min)	TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(μg/m ³)	(μg/m ³)	(μg/m ³)		ID	ID
4-Jan-11	13:00	5-Jan-11	13:00	Cloudy	2.8669	2.9971	12604.93	12628.93	24.00	1.15	1.15	1.15	79	182	260	Construction work in progress	0145	7884
10-Jan-11	13:30	11-Jan-11	13:30	Sunny	2.8806	3.0112	12631.93	12655.93	24.00	1.15	1.15	1.15	79	182	260	Construction work in progress	0145	7901
15-Jan-11	12:25	16-Jan-11	12:25	Sunny	2.8337	3.0112	12658.93	12682.93	24.00	1.15	1.15	1.15	107	182	260	Construction work in progress	0145	7898
21-Jan-11	13:10	22-Jan-11	13:10	Fine	2.8541	3.0177	12685.93	12709.93	24.00	1.15	1.15	1.15	99	182	260	Construction work in progress	0145	7990
27-Jan-11	13:00	28-Jan-11	13:00	Sunny	2.8331	2.9781	12712.93	12736.93	24.00	1.21	1.21	1.21	83	182	260	Construction work in progress	0145	7978

Min. 79
Max. 107
Average 89

24-hr TSP Levels
AM1 (Chan's Creative School)



24-hr TSP Levels
AM2 (Hong Kong & Island Regional Office, WSD)



Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station	ì	
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	1-25	N
1/4/2011	Rainy	13	76-90	1.2	0-14	NE
1/5/2011	Fine	16	71-82	0.0	0-17	E
1/7/2011	Fine	11	55-69	0.0	0-18	N
1/9/2011	Fine	15	46-65	0.0	0-12	E
1/10/2011	Fine	13	46-62	0.0	0-19	N
1/11/2011	Rainy	10	52-74	Trace	0-17	N
1/14/2011	Fine	17	60-81	0.0	0-14	NE
1/15/2011	Fine	13	45-76	0.0	0-20	N
1/16/2011	Fine	11	50-70	0.0	5-25	N
1/17/2011	Fine	12	47-75	0.0	0-17	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-20	NE
1/22/2011	Fine	13	64-75	0.0	0-16	N
1/23/2011	Fine	15	57-80	0.0	0-16	E
1/26/2011	Fine	15	57-84	0.0	0-17	E
1/27/2011	Fine	16	62-85	0.0	0-15	E
1/28/2011	Fine	15	56-86	0.0	0-18	E
1/30/2011	Fine	12	44-59	0.0	0-22	N

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	10-30	E
1/4/2011	Rainy	13	76-90	1.2	1-20	NE
1/5/2011	Fine	16	71-82	0.0	2-21	Е
1/7/2011	Fine	11	55-69	0.0	3-23	NW
1/9/2011	Fine	15	46-65	0.0	0-20	N
1/10/2011	Fine	13	46-62	0.0	0-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-17	NW
1/14/2011	Fine	17	60-81	0.0	0-24	SE
1/15/2011	Fine	13	45-76	0.0	0-26	N
1/16/2011	Fine	11	50-70	0.0	4-31	NE
1/17/2011	Fine	12	47-75	0.0	0-23	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-26	NW
1/22/2011	Fine	13	64-75	0.0	0-18	NW
1/23/2011	Fine	15	57-80	0.0	0-20	SE
1/26/2011	Fine	15	57-84	0.0	0-21	E
1/27/2011	Fine	16	62-85	0.0	0-23	SE
1/28/2011	Fine	15	56-86	0.0	0-24	E
1/30/2011	Fine	12	44-59	0.0	1-21	NE

*	King's Park's data
---	--------------------

Data were not available

			T	sing Yi Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	1-22	E
1/4/2011	Rainy	12	76-90	1.2	2-17	NW
1/5/2011	Fine	16	71-82	0.0	2-15	NW
1/7/2011	Fine	10	55-69	0.0	2-23	NW
1/9/2011	Fine	15	46-65	0.0	0-10	NE
1/10/2011	Fine	13	46-62	0.0	1-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-21	NW
1/14/2011	Fine	17	60-81	0.0	0-15	NW
1/15/2011	Fine	13	45-76	0.0	0-20	NW
1/16/2011	Fine	11	50-70	0.0	3-30	NW
1/17/2011	Fine	13	47-75	0.0	1-14	E
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	13	51-68	0.0	2-24	NW
1/22/2011	Fine	13	64-75	0.0	0-20	NW
1/23/2011	Fine	15	57-80	0.0	0-15	SE
1/26/2011	Fine	15	57-84	0.0	0-12	NW
1/27/2011	Fine	17	62-85	0.0	0-16	S
1/28/2011	Fine	15	56-86	0.0	1-19	SE
1/30/2011	Fine	13	44-59	0.0	2-18	NW

			Gre	en Island Station	1	
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	26-60	N
1/4/2011	Rainy	13	76-90	1.2	15-45	N
1/5/2011	Fine	16	71-82	0.0	13-42	-
1/7/2011	Fine	11	55-69	0.0	15-46	-
1/9/2011	Fine	15	46-65	0.0	0-27	-
1/10/2011	Fine	13	46-62	0.0	0-40	-
1/11/2011	Rainy	10	52-74	Trace	5-44	N
1/14/2011	Fine	17	60-81	0.0	6-32	N
1/15/2011	Fine	13	45-76	0.0	0-45	N
1/16/2011	Fine	11	50-70	0.0	23-47	N
1/17/2011	Fine	12	47-75	0.0	12-42	N
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	5-50	N
1/22/2011	Fine	13	64-75	0.0	15-36	N
1/23/2011	Fine	15	57-80	0.0	11-38	N
1/26/2011	Fine	15	57-84	0.0	3-32	NE
1/27/2011	Fine	16	62-85	0.0	0-34	NE
1/28/2011	Fine	15	56-86	0.0	3-41	NE
1/30/2011	Fine	12	44-59	0.0	2-37	N

[#] less than 24 hourly observations per day

Annex C6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM1

Date	Start Time	End Time	Weather	Noise I	evel (dB(A)), 30 min	Noise Source(s) Source(s)		Remarks	Temp. (°C)	Wind Speed	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90	Observed	Observed			(m/s)	Model / IB	model / IB
4-Jan-11	13:20	13:50	Cloudy	66.4	68.4	63.5	-	Mainly traffic noise	-	13	0.8	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
10-Jan-11	9:25	9:55	Sunny	66.4	68.9	63.0	-	Mainly traffic noise	-	13	0.5	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
21-Jan-11	9:05	9:35	Sunny	66.8	68.9	63.1	Noise from unloading of goods from truck	Mainly traffic noise	-	14	0.5	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
27-Jan-11	9:00	9:30	Sunny	67.0	69.1	63.9	-	Mainly traffic noise	-	16	0.7	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
27-Jan-11	9:00	9:30	Sunny	67.0 66.4	69.1	63.9	-	Mainly traffic noise	-	16	0.7	(S/N	

Max. 67.0


Annex C6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results [1]

Station NM1


Date	Start	End Time	Weather	Noise	level (dB(A)), 5 min	Major Construction	Other Noise	Remarks	Temp. (°C)	Wind	Noise Meter	Calibrator
Date	Time	Ena Time	weather	Leq	L10	L90	Noise Source(s)	Source(s)	Remarks	remp. (*C)	Speed	Model / ID	Model / ID
	15:44	15:49	Cloudy	67.9	68.6	66.9			-				
<u>_</u>	15:49	15:54	Cloudy	70.5	70.8	69.8			-				
_	15:54	15:59	Cloudy	62.7	63.3	62.5	Noise from nearby		-			RION- NL31	RION - NC73
2-Jan-11	15:44	15:59	Cloudy	68.1	68.5	67.3	playgroud	Traffic noise	Average results during 15 min monitoring	15	0.6	(S/N 00983400)	(S/N 10997142)
	23:00	23:05	Fine	63.6	65.4	57.4			-				
	23:05	23:10	Fine	61.9	64.1	57.2			-				
	23:10	23:15	Fine	64.2	65.4	56.0			-			RION- NL31	RION - NC73
7-Jan-11	23:00	23:15	Fine	63.3	65.0	56.9	- Mainly tra	Mainly traffic noise	Average results during 15 min monitoring	11	0.8	(S/N 00983400)	(S/N 10997142)
	11:35	11:40	Sunny	66.9	68.7	61.0			-				
	11:40	11:45	Sunny	65.3	68.3	61.3			-				
	11:45	11:50	Sunny	67.4	68.5	60.6	Noise from pearby		-			RION- NL31	RION - NC73
16-Jan-11	11:35	11:50	Sunny	66.6	68.5	61.0	res	Average results during 15 min monitoring	11	1.6	(S/N 00983400)	(S/N 10997142)	
	23:00	23:05	Fine	62.7	63.8	58.0			-				
	23:05	23:10	Fine	62.0	63.9	58.9			-				
	23:10	23:15	Fine	60.2	61.9	57.3			-			RION- NL31	RION - NC73
21-Jan-11	23:00	23:15	Fine	61.8	63.3	58.1	-	Mainly traffic noise	Average results during 15 min monitoring	14	0.5	(S/N 00410224)	(S/N 10997142)
	11:35	11:40	Sunny	66.7	68.9	61.2			-				
	11:40	11:45	Sunny	66.3	68.5	61.4			-				
	11:45	11:50	Sunny	67.0	68.2	61.6		Traffic noise,	-		0.5	RION- NL31	RION - NC73
30-Jan-11	11:35	11:50	Sunny	66.7	68.5	61.4		passer-by and nearby playground	Average results during 15 min monitoring	ults during 15 min		(S/N 00410224)	(S/N 10997142)
			Min.	60.2									
			Max.	70.5									

^[1] No class was held at the school during the measurement period on 2, 7, 16, 21 and 30 January 2011.



Remark:

 $\,$ - $\,$ 70dB(A) was adopted as the Limit Level during school normal teaching period in the reporting period




Romark.


- No class was held at the school during the measurement period on 2, 7, 16, 21 and 30 January 2011.

Annex C7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
Overall Total	0	0




Start Date 31JUL09 Sheet 1 of 1 Early Bar 15JAN15 Finish Date Date Revision Checked Approved Habour Area Treatment Scheme Stage 2A Progress Bar Data Date 20JAN10 Contract No. DC/2007/23 - Construction of Sewage Critical Activity Run Date 01FEB10 09:20 Conveyance from North Point to Stonecutters Island Gammon **Programme Annex C8 Construction Programme for the Project** © Primavera Systems, Inc.




Activity	Activity	Orig	Early	Early	%		2010			2011		2012	2013	2014
ID	Description	Dur	Start	Finish	Comp									
NPDS1525	NPDS: Waterproof & Insta Multi-Part Cover of CC	6	27NOV12	03DEC12	0								INPDS: Waterproof & Insta	Multi-Part Cover of CC
NPDS1540	NPDS: Backfill	3	04DEC12	06DEC12	0	11 11	1111		11111		1 1 1		INPDS: Backfill	
liscellaneous	Works	, ,	VC		27.					1 1 1 1 1 1				
		400	v		191	11 13	i i i i		10.10		1 1 1	111111		
NPDS2010	NPDS: Install E&M Services	18	14FEB13	06MAR13	0	11 13			1717				NPDS: Install E&M	Services
NPDS2020	NPDS: Reinstatement & Clear DS Area	12	07MAR13	20MAR13	0	11 81			1311		1 1 1		NPDS: Reinstater	ment & Clear DS Area
NPDS2025	NPDS: Complete All Works at NP DS(KD-05)	0		20MAR13	0	11 13			133.13		1 1 18		NPDS: Complete	e All Works at NP DS(KD-05
NPDS2030	NPDS: Landscaping & Planting Works	60	21MAR13*	19MAY13	0	11 11	1111		133.13	3 151 1 1 1	1 1 1	11111	NPDS: Lands	scaping & Planting Works
NPDS2040	NPDS: Period of Establishment Works	360	20MAY13	14MAY14	0	11 11	1111		11111	1 11 1 11	NPDS:	Period of Es	stablishment Works	
NPDS2050	NPDS: End of Establishment Period	0		14MAY14	0	111 (11	111	(11)	1111		1 110	100	NPDS: End of Establis	hment Period

Annex D

Wan Chai East Production and Drop Shafts





Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Air Quality & Noise Monitoring Stations (Wan Chai East) File: EM&A and proposed station\0104887_Wan Chai_NMAM.mxd Date: 03/03/2010

Management



Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM3 - Wan Chai East PTW Monitoring Month : January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
			1-hr and 24-hr Monitoring			
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
		1-hr and 24-hr Monitoring				
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
					1-hr and 24-hr Monitoring	
30-Jan	31-Jan					

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			1-hr and 24-hr Monitoring	Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday		1-hr and 24-hr Monitoring				
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
					1-hr and 24-hr Monitoring	
27-Feb	28-Feb					

Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM2 - Hyde Building

Monitoring Month: January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Sunday	Monday	ruesuay	Wednesday	Thursday	1 Huay	
						1-Jan The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring		Noise Monitoring (night time)	
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
		Noise Monitoring				
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring				Noise Monitoring (night time)	
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
					Noise Monitoring	
30-Jan	31-Jan					
Noise Monitoring (during daytime of sundays/ public holidays)						

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			Noise Monitoring	Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday		Noise Monitoring				
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
	Noise Monitoring					
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
					Noise Monitoring	
27-Feb	28-Feb					

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Type of Impact Construction Phase	Environmental r fotection ineasures	Location/ Tilling	Status
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	 The following watering measures for specific site would be required to control the fugitive dust impacts: watering twice per day within the worksites at Wan Chai East PTW; the barging points should be continuous watering throughout the whole unloading process; and watering 8 times per day within worksites at the SCS works area at Wan Chai East. 	All work sites / during construction	V
Operational Phase			
Air Quality	 Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual. Screens should be cleaned regularly to remove any accumulated organic debris Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers regularly Frequent sludge withdrawal from tanks is necessary to prevent the production of gases Sludge cake should be transferred to closed containers Sludge containers should be flushed with water regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase
Construction Phase			- F
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	$\sqrt{}$

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 	All work sites / during construction	√ V
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	V

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	$\sqrt{}$
	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.		
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	$\sqrt{}$
	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	All work sites / during construction	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction	$\sqrt{}$
•	Waste Disposal Ordinance. The Code of Practice on the Packaging,	Ū	
	Labelling and Storage of Chemical Wastes published under the Waste		
	Disposal Ordinance details the requirements to deal with chemical		
	wastes.		
	General requirements are given as follows:		
	 Suitable containers should be used to hold the chemical wastes to 		
	avoid leakage or spillage during storage, handling and transport.		
	 Chemical waste containers should be suitably labelled, to notify and 		
	warn the personnel who are handling the wastes, to avoid accidents.		
	 Storage area should be selected at a safe location on site and adequate 		
	space should be allocated to the storage area.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	$\sqrt{}$
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below should be adopted where applicable.		
	The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.		
	 Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. 	3	
	 Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. 		
	 Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. 		
	 Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. 		
	 Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Phase			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Construction Phase			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	√
Waste	All waste materials should be segregated into categories covering: • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill.	All work sites / during the construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	 Recommendations to achieve waste reduction include: Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for 	All work sites / during the construction period	V
Waste	 damage or contamination of construction materials. Recommendations for good site practices during construction activities include:- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	V

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	1
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	1
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste Construction Phase	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	V
Landscape & Visual	Topsoil, where identified, should be stripped and stored for re-use in	All the works areas, PTWs and SCISTW/	V
	 the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	during the construction period	
Operational Phase	•		
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/during the construction period	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex D5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results


Station AM3

				TSP					Wind		
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Speed *	Sampler	Filter
Date	Time	Time		(µg/m³)	(µg/m³)	(µg/m³)	Observations / Remarks	(℃)	(m/s)	ID	ID
5-Jan-11	8:45	9:45	Fine	117	355	500	Construction work in progress	16	0-17	0481	0779
	9:48	10:48	Fine	162	355	500	Construction work in progress	16	0-17	0481	0780
	10:52	11:52	Fine	155	355	500	Construction work in progress	16	0-17	0481	0781
11-Jan-11	12:00	13:00	Fine	119	355	500	Construction work in progress	10	0-17	0481	0789
	13:03	14:03	Fine	145	355	500	Construction work in progress	10	0-17	0481	0790
	14:06	15:06	Fine	137	355	500	Construction work in progress	10	0-17	0481	0791
17-Jan-11	12:10	13:10	Sunny	124	355	500	Construction work in progress	12	0-17	0481	0792
	13:12	14:12	Sunny	204	355	500	Construction work in progress	12	0-17	0481	0794
	14:20	15:20	Sunny	155	355	500	Construction work in progress	12	0-17	0481	0801
22-Jan-11	8:15	9:15	Cloudy	165	355	500	Construction work in progress	13	0-16	0481	0802
	9:18	10:18	Cloudy	199	393	500	Construction work in progress	13	0-16	0481	0804
	10:20	11:20	Cloudy	136	355	500	Construction work in progress	13	0-16	0481	0805
28-Jan-11	13:00	14:00	Sunny	109	355	500	Construction work in progress	15	0-18	0481	0806
	14:02	15:02	Sunny	154	355	500	Construction work in progress	15	0-18	0481	0807
	15:05	16:05	Sunny	132	355	500	Construction work in progress	15	0-18	0481	0809
							1 0	-			

Min. 109
Max. 204
Average 148

^{*} Wind Speed data is presented in the Meteorological Data table

1-hr TSP Level AM3 (Wan Chai East PTW)



Annex D5 24-hour and 1-hour TSP Monitoring Results


24-hour TSP Monitoring Results

Station AM3

Start	1	Finis	h	Weather	Filter V	Veight (g)	Elapse Rea		Sampling Time	9		TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter	
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m ³)	(μg/m ³)	(μg/m ³)		ID	ID
5-Jan-11	11:55	6-Jan-11	11:55	Fine	2.8870	3.0444	4224.32	4248.32	24.00	1.13	1.13	1.13	97	181	260	Construction work in progress	0481	0788
11-Jan-11	15:12	12-Jan-11	15:12	Fine	2.8580	2.9573	4251.32	4275.32	24.00	1.13	1.13	1.13	61	181	260	Construction work in progress	0481	0793
17-Jan-11	15:25	18-Jan-11	15:25	Sunny	2.8440	3.0023	4278.32	4302.32	24.00	1.13	1.13	1.13	97	181	260	Construction work in progress	0481	0795
22-Jan-11	11:23	23-Jan-11	11:23	Cloudy	2.8481	2.9744	4305.32	4329.32	24.00	1.13	1.13	1.13	78	181	260	Construction work in progress	0481	0803
28-Jan-11	16:10	29-Jan-11	16:10	Sunny	2.8495	2.9742	4332.32	4356.32	24.00	1.21	1.21	1.21	72	181	260	Construction work in progress	0481	8080

Min. 61
Max. 97
Average 81

24-hr TSP Level AM3 (Wan Chai East PTW)



Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station	ì	
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	1-25	N
1/4/2011	Rainy	13	76-90	1.2	0-14	NE
1/5/2011	Fine	16	71-82	0.0	0-17	E
1/7/2011	Fine	11	55-69	0.0	0-18	N
1/9/2011	Fine	15	46-65	0.0	0-12	E
1/10/2011	Fine	13	46-62	0.0	0-19	N
1/11/2011	Rainy	10	52-74	Trace	0-17	N
1/14/2011	Fine	17	60-81	0.0	0-14	NE
1/15/2011	Fine	13	45-76	0.0	0-20	N
1/16/2011	Fine	11	50-70	0.0	5-25	N
1/17/2011	Fine	12	47-75	0.0	0-17	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-20	NE
1/22/2011	Fine	13	64-75	0.0	0-16	N
1/23/2011	Fine	15	57-80	0.0	0-16	E
1/26/2011	Fine	15	57-84	0.0	0-17	E
1/27/2011	Fine	16	62-85	0.0	0-15	E
1/28/2011	Fine	15	56-86	0.0	0-18	E
1/30/2011	Fine	12	44-59	0.0	0-22	N

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	10-30	E
1/4/2011	Rainy	13	76-90	1.2	1-20	NE
1/5/2011	Fine	16	71-82	0.0	2-21	Е
1/7/2011	Fine	11	55-69	0.0	3-23	NW
1/9/2011	Fine	15	46-65	0.0	0-20	N
1/10/2011	Fine	13	46-62	0.0	0-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-17	NW
1/14/2011	Fine	17	60-81	0.0	0-24	SE
1/15/2011	Fine	13	45-76	0.0	0-26	N
1/16/2011	Fine	11	50-70	0.0	4-31	NE
1/17/2011	Fine	12	47-75	0.0	0-23	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-26	NW
1/22/2011	Fine	13	64-75	0.0	0-18	NW
1/23/2011	Fine	15	57-80	0.0	0-20	SE
1/26/2011	Fine	15	57-84	0.0	0-21	E
1/27/2011	Fine	16	62-85	0.0	0-23	SE
1/28/2011	Fine	15	56-86	0.0	0-24	E
1/30/2011	Fine	12	44-59	0.0	1-21	NE

*	King's Park's data
---	--------------------

Data were not available

			T	sing Yi Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	1-22	E
1/4/2011	Rainy	12	76-90	1.2	2-17	NW
1/5/2011	Fine	16	71-82	0.0	2-15	NW
1/7/2011	Fine	10	55-69	0.0	2-23	NW
1/9/2011	Fine	15	46-65	0.0	0-10	NE
1/10/2011	Fine	13	46-62	0.0	1-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-21	NW
1/14/2011	Fine	17	60-81	0.0	0-15	NW
1/15/2011	Fine	13	45-76	0.0	0-20	NW
1/16/2011	Fine	11	50-70	0.0	3-30	NW
1/17/2011	Fine	13	47-75	0.0	1-14	E
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	13	51-68	0.0	2-24	NW
1/22/2011	Fine	13	64-75	0.0	0-20	NW
1/23/2011	Fine	15	57-80	0.0	0-15	SE
1/26/2011	Fine	15	57-84	0.0	0-12	NW
1/27/2011	Fine	17	62-85	0.0	0-16	S
1/28/2011	Fine	15	56-86	0.0	1-19	SE
1/30/2011	Fine	13	44-59	0.0	2-18	NW

			Gre	en Island Statior	1	
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	26-60	N
1/4/2011	Rainy	13	76-90	1.2	15-45	N
1/5/2011	Fine	16	71-82	0.0	13-42	-
1/7/2011	Fine	11	55-69	0.0	15-46	-
1/9/2011	Fine	15	46-65	0.0	0-27	-
1/10/2011	Fine	13	46-62	0.0	0-40	-
1/11/2011	Rainy	10	52-74	Trace	5-44	N
1/14/2011	Fine	17	60-81	0.0	6-32	N
1/15/2011	Fine	13	45-76	0.0	0-45	N
1/16/2011	Fine	11	50-70	0.0	23-47	N
1/17/2011	Fine	12	47-75	0.0	12-42	N
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	5-50	N
1/22/2011	Fine	13	64-75	0.0	15-36	N
1/23/2011	Fine	15	57-80	0.0	11-38	N
1/26/2011	Fine	15	57-84	0.0	3-32	NE
1/27/2011	Fine	16	62-85	0.0	0-34	NE
1/28/2011	Fine	15	56-86	0.0	3-41	NE
1/30/2011	Fine	12	44-59	0.0	2-37	N

[#] less than 24 hourly observations per day

Annex D6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM2

				Noise	level (dB(A)), 30 min	Major Construction	Other Noise			Wind	Noise Meter	Calibrator
Date	Start Time	End Time	Weather	Leq	L10	L90	Noise Source(s) Observed	Source(s) Observed	Remarks	Temp. (°C)	Speed (m/s)	Model / ID	Model / ID
5-Jan-11	10:03	10:33	Fine	74.1	75.6	72.7	Excavation, Lifting	Mainly traffic noise	-	16	1.0	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
11-Jan-11	14:20	14:50	Fine	73.7	74.5	72.8	Excavation, Lifting	Traffic noise	-	10	0.7	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
17-Jan-11	13:28	13:58	Fine	72.3	73.4	71.8	Excavation, Lifting	Traffic noise	-	12	1.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
28-Jan-11	14:20	14:50	Sunny	73.9	75.6	71.8	Sheet Piling (near site)	Mainly traffic noise	-	15	0.8	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)


Min. 72.3 Max. 74.1

Annex D6 Noise Monitoring Results


Restricted Hours Noise Monitoring Results

Station NM2

Date	Start	End Time	Weather	Noise	level (dB(A)), 5 min	Major Construction	Other Noise	Remarks	Temp. (°C)	Wind	Noise Meter	Calibrator
Date	Time	End Time	weather	Leq	L10	L90	Noise Source(s)	Source(s)	Remarks	remp. (*C)	Speed	Model / ID	Model / ID
	10:07	10:12	Cloudy	71.9	72.8	71.0			-				
	10:12	10:17	Cloudy	72.2	73.3	70.8			-				
	10:17	10:22	Cloudy	72.3	73.3	71.2	No outdoor		-			RION- NL31	RION - NC7
2-Jan-11	10:07	10:22	Cloudy	72.1	73.1	71.0	construction activity observed	Traffic noise	Average results during 15 min monitoring	15	0.6	(S/N 00983400)	(S/N 10997142)
	23:15	23:20	Fine	71.3	72.4	70.2			-				
	23:20	23:25	Fine	71.5	72.6	70.3			-				
	23:25	23:30	Fine	71.5	72.6	70.3	No outdoor		-			RION- NL31	RION - NC7
7-Jan-11	23:15	23:30	Fine	71.4	72.5	70.3	construction activity observed	Traffic noise	Average results during 15 min monitoring	11	0.9	(S/N 00983400)	(S/N 10997142)
	10:00	10:05	Sunny	72.5	73.6	71.1			-				
	10:05	10:10	Sunny	71.9	72.9	70.8			-				
	10:10	10:15	Sunny	72.5	73.6	71.4	No outdoor		-			RION- NL31	RION - NC73 (S/N 10997142)
16-Jan-11	10:00	10:15	Sunny	72.3	73.4	71.1	construction noise	Traffic noise	Average results during 15 min monitoring	11	1.2	(S/N 00983400)	
	0:45	0:50	Fine	67.6	68.9	65.9			-				
	0:50	0:55	Fine	67.5	68.7	66.1			-				
	0:55	1:00	Fine	67.4	68.9	65.6	No outdoor		-			RION- NL31	RION - NC73
21-Jan-11	0:45	1:00	Fine	67.5	68.8	65.9	construction noise	Traffic noise	Average results during 15 min monitoring	14	0.5	(S/N 00983400)	(S/N 10997142)
	10:45	10:50	Sunny	73.1	73.9	72.0			-				
İ	10:50	10:55	Sunny	72.6	73.6	71.4			-				
Ī	10:55	11:00	Sunny	72.6	73.7	71.5	No outdoor	Mainly Traffic	-			RION- NL31	RION - NC73
30-Jan-11	10:45	11:00	Sunny	72.8	73.7	71.6	construction noise	Noise	Average results during 15 min monitoring	12	0.3	(S/N 00983400)	(S/N 10997142)
			Min.	67.4									
			Max.	73.1									




Remark: - 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period




restricted hours in the reporting period

Annex D7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
Overall Total	0	0





WCDS0473	Activity	Orig	Early	Early	% Comp	2010 2011 2012 2013 2014
CDS0473 CDS0477	Description WCDS: Pumping Test	Dur 6	Start 27NOV10	Finish 03DEC10	Comp	WCDS: Pumping Test
CDS0477	WCDS: Sumission of Pumping Test Report	6	04DEC10	10DEC10	0	WCDS: Sumission of Pumping Test Report
	WCDS: Demobilization for D'wall	6	04DEC10	10DEC10	0	WCDS: Demobilization for D'wall
	1					
		,	,			3 RESERVED BURGERS - 18 BURGERS - 18 BURGERS - 18 BURGERS
	WCDS: Construct Capping Beam & Shaft Collar	12	04DEC10	17DEC10	0	WCDS: Construct Capping Beam & Shaft Collar
	WCDS: Excavate Soil & Ring Beams (21m)	19	18DEC10	11JAN11	0	WCDS: Excavate Soil & Ring Beams (21m)
Machine Control of the Control of th	WCDS: Construct Levelling Pad	6	12JAN11	18JAN11	0	WCDS: Construct Levelling Pad
CDS0430	WCDS: Pre-excavation Grout for Raise Bore	90	19JAN11	09MAY11	0	WCDS: Pre-excavation Grout for Raise Bore
CDS0440	WCDS: In-fill Concrete for Pilot Hole	12	10MAY11	23MAY11	0	WCDS: In-fill Concrete for Pilot Hole
	WCDS: Comple Excav. to Rockhead at WCE DS(KD-B)	0		11JAN11	0	WCDS: Comple Excav. to Rockhead at WCE DS(KD-B) WCDS: Compl D'wall, Soil Excav&Clear Area(KD-02)
CDS1660 sed Boring	WCDS: Compl D'wall, Soil Excav&Clear Area(KD-02)	0		11JAN11	0	TODS: COTIFF D Wall, SOIL EXCAVACIGN PICE(NDV2)
sea boring						
CDS0700	WCDS: Rig Up Hole 1	5	24MAY11	28MAY11	0	IWCDS: Rig Up Hole 1
	WCDS: Pilot Drill 116 mtrs	14	30MAY11	15JUN11	0	WCDS: Pilot Drill 116 mtrs
CDS0720	WCDS: Attach reamer and Collar	3	16JUN11	18JUN11	0	WCDS: Attach reamer and Collar
	WCDS: Ream 116 metres @ 2.8 mtr dia	31	20JUN11	26JUL11	0	₩CDS: Ream 116 metres @ 2.8 mtr dia
CDS0740	WCDS: Lower Reamer and Remove	3	27JUL11	29JUL11	0	WCDS: Lower Reamer and Remove
CDS0750	WCDS: De Rig Raise borer and Re rig Hole 2	5	30JUL11	04AUG11	0	WCDS: De Rig Raise borer and Re rig Hole 2
CDS0760	WCDS: Pilot Drill 116 mtrs	14	05AUG11	20AUG11	0	WCDS: Pilot Drill 116 mtrs
CDS0770	WCDS: Attach Reamer and collar same	3	22AUG11	24AUG11	0	WCDS: Attach Reamer and collar same
	WCDS: Ream 116 metres @ 2.8 mtr dia	31	25AUG11	30SEP11	0	CDS: Ream 116 metres @ 2.8 mtr dia
CDS0790	WCDS: De Rig Raise Borer & Remove Reamr	3	03OCT11	06OCT11	0	WCDS: De Rig Raise Borer & Remove Reamr
er Shaft Con	nstruction					
		-	un.			
	WCDS: Blinding Layer & Concrete Shaft Base	6	07OCT11	13OCT11	0	WCD\$: Blinding Layer & Concrete Shaft Base
	WCDS: Back shunt concreting	18	14OCT11	03NOV11	0	WCDS: Back shunt concreting
	WCDS: Construct Vert Shaft to Tunnel Invert	6	04NOV11	10NOV11	0	WCDS: Construct Vert Shaft to Tunnel Invert
	WCDS: Install System Form for Lower Shaft	6	11NOV11	17NOV11	0	WCDS: Install System Form for Lower Shaft
CDS0945	WCDS: Construct Transition & Vert Shaft	9	18NOV11	28NOV11	0	WCDS: Construct Transition & Vert Shaft
CACHELINOCHDROSII.	WCDS: Construct lower-shaft -153.5 to -16mPD	72 6	29NOV11	25FEB12	0	WCDS: Construct lower-shaft -153.5 to -16mPD WCDS: Remove system formwork and tidy up area
per Shaft Con	WCDS: Remove system formwork and tidy up area	0	27FEB12	03MAR12	0	tiross, temos system terminos and tay aparea
er Snaπ Con	struction					
CDS1015	WCDS: Blinding Layer & Construct Base Slab	9	05MAR12	14MAD12	0	WCDS: Blinding Layer & Construct Base Slab
	WCDS: Temp Platform & Construct Conical Surface	6	15MAR12	21MAR12	0	WCDS: Temp Platform & Construct Conical Surface
	WCDS: Assembly of kicker formwork	12	08MAR12	21MAR12	0	WCDS: Assembly of kicker formwork
CALIFORNIA IMPROVA	WCDS: Assembly of kicker formwork WCDS: Construct Kicker	9	22MAR12	31MAR12	0	WCDS: Construct Kicker
	WCDS: Set up system formwork for upper shaft	16	22MAR12	10APR12	0	WCDS: Set up system formwork for upper shaft
ACCOUNT OF THE PARTY OF THE PAR	WCDS: Construct Upper Shaft	80	11APR12	16JUL12	0	WCDS: Construct Upper Shaft
	WCDS: Fabricate & Install S/S Vortex Drop Pipe	12	10JUL12	23JUL12	0	WCDS: Fabricate & Install S/S Vortex Drop Pipe
N. C. S.	WCDS: Construct Overflow Weir	6	24JUL12	30JUL12	0	WCDS: Construct Overflow Weir
CDS1300	WCDS: Clear Area & Install Multi-Part Cover	3	31JUL12	02AUG12	0	WCDS: Clear Area & Install Multi-Part Cover
ım Removal C	Chamber					
CDS1533	WCDS: Sheet Piling, Excavation & ELS Works	24	16JUN12	16JUL12	0	WCDS: Sheet Piling, Excavation & ELS Works
	WCDS: Excavation for Chamber & Channel	9	17JUL12	26JUL12	0	WCDS: Excavation for Chamber & Channel
CARLES OF STREET	WCDS: Blinding Layer & Constrct Base Slab of SRC	9	27JUL12	06AUG12	0	WCDS: Blinding Layer & Constrct Base Slab of SRC
CDS1575	WCDS: Construct Wall of SRC	9	07AUG12	16AUG12	0	WCDS: Construct Wall of SRC
CDS1575 CDS1615	WCDS: Waterproof & Install Multi-Part Cover	6	18AUG12	24AUG12	0	IWCDS: Waterproof & Install Multi-Part Cover
CDS1575 CDS1615 CDS1635	Manager to the control of the contro	3	25AUG12	28AUG12	0	WCDS: Backfill to SRC
CDS1575 CDS1615 CDS1635 CDS1640	WCDS: Backfill to SRC					
CDS1575 CDS1615 CDS1635 CDS1640	WCDS: Backfill to SRC	3				
CDS1575 CDS1615 CDS1635 CDS1640 Inection Char	WCDS: Backfill to SRC		07111140	OCALIO4S		
CDS1575 CDS1615 CDS1635 CDS1640 Inection Char	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC	9	27JUL12	06AUG12	0	WCDS: Blinding Layer & Constrct Base Slab for CC
CDS1575 CDS1615 CDS1635 CDS1640 Innection Char	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC	9 12	07AUG12	20AUG12	0	WCDS: Construct Wall of CC
CDS1575 CDS1615 CDS1635 CDS1640 Innection Char CDS1445 CDS1505 CDS1525	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover	9 12 6	07AUG12 23AUG12	20AUG12 29AUG12	0	되는 내리 있는 것 같네. 그 있는 그 사는 내내는 내내는 내내는 내내는 내내가 있었다. 생각이 들어 있다면 생각이 살아가는 사람이 나가 되었다.
CDS1575 CDS1615 CDS1635 CDS1640 Inection Char CDS1445 CDS1505 CDS1525 CDS1530	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill	9 12	07AUG12	20AUG12	0	WCDS: Construct Wall of CC
CDS1575 CDS1615 CDS1635 CDS1640 Inection Char CDS1445 CDS1505 CDS1525 CDS1530	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill	9 12 6	07AUG12 23AUG12	20AUG12 29AUG12	0	WCDS: Construct Wall of CC
CDS1575 CDS1615 CDS1635 CDS1640 nection Char CDS1445 CDS1505 CDS1525 CDS1530 cellaneous W	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill Vorks	9 12 6 3	07AUG12 23AUG12 30AUG12	20AUG12 29AUG12 01SEP12	0 0	WCDS: Construct Wall of CC
CDS1575 CDS1615 CDS1635 CDS1640 nection Char CDS1445 CDS1505 CDS1525 CDS1530 cellaneous W	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill Vorks WCDS: Install E&M Services	9 12 6 3	07AUG12 23AUG12 30AUG12	20AUG12 29AUG12 01SEP12 06MAR13	0 0	■WCDS: Construct Wall of CC ■WCDS: Waterproof & Install Multi-Part Cover ■WCDS: Backfill
CDS1575 CDS1615 CDS1635 CDS1640 nection Char CDS1445 CDS1505 CDS1525 CDS1530 cellaneous W	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill Vorks WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area	9 12 6 3	07AUG12 23AUG12 30AUG12	20AUG12 29AUG12 01SEP12 06MAR13 20MAR13	0 0 0	■WCDS: Construct Wall of CC ■WCDS: Waterproof & Install Multi-Part Cover ■WCDS: Backfill ■WCDS: Install E&M Services
CDS1575 CDS1615 CDS1635 CDS1640 Inection Char CDS1445 CDS1505 CDS1525 CDS1526 CDS1530 Cellaneous W CDS2010 CDS2020 CDS2025	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill Vorks WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area WCDS: Complete All Works at WCE DS (KD-07)	9 12 6 3 18 12 0	07AUG12 23AUG12 30AUG12 14FEB13 07MAR13	20AUG12 29AUG12 01SEP12 06MAR13 20MAR13 20MAR13	0 0	WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area
CDS1575 CDS1615 CDS1635 CDS1640 Innection Char CDS1445 CDS1505 CDS1525 CDS1526 CDS1520 CDS2010 CDS2020 CDS2020 CDS2025 CDS2030	WCDS: Backfill to SRC nnel WCDS: Blinding Layer & Constrct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill Vorks WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area	9 12 6 3	07AUG12 23AUG12 30AUG12	20AUG12 29AUG12 01SEP12 06MAR13 20MAR13	0 0 0	■WCDS: Construct Wa[I of CC ■WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill ■WCDS: Install E&M Services ■WCDS: Reinstatement & Clear DS Area WCDS: Complete All Works at WCE DS (K



Annex E

Central Drop Shaft





Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM4 - A Location within the DSD Central PTW Monitoring Month : January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jar
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jar
			1-hr and 24-hr Monitoring			
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jar
		1-hr and 24-hr Monitoring				
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jar
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jar
					1-hr and 24-hr Monitoring	
30-Jan	31-Jan					

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			1-hr and 24-hr Monitoring	Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday		1-hr and 24-hr Monitoring				
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
					1-hr and 24-hr Monitoring	
27-Feb	28-Feb					

Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM3 - Goldfield Building

Monitoring Month: January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jar
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
2 0411	0 0011	7 0011	o dan	o dan	7 0411	O our
			Noise Monitoring			
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
		Nata - Manta da o				
		Noise Monitoring				
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
	Noise Monitoring					
	rvoice Monitoring					
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
					Noise Monitoring	
00.1	04.1					
30-Jan	31-Jan					

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			Noise Monitoring	Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday		Noise Monitoring				
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
	Noise Monitoring					
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
					Noise Monitoring	
27-Feb	28-Feb					

im cla	ne Air Pollution Control (Construction Dust) Regulation shall be inplemented and good site practices shall be incorporated in the contract auses to minimize construction dust impact. Control measures levant to this Project are listed below: skip hoist for material transport should be totally enclosed by	All work sites / during construction	V
im cla rel •	replemented and good site practices shall be incorporated in the contract auses to minimize construction dust impact. Control measures levant to this Project are listed below:	All work sites / during construction	V
	impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to		
	monitor the construction process in order to enforce controls and		
	modify method of work if dusty conditions arise.		
	ne following watering measures for specific site would be required to ontrol the fugitive dust impacts:	All work sites / during construction	$\sqrt{}$
•	watering four times per day within worksites at the Central PTW.		

ENVIRONMENT MANAGEMENT LIMITED

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	 Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual. Screens should be cleaned regularly to remove any accumulated organic debris Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers regularly Frequent sludge withdrawal from tanks is necessary to prevent the production of gases Sludge cake should be transferred to closed containers Sludge containers should be flushed with water regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase
Construction Phase			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	$\sqrt{}$

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; 	All work sites / during construction	
	Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.		
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	$\sqrt{}$
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum		
	distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing		
X17	saltwater intakes.		I
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	$\sqrt{}$
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	$\sqrt{}$
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status				
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction					
•	Waste Disposal Ordinance. The Code of Practice on the Packaging,	, and the second					
	Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical						
	wastes.						
	General requirements are given as follows:						
	 Suitable containers should be used to hold the chemical wastes to 						
	avoid leakage or spillage during storage, handling and transport.						
	 Chemical waste containers should be suitably labelled, to notify and 						
	warn the personnel who are handling the wastes, to avoid accidents.						
	Storage area should be selected at a safe location on site and adequate						
	space should be allocated to the storage area.						

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	V
	 To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable. The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status	
Operational Phase				
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase	
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase	
Construction Phase				
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	√	
Waste	All waste materials should be segregated into categories covering: • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill.	All work sites / during the construction period	√	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	 Recommendations to achieve waste reduction include: Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	
Waste	 Recommendations for good site practices during construction activities include:- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	1

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	1
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	1
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	Δ

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste Construction Phase	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√
Landscape & Visual	Topsoil, where identified, should be stripped and stored for re-use in	All the works areas, PTWs and SCISTW/	N.
Zurtascupe & Visuar	 the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	during the construction period	
Operational Phase	•		
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/during the construction period	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex E5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM4

			TSP					Wind Speed			
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	* •	Sampler	Filter
Date	Time	Time		(μg/m³)	(µg/m³)	(μg/m³)	Observations / Remarks	(℃)	(m/s)	ID	ID
5-Jan-11	13:00	14:00	Fine	313	393	500	Construction work in progress	16	0-17	9315	0772
	14:08	15:08	Fine	364	393	500	Construction work in progress	16	0-17	9315	0782
	15:10	16:10	Fine	230	393	500	Construction work in progress	16	0-17	9315	0784
11-Jan-11	8:00	9:00	Fine	197	393	500	Construction work in progress	10	0-17	9315	0785
	9:02	10:02	Fine	189	393	500	Construction work in progress	10	0-17	9315	0786
	10:10	11:10	Fine	211	393	500	Construction work in progress	10	0-17	9315	0800
17-Jan-11	8:00	9:00	Sunny	238	393	500	Construction work in progress	12	0-17	0481	0796
	9:02	10:02	Sunny	187	393	500	Construction work in progress	12	0-17	0481	0797
	10:05	11:05	Sunny	238	393	500	Construction work in progress	12	0-17	0481	0799
22-Jan-11	12:10	13:10	Cloudy	322	393	500	Construction work in progress	13	0-16	9315	0813
	13:14	14:14	Cloudy	308	393	500	Construction work in progress	13	0-16	9315	0814
	14:18	15:18	Cloudy	234	393	500	Construction work in progress	13	0-16	9315	0815
28-Jan-11	8:30	9:30	Sunny	306	393	500	Construction work in progress	15	0-18	9315	0816
	9:35	10:35	Sunny	286	393	500	Construction work in progress	15	0-18	9315	0819
	10:45	11:45	Sunny	278	393	500	Construction work in progress	15	0-18	9315	0820


 Min.
 187

 Max.
 364

 Average
 260

^{*} Wind Speed data is presented in the Meteorological Data table

1-hr TSP Level
AM4 (A Location within DSD Central PTW)



Annex E5 24-hour and 1-hour TSP Monitoring Results


24-hour TSP Monitoring Results

Station AM4

Start		Finis	h	Weather	Eiltor V	Veight (g)	Elapse	d Time ding	Sampling			TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter	
Date	Time	Date	Time	weather	Initial	Final	Initial	Final	(hrs)	Initial		Average			(μg/m³)		ID	ID
5-Jan-11	16:15	6-Jan-11	16:15	Fine	2.8769	3.1109	18476.85	18500.85	24.00	1.14	1.14	1.14	143	211	260	Construction work in progress	9315	0783
11-Jan-11	11:12	12-Jan-11	11:12	Fine	2.8802	3.0395	18503.85	18527.85	24.00	1.14	1.14	1.14	97	211	260	Construction work in progress	9315	0787
17-Jan-11	11:15	18-Jan-11	11:15	Sunny	2.8733	3.0920	18530.85	18554.85	24.00	1.14	1.14	1.14	133	211	260	Construction work in progress	9315	0798
22-Jan-11	15:20	23-Jan-11	15:20	Cloudy	2.8163	3.0571	18557.85	18581.85	24.00	1.14	1.14	1.14	147	211	260	Construction work in progress	9315	0817
28-Jan-11	11:48	29-Jan-11	11:48	Sunny	2.8389	3.0249	18584.85	18608.85	24.00	1.20	1.20	1.20	108	211	260	Construction work in progress	9315	0818

Min. 97 Max. 147 Average 125

24-hr TSP Level
AM4 (A Location within DSD Central PTW)



Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station	ì	
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	1-25	N
1/4/2011	Rainy	13	76-90	1.2	0-14	NE
1/5/2011	Fine	16	71-82	0.0	0-17	E
1/7/2011	Fine	11	55-69	0.0	0-18	N
1/9/2011	Fine	15	46-65	0.0	0-12	E
1/10/2011	Fine	13	46-62	0.0	0-19	N
1/11/2011	Rainy	10	52-74	Trace	0-17	N
1/14/2011	Fine	17	60-81	0.0	0-14	NE
1/15/2011	Fine	13	45-76	0.0	0-20	N
1/16/2011	Fine	11	50-70	0.0	5-25	N
1/17/2011	Fine	12	47-75	0.0	0-17	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-20	NE
1/22/2011	Fine	13	64-75	0.0	0-16	N
1/23/2011	Fine	15	57-80	0.0	0-16	E
1/26/2011	Fine	15	57-84	0.0	0-17	E
1/27/2011	Fine	16	62-85	0.0	0-15	E
1/28/2011	Fine	15	56-86	0.0	0-18	E
1/30/2011	Fine	12	44-59	0.0	0-22	N

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	10-30	E
1/4/2011	Rainy	13	76-90	1.2	1-20	NE
1/5/2011	Fine	16	71-82	0.0	2-21	Е
1/7/2011	Fine	11	55-69	0.0	3-23	NW
1/9/2011	Fine	15	46-65	0.0	0-20	N
1/10/2011	Fine	13	46-62	0.0	0-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-17	NW
1/14/2011	Fine	17	60-81	0.0	0-24	SE
1/15/2011	Fine	13	45-76	0.0	0-26	N
1/16/2011	Fine	11	50-70	0.0	4-31	NE
1/17/2011	Fine	12	47-75	0.0	0-23	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-26	NW
1/22/2011	Fine	13	64-75	0.0	0-18	NW
1/23/2011	Fine	15	57-80	0.0	0-20	SE
1/26/2011	Fine	15	57-84	0.0	0-21	E
1/27/2011	Fine	16	62-85	0.0	0-23	SE
1/28/2011	Fine	15	56-86	0.0	0-24	E
1/30/2011	Fine	12	44-59	0.0	1-21	NE

*	King's Park's data
---	--------------------

Data were not available

			Tsing Yi Station							
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction				
1/2/2011	Fine	15	56-72	0.0	1-22	E				
1/4/2011	Rainy	12	76-90	1.2	2-17	NW				
1/5/2011	Fine	16	71-82	0.0	2-15	NW				
1/7/2011	Fine	10	55-69	0.0	2-23	NW				
1/9/2011	Fine	15	46-65	0.0	0-10	NE				
1/10/2011	Fine	13	46-62	0.0	1-21	NW				
1/11/2011	Rainy	10	52-74	Trace	0-21	NW				
1/14/2011	Fine	17	60-81	0.0	0-15	NW				
1/15/2011	Fine	13	45-76	0.0	0-20	NW				
1/16/2011	Fine	11	50-70	0.0	3-30	NW				
1/17/2011	Fine	13	47-75	0.0	1-14	E				
1/20/2011	Fine	16	57-89	0.0	-	-				
1/21/2011	Fine	13	51-68	0.0	2-24	NW				
1/22/2011	Fine	13	64-75	0.0	0-20	NW				
1/23/2011	Fine	15	57-80	0.0	0-15	SE				
1/26/2011	Fine	15	57-84	0.0	0-12	NW				
1/27/2011	Fine	17	62-85	0.0	0-16	S				
1/28/2011	Fine	15	56-86	0.0	1-19	SE				
1/30/2011	Fine	13	44-59	0.0	2-18	NW				

			Gre	en Island Station	1	
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	26-60	N
1/4/2011	Rainy	13	76-90	1.2	15-45	N
1/5/2011	Fine	16	71-82	0.0	13-42	-
1/7/2011	Fine	11	55-69	0.0	15-46	-
1/9/2011	Fine	15	46-65	0.0	0-27	-
1/10/2011	Fine	13	46-62	0.0	0-40	-
1/11/2011	Rainy	10	52-74	Trace	5-44	N
1/14/2011	Fine	17	60-81	0.0	6-32	N
1/15/2011	Fine	13	45-76	0.0	0-45	N
1/16/2011	Fine	11	50-70	0.0	23-47	N
1/17/2011	Fine	12	47-75	0.0	12-42	N
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	5-50	N
1/22/2011	Fine	13	64-75	0.0	15-36	N
1/23/2011	Fine	15	57-80	0.0	11-38	N
1/26/2011	Fine	15	57-84	0.0	3-32	NE
1/27/2011	Fine	16	62-85	0.0	0-34	NE
1/28/2011	Fine	15	56-86	0.0	3-41	NE
1/30/2011	Fine	12	44-59	0.0	2-37	N

[#] less than 24 hourly observations per day


Annex E6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM3


Date	Date Start Time		Weather	Noise level (dB(A)), 30 min), 30 min	Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed	Noise Meter	Calibrator
				Leq	L10	L90	Observed	Observed		,	(m/s)	Model / ID	Model / ID
5-Jan-11	15:26	15:56	Fine	74.9	76.7	72.9	Piling works	Traffic noise	-	16	1.0	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
11-Jan-11	8:14	8:44	Fine	74.9	76.3	72.3	Excavation, piling	Traffic noise	-	10	0.7	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
17-Jan-11	9:15	9:45	Fine	74.9	76.5	72.9	Drilling Work	Traffic noise	1	12	1.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
28-Jan-11	8:48	9:18	Sunny	74.9	76.5	73.1	Breaker noise	Mainly traffic noise	-	15	0.3	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)

Min. 74.9 Max. 74.9



Annex E7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
Overall Total	0	0




Annex E8 Construction Programme for the Project © Primavera Systems, Inc.




Activity	Activity	Orig	Early	Early	%		2010			201	1		20	012		2013		2014	
ID	Description	Dur	Start	Finish	Comp	1													
CEDS0750	CDS: De Rig Raise borer and Re rig Hole 2	5	05JUN12	09JUN12	0	118			11				lo	DS: De R	g Raise bo	orer and Re	rig Hole 2		
CEDS0760	CDS: Pilot Drill 100 mtrs	14	11JUN12	27JUN12	0	111 83			11		115		1118	CDS: Pilo	t Drill 100	mtrs			
CEDS0770	CDS: Attach Reamer and collar same	3	28JUN12	30JUN12	0	11 8	1111		11		115		111	CDS: Atta	ch Reame	r and collar	same		
CEDS0780	CDS: Ream 100 metres @ 2.8 mtr dia	27	03JUL12	02AUG12	0	111 83	1111		1.1		115			CDS:	Ream 100 r	netres @ 2.8	8 mtr dia		
CEDS0790	CDS: De Rig Raise Borer & Remove Reamr	3	03AUG12	06AUG12	0		1111	111	11				111	ICDS:	De Rig Rais	se Borer & F	Remove Reamr		111
_ower Shaft C	Construction						1111	411	11		111	1 11	111			11111			111
						11 8	1111		11		115		444			11111	1111 1		
CEDS0835	CDS: Blinding Layer & Concrete Base for LS	6	07AUG12	13AUG12	0	111 83	1111	111	11		115		4.14	ICDS:	Blinding L	ayer & Cond	rete Base for L	S	
CEDS0840	CDS: Back shunt concreting	18	14AUG12	03SEP12	0	11 13	1111		11		115		111	■CDS	: Back shi	unt concreti	ng		
CEDS0875	CDS: Construct Vert Shaft to Tunnel Invert	6	04SEP12	10SEP12	0	111 13	1111		11					(CD	S: Constru	ct Vert Shaf	t to Tunnel Inve	nt	
CEDS0895	CDS: Install System Form for LS	6	11SEP12	17SEP12	0	1111	1111		111				111	ICD	S: Install S	ystem Form	for LS		111
CEDS0935	CDS: Construct Transition & Vert Shaft	9	18SEP12	27SEP12	0	1111	1111	111	111		111		111	. □CI	S: Constr	uct Transition	on & Vert Shaft		111
CEDS0955	CDS: Construct lower-shaft -153.5 to -22mPD	78	28SEP12	02JAN13	0		1111	111	111	1111	111		111		CDS:	Construct I	ower-shaft -153	.5 to -22mPD	111
CEDS0960	CDS: Remove system formwork and tidy up area	6	03JAN13	09JAN13	0		1111	111	11	1 1 1		1 11			CDS	: Remove sy	stem formwork	and tidy up a	area
Jpper Shaft C	onstruction								111						9 19 1	11111			111
							1111	111	111	1111	111		111			11111			111
CEDS1015	CDS: Blinding Layer & Base Slab for US	9	10JAN13	19JAN13	0		1111	111	111			1111			■CDS	S: Blinding L	ayer & Base Sl	ab for US	111
CEDS1045	CDS: Temp Platform & Construct Conical Surface	6	21JAN13	26JAN13	0	1111	1111	919	111						[CD	S: Temp Pla	tform & Constru	uct Conical S	urface
CEDS1050	CDS: Assembly of kicker formwork	12	14JAN13	26JAN13	0		1111	910	111						■CD	S: Assembly	of kicker form	work	011
CEDS1085	CDS: Construct Kicker	9	28JAN13	06FEB13	0	1111	1111	919	111						■CE	S: Constru	ct Kicker		111
CEDS1090	CDS: Set up system formwork for upper shaft	16	28JAN13	18FEB13	0	1111	1111	919	111						■C	DS: Set up :	system formwor	k for upper s	haft
CEDS1145	CDS: Construct Upper Shaft	72	19FEB13	15MAY13	0	100	1111	610	111							CDS: 0	Construct Upper	Shaft	
CEDS1265	CDS: Fabricate & Install S/S Vortex Drop Pipe	12	09MAY13	22MAY13	0	100	1111	610	111	1111						CDS:	Fabricate & Inst	all S/S Vortex	Drop Pi
CEDS1305	CDS: Construct Overflow Weir	6	23MAY13	29MAY13	0	100	1111	610	133			1111	9.61		19 19 9	ICDS:	Construct Over	flow Weir	MI
CEDS1315	CDS: Clear Area & Install Multi-Part Cover	3	30MAY13	01JUN13	0	111	111	919	11	1 1 1 15	111	1 1	111	1111	19 9 9	lcos:	Clear Area & In	stall Multi-Pa	rt Cover
Scum Remova	al Chamber						1111	111	111							11111			
	<u></u>						1111	111	111							11111			
CEDS1463	CEDS: Sheet Piling, Excavation & ELS Works	24	16APR13	15MAY13	0		1111	111	111							ECEDS:	Sheet Piling, E.	xcavation & E	LS Work
CEDS1465	CDS: Excavation for Chamber & Channel	9	16MAY13	25MAY13	0		1111	111	111							CDS:	Excavation for	Chamber & C	hannel
CEDS1505	CDS: Blinding Layer & Base Slab of SRC	9	27MAY13	05JUN13	0		1111		111							ECDS:	Blinding Layer	& Base Slab	of SRC
CEDS1545	CDS: Construct Wall of SRC	9	06JUN13	17JUN13	0		1111		111						19 11 1	CDS	: Construct Wa	II of SRC	MI
CEDS1565	CDS: Waterproof & Install Multi-Part Cover	6	18JUN13	24JUN13	0		1111	111	111			1111				[CD	S: Waterproof &	Install Multi-	Part Cov
CEDS1570	CDS: Backfill to Scum Removal Chamber	3	25JUN13	27JUN13	0	11111	1111	111	11	1 1 1		1 1		1111	19 9	ICD	S: Backfill to So	um Removal	Chambe
Connection Cl	hannel		-1.				1111									11111			
							1111	111	111							11111			
CEDS1375	CDS: Blinding Layer & Base Slab of CC	9	27MAY13	05JUN13	0		1111		111						19 [1]	ECDS:	Blinding Layer	& Base Slab	of CC
CEDS1435	CDS: Construct Wall of CC	12	06JUN13	20JUN13	0		1111	111	111						19 11 1	■CD9	3: Construct Wa	II of CC	
CEDS1455	CDS: Waterproof & Install Multi-Part Cover	6	24JUN13	29JUN13	0	1111	1111	910	111	1111					11 11	ICD	S: Waterproof 8	Install Multi-	Part Cov
CEDS1460	CDS: Backfill to Connection Channel	3	02JUL13	04JUL13	0	1111	1111	111	11	1111	111	1 1	111	1111	19 9	Ict	S: Backfill to C	onnection Ch	annel
Miscellaneous	Works			-			1111	919	111							11111			
							1111	910	111							11111			
	CDS: Install E&M Services	18	05JUL13	25JUL13	0	100	131	611	133						10 11 1	■ C	DS: Install E&M	Services	
CEDS2010		12	26JUL13	08AUG13	0		1311										CDS: Reinstate	ment & Clear	DS Area
CEDS2010 CEDS2020	CDS: Reinstatement & Clear DS Area	12			0	111	1111	4 14	13	5 103 10	1.5 10	CDS: 0	Complet	e All Work	s at CTL D	C IVD DOL			
	CDS: Reinstatement & Clear DS Area CDS: Complete All Works at CTL DS (KD-09)	0		08AUG13	U				1.50	100 100						12 (KD-03)			
CEDS2020			09AUG13*	08AUG13 07OCT13	0		1111	413	11							1111	CDS: Land	sacping & Pla	anting W
CEDS2020 CEDS2025	CDS: Complete All Works at CTL DS (KD-09)	0	09AUG13* 08OCT13		7807										od of Estab	1111	CDS: Land	sacping & Pla	anting W

Annex F

Sai Ying Pun Junction Shaft





Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule *

AM5 - Western Wholesale Food Market Monitoring Month : January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
		1-hr and 24-hr Monitoring				
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
				1-hr and 24-hr Monitoring		
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
			1-hr and 24-hr Monitoring			
30-Jan	31-Jan					

^{*} Prepared by Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
		1-hr and 24-hr Monitoring		Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
				1-hr and 24-hr Monitoring		
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
			1-hr and 24-hr Monitoring			
27-Feb	28-Feb					

^{*} Prepared by Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM4 - Block A, Kwan Yick Building Phase III

Monitoring Month: January 2011

			· · · ·			
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
						The Firsty Day of January
0.155	0 100	4 100	5-Jan	6-Jan	7 1	0.155
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
			Noise Monitoring			
			14013C WorldChing			
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
		Noise Monitoring				
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
	Noise Monitoring					
	Noise Monitoring					
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
20 04.1		20 04.1	20 04.1		20 04.1	20 04
					Noise Monitoring	
30-Jan	31-Jan					

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	·	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			Noise Monitoring	Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday		Noise Monitoring				
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
	Noise Monitoring					
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
					Noise Monitoring	
27-Feb	28-Feb					

- 4×		· / - /	2: .
Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase			
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	The following watering measures for specific site would be required to control the fugitive dust impacts:	All work sites / during construction	V
	 watering twice per day within the worksites at Fung Mat Road Site; 		
	 the barging points should be continuous watering throughout the whole unloading process. 		
Operational Phase			
Air Quality	 Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual. Screens should be cleaned regularly to remove any accumulated organic debris Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
	 Frequent sludge withdrawal from tanks is necessary to prevent the production of gases 		
	 Sludge cake should be transferred to closed containers 		
	Sludge containers should be flushed with water regularly		
Air Quality	Commissioning tests for all deodorization system should be	All PTW and SCISTW/ during	NA. Measures not required
	included in the Design and Construction Contract Document.	operational phase	until commencement of operational phase
Construction Phase			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 	All work sites / during construction	
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	V

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	$\sqrt{}$
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum		
	distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing		
T17 . O 11:	saltwater intakes.	A11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	Δ
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	$\sqrt{}$
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status					
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction						
•	Waste Disposal Ordinance. The Code of Practice on the Packaging,	, and the second						
	Labelling and Storage of Chemical Wastes published under the Waste							
	Disposal Ordinance details the requirements to deal with chemical							
	wastes.							
	General requirements are given as follows:							
	 Suitable containers should be used to hold the chemical wastes to 							
	avoid leakage or spillage during storage, handling and transport.							
	 Chemical waste containers should be suitably labelled, to notify and 							
	warn the personnel who are handling the wastes, to avoid accidents.							
	Storage area should be selected at a safe location on site and adequate							
	space should be allocated to the storage area.							

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	
	 To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable. The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. Temporary storage of materials (e.g. equipment, filling materials, 		
	chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.		
	 Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. 		
	 Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. 		
	 Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. 		
	 Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status	
Operational Phase		~		
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase	
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase	
Construction Phase			-	
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	√	
Waste	All waste materials should be segregated into categories covering: • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill.	All work sites / during the construction period	√ 	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	 Recommendations to achieve waste reduction include: Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for 	All work sites / during the construction period	V
Waste	 damage or contamination of construction materials. Recommendations for good site practices during construction activities include:- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	\checkmark
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	√
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	Δ

Environmental Protection Measures	Location/ Timing	Status		
Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√ 		
 Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/during the construction period			
•				
 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/during the construction period	NA. Measures not required until commencement of operational phase		
	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results. • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding compatible with the surrounding setting. • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures.	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminarry Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results. • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding compatible with the surrounding setting. • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • All the works areas, PTWs and SCISTW/during the construction period All the works areas, PTWs and SCISTW/during the construction period		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly	Identified historical buildings/structures	NA. Vibration monitoring
	followed.	as mentioned in Tables 15.8 and 15.9.	has not been launched during
		During blasting for tunnel, shafts,	the reporting period.
		effluent conveyance system and	
		disinfection	
		facilities in the vicinity of the buildings/	
		structures	
	Monitoring of vibration limits shall be conducted and reported as a	Identified historical buildings/structures	
	requirement of EM&A programme	as mentioned in Tables 15.8 and 15.9.	has not been launched during
		During blasting for tunnel, shafts,	the reporting period.
		effluent conveyance system and	
		disinfection	
		facilities in the vicinity of the buildings/	
		structures	

Remark:

- $\sqrt{}$ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex F5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM5

				TSP					Wind Speed		
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	*	Sampler	Filter
Date	Time	Time		(μg/m³)	(µg/m³)	(μg/m³)	Observations / Remarks	(℃)	(m/s)	ID	ID
4-Jan-11	8:00	9:00	Fine	86	332	500	Contraction of noise encloseure sub structure	13	0-14	Western Wholesale Food Market	433
	9:15	10:15	Fine	60	332	500	Contraction of noise encloseure sub structure	13	0-14	Western Wholesale Food Market	434
	10:25	11:25	Fine	41	332	500	Contraction of noise encloseure sub structure	13	0-14	Western Wholesale Food Market	435
10-Jan-11	8:00	9:00	Fine	220	332	500	Contraction of noise encloseure sub structure	13	0-19	Western Wholesale Food Market	440
	9:40	10:40	Fine	63	332	500	Contraction of noise encloseure sub structure	13	0-19	Western Wholesale Food Market	441
	10:50	11:50	Fine	175	332	500	Contraction of noise encloseure sub structure	13	0-19	Western Wholesale Food Market	442
14-Jan-11	8:00	9:00	Fine	192	332	500	Contraction of noise encloseure sub structure	17	0-14	Western Wholesale Food Market	447
	13:30	14:30	Fine	141	332	500	Contraction of noise encloseure sub structure	17	0-14	Western Wholesale Food Market	448
	14:45	15:45	Fine	215	332	500	Contraction of noise encloseure sub structure	17	0-14	Western Wholesale Food Market	449
20-Jan-11	8:00	9:00	Fine	322	332	500	Contraction of noise encloseure sub structure	16	-	Western Wholesale Food Market	454
	9:35	10:35	Fine	239	332	500	Contraction of noise encloseure sub structure	16	-	Western Wholesale Food Market	455
	10:45	11:45	Fine	242	332	500	Contraction of noise encloseure sub structure	16	-	Western Wholesale Food Market	456
26-Jan-11	8:00	9:00	Fine	322	332	500	Contraction of noise encloseure sub structure	15	0-17	Western Wholesale Food Market	459
	9:35	10:35	Fine	239	332	500	Contraction of noise encloseure sub structure	15	0-17	Western Wholesale Food Market	460
	10:45	11:45	Fine	242	332	500	Contraction of noise encloseure sub structure	15	0-17	Western Wholesale Food Market	461
·			B.41:	44		·	<u> </u>	· ·	·	•	


 Min.
 41

 Max.
 322

 Average
 187

Wind Speed data is presented in the Meteorological Data table

1-hr TSP Level
AM5 (AFCD Western Wholesale Food Market)



Annex F5 24-hour and 1-hour TSP Monitoring Results


24-hour TSP Monitoring Results

Station AM5

Chaut		Finisl	_	Weather	Files v M	(aimbt (m)		d Time	Sampling Time		Rate (m	3/	TSP Conc.	Action	Limit Level	Observations / Remarks	Sampler	Filter
Start				weather		/eight (g)		ding	_					Level				
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m³)	(μg/m³)	(µg/m³)		ID	ID
4-Jan-11	11:34	5-Jan-11	11:34	Fine	2.8349	3.0017	1733.06	1757.06	24.00	1.14	1.14	1.14	101	188.5	260	Contraction of noise encloseure sub structure	Western Wholesale Food Market	436
10-Jan-11	11.55	11- lan-11	11.55	Fine	2.7722	3.0482	1760.05	1784.05	24.00	1.14	1.14	1.14	168	188.5	260	Contraction of noise encloseure sub structure	Western Wholesale Food Market	443
		15-Jan-11		Fine	2.9670	3.2284	1787.05	1811.05	24.00	1.14	1.14	1.14	160	188.5			Western Wholesale Food Market	450
		21-Jan-11		Fine	2.8704	3.1537	1813.05	1837.05	24.00	1.14	1.14	1.14	173	188.5			Western Wholesale Food Market	457
26-Jan-11	16:50	27-Jan-11	16:50	Fine	2.7978	3.0286	1841.05	1865.05	24.00	1.14	1.14	1.14	173	188.5	260	Loading activities	Western Wholesale Food Market	462

Min. 101 Max. 173 Average 155

24-hr TSP Level
AM5 (AFCD Western Wholesale Food Market)



Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station	ì	
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	1-25	N
1/4/2011	Rainy	13	76-90	1.2	0-14	NE
1/5/2011	Fine	16	71-82	0.0	0-17	E
1/7/2011	Fine	11	55-69	0.0	0-18	N
1/9/2011	Fine	15	46-65	0.0	0-12	E
1/10/2011	Fine	13	46-62	0.0	0-19	N
1/11/2011	Rainy	10	52-74	Trace	0-17	N
1/14/2011	Fine	17	60-81	0.0	0-14	NE
1/15/2011	Fine	13	45-76	0.0	0-20	N
1/16/2011	Fine	11	50-70	0.0	5-25	N
1/17/2011	Fine	12	47-75	0.0	0-17	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-20	NE
1/22/2011	Fine	13	64-75	0.0	0-16	N
1/23/2011	Fine	15	57-80	0.0	0-16	E
1/26/2011	Fine	15	57-84	0.0	0-17	E
1/27/2011	Fine	16	62-85	0.0	0-15	E
1/28/2011	Fine	15	56-86	0.0	0-18	E
1/30/2011	Fine	12	44-59	0.0	0-22	N

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	10-30	E
1/4/2011	Rainy	13	76-90	1.2	1-20	NE
1/5/2011	Fine	16	71-82	0.0	2-21	E
1/7/2011	Fine	11	55-69	0.0	3-23	NW
1/9/2011	Fine	15	46-65	0.0	0-20	N
1/10/2011	Fine	13	46-62	0.0	0-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-17	NW
1/14/2011	Fine	17	60-81	0.0	0-24	SE
1/15/2011	Fine	13	45-76	0.0	0-26	N
1/16/2011	Fine	11	50-70	0.0	4-31	NE
1/17/2011	Fine	12	47-75	0.0	0-23	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-26	NW
1/22/2011	Fine	13	64-75	0.0	0-18	NW
1/23/2011	Fine	15	57-80	0.0	0-20	SE
1/26/2011	Fine	15	57-84	0.0	0-21	E
1/27/2011	Fine	16	62-85	0.0	0-23	SE
1/28/2011	Fine	15	56-86	0.0	0-24	E
1/30/2011	Fine	12	44-59	0.0	1-21	NE

*	King's Park's data
---	--------------------

Data were not available

			T	sing Yi Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	1-22	E
1/4/2011	Rainy	12	76-90	1.2	2-17	NW
1/5/2011	Fine	16	71-82	0.0	2-15	NW
1/7/2011	Fine	10	55-69	0.0	2-23	NW
1/9/2011	Fine	15	46-65	0.0	0-10	NE
1/10/2011	Fine	13	46-62	0.0	1-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-21	NW
1/14/2011	Fine	17	60-81	0.0	0-15	NW
1/15/2011	Fine	13	45-76	0.0	0-20	NW
1/16/2011	Fine	11	50-70	0.0	3-30	NW
1/17/2011	Fine	13	47-75	0.0	1-14	E
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	13	51-68	0.0	2-24	NW
1/22/2011	Fine	13	64-75	0.0	0-20	NW
1/23/2011	Fine	15	57-80	0.0	0-15	SE
1/26/2011	Fine	15	57-84	0.0	0-12	NW
1/27/2011	Fine	17	62-85	0.0	0-16	S
1/28/2011	Fine	15	56-86	0.0	1-19	SE
1/30/2011	Fine	13	44-59	0.0	2-18	NW

			Gre	en Island Statior	1	
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	26-60	N
1/4/2011	Rainy	13	76-90	1.2	15-45	N
1/5/2011	Fine	16	71-82	0.0	13-42	-
1/7/2011	Fine	11	55-69	0.0	15-46	-
1/9/2011	Fine	15	46-65	0.0	0-27	-
1/10/2011	Fine	13	46-62	0.0	0-40	-
1/11/2011	Rainy	10	52-74	Trace	5-44	N
1/14/2011	Fine	17	60-81	0.0	6-32	N
1/15/2011	Fine	13	45-76	0.0	0-45	N
1/16/2011	Fine	11	50-70	0.0	23-47	N
1/17/2011	Fine	12	47-75	0.0	12-42	N
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	5-50	N
1/22/2011	Fine	13	64-75	0.0	15-36	N
1/23/2011	Fine	15	57-80	0.0	11-38	N
1/26/2011	Fine	15	57-84	0.0	3-32	NE
1/27/2011	Fine	16	62-85	0.0	0-34	NE
1/28/2011	Fine	15	56-86	0.0	3-41	NE
1/30/2011	Fine	12	44-59	0.0	2-37	N

[#] less than 24 hourly observations per day

Annex F6 Noise Monitoring Results


69.2

Max.

Daytime Noise Monitoring Results

Station NM4

Date	Start Time	End Time	Weather	Noise	level (dB(A)	B(A)), 30 min Major Construction Noise Source(s)		Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed	Noise Meter	Calibrator
				Leq	L10	L90	Observed	Observed	rved		(m/s)	Model / ID	Model / ID
5-Jan-11	13:20	13:50	Fine	68.7	69.8	67.1	Excavation, lifting	Traffic Noise	-	16	0.5	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
11-Jan-11	9:20	9:50	Fine	69.2	71.1	67.0	Lifting, excavation work, breaker (near site)	Traffic Noise	-	10	0.8	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
17-Jan-11	10:20	10:50	Fine	69.1	70.4	67.7	Lifting, excavation work (near site)	Traffic Noise	-	12	1.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
28-Jan-11	9:52	10:22	Sunny	68.8	70.4	67.0	Lifting, weldin, excavation (near site)	Traffic Noise	-	15	0.8	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
			Min.	68.7								•	



Annex F7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	1	0
March 2010	0	0
April 2010	1	0
May 2010	2	0
June 2010	0	0
July 2010	1	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
Overall Total	5	0

	Activity	Activity	Orig	Early	Early	%	2010 2011 2012 201	3	2014
H	ID ATS Stage 2A	Description A - Contract DC/2007/23	Dur	Start	Finish	Comp			
100		unction/Production Shaft							
	Preliminaries W								
	CV IC1011E	CV IC: Construct/Install Plant Protection	- 0	20ADD14	000000	0	SYJS; Construct/Install Blast Protection		
ш	SYJS10115 SYJS10120	SYJS: Construct/Install Blast Protection SYJS: Site Inspection from Mines	1	30APR11 04MAY11	03MAY11 04MAY11	0	SYJS: Site Inspection from Mines		
	SYJS10125	SYJS: Issue Blasting Permit	1	05MAY11	05MAY11	0	SYJS: Issue Blasting Permit		
4	Employed the Commission of the	eotechnical Instrumentations			-				
ш	SYJS0617	's/Others(Same note as Piez.) SYJS: Install SS Markers (44 Nos.)	50	24OCT09A	06FEB10	68	SYJS: Install SS Markers (44 Nos.)		
ш	SYJS0619	SYJS: JointSurvey&EstablishBaseline Readings SSM	14	08FEB10	26FEB10	0	■SYJS: JointSurvey&EstablishBaseline Readings SSM		
ш	SYJS0621 SYJS0623	SYJS: Install UMP (3 Nos.) SYJS: JointSurvey&EstablishBaseline Readings UMP	75 14	01SEP09A 09FEB10	08FEB10 27FEB10	78	SYJS: Install UMP (3 Nos.) WSYJS: JointSurvey&EstablishBaseline Readings UMP		
ш	SYJS0625	SYJS: Consent Location and Permits	30	18FEB10	24MAR10	0	SYJS: Consent Location and Permits		
ш	SYJS0627	SYJS: Install UMP (3 Nos.) Additional	50	25MAR10	24MAY10	0	SYJS: Install UMP (3 Nos.) Additional		
ш	SYJS0629	SYJS: EstablishBaseline Readings for UMP NearbyPTWorPScovered inthisInstalln)	14	25MAY10	09JUN10	0	SYJS: EstablishBaseline Readings for UMP	 	
ш	SYJS0407	SYJS: Installation Works of BH851 Piezometer	21	14JAN10A	08FEB10	20	SYJS: Installation Works of BH851 Piezometer		
ш	SYJS0409	SYJS: BH851 Piezometer Baseline Establishment	26	09FEB10	13MAR10	0	₩SYJS: BH851 Piezometer Baseline Establishment		
ш	SYJS0503 SYJS0507	SYJS: Installation Works of BH850 Piezometer SYJS: BH850 Piezometer Baseline Establishment	21 26	07DEC09A 30JAN10	29JAN10 04MAR10	57	SYJS: Installation Works of BH850 Piezometer SYJS: BH850 Piezometer Baseline Establishment		
ш	SYJS0601A	SYJS: ResolveRestrictions/Rd.AdviceAppr./PrepWrk	33	07NOV09A	27JAN10	79	SYJS: ResolveRestrictions/Rd, AdviceAppr,/PrepWrk		
ш	SYJS0603	SYJS: Installation Works of BH849 Piezometer	21	30JAN10	26FEB10	0	SYJS: Installation Works of BH849 Piezometer		
	SYJS0607	SYJS: BH849 Piezometer Baseline Establishment chanical Installations	26	27FEB10	29MAR10	0	SYJS: BH849 Piezometer Baseline Establishment		
	Lieoti icai a me	onamou motamations		_	_				
ш	SYJS0705	SYJS: Installation Works for LV Application	60	11MAR10*	21MAY10	0	SYJS: Installation Works for LV Application		
ш	SYJS0710 SYJS0720	SYJS: LV Connection & Power On SYJS: Installation Works for 11KV Application	60	22MAY10 16AUG10*	26MAY10 27OCT10	0	ISYJS: LV Connection & Power On SYJS: Installation Works for 11KV Application		
	SYJS0725	SYJS: 11 KV Connection & Power On	4	28OCT10	01NOV10	0	SYJS: 11 KV Connection & Power On		
	Marine Dumpin	g Permit							
	SYJS0370	SYJS: Request for Disposal Site&Get Permit	24	05JAN10A	05FEB10	38	SYJS: Request for Disposal Site&Get Permit		
	Diaphragm Wal								
Ш	CV ICOOCO	CV IC: Fixewate 1st Denal to Formation Level	10	OA IANIAOA	04 (ANI40	90	SYJS: Excavate 1st Panel to Formation Level		
ш	SYJS0263 SYJS0265	SYJS: Excavate 1st Panel to Formation Level SYJS: 1st Panel Desanding & Preparation Works	12 5	04JAN10A 22JAN10	21JAN10 27JAN10	80	SYJS: 1st Panel Desanding & Preparation Works		
ш	SYJS0267	SYJS: 1st Panel Rebar Cage Installation	4	28JAN10	01FEB10	0	SYJS: 1st Panel Rebar Cage Installation		
ш	SYJS0269 SYJS0271	SYJS: 1st Panel Concreting Works SYJS: Excavate 2nd Panel to Formation Level	1 12	02FEB10 06JAN10A	02FEB10 02FEB10	60	SYJS: 1st Panel Concreting Works SYJS: Excavate 2nd Panel to Formation Level		
ш	SYJS0271	SYJS: 2nd Panel Desanding & Preparation Works	5	03FEB10	02FEB10	0	ISYJS: 2nd Panel Desanding & Preparation Works		
ш	SYJS0275	SYJS: 2nd Panel Rebar Cage Installation	4	09FEB10	12FEB10	0	ISYJS; 2nd Panel Rebar Cage Installation		
ш	SYJS0277 SYJS0279	SYJS: 2nd Panel Concreting Works SYJS: Excavate 3rd Panel to Formation Level	1 12	13FEB10 18FEB10	13FEB10 03MAR10	0	ISYJS: 2nd Panel Concreting Works ISYJS: Excavate 3rd Panel to Formation Level		
ш	SYJS0279	SYJS: 3rd Panel Desanding & Preparation Works	5	04MAR10	09MAR10	0	SYJS: 3rd Panel Desanding & Preparation Works		
ш	SYJS0283	SYJS: 3rd Panel Rebar Cage Installation	4	10MAR10	13MAR10	0	ISYJS: 3rd Panel Rebar Cage Installation		
ш	SYJS0285	SYJS: 3rd Panel Concreting Works	1	15MAR10	15MAR10	0	SYJS: 3rd Panel Concreting Works SYJS: Excavate 4th Panel to Formation Level		
ш	SYJS0287 SYJS0289	SYJS: Excavate 4th Panel to Formation Level SYJS: 4th Panel Desanding & Preparation Works	12	16MAR10 30MAR10	29MAR10 02APR10	0	SYJS: 4th Panel Desanding & Preparation Works		
ш	SYJS0291	SYJS: 4th Panel Rebar Cage Installation	3	03APR10	07APR10	0	ISYJS: 4th Panel Rebar Cage Installation		
ш	SYJS0293 SYJS0296	SYJS: 4th Panel Concreting Works SYJS: Excavate 5th Panel to Formation Level	10	08APR10 09APR10	08APR10 20APR10	0	SYJS: 4th Panel Concreting Works SYJS: Excavate 5th Panel to Formation Level		
ш	SYJS0298	SYJS: 5th Panel Desanding & Preparation Works	4	21APR10	24APR10	0	SYJS: 5th Panel Desanding & Preparation Works		
ш	SYJS0301	SYJS: 5th Panel Rebar Cage Installation	2	26APR10	27APR10	0	SYJS: 5th Panel Rebar Cage Installation		
ш	SYJS0302 SYJS0304	SYJS: 5th Panel Concreting Works SYJS: Excavate 6th Panel to Formation Level	10	28APR10 29APR10	28APR10 11MAY10	0	SYJS: 5th Panel Concreting Works SYJS: Excavate 6th Panel to Formation Level		
ш	SYJS0306	SYJS: 6th Panel Desanding & Preparation Works	4	12MAY10	15MAY10	0	SYJS: 6th Panel Desanding & Preparation Works		
ш	SYJS0308	SYJS: 6th Panel Rebar Cage Installation	2	17MAY10	18MAY10	0	SYJS: 6th Panel Rebar Cage Installation		
ш	SYJS0312 SYJS0313	SYJS: Excavate 7th Panel to Formation Level SYJS: 6th Panel Concreting Works	10	20MAY10 19MAY10	31MAY10 19MAY10	0	SYJS: Excavate 7th Panel to Formation Level SYJS: 6th Panel Concreting Works		
ш	SYJS0314	SYJS: 7th Panel Desanding & Preparation Works	4	01JUN10	04JUN10	0	SYJS: 7th Panel Desanding & Preparation Works		
ш	SYJS0316	SYJS: 7th Panel Congressing Works	2	05JUN10	07JUN10	0	SYJS: 7th Panel Rebar Cage Installation SYJS: 7th Panel Concreting Works		
	SYJS0318 SYJS0321	SYJS: 7th Panel Concreting Works SYJS: Excavate 8th Panel to Formation Level	10	08JUN10 09JUN10	08JUN10 21JUN10	0	SYJS: 7th Panel Concreting Works		
ш	SYJS0322	SYJS: 8th Panel Desanding & Preparation Works	4	22JUN10	25JUN10	0	ISYJS: 8th Panel Desanding & Preparation Works		
ш	SYJS0323 SYJS0324	SYJS: Grouting Works Phase 1 SYJS: 8th Panel Rebar Cage Installation	54	26JUN10 26JUN10	28AUG10 28JUN10	0	SYJS: Grouting Works Phase 1 ISYJS: 8th Panel Rebar Cage Installation		
ш	SYJS0326	SYJS: 8th Panel Concreting Works	1	29JUN10	29JUN10	0	SYJS: 8th Panel Concreting Works		
ш	SYJS0327	SYJS: Excavate 9th Panel to Formation Level	10	30JUN10	12JUL10	0	SYJS: Excavate 9th Panel to Formation Level		
ш	SYJS0329 SYJS0331	SYJS: 9th Panel Desanding & Preparation Works SYJS: 9th Panel Rebar Cage Installation	2	13JUL10 17JUL10	16JUL10 19JUL10	0	ISYJS: 9th Panel Desanding & Preparation Works ISYJS: 9th Panel Rebar Cage Installation		
ш	SYJS0333	SYJS: 9th Panel Concreting Works	1	20JUL10	20JUL10	0	SYJS: 9th Panel Concreting Works		
ш	SYJS0335	SYJS: Excavate 10th Panel to Formation Level	10	21JUL10	31JUL10	0	SYJS: Excavate 10th Panel to Formation Level		
ш	SYJS0337 SYJS0339	SYJS: 10th Panel Desanding & Preparation Works SYJS: 10th Panel Rebar Cage Installation	2	02AUG10 06AUG10	05AUG10 07AUG10	0	SYJS: 10th Panel Desanding & Preparation Works		
ш	SYJS0341	SYJS: 10th Panel Concreting Works	1	09AUG10	09AUG10	0	SYJS: 10th Panel Concreting Works		
ш	SYJS0343	SYJS: Excavate 11th Panel to Formation Level	10	10AUG10	20AUG10	0	SYJS: Excavate 11th Panel to Formation Level ISYJS: 11th Panel Desanding & Preparation Works		
ш	SYJS0345 SYJS0347	SYJS: 11th Panel Desanding & Preparation Works SYJS: 11th Panel Rebar Cage Installation	2	21AUG10 26AUG10	25AUG10 27AUG10	0	SYJS: 11th Panel Rebar Cage Installation		
ш	SYJS0349	SYJS: 11th Panel Concreting Works	1	28AUG10	28AUG10	0	SYJS: 11th Panel Concreting Works		
ш	SYJS0351	SYJS: Excavate 12th Panel to Formation Level	10	30AUG10 30AUG10	09SEP10	0	SYJS: Excavate 12th Panel to Formation Level		
	SYJS0352 SYJS0353	SYJS: Grouting Works Phase 2 SYJS: 12th Panel Desanding & Preparation Works	54	10SEP10	03NOV10 14SEP10	0	ISYJS: 12th Panel Desanding & Preparation Works		
	SYJS0355	SYJS: 12th Panel Rebar Cage Installation	2	15SEP10	16SEP10	0	ISYJS: 12th Panel Rebar Cage Installation		
	SYJS0357 SYJS0359	SYJS: 12th Panel Concreting Works SYJS: Excavate 13th Panel to Formation Level	10	17SEP10 18SEP10	17SEP10 30SEP10	0	SYJS: 12th Panel Concreting Works SYJS: Excavate 13th Panel to Formation Level		
	SYJS0359 SYJS0361	SYJS: Excavate 13th Panel to Formation Level SYJS: 13th Panel Desanding & Preparation Works	4	02OCT10	06OCT10	0	SyJS: 13th Panel Desanding & Preparation Works		
	SYJS0365	SYJS: 13th Panel Concreting Works	1	09OCT10	09OCT10	0	SYJS: 13th Panel Concreting Works		
	SYJS0367 SYJS0368	SYJS: 13th Panel Rebar Cage Installation SYJS: Excavate 14th Panel to Formation Level	10	07OCT10 11OCT10	08OCT10 22OCT10	0	ISYJS: 13th Panel Rebar Cage Installation SYJS: Excavate 14th Panel to Formation Level		
	SYJS0369	SYJS: 14th Panel Desanding & Preparation Works	4	23OCT10	27OCT10	0	ISYJS: 14th Panel Desanding & Preparation Works		
	SYJS0371	SYJS: 14th Panel Rebar Cage Installation	2	28OCT10	29OCT10	0	SYJS: 14th Panel Rebar Cage Installation		
0	SYJS0373	SYJS: 14th Panel Concreting Works	1	30OCT10	30OCT10	0	SYJS: 14th Panel Concreting Works		
Start		31JUL09 Early Bar	WPU				Sheet 1 of 2	n	bhastale.
Data		15JAN15 20JAN10 01FFR10 10:30 Progress Critical Ac	tivity	Contract No	DC/2007/2	23 - Const	truction of Sewage	Revision	Checked Approved
Run I	Date	01FEB10 10:30 Critical Ac	.uvity (from North		Stonecutters Island		


Annex F8 Construction Programme for the Project


© Primavera Systems, Inc.

SYJS0376 SYJS: Grot SYJS0377 SYJS: 15th SYJS0379 SYJS: 15th SYJS0381 SYJS: 15th SYJS0383 SYJS: Exc SYJS0385 SYJS: 16th SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: Instance SYJS0394 SYJS: Pun SYJS0397 SYJS: Sub SYJS0411 SYJS: Den SYJS0500 SYJS: Con SYJS0520 SYJS: Set SYJS0522 SYJS: Exc SYJS0523 SYJS: Exc SYJS0530 SYJS: Exc SYJS0665 SYJS: Exc SYJS0665 SYJS: Blin SYJS0840 SYJS: Blin SYJS0885 SYJS: Con SYJS09925 SYJS: Con SYJS09930 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: Con SYJS1465 SYJS: She SYJS1465 SYJS: Blin SYJS1485 SYJS: Blin	emission of Pumping Test Report mobilization for D'wall astruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m)up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top favate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) firstruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft firsk shunt concreting firstruct Vert Shft to Tun Invert -148mPD	10 52 4 2 1 10 4 2 1 12 6 6 6 6 6 6	01NOV10 04NOV10 12NOV10 17NOV10 19NOV10 02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 11FEB11 11FEB11 11FEB11 25FEB11 06MAY11 18AUG11	11NOV10 05JAN11 16NOV10 18NOV10 01DEC10 06DEC10 08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 26JAN11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0 0 0 0 0 0 0		SYJS: Excavate 14th Panel to Formation Level SYJS: Grouting Works Phase 3 SYJS: 15th Panel Desanding & Preparation Works SYJS: 15th Panel Rebar Cage Installation SYJS: 15th Panel Concreting Works SYJS: Excavate 16th Panel to Formation Level SYJS: 16th Panel Desanding & Preparation Works SYJS: 16th Panel Desanding & Preparation Works SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test SYJS: Pumping Test SYJS: Demobilization for D'wall SYJS: Construct Capping Beam & Shaft Collar SYJS: Initial Excavation of Shaft (7m)
SYJS0377 SYJS: 15th SYJS0379 SYJS: 15th SYJS0381 SYJS: 15th SYJS0383 SYJS: Exc SYJS0385 SYJS: 16th SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: 16th SYJS0394 SYJS: Pum SYJS0397 SYJS: Sub SYJS0397 SYJS: Den haft Excavation SYJS: Con SYJS0500 SYJS: Con SYJS0510 SYJS: Set SYJS0520 SYJS: Set SYJS0522 SYJS: Erec SYJS0530 SYJS: Prot SYJS0665 SYJS: Erec SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0885 SYJS: Con SYJS0985 SYJS: Con SYJS09030 SYJS: Con SYJS: On SYJS: Con	h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Concreting Works eavate 16th Panel to Formation Level h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Rebar Cage Installation h Panel Concreting Works tall Dewatering Wells for Pump-test mping Test emission of Pumping Test Report mobilization for D'wall metruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m) full Collar and Excavation of Shaft Sink et Noise Enclosure at Shaft Top feavate Soil & Ring Beams (82.95m) fibe, Grout, D & B Rock, Muck Out (62m) firstruct Sump at Shaft Bottom for Tunnel Hoist & Muck-Out System and Layer & Base Slab for Shaft fink shunt concreting firstruct Vert Shft to Tun Invert -148mPD	4 2 1 10 4 2 1 12 6 6 6 6 6 14 4 12 12 54 85 2	04NOV10 12NOV10 17NOV10 19NOV10 20NOV10 02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 11FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	05JAN11 16NOV10 18NOV10 19NOV10 01DEC10 06DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0 0 0 0 0		SYJS: 15th Panel Desanding & Preparation Works SYJS: 15th Panel Rebar Cage Installation SYJS: 15th Panel Concreting Works SYJS: Excavate 16th Panel to Formation Level SYJS: 16th Panel Desanding & Preparation Works SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test SYJS: Submission of Pumping Test Report SYJS: Demobilization for D'wall
SYJS0377 SYJS: 15th SYJS0379 SYJS: 15th SYJS0381 SYJS: 15th SYJS0383 SYJS: Exc SYJS0385 SYJS: 16th SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: 16th SYJS0392 SYJS: 16th SYJS0394 SYJS: Pum SYJS0397 SYJS: Sub SYJS0397 SYJS: Den haft Excavation SYJS: Con SYJS0500 SYJS: Den SYJS0510 SYJS: Set SYJS0520 SYJS: Set SYJS0522 SYJS: Exc SYJS0530 SYJS: Prot SYJS0635 SYJS: Con SYJS0665 SYJS: Bline SYJS0840 SYJS: Ban SYJS0885 SYJS: Con SYJS0985 SYJS: Con SYJS09030 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Bline SYJS1485 SYJS: Bline <	h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Concreting Works eavate 16th Panel to Formation Level h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Rebar Cage Installation h Panel Concreting Works tall Dewatering Wells for Pump-test mping Test emission of Pumping Test Report mobilization for D'wall metruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m) full Collar and Excavation of Shaft Sink et Noise Enclosure at Shaft Top feavate Soil & Ring Beams (82.95m) fibe, Grout, D & B Rock, Muck Out (62m) firstruct Sump at Shaft Bottom for Tunnel Hoist & Muck-Out System and Layer & Base Slab for Shaft fink shunt concreting firstruct Vert Shft to Tun Invert -148mPD	4 2 1 10 4 2 1 12 6 6 6 6 6 14 4 12 12 54 85 2	12NOV10 17NOV10 19NOV10 20NOV10 02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 107FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	16NOV10 18NOV10 19NOV10 01DEC10 06DEC10 08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0 0 0 0		SYJS: 15th Panel Rebar Cage Installation SYJS: 15th Panel Concreting Works SYJS: Excavate 16th Panel to Formation Level SYJS: 16th Panel Desanding & Preparation Works SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test ISYJS: Submission of Pumping Test Report ISYJS: Demobilization for D'wall
SYJS0379 SYJS: 15th SYJS0381 SYJS: 15th SYJS0383 SYJS: Exc SYJS0385 SYJS: 16th SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: 16th SYJS0394 SYJS: Pum SYJS0397 SYJS: Sub SYJS0397 SYJS: Den haft Excavation SYJS: Con SYJS0500 SYJS: Con SYJS0510 SYJS: Set SYJS0520 SYJS: Exc SYJS0522 SYJS: Exc SYJS0635 SYJS: Con SYJS0665 SYJS: Erec SYJS08835 SYJS: Bline SYJS08840 SYJS: Ban SYJS0985 SYJS: Con SYJS09030 SYJS: Con SYJS1055 SYJS: Con SYJS1055 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Bline SYJS1485 SYJS: Con	h Panel Rebar Cage Installation h Panel Concreting Works cavate 16th Panel to Formation Level h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Concreting Works tall Dewatering Wells for Pump-test mping Test omission of Pumping Test Report mobilization for D'wall metruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m) full - up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top cavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) metruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System and and Layer & Base Slab for Shaft has shunt concreting metruct Vert Shft to Tun Invert -148mPD	2 1 10 4 2 1 12 6 6 6 6 6 6 14 4 12 12 54 85 2 10	17NOV10 19NOV10 20NOV10 02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	18NOV10 19NOV10 01DEC10 06DEC10 08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0 0 0 0		SYJS: 15th Panel Concreting Works SYJS: Excavate 16th Panel to Formation Level SYJS: 16th Panel Desanding & Preparation Works SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test SYJS: Submission of Pumping Test Report SYJS: Demobilization for D'wall SYJS: Construct Capping Beam & Shaft Collar
SYJS0381 SYJS: 15th SYJS0383 SYJS: Excisive SYJS0385 SYJS: 16th SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: Inst SYJS0394 SYJS: Pun SYJS0397 SYJS: Sub SYJS0397 SYJS: Den haft Excavation SYJS0500 SYJS: Con SYJS0510 SYJS: Initial SYJS0520 SYJS: Set SYJS0522 SYJS: Excisive SYJS0530 SYJS: Excisive SYJS0635 SYJS: Con SYJS0665 SYJS: Excisive SYJS08835 SYJS: Bline SYJS08840 SYJS: Con SYJS0885 SYJS: Con SYJS09030 SYJS: Con SYJS1055 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Bline SYJS1485 SYJS: Con	h Panel Concreting Works cavate 16th Panel to Formation Level h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Concreting Works tall Dewatering Wells for Pump-test mping Test omission of Pumping Test Report mobilization for D'wall metruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m)up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top cavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) metruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft hk shunt concreting metruct Vert Shft to Tun Invert -148mPD	1 10 4 2 12 6 6 6 6 6 6 6 6 6 8 5 2 10 10	19NOV10 20NOV10 02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	19NOV10 01DEC10 06DEC10 08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11	0 0 0 0 0 0 0 0 0		SYJS: 15th Panel Concreting Works SYJS: Excavate 16th Panel to Formation Level SYJS: 16th Panel Desanding & Preparation Works SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test SYJS: Submission of Pumping Test Report SYJS: Demobilization for D'wall SYJS: Construct Capping Beam & Shaft Collar
SYJS0383 SYJS: Exc. SYJS0385 SYJS: 16th SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: Inst. SYJS0394 SYJS: Pun SYJS0397 SYJS: Sub SYJS0397 SYJS: Den haft Excavation SYJS0500 SYJS: Den haft Excavation SYJS0510 SYJS: Initial SYJS0520 SYJS: Set SYJS0522 SYJS: Exc. SYJS0530 SYJS: Exc. SYJS0635 SYJS: Con SYJS0665 SYJS: Exc. SYJS08835 SYJS: Bline SYJS08840 SYJS: Con SYJS09885 SYJS: Con SYJS09925 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Bline SYJS1485 SYJS: Con	cavate 16th Panel to Formation Level th Panel Desanding & Preparation Works th Panel Rebar Cage Installation th Panel Concreting Works tall Dewatering Wells for Pump-test imping Test tomission of Pumping Test Report imbilization for D'wall the struct Capping Beam & Shaft Collar tal Excavation of Shaft (7m) the rup Equipment for Shaft Sink tot Noise Enclosure at Shaft Top teavate Soil & Ring Beams (82.95m) the Grout, D & B Rock, Muck Out (62m) the struct Sump at Shaft Bottom tot Tunnel Hoist & Muck-Out System the shaft Concreting the shaft to Tun Invert -148mPD	10 4 2 1 12 6 6 6 6 6 14 4 12 12 54 85 2	20NOV10 02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 11FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	01DEC10 06DEC10 08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0 0 0		SYJS: 16th Panel Desanding & Preparation Works SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test SYJS: Submission of Pumping Test Report SYJS: Demobilization for Dwall
SYJS0385 SYJS: 16th SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: 16th SYJS0394 SYJS: Pun SYJS0397 SYJS: Sub SYJS0397 SYJS: Den haft Excavation SYJS0500 SYJS: Den haft Excavation SYJS0520 SYJS: Den SYJS0522 SYJS: Erec SYJS0523 SYJS: Erec SYJS0524 SYJS: Prot SYJS0525 SYJS: Erec SYJS0530 SYJS: Erec SYJS0635 SYJS: Erec SYJS0665 SYJS: Erec Haft Construction SYJS: Blin SYJS0840 SYJS: Blin SYJS0885 SYJS: Con SYJS09085 SYJS: Con SYJS0930 SYJS: Con SYJS: Que SYJS: Con SYJS: She SYJS: She SYJS: She SYJS: Blin SYJS: H465 SYJS: Blin SYJS: H465 SYJS: Blin SYJS: H485 <td>h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Concreting Works tall Dewatering Wells for Pump-test imping Test omission of Pumping Test Report mobilization for D'wall instruct Capping Beam & Shaft Collar ial Excavation of Shaft (7m) in-up Equipment for Shaft Sink ict Noise Enclosure at Shaft Top isavate Soil & Ring Beams (82.95m) ibe, Grout, D & B Rock, Muck Out (62m) instruct Sump at Shaft Bottom ict Tunnel Hoist & Muck-Out System inding Layer & Base Slab for Shaft ink shunt concreting instruct Vert Shft to Tun Invert -148mPD</td> <td>4 2 1 12 6 6 6 6 6 6 14 4 12 12 54 85 2 10</td> <td>02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11</td> <td>06DEC10 08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11</td> <td>0 0 0 0 0 0 0</td> <td></td> <td>SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test ISYJS: Submission of Pumping Test Report ISYJS: Demobilization for D'wall</td>	h Panel Desanding & Preparation Works h Panel Rebar Cage Installation h Panel Concreting Works tall Dewatering Wells for Pump-test imping Test omission of Pumping Test Report mobilization for D'wall instruct Capping Beam & Shaft Collar ial Excavation of Shaft (7m) in-up Equipment for Shaft Sink ict Noise Enclosure at Shaft Top isavate Soil & Ring Beams (82.95m) ibe, Grout, D & B Rock, Muck Out (62m) instruct Sump at Shaft Bottom ict Tunnel Hoist & Muck-Out System inding Layer & Base Slab for Shaft ink shunt concreting instruct Vert Shft to Tun Invert -148mPD	4 2 1 12 6 6 6 6 6 6 14 4 12 12 54 85 2 10	02DEC10 07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	06DEC10 08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0 0		SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test ISYJS: Submission of Pumping Test Report ISYJS: Demobilization for D'wall
SYJS0387 SYJS: 16th SYJS0389 SYJS: 16th SYJS0392 SYJS: Instance SYJS0394 SYJS: Pun SYJS0397 SYJS: Sub SYJS0397 SYJS: Den haft Excavation SYJS0500 SYJS: Con SYJS0510 SYJS: Initial SYJS0520 SYJS: Erect SYJS0522 SYJS: Erect SYJS0530 SYJS: Erect SYJS0535 SYJS: Prot SYJS0635 SYJS: Erect SYJS0665 SYJS: Erect SYJS0835 SYJS: Blint SYJS0840 SYJS: Ban SYJS0885 SYJS: Con SYJS0930 SYJS: Con SYJS: On SYJS: Con SYJ	h Panel Rebar Cage Installation h Panel Concreting Works tall Dewatering Wells for Pump-test mping Test pmission of Pumping Test Report mobilization for D'wall astruct Capping Beam & Shaft Collar lal Excavation of Shaft (7m) - up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top lavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) histruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft lik shunt concreting histruct Vert Shft to Tun Invert -148mPD	2 1 12 6 6 6 6 6 14 4 12 12 54 85 2 10	07DEC10 09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 18JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	08DEC10 09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0		SYJS: 16th Panel Rebar Cage Installation SYJS: 16th Panel Concreting Works SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test ISYJS: Submission of Pumping Test Report ISYJS: Demobilization for D'wall
SYJS0389 SYJS: 16th SYJS0392 SYJS: Instance SYJS0394 SYJS: Pum SYJS0397 SYJS: Sub SYJS0411 SYJS: Den haft Excavation SYJS0500 SYJS: Con SYJS0510 SYJS: Initial SYJS0520 SYJS: Erect SYJS0522 SYJS: Erect SYJS0530 SYJS: Erect SYJS0635 SYJS: Prot SYJS0665 SYJS: Erect haft Construction SYJS0835 SYJS: Blint SYJS0865 SYJS: Con SYJS0885 SYJS: Instance SYJS0930 SYJS: Con SYJS0930 SYJS: Con SYJS: On SYJS: On SYJS: On SYJS: Con SYJS: On	h Panel Concreting Works tall Dewatering Wells for Pump-test mping Test pmission of Pumping Test Report mobilization for D'wall Instruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m) Instruct Pequipment for Shaft Sink for Noise Enclosure at Shaft Top feavate Soil & Ring Beams (82.95m) Instruct Sump at Shaft Bottom for Tunnel Hoist & Muck-Out System Inding Layer & Base Slab for Shaft for Sha	1 12 6 6 6 6 6 14 4 4 12 12 54 85 2 10	09DEC10 29DEC10 13JAN11 20JAN11 20JAN11 18JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	09DEC10 12JAN11 19JAN11 26JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0		ISYJS: 16th Panel Concreting Works ISYJS: Install Dewatering Wells for Pump-test ISYJS: Pumping Test ISYJS: Submission of Pumping Test Report ISYJS: Demobilization for Dwall ISYJS: Construct Capping Beam & Shaft Collar
SYJS0392 SYJS: Instant SYJS0394 SYJS: Pum SYJS0397 SYJS: Sub SYJS0397 SYJS: Den SYJS0411 SYJS: Den haft Excavation SYJS: Con SYJS0500 SYJS: Con SYJS0510 SYJS: Initia SYJS0522 SYJS: Erec SYJS0530 SYJS: Erec SYJS0575 SYJS: Prob SYJS0635 SYJS: Con SYJS0665 SYJS: Erec SYJS0885 SYJS: Blint SYJS08865 SYJS: Con SYJS09885 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS: H465 SYJS: Blint SYJS: 1485 SYJS: Con	tall Dewatering Wells for Pump-test mping Test omission of Pumping Test Report mobilization for D'wall instruct Capping Beam & Shaft Collar ial Excavation of Shaft (7m)up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top eavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) instruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft ink shunt concreting instruct Vert Shft to Tun Invert -148mPD	12 6 6 6 6 14 4 12 12 54 85 2	29DEC10 13JAN11 20JAN11 20JAN11 18JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	12JAN11 19JAN11 26JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0		SYJS: Install Dewatering Wells for Pump-test SYJS: Pumping Test SYJS: Submission of Pumping Test Report SYJS: Demobilization for D'wall
SYJS0394 SYJS: Pun SYJS0397 SYJS: Sub SYJS0411 SYJS: Den haft Excavation SYJS: Den SYJS0500 SYJS: Con SYJS0510 SYJS: Initial SYJS0520 SYJS: Set SYJS0522 SYJS: Erec SYJS0530 SYJS: Erec SYJS0575 SYJS: Prot SYJS0635 SYJS: Erec SYJS0665 SYJS: Erec SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS09025 SYJS: Con SYJS10930 SYJS: Con SYJS1055 SYJS: Cleate SYJS1463 SYJS: She SYJS1465 SYJS: Bline SYJS: H465 SYJS: Bline SYJS: H485 SYJS: Con	mping Test omission of Pumping Test Report mobilization for D'wall metruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m)up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top favate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) metruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft fix shunt concreting metruct Vert Shft to Tun Invert -148mPD	6 6 6 14 4 12 12 54 85 2	13JAN11 20JAN11 20JAN11 18JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	19JAN11 26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0 0		SYJS: Pumping Test ISYJS: Submission of Pumping Test Report ISYJS: Demobilization for D'wall SYJS: Construct Capping Beam & Shaft Collar
SYJS0397 SYJS: Sub SYJS0411 SYJS: Den haft Excavation SYJS: Con SYJS0500 SYJS: Con SYJS0510 SYJS: Initial SYJS0520 SYJS: Set SYJS0522 SYJS: Erec SYJS0530 SYJS: Erec SYJS0555 SYJS: Prot SYJS0635 SYJS: Erec SYJS0665 SYJS: Erec haft Construction SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0925 SYJS: Con SYJS1055 SYJS: Con SYJS1055 SYJS: Cleate eodourization Chamber SYJS1463 SYJS: Bline SYJS1475 SYJS: Bline SYJS: 1485 SYJS: Con	emission of Pumping Test Report mobilization for D'wall astruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m)up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top favate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) firstruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft firsk shunt concreting firstruct Vert Shft to Tun Invert -148mPD	6 6 6 14 4 12 12 54 85 2 10	20JAN11 20JAN11 18JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	26JAN11 26JAN11 02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0 0		ISYJS: Submission of Pumping Test Report ISYJS: Demobilization for D'wall SYJS: Construct Capping Beam & Shaft Collar
SYJS0411 SYJS: Den haft Excavation SYJS0500 SYJS: Con SYJS0510 SYJS: Initial SYJS0520 SYJS: Set SYJS0522 SYJS: Erec SYJS0530 SYJS: Erec SYJS0635 SYJS: Prot SYJS0665 SYJS: Erec SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0885 SYJS: Instance SYJS09925 SYJS: Con SYJS1055 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Bline SYJS: H465 SYJS: Bline SYJS: H485 SYJS: Con	Instruct Capping Beam & Shaft Collar Instruct Support of Shaft Sink Instruct Soil & Ring Beams (82.95m) Instruct Sump at Shaft Bottom Instruct Shaft I	6 14 4 12 12 54 85 2 10	18JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0 0		ISYJS: Demobilization for D'wall SYJS: Construct Capping Beam & Shaft Collar
haft Excavation SYJS0500 SYJS: Con SYJS0510 SYJS: Initia SYJS0520 SYJS: Set SYJS0522 SYJS: Erec SYJS0530 SYJS: Prot SYJS0635 SYJS: Con SYJS0665 SYJS: Erec haft Construction SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0840 SYJS: Con SYJS0885 SYJS: Con SYJS0885 SYJS: Con SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Cleat ecodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Bline SYJS1465 SYJS: Bline SYJS1465 SYJS: Bline SYJS1485 SYJS: Con	nstruct Capping Beam & Shaft Collar fal Excavation of Shaft (7m)up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top eavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) nstruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft nk shunt concreting nstruct Vert Shft to Tun Invert -148mPD	14 4 12 12 54 85 2 10	18JAN11 07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	02FEB11 10FEB11 24FEB11 24FEB11 29APR11	0 0 0		SYJS: Construct Capping Beam & Shaft Collar
SYJS0500 SYJS: Con SYJS0510 SYJS: Initia SYJS0520 SYJS: Set SYJS0522 SYJS: Erec SYJS0530 SYJS: Erec SYJS0575 SYJS: Prot SYJS0635 SYJS: Erec SYJS0665 SYJS: Erec haft Construction SYJS0835 SYJS: Blinc SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0885 SYJS: Inst SYJS09925 SYJS: Con SYJS1055 SYJS: Con SYJS1055 SYJS: Cleat eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Blinc SYJS: H465 SYJS: Blinc SYJS: 485 SYJS: Con	al Excavation of Shaft (7m) -up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top savate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) estruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft esk shunt concreting enstruct Vert Shft to Tun Invert -148mPD	4 12 12 54 85 2 10	07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	10FEB11 24FEB11 24FEB11 29APR11	0 0 0		
SYJS: Initia SYJS: Set SYJS: Set SYJS: Set SYJS: Set SYJS: Erec SYJS: Exc SYJS: SYJS: Prot SYJS: SYJS: Con SYJS: Erec SYJS: Erec Haft Construction SYJS: Bline SYJS: Bline SYJS: SYJS: Con SYJS: Syjs	al Excavation of Shaft (7m) -up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top savate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) estruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft esk shunt concreting enstruct Vert Shft to Tun Invert -148mPD	4 12 12 54 85 2 10	07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	10FEB11 24FEB11 24FEB11 29APR11	0 0 0		
SYJS: Initia SYJS: Set SYJS: Set SYJS: Set SYJS: Set SYJS: Erec SYJS: Exc SYJS: SYJS: Prot SYJS: SYJS: Con SYJS: Erec SYJS: Erec Haft Construction SYJS: Bline SYJS: Bline SYJS: SYJS: Con SYJS: Syjs	al Excavation of Shaft (7m) -up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top savate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) estruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft esk shunt concreting enstruct Vert Shft to Tun Invert -148mPD	4 12 12 54 85 2 10	07FEB11 11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	10FEB11 24FEB11 24FEB11 29APR11	0 0 0		
SYJS0520 SYJS: Set SYJS0522 SYJS: Erec SYJS0530 SYJS: Exc SYJS0575 SYJS: Prot SYJS0635 SYJS: Con SYJS0665 SYJS: Erec haft Construction SYJS0835 SYJS: Blint SYJS0840 SYJS: Ban SYJS0885 SYJS: Con SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS: H465 SYJS: Blint SYJS: H485 SYJS: Con	-up Equipment for Shaft Sink ct Noise Enclosure at Shaft Top cavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) nstruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft nk shunt concreting nstruct Vert Shft to Tun Invert -148mPD	12 12 54 85 2 10	11FEB11 11FEB11 25FEB11 06MAY11 16AUG11	24FEB11 24FEB11 29APR11	0		SYJS: Initial Excavation of Shaft (7m)
SYJS0522 SYJS: Erec SYJS0530 SYJS: Exc SYJS0575 SYJS: Prob SYJS0635 SYJS: Con SYJS0665 SYJS: Erec haft Construction SYJS0835 SYJS: Blint SYJS0840 SYJS: Ban SYJS0885 SYJS: Inst SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS: H465 SYJS: Blint SYJS: 1485 SYJS: Con	ct Noise Enclosure at Shaft Top cavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) instruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft ink shunt concreting instruct Vert Shft to Tun Invert -148mPD	12 54 85 2 10	11FEB11 25FEB11 06MAY11 16AUG11	24FEB11 29APR11	0	11 12 13 13	
SYJS0530 SYJS: Exc. SYJS0575 SYJS: Prob SYJS0635 SYJS: Con SYJS0665 SYJS: Erect haft Construction SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0885 SYJS: Con SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Con SYJS1463 SYJS: She SYJS1465 SYJS: Exc. SYJS1475 SYJS: Bline SYJS1485 SYJS: Con	cavate Soil & Ring Beams (82.95m) be, Grout, D & B Rock, Muck Out (62m) nstruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System adding Layer & Base Slab for Shaft nk shunt concreting nstruct Vert Shft to Tun Invert -148mPD	54 85 2 10	25FEB11 06MAY11 16AUG11	29APR11	555.77	A I I'V I'V	SYJS: Set -up Equipment for Shaft Sink
SYJS: Prot SYJS: Con SYJS: Con SYJS: Erec Aft Construction SYJS: Blin SYJS: Blin SYJS: Blin SYJS: Blin SYJS: SYJS: Con SYJS: SYJS: Con SYJS: She SYJS: SyjS: Exc SYJS: Blin SYJS: Blin SYJS: Con	be, Grout, D & B Rock, Muck Out (62m) Instruct Sump at Shaft Bottom Instruct Shaft Bottom Instruct Shaft Shaft Shaft Shaft Shunt Concreting Instruct Vert Shaft to Tun Invert -148mPD	85 2 10	06MAY11 16AUG11				SYJS: Erect Noise Enclosure at Shaft Top
SYJS: Con SYJS: Erec SYJS: Erec haft Construction SYJS: Bline SYJS: Bline SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0925 SYJS: Con SYJS: OS SYJS: Con SYJS: OS SYJS: Con SYJS: OS SYJS: Con SYJS: OS SYJS: Con SYJS:	nstruct Sump at Shaft Bottom ct Tunnel Hoist & Muck-Out System ading Layer & Base Slab for Shaft nk shunt concreting nstruct Vert Shft to Tun Invert -148mPD	10	16AUG11	15AUG11	0		SYJS: Excavate Soil & Ring Beams (82.95m)
SYJS0665 SYJS: Erect haft Construction SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0885 SYJS: Instance SYJS0925 SYJS: Con SYJS10930 SYJS: Con SYJS1055 SYJS: Clean eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS1475 SYJS: Bline SYJS1485 SYJS: Con	ct Tunnel Hoist & Muck-Out System Inding Layer & Base Slab for Shaft Ink shunt concreting Instruct Vert Shft to Tun Invert -148mPD	10			0		SYJS: Probe, Grout, D & B Rock, Muck Out (62m)
SYJS0665 SYJS: Erect haft Construction SYJS0835 SYJS: Bline SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0925 SYJS: Con SYJS09925 SYJS: Con SYJS10955 SYJS: Con SYJS1055 SYJS: Clear eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS: Bline SYJS: Bline SYJS: 1485 SYJS: Con	ct Tunnel Hoist & Muck-Out System Inding Layer & Base Slab for Shaft Ink shunt concreting Instruct Vert Shft to Tun Invert -148mPD	1000	18AUG11	17AUG11	0		SYJS: Construct Sump at Shaft Bottom
SYJS0835 SYJS: Blind SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0885 SYJS: Instance SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Cleance SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS1475 SYJS: Blind SYJS1485 SYJS: Con	nk shunt concreting nstruct Vert Shft to Tun Invert -148mPD	4	4.	29AUG11	0		SYJS: Erect Tunnel Holst & Muck-Out System
SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0885 SYJS: Instance SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Clean SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS1475 SYJS: Blint SYJS1485 SYJS: Con	nk shunt concreting nstruct Vert Shft to Tun Invert -148mPD	4		30 03		61 (11)	
SYJS0840 SYJS: Ban SYJS0865 SYJS: Con SYJS0885 SYJS: Inst SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Clea eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Exc SYJS1475 SYJS: Blin SYJS1485 SYJS: Con	nk shunt concreting nstruct Vert Shft to Tun Invert -148mPD	4	T	T T			
SYJS0865 SYJS: Con SYJS0885 SYJS: Instance SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS: Con SYJS: Con SYJS: Con SYJS: Con SYJS: SyJS: Con SYJS: Con SYJS: Con	nstruct Vert Shft to Tun Invert -148mPD		23APR13*	26APR13	0		SYJS: Blinding Layer & Base Slab for Sha
SYJS0885 SYJS: Instance SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Cleance eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Excess SYJS1475 SYJS: Bline SYJS1485 SYJS: Con		12	27APR13	11MAY13	0		SYJS: Bank shunt concreting
SYJS0925 SYJS: Con SYJS0930 SYJS: Con SYJS1055 SYJS: Clea eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Exca SYJS1475 SYJS: Blin SYJS1485 SYJS: Con	# C . F . C . C	9	13MAY13	22MAY13	0	0.000	SYJS: Construct Vert Shft to Tun Invert
SYJS0930 SYJS: Con SYJS1055 SYJS: Clea eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Exca SYJS1475 SYJS: Blin SYJS1485 SYJS: Con	tall System Form for Shaft	6	23MAY13	29MAY13	0	61 (111)	SYJS: Install System Form for Shaft
SYJS1055 SYJS: Clear eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Exca SYJS1475 SYJS: Bline SYJS1485 SYJS: Con	nstruct Transition & Vert Shft -148m PD	12	30MAY13	13JUN13	0	11 (11)	SYJS: Construct Transition & Vert Shft -148m PD
eodourization Chamber SYJS1463 SYJS: She SYJS1465 SYJS: Exci SYJS1475 SYJS: Bline SYJS1485 SYJS: Con	nstruct Shaft	70	14JUN13	04SEP13	0		SYJS: Construct Shaft
SYJS1463 SYJS: She SYJS1465 SYJS: Exc. SYJS1475 SYJS: Bline SYJS1485 SYJS: Con	ar Area & Install Multi-Part Cover	3	05SEP13	07SEP13	0		SYJS: Clear Area & Install Multi-Part Cover
SYJS1465 SYJS: Exc SYJS1475 SYJS: Blind SYJS1485 SYJS: Con						11 61 197	
SYJS1465 SYJS: Exc SYJS1475 SYJS: Blind SYJS1485 SYJS: Con			V	0' 10			
SYJS1475 SYJS: Blind SYJS1485 SYJS: Con	eet Piling, Excavation & ELS Works	24	08AUG13	04SEP13	0		SYJS: Sheet Piling, Excavation & ELS Works
SYJS1485 SYJS: Con	cavation for Chamber & Channel	6	09SEP13	14SEP13	0	0.00	SYJS: Excavation for Chamber & Channel
	iding Layer & Base Slab of SRC	8	16SEP13	25SEP13	0	010101	SYJS: Blinding Layer & Base Slab of SRC
	nstruct Wall of SRC	8	26SEP13	05OCT13	0	11111111	SYJS: Construct Wall of SRC
SYJS1495 SYJS: Wat	terproof & Install Multi-Part Cover	5	07OCT13	11OCT13	0	11 (11)	SYJS: Waterproof & Install Multi-Part Cover
SYJS1505 SYJS: Bac	ckfill to Deodourization Chamber	3	09OCT13	11OCT13	0	11111111	SYJS: Backfill to Deodourization Chamber
SYJS1555 SYJS: Insta	tall DeodourizationSystem,Kiosk&Elect.C	14	09OCT13	25OCT13	0		SYJS: Install DeodourizationSystem,Klosk&Elect.C
SYJS1565 SYJS: Test	sting & Commissioning DS	3	26OCT13	29OCT13	0		ISYJ\$: Testing & Commission
onnection Channel		5 ,	16		e.	11111111	
OV 104545	district of the control of the contr		4005515	0005510			SYJS: Blinding Layer & Base Slab of CC■
	nding Layer & Base Slab of CC	6	16SEP13	23SEP13	0		그리고 있는 것은 그렇는 것은 것을 하는 것은 것은 것은 것은 것을 하는 것은 것을 가지고 있었다. 그렇게 되었다.
	nstruct Wall of CC	9	24SEP13	04OCT13	0		SYJS: Construct Wall of CC
	terproof & Install Multi-Part Cover	6	08OCT13	15OCT13	0		SYJS: Waterproof & Install Multi-Part Cover
SYJS1545 SYJS: Bac	ckfill to Connection Channel	3	15OCT13	17OCT13	0		SYJS: Backfill to Connection Channel
iscellaneous Works							
SYJS2010 SYJS: Insta	tall E&M Services	18	18OCT13	07NOV13	0		■SYJS: Install E&M Services
		-			0		SYJS: Reinstatement & Clear DS Area
	nstatement & Clear DS Area	12	08NOV13	21NOV13	30		SYJS: Complete All Works at SYP JS (KD-10)
	mplete All Works at SYP JS (KD-10)	0	001101111	21NOV13	0		: - 12 - 14 H - 17 는 [-] - 18 H -
100000000000000000000000000000000000000	dscaping & Planting Works	60	22NOV13*	20JAN14	0		SYJS: Landscaping & Planting Works
	iod of Establishment Works	360	21JAN14	15JAN15	0		SYJS: Period of Establishment Works
SYJS2050 SYJS: End	d of Establishment Period	0		15JAN15	0	ri i i i i i	SYJS: End of Establishment Po

Annex G

Stonecutters Island Production and Riser Shafts





Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM6 - Works Site Boundary Monitoring Month : January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
,	,	ļ	j	,	,	1-Jan
						The First Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
		1-hr and 24-hr Monitoring				
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
				1-hr and 24-hr Monitoring		
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
			1-hr and 24-hr Monitoring			
30-Jan	31-Jan					

Monitoring Month: February 2011

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
			1-hr and 24-hr Monitoring		Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
С	hinese New Year Holiday	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
					1-hr and 24-hr Monitoring		
	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
				1-hr and 24-hr Monitoring			
	27-Feb	28-Feb					

Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM5 - A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary

Monitoring Month: January 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
						The Firsty Day of January
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring				
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring					
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
Noise Monitoring (during daytime of sundays/ public holidays)				Noise Monitoring		
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring			
30-Jan	31-Jan					
Noise Monitoring (during daytime of sundays/ public holidays)						

Monitoring Month: February 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
		Noise Monitoring		Chinese New Year Holiday	Chinese New Year Holiday	Chinese New Year Holiday
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
Chinese New Year Holiday	Noise Monitoring					
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
				Noise Monitoring		
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
			Noise Monitoring			
27-Feb	28-Feb					

- C. T.	T	T / T /	0: .:
Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase			
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	 The following watering measures for specific site would be required to control the fugitive dust impacts: the barging points should be continuous watering throughout the whole unloading process; and watering 8 times per day within worksites at the SCS works area at SCISTW and the Disinfection Facilities of SCISTW. 	All work sites / during construction	√
Operational Phase	SCISTW and the Distinction Facilities of SCISTW.		
Air Quality	 Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual. Screens should be cleaned regularly to remove any accumulated organic debris Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers regularly Frequent sludge withdrawal from tanks is necessary to prevent the production of gases Sludge cake should be transferred to closed containers 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Sludge containers should be flushed with water regularly To avoid excessive extraction of the foul air from the drop shafts of the sedimentation tanks and also from the effluent flume structure of SCISTW to deodorization system, the extraction vent(s) of the deodorization system should be located away from the top openings of the drop shafts.	SCISTW /during operational phase	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase

ENVIRONMENT MANAGEMENT LIMITED

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	$\sqrt{}$
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 		
Construction Phase Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	$\sqrt{}$
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum		
	distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing		
X17	saltwater intakes.		I
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	$\sqrt{}$
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	$\sqrt{}$
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status			
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction	Δ			
•	Waste Disposal Ordinance. The Code of Practice on the Packaging,	Ţ.				
	Labelling and Storage of Chemical Wastes published under the Waste					
	Disposal Ordinance details the requirements to deal with chemical					
	wastes.					
	General requirements are given as follows:					
	 Suitable containers should be used to hold the chemical wastes to 					
	avoid leakage or spillage during storage, handling and transport.					
	Chemical waste containers should be suitably labelled, to notify and					
	warn the personnel who are handling the wastes, to avoid accidents.					
	Storage area should be selected at a safe location on site and adequate					
	space should be allocated to the storage area.					

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	$\sqrt{}$
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below		
	should be adopted where applicable.		
	The use of less or smaller construction plants may be specified to		
	reduce the disturbance to the storm water courses or marine environment.		
	Temporary storage of materials (e.g. equipment, filling materials,		
	chemicals and fuel) and temporary stockpile of construction materials		
	should be located well away from any water courses during carrying		
	out of the construction works.		
	Stockpiling of construction materials and dusty materials should be		
	covered and located away from any water courses.		
	 Construction debris and spoil should be covered up and/or disposed 		
	of as soon as possible to avoid being washed into the nearby water		
	receivers.		
	 Construction activities, which generate large amount of wastewater, 		
	should be carried out in a distance away from the waterfront, where		
	practicable.		
	 Proper shoring may need to be erected in order to prevent soil/mud 		
	from slipping into the storm culvert or sea		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Temporary Sewage Bypass	SCISTW/ construction period	$\sqrt{}$
	It is recommended that the temporary sewage bypass required for (i) the		
	modification to the existing pumping station at SCISTW and (ii) the		
	interconnection between the existing		
	main pumping station and the new pumping station on		
	Stonecutters Island, if needed, should be scheduled at the		
	same time as far as practicable in order to minimise the		
	temporary discharge duration. It is also recommended that all		
	the modification and interconnection to the existing facilities		
	(including the modification to the existing NWKPS) should be		
	programmed to avoid temporary sewage bypass in wet or		
	bathing season (March to October) to minimize the potential		
	impacts. Relevant government departments including EPD		
	and LCSD should be informed of the planned sewage bypass		
	prior to any discharge. During the sewage bypass period, water quality monitoring should be carried out at the water		
	sensitive receivers to quantify the water quality impacts and to		
	determine when the baseline water quality conditions are restored. Also,		
	a framework of the response procedures has		
	been formulated to minimize the impact of temporary discharges. Details		
	are provided in the standalone EM&A		
	Manual.		
Operational Phase			
Water Quality	Dual power supply, standby facilities for the main treatment	SCISTW and all the	NA. Measures not required
	units and standby equipment parts / accessories should be provided as	Stage 2 PTWs / Operation Stage	until commencement of
	far as possible at the SCISTW to minimize the		operational phase
	chance of emergency discharge.		
Water Quality	The response procedure and monitoring requirements for	SCISTW / Operation Stage	NA. Measures not required
	emergency discharge as stated in EM&A Manual should be		until commencement of
	followed.		operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	In case of total power outage of the dechlorination plant, the uninterruptible power supply (UPS) system to be provided would switch the power supply of the sodium bisulphite dosing pump to a backup battery almost instantaneously, allowing continuous dosage of sodium bisulphite for at least half an hour so that sufficient time can be provided for shutting down the chlorination plant to avoid the possibility of discharge of chlorinated effluent.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	The model predicted that if Stage 2B is not implemented for HATS in 2021 as scheduled, the nutrient contents (both P and N) in the marine water would ultimately increase to exceed the baseline Stage 1 level when the HATS flow is reaching its design capacity of 2.45M m3/day. It is recommended that the future review study for Stage 2B should review the validity of the model predictions provided in this EIA and confirm the need of enhanced nutrient removal for HATS after 2021.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	It should be noted that the mixing zone for TIN predicted for Stage 2B was large with an area of about 30 km2 and the area of exceedance would encroach on the nearby water sensitive receivers (e.g. Ma Wan Fish Culture Zone). This is due to the elevated oxidized nitrogen assumed for the proposed nitrification process at Stage 2B as well as the increased HATS effluent flow assumed for Stage 2B. It is recommended that these water quality issues should be further investigated / assessed under the future EIA for Stage 2B. Further mitigation measures / alternative treatment designs should also be considered under the future EIA for Stage 2B to mitigate / minimize the potential TIN exceedances.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	√ ·
Waste	All waste materials should be segregated into categories covering: • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill.	All work sites / during the construction period	V
Waste	 Recommendations to achieve waste reduction include: Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	 Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	1
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	$\sqrt{}$
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	Δ
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	√ V
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	V
Operation Phase			
Waste	The sludge tanks should be air-tighten. Rotating brushes or other alternative devises should be installed at the upper frame of the sludge tank washing facilities to provide better cleaning of the surface around the top loading opening of the sludge tanks. Prior to making such provision, the top covers of the sludge transfer tanks should be water cleaned manually after unloading.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase


effectiveness of rubber seals at the loading openings and unloading doors, odour leakage from tankers are commonly resulted from the aging rubber seals. It is recommended to develop a preventive maintenance programme for rubber seals of loading openings and unloading doors of sludge transfer tanks to ensure the tightness of covers and doors. Rubber seals should be regularly replaced within its design life as specified by suppliers. Construction Phase Landscape & Visual **Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. **Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. **Control of night-time lighting.** Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. **Operational Phase** All the works areas, PTWs and SCISTW/ during the construction period where practical. All the works areas, PTWs and SCISTW/ Measures not require during the construction period with the surrounding setting. **Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. **Abstructures.** All the works areas, PTWs and SCISTW/ NA. Measures not require during the construction period until commencement of operational phase of the proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area	Type of Impact	Environmental Protection Measures	Location/ Timing	Status	
Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. Operational Phase Landscape & Visual Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area	Waste	effectiveness of rubber seals at the loading openings and unloading doors, odour leakage from tankers are commonly resulted from the aging rubber seals. It is recommended to develop a preventive maintenance programme for rubber seals of loading openings and unloading doors of sludge transfer tanks to ensure the tightness of covers and doors. Rubber seals should be regularly replaced within its design life as	SCISTW / Operation Stage	until commencement of	
the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. Department of Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. All the works areas, PTWs and SCISTW/ NA. Measures not require during the construction period All the works areas, PTWs and SCISTW/ operational phase Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area	Construction Phase				
 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area All the works areas, PTWs and SCISTW/ NA. Measures not require during the construction period until commencement of operational phase Operational phase Structures. Reinstated of disturbed area	Landscape & Visual	 the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the 			
harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures. • Reinstated of disturbed area	Operational Phase	•			
	Landscape & Visual	 harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. 	•	until commencement of	
	Construction Phase	• Renistated of disturbed area			

Type of Impact	Environmental Protection Measures	Location/ Timing	Status	
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly	Identified historical buildings/structures	O .	
	followed.	as mentioned in Tables 15.10 and 15.11.	has not been launched during	
		During blasting for tunnel, shafts,	the reporting period.	
		effluent conveyance system and		
		disinfection		
		facilities in the vicinity of the buildings/		
		structures		

Remark:

- $\sqrt{}$ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

1-hr TSP Level
AM6 (Stonecutters Island Sewage Treatment Works)



Annex G5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM6

				TSP					Wind Speed		
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	*	Sampler	Filter
Date	Time	Time		(µg/m³)	(µg/m³)	(μg/m³)	Observations / Remarks	(℃)	(m/s)	ID	ID
4-Jan-11	13:25	14:25	Cloudy	291	346	500	Construction work in progress	13	0-14	1254	7793
	14:27	15:27	Cloudy	306	346	500	Construction work in progress	13	0-14	1254	7794
	15:29	16:29	Cloudy	284	346	500	Construction work in progress	13	0-14	1254	7795
10-Jan-11	14:05	15:05	Sunny	252	346	500	Construction work in progress	13	0-19	1254	7797
	15:07	16:07	Sunny	230	346	500	Construction work in progress	13	0-19	1254	7798
	16:09	17:09	Sunny	225	346	500	Construction work in progress	13	0-19	1254	7799
14-Jan-11	13:10	14:10	Sunny	289	346	500	Construction work in progress	17	0-14	1254	8002
	14:12	15:12	Sunny	310	346	500	Construction work in progress	17	0-14	1254	8003
	15:14	16:14	Sunny	281	346	500	Construction work in progress	17	0-14	1254	8004
20-Jan-11	14:04	15:04	Sunny	246	346	500	Construction work in progress	16	-	1254	8006
	15:06	16:06	Sunny	259	346	500	Construction work in progress	16	-	1254	8007
	16:09	17:09	Sunny	259	346	500	Construction work in progress	16	-	1254	8008
26-Jan-11	13:10	14:10	Sunny	228	346	500	Construction work in progress	15	0-17	1254	8010
	14:12	15:12	Sunny	246	346	500	Construction work in progress	15	0-17	1254	8011
	15:14	16:14	Sunny	267	346	500	Construction work in progress	15	0-17	1254	8012
				20.5							

 Min.
 225

 Max.
 310

 Average
 265

^{*} Wind Speed data is presented in the Meteorological Data table

Annex G5 24-hour and 1-hour TSP Monitoring Results


24-hour TSP Monitoring Results

Station AM6

							Elapse	d Time	Sampling				TSP	Action	Limit			
Start		Finis	h	Weather	Filter V	Veight (g)	Rea	ding	Time	Flow	/ Rate (n	n³/min)	Conc.	Level	Level	Observations / Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(μg/m ³)	(µg/m ³)	(µg/m ³)		ID	ID
4-Jan-11	16:31	5-Jan-11	16:31	Cloudy	2.8625	3.0696	7437.03	7461.03	24.00	1.15	1.15	1.15	125	196	260	Construction work in progress	1254	7796
10-Jan-11	17:11	11-Jan-11	17:11	Sunny	2.8351	3.0214	7464.03	7488.03	24.00	1.15	1.15	1.15	113	196	260	Construction work in progress	1254	7800
14-Jan-11	10:16	15-Jan-11	10:16	Sunny	2.8403	3.0298	7491.03	7515.03	24.00	1.15	1.15	1.15	114	196	260	Construction work in progress	1254	8005
20-Jan-11	17:11	21-Jan-11	17:11	Sunny	2.8525	3.0359	7518.03	7542.03	24.00	1.15	1.15	1.15	111	196	260	Construction work in progress	1254	8009
26-Jan-11	16:16	27-Jan-11	16:16	Sunny	2.8525	3.0498	7542.03	7569.03	27.00	1.20	1.20	1.20	101	196	260	Construction work in progress	1254	8013

Min. 101 Max. 125 Average 113

24-hr TSP Level
AM6 (Stonecutters Island Sewage Treatment Works



Meteorological Data Extracted from the Hong Kong Observatory

		King's Park Station							
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction			
1/2/2011	Fine	15	56-72	0.0	1-25	N			
1/4/2011	Rainy	13	76-90	1.2	0-14	NE			
1/5/2011	Fine	16	71-82	0.0	0-17	E			
1/7/2011	Fine	11	55-69	0.0	0-18	N			
1/9/2011	Fine	15	46-65	0.0	0-12	E			
1/10/2011	Fine	13	46-62	0.0	0-19	N			
1/11/2011	Rainy	10	52-74	Trace	0-17	N			
1/14/2011	Fine	17	60-81	0.0	0-14	NE			
1/15/2011	Fine	13	45-76	0.0	0-20	N			
1/16/2011	Fine	11	50-70	0.0	5-25	N			
1/17/2011	Fine	12	47-75	0.0	0-17	NE			
1/20/2011	Fine	16	57-89	0.0	-	-			
1/21/2011	Fine	14	51-68	0.0	0-20	NE			
1/22/2011	Fine	13	64-75	0.0	0-16	N			
1/23/2011	Fine	15	57-80	0.0	0-16	E			
1/26/2011	Fine	15	57-84	0.0	0-17	E			
1/27/2011	Fine	16	62-85	0.0	0-15	E			
1/28/2011	Fine	15	56-86	0.0	0-18	E			
1/30/2011	Fine	12	44-59	0.0	0-22	N			

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	10-30	E
1/4/2011	Rainy	13	76-90	1.2	1-20	NE
1/5/2011	Fine	16	71-82	0.0	2-21	Е
1/7/2011	Fine	11	55-69	0.0	3-23	NW
1/9/2011	Fine	15	46-65	0.0	0-20	N
1/10/2011	Fine	13	46-62	0.0	0-21	NW
1/11/2011	Rainy	10	52-74	Trace	0-17	NW
1/14/2011	Fine	17	60-81	0.0	0-24	SE
1/15/2011	Fine	13	45-76	0.0	0-26	N
1/16/2011	Fine	11	50-70	0.0	4-31	NE
1/17/2011	Fine	12	47-75	0.0	0-23	NE
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	0-26	NW
1/22/2011	Fine	13	64-75	0.0	0-18	NW
1/23/2011	Fine	15	57-80	0.0	0-20	SE
1/26/2011	Fine	15	57-84	0.0	0-21	E
1/27/2011	Fine	16	62-85	0.0	0-23	SE
1/28/2011	Fine	15	56-86	0.0	0-24	E
1/30/2011	Fine	12	44-59	0.0	1-21	NE

*	King's Park's data
---	--------------------

Data were not available

		Tsing Yi Station							
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction			
1/2/2011	Fine	15	56-72	0.0	1-22	E			
1/4/2011	Rainy	12	76-90	1.2	2-17	NW			
1/5/2011	Fine	16	71-82	0.0	2-15	NW			
1/7/2011	Fine	10	55-69	0.0	2-23	NW			
1/9/2011	Fine	15	46-65	0.0	0-10	NE			
1/10/2011	Fine	13	46-62	0.0	1-21	NW			
1/11/2011	Rainy	10	52-74	Trace	0-21	NW			
1/14/2011	Fine	17	60-81	0.0	0-15	NW			
1/15/2011	Fine	13	45-76	0.0	0-20	NW			
1/16/2011	Fine	11	50-70	0.0	3-30	NW			
1/17/2011	Fine	13	47-75	0.0	1-14	E			
1/20/2011	Fine	16	57-89	0.0	-	-			
1/21/2011	Fine	13	51-68	0.0	2-24	NW			
1/22/2011	Fine	13	64-75	0.0	0-20	NW			
1/23/2011	Fine	15	57-80	0.0	0-15	SE			
1/26/2011	Fine	15	57-84	0.0	0-12	NW			
1/27/2011	Fine	17	62-85	0.0	0-16	S			
1/28/2011	Fine	15	56-86	0.0	1-19	SE			
1/30/2011	Fine	13	44-59	0.0	2-18	NW			

			Gre	en Island Station	1	
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
1/2/2011	Fine	15	56-72	0.0	26-60	N
1/4/2011	Rainy	13	76-90	1.2	15-45	N
1/5/2011	Fine	16	71-82	0.0	13-42	-
1/7/2011	Fine	11	55-69	0.0	15-46	-
1/9/2011	Fine	15	46-65	0.0	0-27	-
1/10/2011	Fine	13	46-62	0.0	0-40	-
1/11/2011	Rainy	10	52-74	Trace	5-44	N
1/14/2011	Fine	17	60-81	0.0	6-32	N
1/15/2011	Fine	13	45-76	0.0	0-45	N
1/16/2011	Fine	11	50-70	0.0	23-47	N
1/17/2011	Fine	12	47-75	0.0	12-42	N
1/20/2011	Fine	16	57-89	0.0	-	-
1/21/2011	Fine	14	51-68	0.0	5-50	N
1/22/2011	Fine	13	64-75	0.0	15-36	N
1/23/2011	Fine	15	57-80	0.0	11-38	N
1/26/2011	Fine	15	57-84	0.0	3-32	NE
1/27/2011	Fine	16	62-85	0.0	0-34	NE
1/28/2011	Fine	15	56-86	0.0	3-41	NE
1/30/2011	Fine	12	44-59	0.0	2-37	N

[#] less than 24 hourly observations per day

Annex G6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM5

			Noise	level (dB(A)), 30 min	Major Construction	Other Noise			Wind	Noise Meter	Calibrator
Start Time	End Time	Weather	Leq	L10	L90	Noise Source(s) Observed	Source(s) Observed	Remarks	Temp. (°C)	Speed (m/s)	RION- NL31 F	Model / ID
15:50	16:20	Cloudy	62.7	64.9	60.2	Mobile cranes movement and generator	Aircraft noise, traffic noise	-	14	0.8		RION - NC73 (S/N 10786708)
16:20	16:50	Sunny	60.6	61.7	59.7	Generator	Aircraft noise, traffic noise	-	14	0.5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
15:50	16:20	Cloudy	62.0	63.7	60.0	Generator, Excavator and Dump Truck	Aircraft noise, traffic noise	-	15	0.3	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
15:20	15:50	Sunny	64.3	66.6	62.2	Concrete lorry mixer, generator, and excavator	· · · · · · · · · · · · · · · · · · ·	-	15	0.5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
	15:50 16:20 15:50	16:20 16:50 15:50 16:20	15:50 16:20 Cloudy 16:20 Sunny 15:50 16:20 Cloudy	Start Time End Time Weather 15:50 16:20 Cloudy 62.7 16:20 16:50 Sunny 60.6 15:50 16:20 Cloudy 62.0	Start Time End Time Weather Leq L10 15:50 16:20 Cloudy 62.7 64.9 16:20 16:50 Sunny 60.6 61.7 15:50 16:20 Cloudy 62.0 63.7	Leq L10 L90 15:50 16:20 Cloudy 62.7 64.9 60.2 16:20 16:50 Sunny 60.6 61.7 59.7 15:50 16:20 Cloudy 62.0 63.7 60.0	Start Time End Time Weather Leq	Start Time End Time Weather Leq L10 L90 Noise Source(s) Observed 15:50 16:20 Cloudy 62.7 64.9 60.2 Mobile cranes movement and generator 16:20 16:50 Sunny 60.6 61.7 59.7 Generator Aircraft noise, traffic noise 15:50 16:20 Cloudy 62.0 63.7 60.0 Generator, Excavator and Dump Truck Aircraft noise, traffic noise 15:50 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise	Start Time End Time Weather Leq L10 L90 Noise Source(s) Observed 15:50 16:20 Cloudy 62.7 64.9 60.2 Mobile cranes movement and generator 16:20 16:50 Sunny 60.6 61.7 59.7 Generator Aircraft noise, traffic noise 15:50 16:20 Cloudy 62.0 63.7 60.0 Generator, Excavator and Dump Truck Aircraft noise, traffic noise 15:50 16:20 Cloudy 62.0 63.7 60.0 Generator, Excavator and Dump Truck Aircraft noise, traffic noise	Start Time End Time Weather Leq L10 L90 Noise Source(s) Observed Source(s) Observed Remarks Temp. (°C) 15:50 16:20 Cloudy 62.7 64.9 60.2 Mobile cranes movement and generator Aircraft noise, traffic noise - 14 16:20 16:50 Sunny 60.6 61.7 59.7 Generator Aircraft noise, traffic noise, traffic noise - 14 15:50 16:20 Cloudy 62.0 63.7 60.0 Generator, Excavator and Dump Truck Aircraft noise, traffic noise, traffic noise - 15 15:20 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise, traffic noise - 15	Start Time End Time Weather Leq L10 L90 Noise Source(s) Observed Source(s) Observed Observed (m/s) 15:50 16:20 Cloudy 62.7 64.9 60.2 Mobile cranes movement and generator Aircraft noise, traffic noise 14 0.8 16:20 16:50 Sunny 60.6 61.7 59.7 Generator Aircraft noise, traffic noise 15:50 16:20 Cloudy 62.0 63.7 60.0 Generator, Excavator and Dump Truck Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise, traffic noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise 15:50 Sunny 64.3 66.6 62.2 Concrete lorry mixer, Aircraft noise 15:50 Sunny 64.3 66.6 62.2 Co	Start Time End Time End Time Weather Leq L10 L90 Noise Source(s) Observed Source(s) Observed Source(s) Observed Temp. (℃) Speed (m/s) Noise Meter Model / ID


Min. 60.6 Max. 64.3


Annex G6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results

Station NM5


Date	Start Time	End Time	Weather	Noise	level (dB(A)), 5 min	Major Construction	Other Noise	Remarks	Temp. (°C)	Wind	Noise Meter	Calibrator
Date				Leq	L10	L90	Noise Source(s)	Source(s)	nemarks	remp. (C)	Speed (m/s)	Model / ID	Model / ID
	9:15	9:20	Cloudy	58.8	60.3	56.6			-			RION- NL31 (S/N 00320533) 1	
	9:20	9:25	Cloudy	58.3	60.0	56.5			-				
	9:25	9:30	Cloudy	58.5	60.1	56.5		Aircraft noise, Traffic	-				RION - NC73
2-Jan-11 9:	9:15	9:30	Cloudy	58.5	60.1	56.5	Generator	noise	Average results during 15 min monitoring	15	0.6		(S/N 10786708)
	10:20	10:25	Fine	61.6	63.0	60.1			-				
	10:25	10:30	Fine	61.3	62.3	60.2			-				
	10:30	10:35	Fine	62.1	63.7	59.9		Aircraft noise, Traffic	-				RION - NC73
9-Jan-11	10:20	10:35	Fine	61.7	63.0	60.1	Generator	noise	Average results during 15 min monitoring	15	0.5		(S/N 10786708)
	15:05	15:10	Sunny	62.1	63.8	60.7			-				
	15:10	15:15	Sunny	62.3	63.9	60.9			-				
16-Jan-11	15:15	15:20	Sunny	62.0	63.2	60.8		Aircraft noise, Traffic	-			RION- NL31	RION - NC73
	15:05	15:20	Sunny	62.2	63.6	60.8	Generator	noise	Average results during 15 min monitoring	14	0.5		(S/N 10786708)
	15:15	15:20	Sunny	63.0	64.7	60.8		Aircraft noise, Traffic	-				RION - NC73
	15:20	15:25	Sunny	62.2	64.9	60.5			-				
	15:25	15:30	Sunny	62.0	637	60.7			-				
23-Jan-11	15:15	15:30	Sunny	62.4	64.5	60.7	Generator	noise	Average results during 15 min monitoring	15	0.5		(S/N 10786708)
	13:50	13:55	Sunny	60.6	61.6	59.6			-				
	13:55	14:00	Sunny	60.7	62.0	59.5	1		-				
	14:00	14:05	Sunny	60.5	61.8	59.4	1	Aircraft noise, Traffic	-				RION - NC73
30-Jan-11	13:50	14:05	Sunny	60.6	61.8	59.5	Generator	noise	Average results during 15 min monitoring	12	0.8		(S/N 10786708)
			Min.	58.3									
			Max.	62.3									






Annex G7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
Overall Total	0	0



Start Date 31JUL09 Sheet 1 of 1 Early Bar 15JAN15 Checked Approved Finish Date Date Revision Habour Area Treatment Scheme Stage 2A Progress Bar Data Date 20JAN10 Contract No. DC/2007/23 - Construction of Sewage Critical Activity Run Date Conveyance from North Point to Stonecutters Island Gammon **Programme Annex G8 Construction Programme for the Project** © Primavera Systems, Inc.



Activity ID Orig Activity Early Early Comp Description Dur Start Finish SCRS2060 SCRS: Period of Establishment Works 360 07NOV13 01NOV14 0 SCRS: Period of Establishment Works SCRS: End of Establishment Period SCRS2070 SCRS: End of Establishment Period 01NOV14 0 0 Connecting Adit SCRS2040 SCRS: Construct RS Connecting Adit 192 14OCT10 03JUN11 SCRS: Construct RS Connecting Adit 0 SCRS2050 SCRS: Complete Excav & Lining at SCI RS Adit 03JUN11 SCRS: Complete Excav & Lining at SCI RS Adit 0 0

Start Date 31JUL09 Early Bar Finish Date 15JAN15 Progress Bar Data Date 20JAN10 Critical Activity Run Date

© Primavera Systems, Inc.

Habour Area Treatment Scheme Stage 2A Contract No. DC/2007/23 - Construction of Sewage Conveyance from North Point to Stonecutters Island Programme

Annex G8 Construction Programme for the Project



	Date	Revision	Checked Approved
ammon			

Annex H

Calibration Reports for HVSs and Sound Level Meters for All Sites

TSP Monitoring Equipment

Monitoring	Location	Monitoring Equipment		Last Calibration Date	Next Calibration Date
Station ID					
24-hr and 1-hr TSP		HVS	Calibrator		
AM1	Chan's Creative School (formerly known as Madam Chan	GMW GS-2310 (S/N 1808)	CM-AIR-43 (S/N 9833620)	20 January 2011	20 March 2011
	Wai Chow Memorial School)				
AM2	Rooftop of Hong Kong & Islands Regional Office, WSD	GMW GS-2310 (S/N 0145)	CM-AIR-43 (S/N 9833620)	20 January 2011	20 March 2011
AM3	Rooftop of Wan Chai East PTW	GMW GS-2310 (S/N 0481)	CM-AIR-43 (S/N 9833620)	20 January 2011	20 March 2011
AM4	A Location within the DSD Central PTW	GMW GS-2310 (S/N 9315)	CM-AIR-43 (S/N 9833620)	20 January 2011	20 March 2011
AM5	Western Wholesale Food Market	GMW GS-2310 (S/N 2146)	CM-AIR-43 (S/N 9833620)	25 January 2011	25 March 2011
AM6	Works Site Boundary	GMW GS-2310 (S/N 1254)	CM-AIR-43 (S/N 9833620)	20 January 2011	20 March 2011

Monitoring Equipment

Monitoring Station ID	Monitoring Equipment	Model & Serial No.	Last Calibration Date	Next Calibration Date	
		Rion NC-73 (S/N 10786708)	13 July 2010	13 July 2011	
NM1 – NM5 ^(a) –	Calibrator	Rion NC-73 (S/N 10997142)	13 July 2010	13 July 2011	
		Rion NL-31 (S/N 00320533)	13 July 2010	13 July 2011	
	C II IM	Rion NL-31 (S/N 00410224)	31 May 2010	31 May 2011	
	Sound Level Meter	Rion NL-31 (S/N 00983400)	26 October 2010	26 October 2011	

Remarks

Monitoring Station ID	Location
NM1	Rooftop of Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)
NM2	Rooftop of Hyde Building
NM3	Rooftop of Goldfield Building
NM4	Rooftop of Block A, Kwan Yick Building Phase III
NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary

⁽a) The sound level meter (Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00410224) or Rion NL-31 (S/N 00983400)) and the calibrator (Rion NC-73 (S/N 10786708) or Rion NC-73 (S/N 10997142)) is used in NM1, NM2, NM3, NM4 and NM5.



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		Rootsmeter Orifice I.I		833620 1785	Ta (K) - Pa (mm) -	296 750.57
=======		.========	=======	=======	METER	ORFICE
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	DIFF Hg (mm)	DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00	1.3960 0.9840 0.8790 0.8390 0.6940	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9900 0.9858 0.9837 0.9827 0.9774	0.7092 1.0018 1.1191 1.1713 1.4084	1.4102 1.9943 2.2296 2.3385 2.8203		0.9957 0.9915 0.9894 0.9884 0.9830	0.7133 1.0076 1.1256 1.1781 1.4165	0.8881 1.2560 1.4042 1.4728 1.7762
Qstd slop intercept coefficie y axis =	t (b) = ent (r) =	2.01637 -0.02316 0.99996 	 [a)]	Qa slope intercept coefficie y axis =	t (b) =	1.26262 -0.01458 0.99996

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time


For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b\}$ Qa = $1/m\{ [SQRT H2O (Ta/Pa)] - b\}$



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT



* y-axis equations:

Qstd series:

$$\sqrt{\Delta~H~\left(\begin{array}{c} P~a\\ P~s~t~d \end{array}\right)\left(\begin{array}{c} T~s~t~d\\ T~a \end{array}\right)}$$

Qa series:

$$\sqrt{(\Delta H (Ta / Pa))}$$

#1785

Location : AM1
Calibrated by : K.T.Ho
Date : 21/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 1808

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

 Correlation Coefficient(r)
 :
 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.2	3.352	1.674	61	61.1
2	13 holes	9.2	3.038	1.518	55	55.1
3	10 holes	6.6	2.573	1.288	45	45.1
4	7 holes	4.8	2.195	1.100	37	37.1
5	5 holes	2.7	1.646	0.828	26	26.0

Sampler Calibration Relationship

Slope(m):<u>47.764</u> Intercept(b):<u>-8.647</u> Correlation Coefficient(r): <u>0.9999</u>

Location : AM2 Calibrated by : K.T.Ho Date : 21/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 0145

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

 Correlation Coefficient(r)
 :
 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	10.4	3.230	1.614	62	62.1
2	13 holes	9.0	3.005	1.502	57	57.1
3	10 holes	7.2	2.688	1.304	49	49.1
4	7 holes	4.6	2.148	1.007	37	37.1
5	5 holes	2.8	1.676	0.843	25	25.0

Sampler Calibration Relationship

Slope(m):47.896 Intercept(b): -15.033 Correlation Coefficient(r): 0.9998

Location : AM3
Calibrated by : K.T.Ho
Date : 21/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 0481

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

 Correlation Coefficient(r)
 :
 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.4	3.382	1.689	61	61.1
2	13 holes	9.5	3.087	1.543	56	56.0
3	10 holes	7.6	2.761	1.381	49	49.1
4	7 holes	4.8	2.195	1.099	39	39.1
5	5 holes	2.8	1.676	0.843	29	29.1

Sampler Calibration Relationship

Slope(m):37.971 Intercept(b): -2.902 Correlation Coefficient(r): 0.9996

Location : AM4
Calibrated by : K.T.Ho
Date : 21/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 9315

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2009

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

 Correlation Coefficient(r)
 :
 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.2	3.352	1.674	63	63.1
2	13 holes	9.0	3.005	1.502	56	56.1
3	10 holes	7.2	2.688	1.344	49	49.0
4	7 holes	5.2	2.284	1.144	40	40.1
5	5 holes	3.0	1.735	0.872	28	28.0

Sampler Calibration Relationship

Slope(m):43.955 Intercept(b): -10.183 Correlation Coefficient(r): 0.9999

Location : Sai Ying Pun
Calibrated by : K.T.Ho
Date : 22/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 2146

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2009

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

 Correlation Coefficient(r)
 :
 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

 $\begin{array}{ccccc} Pa \ (hpa) & : & 1011 \\ Ta(K) & : & 297 \end{array}$

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.4	3.390	1.693	59	59.2
2	13 holes	9.8	3.143	1.570	54	54.2
3	10 holes	7.9	2.822	1.411	49	49.2
4	7 holes	4.8	2.199	1.102	37	37.2
5	5 holes	2.8	1.680	0.845	28	28.1

Sampler Calibration Relationship

Slope(m):36.683 Intercept(b): -2.993 Correlation Coefficient(r): 0.9997

Location : AM6
Calibrated by : P.F.Yeung
Date : 21/11/2010

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 1254

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

 Correlation Coefficient(r)
 :
 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	10.0	3.168	1.582	64	64.1
2	13 holes	7.8	2.798	1.399	56	56.1
3	10 holes	5.6	2.370	1.187	48	48.1
4	7 holes	4.5	2.12	1.065	42	42.1
5	5 holes	2.2	1.486	0.748	29	29.0

Sampler Calibration Relationship

Slope(m):41.966 Intercept(b): -2.329 Correlation Coefficient(r): 0.9997

Location : AM1

Calibrated by : K.T.Ho
Date : 20/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 1808

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

Correlation Coefficient(r): 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	12.6	3.609	1.801	67	68.1
2	13 holes	10.0	3.215	1.606	58	59.0
3	10 holes	7.8	2.839	1.420	50	50.8
4	7 holes	5.0	2.273	1.139	38	38.6
5	5 holes	3.1	1.790	0.899	27	27.5

Sampler Calibration Relationship

Slope(m):44.753 Intercept(b): -12.646 Correlation Coefficient(r): 0.9999

Location : AM2

Calibrated by : K.T.Ho
Date : 20/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 0145

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

Correlation Coefficient(r): 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.8	3.492	1.743	64	65.1
2	13 holes	9.4	3.117	1.557	57	58.0
3	10 holes	7.2	2.728	1.364	49	49.8
4	7 holes	4.6	2.181	1.093	39	39.7
5	5 holes	2.8	1.701	0.855	29	29.5

Sampler Calibration Relationship

Slope(m):39.917 Intercept(b): -4.403 Correlation Coefficient(r): 0.9998

Location : AM3

Calibrated by : K.T.Ho
Date : 20/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 0481

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

Correlation Coefficient(r): 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	12.3	3.566	1.780	64	65.1
2	13 holes	9.2	3.084	1.541	54	54.9
3	10 holes	6.9	2.671	1.336	45	45.8
4	7 holes	4.5	2.157	1.081	34	34.6
5	5 holes	2.7	1.671	0.840	23	23.4

Sampler Calibration Relationship

Slope(m):44.334 Intercept(b): -13.590 Correlation Coefficient(r): 0.9999

Location : AM4

Calibrated by : K.T.Ho
Date : 20/01/2011

<u>Sampler</u>

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 9315

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2009

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

Correlation Coefficient(r): 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	12.2	3.551	1.773	64	65.1
2	13 holes	9.0	3.050	1.524	54	54.9
3	10 holes	7.0	2.690	1.346	47	47.8
4	7 holes	4.7	2.204	1.105	38	38.6
5	5 holes	2.8	1.701	0.855	28	28.5

Sampler Calibration Relationship

Slope(m):36.689 Intercept(b): -5.436 Correlation Coefficient(r): 0.9999

Location : Sai Ying Pun
Calibrated by : K.T.Ho
Date : 21/01/2011

<u>Sampler</u>

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 2146

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 :
 10 May 2010

 Slope (m)
 :
 2.01637

 Intercept (b)
 :
 -0.02316

 Correlation Coefficient(r)
 :
 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1015 Ta(K) : 293

R	esistance dH [green liquid] Z Plate (inch water)		X=Qstd (cubic	IC	Y	
				meter/min)		
1	18 holes	8.8	2.935	1.467	60	59.4
2	13 holes	7.2	2.654	1.328	54	53.4
3	10 holes	5.4	2.299	1.152	46	45.5
4	7 holes	3.5	1.851	0.929	36	35.6
5	5 holes	2.8	1.655	0.832	31	30.7

Sampler Calibration Relationship

Slope(m): 37.151 Intercept(b): -3.359 Correlation Coefficient(r): 0.9999

Location : AM6

Calibrated by : P.F.Yeung
Date : 20/01/2011

Sampler

Model : GMWS-2310 ACCU-VOL

Serial Number : S/N 1254

Calibration Orfice and Standard Calibration Relationship

Serial Number : 1785

 Service Date
 : 10 May 2010

 Slope (m)
 : 2.01637

 Intercept (b)
 : -0.02316

Correlation Coefficient(r): 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1013 Ta(K) : 297

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	10.0	3.215	1.606	56	56.9
2	13 holes	8.0	2.876	1.438	49	49.8
3	10 holes	6.2	2.532	1.267	42	42.7
4	7 holes	4.4	2.133	1.069	34	34.6
5	5 holes	3.0	1.761	0.885	27	27.5

Sampler Calibration Relationship

 $Slope(m): \underline{40.972} \quad Intercept(b): \underline{-9.039} \qquad \qquad Correlation \ Coefficient(r): \underline{0.9998}$

Certificate No.: C103766

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Calibrator

Manufacturer: Rion

Model No.: NC-73

Serial No.: 10786708

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C103766.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 13 July 2010

Certified by:

K/C Lee



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103766

Calibration Report

ITEM TESTED

DESCRIPTION : Sound Level Calibrator

MANUFACTURER: Rion
MODEL NO.: NC-73
SERIAL NO.: 10786708

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}$ C RELATIVE HUMIDITY : $(55 \pm 20)^{\circ}$

LINE VOLTAGE : ---

TEST SPECIFICATIONS

Calibration check

DATE OF TEST: 12 July 2010 JOB NO.: IC10-1738

TEST RESULTS

The results apply to the particular unit-under-test only. All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany
- The Bruel & Kjaer Calibration Laboratory, Denmark

Tested by :

L L Cheung

Date: 13 July 2010



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103766

Calibration Report

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment:

Equipment ID TST150A CL130 CL281

<u>Description</u>
Measuring Amplifier
Universal Counter
Multifunction Acoustic Calibrator

Certificate No. C101008 C103289 C1005490

Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.991 0	1 kHz ± 2 %	± 0,1

Remark: - The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C103778

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Meter

Manufacturer: Rion

Model No.: NL-31

Serial No.: 00320533

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C103778.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 13 July 2010

Certified by:

K Lee



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103778

Calibration Report

ITEM TESTED

DESCRIPTION

: Sound Level Meter

MANUFACTURER: Rion

MODEL NO.

: NL-31

SERIAL NO.

: 00320533

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}$ C

RELATIVE HUMIDITY: $(55 \pm 20)\%$

LINE VOLTAGE

TEST SPECIFICATIONS

Calibration check

DATE OF TEST: 12 July 2010

JOB NO.: IC10-1738

TEST RESULTS

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany
- The Bruel & Kjaer Calibration Laboratory, Denmark

Tested by :

Date: 13 July 2010



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103778

Calibration Report

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID CL280 CL281

<u>Description</u>
40 MHz Arbitrary Waveform Generator
Multifunction Acoustic Calibrator

Certificate No. C100067 C1005490

- Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied	l Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
30 - 120	LA	A	Fast	94.00	1	94.3	± 0.7

6.1.2 Linearity

	UUT Setting			Applied	l Value	UUT	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	
30 - 120	L _A	A	Fast	94.00	1	94.3 (Ref.)	
		-		104.00		104.3	
				114.00		114.3	

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT Setting			Applied Value		UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
30 - 120 L _A	A A	Fast	94.00	1	94.3	Ref.	
			Slow			94.2	± 0.1



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103778

Calibration Report

6.3 Frequency Weighting

6.3.1 A-Weighting

	U	JT Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
30 - 120	L _A	A	Fast	94.00	31.5 Hz	55.3	-39.4 ± 1.5
				63 Hz	68.4	-26.2 ± 1.5	
				125 Hz	78.4	-16.1 ± 1.0	
					250 Hz	85.8	-8.6 ± 1.0
					500 Hz	91.1	-3.2 ± 1.0
					1 kHz	94.3	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	94.5	$+1.0 \pm 1.0$
					8 kHz	90.5	-1.1 (+1.5 ; -3.0)
					12.5 kHz	85.0	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	Ul	JT Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
30 - 120	30 - 120 L _C C	C	Fast	94.00	31.5 Hz	91.5	-3.0 ± 1.5
				63 Hz	93.7	-0.8 ± 1.5	
				125 Hz	94.2	-0.2 ± 1.0	
					250 Hz	94.4	0.0 ± 1.0
					500 Hz	94.4	0.0 ± 1.0
					1 kHz	94.3	Ref.
					2 kHz	94.0	-0.2 ± 1.0
					4 kHz	92.8	-0.8 ± 1.0
					8 kHz	88.7	-3.0 (+1.5 ; -3.0)
					12.5 kHz	82.4	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

	UU	T Setting			Applied Value					IEC 60804
Range (dB)	Mode	Frequency Weighting	Time Weighting	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
20 - 110	L _{Aeq}	A	60 sec.	4	1	1/10 ³	110.0	80	80.7	± 1.0
			5 min.			1/104		70	70.7	± 1.0



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103778

Calibration Report

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value: 94 dB: 31.5 Hz - 125 Hz: ± 0.35 dB

250 Hz - 1 kHz : ± 0.30 dB 2 kHz - 4 kHz : ± 0.35 dB 8 kHz : ± 0.45 dB 12.5 kHz : ± 0.70 dB

104 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C102904

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Meter

Manufacturer: Rion

Model No.: NL-31

Serial No.: 00410224

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C102904.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 31 May 2010

Certified by:

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

E-mail: callab@suncreation.com

Website: www.suncreation.com



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C102904

Calibration Report

ITEM TESTED

DESCRIPTION

: Sound Level Meter

MANUFACTURER:

Rion

MODEL NO.

NL-31

SERIAL NO.

00410224

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}$ C

RELATIVE HUMIDITY: $(55 \pm 20)\%$

LINE VOLTAGE

TEST SPECIFICATIONS

Calibration check

DATE OF TEST: 31 May 2010

JOB NO. : IC10-1356

TEST RESULTS

The results apply to the particular unit-under-test only. All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by:

Date: 31 May 2010



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C102904

Calibration Report

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID CL280 CL179

<u>Description</u> 40 MHz Arbitrary Waveform Generator Certificate No. C100067 C095223

179 Acoustical Calibrator

5. Test procedure: MA101N.

- 6. Results:
- 6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT Setting				l Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
30 - 120	LA	A	Fast	94.00	1	93.9	± 0.7

6.1.2 Linearity

	UUT Setting			Applied	l Value	UUT	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level Freq. (kHz)		Reading (dB)	
30 - 120	L _A	A	Fast	94.00	1	93.9 (Ref.)	
	9,54			114.00		113.9	

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT Setting			Applie	d Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
30 - 120	L _A	A	Fast	94.00	1	93.9	Ref.
			Slow			93.8	± 0.1



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C102904

Calibration Report

6.3 Frequency Weighting

6.3.1 A-Weighting

	UI	JT Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
30 - 120	L _A	A	Fast	94.00	31.5 Hz	54.2	-39.4 ± 1.5
				63 Hz	67.6	-26.2 ± 1.5	
				125 Hz	77.7	-16.1 ± 1.0	
				250 Hz	85.2	-8.6 ± 1.0	
					500 Hz	90.6	-3.2 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5; -3.0)
					12.5 kHz	90.0	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	U	UT Setting		App	lied Value	UUT	IEC 60651	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)	
30 - 120	Lc	C	Fast	94.00	31.5 Hz	90.6	-3.0 ± 1.5	
					63 Hz	93.1	-0.8 ± 1.5	
			125 Hz	93.7	-0.2 ± 1.0			
					250 Hz	93.9	0.0 ± 1.0	
					500 Hz	93.9	0.0 ± 1.0	
					1 kHz	93.9	Ref.	
					2 kHz	93.9	-0.2 ± 1.0	
				4 kHz	93.3	-0.8 ± 1.0		
					8 kHz	91.0	-3.0 (+1.5; -3.0)	
					12.5 kHz	88.1	-6.2 (+3.0 ; -6.0)	



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C102904

Calibration Report

6.4 Time Averaging

	UU	T Setting			Applied Value			UUT	IEC 60804	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
20 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
	3					1/102		90	90.0	± 0.5
			60 sec.			1/103		80	80.0	± 1.0
			5 min.			1/104		70	70.0	± 1.0

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz : \pm 0.35 dB

250 Hz - 1 kHz : ± 0.30 dB 2 kHz - 4 kHz : ± 0.35 dB 8 kHz : ± 0.45 dB 12.5 kHz : ± 0.70 dB

114 dB: 1 kHz : \pm 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C105886

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Meter

Manufacturer: Rion

Model No.: NL-31

Serial No.: 00983400

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C105886.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 26 October 2010

Certified by:

K C Lee



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C105886

Calibration Report

ITEM TESTED

DESCRIPTION

: Sound Level Meter

MANUFACTURER:

Rion

MODEL NO.

: NL-31

SERIAL NO.

: 00983400

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}$ C

RELATIVE HUMIDITY: $(55 \pm 20)\%$

LINE VOLTAGE

TEST SPECIFICATIONS

Calibration check

DATE OF TEST: 25 October 2010

JOB NO. : IC10-2726

TEST RESULTS

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :

Date: 26 October 2010



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C105886

Calibration Report

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID CL280

Description

Certificate No.

CL281

40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

C100067 C1006860

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

Reference Sound Pressure Level 6.1.1

	UU'	T Setting		Applied Value UUT		IEC 61672	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 120	LA	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UUT Setting			Applied	l Value	UUT
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 120	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.1

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

Time Weighting 6.2

UUT Setting		Applied Value		UUT	IEC 61672		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 120	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			93.9	± 0.3



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C105886

Calibration Report

6.3 Frequency Weighting

6.3.1 A-Weighting

	U	JT Setting		Applied Value		UUT	IEC 61672
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 120	0 - 120 L _A A Fast	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5	
				125 Hz	77.7 -16.1 ±	-16.1 ± 1.5	
				250 Hz	85.2	-8.6 ± 1.4	
					500 Hz 90	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.3	$+1.2 \pm 1.6$
				4 kHz	95.1	$+1.0 \pm 1.6$	
					8 kHz	93.0	-1.1 (+2.1; -3.1)
					12.5 kHz	90.1	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

	U	JT Setting		App	lied Value	UUT	IEC 61672
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 120	- 120 L _C C Fast	94.00	63 Hz	93.2	-0.8 ± 1.5		
				125 Hz	93.8	-0.2 ± 1.5	
				250 Hz	94.0	0.0 ± 1.4	
					500 Hz 94.0	0.0 ± 1.4	
					1 kHz	94.0	94.0 0.0 ± 1.4 94.0 Ref.
					2 kHz	93.9	-0.2 ± 1.6
				4 kHz	93.4	-0.8 ± 1.6	
					8 kHz	91.1	-3.0 (+2.1; -3.1)
					12.5 kHz	88.3	-6.2 (+3.0; -6.0)



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C105886

Calibration Report

Remarks: - Mfr's Spec.: IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : \pm 0.35 dB

250 Hz - 500 Hz : ± 0.30 dB 1 kHz : ± 0.20 dB 2 kHz - 4 kHz : ± 0.35 dB

8 kHz : \pm 0.45 dB 12.5 kHz : \pm 0.70 dB

104 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: C103765

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Calibrator

Manufacturer: Rion

Model No.: NC-73

Serial No.: 10997142

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C103765.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 13 July 2010

Certified by:

K C Lee



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103765

Calibration Report

ITEM TESTED

DESCRIPTION : Sound Level Calibrator

MANUFACTURER: Rion MODEL NO.: NC-73 SERIAL NO.: 10997142

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}$ C RELATIVE HUMIDITY : $(55 \pm 20)\%$

LINE VOLTAGE : ---

TEST SPECIFICATIONS

Calibration check

DATE OF TEST: 12 July 2010 JOB NO.: IC10-1738

TEST RESULTS

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany
- The Bruel & Kjaer Calibration Laboratory, Denmark

Tested by :

I. I. Cheung

Date: 13 July 2010



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No.: C103765

Calibration Report

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment:

Equipment ID TST150A CL130 CL281 Description
Measuring Amplifier
Universal Counter
Multifunction Acoustic Calibrator

Certificate No. C101008 C103289 C1005490

- 4. Test procedure: MA100N.
- 5. Results:

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.1	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's	Uncertainty of Measured Value
(KIIZ)	(KIIZ)	Spec.	(Hz)
1	0.991 1	1 kHz ± 2 %	± 0.1

Remark: - The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Annex I

Event / Action Plans for Air Quality, Noise and Landscape and Visual Monitoring

Table I2 Event Action Plan for Noise Monitoring

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Action Level being exceeded	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; and, Increase monitoring frequency to check mitigation effectiveness. 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and, Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; and, Supervise the implementation of remedial measures. 	 Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals.

Table I1 Event Action Plan for Air Quality Monitoring

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Action Level				
Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; and, Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; and, Check Contractor's working method. 	Notify Contractor	 Rectify any unacceptable practice; and, Amend working methods if appropriate.
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; and, Discuss with IEC and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; and, Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor, and, Ensure remedial measures properly implemented. 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Action Level/Limit Level Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and, Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; and, Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and, Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; and, Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and, If exceedance stops, cease additional monitoring. 	actions whenever necessary to assure their effectiveness and advise the ER accordingly; and,	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; and, If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and, Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Limit Level being exceeded	 Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and, If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; and, Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and, If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; and, Stop the relevant portion of works as instructed by the ER until the exceedance is abated.

Table I3 Event and Action Plan for Landscape and Visual Impact - Construction Phase

Action Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor		
Non-conformity on one occasion	Identify source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial action until rectification has been completed	Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement		
Repeated Non-conformity	Identify source Inform the IEC and the ER Increase monitoring (site audit) frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring (site audit)	Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement		

Annex J

Waste Flow Table

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island

Contract No.: DC/2007/23

Monthly Summary Waste Flow Table for 2009 (year)

	Actual Quantities of	of Inert C&D Materials	Generated Month	ly			Actual Quantitie	s of C&D Wastes Ge	enerated Monthly		
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects			Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)			(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m³)
Jan											
Feb											
Mar											
Apr											
Мау											
June											
Sub-total											
July	0	0	0	0	(0	0	0	0	0	0
Aug	0	0	0	0	(0	0	0	0	0	0
Sept	0.016	0	0	0	Dry	Wet	0	0	0	0	0.068
					0.016	0					
Oct	0.523	0	0	0	0.523	0	0	0	0	0	0.086
Nov	2.331	0	0	0	2.275	0.056	99.2	0.036	0	0	0.129
Dec	3.803	0	0	0	3.004 0.799		1	0	0	0	0.120
Total (see Note 7)	6.673	0	0	0	5.818	0.855	100.2	0.036	0	0	0.403

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Metal and paper/cardboard packaging will be collected by recycler for recycling.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
- (4) Broken concrete for recycling into aggregates
- (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.
- (6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).
- (7) These figures refer to the cumulative total of each waste type from the start of the Project to the end of the report month.

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island

Contract No. : DC/2007/23

Monthly Summary Waste Flow Table for 2010 (year)

	Actual Quantities	of Inert C&D Materials	Generated Month	ıly			Actual Quantitie	es of C&D Wastes Ge	enerated Monthly		
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects			Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)			(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m³)
Jan	5.341	0	0	0	Dry Wet		0	0.144	0	0.8	0.178
					3.066	2.275					
Feb	3.328	0	0	0	1.541	1.787	0	0	0	0	0.167
Mar	4.486	0	0	0	2.019	2.467	0	0.09	0	0	0.148
Apr	4.864	0	0	0	1.756	3.108	0	0.054	0	0	0.160
May	7.092	0	0	0	3.383	3.709	0	0.144	0	0.3	0.157
June	6.190	0	0	0	1.083	5.107	0	0.09	0	0.4	0.455
Sub-total	31.301	0	0	0	12.848	18.453	0	0.522	0	1.5	1.265
July	5.031	0	0	0	1.006	4.025	0	0.162	0	0	0.212
Aug	5.140	0	0	0.23	1.970	2.940	0	0.09	0	0.4	0.312
Sept	3.593	0.15	0	0.35	1.771	1.322	0	0.09	0	1	0.146
Oct	2.324	0	0	0	1.429	0.895	0	0.144	0	0	0.078
Nov	5.927	0	0	0	4.383	1.544	0	0	0	0.8	0.078
Dec	4.963	0	0	0	4.840	0.123	0	0.072	0	0	0.078
Total(see Note 13)	58.279	0.15	0	0.58	28.247	29.302	0	1.080	0	3.7	2.169

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (8) Metal and paper/cardboard packaging will be collected by recycler for recycling.
- (9) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
- (10) Broken concrete for recycling into aggregates
- (11) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.
- (12) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).
- (13) These figures refer to the cumulative total of each waste type from the start of the Project to the end of the report month.

Harbour Area Treatment Scheme Stage 2A - Construction of Sewage Conveyance System from North Point to Stonecutters Island

Contract No.: DC/2007/23

Monthly Summary Waste Flow Table for 2011 (year)

	Actual Quantities	of Inert C&D Materials	Generated Month	ily			Actual Quantitie	es of C&D Wastes Ge	enerated Monthly		
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill		Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m	3)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m³)
Jan	8.423	0	0	0	Dry Wet		0	0.09	0	1.2	0.124
					8.236	0.187					
Feb	0	0	0	0	0	0	0	0	0	0	0
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	0
Мау	0	0	0	0	0	0	0	0	0	0	0
June	0	0	0	0	0	0	0	0	0	0	0
Sub-total	8.423	0	0	0	8.236	0.187	0	0.09	0	1.2	0.124
July	0	0	0	0	0	0	0	0	0	0	0
Aug	0	0	0	0	0	0	0	0	0	0	0
Sept	0	0	0	0	0	0	0	0	0	0	0
Oct	0	0	0	0	0	0	0	0	0	0	0
Nov	0	0	0	0	0	0	0	0	0	0	0
Dec	0	0	0	0	0	0	0	0	0	0	0
Total (see Note 19)	66.702	0.15	0	0.58	36.483	29.489	0	1.17	0	4.9	2.293

- Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (14) Metal and paper/cardboard packaging will be collected by recycler for recycling.
 - (15) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
 - (16) Broken concrete for recycling into aggregates
 - (17) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.
 - (18) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).
 - (19) These figures refer to the cumulative total of each waste type from the start of the Project to the end of the report month..