

Our ref KMY/AFK/FY/TK/T261332/22.01/L-0261

- *τ* 2828 5757
- E Anne.Kerr@mottmac.com.hk

Your ref

CE/Harbour Area Treatment Scheme Drainage Services Department Sewage Services Branch Harbour Area Treatment Scheme Division 5/F, Western Magistracy 2A Pokfulam Road, Hong Kong

> 14 October 2011 By Fax (2833 9162) and Post

Attn: Mr. Danny Tang

Dear Sir,

Agreement No. CE 8/2009(EP) Harbour Area Treatment Scheme (HATS) Stage 2A Independent Environmental Checker for Construction Phase – Investigation

Contract No. DC/2007/23

Construction of Sewage Conveyance System from North Point to Stonecutters Island Condition 4.4 – Submission of Monthly EM&A Report for September 2011 (no. 22)

I refer to the captioned revised Monthly EM&A Report and received on 13 October 2011 via email. Pursuant to Condition 4.4 of Environmental Permit No. EP-322/2008/E, I hereby verify the captioned report.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

eter

Dr. Anne F Kerr Independent Environmental Checker

c.c. AECOM Gammon ERM Mr. Y H Fung Mr. Max Ko Ms. Winnie Ko By email By email By email

20/F Two Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong **r** +852 2828 5757 **F** +852 2827 1823 **W** www.mottmac.com.hk Mott MacDonald Hong Kong Limited

MONTHLY EM&A REPORT

Gammon Construction Limited

Contract No. DC/2007/23 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island: *Twenty-second Monthly EM&A Report*

October 2011

Environmental Resources Management 21/F Lincoln House 979 King's Road Taikoo Place Island East, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

MONTHLY EM&A REPORT

Gammon Construction Limited

Contract No. DC/2007/23 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island: *Twenty-second Monthly EM&A Report*

October 2011

For and on behalf of				
ERM-Hong Kong, Limited				
Approved by: Dr Robin Kennish				
Signed: Robert Kerecet				
Position: Director				
Certified by:				
(Environmental Team Leader – Winnie Ko)				
Date: <u>17 October 2011</u>				

Reference 0104887



Our ref KMY/AFK/FY/TK/T261332/22.01/L-0261

- *τ* 2828 5757
- E Anne.Kerr@mottmac.com.hk

Your ref

CE/Harbour Area Treatment Scheme Drainage Services Department Sewage Services Branch Harbour Area Treatment Scheme Division 5/F, Western Magistracy 2A Pokfulam Road, Hong Kong

> 14 October 2011 By Fax (2833 9162) and Post

Attn: Mr. Danny Tang

Dear Sir,

Agreement No. CE 8/2009(EP) Harbour Area Treatment Scheme (HATS) Stage 2A Independent Environmental Checker for Construction Phase – Investigation

Contract No. DC/2007/23

Construction of Sewage Conveyance System from North Point to Stonecutters Island Condition 4.4 – Submission of Monthly EM&A Report for September 2011 (no. 22)

I refer to the captioned revised Monthly EM&A Report and received on 13 October 2011 via email. Pursuant to Condition 4.4 of Environmental Permit No. EP-322/2008/E, I hereby verify the captioned report.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

eter

Dr. Anne F Kerr Independent Environmental Checker

c.c. AECOM Gammon ERM Mr. Y H Fung Mr. Max Ko Ms. Winnie Ko By email By email By email

20/F Two Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong **r** +852 2828 5757 **F** +852 2827 1823 **W** www.mottmac.com.hk Mott MacDonald Hong Kong Limited **CONTENTS**

	EXECUTIVE SUMMARY	i
1	INTRODUCTION	1
1.1	Purpose of the Report	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	5
2.1	BACKGROUND AND GENERAL SITE DESCRIPTION	5
2.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED	
	SUBMISSIONS	6
2.3	PROJECT ORGANISATION	7
3	NORTH POINT PRODUCTION AND DROP SHAFTS	8
3.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	8
3.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	8
3.3	Environmental Monitoring Requirements	9
3.3.1	Air Quality Monitoring	9
3.3.2	Noise Monitoring	12
3.3.3	Cultural Heritage	14
3.3.4	Landscape and Visual Monitoring	14
3.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREME	ENTS 15
3.5	Monitoring Results	15
3.5.1	Air Quality	15
3.5.2	Noise	15
3.5.3	Landscape and Visual	16
3.5.4	Cultural Heritage	16
3.5.5	Waste Management	16
3.6	ENVIRONMENTAL SITE INSPECTION	17
3.7	ENVIRONMENTAL NON-CONFORMANCE	17
3.7.1	Summary of Monitoring Exceedance	17
3.7.2	Summary of Environmental Non-Compliance	18
3.7.3	Summary of Environmental Complaint	18 10
3.7.4 3.8	Summary of Environmental Summon and Successful Prosecution FUTURE KEY ISSUES	19 10
3.8 3.8.1		19 19
3.8.2	Key Issues for the Coming Months Monitoring Schedule for the Next Month	19 19
3.8.3	Construction Programme for the Next Month	19 19
0.0.0	Construction 1 rogramme for the Wext Worth	15
4	WAN CHAI EAST PRODUCTION AND DROP SHAFTS	20
4.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	20
4.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	20
4.3	Environmental Monitoring Requirements	21
4.3.1	Air Quality Monitoring	21
4.3.2	Noise Monitoring	24

4.3.3	Cultural Heritage	26
4.3.4	Landscape and Visual Monitoring	26
4.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	26
4.5	MONITORING RESULTS	26
4.5.1	Air Quality	26
4.5.2	Noise	27
4.5.3	Landscape and Visual	27
4.5.4	Cultural Heritage	27
4.5.5	Waste Management	27
4.6	ENVIRONMENTAL SITE INSPECTION	27
4.7	ENVIRONMENTAL NON-CONFORMANCE	29
4.7.1	Summary of Monitoring Exceedance	29
4.7.2	Summary of Environmental Non-Compliance	30
4.7.3	Summary of Environmental Complaint	30
4.7.4	Summary of Environmental Summon and Successful Prosecution	31
4.8	Future Key Issues	31
4.8.1	Key Issues for the Coming Month	31
4.8.2	Monitoring Schedule for the Next Month	31
4.8.3	Construction Programme for the Next Month	31
5	CENTRAL DROP SHAFT	32
5.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	32
5.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	32
5.3	Environmental Monitoring Requirements	32
5.3.1	Air Quality Monitoring	32
5.3.2	Noise Monitoring	36
5.3.3	Cultural Heritage	37
5.3.4	Landscape and Visual Monitoring	38
5.4	,	38
5.5	MONITORING RESULTS	38
5.5.1	Air Quality	38
5.5.2	Noise	38
5.5.3	Landscape and Visual	39
5.5.4	Cultural Heritage	39
5.5.5	Waste Management	39
5.6	ENVIRONMENTAL SITE INSPECTION	39
5.7	ENVIRONMENTAL NON-CONFORMANCE	40
5.7.1	Summary of Monitoring Exceedance	40
5.7.2	Summary of Environmental Non-Compliance	40
5.7.3	Summary of Environmental Complaint	40
5.7.4	Summary of Environmental Summon and Successful Prosecution	40
5.8	Future Key Issues	41
5.8.1	Key Issues for the Coming Month	41
5.8.2	Monitoring Schedule for the Next Month	41
5.8.3	Construction Programme for the Next Month	41
6	SAI YING PUN JUNCTION SHAFT	42
6.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	42
6.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	42
6.3	Environmental Monitoring Requirements	42

6.3.1	Air Quality Monitoring	42
6.3.2	Noise Monitoring	44
6.3.3	Cultural Heritage	4 5
6.3.4	Landscape and Visual Monitoring	4 5
6.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	46
6.5	MONITORING RESULTS	46
6.5.1	Air Quality	46
6.5.2	Noise	46
6.5.3	Landscape and Visual	47
6.5.4	Cultural Heritage	47
6.5.5	Waste Management	47
6.6	ENVIRONMENTAL SITE INSPECTION	47
6.7	ENVIRONMENTAL NON-CONFORMANCE	4 8
6.7.1	Summary of Monitoring Exceedance	4 8
6.7.2	Summary of Environmental Non-Compliance	49
6.7.3	Summary of Environmental Complaint	49
6.7.4	Summary of Environmental Summon and Successful Prosecution	49
6.8	Future Key Issues	50
6.8.1	Key Issues for the Coming Month	50
6.8.2	Monitoring Schedule for the Next Month	50
6.8.3	Construction Programme for the Next Month	50
7	STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS	51
7.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	51
7.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	51
7.3	ENVIRONMENTAL MONITORING REQUIREMENTS	51
7.3.1	Air Quality Monitoring	51
7.3.2	Noise Monitoring	55
7.3.3	Cultural Heritage	57
7.3.4	Landscape and Visual Monitoring	57
7.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	58
7.5	MONITORING RESULTS	58
7.5.1	Air Quality	58
7.5.2	Noise	58
7.5.3	Landscape and Visual	59
7.5.4	Cultural Heritage	59
7.5.5	Waste Management	59
7.6	ENVIRONMENTAL SITE INSPECTION	59
7.7	ENVIRONMENTAL NON-CONFORMANCE	60
7.7.1	Summary of Monitoring Exceedance	60
7.7.2	Summary of Environmental Non-Compliance	61
7.7.3	Summary of Environmental Complaint	61
7.7.4	Summary of Environmental Summon and Successful Prosecution	61
7.8	FUTURE KEY ISSUES	62
7.8.1	Key Issues for the Coming Month	62
7.8.2	Monitoring Schedule for the Next Month	62
7.8.3	Construction Programme for the Next Month	62

8 CONCLUSIONS

NORTH POINT PRODUCTION AND DROP SHAFTS	63
WAN CHAI EAST PRODUCTION AND DROP SHAFTS	63
CENTRAL DROP SHAFT	63
SAI YING PUN JUNCTION SHAFT	64
STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS	64
OVERALL	65
	WAN CHAI EAST PRODUCTION AND DROP SHAFTS Central Drop Shaft Sai Ying Pun Junction Shaft Stonecutters Island Production and Riser Shafts

LIST OF TABLES

- Table 2.1Summary of Environmental Licensing, Notification and Permit Status
for the Contract (a)
- Table 2.2Status of Required Submission for all Sites
- Table 3.1Summary of Construction Activities Undertaken from 1 to 30 September2011 at North Point Production and Drop Shafts
- Table 3.2Summary of Environmental Licensing, Notification and Permit Status
at North Point Production and Drop Shafts
- Table 3.3Construction Phase Air Monitoring Location at North Point Production
and Drop Shafts
- Table 3.4
 TSP Monitoring Parameter and Frequency
- Table 3.5TSP Monitoring Equipment for North Point Production and Drop
Shafts Sites
- Table 3.6Action and Limit Levels for Air Quality at North Point Production and
Drop Shafts
- Table 3.7Construction Phase Noise Monitoring Station at North Point
Production and Drop Shafts
- Table 3.8Noise Monitoring Equipment at North Point Production and Drop
Shafts
- Table 3.9Action and Limit Levels for Noise Monitoring at North Point
Production and Drop Shafts
- Table 3.10 Quantities of Waste Generated from the Project for all Sites
- Table 3.11Construction Works to be Undertaken in the Coming Two Months at
North Point Production and Drop Shafts
- Table 4.1Summary of Construction Activities Undertaken from 1 to 30 September2011 at Wan Chai East Production and Drop Shafts
- Table 4.2Summary of Environmental Licensing, Notification and Permit Status
at Wan Chai East Production and Drop Shafts
- Table 4.3Construction Phase Air Monitoring Location at Wan Chai East
Production and Drop Shafts
- Table 4.4TSP Monitoring Parameter and Frequency at Wan Chai East
Production and Drop Shafts
- Table 4.5TSP Monitoring Equipment at Wan Chai East Production and Drop
Shafts
- Table 4.6Action and Limit Levels for Air Quality at Wan Chai East Production
and Drop Shafts
- Table 4.8Noise Monitoring Equipment at Wan Chai East Production and Drop
Shafts
- Table 4.9Action and Limit Levels for Noise Monitoring at Wan Chai East
Production and Drop Shafts
- Table 4.10
 Quantities of Waste Generated from the Project for all Sites
- Table 4.11Summary of Record of Exceedance at Wan Chai East Production and
Drop Shafts
- Table 4.12
 Construction Works to be Undertaken in the Coming Two Months at

Wan Chai East Production and Drop Shafts

- Table 5.1Summary of Construction Activities Undertaken from 1 to 30 September2011 at Central Drop Shaft
- Table 5.2Summary of Environmental Licensing, Notification and Permit Status
at Central Drop Shaft
- Table 5.3
 Construction Phase Air Monitoring Location at Central Drop Shaft
- Table 5.4
 TSP Monitoring Parameter and Frequency at Central Drop Shaft
- Table 5.5
 TSP Monitoring Equipment at Central Drop Shaft
- Table 5.6
 Action and Limit Levels for Air Quality at Central Drop Shaft
- Table 5.7
 Construction Phase Noise Monitoring Station at Central Drop Shaft
- Table 5.8Noise Monitoring Equipment at Central Drop Shaft
- Table 5.9
 Action and Limit Levels for Noise Monitoring at Central Drop Shaft
- Table 5.10Quantities of Waste Generated from the Project for all Sites
- Table 5.11Construction Works to be Undertaken in the Coming Two Months at
Central Drop Shaft
- Table 6.1Summary of Construction Activities Undertaken from 1 to 30 September2011 at Sai Ying Pun Junction Shaft
- Table 6.2Summary of Environmental Licensing, Notification and Permit Status
at Sai Ying Pun Junction Shaft
- Table 6.3Construction Phase Air Monitoring Location at Sai Ying Pun Junction
Shaft
- Table 6.4TSP Monitoring Parameter and Frequency at Sai Ying Pun JunctionShaft
- Table 6.5
 Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft
- Table 6.6Construction Phase Noise Monitoring Station at Sai Ying Pun Junction
Shaft
- Table 6.7
 Noise Monitoring Equipment at Sai Ying Pun Junction Shaft
- Table 6.8Action and Limit Levels for Noise Monitoring at Sai Ying Pun Junction
Shaft
- Table 6.9Quantities of Waste Generated from the Project for all Sites
- Table 6.10Construction Works to be Undertaken in the Coming Two Months at SaiYing Pun Junction Shaft
- Table 7.1Summary of Construction Activities Undertaken from 1 to 30 September2011 at Stonecutters Island Production and Riser Shafts
- Table 7.2Summary of Environmental Licensing, Notification and Permit Status
at Stonecutters Island Production and Riser Shafts
- Table 7.3Construction Phase Air Monitoring Location at Stonecutters Island
Production and Riser Shafts
- Table 7.4TSP Monitoring Parameter and Frequency at Stonecutters Island
Production and Riser Shafts
- Table 7.5TSP Monitoring Equipment at Stonecutters Island Production and Riser
Shafts
- Table 7.6Action and Limit Levels for Air Quality at Stonecutters Island
Production and Riser Shafts

- Table 7.7Construction Phase Noise Monitoring Station at Stonecutters Island
Production and Riser Shafts
- Table 7.8Noise Monitoring Equipment at Stonecutters Island Production and
Riser Shafts
- Table 7.9Action and Limit Levels for Noise Monitoring at Stonecutters Island
Production and Riser Shaft
- Table 7.10 Quantities of Waste Generated from the Project for all Sites
- Table 7.11Construction Works to be Undertaken in the Coming Two Months at
Stonecutters Island Production and Riser Shafts

LIST OF ANNEXES

Annex A Location of Works Areas

Annex B Project Organization Chart and Contact Detail

Annex C North Point Production and Drop Shaft

- Annex C1 Locations of Construction Activities during the Reporting Month
- Annex C2 Locations of Air Quality and Noise Monitoring Stations
- Annex C3 Monitoring Schedule of the Reporting Month and Next Month
- Annex C4 Summary of Implementation Status
- Annex C5 24-hour and 1-hour average TSP Monitoring Results
- Annex C6 Noise Monitoring Results
- Annex C7 Cumulative Complaint and Summons/Prosecutions Log
- Annex C8 Construction Programme for the Project

Annex D Wan Chai East Production and Drop Shaft

- Annex D1 Locations of Construction Activities during the Reporting Month
- Annex D2 Locations of Air Quality and Noise Monitoring Stations
- Annex D3 Monitoring Schedule of the Reporting Month and Next Month
- Annex D4 Summary of Implementation Status
- Annex D5 24-hour and 1-hour average TSP Monitoring Results
- Annex D6 Noise Monitoring Results
- Annex D7 Cumulative Complaint and Summons/Prosecutions Log
- Annex D8 Construction Programme for the Project

Annex E Central Drop Shaft

- Annex E1 Locations of Construction Activities during the Reporting Month
- Annex E2 Locations of Air Quality and Noise Monitoring Stations
- Annex E3 Monitoring Schedule of the Reporting Month and Next Month
- Annex E4 Summary of Implementation Status
- Annex E5 24-hour and 1-hour average TSP Monitoring Results
- Annex E6 Noise Monitoring Results
- Annex E7 Cumulative Complaint and Summons/Prosecutions Log
- Annex E8 Construction Programme for the Project

Annex F Sai Ying Pun Junction Shaft

- Annex F1 Locations of Construction Activities during the Reporting Month
- Annex F2 Locations of Air Quality and Noise Monitoring Stations
- Annex F3 Monitoring Schedule of the Reporting Month and Next Month
- Annex F4 Summary of Implementation Status
- Annex F5 24-hour and 1-hour average TSP Monitoring Results
- Annex F6 Noise Monitoring Results
- Annex F7 Cumulative Complaint and Summons/Prosecutions Log
- Annex F8 Construction Programme for the Project

Annex G Stonecutters Island Production and Riser Shaft

- Annex G1 Locations of Construction Activities during the Reporting Month
- Annex G2 Locations of Air Quality and Noise Monitoring Stations
- Annex G3 Monitoring Schedule of the Reporting Month and Next Month
- Annex G4 Summary of Implementation Status
- Annex G5 24-hour and 1-hour average TSP Monitoring Results
- Annex G6 Noise Monitoring Results
- Annex G7 Cumulative Complaint and Summons/Prosecutions Log
- Annex G8 Construction Programme for the Project
- Annex H Calibration Reports for HVSs and Sound Level Meters for All Sites
- Annex I Event /Action Plans for Air Quality, Noise and Landscape and Visual Monitoring
- Annex J Waste Flow Table for All Sites

EXECUTIVE SUMMARY

The construction works of **DC/2007/23 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from North Point to Stonecutters Island (the Project)** commenced on 1 December 2009. This is the 22nd monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 to 30 September 2011 in accordance with the EM&A Manual.

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft sinking at North Point Production Shaft; and .
- Rock blast and pre-excavation grouting at North Point Production Shaft.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- 24-hour average TSP Monitoring at each monitoring station (AM1 6 sets • and AM2)
- 18 sets • 1-hour average TSP Monitoring at each monitoring station (AM1 and AM2)
- Construction Noise Monitoring during Normal Weekdays at NM1 5 times
- Construction Noise Monitoring during Restricted Hours at NM1 4 times
- Joint Environmental Site Inspection 5 times 1 time
- Landscape & Visual Monitoring

Air Quality

6 sets of 24-hour average TSP and 18 sets of 1-hr average TSP measurements were carried out at each of the designated monitoring stations during the reporting period. No exceedance was recorded during the reporting period.

Noise

5 sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. 4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 2300 hours on Sundays and public holidays) during the reporting month. Exceedances of the limit level were recorded during restricted hour on 14 and 27 September 2011.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in Section 3.5.3.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 7,013.56 tonnes of inert C&D materials, and 31.52 tonnes of non-inert C&D materials were generated during the reporting period. 0 L of chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

5 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 3.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM1 on 14 and 27 September 2011. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Shaft sinking at North Point Production Shaft;
- Rock blast and pre-excavation grouting at North Point Production Shaft;
- Tunnel lateral development at North Point Production Shaft; and
- Pre-excavation grouting at North Point Drop Shaft.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Wan Chai East Production and Drop Shafts

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Pre-excavation grouting at Wan Chai East Drop Shaft;
- Shaft sinking at Wan Chai East Production Shaft;
- Rock blast and pre-excavation grouting at Wan Chai East Production Shaft; and
- Tunnel lateral development at Wan Chai East Production Shaft.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour average TSP Monitoring at AM3	5 sets
•	1-hour average TSP Monitoring at AM3	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM2	4 times
•	Construction Noise Monitoring during Restricted hours at NM2	4 times
•	Joint Environmental Site Inspection	5 times
•	Landscape & Visual Monitoring	1 time

Air Quality

5 sets of 24-hour average TSP and 15 sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

<u>Noise</u>

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal weekdays of the reporting period. 4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours during the reporting month. Exceedances of the limit level were recorded during restricted hour on 14 and 27 September 2011.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 4.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in the EM&A Manual.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 7,013.56 tonnes of inert C&D materials, and 31.52 tonnes of non-inert C&D materials were generated during the reporting period. 0 L of chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

5 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 4.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM2 on 14 and 27 September 2011. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Tunnel lateral development at Wan Chai East Production Shaft; and
- Rock blast and pre-excavation grouting at Wan Chai East Production Shaft.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Central Drop Shaft

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

• Nil

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

24-hour average TSP Monitoring at AM4	5 sets
1-hour average TSP Monitoring at AM4	15 sets
Construction Noise Monitoring during Normal Weekdays at NM3	4 times
Joint Environmental Site Inspection	4 times
Landscape & Visual Monitoring	1 time
	1-hour average TSP Monitoring at AM4 Construction Noise Monitoring during Normal Weekdays at NM3 Joint Environmental Site Inspection

Air Quality

5 sets of 24-hour average TSP and 15 sets of 1-hr average TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

<u>Noise</u>

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. No exceedance was recorded during the reporting period.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 5.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 7,013.56 tonnes of inert C&D materials, and 31.52 tonnes of non-inert C&D materials were generated during the reporting period. 0 L of chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

4 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 5.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

• Nil

Sai Ying Pun Junction Shaft

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

• Shaft sinking; and

• Rock blast and pre-excavation grouting.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour average TSP Monitoring at AM5	5 sets
•	1-hour average TSP Monitoring at AM5	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM4	4 times
•	Construction Noise Monitoring during Restricted hours at NM4	4 times
•	Joint Environmental Site Inspection	4 times
•	Landscape & Visual Monitoring	1 time

Air Quality

5 sets of 24-hour average TSP and 15 sets of 1-hr average TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal weekdays of the reporting period. 4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours during reporting month. Exceedances of the limit level were recorded during restricted hour on 14 and 27 September 2011.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 6.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 7,013.56 tonnes of inert C&D materials, and 31.52 tonnes of non-inert C&D materials were generated during the reporting period. 0 L of chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

4 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 6.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM4 on 14 and 27 September 2011. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Shaft sinking; and
- Rock blast and pre-excavation grouting.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Stonecutters Island Production and Riser Shafts

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Rock blast and pre-excavation grouting at Stonecutters Island Production Shaft;
- Shaft sinking at Stonecutters Island Production Shaft;
- Pre-excavation grouting at Stonecutters Island Riser Shaft.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

•	24-hour average TSP Monitoring at AM6	5 sets
•	1-hour average TSP Monitoring at AM6	15 sets
•	Construction Noise Monitoring during Normal Weekdays at NM5	4 times
•	Construction Noise Monitoring during Restricted Hours at NM5	4 times
•	Joint Environmental Site Inspection	5 times
•	Landscape & Visual Monitoring	1 time

Air Quality

5 sets of 24-hour average TSP and 15 sets of 1-hr average TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. 4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours during reporting month. Exceedance of the limit level was recorded during restricted hour on 6 and 20 September 2011.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section* 7.5.3.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 7,013.56 tonnes of inert C&D materials, and 31.52 tonnes of non-inert C&D materials were generated during the reporting period. 0 L of chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

5 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 7.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM5 on 6 and 20 September 2011. Investigations into the incidents were made and concluded that the ambient environmental noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitiga tion measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Rock blast and pre-excavation grouting at Stonecutters Island Production Shaft;
- Shaft sinking at Stonecutters Island Production Shaft; and
- Pre-excavation grouting at Stonecutters Island Riser Shaft.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) has been appointed by Gammon Construction Limited (the Contractor) as the Environmental Team (ET) to undertake an Environmental Monitoring and Audit (EM&A) programme for the Contract - *No. DC/2007/23 of Harbour Area Treatment Scheme Stage 2A* (*HATS2A*) - *Construction of Sewage Conveyance System from North Point to Stonecutters Island* (the Project).

1.1 PURPOSE OF THE REPORT

This is the 22nd EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from **1 to 30 September 2011**.

1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

Section 1: Introduction

details the scope and structure of the report.

Section 2: Project Information

summarises background and scope of the project, site description, project organization and contact details

Section 3: North Point Production and Drop Shafts

• Construction Activities

summarises the construction activities conducted during the reporting month.

Status of Environmental Approval Documents

summarises the environmental documents submissions under the EP condition during the reporting month.

• Environmental Monitoring Requirement

summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures summarises the implementation of environmental protection measures during the reporting period.

• Monitoring Results

summarises the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarises the impact forecast and monitoring schedule for the next three months.

Section 4: Wan Chai East Production and Drop Shafts

Construction Activities

summarises the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarises the environmental documents submissions under the EP condition during the reporting month.

• Environmental Monitoring Requirement

summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

Implementation Status on Environmental Mitigation Measures summarises the implementation of environmental protection measures during the reporting period.

• Monitoring Results

summarises the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarises the impact forecast and monitoring schedule for the next three months.

Section 5: Central Drop Shaft

• Construction Activities

summarises the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarises the environmental documents submissions under the EP condition during the reporting month.

• Environmental Monitoring Requirement

summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures summarises the implementation of environmental protection measures during the reporting period.

• Monitoring Results

summarises the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Environmental Non-conformance

summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarises the impact forecast and monitoring schedule for the next three months.

Section 6: Sai Ying Pun Junction Shaft

• Construction Activities

summarises the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarises the environmental documents submissions under the EP condition during the reporting month.

Environmental Monitoring Requirement

summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures summarises the implementation of environmental protection measures during the reporting period.

Monitoring Results

summarises the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarises the impact forecast and monitoring schedule for the next three months.

Section 7: Stonecutters Island Production and Riser Shafts

• Construction Activities

summarises the construction activities conducted during the reporting month.

• Status of Environmental Approval Documents

summarises the environmental documents submissions under the EP condition during the reporting month.

• Environmental Monitoring Requirement

summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

• Implementation Status on Environmental Mitigation Measures summarises the implementation of environmental protection measures during the reporting period.

• Monitoring Results

summarises the monitoring results obtained in the reporting period.

• Environmental Site Inspection

summarises the audit findings of the weekly site inspections undertaken within the reporting period.

• Environmental Non-conformance

summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

• Future Key Issues

summarises the impact forecast and monitoring schedule for the next three months.

Section 8: Conclusions

2.1 BACKGROUND AND GENERAL SITE DESCRIPTION

The Project comprises the construction of production shafts, drop shafts and riser shaft and approximately 12 km of tunnel excavation from North Point via Sai Ying Pun to Stonecutters Island. Shafts vary in depth from 140 m and 170 m below ground with 10 - 12 m diameter. Tunnel face area ranges from 16 m² to 23 m². Embedded drainage pipelines will be installed upon the completion of tunnel excavation.

Construction works to be carried out under this Contract include the following major items:

- construction of sewage conveyance system (SCS) from North Point Preliminary Treatment Works (NP PTW) to Stonecutters Island Sewage Treatment Works (SCI STW) via Wan Chai East Preliminary Treatment Works (WCE PTW), Central Preliminary Treatment Works (CEN PTW) and Fung Mat Street Sai Ying Pun (SYP) junction shaft;
- construction of drop shafts at NP PTW, WCE PTW and CEN PTW;
- construction of riser shaft at SCI STW;
- construction of junction shaft at SYP;
- construction of temporary production shafts at NP, WCE and SCI to provide access for the construction of SCS;
- construction of connection channels, pipes, chambers and tunnel connecting the proposed drop shafts / riser shaft to the facilities of the preliminary treatment works / sewage treatment works;
- carrying out survey of existing buildings, taking over of existing and installation of new piezometers and ground settlement markers and subsequent monitoring thereof and vibration monitoring along the alignment of the SCS;
- miscellaneous building, civil, electrical and mechanical works; and
- landscape works.

The potential environmental impacts of the Project have been studied in the *"Harbour Area Treatment Scheme (HATS) Stage 2A"* (EIAO Register No: AEIAR-121/2008). The EIA was approved on 2 June 2008 under the *Environmental Impact Assessment Ordinance* (EIAO) and an updated Environmental Permit (EP-322/2008/E) for the works was granted on 24 November 2010. Under the requirements of Condition 4.1 of Environmental Permit EP-322/2008/E,

EM&A programme as set out in the EM&A Manual is required to be implemented.

The construction works of this Project commenced on 1 December 2009 and are scheduled to be completed by 2014.

The general layout plan of the Project is shown in *Annex A*.

2.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED SUBMISSIONS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 2.1*.

Table 2.1Summary of Environmental Licensing, Notification and Permit Status for the
Contract (a)

Permit/ Licences/	Reference	Validity Period	Remarks
Notification			
Environmental	EP-322/2008	Expired on 10 July	• Permit granted on 19
Permit		2009	November 2008
			• Superseded on 10 July 2009
	EP-322/2008/A	Expired on 2	 Permit granted on 10
		November 2009	July 2009
			 Superseded on 2
			November 2009
	EP-322/2008/B	Expired on 14	• Permit granted on 2
		May 2010	November 2009
			• Superseded on 14 May 2010
	EP-322/2008/C	Expired on 14 July 2010	Permit granted on 14 May 2010
		2010	 Superseded on 14 July
			2010
	EP-322/2008/D	Expired on 24	Permit granted on 14
		November 2010	July 2010
			 Superseded on 24
			November 2010
	EP-322/2008/E	Throughout the	• Permit granted on 24
		Contract	November 2010
Notification of		04 August 2009 –	Reference number for
Construction Works		06 November 2013	Notification Pursuant
under Air Pollution Control (Construction			to APC (Construction
Dust) Regulation			Dust) Regulation: 308136
Marine Dumping Perm	nits		
Type 1 Marine	EP/MD/11-136	20 February	-
Deposit		2011 – 29 June	
		2011	
Type 2 Marine	EP/MD/11-118	20 February	-
Deposit		2011 – 21 April	
		2011	
Type 3 Marine	8771	23 July 2010 – 22	-
Deposit		January 2011	

ENVIRONMENTAL RESOURCES MANAGEMENT

GAMMON CONSTRUCTION LIMITED

Permit/ Licences/	Reference	Validity Period	Remarks	
Notification				
Note:				
(a) The status on on	wincommon tallicom	in a and normait for each	warkaita ia diaawaad i	a the

⁽a) The status on environmental licensing and permit for each worksite is discussed in the following sections.

Status of required submissions under the EP during the reporting period is presented in *Table 2.2*.

Table 2.2Status of Required EP Submission for all Sites

EP Condition	Submission	Submission Date
Condition 1.11	Notification on Commencement of Construction of	17 November 2009
	the Project	
Condition 2.3	Notification on Management Organization of the	18 September 2009
	Main Construction Company	
Condition 4.3	Submission of Baseline Monitoring Report (final	18 December 2009
	version incorporating comments from EPD)	
Condition 4.4	Submission of Twentieth Monthly EM&A Report	15 September 2011

2.3 PROJECT ORGANISATION

The project organization chart and contact details are shown in *Annex B*.

3 NORTH POINT PRODUCTION AND DROP SHAFTS

3.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 3.1*. The locations of the construction activities are shown in *Annex C1*.

Table 3.1Summary of Construction Activities Undertaken from 1 to 30 September 2011
at North Point Production and Drop Shafts

Worksite	Construction Activities Undertaken
Production Shaft	Shaft sinking
	 Rock blast and pre-excavation grouting
Drop Shaft	• Nil

3.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 3.2*.

Table 3.2Summary of Environmental Licensing, Notification and Permit Status at
North Point Production and Drop Shafts

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater	North Point PTW	12 October 2009	
Discharge License	Drop Shaft	- 31 October	
Discharge Electise	WT00005153-2009	2014	
	North Point	9 July 2010 - 31	
	Production Shaft WT00007055-2010	March 2015	
Chemical Waste	North Point		
Producer Registration	Production Shaft		
	5213-153-G2484-01		
	North Point PTW		
	Drop Shaft		
	5213-153-G2483-01		
Construction Noise	North Point	26 November	Superseded by GW-RS0418-11
Permit	Production Shaft	2010 – 25 May	
	GW-RS1050-10	2011	
	North Point	12 May 2011 –	
	Production Shaft	11 November	
	GW-RS0418-11	2011	
	North Point PTW	1 February 2010	Superseded by GW-RS0610-10
	Drop Shaft	- 31 July 2010	
	GW-RS0057-10		
	North Point PTW	31 July 2010 – 30	No CNP is required as no
	Drop Shaft	January 2011	construction works will take
	GW-RS0610-10		place during restricted hours

ENVIRONMENTAL RESOURCES MANAGEMENT

3.3 Environmental Monitoring Requirements

3.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the Engineer Representative (ER) and the Independent Environmental Checker (IEC). Due to security issue of the High Volume Sampler (HVS) mounted on the existing monitoring location (rooftop of WSD office) especially under adverse weather conditions, an alternative location, which is one floor below the existing rooftop was identified and agreed with the ER and IEC in July 2010.

The construction air quality monitoring stations for this Contract are listed in *Table 3.3* and shown in *Annex C2*.

Table 3.3Construction Phase Air Monitoring Location at North Point Production and
Drop Shafts

Worksite	Construction Air Quality Monitoring Stations			
	ID in EM&A Manual	ID	Location	Remark
North Point	-	AM1	Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)	 Access for station setup to K.Wah Centre (CM_NP1) and Tin Chiu Street Children's Playground (CM_NP3) was
	CM_NP2	AM2	Hong Kong & Islands Regional Office, WSD	rejected.

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 3.4*). The monitoring programme for this reporting period is shown in *Annex C3*.

Table 3.4TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour average and three nos. of 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed and located at the designated monitoring station. The performance specification of HVS complied with the standard method *"Determination of Suspended Particulate Matter in the Atmosphere (High Volume* *Method)*" as stipulated in *US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 3.5* summarises the equipment that were deployed for the 24-hour and 1-hour average TSP monitoring respectively.

Table 3.5TSP Monitoring Equipment for North Point Production and Drop Shafts Sites

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM1	GMW GS-2310 (S/N 1808), CM-AIR-43 (S/N 0438320)
AM2	GMW GS-2310 (S/N 0145), CM-AIR-43 (S/N 0438320)

Monitoring Methodology

Installation

The setup locations of the HVSs at monitoring stations were listed in *Table 3.3*. All HVSs were free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM1 and AM2;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 -1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration records for the HVSs are given in *Annex H*.

Wind Data

The nearest weather station to North Point Production and Drop Shafts is Kai Tak Station. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Kai Tak of the Hong Kong Observatory (HKO) and are presented in *Annex C5*.

Action and Limit Levels

The Action and Limit (A/L) levels have been established and presented in *Table 3.6*.

Table 3.6Action and Limit Levels for Air Quality at North Point Production and Drop
Shafts

Parameter	Air Monitoring Station	Action Level, µgm ⁻³	Limit Level, µgm ⁻³
24-hour average TSP	AM1	185	260
	AM2	182	260
1-hour average TSP	AM1	340	500
	AM2	352	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

3.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. Construction activities were conducted at restricted hours (1900 – 2300 on all days and 0700 – 2300 on general holidays and Sundays) during the reporting month. As the constraint of Chan's Creative School's schedule (closed from 1900 to 0700 on normal week days and from 0000 to 2400 on public holidays as well as Sundays), the school (noise monitoring station NM1) is not accessible during restricted hours, noise monitoring during restricted hours would be conducted on the pedestrian walkway adjacent to the school boundary along Tin Chiu Street, which was agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 3.7* and is shown in *Annex C2*.

Worksite	Proposed Construction Noise Monitoring Station					
	ID in EM&A	ID	Location	Type of	Remark	
	Manual			Measurement		
North	M1	NM1	Rooftop of Chan's Creative	Façade	0700 to 1900	
Point			School (formerly known as		on Monday	
			Madam Chan Wai Chow		to Saturday	
			Memorial School)			
			Pedestrian walkway adjacent	Façade	Restricted	
			to Chan's Creative School		hours (1900	
			(formerly known as Madam		2300 on all	
			Chan Wai Chow Memorial		days and	
			School) boundary along Tin		0700 - 2300	
			Chiu Street		on general	
					holidays an	
					Sundays)	

Table 3.7Construction Phase Noise Monitoring Station at North Point Production and
Drop Shafts

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex C3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq (30min)}$ were used as the monitoring parameter for the period in between 0700 – 1900 hours on normal weekdays, and $L_{eq (5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 3.8,* complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 3.8Noise Monitoring Equipment at North Point Production and Drop Shafts

Monitoring Station		Monitoring Equipment (Sound Level Meter and Calibrator)		
NM1		Calibrator: RION - NC73 (S/N 10997142)		
	•	Sound Level Meters: Rion NL-31 (S/N 00983400)		

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Action and Limit Levels

The limit levels for noise monitoring during different monitoring periods are summarised in *Table 3.9*.

Table 3.9Limit Levels for Noise Monitoring at North Point Production and DropShafts

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM1	Leq(30mins)	70	During normal teaching period
	Leq(30mins)	69 (a)	During the school examination period
	Leq(30mins)	75	During school holidays
	Leq(5mins)	70	Evening (1900-2300); and
			Sundays and public holidays (0700-2300)
	Leq(5mins)	55	Night-time (2300-0700)
Note:			

(a) With reference to the Baseline Monitoring Report, the average L_{Aeq,30min} measured at NM1 between 0700 and 1900 hours is 69.0 dB(A), exceeding the Limit Level of daytime construction noise during examination periods (65 dB(A)), it will therefore be adopted as the Limit Level during the examination period at NM1.

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in Annex I.

3.3.3 Cultural Heritage

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

3.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

3.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex C4*.

3.5 MONITORING RESULTS

3.5.1 Air Quality

A total of 6 sets of 24-hour average and 18 sets of 1-hour average TSP measurements were carried out at AM1 and AM2 respectively during the reporting period. The monitoring data for 24-hour average TSP and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex C5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM1 to AM2 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

3.5.2 Noise

A total of 5 sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. The local impacts at normal hours during weekdays observed near the monitoring stations of NM1 included traffic noise from King's Road, Java Road and nearby roads; school bell rings; student noise and the construction works by other parties undertaken in the vicinity. No exceedances of limit level for noise monitoring during normal working hours were recorded.

4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 1900 hours on Sundays and public holidays) on 4, 14, 18, and 27 September 2011 during the reporting month. The local impacts during restricted hours observed included traffic noise from King's Road, Java Road and nearby roads and the construction works by other parties undertaken in the vicinity. Exceedances of the limit level for noise monitoring during restricted hours were recorded on 14 and 27 September 2011 at NM1. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 3.7.1*.

The monitoring results together with graphical presentations are presented in *Annex C6*.

3.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

3.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not commenced.

3.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (Annex]). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 3.10. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 289 kg of paper/cardboard packaging and 32 kg of plastics were generated during the reporting period.

Table 3.10Quantities of Waste Generated from the Project for all Sites

Month / Year			Quantity			
	C&D Materials	C&D Materials (non-inert) ^(b)	Chemical Waste	Marine Deposit		
	(inert) ^(a)			Type 1	Type 2	Type 3
September 2011	7,013.56 tonnes	31.52 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

(a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 3,453.84 tonnes of broken rock has been transferred to Lam Tei Quarry for use.

(b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material, but 32 kg of plastics and 289 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

3.6 Environmental Site Inspection

Weekly site inspections were carried out by the representatives of the Contractor, the Engineer and the ET. Site inspections were conducted on 1, 8, 15, 22, and 28 September 2011. The representative of the IEC joined the site inspection on 28 September 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarised as follows:

Production Shaft

• On 28 September, oil stain was observed on ground at the workshop area. The Contractor was reminded to remove the oil stain and dispose of as chemical waste.

Drop Shaft

• Nil

3.7 Environmental Non-conformance

3.7.1 Summary of Monitoring Exceedance

No exceedance of the A/L Levels of 1-hour average and 24-hour average TSP were recorded at monitoring stations during the reporting period.

Exceedances of noise Limit Level during restricted hours were reported at NM1 on 14 and 27 September 2011. Investigations into the incidents were conducted and concluded that the road traffic noise measured at the Project site was the major cause of the noise exceedance recorded. Although the exceedances were not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Station	Record of Exceedance	0		
NM1	Exceedance of Limit Level on 14 September 2011 (23:04 - 23:19)	It was observed no outdoor construction activities at the North Point Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.		
		According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included access control at tally room for confined space; winder operations, drilling of rock bolts and miscellaneous activities including equipment and electrical maintenance at North Point Production Shaft. These activities are relatively quiet in nature, and were carried out inside the noise enclosure.		
		Since all the works were inherently not noisy and were carried out inside the noise enclosure according to the conditions of the Construction Noise Permits (CNP GW-RS1050-10), it can reasonably believe that the exceedance measured is considered attributable to the road traffic noise from nearby roads and is considered non-project related.		
NM1	Exceedance of Limit Level on 27 September 2011 (23:07 – 23:12)	It was observed no outdoor construction activities at the North Point Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing only miscellaneous works have taken place outside the noise enclosure during the same period.		
		According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included access control at tally room for confined space; safety meeting and gas testing; checking of electrical panels, pumps and electrical wiring; winder operations; and miscellaneous works at North Point Production Shaft. These activities are relatively quiet in nature, and were carried out inside the noise enclosure.		
		Since all the works were inherently not noisy and were carried out inside the noise enclosure according to the conditions of the Construction Noise Permits (CNP GW-RS1050-10), it can reasonably believe that the exceedance measured is considered attributable to the road traffic noise from nearby roads and is considered non-project related.		

3.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

3.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex C7*.

3.7.4 Summary of Environmental Summon and Successful Prosecution

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex C7*.

3.8 FUTURE KEY ISSUES

3.8.1 Key Issues for the Coming Months

Works to be undertaken for the coming two monitoring periods are summarised in *Table 3.12*.

Table 3.12Construction Works to be Undertaken in the Coming Two Months at North
Point Production and Drop Shafts

Work to be taken Production Shaft • Shaft sinking • Rock blast and pre-excavation grouting • Tunnel lateral development Drop Shaft • Pre-excavation grouting

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

3.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex C3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

3.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex C8*.

WAN CHAI EAST PRODUCTION AND DROP SHAFTS

4

4.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 4.1*. The locations of the construction activities are shown in *Annex D1*.

Table 4.1Summary of Construction Activities Undertaken from 1 to 30 September 2011
at Wan Chai East Production and Drop Shafts

Worksite	Construction Activities Undertaken
Production Shaft	Shaft sinking
	 Rock blasting and pre-excavation grouting
	Tunnel lateral development
Drop Shaft	Pre-excavation grouting

4.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 4.2*.

Table 4.2Summary of Environmental Licensing, Notification and Permit Status at Wan
Chai East Production and Drop Shafts

Permit/ Licences/	Reference	Validity Period	Remarks
Notification			
Wastewater	Wan Chai East	13 July 2010 - 31	Superseded by
Discharge License	Production Shaft and	October 2014	WT00008533-2011
	Drop Shaft		
	WT00007023-2010		
	Wan Chai East	21 February 2011 -	
	Production Shaft and	31 October 2014	
	Drop Shaft		
	WT00008533-2011		
Chemical Waste	Wan Chai East		
Producer Registration	Production Shaft and		
	Drop Shaft		
	5213-135-G2308-03		
Construction Noise	Wan Chai East Drop	20 July 2010 - 18	Superseded by GW-
Permit	Shaft	January 2011	RS0745-11
	GW-RS0618-10		
	Wan Chai East Drop	11 August 2011 - 9	
	Shaft	February 2012	
	GW-RS0745-11		
	Wan Chai East	1 November	Superseded by GW-
	Production Shaft	2010 – 31 May	RS0350-11
	GW-RS0971-10	2011	
	Wan Chai East	1 May 2011 – 31	
	Production Shaft	October 2011	
	GW-RS0350-11		

ENVIRONMENTAL RESOURCES MANAGEMENT

4.3 Environmental Monitoring Requirements

4.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 4.3* and shown in *Annex D2*.

Table 4.3Construction Phase Air Monitoring Location at Wan Chai East Production
and Drop Shafts

Worksite	Construction Air Quality Monitoring Station				
	ID in EM&A	ID	Location	Remark	
	Manual				
Wan Chai East	-	AM3	Rooftop of Wan Chai East PTW	• The rooftop of Society for the Prevention of Cruelty to Animals building (CM_WC1) was crowded with existing facilities (eg water tanks) that setup of HVSs for baseline monitoring is not feasible.	

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 4.4*). The monitoring programme for this reporting period is shown in *Annex D3*.

Table 4.4TSP Monitoring Parameter and Frequency at Wan Chai East Production and
Drop Shafts

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (*Part 50 Appendix B*). Table 4.5 summarises the equipment that was deployed for the 24-hour and 1-hour average TSP monitoring.

Table 4.5TSP Monitoring Equipment at Wan Chai East Production and Drop Shafts

Monitoring Station	Monitoring Equipment (HVS and Calibrator)	
24-hr and 1-hr TSP		
AM3	GMW GS-2310 (S/N 0481), CM-AIR-43 (S/N 0438320)	_

Monitoring Methodology

Installation

The setup location of the HVS at monitoring stations was listed in *Table 4.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the sampler against gusty wind was provided at AM3;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;

- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather station to Wan Chai East Production and Drop Shafts is located at King's Park. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex D5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in Table 4.6.

Table 4.6Action and Limit Levels for Air Quality at Wan Chai East Production and
Drop Shafts

Parameter	Air Monitoring Station	Action Level, µgm ⁻³	Limit Level, µgm ⁻³
24-hour average TSP	AM3	181	260
1-hour average TSP	AM3	355	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

4.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 4.7* and is shown in *Annex D2*.

Table 4.7Construction Phase Noise Monitoring Station at Wan Chai East Production
and Drop Shafts

Worksite	Constructi	on Noise	Monitoring Stati	on	
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
Wan Chai East	-	NM2	Rooftop of Hyde Building	Façade	 No guaranteed access for equipment set-up due to no caretaker of Kei Wah Building (M2) Alternative location, NM2, is located next to Kei Wah Building and is also the background noise monitoring station in the HATS2A EIA study.

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex D3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq (30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq (5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling* (*GW-TM*) issued under the *Noise Control Ordinance* (*NCO*) (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 4.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 4.8Noise Monitoring Equipment at Wan Chai East Production and Drop Shafts

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM2	• Calibrator: RION - NC73 (S/N 10997142)
	• Sound Level Meters: Rion NL-31 (S/N 00983400)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for noise monitoring during different monitoring periods are summarised in *Table 4.9*.

Table 4.9Limit Levels for Noise Monitoring at Wan Chai East Production and Drop
Shafts

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM2	Leq(30mins)	75	Normal working hours during weekdays
	L _{eq(5mins)}	70	Evening (1900-2300); and
			Sundays and public holidays (0700-2300)
	Leq(5mins)	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in Annex I.

4.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

4.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

4.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex D4*.

4.5 MONITORING RESULTS

4.5.1 Air Quality

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements were carried out at AM3 during the reporting period. The monitoring data for 24-hour TSP and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex D5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM3 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

4.5.2 Noise

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal working hours in weekdays of the reporting period. No exceedances of limit level for noise monitoring during normal working hours were recorded.

4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 4, 14, 18, and 27 September 2011 in this reporting month. Noise levels recorded during restricted hours on 14 and 27 September 2011 exceeded the limit level at NM2. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 4.7.1*.

The monitoring results together with graphical presentations are presented in *Annex D6*. The local impacts observed near the monitoring stations of NM2 were traffic noise from Gloucester Road and Hung Hing Road.

4.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

4.5.4 Cultural Heritage

No vibration monitoring is required for this reporting month as blasting of tunnel/shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

4.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 4.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung

Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 289 kg of paper/cardboard packaging and 32 kg of plastics were generated during the reporting period.

Table 4.10Quantities of Waste Generated from the Project for all Sites

Month / Year			Quantity			
	C&D Materials	C&D Materials	Chemical	Marine Deposit		
	(inert) ^(a)	(non-inert) ^(b)	Waste	Type 1	Type 2	Type 3
September	7,013.56 tonnes	31.52 tonnes	0 L	0 m ³	0 m ³	0 tonnes
2011						
Notes:						
(a) Inert C&I	O materials includ	e bricks, concrete,	building de	ebris, rubb	le and excav	ated soil.
Inert C&I	O materials were o	lisposed of at the	Tuen Mun A	Area 38/Ts	seung Kwan	O Area 137
Fill Bank,	/ Chai Wan Bargii	ng Point. In addi	ition, 3,453.8	84 tonnes c	of broken roc	k has been
	d to Lam Tei Qua	0				
	C&D materials in	nclude steel, pape			· ·	

(b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material, but 32 kg of plastics and 289 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

4.6 Environmental Site Inspection

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 1, 8, 15, 22, and 28 September 2011. The representative of the IEC joined the site inspection on 28 September 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarised as follows:

Production Shaft

- On 1 September, chemical waste in a distilled water bottle was found behind the noise enclosure. The Contractor was reminded to keep all chemical waste in the designated chemical waste storage. Proper packaging, labelling and storage of chemical waste stated in *Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes* should be followed.
- On 1 September, stagnant water was observed at the lower area behind the washroom. The Contractor was recommended to provide or improve drainage in the area to avoid water accumulation after rainy days or floor washing.
- On 8 September, fallen leaves, cigarette butt and some general refuse were observed within the tree protection area. The Contractor was reminded to ensure that retained trees were protected properly. Toolbox talks on proper disposal and segregation of waste should also be given to on-site employees where necessary.
- On 15 September, a can and a cigarette box were found on top of a roof next to site office. The Contractor was reminded to clear off the items,

and provide toolbox talk to all site staff on proper waste management as necessary.

- On 22 September, stagnant water was observed at the lower area behind the washroom. The Contractor was recommended to provide or improve drainage in the area to avoid water accumulation after rainy days or floor washing.
- On 28 September, a drip tray near a drainage channel was observed having an opening. The Contractor was reminded to close the opening immediately to prevent leakage of oil waste entering the drainage channel.

Drop Shaft

• Nil

4.7 Environmental Non-conformance

4.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour average TSP and 24hour average TSP were recorded at monitoring station during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM2 on 14 and 27 September 2011. Investigations into the incidents were made and concluded that the traffic noise recorded at the Project site was the major cause of the exceedance recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 14 September 2011 (23:49 - 00:04)	It was observed no outdoor construction activities at the Wan Chai East Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.
		According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included drilling blast hole; cleaning blast holes and housekeeping; shaft lightings, wetsep, plant and electrical installations monitoring and maintenance; operating winder and gantry crane; performing general lifting works; underground equipment repairing, servicing, maintenance, fabrication and muck bin clearing and piling; access control for tally room and confined space and site supervision. These activities were carried out inside the noise enclosure.
		Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.
NM2	Exceedance of Limit Level on 27 September 2011 (23:52 –00:07)	It was observed no outdoor construction activities at the Wan Chai East Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.
		According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included setting the stage to position at the 21 st bunton level; lowering down and installing FSD platform; repairing, servicing, maintenance and fabrication of underground equipment; operating winder and gantry crane; general lifting works; and access controlling of tally room and confined space. These activities were carried out inside the noise enclosure.
		Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the

Table 4.11Summary of Record of Exceedance at Wan Chai East Production and Drop
Shafts

4.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

4.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex D7*.

4.7.4 Summary of Environmental Summon and Successful Prosecution

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex D7*.

4.8 FUTURE KEY ISSUES

4.8.1 Key Issues for the Coming Month

Works to be undertaken for the coming two monitoring periods are summarised in *Table 4.12*.

Table 4.12Construction Works to be Undertaken in the Coming Two Months at Wan
Chai East Production and Drop Shafts

Production Shaft			
Tunnel lateral	development		
Rock blast and	pre-excavation grou	ting	
Drop Shaft			
• Nil			

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

4.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex D3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

4.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex D8*.

5.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 5.1*. The location of the construction activities is shown in *Annex E1*.

Table 5.1Summary of Construction Activities Undertaken from 1 to 30 September 2011
at Central Drop Shaft

Co	nstruction Activities Undertaken
٠	Nil

5.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 5.2* below.

Table 5.2Summary of Environmental Licensing, Notification and Permit Status at
Central Drop Shaft

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge	Central PTW Drop Shaft	09 October 2009 -31	
License	WT0005131-2009	October 2014	
Chemical Waste	Central PTW Drop Shaft		
Producer Registration	5213-115-G2347-06		
Construction Noise	Central Drop Shaft	14 January 2011 – 4	
Permit	GW-RS0042-11	July 2011	

5.3 Environmental Monitoring Requirements

5.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations were therefore proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 5.3* and shown in *Annex E2*.

Table 5.3Construction Phase Air Monitoring Location at Central Drop Shaft

Worksite	Construct	ion Air Q	uality Monitoring Stati	on
	ID in EM&A Manual	ID	Location	Remark
Central	-	AM4	A Location within the DSD Central PTW	 Access to Sheung Wan Fire Station (CM_C1) was rejected. All possible locations along Connaught Road West and Connaught Road East have been exhausted and no suitable location is identified due to rejection by the premise owner, security reason, without guaranteed access or inaccessible. AM4 is the alternative location.

Monitoring Parameters, Frequency and Programme

Air quality monitoring has been conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 5.4*). The monitoring programme for this reporting period is shown in *Annex E3*.

Table 5.4TSP Monitoring Parameter and Frequency at Central Drop Shaft

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (*Part 50 Appendix B*). Table 5.5 summarises the equipment that was deployed for the 24-hour and 1-hour average TSP monitoring.

Table 5.5TSP Monitoring Equipment at Central Drop Shaft

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM4	GMW GS-2310 (S/N 9315), CM-AIR-43 (S/N 0438320)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring stations was listed in *Table 5.3*. The HVS was free-standing with no obstruction.

The following criteria have been considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM4;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;

- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather stations to Central Drop Shaft are located at King's Park and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex E5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in Table 5.6.

Table 5.6Action and Limit Levels for Air Quality at Central Drop Shaft

Parameter	Air Monitoring Station	Action Level, µgm ⁻³	Limit Level, µgm-3
24-hour average TSP	AM4	211	260
1-hour average TSP	AM4	393	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

5.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring locations for this Contract are listed in *Table 5.7* and are shown in *Annex E2*.

 Table 5.7
 Construction Phase Noise Monitoring Station at Central Drop Shaft

Worksite	Constructi	on Noise	Monitoring Station		
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
Central	-	NM3	Rooftop of Goldfield Building	Façade	Chi Cheung Building (M4) is not accessible.

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex E3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq (30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq (5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 5.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 5.8Noise Monitoring Equipment at Central Drop Shaft

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)		
NM3	• Calibrator: RION - NC73 (S/N 10997142)		
	•	Sound Level Meters: Rion NL-31 (S/N 00983400)	

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarised in *Table 5.9*.

Table 5.9Action and Limit Levels for Noise Monitoring at Central Drop Shaft

Noise Monitoring Location	Measurement Parameters	Limit Level (dB(A))	Remark
NM3	L _{eq(30mins)}	75	Normal working hours during
			weekdays
	Leq(5mins)	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	Leq(5mins)	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in Annex I.

5.3.3 Cultural Heritage

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

5.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

5.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex E4*.

5.5 MONITORING RESULTS

5.5.1 Air Quality

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements have been carried out at AM4 during the reporting period. The monitoring data for 24-hour and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex E5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM4 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

5.5.2 Noise

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. The monitoring results together with graphical presentations are presented in *Annex E6*. The local impacts observed near the monitoring stations of NM3 were traffic noise from Connaught Road Central.

No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

5.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

5.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

5.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (Annex]). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 5.10. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 289 kg of paper/cardboard packaging and 32 kg of plastics were generated during the reporting period.

Table 5.10Quantities of Waste Generated from the Project for all Sites

Month / Year			Quantity			
	C&D Materials	C&D Materials	Chemical	Marine D	eposit	
	(inert) ^(a)	(non-inert) ^(b)	Waste	Type 1	Type 2	Type 3
September 2011	7,013.56 tonnes	31.52 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

(a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 3,453.84 tonnes of broken rock has been transferred to Lam Tei Quarry for use.

(b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material, but 32 kg of plastics and 289 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

5.6 Environmental Site Inspection

Weekly site inspections were carried out by representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 1, 8, 15, and 22 September 2011. Due to the scheduled SSEMC meeting on 28 September 2011 immediately after the joint inspection, inspection was not arranged for the CEN site on that day.

Major findings and recommendations are summarised as follows:

- On 15 September, large amount of stagnant water was observed on the ground. The Contractor was reminded to remove the stagnant water immediately.
- On 15 September, the fence for protecting tree was damaged. The Contractor was reminded to repair the fence in order to protect the tree.
- On 22 September, oil was observed at the bottom of the shaft. The Contractor was reminded to remove the oil and dispose of as chemical waste within 3 working days.
- On 22 September, stagnant water was observed on the general refuse bin near the entrance. The Contractor was reminded to remove the stagnant water immediately.

5.7 Environmental Non-conformance

5.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour and 24-hour average TSP were recorded at monitoring station during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring station during the reporting period.

5.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

5.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex E7*.

5.7.4 Summary of Environmental Summon and Successful Prosecution

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex E7*.

5.8	Future Key Issues
5.8.1	Key Issues for the Coming Month
	Works to be undertaken for the coming two monitoring periods are summarised in <i>Table 5.11</i> .
Table 5.11	Construction Works to be Undertaken in the Coming Two Months at Central Drop Shaft

Work to be takenNil

5.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex E3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

5.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex E8*.

SAI YING PUN JUNCTION SHAFT

6

6.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 6.1*. The location of the construction activities is shown in *Annex F1*.

Table 6.1Summary of Construction Activities Undertaken from 1 to 30 September 2011
at Sai Ying Pun Junction Shaft

Construction Activities Undertaken			
•	Shaft sinking		
•	Rock blast and pre-excavation grouting		

6.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 6.2*.

Table 6.2Summary of Environmental Licensing, Notification and Permit Status at SaiYing Pun Junction Shaft

Permit/ Licences/	Reference	Validity Period	Remarks
Notification			
Wastewater	Sai Ying Pun Junction	11 June 2010 - 31	
Discharge License	Shaft	October 2014	
	WT00006884-2010		
Chemical Waste	Sai Ying Pun Junction		
Producer Registration	Shaft		
	5213-112-G2347-05		
Construction Noise	Sai Ying Pun Junction	1 June 2011 – 22	Superseded by GW-
Permit	Shaft	November 2011	RS0665-11
	GW-RS0518-11		
	Sai Ying Pun Junction	19 July 2011 – 6	
	Shaft	January 2012	
	GW-RS0665-11		

6.3 Environmental Monitoring Requirements

6.3.1 Air Quality Monitoring

Due to contractual arrangements, air quality monitoring was implemented by the Environmental Team of Contract No. *DC*/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Stonecutters Island.

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 6.3* and shown in *Annex F2*.

Table 6.3Construction Phase Air Monitoring Location at Sai Ying Pun Junction Shaft

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A	ID	Location	Remark
	Manual			
Fung Mat Street	CM_FM1	AM5	Western Wholesale Food Market	-

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 6.4*). The monitoring programme provided by *Contract No. DC/2007/24 – Harbour Area Treatment Scheme Stage 2A* (*HATS 2A*) *Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun* for this reporting period is shown in *Annex F3*.

Table 6.4TSP Monitoring Parameter and Frequency at Sai Ying Pun Junction Shaft

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Wind Data Monitoring

The nearest weather stations to Sai Ying Pun Junction Shaft are located at King's Park Station and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King's Park of the Hong Kong Observatory (HKO) and is presented in *Annex F5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 6.5*.

Table 6.5Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft

Parameter	Air Monitoring Station	Action Level, µgm ⁻³	Limit Level, µgm ⁻³
24-hour average TSP	AM5	188	260
1-hour average TSP	AM5	332	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

6.3.2 Noise Monitoring

T-1.1. CC

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 6.6* and is shown in *Annex F2*.

1 uble 0.0	Construction Phase Noise Monitoring Station at Sai Ying Pun junction Shajt

Worksite	Constructi	Construction Noise Monitoring Station			
	ID in	ID	Location	Type of	Remark
	EM&A			Measurement	
	Manual				
Fung Mat	M3	NM4	Rooftop of Block A,	Façade	-
Road			Kwan Yick Building		
			Phase III		

Construction Disco Noise Menitoring Station at Sai Ving Due Innation Shaft

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex F3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq (30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq (5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling* (*GW-TM*) issued under the *Noise Control Ordinance* (*NCO*) (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 6.7*, complies with IEC 651: 1979 and 804:1985 (Type 1) specifications. The calibration certificates of the sound level meters are included in *Annex H*.

Table 6.7Noise Monitoring Equipment at Sai Ying Pun Junction Shaft

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)		
NM4	• Calibrator: RION - NC73 (S/N 10997142)		
	• Sound Level Meters: Rion NL-31 (S/N 00983400)		

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarised in *Table 6.8*.

Table 6.8Limit Levels for Noise Monitoring at Sai Ying Pun Junction Shaft

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM4	Leq(30mins)	75	Normal working hours during
			weekdays
	Leq(5mins)	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	Leq(5mins)	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in Annex I.

6.3.3 Cultural Heritage

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

6.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

6.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex F4*.

6.5 MONITORING RESULTS

6.5.1 *Air Quality*

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements were carried out at AM5 during the reporting period. The monitoring data for 24-hour and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex F5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM5 were mainly associated with vehicle emissions.

No exceedances of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

6.5.2 Noise

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM4 during normal weekdays of the reporting period. No exceedance of limit level for noise monitoring during normal working hours was recorded.

4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 4, 14, 18, and 27 September 2011 during the reporting month. Noise levels recorded during restricted hours on 14 and 27 September 2011 exceeded the limit level at NM4. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 6.7.1*.

The monitoring results together with graphical presentations are presented in *Annex F6*. The local impacts observed near the monitoring stations of NM4 were traffic noise from Connaught Road West.

6.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

6.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

6.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (Annex]). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 6.9. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 289 kg of paper/cardboard packaging and 32 kg of plastics were generated during the reporting period.

Table 6.9Quantities of Waste Generated from the Project for all Sites

Month / Year	Quantity							
	C&D Materials	C&D Materials	Chemical	Marine Deposit				
	(inert) ^(a)	(non-inert) ^(b)	Waste	Type 1	Type 2	Type 3		
September 2011	7,013.56 tonnes	31.52 tonnes	0 L	0 m ³	0 m ³	0 tonnes		

Notes:

(a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 3,453.84 tonnes of broken rock has been transferred to Lam Tei Quarry for use.

(b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material, but 32 kg of plastics and 289 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

6.6 Environmental Site Inspection

Joint site inspections were conducted by the representatives of the Contractor, Engineer and the ET on 1, 8, 15, and 22 September 2011. Due to the scheduled SSEMC meeting on 28 September 2011 immediately after the joint inspection, inspection was not arranged for the SYP site on that day. There was no non-compliance recorded during the site inspections.

Major findings observed during the reporting period were summarised as follows:

- On 1 September, the air conditioner was observed dripping water. The Contractor was reminded to installing a tube for directing water to the nearby drainage channel.
- On 8 September, stagnant water and moss were observed on the ground near the site office of RUC. The Contractor was reminded to remove the moss and stagnant water and keep the site tidy always as a good site practice.
- On 22 September, general refuses were observed outside RUC site office. The Contractor was reminded to remove the general refuses immediately.

6.7 Environmental Non-conformance

6.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour average TSP and 24hour average TSP were recorded at monitoring station during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM4 on 14 and 27 September 2011. Investigations into the incidents were made and concluded that the traffic noise recorded at the Project site was the major cause of the exceedance recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

NM4	Record of Exceedance	Result of Investigation
7 MINIT	Exceedance of Limit Level on 15 September 2011 (00:40 - 00:55) ^[a]	It was observed no outdoor construction activities at the Sai Ying Pun junction shaft during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities took place during the same period
		Other construction activity that took place during the normonitoring session included general site work and hous keeping work; operating winder and stage hoist; muckin of blasted materials; general electrical works; dewaterin of the shaft bottom and daily access control at tally room and confined space. These activities are relatively quie in nature, and were carried out inside the noise enclosure.
		Based on the above, the exceedance observed is consider attributable to the road traffic noise in the vicinity of the Site and is non-project related.
NM4	Exceedance of Limit Level on 28 September 2011 (00:44 -00:59) ^[b]	It was observed no outdoor construction activities at the Sai Ying Pun junction shaft during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities took place during the same period
		Other construction activity that took place during the nor- monitoring session included general site work and hous keeping work; operating winder and stage hoist; muckir of blasted materials; general electrical works; general welding and grinding work; dewatering of the shaft bottom and daily access control at tally room and confin space. These activities are relatively quiet in nature, an were carried out inside the noise enclosure.
		Based on the above, the exceedance observed is consider attributable to the road traffic noise in the vicinity of the Site and is non-project related.
	ember 2011 at 00:40 - 00:55 ricted hour noise monitori	ing scheduled on 14 September 2011 was conducted on 15 5. ing scheduled on 27 September 2011 was conducted on 28
[b] Rest Sept	ember 2011 at 00:44 - 00:59).
[b] Rest: Sept	ry of Environmental	Non-Compliance
[b] Rest Sept Summa No non	ry of Environmental	<i>Non-Compliance</i> as recorded during the reporting period.
[b] Rest Sept Summa No non Summa No corr	ery of Environmental -compliance event wa ary of Environmental	<i>Non-Compliance</i> as recorded during the reporting period. <i>Complaint</i> during the reporting period. The cumulative
[b] Rest: Sept Summa No non Summa No com compla	ary of Environmental a-compliance event wa ary of Environmental aplaint was received of int log is shown in An	<i>Non-Compliance</i> as recorded during the reporting period. <i>Complaint</i> during the reporting period. The cumulative

Table 6.10Summary of Record of Exceedance at Wan Chai East Production and Drop
Shafts

6.7.2

6.7.3

6.7.4

6.8 FUTURE KEY ISSUES

6.8.1 Key Issues for the Coming Month

Works to be undertaken for the coming two monitoring periods are summarised in *Table 6.10*.

Table 6.11Construction Works to be Undertaken in the Coming Two Months at Sai Ying
Pun Junction Shaft

Wo	ork to be taken
٠	Shaft sinking
•	Rock blast and pre-excavation grouting

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

6.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex F3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

6.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex F8*.

7 STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS

7.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 7.1*. The locations of the construction activities are shown in *Annex G1*.

Table 7.1Summary of Construction Activities Undertaken from 1 to 30 September 2011
at Stonecutters Island Production and Riser Shafts

Construction Activities Undertaken Riser Shaft	
Pre-excavation grouting	
Production Shaft	
Shaft sinking	
Rock blast and pre-excavation gro	uting

7.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 7.2*.

Table 7.2Summary of Environmental Licensing, Notification and Permit Status at
Stonecutters Island Production and Riser Shafts

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Stonecutters Island Production Shaft and Riser Shaft WT00005069-2009	11 August 2010 - 31 October 2014	
Chemical Waste Producer Registration	Stonecutters Island Production Shaft and Riser Shaft 5213-269-G2449-07		
Construction Noise Permit	Stonecutters Island Production Shaft and Riser Shaft GW-RW0458-11	19 July 2011 – 6 January 2012	Superseded by GW-RW0458-11
	Stonecutters Island Production Shaft and Riser Shaft GW-RW00648-11	20 September 2011 – 15 March 2012	

7.3 Environmental Monitoring Requirements

7.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 7.3* and shown in *Annex G2*.

Table 7.3Construction Phase Air Monitoring Location at Stonecutters Island
Production and Riser Shafts

Worksite	Construct	ion Air Q	Quality Monitor	ring Station
	ID in EM&A Manual	ID	Location	Remark
SCISTW	-	AM6	Works Site Boundary	 Power Access supply for operation of HVS was not feasible to the rooftop of Government Dockyard Offices (CM_SCI1). For COSCO HIT Terminal (CM_SCI2), access application was verbally rejected. Club House (CM_SCI3) is blocked by a high building, which will affect the dust levels during measurement. Work Site Boundary (near Ngong Shuen Chau Barracks Group 2 (CM_SCI4) was designed for the HATS2A Disinfection Facilities works and the station is separated by a small hill. Baseline dust monitoring data measured under HATS2A – Provision of Disinfection Facilities at SCISTW will also be obtained for the establishment of the action level for the impact monitoring.

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 7.4*). The monitoring programme for this reporting period is shown in *Annex G3*.

Table 7.4TSP Monitoring Parameter and Frequency at Stonecutters Island Production
and Riser Shafts

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (*Part 50 Appendix B*). Table 7.5 summarises the equipment that was deployed for the 24-hour and 1-hour average TSP monitoring.

Table 7.5TSP Monitoring Equipment at Stonecutters Island Production and Riser
Shafts

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM6	GMW GS-2310 (S/N 1254), CM-AIR-43 (S/N 0438320)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring station was listed in *Table 7.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM6;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;

- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 -1.37 m3min-1 which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m3min-1);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather station to Stonecutters Island Production and Riser Shafts is located at Tsing Yi. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Tsing Yi of the Hong Kong Observatory (HKO) and are presented in *Annex G*5.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 7.6*. The baseline air monitoring data (24-hr and 1-hr TSP average) measured under *HATS2A – Provision of Disinfection Facilities at SCISTW* (DF) is also included to establish the Action Level at AM6.

Table 7.6Action and Limit Levels for Air Quality at Stonecutters Island Production
and Riser Shafts

Parameter	Parameter Air Monitoring Station		Limit Level, µgm ⁻³	
24-hour	AM6 (with 24-hr TSP data from	196	260	
average TSP	DF project)			
1-hour average	AM6 (with 1-hr TSP data from	346	500	
TSP	DF project)			

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

7.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 7.7* and is shown in *Annex G2*.

Worksite	Constructi	on Noise	Monitoring Station		
	ID in	ID	Location	Type of	Remark
	EM&A			Measurement	
	Manual				
SCISTW	-	NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary	Free-Field (3dB(A) was added to the measured results)	 Access to FSD Fire Rescue and Diving Training Centre (M11) wa rejected. NM5 is located next to the original proposed location.

Table 7.7Construction Phase Noise Monitoring Station at Stonecutters Island
Production and Riser Shafts

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex G3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq (30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq (5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 7.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 7.8Noise Monitoring Equipment at Stonecutters Island Production and Riser
Shafts

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)		
NM5 •		Calibrator: Rion NC-73 (S/N 10786708)	
	•	Sound Level Meters: Rion NL-31 (S/N 00320533)	

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB. A correction of +3 dB(A) was made to the free field measurement at NM5.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarised in *Table 7.9*.

Table 7.9Limit Levels for Noise Monitoring at Stonecutters Island Production and
Riser Shaft

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM5	Leq(30mins)	75	Normal working hours during
			weekdays
	Leq(5mins)	70	Evening (1900-2300); and
			Sundays and public holidays (0700-
			2300)
	Leq(5mins)	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in Annex I.

7.3.3 Cultural Heritage

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

7.3.4 Landscape and Visual Monitoring

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

7.4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex G4*.

7.5 MONITORING RESULTS

7.5.1 Air Quality

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements were carried out at AM6 during the reporting period. The monitoring data for 24-hour and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex G5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM6 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

7.5.2 Noise

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. No exceedance of limit level for noise monitoring during normal working hours were recorded.

Construction work was also conducted on public holidays and Sundays in this reporting month. 4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 6, 11, 20, and 25 September 2011 during the reporting month. Noise levels recorded during restricted hours on 6 and 20 September 2011 exceeded the limit level at NM5. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section* 7.7.1.

The monitoring results together with graphical presentations are presented in *Annex G6*. The local impacts observed near the monitoring stations of NM5 included operations at the Government Dockyard, other construction sites activities and traffic within the SCISTW in the vicinity.

7.5.3 Landscape and Visual

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

7.5.4 Cultural Heritage

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

7.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (Annex]). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 7.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 289 kg of paper/cardboard packaging and 32 kg of plastics were generated during the reporting period.

Table 7.10Quantities of Waste Generated from the Project for all Sites

Month / Year			Quantity			
	C&D Materials	C&D Materials	Chemical Waste	Marine Deposit		
	(inert) ^(a)	(non-inert) ^(b)		Type 1	Type 2	Type 3
September 2011	7,013.56 tonnes	31.52 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

(a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 3,453.84 tonnes of broken rock has been transferred to Lam Tei Quarry for use.

(b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material, but 32 kg of plastics and 289 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

7.6 Environmental Site Inspection

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 1, 8, 15, 22, and 29 September 2011. The representative of the IEC joined the site inspection on 29 September 2011. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarised as follows:

Riser Shaft

• On 8 September, it was observed that two drip trays near the production shaft were fully filled with oil and water. The Contractor was reminded to remove the oil and water and dispose of as chemical waste.

Production Shaft

- On 1 September, a can with waste oil inside was observed inside the noise enclosure. The Contractor was reminded to remove the can and dispose if of as chemical waste.
- On 8 September, leaked Oil was observed on the ground inside the noise enclosure near the winder. The Contractor was reminded to remove the oil and dispose of as chemical waste.
- On 8 September, the skip collecting general refuse was observed not properly covered and was full. The Contractor was reminded to clear the skip and cover the skip properly by tarpaulin sheet to prevent accumulation of stagnant water especially during rainy season.
- On 15 September, leaked Oil was observed on the ground inside the noise enclosure near the winder. The Contractor was reminded to remove the oil and dispose of as chemical waste.
- On 22 September, stagnant water was observed on the tarpaulin sheet near Gate 2. The Contractor was reminded to remove the stagnant waster within 3 working days.

7.7 Environmental Non-conformance

7.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour average TSP and 24hour average TSP was recorded at monitoring station during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM5 on 6 and 20 September 2011. Investigations into the incidents were made and concluded that environmental noise in the vicinity recorded at the Project site was the major cause of the exceedance recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Table 7.11	Summary of Record of Exceedance at Wan Chai East Production and Drop
	Shafts

Station	Record of Exceedance	Result of Investigation
NM5	Exceedance of Limit Level on 6 September 2011 (23:02 - 23:17)	It was observed no outdoor construction activities at the Stonecutter Island Production and Riser Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.
		According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included access control in tally room and before work briefing. These activities are quiet in nature, and were carried out inside the noise enclosure.
		Based on the above, the exceedance observed is considered probably attributable to the traffic noise from Tsing Sha Highway near the Site and is non-project related.
NM5	Exceedance of Limit Level on 20 September 2011 (23:02 - 23:17)	It was observed no outdoor construction activities at the Stonecutter Island Production and Riser Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.
		According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included access control in tally room; monitoring of Wetseps and drilling at G16, G1 G9, G10 and G6. These activities are quiet in nature, and were carried out inside the noise enclosure.
		Based on the above, the exceedance observed is considered probably attributable to the traffic noise from Tsing Sha Highway near the Site and is non-project related.

7.7.3 Summary of Environmental Complaint

7.7.2

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex G7*.

7.7.4 Summary of Environmental Summon and Successful Prosecution

No summon was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex G7*.

7.8 FUTURE KEY ISSUES

7.8.1 Key Issues for the Coming Month

Works to be undertaken for the coming two monitoring periods are summarised in *Table 7.11*.

Table 7.12Construction Works to be Undertaken in the Coming Two Months at
Stonecutters Island Production and Riser Shafts

Rise	er Shaft		
•	Pre-excavation grouting		
Prod	duction Shaft		
•	Shaft sinking		
•	Rock black and pre-excavation grouting		

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

7.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex G3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

7.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex G8*.

CONCLUSIONS

8

This Environmental Monitoring and Audit (EM&A) Report presents the EM&A programme undertaken during the period from 1 to 30 September 2011 in accordance with EM&A Manual and the requirement under EP-322/2008/E. The conclusions for the five different sites are summarised below.

8.1 NORTH POINT PRODUCTION AND DROP SHAFTS

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring stations during the reporting period.

Exceedances of the noise limit level during restricted hours was reported at NM1 on 14 and 27 September 2011. Investigations into the incidents were conducted and concluded that the ambient traffic noise was the major cause of the exceedance recorded and hence was non-project related.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.2 WAN CHAI EAST PRODUCTION AND DROP SHAFTS

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

Exceedances of the noise limit level during restricted hours were reported at NM2 on 14 and 27 September 2011. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the exceedance recorded and hence was non-project related. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.3 CENTRAL DROP SHAFT

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

No exceedance of Limit Levels for construction noise was recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.4 SAI YING PUN JUNCTION SHAFT

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

Exceedances of the noise limit level during restricted hours were reported at NM4 on 14 and 27 September 2011. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the exceedance recorded and hence was non-project related. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

There was no complaint or summon/prosecution received during the reporting period.

8.5 STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

Exceedances of the noise limit level during restricted hours were reported at NM5 on 6 and 20 September 2011. Investigations into the incidents were made and concluded that environmental noise in the vicinity was the major cause of the exceedance recorded and hence was non-project related. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.


There was no complaint or summons/prosecution received during the reporting period.

OVERALL

8.6

The ET has managed the EM&A programme to monitor the compliance status of various environmental requirements and to verify proper implementation of necessary mitigation measures. Annex A


Locations of Works Areas



Annex B


Project Organization Chart and Contact Detail


Project Organization



Annex C

North Point Production and Drop Shafts





Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM1 - Chan's Creative School

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
					1-hr and 24-hr Monitoring	
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
				1-hr and 24-hr Monitoring		
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
		The day following Chinese Mid-Autumn Festival	1-hr and 24-hr Monitoring			
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
		1-hr and 24-hr Monitoring				
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oc
			Chung Yeung Festival	1-hr and 24-hr Monitoring		
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oc
			1-hr and 24-hr Monitoring			
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oc
		1-hr and 24-hr Monitoring				
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oc
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
30-Oct	31-Oct					

Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM2 - Hong Kong & Islands Regional Office, WSD

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
					1-hr and 24-hr Monitoring	
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
				1-hr and 24-hr Monitoring		
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
		The day following Chinese Mid-Autumn Festival	1-hr and 24-hr Monitoring			
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
		1-hr and 24-hr Monitoring				
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
			Chung Yeung Festival	1-hr and 24-hr Monitoring		
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
			1-hr and 24-hr Monitoring			
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
		1-hr and 24-hr Monitoring				
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
30-Oct	31-Oct					

Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM1 - Chan's Creative School

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
					Noise Monitoring	
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
Noise Monitoring (during daytime of sundays/ public holidays)				Noise Monitoring		
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
		The day following Chinese Mid-Autumn Festival	Noise Monitoring (daytime + night time)			
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring				
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
	Noise Monitoring	Noise Monitoring (night time)				

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
Noise Monitoring (during daytime of sundays/ public holidays)			Chung Yeung Festival	Noise Monitoring		
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
		Noise Monitoring (night time)	Noise Monitoring			
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring				
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
	Noise Monitoring	Noise Monitoring (night time)				
30-Oct	31-Oct					
Noise Monitoring (during daytime of sundays/ public holidays)						

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase		X	
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	The following watering measures for specific site would be required to control the fugitive dust impacts:	All work sites / during construction	\checkmark
	• watering twice per day within the worksites at North Point PTW; and		
	• watering 8 times per day within worksites at the SCS works area at North Point.		
Operational Phase			
Air Quality	 Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual. Screens should be cleaned regularly to remove any accumulated organic debris Grit and screening transfer systems should be flushed regularly with 	All work sites / during construction	NA. Measures not required until commencement of operational phase
	 Grit and screening transfer systems should be fushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape 		
	 Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers 		
	regularly		
	 Frequent sludge withdrawal from tanks is necessary to prevent the production of gases 		
	Sludge cake should be transferred to closed containers		
	• Sludge containers should be flushed with water regularly		
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	
Construction Phase		• •	
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 		
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	\checkmark

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	\checkmark
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum		
	distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing		
	saltwater intakes.		
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	\diamond
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	\checkmark
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction	
	Waste Disposal Ordinance. The Code of Practice on the Packaging,	Ŭ	
	Labelling and Storage of Chemical Wastes published under the Waste		
	Disposal Ordinance details the requirements to deal with chemical		
	wastes.		
	General requirements are given as follows:		
	• Suitable containers should be used to hold the chemical wastes to		
	avoid leakage or spillage during storage, handling and transport.		
	• Chemical waste containers should be suitably labelled, to notify and		
	warn the personnel who are handling the wastes, to avoid accidents.		
	• Storage area should be selected at a safe location on site and adequate		
	space should be allocated to the storage area.		

Гуре of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	\checkmark
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below		
	should be adopted where applicable.		
	 The use of less or smaller construction plants may be specified to 		
	reduce the disturbance to the storm water courses or marine environment.		
	• Temporary storage of materials (e.g. equipment, filling materials,		
	chemicals and fuel) and temporary stockpile of construction materials		
	should be located well away from any water courses during carrying out of the construction works.		
	• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.		
	• Construction debris and spoil should be covered up and/or disposed		
	of as soon as possible to avoid being washed into the nearby water receivers.		
	• Construction activities, which generate large amount of wastewater,		
	should be carried out in a distance away from the waterfront, where practicable.		
	1		
	 Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Phase			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Construction Phase			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	\checkmark
Waste	 All waste materials should be segregated into categories covering: excavated materials suitable for reuse on-site; excavated materials suitable for public filling facilities; remaining C&D waste for landfill; chemical waste; and general refuse for landfill. 	All work sites / during the construction period	\checkmark

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<u>Fype of Impact</u> Waste	 Environmental Protection Measures Recommendations to achieve waste reduction include: Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	Location / Timing All work sites / during the construction period	<>
Waste	 Recommendations for good site practices during construction activities include:- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	\$
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	\checkmark

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	\checkmark
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	\checkmark
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	\checkmark
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste Construction Phase	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	\checkmark
Landscape & Visual	 Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	v
Operational Phase	•		
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

 $\sqrt{}$ Compliance of Mitigation Measures

<> Compliance of Mitigation but need improvement

x Non-compliance of Mitigation Measures

Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited

NA Not Applicable

Annex C5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM1

*

	Start	Finish	Weather	TSP Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Wind Speed	Sampler	Filter
Date	Time	Time		(µg/m³)	(µg/m³)	(µg/m³)	Observations / Remarks	(°C)	(m/s)	ID	ID
02-Sep-11	10:06	11:06	Fine	140	340	500	Construction work in progress	32	<5	1808	9544
	11:08	12:08	Fine	144	340	500	Construction work in progress	32	<5	1808	9546
	12:10	13:10	Fine	140	340	500	Construction work in progress	32	<5	1808	9548
08-Sep-11	10:02	11:02	Sunny	114	340	500	Construction work in progress	32	<5	1808	9626
	11:04	12:04	Sunny	140	340	500	Construction work in progress	32	<5	1808	9627
	12:06	13:06	Sunny	116	340	500	Construction work in progress	32	<5	1808	9630
14-Sep-11	9:35	10:35	Sunny	126	340	500	Construction work in progress	30	<5	1808	9633
	10:32	11:32	Sunny	118	340	500	Construction work in progress	30	<5	1808	9636
	11:34	12:34	Sunny	128	340	500	Construction work in progress	30	<5	1808	9637
20-Sep-11	11:10	12:10	Fine	113	340	500	Construction work in progress	28	<5	1808	9645
	12:13	13:13	Fine	117	340	500	Construction work in progress	28	<5	1808	9641
	13:15	14:15	Fine	109	340	500	Construction work in progress	28	<5	1808	9643
26-Sep-11	9:35	10:35	Sunny	128	340	500	Construction work in progress	28	<5	1808	9740
	10:32	11:32	Sunny	127	340	500	Construction work in progress	28	<5	1808	9741
	11:34	12:34	Sunny	148	340	500	Construction work in progress	28	<5	1808	9742
30-Sep-11	9:00	10:00	Cloudy	123	340	500	Construction work in progress	28	<5	1808	9613
•	10:02	11:02	Cloudy	134	340	500	Construction work in progress	28	<5	1808	9614
	11:04	12:04	Cloudy	116	340	500	Construction work in progress	28	<5	1808	9615
			Min.	109							
			Max	148							

Max.148Average127

Wind Speed data is presented in the Meteorological Data table

Annex C5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM2

*

	Start	Finish	Weather	TSP Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Wind Speed *	Sampler	Filter
Date	Time	Time		(µg/m³)	(µg/m ³)	(µg/m³)	Observations / Remarks	(°°)	(m/s)	ID	ID
02-Sep-11	10:25	11:25	Fine	157	352	500	Construction work in progress	32	<5	0145	9543
	11:28	12:28	Fine	151	352	500	Construction work in progress	32	<5	0145	9545
	12:30	13:30	Fine	110	352	500	Construction work in progress	32	<5	0145	9547
08-Sep-11	10:20	11:20	Sunny	129	352	500	Construction work in progress	32	<5	0145	9625
	11:22	12:22	Sunny	121	352	500	Construction work in progress	32	<5	0145	9628
	12:24	13:24	Sunny	132	352	500	Construction work in progress	32	<5	0145	9629
14-Sep-11	10:00	11:00	Sunny	110	352	500	Construction work in progress	30	<5	0145	9635
	11:02	12:02	Sunny	121	352	500	Construction work in progress	30	<5	0145	9638
	12:04	13:04	Sunny	114	352	500	Construction work in progress	30	<5	0145	9640
20-Sep-11	10:50	11:50	Fine	112	352	500	Construction work in progress	28	<5	0145	9646
	11:52	12:52	Fine	116	352	500	Construction work in progress	28	<5	0145	9642
	12:54	13:54	Fine	112	352	500	Construction work in progress	28	<5	0145	9644
26-Sep-11	9:55	10:55	Sunny	120	352	500	Construction work in progress	28	<5	0145	9736
	10:57	11:57	Sunny	124	352	500	Construction work in progress	28	<5	0145	9737
	12:00	13:00	Sunny	114	352	500	Construction work in progress	28	<5	0145	9738
30-Sep-11	9:20	10:20	Cloudy	109	352	500	Construction work in progress	28	<5	0145	9609
	10:22	11:22	Cloudy	107	352	500	Construction work in progress	28	<5	0145	9610
	11:24	12:24	Cloudy	112	352	500	Construction work in progress	28	<5	0145	9611
			Min.	107							
			Max.	157							

Max. 157 Average 121

Wind Speed data is presented in the Meteorological Data table

Annex C5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM1

Start Date	Time	Finisl Date	h Time	Weather	Filter \ Initial	Veight (g) Final	Elapsed T Initial	ime Reading Final	Sampling Time (hrs)		/ Rate (n Final	n ³ /min) Average	TSP Conc. (μg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
02-Sep-11	13:15	03-Sep-11	13:15	Fine	2.8624	3.0014	13174.03	13198.03	24.00	1.24	1.24	1.24	78	185	260	Construction work in progress	1808	9623
08-Sep-11	13:10	09-Sep-11	13:10	Sunny	2.8752	3.0258	13201.03	13225.03	24.00	1.24	1.24	1.24	84	185	260	Construction work in progress	1808	9632
14-Sep-11	12:40	15-Sep-11	12:40	Sunny	2.8902	3.0275	13228.03	13252.03	24.00	1.24	1.24	1.24	77	185	260	Construction work in progress	1808	9639
20-Sep-11	14:55	21-Sep-11	14:55	Fine	2.8646	2.9949	13255.03	13279.03	24.00	1.22	1.22	1.22	74	185	260	Construction work in progress	1808	9720
26-Sep-11			12:40	Sunny	2.8119	2.9211	13282.03	13306.03	24.00	1.22	1.22	1.22	62	185	260	Construction work in progress	1808	9743
30-Sep-11	12:05	01-Oct-11	12:05	Cloudy	2.8901	3.0112	13309.03	13333.03	24.00	1.22	1.22	1.22	69	185	260	Construction work in progress	1808	9616
												Min.	62					
												Max.	84					
												Average	74					

24-hour TSP Monitoring Results

Station AM2

Start		Finis	h	Weather	Filter V	Veight (g)	Elapsed T	ime Reading	Sampling Time		/ Rate (n	n ³ /min)	TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m ³)	(µg/m ³)	(µg/m ³)		ID	ID
02-Sep-11	13:35	03-Sep-11	13:35	Fine	2.8339	2.9821	13749.93	13773.93	24.00	1.20	1.20	1.20	86	182	260	Construction work in progress	0145	9624
08-Sep-11	13:30	09-Sep-11	13:30	Sunny	2.8119	2.9552	13776.93	13800.93	24.00	1.20	1.20	1.20	83	182	260	Construction work in progress	0145	9631
14-Sep-11	13:06	15-Sep-11	13:06	Sunny	2.8442	2.9774	13803.93	13827.93	24.00	1.20	1.20	1.20	77	182	260	Construction work in progress	0145	9634
20-Sep-11	13:56	21-Sep-11	13:56	Fine	2.8946	3.0229	13830.90	13854.90	24.00	1.21	1.21	1.21	74	182	260	Construction work in progress	0145	9721
26-Sep-11	13:02	27-Sep-11	13:02	Sunny	2.8829	2.9988	13857.93	13881.93	24.00	1.21	1.21	1.21	67	182	260	Construction work in progress	0145	9739
30-Sep-11	12:30	01-Oct-11	12:30	Cloudy	2.8649	3.0011	13884.93	13908.93	24.00	1.21	1.21	1.21	78	182	260	Construction work in progress	0145	9612



Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-15	W
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-12	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	6-24	E
12-09-2011	Sunny	28	68-96	0.6	5-23	E
14-09-2011	Fine	29	58-94	2.7	0-18	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-18	E
18-09-2011	Fine	29	76-91	0.5	6-18	E
20-09-2011	Fine	26	68-85	Trace	0-19	E
22-09-2011	Cloudy	25	63-74	Trace	1-18	NE
23-09-2011	Sunny	26	65-86	0.3	4-16	NE
25-09-2011	Cloudy	25	69-96	4.2	4-22	NE
26-09-2011	Sunny	28	67-86	0.2	5-23	E
27-09-2011	Fine	29	67-89	Trace	0-21	E
28-09-2011	Cloudy	29	58-88	2.5	0-30	NE
29-09-2011	Rainy	26	91-95	30.8	9-48	NE
30-09-2011	Cloudy	28	83-94	2.7	11-38	E

		Tsing Yi Station									
Date	Weather	Average Air Temperature (℃)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction					
02-09-2011	Fine	29	63-84	0.0	0-16	NW					
04-09-2011	Sunny	29	72-91	1.8	-	-					
06-09-2011	Fine	30	69-85	0.0	0-15	SE					
08-09-2011	Sunny	31	69-87	Trace	0-19	SE					
11-09-2011	Cloudy	28	72-96	20.4	3-21	E					
12-09-2011	Sunny	29	68-96	0.6	0-28	E					
14-09-2011	Fine	31	58-94	2.7	0-24	E					
16-09-2011	Cloudy	29	69-92	1.0	0-18	E					
17-09-2011	Fine	30	65-90	0.2	0-19	E					
18-09-2011	Fine	30	76-91	0.5	2-15	E					
20-09-2011	Fine	26	68-85	Trace	0-19	NE					
22-09-2011	Cloudy	26	63-74	Trace	0-14	N					
23-09-2011	Sunny	26	65-86	0.3	0-12	NE					
25-09-2011	Cloudy	26	69-96	4.2	2-14	SE					
26-09-2011	Sunny	28	67-86	0.2	2-14	SE					
27-09-2011	Fine	29	67-89	Trace	0-18	E					
28-09-2011	Cloudy	29	58-88	2.5	0-27	SE					
29-09-2011	Rainy	27	91-95	30.8	5-49	E					
30-09-2011	Cloudy	28	83-94	2.7	10-37	E					

			Kai Tak Station										
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction							
02-09-2011	Fine	29	63-84	0.0	0-27	SW							
04-09-2011	Sunny	29	72-91	1.8	-	-							
06-09-2011	Fine	29	69-85	0.0	0-18	SE							
08-09-2011	Sunny	30	69-87	Trace	3-18	E							
11-09-2011	Cloudy	28	72-96	20.4	5-32	E							
12-09-2011	Sunny	28	68-96	0.6	11-29	E							
14-09-2011	Fine	29	58-94	2.7	0-21	E							
16-09-2011	Cloudy	29	69-92	1.0	4-25	E							
17-09-2011	Fine	30	65-90	0.2	0-21	E							
18-09-2011	Fine	29	76-91	0.5	8-26	E							
20-09-2011	Fine	26	68-85	Trace	0-21	E							
22-09-2011	Cloudy	25	63-74	Trace	3-18	N							
23-09-2011	Sunny	26	65-86	0.3	3-18	N							
25-09-2011	Cloudy	25	69-96	4.2	5-23	NE							
26-09-2011	Sunny	28	67-86	0.2	7-28	NE							
27-09-2011	Fine	29	67-89	Trace	3-30	E							
28-09-2011	Cloudy	29	58-88	2.5	0-40	NE							
29-09-2011	Rainy	26	91-95	30.8	10-50	NE							
30-09-2011	Cloudy	28	83-94	2.7	20-53	E							


			Gre	en Island Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-19	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-24	S
08-09-2011	Sunny	30	69-87	Trace	6-27	NE
11-09-2011	Cloudy	28	72-96	20.4	17-38	N
12-09-2011	Sunny	28	68-96	0.6	-	-
14-09-2011	Fine	29	58-94	2.7	7-34	-
16-09-2011	Cloudy	29	69-92	1.0	6-32	-
17-09-2011	Fine	30	65-90	0.2	7-35	-
18-09-2011	Fine	29	76-91	0.5	16-34	-
20-09-2011	Fine	26	68-85	Trace	10-45	-
22-09-2011	Cloudy	25	63-74	Trace	10-31	-
23-09-2011	Sunny	26	65-86	0.3	15-36	-
25-09-2011	Cloudy	25	69-96	4.2	18-43	-
26-09-2011	Sunny	28	67-86	0.2	33-51	-
27-09-2011	Fine	29	67-89	Trace	6-50	-
28-09-2011	Cloudy	29	58-88	2.5	0-70	-
29-09-2011	Rainy	26	91-95	30.8	30-85	-
30-09-2011	Cloudy	28	83-94	2.7	20-60	-

King's Park's data


Data were not available

less than 24 hourly observations per day

1-hr TSP Levels AM1 (Chan's Creative School)




1-hr TSP Levels AM2 (Hong Kong & Island Regional Office, WSD)




24-hr TSP Levels AM1 (Chan's Creative School)

AM1 Action Level Limit Level



24-hr TSP Levels AM2 (Hong Kong & Island Regional Office, WSD)



Date

Annex C6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM1

Date	Start Time	End Time	Weather	Noise	level (dB(A)), 30 min	Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (℃)	Wind Speed	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90	Observed	Observed			(m/s)	model / ID	model / IB
02-Sep-11	9:34	10:04	Fine	67.9	69.8	65.2	Impact noise from the DSD site	Traffic noise and nearby recycling shop	-	31	0.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
08-Sep-11	9:30	10:00	Sunny	66.7	68.6	63.9	Noise from nearby playground	Mainly Traffic noise	-	31	0.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
14-Sep-11	9:00	9:30	Sunny	68.6	70.5	65.4	Noise from nearby playground	Mainly Traffic noise	-	29	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
20-Sep-11	14:20	14:50	Fine	69.9	72.5	67.2	Noise from road work at opposite lane (Highway)	Mainly Traffic noise	-	29	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
26-Sep-11	9:00	9:30	Sunny	66.6	69.9	62.2	-	Mainly Traffic noise	-	28	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
			Min. Max.	66.6 69.9									


Annex C6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results^[1]


Station NM1

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min Major Construction Other Noise		Other Noise	Remarks	Temp. (℃)	Wind	Noise Meter	Calibrator		
Date	Start Time	End Time	weather	Leq	L10	L90	Noise Source(s)	Source(s)	nemarks	Temp. (C)	Speed (m/s)	Model / ID	Model / ID
04-Sep-11	13:03	13:08	Sunny	66.0	67.5	64.5			-				RION - NC73
	13:08	13:13	Sunny	65.0	68.0	63.6	Noise from nearby	Mainly traffic noise	-	32	0.2	RION- NL31 (S/N	
	13:13	13:18	Sunny	66.8	68.3	63.2	playground	Mariny trainc hoise	-	32	0.2	00983400)	(S/N 10997142)
	13:03	13:18	Sunny	66.0	67.9	63.8			-			00983400)	10997142)
14-Sep-11	23:04	23:09	Fine	61.2	62.1	57.3		Mainly traffic noise	-		0.2	RION- NL31 (S/N 00983400)	
	23:09	23:14	Fine	61.5	62.6	56.9	No outdoor construction		-	20			RION - NC73 (S/N 10997142)
	23:14	23:19	Fine	61.6	62.5	56.9			-	32			
	23:04	23:19	Fine	61.4	62.4	57.0				1		00903400)	10337142)
18-Sep-11	10:10	10:15	Sunny	66.0	67.3	63.1			-		0.2	(S/N	
	10:15	10:20	Sunny	67.1	68.5	64.0	Noise from nearby	Mainly traffic noise	-	29			RION - NC73 (S/N 10997142)
	10:20	10:25	Sunny	66.4	68.1	63.3	playground	Mariny trainc hoise	-	29			
	10:10	10:25	Sunny	66.5	68.0	63.5			-				
27-Sep-11	23:07	23:12	Fine	60.2	61.5	56.7			-				
	23:12	23:17	Fine	60.7	62.2	57.0	Noise from nearby	Mainly traffic noise	-	29	0.2	RION- NL31 (S/N	RION - NC73 (S/N
	23:17	23:22	Fine	60.1	62.3	57.2	playground	Mainly traine noise	amy tranic hoise	29	0.2	00983400)	10997142)
	23:07	23:22	Fine	60.3	62.0	57.0			-]		00000400)	10997142)
			Min.	60.1									
			Max.	67.1									

[1] No class was held at the school during all of the monitoring sessions within the reporting month.



- 70dB(A) was adopted as the Limit Level during school normal teaching period in the reporting period



Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex C7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
Overall Total	0	0


Annex C7 Cumulative Complaint and Summons/Prosecutions Log

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010 2011 A F M A M J J A S O N D J F M A M J J A S O N D . 7 8 9 1011121314151617181920212223242526272829303	2012 2013 J F M A M J J A S O N D J F M A M J J 132333435363738394041424344546474845
HATS Stage	2A - Contract DC/2007/23		*				
11 APR 19 19 19 19 19 19	Production Shaft						
Preliminaries	s Works						
NPPS10180	0 NPPS:Construct/Install Blast Protection	2	17DEC10	18DEC10	0	INPPS:Construct/Install Blast Protection	
NPPS10180		2	20DEC10	20DEC10	0	INPPS: Site Inspection from Mines	
NPPS10200		1	21DEC10	21DEC10	0	NPPS: Issue Blasting Permit	3 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
and the second se	Nechanical Installations		u.				
NPPS0620	NPPS: Installation Works for 11KV Application	60	15MAR10*	25MAY10	0	NPPS: Installation Works for 11KV Application	
NPPS0625	NPPS: 11 KV Connection & Power On	4	26MAY10	29MAY10	0	INPPS: 11 KV Connection & Power On	
Office at Nor	th Point Vehicular Ferry Pier						
NEROLOSS		10	04050004	05 (44)(40	70	ARWE Works for NRV Office of NR VER	
NPPS1055 NPPS1065	ABWF Works for NPV Office at NP VFP E&M Services for New Office at NP VFP	18	21DEC09A 26DEC09A	25JAN10 29JAN10	70 60	ABWF Works for NPV Office at NP VFP E&M Services for New Office at NP VFP	
NPPS1065	T&C Works for New Office at NP VFP	4	30JAN10	03FEB10	0	T&C Works for New Office at NP VFP	
NPPS1085	Relocate to New Office at NP VFP	4	04FEB10	08FEB10	0	Relocate to New Office at NP VFP	
NPPS1090	Demolish Existing Office at NP VFP	6	09FEB10	18FEB10	0	Hoemolish Existing Office at NP VFP	
Fire Wall			9.				
			<i>v</i> .	<i></i>			
NPPS10120		12	12JAN10A	25JAN10	60	Firewall Finishing & Misc. Works	
NPPS10130		8	02FEB13	14FEB13	0		Demolish Firewall & Demobilize
Marine Dump	ping Permit						
NDDC0001		04	21007004	OI JANIIO	00	NPPS: EPD Approved of SQR	
NPPS02012 NPPS02013		24	31OCT09A 22JAN10	21JAN10 22FEB10	90	NPPS: Request for Disposal Site & Get Permit	
Diaphragm V		24	ZZUANTO	221 LDTO	0		
Diapinagini							
NPPS0422	NPPS: Excavate 3rd Panel to Formation Level	40	08JAN10A	19FEB10	40	NPPS: Excavate 3rd Panel to Formation Level	
NPPS0424	NPPS: 3rd Panel Desanding & Preparation Works	6	20FEB10	26FEB10	0	NPPS: 3rd Panel Desanding & Preparation Works	
NPPS0426	NPPS: 3rd Panel Rebar Cage Installation	7	27FEB10	06MAR10	0	NPPS: 3rd Panel Rebar Cage Installation	
NPPS0428	NPPS: 3rd Panel Concreting Works	1	08MAR10	08MAR10	0	NPPS: 3rd Panel Concreting Works	
NPPS0432	NPPS: Excavate 4th Panel to Formation Level	40	09MAR10	24APR10	0	NPPS: Excavate 4th Panel to Formation Level	
NPPS0433 NPPS0434	NPPS: Grouting Works Phase 1 NPPS: 4th Panel Desanding & Preparation Works	84 6	19APR10 26APR10	28JUL10 03MAY10	0	NPPS: 4th Panel Desanding & Preparation Works	
NPPS0434	NPPS: 4th Panel Rebar Cage Installation	7	04MAY10	11MAY10	0	INPPS: 4th Panel Rebar Cage Installation	3 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
NPPS0438	NPPS: 4th Panel Concreting Works	1	12MAY10	12MAY10	0	NPPS: 4th Panel Concreting Works	3 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
NPPS0440	NPPS: Excavate 5th Panel to Formation Level	40	13MAY10	29JUN10	0	NPPS: Excavate 5th Panel to Formation Level	
NPPS0442	NPPS: 5th Panel Desanding & Preparation Works	6	30JUN10	07JUL10	0	NPPS: 5th Panel Desanding & Preparation Works	
NPPS0444	NPPS: 5th Panel Rebar Cage Installation	7	08JUL10	15JUL10	0	INPPS: 5th Panel Rebar Cage Installation	
NPPS0446	NPPS: 5th Panel Concreting Works	1	16JUL10	16JUL10	0	NPPS: 5th Panel Concreting Works	
NPPS0448 NPPS0452	NPPS: Excavate 6th Panel to Formation Level NPPS: 6th Panel Desanding & Preparation Works	40	17JUL10 02SEP10	01SEP10 08SEP10	0	INPPS: 6th Panel Desanding & Preparation Works	
NPPS0452	NPPS: 6th Panel Concreting Works	1	17SEP10	17SEP10	0	NPPS: 6th Panel Concreting Works	
NPPS0456	NPPS: 6th Panel Rebar Cage Installation	7	09SEP10	16SEP10	0	INPPS: 6th Panel Rebar Cage Installation	
NPPS0460	NPPS: Grouting Works Phase 2	56	29JUL10	04OCT10	0	INPPS: Grouting Works Phase 2	3 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
NPPS0462	NPPS: Install Dewatering Wells for Pump-test	12	27SEP10	11OCT10	0	NPPS: Install Dewatering Wells for Pump-test	
NPPS0464	NPPS: Pumping Test	6	12OCT10	19OCT10	0	INPPS: Pumping Test	
NPPS0466	NPPS: Sumission of Pumping Test Report	6	20OCT10	26OCT10	0	INPPS: Sumission of Pumping Test Report	
NPPS0468	NPPS: Demobilization for D'wall	6	20OCT10	26OCT10	0	INPPS: Demobilization for D'wall	
Shaft Excava							
NPPS0310	NPPS: Construct Capping Beam & Collar Shaft	12	20OCT10	02NOV10	0	NPPS: Construct Capping Beam & Collar Shaft	
NPPS0320	NPPS: Initial Excavation of Shaft (7m)	4	03NOV10	06NOV10	0	INPPS: Initial Excavation of Shaft (7m)	
NPPS0330	NPPS: Set-up Equipment for Shaft Sink	12	08NOV10	20NOV10	0	NPPS: Set-up Equipment for Shaft Sink	
NPPS0333	NPPS: Erect Noise Enclosure at Shaft Top	12	08NOV10	20NOV10	0	INPPS: Erect Noise Enclosure at Shaft Top	
NPPS0340	NPPS: Excavate Soil & Ring Beams (32.5m)	22	22NOV10	16DEC10	0	NPPS: Excavate Soil & Ring Beams (32.5m)	
NPPS0355	NPPS: Probe, Grout, D & B Rock, Muck Out (129m)	110	20JAN11	02JUN11	0	NDPS: Probe, Grout, D &	and the structure decision of the state of t
NPPS0450 NPPS0470	NPPS: Construct Sump at Shaft Bottom	2	03JUN11 07JUN11	04JUN11 17JUN11	0	NPPS: Construct Sump a	
1. Second se	NPPS: Erect Tunnel Hoist & Muck-Out System Instatement & Landscaping	10	UTJUNTT	1730111	U		
Dackiil, Hell							
NPPS0900	NPPS: Backfill Temp Adit - Concrete	12	02FEB13	19FEB13	0		NPPS: Backfill Temp Adit - Concrete
NPPS0910	NPPS: Backfill Shaft (20%)	8	20FEB13	28FEB13	0		NPPS: Backfill Shaft (20%)
NPPS0920	NPPS: Backfill Shaft (40%)	8	01MAR13	09MAR13	0		NPPS: Backfill Shaft (40%)
NPPS0930	NPPS: Backfill Shaft (60%)	8	11MAR13	19MAR13	0		NPPS: Backfill Shaft (60%)
NPPS0940	NPPS: Backfill Shaft (80%)	8	20MAR13	28MAR13	0		NPPS: Backfill Shaft (80%)
NPPS0950	NPPS: Backfill Shaft (100%)	8	29MAR13	06APR13	0		NPPS: Backfill Shaft (100%) NPPS: Reinstatement Around PS Area
NPPS0960 NPPS0970	NPPS: Reinstatement Around PS Area NPPS: Demobilise Clear Area	14 6	08APR13 25APR13	24APR13 02MAY13	0		NPPS: Reinstatement Around PS Area
1411 00970	HITO, Domobiliou Oldar Alba	0	Loninto				




Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010 2011 2012 2013 2014
	A - Contract DC/2007/23	- Car			- entp	
North Point PT	W Drop Shaft					
The second	eotechnical Instrumentations 's/Others(Same note as Piez.)					
NPDS0263	NPDS: Install SS Markers (22 Nos.)	50	190CT09A	02FEB10	76	INPDS: Install SS Markers (22 Nos.)
NPDS0264 Piezometers/N	NPDS: JointSurvey&EstablishBaseline Readings SSM VearbyPTWorPScovered inthisInstalln)	14	03FEB10	22FEB10	0	INPDS: JointSurvey&EstablishBaseline Readings SSM
NPDS0280	NPDS: Installation Works of BH800 Piezometer	21	18JAN10A	10FEB10	10	INPDS: Installation Works of BH800 Piezometer
NPDS0290 NPDS0383	NPDS: BH800 Piezometer Baseline Establishment NPDS: Installation Works of BH801 Piezometer	26	11FEB10 18JAN10A	16MAR10 10FEB10	0	INPDS: BH800 Plezometer Baseline Establishment
NPDS0385	NPDS: BH801 Piezometer Baseline Establishment	26	11FEB10	16MAR10	0	INPDS: BH801 Piezometer Baseline Establishment
NPDS0391	NPDS: BH802 Piezometer Baseline Establishment	26	23DEC09A	04FEB10	46	INPDS: BH802 Piezometer Baseline Establishment
NPDS0395 NPDS0397	NPDS: Installation Works of BH803 Piezometer NPDS: BH803 Piezometer Baseline Establishment	21	18JAN10A 11FEB10	10FEB10 16MAR10	10 0	INPDS: IBISIAIIalion Works of Bradd Piezoneter INPDS: BH803 Piezometer Baseline Establishment
NPDS0401	NPDS: Installation Works of BH916 Piezometer	21	28DEC09A	11FEB10	5	PDS: Installation Works of BH916 Piezometer
NPDS0403 Diversion of Exi	NPDS: BH916 Piezometer Baseline Establishment	26	12FEB10	17MAR10	0	Impose BH916 Plezometer Baseline Establishment
		1			1.1	
NPDS0100	Provide perma-salt water supply to exis-toi faci	18	09AUG12	29AUG12	0	Provide perma-salt water supply to exis-toi faci
Marine Dumping	g remm					
NPDS0212 NPDS0213	NPDS: EPD Approved of SQR	24	24NOV09A	27JAN10	70	INPDS: EPD Approved of SQR
Pipe Piling	NPDS: Request for Disposal Site & Get Permit	24	28JAN10	27FEB10	0	
NPDS0305 NPDS0310	NPDS: Pipe Piling Works NPDS: Grouting for PP Wall	110 75	19JAN10A 31MAR10	27MAY10 29JUN10	5	HEADER NPDS: Pipe Piling Works
NPDS0320	NPDS: Install Temp Steel Casing	76	30JUN10	28SEP10	0	INPDS: Install Temp Steel Casing
NPDS0330	NPDS: Grouting for Temp Casing	40	29SEP10	16NOV10	0	INPDS: Grouting for Temp Casing
NPDS0340 NPDS0350	NPDS: Install Dewatering Wells for Pump-test NPDS: Pumping Test	12 6	08NOV10 22NOV10	20NOV10 27NOV10	0	INPDS: Pumping Test
NPDS0360	NPDS: Submission of Pumping Test Report	6	29NOV10	04DEC10	0	INPDS: Submission of Pumping Test Report
NPDS0370 Shaft Excavatio	NPDS: Demobilization for PP Wall	6	29NOV10	04DEC10	0	INPDS: Demobilization for PP Wall
			1			
NPDS0400 NPDS0450	NPDS: Construct Capping Beam & Shaft Collar NPDS: Drawdown water & Excavate below S2 Level	12	27NOV10 11DEC10	10DEC10 16DEC10	0	INPDS: Construct Capping Beam & Shaft Collar INPDS: Drawdown water & Excavate below S2 Level
NPDS0450 NPDS0460	NPDS: Drawdown water & Excavate below S2 Level NPDS: Construct S2 Ring Beam	2	11DEC10 17DEC10	16DEC10 18DEC10	0	INPDS: Drawdown water & Exclavate below 52 Level INPDS: Construct S2 Ring Beam
NPDS0470	NPDS: Drawdown water & Excavate below S3 Level	4	20DEC10	23DEC10	0	INPDS: Drawdown water & Excavate below S3 Level
NPDS0480 NPDS0490	NPDS: Construct S3 Ring Beam NPDS: Drawdown water & Excavate below S4 Level	2	24DEC10 28DEC10	27DEC10 31DEC10	0	INPDS: Construct S3 Ring Beam NPDS: Drawdown water & Excavate below S4 Level
NPDS0500	NPDS: Construct S4 Ring Beam	2	03JAN11	04JAN11	0	INPDS: Construct S4 Ring Beam
NPDS0510	NPDS: Drawdownwater &Excav.to-8.5mPD Final Level	3	05JAN11	07JAN11	0	INPDS: Drawdownwater &Excav.to-8.5mPD Final Level
NPDS0512 NPDS0514	NPDS: Construct Levelling Pad NPDS: Pre-excavation Grout for Raise Bore	6 90	08JAN11 15JAN11	14JAN11 05MAY11	0	INPDS: Construct Levelling Pad
NPDS0516	NPDS: In-fill Concrete for Pilot Hole	12	06MAY11	19MAY11	0	INPDS: In-fill Concrete for Pilot Hole
NPDS0800 NPDS0810	NPDS: Complete Excav. to Rockhead at NP DS(KD-A) NPDS:Compl PP Wall,Soil Excav&Clear Area(KD- 01)	0		07JAN11 07JAN11	0	NPDS: Complete Excav. to Rockhead at NP DS(KD-A) NPDS:Compl PP Wall,Soil Excav&Clear Area(KD-01)
Raised Boring		1 0		STOPHNTT		
NDD00700	NDDS: Dig Up Hole 1	E	1000044	17SEP11	0	INPDS: Rig Up Hole 1
NPDS0700 NPDS0710	NPDS: Rig Up Hole 1 NPDS: Pilot Drill 121 mtrs	5 15	12SEP11 19SEP11	070CT11	0	INPDS: Pilot Drill 121 mtrs
NPDS0720	NPDS: Attach Reamer and Collar	3	08OCT11	110CT11	0	INPDS: Attach Reamer and Collar
NPDS0730 NPDS0740	NPDS: Ream 121 metres @ 2.8 mtr dia NPDS: Lower Reamer and Remove	32	12OCT11 18NOV11	17NOV11 21NOV11	0	INPDS: Ream 121 metres @ 2.8 mtr dia INPDS: Lower Reamer and Remove
NPDS0750	NPDS: De Rig Raise borer and Re rig Hole 2	5	22NOV11	26NOV11	0	INPDS: De Rig Raise borer and Re rig Hole 2
NPDS0760	NPDS: Pilot Drill 121 mtrs	15	28NOV11	14DEC11	0	INPDS: Pilot Drill 121 mtrs INPDS: Attach Reamer and collar
NPDS0770 NPDS0780	NPDS: Attach Reamer and collar NPDS: Ream 121 metres @ 2.8 mtr dia	3	15DEC11 19DEC11	17DEC11 30JAN12	0	INPOS. Autori realiter and contain INPDS: Ream 121 metres @ 2.8 mtr dia
NPDS0790	NPDS: De Rig Raise Borer & Remove Reamer	3	31JAN12	02FEB12	0	INPDS: De Rig Raise Borer & Remove Reamer
Lower Shaft Co	nstruction					
NPDS0895	NPDS: Blinding Layer & Concrete Shaft Base	6	03FEB12	09FEB12	0	INPDS: Blinding Layer & Concrete Shaft Base
NPDS0900 NPDS0905	NPDS: Back shunt concreting NPDS: Construct Verti-Shaft to Tunnel Invert	18	10FEB12 02MAR12	01MAR12 08MAR12	0	NPDS: Back shunt concreting NPDS: Construct Verti-Shaft to Tunnel Invert
NPDS0905 NPDS0955	NPDS: Construct Verti-Shaft to Tunnel Invert NPDS: Install System Form for Lower Shaft	6	02MAR12 09MAR12	15MAR12	0	INPDS: Install System Form for Lower Shaft
NPDS0995	NPDS: Construct Transition & Vert Shaft	9	16MAR12	26MAR12	0	NPDS: Construct Transition & Vert Shaft
NPDS1015 NPDS1020	NPDS: Construct lower-shaft -159.5 to -8.5mPD NPDS: Remove system formwork and tidy up area	80 6	27MAR12 03JUL12	30JUN12 09JUL12	0	NPDS: Construct lower-shaft -159.5 to -8.5mPD
Upper Shaft Co						
NPDS1025	NPDS: Blinding Layer & Construct Base Slab	9	10JUL12	19JUL12	0	INPDS: Blinding Layer & Construct Base Slab
NPDS1025	NPDS: Temp Platform & Construct Conical Surface	6	20JUL12	26JUL12	0	INPDS: Temp Platform & Construct Conical Surface
NPDS1110	NPDS: Assembly of kicker frmwork	12	27JUL12	09AUG12	0	INPDS: Assembly of kicker frmwork
NPDS1135 NPDS1140	NPDS: Construct Kicker NPDS: Set up system formwork for upper shaft	9	10AUG12 10AUG12	20AUG12 28AUG12	0	INPDS: Construct Ricker
NPDS1145	NPDS: Construct Upper Shaft	44	29AUG12	200CT12	0	NPDS: Construct Upper Shaft
NPDS1305 NPDS1345	NPDS: Fabricate & Install S/S Vortex Drop Pipe NPDS: Construct Overflow Weir	12 6	15OCT12 30OCT12	29OCT12 05NOV12	0	INPDS: Fabricate & Install S/S Vortex Drop Pipe INPDS: Construct Overflow Weir
NPDS1345 NPDS1385	NPDS: Insta Preca Downpp NP2 & Concrte Enclosure	9	06NOV12	15NOV12	0	INPDS: Insta Preca Downpp NP2 & Concrte Enclosure
NPDS1395	NPDS: Clear Area & Install Multi-Part Cover	3	16NOV12	19NOV12	0	INPDS: Clear Area & Install Multi-Part Cover
Scum Removal	Chamber					
NPDS1533	NPDS: Sheet Piling, Excavation & ELS Works	24	21SEP12	20OCT12	0	INPDS: Sheet Piling, Excavation & ELS Works
NPDS1545 NPDS1585	NPDS: Excavation for Chamber & Channel NPDS: Blinding Layer & Constrct Base Slab of SRC	9	22OCT12 02NOV12	01NOV12 12NOV12	0	INPDS: Excavation for Chamber & Channel INPDS: Blinding Layer & Construct Base Slab of SRC
NPDS1625	NPDS: Construct Wall of SRC	9	13NOV12	22NOV12	0	INPDS: Construct Wall of SRC
NPDS1645	NPDS: Waterproof & Insta Multi-Part Cover of SRC	6	23NOV12	29NOV12	0	INPDS: Waterproof & Insta Multi-Part Cover of SRC INPDS: Backfill
NPDS1650 Connection Cha	NPDS: Backfill	3	30NOV12	03DEC12	0	
	1	1				
NPDS1455 NPDS1515	NPDS: Blinding Layer & Constrct Base Slab for CC NPDS: Construct Wall of CC	9 12	02NOV12 13NOV12	12NOV12 26NOV12	0	INPDS: Blinding Layer & Constrct Base Slab for CC INPDS: Construct Wall of CC
Start Date	31JUL09 Early Bar	WPU		2010/12		Sheet 1 of 2
Finish Date Data Date	15JAN15 20JAN10 Progress	Bar	Habour			eme Stage 2A Inuction of Sewage
Run Date	01FEB10 09:50 Critical Ac			from North	Point to	Stonecutters Island
			Anno- 00 -		gramme Brogram	Gammon
© Primavera	Systems, Inc.		Annex C8 (Joinstruction	rrogran	nme for the Project


Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010		2011	2012	2013 2014
NPDS1525	NPDS: Waterproof & Insta Multi-Part Cover of CC	6	27NOV12	03DEC12	0					NPDS: Waterproof & Insta Multi-Part Cover of CC
NPDS1540	NPDS: Backfill	3	04DEC12	06DEC12	0		112			NPDS: Backfill
Miscellaneous V	Vorks									
								지 : 이 이 이 이 .	1 명 명 1 명 명 1	
NPDS2010	NPDS: Install E&M Services	18	14FEB13	06MAR13	0	SI SI 13.1 S		지 : 이 이 : 이 :	1 명 명 1 명 1 명 1	NPDS: Install E&M Services
NPDS2020	NPDS: Reinstatement & Clear DS Area	12	07MAR13	20MAR13	0	M N 194 S	112	지 : 이 이 이 이 .	1 명 명 1 명 1 명 1	INPDS: Reinstatement & Clear DS Area
NPDS2025	NPDS: Complete All Works at NP DS(KD-05)	0		20MAR13	0	11 N N I E	112	지 : 이 이 이 이 .	1 명 명 1 명 1 명 1	NPDS: Complete All Works at NP DS(KD-05)
NPDS2030	NPDS: Landscaping & Planting Works	60	21MAR13*	19MAY13	0		112	出口的出口出口	1 명 명 [영] 영	NPDS: Landscaping & Planting Works
NPDS2040	NPDS: Period of Establishment Works	360	20MAY13	14MAY14	0	이 영 영어 한	112	國王國國王國王	NPDS: Period of Establish	ment Works
NPDS2050	NPDS: End of Establishment Period	0		14MAY14	0	김 영 영영 한			199999999	NPDS: End of Establishment Period



Annex D

Wan Chai East Production and Drop Shafts





Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM3 - Wan Chai East PTW

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
04-3ep	03-3ep	00-Sep	07-360	00-3ep	09-3ep	10-560
		1-hr and 24-hr Monitoring				
		-				
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
	1-hr and 24-hr Monitoring	The day following Chinese				1-hr and 24-hr Monitoring
	1-ni and 24-ni Monitoring	Mid-Autumn Festival				1-III and 24-III Monitoring
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
				•		
					1-hr and 24-hr Monitoring	
05 0	00.000	07.000	00 Cor	00 0	20.000	
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
				1-hr and 24-hr Monitoring		

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
		1-hr and 24-hr Monitoring	Chung Yeung Festival			
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
					1-hr and 24-hr Monitoring	
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
				1-hr and 24-hr Monitoring		
30-Oct	31-Oct					

Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM2 - Hyde Building

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring				
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
11-3ep	12-3ep	13-3ep	14-3ep	10-3ep	10-3ep	17-3ep
	Noise Monitoring	The day following Chinese Mid-Autumn Festival	Noise Monitoring (night time)			
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
Noise Monitoring (during daytime of sundays/ public holidays)					Noise Monitoring	
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
		Noise Monitoring (night time)		Noise Monitoring		

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring	Chung Yeung Festival			
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
	Noise Monitoring	Noise Monitoring (night time)				
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
Noise Monitoring (during daytime of sundays/ public holidays)					Noise Monitoring	
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
		Noise Monitoring (night time)		Noise Monitoring		
30-Oct	31-Oct					
Noise Monitoring (during daytime of sundays/ public holidays)						

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase			
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	The following watering measures for specific site would be required to control the fugitive dust impacts:	All work sites / during construction	
	• watering twice per day within the worksites at Wan Chai East PTW;		
	 the barging points should be continuous watering throughout the whole unloading process; and 		
	 watering 8 times per day within worksites at the SCS works area at 		
	Wan Chai East.		
Operational Phase			
Air Quality	Good housekeeping for SCISTW and PTWs listed below should be	All work sites / during construction	NA. Measures not required
	followed to ameliorate any odour impact from the plant and these		until commencement of
	standard practices should be included in the plant operator manual.		operational phase
	 Screens should be cleaned regularly to remove any accumulated organic debris 		
	• Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit		
	Grit and screened materials should be transferred to closed containers to minimize odour escape		
	• Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics		
	 Skim and remove floating solids and grease from primary clarifiers regularly 		
	 Frequent sludge withdrawal from tanks is necessary to prevent the production of gases 		
	 Sludge cake should be transferred to closed containers 		
	 Sludge containers should be flushed with water regularly 		
Air Quality	Commissioning tests for all deodorization system should be	All PTW and SCISTW/ during	NA. Measures not required
~)	included in the Design and Construction Contract Document.	operational phase	until commencement of operational phase
Construction Phase			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; 	All work sites / during construction	V
	Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.		
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum		
	distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing		
	saltwater intakes.		
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	<>
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction	
~)	Waste Disposal Ordinance. The Code of Practice on the Packaging,	C C	
	Labelling and Storage of Chemical Wastes published under the Waste		
	Disposal Ordinance details the requirements to deal with chemical		
	wastes.		
	General requirements are given as follows:		
	• Suitable containers should be used to hold the chemical wastes to		
	avoid leakage or spillage during storage, handling and transport.		
	• Chemical waste containers should be suitably labelled, to notify and		
	warn the personnel who are handling the wastes, to avoid accidents.		
	• Storage area should be selected at a safe location on site and adequate		
	space should be allocated to the storage area.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	<>
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below		
	should be adopted where applicable.		
	 The use of less or smaller construction plants may be specified to 		
	reduce the disturbance to the storm water courses or marine environment.		
	• Temporary storage of materials (e.g. equipment, filling materials,		
	chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.		
	 Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. 		
	• Construction debris and spoil should be covered up and/or disposed		
	of as soon as possible to avoid being washed into the nearby water receivers.		
	• Construction activities, which generate large amount of wastewater,		
	should be carried out in a distance away from the waterfront, where		
	practicable.		
	• Proper shoring may need to be erected in order to prevent soil/mud		
	from slipping into the storm culvert or sea		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Phase			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Construction Phase			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	\checkmark
Waste	 All waste materials should be segregated into categories covering: excavated materials suitable for reuse on-site; excavated materials suitable for public filling facilities; remaining C&D waste for landfill; chemical waste; and general refuse for landfill. 	All work sites / during the construction period	<>

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Type of Impact Naste	 Recommendations to achieve waste reduction include: Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for 	Location/ Timing All work sites / during the construction period	√
Waste	 damage or contamination of construction materials. Recommendations for good site practices during construction activities include:- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	\$
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	\checkmark

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	\checkmark
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	\checkmark
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	\checkmark
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	1

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	\checkmark
Construction Phase			
Landscape & Visual	 Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	N
Operational Phase	•		
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

 $\sqrt{}$ Compliance of Mitigation Measures

<> Compliance of Mitigation but need improvement

x Non-compliance of Mitigation Measures

Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited

NA Not Applicable

Annex D5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM3

				TSP					Wind Speed		
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	*	Sampler	Filter
Date ^[1]	Time	Time		(µg/m ³)	(µg/m ³)	(µg/m ³)	Observations / Remarks	(°C)	(m/s)	ID	ID
06-Sep-11	8:00	9:00	Fine	124	355	500	Construction work in progress	31	<5	0481	1114
	9:02	10:02	Fine	123	355	500	Construction work in progress	31	<5	0481	1115
	10:04	11:04	Fine	126	355	500	Construction work in progress	31	<5	0481	1117
12-Sep-11	12:10	13:10	Sunny	143	355	500	Construction work in progress	29	<5	0481	1118
	13:12	14:12	Sunny	137	355	500	Construction work in progress	29	<5	0481	1120
	14:14	15:14	Sunny	104	355	500	Construction work in progress	29	<5	0481	1131
17-Sep-11	8:00	9:00	Fine	138	355	500	Construction work in progress	29	<5	0481	1132
	9:02	10:02	Fine	117	355	500	Construction work in progress	29	<5	0481	1133
	10:04	11:04	Fine	113	355	500	Construction work in progress	29	<5	0481	1135
23-Sep-11	8:20	9:20	Sunny	179	355	500	Construction work in progress	27	<5	0481	1137
	9:23	10:23	Sunny	165	355	500	Construction work in progress	27	<5	0481	1138
	10:25	11:25	Sunny	161	355	500	Construction work in progress	27	<5	0481	1139
30-Sep-11	12:00	13:00	Cloudy	115	355	500	Construction work in progress	28	<5	0481	9771
	13:02	14:02	Cloudy	108	355	500	Construction work in progress	28	<5	0481	9772
	14:04	15:04	Cloudy	85	355	500	Construction work in progress	28	<5	0481	1151
			Min.	85							
			Max.	179							
			Average	129							

The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011
 Wind Speed data is presented in the Meteorological Data table

Annex D5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM3

Start		Finis	h	Weather	Filter V	Veight (g)	Elapsed T	ime Reading	Sampling Time		/ Rate (n	n ³ /min)	TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter
Date ^[1]	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m ³)	(µg/m ³)	(µg/m ³)		ID	ID
06-Sep-11	11:10	07-Sep-11	11:10	Fine	2.8892	2.9951	5377.32	5401.32	24.00	1.22	1.22	1.22	60	181	260	Constrcution work in progress	0481	1116
12-Sep-11	15:20	13-Sep-11	15:20	Sunny	2.8705	2.9943	5404.32	5428.32	24.00	1.22	1.22	1.22	70	181	260	Constrcution work in progress	0481	1119
17-Sep-11	11:06	18-Sep-11	11:06	Fine	2.8051	2.9052	5431.32	5455.32	24.00	1.22	1.22	1.22	57	181	260	Constrcution work in progress	0481	1134
23-Sep-11	11:20	24-Sep-11	11:20	Sunny	2.8667	2.9666	5458.32	5482.32	24.00	1.25	1.25	1.25	56	181	260	Constrcution work in progress	0481	1136
30-Sep-11	15:10	01-Oct-11	15:10	Cloudy	2.7974	2.8996	5485.32	5509.32	24.00	1.25	1.25	1.25	57	181	260	Constrcution work in progress	0481	1140
												Min.	56					

Max. 70 Average 60

[1] The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011

Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-15	W
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-12	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	6-24	E
12-09-2011	Sunny	28	68-96	0.6	5-23	E
14-09-2011	Fine	29	58-94	2.7	0-18	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-18	E
18-09-2011	Fine	29	76-91	0.5	6-18	E
20-09-2011	Fine	26	68-85	Trace	0-19	E
22-09-2011	Cloudy	25	63-74	Trace	1-18	NE
23-09-2011	Sunny	26	65-86	0.3	4-16	NE
25-09-2011	Cloudy	25	69-96	4.2	4-22	NE
26-09-2011	Sunny	28	67-86	0.2	5-23	E
27-09-2011	Fine	29	67-89	Trace	0-21	E
28-09-2011	Cloudy	29	58-88	2.5	0-30	NE
29-09-2011	Rainy	26	91-95	30.8	9-48	NE
30-09-2011	Cloudy	28	83-94	2.7	11-38	E

			Т	sing Yi Station		
Date	Weather	Average Air Temperature (℃)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-16	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	30	69-85	0.0	0-15	SE
08-09-2011	Sunny	31	69-87	Trace	0-19	SE
11-09-2011	Cloudy	28	72-96	20.4	3-21	E
12-09-2011	Sunny	29	68-96	0.6	0-28	E
14-09-2011	Fine	31	58-94	2.7	0-24	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-19	E
18-09-2011	Fine	30	76-91	0.5	2-15	E
20-09-2011	Fine	26	68-85	Trace	0-19	NE
22-09-2011	Cloudy	26	63-74	Trace	0-14	N
23-09-2011	Sunny	26	65-86	0.3	0-12	NE
25-09-2011	Cloudy	26	69-96	4.2	2-14	SE
26-09-2011	Sunny	28	67-86	0.2	2-14	SE
27-09-2011	Fine	29	67-89	Trace	0-18	E
28-09-2011	Cloudy	29	58-88	2.5	0-27	SE
29-09-2011	Rainy	27	91-95	30.8	5-49	E
30-09-2011	Cloudy	28	83-94	2.7	10-37	E

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-27	SW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-18	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	5-32	E
12-09-2011	Sunny	28	68-96	0.6	11-29	E
14-09-2011	Fine	29	58-94	2.7	0-21	E
16-09-2011	Cloudy	29	69-92	1.0	4-25	E
17-09-2011	Fine	30	65-90	0.2	0-21	E
18-09-2011	Fine	29	76-91	0.5	8-26	E
20-09-2011	Fine	26	68-85	Trace	0-21	E
22-09-2011	Cloudy	25	63-74	Trace	3-18	N
23-09-2011	Sunny	26	65-86	0.3	3-18	N
25-09-2011	Cloudy	25	69-96	4.2	5-23	NE
26-09-2011	Sunny	28	67-86	0.2	7-28	NE
27-09-2011	Fine	29	67-89	Trace	3-30	E
28-09-2011	Cloudy	29	58-88	2.5	0-40	NE
29-09-2011	Rainy	26	91-95	30.8	10-50	NE
30-09-2011	Cloudy	28	83-94	2.7	20-53	E


			Gre	en Island Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-19	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-24	S
08-09-2011	Sunny	30	69-87	Trace	6-27	NE
11-09-2011	Cloudy	28	72-96	20.4	17-38	N
12-09-2011	Sunny	28	68-96	0.6	-	-
14-09-2011	Fine	29	58-94	2.7	7-34	-
16-09-2011	Cloudy	29	69-92	1.0	6-32	-
17-09-2011	Fine	30	65-90	0.2	7-35	-
18-09-2011	Fine	29	76-91	0.5	16-34	-
20-09-2011	Fine	26	68-85	Trace	10-45	-
22-09-2011	Cloudy	25	63-74	Trace	10-31	-
23-09-2011	Sunny	26	65-86	0.3	15-36	-
25-09-2011	Cloudy	25	69-96	4.2	18-43	-
26-09-2011	Sunny	28	67-86	0.2	33-51	-
27-09-2011	Fine	29	67-89	Trace	6-50	-
28-09-2011	Cloudy	29	58-88	2.5	0-70	-
29-09-2011	Rainy	26	91-95	30.8	30-85	-
30-09-2011	Cloudy	28	83-94	2.7	20-60	-

King's Park's data

Data were not available


less than 24 hourly observations per day

1-hr TSP Levels AM3 (Wan Chai East PTW)



24-hr TSP Levels AM3 (Wan Chai East PTW)

AM3 Action Level Limit Level



Annex D6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM2

				Noise	level (dB(A))), 30 min	Major Construction	Other Noise			Wind	Noise Meter	Calibrator
Date	Start Time	End Time	Weather	Leq	L10	L90	Noise Source(s) Observed	Source(s) Observed	Remarks	Temp. (℃)	Speed (m/s)	Model / ID	Model / ID
06-Sep-11	11:21	11:51	Fine	72.3	73.3	71.6	Lifting, steel bending (Near site)	Traffic noise	-	30	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
12-Sep-11	14:32	15:02	Sunny	72.8	73.7	72.0	Steel bending (Near Site)	Traffic noise	-	30	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
23-Sep-11	10:40	11:10	Sunny	73.1	74.1	72.3	Excavation, Lifting (Near Site)	Traffic noise	-	26	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
30-Sep-11	14:20	14:50	Cloudy	73.9	74.8	72.9	Lifting, Excavation (Near site)	Traffic noise	-	28	1.0	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
			Min.	72.3						_			

[1]

The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011

Max.


73.9


Annex D6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results

Station NM2

Date	Start Time	End Time	Weather	Noise	level (dB(A)), 5 min	Major Construction	Other Noise	Remarks	Temp. (℃)	Wind	Noise Meter	Calibrator
Date	Start Time	End Time	weather	Leq	L10	L90	Noise Source(s)	Source(s)	nemarks	Temp. (C)	Speed (m/s)	Model / ID	Model / ID
04-Sep-11	11:00	11:05	Sunny	70.6	71.7	69.2			-			RION- NL31	RION - NC73
	11:05	11:10	Sunny	70.7	71.7	69.3	No outdoor construction	Mainly traffic noise	-	32	0.2	(S/N	(S/N
	11:10	11:15	Sunny	70.6	71.6	69.4	activity observed	Mainly traine hoise	-	32	0.2	00983400)	10997142)
	11:00	11:15	Sunny	70.6	71.7	69.3			-			00505400)	10337142)
14-Sep-11	23:49	23:54	Fine	65.6	67.3	63.8			-			RION- NL31	RION - NC73
	23:54	23:59	Fine	65.3	66.6	63.7	No outdoor construction	Mainly traffic noise	-	31	0.2	(S/N	(S/N
	23:59	0:04	Fine	65.2	66.1	64.1	activity observed	Mainly traine noise	-	51	0.2	00983400)	10997142)
	23:49	0:04	Fine	65.4	66.7	63.9			-			00000400)	10337 142)
18-Sep-11	17:10	17:15	Fine	68.8	69.8	67.6			-			RION- NL31	RION - NC73
	17:15	17:20	Fine	69.0	69.9	67.8	No outdoor construction	Mainly traffic noise	-	29	0.3	(S/N	(S/N
	17:20	17:25	Fine	68.9	69.9	67.5	noise	Mainly traine noise	-	25	0.5	00983400)	10997142)
	17:10	17:25	Fine	68.9	69.9	67.6			-			00000400)	10007 142)
27-Sep-11	23:52	23:57	Fine	63.6	65.2	61.5			-			RION- NL31	RION - NC73
	23:57	0:02	Fine	63.4	65.1	61.3	No outdoor construction	Mainly traffic noise	-	29	0.4	(S/N	(S/N
	0:02	0:07	Fine	62.6	64.0	60.9	noise	Mainly traine hoise	-	29	0.4	00983400)	10997142)
	23:52	0:07	Fine	63.2	64.8	61.2]		-			00000400)	10007142)
			Min.	62.6									
			Max.	70.7									





Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex D7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
Overall Total	0	0

Annex D7 Cumulative Complaint and Summons/Prosecutions Log

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010 2011 2012 2013 2014
ATS Stage 2A	- Contract DC/2007/23				Comp	
Van Chai East Preliminaries W	PTW Drop Shaft					
			1			
and the second s	WCDS: Transplant & Protect Trees	80	25SEP09A	21JAN10	97	WCDS: Transplant & Protect Trees
	s/Others(Same note as Piez.)					
WCDS0442 WCDS0444	WCDS: Install SS Markers (42 Nos.) WCDS: JointSurvey&EstablishBaseline Readings SSM	50 14	24OCT09A 04FEB10	03FEB10 23FEB10	74 0	WCDS: Install SS Markers (42 Nos.)
Piezometers(N	learbyPTWorPScovered inthisInstalln)				Ū	
WCDS0369 WCDS0371	WCDS: Excav.Permit/TTA/TTM ApplicationforBH820PW WCDS: Installation Works of BH820 Piezometer	25 21	15SEP09A 04FEB10	03FEB10 03MAR10	50 0	IWCDS: Excav.Permit/TTA/TTM ApplicationforBH820PW
WCDS0373	WCDS: BH820 Piezometer Baseline Establishment	26	04MAR10	02APR10	0	WCDS: BH820 Piezometer Baseline Establishment
WCDS0377 WCDS0379	WCDS: Excav.Permit/TTA/TTM ApplicationforBH821PW WCDS: Installation Works of BH821 Piezometer	24	15SEP09A 05FEB10	04FEB10 04MAR10	40	WCDS: Excav.Permit/TTA/TTM ApplicationforBH821PW
WCDS0381	WCDS: BH821 Piezometer Baseline Establishment	26	05MAR10	03APR10	0	WCDS: BH821 Piezometer Baseline Establishment
WCDS0383 WCDS0385	WCDS: Excav.Permit/TTA/TTM ApplicationforBH822PW WCDS: Installation Works of BH822 Piezometer	24	22SEP09A 04MAR10	04FEB10 27MAR10	40	WCDS: Excav.Permit/TTA/TTM ApplicationforBH822PW WCDS: Installation Works of BH822 Piezometer
WCDS0387	WCDS: BH822 Piezometer Baseline Establishment	26	29MAR10	28APR10	0	WCDS: BH822 Piezometer Baseline Establishment
WCDS0393 WCDS0397	WCDS: BH823 Piezometer Baseline Establishment WCDS: Excav.Permit/TTA/TTM ApplicationforBH927PW	26 24	01JAN10A 28SEP09A	10MAR10 04FEB10	80 40	WCDS: EN22 Prezonatian Establishment
WCDS0399 WCDS0401	WCDS: Installation Works of BH927 Piezometer	21	05FEB10 05MAR10	04MAR10 03APR10	0	WWCDS: Installation Works of BH927 Piezometer
WCDS0401 WCDS0403A	WCDS: BH927 Piezometer Baseline Establishment WCDS: ResolveRestrictions/Rd.AdviceAppr./PrepWrk	26 33	07NOV09A	04FEB10	58	WCDS: ResolveRestrictions/Rd.AdviceAppr./PrepWrk
WCDS0405 WCDS0407	WCDS: BH928/30 Piezometer Baseline Establishment WCDS: Installation Works of BH928/30 Piezometer	26 21	30MAR10 05MAR10	29APR10 29MAR10	0	WCDS: BH928/30 Piezometer Baseline Establishment
WCDS0413	WCDS: BH929 Piezometer Baseline Establishment	26	31DEC09A	10MAR10	80	
WCDS0417 WCDS0419	WCDS: Installation Works of BH931 Piezometer WCDS: BH931 Piezometer Baseline Establishment	21 26	07DEC09A 05FEB10	04FEB10 10MAR10	33	WCDS: Installation Works of BH931 Piezometer
WCDS0425	WCDS: BH932 Piezometer Baseline Establishment	26	20DEC09A	22JAN10	90	WCDS: BH932 Plezometer Baseline Establishment
WCDS0427 WCDS0429	WCDS: Excav.Permit/TTA/TTM ApplicationforBH933PW WCDS: Installation Works of BH933 Piezometer	24 21	09SEP09A 29MAR10	28JAN10 22APR10	67 0	WCDS: Excav.Permit/TTA/TTM ApplicationforBH933PW INDWCDS: Installation Works of BH933 Piezometer
WCDS0431	WCDS: BH933 Piezometer Baseline Establishment	26	23APR10	24MAY10	0	WCDS: BH933 Plezometer Baseline Establishment
Electrical & Mec	chanical Installations					
WCDS0805	WCDS: Installation Works for LV Application	60	04JAN10A	1.2.110 0.111	20	WCDS: Installation Works for LV Application
WCDS0810 New Chamber a	WCDS: LV Connection & Power On and Overflow Pipe	4	20MAR10	24MAR10	0	IWCDS: LV Connection & Power On
-			1	P		
WCDS0525 WCDS0565	Sheetpile, ELS, Excavation & Support Ex. Pipe Blinding Laver & Concrete Base Slab of Chamber	18	16OCT09A 19NOV09A	20JAN10 20JAN10	95 80	Sheetplie, ELS, Excavation & Support Ex. Pipe Blinding Layer & Concrete Base Slab of Chamber
	Construct Wall/Top Slab & Install New Pipe	12	30NOV09A	23JAN10	70	Construct Wall/Top Slab & Install New Pipe
WCDS0605		9	18DEC09A 30DEC09A	25JAN10 25JAN10	40 70	Remove Formwork/Falsework & Waterproof Install New 2400 Pipe, Penstock PEN 15 & Connect
WCDS0605 WCDS0625	Remove Formwork/Falsework & Waterproof	18		LOOANIO	10	
WCDS0605	Remove Formwork/Falsework & Waterproof Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13	18 15	18JAN10A	04FEB10	10	Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0670	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab	15 7	18JAN10A 05FEB10	12FEB10	0	Infill slab for Chamber roof slab
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0670 WCDS0695 WCDS0698 Marine Dumping	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit	15	18JAN10A	12FEB10 27FEB10 04MAR10	10.05	
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit I WCDS: Pre-Treatment of Ground	15 7 10 4 24 24 36	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10	0 0 0 5 0	Infill slab for Chamber roof slab IBlank off Bckfiw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit I WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard	15 7 10 4 24 24 36 9	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 16APR10 15MAR10	0 0 0 5	Infill slab for Chamber roof slab Infill slab for Chamber roof slab Infill slab for Chamber roof slab IBlank off Bckfiw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit
WCDS0605 WCDS0625 WCDS0665 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0230 WCDS0242	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level	15 7 10 4 24 24 36 9 12 3	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 29MAR10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 16APR10 15MAR10 18MAR10 31MAR10	0 0 5 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit INWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bemonite Yard IWCDS: Sulde Wall Construction IWCDS: Excavate 1st Panel to Formation Level
WCDS0605 WCDS0625 WCDS0665 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0230 WCDS0242 WCDS0244	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction	15 7 10 4 24 24 36 9 12	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 16APR10 15MAR10 18MAR10	0 0 5 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bckfiw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit INWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Guide Wall Construction
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0246 WCDS0248	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit I WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 1st Panel Concreting Works	15 7 10 4 24 24 36 9 12 3 2 2 1 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 01APR10 03APR10 06APR10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 18MAR10 31MAR10 02APR10 03APR10 06APR10	0 0 5 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Success Excavate 1st Panel to Formation Level IWCDS: 1st Panel Repar Cage Installation IWCDS: 1st Panel Concreting Works
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0210 WCDS0242 WCDS0244 WCDS0246	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation	15 7 10 4 24 24 36 9 12 3 2 2 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 29MAR10 01APR10 03APR10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10	0 0 5 0 0 0 0 0 0 0 0 0	Infill Islab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Guide Wall Construction IWCDS: 1st Panel to Formation Level IWCDS: 1st Panel Desanding & Preparation Works IWCDS: 1st Panel Repar Cage Installation
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0240 WCDS0242 WCDS0244 WCDS0244 WCDS0248 WCDS0251 WCDS0253 WCDS0255	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: Excavate 2nd Panel to Formation Level WCDS: 2nd Panel Desanding & Preparation Works	15 7 10 4 24 36 9 12 3 3 2 1 1 1 6 3 3 2 2	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05APR10 03APR10 07APR10 14APR10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 13APR10 16APR10 19APR10	0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Sudde Wall Construction IWCDS: State 1st Panel to Formation Level IWCDS: 1st Panel Desanding & Preparation Works IWCDS: 1st Panel Concreting Works IWCDS: 2nd Panel to Formation Level IWCDS: State 2nd Panel to Formation Level IWCDS: 1st Panel Concreting Works IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 2nd Panel Teper Cage Installation IWCDS: 2nd Panel Febar Cage Installation
WCDS0605 WCDS0645 WCDS0665 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0210 WCDS0242 WCDS0244 WCDS0244 WCDS0244 WCDS0246 WCDS0248 WCDS0251 WCDS0255 WCDS0257 WCDS0259	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: Excavate 2nd Panel to Formation Level WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation	15 7 10 4 24 36 9 12 3 2 1 1 1 6 3 2 1 1 6 3 2 1 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 01APR10 03APR10 03APR10 14APR10 17APR10 20APR10 21APR10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 18MAR10 31MAR10 02APR10 03APR10 06APR10 13APR10 16APR10 19APR10 20APR10 27APR10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Guide Wall Construction IWCDS: State and the permit of Formation Level IWCDS: 1st Panel to Formation Level IWCDS: 1st Panel Concreting Works IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 2nd Panel To Formation Level IWCDS: 2nd Panel To Formation Level IWCDS: 2nd Panel To Formation Level
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0242 WCDS0242 WCDS0244 WCDS0244 WCDS0244 WCDS0248 WCDS0251 WCDS0253 WCDS0255 WCDS0257 WCDS0259 WCDS0261	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation	15 7 10 4 24 36 9 12 3 2 1 1 1 6 3 2 1 1 6 3 3 2 1 1 6 3 3	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 14APR10 17APR10 17APR10 20APR10 21APR10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 13APR10 16APR10 19APR10 20APR10 27APR10 30APR10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Initial stab for Chamber roof stab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Studie Wall Construction IWCDS: State 1st Panel to Formation Level IWCDS: 1st Panel Desanding & Preparation Works IWCDS: 1st Panel Concreting Works IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 2nd Panel Concreting Works IWCDS: 2nd Panel Concreting Works
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0380 Diaphragm Wall WCDS0205 WCDS0210 WCDS0210 WCDS0242 WCDS0244 WCDS0244 WCDS0244 WCDS0244 WCDS0246 WCDS0253 WCDS0255 WCDS0257 WCDS0259 WCDS0261 WCDS0263	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation	15 7 10 4 24 24 36 9 12 3 2 1 1 6 3 2 1 1 6 6 3 2 2 1 1 6 6 3 2 2 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 17APR10 20APR10 21APR10 28APR10 03MAY10 05MAY10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 13APR10 16APR10 16APR10 20APR10 20APR10 30APR10 30APR10 04MAY10 05MAY10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Guide Wall Construction IWCDS: State and the program of the progra
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0248 WCDS0251 WCDS0253 WCDS0253 WCDS0255 WCDS0257 WCDS0261 WCDS0263 WCDS0263 WCDS0265	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: Excavate 2nd Panel to Formation Level WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation	15 7 10 4 24 24 36 9 12 3 2 1 1 6 3 2 1 1 6 3 2 2 1 1 6 3 2 2	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 17APR10 17APR10 20APR10 21APR10 28APR10 03MAY10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 13APR10 16APR10 16APR10 20APR10 20APR10 27APR10 30APR10 04MAY10 05MAY10 12MAY10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe IBackfill and removal all temporary works IBackfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit INVCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Sudde Wall Construction IWCDS: Sudde Wall Construction IWCDS: State Reparation Works IWCDS: 1st Panel Repar Cage Installation IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 2nd Panel Repar Cage Installation IWCDS: 2nd Panel Concreting Works IWCDS: 2nd Panel To Formation Level IWCDS: 2nd Panel Repar Cage Installation IWCDS: 2nd Panel Repar Cage Installation IWCDS: 2nd Panel Repar Cage Installation IWCDS: 2nd Panel To Formation Level IWCDS: 2nd Panel Repar Cage Installation IWCDS: 2nd Panel Repar Cage Installation IWCDS: 2nd Panel Repar Cage Installation IWCDS: 3rd Panel Desanding & Preparation Works IWCDS: 3rd Panel Repar Cage Installation
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0244 WCDS0244 WCDS0251 WCDS0253 WCDS0253 WCDS0255 WCDS0257 WCDS0263 WCDS0263 WCDS0263 WCDS0265 WCDS0265 WCDS0267 WCDS0263 WCDS0264	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Rebar Cage Installation	15 7 10 4 24 36 9 12 3 2 1 1 6 3 2 1 1 6 3 2 1 6 3 2 2 1 6 3 2 2 1 6 3 2 2 1 6 3 2 2 1 1 6 3 3 2 2 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 17APR10 20APR10 20APR10 21APR10 28APR10 03MAY10 05MAY10 13MAY10 17MAY10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 02APR10 03APR10 03APR10 06APR10 13APR10 16APR10 19APR10 20APR10 20APR10 20APR10 30APR10 04MAY10 12MAY10 18MAY10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infili slab for Chamber roof slab HBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backflil and removal al temporary works DWCDS: Request for Disposal Site & Get Permit DWCDS: Pre-Treatment of Ground IWCDS: Set Up of Benonite Yard IWCDS: Guide Wall Construction IWCDS: Guide Wall Construction IWCDS: Set Up of Benonite Yard IWCDS: Guide Wall Construction IWCDS: Set The Panel to Formation Level IWCDS: Ist Panel Rebar Cage Installation IWCDS: 2nd Panel Concreting Works IWCDS: 2nd Panel Concreting Works IWCDS: 2nd Panel Rebar Cage Installation IWCDS: 3rd Panel Rebar Cage Installation
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0244 WCDS0244 WCDS0251 WCDS0253 WCDS0253 WCDS0255 WCDS0257 WCDS0263 WCDS0263 WCDS0265 WCDS0267 WCDS0271 WCDS0273	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation	15 7 10 4 24 24 36 9 12 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 3 2 1 1 6 3 3 2 1 1 6 3 3 2 1 1 6 3 3 2 1 1 6 3 3 2 1 1 1 1 2 1 1 1 1 1 1 1 1 1 1 1 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 17APR10 17APR10 20APR10 20APR10 21APR10 28APR10 03MAY10 05MAY10 13MAY10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 03APR10 06APR10 16APR10 16APR10 16APR10 20APR10 20APR10 20APR10 30APR10 04MAY10 12MAY10 18MAY10 19MAY10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infili slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demoish Exist Pipe Backflil and removal al temporary works IBackflil and removal al temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Guide Wall Construction IWCDS: Guide Wall Construction IWCDS: Set Up of Bentonite Yard IWCDS: Set Up all to Formation Level IWCDS: Ist Panel Desanding & Preparation Works IWCDS: 1st Panel Rebar Cage Installation IWCDS: 2nd Panel Febar Cage Installation IWCDS: 2nd Panel Febar Cage Installation IWCDS: 2nd Panel Concreting Works IWCDS: 2nd Panel Rebar Cage Installation IWCDS: 2nd Panel Concreting Works IWCDS: 3rd Panel Concreting Works
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0244 WCDS0248 WCDS0251 WCDS0253 WCDS0253 WCDS0254 WCDS0255 WCDS0255 WCDS0255 WCDS0261 WCDS0265 WCDS0263 WCDS0264 WCDS0255 WCDS0257 WCDS0261 WCDS0263 WCDS0264 WCDS0267 WCDS0267 WCDS0267 WCDS0273 WCDS0273 WCDS0275	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: Excavate 2nd Panel to Formation Level WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Rebar Cage Installation WCDS: 5th Panel Concreting Works WCDS: Excavate 5th Panel to Formation Level WCDS: 5th Panel Desanding & Preparation Works	15 7 10 4 24 24 36 9 12 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 3 2 1 1 6 3 3 2 1 1 6 3 3 2 1 1 6 3 3 2 1 1 1 6 3 3 2 1 1 1 1 2 1 1 1 1 2 1 1 1 1 1 2 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 06APR10 14APR10 17APR10 20APR10 21APR10 20APR10 21APR10 21APR10 17APR10 17APR10 17APR10 20APR10 05MAY10 05MAY10 19MAY10 20MAY10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 13APR10 16APR10 16APR10 19APR10 20APR10 27APR10 20APR10 27APR10 30APR10 15MAY10 15MAY10 18MAY10 19MAY10 26MAY10 29MAY10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infili slab for Chamber roof slab IBlank off Bckflw of 2400 Ppe&Demoish Exist Pipe Backfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bentonite Yard IWCDS: Guide Wall Construction IWCDS: Stat Data Desanding & Preparation Works IWCDS: ist Panel Desanding & Preparation Works IWCDS: 2nd Panel Rebar Cage Installation IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 3nd Panel Desanding & Preparation Works IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 3rd Panel Desanding & Preparation Works
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0244 WCDS0248 WCDS0251 WCDS0253 WCDS0253 WCDS0255 WCDS0255 WCDS0255 WCDS0261 WCDS0263 WCDS0265 WCDS0261 WCDS0263 WCDS0267 WCDS0267 WCDS0267 WCDS0273 WCDS0273 WCDS0273	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: Excavate 2nd Panel to Formation Level WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Concreting Works WCDS: Si St Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Rebar Cage Installation	15 7 10 4 24 24 36 9 12 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 2 1 1 6 3 3 2 1 1 6 6 3 3 2 1 1 6 6 3 1 2 1 1 1 1 2 1 1 1 1 2 1 1 1 1 1 1 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 06APR10 17APR10 20APR10 21APR10 20APR10 28APR10 03MAY10 05MAY10 13MAY10 17MAY10 19MAY10 20MAY10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 03APR10 06APR10 16APR10 16APR10 16APR10 20APR10 20APR10 20APR10 20APR10 19APR10 20APR10 15MAY10 15MAY10 18MAY10 19MAY10 26MAY10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab HBlank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bencomite Yard IWCDS: Guide Wall Construction IWCDS: Ist Panel Desanding & Preparation Works IWCDS: Ist Panel Rebar Cage Installation IWCDS: Ist Panel Desanding & Preparation Works IWCDS: Ist Panel Desanding & Preparation Level IWCDS: Ist Panel Desanding & Preparation Works IWCDS: Ist Panel Desanding & Preparation Works IWCDS: Ist Panel Desanding & Preparation Works IWCDS: Scavate 2nd Panel to Formation Level IWCDS: Ist Panel Desanding & Preparation Works IWCDS: Sr dPanel Desanding & Preparation Works
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0245 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0257 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0257 WCDS0263 WCDS0263 WCDS0271 WCDS0273 WCDS0275 WCDS0277 WCDS0279 WCDS0281 WCDS0283	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: Excavate 2nd Panel to Formation Level WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Concreting Works WCDS: Excavate 4th Panel to Formation Level WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 07APR10 14APR10 17APR10 20APR10 21APR10 21APR10 23MAY10 25MAY10 05MAY10 13MAY10 17MAY10 19MAY10 20MAY10 27MAY10 31MAY10 31MAY10 02JUN10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 03APR10 06APR10 13APR10 16APR10 16APR10 20APR10 20APR10 20APR10 30APR10 19APR10 20APR10 15MAY10 12MAY10 15MAY10 15MAY10 19MAY10 26MAY10 26MAY10 29MAY10 03JUN10 02JUN10	0 0 0 5 7 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infili slab for Chamber roof slab HBank off Bckliw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Set Up of Bentonite Yard IWCDS: Set Tapel Desanding & Preparation Norks IWCDS: Ist Panel Rebar Cage installation IWCDS: Set Securet 27th Panel to Formation Level IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 2nd Panel Desanding & Preparation Works IWCDS: 2nd Panel Genereting Works IWCDS: 3rd Panel Genereting Works IWCDS: 3rd Panel Concreting Works IWCDS: 3rd Panel Rebar Cage Installation IWCDS: 3rd Panel Rebar Cage Installation <t< td=""></t<>
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0245 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0261 WCDS0263 WCDS0264 WCDS0271 WCDS0273 WCDS0271 WCDS0275 WCDS0277 WCDS0279 WCDS0279 WCDS0279	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Concreting Works WCDS: Si Panel Concreting Works WCDS: Excavate 3rd Panel to Formation Level WCDS: 3rd Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 17APR10 20APR10 21APR10 21APR10 23MAY10 05MAY10 05MAY10 13MAY10 17MAY10 20MAY10 27MAY10 31MAY10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 02APR10 03APR10 03APR10 06APR10 13APR10 16APR10 19APR10 20APR10 27APR10 20APR10 27APR10 30APR10 19APR10 19APR10 12MAY10 15MAY10 18MAY10 18MAY10 26MAY10 29MAY10 01JUN10 02JUN10	0 0 0 5 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infili slab for Chamber roof slab IBlank off Bckflw of 2400 Ppa&Demoish Exist Pipe Backfill and removal all temporary works DWCDS: Request for Disposal Site & Get Permit DWCDS: Pre-Treatment of Ground IWCDS: Set Up of Benfonite Yard WCDS: Guide Wall Construction WCDS: tast panel to Formation Level IWCDS: tast Panel Rebar Cage Installation WCDS: Znd Panel Concreting Works IWCDS: Sind Panel Rebar Cage Installation IWCDS: Si
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0244 WCDS0244 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0257 WCDS0263 WCDS0264 WCDS0271 WCDS0273 WCDS0271 WCDS0275 WCDS0279 WCDS0279 WCDS0281 WCDS0283 WCDS0283 WCDS0285 WCDS0285 WCDS0285 WCDS0285 WCDS0285 WCDS0285	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: Ist Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Rebar Cage Installation WCDS: 4th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 32 1 6 32 2 1 6 32 2 1 6 32	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 04APR10 17APR10 20APR10 21APR10 28APR10 03MAY10 05MAY10 13MAY10 17MAY10 20MAY10 31MAY10 03JUN10 03JUN10 10JUN10 18JUN10 25JUN10	12FEB10 27FEB10 04MAR10 18FEB10 15MAR10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 13APR10 16APR10 13APR10 16APR10 20APR10 20APR10 20APR10 20APR10 19APR10 104MAY10 15MAY10 12MAY10 15MAY10 12MAY10 15MAY10 12MAY10 05MAY10 05MAY10 05MAY10 05MAY10 05MAY10 05MAY10 26JUN10 02JUN10 02JUN10 26JUL10 26JUL10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bektiw of 2400 Ppa&Demolsh Exist Pipe IBsekfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bemonite Yard IWCDS: Set Up of Bemonite Yard IWCDS: Site Yard Desanding & Preparation Works IWCDS: Ist Panel Desanding & Preparation Works IWCDS: Ist Panel Rebar Cage Installation IWCDS: 2nd Panel Rebar Cage Installation IWCDS: 3rd Panel Desanding & Preparation Works IWCDS: 4th Panel Desan
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0245 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0251 WCDS0253 WCDS0254 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0253 WCDS0263 WCDS0263 WCDS0264 WCDS0271 WCDS0273 WCDS0273 WCDS0274 WCDS0275 WCDS0274 WCDS0281 WCDS0283 WCDS0285 WCDS0286	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Excavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Concreting Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 32 1 6 32 1 6 12 32	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 04APR10 14APR10 17APR10 20APR10 21APR10 03MAY10 05MAY10 05MAY10 05MAY10 05MAY10 05MAY10 05MAY10 13MAY10 17MAY10 19MAY10 20APX10 31MAY10 10JUN10 18JUN10	12FEB10 27FEB10 04MAR10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 03APR10 06APR10 13APR10 16APR10 20APR10 27APR10 20APR10 27APR10 30APR10 27APR10 15MAY10 12MAY10 15MAY10 12MAY10 15MAY10 12MAY10 26MAY10 29MAY10 03JUN10 02JUN10 02JUN10 02JUN10 24JUN10	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill slab for Chamber roof slab IBlank off Bektiw of 2400 Pps&Demolsh Exist Pipe IBsekfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Pre-Treatment of Ground IWCDS: Set Up of Bemonite Yard IWCDS: Set Tar Panel Desanding & Preparation Works IWCDS: ist Panel Desanding & Preparation Works IWCDS: ist Panel Desanding & Preparation Works IWCDS: 2nd Panel Concreting Works IWCDS: 2nd Panel Generating Works IWCDS: 3rd Panel Desanding & Preparation Norks IWCDS: 2nd Panel Generating Works IWCDS: 2nd Panel Generating Works IWCDS: 3rd Panel Generating Works IWCDS: 3rd Panel Generating Works IWCDS: 3rd Panel Desanding & Preparation Norks IWCDS: 3rd Panel Concreting Works IWCDS: 3rd Panel Concreting Works IWCDS: 3rd Panel Rebar Cage Installation IWCDS: 3rd Panel Concreting Works IWCDS: 3rd Panel Concreting Works IWCDS: 4th Panel Desanding & Preparation Works IWCDS: 5th Panel Concreting Works IWCDS
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS06970 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0244 WCDS0244 WCDS0253 WCDS0255 WCDS0255 WCDS0253 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0261 WCDS0263 WCDS0264 WCDS0265 WCDS0267 WCDS0267 WCDS0267 WCDS0271 WCDS0273 WCDS0274 WCDS0281 WCDS0283 WCDS0284 WCDS0285 WCDS0287 WCDS0288	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: Lacavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Rebar Cage Installation WCDS: 4th Panel Rebar Cage Installation WCDS: 4th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 6th Panel Reb	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 32 2 1 6 12 32 2 1 6 32 2 1 6 32 2 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 04APR10 17APR10 20APR10 21APR10 21APR10 03MAY10 05MAY10 13MAY10 17MAY10 19MAY10 27MAY10 31MAY10 03JUN10 10JUN10 18JUN10 28JUN10 29JUN10 07JUL10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 02APR10 03APR10 03APR10 06APR10 16APR10 16APR10 16APR10 16APR10 130APR10 20APR10 20APR10 106APR10 106APR10 12MAY10 15MAY10 12MAY10 15MAY10 15MAY10 15MAY10 15MAY10 12MAY10 26JUL10 02JUN10 24JUN10 26JUL10 26JUL10 26JUL10 28JUN10	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill stab for Chamber roof stab Blank off Bokthw of 2400 Pps&Demolsh Exist Pipe Beckfill and removal at temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Request for Disposal Site & Get Permit IWCDS: Set Up of Bentonite Yard IWCDS: Set Table Destingting & Preparation Works IWCDS: set Panel Desting & Preparation Works IWCDS: set Panel Desting & Preparation Works IWCDS: set Panel Concreting Works IWCDS: 2nd Panel Febar Cage Installation IWCDS: 2nd Panel Concreting Works IWCDS: 3nd Panel Concreting Wor
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0242 WCDS0244 WCDS0253 WCDS0254 WCDS0255 WCDS0255 WCDS0253 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0255 WCDS0257 WCDS0263 WCDS0264 WCDS0271 WCDS0273 WCDS0275 WCDS0275 WCDS0281 WCDS0283 WCDS0285 WCDS0285 WCDS0285 WCDS0284	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Rebar Cage Installation WCDS: 4th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installa	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 32 2 1 6 32 2 1 6 32 2 1 6 12 32 2 1	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 03APR10 20APR10 21APR10 20APR10 03MAY10 05MAY10 13MAY10 17MAY10 19MAY10 20MAY10 31MAY10 03JUN10 10JUN10 28JUN10 29JUN10	12FEB10 27FEB10 04MAR10 18FEB10 15MAR10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 06APR10 16APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 19APR10 20APR10 20APR10 19APR10 20APR10 19APR10 20APR1	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Infill stab for Chamber roof stab Blank off Bokthw of 2400 Pps&Demolsh Exist Pipe Backfill and removal at temporary works WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: set Up of Bentonite Yard WCDS: set Up of Bentonite Yard WCDS: set Tamel Desanding & Preparation Works WCDS: set Panel Desanding & Preparation Works WCDS: set Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: Stavate 3rd Panel to Formation Level WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: Stavate 3rd Panel to Formation Level
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0244 WCDS0245 WCDS0253 WCDS0255 WCDS0255 WCDS0255 WCDS0255 WCDS0255 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0257 WCDS0257 WCDS0261 WCDS0267 WCDS0267 WCDS0273 WCDS0274 WCDS0275 WCDS0277 WCDS0273 WCDS0274 WCDS0275 WCDS0281 WCDS0283 WCDS0284 WCDS0287 WCDS0283 WCDS0283	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 6th Panel Desanding & Preparation Works WCDS: 6th Panel Concreting Works WCDS: 6th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Cage Installation WCDS: 7	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 32 2 1 6 32 2 1 6 32 2 1 6 3 2 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 04APR10 17APR10 20APR10 21APR10 20APR10 05MAY10 05MAY10 05MAY10 05MAY10 05MAY10 05MAY10 05MAY10 05JUN10 20MAY10 02JUN10 27MAY10 28JUN10 28JUN10 28JUN10 28JUN10 28JUN10 29JUN10 13JUL10 14JUL10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 31MAR10 02APR10 03APR10 03APR10 06APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 20APR1	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Intil tab for Chamber roof stab Ellenk off Bokfword 2000 Pps&Demoleh Exits Pipe Backfill and removal all temporary works INCDS: Request for Disposal Site & Get Permit INCDS: Pre-Treatment of Ground INCDS: Pre-Treatment of Ground INCDS: Sur Up of Benothe Yard INCDS: Construction INCDS: Excervate 1st Panel to Formation Level INCDS: In Panel Desanding & Preparation Works INCDS: Excervate 3th Panel to Formation Level INCDS: Sur Panel Feber Cage Installation INCDS: Sur Panel Feber Cage Installation INCDS: Sur Panel Feber Cage Installation INCDS: Sur Panel Experimenty Works INCDS: Surepanel Experementy Works INCDS: Sur Panel Experementy Work
WCDS0605 WCDS0625 WCDS0645 WCDS0693 WCDS0693 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0242 WCDS0242 WCDS0244 WCDS0253 WCDS0253 WCDS0254 WCDS0255 WCDS0255 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0257 WCDS0261 WCDS0263 WCDS0264 WCDS0273 WCDS0267 WCDS0273 WCDS0274 WCDS0275 WCDS0274 WCDS0275 WCDS0283 WCDS0283 WCDS0283 WCDS0284 WCDS0285 WCDS0284	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: Set Up of Bentonite Yard WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 6th Panel Desanding & Preparation Works WCDS: 6th Panel Desanding & Preparation Works WCDS: 6th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Cage	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 32 2 1 6 32 2 1 6 32 2 1 6 3 2 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 04APR10 17APR10 20APR10 21APR10 28APR10 05MAY10 05MAY10 13MAY10 20MAY10 20MAY10 20MAY10 20JUN10 31MAY10 22JUN10 23JUN10 28JUN10 28JUN10 28JUN10 28JUN10 29JUN10 10JUL10 10JUL10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 31MAR10 02APR10 03APR10 03APR10 06APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 16APR10 20APR1	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Intil slab for Chamber root slab Blank off Bckliw of 2400 Pps&Demolsh Exits Pipe Backfill and removal all temporary works IWCDS: Request for Disposal Site & Get Permit IWCDS: Up of Benotite Yard IWCDS: Up of Benotite Yard IWCDS: Study works IWCDS: Study of the Study works IWCDS: Study of Benotite Yard IWCDS: Study of Benotite Yard IWCDS: Study works IWCDS: Stat Panel Rebar Cage Installation IWCDS: Study Panel Rebar Cage Installation
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0693 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0245 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0251 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0257 WCDS0257 WCDS0263 WCDS0271 WCDS0273 WCDS0274 WCDS0275 WCDS0271 WCDS0273 WCDS0274 WCDS0275 WCDS0283 WCDS0283 WCDS0284 WCDS0285 WCDS0285 WCDS0283	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: Lacavate 1st Panel to Formation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3nd Panel Rebar Cage Installation WCDS: 3nd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Concreting Works WCDS: 4th Panel Concreting Works WCDS: 4th Panel Concreting Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Concreting Works WCDS: Excavate 6th Panel to Formation Level WCDS: 6th Panel Rebar Cage Installation WCDS: 6th Panel Rebar Cage Installation WCDS: 6th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Cage Installat	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 04APR10 14APR10 17APR10 20APR10 20APR10 03MAY10 28APR10 05MAY10 20APR10 13MAY10 20MAY10 20MAY10 20MAY10 20MAY10 20MAY10 20MAY10 20JUN10 10JUN10 18JUN10 28JUN10 29JUN10 10JUL10 13JUL10 13JUL10 14JUL10 23JUL10 24JUL10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 03APR10 06APR10 13APR10 16APR10 16APR10 19APR10 20APR10 20APR10 19APR10 20APR10 19APR10 20APR10 19APR10 20APR10 19APR10 20APR1	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Initial state for Chamber roof slab Elsink off Bickfiv of 2400 Ppe&Domoth Exist Pipe Backfill and removal all temporary works WCDB: Request for Disposal Site & Get Permit WCDB: Set Up of Benjonite Yard WCDB: Set Up of Benjonite Yard WCDB: Guide Wall Construction WCDB: Guide Wall Construction WCDB: Guide Wall Construction WCDB: In Panel Repart Cage Installation WCDB: Construct Yard WCDB: In Panel Repart Cage Installation WCDB: Set Up of Benjonite Yard WCDB: Construct Yard WCDB: In Panel Repart Cage Installation WCDB: Guide Wall Construction WCDB: Guide Wall Construction WCDB: Guide Wall Construction WCDB: Set Up of Benjonite Yard WCDB: In Panel Repart Cage Installation WCDB: Set Up of Panel to Formation Level WCDB: Care Service 3/d Panel to Formation Level WCDB: Care Service 3/d Panel to Formation Level WCDB: Set Opanel Rebar Cage Installation WCDB: Set Opanel Rebar Cage Installation WCDB: Set Opanel Desanding & Preparation Works WCDB: Set Opanel Des
WCDS0605 WCDS0625 WCDS0645 WCDS0665 WCDS0695 WCDS0698 Marine Dumping WCDS0210 WCDS0242 WCDS0242 WCDS0244 WCDS0242 WCDS0244 WCDS0245 WCDS0246 WCDS0251 WCDS0253 WCDS0254 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0257 WCDS0257 WCDS0257 WCDS0261 WCDS0271 WCDS0273 WCDS0274 WCDS0275 WCDS0271 WCDS0273 WCDS0274 WCDS0275 WCDS0271 WCDS0281 WCDS0283 WCDS0284 WCDS0285	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Set Up of Bentonite Yard WCDS: Ist Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Concreting Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Concreting Works WCDS: 4th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 6th Panel Rebar Cage Installation WCDS: 7th Panel Concreting Works WCDS: 7th Panel Concreting Works WCDS: 7th Panel Concreting Works WCDS: 7th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Ca	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05MAR10 03APR10 04APR10 17APR10 20APR10 20APR10 20APR10 05MAY10 05MAY10 05MAY10 05MAY10 13MAY10 02JUN10 20JUN10 20JUN10 20JUN10 23JUN10 29JUN10 29JUN10 20JUL10 20JUL10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 03APR10 16APR10 16APR10 16APR10 16APR10 19APR10 20APR10 20APR10 20APR10 19APR10 20APR10 19APR10 20APR10 20APR10 19APR10 20APR1	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Initial tab for Chamber roof slab Ellank off Bokfiv of 2000 Pps&Demolsh Exits Pipe Ellank off Bokfiv of Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Evolution of Ground WCDS: Evolution of Ground WCDS: Evolution of Evolution WCDS: Evolution of Panel Poentation Level WCDS: Evolution of Panel Poentation I Avel WCDS: Evolution of Panel Poentation I Avel WCDS: Evolution of Panel Poentation I Avel WCDS: Evolution of Poentation I Avel WCDS: Star Panel Poent Coge Installation WCDS: Star Panel Rebar Cage Installation WCDS: Star Panel Rebar Cage Installation WCDS: Star Panel Rebar Cage Installation WCDS: Evolution I Avel WCDS: Star Panel Rebar Cage Installation WCDS: Star Pan
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0244 WCDS0253 WCDS0246 WCDS0254 WCDS0253 WCDS0254 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0261 WCDS0263 WCDS0273 WCDS0274 WCDS0275 WCDS0275 WCDS0281 WCDS0283 WCDS0284 WCDS0285 WCDS0287 WCDS0283 WCDS0283 WCDS0293	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set up of Bentonite Yard WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 6th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Cage Instal	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 5 3 2 1 5	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 14APR10 17APR10 20APR10 28APR10 03MAY10 05MAY10 13MAY10 05JUN10 27MAY10 13MAY10 03JUN10 25JUN10 28JUN10 29JUN10 20JUL10 <trr></trr>	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 02APR10 02APR10 03APR10 06APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 20APR10 20APR10 20APR10 20APR10 19APR10 20APR1	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Initial stab for Chamber root slab Belank off Bokhiv of 2400 Ppe&Domole Exist Pipe BackIII and removal al temporary works WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: So Up of Benfornite Yard WCDS: So Up on Up of So Up
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0245 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0263 WCDS0271 WCDS0273 WCDS0274 WCDS0275 WCDS0283 WCDS0283 WCDS0283 WCDS0283 WCDS0291 WCDS0293 WCDS0301	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Set Up of Bentonite Yard WCDS: Stat Panel Desanding & Preparation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 6th Panel Desanding & Preparation Works WCDS: 7th Panel Rebar Cage Installation WCDS: 7th Panel	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 5 3 2 1 5	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 04APR10 17APR10 20APR10 21APR10 03MAY10 05MAY10 05MAY10 05MAY10 05MAY10 17MAY10 19MAY10 02JUN10 25JUN10 28JUN10 28JUL10 28JUL10 <trr></trr>	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 03APR10 03APR10 06APR10 13APR10 16APR10 13APR10 16APR10 20APR10 20APR10 20APR10 20APR10 13APR10 16APR10 13APR10 16APR10 13APR10 20APR1	0 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Initial stab for Chamber root stab Initial stab Initial stab for Chamber root stab Initial stab Initial stab for Chamber root stab Initial stab Init
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0244 WCDS0253 WCDS0246 WCDS0254 WCDS0253 WCDS0254 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0261 WCDS0263 WCDS0273 WCDS0274 WCDS0275 WCDS0275 WCDS0281 WCDS0283 WCDS0284 WCDS0285 WCDS0287 WCDS0283 WCDS0283 WCDS0293	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Ist Panel Construction WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Concreting Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Concreting Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 6th Panel Rebar Cage Installation WCDS: 6th Panel Rebar Cage Installation WCDS: 6th Panel Rebar Cage Installation WCDS: 7th Pa	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 5 3 2 1 6	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05JAN10A 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 05MAR10 03APR10 03APR10 04APR10 17APR10 20APR10 21APR10 03MAY10 05MAY10 05MAY10 05MAY10 02JUN10 23JUN10 23JUN10 24JUN10 25JUN10 28JUN10 29JUN10 28JUN10	12FEB10 27FEB10 04MAR10 18FEB10 15MAR10 15MAR10 15MAR10 31MAR10 02APR10 03APR10 03APR10 06APR10 13APR10 16APR10 13APR10 16APR10 20APR10 20APR10 20APR10 20APR10 13APR10 16APR10 13APR10 16APR10 13APR10 16APR10 20APR1		Initial state for Chamber root state Beschill and removal all temporary works WCDS: Request for Disposal Site & Get Permit WCDS: Pre-Treatment of Ground WCDS: Set Up of Benjonia Yard WCDS: Set Panel Constitution WCDS: Set Panel Constitu
WCDS0605 WCDS0625 WCDS0645 WCDS0695 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0245 WCDS0251 WCDS0253 WCDS0254 WCDS0254 WCDS0255 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0254 WCDS0255 WCDS0251 WCDS0253 WCDS0254 WCDS0255 WCDS0257 WCDS0253 WCDS0254 WCDS0255 WCDS0263 WCDS0264 WCDS0271 WCDS0273 WCDS0274 WCDS0283 WCDS0283 WCDS0284 WCDS0285 WCDS0285 WCDS0283 WCDS0291	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstck PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set up of Bentonite Yard WCDS: Guide Wall Construction WCDS: Set Up of Bentonite Yard WCDS: Guide Wall Construction WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Rebar Cage Installation WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Desanding & Preparation Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Concreting Works WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 5th Panel Rebar Cage Installation WCDS: 6th Panel Rebar Cage Installation WCDS: 7th Panel Rebar C	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 5 3 2 1 5 3 <td>18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 03APR10 04APR10 17APR10 20APR10 21APR10 28APR10 05MAY10 05MAY10 05MAY10 05JUN10 20MAY10 20MAY10 20MAY10 20MAY10 20JUN10 20JUN10 23JUN10 24JUN10 25JUN10 28JUN10 29JUN10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10</td> <td>12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 31MAR10 02APR10 03APR10 06APR10 16APR10 16APR10 16APR10 16APR10 20APR10 20APR10 20APR10 20APR10 20APR10 20APR10 15MAY10 15MAY10 12MAY10 15MAY10 12MAY10 12MAY10 26MAY10 26MAY10 26MAY10 26MAY10 26MAY10 26MAY10 28JUN10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 22JUL10 24JUL10 12JUL10 12JUL10 24JUL10 22JUL10 24JUL10 24JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 27JUL10 24JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 27JUL1</td> <td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>Phill stab for Chamber root stab Plank of Bockinv of 2400 ppe&Demoine Exter Pipe Ibschill and removal all temporary works INVCDS: Request for Disposal Sile & Get Permit INVCDS: Pre-Treatment of Ground WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: Status of all Panel to Formation Level WCDS: Status et all Panel to Formation Level WCDS: Status Panel Rebar Cage installation WCDS: Status Panel Rebar Ca</td>	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 03APR10 04APR10 17APR10 20APR10 21APR10 28APR10 05MAY10 05MAY10 05MAY10 05JUN10 20MAY10 20MAY10 20MAY10 20MAY10 20JUN10 20JUN10 23JUN10 24JUN10 25JUN10 28JUN10 29JUN10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10 20JUL10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 31MAR10 31MAR10 02APR10 03APR10 06APR10 16APR10 16APR10 16APR10 16APR10 20APR10 20APR10 20APR10 20APR10 20APR10 20APR10 15MAY10 15MAY10 12MAY10 15MAY10 12MAY10 12MAY10 26MAY10 26MAY10 26MAY10 26MAY10 26MAY10 26MAY10 28JUN10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 22JUL10 24JUL10 12JUL10 12JUL10 24JUL10 22JUL10 24JUL10 24JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 27JUL10 24JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 26JUL10 27JUL1	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Phill stab for Chamber root stab Plank of Bockinv of 2400 ppe&Demoine Exter Pipe Ibschill and removal all temporary works INVCDS: Request for Disposal Sile & Get Permit INVCDS: Pre-Treatment of Ground WCDS: Guide Wall Construction WCDS: Guide Wall Construction WCDS: Status of all Panel to Formation Level WCDS: Status et all Panel to Formation Level WCDS: Status Panel Rebar Cage installation WCDS: Status Panel Rebar Ca
WCDS0605 WCDS0625 WCDS0645 WCDS0693 WCDS0693 WCDS0698 Marine Dumping WCDS0205 WCDS0205 WCDS0205 WCDS0210 WCDS0242 WCDS0244 WCDS0253 WCDS0254 WCDS0253 WCDS0253 WCDS0254 WCDS0255 WCDS0253 WCDS0253 WCDS0254 WCDS0253 WCDS0254 WCDS0253 WCDS0254 WCDS0257 WCDS0257 WCDS0257 WCDS0261 WCDS0263 WCDS0263 WCDS0273 WCDS0274 WCDS0275 WCDS0274 WCDS0283 WCDS0283 WCDS0283 WCDS0283 WCDS0293 WCDS0293 WCDS0303 WCDS0303 WCDS0391	Install New 2400 Pipe, Penstock PEN 15 & Connect Sawcut Exist 2400 Pipe&Instal New Penstok PEN 13 Infill slab for Chamber roof slab Blank off Bckflw of 2400 Ppe&Demolsh Exist Pipe Backfill and removal all temporary works g Permit WCDS: Request for Disposal Site & Get Permit WCDS: Set Up of Bentonite Yard WCDS: Ist Panel Desanding & Preparation Level WCDS: 1st Panel Desanding & Preparation Works WCDS: 1st Panel Concreting Works WCDS: 2nd Panel Desanding & Preparation Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 2nd Panel Concreting Works WCDS: 3rd Panel Desanding & Preparation Works WCDS: 3rd Panel Concreting Works WCDS: 3rd Panel Concreting Works WCDS: 5th Panel Rebar Cage Installation WCDS: 3th Panel Concreting Works WCDS: 5th Panel Rebar Cage Installation WCDS: 4th Panel Desanding & Preparation Works WCDS: 5th Panel Rebar Cage Installation WCDS: 6th Panel Desanding & Preparation Works WCDS: 6th Panel Desanding & Preparation Works WCDS: 6th Panel Desanding & Preparation Works WCDS: 6th Panel Concreting Works WCDS: 7th Panel Rebar Cage Installation WCDS: 7th Panel Rebar Cage Installation WCDS: 7th Panel Concreting Works WCDS: 7th Panel Concreting Works WCDS: 7th Panel Cage Installation WCDS: 7th Panel Concreting Works WCDS: 8th Panel Concreting Works WCDS: 8th Panel Cage Installation WCDS: 8th Panel Cage Insta	15 7 10 4 24 36 9 12 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 6 3 2 1 5 3 2 1 5 3 <td>18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 03APR10 03APR10 07APR10 20APR10 21APR10 28APR10 03MAY10 05MAY10 13MAY10 02JUN10 23JUN10 23JUN10 24JUN10 25JUN10 28JUN10 29JUN10 20JUL10 13JUL10 14JUL10 20JUL10 23JUL10 24JUL10 20OCT10 13NOV10</td> <td>12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 02APR10 03APR10 03APR10 03APR10 13APR10 16APR10 13APR10 16APR10 20APR10 20APR10 20APR10 20APR10 19APR10 20APR10 19APR10 20APR10 19APR10 20APR1</td> <td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>Initial state for Chamber root slab Plantin state for root root root root root root root</td>	18JAN10A 05FEB10 13FEB10 01MAR10 05JAN10A 05JAN10A 05JAN10A 05MAR10 03APR10 03APR10 07APR10 20APR10 21APR10 28APR10 03MAY10 05MAY10 13MAY10 02JUN10 23JUN10 23JUN10 24JUN10 25JUN10 28JUN10 29JUN10 20JUL10 13JUL10 14JUL10 20JUL10 23JUL10 24JUL10 20OCT10 13NOV10	12FEB10 27FEB10 04MAR10 18FEB10 18FEB10 15MAR10 15MAR10 15MAR10 02APR10 03APR10 03APR10 03APR10 13APR10 16APR10 13APR10 16APR10 20APR10 20APR10 20APR10 20APR10 19APR10 20APR10 19APR10 20APR10 19APR10 20APR1	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Initial state for Chamber root slab Plantin state for root root root root root root root

Activity ID	Activity Description	Orig Dur	Early	Early Finish	% Comp	2010 2011 2012 2013 2014
WCDS0471	A second s	and the second second	Start 27NOV10	03DEC10	Comp 0	WCDS: Pumping Test
	WCDS: Pumping Test	6		and the second second second	1.	
WCDS0473	WCDS: Sumission of Pumping Test Report	6	04DEC10	10DEC10	0	WCDS: Sumission of Pumping Test Report
WCDS0477	WCDS: Demobilization for D'wall	6	04DEC10	10DEC10	0	W/CDS: Demobilization for D'wall
haft Excavatio	on					
			,			
NCDS0400	WCDS: Construct Capping Beam & Shaft Collar	12	04DEC10	17DEC10	0	WCDS: Construct Capping Beam & Shaft Collar
NCDS0410	WCDS: Excavate Soil & Ring Beams (21m)	19	18DEC10	11JAN11	0	WCDS: Excavate Soil & Ring Beams (21m)
NCDS0420	WCDS: Construct Levelling Pad	6	12JAN11	18JAN11	0	WCDS: Construct Levelling Pad
WCDS0430	WCDS: Pre-excavation Grout for Raise Bore	90	19JAN11	09MAY11	0	WCDS: Pre-excavation Grout for Raise Bore
WCDS0440	WCDS: In-fill Concrete for Pilot Hole	12	10MAY11	23MAY11	0	WCDS: In-fill Concrete for Pilot Hole
VCDS1650	WCDS: Comple Excav. to Rockhead at WCE DS(KD-B)	0		11JAN11	0	WCDS: Comple Excav. to Rockhead at WCE DS(KD-B)
VCDS1660	WCDS: Compl D'wall, Soil Excav&Clear Area(KD-02)	0		11JAN11	0	WCDS: Compl D'wall, Soil Excav&Clear Area(KD-02)
ised Boring	Thebe, compression excavablear ruba(the ce)		1	110/1111		
ised borning						
0000700	WODO DI LIL ILL A	5	0.000	001411/44	0	DUPDO. Die He Vala d
VCDS0700	WCDS: Rig Up Hole 1	5	24MAY11	28MAY11	0	IWCDS: Rig Up Hole 1
VCDS0710	WCDS: Pilot Drill 116 mtrs	14	30MAY11	15JUN11	0	WCDS: Pilot Drill 116 mtrs
VCDS0720	WCDS: Attach reamer and Collar	3	16JUN11	18JUN11	0	WCDS: Attach reamer and Collar
VCDS0730	WCDS: Ream 116 metres @ 2.8 mtr dia	31	20JUN11	26JUL11	0	WCDS: Ream 116 metres @ 2.8 mtr dia
VCDS0740	WCDS: Lower Reamer and Remove	3	27JUL11	29JUL11	0	WCDS: Lower Reamer and Remove
/CDS0750	WCDS: De Rig Raise borer and Re rig Hole 2	5	30JUL11	04AUG11	0	WCDS: De Rig Raise borer and Re rig Hole 2
VCDS0760	WCDS: Pilot Drill 116 mtrs	14	05AUG11	20AUG11	0	WCDS: Pliot Drill 116 mtrs
CDS0770	WCDS: Attach Reamer and collar same	3	22AUG11	24AUG11	0	WCDS: Attach Reamer and collar same
VCDS0770	WCDS: Ream 116 metres @ 2.8 mtr dia	31	25AUG11	30SEP11	0	WCDS: Ream 116 metres @ 2.8 mtr dia
VCDS0780 VCDS0790						WCDS: De Rig Raise Borer & Remove Reamr
An out of the second second second	WCDS: De Rig Raise Borer & Remove Reamr	3	03OCT11	06OCT11	0	
wer Shaft Co	onstruction					
		-	12 1	y	0	
VCDS0845	WCDS: Blinding Layer & Concrete Shaft Base	6	07OCT11	130CT11	0	WCDS: Blinding Layer & Concrete Shaft Base
VCDS0850	WCDS: Back shunt concreting	18	140CT11	03NOV11	0	WCDS: Back shunt concreting
CDS0885	WCDS: Construct Vert Shaft to Tunnel Invert	6	04NOV11	10NOV11	0	WCDS: Construct Vert Shaft to Tunnel Invert
CDS0905	WCDS: Install System Form for Lower Shaft	6	11NOV11	17NOV11	0	IWCDS: Install System Form for Lower Shaft
VCDS0945	WCDS: Construct Transition & Vert Shaft	9	18NOV11	28NOV11	0	WCDS: Construct Transition & Vert Shaft
VCDS0965	WCDS: Construct lower-shaft -153,5 to -16mPD	72	29NOV11	25FEB12	0	WCDS: Construct lower-shaft -153.5 to -16mPD
WCDS0970	WCDS: Remove system formwork and tidy up area	6	27FEB12	03MAR12	0	WCDS; Remove system formwork and tidy up area
		U	ZITEDIZ	0510141112	U	
per Shaft Co	onstruction					
VCDS1015	WCDS: Blinding Layer & Construct Base Slab	9	05MAR12	14MAR12	0	WCDS: Blinding Layer & Construct Base Slab
VCDS1055	WCDS: Temp Platform & Construct Conical Surface	6	15MAR12	21MAR12	0	WCDS: Temp Platform & Construct Conical Surface
				OTMAD10	0	WCDS: Assembly of kicker formwork
VCDS1060	WCDS: Assembly of kicker formwork	12	08MAR12	21MAR12		
	WCDS: Assembly of kicker formwork WCDS: Construct Kicker	12 9	08MAR12 22MAR12	31MAR12	0	WCDS: Construct Kicker
VCDS1095		-			0	WCDS: Construct Kicker
VCDS1095 VCDS1100	WCDS: Construct Kicker	9	22MAR12	31MAR12 10APR12		사 것은 것은 것 같아. 것은 그것 것은 그것 같아. 같아? 것 같아? 생활 방법을 가지 않는 것 같아. 말 것 같아. 것이 같아.
VCDS1095 VCDS1100 VCDS1145	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft	9 16 80	22MAR12 22MAR12 11APR12	31MAR12 10APR12 16JUL12	0	WCDS: Set up system formwork for upper shaft
VCDS1095 VCDS1100 VCDS1145 VCDS1265	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe	9 16 80 12	22MAR12 22MAR12 11APR12 10JUL12	31MAR12 10APR12 16JUL12 23JUL12	0 0 0	WCDS: Set up system formwork for upper shaft
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir	9 16 80 12 6	22MAR12 22MAR12 11APR12 10JUL12 24JUL12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12	0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1300	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover	9 16 80 12	22MAR12 22MAR12 11APR12 10JUL12	31MAR12 10APR12 16JUL12 23JUL12	0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover	9 16 80 12 6	22MAR12 22MAR12 11APR12 10JUL12 24JUL12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12	0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1300 um Removal	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber	9 16 80 12 6 3	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12	0 0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1300 um Removal	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover	9 16 80 12 6	22MAR12 22MAR12 11APR12 10JUL12 24JUL12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12	0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1300 um Removal /CDS1533	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber	9 16 80 12 6 3	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12	0 0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works	9 16 80 12 6 3 3	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12	0 0 0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1575	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel	9 16 80 12 6 3 3 24 9	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12	0 0 0 0 0	WCDS: Steet Pilling, Excavation & ELS Works
VCDS1095 VCDS1145 VCDS1265 VCDS1275 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1575 VCDS1615	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Construct Wall of SRC	9 16 80 12 6 3 3 24 9 9 9	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12	0 0 0 0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1575 VCDS1615 VCDS1635	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Construct Wall of SRC WCDS: Waterproof & Install Multi-Part Cover	9 16 80 12 6 3 3 7 7 9 9 9 9 9 9	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12	0 0 0 0 0 0 0 0 0 0 0 0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Bilinding Layer & Construct Base Slab of SRC WCDS: Construct Wall of SRC
VCDS1095 VCDS1145 VCDS1265 VCDS1275 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1575 VCDS1615 VCDS1635 VCDS1640	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill to SRC	9 16 80 12 6 3 3 7 7 9 9 9 9 9 9 9 6	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12	0 0 0 0 0 0 0 0 0 0 0 0	INWCDS: Set up system formwork for upper shaft INWCDS: Construct Upper Shaft INWCDS: Fabricate & Install S/S Vortex Drop Pipe INWCDS: Construct Overflow Weir INWCDS: Clear Area & Install Multi-Part Cover INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Blinding Layer & Construct Base Slab of SRC INWCDS: Waterproof & Install Multi-Part Cover
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1575 VCDS1615 VCDS1635 VCDS1640	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill to SRC	9 16 80 12 6 3 3 7 7 9 9 9 9 9 9 9 6	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12	0 0 0 0 0 0 0 0 0 0 0 0 0 0	INWCDS: Set up system formwork for upper shaft INWCDS: Construct Upper Shaft INWCDS: Fabricate & Install S/S Vortex Drop Pipe INWCDS: Construct Overflow Weir INWCDS: Clear Area & Install Multi-Part Cover INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Blinding Layer & Construct Base Slab of SRC INWCDS: Waterproof & Install Multi-Part Cover
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1575 VCDS1615 VCDS1615 VCDS1640 nnection Characteric VCDS1640	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Construct Wall of SRC WCDS: Backfill to SRC annel	9 16 80 12 6 3 3 24 9 9 9 9 9 9 9 6 3 3	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12	0 0 0 0 0 0 0 0 0 0 0 0 0	WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover WCDS: Sheet Pilling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill to SRC
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1575 VCDS1615 VCDS1640 nnection Char VCDS1445	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Constrct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill to SRC WCDS: Blinding Layer & Constrct Base Slab for CC	9 16 80 12 6 3 3 24 9 9 9 9 9 9 6 6 3 3 7 7 9 9 9 9 9 9 9 9	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	INWCDS: Set up system formwork for upper shaft INWCDS: Construct Upper Shaft INWCDS: Fabricate & Install S/S Vortex Drop Pipe INWCDS: Construct Overflow Weir INWCDS: Clear Area & Install Multi-Part Cover INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Blinding Layer & Construct Base Slab of SRC INWCDS: Waterproof & Install Multi-Part Cover INWCDS: Blinding Layer & Construct Base Slab for CC
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1300 um Removal VCDS1533 VCDS1535 VCDS1615 VCDS1640 nnection Char VCDS1445 VCDS1445	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill to SRC annel WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC	9 16 80 12 6 3 3 24 9 9 9 9 9 9 9 6 3 3	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12 25AUG12 27JUL12 07AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12 06AUG12 24AUG12 28AUG12 28AUG12 06AUG12 20AUG12	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	INWCDS: Set up system formwork for upper shaft INWCDS: Construct Upper Shaft INWCDS: Fabricate & Install S/S Vortex Drop Pipe INWCDS: Construct Overflow Weir INWCDS: Clear Area & Install Multi-Part Cover INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Blinding Layer & Construct Base Slab of SRC INWCDS: Blinding Layer & Construct Base Slab for CC INWCDS: Blinding Layer & Construct Base Slab for CC INWCDS: Blinding Layer & Construct Base Slab for CC
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1300 um Removal /CDS1533 /CDS1535 /CDS1615 /CDS1640 nnection Cha /CDS1445 /CDS1505 /CDS1525	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Constrct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill to SRC WCDS: Blinding Layer & Constrct Base Slab for CC	9 16 80 12 6 3 3 24 9 9 9 9 9 9 6 6 3 3 7 7 9 9 9 9 9 9 9 9	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12 25AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	INWCDS: Set up system formwork for upper shaft INWCDS: Construct Upper Shaft INWCDS: Fabricate & Install S/S Vortex Drop Pipe INWCDS: Construct Overflow Weir INWCDS: Clear Area & Install Multi-Part Cover INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Blinding Layer & Construct Base Slab of SRC INWCDS: Waterproof & Install Multi-Part Cover INWCDS: Blinding Layer & Construct Base Slab for CC
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1300 um Removal /CDS1533 /CDS1535 /CDS1615 /CDS1640 nnection Cha /CDS1445 /CDS1505 /CDS1525	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Excavation for Chamber & Channel WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill to SRC annel WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC	9 16 80 12 6 3 3 24 9 9 9 9 9 6 6 3 3 7 7 9 9 9 12	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12 25AUG12 27JUL12 07AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12 06AUG12 24AUG12 28AUG12 28AUG12 06AUG12 20AUG12	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	INWCDS: Set up system formwork for upper shaft INWCDS: Construct Upper Shaft INWCDS: Fabricate & Install S/S Vortex Drop Pipe INWCDS: Construct Overflow Weir INWCDS: Clear Area & Install Multi-Part Cover INWCDS: Sheet Pilling, Excavation & ELS Works INWCDS: Blinding Layer & Construct Base Slab of SRC INWCDS: Blinding Layer & Construct Base INWCDS: Construct Wall of CC
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1275 /CDS1533 /CDS1533 /CDS1535 /CDS1635 /CDS1640 nnection Cha /CDS1445 /CDS1505 /CDS1525 /CDS1530	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Sheet Piling, Excavation & ELS Works WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Construct Wall of SRC WCDS: Backfill to SRC annel WCDS: Construct Wall of CC WCDS: Sheet Piling Layer & Construct Base Slab for CC WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Waterproof & Install Multi-Part Cover WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill	9 16 80 12 6 3 3 24 9 9 9 9 9 9 9 6 6 3 3 7 9 9 12 6	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 11JUL12 27JUL12 07AUG12 18AUG12 25AUG12 27JUL12 07AUG12 23AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 20AUG12 29AUG12		Image: Set up system formwork for upper shaft Image: WCDS: Construct Upper Shaft Image: WCDS: Fabricate & Install S/S Vortex Drop Pipe Image: WCDS: Construct Overflow Weir Image: WCDS: Clear Area & Install Multi-Part Cover Image: WCDS: Sheet Pilling, Excavation & ELS Works Image: WCDS: Sheet Pilling, Excavation & ELS Works Image: WCDS: Sheet Pilling, Excavation & ELS Works Image: WCDS: Bilinding Layer & Construct Base Slab of SRC Image: WCDS: Bilinding Layer & Construct Base Slab of SRC Image: WCDS: Bilinding Layer & Construct Base Slab for CC Image: WCDS: Construct Wall of CC Image: WCDS: Construct Wall of CC Image: WCDS: Waterproof & Install Multi-Part Cover
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1275 /CDS1533 /CDS1533 /CDS1535 /CDS1635 /CDS1640 nnection Cha /CDS1445 /CDS1505 /CDS1525 /CDS1530	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Sheet Piling, Excavation & ELS Works WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Construct Wall of SRC WCDS: Backfill to SRC annel WCDS: Construct Wall of CC WCDS: Sheet Piling Layer & Construct Base Slab for CC WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Waterproof & Install Multi-Part Cover WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill	9 16 80 12 6 3 3 24 9 9 9 9 9 9 9 6 6 3 3 7 9 9 12 6	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 11JUL12 27JUL12 07AUG12 18AUG12 25AUG12 27JUL12 07AUG12 23AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 20AUG12 29AUG12		IIWCDS: Set up system formwork for upper shaft IIWCDS: Construct Upper Shaft IWCDS: Fabricate & Install S/S Vortex Drop Pipe IWCDS: Construct Overflow Weir IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Sheet Pilling, Excavation & ELS Works IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Construct Wall of CC IWCDS: Waterproof & Install Multi-Part Cover
(CDS1095 (CDS1145 (CDS1265 (CDS1275 (CDS1275 (CDS1300 um Removal (CDS1533 (CDS1535 (CDS1535 (CDS1615 (CDS1640 nnection Cha (CDS1445 (CDS1505 (CDS1525 (CDS1530 scellaneous)	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Backfill to SRC annel WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill Works	9 16 80 12 6 3 	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 25AUG12 27JUL12 07AUG12 23AUG12 30AUG12	31MAR12 10APR12 16JUL12 23JUL12 30JUL12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 20AUG12 29AUG12 01SEP12		IWCDS: Set up system formwork for upper shaft IWCDS: Construct Upper Shaft IWCDS: Fabricate & Install S/S Vortex Drop Pipe IWCDS: Construct Overflow Weir IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Sheet Pilling, Excavation & ELS Works IWCDS: Excavation for Chamber & Channel IWCDS: Bilinding Layer & Construct Base Slab of SRC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Construct Wall of CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Backfill
(CDS1095 (CDS1100 (CDS1145 (CDS1265 (CDS1275 (CDS1300 um Removal (CDS1533 (CDS1535 (CDS1535 (CDS1615 (CDS1640 nnection Cha (CDS1445 (CDS1505 (CDS1525 (CDS1525 (CDS1530 scellaneous)	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Sheet Piling, Excavation & Chamber WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Backfill to SRC annel WCDS: Construct Wall of CC WCDS: Waterproof & Install Multi-Part Cover WCDS: Waterproof & Install Multi-Part Cover WCDS: Backfill Works WCDS: Install E&M Services	9 16 80 12 6 3 	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 25AUG12 25AUG12 23AUG12 30AUG12 30AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 20AUG12 29AUG12 29AUG12 01SEP12		IWCDS: Set up system formwork for upper shaft IWCDS: Construct Upper Shaft IWCDS: Fabricate & Install S/S Vortex Drop Pipe IWCDS: Construct Overflow Weir IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Sheet Pilling, Excavation & ELS Works IWCDS: Sheet Pilling, Excavation & ELS Works IWCDS: Sheet Pilling, Excavation & ELS Works IWCDS: Excavation for Chamber & Channel IWCDS: Bilinding Layer & Construct Base Slab of SRC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Construct Wall of CC IWCDS: Construct Wall of CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Bilinding Layer & Construct Base Slab for CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Backfill
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1300 um Removal /CDS1533 /CDS1535 /CDS1535 /CDS1615 /CDS1640 nnection Cha /CDS1445 /CDS1505 /CDS1525 /CDS1525 /CDS1530 scellaneous	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Sheet Piling, Excavation for Chamber & Channel WCDS: Construct Wall of SRC WCDS: Backfill to SRC annel WCDS: Construct Wall of CC WCDS: Backfill Works WCDS: Install E&M Services WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area	9 16 80 12 6 3 24 9 9 9 9 9 9 6 3 9 12 6 3 9 12 6 3 12 6 3 18 12	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 25AUG12 27JUL12 07AUG12 23AUG12 30AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 20AUG12 29AUG12 01SEP12 01SEP12		IWCDS: Set up system formwork for upper shaft IWCDS: Construct Upper Shaft IWCDS: Fabricate & Install S/S Vortex Drop Pipe IWCDS: Construct Overflow Weir IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Sheet Piling, Excavation & ELS Works IWCDS: Construct Wall of SRC IWCDS: Construct Wall of SRC IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Backfill to SRC IWCDS: Backfill to SRC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Construct Wall of CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Backfill IWCDS: Backfill
/CDS1095 /CDS1100 /CDS1145 /CDS1265 /CDS1275 /CDS1275 /CDS1533 /CDS1533 /CDS1535 /CDS1535 /CDS1615 /CDS1640 nnection Cha /CDS1505 /CDS1525 /CDS1525 /CDS1530 scellaneous /CDS2010 /CDS2010 /CDS2025	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Construct Wall of SRC WCDS: Backfill to SRC annel WCDS: Backfill WCDS: Construct Wall of CC WCDS: Backfill Works WCDS: Install E&M Services WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area WCDS: Complete All Works at WCE DS (KD-07)	9 16 80 12 6 3 	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12 25AUG12 23AUG12 30AUG12 30AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 20AUG12 29AUG12 29AUG12 01SEP12 01SEP12 06MAR13 20MAR13		IWCDS: Set up system formwork for upper shaft IWCDS: Construct Upper Shaft IWCDS: Construct Overflow Weir IWCDS: Clear Area & Install S/S Vortex Drop Pipe IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Sheet Pilling, Excavation & ELS Works IWCDS: Excavation for Chamber & Channel IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Construct Wall of CC IWCDS: Construct Wall of CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Reinstall Base Slab for CC IWCDS: Install E&M Services IWCDS: Install E&M Services IWCDS: Install E&M Services IWCDS: Complete All Works at WCE DS (KD-
VCDS1095 VCDS1100 VCDS1145 VCDS1265 VCDS1275 VCDS1275 VCDS1533 VCDS1533 VCDS1535 VCDS1535 VCDS1615 VCDS1640 nnection Cha VCDS1445 VCDS1505 VCDS1525 VCDS1530 scellaneous VCDS2010 VCDS2010 VCDS2020 VCDS2030	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Sheet Piling, Excavation for Chamber & Channel WCDS: Construct Wall of SRC WCDS: Backfill to SRC annel WCDS: Construct Wall of CC WCDS: Backfill Works WCDS: Install E&M Services WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area	9 16 80 12 6 3 24 9 9 9 9 9 9 6 3 9 6 3 9 12 6 3 9 12 6 3 12 0 60	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12 25AUG12 23AUG12 30AUG12 30AUG12 30AUG12 30AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 29AUG12 29AUG12 29AUG12 01SEP12 01SEP12 06MAR13 20MAR13 20MAR13		IWCDS: Set up system formwork for upper shalt WCDS: Construct Upper Shaft WCDS: Construct Overflow Weir WCDS: Clear Area & Install S/S Vortex Drop Pipe WCDS: Clear Area & Install Multi-Part Cover WCDS: Clear Area & Install Multi-Part Cover WCDS: Sheet Pilling, Excavation & ELS Works WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Blinding Layer & Construct Base Slab of SRC WCDS: Waterproof & Install Multi-Part Cover WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of CC WCDS: Blinding Layer & Construct Base Slab for CC WCDS: Construct Wall of
VCDS1060 VCDS1095 VCDS1145 VCDS1265 VCDS1275 VCDS1275 VCDS1275 VCDS1533 VCDS1533 VCDS1535 VCDS1615 VCDS1615 VCDS1640 Innection Char VCDS1445 VCDS1505 VCDS1525 VCDS1525 VCDS1525 VCDS1525 VCDS1520 VCDS2010 VCDS2010 VCDS2020 VCDS2030 VCDS2040	WCDS: Construct Kicker WCDS: Set up system formwork for upper shaft WCDS: Construct Upper Shaft WCDS: Fabricate & Install S/S Vortex Drop Pipe WCDS: Construct Overflow Weir WCDS: Clear Area & Install Multi-Part Cover Chamber WCDS: Sheet Piling, Excavation & ELS Works WCDS: Construct Wall of SRC WCDS: Backfill to SRC annel WCDS: Backfill WCDS: Construct Wall of CC WCDS: Backfill Works WCDS: Install E&M Services WCDS: Install E&M Services WCDS: Reinstatement & Clear DS Area WCDS: Complete All Works at WCE DS (KD-07)	9 16 80 12 6 3 	22MAR12 22MAR12 11APR12 10JUL12 24JUL12 31JUL12 16JUN12 17JUL12 27JUL12 07AUG12 18AUG12 25AUG12 25AUG12 23AUG12 30AUG12 30AUG12	31MAR12 10APR12 16JUL12 23JUL12 02AUG12 02AUG12 16JUL12 26JUL12 06AUG12 16AUG12 24AUG12 28AUG12 28AUG12 20AUG12 29AUG12 29AUG12 01SEP12 01SEP12 06MAR13 20MAR13		IWCDS: Set up system formwork for upper shaft IWCDS: Construct Upper Shaft IWCDS: Construct Overflow Weir IWCDS: Clear Area & Install S/S Vortex Drop Pipe IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Clear Area & Install Multi-Part Cover IWCDS: Sheet Pilling, Excavation & ELS Works IWCDS: Excavation for Chamber & Channel IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Blinding Layer & Construct Base Slab of SRC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Construct Wall of CC IWCDS: Construct Wall of CC IWCDS: Waterproof & Install Multi-Part Cover IWCDS: Blinding Layer & Construct Base Slab for CC IWCDS: Reinstall Base Slab for CC IWCDS: Install E&M Services IWCDS: Install E&M Services IWCDS: Install E&M Services IWCDS: Complete All Works at WCE DS (KD-





Activity	Activity	Orig	Early	Early	%	2010 2011 2012 2013 2014
	Description	Dur	Start	Finish	Comp	
2 Million Sciences Children 1996	- Contract DC/2007/23					
-	Production Shaft					- Ce of the coup of the state o
Preliminaries W	OFKS					🗕
WCPS10085	WCPS: Construct/Install Blast Protection	2	16AUG10	17AUG10	0	WCPS: Construct/Install Blast Protection
WCPS10090	WCPS: Site Inspection from Mines	1	18AUG10	18AUG10	0	WCPS: Site Inspection from Mines
WCPS10095	WCPS: Issue Blasting Permit		19AUG10	19AUG10	0	WCPS: Issue Blasting Permit
No.	chanical Installations		Tortoure	Torrocito		
Liconnounding						
WCPS0605	WCPS: Installation Works for LV Application	60	04JAN10A	04MAR10	42	WCPS: Installation Works for LV Application
WCPS0610	WCPS: LV Connection & Power On	4	05MAR10	09MAR10	0	WCPS: LV Connection & Power On
WCPS0620	WCPS: Installation Works for 11KV Application	60	01MAR10*	11MAY10	0	WCPS: Installation Works for 11KV Application
WCPS0625	WCPS: 11 KV Connection & Power On	4	12MAY10	15MAY10	0	WCPS: 11 KV Connection & Power On
Marine Dumping						
WCPS0199	WCPS: Request for Disposal Site & Get Permit	24	26DEC09A	29JAN10	63	WCPS: Request for Disposal Site & Get Permit
Diaphragm Wall						
WCPS0264	WCPS: Grouting Works Phase 1	37	20JAN10	06MAR10	0	WCPS: Grouting Works Phase 1
WCPS0276	WCPS: Grouting Works Phase 2	48	08MAR10	04MAY10	0	WCPS: Grouting Works Phase 2
WCPS0283	WCPS: Excavate 6th Panel to Formation Level	15	05JAN10A	26JAN10	60	WCPS: Excavate 6th Panel to Formation Level
WCPS0285	WCPS: 6th Panel Desanding & Preparation Works	3	27JAN10	29JAN10	0	WCPS: 6th Panel Desanding & Preparation Works
WCPS0287	WCPS: 6th Panel Rebar Cage Installation	4	30JAN10	03FEB10	0	IWCPS: 6th Panel Rebar Cage Installation
WCPS0289	WCPS: 6th Panel Concreting Works	1	04FEB10	04FEB10	0	WCPS: 6th Panel Concreting Works
WCPS0292	WCPS: Install Dewatering Wells for Pump-test	12	27APR10	11MAY10	0	WWCPS: Install Dewatering Wells for Pump-test
WCPS0294	WCPS: Pumping Test	6	12MAY10	18MAY10	0	IWCPS: Pumping Test
WCPS0295	WCPS: Demobilization	6	19MAY10	25MAY10	0	WCPS: Demobilization
WCPS0296	WCPS: Submission of Pumping Test Report	6	19MAY10	25MAY10	0	WCPS: Submission of Pumping Test Report
Shaft Excavatio	n					
WCPS0300	WCPS: Construct Capping Beam & Collar Shaft	12	19MAY10	01JUN10	0	WCPS: Construct Capping Beam & Collar Shaft
WCPS0310	WCPS: Initial Excavation of Shaft (7m)	4	02JUN10	05JUN10	0	WCPS: Initial Excavation of Shaft (7m)
WCPS0320	WCPS: Set-up Equipment for Shaft Sink	12	07JUN10	21JUN10	0	WCPS: Set-up Equipment for Shaft Sink
WCPS0322	WCPS: Erect Noise Enclosure of Shaft Top	12	07JUN10	21JUN10	0	WCPS: Erect Noise Enclosure of Shaft Top
WCPS0330	WCPS: Excavate Soil & Ring Beams (32.5m)	14	22JUN10	08JUL10	0	WCPS: Excavate Soil & Ring Beams (32.5m)
WCPS0375	WCPS: Probe, Grout, D & B Rock, Muck Out (128m)	124	23AUG10	19JAN11	0	WCPS: Probe, Grout, D & B Rock, Muck Out (128m)
WCPS0440	WCPS: Construct Sump at Shaft Bottom	2	20JAN11	21JAN11	0	WCPS: Construct Sump at Shaft Bottom
WCPS0465	WCPS: Erect Tunnel Hoist & Muck-Out System	10	22JAN11	02FEB11	0	WCPS: Erect Tunnel Hoist & Muck-Out System
Backfill, Reinsta	atement & Landscaping					
WCPS0900	WCPS: Backfill Temp Adit - Concrete	5	01AUG13	06AUG13	0	WCPS: Backfill Temp Adit - Concre
WCPS0910	WCPS: Backfill Shaft (20%)	5	07AUG13	12AUG13	0	WCPS: Backfill Shaft (20%)
WCPS0920	WCPS: Backfill Shaft (40%)	5	13AUG13	17AUG13	0	IWCPS: Backfill Shaft (40%)
WCPS0930	WCPS: Backfill Shaft (60%)	5	19AUG13	23AUG13	0	IWCPS: Backfill Shaft (60%)
WCPS0940	WCPS: Backfill Shaft (80%)	5	24AUG13	29AUG13	0	WCPS: Backfill Shaft (80%)
WCPS0950	WCPS: Backfill Shaft (100%)	5	30AUG13	04SEP13	0	WCPS: Backfill Shaft (100%)
WCPS0960	WCPS: Reinstatement Around PS Area	10	05SEP13	16SEP13	0	WCPS: Reinstatement Around I
WCPS0970	WCPS: Demobilise Clear Area	6	17SEP13	24SEP13	0	WCPS: Demobilise Clear Area
WCPS0975	WCPS: Complete All Works at WCE PS (KD-08)	0		24SEP13	0	WCPS: Complete All Works at WCE PS (KD-08)
WCPS0980	WCPS: Landscaping & Planting Works	60	25SEP13*	23NOV13	0	WCPS: Landscaping & Planting Works
WCPS0990	WCPS: Period of Establishment Works	360	24NOV13	18NOV14	0	WCPS: Period of Establishment Works
WCPS1000	WCPS: End of Establishment Period	0		18NOV14	0	WCPS: End of Establishment Period

Start Date	31JUL09	Early Bar	WPU7 Shee	t 1 of 1				
Finish Date Data Date	15JAN15 20JAN10	Progress Bar	Habour Area Treatment Scheme Stage 2A Contract No. DC/2007/23 - Construction of Sewag	0	Date	Revision	Checked	Approved
Run Date	01FEB10 09:26	Critical Activity	Conveyance from North Point to Stonecutters Islan Programme					
	a Systems, Inc.		Annex D8 Construction Programme for the Project	ct				

Annex E

Central Drop Shaft





Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM4 - A Location within the DSD Central PTW

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
<u> </u>			01 000		00 000	10 000
		1-hr and 24-hr Monitoring				
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
	1-hr and 24-hr Monitoring	The day following Chinese				1-hr and 24-hr Monitoring
		Mid-Autumn Festival				
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
					1-hr and 24-hr Monitoring	
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
23 000	20.000		20 000	23 000	<u> </u>	
				1-hr and 24-hr Monitoring		

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
		1-hr and 24-hr Monitoring	Chung Yeung Festival			
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
					1-hr and 24-hr Monitoring	
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
				1-hr and 24-hr Monitoring		
30-Oct	31-Oct					

Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM3 - Goldfield Building

Monitoring Month : September 2011

Sunda	ıy	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01-Sep	02-Sep	03-Sep
	04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
			Noise Monitoring				
			Noise Monitoring				
	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
		Noise Monitoring	The day following Chinese				
		Noise Monitoning	Mid-Autumn Festival				
	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
						Noise Monitoring	
	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
					Noise Monitoring		

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
		Noise Monitoring	Chung Yeung Festival			
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
	Noise Monitoring					
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
					Noise Monitoring	
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
				Noise Monitoring		
30-Oct	31-Oct					

Гуре of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase			
ir Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and 	All work sites / during construction	
Air Quality	modify method of work if dusty conditions arise. The following watering measures for specific site would be required to	All work sites / during construction	
	control the fugitive dust impacts:	in work sites / during construction	Y
	• watering four times per day within worksites at the Central PTW.		

ENVIRONMENT MANAGEMENT LIMITED

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	 Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual. Screens should be cleaned regularly to remove any accumulated organic debris Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers regularly Frequent sludge withdrawal from tanks is necessary to prevent the production of gases Sludge cake should be transferred to closed containers Sludge containers should be transferred to closed containers 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase
Construction Phase			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; 	All work sites / during construction	V
	Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.		
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Water Quality	Effluent Discharge	All work sites / during construction			
	There is a need to apply to EPD for a discharge licence for				
	discharge of effluent from the construction site under the				
	WPCO. The discharge quality must meet the requirements				
	specified in the discharge licence. If monitoring of the treated				
	effluent quality from the works areas is required during the				
	construction phase of the Project, the monitoring should be				
	carried out in accordance with the WPCO license which is				
	under the ambit of regional office (RO) of EPD. Minimum				
	distances of 100 m should be maintained between the				
	discharge points of construction site effluent and the existing				
	saltwater intakes.				
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	\diamond		
	Contractor must register as a chemical waste producer if				
	chemical wastes would be produced from the construction				
	activities. The Waste Disposal Ordinance (Cap 354) and its				
	subsidiary regulations in particular the Waste Disposal				
	(Chemical Waste) (General) Regulation should be observed				
	and complied with for control of chemical wastes.				
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	\checkmark		
	on hard standings within a bunded area, and sumps and oil				
	interceptors should be provided. Maintenance of vehicles and				
	equipment involving activities with potential for leakage and				
	spillage should only be undertaken within the areas				
	appropriately equipped to control these discharges.				

Type of Impact	Environmental Protection Measures	Location/ Timing	Status									
Water Quality	Disposal of chemical wastes should be carried out in compliance with the											
	Waste Disposal Ordinance. The Code of Practice on the Packaging,	C C										
	Labelling and Storage of Chemical Wastes published under the Waste											
	Disposal Ordinance details the requirements to deal with chemical											
	wastes.											
	General requirements are given as follows:											
	Suitable containers should be used to hold the chemical wastes to											
	avoid leakage or spillage during storage, handling and transport.											
	• Chemical waste containers should be suitably labelled, to notify and											
	warn the personnel who are handling the wastes, to avoid accidents.											
	• Storage area should be selected at a safe location on site and adequate											
	space should be allocated to the storage area.											

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	\checkmark
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below		
	should be adopted where applicable.		
	 The use of less or smaller construction plants may be specified to 		
	reduce the disturbance to the storm water courses or marine environment.		
	• Temporary storage of materials (e.g. equipment, filling materials,		
	chemicals and fuel) and temporary stockpile of construction materials		
	should be located well away from any water courses during carrying out of the construction works.		
	• Stockpiling of construction materials and dusty materials should be		
	covered and located away from any water courses.		
	• Construction debris and spoil should be covered up and/or disposed		
	of as soon as possible to avoid being washed into the nearby water receivers.		
	• Construction activities, which generate large amount of wastewater,		
	should be carried out in a distance away from the waterfront, where		
	practicable.		
	• Proper shoring may need to be erected in order to prevent soil/mud		
	from slipping into the storm culvert or sea		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Operational Phase					
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase		
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase		
Construction Phase					
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	\checkmark		
Waste	 All waste materials should be segregated into categories covering: excavated materials suitable for reuse on-site; excavated materials suitable for public filling facilities; remaining C&D waste for landfill; chemical waste; and general refuse for landfill. 	All work sites / during the construction period	\checkmark		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Recommendations to achieve waste reduction include:	All work sites / during the construction	
	 Sort C&D waste from demolition of existing facilities to recover 	period	
	recyclable portions such as metals;		
	 Segregation and storage of different types of waste in different 		
	containers, skips or stockpiles to enhance reuse or recycling of		
	materials and their proper disposal;		
	• Encourage collection of aluminium cans, PET bottles and paper by		
	providing separate labelled bins to enable these wastes to be		
	segregated from other general refuse generated by the work force;		
	• Any unused chemicals or those with remaining functional capacity		
	shall be recycled; and		
	• Proper storage and site practices to minimise the potential for		
	damage or contamination of construction materials.		1
Waste	Recommendations for good site practices during construction	All work sites / during the construction	N
	activities include:-	period	
	• Nomination of an approved person, such as a site manager, to be		
	responsible for good site practices, arrangements for collection and		
	effective disposal to an appropriate facility, of all wastes generated at		
	the site		
	• Training of site personnel in proper waste management and chemical		
	waste handling proceduresDevelop and provide toolbox talk for on-site sorting of C&D		
	materials to enhance worker's awareness in handling, sorting, reuse		
	and recycling of C&D materials.		
	 Provision of sufficient waste disposal points and regular collection of 		
	waste		
	 Regular cleaning and maintenance programme for drainage systems, 		
	sumps and oil interceptors		
Vaste	Bentonite slurries used in diaphragm wall construction should	All work sites / during the construction	
-	be reconditioned and reused wherever practicable. The	period	
	disposal of residual used bentonite slurry should follow the	1	
	good practice guidelines stated in ProPECC PN 1/94 "Construction Site		
	Drainage".		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	\sim		
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	\checkmark		
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	\checkmark		
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period			

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Waste Construction Phase	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	\checkmark		
Landscape & Visual	 Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	<>		
Operational Phase	•				
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

 $\sqrt{}$ Compliance of Mitigation Measures

<> Compliance of Mitigation but need improvement

x Non-compliance of Mitigation Measures

Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited

NA Not Applicable

Annex E5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM4

				TSP					Wind Speed		
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	*	Sampler	Filter
Date ^[1]	Time	Time		(µg/m ³)	(µg/m ³)	(µg/m ³)	Observations / Remarks	(°C)	(m/s)	ID	ID
06-Sep-11	12:00	13:00	Fine	120	352	500	Construction work in progress	31	<5	9315	1109
	13:02	14:02	Fine	112	352	500	Construction work in progress	31	<5	9315	1121
	14:25	15:25	Fine	193	352	500	Construction work in progress	31	<5	9315	1122
12-Sep-11	8:00	9:00	Sunny	134	352	500	Construction work in progress	29	<5	9315	1124
	9:02	10:02	Sunny	221	352	500	Construction work in progress	29	<5	9315	1125
	10:15	11:15	Sunny	190	352	500	Construction work in progress	29	<5	9315	1126
17-Sep-11	11:50	12:50	Fine	108	352	500	Construction work in progress	29	<5	9315	1128
	12:52	13:52	Fine	168	352	500	Construction work in progress	29	<5	9315	1129
	13:54	14:54	Fine	117	352	500	Construction work in progress	29	<5	9315	1130
23-Sep-11	12:00	13:00	Sunny	138	352	500	Construction work in progress	27	<5	9315	1142
	13:02	14:02	Sunny	137	352	500	Construction work in progress	27	<5	9315	1143
	14:10	15:10	Sunny	124	352	500	Construction work in progress	27	<5	9315	1144
30-Sep-11	8:00	9:00	Cloudy	90	352	500	Construction work in progress	28	<5	9315	1145
	9:02	10:02	Cloudy	83	352	500	Construction work in progress	28	<5	9315	1147
	10:05	11:05	Cloudy	106	352	500	Construction work in progress	28	<5	9315	1149
			Min.	83							
			Max.	221							
			Average	136							

 [1]
 The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011

 *
 Wind Speed data is presented in the Meteorological Data table

Annex E5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM4

Start		Finis	h	Weather	Filter V	Veight (g)	Elapsed Ti	ime Reading	Sampling Time	Flow	Flow Rate (m ³ /min)		TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter
Date ^[1]	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m ³)	(µg/m ³)	(µg/m ³)		ID	ID
06-Sep-11	15:15	07-Sep-11	15:15	Fine	2.8810	3.0522	13310.85	13334.85	24.00	1.22	1.22	1.22	97	211	260	Construction work in progress	9315	1110
12-Sep-11	11:20	13-Sep-11	11:20	Sunny	2.7997	2.9549	13337.85	13361.85	24.00	1.22	1.22	1.22	88	211	260	Construction work in progress	9315	1123
17-Sep-11	14:56	18-Sep-11	14:56	Fine	2.8204	2.9300	13364.85	13388.85	24.00	1.22	1.22	1.22	62	211	260	Construction work in progress	9315	1127
23-Sep-11	15:20	24-Sep-11	15:20	Sunny	2.8546	2.9711	13391.85	13415.85	24.00	1.24	1.24	1.24	65	211	260	Construction work in progress	9315	1141
30-Sep-11	11:15	01-Oct-11	11:15	Cloudy	2.8309	2.9325	13418.85	13442.85	24.00	1.24	1.24	1.24	57	211	260	Construction work in progress	9315	1146
												Min.	57				-	
												Max.	97					
												Average	74					

[1] The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011

Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-15	W
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-12	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	6-24	E
12-09-2011	Sunny	28	68-96	0.6	5-23	E
14-09-2011	Fine	29	58-94	2.7	0-18	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-18	E
18-09-2011	Fine	29	76-91	0.5	6-18	E
20-09-2011	Fine	26	68-85	Trace	0-19	E
22-09-2011	Cloudy	25	63-74	Trace	1-18	NE
23-09-2011	Sunny	26	65-86	0.3	4-16	NE
25-09-2011	Cloudy	25	69-96	4.2	4-22	NE
26-09-2011	Sunny	28	67-86	0.2	5-23	E
27-09-2011	Fine	29	67-89	Trace	0-21	E
28-09-2011	Cloudy	29	58-88	2.5	0-30	NE
29-09-2011	Rainy	26	91-95	30.8	9-48	NE
30-09-2011	Cloudy	28	83-94	2.7	11-38	E

			Т	sing Yi Station		
Date	Weather	Average Air Temperature (℃)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-16	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	30	69-85	0.0	0-15	SE
08-09-2011	Sunny	31	69-87	Trace	0-19	SE
11-09-2011	Cloudy	28	72-96	20.4	3-21	E
12-09-2011	Sunny	29	68-96	0.6	0-28	E
14-09-2011	Fine	31	58-94	2.7	0-24	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-19	E
18-09-2011	Fine	30	76-91	0.5	2-15	E
20-09-2011	Fine	26	68-85	Trace	0-19	NE
22-09-2011	Cloudy	26	63-74	Trace	0-14	N
23-09-2011	Sunny	26	65-86	0.3	0-12	NE
25-09-2011	Cloudy	26	69-96	4.2	2-14	SE
26-09-2011	Sunny	28	67-86	0.2	2-14	SE
27-09-2011	Fine	29	67-89	Trace	0-18	E
28-09-2011	Cloudy	29	58-88	2.5	0-27	SE
29-09-2011	Rainy	27	91-95	30.8	5-49	E
30-09-2011	Cloudy	28	83-94	2.7	10-37	E

		Kai Tak Station							
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction			
02-09-2011	Fine	29	63-84	0.0	0-27	SW			
04-09-2011	Sunny	29	72-91	1.8	-	-			
06-09-2011	Fine	29	69-85	0.0	0-18	SE			
08-09-2011	Sunny	30	69-87	Trace	3-18	E			
11-09-2011	Cloudy	28	72-96	20.4	5-32	E			
12-09-2011	Sunny	28	68-96	0.6	11-29	E			
14-09-2011	Fine	29	58-94	2.7	0-21	E			
16-09-2011	Cloudy	29	69-92	1.0	4-25	E			
17-09-2011	Fine	30	65-90	0.2	0-21	E			
18-09-2011	Fine	29	76-91	0.5	8-26	E			
20-09-2011	Fine	26	68-85	Trace	0-21	E			
22-09-2011	Cloudy	25	63-74	Trace	3-18	N			
23-09-2011	Sunny	26	65-86	0.3	3-18	N			
25-09-2011	Cloudy	25	69-96	4.2	5-23	NE			
26-09-2011	Sunny	28	67-86	0.2	7-28	NE			
27-09-2011	Fine	29	67-89	Trace	3-30	E			
28-09-2011	Cloudy	29	58-88	2.5	0-40	NE			
29-09-2011	Rainy	26	91-95	30.8	10-50	NE			
30-09-2011	Cloudy	28	83-94	2.7	20-53	E			


			Gre	en Island Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-19	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-24	S
08-09-2011	Sunny	30	69-87	Trace	6-27	NE
11-09-2011	Cloudy	28	72-96	20.4	17-38	N
12-09-2011	Sunny	28	68-96	0.6	-	-
14-09-2011	Fine	29	58-94	2.7	7-34	-
16-09-2011	Cloudy	29	69-92	1.0	6-32	-
17-09-2011	Fine	30	65-90	0.2	7-35	-
18-09-2011	Fine	29	76-91	0.5	16-34	-
20-09-2011	Fine	26	68-85	Trace	10-45	-
22-09-2011	Cloudy	25	63-74	Trace	10-31	-
23-09-2011	Sunny	26	65-86	0.3	15-36	-
25-09-2011	Cloudy	25	69-96	4.2	18-43	-
26-09-2011	Sunny	28	67-86	0.2	33-51	-
27-09-2011	Fine	29	67-89	Trace	6-50	-
28-09-2011	Cloudy	29	58-88	2.5	0-70	-
29-09-2011	Rainy	26	91-95	30.8	30-85	-
30-09-2011	Cloudy	28	83-94	2.7	20-60	-

King's Park's data


Data were not available

less than 24 hourly observations per day

1-hr TSP Levels AM4 (A Location within DSD Central PTW)



24-hr TSP Levels AM4 (A Location within DSD Central PTW)



Annex E6 Noise Monitoring Results


Daytime Noise Monitoring Results

Station NM3

Date	Start Time	End Time	Weather	Noise	level (dB(A)), 30 min	Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed	Noise Meter	Calibrator
				Leq	L10	L90	Observed	Observed			(m/s)	Model / ID	Model / ID
06-Sep-11	14:40	15:10	Fine	74.6	75.9	73.1	-	Mainly traffic noise	-	30	0.2	RION- NL31 (S/N	RION - NC73 (S/N
12-Sep-11	10:33	11:03	Sunny	74.8	76.1	72.7	-	Mainly traffic noise	-	30	0.2	00983400) RION- NL31 (S/N 00983400)	10997142) RION - NC73 (S/N 10997142)
23-Sep-11	13:20	13:50	Sunny	74.6	76.0	72.9	-	Mainly traffic noise	-	27	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
30-Sep-11	9:18	9:48	Cloudy	74.7	76.1	73.2	-	Mainly traffic noise	-	28	0.8	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
			Min. Max.	74.6 74.8									

[1]

The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011



Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex E7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
Overall Total	0	0

Annex E7 Cumulative Complaint and Summons/Prosecutions Log


Activity	Activity	Orig	Early	Early	% Comp	2010 2011 2012 2013 2014
	- Contract DC/2007/23	Dur	Start	Finish	Comp	
Central PTW Dro	op Shaft					
	otechnical Instrumentations s/Others(Same note as Piez.)					
CEDS0439	CEDS: Install SS Markers (70 Nos.)	50	210CT09A	11FEB10	60	ICEDS: Install SS Markers (70 Nos.)
CEDS0441 CEDS0445	CEDS: JointSurvey&EstablishBaseline Readings SSM CEDS: Consent Location and Permits	14 30	12FEB10 12FEB10	03MAR10 22MAR10	0	IIICEDS: JointSurvey&EstablishBaseline Readings S\$M IIICEDS: Consent Location and Permits
	CEDS: Install UMP (3 Nos.) Additional	60	23MAR10	02JUN10	0	CEDS: Install UMP (3 Nos.) Additional
	CEDS: EstablishBaseline Readings for UMP CEDS: Review Comment&Approve by WHTCL	14 25	03JUN10 28NOV09A	19JUN10 23JAN10	0	CEDS: EstablishBaseline Readings for UMP CEDS: Review Comment&Approve by WHTCL
CEDS0454 CEDS0456	CEDS: Review Comment&Approve by WHICL CEDS: Instrumentation Installation @ WHT	60	25JAN10	08APR10	0	CEDS: Nevrew Commentation Installation @ WHT
CEDS0458	CEDS: Baseline Establishment @ WHT	28	09APR10	12MAY10	0	CEDS: Baseline Establishment @ WHT
Piezometers(Ne CEDS0397	earbyPTWorPScovered inthisInstalln)	21	20JAN10	12FEB10	0	CEDS: Installation Works of BH843 Piezometer
CEDS0399	CEDS: BH843 Piezometer Baseline Establishment	26	13FEB10	18MAR10	0	ECEDS: BH843 Piezometer Baseline Establishment
CEDS0401 CEDS0403	CEDS: Excav.Permit/TTA/TTM ApplicationforBH946PW CEDS: Installation Works of BH946 Piezometer	24	25SEP09A 13FEB10	08FEB10 12MAR10	30 0	CEDS: Excav.Permit/TTA/TTM ApplicationforBH946PW
CEDS0405	CEDS: BH946 Piezometer Baseline Establishment	26	13MAR10	13APR10	0	EXICEDS: BH946 Piezometer Baseline Establishment
CEDS0407 CEDS0409	CEDS: Excav.Permit/TTA/TTM ApplicationforBH846PW CEDS: Installation Works of BH846 Piezometer	24	28SEP09A 09FEB10	08FEB10 08MAR10	30 0	ICEDS: Excav.Permit/TTA/TTM ApplicationforBH846PW
CEDS0403	CEDS: BH846 Piezometer Baseline Establishment	26	09MAR10	08APR10	0	CEDS: BH846 Plezometer Baseline Establishment
CEDS0415	CEDS: Installation Works of BH844 Piezometer	21	09MAR10	01APR10	0	CEDS: Installation Works of BH844 Piezometer
CEDS0417 CEDS0419	CEDS: BH844 Piezometer Baseline Establishment CEDS: Excav.Permit/TTA/TTM ApplicationforBH847PW	26 24	02APR10 28SEP09A	04MAY10 06FEB10	35	ICEDS: Excav.Permit/TTA/TTM ApplicationforBH847PW
CEDS0421	CEDS: Installation Works of BH847 Piezometer	21	02APR10	27APR10	0	CEDS: Installation Works of BH847 Piezometer
CEDS0423 Electrical & Mec	CEDS: BH847 Piezometer Baseline Establishment thanical Installations	26	28APR10	28MAY10	0	
		17			1	
	CEDS: LV Application to HKEC CEDS: Installation Works for LV Application	6 60	04FEB10* 11FEB10	10FEB10 26APR10	0	ICEDS: LV Application to HKEC
CEDS0610	CEDS: LV Connection & Power On	4	27APR10	30APR10	0	ICEDS: LV Connection & Power On
Marine Dumping	Permit					
CEDS0390	CEDS: Request for Disposal Site&Get Permit	24	06JAN10A	02FEB10	50	ICEDS: Request for Disposal Site&Get Permit
Diaphragm Wall						
CEDS0205C	CEDS: Pretrenching Stage 1	14	09JAN10A	22JAN10	79	CEDS: Pretrenching Stage 1
CEDS0205E	CEDS: Preboring by Casing Installation Stage 2	45	23JAN10	19MAR10	0	CEDS: Preboring by Casing Installation Stage 2
CEDS0210 CEDS0215	CEDS: Pre-Treatment of Ground CEDS: Guide Wall Construction	31 12	20JAN10 06FEB10	27FEB10 23FEB10	0	CEDS: Pre-Treatment of Ground
	CEDS: Guide Wall Construction CEDS: Set Up of Bentonite Yard	9	24FEB10	05MAR10	0	ICEDS: Set Up of Bentonite Yard
CEDS0252	CEDS: Excavate 1st Panel to Formation Level	15	06MAR10	23MAR10	0	CEDS: Excavate 1st Panel to Formation Level
CEDS0253 CEDS0254	CEDS: 1st Panel Desanding & Preparation Works CEDS: 1st Panel Rebar Cage Installation	4	24MAR10 29MAR10	27MAR10 03APR10	0	ICEDS: 1st Panel Rebar Cage Installation
CEDS0256	CEDS: 1st Panel Concreting Works	1	06APR10	06APR10	0	CEDS: 1st Panel Concreting Works
CEDS0257 CEDS0259	CEDS: Excavate 2nd Panel to Formation Level CEDS: 2nd Panel Desanding & Preparation Works	12	07APR10 21APR10	20APR10 23APR10	0	CEDS: Excavate 2nd Panel to Formation Level
CEDS0261	CEDS: 2nd Panel Rebar Cage Installation	5	24APR10	29APR10	0	CEDS: 2nd Panel Rebar Cage Installation
CEDS0263 CEDS0265	CEDS: 2nd Panel Concreting Works CEDS: Excavate 3rd Panel to Formation Level	1	30APR10 03MAY10	30APR10 15MAY10	0	CEDS: 2nd Panel Concreting Works CEDS: Excavate 3rd Panel to Formation Level
	CEDS: 3rd Panel Desanding & Preparation Works	3	17MAY10	19MAY10	0	ICEDS: 3rd Panel Desanding & Preparation Works
	CEDS: 3rd Panel Rebar Cage Installation	5	20MAY10	25MAY10	0	ICEDS: 3rd Panel Rebar Cage Installation CEDS: 3rd Panel Concreting Works
CEDS0271 CEDS0273	CEDS: 3rd Panel Concreting Works CEDS: Excavate 4th Panel to Formation Level	12	26MAY10 27MAY10	26MAY10 09JUN10	0	CEDS: Excavate 4th Panel to Formation Level
	CEDS: Grouting Works Phase 1	51	04JUN10	04AUG10	0	CEDS: Grouting Works Phase 1
	CEDS: 4th Panel Desanding & Preparation Works CEDS: 4th Panel Rebar Cage Installation	3	10JUN10 14JUN10	12JUN10 19JUN10	0	ICEDS: 4th Panel Desanding & Preparation Works CEDS: 4th Panel Rebar Cage Installation
CEDS0279	CEDS: 4th Panel Concreting Works	1	21JUN10	21JUN10	0	ICEDS: 4th Panel Concreting Works
	CEDS: Excavate 5th Panel to Formation Level CEDS: 5th Panel Desanding & Preparation Works	12	22JUN10 07JUL10	06JUL10 09JUL10	0	CEDS: Excavate 5th Panel to Formation Level
	CEDS: 5th Panel Rebar Cage Installation	5	10JUL10	15JUL10	0	ICEDS: 5th Panel Rebar Cage Installation
CEDS0287 CEDS0289	CEDS: 5th Panel Concreting Works CEDS: Excavate 6th Panel to Formation Level	1	16JUL10 17JUL10	16JUL10 30JUL10	0	CEDS: 5th Panel Concreting Works CEDS: Excavate 6th Panel to Formation Level
market instantion was and they bear to be	CEDS: 6th Panel Desanding & Preparation Works	3	31JUL10	03AUG10	0	ICEDS: 6th Panel Desanding & Preparation Works
and the second sec	CEDS: Grouting Works Phase 2	34 5	05AUG10	13SEP10	0	CEDS: Grouting Works Phase 2 CEDS: 6th Panel Rebar Cage Installation
-	CEDS: 6th Panel Rebar Cage Installation CEDS: 6th Panel Concreting Works	5	04AUG10 10AUG10	09AUG10 10AUG10	0	CEDS: 6th Panel Concreting Works
CEDS0297	CEDS: Excavate 7th Panel to Formation Level	12	11AUG10	24AUG10	0	CEDS: Excavate 7th Panel to Formation Level
CEDS0299 CEDS0301	CEDS: 7th Panel Desanding & Preparation Works CEDS: 7th Panel Rebar Cage Installation	3	25AUG10 28AUG10	27AUG10 02SEP10	0	ICEDS: 7th Panel Desanding & Preparation Works ICEDS: 7th Panel Rebar Cage Installation
CEDS0303	CEDS: 7th Panel Concreting Works	1	03SEP10	03SEP10	0	CEDS: 7th Panel Concreting Works
	CEDS: Install Temp Steel Casing CEDS: Grouting for Temp Casing	28 19	14SEP10 20OCT10	19OCT10 10NOV10	0	CEDS: Install Temp Steel Casing
CEDS0307	CEDS: Install Dewatering Wells for Pump-test	12	02NOV10	15NOV10	0	CEDS: Install Dewatering Wells for Pump-test
CEDS0310 CEDS0320	CEDS: Pumping Test CEDS: Sumission of Pumping Test Report	6	16NOV10 23NOV10	22NOV10 29NOV10	0	ICEDS: Pumping Test ICEDS: Sumission of Pumping Test Report
	CEDS: Demobilization for D'wall	6	23NOV10 23NOV10	29NOV10	0	ICEDS: Demobilization for D'wall
Shaft Excavation	n		N.			
CEDS0400	CDS: Construct Capping Beam & Shaft Collar	12	22NOV10	04DEC10	0	CpS: Construct Capping Beam & Shaft Collar
CEDS0410	CDS: Excavate Soil & Ring Beams (24.93m)	11	06DEC10	17DEC10	0	CDS: Excavate Soil & Ring Beams (24.93m)
	CDS: Construct Levelling Pad CDS: Pre-excavation Grout for Raise Bore	6 90	18DEC10 27DEC10	24DEC10 15APR11	0	CDS: Construct Levelling Pad
CEDS0440	CDS: In-fill Concrete for Pilot Hole	12	16APR11	29APR11	0	CDS: In-fill Concrete for Pilot Hole
and the second se	CDS: Compl Excav. to Rockhead at CTL DS(KD-C) CDS: Compl D'wall, Soil Excav&Clear Area(KD-03)	0		17DEC10 17DEC10	0	CDS: Compl Excav. to Rockhead at CTL DS(KD-C) CDS: Compl D'wall, Soil Excav&Clear Area(KD-03)
Raised Boring		, v				
		-	00100	00100	-	
CEDS0700 CEDS0710	CDS: Rig Up Hole 1 CDS: Pilot Drill 100 mtrs	5	03APR12 10APR12	09APR12 25APR12	0	CDS: Rig Up Hole 1 CDS: Pilot Drill 100 mtrs
CEDS0720	CDS: Attach reamer and Collar	3	26APR12	28APR12	0	ICDS: Attach reamer and Collar
CEDS0730 CEDS0740	CDS: Ream 100 metres @ 2.8 mtr dia CDS: Lower Reamer and Remove	27	30APR12 01JUN12	31MAY12 04JUN12	0	CDS: Ream 100 metres @ 2.8 mtr dia ICDS: Lower Reamer and Remove
				0-00INTZ	0	
rt Date sh Date	31JUL09 15JAN15 Progress B	WPU		Area Treat	ment Sch	Sheet 1 of 2 heme Stage 2A Date Revision Checkec Approve
a Date Date	20JAN10 Progress B 01FEB10 09:59 Critical Act	ivity	Contract No	. DC/2007/2	3 - Consi	truction of Sewage
			Sonveyance		point to gramme	Stonecutters Island
© Primavera S	Systems Inc		Annex E8 C	constructior	n Progran	mme for the Project
@ Fillinavera S	cysterio, inc.					


Activity	Activity	Orig	Early	Early	%		2010	2011	2012 2013 2014
ID	Description	Dur	Start	Finish	Comp				
CEDS0750	CDS: De Rig Raise borer and Re rig Hole 2	5	05JUN12	09JUN12	0				CDS: De Rig Raise borer and Re rig Hole 2
CEDS0760	CDS: Pilot Drill 100 mtrs	14	11JUN12	27JUN12	0		3 121 13 121	방송병원원원	CDS: Pilot Drill 100 mtrs
CEDS0770	CDS: Attach Reamer and collar same	3	28JUN12	30JUN12	0	111	3 124 13 121	이 이 이 이 이 이	CDS: Attach Reamer and collar same
CEDS0780	CDS: Ream 100 metres @ 2.8 mtr dia	27	03JUL12	02AUG12	0		김 만난 번 만난 -		CDS: Ream 100 metres @ 2.8 mtr dia
CEDS0790	CDS: De Rig Raise Borer & Remove Reamr	3	03AUG12	06AUG12	0		1111111		CDS: De Rig Raise Borer & Remove Reamr
Lower Shaft Co	onstruction					111			
							3 121 13 121	N 1 N N 1 N 1	
CEDS0835	CDS: Blinding Layer & Concrete Base for LS	6	07AUG12	13AUG12	0		3 121 13 121		CDS: Blinding Layer & Concrete Base for LS
CEDS0840	CDS: Back shunt concreting	18	14AUG12	03SEP12	0		3 194 19 19 1		CDS: Back shunt concreting
CEDS0875	CDS: Construct Vert Shaft to Tunnel Invert	6	04SEP12	10SEP12	0		2 194 19 19 1	이 이 이 이 이 이	CDS: Construct Vert Shaft to Tunnel Invert
CEDS0895	CDS: Install System Form for LS	6	11SEP12	17SEP12	0		2 10 1 10 10	방 1 번 1 번 1 번 1	CDS: Install System Form for LS
CEDS0935	CDS: Construct Transition & Vert Shaft	9	18SEP12	27SEP12	0		2 10 1 12 10 L	이 이 안 이 안 이 ?	CDS: Construct Transition & Vert Shaft
CEDS0955	CDS: Construct lower-shaft -153.5 to -22mPD	78	28SEP12	02JAN13	0		101010	안 안 안 안 안 안 !	CDS: Construct lower-shaft -153.5 to -22mPD
CEDS0960	CDS: Remove system formwork and tidy up area	6	03JAN13	09JAN13	0	111	111111111	na a na isi a isi a	CDS: Remove system formwork and tidy up area
Upper Shaft Co	onstruction					111	101610		
CEDS1015	CDS: Blinding Layer & Base Slab for US	9	10JAN13	19JAN13	0				CDS: Blinding Layer & Base Slab for US
CEDS1045	CDS: Temp Platform & Construct Conical Surface	6	21JAN13	26JAN13	0				CDS: Temp Platform & Construct Conical Surface
CEDS1050	CDS: Assembly of kicker formwork	12	14JAN13	26JAN13	0				CDS: Assembly of kicker formwork
CEDS1085	CDS: Construct Kicker	9	28JAN13	06FEB13	0		10160		CDS: Construct Kicker
CEDS1090	CDS: Set up system formwork for upper shaft	16	28JAN13	18FEB13	0		9 10 1 16 10 L		CDS: Set up system formwork for upper shaft
CEDS1145	CDS: Construct Upper Shaft	72	19FEB13	15MAY13	0				CDS: Construct Upper Shaft
CEDS1265	CDS: Fabricate & Install S/S Vortex Drop Pipe	12	09MAY13	22MAY13	0	100	9.004.010		CDS: Fabricate & Install S/S Vortex Drop Pipe
CEDS1305	CDS: Construct Overflow Weir	6	23MAY13	29MAY13	0	1000	1.11.11.11		CDS: Construct Overflow Weir
CEDS1315	CDS: Clear Area & Install Multi-Part Cover	3	30MAY13	01JUN13	0	111	1011010		CDS: Clear Area & Install Multi-Part Cover
Scum Remova	I Chamber					101.1	10111110		
							3 60 6 60 F		THE REPERT OF THE PERTITE
CEDS1463	CEDS: Sheet Piling, Excavation & ELS Works	24	16APR13	15MAY13	0		9.004.610		CEDS: Sheet Piling, Excavation & ELS Works
CEDS1465	CDS: Excavation for Chamber & Channel	9	16MAY13	25MAY13	0	1.1.1	9 10 1 10 10 L		CDS: Excavation for Chamber & Channel
CEDS1505	CDS: Blinding Layer & Base Slab of SRC	9	27MAY13	05JUN13	0	1.1			CDS: Blinding Layer & Base Slab of SRC
CEDS1545	CDS: Construct Wall of SRC	9	06JUN13	17JUN13	0	111	1011010		CDS: Construct Wall of SRC
CEDS1565	CDS: Waterproof & Install Multi-Part Cover	6	18JUN13	24JUN13	0	1.1	9.004.0010		CDS: Waterproof & Install Multi-Part Cover
CEDS1570	CDS: Backfill to Scum Removal Chamber	3	25JUN13	27JUN13	0	111	9 10 1 10 10		CDS: Backfill to Scum Removal Chamber
Connection Ch	nannel					P. F. S	1.011.01.00	11 I FT 151 I FT 1	
							9 10 1 10 10 L		TRUE FINE THE THE PERCENCE
CEDS1375	CDS: Blinding Layer & Base Slab of CC	9	27MAY13	05JUN13	0		9.004.61.0		CDS: Blinding Layer & Base Slab of CC
CEDS1435	CDS: Construct Wall of CC	12	06JUN13	20JUN13	0	1.1.1	101616		CDS: Construct Wall of CC
CEDS1455	CDS: Waterproof & Install Multi-Part Cover	6	24JUN13	29JUN13	0	1000	101010		CDS: Waterproof & Install Multi-Part Cover
CEDS1460	CDS: Backfill to Connection Channel	3	02JUL13	04JUL13	0	111			CDS: Backfill to Connection Channel
Miscellaneous	Works					P. C. L	1.101.101.101		
CEDS2010	CDS: Install E&M Services	18	05JUL13	25JUL13	0	111			CDS: Install E&M Services
CEDS2020	CDS: Reinstatement & Clear DS Area	12	26JUL13	08AUG13	0	1.1			CDS: Reinstatement & Clear DS Area
CEDS2025	CDS: Complete All Works at CTL DS (KD-09)	0		08AUG13	0	1.1			CDS: Complete All Works at CTL DS (KD-09)
CEDS2030	CDS: Landsacping & Planting Works	60	09AUG13*	07OCT13	0	1.1			CDS: Landsacping & Planting Work
CEDS2040	CDS: Period of Establishment Works	360	08OCT13	02OCT14	0		1 11 12 13		CDS: Period of Establishment Works
CEDS2050	CDS: End of Establishment Period	0		02OCT14	0	13.5	왜 많아. 많이 많이 그		CDS: End of Establishment Period



Annex F

Sai Ying Pun Junction Shaft





Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule *

AM5 - Western Wholesale Food Market Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
	A harved OA ha Maaila da a				A harrisol OA ha Maribailan	
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
•		•	•			
		The day following Chinese				
		Mid-Autumn Festival		1-hr and 24-hr Monitoring		
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
•		•	•	· · ·		•
			1-hr and 24-hr Monitoring			
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
20 00p	20.000	27 000	20 000	20 000	50 Ocp	
		1-hr and 24-hr Monitoring				

* Prepared by Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
	1-hr and 24-hr Monitoring		Chung Yeung Festival		1-hr and 24-hr Monitoring	
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
				1-hr and 24-hr Monitoring		
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
			1-hr and 24-hr Monitoring			
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
		1-hr and 24-hr Monitoring				
30-Oct	31-Oct					
	1-hr and 24-hr Monitoring					

Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM4 - Block A, Kwan Yick Building Phase III

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
04-Sep	05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
		Naina Manitaring				
Noise Monitoring (during daytime of sundays/		Noise Monitoring				
(during daytime of surroays/						
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
		The day following Chinese				
	Noise Monitoring	Mid-Autumn Festival	Noise Monitoring			
			(night time)			
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
Noise Monitoring						
(during daytime of sundays/ public holidays)					Noise Monitoring	
public riolidays)						
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
		Noise Monitoring				
		(night time)		Noise Monitoring		

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring	Chung Yeung Festival			
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
	Noise Monitoring	Noise Monitoring (night time)				
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
Noise Monitoring (during daytime of sundays/ public holidays)					Noise Monitoring	
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
		Noise Monitoring (night time)		Noise Monitoring		
30-Oct	31-Oct					
Noise Monitoring (during daytime of sundays/ public holidays)						

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase			
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	The following watering measures for specific site would be required to control the fugitive dust impacts:	All work sites / during construction	\checkmark
	• watering twice per day within the worksites at Fung Mat Road Site;		
	 the barging points should be continuous watering throughout the whole unloading process. 		
Operational Phase			
Air Quality	Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.	All work sites / during construction	NA. Measures not required until commencement of operational phase
	 Screens should be cleaned regularly to remove any accumulated organic debris 		
	• Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit		
	• Grit and screened materials should be transferred to closed containers to minimize odour escape		
	 Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics 		
	 Skim and remove floating solids and grease from primary clarifiers regularly 		
	 Frequent sludge withdrawal from tanks is necessary to prevent the production of gases 		
	 Sludge cake should be transferred to closed containers 		
	 Sludge containers should be flushed with water regularly 		
Air Quality	Commissioning tests for all deodorization system should be	All PTW and SCISTW/ during	NA. Measures not required
	included in the Design and Construction Contract Document.	operational phase	until commencement of operational phase
Construction Phase			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; 	All work sites / during construction	V
	Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.		
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum		
	distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing		
	saltwater intakes.		
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction	
	Waste Disposal Ordinance. The Code of Practice on the Packaging,	Ŭ	
	Labelling and Storage of Chemical Wastes published under the Waste		
	Disposal Ordinance details the requirements to deal with chemical		
	wastes.		
	General requirements are given as follows:		
	• Suitable containers should be used to hold the chemical wastes to		
	avoid leakage or spillage during storage, handling and transport.		
	• Chemical waste containers should be suitably labelled, to notify and		
	warn the personnel who are handling the wastes, to avoid accidents.		
	• Storage area should be selected at a safe location on site and adequate		
	space should be allocated to the storage area.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	\checkmark
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below		
	should be adopted where applicable.		
	 The use of less or smaller construction plants may be specified to 		
	reduce the disturbance to the storm water courses or marine environment.		
	• Temporary storage of materials (e.g. equipment, filling materials,		
	chemicals and fuel) and temporary stockpile of construction materials		
	should be located well away from any water courses during carrying		
	out of the construction works.		
	• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.		
	• Construction debris and spoil should be covered up and/or disposed		
	of as soon as possible to avoid being washed into the nearby water receivers.		
	• Construction activities, which generate large amount of wastewater,		
	should be carried out in a distance away from the waterfront, where		
	practicable.		
	• Proper shoring may need to be erected in order to prevent soil/mud		
	from slipping into the storm culvert or sea		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Phase		¥	
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Construction Phase			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	\checkmark
Waste	 All waste materials should be segregated into categories covering: excavated materials suitable for reuse on-site; excavated materials suitable for public filling facilities; remaining C&D waste for landfill; chemical waste; and general refuse for landfill. 	All work sites / during the construction period	\checkmark

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Recommendations to achieve waste reduction include:	All work sites / during the construction	
	• Sort C&D waste from demolition of existing facilities to recover	period	
	recyclable portions such as metals;		
	• Segregation and storage of different types of waste in different		
	containers, skips or stockpiles to enhance reuse or recycling of		
	materials and their proper disposal;		
	• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be		
	segregated from other general refuse generated by the work force;		
	 Any unused chemicals or those with remaining functional capacity 		
	shall be recycled; and		
	 Proper storage and site practices to minimise the potential for 		
	damage or contamination of construction materials.		
Waste	Recommendations for good site practices during construction	All work sites / during the construction	\diamond
	activities include:-	period	
	• Nomination of an approved person, such as a site manager, to be	-	
	responsible for good site practices, arrangements for collection and		
	effective disposal to an appropriate facility, of all wastes generated at		
	the site		
	• Training of site personnel in proper waste management and chemical		
	waste handling procedures		
	• Develop and provide toolbox talk for on-site sorting of C&D		
	materials to enhance worker's awareness in handling, sorting, reuse		
	and recycling of C&D materials.Provision of sufficient waste disposal points and regular collection of		
	 Provision of sufficient waste disposal points and regular collection of waste 		
	 Regular cleaning and maintenance programme for drainage systems, 		
	sumps and oil interceptors		
Naste	Bentonite slurries used in diaphragm wall construction should	All work sites / during the construction	
	be reconditioned and reused wherever practicable. The	period	
	disposal of residual used bentonite slurry should follow the	•	
	good practice guidelines stated in ProPECC PN 1/94 "Construction Site		
	Drainage".		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	\checkmark
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	\checkmark
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	\checkmark
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	\checkmark
Construction Phase			
Landscape & Visual	 Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	N
Operational Phase	•		
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

 $\sqrt{}$ Compliance of Mitigation Measures

<> Compliance of Mitigation but need improvement

x Non-compliance of Mitigation Measures

Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited

NA Not Applicable

Annex F5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM5

*

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Site Conditions / Observations / Remarks	Temperature (℃)	Wind Speed * (m/s)	Sampler ID	Filter ID
05-09-11	8:00	9:00	Sunny	265	331.9	500	Loading activities, operation of excavator and mud out	29.2		Western Wholesale Food Market	733
05-09-11	15:10	16:10	Sunny	80	331.9	500	Loading activities, operation of excavator and mud out	29.2		Western Wholesale Food Market	734
05-09-11	16:18	17:18	Sunny	83	331.9	500	Loading activities, operation of excavator and mud out	29.2		Western Wholesale Food Market	735
09-09-11	8:00	9:00	Sunny	216	331.9	500	Loading activities, operation of excavator and mud out	29.6	<5	Western Wholesale Food Market	740
09-09-11	9:40	10:40	Sunny	138	331.9	500	Loading activities, operation of excavator and mud out	29.6		Western Wholesale Food Market	741
09-09-11	10:50	11:50	Sunny	87	331.9	500	Loading activities, operation of excavator and mud out	29.6	<5	Western Wholesale Food Market	742
15-09-11	8:00	9:00	Fine	142	331.9	500	Loading activities	28.3	<5	Western Wholesale Food Market	747
15-09-11	9:40	10:40	Fine	79	331.9	500	Loading activities	28.3		Western Wholesale Food Market	748
15-09-11	10:50	11:50	Fine	60	331.9	500	Loading activities	28.3		Western Wholesale Food Market	749
21-09-11	8:00	9:00	Fine	185	331.9	500	Loading activities, contraction of noise encloseure sub structure	25.8		Western Wholesale Food Market	754
21-09-11	9:45	10:45	Fine	235	331.9	500	Loading activities, contraction of noise encloseure sub structure	25.8	<5	Western Wholesale Food Market	755
21-09-11	10:55	11:55	Fine	107	331.9	500	Loading activities, contraction of noise encloseure sub structure	25.8		Western Wholesale Food Market	756
27-09-11	8:00	9:00	Cloudy	177	331.9	500	Loading activities, contraction of noise encloseure sub structure	27.9		Western Wholesale Food Market	763
27-09-11	9:45	10:45	Cloudy	96	331.9	500	Loading activities, contraction of noise encloseure sub structure	27.9		Western Wholesale Food Market	760
27-09-11	10:55	11:55	Cloudy	140	331.9	500	Loading activities, contraction of noise encloseure sub structure	27.9		Western Wholesale Food Market	761
			Min.	60							

Max. 265 Average 139

Wind Speed data is presented in the Meteorological Data table


Annex F5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results


Station AM5

Start		Finis	h	Weather	Filtor \	Veight (g)	Elansed T	ime Reading	Sampling Time	Flow	v Rate (m	³ /min)	TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter
Date	Time	-	Time	Weather	Initial	Final	Initial	Final	(hrs)	Initial		Average					ID	ID
05-Sep-11	11:10	06-Sep-11	11:10	Sunny	2.703	2.88	2870.86	2894.86	24.00	1.0367	1.0367	1.0367	119	188.5	260	Loading activities, operation of excavator and mud out	Western Wholesale Food Market	736
09-Sep-11	11:10	10-Sep-11	11:10	Sunny	2.7969	2.9411	2897.85	2921.85	24.00	1.0372	1.0372	1.0372	97	188.5	260	Loading activities, operation of excavator and mud out	Western Wholesale Food Market	743
15-Sep-11	11:10	16-Sep-11	11:10	Fine	2.7905	2.8898	2924.89	2948.89	24.00	1.0376	1.0376	1.0376	66	188.5	260	Loading activities, operation of excavator and mud out	Western Wholesale Food Market	750
21-Sep-11	11:10	22-Sep-11	11:10	Fine	2.7631	2.9723	2951.87	2975.87	24.00	1.0703	1.0703	1.0703	136	188.5	260	Loading activities, contraction of noise encloseure sub structure		757
27-Sep-11	11:10	28-Sep-11	11:10	Cloudy	2.7631	2.9441	2978.87	3002.87	24.00	1.0386	1.0386	1.0386	121	188.5	260	Loading activities, contraction of noise encloseure sub structure		764
												Min.	66					
												Max.	136					
												Average	108					

1-hr TSP Levels AM5 (AFCD Western Wholesale Food Market)



24-hr TSP Levels AM5 (AFCD Western Wholesale Food Market)



Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-15	W
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-12	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	6-24	E
12-09-2011	Sunny	28	68-96	0.6	5-23	E
14-09-2011	Fine	29	58-94	2.7	0-18	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-18	E
18-09-2011	Fine	29	76-91	0.5	6-18	E
20-09-2011	Fine	26	68-85	Trace	0-19	E
22-09-2011	Cloudy	25	63-74	Trace	1-18	NE
23-09-2011	Sunny	26	65-86	0.3	4-16	NE
25-09-2011	Cloudy	25	69-96	4.2	4-22	NE
26-09-2011	Sunny	28	67-86	0.2	5-23	E
27-09-2011	Fine	29	67-89	Trace	0-21	E
28-09-2011	Cloudy	29	58-88	2.5	0-30	NE
29-09-2011	Rainy	26	91-95	30.8	9-48	NE
30-09-2011	Cloudy	28	83-94	2.7	11-38	E

			Т	sing Yi Station		
Date	Weather	Average Air Temperature (℃)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-16	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	30	69-85	0.0	0-15	SE
08-09-2011	Sunny	31	69-87	Trace	0-19	SE
11-09-2011	Cloudy	28	72-96	20.4	3-21	E
12-09-2011	Sunny	29	68-96	0.6	0-28	E
14-09-2011	Fine	31	58-94	2.7	0-24	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-19	E
18-09-2011	Fine	30	76-91	0.5	2-15	E
20-09-2011	Fine	26	68-85	Trace	0-19	NE
22-09-2011	Cloudy	26	63-74	Trace	0-14	N
23-09-2011	Sunny	26	65-86	0.3	0-12	NE
25-09-2011	Cloudy	26	69-96	4.2	2-14	SE
26-09-2011	Sunny	28	67-86	0.2	2-14	SE
27-09-2011	Fine	29	67-89	Trace	0-18	E
28-09-2011	Cloudy	29	58-88	2.5	0-27	SE
29-09-2011	Rainy	27	91-95	30.8	5-49	E
30-09-2011	Cloudy	28	83-94	2.7	10-37	E

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-27	SW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-18	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	5-32	E
12-09-2011	Sunny	28	68-96	0.6	11-29	E
14-09-2011	Fine	29	58-94	2.7	0-21	E
16-09-2011	Cloudy	29	69-92	1.0	4-25	E
17-09-2011	Fine	30	65-90	0.2	0-21	E
18-09-2011	Fine	29	76-91	0.5	8-26	E
20-09-2011	Fine	26	68-85	Trace	0-21	E
22-09-2011	Cloudy	25	63-74	Trace	3-18	N
23-09-2011	Sunny	26	65-86	0.3	3-18	N
25-09-2011	Cloudy	25	69-96	4.2	5-23	NE
26-09-2011	Sunny	28	67-86	0.2	7-28	NE
27-09-2011	Fine	29	67-89	Trace	3-30	E
28-09-2011	Cloudy	29	58-88	2.5	0-40	NE
29-09-2011	Rainy	26	91-95	30.8	10-50	NE
30-09-2011	Cloudy	28	83-94	2.7	20-53	E

			Gre	en Island Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-19	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-24	S
08-09-2011	Sunny	30	69-87	Trace	6-27	NE
11-09-2011	Cloudy	28	72-96	20.4	17-38	N
12-09-2011	Sunny	28	68-96	0.6	-	-
14-09-2011	Fine	29	58-94	2.7	7-34	-
16-09-2011	Cloudy	29	69-92	1.0	6-32	-
17-09-2011	Fine	30	65-90	0.2	7-35	-
18-09-2011	Fine	29	76-91	0.5	16-34	-
20-09-2011	Fine	26	68-85	Trace	10-45	-
22-09-2011	Cloudy	25	63-74	Trace	10-31	-
23-09-2011	Sunny	26	65-86	0.3	15-36	-
25-09-2011	Cloudy	25	69-96	4.2	18-43	-
26-09-2011	Sunny	28	67-86	0.2	33-51	-
27-09-2011	Fine	29	67-89	Trace	6-50	-
28-09-2011	Cloudy	29	58-88	2.5	0-70	-
29-09-2011	Rainy	26	91-95	30.8	30-85	-
30-09-2011	Cloudy	28	83-94	2.7	20-60	-

King's Park's data

Data were not available

less than 24 hourly observations per day

Annex F6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM4

Date	Start Time	End Time	Weather	Noise	level (dB(A)), 30 min	Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed	Noise Meter	Calibrator
				Leq	L10	L90	Observed	Observed			(m/s)	Model / ID	Model / ID
06-Sep-11	13:28	13:58	Fine	67.9	69.3	66.3	No outdoor construction	Traffic Noise	-	32	0.2	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
12-Sep-11	9:25	9:55	Sunny	69.6	70.8	68.4	Excavation work	Traffic Noise	-	30	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
23-Sep-11	14:30	15:00	Sunny	68.6	69.9	67.2	No outdoor construction	Traffic Noise	-	27	0.3	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
30-Sep-11	10:25	10:55	Cloudy	68.5	70.0	66.4	Excavation and lifting	Traffic Noise	-	28	0.8	RION- NL31 (S/N 00983400)	RION - NC73 (S/N 10997142)
			Min.	67.9									
			Max.	69.6									

[1]

The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011


Annex F6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results^[1]

Station NM4

Date	Start Time	End Time	Weather	Noise	level (dB(A)), 5 min	Major Construction	Other Noise	Remarks	Temp. (℃)	Wind	Noise Meter	Calibrator
Dale	Start Time		weather	Leq	L10	L90	Noise Source(s)	Source(s)	nemarks	Temp. (C)	Speed (m/s)	Model / ID	Model / ID
04-Sep-11	9:22	9:27	Sunny	62.6	64.4	60.7			-				
	9:27	9:32	Sunny	63.7	64.9	61.4	No outdoor construction	Mainly traffic noise	-	32	0.2	RION- NL31	RION - NC73
	9:32	9:37	Sunny	63.5	65.4	61.6	noise	Mainly trainc hoise	-	32	0.2	(S/N 00983400)	(S/N 10997142)
	9:22	9:37	Sunny	63.3	64.9	61.3			-			00903400)	10337142)
15-Sep-11	0:40	0:45	Fine	64.2	66.2	61.0			-				
	0:45	0:50	Fine	63.7	65.2	61.3	No outdoor construction	Mainly traffic noise	-	31	0.2	RION- NL31 (S/N	RION - NC73
	0:50	0:55	Fine	63.4	66.3	60.9	noise	Mainly trainc hoise	-	31	0.2	00983400)	(S/N 10997142)
	0:40	0:55	Fine	63.8	65.9	61.1			-	1		00903400)	10337142)
18-Sep-11	11:37	11:42	Fine	64.6	66.0	62.0			-				
	11:42	11:47	Fine	64.4	66.1	62.1	No outdoor construction	Mainly traffic noise	-	29	0.3	RION- NL31 (S/N	RION - NC73
	11:47	11:52	Fine	64.1	65.8	62.0	noise	Mainly trainc hoise	-	29	0.5	00983400)	(S/N 10997142)
	11:37	11:52	Fine	64.4	66.0	62.0			-			00303400)	10007142)
28-Sep-11	0:44	0:49	Fine	63.1	64.8	61.1			-				
	0:49	0:54	Fine	62.1	63.9	60.1	No outdoor construction	Mainly traffic noise	-	29	0.5	RION- NL31 (S/N	RION - NC73 (S/N
	0:54	0:59	Fine	62.2	63.7	60.3	noise	Mainly traine hoise	-	29	0.5	00983400)	10997142)
	0:44	0:59	Fine	62.5	64.2	60.5			-			00000400)	10397 142)
			Min.	62.1									
			Max.	64.6									

[1] The monitoring data on 15 and 28 September morning are for the restricted hour of previous day (14 and 27 September respectively)



Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	1	0
March 2010	0	0
April 2010	1	0
May 2010	2	0
June 2010	0	0
July 2010	1	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex F7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
Overall Total	5	0

Annex F7 Cumulative Complaint and Summons/Prosecutions Log

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010 2011 2012 2013 2014
	A - Contract DC/2007/23					
Sai Ying Pun J Preliminaries V	unction/Production Shaft Vorks					
SYJS10115 SYJS10120	SYJS: Construct/Install Blast Protection SYJS: Site Inspection from Mines	2	30APR11 04MAY11	03MAY11 04MAY11	0	SYJS: Construct/Install Blast Protection SYJS: Site Inspection Mines
SYJS10125	SYJS: Issue Blasting Permit	1	05MAY11	05MAY11	0	SYJS: Issue Blasting Permit
	eotechnical Instrumentations 's/Others(Same note as Piez.)					
SYJS0617	SYJS: Install SS Markers (44 Nos.)	50	240CT09A	06FEB10	68	ISYJS: Install SS Markers (44 Nos.)
SYJS0619 SYJS0621	SYJS: JointSurvey&EstablishBaseline Readings SSM SYJS: Install UMP (3 Nos.)	14 75	08FEB10 01SEP09A	26FEB10 08FEB10	0 78	SYJS: JointSurvey&EstablishBaseline Readings SSM SYJS: Install UMP (3 Nos.)
SYJS0623	SYJS: JointSurvey&EstablishBaseline Readings UMP	14	09FEB10	27FEB10	0	SYJS: JointSurvey&EstablishBaseline Readings UMP
SYJS0625 SYJS0627	SYJS: Consent Location and Permits SYJS: Install UMP (3 Nos.) Additional	30 50	18FEB10 25MAR10	24MAR10 24MAY10	0	SYJS: Consent Location and Permits
SYJS0629	SYJS: EstablishBaseline Readings for UMP	14	25MAR10	09JUN10	0	SYJS: EstablishBaseline Readings for UMP
	NearbyPTWorPScovered inthisInstalln)			0055040		SYJS: Installation Works of BH851 Piezometer
SYJS0407 SYJS0409	SYJS: Installation Works of BH851 Piezometer SYJS: BH851 Piezometer Baseline Establishment	21	14JAN10A 09FEB10	08FEB10 13MAR10	20	IIIIS TI SA INSUITATION WORS OF BHOST PIEZOINEE
SYJS0503	SYJS: Installation Works of BH850 Piezometer	21	07DEC09A	29JAN10	57	ISYJS: Installation Works of BH850 Piezometer
SYJS0507 SYJS0601A	SYJS: BH850 Piezometer Baseline Establishment SYJS: ResolveRestrictions/Rd.AdviceAppr./PrepWrk	26 33	30JAN10 07NOV09A	04MAR10 27JAN10	0 79	SYJS: BH850 Piezometer Baseline Establishment SYJS: ResolveRestrictions/Rd,AdviceAppr,/PrepWrk
SYJS0603	SYJS: Installation Works of BH849 Piezometer	21	30JAN10	26FEB10	0	SYJS: Installation Works of BH849 Piezometer
SYJS0607 Electrical & Me	SYJS: BH849 Piezometer Baseline Establishment	26	27FEB10	29MAR10	0	SYJS: BH849 Piezometer Baseline Establishment
		312-62-62				
SYJS0705 SYJS0710	SYJS: Installation Works for LV Application SYJS: LV Connection & Power On	60 4	11MAR10* 22MAY10	21MAY10 26MAY10	0	ISYJS: Installation Works for LV Application ISYJS: LV Connection & Power On
SYJS0720	SYJS: Installation Works for 11KV Application	60	16AUG10*	270CT10	0	SYJS: Installation Works for 11KV Application
SYJS0725 Marine Dumpin	SYJS: 11 KV Connection & Power On	4	28OCT10	01NOV10	0	ISYJS: 11 KV Connection & Power On
Marine Dumpin						
SYJS0370	SYJS: Request for Disposal Site&Get Permit	24	05JAN10A	05FEB10	38	ISYJS: Request for Disposal Site&Get Permit
Diaphragm Wa						
SYJS0263	SYJS: Excavate 1st Panel to Formation Level	12	04JAN10A		80	SYJS: Excavate 1st Panel to Formation Level
SYJS0265 SYJS0267	SYJS: 1st Panel Desanding & Preparation Works SYJS: 1st Panel Rebar Cage Installation	4	22JAN10 28JAN10	27JAN10 01FEB10	0	SYJS: 1st Panel Desanding & Preparation Works SYJS: 1st Panel Rebar Cage Installation SYJS: 1st Panel Rebar Cage Installation
SYJS0269	SYJS: 1st Panel Concreting Works	1	02FEB10	02FEB10	0	SYJS: 1st Panel Concreting Works
SYJS0271 SYJS0273	SYJS: Excavate 2nd Panel to Formation Level SYJS: 2nd Panel Desanding & Preparation Works	12 5	06JAN10A 03FEB10	02FEB10 08FEB10	60 0	ISYJS: Excavate 2nd Panel to Formation Level ISYJS: 2nd Panel Desanding & Preparation Works
SYJS0275	SYJS: 2nd Panel Rebar Cage Installation	4	09FEB10	12FEB10	0	ISYJS: 2nd Panel Rebar Cage Installation
SYJS0277 SYJS0279	SYJS: 2nd Panel Concreting Works SYJS: Excavate 3rd Panel to Formation Level	1	13FEB10 18FEB10	13FEB10 03MAR10	0	ISYJS: 2nd Panel Concreting Works ISYJS: Excavate 3rd Panel to Formation Level
SYJS0281	SYJS: 3rd Panel Desanding & Preparation Works	5	04MAR10	09MAR10	0	ISYJS: 3rd Panel Desanding & Preparation Works
SYJS0283 SYJS0285	SYJS: 3rd Panel Rebar Cage Installation SYJS: 3rd Panel Concreting Works	4	10MAR10 15MAR10	13MAR10 15MAR10	0	ISYJS: 3rd Panel Rebar Cage Installation SYJS: 3rd Panel Concreting Works
SYJS0287	SYJS: Excavate 4th Panel to Formation Level	12	16MAR10	29MAR10	0	SYJS: Excavate 4th Panel to Formation Level
SYJS0289	SYJS: 4th Panel Desanding & Preparation Works	4	30MAR10	02APR10	0	SYJS: 4th Panel Desanding & Preparation Works SYJS: 4th Panel Rebar Cage Installation
SYJS0291 SYJS0293	SYJS: 4th Panel Rebar Cage Installation SYJS: 4th Panel Concreting Works	1	03APR10 08APR10	07APR10 08APR10	0	SYJS: 4th Panel Concreting Works
SYJS0296	SYJS: Excavate 5th Panel to Formation Level	10	09APR10	20APR10	0	SYJS: Excavate 5th Panel to Formation Level SYJS: 5th Panel Desanding & Preparation Works
SYJS0298 SYJS0301	SYJS: 5th Panel Desanding & Preparation Works SYJS: 5th Panel Rebar Cage Installation	4	21APR10 26APR10	24APR10 27APR10	0	SYJS: 5th Panel Rebar Cage Installation
SYJS0302	SYJS: 5th Panel Concreting Works	1	28APR10	28APR10	0	SYJS: 5th Panel Concreting Works
SYJS0304 SYJS0306	SYJS: Excavate 6th Panel to Formation Level SYJS: 6th Panel Desanding & Preparation Works	10	29APR10 12MAY10	11MAY10 15MAY10	0	SYJS: Excavate 6th Panel to Formation Level SYJS: 6th Panel Desanding & Preparation Works
SYJS0308	SYJS: 6th Panel Rebar Cage Installation	2	17MAY10	18MAY10	0	SYJS: 6th Panel Rebar Cage Installation
SYJS0312 SYJS0313	SYJS: Excavate 7th Panel to Formation Level SYJS: 6th Panel Concreting Works	10	20MAY10 19MAY10	31MAY10 19MAY10	0	SYJS: Excavate 7th Panel to Formation Level SYJS: 6th Panel Concreting Works
SYJS0314	SYJS: 7th Panel Desanding & Preparation Works	4	01JUN10	04JUN10	0	SYJS: 7th Panel Desanding & Preparation Works
SYJS0316 SYJS0318	SYJS: 7th Panel Rebar Cage Installation SYJS: 7th Panel Concreting Works	2	05JUN10 08JUN10	07JUN10 08JUN10	0	ISYJS: 7th Panel Rebar Cage Installation ISYJS: 7th Panel Concreting Works
SYJS0321	SYJS: Excavate 8th Panel to Formation Level	10	09JUN10	21JUN10	0	SYJS: Excavate 8th Panel to Formation Level
SYJS0322 SYJS0323	SYJS: 8th Panel Desanding & Preparation Works SYJS: Grouting Works Phase 1	4 54	22JUN10 26JUN10	25JUN10 28AUG10	0	ISYJS: 8th Panel Desanding & Preparation Works
SYJS0324	SYJS: 8th Panel Rebar Cage Installation	2	26JUN10	28JUN10	0	ISYJS: 8th Panel Rebar Cage Installation
SYJS0326 SYJS0327	SYJS: 8th Panel Concreting Works SYJS: Excavate 9th Panel to Formation Level	1	29JUN10 30JUN10	29JUN10 12JUL10	0	SYJS: 8th Panel Concreting Works SYJS: Excavate 9th Panel to Formation Level
SYJS0329	SYJS: Excavate still Parlet to Pormation Level SYJS: 9th Panel Desanding & Preparation Works	4	13JUL10	16JUL10	0	ISYJS: 9th Panel Desanding & Preparation Works
SYJS0331 SYJS0333	SYJS: 9th Panel Rebar Cage Installation SYJS: 9th Panel Concreting Works	2	17JUL10 20JUL10	19JUL10 20JUL10	0	ISYJS: 9th Panel Rebar Cage Installation ISYJS: 9th Panel Concreting Works
SYJS0333 SYJS0335	SYJS: 9th Panel Concreting Works SYJS: Excavate 10th Panel to Formation Level	1	20JUL10 21JUL10	31JUL10	0	SYJS: Sur Paner Concreming Works
SYJS0337	SYJS: 10th Panel Desanding & Preparation Works	4	02AUG10	05AUG10	0	ISYJS: 10th Panel Desanding & Preparation Works ISYJS: 10th Panel Rebar Cage Installation
SYJS0339 SYJS0341	SYJS: 10th Panel Rebar Cage Installation SYJS: 10th Panel Concreting Works	2	06AUG10 09AUG10	07AUG10 09AUG10	0	ISYJS: 10th Panel Concreting Works
SYJS0343	SYJS: Excavate 11th Panel to Formation Level	10	10AUG10	20AUG10	0	SYJS: Excavate 11th Panel to Formation Level SYJS: 11th Panel Desanding & Preparation Works
SYJS0345 SYJS0347	SYJS: 11th Panel Desanding & Preparation Works SYJS: 11th Panel Rebar Cage Installation	4	21AUG10 26AUG10	25AUG10 27AUG10	0	ISYJS: 11th Panel Desanding & Preparation Works
SYJS0349	SYJS: 11th Panel Concreting Works	1	28AUG10	28AUG10	0	ISYJS: 11th Panel Concreting Works
SYJS0351 SYJS0352	SYJS: Excavate 12th Panel to Formation Level SYJS: Grouting Works Phase 2	10 54	30AUG10 30AUG10	09SEP10 03NOV10	0	SYJS: Excavate 12th Panel to Formation Level
SYJS0353	SYJS: 12th Panel Desanding & Preparation Works	4	10SEP10	14SEP10	0	ISYJS: 12th Panel Desanding & Preparation Works
SYJS0355 SYJS0357	SYJS: 12th Panel Rebar Cage Installation SYJS: 12th Panel Concreting Works	2	15SEP10 17SEP10	16SEP10 17SEP10	0	ISYJS: 12th Panel Rebar Cage Installation ISYJS: 12th Panel Concreting Works
SYJS0359	SYJS: Excavate 13th Panel to Formation Level	10	18SEP10	30SEP10	0	SYJS: Excavate 13th Panel to Formation Level
SYJS0361 SYJS0365	SYJS: 13th Panel Desanding & Preparation Works SYJS: 13th Panel Concreting Works	4	02OCT10 09OCT10	06OCT10 09OCT10	0	ISYJS: 13th Panel Desanding & Preparation Works SYJS: 13th Panel Concreting Works
SYJS0367	SYJS: 13th Panel Rebar Cage Installation	2	07OCT10	08OCT10	0	ISYJS: 13th Panel Rebar Cage Installation
SYJS0368 SYJS0369	SYJS: Excavate 14th Panel to Formation Level SYJS: 14th Panel Desanding & Preparation Works	10	110CT10 230CT10	22OCT10 27OCT10	0	SYJS: Excavate 14th Panel to Formation Level ISYJS: 14th Panel Desanding & Preparation Works
SYJS0371	SYJS: 14th Panel Rebar Cage Installation	2	280CT10	290CT10	0	SYJS: 14th Panel Rebar Cage Installation
SYJS0373	SYJS: 14th Panel Concreting Works	1	30OCT10	30OCT10	0	SYJS: 14th Panel Concreting Works

Start Date 31JUL09 Finish Date 15JAN15 Data Date 20JAN10 Run Date 01FEB10 10:30 © Primavera Systems, Inc. Sheet 1 of 2




Annex F8 Construction Programme for the Project

WPU7





Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010 2011 2012 2013 2014
SYJS0375	SYJS: Excavate 14th Panel to Formation Level	10	01NOV10	11NOV10	0	SYJS: Excavate 14th Panel to Formation Level
SYJS0376	SYJS: Grouting Works Phase 3	52	04NOV10	05JAN11	0	SYJS: Grouting Works Phase 3
SYJS0377	SYJS: 15th Panel Desanding & Preparation Works	4	12NOV10	16NOV10	0	SYJS: 15th Panel Desanding & Preparation Works
SYJS0379	SYJS: 15th Panel Rebar Cage Installation	2	17NOV10	18NOV10	0	SYJS: 15th Panel Rebar Cage Installation
SYJS0381	SYJS: 15th Panel Concreting Works	1	19NOV10	19NOV10	0	SYJS: 15th Panel Concreting Works
SYJS0383	SYJS: Excavate 16th Panel to Formation Level	10	20NOV10	01DEC10	0	SYJS: Excavate 16th Panel to Formation Level
SYJS0385	SYJS: 16th Panel Desanding & Preparation Works	4	02DEC10	06DEC10	0	SYJS: 16th Panel Desanding & Preparation Works
SYJS0387	SYJS: 16th Panel Rebar Cage Installation	2	07DEC10	08DEC10	0	SYJS: 16th Panel Rebar Cage Installation
SYJS0389		1	07DEC10	09DEC10	0	SYJS: 16th Panel Concreting Works
	SYJS: 16th Panel Concreting Works				0	SYJS: Install Dewatering Wells for Pump-test
SYJS0392	SYJS: Install Dewatering Wells for Pump-test	12	29DEC10	12JAN11		SYJS: Pumping Test
SYJS0394	SYJS: Pumping Test	6	13JAN11	19JAN11	0	ISYJS: Submission of Pumping Test Report
SYJS0397	SYJS: Submission of Pumping Test Report	6	20JAN11	26JAN11	0	ISYJS: Demobilization for D'wall
SYJS0411 Shaft Excavati	SYJS: Demobilization for D'wall	6	20JAN11	26JAN11	0	
2			1	i a		
SYJS0500	SYJS: Construct Capping Beam & Shaft Collar	14	18JAN11	02FEB11	0	SYJS: Construct Capping Beam & Shaft Collar
SYJS0510	SYJS: Initial Excavation of Shaft (7m)	4	07FEB11	10FEB11	0	SYJS: Initial Excavation of Shaft (7m)
SYJS0520	SYJS: Set -up Equipment for Shaft Sink	12	11FEB11	24FEB11	0	SYJS: Set -up Equipment for Shaft Sink
SYJS0522	SYJS: Erect Noise Enclosure at Shaft Top	12	11FEB11	24FEB11	0	SYJS: Erect Noise Enclosure at Shaft Top
SYJS0530	SYJS: Excavate Soil & Ring Beams (82.95m)	54	25FEB11	29APR11	0	SYJS: Excavate Soil & Ring Beams (82.95m)
SYJS0575	SYJS: Probe, Grout, D & B Rock, Muck Out (62m)	85	06MAY11	15AUG11	0	SYJS: Probe, Grout, D & B Rock, Muck Out (62m)
SYJS0635	SYJS: Construct Sump at Shaft Bottom	2	16AUG11	17AUG11	0	SYJS: Construct Sump at Shaft Bottom
SYJS0665	SYJS: Erect Tunnel Hoist & Muck-Out System	10	18AUG11	29AUG11	0	SYJS: Erect Tunnel Hoist & Muck-Out System
haft Construc	stion					
SYJS0835	SYJS: Blinding Layer & Base Slab for Shaft	4	23APR13*	26APR13	0	SYJS: Blinding Layer & Base Slab for Shaft
SYJS0840	SYJS: Bank shunt concreting	12	27APR13	11MAY13	0	SYJS: Bank shunt concreting
SYJS0865	SYJS: Construct Vert Shft to Tun Invert -148mPD	9	13MAY13	22MAY13	0	SYJS: Construct Vert Shft to Tun Invert -14
SYJS0885	SYJS: Install System Form for Shaft	6	23MAY13	29MAY13	0	SYJS: Install System Form for Shaft
SYJS0925	SYJS: Construct Transition & Vert Shft -148m PD	12	30MAY13	13JUN13	0	SYJS: Construct Transition & Vert Shit -148m PD
SYJS0930	SYJS: Construct Shaft	70	14JUN13	04SEP13	0	SYJS: Construct Shaft
SYJS1055	SYJS: Clear Area & Install Multi-Part Cover	3	05SEP13	07SEP13	0	SYJS: Clear Area & Install Multi-Part Cover
eodourization					4399	
			N	1		
SYJS1463	SYJS: Sheet Piling, Excavation & ELS Works	24	08AUG13	04SEP13	0	SYJS: Sheet Piling, Excavation & ELS Works
SYJS1465	SYJS: Excavation for Chamber & Channel	6	09SEP13	14SEP13	0	SYJS: Excavation for Chamber & Channel
SYJS1475	SYJS: Blinding Layer & Base Slab of SRC	8	16SEP13	25SEP13	0	SYJS: Blinding Layer & Base Slab of SRC
SYJS1485	SYJS: Construct Wall of SRC	8	26SEP13	05OCT13	0	SYJS: Construct Wall of SRC
SYJS1495	SYJS: Waterproof & Install Multi-Part Cover	5	07OCT13	110CT13	0	SYJS: Waterproof & Install Multi-Part Cover
SYJS1505	SYJS: Backfill to Deodourization Chamber	3	09OCT13	11OCT13	0	SYJS: Backfill to Deodourization Chamber
SYJS1555	SYJS: Install DeodourizationSystem,Kiosk&Elect.C	14	09OCT13	25OCT13	0	SYJS: Install DeodourizationSystem, Kiosk&Elect.C
SYJS1565	SYJS: Testing & Commissioning DS	3	26OCT13	29OCT13	0	ISYJS: Testing & Commissionin
onnection Ch	nannel		N.		2	
SYJS1515	SYJS: Blinding Layer & Base Slab of CC	6	16SEP13	23SEP13	0	SYJS: Blinding Layer & Base Slab of CC
SYJS1525	SYJS: Construct Wall of CC	9	24SEP13	04OCT13	0	SYJS: Construct Wall of CC
SYJS1535	SYJS: Waterproof & Install Multi-Part Cover	6	080CT13	150CT13	0	SYJS: Waterproof & Install Multi-Part Cover
SYJS1545	SYJS: Backfill to Connection Channel	3	150CT13	170CT13	0	SYJS: Backfill to Connection Channel
liscellaneous		3	1500113	1/00/13	0	
		10	18OCT13	07NOV13	0	SYJS: Install E&M Services
SYJS2010	SYJS: Install E&M Services	18	1000110			SYJS: Reinstatement & Clear DS Area
SYJS2010	SYJS: Install E&M Services SYJS: Reinstatement & Clear DS Area	18	08NOV13	21NOV13	0	이는 것은 것 같은 것 같아요. 것은 것 같아요. 그는 것 같아요. 것 같아요. 집 것 같아요. 집 집 집 집 집 집 집 집 집 집 집 집 집 집 집 집 집 집 집
SYJS2010 SYJS2020				21NOV13 21NOV13	0	SYJS: Complete All Works at SYP JS (KD-10)
SYJS2010 SYJS2020 SYJS2025	SYJS: Reinstatement & Clear DS Area	12			1.000	요즘 그는 것이 같은 것이 집에 들었는 것이 가지 않는 것이 집에 있는 것이 많이 없다.
SYJS2010 SYJS2020 SYJS2025 SYJS2030 SYJS2040	SYJS: Reinstatement & Clear DS Area SYJS: Complete All Works at SYP JS (KD-10)	12 0	08NOV13	21NOV13	0	SYJS: Complete All Works at SYP JS (KD-10)



Annex G

Stonecutters Island Production and Riser Shafts





Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM6 - Works Site Boundary

Monitoring Month : September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Sep	02-Sep	03-Sep
04-S	ep 05-Sep	06-Sep	07-Sep	08-Sep	09-Sep	10-Sep
						_
		1-hr and 24-hr Monitoring				
11-S	ep 12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
		The day following Chinese				
	1-hr and 24-hr Monitoring	Mid-Autumn Festival			1-hr and 24-hr Monitoring	
18-S	ep 19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
				4 ha and 04 ha Maaitadaa		
				1-hr and 24-hr Monitoring		
25-S	ep 26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
			1-hr and 24-hr Monitoring			
			1-111 and 24-111 WORLDING			

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					•	01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
		1-hr and 24-hr Monitoring	Chung Yeung Festival			
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
				1-hr and 24-hr Monitoring		
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
			1-hr and 24-hr Monitoring			
30-Oct	31-Oct					

Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Noise Quality Monitoring Schedule

NM5 - A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary

Sunday Monday Tuesday Wednesday Thursday Friday Saturday 01-Sep 02-Sep 03-Sep 04-Sep 05-Sep 06-Sep 07-Sep 08-Sep 09-Sep 10-Sep Noise Monitoring (daytime + night time) 11-Sep 12-Sep 13-Sep 14-Sep 15-Sep 16-Sep 17-Sep Noise Monitoring The day following Chinese (during daytime of sundays/ Noise Monitoring Mid-Autumn Festival public holidays) 18-Sep 19-Sep 20-Sep 21-Sep 22-Sep 23-Sep 24-Sep Noise Monitoring (night time) Noise Monitoring 27-Sep 30-Sep 29-Sep 25-Sep 26-Sep 28-Sep Noise Monitoring (during daytime of sundays/ Noise Monitoring public holidays)

Monitoring Month : September 2011

Monitoring Month : October 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						01-Oct
						National Day
02-Oct	03-Oct	04-Oct	05-Oct	06-Oct	07-Oct	08-Oct
		Noise Monitoring (Day time + night time)	Chung Yeung Festival			
09-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring					
16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct
		Noise Monitoring (night time)		Noise Monitoring		
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring			
30-Oct	31-Oct					

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Construction Phase			
Air Quality	 The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below: skip hoist for material transport should be totally enclosed by impervious sheeting; every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	The following watering measures for specific site would be required to	All work sites / during construction	
	control the fugitive dust impacts:		
	 the barging points should be continuous watering throughout the 		
	whole unloading process; and		
	 watering 8 times per day within worksites at the SCS works area at 		
	SCISTW and the Disinfection Facilities of SCISTW.		
Operational Phase			
Air Quality	Good housekeeping for SCISTW and PTWs listed below	All work sites / during construction	NA. Measures not required
	should be followed to ameliorate any odour impact from the		until commencement of
	plant and these standard practices should be included in the		operational phase
	plant operator manual.		
	• Screens should be cleaned regularly to remove any accumulated organic debris		
	• Grit and screening transfer systems should be flushed regularly with		
	water to remove organic debris and grit		
	• Grit and screened materials should be transferred to closed		
	containers to minimize odour escape		
	• Scum and grease collection wells and troughs should be emptied and		
	flushed regularly to prevent putrefaction of accumulated organics		
	• Skim and remove floating solids and grease from primary clarifiers		
	regularly		
	• Frequent sludge withdrawal from tanks is necessary to prevent the		
	production of gases		
	• Sludge cake should be transferred to closed containers		
	• Sludge containers should be flushed with water regularly		
Air Quality	To avoid excessive extraction of the foul air from the drop	SCISTW /during operational phase	NA. Measures not required
	shafts of the sedimentation tanks and also from the effluent		until commencement of
	flume structure of SCISTW to deodorization system, the		operational phase
	extraction vent(s) of the deodorization system should be		1 1
	located away from the top openings of the drop shafts.		
Air Quality	Commissioning tests for all deodorization system should be	All PTW and SCISTW/ during	NA. Measures not required
	included in the Design and Construction Contract Document.	operational phase	until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 		√
Construction Phase			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	\checkmark

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Effluent Discharge	All work sites / during construction	\checkmark
	There is a need to apply to EPD for a discharge licence for		
	discharge of effluent from the construction site under the		
	WPCO. The discharge quality must meet the requirements		
	specified in the discharge licence. If monitoring of the treated		
	effluent quality from the works areas is required during the		
	construction phase of the Project, the monitoring should be		
	carried out in accordance with the WPCO license which is		
	under the ambit of regional office (RO) of EPD. Minimum		
	distances of 100 m should be maintained between the		
	discharge points of construction site effluent and the existing		
	saltwater intakes.		
Water Quality	Accidental Spillage of Chemicals	All work sites / during construction	\diamond
	Contractor must register as a chemical waste producer if		
	chemical wastes would be produced from the construction		
	activities. The Waste Disposal Ordinance (Cap 354) and its		
	subsidiary regulations in particular the Waste Disposal		
	(Chemical Waste) (General) Regulation should be observed		
	and complied with for control of chemical wastes.		
Water Quality	Any service shop and maintenance facilities should be located	All work sites / during construction	<>
	on hard standings within a bunded area, and sumps and oil		
	interceptors should be provided. Maintenance of vehicles and		
	equipment involving activities with potential for leakage and		
	spillage should only be undertaken within the areas		
	appropriately equipped to control these discharges.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status					
Water Quality	Disposal of chemical wastes should be carried out in compliance with the	All work sites / during construction						
	Waste Disposal Ordinance. The Code of Practice on the Packaging,	C C						
	Labelling and Storage of Chemical Wastes published under the Waste							
	Disposal Ordinance details the requirements to deal with chemical							
	wastes.							
	General requirements are given as follows:							
	• Suitable containers should be used to hold the chemical wastes to							
	avoid leakage or spillage during storage, handling and transport.							
	• Chemical waste containers should be suitably labelled, to notify and							
	warn the personnel who are handling the wastes, to avoid accidents.							
	Storage area should be selected at a safe location on site and adequate							
	space should be allocated to the storage area.							

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Construction Works in Close Proximity of Storm Drains or Seafront	All work sites / during construction	\checkmark
	To minimize the potential water quality impacts from the construction		
	works located at or near any watercourse, the practices outlined below		
	should be adopted where applicable.		
	• The use of less or smaller construction plants may be specified to		
	reduce the disturbance to the storm water courses or marine environment.		
	• Temporary storage of materials (e.g. equipment, filling materials,		
	chemicals and fuel) and temporary stockpile of construction materials		
	should be located well away from any water courses during carrying out of the construction works.		
	 Stockpiling of construction materials and dusty materials should be 		
	covered and located away from any water courses.		
	• Construction debris and spoil should be covered up and/or disposed		
	of as soon as possible to avoid being washed into the nearby water		
	receivers.		
	• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where		
	practicable.		
	1		
	 Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 		
	nom suppling into the storm curven of sea		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	Temporary Sewage Bypass	SCISTW/ construction period	
	It is recommended that the temporary sewage bypass required for (i) the		
	modification to the existing pumping station at SCISTW and (ii) the		
	interconnection between the existing		
	main pumping station and the new pumping station on		
	Stonecutters Island, if needed, should be scheduled at the		
	same time as far as practicable in order to minimise the		
	temporary discharge duration. It is also recommended that all		
	the modification and interconnection to the existing facilities		
	(including the modification to the existing NWKPS) should be		
	programmed to avoid temporary sewage bypass in wet or		
	bathing season (March to October) to minimize the potential		
	impacts. Relevant government departments including EPD		
	and LCSD should be informed of the planned sewage bypass		
	prior to any discharge. During the sewage bypass period,		
	water quality monitoring should be carried out at the water		
	sensitive receivers to quantify the water quality impacts and to determine when the baseline water quality conditions are restored. Also,		
	a framework of the response procedures has been formulated to minimize the impact of temporary discharges. Details		
	are provided in the standalone EM&A		
	Manual.		
Operational Phase	Manual.		
Water Quality	Dual power supply, standby facilities for the main treatment	SCISTW and all the	NA. Measures not required
	units and standby equipment parts / accessories should be provided as	Stage 2 PTWs / Operation Stage	until commencement of
	far as possible at the SCISTW to minimize the		operational phase
	chance of emergency discharge.		
Water Quality	The response procedure and monitoring requirements for	SCISTW / Operation Stage	NA. Measures not required
	emergency discharge as stated in EM&A Manual should be		until commencement of
	followed.		operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	In case of total power outage of the dechlorination plant, the uninterruptible power supply (UPS) system to be provided would switch the power supply of the sodium bisulphite dosing pump to a backup battery almost instantaneously, allowing continuous dosage of sodium bisulphite for at least half an hour so that sufficient time can be provided for shutting down the chlorination plant to avoid the possibility of discharge of chlorinated effluent.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	The model predicted that if Stage 2B is not implemented for HATS in 2021 as scheduled, the nutrient contents (both P and N) in the marine water would ultimately increase to exceed the baseline Stage 1 level when the HATS flow is reaching its design capacity of 2.45M m3/day. It is recommended that the future review study for Stage 2B should review the validity of the model predictions provided in this EIA and confirm the need of enhanced nutrient removal for HATS after 2021.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	It should be noted that the mixing zone for TIN predicted for Stage 2B was large with an area of about 30 km2 and the area of exceedance would encroach on the nearby water sensitive receivers (e.g. Ma Wan Fish Culture Zone). This is due to the elevated oxidized nitrogen assumed for the proposed nitrification process at Stage 2B as well as the increased HATS effluent flow assumed for Stage 2B. It is recommended that these water quality issues should be further investigated / assessed under the future EIA for Stage 2B. Further mitigation measures / alternative treatment designs should also be considered under the future EIA for Stage 2B to mitigate / minimize the potential TIN exceedances.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Waste	Reusable steel or concrete panel shutters, fencing and	All work sites / during the construction			
	hoarding and signboard should be used as a preferred	period			
	alternative to items made of wood, to minimise wastage of				
	wood. Attention should be paid to WBTC No. 19/2001 -				
	Metallic Site Hoardings and Signboards to reduce the amount				
	of timber used on construction sites. Metallic alternatives to				
	timber are readily available and should be used rather than				
	new timber. Precast concrete units should be adopted				
	wherever feasible to minimize the use of timber formwork.				
Waste	All waste materials should be segregated into categories	All work sites / during the construction	<>		
	covering:	period			
	 excavated materials suitable for reuse on-site; 				
	 excavated materials suitable for public filling facilities; 				
	 remaining C&D waste for landfill; 				
	chemical waste; and				
	general refuse for landfill.				
Waste	Recommendations to achieve waste reduction include:	All work sites / during the construction			
	 Sort C&D waste from demolition of existing facilities to recover 	period			
	recyclable portions such as metals;				
	 Segregation and storage of different types of waste in different 				
	containers, skips or stockpiles to enhance reuse or recycling of				
	materials and their proper disposal;				
	• Encourage collection of aluminium cans, PET bottles and paper by				
	providing separate labelled bins to enable these wastes to be				
	segregated from other general refuse generated by the work force;				
	• Any unused chemicals or those with remaining functional capacity				
	shall be recycled; and				
	• Proper storage and site practices to minimise the potential for				
	damage or contamination of construction materials.				

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Waste	 Recommendations for good site practices during construction activities include:- Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	<>		
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	\checkmark		
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	\checkmark		
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	<>		
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	\checkmark		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	<>		
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	\checkmark		
Operation Phase					
Waste	The sludge tanks should be air-tighten. Rotating brushes or other alternative devises should be installed at the upper frame of the sludge tank washing facilities to provide better cleaning of the surface around the top loading opening of the sludge tanks. Prior to making such provision, the top covers of the sludge transfer tanks should be water cleaned manually after unloading.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status		
Waste	Since the air tightness of tankers highly relies on the effectiveness of rubber seals at the loading openings and unloading doors, odour leakage from tankers are commonly resulted from the aging rubber seals. It is recommended to develop a preventive maintenance programme for rubber seals of loading openings and unloading doors of sludge transfer tanks to ensure the tightness of covers and doors. Rubber seals should be regularly replaced within its design life as specified by suppliers.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase		
Construction Phase					
Landscape & Visual	 Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. Existing trees to be retained on site should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting. Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	<>		
Operational Phase	•				
Landscape & Visual	 Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. Shrub and Climbing Plants to soften proposed structures / Roof Greening. Buffer Tree and Shrub Planting to screen proposed associated structures. Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase		
Construction Phase	•				

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.10 and 15.11. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- $\sqrt{}$ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable


Annex G5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM6

*

				TSP					Wind Speed		
	Start	Finish	Weather	Concentration	Action Level	Limit Level	Site Conditions /	Temperature	*	Sampler	Filter
Date	Time	Time		(µg/m³)	(µg/m ³)	(µg/m ³)	Observations / Remarks	(°°)	(m/s)	ID	ID
06-Sep-11	13:00	14:00	Cloudy	193	346	500	Construction work in progress	31	<5	1254	9577
	14:02	15:02	Cloudy	176	346	500	Construction work in progress	31	<5	1254	9578
	15:04	16:04	Cloudy	173	346	500	Construction work in progress	31	<5	1254	9579
12-Sep-11	13:30	14:30	Sunny	193	346	500	Construction work in progress	31	<5	1254	9581
	14:32	15:32	Sunny	164	346	500	Construction work in progress	31	<5	1254	9582
	15:34	16:34	Sunny	188	346	500	Construction work in progress	31	<5	1254	9583
16-Sep-11	13:20	14:20	Sunny	168	346	500	Construction work in progress	31	<5	1254	9585
	14:22	15:22	Sunny	159	346	500	Construction work in progress	31	<5	1254	9586
	15:24	16:24	Sunny	173	346	500	Construction work in progress	31	<5	1254	9587
22-Sep-11	13:05	14:05	Cloudy	190	346	500	Construction work in progress	28	<5	1254	9589
	14:07	15:07	Cloudy	206	346	500	Construction work in progress	28	<5	1254	9590
	15:09	16:09	Cloudy	206	346	500	Construction work in progress	28	<5	1254	9591
28-Sep-11	14:00	15:00	Cloudy	186	346	500	Construction work in progress	29	<5	1254	9593
	15:02	16:02	Cloudy	184	346	500	Construction work in progress	29	<5	1254	9594
	16:04	17:04	Cloudy	163	346	500	Construction work in progress	29	<5	1254	9595
			Min.	159				-	-		
			Max.	206							



Wind Speed data is presented in the Meteorological Data table

Annex G5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM6

Start		Finisl	h	Weather	Filter W	Veight (g)	Elapsed T	ime Reading	Sampling Time		v Rate (n	ո ³ /min)	TSP Conc.	Action Level	Limit Level	Observations / Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m ³)	(µg/m ³)	(µg/m ³)		ID	ID
06-Sep-11	16:06	07-Sep-11	16:06	Cloudy	2.8359	2.9979	8625.03	8649.03	24.00	1.25	1.25	1.25	90	196	260	Construction work in progress	1254	9580
12-Sep-11	16:36	13-Sep-11	16:36	Sunny	2.8474	3.0101	8652.03	8676.03	24.00	1.25	1.25	1.25	90	196	260	Construction work in progress	1254	9584
16-Sep-11	16:26	17-Sep-11	16:26	Sunny	2.8091	2.9824	8679.03	8703.03	24.00	1.25	1.25	1.25	96	196	260	Construction work in progress	1254	9588
22-Sep-11	16:11	23-Sep-11	16:11	Cloudy	2.8668	3.0229	8706.03	8730.03	24.00	1.23	1.23	1.23	88	196	260	Construction work in progress	1254	9592
28-Sep-11	17:06	29-Sep-11	17:06	Cloudy	2.8650	3.0341	8733.03	8757.03	24.00	1.23	1.23	1.23	95	196	260	Construction work in progress	1254	9596
												Min.	88					
												Max.	96					
												Average	92					

Meteorological Data Extracted from the Hong Kong Observatory

			Ki	ng's Park Station		
Date	Weather	Average Air Temperature (°C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-15	W
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-12	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	6-24	E
12-09-2011	Sunny	28	68-96	0.6	5-23	E
14-09-2011	Fine	29	58-94	2.7	0-18	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-18	E
18-09-2011	Fine	29	76-91	0.5	6-18	E
20-09-2011	Fine	26	68-85	Trace	0-19	E
22-09-2011	Cloudy	25	63-74	Trace	1-18	NE
23-09-2011	Sunny	26	65-86	0.3	4-16	NE
25-09-2011	Cloudy	25	69-96	4.2	4-22	NE
26-09-2011	Sunny	28	67-86	0.2	5-23	E
27-09-2011	Fine	29	67-89	Trace	0-21	E
28-09-2011	Cloudy	29	58-88	2.5	0-30	NE
29-09-2011	Rainy	26	91-95	30.8	9-48	NE
30-09-2011	Cloudy	28	83-94	2.7	11-38	E

			Т	sing Yi Station		
Date	Weather	Average Air Temperature (℃)	Average Relative Humiditiy (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-16	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	30	69-85	0.0	0-15	SE
08-09-2011	Sunny	31	69-87	Trace	0-19	SE
11-09-2011	Cloudy	28	72-96	20.4	3-21	E
12-09-2011	Sunny	29	68-96	0.6	0-28	E
14-09-2011	Fine	31	58-94	2.7	0-24	E
16-09-2011	Cloudy	29	69-92	1.0	0-18	E
17-09-2011	Fine	30	65-90	0.2	0-19	E
18-09-2011	Fine	30	76-91	0.5	2-15	E
20-09-2011	Fine	26	68-85	Trace	0-19	NE
22-09-2011	Cloudy	26	63-74	Trace	0-14	N
23-09-2011	Sunny	26	65-86	0.3	0-12	NE
25-09-2011	Cloudy	26	69-96	4.2	2-14	SE
26-09-2011	Sunny	28	67-86	0.2	2-14	SE
27-09-2011	Fine	29	67-89	Trace	0-18	E
28-09-2011	Cloudy	29	58-88	2.5	0-27	SE
29-09-2011	Rainy	27	91-95	30.8	5-49	E
30-09-2011	Cloudy	28	83-94	2.7	10-37	E

				Kai Tak Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-27	SW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-18	SE
08-09-2011	Sunny	30	69-87	Trace	3-18	E
11-09-2011	Cloudy	28	72-96	20.4	5-32	E
12-09-2011	Sunny	28	68-96	0.6	11-29	E
14-09-2011	Fine	29	58-94	2.7	0-21	E
16-09-2011	Cloudy	29	69-92	1.0	4-25	E
17-09-2011	Fine	30	65-90	0.2	0-21	E
18-09-2011	Fine	29	76-91	0.5	8-26	E
20-09-2011	Fine	26	68-85	Trace	0-21	E
22-09-2011	Cloudy	25	63-74	Trace	3-18	N
23-09-2011	Sunny	26	65-86	0.3	3-18	N
25-09-2011	Cloudy	25	69-96	4.2	5-23	NE
26-09-2011	Sunny	28	67-86	0.2	7-28	NE
27-09-2011	Fine	29	67-89	Trace	3-30	E
28-09-2011	Cloudy	29	58-88	2.5	0-40	NE
29-09-2011	Rainy	26	91-95	30.8	10-50	NE
30-09-2011	Cloudy	28	83-94	2.7	20-53	E


			Gre	en Island Station		
Date	Weather	Average Air Temperature (°C) *	Average Relative Humiditiy (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
02-09-2011	Fine	29	63-84	0.0	0-19	NW
04-09-2011	Sunny	29	72-91	1.8	-	-
06-09-2011	Fine	29	69-85	0.0	0-24	S
08-09-2011	Sunny	30	69-87	Trace	6-27	NE
11-09-2011	Cloudy	28	72-96	20.4	17-38	N
12-09-2011	Sunny	28	68-96	0.6	-	-
14-09-2011	Fine	29	58-94	2.7	7-34	-
16-09-2011	Cloudy	29	69-92	1.0	6-32	-
17-09-2011	Fine	30	65-90	0.2	7-35	-
18-09-2011	Fine	29	76-91	0.5	16-34	-
20-09-2011	Fine	26	68-85	Trace	10-45	-
22-09-2011	Cloudy	25	63-74	Trace	10-31	-
23-09-2011	Sunny	26	65-86	0.3	15-36	-
25-09-2011	Cloudy	25	69-96	4.2	18-43	-
26-09-2011	Sunny	28	67-86	0.2	33-51	-
27-09-2011	Fine	29	67-89	Trace	6-50	-
28-09-2011	Cloudy	29	58-88	2.5	0-70	-
29-09-2011	Rainy	26	91-95	30.8	30-85	-
30-09-2011	Cloudy	28	83-94	2.7	20-60	-

King's Park's data


Data were not available

less than 24 hourly observations per day

1-hr TSP Levels AM6 (Stonecutters Island Sewage Treatment Works)



24-hr TSP Levels AM6 (Stonecutters Island Sewage Treatment Works)



Date

Annex G6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM5

				Noise	level (dB(A))), 30 min	Major Construction	Other Noise			Wind	Noise Meter	Calibrator
Date	Start Time	End Time	Weather	Leq	L10	L90	Noise Source(s) Observed	Source(s) Observed	Remarks	Temp. (°C)	Speed (m/s)	Model / ID	Model / ID
06-Sep-11	14:20	14:50	Cloudy	61.1	62.9	59.4	Drill rig, welding machine	Traffic noise & Aircraft noise	-	31	0.3	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
12-Sep-11	15:50	16:20	Sunny	62.2	64.2	60.5	Drill rig, welding machine	Traffic noise & Aircraft noise	-	31	0.8	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
22-Sep-11	13:18	13:48	Cloudy	61.3	62.9	59.3	Drill rig, welding machine	Traffic noise & Aircraft noise	-	28	0.5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
28-Sep-11	16:10	16:40	Cloudy	60.3	62.1	57.9	Drill rig	Traffic noise & Aircraft noise	-	29	0.9	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
			Min.	60.3									
			Max.	62.2									


Annex G6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results

Station NM5

Date	Start Time	End Time	Weather	Noise	level (dB(A)), 5 min	Major Construction	Other Noise	Remarks	Temp. (℃)	Wind	Noise Meter	Calibrator
Date	Start Time	End Time	weather	Leq	L10	L90	Noise Source(s)	Source(s)	neillaiks	remp. (C)	Speed (m/s)	Model / ID	Model / ID
06-Sep-11	23:02	23:07	Fine	59.0	60.1	57.5			-				RION - NC73
	23:07	23:12	Fine	58.5	59.5	57.3	Drill rig	Traffic noise &	-	29	0.3	RION- NL31 (S/N	(S/N
	23:12	23:17	Fine	58.1	59.2	57.1	Dhinng	aircraft noise	-	29	0.5	00320533)	10786708)
	23:02	23:17	Fine	58.5	59.6	57.3			-			00320333)	10700700)
11-Sep-11	10:10	10:15	Sunny	60.6	61.7	59.5			-		0.3	RION- NL31 (S/N 00320533)	RION - NC73
	10:15	10:20	Sunny	61.0	62.2	59.8	Drill rig	Traffic noise &	-	- 31			(S/N
L	10:20	10:25	Sunny	60.9	62.0	59.6	Dhinng	aircraft noise	-		0.5		10786708)
	10:10	10:25	Sunny	60.8	62.0	59.6			-			00020000)	
20-Sep-11	23:02	23:07	Cloudy	57.8	59.2	56.5			-				
	23:07	23:12	Cloudy	57.6	58.9	56.3	Drill rig	Traffic noise &	-	29	0.8	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
	23:12	23:17	Cloudy	57.4	58.8	56.1	Dhin ng	insect noise	-	25	0.0		
	23:02	23:17	Cloudy	57.6	59.0	56.3			-			00020000)	10/00/00)
25-Sep-11	10:10	10:15	Cloudy	57.7	58.8	56.2			-			RION- NL31	RION - NC73
	10:15	10:20	Cloudy	57.4	58.8	55.5	Drill rig	Traffic noise &	-	26	0.5	(S/N	(S/N
	10:20	10:25	Cloudy	56.5	57.9	55.2	Drin Hy	Traile 10156 &	-		0.0	00320533)	10786708)
	10:10	10:25	Cloudy	57.2	58.5	55.7			-			00020000)	
			Min.	56.5									

Max. 61.0



Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex G7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
Overall Total	0	0


Annex G7 Cumulative Complaint and Summons/Prosecutions Log

ID HATS Stage 2A -	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010 2011 2012 2013 2014
	- Contract DC/2007/23	Jul	otart	- mien	John	
	and STW Production Shaft					
Preliminaries Wor						
	SCPS: Construct/Install Blast Protection	2	22SEP10 25SEP10	24SEP10 25SEP10	0	ISCPS: Construct/Install Blast Protection ISCPS: Site Inspection from Mines
	SCPS: Site Inspection from Mines SCPS: Issue Blasting Permit	1	25SEP10 27SEP10	25SEP10 27SEP10	0	SCPS: lisue Blasting Permit
	technical Instrumentations					
SCPS0391 S	Others(Same note as Piez.) SCPS: Install GS Markers (17 Nos.)	74	01SEP09A	01FEB10	85	ISCPS: Install GS Markers (17 Nos.)
	SCPS: JointSurvey&EstablishBaseline Readings GSM	14	02FEB10	20FEB10	0	SCPS: JointSurvey&EstablishBaseline Readings GSM
	arbyPTWorPScovered inthisInstalln) SCPS: BH907 Piezometer Baseline Establishment	26	10NOV09A	23JAN10	85	SCPS: BH907 Plezometer Baseline Establishment
	SCPS: BH908 Piezometer Baseline Establishment SCPS: BH906 Piezometer Baseline Establishment	26 26	10NOV09A 15JAN10A	27JAN10 06FEB10	73 40	SCPS: BH908 Plezometer Baseline Establishment
Ch-	anical Installations	20	ISOANTOA		40	
SCPS0620 S	SCPS: Installation Works for 11KV Application	60	08APR10	18JUN10	0	SCPS: Installation Works for 11KV Application
	SCPS: 11 KV Connection & Power On	4	19JUN10	23JUN10	0	ISCPS: 11 KV Connection & Power On
Marine Dumping F	Permit					
	SCPS: Request for Disposal Site&Get Permit	24	02JAN10A	05FEB10	38	ISCPS: Request for Disposal Site&Get Permit
Diaphragm Wall						
	SCPS: Excavate 3rd Panel to Formation Level	12	16JAN10A	20JAN10	92	SCPS: Excavate 3rd Panel to Formation Level
	SCPS: 3rd Panel Desanding & Preparation Works SCPS: Grouting Works Phase 1	4 45	21JAN10 21JAN10	25JAN10 17MAR10	0	ISCPS: 3rd Panel Desanding & Preparation Works
SCPS0283 S	SCPS: 3rd Panel Rebar Cage Installation	45	26JAN10	28JAN10	0	ISCPS: 3rd Panel Rebar Cage Installation
SCPS0285 S	SCPS: 3rd Panel Concreting Works	1	29JAN10	29JAN10	0	ISCPS: 3rd Panel Concreting Works
SCPS0289 S	SCPS: Excavate 4th Panel to Formation Level SCPS: 4th Panel Desanding & Preparation Works	23 9	30JAN10 02MAR10	01MAR10 11MAR10	0	SCPS: Excavate 4th Panel to Formation Level SCPS: 4th Panel Desanding & Preparation Works
SCPS0291 S	SCPS: 4th Panel Rebar Cage Installation	6	12MAR10	18MAR10	0	SCPS: 4th Panel Rebar Cage Installation
	SCPS: Grouting Works Phase 2 SCPS: 4th Panel Concreting Works	45	18MAR10 19MAR10	11MAY10 19MAR10	0	ISCPS: 4th Panel Concreting Works
SCPS0297 S	SCPS: Excavate 5th Panel to Formation Level	8	20MAR10	29MAR10	0	SCPS: Excavate 5th Panel to Formation Level
	SCPS: 5th Panel Desanding & Preparation Works	3	30MAR10	01APR10	0	SCPS: 5th Panel Desanding & Preparation Works ISCPS: 5th Panel Rebar Cage Installation
and the second s	SCPS: 5th Panel Rebar Cage Installation SCPS: 5th Panel Concreting Works	2	02APR10 06APR10	03APR10 06APR10	0	ISCPS: 5th Panel Repar Cage Installation ISCPS: 5th Panel Concreting Works
SCPS0307 S	SCPS: Excavate 6th Panel to Formation Level	23	07APR10	04MAY10	0	SCPS: Excavate 6th Panel to Formation Level
	SCPS: 6th Panel Desanding & Preparation Works SCPS: Grouting Works Phase 3	9 50	05MAY10 12MAY10	14MAY10 10JUL10	0	ISCPS: 6th Panel Desanding & Preparation Works
	SCPS: Grouting Works Phase 3 SCPS: 6th Panel Rebar Cage Installation	6	15MAY10	21MAY10	0	ISCPS: 6th Panel Rebar Cage Installation
SCPS0313 S	SCPS: 6th Panel Concreting Works	1	22MAY10	22MAY10	0	SCPS: 6th Panel Concreting Works
	SCPS: Excavate 7th Panel to Formation Level SCPS: 7th Panel Desanding & Preparation Works	8	24MAY10 02JUN10	01JUN10 04JUN10	0	SCPS: Excavate 7th Panel to Formation Level SCPS: 7th Panel Desanding & Preparation Works
SCPS0321 S	SCPS: 7th Panel Rebar Cage Installation	2	05JUN10	07JUN10	0	ISCPS: 7th Panel Besanding & Preparation Works ISCPS: 7th Panel Rebar Cage Installation
SCPS0323 S	SCPS: 7th Panel Concreting Works	1	08JUN10	08JUN10	0	ISCPS: 7th Panel Concreting Works
	SCPS: Excavate 8th Panel to Formation Level SCPS: 8th Panel Desanding & Preparation Works	8	09JUN10 19JUN10	18JUN10 22JUN10	0	SCPS: Excavate 8th Panel to Formation Level
SCPS0331 S	SCPS: 8th Panel Rebar Cage Installation	2	23JUN10	24JUN10	0	SCPS: 8th Panel Rebar Cage Installation
SCPS0333 S	SCPS: 8th Panel Concreting Works	1	25JUN10	25JUN10	0	SCPS: 8th Panel Concreting Works
	SCPS: Install Dewatering Wells for Pump-test SCPS: Pumping Test	12 6	05JUL10 19JUL10	17JUL10 24JUL10	0	ISCPS: Install Dewatering Wells for Pump-test ISCPS: Pumping Test
SCPS0338 S	SCPS: Submission of Pumping Test Report	6	26JUL10	31JUL10	0	SCPS: Submission of Pumping Test Report
SCPS0341 Shaft Excavation	SCPS: Demobilization	6	26JUL10	31JUL10	0	SCPS: Demobilization
	SCPS: Construct Capping Beam & Shaft Collar	12	26JUL10	07AUG10	0	SCPS: Construct Capping Beam & Shaft Collar
	SCPS: Initial Excavation of Shaft (7m) SCPS: Set-Up Equipment for Shaft Sink	4	09AUG10 13AUG10	12AUG10 26AUG10	0	SCPS: Initial Excavation of Shaft (/m)
SCPS0525 S	SCPS: Erect Noise Enclosure at Shaft Top	12	13AUG10	26AUG10	0	SCPS: Erect Noise Enclosure at Shaft Top
	SCPS: Excavate Soil & Ring Beams (50m) SCPS: Probe, Grout, D&B Rock, Muck Out (87m)	22 100	27AUG10 28SEP10	21SEP10 26JAN11	0	SCPS: Excavate Soll & Ring Beams (50m)
SCPS0640 S	SCPS: Probe, Grout, D&B Hock, Muck Out (8711) SCPS: Construct Sump at Shaft Bottom	2	27JAN11	28JAN11	0	ISCPS: Construct Sump at Shaft Bottom
In the second product of the	SCPS: Erect Tunnel Hoist & Muck Out System	10	29JAN11	12FEB11	0	MSCPS: Erect Tunnel Hoist & Muck Out System
Backfill, Reinstate	ement & Landscaping					
	SCPS: Backfill Shaft (20%)	8	12SEP13	21SEP13	0	SCPS: Backfill Shaft (20%)
	SCPS: Backfill Shaft (40%) SCPS: Backfill Shaft (60%)	8	23SEP13 03OCT13	02OCT13 11OCT13	0	SCPS: Backfill Shaft (40%) SCPS: Backfill Shaft (60%)
SCPS0940 S	SCPS: Backfill Shaft (80%)	8	12OCT13	22OCT13	0	SCPS: Backfill Shaft (80%)
	SCPS: Backfill Shaft (100%)	8	23OCT13	310CT13	0	SCPS: Reinstatement Around PS Area
	SCPS: Reinstatement Around PS Area SCPS: Demobilise Clear Area	12 6	01NOV13 15NOV13	14NOV13 21NOV13	0	SCPS: Reinstatement Around PS Area
	SCPS: Complete All Works at SCI PS (KD-11)	0		21NOV13	0	SCPS: Complete All Works at SCI PS (KD-11)
	SCPS: Landscaping & Planting Works	60 360	22NOV13*	20JAN14	0	SCPS: Landscaping & Planting Works
SCPS0980 S	SCPS: Period of Establishment Works SCPS: End of Establishment Period	360	21JAN14	15JAN15 15JAN15	0	SCPS: Period of Establishment Works

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	
S Stage 2A	- Contract DC/2007/23		2			
necutters Is	land STW Riser Shaft					
rine Dumping	g Permit					
0000070	CODO: Demost for Dispessed Oits Cost Demoit	04	05 141404	0055040		CCDS: Barryan far Dinnend Site? Cat Darmit
CRS0370 phragm Wall	SCRS: Request for Disposal Site&Get Permit	24	05JAN10A	06FEB10	33	SCRS: Request for Disposal Site&Get Permit
phragm wan						
CRS0287	SCRS: Excavate 4th Panel to Formation Level	7	09JAN10A	23JAN10	50	SCRS: Excavate 4th Panel to Formation Level
CRS0289	SCRS: 4th Panel Desanding & Preparation Works	3	25JAN10	27JAN10	0	SCRS: 4th Panel Desanding & Preparation Works
CRS0291	SCRS: 4th Panel Rebar Cage Installation	2	28JAN10	29JAN10	0	ISCRS: 4th Panel Rebar Cage Installation
CRS0293	SCRS: 4th Panel Concreting Works	1	30JAN10	30JAN10	0	SCRS: 4th Panel Concreting Works SCRS: Excavate 5th Panel to Formation Level
CRS0295 CRS0297	SCRS: Excavate 5th Panel to Formation Level SCRS: 5th Panel Desanding & Preparation Works	7	01FEB10 09FEB10	08FEB10 11FEB10	0	ISCRS: 5th Panel Desanding & Preparation Works
CRS0299	SCRS: 5th Panel Rebar Cage Installation	2	12FEB10	13FEB10	0	SCRS: 5th Panel Rebar Cage Installation
CRS0301	SCRS: 5th Panel Concreting Works	1	18FEB10	18FEB10	0	ISCRS: 5th Panel Concreting Works
CRS0303	SCRS: Excavate 6th Panel to Formation Level	7	19FEB10	26FEB10	0	ISCRS: Excavate 6th Panel to Formation Level
CRS0305	SCRS: 6th Panel Desanding & Preparation Works	3	27FEB10	02MAR10	0	ISCRS: 6th Panel Desarding & Preparation Works
CRS0306 CRS0307	SCRS: Grouting Works Phase 1 SCRS: 6th Panel Rebar Cage Installation	40	03MAR10 03MAR10	19APR10 04MAR10	0	ISCRS: 6th Panel Rebar Cage Installation
CRS0309	SCRS: 6th Panel Concreting Works	1	05MAR10	04MAR10	0	SCRS: 6th Panel Concreting Works
CRS0311	SCRS: Excavate 7th Panel to Formation Level	7	06MAR10	13MAR10	0	ISCRS: Excavate 7th Panel to Formation Level
CRS0313	SCRS: 7th Panel Desanding & Preparation Works	3	15MAR10	17MAR10	0	ISCRS: 7th Panel Desanding & Preparation Works
CRS0315	SCRS: 7th Panel Rebar Cage Installation	2	18MAR10	19MAR10	0	ISCRS: 7th Panel Rebar Cage Installation
CRS0317	SCRS: 7th Panel Concreting Works	1	20MAR10	20MAR10	0	SCRS: 7th Panel Concreting Works
CRS0319 CRS0321	SCRS: Excavate 8th Panel to Formation Level SCRS: 8th Panel Desanding & Preparation Works	7	22MAR10 30MAR10	29MAR10 01APR10	0	SCRS: Excavate 8th Panel to Formation Level SCRS: 8th Panel Desanding & Preparation Works
CRS0323	SCRS: 8th Panel Rebar Cage Installation	2	02APR10	03APR10	0	ISCRS: 8th Panel Rebar Cage Installation
CRS0325	SCRS: 8th Panel Concreting Works	1	06APR10	06APR10	0	SCRS: 8th Panel Concreting Works
CRS0327	SCRS: Excavate 9th Panel to Formation Level	7	07APR10	14APR10	0	SCRS: Excavate 9th Panel to Formation Level
CRS0329	SCRS: 9th Panel Desanding & Preparation Works	3	15APR10	17APR10	0	ISCRS: 9th Panel Desanding & Preparation Works
CRS0331	SCRS: 9th Panel Rebar Cage Installation	2	19APR10	20APR10	0	ISCRS: 9th Panel Rebar Cage Installation
CRS0332 CRS0333	SCRS: Grouting Works Phase 2 SCRS: 9th Panel Concreting Works	40	21APR10 21APR10	07JUN10 21APR10	0	SCRS: 9th Panel Concreting Works
CRS0335	SCRS: Excavate 10th Panel to Formation Level	7	22APR10	29APR10	0	SCRS: Excavate 10th Panel to Formation Level
CRS0337	SCRS: 10th Panel Desanding & Preparation Works	3	30APR10	04MAY10	0	ISCRS: 10th Panel Desanding & Preparation Works
CRS0339	SCRS: 10th Panel Rebar Cage Installation	2	05MAY10	06MAY10	0	SCRS: 10th Panel Rebar Cage Installation
CRS0341	SCRS: 10th Panel Concreting Works	1	07MAY10	07MAY10	0	SCRS: 10th Panel Concreting Works
CRS0343	SCRS: Excavate 11th Panel to Formation Level	7	08MAY10	15MAY10	0	SCRS: Excavate 11th Panel to Formation Level
CRS0345 CRS0347	SCRS: 11th Panel Desanding & Preparation Works SCRS: 11th Panel Rebar Cage Installation	3	17MAY10 20MAY10	19MAY10 21MAY10	0	SCRS: 11th Panel Rebar Cage Installation
CRS0349	SCRS: 11th Panel Concreting Works	1	22MAY10	22MAY10	0	SCRS: 11th Panel Concreting Works
CRS0351	SCRS: Excavate 12th Panel to Formation Level	7	24MAY10	31MAY10	0	SCRS: Excavate 12th Panel to Formation Level
CRS0353	SCRS: 12th Panel Desanding & Preparation Works	3	01JUN10	03JUN10	0	SCRS: 12th Panel Desanding & Preparation Works
CRS0355	SCRS: 12th Panel Rebar Cage Installation	2	04JUN10	05JUN10	0	ISCRS: 12th Panel Rebar Cage Installation
CRS0356 CRS0357	SCRS: Grouting Works Phase 3 SCRS: 12th Panel Concreting Works	40	08JUN10 07JUN10	26JUL10 07JUN10	0	SCRS: Grouting Works Phase 3 SCRS: 12th Panel Concreting Works
CRS0359	SCRS: Excavate 13th Panel to Formation Level	7	07JUN10	15JUN10	0	SCRS: Excavate 13th Panel to Formation Level
CRS0361	SCRS: 13th Panel Desanding & Preparation Works	3	17JUN10	19JUN10	0	ISCRS: 13th Panel Desanding & Preparation Works
CRS0365	SCRS: 13th Panel Concreting Works	1	23JUN10	23JUN10	0	ISCRS: 13th Panel Concreting Works
CRS0366	SCRS: 13th Panel Rebar Cage Installation	2	21JUN10	22JUN10	0	ISCRS: 13th Panel Rebar Cage Installation
CRS0367	SCRS: Excavate 14th Panel to Formation Level	7	24JUN10	02JUL10	0	SCRS: Excavate 14th Panel to Formation Level
CRS0369 CRS0371	SCRS: 14th Panel Desanding & Preparation Works SCRS: 14th Panel Rebar Cage Installation	3	03JUL10 07JUL10	06JUL10 08JUL10	0	SCRS: 14th Panel Desanding & Preparation Works ISCRS: 14th Panel Rebar Cage Installation
CRS0373	SCRS: 14th Panel Rebar Cage Installation SCRS: 14th Panel Concreting Works	1	07JUL10	08JUL10 09JUL10	0	SCRS: 14th Panel Concreting Works
CRS0380	SCRS: Install Dewatering Wells for Pump-test	12	20JUL10	02AUG10	0	SCRS: Install Dewatering Wells for Pump-test
CRS0390	SCRS: Pumping Test	6	03AUG10	09AUG10	0	SCRS: Pumping Test
CRS0392	SCRS: Submission of Pumping Test Report	6	10AUG10	16AUG10	0	ISCRS: Submission of Pumping Test Report
CRS0394	SCRS: Demobilization for D'wall	6	10AUG10	16AUG10	0	ISCRS: Demobilization for D'wall
ft Excavatio	n					
CRS0400	SCRS: Construct Capping Beam & Shaft Collar	6	17AUG10	23AUG10	0	SCRS: Construct Capping Beam & Shaft Collar
CRS0400	SCRS: Excavate Soil & Ring Beams (58.4m)	42	24AUG10	130CT10	0	SCRS: Excavate Soil & Ring Beams (58.4m)
CRS0420	SCRS: Construct Levelling Pad	3	140CT10	180CT10	0	ISCRS: Construct Levelling Pad
CRS0430	SCRS: Pre-excavation Grout for Raise Bore	90	19OCT10	02FEB11	0	SCRS: Pre-excavation Grout for Raise Bore
CRS0440	SCRS: In-fill Concrete for Pilot Hole	12	07FEB11	19FEB11	0	SCRS: In-fill Concrete for Pilot Hole
sed Boring						
200200	CODE: Dia La Lata 4	1	07411010	1141010	-	
CRS0700 CRS0710	SCRS: Rig Up Hole 1 SCRS: Pilot Drill 140 mtrs	5 16	07AUG12 13AUG12	11AUG12 30AUG12	0	ISCRS: Rig Up Hole 1
CRS0710	SCRS: Pilot Drill 140 mtrs SCRS: Attach reamer and Collar	3	13AUG12 31AUG12	03SEP12	0	SCRS: Attach reamer and Collar
CRS0730	SCRS: Ream 90 metres @ 3.5 mtr dia	35	04SEP12	160CT12	0	SCRS: Ream 90 metres @ 3.5 mtr dia
	SCRS: Lower Reamer and Remove	3	170CT12	190CT12	0	ISCRS: Lower Reamer and Remove
CRS0740	Conto: Edwei meaner and meniove					
	SCRS: De Rig Raise borer	5	20OCT12	26OCT12	0	SCRS: De Rig Raise boren
CRS0740 CRS0750 ver Shaft Cor	SCRS: De Rig Raise borer	5	20OCT12	26OCT12	0	SCRS: De Rig Raise boren

SCRS0835	SCRS: Blinding Layer & Base	Slab for LS	6	270CT12	02NOV12	0				ISCR	S: Blinding Layer & Base Slat	o for LS
SCRS0840	SCRS: Bank shunt concreting		18	03NOV12	23NOV12	0				SCI	RS: Bank shunt concreting	
SCRS0875	SCRS: Constru Verti-Shft to Tu	un Invert -136.5mPD	9	24NOV12	04DEC12	0				llsc	RS: Constru Verti-Shft to Tu	n Invert -136.5mPD
SCRS0885	SCRS: Install System Form for	r LS -136.5mPD	9	05DEC12	14DEC12	0				Iso	CRS: Install System Form for	LS -136.5mPD
SCRS0935	SCRS: Construct Transition &	Vert Shaft -136mPD	15	15DEC12	03JAN13	0					SCRS: Construct Transition 8	Vert Shaft -136mPD
SCRS0940	SCRS: Construct Shaft -136 to	-30.5mPD	55	04JAN13	12MAR13	0		1111111			SCRS: Construct Shaft	136 to -30.5mPD
Jpper Shaft Co	onstruction							111111		11111111		
SCRS0975	SCRS: Construct Vert Shft to	Fun Invert -30.5mPD	9	13MAR13	22MAR13	0					SCRS: Construct Vert	Shft to Tun Invert -30.5mPD
SCRS0995	SCRS: Install System Form for	r LS -30.5mPD	9	23MAR13	02APR13	0					SCRS: Install System	Form for LS -30.5mPD
SCRS1045	SCRS: Construct Upper Shaft		36	03APR13	16MAY13	0					SCRS: Construct L	pper Shaft
SCRS1065	SCRS: Clear Area & Install Mu	Ilti-Part Cover	3	17MAY13	20MAY13	0					SCRS: Clear Area	& Install Multi-Part Cover
Miscellaneous	Works							1111111				
4					N		이 이 아이 이 아					
SCRS2010	SCRS: Install E&M Services		18	21MAY13	10JUN13	0					SCRS: Install E&	M Services
SCRS2020	SCRS: Reinstatement & Clear	RS Area	12	11JUN13	25JUN13	0					SCRS: Reinstate	ement & Clear RS Area
SCRS2025	SCRS: Complete All Works at	SCI RS (KD-11)	0		25JUN13	0					SCRS: Comple	te All Works at SCI RS (KD-11
SCRS2030	SCRS: Landscaping & Planting	g Works	60	08SEP13*	06NOV13	0				SCRS: Landscaping	& Planting Works	
lato	31.1111.09	2014 (1979)	WPU	17	6		Sheet	1 of 2				
	15JAN15	and the second	09920		· Area Treatm	ent Sch		1012			Date Revisio	n CheckedApproved
Date	20JAN10			Contract No	. DC/2007/23	- Const	ruction of Sewage					
ate	01FEB10 10:50	Critical Ac	tivity (d b				
					Progr	ramme			Ga	mmon		
				Annex G8 (Construction	Program	me for the Proiec	t	Gui			
O Duine and an	Sustama Ina							-				
	SCRS0840 SCRS0875 SCRS09875 SCRS0935 SCRS0940 Jpper Shaft CC SCRS0975 SCRS0975 SCRS1045 SCRS1045 SCRS1045 SCRS1045 SCRS2020 SCRS2020 SCRS2020 SCRS2020 SCRS2030 Date Date Date Date	SCRS0840 SCRS: Bank shunt concreting SCRS0875 SCRS: Constru Verti-Shft to Tr SCRS0885 SCRS: Install System Form for SCRS0935 SCRS: Construct Transition & SCRS0935 SCRS: Construct Transition & SCRS0940 SCRS: Construct Shaft -136 to Jpper Shaft Construction SCRS095 SCRS0975 SCRS: Construct Vert Shft to Tr SCRS0995 SCRS: Install System Form for SCRS1045 SCRS: Construct Upper Shaft SCRS1045 SCRS: Clear Area & Install Mu Wiscellaneous Works SCRS2010 SCRS2010 SCRS: Install E&M Services SCRS2020 SCRS: Complete All Works at SCRS2030 SCRS: Complete All Works at SCRS2030 SCRS: Landscaping & Planting Date 15JAN15 Date 15JAN15 Date 01FEB10 10:50	SCRS0840 SCRS: Bank shunt concreting SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD SCRS0885 SCRS: Install System Form for LS -136.5mPD SCRS0935 SCRS: Construct Transition & Vert Shaft -136mPD SCRS0935 SCRS: Construct Shaft -136 to -30.5mPD SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD SCRS0940 SCRS: Construct Vert Shft to Tun Invert -30.5mPD SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD SCRS0995 SCRS: Install System Form for LS -30.5mPD SCRS1045 SCRS: Construct Upper Shaft SCRS1045 SCRS: Construct Upper Shaft SCRS1045 SCRS: Clear Area & Install Multi-Part Cover Wiscellaneous Works SCRS2010 SCRS2010 SCRS: Reinstatement & Clear RS Area SCRS2020 SCRS: Complete All Works at SCI RS (KD-11) SCRS2030 SCRS: Landscaping & Planting Works Date 15JAN15 Date 01FEB10 10:50	SCRS0840 SCRS: Bank shunt concreting 18 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 SCRS0935 SCRS: Construct Transition & Vert Shaft -136mPD 15 SCRS0940 SCRS: Construct Transition & Vert Shaft -136mPD 15 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 Upper Shaft Construction SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 SCRS0995 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 9 SCRS0995 SCRS: Construct Upper Shaft 36 SCRS1045 SCRS: Construct Upper Shaft 36 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 Wiscellaneous Works 18 SCRS2020 SCRS: Reinstatement & Clear RS Area 12 SCRS2030 SCRS: Complete All Works at SCI RS (KD-11) 0 0 SCRS2030 SCRS: Landscaping & Planting Works 60 Date 15JAN15 Progress Bar Vitical Activity	SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 SCRS0935 SCRS: Construct Transition & Vert Shaft -136mPD 15 15DEC12 SCRS0940 SCRS: Construct Transition & Vert Shaft -136mPD 15 15DEC12 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 Jpper Shaft Construction Jama King Scrssops SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 23MAR13 SCRS0955 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 23MAR13 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 Wiscellaneous Works Issensatement & Clear RS Area 12 11JUN13 SCRS2020 SCRS: Install E&M Services 18 21MAY13 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* Date <td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 SCRS0935 SCRS: Construct Transition & Vert Shaft -136mPD 15 15DEC12 03JAN13 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 9 13MAR13 12MAR13 Jpper Shaft Construction SCRS0995 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 SCRS0995 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 23MAR13 02APR13 SCRS0995 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 SCRS2010 SCRS: Install Satem Form for LS -30.5mPD 9 23MAR13 02APR13 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 SCRS2010 SCRS: Install E&M Services 18 21MAY13 10JUN13 SCRS2020 SCRS: Complete All Works at SCI RS (</td> <td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136mPD 15 15DEC12 03JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 9 13MAR13 12MAR13 0 Jpper Shaft Construction SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 23MAR13 02APR13 0 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 0 SCRS2010 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 Viscellaneous Works SCRS2020 SCRS: Reinstatement & Clear RS Area 12 11JUN13 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13<td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 mPD 15 15DEC12 03JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 Jupper Shaft Construction SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 0 SCRS1065 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 Viscellaneous Works SCRS2010 SCRS: Complete All Works at SCI RS (KD-11) 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 Date 15JAM15 20JAN10 Critical Activity Critical Activity Critical Activity Crit</td><td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Construct Transition & Vert Shaft -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 9 05DEC12 04JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 5 04JAN13 12MAR13 0 SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Uper Shaft 36 03APR13 16MAY13 0 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2010 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2020 SCRS: Complete All Works at SCI RS (KD-11) 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 Date 15JANI6 20JANI6 0</td><td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0895 SCRS: Construct Tensition & VertiShift to Tun Invert -30.5mPD 15 15DEC12 03JAN13 0 SCRS0975 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 102APR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 10MAY13 0 SCRS0105 SCRS: Install System Form for LS -30.5mPD 9 23MAR13 02APR13 0 SCRS0205 SCRS: Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS0205 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS0205 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV</td><td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shift to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 103JAN13 0 SCRS0940 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 9 13MAR13 20 SCRS0940 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 20 SCRS0995 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS0975 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 10MAY13 0 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2020 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2025 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRS2030 SCRS: Landscaping & Planting Works <td< td=""><td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shit to Tun Invert-136.5mPD 9 24NOV12 40EC12 0 SCRS0835 SCRS: Construct Transition & Vert Shaft -136 mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0957 SCRS: Construct Vert Shit to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0956 SCRS: Install System Form for LS -38.0mPD 9 13MAR13 02APR13 0 SCRS1065 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2020 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs: Landscaping & Planting Works</td></td<></td></td>	SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 SCRS0935 SCRS: Construct Transition & Vert Shaft -136mPD 15 15DEC12 03JAN13 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 9 13MAR13 12MAR13 Jpper Shaft Construction SCRS0995 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 SCRS0995 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 23MAR13 02APR13 SCRS0995 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 SCRS2010 SCRS: Install Satem Form for LS -30.5mPD 9 23MAR13 02APR13 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 SCRS2010 SCRS: Install E&M Services 18 21MAY13 10JUN13 SCRS2020 SCRS: Complete All Works at SCI RS (SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136mPD 15 15DEC12 03JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 9 13MAR13 12MAR13 0 Jpper Shaft Construction SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 23MAR13 02APR13 0 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 0 SCRS2010 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 Viscellaneous Works SCRS2020 SCRS: Reinstatement & Clear RS Area 12 11JUN13 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 <td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 mPD 15 15DEC12 03JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 Jupper Shaft Construction SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 0 SCRS1065 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 Viscellaneous Works SCRS2010 SCRS: Complete All Works at SCI RS (KD-11) 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 Date 15JAM15 20JAN10 Critical Activity Critical Activity Critical Activity Crit</td> <td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Construct Transition & Vert Shaft -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 9 05DEC12 04JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 5 04JAN13 12MAR13 0 SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Uper Shaft 36 03APR13 16MAY13 0 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2010 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2020 SCRS: Complete All Works at SCI RS (KD-11) 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 Date 15JANI6 20JANI6 0</td> <td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0895 SCRS: Construct Tensition & VertiShift to Tun Invert -30.5mPD 15 15DEC12 03JAN13 0 SCRS0975 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 102APR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 10MAY13 0 SCRS0105 SCRS: Install System Form for LS -30.5mPD 9 23MAR13 02APR13 0 SCRS0205 SCRS: Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS0205 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS0205 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV</td> <td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shift to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 103JAN13 0 SCRS0940 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 9 13MAR13 20 SCRS0940 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 20 SCRS0995 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS0975 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 10MAY13 0 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2020 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2025 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRS2030 SCRS: Landscaping & Planting Works <td< td=""><td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shit to Tun Invert-136.5mPD 9 24NOV12 40EC12 0 SCRS0835 SCRS: Construct Transition & Vert Shaft -136 mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0957 SCRS: Construct Vert Shit to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0956 SCRS: Install System Form for LS -38.0mPD 9 13MAR13 02APR13 0 SCRS1065 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2020 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs: Landscaping & Planting Works</td></td<></td>	SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 mPD 15 15DEC12 03JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 Jupper Shaft Construction SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 16MAY13 0 SCRS1065 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 Viscellaneous Works SCRS2010 SCRS: Complete All Works at SCI RS (KD-11) 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 Date 15JAM15 20JAN10 Critical Activity Critical Activity Critical Activity Crit	SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Construct Transition & Vert Shaft -136.5mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 9 05DEC12 04JAN13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 5 04JAN13 12MAR13 0 SCRS0975 SCRS: Construct Vert Shft to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0975 SCRS: Construct Uper Shaft 36 03APR13 16MAY13 0 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2010 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2020 SCRS: Complete All Works at SCI RS (KD-11) 0 25JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 Date 15JANI6 20JANI6 0	SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shft to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 14DEC12 0 SCRS0895 SCRS: Construct Tensition & VertiShift to Tun Invert -30.5mPD 15 15DEC12 03JAN13 0 SCRS0975 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 102APR13 0 SCRS0975 SCRS: Construct Upper Shaft 36 03APR13 10MAY13 0 SCRS0105 SCRS: Install System Form for LS -30.5mPD 9 23MAR13 02APR13 0 SCRS0205 SCRS: Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS0205 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS0205 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV	SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shift to Tun Invert -136.5mPD 9 24NOV12 04DEC12 0 SCRS0885 SCRS: Install System Form for LS -136.5mPD 9 05DEC12 103JAN13 0 SCRS0940 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 9 13MAR13 20 SCRS0940 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 20 SCRS0995 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS0975 SCRS: Construct Vert Shift to Tun Invert -30.5mPD 9 13MAR13 22MAR13 0 SCRS1045 SCRS: Construct Upper Shaft 36 03APR13 10MAY13 0 SCRS1045 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2020 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2025 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRS2030 SCRS: Landscaping & Planting Works <td< td=""><td>SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shit to Tun Invert-136.5mPD 9 24NOV12 40EC12 0 SCRS0835 SCRS: Construct Transition & Vert Shaft -136 mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0957 SCRS: Construct Vert Shit to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0956 SCRS: Install System Form for LS -38.0mPD 9 13MAR13 02APR13 0 SCRS1065 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2020 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs: Landscaping & Planting Works</td></td<>	SCRS0840 SCRS: Bank shunt concreting 18 03NOV12 23NOV12 0 SCRS0875 SCRS: Constru Verti-Shit to Tun Invert-136.5mPD 9 24NOV12 40EC12 0 SCRS0835 SCRS: Construct Transition & Vert Shaft -136 mPD 9 05DEC12 14DEC12 0 SCRS0935 SCRS: Construct Transition & Vert Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0940 SCRS: Construct Shaft -136 to -30.5mPD 55 04JAN13 12MAR13 0 SCRS0957 SCRS: Construct Vert Shit to Tun Invert -30.5mPD 9 13MAR13 02APR13 0 SCRS0956 SCRS: Install System Form for LS -38.0mPD 9 13MAR13 02APR13 0 SCRS1065 SCRS: Clear Area & Install Multi-Part Cover 3 17MAY13 20MAY13 0 SCRS2020 SCRS: Install E&M Services 18 21MAY13 10JUN13 0 SCRS2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs2030 SCRS: Landscaping & Planting Works 60 08SEP13* 06NOV13 0 ScRs: Landscaping & Planting Works

Activity	Activity	Orig	Early	Early	%	2010			2011	2011 2012			2013			2014	
ID	Description	Dur	Start	Finish	Comp												
SCRS2060	SCRS: Period of Establishment Works	360	07NOV13	01NOV14	0						SCRS:	Period of Est	ablishme	nt Works			
SCRS2070	SCRS: End of Establishment Period	0		01NOV14	0	111	8 8	111	이제 법을 법을		1111	31 11	1111	SCRS: End	of Establis	shment Pe	riod
Connecting Adit	i i i i i i i i i i i i i i i i i i i		N.														
SCRS2040	SCRS: Construct RS Connecting Adit	192	14OCT10	03JUN11	0	111	-	r č.	SCRS: Constr	uct RS Con	necting Adit		1111	1111		1111	1111
SCRS2050	SCRS: Complete Excav & Lining at SCI RS Adit	0		03JUN11	0	111	811	111	SCRS: Comp	olete Excav	& Lining at \$	SCI RS Adit	1111	1111	111	1111	8111
			ir														



Annex H

Calibration Reports for HVSs and Sound Level Meters for All Sites

TSP Monitoring Equipment

Monitoring	Location	Monitoring Equipment		Last Calibration Date	Next Calibration Date
Station ID					
24-hr and 1-hr TSP		HVS	Calibrator		
AM1	Chan's Creative School (formerly known as Madam Chan	GMW GS-2310 (S/N 1808)	CM-AIR-43 (S/N 0438320)	20 July 2011	20 September 2011
	Wai Chow Memorial School)				
AM1	Chan's Creative School (formerly known as Madam Chan	GMW GS-2310 (S/N 1808)	CM-AIR-43 (S/N 0438320)	20 September 2011	20 November 2011
	Wai Chow Memorial School)				
AM2	Rooftop of Hong Kong & Islands Regional Office, WSD	GMW GS-2310 (S/N 0145)	CM-AIR-43 (S/N 0438320)	20 July 2011	20 September 2011
AM2	Rooftop of Hong Kong & Islands Regional Office, WSD	GMW GS-2310 (S/N 0145)	CM-AIR-43 (S/N 0438320)	20 September 2011	20 November 2011
AM3	Rooftop of Wan Chai East PTW	GMW GS-2310 (S/N 0481)	CM-AIR-43 (S/N 0438320)	20 July 2011	20 September 2011
AM3	Rooftop of Wan Chai East PTW	GMW GS-2310 (S/N 0481)	CM-AIR-43 (S/N 0438320)	20 September 2011	20 November 2011
AM4	A Location within the DSD Central PTW	GMW GS-2310 (S/N 9315)	CM-AIR-43 (S/N 0438320)	20 July 2011	20 September 2011
AM4	A Location within the DSD Central PTW	GMW GS-2310 (S/N 9315)	CM-AIR-43 (S/N 0438320)	20 September 2011	20 November 2011
AM5	Western Wholesale Food Market	GMW GS-2310 (S/N 2146)	CM-AIR-43 (S/N 0438320)	14 July 2011	14 September 2011
AM5	Western Wholesale Food Market	GMW GS-2310 (S/N 2146)	CM-AIR-43 (S/N 0438320)	12 September 2011	12 November 2011
AM6	Works Site Boundary	GMW GS-2310 (S/N 1254)	CM-AIR-43 (S/N 0438320)	20 July 2011	20 September 2011
AM6	Works Site Boundary	GMW GS-2310 (S/N 1254)	CM-AIR-43 (S/N 0438320)	20 September 2011	20 November 2011

Monitoring Equipment

Aonitoring Station ID	Monitoring Equipment	Model & Serial No.	Last Calibration Date	Next Calibration Date
		Rion NC-73 (S/N 10786708)	16 July 2011	16 July 2012
	Calibrator	Rion NC-73 (S/N 10997142)	11 July 2011	11 July 2012
NM1 – NM5 (a) –				
	Sound Level Meter	Rion NL-31 (S/N 00320533)	16 July 2011	16 July 2012
	Sound Level Meter	Rion NL-31 (S/N 00983400)	25 October 2010	25 October 2011

(a) The sound level meter (Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00983400)) and the calibrator (Rion NC-73 (S/N 10786708) or Rion NC-73 (S/N 10997142)) is used in NM1, NM2, NM3, NM4 and NM5.

Remarks

Monitoring Station ID	Location
NM1	Rooftop of Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)
NM2	Rooftop of Hyde Building
NM3	Rooftop of Goldfield Building
NM4	Rooftop of Block A, Kwan Yick Building Phase III
NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary

: :	AM1 K.T.Ho 20/07/2011
:	GMWS-2310 ACCU-VOL
:	S/N 1808
Calibrati	on Relationship
:	1785
:	25 April 2011
:	2.00506
:	-0.02062
:	0.99998
:	1013
:	298.18
:	1002 300
	: : : : : : : : : :

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	12.8	3.546	1.779	67	66.4
2	13 holes	10.3	3.181	1.597	59	58.5
3	10 holes	7.0	2.623	1.318	48	47.6
4	7 holes	5.3	2.282	1.148	41	40.6
5	5 holes	3.0	1.717	0.867	29	28.7

Sampler Calibration Relationship

Slope(m):<u>40.975</u> Intercept(b):<u>-6.608</u>

Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 23/07/2011

Location Calibrated by Date	:	AM2 K.T.Ho 20/07/2011
<u>Sampler</u> Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 0145
Calibration Orfice and Standar	d Calibratio	on Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
<u>Standard Condition</u> Pstd (hpa) Tstd (K)	:	1013 298.18
Calibration Condition		
Pa (hpa)	:	1002
Ta(K)	:	300

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.6	3.376	1.694	62	61.5
2	13 holes	9.4	3.039	1.526	55	54.5
3	10 holes	7.2	2.660	1.337	48	47.6
4	7 holes	4.6	2.126	1.071	37	36.7
5	5 holes	2.7	1.629	0.823	27	26.8

Sampler Calibration Relationship

 $Slope(m): \underline{39.707} Intercept(b): \underline{-5.8242} Correlation Coefficient(r): \underline{0.9999}$

Checked by: <u>Magnum Fan</u> Date: <u>23/07/2011</u>

Location Calibrated by Date	: : :	AM3 K.T.Ho 20/07/2011
<u>Sampler</u> Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 0481
Calibration Orfice and Standard	l Calibrat	ion Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1002
Ta(K)	:	300

Resi	stance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	12.2	3.462	1.737	64	63.4
2	13 holes	9.0	2.974	1.493	53	52.5
3	10 holes	7.0	2.623	1.318	45	44.6
4	7 holes	4.5	2.103	1.059	33	32.7
5	5 holes	2.9	1.688	0.852	24	23.8

Sampler Calibration Relationship

 $Slope(m): \underline{44.976} Intercept(b): \underline{-14.691} Correlation Coefficient(r): \underline{0.9999}$

Checked by: <u>Magnum Fan</u> Date: <u>23/07/2011</u>

Location Calibrated by Date	: :	AM4 K.T.Ho 20/07/2011
<u>Sampler</u> Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 9315
Calibration Orfice and Stan	dard Calibratior	<u>Relationship</u>
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1002
Ta(K)	:	300

Resi	istance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.7	3.391	1.701	65	64.4
2	13 holes	8.5	2.890	1.452	54	53.5
3	10 holes	7.0	2.623	1.318	48	47.6
4	7 holes	4.8	2.172	1.093	39	38.7
5	5 holes	2.6	1.598	0.807	27	26.8

Sampler Calibration Relationship

Slope(m):<u>41.988</u> Intercept(b): <u>-7.318</u> Correlation Coefficient(r): <u>0.9998</u>

Checked by: <u>Magnum Fan</u>

Date: 23/07/2011

Location	:	Sai Ying Pun
Calibrated by	:	K.T.Ho
Date	:	14/07011
<u>Sampler</u>		
Model	:	TE-5170
Serial Number	:	S/N 2146
Calibration Orfice and Stand	lard Calib	ration Relationship
Serial Number	:	1785
Service Date	:	25 May 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.020620
Correlation Coefficient(r)	:	0.99999
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18

Calibration Condition		
Pa (hpa)	:	1002
Ta(K)	:	300

R	Resistance	dH [green liquid]	Ζ	X=Qstd	IC	Y
	Plate	(inch water)		(cubic		
				meter/min)		
1	18 holes	11.5	3.361	1.687	60	59.5
2	13 holes	9.7	3.087	1.550	55	54.5
3	10 holes	7.9	2.786	1.400	49	48.6
4	7 holes	4.6	2.126	1.071	36	35.7
5	5 holes	2.9	1.688	0.852	28	27.8

Sampler Calibration Relationship

Slope(m):<u>38.316</u> Intercept(b): <u>-5.065</u>

Correlation Coefficient(r): 0.9999

Checked by: <u>Magnum Fan</u>

Date: 16/07/2011

Location Calibrated by Date	: : :	AM6 P.F.Yeung 20/07/2011
<u>Sampler</u> Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 1254
Calibration Orfice and Stand	lard Calibration	n Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1002
Ta(K)	:	300

Resi	istance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	8.0	2.804	1.409	52	51.5
2	13 holes	6.5	2.527	1.271	47	46.6
3	10 holes	5.2	2.260	1.138	43	42.6
4	7 holes	3.2	1.773	0.895	34	33.7
5	5 holes	2.0	1.402	0.709	28	27.8

Sampler Calibration Relationship

Slope(m):<u>34.133</u> Intercept(b): <u>3.436</u> Correlation Coefficient(r): <u>0.9997</u>

Checked by: <u>Magnum Fan</u>

Date: 23/07/2011

Location Calibrated by Date	: :	AM1 K.T.Ho 20/09/2011
Sampler		
Model	:	GMWS-2310 ACCU-VOL
Serial Number	:	S/N 1808
Calibration Orfice and Standard	l Calibrati	ion Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
Standard Condition Pstd (hpa)	:	1013
Tstd (K)		298.18
Calibration Condition		1011
Pa (hpa)	•	
Ta(K)	:	299

Resi	stance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	12.6	3.540	1.776	65	64.8
2	13 holes	10.3	3.201	1.607	59	58.8
3	10 holes	7.0	2.639	1.326	48	47.9
4	7 holes	5.2	2.274	1.145	41	40.9
5	5 holes	3.0	1.727	0.872	31	30.9

Sampler Calibration Relationship

Slope(m):<u>37.793</u> Intercept(b): <u>-2.163</u>

Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 23/09/2011

Location Calibrated by Date	: : :	AM2 K.T.Ho 20/09/2011
<u>Sampler</u> Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 0145
Calibration Orfice and Standard C	Calibratio	n Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
<u>Standard Condition</u> Pstd (hpa) Tstd (K)	:	1013 298.18
Calibration Condition Pa (hpa) Ta(K)	:	1011 299

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.4	3.367	1.690	61	60.8
2	13 holes	9.2	3.025	1.519	54	53.9
3	10 holes	7.1	2.657	1.336	47	46.9
4	7 holes	4.5	2.116	1.065	36	35.9
5	5 holes	2.8	1.669	0.843	27	26.9

Sampler Calibration Relationship

Slope(m):<u>39.950</u> Intercept(b): <u>-6.675</u> Correlation Coefficient(r): <u>0.9999</u>

Checked by: <u>Magnum Fan</u>

Date: 23/09/2011

Location Calibrated by Date	: : :	AM3 K.T.Ho 20/09/2011
<u>Sampler</u> Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 0481
Calibration Orfice and Standard	l Calibrati	ion Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
<u>Calibration Condition</u> Pa (hpa) Ta(K)	:	1011 299

Resi	istance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	12.0	3.455	1.733	62	61.8
2	13 holes	8.8	2.959	1.486	52	51.9
3	10 holes	6.8	2.601	1.307	44	43.9
4	7 holes	4.8	2.185	1.100	36	35.9
5	5 holes	2.8	1.669	0.843	25	24.9

Sampler Calibration Relationship

 $Slope(m): \underline{41.407} \quad Intercept(b): \underline{-9.892} \quad Correlation \ Coefficient(r): \underline{0.9998}$

Checked by: <u>Magnum Fan</u> Date: <u>23/09/2011</u>

Location Calibrated by Date	: : :	AM4 K.T.Ho 20/09/2011
<u>Sampler</u> Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 9315
Calibration Orfice and Stand	dard Calibration	n Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1011
Ta(K)	:	299

Resi	stance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	11.4	3.367	1.690	63	62.8
2	13 holes	8.4	2.891	1.452	53	52.9
3	10 holes	6.8	2.601	1.307	47	46.9
4	7 holes	4.8	2.185	1.100	38	37.9
5	5 holes	2.6	1.608	0.812	26	25.9

Sampler Calibration Relationship

Slope(m):<u>42.130</u> Intercept(b): <u>-8.322</u> Correlation Coefficient(r): <u>0.9999</u>

Checked by: <u>Magnum Fan</u>

Date: 23/09/2011

Location Calibrated by Date	:	Sai Ying Pun K.T.Ho 12/09/11
<u>Sampler</u> Model Serial Number	:	TE-5170 S/N 2146
Calibration Orfice and Standard Serial Number Service Date Slope (m) Intercept (b) Correlation Coefficient(r)	Calibra : : : :	tion Relationship 1785 25 May 2011 2.00506 -0.020620 0.99999
<u>Standard Condition</u> Pstd (hpa) Tstd (K) <u>Calibration Condition</u> Pa (hpa) Ta(K)	: : : : : : : : : : : : : : : : : : : :	1013 298.18 10102 301

R	ResistancedH [green liquid]Plate(inch water)		Z	X=Qstd (cubic	IC	Y
				meter/min)		
1	18 holes	11.4	3.355	1.683	59	58.6
2	13 holes	9.6	3.078	1.546	54	53.7
3	10 holes	7.8	2.775	1.394	48	47.7
4	7 holes	4.5	2.108	1.061	36	35.8
5	5 holes	2.9	1.692	0.854	28	27.8

Sampler Calibration Relationship

Slope(m):<u>37.054</u> Intercept(b): <u>-3.747</u>

Correlation Coefficient(r): 0.9999

Checked by: <u>Magnum Fan</u>

Date: 15/09/2011

Location Calibrated by Date	: : :	AM6 P.F.Yeung 20/09/2011
<u>Sampler</u> Model Serial Number	: :	GMWS-2310 ACCU-VOL S/N 1254
Calibration Orfice and Standar	rd Calibrati	on Relationship
Serial Number	:	1785
Service Date	:	25 April 2011
Slope (m)	:	2.00506
Intercept (b)	:	-0.02062
Correlation Coefficient(r)	:	0.99998
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1011
Ta(K)	:	299

Resi	stance Plate	dH [green liquid] Z X=Qstd		IC	Y	
		(inch water)		(cubic meter/min)		
1	18 holes	8.3	2.873	1.443	56	55.9
2	13 holes	6.6	2.562	1.288	50	49.9
3	10 holes	5.2	2.274	1.145	45	44.9
4	7 holes	3.5	1.866	0.941	38	37.9
5	5 holes	2.4	1.545	0.781	32	31.9

Sampler Calibration Relationship

Slope(m):<u>35.761</u> Intercept(b):<u>4.046</u> Correlation Coefficient(r):<u>0.9998</u>

Checked by: <u>Magnum Fan</u>

Date: 23/09/2011



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

pr 25, 2011 Tisch			138320 1785	Ta (K) - Pa (mm) -	294 - 746.76
= = = = = = = = = = =					
VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00 1.00	1.3870 0.9830 0.8780 0.8350 0.6900	3.2 6.4 7.9 8.9 12.9	2.00 4.00 5.00 5.50 8.00
	Tisch VOLUME START (m3) NA NA NA NA NA	Tisch Orifice I.I VOLUME VOLUME START STOP (m3) (m3) NA NA NA NA NA NA NA NA NA NA	TischOrifice I.DVOLUMEVOLUMESTARTSTOP(m3)(m3)(m3)(m3)NANANA1.00NA	Tisch Orifice I.D 1785 VOLUME VOLUME DIFF DIFF START STOP VOLUME TIME (m3) (m3) (m3) (min) NA NA 1.00 1.3870 NA NA 1.00 0.9830 NA NA 1.00 0.8780 NA NA 1.00 0.8350	Tisch Orifice I.D 1785 Pa (mm) - METER VOLUME VOLUME DIFF DIFF DIFF START STOP VOLUME TIME Hg (m3) (m3) (m3) (min) (mm) NA NA 1.00 1.3870 3.2 NA NA 1.00 0.9830 6.4 NA NA 1.00 0.8780 7.9 NA NA 1.00 0.8350 8.9

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9917	0.7150	1.4113		0.9957	0.7179	0.8874
0.9873	1.0044	1.9959		0.9913	1.0085	1.2549
0.9853	1.1222	2.2315		0.9893	1.1268	1.4030
0.9841	1.1785	2.3405		0.9881	1.1833	1.4715
0.9787	1.4184	2.8227		0.9827	1.4242	1.7747
Qstd slop intercept coefficie	z (b) =	2.00506 -0.02062 0.99998		Qa slope intercept coefficie	c (b) =	1.25553 -0.01297 0.99998
y axis =	SQRT [H20 (1	Pa/760) (298/1	[[a)]	y axis =	SQRT [H20 (7	[a/Pa)]


CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$



Certificate No. : C113973

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Meter Manufacturer : Rion Model No. : NL-31 Serial No. : 00320533

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C113973.

The equipment is supplied by

Co. Name : Envirotech Services Co.

Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 18 July 2011

Certified by: Un Un Chan HC Chan

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C113973

Calibration Report

ITEM TESTED

DESCRIPTION	:	Sound Level Meter
MANUFACTURER	:	Rion
MODEL NO.	:	NL-31
SERIAL NO.	:	00320533

TEST CONDITIONS

AMBIENT TEMPERATURE	:	$(23 \pm 2)^{\circ}C$
LINE VOLTAGE	:	

TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 16 July 2011

JOB NO. : IC11-1746

RELATIVE HUMIDITY : $(55 \pm 20)\%$

TEST RESULTS

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by : K C/Lee

Date : 18 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C113973

Calibration Report

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Description	Certificate No.
40 MHz Arbitrary Waveform Generator	C110018
Multifunction Acoustic Calibrator	C1006860
	40 MHz Arbitrary Waveform Generator

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting		Applied	l Value	UUT	IEC 60651		
Range	Mode	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L _A	A	Fast	94.00	1	93.9	± 0.7

6.1.2 Linearity

	UUT Setting		Applied	UUT			
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	
30 - 120	L _A	A	Fast	94.00	1	93.9 (Ref.)	
				104.00] [103.9	
				114.00	1	113.9	

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

	UU	T Setting		Applie	d Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
30 - 120	L _A	A	Fast	94.00	1	93.9	Ref.
		غينا تيج	Slow			93.8	± 0.1

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Report No. : C113973

Calibration Report

6.2.2 Tone Burst Signal (2 kHz)

		UUT Setting		Appli	ed Value	UUT	IEC 60651
Range	Mode	Frequency	Time	Level	Level Burst		Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
20 - 110	L _A	A	FAST	106.00	Continuous	106.0	Ref.
	LAMAX				200 ms	105.1	-1.0 ± 1.0
	L _A		SLOW		Continuous	106.0	Ref.
	L _{AMAX}		1		500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UI	JT Setting		App	lied Value	UUT	IEC 60651
Range	Mode	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	L _A	А	Fast	94.00	31.5 Hz	54.2	-39.4 ± 1.5
					63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.0
					250 Hz	85.2	-8.6 ± 1.0
					500 Hz	90.6	-3.2 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	95.1	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.8	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	U	UT Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level Freq. (dB)		Reading (dB)	Type 1 Spec. (dB)
30 - 120	L _C	C	Fast	94.00	31.5 Hz	90.7	-3.0 ± 1.5
					63 Hz	92.9	-0.8 ± 1.5
					125 Hz	93.6	-0.2 ± 1.0
					250 Hz	93.8	0.0 ± 1.0
					500 Hz	93.9	0.0 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
			-		8 kHz	90.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.1	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Report No. : C113973

Calibration Report

6.4 Time Averaging

	UU	T Setting					UUT	IEC 60804		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Freq. (kHz)	Burst Duration	Burst Duty	Burst Level	Equivalent Level	Reading (dB)	Type 1 Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
20 - 110	LAeq	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						1/10 ²		90	90.0	± 0.5
			60 sec.			1/10 ³		80	80.0	± 1.0
			5 min.			1/104		70	70.0	± 1.0

Remarks : - Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

-	Uncertainties of Applied Value :	94 dB :	31.5 Hz - 125 Hz	:	± 0.35 dB
			250 Hz - 500 Hz	:	± 0.30 dB
			1 kHz	:	± 0.20 dB
			2 kHz - 4 kHz	:	± 0.35 dB
			8 kHz	:	± 0.45 dB
			12.5 kHz	:	± 0.70 dB
		104 dB :	1 kHz	:	± 0.10 dB (Ref. 94 dB)
		114 dB :	1 kHz	:	± 0.10 dB (Ref. 94 dB)
		Burst equ	ivalent level	:	$\pm 0.2 \text{ dB}$ (Ref. 110 dB
					continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Certificate No. : C105886

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Meter Manufacturer : Rion Model No. : NL-31 Serial No. : 00983400

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C105886.

The equipment is supplied by

Co. Name : Envirotech Services Co.

Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue : 26 October 2010

Certified by : ______KCLee

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Report No. : C105886 Calibration Report **ITEM TESTED** DESCRIPTION : Sound Level Meter MANUFACTURER : Rion MODEL NO. : NL-31 SERIAL NO. : 00983400 **TEST CONDITIONS** AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}C$ RELATIVE HUMIDITY : $(55 \pm 20)\%$ LINE VOLTAGE • **TEST SPECIFICATIONS** Calibration check DATE OF TEST : 25 October 2010 JOB NO. : IC10-2726 **TEST RESULTS** The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s). The test equipment used for calibration are traceable to National Standards via : - The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory - The Bruel & Kjaer Calibration Laboratory, Denmark - Rohde & Schwarz Laboratory, Germany - Fluke Everett Service Center, USA - Agilent Technologies, USA

Tested by :

L L Cheung

Date: 26 October 2010

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C105886

Calibration Report

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C100067
CL281	Multifunction Acoustic Calibrator	C1006860

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting			Applied	l Value	UUT	IEC 61672	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 120	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UU	T Setting		Applied	l Value	UUT
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 120	LA	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.1

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UUT Setting			Applie	d Value	UUT	IEC 61672	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)	
30 - 120	L _A	A	Fast Slow	94.00	1	94.0 93.9	Ref. ± 0.3	

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Report No. : C105886

Calibration Report

6.3 Frequency Weighting

6.3.1 A-Weighting

	UU	JT Setting		App	lied Value	UUT	IEC 61672
Range	Mode	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	L _A	А	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.2	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.3	$+1.2 \pm 1.6$
					4 kHz	95.1	$+1.0 \pm 1.6$
					8 kHz	93.0	-1.1 (+2.1 ; -3.1
					12.5 kHz	90.1	-4.3 (+3.0 ; -6.0

6.3.2 C-Weighting

	UI	UT Setting		App	lied Value	UUT	IEC 61672
Range (dB)	Mode	Frequency Weighting	Time Weighting			Reading (dB)	Class 1 Spec. (dB)
30 - 120	L _C	С	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
	_				500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.6
					4 kHz	93.4	-0.8 ± 1.6
			Z		8 kHz	91.1	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.3	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C105886

Calibration Report

Remarks : - Mfr's Spec. : IEC 61672 Class 1

-	Uncertainties of Applied Value :	94 dB :	63 Hz - 125 Hz	:	± 0.35 dB
			250 Hz - 500 Hz		
			1 kHz	:	± 0.20 dB
			2 kHz - 4 kHz	:	$\pm 0.35 \text{ dB}$
			8 kHz	:	$\pm 0.45 \text{ dB}$
			12.5 kHz	:	$\pm 0.70 \text{ dB}$
		104 dB :	1 kHz	:	± 0.10 dB (Ref. 94 dB)
		114 dB :	1 kHz	:	± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Certificate No. : C113870

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Calibrator Manufacturer : Rion Model No. : NC-73 Serial No. : 10997142

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C113870.

The equipment is supplied by

Co. Name : Envirotech Services Co.

Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue : 11 July 2011

Certified by : HC Chan

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Report No. : C113870

Calibration Report

ITEM TESTED

DESCRIPTION	:	Sound Level Calibrator
MANUFACTURER	:	Rion
MODEL NO.	:	NC-73
SERIAL NO.	:	10997142

TEST CONDITIONS

AMBIENT TEMPERATURE: $(23 \pm 2)^{\circ}C$ LINE VOLTAGE:---

TEST SPECIFICATIONS

Calibration

DATE OF TEST : 11 July 2011

JOB NO. : IC11-1713

RELATIVE HUMIDITY : $(55 \pm 20)\%$

TEST RESULTS

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by : KC Lee

Date : 11 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C113870

Calibration Report

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment IDDescriptionCertificate No.TST150AMeasuring AmplifierC101008CL130Universal CounterC113350CL281Multifunction Acoustic CalibratorC1006860

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy
- 5.1.1 Before Adjustment

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.3	± 0.5	± 0.2

5.1.2 After Adjustment

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

5.2 Frequency Accuracy

5.2.1 Before Adjustment

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.991	1 kHz ± 2 %	± 1

5.2.2 After Adjustment

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.991	1 kHz ± 2 %	± 1

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C113870

Calibration Report

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Certificate No. : C113972

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Calibrator Manufacturer : Rion Model No. : NC-73 Serial No. : 10786708

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C113972.

The equipment is supplied by

Co. Name : Envirotech Services Co.

Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 18 July 2011

Certified by : HC Chan

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C113972

Calibration Report

ITEM TESTED

:	Sound Level Calibrator
:	Rion
:	NC-73
:	10786708
	:

TEST CONDITIONS

AMBIENT TEMPERATURE	:	$(23 \pm 2)^{\circ}C$
LINE VOLTAGE	:	

TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 16 July 2011

JOB NO. : IC11-1746

RELATIVE HUMIDITY : $(55 \pm 20)\%$

TEST RESULTS

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by : KC Lee

Date : 18 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited



Report No. : C113972

Calibration Report

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
TST150A	Measuring Amplifier	C101008
CL130	Universal Counter	C113350
CL281	Multifunction Acoustic Calibrator	C1006860

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	93.9	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	UUT Nominal Value Measured Value		Uncertainty of Measured Value	
(kHz)	(kHz)	Spec.	(Hz)	
1	0.991	1 kHz ± 2 %	± 1	

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

Annex I

Event / Action Plans for Air Quality, Noise and Landscape and Visual Monitoring

Table I1	Event Action Plan for Air Quality Monitoring
----------	--

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Action Level				
Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; and, Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; and, Check Contractor's working method. 	Notify Contractor	 Rectify any unacceptable practice; and, Amend working methods if appropriate.
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; and, Discuss with IEC and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; and, Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor, and, Ensure remedial measures properly implemented. 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Limit Level Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and, Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; and, Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and, Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; and, Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and, If exceedance stops, cease additional monitoring. 	actions whenever necessary to assure their effectiveness and advise the ER accordingly; and,	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; and, If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and, Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor		
Action Level being exceeded	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; and, Increase monitoring frequency to check mitigation effectiveness. 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and, Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; and, Supervise the implementation of remedial measures. 	 Submit noise mitigation proposals to IEC and ER; and, Implement noise mitigation proposals. 		

Table I2Event Action Plan for Noise Monitoring

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Limit Level being exceeded	 Inform IEC, ER, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and ER on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and, If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; and, Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and, If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; and, Stop the relevant portion of works as instructed by the ER until the exceedance is abated.

Action Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor		
Non-conformity on one occasionIdentify source Inform the IEC and the ER Discuss remedial actions with 		Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement		
Repeated Non- conformity	Identify source Inform the IEC and the ER Increase monitoring (site audit) frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring (site audit)	Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement		

Table I3Event and Action Plan for Landscape and Visual Impact - Construction Phase

Annex J

Waste Flow Table

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island Contract No. : DC/2007/23 Monthly Summary Waste Flow Table for 2009 (year)

	Actual Quantities	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed Fill	as Public	Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse			
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m [;]	3)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m³)			
Jan														
Feb														
Mar														
Apr														
Мау														
June														
Sub-total														
July	0	0	0	0	(D	0	0	0	0	0			
Aug	0	0	0	0	(C	0	0	0	0	0			
Sept	0.016	0	0	0	Dry	Wet	0	0	0	0	0.068			
					0.016	0								
Oct	0.523	0	0	0	0.523	0	0	0	0	0	0.086			
Nov	2.331	0	0	0	2.275	0.056	99.2	0.036	0	0	0.129			
Dec	3.803	0	0	0	3.004	0.799	1	0	0	0	0.120			
Total	6.673	0	0	0	5.818	0.855	100.2	0.036	0	0	0.403			

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Metal and paper/cardboard packaging will be collected by recycler for recycling.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.

(4) Broken concrete for recycling into aggregates

(5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.

(6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island Contract No. : DC/2007/23 Monthly Summary Waste Flow Table for 2010 (year)

	Actual Quantities	of Inert C&D Materials	ıly		Actual Quantities of C&D Wastes Generated Monthly						
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill		Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m ³	3)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m³)
Jan	5.341	0	0	0	Dry	Wet	0	0.144	0	0.8	0.178
					3.066	2.275					
Feb	3.328	0	0	0	1.541	1.787	0	0	0	0	0.167
Mar	4.486	0	0	0	2.019	2.467	0	0.09	0	0	0.148
Apr	4.864	0	0	0	1.756	3.108	0	0.054	0	0	0.160
Мау	7.092	0	0	0	3.383	3.709	0	0.144	0	0.3	0.157
June	6.190	0	0	0	1.083	5.107	0	0.09	0	0.4	0.455
Sub-total	31.301	0	0	0	12.848	18.453	0	0.522	0	1.5	1.265
July	5.031	0	0	0	1.006	4.025	0	0.162	0	0	0.212
Aug	5.140	0	0	0.23	1.970	2.940	0	0.09	0	0.4	0.312
Sept	3.593	0.15	0	0.35	1.771	1.322	0	0.09	0	1	0.146
Oct	2.324	0	0	0	1.429	0.895	0	0.144	0	0	0.078
Nov	5.927	0	0	0	4.383	1.544	0	0	0	0.8	0.078
Dec	4.963	0	0	0	4.840	0.123	0	0.072	0	0	0.078
Total	58.279	0.15	0	0.58	28.247	29.302	0	1.080	0	3.7	2.169

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Metal and paper/cardboard packaging will be collected by recycler for recycling.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.

(4) Broken concrete for recycling into aggregates

(5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.

(6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island Contract No. : DC/2007/23 Monthly Summary Waste Flow Table for 2011 (year)

	Actual Quantities	of Inert C&D Materials	Generated Month	ly			Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Broken Concrete (see Note 4)				Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse		
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m ³	3)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m³)	
Jan	8.423	0	0	0	Dry	Wet	0	0.09	0	1.2	0.124	
					8.236	0.187						
Feb	7.794	0	0	0.799	6.814	0.181	0	0.09	0	0	0.138	
Mar	9.641	0	0	0.576	9.007	0.058	0	0.19	0	0	0.059	
Apr	8.841	0	0	2.014	6.730	0.097	0	0.09	0	0.2	0.069	
Мау	5.416	0	0	0.887	4.280	0.249	0	0.09	0	0	0.077	
June	7.507	0	0	0.665	6.245	0.597	0	0.337	0.028	1.0	0.072	
Sub-total	47.622	0	0	4.941	41.312	1.369	0	0.887	0.028	2.4	0.539	
July	5.31	0	0	2.372	2.795	0.143	0	0.162	0	0	0.109	
Aug	5.381	0	0	2.553	2.530	0.298	0	0.248	0.035	0.4	0.097	
Sept	6.963	0	0	2.814	3.974	0.175	0	0.289	0.032	0	0.155	
Oct	0	0	0	0	0	0	0	0	0	0	0	
Nov	0	0	0	0	0	0	0	0	0	0	0	
Dec	0	0	0	0	0	0	0	0	0	0	0	
Total	65.276	0	0	12.68	50.611	1.985	0	1.586	0.095	2.8	0.9	

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Metal and paper/cardboard packaging will be collected by recycler for recycling.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.

(4) Broken concrete for recycling into aggregates

(5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.

(6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).