

Gammon Construction Limited

Contract No. DC/2007/23
Harbour Area Treatment Scheme
Stage 2A
Construction of Sewage
Conveyance System from North
Point to Stonecutters Island:
Twenty-sixth Monthly EM&A Report

February 2012

Environmental Resources Management



21/F Lincoln House
979 King's Road
Taikoo Place
Island East, Hong Kong
Telephone: (852) 2271 3000
Facsimile: (852) 2723 5660
E-mail: post.hk@erm.com
<http://www.erm.com>

Gammon Construction Limited

Contract No. DC/2007/23
Harbour Area Treatment Scheme
Stage 2A
Construction of Sewage
Conveyance System from North
Point to Stonecutters Island:
Twenty-sixth Monthly EM&A Report

February 2012

Reference 0104887

For and on behalf of ERM-Hong Kong, Limited
Approved by: <u>Dr Robin Kennish</u>
Signed: <u></u>
Position: <u>Director</u>
Certified by: <u></u> (Environmental Team Leader – Winnie Ko)
Date: <u>14 February 2012</u>

CONTENTS

	EXECUTIVE SUMMARY	<i>i</i>
1	INTRODUCTION	1
1.1	<i>PURPOSE OF THE REPORT</i>	1
1.2	<i>STRUCTURE OF THE REPORT</i>	1
2	PROJECT INFORMATION	5
2.1	<i>BACKGROUND AND GENERAL SITE DESCRIPTION</i>	5
2.2	<i>STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED SUBMISSIONS</i>	6
2.3	<i>PROJECT ORGANISATION</i>	7
3	NORTH POINT PRODUCTION AND DROP SHAFTS	8
3.1	<i>CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH</i>	8
3.2	<i>STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS</i>	8
3.3	<i>ENVIRONMENTAL MONITORING REQUIREMENTS</i>	9
3.3.1	<i>Air Quality Monitoring</i>	9
3.3.2	<i>Noise Monitoring</i>	12
3.3.3	<i>Cultural Heritage</i>	14
3.3.4	<i>Landscape and Visual Monitoring</i>	14
3.4	<i>IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS</i>	15
3.5	<i>MONITORING RESULTS</i>	15
3.5.1	<i>Air Quality</i>	15
3.5.2	<i>Noise</i>	15
3.5.3	<i>Landscape and Visual</i>	16
3.5.4	<i>Cultural Heritage</i>	16
3.5.5	<i>Waste Management</i>	16
3.6	<i>ENVIRONMENTAL SITE INSPECTION</i>	17
3.7	<i>ENVIRONMENTAL NON-CONFORMANCE</i>	17
3.7.1	<i>Summary of Monitoring Exceedance</i>	17
3.7.2	<i>Summary of Environmental Non-Compliance</i>	19
3.7.3	<i>Summary of Environmental Complaint</i>	19
3.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	19
3.8	<i>FUTURE KEY ISSUES</i>	19
3.8.1	<i>Key Issues for the Coming Months</i>	19
3.8.2	<i>Monitoring Schedule for the Next Month</i>	19
3.8.3	<i>Construction Programme for the Next Month</i>	19
4	WAN CHAI EAST PRODUCTION AND DROP SHAFTS	20
4.1	<i>CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH</i>	20
4.2	<i>STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS</i>	20
4.3	<i>ENVIRONMENTAL MONITORING REQUIREMENTS</i>	21
4.3.1	<i>Air Quality Monitoring</i>	21
4.3.2	<i>Noise Monitoring</i>	24

4.3.3	<i>Cultural Heritage</i>	26
4.3.4	<i>Landscape and Visual Monitoring</i>	26
4.4	<i>IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS</i>	27
4.5	<i>MONITORING RESULTS</i>	27
4.5.1	<i>Air Quality</i>	27
4.5.2	<i>Noise</i>	27
4.5.3	<i>Landscape and Visual</i>	27
4.5.4	<i>Cultural Heritage</i>	28
4.5.5	<i>Waste Management</i>	28
4.6	<i>ENVIRONMENTAL SITE INSPECTION</i>	28
4.7	<i>ENVIRONMENTAL NON-CONFORMANCE</i>	29
4.7.1	<i>Summary of Monitoring Exceedance</i>	29
4.7.2	<i>Summary of Environmental Non-Compliance</i>	31
4.7.3	<i>Summary of Environmental Complaint</i>	31
4.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	31
4.8	<i>FUTURE KEY ISSUES</i>	31
4.8.1	<i>Key Issues for the Coming Month</i>	31
4.8.2	<i>Monitoring Schedule for the Next Month</i>	32
4.8.3	<i>Construction Programme for the Next Month</i>	32
5	<i>CENTRAL DROP SHAFT</i>	33
5.1	<i>CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH</i>	33
5.2	<i>STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS</i>	33
5.3	<i>ENVIRONMENTAL MONITORING REQUIREMENTS</i>	33
5.3.1	<i>Air Quality Monitoring</i>	33
5.3.2	<i>Noise Monitoring</i>	37
5.3.3	<i>Cultural Heritage</i>	38
5.3.4	<i>Landscape and Visual Monitoring</i>	39
5.4	<i>IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS</i>	39
5.5	<i>MONITORING RESULTS</i>	39
5.5.1	<i>Air Quality</i>	39
5.5.2	<i>Noise</i>	39
5.5.3	<i>Landscape and Visual</i>	40
5.5.4	<i>Cultural Heritage</i>	40
5.5.5	<i>Waste Management</i>	40
5.6	<i>ENVIRONMENTAL SITE INSPECTION</i>	41
5.7	<i>ENVIRONMENTAL NON-CONFORMANCE</i>	41
5.7.1	<i>Summary of Monitoring Exceedance</i>	41
5.7.2	<i>Summary of Environmental Non-Compliance</i>	41
5.7.3	<i>Summary of Environmental Complaint</i>	41
5.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	41
5.8	<i>FUTURE KEY ISSUES</i>	41
5.8.1	<i>Key Issues for the Coming Month</i>	41
5.8.2	<i>Monitoring Schedule for the Next Month</i>	42
5.8.3	<i>Construction Programme for the Next Month</i>	42
6	<i>SAI YING PUN JUNCTION SHAFT</i>	43
6.1	<i>CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH</i>	43
6.2	<i>STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS</i>	43
6.3	<i>ENVIRONMENTAL MONITORING REQUIREMENTS</i>	43

6.3.1	<i>Air Quality Monitoring</i>	43
6.3.2	<i>Noise Monitoring</i>	45
6.3.3	<i>Cultural Heritage</i>	46
6.3.4	<i>Landscape and Visual Monitoring</i>	46
6.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	47
6.5	MONITORING RESULTS	47
6.5.1	<i>Air Quality</i>	47
6.5.2	<i>Noise</i>	47
6.5.3	<i>Landscape and Visual</i>	48
6.5.4	<i>Cultural Heritage</i>	48
6.5.5	<i>Waste Management</i>	48
6.6	ENVIRONMENTAL SITE INSPECTION	49
6.7	ENVIRONMENTAL NON-CONFORMANCE	49
6.7.1	<i>Summary of Monitoring Exceedance</i>	49
6.7.2	<i>Summary of Environmental Non-Compliance</i>	50
6.7.3	<i>Summary of Environmental Complaint</i>	50
6.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	51
6.8	FUTURE KEY ISSUES	51
6.8.1	<i>Key Issues for the Coming Month</i>	51
6.8.2	<i>Monitoring Schedule for the Next Month</i>	51
6.8.3	<i>Construction Programme for the Next Month</i>	51
7	STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS	52
7.1	CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH	52
7.2	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	52
7.3	ENVIRONMENTAL MONITORING REQUIREMENTS	52
7.3.1	<i>Air Quality Monitoring</i>	52
7.3.2	<i>Noise Monitoring</i>	56
7.3.3	<i>Cultural Heritage</i>	58
7.3.4	<i>Landscape and Visual Monitoring</i>	58
7.4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	59
7.5	MONITORING RESULTS	59
7.5.1	<i>Air Quality</i>	59
7.5.2	<i>Noise</i>	59
7.5.3	<i>Landscape and Visual</i>	60
7.5.4	<i>Cultural Heritage</i>	60
7.5.5	<i>Waste Management</i>	60
7.6	ENVIRONMENTAL SITE INSPECTION	61
7.7	ENVIRONMENTAL NON-CONFORMANCE	61
7.7.1	<i>Summary of Monitoring Exceedance</i>	61
7.7.2	<i>Summary of Environmental Non-Compliance</i>	62
7.7.3	<i>Summary of Environmental Complaint</i>	62
7.7.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	62
7.8	FUTURE KEY ISSUES	62
7.8.1	<i>Key Issues for the Coming Month</i>	62
7.8.2	<i>Monitoring Schedule for the Next Month</i>	63
7.8.3	<i>Construction Programme for the Next Month</i>	63
8	CONCLUSIONS	64
8.1	NORTH POINT PRODUCTION AND DROP SHAFTS	64

<i>8.2</i>	<i>WAN CHAI EAST PRODUCTION AND DROP SHAFTS</i>	<i>64</i>
<i>8.3</i>	<i>CENTRAL DROP SHAFT</i>	<i>64</i>
<i>8.4</i>	<i>SAI YING PUN JUNCTION SHAFT</i>	<i>65</i>
<i>8.5</i>	<i>STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS</i>	<i>65</i>
<i>8.6</i>	<i>OVERALL</i>	<i>66</i>

LIST OF TABLES

Table 2.1	<i>Summary of Environmental Licensing, Notification and Permit Status for the Contract (a)</i>
Table 2.2	<i>Status of Required Submission for all Sites</i>
Table 3.1	<i>Summary of Construction Activities Undertaken from 1 to 31 January 2012 at North Point Production and Drop Shafts</i>
Table 3.2	<i>Summary of Environmental Licensing, Notification and Permit Status at North Point Production and Drop Shafts</i>
Table 3.3	<i>Construction Phase Air Monitoring Location at North Point Production and Drop Shafts</i>
Table 3.4	<i>TSP Monitoring Parameter and Frequency</i>
Table 3.5	<i>TSP Monitoring Equipment for North Point Production and Drop Shafts Sites</i>
Table 3.6	<i>Action and Limit Levels for Air Quality at North Point Production and Drop Shafts</i>
Table 3.7	<i>Construction Phase Noise Monitoring Station at North Point Production and Drop Shafts</i>
Table 3.8	<i>Noise Monitoring Equipment at North Point Production and Drop Shafts</i>
Table 3.9	<i>Action and Limit Levels for Noise Monitoring at North Point Production and Drop Shafts</i>
Table 3.10	<i>Quantities of Waste Generated from the Project for all Sites</i>
Table 3.11	<i>Construction Works to be Undertaken in the Coming Two Months at North Point Production and Drop Shafts</i>
Table 4.1	<i>Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Wan Chai East Production and Drop Shafts</i>
Table 4.2	<i>Summary of Environmental Licensing, Notification and Permit Status at Wan Chai East Production and Drop Shafts</i>
Table 4.3	<i>Construction Phase Air Monitoring Location at Wan Chai East Production and Drop Shafts</i>
Table 4.4	<i>TSP Monitoring Parameter and Frequency at Wan Chai East Production and Drop Shafts</i>
Table 4.5	<i>TSP Monitoring Equipment at Wan Chai East Production and Drop Shafts</i>
Table 4.6	<i>Action and Limit Levels for Air Quality at Wan Chai East Production and Drop Shafts</i>
Table 4.8	<i>Noise Monitoring Equipment at Wan Chai East Production and Drop Shafts</i>
Table 4.9	<i>Action and Limit Levels for Noise Monitoring at Wan Chai East Production and Drop Shafts</i>
Table 4.10	<i>Quantities of Waste Generated from the Project for all Sites</i>
Table 4.11	<i>Summary of Record of Exceedance at Wan Chai East Production and Drop Shafts</i>
Table 4.12	<i>Construction Works to be Undertaken in the Coming Two Months at</i>

Wan Chai East Production and Drop Shafts

- Table 5.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Central Drop Shaft*
- Table 5.2 *Summary of Environmental Licensing, Notification and Permit Status at Central Drop Shaft*
- Table 5.3 *Construction Phase Air Monitoring Location at Central Drop Shaft*
- Table 5.4 *TSP Monitoring Parameter and Frequency at Central Drop Shaft*
- Table 5.5 *TSP Monitoring Equipment at Central Drop Shaft*
- Table 5.6 *Action and Limit Levels for Air Quality at Central Drop Shaft*
- Table 5.7 *Construction Phase Noise Monitoring Station at Central Drop Shaft*
- Table 5.8 *Noise Monitoring Equipment at Central Drop Shaft*
- Table 5.9 *Action and Limit Levels for Noise Monitoring at Central Drop Shaft*
- Table 5.10 *Quantities of Waste Generated from the Project for all Sites*
- Table 5.11 *Construction Works to be Undertaken in the Coming Two Months at Central Drop Shaft*
- Table 6.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Sai Ying Pun Junction Shaft*
- Table 6.2 *Summary of Environmental Licensing, Notification and Permit Status at Sai Ying Pun Junction Shaft*
- Table 6.3 *Construction Phase Air Monitoring Location at Sai Ying Pun Junction Shaft*
- Table 6.4 *TSP Monitoring Parameter and Frequency at Sai Ying Pun Junction Shaft*
- Table 6.5 *Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft*
- Table 6.6 *Construction Phase Noise Monitoring Station at Sai Ying Pun Junction Shaft*
- Table 6.7 *Noise Monitoring Equipment at Sai Ying Pun Junction Shaft*
- Table 6.8 *Action and Limit Levels for Noise Monitoring at Sai Ying Pun Junction Shaft*
- Table 6.9 *Quantities of Waste Generated from the Project for all Sites*
- Table 6.10 *Construction Works to be Undertaken in the Coming Two Months at Sai Ying Pun Junction Shaft*
- Table 7.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Stonecutters Island Production and Riser Shafts*
- Table 7.2 *Summary of Environmental Licensing, Notification and Permit Status at Stonecutters Island Production and Riser Shafts*
- Table 7.3 *Construction Phase Air Monitoring Location at Stonecutters Island Production and Riser Shafts*
- Table 7.4 *TSP Monitoring Parameter and Frequency at Stonecutters Island Production and Riser Shafts*
- Table 7.5 *TSP Monitoring Equipment at Stonecutters Island Production and Riser Shafts*
- Table 7.6 *Action and Limit Levels for Air Quality at Stonecutters Island Production and Riser Shafts*

- Table 7.7 Construction Phase Noise Monitoring Station at Stonecutters Island Production and Riser Shafts*
- Table 7.8 Noise Monitoring Equipment at Stonecutters Island Production and Riser Shafts*
- Table 7.9 Action and Limit Levels for Noise Monitoring at Stonecutters Island Production and Riser Shaft*
- Table 7.10 Quantities of Waste Generated from the Project for all Sites*
- Table 7.11 Construction Works to be Undertaken in the Coming Two Months at Stonecutters Island Production and Riser Shafts*

LIST OF ANNEXES

Annex A Location of Works Areas

Annex B Project Organization Chart and Contact Detail

Annex C North Point Production and Drop Shaft

Annex C1 Locations of Construction Activities during the Reporting Month

Annex C2 Locations of Air Quality and Noise Monitoring Stations

Annex C3 Monitoring Schedule of the Reporting Month and Next Month

Annex C4 Summary of Implementation Status

Annex C5 24-hour and 1-hour average TSP Monitoring Results

Annex C6 Noise Monitoring Results

Annex C7 Cumulative Complaint and Summons/Prosecutions Log

Annex C8 Construction Programme for the Project

Annex D Wan Chai East Production and Drop Shaft

Annex D1 Locations of Construction Activities during the Reporting Month

Annex D2 Locations of Air Quality and Noise Monitoring Stations

Annex D3 Monitoring Schedule of the Reporting Month and Next Month

Annex D4 Summary of Implementation Status

Annex D5 24-hour and 1-hour average TSP Monitoring Results

Annex D6 Noise Monitoring Results

Annex D7 Cumulative Complaint and Summons/Prosecutions Log

Annex D8 Construction Programme for the Project

Annex E Central Drop Shaft

Annex E1 Locations of Construction Activities during the Reporting Month

Annex E2 Locations of Air Quality and Noise Monitoring Stations

Annex E3 Monitoring Schedule of the Reporting Month and Next Month

Annex E4 Summary of Implementation Status

Annex E5 24-hour and 1-hour average TSP Monitoring Results

Annex E6 Noise Monitoring Results

Annex E7 Cumulative Complaint and Summons/Prosecutions Log

Annex E8 Construction Programme for the Project

Annex F Sai Ying Pun Junction Shaft

Annex F1 Locations of Construction Activities during the Reporting Month

Annex F2 Locations of Air Quality and Noise Monitoring Stations

Annex F3 Monitoring Schedule of the Reporting Month and Next Month

Annex F4 Summary of Implementation Status

Annex F5 24-hour and 1-hour average TSP Monitoring Results

Annex F6 Noise Monitoring Results

Annex F7 Cumulative Complaint and Summons/Prosecutions Log

Annex F8 Construction Programme for the Project

Annex G	Stonecutters Island Production and Riser Shaft
<i>Annex G1</i>	<i>Locations of Construction Activities during the Reporting Month</i>
<i>Annex G2</i>	<i>Locations of Air Quality and Noise Monitoring Stations</i>
<i>Annex G3</i>	<i>Monitoring Schedule of the Reporting Month and Next Month</i>
<i>Annex G4</i>	<i>Summary of Implementation Status</i>
<i>Annex G5</i>	<i>24-hour and 1-hour average TSP Monitoring Results</i>
<i>Annex G6</i>	<i>Noise Monitoring Results</i>
<i>Annex G7</i>	<i>Cumulative Complaint and Summons/Prosecutions Log</i>
<i>Annex G8</i>	<i>Construction Programme for the Project</i>
Annex H	Calibration Reports for HVSSs and Sound Level Meters for All Sites
Annex I	Event /Action Plans for Air Quality, Noise and Landscape and Visual Monitoring
Annex J	Waste Flow Table for All Sites

EXECUTIVE SUMMARY

The construction works of **DC/2007/23 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from North Point to Stonecutters Island (the Project)** commenced on 1 December 2009. This is the 26th monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A activities carried out during the period from 1 to 31 January 2012 in accordance with the EM&A Manual.

North Point Production and Drop Shafts

Summary of Construction Works undertaken during the Reporting Month

The major construction works undertaken during the reporting month include:

- Tunnel excavation by drilling and blasting method at North Point Production Shaft;
- Probing and pre-excavation grouting at North Point Production Shaft;
- Remaining services and shaft steel installation at North Point Production Shaft; and
- Pre-excavation grouting for raise boring at North Point Drop Shaft.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- | | |
|---|---------|
| • 24-hour average TSP Monitoring at each monitoring station (AM1) | 2 sets |
| • 24-hour average TSP Monitoring at each monitoring station (AM2) | 5 sets |
| • 1-hour average TSP Monitoring at each monitoring station (AM1) | 6 sets |
| • 1-hour average TSP Monitoring at each monitoring station (AM2) | 15 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM1 | 4 times |
| • Construction Noise Monitoring during Restricted Hours at NM1 | 5 times |
| • Joint Environmental Site Inspection | 5 times |
| • Landscape & Visual Monitoring | 1 time |

Air Quality

2 sets of 24-hour average TSP and 6 sets of 1-hr average TSP measurements at AM1. Monitoring scheduled on 3, 9 and 14 January 2012 has been cancelled due to roof renovation works on Chan's Creative School. 5 sets of 24-hour average TSP and 15 sets of 1-hr average at AM2 were carried out during the reporting period. No exceedance was recorded during the reporting period.

Noise

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. 5 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 2300 hours on Sundays and public holidays) during the reporting month. Exceedances of the limit level were recorded during restricted hour on 3, 17 and 31 January 2012.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 3.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 9,872.03 tonnes of inert C&D materials, and 21.91 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

5 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 3.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM1 on 3, 17 and 31 January 2012. Investigations into the incidents were made and was concluded that the ambient traffic noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Tunnel excavation by drilling and blasting method at North Point Production Shaft;
- Probing and pre-excavation grouting at North Point Production Shaft;
- Excavation of shaft sump at North Point Production Shaft;
- Erecting tunnel hoist and muck-out system at North Point Production Shaft;
- Remaining services and shaft steel installation at North Point Production Shaft; and
- Pre-excavation grouting for boring at North Point Drop Shaft.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Wan Chai East Production and Drop Shafts

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Alimak installation at Wan Chai East Production Shaft;
- Sump pit wall construction at Wan Chai East Production Shaft;
- Pre-excavation grouting at Wan Chai East Production Shaft; and
- Surveying and cleaning works at Wan Chai East Drop Shaft;

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- | | |
|--|---------|
| • 24-hour average TSP Monitoring at AM3 | 5 sets |
| • 1-hour average TSP Monitoring at AM3 | 15 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM2 | 4 times |
| • Construction Noise Monitoring during Restricted hours at NM2 | 4 times |
| • Joint Environmental Site Inspection | 4 times |
| • Landscape & Visual Monitoring | 1 time |

Air Quality

5 sets of 24-hour average TSP and 15 sets of 1-hr TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal weekdays of the reporting period.

Scheduled monitoring on 31 January restricted hours has been rescheduled to 1 February morning. 4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours during the reporting month. Scheduled monitoring on 31 January restricted hours has been rescheduled to 1 February morning. Exceedances of the limit level were recorded during restricted hour on 4, 8, 18 and 22 January 2012.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 4.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in the EM&A Manual.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 9,872.03 tonnes of inert C&D materials, and 21.91 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

4 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 4.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM2 on 4, 8, 18 and 22 January 2012. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

No summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Pre-excavation grouting at Wan Chai East Production Shaft;
- Tunnel excavation by drilling and blasting at Wan Chai East Production Shaft;
- Preparation works for raise boring at Wan Chai East Production Shaft;

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Central Drop Shaft

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Housekeeping
- Transfer of materials within site

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- | | |
|---|---------|
| • 24-hour average TSP Monitoring at AM4 | 5 sets |
| • 1-hour average TSP Monitoring at AM4 | 15 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM3 | 4 times |
| • Joint Environmental Site Inspection | 4 times |
| • Landscape & Visual Monitoring | 1 time |

Air Quality

5sets of 24-hour average TSP and 15 sets of 1-hr average TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. No exceedance was recorded during the reporting period.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 5.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 9,872.03 tonnes of inert C&D materials, and 21.91 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

4weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 5.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Pre-excavation grouting for raise boring

Sai Ying Pun Junction Shaft

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Shaft excavation by drilling and blasting method; and
- FSD ladderway installation.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- 24-hour average TSP Monitoring at AM5 5 sets
- 1-hour average TSP Monitoring at AM5 15 sets
- Construction Noise Monitoring during Normal Weekdays at NM4 4 times
- Construction Noise Monitoring during Restricted hours at NM4 5 times
- Joint Environmental Site Inspection 5 times
- Landscape & Visual Monitoring 1 time

Air Quality

5 sets of 24-hour average TSP and 15 sets of 1-hr average TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

4sets of 30-minute construction noise measurements were carried out at the monitoring station NM4 during normal weekdays of the reporting period. 5 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours during reporting month. Exceedances of the limit level were recorded during restricted hour on 3, 17 and 31 January 2012.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 6.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 9,872.03 tonnes of inert C&D materials, and 21.91 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

5 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 6.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM4 on 3, 17 and 31 January 2012. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Shaft excavation by drilling and blasting method;
- FSD ladderway installation; and
- Tunnel excavation.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

Stonecutters Island Production and Riser Shafts

Summary of Construction Works undertaken during Reporting Month

The major construction works undertaken during the reporting month include:

- Connecting adit excavation at Stonecutters Island Riser Shaft;
- Shaft excavation by drilling and blasting method at Stonecutters Island Production Shaft; and
- FSD ladderway installation at Stonecutters Island Production Shaft.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

- | | |
|--|---------|
| • 24-hour average TSP Monitoring at AM6 | 5 sets |
| • 1-hour average TSP Monitoring at AM6 | 15 sets |
| • Construction Noise Monitoring during Normal Weekdays at NM5 | 4 times |
| • Construction Noise Monitoring during Restricted Hours at NM5 | 5 times |
| • Joint Environmental Site Inspection | 5 times |
| • Landscape & Visual Monitoring | 1 time |

Air Quality

5sets of 24-hour average TSP and 15 sets of 1-hr average TSP measurements were carried out at the designated monitoring station during the reporting period. No exceedance was recorded during the reporting period.

Noise

4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. 5 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours during reporting month. Exceedance of the limit level was recorded during restricted hour on 10 and 26 January 2012.

Landscape & Visual

Landscape and visual monitoring commenced in December 2009. Details of the audit findings and implementation status are presented in *Section 7.5.3*.

Cultural Heritage

No vibration monitoring was required to be conducted for this reporting month as the blasting of tunnel / shaft works has not started.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. A total of 9,872.03 tonnes of inert C&D materials, and 21.91 tonnes of non-inert C&D materials were generated during the reporting period. No chemical waste and no marine deposits requiring type 1, 2, or 3 disposal methods were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials. The inert C&D materials and general refuse generated from the Project were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill, respectively. Paper/cardboard packaging, and plastics generated was sent to recyclers for recycling.

Environmental Site Inspection

5 weekly joint environmental site inspections were carried out by the representatives of the Contractor, the Engineer and the Environmental Team (ET). Details of the audit findings and implementation status are presented in *Section 7.6*.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM5 on 10 and 26 January 2012. Investigations into the incidents were made and concluded that the ambient environmental noise was the major cause of the noise levels recorded. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

Future Key Issues

Works to be undertaken in the next two months include:

- Shaft excavation by drilling and blasting method at Stonecutters Island Production Shaft;
- FSD ladderway installation at Stonecutters Island Production Shaft;
- Tunnel excavation at Stonecutters Island Production Shaft;
- Connecting Adit excavation at Stonecutters Island Riser Shaft;
- Pre-excavation grouting at Stonecutters Island Riser Shaft; and
- Stage 2 pump test at Stonecutters Island Riser Shaft.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

ERM-Hong Kong, Limited (ERM) has been appointed by Gammon Construction Limited (the Contractor) as the Environmental Team (ET) to undertake an Environmental Monitoring and Audit (EM&A) programme for the Contract - No. DC/2007/23 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from North Point to Stonecutters Island (the Project).

1.1 PURPOSE OF THE REPORT

This is the 26th EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from **1 to 31 January 2012**.

1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

Section 1 : Introduction

details the scope and structure of the report.

Section 2 : Project Information

summarises background and scope of the project, site description, project organization and contact details

Section 3 : North Point Production and Drop Shafts

- **Construction Activities**
summarises the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**
summarises the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**
summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**
summarises the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**
summarises the monitoring results obtained in the reporting period.

- **Environmental Site Inspection**
summarises the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**
summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**
summarises the impact forecast and monitoring schedule for the next three months.

Section 4 : Wan Chai East Production and Drop Shafts

- **Construction Activities**
summarises the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**
summarises the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**
summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**
summarises the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**
summarises the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**
summarises the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**
summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**
summarises the impact forecast and monitoring schedule for the next three months.

Section 5 : Central Drop Shaft

- **Construction Activities**
summarises the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**

summarises the environmental documents submissions under the EP condition during the reporting month.

- **Environmental Monitoring Requirement**
summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**
summarises the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**
summarises the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**
summarises the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**
summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**
summarises the impact forecast and monitoring schedule for the next three months.

Section 6 : Sai Ying Pun Junction Shaft

- **Construction Activities**
summarises the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**
summarises the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**
summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**
summarises the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**
summarises the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**
summarises the audit findings of the weekly site inspections undertaken within the reporting period.

- **Environmental Non-conformance**
summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**
summarises the impact forecast and monitoring schedule for the next three months.

Section 7 : Stonecutters Island Production and Riser Shafts

- **Construction Activities**
summarises the construction activities conducted during the reporting month.
- **Status of Environmental Approval Documents**
summarises the environmental documents submissions under the EP condition during the reporting month.
- **Environmental Monitoring Requirement**
summarises the environmental monitoring including monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event and Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
- **Implementation Status on Environmental Mitigation Measures**
summarises the implementation of environmental protection measures during the reporting period.
- **Monitoring Results**
summarises the monitoring results obtained in the reporting period.
- **Environmental Site Inspection**
summarises the audit findings of the weekly site inspections undertaken within the reporting period.
- **Environmental Non-conformance**
summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
- **Future Key Issues**
summarises the impact forecast and monitoring schedule for the next three months.

Section 8 : Conclusions

2.1 BACKGROUND AND GENERAL SITE DESCRIPTION

The Project comprises the construction of production shafts, drop shafts and riser shaft and approximately 12 km of tunnel excavation from North Point via Sai Ying Pun to Stonecutters Island. Shafts vary in depth from 140 m and 170 m below ground with 10 – 12 m diameter. Tunnel face area ranges from 16 m² to 23 m². Embedded drainage pipelines will be installed upon the completion of tunnel excavation.

Construction works to be carried out under this Contract include the following major items:

- construction of sewage conveyance system (SCS) from North Point Preliminary Treatment Works (NP PTW) to Stonecutters Island Sewage Treatment Works (SCI STW) via Wan Chai East Preliminary Treatment Works (WCE PTW), Central Preliminary Treatment Works (CEN PTW) and Fung Mat Street Sai Ying Pun (SYP) junction shaft;
- construction of drop shafts at NP PTW, WCE PTW and CEN PTW;
- construction of riser shaft at SCI STW;
- construction of junction shaft at SYP;
- construction of temporary production shafts at NP, WCE and SCI to provide access for the construction of SCS;
- construction of connection channels, pipes, chambers and tunnel connecting the proposed drop shafts / riser shaft to the facilities of the preliminary treatment works / sewage treatment works;
- carrying out survey of existing buildings, taking over of existing and installation of new piezometers and ground settlement markers and subsequent monitoring thereof and vibration monitoring along the alignment of the SCS;
- miscellaneous building, civil, electrical and mechanical works; and
- landscape works.

The potential environmental impacts of the Project have been studied in the “Harbour Area Treatment Scheme (HATS) Stage 2A” (EIAO Register No: AEIAR-121/2008). The EIA was approved on 2 June 2008 under the *Environmental Impact Assessment Ordinance* (EIAO) and an updated Environmental Permit (EP-322/2008/E) for the works was granted on 24 November 2010. Under the requirements of Condition 4.1 of Environmental Permit EP-322/2008/E,

EM&A programme as set out in the EM&A Manual is required to be implemented.

The construction works of this Project commenced on 1 December 2009 and are scheduled to be completed by 2014.

The general layout plan of the Project is shown in *Annex A*.

2.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS AND REQUIRED SUBMISSIONS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 2.1*.

Table 2.1 *Summary of Environmental Licensing, Notification and Permit Status for the Contract* ^(a)

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-322/2008	Expired on 10 July 2009	<ul style="list-style-type: none"> Permit granted on 19 November 2008 Superseded on 10 July 2009
	EP-322/2008/A	Expired on 2 November 2009	<ul style="list-style-type: none"> Permit granted on 10 July 2009 Superseded on 2 November 2009
	EP-322/2008/B	Expired on 14 May 2010	<ul style="list-style-type: none"> Permit granted on 2 November 2009 Superseded on 14 May 2010
	EP-322/2008/C	Expired on 14 July 2010	<ul style="list-style-type: none"> Permit granted on 14 May 2010 Superseded on 14 July 2010
	EP-322/2008/D	Expired on 24 November 2010	<ul style="list-style-type: none"> Permit granted on 14 July 2010 Superseded on 24 November 2010
	EP-322/2008/E	Throughout the Contract	<ul style="list-style-type: none"> Permit granted on 24 November 2010
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation	--	04 August 2009 – 06 November 2013	<ul style="list-style-type: none"> Reference number for Notification Pursuant to APC (Construction Dust) Regulation: 308136
Marine Dumping Permits ^(b)			
Type 1 Marine Deposit	EP/MD/11-136	20 February 2011 – 29 June 2011	-
Type 2 Marine Deposit	EP/MD/11-118	20 February 2011 – 21 April 2011	-
Type 3 Marine Deposit	8771	23 July 2010 – 22 January 2011	-

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Note:			
(a)	The status on environmental licensing and permit for each worksite is discussed in the following sections.		
(b)	Marine deposits from all sites have been disposed of in accordance with their respective disposal methods (ie Type 1, 2, or 3 disposal methods), and no further marine deposit is anticipated to generate. When marine deposits are encountered, relevant dumping permits will be obtained and they will be disposed of properly.		

Status of required submissions under the EP during the reporting period is presented in *Table 2.2*.

Table 2.2 *Status of Required EP Submission for all Sites*

EP Condition	Submission	Submission Date
Condition 4.4	Submission of Twenty-fifth Monthly EM&A Report	14 January 2012

2.3 **PROJECT ORGANISATION**

The project organization chart and contact details are shown in *Annex B*.

3.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 3.1*. The locations of the construction activities are shown in *Annex C1*.

Table 3.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at North Point Production and Drop Shafts*

Worksite	Construction Activities Undertaken
Production Shaft	<ul style="list-style-type: none"> • Tunnel excavation by drilling and blasting method • Probing and pre-excavation grouting • Remaining services and shaft steel installation
Drop Shaft	<ul style="list-style-type: none"> • Pre-excavation grouting for raise boring

3.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 3.2*.

Table 3.2 *Summary of Environmental Licensing, Notification and Permit Status at North Point Production and Drop Shafts*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	North Point PTW Drop Shaft WT00005153-2009	12 October 2009 - 31 October 2014	--
	North Point Production Shaft WT00007055-2010	9 July 2010 - 31 March 2015	--
Chemical Waste Producer Registration	North Point Production Shaft 5213-153-G2484-01	--	--
	North Point PTW Drop Shaft 5213-153-G2483-01	--	--
Construction Noise Permit	North Point Production Shaft GW-RS0418-11	12 May 2011 – 11 November 2011	Superseded by GW-RS0845-11
	North Point Production Shaft GW-RS0845-11	16 September 2011 – 15 March 2012	--
	North Point PTW Drop Shaft GW-RS0610-10	31 July 2010 - 30 January 2011	Expired on 30 January 2011
	North Point PTW Drop Shaft GW-RS0764-10	23 August 2011 – 22 February 2012	--

3.3

ENVIRONMENTAL MONITORING REQUIREMENTS

3.3.1

Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the Engineer Representative (ER) and the Independent Environmental Checker (IEC). Due to security issue of the High Volume Sampler (HVS) mounted on the existing monitoring location (rooftop of WSD office) especially under adverse weather conditions, an alternative location, which is one floor below the existing rooftop was identified and agreed with the ER and IEC in July 2010.

The construction air quality monitoring stations for this Contract are listed in Table 3.3 and shown in Annex C2.

Table 3.3 Construction Phase Air Monitoring Location at North Point Production and Drop Shafts

Worksite	Construction Air Quality Monitoring Stations			
	ID in EM&A Manual	ID	Location	Remark
North Point	-	AM1	Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)	• Access for station setup to K.Wah Centre (CM_NP1) and Tin Chiu Street Children's Playground (CM_NP3) was rejected.
	CM_NP2	AM2	Hong Kong & Islands Regional Office, WSD	

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (Table 3.4). The monitoring programme for this reporting period is shown in Annex C3.

Table 3.4 TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour average and three nos. of 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed and located at the designated monitoring station. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume

Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 3.5 summarises the equipment that were deployed for the 24-hour and 1-hour average TSP monitoring respectively.

Table 3.5 TSP Monitoring Equipment for North Point Production and Drop Shafts Sites

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
<i>24-hr and 1-hr TSP</i>	
AM1	GMW GS-2310 (S/N 1808), CM-AIR-43 (S/N 0438320)
AM2	GMW GS-2310 (S/N 0145), CM-AIR-43 (S/N 0438320)

Monitoring Methodology

Installation

The setup locations of the HVSs at monitoring stations were listed in Table 3.3. All HVSs were free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM1 and AM2;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration records for the HVSs are given in *Annex H*.

Wind Data

The nearest weather station to North Point Production and Drop Shafts is Kai Tak Station. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Kai Tak of the Hong Kong Observatory (HKO) and are presented in *Annex C5*.

Action and Limit Levels

The Action and Limit (A/L) levels have been established and presented in *Table 3.6*.

Table 3.6 *Action and Limit Levels for Air Quality at North Point Production and Drop Shafts*

Parameter	Air Monitoring Station	Action Level, μgm^{-3}	Limit Level, μgm^{-3}
24-hour average TSP	AM1	185	260
	AM2	182	260
1-hour average TSP	AM1	340	500
	AM2	352	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

3.3.2 *Noise Monitoring*

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. Construction activities were conducted at restricted hours (1900 – 2300 on all days and 0700 – 2300 on general holidays and Sundays) during the reporting month. As the constraint of Chan's Creative School's schedule (closed from 1900 to 0700 on normal week days and from 0000 to 2400 on public holidays as well as Sundays), the school (noise monitoring station NM1) is not accessible during restricted hours, noise monitoring during restricted hours would be conducted on the pedestrian walkway adjacent to the school boundary along Tin Chiu Street, which was agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 3.7* and is shown in *Annex C2*.

Table 3.7 Construction Phase Noise Monitoring Station at North Point Production and Drop Shafts

Worksite	Proposed Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
North Point	M1	NM1	Rooftop of Chan’s Creative School (formerly known as Madam Chan Wai Chow Memorial School)	Façade	0700 to 1900 on Monday to Saturday
			Pedestrian walkway adjacent to Chan’s Creative School (formerly known as Madam Chan Wai Chow Memorial School) boundary along Tin Chiu Street	Façade	Restricted hours (1900 – 2300 on all days and 0700 – 2300 on general holidays and Sundays)

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex C3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq(30min)}$ were used as the monitoring parameter for the period in between 0700 – 1900 hours on normal weekdays, and $L_{eq(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 3.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 3.8 *Noise Monitoring Equipment at North Point Production and Drop Shafts*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM1	<ul style="list-style-type: none"> • Calibrator: RION - NC73 (S/N 10997142) • Sound Level Meters: Rion NL-31 (S/N 00603867)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Action and Limit Levels

The limit levels for noise monitoring during different monitoring periods are summarised in *Table 3.9*.

Table 3.9 *Limit Levels for Noise Monitoring at North Point Production and Drop Shafts*

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM1	L _{eq} (30mins)	70	During normal teaching period
	L _{eq} (30mins)	69 (a)	During the school examination period
	L _{eq} (30mins)	75	During school holidays
	L _{eq} (5mins)	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L _{eq} (5mins)	55	Night-time (2300-0700)

Note:

(a) With reference to the Baseline Monitoring Report, the average L_{Aeq,30min} measured at NM1 between 0700 and 1900 hours is 69.0 dB(A), exceeding the Limit Level of daytime construction noise during examination periods (65 dB(A)), it will therefore be adopted as the Limit Level during the examination period at NM1.

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

3.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

3.3.4 *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

3.4 *IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS*

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex C4*.

3.5 *MONITORING RESULTS*

3.5.1 *Air Quality*

A total of 2 sets of 24-hour average and 6 sets of 1-hour average TSP measurements have been carried out at AM1. Monitoring scheduled on 3, 9 and 14 January 2012 has been cancelled due to roof renovation works on Chan's Creative School. 5 sets of 24-hour average and 15 sets of 1-hour average TSP measure have been carried out at AM2 during the reporting period. The monitoring data for 24-hour average TSP and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex C5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM1 to AM2 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

3.5.2 *Noise*

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM1 during normal weekdays of the reporting period. The local impacts at normal hours during weekdays observed near the monitoring stations of NM1 included traffic noise from King's Road, Java Road and nearby roads; school bell rings; student noise and the construction works by other parties undertaken in the vicinity. No exceedances of limit level for noise monitoring during normal working hours were recorded.

5 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 1900 hours on weekdays and any time on Sundays and public holidays) on 3, 8, 17, 22 and 31 January 2012 during the reporting month. The local impacts during restricted hours observed included traffic noise from King's Road, Java Road and nearby roads and the construction works by other parties undertaken in the vicinity. Exceedances of the limit level for noise monitoring during restricted hours were recorded on 3, 17 and 31 January 2012 at NM1. Investigations had been

conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 3.7.1*.

The monitoring results together with graphical presentations are presented in *Annex C6*.

3.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

3.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not commenced.

3.5.5 *Waste Management*

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 3.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 108 kg of paper/cardboard packaging, and no plastics nor steel was generated during the reporting period.

Table 3.10 *Quantities of Waste Generated from the Project for all Sites*

Month / Year	Quantity					
	C&D Materials (inert) ^(a)	C&D Materials (non-inert) ^(b)	Chemical Waste	Marine Deposit		
				Type 1	Type 2	Type 3
January 2012	9,872.03 tonnes	21.91 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 2,754.07 tonnes of broken rock has been transferred to Lam Tei Quarry for use.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel nor plastics, but 108 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

Weekly site inspections were carried out by the representatives of the Contractor, the Engineer and the ET. Site inspections were conducted on 4, 12, 19, 27 and 31 January 2012. The representative of the IEC joined the site inspection on 31 January 2012. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarised as follows:

Production Shaft

- On 12 January, the chemical waste label was observed missing and the chemical waste producer license was observed damaged at the chemical waste store. The Contractor was reminded to display the label and license as appropriate.
- On 12 January, oil drums without drip trays were observed sitting at the material storage area at the back of the noise enclosure. The Contractor was reminded to provide drip tray for all chemical containers to prevent leakage of chemicals.
- On 19 January, chemical drums without drip trays were observed sitting opposite to RE office compound. The Contractor was reminded to provide drip tray for all chemical containers to prevent leakage of chemicals.
- On 27 January, oily water was observed accumulating in the drip trays of the chemical store. The Contractor was reminded to clear the oily water regularly and dispose of as chemical waste.
- On 31 January, General refuse was observed inside the metal waste sorting skip. The Contractor was reminded to separate the general refuse from the metal waste sorting skip.

Drop Shaft

- Nil

Summary of Monitoring Exceedance

No exceedance of the A/L Levels of 1-hour average and 24-hour average TSP were recorded at monitoring stations during the reporting period.

Exceedances of noise Limit Level during restricted hours were reported at NM1 on 3, 17 and 31 January 2012. Investigations into the incidents were conducted and was concluded that the road traffic noise measured at the Project site was the major cause of the noise exceedance recorded. Although the exceedances were not caused by the Project, the Contractor of the Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Table 3.11 Summary of Record of Exceedance at North Point Production and Drop Shafts

Station	Record of Exceedance	Result of Investigation
NM1	Exceedance of Limit Level on 3 January 2012 (23:50 - 00:05)	<p>It was observed that there were no outdoor construction activities at the North Point Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included drilling of TJ6-029 blasthole, marking of PEG for main tunnel J (Ch.249.23) and preparation of grouting materials, fixing of hangers for ventilation duct, and mucking with 11 kibbles at North Point Production Shaft.</p> <p>These activities were carried out inside the noise enclosure. Since all the works were carried out inside the noise enclosure according to the conditions of the Construction Noise Permits (CNP GW-RS0845-11), it can reasonably be believed that the exceedance measured is considered attributable to traffic noise from nearby roads and is considered non-project related.</p>
NM1	Exceedance of Limit Level on 17 January 2012 (23:40 – 23:55)	<p>It was observed that there were no outdoor construction activities at the North Point Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included mucking out from shaft bottom; and pull out test for Alimak at 4th and 1st layer at North Point Production Shaft. These activities were carried out inside the noise enclosure.</p> <p>Since all the works were carried out inside the noise enclosure according to the conditions of the Construction Noise Permits (CNP GW-RS0845-11), it can reasonably be believed that the exceedance measured is considered attributable to traffic noise from nearby roads and is considered non-project related.</p>
NM1	Exceedance of Limit Level on 31 January 2012 (23:39 – 23:54)	<p>It was observed that there were no outdoor construction activities at the North Point Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included levelling formation; blinding layer of rail; laying concrete for blinding layer of rail; mucking out from shaft bottom and stockpiling C&D materials at spoil bunker at North Point Production Shaft. These activities were carried out inside the noise enclosure.</p> <p>Since all the works were carried out inside the noise enclosure according to the conditions of the Construction Noise Permits (CNP GW-RS0845-11), it can reasonably be believed that the exceedance measured is considered attributable to traffic noise from nearby roads and is considered non-project related.</p>

3.7.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

3.7.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex C7*.

3.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex C7*.

3.8 *FUTURE KEY ISSUES*

3.8.1 *Key Issues for the Coming Months*

Works to be undertaken for the coming two monitoring periods are summarised in *Table 3.12*.

Table 3.12 *Construction Works to be Undertaken in the Coming Two Months at North Point Production and Drop Shafts*

Work to be taken
<i>Production Shaft</i>
<ul style="list-style-type: none">• Tunnel excavation by drilling and blasting method• Probing and pre-excavation grouting• Remaining services and shaft steel installation• Excavation of shaft sump• Erecting tunnel hoist and muck-out system
<i>Drop Shaft</i>
<ul style="list-style-type: none">• Pre-excavation grouting

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

3.8.2 *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex C3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

3.8.3 *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex C8*.

4.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 4.1*. The locations of the construction activities are shown in *Annex D1*.

Table 4.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Wan Chai East Production and Drop Shafts*

Worksite	Construction Activities Undertaken
Production Shaft	<ul style="list-style-type: none"> • Alimak installation • Sump pit wall construction • Pre-excavation grouting
Drop Shaft	<ul style="list-style-type: none"> • Surveying works • Cleaning works

4.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 4.2*.

Table 4.2 *Summary of Environmental Licensing, Notification and Permit Status at Wan Chai East Production and Drop Shafts*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Wan Chai East Production Shaft and Drop Shaft WT00007023-2010	13 July 2010 - 31 October 2014	Superseded by WT00008533-2011
	Wan Chai East Production Shaft and Drop Shaft WT00008533-2011	21 February 2011 - 31 October 2014	--
Chemical Waste Producer Registration	Wan Chai East Production Shaft and Drop Shaft 5213-135-G2308-03	--	--
Construction Noise Permit	Wan Chai East Drop Shaft GW-RS0618-10	20 July 2010 - 18 January 2011	Superseded by GW-RS0745-11
	Wan Chai East Drop Shaft GW-RS0745-11	11 August 2011 - 9 February 2012	--
	Wan Chai East Production Shaft GW-RS0681-11	24 July 2011 - 17 January 2012	Superseded by GW-RS0021-11
	Wan Chai East Production Shaft	14 January 2012 - 10 July 2012	--

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
	GW-RS0021-11		

4.3 ENVIRONMENTAL MONITORING REQUIREMENTS

4.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 4.3* and shown in *Annex D2*.

Table 4.3 Construction Phase Air Monitoring Location at Wan Chai East Production and Drop Shafts

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A Manual	ID	Location	Remark
Wan Chai East	-	AM3	Rooftop of Wan Chai East PTW	<ul style="list-style-type: none"> The rooftop of Society for the Prevention of Cruelty to Animals building (CM_WC1) was crowded with existing facilities (eg water tanks) that setup of HVSs for baseline monitoring is not feasible.

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 4.4*). The monitoring programme for this reporting period is shown in *Annex D3*.

Table 4.4 TSP Monitoring Parameter and Frequency at Wan Chai East Production and Drop Shafts

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method "*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*" as

stipulated in *US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B)*. Table 4.5 summarises the equipment that was deployed for the 24-hour and 1-hour average TSP monitoring.

Table 4.5 TSP Monitoring Equipment at Wan Chai East Production and Drop Shafts

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
<i>24-hr and 1-hr TSP</i>	
AM3	GMW GS-2310 (S/N 0481), CM-AIR-43 (S/N 0438320)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring stations was listed in *Table 4.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the sampler against gusty wind was provided at AM3;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather station to Wan Chai East Production and Drop Shafts is located at King's Park. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex D5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 4.6*.

Table 4.6 *Action and Limit Levels for Air Quality at Wan Chai East Production and Drop Shafts*

Parameter	Air Monitoring Station	Action Level, μgm^{-3}	Limit Level, μgm^{-3}
24-hour average TSP	AM3	181	260
1-hour average TSP	AM3	355	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

4.3.2 *Noise Monitoring*

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 4.7* and is shown in *Annex D2*.

Table 4.7 Construction Phase Noise Monitoring Station at Wan Chai East Production and Drop Shafts

Worksite	Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
Wan Chai East	-	NM2	Rooftop of Hyde Building	Façade	<ul style="list-style-type: none"> No guaranteed access for equipment set-up due to no caretaker of Kei Wah Building (M2) Alternative location, NM2, is located next to Kei Wah Building and is also the background noise monitoring station in the HATS2A EIA study.

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex D3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 4.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 4.8 *Noise Monitoring Equipment at Wan Chai East Production and Drop Shafts*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM2	<ul style="list-style-type: none"> • Calibrator: RION - NC73 (S/N 10997142) • Sound Level Meters: Rion NL-31 (S/N 00603867)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for noise monitoring during different monitoring periods are summarised in *Table 4.9*.

Table 4.9 *Limit Levels for Noise Monitoring at Wan Chai East Production and Drop Shafts*

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM2	L _{eq} (30mins)	75	Normal working hours during weekdays
	L _{eq} (5mins)	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L _{eq} (5mins)	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

4.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as blasting of tunnel / shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

4.3.4 *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

4.4 *IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS*

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex D4*.

4.5 *MONITORING RESULTS*

4.5.1 *Air Quality*

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements were carried out at AM3 during the reporting period. The monitoring data for 24-hour TSP and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex D5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM3 were mainly associated with vehicle emissions. No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP were recorded during the reporting period.

4.5.2 *Noise*

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM2 during normal working hours in weekdays of the reporting period. No exceedances of limit level for noise monitoring during normal working hours were recorded.

4 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours (between 0700 and 1900 hours on weekdays, and any time on Sundays and public holidays) on 4, 8, 18, 22 and January 2012 in this reporting month. Scheduled monitoring on 31 January restricted hours has been rescheduled to 1 February morning. Noise levels recorded during restricted hours on 4, 8, 18 and 22 January 2012 exceeded the limit level at NM2. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 4.7.1*.

The monitoring results together with graphical presentations are presented in *Annex D6*. The local impacts observed near the monitoring stations of NM2 were traffic noise from Gloucester Road and Hung Hing Road.

4.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

4.5.4 Cultural Heritage

No vibration monitoring is required for this reporting month as blasting of tunnel/shaft works was not carried out in the vicinity of the historical buildings mentioned in EM&A manual.

4.5.5 Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 4.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 108 kg of paper/cardboard packaging, and no plastics and no steel material was generated during the reporting period.

Table 4.10 Quantities of Waste Generated from the Project for all Sites

Month / Year	Quantity					
	C&D Materials (inert) ^(a)	C&D Materials (non-inert) ^(b)	Chemical Waste	Marine Deposit		
				Type 1	Type 2	Type 3
January 2012	9,872.03 tonnes	21.91 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 2,754.07 tonnes of broken rock has been transferred to Lam Tei Quarry for use.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and plastics, but 108 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

4.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 4, 12, 19, 27 and 31 January 2012. Due to the scheduled SSEM meeting on 31 January 2012 immediately after the joint inspection, inspection was not

arranged for the WCE site on that day. The representative of the IEC joined the site inspection on 31 January 2012. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarised as follows:

Production Shaft

- On 4 January, oily water was observed accumulating in the drip trays of the chemical store. The Contractor was reminded to clear the oily water regularly and dispose of as chemical waste.
- On 4 January, The low level connecting to storm drain at the north of the worksite was observed blocked with stagnant water. The Contractor was reminded to remove the stagnant water to avoid breeding of mosquito.
- On 12 January, general refuse was observed in the drum for metals at the back of the noise enclosure. The Contractor was reminded to implement proper waste sorting on site as a good site practice.
- On 19 January, stagnant water was observed in the I-steel. The Contractor was reminded to remove the stagnant water to avoid breeding of mosquito.
- On 27 January, oil sheens were observed inside and in front of the noise enclosure. The Contractor was reminded to clear the oil sheens and dispose of as chemical waste.
- On 27 January, plastic bottles were observed at the tree protection zone. The Contractor was reminded to remove the bottles and keep the tree protection zone free from refuse.

Drop Shaft

- On 4 January, the mosquito oil spraying record was observed not updated. The Contractor was reminded to spray mosquito oil regularly and keep an updated record on site as a good housekeeping practice.
- On 4 January, stagnant water was observed in the drop shaft. The Contractor was reminded to remove the stagnant water to avoid breeding of mosquito.
- On 19 January, stagnant water was observed in a skip in front of the noise enclosure. The Contractor was reminded to remove the stagnant water to avoid breeding of mosquito.

4.7 ENVIRONMENTAL NON-CONFORMANCE

4.7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour average TSP and 24-hour average TSP were recorded at monitoring station during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM2 on 4, 8, 18 and 22 January. Investigations into the incidents have been made. It was considered that traffic noise was the major cause of the exceedance recorded. Although the exceedance was not caused by the Project, the

Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Table 4.11 *Summary of Record of Exceedance at Wan Chai East Production and Drop Shafts*

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 4 January 2012 (06:38 - 06:58) ^[a]	<p>It was observed that there were no outdoor construction activities at the Wan Chai East Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor construction activities that took place within the work site during the noise monitoring session have included servicing of robodrill, operating winder, gantry crane and lifting. These activities were conducted inside the noise enclosure.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>
NM2	Exceedance of Limit Level on 8 January 2012 (14:32 - 14:47)	<p>It was observed that there were no construction activities at the Wan Chai East Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no construction activities that have taken place during the same period.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>
NM2	Exceedance of Limit Level on 18 January 2012 (06:40 - 06:55) ^[a]	<p>It was observed that there were no outdoor construction activities at the Wan Chai East Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor construction activities that took place within the work site during the noise monitoring session have included headframe modification works; fixing hydraulic hose of robodrill boom arms; servicing, markings and drilling of blastholes; operating gantry crane and lifting works. These activities were conducted inside the noise enclosure.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>

Station	Record of Exceedance	Result of Investigation
NM2	Exceedance of Limit Level on 22 January 2012 (11:36 – 11:51)	<p>It was observed no outdoor construction activities at the Wan Chai East Production and Drop Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor, no work had been performed outside the noise enclosure. Construction activities that took place within the work site during the noise monitoring session included welding works; installation of the jack catches and braces; operating winder, stage hoist, gantry crane and general lifting works.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>
Notes:		
(a) Restricted hour noise monitoring scheduled on 3, 17 and 31 January 2012 was conducted on 4, 18 January and 1 February morning respectively.		

4.7.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

4.7.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex D7*.

4.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex D7*.

4.8 *FUTURE KEY ISSUES*

4.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarised in *Table 4.12*.

Table 4.12 *Construction Works to be Undertaken in the Coming Two Months at Wan Chai East Production and Drop Shafts*

Work to be taken
<i>Production Shaft</i>
<ul style="list-style-type: none"> • Pre-excavation grouting • Tunnel excavation by drilling and blasting method • Rock blast and pre-excavation grouting
<i>Drop Shaft</i>
<ul style="list-style-type: none"> • Preparation works for raise boring

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

4.8.2 *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex D3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

4.8.3 *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex D8*.

5.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 5.1*. The location of the construction activities is shown in *Annex E1*.

Table 5.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Central Drop Shaft*

Construction Activities Undertaken
<ul style="list-style-type: none"> • Housekeeping • Transfer of materials within the site

5.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 5.2* below.

Table 5.2 *Summary of Environmental Licensing, Notification and Permit Status at Central Drop Shaft*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Central PTW Drop Shaft WT0005131-2009	09 October 2009 -31 October 2014	--
Chemical Waste Producer Registration	Central PTW Drop Shaft 5213-115-G2347-06	--	--
Construction Noise Permit	Central Drop Shaft GW-RS0042-11	14 January 2011 – 4 July 2011	No CNP is required as no construction works will take place during restricted hours.

5.3 ENVIRONMENTAL MONITORING REQUIREMENTS

5.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative

locations were therefore proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 5.3* and shown in *Annex E2*.

Table 5.3 Construction Phase Air Monitoring Location at Central Drop Shaft

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A Manual	ID	Location	Remark
Central	-	AM4	A Location within the DSD Central PTW	<ul style="list-style-type: none"> Access to Sheung Wan Fire Station (CM_C1) was rejected. All possible locations along Connaught Road West and Connaught Road East have been exhausted and no suitable location is identified due to rejection by the premise owner, security reason, without guaranteed access or inaccessible. AM4 is the alternative location.

Monitoring Parameters, Frequency and Programme

Air quality monitoring has been conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 5.4*). The monitoring programme for this reporting period is shown in *Annex E3*.

Table 5.4 TSP Monitoring Parameter and Frequency at Central Drop Shaft

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method “*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*” as stipulated in *US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B)*. *Table 5.5* summarises the equipment that was deployed for the 24-hour and 1-hour average TSP monitoring.

Table 5.5 TSP Monitoring Equipment at Central Drop Shaft

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP	
AM4	GMW GS-2310 (S/N 9315), CM-AIR-43 (S/N 0438320)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring stations was listed in *Table 5.3*. The HVS was free-standing with no obstruction.

The following criteria have been considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM4;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the fowl bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;

- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather stations to Central Drop Shaft are located at King's Park and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King's Park of the Hong Kong Observatory (HKO) and are presented in *Annex E5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 5.6*.

Table 5.6 Action and Limit Levels for Air Quality at Central Drop Shaft

Parameter	Air Monitoring Station	Action Level, μgm^{-3}	Limit Level, μgm^{-3}
24-hour average TSP	AM4	211	260
1-hour average TSP	AM4	393	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

5.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring locations for this Contract are listed in *Table 5.7* and are shown in *Annex E2*.

Table 5.7 Construction Phase Noise Monitoring Station at Central Drop Shaft

Worksite	Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
Central	-	NM3	Rooftop of Goldfield Building	Façade	Chi Cheung Building (M4) is not accessible.

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex E3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 5.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 5.8 *Noise Monitoring Equipment at Central Drop Shaft*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM3	<ul style="list-style-type: none">• Calibrator: RION - NC73 (S/N 10997142)• Sound Level Meters: Rion NL-31 (S/N 00603867)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarised in *Table 5.9*.

Table 5.9 *Action and Limit Levels for Noise Monitoring at Central Drop Shaft*

Noise Monitoring Location	Measurement Parameters	Limit Level (dB(A))	Remark
NM3	$L_{eq(30mins)}$	75	Normal working hours during weekdays
	$L_{eq(5mins)}$	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	$L_{eq(5mins)}$	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

5.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

5.3.4 *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

5.4 *IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS*

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex E4*.

5.5 *MONITORING RESULTS*

5.5.1 *Air Quality*

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements have been carried out at AM4 during the reporting period. The monitoring data for 24-hour and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex E5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM4 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

5.5.2 *Noise*

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM3 during normal weekdays of the reporting period. The monitoring results together with graphical presentations are presented in *Annex E6*. The local impacts observed near the monitoring stations of NM3 were traffic noise from Connaught Road Central.

No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

5.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

5.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

5.5.5 *Waste Management*

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 5.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 108 kg of paper/cardboard packaging, and no plastics and no steel material was generated during the reporting period.

Table 5.10 *Quantities of Waste Generated from the Project for all Sites*

Month / Year	Quantity					
	C&D Materials (inert) ^(a)	C&D Materials (non-inert) ^(b)	Chemical Waste	Marine Deposit		
				Type 1	Type 2	Type 3
January 2012	9,872.03 tonnes	21.91 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 2,754.07 tonnes of broken rock has been transferred to Lam Tei Quarry for use.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and plastics, but 108 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

5.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 4, 12, 19, 27 and 31 January 2012. The representative of the IEC joined the site inspection on 31 January 2012. Due to the scheduled SSEMC meeting on 31 January 2012 immediately after the joint inspection, inspection was not arranged for the Central Drop Shaft site on that day. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarised as follows:

- On 12 January, stagnant water was observed on tarpaulin sheets and inside some buckets. The Contractor was reminded to remove the stagnant in order to prevent breeding of mosquito.
- On 27 January, stagnant water was observed on tarpaulin sheets and inside the buckets after raining. The Contractor was reminded to remove the stagnant water.

5.7 ENVIRONMENTAL NON-CONFORMANCE

5.7.1 *Summary of Monitoring Exceedance*

No exceedance of the Action and Limit Levels of 1-hour and 24-hour average TSP were recorded at monitoring station during the reporting period.

No exceedance of the Action and Limit Levels of construction noise was recorded at monitoring station during the reporting period.

5.7.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

5.7.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex E7*.

5.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex E7*.

5.8 FUTURE KEY ISSUES

5.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarised in *Table 5.11*.

Table 5.11 *Construction Works to be Undertaken in the Coming Two Months at Central Drop Shaft*

Work to be carried out
<ul style="list-style-type: none">• Pre-excavation grouting for raise boring

5.8.2 *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex E3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

5.8.3 *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex E8*.

6.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 6.1*. The location of the construction activities is shown in *Annex F1*.

Table 6.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Sai Ying Pun Junction Shaft*

Construction Activities Undertaken
<ul style="list-style-type: none"> • Shaft excavation by drilling and blasting method • FSD ladderway installation

6.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 6.2*.

Table 6.2 *Summary of Environmental Licensing, Notification and Permit Status at Sai Ying Pun Junction Shaft*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Sai Ying Pun Junction Shaft WT00006884-2010	11 June 2010 - 31 October 2014	--
Chemical Waste Producer Registration	Sai Ying Pun Junction Shaft 5213-112-G2347-05	--	--
Construction Noise Permit	Sai Ying Pun Junction Shaft GW-RS0665-11	19 July 2011 – 6 January 2012	Superseded by GW-RS0070-12
	Sai Ying Pun Junction Shaft GW-RS0070-12	6 February 2012 – 5 May 2012	--

6.3 ENVIRONMENTAL MONITORING REQUIREMENTS

6.3.1 Air Quality Monitoring

Due to contractual arrangements, air quality monitoring was implemented by the Environmental Team of Contract No. DC/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Stonecutters Island.

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 6.3* and shown in *Annex F2*.

Table 6.3 *Construction Phase Air Monitoring Location at Sai Ying Pun Junction Shaft*

Worksite	Construction Air Quality Monitoring Station			Remark
	ID in EM&A Manual	ID	Location	
Fung Mat Street	CM_FM1	AM5	Western Wholesale Food Market	-

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 6.4*). The monitoring programme provided by *Contract No. DC/2007/24 – Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun* for this reporting period is shown in *Annex F3*.

Table 6.4 *TSP Monitoring Parameter and Frequency at Sai Ying Pun Junction Shaft*

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Wind Data Monitoring

The nearest weather stations to Sai Ying Pun Junction Shaft are located at King's Park Station and Green Island. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological stations at Green Island and King's Park of the Hong Kong Observatory (HKO) and is presented in *Annex F5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 6.5*.

Table 6.5 *Action and Limit Levels for Air Quality at Sai Ying Pun Junction Shaft*

Parameter	Air Monitoring Station	Action Level, μgm^{-3}	Limit Level, μgm^{-3}
24-hour average TSP	AM5	188	260
1-hour average TSP	AM5	332	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

6.3.2 Noise Monitoring

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 6.6* and is shown in *Annex F2*.

Table 6.6 Construction Phase Noise Monitoring Station at Sai Ying Pun Junction Shaft

Worksite	Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
Fung Mat Road	M3	NM4	Rooftop of Block A, Kwan Yick Building Phase III	Façade	-

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex F3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 6.7*, complies with IEC 651: 1979 and 804:1985 (Type 1) specifications. The calibration certificates of the sound level meters are included in *Annex H*.

Table 6.7 *Noise Monitoring Equipment at Sai Ying Pun Junction Shaft*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM4	<ul style="list-style-type: none"> Calibrator: RION - NC73 (S/N 10997142) Sound Level Meters: Rion NL-31 (S/N 00603867)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarised in *Table 6.8*.

Table 6.8 *Limit Levels for Noise Monitoring at Sai Ying Pun Junction Shaft*

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM4	L _{eq} (30mins)	75	Normal working hours during weekdays
	L _{eq} (5mins)	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L _{eq} (5mins)	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

6.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

6.3.4 *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

6.4 *IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS*

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex F4*.

6.5 *MONITORING RESULTS*

6.5.1 *Air Quality*

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements were carried out at AM5 during the reporting period. The monitoring data for 24-hour and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex F5*.

The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring stations of AM5 were mainly associated with vehicle emissions.

No exceedances of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

6.5.2 *Noise*

A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring station NM4 during normal weekdays of the reporting period. No exceedance of limit level for noise monitoring during normal working hours was recorded.

5 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 3, 8, 17, 22 and 31 January 2012 during the reporting month. Noise levels recorded during restricted hours on 3, 17 and 31 January 2012 exceeded the limit level at NM4. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 6.7.1*.

The monitoring results together with graphical presentations are presented in *Annex F6*. The local impacts observed near the monitoring stations of NM4 were traffic noise from Connaught Road West.

6.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

6.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

6.5.5 *Waste Management*

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 6.9*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 108 kg of paper/cardboard packaging, and no plastics and no steel material was generated during the reporting period.

Table 6.9 *Quantities of Waste Generated from the Project for all Sites*

Month / Year	Quantity					
	C&D Materials (inert) ^(a)	C&D Materials (non-inert) ^(b)	Chemical Waste	Marine Deposit		
				Type 1	Type 2	Type 3
January 2012	9,872.03 tonnes	21.91 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 2,754.07 tonnes of broken rock has been transferred to Lam Tei Quarry for use.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and plastics, but 108 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

6.6

ENVIRONMENTAL SITE INSPECTION

Joint site inspections were conducted by the representatives of the Contractor, Engineer and the ET on 4, 12, 19, 27 and 31 January 2012. The representative of the IEC joined the site inspection on 31 January 2012. There was no non-compliance recorded during the site inspections.

Major findings observed during the reporting period were summarised as follows:

- On 4 January, two chemical bottles without drip tray were observed next to the noise enclosure. The Contractor was reminded to provide drip tray for the chemical bottles in case of leakages.
- On 19 January, chemical bottles without drip tray were observed behind the noise enclosure. The Contractor was reminded to provide drip tray for the chemical bottles.

6.7

ENVIRONMENTAL NON-CONFORMANCE

6.7.1

Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of 1-hour average TSP and 24-hour average TSP were recorded at monitoring station during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM4 on 3, 17 and 31 January 2012. Investigations into the incidents were made and was concluded that traffic noise was the major cause of the exceedance recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Table 6.10 Summary of Record of Exceedance at Sai Ying Pun Junction Shafts

Station	Record of Exceedance	Result of Investigation
NM4	Exceedance of Limit Level on 4 January 2012 (23:00 - 23:15)	<p>It was observed that there were no outdoor construction activities at the Sai Ying Pun junction shaft during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no construction activities took place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place within the worksite during the noise monitoring session included operating stage winch, installing FSD ladder railing, dewatering of shaft bottom, general welding and grinding works. These activities are relatively quiet in nature, and were carried out inside the noise enclosure.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>
NM4	Exceedance of Limit Level on 17 January 2012 (23:00 -23:15)	<p>It was observed that there were no outdoor construction activities at the Sai Ying Pun junction shaft during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no construction activities took place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place within the worksite during the noise monitoring session included operating winder and stage hoist; and general welding, grinding works. These activities are relatively quiet in nature, and were carried out inside the noise enclosure.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>
NM4	Exceedance of Limit Level on 31 January 2012 (23:00 -23:15)	<p>It was observed that there were no outdoor construction activities at the Sai Ying Pun junction shaft during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no construction activities took place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place within the worksite during the noise monitoring session included mucking of spoils from blast no. 31; operating winder and stage hoist; general operation of gantry and general welding and grinding works. These activities are relatively quiet in nature, and were carried out inside the noise enclosure.</p> <p>Based on the above, the exceedance observed is considered attributable to the road traffic noise in the vicinity of the Site and is non-project related.</p>

6.7.2 Summary of Environmental Non-Compliance

No non-compliance event was recorded during the reporting period.

6.7.3 Summary of Environmental Complaint

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex F7*.

6.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summons was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex F7*.

6.8 *FUTURE KEY ISSUES*

6.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarised in *Table 6.10*.

Table 6.11 *Construction Works to be Undertaken in the Coming Two Months at Sai Ying Pun Junction Shaft*

Work to be taken

- Shaft excavation by drilling and blasting method
 - FSD ladderway installation
 - Tunnel excavation
-

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

6.8.2 *Monitoring Schedule for the Next Month*

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex F3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

6.8.3 *Construction Programme for the Next Month*

The most updated construction programme for the Project is presented in *Annex F8*.

7.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 7.1*. The locations of the construction activities are shown in *Annex G1*.

Table 7.1 *Summary of Construction Activities Undertaken from 1 to 31 January 2012 at Stonecutters Island Production and Riser Shafts*

Construction Activities Undertaken	
<i>Riser Shaft</i>	
•	Connecting adit excavation
<i>Production Shaft</i>	
•	Shaft excavation by drilling and blasting method
•	FSD ladderway installation

7.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since December 2009 is presented in *Table 7.2*.

Table 7.2 *Summary of Environmental Licensing, Notification and Permit Status at Stonecutters Island Production and Riser Shafts*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Stonecutters Island Production Shaft and Riser Shaft WT00005069-2009	11 August 2010 - 31 October 2014	--
Chemical Waste Producer Registration	Stonecutters Island Production Shaft and Riser Shaft 5213-269-G2449-07	--	--
Construction Noise Permit	Stonecutters Island Production Shaft and Riser Shaft GW-RW00755-11	2 November 2011 – 30 April 2012	Superseded by GW-RW0925-11
	Stonecutters Island Production Shaft and Riser Shaft GW-RW0925-11	4 January 2012 – 29 June 2012	--

7.3 ENVIRONMENTAL MONITORING REQUIREMENTS

7.3.1 Air Quality Monitoring

Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour average Total Suspended Particulates (TSP) levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring

locations stated in the EM&A Manual were denied or not available, alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction air quality monitoring station for this Contract is listed in *Table 7.3* and shown in *Annex G2*.

Table 7.3 *Construction Phase Air Monitoring Location at Stonecutters Island Production and Riser Shafts*

Worksite	Construction Air Quality Monitoring Station			
	ID in EM&A Manual	ID	Location	Remark
SCISTW	-	AM6	Works Site Boundary	<ul style="list-style-type: none"> • Power Access supply for operation of HVS was not feasible to the rooftop of Government Dockyard Offices (CM_SCI1). • For COSCO HIT Terminal (CM_SCI2), access application was verbally rejected. • Club House (CM_SCI3) is blocked by a high building, which will affect the dust levels during measurement. • Work Site Boundary (near Ngong Shuen Chau Barracks Group 2 (CM_SCI4) was designed for the HATS2A Disinfection Facilities works and the station is separated by a small hill. • Baseline dust monitoring data measured under HATS2A – Provision of Disinfection Facilities at SCISTW will also be obtained for the establishment of the action level for the impact monitoring.

Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 7.4*). The monitoring programme for this reporting period is shown in *Annex G3*.

Table 7.4 *TSP Monitoring Parameter and Frequency at Stonecutters Island Production and Riser Shafts*

Parameter	Frequency
24-hour average TSP	Once in every 6 days
1-hour average TSP	3 times in every 6 days

Monitoring Equipment

Continuous 24-hour and 1-hour average TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complied with the standard method “*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*” as stipulated in *US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B)*. *Table 7.5* summarises the equipment that was deployed for the 24-hour and 1-hour average TSP monitoring.

Table 7.5 *TSP Monitoring Equipment at Stonecutters Island Production and Riser Shafts*

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
24-hr and 1-hr TSP AM6	GMW GS-2310 (S/N 1254), CM-AIR-43 (S/N 0438320)

Monitoring Methodology

Installation

The setup location of the HVS at monitoring station was listed in *Table 7.3*. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind were provided at AM6;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;

- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 - 1.37 m³min⁻¹ which were within the range specified in the EM&A Manual (ie 0.6 – 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration record for the HVS is given in *Annex H*.

Wind Data

The nearest weather station to Stonecutters Island Production and Riser Shafts is located at Tsing Yi. Average wind data (wind speed and wind direction) during the monitoring period were obtained from the meteorological station at Tsing Yi of the Hong Kong Observatory (HKO) and are presented in *Annex G5*.

Action and Limit Levels

The Action and Limit levels have been established and presented in *Table 7.6*. The baseline air monitoring data (24-hr and 1-hr TSP average) measured under *HATS2A – Provision of Disinfection Facilities at SCISTW (DF)* is also included to establish the Action Level at AM6.

Table 7.6 *Action and Limit Levels for Air Quality at Stonecutters Island Production and Riser Shafts*

Parameter	Air Monitoring Station	Action Level, μgm^{-3}	Limit Level, μgm^{-3}
24-hour average TSP	AM6 (with 24-hr TSP data from DF project)	196	260
1-hour average TSP	AM6 (with 1-hr TSP data from DF project)	346	500

Event and Action Plan

The Event and Action Plan (EAP) for air quality monitoring is presented in *Annex I*.

7.3.2 *Noise Monitoring*

Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual were denied or not available; alternative locations, therefore, were proposed and agreed by the ER and the IEC. The construction noise monitoring location for this Contract is listed in *Table 7.7* and is shown in *Annex G2*.

Table 7.7 Construction Phase Noise Monitoring Station at Stonecutters Island Production and Riser Shafts

Worksite	Construction Noise Monitoring Station				
	ID in EM&A Manual	ID	Location	Type of Measurement	Remark
SCISTW	-	NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary	Free-Field (3dB(A) was added to the measured results)	<ul style="list-style-type: none"> Access to FSD Fire Rescue and Diving Training Centre (M11) was rejected. NM5 is located next to the original proposed location.

Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. Additional noise monitoring were also conducted as per required in the EM&A Manual when works were carried out during restricted periods. The monitoring programme for this reporting period is shown in *Annex G3*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level (L_{eq}) in decibels dB(A). $L_{eq(30min)}$ were used as the monitoring parameter for the time period in between 0700 – 1900 hours on normal weekdays, and $L_{eq(5min)}$ were used as the monitoring parameter for all restricted periods. Supplementary information for data auditing, two statistical sound levels L_{10} and L_{90} ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference. The measured noise levels were logged in every 5 minutes throughout the impact monitoring period.

Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO) (Cap.400)*.

The sound level meters and calibrator used for the noise measurement, as listed in *Table 7.8*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex H*.

Table 7.8 *Noise Monitoring Equipment at Stonecutters Island Production and Riser Shafts*

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
NM5	<ul style="list-style-type: none"> • Calibrator: Rion NC-73 (S/N 10786708) • Sound Level Meters: Rion NL-31 (S/N 00320533)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB. A correction of +3 dB(A) was made to the free field measurement at NM5.

Action and Limit Levels

The limit levels for the noise monitoring during different monitoring periods are summarised in *Table 7.9*.

Table 7.9 *Limit Levels for Noise Monitoring at Stonecutters Island Production and Riser Shaft*

Noise Monitoring Location	Measurement Parameter	Limit Level (dB(A))	Remark
NM5	L _{eq(30mins)}	75	Normal working hours during weekdays
	L _{eq(5mins)}	70	Evening (1900-2300); and Sundays and public holidays (0700-2300)
	L _{eq(5mins)}	55	Night-time (2300-0700)

Event and Action Plan

The Event and Action Plan (EAP) for noise monitoring is presented in *Annex I*.

7.3.3 *Cultural Heritage*

No vibration monitoring is required for this reporting month as no blasting of tunnel / shaft works was carried out.

7.3.4 *Landscape and Visual Monitoring*

In accordance with the EM&A Manual, landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The landscape and visual monitoring was carried out on site within the environmental site inspection. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

Event and Action Plan

The Event and Action Plan (EAP) for landscape and visual monitoring is presented in *Annex I*.

7.4 *IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS*

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status during the reporting period is summarised in *Annex G4*.

7.5 *MONITORING RESULTS*

7.5.1 *Air Quality*

A total of 5 sets of 24-hour average and 15 sets of 1-hour average TSP measurements were carried out at AM6 during the reporting period. The monitoring data for 24-hour and 1-hour average TSP together with wind data and graphical presentations are presented in *Annex G5*.

The weather condition during the monitoring period varied from sunny to rainy. The local impacts near the monitoring stations of AM6 were mainly associated with vehicle emissions.

No exceedance of Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

7.5.2 *Noise*

A total of 1 sets of 30-minute construction noise measurements were carried out at the monitoring station NM5 during normal weekdays of the reporting period. No exceedance of limit level for noise monitoring during normal working hours were recorded.

Construction work was also conducted on public holidays and Sundays in this reporting month. 5 sets of 3 x 5-minute construction noise measurements were carried out during restricted hours on 1, 10, 15, 26 and 29 January 2012 during the reporting month. Noise levels recorded during restricted hours on 10 and 26 January 2012 exceeded the limit level at NM5. Investigations had been conducted to review the potential causes for the noise level recorded. A summary of the investigation results is presented in *Section 7.7.1*.

The monitoring results together with graphical presentations are presented in *Annex G6*. The local impacts observed near the monitoring stations of NM5 included operations at the Government Dockyard, other construction sites activities and traffic within the SCISTW in the vicinity.

7.5.3 *Landscape and Visual*

Implementation and maintenance of landscape and visual mitigation measures are fully achieved and no major findings were observed during the reporting month.

7.5.4 *Cultural Heritage*

No vibration monitoring was conducted for this reporting month as the blasting of tunnel / shaft works have not started.

7.5.5 *Waste Management*

Waste generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials, and marine deposit. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. No marine deposits requiring Type 1, 2, and 3 disposal methods were generated during the reporting month. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (*Annex J*). The waste statistics provided in this section represent the cumulative quantity of wastes generated from all sites in this Project. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 7.10*. The inert C&D materials and general refuse generated from the Project were disposed of at Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point and SENT Landfill respectively. 108 kg of paper/cardboard packaging, and no plastics and no steel material was generated during the reporting period.

Table 7.10 *Quantities of Waste Generated from the Project for all Sites*

Month / Year	Quantity					
	C&D Materials (inert) ^(a)	C&D Materials (non-inert) ^(b)	Chemical Waste	Marine Deposit		
				Type 1	Type 2	Type 3
January 2012	9,872.03 tonnes	21.91 tonnes	0 L	0 m ³	0 m ³	0 tonnes

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. Inert C&D materials were disposed of at the Tuen Mun Area 38/Tseung Kwan O Area 137 Fill Bank/ Chai Wan Barging Point. In addition, 2,754.07 tonnes of broken rock has been transferred to Lam Tei Quarry for use.
- (b) Non-inert C&D materials include steel, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. The non-inert C&D materials other than steel and paper/cardboard packaging were disposed of at SENT Landfill. No steel material and plastics, but 108 kg of paper/cardboard packaging was sent to recyclers for recycling during the reporting period.

7.6 ENVIRONMENTAL SITE INSPECTION

Weekly site inspections were carried out by the representatives of the Contractor, Engineer and the ET. Site inspections were conducted on 4, 12, 19, 27 and 31 January 2012. The representative of the IEC joined the site inspection on 31 January 2012. There was no non-compliance recorded during the site inspections.

Major findings and recommendations are summarised as follows:

Riser Shaft

- Nil

Production Shaft

- On 12 January, chemical waste storage label was observed missing at the chemical waste storage tank outside the noise enclosure. The Contractor was reminded to provide proper label for the chemical waste storage tank.
- On 19 January, stagnant water was observed inside the noise enclosure and behind the noise enclosure. The Contractor was reminded to remove the stagnant water.

7.7 ENVIRONMENTAL NON-CONFORMANCE

7.7.1 *Summary of Monitoring Exceedance*

No exceedance of the Action and Limit Levels of 1-hour average TSP and 24-hour average TSP was recorded at monitoring station during the reporting period.

Exceedances of noise limit level during restricted hours were reported at NM5 on 10 and 26 January 2012. Investigations into the incidents were made and concluded that environmental noise in the vicinity recorded at the Project site was the major cause of the exceedance recorded. Although the exceedance was not caused by the Project, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures recommended or specified in the EIA, EM&A Manual, EMP, Method Statements, General and Particular Specifications of this Project to avoid exceedance of noise limit levels or causing noise nuisance.

Table 7.11 *Summary of Record of Exceedance at Stonecutters Island Production and Riser Shafts*

Station	Record of Exceedance	Result of Investigation
NM5	Exceedance of Limit Level on 10 January 2012 (23:02 - 23:17)	<p>It was observed no outdoor construction activities at the Stonecutter Island Production and Riser Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included operating winder-hoist and dewatering from the shaft bottom. These activities are quiet in nature, and were carried out inside the noise enclosure.</p> <p>Based on the above, the exceedance observed is considered probably attributable to the traffic noise from the Tsing Sha Highway near the Site and is non-project related.</p>
NM5	Exceedance of Limit Level on 26 January 2012 (23:02 - 23:17)	<p>It was observed no outdoor construction activities at the Stonecutter Island Production and Riser Shafts during the noise monitoring session. This is consistent with the works summary provided by the Contractor showing no outdoor construction activities that have taken place during the same period.</p> <p>According to the works summary provided by the Contractor, construction activities that took place during the noise monitoring session included operating winder-hoist and sorting of excavated material at muck pit. These activities are quiet in nature, and were carried out inside the noise enclosure.</p> <p>Based on the above, the exceedance observed is considered probably attributable to the traffic noise from the Tsing Sha Highway near the Site and is non-project related.</p>

7.7.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

7.7.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative complaint log is shown in *Annex G7*.

7.7.4 *Summary of Environmental Summon and Successful Prosecution*

No summon was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex G7*.

7.8 *FUTURE KEY ISSUES*

7.8.1 *Key Issues for the Coming Month*

Works to be undertaken for the coming two monitoring periods are summarised in *Table 7.11*.

Table 7.12 Construction Works to be Undertaken in the Coming Two Months at Stonecutters Island Production and Riser Shafts

Work to be taken
<i>Riser Shaft</i>
<ul style="list-style-type: none"> • Connecting adit excavation • Pre-excavation grouting • Stage 2 pump test
<i>Production Shaft</i>
<ul style="list-style-type: none"> • Shaft excavation by drilling and blasting method • FSD ladderway installation • Tunnel Excavation

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoff and waste management.

7.8.2 Monitoring Schedule for the Next Month

The tentative schedule of TSP and noise monitoring for the next reporting period is presented in *Annex G3*. Environmental monitoring will be conducted at the same monitoring locations in this reporting period.

7.8.3 Construction Programme for the Next Month

The most updated construction programme for the Project is presented in *Annex G8*.

This Environmental Monitoring and Audit (EM&A) Report presents the EM&A programme undertaken during the period from 1 to 31 January 2012 in accordance with EM&A Manual and the requirement under EP-322/2008/E. The conclusions for the five different sites are summarised below.

8.1 NORTH POINT PRODUCTION AND DROP SHAFTS

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring stations during the reporting period.

Exceedances of the noise limit level during restricted hours were reported at NM1 on 3, 17 and 31 January 2012. Investigations into the incidents were conducted and concluded that the ambient traffic noise could be the major source causing the noise exceedance and hence was non-project related.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.2 WAN CHAI EAST PRODUCTION AND DROP SHAFTS

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

Exceedances of the noise limit level during the restricted hours were reported at NM2 on 4, 8, 18 and 22 January 2012. Investigations into the incidents were made and concluded that the ambient traffic noise could be the major cause of the exceedance recorded and hence was non-project related. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.3 CENTRAL DROP SHAFT

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

No exceedance of Limit Levels for construction noise was recorded at the monitoring station during the reporting period.

No non-compliance event was recorded during the reporting period.

There was no complaint or summons/prosecution received during the reporting period.

8.4 *SAI YING PUN JUNCTION SHAFT*

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

Exceedances of the noise limit level during restricted hours were reported at NM4 on 3, 17 and 31 January 2012. Investigations into the incidents were made and concluded that the ambient traffic noise was the major cause of the exceedance recorded and hence was non-project related. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.

There was no complaint or summon/prosecution received during the reporting period.

8.5 *STONECUTTERS ISLAND PRODUCTION AND RISER SHAFTS*

No exceedance of Action and Limit Levels of 24-hour and 1-hour average TSP were recorded at the air quality monitoring station during the reporting period.

Exceedances of the noise limit level during restricted hours were reported at NM5 on 10 and 26 January 2012. Investigations into the incidents were made and concluded that environmental noise in the vicinity was the major source causing the exceedance and hence was non-project related. However, the Contractor of this Project was reminded to adhere strictly to the Construction Noise Mitigation Plan and to implement all relevant noise mitigation measures to avoid exceedance of noise limit levels or causing noise nuisance.

No non-compliance event was recorded during the reporting period.


There was no complaint or summons/prosecution received during the reporting period.

OVERALL

The ET has managed the EM&A programme to monitor the compliance status of various environmental requirements, and to verify proper implementation of necessary mitigation measures.

Annex A


Locations of Works Areas



Annex B

Project Organization Chart and Contact Detail



Project Organization





Annex C

North Point Production and Drop Shafts

Key

-  Shaft Excavation Location
-  Site Location





Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

**Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from North Point to Stonecutters Island
Impact Construction Air Quality Monitoring Schedule**

**AM1 - Chan's Creative School
Monitoring Month : January 2012**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January	1-hr and 24-hr Monitoring				
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
					1-hr and 24-hr Monitoring	
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year	1-hr and 24-hr Monitoring		
29-Jan	30-Jan	31-Jan				

Monitoring scheduled on 3, 9 and 14 January 2012 has been cancelled due to roof renovation works on Chan's Creative School.

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
			1-hr and 24-hr Monitoring			
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
		1-hr and 24-hr Monitoring				
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
					1-hr and 24-hr Monitoring	
26-Feb	27-Feb	28-Feb	29-Feb			

Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from North Point to Stonecutters Island Impact Construction Air Quality Monitoring Schedule

AM2 - Hong Kong & Islands Regional Office, WSD
Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January	1-hr and 24-hr Monitoring				
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
					1-hr and 24-hr Monitoring	
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year	1-hr and 24-hr Monitoring		
29-Jan	30-Jan	31-Jan				

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
			1-hr and 24-hr Monitoring			
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
		1-hr and 24-hr Monitoring				
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
					1-hr and 24-hr Monitoring	
26-Feb	27-Feb	28-Feb	29-Feb			

Annex C3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Noise Quality Monitoring Schedule

NM1 - Chan's Creative School

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January	Noise Monitoring (Daytime + Night time)				
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring					
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
		Noise Monitoring (night time)			Noise Monitoring	
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year	Noise Monitoring		
29-Jan	30-Jan	31-Jan				
		Noise Monitoring (night time)				

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
			Noise Monitoring			
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
Noise Monitoring (during daytime of sundays/ public holidays)		Noise Monitoring				
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
	Noise Monitoring	Noise Monitoring (night time)				
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
Noise Monitoring (during daytime of sundays/ public holidays)					Noise Monitoring	
26-Feb	27-Feb	28-Feb	29-Feb			
		Noise Monitoring (night time)				

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> • skip hoist for material transport should be totally enclosed by impervious sheeting; • every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; • the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; • every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; • regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; • site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; • open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; • tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and • instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	All work sites / during construction	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> • watering twice per day within the worksites at North Point PTW; and • watering 8 times per day within worksites at the SCS works area at North Point. 	All work sites / during construction	√
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> • Screens should be cleaned regularly to remove any accumulated organic debris • Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit • Grit and screened materials should be transferred to closed containers to minimize odour escape • Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics • Skim and remove floating solids and grease from primary clarifiers regularly • Frequent sludge withdrawal from tanks is necessary to prevent the production of gases • Sludge cake should be transferred to closed containers • Sludge containers should be flushed with water regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; • silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; • mobile plant, if any, should be sited as far from NSRs as possible; • machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	√
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	√
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	<>
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	<>

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	All work sites / during construction	<>

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. • Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. • Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 	All work sites / during construction	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	✓
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill. 	All work sites / during the construction period	✓

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	<>
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	√
Waste	<p>Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".</p>	All work sites / during the construction period	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	√
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	√
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	√

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	√
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures. • Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

ANNEX C4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex C5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM1

Date#	Start Time	Finish Time	Weather	TSP Concentration ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)	Site Conditions / Observations / Remarks	Temperature ($^{\circ}\text{C}$)	Wind Speed * (m/s)	Sampler ID	Filter ID
20-Jan-12	10:00	11:00	Sunny	194	340	500	Construction work in progress	17	<5	1808	3405
	11:02	12:02	Sunny	178	340	500	Construction work in progress	17	<5	1808	3419
	12:04	13:04	Sunny	183	340	500	Construction work in progress	17	<5	1808	3416
26-Jan-12	9:40	10:40	Cloudy	153	340	500	Construction work in progress	14	<5	1808	3407
	10:42	11:42	Cloudy	183	340	500	Construction work in progress	14	<5	1808	3409
	11:44	12:44	Cloudy	144	340	500	Construction work in progress	14	<5	1808	3412
			Min.	144							
			Max.	194							
			Average	173							

Monitoring scheduled on 3, 9 and 14 January 2012 has been cancelled due to roof renovation works on Chan's Creative School.

* Wind Speed data is presented in the Meteorological Data table

Annex C5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM2

Date	Start Time	Finish Time	Weather	TSP Concentration ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)	Site Conditions / Observations / Remarks	Temperature ($^{\circ}\text{C}$)	Wind Speed * (m/s)	Sampler ID	Filter ID
03-Jan-12	11:00	12:00	Fine	169	352	500	Construction work in progress	18	<5	0145	3244
	12:02	13:02	Fine	205	352	500	Construction work in progress	18	<5	0145	3245
	13:04	14:04	Fine	195	352	500	Construction work in progress	18	<5	0145	3246
09-Jan-12	9:30	10:30	Sunny	124	352	500	Construction work in progress	18	<5	0145	3403
	10:32	11:32	Sunny	183	352	500	Construction work in progress	18	<5	0145	3401
	11:48	12:48	Sunny	168	352	500	Construction work in progress	18	<5	0145	3402
14-Jan-12	10:00	11:00	Cloudy	225	352	500	Construction work in progress	15	<5	0145	3224
	11:02	12:02	Cloudy	198	352	500	Construction work in progress	15	<5	0145	3225
	12:04	13:04	Cloudy	212	352	500	Construction work in progress	15	<5	0145	3399
20-Jan-12	10:20	11:20	Sunny	197	352	500	Construction work in progress	20	<5	0145	3402
	11:22	12:22	Sunny	222	352	500	Construction work in progress	20	<5	0145	3403
	12:24	13:24	Sunny	172	352	500	Construction work in progress	20	<5	0145	3404
26-Jan-12	10:00	11:00	Cloudy	186	352	500	Construction work in progress	14	<5	0145	3406
	11:02	12:02	Cloudy	186	352	500	Construction work in progress	14	<5	0145	3410
	12:04	13:04	Cloudy	179	352	500	Construction work in progress	14	<5	0145	3412
			Min.	124							
			Max.	225							
			Average	188							

* Wind Speed data is presented in the Meteorological Data table

Annex C5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date#	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
20-Jan-12	13:06	21-Jan-12	13:06	Sunny	2.6886	2.8211	13704.03	13728.03	24.00	1.23	1.23	1.23	75	185	260	Construction work in progress	1808	3417		
26-Jan-12	12:46	27-Jan-12	12:46	Cloudy	2.7203	2.8699	13731.03	13755.03	24.00	1.23	1.23	1.23	84	185	260	Construction work in progress	1808	3421		
												Min.	75							
												Max.	84							
												Average	80							

Monitoring scheduled on 3, 9 and 14 January 2012 has been cancelled due to roof renovation works on Chan's Creative School.

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
03-Jan-12	14:10	04-Jan-12	14:10	Fine	2.7629	2.9159	14318.93	14342.93	24.00	1.22	1.22	1.22	87	182	260	Construction work in progress	0145	3247		
09-Jan-12	12:50	10-Jan-12	12:50	Sunny	2.6846	2.7927	14346.93	14370.93	24.00	1.22	1.22	1.22	62	182	260	Construction work in progress	0145	3400		
14-Jan-12	13:06	15-Jan-12	13:06	Cloudy	2.6829	2.8494	14373.93	14397.93	24.00	1.22	1.22	1.22	95	182	260	Construction work in progress	0145	3420		
20-Jan-12	13:26	21-Jan-12	13:26	Sunny	2.6956	2.8511	14400.93	14424.93	24.00	1.21	1.21	1.21	89	182	260	Construction work in progress	0145	3418		
26-Jan-12	13:06	27-Jan-12	13:06	Cloudy	2.6755	2.8211	14427.93	14451.93	24.00	1.21	1.21	1.21	84	182	260	Construction work in progress	0145	3408		
												Min.	62							
												Max.	95							
												Average	83							

Meteorological Data Extracted from the Hong Kong Observatory

Date	Weather	King's Park Station				
		Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	NE
03-01-2012	Fine	18	61 - 82	0.0	4 - 19	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 18	NE
05-01-2012	Cloudy	10	71 - 90	0.8	0 - 21	N
08-01-2012	Fine	16	68 - 84	0.0	0 - 12	N
09-01-2012	Sunny	16	65 - 83	0.0	0 - 14	N
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 12	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	N
14-01-2012	Cloudy	17	83 - 95	0.6	0 - 15	E
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 14	E
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	E
17-01-2012	Sunny	17	67 - 86	0.0	0 - 14	N
20-01-2012	Sunny	17	78 - 94	0.0	0 - 18	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 20	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 20	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 15	N
27-01-2012	Cloudy	15	88 - 92	0.0	0 - 18	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 13	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	N

Date	Weather	Tsing Yi Station				
		Average Air Temperature (°C)	Average Relative Humidity (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	E
03-01-2012	Fine	18	61 - 82	0.0	4 - 16	SE
04-01-2012	Cloudy	14	61 - 72	Trace	0 - 16	NE
05-01-2012	Cloudy	11	71 - 90	0.8	1 - 18	NW
08-01-2012	Fine	16	68 - 84	0.0	0 - 17	NW
09-01-2012	Sunny	16	65 - 83	0.0	0 - 18	NW
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 14	NW
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	NW
14-01-2012	Cloudy	18	83 - 95	0.6	0 - 14	NW
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 12	NW
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 16	NW
17-01-2012	Sunny	18	67 - 86	0.0	0 - 19	NW
20-01-2012	Sunny	19	78 - 94	0.0	0 - 17	E
21-01-2012	Cloudy	17	83 - 91	Trace	3 - 18	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 15	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 18	NW
27-01-2012	Cloudy	15	88 - 92	0.0	2 - 16	E
29-01-2012	Cloudy	15	79 - 94	0.0	0 - 18	NW
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	NW

Date	Weather	Kai Tak Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 18	E
03-01-2012	Fine	18	61 - 82	0.0	11 - 25	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 27	NE
05-01-2012	Cloudy	10	71 - 90	0.8	3 - 17	NE
08-01-2012	Fine	16	68 - 84	0.0	0 - 14	NE
09-01-2012	Sunny	16	65 - 83	0.0	0 - 15	NE
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 16	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 16	NE
14-01-2012	Cloudy	17	83 - 95	0.6	4 - 17	SE
15-01-2012	Cloudy	17	95 - 99	19.1	4 - 19	SE
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	SE
17-01-2012	Sunny	17	67 - 86	0.0	0 - 19	SE
20-01-2012	Sunny	17	78 - 94	0.0	4 - 25	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 26	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 29	E
26-01-2012	Cloudy	11	86 - 97	0.8	3 - 21	E
27-01-2012	Cloudy	15	88 - 92	0.0	4 - 21	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 21	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 12	E

Date	Weather	Green Island Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	3 - 21	--
03-01-2012	Fine	18	61 - 82	0.0	9 - 40	--
04-01-2012	Cloudy	13	61 - 72	Trace	4 - 44	--
05-01-2012	Cloudy	10	71 - 90	0.8	13 - 45	--
08-01-2012	Fine	16	68 - 84	0.0	3 - 27	--
09-01-2012	Sunny	16	65 - 83	0.0	8 - 26	--
10-01-2012	Cloudy	16	66 - 85	0.0	6 - 21	--
11-01-2012	Cloudy	17	64 - 80	0.4	4 - 32	--
14-01-2012	Cloudy	17	83 - 95	0.6	3 - 35	--
15-01-2012	Cloudy	17	95 - 99	19.1	1 - 35	--
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 27	--
17-01-2012	Sunny	17	67 - 86	0.0	12 - 29	--
20-01-2012	Sunny	17	78 - 94	0.0	5 - 46	--
21-01-2012	Cloudy	16	83 - 91	Trace	22 - 43	--
22-01-2012	Cloudy	13	79 - 93	Trace	18 - 43	--
26-01-2012	Cloudy	11	86 - 97	0.8	15 - 45	--
27-01-2012	Cloudy	15	88 - 92	0.0	23 - 44	--
29-01-2012	Cloudy	16	79 - 94	0.0	3 - 26	--
31-01-2012	Fine	16	54 - 82	0.0	5 - 31	--

* King's Park's data
 - Data were not available
 # less than 24 hourly observations per day

Annex C6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM1

Date#	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
03-Jan-12	14:05	14:35	Fine	69.2	72.3	65.6	Noise from nearby recycle shop	Mainly Traffic noise	-	17	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
09-Jan-12	11:00	11:30	Sunny	69.1	71.6	65.3	Noise from nearby playground	Mainly Traffic noise	-	17	0.5	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
20-Jan-12	9:20	9:50	Sunny	65.4	67.5	62.2	Noise from nearby playground	Mainly Traffic noise	-	17	0.5	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
26-Jan-12	9:05	9:35	Cloudy	65.5	67.6	62.6	-	Mainly Traffic noise	-	17	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
				Min.	65.4								
				Max.	69.2								

69dB(A) was adopted as the Limit Level during school examination period (9 to 13 January 2012) in the reporting period

Annex C6 Noise Monitoring Results


Restricted Hours Noise Monitoring Results ^[1]

Station NM1

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
03-Jan-12	23:50	23:55	Fine	61.2	63.1	57.5	-	Mainly traffic noise	-	18	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	23:55	0:00	Fine	62.3	63.9	58.0			-				
	0:00	0:05	Fine	60.5	62.5	57.0			-				
	23:50	0:05	Fine	61.4	63.2	57.5			-				
08-Jan-12	15:10	15:15	Fine	68.9	70.5	65.2	Noise from nearby playground	Mainly traffic noise	-	17	0.2	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	15:15	15:20	Fine	69.2	70.4	65.3			-				
	15:20	15:25	Fine	69.2	70.8	65.1			-				
	15:10	15:25	Fine	69.1	70.6	65.2			-				
17-Jan-12	23:40	23:45	Fine	61.2	63.0	58.2	-	Mainly traffic noise	-	15	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	23:45	23:50	Fine	62.5	64.1	57.9			-				
	23:50	23:55	Fine	62.8	64.3	58.6			-				
	23:40	23:55	Fine	62.2	63.8	58.2			-				
22-Jan-12	10:40	10:45	Cloudy	66.5	68.2	62.4	-	Mainly traffic noise	-	15	1.0	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	10:45	10:50	Cloudy	65.4	67.4	62.1			-				
	10:50	10:55	Cloudy	65.0	67.1	62.5			-				
	10:40	10:55	Cloudy	65.7	67.6	62.3			-				
31-Jan-12	23:39	23:44	Fine	62.3	64.1	59.5	-	Mainly traffic noise	-	15	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	23:44	23:49	Fine	61.8	63.9	57.0			-				
	23:49	23:54	Fine	62.4	64.1	57.2			-				
	23:39	23:54	Fine	62.2	64.0	58.1			-				
				Min.	60.5								
				Max.	69.2								


[1] No class was held at the school during all of the monitoring sessions within the reporting month.

1-hr TSP Levels AM1 (Chan's Creative School)




Monitoring scheduled on 3, 9 and 14 January 2012 has been cancelled due to roof renovation works on Chan's Creative School.

**1-hr TSP Levels
AM2 (Hong Kong & Island Regional Office, WSD)**






**24-hr TSP Levels
AM1 (Chan's Creative School)**



Monitoring scheduled on 3, 9 and 14 January 2012 has been cancelled due to roof renovation works on Chan's Creative School.

**24-hr TSP Levels
AM2 (Hong Kong & Island Regional Office, WSD)**





Annex C7 Cumulative Complaint and Summons/Prosecutions Log




Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex C7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
October 2011	0	0
November 2011	0	0
December 2011	0	0
January 2012	0	0
Overall Total	0	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010												2011												2012												2013												2014																																																																							
NPDS1525	NPDS: Waterproof & Insta Multi-Part Cover of CC	6	27NOV12	03DEC12	0																																																													NPDS: Waterproof & Insta Multi-Part Cover of CC																																																											
NPDS1540	NPDS: Backfill	3	04DEC12	06DEC12	0																																																													NPDS: Backfill																																																											
Miscellaneous Works																																																																																																																													
NPDS2010	NPDS: Install E&M Services	18	14FEB13	06MAR13	0																																																													NPDS: Install E&M Services																																																											
NPDS2020	NPDS: Reinstatement & Clear DS Area	12	07MAR13	20MAR13	0																																																													NPDS: Reinstatement & Clear DS Area																																																											
NPDS2025	NPDS: Complete All Works at NP DS(KD-05)	0		20MAR13	0																																																													NPDS: Complete All Works at NP DS(KD-05)																																																											
NPDS2030	NPDS: Landscaping & Planting Works	60	21MAR13*	19MAY13	0																																																													NPDS: Landscaping & Planting Works																																																											
NPDS2040	NPDS: Period of Establishment Works	360	20MAY13	14MAY14	0																																																													NPDS: Period of Establishment Works																																																											
NPDS2050	NPDS: End of Establishment Period	0		14MAY14	0																																																													NPDS: End of Establishment Period																																																											

Start Date 31JUL09
 Finish Date 15JAN15
 Data Date 20JAN10
 Run Date 01FEB10 09:50

 Early Bar
 Progress Bar
 Critical Activity

WPU7 Sheet 2 of 2
Harbour Area Treatment Scheme Stage 2A
 Contract No. DC/2007/23 - Construction of Sewage
 Conveyance from North Point to Stonecutters Island
 Programme
 Annex C8 Construction Programme for the Project






Date	Revision	Checked	Approved

Annex D

Wan Chai East Production and Drop Shafts

Key

-  Shaft Excavation Location
-  Site Location



Annex D1





Contract No. DC/2007/23
Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from North Point to Stonecutters Island
Construction Site Locations at Wai Chai East

File: EM&A and proposed station\0104887_Wan Chai.mxd
Date: 29/10/2009

Environmental
Resources
Management



Key


-  Air Quality Monitoring Station
-  Noise Monitoring Station
-  Shaft Excavation Location
-  Site Location

Air Quality Monitoring Station

AM3 Rooftop of Wan Chai East PTW

Noise Monitoring Station

NM2 Hyde Building



Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Air Quality Monitoring Schedule

AM3 - Wan Chai East PTW

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January			1-hr and 24-hr Monitoring		
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
			1-hr and 24-hr Monitoring			
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
		1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year		1-hr and 24-hr Monitoring	
29-Jan	30-Jan	31-Jan				

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
				1-hr and 24-hr Monitoring		
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
			1-hr and 24-hr Monitoring			
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		1-hr and 24-hr Monitoring				
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
26-Feb	27-Feb	28-Feb	29-Feb			

Annex D3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Noise Quality Monitoring Schedule

NM2 - Hyde Building

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January	Noise Monitoring (night time)		Noise Monitoring		
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring			
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
		Noise Monitoring (Daytime + Night time)				
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year		Noise Monitoring	
29-Jan	30-Jan	31-Jan				
		Noise Monitoring (night time)				

Monitoring scheduled 31 January 2012 has been rescheduled to 1 February 2012

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
				Noise Monitoring		
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring			
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		Noise Monitoring (Daytime + Night time)				
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring					
26-Feb	27-Feb	28-Feb	29-Feb			
		Noise Monitoring (night time)				

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> • skip hoist for material transport should be totally enclosed by impervious sheeting; • every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; • the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; • every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; • regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; • site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; • open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; • tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and • instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	All work sites / during construction	√

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> • watering twice per day within the worksites at Wan Chai East PTW; • the barging points should be continuous watering throughout the whole unloading process; and • watering 8 times per day within worksites at the SCS works area at Wan Chai East. 	All work sites / during construction	√
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> • Screens should be cleaned regularly to remove any accumulated organic debris • Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit • Grit and screened materials should be transferred to closed containers to minimize odour escape • Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics • Skim and remove floating solids and grease from primary clarifiers regularly • Frequent sludge withdrawal from tanks is necessary to prevent the production of gases • Sludge cake should be transferred to closed containers • Sludge containers should be flushed with water regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	√

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; • silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; • mobile plant, if any, should be sited as far from NSRs as possible; • machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	√
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	√

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	√
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	<>
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	<>

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none">• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	All work sites / during construction	√

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. • Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. • Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 	All work sites / during construction	√

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	✓
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill. 	All work sites / during the construction period	✓

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	√
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	<>
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	√

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	√
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	√
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	√

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	<>
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures. • Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

ANNEX D4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex D5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM3

Date	Start Time	Finish Time	Weather	TSP Concentration ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)	Site Conditions / Observations / Remarks	Temperature ($^{\circ}\text{C}$)	Wind Speed * (m/s)	Sampler ID	Filter ID
05-Jan-12	12:00	13:00	Cloudy	91	355	500	Construction work in progress	15	<5	0481	1278
	13:02	14:02	Cloudy	103	355	500	Construction work in progress	15	<5	0481	1279
	14:04	15:04	Cloudy	120	355	500	Construction work in progress	15	<5	0481	1291
11-Jan-12	8:00	9:00	Cloudy	114	355	500	Construction work in progress	17	<5	0481	1292
	9:02	10:02	Cloudy	99	355	500	Construction work in progress	17	<5	0481	1294
	10:05	11:05	Cloudy	140	355	500	Construction work in progress	17	<5	0481	1295
17-Jan-12	12:10	13:10	Sunny	141	355	500	Construction work in progress	18	<5	0481	1297
	13:12	14:12	Sunny	114	355	500	Construction work in progress	18	<5	0481	1298
	14:14	15:14	Sunny	122	355	500	Construction work in progress	18	<5	0481	1300
21-Jan-12	11:50	12:50	Cloudy	158	355	500	Construction work in progress	15	<5	0481	1311
	12:52	13:52	Cloudy	140	355	500	Construction work in progress	15	<5	0481	1312
	13:54	14:54	Cloudy	114	355	500	Construction work in progress	15	<5	0481	1313
27-Jan-12	8:00	9:00	Fine	96	355	500	Construction work in progress	14	<5	0481	1315
	9:02	10:02	Fine	174	355	500	Construction work in progress	14	<5	0481	1316
	10:10	11:10	Fine	123	355	500	Construction work in progress	14	<5	0481	1317
				Min.	91						
				Max.	174						
				Average	123						

* Wind Speed data is presented in the Meteorological Data table

Annex D5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM3

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
05-Jan-12	15:10	06-Jan-12	15:10	Cloudy	2.8577	2.9897	5925.32	5949.32	24.00	1.24	1.24	1.24	74	181	260	Construction work in progress	0481	1280		
11-Jan-12	11:07	12-Jan-12	11:07	Cloudy	2.8001	2.9154	5952.32	5976.32	24.00	1.24	1.24	1.24	65	181	260	Construction work in progress	0481	1293		
17-Jan-12	15:20	18-Jan-12	15:20	Sunny	2.8439	2.9808	5979.32	6003.32	24.00	1.24	1.24	1.24	77	181	260	Construction work in progress	0481	1296		
21-Jan-12	14:56	22-Jan-12	14:56	Cloudy	2.8038	2.9119	6006.32	6030.32	24.00	1.21	1.21	1.21	62	181	260	Construction work in progress	0481	1299		
27-Jan-12	11:12	28-Jan-12	11:12	Fine	2.7165	2.8255	6033.32	6057.32	24.00	1.21	1.21	1.21	63	181	260	Construction work in progress	0481	1314		
												Min.	62							
												Max.	77							
												Average	68							

Meteorological Data Extracted from the Hong Kong Observatory

Date	Weather	King's Park Station				
		Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	NE
03-01-2012	Fine	18	61 - 82	0.0	4 - 19	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 18	NE
05-01-2012	Cloudy	10	71 - 90	0.8	0 - 21	N
08-01-2012	Fine	16	68 - 84	0.0	0 - 12	N
09-01-2012	Sunny	16	65 - 83	0.0	0 - 14	N
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 12	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	N
14-01-2012	Cloudy	17	83 - 95	0.6	0 - 15	E
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 14	E
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	E
17-01-2012	Sunny	17	67 - 86	0.0	0 - 14	N
20-01-2012	Sunny	17	78 - 94	0.0	0 - 18	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 20	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 20	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 15	N
27-01-2012	Cloudy	15	88 - 92	0.0	0 - 18	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 13	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	N

Date	Weather	Tsing Yi Station				
		Average Air Temperature (°C)	Average Relative Humidity (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	E
03-01-2012	Fine	18	61 - 82	0.0	4 - 16	SE
04-01-2012	Cloudy	14	61 - 72	Trace	0 - 16	NE
05-01-2012	Cloudy	11	71 - 90	0.8	1 - 18	NW
08-01-2012	Fine	16	68 - 84	0.0	0 - 17	NW
09-01-2012	Sunny	16	65 - 83	0.0	0 - 18	NW
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 14	NW
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	NW
14-01-2012	Cloudy	18	83 - 95	0.6	0 - 14	NW
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 12	NW
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 16	NW
17-01-2012	Sunny	18	67 - 86	0.0	0 - 19	NW
20-01-2012	Sunny	19	78 - 94	0.0	0 - 17	E
21-01-2012	Cloudy	17	83 - 91	Trace	3 - 18	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 15	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 18	NW
27-01-2012	Cloudy	15	88 - 92	0.0	2 - 16	E
29-01-2012	Cloudy	15	79 - 94	0.0	0 - 18	NW
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	NW

Date	Weather	Kai Tak Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 18	E
03-01-2012	Fine	18	61 - 82	0.0	11 - 25	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 27	NE
05-01-2012	Cloudy	10	71 - 90	0.8	3 - 17	NE
08-01-2012	Fine	16	68 - 84	0.0	0 - 14	NE
09-01-2012	Sunny	16	65 - 83	0.0	0 - 15	NE
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 16	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 16	NE
14-01-2012	Cloudy	17	83 - 95	0.6	4 - 17	SE
15-01-2012	Cloudy	17	95 - 99	19.1	4 - 19	SE
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	SE
17-01-2012	Sunny	17	67 - 86	0.0	0 - 19	SE
20-01-2012	Sunny	17	78 - 94	0.0	4 - 25	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 26	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 29	E
26-01-2012	Cloudy	11	86 - 97	0.8	3 - 21	E
27-01-2012	Cloudy	15	88 - 92	0.0	4 - 21	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 21	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 12	E

Date	Weather	Green Island Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	3 - 21	--
03-01-2012	Fine	18	61 - 82	0.0	9 - 40	--
04-01-2012	Cloudy	13	61 - 72	Trace	4 - 44	--
05-01-2012	Cloudy	10	71 - 90	0.8	13 - 45	--
08-01-2012	Fine	16	68 - 84	0.0	3 - 27	--
09-01-2012	Sunny	16	65 - 83	0.0	8 - 26	--
10-01-2012	Cloudy	16	66 - 85	0.0	6 - 21	--
11-01-2012	Cloudy	17	64 - 80	0.4	4 - 32	--
14-01-2012	Cloudy	17	83 - 95	0.6	3 - 35	--
15-01-2012	Cloudy	17	95 - 99	19.1	1 - 35	--
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 27	--
17-01-2012	Sunny	17	67 - 86	0.0	12 - 29	--
20-01-2012	Sunny	17	78 - 94	0.0	5 - 46	--
21-01-2012	Cloudy	16	83 - 91	Trace	22 - 43	--
22-01-2012	Cloudy	13	79 - 93	Trace	18 - 43	--
26-01-2012	Cloudy	11	86 - 97	0.8	15 - 45	--
27-01-2012	Cloudy	15	88 - 92	0.0	23 - 44	--
29-01-2012	Cloudy	16	79 - 94	0.0	3 - 26	--
31-01-2012	Fine	16	54 - 82	0.0	5 - 31	--

* King's Park's data
 - Data were not available
 # less than 24 hourly observations per day

Annex D6 Noise Monitoring Results

Daytime Noise Monitoring Results

Station NM2

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
05-Jan-12	14:20	14:50	Cloudy	74.3	75.2	73.1	Lifting, Steel bending, Breaker (Near site)	Traffic noise	-	17	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
11-Jan-12	9:20	9:50	Cloudy	74.0	75.3	72.9	Lifting, Steel bending (Near site)	Traffic noise	-	17	0.5	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
17-Jan-12	14:30	15:00	Sunny	74.0	75.2	72.9	-	Traffic noise	-	17	0.2	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
27-Jan-12	9:20	9:50	Fine	74.3	75.5	73.3	Steel bending (Near site)	Traffic noise	-	17	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
				Min.	74.0								
				Max.	74.3								

Annex D6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results ^[1,2]

Station NM2


Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
04-Jan-12	6:38	6:43	Fine	72.4	73.4	71.4	No outdoor construction activity observed	Mainly traffic noise	-	18	1.2	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	6:43	6:48	Fine	72.8	73.8	71.4			-				
	6:48	6:53	Fine	72.6	73.7	71.4			-				
	6:38	6:53	Fine	72.6	73.6	71.4			-				
08-Jan-12	14:32	14:37	Fine	71.8	72.8	70.7	No outdoor construction activity observed	Mainly traffic noise	-	17	0.2	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	14:37	14:42	Fine	72.0	73.0	70.7			-				
	14:42	14:47	Fine	72.0	72.9	71.0			-				
	14:32	14:47	Fine	71.9	72.9	70.8			-				
18-Jan-12	6:40	6:45	Fine	69.8	70.9	68.4	No outdoor construction noise	Mainly traffic noise	-	17	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	6:45	6:50	Fine	70.2	70.4	69.0			-				
	6:50	6:55	Fine	70.4	71.5	69.2			-				
	6:40	6:55	Fine	70.1	71.0	68.9			-				
22-Jan-12	11:36	11:41	Cloudy	70.5	71.6	69.2	No outdoor construction noise	Mainly traffic noise	-	15	1.2	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	11:41	11:46	Cloudy	70.5	71.5	69.3			-				
	11:46	11:51	Cloudy	70.4	71.5	69.3			-				
	11:36	11:51	Cloudy	70.5	71.5	69.3			-				
				Min.	69.8								
				Max.	72.8								

[1] The monitoring data on 4 and 18 January morning are for the restricted hour of previous day (3 and 17 January respectively)

[2] Monitoring scheduled 31 January 2012 has been rescheduled to 1 February 2012


**1-hr TSP Levels
AM3 (Wan Chai East PTW)**

— Action Level — Limit Level ◆ AM3




**24-hr TSP Levels
AM3 (Wan Chai East PTW)**

AM3 Action Level Limit Level




Normal Weekdays Noise Monitoring Results at NM2 ($L_{eq, 30min}$)



Remark:

- 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period

Restricted Hours Noise Monitoring Results at NM2 ($L_{eq, 5min}$)



Remark:

- 70dB(A) was adopted as the Limit Level during restricted hours in the reporting period

- 55dB(A) was adopted as the Limit Level during night time period

Annex D7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex D7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
October 2011	0	0
November 2011	1	0
December 2011	0	0
January 2012	0	0
Overall Total	1	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
HATS Stage 2A - Contract DC/2007/23										
Wan Chai East PTW Drop Shaft										
Preliminaries Works										
WCDS0150	WCDS: Transplant & Protect Trees	80	25SEP09A	21JAN10	97	WCDS: Transplant & Protect Trees				
EBS, Env. & Geotechnical Instrumentations										
Markers/UMP's/Others(Same note as Piez.)										
WCDS0442	WCDS: Install SS Markers (42 Nos.)	50	24OCT09A	03FEB10	74	WCDS: Install SS Markers (42 Nos.)				
WCDS0444	WCDS: Joint Survey & Establish Baseline Readings SSM	14	04FEB10	23FEB10	0	WCDS: Joint Survey & Establish Baseline Readings SSM				
Piezometers(NearbyPTWorPScoversedinthisInstalln)										
WCDS0369	WCDS: Excav. Permit/TTA/TTM Application for BH820PW	25	15SEP09A	03FEB10	50	WCDS: Excav. Permit/TTA/TTM Application for BH820PW				
WCDS0371	WCDS: Installation Works of BH820 Piezometer	21	04FEB10	03MAR10	0	WCDS: Installation Works of BH820 Piezometer				
WCDS0373	WCDS: BH820 Piezometer Baseline Establishment	26	04MAR10	02APR10	0	WCDS: BH820 Piezometer Baseline Establishment				
WCDS0377	WCDS: Excav. Permit/TTA/TTM Application for BH821PW	24	15SEP09A	04FEB10	40	WCDS: Excav. Permit/TTA/TTM Application for BH821PW				
WCDS0379	WCDS: Installation Works of BH821 Piezometer	21	05FEB10	04MAR10	0	WCDS: Installation Works of BH821 Piezometer				
WCDS0381	WCDS: BH821 Piezometer Baseline Establishment	26	05MAR10	03APR10	0	WCDS: BH821 Piezometer Baseline Establishment				
WCDS0383	WCDS: Excav. Permit/TTA/TTM Application for BH822PW	24	22SEP09A	04FEB10	40	WCDS: Excav. Permit/TTA/TTM Application for BH822PW				
WCDS0385	WCDS: Installation Works of BH822 Piezometer	21	04MAR10	27MAR10	0	WCDS: Installation Works of BH822 Piezometer				
WCDS0387	WCDS: BH822 Piezometer Baseline Establishment	26	29MAR10	28APR10	0	WCDS: BH822 Piezometer Baseline Establishment				
WCDS0393	WCDS: BH823 Piezometer Baseline Establishment	26	01JAN10A	10MAR10	80	WCDS: BH823 Piezometer Baseline Establishment				
WCDS0397	WCDS: Excav. Permit/TTA/TTM Application for BH927PW	24	28SEP09A	04FEB10	40	WCDS: Excav. Permit/TTA/TTM Application for BH927PW				
WCDS0399	WCDS: Installation Works of BH927 Piezometer	21	05FEB10	04MAR10	0	WCDS: Installation Works of BH927 Piezometer				
WCDS0401	WCDS: BH927 Piezometer Baseline Establishment	26	05MAR10	03APR10	0	WCDS: BH927 Piezometer Baseline Establishment				
WCDS0403A	WCDS: Resolve Restrictions/Rd. Advice Appr./Prep Wrk	33	07NOV09A	04FEB10	58	WCDS: Resolve Restrictions/Rd. Advice Appr./Prep Wrk				
WCDS0405	WCDS: BH928/30 Piezometer Baseline Establishment	26	30MAR10	29APR10	0	WCDS: BH928/30 Piezometer Baseline Establishment				
WCDS0407	WCDS: Installation Works of BH928/30 Piezometer	21	05MAR10	29MAR10	0	WCDS: Installation Works of BH928/30 Piezometer				
WCDS0413	WCDS: BH929 Piezometer Baseline Establishment	26	31DEC09A	10MAR10	80	WCDS: BH929 Piezometer Baseline Establishment				
WCDS0417	WCDS: Installation Works of BH931 Piezometer	21	07DEC09A	04FEB10	33	WCDS: Installation Works of BH931 Piezometer				
WCDS0419	WCDS: BH931 Piezometer Baseline Establishment	26	05FEB10	10MAR10	0	WCDS: BH931 Piezometer Baseline Establishment				
WCDS0425	WCDS: BH932 Piezometer Baseline Establishment	26	20DEC09A	22JAN10	90	WCDS: BH932 Piezometer Baseline Establishment				
WCDS0427	WCDS: Excav. Permit/TTA/TTM Application for BH933PW	24	09SEP09A	28JAN10	67	WCDS: Excav. Permit/TTA/TTM Application for BH933PW				
WCDS0429	WCDS: Installation Works of BH933 Piezometer	21	29MAR10	22APR10	0	WCDS: Installation Works of BH933 Piezometer				
WCDS0431	WCDS: BH933 Piezometer Baseline Establishment	26	23APR10	24MAY10	0	WCDS: BH933 Piezometer Baseline Establishment				
Electrical & Mechanical Installations										
WCDS0805	WCDS: Installation Works for LV Application	60	04JAN10A	19MAR10	20	WCDS: Installation Works for LV Application				
WCDS0810	WCDS: LV Connection & Power On	4	20MAR10	24MAR10	0	WCDS: LV Connection & Power On				
New Chamber and Overflow Pipe										
WCDS0525	Sheetpile, ELS, Excavation & Support Ex. Pipe	18	16OCT09A	20JAN10	95	Sheetpile, ELS, Excavation & Support Ex. Pipe				
WCDS0565	Blinding Layer & Concrete Base Slab of Chamber	6	19NOV09A	20JAN10	80	Blinding Layer & Concrete Base Slab of Chamber				
WCDS0605	Construct Wall/Top Slab & Install New Pipe	12	30NOV09A	23JAN10	70	Construct Wall/Top Slab & Install New Pipe				
WCDS0625	Remove Formwork/Falsework & Waterproof	9	18DEC09A	25JAN10	40	Remove Formwork/Falsework & Waterproof				
WCDS0645	Install New 2400 Pipe, Penstock PEN 15 & Connect	18	30DEC09A	25JAN10	70	Install New 2400 Pipe, Penstock PEN 15 & Connect				
WCDS0665	Sawcut Exist 2400 Pipe & Install New Penstock PEN 13	15	18JAN10A	04FEB10	10	Sawcut Exist 2400 Pipe & Install New Penstock PEN 13				
WCDS0670	Infill slab for Chamber roof slab	7	05FEB10	12FEB10	0	Infill slab for Chamber roof slab				
WCDS0695	Blank off Backflow of 2400 Pipe & Demolish Exist Pipe	10	13FEB10	27FEB10	0	Blank off Backflow of 2400 Pipe & Demolish Exist Pipe				
WCDS0698	Backfill and removal all temporary works	4	01MAR10	04MAR10	0	Backfill and removal all temporary works				
Marine Dumping Permit										
WCDS0380	WCDS: Request for Disposal Site & Get Permit	24	05JAN10A	18FEB10	5	WCDS: Request for Disposal Site & Get Permit				
Diaphragm Wall										
WCDS0205	WCDS: Pre-Treatment of Ground	36	05MAR10	16APR10	0	WCDS: Pre-Treatment of Ground				
WCDS0210	WCDS: Set Up of Bentonite Yard	9	05MAR10	15MAR10	0	WCDS: Set Up of Bentonite Yard				
WCDS0230	WCDS: Guide Wall Construction	12	05MAR10	18MAR10	0	WCDS: Guide Wall Construction				
WCDS0242	WCDS: Excavate 1st Panel to Formation Level	3	29MAR10	31MAR10	0	WCDS: Excavate 1st Panel to Formation Level				
WCDS0244	WCDS: 1st Panel Desanding & Preparation Works	2	01APR10	02APR10	0	WCDS: 1st Panel Desanding & Preparation Works				
WCDS0246	WCDS: 1st Panel Rebar Cage Installation	1	03APR10	03APR10	0	WCDS: 1st Panel Rebar Cage Installation				
WCDS0248	WCDS: 1st Panel Concreting Works	1	06APR10	06APR10	0	WCDS: 1st Panel Concreting Works				
WCDS0251	WCDS: Excavate 2nd Panel to Formation Level	6	07APR10	13APR10	0	WCDS: Excavate 2nd Panel to Formation Level				
WCDS0253	WCDS: 2nd Panel Desanding & Preparation Works	3	14APR10	16APR10	0	WCDS: 2nd Panel Desanding & Preparation Works				
WCDS0255	WCDS: 2nd Panel Rebar Cage Installation	2	17APR10	19APR10	0	WCDS: 2nd Panel Rebar Cage Installation				
WCDS0257	WCDS: 2nd Panel Concreting Works	1	20APR10	20APR10	0	WCDS: 2nd Panel Concreting Works				
WCDS0259	WCDS: Excavate 3rd Panel to Formation Level	6	21APR10	27APR10	0	WCDS: Excavate 3rd Panel to Formation Level				
WCDS0261	WCDS: 3rd Panel Desanding & Preparation Works	3	28APR10	30APR10	0	WCDS: 3rd Panel Desanding & Preparation Works				
WCDS0263	WCDS: 3rd Panel Rebar Cage Installation	2	03MAY10	04MAY10	0	WCDS: 3rd Panel Rebar Cage Installation				
WCDS0265	WCDS: 3rd Panel Concreting Works	1	05MAY10	05MAY10	0	WCDS: 3rd Panel Concreting Works				
WCDS0267	WCDS: Excavate 4th Panel to Formation Level	6	06MAY10	12MAY10	0	WCDS: Excavate 4th Panel to Formation Level				
WCDS0269	WCDS: 4th Panel Desanding & Preparation Works	3	13MAY10	15MAY10	0	WCDS: 4th Panel Desanding & Preparation Works				
WCDS0271	WCDS: 4th Panel Rebar Cage Installation	2	17MAY10	18MAY10	0	WCDS: 4th Panel Rebar Cage Installation				
WCDS0273	WCDS: 4th Panel Concreting Works	1	19MAY10	19MAY10	0	WCDS: 4th Panel Concreting Works				
WCDS0275	WCDS: Excavate 5th Panel to Formation Level	6	20MAY10	26MAY10	0	WCDS: Excavate 5th Panel to Formation Level				
WCDS0277	WCDS: 5th Panel Desanding & Preparation Works	3	27MAY10	29MAY10	0	WCDS: 5th Panel Desanding & Preparation Works				
WCDS0279	WCDS: 5th Panel Rebar Cage Installation	2	31MAY10	01JUN10	0	WCDS: 5th Panel Rebar Cage Installation				
WCDS0281	WCDS: 5th Panel Concreting Works	1	02JUN10	02JUN10	0	WCDS: 5th Panel Concreting Works				
WCDS0283	WCDS: Excavate 6th Panel to Formation Level	6	03JUN10	09JUN10	0	WCDS: Excavate 6th Panel to Formation Level				
WCDS0285	WCDS: 6th Panel Desanding & Preparation Works	12	10JUN10	24JUN10	0	WCDS: 6th Panel Desanding & Preparation Works				
WCDS0286	WCDS: Grouting Works Phase 1	32	18JUN10	26JUL10	0	WCDS: Grouting Works Phase 1				
WCDS0287	WCDS: 6th Panel Rebar Cage Installation	2	25JUN10	26JUN10	0	WCDS: 6th Panel Rebar Cage Installation				
WCDS0289	WCDS: 6th Panel Concreting Works	1	28JUN10	28JUN10	0	WCDS: 6th Panel Concreting Works				
WCDS0291	WCDS: Excavate 7th Panel to Formation Level	6	29JUN10	06JUL10	0	WCDS: Excavate 7th Panel to Formation Level				
WCDS0293	WCDS: 7th Panel Desanding & Preparation Works	3	07JUL10	09JUL10	0	WCDS: 7th Panel Desanding & Preparation Works				
WCDS0295	WCDS: 7th Panel Rebar Cage Installation	2	10JUL10	12JUL10	0	WCDS: 7th Panel Rebar Cage Installation				
WCDS0297	WCDS: 7th Panel Concreting Works	1	13JUL10	13JUL10	0	WCDS: 7th Panel Concreting Works				
WCDS0299	WCDS: Excavate 8th Panel to Formation Level	5	14JUL10	19JUL10	0	WCDS: Excavate 8th Panel to Formation Level				
WCDS0301	WCDS: 8th Panel Desanding & Preparation Works	3	20JUL10	22JUL10	0	WCDS: 8th Panel Desanding & Preparation Works				
WCDS0303	WCDS: 8th Panel Rebar Cage Installation	2	23JUL10	24JUL10	0	WCDS: 8th Panel Rebar Cage Installation				
WCDS0305	WCDS: 8th Panel Concreting Works	1	26JUL10	26JUL10	0	WCDS: 8th Panel Concreting Works				
WCDS0390	WCDS: Grouting Works Phase 2	10	27JUL10	06AUG10	0	WCDS: Grouting Works Phase 2				
WCDS0391	WCDS: Install Temp Steel Casing	60	07AUG10	19OCT10	0	WCDS: Install Temp Steel Casing				
WCDS0392	WCDS: Grouting for Temp Casing	27	20OCT10	19NOV10	0	WCDS: Grouting for Temp Casing				
WCDS0394	WCDS: Install Dewatering Wells for Pump-test	12	13NOV10	26NOV10	0	WCDS: Install Dewatering Wells for Pump-test				

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010												2011												2012												2013												2014																																																																							
WCDS0471	WCDS: Pumping Test	6	27NOV10	03DEC10	0																																																													WCDS: Pumping Test																																																											
WCDS0473	WCDS: Submission of Pumping Test Report	6	04DEC10	10DEC10	0																																																													WCDS: Submission of Pumping Test Report																																																											
WCDS0477	WCDS: Demobilization for D'wall	6	04DEC10	10DEC10	0																																																													WCDS: Demobilization for D'wall																																																											
Shaft Excavation																																																																																																																													
WCDS0400	WCDS: Construct Capping Beam & Shaft Collar	12	04DEC10	17DEC10	0																																																													WCDS: Construct Capping Beam & Shaft Collar																																																											
WCDS0410	WCDS: Excavate Soil & Ring Beams (21m)	19	18DEC10	11JAN11	0																																																													WCDS: Excavate Soil & Ring Beams (21m)																																																											
WCDS0420	WCDS: Construct Levelling Pad	6	12JAN11	18JAN11	0																																																													WCDS: Construct Levelling Pad																																																											
WCDS0430	WCDS: Pre-excavation Grout for Raise Bore	90	19JAN11	09MAY11	0																																																													WCDS: Pre-excavation Grout for Raise Bore																																																											
WCDS0440	WCDS: In-fill Concrete for Pilot Hole	12	10MAY11	23MAY11	0																																																													WCDS: In-fill Concrete for Pilot Hole																																																											
WCDS1650	WCDS: Comple Excav. to Rockhead at WCE DS(KD-B)	0		11JAN11	0																																																													WCDS: Comple Excav. to Rockhead at WCE DS(KD-B)																																																											
WCDS1660	WCDS: Compl D'wall, Soil Excav&Clear Area(KD-02)	0		11JAN11	0																																																													WCDS: Compl D'wall, Soil Excav&Clear Area(KD-02)																																																											
Raised Boring																																																																																																																													
WCDS0700	WCDS: Rig Up Hole 1	5	24MAY11	28MAY11	0																																																													WCDS: Rig Up Hole 1																																																											
WCDS0710	WCDS: Pilot Drill 116 mtrs	14	30MAY11	15JUN11	0																																																													WCDS: Pilot Drill 116 mtrs																																																											
WCDS0720	WCDS: Attach reamer and Collar	3	16JUN11	18JUN11	0																																																													WCDS: Attach reamer and Collar																																																											
WCDS0730	WCDS: Ream 116 metres @ 2.8 mtr dia	31	20JUN11	26JUL11	0																																																													WCDS: Ream 116 metres @ 2.8 mtr dia																																																											
WCDS0740	WCDS: Lower Reamer and Remove	3	27JUL11	29JUL11	0																																																													WCDS: Lower Reamer and Remove																																																											
WCDS0750	WCDS: De Rig Raise borer and Re rig Hole 2	5	30JUL11	04AUG11	0																																																													WCDS: De Rig Raise borer and Re rig Hole 2																																																											
WCDS0760	WCDS: Pilot Drill 116 mtrs	14	05AUG11	20AUG11	0																																																													WCDS: Pilot Drill 116 mtrs																																																											
WCDS0770	WCDS: Attach Reamer and collar same	3	22AUG11	24AUG11	0																																																													WCDS: Attach Reamer and collar same																																																											
WCDS0780	WCDS: Ream 116 metres @ 2.8 mtr dia	31	25AUG11	30SEP11	0																																																													WCDS: Ream 116 metres @ 2.8 mtr dia																																																											
WCDS0790	WCDS: De Rig Raise Borer & Remove Reamr	3	03OCT11	06OCT11	0																																																													WCDS: De Rig Raise Borer & Remove Reamr																																																											
Lower Shaft Construction																																																																																																																													
WCDS0845	WCDS: Blinding Layer & Concrete Shaft Base	6	07OCT11	13OCT11	0																																																													WCDS: Blinding Layer & Concrete Shaft Base																																																											
WCDS0850	WCDS: Back shunt concreting	18	14OCT11	03NOV11	0																																																													WCDS: Back shunt concreting																																																											
WCDS0885	WCDS: Construct Vert Shaft to Tunnel Invert	6	04NOV11	10NOV11	0																																																													WCDS: Construct Vert Shaft to Tunnel Invert																																																											
WCDS0905	WCDS: Install System Form for Lower Shaft	6	11NOV11	17NOV11	0																																																													WCDS: Install System Form for Lower Shaft																																																											
WCDS0945	WCDS: Construct Transition & Vert Shaft	9	18NOV11	28NOV11	0																																																													WCDS: Construct Transition & Vert Shaft																																																											
WCDS0965	WCDS: Construct lower-shaft -153.5 to -16mPD	72	29NOV11	25FEB12	0																																																													WCDS: Construct lower-shaft -153.5 to -16mPD																																																											
WCDS0970	WCDS: Remove system formwork and tidy up area	6	27FEB12	03MAR12	0																																																													WCDS: Remove system formwork and tidy up area																																																											
Upper Shaft Construction																																																																																																																													
WCDS1015	WCDS: Blinding Layer & Construct Base Slab	9	05MAR12	14MAR12	0																																																													WCDS: Blinding Layer & Construct Base Slab																																																											
WCDS1055	WCDS: Temp Platform & Construct Conical Surface	6	15MAR12	21MAR12	0																																																													WCDS: Temp Platform & Construct Conical Surface																																																											
WCDS1060	WCDS: Assembly of kicker formwork	12	08MAR12	21MAR12	0																																																													WCDS: Assembly of kicker formwork																																																											
WCDS1095	WCDS: Construct Kicker	9	22MAR12	31MAR12	0																																																													WCDS: Construct Kicker																																																											
WCDS1100	WCDS: Set up system formwork for upper shaft	16	22MAR12	10APR12	0																																																													WCDS: Set up system formwork for upper shaft																																																											
WCDS1145	WCDS: Construct Upper Shaft	80	11APR12	16JUL12	0																																																													WCDS: Construct Upper Shaft																																																											
WCDS1265	WCDS: Fabricate & Install S/S Vortex Drop Pipe	12	10JUL12	23JUL12	0																																																													WCDS: Fabricate & Install S/S Vortex Drop Pipe																																																											
WCDS1275	WCDS: Construct Overflow Weir	6	24JUL12	30JUL12	0																																																													WCDS: Construct Overflow Weir																																																											
WCDS1300	WCDS: Clear Area & Install Multi-Part Cover	3	31JUL12	02AUG12	0																																																													WCDS: Clear Area & Install Multi-Part Cover																																																											
Scum Removal Chamber																																																																																																																													
WCDS1533	WCDS: Sheet Piling, Excavation & ELS Works	24	16JUN12	16JUL12	0																																																													WCDS: Sheet Piling, Excavation & ELS Works																																																											
WCDS1535	WCDS: Excavation for Chamber & Channel	9	17JUL12	26JUL12	0																																																													WCDS: Excavation for Chamber & Channel																																																											
WCDS1575	WCDS: Blinding Layer & Construct Base Slab of SRC	9	27JUL12	06AUG12	0																																																													WCDS: Blinding Layer & Construct Base Slab of SRC																																																											
WCDS1615	WCDS: Construct Wall of SRC	9	07AUG12	16AUG12	0																																																													WCDS: Construct Wall of SRC																																																											
WCDS1635	WCDS: Waterproof & Install Multi-Part Cover	6	18AUG12	24AUG12	0																																																													WCDS: Waterproof & Install Multi-Part Cover																																																											
WCDS1640	WCDS: Backfill to SRC	3	25AUG12	28AUG12	0																																																													WCDS: Backfill to SRC																																																											
Connection Channel																																																																																																																													
WCDS1445	WCDS: Blinding Layer & Construct Base Slab for CC	9	27JUL12	06AUG12	0																																																													WCDS: Blinding Layer & Construct Base Slab for CC																																																											
WCDS1505	WCDS: Construct Wall of CC	12	07AUG12	20AUG12	0																																																													WCDS: Construct Wall of CC																																																											
WCDS1525	WCDS: Waterproof & Install Multi-Part Cover	6	23AUG12	29AUG12	0																																																													WCDS: Waterproof & Install Multi-Part Cover																																																											
WCDS1530	WCDS: Backfill	3	30AUG12	01SEP12	0																																																													WCDS: Backfill																																																											
Miscellaneous Works																																																																																																																													
WCDS2010	WCDS: Install E&M Services	18	14FEB13	06MAR13	0																																																													WCDS: Install E&M Services																																																											
WCDS2020	WCDS: Reinstatement & Clear DS Area	12	07MAR13	20MAR13	0																																																													WCDS: Reinstatement & Clear DS Area																																																											
WCDS2025	WCDS: Complete All Works at WCE DS (KD-07)	0		20MAR13	0																																																													WCDS: Complete All Works at WCE DS (KD-07)																																																											
WCDS2030	WCDS: Landscaping & Planting Works	60	10JUL13*	07SEP13	0																																																													WCDS: Landscaping & Planting Works																																																											
WCDS2040	WCDS: Period of Establishment Works	360	08SEP13	02SEP14	0																																																													WCDS: Period of Establishment Works																																																											
WCDS2050	WCDS: End of Establishment Period	0		02SEP14	0																																																													WCDS: End of Establishment Period																																																											

Start Date	31JUL09		Early Bar
Finish Date	15JAN15		Progress Bar
Data Date	20JAN10		Critical Activity
Run Date	01FEB10 09:44		

WPU7 Sheet 2 of 2
Labour Area Treatment Scheme Stage 2A
 Contract No. DC/2007/23 - Construction of Sewage Conveyance from North Point to Stonecutters Island Programme
 Annex D8 Construction Programme for the Project





Date	Revision	Checked/Approved


Annex E

Central Drop Shaft

Key

-  Shaft Excavation Location
-  Site Location





Key

- Air Quality Monitoring Station
- Noise Monitoring Station
- Shaft Excavation Location
- Site Location

Air Quality Monitoring Station

AM4 A Location within the DSD Central PTW

Noise Monitoring Station

NM3 Goldfield Building

Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Air Quality Monitoring Schedule

AM4 - A Location within the DSD Central PTW

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January			1-hr and 24-hr Monitoring		
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
			1-hr and 24-hr Monitoring			
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
		1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year		1-hr and 24-hr Monitoring	
29-Jan	30-Jan	31-Jan				

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
				1-hr and 24-hr Monitoring		
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
			1-hr and 24-hr Monitoring			
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		1-hr and 24-hr Monitoring				
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	1-hr and 24-hr Monitoring					1-hr and 24-hr Monitoring
26-Feb	27-Feb	28-Feb	29-Feb			

Annex E3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Noise Quality Monitoring Schedule

NM3 - Goldfield Building
Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January			Noise Monitoring		
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
			Noise Monitoring			
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
		Noise Monitoring				
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year		Noise Monitoring	
29-Jan	30-Jan	31-Jan				

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
				Noise Monitoring		
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
			Noise Monitoring			
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		Noise Monitoring				
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	Noise Monitoring					
26-Feb	27-Feb	28-Feb	29-Feb			

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> • skip hoist for material transport should be totally enclosed by impervious sheeting; • every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; • the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; • every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; • regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; • site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; • open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; • tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and • instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	All work sites / during construction	√
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> • watering four times per day within worksites at the Central PTW. 	All work sites / during construction	√
<i>Operational Phase</i>			

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> • Screens should be cleaned regularly to remove any accumulated organic debris • Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit • Grit and screened materials should be transferred to closed containers to minimize odour escape • Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics • Skim and remove floating solids and grease from primary clarifiers regularly • Frequent sludge withdrawal from tanks is necessary to prevent the production of gases • Sludge cake should be transferred to closed containers • Sludge containers should be flushed with water regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	√
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	√
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	√
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	All work sites / during construction	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. • Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. • Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 	All work sites / during construction	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	√
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill. 	All work sites / during the construction period	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	√
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	√
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	√
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	√
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	√

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	√
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures. • Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

ANNEX E4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex E5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM4

Date	Start Time	Finish Time	Weather	TSP Concentration ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)	Site Conditions / Observations / Remarks	Temperature ($^{\circ}\text{C}$)	Wind Speed * (m/s)	Sampler ID	Filter ID
05-Jan-12	8:00	9:00	Cloudy	104	352	500	Construction work in progress	15	<5	9315	1282
	9:02	10:02	Cloudy	110	352	500	Construction work in progress	15	<5	9315	1283
	10:10	11:10	Cloudy	196	352	500	Construction work in progress	15	<5	9315	1284
11-Jan-12	11:50	12:50	Cloudy	175	352	500	Construction work in progress	17	<5	9315	1285
	12:52	13:52	Cloudy	114	352	500	Construction work in progress	17	<5	9315	1286
	13:58	14:58	Cloudy	106	352	500	Construction work in progress	17	<5	9315	1287
17-Jan-12	8:00	9:00	Sunny	134	352	500	Construction work in progress	18	<5	9315	1301
	9:02	10:02	Sunny	224	352	500	Construction work in progress	18	<5	9315	1289
	10:05	11:05	Sunny	226	352	500	Construction work in progress	18	<5	9315	1302
21-Jan-12	8:00	9:00	Cloudy	150	352	500	Construction work in progress	15	<5	9315	1303
	9:02	10:02	Cloudy	148	352	500	Construction work in progress	15	<5	9315	1304
	10:04	11:04	Cloudy	230	352	500	Construction work in progress	15	<5	9315	1306
27-Jan-12	12:00	13:00	Fine	202	352	500	Construction work in progress	14	<5	9315	1307
	13:02	14:02	Fine	141	352	500	Construction work in progress	14	<5	9315	1309
	14:15	15:15	Fine	247	352	500	Construction work in progress	14	<5	9315	1328
				Min.	104						
				Max.	247						
				Average	167						

* Wind Speed data is presented in the Meteorological Data table

Annex E5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
05-Jan-12	11:15	06-Jan-12	11:15	Cloudy	2.8252	2.9490	13877.85	13901.85	24.00	1.23	1.23	1.23	70	211	260	Construction work in progress	9315	1288
11-Jan-12	15:10	12-Jan-12	15:10	Cloudy	2.8475	3.0697	13904.85	13928.85	24.00	1.23	1.23	1.23	125	211	260	Construction work in progress	9315	1281
17-Jan-12	11:15	18-Jan-12	11:15	Sunny	2.8206	3.0007	13931.85	13955.85	24.00	1.23	1.23	1.23	102	211	260	Construction work in progress	9315	1290
21-Jan-12	11:06	22-Jan-12	11:06	Cloudy	2.6868	2.8531	13958.85	13982.85	24.00	1.22	1.22	1.22	95	211	260	Construction work in progress	9315	1305
27-Jan-12	15:20	28-Jan-12	15:20	Fine	2.7152	2.8369	13985.85	14009.85	24.00	1.22	1.22	1.22	69	211	260	Construction work in progress	9315	1308
													Min.	#DIV/0!				
													Max.	125				
													Average	92				

Meteorological Data Extracted from the Hong Kong Observatory

Date	Weather	King's Park Station				
		Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	NE
03-01-2012	Fine	18	61 - 82	0.0	4 - 19	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 18	NE
05-01-2012	Cloudy	10	71 - 90	0.8	0 - 21	N
08-01-2012	Fine	16	68 - 84	0.0	0 - 12	N
09-01-2012	Sunny	16	65 - 83	0.0	0 - 14	N
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 12	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	N
14-01-2012	Cloudy	17	83 - 95	0.6	0 - 15	E
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 14	E
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	E
17-01-2012	Sunny	17	67 - 86	0.0	0 - 14	N
20-01-2012	Sunny	17	78 - 94	0.0	0 - 18	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 20	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 20	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 15	N
27-01-2012	Cloudy	15	88 - 92	0.0	0 - 18	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 13	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	N

Date	Weather	Tsing Yi Station				
		Average Air Temperature (°C)	Average Relative Humidity (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	E
03-01-2012	Fine	18	61 - 82	0.0	4 - 16	SE
04-01-2012	Cloudy	14	61 - 72	Trace	0 - 16	NE
05-01-2012	Cloudy	11	71 - 90	0.8	1 - 18	NW
08-01-2012	Fine	16	68 - 84	0.0	0 - 17	NW
09-01-2012	Sunny	16	65 - 83	0.0	0 - 18	NW
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 14	NW
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	NW
14-01-2012	Cloudy	18	83 - 95	0.6	0 - 14	NW
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 12	NW
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 16	NW
17-01-2012	Sunny	18	67 - 86	0.0	0 - 19	NW
20-01-2012	Sunny	19	78 - 94	0.0	0 - 17	E
21-01-2012	Cloudy	17	83 - 91	Trace	3 - 18	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 15	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 18	NW
27-01-2012	Cloudy	15	88 - 92	0.0	2 - 16	E
29-01-2012	Cloudy	15	79 - 94	0.0	0 - 18	NW
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	NW

Date	Weather	Kai Tak Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 18	E
03-01-2012	Fine	18	61 - 82	0.0	11 - 25	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 27	NE
05-01-2012	Cloudy	10	71 - 90	0.8	3 - 17	NE
08-01-2012	Fine	16	68 - 84	0.0	0 - 14	NE
09-01-2012	Sunny	16	65 - 83	0.0	0 - 15	NE
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 16	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 16	NE
14-01-2012	Cloudy	17	83 - 95	0.6	4 - 17	SE
15-01-2012	Cloudy	17	95 - 99	19.1	4 - 19	SE
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	SE
17-01-2012	Sunny	17	67 - 86	0.0	0 - 19	SE
20-01-2012	Sunny	17	78 - 94	0.0	4 - 25	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 26	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 29	E
26-01-2012	Cloudy	11	86 - 97	0.8	3 - 21	E
27-01-2012	Cloudy	15	88 - 92	0.0	4 - 21	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 21	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 12	E

Date	Weather	Green Island Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	3 - 21	--
03-01-2012	Fine	18	61 - 82	0.0	9 - 40	--
04-01-2012	Cloudy	13	61 - 72	Trace	4 - 44	--
05-01-2012	Cloudy	10	71 - 90	0.8	13 - 45	--
08-01-2012	Fine	16	68 - 84	0.0	3 - 27	--
09-01-2012	Sunny	16	65 - 83	0.0	8 - 26	--
10-01-2012	Cloudy	16	66 - 85	0.0	6 - 21	--
11-01-2012	Cloudy	17	64 - 80	0.4	4 - 32	--
14-01-2012	Cloudy	17	83 - 95	0.6	3 - 35	--
15-01-2012	Cloudy	17	95 - 99	19.1	1 - 35	--
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 27	--
17-01-2012	Sunny	17	67 - 86	0.0	12 - 29	--
20-01-2012	Sunny	17	78 - 94	0.0	5 - 46	--
21-01-2012	Cloudy	16	83 - 91	Trace	22 - 43	--
22-01-2012	Cloudy	13	79 - 93	Trace	18 - 43	--
26-01-2012	Cloudy	11	86 - 97	0.8	15 - 45	--
27-01-2012	Cloudy	15	88 - 92	0.0	23 - 44	--
29-01-2012	Cloudy	16	79 - 94	0.0	3 - 26	--
31-01-2012	Fine	16	54 - 82	0.0	5 - 31	--

* King's Park's data
 - Data were not available
 # less than 24 hourly observations per day


Annex E6 Noise Monitoring Results

Daytime Noise Monitoring Results


Station NM3

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
05-Jan-12	10:25	10:55	Cloudy	75.0	75.4	72.6	-	Mainly traffic noise	-	17	1.0	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
11-Jan-12	13:10	13:40	Cloudy	74.8	76.3	73.1	-	Mainly traffic noise	-	17	0.5	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
17-Jan-12	9:20	9:50	Sunny	74.8	76.3	73.0	-	Mainly traffic noise	-	17	0.2	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
27-Jan-12	14:30	15:00	Fine	74.0	75.7	72.2	-	Mainly traffic noise	-	17	0.3	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
				Min.	74.0								
				Max.	75.0								


**1-hr TSP Levels
AM4 (A Location within DSD Central PTW)**



**24-hr TSP Levels
AM4 (A Location within DSD Central PTW)**



Normal Weekdays Noise Monitoring Results at NM3 ($L_{eq, 30min}$)




Annex E7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex E7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
October 2011	0	0
November 2011	0	0
December 2011	0	0
January 2012	0	0
Overall Total	0	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
HATS Stage 2A - Contract DC/2007/23										
Central PTW Drop Shaft										
EBS, Env. & Geotechnical Instrumentations										
Markers/UMP's/Others(Same note as Piez.)										
CEDES0439	CEDES: Install SS Markers (70 Nos.)	50	21OCT09A	11FEB10	60					
CEDES0441	CEDES: JointSurvey&EstablishBaseline Readings SSM	14	12FEB10	03MAR10	0					
CEDES0445	CEDES: Consent Location and Permits	30	12FEB10	22MAR10	0					
CEDES0447	CEDES: Install UMP (3 Nos.) Additional	60	23MAR10	02JUN10	0					
CEDES0449	CEDES: EstablishBaseline Readings for UMP	14	03JUN10	19JUN10	0					
CEDES0454	CEDES: Review Comment&Approve by WHTCL	25	28NOV09A	23JAN10	84					
CEDES0456	CEDES: Instrumentation Installation @ WHT	60	25JAN10	08APR10	0					
CEDES0458	CEDES: Baseline Establishment @ WHT	28	09APR10	12MAY10	0					
Piezometers(NearbyPTWorPScoversedinthisInstalln)										
CEDES0397	CEDES: Installation Works of BH843 Piezometer	21	20JAN10	12FEB10	0					
CEDES0399	CEDES: BH843 Piezometer Baseline Establishment	26	13FEB10	18MAR10	0					
CEDES0401	CEDES: Excav.Permit/TTA/TTM ApplicationforBH946PW	24	25SEP09A	08FEB10	30					
CEDES0403	CEDES: Installation Works of BH946 Piezometer	21	13FEB10	12MAR10	0					
CEDES0405	CEDES: BH946 Piezometer Baseline Establishment	26	13MAR10	13APR10	0					
CEDES0407	CEDES: Excav.Permit/TTA/TTM ApplicationforBH846PW	24	28SEP09A	08FEB10	30					
CEDES0409	CEDES: Installation Works of BH846 Piezometer	21	09FEB10	08MAR10	0					
CEDES0411	CEDES: BH846 Piezometer Baseline Establishment	26	09MAR10	08APR10	0					
CEDES0415	CEDES: Installation Works of BH844 Piezometer	21	09MAR10	01APR10	0					
CEDES0417	CEDES: BH844 Piezometer Baseline Establishment	26	02APR10	04MAY10	0					
CEDES0419	CEDES: Excav.Permit/TTA/TTM ApplicationforBH847PW	24	28SEP09A	06FEB10	35					
CEDES0421	CEDES: Installation Works of BH847 Piezometer	21	02APR10	27APR10	0					
CEDES0423	CEDES: BH847 Piezometer Baseline Establishment	26	28APR10	28MAY10	0					
Electrical & Mechanical Installations										
CEDES0600	CEDES: LV Application to HKEC	6	04FEB10*	10FEB10	0					
CEDES0605	CEDES: Installation Works for LV Application	60	11FEB10	26APR10	0					
CEDES0610	CEDES: LV Connection & Power On	4	27APR10	30APR10	0					
Marine Dumping Permit										
CEDES0390	CEDES: Request for Disposal Site&Get Permit	24	06JAN10A	02FEB10	50					
Diaphragm Wall										
CEDES0205C	CEDES: Pretrenching Stage 1	14	09JAN10A	22JAN10	79					
CEDES0205E	CEDES: Preboring by Casing Installation Stage 2	45	23JAN10	19MAR10	0					
CEDES0210	CEDES: Pre-Treatment of Ground	31	20JAN10	27FEB10	0					
CEDES0215	CEDES: Guide Wall Construction	12	06FEB10	23FEB10	0					
CEDES0220	CEDES: Set Up of Bentonite Yard	9	24FEB10	05MAR10	0					
CEDES0252	CEDES: Excavate 1st Panel to Formation Level	15	06MAR10	23MAR10	0					
CEDES0253	CEDES: 1st Panel Desanding & Preparation Works	4	24MAR10	27MAR10	0					
CEDES0254	CEDES: 1st Panel Rebar Cage Installation	6	29MAR10	03APR10	0					
CEDES0256	CEDES: 1st Panel Concreting Works	1	06APR10	06APR10	0					
CEDES0257	CEDES: Excavate 2nd Panel to Formation Level	12	07APR10	20APR10	0					
CEDES0259	CEDES: 2nd Panel Desanding & Preparation Works	3	21APR10	23APR10	0					
CEDES0261	CEDES: 2nd Panel Rebar Cage Installation	5	24APR10	29APR10	0					
CEDES0263	CEDES: 2nd Panel Concreting Works	1	30APR10	30APR10	0					
CEDES0265	CEDES: Excavate 3rd Panel to Formation Level	12	03MAY10	15MAY10	0					
CEDES0267	CEDES: 3rd Panel Desanding & Preparation Works	3	17MAY10	19MAY10	0					
CEDES0269	CEDES: 3rd Panel Rebar Cage Installation	5	20MAY10	25MAY10	0					
CEDES0271	CEDES: 3rd Panel Concreting Works	1	26MAY10	26MAY10	0					
CEDES0273	CEDES: Excavate 4th Panel to Formation Level	12	27MAY10	09JUN10	0					
CEDES0274	CEDES: Grouting Works Phase 1	51	04JUN10	04AUG10	0					
CEDES0275	CEDES: 4th Panel Desanding & Preparation Works	3	10JUN10	12JUN10	0					
CEDES0277	CEDES: 4th Panel Rebar Cage Installation	5	14JUN10	19JUN10	0					
CEDES0279	CEDES: 4th Panel Concreting Works	1	21JUN10	21JUN10	0					
CEDES0281	CEDES: Excavate 5th Panel to Formation Level	12	22JUN10	06JUL10	0					
CEDES0283	CEDES: 5th Panel Desanding & Preparation Works	3	07JUL10	09JUL10	0					
CEDES0285	CEDES: 5th Panel Rebar Cage Installation	5	10JUL10	15JUL10	0					
CEDES0287	CEDES: 5th Panel Concreting Works	1	16JUL10	16JUL10	0					
CEDES0289	CEDES: Excavate 6th Panel to Formation Level	12	17JUL10	30JUL10	0					
CEDES0291	CEDES: 6th Panel Desanding & Preparation Works	3	31JUL10	03AUG10	0					
CEDES0292	CEDES: Grouting Works Phase 2	34	05AUG10	13SEP10	0					
CEDES0293	CEDES: 6th Panel Rebar Cage Installation	5	04AUG10	09AUG10	0					
CEDES0295	CEDES: 6th Panel Concreting Works	1	10AUG10	10AUG10	0					
CEDES0297	CEDES: Excavate 7th Panel to Formation Level	12	11AUG10	24AUG10	0					
CEDES0299	CEDES: 7th Panel Desanding & Preparation Works	3	25AUG10	27AUG10	0					
CEDES0301	CEDES: 7th Panel Rebar Cage Installation	5	28AUG10	02SEP10	0					
CEDES0303	CEDES: 7th Panel Concreting Works	1	03SEP10	03SEP10	0					
CEDES0305	CEDES: Install Temp Steel Casing	28	14SEP10	19OCT10	0					
CEDES0306	CEDES: Grouting for Temp Casing	19	20OCT10	10NOV10	0					
CEDES0307	CEDES: Install Dewatering Wells for Pump-test	12	02NOV10	15NOV10	0					
CEDES0310	CEDES: Pumping Test	6	16NOV10	22NOV10	0					
CEDES0320	CEDES: Submission of Pumping Test Report	6	23NOV10	29NOV10	0					
CEDES0330	CEDES: Demobilization for D'wall	6	23NOV10	29NOV10	0					
Shaft Excavation										
CEDES0400	CDS: Construct Capping Beam & Shaft Collar	12	22NOV10	04DEC10	0					
CEDES0410	CDS: Excavate Soil & Ring Beams (24.93m)	11	06DEC10	17DEC10	0					
CEDES0420	CDS: Construct Levelling Pad	6	18DEC10	24DEC10	0					
CEDES0430	CDS: Pre-excavation Grout for Raise Bore	90	27DEC10	15APR11	0					
CEDES0440	CDS: In-fill Concrete for Pilot Hole	12	16APR11	29APR11	0					
CEDES1580	CDS: Compl Excav. to Rockhead at CTL DS(KD-C)	0		17DEC10	0					
CEDES1590	CDS: Compl D'wall, Soil Excav&Clear Area(KD-03)	0		17DEC10	0					
Raised Boring										
CEDES0700	CDS: Rig Up Hole 1	5	03APR12	09APR12	0					
CEDES0710	CDS: Pilot Drill 100 mtrs	14	10APR12	25APR12	0					
CEDES0720	CDS: Attach reamer and Collar	3	26APR12	28APR12	0					
CEDES0730	CDS: Ream 100 metres @ 2.8 mtr dia	27	30APR12	31MAY12	0					
CEDES0740	CDS: Lower Reamer and Remove	3	01JUN12	04JUN12	0					



Start Date	31JUL09	Early Bar	WPU7	Sheet 1 of 2		Date	Revision	Checked/Approved
Finish Date	15JAN15	Progress Bar	Labour Area Treatment Scheme Stage 2A Contract No. DC/2007/23 - Construction of Sewage Conveyance from North Point to Stonecutters Island Programme					
Data Date	20JAN10	Critical Activity	Annex E8 Construction Programme for the Project					
Run Date	01FEB10 09:59							


© Primavera Systems, Inc.

Annex F

Sai Ying Pun Junction Shaft

Key

-  Shaft Excavation Location
-  Site Location




Annex F1

Contract No. DC/2007/23
Harbour Area Treatment Scheme Stage 2A
Construction of Sewage Conveyance System from North Point to Stonecutters Island
Construction Site Locations at Sai Ying Pun

File: EM&A and proposed station\0104887_Sai Ying Pun.mxd
Date: 03/03/2010

**Environmental
Resources
Management**





Key


- Air Quality Monitoring Station
- Noise Monitoring Station
- Shaft Excavation Location
- Site Location

Air Quality Monitoring Station

AM5 Western Wholesale Food Market

Noise Monitoring Station

NM4 Block A, Kwan Yick Building Phase III



Annex F2

Contract No. DC/2007/23
 Harbour Area Treatment Scheme Stage 2A
 Construction of Sewage Conveyance System from North Point to Stonecutters Island
Impact Air Quality & Noise Monitoring Stations (Fung Mat Road)

**Environmental
 Resources
 Management**



File: EM&A and proposed station\
 0104887_Sai Ting Pun_NMAM.mxd
 Date: 03/03/2010

Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Air Quality Monitoring Schedule *

AM5 - Western Wholesale Food Market

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January		1-hr and 24-hr Monitoring			
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
		1-hr and 24-hr Monitoring				
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year		1-hr and 24-hr Monitoring	
29-Jan	30-Jan	31-Jan				

* Prepared by Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
				1-hr and 24-hr Monitoring		
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
			1-hr and 24-hr Monitoring			
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		1-hr and 24-hr Monitoring				
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
26-Feb	27-Feb	28-Feb	29-Feb			

* Prepared by Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A (HATS 2A) Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

Annex F3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Noise Quality Monitoring Schedule

NM4 - Block A, Kwan Yick Building Phase III

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January	Noise Monitoring (night time)		Noise Monitoring		
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring			
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
		Noise Monitoring (Daytime + Night time)				
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year		Noise Monitoring	
29-Jan	30-Jan	31-Jan				
		Noise Monitoring (night time)				

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
				Noise Monitoring		
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring			
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		Noise Monitoring (Daytime + Night time)				
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring					
26-Feb	27-Feb	28-Feb	29-Feb			
		Noise Monitoring (night time)				

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> • skip hoist for material transport should be totally enclosed by impervious sheeting; • every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; • the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; • every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; • regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; • site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; • open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; • tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and • instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	All work sites / during construction	√

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> • watering twice per day within the worksites at Fung Mat Road Site; • the barging points should be continuous watering throughout the whole unloading process. 	All work sites / during construction	√
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> • Screens should be cleaned regularly to remove any accumulated organic debris • Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit • Grit and screened materials should be transferred to closed containers to minimize odour escape • Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics • Skim and remove floating solids and grease from primary clarifiers regularly • Frequent sludge withdrawal from tanks is necessary to prevent the production of gases • Sludge cake should be transferred to closed containers • Sludge containers should be flushed with water regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	√

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; • silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; • mobile plant, if any, should be sited as far from NSRs as possible; • machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	√
<i>Construction Phase</i>			
Water Quality	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.</p>	All work sites / during construction	√

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	√
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	√
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	<>

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none">• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	All work sites / during construction	√

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. • Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. • Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 	All work sites / during construction	√

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	✓
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill. 	All work sites / during the construction period	✓

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; Any unused chemicals or those with remaining functional capacity shall be recycled; and Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	√
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. Provision of sufficient waste disposal points and regular collection of waste Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	√
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	√

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	√
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	√
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	√

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	√
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures. • Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

ANNEX F4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.
	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	Identified historical buildings/structures as mentioned in Tables 15.8 and 15.9. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex F5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM5

	Start	Finish	Weather	TSP Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Wind Speed *	Sampler	Filter
Date	Time	Time		($\mu\text{g}/\text{m}^3$)	($\mu\text{g}/\text{m}^3$)	($\mu\text{g}/\text{m}^3$)	Observations / Remarks	($^{\circ}\text{C}$)	(m/s)	ID	ID
04-Jan-12	8:00	9:00	Cloudy	146	331.9	500	Installing gantrty crane	14	<5	Western Wholesale Food Market	884
04-Jan-12	14:32	15:32	Cloudy	97	331.9	500	Installing gantrty crane	14	<5	Western Wholesale Food Market	885
04-Jan-12	15:55	16:55	Cloudy	139	331.9	500	Installing gantrty crane	14	<5	Western Wholesale Food Market	886
10-Jan-12	8:00	9:00	Cloudy	216	331.9	500	Operation of excavator	16	<5	Western Wholesale Food Market	891
10-Jan-12	13:33	14:33	Cloudy	116	331.9	500	Operation of excavator	16	<5	Western Wholesale Food Market	892
10-Jan-12	14:45	15:45	Cloudy	136	331.9	500	Operation of excavator	16	<5	Western Wholesale Food Market	893
16-Jan-12	8:00	9:00	Cloudy	217	331.9	500	Operation of excavator and loading	16	<5	Western Wholesale Food Market	898
16-Jan-12	13:10	14:10	Cloudy	143	331.9	500	Operation of excavator and loading	16	<5	Western Wholesale Food Market	899
16-Jan-12	14:35	15:35	Cloudy	143	331.9	500	Operation of excavator and loading	16	<5	Western Wholesale Food Market	900
20-Jan-12	8:00	9:00	Cloudy	103	331.9	500	Operation of excavator and loading	17	<5	Western Wholesale Food Market	905
20-Jan-12	13:00	14:00	Cloudy	66	331.9	500	Operation of excavator and loading	17	<5	Western Wholesale Food Market	906
20-Jan-12	14:08	15:08	Cloudy	58	331.9	500	Operation of excavator and loading	17	<5	Western Wholesale Food Market	907
27-Jan-12	8:00	9:00	Cloudy	126	331.9	500	Operation of excavator and mobile crane	15	<5	Western Wholesale Food Market	912
27-Jan-12	14:00	15:00	Cloudy	101	331.9	500	Operation of excavator and mobile crane	15	<5	Western Wholesale Food Market	913
27-Jan-12	15:22	16:22	Cloudy	103	331.9	500	Operation of excavator and mobile crane	15	<5	Western Wholesale Food Market	914
				Min.	58						
				Max.	217						
				Average	127						

* Wind Speed data is presented in the Meteorological Data table

Annex F5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM5

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Jan-12	16:10	05-Jan-12	16:10	Cloudy	2.7838	2.981	3465.07	3489.07	24.00	1.2080	1.2080	1.2080	113	188.5	260	Installing gantry crane and loading	Western Wholesale Food Market	887
10-Jan-12	16:00	11-Jan-12	16:00	Cloudy	2.76	2.9651	3492.06	3516.06	24.00	1.2024	1.2024	1.2024	118	188.5	260	Operatoring of excavator	Western Wholesale Food Market	894
16-Jan-12	15:50	17-Jan-12	15:50	Cloudy	2.7601	2.8978	3519.06	3543.06	24.00	1.1976	1.1976	1.1976	80	188.5	260	Operatoring of excavator and loading	Western Wholesale Food Market	901
20-Jan-12	15:20	21-Jan-12	15:20	Cloudy	2.7824	2.8923	3546.07	3570.07	24.00	1.2110	1.2110	1.2110	63	188.5	260	Operatoring of excavator and loading	Western Wholesale Food Market	908
27-Jan-12	16:45	28-Jan-12	16:45	Cloudy	2.7838	2.957	3573.07	3597.07	24.00	1.2164	1.2164	1.2164	99	188.5	260	Operatoring of excavator and mobile crane	Western Wholesale Food Market	915
													Min.	63				
													Max.	118				
													Average	95				

Meteorological Data Extracted from the Hong Kong Observatory

Date	Weather	King's Park Station				
		Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	NE
03-01-2012	Fine	18	61 - 82	0.0	4 - 19	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 18	NE
05-01-2012	Cloudy	10	71 - 90	0.8	0 - 21	N
08-01-2012	Fine	16	68 - 84	0.0	0 - 12	N
09-01-2012	Sunny	16	65 - 83	0.0	0 - 14	N
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 12	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	N
14-01-2012	Cloudy	17	83 - 95	0.6	0 - 15	E
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 14	E
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	E
17-01-2012	Sunny	17	67 - 86	0.0	0 - 14	N
20-01-2012	Sunny	17	78 - 94	0.0	0 - 18	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 20	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 20	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 15	N
27-01-2012	Cloudy	15	88 - 92	0.0	0 - 18	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 13	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	N

Date	Weather	Tsing Yi Station				
		Average Air Temperature (°C)	Average Relative Humidity (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	E
03-01-2012	Fine	18	61 - 82	0.0	4 - 16	SE
04-01-2012	Cloudy	14	61 - 72	Trace	0 - 16	NE
05-01-2012	Cloudy	11	71 - 90	0.8	1 - 18	NW
08-01-2012	Fine	16	68 - 84	0.0	0 - 17	NW
09-01-2012	Sunny	16	65 - 83	0.0	0 - 18	NW
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 14	NW
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	NW
14-01-2012	Cloudy	18	83 - 95	0.6	0 - 14	NW
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 12	NW
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 16	NW
17-01-2012	Sunny	18	67 - 86	0.0	0 - 19	NW
20-01-2012	Sunny	19	78 - 94	0.0	0 - 17	E
21-01-2012	Cloudy	17	83 - 91	Trace	3 - 18	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 15	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 18	NW
27-01-2012	Cloudy	15	88 - 92	0.0	2 - 16	E
29-01-2012	Cloudy	15	79 - 94	0.0	0 - 18	NW
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	NW

Date	Weather	Kai Tak Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 18	E
03-01-2012	Fine	18	61 - 82	0.0	11 - 25	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 27	NE
05-01-2012	Cloudy	10	71 - 90	0.8	3 - 17	NE
08-01-2012	Fine	16	68 - 84	0.0	0 - 14	NE
09-01-2012	Sunny	16	65 - 83	0.0	0 - 15	NE
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 16	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 16	NE
14-01-2012	Cloudy	17	83 - 95	0.6	4 - 17	SE
15-01-2012	Cloudy	17	95 - 99	19.1	4 - 19	SE
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	SE
17-01-2012	Sunny	17	67 - 86	0.0	0 - 19	SE
20-01-2012	Sunny	17	78 - 94	0.0	4 - 25	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 26	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 29	E
26-01-2012	Cloudy	11	86 - 97	0.8	3 - 21	E
27-01-2012	Cloudy	15	88 - 92	0.0	4 - 21	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 21	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 12	E

Date	Weather	Green Island Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	3 - 21	--
03-01-2012	Fine	18	61 - 82	0.0	9 - 40	--
04-01-2012	Cloudy	13	61 - 72	Trace	4 - 44	--
05-01-2012	Cloudy	10	71 - 90	0.8	13 - 45	--
08-01-2012	Fine	16	68 - 84	0.0	3 - 27	--
09-01-2012	Sunny	16	65 - 83	0.0	8 - 26	--
10-01-2012	Cloudy	16	66 - 85	0.0	6 - 21	--
11-01-2012	Cloudy	17	64 - 80	0.4	4 - 32	--
14-01-2012	Cloudy	17	83 - 95	0.6	3 - 35	--
15-01-2012	Cloudy	17	95 - 99	19.1	1 - 35	--
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 27	--
17-01-2012	Sunny	17	67 - 86	0.0	12 - 29	--
20-01-2012	Sunny	17	78 - 94	0.0	5 - 46	--
21-01-2012	Cloudy	16	83 - 91	Trace	22 - 43	--
22-01-2012	Cloudy	13	79 - 93	Trace	18 - 43	--
26-01-2012	Cloudy	11	86 - 97	0.8	15 - 45	--
27-01-2012	Cloudy	15	88 - 92	0.0	23 - 44	--
29-01-2012	Cloudy	16	79 - 94	0.0	3 - 26	--
31-01-2012	Fine	16	54 - 82	0.0	5 - 31	--

* King's Park's data
 - Data were not available
 # less than 24 hourly observations per day


Annex F6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results


Station NM4

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s)	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
03-Jan-12	23:00	23:05	Fine	64.9	66.7	62.5	No outdoor construction noise	Mainly traffic noise	-	18	0.8	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	23:05	23:10	Fine	64.4	65.9	62.4			-				
	23:10	23:15	Fine	64.7	66.1	62.6			-				
	23:00	23:15	Fine	64.7	66.2	62.5			-				
08-Jan-12	16:00	16:05	Fine	66.2	68.4	63.6	Breaker	Mainly traffic noise	-	17	0.5	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	16:05	16:10	Fine	67.0	68.8	64.4			-				
	16:10	16:15	Fine	65.2	66.9	63.1			-				
	16:00	16:15	Fine	66.2	68.1	63.7			-				
17-Jan-12	23:00	23:05	Fine	63.7	65.1	61.7	No outdoor construction noise	Mainly traffic noise	-	15	1.0	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	23:05	23:10	Fine	63.2	64.9	60.8			-				
	23:10	23:15	Fine	62.8	64.0	61.1			-				
	23:00	23:15	Fine	63.2	64.7	61.2			-				
22-Jan-12	9:56	10:01	Cloudy	64.9	67.5	61.6	No outdoor construction noise	Mainly traffic noise	-	17	1.3	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	10:01	10:06	Cloudy	63.9	65.6	61.7			-				
	10:06	10:11	Cloudy	64.0	65.6	62.0			-				
	9:56	10:11	Cloudy	64.3	66.3	61.8			-				
31-Jan-12	23:00	23:05	Fine	64.2	65.4	61.1	No outdoor construction noise	Mainly traffic noise	-	15	1.2	RION- NL31 (S/N 00603867)	RION - NC73 (S/N 10997142)
	23:05	23:10	Fine	62.3	63.7	60.5			-				
	23:10	23:15	Fine	61.9	63.5	59.7			-				
	23:00	23:15	Fine	62.9	64.3	60.5			-				
				Min.	62.8								
				Max.	67.0								


**1-hr TSP Levels
AM5 (AFCD Western Wholesale Food Market)**



**24-hr TSP Levels
AM5 (AFCD Western Wholesale Food Market)**




Normal Weekdays Noise Monitoring Results at NM4 ($L_{eq, 30min}$)



Remark:

- 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period

Restricted Hours Noise Monitoring Results at NM4 ($L_{eq, 5min}$)



Remark:

- 70dB(A) was adopted as the Limit Level during restricted hours in the reporting period
 - 55dB(A) was adopted as the Limit Level during night time period


Annex F7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	1	0
March 2010	0	0
April 2010	1	0
May 2010	2	0
June 2010	0	0
July 2010	1	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex F7 Cumulative Complaint and Summons/Prosecutions Log


Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
October 2011	0	0
November 2011	0	0
December 2011	0	0
January 2012	0	0
Overall Total	5	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010	2011	2012	2013	2014
HATS Stage 2A - Contract DC/2007/23										
Sai Ying Pun Junction/Production Shaft										
Preliminaries Works										
SYJS10115	SYJS: Construct/Install Blast Protection	2	30APR11	03MAY11	0			ISYJS: Construct/Install Blast Protection		
SYJS10120	SYJS: Site Inspection from Mines	1	04MAY11	04MAY11	0			ISYJS: Site Inspection from Mines		
SYJS10125	SYJS: Issue Blasting Permit	1	05MAY11	05MAY11	0			ISYJS: Issue Blasting Permit		
EBS, Env. & Geotechnical Instrumentations										
Markers/UMP's/Others(Same note as Piez.)										
SYJS0617	SYJS: Install SS Markers (44 Nos.)	50	24OCT09A	06FEB10	68			ISYJS: Install SS Markers (44 Nos.)		
SYJS0619	SYJS: JointSurvey&EstablishBaseline Readings SSM	14	08FEB10	26FEB10	0			ISYJS: JointSurvey&EstablishBaseline Readings SSM		
SYJS0621	SYJS: Install UMP (3 Nos.)	75	01SEP09A	08FEB10	78			ISYJS: Install UMP (3 Nos.)		
SYJS0623	SYJS: JointSurvey&EstablishBaseline Readings UMP	14	09FEB10	27FEB10	0			ISYJS: JointSurvey&EstablishBaseline Readings UMP		
SYJS0625	SYJS: Consent Location and Permits	30	18FEB10	24MAR10	0			ISYJS: Consent Location and Permits		
SYJS0627	SYJS: Install UMP (3 Nos.) Additional	50	25MAR10	24MAY10	0			ISYJS: Install UMP (3 Nos.) Additional		
SYJS0629	SYJS: EstablishBaseline Readings for UMP	14	25MAY10	09JUN10	0			ISYJS: EstablishBaseline Readings for UMP		
Piezometers(NearbyPTWorPScovered inthisInstalln)										
SYJS0407	SYJS: Installation Works of BH851 Piezometer	21	14JAN10A	08FEB10	20			ISYJS: Installation Works of BH851 Piezometer		
SYJS0409	SYJS: BH851 Piezometer Baseline Establishment	26	09FEB10	13MAR10	0			ISYJS: BH851 Piezometer Baseline Establishment		
SYJS0503	SYJS: Installation Works of BH850 Piezometer	21	07DEC09A	29JAN10	57			ISYJS: Installation Works of BH850 Piezometer		
SYJS0507	SYJS: BH850 Piezometer Baseline Establishment	26	30JAN10	04MAR10	0			ISYJS: BH850 Piezometer Baseline Establishment		
SYJS0601A	SYJS: ResolveRestrictions/Rd.AdviceAppr./PrepWrk	33	07NOV09A	27JAN10	79			ISYJS: ResolveRestrictions/Rd.AdviceAppr./PrepWrk		
SYJS0603	SYJS: Installation Works of BH849 Piezometer	21	30JAN10	26FEB10	0			ISYJS: Installation Works of BH849 Piezometer		
SYJS0607	SYJS: BH849 Piezometer Baseline Establishment	26	27FEB10	29MAR10	0			ISYJS: BH849 Piezometer Baseline Establishment		
Electrical & Mechanical Installations										
SYJS0705	SYJS: Installation Works for LV Application	60	11MAR10*	21MAY10	0			ISYJS: Installation Works for LV Application		
SYJS0710	SYJS: LV Connection & Power On	4	22MAY10	26MAY10	0			ISYJS: LV Connection & Power On		
SYJS0720	SYJS: Installation Works for 11KV Application	60	16AUG10*	27OCT10	0			ISYJS: Installation Works for 11KV Application		
SYJS0725	SYJS: 11 KV Connection & Power On	4	28OCT10	01NOV10	0			ISYJS: 11 KV Connection & Power On		
Marine Dumping Permit										
SYJS0370	SYJS: Request for Disposal Site&Get Permit	24	05JAN10A	05FEB10	38			ISYJS: Request for Disposal Site&Get Permit		
Diaphragm Wall										
SYJS0263	SYJS: Excavate 1st Panel to Formation Level	12	04JAN10A	21JAN10	80			ISYJS: Excavate 1st Panel to Formation Level		
SYJS0265	SYJS: 1st Panel Desanding & Preparation Works	5	22JAN10	27JAN10	0			ISYJS: 1st Panel Desanding & Preparation Works		
SYJS0267	SYJS: 1st Panel Rebar Cage Installation	4	28JAN10	01FEB10	0			ISYJS: 1st Panel Rebar Cage Installation		
SYJS0269	SYJS: 1st Panel Concreting Works	1	02FEB10	02FEB10	0			ISYJS: 1st Panel Concreting Works		
SYJS0271	SYJS: Excavate 2nd Panel to Formation Level	12	06JAN10A	02FEB10	60			ISYJS: Excavate 2nd Panel to Formation Level		
SYJS0273	SYJS: 2nd Panel Desanding & Preparation Works	5	03FEB10	08FEB10	0			ISYJS: 2nd Panel Desanding & Preparation Works		
SYJS0275	SYJS: 2nd Panel Rebar Cage Installation	4	09FEB10	12FEB10	0			ISYJS: 2nd Panel Rebar Cage Installation		
SYJS0277	SYJS: 2nd Panel Concreting Works	1	13FEB10	13FEB10	0			ISYJS: 2nd Panel Concreting Works		
SYJS0279	SYJS: Excavate 3rd Panel to Formation Level	12	18FEB10	03MAR10	0			ISYJS: Excavate 3rd Panel to Formation Level		
SYJS0281	SYJS: 3rd Panel Desanding & Preparation Works	5	04MAR10	09MAR10	0			ISYJS: 3rd Panel Desanding & Preparation Works		
SYJS0283	SYJS: 3rd Panel Rebar Cage Installation	4	10MAR10	13MAR10	0			ISYJS: 3rd Panel Rebar Cage Installation		
SYJS0285	SYJS: 3rd Panel Concreting Works	1	15MAR10	15MAR10	0			ISYJS: 3rd Panel Concreting Works		
SYJS0287	SYJS: Excavate 4th Panel to Formation Level	12	16MAR10	29MAR10	0			ISYJS: Excavate 4th Panel to Formation Level		
SYJS0289	SYJS: 4th Panel Desanding & Preparation Works	4	30MAR10	02APR10	0			ISYJS: 4th Panel Desanding & Preparation Works		
SYJS0291	SYJS: 4th Panel Rebar Cage Installation	3	03APR10	07APR10	0			ISYJS: 4th Panel Rebar Cage Installation		
SYJS0293	SYJS: 4th Panel Concreting Works	1	08APR10	08APR10	0			ISYJS: 4th Panel Concreting Works		
SYJS0296	SYJS: Excavate 5th Panel to Formation Level	10	09APR10	20APR10	0			ISYJS: Excavate 5th Panel to Formation Level		
SYJS0298	SYJS: 5th Panel Desanding & Preparation Works	4	21APR10	24APR10	0			ISYJS: 5th Panel Desanding & Preparation Works		
SYJS0301	SYJS: 5th Panel Rebar Cage Installation	2	26APR10	27APR10	0			ISYJS: 5th Panel Rebar Cage Installation		
SYJS0302	SYJS: 5th Panel Concreting Works	1	28APR10	28APR10	0			ISYJS: 5th Panel Concreting Works		
SYJS0304	SYJS: Excavate 6th Panel to Formation Level	10	29APR10	11MAY10	0			ISYJS: Excavate 6th Panel to Formation Level		
SYJS0306	SYJS: 6th Panel Desanding & Preparation Works	4	12MAY10	15MAY10	0			ISYJS: 6th Panel Desanding & Preparation Works		
SYJS0308	SYJS: 6th Panel Rebar Cage Installation	2	17MAY10	18MAY10	0			ISYJS: 6th Panel Rebar Cage Installation		
SYJS0312	SYJS: Excavate 7th Panel to Formation Level	10	20MAY10	31MAY10	0			ISYJS: Excavate 7th Panel to Formation Level		
SYJS0313	SYJS: 6th Panel Concreting Works	1	19MAY10	19MAY10	0			ISYJS: 6th Panel Concreting Works		
SYJS0314	SYJS: 7th Panel Desanding & Preparation Works	4	01JUN10	04JUN10	0			ISYJS: 7th Panel Desanding & Preparation Works		
SYJS0316	SYJS: 7th Panel Rebar Cage Installation	2	05JUN10	07JUN10	0			ISYJS: 7th Panel Rebar Cage Installation		
SYJS0318	SYJS: 7th Panel Concreting Works	1	08JUN10	08JUN10	0			ISYJS: 7th Panel Concreting Works		
SYJS0321	SYJS: Excavate 8th Panel to Formation Level	10	09JUN10	21JUN10	0			ISYJS: Excavate 8th Panel to Formation Level		
SYJS0322	SYJS: 8th Panel Desanding & Preparation Works	4	22JUN10	25JUN10	0			ISYJS: 8th Panel Desanding & Preparation Works		
SYJS0323	SYJS: Grouting Works Phase 1	54	26JUN10	28AUG10	0			ISYJS: Grouting Works Phase 1		
SYJS0324	SYJS: 8th Panel Rebar Cage Installation	2	26JUN10	28JUN10	0			ISYJS: 8th Panel Rebar Cage Installation		
SYJS0326	SYJS: 8th Panel Concreting Works	1	29JUN10	29JUN10	0			ISYJS: 8th Panel Concreting Works		
SYJS0327	SYJS: Excavate 9th Panel to Formation Level	10	30JUN10	12JUL10	0			ISYJS: Excavate 9th Panel to Formation Level		
SYJS0329	SYJS: 9th Panel Desanding & Preparation Works	4	13JUL10	16JUL10	0			ISYJS: 9th Panel Desanding & Preparation Works		
SYJS0331	SYJS: 9th Panel Rebar Cage Installation	2	17JUL10	19JUL10	0			ISYJS: 9th Panel Rebar Cage Installation		
SYJS0333	SYJS: 9th Panel Concreting Works	1	20JUL10	20JUL10	0			ISYJS: 9th Panel Concreting Works		
SYJS0335	SYJS: Excavate 10th Panel to Formation Level	10	21JUL10	31JUL10	0			ISYJS: Excavate 10th Panel to Formation Level		
SYJS0337	SYJS: 10th Panel Desanding & Preparation Works	4	02AUG10	05AUG10	0			ISYJS: 10th Panel Desanding & Preparation Works		
SYJS0339	SYJS: 10th Panel Rebar Cage Installation	2	06AUG10	07AUG10	0			ISYJS: 10th Panel Rebar Cage Installation		
SYJS0341	SYJS: 10th Panel Concreting Works	1	09AUG10	09AUG10	0			ISYJS: 10th Panel Concreting Works		
SYJS0343	SYJS: Excavate 11th Panel to Formation Level	10	10AUG10	20AUG10	0			ISYJS: Excavate 11th Panel to Formation Level		
SYJS0345	SYJS: 11th Panel Desanding & Preparation Works	4	21AUG10	25AUG10	0			ISYJS: 11th Panel Desanding & Preparation Works		
SYJS0347	SYJS: 11th Panel Rebar Cage Installation	2	26AUG10	27AUG10	0			ISYJS: 11th Panel Rebar Cage Installation		
SYJS0349	SYJS: 11th Panel Concreting Works	1	28AUG10	28AUG10	0			ISYJS: 11th Panel Concreting Works		
SYJS0351	SYJS: Excavate 12th Panel to Formation Level	10	30AUG10	09SEP10	0			ISYJS: Excavate 12th Panel to Formation Level		
SYJS0352	SYJS: Grouting Works Phase 2	54	30AUG10	03NOV10	0			ISYJS: Grouting Works Phase 2		
SYJS0353	SYJS: 12th Panel Desanding & Preparation Works	4	10SEP10	14SEP10	0			ISYJS: 12th Panel Desanding & Preparation Works		
SYJS0355	SYJS: 12th Panel Rebar Cage Installation	2	15SEP10	16SEP10	0			ISYJS: 12th Panel Rebar Cage Installation		
SYJS0357	SYJS: 12th Panel Concreting Works	1	17SEP10	17SEP10	0			ISYJS: 12th Panel Concreting Works		
SYJS0359	SYJS: Excavate 13th Panel to Formation Level	10	18SEP10	30SEP10	0			ISYJS: Excavate 13th Panel to Formation Level		
SYJS0361	SYJS: 13th Panel Desanding & Preparation Works	4	02OCT10	06OCT10	0			ISYJS: 13th Panel Desanding & Preparation Works		
SYJS0365	SYJS: 13th Panel Concreting Works	1	09OCT10	09OCT10	0			ISYJS: 13th Panel Concreting Works		
SYJS0367	SYJS: 13th Panel Rebar Cage Installation	2	07OCT10	08OCT10	0			ISYJS: 13th Panel Rebar Cage Installation		
SYJS0368	SYJS: Excavate 14th Panel to Formation Level	10	11OCT10	22OCT10	0			ISYJS: Excavate 14th Panel to Formation Level		
SYJS0369	SYJS: 14th Panel Desanding & Preparation Works	4	23OCT10	27OCT10	0			ISYJS: 14th Panel Desanding & Preparation Works		
SYJS0371	SYJS: 14th Panel Rebar Cage Installation	2	28OCT10	29OCT10	0			ISYJS: 14th Panel Rebar Cage Installation		
SYJS0373	SYJS: 14th Panel Concreting Works	1	30OCT10	30OCT10	0			ISYJS: 14th Panel Concreting Works		

Start Date	31JUL09	Early Bar	WPU7 Sheet 1 of 2 Annex F8 Construction Programme for the Project		Date	Revision	Checked/Approved
Finish Date	15JAN15	Progress Bar					
Data Date	20JAN10	Critical Activity					
Run Date	01FEB10 10:30						
© Primavera Systems, Inc.							

Annex G

Stonecutters Island Production and Riser Shafts



Key

- Shaft Excavation Location
- Site Location
- Stonecutters Island STW

Stonecutters Island
Riser Shaft

Stonecutters Island
Production Shaft




Annex G1

Contract No. DC/2007/23
 Harbour Area Treatment Scheme Stage 2A
 Construction of Sewage Conveyance System from North Point to Stonecutters Island
Construction Site Locations at Stonecutters Island STW

File: EM&A and proposed station/
0104887_Stonecutters Island.mxd
Date: 03/03/2010

Environmental
Resources
Management





Key

- Air Quality Monitoring Station
- Noise Monitoring Station
- Shaft Excavation Location
- Site Location
- Stonecutters Island STW

Air Quality Monitoring Station

AM6 Works Site Boundary

Noise Monitoring Station

NM5 A Location near the FSD Diving Rescue and Diving Training Centre and within the Site Boundary

Annex G2

Contract No. DC/2007/23
 Harbour Area Treatment Scheme Stage 2A
 Construction of Sewage Conveyance System from North Point to Stonecutters Island
Impact Air Quality & Noise Monitoring Station (Stonecutters Island STW)

File: EM&A and proposed station/
 0104887_Stonecutters Island_NMAM.mxd
 Date: 03/03/2010

**Environmental
 Resources
 Management**



Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Air Quality Monitoring Schedule

AM6 - Works Site Boundary

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
	The day following the first day of January		1-hr and 24-hr Monitoring			
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
		1-hr and 24-hr Monitoring				
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year	1-hr and 24-hr Monitoring		
29-Jan	30-Jan	31-Jan				

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
			1-hr and 24-hr Monitoring			
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
		1-hr and 24-hr Monitoring				
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
				1-hr and 24-hr Monitoring		
26-Feb	27-Feb	28-Feb	29-Feb			
			1-hr and 24-hr Monitoring			

Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Noise Quality Monitoring Schedule

NM5 - A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary

Monitoring Month : January 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Jan	02-Jan	03-Jan	04-Jan	05-Jan	06-Jan	07-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	The day following the first day of January		Noise Monitoring			
08-Jan	09-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan
		Noise Monitoring (Daytime + Night time)				
15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring					
22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan
	Lunar New Year's Day	The second day of the Lunar New Year	The third day of the Lunar New Year	Noise Monitoring (Daytime + Night time)		
29-Jan	30-Jan	31-Jan				
Noise Monitoring (during daytime of sundays/ public holidays)						

Monitoring Month : February 2012

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01-Feb	02-Feb	03-Feb	04-Feb
			Noise Monitoring			
05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb
		Noise Monitoring (Daytime + Night time)				
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
Noise Monitoring (during daytime of sundays/ public holidays)	Noise Monitoring					
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
		Noise Monitoring (night time)		Noise Monitoring		
26-Feb	27-Feb	28-Feb	29-Feb			
Noise Monitoring (during daytime of sundays/ public holidays)			Noise Monitoring			

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Construction Phase</i>			
Air Quality	<p>The Air Pollution Control (Construction Dust) Regulation shall be implemented and good site practices shall be incorporated in the contract clauses to minimize construction dust impact. Control measures relevant to this Project are listed below:</p> <ul style="list-style-type: none"> • skip hoist for material transport should be totally enclosed by impervious sheeting; • every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site; • the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit; • every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; • regular watering, with complete coverage, to reduce dust emission from exposed site surfaces and unpaved roads, particularly during dry weather; • site enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering should be applied to aggregate fines; • open stock piles should be avoided or covered and prevent placing dusty material storage piles near ASRs if possible; • tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; and • instigation of an environmental monitoring auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	All work sites / during construction	√

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Air Quality	<p>The following watering measures for specific site would be required to control the fugitive dust impacts:</p> <ul style="list-style-type: none"> the barging points should be continuous watering throughout the whole unloading process; and watering 8 times per day within worksites at the SCS works area at SCISTW and the Disinfection Facilities of SCISTW. 	All work sites / during construction	√
<i>Operational Phase</i>			
Air Quality	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> Screens should be cleaned regularly to remove any accumulated organic debris Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit Grit and screened materials should be transferred to closed containers to minimize odour escape Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics Skim and remove floating solids and grease from primary clarifiers regularly Frequent sludge withdrawal from tanks is necessary to prevent the production of gases Sludge cake should be transferred to closed containers Sludge containers should be flushed with water regularly 	All work sites / during construction	NA. Measures not required until commencement of operational phase
Air Quality	To avoid excessive extraction of the foul air from the drop shafts of the sedimentation tanks and also from the effluent flume structure of SCISTW to deodorization system, the extraction vent(s) of the deodorization system should be located away from the top openings of the drop shafts.	SCISTW /during operational phase	NA. Measures not required until commencement of operational phase
Air Quality	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	All PTW and SCISTW/ during operational phase	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Noise	Use of quiet PME, movable barriers and acoustic mats	All work sites / during construction	√
Noise	<p>Good Site Practice:</p> <ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; • silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; • mobile plant, if any, should be sited as far from NSRs as possible; • machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities; <p>Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented.</p>	All work sites / during construction	√
<i>Construction Phase</i>			
Water Quality	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All work sites / during construction	√

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	All work sites / during construction	√
Water Quality	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	All work sites / during construction	√
Water Quality	<p>Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.</p>	All work sites / during construction	√

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes.</p> <p>General requirements are given as follows:</p> <ul style="list-style-type: none"> • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	All work sites / during construction	<>

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. • Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. • Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea 	All work sites / during construction	√

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	<p>Temporary Sewage Bypass</p> <p>It is recommended that the temporary sewage bypass required for (i) the modification to the existing pumping station at SCISTW and (ii) the interconnection between the existing main pumping station and the new pumping station on Stonecutters Island, if needed, should be scheduled at the same time as far as practicable in order to minimise the temporary discharge duration. It is also recommended that all the modification and interconnection to the existing facilities (including the modification to the existing NWKPS) should be programmed to avoid temporary sewage bypass in wet or bathing season (March to October) to minimize the potential impacts. Relevant government departments including EPD and LCSD should be informed of the planned sewage bypass prior to any discharge. During the sewage bypass period, water quality monitoring should be carried out at the water sensitive receivers to quantify the water quality impacts and to determine when the baseline water quality conditions are restored. Also, a framework of the response procedures has been formulated to minimize the impact of temporary discharges. Details are provided in the standalone EM&A Manual.</p>	SCISTW/ construction period	√
<i>Operational Phase</i>			
Water Quality	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	SCISTW and all the Stage 2 PTWs / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	The response procedure and monitoring requirements for emergency discharge as stated in EM&A Manual should be followed.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Water Quality	In case of total power outage of the dechlorination plant, the uninterruptible power supply (UPS) system to be provided would switch the power supply of the sodium bisulphite dosing pump to a backup battery almost instantaneously, allowing continuous dosage of sodium bisulphite for at least half an hour so that sufficient time can be provided for shutting down the chlorination plant to avoid the possibility of discharge of chlorinated effluent.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	The model predicted that if Stage 2B is not implemented for HATS in 2021 as scheduled, the nutrient contents (both P and N) in the marine water would ultimately increase to exceed the baseline Stage 1 level when the HATS flow is reaching its design capacity of 2.45M m ³ /day. It is recommended that the future review study for Stage 2B should review the validity of the model predictions provided in this EIA and confirm the need of enhanced nutrient removal for HATS after 2021.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
Water Quality	It should be noted that the mixing zone for TIN predicted for Stage 2B was large with an area of about 30 km ² and the area of exceedance would encroach on the nearby water sensitive receivers (e.g. Ma Wan Fish Culture Zone). This is due to the elevated oxidized nitrogen assumed for the proposed nitrification process at Stage 2B as well as the increased HATS effluent flow assumed for Stage 2B. It is recommended that these water quality issues should be further investigated / assessed under the future EIA for Stage 2B. Further mitigation measures / alternative treatment designs should also be considered under the future EIA for Stage 2B to mitigate / minimize the potential TIN exceedances.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All work sites / during the construction period	√
Waste	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> • excavated materials suitable for reuse on-site; • excavated materials suitable for public filling facilities; • remaining C&D waste for landfill; • chemical waste; and • general refuse for landfill. 	All work sites / during the construction period	√
Waste	Recommendations to achieve waste reduction include: <ul style="list-style-type: none"> • Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals; • Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force; • Any unused chemicals or those with remaining functional capacity shall be recycled; and • Proper storage and site practices to minimise the potential for damage or contamination of construction materials. 	All work sites / during the construction period	√

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	<p>Recommendations for good site practices during construction activities include:-</p> <ul style="list-style-type: none"> • Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site • Training of site personnel in proper waste management and chemical waste handling procedures • Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials. • Provision of sufficient waste disposal points and regular collection of waste • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	All work sites / during the construction period	√
Waste	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".	All work sites / during the construction period	√
Waste	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	All work sites / during the construction period	√
Waste	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	All work sites / during the construction period	√
Waste	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	All work sites / during the construction period	√

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	All work sites / during the construction period	√
Waste	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	All work sites / during the construction period	√
<i>Operation Phase</i>			
Waste	The sludge tanks should be air-tighten. Rotating brushes or other alternative devises should be installed at the upper frame of the sludge tank washing facilities to provide better cleaning of the surface around the top loading opening of the sludge tanks. Prior to making such provision, the top covers of the sludge transfer tanks should be water cleaned manually after unloading.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Waste	Since the air tightness of tankers highly relies on the effectiveness of rubber seals at the loading openings and unloading doors, odour leakage from tankers are commonly resulted from the aging rubber seals. It is recommended to develop a preventive maintenance programme for rubber seals of loading openings and unloading doors of sludge transfer tanks to ensure the tightness of covers and doors. Rubber seals should be regularly replaced within its design life as specified by suppliers.	SCISTW / Operation Stage	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. • Existing trees to be retained on site should be carefully protected during construction. • Trees unavoidably affected by the works should be transplanted where practical. • Compensatory tree planting should be provided to compensate for felled trees. • Control of night-time lighting. • Erection of decorative screen hoarding compatible with the surrounding setting. 	All the works areas, PTWs and SCISTW/ during the construction period	√
<i>Operational Phase</i>			
Landscape & Visual	<ul style="list-style-type: none"> • Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings. • Shrub and Climbing Plants to soften proposed structures / Roof Greening. • Buffer Tree and Shrub Planting to screen proposed associated structures. • Reinstated of disturbed area 	All the works areas, PTWs and SCISTW/ during the construction period	NA. Measures not required until commencement of operational phase
<i>Construction Phase</i>			
	•		

ANNEX G4 - SUMMARY OF MITIGATION MEASURES IMPLEMENTATION SCHEDULE

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in Tables 15.10 and 15.11. During blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	NA. Vibration monitoring has not been launched during the reporting period.

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- Δ Deficiency of Mitigation Measures but rectified by Gammon Construction Limited
- NA Not Applicable

Annex G5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM6

Date	Start Time	Finish Time	Weather	TSP Concentration ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)	Site Conditions / Observations / Remarks	Temperature ($^{\circ}\text{C}$)	Wind Speed * (m/s)	Sampler ID	Filter ID
04-Jan-12	13:15	14:15	Cloudy	206	346	500	Construction work in progress	15	<5	1254	3167
	14:17	15:17	Cloudy	224	346	500	Construction work in progress	15	<5	1254	3352
	15:19	16:19	Cloudy	210	346	500	Construction work in progress	15	<5	1254	3353
10-Jan-12	13:25	14:25	Fine	207	346	500	Construction work in progress	15	<5	1254	3354
	14:27	15:27	Fine	192	346	500	Construction work in progress	15	<5	1254	3355
	15:29	16:29	Fine	199	346	500	Construction work in progress	15	<5	1254	3356
16-Jan-12	13:00	14:00	Cloudy	217	346	500	Construction work in progress	16	<5	1254	3358
	14:02	15:02	Cloudy	211	346	500	Construction work in progress	16	<5	1254	3359
	15:04	16:04	Cloudy	233	346	500	Construction work in progress	16	<5	1254	3360
20-Jan-12	13:20	14:20	Cloudy	172	346	500	Construction work in progress	17	<5	1254	3362
	14:22	15:22	Cloudy	211	346	500	Construction work in progress	17	<5	1254	3363
	15:24	16:24	Cloudy	167	346	500	Construction work in progress	17	<5	1254	3364
26-Jan-12	14:00	15:00	Cloudy	201	346	500	Construction work in progress	13	<5	1254	3366
	15:02	16:02	Cloudy	218	346	500	Construction work in progress	13	<5	1254	3367
	16:04	17:04	Cloudy	193	346	500	Construction work in progress	13	<5	1254	3368
				Min.	167						
				Max.	233						
				Average	204						

* Wind Speed data is presented in the Meteorological Data table

Annex G5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Jan-12	16:21	05-Jan-12	16:21	Cloudy	2.7042	2.8950	9219.03	9243.03	24.00	1.23	1.23	1.23	108	196	260	Construction work in progress	1254	3351
10-Jan-12	16:31	11-Jan-12	16:31	Fine	2.6963	2.8494	9222.03	9246.03	24.00	1.23	1.23	1.23	86	196	260	Construction work in progress	1254	3357
16-Jan-12	16:06	17-Jan-12	16:06	Cloudy	2.7120	2.9001	9249.03	9273.03	24.00	1.23	1.23	1.23	106	196	260	Construction work in progress	1254	3361
20-Jan-12	16:26	21-Jan-12	16:26	Cloudy	2.7201	2.8844	9276.03	9300.03	24.00	1.21	1.21	1.21	94	196	260	Construction work in progress	1254	3365
26-Jan-12	17:06	27-Jan-12	17:06	Cloudy	2.6891	2.8649	9303.03	9327.03	24.00	1.21	1.21	1.21	101	196	260	Construction work in progress	1254	3369
													Min.	86				
													Max.	108				
													Average	99				

Meteorological Data Extracted from the Hong Kong Observatory

Date	Weather	King's Park Station				
		Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	NE
03-01-2012	Fine	18	61 - 82	0.0	4 - 19	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 18	NE
05-01-2012	Cloudy	10	71 - 90	0.8	0 - 21	N
08-01-2012	Fine	16	68 - 84	0.0	0 - 12	N
09-01-2012	Sunny	16	65 - 83	0.0	0 - 14	N
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 12	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	N
14-01-2012	Cloudy	17	83 - 95	0.6	0 - 15	E
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 14	E
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	E
17-01-2012	Sunny	17	67 - 86	0.0	0 - 14	N
20-01-2012	Sunny	17	78 - 94	0.0	0 - 18	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 20	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 20	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 15	N
27-01-2012	Cloudy	15	88 - 92	0.0	0 - 18	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 13	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	N

Date	Weather	Tsing Yi Station				
		Average Air Temperature (°C)	Average Relative Humidity (%) *	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 12	E
03-01-2012	Fine	18	61 - 82	0.0	4 - 16	SE
04-01-2012	Cloudy	14	61 - 72	Trace	0 - 16	NE
05-01-2012	Cloudy	11	71 - 90	0.8	1 - 18	NW
08-01-2012	Fine	16	68 - 84	0.0	0 - 17	NW
09-01-2012	Sunny	16	65 - 83	0.0	0 - 18	NW
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 14	NW
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 12	NW
14-01-2012	Cloudy	18	83 - 95	0.6	0 - 14	NW
15-01-2012	Cloudy	17	95 - 99	19.1	0 - 12	NW
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 16	NW
17-01-2012	Sunny	18	67 - 86	0.0	0 - 19	NW
20-01-2012	Sunny	19	78 - 94	0.0	0 - 17	E
21-01-2012	Cloudy	17	83 - 91	Trace	3 - 18	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 15	E
26-01-2012	Cloudy	11	86 - 97	0.8	0 - 18	NW
27-01-2012	Cloudy	15	88 - 92	0.0	2 - 16	E
29-01-2012	Cloudy	15	79 - 94	0.0	0 - 18	NW
31-01-2012	Fine	16	54 - 82	0.0	0 - 14	NW

Date	Weather	Kai Tak Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	0 - 18	E
03-01-2012	Fine	18	61 - 82	0.0	11 - 25	E
04-01-2012	Cloudy	13	61 - 72	Trace	3 - 27	NE
05-01-2012	Cloudy	10	71 - 90	0.8	3 - 17	NE
08-01-2012	Fine	16	68 - 84	0.0	0 - 14	NE
09-01-2012	Sunny	16	65 - 83	0.0	0 - 15	NE
10-01-2012	Cloudy	16	66 - 85	0.0	0 - 16	NE
11-01-2012	Cloudy	17	64 - 80	0.4	0 - 16	NE
14-01-2012	Cloudy	17	83 - 95	0.6	4 - 17	SE
15-01-2012	Cloudy	17	95 - 99	19.1	4 - 19	SE
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 14	SE
17-01-2012	Sunny	17	67 - 86	0.0	0 - 19	SE
20-01-2012	Sunny	17	78 - 94	0.0	4 - 25	E
21-01-2012	Cloudy	16	83 - 91	Trace	5 - 26	E
22-01-2012	Cloudy	13	79 - 93	Trace	0 - 29	E
26-01-2012	Cloudy	11	86 - 97	0.8	3 - 21	E
27-01-2012	Cloudy	15	88 - 92	0.0	4 - 21	E
29-01-2012	Cloudy	16	79 - 94	0.0	0 - 21	E
31-01-2012	Fine	16	54 - 82	0.0	0 - 12	E

Date	Weather	Green Island Station				
		Average Air Temperature (°C) *	Average Relative Humidity (%) *	Total Rainfall (mm) *	Average Wind Speed (km/h)	Wind Direction
01-01-2012	Sunny	18	64 - 86	0.0	3 - 21	--
03-01-2012	Fine	18	61 - 82	0.0	9 - 40	--
04-01-2012	Cloudy	13	61 - 72	Trace	4 - 44	--
05-01-2012	Cloudy	10	71 - 90	0.8	13 - 45	--
08-01-2012	Fine	16	68 - 84	0.0	3 - 27	--
09-01-2012	Sunny	16	65 - 83	0.0	8 - 26	--
10-01-2012	Cloudy	16	66 - 85	0.0	6 - 21	--
11-01-2012	Cloudy	17	64 - 80	0.4	4 - 32	--
14-01-2012	Cloudy	17	83 - 95	0.6	3 - 35	--
15-01-2012	Cloudy	17	95 - 99	19.1	1 - 35	--
16-01-2012	Cloudy	15	80 - 99	8.7	0 - 27	--
17-01-2012	Sunny	17	67 - 86	0.0	12 - 29	--
20-01-2012	Sunny	17	78 - 94	0.0	5 - 46	--
21-01-2012	Cloudy	16	83 - 91	Trace	22 - 43	--
22-01-2012	Cloudy	13	79 - 93	Trace	18 - 43	--
26-01-2012	Cloudy	11	86 - 97	0.8	15 - 45	--
27-01-2012	Cloudy	15	88 - 92	0.0	23 - 44	--
29-01-2012	Cloudy	16	79 - 94	0.0	3 - 26	--
31-01-2012	Fine	16	54 - 82	0.0	5 - 31	--

* King's Park's data
 - Data were not available
 # less than 24 hourly observations per day


Annex G6 Noise Monitoring Results

Daytime Noise Monitoring Results


Station NM5

Date	Start Time	End Time	Weather	Noise level (dB(A)), 30 min			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
04-Jan-12	13:20	13:50	Cloudy	62.1	63.7	60.4	Drill rig, Excavator and Dump truck	Traffic Noise	-	15	0.8	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
10-Jan-12	15:50	16:20	Fine	61.2	62.8	59.6	Drill rig, Excavator and Dump truck	Traffic noise & Aircraft noise	-	15	0.4	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
16-Jan-12	15:10	15:40	Cloudy	60.5	61.7	59.1	Concrete lorry mixer, Drill rig, Excavator	Traffic noise & Aircraft noise	-	16	0.6	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
26-Jan-12	15:05	15:35	Cloudy	61.3	63.0	59.0	Drill rig, Excavator, Dump truck	Traffic noise	-	13	0.5	RION- NL31 (S/N 00320533)	RION - NC73 (S/N 10786708)
				Min.	60.5								
				Max.	62.1								


1-hr TSP Levels AM6 (Stonecutters Island Sewage Treatment Works)



**24-hr TSP Levels
AM6 (Stonecutters Island Sewage Treatment Works)**




Normal Weekdays Noise Monitoring Results at NM5 ($L_{eq, 30min}$)



Remark:
 - 75dB(A) was adopted as the Limit Level during normal weekdays in the reporting period

Restricted Hours Noise Monitoring Results at NM5 ($L_{eq, 5min}$)



Remark:
 - 70dB(A) was adopted as the Limit Level during restricted hours in the reporting period
 - 55dB(A) was adopted as the Limit Level during night time period

Annex G7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
December 2009	0	0
January 2010	0	0
February 2010	0	0
March 2010	0	0
April 2010	0	0
May 2010	0	0
June 2010	0	0
July 2010	0	0
August 2010	0	0
September 2010	0	0
October 2010	0	0
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0

Annex G7 Cumulative Complaint and Summons/Prosecutions Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
October 2011	0	0
November 2011	0	0
December 2011	0	0
January 2012	0	0
Overall Total	0	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010												2011												2012												2013												2014																							
HATS Stage 2A - Contract DC/2007/23																																																																													
Stonecutters Island STW Production Shaft																																																																													
Preliminaries Works																																																																													
SCPS10070	SCPS: Construct/Install Blast Protection	2	22SEP10	24SEP10	0																																																																								
SCPS10075	SCPS: Site Inspection from Mines	1	25SEP10	25SEP10	0																																																																								
SCPS10080	SCPS: Issue Blasting Permit	1	27SEP10	27SEP10	0																																																																								
EBS, Env. & Geotechnical Instrumentations																																																																													
Markers/UMP's/Others(Same note as Piez.)																																																																													
SCPS0391	SCPS: Install GS Markers (17 Nos.)	74	01SEP09A	01FEB10	85																																																																								
SCPS0393	SCPS: JointSurvey&EstablishBaseline Readings GSM	14	02FEB10	20FEB10	0																																																																								
Piezometers(NearbyPTWorPScovered inthisInstalln)																																																																													
SCPS0375	SCPS: BH907 Piezometer Baseline Establishment	26	10NOV09A	23JAN10	85																																																																								
SCPS0381	SCPS: BH908 Piezometer Baseline Establishment	26	10NOV09A	27JAN10	73																																																																								
SCPS0387	SCPS: BH906 Piezometer Baseline Establishment	26	15JAN10A	06FEB10	40																																																																								
Electrical & Mechanical Installations																																																																													
SCPS0620	SCPS: Installation Works for 11KV Application	60	08APR10	18JUN10	0																																																																								
SCPS0625	SCPS: 11 KV Connection & Power On	4	19JUN10	23JUN10	0																																																																								
Marine Dumping Permit																																																																													
SCPS0370	SCPS: Request for Disposal Site&Get Permit	24	02JAN10A	05FEB10	38																																																																								
Diaphragm Wall																																																																													
SCPS0279	SCPS: Excavate 3rd Panel to Formation Level	12	16JAN10A	20JAN10	92																																																																								
SCPS0281	SCPS: 3rd Panel Desanding & Preparation Works	4	21JAN10	25JAN10	0																																																																								
SCPS0282	SCPS: Grouting Works Phase 1	45	21JAN10	17MAR10	0																																																																								
SCPS0283	SCPS: 3rd Panel Rebar Cage Installation	3	26JAN10	28JAN10	0																																																																								
SCPS0285	SCPS: 3rd Panel Concreting Works	1	29JAN10	29JAN10	0																																																																								
SCPS0287	SCPS: Excavate 4th Panel to Formation Level	23	30JAN10	01MAR10	0																																																																								
SCPS0289	SCPS: 4th Panel Desanding & Preparation Works	9	02MAR10	11MAR10	0																																																																								
SCPS0291	SCPS: 4th Panel Rebar Cage Installation	6	12MAR10	18MAR10	0																																																																								
SCPS0292	SCPS: Grouting Works Phase 2	45	18MAR10	11MAY10	0																																																																								
SCPS0293	SCPS: 4th Panel Concreting Works	1	19MAR10	19MAR10	0																																																																								
SCPS0297	SCPS: Excavate 5th Panel to Formation Level	8	20MAR10	29MAR10	0																																																																								
SCPS0299	SCPS: 5th Panel Desanding & Preparation Works	3	30MAR10	01APR10	0																																																																								
SCPS0301	SCPS: 5th Panel Rebar Cage Installation	2	02APR10	03APR10	0																																																																								
SCPS0303	SCPS: 5th Panel Concreting Works	1	06APR10	06APR10	0																																																																								
SCPS0307	SCPS: Excavate 6th Panel to Formation Level	23	07APR10	04MAY10	0																																																																								
SCPS0309	SCPS: 6th Panel Desanding & Preparation Works	9	05MAY10	14MAY10	0																																																																								
SCPS0310	SCPS: Grouting Works Phase 3	50	12MAY10	10JUL10	0																																																																								
SCPS0311	SCPS: 6th Panel Rebar Cage Installation	6	15MAY10	21MAY10	0																																																																								
SCPS0313	SCPS: 6th Panel Concreting Works	1	22MAY10	22MAY10	0																																																																								
SCPS0317	SCPS: Excavate 7th Panel to Formation Level	8	24MAY10	01JUN10	0																																																																								
SCPS0319	SCPS: 7th Panel Desanding & Preparation Works	3	02JUN10	04JUN10	0																																																																								
SCPS0321	SCPS: 7th Panel Rebar Cage Installation	2	05JUN10	07JUN10	0																																																																								
SCPS0323	SCPS: 7th Panel Concreting Works	1	08JUN10	08JUN10	0																																																																								
SCPS0327	SCPS: Excavate 8th Panel to Formation Level	8	09JUN10	18JUN10	0																																																																								
SCPS0329	SCPS: 8th Panel Desanding & Preparation Works	3	19JUN10	22JUN10	0																																																																								
SCPS0331	SCPS: 8th Panel Rebar Cage Installation	2	23JUN10	24JUN10	0																																																																								
SCPS0333	SCPS: 8th Panel Concreting Works	1	25JUN10	25JUN10	0																																																																								
SCPS0335	SCPS: Install Dewatering Wells for Pump-test	12	05JUL10	17JUL10	0																																																																								
SCPS0337	SCPS: Pumping Test	6	19JUL10	24JUL10	0																																																																								
SCPS0338	SCPS: Submission of Pumping Test Report	6	26JUL10	31JUL10	0																																																																								
SCPS0341	SCPS: Demobilization	6	26JUL10	31JUL10	0																																																																								
Shaft Excavation																																																																													
SCPS0500	SCPS: Construct Capping Beam & Shaft Collar	12	26JUL10	07AUG10	0																																																																								
SCPS0510	SCPS: Initial Excavation of Shaft (7m)	4	09AUG10	12AUG10	0																																																																								
SCPS0520	SCPS: Set-Up Equipment for Shaft Sink	12	13AUG10	26AUG10	0																																																																								
SCPS0525	SCPS: Erect Noise Enclosure at Shaft Top	12	13AUG10	26AUG10	0																																																																								
SCPS0530	SCPS: Excavate Soil & Ring Beams (50m)	22	27AUG10	21SEP10	0																																																																								
SCPS0575	SCPS: Probe, Grout, D&B Rock, Muck Out (87m)	100	28SEP10	26JAN11	0																																																																								
SCPS0640	SCPS: Construct Sump at Shaft Bottom	2	27JAN11	28JAN11	0																																																																								
SCPS0665	SCPS: Erect Tunnel Hoist & Muck Out System	10	29JAN11	12FEB11	0																																																																								
Backfill, Reinstatement & Landscaping																																																																													
SCPS0910	SCPS: Backfill Shaft (20%)	8	12SEP13	21SEP13	0																																																																								
SCPS0920	SCPS: Backfill Shaft (40%)	8	23SEP13	02OCT13	0																																																																								
SCPS0930	SCPS: Backfill Shaft (60%)	8	03OCT13	11OCT13	0																																																																								
SCPS0940	SCPS: Backfill Shaft (80%)	8	12OCT13	22OCT13	0																																																																								
SCPS0950	SCPS: Backfill Shaft (100%)	8	23OCT13	31OCT13	0																																																																								
SCPS0960	SCPS: Reinstatement Around PS Area	12	01NOV13	14NOV13	0																																																																								
SCPS0970	SCPS: Demobilise Clear Area	6	15NOV13	21NOV13	0																																																																								
SCPS0975	SCPS: Complete All Works at SCI PS (KD-11)	0		21NOV13	0																																																																								
SCPS0980	SCPS: Landscaping & Planting Works	60	22NOV13*	20JAN14	0																																																																								
SCPS0990	SCPS: Period of Establishment Works	360	21JAN14	15JAN15	0																																																																								
SCPS1000	SCPS: End of Establishment Period	0		15JAN15	0																																																																								

Start Date	31JUL09	Early Bar
Finish Date	15JAN15	Progress Bar
Data Date	20JAN10	Critical Activity
Run Date	01FEB10 10:42	




WPU7 Sheet 1 of 1
Labour Area Treatment Scheme Stage 2A
Contract No. DC/2007/23 - Construction of Sewage
Conveyance from North Point to Stonecutters Island
Programme
Annex G8 Construction Programme for the Project



Date	Revision	Checked/Approved

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010												2011												2012												2013												2014											
SCRS2060	SCRS: Period of Establishment Works	360	07NOV13	01NOV14	0	SCRS: Period of Establishment Works																																																											
SCRS2070	SCRS: End of Establishment Period	0		01NOV14	0	SCRS: End of Establishment Period																																																											
Connecting Adit																																																																	
SCRS2040	SCRS: Construct RS Connecting Adit	192	14OCT10	03JUN11	0	SCRS: Construct RS Connecting Adit																																																											
SCRS2050	SCRS: Complete Excav & Lining at SCI RS Adit	0		03JUN11	0	SCRS: Complete Excav & Lining at SCI RS Adit																																																											

Start Date 31JUL09
 Finish Date 15JAN15
 Data Date 20JAN10
 Run Date 01FEB10 10:50

 Early Bar
 Progress Bar
 Critical Activity

WPU7 Sheet 2 of 2
Harbour Area Treatment Scheme Stage 2A
 Contract No. DC/2007/23 - Construction of Sewage
 Conveyance from North Point to Stonecutters Island
 Programme
 Annex G8 Construction Programme for the Project



Date	Revision	Checked	Approved

Annex H

Calibration Reports for HVSs and Sound Level Meters for All Sites

TSP Monitoring Equipment

Monitoring Station ID	Location	Monitoring Equipment	Last Calibration Date	Next Calibration Date	
<i>24-hr and 1-hr TSP</i>		HVS	Calibrator		
AM1	Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)	GMW GS-2310 (S/N 1808)	CM-AIR-43 (S/N 0438320)	23 November 2011	23 January 2012
AM1	Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)	GMW GS-2310 (S/N 1808)	CM-AIR-43 (S/N 0438320)	20 January 2012	20 March 2012
AM2	Rooftop of Hong Kong & Islands Regional Office, WSD	GMW GS-2310 (S/N 0145)	CM-AIR-43 (S/N 0438320)	23 November 2011	23 January 2012
AM2	Rooftop of Hong Kong & Islands Regional Office, WSD	GMW GS-2310 (S/N 0145)	CM-AIR-43 (S/N 0438320)	20 January 2012	20 March 2012
AM3	Rooftop of Wan Chai East PTW	GMW GS-2310 (S/N 0481)	CM-AIR-43 (S/N 0438320)	23 November 2011	23 January 2012
AM3	Rooftop of Wan Chai East PTW	GMW GS-2310 (S/N 0481)	CM-AIR-43 (S/N 0438320)	20 January 2012	20 March 2012
AM4	A Location within the DSD Central PTW	GMW GS-2310 (S/N 9315)	CM-AIR-43 (S/N 0438320)	23 November 2011	23 January 2012
AM4	A Location within the DSD Central PTW	GMW GS-2310 (S/N 9315)	CM-AIR-43 (S/N 0438320)	20 January 2012	20 March 2012
AM5	Western Wholesale Food Market	GMW GS-2310 (S/N 2146)	CM-AIR-43 (S/N 0438320)	8 November 2011	8 January 2012
AM5	Western Wholesale Food Market	GMW GS-2310 (S/N 2146)	CM-AIR-43 (S/N 0438320)	23 November 2011	23 January 2012
AM5	Western Wholesale Food Market	GMW GS-2310 (S/N 2146)	CM-AIR-43 (S/N 0438320)	19 January 2012	19 March 2012
AM6	Works Site Boundary	GMW GS-2310 (S/N 1254)	CM-AIR-43 (S/N 0438320)	23 November 2011	23 January 2012
AM6	Works Site Boundary	GMW GS-2310 (S/N 1254)	CM-AIR-43 (S/N 0438320)	20 January 2012	20 March 2012

Monitoring Equipment

Monitoring Station ID	Monitoring Equipment	Model & Serial No.	Last Calibration Date	Next Calibration Date
NM1 – NM5 ^(a)	Calibrator	Rion NC-73 (S/N 10786708)	16 July 2011	16 July 2012
		Rion NC-73 (S/N 10997142)	11 July 2011	11 July 2012
	Sound Level Meter	Rion NL-31 (S/N 00320533)	16 July 2011	16 July 2012
		Rion NL-31 (S/N 00603867)	7 July 2011	7 July 2012

^(a) The sound level meter (Rion NL-31 (S/N 00320533) or Rion NL-31 (S/N 00983400)) and the calibrator (Rion NC-73 (S/N 10786708) or Rion NC-73 (S/N 10997142)) is used in NM1, NM2, NM3, NM4 and NM5.

Remarks

Monitoring Station ID	Location
NM1	Rooftop of Chan's Creative School (formerly known as Madam Chan Wai Chow Memorial School)
NM2	Rooftop of Hyde Building
NM3	Rooftop of Goldfield Building
NM4	Rooftop of Block A, Kwan Yick Building Phase III
NM5	A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM1
Calibrated by : K.T.Ho
Date : 20/11/2011

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 1808

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 April 2011
Slope (m) : 2.00506
Intercept (b) : -0.02062
Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1015
Ta(K) : 300

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	12.4	3.513	1.762	66	65.8
2 13 holes	10.1	3.171	1.592	59	58.9
3 10 holes	6.9	2.621	1.317	49	48.9
4 7 holes	5.3	2.297	1.156	42	41.9
5 5 holes	3.0	1.728	0.872	31	30.9

Sampler Calibration Relationship

Slope(m): 39.109 Intercept(b): -3.116 Correlation Coefficient(r): 0.9997

Checked by: Magnum Fan

Date: 23/11/2011

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM2
Calibrated by : K.T.Ho
Date : 20/11/2011

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 0145

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 April 2011
Slope (m) : 2.00506
Intercept (b) : -0.02062
Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1015
Ta(K) : 300

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.2	3.339	1.675	59	58.8
2 13 holes	9.0	2.993	1.503	53	52.8
3 10 holes	7.0	2.640	1.327	46	45.8
4 7 holes	4.4	2.093	1.054	36	35.9
5 5 holes	2.8	1.669	0.843	28	27.9

Sampler Calibration Relationship

Slope(m): 37.282 Intercept(b): -3.441 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 23/11/2011

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM3
Calibrated by : K.T.Ho
Date : 20/11/2011

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 0481

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 April 2011
Slope (m) : 2.00506
Intercept (b) : -0.02062
Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1015
Ta(K) : 300

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.8	3.427	1.719	62	61.8
2 13 holes	8.6	2.925	1.469	52	51.8
3 10 holes	6.9	2.620	1.317	45	44.8
4 7 holes	4.5	2.116	1.065	34	33.9
5 5 holes	2.8	1.669	0.842	24	23.9

Sampler Calibration Relationship

Slope(m): 43.457 Intercept(b): -12.455 Correlation Coefficient(r): 0.9997

Checked by: Magnum Fan

Date: 23/11/2011

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM4
 Calibrated by : K.T.Ho
 Date : 20/11/2011

Sampler

Model : GMWS-2310 ACCU-VOL
 Serial Number : S/N 9315

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
 Service Date : 25 April 2011
 Slope (m) : 2.00506
 Intercept (b) : -0.02062
 Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1015
 Ta(K) : 300

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.5	3.383	1.697	64	63.8
2 13 holes	8.6	2.927	1.469	54	53.8
3 10 holes	6.9	2.620	1.317	48	47.8
4 7 holes	4.9	2.208	1.111	39	38.9
5 5 holes	2.8	1.669	0.842	27	26.9

Sampler Calibration Relationship

Slope(m): 43.018 Intercept(b): -9.107 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 23/11/2011

High-Volume TSP Sampler
5-Point Calibration Record

Location : Sai Ying Pun
Calibrated by : K.T.Ho
Date : 08/11/2011

Sampler

Model : TE-5170
Serial Number : S/N 2146

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 May 2011
Slope (m) : 2.00506
Intercept (b) : -0.020620
Correlation Coefficient(r) : 0.99999

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1009
Ta(K) : 296

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.5	3.396	1.704	62	62.1
2 13 holes	9.7	3.119	1.566	56	56.1
3 10 holes	8.0	2.832	1.423	50	50.1
4 7 holes	4.6	2.148	1.081	36	36.1
5 5 holes	2.9	1.705	0.861	26	26.0

Sampler Calibration Relationship

Slope(m): 42.414 Intercept(b): -10.218 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 10/11/2011

High-Volume TSP Sampler**5-Point Calibration Record**

Location : Sai Ying Pun
Calibrated by : K.T.Ho
Date : 23/11/2011

Sampler

Model : TE-5170
Serial Number : S/N 2146

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 May 2011
Slope (m) : 2.00506
Intercept (b) : -0.020620
Correlation Coefficient(r) : 0.99999

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1020
Ta(K) : 295

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.2	3.375	1.693	59	59.5
2 13 holes	9.6	3.124	1.568	54	54.4
3 10 holes	8.0	2.852	1.432	49	49.4
4 7 holes	4.6	2.163	1.089	36	36.3
5 5 holes	2.8	1.687	0.851	26	26.2

Sampler Calibration Relationship

Slope(m):39.191 Intercept(b): -6.836 Correlation Coefficient(r): 0.9997

Checked by: Magnum Fan

Date: 25/11/2011

High-Volume TSP Sampler
5-Point Calibration Record9

Location : AM6
Calibrated by : P.F.Yeung
Date : 20/11/2011

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 1254

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 April 2011
Slope (m) : 2.00506
Intercept (b) : -0.02062
Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1015
Ta(K) : 300

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	8.0	2.821	1.417	60	59.8
2 13 holes	6.2	2.484	1.249	51	50.8
3 10 holes	5.0	2.230	1.122	45	44.8
4 7 holes	3.5	1.866	0.941	35	34.9
5 5 holes	2.7	1.639	0.827	29	28.9

Sampler Calibration Relationship

Slope(m): 52.340 Intercept(b): -14.292 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 23/11/2011

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM1
 Calibrated by : K.T.Ho
 Date : 20/01/2012

Sampler

Model : GMWS-2310 ACCU-VOL
 Serial Number : S/N 1808

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
 Service Date : 25 April 2011
 Slope (m) : 2.00506
 Intercept (b) : -0.02062
 Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 292

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	12.1	3.516	1.764	64	64.7
2 13 holes	9.8	3.164	1.588	57	57.6
3 10 holes	6.8	2.636	1.325	47	47.5
4 7 holes	5.2	2.305	1.160	41	41.4
5 5 holes	2.8	1.691	0.854	29	29.4

Sampler Calibration Relationship

Slope(m):38.672 Intercept(b): -3.636 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 23/01/2012

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM2
Calibrated by : K.T.Ho
Date : 20/01/2012

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 0145

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 April 2011
Slope (m) : 2.00506
Intercept (b) : -0.02062
Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
Ta(K) : 292

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.3	3.392	1.702	61	61.5
2 13 holes	9.2	3.060	1.537	54	54.5
3 10 holes	7.2	2.707	1.361	47	47.4
4 7 holes	4.5	2.140	1.078	36	36.3
5 5 holes	2.9	1.718	0.867	28	28.3

Sampler Calibration Relationship

Slope(m): 39.766 Intercept(b): -6.441 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 23/01/2012

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM3
 Calibrated by : K.T.Ho
 Date : 20/01/2012

Sampler

Model : GMWS-2310 ACCU-VOL
 Serial Number : S/N 0481

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
 Service Date : 25 April 2011
 Slope (m) : 2.00506
 Intercept (b) : -0.02062
 Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 292

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.9	3.487	1.749	62	62.7
2 13 holes	8.8	2.998	1.506	52	52.6
3 10 holes	7.0	2.674	1.344	45	45.5
4 7 holes	4.6	2.168	1.091	35	35.4
5 5 holes	2.9	1.721	0.867	25	25.3

Sampler Calibration Relationship

Slope(m): 42.271 Intercept(b): -11.181 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 23/01/2012

High-Volume TSP Sampler
5-Point Calibration Record

Location : AM4
Calibrated by : K.T.Ho
Date : 20/01/2012

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 9315

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 April 2011
Slope (m) : 2.00506
Intercept (b) : -0.02062
Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
Ta(K) : 292

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.2	3.383	1.697	63	63.7
2 13 holes	8.4	2.929	1.471	53	53.6
3 10 holes	6.8	2.636	1.325	46	46.5
4 7 holes	4.8	2.214	1.115	37	37.4
5 5 holes	2.7	1.661	0.839	25	25.3

Sampler Calibration Relationship

Slope(m): 44.775 Intercept(b): -12.448 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 23/01/2012

High-Volume TSP Sampler**5-Point Calibration Record**

Location : Sai Ying Pun
Calibrated by : K.T.Ho
Date : 19/01/2012

Sampler

Model : TE-5170
Serial Number : S/N 2146

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
Service Date : 25 May 2011
Slope (m) : 2.00506
Intercept (b) : -0.020620
Correlation Coefficient(r) : 0.99999

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
Ta(K) : 292

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.4	3.413	1.712	60	60.6
2 13 holes	9.8	3.164	1.588	55	55.6
3 10 holes	8.1	2.877	1.445	50	50.5
4 7 holes	4.8	2.215	1.115	38	38.4
5 5 holes	2.9	1.721	0.869	29	29.3

Sampler Calibration Relationship

Slope(m):36.900 Intercept(b): -2.762 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 26/01/2012

High-Volume TSP Sampler
5-Point Calibration Record9

Location : AM6
 Calibrated by : P.F.Yeung
 Date : 20/01/2012

Sampler

Model : GMWS-2310 ACCU-VOL
 Serial Number : S/N 1254

Calibration Orifice and Standard Calibration Relationship

Serial Number : 1785
 Service Date : 25 April 2011
 Slope (m) : 2.00506
 Intercept (b) : -0.02062
 Correlation Coefficient(r) : 0.99998

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 292

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	10.9	3.337	1.675	61	61.7
2 13 holes	8.2	2.894	1.454	53	53.6
3 10 holes	6.2	2.517	1.265	46	46.5
4 7 holes	4.5	2.144	1.080	39	39.4
5 5 holes	3.5	1.891	0.953	34	34.4

Sampler Calibration Relationship

Slope(m):37.786 Intercept(b): -1.468 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 23/01/2012



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE.
 VILLAGE OF CLEVELAND, OH 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Apr 25, 2011 Rootsmer S/N 0438320 Ta (K) - 294
 Operator Tisch Orifice I.D. - 1785 Pa (mm) - 746.76

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER	ORIFICE
					DIFF Hg (mm)	DIFF H2O (in.)
1	NA	NA	1.00	1.3870	3.2	2.00
2	NA	NA	1.00	0.9830	6.4	4.00
3	NA	NA	1.00	0.8780	7.9	5.00
4	NA	NA	1.00	0.8350	8.9	5.50
5	NA	NA	1.00	0.6900	12.9	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917	0.7150	1.4113	0.9957	0.7179	0.8874
0.9873	1.0044	1.9959	0.9913	1.0085	1.2549
0.9853	1.1222	2.2315	0.9893	1.1268	1.4030
0.9841	1.1785	2.3405	0.9881	1.1833	1.4715
0.9787	1.4184	2.8227	0.9827	1.4242	1.7747
Qstd slope (m) = 2.00506			Qa slope (m) = 1.25553		
intercept (b) = -0.02062			intercept (b) = -0.01297		
coefficient (r) = 0.99998			coefficient (r) = 0.99998		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(H2O(Pa/760)(298/Ta))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT} H2O(Ta/Pa)] - b \}$$

Certificate No. : C113827

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Meter

Manufacturer : Rion

Model No. : NL-31

Serial No. : 00603867

*has been calibrated for the specific items and ranges.
The results are shown in the Calibration Report No. C113827.*

The equipment is supplied by

Co. Name : Envirotech Services Co.

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong*

Date of Issue : 8 July 2011

Certified by :


H C Chan

Report No. : C113827

Calibration Report

ITEM TESTED

DESCRIPTION : Sound Level Meter
MANUFACTURER : Rion
MODEL NO. : NL-31
SERIAL NO. : 00603867

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}\text{C}$ RELATIVE HUMIDITY : $(55 \pm 20)\%$
LINE VOLTAGE : ---

TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 7 July 2011

JOB NO. : IC11-1657

TEST RESULTS

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :


KC Lee

Date : 8 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C110018
CL281	Multifunction Acoustic Calibrator	C1006860

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		113.9

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			93.9	± 0.3

Calibration Report

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.3	+1.2 ± 1.6
					4 kHz	95.1	+1.0 ± 1.6
					8 kHz	93.0	-1.1 (+2.1 ; -3.1)
					12.5 kHz	90.1	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.6
					4 kHz	93.3	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.2	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration Report

Remarks : - Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
250 Hz - 500 Hz : ± 0.30 dB
1 kHz : ± 0.20 dB
2 kHz - 4 kHz : ± 0.35 dB
8 kHz : ± 0.45 dB
12.5 kHz : ± 0.70 dB
104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Calibration Report

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.2	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.3	+1.2 ± 1.6
					4 kHz	95.1	+1.0 ± 1.6
					8 kHz	93.0	-1.1 (+2.1 ; -3.1)
					12.5 kHz	90.1	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.6
					4 kHz	93.4	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.3	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration Report

Remarks : - Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
250 Hz - 500 Hz : ± 0.30 dB
1 kHz : ± 0.20 dB
2 kHz - 4 kHz : ± 0.35 dB
8 kHz : ± 0.45 dB
12.5 kHz : ± 0.70 dB
104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No. : C113973

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Meter

Manufacturer : Rion

Model No. : NL-31

Serial No. : 00320533


*has been calibrated for the specific items and ranges.
The results are shown in the Calibration Report No. C113973.*

The equipment is supplied by

Co. Name : Envirotech Services Co.

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong*

Date of Issue : 18 July 2011

Certified by : 
H C Chan

Report No. : C113973

Calibration Report

ITEM TESTED

DESCRIPTION : Sound Level Meter
MANUFACTURER : Rion
MODEL NO. : NL-31
SERIAL NO. : 00320533

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}\text{C}$ RELATIVE HUMIDITY : $(55 \pm 20)\%$
LINE VOLTAGE : ---

TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 16 July 2011

JOB NO. : IC11-1746

TEST RESULTS

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :


K C Lee

Date : 18 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Report No. : C113973

Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C110018
CL281	Multifunction Acoustic Calibrator	C1006860

5. Test procedure : MA101N.

6. Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.9	± 0.7

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.9 (Ref.)
				104.00		103.9
				114.00		113.9

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

- 6.2 Time Weighting

- 6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.9	Ref.
			Slow				

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration Report

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
20 - 110	L _A	A	FAST	106.00	Continuous	106.0	Ref.
	L _{AMAX}				200 ms	105.1	-1.0 ± 1.0
	L _A	SLOW	Continuous		106.0	Ref.	
	L _{AMAX}		500 ms		102.0	-4.1 ± 1.0	

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	31.5 Hz	54.2	-39.4 ± 1.5
					63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.0
					250 Hz	85.2	-8.6 ± 1.0
					500 Hz	90.6	-3.2 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	95.1	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.8	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	31.5 Hz	90.7	-3.0 ± 1.5
					63 Hz	92.9	-0.8 ± 1.5
					125 Hz	93.6	-0.2 ± 1.0
					250 Hz	93.8	0.0 ± 1.0
					500 Hz	93.9	0.0 ± 1.0
					1 kHz	93.9	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	90.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.1	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration Report

6.4 Time Averaging

UUT Setting				Applied Value					UUT	IEC 60804
Range (dB)	Mode	Frequency Weighting	Time Weighting	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
20 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						1/10 ²		90	90.0	± 0.5
			60 sec.			1/10 ³		80	80.0	± 1.0
			5 min.			1/10 ⁴		70	70.0	± 1.0

Remarks : - Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB
 250 Hz - 500 Hz : ± 0.30 dB
 1 kHz : ± 0.20 dB
 2 kHz - 4 kHz : ± 0.35 dB
 8 kHz : ± 0.45 dB
 12.5 kHz : ± 0.70 dB
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 Burst equivalent level : ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No. : C113972

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Calibrator

Manufacturer : Rion

Model No. : NC-73

Serial No. : 10786708

has been calibrated for the specific items and ranges.

The results are shown in the Calibration Report No. C113972.

The equipment is supplied by

Co. Name : Envirotech Services Co.

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong*

Date of Issue : 18 July 2011

Certified by :


HC Chan

Report No. : C113972

Calibration Report

ITEM TESTED

DESCRIPTION : Sound Level Calibrator
MANUFACTURER : Rion
MODEL NO. : NC-73
SERIAL NO. : 10786708

TEST CONDITIONS

AMBIENT TEMPERATURE : (23 ± 2)°C
RELATIVE HUMIDITY : (55 ± 20)%
LINE VOLTAGE : ---

TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 16 July 2011

JOB NO. : IC11-1746

TEST RESULTS

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :


KC Lee

Date : 18 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

Equipment ID	Description	Certificate No.
TST150A	Measuring Amplifier	C101008
CL130	Universal Counter	C113350
CL281	Multifunction Acoustic Calibrator	C1006860

4. Test procedure : MA100N.

5. Results :

- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.9	± 0.5	± 0.2

- 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.991	1 kHz ± 2 %	± 1

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No. : C113870

Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Calibrator

Manufacturer : Rion

Model No. : NC-73

Serial No. : 10997142

has been calibrated for the specific items and ranges.


The results are shown in the Calibration Report No. C113870.

The equipment is supplied by

Co. Name : Envirotech Services Co.

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong*

Date of Issue : 11 July 2011

Certified by : 
H C Chan

Report No. : C113870

Calibration Report

ITEM TESTED

DESCRIPTION : Sound Level Calibrator
MANUFACTURER : Rion
MODEL NO. : NC-73
SERIAL NO. : 10997142

TEST CONDITIONS

AMBIENT TEMPERATURE : $(23 \pm 2)^{\circ}\text{C}$ RELATIVE HUMIDITY : $(55 \pm 20)\%$
LINE VOLTAGE : ---

TEST SPECIFICATIONS

Calibration

DATE OF TEST : 11 July 2011

JOB NO. : IC11-1713

TEST RESULTS

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by :


KC Lee

Date : 11 July 2011

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
TST150A	Measuring Amplifier	C101008
CL130	Universal Counter	C113350
CL281	Multifunction Acoustic Calibrator	C1006860

4. Test procedure : MA100N.

5. Results :

- 5.1 Sound Level Accuracy

- 5.1.1 Before Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.3	± 0.5	± 0.2

- 5.1.2 After Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

- 5.2 Frequency Accuracy

- 5.2.1 Before Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.991	1 kHz ± 2 %	± 1

- 5.2.2 After Adjustment

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.991	1 kHz ± 2 %	± 1

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Report No. : C113870

Calibration Report

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the National Standards as specified in this report.
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com

Annex I

Event / Action Plans for Air
Quality, Noise and
Landscape and Visual
Monitoring

Table I1 *Event Action Plan for Air Quality Monitoring*

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
<i>Action Level</i>				
Exceedance for one sample	<ul style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; and, Increase monitoring frequency to daily. 	<ul style="list-style-type: none"> Check monitoring data submitted by ET; and, Check Contractor's working method. 	<ul style="list-style-type: none"> Notify Contractor 	<ul style="list-style-type: none"> Rectify any unacceptable practice; and, Amend working methods if appropriate.
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; and, Discuss with IEC and Contractor on remedial actions required; 	<ul style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; and, Supervise Implementation of remedial measures. 	<ul style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor, and, Ensure remedial measures properly implemented. 	<ul style="list-style-type: none"> Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
<i>Limit Level</i>				
Exceedance for one sample	<ul style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and, Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ul style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; and, Supervise implementation of remedial measures. 	<ul style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; and, Ensure remedial measures properly implemented. 	<ul style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; and, Amend proposal if appropriate.
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and, If exceedance stops, cease additional monitoring. 	<ul style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and, Supervise the implementation of remedial measures. 	<ul style="list-style-type: none"> Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; and, If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ul style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and, Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Table I2 *Event Action Plan for Noise Monitoring*

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Action Level being exceeded	<ul style="list-style-type: none"> • Notify ER, IEC and Contractor; • Carry out investigation; • Report the results of investigation to the IEC, ER and Contractor; • Discuss with the IEC and Contractor on remedial measures required; and, • Increase monitoring frequency to check mitigation effectiveness. 	<ul style="list-style-type: none"> • Review the investigation results submitted by the ET; • Review the proposed remedial measures by the Contractor and advise the ER accordingly; and, • Advise the ER on the effectiveness of the proposed remedial measures. 	<ul style="list-style-type: none"> • Confirm receipt of notification of failure in writing; • Notify Contractor; • In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; and, • Supervise the implementation of remedial measures. 	<ul style="list-style-type: none"> • Submit noise mitigation proposals to IEC and ER; and, • Implement noise mitigation proposals.

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Limit Level being exceeded	<ul style="list-style-type: none"> • Inform IEC, ER, Contractor and EPD; • Repeat measurements to confirm findings; • Increase monitoring frequency; • Identify source and investigate the cause of exceedance; • Carry out analysis of Contractor's working procedures; • Discuss with the IEC, Contractor and ER on remedial measures required; • Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and, • If exceedance stops, cease additional monitoring. 	<ul style="list-style-type: none"> • Discuss amongst ER, ET, and Contractor on the potential remedial actions; and, • Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ul style="list-style-type: none"> • Confirm receipt of notification of failure in writing; • Notify Contractor; • In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; • Supervise the implementation of remedial measures; and, • If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ul style="list-style-type: none"> • Take immediate action to avoid further exceedance; • Submit proposals for remedial actions to IEC and ER within 3 working days of notification; • Implement the agreed proposals; • Submit further proposal if problem still not under control; and, • Stop the relevant portion of works as instructed by the ER until the exceedance is abated.

Table I3 *Event and Action Plan for Landscape and Visual Impact - Construction Phase*

Action Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Non-conformity on one occasion	Identify source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial action until rectification has been completed	Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement
Repeated Non-conformity	Identify source Inform the IEC and the ER Increase monitoring (site audit) frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring (site audit)	Check report Check the Contractor's working method Discuss with the ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake remedial measures or any necessary replacement

Annex J

Waste Flow Table

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island

Contract No. : DC/2007/23

Monthly Summary Waste Flow Table for 2009 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse	
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m ³)	
Jan											
Feb											
Mar											
Apr											
May											
June											
Sub-total											
July	0	0	0	0	0	0	0	0	0	0	
Aug	0	0	0	0	0	0	0	0	0	0	
Sept	0.016	0	0	0	Dry	Wet	0	0	0	0	0.068
					0.016	0					
Oct	0.523	0	0	0	0.523	0	0	0	0	0	0.086
Nov	2.331	0	0	0	2.275	0.056	99.2	0.036	0	0	0.129
Dec	3.803	0	0	0	3.004	0.799	1	0	0	0	0.120
Total	6.673	0	0	0	5.818	0.855	100.2	0.036	0	0	0.403

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Metal and paper/cardboard packaging will be collected by recycler for recycling.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
 - (4) Broken concrete for recycling into aggregates
 - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.
 - (6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island
Contract No. : DC/2007/23
Monthly Summary Waste Flow Table for 2010 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill		Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)		(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m ³)
Jan	5.341	0	0	0	Dry 3.066	Wet 2.275	0	0.144	0	0.8	0.178
Feb	3.328	0	0	0	1.541	1.787	0	0	0	0	0.167
Mar	4.486	0	0	0	2.019	2.467	0	0.09	0	0	0.148
Apr	4.864	0	0	0	1.756	3.108	0	0.054	0	0	0.160
May	7.092	0	0	0	3.383	3.709	0	0.144	0	0.3	0.157
June	6.190	0	0	0	1.083	5.107	0	0.09	0	0.4	0.455
Sub-total	31.301	0	0	0	12.848	18.453	0	0.522	0	1.5	1.265
July	5.031	0	0	0	1.006	4.025	0	0.162	0	0	0.212
Aug	5.140	0	0	0.23	1.970	2.940	0	0.09	0	0.4	0.312
Sept	3.593	0.15	0	0.35	1.771	1.322	0	0.09	0	1	0.146
Oct	2.324	0	0	0	1.429	0.895	0	0.144	0	0	0.078
Nov	5.927	0	0	0	4.383	1.544	0	0	0	0.8	0.078
Dec	4.963	0	0	0	4.840	0.123	0	0.072	0	0	0.078
Total	58.279	0.15	0	0.58	28.247	29.302	0	1.080	0	3.7	2.169

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Metal and paper/cardboard packaging will be collected by recycler for recycling.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
 - (4) Broken concrete for recycling into aggregates
 - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.
 - (6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island
Contract No. : DC/2007/23
Monthly Summary Waste Flow Table for 2011 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill		Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)		(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m ³)
Jan	8.423	0	0	0	Dry	Wet	0	0.09	0	1.2	0.124
					8.236	0.187					
Feb	7.794	0	0	0.799	6.814	0.181	0	0.09	0	0	0.138
Mar	9.641	0	0	0.576	9.007	0.058	0	0.19	0	0	0.059
Apr	8.841	0	0	2.014	6.730	0.097	0	0.09	0	0.2	0.069
May	5.416	0	0	0.887	4.280	0.249	0	0.09	0	0	0.077
June	7.507	0	0	0.665	6.245	0.597	0	0.337	0.028	1.0	0.072
Sub-total	47.622	0	0	4.941	41.312	1.369	0	0.887	0.028	2.4	0.539
July	5.31	0	0	2.372	2.795	0.143	0	0.162	0	0	0.109
Aug	5.381	0	0	2.553	2.530	0.298	0	0.248	0.035	0.4	0.097
Sept	6.963	0	0	2.814	3.974	0.175	0	0.289	0.032	0	0.155
Oct	5.330	0	0	0.794	4.385	0.151	0	0.254	0.015	0	0.128
Nov	5.009	0	0	0.995	3.760	0.254	0	0.270	0	0.6	0.116
Dec	5.429	0	0.159	1.430	3.522	0.318	0	0.216	0	0	0.117
Total	81.044	0	0.159	15.899	62.278	2.708	0	2.326	0.11	3.4	1.261

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Metal and paper/cardboard packaging will be collected by recycler for recycling.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
 - (4) Broken concrete for recycling into aggregates
 - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.
 - (6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).

Harbour Area Treatment Scheme Stage 2A – Construction of Sewage Conveyance System from North Point to Stonecutters Island

Contract No. : DC/2007/23

Monthly Summary Waste Flow Table for 2012 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill		Metals (see Note 2)	Paper/ cardboard packaging (see Note 2)	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)		(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg / '000L)	(in '000m ³)
Jan	6,208	0	0	1.615	Dry 4.277	Wet 0.316	0	0.108	0	0.4	0.117
Feb											
Mar											
Apr											
May											
June											
Sub-total	6,208	0	0	1.615	4.277	0.316	0	0.108	0	0.4	0.117
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	6,208	0	0	1.615	4.277	0.316	0	0.108	0	0.4	0.117

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Metal and paper/cardboard packaging will be collected by recycler for recycling.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and the wastes are collected by recycler for recycling.
 - (4) Broken concrete for recycling into aggregates
 - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.
 - (6) For chemical waste, the actual quantities of empty paint cans will be in kilogram (kg) and spent lubrication oil will be in litre (L).