

**JOB NO.: TCS00670/13** 

AGREEMENT NO. CE 45/2008 (CE) LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (No.8) – MARCH 2014

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date Reference No. Prepared By Certified By

10 April 2014 TCS00670/13/600/R0152v2

Ben Tam (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	8 April 2014	First Submission
2	10 April 2014	Amended against the IEC's comments on 9 April 2014



SMEC ASIA LIMITED

Unit A-C, 27/F Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong

T +852 3995 8100 +852 3995 8101 E smecasia@smec.com W www.smec.com

14 April 2014

Our ref: 7076192/L15805/RY/AB/AW/rw

Your ref:

**AECOM** 8/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin N.T.

By Email & Post

Attention: Mr Kelvin LEE

Dear Sirs

Agreement No. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works Independent Environmental Checker – Investigation Monthly EM&A Report (No. 8) - March 2014

With reference to the updated Monthly EM&A Report No. 8 for March 2014 (Version 2) certified by the ET Leader we received on 11 April 2014, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/A.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smec.com; or our Ms Winnie MA on tel. 3995 8138 or by email to winnie.ma@smec.com.

Yours faithfully For and on behalf of **SMEC Asia Limited** 

Antony WONG

Independent Environmental Checker

CEDD/BCP Mr Pui Sang LI / Mr Eric CHAN / CC

by fax: 2714 0103

Mr William CHEUNG

**AECOM** Mr Pat LAM / Mr Perry YAM **SRJV** Mr Edwin AU CW Mr Daniel HO **AUES** Mr TW TAM

by email by email by email

by email

\hksmecdf01\share\jobs\7076192 - cedd - iec for liantang heung yuen wai bcp\02 out\02\_140414-01-o-l verify monthly report (mar 14)\_l15805.docx Page 1 of 1





### **EXECUTIVE SUMMARY**

ES01 This is the 8<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to .31 March 2014 (hereinafter 'the Reporting Period').

#### ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

		Reporting Period		
Environmental Aspect	Environmental Monitoring Parameters / Inspection	Number of Monitoring Locations to undertake	Total Occasions	
Aim Ossolitas	1-hour TSP	4	60	
Air Quality	24-hour TSP	4	20	
Construction Noise	$L_{eq(30min)}$ Daytime	5	25	
Water Quality	Water sampling	5	14(*)	
Joint Site Inspection	IEC, ET, the Contractor and RE joint site Environmental Inspection and	Contract 3	5	
/ Audit	Auditing Auditing	Contract 5	4	

<sup>(\*)</sup> Monitoring day

### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES03 In the Reporting Period, no exceedance of air quality was registered. However, one (1) Limit Level exceedance for construction noise at Location NM10 and one (1) Action Limit and five (5) Limit Level exceedances for water quality monitoring at Location WM1 were recorded. The summary of breach of environmental performance is shown below.

Environmental	Manitanina	Action	Limit	Event & Action		
Environmental Aspect	Monitoring Parameters	Action Level	1		Investigation	Corrective Actions
Air Ovolity	1-hour TSP	0	0	0	-	-
Air Quality	24-hour TSP	0	0	0	-	-
Construction Noise	L <sub>eq(30min)</sub> Daytime	0	1	1	Not project related	NA
	DO	0	0	0	-	-
Water Quality	Turbidity	1	2	3	Not project related	NA
	SS	0	3	3	Not project related	NA

### **ENVIRONMENTAL COMPLAINT**

ES04 In the Reporting Period, no environmental complaint is received.

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES05 No environmental summons or successful prosecutions were recorded in the Reporting Period.

#### REPORTING CHANGE

ES06 No reporting changes were made in the Reporting Period.

# SITE INSPECTION

ES07 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 3, 10, 17, 24 and 31 March 2014. No non-compliance was noted.



ES08 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **6, 13, 20 and 27 March 2014**. No non-compliance was noted.

#### **FUTURE KEY ISSUES**

- ES09 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- ES10 As wet season is approaching, muddy water or other water pollutants from site surface runoff into the local stream will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies should be paid on special attention.
- ES11 Special attention should also be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- ES12 In addition, the potential water quality impact at the nearby rivers should be highly alerted. The Contractors including Contract 3 and Contract 5 should prevent muddy water and other water pollutants via site surface water runoff get into the Kong Yiu Channel and Ma Wat Channel, water quality mitigation measures should be properly implemented.



# **Table of Contents**

1	INTROD	UCTION	1
	1.1	PROJECT BACKGROUND	1
	1.2	REPORT STRUCTURE	1
2	PROJEC	T ORGANIZATION AND CONSTRUCTION PROGRESS	3
	2.1	CONSTRUCTION CONTRACT PACKAGING	3
	2.2	PROJECT ORGANIZATION	4
	2.3	CONCURRENT PROJECTS	$\epsilon$
	2.4	CONSTRUCTION PROGRESS	$\epsilon$
	2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	7
3	SUMMA	RY OF IMPACT MONITORING REQUIREMENTS	8
	3.1	GENERAL	8
	3.2	MONITORING PARAMETERS	8
	3.3	MONITORING LOCATIONS	8
	3.4	MONITORING FREQUENCY AND PERIOD	10
	3.5	MONITORING EQUIPMENT	10
	3.6	MONITORING METHODOLOGY	12
	3.7	EQUIPMENT CALIBRATION	14
	3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	14
	3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	15
4	-	ALITY MONITORING	16
	4.1	GENERAL	16
	4.2	AIR QUALITY MONITORING RESULTS IN REPORTING MONTH	16
5	CONSTR	RUCTION NOISE MONITORING	18
	5.1	GENERAL	18
	5.2	NOISE MONITORING RESULTS IN REPORTING MONTH	18
6	WATER	QUALITY MONITORING	19
	6.1	GENERAL	19
	6.2	RESULTS OF WATER QUALITY MONITORING	19
7	WASTE	MANAGEMENT	21
′	7.1	GENERAL WASTE MANAGEMENT	21
	7.2	RECORDS OF WASTE QUANTITIES	21
0		•	
8		SPECTION	<b>2</b> 2 22
	8.1 8.2	REQUIREMENTS FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	22
			22
9		NMENTAL COMPLAINT AND NON-COMPLIANCE	24
	9.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	24
10	IMPLEM	IENTATION STATUS OF MITIGATION MEASURES	25
	10.1	GENERAL REQUIREMENTS	25
	10.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	25
	10.3	KEY ISSUES FOR THE COMING MONTH	26
11	CONCLI	USIONS AND RECOMMENDATIONS	27
_	11.1	CONCLUSIONS	27
	11.2	RECOMMENDATIONS	27



# **LIST OF TABLES**

Table 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
Table 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1
Table 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3
Table 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B
Table 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
Table 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 3
Table 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5
TABLE 6-3	Breaches of Water Quality Monitoring Criteria in Reporting Period
Table 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
Table 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
Table 8-1	SITE OBSERVATIONS FOR CONTRACT 3
Table 8-2	SITE OBSERVATIONS FOR CONTRACT 5
Table 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
Table 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
Table 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
Table 10-1	ENVIRONMENTAL MITIGATION MEASURES

# LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	MASTER CONSTRUCTION PROGRAMME
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX G	EVENT AND ACTION PLAN
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	DATABASE OF MONITORING RESULT
APPENDIX J	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX K	METEOROLOGICAL DATA
APPENDIX L	WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES



### 1 INTRODUCTION

#### 1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/A issued on 28 October 2013.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as "BCP"); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
  - 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
  - 2) Ping Yeung to Wo Keng Shan this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
  - 3) North Tunnel this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
  - 4) Sha Tau Kok Road this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
  - 5) South Tunnel this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
  - 6) Fanling this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between 13 June 2013 and 12 July 2013 for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on 16 July 2013 for endorsement. The major construction works of the Project was commenced on 16 August 2013 in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is 8<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for reporting period from 1 to 31 March 2014.

#### 1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
  - **Section 1** Introduction
  - **Section 2** Project Organization and Construction Progress
  - **Section 3** Summary of Impact Monitoring Requirements
  - **Section 4** Air Quality Monitoring
  - **Section 5** Construction Noise Monitoring
  - **Section 6** Water Quality Monitoring
  - **Section 7** Waste Management



Section 8 Site Inspections

Section 9 Environmental Complaints and Non-ComplianceSection 10 Implementation Status of Mitigation Measures

Section 11 Conclusions and Recommendations



### 2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### 2.1 CONSTRUCTION CONTRACT PACKAGING

- 2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:
  - Contract 2 (CV/2012/08)
  - Contract 3 (CV/2012/09)
  - Contract 4 (TCSS)
  - Contract 5 (CV/2013/03)
  - Contract 6 (CV/2013/08)
- 2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

# Contract 2 (CV/2012/08)

- 2.1.3 Contract 2 has awarded in December 2013. Date of contract works commencement has yet to decide. Major Scope of Work of the Contract 2 is listed below:
  - construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
  - construction of a ventilation adit tunnel and the mid-ventilation building;
  - construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
  - provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
  - construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
  - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

### Contract 3 (CV/2012/09)

- 2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:
  - construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
  - realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
  - widening of the existing Fanling Highway (HyD's entrustment works);
  - demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
  - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

### Contract 4 (Contract number to be assigned)

2.1.5 Contract 4 has not yet awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

#### Contract 5 (CV/2013/03)

- 2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:
  - site formation of about 23 hectares of land for the development of the BCP;
  - construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;



- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

# Contract 6 (CV/2013/08)

- 2.1.7 Contract 6 has not yet awarded. Major Scope of Work of the Contract 6 will be included below:
  - construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
  - associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
  - provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
  - construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
  - provisioning of the affected facilities including Wo Keng Shan Road garden; and
  - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

#### 2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:

# Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

# Environmental Protection Department (EPD)

2.2.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

### Engineer or Engineers Representative (ER)

- 2.2.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
  - Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
  - Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
  - Facilitate ET's implementation of the EM&A programme
  - Participate in joint site inspection by the ET and IEC
  - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
  - Adhere to the procedures for carrying out complaint investigation
  - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulaiton of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

#### *The Contractor(s)*

2.2.5 There will be one contractor for each individual works contract. The Contractor(s) should report



to the ER. The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM &A Facilitate ET's monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

# Environmental Team (ET)

- 2.2.6 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:
  - Monitor and audit various environmental parameters as required in this EM&A Manual
  - Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
  - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
  - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
  - Audit environmental conditions on site
  - Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
  - Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
  - Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
  - Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
  - Adhere to the procedures for carrying out complaint investigation
  - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

#### Independent Environmental Checker (IEC)

- 2.2.7 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:
  - Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction



- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

### 2.3 CONCURRENT PROJECTS

- 2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:
  - (a) Regulation of Shenzhen River Stage IV (Environmental Permit EP-430/2011);
  - (b) Building works and road works by contractors of Architectural Services Department (ArchSD) (Environmental Permit EP-404/2011/A);
  - (c) Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange Contract No. HY/2012/06;
  - (d) Construction of cross-boundary vehicular and pedestrian bridges (total 5 numbers) across the Shenzhen River; and
  - (e) Construction of BCP facilities in Shenzhen.

### 2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 3 and 5 and they are summarized in below. Moreover, the master construction program of both Contracts 3 and 5 is enclosed in *Appendix C*.

# Contract 2 (CV/2012/08)

• The contract has not yet commenced.

#### Contract 3 (CV/2012/09)

The Contract commenced in November 2013. In this Reporting Period, construction activities conducted is listed below:

- Cable detection and trial trenches
- Tree Felling Works
- Pre-drilling works and piling works
- Extension of box culvert ID04, ID05 & BC01
- Bored pile wall construction
- Construction of haul road and temporary soil platform for geotechnical works
- Slope upgrading works
- Noise barrier installation
- Waterworks

### Contract 4 (Contract number to be assigned)

• The contract has not yet awarded.



# Contract 5 (CV/2013/03)

The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted is listed below:

- Construction of Eastern pedestrian subway and pump room at LMH.
- Construction of Western pedestrian subway at LMH
- Piling works at Bridge J
- Construction of retaining wall No.1
- Drainage works at proposed and existing LMH Road
- Water works at proposed and existing LMH Road
- Western Life shaft's construction
- Eastern Life shaft's construction
- Formation works at BCP Area
- Transplantation, Pruning/felling of existing tree

# Contract 6 (CV/2013/08)

The contract is still yet awarded

#### 2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:
  - Project Layout Plans of Contracts 3 and 5
  - Landscape Plan
  - Topsoil Management Plan
  - Environmental Monitoring and Audit Programme
  - Baseline Monitoring Report (*TCS00690/13/600/R0030v3*) for the Project
  - Waste Management Plan of the Contracts 3 and 5
- 2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in *Table 2-1*.

**Table 2-1** Status of Environmental Licenses and Permits of the Contracts

Item	Description	L	cense/Permit Status		
	•	Contract 3	Contract 5	Contract 2, 4 & 6	
1	Control	Ref. No: 362101 Notification received by EPD on 17 Jul 2013	Ref. No: 359338 Notified EPD on 13 May 2013		
2	Producer	No.:5113-634-C3817-01 Valid form 7 Oct 2013 till the end of Contract	No.: 5213-642-S3735-01 Valid form 8 Jun 2013 till the end of Contract		
3		No.:WT00016832 – 2013 Valid from 28 Aug 13 to 31 Aug 2018	No.: W5/1G44/1 Valid from 8 Jun 13 to 30 Jun 2018		
4	Waste Disposal Regulation - Billing	Account No. 7017914 Valid form 2 Aug 13 till the end of Contract	Account No. 7017351 Valid form 29 Apr 13 till the end of Contract		
5	Construction Noise Permit	GW-RN0109-14 Valid on 24 Feb 2014 till 17 May 2014 GW-RN0136-14 Valid on 4 Mar 2014 till 22 Jun 2014	NA		



# 3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

### 3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
  - Air quality;
  - Construction noise; and
  - Water quality
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

<b>Environmental Issue</b>	Parameters		
Air Quality	1-hour TSP by Real-Time Portable Dust Meter; and		
Air Quality	24-hour TSP by High Volume Air Sampler.		
	• L <sub>eq(30min)</sub> in normal working days (Monday to Saturday) 07:00-19:00		
	except public holiday; and		
Noise	• 3 sets of consecutive L <sub>eq(5min)</sub> on restricted hours i.e. 19:00 to 07:00		
Noise	next day, and whole day of public holiday or Sunday		
	Supplementary information for data auditing, statistical results such		
	as $L_{10}$ and $L_{90}$ shall also be obtained for reference.		
	In-situ Measurements		
	Dissolved Oxygen Concentration (mg/L);		
	Dissolved Oxygen Saturation (% );		
	Turbidity (NTU);		
Water Quality	• pH unit;		
` ,	Water depth (m); and		
	• Temperature (°C).		
	Laboratory Analysis		
	Suspended Solids (mg/L)		

# 3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

**Table 3-2 Impact Monitoring Stations - Air Quality** 

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village.	LMH to Frontier Closed Area	Contract 5, Contract 6
AM4a	A village house located at about 160m east side	LMH to Frontier	Contract 6



Station ID	Description	Works Area	Related to the Work Contract
	of the original point AM4	Closed Area	
AM5	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7a	Another village (nameless) aligns to Sha Tau Kok Road – Wo Hang Section proximity to Tai Tong Wu Village. The location is about 140m away from the original point AM7	Sha Tau Kok Road	Contract 2
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b#	Nam Wa Po Village House No. 80	Fanling	Contract 3

<sup>#</sup> Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

**Table 3-3** Impact Monitoring Stations - Construction Noise

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Rpad	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

**Table 3-4** Impact Monitoring Stations - Water Quality

Station ID	Description	Designated / Alternative Location Coordinates Easting Northing		Nature of the location	Related to the Work
Station ID	Description			Nature of the location	Contract
					Contract
WM1	Downstream of Kong Yiu Channel	833679	845421	Alternative location located at upstream 51m of the designated location	Contract 5
WM1-Control	Upstream of Kong Yiu Channel	834185	845917	NA	Contract 5
WM2A	Downstream of River Ganges	834204	844471	Alternative location located at downstream 81m of the designated location	Contract 6
WM2A-Control	Upstream of River Ganges	835270	844243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835433	843397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835835	843351	Alternative location located at downstream 31m of the	Contract 6

<sup>\*</sup> Proposal for the change of air quality monitoring location from AM1to AM1a was submitted to EPD on 24 March2014 after verified by the IEC.



Station ID	Description	Description  Description  Description  Description  Designated / Alternative Location Coordinates		Nature of the location	Related to the Work
		Easting	Northing		Contract
				designated location	
WM3	Downstream of River Indus	836324	842407	NA	Contract 6
WM3-Control	Upstream of River Indus	836763	842400	Alternative location located at downstream 26m of the designated location	Contract 6
WM4	Downstream of Ma Wat Channel	833850	838338	Alternative location located at upstream 11m of the designated location	Contract 3
WM4–Control A	Kau Lung Hang Stream	834028	837695	Alternative location located at downstream 28m of the designated location	Contract 3
WM4–Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 3

# 3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6*, *3.1.5* and *4.1.6* of the approved *EM&A Manual* and presented as follows.

# Air Quality Monitoring

- 3.4.1 Frequency of impact air quality monitoring is as follows:
  - 1-hour TSP
     3 times every six days during course of works
  - 24-hour TSP Once every 6 days during course of works.

# Noise Monitoring

3.4.2 One set of  $L_{eq(30min)}$  as 6 consecutive  $L_{eq(5min)}$  between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"), 3 consecutive  $L_{eq(5min)}$  measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.

# Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

# 3.5 MONITORING EQUIPMENT

# Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5 Air Quality Monitoring Equipment

Equipment	Model
	24-Hr TSP



Equipment	Model
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
	1-Hour TSP
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter

### Wind Data Monitoring Equipment

- 3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
  - 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
  - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
  - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
  - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from "the Hong Kong Observatory Ta Kwu Ling Station" is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

# Noise Monitoring

- 3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s-1.
- 3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.

**Table 3-6 Construction Noise Monitoring Equipment** 

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-14 or Rion NL-31
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

#### Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The



instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- a DO level in the range of 0-20 mg/l and 0-200% saturation; and
- a temperature of between 0 and 45 degree Celsius.
- 3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.
- 3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.
- 3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.
- 3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.
- 3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.
- 3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.
- 3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in *Table 3-7*. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

**Table 3-7** Water Quality Monitoring Equipment

Equipment	Model				
Water Depth Detector	Eagle Sonar or tape measures				
	A 2-litre transparent PVC cylinder with latex cups at				
Water Sampler	both ends or teflon/stainless steel bailer or self-made				
	sampling bucket				
Thermometer & DO meter	YSI PRO20 Handheld Dissolved Oxygen Instrument				
pH meter	The EcoSense® pH10A pen-style instrument				
Turbidimeter	Hach 2100Q				
Sample Container	High density polythene bottles (provided by laboratory)				
Storage Container	'Willow' 33-liter plastic cool box with Ice pad				

## 3.6 MONITORING METHODOLOGY

#### 1-hour TSP Monitoring

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;



- (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer's Operation and Service Manual.

# 24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
  - (a.) An anodized aluminum shelter;
  - (b.) A 8"x10" stainless steel filter holder;
  - (c.) A blower motor assembly;
  - (d.) A continuous flow/pressure recorder;
  - (e.) A motor speed-voltage control/elapsed time indicator;
  - (f.) A 7-day mechanical timer, and
  - (g.) A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

#### Noise Monitoring

- Noise measurements were taken in terms of the A-weighted equivalent sound pressure level ( $L_{eq}$ ) measured in decibels dB(A). Supplementary statistical results ( $L_{10}$  and  $L_{90}$ ) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $Leq_{(30min)}$  in six consecutive  $Leq_{(5min)}$  measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also  $Leq_{(15min)}$  in three consecutive  $Leq_{(5min)}$  measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.
- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

### Water Quality

3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

# Sampling Procedure

3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.



- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4°C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

### In-situ Measurement

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable EcoSense  $^{\text{®}}$  pH10A pen-style instrument is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0-14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

#### Laboratory Analysis

3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

### 3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix F*.

# 3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit



levels are listed in Tables 3-8, 3-9 and 3-10.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action 1	Level (μg/m³)	Limit Level (µg/m³)		
Within the Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
AM1a	265	143			
AM2	268	149		260	
AM3	269	145			
AM4a	267	148			
AM5	268	143	500		
AM6	269	148			
AM7a	275	156			
AM8	269	144			
AM9b	271	151			

**Table 3-9** Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)		
Withintoning Location	Time Period: 0700-1900 hours on normal weekdays			
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) <sup>Note 1 &amp; Note 2</sup>		

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

Parameter	Performance		Mo	onitoring Loca	ntion		
	criteria	WM1	WM2A	WM2B	WM3	WM4	
DO	Action Level	(*)4.23	(**)4.00	(*)4.74	(**)4.00	(*)4.14	
(mg/L)	Limit Level	<sup>(#)</sup> 4.19	(**)4.00	<sup>(#)</sup> 4.60	(**)4.00	(#)4.08	
	A ation I aval	51.3	24.9	11.4	13.4	35.2	
Turbidity	Action Level	AND	120% of upstream control station of the same day				
(NTU)	Limit Level	67.6	33.8	12.3	14.0	38.4	
	Lillit Level	AND	130% of upstream control station of the same day				
	A ation I aval	54.5	14.6	11.8	12.6	39.4	
SS (mg/L)	Action Level	AND	120% of upstream control station of the same day				
	T ::4 T1	64.9	17.3	12.4	12.9	45.5	
	Limit Level	AND	130% of ups	130% of upstream control station of the same day			

# Remarks:

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix G*.

### 3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

<sup>(\*)</sup> The Proposed Action Level of Dissolved Oxygen is adopted to be used 5%-ile of baseline data

<sup>(\*\*)</sup> The Proposed Action & Limit Level of Dissolved Oxygen is used 4mg/L

<sup>(#)</sup> The Proposed Limit Level of Dissolved Oxygen is adopted to be used 1%-ile of baseline data



# 4 AIR QUALITY MONITORING

#### 4.1 GENERAL

- 4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 3 and 5 and air quality monitoring was performed at 4 relevant designated locations as below:
  - AM1 Tsung Yuen Ha Village House No. 63 (relocated to AM1a Garden Farm, Tsung Yuen Ha Village on 21 March 2014);
  - AM2 Village House near Lin Ma Hang Road;
  - AM3 Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village; and
  - AM9b Nam Wa Po Village House No. 80
- 4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

# 4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

- 4.2.1 In the Reporting Period, a total of *60* events of 1-hour TSP and *20* events of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-4*. The detailed 24-hour TSP monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.
- 4.2.2 There were 4 events of power failure incident of HVS during the course of 24-hour TSP monitoring which happened at AM1 and AM9b on 4 and 10 March 2014. Our technician reported that the power socket at both locations was found unplugged by others when they collected the sampled filter paper after monitoring. Since the samples were run less than 24 hours, the results would be considered as invalid and for reference purpose only.
- 4.2.3 We did contact the resident of AM1 and AM9b about the power supply issue and they explained that the power sockets were unplugged by the surrounding village residents, possibly due to noise nuisance. The situation of AM1 was rectified after the HVS relocated to AM1a on 21 March 2014. For AM9b, the resident changed the location of the power source and the problem has been resolved immediately also.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results – AM1

	24-hour			1-hour TSP (µg/	m <sup>3</sup> )	
Date	TSP (µg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Mar-14	71 #	5-Mar-14	13:34	102	186	252
10-Mar-14	63 #	11-Mar-14	12:10	253	255	248
15-Mar-14	126	17-Mar-14	11:09	91	90	83
21-Mar-14	112	22-Mar-14	10:34	135	162	176
27-Mar-14	100	28-Mar-14	12:11	82	108	115
Average	94	Avera	.ge		158	
(Range)	(63 - 126)	(Rang	ge)		(82 - 278)	

# Invalidated result as the monitoring was run less than 24 hours.

Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results – AM2

	24-hour			1-hour TSP (µg/	m <sup>3</sup> )	
Date	TSP (µg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Mar-14	75	5-Mar-14	14:46	204	200	178
10-Mar-14	70	11-Mar-14	12:33	221	235	244
15-Mar-14	143	17-Mar-14	10:53	96	83	82
21-Mar-14	112	22-Mar-14	10:41	129	127	100
27-Mar-14	75	28-Mar-14	12:21	94	86	71
Average	95	Average			143	



(Range)	(70 - 143)	(Range)	(71 - 244)

Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results – AM3

	24-hour			1-hour TSP (µg/	m <sup>3</sup> )	
Date	TSP (μg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
4-Mar-14	106	5-Mar-14	15:24	145	137	149
10-Mar-14	54	11-Mar-14	12:33	221	235	244
15-Mar-14	110	17-Mar-14	10:49	95	84	81
21-Mar-14	103	22-Mar-14	10:48	133	121	108
27-Mar-14	84	28-Mar-14	12:22	52	66	72
Average	92	Avera	.ge		130	
(Range)	(54 - 110)	(Rang	ge)		(52 - 244)	

Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b

	24-hour	our 1-hour TSP (μg/m³)					
Date	TSP (µg/m³)	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
4-Mar-14	97#	5-Mar-14	10:46	83	91	112	
*11-Mar-14	99 #	11-Mar-14	10:07	265	256	228	
15-Mar-14	95	17-Mar-14	10:35	198	157	122	
21-Mar-14	120	22-Mar-14	12:01	112	95	102	
27-Mar-14	56	28-Mar-14	10:14	54	44	55	
Average	93	Avera	.ge	132			
(Range)	(56 - 120)	(Rang	ge)	(44 - 265)			

<sup>#</sup> Invalidated result as the monitoring was run less than 24 hours.

- 4.2.4 As shown in *Tables 4-1* to *4-4*, the 24-hour and 1-hour TSP monitoring results were below the Action/ Limit Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.
- 4.2.5 Two months interval calibration were carried out at AM1, AM2, AM3 and AM9b in accordance with the EM&A Manual requirements. The updated calibration certificates are attached in *Appendix F*.
- 4.2.6 The meteorological data during the impact monitoring days are summarized in *Appendix K*.

<sup>\*</sup> Monitoring re-scheduled to 11 March 2014 due to power failure on 10 March 2014.



### 5 CONSTRUCTION NOISE MONITORING

#### 5.1 GENERAL

- 5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 3 and 5 and noise monitoring was performed at 5 relevant designated locations as below:
  - NM1 Tsung Yuen Ha Village House No. 63;
  - NM2 Village House near Lin Ma Hang Road;
  - NM8 Village House, Tong Hang;
  - NM9 Village House, Kiu Tau Village; and
  - NM10 Nam Wa Po Village House No. 80
- 5.1.2 The noise monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

# 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **25** event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM8 and NM9. Therefore, no façade correction (+3 dB(A) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10. So, façade correction (+3 dB(A) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

**Table 5-1 Summary of Construction Noise Monitoring Results** 

Date	$rac{ m NM1}{ m (L_{eq30min})}$	$NM2 \choose (L_{eq30min})$	$\begin{array}{c} NM8 \\ (L_{eq30min}) \end{array}$	$rac{ ext{NM9}}{ ext{(L}_{ ext{eq30min}})}$	(*) NM10 (L <sub>eq30min</sub> )
5-Mar-14	55	64	55	53	72
11-Mar-14	58	61	58	57	65
17-Mar-14	50	60	59	60	66
22-Mar-14	59	63	59	61	<u>96</u>
28-Mar-14	54	59	60	57	71
Limit Level			75 dB(A)		

Remarks

- There were no noise complaints (Action Level exceedance) received by the RE, Contractor or CEDD in the Reporting Period. However, one (1) Limit Level exceedance was recoded at NM10 on 22 March 2014 and NOE was issued for relevant parties. Investigation report for the cause of exceedance has been conducted and the results are summarized as follow:-
  - According to the site information provided by Chun Wo, the site construction activities carried
    out on 22 March 2014 included air-lifting and excavation at Bored Pile Wall and slope cutting
    and U-channel/ berm construction at Slope 3SW-D/C80. The abovementioned construction
    activities are normal work which would not generated excessive noise level as monitored
    before.
  - During the course of noise monitoring, other external noise source such as excavation and concreting work undergoing by other Project was observed. Also, high noise level by operation of the vibratory poker during concreting was noted and it would have attribution to the measured noise levels. It is believed that the Limit Level exceedance is not related to the works under the Project.

 $<sup>^{(*)}</sup>$  façade correction (+3 dB(A) is added according to acoustical principles and EPD guidelines bold and underlined indicated limit level exceedance.



# 6 WATER QUALITY MONITORING

#### 6.1 GENERAL

- 6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 3 and 5 and water quality monitoring was performed at 5 relevant designated locations as below:
  - WM1 Contract 5 working site downstream at Kong Yiu Channel;
  - WM1-Control Contract 5 working site upstream at Kong Yiu Channel;
  - WM4 Contract 3 working site Downstream of Ma Wat Channel
  - WM4–Control A Contract 3 working site Kau Lung Hang Stream
  - WM4–Control B Contract 3 working site Upstream of Ma Wat Channel
- 6.1.2 The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

# 6.2 RESULTS OF WATER QUALITY MONITORING

6.2.1 In the Reporting Period, a total of **14** sampling days were performed for water quality monitoring at Contracts 3 and 5. The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 and 6-2*. Breaches of water quality monitoring criteria are shown in *Table 6-3*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

Table 6-1 Summary of Water Quality Monitoring Results for Contract 3

Date	Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)		
	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB
1-Mar-14	7.2	7.1	7.0	18.6	4.2	9.5	28.5	4.0	13.0
3-Mar-14	6.3	7.1	4.7	15.7	3.6	5.7	18.0	2.5	5.0
5-Mar-14	7.4	7.1	3.8	14.8	2.8	6.5	19.5	2.0	5.5
7-Mar-14	8.7	8.3	4.8	14.0	3.3	4.5	20.0	3.0	5.0
11-Mar-14	6.3	7.8	4.0	12.1	104.6	3.6	11.5	125.0	3.0
13-Mar-14	6.7	7.1	3.4	15.6	3.9	3.8	20.5	2.0	4.0
15-Mar-14	8.5	6.9	4.3	11.9	3.6	3.7	15.5	2.0	2.0
17-Mar-14	6.7	5.7	3.7	9.8	6.0	3.9	14.0	10.0	3.5
19-Mar-14	8.4	7.9	3.8	19.8	5.6	6.6	16.5	2.0	4.5
22-Mar-14	12.3	7.0	4.3	11.9	3.8	3.3	15.5	2.0	4.0
24-Mar-14	7.9	7.0	4.3	13.1	3.5	3.9	16.5	2.5	5.0
26-Mar-14	6.9	6.3	3.0	15.6	3.8	3.9	30.0	2.0	4.0
28-Mar-14	6.4	5.5	2.5	19.2	5.5	3.2	31.5	8.5	3.0
31-Mar-14	7.5	8.2	7.3	33.3	14.1	30.7	22.5	9.0	17.5

Table 6-2 Summary of Water Quality Monitoring Results for Contract 5

Date		Dissolved Oxygen (mg/L)		bidity TU)	Suspended Solids (mg/L)		
Date	WM1	WM1- Control	WM1	WM1- Control	WM1	WM1- Control	
1-Mar-14	8.53	10.86	21.9	35.0	17.50	19.00	
3-Mar-14	5.44	7.59	10.3	60.6	8.00	45.50	
5-Mar-14	6.60	6.93	14.1	43.9	7.50	38.00	
7-Mar-14	6.06	6.65	22.7	45.5	20.00	34.50	
11-Mar-14	5.92	8.33	27.3	44.8	18.00	41.50	
13-Mar-14	6.53	6.46	50.6	46.3	31.50	39.50	
15-Mar-14	5.85	5.87	39.2	33.6	23.00	26.00	
17-Mar-14	4.90	6.00	16.7	56.6	8.00	48.00	
19-Mar-14	6.46	10.75	13.2	18.5	7.00	10.00	
22-Mar-14	5.83	11.12	<u>153.5</u>	23.0	57.00	14.50	
24-Mar-14	5.34	5.34	<u>276.0</u>	61.8	93.00	36.00	
26-Mar-14	10.40	5.15	26.5	71.9	14.50	42.50	



Data	Dissolved Oxygen (mg/L)				Suspendo (mg	
Date	WM1	WM1- Control	WM1 WM1- Control		WM1	WM1- Control
28-Mar-14	11.91	6.83	20.9	73.5	14.50	50.00
31-Mar-14	6.32	6.38	757.0	282.0	520.50	235.00

Remark: bold and underlined indicated Limit Level exceedance. bold and italic indicated Action Level exceedance.

Table 6-3 Breaches of Water Quality Monitoring Criteria in Reporting Period

T	Dissolved	• •	Turbidity (NTU)		1 · · · · · · · · · · · · · · · · · · ·		-		
Location	(mg	<b>5/L</b> )	(N1	(U)	(mg	/L)	Exceed	iance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	
WM1	0	0	1	2	0	3	0	6	
WM4	0	0	0	0	0	0	0	0	
No of Exceedance	0	0	1	2	0	3	0	6	

- 6.2.2 In view of the monitoring results of Dissolved Oxygen (DO) at W1 and W4, all the measured results were higher than Action Level.
- 6.2.3 For turbidity and SS, one (1) Action Level and five (5) Limit Level exceedances were recorded at WM1 on 22, 24 and 31 March 2014. The Notification on Exceedances (NOEs) were issued to all relevant parties upon the results confirmed. The investigation for the cause of exceedance was completed and submitted to relevant parties.

# **Investigation for Exceedance on 22 and 24 March 2014**

- 6.2.4 According to the site information provided by the SRJV, the site construction activities carried out on 22 and 24 March 2014 included erection of formworks for Retaining Wall No.1. All the active construction activities under the project are land based and do not disturb the river environment. On the sampling day 22 March 2014, shallows water at WM1 was observed and notification was also reported the observation of shallows water on 24 March 2014. The condition of the river water quality may be influenced by the low water level.
- 6.2.5 In our investigation, cumulated algae and rubbish was found at upstream of Kong Yiu River, which resulted to low water flow rate. SRJV have implemented water mitigation measures such as erection of sand bags barrier along the edge of the river and works area to prevent surface runoff into the existing river. It is considered that the exceedances on 22 and 24 March 2014 were not related to the works under the Project.

# **Investigation for Exceedance on 31 March 2014**

- According to the site information provided by SRJV, no construction activity was carried out on 31 March 2014 due to rainstorm. Site inspection was conducted by SRJV on 31 March, muddy water and severe flooding was observed throughout the Kong Yiu Channel. Moreover, large amount of refuse was flushed from upstream and accumulated at the monitoring point WM1. During the course of monitoring by the ET's technician, muddy water was observed at upstream control station WM1-C during rainstorm.
- 6.2.7 According to the record by Hong Kong Observatory, Amber, Red and Black rainstorm warning were issued on 30 Mar 2014 night, and the Amber rainstorm warning was issued on 31 Mar 2014 morning. The severe flooding may be resulted from the continuous heavy rain and backflow from Shenzhen River. It also caused large amount of refuse accumulated at the monitoring point WM1 and muddy water throughout the Kong Yiu Channel.
- Based on above investigation, it is considered that the exceedances on 31 March were not related to the works under the Project.



# 7 WASTE MANAGEMENT

# 7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

# 7.2 RECORDS OF WASTE QUANTITIES

- 7.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - · Excavated Soil.
- 7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and 7-2 and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 7-1 Summary of Quantities of Inert C&D Materials for the Project

Type of Worte	Contract 3		Cont	Total Quantity	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	for the Project
C&D Materials (Inert) (in '000m³)	3.954	-	0		3.954
Reused in this Project (Inert) (in '000 m <sup>3</sup> )	1.092	-	0		1.092
Reused in other Projects (Inert) (in '000 m <sup>3</sup> )	0	-	0		0
Disposal as Public Fill (Inert) (in '000 m <sup>3</sup> )	2.862	Tuen Mun 38	0		2.862

Table 7-2 Summary of Quantities of C&D Wastes for the Project

Type of Weste	Cont	Contract 3		Contract 5		
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	for the Project	
Recycled Metal (in '000m <sup>3</sup> )	0	-	0		0	
Recycled Paper / Cardboard Packing (in '000m <sup>3</sup> )	0	-	0		0	
Recycled Plastic (in '000m <sup>3</sup> )	0	-	0		0	
Chemical Wastes (in '000m <sup>3</sup> )	0	-	6	License collector	6	
General Refuses (in '000m <sup>3</sup> )	0.25	NENT	0.01	NENT	0.26	



### 8 SITE INSPECTION

# 8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

# 8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

### The Contract 3

- 8.2.1 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 3, 10, 17, 24 and 31 March 2014. No non-compliance was noted.
- 8.2.2 The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 8-1*.

Table 8-1 Site Observations for Contract 3

Date	Findings / Deficiencies	Follow-Up Status
3 Mar 2014	<ul> <li>The Contractor should prevent muddy trail on public access road and site entrance at BC02 (SA14).</li> <li>The Contractor was reminded to clean the oil stain at Nam Wa Po (SA4).</li> </ul>	<ul> <li>The Contractor has provided washing facility to clean the public access road and site entrance at BC02 (SA14).</li> <li>The oil stain has been cleaned.</li> </ul>
10 Mar 2014	• The Contractor was reminded to keep the pedestrian road clean near the site entrance at BC02 (SA14).	The pedestrian road was kept clean.
17 Mar 2014	The Contractor should modify the shelter of cement mixing facility to prevent dust emission.	Modification of shelter has not been done. The Contractor explained that the cement mixing work has not started and they are reminded to complete the modification before the start of cement mixing work.
	• General refuse was observed, the Contractor should provide a rubbish bin near the river channel.	General refuse has been handled properly.
	• The Contractor should maintain the tarpaulin sheet well for the stockpile.	Tarpaulin sheet has been well maintained.
	• The Contractor should provide valve to the drainage hole of drip tray.	Valve has been provided for the drip tray.
24 Mar 2014	• The Contractor was reminded to prevent muddy water at site entrance of BC02 (SA14).	The site entrance of BC02 has been kept clean.
31 Mar 2014	• The Contractor was reminded to keep the protective fence for tree to be retained well maintained at BC02 (SA14).	The fence has been well maintained.

8.2.3 Moreover, the general housekeeping such as tidiness of weekly and cleaniness of daily should be maintained in accordance with the PS requirements.

### The Contract 5

8.2.4 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 6, 13, 20 and 27 March 2014. No non-compliance was noted.



8.2.5 The findings / deficiencies of *Contract 5* that observed during the weekly site inspection are listed in *Table 8-2*.

Table 8-2 Site Observations for Contract 5

Date	Findings / Deficiencies	Follow-Up Status
6 Mar 2014	The Contractor was reminded to clean-up sediment in wheel washing bay regularly and keep record for inspection	Cleanliness record for wheel washing bay is provided on site.
	The Contractor was reminded to clean-up site entrance each end-day.	Cleaning-up at site entrance was maintained.
13 Mar 2014	At BCP1, the Contractor was reminded to maintain dust mitigation measure for stockpile to prevent fugitive dust.	The Contractor was noted.
20 Mar 2014	No adverse environmental issue was observed.	N.A
27 Mar 2014	At Lin Ma Hang, muddy trails were observed at the site entrance, however cleaning up action was immediately provided. The Contractor was reminded to maintain and improve the mitigation measure to prevent muddy trails on the public road.	The Contractor maintained the efficiency of the wheel washing bay by cleaning up regularly. Moreover, water bowser was applied for public road cleaning in regular basis.

8.2.6 Moreover, the general housekeeping such as tidiness of weekly and cleaniness of daily should be maintained in accordance with the PS requirements. Addition, regular basis cleaning the wheel washing bay is reminder. Furthermore, works at Bridge J Area, tree protected fences should be provided to protect all retained tree. Moreover, the Contractor was reminded setting up storage area as for all chemical waste dispose on site.

# **Other Contracts**

8.2.7 Since the construction works at the Contract 2 and Contract 4 and Contract 6 are not yet commenced, no site inspection is performed for these Contracts.



# 9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

# 9.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

#### The Contract 3

9.1.1 The Liantang/Heung Yuen Wai Boundary Control Point and Associated Works, no environmental complaint, summons and prosecution under the EM&A Programme was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2* and *9-3*.

**Table 9-1** Statistical Summary of Environmental Complaints

Domontino Domio d	Contract No	Enviro	nmental Compl	aint Statistics
Reporting Period	Contract No	Frequency	Cumulative	<b>Complaint Nature</b>
06 Nov 2013 - 31 Jan 2014	Contract 3	0	0	NA
16 Aug 2013 - 28 Feb 2014	Contract 5	1	0	(1) Air Quality
1 – 31 Mar 2014	Contract 3	0	0	NA
1 – 31 Mai 2014	Contract 5	0	1	NA

 Table 9-2
 Statistical Summary of Environmental Summons

Donouting Dowled	Contract No.	Enviro	nmental Summ	ons Statistics
Reporting Period	Contract No	Frequency	Cumulative	<b>Complaint Nature</b>
06 Nov 2013 - 31 Jan 2014	Contract 3	0	0	NA
16 Aug 2013 - 28 Feb 2014	Contract 5	0	0	NA
1 21 Mar 2014	Contract 3	0	0	NA
1 – 31 Mar 2014	Contract 5	0	0	NA

 Table 9-3
 Statistical Summary of Environmental Prosecution

Reporting Period	Contract No	Environmental Prosecution Statistics		
		Frequency	Cumulative	<b>Complaint Nature</b>
06 Nov 2013 - 31 Jan 2014	Contract 3	0	0	NA
16 Aug 2013 - 28 Feb 2014	Contract 5	0	0	NA
1 – 31 Mar 2014	Contract 3	0	0	NA
	Contract 5	0	0	NA

### **The Other Contracts**

9.1.2 Since the construction works at the Contract 2, Contract 4 and Contract 6 are not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.



# 10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

### 10.1 GENERAL REQUIREMENTS

- 10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 3 and 5 in this Reporting Period are summarized in *Table 10-1*.

**Table 10-1** Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul> <li>Wastewater to be treated by the filtration systems i.e. sedimentation tank or AquaSed before to discharge.</li> </ul>
Air Quality	<ul> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking works</li> <li>A cleaning truck was regularly performed on the public road to prevent fugitive dust emission</li> </ul>
Noise	<ul> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Place noisy plants away from residence or school</li> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul> <li>On-site sorting prior to disposal</li> <li>Follow requirements and procedures of the "Trip-ticket System"</li> <li>Predict required quantity of concrete accurately</li> <li>Collect the unused fresh concrete at designated locations in the sites for subsequent disposal</li> </ul>
General	The site was generally kept tidy and clean.

# 10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

#### Contract 3

- Cable detection and trial trenches
- Pre-drilling works and piling works
- Tree felling and transplanting works, waterwork
- Pile cap works
- Waterworks
- Slope upgrading works
- Noise barrier footing
- Laying of concrete pipe works
- Bored pile wall construction
- Pier Construction
- Piling works for Bridge E
- Site formation demolition
- Diversion of DN600 & DN1400

#### **Contract 5**

• Construction of retaining wall No.1



- Formation works at BCP Area
- Piling works at footbridge
- Construction of substructure and superstructe of Bridge J
- Construction of Depressed Road at BCP3
- Pipe jacking across Kong Yuen River
- Construction of Eastern pedestrian subway and pump room at LMH.
- Construction of Western pedestrian subway at LMH
- Filing Works for ArcHD permanent office
- Transplantation, Pruning/felling of existing tree
- Drainage works at proposed and existing LMH Road
- Water works at proposed and existing LMH Road

#### 10.3 KEY ISSUES FOR THE COMING MONTH

- 10.3.1 Key issues to be considered in the coming month for Contracts 3 and 5 include:
  - Implementation of dust suppression measures at all times;
  - Potential wastewater quality impact due to surface runoff;
  - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
  - Disposal of empty engine oil containers within site area;
  - Ensure dust suppression measures are implemented properly;
  - Sediment catch-pits and silt removal facilities should be regularly maintained;
  - Management of chemical wastes;
  - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
  - Follow-up of improvement on general waste management issues; and
  - Implementation of construction noise preventative control measures
- 10.3.2 For other Contracts, no environmental issue is considered due to these contracts still yet to commence.



# 11 CONCLUSIONS AND RECOMMENDATIONS

#### 11.1 CONCLUSIONS

- 11.1.1 This is 8<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 March 2014.
- 11.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received but there was one (1) Limit Level exceedance in construction noise measurement was recorded in the Reporting Period. Notification on Exceedances (NOEs) was issued to all relevant parties. Investigation report has been conducted and the result concluded that the exceedance was not due to the Project works.
- 11.1.4 For water quality monitoring, one (1) Action Limit and five (5) Limit Level exceedances include parameter of turbidity and SS were recorded at WM1. The Notification on Exceedances (NOEs) was issued to all relevant parties. Investigation findings concluded that that the exceedances on 22, 24 and 31 March 2014 were not due to the Project works.
- 11.1.5 No environmental complaint, notification of summons or successful prosecution under the EM&A Programme of the Liantang/Heung Yuen Wai Boundary Control Point and Associated Works was received in the reporting period.
- During the Reporting Period, five (5) and four (4) events of Joint site inspection by the RE, IEC, ET and Main-contractor were carried out for Contract 3 and Contract 5 respectively in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection. During dry season, air quality mitigation measures such as increase the water spray frequency (at least eight times per day) in haul road to prevent construction dust emission is reminded. The environmental performance of the Project of Contracts 3 and 5 was therefore considered as satisfactory.


#### 11.2 RECOMMENDATIONS

- 11.2.1 As wet season is approaching, muddy water or other water pollutants from site surface runoff into Kong Yiu Channel and Ma Wat Channel will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies should be paid on special attention.
- During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.3 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.



# Appendix A

Layout plan of the Project






# Appendix B

**Organization Chart** 





**Environmental Management Organization for Contract 3 - CV/2012/09** 



## Contact Details of Key Personnel for Contract 3 - CV/2012/09

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2472 0212	2472 0132
SMEC	SMEC Independent Environmental Checker		3995 8120	3995 8101
Chun Wo	Chun Wo Project Director		3758 8735	2638 7077
Chun Wo Project Manager		Clement Kwok	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang	2638 6115	2638 7077
Chun Wo	Environmental Supervisor	Wong Chui Hing	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

### Legend:

CEDD (Employer) - Civil Engineering and Development Department


AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) - Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting





Environmental Management Organization – CV/2013/03



## Contact Details of Key Personnel for Contract 5 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Kelvin Lee	2674 2273	3922 9797
SMEC	SMEC Independent Environmental Checker		3995 8120	3995 8101
SRJV	Project Director	PY Cheng	9023 4821	2403 1162
SRJV Contract Manager		Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Chris Wong	6387 4683	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

#### Legend:

CEDD (Employer) - Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) - Sang Hing Civil - Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting





# **Appendix C**


**Master Construction Programme** 





**Contract 3** 


































































ctivity ID	Activity Name	1 0	RE	Start	Finish	I "⊢			$\overline{}$		204.4		2045					2046			_		2047					2040				2040	$\overline{}$
									4		2014		2015					2016					2017					2018				2019	
/						1 /	S   Oct   N	1 D .	/ Jan F N	Mar Ar	pr M Jun Jul A S Oct N Dec	lan F Mar	Apr M Jun Jul	AS	Oct N [	ec Jan F M	ar Apr M	1 Jun Ju	I A S	Oct N De	c Jan F I	/Iar Apr ↑	1 Jun Jul	A   S   O	ct Nov D	Jan F Ma	ar Apr M	Jun Jul .	A S O	ot N Dec	Jan F N	Mar Apr M	. Jun Jul
S7-5080	Testing & Submission of Laboratory Test Report (Drillhole No. VDH6)	35	35	5 23-Jan-14	11-Mar-14	126				Test	ting & Submission of Laboratory Test Rep	ort (Drillhole N	. VDH6)																				П
\$7-5050	Testing & Submission of Laboratory Test Report (Drilhole No. VDH3)	35	35	5 17-Feb-14	28-Mar-14	111				т Т	Feeting & Submission of Laboratory Test F	port (Drillhole	No. VDH3)																				
S7-5010	Testing & Submission of Laboratory Test Report (Drilhole No. BDH2)	35	35	5 20-Feb-14	01-Apr-14	108			-	1	Testing & Submission of Laboratory Test	eport (Drillhole	No. BDH2)																				
S7-5100	Testing & Submission of Laboratory Test Report (Drillhole No. VDH8)	35	35	5 06-Mar-14	16-Apr-14	96				一	Testing & Submission of Laboratory Te	Report (Drills	ole No. VDH8)																				
S7-5020	Testing & Submission of Laboratory Test Report (Drillhole No. BDH3)	35	35	5 10-Mar-14	23-Apr-14	93				$\overline{}$	Testing & Submission of Laboratory To	t Report (Drill	nole(No. BDH3)																				
\$7-5070	Testing & Submission of Laboratory Test Report (Drillhole No. VDH5)	35	35	5 10-Mar-14	23-Apr-14	93				$\pm$	Testing & Submission of Laboratory To	t Report (Drill	ole No. VDH5)																				
S7-5120	Testing & Submission of Laboratory Test Report (Drillhole No. VDH10)	35	35	5 20-Mar-14	05-May-14	84				+	Testing & Submission of Laboratory	est Report (D	ilhole No. VDH10	)																			
S7-5060	Testing & Submission of Laboratory Test Report (Drillhole No. VDH4)	35	35	5 24-Mar-14	09-May-14	81					Testing & Submission of Labolaton	Test Report (C	rillhèle No. VIDH4																				
S7-5090	Testing & Submission of Laboratory Test Report (Drillhole No. VDH7)	35	35	5 27-Mar-14	13-May-14	78				+	Testing & Submission of Laborator	Test Report (	rillhole No. VDH7	)																			
S7-5110	Testing & Submission of Laboratory Test Report (Drillhole No. VDH9)	35	35	5 15-Apr-14	30-May-14	63					Testing & Submission of Labora	ory Test Repor	(Dilihole No. VD	19)																			





**Contract 5** 

D WBS	Task Name	Duration	Start	Finish	%		2013					2014	
					Complete	1st Half ebMar AprMay	Jun Jul		d Half ep Oct Nov I	Dec Jan Feb	1st Half Mar Apr May]u	2nd Half nn Jul Aug Sep Oct Nov Dec	1st Half Jan Feb Mar Apr V
1 1	Key Dates	1110 days	28/3/2013	10/4/2016	0%		7 (111   5 (11	rugo	op o cer to the	700 5441 7 00	(vital i ipi i vital) ve	in the region of the	our rooman room
2 1.1	Contract Award & Commencement	15 days	28/3/2013	11/4/2013	100%								
3 1.1.1	Letter of Acceptance	0 days	28/3/2013	28/3/2013	100%	<b>◆</b> ∋28/3							
1.1.2	Commencement of Works	0 days	11/4/2013	11/4/2013	100%	11/4							
1.2	Site Possession Date	330 days	11/4/2013	7/3/2014	0%								
1.2.1	Portion BCP 1 (partial only)(30/4, 19/7/2013)	0 days	11/5/2013	11/5/2013	100%	1	1/5						
1.2.2	Portion BCP 2 (partial only)(36/4, 39/7/19/7,24/7,2/9/2013)	0 days	10/6/2013	10/6/2013	100%	11 11 4	<b>♦</b> 10/6						
1.2.3	·	-	8/9/2013		100%		10/0		9.10				
	Portion BCP 3 (30/7, 2/9/2013, 22/10/2013)	0 days		8/9/2013					<sub>2</sub> 8/9		A 7/0		
1.2.4	Portion BCP 4	0 days	7/3/2014	7/3/2014	0%				0.10		<b>◆</b> 7/3		
1.2.5	Portion BCP 5 (19/7/2013)	0 days	8/9/2013	8/9/2013	100%			1	8/9				
1.2.6	Portion BCP 6 (18/9/2013)	0 days	8/9/2013	8/9/2013	100%				8/9				
1.2.7	Portion BCP 7 (3/10/2013)	0 days	8/9/2013	8/9/2013	100%			<b>+</b>	8/9				
1.2.8	Portion CR 2 (29/11/2013)	0 days	7/12/2013	7/12/2013	100%				<b> </b>	7/12			
1.2.9	Portion CR 40	0 days	7/3/2014	7/3/2014	0%					+	<b>♦</b> 7/3		
1.2.10	Portion CR 41	0 days	7/3/2014	7/3/2014	0%		$\parallel$		<del>  </del>		<b>♦</b> 7/3		
1.2.11	Portion CR 42	0 days	7/3/2014	7/3/2014	0%		$\parallel$				<b>♦</b> 7/3		
1.2.12	Portion CR 44 (28/2/2014)	0 days	5/2/2014	5/2/2014	100%					<b>1</b> •• 5	<i>p</i>		
1.2.13	Area LMH 0 (11/4/2013)	0 days	11/4/2013	11/4/2013	100%	111					7		
1.2.14	Area LMH 1 (19/7/2013)  Area LMH 1 (19/7/2013)	-	8/9/2013	8/9/2013	100%				8/9				
	· · · ·	0 days					1/5		013				
1.2.15	Area LMH 2 (partial)(30/4/2013, 30/5/2013)	0 days	11/5/2013	11/5/2013	100%		נונ				17/0		
1.2.16	Area LMH 3 (18/9/2013)	0 days	7/3/2014	7/3/2014	0%						<b>♦</b>   7/3		
1.2.17	Area LMH 4 (18/9/2013)	0 days	8/9/2013	8/9/2013	100%			<b>**</b>	8/9				
1.2.18	Area LMH 5 (24/9/2013)	0 days	8/10/2013	8/10/2013	100%				8/10				
1.2.19	Area RS 1 (30/4/2013)	0 days	11/5/2013	11/5/2013	100%	1							
1.2.20	Area RS 2 (Omitted)	0 days	11/5/2013	11/5/2013	0%	1							
1.2.21	Area RS 3 (30/4/2013)	0 days	11/5/2013	11/5/2013	100%	1							
1.2.22	Area RS 4 (8/5/2013)	0 days	11/5/2013	11/5/2013	100%	1	1/5						
1.3	Section Completion Date	976 days	8/8/2013	10/4/2016	0%								
1.3.1	KD-1 Section I of the Works - G.I. field works	0 days	4/2/2014	4/2/2014	100%					<b>&gt;&gt;&gt;</b> 4	12		
1.3.2	KD-2 Section II of the Works - All laboratory tests for Section I	0 days	6/3/2014	6/3/2014	100%						6/3		
1.3.3	KD-2 Section II of the Works - All laboratory tests for Section II  KD-3 Section III of the Works - Site formation works for portion RS1, RS2 &	-	8/8/2013	8/8/2013	100%			8/8			• 003		
	RS3	0 days						0/0					
1.3.4	KD-4 Section IV of the Works - Village house within portion RS4	0 days	5/1/2014	5/1/2014	100%					<b>→</b> 5/1			
1.3.5	KD-5 Section V of the Works - All works within portion RS4 exclude Section IV	0 days	5/1/2014	5/1/2014	100%					5/1			
1.3.6	KD-7 Section VII of the Works - All works within Area CRD	0 days	15/5/2014	15/5/2014	0%						<b>→</b> 15	5/5	
1.3.7	KD-8 Section VIII of the Works - All works within Area BCPA	0 days	12/10/2014	12/10/2014	0%				<del>                                     </del>	+		12/10	
1.3.8	KD-8 Section IX of the Works - All works within Area BCPB	0 days	11/4/2015	11/4/2015	0%		$\parallel$						<b>&gt;&gt;&gt;</b> 1
1.3.9	KD-10 Section X of the Works - All works within Area BCPC	0 days	4/6/2014	4/6/2014	0%		$\parallel$				<b>*</b>	4/6	
1.3.10	KD-11 Section XI of the Works - All works within Area BCPD	0 days	11/4/2015	11/4/2015	0%						1	'	<b>&gt;&gt;</b> 1
1.3.11	KD-12 Section XII of the Works - All works within Area LMH	0 days	1/12/2014	1/12/2014	0%		$\perp \parallel \perp$					<b>→</b> 1/	
1.3.11	KD-12 Section XIII of the Works - Works not covered in any other Sections		11/4/2015	11/4/2015	0%							<b>▶</b> ▼ 1/	→ 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1.3.12	AD-13 Section And of the works - works hot covered in any other sections	0 days	11/4/4013	11/4/2013	0 /0								7 1
1 2 12	VD 14 Cootion VIV of the Wester Transport of the district of	0.4	11/4/2015	11/4/2015	00/								<b>LA</b> 1
1.3.13	KD-14 Section XIV of the Works - Trees preservation and protection	0 days	11/4/2015	11/4/2015	0%								<b>→</b> 1
1.3.14	KD-15 Section XV of the Works - Landscape soft works	0 days	11/4/2015	11/4/2015	0%								<b>→</b> 1
1.3.15	KD-16 Section XVI of the Works - Establishment works for landscape soft works	0 days	10/4/2016	10/4/2016	0%								
1.4	Stage Completion Date	60 days	8/8/2013	7/10/2013	100%								
1.4.1	KD-17 Stage I of the Works - Temporary vehicular bridge J and temporary Lin Ma Hang Road	0 days	7/10/2013	7/10/2013	100%				7/10				
1.4.2	KD-18 Stage II of the Works - Temporary ArchSD Depot	0 days	8/8/2013	8/8/2013	100%		$+\!\!\!+\!\!\!\!-$	<b>♦</b> 8/8					
2	Preliminaries and Statuary / Contractual Submissions	424 days	11/4/2013	9/6/2014	92%							ı	
2.1	Site Establishment	399 days	11/4/2013	15/5/2014	89%								
2.1.1	Take over of the Engineer Accommodation	0 days	11/4/2013	11/4/2013	100%	<b>♦</b> 11/4							
2.1.3	Initial Survey (to be extended until handover of BCP4, CR40-42)	399 days	12/4/2013	15/5/2014	86%								
2.1.5	•	-	12/4/2013										
2.1.5	Setup and Management of TMLG Setup and Management of ULG	60 days		10/6/2013	100%								
	Sento and ivianagement Of ULAT	60 days	12/4/2013	10/6/2013	100%		<b>-</b> 11	- 1	H 1		1 1		

3 Month Rolling Programme (20 March to 19 June 2014)

Contract No. CV/2013/03 - Liantang/Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

ID	WBS	Task Name	Duration	Start	Finish	%	2014
ıυ	W DS	I ASK IVAIIR	Durauon	магі	rinisn	% Complete	2013 2014  1st Half 2nd Half 1st Half 2nd Half 1st Half
							FebMar AprMay Jun   Jul   Aug Sep Oct Nov Dec   Jan   Feb Mar AprMay Jun   Jul   Aug Sep Oct Nov Dec   Jan   Feb Mar AprMay
53	2.2	Applications to Government Department	89 days	12/4/2013	9/7/2013	100%	
54	2.2.1	Application of excavation permit	89 days	12/4/2013	9/7/2013	100%	
55	2.2.2	Application of Waste water discharge license	44 days	12/4/2013	25/5/2013	100%	
56	2.2.3	Application of chemical waste producer permit	44 days	12/4/2013	25/5/2013	100%	
57	2.2.4	Application of trip ticket system	44 days	12/4/2013	25/5/2013	100%	
58	2.3	Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd	131 days	12/4/2013	20/8/2013	100%	
59	2.3.1	Submission / approval of traffic consultant	6 days	12/4/2013	17/4/2013	100%	
60	2.3.2	Preparation of TTA scheme	45 days	18/4/2013	1/6/2013	100%	
61	2.3.3	Comment & approval of TTA scheme by TD & RMO	66 days	2/6/2013	6/8/2013	100%	
62	2.3.4	Obtain roadwork advice from RMO	14 days	7/8/2013	20/8/2013	100%	
63	2.4	Liaison with Utility Undertakers	363 days	12/4/2013	9/4/2014	95%	
64	2.4.1	Obtain most update utility drawings from various utility undertakers	29 days	12/4/2013	10/5/2013	100%	
65	2.4.2	Liaise with various utility undertakers (to be extended)	363 days	12/4/2013	9/4/2014	94%	
66	2.5	Environmental Baseline & Impact Monitoring	132 days	11/4/2013	21/8/2013	100%	
67	2.5.1	Obtain Environmental Permit (EP) EP-404/2011	0 days	11/4/2013	11/4/2013	100%	
68	2.5.2	Appointment of ET	0 days	11/4/2013	11/4/2013	100%	11/4
69	2.5.3	Approval of ET from EPD	6 days	13/4/2013	18/4/2013	100%	
70	2.5.4	Preparation of method statement for baseline monitoring by ET	20 days	19/4/2013	8/5/2013	100%	
71	2.5.5	Submission of relevant management plans & reports by Others	35 days	12/4/2013	16/5/2013	100%	
72	2.5.6	Certify the method statement, management plans & reports by ET	15 days	17/5/2013	31/5/2013	100%	·
73	2.5.7	Verify the EM&A manual, management plans & reports by IEC	20 days	22/5/2013	10/6/2013	100%	
74	2.5.8	Management plans & reports submitted to EPD three month before	97 days	17/5/2013	21/8/2013	100%	
	2.3.0	commencement of Construction works	y, days	177572015	21/0/2013	10070	
75	2.5.9	Carry out the baseline monitoring and preparation of report	35 days	11/6/2013	15/7/2013	100%	
76	2.5.10	Baseline monitoring report submitted to EPD one month before	36 days	16/7/2013	20/8/2013	100%	
70	2.3.10	commencement of Construction works	30 days	10/7/2013	20/0/2013	10070	
77	2.6	General Site Clearance (to be extended until handover of BCP4, CR40-42)	424 days	12/4/2013	9/6/2014	81%	
78	3	Stage of the Works	180 days	11/4/2013	7/10/2013	100%	
79	3.1	Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma	179 days	12/4/2013	7/10/2013	100%	
1)	3.1	Hang Road	177 days	12/4/2013	7/10/2013	100 / 0	
80	3.1.1	Submissions	69 days	12/4/2013	19/6/2013	100%	
81	3.1.2	Approval of Submissions	69 days	14/6/2013	21/8/2013	100%	
82	3.1.3	Construction of temporary vehicular bridge "B"	47 days	22/8/2013	7/10/2013	100%	
83	3.1.3.1	Preparation of UBs	9 days	22/8/2013	30/8/2013	100%	
84	3.1.3.2	Construct concrete footings	24 days	24/8/2013	16/9/2013	100%	
85	3.1.3.3	construct main beam for bridge	17 days	17/9/2013	3/10/2013	100%	
86	3.1.3.4	backfill with general fill adjacent to pile caps to form access roads	4 days	4/10/2013	7/10/2013	100%	
87	3.1.4	Construction of temporary Lin Ma Hang Road	4 days	22/8/2013	7/10/2013	100%	
					7/10/2013	100%	
88	3.1.4.1	Section 1 : chainage 100 - 730 Section 2 : Chuk Yuen Tsuen (South) Sewage Pumping Station to Existing	47 days	22/8/2013 22/8/2013		100%	
89	3.1.4.2	Lin Ma Hang Road Bridge	47 days	44/0/2013	7/10/2013	100%	
00	3 2	• •	70 dores	11/4/2012	27/6/2012	1000/	
90	3.2	Stage II of the Works - Temporary ArchSD Depot (LMH2) Liaison with ArchSD	78 days	11/4/2013	27/6/2013	100%	
91	3.2.1		49 days	11/4/2013	29/5/2013	100%	
92	3.2.2	Construction of Temporary ArchSD Depot	29 days	30/5/2013	27/6/2013	100%	
93	3.2.3	Handover of Temporary ArchSD Depot	0 days	27/6/2013	27/6/2013	100%	27/6
94	4	Section of the Works	1095 days	12/4/2013	10/4/2016	27%	
95	4.1	Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	251 days	30/5/2013	4/2/2014	100%	
96	4.1.1	Submit method statement and specialist	48 days	30/5/2013	16/7/2013	100%	
97	4.1.2	Approve method statement and specialist from ER	45 days	17/7/2013	30/8/2013	100%	
98	4.1.3	56nrs. Inspection pits (IP) & 56nrs. Boreholes (BO)	154 days	22/8/2013	22/1/2014	100%	
99	4.1.4	G.I works including installation of Settlement Plate (SP84 nrs.), Extensometer (EX16 nrs.), Ground Settlement Marker (GSM18nrs.)	167 days	22/8/2013	4/2/2014	100%	
100	4.2	Section II of the Works - All laboratory tests for Section I	188 days	31/8/2013	6/3/2014	100%	
101	4.2.1	Propose laboratory	45 days	31/8/2013	14/10/2013	100%	1                  <mark>   </mark> }
		Approve laboratory from ER	42 days	15/10/2013	25/11/2013	100%	
102	4.2.2	Approve laboratory from EK	42 days	13/10/2013	23/11/2013	10070	

3 Month Rolling Programme (20 March to 19 June 2014)

Contract No. CV/2013/03 - Liantang/Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5

D	WBS	Task Name	Duration	Start	Finish	%		2013				2014		
						Complete			l Half		st Half	2nd H		1st Half
1	4.2.4	Dramaration of lab report	00 days	7/12/2012	6/2/2014	1000/	Feb Mar Apr May Ju	n Jul AugSe	p Oct Nov	Dec Jan Feb	lar Apr May Ju T	un Jul AugSepC	oct Nov Dec Ja	an  Feb Mar Apr N
	4.2.4	Preparation of lab report	90 days	7/12/2013	6/3/2014	100%								
3	4.3	Section III of the Works - Site formation works for Portions RS1, RS2 & RS3	89 days	12/5/2013	8/8/2013	100%								
6	4.3.1	General Site Clearance for RS1,RS2, and RS3	14 days	12/5/2013	25/5/2013	100%								
	4.3.2	Submission & approval of method statement	28 days	12/5/2013	8/6/2013	100%								
	4.3.3	RS1 - Site formation (1500m3) for re-site and dwarf wall construction (length	76 days	25/5/2013	8/8/2013	100%								
		approx. 84m)												
	4.3.4	RS2 - Omitted under VO No.1	0 days	12/5/2013	12/5/2013	100%		/5  ♣						
.0	4.3.5	RS3 - Site formation for re-site and dwarf wall construction (approx. 840m3, wall length app. 135m)	74 days	27/5/2013	8/8/2013	100%								
1	4.4	Section IV of the Works - Village house within portion RS4 - $8.25m(L)$ x $7.88m(W)$ x $10.3m$ (H)	354 days	12/4/2013	31/3/2014	98%				1				
2	4.4.1	Actual Site Instruction from the Engineer (Issued EOT 1)	116 days	12/4/2013	5/8/2013	100%								
	4.4.1	Submissions / Approval of material	44 days	6/8/2013	18/9/2013	100%								
	4.4.2	Foundation (House 1 to 4)	61 days	25/8/2013	24/10/2013	100%								
	4.4.4	G/F - Ground beam, slab, wall (House 1 to 4)	51 days	13/9/2013	2/11/2013	100%								
	4.4.4	1/F - Beam, wall, slab (House 1 to 4)	48 days	24/10/2013	10/12/2013	100%								
	4.4.6	2/F - Beam, wall, slab (House 1 to 4)	53 days	24/10/2013	15/1/2014	100%								
	4.4.7	R/F - Beam, slab (House 1 to 4)	23 days	31/12/2013	22/1/2014	100%								
	4.4.8	SH and Parapet (House 1 to 4)	23 days 24 days	9/1/2014	1/2/2014	100%								
	4.4.9	Building Services (House 1 to 4)	75 days	16/1/2014	31/3/2014	85%								
	4.5	Section V of the Works-All works within portion RS4 exclude Section IV	269 days	12/4/2013	5/1/2014	14%								
	4.5.1	Submissions and method statement	37 days	12/4/2013	18/5/2013	100%								
	4.5.2	Approvals from ER	30 days	26/4/2013	25/5/2013	100%								
	4.5.3	Construction of footbridge and staircase with mini-piles 8 nos. x $\emptyset$ 273 and	235 days	16/5/2013	5/1/2014	0%				•				
. =	4521	staircase (Wait for confirmation of construction)	(1 4	16/5/2012	15/7/2012	00/	-							
	4.5.3.1	Mini-piles	61 days	16/5/2013	15/7/2013	0%	-							
	4.5.3.2	Pile Caps	52 days	19/6/2013	9/8/2013	0%								
	4.5.3.3	Abutments	45 days	13/7/2013	26/8/2013	0%	-             -							
	4.5.3.4	Wing walls	45 days	30/7/2013	12/9/2013	0%	_							
	4.5.3.5	Mass concrete	41 days	16/8/2013	25/9/2013	0%								
	4.5.3.6	Remove sheetpiles from abutments	11 days	26/9/2013	6/10/2013	0%								
	4.5.3.7	Beams	45 days	7/10/2013	20/11/2013	0%	-			)				
	4.5.3.8	Deck	34 days	21/11/2013	24/12/2013	0%								
	4.5.3.9	Compact fill behind abutments	14 days	7/10/2013	20/10/2013	0%	_							
	4.5.3.10	New footpath	21 days	21/10/2013	10/11/2013	0%	-			_				
	4.5.3.11	New staircase	36 days	11/11/2013	16/12/2013	0%								
	4.5.3.12	Miscellaneous (pedestrian parapet, granite tile etc.)	20 days	17/12/2013	5/1/2014	0%								
	4.6	Section VII of the Works - All works within Area CRD	249 days	<b>9/9/2013</b> 9/9/2013	<b>15/5/2014</b> 8/10/2013	<b>20%</b> 100%	-				7			
	4.6.1 4.6.2	Submission of pipe jacking  Approval of submissions of pipe jacking	30 days			100%	-							
	4.6.2	Remaining works at other portions within CRD (Not in this Area CRD)	31 days 120 days	23/9/2013 16/1/2014	23/10/2013 15/5/2014	0%	-							
	4.6.4	4 nos. of $\emptyset$ 1650 pipe jacking LV006 works including jacking / receiving pit	184 days	24/10/2013	25/4/2014	20%								
	1611	at BCP3 (approx. 60m in BQ, 25m in Drg. 8401A) Pits construction	40	24/10/2012	11/10/0012	83%	-							
	<b>4.6.4.1</b> 4.6.4.1.1	utility detection of the area	49 days	<b>24/10/2013</b> 24/10/2013	<b>11/12/2013</b> 25/10/2013	100%				<b>~</b>				
	4.6.4.1.1	inspection pits for jacking pit and receiving pit	2 days 5 days	26/10/2013	30/10/2013	100%								
	4.6.4.1.3	temporary work & excavation for jacking pit	21 days	31/10/2013	20/11/2013	100%								
	4.6.4.1.4	temporary work & excavation for receiving pit	21 days 21 days	21/11/2013	11/12/2013	60%	-		<b>S</b>					
	4.6.4.1.4	Jack Sleeve Pipes	128 days	21/11/2013	28/3/2014	0%								
	4.6.4.2.1	For jacking the 1st pipe	32 days	21/11/2013	22/12/2013	0%								
	4.6.4.2.2	For jacking the 2nd pipe	32 days	23/12/2013	23/1/2014	0%			"					
	4.6.4.2.3			24/1/2014	26/2/2014	0%								
	4.6.4.2.4	For jacking the 4th pipe	34 days	27/2/2014	28/3/2014	0%								
	4.6.4.3	For jacking the 4th pipe	30 days	29/3/2014	25/4/2014	0%	-							
		HDPE pipes  Lay HDPE pipes	28 days 11 days	29/3/2014	8/4/2014	0%								
5	4.6.4.3.1	Low HIDE nines												

D	WBS	Task Name	Duration	Start	Finish	%		2013		2014
						Complete		2nd		1st Half 2nd Half 1st Ha ec Jan FebMar AprMay Jun Jul Aug Sep Oct Nov Dec Jan FebMar Apr
7	4.6.4.3.3	Remove temporary works and backfilling	8 days	18/4/2014	25/4/2014	0%	Conviation	un Jun Augloch		ce Jan'i convia Aprivia Jan'i Jan'i Augisep Octivov Dec Jan'i convia Ar
8	4.6.5	132kV Overhead Terminal Pole Relocation (CLP confirmed to terminate	90 days	15/2/2014	15/5/2014	20%			_	
		on late April 2014)								
)	4.6.5.1	fill area for terminal pole installation by CLP 132kV	20 days	15/2/2014	6/3/2014	100%				
)	4.6.5.2	install terminal pole inside & outside site boundary by CLP 132kV	20 days	7/3/2014	26/3/2014	0%				
	4.6.5.3	ducts laying under DSD Contract by CLP 132kV	38 days	19/3/2014	25/4/2014	0%				
	4.6.5.4	remove exisitng cable by CLP 132kV	15 days	26/4/2014	10/5/2014	0%				
	4.6.5.5	filling for relevant areas	8 days	8/5/2014	15/5/2014	0%				
	4.7	Section VIII of the Works - All works within Area BCPA	489 days	11/6/2013	12/10/2014	36%				•
	4.7.1	Submission for Site Formation Works & import fill	72 days	11/6/2013	21/8/2013	100%				
	4.7.2	Approval of submission for Site Formation Works	50 days	22/8/2013	10/10/2013	100%			-	
	4.7.3	Approval for sources of import fill	69 days	28/9/2013	5/12/2013	95%				
	4.7.4	Site formation of land (import fill 121433m3)	263 days	11/10/2013	30/6/2014	57%				
	4.7.4.1	site formation (A1-A9)	82 days	11/10/2013	31/12/2013	90%	_			
	4.7.4.2	site formation (A10-13, A15-20, A23, A24-A25) (delayed by VO 022)	90 days	1/1/2014	31/3/2014	85%				
	4.7.4.3	site formation (A14, A22, A26) (delayed by Delay possession of BCP4)	91 days	1/4/2014	30/6/2014	0%				
_	4.7.5	Slope drainage works (Drg. 7156B-7159B) (waiting for clarifing details)	284 days	2/1/2014	12/10/2014	0%			++-	•
	4.7.5.1	submission of design of sedimentation tank/pond	38 days	2/1/2014	8/2/2014	0%				
	4.7.5.2	approval of design of sedimentation tank/pond	36 days	9/2/2014	16/3/2014	0%				
	4.7.5.3	discharge to existing Box Culvert No. 4 & sedimentation tank	16 days	17/3/2014	1/4/2014	0%				
	4.7.5.4	DN1050 from CP to sedimentation tank	73 days	2/4/2014	13/6/2014	0%				
	4.7.5.5	shortcreted TC (from A3,A2,A1,A5)	31 days	31/5/2014	30/6/2014	0%				
	4.7.5.6	shortcreted TC (from A10-13)	30 days	1/7/2014	30/7/2014	0%				
	4.7.5.7	shortcreted TC (from A10,A15,A19)	25 days	31/7/2014	24/8/2014	0%				
	4.7.5.8	shortcreted TC (from A20-24A26,A14)	49 days	25/8/2014	12/10/2014	0%				
	4.7.6	Chain link fence (1120m)	195 days	1/4/2014	12/10/2014	0%				
	4.7.6.1	chain link fence (A1-5,A10,A15,A19)	102 days	1/4/2014	11/7/2014	0%				
	4.7.6.2	chain link fence (A4,A9,A14,A26,A24)	58 days	12/7/2014	7/9/2014	0%				
	4.7.6.3 <b>4.8</b>	chain link fence (A21-24)  Section IX of the Works - All works within Area BCPB (Delayed by Delay Possession of BCP4)	35 days <b>492 days</b>	8/9/2014 <b>6/12/2013</b>	12/10/2014 11/4/2015	0% <b>11%</b>				
	4.8.1	Submission for demolition of existing building structures	37 days	20/12/2013	25/1/2014	100%				
,	4.8.2	Approval of submission for demolish existing building structures	41 days	26/1/2014	7/3/2014	50%				
	4.8.3	Demolition of existing building structures UPON instruction (Drg. 6152A, 6153A)	118 days	8/3/2014	3/7/2014	0%				
_	4.8.4	Site formation works (import fill 370523m3)	492 days	6/12/2013	11/4/2015	7%	1			-
	4.8.4.1	site formation works (B20)	28 days	6/12/2013	2/1/2014	0%	7			
	4.8.4.2	site formation works (B1,3,6,9,21,22)	89 days	3/1/2014	1/4/2014	40%	7			
	4.8.4.3	site formation works (B2,5)	92 days	2/4/2014	2/7/2014	0%				
	4.8.4.4	site formation works (B7,11,12)	93 days	3/7/2014	3/10/2014	0%	]			
_	4.8.4.5	site formation works (4,8,10,13,14,16,17)	91 days	4/10/2014	2/1/2015	0%				
_	4.8.4.6	site formation works (B15,18,19)	99 days	3/1/2015	11/4/2015	0%				
	4.8.5	Temp. boundary fence, chain link fence (Drg.1002C, 1032B, 1033B)	320 days	27/5/2014	11/4/2015	0%	_			
	4.8.5.1	chain link fence (780m)	99 days	3/1/2015	11/4/2015	0%			$\Pi$	
	4.8.5.2	fabricate temporary boundary fence & post	37 days	27/5/2014	2/7/2014	0%	_			
	4.8.5.3	fix temporary boundary fence (105m)	35 days	3/7/2014	6/8/2014	0%	_			
	4.9	Section X of the Works - All works within Area BCPC	269 days	9/9/2013	4/6/2014	17%	_			· ·
	4.9.1	Submission for retaining wall no. 2	12 days	9/9/2013	20/9/2013	100%	_			
	4.9.2	Approval of Submission for retaining wall no. 2	25 days	21/9/2013	15/10/2013	100%	_			
	4.9.3	Construction of retaining wall RW2-CH840-1025 (Waiting for Modification of RW2)	150 days	16/10/2013	14/3/2014	0%				
_	4.9.3.1	Phase 1A - Bay 2137-2110 (28 bays)	150 days	16/10/2013	14/3/2014	0%	_		<b>Ψ</b>	
_	4.9.3.1.1	excavation / sheetpile	35 days	16/10/2013	19/11/2013	0%				
	4.9.3.1.2	grade 200 rock fill	28 days	25/10/2013	21/11/2013	0%	_			
	4.9.3.1.3	blinding layer	25 days	30/10/2013	23/11/2013	0%			<b>H</b>	
	4.9.3.1.4	bases	83 days	4/11/2013	25/1/2014	0%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	e 1st Half	2013	2nd Ha			st Half		nd Half	1st H	
219	4.9.3.1.5	walls	120 days	15/11/2013	14/3/2014	0%	Feb Mar Apr May Ju	ın Jui A		t NovDec	Jan Febin	ar Apr May Ji	un Jui Augs	ep Oct Nov D	ec Jan Febiviaria	Apriviay
20	4.9.4	Site Formation works (C1-C8) (also delay by possession of DC/2011/06 edge	92 days	2/1/2014	3/4/2014	60%										
-0	1.5.1	areas)	)2 days	2/1/2011	3/ 1/2011	3070										
21	4.9.5	Drainage Works & Irrigation System (Drg.1305C, 1975B)	62 days	4/4/2014	4/6/2014	0%					(					
22	4.9.5.1	drainage for CP26 (SMH9962-CP26)	20 days	4/4/2014	23/4/2014	0%	1									
3	4.9.5.2	drainage for CP24 (SMH9924 to CP24)	16 days	8/4/2014	23/4/2014	0%										
24	4.9.5.3	drainage for CP23 (SMH9923 to CP23)	13 days	24/4/2014	6/5/2014	0%										
25	4.9.5.4	irrigation system in Area BCPC	58 days	8/4/2014	4/6/2014	0%	-									
26	4.10	Section XI of the Works - All works within Area BCPD (Delayed by Claim No.007-Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident) & (Program may not be revised)	598 days	22/8/2013	11/4/2015	2%										
27	4.10.1	Submissions	23 days	22/8/2013	13/9/2013	100%										
28	4.10.2	Approval of Submissions	37 days	14/9/2013	20/10/2013	100%				Ь						
29	4.10.3	Construction of retaining wall RW2 - CH0 to 840 (Waiting for	281 days	21/10/2013	28/7/2014	0%										
		Modification of RW2)			_	_	_									
30	4.10.3.1	Phase 1 - Bay 2001-2036 (36 bays)	281 days	21/10/2013	28/7/2014	0%										
31	4.10.3.1.1	excavation / sheetpile	41 days	21/10/2013	30/11/2013	0%										
32	4.10.3.1.2	grade 200 rock fill	35 days	30/10/2013	3/12/2013	0%										
33	4.10.3.1.3	blinding layer	32 days	4/11/2013	5/12/2013	0%										
34	4.10.3.1.4	Bay 2001 to Bay 2036	263 days	8/11/2013	28/7/2014	0%										
35	4.10.3.2	Phase 2 - Bay 2037-2072 (36 bays)	281 days	21/10/2013	28/7/2014	0%										
36	4.10.3.2.1	excavation / sheetpile	41 days	21/10/2013	30/11/2013	0%										
37	4.10.3.2.2	grade 200 rock fill	35 days	30/10/2013	3/12/2013	0%										
88	4.10.3.2.3	blinding layer	32 days	4/11/2013	5/12/2013	0%										
39	4.10.3.2.4	Bay 2037 to Bay 2072	263 days	8/11/2013	28/7/2014	0%										
40	4.10.3.3	Phase 3 - Bay 2073-2109 (37 bays)	281 days	21/10/2013	28/7/2014	0%										
41	4.10.3.3.1	excavation / sheetpile	43 days	21/10/2013	2/12/2013	0%										
42	4.10.3.3.2	grade 200 rock fill	35 days	30/10/2013	3/12/2013	0%										
43	4.10.3.3.3	blinding layer	32 days	4/11/2013	5/12/2013	0%										
44	4.10.3.3.4	Bay 2109 to Bay 2109	263 days	8/11/2013	28/7/2014	0%										
<b>15</b>	4.10.4	Boundary fence (Drg.1002C, 1003A)	267 days	12/4/2014	3/1/2015	0%										
46	4.10.4.1	fabricate boundary fence including Section XII	108 days	12/4/2014	28/7/2014	0%										
17	4.10.4.2	fix boundary fence ( after RW2)	156 days	29/7/2014	31/12/2014	0%										
<del>18</del>	4.10.4.3	fix boundary fence (after Bridge J & subway)	67 days	12/7/2014	16/9/2014	0%								<u> </u>		
19	4.10.4.4	fix boundary fence (after RW1 & 1A)	109 days	17/9/2014	3/1/2015	0%							++++			
50	4.10.5	Modified CEDD hoarding Type III (Drg. 1032B)	176 days	18/10/2014	11/4/2015	0%										
51	4.10.5.1	hoarding ( after RW2)	101 days	1/1/2015	11/4/2015	0%										1
52	4.10.5.2	hoarding (after Bridge J & subway)	75 days	18/10/2014	31/12/2014	0%								<b>9</b>		
53	4.10.5.3	hoarding (after RW1 & 1A)	98 days	4/1/2015	11/4/2015	0%										1
54	4.10.6	Site Formation works (import fill 104958m3) including slope drainage works (Drg. 7155B-7159B)	423 days	7/1/2014	5/3/2015	8%										
55	4.10.6.1	D1-D2	84 days	7/1/2014	31/3/2014	35%										
56	4.10.6.2	D3, D10,D11, D17, D12- D14	95 days	27/5/2014	29/8/2014	0%								)		
57	4.10.6.3	D4, D15, D16	94 days	30/8/2014	1/12/2014	0%										
8	4.10.6.4	D5-D9	94 days	2/12/2014	5/3/2015	0%										
59	4.10.7	Sewerage, Drainage & Water Works (Drg. 1323B,1305C,1309A)	368 days	21/10/2013	23/10/2014	0%										
50	4.10.7.1	Sequence 1a - Sewer for FMH511 to Box Culvert No. 3 (DN300)	82 days	21/10/2013	10/1/2014	0%				(						
61	4.10.7.2	Sequence 1b - Sewer for FMH515 to temp cap after FMH520 (DN300)	26 days	11/1/2014	5/2/2014	0%	-									
62	4.10.7.3	Sequence 1c -Sewer for temp. cap to connect from BCP (DN300)	25 days	6/2/2014	2/3/2014	0%	-			[						
53	4.10.7.4	Sequence 1d - Rising main CHC799.644-650m (2xDN100DI)	36 days	3/3/2014	7/4/2014	0%										
64	4.10.7.5	Sequence 1e - Pipe laying for SMH9930, 9929 to 9922 (DN300-525)	91 days	7/5/2014	5/8/2014	0%										
55	4.10.7.6	Sequence 1aa -Drainage for SMH9937 to 9961 (DN300,450,900)	87 days	11/1/2014	7/4/2014	0%										
66	4.10.7.7	Sequence 1-1 Pipe laying for CP25 to SMH9702, 9702A, 9651 to Pump Room	127 days	21/10/2013	24/2/2014	0%										
67	4.10.7.8	Sequence 1-2 Rising main CHA 0-157.882 (DN400)	137 days	15/11/2013	31/3/2014	0%										
68	4.10.7.9	Sequence 2-1a Watermain CHL229-283(DN250)	25 days	8/4/2014	2/5/2014	0%						<b>4</b>				
69	4.10.7.10	Sequence 2-1b Watermain CHL150-229(DN250)	37 days	3/5/2014	8/6/2014	0%	1									

)	WBS	Task Name	Duration	Start	Finish	% Complete	te 1st Half 2nd Half 2nd Half 1st Half 2nd Half
0	4.10.7.11	Sequence 2-2 Pipe laying for SMH9937 to 9930 (DN525,750,900)	58 days	9/6/2014	5/8/2014	0%	reolwariaprwayjun jun augseploctinovidec jan reolwariaprwayjun jun augseploctinovidec jan reolwariar
	4.10.7.12	Sequence 2-3 Drainage for SMH9941, 9952 to 9942 (DN300, 525)	28 days	6/8/2014	2/9/2014	0%	
2	4.10.7.13	Sequence 2-3 Pipe laying for SMH9931 to 9942 (DN450)	20 days	3/9/2014	22/9/2014	0%	
3	4.10.7.14	Sequence 2-4 Watermain CHL283-335.749(DN250)	31 days	23/9/2014	23/10/2014	0%	
4	4.10.8	Irrigation system (sequence 3)(see Appendix C) adjacent to underpass & depressed road	44 days	29/8/2014	11/10/2014	0%	
5	4.10.9	Irrigation system (sequence 4) (see Appendix C) next to BCPC	44 days	29/8/2014	11/10/2014	0%	
	4.10.10	Utilities works (Drg. 1405A) (see Appendix A)	369 days	18/12/2013	21/12/2014	0%	
'	4.10.10.1	Sequence 1 - allow ducts for 11kV & LV across the underpass	13 days	18/12/2013	30/12/2013	0%	
3	4.10.10.2	Sequence 5a - 132kV	12 days	12/10/2014	23/10/2014	0%	
)	4.10.10.3	Sequence 5b - 11kV	24 days	24/10/2014	16/11/2014	0%	
	4.10.10.4	Sequence 5c - LV	23 days	17/11/2014	9/12/2014	0%	
	4.10.10.5	Sequence 5d - PCCW		10/12/2014	21/12/2014	0%	
,	4.10.10.3	*	12 days	22/12/2014		0%	
		Road works and Road lighting works (Drg.1205A,1505C,1605B)	111 days		11/4/2015		
_	4.10.12	Construction of depressed road & underpass-9.3m wide x168m long	241 days	31/12/2013	28/8/2014	0%	
	4.10.12.1	Bay 16015-16012	54 days	31/12/2013	22/2/2014	0%	
	4.10.12.2	Bay 16011-16008	50 days	23/2/2014	13/4/2014	0%	
	4.10.12.3	Bay 16007-16004	52 days	14/4/2014	4/6/2014	0%	
	4.10.12.4	Bay 16003-16001	50 days	5/6/2014	24/7/2014	0%	
	4.10.12.5	miscellaneous works	85 days	5/6/2014	28/8/2014	0%	
	4.11	Section XII of the Works - All works within Area LMH	467 days	22/8/2013	1/12/2014	32%	
	4.11.1	Submissions for method statement of subway & staircase	70 days	22/8/2013	30/10/2013	100%	
	4.11.2	Approval of Submissions for method statement of subway & staircase	68 days	30/8/2013	5/11/2013	100%	
	4.11.3	Construction of retaining wall RW1 - CH0 to 561.053m	213 days	26/9/2013	26/4/2014	87%	
	4.11.3.1	Bay 1075 to Bay 1068 (8 bays) -H1	77 days	26/9/2013	11/12/2013	100%	
	4.11.3.2	Bay 1067 to Bay 1060 (8 bays) -H2	77 days	8/10/2013	23/12/2013	100%	
	4.11.3.3	Bay 1059 to Bay 1052 (8 bays) - H3	93 days	15/11/2013	15/2/2014	100%	
_	4.11.3.4	Bay 1051 to Bay 1044 (8 bays) -H4	80 days	29/11/2013	16/2/2014	100%	
	4.11.3.5	Bay 1043 to Bay 1036 (8 bays) - H5	79 days	13/12/2013	1/3/2014	100%	
	4.11.3.6	Bay 1035 to Bay 1036 (8 bays) -H5,H6	83 days	17/1/2014	9/4/2014	100%	
_	4.11.3.7	Bay 1027 to Bay 1020 (8 bays) -H6	79 days	16/12/2013	4/3/2014	85%	
	4.11.3.8	Bay 1019 to Bay 1012 (8 bays) -H7	105 days	28/12/2013	11/4/2014	100%	
	4.11.3.9	Bay 1017 to Bay 1012 (8 bays) +17/ Bay 1011 to Bay 1004 (8 bays) H7,H8	-	30/12/2013	26/3/2014	30%	
_	4.11.3.9	Bay 1003 to Bay 1004 (8 bays) H7,H8  Bay 1003 to Bay 1001 (3 bays) - H8	87 days			0%	
_	4.11.3.10	Construction of retaining wall RW1A-CH561.053 to 612.457m (length approx 51.4m)	31 days <b>368 days</b>	27/3/2014 11/9/2013	26/4/2014 13/9/2014	48%	
	4.11.4.1	Bay 1076 to Bay 1078 (base & wall)	49 days	11/9/2013	29/10/2013	100%	
_	4.11.4.2	Bay 1079 to Bay 1082 (after divert existing Rd i.e. after Staircase & Lift Shaft)	60 days	16/7/2014	13/9/2014	5%	
	4.11.5	Filling & Slope drainage behind RW1A (involve TTA)	79 days	14/9/2014	1/12/2014	0%	
_	4.11.6	Site formation works (import fill 15300m3) including slope drainage works (Drg. 7154B, 7159B) (see Appendix B)	294 days	24/12/2013	13/10/2014	24%	
	4.11.6.1	site formation (H1-H8) & slope drainage works	157 days	24/12/2013	29/5/2014	29%	
_	4.11.6.1.1	fill H1	36 days	24/4/2014	29/5/2014	0%	
_	4.11.6.1.2	fill H2	20 days	24/12/2013	12/1/2014	95%	─
	4.11.6.1.3	fill H3	17 days	17/2/2014	5/3/2014	95%	
_	4.11.6.1.4	fill H4	17 days	17/2/2014	5/3/2014	75%	
	4.11.6.1.5	fill H5	18 days	10/4/2014	27/4/2014	0%	
_	4.11.6.1.6	fill H6	19 days	16/4/2014	4/5/2014	0%	
_	4.11.6.1.7	fill H7	18 days	12/4/2014	29/4/2014	0%	
	4.11.6.1.7	fill H8	19 days	27/3/2014	14/4/2014	0%	
	4.11.6.1.8			1/10/2014	13/10/2014	0%	
	_	Remove existing Lin Ma Hang Road	13 days				
	4.11.6.3	Fill H9 & B15 for slope	21 days	23/9/2014	13/10/2014	0%	
_	4.11.7 <b>4.11.8</b>	Boundary fence & chain link fence on top of slope  Drainage works at Lin Ma Hang Road (Drg. 1304B, 1306A, 1307A,  1300A) (see Appendix B)	49 days <b>244 days</b>	14/10/2014 6/11/2013	1/12/2014 <b>7/7/2014</b>	0% <b>2%</b>	
	4.11.8.1	1309A) (see Appendix B) H1-SM16-9062, 9201 & 9105A-9062, 9054-9062, 9101-9105	244 days	6/11/2013	7/7/2014	0%	

99 5.11.5.3 H3 - SATEWOS-SOURCE (DANIEL) 30 4.11.5.4 H5 SATEWOS-SOURCE (DANIEL) 31 4.11.5.7 H6 - SATEWOS-SOURCE (DANIEL) 32 4.11.5.7 H6 - SATEWOS-14.0012 (DANIEL) 32 4.11.5.7 H6 - SATEWOS-14.0012 (DANIEL) 33 4.11.5.7 H6 - SATEWOS-14.0012 (DANIEL) 34 4.11.5.7 H6 - SATEWOS-15.0012 (DANIEL) 35 4.11.5.8 H7 - SATEWOS-15.0012 (DANIEL) 35 4.11.5.8 H7 - SATEWOS-15.0012 (DANIEL) 36 4.11.0 Wester works at Lin MB Hang Road (Drg.19 H8-19178) 36 4.11.0 Wester works at Lin MB Hang Road (Drg.19 H8-19178) 37 4.11.0 Wester works at Lin MB Hang Road (Drg.19 H8-19178) 38 4.11.0 (Inc. 19 Hang Road (Drg.19 H8-19178) 39 4.11.0 (Inc. 19 Hang Road (Drg.19 H8-19178) 39 4.11.0 (Inc. 19 Hang Road (Drg.19 H8-19178) 40 4.11.0 (Inc. 19 Hang Road (Drg.19 H8-19178) 41 4.11.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 42 4.11.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 43 4.11.0 (Inc. 19 Hang Road (Drg.19 H8-19178) 44 4.11.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 45 4.11.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 46 4.11.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 47 4.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 48 4.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 49 4.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 40 4.1 (Inc. 19 Hang Road (Drg.19 H8-19178) 41 4.1 (Inc. 19 H8-191												
1.1   Suppose   Control	WBS	Task Name	Duration	Start	Finish		201 <b>e</b> 1st Half	lf	1st Half		f	1st Hal
3 4 11.8.1.1   Progenition CTTA Achance   55 6/ay   69/11/20/31   10/20/31   0/a   3 4 11.8.1.1   Comment & proposed of TTA achance by TTA & ENDO   27 6/ays   11/20/31   10/20/31   0/a   3 4 11.8.1.1   Comment & proposed of TTA achance by TTA & ENDO   27 6/ays   11/20/31   52/20/31   0/a   3 4 11.8.3   SMH6937-69/31   0/a   0/a   0/a   0/a   3 4 11.8.3   TL SMH6934-69/31   0/a   0/a   0/a   3 4 11.8.3   TL SMH6934-69/31   0/a   0/a   3 4 11.8.3   TL SMH6934-69/32   0/a   0/a   3 4 11.8.3   TL SMH6934-69/32   0/a   0/a   3 4 11.8.5   TL SMH6934-69/32   0/a   0/a   3 4 11.8.5   TL SMH6934-69/32   0/a   0/a   3 4 11.8.8   TL SMH6934-69/32   0/a   0/a   4 11.9.9   0/a   0/a   4 11.9   0/a   0/a   5 4 11.8   0/a   5 4 11.8   0/a   6 4 11.9   0/a   6 4 11.9   0/a   6 4 11.9   0/a   6 4 11.9   0/a   6 5 4 11.0   0/a   6 6 11.1   0/a   6 7 4 11.1   0/a   7 4							FebMarAprMayJun			Jun Jul Aug Sep Oct	Nov Dec Jan Fe	
3												
25   41.15.1.3			-									
25		**										
27									'			
13			-									
11.8.4   H3 - SMIPOCE - 27, 9016 (DNDOO)		·	49 days									
39	4.11.8.3	H2 - SMH9054-45,44, 9043	52 days	13/1/2014	5/3/2014	15%						
33	4.11.8.4	H3 - SMH9043-37, 9036 (DN900)	41 days	6/3/2014	15/4/2014	15%			<b>}</b>			
11.18.7   The SMISSOZ 14.9011 (DN 20)   So days   S5.72014   Mo   Star	4.11.8.5	H4 - SMH9036-30,9029 (DN900)	32 days	15/3/2014	15/4/2014	0%			<b>\</b>			
133	4.11.8.6	H5 - SMH9029-22,9021 (DN750,900)	43 days	28/4/2014	9/6/2014	0%						
11.18   Hs	4.11.8.7	H6 - SMH9021-14,9013 (DN750)	36 days	5/5/2014	9/6/2014	0%						
118 SMIPPOS 0.59012 (DNA9)  22 days	4.11.8.8	H7 - SMH9013-06,9005 (DN600,750)	35 days	30/4/2014	3/6/2014	0%						
136   1.1.0   Water works at Lin Ms Hang Road (Drg. 1914-1917B)   126 days   11.02.0014   107.7014   095     373   4.1.11.01   fruit plants specified   1.0.0014   107.7014   095     383   4.11.102   for Phase HI   8 days   8.77.014   157.7014   095     404   4.11.103   after Phase HB   13 days   8.77.014   157.7014   095     405   4.11.11   CLP - LV (wors side of a cre Lin Ms Hang Road)   10.5 days   16.47.014   309.7014   075     4.11.11   Grant change 8.10   1.0.0014   1.0.0014   1.0.0014   1.0.0014   1.0.0014     4.11.11.1   fruit works   1.0.0014   1.0.0014   1.0.0014   1.0.0014   1.0.0014     4.11.11.1   fruit works   1.0.0014   1.0.0014   1.0.0014   1.0.0014   1.0.0014     4.11.11.1   fruit change 8.10   1.0.0014   1.0.0014   1.0.0014   1.0.0014     4.11.11.1   fruit change 8.10   1.0.0014   1.0.0014   1.0.0014   1.0.0014   1.0.0014     4.11.11.1   fruit change 8.10   1.0.0014   1.	4.11.8.9	H8 - SMH9005-03,9002 (DN450)		8/5/2014	30/5/2014	0%			9	<b>  </b>		
1.10   Water works at Lin Me Hung Road (Drg. 1914-1917B)   128 days   11-20201   107-2014   098   11-120201   107-2014   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014   098   11-120201   107-2014	4 11 8 10	H8 - SMH9002-9001 (DN300)	9 days	31/5/2014	8/6/2014	0%						
11.10		, ,										
1338												
339   4.11.10.2   for Phase H1							-					
13.0   3.0	7.11.10.1	110111 1 1145C 112-110	37 days	7/0/2014	10/ // 2014	U 70						
Math   Math   Chip	4.11.10.2	for Phase H1	8 days	8/7/2014	15/7/2014	0%						
14.11.11   Utility Works   168 days   164/2014   309/2014   0%   342   41.11.11   CLP - LV (west side of new Lin Ma Hang Road)   116 days   164/2014   304/2014   0%   343   41.11.11.12   from chainage 840 to chainage 8410   Chainage 1125   CLP - LV (east side of new Lin Ma Hang Road)   36 days   87/2014   0%   37/2014	4.11.10.3	after Phase H8	13 days	28/6/2014	10/7/2014	0%						
342 4.11.11.1 (CIP-LV (west wide of new Lin Ma Hung Road) 103 days 164/2014 304/2014 0% 304/2014 0% 344 4.11.11.1 from chaininge 630 to chainage 840 22 days 106/2014 17/2014 0% 345 4.11.11.13 from chaininge 630 to chainage 840 11 days 17/70.014 27/72014 0% 345 4.11.11.13 from chaininge 1125 to chaininge 1270 10 days 87/2014 108/2014 0% 346 4.11.11.21 from chaininge 840 to chainage 1280 to chaininge 1280 t	4.11.11	Utility Works		16/4/2014	30/9/2014	0%						
1.11.1.1.1   from chainage 840 to chainage 1125   15 days   166/2014   17/2014   0%		· · · · · · · · · · · · · · · · · · ·	-									
Math   Al.		<u> </u>										
Math		• •										
346 4.11.11.1.4 from chainage 1125 to chainage 1270 10 days 87/2014 177/2014 0% 36 days 67/2014 10/8/2014 0% 34 days 11.11.1.2 from chainage 840 to chainage 1125 15 days 67/2014 10/8/2014 0% 36 days 67/2014 10/8/2014 0% 350 4.11.11.2.2 from chainage 840 to chainage 1125 to chainage 1270 10 days 87/2014 177/2014 0% 351 4.11.11.2.3 from chainage 475 to chainage 1270 10 days 87/2014 177/2014 0% 352 4.11.11.3 CLP - 11X (vest side of new Lin Ma Hang Road) 97 days 25/2014 68/2014 0% 353 4.11.11.3 from chainage 840 to chainage 1275 15 days 27/2014 22/7/2014 0% 355 4.11.11.3 from chainage 840 to chainage 1270 11 days 87/2014 68/2014 0% 355 4.11.11.3 from chainage 475 to chainage 1270 11 days 187/2014 22/7/2014 0% 355 4.11.11.3 from chainage 475 to chainage 1270 11 days 187/2014 68/2014 0% 356 4.11.11.3 from chainage 475 to chainage 1270 11 days 187/2014 28/7/2014 0% 357 4.11.11.4 from chainage 470 to chainage 1270 11 days 187/2014 19/2014 0% 358 4.11.11.4 from chainage 630 to chainage 1270 11 days 187/2014 19/2014 0% 359 4.11.11.4 from chainage 630 to chainage 840 to chainage 125 to days 187/2014 19/2014 0% 350 4.11.11.4 from chainage 630 to chainage 840 to chainage 125 to chainage 127 to chainage 125 to chainage 127 to chainage 127 to chainage 127 to chainage 630 to chainage 840 to chainage 125 to chainage 127 to chainage 127 to chainage 630 to chainage 840 to chainage 127 to chainage 630 to chainage 840 to chainage 127 to chainage 127 to chainage 630 to chainage 840 to chainage 127 t			-									
347   4.11.1.2   Trom chainage 470 to chainage 120   15 days   67/2014   108/2014   0%   108/2014   0%   111.1.2.1   15 mort chainage 480   21 days   21/7014   108/2014   0%   18/7014   108/2014   0%   18/7014   18												
11.11.2.1   from chainage 840 to chainage 1125   15 days   67/2014   20/7/2014   0%		<u> </u>	•									
11.11.2.2   from chaininge 630 to chaininge 8430   1 days   21.7/2014   108/2014   096   11.11.2.3   from chaininge 475 to chaininge 630   10 days   87/2014   17.7/2014   26.7/2014   096   11.11.2.4   from chaininge 1125 to chaininge 1270   10 days   17.7/2014   26.7/2014   096   11.11.2.4   from chaininge 840 to chaininge 125   11.11.2.4   from chaininge 840 to chaininge 125   11.11.3.1   from chaininge 840 to chaininge 630   10 days   27.7/2014   28.7/2014   096   10.7/2014   1												
1.11.12.3   from chainage 475 to chainage 630   10 days   87/2014   177/2014   0%												
351       4.11.11.2.4       from chainage 1125 to chainage 1270       10 days       177/2014       0%         352       4.11.11.3       CLP - HkV (west side of new Lin Ma Hang Road)       97 days       2/5/2014       6/8/2014       0%         353       4.11.11.3.1       from chainage 840 to chainage 840       21 days       2/7/2014       227/2014       0%         354       4.11.11.3.2       from chainage 630 to chainage 630       10 days       28/7/2014       6/8/2014       0%         355       4.11.11.3.4       from chainage 125 to chainage 1270       11 days       18/7/2014       28/7/2014       0%         356       4.11.11.4       from chainage 1125 to chainage 1125       15 days       22/7/2014       0%       0%         358       4.11.11.4.2       from chainage 640 to chainage 1125       15 days       22/7/2014       0%       0%         359       4.11.11.4.2       from chainage 630 to chainage 630       11 days       18/7/2014       28/7/2014       0%         361       4.11.11.4.4       from chainage 1125 to chainage 630       11 days       25/2014       23/8/2014       0%         363       4.11.11.5.4       from chainage 435 to chainage 840 <td></td>												
11.11.3.1 CLP - 11kV (west side of new Lin Ma Hang Road) 353												
353 4.11.11.3.1 from chainage 840 to chainage 1125 15 days 2/5/2014 16/5/2014 0% 54 11.11.3.2 from chainage 475 to chainage 630 10 days 287/2014 227/2014 0% 585 4.11.13.3 from chainage 475 to chainage 630 10 days 287/2014 0% 68/2014 0% 585 4.11.13.4 from chainage 1125 to chainage 1270 11 days 187/2014 287/2014 0% 587 4.11.11.4 CLP - 11kV (cast side of new Lim Ma Hang Road) 46 days 187/2014 19/2014 0% 58 4.11.11.4.1 from chainage 840 to chainage 1125 15 days 227/2014 5/8/2014 0% 58 4.11.11.4.2 from chainage 840 21 days 12/8/2014 19/2014 0% 58 4.11.11.4.3 from chainage 475 to chainage 630 11 days 187/2014 287/2014 0% 58 4.11.11.5 from chainage 1125 to chainage 1270 11 days 187/2014 28/8/2014 0% 58 4.11.11.5 from chainage 1125 to chainage 1270 11 days 27/7/2014 6/8/2014 0% 58 4.11.11.5 from chainage 840 to chainage 125 25 days 5/6/2014 29/6/2014 0% 58 4.11.11.5 from chainage 630 17/4 days 27/8/2014 29/6/2014 0% 58 4.11.11.5 from chainage 630 17/4 days 27/8/2014 13/8/2014 0% 58 4.11.11.5 from chainage 630 17/4 days 17/8/2014 13/8/2014 0% 58 4.11.11.5 from chainage 630 17/4 days 17/8/2014 13/8/2014 0% 58 4.11.11.5 from chainage 630 17/4 days 17/8/2014 13/8/2014 0% 58 4.11.11.6 from chainage 630 17/4 days 3/6/2014 13/8/2014 0% 58 4.11.11.6 from chainage 630 11/4 days 24/8/2014 15/7/2014 0% 58 4.11.11.6 from chainage 630 11/4 days 24/8/2014 15/7/2014 0% 58 4.11.11.6 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.6 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.6 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.6 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.6 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.7 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.7 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.7 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.7 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.7 from chainage 630 11/4 days 24/8/2014 39/2014 0% 58 4.11.11.7 from chainage 630 11/4 days 24/8/2014 39/201												
354 4.11.11.3.2 from chainage 630 to chainage 840 21 days 27.72014 22.7/2014 0% 355 4.11.11.3.3 from chainage 175 to chainage 1270 11 days 18.7/2014 0% 356 4.11.11.4 CLP - 11kV (east side of new Lin Ma Hang Road) 46 days 18.7/2014 19.72014 0% 357 4.11.11.4 irom chainage 840 to chainage 1125 to chainage 125 15 days 22.7/2014 5/8/2014 0% 359 4.11.11.4.2 from chainage 840 to chainage 840 21 days 12.8/2014 1.9/2014 0% 360 4.11.11.4.3 from chainage 630 to chainage 840 21 days 12.8/2014 1.9/2014 0% 361 4.11.11.5 PCCW (west side of new Lin Ma Hang Road) 11 days 27.7/2014 6.8/2014 0% 362 4.11.11.5 from chainage 1125 to chainage 125 2 25 days 5/6/2014 29/6/2014 0% 363 4.11.11.5.1 from chainage 630 to chainage 840 34 days 2.5/2014 23/8/2014 0% 365 4.11.11.5.2 from chainage 630 to chainage 840 34 days 2.5/2014 23/8/2014 0% 365 4.11.11.5.3 from chainage 630 to chainage 840 34 days 2.5/2014 13/8/2014 0% 365 4.11.11.5.4 from chainage 630 to chainage 840 36 days 2.5/2014 13/8/2014 0% 365 4.11.11.5.3 from chainage 630 to chainage 840 36 days 2.5/2014 13/8/2014 0% 365 4.11.11.5.4 from chainage 630 to chainage 840 36 days 36/6/2014 13/8/2014 0% 366 4.11.11.5 from chainage 630 to chainage 840 36 days 36/6/2014 13/8/2014 0% 368 4.11.11.6 from chainage 630 to chainage 840 36 days 36/6/2014 39/2014 0% 368 4.11.11.6 from chainage 630 to chainage 630 to chainage 840 31 days 36/6/2014 38/2014 0% 370 4.11.11.6 from chainage 630 to chainage												
355       4.11.11.3.3       from chainage 475 to chainage 1270       11 days       28/7/2014       6/8/2014       0%         356       4.11.11.3.4       from chainage 1125 to chainage 1270       11 days       18/7/2014       28/7/2014       0%         357       4.11.11.4       CLP - 11kV (east side of new Lin Ma Hang Road)       46 days       18/7/2014       1/9/2014       0%         358       4.11.11.4.1       from chainage 840 to chainage 840       21 days       12/8/2014       1/9/2014       0%         360       4.11.11.4.2       from chainage 630 to chainage 630       11 days       18/7/2014       28/7/2014       0%         361       4.11.11.4.4       from chainage 630 to chainage 630       11 days       18/7/2014       0%         362       4.11.11.5.2       from chainage 840 to chainage 1125       25 days       5/6/2014       29/6/2014       0%         363       4.11.11.5.2       from chainage 840 to chainage 840       34 days       2/5/2014       4/6/2014       0%         364       4.11.11.5.2       from chainage 630 to chainage 840       34 days       29/7/2014       13/8/2014       0%         366       4.11.11.6       HGC (west side of new Lin Ma Hang Road)       91 days       5/6/2014       3/9/2014       0% <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>_    </td> <td></td> <td></td> <td></td> <td></td> <td></td>							_					
356 4.11.11.3.4 from chainage 1270 11 days 18/7.2014 28/7.2014 0% 358 4.11.11.4 CLP - 11kV (cast side of new Lin Ma Hang Road) 46 days 18/7.2014 1/9.2014 0% 358 4.11.11.4.1 from chainage 840 to chainage 125 15 days 22/7.2014 1/9.2014 0% 359 4.11.11.4.2 from chainage 475 to chainage 480 11 days 12/8.2014 1/9.2014 0% 360 4.11.11.4.3 from chainage 475 to chainage 630 11 days 12/8.2014 0% 361 4.11.11.5 PCCW (west side of new Lin Ma Hang Road) 11 days 27/7.2014 6/8.2014 0% 362 4.11.11.5 from chainage 1125 to chainage 1125 25 days 3/6/2014 23/8.2014 0% 363 4.11.11.5.1 from chainage 630 to chainage 1125 25 days 1/8.2014 0% 364 4.11.11.5.2 from chainage 630 to chainage 840 3 days 2/5/2014 4/6/2014 0% 365 4.11.11.5.3 from chainage 630 to chainage 630 to chainage 1270 16 days 29/7/2014 3/8/2014 0% 366 4.11.11.5 from chainage 630 to chainage 1270 16 days 29/7/2014 1/8/2014 0% 367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 91 days 5/6/2014 3/9/2014 0% 368 4.11.11.6 from chainage 630 to chainage 840 21 days 3/6/2014 1/8/2014 0% 370 4.11.11.6 from chainage 630 to chainage 840 21 days 3/6/2014 3/9/2014 0% 371 4.11.11.6 from chainage 630 to chainage 840 22 days 20/8/2014 29/8/2014 0% 372 4.11.11.7 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 373 4.11.11.7 from chainage 630 to chainage 840 22 days 4/9/2014 15/5/2014 0% 374 4.11.11.7 from chainage 630 to chainage 840 22 days 4/9/2014 15/5/2014 0% 375 4.11.11.7 from chainage 630 to chainage 840 22 days 4/9/2014 15/5/2014 0% 375 4.11.11.7 from chainage 630 to chainage 840 22 days 4/9/2014 15/5/2014 0% 375 4.11.11.7 from chainage 630 to chainage 840 22 days 4/9/2014 15/5/2014 0%			-									
\$57 4.11.11.4 CLP - 11kV (cast side of new Lin Ma Hang Road)			-									
358 4.11.11.4.1 from chainage 840 to chainage 1125 15 days 227/2014 5/8/2014 0% 359 4.11.11.4.2 from chainage 630 to chainage 840 21 days 12/8/2014 1/9/2014 0% 360 4.11.11.4.3 from chainage 630 to chainage 630 11 days 187/2014 28/7/2014 0% 361 4.11.11.4.4 from chainage 1125 to chainage 1270 11 days 27/7/2014 6/8/2014 0% 362 4.11.11.5 PCCW (west side of new Lin Ma Hang Road) 114 days 2/5/2014 23/8/2014 0% 363 4.11.11.5.1 from chainage 840 to chainage 1125 5 25 days 5/6/2014 29/6/2014 0% 364 4.11.11.5.3 from chainage 840 to chainage 840 33 days 2/5/2014 4/6/2014 0% 365 4.11.11.5.3 from chainage 630 to chainage 630 17 days 7/8/2014 23/8/2014 0% 366 4.11.11.5.4 from chainage 1125 to chainage 1270 16 days 29/7/2014 13/8/2014 0% 368 4.11.11.6.1 from chainage 1125 to chainage 1270 16 days 30/6/2014 15/7/2014 0% 368 4.11.11.6.1 from chainage 840 to chainage 1125 16 days 30/6/2014 15/7/2014 0% 368 4.11.11.6.2 from chainage 840 to chainage 1125 16 days 30/6/2014 25/6/2014 0% 370 4.11.11.6.3 from chainage 840 to chainage 840 21 days 5/6/2014 25/6/2014 0% 371 4.11.11.6.3 from chainage 475 to chainage 630 11 days 20/8/2014 29/8/2014 0% 372 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 20/6/2014 17/9/2014 0% 373 4.11.11.7 from chainage 840 to chainage 840 22 days 26/6/2014 17/9/2014 0% 373 4.11.11.7.1 from chainage 840 to chainage 840 22 days 26/6/2014 17/9/2014 0% 375 4.11.11.7.3 from chainage 840 to chainage 840 22 days 26/6/2014 17/9/2014 0% 375 4.11.11.7.3 from chainage 630 to chainage 840 22 days 26/6/2014 17/9/2014 0% 375 4.11.11.7.3 from chainage 630 to chainage 840 22 days 26/6/2014 17/9/2014 0% 375 4.11.11.7.3 from chainage 630 to chainage 840 22 days 26/6/2014 17/9/2014 0% 375 4.11.11.7.3 from chainage 630 12 days 4/9/2014 15/9/2014 0%												
359 4.11.11.4.2 from chainage 630 to chainage 840 21 days 12/8/2014 1/9/2014 0% 360 4.11.11.4.3 from chainage 475 to chainage 630 11 days 27/7/2014 6/8/2014 0% 361 4.11.11.4.4 from chainage 1270 11 days 27/7/2014 6/8/2014 0% 362 4.11.11.5 PCCW (west side of new Lin Ma Hang Road) 114 days 2/5/2014 23/8/2014 0% 363 4.11.11.5.1 from chainage 840 to chainage 1125 25 days 5/6/2014 29/6/2014 0% 364 4.11.11.5.2 from chainage 630 to chainage 840 34 days 2/5/2014 4/6/2014 0% 365 4.11.11.5.3 from chainage 630 to chainage 630 17 days 7/8/2014 23/8/2014 0% 366 4.11.11.5.4 from chainage 475 to chainage 630 17 days 7/8/2014 3/9/2014 0% 367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 91 days 5/6/2014 3/9/2014 0% 368 4.11.11.6.1 from chainage 840 to chainage 1125 16 days 30/6/2014 3/9/2014 0% 369 4.11.11.6.2 from chainage 840 to chainage 840 21 days 5/6/2014 25/6/2014 0% 370 4.11.11.6.3 from chainage 630 to chainage 630 11 days 24/8/2014 3/9/2014 0% 371 4.11.11.6 from chainage 1270 10 days 20/8/2014 0% 372 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 26/6/2014 17/9/2014 0% 373 4.11.11.7 from chainage 630 to chainage 1125 15 days 16/7/2014 0% 373 4.11.11.7 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7 from chainage 630 to chainage 630 12 days 4/9/2014 15/9/2014 0% 375 4.11.11.7 from chainage 630 to chainage 630 12 days 4/9/2014 15/9/2014 0%												
360 4.11.11.4.3 from chainage 475 to chainage 630 11 days 18/7/2014 28/7/2014 0% 361 4.11.11.4.4 from chainage 1125 to chainage 1270 11 days 27/7/2014 6/8/2014 0% 362 4.11.11.5 PCCW (west side of new Lin Ma Hang Road) 114 days 2/5/2014 23/8/2014 0% 363 4.11.11.5.1 from chainage 840 to chainage 1125 25 days 5/6/2014 29/6/2014 0% 364 4.11.11.5.2 from chainage 630 to chainage 840 34 days 2/5/2014 4/6/2014 0% 365 4.11.11.5.3 from chainage 475 to chainage 630 17 days 7/8/2014 23/8/2014 0% 366 4.11.11.5.4 from chainage 1125 to chainage 1270 16 days 29/7/2014 13/8/2014 0% 367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 91 days 5/6/2014 3/9/2014 0% 368 4.11.11.6.1 from chainage 840 to chainage 840 21 days 5/6/2014 25/6/2014 0% 369 4.11.11.6.2 from chainage 630 to chainage 840 21 days 5/6/2014 25/6/2014 0% 370 4.11.11.6.1 from chainage 475 to chainage 630 11 days 24/8/2014 3/9/2014 0% 371 4.11.11.6.3 from chainage 475 to chainage 1270 10 days 20/8/2014 29/8/2014 0% 372 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 26/6/2014 17/9/2014 0% 373 4.11.11.7 from chainage 840 to chainage 1125 15 days 16/7/2014 3/9/2014 0% 374 4.11.11.7 from chainage 840 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7 from chainage 840 to chainage 840 12 days 4/9/2014 15/9/2014 0% 375 4.11.11.7 from chainage 630 to chainage 840 12 days 4/9/2014 15/9/2014 0%												
361 4.11.11.4.4 from chainage 1125 to chainage 1270												
362       4.11.11.5       PCCW (west side of new Lin Ma Hang Road)       114 days       2/5/2014       23/8/2014       0%         363       4.11.11.5.1       from chainage 840 to chainage 840       34 days       2/5/2014       29/6/2014       0%         365       4.11.11.5.2       from chainage 630 to chainage 630       17 days       7/8/2014       23/8/2014       0%         365       4.11.11.5.3       from chainage 475 to chainage 630       17 days       7/8/2014       23/8/2014       0%         366       4.11.11.5.4       from chainage 1125 to chainage 1270       16 days       29/7/2014       13/8/2014       0%         367       4.11.11.6       HGC (west side of new Lin Ma Hang Road)       91 days       5/6/2014       3/9/2014       0%         369       4.11.11.6.1       from chainage 840 to chainage 840       21 days       5/6/2014       25/6/2014       0%         369       4.11.11.6.2       from chainage 630 to chainage 630       11 days       2/8/2014       3/9/2014       0%         369       4.11.11.6.4       from chainage 630       11 days       2/8/2014       3/9/2014       0%         371       4.11.11.7       NWT (west side of new Lin Ma Hang Road)       84 days       26/6/2014       17/9/2014       0%     <												
363 4.11.11.5.1 from chainage 840 to chainage 1125 25 days 5/6/2014 29/6/2014 0% 364 4.11.11.5.2 from chainage 630 to chainage 840 34 days 2/5/2014 4/6/2014 0% 365 4.11.11.5.3 from chainage 475 to chainage 630 17 days 7/8/2014 23/8/2014 0% 366 4.11.11.5.4 from chainage 1125 to chainage 1270 16 days 29/7/2014 13/8/2014 0% 367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 91 days 5/6/2014 3/9/2014 0% 368 4.11.11.6.1 from chainage 840 to chainage 1125 16 days 30/6/2014 15/7/2014 0% 369 4.11.11.6.2 from chainage 630 to chainage 840 21 days 5/6/2014 25/6/2014 0% 370 4.11.11.6.3 from chainage 475 to chainage 630 11 days 24/8/2014 3/9/2014 0% 371 4.11.11.6.4 from chainage 1125 to chainage 1270 10 days 20/8/2014 29/8/2014 0% 372 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 26/6/2014 17/9/2014 0% 373 4.11.11.7.1 from chainage 840 to chainage 1125 15 days 16/7/2014 0% 374 4.11.11.7.2 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7.3 from chainage 630 to chainage 630 12 days 4/9/2014 15/9/2014 0%												
364 4.11.11.5.2 from chainage 630 to chainage 840 34 days 2/5/2014 4/6/2014 0% 365 4.11.11.5.3 from chainage 475 to chainage 630 17 days 7/8/2014 23/8/2014 0% 366 4.11.11.5.4 from chainage 1125 to chainage 1270 16 days 29/7/2014 13/8/2014 0% 367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 91 days 5/6/2014 3/9/2014 0% 368 4.11.11.6.1 from chainage 840 to chainage 1125 16 days 30/6/2014 15/7/2014 0% 369 4.11.11.6.2 from chainage 630 to chainage 840 21 days 5/6/2014 25/6/2014 0% 370 4.11.11.6.3 from chainage 475 to chainage 630 11 days 24/8/2014 3/9/2014 0% 371 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 26/6/2014 17/9/2014 0% 372 4.11.11.7 from chainage 840 to chainage 1125 15 days 16/7/2014 30/7/2014 0% 373 4.11.11.7 from chainage 840 to chainage 840 22 days 26/6/2014 17/9/2014 0% 374 4.11.11.7 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7 from chainage 630 to chainage 630 to chainage 630 to chainage 630 to chainage 630 12 days 4/9/2014 15/9/2014 0%			114 days									
365 4.11.11.5.3 from chainage 475 to chainage 630 17 days 7/8/2014 23/8/2014 0% 366 4.11.11.5.4 from chainage 1125 to chainage 1270 16 days 29/7/2014 13/8/2014 0% 367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 91 days 5/6/2014 3/9/2014 0% 368 4.11.11.6.1 from chainage 840 to chainage 1125 16 days 30/6/2014 15/7/2014 0% 369 4.11.11.6.2 from chainage 630 to chainage 840 21 days 5/6/2014 25/6/2014 0% 3710 4.11.11.6.3 from chainage 475 to chainage 1270 10 days 20/8/2014 0% 3711 4.11.11.6.4 from chainage 1125 to chainage 1270 10 days 20/8/2014 0% 372 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 26/6/2014 17/9/2014 0% 373 4.11.11.7 from chainage 840 to chainage 1125 15 days 16/7/2014 30/7/2014 0% 374 4.11.11.7.2 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7.3 from chainage 475 to chainage 630 12 days 4/9/2014 15/9/2014 0%	4.11.11.5.1		25 days	5/6/2014	29/6/2014				ਮ			
17 days 7/8/2014 23/8/2014 0% 366 4.11.11.5.4 from chainage 475 to chainage 1270 16 days 29/7/2014 13/8/2014 0% 367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 91 days 5/6/2014 3/9/2014 0% 368 4.11.11.6.1 from chainage 840 to chainage 1125 16 days 30/6/2014 15/7/2014 0% 369 4.11.11.6.2 from chainage 630 to chainage 840 21 days 5/6/2014 25/6/2014 0% 370 4.11.11.6.3 from chainage 475 to chainage 630 11 days 24/8/2014 3/9/2014 0% 371 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 26/6/2014 17/9/2014 0% 372 4.11.11.7 from chainage 1125 15 days 16/7/2014 30/7/2014 0% 373 4.11.11.7 from chainage 840 to chainage 840 22 days 26/6/2014 17/7/2014 0% 374 4.11.11.7 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7 from chainage 630 to chainage 840 12 days 4/9/2014 15/9/2014 0%	4.11.11.5.2	from chainage 630 to chainage 840		2/5/2014	4/6/2014	0%						
366       4.11.11.5.4       from chainage 1125 to chainage 1270       16 days       29/7/2014       13/8/2014       0%         367       4.11.11.6       HGC (west side of new Lin Ma Hang Road)       91 days       5/6/2014       3/9/2014       0%         368       4.11.11.6.1       from chainage 840 to chainage 1125       16 days       30/6/2014       15/7/2014       0%         369       4.11.11.6.2       from chainage 630 to chainage 840       21 days       5/6/2014       25/6/2014       0%         370       4.11.11.6.3       from chainage 1125 to chainage 630       11 days       24/8/2014       3/9/2014       0%         371       4.11.11.6.4       from chainage 1125 to chainage 1270       10 days       20/8/2014       29/8/2014       0%         372       4.11.11.7       NWT (west side of new Lin Ma Hang Road)       84 days       26/6/2014       17/9/2014       0%         373       4.11.11.7.1       from chainage 840 to chainage 1125       15 days       16/7/2014       30/7/2014       0%         374       4.11.11.7.2       from chainage 630 to chainage 840       22 days       26/6/2014       17/7/2014       0%         375       4.11.11.7.3       from chainage 475 to chainage 630       12 days       4/9/2014       15/9/2014	4.11.11.5.3			7/8/2014	23/8/2014	0%				<b>╗</b>		
367 4.11.11.6 HGC (west side of new Lin Ma Hang Road) 368 4.11.11.6.1 from chainage 840 to chainage 1125 369 4.11.11.6.2 from chainage 630 to chainage 840 370 4.11.11.6.3 from chainage 475 to chainage 630 371 4.11.11.6.4 from chainage 1125 to chainage 1270 372 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 373 4.11.11.7.1 from chainage 840 to chainage 1125 374 4.11.11.7.2 from chainage 630 to chainage 840 375 4.11.11.7.3 from chainage 475 to chainage 630 376 4.11.11.7.3 from chainage 840 to chainage 1125 377 4.11.11.7.1 from chainage 840 to chainage 1125 378 4.11.11.7.1 from chainage 630 to chainage 840 379 4.11.11.7.2 from chainage 630 to chainage 840 379 4.11.11.7.3 from chainage 630 to chainage 840 370 4.11.11.7.3 from chainage 630 to chainage 840 370 4.11.11.7.1 from chainage 840 370 4.11.11.7.1 from chainage 840 370 4.11.11.7.2 from chainage 630 to chainage 840 370 4.11.11.7.2 from chainage 630 to chainage 840 370 4.11.11.7.3 from chainage 630 370 4.11.11.7.3 from chainage 840 370 6/2014 17/7/2014 0% 371 6/2014 17/7/2014 0% 372 6/6/2014 17/7/2014 0% 373 6/6/2014 17/7/2014 0% 375 6/7/2014 15/9/2014 0%												
368       4.11.11.6.1       from chainage 840 to chainage 1125       16 days       30/6/2014       15/7/2014       0%         369       4.11.11.6.2       from chainage 630 to chainage 840       21 days       5/6/2014       25/6/2014       0%         370       4.11.11.6.3       from chainage 475 to chainage 630       11 days       24/8/2014       3/9/2014       0%         371       4.11.11.6.4       from chainage 1125 to chainage 1270       10 days       20/8/2014       29/8/2014       0%         372       4.11.11.7       NWT (west side of new Lin Ma Hang Road)       84 days       26/6/2014       17/9/2014       0%         373       4.11.11.7.1       from chainage 840 to chainage 1125       15 days       16/7/2014       30/7/2014       0%         374       4.11.11.7.2       from chainage 630 to chainage 840       22 days       26/6/2014       17/7/2014       0%         375       4.11.11.7.3       from chainage 475 to chainage 630       12 days       4/9/2014       15/9/2014       0%			-									
369 4.11.11.6.2 from chainage 630 to chainage 840 21 days 5/6/2014 0% 370 4.11.11.6.3 from chainage 475 to chainage 630 11 days 24/8/2014 3/9/2014 0% 371 4.11.11.6.4 from chainage 1125 to chainage 1270 10 days 20/8/2014 0% 372 4.11.11.7 NWT (west side of new Lin Ma Hang Road) 84 days 26/6/2014 17/9/2014 0% 373 4.11.11.7.1 from chainage 840 to chainage 1125 15 days 16/7/2014 30/7/2014 0% 374 4.11.11.7.2 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7.3 from chainage 475 to chainage 630 12 days 4/9/2014 15/9/2014 0%			-				7					
370       4.11.11.6.3       from chainage 475 to chainage 630       11 days       24/8/2014       3/9/2014       0%         371       4.11.11.6.4       from chainage 1125 to chainage 1270       10 days       20/8/2014       29/8/2014       0%         372       4.11.11.7       NWT (west side of new Lin Ma Hang Road)       84 days       26/6/2014       17/9/2014       0%         373       4.11.11.7.1       from chainage 840 to chainage 1125       15 days       16/7/2014       30/7/2014       0%         374       4.11.11.7.2       from chainage 630 to chainage 840       22 days       26/6/2014       17/7/2014       0%         375       4.11.11.7.3       from chainage 475 to chainage 630       12 days       4/9/2014       15/9/2014       0%									_			
371 4.11.11.6.4 from chainage 1125 to chainage 1270  372 4.11.11.7 NWT (west side of new Lin Ma Hang Road)  373 4.11.11.7.1 from chainage 840 to chainage 1125  374 4.11.11.7.2 from chainage 630 to chainage 840  375 4.11.11.7.3 from chainage 475 to chainage 630  376 4.11.11.7.3 from chainage 475 to chainage 630  377 4.11.11.7.3 from chainage 475 to chainage 630		-										
372       4.11.11.7       NWT (west side of new Lin Ma Hang Road)       84 days       26/6/2014       17/9/2014       0%         373       4.11.11.7.1       from chainage 840 to chainage 1125       15 days       16/7/2014       30/7/2014       0%         374       4.11.11.7.2       from chainage 630 to chainage 840       22 days       26/6/2014       17/7/2014       0%         375       4.11.11.7.3       from chainage 475 to chainage 630       12 days       4/9/2014       15/9/2014       0%												
373 4.11.11.7.1 from chainage 840 to chainage 1125 15 days 16/7/2014 30/7/2014 0% 374 4.11.11.7.2 from chainage 630 to chainage 840 22 days 26/6/2014 17/7/2014 0% 375 4.11.11.7.3 from chainage 475 to chainage 630 12 days 4/9/2014 15/9/2014 0%							-					
374     4.11.11.7.2     from chainage 630 to chainage 840     22 days     26/6/2014     17/7/2014     0%       375     4.11.11.7.3     from chainage 475 to chainage 630     12 days     4/9/2014     15/9/2014     0%		-					-					
375 4.11.11.7.3 from chainage 475 to chainage 630 12 days 4/9/2014 15/9/2014 0%							-					
							-					
376   4.11.11.7.4   from chainage 1125 to chainage 1270   12 days   6/9/2014   17/9/2014   0%												

D	WBS	Task Name	Duration	Start	Finish	% Complete	2013 2014
							FebMarAprMayJun Jul AugSepOctNovDec Jan FebMarAprMayJun Jul AugSepOctNovDec Jan FebMarAprM
	4.11.11.8	Street lighting work	29 days	2/9/2014	30/9/2014	0%	
	4.11.11.8.1	west side of new Lin Ma Hang Road	15 days	16/9/2014	30/9/2014	0%	
	4.11.11.8.2	east side of new Lin Ma Hang Road	29 days	2/9/2014	30/9/2014	0%	
80	4.11.12	Roadwork of carriageway (new Lin Ma Hang Road for BCPA)	72 days	21/7/2014	30/9/2014	0%	
<b>31</b>	4.11.13	Construction of footpath (for BCPA)	72 days	21/7/2014	30/9/2014	0%	
2	4.11.14	Construction of pedestrian subway & pump room	202 days	6/11/2013	26/5/2014	40%	
3	4.11.14.1	prepare formation of sheetpiling/excavation	9 days	6/11/2013	14/11/2013	90%	
	4.11.14.2	excavation &/or sheetpiling	33 days	15/11/2013	17/12/2013	85%	
	4.11.14.3	rubble mound	16 days	2/12/2013	17/12/2013	85%	
	4.11.14.4	cast blinding layer	17 days	11/12/2013	27/12/2013	50%	
	4.11.14.5	pump house	30 days	16/12/2013	14/1/2014	85%	
	4.11.14.6	subway 8th bay	27 days	15/1/2014	10/2/2014	30%	
39	4.11.14.7	subway 7th bay	23 days	11/2/2014	5/3/2014	30%	
	4.11.14.8	subway 6th bay	17 days	25/2/2014	13/3/2014	0%	
	4.11.14.9	miscellaneous works	74 days	14/3/2014	26/5/2014	0%	
92	4.11.15	Construction of staircase with lift shaft with 6 nos. of mini pile	225 days	14/10/2013	26/5/2014	40%	
)3	4.11.15.1	mini-piles	54 days	14/10/2013	6/12/2013	100%	
94	4.11.15.2	lift shaft	41 days	7/12/2013	16/1/2014	85%	
95	4.11.15.3	Bay 9	33 days	17/1/2014	18/2/2014	30%	
96	4.11.15.4	Staircase	64 days	19/2/2014	23/4/2014	10%	
97	4.11.15.5	miscellaneous works	73 days	15/3/2014	26/5/2014	0%	
8	4.11.16	1 no. DN1650 pipe jacking LV009 including jacking & receiving pits	147 days	6/11/2013	1/4/2014	8%	
9	4.11.16.1	Pits construction	36 days	6/11/2013	11/12/2013	32%	
00	4.11.16.1.1	utility detection of the area	3 days	6/11/2013	8/11/2013	100%	
)1	4.11.16.1.2	inspection pits for jacking pit and receiving pit	5 days	9/11/2013	13/11/2013	100%	
)2	4.11.16.1.3	temporary work & excavation for receiving pit	14 days	28/11/2013	11/12/2013	0%	
)3	4.11.16.1.4	temporary work & excavation for jacking pit	14 days	14/11/2013	27/11/2013	25%	
)4	4.11.16.2	Jack sleeve Pipes	89 days	12/12/2013	10/3/2014	0%	
)5	4.11.16.2.1	establishment of jacking equipment	15 days	12/12/2013	26/12/2013	0%	
6	4.11.16.2.2	jack pipe and excavate	74 days	27/12/2013	10/3/2014	0%	
7	4.11.16.3	HDPE pipes	22 days	11/3/2014	1/4/2014	0%	
8	4.11.16.3.1	Lay HDPE pipes	7 days	11/3/2014	17/3/2014	0%	
)9	4.11.16.3.2	Grout HDPE pipes	7 days	18/3/2014	24/3/2014	0%	
10	4.11.16.3.3	Remove temporary works and backfilling	8 days	25/3/2014	1/4/2014	0%	
1	4.11.17	Construction of retaining wall RW9 - CH0 to 75m (length 75m)	110 days	2/4/2014	20/7/2014	0%	
	4.11.17.1	drive sheetpile & excavation	14 days	2/4/2014	15/4/2014	0%	
	4.11.17.2	grade 200 rock fill	14 days	6/4/2014	19/4/2014	0%	
	4.11.17.3	cast blinding layer	14 days	14/4/2014	27/4/2014	0%	
	4.11.17.4	Bay 9001-9010	94 days	18/4/2014	20/7/2014	0%	
	4.11.18	Construction of Bridge J with 6 x Ø 1500 bored piles	217 days	7/12/2013	11/7/2014	34%	
	4.11.18.1	bored piles	73 days	7/12/2013	17/2/2014	100%	
	4.11.18.2	pile caps	15 days	18/2/2014	4/3/2014	10%	
	4.11.18.3	abutment walls	24 days	3/3/2014	26/3/2014	0%	
	4.11.18.4	falsework for deck	15 days	25/3/2014	8/4/2014	0%	
	4.11.18.5	deck	55 days	9/4/2014	2/6/2014	0%	
	4.11.18.6	parapet	39 days	3/6/2014	11/7/2014	0%	
	4.11.19	Construction of retaining wall RW5 - CH0 to 60m (length 60m)	44 days	27/3/2014	9/5/2014	0%	
	4.11.19.1	drive sheetpile & excavation	11 days	27/3/2014	6/4/2014	0%	
	4.11.19.2	grade 200 rock fill	4 days	7/4/2014	10/4/2014	0%	
	4.11.19.3	cast blinding layer	5 days	11/4/2014	15/4/2014	0%	
	4.11.19.4	Bay 5001-5008	24 days	16/4/2014	9/5/2014	0%	
	4.12	Section XIII of the Works - Works not covered in any other Sections	598 days	22/8/2013	11/4/2015	20%	
	4.12.1	Submissions	70 days	22/8/2013	30/10/2013	100%	
	4.12.2	Approval of Submissions	68 days	16/9/2013	22/11/2013	100%	
	4.12.3	Temporary Traffic Arrangement (TTA) Scheme for Works at existing	92 days	23/8/2013	22/11/2013	100%	
-		LMH Rd	>≥ uays	_0 0  <b>=</b> 010	:11 HV1J	100/0	

WBS	Task Name	Duration	Start	Finish	% Complete	e 1st Half	2013 2nd Half	2014 1st Half 2nd Half 1st F
4.12.3.1						FebMarAprMayJu		Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar A
4.12.3.1	Preparation of TTA scheme	21 days	23/8/2013	12/9/2013	100%			
4.12.3.2	Comment & approval of TTA scheme by TD & RMO	55 days	13/9/2013	6/11/2013	100%			
4.12.3.3	Obtain roadwork advice from RMO	16 days	7/11/2013	22/11/2013	100%			<u> </u>
4.12.4	Northbound of Re-aligned Lin Ma Hang Road (west side)	382 days	23/11/2013	9/12/2014	15%	_		
4.12.4.1	Works from chainage 190 to chainage 310	229 days	23/11/2013	9/7/2014	46%			
4.12.4.1.1	Drainage & slope drain	76 days	23/11/2013	6/2/2014	100%		-	
4.12.4.1.2	Waterwork	38 days	7/2/2014	16/3/2014	75%			
4.12.4.1.3	Irrigation System	18 days	17/3/2014	3/4/2014	0%			
4.12.4.1.4	Roadwork	40 days	4/4/2014	13/5/2014	0%			
4.12.4.1.5	Utilities works	38 days	14/5/2014	20/6/2014	0%			
4.12.4.1.5.1	11kV	9 days	14/5/2014	22/5/2014	0%	_		
4.12.4.1.5.2		9 days	23/5/2014	31/5/2014	0%	-		
4.12.4.1.5.3 4.12.4.1.5.4		10 days	1/6/2014 11/6/2014	10/6/2014 20/6/2014	0% 0%	-		
	Highway lighting	10 days	21/6/2014		0%	-		
4.12.4.1.6 <b>4.12.4.2</b>	Footpath Works from chainage 380 to chainage 580	19 days		9/7/2014 <b>12/8/2014</b>	18%	-		
<b>4.12.4.2</b> 4.12.4.2.1	Works from chainage 380 to chainage 580	263 days	<b>23/11/2013</b> 23/11/2013	6/2/2014	18% 50%	-		
4.12.4.2.1	Drainage Waterwork	76 days		13/3/2014	30%	-	-	
4.12.4.2.2	Waterwork Irrigation System	35 days 18 days	7/2/2014 14/3/2014	31/3/2014	0%	-		
4.12.4.2.3	Roadwork	-	1/4/2014	13/5/2014	0%			
4.12.4.2.4		43 days		9/7/2014	0%			
4.12.4.2.5.1	Utilities works 11kV	57 days	14/5/2014 14/5/2014	28/5/2014	0%			
4.12.4.2.5.1		15 days	29/5/2014	13/6/2014	0%	_		
4.12.4.2.5.3	NWT	16 days	14/6/2014	28/6/2014	0%			
4.12.4.2.5.4		15 days	29/6/2014	9/7/2014	0%			
4.12.4.2.6	Highway lighting Footpath	11 days	10/7/2014	12/8/2014	0%			
4.12.4.2.0	Works from chainage 310 to chainage 380	34 days	14/5/2014	20/8/2014	0%			
4.12.4.3.1	Drainage  Drainage	<b>99 days</b> 30 days	14/5/2014	12/6/2014	0%			
4.12.4.3.1	Waterwork	12 days	13/6/2014	24/6/2014	0%			
4.12.4.3.3	Irrigation System	9 days	25/6/2014	3/7/2014	0%			
4.12.4.3.4	Roadwork	18 days	4/7/2014	21/7/2014	0%	-		
4.12.4.3.5	Utilities works	22 days	22/7/2014	12/8/2014	0%			
4.12.4.3.5.1	11kV	5 days	22/7/2014	26/7/2014	0%			
4.12.4.3.5.2		6 days	27/7/2014	1/8/2014	0%			
4.12.4.3.5.3		6 days	2/8/2014	7/8/2014	0%			
4.12.4.3.5.4	Highway lighting	5 days	8/8/2014	12/8/2014	0%			
4.12.4.3.6	Footpath	8 days	13/8/2014	20/8/2014	0%			
4.12.4.4	Works from chainage 580 to chainage 780	210 days	14/5/2014	9/12/2014	0%			
4.12.4.4.1	Drainage	72 days	14/5/2014	24/7/2014	0%			
4.12.4.4.2	Waterwork	35 days	25/7/2014	28/8/2014	0%			
4.12.4.4.3	Irrigation System	19 days	29/8/2014	16/9/2014	0%			
4.12.4.4.4	Sewerage	13 days	17/9/2014	29/9/2014	0%			
4.12.4.4.5	Roadwork	44 days	30/9/2014	12/11/2014	0%			
4.12.4.4.6	Utilities works	56 days	30/9/2014	24/11/2014	0%			
4.12.4.4.6.1	11kV	17 days	30/9/2014	16/10/2014	0%	1		
4.12.4.4.6.2		15 days	17/10/2014	31/10/2014	0%			
4.12.4.4.6.3	NWT	15 days	1/11/2014	15/11/2014	0%			
4.12.4.4.6.4	Highway lighting	9 days	16/11/2014	24/11/2014	0%	1		
4.12.4.4.7	Footpath	15 days	25/11/2014	9/12/2014	0%			
4.12.4.5	Works from chainage 80 to chainage 190	170 days	14/5/2014	30/10/2014	0%			
4.12.4.5.1	Drainage	58 days	14/5/2014	10/7/2014	0%	1		
4.12.4.5.2	Waterwork	35 days	11/7/2014	14/8/2014	0%			
4.12.4.5.3	Irrigation System	16 days	15/8/2014	30/8/2014	0%	1		
4.12.4.5.4	Roadwork	37 days	31/8/2014	6/10/2014	0%			
4.12.4.5.5	Utilities works	37 days	31/8/2014	6/10/2014	0%			
4.12.4.5.5.1	11kV	10 days	31/8/2014	9/9/2014	0%	1		
4.12.4.5.5.2		10 days	10/9/2014	19/9/2014	0%	-		

ID	WBS	Task Name	Duration	Start	Finish	%	2013	2014	
						Complete	1st Half 2nd Half	1st Half	2nd Half 1st Half
400	1121772	NATA MARKATAN MARKATA	10.1	20/0/2011	20/0/2014		FebMarAprMayJun Jul AugSepOctNovD	ec Jan Feb Mar Apr May Jun Ju	ıl Aug Sep Oct Nov Dec Jan Feb Mar Apr Ma
	4.12.4.5.5.3	NWT	10 days	20/9/2014	29/9/2014	0%			
490	4.12.4.5.5.4	Highway lighting	7 days	30/9/2014	6/10/2014	0%			
491	4.12.4.5.6	Footpath	24 days	7/10/2014	30/10/2014	0%			
492	4.12.5	Southbound of Re-aligned Lin Ma Hang Road (east side)	163 days	31/10/2014	11/4/2015	0%			
493	4.12.5.1	Works from chainage 60 to chainage 200	111 days	31/10/2014	18/2/2015	0%			
494	4.12.5.1.1	Drainage Laine State of the Sta	16 days	31/10/2014	15/11/2014	0%			
495	4.12.5.1.2	Irrigation System	7 days	16/11/2014	22/11/2014	0%			
496	4.12.5.1.3	Roadwork	24 days	23/11/2014	16/12/2014	0%			
497	4.12.5.1.4	Utilities works	43 days	17/12/2014	28/1/2015	0%			
498	4.12.5.1.4.1	11kV	13 days	17/12/2014	29/12/2014	0%			
499	4.12.5.1.4.2	LV	11 days	30/12/2014	9/1/2015	0%			
500	4.12.5.1.4.3	HGC	10 days	10/1/2015	19/1/2015	0%			
501	4.12.5.1.4.4	Highway lighting	9 days	20/1/2015	28/1/2015	0%			
502	4.12.5.1.5	Footpath	21 days	29/1/2015	18/2/2015	0%			
503	4.12.5.2	Works from chainage 400 to chainage 600	133 days	13/11/2014	25/3/2015	0%			
504	4.12.5.2.1	Waterwork	4 days	13/11/2014	16/11/2014	0%			
505	4.12.5.2.2	Irrigation System	5 days	17/11/2014	21/11/2014	0%			
506	4.12.5.2.3	Roadwork	26 days	22/11/2014	17/12/2014	0%			
507	4.12.5.2.4	Utilities works	63 days	18/12/2014	18/2/2015	0%			
508	4.12.5.2.4.1	11kV	17 days	18/12/2014	3/1/2015	0%			
509	4.12.5.2.4.2	LV	16 days	4/1/2015	19/1/2015	0%			
	4.12.5.2.4.3	HGC	15 days	20/1/2015	3/2/2015	0%			
	4.12.5.2.4.4	Highway lighting	15 days	4/2/2015	18/2/2015	0%			
512	4.12.5.2.5	Footpath	35 days	19/2/2015	25/3/2015	0%			
513	4.12.5.3	Works from chainage 200 to chainage 400	115 days	18/12/2014	11/4/2015	0%			
514	4.12.5.3.1	Slope drain	5 days	18/12/2014	22/12/2014	0%			
515	4.12.5.3.2	Irrigation System	5 days	23/12/2014	27/12/2014	0%			
516	4.12.5.3.3	Waterwork	4 days	28/12/2014	31/12/2014	0%			
	4.12.5.3.4	Roadwork	25 days	1/1/2015	25/1/2015	0%			
518	4.12.5.3.5	Utilities works	62 days	26/1/2015	28/3/2015	0%			
519	4.12.5.3.5.1	11kV	15 days	26/1/2015	9/2/2015	0%			
520	4.12.5.3.5.2	LV	17 days	10/2/2015	26/2/2015	0%			
521	4.12.5.3.5.3	HGC	15 days	27/2/2015	13/3/2015	0%			
522	4.12.5.3.5.4	Highway lighting	15 days	14/3/2015	28/3/2015	0%			
523	4.12.5.3.6	Footpath	17 days	26/3/2015	11/4/2015	0%			
524	4.12.5.4	Works from chainage 600 to chainage 780	115 days	18/12/2014	11/4/2015	0%			
525	4.12.5.4.1	Sewerage	20 days	18/12/2014	6/1/2015	0%			
526	4.12.5.4.2	Irrigation System	9 days	7/1/2015	15/1/2015	0%			
527	4.12.5.4.3	Roadwork	21 days	16/1/2015	5/2/2015	0%			
528	4.12.5.4.4	Utilities works	55 days	6/2/2015	1/4/2015	0%			
529	4.12.5.4.4.1	11kV	13 days	6/2/2015	18/2/2015	0%			
	4.12.5.4.4.2	LV	16 days	19/2/2015	6/3/2015	0%			
531	4.12.5.4.4.3	HGC	13 days	7/3/2015	19/3/2015	0%			
	4.12.5.4.4.4	Highway lighting	13 days	20/3/2015	1/4/2015	0%			
	4.12.5.4.5	Footpath	18 days	25/3/2015	11/4/2015	0%			
	4.12.6	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	167 days	24/10/2013	8/4/2014	66%			
535	4.12.6.1	AMO Permit issue	0 days	24/10/2013	24/10/2013	100%	♦ 24/10	)	
<del>536</del>	4.12.6.2	Notice commencement of excavation to AMO	16 days	24/10/2013	8/11/2013	100%			
537	4.12.6.3	Phase 1 - ch 380 to ch 580 (Section T1)	14 days	9/11/2013	22/11/2013	100%			
538	4.12.6.4	Phase 3 - ch 580 to ch 780 (Section T2 (AWB))	31 days	16/1/2014	15/2/2014	100%			
539	4.12.6.5	Phase 4 - ch 730 to ch 780 (Section T3) (Delyed possession of CR40-42)	32 days	8/3/2014	8/4/2014	0%			
	1.12.0.5	That i en 750 to en 760 (Section 15) (Delyou possession of CR40-42)	32 days	5, 5, 201 <del>1</del>	5/ 1/2017	0,0			
540	4.12.7	Construction of retaining wall RW8 - CH0 to 22 (3 bays)	70 days	13/8/2014	21/10/2014	0%			
541	4.12.7.1	Bay 8001 to Bay 8003 (3 bays)	70 days	13/8/2014	21/10/2014	0%			
542	4.12.8	Site Formation works for ArchSD Depot (Drg. 1001B)	35 days	22/10/2014	25/11/2014	0%			
	4.12.9	Existing road to be improved & run-in to the site to be constructed at RS1	108 days	4/8/2014	19/11/2014	0%			
J-1J	7.12.7	(Drg.1203A, 1001B)	100 days	7/0/2017	17/11/2014	0 70			

3 Month Rolling Programme (20 March to 19 June 2014)


Contract No. CV/2013/03 - Liantang/Heung Yuen Wai Boundary Control Point - Site Formation and Infrastructure Works - Contract 5


ID	WBS	Task Name	Duration	Start	Finish	%	20		2014		
						Complete		2nd Half Jul Aug Sep Oct Nov De	1st Half c Jan Feb Mar Apr May Jun Ju	2nd Half al Aug Sep Oct Nov Dec	Jan Feb N
544	4.12.10	Access road to be re-constructed / upgraded at RS3 (Drg/1203)	111 days	20/11/2014	10/3/2015	0%				•	
545	4.13	Section XIV of the Works - Trees preservation and protection	730 days	12/4/2013	11/4/2015	44%					
546	4.13.1	Submissions	69 days	12/4/2013	19/6/2013	100%					
547	4.13.2	Approval of Submissions	70 days	20/6/2013	28/8/2013	100%	<b>F</b>				
548	4.13.3	Tree felling/removal works and tree transplanting works	499 days	6/9/2013	17/1/2015	39%					
549	4.13.4	Preservation and Protection of Existing Trees in all Portion of the Site	591 days	29/8/2013	11/4/2015	35%					
550	4.14	Section XV of the Works - Landscape soft works (including transplant trees to permanent locations)	332 days	15/5/2014	11/4/2015	0%					
551	4.14.1	tree & shrub planting at re-aligned Lin Ma Hang Road (west) for Section XIII of the Works	58 days	10/12/2014	5/2/2015	0%					
552	4.14.2	tree & shrub planting at re-aligned Lin Ma Hang Road (east) for Section XIII of the Works	65 days	6/2/2015	11/4/2015	0%					
553	4.14.3	shrub planting at BCPC for Section X of the Works	21 days	15/5/2014	4/6/2014	0%			<b>\</b>		
554	4.14.4	tree & shrub planting at BCPD Section XI of the Works	55 days	16/2/2015	11/4/2015	0%					<b>4</b>
555	4.15	Section XVI of the Works - Establishment works for landscape soft works	365 days	12/4/2015	10/4/2016	0%					





# Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual













# **Appendix E**

**Monitoring Locations for Impact Monitoring** 



Annex A - Location Map for Air Monitoring Location AM1 and AM1a





Location Map for Proposed Monitoring Location AM1a


Annex B - Photo Record for Proposed Monitoring Location AM1a





Full view of proposed Air Quality Monitoring Location AM1a (Garden Farm, Tsung Yuen Ha Village)



Proposed location for the HVS installation inside AM1a







## **Photographic Records for Water Quality Monitoring Location**




**Alternative Location of WM1** 



**Co-ordinates of Alternative Location of WM1** 



**Alternative Location of WM1 - Control** 



Co-ordinates of Alternative Location of WM1 - Control



**Alternative Location of WM2A** 



**Co-ordinates of Alternative Location of WM2A** 



**Alternative Location of WM2-Control A** 



Co-ordinates of Alternative Location of WM2 – Control







# Appendix F

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location: Tsung Yuen Ha Village House No. 63Date of Calibration:25/2/2014Location ID: AM1Next Calibration Date:25/4/2014

Technician: Ke

Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1018.6 18.7

Corrected Pressure (mm Hg)
Temperature (K)

763.95 292

### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> 5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept ->

<u>2.11662</u> -0.01714

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.7	6.7	13.4	1.761	48	48.64	Slope = 31.0604
13	5.4	5.4	10.8	1.581	42	42.56	Intercept = $-6.0004$
10	4.1	4.1	8.2	1.379	37	37.49	Corr. coeff. = 0.9987
7	2.4	2.4	4.8	1.057	27	27.36	
5	1.6	1.6	3.2	0.865	20	20.27	

## Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K )
Pstd = actual pressure during calibration ( mm Hg )

## For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location: Village House near Lin Ma Hang RoadDate of Calibration:25/2/2014Location ID: AM2Next Calibration Date:25/4/2014

Technician: Keung Chi Young

### **CONDITIONS**

Sea Level Pressure (hPa) 1018.6 Corrected Press
Temperature (°C) 18.7 Temperat

Corrected Pressure (mm Hg) 763.95 Temperature (K) 292

## **CALIBRATION ORIFICE**

Make-> TISCH
Model-> 5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept ->

2.11662 -0.01714

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.9	6.9	13.8	1.787	58	58.78	Slope = $32.7005$
13	5.1	5.1	10.2	1.537	52	52.69	Intercept = $1.4743$
10	3.9	3.9	7.8	1.345	46	46.61	Corr. coeff. = 0.9964
7	2.7	2.7	5.4	1.121	37	37.49	
5	1.6	1.6	3.2	0.865	29	29.39	

## Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Ostd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg K

Pstd = actual pressure during calibration ( mm Hg

## For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature



Location: Ta Kwu Ling Fire Service Station

Date of Calibration: 25/2/2014

Location ID: AM3

Next Calibration Date: 25/4/2014

Technician: Keung Chi Young

### CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1018.6 18.7

Corrected Pressure (mm Hg)
Temperature (K)

## **CALIBRATION ORIFICE**

Make-> TISCH
Model-> 5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept ->

2.11662 -0.01714

#### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.7	6.7	13.4	1.761	55	55.74	Slope = 33.1772
13	5.3	5.3	10.6	1.567	50	50.67	Intercept = $-1.8416$
10	4.1	4.1	8.2	1.379	44	44.59	Corr. coeff. = 0.9985
7	2.7	2.7	5.4	1.121	35	35.47	
5	1.6	1.6	3.2	0.865	26	26.35	

## Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg I

Pstd = actual pressure during calibration ( mm H

## For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location: Nam Wa Po Village House No. 80

Date of Calibration: 25/2/2014

Location ID: AM9b

Next Calibration Date: 25/4/2014

Technician: Keung Chi Young

**CONDITIONS** 

Sea Level Pressure (hPa) Temperature (°C) 1018.6 18.7

Corrected Pressure (mm Hg)
Temperature (K)

763.95 292

### **CALIBRATION ORIFICE**

Make-> TISCH
Model-> 5025A
Serial # -> 1941

Qstd Slope -> Qstd Intercept ->

2.11662 -0.01714

### **CALIBRATION**

Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	5.9	5.9	11.8	1.653	57	57.76	Slope = 39.6816
13	5	5	10.0	1.522	53	53.71	Intercept = $-7.2952$
10	3.7	3.7	7.4	1.310	44	44.59	Corr. coeff. = 0.9995
7	2	2	4.0	0.966	31	31.41	
5	1.3	1.3	2.6	0.780	23	23.31	

### Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration ( deg k

Pstd = actual pressure during calibration ( mm Hg

## For subsequent calculation of sampler flow:


1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

#### AIR POLLUTION MONITORING EQUIPMENT

## ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Operator		Orifice I.I	•	1941	Ta (K) - Pa (mm) -	751.84
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4710 1.0370 0.9270 0.8840 0.7300	3.3 6.4 7.9 8.8 12.8	2.00 4.00 5.00 5.50 8.00

## DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9916 0.9874 0.9854 0.9843 0.9790	0.6741 0.9521 1.0630 1.1134 1.3410	1.4113 1.9959 2.2315 2.3405 2.8227		0.9956 0.9914 0.9894 0.9883 0.9829	0.6768 0.9560 1.0673 1.1180 1.3465	0.8874 1.2549 1.4030 1.4715 1.7747
Qstd slop intercept coefficie	(b) =	2.11662 -0.01714 0.99999		Qa slope intercept coefficie	t (b) =	1.32539 -0.01078 0.99999
y axis =	SQRT [H20 (F	Pa/760)(298/7	' Га)]	y axis =	SQRT [H20 (7	[a/Pa)]

## CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa =  $1/m\{ [SQRT H2O(Ta/Pa)] - b\}$ 



1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

## **CALIBRATION CERTIFICATE**

Date: June 20, 2013

Equipment Name : Laser Dust Monitor, Model LD-3B

Code No. : 080000-42

Quantity : 1 unit
Serial No. : 366407

Sensitivity : 0.001 mg/m3

Sensitivity Adjustment : 563 CPM

Scale Setting : June 17, 2013

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Kentaro Togo



1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

## **CALIBRATION CERTIFICATE**

Date: June 20, 2013

Equipment Name : Laser Dust Monitor, Model LD-3B

Code No. : 080000-42

Quantity : 1 unit
Serial No. : 366410

Sensitivity : 0.001 mg/m3

Sensitivity Adjustment : 668 CPM

Scale Setting : June 17, 2013

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Kentaro Togo



1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

## **CALIBRATION CERTIFICATE**

Date: June 20, 2013

Equipment Name : Laser Dust Monitor, Model LD-3B

Code No. : 080000-42

Quantity : 1 unit Serial No. : 366409

Sensitivity : 0.001 mg/m3

Sensitivity Adjustment : 527 CPM

Scale Setting : June 17, 2013

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Kentaro Togo



1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

## **CALIBRATION CERTIFICATE**

Date: June 20, 2013

Equipment Name : Laser Dust Monitor, Model LD-3B

Code No. : 080000-42

Quantity : 1 unit
Serial No. : 366418

Sensitivity : 0.001 mg/m3

Sensitivity Adjustment : 664 CPM

Scale Setting : June 17, 2013

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Kentaro Togo



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.:

C132568

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC13-0878)

Description / 儀器名稱 :

Integrating Sound Level Meter (EQ006)

Manufacturer / 製造商

Brüel & Kjær

Model No. / 型號

2238

Serial No./編號

2285762

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

 $(23 \pm 2)^{\circ}C$ 

Relative Humidity / 相對濕度:

 $(55 \pm 20)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

27 April 2013

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany

Tested By

測試

H C Chan

Certified By

核證

K C Lee

Date of Issue 簽發日期 30 April 2013

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均或溯源至國際標準。局部被印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tang Shan Wan Exchange Building, I Hing On Lane, Tuen Mun, New Territories, Hong Kong

师削工程有限公司-校正及检测實驗所

60 香港新界屯門與安里一號青山灣機樓四樓1747年話: 2927 2606 Fax/傳貨: 2744 8986

86 E-mail al 6 callabassuncreation.com

Website addl: www.sunereation.com

Page 1 of 4



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

Certificate No.: C132568

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID CL280

Description

Certificate No.

CL281

40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

C130019 DC110233

Test procedure: MA101N. 5.

- 6. Results:
- 6.1 Sound Pressure Level
- Reference Sound Pressure Level 6.1.1

## 6.1.1.1 Before Self-calibration

	UUT	Setting	Applied	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	93.6

## 6.1.1.2 After Self-calibration

	UUT	Setting		Applie	d Value	UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)	
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.0	± 0.7	

6.1.2 Linearity

	UU	Γ Setting	Applied	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130 L <sub>AFP</sub>	L <sub>AFP</sub>	L <sub>AFP</sub> A	F	94.00	1	94.0 (Ref.)
	1415			104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本意書所載校正用之測試器材均可測源至國際標準。局部複印本證書需先獲本實驗所書面批准》



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

Certificate No.: C132568

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT	Setting		Applie	d Value	UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)	
50 - 130	LAFP	A	F	94.00	1	94.0	Ref.	
	L <sub>ASP</sub>		S			94.0	± 0.1	
	L <sub>AIP</sub>		I			94.1	± 0.1	

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				App	lied Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAFP	A	F S	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	104.9	$-1.0 \pm 1.0$
	L <sub>ASP</sub>				Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	101.9	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130 L <sub>AFP</sub>	A	F	94.00	31.5 Hz	55.1	-39.4 ± 1.5	
	24 17 20 1 2 20 2				63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.8	$-16.1 \pm 1.0$
					250 Hz	85.3	$-8.6 \pm 1.0$
					500 Hz	90.7	$-3.2 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所報校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書而批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior syritten approval of this laborator,



Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

Certificate No.: C132568

證書編號

6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130 L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.4	$-3.0 \pm 1.5$	
					63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.0$
					250 Hz	94.0	$0.0 \pm 1.0$
					500 Hz	94.0	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.0$
					4 kHz	93.2	$-0.8 \pm 1.0$
					8 kHz	90.9	-3.0 (+1.5; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4 Time Averaging

UUT Setting					UUT	1EC 60804				
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110 L <sub>Acq</sub>	LAcq	L <sub>Acq</sub> A 10 sec.	4	1	1/10	110.0	100	100.0	± 0.5	
	1.77					1/102	1/10 <sup>2</sup> 90 1/10 <sup>3</sup> 80	90	89.8	± 0.5
			60 sec.			1/103		80	79.4	± 1.0
			5 min.	1		1/104	12.27	70	69.2	± 1.0

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value: 94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB

250 Hz - 500 Hz :  $\pm$  0.30 dB 1 kHz  $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz : ± 0.35 dB 8 kHz  $: \pm 0.45 \, dB$ 12.5 kHz  $: \pm 0.70 \text{ dB}$ 

104 dB: 1 kHz  $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ : ± 0.10 dB (Ref. 94 dB) : ± 0.2 dB (Ref. 110 dB 114 dB: 1 kHz

Burst equivalent level

continuous sound level)

## Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本.遗冶所成校正用之測試器材均可測源至國際標準。 局部複印本證書壽先獲本實驗所書而批准。

<sup>-</sup> The uncertainties are for a confidence probability of not less than 95 %.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full; without the prior written approval of this laboratory



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132567

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC13-0878)

Description / 儀器名稱 Integrating Sound Level Meter (EQ010)

Manufacturer / 製造商 Brüel & Kjær

Model No. / 型號 2238 Serial No. / 編號 2285721

Supplied By / 委託者 Action-United Environmental Services and Consulting

> Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}C$ Relative Humidity / 相對濕度 :  $(55 \pm 20)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 27 April 2013

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany

Tested By

測試

Chan Um

Certified By

核證

Date of Issue 簽發日期

30 April 2013

The jest equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本.边居所載校正用之測試器材均可測源至國際標準 - 局部復印本讀書需先獲本實驗所謂而批准 +



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132567

證書編號

 The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator

C130019

Multifunction Acoustic Calibrator

DC110233

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

	UUT	Setting	Applied	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.7

### 6.1.1.2 After Self-calibration

UUT Setting			Applie	d Value	UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	Α	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

	UU	Γ Setting	Applied	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1 (Ref.)
	1 7 7 7 1			104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

丰肃出所战校正用之测试器材均可溯源至国際標準。局部被印本盘背需先獲本實驗所得面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

Certificate No.: C132567

證書編號

6.2 Time Weighting

Continuous Signal 6.2.1

	UUT	Setting		Applie	d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1	Ref.
	L <sub>ASP</sub>		S			94.1	± 0.1
	L <sub>AIP</sub>		I		10	94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAFP	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	105.0	$-1.0 \pm 1.0$
	L <sub>ASP</sub>		S	100	Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	102.0	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	Α	F	94.00	31.5 Hz	54.7	$-39.4 \pm 1.5$
	1				63 Hz	67.9	$-26.2 \pm 1.5$
					125 Hz	77.9	$-16.1 \pm 1.0$
					250 Hz	85.4	$-8.6 \pm 1.0$
					500 Hz	90.8	$-3.2 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可測源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The lest equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132567

證書編號

6.3.2 C-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.2	$-3.0 \pm 1.5$
	1.2.11				63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.9	$-0.2 \pm 1.0$
					250 Hz	94.1	$0.0 \pm 1.0$
					500 Hz	94.1	$0.0 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	93.9	$-0.2 \pm 1.0$
					4 kHz	93.3	$-0.8 \pm 1.0$
					8 kHz	91.0	-3.0 (+1.5; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0; -6.0)

6.4 Time Averaging

	UUT	Setting		Applied Value				UUT	IEC 60804	
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAeq	A	10 sec.	4	L	1/10	110.0	100	99.9	± 0.5
		1 Y 11				1/102		90	90.0	± 0.5
			60 sec.			1/103		80	79.9	± 1.0
		-	5 min.			1/104		70	69.7	± 1.0

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB ; 31.5 Hz - 125 Hz :  $\pm 0.35 \text{ dB}$ 

104 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) Burst equivalent level : ± 0.2 dB (Ref. 110 dB)

continuous sound level)

### Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

<sup>-</sup> The uncertainties are for a confidence probability of not less than 95 %.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本讀書所載核正用之測試器材均可測源至國際標準。局部複印本讀書需先獲本實驗所書而批准。



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132979

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC13-0878)

Description / 儀器名稱 : Sound Level Meter (EQ068)

Manufacturer / 製造商 Model No. / 型號 NL-31 Serial No. / 編號 00410247

Supplied By / 委託者 Action-United Environmental Services and Consulting

> Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 18 May 2013

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

Certified By 核證

Date of Issue :

20 May 2013

簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132979

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration was performed before the test.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

Equipment ID

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator

C130019

Multifunction Acoustic Calibrator

DC110233

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

Reference Sound Pressure Level 6.1.1

	UUT	Γ Setting		Applied Value		UUT	IEC 60651 Type 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
30 - 120	LA	A	Fast	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UUT Setting				d Value	UUT
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 120	LA	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

#### 6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT	IEC 60651 Type 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	94.0	Ref.
	100		Slow			94.0	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132979

證書編號

6.2.2

Tone Burst Signal (2 kHz)

UUT Setting			App	lied Value	UUT	IEC 60651 Type 1	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Spec. (dB)
20 -110	LA	A	Fast	106.00	Continuous	106.0	Ref.
	L <sub>A</sub> max				200 ms	105.1	$-1.0 \pm 1.0$
	LA	1	Slow		Continuous	106.0	Ref.
	Lamax				500 ms	102.0	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

A-Weighting 6.3.1

	UL	T Setting		App	lied Value	UUT	IEC 60651 Type 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
30 - 120	L <sub>A</sub>	A	Fast	94.00	31.5 Hz	54.2	-39.4 ± 1.5
	1.57				63 Hz	67.7	$-26.2 \pm 1.5$
					125 Hz	77.7	$-16.1 \pm 1.0$
					250 Hz	85.2	$-8.6 \pm 1.0$
					500 Hz	90.7	$-3.2 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5; -3.0)
					12.5 kHz	90.0	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

	UU	T Setting		App	lied Value	UUT	IEC 60651 Type 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
30 - 120	L <sub>C</sub>	С	Fast	94.00	31.5 Hz	90.9	$-3.0 \pm 1.5$
					63 Hz	93.1	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.0$
					250 Hz	93.9	$0.0 \pm 1.0$
					500 Hz	94.0	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.9	$-0.2 \pm 1.0$
					4 kHz	93.3	$-0.8 \pm 1.0$
					8 kHz	91.0	-3.0 (+1.5; -3.0)
			4		12.5 kHz	88.2	-6.2 (+3.0; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

校正證書

Certificate No.: C132979

證書編號

6.4 Time Averaging

	UUT Setting				1		UUT	IEC 60804		
Range (dB)	Mode	Frequency Weighting	Integrating Time	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
20 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
			1			1/102	100	90	90.0	± 0.5
			60 sec.			$1/10^3$		80	80.0	± 1.0
			5 min.			1/104		70	70.0	± 1.0

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 319841

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value: 94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB

250 Hz - 500 Hz :  $\pm 0.30 \text{ dB}$  1 kHz :  $\pm 0.20 \text{ dB}$  2 kHz - 4 kHz :  $\pm 0.35 \text{ dB}$  8 kHz :  $\pm 0.45 \text{ dB}$ 12.5 kHz :  $\pm 0.70 \text{ dB}$ 

Burst equivalent level : ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

### Note

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132229

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC13-0878)

Description / 儀器名稱 :

Precision Integrating Sound Level Meter (EQ012)

Manufacturer/製造商 Model No. / 型號

Rion NL-14

Serial No./編號

10303225

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 15 April 2013

## TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

Certified By 核證

Lee

K M Wu

Date of Issue 簽發日期

16 April 2013

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部被印本證書需先獲本實驗所書而批准。



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.:

C132229

證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator

C130019

Multifunction Acoustic Calibrator

DC110233

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applie	d Value	UUT	IEC 60651	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)	
40 - 100	Lp	A	Fast	94.00	1	93.8	$\pm 0.7$	

6.1.2 Linearity

Tel 混結: 2927 2606 Fax/例页: 2744 8986

	UL	T Setting	Applie	UUT		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
60 - 120	$L_{P}$	A	Fast	94.00	1	93.7 (Ref.)
17.00				104.00		103.7
				114.00		113.8

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

Website/1941: www.suncreation.com

本證書所載校正用之測試器材均可溯源至國際標準。 局部復印本證書需先後本實驗所書面批准。

E-mail/電郵: callab@suncreation.com



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C132229

證書編號

6.2 Time Weighting

Continuous Signal 6.2.1

UUT Setting				Applie	d Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
40 - 100	Lp	A	Fast	94.00	1-1-	93.8	Ref.
720	11.7		Slow			93.8	± 0.1
		1	Imp			93.8	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT Setting				lied Value	UUT	IEC 60651	
Range (dB)	Mose	Frequency Weighting	Time Weighting	2 27.11		Reading (dB)	Type 1 Spec (dB)	
50 - 110	Lp	A	Fast	106.0	Continuous	106.0	Ref.	
	L <sub>Amax</sub>				200 ms	105.2	$-1.0 \pm 1.0$	
	Lp		Slow		Continuous	106.0	Ref.	
	L <sub>Amax</sub>		4		500 ms	102.1	$-4.1 \pm 1.0$	

#### 6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appl	ied Value	UUT	IEC 60651	
Range (dB)	Mode	Frequency Weighting	Self-tell at the Self-tell and Self-tell at the Self-tell		Freq.	Reading (dB)	Type 1 Spec. (dB)	
40 - 100	Lp	A	Fast	94.00	31.5 Hz	54.4	-39.4 ± 1.5	
50,400					63 Hz	67.7	-26.2 ± 1.5	
			1		125 Hz	77.8	-16.1 ± 1.0	
					250 Hz	85.3	-8.6 ± 1.0	
		1			500 Hz	90.6	$-3.2 \pm 1.0$	
					1 kHz	93.8	Ref.	
		1			2 kHz	95.0	$+1.2 \pm 1.0$	
		1			4 kHz	94.7	$+1.0 \pm 1.0$	
					8 kHz	92.5	-1.1 (+1.5; -3.0)	
					12.5 kHz	89.3	-4.3 (+3.0 ; -6.0)	

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可測線至國際標準。局部裡印本證書高先獲本實驗所書面批准。



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

Certificate No.: C132229

證書編號

6.3.2 C-Weighting

	UUT	Setting		Appl	ied Value	UUT	IEC 60651
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
40 - 100	Lp	C	Fast	94.00	31.5 Hz	90.8	$-3.0 \pm 1.5$
		100			63 Hz	93.0	$-0.8 \pm 1.5$
					125 Hz	93.7	$-0.2 \pm 1.0$
					250 Hz	93.9	$0.0 \pm 1.0$
					500 Hz	93.9	$0.0 \pm 1.0$
					1 kHz	93.9	Ref.
			8		2 kHz	93.7	$-0.2 \pm 1.0$
					4 kHz	93.0	$-0.8 \pm 1.0$
					8 kHz	90.7	-3.0 (+1.5; -3.0)
					12.5 kHz	87.5	-6.2 (+3.0; -6.0)

6.4 Time Averaging

UUT Setting				A	UUT	IEC 60804				
Range (dB)	Mode	Frequency Weighting	Time Weighting	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
50 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	99.8	± 0.5
-		1 1				1/102		90	89.6	± 0.5
			60 sec.			1/103		80	79.3	±1.0
			5 min.			1/104		70	70.0	± 1.0

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 319944

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB - Uncertainties of Applied Value :

250 Hz - 500 Hz : ± 0.30 dB 1 kHz : ± 0.20 dB 2 kHz - 4 kHz : ± 0.35 dB 8 kHz : ± 0.45 dB

12.5 kHz : ± 0.70 dB

104 dB: 1 kHz  $\pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) : ± 0.2 dB (Ref. 110 dB Burst equivalent level continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本設計所載校正用之測試器材均可測源至國際標準。局部複印本設告需先後本實驗所告而批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o, 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

創創工程有限公司 - 核正及檢測實驗所

vo 香港新界屯門與安里一號青山灣機機四個

Tel/ 压流: 2927 2606 Fax/傳真: 2744-8986 E-mail TEM; callab@suncreation.com Website Blill: www.suncreation.com



## Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

Certificate No.: C132565

證書編號

校正證書

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC13-0878)

Acoustical Calibrator (EQ082) Description / 儀器名稱

Manufacturer / 製造商 Brüel & Kjær

Model No. / 型號 4231 Serial No./編號 2713428

Supplied By / 委託者 Action-United Environmental Services and Consulting

> Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Relative Humidity / 相對濕度: Temperature / 溫度 :  $(23 \pm 2)^{\circ}C$  $(55 \pm 20)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 27 April 2013

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA

- Rohde & Schwarz Laboratory, Germany

Tested By 測試

Certified By

核證

Lee

Date of Issue 簽發日期

30 April 2013

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

木 宣畫所載校正用之測試器材均可測源至國際原準 + 局部被印本證書齡先獲本實驗所書面批准。



Certificate of Calibration 校正證書

Certificate No.: C132565

證書編號

 The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment IDDescriptionCertificate No.CL130Universal CounterC123541CL281Multifunction Acoustic CalibratorDC110233TST150AMeasuring AmplifierC120886

Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
4.1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

## Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本記書所戒校正用之測試器材均可測源至國際標準。 局部復印本語書語先獲本實驗所書面批准 /



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre

1-3 Wing Yip Street

Kwai Chung, N.T., Hong Kong

T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM

CLIENT: ACTION UNITED ENVIRO SERVICES ADDRESS: RM A 20/F., GOLDEN KING IND BLDG,

NO. 35-41 TAI LIN PAI ROAD,

KWAI CHUNG, N.T., HONG KONG

PROJECT: -

WORK ORDER: HK1401665 LABORATORY: HONG KONG DATE RECEIVED: 15/01/2014 DATE OF ISSUE: 18/01/2014

## **COMMENTS**

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal aceptance criteria of ALS will be followed.

Scope of Test:

Dissolved Oxygen, Temperature

Equipment Type: Brand Name: DO YSI

Brand Name: Model No.:

YSI PRO 20

Serial No.: Equipment No.: 12C100570

Equipment No..

Date of Calibration: 15 January, 2014

## **NOTES**

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

> Mr. Fung Lim Chee, Richard General Manager -

Greater China & Hong Kong

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:

HK1401665

Date of Issue:

18/01/2014

Client:

**ACTION UNITED ENVIRO SERVICES** 



Equipment Type:

DO YSI

Brand Name: Model No.:

YSI PRO 20

Serial No.:

12C100570

Equipment No.:

---

Date of Calibration:

15 January, 2014

Date of next Calibration:

15 April, 2014

Parameters:

**Dissolved Oxygen** 

Method Ref: APHA (21st edition), 45000: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)		
3.26	3.32	0.06		
6.64	6.74	0.10		
9.17	9.03	-0.14		
	Tolerance Limit (±mg/L)	0.20		

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C )	Tolerance (°C )
8.5	8.3	-0.2
22.0	22.0	0.0
42.0	42.8	0.8
	Tolerance Limit (±°C)	2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -

General Manager -Greater China & Hong Kong

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: Date of Issue: HK1401663 18/01/2014

Client:

ACTION UNITED ENVIRO SERVICES



Equipment Type:

Turbidimeter

Brand Name:

HACH 2100Q

Model No.: Serial No.:

12060C018266

Equipment No.:

12

Date of Calibration:

15 January, 2014

Date of next Calibration:

15 April, 2014

Parameters:

**Turbidity** 

Method Ref: APHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.20	
4	4.07	1.8
40	36.7	-8.2
80	75.3	-5.9
400	385	-3.8
800	783	-2.1
	Tolerance Limit (±%)	10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -

Greater China & Hong Kong



## Hong Kong Accreditation Service 香港認可處

## Certificate of Accreditation

認可證書

This is to certify that 特此證明

## ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

## **HOKLAS Accredited Laboratory**

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025: 2005 - General requirements for the competence 此實驗所符合ISO / IEC 17025: 2005 -《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

## **Environmental Testing**

環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025: 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇‧國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator

執行幹事 陳成城 Issue Date: 5 May 2009

簽發日期:二零零九年五月五日

Registration Number : HOKLAS 066

註冊號碼:



Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日



# Appendix G

## **Event and Action Plan**



## **Event and Action Plan for Air Quality**

Event	ET	IEC	ER ER	Action Contractor
Action Lovel				0011,120,0
Action Level  1. Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures;     Inform IEC and ER;     Repeat measurement to confirm finding;     Increase monitoring frequency to daily.	Check monitoring data submitted by ET;     Check Contractor's working method.	Notify Contractor.	Rectify any unacceptable practice;     Amend working methods if appropriate.
Exceedance for two or more consecutive samples  Limit Level	1. Identify source;	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.	Submit proposals for remedial to ER within 3 working days of notification;     Implement the agreed proposals;     Amend proposal is appropriate.
Limit Level				
Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures;     2. Inform ER, Contractor and EPD;     3. Repeat measurement to confirm finding;     4. Increase monitoring frequency to daily;     5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss with ET and Contractor on possible remedial measures;     Advise the ER on the effectiveness of the proposed remedial measures;     Monitor theimplementation of remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal is appropriate.
Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor	submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



## **Event and Action Plan for Construction Noise**

Event	ET	IEC	ER	Action Contractor
Action Level	1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor;     In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;     Supervise the implementation of remedial measures.	Submit noise     mitigation proposals to     IEC and ER;     Implement noise     mitigation proposals.
Limit Level	1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	Discuss amongst ER, ET, and Contractor on the potential remedial actions;     Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	1. Confirm receipt of notification of failure in writino: 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.	1. Take immediate action to avoid further exceedance: 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.



## **Event and Action Plan for Water Quality**

EVENT	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance.	Discuss with ET and Contractor on the mitigation measures;     Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;     Assess the effectiveness of the implemented mitigation measures	Discuss with IEC on the proposed mitigation measures;     Make agreement on the mitigation measures to be implemented;     Assess the effectiveness of the implemented mitigation measures	Inform the ER and confirm notification of the non-compliance in writing;     Rectify unacceptable practice;     Check all plant and equipment;     Consider changes of working methods;     Discuss with ET and IEC and propose mitigation measures to IEC and ER;     Implement the agreed mitigation measures.
Action Level being exceeded by more than two consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working matherie; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of	Discuss with ET and Contractor on the mitigation measures;     Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;     Assess the effectiveness of the implemented mitigation measures	Discuss with IEC on the proposed mitigation measures;     Make agreement on the mitigation measures to be implemented;     Assess the effectiveness of the implemented mitigation measures	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 2 working relays; 6. Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	exceedance.  1. Repeat in-situ measurement to confirm findings;  2. Identify reasons for non-compliance and sources of impact;  3. Inform IEC, Contractor and EPD;  4. Check monitoring data, all plant, equipment and Contractor's working methods;  5. Discuss mitigation measures with IEC, ER and Contractor;  6. Ensure mitigation measures are implemented;  7. Increase the monitoring frequency to daily until no exceedance of Limit	Discuss with ET and Contractor on the mitigation measures;     Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;     Assess the effectiveness of the implemented mitigation measures	Discuss with IEC, ET and Contractor on the proposed mitigation measures;     Request Contractor to critically review the working methods;     Make agreement on the mitigation measures to be implemented;     Assess the effectiveness of the implemented mitigation measures	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	Level.  1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.	Discuss with ET and Contractor on the mitigation measures;     Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;     Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the ER, to slow down or to stop all or part of the construction activities.



# **Appendix H**

**Impact Monitoring Schedule** 



## Impact Monitoring Schedule for the Reporting Period – March 2014

		Dust Mo	onitoring	NT · NA ·	W 4 O P4
L	Date	1-hour TSP	24-hour TSP	Noise Monitoring	Water Quality
Sat	1-Mar-14				
Sun	2-Mar-14				
Mon	3-Mar-14				
Tue	4-Mar-14				
Wed	5-Mar-14				
Thu	6-Mar-14				
Fri	7-Mar-14				
Sat	8-Mar-14				
Sun	9-Mar-14				
Mon	10-Mar-14				
Tue	11-Mar-14				
Wed	12-Mar-14				
Thu	13-Mar-14				
Fri	14-Mar-14				
Sat	15-Mar-14				
Sun	16-Mar-14				
Mon	17-Mar-14				
Tue	18-Mar-14				
Wed	19-Mar-14				
Thu	20-Mar-14				
Fri	21-Mar-14				
Sat	22-Mar-14				
Sun	23-Mar-14				
Mon	24-Mar-14				
Tue	25-Mar-14				
Wed	26-Mar-14				
Thu	27-Mar-14				
Fri	28-Mar-14				
Sat	29-Mar-14				
Sun	30-Mar-14				
Mon	31-Mar-14				

Air Quality Monitoring Location:

- Contract 3 AM9b
- Contract 5 AM1, AM2 and AM3

## Construction Noise Monitoring Location:

- Contract 3 NM8, NM9 and NM10
- Contract 5 NM1 and NM2

## Water Quality Monitoring Location:

- Contract 3 W4, W4-Control A and W4-Control B
- Contract 5 W1 and W1-Control

Monitoring Day
Sunday or Public Holiday



## Impact Monitoring Schedule for next Reporting Period – April 2014

		Dust Mo	onitoring	NT - N# -4 -	W 4 O 14
L	Pate	1-hour TSP	24-hour TSP	Noise Monitoring	Water Quality
Tue	1-Apr-14				
Wed	2-Apr-14				
Thu	3-Apr-14				
Fri	4-Apr-14				
Sat	5-Apr-14				
Sun	6-Apr-14				
Mon	7-Apr-14				
Tue	8-Apr-14				
Wed	9-Apr-14				
Thu	10-Apr-14				
Fri	11-Apr-14				
Sat	12-Apr-14				
Sun	13-Apr-14				
Mon	14-Apr-14				
Tue	15-Apr-14				
Wed	16-Apr-14				
Thu	17-Apr-14				
Fri	18-Apr-14				
Sat	19-Apr-14				
Sun	20-Apr-14				
Mon	21-Apr-14				
Tue	22-Apr-14				
Wed	23-Apr-14				
Thu	24-Apr-14				
Fri	25-Apr-14				
Sat	26-Apr-14				
Sun	27-Apr-14				
Mon	28-Apr-14				
Tue	29-Apr-14				
Wed	30-Apr-14				

## Air Quality Monitoring Location:

- Contract 3 AM9b
- Contract 5 AM1, AM2 and AM3

## Construction Noise Monitoring Location:

- Contract 3 NM8, NM9 and NM10
- Contract 5 NM1 and NM2

## Water Quality Monitoring Location:

- Contract 3 W4, W4-Control A and W4-Control B
- Contract 5 W1 and W1-Control

Monitoring Day
Sunday or Public Holiday



# Appendix I

**Database of Monitoring Result** 



## **24-Hour TSP Monitoring Data**

DATE	SAMPLE NUMBER	R		CHART READING		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER V	)	DUST WEIGHT COLLECTED	24-hr TSP (μg/m <sup>3</sup> )		
		INITIAL		(min)	MIN	MAX	AVG	$(^{\circ}\mathbb{C})$	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	
AM1 - Tsun															
4-Mar-14	26466	8162.81	8176.90		37	37	37.0	17.6	1017.6	1.40	1185	2.7258	2.8094	0.0836	71 #
10-Mar-14	26489	8176.90	8182.70	348.00	42	45	43.5	18.2	1017.4	1.61	561	2.7101	2.7452	0.0351	63 #
15-Mar-14	26516	8182.70	8206.22	1411.20	46	47	46.5	19.6	1015.4	1.71	2407	2.7015	3.0052	0.3037	126
21-Mar-14	26545	8206.22	8229.77	1413.00	46	47	46.5	19.8	1014.6	1.70	2408	2.7316	3.0005	0.2689	112
27-Mar-14	26550	8229.77	8253.33	1413.60	42	43	42.5	20	1014.9	1.57	2225	2.7119	2.9355	0.2236	100
# Invalidate	ed result as	the monit	toring wa	s run les	s than	24 ho	urs								
AM2 - Villa	ge House no	ear Lin M	a Hang R	oad											
4-Mar-14	26451	3610.01	3633.64	1417.80	39	40	39.5	17.6	1017.6	1.18	1674	3.5323	3.6582	0.1259	75
10-Mar-14	26488	3633.64	3657.20	1413.60	45	47	46.0	18.2	1017.4	1.38	1952	2.6696	2.8072	0.1376	70
15-Mar-14	26514	3657.20	3680.83	1417.80	50	64	57.0	19.6	1015.4	1.72	2433	2.6771	3.0254	0.3483	143
21-Mar-14	26544	3680.83	3704.47	1418.40	60	62	61.0	19.8	1014.6	1.84	2607	2.6995	2.9912	0.2917	112
27-Mar-14	26551	3704.47	3728.12	1419.00	43	49	46.0	20	1014.9	1.37	1951	2.7303	2.8773	0.1470	75
<b>AM3 - Ta K</b>	wu Ling Fi	re Service	Station o	f Ta Kwı	u Ling	Villag	e								
4-Mar-14	26450	4618.73	4641.93	1392.00	39	40	39.5	17.6	1017.6	1.26	1759	3.4644	3.6501	0.1857	106
10-Mar-14	26487	4641.93	4665.12	1391.40	43	44	43.5	18.2	1017.4	1.38	1926	2.6628	2.7669	0.1041	54
15-Mar-14	26515	4665.12	4688.32	1392.00	36	37	36.5	19.6	1015.4	1.17	1624	2.6754	2.8547	0.1793	110
21-Mar-14	26546	4688.32	4711.95	1417.80	43	44	43.5	19.8	1014.6	1.38	1955	2.7466	2.9485	0.2019	103
27-Mar-14	26528	4711.95	4735.17	1393.20	43	44	43.5	20	1014.9	1.38	1921	2.6535	2.8156	0.1621	84
AM9b - Nar	n Wa Po Vi	illage Hou	se No. 80												
4-Mar-14	26480	13642.10	13662.75	1239.00	34	37	35.5	17.6	1017.6	1.09	1353	2.6987	2.8293	0.1306	97 #
11-Mar-14	26486	13662.75	13669.87	427.20	53	54	53.5	18.2	1017.4	1.55	662	2.6907	2.7562	0.0655	99#
15-Mar-14	26521	13669.87	13694.60	1483.80	34	35	34.5	19.6	1015.4	1.06	1576	2.7154	2.8655	0.1501	95
21-Mar-14	26542	13694.60	13717.95	1401.00	31	32	31.5	19.8	1014.6	0.99	1380	2.7164	2.8815	0.1651	120
27-Mar-14	26549	13717.95	13741.46	1410.60	45	48	46.5	20	1014.9	1.37	1928	2.7146	2.8223	0.1077	56
# Invalidate	ed result as	the monit	toring wa	s run les	s than	24 ho	urs								



## Construction Noise Monitoring Results, dB(A)

Date	Start	1 <sup>st</sup>	L10	L90	2 <sup>nd</sup>	L10	L90	3 <sup>nd</sup>	L10	L90	4 <sup>th</sup>	L10	L90	5 <sup>th</sup>	L10	L90	6 <sup>th</sup>	L10	L90	Leq30	façade
NM1 Tan		Leq <sub>5min</sub>			Leq <sub>5min</sub>			Leq <sub>5min</sub>			Leq <sub>5min</sub>			Leq <sub>5min</sub>			Leq <sub>5min</sub>			_	correction
<b>NM1 - Tsu</b> 5-Mar-14		<u>тна уп</u> 54.7	57.3	50.6	54.5	56.9	50.7	54.9	58.0	50.9	55.5	58.4	51.3	56.3	58.8	51.1	52.3	54.3	47.5	55	NA
3-Mar-14 11-Mar-14		47.8	49.3	46.1	47.9	49.3	46.3	48.5	49.4	46.2	65.4	62.8	46.5	51.8	54.1	47.6	53.2	55.6	48.5	58	NA NA
17-Mar-14		50.6	52.4	48.3	50.1	51.8	47.7	48.9	50.5	46.7	50.6	53.9	46.9	49.1	50.7	47.0	49.4	51.5	46.3	50	NA
22-Mar-14		58.0	61.5	51.3	58.2	61.5	51.3	53.2	54.6	49.8	59.7	63.2	52.2	60.5	63.4	55.8	60.2	62.8	55.1	59	NA
28-Mar-14		54.1	55.1	51.6	52.8	54.4	50.8	52.3	53.9	50.1	52.8	53.9	50.8	53.8	55.8	51.4	56.8	58.4	52.4	54	NA
NM2 - Villa																					
5-Mar-14		67.9	70.8	46.4	60.8	62.5	45.2	64.9	69.2	46.6	59.3	61.4	47.8	65.2	68.5	49.0	62.4	65.7	48.5	64	NA
11-Mar-14	16:08	62.7	64.5	48.0	60.4	64.1	49.7	61.0	63.9	51.0	58.3	62.2	49.3	60.6	63.9	49.2	61.5	63.0	51.8	61	NA
17-Mar-14	11:28	60.9	62.5	42.8	60.3	63.2	42.8	62.6	63.2	45.6	56.5	52.9	40.4	60.5	60.7	39.2	54.8	50.6	41.0	60	NA
22-Mar-14	16:58	61.7	61.4	53.3	63.1	66.0	53.7	63.0	64.9	54.1	62.1	63.2	54.0	63.8	65.1	54.2	61.7	62.0	53.6	63	NA
28-Mar-14	14:55	57.6	61.6	48.6	59.4	62.7	45.4	58.8	61.8	47.7	57.8	60.2	53.0	57.6	60.3	52.9	60.9	64.2	46.4	59	NA
NM8 - Villa	age Hou	se, Ton	g Hang								_			_		_	_				
5-Mar-14		55.9	60.0	47.0	54.0	55.5	46.0	53.0	53.5	47.5	55.1	60.0	46.5	54.4	59.0	47.5	54.2	58.0	47.0	55	NA
11-Mar-14	13:26	58.1	62.1	50.8	57.2	58.4	51.6	58.7	64.0	51.1	57.8	63.1	50.6	57.6	57.1	523	59.2	64.7	52.1	58	NA
17-Mar-14		58.8	64.7	50.3	55.4	54.3	50.8	58.5	63.5	51.1	62.4	628.0	50.2	57.6	61.6	51.2	56.9	60.3	50.5	59	NA
22-Mar-14		60.4	64.6	51.9	58.6	60.7	51.4	57.7	64.1	50.1	60.1	63.5	51.4	58.4	64.6	51.6	57.4	61.2	51.4	59	NA
28-Mar-14		58.8	61.3	51.7	61.7	60.3	51.3	57.9	55.7	50.4	58.9	61.5	51.8	61.7	60.7	52.0	58.9	58.7	51.3	60	NA
NM9 - Villa					1											1				T	
5-Mar-14		52.4	54.0	45.5	51.5	56.0	45.5	55.5	60.0	46.0	51.2	54.5	45.5	53.4	57.5	45.0	53.2	57.0	45.0	53	NA
11-Mar-14		56.7	58.5	52.7	56.9	60.8	52.8	57.4	60.0	53.2	57.5	61.0	53.0	56.9	59.7	52.6	59.1	63.1	53.5	57	NA
17-Mar-14		58.8	62.2	51.8	64.2	66.1	51.3	57.6	61.7	51.7	56.4	60.5	50.2	57.1	60.8	49.9	57.4	61.4	50.6	60	NA
22-Mar-14		58.3 54.5	62.6 58.8	51.8 48.2	63.6 56.2	66.0 59.3	52.1 47.6	64.7 54.1	66.8	50.3	58.3 58.9	61.6	50.1	58.3 57.1	61.9	50.9	57.7 58.0	60.7	51.3	61 57	NA NA
28-Mar-14						39.3	47.0	54.1	57.1	49.3	38.9	62.2	49.6	57.1	60.2	52.1	38.0	61.9	49.1	37	NA
NM10 - Nai 5-Mar-14		<u>о уща;</u> 73.0	<b>ge Hous</b> 73.0	56.5	67.6	67.5	57.0	72.0	73.5	58.5	64.7	68.0	58.5	62.9	66.0	58.0	61.4	63.5	58.0	69	72
3-Mar-14 11-Mar-14		63.2	63.0	59.8	60.0	62.7	57.8	59.9	61.2	58.2	58.9	60.0	57.8	64.1	66.7	60.2	60.8	63.0	59.0	62	65
17-Mar-14		58.2	59.6	55.9	58.6	60.0	55.9	61.5	61.4	56.2	63.6	64.5	55.7	65.0	65.8	63.4	65.0	65.5	64.2	63	66
22-Mar-14		74.7	77.8	62.0	98.0	101.6	64.3	96.9	102.0	65.3	75.2	78.0	63.4	69.7	70.8	64.1	76.8	80.3	58.7	93	96
28-Mar-14		59.8	61.5	56.0	60.6	61.5	56.0	61.1	64.0	56.0	68.2	71.5	57.0	72.1	75.0	64.5	69.7	73.5	60.5	68	71
20-1 <b>v</b> 1a1-14	13.10	37.0	01.5	50.0	00.0	01.5	50.0	01.1	UT.U	50.0	00.2	11.5	57.0	14.1	15.0	07.5	07.7	13.3	00.5	00	/ 1



## **Water Quality Monitoring Results**

Date	1-Mar-14	-					-		-	-		-		
Location	Time	Depth (m)	Temp	o (oC)	DO (ı	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM1-C	14.21	0.34	22.5	22.5	10.94	10.9	125.0	124.2	35.8	35.0	7.6	7.6	19	19.0
WWII-C	14:21	0.54	22.5	22.5	10.78	10.9	123.4	124.2	34.2	33.0	7.6	7.6	19	19.0
WM1	14:47	0.84	22.9	22.9	8.56	8.5	94.8	96.3	21.8	21.9	7.5	7.5	18	17.5
VV IVI I	14.47	0.64	22.9	22.9	8.5	6.5	97.7	90.3	22.0	21.9	7.5	7.3	17	17.3

Date	3-Mar-14										•			
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM1 C	14.20	0.24	17.2	17.2	7.53	7.6	77.0	77.6	61.1	<i>c</i> 0 <i>c</i>	7.2	7.0	46	15.5
WM1-C	14:20	0.34	17.2	17.2	7.65	7.6	78.1	77.6	60.1	60.6	7.2	1.2	45	45.5
WM1	13:50	0.95	18.5	18.5	5.35	5.4	54.6	55.3	10.1	10.3	6.9	6.9	8	8.0
VV IVI I	13.30	0.93	18.5	16.5	5.52	3.4	56.0	33.3	10.5	10.5	6.9	0.9	8	8.0

Date	5-Mar-14	•	•		-	•	-		-	-	•	-	•	-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	ty (NTU)	p	Н	SS(n	ng/L)
WM1 C	14.02	0.26	17.5	17.5	6.91	6.0	71.5	71.4	43.8	42.0	7.4	7.4	39	20.0
WM1-C	14:02	0.36	17.5	17.5	6.94	6.9	71.2	71.4	44.0	43.9	7.4	7.4	37	38.0
WM1	14:54	0.95	17.9	17.9	6.51	6.6	67.8	68.3	13.9	14.1	7.2	7.2	7	7.5
VV 1VI I	14:54	0.93	17.9	17.9	6.68	0.0	68.7	06.5	14.2	14.1	7.2	1.2	8	1.3

Date	7-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (r	mg/L)	DO	(%)	Turbidit	ty (NTU)	р	Н	SS(n	ng/L)
WM1-C	12:07	0.24	16	16.0	6.73	6.7	66.9	66.1	45.4	15.5	7.6	7.6	35	24.5
WWII-C	12:07	0.34	16	10.0	6.57	0.7	65.3	66.1	45.6	45.5	7.6	7.6	34	34.5
WM1	12:22	0.04	16.5	16.5	6.03	<i>c</i> 1	60.7	61.2	22.9	22.7	7.3	7.2	21	20.0
VV IVI I	12,22	0.94	16.5	10.3	6.09	6.1	61.7	61.2	22.5	22.7	7.3	7.3	19	20.0



Date	11-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM1 C	14.50	0.24	15.5	155	8.28	0.2	84.2	0.4.4	43.7	44.0	7.1	7.1	43	41.5
WM1-C	14:58	0.34	15.5	15.5	8.37	8.3	84.6	84.4	45.9	44.8	7.1	/.1	40	41.5
WM1	15:51	0.92	16.5	165	5.92	5.9	59.8	59.9	27.2	27.3	6.9	6.9	18	18.0
VV IVI I	13:31	0.92	16.5	16.5	5.92	3.9	60.0	39.9	27.4	21.5	6.9	0.9	18	18.0

Date	13-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM1 C	10.50	0.21	19.8	10.0	6.68	6.5	72.0	60.7	44.3	16.2	7.5	7.5	40	20.5
WM1-C	10:50	0.21	19.8	19.8	6.24	6.5	67.3	69.7	48.3	46.3	7.5	7.5	39	39.5
WM1	11:19	0.94	20.2	20.2	6.45	6.5	70.5	70.5	52.1	50.6	7	7.0	30	31.5
VV 1VI 1	11:19	0.94	20.2	20.2	6.6	6.5	70.5	70.3	49.1	50.0	7	7.0	33	31.3

Date	15-Mar-14	-					-		-	-		-		•
Location	Time	Depth (m)	Temp	o (oC)	DO (ı	mg/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ıg/L)
WM1-C	11.40	0.24	16.5	165	5.83	5.0	58.1	<b>5</b> 0.4	32.5	22.6	7.3	7.2	25	26.0
WM1-C	11:49	0.34	16.5	16.5	5.9	5.9	58.7	58.4	34.7	33.6	7.3	7.3	27	26.0
WM1	12:10	0.91	17	17.0	6.09	5.8	61.6	59.2	39.5	39.2	7.2	7.2	24	23.0
VV IVI I	12.10	0.91	17	17.0	5.6	3.0	56.7	39.2	38.9	39.2	7.2	1.2	22	23.0

Date	17-Mar-14	-					-	•	-			-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM1 C	11.10	0.26	21.4	21.4	5.95	6.0	65.8	((2)	54.8	56.6	7.3	7.2	47	40.0
WM1-C	11:10	0.36	21.4	21.4	6.04	6.0	66.6	66.2	58.3	56.6	7.3	7.3	49	48.0
WM1	11:44	0.89	22.3	22.3	4.92	4.9	55.2	55.0	16.5	16.7	7.4	7.4	9	8.0
VV IVI I	11:44	0.89	22.3	22.3	4.88	4.9	54.7	33.0	16.8	10.7	7.4	7.4	7	0.0

Date	19-Mar-14	•												
Location	Time	Depth (m)	Temp	o (oC)	DO (r	mg/L)	DO	(%)	Turbidit	ty (NTU)	p	H	SS(n	ng/L)
WM1 C	14.10	0.31	28	20.0	10.87	10.7	137.0	135.7	18.1	10.5	6.9	6.0	9	10.0
WM1-C	14:12	0.31	28	28.0	10.62	10.7	134.3	133.7	18.8	18.5	6.9	6.9	11	10.0



33/3/1	12.51	0.97	26	26.0	6.36	6.5	80.4	01.2	13.4	12.2	6.8	60	8	7.0
WM1	13:51	0.87	26	26.0	6.55	0.3	82.2	81.3	12.9	13.2	6.8	0.8	6	7.0

Date	22-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ıg/L)
WM1 C	15.07	0.24	21.5	21.5	11.14	11 1	126.7	126.4	23.3	22.0	7	7.0	15	145
WM1-C	15:07	0.34	21.5	21.5	11.09	11.1	126.1	126.4	22.7	23.0	7	7.0	14	14.5
WM1	15:49	0.04	21.7	21.7	5.84	5.8	67.4	67.0	156.0	153.5	7.3	7.2	56	57.0
VV 1V1 1	13.49	0.04	21.7	21.7	5.81	3.6	66.6	07.0	151.0	153.5	7.3	7.5	58	37.0

Date	24-Mar-14	•	•		_	•	-	•	-	-	•	-	•	•
Location	Time	Depth (m)	Temp	o (oC)	DO (ı	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(n	ng/L)
WM1 C	10.24	0.21	19.5	10.5	5.4	5.2	59.6	50.0	62.8	<i>(</i> 1.0	6.7	67	36	26.0
WM1-C	10:34	0.31	19.5	19.5	5.27	5.5	58.4	59.0	60.8	61.8	6.7	6.7	36	36.0
WM1	11:00	0.78	23	23.0	5.35	5.3	61.6	61.4	272.0	276.0	6.4	6.5	95	93.0
VV IVI I	11.00	0.78	23	23.0	5.32	3.3	61.2	01.4	280.0	270.0	6.5	6.5	91	93.0

Date	26-Mar-14	•					•		<u>-</u>	-		•		-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM1-C	12.52	0.24	25.5	25.5	5.14	5.2	61.6	61.7	72.7	71.0	7.1	7.1	43	42.5
WWII-C	12:52	0.34	25.5	25.5	5.16	3.2	61.8	61.7	71.0	71.9	7.1	7.1	42	42.5
WM1	13:20	0.09	26.9	26.9	10.41	10.4	129.3	129.2	26.4	26.5	7.2	7.2	15	14.5
VV 1VI 1	15:20	0.09	26.9	20.9	10.38	10.4	129.0	129.2	26.5	20.3	7.2	1.2	14	14.3

Date	28-Mar-14	•					•					•		
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM1 C	15.00	0.22	24.5	24.5	6.84	6.0	82.7	92.2	73.9	73.5	7.5	7.5	50	50.0
WM1-C	15:02	0.32	24.5	24.5	6.81	6.8	81.9	82.3	73.0	73.5	7.5	1.5	50	50.0
WM1	15:24	0.37	27.2	27.2	11.95	11.9	148.8	148.3	21.4	20.9	7.3	7.4	14	14.5
VV IVI I	13:24	0.57	27.2	21.2	11.87	11.9	147.8	146.3	20.3	20.9	7.4	7.4	15	14.3



Date	31-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM1-C	11.40	0.02	19.5	19.5	6.41	6.1	70.2	60.0	277.0	282.0	7.5	7.5	234	235.0
WWII-C	11:40	0.92	19.5	19.3	6.35	6.4	69.5	69.9	287.0	282.0	7.5	7.5	236	233.0
WM1	11.50	1.10	19.5	19.5	6.33	6.2	69.0	69.0	778.0	757.0	6.6	6.6	518	520.5
VV IVI I	11:50	1.10	19.5	19.3	6.31	6.3	68.7	68.9	736.0	151.0	6.6	6.6	523	520.5

Date	1-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM4-CA	12:12	0.17	23	23.0	7.02	7.1	81.9	82.3	4.2	4.2	8.1	8.1	4	4.0
WW4-CA	12:12	0.17	23	23.0	7.15	7.1	82.7	82.3	4.3	4.2	8.1	0.1	4	4.0
WM4-CB	11.40	0.21	23.5	22.5	6.96	7.0	80.4	01 1	9.7	0.5	7.2	7.2	14	13.0
WW4-CB	11:40	0.31	23.5	23.5	7.07	7.0	81.7	81.1	9.3	9.5	7.2	1.2	12	15.0
XXX 4.4	12.25	0.22	23.5	22.5	7.2	7.2	84.7	94.0	18.9	10.6	7.6	7.0	28	20.5
WM4	12:35	0.23	23.5	23.5	7.17	7.2	83.3	84.0	18.3	18.6	7.6	7.6	29	28.5

Date	3-Mar-14	-					-		-	-		-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM4-CA	11:27	0.14	17.5	17.5	7.1	7.1	73.8	73.7	3.5	3.6	7.1	7.1	3	2.5
WM4-CA	11:27	0.14	17.5	17.5	7.08	7.1	73.5	73.7	3.8	5.0	7.1	7.1	2	2.5
WM4-CB	12:05	0.19	18.1	18.1	4.78	4.7	65.1	57.4	5.7	5.7	6.9	6.9	5	5.0
WWI4-CD	12.03	0.19	18.1	10.1	4.67	4.7	49.7	37.4	5.6	5.7	6.9	0.9	5	5.0
3373.4.4	11.45	0.20	18	10.0	6.35	6.2	66.0	65.6	15.1	15.7	6.9	6.0	17	10.0
WM4	11:45	0.29	18	18.0	6.26	6.3	65.1	65.6	16.3	15.7	6.9	6.9	19	18.0

Date	5-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM4 CA	12.22	0.00	17.5	17.5	7.17	7.1	73.8	72.5	2.8	2.0	8.1	0.1	<2	2.0
WM4-CA	12:23	0.09	17.5	17.5	7.12	7.1	73.2	73.5	2.8	2.8	8.1	8.1	<2	2.0
WM4 CD	11.50	0.15	18	10.0	3.8	2.0	39.2	20.0	6.4	<i>( 5</i>	7.6	7.6	5	5.5
WM4-CB	11:58	0.15	18	18.0	3.75	3.8	38.8	39.0	6.7	6.5	7.6	7.6	6	5.5
XXX A.A	12.40	0.22	17.8	17.0	7.57	7.4	76.8	757	14.6	14.0	7.6	7.6	19	10.5
WM4	12:40	0.33	17.8	17.8	7.32	7.4	74.5	75.7	14.9	14.8	7.6	7.6	20	19.5



Date	7-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	ty (NTU)	p	Н	SS(n	ng/L)
WM4-CA	11:03	0.10	16	16.0	8.34	8.3	83.3	83.0	3.4	3.3	8	8.0	3	3.0
WWI4-CA	11:05	0.19	16	10.0	8.26	0.3	82.6	83.0	3.3	3.3	8	8.0	3	3.0
WM4-CB	10.42	0.14	16.5	165	4.86	4.8	48.8	10 6	4.5	4.5	7.6	7.6	5	5.0
WWI4-CB	10:43	0.14	16.5	16.5	4.81	4.0	48.3	48.6	4.5	4.3	7.6	7.0	5	5.0
XXX 4.4	11.20	0.20	16.5	165	8.67	0.7	84.7	94.6	13.5	14.0	7.7	7.7	20	20.0
WM4	11:20	0.29	16.5	16.5	8.81	8.7	84.5	84.6	14.5	14.0	7.7	7.7	20	20.0

Date	11-Mar-14	-					-		-	-		<del>-</del>		-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM4 CA	11.20	0.14	16	16.0	7.79	7.0	78.1	70.0	104.1	104.6	7.2	7.2	128	125.0
WM4-CA	11:30	0.14	16	16.0	7.76	7.8	77.8	78.0	105.0	104.6	7.2	1.2	122	125.0
WM4-CB	10:25	0.16	16.5	165	4.01	4.0	39.9	39.8	3.7	3.6	6.8	6.8	3	3.0
WWI4-CD	10:23	0.10	16.5	16.5	3.97	4.0	39.6	39.8	3.5	3.0	6.8	0.8	3	3.0
33/3.4.4	10.50	0.25	16.5	165	6.32	6.2	63.4	62.2	12.5	10.1	7.4	7.4	11	11.5
WM4	10:58	0.25	16.5	16.5	6.27	6.3	62.9	63.2	11.6	12.1	7.4	7.4	12	11.5

Date	13-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM4-CA	14:45	0.11	21.2	21.2	7.09	7.1	78.7	78.4	3.8	3.9	7.9	7.9	<2	2.0
WW4-CA	14:43	0.11	21.2	21.2	7.04	7.1	78.1	70.4	4.0	3.9	7.9	7.9	<2	2.0
WM4 CD	14.22	0.10	21.5	21.5	3.41	2.4	38.9	20.4	3.8	2.0	7.5	7.6	4	4.0
WM4-CB	14:23	0.19	21.5	21.5	3.3	3.4	37.8	38.4	3.8	3.8	7.6	7.6	4	4.0
XX7N.4.4	15.00	0.27	21.9	21.0	6.8	67	75.5	740	15.6	15.6	7.5	7.5	21	20.5
WM4	15:02	0.27	21.9	21.9	6.68	6.7	74.3	74.9	15.6	15.6	7.5	7.5	20	20.5



Date	15-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	ty (NTU)	p	Н	SS(n	ng/L)
WM4-CA	15:30	0.12	17.5	17.5	6.94	6.9	73.7	72.5	3.5	2.6	6.8	6.0	<2	2.0
WWI4-CA	15:50	0.12	17.5	17.5	6.91	0.9	73.3	73.5	3.6	3.6	6.8	6.8	<2	2.0
WM4-CB	15:57	0.19	17.5	17.5	4.29	4.3	44.2	44.2	3.8	3.7	6.7	6.7	2	2.0
WWI4-CB	15.57	0.18	17.5	17.5	4.28	4.3	44.1	44.2	3.6	3.7	6.7	0.7	2	2.0
NVN 4.4	15.02	0.20	17.8	17.0	8.44	0.5	87.2	00.2	11.2	11.0	6.7	67	15	155
WM4	15:03	0.29	17.8	17.8	8.63	8.5	89.2	88.2	12.6	11.9	6.7	6.7	16	15.5

Date	17-Mar-14						•	•	<u>-</u>	<del>-</del>		<del>-</del>		-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	ty (NTU)	p	H	SS(n	ng/L)
WM4 CA	12.14	0.14	22.5	22.5	5.72	5.7	65.5	(5.2	5.7	6.0	6.4	6.5	9	10.0
WM4-CA	13:14	0.14	22.5	22.5	5.68	3.7	65.0	65.3	6.3	6.0	6.5	6.5	11	10.0
WM4-CB	14:02	0.12	22.7	22.7	3.75	3.7	43.1	43.0	4.3	3.9	6.3	6.4	3	3.5
WWI4-CB	14.02	0.12	22.7	22.1	3.74	3.7	42.9	43.0	3.5	3.9	6.4	0.4	4	3.3
NVN 4.4	12.27	0.27	22.9	22.0	6.81	67	78.9	70.1	10.4	0.0	6.4	C 1	15	140
WM4	13:37	0.37	22.9	22.9	6.67	6.7	77.3	78.1	9.2	9.8	6.4	6.4	13	14.0

Date	19-Mar-14													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM4-CA	10.52	0.11	25.5	25.5	7.97	7.9	95.7	05.4	5.7	5.6	7.6	7.6	<2	2.0
WW4-CA	10:53	0.11	25.5	25.5	7.91	7.9	95.0	95.4	5.6	5.6	7.6	7.0	<2	2.0
WM4 CD	10.20	0.17	25.3	25.2	3.66	2.0	43.7	45.0	6.8		7.2	7.2	5	4.5
WM4-CB	10:30	0.17	25.3	25.3	3.92	3.8	46.7	45.2	6.3	6.6	7.2	1.2	4	4.5
3373.4.4	11.15	0.20	25.7	25.7	8.32	0.4	99.9	100 5	19.1	10.0	7.3	7.2	16	165
WM4	11:15	0.29	25.7	25.7	8.4	8.4	101.0	100.5	20.5	19.8	7.3	7.3	17	16.5



Date	22-Mar-14														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pН		SS(mg/L)		
WM4-CA	13:50	0.13	22	22.0	7.01	7.01 6.98 7.0	79.1	79.0	3.8	3.8	7.2	7.2	<2	2.0	
WW4-CA		0.13	22		6.98		78.8	79.0	3.9	5.0	7.2	1.2	<2		
WM4-CB	13:30	0.15	0.15	23.7	22.7	4.36	4.2	50.5	50.2	3.4	2.2	7	7.0	4	4.0
W M4-CB	15:50	0.15	23.7	23.7	4.32	4.3	50.0	50.3	3.3	3.3	7	7.0	4	4.0	
W/M/A	14:02	0.31	22.8	—— 22 <b>8</b> ——	12.39	12.3	130.1	129.6	11.4	11.9	7.4	7.4	15	15.5	
WM4			22.8		12.11		129.1		12.3		7.4	7.4	16		

Date	24-Mar-14	-			-		-	•	-	-		-		
Location	Time	Depth (m)	Temp	o (oC)	DO (mg/L)		DO (%)		Turbidity (NTU)		pН		SS(mg/L)	
WM4-CA	13:10	0.11	25.2	25.2	6.98	7.0	82.8	82.9	3.6	3.5	7.2	7.2	2	2.5
		0.11	25.2		6.99		82.9		3.5		7.2	1.2	3	
WM4-CB	12:11	0.07	23.5	23.5	4.35	4.3	52.7	51.5	3.7	3.9	6.8	6.8	5	5.0
WW4-CD	12.11		23.5		4.23		50.3		4.0		6.8	0.8	5	3.0
XX/N/I/A	12:51	0.02	25	25.0	7.93	7.0	94.9	04.2	13.0	12.1	6.8	<i>c</i> 0	17	165
WM4		0.03	25	25.0 7.79	7.9	93.4	94.2	13.2	13.1	6.8	6.8	16	16.5	

Date	26-Mar-14														
Location	Time	Depth (m)	Temp	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pН		SS(mg/L)	
WM4-CA	11:25	0.12	25.5	25.5	6.3	6.3	77.8	77.6	3.9	20	7.4	7.4	<2	2.0	
		0.13	25.5	25.5	6.26		77.4	77.0	3.7	3.8	7.4	7.4	<2		
WM4 CD	11.01	0.17	25	25 25 25.0	2.91	3.0	35.3	35.9	4.0	2.0	7	7.0	4	4.0	
WM4-CB	11:01		25		2.99	3.0	36.4		3.9	3.9	7		4		
3373.4.4	11:40	0.24	26.5	1 265 <del></del>	6.89	6.9	88.1	87.6	15.2	15.6	6.9	6.0	31	30.0	
WM4		0.34	26.5		6.81		87.1		16.0		6.9	6.9	29		



Date	28-Mar-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pН		SS(mg/L)	
WM4 CA	16:45	0.14	24	5.55	5.5	67.0	66.5	5.5	5.5	7	7.0	8	8.5	
WM4-CA		0.14	24	24.0	5.49	3.3	65.9	66.5	5.6	3.3	7	7.0	9	6.3
WM4 CD	WM4-CB 16:57	0.17	24	24()	2.46	2.5	29.9	29.8	3.2	3.2	6.9	6.9	3	2.0
WW4-CB			24		2.46		29.7		3.2	3.2	6.9	0.9	3	3.0
3373.4.4	16:33	0.39	26	26.0	6.39	6.4	77.6	76.9	19.0	19.2	7	7.0	31	31.5
WM4			26		6.32		76.2		19.4		7	7.0	32	

Date	31-Mar-14	<u>.                                      </u>					-	•	-	-		<del>-</del>		<u>-</u>
Location	Time	Depth (m)	Temp	o (oC)	DO (mg/L)		DO (%)		Turbidity (NTU)		pН		SS(mg/L)	
WM4-CA	15:15	0.22	20	20.0	8.23	<del></del>	90.4	00.2	13.7	14.1	6.5	6.5	8	0.0
		0.23	20	20.0	8.2		90.1	90.3	14.5		6.5	6.5	10	9.0
WM4-CB	15:32	0.51	20	20.0	7.33	7.3	80.4	79.8	31.1	30.7	6.2	6.2	17	17.5
WWI4-CD	13:32	0.51	20	20.0	7.21		79.1		30.3	30.7	6.2	0.2	18	17.3
3373.4.4	14:50	0.46	20	20.0	7.43	7.5	82.7	83.4	32.8	33.3	6.3	6.2	23 22	22.5
WM4			20	20.0	7.58	7.5	84.1		33.7		6.3	6.3		22.5





# Appendix J

**Graphical Plots for Monitoring Result** 





### Air Quality - 1-hour TSP

















### Air Quality – 24-hour TSP

















### Noise




















### **Water Quality**





























### Appendix K

**Meteorological Data** 



					Ta Kwu	Ling Statio	n
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Mar-14	Sat	Cloudy, rain, misty. Moderate to fresh easterly winds.	0	21.4	8.5	82.5	Е
2-Mar-14	Sun	Cloudy, rain, misty. Moderate to fresh easterly winds.	0.6	18	7.2	81.5	E
3-Mar-14	Mon	Cloudy, rain, misty. Moderate to fresh easterly winds.  Cloudy with mist and a few rain patches. Light to	Trace	15.4	14	83.2	E/SE
4-Mar-14	Tue	moderate northeasterly winds.	0.1	17.3	8.1	85	E/SE
5-Mar-14	Wed	Cloudy, rain. Fresh to strong easterly winds.	0.1	16.2	6.5	80.7	N/NW
6-Mar-14	Thu	Cloudy, rain. Moderate to fresh easterly winds	Trace	15.3	16.1	74.2	E/SE
7-Mar-14	Fri	Cloudy, rain. Moderate to fresh easterly winds Foggy, cloudy, rain. Light winds, becoming moderate to	0.1	14.4	12	86.7	E/SE
8-Mar-14	Sat	fresh northerlies.	0.9	15	10	89	E/SE
9-Mar-14	Sun	Foggy, cloudy, rain. Light winds, becoming moderate to fresh northerlies.	Trace	13.1	6.8	86	N
10-Mar-14	Mon	Foggy, cloudy, rain. Light winds, becoming moderate to fresh northerlies.	0	13.6	7	85	E/NE
11-Mar-14	Tue	Foggy, cloudy, rain. Light winds, becoming moderate to fresh northerlies.	0.3	15.1	14	78.7	E/NE
12-Mar-14	Wed	Cloudy, rain, bright. Moderate to fresh northerly winds	0.1	18.8	10.5	88.5	Е
13-Mar-14	Thu	Foggy, cloudy, rain. Light winds, becoming moderate to fresh northerlies.	0.3	21	10.2	74.5	N
14-Mar-14	Fri	Cloudy, rain, bright. Moderate to fresh northerly winds	0.4	17.1	9.5	58.5	N
15-Mar-14	Sat	Cloudy, sunny intervals. Light to moderate easterly winds.	Trace	16.2	6.2	61	E/NE
16-Mar-14	Sun	Cloudy, sunny intervals. Light to moderate easterly winds.	0	18.6	7.3	68.7	E/NE
17-Mar-14	Mon	Cloudy, sunny intervals. Light to moderate easterly winds.	Trace	21.5	5.6	81.2	Е
18-Mar-14	Tue	Warm with sunny periods. Light to moderate southeasterly winds.	0	23.3	7.3	79.7	Е
19-Mar-14	Wed	Warm with sunny periods. Light to moderate southeasterly winds.	0	23.5	6.6	77.2	Е
20-Mar-14	Thu	Warm with sunny periods. Light to moderate southeasterly winds.	0	22.7	5.5	74.5	W/NW
21-Mar-14	Fri	Cloudy, sunny intervals. Light to moderate easterly winds.	Trace	15.7	10.4	58.5	N
22-Mar-14	Sat	Cloudy, fog, fine. Light to moderate east to southeasterly winds.	0	18	7.5	55	Е
23-Mar-14	Sun	Cloudy, fog, fine. Light to moderate east to southeasterly winds.	0	19.6	10.4	56.5	E/NE
24-Mar-14	Mon	Cloudy, fog, fine. Light to moderate east to southeasterly winds.	0	20.4	8.2	62	E/NE
25-Mar-14	Tue	Cloudy, fog, fine. Light to moderate east to southeasterly winds.	0	22.9	6.5	64	E/SE
26-Mar-14	Wed	Cloudy, fog, fine. Light to moderate east to southeasterly winds.	Trace	22.9	7.7	74.5	W/SW
27-Mar-14	Thu	Cloudy, fog, fine. Light to moderate east to southeasterly winds.	0	24.5	7.7	74.5	W/SW
28-Mar-14	Fri	Cloudy, fog, fine. Light to moderate east to southeasterly winds.	Trace	23	11	86.2	Е
29-Mar-14	Sat	Cloudy with showers and a few squally thunderstorms.  Moderate easterly winds.	19	21.7	8.2	90	E/SE
30-Mar-14	Sun	Cloudy with showers and a few squally thunderstorms.  Moderate easterly winds.	103.1	21.9	13	87.5	E/SE
31-Mar-14	Mon	Cloudy with showers and a few squally thunderstorms.  Moderate easterly winds.	82.6	Maintena nce	10.5	Maintenan ce	E/SE



### **Appendix** L

**Waste Flow Table** 

Name of Department: CEDD <u>Contract No.: CV/2012/09</u>

### Monthly Summary Waste Flow Table for 2014 (year)

	Actu	al Quantities	of Inert C&D	Materials Ge	nerated Mon	thly	Actua	Quantities o	f C&D Wastes	Generated M	onthly
		Hard Rock									
Month	Total	and Large	Reused in	Reused in				Paper/			Others, e.g.
Month	Quantity	Broken	the	other	Disposed as	Imported		cardboard	Plastics (see	Chemical	general
	Generated	Concrete	Contract	Projects	Public Fill	Fill	Metals	packaging	Note 3)	Waste	refuse
	(in '000m <sup>3</sup> )										
Jan	0.409	0.084	0	0	0.409	0.200	0	0	0.010	0	0.110
Feb	1.697	0.356	0.380	0	1.473	0	0.002	0	0	0.019	0.040
Mar	3.954	0.506	1.092	0	2.862	0	0	0	0	0	0.265
Apr											
May											
Jun											
Sub-total	6.060	0.946	1.472	0.000	4.744	0.200	0.002	0.000	0.010	0.019	0.415
Jul											
Aug											
Sep											
Oct											
Nov	_		_					_	_		_
Dec											
Total	6.060	0.946	1.472	0.000	4.744	0.200	0.002	0.000	0.010	0.019	0.415

Note:

- 1. Assume the density of soil fill is 2 ton/m<sup>3</sup>.
- 2. Assume the density of rock and broken concrete is 2.5 ton/m<sup>3</sup>.
- 3. Assume each truck of C&D wastes is 5m<sup>3</sup>.
- 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
- 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
- 6. The non-inert C&D wastes are disposed at NENT.
- 7. Assume the density of metal is 7,850 kg/m<sup>3</sup>.

Name of Department: CEDD

## Monthly Summary Waste Flow Table for 2014

	A	ctual Quantities	of Inert C&D M	laterials Gener	ated Monthl	у	Actual Q	uantities of C	C&D Wastes	Generated	Monthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
JAN	0	0	0	0	0	16.571	0	0	0	0	0.85
FEB	0	0	0	0	0	18.672	0	0	0	0	0.005
MAR	0	0	0	0	0	1.176	0	0	0	6	0.01
APRIL											
MAY											
JUN											
Sub Total	0	0	0	0	0	36.419	0	0	0	6	0.865
JUL											
AUG											
SEP											
ОСТ											
NOV											
DEC											
Total	0	0	0	0	0	36.42	0	0	0	6	0.865

Notes:

Name of Department: CEDD

	Fore	cast of Total Qu	antities of C&	D Materials	to be Generate	ed from the	Contract (see	Note 4)		
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
0	0	0	0	0	350	30	4	2	1	4

### Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
- Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
- Imported Fill = Estimated by the Contractor = 1 loading = 8m 3
- Metal = Estimated by the Contractor
- Paper/cardboard packaging = Estimated by the Contractor
- Plastics = Estimated by the Contractor
- Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
- Other, e.g. general refuse = Estimated by the Contractor



### **Appendix M**

# **Implementation Schedule for Environmental Mitigation Measures**



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the	What requirements or standards for the measure to
	nei.		& Main Concerns to address	measure?	ilicasuic	measure?	achieve?
Air Quali	ty Impact (	Construction)					
3.6.1.1	2.1	<ul> <li>General Dust Control Measures</li> <li>The following dust suppression measures should be implemented:</li> <li>Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities</li> <li>80% of stockpile areas should be covered by impervious sheets</li> <li>Speed of trucks within the site should be controlled to about 10 km/hr</li> <li>All haul roads within the site should be paved to avoid dust</li> </ul>	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
		emission due to vehicular movement					
3.6.1.2	2.1	Best Practice for Dust Control  The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:  Good site management	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
		<ul> <li>The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust.</li> <li>Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission.</li> </ul>					
		Any piles of materials accumulated on or around the work areas should be cleaned up regularly.					
		Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions.					
		The material should be handled properly to prevent fugitive dust emission before cleaning. Disturbed Parts of the Roads					
		■ Each and every main temporary access should be paved with					



Objectives of the What requirements Who to Recommended When to **Recommended Mitigation Measures** EM&A implement Location of the or standards for the EIA Ref. Measure implement the Ref. the measure measure to measure? & Main Concerns measure? achieve? to address

concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or

 Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.

### Exposed Earth

Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.

### Loading, Unloading or Transfer of Dusty Materials

 All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.

#### Debris Handlina

- Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.
- Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.

### Transport of Dusty Materials

 Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.

### Wheel washing

Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.

#### Use of vehicles

- Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.
- Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		Site hoarding  Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.  Blasting  The areas within 30m from the blasting area should be wetted with water prior to blasting.					
Air Qualit	ty Impact (	Operation)					
3.5.2.2	2.2	<ul> <li>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</li> <li>The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work.</li> <li>Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission.</li> <li>Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity.</li> <li>Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs.</li> </ul>	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
Noise Im	pact (Cons	truction)					
4.4.1.4	3.1	Adoption of Quieter PME Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in <b>Table 4.14</b> , which can be found in Hong Kong.	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	Use of Movable Noise Barrier  The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.	To minimize the construction airborne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	Use of Noise Enclosure/ Acoustic Shed  The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.	To minimize the construction airborne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	Use of Noise Insulating Fabric  Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.	To minimize the construction airborne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<ul> <li>Good Site Practice</li> <li>The good site practices listed below should be followed during each phase of construction:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme;</li> <li>Mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site</li> </ul>	To minimize the construction airborne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
Noise Im	pact (Oper	construction activities.  Tation)  Road Traffic Noise					
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
		Fixed Plant Noise					
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the	What requirements or standards for the measure to
	nei.		& Main Concerns to address	measure?	ilicasuic	measure?	achieve?
4.5.2.4	3.2	<ul> <li>The following noise reduction measures shall be considered as far as practicable during operation:</li> <li>Choose quieter plant such as those which have been effectively silenced;</li> <li>Include noise levels specification when ordering new plant (including chillier and E/M equipment);</li> <li>Locate fixed plant/louver away from any NSRs as far as practicable;</li> <li>Locate fixed plant in walled plant rooms or in specially designed enclosures;</li> <li>Locate noisy machines in a basement or a completely separate building;</li> <li>Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and</li> <li>Develop and implement a regularly scheduled plant maintenance</li> </ul>	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Water Ou	uolity Impo	programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise.					
		ct (Construction)					5 1 11 1
5.6.1.1	4.1	Construction site runoff and drainage  The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)
		At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction.					
		The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas.					



EIA Ref. EM&A Ref.

**Recommended Mitigation Measures** 

Objectives of the Recommended Measure & Main Concerns to address

Who to implement the measure?

Location of the measure

When to implement the measure?

What requirements or standards for the measure to achieve?

Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.

- Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.
- All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.
- Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.
- If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94.
- The overall slope of the site should be kept to a minimum to reduce



EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement	Location of the	When to implement the	What requirements or standards for the
	Ref.		& Main Concerns to address	the measure?	measure	measure?	measure to achieve?
		the erosive potential of surface water flows.	·				
		All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.					
		Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.					
		Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.					
		Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.					
		■ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.					
5.6.1.1	4.1	Good site practices for works within water gathering grounds	To minimize water	Contractor	Construction	Construction	ProPECC Note PN
		The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:	quality impacts to the water gathering grounds		Works Sites within the water gathering	Phase	1/94



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
					arounds		

- Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments.
- No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site.
- All surplus spoil should be removed from water gathering grounds as soon as possible.
- Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks.
- Regular cleaning of silt traps should be carried out to ensure proper operation at all time.
- All excavated or filled surfaces which have the risk of erosion should always be protected form erosion.
- Facilities for washing the wheels of vehicles before leaving the site should be provided.
- Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately.
- No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps.
- Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies.
- Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies.
- Drainage plans should be submitted for approval by the Director of

grounds



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the measure?	What requirements or standards for the measure to
			& Main Concerns to address	measure?		measure?	achieve?
		Water Supplies.					
		An unimpeded access through the waterworks access road should always be maintained.					
		<ul> <li>Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March,</li> </ul>					
		Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference.					
5.6.1.2	4.1	Good site practices of general construction activities	To minimize water	Contractor	All construction	Construction	EIA Recommendation
		Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.	quality impacts		works sites	phase	
		Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.					
5.6.1.3	4.1	Sewage effluent from construction workforce	To minimize water	Contractor	All construction	Construction	EIA Recommendatio
		Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	quality impacts		works sites with on-site sanitary facilities	phase	and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	Hydrogeological Impact	To minimize water	Contractor	Construction	Construction	EIA Recommendation
,T	4.1	Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.	quality impacts	Contractor	works sites of the drill and blast tunnel	phase	and WPCO
Water Qu	ality Impac	ct (Operation)					
		No mitigation measure is required.					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
Sewage a	and Sewera	age Treatment Impact (Operation)					
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
Waste Ma	anagement	Implication (Construction)					
7.6.1.1	6	Good Site Practices  Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No.
		Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site					19/2005, Environmental Management on Construction Site
		<ul> <li>Training of site personnel in proper waste management and chemical handling procedures</li> </ul>					
		<ul> <li>Provision of sufficient waste disposal points and regular collection of waste</li> </ul>					
		Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers					
		<ul> <li>General refuse shall be removed away immediately for disposal. As</li> </ul>					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
	,	such odour is not anticipated to be an issue to distant sensitive receivers					
		Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road					
		<ul> <li>Covers and water spraying system should be provided for the stockpiled C&amp;D material to prevent dust impact or being washed away</li> </ul>					
		<ul> <li>Designate different locations for storage of C&amp;D material to enhance reuse</li> </ul>					
		■ Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated					
		■ Site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly					
		<ul> <li>Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains</li> </ul>					
7.6.1.2		Waste Reduction Measures	To reduce the quantity of wastes	Contractor	Construction works sites (General)	Construction Phase	EIA recommendation and Waste Disposal Ordinance
		Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:					
		<ul> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> </ul>					
		Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force					
		<ul> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials</li> </ul>					
		Plan and stock construction materials carefully to minimise amount					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes.					
7.6.1.3	6	C&D Materials		Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
		In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:					
		<ul> <li>A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and</li> </ul>					
		■ In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included.					
7.6.1.4	6	General refuse  General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	Chemical waste  If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes