MTR Corporation Limited

South Island Line (East)

Monthly EM&A Report No. 30

January 2014

Mionoz Cha

Thomas Chan

Verified by:

Independent Environmental Checker

Date:

13 January 2014

MTR Corporation Limited

South Island Line (East)

Monthly EM&A Report No. 30

January 2014

Certified by:

Richard Kwan

Environmental Team Leader

Date:

1 3 JAN 2014

EXECUTIVE SUMMARY

With the main civil works contracts of the South Island Line (East) (SIL(E)) Project awarded in May 2011, the commencement date of construction of the Project was on 25 June 2011. The Environmental Monitoring and Audit (EM&A) programme of the Project also commenced on 25 June 2011. This is the thirtieth Monthly EM&A Report for SIL(E) Project. The Report presents the results of EM&A works undertaken during the period of 1 December to 31 December 2013. The major construction activities in the reporting period included piling, excavation, slope stabilization works, shaft excavations, viaduct segments erection, tunnel excavation as well as construction of stations and depot.

Impact monitoring for air quality, noise were conducted in the reporting period. No exceedance was found and there was no breach of Action / Limit Levels for air quality and noise monitoring.

The proposal for termination of impact water quality monitoring at Aberdeen Channel by November 2013 was approved by EPD on 23 December 2013. 4-week post-construction water quality monitoring at Aberdeen Channel was conducted in the reporting period.

Three public complaints referred by EPD were received in the reporting month.

No notification of summon or prosecution related to the environmental issue was received in the reporting period.

Regular site inspections were conducted by the Environmental Team (ET) to check the implementation of environmental mitigation measures. No non-conformance to the environmental requirements was identified in the reporting period.

Future key issues envisaged in the coming month include noise and dust emission from site works. The ET will continue the implementation of the EM&A programme in accordance to the EM&A Manual.

EXECUTIVE SUMMARY

- 1 INTRODUCTION
 - 1.1 Project Background
 - 1.2 Project Programme
 - 1.3 Coverage of the EM&A Report
- 2 PROJECT INFORMATION
 - 2.1 Project Organization and Management Structure
 - 2.2 Construction Activities in the Reporting Month
 - 2.3 Construction Activities for the Coming Month
 - 2.4 Project Areas and Environmental Monitoring Locations
 - 2.5 Summary of EM&A Requirements
- 3 IMPACT MONITORING
 - 3.1 Air Quality
 - 3.2 Noise
 - 3.3 Water Quality
 - 3.4 Action taken in Event of Exceedance
- 4 LANDSCAPE AND VISUAL
 - 4.1 EM&A Requirements
 - 4.2 Site Audit Results
- 5 ECOLOGY
 - 5.1 EM&A Requirements
 - 5.2 Site Audit Results
- **6 WASTE MANAGEMENT**
- 7 RECORD OF ENVIRONMENTAL COMPLAINTS
- 8 RECORD OF NON- COMPLIANCES
- 9 RECORD OF NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS
- 10 STATUS OF STATUTORY SUBMISSIONS
 - 10.1 Submissions required under Environmental Permit
 - 10.2 Statutory Permits and Licenses
- 11 SITE INSPECTIONS
 - 11.1 Implementation of Environmental Mitigation Measures
 - 11.2 Observations
 - 11.3 Solid and Liquid Waste Management Status
 - 11.4 Other Notable Events
- 12 FUTURE KEY ISSUES
- 13 CONCLUSIONS

List of Figures

Figures 1 to 2 Works Areas of the Project

Figures 3 to 6 Location of Construction Air Quality Monitoring Stations

Figures 7 to 8 Location of Construction Noise Monitoring Stations

Figures 9 Location of Water Quality Monitoring Stations

Figures 10 Air Quality and Noise Monitoring Locations for Telegraph Bay Barging Point

List of Appendices

Appendix A1 Project Organization

Appendix A2 Contact List of Key Personnel of the Project

Appendix B1 Action and Limit Levels for Construction Noise and Air Quality

Appendix B2 Action and Limit Levels for Water Quality

Appendix C Calibration Details

Appendix D Graphical Plots of Air Quality, Noise & Water Quality Impact Monitoring and

Monitoring Results for Water Quality

Appendix E Review of Exceedance in Environmental Monitoring

Appendix F Implementation of Environmental Mitigation Measures

1 INTRODUCTION

1.1 Project Background

The South Island Line (East) (SIL(E)) of 7.0km approximately is a new medium capacity railway with stations at South Horizons (SOH), Lei Tung (LET), Wong Chuk Hang (WCH), Ocean Park (OCP) and Admiralty (ADM), comprising underground and elevated structures. A depot is required at Wong Chuk Hang to provide maintenance support for the SIL(E).

1.2 Project Programme

Main civil works contracts of the SIL(E) were awarded in May 2011. The commencement date of construction of the Project was on 25 June 2011. The construction of the Project is expected to complete in 2015.

1.3 Coverage of EM&A Report

The Environmental Monitoring and Audit (EM&A) programme of the Project commenced on 25 June 2011. This is the thirtieth Monthly Environmental Monitoring and Audit (EM&A) Report for the Project. The Report presents the results of EM&A undertaken during the period of 1 to 31 December 2013.

2 PROJECT INFORMATION

2.1 Project Organization and Management Structure

The project organization is shown in **Appendix A1**. Contacts of key personnel of the Project are shown in **Appendix A2**.

2.2 Construction Activities in the Reporting Month

Major construction activities carried out by the respective SIL(E) civil works contractors during the reporting period include:

Contract No. 901

Site	Construction Activities
Harcourt Garden	 Excavation, blasting works at SEE shaft and station box RC construction works at station box Commissioning test for skip hoist and silo
	 A&A works at Admiralty Station PCWA barging point (Ramp 1)

Contract No. 902

Site	Construction Activities
Hong Kong Park Ventilation	- Shaft excavation by blasting
Shaft	- Mucking out by use of rock spoil storage
Nam Fung Portal	- Construction for transition box
	- Tunnel excavation by drill and blast
	- Construction of Ventilation Building
	- Trial pit excavation at Nam Fung Road for FSD
	water main extension

Site		Construction Activities
Chung Hom Shan Magazine	-	Operation of Magazine
Telegraph Bay Barging Point	-	Operation of the Barging Point

Contract No. 903

Cita	Canadan atian Astinitias
Site	Construction Activities
Zone B (Ex-Canadian Site to	- Segment Remediation
OCP Station)	
Site Office and OCP Station	- Steel Roof Canopy Installation
	- Roof Waterproofing & Roof Insulation Tile
Zone C	- Insitu bridge, stitch & stressing (C11S-WCH)
(OCP Station to WCH Station)	- Plinth construction (C5N-C8N & C5S-C11S)
	- Noise Barrier Installation (C0-C5, C5N-WCH)
WCH Station	- Roof Waterproofing
	- Installation of insulation board
	- Entrance A Ground Slab(+4.4-4.65mpd)
	- Entrance A Construction of Superstructure to
	Concourse Slab
	- Entrance A Construction of Concourse Slab
	(GL12-GL14)
	- Entrance B Pile Piers (G3)
	- Entrance B Pile Caps (G5)
Zone D (WCH Station to WCH	- Plinth construction (D2-D4)
nullah)	- Segment Erection (D0-D3)
	- Nam Long Shan Road remaining wall
	- Pedestrian Link Bridge Mini Piles (D17 and Kuun
	Hoi Path)
	- Tong Bin Lane Retaining wall Construction
Zone E (Aberdeen Channel)	- Seawall Reinstatement (E2)

Contract No. 904

Contract No. 904	
Site	Construction Activities
Ex-Harbour Mission School	- Excavation
	- Tunnel box construction
	- Tunnel excavation
Lee Wing Street	- Construction of Main Tunnel
_	- Construction of Ventilation Building
LET Station Entrance A	- Adit excavation and construction
	- Concreting and formwork
LET Station Entrance B	- Drainage Works
	- Shaft excavation by drill and blast
South Horizons	- Installation of pipe piles
	- Grouting works
	- Drainage works
	- ELS works
	- Station structure construction
South Horizons Plant	- Slope excavation and protection
Building	- Open blast at Yuk Kwai Shan
Project site office at Ap Lei	- Operation of project site office
Chau Bridge Playground	
Lee Wing Street Barging	- Operation of barging point
Point	

Contract No. 908

Site	Construction Activities
WCH Depot	 Permanent drainage construction Slab and column construction Amendment of site access

2.3 Construction Activities for the Coming Month

The scheduled major construction activities in the next reporting month are as follows:

Contract No. 901

Site	Construction Activities
Harcourt Garden	 Excavation, blasting works at SEE shaft and station box RC construction works at station box Commissioning test for skip hoist and silo A&A works at Admiralty Station PCWA barging point (Ramp 1)

Contract No. 902

Site	Construction Activities
Hong Kong Park Ventilation	- Modification of rock stockpile and acoustic cover
Shaft	- Construction of shaft
Nam Fung Portal	- Construction for transition box
	- Tunnel excavation by drill and blast
	- Construction of Ventilation Building
	- Trial pit excavation at Nam Fung Road for FSD
	water main extension
Chung Hom Shan Magazine	- Operation of Magazine
Telegraph Bay Barging Point	- Operation of the Barging Point

Contract No. 903

Site	Construction Activities
Zone B (Ex-Canadian Site to	- Segment Remediation
OCP Station)	
Site Office and OCP Station	- Roof Waterproofing & Roof Insulation Tile
Zone C	- Plinth Construction (C5S-C11S)
(OCP Station to WCH Station)	- Noise Barrier Installation (C0-C5, C5N-WCH)
WCH Station	- Roof Waterproofing
	- Installation of insulation board
	- Entrance A Construction of Superstructure to
	Concourse Slab
	- Entrance A Construction of Concourse slab
	(GL12-GL14)
	- Entrance B Pile Caps (G5, G7-G9)
Zone D (WCH Station to WCH	- Segment Erection (D1)
nullah)	- Nam Long Shan Road remaining deck
	- Pedestrian Link Bridge Mini Piles (D17 and Kuun
	Hoi Path)
	- Tong Bin Lane Retaining wall Construction

Contract No. 904

Site	Construction Activities
Ex-Harbour Mission School	- Excavation
	 Tunnel box construction
	- Tunnel excavation
Lee Wing Street	- Construction of Main Tunnel
	 Construction of Ventilation Building
LET Station Entrance A	 Adit excavation and construction
	 Concreting and formwork
LET Station Entrance B	- Drainage Works
	 Shaft excavation by drill and blast
South Horizons	- Installation of pipe piles
	- Grouting works
	- Drainage works
	- ELS works
	- Station structure construction
South Horizons Plant	- Slope excavation and protection
Building	
Project site office at Ap Lei	- Operation of project site office
Chau Bridge Playground	·
Lee Wing Street Barging	- Operation of barging point
Point	

Contract No. 908

Site	Construction Activities
WCH Depot	Permanent drainage constructionSlab and column constructionProvision of new site entrance

2.4 Project Areas and Environmental Monitoring Locations

The works areas of the Project are shown in **Figures 1 and 2**. Operation of Telegraph Bay barging point has commenced since 24 September 2012. Impact dust and noise monitoring has been started at designated monitoring locations during operation of the Telegraph Bay barging point in accordance with the Construction and Demolitions Materials Management Plan (C&DMMP) approved under EP.

The locations of environmental monitoring stations are shown in **Figures 3 to 10**. Tables 1 and 2 below shows the details of the active monitoring stations as reported in Sections 3.1 to 3.3 below.

 Table 1
 Summary of impact dust and noise monitoring stations

ID	Monitoring Station
Dust	
CD1	Wong Chuk Hang San Wai
CD2	Police College – Police Quarters
CD3	San Wui Commercial Society of HK Chan Pak Sha School
CD4	Shan On House
CD5*	South Horizons Phase IV – Block 25
DTB1	Site boundary of Telegraph Bay barging point

ID	Monitoring Station
Noise	
CN1	San Wui Commercial Society of HK Chan Pak Sha School (Educational Institution)
CN2	Holy Spirit Seminary (Education Institution)
CN3*	Shun Fung Building (Residential)
CN4*	South Horizons Phase IV – Block 25 Dover Court (Residential)
CN5*	TWGHs Jockey Club Rehabilitation Complex Block A (Convalescent Home)
NTB1	Outside Aegean Terrace

^{*} Location updated due to site access problem, or as per the agreement with the premises landlord, and agreed with EPD

 Table 2
 Summary of impact water quality monitoring stations

ID	Location	Easting	Northing
WM1	Aberdeen West Typhoon Shelter	833953	811923
WM2	Wong Chuk Hang Nullah	834547	811966
WM3	WSD Brick Hill Seawater Intake	834896	811567
WM4	Aberdeen South Typhoon Shelter	834761	811292
CS1	Control Station	832689	811967
CS2	Control Station	834852	810689

2.5 Summary of EM&A Requirements

The EM&A programme as specified in the EM&A Manual has been implemented during the construction stage.

In the reporting period, impact monitoring of LAeq, 30min noise levels was carried out at the monitoring locations as shown in Table 1 once every week. Also, 24-hour TSP monitoring was conducted at the monitoring locations as shown in Table 1 once every week. Post-construction water quality monitoring at Aberdeen Channel was undertaken at the monitoring locations as shown in Table 2 three working days per week at mid-ebb and mid-flood tides for 4 weeks during the reporting period.

Action and Limit Levels for construction noise and air quality as well as water quality are shown in **Appendices B1 and B2** respectively. Should non-compliance of the criteria occurs, action in accordance with the respective Event and Action Plans for construction noise, air quality and water quality in the EM&A Manual / Updated EM&A Manual should be carried out.

Monthly monitoring of the ardeid night roost location beside Wong Chuk Hang Nullah by qualified ecologist was also conducted.

In addition, regular site inspection to active works areas was carried out. The areas of inspection included the pollution control and mitigation measures within the site. Waste management and landscape and visual aspects were covered.

3 IMPACT MONITORING

3.1 Air Quality

Monitoring Methodology

24-hour TSP samples were collected by High Volume Sampler (Graseby-Andersen) following United Sates Environmental Protection Agency regulations.

The sampling procedure follows to that described in the App. B of Pt 50 in 40CFR Ch.1 (U.S. Environmental Protection Agency). TSP is sampled by drawing air through a conditioned, pre-weighed filter paper inside the high volume sampler at a controlled rate. After 24-hour sampling, the filter paper with retained particles is collected and returned to the laboratory for drying in a desiccators followed by weighing. TSP levels are calculated from the ratio of the mass of particulate retained on the filter paper to the total volume of air sampled.

The samplers have been properly maintained. Prior to dust monitoring commencing, appropriate checks have been made to ensure that all equipment and necessary power supply are in good working condition.

Calibration Requirements

The flow rate of the high volume sampler with mass flow controller is calibrated using an orifice calibrator. Initial calibration (five points) is conducted upon installation and prior to commissioning. Calibration will be carried out every six months. The calibration records are shown in **Appendix C**.

Monitoring Results

To examine the construction dust levels, 24-hour TSP monitoring was undertaken at the monitoring locations as shown in Table 1 according to the EM&A Manual.

Monitoring results are presented in the following table (see **Appendix D** for graphical plots). The 24-hour TSP levels were within the Action Level. No exceedance was found. This indicates that the construction activities did not have a noticeable adverse effect on the general air quality of the project areas.

Date	TSP (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)	Compliance (Yes/No)	Weather Condition
CD1 Wong Ch	uk Hang San Wa	ai			
3-Dec	74.0	173	260	Yes	Fine
10-Dec	85.0	173	260	Yes	Cloudy
17-Dec	85.6	173	260	Yes	Fine
24-Dec	98.9	173	260	Yes	Fine
31-Dec	21.9	173	260	Yes	Fine
CD2 Police Co	llege – Police Q	uarters			
2-Dec	128.5	184	260	Yes	Fine
9-Dec	129.9	184	260	Yes	Fine
16-Dec	129.2	184	260	Yes	Fine
23-Dec	65.1	184	260	Yes	Fine
	Commercial Soc	iety of HK C	han Pak Sha	School	
2-Dec	116.8	169	260	Yes	Fine
9-Dec	137.0	169	260	Yes	Fine
16-Dec	126.9	169	260	Yes	Fine
23-Dec	122.6	169	260	Yes	Fine
CD4 Shan On	House				
5-Dec	102.3	176	260	Yes	Fine
12-Dec	85.3	176	260	Yes	Fine
19-Dec	60.4	176	260	Yes	Fine
27-Dec	97.4	176	260	Yes	Fine
CD5 South Ho	orizons Phase IV	– Block 25			
5-Dec	95.4	169	260	Yes	Fine
12-Dec	91.2	169	260	Yes	Fine
19-Dec	67.6	169	260	Yes	Fine
27-Dec	108.4	169	260	Yes	Fine
	oundary of Teleg	raph Bay b	arging point		
5-Dec	106.3	156	260	Yes	Fine
12-Dec	125.4	156	260	Yes	Fine
19-Dec	120.5	156	260	Yes	Fine
27-Dec	100.2	156	260	Yes	Fine

Note: Please refer to Figures 3 to 6 and 10 for the location of construction air quality monitoring stations

3.2 Noise

Monitoring Methodology

Monitoring was conducted using B&K sound analysis equipment – B&K SLM 2250. Microphone was extended 1 meter from building facades and oriented towards the works area.

Calibration Requirements

B&K 2250 sound level meters and B&K 4231 calibrators which complied with the International Electrotechnical Commission Publication 651:1979 (Type 1) and 804:1985 (Type 1), specification as referred to in the Technical Memoranda to the NCO were used for

the impact monitoring. The sound level meters and calibrators are verified by the certified laboratory or manufacturer once every two years to ensure they perform to the same level of accuracy as stated in the manufacturer's specifications. The calibration records are shown in **Appendix C**.

Immediately prior to and following each set of measurements at any NSR, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. If the calibration levels before and after the measurement differs by more than 1.0dB, the measurement shall be repeated to obtain a reliable result (note: maximum deviation during this initial baseline monitoring period was 0.3dB). Periods of prolonged or repeated overloading of the sound level meter detector were avoided by setting the meter with adequate headroom prior to commencing measurements. Measurements were recorded to the nearest 0.1 dB, with values of 0.05 being rounded up.

Monitoring Results

Impact monitoring of LAeq, 30min noise levels was undertaken to measure construction noise levels in accordance with the Updated EM&A Manual at the monitoring locations as shown in Table 1. The monitoring was conducted during the course of construction works, please refer to S2.2 for major construction activities of the respective SIL(E) civil works contracts in the reporting month. Weather conditions throughout the monitoring period were mild with light wind of not exceeding 2-3m/s on average.

Noise monitoring results are presented in the following table and graphical plot for are presented in **Appendix D**.

Date	Time	LAeq (dBA)	Limit Level (dBA)	Compliance (Yes/No)	Weather Condition
CN1 San V	<u>Vui Comr</u>	nercial Society o		na School	
3-Dec	14:11	69.5	70 [#]	Yes	Fine, wind <5m/s
10-Dec	13:24	69.3	70 [#]	Yes	Cloudy, wind <5m/s
20-Dec	10:30	67.7	70 [#]	Yes	Fine, wind <5m/s
23-Dec	14:10	69.1	70 [#]	Yes	Fine, wind <5m/s
CN2 Holy	Spirit Sei	minary			
6-Dec	16:00	64.7	70 [#]	Yes	Fine, wind <5m/s
13-Dec	16:06	63.8	70#	Yes	Cloudy, wind <5m/s
20-Dec	16:07	65.1	70 [#]	Yes	Fine, wind <5m/s
27-Dec	16:00	67.1	70 [#]	Yes	Fine, wind <5m/s
CN3 Shun	Fung Bu				
5-Dec	11:15	71.5	75 [#]	Yes	Fine, wind <5m/s
12-Dec	10:40	68.4	75 [#]	Yes	Fine, wind <5m/s
19-Dec	11:25	71.1	75 [#]	Yes	Fine, wind <5m/s
27-Dec	10:50	69.6	75 [#]	Yes	Fine, wind <5m/s
CN4 South	Horizon	s Phase IV – Bloc	k 25 Dover Cour	t	
3-Dec	10:00	71.2	75 [#]	Yes	Fine, wind <5m/s
12-Dec	14:30	71.5	75 [#]	Yes	Fine, wind <5m/s
17-Dec	10:00	73.6	75 [#]	Yes	Fine, wind <5m/s
24-Dec	9:30	73.6	75 [#]	Yes	Fine, wind <5m/s
CN5 TWG	ds Jockey	y Club Rehabilita	tion Complex Blo	ock A	
6-Dec	15:25	68.8	75	Yes	Fine, wind <5m/s
13-Dec	15:26	64.0	75	Yes	Cloudy, wind <5m/s
20-Dec	15:30	63.2	75	Yes	Fine, wind <5m/s
27-Dec	15:15	64.8	75	Yes	Fine , wind <5m/s

Date	Time	LAeq (dBA)	Limit Level (dBA)	Compliance (Yes/No)	Weather Condition
NTB1 Outs	side Aeg	ean Terrace			
5-Dec	10:00	54.6	75	Yes	Fine, wind <5m/s
12-Dec	9:50	54.1	75	Yes	Fine, wind <5m/s
19-Dec	10:05	53.2	75	Yes	Fine, wind <5m/s
27-Dec	10:00	54.3	75	Yes	Fine, wind <5m/s

(#) Or updated prediction of noise levels as contained in Construction Noise Mitigation Measures Plan

3.3 Water Quality

Monitoring Methodology

Water quality was monitored in terms of the following parameters: Dissolved Oxygen (DO, mg/L) and Dissolved Oxygen Saturation (DO %), temperature (°C), pH, turbidity (NTU), salinity (ppt), suspended solids (mg/L) and water depth (m). All parameters were measured in-situ whereas SS shall be determined by the laboratory.

Water samples were taken with a water sampler, consisting of a transparent PVC cylinder of 2 litres that can be effectively sealed with cups at both ends. The water sampler has a positive latch system to keep it open and prevent premature closure until released by a messenger when the sampler arrives is at the pre-determined depth.

Measurement was taken at 3 water depths, namely, 1m below water surface, mid-depth and 1m above sea bed, except where the water depth less that 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station was monitored.

Duplicate in-situ measurements and samples were collected and analyzed to ensure a robust statistically interpretable dataset. Where the difference in value between the first and second measurement of DO or turbidity parameters is more than 25% of the value of the first reading, the reading was discarded and further readings were taken.

Water samples for all monitoring parameters were collected, stored, preserved and analyzed according to APHA Standard Methods. Water samples were stored in high-density polythene bottles, packed in ice and delivered to the laboratory of ETS-Testconsult Limited, a HOKLAS accredited laboratory.

The SS determination work was start within 24 hours after collection of the water samples. The SS analyses followed the standard method APHA 2540D with a detection limit of 1mg/L as described in APHA Standard Methods for the Examination of Water and Wastewater.

A digital depth detector was employed to determine the water depth at selected stations when flows permit.

Calibration Requirements

On-site monitoring equipment namely the salinity meter, pH meter, turbidity meter, dissolved oxygen meter and temperature meter were calibrated before use. The methodologies for the calibration are referred to the instruction manual provided by the manufactures respectively. The calibration records are shown in **Appendix C**. Response of sensors and electrodes was checked with certified standard solutions before each use.

Monitoring Results

The proposal for termination of impact water quality monitoring at Aberdeen Channel by November 2013 was approved by EPD on 23 December 2013.

Marine based construction works at Aberdeen Channel has been completed by November 2013. Post-construction water quality monitoring was undertaken in accordance with the EM&A Manual at the six designated monitoring locations at Aberdeen Channel as shown in Table 2 for four weeks in the reporting period. Monitoring locations WM1-WM4 cover the Aberdeen West Typhoon Shelter, Wong Chuk Hang Nullah, WSD Brick Hill Seawater intake and Aberdeen South Typhoon Shelter while monitoring location CS1 and CS2 are the control stations. CS1 and CS2 are the upstream control stations for the Ebb and Flood tide conditions respectively.

Monitoring results and graphical plots are presented in **Appendix D**.

3.4 Action taken in Event of Exceedance

There was no exceedance in air quality and noise monitoring parameters recorded in the reporting period, therefore no action was taken.

4 LANDSCAPE AND VISUAL

4.1 EM&A Requirements

The landscape and visual mitigation measures undertaken by the contractors during the construction phase have been audited on a regular basis according to the EM&A Manual.

4.2 Site Audit Results

Regular inspections and audits were conducted by the Certified Arborist as required by the EP and it was found that the transplanting works and the tree protection works being carried out by the civil works and transplantation contractors were in accordance with the EP/ EIA. Necessary tree removal or protection works were being carried out in accordance with the EP/ EIA or approved Tree Removal Application. No non compliance was identified in the reporting period.

Retained Trees

No immediate hazards were noted for any of the OVTs during reporting period. Health conditions of the two retained and pruned trees, *Ficus elastica*, located at Wong Chuk Hang San Wai have been monitored. The contractor had enhanced the tree protection zone and was reminded to properly maintain the protection zone.

Transplanted Tree

Total of 464 trees of the SIL(E) had been transplanted as of the reporting month. They were mostly transplanted to the holding nursery at Chung Hom Shan and Kellett Bay, permanent receptor sites such as Lok Ma Chau or in-situ under project areas.

5 ECOLOGY

5.1 EM&A Requirements

Auditing of the ecological mitigation measures during the construction phase have been carried out on a regular basis according to the EM&A Manual.

5.2 Site Audit Results

Ardeid Night Roost

Regular inspections to the works areas around the ardeid night roost have been conducted by the ecologist to check the ecological mitigation measures with regard to the ardeids at Wong Chuk Hang Nullah. Inspections of the ardeid night roost have been made for any active ardeid nests. Whilst ardeids have never been recorded nesting at this site, precautionary checks for active nests or signs of breeding have been made.

Monthly monitoring of the ardeid night roost location was also conducted by the ecologist from a vantage point, at Ap Lei Chau Bridge (on the Wong Chuk Hang side), with an unobstructed view over the area. According to the EM&A Manual, the surveys will commence approximately one hour before sunset and continue for 20 minutes after sunset, or until nightfall, which comes sooner. Any aggregation of night roosting ardeid in the degraded woodland or adjacent area have been located and counted.

During the reporting month, the monthly night ardeid survey was conducted on 18th December 2013 commenced at 1605hr. No ardeids was observed roosted at this location.

Nevertheless, the roosting site at Wong Chuk Hang shall be maintained in good condition, and proper mitigation measures will be kept for the tree protection within the site. Proper tree protection measures have been implemented as far as practicable by the contractor to the current and potential roost trees retained on site.

Plant Species of Conservation Interest

Detailed field survey led by the ecologist was undertaken in March and early May 2011 to ascertain the presence of any rare or protected flora species to be affected. The surveys covered all above ground works areas of the project and the survey results were presented in the Detailed Transplanting Baseline Survey Report submitted under the Environmental Permit.

As in the Detailed Transplantating Baseline Survey Report, two plant species of conservation interest recorded in the degraded woodland to the south of Wong Chuk Hang Nullah, namely herb *Houttuynia cordata* and tree *Aquilaria sinensis* (including seedlings), and planted young tree *Ailanthus fordii* (including seedlings) recorded in a plantation area near Hong Kong Park will be influenced by the project works. Other plant species of conservation interest identified will be protected on-site and appropriate tree protection measures would be established if needed. Health condition of the most plant species protected in-situ generally remained unchanged as in the Detailed Transplanting Baseline Survey Report. However, it is noted that health condition of *Ailanthus fordii* (tree no. OCP-T2231), which is outside the active works area at Wong Chuk Hang San Wai, was found to remain in generally fair physiologically condition. Two *Aquilaria sinensis*, which are located outside the active works area to the north of Nam Fung Road, were also found in very poor health condition and suspected to be dead specimens.

Regular monitoring on the transplanted *H. cordata* and *A. fordii* within the works area has been conducted. The transplanted *H. cordata* and *A. fordii* were in fair health condition and protection fences have been maintained around the receptor sites. Individuals of rare herb H. cordata were observed during the reporting month, about 15% of the protected area

was covered by the rare herbs. Condition of one transplanted young seedling *A. fordii* has grown satisfactorily with new leaves developed from the apical bud. while the retained tree T3 has remained in satisfactory condition. The two transplanted *Aquilaria sinensis* have been removed in Nov 2013.

According to the Transplanting Proposal for *H. cordata* submitted in Sep 2011, post transplantation maintenance period were undertaken throughout the 12-month and have been completed.

6 WASTE MANAGEMENT

Mitigation measures on waste management have been implemented in accordance with the site waste management plans for the respective civil works contracts. The C&D materials have been disposed of at the public fill reception facilities while C&D wastes have been disposed of at the landfills. Quantities of wastes disposed in the reporting period are summarized in the following table:

Contract No	Inert C&D Materials Disposed at Public Fill (m³)	Inert C&D Materials Reused (m³)	Non-inert Waste Disposed at Landfill (m³)	Chemical Waste to Designated Treatment Facility (litre/kg)	
Reporting Period: December 2013					
Contract 901	1,315	17,314	69	1,270	
Contract 902	7,152	15,684	162	0	
Contract 903	654	303	598	0	
Contract 904	3,936	6,246	101	400	
Contract 908	3,039	0	1,883	0	

7 RECORD OF ENVIRONMENTAL COMPLAINTS

There were three environmental complaints referred by EPD in the reporting period:-

- 1. EPD received public complaints on 27 Nov 2013 and 4 Dec 2013 concerning construction noise from MTR construction site at Ap Lei Chau Bridge. One complainant stated that nighttime welding noise has been generated from Ap Lei Chau Bridge for two weeks on 27 Nov 2013. The other complainant stated that construction noise after 1830 hour has been generated from Ap Lei Chau Bridge works areas on 4 Dec 2013. EPD referred the complaint information to MTR on 5 Dec 2013 for complaint investigation as per the EM&A programme. Investigation has been carried out that no PME has been used and no PCW has been carried out within the two weeks before 27 Nov 2013 after 1800 hour. Also, no works has been carried out after 1900 hour on 4 Dec 2013. Mitigation measures have been implemented to minimize disturbance if any to the neighborhood. Investigation report had been sent to EPD.
- 2. EPD referred a public complaint to MTR on 30 Dec 2013 regarding smoke from MTR construction site at South Horizons. EPD referred the complaint information to MTR on the same day for complaint investigation as per the EM&A programme. Complaint investigation is being undertaken in accordance with the EM&A Manual and investigation report will be sent to EPD in due course.
- 3. EPD received a public complaint on 24 Dec 2013 regarding daytime dust from the barging point at Ap Lei Chau and referred the complaint information to MTR on 31 Dec 2013 for complaint investigation as per the EM&A programme. Complaint

investigation is being undertaken in accordance with the EM&A Manual and investigation report will be sent to EPD in due course.

8 RECORD OF NON-COMPLIANCES

There was no non-compliance identified in the reporting period.

9 RECORD OF NOTIFICATIONS OF SUMMONS AND PROSECUTIONS

No summon or prosecution related to environmental issue was received or made against the Project in the reporting period.

10 STATUS OF STATUTORY SUBMISSIONS

10.1 Submissions required under Environmental Permit

A summary of the status of submissions required under the SIL(E) Environmental Permit as of 31 December 2013 is shown below:

EP Clause No.	Description of Submission	Status
1.11	Commencement date of construction	Submitted on 25 May 2011
1.14	Commencement date of operation	To be submitted no later than 2 months prior to commencement of operation of the Project
2.1 & 2.2	Employment of IEC & ET	Submitted on 6 Apr 2011
2.3	Employment of Qualified Ecologist	Submitted on 6 Apr 2011
2.4	Employment of Certified Arborist	Updated Certified Arborist submitted on 19 Aug 2013
2.5	Management organization of main construction companies	Updated main construction companies submitted on 15 Jun 2012
2.6	Construction programme & EP submission schedule	Submitted on 10 Jun 2011
2.7	Set up of Community Liaison Group	Submitted on 20 Apr 2011
2.8	Updated EM&A Manual	EP Condition fulfilled dated 13 February 2012
2.9	Construction Noise Mitigation Measures Plan	Updated Construction Noise Mitigation Measures Plan submitted on 11 May 2012 and EP Condition fulfilled date 22 May 2012
2.11	Construction & demolition materials management plan for barging points	Revised Construction & Demolition Materials Management Plan submitted on 26 November 2013 and EPD issued comments on 12 Dec 2013.

EP Clause No.	Description of Submission	Status
2.13 (a)	Ecological planting & landscape plan	EP Condition fulfilled dated 12 December 2011
2.13 (b)	As built drawings of ecological planting & landscape works	To be submitted no later than 1 month after completion of planting works (at Wong Chuk Hang nullah)
2.13 (c)	Final monitoring report of ecological planting & landscape works	To be submitted no later than 1 month after completion of the 3-year post planting care and maintenance period
2.14 (a)	Detailed transplanting baseline survey report for plant species of conservation interest	Resubmitted on 8 Sep 2011 and no further comment received
2.14 (b)	Transplantation proposal for plant species of conservation interest	H. cordata: EP Condition fulfilled dated 15 Sep 2011 Aq. sinensis: EP Condition fulfilled dated 21 Feb 2012 Ai. fordii: EP Condition fulfilled dated 18 Oct 2011
2.14 (c)	As built drawings of transplanting works for plant species of conservation interest	H. cordata: EP Condition fulfilled dated 15 Sep 2011 Aq. sinensis: EP Condition fulfilled dated 2 May 2012 Ai. fordii: EP Condition fulfilled dated 22 Dec 2011
2.15	Tree protection plan	Updated Tree protection plan submitted on 4 May 2012 and EP Condition fulfilled dated 30 May 2012
2.16(a)	Silt curtain plan	For Aberdeen Channel: EP Condition fulfilled dated 12 Aug 2011 For Telegraph Bay: EP Condition fulfilled dated 14 Dec 2011
2.17(b)	Sample test results for on-site re-use of marine sediment	EP Condition fulfilled dated 26 Apr 2013
2.17(c)	Sediment Sampling Report	To be submitted no later than 2 months after the completion of land based backfilling of the treated marine sediment
2.25	Operational groundborne noise review plan	To be submitted no later than 1 month after completion of corresponding parts of tunnel excavation
2.26	Operational groundborne noise mitigation measures plan	To be submitted no later than 1 month prior to installation of rail tracks.
2.27	As built drawings for operational groundborne noise mitigation measures	To be submitted no later than 1 month after completion of tracks installation
2.29	As built drawings for operational airborne noise mitigation measures on viaduct section	To be submitted no later than 1 month after completion of noise mitigation measures installation on viaduct section

EP Clause No.	Description of Submission	Status
2.30	Noise performance test report	To be submitted no later than 1 month prior to commencement of operation of the Project
2.31	Fixed plant noise audit report	To be submitted no later than 1 month prior to commencement of operation of the Project
2.32	Visual & landscape plan	For Site No.6 Nam Fung Portal: EP Condition fulfilled dated 25 June 2013
3.1	Environmental Monitoring and Audit Requirements	Termination of water quality monitoring at Aberdeen Channel approved on 23 Dec 2013
3.3	Baseline monitoring report	EP Condition fulfilled dated 21 February 2012
3.4	Monthly EM&A reports	Submit within 2 weeks after the end of the reporting month
4.2	Internet address of EM&A and project data	Submitted on 25 Jul 2011

10.2 Statutory Permits and Licenses

A summary of the status of all relevant environmental permit and licenses as of 31 December 2013 is shown below:

Description		Effective Date	Expiry Date
Environmental Permit for South Island Line	EP-407/2010/D	15/11/2013	N/A
(East)			
Contract 901			
Chemical Waste Producer Licence	5213-124-K3004-01	23/5/2011	N/A
Waste Disposal (Trucks)	7012859	1/6/2011	N/A
Waste Disposal (Vessels)	7016555	7/9/2013	6/12/2013
Waste Disposal (Vessels) (Renewal)	7016555	7/12/2013	6/3/2014
Water Discharge Licence	WT00015547-2013	26/3/2013	31/7/2016
CNP for SEE Shaft and Stationbox	GW-RS1210-13	26/10/2013	24/4/2014
CNP for Large Plants Delivery	GW-RS1032-13	14/9/2013	11/3/2014
CNP for Ventilation Shaft Dismantling	GW-RS1092-13	11/10/2013	27/12/2013
CNP for Ventilation Shaft Dismantling	GW-RS1406-13	28/12/2013	26/6/2014
(Renewal)			
CNP for A&A works at Admiralty Station	GW-RS1345-13	11/12/2013	9/6/2014
Contract 902			
Chemical Waste Producer Licence (Nam	5213-175-N2206-12	24/6/2011	N/A
Fung)			,
Chemical Waste Producer Licence (HK Park)	5213-124-N2345-02	28/10/2011	N/A
Chamical Wasta Duadusantianna	5212 171 N2206 24	17/4/2012	NI/A
Chemical Waste Producer Licence (Telegraph Bay)	5213-171-N2206-24	17/4/2012	N/A
Waste Disposal (Trucks)	7012912	26/5/2011	N/A
Waste Disposal (Vessels)	7015920	28/2/2013	02/6/2013
Water Discharge Licence for HK Park	WT00009688-2011	22/7/2011	31/7/2016
Water Discharge Licence for Nam Fung Path	WT00009749-2011	22/7/2011	31/7/2016

Description		Effective Date	Expiry Date
Water Discharge Licence for CHS Magazine	WT00009842-2011	11/8/2011	31/8/2016
Water Discharge Licence for Telegraph Bay	WT00003612 2011 WT00010649-2011	27/10/2011	31/10/2016
Barging Point	11100010019 2011	27,10,2011	31,10,2010
CNP for Nam Fung 24-hour Tunnel	GW-RS1354-13	02/12/2013	01/06/2014
Excavation (Blast door at CH40)	GW 1131337 13	02/12/2013	01/00/2014
CNP for HK Park 24-hour Shaft Excavation	GW-RS1367-13	29/11/2013	20/05/2014
CNF 101 HK FAIK 24-11001 SHAIL EXCAVATION	GW-N31307-13	29/11/2013	20/03/2014
Contract 903			
Chemical Waste Producer Licence	5213-175-L2174-31	14/6/2011	N/A
(Ocean Park Station)			
Chemical Waste Producer Licence	5213-175-L2174-32	30/6/2011	N/A
(Ap Lei Bridge)			
Chemical Waste Producer Licence	5213-175-L2174-33	30/6/2011	N/A
(Zone D)	22.0 .70 22.7 . 00	33, 3, 23	
Chemical Waste Producer Licence	5213-175-L2174-34	30/6/2011	N/A
(Nam Long Shan Sitting Out Area)	3213 173 L217 + 3+	30/0/2011	14/71
Chemical Waste Producer Licence	5213-175-L2174-35	30/6/2011	N/A
(Wong Chuk Hang Station)	J213 173 L2174 J3	30/0/2011	
Waste Disposal	7012721	12/5/2011	N/A
Water Discharge Licence for Ap Lei Chau	WT00009838-2011	5/8/2011	31/8/2016
	W100009636-2011	3/6/2011	31/6/2010
Bridge	W/T0000001 2011	16/0/2011	21 /0 /2016
Water Discharge Licence for for all pier areas	W100009931-2011	16/8/2011	31/8/2016
Zone B	WT00040504 0044	2/40/2044	24 /40 /204 6
Water Discharge Licence for OCP station	WT00010501-2011	3/10/2011	31/10/2016
Water Discharge Licence for Zone D	WT00010319-2011	3/10/2011	31/10/2016
Water Discharge Licence for Zone C	WT00010648-2011	24/10/2011	31/10/2016
Water Discharge Licence for WCH Station	WT00014046-2012	24/9/2012	31/8/2016
Water Discharge Licence for Utilities Work	WT00014047-2012	25/9/2012	30/9/2017
Area Along Heung Yip Road			
Water Discharge Licence for Kwun Hoi Path	WT00015968-2013	02/05/2013	31/05/2018
CNP for Water Pump for Pipe Jacking at	GW-RS0667-13	30/06/2013	29/12/2013
NLSR (Renewal of GW-RS0153-13)			
CNP for Noise Barrier Installation in Zone E	GW-RS0741-13	04/07/2013	31/12/2013
Viaduct			
CNP for Water Jet (D13-D18)	GW-RS0889-13	18/08/2013	16/02/2014
CNP for Breaking works at WCH Entrance A		24/08/2013	23/12/2013
CNP for ABWF works in OCP Station	GW-RS0957-13	30/08/2013	28/02/2014
CNP for ABWF works in WCH Station	GW-RS0941-13	30/08/2013	28/02/2014
CNP for Noise Barrier Installation in Zone D	GW-RS1138-13	18/10/2013	06/04/2014
Viaduct (D8-D12)			
CNP for Zone D (Water pump for Stoplog)	GW-RS1167-13	31/10/2013	30/04/2014
(Renewal of GW-RS0823-13)			
CNP for Noise Barrier Installation, Water jet	GW-RS1136-13	29/10/2013	23/04/2014
and water pump in Zone D (D0-D4)	-		
CNP for Noise Barrier Installation in Zone C	GW-RS1236-13	11/11/2013	04/05/2014
Viaduct (C0-C9)		,,	0 1, 00, 20 1 1
CNP for Noise Barrier Installation in Zone C	GW-RS1239-13	11/11/2013	04/05/2014
Viaduct (C9-C16)	GW 1131237 13	11/11/2013	0 1/03/2011
CNP resubmission for Segment Erection	GW-RS1305-13	20/11/2013	28/02/2014
(D0-D2.5)	244 H21202 12	20/11/2013	25/52/2017
CNP for Noise Barrier Major Joint Installation	GW-R\$1350-12	04/12/2013	31/12/2013
and Segment Repair and Polish (B2)	Q1-4CC1CU-1AD	04/12/2013	31/12/2013
Renew for GW-RS1180-13			
CNP for water pump at Wong Chuk Hang	GW-RS1394-13	06/12/2013	31/03/2014
Road	G44 1121234-12	00/12/2013	31/03/2014
CNP for Water Pump for Pipe Jacking at	GW-RS1427-13	29/12/2013	28/06/2014
NLSR	_,, ,,,, ,,,, ,,,,,,,,,,,,,,,,,,,,,,,,,	,,,,	
		I	I

Description		Effective Date	Expiry Date
Renewal of GW-RS0667-13			
CNP for ABWF in WCH Station	GW-RS1453-13	27/12/2013	26/06/2014
Renewal of GW-RS0941-13			
Contract 904			
Chemical Waste Producer License for	5111-174-L2758-04	4/8/2011	N/A
ALC Bridge Rd near Sham Wan Towers	3111 17 1 127 30 01	1,0,2011	1,477
Chemical Waste Producer License for	5111-174-L2758-03	4/8/2011	N/A
ALC Bridge Rd near Harbour Mission School			
Chemical Waste Producer License for	5111-174-L2758-05	4/8/2011	N/A
ALC Main Street near Sunny Court			
Chemical Waste Producer License for	5111-174-L2758-02	4/8/2011	N/A
Lei Tung Estate Rd near Kaifong Primary			
School Chemical Waste Producer License for	5111-174-L2758-01	4/8/2011	N/A
Lee Nam Rd Sitting Out Area	5111-1/4-L2/58-U1	4/8/2011	IN/A
Chemical Waste Producer License for	5111-174-L2758-07	4/8/2011	N/A
Lee Nam Rd Sitting Out Area No. 2	5111 174 L2750 07	4,0,2011	14/74
Chemical Waste Producer License for	5111-174-L2758-06	4/8/2011	N/A
Yi Nam Rd intersect with Lee Nam Rd & SOH			
Drive			
Waste Disposal (Trucks)	7012979	25/6/2011	N/A
Waste Disposal (Vessels)	7015570	23/7/2012	N/A
Water Discharge License for	WT00009781-2011	5/8/2011	31/8/2016
ALC Bridge Rd near Sham Wan Towers			
Water Discharge License for	WT00009778-2011	5/8/2011	31/8/2016
ALC Bridge Rd near Harbour Mission School	M/T00000777 2011	5 /0 /0011	24 /0 /204 6
Water Discharge License for ALC Main Street near Sunny Court	WT00009777-2011	5/8/2011	31/8/2016
Water Discharge License for	WT00009780-2011	5/8/2011	31/8/2016
Lei Tung Estate Rd near Kaifong Primary	W100009760-2011	3/6/2011	31/0/2010
School			
Water Discharge License for	WT00009779-2011	5/8/2011	31/8/2016
Lee Nam Rd Sitting Out Area			
Water Discharge License for	WT00009783-2011	5/8/2011	31/8/2016
Lee Nam Rd Sitting Out Area No. 2			
Water Discharge License for	WT00009775-2011	5/8/2011	31/8/2016
Yi Nam Rd intersect with Lee Nam Rd & SOH			
Drive Water Discharge License for Barging Point at	W/T00014240 2012	F /11 /2012	20/11/2017
Lee Nam Road J/O Lee King Street	W100014348-2012	5/11/2012	30/11/2017
CNP for Pump Sump at ALC	GW-RS0867-13	3/8/2013	2/2/2014
CNP for LET Ent A Pumping Test	GW-RS0920-13	24/8/2013	23/2/2014
CNP for LET Ent B Shaft Excavation	GW-RS1241-13	11/11/2013	10/1/2014
CNP for SOH Package 2 and 3 Pumping Test		3/1/2014	2/7/2014
CNP for LWB Tunnel and associated tunnel	GW-RS1320-13	18/11/2013	5/1/2014
work – Tunnel Breakthrough			
Contract 908			
Waste Disposal	7014839	20/3/2012	N/A
Chemical Waste Producer Licence	5211-175-H2913-42	11/4/2012	N/A
Water Discharge Licence	WT000013232-2012	29/6/2012	31/5/2017
CNP for water pumping, water jetting unit,	GW-RS1264-13	10/11/2013	09/05/2014
water treatment plant, Grout mixer, Grout			
pump, Hand drill and mobile platform			

11 SITE INSPECTIONS

11.1 Implementation of Environmental Mitigation Measures

Regular site inspections were undertaken by the ET in accordance with the EM&A Manual to check the implementation of environmental mitigation measures in the EIA. The contractors' performance on environmental matters was assessed. The environmental mitigation measures are being implemented by the civil works contractors where appropriate. A schedule of the implementation of mitigation measures indentified in the SIL(E) EIA is given in **Appendix F**.

11.2 Observations

The findings from the site inspections and the associated recommendations on improvement to the environmental protection and pollution control works were raised to the contractors for reference and/ or action. Observations against the implementation of the mitigation measures recommended in the EP/ EIA are summarized as follows:

Item	Description	Follow up Status
	Contract 901	
1	The contractor was reminded to improve the effluent quality of wastewater treatment system.	Improved and standard to be maintained
2	The contractor was reminded to provide drip trays for chemicals.	On-going
3	The contractor was reminded to collect and dispose the chemical waste generated from maintenance of machineries properly.	On-going
4	The contractor was reminded to clear the content in drip trays and used chemical containers as chemical waste.	On-going
5	The contractor was reminded to remove refuse and stagnant water inside Tree Protection Zone.	Improved and standard to be maintained
	Contract 902	
1	The contractor was reminded to provide drip tray during equipment maintenance works to prevent oil leakage.	Improved and standard to be maintained
2	The contractor was reminded to properly maintain the site drainage system and provide adequate silt removal facilities.	Improved and standard to be maintained
3	The contractor was reminded to properly maintain the tree protection zone.	Improved and standard to be maintained
4	The contractor was reminded to improve dust suppression measures.	Improved and standard to be maintained
5	The contractor is reminded to provide adequate noise mitigation measures.	Improved and standard to be maintained

ltem	Description	Follow up Status
	Contract 903	
1	The contractor was reminded to maintain proper mitigation measures in	On-going
	the nullah for the effluent control.	
2	The contractor was reminded to maintain the function of wastewater	On-going
	treatment facilities properly	
3	The contractor was reminded to improve the tree protection works .	On-going
4	The contractor was reminded to handle the chemical waste properly	On-going
5	The contractor was reminded to provide wastewater treatment facilities at	On-going
	OCP station.	
6	The contractor was reminded to discharge with compliance to wastewater	On-going
	discharge license at sitting out area.	
7	The contractor was reminded to maintain haulroad and exit to maintain	On-going
	hardpaved and water spray to suppress dust.	
	Contract 904	
1	The contractor was reminded to provide drip tray during equipment	Improved and
	maintenance works to prevent oil leakage.	standard to be
	g	maintained
2	The contractor was reminded to maintain good housekeeping.	Improved and
	The contractor was reminiated to maintain good housekeeping.	standard to be
		maintained
3	The contractor was reminded to provide adequate silt removal facilities, as	
	well as properly maintain the site drainage system and discharge.	on going
4	The contractor was reminded to improve dust suppression measures.	Improved and
4	The contractor was reminated to improve dust suppression measures.	standard to be
		maintained
5	The contractor was reminded to provide adequate noise mitigation	On-going
,	measures.	On going
6	The contractor was reminded to properly maintain the tree protection	Improved and
0	zone.	standard to be
	zone.	maintained
7	The contractor was advised to ensure covering of the load of dumping	Improved and
′	truck before leaving to the site area.	standard to be
	lruck before leaving to the site area.	maintained
	Contract 908	mamtamed
1	Bags of cement (more than 20 bags) should be covered with tarpaulin	Improved and
		Improved and standard to be
	sheets when not in use.	
_	Coordon, contains out many control to the first to the fi	maintained
2	Secondary containment measure should be implement for chemicals	Improved and
	being used on site.	standard to be
		maintained
3	General refuse and stagnant water accumulated at roof level of Depot	Improved and
	should be removed to maintain good housekeeping condition.	standard to be
		maintained
4	Proper waste collection points should be set for storage and collection of	Improved and
		standard to be
		maintained
5	water was observed during inspection	Improved and
		standard to be
		maintained
6		Improved and
	Road	standard to be
		maintained

11.3 Solid and Liquid Waste Management Status

Base on the findings of the site inspections, the Contractors' performance in solid and liquid waste management were acceptable and compliance with the EIA requirements were demonstrated. The current management standard should be maintained.

11.4 Other Notable Events

IEC Site Inspections

The IEC conducted site inspections for respective works areas on 16, 17 and 18 December 2013. Minor irregularities including provision of movable noise barriers as necessary and enhancing site drainage system and dust suppression measures were observed during the site inspections. Follow up actions had been taken by the respective civil works contractors.

12 FUTURE KEY ISSUES

Future key issues envisaged in the coming month include noise and dust emission from site works, disposal of C&D wastes arising as well as tree protection on site. The ET will continue the implementation of the EM&A programme in accordance to the EM&A Manual.

13 CONCLUSIONS

It is concluded from the environmental monitoring and audit works for the SIL(E) Project that the construction works were undertaken in an appropriately environmentally sensitive manner in the reporting period. The environmental protection and pollution control measures provided by the respective civil works contractors were generally acceptable apart from some minor irregularities which were rectified timely by the contractors.

The ET will continue the implementation of the EM&A programme in accordance to the EM&A Manual and to a level consistent with MTRCL's Corporate Sustainability Policy.

FIGURES

Figures 1 to 2 Works Areas of the Project

Figures 3 to 6 Location of Construction Air Quality Monitoring Stations

> Figures 7 to 8 Location of Construction Noise Monitoring Stations

Figure 9 Location of Water Quality Monitoring Stations

Figure 10 Air Quality and Noise Monitoring Locations for Telegraph Bay Barging Point

Figure 1 – Works Areas of the Project (1 of 2)




Figure 2 – Works Areas of the Project (2 of 2)




Figure 3 – Location of Construction Air Quality Monitoring Stations (1 of 4)




Figure 4 – Location of Construction Air Quality Monitoring Stations (2 of 4)




Figure 5 – Location of Construction Air Quality Monitoring Stations (3 of 4)




Figure 6 – Location of Construction Air Quality Monitoring Stations (4 of 4)



Figure 7 – Location of Construction Noise Monitoring Stations (1 of 2)




Figure 8 – Location of Construction Noise Monitoring Stations (2 of 2)




Figure 9 – Location of Water Quality Monitoring Stations





Figure 10 – Air Quality and Noise Monitoring Locations for Telegraph Bay Barging Point



APPENDIX A1

Project Organization

<u>Appendix A1</u>
<u>Project Organization and Lines of Communications</u>



APPENDIX A2

Contact List of Key Personal of the Project

Table A2.1 Contact List of Key Personnel of Project Management

Environmental Team Leader Engineer's Representative Project Manager – SIL Civil Mr. Ken Construction Manager – SIL (901) Mr. Rob Construction Manager – SIL (903 / 904) Mr. Jimr Construction Manager – SIL (903 / 907 / 908) Mr. Kit Contract No. 901 Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Vorget Director Mr. Viv Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	ert James 2206 8688 my Poon 2285 4688 Chan 3975 6988
Engineer's Representative Project Manager – SIL Civil Mr. Ken Construction Manager – SIL (901) Mr. Rob Construction Manager – SIL (903 / 904) Mr. Jimr Construction Manager – SIL (903 / 907 / 908) Mr. Kit Contract No. 901 Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Vor Project Director Mr. Viv Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	Wong 3987 8288 ert James 2206 8688 my Poon 2285 4688 Chan 3975 6988
Project Manager – SIL Civil Mr. Ken Construction Manager – SIL (901) Mr. Rob Construction Manager – SIL (903 / 904) Mr. Jimr Construction Manager – SIL (903 / 907 / 908) Mr. Kit C Contract No. 901 Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Vor Project Director Mr. Viv C QA & Environmental Manager Mr. Ron Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	ert James 2206 8688 my Poon 2285 4688 Chan 3975 6988
Construction Manager – SIL (901) Mr. Rob Construction Manager – SIL (903 / 904) Mr. Jimr Construction Manager – SIL (903 / 907 / 908) Mr. Kit C Contract No. 901 Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Vorter Director QA & Environmental Manager Mr. Viv C Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Senior Construction Manager (Tunnel) Norihisa Contract No. 903	ert James 2206 8688 my Poon 2285 4688 Chan 3975 6988
Construction Manager – SIL (903 / 904) Mr. Jimr Construction Manager – SIL (903 / 907 / 908) Mr. Kit Contract No. 901 Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Vor Project Director Mr. Viv QA & Environmental Manager Mr. Ron Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	my Poon 2285 4688 Chan 3975 6988
Construction Manager – SIL (903 / 907 / 908) Mr. Kit Contract No. 901 Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Voley Project Director Mr. Viv Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	Chan 3975 6988
Contract No. 901 Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Vortice Project Director Mr. Viv Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	
Admiralty Integrated Station and SCL Enabling Works Main Contractor: Kier – Laing O'Rourke – Kaden Joint Volume Project Director Mr. Viv Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	
Main Contractor: Kier – Laing O'Rourke – Kaden Joint Volve Project Director Mr. Viv QA & Environmental Manager Mr. Ron Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	
Project Director QA & Environmental Manager Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	enture
QA & Environmental Manager Mr. Ron Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	
Contract No. 902 Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	Jones 9248 8482
Nam Fung Tunnel and Ventilation Buildings Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	ald Fung 9777 7667
Main Contractor: Nishimatsu Construction Co., Ltd. Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	
Project Manager Mr. Mas Senior Construction Manager (External) Toshiya Senior Construction Manager (Tunnel) Norihisa Contract No. 903	
Senior Construction Manager (External) Senior Construction Manager (Tunnel) Norihisa Contract No. 903	
Senior Construction Manager (Tunnel) Contract No. 903	anori Ishii 6112 6707
Contract No. 903	Fujita 3190 7500
	a Murakawa 3190 7500
Ocean Park Station, Wong Chuk Hang Station, Viaduct	and Aberdeen Channel Bridg
Main Contractor: Leighton Contractors (Asia) Ltd.	
Project Director Mr. Paul	l Freeman 9856 1988
Project Manager, Stations and Nullah Mr. Ian I	
Project Manager, Viaducts, Bridge and Precast Mr. Jon	Rawsthorne 9383 0735

Organization	Name	Telephone					
Contract No. 904							
Lei Tung Station, South Horizons Station and	Lei Tung Station, South Horizons Station and Tunnels						
Main Contractor: Leighton – John Holland Joint	Venture						
Project Director	Mr. Wes Jones	9313 8612					
Acting Project Director Mr. Brian Shepstone 9850 8708							
Contract No. 908	Contract No. 908						
Wong Chuk Hang Depot Superstructure							
Main Contractor: Hsin Chong Construction Company Limited							
Project Manager	Mr. Daniel Wong	9199 9867					
Construction Manger	Mr. Jackson Lau	9105 1395					

Table A2.2 Contact List of Key Personnel of EPD

Organization	Name	Telephone
EPD		
Sr Env Protection Offr (Metro Assessment)	Mr. Steve Li	2835 1142
Sr Env Protection Offr (Regional S)	Dr. Anthony Lee	2516 1802
Sr Env Protection Offr (Regional S)	Mr. Sean Law	2516 1806

							۸۵۵	o E NIII	DIV D1
Action	and	Limit	Levels	for	Construction	Noise			DIX B1 Quality

Appendix B1 Action and Limit Levels for Construction Noise and Air Quality

Action and Limit Levels for 24-hours TSP

Table B1.1 Action and Limit Levels for 24-hour TSP

ID	Description	Action Level (μg/m³)	Limit Level (μg/m³)
CD1	Wong Chuk Hang San Wai	173	260
CD2	Police College – Police Quarters	184	260
CD3	San Wui Commercial Society of HK Chan Pak Sha School	169	260
CD4	Shan On House	176	260
CD5	South Horizons Phase IV – Block 25	169	260

Note: TSP levels are to the nearest whole number, with values of 0.5 rounded up

Action and Limit Levels for 1-hour TSP

Table B1.2 Action and Limit Levels for 1-hour TSP

ID	Description	Action Level (μg/m³)	Limit Level (μg/m³)
CD1	Wong Chuk Hang San Wai	315	500
CD2	Police College – Police Quarters	311	500
CD3	San Wui Commercial Society of HK Chan Pak Sha School	322	500
CD4	Shan On House	318	500
CD5	South Horizons Phase IV – Block 25	336	500

Note: 1-hour TSP criterion recommended in the EIAO-TM

TSP levels are to the nearest whole number, with values of 0.5 rounded up

Action and Limit Levels for Construction Noise

Table B1.3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
Daytime (0700-1900), Monday through Saturday excluding Public Holidays		L _{Aeq 30mins} 75dB(A) ⁽¹⁾⁽²⁾
All evenings (1900-2300)	When one document	Subject to control under the Noise Control Ordinance
General Holidays (including all Sundays) during the daytime and evening (0700-2300)	complaint received.	Subject to control under the Noise Control Ordinance
All night time periods (2300-0700)		Subject to control under the Noise Control Ordinance

 ⁷⁰dB(A) for schools and 65dB(A) during school examination periods.
 Updated prediction of noise levels as contained in the construction noise mitigation measures plan.

APPENDIX B2

Action and Limit Levels for Water Quality

Table B2.1 Action and Limit Levels for Ebb Condition

Tide: Ebb						
Location: WM1			T			
Parameters		Action Level		Limit Level		
	Surface	5.9	Surface	5.5		
DO in mg/L	Middle	6.0	Middle	5.6		
	Bottom	6.0	Bottom	5.7		
SS in mg/L (depth averaged)		stream control station of the same day	130% of upstream control station of the same day			
Turbidity in NTU (depth averaged)		estream control station of the same day	130% of upst	tream control station of the same day		
Tide: Ebb Location: WM2						
Parameters		Action Level		Limit Level		
	Surface	5.9	Surface	5.5		
DO in mg/L	Middle	NA	Middle	NA		
	Bottom	6.0	Bottom	5.7		
SS in mg/L (depth averaged)	120% of upstream control station of the same day 130% of upstream control station of same day					
Turbidity in NTU (depth averaged)	120% of upstream control station of the same day		of 130% of upstream control station of the same day			
Tide: Ebb Location: WM3						
Parameters		Action Level	Limit Level			
	Surface	6.1	Surface	5.7		
DO in mg/L	Middle	6.1	Middle	5.7		
	Bottom	6.3	Bottom	5.9		
SS in mg/L (depth averaged)		estream control station of the same day	130% of upst	tream control station of the same day		
Turbidity in NTU (depth averaged)		estream control station of the same day	130% of upst	tream control station of the same day		
Tide: Ebb Location: WM4						
Parameters		Action Level		Limit Level		
	Surface	6.1	Surface	5.8		
DO in mg/L	Middle	6.3	Middle	6.0		
	Bottom	6.5	Bottom	6.2		
SS in mg/L (depth averaged)	120% of upstream control station of the same day		130% of upstream control station of the same day			
Turbidity in NTU (depth averaged)	120% of upstream control station of the same day 130% of upstream control station of same day					

Table B2.2 Action and Limit Levels for Flood Condition

Tide: Flood					
Location: WM1		A .:	ı		
Parameters		Action Level		Limit Level	
DO: "	Surface	5.9	Surface	5.6	
DO in mg/L	Middle	6.1	Middle	5.7	
	Bottom	6.2	Bottom	5.8	
SS in mg/L (depth averaged)		stream control station of the same day	130% of upstream control station of the same day		
Turbidity in NTU (depth averaged)		estream control station of the same day	130% of upstream control station of the same day		
Tide: Flood Location: WM2					
Parameters		Action Level		Limit Level	
	Surface	6.0	Surface	5.7	
DO in mg/L	Middle	NA	Middle	NA	
	Bottom	6.1	Bottom	5.8	
SS in mg/L (depth averaged)	120% of upstream control station of the same day 130% of upstream control station same day				
Turbidity in NTU (depth averaged)		stream control station of the same day	tation of 130% of upstream control station of the same day		
Tide: Flood Location: WM3					
Parameters		Action Level	Limit Level		
	Surface	6.0	Surface	5.7	
DO in mg/L	Middle	6.2	Middle	5.8	
	Bottom	6.2	Bottom	5.9	
SS in mg/L (depth averaged)	•	estream control station of the same day	130% of upst	ream control station of the same day	
Turbidity in NTU (depth averaged)		stream control station of the same day	130% of upst	ream control station of the same day	
Tide: Flood Location: WM4					
Parameters		Action Level		Limit Level	
	Surface	6.0	Surface	5.8	
DO in mg/L	Middle	6.2	Middle	5.8	
	Bottom	6.3	Bottom	6.1	
SS in mg/L (depth averaged)	120% of upstream control station of the same day		130% of upstream control station of the same day		
Turbidity in NTU (depth averaged)	120% of upstream control station of 130% of upstream of			ream control station of the same day	

APPENDIX C

Calibration Details

Summary of Calibration Certificate

Noise Equipment

Model	Serial Number	Calibration Date	Expiry Date	Remark
B&K 2250L	2741137	18 Jan 2013	18 Jan 2015 ^[1]	
B&K 2250	2551244	18 Jan 2013	18 Jan 2015 ^[1]	
B&K 4231 Calibrator	2725557	18 Jan 2013	18 Jan 2015 ^[2]	

High Volume Sampler

Model	Sampler	Calibration Date	Expiry Date	Remark
Graseby-Andersen	694-0661	17 Jul 2013	17 Jan 2014 ^[3]	
Graseby-Andersen	894-0833	17 Jul 2013	17 Jan 2014 ^[3]	
Graseby-Andersen	994-0878	17 Jul 2013	17 Jan 2014 ^[3]	
Graseby-Andersen	1294-1104	17 Jul 2013	17 Jan 2014 ^[3]	
Graseby-Andersen	1294-1111	17 Jul 2013	17 Jan 2014 ^[3]	
Graseby-Andersen	694-0664	17 Jul 2013	17 Jan 2014 ^[3]	

Water Quality Monitoring Equipment

Model	Serial Number	Calibration Date	Expiry Date	Remark			
Turbidimeter							
HACH 2100Q	11060C010010	8 Oct 2013	7 Jan 2014 [4]				
pH Meter	pH Meter						
HANNA HI8314	N1678828	22 Nov 2013	21 Dec 2013				
HANNA HI8314	N1678828	23 Dec 2013	22 Jan 2014				
Multimeter for Temperature / Dissolved Oxygen / Salinity							
YSI Pro2030	12A 100353	29 Oct 2013	28 Jan 2014 [4]				

Note: [1] [2] [3] [4] Calibration certificates refer to Appendix C of EM&A report - February 2013 Calibration certificates refer to Appendix C of EM&A report - May 2013

Calibration certificates refer to Appendix C of EM&A report - August 2013 Calibration certificates refer to Appendix C of EM&A report - November 2013



Internal	Calibration &	Performance	Check o	of pH Meter	•
Equipment Ref. No.: ET.		Manufacturer		HANNA	
- · · · · · · · · · · · · · · · · · · ·	8424 NEW	Serial No.		N1678828	
	11/2013	Calibration Due	Data .	21/12/2013	
	11/2013	Calibration Due	Date .	21/12/2013	
Liquid Junction Error					
Primary Standard Solution U	sed : <u>Phosphate</u>		Ref No. of P	rimary Solution:	003/5.2/001/16
Temperature of Solution:	20.0			∆pH ½ =	+0.08
pH value of diluted buffer :	6.82			pH (S) =	6.881
∆pH = pH(S) - pH of diluted b	ouffer = 0.061	(Observ	ved Deviation)	
Liquid Junction Error (∆pH _i) =		· · · · · · · · · · · · · · · · · · ·		<u>. </u>	
Shift on Stirring					
Shift on Stirring					
pH of buffer solution (with sti	rring), pH _s =	6.87			
Shift on stirring, $\Delta pH_s = pH_s$ -	pH(S) - ΔpH _j =	0.008			
Noise			****		
Noise, ∆pH _n = difference bet	ween max and min re	eading: 0.	00		
					0100000000101-05
Verification of ATC					
Ref. No. of reference thermo	meter used:	E	Г/0521/008		
Temperature record from the	reference thermome	eter (T_R): 20	0.0		°c
Temperature record from the	ATC (T _{ATC}):	19	0.8		°C
Temperature Difference, T	R - T _{ATC}	0	2		°C
Acceptance Criteria					
Performan	ice Characteristic		Acceptab	ole Range	
Liquid Junction Error	∆рНj			.05	
Shift on Stirring	∆pHs		≤0	.02	
Noise	∆pHn		≤0	.02	
Verifcation of ATC	Temperature	e Difference	≤0.	5°C	
The pH meter complies * / unacceptable * for use. Meas * Delete as appropriate		·		s and is deeme	d acceptable * /
Calibrated by :	les	Cl	necked by :	9	

CPE/015/W




Internal Calibration &	Performance Chec	k of pH Meter	*
Equipment Ref. No.: ET/EW/007/002	Manufacturer	: HANNA	
Model No. : HI 8424 NEW	Serial No.	: N1678828	
Date of Calibration : 23/12/2013	Calibration Due Date	: 22/01/2014	
	Campration Due Date		
Liquid Junction Error			
Primary Standard Solution Used : Phosphate	e Ref No. o	of Primary Solution:	003/5.2/001/16
Temperature of Solution : 19.9		∆pH _½ =	+0.08
pH value of diluted buffer : 6.81		pH (S) =	6.881
Δ pH = pH(S) - pH of diluted buffer = 0.071	(Observed Deviation		
Liquid Junction Error (ΔpH_i) = $\Delta pH - \Delta pH_{1/2} = -0$.			
	A 44 A 4		
Shift on Stirring			
pH of buffer solution (with stirring), pH _s =	6.88		·
Shift on stirring, $\Delta pH_s = pH_s - pH(S) - \Delta pH_j =$	0.008		
Noise			
	reading: 0.00		
Noise, ΔpH_n = difference between max and min	reading : 0.00		
Verification of ATC			
Ref. No. of reference thermometer used:	ET/0521/00)8	
Temperature record from the reference thermom	**************************************		°c
Temperature record from the ATC (T _{ATC}):	19.8		- °С
Temperature Difference, $ T_R - T_{ATC} $	0.1		-°C
Temperature Difference, TTR TATET	<u> </u>		
Acceptance Criteria			
Performance Characteristic	Accer	otable Range	
Liquid Junction Error ΔpHj		≤0.05	-
Shift on Stirring ∆pHs		≤0.02	
Noise ∆pHn		≤0.02	-
Verifcation of ATC Temperatu	re Difference	≤0.5°C]
The old maker consider * / data and the	with the energial requirement	onto and is desired	d cocortable *
The pH meter complies * / does not comply * unacceptable * for use. Measurements are trace		ents and is deeme	acceptable *
* Delete as appropriate	Jazzo to Hational Standards.		
20.000 do appropriato			
Calibrated by	Checked b	v: 2	
Calibrated by :	Checked b	y ·/	


CPE/015/W

									Å	\PPE	NDIX D
Graphical	Plots	of	Air	Quality,	Noise	&	Water	Quality	Impa	ct Mo	onitoring
					and M	1on	iitoring	Results	for V	Vater	Quality


24-hr TSP Level at CD1 Wong Chuk Hang San Wai




24-hr TSP Level at CD2 Police College - Police Quaeters




24-hr TSP Level at CD3 San Wui Commercial Society of HK Chan Pak Sha School





24-hr TSP Level at CD4 Shan On House



24-hr TSP Level at CD5 South Horizons Phase IV – Block 25








Graphical Plots of Noise Monitoring Results


Noise Level at CN1 San Wui Commercial Society of HK Chan Pak Sha School (Educational Institution)




Leq(dBA) Daytime Limit Level (70 dBA[#])

[#] Or updated prediction of noise levels as contained in the construction noise mitigation measures plan

Noise Level at CN2 Holy Spirit Seminary (Educational Institution)






[#] Or updated prediction of noise levels as contained in the construction noise mitigation measures plan

Graphical Plots of Noise Monitoring Results


Noise Level at CN3 Shun Fung Building (Residential)




Leq(dBA) Daytime Limit Level (75 dBA[#])

[#] Or updated prediction of noise levels as contained in the construction noise mitigation measures plan

Noise Level at CN4 South Horizons Phase IV – Block 25 Dover Court (Residential)







[#] Or updated prediction of noise levels as contained in the construction noise mitigation measures plan

Graphical Plots of Noise Monitoring Results


Noise Level at CN5 TWGHs Jockey Club Rehabilitation Complex Block A (Convalescent Home)




Noise Level at NTB1 Outside Aegean Terrace




Monitoring Results for Dissolved Oxygen in Flood Tide - Surface Level




Monitoring Results for Dissolved Oxygen in Flood Tide - Middle Level




Monitoring Results for Dissolved Oxygen in Flood Tide - Bottom Level




Monitoring Results for Turbidity in Flood Tide - Depth Average




Monitoring Results for Suspended Solids in Flood Tide - Depth Average




Monitoring Results for Dissolved Oxygen in Ebb Tide - Surface Level




Monitoring Results for Dissolved Oxygen in Ebb Tide - Middle Level




Monitoring Results for Dissolved Oxygen in Ebb Tide - Bottom Level



Monitoring Results for Turbidity in Ebb Tide - Depth Average



Monitoring Results for Suspended Solids in Ebb Tide - Depth Average



Date: 2-Dec-13
Tide: Mid-Flood
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	perratu	ıre (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	spend (m	led Sol	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.1	20.0	20.1	7.3	7.2	7.3	29.7	29.7	29.7	6.2	6.2	6.2	83.2	83.8	83.5	2.8	2.9	2.9		4.4	4.6	4.5	
CS1	1710	12.2	Middle	20.2	20.3	20.3	7.2	7.2	7.2	29.8	29.9	29.9	6.0	6.0	6.0	80.2	80.0	80.1	3.0	3.2	3.1	3.1	4.8	5.0	4.9	5.0
			Bottom	20.4	20.4	20.4	7.2	7.2	7.2	30.0	30.3	30.2	6.4	6.4	6.4	84.9	84.1	84.5	3.4	3.4	3.4		5.6	5.4	5.5	
			Surface	20.0	20.0	20.0	7.1	7.1	7.1	29.8	29.9	29.9	6.4	6.5	6.5	84.3	85.9	85.1	2.7	2.7	2.7		4.2	4.4	4.3	
WM1	1630	13.0	Middle	20.3	20.3	20.3	7.2	7.2	7.2	29.9	29.8	29.9	6.2	6.1	6.2	82.2	81.7	82.0	3.1	3.1	3.1	3.1	5.0	5.0	5.0	5.0
			Bottom	20.3	20.3	20.3	7.3	7.2	7.3	29.9	30.0	30.0	6.3	6.3	6.3	83.7	83.8	83.8	3.5	3.6	3.6		5.6	5.8	5.7	
			Surface	20.1	20.0	20.1	7.2	7.3	7.3	29.7	29.8	29.8	6.6	6.7	6.7	87.3	88.5	87.9	3.1	3.3	3.2		4.8	5.0	4.9	
WM2	1602	5.4	Middle																			3.1				4.9
			Bottom	20.3	20.2	20.3	7.2	7.2	7.2	30.0	29.9	30.0	6.5	6.4	6.5	86.0	84.9	85.5	3.0	3.1	3.1		4.8	5.0	4.9	
			Surface	20.1	20.0	20.1	7.2	7.2	7.2	29.8	29.8	29.8	6.7	6.8	6.8	88.7	90.1	89.4	2.0	2.2	2.1		3.2	3.4	3.3	
WM3	1530	9.4	Middle	20.2	20.3	20.3	7.1	7.2	7.2	29.9	30.0	30.0	6.5	6.4	6.5	86.0	84.2	85.1	2.3	2.4	2.4	2.5	3.8	3.8	3.8	4.0
			Bottom	20.4	20.3	20.4	7.2	7.3	7.3	30.1	30.1	30.1	6.4	6.3	6.4	84.5	83.1	83.8	2.9	3.0	3.0		4.8	4.8	4.8	
			Surface	20.0	20.0	20.0	7.1	7.2	7.2	29.7	29.6	29.7	6.6	6.5	6.6	87.4	86.2	86.8	2.8	2.9	2.9		4.4	4.6	4.5	
WM4	1500	8.6	Middle	20.1	20.2	20.2	7.2	7.3	7.3	29.9	29.9	29.9	6.3	6.3	6.3	83.7	83.2	83.5	3.0	3.0	3.0	3.0	4.8	4.8	4.8	4.8
			Bottom	20.3	20.3	20.3	7.2	7.3	7.3	30.2	30.1	30.2	6.5	6.5	6.5	86.2	86.7	86.5	3.2	3.3	3.3		5.2	5.2	5.2	
			Surface	20.1	20.0	20.1	7.1	7.0	7.1	29.9	29.9	29.9	6.7	6.7	6.7	88.3	88.7	88.5	3.5	3.4	3.5		5.4	5.4	5.4	
CS2	1430	13.8	Middle	20.3	20.2	20.3	7.2	7.2	7.2	30.0	30.0	30.0	6.6	6.5	6.6	87.1	86.7	86.9	3.2	3.0	3.1	3.3	5.0	5.0	5.0	5.3
			Bottom	20.3	20.3	20.3	7.3	7.3	7.3	30.1	30.2	30.2	6.2	6.2	6.2	82.9	82.1	82.5	3.4	3.5	3.5		5.6	5.4	5.5	

Date: 2-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	•	ed Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.9	19.8	19.9	7.1	7.1	7.1	29.6	29.7	29.7	6.7	6.7	6.7	88.2	88.0	88.1	2.9	3.0	3.0		4.4	4.6	4.5	
CS1	1030	11.8	Middle	20.1	20.2	20.2	7.2	7.1	7.2	29.9	30.0	30.0	6.5	6.5	6.5	86.3	86.1	86.2	3.6	3.7	3.7	3.5	5.6	5.8	5.7	5.5
			Bottom	20.3	20.3	20.3	7.1	7.1	7.1	30.2	30.1	30.2	6.4	6.3	6.4	84.2	83.9	84.1	3.9	3.9	3.9		6.4	6.2	6.3	
			Surface	19.9	19.8	19.9	7.2	7.3	7.3	29.7	29.7	29.7	6.6	6.5	6.6	87.6	86.7	87.2	2.5	2.4	2.5		4.0	3.8	3.9	
WM1	1100	12.8	Middle	20.1	20.0	20.1	7.2	7.2	7.2	29.8	29.9	29.9	6.2	6.2	6.2	82.5	82.1	82.3	3.4	3.4	3.4	3.2	5.4	5.4	5.4	5.1
			Bottom	20.4	20.3	20.4	7.1	7.2	7.2	30.0	30.1	30.1	6.2	6.1	6.2	82.3	81.0	81.7	3.8	3.7	3.8		6.0	6.0	6.0	
			Surface	19.8	19.8	19.8	7.2	7.2	7.2	29.6	29.7	29.7	6.4	6.4	6.4	84.5	84.1	84.3	2.2	2.2	2.2		3.4	3.6	3.5	
WM2	1130	4.8	Middle																			3.0				4.6
			Bottom	20.1	20.1	20.1	7.2	7.2	7.2	30.0	30.0	30.0	6.3	6.2	6.3	83.6	82.8	83.2	3.9	3.6	3.8		5.8	5.4	5.6	
			Surface	19.8	19.8	19.8	7.0	7.1	7.1	29.7	29.7	29.7	6.2	6.3	6.3	82.1	83.5	82.8	2.1	2.2	2.2		3.2	3.4	3.3	
WM3	1201	9.0	Middle	20.2	20.2	20.2	7.2	7.2	7.2	29.9	29.8	29.9	6.2	6.2	6.2	82.6	82.2	82.4	3.0	3.0	3.0	2.9	4.8	4.6	4.7	4.5
			Bottom	20.3	20.2	20.3	7.1	7.1	7.1	30.1	30.0	30.1	6.5	6.4	6.5	86.1	84.8	85.5	3.5	3.5	3.5		5.6	5.4	5.5	
			Surface	19.9	19.9	19.9	7.2	7.2	7.2	29.8	29.7	29.8	6.4	6.4	6.4	84.8	84.2	84.5	2.2	2.3	2.3		3.4	3.6	3.5	
WM4	1230	8.2	Middle	20.1	20.2	20.2	7.1	7.1	7.1	29.9	29.8	29.9	6.3	6.4	6.4	83.1	84.8	84.0	2.7	2.9	2.8	2.7	4.2	4.4	4.3	4.2
			Bottom	20.3	20.3	20.3	7.2	7.2	7.2	30.0	30.0	30.0	6.6	6.5	6.6	87.2	86.1	86.7	3.0	3.1	3.1		4.8	4.8	4.8	
			Surface	19.9	20.0	20.0	7.1	7.1	7.1	29.9	29.8	29.9	6.5	6.6	6.6	86.1	87.4	86.8	2.8	3.0	2.9	-	4.2	4.4	4.3	
CS2	1310	13.2	Middle	20.3	20.2	20.3	7.2	7.1	7.2	29.9	30.0	30.0	6.5	6.4	6.5	86.1	84.7	85.4	3.2	3.3	3.3	3.2	5.0	5.0	5.0	4.9
			Bottom	20.3	20.4	20.4	7.2	7.2	7.2	30.1	30.2	30.2	6.2	6.1	6.2	82.1	80.6	81.4	3.4	3.5	3.5		5.2	5.6	5.4	

Date: 4-Dec-13 Tide: Mid-Flood Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

CS2

1200

14.8

DO Saturation Suspended Solids Salinity DO Turbidity Temperrature (°C) На (ppt) (mg/l) (%) (NTU) (mg/l) Sampling Water Monitorina Location Time Depth (m) Depth 2 2 Ave. 2 Ave. 2 Ave. 2 2 Ave.* D.A.** 2 Ave.* D.A. Ave. Ave. Surface 20.4 20.4 20.4 7.2 7.3 7.3 29.5 29.6 29.6 6.1 6.1 6.1 81.7 81.1 81.4 4.2 4.3 4.3 6.6 6.8 6.7 CS1 1440 12.6 Middle 20.5 20.4 20.5 7.3 7.4 29.7 29.7 29.7 6.3 6.3 83.5 83.2 83.4 4.6 4.6 4.6 4.0 7.2 7.4 7.3 6.4 Bottom 20.6 20.6 20.6 7.3 7.3 7.3 29.8 29.7 29.8 6.5 6.5 6.5 86.2 86.4 86.3 3.2 3.0 3.1 5.2 5.0 5.1 Surface 7.3 7.4 29.5 29.6 29.6 6.2 6.2 82.1 82.0 3.7 6.2 82.1 3.8 6.0 5.8 5.9 WM1 1359 14.0 7.3 7.3 7.3 Middle 20.6 20.5 20.6 29.8 29.9 29.9 6.4 6.4 84.9 85.0 85.0 4.2 4.2 4.2 4.0 6.6 6.8 6.7 6.4 6.4 Bottom 20.6 20.5 20.6 7.3 7.4 7.4 29.9 29.8 29.9 6.4 6.4 6.4 84.7 84.3 84.5 4.0 4.1 4.1 6.6 6.5 20.4 20.4 20.4 7.3 7.3 7.3 29.6 29.6 29.6 83.2 3.4 3.3 5.2 Surface 6.3 6.3 6.3 83.8 83.5 5.4 5.3 WM2 1328 3.3 5.2 5.8 Middle Bottom 20.5 20.6 20.6 7.4 7.4 7.4 29.8 29.7 29.8 6.2 6.2 6.2 83.0 82.8 82.9 3.1 3.2 3.2 5.0 5.2 5.1 20.4 20.4 20.4 7.2 7.2 7.2 29.6 29.6 29.6 6.1 81.5 Surface 6.1 81.1 81.3 2.9 2.8 2.9 4.6 4.4 4.5 WM3 1259 8.8 Middle 20.5 20.6 20.6 7.2 7.3 7.3 29.7 29.8 29.8 6.3 6.3 6.3 83.6 83.7 83.7 2.9 3.0 3.0 4.6 4.8 4.7 4.4 3.8 **Bottom** 20.7 20.6 20.7 7.2 7.2 7.2 29.9 29.8 29.9 6.3 6.3 6.3 83.8 83.2 83.5 2.4 2.6 2.5 4.2 4.0 20.4 20.3 7.1 7.1 7.1 29.7 29.6 29.7 Surface 20.4 6.2 6.2 6.2 82.5 82.1 82.3 2.2 2.3 2.3 3.6 3.8 3.7 WM4 1230 9.4

Remark or Obsevation: Note: * Average ** Depth Average

29.8 29.8 29.8

29.9 29.9 29.9

29.7 29.7 29.7

29.8 29.7 29.8

29.8 29.8 29.8

6.4 6.4 6.4

6.5 6.5 6.5

6.0

6.2 6.2

6.4

6.0

6.4 6.4

6.0

6.2

84.5

86.0

80.6

82.8

85.1

84.1

86.6

80.4

82.9

85.3

84.3

86.3

80.5

82.9

85.2

3.1

2.9

4.3

4.8

4.9 4.9

3.2

2.8

4.1

4.7

4.9

3.2 2.8

2.9

4.2

4.8 4.6 5.2

4.6

6.4

7.4

8.2 8.0 8.1

5.1 4.5

7.4 7.4

5.0

4.6 4.6

6.8 6.6

7.4

20.5 20.5 20.5

20.6 20.6 20.6

20.7 20.6 20.7

20.5

20.6

20.4 20.5

20.5 20.6

Middle

Bottom

Surface

Middle

Bottom

7.2 7.2 7.2

7.2 7.2

7.2 7.3

7.3 7.2 7.3

7.2 7.2

7.2

7.3

Date: 4-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinity (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Su	•	ed Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.6	20.5	20.6	7.3	7.3	7.3	29.7	29.7	29.7	6.4	6.4	6.4	84.3	84.1	84.2	3.8	3.9	3.9		5.8	6.2	6.0	
CS1	1600	12.4	Middle	20.7	20.6	20.7	7.4	7.3	7.4	29.7	29.7	29.7	6.2	6.2	6.2	82.2	82.8	82.5	4.4	4.4	4.4	4.4	7.0	7.0	7.0	7.0
			Bottom	20.7	20.7	20.7	7.4	7.4	7.4	29.8	29.8	29.8	6.0	6.0	6.0	80.2	80.5	80.4	4.9	5.0	5.0		7.8	8.0	7.9	
			Surface	20.5	20.6	20.6	7.2	7.2	7.2	29.6	29.7	29.7	6.7	6.7	6.7	88.2	88.0	88.1	3.7	3.6	3.7		5.8	5.6	5.7	
WM1	1630	13.8	Middle	20.7	20.6	20.7	7.3	7.2	7.3	29.8	29.8	29.8	6.4	6.4	6.4	84.4	84.8	84.6	3.2	3.1	3.2	3.3	5.2	5.0	5.1	5.2
			Bottom	20.6	20.6	20.6	7.3	7.2	7.3	29.9	29.9	29.9	6.1	6.1	6.1	81.3	81.5	81.4	3.0	3.1	3.1		4.8	5.0	4.9	
			Surface	20.5	20.5	20.5	7.1	7.2	7.2	29.6	29.6	29.6	6.0	6.0	6.0	80.3	80.1	80.2	4.2	4.0	4.1		6.6	6.4	6.5	
WM2	1659	5.2	Middle																			3.8				6.1
			Bottom	20.6	20.6	20.6	7.3	7.3	7.3	29.8	29.7	29.8	6.1	6.1	6.1	81.3	81.0	81.2	3.5	3.6	3.6		5.6	5.8	5.7	
			Surface	20.3	20.4	20.4	7.2	7.2	7.2	29.6	29.7	29.7	6.2	6.2	6.2	82.2	82.8	82.5	3.6	3.4	3.5		5.6	5.4	5.5	
WM3	1728	8.4	Middle	20.4	20.4	20.4	7.2	7.2	7.2	29.7	29.7	29.7	6.2	6.2	6.2	82.6	82.2	82.4	4.0	4.0	4.0	3.5	6.4	6.4	6.4	5.6
			Bottom	20.5	20.5	20.5	7.1	7.1	7.1	29.8	29.8	29.8	6.4	6.4	6.4	85.0	85.2	85.1	3.1	3.1	3.1		5.0	5.0	5.0	
			Surface	20.3	20.4	20.4	7.1	7.1	7.1	29.7	29.6	29.7	6.3	6.3	6.3	83.7	83.3	83.5	3.1	3.2	3.2		4.8	5.0	4.9	
WM4	1759	9.0	Middle	20.4	20.4	20.4	7.2	7.2	7.2	29.8	29.8	29.8	6.5	6.5	6.5	86.3	86.1	86.2	3.4	3.4	3.4	3.2	5.4	5.4	5.4	5.1
			Bottom	20.5	20.4	20.5	7.2	7.1	7.2	29.9	29.8	29.9	6.6	6.6	6.6	87.7	87.1	87.4	3.2	3.0	3.1		5.0	4.8	4.9	
			Surface	20.4	20.4	20.4	7.1	7.1	7.1	29.6	29.6	29.6	6.2	6.2	6.2	82.0	82.4	82.2	3.0	3.0	3.0		4.6	4.8	4.7	
CS2	1840	14.0	Middle	20.5	20.4	20.5	7.2	7.1	7.2	29.7	29.7	29.7	6.6	6.6	6.6	87.2	87.1	87.2	3.1	3.3	3.2	3.2	5.0	5.4	5.2	5.1
			Bottom	20.5	20.5	20.5	7.2	7.3	7.3	29.8	29.7	29.8	6.3	6.3	6.3	83.9	83.1	83.5	3.4	3.4	3.4		5.4	5.6	5.5	

Date: 6-Dec-13
Tide: Mid-Flood
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	perratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Su	spend (m	led Sol	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.1	20.2	20.2	7.2	7.1	7.2	29.8	29.7	29.8	6.3	6.2	6.3	84.4	83.8	84.1	2.7	2.8	2.8		4.2	4.4	4.3	
CS1	1135	12.6	Middle	20.3	20.2	20.3	7.3	7.2	7.3	29.9	29.9	29.9	6.2	6.1	6.2	82.8	82.0	82.4	3.1	3.3	3.2	3.2	5.0	5.2	5.1	5.0
			Bottom	20.4	20.4	20.4	7.4	7.4	7.4	30.0	30.1	30.1	6.5	6.4	6.5	85.5	84.9	85.2	3.5	3.6	3.6		5.4	5.6	5.5	
			Surface	20.1	20.1	20.1	7.1	7.3	7.2	29.8	29.8	29.8	6.1	6.2	6.2	80.8	81.6	81.2	2.6	2.5	2.6		4.0	4.0	4.0	
WM1	1100	13.4	Middle	20.2	20.3	20.3	7.2	7.3	7.3	29.9	30.0	30.0	5.8	5.9	5.9	77.4	78.2	77.8	3.0	3.1	3.1	3.0	4.8	5.0	4.9	4.7
			Bottom	20.4	20.3	20.4	7.3	7.4	7.4	30.1	30.2	30.2	6.0	6.1	6.1	80.2	81.0	80.6	3.4	3.3	3.4		5.4	5.2	5.3	
			Surface	20.1	20.2	20.2	7.2	7.1	7.2	29.8	29.9	29.9	6.3	6.4	6.4	83.8	84.7	84.3	2.8	3.0	2.9		4.4	4.6	4.5	
WM2	1030	5.6	Middle																			2.8				4.5
			Bottom	20.2	20.3	20.3	7.3	7.3	7.3	30.0	29.9	30.0	6.0	5.9	6.0	78.7	78.1	78.4	2.7	2.8	2.8		4.4	4.6	4.5	
			Surface	20.1	20.2	20.2	7.1	7.2	7.2	29.7	29.8	29.8	6.4	6.5	6.5	85.2	86.0	85.6	2.3	2.5	2.4		3.6	4.0	3.8	
WM3	1000	9.6	Middle	20.3	20.3	20.3	7.2	7.2	7.2	29.9	29.9	29.9	6.2	6.1	6.2	81.3	80.6	81.0	2.6	2.7	2.7	2.8	4.2	4.2	4.2	4.4
			Bottom	20.3	20.4	20.4	7.3	7.2	7.3	30.1	30.2	30.2	6.0	5.9	6.0	78.5	77.9	78.2	3.3	3.2	3.3		5.2	5.0	5.1	
			Surface	20.1	20.0	20.1	7.1	7.1	7.1	29.8	29.7	29.8	6.3	6.2	6.3	82.7	82.0	82.4	2.6	2.7	2.7		4.0	4.2	4.1	
WM4	0930	8.8	Middle	20.1	20.2	20.2	7.1	7.2	7.2	29.8	29.9	29.9	6.0	5.9	6.0	79.7	78.9	79.3	2.8	2.9	2.9	2.9	4.4	4.6	4.5	4.5
			Bottom	20.3	20.2	20.3	7.2	7.3	7.3	30.1	30.1	30.1	6.1	6.0	6.1	80.8	79.9	80.4	3.0	3.1	3.1		4.8	5.0	4.9	
			Surface	20.2	20.1	20.2	7.0	7.1	7.1	29.8	29.9	29.9	6.5	6.4	6.5	84.9	84.3	84.6	3.3	3.2	3.3		5.2	5.0	5.1	
CS2	0900	14.2	Middle	20.2	20.2	20.2	7.1	7.2	7.2	29.9	30.0	30.0	6.4	6.3	6.4	83.7	83.0	83.4	3.0	2.8	2.9	3.1	4.8	4.4	4.6	5.0
			Bottom	20.2	20.3	20.3	7.2	7.2	7.2	30.2	30.1	30.2	6.1	6.2	6.2	81.5	82.3	81.9	3.2	3.3	3.3		5.2	5.2	5.2	

Date: 6-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	perratu	ıre (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	spend (m	led Sol	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.3	20.3	20.3	7.2	7.3	7.3	29.9	30.0	30.0	6.1	6.2	6.2	80.6	81.8	81.2	2.8	2.9	2.9		4.4	4.6	4.5	
CS1	1330	12.2	Middle	20.4	20.3	20.4	7.2	7.3	7.3	30.1	30.1	30.1	6.0	6.1	6.1	79.9	80.7	80.3	3.3	3.3	3.3	3.3	5.2	5.2	5.2	5.1
			Bottom	20.5	20.4	20.5	7.3	7.4	7.4	30.1	30.2	30.2	6.4	6.4	6.4	84.6	84.9	84.8	3.7	3.6	3.7		5.8	5.6	5.7	
			Surface	20.1	20.3	20.2	7.2	7.3	7.3	29.9	29.8	29.9	5.9	5.8	5.9	77.9	77.4	77.7	2.6	2.7	2.7		4.0	4.2	4.1	
WM1	1400	13.0	Middle	20.3	20.4	20.4	7.4	7.3	7.4	30.0	30.1	30.1	5.6	5.6	5.6	74.1	74.4	74.3	3.2	3.2	3.2	3.1	5.0	5.2	5.1	4.9
			Bottom	20.5	20.5	20.5	7.4	7.5	7.5	30.2	30.3	30.3	5.4	5.5	5.5	71.8	72.7	72.3	3.5	3.5	3.5		5.6	5.6	5.6	
			Surface	20.2	20.3	20.3	7.3	7.3	7.3	29.9	30.0	30.0	6.0	6.0	6.0	79.5	78.4	79.0	2.9	3.0	3.0		4.6	4.8	4.7	
WM2	1430	5.1	Middle																			2.9				4.8
			Bottom	20.4	20.3	20.4	7.3	7.4	7.4	30.0	30.1	30.1	5.8	5.7	5.8	77.4	75.9	76.7	2.8	2.9	2.9		4.8	4.8	4.8	
			Surface	20.3	20.3	20.3	7.2	7.2	7.2	29.9	30.0	30.0	6.1	6.2	6.2	80.9	82.4	81.7	2.4	2.5	2.5		3.8	4.0	3.9	
WM3	1500	9.1	Middle	20.5	20.6	20.6	7.2	7.2	7.2	30.2	30.1	30.2	5.6	5.5	5.6	75.0	72.8	73.9	2.8	2.8	2.8	2.9	4.4	4.6	4.5	4.6
			Bottom	20.7	20.7	20.7	7.3	7.2	7.3	30.2	30.3	30.3	5.4	5.3	5.4	71.3	70.5	70.9	3.5	3.4	3.5		5.6	5.4	5.5	
			Surface	20.4	20.3	20.4	7.2	7.1	7.2	30.0	30.0	30.0	6.1	6.0	6.1	80.9	78.8	79.9	2.7	2.8	2.8		4.2	4.4	4.3	
WM4	1530	8.4	Middle	20.5	20.5	20.5	7.2	7.3	7.3	30.1	30.0	30.1	5.7	5.8	5.8	75.4	77.0	76.2	3.0	3.1	3.1	3.0	4.8	5.0	4.9	4.8
			Bottom	20.7	20.6	20.7	7.4	7.4	7.4	30.1	30.2	30.2	5.7	5.6	5.7	75.1	74.6	74.9	3.2	3.2	3.2		5.0	5.2	5.1	
			Surface	20.2	20.3	20.3	7.1	7.1	7.1	30.1	30.0	30.1	6.3	6.3	6.3	83.6	83.4	83.5	3.3	3.4	3.4		5.2	5.4	5.3	
CS2	1605	14.0	Middle	20.4	20.3	20.4	7.3	7.1	7.2	30.1	30.2	30.2	6.2	6.1	6.2	82.4	81.3	81.9	2.9	3.0	3.0	3.2	4.6	4.8	4.7	5.1
			Bottom	20.5	20.5	20.5	7.2	7.3	7.3	30.3	30.2	30.3	6.1	6.1	6.1	81.0	80.5	80.8	3.3	3.4	3.4		5.4	5.4	5.4	

Date: 9-Dec-13
Tide: Mid-Flood
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Su	spend (m	led Sol	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.2	20.3	20.3	7.1	7.1	7.1	29.8	29.8	29.8	6.4	6.3	6.4	85.1	84.4	84.8	3.0	3.1	3.1		4.8	4.8	4.8	
CS1	1420	12.8	Middle	20.4	20.3	20.4	7.2	7.1	7.2	29.9	30.0	30.0	6.2	6.1	6.2	82.2	81.5	81.9	3.4	3.6	3.5	3.5	5.4	5.6	5.5	5.5
			Bottom	20.4	20.4	20.4	7.3	7.3	7.3	30.1	30.2	30.2	6.3	6.2	6.3	82.3	81.6	82.0	3.8	3.9	3.9		6.2	6.4	6.3	ı
			Surface	20.3	20.2	20.3	7.1	7.2	7.2	29.8	29.7	29.8	6.0	5.9	6.0	78.8	78.2	78.5	3.0	2.9	3.0		4.8	4.6	4.7	
WM1	1345	13.6	Middle	20.3	20.3	20.3	7.2	7.2	7.2	29.9	29.9	29.9	5.8	5.7	5.8	76.7	76.0	76.4	3.4	3.5	3.5	3.4	5.4	5.6	5.5	5.4
			Bottom	20.3	20.4	20.4	7.3	7.2	7.3	30.0	30.1	30.1	5.9	6.0	6.0	78.9	79.6	79.3	3.8	3.7	3.8		6.0	6.0	6.0	
			Surface	20.2	20.3	20.3	7.1	7.1	7.1	29.7	29.8	29.8	6.3	6.2	6.3	83.2	82.5	82.9	3.0	3.2	3.1		4.8	5.2	5.0	
WM2	1315	5.8	Middle																			3.0				4.9
			Bottom	20.4	20.3	20.4	7.2	7.1	7.2	29.8	29.9	29.9	5.8	5.7	5.8	75.4	74.8	75.1	2.9	3.0	3.0		4.8	4.8	4.8	
			Surface	20.2	20.3	20.3	7.1	7.0	7.1	29.7	29.7	29.7	6.3	6.2	6.3	83.2	82.5	82.9	2.7	2.9	2.8		4.4	4.6	4.5	
WM3	1245	9.8	Middle	20.4	20.3	20.4	7.1	7.1	7.1	29.7	29.8	29.8	6.1	6.0	6.1	79.3	78.7	79.0	3.0	3.1	3.1	3.2	4.8	4.8	4.8	5.1
			Bottom	20.4	20.4	20.4	7.2	7.3	7.3	29.9	30.0	30.0	5.8	5.9	5.9	75.2	76.5	75.9	3.7	3.6	3.7		6.0	5.8	5.9	
			Surface	20.2	20.1	20.2	7.1	7.1	7.1	29.8	29.7	29.8	6.2	6.1	6.2	80.7	79.4	80.1	2.8	2.9	2.9		4.4	4.6	4.5	
WM4	1215	8.6	Middle	20.2	20.3	20.3	7.1	7.2	7.2	29.9	30.0	30.0	5.8	5.9	5.9	76.4	77.7	77.1	3.1	3.2	3.2	3.1	5.0	5.0	5.0	5.0
			Bottom	20.4	20.3	20.4	7.3	7.2	7.3	30.0	30.1	30.1	5.7	5.8	5.8	75.5	76.2	75.9	3.3	3.4	3.4		5.2	5.6	5.4	
			Surface	20.3	20.2	20.3	7.1	7.0	7.1	29.7	29.8	29.8	6.4	6.3	6.4	82.9	81.6	82.3	3.5	3.4	3.5		5.4	5.4	5.4	
CS2	1145	14.4	Middle	20.3	20.2	20.3	7.2	7.1	7.2	29.8	29.9	29.9	6.3	6.2	6.3	82.4	81.6	82.0	3.2	3.0	3.1	3.3	5.0	4.8	4.9	5.2
			Bottom	20.4	20.4	20.4	7.2	7.3	7.3	29.9	30.0	30.0	6.2	6.1	6.2	82.1	82.0	82.1	3.4	3.3	3.4		5.4	5.4	5.4	

Date: 9-Dec-13
Tide: Mid-Ebb
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	perratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Su	spend (m	led Sol	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.3	20.4	20.4	7.1	7.1	7.1	29.8	29.9	29.9	6.2	6.1	6.2	81.8	81.2	81.5	3.5	3.6	3.6		5.4	5.6	5.5	
CS1	1615	12.4	Middle	20.4	20.3	20.4	7.2	7.2	7.2	29.8	30.0	29.9	6.0	5.9	6.0	79.0	78.3	78.7	3.9	4.1	4.0	4.0	6.2	6.6	6.4	6.2
			Bottom	20.5	20.4	20.5	7.2	7.1	7.2	30.1	30.2	30.2	6.1	6.0	6.1	79.1	79.6	79.4	4.3	4.4	4.4		6.8	6.8	6.8	ı
			Surface	20.4	20.4	20.4	7.1	7.0	7.1	29.9	29.9	29.9	5.9	6.0	6.0	77.5	78.2	77.9	3.5	3.4	3.5		5.6	5.4	5.5	
WM1	1645	13.2	Middle	20.4	20.3	20.4	7.2	7.1	7.2	29.9	30.0	29.9	5.6	5.5	5.6	73.4	72.8	73.1	4.0	3.9	4.0	3.9	6.4	6.2	6.3	6.2
			Bottom	20.4	20.5	20.5	7.3	7.3	7.3	30.1	30.2	30.2	5.7	5.7	5.7	75.5	76.2	75.9	4.3	4.2	4.3		6.8	6.6	6.7	ı
			Surface	20.4	20.3	20.4	7.1	7.2	7.2	29.8	29.9	29.9	6.1	6.0	6.1	80.0	79.3	79.7	3.7	3.5	3.6		5.8	5.6	5.7	
WM2	1715	5.6	Middle																			3.5				5.7
			Bottom	20.5	20.5	20.5	7.2	7.1	7.2	30.0	30.0	30.0	5.6	5.5	5.6	72.2	71.6	71.9	3.4	3.5	3.5		5.4	5.8	5.6	
			Surface	20.3	20.4	20.4	7.1	7.2	7.2	29.8	29.7	29.8	6.2	6.1	6.2	81.3	80.6	81.0	3.2	3.4	3.3		5.0	5.2	5.1	
WM3	1745	9.4	Middle	20.4	20.5	20.5	7.2	7.1	7.2	29.8	29.9	29.9	5.9	5.8	5.9	76.1	75.5	75.8	3.5	3.6	3.6	3.7	5.6	5.6	5.6	5.8
			Bottom	20.5	20.6	20.6	7.2	7.3	7.3	30.0	30.1	30.1	5.6	5.7	5.7	72.7	73.3	73.0	4.2	4.1	4.2		6.8	6.6	6.7	
			Surface	20.3	20.3	20.3	7.1	7.2	7.2	29.8	29.9	29.9	6.2	6.2	6.2	80.1	80.8	80.5	3.3	3.4	3.4		5.2	5.2	5.2	
WM4	1815	8.2	Middle	20.4	20.3	20.4	7.3	7.2	7.3	30.0	30.1	30.1	5.6	5.7	5.7	73.9	74.5	74.2	3.6	3.7	3.7	3.6	5.6	5.8	5.7	5.7
			Bottom	20.5	20.5	20.5	7.3	7.3	7.3	30.2	30.2	30.2	5.5	5.6	5.6	72.8	73.6	73.2	3.8	3.9	3.9		6.0	6.2	6.1	
			Surface	20.4	20.3	20.4	7.1	7.2	7.2	29.9	29.8	29.9	6.2	6.1	6.2	79.7	79.1	79.4	4.0	3.9	4.0		6.2	6.0	6.1	
CS2	1850	14.0	Middle	20.4	20.5	20.5	7.2	7.3	7.3	29.9	30.0	30.0	6.1	6.0	6.1	79.2	78.5	78.9	3.7	3.5	3.6	3.8	5.8	5.6	5.7	6.0
			Bottom	20.5	20.5	20.5	7.3	7.4	7.4	30.0	30.1	30.1	6.0	5.9	6.0	78.9	78.2	78.6	3.9	3.8	3.9		6.2	6.0	6.1	

Date: 11-Dec-13
Tide: Mid-Flood
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Su	•	led Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.4	20.4	20.4	7.0	7.0	7.0	29.7	29.6	29.7	6.5	6.5	6.5	86.0	85.8	85.9	4.3	4.4	4.4		6.6	6.8	6.7	
CS1	1610	12.8	Middle	20.5	20.6	20.6	7.1	7.1	7.1	29.8	29.7	29.8	6.7	6.7	6.7	88.1	88.3	88.2	4.1	4.1	4.1	4.3	6.4	6.6	6.5	6.8
			Bottom	20.7	20.8	20.8	7.1	7.1	7.1	29.8	29.9	29.9	6.4	6.4	6.4	84.9	84.7	84.8	4.4	4.6	4.5		7.0	7.2	7.1	
			Surface	20.4	20.3	20.4	7.1	7.1	7.1	29.6	29.7	29.7	6.2	6.2	6.2	82.6	82.9	82.8	3.6	3.4	3.5		5.6	5.4	5.5	
WM1	1528	13.8	Middle	20.5	20.6	20.6	7.1	7.0	7.1	29.8	29.7	29.8	6.4	6.4	6.4	84.8	84.2	84.5	3.9	3.9	3.9	3.7	6.2	6.2	6.2	5.9
			Bottom	20.7	20.6	20.7	7.1	7.2	7.2	29.9	29.9	29.9	6.3	6.3	6.3	83.7	83.9	83.8	3.8	3.8	3.8		6.0	6.0	6.0	
			Surface	20.4	20.5	20.5	7.0	7.1	7.1	29.7	29.7	29.7	6.3	6.3	6.3	83.9	83.7	83.8	3.3	3.3	3.3		5.2	5.2	5.2	
WM2	1500	5.4	Middle																			3.5				5.6
			Bottom	20.6	20.6	20.6	7.2	7.2	7.2	29.8	29.9	29.9	6.2	6.2	6.2	83.0	82.8	82.9	3.6	3.8	3.7		5.8	6.0	5.9	
			Surface	20.3	20.3	20.3	7.1	7.0	7.1	29.6	29.6	29.6	6.4	6.4	6.4	84.5	84.1	84.3	4.2	4.3	4.3		6.4	6.6	6.5	
WM3	1430	9.8	Middle	20.5	20.5	20.5	7.1	7.1	7.1	29.7	29.7	29.7	6.3	6.3	6.3	83.6	83.9	83.8	4.4	4.5	4.5	4.3	7.0	7.0	7.0	6.7
			Bottom	20.6	20.5	20.6	7.1	7.1	7.1	29.9	29.8	29.9	6.4	6.4	6.4	84.1	84.7	84.4	4.1	4.0	4.1		6.6	6.4	6.5	
			Surface	20.4	20.3	20.4	7.1	7.1	7.1	29.6	29.7	29.7	6.3	6.3	6.3	83.6	83.2	83.4	3.8	3.8	3.8		5.8	6.0	5.9	
WM4	1400	8.6	Middle	20.4	20.5	20.5	7.2	7.2	7.2	29.7	29.7	29.7	6.5	6.5	6.5	85.6	85.7	85.7	4.0	4.0	4.0	4.0	6.4	6.4	6.4	6.3
			Bottom	20.6	20.7	20.7	7.1	7.2	7.2	29.8	29.9	29.9	6.6	6.6	6.6	87.2	87.8	87.5	4.1	4.2	4.2		6.6	6.6	6.6	
			Surface	20.3	20.4	20.4	7.0	7.1	7.1	29.7	29.7	29.7	6.2	6.2	6.2	83.3	83.7	83.5	4.1	4.1	4.1		6.4	6.4	6.4	
CS2	1330	14.0	Middle	20.5	20.5	20.5	7.1	7.2	7.2	29.8	29.7	29.8	6.4	6.4	6.4	84.0	84.9	84.5	4.4	4.5	4.5	4.5	7.0	7.0	7.0	7.0
			Bottom	20.6	20.6	20.6	7.2	7.2	7.2	29.9	29.8	29.9	6.3	6.3	6.3	83.4	83.6	83.5	4.8	4.8	4.8		7.6	7.4	7.5	

Date: 11-Dec-13
Tide: Mid-Ebb
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Su	spend (m	ed Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.4	20.5	20.5	7.1	7.1	7.1	29.6	29.6	29.6	6.5	6.5	6.5	85.9	86.1	86.0	4.6	4.6	4.6		7.0	7.2	7.1	
CS1	1800	12.6	Middle	20.5	20.6	20.6	7.3	7.2	7.3	29.7	29.7	29.7	6.6	6.6	6.6	87.3	87.7	87.5	4.0	4.0	4.0	4.1	6.4	6.4	6.4	6.5
			Bottom	20.7	20.6	20.7	7.2	7.1	7.2	29.8	29.8	29.8	6.2	6.2	6.2	82.6	82.4	82.5	3.8	3.6	3.7		6.2	6.0	6.1	
			Surface	20.5	20.5	20.5	7.2	7.2	7.2	29.6	29.6	29.6	6.2	6.2	6.2	82.0	82.8	82.4	3.9	3.7	3.8		6.0	5.8	5.9	
WM1	1830	13.4	Middle	20.6	20.6	20.6	7.3	7.2	7.3	29.8	29.7	29.8	6.4	6.4	6.4	84.9	84.1	84.5	3.6	3.7	3.7	3.7	5.8	5.8	5.8	5.7
			Bottom	20.7	20.7	20.7	7.3	7.3	7.3	29.8	29.8	29.8	6.1	6.1	6.1	81.3	81.0	81.2	3.4	3.6	3.5		5.4	5.6	5.5	
			Surface	20.5	20.4	20.5	7.2	7.2	7.2	29.7	29.6	29.7	6.1	6.1	6.1	81.9	81.1	81.5	3.3	3.4	3.4		5.4	5.4	5.4	
WM2	1859	5.0	Middle																			3.6				5.9
			Bottom	20.7	20.6	20.7	7.3	7.3	7.3	29.8	29.8	29.8	6.4	6.4	6.4	84.3	84.1	84.2	3.9	3.9	3.9		6.4	6.2	6.3	
			Surface	20.4	20.3	20.4	7.2	7.1	7.2	29.7	29.7	29.7	6.2	6.2	6.2	82.9	82.7	82.8	4.2	4.2	4.2		6.6	6.4	6.5	
WM3	1930	9.2	Middle	20.4	20.5	20.5	7.2	7.2	7.2	29.8	29.8	29.8	6.5	6.5	6.5	86.1	86.0	86.1	4.0	4.0	4.0	4.0	6.4	6.2	6.3	6.4
			Bottom	20.6	20.6	20.6	7.1	7.1	7.1	29.9	29.9	29.9	6.4	6.4	6.4	84.5	84.2	84.4	3.9	3.9	3.9		6.2	6.4	6.3	
			Surface	20.4	20.4	20.4	7.1	7.1	7.1	29.6	29.7	29.7	6.3	6.3	6.3	83.7	83.9	83.8	4.7	4.9	4.8		7.4	7.4	7.4	
WM4	1959	8.0	Middle	20.5	20.5	20.5	7.2	7.3	7.3	29.7	29.8	29.8	6.4	6.4	6.4	84.8	85.0	84.9	3.2	3.3	3.3	3.9	5.2	5.4	5.3	6.3
			Bottom	20.6	20.7	20.7	7.2	7.2	7.2	29.8	29.8	29.8	6.6	6.6	6.6	87.7	87.3	87.5	3.7	3.8	3.8		6.0	6.2	6.1	
			Surface	20.3	20.4	20.4	7.1	7.1	7.1	29.7	29.7	29.7	6.4	6.4	6.4	84.7	84.8	84.8	3.9	4.1	4.0		6.0	6.4	6.2	
CS2	2025	13.4	Middle	20.5	20.6	20.6	7.2	7.2	7.2	29.8	29.7	29.8	6.5	6.5	6.5	86.3	86.1	86.2	4.5	4.6	4.6	4.4	7.0	7.2	7.1	6.8
			Bottom	20.7	20.6	20.7	7.2	7.2	7.2	29.9	29.8	29.9	6.4	6.4	6.4	84.6	84.4	84.5	4.5	4.5	4.5		7.2	7.2	7.2	

Date: 13-Dec-13
Tide: Mid-Flood
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l)	١	DO	Satura (%)	tion			bidity TU)		Sı	•	ed Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.5	20.4	20.5	7.1	7.1	7.1	29.6	29.7	29.7	6.4	6.5	6.5	84.7	85.3	85.0	4.6	4.5	4.6		7.0	6.8	6.9	
CS1	1735	12.6	Middle	20.6	20.5	20.6	7.1	7.2	7.2	29.8	29.7	29.8	6.6	6.5	6.6	86.7	85.9	86.3	4.0	3.8	3.9	4.0	6.4	6.0	6.2	6.3
			Bottom	20.6	20.5	20.6	7.2	7.2	7.2	29.8	29.9	29.9	6.2	6.3	6.3	82.2	83.5	82.9	3.7	3.5	3.6		6.0	5.8	5.9	ı
			Surface	20.4	20.3	20.4	7.1	7.2	7.2	29.6	29.5	29.6	6.2	6.3	6.3	82.6	83.3	83.0	3.8	3.7	3.8		5.8	5.8	5.8	
WM1	1700	13.4	Middle	20.5	20.4	20.5	7.2	7.3	7.3	29.7	29.8	29.8	6.2	6.1	6.2	81.5	80.8	81.2	3.6	3.7	3.7	3.6	5.6	5.8	5.7	5.7
			Bottom	20.5	20.6	20.6	7.3	7.3	7.3	29.9	29.8	29.9	5.9	6.0	6.0	78.4	79.0	78.7	3.4	3.6	3.5		5.4	5.6	5.5	
			Surface	20.4	20.5	20.5	7.1	7.2	7.2	29.6	29.7	29.7	6.1	6.2	6.2	81.2	82.5	81.9	3.4	3.5	3.5		5.2	5.4	5.3	
WM2	1630	5.2	Middle																			3.7				5.9
			Bottom	20.6	20.6	20.6	7.3	7.2	7.3	29.8	29.8	29.8	5.7	5.6	5.7	75.6	74.3	75.0	4.0	3.9	4.0		6.4	6.4	6.4	
			Surface	20.3	20.4	20.4	7.1	7.2	7.2	29.6	29.7	29.7	6.2	6.3	6.3	81.8	82.5	82.2	4.1	4.0	4.1		6.4	6.4	6.4	
WM3	1600	9.4	Middle	20.5	20.4	20.5	7.2	7.1	7.2	29.8	29.7	29.8	6.2	6.1	6.2	81.6	80.9	81.3	3.9	3.8	3.9	3.9	6.2	6.2	6.2	6.2
			Bottom	20.5	20.6	20.6	7.2	7.3	7.3	29.9	29.9	29.9	6.0	6.1	6.1	78.8	79.5	79.2	3.8	3.8	3.8		6.0	6.0	6.0	
			Surface	20.4	20.3	20.4	7.0	7.1	7.1	29.6	29.7	29.7	6.3	6.4	6.4	83.6	81.2	82.4	4.4	4.6	4.5		6.8	7.0	6.9	
WM4	1530	8.2	Middle	20.5	20.6	20.6	7.1	7.1	7.1	29.8	29.9	29.9	6.2	6.2	6.2	81.7	81.0	81.4	3.2	3.3	3.3	3.8	5.2	5.2	5.2	6.0
			Bottom	20.6	20.5	20.6	7.2	7.1	7.2	29.9	29.8	29.9	5.9	6.0	6.0	78.0	78.7	78.4	3.7	3.8	3.8		6.0	6.0	6.0	
			Surface	20.3	20.4	20.4	7.1	7.0	7.1	29.6	29.5	29.6	6.5	6.4	6.5	86.6	86.0	86.3	3.9	4.0	4.0		6.0	6.2	6.1	
CS2	1500	13.2	Middle	20.5	20.4	20.5	7.1	7.2	7.2	29.7	29.8	29.8	6.4	6.3	6.4	83.4	82.7	83.1	4.5	4.6	4.6	4.3	7.0	7.2	7.1	6.8
			Bottom	20.6	20.6	20.6	7.3	7.2	7.3	29.9	29.9	29.9	6.2	6.3	6.3	82.0	82.3	82.2	4.4	4.5	4.5		7.0	7.2	7.1	

Date: 13-Dec-13
Tide: Mid-Ebb
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l)	١	DO	Satura (%)	tion			bidity TU)		Su	•	led Sol g/I)	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.3	20.4	20.4	7.0	7.1	7.1	29.5	29.6	29.6	6.4	6.3	6.4	83.9	83.2	83.6	4.8	4.7	4.8		7.4	7.4	7.4	
CS1	0845	12.2	Middle	20.4	20.5	20.5	7.1	7.1	7.1	29.6	29.6	29.6	6.4	6.5	6.5	84.6	85.3	85.0	4.2	4.1	4.2	4.3	6.6	6.6	6.6	6.7
			Bottom	20.5	20.6	20.6	7.1	7.2	7.2	29.7	29.6	29.7	6.2	6.1	6.2	81.9	81.2	81.6	4.0	3.8	3.9		6.4	6.0	6.2	
			Surface	20.4	20.3	20.4	7.1	7.0	7.1	29.5	29.4	29.5	6.1	6.0	6.1	80.0	79.3	79.7	4.1	3.9	4.0		6.4	6.0	6.2	
WM1	0915	13.0	Middle	20.4	20.4	20.4	7.1	7.2	7.2	29.6	29.7	29.7	6.3	6.2	6.3	82.9	82.2	82.6	3.8	3.9	3.9	3.9	6.0	6.2	6.1	6.1
			Bottom	20.5	20.6	20.6	7.2	7.2	7.2	29.8	29.7	29.8	5.8	5.9	5.9	77.3	77.9	77.6	3.6	3.8	3.7		5.8	6.0	5.9	
			Surface	20.4	20.4	20.4	7.1	7.1	7.1	29.5	29.6	29.6	6.0	5.9	6.0	79.8	79.2	79.5	3.8	3.7	3.8		6.0	5.8	5.9	
WM2	0945	4.8	Middle																			4.0				6.3
			Bottom	20.6	20.5	20.6	7.2	7.1	7.2	29.8	29.7	29.8	5.7	5.8	5.8	75.0	75.7	75.4	4.2	4.1	4.2		6.8	6.6	6.7	
			Surface	20.3	20.2	20.3	7.1	7.1	7.1	29.6	29.5	29.6	6.2	6.2	6.2	82.2	82.8	82.5	4.3	4.2	4.3		6.6	6.6	6.6	
WM3	1015	8.8	Middle	20.4	20.4	20.4	7.1	7.2	7.2	29.6	29.7	29.7	6.0	6.1	6.1	79.4	80.1	79.8	4.1	4.0	4.1	4.1	6.2	6.4	6.3	6.4
			Bottom	20.4	20.5	20.5	7.2	7.1	7.2	29.8	29.7	29.8	6.0	5.9	6.0	78.5	77.8	78.2	4.0	4.0	4.0		6.4	6.4	6.4	
			Surface	20.3	20.3	20.3	7.0	7.1	7.1	29.6	29.6	29.6	6.3	6.2	6.3	83.0	82.3	82.7	4.6	4.8	4.7		7.0	7.4	7.2	
WM4	1045	7.6	Middle	20.4	20.3	20.4	7.1	7.1	7.1	29.7	29.8	29.8	6.1	6.2	6.2	80.8	81.5	81.2	3.4	3.5	3.5	4.0	5.4	5.6	5.5	6.3
			Bottom	20.6	20.5	20.6	7.2	7.2	7.2	29.8	29.9	29.9	6.1	6.1	6.1	80.3	81.0	80.7	3.9	4.0	4.0		6.4	6.2	6.3	
			Surface	20.2	20.3	20.3	7.1	7.1	7.1	29.6	29.7	29.7	6.3	6.4	6.4	83.3	83.9	83.6	4.1	4.2	4.2		6.6	6.6	6.6	
CS2	1115	12.8	Middle	20.4	20.5	20.5	7.1	7.0	7.1	29.8	29.7	29.8	6.2	6.3	6.3	82.2	82.9	82.6	4.7	7.8	6.3	5.5	7.6	7.4	7.5	7.2
			Bottom	20.6	20.6	20.6	7.1	7.2	7.2	29.9	29.9	29.9	6.2	6.1	6.2	81.2	80.6	80.9	4.7	7.6	6.2		7.8	7.4	7.6	

Date: 16-Dec-13
Tide: Mid-Flood
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l)	١	DO	Satura (%)	tion			bidity TU)		Su	spend (m	ed Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.0	20.1	20.1	7.0	7.1	7.1	29.4	29.5	29.5	6.6	6.5	6.6	86.3	85.0	85.7	3.9	4.0	4.0		6.0	6.2	6.1	
CS1	0.7131944	12.4	Middle	20.2	20.3	20.3	7.1	7.1	7.1	29.6	29.6	29.6	6.4	6.4	6.4	83.8	83.9	83.9	3.9	3.9	3.9	3.9	6.2	6.4	6.3	6.2
			Bottom	20.4	20.5	20.5	7.2	7.1	7.2	29.7	29.8	29.8	6.0	6.1	6.1	78.8	80.1	79.5	3.7	3.8	3.8		6.0	6.2	6.1	ı
			Surface	20.0	20.0	20.0	7.1	7.1	7.1	29.4	29.4	29.4	6.4	6.3	6.4	83.7	82.4	83.1	4.0	4.0	4.0		6.2	6.2	6.2	
WM1	1634	13.4	Middle	20.2	20.1	20.2	7.1	7.2	7.2	29.5	29.6	29.6	6.2	6.1	6.2	81.2	79.9	80.6	4.1	4.0	4.1	4.0	6.6	6.4	6.5	6.3
			Bottom	20.3	20.4	20.4	7.0	7.1	7.1	29.7	29.7	29.7	6.0	6.1	6.1	78.9	80.2	79.6	3.9	4.0	4.0		6.2	6.4	6.3	
			Surface	20.1	20.2	20.2	7.0	7.1	7.1	29.5	29.5	29.5	6.2	6.3	6.3	81.1	82.5	81.8	3.7	3.8	3.8		5.8	6.0	5.9	
WM2	1603	5.1	Middle																			3.8				6.1
			Bottom	20.3	20.3	20.3	7.1	7.2	7.2	29.6	29.5	29.6	5.9	5.9	5.9	77.5	77.4	77.5	3.9	3.9	3.9		6.2	6.4	6.3	
			Surface	20.0	20.1	20.1	7.1	7.1	7.1	29.5	29.6	29.6	6.4	6.3	6.4	83.8	82.3	83.1	4.1	4.2	4.2		6.4	6.6	6.5	
WM3	1532	9.0	Middle	20.2	20.1	20.2	7.2	7.1	7.2	29.7	29.8	29.8	6.1	6.2	6.2	80.0	81.3	80.7	3.9	4.0	4.0	4.0	6.2	6.4	6.3	6.2
			Bottom	20.3	20.4	20.4	7.1	7.0	7.1	29.8	29.9	29.9	6.0	6.1	6.1	78.9	80.0	79.5	3.7	3.8	3.8		5.8	6.0	5.9	
			Surface	20.1	20.2	20.2	7.0	7.1	7.1	29.5	29.5	29.5	6.3	6.2	6.3	82.5	81.2	81.9	4.0	4.0	4.0		6.2	6.4	6.3	
WM4	1501	7.9	Middle	20.3	20.4	20.4	7.2	7.2	7.2	29.6	29.7	29.7	6.1	6.0	6.1	80.1	78.6	79.4	3.9	4.0	4.0	4.0	6.2	6.4	6.3	6.4
			Bottom	20.5	20.4	20.5	7.1	7.2	7.2	29.8	29.8	29.8	5.9	6.0	6.0	77.4	79.0	78.2	4.1	4.0	4.1		6.6	6.4	6.5	
			Surface	20.0	20.1	20.1	7.2	7.1	7.2	29.4	29.5	29.5	6.4	6.4	6.4	83.8	83.8	83.8	4.3	4.2	4.3		6.6	6.4	6.5	
CS2	1430	13.1	Middle	20.2	20.2	20.2	7.2	7.2	7.2	29.6	29.6	29.6	6.3	6.2	6.3	82.5	81.2	81.9	4.6	4.7	4.7	4.6	7.4	7.4	7.4	7.2
			Bottom	20.3	20.4	20.4	7.1	7.0	7.1	29.7	29.8	29.8	6.2	6.1	6.2	81.4	80.1	80.8	4.9	4.8	4.9		7.8	7.6	7.7	

Date: 16-Dec-13
Tide: Mid-Ebb
Weather: Cloudy
Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l)	1	DO	Satura (%)	tion			bidity ITU)		Sı	•	ded Sol ng/l)	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	20.2	20.3	20.3	7.1	7.1	7.1	29.4	29.4	29.4	6.4	6.3	6.4	83.6	82.4	83.0	4.5	4.4	4.5		6.8	6.8	6.8	
CS1	1000	12.1	Middle	20.4	20.5	20.5	7.2	7.1	7.2	29.5	29.6	29.6	6.2	6.1	6.2	81.4	79.9	80.7	4.6	4.7	4.7	4.6	7.4	7.4	7.4	7.3
			Bottom	20.5	20.5	20.5	7.1	7.0	7.1	29.7	29.8	29.8	5.9	5.9	5.9	77.5	77.4	77.5	4.8	4.8	4.8		7.8	7.6	7.7	
			Surface	20.1	20.0	20.1	7.1	7.0	7.1	29.4	29.5	29.5	6.2	6.2	6.2	81.1	81.0	81.1	4.1	4.1	4.1		6.2	6.4	6.3	
WM1	1031	13.2	Middle	20.2	20.3	20.3	7.1	7.1	7.1	29.6	29.7	29.7	5.9	6.0	6.0	77.3	80.0	78.7	4.2	4.1	4.2	4.1	6.6	6.6	6.6	6.5
			Bottom	20.4	20.5	20.5	7.1	7.2	7.2	29.8	29.8	29.8	5.6	5.7	5.7	73.5	74.9	74.2	4.1	4.0	4.1		6.6	6.4	6.5	
			Surface	20.0	20.1	20.1	7.1	7.1	7.1	29.5	29.6	29.6	6.0	6.1	6.1	78.5	79.8	79.2	3.9	4.0	4.0		6.2	6.4	6.3	
WM2	1102	4.9	Middle																			4.1				6.5
			Bottom	20.2	20.1	20.2	7.0	7.1	7.1	29.7	29.6	29.7	5.7	5.6	5.7	74.8	73.4	74.1	4.1	4.2	4.2		6.6	6.8	6.7	
			Surface	20.1	20.2	20.2	7.0	7.1	7.1	29.5	29.5	29.5	6.2	6.3	6.3	80.9	81.1	81.0	4.3	4.3	4.3		6.8	6.8	6.8	
WM3	1133	8.7	Middle	20.3	20.4	20.4	7.2	7.2	7.2	29.6	29.7	29.7	5.9	6.0	6.0	77.4	80.1	78.8	4.2	4.1	4.2	4.1	6.8	6.6	6.7	6.6
			Bottom	20.5	20.5	20.5	7.0	7.0	7.0	29.8	29.9	29.9	5.7	5.8	5.8	75.0	76.2	75.6	3.9	4.0	4.0		6.2	6.4	6.3	
			Surface	20.0	20.1	20.1	7.0	7.0	7.0	29.5	29.6	29.6	6.1	6.2	6.2	80.0	80.9	80.5	4.1	4.2	4.2		6.4	6.8	6.6	
WM4	1204	7.6	Middle	20.2	20.3	20.3	7.1	7.2	7.2	29.7	29.8	29.8	6.0	6.1	6.1	80.0	79.9	80.0	4.1	4.1	4.1	4.2	6.6	6.4	6.5	6.7
			Bottom	20.4	20.5	20.5	7.2	7.2	7.2	29.9	29.8	29.9	5.9	5.8	5.9	77.4	76.1	76.8	4.2	4.3	4.3		6.8	7.0	6.9	
			Surface	20.1	20.1	20.1	7.1	7.1	7.1	29.6	29.6	29.6	6.3	6.3	6.3	82.5	82.4	82.5	4.2	4.2	4.2		6.6	6.6	6.6	
CS2	1235	12.8	Middle	20.3	20.2	20.3	7.2	7.1	7.2	29.7	29.8	29.8	6.1	6.2	6.2	80.0	81.5	80.8	4.5	4.6	4.6	4.4	7.2	7.2	7.2	6.9
			Bottom	20.4	20.5	20.5	7.0	7.1	7.1	29.9	29.9	29.9	6.0	5.9	6.0	78.8	77.4	78.1	4.3	4.4	4.4		7.0	7.0	7.0	

Date: 18-Dec-13
Tide: Mid-Flood
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	spend (m	led Sol	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.0	18.9	19.0	7.1	7.1	7.1	29.0	29.1	29.1	6.5	6.5	6.5	84.5	84.1	84.3	4.0	4.1	4.1		6.2	6.4	6.3	
CS1	1735	13.0	Middle	19.1	19.2	19.2	7.1	7.2	7.2	29.2	29.3	29.3	6.4	6.4	6.4	83.0	83.8	83.4	4.6	4.4	4.5	4.4	7.2	7.0	7.1	7.0
			Bottom	19.3	19.2	19.3	7.3	7.3	7.3	29.3	29.3	29.3	6.0	6.0	6.0	79.4	79.6	79.5	4.7	4.8	4.8		7.6	7.6	7.6	
			Surface	19.0	18.9	19.0	7.1	7.1	7.1	29.2	29.2	29.2	6.4	6.4	6.4	83.2	83.0	83.1	3.4	3.4	3.4		5.4	5.4	5.4	
WM1	1705	13.2	Middle	19.2	19.2	19.2	7.2	7.2	7.2	29.2	29.2	29.2	6.5	6.5	6.5	84.2	84.8	84.5	3.6	3.6	3.6	3.6	5.8	5.6	5.7	5.7
			Bottom	19.3	19.2	19.3	7.3	7.2	7.3	29.2	29.3	29.3	6.4	6.4	6.4	83.2	83.1	83.2	3.9	3.8	3.9		6.2	6.0	6.1	
			Surface	18.6	18.9	18.8	7.2	7.1	7.2	29.2	29.1	29.2	6.3	6.3	6.3	82.4	82.8	82.6	3.7	3.8	3.8		5.8	6.0	5.9	
WM2	1630	5.8	Middle																			3.9				6.2
			Bottom	19.1	19.2	19.2	7.3	7.3	7.3	29.3	29.4	29.4	6.2	6.2	6.2	81.0	81.2	81.1	4.0	4.1	4.1		6.4	6.6	6.5	
			Surface	18.9	18.8	18.9	7.2	7.2	7.2	29.1	29.1	29.1	6.4	6.4	6.4	83.6	83.4	83.5	4.1	4.2	4.2		6.4	6.6	6.5	
WM3	1559	9.8	Middle	19.1	19.2	19.2	7.3	7.3	7.3	29.3	29.2	29.3	6.3	6.3	6.3	82.1	82.3	82.2	4.0	4.0	4.0	4.0	6.4	6.4	6.4	6.3
			Bottom	19.3	19.3	19.3	7.4	7.4	7.4	29.4	29.4	29.4	6.4	6.4	6.4	83.7	83.2	83.5	3.9	3.8	3.9		6.2	6.0	6.1	
			Surface	19.0	19.0	19.0	7.2	7.2	7.2	29.2	29.2	29.2	6.3	6.3	6.3	82.9	82.1	82.5	4.3	4.4	4.4		6.8	7.0	6.9	
WM4	1530	9.0	Middle	19.1	19.2	19.2	7.3	7.2	7.3	29.3	29.3	29.3	6.4	6.4	6.4	83.3	83.7	83.5	4.1	4.3	4.2	4.2	6.4	6.8	6.6	6.6
			Bottom	19.3	19.2	19.3	7.4	7.4	7.4	29.3	29.4	29.4	6.5	6.5	6.5	84.3	84.1	84.2	4.0	4.0	4.0		6.4	6.4	6.4	
			Surface	18.8	18.9	18.9	7.2	7.1	7.2	29.3	29.2	29.3	6.1	6.1	6.1	81.8	80.2	81.0	4.6	4.5	4.6		7.0	6.8	6.9	
CS2	1500	13.4	Middle	19.1	19.2	19.2	7.3	7.3	7.3	29.3	29.4	29.4	6.3	6.3	6.3	82.4	82.6	82.5	4.9	4.7	4.8	4.8	7.6	7.6	7.6	7.5
			Bottom	19.3	19.2	19.3	7.4	7.3	7.4	29.4	29.4	29.4	6.2	6.2	6.2	81.2	81.5	81.4	5.0	5.1	5.1		7.8	8.0	7.9	

Date: 18-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Sı	•	led So ig/l)	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.1	19.0	19.1	7.2	7.2	7.2	29.1	29.1	29.1	6.2	6.2	6.2	81.3	81.7	81.5	4.9	4.8	4.9		7.6	7.4	7.5	
CS1	1100	12.4	Middle	19.1	19.1	19.1	7.3	7.3	7.3	29.2	29.3	29.3	6.1	6.1	6.1	80.5	80.7	80.6	4.4	4.2	4.3	4.6	7.0	6.8	6.9	7.4
			Bottom	19.2	19.2	19.2	7.3	7.4	7.4	29.4	29.3	29.4	6.0	6.0	6.0	79.8	79.7	79.8	4.8	4.6	4.7		7.8	7.6	7.7	
			Surface	19.0	19.0	19.0	7.3	7.2	7.3	29.0	29.0	29.0	6.2	6.2	6.2	81.0	81.6	81.3	3.4	3.7	3.6		5.4	5.8	5.6	
WM1	1130	13.0	Middle	19.1	19.2	19.2	7.2	7.1	7.2	29.3	29.3	29.3	6.3	6.3	6.3	82.5	82.7	82.6	3.4	3.4	3.4	3.4	5.4	5.4	5.4	5.3
			Bottom	19.2	19.3	19.3	7.3	7.4	7.4	29.4	29.4	29.4	6.4	6.4	6.4	83.8	83.9	83.9	3.1	3.1	3.1		5.0	5.0	5.0	
			Surface	18.9	19.0	19.0	7.2	7.2	7.2	29.0	29.1	29.1	6.2	6.2	6.2	81.4	81.8	81.6	3.9	3.9	3.9		6.2	6.2	6.2	
WM2	1159	5.2	Middle																			3.5				5.7
			Bottom	19.2	19.2	19.2	7.2	7.3	7.3	29.2	29.3	29.3	6.1	6.1	6.1	80.1	80.2	80.2	3.2	3.1	3.2		5.0	5.2	5.1	
			Surface	19.0	19.0	19.0	7.1	7.1	7.1	29.2	29.1	29.2	6.6	6.6	6.6	85.6	85.4	85.5	3.4	3.5	3.5		5.2	5.4	5.3	
WM3	1230	9.4	Middle	19.1	19.2	19.2	7.2	7.2	7.2	29.3	29.2	29.3	6.2	6.2	6.2	81.2	81.3	81.3	3.8	3.7	3.8	3.7	6.0	5.8	5.9	5.9
			Bottom	19.2	19.3	19.3	7.3	7.4	7.4	29.4	29.3	29.4	6.4	6.4	6.4	83.5	83.7	83.6	4.0	4.0	4.0		6.4	6.4	6.4	
			Surface	19.0	19.0	19.0	7.2	7.2	7.2	29.2	29.3	29.3	6.4	6.4	6.4	83.5	83.6	83.6	3.8	3.4	3.6		6.0	5.8	5.9	
WM4	1305	8.6	Middle	19.1	19.1	19.1	7.3	7.2	7.3	29.3	29.3	29.3	6.5	6.5	6.5	84.9	84.8	84.9	4.1	4.1	4.1	4.0	6.6	6.4	6.5	6.4
			Bottom	19.2	19.2	19.2	7.4	7.4	7.4	29.4	29.3	29.4	6.6	6.6	6.6	85.8	85.2	85.5	4.2	4.2	4.2		6.6	6.8	6.7	
			Surface	19.0	18.9	19.0	7.3	7.2	7.3	29.2	29.2	29.2	6.3	6.3	6.3	83.2	83.0	83.1	4.3	4.3	4.3	•	6.8	6.8	6.8	
CS2	1335	13.0	Middle	19.1	19.2	19.2	7.3	7.3	7.3	29.3	29.3	29.3	6.3	6.3	6.3	82.9	82.1	82.5	4.1	4.0	4.1	4.2	6.4	6.4	6.4	6.7
			Bottom	19.3	19.2	19.3	7.4	7.4	7.4	29.4	29.3	29.4	6.2	6.2	6.2	81.4	81.6	81.5	4.3	4.4	4.4		6.8	7.0	6.9	

Date: 20-Dec-13
Tide: Mid-Flood
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	•	led Sol g/I)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.9	19.8	19.9	7.0	7.0	7.0	27.2	27.2	27.2	6.5	6.5	6.5	84.0	84.4	84.2	3.2	3.3	3.3		5.0	5.2	5.1	
CS1	1835	12.8	Middle	19.8	19.8	19.8	7.1	7.1	7.1	27.1	27.2	27.2	6.2	6.2	6.2	81.3	81.7	81.5	3.7	3.7	3.7	3.5	5.8	5.8	5.8	5.6
			Bottom	19.9	19.9	19.9	7.2	7.2	7.2	27.3	27.3	27.3	6.0	6.0	6.0	80.2	79.9	80.1	3.7	3.6	3.7		5.8	5.8	5.8	
			Surface	19.8	19.8	19.8	7.1	7.1	7.1	27.1	27.1	27.1	6.4	6.4	6.4	84.1	83.9	84.0	3.4	3.5	3.5		5.0	5.2	5.1	
WM1	1800	13.2	Middle	19.7	19.8	19.8	7.1	7.1	7.1	27.2	27.2	27.2	6.3	6.3	6.3	82.2	82.3	82.3	3.2	3.2	3.2	3.4	5.0	5.0	5.0	5.3
			Bottom	19.9	19.9	19.9	7.2	7.2	7.2	27.3	27.2	27.3	6.3	6.3	6.3	82.5	82.8	82.7	3.6	3.6	3.6		5.8	5.6	5.7	
			Surface	19.8	19.8	19.8	7.0	7.1	7.1	27.0	27.0	27.0	6.3	6.3	6.3	82.5	82.3	82.4	3.6	3.7	3.7		5.6	5.8	5.7	
WM2	1729	5.4	Middle																			3.8				6.0
			Bottom	19.9	19.9	19.9	7.2	7.3	7.3	27.1	27.1	27.1	6.2	6.2	6.2	81.0	81.4	81.2	3.9	3.8	3.9		6.2	6.2	6.2	
			Surface	19.8	19.8	19.8	7.0	7.0	7.0	27.1	27.1	27.1	6.4	6.4	6.4	83.1	83.9	83.5	3.2	3.0	3.1		5.0	4.8	4.9	
WM3	1659	9.8	Middle	19.8	19.9	19.9	7.1	7.1	7.1	27.2	27.2	27.2	6.3	6.3	6.3	82.8	82.0	82.4	3.4	3.5	3.5	3.4	5.4	5.6	5.5	5.4
			Bottom	19.9	19.9	19.9	7.2	7.1	7.2	27.3	27.3	27.3	6.4	6.4	6.4	83.7	83.1	83.4	3.8	3.7	3.8		6.0	5.8	5.9	
			Surface	19.8	19.7	19.8	7.1	7.1	7.1	27.1	27.1	27.1	6.3	6.3	6.3	82.0	82.3	82.2	3.8	3.7	3.8		5.8	5.8	5.8	
WM4	1630	7.2	Middle	19.9	20.0	20.0	7.0	7.1	7.1	27.2	27.2	27.2	6.4	6.4	6.4	83.3	83.7	83.5	3.2	3.2	3.2	3.5	5.2	5.4	5.3	5.5
			Bottom	19.9	19.9	19.9	7.1	7.1	7.1	27.3	27.3	27.3	6.4	6.4	6.4	83.0	83.1	83.1	3.4	3.4	3.4		5.4	5.4	5.4	
			Surface	19.8	19.8	19.8	6.9	7.0	7.0	27.1	27.1	27.1	6.1	6.1	6.1	80.7	80.3	80.5	3.6	3.4	3.5		5.4	5.2	5.3	
CS2	1600	14.0	Middle	19.9	19.9	19.9	7.1	7.0	7.1	27.1	27.1	27.1	6.3	6.3	6.3	82.5	82.9	82.7	3.0	3.1	3.1	3.4	4.8	5.0	4.9	5.2
			Bottom	19.9	20.0	20.0	7.0	7.0	7.0	27.4	27.3	27.4	6.2	6.2	6.2	81.5	81.6	81.6	3.3	3.7	3.5		5.2	5.6	5.4	

Date: 20-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	•	led Sol g/I)	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.9	19.9	19.9	6.9	6.9	6.9	27.1	27.1	27.1	6.4	6.4	6.4	82.7	82.3	82.5	4.1	4.3	4.2		6.4	6.6	6.5	
CS1	1200	12.4	Middle	19.9	20.0	20.0	7.0	7.0	7.0	27.2	27.2	27.2	6.3	6.3	6.3	82.2	82.0	82.1	4.0	4.0	4.0	4.0	6.4	6.4	6.4	6.4
			Bottom	19.9	20.0	20.0	7.0	7.0	7.0	27.3	27.2	27.3	6.0	6.0	6.0	79.1	79.3	79.2	3.9	3.8	3.9		6.4	6.2	6.3	
			Surface	19.8	19.7	19.8	6.8	6.8	6.8	27.0	27.1	27.1	6.3	6.4	6.4	82.0	82.5	82.3	4.0	4.2	4.1		6.0	6.6	6.3	
WM1	1230	13.0	Middle	19.9	19.9	19.9	7.0	7.0	7.0	27.1	27.1	27.1	6.4	6.4	6.4	83.2	83.3	83.3	3.8	4.0	3.9	4.1	6.0	6.4	6.2	6.5
			Bottom	19.8	19.9	19.9	7.0	7.0	7.0	27.1	27.2	27.2	6.1	6.1	6.1	80.1	80.3	80.2	4.3	4.4	4.4		7.0	7.0	7.0	
			Surface	19.8	19.8	19.8	7.0	7.0	7.0	27.2	27.2	27.2	6.4	6.4	6.4	83.4	83.6	83.5	3.9	3.8	3.9		6.0	6.0	6.0	
WM2	1300	5.0	Middle																			3.7				5.8
			Bottom	19.9	19.9	19.9	7.0	7.1	7.1	27.2	27.2	27.2	6.2	6.2	6.2	81.2	81.8	81.5	3.4	3.5	3.5		5.6	5.6	5.6	
			Surface	19.8	19.8	19.8	6.9	6.9	6.9	27.0	27.1	27.1	6.3	6.3	6.3	82.5	82.6	82.6	4.0	4.0	4.0		6.2	6.4	6.3	
WM3	1328	9.0	Middle	19.8	19.8	19.8	7.0	7.0	7.0	27.3	27.3	27.3	6.4	6.4	6.4	83.8	83.2	83.5	3.9	3.8	3.9	3.7	6.2	6.0	6.1	5.9
			Bottom	19.8	19.9	19.9	7.1	7.1	7.1	27.3	27.3	27.3	6.4	6.4	6.4	83.8	83.9	83.9	3.4	3.3	3.4		5.4	5.4	5.4	
			Surface	19.8	19.8	19.8	6.9	7.0	7.0	27.1	27.2	27.2	6.2	6.2	6.2	81.1	81.7	81.4	3.6	3.7	3.7		5.6	5.8	5.7	
WM4	1359	8.8	Middle	19.7	19.8	19.8	7.0	7.0	7.0	27.3	27.3	27.3	6.5	6.5	6.5	84.0	84.4	84.2	3.4	3.3	3.4	3.4	5.4	5.2	5.3	5.4
			Bottom	19.9	20.0	20.0	7.1	7.1	7.1	27.3	27.2	27.3	6.6	6.6	6.6	85.7	85.9	85.8	3.2	3.3	3.3		5.2	5.2	5.2	
			Surface	19.7	19.8	19.8	7.1	7.1	7.1	27.2	27.2	27.2	6.3	6.3	6.3	82.8	82.2	82.5	3.4	3.3	3.4		5.4	5.2	5.3	
CS2	1436	13.8	Middle	19.9	19.9	19.9	7.1	7.1	7.1	27.3	27.2	27.3	6.4	6.4	6.4	83.5	83.1	83.3	3.2	3.0	3.1	3.3	5.0	4.8	4.9	5.3
			Bottom	20.0	19.9	20.0	7.1	7.1	7.1	27.3	27.3	27.3	6.4	6.4	6.4	83.2	83.0	83.1	3.5	3.5	3.5		5.8	5.6	5.7	

Date: 23-Dec-13
Tide: Mid-Flood
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	spend (m	ed Sol g/l)	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.6	19.7	19.7	7.1	7.0	7.1	27.0	27.1	27.1	6.5	6.5	6.5	83.4	83.5	83.5	3.3	3.2	3.3		5.0	5.2	5.1	
CS1	1240	12.8	Middle	19.7	19.8	19.8	7.1	7.1	7.1	27.2	27.1	27.2	6.3	6.2	6.3	81.4	79.9	80.7	3.5	3.6	3.6	3.5	5.4	5.6	5.5	5.4
			Bottom	20.0	19.9	20.0	7.1	7.2	7.2	27.3	27.4	27.4	5.9	5.9	5.9	76.4	76.5	76.5	3.6	3.6	3.6		5.8	5.6	5.7	
			Surface	19.6	19.6	19.6	7.0	7.0	7.0	27.0	27.0	27.0	6.3	6.4	6.4	81.0	82.1	81.6	3.4	3.3	3.4		5.2	5.2	5.2	
WM1	1204	13.2	Middle	19.7	19.7	19.7	7.2	7.1	7.2	27.1	27.2	27.2	6.2	6.2	6.2	79.9	79.9	79.9	3.3	3.2	3.3	3.4	5.2	5.4	5.3	5.4
			Bottom	19.9	19.8	19.9	7.1	7.1	7.1	27.3	27.3	27.3	5.9	6.0	6.0	76.4	77.7	77.1	3.5	3.5	3.5		5.8	5.6	5.7	
			Surface	19.7	19.7	19.7	7.1	7.0	7.1	27.1	27.1	27.1	6.2	6.2	6.2	79.5	79.6	79.6	3.2	3.3	3.3		5.0	5.2	5.1	
WM2	1133	5.4	Middle																			3.4				5.3
			Bottom	19.8	19.9	19.9	7.1	7.2	7.2	27.2	27.3	27.3	5.9	6.0	6.0	76.5	77.8	77.2	3.4	3.5	3.5		5.4	5.6	5.5	
			Surface	19.6	19.7	19.7	7.1	7.0	7.1	27.0	27.0	27.0	6.4	6.4	6.4	82.2	82.1	82.2	3.2	3.1	3.2		5.0	5.0	5.0	
WM3	1102	9.7	Middle	19.7	19.8	19.8	7.2	7.2	7.2	27.1	27.2	27.2	6.2	6.3	6.3	80.0	81.3	80.7	3.4	3.3	3.4	3.4	5.4	5.2	5.3	5.3
			Bottom	19.9	19.9	19.9	7.1	7.1	7.1	27.3	27.4	27.4	5.9	6.0	6.0	76.5	77.8	77.2	3.6	3.6	3.6		5.6	5.8	5.7	
			Surface	19.6	19.6	19.6	7.1	7.1	7.1	27.1	27.0	27.1	6.2	6.3	6.3	79.6	80.9	80.3	3.6	3.7	3.7		5.6	5.8	5.7	
WM4	1031	9.2	Middle	19.7	19.6	19.7	7.0	7.1	7.1	27.2	27.3	27.3	6.1	6.1	6.1	78.7	78.8	78.8	3.5	3.4	3.5	3.5	5.6	5.4	5.5	5.5
			Bottom	19.8	19.9	19.9	7.2	7.1	7.2	27.4	27.5	27.5	5.9	5.9	5.9	76.4	76.5	76.5	3.2	3.3	3.3		5.2	5.2	5.2	
			Surface	19.7	19.7	19.7	7.1	7.0	7.1	27.0	27.1	27.1	6.3	6.4	6.4	80.8	82.2	81.5	3.7	3.6	3.7		5.8	5.6	5.7	
CS2	1000	13.9	Middle	19.8	19.9	19.9	7.1	7.1	7.1	27.2	27.2	27.2	6.2	6.2	6.2	79.9	80.0	80.0	3.6	3.6	3.6	3.7	5.8	5.8	5.8	5.9
			Bottom	20.0	20.0	20.0	7.2	7.1	7.2	27.4	27.3	27.4	6.0	6.1	6.1	77.9	79.1	78.5	3.7	3.8	3.8		6.2	6.2	6.2	

Date: 23-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling		Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	•	led Sol g/I)	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.7	19.7	19.7	7.1	7.0	7.1	27.0	27.0	27.0	6.4	6.3	6.4	81.5	80.9	81.2	3.4	3.6	3.5		5.4	5.6	5.5	
CS1	1400	12.6	Middle	19.9	19.8	19.9	7.1	7.2	7.2	27.2	27.1	27.2	6.2	6.1	6.2	79.8	78.9	79.4	3.7	3.7	3.7	3.7	6.0	5.8	5.9	5.8
			Bottom	20.0	19.9	20.0	7.2	7.1	7.2	27.4	27.3	27.4	5.7	5.8	5.8	73.9	75.2	74.6	3.8	3.7	3.8		6.2	6.0	6.1	
			Surface	19.6	19.6	19.6	7.0	7.0	7.0	27.1	27.0	27.1	6.2	6.1	6.2	79.3	79.4	79.4	3.5	3.5	3.5		5.4	5.6	5.5	
WM1	1431	13.0	Middle	19.7	19.6	19.7	7.1	7.2	7.2	27.2	27.3	27.3	6.0	6.1	6.1	77.4	75.7	76.6	3.4	3.3	3.4	3.5	5.4	5.2	5.3	5.6
			Bottom	19.8	19.9	19.9	7.2	7.2	7.2	27.4	27.4	27.4	5.9	5.8	5.9	76.3	75.1	75.7	3.6	3.7	3.7		5.8	6.0	5.9	
			Surface	19.7	19.6	19.7	7.1	7.0	7.1	27.1	27.2	27.2	6.1	6.0	6.1	78.3	77.0	77.7	3.4	3.5	3.5		5.2	5.6	5.4	
WM2	1502	5.1	Middle																			3.5				5.6
			Bottom	19.8	19.8	19.8	7.2	7.1	7.2	27.3	27.3	27.3	5.7	5.8	5.8	73.8	75.0	74.4	3.6	3.6	3.6		5.8	5.8	5.8	
			Surface	19.7	19.8	19.8	7.0	7.0	7.0	27.0	27.1	27.1	6.3	6.2	6.3	80.8	79.4	80.1	3.3	3.4	3.4		5.2	5.4	5.3	
WM3	1533	9.5	Middle	19.8	19.9	19.9	7.1	7.0	7.1	27.2	27.2	27.2	6.1	6.2	6.2	79.0	79.9	79.5	3.5	3.5	3.5	3.5	5.6	5.6	5.6	5.6
			Bottom	20.0	20.0	20.0	7.1	7.2	7.2	27.3	27.4	27.4	5.8	5.9	5.9	75.3	76.4	75.9	3.7	3.8	3.8		6.0	6.0	6.0	
			Surface	19.6	19.7	19.7	7.1	7.1	7.1	27.0	27.0	27.0	6.1	6.2	6.2	79.5	79.3	79.4	3.8	3.9	3.9		6.0	6.2	6.1	
WM4	1605	8.9	Middle	19.7	19.8	19.8	7.1	7.0	7.1	27.2	27.1	27.2	6.0	6.1	6.1	77.5	78.8	78.2	3.6	3.7	3.7	3.6	5.8	6.0	5.9	5.8
			Bottom	19.9	20.0	20.0	7.2	7.1	7.2	27.4	27.3	27.4	5.7	5.8	5.8	73.9	75.1	74.5	3.3	3.5	3.4		5.2	5.6	5.4	
			Surface	19.6	19.6	19.6	7.2	7.1	7.2	27.1	27.1	27.1	6.2	6.2	6.2	79.2	79.3	79.3	3.7	3.7	3.7		5.8	5.8	5.8	
CS2	1640	13.7	Middle	19.7	19.7	19.7	7.1	7.1	7.1	27.2	27.3	27.3	6.1	6.0	6.1	78.7	77.6	78.2	3.3	3.4	3.4	3.6	5.2	5.4	5.3	5.7
			Bottom	19.8	19.9	19.9	7.0	7.1	7.1	27.4	27.4	27.4	5.9	5.9	5.9	76.2	76.3	76.3	3.6	3.7	3.7		5.8	6.0	5.9	

Date: 25-Dec-13
Tide: Mid-Flood
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity ITU)		Su	•	led Sol g/I)	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.8	19.7	19.8	7.3	7.3	7.3	29.8	29.8	29.8	6.4	6.4	6.4	84.2	84.8	84.5	3.8	3.9	3.9		6.0	6.2	6.1	
CS1	1240	13.0	Middle	19.7	19.7	19.7	7.4	7.4	7.4	29.9	29.9	29.9	6.2	6.2	6.2	82.7	82.3	82.5	4.0	4.1	4.1	4.1	6.2	6.6	6.4	6.5
			Bottom	19.6	19.6	19.6	7.4	7.4	7.4	30.0	30.0	30.0	6.2	6.2	6.2	82.7	82.3	82.5	4.3	4.3	4.3		7.0	6.8	6.9	
			Surface	19.8	19.8	19.8	7.4	7.4	7.4	29.8	29.8	29.8	6.6	6.6	6.6	86.8	86.2	86.5	3.4	3.6	3.5		5.2	5.6	5.4	
WM1	1154	13.4	Middle	19.6	19.7	19.7	7.4	7.5	7.5	29.9	29.9	29.9	6.5	6.5	6.5	85.6	85.2	85.4	2.9	2.8	2.9	3.0	4.8	4.6	4.7	4.7
			Bottom	19.6	19.6	19.6	7.3	7.4	7.4	30.0	30.0	30.0	6.3	6.3	6.3	83.6	83.1	83.4	2.4	2.6	2.5		3.8	4.0	3.9	
			Surface	19.8	19.8	19.8	7.3	7.2	7.3	29.7	29.8	29.8	6.3	6.3	6.3	83.7	83.1	83.4	3.2	3.3	3.3		4.8	5.2	5.0	
WM2	1125	5.2	Middle																			3.3				5.2
			Bottom	19.7	19.6	19.7	7.4	7.4	7.4	29.9	29.9	29.9	6.4	6.4	6.4	84.5	84.1	84.3	3.4	3.4	3.4		5.4	5.2	5.3	
			Surface	19.8	19.7	19.8	7.3	7.3	7.3	29.9	29.9	29.9	6.3	6.3	6.3	83.6	83.2	83.4	3.2	3.2	3.2		5.0	5.0	5.0	
WM3	1055	9.8	Middle	19.7	19.7	19.7	7.4	7.4	7.4	29.9	29.9	29.9	6.4	6.4	6.4	84.6	84.2	84.4	3.2	3.2	3.2	3.3	5.0	5.2	5.1	5.1
			Bottom	19.6	19.5	19.6	7.4	7.4	30.0	30.0	30.1	30.1	6.3	6.3	6.3	83.6	83.4	83.5	3.4	3.4	3.4		5.4	5.2	5.3	
			Surface	19.7	19.7	19.7	7.2	7.2	7.2	29.8	29.9	29.9	6.4	6.4	6.4	84.7	84.3	84.5	3.0	3.0	3.0		4.6	4.8	4.7	
WM4	1030	11.0	Middle	19.6	19.6	19.6	7.3	7.3	7.3	30.0	30.0	30.0	6.3	6.3	6.3	83.0	83.8	83.4	3.4	3.6	3.5	3.3	5.4	5.6	5.5	5.2
			Bottom	19.5	19.5	19.5	7.4	7.5	7.5	30.0	30.0	30.0	6.4	6.4	6.4	84.0	84.6	84.3	3.6	3.4	3.5		5.6	5.4	5.5	
			Surface	19.7	19.7	19.7	7.3	7.3	7.3	29.9	29.9	29.9	6.5	6.5	6.5	85.9	85.4	85.7	4.1	4.1	4.1		6.4	6.4	6.4	
CS2	1000	14.8	Middle	19.6	19.6	19.6	7.4	7.3	7.4	30.0	30.0	30.0	6.4	6.4	6.4	84.0	84.3	84.2	3.9	3.9	3.9	4.1	6.2	6.2	6.2	6.5
			Bottom	19.5	19.6	19.6	7.5	7.4	7.5	30.0	30.1	30.1	6.1	6.1	6.1	82.0	81.9	82.0	4.2	4.3	4.3		6.8	6.8	6.8	

Date: 25-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l)	١	DO	Satura (%)	tion			bidity ITU)		Su	spend (m	led Sol	lids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	19.8	19.8	19.8	7.4	7.4	7.4	29.9	29.9	29.9	6.2	6.2	6.2	82.2	82.6	82.4	3.7	3.7	3.7		5.8	5.8	5.8	
CS1	1545	12.6	Middle	19.7	19.6	19.7	7.3	7.3	7.3	29.9	29.9	29.9	6.3	6.3	6.3	83.6	83.4	83.5	4.1	4.1	4.1	4.0	6.4	6.6	6.5	6.4
			Bottom	19.6	19.6	19.6	7.4	7.4	7.4	30.0	30.0	30.0	6.4	6.4	6.4	84.8	84.2	84.5	4.3	4.3	4.3		6.8	6.8	6.8	
			Surface	19.7	19.8	19.8	7.3	7.3	7.3	29.8	29.8	29.8	6.4	6.4	6.4	84.7	84.2	84.5	2.9	2.8	2.9		4.4	4.4	4.4	
WM1	1630	13.0	Middle	19.6	19.6	19.6	7.4	7.4	7.4	29.9	30.0	30.0	6.2	6.2	6.2	82.0	82.1	82.1	3.0	3.2	3.1	3.0	4.8	5.0	4.9	4.8
			Bottom	19.6	19.5	19.6	7.4	7.4	7.4	30.0	30.0	30.0	6.1	6.1	6.1	81.2	81.4	81.3	3.1	3.1	3.1		5.0	5.0	5.0	
			Surface	19.7	19.7	19.7	7.2	7.3	7.3	29.7	29.8	29.8	6.1	6.1	6.1	81.0	81.3	81.2	2.8	2.7	2.8		4.4	4.2	4.3	
WM2	1700	4.8	Middle																			3.0				4.8
			Bottom	19.6	19.6	19.6	7.2	7.3	7.3	30.0	29.9	30.0	6.2	6.2	6.2	82.3	82.7	82.5	3.2	3.3	3.3		5.2	5.2	5.2	
			Surface	19.9	19.8	19.9	7.4	7.4	7.4	29.9	29.8	29.9	6.3	6.3	6.3	83.7	83.3	83.5	2.8	2.9	2.9		4.4	4.6	4.5	
WM3	1728	9.6	Middle	19.8	19.7	19.8	7.4	7.4	7.4	30.0	29.9	30.0	6.4	6.4	6.4	84.0	84.7	84.4	3.1	3.1	3.1	3.1	4.8	5.0	4.9	4.9
			Bottom	19.6	19.6	19.6	7.3	7.4	7.4	30.0	30.0	30.0	6.5	6.5	6.5	85.0	85.4	85.2	3.4	3.4	3.4		5.4	5.4	5.4	
			Surface	19.9	19.9	19.9	7.4	7.5	7.5	29.8	29.8	29.8	6.4	6.4	6.4	84.6	84.2	84.4	2.4	2.4	2.4		3.8	3.8	3.8	
WM4	1758	10.4	Middle	19.7	19.7	19.7	7.3	7.4	7.4	29.9	29.9	29.9	6.4	6.4	6.4	84.8	84.9	84.9	3.0	3.1	3.1	2.6	4.8	4.8	4.8	4.1
			Bottom	19.6	19.6	19.6	7.3	7.3	7.3	30.0	30.0	30.0	6.6	6.6	6.6	86.8	86.9	86.9	2.4	2.5	2.5		3.8	3.8	3.8	
			Surface	19.9	19.8	19.9	7.4	7.4	7.4	29.8	29.7	29.8	6.6	6.6	6.6	86.3	86.1	86.2	3.9	3.9	3.9		6.2	6.2	6.2	
CS2	1825	14.4	Middle	19.7	19.6	19.7	7.5	7.4	7.5	29.9	29.9	29.9	6.4	6.4	6.4	84.0	84.8	84.4	3.4	3.5	3.5	3.8	5.6	5.6	5.6	6.2
			Bottom	19.7	19.6	19.7	7.4	7.4	7.4	30.0	30.1	30.1	6.2	6.2	6.2	82.6	82.8	82.7	3.9	3.9	3.9		6.8	6.6	6.7	

Date: 27-Dec-13
Tide: Mid-Flood
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS2

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	y		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Sı	•	ed Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	18.5	18.6	18.6	7.7	7.6	7.7	29.8	29.9	29.9	6.6	6.6	6.6	82.6	82.8	82.7	3.4	3.3	3.4		5.4	5.4	5.4	
CS1	1540	13.2	Middle	18.7	18.7	18.7	7.8	7.7	7.8	29.9	29.9	29.9	6.7	6.7	6.7	83.8	83.2	83.5	3.9	3.8	3.9	3.7	6.2	6.0	6.1	5.9
			Bottom	18.8	18.7	18.8	7.6	7.7	7.7	30.0	30.0	30.0	6.7	6.7	6.7	83.4	83.6	83.5	3.7	3.9	3.8		6.0	6.2	6.1	ı
			Surface	18.6	18.6	18.6	7.6	7.6	7.6	29.8	29.8	29.8	6.3	6.3	6.3	78.7	78.3	78.5	3.3	3.4	3.4		5.2	5.4	5.3	
WM1	1500	13.4	Middle	18.7	18.7	18.7	7.8	7.7	7.8	29.9	29.9	29.9	6.5	6.5	6.5	80.7	80.9	80.8	3.2	3.0	3.1	3.4	5.0	4.8	4.9	5.3
			Bottom	18.8	18.8	18.8	7.7	7.7	7.7	29.9	30.0	30.0	6.3	6.3	6.3	78.9	78.7	78.8	3.7	3.6	3.7		5.8	5.8	5.8	ı
			Surface	18.5	18.6	18.6	7.6	7.6	7.6	29.7	29.8	29.8	6.3	6.3	6.3	78.2	78.4	78.3	3.6	3.6	3.6		5.6	5.6	5.6	
WM2	1428	5.0	Middle			####																3.5				5.6
			Bottom	18.7	18.7	18.7	7.6	7.5	7.6	29.9	29.9	29.9	6.2	6.2	6.2	77.9	77.1	77.5	3.5	3.4	3.5		5.6	5.4	5.5	
			Surface	18.5	18.6	18.6	7.6	7.6	7.6	29.5	29.6	29.6	6.3	6.3	6.3	78.8	78.2	78.5	3.8	3.8	3.8		6.0	6.0	6.0	
WM3	1359	9.8	Middle	18.7	18.6	18.7	7.7	7.7	7.7	29.7	29.7	29.7	6.4	6.4	6.4	80.3	80.7	80.5	3.5	3.6	3.6	3.8	5.6	5.8	5.7	5.9
			Bottom	18.8	18.7	18.8	7.8	7.7	7.8	29.9	29.8	29.9	6.3	6.3	6.3	78.0	78.4	78.2	3.9	3.9	3.9		6.0	6.2	6.1	
			Surface	18.6	18.6	18.6	7.6	7.6	7.6	29.6	29.6	29.6	6.1	6.1	6.1	76.3	76.7	76.5	3.0	3.1	3.1		4.6	5.0	4.8	
WM4	1330	11.0	Middle	18.7	18.7	18.7	7.7	7.6	7.7	29.8	29.7	29.8	6.3	6.3	6.3	78.9	78.7	78.8	3.4	3.4	3.4	3.4	5.4	5.4	5.4	5.3
			Bottom	18.7	18.7	18.7	7.6	7.6	7.6	29.9	29.9	29.9	6.4	6.4	6.4	80.5	80.1	80.3	3.6	3.7	3.7		5.8	5.8	5.8	
			Surface	18.7	18.6	18.7	7.6	7.6	7.6	29.6	29.7	29.7	6.4	6.4	6.4	80.6	80.9	80.8	4.0	4.1	4.1		6.2	6.4	6.3	
CS2	1300	14.8	Middle	18.7	18.7	18.7	7.7	7.7	7.7	29.7	29.8	29.8	6.5	6.5	6.5	80.8	80.5	80.7	4.4	4.3	4.4	4.1	7.0	6.8	6.9	6.5
			Bottom	18.7	18.7	18.7	7.6	7.5	7.6	29.9	29.9	29.9	6.3	6.3	6.3	78.3	78.1	78.2	3.9	3.9	3.9		6.2	6.2	6.2	

Date: 27-Dec-13
Tide: Mid-Ebb
Weather: Fine

Sea Conditions: Small Wave

Upstream Control Station: CS1

Location	Sampling	Water	Monitoring	Temp	erratu	re (°C)		рН			Salinit (ppt)	у		DO (mg/l))	DO	Satura (%)	tion			bidity TU)		Su	•	ed Sol g/l)	ids
Location	Time	Depth (m)	Depth	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	1	2	Ave.*	D.A.**	1	2	Ave.*	D.A.**
			Surface	18.6	18.6	18.6	7.7	7.7	7.7	29.6	29.6	29.6	6.2	6.2	6.2	77.5	77.3	77.4	3.8	3.8	3.8		5.8	6.0	5.9	
CS1	1745	12.8	Middle	18.7	18.7	18.7	7.6	7.6	7.6	29.8	29.8	29.8	6.4	6.4	6.4	80.7	80.3	80.5	3.4	3.5	3.5	3.7	5.4	5.6	5.5	5.9
			Bottom	18.8	18.7	18.8	7.6	7.6	7.6	29.9	29.9	29.9	6.6	6.6	6.6	82.5	82.7	82.6	3.9	3.9	3.9		6.2	6.2	6.2	
			Surface	18.5	18.6	18.6	7.6	7.6	7.6	29.6	29.5	29.6	6.1	6.1	6.1	76.7	76.6	76.7	3.0	3.2	3.1		4.8	5.0	4.9	
WM1	1820	13.0	Middle	18.7	18.7	18.7	7.6	7.6	7.6	29.7	29.7	29.7	6.4	6.4	6.4	80.9	80.1	80.5	3.6	3.7	3.7	3.3	5.6	6.0	5.8	5.2
			Bottom	18.8	18.8	18.8	7.5	7.5	7.5	29.8	29.9	29.9	6.2	6.2	6.2	77.1	77.0	77.1	3.0	3.0	3.0		4.8	5.0	4.9	
			Surface	18.6	18.6	18.6	7.5	7.6	7.6	29.6	29.6	29.6	6.2	6.2	6.2	77.4	77.6	77.5	3.4	3.6	3.5		5.2	5.6	5.4	
WM2	1849	4.8	Middle																			3.4				5.3
			Bottom	18.7	18.8	18.8	7.6	7.6	7.6	29.7	29.8	29.8	6.1	6.1	6.1	76.4	76.0	76.2	3.1	3.3	3.2		5.0	5.2	5.1	
			Surface	18.4	18.4	18.4	7.3	7.4	7.4	29.7	29.7	29.7	6.7	6.7	6.7	83.0	83.8	83.4	3.1	3.1	3.1		4.8	4.8	4.8	
WM3	1918	9.4	Middle	18.3	18.4	18.4	7.3	7.3	7.3	29.7	29.8	29.8	6.5	6.5	6.5	81.7	81.6	81.7	3.4	3.4	3.4	3.2	5.4	5.4	5.4	5.0
			Bottom	18.6	18.7	18.7	7.4	7.4	7.4	29.9	29.9	29.9	6.4	6.4	6.4	80.2	80.7	80.5	3.0	3.0	3.0		4.8	4.8	4.8	
			Surface	18.4	18.5	18.5	7.5	7.5	7.5	29.7	29.7	29.7	6.6	6.6	6.6	82.8	82.5	82.7	3.0	3.0	3.0		4.6	4.8	4.7	
WM4	1948	10.4	Middle	18.6	18.6	18.6	7.5	7.5	7.5	29.8	29.8	29.8	6.4	6.4	6.4	80.0	80.8	80.4	3.1	3.2	3.2	3.1	5.0	5.2	5.1	4.9
			Bottom	18.7	18.8	18.8	7.6	7.6	7.6	29.9	29.8	29.9	6.6	6.6	6.6	82.0	82.4	82.2	3.1	3.1	3.1		5.0	5.0	5.0	
			Surface	18.5	18.5	18.5	7.6	7.5	7.6	29.6	29.7	29.7	6.5	6.5	6.5	81.3	81.7	81.5	4.0	3.9	4.0		6.4	6.2	6.3	
CS2	2025	14.2	Middle	18.6	18.6	18.6	7.4	7.5	7.5	29.8	29.8	29.8	6.3	6.3	6.3	78.7	78.3	78.5	3.8	3.7	3.8	4.0	6.2	6.0	6.1	6.4
			Bottom	18.8	18.8	18.8	7.4	7.4	7.4	29.9	29.9	29.9	6.2	6.2	6.2	77.0	77.8	77.4	4.4	4.4	4.4		7.0	6.8	6.9	

APPENDIX E

Review of Exceedance in Environmental Monitoring



APPENDIX F

Implementation of Environmental Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Noise Im	pact (Con	struction Phase)						
		Airborne						
3.4.1.4	2	Adoption of Quieter PME The recommended quieter PME adopted in the assessment were taken from the BS5228: Part 1:2009 and are presented in Table 3.20. It should be noted that the silenced PME selected for assessment can be found in Hong Kong.		Contractors	Construction Work Sites	During Construction	EIAO and NCO	Being implemented
3.4.1.4	2	Use of Movable Noise Barrier The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIAO and NCO	Being implemented
3.4.1.4	2	Use of Noise Enclosure/ Acoustic Shed The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIAO and NCO	Being implemented
3.4.1.4	2	Use of Silencer To reduce noise emission from the ventilation fans, silencers are also recommended to be used in fan ventilation system to attenuate noise generated during fan operation to achieve a noise reduction of 15 dB(A).		Contractors	Construction Work Sites	During Construction	EIAO and NCO	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
3.4.1.4	2	Use of Noise Insulating Fabric Noise insulating fabric (the Fabric) can also be adopted for certain PME (e.g. drill rig, pilling auger etc). The Fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIAO and NCO	Being implemented
3.4.1.4	2	 Good Site Practice The good site practices listed below should be followed during each phase of construction: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; Silencers or mufflers on construction equipment should be utilized and properly maintained during the construction programme; Mobile plant, if any, should be sited as far from NSRs as possible; Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIAO and NCO	Being implemented
		Ground-borne						
3.4.2.5	2	PME that is in intermittent use should be shut down between work periods or should be throttled down to a minimum.		Contractors	Tunnel site near Lei Tung Station	During Construction	NCO	To be implemented as per construction programme

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Noise Imp	pact (Ope	eration Phase)						
		Airborne						
		Railway Noise						
3.5.1.1	2	Erection of noise barrier/ enclosure along the viaduct section as shown in Table 3.52 and illustrated in Figures 3.25 to 3.27 . For the 'Further Mitigation Measures for Existing and Planned NSRs', additional noise barriers/semi-enclosures have been recommended for viaduct sections shown in Table 3.57 and illustrated in Figure 3.28 to 3.30 . The viaduct structure should allow further installation of noise barrier or enclosure at the later commissioning stage, if required.	To minimize the railway airborne noise along the viaduct section of SIL(E)	MTRC / Contractor	West of ex-Canadian Hospital site, West of Ocean Park G/IC site, East and West of Wong Chuk Hang Residential Zone, along Wong Chuk Hang Nullah and along Ap Lei Chau Bridge as shown in Figure 3.25 to Figure 3.30.	Before Operation	EIAO and NCO	To be implemented as per construction programme
		Fixed Plant Noise						
3.5.1.2	2	The following noise reduction measures shall be considered as far as practicable during construction: Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise.	To minimize the fixed plant noise impact	MTRC	All stations, entrances, and ventilation buildings	Before Operation	EIAO and NCO	To be implemented as per construction programme

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
		Ground-borne						
3.5.2.3	2	Using of incline turnout (a 5 dB(A) reduction in turnout and crossing vibration) and Type 1a resilient baseplated trackform within the SOH station.	ground-borne noise	MTRC / Contractor	South Horizons Station	Before Operation	EIAO and NCO	To be implemented as per construction programme
Ecologica	al Impact	(Construction Phase)						
		Habitat Loss						
4.7.1	3	Minimise habitat loss particularly woodland as far as possible.	Minimize habitat loss	Contractors	Construction Work Sites	During Construction	Annex 16 of EIAO-TM	Being implemented
4.7.1	3	Temporary disturbed woodland should be reinstated in full after the completion of works	To reinstate disturbed woodland habitats	Contractors	Construction Work Sites	After completion of construction works	Annex 16 of EIAO-TM; ETWB TCW No. 2/2004 (for maintenance arrangement of vegetation)	To be implemented as per construction programme
4.7.1	3	Degraded woodland and shrubland should be reinstated after the completion of works as far as possible.	To reinstate disturbed habitats	Contractors	Construction Work Sites	After completion of construction works	Annex 16 of EIAO-TM; ETWB TCW No. 2/2004 (for maintenance arrangement of vegetation)	To be implemented as per construction programme
4.7.1	3	Habitat Compensation of permanent loss of woodland in full in terms of area.	To compensate permanent loss of woodland	Contractors	Construction Work Sites	After completion of construction works	Annex 16 of EIAO-TM; ETWB TCW No. 2/2004 (for maintenance arrangement of vegetation)	To be implemented as per construction programme
		Ardeid Night Roost						
4.7.2.1	3	Avoidance of Site Clearance and Tree Felling Works at Wintering Season Site clearance and tree felling works at the existing ardeid night roost (location described in Figure 4.15) should only be carried out at non-wintering season (March to November inclusive). Demarcating clearly the works area and ensuring good site practise to avoid unnecessary disturbance to the ardeids during construction phase.	impact on peak period of	Contractor	Construction Work Sites	During Construction	Annex 16 of EIAO-TM	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
4.7.2.1 and 4.7.2.4	3	Compensate for loss of roosting trees with replanting of suitable trees The compensatory planting with suitable, heavy standard trees should be located at the lower course of the WCH Nullah approximately 200m west of the existing night roost (location shown in Figure 4.15). Trees should be replanted after construction alongside the nullah to provide a substrate for roosting.	permanent loss of	Contractors, advised by Ecologist	Construction Work Site at Wong Chuk Hang	After completion of construction works	Annex 16 of EIAO-TM; ETWB TCW No. 2/2004 (for maintenance arrangement of vegetation)	To be implemented as per construction programme
4.7.2.1	3	Inspection of ardeid night roost for active ardeid nests When conducting site clearance works at the existing ardeid night roost, the area should be inspected to confirm no active ardeid nest are present. If any active bird nest is observed, suitably sized buffer area should be established to minimize human or machinery disturbance until the nest is abandoned. Also the site should be monitored monthly to check the updated status.	Ensure no impact on active ardeid nests	Contractors, advised by Ecologist	Construction Work Site at Wong Chuk Hang	During Construction	Wild Animals Protection Ordinance (Cap. 170)	Being implemented
4.7.2.2	3	Avoidance of Construction Activities at Sunset Time Construction activities using PME at the potential ardeid night roost (location shown in Figure 4.13) should be ceased at 18:00 – 06:00 to avoid disturbance to the night roost ardeids.	ardeid roosting and	Contractor	Construction Work Sites	During Construction	Annex 16 of EIAO-TM	Being implemented
4.7.2.4	3	Coloured Panels on Noise Barriers The acoustic enclosure/ barrier should be designed with coloured panels to minimize the chance of bird collision.	To minimise the potential for bird strike	Contractors	Construction Work Sites	During Construction	Annex 16 of EIAO-TM;	To be implemented as per construction programme
4.7.3	3	Magazine Site Implement good site practice including containment of silt runoff within the site boundary, containment of contaminated soils, appropriate storage of chemicals and wastes.	Avoid impacts to fauna species and water pollution	Contractor	Chung Hom Shan Magazine Site	During Construction	ProPECC Note PN 1/94 Waste Disposal Ordinance (Cap.354)	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
4.7.4	3	Coral Community at Aberdeen Channel A bridge pier construction method in which a cofferdam would be installed to create a confined dredging environment should be implemented to minimise potential impacts from suspended solid release. Good site practices should be applied to land-based construction works including containment of silt runoff within the site boundary, the containment of contaminated soils for removal from the site and appropriate storage of chemicals and chemical waste.	Avoid release of suspended solid and contaminated runoff to Aberdeen Channel	Contractors	Dredging/ excavation area required for installation of the pier/pier foundations of bridge in Aberdeen Channel	During marine construction works	WQOs & ProPECC Note PN 1/94	Being implemented
4.7.5	3	Floral Species of Conservation Interest Transplanting all affected floral species of conservation interest identified in the EcolA. In-situ preservation should be re-considered throughout all stages of the project.		Contractors	Construction Work Sites	During Construction	Annex 16 of EIAO-TM;	Being implemented
<u>Water Qu</u> 5.7.1.1	ality Impa 4	Dredging/ Excavation and Seawall modification for construction of piers/pier foundations of bridge in Aberdeen Channel To minimise the loss of fine sediment to suspension, steel pile casing and watertight cofferdam should be installed and seawater trapped inside the casing and cofferdam should be pumped out to generate a dry working environment prior to carrying out sediment dredging/ excavation. The water from the dewatering should be appropriately treated with desilting or sedimentation device before discharge. Silt curtains should be deployed to completely enclose the cofferdam installation and removal works and the seawall modification and pile installation works respectively.	Avoid spillage of sediment	MTRC / Contractor	Dredging/ excavation area required for installation of the pier/pier foundations of bridge in Aberdeen Channel	During marine construction works	WQOs & ProPECC Note PN 1/94	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
5.7.1.2	4	Barging Facilities and Activities To minimise the release of suspended solids to marine waters, silt curtain should be deployed to completely enclose the marine piles works during installation and decommissioning. Good site practices for operation of barging points should be followed, including appropriate sizing of vessels to ensure adequate clearance between the vessel and the seabed, controlled loading and unloading of barges and hoppers to prevent splash, installing tight fitting seals to the bottom openings to prevent leakage, and measures to prevent foam, oil, grease, scum or litter on the water within the site.	To minimize suspended solids and water quality impacts	MTRC / Contractor	Barging point marine works area	During marine construction works	WQOs & ProPECC Note PN 1/94	Being implemented
5.7.1.3	4	Sewage Effluent from Construction Workforce Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	To minimize water quality impacts	MTRC / Contractor	All works areas with on-site sanitary facilities	During Construction	Water Pollution Control Ordinance	Being implemented
5.7.1.4	4	Wastewater Discharge from Tunnelling and Open Cut Excavation Wastewater with a high level of suspended solids should be treated before discharge by settlement in tanks with sufficient retention time. Oil interceptors would be required to remove the oil, lubricants and grease from wastewater. Should the level of suspended solids be very high, an on-site pre-packaged treatment plant might be required with the addition of flocculants to improve the settlement of solids. A discharge licence under the WPCO would be required for discharge to stormwater drain.	To minimize water quality impacts	MTRC / Contractor	All works areas	During Construction	Water Pollution Control Ordinance	Being implemented
5.7.1.5	4	Construction Site Runoff and Drainage The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area i.e. WSD seawater intakes along the Aberdeen Channel:	To minimize water quality impacts	MTRC / Contractor	All works areas	During Construction	ProPECC Note PN 1/94	Being implemented

EIA Ref. EM&A Recommended Mitigation Measure Ref.	Objectives of the Who to Recommended implement the Measure & Main measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
---	--	-------------------------	--------------------------------	--	-----------------------

- At the start of site establishment (including the barging facilities), perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction.
- The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas.
 Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.
- Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	requirements or standards for the measure to achieve?	Implementation status
		A 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						

- All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.
 Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.
- Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.
- If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces.
- The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows.

What

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	requirements or standards for the measure to achieve?	Implementation status
----------	--------------	---------------------------------	---	-------------------------------	-------------------------	--------------------------------	--	-----------------------

- All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.
- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.
- Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.
- Precautions should be taken at any time
 of the year when rainstorms are likely.
 Actions should be taken when a rainstorm
 is imminent or forecasted and actions to
 be taken during or after rainstorms are
 summarized in Appendix A2 of ProPECC
 Note PN 1/94. Particular attention
 should be paid to the control of silty
 surface runoff during storm events,
 especially for areas located near steep
 slopes.

14/1- -4

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
		Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.						
5.7.1.6	4	General Construction Activities Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used. Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.	To minimize water quality impacts	MTRC / Contractor	All works areas	During Construction	EIA Recommendation	Being implemented
		act (Operation)						
5.7.2.1	4	Change in flow regime and hydrology in Aberdeen Channel (Typhoon Shelter) (ATS) due to railway bridge Streamline shaped bridge pier to reduce friction to the tidal flows across the Aberdeen Channel should been considered in the conceptual design of the bridge form.		MTRC / Detailed Design Consultant	Pier/pier foundations of bridge in Aberdeen Channel	During Detailed Design	EIA Recommendation	Implemented

HIA KAT	Л&А Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
5.7.2.3 4		 Sewage and wastewater effluents from stations and depot Runoff and spillage prevention measures should conform to relevant engineering and design standards. Any opportunities for the recycling of water within the automatic washing facilities should be sought to minimise discharge requirements. Bio-degradable detergents should be selected to minimise the impact on water quality and associated ecosystems of the receiving water bodies. Plant maintenance areas should be bunded and constructed on an impermeable floor, and provided with petrol interceptors. Traps and interceptors should be regularly cleaned and maintained, especially after any accidental spillages. Layers of sawdust, sand or equivalent material should be laid underneath and around any plant and equipment that may possibly leak oil. An emergency spillage action plan should be developed for the Depot to ensure that any accidental spillage event is treated immediately and does not impact on any water bodies. All fuel tanks and storage areas within the Depot should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent the escape of spilled fuel oils. Waste oil and other chemicals must be disposed by a licensed contractor to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation (Cap 354). 	To minimize water quality impacts	MTRC	SIL(E) Stations & WCH Depot	During Operation	WPCO	To be implemented as per construction programme

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
5.7.2.4	4	Track drainage channels discharge should pass through oil/grit interceptors/chambers to remove oil, grease and sediment before being pumped to the public stormwater drainage system. Silt traps and oil interceptors should be cleaned and maintained regularly. Oily contents of the oil interceptors should be transferred to an appropriate disposal facility, or to be collected for reuse, if possible.	To minimize water quality impacts	MTRC	Along the SIL(E) tracks	During Operation	WPCO	To be implemented as per construction programme
_	e and Vi	sual Impact (Construction Phase)						
Table 6-13		Preservation of Existing Vegetation						
CP1.1	5	To retain trees, which have high amenity or ecology value and contribute most to the landscape and visual amenity of the site and its immediate environs.	To minimise the disturbance to the existing landscape resources.	Project Landscape Architect (Detailed Design Consultants)/ Contractor	Site	Throughout design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Implemented
CP1.2	5	Creation of precautionary area around trees to be retained equal to half of the trees canopy diameter. Precautionary area to be fenced.	To ensure the success of the tree preservation proposals.	Contractor	Site	Before construction phase commence	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Implemented
CP1.3	5	Prohibition of the storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the precautionary area.	To ensure the success of the tree preservation proposals.	Contractor	Site	Throughout construction phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP1.4	5	Phased segmental root pruning for trees to be retained and transplanted over a suitable period (determined by species and size) prior to lifting or site formation works which affect the existing rootball of trees identified for retention. The extent of the pruning will be based on the size and the species of the tree in each case.	To ensure the success of the tree preservation proposals.	Contractor	Site	Throughout construction phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP1.5	5	Pruning of the branches of existing trees identified for transplantation and retention to be based on the principle of crown thinning maintaining their form and amenity value.	To ensure the success of the tree preservation proposals.	Contractor	Site	Throughout construction phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
CP1.6	5	The watering of existing vegetation particularly during periods of excavation when the water table beneath the existing vegetation is lowered.	To ensure the success of the tree preservation proposals.	Contractor	Site	Throughout construction phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP1.7	5	The rectification and repair of damaged vegetation following the construction phase to it's original condition prior to the commencement of the works or replacement using specimens of the same species, size and form where appropriate to the design intention of the area affected	To ensure the success of the tree preservation proposals.	Contractor	Site	Throughout construction phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	To be implemented as per construction programme
CP1.8	5	All works affecting the trees identified for retention and transplantation will be carefully monitored. This includes the key stages in the preparation of the trees, the implementation of protection measures and health monitoring through out the construction period	To ensure the success of the tree preservation proposals.	Contractor	Site	Throughout construction phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP1.9	5	Detailed landscape and tree preservation proposals will be submitted to the relevant government departments for approval under the lease conditions and in accordance with ETWB TCW No. 2/2004 and 3/2006.	To ensure the tree preservation and planting proposals are integrated with the existing landscape context and that the landscape resources are preserved where appropriate.	Project Landscape Architect (Detailed Design Consultants)	Site	Throughout design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Implemented
CP1.10	5	The tree preservation works should be implemented. A tree protection specification would be included within the contract documents.	To ensure the tree preservation and planting proposals are integrated with the existing landscape context and that the landscape resources are preserved where appropriate.	Project Proponent	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Implemented
Table 6-13		Works Area and Temporary Works Areas	1.11					
CP2.1	5	Where appropriate to the final design the landscape of these works areas should be restored following the completion of the construction phase.	To minimise the disturbance to existing landscape resources and change of visual amenity.	Contractor	Site	Through out construction phase	TM-EIA Annex 18	To be implemented as per construction programme

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
CP2.2	5	Construction site controls should be enforced including the storage of materials, the location and appearance of site accommodation and the careful design of site lighting to prevent light spillage.	amenity.	Contractor	Site	Through out construction phase	TM-EIA Annex 18	Being implemented
CP2.3	5	Screen the works area during the construction phase through the use of decorative hoarding along the site boundary facing adjacent VSRs	To minimise the disturbance to existing landscape resources and change of visual amenity.	Contractor	Site	Through out construction phase	TM-EIA Annex 18	Being implemented
Table		Implementation of Mitigation Planting and						
6-13 CP3.1	5	planting species selection Replanting of disturbed vegetation should be undertaken at the earliest possible stage of the construction phase.	To minimise the disturbance to existing landscape resources and minimize the impacts on the visual amenity of the area.	Contractor	Site	After the site formation and on completion of planting area.	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP3.2	5	Use of native plant species predominantly in the planting design for the buffer areas.	To enhance the local landscape and ecological value.	Project Landscape Architect (Detailed Design Consultants)	Site	After the site formation and on completion of planting area.	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP3.3	5	Proposed mitigation planting shall not only limit to conventional amenity planting, but also considered alternative greening measures such as vertical greening for screening or soften the built structures. Small shrubs, climbing plants, grass and groundcovers shall be used in specific locations according to site condition and at where would not interfere the operation of railway and its associated facilities.	To maximise the planting opportunities	Project Landscape Architect (Detailed Design Consultants)	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP3.4	5	The tree planting works should be implemented by approved Landscape Contractors and inspected and approved on site by a qualified Landscape Architect. A tree planting specification would be included within the contract documents.	To ensure the tree preservation and planting proposals are integrated with the existing landscape context and that valuable landscape	Project Proponent	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Table		Transplantation of Existing Trees						_
6-13 CP4.1	5	The tree transplanting works should be implemented by approved Landscape Contractors and inspected and approved on site by a qualified Landscape Architect. A tree protection / transplanting specification would be included within the contract documents.	To ensure the tree preservation and planting proposals are integrated with the existing landscape context and that valuable landscape resources are preserved where appropriate to the final design.	Project Proponent / Contractor	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
GP4.2	5	Approximately 437 existing trees to be transplanted, majority of them shall be relocated to off-site planting areas. The final recipient sites should be, as far as space allows, adjacent to their current locations alongside of the alignment.	To retain their contribution to the local landscape context.	Project Landscape Architect (Detailed Design Consultants)/ Contractor / Project Proponent (planting areas associated with station and alignment)/ LCSD (roadside and park areas)	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP4.3	5	Tree to be transplanted to planting areas identified in the "Southern District Greening Master Plan" shall be, as far as programme allows, directly relocated to their final recipient sites.	To minimise the disturbance to the landscape resources.	Project Landscape Architect (Detailed Design Consultants)/ Contractor / Project Proponent (planting areas associated with station and alignment)/ LCSD (roadside and park areas)	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP4.4	5	Tree to be replanted along the alignment shall be kept in the temporary holding nurseries which closely monitoring by landscape contractor.	To enhance the survivals of the transplanted trees	Project Landscape Architect (Detailed Design Consultants)/ Contractor	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
CP4.5	5	The implementation programme for the proposed works should reserve enough time for the advance tree transplanting preparation works.	To enhance the survivals of the transplanted trees	Project Proponent/ Project Landscape Architect (Detailed Design Consultants)/ Contractor	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP4.6	5	The implementation programme for the proposed works should reserve enough time for the advance tree transplanting preparation works.	To enhance the survivals of the transplanted trees	Project Proponent/ Project Landscape Architect (Detailed Design Consultants)/ Contractor	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
CP4.7	5	The tree transplanting works should be implemented by approved Landscape Contractors and inspected and approved on site by a qualified Landscape Architect. A tree protection specification would be included within the contract documents.	To enhance the survivals of the transplanted trees	Project Proponent/ Project Landscape Architect (Detailed Design Consultants)/ Contractor	Site	Throughout design and construction phases	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004	Being implemented
Table 6-13		Coordination with Concurrent Projects						
CP5.1	5	Coordinated implementation programme with concurrent projects	To minimise potential impact where possible reduce the period of disturbance.	Project Proponent / Project Landscape Architect (Detailed Design Consultants)/ Contractor	Site	Throughout design and construction phases	TM-EIA Annex 18.	Being implemented
	oe and Vi	Sual Impact (Operation Phase)						
Table 6-14 OP1.1	5	Design of Engineering and Building Structures Where possible integrate the engineering and building structures, as far as technically feasible, with existing built structures. Select responsive The locations for the associated facilities away from landscape and visually sensitive areas.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
OP1.2	5	Use of a responsive design for the disposition of the main elements including the locations of the proposed above ground structures.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout Design phase	TM-EIA Annex 18 and BD	Implemented
OP1.3	5	The disposition and height profile of the proposed ground structures should respond to the existing context.	To enhance the sense of visual integration with the existing context, avoid abrupt transitions between the existing and proposed built environment and reduce the apparent visual mass of the proposed developments.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented
OP1.4	5	Creation of setbacks, articulating the development frontage, maintenance of view corridors and the utilisation of stepped or articulated height profile.	To enhance the sense of visual integration with the existing context, avoid abrupt transitions between the existing and proposed built environment and reduce the apparent visual mass of the proposed developments.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented
OP1.5	5	Use of natural materials such as colour blocking, innovative surface treatments and vertical greening.	To reduce the apparent visual mass of the facilities.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18, HKPSG and BD	Implemented
OP1.6	5	Use of natural materials such as colour blocking, innovative surface treatments and vertical greening.	To reduce the apparent visual mass of the facilities.	and Architect (Detailed Design Consultants)/ Project Proponent		Throughout design phase	TM-EIA Annex 18, HKPSG and BD	Implemented
OP1.7	5	Use of natural tones colour palette and non-reflective materials for outward facing building facades finishes.	To reduce the potential glare effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18, HKPSG and BD	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
OP1.8	5	Incorporation of landscaped terraced edges where conditions allow particularly those fronting the public realm.	To reduce the apparent visual mass of the structure and create a more subtle transition with the pedestrian level streetscape.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18, HKPSG and BD	Implemented
OP1.9	5	Aesthetic design of architectural and track lighting sign shall follow the following design intention. - Directional and full cut off lighting is recommended particularly for recreation and roadside areas; - Minimize geographical spread of lighting, only applied for safety at the key access points and staircases; - Limited lighting intensity to meet the minimum safety and operational requirement; and - High-pressure sodium road lighting is recommended for more stringent light control.	To reduce the night-time glare effect to the surrounding environs, reducing spillage and thus visual impacts.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Through out operation phase	TM-EIA Annex 18	To be implemented as per construction programme
Table 6-14		Roadside and Amenity Planting						
OP2.1	5	Utilise large ornamental trees to maximise the area of visible greenery, soften the interface between the proposed scheme and adjacent urban fabric and enhance the thermal comfort of adjacent spaces.	Provide a linkage with the existing landscape creating a more coherent landscape framework.	Project Landscape Architect(Detaile d Design Consultants)/ Project Proponent	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG and BD	Implemented
OP2.2	5	Planting proposals should respond to the need for visual access in the views from the adjacent neighbourhoods to the roadside or rural landscape. Whereas dense foliage plants shall be provided at other locations to screen and frame views, provide a more shaded environment for pedestrians and provide accents within the existing roadside planting.	Conserve and enhance the landscape interest.	Project Landscape Architect(Detaile d Design Consultants)/ Project Proponent	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG and BD	Implemented
OP2.3	5	The planting on sloping ground and areas adjacent to existing woodland shall utilise native species.	Improving the ecological connectivity between existing woodland habitats and creating a more unified and coherent landscape framework.	Project Landscape Architect(Detaile d Design Consultants)/ Project Proponent	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG and BD	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Table 6-14		Compensatory Planting Proposals						
OP3.1	5	Utilise all available spaces for new tree and shrub planting to screen views of the proposals and where this is not possible soften their architectural form.	To soften the architectural form and enhance their visual integration within the future landscape context.	Project Landscape Architect (IDC Consultants) / LCSD	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG and BD	Implemented
OP3.2	5	New tree planting will be concentrated in the proposed amenity areas along the alignment and surrounding the stations, and providing infill planting between the retained and transplanted trees; and on the disturbed slope areas.	To restore and enhance existing landscape context.	Project Proponent / NA	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG and BD	Implemented
OP3.3	5	The preliminary planting proposals for the proposed works shall adopt a compensatory planting ratio of 1:1 (new planting: trees recommended for felling) utilising a combination of mature to light standard sized stock in general roadside and planting areas adjacent to proposed stations and above ground structures.	To compensate the loss of existing trees.	Project Proponent / Project Landscape Architect (IDC Consultants)	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG	Implemented
OP3.4	5	The retention of existing trees through their preservation in-situ, the transplantation of trees found to be in conflict with the proposed works and the successful establishment of the newly planted trees will form part of the roadside and slope planting enhancing the amenity of the local areas and providing for the thermal comfort of pedestrians.	To compensate the loss of existing trees.	Project Proponent / Project Landscape Architect (IDC Consultants)	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG	Implemented
OP3.5	5	The proposed compensatory and new tree planting will utilise a combination of species native to Hong Kong and ornamental feature trees for the slope areas and those alongside the infrastructure corridors. The species selection for the areas adjacent to proposed stations and within the main urban areas will utilise a range of amenity tree species. These proposals will be subject to further development during the detailed design stage of the project.	To compensate the loss of existing trees.	Project Proponent / Project Landscape Architect (IDC Consultants)	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
OP3.6	5	The preliminary planting proposals for the proposed works shall adopt a compensatory planting ratio of 1:1 (new planting: trees recommended for felling) utilising a combination of mature to light standard sized stock in general roadside and planting areas adjacent to proposed stations and above ground structures.	To compensate the loss of existing trees.	Project Proponent / Project Landscape Architect (IDC Consultants)	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG	Implemented
OP3.7	5	The retention of existing trees through their preservation in-situ, the transplantation of trees found to be in conflict with the proposed works and the successful establishment of the newly planted trees will form part of the roadside and slope planting enhancing the amenity of the local areas and providing for the thermal comfort of pedestrians.	To compensate the loss of existing trees.	Project Proponent / Project Landscape Architect (IDC Consultants)	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG	Implemented
OP3.8	5	The proposed compensatory and new tree planting will utilise a combination of species native to Hong Kong and ornamental feature trees for the slope areas and those alongside the infrastructure corridors. The species selection for the areas adjacent to proposed stations and within the main urban areas will utilise a range of amenity tree species. These proposals will be subject to further development during the detailed design stage of the project.	To compensate the loss of existing trees.	Project Proponent / Project Landscape Architect (IDC Consultants)	Site	Through out design phase	TM-EIA Annex 18, ETWB TCW No. 3/2006 & 2/2004, HKPSG	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Table 6-14		Treatment of Retaining Wall and Slopes						
OP4.1	5	The proposed treatment of Retaining Wall and Slopes should be aesthetically enhanced through the use of soft landscape works including tree and shrub planting to give man-made slopes a more natural appearance blending into the local rural landscape.		Project Landscape Architect(Detaile d Design Consultants)/ / LCSD or HyD	Site	Through out design phase	TM-EIA Annex 18, HKPSG and BD GEO Publication No. 1/2000 "Technical Guidelines on Landscape Treatment and Bio-engineering for Man-made Slopes and Retaining Walls" For HyD SIMAR slopes refer to Standard Requirements for Handover of Vegetation on to Highways Department (Rev.B).	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
OP4.2	5	Whip sized tree planting is preferred on the face of soil cut slopes and at the crest and toe of the slope, and within berm planters. The smaller, younger plant stock will adapt to their new growing conditions more quickly than larger sized stock and establish a naturalistic effect more rapidly.	The design seeks to visually integrate the engineered slope feature within the local landscape context.	Project Landscape Architect(Detaile d Design Consultants)/ / LCSD or HyD	Site	Through out design phase	TM-EIA Annex 18, HKPSG and BD GEO Publication No. 1/2000 "Technical Guidelines on Landscape Treatment and Bio-engineering for Man-made Slopes and Retaining Walls" For HyD SIMAR slopes refer to Standard Requirements for Handover of Vegetation on to Highways Department (Rev.B).	Implemented
Table 6-14		Design of Noise Mitigation Structures						
OP5.1	5	Noise mitigation structures installed along the trackside should not be limited to the functional requirements of mitigating train noise. It should also include a requirement that these structures make a positive contribution to the urban / semi-rural landscape character of this area and by doing so improve the perceived landscape quality of the area. These barriers would be visible from some VSRs identified in the study.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented
OP5.2	5	Promote the innovative use of materials, such as Plexiglas, fibreglass, reinforced concrete etc, whilst remaining aware of the design life span of each of the elements incorporated in the design.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
OP5.3	5	Reduce the visual effect of the structure through the use of form, materials, textures colours and tones.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented
OP5.4	5	Incorporation of articulation in the façade of the noise barriers / enclosures through the use of some transparent sections near the upper portion of the proposed structure.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented
OP5.5	5	Reflect the chromatic context of the surrounding urban landscape through the use of colour panels in the proposed noise barrier.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented
OP5.6	5	Utilise materials, which are non-reflective avoiding glare from incident sunlight.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD	Implemented
Table 6-14		Design of Engineering Structures						
OP6.1	5	The landscape consultants have worked in unison with the engineers on the aesthetic aspects of the structures and their relationship with the landscape.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect and Landscape Architects (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD, ACABAS	Implemented
OP6.2	5	The structures shall aim to "touch" the ground as lightly as possible in order to minimise disturbance to the existing landscape and vegetation below the structures. This would be achieved by designing slender, rounded columns spaced the maximum distance apart. The viaducts would be constructed using pre-cast methods and launched from columns rather than scaffolding. The viaduct should be designed to achieve where appropriate a graceful, curving alignment.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD, ACABAS	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
OP6.3	5	Landform and vegetation in areas disturbed by construction works would be reinstated to blend with the existing landscape patterns or as discussed above.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD, ACABAS	Implemented
OP6.4	5	Wherever light levels, the water regime and the requirements of the ecological mitigation measures permit, vegetation would be reinstated below the structures. Irrigation may be required in some locations and hard landscape solutions considered where the clearance is low. Planting would be used wherever possible to minimise the apparent height of structures and to soften their appearance in medium and long distance views.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD, ACABAS	Implemented
OP6.2	5	The design of the proposed structures should avoid unnecessary visual clutter, this would be achieved through the co-ordination of the various engineering disciplines involved to arrive at innovative design solutions.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD, ACABAS	Implemented
OP6.5	5	Fair faced concrete would not be used for parapets to minimise glare from the structure and to avoid the visually detracting effect of staining.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD, ACABAS	Implemented
OP6.6	5	Drainage structures would where possible be concealed within the structure of the proposed viaducts.	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect (Detailed Design Consultants)/ NA	Site	Throughout design phase	TM-EIA Annex 18 and BD, ACABAS	Implemented
Table 6-14 OP7.1	5	Reinstatement and Creation of Open Spaces and Gardens The landscape consultants have worked in unison with the engineers on the aesthetic aspects for Reinstatement and Creation of Open Spaces and Gardens	To ensure the proposals are integrated with the existing landscape and visual context, and avoid cluster effect.	Project Engineer and Architect and Landscape Architects (Detailed Design Consultants)/ NA	Site	Throughout Design and Construction phases	TM-EIA Annex 18 and BD, ACABAS	Implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Hazard to	Life_							
A7A	6	Improved truck design to reduce the amount of combustibles in, front exhaust spark arrester, 1 x 9 kg water based and 1 x 9 kg dry chemical powder fire extinguishers for a vehicle with gross weight up to 9 tonnes, and 2 x 2.5kg dry powder and 2 x 10-litre foam fire extinguishers to be provided for a vehicle of 9 tonnes and above, and a hand-held lightning detector to be provided in the vehicle. This should be combined with monthly vehicle inspection.	To meet the ALARP requirement	MTRC/ Contractor	Explosive Magazine	Construction phase		To be implemented as per construction programme
A7A	6	Blasting activities including storage and transport of explosives should be supervised and audited by competent site staff to ensure strict compliance with the blasting permit conditions.	To ensure that the risks from the proposed explosives storage and transport would not be unacceptable	MTRC / Contractor	Works areas at which explosives would be stored and/or used	Construction phase	Dangerous Goods Ordinance	To be implemented as per construction programme
A7A	6	Only the required quantity of explosives for a particular blast should be transported to avoid the return of unused explosives to the magazine. The number of return trips to the magazine with the full load of explosives or partial load should be minimised by proper co-ordination between blasting and delivery. If disposal is required for small quantities, disposal should be made in a controlled and safe manner by a Registered Shotfirer.	To reduce the risk during explosives transport	MTRC/ Contractor	Works areas at which explosives would be stored and/ or used	Construction phase		To be implemented as per construction programme
A7A	6	The explosive truck accident frequency should be minimized by implementing a dedicated training programme for both the driver and his attendants, including regular briefing sessions, implementation of a defensive driving attitude. In addition, drivers should be selected based on good safety record, and medical checks.	To meet the ALARP requirement.	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	The contractor should as far as practicable combine the explosive deliveries for a given work area.	To meet the ALARP requirement.	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
A7A	6	The explosive truck fire involvement frequency should be minimized by implementing a better emergency response and training to make sure the adequate fire extinguishers are used and attempt is made to evacuate the area of the incident or securing the explosive load if possible. All explosive vehicles should also be equipped with bigger capacity AFFF-type extinguishers.	To meet the ALARP requirement.	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	A minimum headway between two consecutive trucks conveys of at least 10 min is recommended.		MTRC/ Contractor	Along explosives transport route	Construction phase		To be implemented as per construction programme
A7A	6	Use only experienced driver(s) with good safety record for explosive vehicle(s). Training should be provided to ensure it covers all major safety subjects.	To ensure safe transport of explosives	MTRC/ Contractor	At suitable location	Construction phase		To be implemented as per construction programme
A7A	6	Develop procedure to ensure that parking space on the site is available for the explosive truck. Confirmation of parking space should be communicated to truck drivers before delivery.	To ensure that the risks from the proposed explosives storage and transport would not be unacceptable	MTRC/ Contractor	Explosive magazine	Construction phase		To be implemented as per construction programme
A7A	6	Delivery vehicles shall not be permitted to remain unattended within the magazine site (or appropriately wheel-locked).		MTRC / Contractor	Explosive Magazine	Construction phase		To be implemented as per construction programme
A7A	6	Good house-keeping within and outside of the magazine to ensure that combustible materials (including vegetation) are removed and not allowed to accumulate.	To reduce the risk of fire within the magazine	MTRC / Contractor	Explosive Magazine	Construction phase		To be implemented as per construction programme
A7A	6	Detonators shall not be transported in the same vehicle with other Class 1 explosives.	To reduce the risk of explosion during the transport of cartridged emulsion	MTRC / Contractor		Construction phase		To be implemented as per construction programme
A7A	6	Emergency plan (i.e. magazine operational manual) shall be developed to address uncontrolled fire in magazine area. The case of fire near an explosive carrying truck in jammed traffic should also be covered. Drill of the emergency plan should be carried out at regular intervals.	To reduce the risk of fire	MTRC/ Contractor	Explosive Magazine and along explosives transport route	Construction phase		To be implemented as per construction programme
A7A	6	Adverse weather working guideline should be developed to clearly define procedure for transport explosives during thunderstorm.		MTRC/ Contractor	Along explosives transport route	Construction phase		To be implemented as per construction programme

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
A7A	6	During transport of the explosives within the tunnel, hot work should not be permitted.	To ensure safe transport of explosives	MTRC/ Contractor	Along explosives transport route	Construction phase		To be implemented as per construction programme
A7A	6	Ensure that UN 1.4B packaging of detonators remains intact until handed over at blasting site.	To reduce the risk of explosion during the transport of detonator	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	Contractor to ensure that any electro-explosive devices are sufficiently shielded from radio frequency radiation hazards.	To reduce the risk of explosion during the transport of detonators	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	Steel vehicle tray welded to a steel vertical fire screen should be mounted at least 150 mm behind the drivers cab and 100 mm from the steel cargo compartment, the vertical screen shall protrude 150 mm in excess of all three (3) sides of the steel cargo compartment.	To reduce the risk during explosives transport.	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	Ensure cartridged emulsion with high water content should be preferred. Also, the emulsion with perchlorate formulation should be avoided.		MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	Traffic Management should be implemented within the temporary magazine site, to ensure that no more than 1 vehicle will be loaded at any time, in order to avoid accidents involving multiple vehicles within the site boundary. Based on the construction programme, considering that 6 trucks could be loaded over a peak 2 hour period, this is considered feasible.	· •	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	The design of the fill slope close to the temporary magazine site should consider potential washout failures and incorporate engineering measures to prevent a washout causing damage to the temporary magazine stores		MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A	6	The security plan should address different alert security level to reduce opportunity for arson / deliberate initiation of explosives. The corresponding security procedure should be implemented with respect to prevailing security alert status announced by the Government.	from the proposed explosives storage would	MTRC/ Contractor		Construction phase	_	To be implemented as per construction programme

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
A7A	6	A suitable work control system should be introduced, such as an operational manual including Permit-to-Work system.	from the proposed explosives storage would not be unacceptable	MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
A7A 	6	The magazine building shall be regularly checked for water seepage through the roof, walls or floor.		MTRC/ Contractor	-	Construction phase		To be implemented as per construction programme
		nt (Construction Phase)						
8.5.1.1	7	 Good Site Practices Recommendations for good site practices during the construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical handling procedures Provision of sufficient waste disposal points and regular collection of waste Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the C&D material is not anticipated Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing 	To reduce waste generation	MTRC / Contractor	Construction Work Sites (General)	During Construction	Waste Disposal Ordinance (Cap.354); Waste Disposal (Chemical Wastes) (General) Regulation (Cap 354) and ETWBTC No. 15/2003, Waste Management on Construction Site	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
8.5.1.2	7	Recommendations to achieve waste reduction include: Sort C&D material from demolition and decommissioning of the existing facilities to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force Proper storage and site practices to minimise the potential for damage or contamination of construction materials Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	For perform waste reduction	MTRC / Contractor	Construction Work Sites (General)	During Construction	Waste Disposal Ordinance (Cap.354); Waste Disposal (Chemical Wastes) (General) Regulation; Land (Miscellaneous Provisions) Ordinance (Cap. 28)	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
8.51.3	7	In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. In addition, C&D material generated from excavation works could be reused as rock material in local projects that require public fill for reclamation and earth filling purposes, say, 'Hong Kong – Zhuhai – Macao Bridge' in association with Hong Kong Boundary Crossing Facilities and Hong Kong Link Road, Central-Wanchai Bypass and Wanchai Development Phase II project (subject to further coordination). The surplus rock and other inert C&D material should be disposed of at the Government's Public Fill Reception Facilities (PFRFs), for beneficial use by other projects in the HKSAR, or transported to Mainland China via CEDD for use by other suitable projects in the Mainland. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below: • A Waste Management Plan should be prepared and • In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included.	To minimize impacts resulting from collection and transportation of C&D material for off-site disposal	MTRC / Contractor	Construction Work Sites (General)	During Construction	ETWB TCW No. 31/2004	Being implemented
8.5.1.4	7	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	MTRC / Contractor	Construction Work Sites (General)	During Construction	Public Health and Municipal Services Ordinance (Cap. 132) - Public Cleansing and Prevention of Nuisances Regulation	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
8.5.1.5	7	Chemical Waste If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	MTRC / Contractor	Construction Work Sites (General)	During Construction	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes, Waste Disposal (Chemical Waste) (General) Regulation	Being implemented
8.5.1.6	7	Marine Dredged Sediment The sediment at the pier site would be dredged and transferred to barges for subsequent disposal. Release of dredged sediment into the surrounding water should be avoided. It is recommended that the distance between the barge and the dredging point be shortened as far as possible to avoid dropping of sediment from the close grab to the seawater.	To minimise potential impacts on water quality	MTRC/ Contractor	Dredging/ excavation area required for installation of the pier/pier structure in Aberdeen Channel	During marine construction works	ETWB TCW No. 34/2002	Being implemented
8.5.1.6	7	Category H material was identified at the grab sampling location at the dredging/excavation site. As there was no exceedance of 10xLCEL for the tested parameters, the sediment to be dredged at this location should be disposed of at a confined marine disposal site. The Project Proponent should agree with MFC on the allocation of disposal site and the Contractor should apply a dumping permit from EPD prior to the dredging / excavation works.	To prevent cross contamination of waste.	MTRC/ Contractor	Dredging/ excavation area with Category H material	During marine construction works	ETWB TCW No. 34/2002	To be implemented as per construction programme

Land Contamination (Construction Phase)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Waste Ma	anagemei	nt (Operation Phase)						
8.5.2.1	7	General Refuse General refuse should be collected on daily basis and delivered to the refuse collection point accordingly. A reputable waste collector should be employed to remove general refuse regularly to avoid odour nuisance or pest and vermin problem. Recycling containers are recommended to be provided to encourage recycling aluminium cans and waste paper.	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	MTRC	Stations and depot	During Operation	Public Health and Municipal Services Ordinance (Cap. 132) - Public Cleansing and Prevention of Nuisances Regulation	To be implemented as per construction programme
8.5.2.2	7	Industrial Waste Similar to general refuse, a reputable waste collector should be employed to remove industrial waste regularly to avoid accumulation. Scrap materials such as metals can be recycled if uncontaminated.	and transportation of industrial waste for off-site disposal	MTRC	Stations and depot	During Operation	Public Health and Municipal Services Ordinance (Cap. 132) - Public Cleansing and Prevention of Nuisances Regulation	To be implemented as per construction programme
8.5.2.3	7	Chemical Waste Register with the EPD as a chemical waste producer should be obtained and guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes should be followed. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. Licensed collector should be deployed to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	MTRC	Stations and depot	During Operation	Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	To be implemented as per construction programme

EIA Ref. EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
		possible any nuisance generated in relation to land remediation activities. At the same time, to protect all personnel from possible risk associated with land	MTRC / Contractor	All site areas	During Construction	EIA Recommendations	Being implemented

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
_		on (Operation Phase)						
9.7.2	8	Defined procedures in handling chemicals should be implemented as part of MTRCL company policy. All relevant operational procedures should be strictly followed to avoid land contamination.	To minimize as much as possible any risk in association with land contamination during operation of the Project	MTRC	All areas within the Project	During Operation	EIA Recommendations	To be implemented as per construction programme
_		(Construction Phase)						
10.6.2	9	Specific Dust Control Measures	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation s	Being implemented
		 For the unloading of spoil from trucks at barging point, installation of 3-sided screen with top and the provision of water sprays at the discharge point should be provided 						
		 Watering every working hour for 12 hours a day on exposed soil areas on active works areas and paved haul roads to reduce dust emissions 						
		 The rock crushing facilities with maximum daily output of over 1000m³ per day should be enclosed including unloading locations and a fabric baghouse/cartridge filter type dust extraction and collection system or equivalent system with 99% or more dust removal efficiency should be installed for the treatment of the emissions from rock crushing and screening processes. 						
10.6.2	9	Best practices for dust control are required. A control programme can be instigated to monitor the construction process in order to enforce dust controls and modify methods of works where feasible to reduce the dust emission down to acceptable levels. The following best practices for dust control should be implemented throughout the construction period: Disturbed Parts of the Roads Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or	generated from various construction activities of	Contractor	Construction Works Sites	During Construction	Air Pollution Control (Construction Dust) Regulation, EPD's Best Practicable Means and EIA Recommendat-io ns	

	EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
--	----------	--------------	---------------------------------	---	-------------------------------	-------------------------	--------------------------------	--	--------------------------

 Unpaved parts of the road would be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.

Exposed Earth

 Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.

Loading, Unloading or Transfer of Dusty Materials

 All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.

Debris Handling

- Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.
- Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.
- For the minor blasting at WCH Depot, tarpaulin covers would be provided on the steel screens to prevent the dust from spreading out, and the whole blasting area would be watered before and after each blast in order to help contain the dust and fumes.

Transport of Dusty Materials

Vehicle used for transporting dusty materials/ spoil should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.

Wheel Washing

 Vehicle wheel washing facilities should be provided at each construction site exit.

What Objectives of the Who to When to requirements or **Recommended Mitigation Measures** EM&A Recommended Implementation Location of the EIA Ref. implement the standards for implement the Ref. Measure & Main measure status measure? measure? the measure to Concerns to address achieve?

Stone Crushing Plant

 The control measures listed in EPD's A Guidance Note on the Best Practicable Means for Mineral Works (Stone Crushing Plants) BPM 11/1) should be followed, where appropriate.

Concrete Batching Plant

The loading, unloading, handling, transfer or storage of dusty materials should be carried in a totally enclosed system. All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system. The control measures listed in EPD's A guidance note on the best practicable means for cement works (concrete batching plant) (BPM 3/2) should be followed, where appropriate.

Good Site Management

The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust emission. Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning.

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
Cultural I	leritage I	mpact (Construction Phase)						
11.7.1.1	10	Archaeological watching brief during the construction phase is recommended for areas highlighted as having some archaeological potential (The works sites that will require archaeological watching brief can be found in the following figures in the main report: Harcourt Garden (Figure 11.22 of EIA Report), Wong Chuk Hang San Wai (WS10) in Figure 11.35 of EIA Report and Works Sites S7, S7c, S7d and S7e (Figure 11.28 of EIA Report)	any archaeological material or features revealed during the excavation phase of the	MTRC/ Contractor	Admiralty: Harcourt Garden Works Site; Wong Chuk Hang: Works Sites S7c,d,e, Works Site S7, Pier Columns within Works Site S10	During Construction	Antiquities and Monuments Ordinance	Implemented