


**Harbour Area Treatment Scheme Stage 2A
Contract No. DC/2009/10 and
DC/2009/17**

**Consolidated Monthly Environmental
Monitoring and Audit Report
June 2018**

(Version 1.0)

Certified By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

CE/Harbour Area Treatment Scheme
Drainage Services Department
Sewage Services Branch
Harbour Area Treatment Scheme Division
5/F, Western Magistracy
2A Pokfulam Road, Hong Kong

Attn: Mr. K K Kam

**Agreement No. CE 8/2009(EP) Harbour Area Treatment Scheme Stage 2A
Independent Environmental Checker for Construction Phase – Investigation**

Our Reference
EC/AFK/DC/bw/
T261332/22.01/L-1341

**Submission of Monthly EM&A Consolidated Report for Stonecutters Island
Sewage Treatment Works for June 2018 (Issue No. 103)**

20/F AIA Kowloon Tower
Landmark East
100 How Ming Street
Kwun Tong
Kowloon
Hong Kong

11 July 2018

By Post

Dear Sir,

T +852 2828 5757
F +852 2827 1823
mottmac.hk

We refer to the captioned consolidated report summarising the key information of the construction phase Monthly EM&A Reports for Contract Nos. DC/2009/10 and 2009/17 at Stonecutters Island Sewage Treatment Works under Harbour Area Treatment Scheme Stage 2A. We hereby verify the consolidated report.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED



Dr. Anne F Kerr
Independent Environmental Checker
T +852 2828 5757
anne.kerr@mottmac.com

c.c.

Ove Arup & Partners HK Ltd.
Cinotech Consultants Ltd.

Mr. Ted Y F Tang
Dr. Priscilla Choy

Fax: 2370 4377
By email

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Environmental Monitoring and Audit Works	2
Key Information in the Reporting Month	2
Key Information in the EIA Report	3
1. INTRODUCTION	4
Background	4
Current Contracts at SCISTW	4
Project Organizations	5
Summary of EM&A Requirements	6
2. AIR QUALITY	7
Monitoring Requirements	7
Monitoring Locations	7
Monitoring Equipment	7
Monitoring Parameters, Frequency and Duration	7
Monitoring Methodology and QA/QC Procedure	7
Results and Observations	8
3. NOISE.....	9
Monitoring Requirements	9
Monitoring Locations	9
Monitoring Equipment	9
Monitoring Parameters, Frequency and Duration	9
Monitoring Methodology and QA/QC Procedures	9
Results and Observations	9
4. ENVIRONMENTAL AUDIT	11
Site Audits	11
Review of Environmental Monitoring Procedures	11
Status of Environmental Licensing and Permitting	11
Status of Waste Management	11
Implementation Status of Event Action Plans	12
Summary of Complaints and Prosecutions	12
5. LANDSCAPE AND VISUAL MONITORING	13
Implementation Status of the Landscape and Visual Mitigation Measures	13
Summary of Monthly Observation	13
6. FUTURE KEY ISSUES	14
Key Issues for the Coming Month	14
Monitoring Schedule for the Next Month	14
Construction Program for the Next Month	14
7. CONCLUSIONS AND RECOMMENDATIONS	15
Conclusions	15
Recommendations for the coming reporting month:	15

LIST OF TABLES

Table I	Summary Table for Executive Summaries and Web Sites
Table II	Summary Table for Non-compliance Recorded in the Reporting Month
Table III	Monthly Consolidated Summary Table for Key Information
Table 1.1	Key Project Contacts
Table 1.2	Construction Works in the Reporting Month
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.3	Summary of 1-hour and 24-hour TSP Monitoring Results in Reporting Month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 3.3	Summary of Noise Monitoring Results in Reporting Month
Table 4.1	Summary of Amount of Waste Generated in Reporting Month
Table 4.2	Summary of Disposal Location of Waste Generated in Reporting Month

LIST OF FIGURES

Figures 1-3	General Location Plan of the Project and Location of Air Quality and Noise Monitoring Stations
-------------	------------------------------------------------------------------------------------------------

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Environmental Monitoring Schedules
C	Calibration Certificates of the Environmental Monitoring Equipment
D	1-hour and 24-hour TSP Monitoring Results and Graphical Presentations
E	Noise Monitoring Results and Graphical Presentations
F	Environmental Permits and Licenses
G	Summary of Exceedance
H	Site Audit Summary
I	Event Action Plans
J	Environmental Mitigation Implementation Schedule (EMIS)
K	Landscape and Visual Site Audit
L	Complaint Log
M	Construction Programme

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SCISTW	Stonecutters Island Sewage Treatment Works
HATS 2A	Harbour Area Treatment Scheme Stage 2A

EXECUTIVE SUMMARY

Introduction

1. This is the 103rd Consolidated Environmental Monitoring and Audit (EM&A) Report summaries the key information of EM&A monthly reports for the following construction contracts at the Stonecutters Island Sewage Treatment Works (SCISTW) under the Project of Harbour Area Treatment Scheme Stage 2A (the Project) and prepared by Cinotech Consultants Limited, the Environmental Team (ET) for Contract no. DC/2009/10.
 - Contract no. DC/2009/17 – Upgrading Works at Stonecutters Island Sewage Treatment Works – Sludge Dewatering Facilities;
 - Contract no. DC/2009/10 – Upgrading Works at Stonecutters Island Sewage Treatment Works – Main Pumping Station, Sedimentation Tanks and Ancillary Facilities.
2. The above-mentioned Contracts are under the same Environmental Permit (EP) No. EP-322/2008/G and separate ETs were appointed under each contract pursuant to Condition 2.1 of the EP.
3. This report is a contractual requirement under Contract No. DC/2009/10 to provide a consolidated monthly summary of the EM&A works at SCISTW for ease of reference. Each contract is administered under their respective contract by different project teams including the Engineer, the Engineer’s Representatives, the Contractor, and the ET.
4. Contract DC/2007/23 in the SCISTW has completed all major construction works in the Stonecutters Island on 16 October 2015.
5. Contract DC/2009/19 in the SCISTW has completed all major construction works in the Stonecutters Island on 5 March 2015.
6. Contract DC/2009/18 in the SCISTW has completed all major construction works in the Stonecutters Island on 25 October 2017.
7. Contract DC/2009/17 in the SCISTW has completed all major construction works in the Stonecutters Island on 23 May 2018 and the termination of the construction phase EM&A programme was approved by the EPD on 13 June 2018.
8. This Report documents the findings of EM&A Works for the Project covering the period in June 2018.
9. The details of the EM&A for individual contracts can be found in the separate EM&A monthly reports. In case of ambiguity and discrepancy, the individual EM&A report shall prevail. The Executive Summaries and Web Sites for the individual contracts are shown below:

Table I Summary Table for Executive Summaries and Web Sites:

Contract no.	ES/Web Site	Details:
DC/2009/17	Executive Summary	The air quality and noise monitoring stations under this contract were covered by other contracts at SCISTW. The monitoring data would be summarized in this monthly EM&A report.
	Web Site	http://www.hats2a-ema.com/RP_EMA/DC%202009%2017/EMA%20Report-DC200917.html

Contract no.	ES/Web Site	Details:
DC/2009/10	Executive Summary	At SCISTW, air quality monitoring station AM6a, AM7, AM8 and noise monitoring station NM5, NM6 were monitored by ET for Contract no. DC/2009/10.
	Web Site	http://www.hats2a-ema.com/RP_EMA/DC200910/EMA%20Report-DC200910.html

Environmental Monitoring and Audit Works

10. The environmental monitoring works in the Project were covered by the ETs for the Contracts: DC/2009/10 and DC/2009/17. The site audits were conducted once per week for each contract by their ETs.
11. Summary of the non-compliance of the reporting month is tabulated in **Table II**.

Table II Summary Table for Non-compliance Recorded in the Reporting Month

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DC/2009/10	AM6a	1-hr TSP	0	0	0	0	N/A
		24-hr TSP	0	0	0	0	
	AM7	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
	AM8	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
DC/2009/10	NM5	Noise	0	0	0	0	
	NM6		0	0	0	0	

1-hour TSP Monitoring

12. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

13. All 24-hour TSP monitoring was conducted according to the updated schedule in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise

14. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance for normal working hours and restricted hours were recorded in the reporting month.

Key Information in the Reporting Month

15. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Monthly Consolidated Summary Table for Key Information

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint	0	---	N/A	N/A	---
Status of EP submissions	1	Monthly Consolidated EM&A Report for Stonecutters Island Sewage Treatment Works for May 2018	Submitted to EPD	No comment	---
Summons & Prosecutions	0	--	N/A	N/A	---

Key Information in the EIA Report

16. According to the EIA Report, air quality, noise, water quality, ecology and landscape and visual would be the key environmental issues during the construction of the project. Details of the implementation of mitigation measures for the two contracts are provided in the **Appendix J**.

1. INTRODUCTION

Background

- 1.1 Harbour Area Treatment Scheme (HATS) Stage 2A is a designated project (Register No. : AEIAR-121/2008). The Environmental Permit (Permit No. EP-322/2008/G) for the Project was issued on 9th May 2014 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.2 The general location plan for the Contracts: DC/2009/10 and DC/2009/17 are shown in **Figures 1 to Figure 2**.
- 1.3 The environmental permit (EP) was issued for the whole HATS Stage 2A construction works. The ET for the Contract DC/2009/10 is contractually responsible for consolidating the key information from all monthly EM&A reports from the ETs of other Contracts at SCISTW into a single monthly summary for ease of reference.
- 1.4 The 1st to 11th consolidated monthly EM&A reports were prepared by Ove Arup & Partners Hong Kong Ltd (Arup) and submitted to EPD. From November 2010 onwards, the 12th and subsequent consolidated monthly EM&A report will be prepared and submitted by Cinotech Consultant Limited, the ET for the Contracts DC/2009/10 and DC/2009/17.
- 1.5 This is the 103rd consolidated monthly EM&A report summarizing the EM&A works conducted for the Project at SCISTW in June 2018.
- 1.6 The monthly EM&A reports for each contract were prepared and certified by separate ETs and subsequently verified by the Independent Environmental Checker (IEC) for the Project. All individual monthly EM&A Reports are provided in the Project Website.

Current Contracts at SCISTW

- 1.7 The major Contracts at SCISTW and their scope of works are provided below:

Contract no. DC/2009/10

- Construction of a main pumping station;
- The extension of chemically enhanced primary treatment tanks; and
- The construction of other ancillary facilities at Stonecutters Island Sewage Treatment Works.

Contract no. DC/2009/17

- Demolition of the existing structures including vehicle washing facilities, Sludge Silo Building, Sludge Dewatering Building, process water storage tanks, polyelectrolyte storage tanks, ADF barging facilities and all associated plant and equipment;
- Construction of Sludge Dewatering Building, Sludge Cake Silos, Sludge Conveyor Bridges, Sludge Storage Tank, Deodourisation Units, Workshop Building, Process Water Storage Tanks and Pumping System;
- Construction of roof landscaping including irrigation system for the Sludge Dewatering Building and Workshop Building;
- Construction of chemical unloading facilities and the chemical pipe trench for the Disinfection Facilities; and
- Construction of associated Electrical, Mechanical, Building Services, Fire Services and Process Installation, Odour Control System and Temporary Vehicle Wash Facilities.

Project Organizations

1.8 The key contacts of current contracts are provided in Table 1.1.

Table 1.1 Key Project Contacts

Contract No./ Position	DC/2009/10	DC/2009/17
Contract Title:	Upgrading Works at SCISTW - Main Pumping Station, Sedimentation Tanks and Ancillary Facilities	Upgrading Works at Stonecutters Island Sewage Treatment Works – Sludge Dewatering Facilities
Consultant	Ove Arup & Partners HK Ltd	Ove Arup & Partners HK Ltd
The Engineer	S.Y.Chan (Tel: 2528 3031)	S.Y.Chan (Tel: 2528 3031)
The Engineer Representative	Mr Ted Tang (Tel: 2370 4311)	Mr Ted Tang (Tel: 2370 4311)
ER's Coordinator	Ms Natalie Kwok (Tel: 2370 4356)	Ms Natalie Kwok (Tel: 2370 4356)
Independent Environmental Checker	Dr. Anne Kerr (Tel:2828 5757)	Dr. Anne Kerr (Tel:2828 5757)
Contractor	Sun Fook Kong – Biwater Joint Venture	China State- ATAL Joint Venture
Site Agent	Mr. Keith Ho (Tel: 2620 0070)	Mr. Charles Tse (Tel: 9270 3384)
Environmental Officer	Mr. Leo Leung (Tel:2620 0070)	Mr. Leo Leung (Tel: 2370 3010)
Environmental Team	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)

Construction Programme

- 1.9 The construction program for the two contracts at SCISTW are provided in **Appendix M**. Major construction works undertaken during the reporting month include:

Table 1.2 Construction Works in the Reporting Month

Contract No.	Construction Works in the Reporting Month
DC/2009/17	The Contract's construction works has been completed.
DC/2009/10	<p>Section 3 - MPS2</p> <ul style="list-style-type: none"> • Cleaning works for Wet Well B • Green Roof of MPS2 • Rectification works for FSI <p>Riser Shaft</p> <ul style="list-style-type: none"> • Subbase formation work for pavement outside Riser Shaft <p>Overflow Chamber</p> <ul style="list-style-type: none"> • Install Overflow Pipes to Overflow Chamber • Install DN1200 Overflow Pipes outside NaOCl • CLP trench modification <p>Section 5 - Polymer Storage Building</p> <ul style="list-style-type: none"> • Subbase Formation of carriageway <p>Signage B</p> <ul style="list-style-type: none"> • Construction of Signage B near existing main entrance

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction phase monitoring for air quality and noise, as well as site audits covering environmental mitigation measures, including landscape and visual impact, waste/chemicals management, and general compliance with the EM&A Manual and relevant permits/licenses. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.12 This report summarized the monitoring results, observations, locations, equipment, frequency, methodology and QA/QC procedures for the monitoring parameter of dust, noise levels, and audit works conducted for the Project in June 2018.

2. AIR QUALITY

Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Three designated monitoring stations, AM6a, AM7 and AM8 were selected for impact dust monitoring. The original location of AM6 was inaccessible due to planned construction works and site area handover. Alternative monitoring station AM6a was proposed and adopted for subsequent impact monitoring from 4th January 2016 onward.
- 2.3 **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 1 and 3**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Station	Responsible Contracts	Location of Measurement
AM6a	DC/2009/10	Works site boundary
AM7		North West Kowloon Sewage Pumping Station
AM8		Block A of Government Dockyard

Monitoring Equipment

- 2.4 The monitoring methodology and QA/QC procedure for monitoring equipment are presented in the monthly reports for Contracts DC/2009/10.
- 2.5 Copies of calibration certificates were shown in **Appendix C** to summarize the air quality monitoring equipment used during the reporting month.

Monitoring Parameters, Frequency and Duration

- 2.6 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period.
- 2.7 The air quality monitoring schedule for the reporting period is shown in **Appendix B**.

Table 2.2 Impact Dust Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Period	Frequency
All monitoring locations	1-hour TSP	0700-1900 hrs	3 times/ every 6 days
	24-hour TSP	0000-2400 hrs	once in every 6 days

Monitoring Methodology and QA/QC Procedure

- 2.8 The monitoring methodology and QA/QC procedure for monitoring equipment are presented in the monthly reports for Contracts DC/2009/10.

Results and Observations

- 2.9 **Table 2.3** summaries the air quality monitoring results at AM6a, AM7 and AM8 in reporting month.

Table 2.3 Summary of 1-hour and 24-hour TSP Monitoring Results in Reporting Month

Air Quality Monitoring Station	Average μgm^{-3}	Range μgm^{-3}	Action Level μgm^{-3}	Limit Level μgm^{-3}
1 hour TSP				
AM6a	31	5 – 95	346	500
AM7	107.7	34.3 – 269.2	322	
AM8	97.9	29.9 – 268.3	307	
24 hours TSP				
AM6a	28	19 – 35	196	260
AM7	39	11 – 52	207	
AM8	19	11 - 33	158	

- 2.10 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance is presented in **Appendix G**.
- 2.11 All 24-hour TSP monitoring was conducted according to the schedule in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance is presented in **Appendix G**.
- 2.12 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix D**.
- 2.13 According to the field observations, the identified dust sources at the monitoring stations were mainly from loading of material, vehicles movement and construction works in site.

3. NOISE

Monitoring Requirements

3.1 Three noise monitoring stations, namely NM5 and NM6 were designated in the EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Noise monitoring was conducted at two designated monitoring stations as listed in Table 3.1. **Figures 1 and 3** shows the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Station	Responsible Contracts	Location of Measurement
NM5	DC/2009/10	Near FSD Diving Rescue and Training Centre
NM6		Customs' Marine Base

Monitoring Equipment

3.3 Copies of calibration certificates were shown in **Appendix C** to summarize the noise monitoring equipment used during the reporting month.

Monitoring Parameters, Frequency and Duration

3.4 The noise monitoring schedule is shown in **Appendix B**.

3.5 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring.

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency
NM5 NM6	$L_{eq}(30 \text{ min.})$ dB(A)	0700-1900 hrs on weekdays	Once per week
	$L_{eq}(5 \text{ min.})$ dB(A)	During restricted hours	Weekly monitoring to be conducted if construction works were scheduled

Monitoring Methodology and QA/QC Procedures

3.6 The monitoring methodology and QA/QC procedure are presented in the monthly reports of the Contract DC/2009/10.

Results and Observations

3.7 **Table 3.3** summaries the noise monitoring results at NM5 and NM6 in reporting month.

Table 3.3 Summary of Noise Monitoring Results in Reporting Month

For the time period 0700-1900 hrs. on weekdays		
Monitoring Station	Range, dB(A) L _{eq} (30 min.)	Limit Level ,dB(A) L _{eq} (30 min.)
NM5	58.3 – 65.2	75.0
NM6	66.4 – 69.7	

- 3.8 All construction noise monitoring at two designated locations were conducted by their ETs as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance is presented in **Appendix G**. Noise monitoring results and graphical presentations are shown in **Appendix E**.
- 3.9 The major noise sources identified at the designated noise monitoring stations were generated by on-site vehicle movement and construction equipment in the Stonecutters Island STW.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the each Project site.
- 4.2 Site inspections were undertaken every week during the reporting month to ensure the implementation and maintenance of landscape and visual mitigation measures are being properly carried out in the reporting month in accordance to section 11.10 of the EM&A Manual. No non-compliance was observed during the site inspections.
- 4.3 The summaries of site audits for the two contracts are attached in **Appendix H**. No non-compliance was observed during the site audits.

Review of Environmental Monitoring Procedures

- 4.4 The monitoring works conducted by the monitoring teams of respective Contracts and were inspected regularly by their ETs.

Status of Environmental Licensing and Permitting

- 4.5 All permits/licenses obtained for the each Contract are summarized in **Appendix F**.

Status of Waste Management

- 4.6 The amount of wastes generated by the activities of the two contracts in the reporting month is the following:

Table 4.2 Summary of Amount of Waste Generated in Reporting Month

Contract	Inert C&D ¹ Materials	Other C&D ² Waste	Chemical Waste	Marine Deposit		
				Type 1 (m ³)	Type 2 (m ³)	Type 3 (Tonnes)
DC/2009/10	129(m ³)	3(m ³)	0	0	0	0
DC/2009/17	48 (m ³)	0(ton)	0	0	0	0

Remark:

- 1: Inert C&D Materials includes Broken Concrete/Rock, Inert C&D waste reused in the Contract/other Project and those disposed to Public Fill.
- 2: Other C&D Waste includes Metals, Paper Cardboard packaging, plastic (kg) and other General Refuse (m³, ton).

- 4.7 The disposal location of wastes generated by the activities of the two contracts is shown in **Table 4.3**:

Table 4.3 Summary of Disposal Location of Waste Generated in Reporting Month

Contract No.	Disposal Location of Wastes in the Report Month
DC/2009/10	Tuen Mun Area 38 Fill Bank and NENT Landfill
DC/2009/17	

- 4.8 The summaries of amount of waste generated in the two contracts could be referred to

respective monthly report.

Implementation Status of Environmental Mitigation Measures

- 4.9 Details of the implementation of mitigation measures for the two contracts are provided in the **Appendix J**.
- 4.10 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations and recommendations for the Projects are summarized in **Appendix H**.

Implementation Status of Event Action Plans

- 4.11 The Event Action Plans for air quality and noise are presented in **Appendix I**.

1-hr TSP

- 4.12 No Action/Limit Level exceedance was recorded.

24-hr TSP

- 4.13 No Action/Limit Level exceedance was recorded.

Construction Noise

- 4.14 No Action/Limit Level exceedance for normal working hours was recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.

Summary of Complaints and Prosecutions

- 4.15 No environmental complaint and prosecution was received at SCISTW for the two contracts in the reporting month.
- 4.16 There were no environmental complaint and prosecution received since the commencement of the two contracts. The Complaint Log is presented in **Appendix L**.

5. LANDSCAPE AND VISUAL MONITORING

Implementation Status of the Landscape and Visual Mitigation Measures

- 5.1 Monthly Landscape and Visual Monitoring for Contract no. DC/2009/10 and DC/2009/17 was carried out to check the implementation status of the Landscape and Visual Mitigation Measures conducted by the two contracts in the SCISTW. Details of the Mitigation Measures are provided in Section F of **Appendix J**.

Summary of Monthly Observation

- 5.2 No observation was identified in the SCISTW during the Monthly Landscape and Visual Site Audits in the reporting period. The audit summary is presented in **Appendix K**.

6. FUTURE KEY ISSUES

Key Issues for the Coming Month

6.1 Key environmental issues in the coming month include:

- Storage of chemicals/fuel and chemical waste/waste oil on-site;
- Over-flooding of drainage system during rainy days;
- Leakage of oil and other chemicals from equipment;
- Generation of site runoff during rainy days; and
- Dust generation from open stockpiles and dusty haul roads during dry days.

Monitoring Schedule for the Next Month

6.2 The tentative environmental monitoring schedules for the next month are shown in **Appendix B**.

Construction Program for the Next Month

6.3 The tentative construction programs are provided in **Appendix M**.

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 7.1 Environmental monitoring and audit works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hour TSP Monitoring

- 7.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- 7.3 All 24-hour TSP monitoring was conducted according to the schedule in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

- 7.4 No Action/Limit Level exceedance for normal working hours and restricted hours was recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.

Environmental Audit

- 7.5 Environmental site audits were conducted on weekly basis in the reporting month. No non-compliance was recorded.

Complaint and Prosecution

- 7.6 No environmental complaint and prosecution was received in the reporting month.

Recommendations for the coming reporting month:

- 7.7 The following recommendations were made for the coming reporting month:

Air Quality

- To regularly maintain the machinery and vehicles on site;
- To mitigate dust generation by adequate water spraying or covering by tarpaulin during dry days;
- To cover the stockpile with tarpaulin to reduce dust generation;
- To follow up any exceedance caused by the construction works; and
- To implement dust suppression measures on all haul roads, stockpiles, dried/unpaved surfaces and excavation/road breaking works.
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

Noise

- To inspect the noise sources inside the site;
- To follow up any exceedance caused by the construction works;

- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location;

Water Quality

- To identify any potential discharge of surface run-off from the construction site;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed;
- To clear the sediment in the wastewater treatment tanks regularly;
- To provide adequate wastewater treatment facilities to treat the wastewater generated during construction works and heavy rain; and
- The discharged water quality must meet the requirements specified in the discharge licence.


Waste/Chemical Management

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil containers/ equipment on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To well maintain the equipment and drip trays to avoid oil leakage; and
- To avoid improper handling or storage of oil drum on site.

Landscape and Visual

- To erect and maintain the protection fence around the retained tree within the site area; and
- To avoid placing any construction materials in the tree protection zone.

FIGURES



LEGEND:

—— BOUNDARY OF SCISTW

—— ALIGNMENT OF EFFLUENT TUNNEL

0	ISSUE FOR CONSTRUCTION	PW	06/11
Rev	Description	By	Date
Consultant			
ARUP 奧雅納工程顧問 Ove Arup & Partners Hong Kong Limited			
Project title			
Contract No. DC/2009/18 Harbour Area Treatment Scheme Stage 2A- Upgrading Works at Stonecutters Island Sewage Treatment Works- Effluent Tunnel and Disinfection Facilities			
Drawing title			
GENERAL LAYOUT (SHEET 1)			
Drawing no. 24888/ETF/0021 Rev. 0			
Drawn	Date	Checked	Approved
WM	08/10	PW	DP
Scale	1:2000 @A1	Status	WORKING

Copyright Reserved

香港特別行政區政府渠務署
DRAINAGE SERVICES DEPARTMENT
GOVERNMENT OF THE
HONG KONG
SPECIAL ADMINISTRATIVE REGION

Printed by : 17/6/2011
Filename : J:\24888\Record\WORKING\CIVIL\2010617_ETF\DCN\24888_ETF0021.dgn



AM7
North West Kowloon
Sewage Pumping Station

NM5
FSD Diving Rescue and
Training Centre

AM6a
Works Site Boundary

Stonecutters Island
Sewage Treatment Plant

NM6
Customs' Marine Base

AM8
Block A of
Government Dockyard

LEGEND:


DC/2009/10' SITE AREA



DC/2009/17' SITE AREA



DC/2009/18' SITE AREA



AIR QUALITY MONITORING
STATION



NOISE MONITORING STATION



Contract No: DC/2009/10
HATS 2A - Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary
Facilities at SCISTW

General Location Plan of the Project and Locations of Air
Quality and Noise Monitoring Stations

SCALE

N.T.S

DATE

11/2015

CHECK

-

DRAWN

VW

JOB No.

MA11007

FIGURE NO.

2

REV

-

**APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE**

Appendix A Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP

Monitoring Stations	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM6a	346	196	500	260
AM7	322	207	500	260
AM8	307	158	500	260

Table A-2 Action and Limit Level for Construction Noise

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM5 NM6	0700-1900 hours on normal weekdays	When one documented complaint is received	75
	Restricted Hours (Evening Time) All days during the evening (1900 to 2300 hours), and general holidays (including Sundays) during the day-time and evening (0700 to 2300 hours)	N/A	70 ⁽¹⁾
	Restricted Hours (Night Time) All days during the night-time (2300 to 0700 hours)	N/A	55 ⁽¹⁾

Note(1): Construction Noise Criteria for activity other than Percussive Piling.

**APPENDIX B
ENVIRONMENTAL MONITORING
SCHEDULES**

**DC/2009/10 HATS 2A Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SCISTW
Impact Air Quality and Noise Monitoring Schedule (June 2018)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Jun	2-Jun
3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun
	24 hr TSP	1hr TSP X 3 Noise			24 hr TSP	
10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun
	1hr TSP X 3 Noise			24 hr TSP	1hr TSP X 3	
17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun
			24 hr TSP	1hr TSP X 3 Noise		
24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun
		24 hr TSP	1hr TSP X 3 Noise		24 hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM7 - West Kowloon No.2 Sewage Pumping Station
AM8 - Block A of Government Dockyard
AM6a - Works Site Boundary

Noise Monitoring Station

NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop
NM5 - FSD Diving Training Centre

**DC/2009/10 HATS 2A Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SCISTW
Tentative Impact Air Quality and Noise Monitoring Schedule (July 2018)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul
		1hr TSP X 3 Noise		24 hr TSP		
8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul
	1hr TSP X 3		24 hr TSP	1hr TSP X 3 Noise		
15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
			1hr TSP X 3 Noise			
22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul
		1hr TSP X 3 Noise				
29-Jul	30-Jul	31-Jul			24 hr TSP	
	24 hr TSP					
	1hr TSP X 3 Noise					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM7 - West Kowloon No.2 Sewage Pumping Station
AM8 - Block A of Government Dockyard
AM6a - Works Site Boundary

Noise Monitoring Station

NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop
NM5 - FSD Diving Training Centre

**APPENDIX C
CALIBRATION CERTIFICATES OF THE
ENVIRONMENTAL MONITORING
EQUIPMENT**

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA11007/56/0016

Station AM6 - Works Site Boundary Operator: MH
 Date: 30-May-18 Next Due Date: 29-Jul-18
 Equipment No.: A-01-56 Serial No. 2353

Ambient Condition			
Temperature, Ta (K)	306.2	Pressure, Pa (mmHg)	757.2

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.8	3.52	60.20	7.4	2.68
2	10.5	3.19	54.52	6.2	2.45
3	7.4	2.68	45.77	4.7	2.13
4	5.3	2.27	38.74	3.3	1.79
5	3.3	1.79	30.57	2.0	1.39

By Linear Regression of Y on X

Slope, $mw =$ 0.0431 Intercept, $bw =$ 0.1064

Correlation coefficient* = 0.9978

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.97

Remarks: _____

Conducted by: LEE Man Ho Signature: _____
 Checked by: wk Tang Signature: _____

Date: 30/5/2018
 Date: 30/5/2018

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA11007/55/0038

Station AM7 - North West Kowloon Sewage Pumping Station Operator: MH
 Date: 24-May-18 Next Due Date: 23-Jul-18
 Equipment No.: A-01-55 Serial No. 2355

Ambient Condition			
Temperature, Ta (K)	305	Pressure, Pa (mmHg)	760.2

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.6	3.37	57.53	7.0	2.62
2	9.8	3.09	52.88	5.9	2.40
3	8.2	2.83	48.37	4.9	2.19
4	5.4	2.30	39.26	3.4	1.82
5	3.3	1.80	30.69	2.0	1.40

By Linear Regression of Y on X

Slope, mw = 0.0447 Intercept, bw : 0.0388

Correlation coefficient* = 0.9994

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.94

Remarks: _____

Conducted by: LET Man Ho Signature: _____ Date: 24/5/2018
 Checked by: Wk Tang Signature: _____ Date: 24/5/2018

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA11007/68/0037

Station AM8 - Block A of Government Dockyard Operator: MH
 Date: 24-May-18 Next Due Date: 23-Jul-18
 Equipment No.: A-01-68 Serial No. 3219

Ambient Condition			
Temperature, Ta (K)	304.2	Pressure, Pa (mmHg)	760.8

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.9	3.42	58.37	7.0	2.62
2	9.9	3.12	53.24	6.0	2.43
3	7.1	2.64	45.09	4.4	2.08
4	5.2	2.26	38.59	3.5	1.85
5	3.3	1.80	30.74	2.4	1.53

By Linear Regression of Y on X

Slope, mw = 0.0393 Intercept, bw : 0.3258
 Correlation coefficient* = 0.9996

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.14

Remarks: _____

Conducted by: LEE MAN HEE Signature: _____
 Checked by: WIK TANG Signature: _____

Date: 24/5/2018
 Date: 24/5/2018

Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 763.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 2896		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4670	3.2	2.00
2	3	4	1	1.0380	6.4	4.00
3	5	6	1	0.9220	8.0	5.00
4	7	8	1	0.8840	8.8	5.50
5	9	10	1	0.7250	12.8	8.00

Data Tabulation						
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta/Pa)}$ (y-axis)	
1.0172	0.6934	1.4293	0.9958	0.6788	0.8762	
1.0129	0.9758	2.0213	0.9916	0.9553	1.2392	
1.0107	1.0962	2.2599	0.9895	1.0732	1.3854	
1.0097	1.1422	2.3702	0.9885	1.1182	1.4530	
1.0043	1.3853	2.8586	0.9832	1.3562	1.7524	
QSTD	m=	2.06726	QA	m=	1.29448	
	b=	-0.00045		b=	-0.00028	
	r=	0.99992		r=	0.99992	

Calculations			
Vstd=	$\Delta Vol \left(\frac{Pa - \Delta P}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)$	Va=	$\Delta Vol \left(\frac{Pa - \Delta P}{Pa} \right)$
Qstd=	Vstd/ΔTime	Qa=	Va/ΔTime
For subsequent flow rate calculations:			
Qstd=	$1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa=	$1/m \left(\left(\sqrt{\Delta H (Ta/Pa)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	28791
Date of Issue:	2018-04-23
Date Received:	2018-04-20
Date Tested:	2018-04-20
Date Completed:	2018-04-23
Next Due Date:	2018-06-22

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC300
Serial No.	: 3020408
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-26-01

Test Conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:


1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.199
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29027
Date of Issue:	2018-06-18
Date Received:	2018-06-15
Date Tested:	2018-06-15
Date Completed:	2018-06-18
Next Due Date:	2018-08-17

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description : Handheld Particle Counter
 Manufacturer : Hal Technology
 Model No. : Hal-HPC300
 Serial No. : 3020408
 Flow rate : 0.1 cfm
 Zero Count Test : 0 count per 5 minutes
 Equipment No. : A-26-01

Test Conditions:

Room Temperature : 17-22 degree Celsius
 Relative Humidity : 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.107
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
 Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	28787
Date of Issue:	2018-04-16
Date Received:	2018-04-13
Date Tested:	2018-04-13
Date Completed:	2018-04-16
Next Due Date:	2018-06-15

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description : Handheld Particle Counter
 Manufacturer : Hal Technology
 Model No. : Hal-HPC301
 Serial No. : 3011701019
 Flow rate : 0.1 cfm
 Zero Count Test : 0 count per 5 minutes
 Equipment No. : A-27-01

Test Conditions:

Room Temperature : 17-22 degree Celsius
 Relative Humidity : 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.168
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
 Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	28787A
Date of Issue:	2018-04-16
Date Received:	2018-04-13
Date Tested:	2018-04-13
Date Completed:	2018-04-16
Next Due Date:	2018-06-15

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description : Handheld Particle Counter
Manufacturer : Hal Technology
Model No. : Hal-HPC301
Serial No. : 3011701016
Flow rate : 0.1 cfm
Zero Count Test : 0 count per 5 minutes
Equipment No. : A-27-03

Test Conditions:

Room Temperature : 17-22 degree Celsius
Relative Humidity : 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.203
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/171215
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: Sound & Vibration Analyser
Manufacturer	: BSWA
Model No.	: BSWA 801
Serial No.	: 35924
Equipment No.	: N-13-01

Test conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/171215A
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: Sound & Vibration Analyser
Manufacturer	: BSWA
Model No.	: BSWA 801
Serial No.	: 35921
Equipment No.	: N-13-02

Test conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/171215B
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: Sound & Vibration Analyser
Manufacturer	: BSWA
Model No.	: BSWA 801
Serial No.	: 35927
Equipment No.	: N-13-03

Test conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/170929
Date of Issue:	2017-09-30
Date Received:	2017-09-29
Date Tested:	2017-09-29
Date Completed:	2017-09-30
Next Due Date:	2018-09-29

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

Test conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

**APPENDIX D
1-HOUR AND 24-HOUR TSP
MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**

Appendix D - 1-hour TSP Monitoring Results

Location AM6a - Works Site Boundary

Start Date	Start Time	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)	Filter ID no.
				Initial	Final		Initial	Final		Initial	Final				
5-Jun-18	9:30	Cloudy	302.3	2.8852	2.8856	0.0004	7452.6	7453.6	1.0	1.23	1.23	1.23	73.9	5.4	180601/021
5-Jun-18	10:30	Cloudy	302.5	2.8522	2.8530	0.0008	7453.6	7454.6	1.0	1.23	1.23	1.23	73.9	10.8	180601/022
5-Jun-18	13:00	Cloudy	301.3	2.8854	2.8861	0.0007	7454.6	7455.6	1.0	1.23	1.23	1.23	74.0	9.5	180601/023
11-Jun-18	9:00	Sunny	304.3	2.8334	2.8385	0.0051	7479.6	7480.6	1.0	1.23	1.23	1.23	73.5	69.3	180601/084
11-Jun-18	10:00	Sunny	304.5	2.8023	2.8063	0.0040	7480.6	7481.6	1.0	1.23	1.22	1.23	73.5	54.4	180601/085
11-Jun-18	11:00	Sunny	304.7	2.8368	2.8427	0.0059	7481.6	7482.6	1.0	1.22	1.22	1.22	73.5	80.3	180601/086
15-Jun-18	9:00	Cloudy	299.3	3.0069	3.0077	0.0008	7506.6	7507.6	1.0	1.24	1.23	1.24	74.1	10.8	180602/042
15-Jun-18	10:00	Cloudy	299.5	3.0139	3.0145	0.0006	7507.6	7508.6	1.0	1.23	1.23	1.23	74.1	8.1	180602/043
15-Jun-18	11:00	Cloudy	299.7	2.9881	2.9885	0.0004	7508.6	7509.6	1.0	1.23	1.23	1.23	74.0	5.4	180602/044
21-Jun-18	9:00	Cloudy	303.5	2.9744	2.9761	0.0017	7533.6	7534.6	1.0	1.23	1.23	1.23	73.8	23.0	180602/093
21-Jun-18	10:00	Cloudy	303.7	2.9583	2.9608	0.0025	7534.6	7535.6	1.0	1.23	1.23	1.23	73.6	34.0	180602/094
21-Jun-18	11:00	Cloudy	303.9	2.9851	2.9921	0.0070	7535.6	7536.6	1.0	1.23	1.23	1.23	73.5	95.2	180602/095
27-Jun-18	9:00	Sunny	303.1	3.2348	3.2361	0.0013	7560.6	7561.6	1.0	1.23	1.23	1.23	73.9	17.6	180701/011
27-Jun-18	10:00	Sunny	303.3	3.1978	3.1992	0.0014	7561.6	7562.6	1.0	1.23	1.23	1.23	73.9	18.9	180701/012
27-Jun-18	11:00	Sunny	303.5	3.2259	3.2272	0.0013	7562.6	7563.6	1.0	1.23	1.23	1.23	73.9	17.6	180701/013
													Min	5	
													Max	95	
													Average	31	

Appendix D - 1-hour TSP Monitoring Results

Location AM7 - North West Kowloon Sewage Pumping Station			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
5-Jun-18	14:00	Cloudy	269.2
5-Jun-18	15:00	Cloudy	266.9
5-Jun-18	16:00	Cloudy	251.8
11-Jun-18	14:00	Sunny	153.1
11-Jun-18	15:00	Sunny	158.5
11-Jun-18	16:00	Sunny	156.8
15-Jun-18	14:00	Cloudy	43.2
15-Jun-18	15:00	Cloudy	45.6
15-Jun-18	16:00	Cloudy	46.8
21-Jun-18	14:00	Cloudy	38.4
21-Jun-18	15:00	Cloudy	40.8
21-Jun-18	16:00	Cloudy	36.0
27-Jun-18	14:00	Sunny	37.6
27-Jun-18	15:00	Sunny	34.3
27-Jun-18	16:00	Sunny	36.5
		Minimum	34.3
		Maximum	269.2
		Average	107.7

Location AM8 - Block A of Government Dockyard			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
5-Jun-18	9:00	Cloudy	236.3
5-Jun-18	10:00	Cloudy	268.3
5-Jun-18	11:00	Cloudy	254.8
11-Jun-18	8:30	Sunny	141.0
11-Jun-18	9:30	Sunny	132.1
11-Jun-18	10:30	Sunny	136.1
15-Jun-18	8:30	Cloudy	36.0
15-Jun-18	9:30	Cloudy	37.2
15-Jun-18	10:30	Cloudy	34.8
21-Jun-18	9:00	Cloudy	32.4
21-Jun-18	10:00	Cloudy	31.2
21-Jun-18	11:00	Cloudy	34.8
27-Jun-18	8:30	Sunny	32.1
27-Jun-18	9:30	Sunny	29.9
27-Jun-18	10:30	Sunny	31.0
		Minimum	29.9
		Maximum	268.3
		Average	97.9

Appendix D - 24-hour TSP Monitoring Results

Location AM6a - Works Site Boundary

Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)	Filter ID no.
			Initial	Final		Initial	Final		Initial	Final				
4-Jun-18	Cloudy	302.0	3.6210	3.6662	0.0452	7428.6	7452.6	24.0	1.23	1.23	1.23	1776.0	25.5	180502/090
8-Jun-18	Sunny	300.5	2.8642	2.8978	0.0336	7455.6	7479.6	24.0	1.23	1.23	1.23	1775.2	18.9	180601/024
14-Jun-18	Cloudy	298.9	2.8532	2.9057	0.0525	7482.6	7506.6	24.0	1.23	1.23	1.23	1777.0	29.5	180601/083
20-Jun-18	Cloudy	303.1	3.0081	3.0707	0.0626	7509.6	7533.6	24.0	1.23	1.23	1.23	1770.9	35.3	180602/046
26-Jun-18	Sunny	302.9	2.9655	3.0039	0.0384	7536.6	7560.6	24.0	1.23	1.23	1.23	1775.5	21.6	180602/096
29-Jun-18	Cloudy	304.1	3.2332	3.2947	0.0615	7563.6	7587.6	24.0	1.23	1.23	1.23	1766.8	34.8	180701/014
												Min	19	
												Max	35	
												Average	28	




Location AM7 - North West Kowloon Sewage Pumping Station

Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)	Filter ID no.
			Initial	Final		Initial	Final		Initial	Final				
4-Jun-18	Cloudy	302.6	3.6342	3.7062	0.0720	36425.3	36449.3	24.0	1.21	1.21	1.21	1749.1	41.2	180602/079
8-Jun-18	Sunny	300.7	2.8242	2.8429	0.0187	36449.3	36473.3	24.0	1.22	1.22	1.22	1750.3	10.7	180601/025
14-Jun-18	Cloudy	299.4	2.8227	2.9149	0.0922	36473.3	36497.3	24.0	1.22	1.22	1.22	1756.3	52.5	180601/081
20-Jun-18	Cloudy	303.7	2.9979	3.0711	0.0732	36497.3	36521.3	24.0	1.21	1.21	1.21	1745.1	41.9	180602/047
26-Jun-18	Sunny	303.4	3.2388	3.3139	0.0751	36521.3	36545.3	24.0	1.21	1.21	1.21	1748.2	43.0	180602/097
29-Jun-18	Cloudy	304.5	3.2303	3.3094	0.0791	36545.3	36569.3	24.0	1.21	1.21	1.21	1741.9	45.4	180701/015
												Min	11	
												Max	52	
												Average	39	

Location AM8 - Block A of Government Dockyard




Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)	Filter ID no.
			Initial	Final		Initial	Final		Initial	Final				
4-Jun-18	Cloudy	301.7	3.6118	3.6363	0.0245	9930.0	9954.0	24.0	1.21	1.21	1.21	1747.1	14.0	180502/089
8-Jun-18	Sunny	300.8	2.8439	2.9019	0.0580	9954.0	9978.0	24.0	1.21	1.21	1.21	1743.8	33.3	180601/030
14-Jun-18	Cloudy	298.8	2.8096	2.8456	0.0360	9978.0	10002.0	24.0	1.21	1.21	1.21	1746.7	20.6	180601/082
20-Jun-18	Cloudy	303.6	2.9627	2.9967	0.0340	10002.0	10026.0	24.0	1.21	1.21	1.21	1739.4	19.5	180602/048
26-Jun-18	Sunny	303.5	3.2566	3.2766	0.0200	10026.0	10050.0	24.0	1.21	1.21	1.21	1743.5	11.5	180602/098
29-Jun-18	Cloudy	304.4	2.9733	2.9981	0.0248	10050.0	10074.0	24.0	1.20	1.20	1.20	1734.7	14.3	180701/044
												Min	11	
												Max	33	
												Average	19	

1-hr TSP Concentration Levels



Title Contract No. DC/2009/10 HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11007	
	Date Jun-18	Appendix D	

24-hr TSP Concentration Levels



Title Contract No. DC/2009/10
 HATS 2A – Upgrading Works at SCISTW–
 Main Pumping Station, Sedimentation Tanks and Ancillary
 Graphical Presentation of 24-hour TSP Monitoring Results

Scale N.T.S
 Date Jun 18

Project No. MA11007
 Appendix D



**APPENDIX E
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**

Appendix E - Noise Monitoring Results



(0700-1900 hrs on Normal Weekdays)

Location NM5 - Near FSD Diving Rescue and Training Centre					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
5-Jun-18	11:30	Cloudy	64.2	65.9	62.2
11-Jun-18	10:00	Sunny	62.7	64.5	59.6
21-Jun-18	9:30	Cloudy	58.3	58.9	57.2
27-Jun-18	9:00	Sunny	65.2	67.8	63.6
		Maximum	65.2		
		Minimum	58.3		

Location NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
5-Jun-18	10:00	Cloudy	68.4	71.6	63.0
11-Jun-18	11:20	Sunny	69.7	70.6	67.9
21-Jun-18	11:00	Cloudy	66.4	67.8	64.5
27-Jun-18	15:00	Sunny	67.8	70.1	66.3
		Maximum	69.7		
		Minimum	66.4		

Noise Levels

(0700-1900 hrs on Normal Weekdays)



Title Contract No. DC/2009/10 HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary Graphical Presentation of Noise Monitoring Result	Scale	N.T.S	Project No.	MA11007	CINOTECH
	Date	Jun 18	Appendix	E	

**APPENDIX F
ENVIRONMENTAL PERMITS AND
LICENSES**

APPENIDX F – Environmental Permits and Licenses

Table F.1 Summary of Environmental Licensing and Permit Status for Contract DC/2009/10

Reference Number	Valid Period		Details	Status
	From	To		
Water Discharge License				
WT00023103-2015	19/1/2016	31/1/2021	The application was approved on 19-1-2016.	Valid
WT00024404-2016	19/5/2016	31/5/2021	The application was approved on 19-5-2016.	Valid
WT00025973-2016	22/11/2016	31/5/2021	The application was approved on 22/11/2016.	Valid
Registered Chemical Waste Producer				
WPN5213-269-3584-01	N/A	N/A	The application was approved on 4-5-2011.	Valid
Billing Account for Disposal of Construction Waste				
CSW01444	16/3/2011	N/A	The application was approved on 16-3-2011.	Valid
Notification of Works Under APCO				
327427	N/A	N/A	Notice form received by EPD on 2-3-2011.	N/A

Table F.2 Summary of Environmental Licensing and Permit Status for Contract DC/2009/17

Permit No.	Valid Period		Details	Status
	From	To		
Water Discharge License				
WT00021164-2015	13/3/2015	31/3/2020	Location: Portion 6	Valid
WT000022776-2015	6/1/2016	31/10/2020	Location: Portion 5	Valid
WT00027246-2017	9/3/2017	31/3/2022	Location: External Works	Valid
Registered Chemical Waste Producer				
WPN5213-269-C3388-02	19/10/2010	N/A	Major chemical waste types are: Spent battery, waste mechanical oil and spent lubricant.	Valid
Billing Account for Disposal of Construction Waste				
A/C No.7011408	15/09/2010	N/A	N/A	Valid
Notification of Works Under APCO				
Ref:321235	7/09/2010	N/A	--	Valid

**APPENDIX G
SUMMARY OF EXCEEDANCE**

APPENIDX G – SUMMARY OF EXCEEDANCE

Reporting Month: June 2018

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

No Exceedance of Action/Limit Level for normal working hours and restricted hours was recorded.

**APPENDIX H
SITE AUDIT SUMMARY**

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180607
Date	07 June 2018 (Wednesday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
180607-001	<p>Part A - Water Quality</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part B - Landscape and Visual</p> <ul style="list-style-type: none"> Fences should be erected around the retained tree. (Portion 3) <p>Part C - Air Quality</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part D - Noise</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. 	B 2
180607-002	<p>Part E - Waste / Chemical Management</p> <ul style="list-style-type: none"> General refuse should be cleared regularly. (Portion 3) <p>Part F - Permit / Licence</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Others</p> <ul style="list-style-type: none"> - <p>Remark:</p> <ul style="list-style-type: none"> - 	E 1i

	Name	Signature	Date
Recorded by	Jonathan Lee		07 June 2018
Checked by	Dr. Priscilla Choy		07 June 2018

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180613
Date	13 June 2018 (Wednesday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part A - Water Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part B - Landscape and Visual</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part C - Air Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part D - Noise</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part E - Waste / Chemical Management</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part F - Permit / Licence</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Others</p> <ul style="list-style-type: none">- <p>Remark:</p> <ul style="list-style-type: none">-	

	Name	Signature	Date
Recorded by	Jonathan Lee		13 June 2018
Checked by	Dr. Priscilla Choy		14 June 2018

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180621
Date	21 June 2018 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part A - Water Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part B - Landscape and Visual</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part C - Air Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part D - Noise</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part E - Waste / Chemical Management</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part F - Permit / Licence</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Others</p> <ul style="list-style-type: none">- <p>Remark:</p> <ul style="list-style-type: none">-	

	Name	Signature	Date
Recorded by	Victor Wong		21 June 2018
Checked by	Dr. Priscilla Choy		21 June 2018

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180628
Date	28 June 2018 (Thursday)
Time	10:00-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part A - Water Quality</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part B - Landscape and Visual</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part C - Air Quality</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part D - Noise</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part E - Waste / Chemical Management</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part F - Permit / Licence</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Others</p> <ul style="list-style-type: none">• - <p>Remark:</p> <ul style="list-style-type: none">• -	

	Name	Signature	Date
Recorded by	Jonathan Lee		28 June 2018
Checked by	Dr. Priscilla Choy		28 June 2018



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180605
Date	5 June 2018 (Tuesday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part A - Water Quality</i></p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p><i>Part B – Landscape and Visual</i></p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p><i>Part C - Air Quality</i></p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p><i>Part D – Noise</i></p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p><i>Part E – Waste / Chemical Management</i></p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p><i>Part F - Permit / Licences</i></p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p><i>Remark:</i></p> <p>-</p>	

	Name	Signature	Date
Recorded by	Tommy Cheng		6 June 2018
Checked by	Dr. Priscilla Choy		6 June 2018



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180612
Date	12 June 2018 (Tuesday)
Time	09:30-10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part A - Water Quality</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part B - Landscape and Visual</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part C - Air Quality</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part D - Noise</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part E - Waste / Chemical Management</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Part F - Permit / Licences</p> <ul style="list-style-type: none"> No environmental deficiency was identified during the site inspection. <p>Remark:</p> <p>-</p>	

	Name	Signature	Date
Recorded by	Jonathan Lee		12 June 2018
Checked by	Dr. Priscilla Choy		12 June 2018

APPENDIX I
EVENT ACTION PLANS

APPENDIX I – Event / Action Plans

Table I-1 Event / Action Plan For Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
LIMIT LEVEL				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	<p>implemented;</p> <p>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring</p>	<p>advise the ER accordingly;</p> <p>5. Supervise the implementation of remedial measures.</p>	<p>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>control;</p> <p>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated</p>

Table I-2 Event / Action Plan For Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated

**APPENDIX J
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

APPENDIX J IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract	
			DC/2009/17	DC/2009/10
A	Air Quality			
3.74	Skip hoist for material transport should be totally enclosed by impervious sheeting.	All construction sites	^	^
	Vehicle washing facilities should be provided at every vehicle exit point.		^	^
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore.		^	^
	Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit.		N/A	N/A
	Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.		^	^
	Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.		^	^
	Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs		^	^
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.		^	^
	Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit.		^	^
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides.		^	^
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.		^	^
3.74	Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All construction sites	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract	
			DC/2009/17	DC/2009/10
B	Airborne Noise			
4.56– 4.61	Use of quiet PME, movable barriers and acoustic mats.	All construction sites	^	^
4.67	Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.		^	^
	Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.		^	^
	Mobile plant, if any, shall be sited as far away from NSRs as possible.		^	^
	Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.		^	^
4.67	Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.		^	^
	Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities.		^	^
C	Water Quality			
6.349 to 6.375	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All construction sites	^	^
6.376	Effluent Discharge There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.		^	^
6.377	Accidental Spillage of Chemicals Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.		^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract	
			DC/2009/17	DC/2009/10
6.378	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.		^	^
6.379	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 		^	^
6.380	Construction Works in Close Proximity of Storm Drains or Seafront To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable. <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable. • Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea. 		All construction sites	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract	
			DC/2009/17	DC/2009/10
D	Waste Management			
9.107	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimize wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All construction sites	^	^
9.109	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> excavated materials suitable for reuse on-site; excavated materials suitable for public filling facilities; remaining C&D waste for landfill; chemical waste; and general refuse for landfill. 	All construction sites	^	^
9.113	Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals;		^	^
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.		^	^
	Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.		^	^
	Any unused chemicals or those with remaining functional capacity shall be recycled.		^	^
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.		^	^
9.115	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.		^	^
	Training of site personnel in proper waste management and chemical waste handling procedures.		^	^
	Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials.		^	^
	Provision of sufficient waste disposal points and regular collection of waste.		^	*
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.		^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract	
			DC/2009/17	DC/2009/10
9.125	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage"	All construction sites	^	^
9.131	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.		^	^
9.133	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.		^	^
9.135	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.		^	^
9.137	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.		^	^
9.142	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.		N/A	N/A
E	Terrestrial Ecology			
10.94	To implement effective noise mitigation measures as recommended in Section 4 of EIA.	All construction sites	N/A	N/A
10.95	Dust control practices such as regular watering, complete coverage of any aggregate or dusty material storage piles, and re-schedule of dusty activities during high-wind conditions as well as other measures recommended in Section 3 of EIA, should be implemented.		^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract	
			DC/2009/17	DC/2009/10
10.96	Fences/hoardings should be erected and installed along the boundary of the works areas.		^	^
10.97	Standard good site practices as suggested in Section 10 of EIA should be implemented.		N/A	N/A
10.98	Provision of proper drainage system and runoff control measures such as use of sand/silt traps, oil/grease separators, sedimentation tanks, etc.		^	^
F	Landscape and Visual			
Table 13.7	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	All construction sites	^	^
	Existing trees to be retained on site should be carefully protected during construction.		^	*
	Trees unavoidably affected by the works should be transplanted where practical.		^	^
	Compensatory tree planting should be provided to compensate for felled trees.		^	^
	Control of night-time lighting.		^	^
Table 13.7	Erection of decorative screen hoarding compatible with the surrounding setting.		N/A	N/A
G	Marine Ecology			
11.137	To minimize the potential indirect impacts on water quality from construction site runoff and various construction activities, the practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted.	All construction sites	^	^
H	Hazard to Life			
14A.201	Limiting use of cranes in terms of locations, lifting height, swing angle and setting up safety zone.	Location determined on construction site by the engineer	^	^
I	Cultural Heritage			
Tables 15.8 - 15.11	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	EM&A Manual Tables 15.8, 15.9, 15.10 and 15.11	N/A	N/A

Remarks:	^ Compliance of mitigation measure;
----------	-------------------------------------

	<> Compliance of mitigation measure but need improvement*;
	N/A Not Applicable;
	* Recommendation was made during site audit but improved/rectified by the contractor.
	@ partially implemented
	X Non-compliance of mitigation measure;
	• Non-compliance but rectified by the contractor;
	# Recommendation was made during site audit and to be improved / rectified by the contractor.

**APPENDIX K
SUMMARY OF THE MONTHLY
LANDSCAPE AND VISUAL SITE AUDIT**

APPENDIX K – SUMMARY OF THE MONTHLY LANDSCAPE AND VISUAL SITE AUDIT

Reporting Month: June 2018

Reference no.	Contract no. / Location	Observation / Recommendation	Follow Up Action	Status
N/A	N/A	N/A	N/A	Closed

**APPENDIX L
COMPLAINT LOG**

APPENDIX L – COMPLAINT LOG

Reporting Month: June 2018

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Com#1_22-07-13	Construction site at Portion 3 and 7(DC/2009/18)	22 July 2013	The complaint was lodged by a complainant on 22 July 2013 concerning noise generated from the construction works at 03:00am on 19 July 2013.	<p>According to the information provided by the Contractor, mucking out excavated rocks was carried out 90m below ground within a noise enclosure area.</p> <p>Furthermore, the distance between the complainant’s residence and the closest construction work is at least 1km away, which would have shapely minimized the chance of potential noise disturbance to the complainant’s area.</p> <p>Based on the monitoring results and the other information collected, the complaint was considered not justifiable since no exceedance of the noise monitoring results was recorded in July</p> <p>The Contractor was reminded to make sure the noise enclosure door will be kept close during night time construction.</p>	Closed

Remarks: No environmental complaint was received in the reporting period.

APPENDIX M
CONSTRUCTION PROGRAMME

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	2018				2019				2020		
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
Target Works Programme (Completion for Section 3, 4 and 5)																
Works for Section 3																
MPS2																
Wet Well A																
Pump No. #4 (Hall A)																
A4710	Off site RTD repairing No. 4	0%	40	28-Mar-18	07-May-18											
A4730	Reinstall motor	0%	15	07-May-18	28-May-18											
Pump No. #1 (Hall A)																
A8460	Installation pipe clamps at DN1400 Suction DI pipe at Pump hall level (under monitoring)	80%	100	14-Sep-17 A	24-Jan-18											
Vibration monitoring system (VMS)																
A8965	Rectification works of VMS (Hall A)	15%	45	25-Dec-17 A	15-Feb-18											
A8970	Verification of site installation of VMS (30 days observation- Hall A)	0%	30	15-Feb-18	17-Mar-18											
Discharge Channel and Wet well inspection																
A8480	Isolation of MPS2 (B) by closing DN3000 KGV and stoplogs	0%	5	13-Mar-18	19-Mar-18											
A8490	Wet well B cleansing	0%	35	19-Mar-18	03-May-18											
A9300	Erect scaffold for Sparge System pipes material change	0%	18	03-May-18	25-May-18											
A9390	Dismantling of DI pipes of sparging system	0%	12	25-May-18	08-Jun-18											
A9610	Replace Stainless steel pipe for sparging system	0%	30	08-Jun-18	16-Jul-18											
A9615	Enhancement works for PVC lining inside Wet well (B)	0%	12	16-Jul-18	30-Jul-18											
A9630	SAT for sparging system	0%	18	30-Jul-18	20-Aug-18											
Process water system (Flushing water and cooling water)																
A8560	Re-submit and Approval of WSD WWO542 for flushing water supply	0%	30	22-Jan-18*	28-Feb-18											
A9410	Ordering and delivery of DN150 DI pipes for replacement	30%	20	03-Jan-18 A	17-Jan-18											
A9420	Replacement of existing S.S. pipe to DI pipes	0%	24	18-Jan-18	14-Feb-18											
A9430	Hydraulic Testing of pipelines	0%	6	15-Feb-18	24-Feb-18											
A9440	DCS test for cooling system	0%	24	26-Feb-18	24-Mar-18											
A9450	Application of WSD WWO46 and water meter connection	0%	45	26-Feb-18	23-Apr-18											
F.S system (Office level, FS pump room)																
A8380	Application of WSD WWO46 for FS Water connection	75%	60	19-Jul-17 A	18-Jan-18											
A8580	Modification works of FS sprinkler in Ground floor external wall	90%	15	11-Dec-17 A	03-Jan-18											
A9460	Install Beam detection fire system in G/Fand B/4	35%	12	26-Dec-17 A	10-Jan-18											
A9470	Install smoke detection fire system in B/3 and B/2	60%	12	08-Dec-17 A	06-Jan-18											
A9480	Testing and commissioning	0%	5	10-Jan-18	16-Jan-18											
A9490	scaffolding dismantling	0%	10	15-Jan-18	26-Jan-18											
A9500	Submission of FS501/314	0%	0		19-Jan-18*											
A9510	FSD inspection	0%	10	01-Feb-18	12-Feb-18											
Documentation																
A8750	As-built drawings for MPS2	65%	180	19-Jun-17 A	19-Mar-18											
A8760	Final version of O&M manual for MPS2	85%	90	19-Jun-17 A	17-Jan-18											
A8770	Final Version of Training material for MPS2	0%	30	02-Jan-18	05-Feb-18											
A8774	Training to DSD/ST2	0%	90	16-Apr-18*	01-Aug-18											
A8780	Handover inspection to DSD/ST2	0%	12	17-May-18	31-May-18											
A8790	Handover of spare part to DSD/ST2	0%	18	01-Jun-18	22-Jun-18											
A8800	Handover of MPS2 to DSD/ST2	0%	0		20-Aug-18											
New CEPT																
Sludge Scrapers/ Collection system																
A5995	Visa application for Polychem Engineer	15%	45	13-Dec-17 A	15-Feb-18											
A6005	Programme download and site trial	0%	6	15-Feb-18	26-Feb-18											
A6008	Testing and commissioning	0%	12	26-Feb-18	12-Mar-18											
A6010	RT of FMM system of PSTs and FTs	0%	30	12-Mar-18	11-Apr-18											
A6020	Rectification works for sludge scraper at FT5	15%	24	27-Dec-17 A	25-Jan-18											
A6030	Rectification works for sludge scraper at FT6	0%	24	13-Mar-18	14-Apr-18											
A8510	Install temporary pipelines for sludge pump test	0%	7	19-Mar-18	27-Mar-18											
A9400	SAT for sludge pump 1,2	0%	2	27-Mar-18	29-Mar-18											
A9640	Install temporary pipelines for sludge pump test	0%	7	14-Apr-18	23-Apr-18											
A9890	SAT for Sludge Pump 5,6	0%	1	23-Apr-18	24-Apr-18											
FeCl3 Dosing System																
A9520	Corrective maintenance of FeCl3 pumpset	0%	45	29-Jan-18*	24-Mar-18											
A9530	Install servo actuator to FeCl3 dosing system (VO)	0%	60	13-Mar-18	28-May-18											
A9540	DSC test for installed equipment (VO)	0%	24	28-May-18	26-Jun-18											
Process Air System																
A5550	SAT for S.S. pipeworks after strenghtening works	0%	18	22-Jan-18*	10-Feb-18											
Lifting appliance																
A9650	Lightning protection installation	0%	24	12-Mar-18*	12-Apr-18											
Documentation																
A8835	Training Session to DSD/ST2	65%	120	01-Nov-17 A	22-Feb-18											
A8840	Handover inspection to DSD/ST2	0%	12	24-Apr-18	08-May-18											
A8850	Handover of CEPT to DSD/ST2	0%	0		08-May-18											
Inlet Chamber																
A9550	Relocation flushing valve onto access platform (VO)	0%	18	22-Jan-18*	10-Feb-18											
A9560	DCS SAT for flushing system of 3.6KGV	0%	24	27-Mar-18	30-Apr-18											
E&M installation																
A8230	Installation of monorail lifting appliances	0%	30	15-Jan-18*	21-Feb-18											
A8240	T&C of monorail lifting appliances	0%	3	22-Feb-18	24-Feb-18											

█ Actual Work ◆ Milestone
█ Remaining Work ▶ Summary
█ Critical Remaining Work

Contract No. DC/2009/10

Sheet 1 of 5

Date	Revision	Checked	Approved
06-Sep-17	Rev. 1		

HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works

Target Works Programme for Completion of Section 3, 4 and 5

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	2018												2019			2020		
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3		
P600128	Construction temporary dewatering facilities connecting to Valve chamber	45%	90	15-Jun-17 A	20-Feb-18	Construction temporary dewatering facilities connecting to Valve chamber																	
P600138	Setup temporary deodorizing unit on Ground Floor MPS1 to MPS1 inlet chamber	0%	21	22-Jan-18*	11-Feb-18	Setup temporary deodorizing unit on Ground Floor MPS1 to MPS1 inlet chamber																	
P600148	Baseline water quality monitoring and sampling (6M)	65%	180	01-Sep-17 A	05-Mar-18	Baseline water quality monitoring and sampling (6M)																	
Works in PTWs						24-Feb-18, Works in PTWs																	
P100370	Fabrication of water barrier for KC, TKW, KT and TY	20%	45	07-Mar-17 A	12-Feb-18	Fabrication of water barrier for KC, TKW, KT and TY																	
P100390	2nd trial installation of water barrier in PTW (by DSD/BCM)	0%	14	26-Jan-18	10-Feb-18	2nd trial installation of water barrier in PTW (by DSD/BCM)																	
P100400	Installation of silt curtain at Kwai Chung PTW	0%	14	29-Jan-18*	13-Feb-18	Installation of silt curtain at Kwai Chung PTW																	
P100410	Installation of temporary support for covering the seawall outfall	0%	7	14-Feb-18	24-Feb-18	Installation of temporary support for covering the seawall outfall																	
P600268	Odour patrol in PTWs, SCISTW and nearby affected residence	0%	1	02-Jan-18	02-Jan-18	Odour patrol in PTWs, SCISTW and nearby affected residence																	
Implementation of 2 weeks sewage bypass						13-Mar-18, Implementation of 2 weeks sewage bypass																	
P600155	Implementation of HATS1 PTW by-pass by DSD (14 days)	0%	0	20-Feb-18		Implementation of HATS1 PTW by-pass by DSD (14 days)																	
P600156	Operation mode of MPS2 in SCM7 @ TWL -17mPD	0%	1	20-Feb-18	21-Feb-18	Operation mode of MPS2 in SCM7 @ TWL -17mPD																	
P600157	Isolation 4 pairs of new PSTs by closing the inlet penstock	0%	1	20-Feb-18	21-Feb-18	Isolation 4 pairs of new PSTs by closing the inlet penstock																	
P600159	Drain and flushing 1 nos of existing PSTs	0%	1	21-Feb-18	22-Feb-18	Drain and flushing 1 nos of existing PSTs																	
P600160	Seawater purging from PTWs (By DSD/BCM)	0%	2	20-Feb-18	22-Feb-18	Seawater purging from PTWs (By DSD/BCM)																	
P600162	Installation water barriers and sealing works in PTWs (By DSD/BCM)	0%	1	20-Feb-18	21-Feb-18	Installation water barriers and sealing works in PTWs (By DSD/BCM)																	
P600164	Open DN3000 Blank flanges	0%	1	21-Feb-18	22-Feb-18	Open DN3000 Blank flanges																	
P600166	Close DN3600 KGV in VC and MPS2 operation mode switch to SMC3A (HATS2 flow only)	0%	1	22-Feb-18	23-Feb-18	Close DN3600 KGV in VC and MPS2 operation mode switch to SMC3A (HATS2 flow only)																	
P600176	Installation of temporary pumping system into riser shaft	0%	1	22-Feb-18	23-Feb-18	Installation of temporary pumping system into riser shaft																	
P600178	Draw down water level of MPS1 to -30.0mPD	0%	2	22-Feb-18	24-Feb-18	Draw down water level of MPS1 to -30.0mPD																	
P600188	Flushing and cleansing of the inlet chamber MPS1	0%	1	24-Feb-18	25-Feb-18	Flushing and cleansing of the inlet chamber MPS1																	
P600198	Inspection of two inlet penstock in MPS1 by penstock specialist	0%	1	25-Feb-18	26-Feb-18	Inspection of two inlet penstock in MPS1 by penstock specialist																	
P600208	Install I beams support/ wedges to guard frame for penstock securing	0%	7	26-Feb-18	05-Mar-18	Install I beams support/ wedges to guard frame for penstock securing																	
P600209	Condition survey of existing penstock frame	0%	1	26-Feb-18	27-Feb-18	Condition survey of existing penstock frame																	
P600210	Inspection of adit tunnel and Dimension measurement	0%	1	01-Mar-18	02-Mar-18	Inspection of adit tunnel and Dimension measurement																	
P600218	Remove the temporary pumping system	0%	1	05-Mar-18	06-Mar-18	Remove the temporary pumping system																	
P600228	Remove water barrier in PTWs (by DSD/BCM)	0%	1	05-Mar-18	06-Mar-18	Remove water barrier in PTWs (by DSD/BCM)																	
P600238	Resume PTWs flow to SCISTW	0%	1	05-Mar-18	06-Mar-18	Resume PTWs flow to SCISTW																	
P600248	Complete sewage by-pass	0%	0		06-Mar-18	Complete sewage by-pass																	
P600258	MPS1 resume operation for HATS 1 flow	0%	1	06-Mar-18	07-Mar-18	MPS1 resume operation for HATS 1 flow																	
P600278	Closing the DN3000 blank flange under TWL -16.0mPD by MPS1 SMC 3A	0%	6	07-Mar-18	13-Mar-18	Closing the DN3000 blank flange under TWL -16.0mPD by MPS1 SMC 3A																	
Portion 1 (Weather station)						31-May-18, Portion 1 (Weather station)																	
A9050	Construction of Base Slab (A-F)	45%	45	01-Aug-17 A	30-Jan-18	Construction of Base Slab (A-F)																	
A9060	Construction of cable ducts to H2S analyser Weather station (A-F)	0%	18	30-Jan-18	23-Feb-18	Construction of cable ducts to H2S analyser Weather station (A-F)																	
A9070	Installation of FRP Housing for equipments	0%	60	23-Feb-18	09-May-18	Installation of FRP Housing for equipments																	
A9080	Testing and Commissioning	0%	18	09-May-18	31-May-18	Testing and Commissioning																	
External Road and Drainage Works						19-Apr-18, External Road and Drainage Works																	
RW00055	Road paving works (4th stage CLP trench modification works (CEPT and SGB), 2TTA @30m length)	15%	30	27-Nov-17 A	31-Jan-18	Road paving works (4th stage CLP trench modification works (CEPT and SGB), 2TTA @30m length)																	
RW00057	Road paving works (5th stage CLP trench modification works (CEPT and SGB), 2TTA @30m length)	0%	30	31-Jan-18	10-Mar-18	Road paving works (5th stage CLP trench modification works (CEPT and SGB), 2TTA @30m length)																	
RW00058	Road paving works (6th stage CLP trench modification works (CEPT and SGB), 2TTA @30m length)	0%	30	10-Mar-18	19-Apr-18	Road paving works (6th stage CLP trench modification works (CEPT and SGB), 2TTA @30m length)																	
RW00060	Construction of car park cover	65%	150	04-Apr-17 A	07-Mar-18	Construction of car park cover																	
Chemical Pipe Trench of Sodium Hypochlorite Storage Compound						28-Mar-18, Chemical Pipe Trench of Sodium Hypochlorite Storage Compound																	
Civil Works						08-Jan-18, Civil Works																	
P101160	Pipe Laying at Chemical pipe trench	90%	60	09-Mar-17 A	08-Jan-18	Pipe Laying at Chemical pipe trench																	
Electrical and Mechanical Installation						12-Feb-18, Electrical and Mechanical Installation																	
P101450	Installation of valves and pipework for barge unloading facilities	75%	60	12-Aug-17 A	18-Jan-18	Installation of valves and pipework for barge unloading facilities																	
P101500	Cabling works for control and instrumentation	15%	24	06-Sep-17 A	12-Feb-18	Cabling works for control and instrumentation																	
Testing and Commissioning						28-Mar-18, Testing and Commissioning																	
P101460	Testing and Commissioning	0%	35	12-Feb-18	28-Mar-18	Testing and Commissioning																	
Watermain Laying						01-Jun-18, Watermain Laying																	
A7350	Replacement of existing DN250 at service Ducts (Stage 2)	0%	60	19-Mar-18*	01-Jun-18	Replacement of existing DN250 at service Ducts (Stage 2)																	
Centrate pipe and manhole F4/4A						02-Feb-18, Centrate pipe and manhole F4/4A																	
A8501	Installation of Cat ladder and multi-part covers	0%	12	10-Jan-18	24-Jan-18	Installation of Cat ladder and multi-part covers																	
A8515	Installation of DN600 PE centrate pipe to riser shaft	60%	18	25-Oct-17 A	10-Jan-18	Installation of DN600 PE centrate pipe to riser shaft																	
A8518	Backfilling and extract sheetpile	0%	10	10-Jan-18	22-Jan-18	Backfilling and extract sheetpile																	
A8528	Construction remaining section of tunnel drainage pipe to M/H F4/4A	0%	6	22-Jan-18	29-Jan-18	Construction remaining section of tunnel drainage pipe to M/H F4/4A																	
A8535	Temporary diversion of existing centrate flow and saw cut the existing centrate pipeworks	0%	5	24-Jan-18	30-Jan-18	Temporary diversion of existing centrate flow and saw cut the existing centrate pipeworks																	
A8545	Placing stoplog to divert existing riser shaft	0%	3	30-Jan-18	02-Feb-18	Placing stoplog to divert existing riser shaft																	
CMMS						02-Jun-18, CMMS																	
A9140	Prepare Database of CMMS Server and software	51.25%	240	01-Sep-17 A	28-Apr-18	Prepare Database of CMMS Server and software																	
A9150	Testing and commissioning	0%	35	29-Apr-18	02-Jun-18	Testing and commissioning																	
Expert system						16-Jan-19, Expert system																	
A9090	Implementation of Phase 1 Expert System (MPS1 and MPS2)	50%	160	15-Aug-17 A	12-Apr-18	Implementation of Phase 1 Expert System (MPS1 and MPS2)																	
A9100	Implementation of Phase 2 Expert System (Chlorination and dechlorination and chemical dosing of CE)	0%	100	13-Apr-18	10-Aug-18	Implementation of Phase 2 Expert System (Chlorination and dechlorination and chemical dosing of CEPT)																	
A9110	Implementation of Phase 3 Expert System (Sludge dewatering system and DOU3)	0%	100	11-Aug-18	08-Dec-18	Implementation of Phase 3 Expert System (Sludge dewatering system and DOU3)																	
A9120	Testing and commissioning	0%	30	10-Dec-18	16-Jan-19	Testing and commissioning																	
MPS2 Pump Upgrading						30-Aug-18, MPS2 Pump Upgrading																	
1st stage Pump Upgrading						30-Aug-18, 1st stage Pump Upgrading																	
A9190	Manufacturing new propeller for 1st pump upgrade	25.83%	240	01-Nov-17 A	28-Jun-18	Manufacturing new propeller for 1st pump upgrade																	
A9200	Shipment From JPN to HKG	0%	21	29-Jun-18	19-Jul-18	Shipment From JPN to HKG																	
A9210	Installation of pump impeller (One pump in Hall B side)	0%	18	20-Jul-18	09-Aug-18	Installation of pump impeller (One pump in Hall B side)																	
A9220	Testing and commissioning	0%	18	10-Aug-18	30-Aug-18	Testing and commissioning																	
Landscaping Works						06-Apr-18, Landscaping Works																	

Activity ID	Activity Name	Activity % Complete	Original Duration	Start	Finish	2018				2019				2020				
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
A10010	Design and construction of architectural features installation	0%	240	21-Apr-18	16-Dec-18													
Existing Riser shaft																		
A10020	RC design for top slab of existing riser shaft	0%	90	26-Apr-19	24-Jul-19													
A10030	Cosntruction top slab of existing riser shaft	0%	120	14-Apr-20	11-Aug-20													

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary

Contract No. DC/2009/10

Sheet 5 of 5

Date	Revision	Checked	Approved
06-Sep-17	Rev. 1		

HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works


Target Works Programme for Completion of Section 3, 4 and 5

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2017												2018						
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
DC/2009/17 Detailed Works Programme Revision 3B_Updated up to 28-Feb-17																								
KEY DATE																								
Contract Dates																								
Commencement and Completion																								
Section 5 of the Works																								
KD000058	Expected Revised (EOT=125) Completion of Section 5 of the Works (2379 days)	0d		27-Feb-17 A																				
KD0000582	Expected Revised (EOT=84) Completion of Section 5 of the Works (2463 days)	0d		22-May-17*	0d																			
KD0000602	Expected Revised (EOT=43) Completion of Section 5 of the Works (2506 days)	0d		04-Jul-17*	0d																			
Maintenance Period																								
KD000060	Original Completion of Maintenance Period	0d		19-May-17*	0d																			
KD000061	Revised (EOT=14) Completion of Maintenance Period	0d		02-Jun-17*	0d																			
KD000062	Revised (EOT=54) Completion of Maintenance Period	0d		26-Jul-17*	0d																			
KD000063	Revised (EOT=77) Completion of Maintenance Period	0d		11-Oct-17*	0d																			
KD000064	Revised (EOT=14) Completion of Maintenance Period	0d		24-Oct-17*	0d																			
KD000065	Expected Revised (EOT=125) Completion of Maintenance Period	0d		27-Feb-18*	0d																			
KD582	Expected Revised (EOT=84) Completion of Maintenance Period	0d		22-May-18*	0d																			
KD592	Expected Revised (EOT=43) Completion of Maintenance Period	0d		04-Jul-17*	0d																			
Completion																								
Vacating of Area																								
AD000150	Vacate of Portion 6 of the Site	0d		04-Jul-17*	0d																			
AD000180	Vacate of Portion C of the Site	0d		04-Jul-17*	0d																			
AD000190	Vacate of Portion D of the Site	0d		04-Jul-17*	0d																			
AD000200	Vacate of Portion E of the Site	0d		04-Jul-17*	0d																			
AD000210	Vacate of Portion F of the Site	0d		04-Jul-17*	0d																			
AD000220	Vacate of Portion G of the Site	0d		04-Jul-17*	0d																			
Extension of Time																								
Section 5 of the Works																								
KD0000472	Section 5 of the Works expected 125days EOT	126d	25-Oct-16 A	28-Apr-17	274d																			
KD0000473	Section 5 of the Works expected 84 days EOT	84d	29-Apr-17	21-Jul-17	274d																			
KD0000483	Section 5 of the Works expected 43 days EOT	43d	22-Jul-17	02-Sep-17	274d																			
Section 5 of the Works																								
Completion																								

■ Actual Work ■ Remaining Level of Effort
■ Remaining Work ■ Actual Level of Effort
■ Critical Remaining Work
 Project Baseline Bar
◆ Milestone

Monthly Progress Report updated up to 28-Feb-17
(Based on Detail Works Programme Rev.3B)

Updated Detail Works Programme Revision 3-B			
Date	Revision	Checked	Approved
28-Feb-17			





■ Actual Work ■ Remaining Level of Effort
■ Remaining Work ■ Actual Level of Effort
■ Critical Remaining Work
 Project Baseline Bar
◆ Milestone

Page 2 of 6

Monthly Progress Report updated up to 28-Feb-17

(Based on Detail Works Programme Rev.3B)

Updated Detail Works Programme Revision 3-B			
Date	Revision	Checked	Approved
28-Feb-17			



Monthly Progress Report updated up to 28-Feb-17
(Based on Detail Works Programme Rev.3B)

Updated Detail Works Programme Revision 3-B			
Date	Revision	Checked	Approved
28-Feb-17			


Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2017												2018								
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
S5004090	SSCS: Install DOU Ductwork	77d	14-Mar-17	17-Jun-17	110d																					
S5004100	SSCS: Install Cable Tray	77d	14-Mar-17	17-Jun-17	122d																					
S5004110	SSCS: Install Cable	77d	28-Mar-17	03-Jul-17	122d																					
Miscellaneous																										
S5004130	SSCS: Install Pipework	78d	17-Dec-16 A	23-May-17	70d																					
S5004140	SSCS: Building Services Equipment	76d	27-Dec-16 A	29-May-17	70d																					
Site Acceptance Test (SAT)																										
S5004150	SSCS: Site Acceptance Test (SAT)	30d	19-Jun-17	24-Jul-17	110d																					
S5004160	SSCS: Testing and Commissioning	30d	27-Jun-17	01-Aug-17	110d																					
S5004170	SSCS: Submit As-constructed Drawings	76d	11-Apr-17	15-Jul-17	110d																					
Deodourization Unit 5 and DG Store																										
Architecture Finishes																										
S5008400	DOU5 & DGS: Building Finishes	45d	30-Nov-16 A	24-Feb-17 A																						
S5008410	DOU5 & DGS: Painting to Ceiling	30d	30-Dec-16 A	07-Feb-17 A																						
S5008420	DOU5 & DGS: Epoxy Floor Coating	27d	23-Dec-16 A	15-Feb-17 A																						
S5008430	DOU5 & DGS: Shanghai Render	30d	23-Dec-16 A	18-Feb-17 A																						
Procurement and Delivery																										
S5008510	DOU5 & DGS: Procurement of DOU5 & other E&M Equipment	53d	31-Aug-16 A	08-Mar-17	146d																					
S5008520	DOU5 & DGS: Manufacturing of DOU5 & other E&M Equipment	187d	31-Aug-16 A	08-Mar-17	64d																					
S5008525	DOU5 & DGS: FAT Test for DOU5	27d	21-Dec-16 A	23-Mar-17	64d																					
S5008530	DOU5 & DGS: Delivery of DOU5 and other E&M Equipment	49d	30-Nov-16 A	28-Mar-17	40d																					
E&M Installation and T&C																										
S5008560	DOU5 & DGS: E&M Work	50d	29-Mar-17	01-Jun-17	40d																					
S5008570	DOU5 & DGS: Installation of DOU5	50d	13-Apr-17	15-Jun-17	40d																					
S5008575	DOU5 & DGS: Site Acceptance Test (SAT)	30d	16-Jun-17	21-Jul-17	40d																					
S5008650	DOU5 & DGS: Testing and Commissioning	30d	22-Jul-17	25-Aug-17	40d																					
S5008700	DOU5 & DGS: Submit As-constructed Drawings	150d	13-Apr-17*	12-Oct-17	0d																					
Process Water Storage Tank																										
Structure																										
Northern PWST																										
S5009440	PWST: Water Tightness Test to Northern Tank	7d	27-Dec-16 A	28-Feb-17 A																						
Southern PWST																										

	Actual Work		Remaining Level of Effort
	Remaining Work		Actual Level of Effort
	Critical Remaining Work		
	Project Baseline Bar		
	Milestone		

Page 4 of 6

Monthly Progress Report updated up to 28-Feb-17
(Based on Detail Works Programme Rev.3B)

Updated Detail Works Programme Revision 3-B			
Date	Revision	Checked	Approved
28-Feb-17			



- Actual Work
- Remaining Level of Effort
- Remaining Work
- Actual Level of Effort
- Critical Remaining Work
- Project Baseline Bar
- ◆ Milestone

Page 5 of 6

Monthly Progress Report updated up to 28-Feb-17

(Based on Detail Works Programme Rev.3B)

Updated Detail Works Programme Revision 3-B			
Date	Revision	Checked	Approved
28-Feb-17			

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2017												2018					
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
Statutory Inspection and Training																							
E&M: Testing and Commissionings																							
S5010110	S5 Work: Submission of WWO46	43d	24-Oct-17	14-Dec-17	105d																		
S5010120	S5 Work: Inspect Water Supply by WSD	30d	14-Dec-17	22-Jan-18	105d																		
S5010130	S5 Work: Submission of FS Form 501	25d	22-Aug-17	19-Sep-17	0d																		
S5010140	S5 Work: Inspect FS Installation by FSD	12d	20-Sep-17	05-Oct-17	0d																		
S5010150	S5 Work: Inspect DG Store by FSD	11d	11-Sep-17	23-Sep-17	0d																		
S5010210	S5 Work: Preparation & Submit Draft O&M Manuals	80d	23-Aug-17	27-Nov-17	69d																		
S5010220	S5 Work: Submit Training Programme and Syllabus	27d	27-Nov-17	30-Dec-17	69d																		
S5010230	S5 Work: Training of Employer Staff (3 Sessions)	53d	30-Dec-17	08-Mar-18	69d																		
S5010250	S5: Preparation & Submit Modified O&M Manuals	53d	28-Feb-17	06-May-17	168d																		
S5010260	S5: Preparation & Submit Final O&M Manuals	53d	28-Feb-17	06-May-17	168d																		

█ Actual Work █ Remaining Level of Effort
█ Remaining Work █ Actual Level of Effort
█ Critical Remaining Work
 Project Baseline Bar
◆ Milestone

Monthly Progress Report updated up to 28-Feb-17
(Based on Detail Works Programme Rev.3B)

Updated Detail Works Programme Revision 3-B			
Date	Revision	Checked	Approved
28-Feb-17			