Shatin to Central Link – Tai Wai to Hung Hom Section and Mong Kok East to Hung Hom Section

Monthly EM&A Report No. 29

[Period from 1 to 31 January 2015]

(February 2015)

Certified by:	Richard Kwan
Position:	Environmental Team Leader
Date:	13 Feb 2015

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section and Mong Kok East to Hung Hom Section

Monthly EM&A Report No. 29

[Period from 1 to 31 January 2015]

(February 2015)

Verified by	r: Fredrick Leong	1 ml
Position: <u>Ir</u>	ndependent Environmen	∖ tal Checker
Date:	13 Feb. 2015	



MTR Corporation Limited

Consultancy Agreements No. C11033 & C11033B

Shatin to Central Link - Tai Wai to Hung Hom Section and Mong Kok East to Hung Hom Section

Monthly EM&A Report No. 29

[Period from 1 to 31 January 2015]

	Name	Signature
Prepared & Checked:	Joanne Tsoi	1.7
Reviewed & Approved:	Josh Lam	1010 1. 4

Version:	Α	Date:	13 February	/ 2015
V C131011.	A	Date.	13 Febluary	7 2010

This Monthly EM&A Report is prepared for MTR Corporation Limited and is given for its sole benefit in relation to and pursuant to Consultancy Agreement No. C11033 & C11033B and may not be disclosed to, quoted to or relied upon by any person other than MTR Corporation Limited without our prior written consent. No person (other than MTR Corporation Limited) into whose possession a copy of this report comes may rely on this plan without our express written consent and MTR Corporation Limited may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

8/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 3922 9797 www.aecom.com

Table of Contents

		Page
1	INTRO	DUCTION1
	1.1	Background1
	1.2	Project Programme
	1.3	Purpose of the Report2
2	ENVIR	ONMENTAL MONITORING AND AUDIT2
3	IMPLEI	MENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS12
List of	Tables	
Table 1 Table 2 Table 2 Table 2 Table 2 Table 2 Table 3	.1 .2 .3 .4	Summary of Awarded Works Contracts Summary of Major Construction Activities in the Reporting Period Summary of 24-Hour TSP Monitoring Results in the Reporting Period Summary of Construction Noise Monitoring Results in the Reporting Period Summary of Continuous Noise Monitoring Results in the Reporting Period Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month Summary of Status of Required Submissions for EP-438/2012/H
List of	Append	lices
Append	lix A	29^{th} Monthly EM&A Report for Works Contract 1108A – Kai Tak Barging Point Facilities
Append	lix B	29^{th} Monthly EM&A Report for Works Contract 1109 – Stations and Tunnels of Kowloon City Section
Append	lix C	26^{th} Monthly EM&A Report for Works Contract 1101 – Ma On Shan Line Modification Works
Append	lix D	25^{th} Monthly EM&A Report for Works Contract 1111 – Hung Hom North Approach Tunnels
Append	lix E	24^{th} Monthly EM&A Report for Works Contract 1103 – Hin Keng to Diamond Hill Tunnels
Append	lix F	23 rd Monthly EM&A Report for Works Contract 1106 – Diamond Hill Station
Append	lix G	21st Monthly EM&A Report for Works Contract 1107 – Diamond Hill to Kai Tak Tunnels
Append	lix H	$20^{\rm th}$ Monthly EM&A Report for Works Contract 1112 – Hung Hom Station and Stabling Sidings
Append	lix I	20^{th} Monthly EM&A Report for Works Contract 1108 – Kai Tak Station and Associated Tunnels
Append	lix J	16^{th} Monthly EM&A Report for Works Contract 1102 – Hin Keng Station and Approach Structures

AECOM Asia Co. Ltd. i January 2015

1 INTRODUCTION

1.1 Background

- 1.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai to Hung Hom via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH) and Stabling Sidings at Hung Hom Freight Yard (HHS); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 1.1.2 Shatin to Central Link Tai Wai to Hung Hom Section [SCL (TAW-HUH)] and Shatin to Central Link Mong Kok East to Hung Hom Section [SCL (MKK-HUH) (hereafter referred to as "the Project") are parts of the SCL. Shatin to Central Link Stabling Sidings at Hung Hom Freight Yard [SCL (HHS)] is a proposed stabling sidings option for SCL (TAW HUH) at the former freight yard in Hung Hom.
- 1.1.3 The Environmental Impact Assessment (EIA) Reports for SCL (TAW-HUH) (Register No.: AEIAR-167/2012), SCL (MKK-HUH) (Register No.: AEIAR-165/2012) and SCL (HHS) (Register No.: AEIAR-164/2012) were approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Reports, two Environmental Permits (EPs) were granted on 22 March 2012, one covers SCL (TAW-HUH) and SCL (HHS) (EP No: EP-438/2012) and the other covers SCL (MKK-HUH) and SCL (HHS) (EP No.: EP-437/2012), for their construction and operation. Variations of environmental permit (VEP) was subsequently applied for EP-438/2012 and the latest Environmental Permit (EP No: EP-438/2012/H) was issued by Director of Environmental Protection (DEP) on 10 September 2014.

1.2 Project Programme

1.2.1 Ten civil construction works contracts of the Project have been awarded since July 2012. The construction of the Project commenced in September 2012 and is expected to complete in 2018. **Table 1.1** summarises the information of the awarded Works Contracts.

Table 1.1 Summary of Awarded Works Contracts

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1101	Ma On Shan Line Modification Works ⁽¹⁾	December 2012	Sun Fook Kong Joint Venture (SFKJV)	ANewR Consulting Ltd. (ANewR)
1102	Hin Keng Station and Approach Structures	October 2013	Penta-Ocean Construction Co. Ltd.	Cinotech Consultants Ltd. (Cinotech)
1103	Hin Keng to Diamond Hill Tunnels	February 2013	Vinci Construction Grands Projets	Ove Arup & Partners Hong Kong Ltd.
1106	Diamond Hill Station	March 2013	Sembawang – Leader Joint Venture	Cinotech Consultants Ltd. (Cinotech)
1107	Diamond Hill to Kai Tak Tunnels	May 2013	Chun Wo - SELI Joint Venture	Cinotech Consultants Ltd. (Cinotech)
1108	Kai Tak Station and Associated Tunnels	June 2013	Kaden -Chun Wo Joint Venture	Environmental Pioneers & Solutions Ltd.
1108A	Kai Tak Barging Point Facilities	September 2012	Concentric – Hong Kong River Joint Venture (CCL-HKR JV)	Cinotech Consultants Ltd. (Cinotech)

AECOM Asia Co. Ltd. 1 January 2015

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1109	Stations and Tunnels of Kowloon City Section	September 2012	Samsung-Hsin Chong JV (SSHCJV)	ERM-Hong Kong Limited (ERM)
1111	Hung Hom North Approach Tunnels	January 2013	Gammon-Kaden SCL1111 JV	AECOM Asia Co. Ltd.
1112	Hung Hom Station and Stabling Sidings	June 2013	Leighton Contractors (Asia) Limited	SMEC Asia Ltd., HK

Note:

(1) Only the EM&A works for works areas at Tai Wai Mei Tin Road and the offsite temporary storage areas are included in this Report.

1.3 Purpose of the Report

1.3.1 The Environmental Monitoring and Audit (EM&A) programme for the Project commenced in September 2012. This is the twenty ninth EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor's ETs during the period from 1 to 31 January 2015.

2 ENVIRONMENTAL MONITORING AND AUDIT

2.1.1 The construction of SCL has been divided into different civil construction works contracts which are covered by EP No. EP-437/2012 and/or EP-438/2012/H. As per the EP Conditions, EM&A Reports for the works contracts as shown in the table below have been prepared by the respective Contractor's ETs.

Works Contract	Contract Title	Works Covered in Environmental Permit No.
1101	Ma On Shan Modification Works	EP-438/2012/H
1102	Hin Keng Station and Approach Structures	EP-438/2012/H
1103	Hin Keng to Diamond Hill Tunnels	EP-438/2012/H
1106	Diamond Hill Station	EP-438/2012/H
1107	Diamond Hill to Kai Tak Tunnels	EP-438/2012/H
1108	Kai Tak Station and Associated Tunnels	EP-438/2012/H
1108A	Kai Tak Barging Point Facilities	EP-438/2012/H
1109	Stations and Tunnels of Kowloon City Section	EP-438/2012/H
1111	Hung Hom North Approach Tunnels	EP-437/2012 & EP-438/2012/H
1112	Hung Hom Station and Stabling Sidings	EP-437/2012 & EP-438/2012/H

- 2.1.2 The EM&A Reports for Works Contracts 1108A, 1109, 1101, 1111, 1103, 1106, 1107, 1112, 1108 and 1102 prepared by the respective Contractor's ETs are provided in **Appendices A** to **J**, respectively. The EM&A Reports provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 2.1.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in **Table 2.1**.

AECOM Asia Co. Ltd. 2 January 2015

Table 2.1 Summary of Major Construction Activities in the Reporting Period

	ble 2.1 Summary of Major Construction Activities in the Reporting Period				
Works Contract	Site	Construction Activities			
1101 ⁽¹⁾	Tai Wai Mei Tin Road	• N/A			
1102	Hin Keng Station and Approach Structures	 Slope improvement works; Bored Piling; Pipe Pile Wall; Piling works of Viaduct; Superstructure Construction; Modification of Retaining Wall; and Hoarding works. 			
	Diamond Hill Area	Tunnel Boring Machine (TBM) tunneling and machinery site assembly.			
1102	Hin Keng Area	Pipe Piling, grouting and tunnel blasting.			
1103	Fung Tak Area	Shaft Excavation and ELS and sheet piling for retaining wall.			
	Ma Chai Hang Area	Shaft Excavation and ELS.			
1106	Diamond Hill Station Area	 Excavation and ELS works; Interchange Adit – pumping test and excavation and ELS works; West Unpaid Adit – pre-load testing and excavation and ELS works; Entrance A1 – pumping and pre-load testing; and Structural works – construct track base slab and concrete curling and removal of struts. 			
1107	Tunnel section next to Kai Tak Station	 Investigation and removal of old foundation works; Tunnels construction at Cut and Cover tunnels; Site preparation works; Grouting works and TBM excavation. 			
1108	Kai Tak Station	 Open Cut Tunnel: shotcreting to excavated slop down to formation level, roof external formwork, excavation and boulder breaking, wall and roof cast concrete, base cast concrete; Cut and Cover Tunnel: pumping test; Station structure: mezzanine slab concreting, stub tunnel top slab concreting, concourse slab concreting, wall concreting; Launching Shaft: HPP, portal frame construction, strut installation; Receiving Shaft: strut installation; Backfilling 			
1108A	Kai Tak Barging Point Facilities	 Daily operation and maintenance of the Barging Point Facilities to receive excavated spoil delivered by Designated and Interfacing Contracts. Marine transportation of received spoil to receptor sites for beneficial reuse. Removal of ancillary facilities for decommissioned floating jetty BPF#4 and re-provisioning of temporary stockpiling area. 			
1109	Ma Tau Wai (MTW) Works Area	TKW/MTW Road Garden – Operation of bentonite plant and Pier 15 underpinning works;			

Works Contract	Site	Construction Activities			
		 and Along Ma Tau Wai Road – Predrilling for D wall, D wall panel construction, trial pits for location of utilities and roof slab construction. 			
	To Kwa Wan (TKW) Works Area	 Olympic Garden – Underpinning works, installation of pipe pile and TTMS preparation; Olympic Playground – TTMS preparation;; TKW Station – Pump installation, shaft excavation, and TBM and STP setup; and Nam Kok Road – Installation of pipe pile. 			
	Mong Kok Freight Terminal	Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.			
1111	Hung Hom Area	 Excavation work, site clearance, site formation, slope work, road diversion, excavation lateral support; Construction of drainage and man hole, reinforced concrete structure, emergency vehicular access; Trial pit, trial trench, pre-drilling, pilling works, pre-grouting, grouting, post-grouting, backfilling, abutment works; Erection of hoarding, scaffolding platform, temporary staircase; Tie back installation, installation of temporary support for OB2, modification work for OB2, lifting of concrete blocks, preparation work for noise enclosure; Removal of pipe, demolition of drawpit, dismantling of scaffolding, demolition of stair case; Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works. 			
1112	Hong Hom (HUH and HHS) Works Area	 Piling for HUH, NAT and SAT Diaphragm wall construction at HUH Initial excavation at HUH and HHS Barging point operation at Hung Hom Freight Pier Operation of Material Receiving Hopper at Hung Hom Freight Pier Marine transportation and disposal of spoil to designated dumping ground(s) Underpinning works at HUH Reconstruction of Cheong Wan Road Viaduct Demolition of International Mail Centre and Freight Operations Building 			

Note:

(1) Construction works were completed.

N/A Not applicable

2.1.4 Impact monitoring for air quality and construction noise were conducted in accordance with the EM&A Manual in the reporting period. Under Works Contracts 1109 and 1111, continuous noise monitoring was conducted according to the Continuous Noise Monitoring Plan (CNMP) in the reporting period. The air quality, construction noise and continuous noise monitoring

AECOM Asia Co. Ltd. 4 January 2015

- results for this reporting month are summarised in **Tables 2.2** to **2.4**. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the EM&A Reports as provided in **Appendices A** to **J**.
- 2.1.5 Water quality monitoring was not carried out during this reporting period since no dredging activity was conducted in the reporting month.
- 2.1.6 For Works Contract 1109, exceedances of the Action and Limit Levels of the continuous noise monitoring were recorded at MTW-12-3 (A) on 7, 8, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015; MTW 12-4-1 (A) on 6, 7 and 8 January 2015; at MTW-12-11 (A) on 7, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015 and at MTW-16-1 on 7, 8, 9, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015.
- 2.1.7 EPD referred two public complaints on 15 January 2015 regarding dust and noise issues at Kai Ching Estate on 8 and 15 December 2014 under Works Contract 1107. Investigation had been carried out as per EM&A programme. The investigation report for the complaint on 8 December 2014 was submitted to EPD, and the report for the complaint on 15 December 2014 is under IEC review.
- 2.1.8 EPD referred three public complaints on 15 January 2015 regarding the issues of dust and soil water on 8 December 2014; and regarding dust issue on 22 December 2014 at Concorde Road under Works Contract 1108. Investigation had been carried out as per EM&A programme and the investigation reports were submitted to EPD accordingly.
- 2.1.9 EPD referred two public complaints on 15 January 2015 regarding dust and noise issues in Ma Tai Wai area on 23 December 2014; and regarding dust issue in Sung Wong Toi Road and Kai Tak Area on 29 December 2014 under Work Contract 1109. Investigation for these complaints had been completed as per EM&A programme. Besides, EPD referred one public complaint on 30 January 2015 regarding noise from construction work including restricted hours on 20 January 2015. Investigation for this complaint is still in progress.
- 2.1.10 No notification of summons, and successful prosecutions were received in the reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in **Table 2.5**.
- 2.1.11 Regular site inspections were conducted by the respective Contractor's ETs on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-conformance was identified in the reporting period.

AECOM Asia Co. Ltd. 5 January 2015

Table 2.2	Summary of 24-Hour TSP Monitoring Results in the Reporting Period				
Monitoring Station ID			Level	Limit Level (μg/m³)	Exceedance due to the Project Construction (Yes/No)
Works Cont					,
Works Cont	ract 1102 and 1103				_
DMS-1	C.U.H.K.A.A. Thomas Cheung School	54.3 – 83.4	148.7	260	No
Works Cont	ract 1103				
DMS-2	Price Memorial Catholic Primary School	20 – 85.9	167.4	260	No
Works Cont	racts 1103 and 1106				
DMS-3	Hong Kong S.K.H Nursing Home ⁽¹⁾	61.9 – 91.1	159.1	260	No
Works Cont	ract 1106 and 1107				
DMS-4	Block 1, Rhythm Garden	41.4 – 109.0	160.4	260	No
Works Cont					
	ract 1108A ⁽⁵⁾				
Works Cont					
DMS-6	Katherine Building (2)	49 – 102	156.8	260	No
DMS-7	Parc 22 ⁽³⁾	58 – 84	166.7	260	No
DMS-8	SKH Good Shepherd Primary School	61 – 127	152.2	260	No
DMS-9	No. 12 Pau Chung Street ⁽⁴⁾⁽⁹⁾	57 – 110	160.9	260	No
DMS-10	Chat Ma Mansion	49 – 121	170.4	260	No
Works Cont					
AM1 ⁽⁶⁾	No. 234 – 238 Chatham Road North (7)	30.4 – 76.2	183.9	260	No
Works Cont					
AM2	Site Boundary of Finger Pier Adjacent To Harbourfront Horizon ⁽⁸⁾	43.0 – 93.8	182	260	No

Note:

- (1) Alternative monitoring location to Shek On House
- (2) Alternative monitoring location to Prosperity House
- (3) Alternative monitoring location to Skytower Tower 2
- (4) Alternative monitoring location to Lucky Building
- (5) No TSP monitoring is required under this contract
- (6) AM1 named as HUH-1-3 in SCL(TAW-HUH) and SCL(HHS) EIA Reports.
- (7) Alternative monitoring location to Wing Fung Building
- (8) Alternative monitoring location to Harbourfront Horizon
- (9) 24-hour averaged dust monitoring at DMS-9 No. 26 Kowloon City Road (alternative location of Lucky Building) has been suspended since March 2014 due to denied access by the occupant of the premise. However, No. 12 Pau Chung Street, as an alternative monitoring location, was formally approved by EPD on 19 May 2014. Impact dust monitoring was resumed on 12 June 2014.

AECOM Asia Co. Ltd. 6 January 2015

Table 2.3 Summary of Construction Noise Monitoring Results in the Reporting Period

Table 2.3	Summary of Construction Noi	se Monitoring R	tesuits in the	Reporting Period		
Monitoring		Noise Level (L _{Aeq,30mins,} dB(A))		Limit Level	Exceedance due to the	
Station ID	Location	Measured	Baseline	Corrected (7)	(dB(A))	Project Construction (Yes/No)
Works Contrac	et 1101 ⁽⁶⁾					
Works Contract	ct 1102 and 1103					
NMS-CA-1	C.U.H.K.A.A. Thomas Cheung School	54.1 – 59.3	57.0	< baseline – 55.4	70 (65 during examination period)	No
Works Contract	et 1103					
NMS-CA-2	Price Memorial Catholic Primary School	63.1 – 68.1	66.0	< baseline – 63.9	70 (65 during examination period)	No
Works Contrac	cts 1103 and 1106					
NMS-CA-3	Hong Kong S.K.H Nursing Home ⁽¹⁾	65.2 – 70.1	73.0	< baseline	70	No
Works Contrac	t 1106 and 1107					
NMS-CA-4	Block 1, Rhythm Garden (north-eastern façade)	72.5 – 74.6	71.0	67.2 – 72.1	75	No
NMS-CA-5	Block 1, Rhythm Garden (northern façade) ⁽²⁾	71.2 – 73.2	74.0	< baseline	70 (65 during examination period)	No
Works Contrac	et 1108 ⁽⁶⁾					
Works Contrac	et 1108A ⁽⁶⁾					
Works Contrac	et 1109					
NMS-CA-6	No. 16-23 Nam Kok Road ⁽³⁾	63.5 – 64.1	76.1	< baseline	75	No
NMS-CA-7	Skytower Tower 2	66.6 – 67.4	70.0	< baseline	75	No
NMS-CA-8	SKH Good Shepherd Primary School	73.3 – 79.3	75.4	< baseline – 77.0	70 (65 during examination period) (79 during the period of conducting the continuous noise monitoring) (8)	No
NMS-CA-9	Kong Yiu Mansion (4)	71.4 – 72.9	69.2	67.4 – 70.5	75	No
NMS-CA-10	Chat Ma Mansion	76.4 – 77.0	76.6	< baseline – 66.4	75	No
Works Contrac	et 1111		<u>I</u>	1		

Monitoring		Noise Level (L _{Aeq,30mins,} dB(A))			Limit Level	Exceedance due to the	
Station ID	Location	Measured	Baseline	Corrected (7)	(dB(A))	Project Construction (Yes/No)	
NM1	Carmel Secondary School (South Block)	68.4 – 69.6	68.0	57.9 – 64.4	70 (65 during examination period) (68 during the period of conducting the continuous noise monitoring) (9)	No	
NM2	No. 234 – 238 Chatham Road North ⁽⁵⁾	71.2 – 73.0	79.0	< baseline	75 (77) ⁽¹⁰⁾	No	
Works Contract 1112 (6)							

Note:

- (1) Alternative monitoring location to Shek On House.
- (2) Alternative monitoring location to Canossa Primary School (San Po Kong).
- (3) Alternative monitoring location to Prosperity House.
- (4) Alternative monitoring location to Lucky Building.
- (5) Alternative monitoring location to Wing Fung Building.
- (6) No construction noise monitoring is required under this contract.
- (7) The measured noise levels are corrected against the corresponding baseline noise levels.
- (8) The Limit Level of 79 dB(A) was updated on 22 Aug 2013 as per the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP) which were approved by EPD.
- (9) The Limit of 68 dB(A) was updated on 20 Jan 2014 as per the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP) which were approved by EPD.
- (10) Daytime noise Limit Level of 77 dB(A) applies during the continuous noise monitoring period which was conducted from 1 to 31 January 2015.

Table 2.4 Summary of Continuous Noise Monitoring Results in the Reporting Period

			Noise Level (L _{Aeq,30mins,} dB(A))			Action/Limit	Exceedance due to
NSR ID	NSR Description	Continuous Noise Monitoring Location	Measured	Baseline	Corrected (2)	Level ⁽³⁾ dB(A)	the Project Construction (Yes/No)
Works Contrac			•				
Works Contrac							
Works Contrac	et 1103	TANA 0.7	T	Г	T	Г	Т
TAW-6-7	C.U.H.K.A.A. Thomas Cheung School	TAW-6-7 (C.U.H.K.A.A. Thomas Cheung School)	(4)	(4)	(4)	66 ⁽⁷⁾	(4)
Works Contrac	et 1103 & 1106	<u>-</u>					
DIH-9-1 ⁽¹⁾	Shek On Building	N/A	N/A	N/A	N/A	N/A	N/A
DIH-13-1 ⁽¹⁾	Canossa Primary School	N/A	N/A	N/A	N/A	N/A	N/A
Works Contrac	et 1106 & 1107						
DIH-14-1 ⁽¹⁾	Rhythm Garden Block 2	N/A	N/A	N/A	N/A	N/A	N/A
DIH-14-5 ⁽¹⁾	Rhythm Garden Block 1	N/A	N/A	N/A	N/A	N/A	N/A
Works Contrac	et 1103, 1106 & 1107						
DIH-14-4 ⁽¹⁾	Canossa Primary School (San Po Kong)	N/A	N/A	N/A	N/A	N/A	N/A
Works Contrac							
Works Contrac							
Works Contrac		·	1	I	T	I	T
TKW-1-1 ⁽¹⁾	Parc 22	N/A	N/A	N/A	N/A	N/A	N/A
TKW-2-2 ⁽¹⁾	Skytower Tower 2	N/A	N/A	N/A	N/A	N/A	N/A
TKW-3-2	Prosperity House	TKW-3-2(B) (Hing Fu Building)	(4)	(4)	(4)	80	(4)
MTW-12-3	Lucky Mansion	MTW-12-3(A) (SKH Good Shepherd Primary School)	71.3 – 87.2	75.4	< baseline – 86.9	80	Yes
MTW-12-4	352-354 Ma Tau Wai Rd (East Façade)	MTW-12-4(A) (Kong Yiu Mansion)	66.3 – 80.0	69.2	< baseline – 79.6	80	No
MTW-12-4-1	352-354 Ma Tau Wai Rd (North Facade)	MTW-12-4-1(A) (59 Maidstone Road)	63.0 – 87.4	75.4	< baseline – 87.1	82	Yes
MTW-12-10	Lucky Building	MTW-12-10	(4)	(4)	(4)	84	(4)
	I .						

		Continuous Noise		Level (L _{Aeq,30mins}	evel (L _{Aeq,30mins,} dB(A))		Exceedance due to
NSR ID	NSR Description	Monitoring Location	Measured	Baseline	Corrected (2)	Level ⁽³⁾ dB(A)	the Project Construction (Yes/No)
	(South Facade)	(Lucky Building (South Façade))					
MTW-12-10-1	Lucky Building (East Facade)	MTW-12-10-1 (Lucky Building (East Façade))	70.1 – 78.7	69.2	62.7 – 78.2	80	No
MTW-12-11	Jing Ming Building	MTW-12-11(A) (SKH Good Shepherd Primary School)	71.3 – 87.2	75.4	< baseline – 86.9	81	Yes
MTW-16-1	SKH Good Shepherd Primary School	MTW-16-1 (SKH Good Shepherd Primary School)	71.3 – 87.2	75.4	< baseline – 86.9	79	Yes
MTW-18-2 ⁽⁸⁾	No. 2 Kowloon City Road	N/A	N/A	N/A	N/A	N/A	N/A
HOM-2-1A ⁽¹⁾	Faerie Court (East Façade)	N/A	N/A	N/A	N/A	N/A	N/A
Works Contract	: 1111		•				
OM4a	Carmel Secondary School (South Block)	NM1 (Carmel Secondary School (South Block))	66.3 – 71.4	68	< baseline – 68.7	68 ⁽⁷⁾	No
HH2 ⁽⁶⁾	Wing Fung Building	NM2 (No. 234-238 Chatham Road North ⁽⁵⁾)	68.8 – 80.9	79	< baseline – 76.3	77	No

Note:

- (1) No continuous noise monitoring is required under this contract.
- (2) Measured noise level (above the baseline noise level) was corrected against the corresponding baseline level.
- (3) Reference to the predicted maximum noise level as contained in the corresponding CNMMP.
- (4) According to the CNMMP and CNMP, continuous noise monitoring is not required during this reporting month.
- (5) Alternative monitoring location to Wing Fung Building.
- (6) HH2 named as HUH-1-3 in SCL (TAW-HUH) and SCL(HHS) EIA Reports.
- (7) Action/Limit level will only be applicable during the examination period.
- (8) The building at MTW-18-2 has been demolished. During the period of residual noise impact exceeding criteria predicted in the corresponding CNMMP, there will be no NSR occupied at this location. It is therefore not necessary carry out continuous noise monitoring at this location.
- (9) Investigations for some exceedances are being conducted and detail investigation results will be provided in next reporting month.
- N/A Not applicable

Table 2.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions
1101	0	0	0
1102	0	0	0
1103	0	0	0
1106	0	0	0
1107	2	0	0
1108	3	0	0
1108A	0	0	0
1109	3	0	0
1111	0	0	0
1112	0	0	0

3 IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

3.1.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals and EP (EP-438/2012/H and EP-437/2012). The status of required submissions under the EPs as of the reporting period are summarised in **Tables 3.1** and **3.2**.

Table 3.1 Summary of Status of Required Submissions for EP-438/2012/H

	mary of Status of Required Submission	1S for EP-438/2012/H
EP Condition (EP-438/2012/H)	Submission	Submission date
Condition 1.12	Notification of Commencement Date of Construction of the Project	1 Aug 2012
Condition 2.3	Notification of Information of Community Liaison Groups	13 Jul 2012 (1 st submission) 31 Aug 2012 (2 nd submission) 30 Nov 2012 (3 rd submission)
Condition 2.7	Management Organisation of Main Construction Companies	27 Jul 2012 (1 st submission) 21 Aug 2012 (2 nd submission) 19 Dec 2012 (3 rd submission) 22 Jan 2013 (4 th submission) 30 Apr 2013 (5 th submission) 21 May 2013 (6 th submission)
Condition 2.8	Construction Programme and EP Submission Schedule	27 Jul 2012
Condition 2.9	Construction Noise Mitigation Measures Plan (CNMMP)	1 Aug 2012 (1 st submission) 28 Sep 2012 (2 nd submission) 30 Nov 2012 (3 rd submission) 11 Jan 2013 (4 th submission) 8 Feb 2013 (Approved for Contracts 1109, 1111 and 1103) 8 Feb 2013 (5 th submission) 26 Apr 2013 (6 th submission) 11 Jun 2013 (7 th submission) 12 July 2013 (Approved) 26 July 2013 (8 th submission) 22 Aug 2013 (Approved) 23 Aug 2013 (9 th submission) 13 Sept 2013 (Approved) 20 Jan 2014 (10 th submission) 26 Feb 2014 (Approved)
Condition 2.10	Continuous Noise Monitoring Plan (CNMP)	1 Aug 2012 (1 st submission) 28 Sep 2012 (2 nd submission) 30 Nov 2012 (3 rd submission) 11 Jan 2013 (4 th submission) 8 Feb 2013 (Approved for Contracts 1109, 1111 and 1103) 8 Feb 2013 (5 th submission) 26 Apr 2013 (6 th submission) 11 Jun 2013 (7 th submission) 12 July 2013 (Approved) 26 July 2013 (Approved) 26 July 2013 (Approved) 23 Aug 2013 (Approved) 23 Aug 2013 (Approved) 20 Jan 2014 (10 th submission) 16 Feb 2014 (Approved) 7 Oct 2014 (11 th submission) 23 Oct 2014 (Approved)
Condition 2.11	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1 st submission) 12 Sep 2012 (2 nd submission) 10 Oct 2012 (Approved)
Condition 2.12	Sediment Management Plan	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submission) 5 Oct 2012 (3 rd submission) 10 Oct 2012 (Approved)

EP Condition (EP-438/2012/H)	Submission	Submission date
		4 Mar 2013 (4 th submission) 9 May 2013 (5 th submission) 24 July 2013 (6 th submission) 26 July 2013 (Approved)
Condition 2.13	Visual, Landscape, Tree Planting & Tree Protection Plan	6 Jul 2012 (1st submission) 30 Aug 2012 (2 nd submission) 3 Oct 2012 (3 rd submission) 13 Nov 2013 (Approved for Contracts 1101, 1106 and 1109) 14 Nov 2012 (4 th submission) 8 Feb 2013 (5 th submission) 18 Mar 2013 (6 th submission) 18 June 2013 (7 th submission) 12 July 2013 (Approved)
Condition 2.14	Transplantation Proposal for Plant Species of Conservation Importance	22 Aug 2012 (1 st submission) 5 Oct 2012 (2 nd submission) 26 Nov 2012 (3 rd submission) 4 Dec 2012 (Approved)
Condition 2.15	Conservation Plan	31 Jan 2013 (1 st submission) 18 Mar 2013 (2 nd submission) 24 Apr 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1109	10 Aug 2012 (1 st submission) 3 Sep 2012 (2 nd submission) 21 Sep 2012 (Approved) 11 Oct 2013 (3 rd submission) 1 Nov 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1106	29 Jan 2013 (1 st submission) 19 Mar 2013 (2 nd submission) 8 Apr 2013 (Approved)
Condition 2.23	Supplementary Contamination Assessment Report for New Territories South Animal Centre	28 Sep 2012 25 Oct 2012 (Approved)
Condition 3.3	Baseline Monitoring Report (Works Contract 1109 - Stations and Tunnels of Kowloon City Section)	27 Jul 2012
Condition 3.3	Baseline Monitoring Report (Works Contract 1108A – Kai Tak Barging Point Facilities)	31 Jul 2012
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012
Condition 3.4	Monthly EM&A Reports No. 1 - 27 Monthly EM&A Report No. 28	Reported in previous Monthly EM&A Reports 14 Jan 2015

Table 3.2 Summary of Status of Required Submissions for EP-437/2012

Table 3.2 Summary of Status of Required Submissions for EF-43/12012			
EP Condition (EP-437/2012)	Submission	Submission date	
Condition 1.11	Notification of Commencement Date of Construction of the Project	30 Nov 2012	
Condition 2.3	Notification of Information of Community Liaison Groups	30 Nov 2012	
Condition 2.5	Management Organisation of Main Construction Companies	19 Dec 2012 (1 st submission) 30 Apr 2013 (2 nd submission)	
Condition 2.6	Construction Programme and EP Submission Schedule	19 Dec 2012	
Condition 2.7	Construction Noise Mitigation Measures Plan (CNMMP)	30 Nov 2012 (1 st submission) 8 Feb 2013 (Approved for Contract 1111) 26 Apr 2013 (2 nd submission) 11 Jun 2013 (3 rd submission) 27 Aug 2013 (Approved) 20 Jan 2014 (4 th submission)	
Condition 2.8	Continuous Noise Monitoring Plan (CNMP)	30 Nov 2012 (1st submission) 11 Jan 2013 (2nd submission) 8 Feb 2013 (Approved for Contract 1111) 20 Jan 2014 (3rd submission)	
Condition 2.9	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1 st submission) 12 Sep 2012 (2 nd submission) 15 Oct 2012 (Approved)	
Condition 2.10	Sediment Management Plan	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submission) 5 Oct 2012 (3 rd submission) 15 Oct 2012 (Approved)	
Condition 2.11	Visual, Landscape, Tree Planting & Tree Protection Plan (VLTTP)	14 Nov 2012 (1 st submission) 8 Feb 2013 (2 nd submission)	
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012	
Condition 3.4	Monthly EM&A Reports No. 5 - 27 Monthly EM&A Report No. 28	Reported in previous Monthly EM&A Reports 14 Jan 2015	

Appendix A

29th EM&A Report for Works Contract 1108A – Kai Tak Barging Point Facilities

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No.29

[Period from 1 to 31 January 2015]

Works Contract 1108A – Kai Tak Barging Point Facilities

(February 2015)

Certified by:	Dr. Priscilla Choy
Position:	Environmental Team Leader
Date:	12 th February 2015

Concentric - Hong Kong River Joint Venture

Shatin to Central Link -Contract 1108A Kai Tak Barging Point Facilities

Monthly Environmental Monitoring and Audit Report for January 2015

(Version 3.0)

Certified By

(Contractor's Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

	Pa	age
EXI	ECUTIVE SUMMARY	1
Sum Env Wat Was Env Eco Env	oduction	1 1 1 1 1 1
1	INTRODUCTION	3
•	pose of the report	
2	PROJECT INFORMATION	4
Gen Con Proj	kground	4 4 4
3	ENVIRONMENTAL MONITORING REQUIREMENTS	8
Cult Lan Eco	der Quality Monitoring	10 11
4 RE	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION QUIREMENTS	12
5	MONITORING RESULTS	13
Was Lan	ter Quality	13 13
6	ENVIRONMENTAL SITE INSPECTION	14
	Auditslementation Status of Environmental Mitigation Measures	
7	ENVIRONMENTAL NON-CONFORMANCE	18
Sun Sun	nmary of Exceedancesnmary of Environmental Non-Compliancenmary of Environmental Complaintnmary of Environmental Summon and Successful Prosecution	18 18
8	FUTURE KEY ISSUES	19
	Activities for the Next Month	
9	CONCLUSIONS AND RECOMMENDATIONS	20
	ommendations	

LIST OF TABLES

Table I	Summary Table for Events Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 2.1	Key Contacts of the Project
Table 2.2	Status of Environmental Licences, Notification and Permits
Table 3.1	Water Quality Monitoring Stations
Table 3.2	Water Quality Impact Monitoring Programme
Table 3.3	Laboratory analysis for SS
Table 4.1	Status of Required Submissions under EP
Table 5.1	Quantities of Waste Generated from the Project
Table 6.1	Observations and Recommendations of Site Audit

LIST OF FIGURES

Figure 1	Site Layout Plan
----------	------------------

Figure 2 Locations of Water Quality Monitoring Stations

LIST OF APPENDICES

Appendix A	Action and Limit Levels
Appendix B	Summary of Exceedance
Appendix C	Site Audit Summary
Appendix D	Event and Action Plans
Appendix E	Updated Environmental Mitigation Implementation Schedule
Appendix F	Waste Generation in the Reporting Month
Appendix G	Complaint Log
Appendix H	Tentative Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 29th monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for MTR Contract no. 1108A "Shatin to Central Link - Kai Tak Barging Point Facilities". This report documents the findings of EM&A Works conducted in January 2015.

Summary of Site Activities undertaken during Reporting Month

- 2. The major site activities undertaken in the reporting month included:
 - Daily operation and maintenance of the Barging Point Facilities to receive excavated spoil delivered by Designated and Interfacing Contracts.
 - Marine transportation of received spoil to receptor sites for beneficial reuse.
 - Removal of ancillary facilities for decommissioned floating jetty BPF#4 and re-provisioning of temporary stockpiling area.

Environmental Monitoring and Audit Progress

- 3. A summary of the monitoring activities in this reporting period is listed below:
 - Water Quality Monitoring at each monitoring station......Nil

Water Quality

4. No water quality monitoring was carried out as no dredging activity was conducted during the reporting month.

Waste Management

5. Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. No inert C&D materials were generated, and 10 m³ of non-inert C&D materials were generated during the reporting period. Non-inert C&D materials are made up of general refuse, steel materials and paper/cardboard packaging materials.

Environmental Site Inspection

6. A monthly joint environmental site inspection was carried out by the representatives of the Contractor, the IEC and the ET. Details of the audit findings and implementation status are presented in Section 6.

Ecology/Landscape and Visual

7. Details of the audit findings and implementation status on Ecology/Landscape and Visual are presented in Section 6.

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

8. Summary of the events and action taken and key information in the reporting month is tabulated in **Table I** and **Table II** respectively.

Table I Summary Table for Events Recorded in the Reporting Month

Parameter	No. of Exceedance		Action Taken
	Action Level Limit Level		
Water Quality Monitoring	N/A	N/A	N/A

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		A ation Talson	Ctatura	Damaula
Event	Number	Nature	Action Taken	Status	Remark
Complaint received	0		N/A	N/A	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Notifications of any summons & prosecutions	0		N/A	N/A	

Future Key Issues

- 9. Major site activities for the coming reporting month will include:
 - Daily operation and maintenance of the Barging Point Facilities to receive excavated spoil delivered by Designated and Interfacing Contracts.
 - Temporary stockpiling of received spoil in the Barging Point Facilities.
 - Marine transportation of received spoil to receptor sites for beneficial reuse.

1 INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was appointed by Concentric – Hong Kong River JV as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Shatin to Central Link Works Contract 1108A – Kai Tak Barging Point Facilities (hereafter referred to the Project).

Purpose of the report

1.2 This is the 29th EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 January to 31 January 2015.

Structure of the report

- 1.3 The structure of the report is as follows:
 - Section 1: **Introduction -** details the scope and structure of the report.
 - Section 2: **Project Information** summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.
 - Section 3: **Environmental Monitoring Requirement -** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
 - Section 4: Implementation Status on Environmental Protection Requirements summarises the implementation of environmental protection measures during the reporting period.
 - Section 5: **Monitoring Results** summarises the monitoring results obtained in the reporting period.
 - Section 6: **Environmental Site Inspection -** summarises the audit findings of the weekly site inspections undertaken within the reporting period.
 - Section 7: **Environmental Non-conformance -** summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
 - Section 8: **Future Key Issues -** summarises the impact forecast and monitoring schedule for the next three months.

Section 9: Conclusions and Recommendations

2 PROJECT INFORMATION

Background

- 2.1 The Shatin to Central Link Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an approximately 11 km long extension of the Ma On Shan Line and links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).
- 2.2 The construction of the SCL (TAW-HUH) has been divided into a series of civil construction Works Contracts. In addition to the temporary work site in the vicinity of the tunnel and station structures, there are some off-site temporary works sites/areas to facilitate the construction process. This Works Contract 1108A is one of the off-site temporary works sites covers the construction and operation of barging facilities.

General Site Description

2.3 The site layout plan is presented in **Figure 1**.


Construction Programme and Activities

- 2.4 A summary of the major site activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix H**.
 - Daily operation and maintenance of the Barging Point Facilities to receive excavated spoil delivered by Designated and Interfacing Contracts.
 - Marine transportation of received spoil to receptor sites for beneficial reuse.
 - Removal of ancillary facilities for decommissioned floating jetty BPF#4 and re-provisioning of temporary stockpiling area.

Project Organisation

- 2.5 Different parties with different levels of involvement in the project organization include:
 - Engineer or Engineer's Representative (ER) MTR Corporation (MTRC)
 - Contractor's Environmental Team (ET) Cinotech Consultants Ltd. (Cinotech)
 - Independent Environmental Checker (IEC) Meinhardt Infrastructure & Environment Ltd. (Meinhardt)
 - Contractor Concentric Hong Kong River Joint Venture (CCL-HKR JV)
- 2.6 The responsibilities of respective parties are detailed in Section 3 of the SCL (TAW-HUH) EM&A Manual.

2.7 The project organisation chart is shown as follows:



2.8 The key contacts of the Project are shown in **Table 2.1**.

Table 2.1 Key Contacts of the Project

Party	Role	Name	Position	Phone No.	Fax No.
	ER	Mr. Patrick Cheng	Construction Manager	3507 6889	2334 0323
MTRC	Environmental Team	Mr. Richard KWAN	SCL Project Environmental Team Leader	2688 1283	2993 7577
	Contractor's	Dr. Priscilla CHOY	Contractor's ET Leader	2151 2089	
Cinotech Environmental Team	Ms. Ivy TAM	Project Coordinator and Audit Team Leader	2151 2090	3107 1388	
Meinhardt	Independent Environmental Checker	Mr. Fredrick LEONG	Independent Environmental Checker	2858 0738	2540 1580
CCL-HKR		Mr. T.S. LAM	Construction Manager	9655 5486	
JV	Contractor	Mr. C.P. LAM	Environmental Officer	9212 9417 2398 83	
J V		Mr. C.Y. WONG	Site Agent	9199 3188	

Status of Environmental Licences, Notification and Permits

- 2.9 The Environmental Permit (EP-438/2012) of SCL (Tai Wai to Hung Hom Section) was first issued on 22 March 2012 and it was updated throughout the Project. The latest Environmental Permit (EP No. EP-438/2012/H) was granted on 10th September 2014.
- 2.10 The disposal of Type 1 (dedicated site) / Type 2 excavated sediment was completed on 13th December 2014 for which EPD has been notified accordingly. All dumping operations of marine sediment under the Contract have thus been completed.
- 2.11 The summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.2**.

Table 2.2 Status of Environmental Licences, Notification and Permits

Papie 2.2 Status of Enviro	Valid		
Permit / License No.	From	To	Status
Environmental Permit (EP)			
EP-438/2012	22/3/2012	11/07/2012	Superseded by EP- 438/2012/A
EP-438/2012/A	12/07/2012	25/10/2012	Superseded by EP- 438/2012/B
EP-438/2012/B	26/10/2012	29/04/2013	Superseded by EP-438/2012/C
EP-438/2012/C	30/04/2013	12/09/2013	Superseded by EP-438/2012/D
EP-438/2012/D	13/09/2013	03/04/2014	Superseded by EP-438/2012/E
EP-438/2012/E	04/04/2014	14/07/2014	Superseded by EP-438/2012/F
EP-438/2012/F	15/07/2014	13/08/2014	Superseded by EP-438/2012/G
EP-438/2012/G	14/08/2014	09/09/2014	Superseded by EP-438/2012/H
EP-438/2012/H	10/09/2014	N/A	Valid
Construction Noise Permit (CNP			
GW-RE0754-12	24/09/2012	23/03/2013	Expired
GW-RE0272-13	26/03/2013	23/09/2013	Expired
GW-RE0969-13	24/09/2013	23/03/2014	Expired
GW-RE0321-14	29/03/2014	28/09/2014	Expired
GW-RE1017-14	29/09/2014	28/03/2015	Valid
Marine Dumping Permits			
EP/MD/13-074	26/10/2012	25/11/2012	Expired
EP/MD/13-075	10/10/2012	09/11/2012	Expired
EP/MD/14-077	27/11/2013	26/05/2014	Expired
EP/MD/14-083	16/12/2013	15/01/2014	Expired
EP/MD/14-117	24/02/2014	23/03/2014	Expired
EP/MD/14-158	25/03/2014	24/04/2014	Expired
EP/MD/14-168	10/04/2014	30/04/2014	Expired

Permit / License No.	Valid	Period	= Status
Permit / License No.	From	То	Status
EP/MD/15-003	25/04/2014	24/05/2014	Expired
EP/MD/15-021	27/05/2014	26/11/2014	Expired
EP/MD/15-073	14/08/2014	13/09/2014	Expired
EP/MD/15-118	13/10/2014	12/11/2014	Expired
EP/MD/15-144	19/11/2014	18/12/2014	Expired
Notification pursuant to Air Pollu	ition Control (Const	ruction Dust) Regula	ation
EPD reference no. 348913	22/08/2012	N/A	Receipt acknowledged by EPD
Billing Account for Construction	Waste Disposal		
A/C# 7015860	29/08/2012	N/A	Valid
Registration of Chemical Waste I	Producer		
WPN5213-286-C3752-01	17/09/2012	N/A	Valid
Effluent Discharge License under	Water Pollution Co	ntrol Ordinance	
WT00014328-2012	07/11/2012	30/11/2017	Valid

Summary of EM&A Requirements

- 2.12 The EM&A programme under 1108A require construction phase water quality monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 2.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 2.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely water quality as well as audit works for the Project in the reporting month.

3 ENVIRONMENTAL MONITORING REQUIREMENTS

Water Quality Monitoring

Monitoring Location

3.1 In accordance with the EM&A Manual, marine water quality monitoring should be carried out while dredging activities are conducting. The water quality monitoring stations and control stations of Project are shown in **Figure 2**. The co-ordinates of the proposed monitoring stations (construction phase – dredging activities) are listed in **Table 3.1**. As shown in **Figure 2**, the proposed locations are classified as Impact Station and Control Station according to their functions.

Table 3.1 Water Quality Monitoring Stations

Station	Description	East	North	Parameters to be measured
IS-1 ⁽¹⁾	Impact Station for Dredging Activities	838499	819333	DO, Turbidity, SS
CS-1	Control Station for IS-1	838170	818903	DO, Turbidity, SS
CS-2	Control Station for IS-1	838912	818997	DO, Turbidity, SS

Note: (1) As per Baseline Monitoring Report under consultancy agreement No. NEX/2213, there was a slight adjustment for the monitoring station IS-1 due to the site constraint as the original monitoring location (Easting: 838450, Northing: 819399) has been occupied by barges/dredgers of other projects.

Monitoring Parameters, Frequency and Programme

3.2 Water quality monitoring was conducted in accordance with the requirements stipulated in the approved SCL (TAW-HUH) EM&A Manual. **Table 3.2** summarized the monitoring frequency and water quality parameters for the impact monitoring.

Table 3.2 Water Quality Impact Monitoring Programme

	Impact Monitoring
Monitoring Period	During dredging period
Monitoring Frequency	3 Days in a Week, at mid-flood and mid-ebb tides
Monitoring Locations	IS-1, CS-1, CS-2
Monitoring Parameters	DO, temperature, turbidity, pH, salinity and SS
Intervals between 2 Sets of Monitoring	Not less than 36 hours
Tide Range	Individual flood and ebb tides not less than 0.5m

Monitoring Equipment and Methodology

Dissolved Oxygen and Temperature Measuring Equipment

- 3.3 The instrument should be portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment should be capable of measuring:
 - DO level in the range of 0 20 mg/ L and 0 200% saturation; and
 - Temperature of 0 45 degree Celsius.
- 3.4 The equipment should have a membrane electrode with automatic temperature compensation complete with a cable.

3.5 Should salinity compensation not be built-in to the DO equipment, in-situ salinity should be measured to calibrate the DO equipment prior to each DO measurement.

Turbidity Measurement Instrument

3.6 The instrument should be a portable and weatherproof turbidity measuring instrument using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU (for example, Hach model 2100P or an approved similar instrument).

Water Sampler

3.7 A water sampler is required for SS monitoring. It should comprise a PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth (for example, Kahlsico Water Sampler or an approved similar instrument).

Water Depth Detector

3.8 A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

Salinity Measuring Equipment

3.9 A portable salinometer capable of measuring salinity in the range of 0 - 40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.

pH Measuring Equipment

3.10 A portable pH meter capable of measuring a range between 0.0 and 14.0 shall be provided to measure pH under the specified conditions (e.g., Orion Model 250A or an approved similar instrument).

Sample Containers and Storage

3.11 Water samples for SS determinations should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and shipment to the testing laboratory. The samples shall be delivered to the laboratory within 24 hours of collection and be analysed as soon as possible after collection.

Position Equipment

3.12 A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, should be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

Calibration of In-Situ Instruments

3.13 The pH meter, DO meter and turbidimeter shall be checked and calibrated before use. DO meter and turbidimeter shall be certified by a laboratory accredited under HOKLAS

or any other international accreditation scheme, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring location.

Back-up Equipment and Vessels

- 3.14 Sufficient stocks of spare parts shall be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, malfunction, etc.
- 3.15 The water quality monitoring will involve three monitoring stations and measurements should be conducted within the prescribed tidal conditions in order to ensure the measurement/samples are representative. A multi-probe monitoring equipment set integrated with water sampler(s) is highly recommended to improve the monitoring efficiency. Depending on the actually operation, more than one field survey vessels might be required simultaneously to ensure the monitoring are conducted within the acceptable monitoring period. The ET shall also consider the use of unattended automatic sampling/monitoring devices at fixed stations where monitoring are required throughout the construction period. The use of such unattended automatic devices, however, shall be subject to the approval of the ER, IEC and EPD.

Laboratory Measurement / Analysis

3.16 At least 3 replicate samples from each independent sampling event are required for the suspended solids measurement which shall be carried in a HOKLAS or international accredited laboratory. Sufficient water samples shall be collected at the monitoring stations for carrying out the laboratory measurement and analysis. The laboratory determination work shall start within 24 hours after collection of the water samples. The analysis for SS is summarized in **Table 3.3**.

Table 3.3 Laboratory analysis for SS

Parameters	Analytical Method	Reporting Limit
Suspended Solid (SS)	APHA 2540-D	0.1 mg/L

Action and Limit Levels

3.17 The action and limit levels for water quality monitoring are presented in **Appendix A**.

Event and Action Plan

3.18 Should non-compliance of the criteria occur, action in accordance with the Event and Action Plan in **Appendix D** shall be carried out.

Cultural Heritage

- 3.19 According to the location of the Project and EIA report, there are no terrestrial archaeological resources and built heritage resources in vicinity of the Project. Archaeological monitoring works and the implementation of mitigation measures during the construction and operation phases of the Project is, therefore, not required.
- 3.20 However, the Contractor shall allow a 25m separation distance between the proposed dredging area and the Kowloon Rock as specified in the approved SCL(TAW-HUH) EIA Report.

Landscape and Visual

3.21 In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is summarised in **Table 6.1** of Section 6.

Ecology

3.22 In accordance with the EM&A Manual, weekly site audits should be conducted by the ET during construction phase of the Project to check the recommended mitigation measures should be properly implemented.

4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

4.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix E**. Status of required submissions under the Environmental Permit (EP) during the reporting period is presented in **Table 4.1**.

Table 4.1 Status of Required Submissions under EP

Event	Event Details		A ation Talzan	Status	Domonik
Event	Number	Nature	Action Taken	Status	Remark
Status of submissions under EP	1	Monthly EM&A Report (December 2014)	Submitted to EPD on 14 th January 2015 (EP Condition 3.4)	N/A	

5 MONITORING RESULTS

Water Quality

- 5.1 No water quality monitoring was carried out at the monitoring stations during this reporting period as the dredging activity was completed on 11 November 2012.
- 5.2 Action and Limit Levels for water quality monitoring were established in the baseline water quality monitoring conducted by MTR between 16 June 2012 and 14 July 2012 under consultancy agreement no. NEX/2213. Action and Limit Levels for water quality is summarised in **Appendix A**.

Waste Management

- 5.3 Waste potentially generated from this Project includes inert construction and demolition (C&D) materials, non-inert C&D materials and dredging materials. Non-inert C&D materials are made up of general refuse, steel and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 5.1**. No paper/cardboard packaging, plastics and steel material were generated during the reporting period.
- 5.4 Detail of waste management data is presented in **Appendix F**.

Table 5.1 Quantities of Waste Generated from the Project

	Quantity						
Reporting Month	C&D	C&D	Dredging Quantity (in bulk volume)	Chemical Waste	Recycled materials		
	Materials (inert) (a)	Materials (non- inert) ^(b)			Paper/ cardboard	Plastics	Metals
January 2015	$0 m^3$	$10 m^3$	$0 m^3$	0 kg	0 kg	0 <i>kg</i>	0 kg

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil.
- (b) Non-inert C&D materials include steel, paper/cardboard packaging waste, plastics and other wastes such as general refuse. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

Landscape and Visual

5.5 No observations and recommendations were made during the audit sessions.

Ecology

5.6 No observations and recommendations were made during the audit sessions.

6 ENVIRONMENTAL SITE INSPECTION

Site Audits

- 6.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 6.2 Site audits were conducted on 8, 13, 20 and 27 January 2015 by ET. A joint site audit with the representative with IEC, ER, the Contractor and the ET was carried out on 8 January 2015. The details of observations during site audit can refer to **Table 6.1**.

Implementation Status of Environmental Mitigation Measures

- 6.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the EMIS is provided in **Appendix E**.
- 6.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

 Table 6.1
 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
	16 December 2014 23 December 2014 30 December 2014	Reminder: Clear the mud accumulated in the U- channel and the pit near Conveyor Belt no.1. Reminder: Clear the mud accumulated in the pit near Conveyor Belt no.1.	This item was observed improved/rectified by Contractor during the site inspection on 8 January 2015.
	13 January 2015	Reminder: Small amount of soil was observed accumulated on the platform under the conveyor belt no.2. Contractor was reminded to clear it.	This item was observed improved/rectified by Contractor during the site inspection on 20 January 2015.
Water Quality	20 January 2015	Reminder: Clear the mud accumulated near the site entrance and weighbridge of floating jetty no.3.	The mud accumulated near the weighbridge of floating jetty no.3 was cleared, while the mud accumulated near the site entrance was still
	27 January 2015	Reminder: Clear the mud accumulated near the site entrance.	observed during the site inspection on 27 January 2015. Follow up action will be reported in the next reporting period.
	27 January 2015	Observation: Small amount of muddy water was observed flowing into the public channel near the wheel washing facility adjacent to the site office. Contractor was reminded to provide sufficient mitigation measure to control the site	Follow up action will be reported in the next reporting period.

Parameters	Date	Observations and Recommendations	Follow-up
		runoff.	
	27 January 2015	Reminder: Properly remove the stagnant water in drip trays near the chemical waste storage area.	Follow up action will be reported in the next reporting period.
	27 January 2015	Reminder: Cracks were observed on U-channel near stockpile area adjacent to the former floating jetty no.4. Contractor was reminded to repair it.	Follow up action will be reported in the next reporting period.
Noise	N/A	N/A	N/A
Ecology/ Landscape and Visual	N/A	N/A	N/A
	18 November 2014	Reminder: Dust curtain of floating jetty no.3 was observed damaged while the jetty was not in operation. Contractor was reminded to repair it.	
	27 November 2014 2 December 2014	Observation: Holes were observed on tipping hall of floating jetty no.3 and its dust curtain was observed damaged while the jetty was in operation. Contractor was reminded to repair it.	This item was observed improved/rectified by
Air Quality	11 December 2014 16 December 2014 23 December 2014 30 December 2014 8 January 2015 13 January 2015 20 January 2015	Observation: Dust curtain of floating jetty no.3 was observed damaged while the jetty was in operation. Contractor was reminded to repair it.	Contractor during the site inspection on 27 January 2015.
	30 December 2014	Reminder: Properly provide water spraying for the stockpile of dusty materials.	This item was observed improved/rectified by Contractor during the site inspection on 8 January 2015.

Parameters	Date	Observations and Recommendations	Follow-up
1 arameters	Dutt	Observation:	I onon-up
	13 January 2015	Openings were observed at the enclosure of conveyor belt no.2 while the belt was in operation. Contractor was reminded to repair it.	
	20 January 2015	Observation: Openings were observed at the enclosure of conveyor belt no.1 (not in operation) and conveyor belt no.2 (in operation). Contractor was reminded to repair it.	Follow up action will be reported in the next reporting period.
	27 January 2015	Observation: Opening were observed at the enclosure of conveyor belt no.1 (in operation) and conveyor belt no.2 (not in operation). Contractor was reminded to repair it.	
	20 January 2015	Observation: Openings were observed at the tipping hall of floating jetty no.3 while the jetty was in operation. Contractor was reminded to repair it.	This item was observed improved/rectified by Contractor during the site inspection on 27 January 2015.
	27 January 2015	Reminder: Stockpile of wet soil was observed near the conveyor belt no.1. Contractor was reminded to cover the wet soil to suppress dust generation when it becomes dry.	Follow up action will be reported in the next reporting period.
	23 December 201430 December 2014	Reminder: Properly remove the oil in drip tray near the chemical waste storage area.	This item was observed improved/rectified by Contractor during the site inspection on 8 January 2015.
	13 January 2015	Reminder: Oil stain was observed on hard paved ground under the excavator near the conveyor belt no.2. Contractor was reminded to remove it as chemical waste.	This item was observed improved/rectified by Contractor during the site
Waste / Chemical Management	20 January 2015	Reminder: Residual oil stain was observed on hard paved ground under the excavator near the conveyor belt no.2. Contractor was reminded to remove it as chemical waste.	inspection on 27 January 2015.
	20 January 2015	Reminder: All chemical wastes stored inside the chemical waste storage area should be properly labelled.	This item was observed improved/rectified by Contractor during the site inspection on 27 January 2015.
	27 January 2015	Reminder: Dried oil stain was observed on hard paved ground under the excavator near	Follow up action will be reported in the next reporting period.

Parameters	Date	Observations and Recommendations	Follow-up
		the conveyor belt no.1. Contractor was reminded to remove it as chemical waste.	
Permits / Licenses	N/A	N/A	N/A

7 ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

7.1 No impact monitoring was conducted in the reporting month. The summary of exceedance is provided in **Appendix B**.

Summary of Environmental Non-Compliance

7.2 No environmental non-compliance was recorded in the reporting month.

Summary of Environmental Complaint

7.3 No environmental related complaint, prosecution or notification of summons was received in the reporting month. The Complaint Log is presented in **Appendix G**.

Summary of Environmental Summon and Successful Prosecution

7.4 There was no environmental complaint, prosecution or notification of summons received since the Project commencement.

8 FUTURE KEY ISSUES

Key Issues in the Coming Month

- 8.1 Key issues to be considered in the coming month include:
 - Potential dust and noise impacts arising from unloading and temporary stockpiling of C&D material during full operation of the Barging Point Facilities.
 - Potential water pollution problem due to the discharge of site runoff during rainfall events
 - Potential environmental impacts arising from unloading and handling of C&D material to the barge, including splashing of spoils into surrounding seawater at the discharge points.
 - Potential dust emission and deposition of materials on haul road during delivery of C&D material by Designated and Interfacing Contracts to the Barging Point Facilities.

Site Activities for the Next Month

- 8.2 A tentative construction programme is provided in **Appendix H**. The major site activities in the coming month will include:
 - Daily operation and maintenance of the Barging Point Facilities to receive excavated spoil delivered by Designated and Interfacing Contracts.
 - Temporary stockpiling of received spoil in the Barging Point Facilities.
 - Marine transportation of received spoil to receptor sites for beneficial reuse.

9 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 9.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 January 2015 to 31 January 2015 in accordance with EM&A Manual and the requirement under EP-438/2012/H.
- 9.2 No impact monitoring was conducted in the reporting month.
- 9.3 There was no environmental complaint, prosecution or notification of summons received.
- 9.4 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

9.5 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

- Mitigation measure should be provided for the conveyor belt to prevent spoil falling from the conveyor belt to the underneath.
- The drainage system should be well maintained.
- Stagnant water should be cleared to avoid accumulation on site.
- Sand bags should be maintained and used whenever necessary to prevent muddy surface runoff flowing to the public channel, and accumulated mud on the ground within the site area should be cleared to prevent the generation of muddy surface off.


Air Quality


- The dust curtain and tipping hall of floating jetty, and the enclosure of conveyor belts should be properly maintained.
- Stockpile of dusty material should be properly covered for dust suppression.

Waste/Chemical Management

- Oil should be removed as chemical waste, and plants and equipment should be maintained to prevent oil leakage.
- Chemical wastes stored inside the chemical waste storage area should be properly labelled.

FIGURES





APPENDIX A ACTION AND LIMIT LEVELS

APPENDIX A – Action and Limit Levels

Action and Limit Levels for Water Quality

Parameter	Action	Limit
DO in mg/L	Surface & Middle:	Surface & Middle:
	4.6	4
	(5 percentile of baseline data)	Bottom:
	Bottom:	2
	3.9	
	(5 percentile of baseline data)	
SS in mg/L	6.1	6.3
	(95 percentile of baseline data)	(99 percentile of baseline data)
	or	or
	120% of upstream control station's SS at the same tide of the same day	130% of upstream control station's SS at the same tide of the same day
Turbidity in NTU	4.8	5.0
	(95 percentile of baseline data)	(99 percentile of baseline data)
	or	or
	120% of upstream control station's Turbidity at the same tide of the same day	130% of upstream control station's Turbidity at the same tide of the same day

APPENDIX B SUMMARY OF EXCEEDANCE

APPENIDX B – SUMMARY OF EXCEEDANCE

Reporting Month: January 2015

a) Exceedance Report for Water Quality Monitoring (NIL)

APPENDIX C SITE AUDIT SUMMARY

Inspection Information

Checklist Reference Number	150108
Date	8 January 2015 (Thursday)
Time	14:45 – 15:30

Ref. No.	Non-Compliance	Related Item No.
_	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	Part B - Water Quality No environmental deficiency was identified during the site inspection.	
	 Part C - Ecology/Others No environmental deficiency was identified during the site inspection. 	
150108-O01	 Part D - Air Quality Dust curtain of floating jetty no.3 was observed damaged while the jetty was in operation. Contractor was reminded to repair it. 	D 18
	Part E - Construction Noise Impact No environmental deficiency was identified during the site inspection.	
	 Part F - Waste/Chemical Management No environmental deficiency was identified during the site inspection. 	
	 Part G - Permit / Licenses No environmental deficiency was identified during the site inspection 	,
	 Others Follow-up on previous audit section (Ref. No.:141230). Follow-up action is required for item 141230-O01 which was remarked as 150108-O01. 	

	Name	Signature	Date
Recorded by	KC Chung	Chuz	8 January 2015
Checked by	Dr. Priscilla Choy	NT	8 January 2015

CINOTECH MA12028 150112_audit150108

Inspection Information

Checklist Reference Number	150113
Date	13 January 2015 (Tuesday)
Time	15:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
150113-R03	Part B - Water Quality Small amount of soil was observed accumulated on the platform under the conveyor belt no.2. Contractor was reminded to clear it.	B 25
	 Part C - Ecology/Others No environmental deficiency was identified during the site inspection. 	
150113-O01	 Part D – Air Quality Dust curtain of floating jetty no.3 was observed damaged while the jetty was in operation. Contractor was reminded to repair it. 	D 18
150113-O02	Openings were observed at the enclosure of conveyor belt no.2 while the belt was in operation. Contractor was reminded to repair it.	D 12
	 Part E – Construction Noise Impact No environmental deficiency was identified during the site inspection. 	<u> </u>
150113-R04	 Part F – Waste/Chemical Management Oil stain was observed on hard paved ground under the excavator near the conveyor belt no.2. Contractor was reminded to remove it as chemical waste. 	F 8
	Part G - Permit / Licenses No environmental deficiency was identified during the site inspection	
	 Others Follow-up on previous audit section (Ref. No.:150108). Follow-up action is required for item 150108-O01 which was remarked as 150113-O01. 	

	Name	Signature	Date
Recorded by	KC Chung	Chary	13 January 2015
Checked by	Dr. Priscilla Choy	WI	13 January 2015

CINOTECH MA12028 150114_audit150113

Inspection Information

Checklist Reference Number	150120
Date	20 January 2015 (Tuesday)
Time	15:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	Part B - Water Quality	
150120-R06	Clear the mud accumulated near the site entrance and the weighbridge of floating jetty	В 6
	no.3.	
	Part C - Ecology/Others	
	No environmental deficiency was identified during the site inspection.	
	Part D - Air Quality	
150120-O01	• Dust curtain of floating jetty no.3 was observed damaged while the jetty was in operation. Contractor was reminded to repair it.	D 18
150120-O02	Openings were observed at the tipping hall of floating jetty no.3 while the jetty was in operation. Contractor was reminded to repair it.	D 18
150120-O03	Openings were observed at the enclosure of conveyor belt no.1 (not in operation) and conveyor belt no.2 (in operation). Contractor was reminded to repair it.	D 12
	Part E – Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part F – Waste/Chemical Management	
150120-R04	All chemical wastes stored inside the chemical waste storage area should be properly labelled.	F 2i
150120-R05	Residual oil stain was observed on hard paved ground under the excavator near the conveyor belt no.2. Contractor was reminded to remove it as chemical waste.	F 8
	Part G - Permit / Licenses	
	No environmental deficiency was identified during the site inspection	
	Others	
	• Follow-up on previous audit section (Ref. No.:150113). Follow-up action is required for item 150113-O01, 150113-O02 and 150113-R04 which were remarked as 150120-O01, 150120-O03 and 150120-R05.	

	Name	Signature	Date
Recorded by	KC Chung	Chuz.	20 January 2015
Checked by	Dr. Priscilla Choy	W	20 January 2015
3	DI. I House	, F	20 Junuary 2015

CINOTECH MA12028 150126_audit150120

Inspection Information

Checklist Reference Number	150127
Date	27 January 2015 (Tuesday)
Time	15:30 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	Part B - Water Quality	
150127-002	Small amount of muddy water was observed flowing into the public channel near the wheel facility adjacent to the site office. Contractor was reminded to provide sufficient mitigation measures to control the site runoff.	B 20
150127-R03	• Properly remove the stagnant water in drip trays near the chemical waste storage area.	B 12
150127-R06	Cracks were observed on the U-channel near stockpile area adjacent to the former floating jetty no.4. Contractor was reminded to repair it.	В 7
150127-R07	Clear the mud accumulated near the site entrance.	В 13
	Part C - Ecology/Others No environmental deficiency was identified during the site inspection.	
E		
1501227-O01	Part D – Air Quality Openings were observed at the enclosure of conveyor belt no.1 (in operation) and conveyor belt no.2 (not in operation). Contractor was reminded to repair it.	D 12
1501227-R04	Stockpile of wet soil was observed near the conveyor belt no.1. Contractor was reminded to cover the wet soil to suppress dust generation when it becomes dry.	D 7
	Part E – Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
150127-R05	Part F - Waste/Chemical Management	F 2i
130127-R03	Dried oil stain was observed on hard paved ground under the excavator near the conveyor belt no.1. Contractor was reminded to remove it as chemical waste.	F 21
	Part G - Permit / Licenses	
	No environmental deficiency was identified during the site inspection	
	Others	
	• Follow-up on previous audit section (Ref. No.:150120). Follow-up action is required for item 150120-O03 and 150120-R06 which were remarked as 150127-O01 and	
	15012-R07.	

	Name	Signature	Date
Recorded by	KC Chung	Chur	27 January 2015
Checked by	Dr. Priscilla Choy	NI	27 January 2015
		V	

CINOTECH MA12028 150202_audit150127

APPENDIX D EVENT AND ACTION PLANS

Event and Action Plan for Water Quality

Event	ET	IEC	ER	Contractor
sampling day	 Inform IEC, contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; and Discuss remedial measures with IEC and Contractor and ER 	 Discuss with ET, ER and Contractor on the implemented mitigation measures; Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with IEC, ET and Contractor on the implemented mitigation measures; and Make agreement on the remedial measures to be implemented. Supervise the implementation of agreed remedial measures 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ER, ET and IEC and propose remedial measures to IEC and ER; and Implement the agreed mitigation measures.
Action level being exceeded by more than one consecutive sampling days	3. Check monitoring data, all plant, equipment and Contractor's	 Discuss with ET Contractor and ER on the implemented mitigation measures; Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with ET, IEC and Contractor on the proposed mitigation measures; Make agreement on the remedial measures to be implemented; and Discuss with ET IEC and Contractor on the effectiveness of the implemented remedial measures. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of remedial measures to ER and IEC within 3 working days of notification; and Implement the agreed mitigation measures.
Limit level being	1. Repeat measurement on next day	1. Discuss with ET, Contractor and	1. Discuss with IEC, ET and	1. Identify source(s) of impact;

Event	ET	IEC	ER	Contractor
exceeded by one sampling day	of exceedance to confirm findings; 2. Inform IEC, contractor and ER; 3. Rectify unacceptable practice; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Consider changes of working methods 6. Discuss mitigation measures with IEC, ER and Contractor; and 7. Ensure the agreed remedial measures are implemented;	ER on possible remedial actions; 2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.	review the working methods; 3. Make agreement on the remedial measures to be implemented; and 4. Discuss with ET, IEC and	 Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER within 3 working days of notification; and Implement the agreed remedial measures.
Limit level being exceeded by more than one consecutive sampling days	 Inform IEC, contractor, ER and EPD Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; and Ensure mitigation measures are implemented; and Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	 Discuss with ET, ER and Contractor on possible remedial actions; Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with IEC, ET and Contractor on the implemented mitigation measures; Request Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the dredging activities until no exceedance of Limit level. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; Implement the agreed mitigation measures. As directed by the ER, to slow down or to stop all or part of the dredging activities until no exceedance of Limit level.

Event and Action Plan for Landscape and Visual during Construction Stage

Event		ET		IEC		ER		Contractor
Non-conformity on one occasion	 2. 3. 	Inform the Contractor, the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed	1. 2. 3.	Check inspection report Check the Contractor's working method Discuss with the ET, ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposedremedial measures.	 2. 3. 	Confirm receipt of notification of non-conformity in writing Review and agree on the remedial measures proposed by the Contractor Supervise implementation of remedial measures	 2. 3. 4. 	Identify Source and investigate the non-conformity Implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement
Repeated Non-conformity	 1. 2. 3. 4. 5. 6. 	Identify Source Inform the Contractor, the IEC and the ER Increase inspection frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If non-conformity stops, cease additional monitoring	 2. 3. 4. 	Check inspection report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures	1. 2. 3.	Notify the Contractor In consultation with the ET and IEC, agree with the Contractor on the remedialmeasures to be implemented Supervise implementation of remedial measures.	 2. 3. 4. 	Identify Source and investigate the non-conformity implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by the ER until the non-conformity is abated.

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer/Engineer's Representative

APPENDIX E UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	1	struction Phase)			Γ			
S5.7	E3	Tree felling and vegetation removal	Minimize ecological impacts	Contractor	Works sites Kai	Prior to site	• AFCD's	
		Precautionary checks of the vegetation for the presence of nesting bird	to breeding bird species of		Tak Barging Point	clearance	requirements	^
		species of conservation interest should be carried out before vegetation	conservation interest					
		clearance by an ecologist.						
Ecology	(Construc	ction Phase)					T	Γ
S5.7	E5	Good Site Practices	Minimise ecological impacts	Contractor	All construction	During	• ProPECC PN	
		Impact to any habitats or local fauna should be avoided by implementing			sites	Construction	1/94	
		good site practices, including the containment of silt runoff within the site						
		boundary, the containment of contaminated soils for removal from the						
		site, appropriate storage of chemicals and chemical waste away from						
		sites of ecological value and the provision of sanitary facilities for on-site						
		workers. Adoption of such measures should permit waste to be suitably						
		contained within the site for subsequent removal and appropriate						
		disposal.						
		The following good site practices should also be implemented:						
		Erection of temporary geotextile silt or sediment fences/oil traps						٨
		around any earth-moving works to trap any sediments and prevent						
		them from entering watercourses in particular the Tei Lung Hau						
		stream;						

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
		 Avoidance of soil storage against trees or close to waterbodies in particular the Tei Lung Hau stream; Delineation of works site by erecting hoardings to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value. No on-site burning of waste; Waste and refuse in appropriate receptacles. 						^ ^
S5.7	E6	Use closed grab in dredging works. Install silt curtain during the dredging.	Reduce indirect impacts of suspended solids on sessile benthic and intertidal fauna Minimize marine water quality impacts	Contractor	Dredging Area	During Dredging	•TM-Water	N/A ⁽²⁾ N/A ⁽²⁾
Landsca	pe & Visu	al (Construction Phase)				1		
S6.9.3	LV1	The following good site practices and measures for minimisation and avoidance of potential impacts are recommended: Re-use of Existing Soil For soil conservation, existing topsoil shall be re-used where	Minimize visual & landscape impact	Contractor	Within Project Site	Construction stage	•TM-EIAO	N/A ⁽²⁾

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
		possible for new planting areas within the project. The construction						
		program shall consider using the soil removed from one phase for						
		backfilling another. Suitable storage ground, gathering ground and						
		mixing ground may be set up on-site as necessary.						
		No-intrusion Zone						
		To maximize protection to existing trees, ground vegetation and						٨
		the associated under storey habitats, construction contracts may						
		designate "No-intrusion Zone" to various areas within the site						
		boundary with rigid and durable fencing for each individual						
		no-intrusion zone. The contractor should closely monitor and						
		restrict the site working staff from entering the "no-intrusion zone",						
		even for indirect construction activities and storage of equipment.						
		Protection of Retained Trees						
		All retained trees should be recorded photographically at the						٨
		commencement of the Contract, and carefully protected during the						
		construction period. Detailed tree protection specification shall be						
		allowed and included in the Contract Specification, which						
		specifying the tree protection requirement, submission and						
		approval system, and the tree monitoring system.						

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
		 The Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works sites. 						^
S6.12	LV2	Decorative Hoarding Erection of decorative screen during construction stage to screen off undesirable views of the construction site for visual and landscape sensitive areas. Hoarding should be designed to be compatible with the existing urban context. Management of facilities on work sites To provide proper management of the facilities on the sites, give control on the height and disposition/ arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs.	Minimize visual & landscape impact	Contractor	Within Project Site	Detailed design and construction stage	• EIAO – TM •ETWB TCW 2/2004 • ETWB TCW 3/2006	^ N/A ⁽¹⁾
Air Quali	<u> </u>	ruction Phase)						
/	A1	 Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD). 	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	APCO To control the air quality to meet HKAQO and TM- EIA criteria	۸

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
/	A2	Open burning shall be prohibited.	Reduce air pollution emission from work site.	Contractor	All construction sites	Construction stage	APCO To control the air quality to meet HKAQO and TM-EIA criteria	۸
Construc	ction Dust	Impact						
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	Contractor	All Construction Sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	*
S7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road in the Kowloon area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 L/m² to achieve the dust removal efficiency	Minimize dust impact at the nearby sensitive receivers	Contractor	All Construction Sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	^

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
S7.6.5	D3	•	Proper watering of exposed spoil should be undertaken throughout	Minimize dust impact at the	Contractor	All Construction	Construction	• APCO	^
			the construction phase;	nearby sensitive receivers		Sites	stage	• To control the	
		•	Any excavated or stockpile of dusty material should be covered					dust impact to	*
			entirely by impervious sheeting or sprayed with water to maintain					meet HKAQO	
			the entire surface wet and then removed or backfilled or reinstated					and TM-	
			where practicable within 24 hours of the excavation or unloading;					EIA criteria	
		•	Any dusty materials remaining after a stockpile is removed						^
			should be wetted with water and cleared from the surface of						
			roads;						
		•	A stockpile of dusty material should not be extend beyond the						^
			pedestrian barriers, fencing or traffic cones;						
		•	The load of dusty materials on a vehicle leaving a construction site						^
			should be covered entirely by impervious sheeting to ensure that						
			the dusty materials do not leak from the vehicle;						
		•	Where practicable, vehicle washing facilities with high pressure						^
			water jet should be provided at every discernible or designated						
			vehicle exit point. The area where vehicle washing takes place						
			and the road section between the washing facilities and the exit						
			point should be paved with concrete, bituminous materials or						
			hardcores;						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
		•	When there are open excavation and reinstatement works,						^
			hoarding of not less than 2.4m high should be provided and						
			properly maintained as far as practicable along the site boundary						
			with provision for public crossing; Good site practice shall also be						
			adopted by the Contractor to ensure the conditions of the						
			hoardings are properly maintained throughout the construction						
			period;						
		•	The portion of any road leading only to construction site that is						^
			within 30m of a vehicle entrance or exit should be kept clear of						
			dusty materials;						
		•	Surfaces where any pneumatic or power-driven drilling, cutting,						^
			polishing or other mechanical breaking operation takes place						
			should be sprayed with water or a dust suppression chemical						
			continuously;						
		•	Any area that involves demolition activities should be sprayed with						N/A ⁽²⁾
			water or a dust suppression chemical immediately prior to, during						
			and immediately after the activities so as to maintain the entire						
			surface wet;						
		•	Where a scaffolding is erected around the perimeter of a building						N/A ⁽²⁾
			under construction, effective dust screens, sheeting or netting						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
			should be provided to enclose the scaffolding from the ground floor						
			level of the building, or a canopy should be provided from the first						
			floor level up to the highest level of the scaffolding;						
		•	Any skip hoist for material transport should be totally enclosed by						N/A ⁽²⁾
			impervious sheeting;						
		•	Every stock of more than 20 bags of cement or dry pulverized fuel						N/A ⁽²⁾
			ash (PFA) should be covered entirely by impervious sheeting or						
			placed in an area sheltered on the top and the 3 sides;						
		•	Cement or dry PFA delivered in bulk should be stored in a closed						N/A ⁽²⁾
			silo fitted with an audible high level alarm which is interlocked						
			with the material filling line and no overfilling is allowed;						
		•	Loading, unloading, transfer, handling or storage of bulk cement or						N/A ⁽²⁾
			dry PFA should be carried out in a totally enclosed system or						
			facility, and any vent or exhaust should be fitted with an effective						
			fabric filter or equivalent air pollution control system; and						
		•	Exposed earth should be properly treated by compaction, turfing,						N/A ⁽²⁾
			hydroseeding, vegetation planting or sealing with latex, vinyl,						
			bitumen, shotcrete or other suitable surface stabiliser within six						
			months after the last construction activity on the construction site						
			or part of the construction site where the exposed earth lies.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
S7.6.5	D4	The following mitigation measures should be adopted to prevent fugitive	Control construction dust	Contractor	Kai Tak Barging	Construction	Air Pollution	
		dust emissions at barging point:			Point	stage	Control	
		All road surface within the barging facilities will be paved;					(Construction	^
		Dust enclosures will be provided for the loading ramp;					Dust) Regulation	*
		Vehicles will be required to pass through designated wheels wash						٨
		facilities; and						
		Continuous water spray at the loading points						٨
S7.6.5	D5	For the unloading of spoil from trucks at barging point, installation	Minimize dust impact at the	Contractor	Barging Points	Construction	• APCO	*
		of 3-sided screen with top tipping hall and operating water	nearby sensitive receivers			stage	• To control the	
		spraying and flexible dust curtains at the discharge point for dust					dust impact to	
		suppression					meet HKAQO	
							and TM-	
							EIA criteria	
							•EP Condition	
							2.18 (c)	
S7.6.5	D6	Implement regular dust monitoring under EM&A programme during the	Monitoring of dust impact	Contractor	Selected	Construction	• TM-EIA	N/A ⁽¹⁾
		construction stage.			representative	stage		
					dust monitoring			
					station			

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
	1	re (Airborne)			T	Ī		
S8.3.6	N1	Implement the following good site practices:	Control construction airborne	Contractor	All Construction	Construction	• Annex 5,	
		Only well-maintained plant should be operated on-site and plant	noise		Sites	stage	TM-EIA	۸
		should be serviced regularly during the construction programme;						
		Machines and plant (such as trucks, cranes) that may be in						۸
		intermittent use should be shut down between work periods or						
		should be throttled down to a minimum;						
		Plant known to emit noise strongly in one direction, where						^
		possible, be orientated so that the noise is directed away from						
		nearby NSRs;						
		Silencers or mufflers on construction equipment should be						N/A ⁽²⁾
		properly fitted and maintained during the construction works;						IN/A
		Mobile plant should be sited as far away from NSRs as possible						٨
		and practicable;						
		Material stockpiles, mobile container site office and other						N/A ⁽²⁾
		structures should be effectively utilized, where practicable, to						N/A ⁽²⁾
		screen noise from on-site construction activities.						
S8.3.6	N2	Install temporary hoarding located on the site boundaries between noisy	Reduce the construction	Contractor	All Construction	Construction	• Annex 5,	^
		construction activities and NSRs. The conditions of the hoardings shall	noise levels at low-level		Sites	stage	TM-EIA	
		be properly maintained throughout the construction period.	zone of NSRs through partial					
			screening.					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to	Status
\$8.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	Contractor	All Construction Sites	Construction stage	• Annex 5, TM-EIA	N/A ⁽¹⁾
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All Construction Sites where practicable	Construction stage	• Annex 5, TM-EIA	۸
S8.3.6	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All Construction Sites where practicable	Construction stage	• Annex 5, TM-EIA	N/A ⁽¹⁾
S8.3.6	N6	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	•TM-EIA	N/A ⁽¹⁾

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
Water Qu	uality (Cor	struction Phase)						
S10.7.1	W1	In accordance with the Practice Note for Professional Persons on	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		Construction Site Drainage, Environmental Protection Department, 1994	impact from construction site		sites	stage	Control	
		(ProPECC PN1/94), construction phase mitigation measures shall	runoff and general		where practicable		Ordinance	
		include the following:	construction activities				• ProPECC	
		Construction Runoff and Site Drainage					PN1/94	
		At the start of site establishment (including the barging facilities),					• TM-EIAO	^
		perimeter cut-off drains to direct off-site water around the site					• TM-Water	
		should be constructed with internal drainage works and erosion						
		and sedimentation control facilities implemented.						
		temporary and permanent drainage pipes and culverts), earth						
		bunds or sand bag barriers should be provided on site to direct						
		stormwater to silt removal facilities. The design of the temporary						
		on-site drainage system will be undertaken by the contractor prior						
		to the commencement of construction.						
		The dikes or embankments for flood protection should be						^
		implemented around the boundaries of earthwork areas.						
		Temporary ditches should be provided to facilitate the runoff						
		discharge into an appropriate watercourse, through a						
		site/sediment trap. The sediment/silt traps should be incorporated						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
			in the permanent drainage channels to enhance deposition rates.						
			The design of efficient silt removal facilities should be based on the						
			guidelines in Appendix A1 of ProPECC PN 1/94, which states that						
			the retention time for silt/sand traps should be 5 minutes under						
			maximum flow conditions. Sizes may vary depending upon the						
			flow rate, but for a flow rate of 0.1 m³/s a sedimentation						
			basin of 30m^3 would be required and for a flow rate of $0.5 \text{m}^3/\text{s}$						
			the basin would be 150 m³. The detailed design of the sand/silt						
			traps shall be undertaken by the contractor prior to the						
			commencement of construction.						
		•	All exposed earth areas should be completed and vegetated as						۸
			soon as possible after earthworks have been completed, or						
			alternatively, within 14 days of the cessation of earthworks where						
			practicable. Exposed slope surfaces should be covered by						
			tarpaulin or other means.						
		•	The overall slope of the site should be kept to a minimum to						۸
			reduce the erosive potential of surface water flows, and all traffic						
			areas and access roads protected by coarse stone ballast. An						
			additional advantage accruing from the use of crushed stone is the						
			positive traction gained during prolonged periods of inclement						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
			weather and the reduction of surface sheet flows.						
		•	All drainage facilities and erosion and sediment control structures						*
			should be regularly inspected and maintained to ensure proper						
			and efficient operation at all times and particularly following						
			rainstorms. Deposited silt and grit should be removed regularly						
			and disposed of by spreading evenly over stable, vegetated areas.						
		•	Measures should be taken to minimize the ingress of site drainage						^
			into excavations. If the excavation of trenches in wet periods is						
			necessary, they should be dug and backfilled in short sections						
			wherever practicable. Water pumped out from trenches or						
			foundation excavations should be discharged into storm drains via						
			silt removal facilities.						
		•	Open stockpiles of construction materials (for example,						N/A ⁽¹⁾
			aggregates, sand and fill material) of more than 50m³ should be						
			covered with tarpaulin or similar fabric during rainstorms.						
		•	Measures should be taken to prevent the washing away of						*
			construction materials, soil, silt or debris into any drainage system.						
			Manholes (including newly constructed ones) should always be						
			adequately covered and temporarily sealed so as to prevent silt,						
			construction materials or debris being washed into the drainage						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
			system and storm runoff being directed into foul sewers						
		•	Precautions be taken at any time of year when rainstorms are						^
			likely, actions to be taken when a rainstorm is imminent or						
			forecasted, and actions to be taken during or after rainstorms are						
			summarised in Appendix A2 of ProPECC PN 1/94. Particular						
			attention should be paid to the control of silty surface runoff during						
			storm events, especially for areas located near steep slopes						
		•	All vehicles and plant should be cleaned before leaving a						^
			construction site to ensure no earth, mud, debris and the like is						
			deposited by them on roads. An adequately designed and sited						
			wheel washing facilities should be provided at every construction						
			site exit where practicable. Wash-water should have sand and						
			silt settled out and removed at least on a weekly basis to ensure						
			the continued efficiency of the process. The section of access						
			road leading to, and exiting from, the wheel-wash bay to the public						
			road should be paved with sufficient backfall toward the						
			wheel-wash bay to prevent vehicle tracking of soil and silty water						
			to public roads and drains.						
		•	Oil interceptors should be provided in the drainage system						^
			downstream of any oil/fuel pollution sources. The oil interceptors						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
		should be emptied and cleaned regularly to prevent the release of						
		oil and grease into the storm water drainage system after						
		accidental spillage. A bypass should be provided for the oil						
		interceptors to prevent flushing during heavy rain.						
		Construction solid waste, debris and rubbish on site should be						^
		collected, handled and disposed of properly to avoid water quality						
		impacts.						
		All fuel tanks and storage areas should be provided with locks and						^
		sited on sealed areas, within bunds of a capacity equal to 110% of						
		the storage capacity of the largest tank to prevent spilled fuel oils						
		from reaching water sensitive receivers nearby.						
		All the earth works involving should be conducted sequentially to						N/A ⁽²⁾
		limit the amount of construction runoff generated from exposed						
		areas during the wet season (April to September) as far as						
		practicable.						
		Adopt best management practices.						*
S10.7.1	W3	Sewage Effluent	To minimize water quality	Contractor	All construction	Construction	Water Pollution	٨
		Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by	from sewage effluent		sites where	stage	Control	
		the workforce. A licensed contractor should be employed to			practicable		Ordinance	
		provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					• TM-water	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
S10.7.1	W4	Groundwater from Contaminated Area:	To minimize groundwater	Contractor	Excavation areas	Construction	Water Pollution	
		No direct discharge of groundwater from contaminated areas	quality impact from		where	stage	Control	N/A ⁽¹⁾
		should be adopted. Prior to the excavation works within these	contaminated area		contamination is		Ordinance	
		potentially contaminated areas, the groundwater quality should be			found.		• TM-water	
		reviewed with reference to the site investigation data in this EIA					• TM-EIAO	
		report for compliance to the Technical Memorandum on Standards						
		for Effluents Discharged into Drainage on Sewerage Systems,						
		Inland and Coastal Waters (TM-Water) and the existence of						
		prohibited substance should be confirmed. The review results						
		should be submitted to EPD for examination If the review results						
		indicated that the groundwater to be generated from the						
		excavation works would be contaminated, the contaminated						
		groundwater should be either properly treated in compliance with						
		the requirements of the TM-Water or properly recharged into the						
		ground.						
		If wastewater treatment is deployed, the wastewater treatment unit						N/A ⁽¹⁾
		shall deploy suitable treatment process (e.g. oil interceptor /						
		activated carbon) to reduce the pollution level to an acceptable						
		standard and remove any prohibited substances (e.g. TPH) to						
]		undetectable range. All treated effluent from wastewater treatment						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
			plant shall meet the requirements as stated in TM-Water and						
			should be discharged into the foul sewers						
		•	If groundwater recharging wells are deployed, recharging wells						N/A ⁽¹⁾
			should be installed as appropriate for recharging the contaminated						
			groundwater back into the ground. The recharging wells should be						
			selected at places where the groundwater quality will not be						
			affected by the recharge operation as indicated in the Section 2.3						
			of TM-Water. The baseline groundwater quality shall be						
			determined prior to the selection of the recharge wells, and submit						
			a working plan (including the laboratory analytical results showing						
			the quality of groundwater at the proposed recharge location(s) as						
			well as the pollutant levels of groundwater to be recharged) to EPD						
			for agreement. Pollution levels of groundwater to be recharged						
			shall not be higher than pollutant levels of ambient groundwater at						
			the recharge well. Prior to recharge, any prohibited substances						
			such as TPH products should be removed as necessary by						
			installing the petrol interceptor. The Contractor should apply for a						
			discharge licence under the WPCO through the Regional Office of						
			EPD for groundwater recharge operation or discharge of treated						
			groundwater.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
S10.7.1	W5	<u>Dredging Works</u>	To minimize sediment	Contractor	Kai Tak Barging	Dredging	Water Pollution	
		The following good practice shall apply for the dredging works:	suspension during dredging		Point during	period	Control	
		Install efficient silt curtains at the point of seawall dredging to			dredging works		Ordinance	N/A ⁽²⁾
		control the dispersion of SS;					• TM-EIAO	
		Implement water quality monitoring to ensure effective control of						N/A ⁽²⁾
		water pollution and recommend additional mitigation measures						
		required;						
		The decent speed of grabs should be controlled to minimize the						N/A ⁽²⁾
		seabed impact and to reduce the volume of over-dredging; and						
		All vessels should be sized so that adequate clearance is						N/A ⁽²⁾
		maintained between vessels and the seabed in all tide conditions,						
		to ensure that undue turbidity is not generated by turbulence from						
		vessel movement or propeller wash.						
S10.7.1	W6	Operation of Barging Facilities	To minimize water quality	Contractor	All barging	Construction	Water Pollution	
		The following good practice shall apply for the barging facilities	impact from operation of		facilities	stage	Control Ordinance	
		operations:	barging facility				• TM-EIA	
		All barges should be fitted with tight bottom seals to prevent						^
		leakage of materials during transport;						
		Barges or hoppers should not be filled to a level that will cause						^
		overflow of materials or polluted water during loading or						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
		transportation;						
		All vessels should be sized so that adequate clearance is						^
		maintained between vessels and the seabed in all tide conditions,						
		to ensure that undue turbidity is not generated by turbulence from						
		vessel movement or propeller wash;						
		Loading of barges and hoppers should be controlled to prevent						^
		splashing of material into the surrounding water; and						
		Mitigation measures as outlined in W1 should be applied to						٨
		minimise water quality impacts from site runoff and open stockpile						
		spoils at the proposed barging facilities where appropriate.						
S10.7.1	W7	In order to prevent accidental spillage of chemicals, the following is	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		recommended:	impact from accidental		sites where	stage	Control Ordinance	
		All the tanks, containers, storage area should be bunded and the	spillage		practicable		• ProPECC	^
		locations should be locked as far as possible from the sensitive					PN1/94	
		 watercourse and stormwater drains. The Contractor should register as a chemical waste producer if 					• TM-EIAO	٨
		chemical wastes would be generated. Storage of chemical waste					• TM-Water	
		arising from the construction activities should be stored with						
		suitable labels and warnings.						٨
		Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal (Chemical						^
		Waste) (General) Regulation.						

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
S10.7.1	W8	Implement a marine water quality monitoring programme	Monitor marine water quality prior to and during dredging period	Contractor	At identified monitoring location	Prior to and during dredging period	Water Pollution Control Ordinance TM-water EIA-TM	۸
Waste Ma	anagemer	nt (Construction Waste)				<u> </u>		
S11.4.1.1		On-site sorting of C&D material Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored at designated stockpile areas preventing them from	Separation of unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	• DEVB TC(W) No. 6/2010	N/A ⁽²⁾
		delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ended up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
		supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for						
		tracking of the correct delivery to the rock crushing facilities for						
		processing into aggregates. Alternative disposal option for the						
		reuse of volcanic rock and Aplite Dyke rock, etc should also be						
S11.5.1	WM2	explored.	Cood site avestice to	Combrantor	All a seathwestice	Canaturation	. I and	
511.5.1	VVIVIZ	Construction and Demolition Material	Good site practice to	Contractor	All construction	Construction .	• Land	NT/ A (2)
		Maintain temporary stockpiles and reuse excavated fill material for	minimize the waste		sites	stage	(Miscellaneous	N/A ⁽²⁾
		backfilling and reinstatement;	generation and recycle the				Provisions)	(2)
		Carry out on-site sorting;	C&D materials as far as				Ordinance	N/A ⁽²⁾
		Make provisions in the Contract documents to allow and promote	practicable so as to reduce				 Waste 	N/A ⁽²⁾
		the use of recycled aggregates where appropriate;	the amount for final disposal				Disposal	
		Adopt 'Selective Demolition' technique to demolish the existing					Ordinance	N/A ⁽²⁾
		structures and facilities with a view to recovering broken concrete					• ETWB TCW	
		effectively for recycling purpose, where possible;					No. 19/2005	
		Implement a trip-ticket system for each works contract to ensure						٨
		that the disposal of C&D materials are properly documented and						
		verified; and						
		Implement an enhanced Waste Management Plan similar to						٨
		ETWBTC (Works) No. 19/2005 – "Environmental Management on						
		Construction Sites" to encourage on-site sorting of C&D materials						
		and to minimize their generation during the course of construction.						

	EM&A og Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to	Status
		In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation					achieve?	٨
S11.5.1 WN	/M3	Standard formwork or pre-fabrication should be used as far as practicable in order to minimize the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No.19/2005	N/A ⁽²⁾

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
S11.5.1	WM4	General Refuse	Minimize production of the	Contractor	All construction	Construction	Waste Disposal	
		General refuse generated on-site should be stored in enclosed	general refuse and avoid		sites	stage	Ordinance	^
		bins or compaction units separately from construction and	odour, pest and litter impacts					
		chemical wastes.						
		A reputable waste collector should be employed by the Contractor						^
		to remove general refuse from the site, separately from						
		construction and chemical wastes, on a daily basis to minimize						
		odour, pest and litter impacts. Burning of refuse on construction						
		sites is prohibited by law.						
		Aluminium cans are often recovered from the waste stream by						^
		individual collectors if they are segregated and made easily						
		accessible. Separate labelled bins for their deposit should be						
		provided if feasible.						
		Office wastes can be reduced through the recycling of paper if						٨
		volumes are large enough to warrant collection. Participation in a						
		local collection scheme should be considered by the Contractor.						
S11.5.1	WM6	Land-based and Marine-based Sediment	To control pollution due to	Contractor	Within Project Site	Construction	• ETWB TCW	
		All construction plant and equipment shall be designed and	marine sediment		Area	Stage	No. 34/2002	N/A ⁽¹⁾
		maintained to minimize the risk of silt, sediments, contaminants or						
		other pollutants being released into the water column or deposited						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
			in the locations other than designated location;						
		•	All vessels shall be sized such that adequate draft is maintained						N/A ⁽¹⁾
			between vessels and the sea bed at all states of the tide to ensure						
			that undue turbidity is not generated by turbulence from vessel						
			movement or propeller wash;						
		•	Before moving the vessels which are used for transporting						N/A ⁽¹⁾
			dredged material, excess material shall be cleaned from the decks						
			and exposed fittings of vessels and the excess materials shall						
			never be dumped into the sea except at the approved locations;						
		•	Adequate freeboard shall be maintained on barges to ensure that						N/A ⁽¹⁾
			decks are not washed by wave action.						
		•	The Contractors shall monitor all vessels transporting material to						N/A ⁽¹⁾
			ensure that no dumping outside the approved location takes place.						
			The Contractor shall keep and produce logs and other records to						
			demonstrate compliance and that journeys are consistent with						
			designated locations and copies of such records shall be						
			submitted to the engineers;						
		•	The Contractors shall comply with the conditions in the dumping						N/A ⁽¹⁾
			licence.						
		•	All bottom dumping vessels (Hopper barges) shall be fitted with						N/A ⁽¹⁾

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref			recommended Measures &	implement the	measures	Implement	requirements	
				Main Concerns to address	measures?		the	or standards	
							measures?	for the	
								measures to	
								achieve?	
			tight fittings seals to their bottom openings to prevent leakage of						
			material;						
		•	The material shall be placed into the disposal pit by bottom						N/A ⁽¹⁾
			dumping;						
		•	Contaminated marine mud shall be transported by spit barge of						N/A ⁽¹⁾
			not less than 750m³ capacity and capable of rapid opening and						
			discharge at the disposal site;						
		•	Discharge shall be undertaken rapidly and the hoppers shall be						N/A ⁽¹⁾
			closed immediately. Material adhering to the sides of the hopper						
			shall not be washed out of the hopper and the hopper shall remain						
			closed until the barge returns to the disposal site.						
		•	For Type 3 special disposal treatment, sealing of contaminant with						N/A ⁽¹⁾
			geosynthetic containment before dropping into designated mud pit						
			would be a possible arrangement. A geosynthetic containment						
			method is a method whereby the sediments are sealed in						
			geosynthetic containers and, the containers would be dropped into						
			the designated contaminated mud pit where they would be						
			covered by further mud disposal and later by the mud pit capping						
			at the disposal site, thereby fulfilling the requirements for fully						
			confined mud disposal.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
S11.5.1	WM7	Chemical Waste	Control the chemical waste	Contractor	All Construction	Construction	Waste Disposal	
		Chemical waste that is produced, as defined by Schedule 1 of the	and ensure proper storage,		Sites	Stage	(Chemical	*
		Waste Disposal (Chemical Waste) (General) Regulation, should	handling and disposal.				Waste)	
		be handled in accordance with the Code of Practice on the					(General)	
		Packaging, Labelling and Storage of Chemical Wastes.					Regulation	
		Containers used for the storage of chemical wastes should be					• Code of	*
		suitable for the substance they are holding, resistant to corrosion,					Practice	
		maintained in a good condition, and securely closed; have a					on the	
		capacity of less than 450 liters unless the specification has been					Packaging,	
		approved by the EPD; and display a label in English and Chinese					Labelling and	
		in accordance with instructions prescribed in Schedule 2 of the					Storage of	
		regulation.					Chemical Waste	
		The storage area for chemical wastes should be clearly labeled						٨
		and used solely for the storage of chemical waste; enclosed on at						
		least 3 sides; have an impermeable floor and bunding of sufficient						
		capacity to accommodate 110% of the volume of the largest						
		container or 20 % of the total volume of waste stored in that area,						
		whichever is the greatest; have adequate ventilation; covered to						
		prevent rainfall entering; and arranged so that incompatible						
		materials are adequately separated.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What	Status
	Log Ref		recommended Measures &	implement the	measures	Implement	requirements	
			Main Concerns to address	measures?		the	or standards	
						measures?	for the	
							measures to	
							achieve?	
		Disposal of chemical waste should be via a licensed waste						٨
		collector; be to a facility licensed to receive chemical waste, such						
		as the Chemical Waste Treatment Centre which also offers a						
		chemical waste collection service and can supply the necessary						
		storage containers; or be to a reuser of the waste, under approval						
		from the EPD.						

Remarks: ^

- Compliance of mitigation measure
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor
- * Recommendation was made during site audit but improved/rectified by the contractor.

N/A⁽¹⁾ Not Applicable

N/A⁽²⁾ Not Applicable at this stage

APPENDIX F WASTE GENERATION IN THE REPORTING MONTH

Concentric – Hong Kong River Joint Venture

MTR SCL Contract 1108A Kai Tak Barging Point Facilities

Monthly Summary Waste Flow Table for 2015 (year)

	Withing Summary Waste Flow Table 101 2015 (year)										
	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.010
Feb	_	_	_	_	_	_	_	_	_	_	_
Mar	_	_	-	_	_	_	_	_	_	_	_
Apr	_	_	-	_	_	_	_	_	_	_	_
May	_	_		_	_	_	_	_	-	_	_
June	_	_	-	_	_	_	_	_	-	_	_
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.010
July	_	_	_	_	_	_	_	_	-	_	_
Aug	_	_	_	_	_	_	_	_	_	_	_
Sept	_	_	_	_	_	_	_	_	_	_	_
Oct	_	_	_	_	_	_	_	_	_	_	_
Nov	_	_	-	_	_	_	_	_	-	_	_
Dec	_	_	-	_	-	_	-	_	_	_	_
G.Total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.010


APPENDIX G COMPLAINT LOG

Appendix G - Complaint Log

Log Ref.	Date/Location	Complainant/ Date of Contact	Details of Complaint	Investigation/ Mitigation Action	File Closed
			1	-	

APPENDIX H TENTATIVE CONSTRUCTION PROGRAMME

3 Month Rolling Programme (incl. Addition of Floating Jetty)



Start date	10AUG12
Finish date	28AUG16
Data date	31JAN15
Run date	30JAN15
Page number	1A

c Primavera Systems, Inc.

MTR SCL 1108A

KAI TAK BARGING POINT FACILITIES

Concentric - Hong Kong River Joint Venture



Appendix B

29th EM&A Report for Works Contract 1109 – Stations and Tunnels of Kowloon City Section

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 29 [Period from 1 to 31 January 2015]

Works Contract 1109 - Stations and Tunnels of Kowloon City Section

(13 February 2015)

Certified by: ____Winnie Ko_____

Position: Environmental Team Leader

Date: _____13 February 2015_____

MONTHLY EM&A REPORT

Samsung-Hsin Chong JV

Shatin to Central Link (SCL) - Tai Wai to Hung Hom Section: Works Contract 1109 – Stations and Tunnels of Kowloon City Section Monthly EM&A Report No.29

January 2015

Environmental Resources Management

16/F Berkshire House 25 Westlands Road Quarry Bay, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

MONTHLY EM&A REPORT

Samsung-Hsin Chong JV

Shatin to Central Link (SCL) - Tai Wai to Hung Hom Section: Works Contract 1109 - Stations and Tunnels of Kowloon City Section Monthly EM&A Report No.29

January 2015

Reference 0171181

For and on behalf of

ERM-Hong Kong, Limited

Approved by: Frank Wan

Signed:

Position: Partner

Date: 13 February 2015

CONTENTS

1	INTRODUCTION	1
1.1	PURPOSE OF THE REPORT	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	3
2.1	BACKGROUND	3
2.2	GENERAL SITE DESCRIPTION	3
2.3	CONSTRUCTION PROGRAMME AND ACTIVITIES	3
2.4	PROJECT ORGANISATION	4
2.5	STATUS OF ENVIRONMENTAL LICENCES, NOTIFICATION AND PERMITS	4
3	ENVIRONMENTAL MONITORING REQUIREMENTS	6
3.1	REGULAR CONSTRUCTION NOISE MONITORING	6
3.1.1	Monitoring Location	6
3.1.2	Monitoring Parameter and Frequency	6
3.1.3	Monitoring Equipment and Methodology	7
3.1.4	Action and Limit Levels	7
3.2	CONTINUOUS NOISE MONITORING	8
3.2.1	Monitoring Location	8
3.2.2	Monitoring Parameter and Frequency	9
3.2.3	Monitoring Equipment and Methodology	9
3.2.4	Action and Limit Levels	9
3.3	CONSTRUCTION DUST MONITORING	10
3.3.1	Monitoring Location	10
3.3.2	Monitoring Parameter and Frequency	11
3.3.3	Monitoring Equipment	11
3.3.4	Monitoring Methodology	12
3.3.5	Action and Limit Levels	14
3.4	CULTURAL HERITAGE	14
3.5	LANDSCAPE AND VISUAL MITIGATION MEASURES	15
4	IMPLEMENTATION STATUS OF THE ENVIRONMENTAL PROTEC	TION
	REQUIREMENTS	16
5	MONITORING RESULTS	17
5.1	REGULAR CONSTRUCTION NOISE MONITORING	17
5.2	CONTINUOUS NOISE MONITORING	17
5.3	CONSTRUCTION DUST MONITORING	17
5.4	CULTURAL HERITAGE	18
5.5	WASTE MANAGEMENT	18
5.6	LANDSCAPE AND VISUAL MITIGATION MEASURES	19
6	ENVIRONMENTAL SITE INSPECTION	20

7	ENVIRONMENTAL NON-CONFORMANCE	21
7.1	SUMMARY OF MONITORING EXCEEDANCE	21
7.2	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	21
7.3	SUMMARY OF ENVIRONMENTAL COMPLAINT	21
7.4	SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	21
8	FUTURE KEY ISSUES	22
8.1	KEY ISSUES FOR THE COMING MONTH	22
<i>8.</i> 2	MONITORING SCHEDULE FOR THE NEXT MONTH	22
8.3	CONSTRUCTION PROGRAMME FOR THE NEXT MONTH	22
9	CONCLUSIONS	23

LIST OF ANNEXES

Annex A	The Angument and Works Area for Works Contract
Annex B	Construction Programme for the Reporting Month and Coming Month
Annex C	Project Organisation Chart and Contact Detail
Annex D	Locations of Monitoring Stations for Noise and Dust Monitoring
Annex E	Monitoring Schedule of the Reporting Period and the Next Month
Annex F	Calibration Reports
Annex G	Summary of Event/Action Plans
Annex H	Summary of Implementation Status of Environmental Mitigation
Annex I-1	Regular Noise Monitoring Results
Annex I-2	Continuous Noise Monitoring Results
Annex J	Construction Dust Monitoring Results
Annex K	Waste Flow Table
Annex L	Investigation Reports
Annex M	Environmental Complaint, Environmental Summon and Prosecution Log

EXECUTIVE SUMMARY

The construction works of MTR Shatin to Central Link Works Contract 1109 – Stations and Tunnels of Kowloon City Section commenced on 1 September 2012. This is the twenty-ninth monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 January 2015 to 31 January 2015 in accordance with the EM&A Manual.

Summary of the Construction Works undertaken during the Reporting Month

The major construction works undertaken during the reporting month include:

Construction Activities undertaken

Works in Ma Tau Wai (MTW)

- TKW/MTW Road Garden Operation of bentonite plant and Pier 15 underpinning works; and
- Along Ma Tau Wai Road Predrilling for D wall, D wall panel construction, trial pits for location of utilities and roof slab construction.

Works in To Kwa Wan (TKW)

NMS-CA-6

- Olympic Garden Underpinning works and installation of pipe piles and TTMS preparation
- Olympic Playground –TTMS preparation;
- TKW Station Pump installation, shaft excavation, and TBM and STP setup; and
- Nam Kok Road Installation of pipe pile.

Regular Construction Noise and Construction Dust Monitoring

A summary of the monitoring activities in this reporting period is listed below:

• Regular construction noise monitoring during normal working hours

4 times

1,1110 611 0	2 **********
• NMS-CA-7	4 times
• NMS-CA-8	4 times
• <i>NMS-CA-9</i>	4 times
• NMS-CA-10	4 times
Construction dust (24-hour TSP) monitoring	
• DMS-6	5 times
• <i>DMS-7</i>	5 times
• DMS-8	5 times
• DMS-9	5 times
• DMS-10	5 times
	 NMS-CA-8 NMS-CA-9 NMS-CA-10 Construction dust (24-hour TSP) monitoring DMS-6 DMS-7 DMS-8 DMS-9

Continuous Noise Monitoring

Continuous noise monitoring is required at MTW-12-3(A), MTW-12-4(A), MTW-12-10-1, MTW-12-4-1 (A), MTW-12-11(A) and MTW-16-1 during this reporting month, according to the schedule presented in the latest approved CNMP.

Cultural Heritage

A License to Excavate and Search for Antiquities under Antiquities and Monuments Ordinance has been obtained from Antiquities and Monuments Office (AMO) on 29 October 2012. The archaeological survey-cumexcavation and additional investigation at the Sacred Hill (North) commenced on 1 November 2012 and was conducted in accordance with the License and the approved Archaeological Action Plan (AAP). An updated AAP was submitted to AMO for renewal of the 1 year archaeological license. The license was renewed and granted by AMO on 24 October 2013. The updated AAP was submitted to EPD for approval on 11 October 2013 and it was approved on 1 November 2013. The fieldworks of the archaeological survey-cum-excavation and additional investigation were completed on 27 December 2013. The Interim Archaeological Report was provided to AMO in April 2014.

Vibration monitoring was conducted at Hong Kong Aviation Club during the reporting period, no non-compliance was recorded.

Waste Management

Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. About 64,165 m³ of inert C&D materials were generated from the Project, which were sent to 1108A Kai Tai Barging Facilities during the reporting month. 328 kg of plastics was generated and sent to recyclers for recycling during the reporting period. About 150 m³ of non-recyclable non-inert C&D materials, such as general refuse, were disposed of at NENT Landfill. No metal waste was generated during this reporting month. 77 kg of paper/cardboard packaging was generated and sent to recyclers for recycling during the reporting period. 180kg of chemical waste was generated during this reporting month.

Landscape and Visual

Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 12 and 26 January 2015. No audit findings were observed during the reporting month. The implementation status is presented in *Section 5*.

Environmental Site Inspection

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 5, 12, 19 and 26 January 2015. The representative of the IEC joined the site inspection on 12 January 2015. Details of the audit findings and implementation status are presented in *Section 6*.

Environmental Exceedance/Non-conformance/Compliant/Summons and Prosecution

No exceedance of the Action and Limit Levels of regular construction noise monitoring and 24-hour TSP monitoring was recorded during the reporting period.

Following up on the exceedances of the Action and Limit Levels of the continuous noise monitoring recorded on 29 and 30 December 2014; 6, 7, 8, 9, 10, 14, 16, 19, 20, 21, 22 amd 23 January 2015 investigation of the exceedances have been completed and the investigation reports are presented in *Annex L*.

Exceedances of the Action and Limit Levels of the continuous noise monitoring were recorded at MTW-12-3 (A) on 7, 8, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015; at MTW 12-4-1 (A) on 6, 7, 8 January 2015; at MTW-12-11 (A) on 7, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015 and at MTW-16-1 on 7, 8, 9, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015.

The exceedances recorded on 30 and 31 January 2015 are still under investigation and the findings will be reported in the next reporting period.

Two complaints were reported on 15 January 2015 and one complaint was reported on 30 January 2015. Investigation of the complaints received on 15 January 2015 had been completed and the investigation report is presented in Annex L. Investigation of the complaint received on 30 January 2015 is in progress. No summon or prosecution was received in this reporting period.

Future Key Issues

The major construction works to be undertaken in the next reporting month include:

Construction Activities to be undertaken

Work in Ma Tau Wai (MTW)

- TKW/MTW Road Garden Operation of bentonite plant and pier 15 underpinning works; and
- Along Ma Tau Wai Road Predrilling for D wall, D wall panel construction, trial pits for location of utilities and roof slab construction.

Work in To Kwa Wan (TKW)

- Olympic Garden Underpinning works and installation of pipe pile and TTMS preparation;
- Olympic Playground TTMS preparation;
- TKW Station Pump installation, shaft excavation and TBM & STP site setup; and
- Nam Kok Road Installation of pipe pile.

1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Samsung-Hsin Chong JV (SSHCJV) as the Environmental Team (Contractor's ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during the construction phase of the MTR Shatin to Central Link (SCL) Works Contract 1109 – Stations and Tunnels of Kowloon City Section (the Project).

1.1 Purpose of the Report

This is the twenty-ninth EM&A report which summarises the monitoring results and audit findings during the reporting period from 1 January to 31 January 2015.

1.2 STRUCTURE OF THE REPORT

Section 1: **Introduction**

It details the purpose and structure of the report.

Section 2: Project Information

It summarises the background and scope of the project, site description, project organisation and contact details, construction programme, construction works undertaken and status of the Environmental Permits/Licenses during the reporting period.

Section 3: Environmental Monitoring Requirement

It summarises the monitoring parameters, programmes, methodologies, frequency, locations, Action and Limit Levels, Event / Action Plans.

Section 4 : **Implementation Status of the Environmental Protection Requirements**

It summarises the implementation of environmental protection measures during the reporting period.

Section 5: **Monitoring Results**

It summarises the monitoring results obtained in the reporting period.

Section 6: **Environmental Site Inspection**

It summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: Environmental Non-conformance

It summarises any monitoring exceedance, environmental complaints and summons within the reporting period.

Section 8 : Future Key Issues

It summarises the forecast of environmental impact and monitoring schedule for the next three months.

Section 9: Conclusions

2 PROJECT INFORMATION

2.1 BACKGROUND

The Shatin to Central Link – Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an extension of the Ma On Shan Line and is approximately 11 km long. It links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the *Environmental Impact Assessment Ordinance* (Cap. 499) (EIAO).

The construction of the SCL (TAW-HUH) has been divided into a series of civil construction Works Contracts and this Works Contract 1109 covers the construction of stations in To Kwa Wan (TKW) and Ma Tau Wai (MTW), and the tunnels between the TKW station and Ho Man Tin station (HOM).

2.2 GENERAL SITE DESCRIPTION

For the Works Contract 1109, the alignment runs from TKW station below Ma Tau Chung Road/Ma Tau Wai Road towards the west, reaching the MTW station. After leaving MTW station, the alignment passes Ko Shan Road and joins the HOM station at the intersection of Fat Kwong Street and Shun Yung Street. The underground sections of the alignment between TKW and HOM stations will be constructed by bored tunneling. Both the TKW and MTW stations will be constructed by cut-and-cover method.

The alignment and works area for the Works Contract 1109 are shown in *Annex A*.

2.3 CONSTRUCTION PROGRAMME AND ACTIVITIES

A summary of the major construction activities undertaken in this reporting period is shown in *Table 2.1*. The construction programme is presented in *Annex B*.

Table 2.1 Summary of the Construction Activities Undertaken during the Reporting Month

Construction Activities undertaken

Works in Ma Tau Wai (MTW)

- TKW/MTW Road Garden Operation of bentonite plant and Pier 15 underpinning works; and
- Along Ma Tau Wai Road Predrilling for D wall, D wall panel construction, trial pits for location of utilities and roof slab construction.

Works in To Kwa Wan (TKW)

- Olympic Garden Underpinning works, installation of pipe pile and TTMS preparation;
- Olympic Playground –TTMS preparation;
- TKW Station Pump installation, shaft excavation, and TBM and STP setup; and
- Nam Kok Road Installation of pipe pile.

2.4 PROJECT ORGANISATION

The project organisational chart and contact details are shown in *Annex C*.

2.5 STATUS OF ENVIRONMENTAL LICENCES, NOTIFICATION AND PERMITS

A summary of the valid permits, licences, and/or notifications on environmental protection for this Project is presented in *Table 2.2*.

Table 2.2 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-438/2012/H	Throughout the Contract	Permit granted on 10 September 2014
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	348516	13 August 2012 – 30 April 2017	-
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation (Form NB)	351125	16 October 2012 - 30 April 2017	-
Wastewater Discharge Lie			
Site at TKW	WT00019555-2014	30-September-2017	-
Site at MTW	WT00019556-2014	30-September-2017	-
Chemical Waste Producer Site at TKW	Registration 5213-286-S3682-01	Throughout the Contract	-
Site at MTW	5213-242-53682-02	Throughout the Contract	-
Construction Noise Perm	it		
- PME on Tam Kung Road	GW-RE1075-14	30 September 2014 - 25 March 2015	-
 PME in Pier 15 works area and EEP PME at Kai Tak New 	GW-RE1076-14 GW-RE0827-14	30 September 2014 - 24 March 2015 25 July 2014 - 23	-
Land 2 - PME in TKW/MTW	GW-RE0914-14	January 2015 21 August 2014 – 31	_
Garden - PME on Kowloon	GW-RE1131-14	January 2015 6 October 2014 – 5	-
City Road - PME at Kai Tak New	GW-RE1218-14	April 2015 28 October 2014 – 12	-
Land - PME at SUW Playground and Olympic Avenue	GW-RE1340-14	April 2015 26 November 2014 - 20 May 2015	-
- PME at TKW Chi Kiang Street and Ma Tau Wai Road	GW-RE1478-14	4 January 2015 - 11 January 2015	-
- PME at SUW works area	GW-RE0025-15	13 January 2015 to 8 July 2015	-

Permit/ Licences/	Reference	Validity Period	Remarks
Notification			
- PME at SUW works	GW-RE1339-14	27 November 2014 -	-
area		26 May 2015	
- PME at MTW Road	GW-RE1332-14	27 November 2014 -	-
North Bound & E3-		19 May 2015	
E6 works areas			
Billing Account for	7015758	Throughout the	-
Disposal of		Contract	
Construction Waste			

3

3.1 REGULAR CONSTRUCTION NOISE MONITORING

3.1.1 Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual was either rejected or unavailable; alternative locations were proposed and agreed by the ER (Engineer's Representative), IEC (Independent Environmental Checker) and EPD (Environmental Protection Department). The construction noise monitoring locations are listed in *Table 3.1* and shown in *Annex D*. The noise sensitive receivers (NSRs) related to this Works Contract are also shown in *Annex D*.

Table 3.1 Regular Construction Noise Monitoring Location

Proposed Regular Construction Noise Monitoring Location	Description	Type of Measurement
NMS-CA-6 (a)	No.16-23 Nam Kok Road	Façade
NMS-CA-7	Skytower Tower 2	Façade
NMS-CA-8	SKH Good Shepherd Primary School	Façade
NMS-CA-9 (b)	Kong Yiu Mansion	Façade
NMS-CA-10	Chat Ma Mansion	Façade

Notes:

- (a) Access to the monitoring location at Prosperity House (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. Furthermore, the alternative location, No. 420 Prince Edward Road West, used in the baseline monitoring was also not available as access permission was rejected by the owner of the building. An alternative location (No.16-23 Nam Kok Road) was proposed and approved by the ER and agreed by the IEC and EPD.
- (b) As the Incorporated Owners Association of the monitoring location at Lucky Building (originally proposed in the approved EM&A Manual) did not reply to our request for access to their premise, an alternative location, Kong Yiu Mansion, was proposed and approved by the ER and agreed by the IEC and EPD.

3.1.2 Monitoring Parameter and Frequency

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed. The monitoring schedule for this reporting period is shown in *Annex E*.

The construction noise levels were measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}) in decibels dB(A). L_{Aeq} (30min) was used as the monitoring metric for the time period between 0700 – 1900 hours on normal weekdays. The measured noise levels were logged every 5 minutes throughout the monitoring period.

3.1.3 Monitoring Equipment and Methodology

Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap 400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 3.2*, compile with the IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in *Annex F*.

Table 3.2 Noise Monitoring Equipment

Monitoring Stations	Monitoring Equipment (Sound Level Meter and Calibrator)
NMS-CA-6	Calibrator: NC 73 (Serial No. 10786708)
	Sound Level Meter: NL-52 (Serial No. 00131628)
NMS-CA-7, NMS-CA-9 and	Calibrator: NC 73 (Serial No. 10997142)
NMS-CA-10	Sound Level Meter: NL 18 (Serial No. 00360030)
NMS-CA-8	Calibrator: NC-73 (Serial No. 10997142)
	Sound Level Meter: NL-31 (Serial No. 00320533)

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted when the calibration level from before and after the noise measurement agreed to be within 1.0 dB(A).

3.1.4 Action and Limit Levels

The Action and Limit Levels are presented in *Table 3.3* and the Event / Action Plan (EAP) for noise monitoring is presented in *Annex G*.

Table 3.3 Action and Limit Levels for Noise Monitoring

Time Period	Regular Noise Monitoring Location	Action Level	Limit Level
0700 - 1900 hours on normal	NMS- CA-6	When one documented valid complaint is received	75 dB(A)
weekdays	NMS- CA-7	When one documented valid complaint is received	75 dB(A)
	NMS- CA-8	When one documented valid complaint is received	70 dB(A)
			65 dB(A) during examination periods
			79 dB(A) ^(b) during the period of conducting the continuous noise monitoring
	NMS- CA-9	When one documented valid complaint is received	75 dB(A)
	NMS- CA-10	When one documented valid complaint is received	75 dB(A)

Notes:

- (a) If works are to be carried out during restricted hours (ie, outside 0700 1900 from Monday to Saturday), the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- (b) The Limit Level of 79 dB(A) was updated on 22 August 2013 as per the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP), which were approved by EPD.

3.2 CONTINUOUS NOISE MONITORING

3.2.1 *Monitoring Locations*

With reference to the Continuous Noise Monitoring Plan (CNMP) and EP Condition 2.10, continuous noise monitoring should be conducted during the construction of the SCL (TAW-HUH) under Works Contract 1109 at eight noise sensitive receivers (NSRs), where the predicted residual air-borne construction noise impacts exceed the relevant noise criteria. The proposed continuous noise monitoring locations are presented in *Table 3.4* and shown in *Annex D*.

Table 3.4 Proposed Continuous Noise Monitoring Locations

Continuous Noise Monitoring Location(a)	Description
TKW-3-2(B)	Hing Fu Building
MTW-12-3 (A)	SKH Good Shepherd Primary School
MTW-12-4 (A)	Kong Yiu Mansion
MTW-12-4-1(A)	59 Maidstone Road
MTW-12-10	Lucky Building (South Façade)
MTW-12-10-1	Lucky Building (East Façade)
MTW-12-11 (A)	SKH Good Shepherd Primary School
MTW-16-1	SKH Good Shepherd Primary School
Note:	
(a) Subject to the latest Continuous Noise N	Monitoring Plan approved in October 2014.

3.2.2 Monitoring Parameter and Frequency

Continuous monitoring of $L_{Aeq(30min)}$ noise levels are required to be carried out at the eight proposed continuous noise monitoring locations identified in *Table 3.4* during the normal construction working hours (0700 – 1900 Monday to Saturday) in the period that presented in the CNMP. The recommended measurement period for the continuous noise monitoring programme in the CNMP are presented in *Table 3.6*. If works are to be carried out during restricted hours (ie, outside 0700 – 1900 from Monday to Saturday), the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

3.2.3 Monitoring Equipment and Methodology

In accordance to the Technical Memorandum (TM) issued under the *Noise Control Ordinance* (NCO), sound level meters in compliance with the *International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1)* specifications will be used for carrying out the noise monitoring. The sound level meter and calibrator used for continuous noise measurement are listed in *Table 3.5*.

Table 3.5 Continuous Noise Monitoring Equipment

Monitoring Station	Monitoring Equipment (Sound Level Meter and Calibrator)
TKW-3-2 (B)	Calibrator: NC-73 (Serial No. 10786708)
	Sound Level Meter: NL-52 (Serial No. 00131628)
MTW-12-3(A), MTW-12-11 (A)	Calibrator: NC-73 (Serial No. 10997142)
and MTW-16-1,	Sound Level Meter: NL-31 (Serial No. 00320533)
MTW-12-4(A)	Calibrator: NC-73 (Serial No. 10786708)
	Sound Level Meter: NL-52 (Serial No. 00643040)
MTW-12-4-1 (A)	Calibrator: NC-73 (Serial No. 10786708)
	Sound Level Meter: NL-52 (Serial No. 00643039)
MTW-12-10-1	Calibrator: NC- (Serial No. 10786708)
	Sound Level Meter: NL- (Serial No. 00983400)

Immediately prior to the noise measurement, the accuracy of the sound level meter will be checked using an acoustic calibrator, which generated a known sound pressure level at a known frequency. The accuracy of the sound level meter will also be checked on an annual-basis. Measurements will be accepted as valid only if the calibration level before and after the noise measurement agrees to be within $1.0~{\rm dB(A)}$. Noise measurements will be made in accordance with standard acoustical principles and practices in relation to weather conditions.

3.2.4 Action and Limit Levels

The Action/Limit Levels for the continuous noise monitoring programme recommended in the latest CNMP are presented in *Table 3.6.*

Table 3.6 Action/Limit Levels for Continuous Noise Monitoring (a)

Proposed Continuous Noise Monitoring Stations	Description	Action/ Limit Level	Measurement Period (a)	
TKW-3-2(B)	Hing Fu Building	80	September 2014 – December 2014 ^(b)	
MTW-12-3 (A)	SKH Good Shepherd Primary School	80	August 2014 – January 2015(b), March 2015 – June 2015	
MTW-12-4 (A)	Kong Yiu Mansion	80	August 2014 – June 2015(b)	
MTW-12-4-1(A)	59 Maidstone Road	82	October 2014, December 2014 – June 2015	
MTW-12-10	Lucky Building (South Façade)	84	March 2015 - April 2015, September 2015 - January 2016	
MTW-12-10-1	Lucky Building (East Façade)	80	December 2014 - May 2015, September 2015 - January 2016	
MTW-12-11 (A)	SKH Good Shepherd Primary School	81	September 2014 – June 2015 ^(b)	
MTW-16-1	SKH Good Shepherd Primary School	78	December 2012 – January 2013; April 2013 – 21 August 2013,	
Notes		79 (c)	22 August 2013 – December 2013, August 2014 – March 2016	

Notes:

- (a) The A/L Levels and Measurement Periods will be subject to the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP).
- (b) The latest CNMP was approved by EPD in October 2014. Continuous noise monitoring at TKW-3-2 (B), MTW-12-3 (A), MTW-12-4 (A) and MTW-12-11 (A) commenced in October 2014.
- (c) The A/L Level of 79 dB(A) was updated on 22 August 2013 as per the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP) which were approved by EPD.

The Event/Action Plan (EAP) of the latest CNMP for continuous noise monitoring is presented in *Annex G*.

3.3 CONSTRUCTION DUST MONITORING

3.3.1 Monitoring Location

The proposed dust monitoring stations for the construction phase of the Project, as recommended in the approved EM&A Manual, are listed in *Table* 3.7 and shown in *Annex D*. The proposed locations have been agreed with the ER, EPD and IEC.

Table 3.7 Construction Dust Monitoring Location

Proposed Construction Dust Monitoring Location	Description
DMS-6 (a)	Katherine Building
DMS-7	Parc 22
DMS-8	SKH Good Shepherd Primary School
DMS-9 (b)	No. 12 Pau Chung Street
DMS-10	Chat Ma Mansion

Notes:

- (a) Access to the monitoring location at Prosperity House (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. Furthermore, the alternative location at No. 420 Prince Edward Road West, which was used in the baseline monitoring, was also not available as access permission was not granted by the owner of the building. An alternative location, Katherine Building, was proposed and had been approved by the ER and agreed by the IEC and EPD.
- (b) As the Incorporated Owners Association of the originally proposed monitoring location at Lucky Building did not reply to our request for access to their premise, an alternative location, No. 26 Kowloon City Road, was proposed and had been approved by the ER and agreed by the IEC and EPD. However, 24-hour averaged dust monitoring had been suspended at DMS-9 No. 26 Kowloon City Road since March 2014 due to denied access by the occupant of the premise. No. 12 Pau Chung Street, as an alternative monitoring location, was formally approved by EPD on 19 May 2014. Impact dust monitoring at No. 12 Pau Chung Street commenced on 12 June 2014.

3.3.2 *Monitoring Parameter and Frequency*

The construction dust monitoring (in terms of Total Suspended Particulates (TSP)) was conducted at the designated monitoring stations in accordance with the requirements stipulated in the EM&A Manual. The 24-hour TSP levels were monitored at the frequency and duration stated in *Table 3.8*. The TSP monitoring was conducted as per the schedule presented in *Annex E*.

 Table 3.8
 Construction Dust Monitoring Parameters and Frequency

Monitoring Period	Duration	Parameter	Frequency
Dust Monitoring	Throughout the construction period of the Project	24-hour TSP	Once per 6 days

3.3.3 Monitoring Equipment

24-hour averaged TSP monitoring was performed at designated monitoring stations using High Volume Samplers (HVS) with the appropriate sampling inlets installed. The performance specification of HVS complied with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 3.9 summarises the equipment that was deployed for the 24-hour averaged monitoring.

Table 3.9 Construction Dust Monitoring Equipment

Monitoring Location	Monitoring Equipment (HVS and Calibrator)
DMS-6	TE-5170 (Serial No. 0107), CM-AIR-43 (Orifice ID 2454)
DMS-7	TE-5170 (Serial No. 3574), CM-AIR-43 (Orifice ID 2454)
DMS-8	TE-5170 (Serial No. 3572), CM-AIR-43 (Orifice ID 2454)
DMS-9 (a)	TE-5170 (Serial No. 0814), CM-AIR-43 (Orifice ID 2454)
DMS-10	TE-5170 (Serial No. 3573), CM-AIR-43 (Orifice ID 2454)

Note:

(a) 24-hour averaged dust monitoring at DMS-9 No. 26 Kowloon City Road had been suspended since March 2014 due to denied access by the occupant of the premise. However, No. 12 Pau Chung Street, as an alternative monitoring location, was formally approved by EPD on 19 May 2014. Impact dust monitoring at No. 12 Pau Chung Street commenced on 12 June 2014.

3.3.4 *Monitoring Methodology*

All HVSs were free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind needed to be provided at the monitoring stations;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues was nearby;
- airflow around the sampler was unrestricted; and
- permission could be obtained to set up the samplers and gain access to the monitoring stations.

Preparation of Filter Papers

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than \pm 3°C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

Field Monitoring

 the power supply was checked to ensure that the HVSs were working properly;

- the filter holder and area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame.
 The pressure applied should be sufficient to avoid air leakage at the edges;
- the shelter lid was closed and secured with an aluminium strip;
- the HVS was warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flow rate record sheet was inserted into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min⁻¹, which was within the range specified in the EM&A Manual (i.e. 0.6 1.7 m³min⁻¹);
- the programmable timer was set for a sampling period of 24 hours \pm 1 hour, and the starting time, weather condition and filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- the filter paper was placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- the filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- the HVSs and their accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
- the flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated every six-month. The calibration records for the HVSs are given in *Annex F*.

Average wind data (wind speed and direction) at the Kai Tak
meteorological station during the monitoring period were obtained from
the Hong Kong Observatory (HKO) and presented in *Annex J*.

3.3.5 Action and Limit Levels

The Action and Limit levels have been established and are presented in *Table* 3.10.

Table 3.10 Action and Limit Levels for Dust Monitoring

Parameters	Dust Monitoring Station	Action Level (µg m-3) (a)	Limit Level (µg m ⁻³) (a)
24-hour TSP	DMS-6	156.8	260
	DMS-7	166.7	260
	DMS-8	152.2	260
	DMS-9 (c)	160.9	260
	DMS-10	170.4	260
1-hour TSP (b)	DMS-6	288.8	500
	DMS-7	289.7	500
	DMS-8	300.0	500
	DMS-9 (c)	303.0	500
	DMS-10	294.7	500

Notes

- (a) Reference to the Baseline Monitoring Report submitted in July 2012.
- (b) Action and Limit Levels for 1-hour TSP will only be used when 1-hour TSP is required to be monitored when a valid complaint is received.
- (c) 24-hour averaged dust monitoring at DMS-9 No. 26 Kowloon City Road had been suspended since March 2014 due to denied access by the occupant of the premise. However, No. 12 Pau Chung Street, as an alternative monitoring location, was formally approved by EPD on 19 May 2014. Impact dust monitoring at No. 12 Pau Chung Street commenced on 12 June 2014.

The Event/Action Plan (EAP) for dust monitoring is presented in *Annex G*.

3.4 CULTURAL HERITAGE

A License to Excavate and Search for Antiquities under Antiquities and Monuments Ordinance was obtained from the Antiquities and Monuments Office (AMO) on 29 October 2012. The archaeological survey-cumexcavation and additional investigation at the Sacred Hill (North) commenced on 1 November 2012 and was conducted in accordance with the Licence and the approved Archaeological Action Plan (AAP). An updated AAP was submitted to AMO for renewal of the 1 year archaeological license. The license was renewed and granted by AMO on 24 October 2013. The updated AAP was submitted to EPD for approval on 11 October 2013 and it was approved on 1 November 2013. The fieldworks of the archaeological survey-cum-excavation and additional investigation were completed on 27 December 2013. The Interim Archaeological Report was provided to AMO in April 2014.

In accordance with the EM&A Manual, appropriate vibration monitoring on the identified built heritage will be agreed with the Building Department (BD)/Geotechnical Engineering Office (GEO) under the requirement of Buildings Ordinance and/or Blasting Permit as appropriate. Vibration levels will be controlled to appropriate levels. Vibration monitoring will be carried out by the Contractor. The structures requiring vibration monitoring during the relevant tunneling work for this Works Contract include S.K.H. Holy Trinity Church and Old Fast East Flying Training School.

3.5 LANDSCAPE AND VISUAL MITIGATION MEASURES

In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is given in *Annex H*.

4 IMPLEMENTATION STATUS OF THE ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented all the environmental mitigation measures and requirements as stated in the EIA Report, Environmental Permit and EM&A Manual. The implementation status of the environmental mitigation measures for this Works Contract during the reporting period is summarised in *Annex H*. The status of the required submissions under the EP for this Works Contract during this reporting month is presented in *Table 4.1*.

Table 4.1 Status of Required Submission under Works Contract 1109

EP Condition	Submission	Submission Date
Condition 3.4	Twenty-eighth Monthly EM&A Report	14 January 2015

5 MONITORING RESULTS

5.1 REGULAR CONSTRUCTION NOISE MONITORING

A total of 20 sets of 30-minute construction noise measurements were carried out at the monitoring stations during normal weekdays of the reporting period. The noise level recorded at all five monitoring locations during the whole reporting period are below baseline level or below limit level after baseline-level correction.

The monitoring results together with their graphical presentations are presented in *Annex I-1*.

5.2 CONTINUOUS NOISE MONITORING

Continuous noise monitoring is required at MTW-12-3(A), MTW-12-4(A), MTW-12-4-1(A), MTW-12-10-1, MTW-12-11(A) and MTW-16-1 during the reporting month, according to the schedule presented in latest approved CNMP.

Continuous noise data at monitoring location MTW-12-4(A) between 07:00 on 16 January 2015 to 12:34 on 19 January 2015 could not be acquired due to a power shortage. The battery had been replaced to avoid future issues.

Exceedances of the Action and Limit Levels of the continuous noise monitoring were recorded at at MTW-12-3 (A) on 7, 8, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015; MTW 12-4-1 (A) on 6, 7 and 8 January 2015; at MTW-12-11 (A) on 7, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015 and at MTW-16-1 on 7, 8, 9, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015.

Investigation of exceedances on 29 and 30 December 2014; 6, 7, 8, 9, 10, 14, 16, 19, 20, 21, 22 and 23 January 2015 had been completed and the investigation reports are presented in *Annex L*.

The monitoring results are presented in *Annex I-2*.

5.3 CONSTRUCTION DUST MONITORING

A total of 25 sets of 24-hr TSP monitorings were carried out at the designated monitoring stations during normal weekdays of the reporting period. The monitoring results together with their graphical presentations are presented in *Annex J* and a summary of the dust monitoring results in this reporting month is given in *Table 5.1*.

Table 5.1 Summary of the Dust Monitoring Results in this Reporting Month

Monitoring Station	24-hour TSP Monitoring Results measured, μgm ^{-3 (a)}		Action Level, μgm ⁻³	Limit Level, μgm ⁻³
	Average	Range		
DMS-6	80	49 - 102	156.8	260
DMS-7	74	58 - 84	166.7	260
DMS-8	78	61 - 127	152.2	260
DMS-9 (a)	77	57 - 110	160.9	260
DMS-10	73	49 - 121	170.4	260

Note:

No exceedance of the Action and Limit Levels of the 24-hr TSP was recorded during the reporting period.

5.4 CULTURAL HERITAGE

A License to Excavate and Search for Antiquities under Antiquities and Monuments Ordinance was obtained from Antiquities and Monuments Office (AMO) on 29 October 2012. The archaeological survey-cum-excavation and additional investigation at the Sacred Hill (North) commenced on 1 November 2012 and was conducted in accordance with the License and the approved Archaeological Action Plan (AAP). An updated AAP was submitted to AMO for renewal of the 1 year archaeological license. The license was renewed and granted by AMO on 24 October 2013. The updated AAP was submitted to EPD for approval on 11 October 2013 and it was approved on 1 November 2013. The fieldworks of the archaeological survey-cum-excavation and additional investigation were completed on 27 December 2013. The Interim Archaeological Report was provided to AMO in April 2014.

Vibration monitoring was conducted at Hong Kong Aviation Club during the reporting period, no non-compliance was recorded.

5.5 WASTE MANAGEMENT

The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting

 ⁽a) 24-hour averaged dust monitoring at DMS-9 No. 26 Kowloon City Road has been suspended since March 2014 due to denied access by the occupant of the premise.
 However, No. 12 Pau Chung Street, as an alternative monitoring location, was approved by EPD. 24-hour averged dust monitoring commenced on 12 June 2014.

month are summarised in *Table 5.2*. Details of waste management data are presented in *Annex K*.

Table 5.2 Quantities of Waste Generated from the Project

Reporting Month	Quantity Inert C&D Chemical Non-inert C&D Materials								
Wionth	Materials (a)	Waste (c)	General	Recycled materials					
	(b)		Refuse/Vegetative Waste	Paper/cardboard	Plastics	Metals			
January 2015	64,165 m ³	180 kg	150 m ³	77 kg	328 kg	0 kg			

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated spoil.
- (b) About 64,165 m³ of inert C&D materials were generated from the Project, and sent to 1108A Kai Tai Barging Facilities during the reporting month.
- (c) Chemical waste includes waste oil. It is assumed density of waste oil to be 0.8 kg/L.

5.6 LANDSCAPE AND VISUAL MITIGATION MEASURES

Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 12 and 26 January 2015. Most of the mitigation measures given in *Annex H* have been implemented. Required Actions that were found are listed below:

12 January 2015

• No observation was reported during the site inspection.

26 January 2015

No observation was reported during the site inspection.

6 ENVIRONMENTAL SITE INSPECTION

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 5, 12, 19 and 26 January 2015. The representative of the IEC joined the site inspection on 12 January 2015. No non-compliance was recorded during the site inspections.

Findings and recommendations for the site inspection in this reporting month are summarised as follows:

5 January 2015

 The Contractor was reminded to provide sufficient drip trays for chemical containers stored in works area of MTW EEP, SUW Slurry Treatment Plant and Olympic Garden. As observed in the subsequent site inspection on 12 January 2015, the Contractor had provided sufficient drip trays to the chemical containers accordingly.

12 January 2015

• There was no major observation during the site inspection.

19 January 2015

The Contractor was reminded to check the exhaust filter efficiency for the
desludge tanker to ensure no smoke emission within the construction
site. The Contractor would duly check the exhaust filter efficiency for the
desludge tanker. During the subsequent site inspection on 26 January
2015, no desluge tanker was observed. The Contractor would duly check
the exhaust filter efficiency for the desludge tanker.

26 January 2015

There was no major observation during the site inspection.

All follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor. The abovementioned environmental issues had been addressed and mitigated during the reporting period.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 SUMMARY OF MONITORING EXCEEDANCE

No exceedance of the Action and Limit Levels of the regular construction noise and 24-hour TSP monitoring was recorded during the reporting month.

Following up on the exceedances of the Action and Limit Levels of the continuous noise monitoring recorded on 29 and 30 December 2014; 6, 7, 8, 9, 10, 14, 16, 19, 20, 21, 22 amd 23 January 2015 investigation of the exceedances have been completed and the investigation reports are presented in *Annex L*.

Exceedances of the Action and Limit Levels of the continuous noise monitoring were recorded at MTW-12-3 (A) on 7, 8, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015; at MTW 12-4-1 (A) on 6, 7, 8 January 2015; at MTW-12-11 (A) on 7, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015 and at MTW-16-1 on 7, 8, 9, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015.

The exceedances recorded on 30 and 31 January 2015 are still under investigation and the findings will be reported in the next reporting period.

7.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance event was recorded during the reporting month.

7.3 SUMMARY OF ENVIRONMENTAL COMPLAINT

Two complaints were reported on 15 January 2015 and one complaint was reported on 30 January 2015. Investigation of the complaints received on 15 January 2015 had been completed and the investigation report is presented in Annex L. Investigation of the complaint received on 30 January 2015 is in progress. The cumulative environmental complaint log is shown in *Annex M*.

7.4 SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION

No summon was received during the reporting month. The cumulative summon/prosecution log is shown in *Annex M*.

8 FUTURE KEY ISSUES

8.1 KEY ISSUES FOR THE COMING MONTH

Works to be undertaken in the next reporting month are summarised in *Table* 8.1.

Table 8.1 Construction Works to be undertaken in the Next Reporting Month

Construction Activities to be undertaken

Work in Ma Tau Wai (MTW)

- TKW/MTW Road Garden Operation of bentonite plant and pier 15 underpinning works; and
- Along Ma Tau Wai Road Predrilling for D wall, D wall panel construction, trial pits for location of utilities and roof slab construction.

Work in To Kwa Wan (TKW)

- Olympic Garden Underpinning works, installation of pipe pile and TTMS preparation;
- Olympic Playground TTMS preparation;
- TKW Station Pump installation, shaft excavation and TBM & STP site setup; and
- Nam Kok Road Installation of pipe pile.

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise and waste management.

8.2 MONITORING SCHEDULE FOR THE NEXT MONTH

The tentative schedule of regular construction noise monitoring and 24-hour TSP monitoring in the next reporting period is presented in *Annex E*. The regular construction noise monitoring and 24-hour TSP monitoring will be conducted at the same monitoring locations in the next reporting period.

8.3 CONSTRUCTION PROGRAMME FOR THE NEXT MONTH

The construction programme for the Project for the next reporting month is presented in *Annex B*.

CONCLUSIONS

9

This 29th monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 January 2015 to 31 January 2015 in accordance with the EM&A Manual and the requirement under EP-438/2012/H.

No exceedance of the Action and Limit Levels of the regular construction noise and 24-hour TSP monitoring was recorded at the designated monitoring stations during the reporting period.

Following up on the exceedances of the Action and Limit Levels of the continuous noise monitoring recorded on 29 and 30 December 2014; 6, 7, 8, 9, 10, 14, 16, 19, 20, 21, 22 amd 23 January 2015 investigation of the exceedances have been completed and the investigation reports are presented in *Annex L*.

Exceedances of the Action and Limit Levels of the continuous noise monitoring were recorded at MTW-12-3 (A) on 7, 8, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015; at MTW 12-4-1 (A) on 6, 7, 8 January 2015; at MTW-12-11 (A) on 7, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015 and at MTW-16-1 on 7, 8, 9, 10, 14, 16, 19, 20, 21, 22, 23, 30 and 31 January 2015.


The exceedances recorded on 30 and 31 January 2015 are still under investigation and the findings will be reported in the next reporting period.

Two complaints were reported on 15 January 2015 and one complaint was reported on 30 January 2015. Investigation of the complaints received on 15 January 2015 had been completed and the investigation report is presented in *Annex L*. Investigation of the complaint received on 30 January 2015 is in progress. No summon or prosecution was received during the reporting period.

The Contractor has implemented possible and feasible mitigation measures to mitigate the potential environmental impacts during construction. The Contractor's ET will continue to keep track of the EM&A programme to ensure compliance of environmental requirements and the effectiveness and efficiency of the mitigation measures implemented. If necessary, the Contractor will provide more mitigation measures to further alleviate the impacts.

Annex A

The Alignment and Works Area for Works Contract





Annex B


Construction Programme for the Reporting Month and the Coming Month (1)


 $[\]label{thm:continuity} (1) Sung Wong Toi and To Kwa Wan Stations in the programme mean To Kwa Wan and Ma Tau Wai Stations in the Monthly EM&A Report respectively.$


Data Date: 24-Jan-15 **SAMSUNG - HSIN CHONG JOINT VENTURE THREE MONTH ROLLING PROGRAMME - JANUARY 2015** Activity ID Activity Name 2015 Physical % Complete Jan Feb Mar Apr 1109 - SUW & TKW Stations and Tunnels JANUARY 2015 (UWP R5) **PROJECT DATES Schedule of Option Dates** 01109.AD1070 Latest excercise date for Options (P57.3) 31 March 2015 0% 31-Mar-15* **Works Areas Access Dates** 01109.ACW3a Access date to Works Area 1109.W3a (Wk16/15;20Apr15) 0% 20-Apr-15* 01109.ACW6a Access date to Works Area 1109.W6a (Wk16/15;20Apr15) 0% 20-Apr-15* **Specified Milestone Dates CC-A Milestones** A10 - Engr's confirmation of satisfact implementation of quality reqmts as per approved spec. Plans(1).(Wk02/15;11Jan15) 01109.MSA10 11-Jan-15 A 100% **CC-B Milestones** B9(i)-TBM launch shaft complete & ready for TBM setup(31 Jan 15) 01109.MSB09i 0% 31-Jan-15* 01109.MSC08a C8a - 10% by plan area of roof slab bet. gridline 1 to 28 complete (Wk52/14; 100% 28-Dec-14 A C9a-30% by plan area of roof slab between gridlines 1 to 28 complete.(31May15) 01109.MSC09a 0% 23-Feb-15 C9(ii)-All works complete to facilitate driving through of Down Track TBM at 01109.MSC09ii 0% 15-Mar-15 station box.(31Mar15) **CC-D Milestones** D6(ii)-Grd treatment @Chatham Rd North for TBM tunnels btn TKW & Shansi 01109.MSD06ii 100% 28-Dec-14 A St comp/accepted byEng.(Revised IPS 28 Dec14) 01109.MSD08a D8(a)-Earthwork support system at TKA complete & pumping test results 0% 28-Feb-15* accepted by the Engineer (Revised IPS 28 Feb 15) 01109.MSD010aiv D10a(iv)-Removal of existing bored piles at EKW Pier 15 complete.(Revised 0% 19-Mar-15 D7-Assembly, testing & commissioning of the first TBM complete & ready for tunnel driving(Revised IPS 19 Apr 15) 01109.MSD07 0% 19-Apr-15* **CC-A - PRELIMINARIES AND GENERAL REQUIREMENTS Design and Approvals** Temporary Traffic Arrangements SUW Station, Entrances and Adits TTMS Design & Approval 01109.PDA1320 SUW - TTM for KIn City Interchange - Design & Approval by SLG 95% 26-Apr-14 A 29-Jan-15 01109.PDA1360 SUW - Nam Kok Rd - TTM Stage 2 Phase 1 - Design & Approval by SLG 0% 25-Jan-15 23-Feb-15* 01109.PDA1390 SUW - Nam Kok Rd - TTM Stage 2 Phase 2 - Design & Approval by SLG 0% 24-Feb-15 25-Mar-15 Special Design & Approval Period to allow construction works 1109-UWP-5U-3, Page 1 of 17 **MTR Corporation Limited** Actual Work ◆ Milestone Remaining Work O MP Rev.1 Milestone THREE MONTH ROLLING PROGRAMME - Jan 15 TASK filters: 3MRP **Shatin to Central Link Contract 1109** Dates, MTRC 1109 - 3MRP Master Programme Rev.1 ▼ Dec 2014 Milestone → Last Month Update (Dec 2014) SAMSUNG-HSIN CHONG JOINT VENTURE rinted:05-Feb-15


































	Activity Name	Physical % Start Complete	Start	Finish	2014	2014 2015					
						Jan	Feb	Mar	Apr		
01109.PDC10061A	E6 - Structure; Roof slab r-c works (Part 1)	0%	11-Apr-15	24-Apr-15							
01109.PDC10021A	E6 - Earthwork; Excavation for roof slab concrete (Part 2)	0%	17-Apr-15	23-Apr-15							
01109.PDC10032A	E6 - Steelwork; Installation of struts and walers (ELS works) (Part 2)	0%	17-Apr-15	30-Apr-15							
Entrance D Diaphragm	Wall during EAST side Top Slab							 			
Entrance D - Advance \	Works										
01109.PDC18040	Stg 2 Ent D - Trial Pits	0%	02-Apr-15	20-Apr-15							
Entrance D - Founding	g Level Predrill										
01109.PDC18060	Stg 2 Ent D - Founding Level Predrill - P:1,5,2,4,3 1PR (or remaining)	0%	09-Apr-15	14-Apr-15							
01109.PDC18160	Stg 2 Ent D - P: 1,5,2,4,3 - GI Report & Confirmation of Founding Levels	0%	12-Apr-15	17-Apr-15							
01109.PDC18080	Stg 2 Ent D - Founding Level Predrill - P:156,153,154,155 1PR (or remaining) 0%	14-Apr-15	18-Apr-15							
01109.PDC18140	Stg 2 Ent D - P: 156,153,154,155 - GI Report & Confirmation of Founding	0%	17-Apr-15	22-Apr-15					_		
BC Cutter 1	Levels										
01109.PDC23930A	Modify BC Cutter 1 to a low head room cutter	0%	02-Apr-15	15-Apr-15							
01109.PDC23410	E1 (Ent D) - Dwall works P134 (under TKW Flyover)	0%	16-Apr-15	06-May-15					_		
BC Cutter 4											
01109.PDC26770	Stg 3 Ent D - Dwall works - P4	0%	15-Apr-15	28-Apr-15							
Entrance A & Vent Sha	uft A										
Vent Shaft A											
Foundation											
01109.PDC27310	Vent Shaft A - Trial Pits / Trial trench works	100%	10-Dec-14 A	31-Dec-14 A							
01109.PDC27321A	VSA Stage 1 - Plant mobilization	100%	02-Jan-15 A	07-Jan-15 A							
01109.PDC27322A	VSA Stage 1 - Pipe Pile (P66 to P69)	100%	08-Jan-15 A	20-Jan-15 A							
01109.PDC27323A	VSA Stage 1 - Diversion of sewer drainage	0%	21-Jan-15 A	29-Jan-15							
01109.PDC27324A	VSA Stage 1 - Trial trench (P57 to P64)	0%	30-Jan-15	31-Jan-15							
01109.PDC27335A	VSA Stage 1 - Pipe Pile (P57 to P65) 6 nos.	0%	02-Feb-15	14-Feb-15							
01109.PDC27336A	VSA Stage 1 - Pipe Pile (P57 to P65) 3 nos.	0%	16-Feb-15	25-Feb-15							
01109.PDC27326A	VSA Stage 2 - Demolish TKW market shelter	0%	26-Feb-15	27-Feb-15							
01109.PDC27327A	VSA Stage 2 - Trial trench (P16 to P56)	0%	28-Feb-15	06-Mar-15							
01109.PDC27334A	VSA Stage 2 - Diversion of CLP Cable (EI-??)	0%	07-Mar-15	23-Mar-15							
01109.PDC27337A	VSA Stage 2 - Pipe Pile (P36 to P56) 6 nos	0%	24-Mar-15	10-Apr-15				_			
01109.PDC27338A	VSA Stage 2 - Pipe Pile (P36 to P56) 6 nos	0%	11-Apr-15	24-Apr-15							
CC-D - BORED TUI	NNELS FROM SUW STATION TO HOM STATION										
	ack (D99+583 to D101+514)										
Tunnel through TKW (D											
	2.47	Corporation	Limited			1109-UWP-5U-3, Page 14 of	17	<u> </u>			
CARAC			Corporation Limited			THREE MONTH ROLLING PROGRAMME - Jan 15 TASK filters: 3MRP		Actual Work Remaining Work	MilestoneMP Rev.1 Milestone		
SAMSUNG		atin to Central Link Contract 1109				Dates, MTRC 1109 - 3MRP.		Master Programme Rev.1	▼ Dec 2014 Mileston		
SAMSUNG-HSIN	N CHONG JOINT VENTURE					Printed:05-Feh-15	Printed:05-Feb-15		Last Month Update (Dec 2014)		





Activity ID	Activity Name	Physical % Start	Finish	2014	2014 2015				
		Complete			Jan	Feb	Mar	Apr	
01109.PDG1020	Opt 1 - Site hoarding, fencing and survey	0% 18-Apr-15	16-May-15				1	<u></u>	
CC-H - OPTION 2 -	CC-H - OPTION 2 - CEDD ENTRUSTED WORKS + NEW CULVERT WORKS CONNECTION								
Bill No. 1 - Opt 2a - Preliminaries							 	 	
01109.PDH1000	Opt 2 - Site hoarding, fencing and survey	0% 31-Mar-15	02-May-15					V.	




d:05-Feb-15 Last Month Update (Dec

Annex C


Project Organization Chart and Contact Detail


Annex C Project Organization of SCL Works Contract 1109





Annex D

Locations of Noise and Dust Monitoring Stations









Annex E

Monitoring Schedule of the Reporting Period and the Next Month

Shatin to Central Link Works Contract 1109 Stations and Tunnels of Kowloon City Section Regular Noise Monitoring Schedule

Noise Monitoring Stations: NMS-CA-6, NMS-CA-7, NMS-CA-8, NMS-CA-9 and NMS-CA-10 Monitoring Month : January 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Jan	02-Jan	03-Jan
				Public Holiday		
04-Jan	05-Jan	06-Jan	07-Jan	08-Jan	09-Jan	10-Jan
	Noise Monitoring					
11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan
					Noise Monitoring	
18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan
				Noise Monitoring		
25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan
			Noise Monitoring			

Shatin to Central Link Works Contract 1109 Stations and Tunnels of Kowloon City Section Regular Noise Monitoring Schedule

Noise Monitoring Stations: NMS-CA-6, NMS-CA-7, NMS-CA-8, NMS-CA-9 and NMS-CA-10 Monitoring Month: February 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Feb	02-Feb	03-Feb	04-Feb	05-Feb	06-Feb	07-Feb
		Noise Monitoring				
		_				
08-Feb	09-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb
	Noise Monitoring					
15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb
			Noise Monitoring	Public Holiday	Public Holiday	Public Holiday
			Ç	,	,	
22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb
		Noise Monitoring				

Shatin to Central Link Works Contract 1109 Stations and Tunnels of Kowloon City Section Regular Dust Monitoring Schedule

24-hr TSP Monitoring Stations: DMS-6, DMS-7, DMS-8, DMS-9 and DMS-10 Monitoring Month: January 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Jan	02-Jan	03-Jan
				Public Holiday		
04-Jan	05-Jan	06-Jan	07-Jan	08-Jan	09-Jan	10-Jan
	24-hr TSP Monitoring					24-hr TSP Monitoring
11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan
					24-hr TSP Monitoring	
18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan
				24-hr TSP Monitoring		
25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan
			24-hr TSP Monitoring			

Shatin to Central Link Works Contract 1109 Stations and Tunnels of Kowloon City Section Regular Dust Monitoring Schedule

24-hr TSP Monitoring Stations: DMS-6, DMS-7, DMS-8, DMS-9 and DMS-10 Monitoring Month: February 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Feb	02-Feb	03-Feb	04-Feb	05-Feb	06-Feb	
		24-hr TSP Monitoring				
08-Feb	09-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb
	24-hr TSP Monitoring					24-hr TSP Monitoring
15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb
			24-hr TSP Monitoring	Public Holiday	Public Holiday	Public Holiday
22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb
		24-hr TSP Monitoring				

Annex F

Calibration Reports

Annex F Calibration Reports

Dust Monitoring Equipment

Monitoring Station ID	Location	Monitoring Equipment		Last Calibration Date	Next Calibration Date
24-hr TSP		HVS	Calibrator		
DMS-6	Katherine Building	TE-5170 (S/N 0107)	CM-AIR-43 (Orifice I.D. 2454)	5 September 2014	5 March 2015
DMS-7	Parc 22	TE-5170 (S/N 3574)	CM-AIR-43 (Orifice I.D. 2454)	5 September 2014	5 March 2015
DMS-8	SHK Good Shepherd Primary School	TE-5170 (S/N 3572)	CM-AIR-43 (Orifice I.D. 2454)	5 September 2014	5 March 2015
DMS-9	No. 12 Pau Chung Street	TE-5170 (S/N 0814)	CM-AIR-43 (Orifice I.D. 2454)	5 September 2014	5 March 2015
DMS-10	Chat Ma Mansion	TE-5170 (S/N 3573)	CM-AIR-43 (Orifice I.D. 2454)	5 September 2014	5 March 2015

Noise Monitoring Equipment

Monitoring Station ID	Monitoring Equipment	Model & Serial No.	Last Calibration Date	Next Calibration Date
NMS-CA-7, NMS-CA-9 and	Calibrator	Rion NC-73 (S/N 10997142)	28 June 2014	28 June 2015
NMS-CA-10	Sound Level Meter	Rion NL-18 (S/N 00360030)	19 July 2014	19 July 2015
NMS-CA-8, MTW-16-1, MTW-12-3 (A) and MTW-12-11 (A)	Calibrator	Rion NC-73 (S/N 10997142)	28 June 2014	28 June 2015
	Sound Level Meter	Rion NL-31 (S/N 00320533)	28 June 2014	28 June 2015
NMS-CA-6, TKW-3-2(B)	Calibrator	Rion NC-73 (S/N 10786708)	15 July 2014	15 July 2015
	Sound Level Meter	Rion NL-52 (S/N 00131628)	5 July 2014	5 July 2015
MTW-12-4(A)	Calibrator	Rion NC-73 (S/N 10786708)	15 July 2014	15 July 2015
	Sound Level Meter	Rion NL-52 (S/N 00643040)	9 July 2014	9 July 2015
MTW-12-4-1 (A)	Calibrator	Rion NC-73 (S/N. 10786708)	15 July 2014	15 July 2015
	Sound Level Meter	Rion NL-52 (S/N 00643039)	9 July 2014	9 July 2015
MTW-12-10-1	Calibrator	Rion NC-73 (S/N. 10786708)	15 July 2014	15 July 2015
	Sound Level Meter	Rion NL- (S/N 00983400)	6 August 2014	6 August 2015

ENVIROTECH SERVICES CO.

<u>High-Volume TSP Sampler</u> 5-Point Calibration Record

Location : DMS-6 (Katherine Building)

 Calibrated by
 :
 K.T.Ho

 Date
 :
 05/09/2014

Sampler

 Model
 :
 TE-5170

 Serial Number
 :
 S/N 0107

Calibration Orfice and Standard Calibration Relationship

Serial Number : 2454

 Service Date
 : 24 Mar 2014

 Slope (m)
 : 2.07593

 Intercept (b)
 : -0.00102

 Correlation Coefficient(r)
 : 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1007 Ta(K) : 305

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.6	3.498	1.686	54	53.22
2	13 holes	9.6	3.054	1.471	46	45.33
3	10 holes	7.4	2.681	1.292	40	39.42
4	7 holes	4.4	2.067	0.996	30	29.57
5	5 holes	2.8	1.649	0.795	22	21.68

Sampler Calibration Relationship (Linear Regression)

Slope(m):34.916 Intercept(b): -5.732 Correlation Coefficient(r): 0.9996

Location : DMS-7 (Parc 22)

Calibrated by : K.T.Ho
Date : 05/09/2014

Sampler

 Model
 :
 TE-5170

 Serial Number
 :
 S/N 3574

Calibration Orfice and Standard Calibration Relationship

 Serial Number
 : 2454

 Service Date
 : 24 Mar 2014

 Slope (m)
 : 2.07593

 Intercept (b)
 : -0.00102

 Correlation Coefficient(r)
 : 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1007 Ta(K) : 305

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.2	3.442	1.659	63	62.09
2	13 holes	9.6	3.054	1.471	56	55.19
3	10 holes	7.2	2.644	1.274	50	49.28
4	7 holes	4.6	2.114	1.019	42	41.39
5	5 holes	2.8	1.649	0.795	35	34.49

Sampler Calibration Relationship (Linear Regression)

Slope(m):31.592 Intercept(b):9.200 Correlation Coefficient(r): 0.9994

Location : DMS-8 (SHK Good Shepherd Primary School)

Calibrated by : K.T.Ho
Date : 05/09/2014

Sampler

Model : TE-5170 Serial Number : S/N 3572

Calibration Orfice and Standard Calibration Relationship

Serial Number : 2454

 Service Date
 : 24 Mar 2014

 Slope (m)
 : 2.07593

 Intercept (b)
 : -0.00102

 Correlation Coefficient(r)
 : 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1007 Ta(K) : 305

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.2	3.442	1.659	63	62.09
2	13 holes	9.8	3.085	1.487	56	55.19
3	10 holes	7.8	2.752	1.326	50	49.28
4	7 holes	4.8	2.159	1.041	39	38.44
5	5 holes	3.0	1.707	0.823	30	29.57

Sampler Calibration Relationship (Linear Regression)

Slope(m): 38.625 Intercept(b): -2.027 Correlation Coefficient(r): 0.9999

Location : DMS-9(No. 12 Pau Chung Street)

Calibrated by : K.T.Ho
Date : 05/09/2014

Sampler

Model : TE-5170 Serial Number : S/N 0814

Calibration Orfice and Standard Calibration Relationship

Serial Number : 2454

 Service Date
 : 24 Mar 2014

 Slope (m)
 : 2.07593

 Intercept (b)
 : -0.00102

 Correlation Coefficient(r)
 : 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1007 Ta(K) : 305

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.6	3.498	1.686	68	67.02
2	13 holes	9.8	3.085	1.487	58	57.16
3	10 holes	7.6	2.717	1.309	50	49.28
4	7 holes	4.6	2.114	1.019	38	37.45
5	5 holes	2.8	1.649	0.795	28	27.59

Sampler Calibration Relationship (Linear Regression)

Slope(m):43.703 Intercept(b): -7.324 Correlation Coefficient(r): 0.9994

Location : DMS-10 (Chat Ma Mansion)

Calibrated by : K.T.Ho
Date : 05/09/2014

Sampler

Model : TE-5170 Serial Number : S/N 3573

Calibration Orfice and Standard Calibration Relationship

Serial Number : 2454

 Service Date
 : 24 Mar 2014

 Slope (m)
 : 2.07593

 Intercept (b)
 : -0.00102

 Correlation Coefficient(r)
 : 0.99996

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1007 Ta(K) : 305

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.6	3.357	1.617	60	59.13
2	13 holes	9.4	3.022	1.456	54	53.22
3	10 holes	7.4	2.681	1.292	48	47.31
4	7 holes	4.8	2.159	1.041	40	39.42
5	5 holes	2.5	1.558	0.751	30	29.57

Sampler Calibration Relationship (Linear Regression)

Slope(m): 33.854 Intercept(b): -4.041 Correlation Coefficient(r): 0.9996



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2014 Rootsmeter S/N 0438320 Ta (K) - Operator Tisch Orifice I.D 2454 Pa (mm) - 7										
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4740 1.0340 0.9240 0.8820 0.7270	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.7	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00				

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	P	Va	(x axis) Qa	(y axis)
1.0103 1.0061 1.0040 1.0028 0.9976	0.6854 0.9730 1.0866 1.1370 1.3722	1.4245 2.0146 2.2524 2.3623 2.8491		0.9958 0.9916 0.9895 0.9884 0.9832	0.6755 0.9590 1.0709 1.1206 1.3524	0.8791 1.2433 1.3900 1.4579 1.7583
Qstd slop intercept coefficie	(b) = ent (r) =	2.07593 -0.00102 0.99996		Qa slope intercept coefficie	(b) =	1.29991 -0.00063 0.99996
y axis =	SQRT[H2O(F	a/760) (298/7	[a)]	y axis =	SQRT [H2O (T	'a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C143980

 $(55 \pm 20)\%$

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-1497)

Date of Receipt / 收件日期: 23 June 2014

Description / 儀器名稱

Sound Level Calibrator

Manufacturer/製造商

Rion

Model No./型號 Serial No./編號

NC-73 10997142

Supplied By / 委託者

Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,

Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 温度 : $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

28 June 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試

Certified By

核證

Project Engineer

KM Wu

Engineer

Date of Issue

2 July 2014

簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 2



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

Certificate No.

C143980

Page 2 of 2

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

TST150A

Equipment ID CL130 CL281

Description Universal Counter

C143868 Multifunction Acoustic Calibrator DC130171 C141558 Measuring Amplifier

4. Test procedure: MA100N.

5. Results:

Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.987	1 kHz ± 2 %	± 1

The uncertainties are for a confidence probability of not less than 95 %.

Note:

Tel/電話: 2927 2606

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。

Fax/傳真: 2744 8986



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C144281

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-1719)

Date of Receipt / 收件日期: 11 July 2014

Description / 儀器名稱

Precision Integrating Sound Level Meter

Manufacturer / 製造商 Model No. / 型號 Rion NL-18

Serial No. / 編號

00360030

Supplied By / 委託者

Envirotech Services Co.

Envirolecti Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,

Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (55 ± 20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

Line Voltage / 電壓 :

19 July 2014

TEST RESULTS / 測試結果

DATE OF TEST / 測試日期

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試

Project Engineer

Certified By

核證

Project\Engineer

KM Wu

Date of Issue 簽發日期 23 July 2014

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.:

C144281

證書編號

校正證書

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration was performed before the test.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator C140016 DC130171

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT Setting			Applie	d Value	UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 110	LA	A	Fast	94.00	1	94.1	± 0.7

6.1.2 Linearity

	UU	JT Setting		Applied	l Value	UUT
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
60 - 120	LA	A	Fast	94.00	1	94.2 (Ref.)
				104.00		104.2
				114.00		114.2

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT	Γ Setting		Applied Value		UUT	IEC 60651 Type 1	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)	
50 - 110	LA	A	Fast	94.00	1	94.1	Ref.	
			Slow			94.1	± 0.1	

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C144281

證書編號

6.2.2 Tone Burst Signal (2 kHz)

	UU	T Setting		Applied Value		UUT	IEC 60651 Type 1	
Range			3000 - 10	Level	Burst	Reading	Spec.	
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)	
50 -110	LA	A	Fast	106.00	Continuous	106.0	Ref.	
	LAmx				200 ms	105.1	-1.0 ± 1.0	
	LA		Slow		Continuous	106.0	Ref.	
	LAmx				500 ms	102.5	-4.1 ± 1.0	

6.3 Frequency Weighting

6.3.1 A-Weighting

	UU	T Setting		Appl	ied Value	UUT	IEC 60651 Type 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
50 - 110	LA	A	Fast	94.00	31.5 Hz	54.4	-39.4 ± 1.5
				63 Hz	67.7	-26.2 ± 1.5	
					125 Hz	77.7	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.1	Ref.
		West and the			2 kHz	95.3	$+1.2 \pm 1.0$
	7				4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	UU	JT Setting		Appl	ied Value	UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 110	LC	C	Fast	94.00	31.5 Hz	90.9	-3.0 ± 1.5
					63 Hz	93.3	-0.8 ± 1.5
					125 Hz	94.0	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C144281

證書編號

6.4 Time Averaging

	UU	T Setting				UUT	IEC 60804			
Range (dB)	Mode	Frequency Weighting	Integrating Time	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
50 - 110	LAeq	A	10 sec.	4	1	1/10	110	100	99.9	± 0.5
						$1/10^2$		90	89.9	± 0.5
			60 sec.			$1/10^{3}$		80	79.5	± 1.0 °
			5 min.	hames to be a second		$1/10^4$		70	69.8	± 1.0

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 307435

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz : $\pm 0.35 \text{ dB}$

250 Hz - 500 Hz : $\pm 0.30 \text{ dB}$ 1 kHz : $\pm 0.20 \text{ dB}$ 2 kHz - 4 kHz : $\pm 0.35 \text{ dB}$ 8 kHz : $\pm 0.45 \text{ dB}$ 12.5 kHz : $\pm 0.70 \text{ dB}$

12.5 kHz : ± 0.70 dB 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

Burst equivalent level $\pm 0.10 \text{ dB (Ref. 94 dB)}$ $\pm 0.2 \text{ dB (Ref. 110 dB)}$ $\pm 0.2 \text{ dB (Ref. 110 dB)}$ continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C143981

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-1497)

Date of Receipt / 收件日期: 23 June 2014

Description / 儀器名稱

Sound Level Meter

Manufacturer/製造商

Rion

Model No. / 型號 Serial No. / 編號

NL-31 00320533

Supplied By / 委託者

Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,

Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 $(23 \pm 2)^{\circ}$ C Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

28 June 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試

Project Engineer

Certified By

核證

Date of Issue 簽發日期

2 July 2014

KM Wu

Engineer

written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C143981

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration was performed before the test.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

CL281

Equipment ID CL280

<u>Description</u>
40 MHz Arbitrary Waveform Generator
Multifunction Acoustic Calibrator

Certificate No. C140016 DC130171

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT Setting				d Value	UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L _A	A	Fast	94.00	1	93.7	± 0.7

6.1.2 Linearity

	UU	JT Setting		Applied	UUT		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	
30 - 120	L_{A}	A	Fast	94.00	1	93.7 (Ref.)	
				104.00		103.7	
				114.00		113.7	

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

6.2 Time Weighting

6.2.1 Continuous Signal

	UU	Γ Setting		Applied	d Value	UUT	IEC 60651 Type 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
30 - 120	LA	A	Fast	94.00	1	93.7	Ref.
			Slow			93.6	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C143981

證書編號

6.2.2 Tone Burst Signal (2 kHz)

	I	JUT Setting		App	lied Value	UUT	IEC 60651 Type 1
Range (dB)			Burst Duration	Reading (dB)	Spec. (dB)		
20 -110	,		106.00	Continuous	106.0	Ref.	
	L _A max				200 ms	105.0	-1.0 ± 1.0
	L_{A}		Slow		Continuous	106.0	Ref.
	L _A max				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UU	T Setting		Appl	ied Value	UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	L_{A}	A	Fast	94.00	31.5 Hz	54.2	-39.4 ± 1.5
					63 Hz	67.5	-26.2 ± 1.5
					125 Hz	77.5	-16.1 ± 1.0
					250 Hz	85.0	-8.6 ± 1.0
					500 Hz	90.4	-3.2 ± 1.0
					1 kHz	93.7	Ref.
					2 kHz	94.9	$+1.2 \pm 1.0$
					4 kHz	94.8	$+1.0 \pm 1.0$
					8 kHz	92.6	-1.1 (+1.5; -3.0)
					12.5 kHz	89.7	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

	UU	T Setting		Appl	ied Value	UUT	IEC 60651 Type 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	L _C	С	Fast	94.00	31.5 Hz	90.5	-3.0 ± 1.5
					63 Hz	92.8	-0.8 ± 1.5
					125 Hz	93.5	-0.2 ± 1.0
					250 Hz	93.6	0.0 ± 1.0
					500 Hz	93.7	0.0 ± 1.0
					1 kHz	93.7	Ref.
					2 kHz	93.6	-0.2 ± 1.0
					4 kHz	93.0	-0.8 ± 1.0
					8 kHz	90.7	-3.0 (+1.5; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創 工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website:網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.:

C143981

證書編號

6.4 Time Averaging

	UU	JT Setting			1		UUT	IEC 60804		
Range (dB)	Mode	Frequency Weighting	Integrating Time	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
20 - 110	L_{Aeq}	A	10 sec.	4	1	1/10 1/10 ²	110.0	100 90	100.0	± 0.5 ± 0.5
			60 sec.			$1/10^{3}$		80	80.0	± 1.0
			5 min.		DE PR	1/104		70	70.0	± 1.0

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 320128

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value: 94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB

250 Hz - 500 Hz : \pm 0.30 dB 1 kHz $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz $: \pm 0.35 \text{ dB}$ 8 kHz $: \pm 0.45 \text{ dB}$ 12.5 kHz $\pm 0.70 \text{ dB}$

104 dB : 1 kHz $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB : 1 kHz $\pm 0.10 \text{ dB (Ref. 94 dB)}$ $: \pm 0.2 \text{ dB (Ref. 110 dB)}$

Burst equivalent level

continuous sound level)

Note:

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

⁻ The uncertainties are for a confidence probability of not less than 95 %.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C144068

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-1633)

Date of Receipt / 收件日期: 27 June 2014

Description / 儀器名稱

Sound Level Meter

Manufacturer / 製造商

Rion

Model No./型號 Serial No./編號

NL-52 00131628

Supplied By / 委託者

Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,

Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}$ C

 $(55 \pm 20)\%$ Relative Humidity / 相對濕度 :

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

5 July 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試

Certified By

核證

Project Engineer

K M Wu

Date of Issue

7 July 2014

簽發日期

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab(a) suncreation.com

Website/網址· www suncreation com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C144068

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator C140016

DC130171

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	93.4	± 1.1

6.1.2 Linearity

	UU'	T Setting		Applied	d Value	UUT
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	A	Fast	94.00	1	93.4 (Ref.)
				104.00		103.4
				114.00		113.4

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L_A	A	Fast	94.00	1	93.4	Ref.
			Slow			93.4	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C144068

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appl	ied Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L_{A}	A	Fast	94.00	63 Hz	67.1	-26.2 ± 1.5
					125 Hz	77.2	-16.1 ± 1.5
					250 Hz	84.7	-8.6 ± 1.4
					500 Hz	90.1	-3.2 ± 1.4
					1 kHz	93.4	Ref.
					2 kHz	94.6	$+1.2 \pm 1.6$
					4 kHz	94.4	$+1.0 \pm 1.6$
					8 kHz	92.3	-1.1 (+2.1; -3.1)
					12.5 kHz	88.9	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

	UUT	Setting		Appli	ied Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _C	C	Fast	94.00	63 Hz	92.5	-0.8 ± 1.5
					125 Hz	93.2	-0.2 ± 1.5
					250 Hz	93.4	0.0 ± 1.4
					500 Hz	93.4	0.0 ± 1.4
					1 kHz	93.3	Ref.
					2 kHz	93.2	-0.2 ± 1.6
					4 kHz	92.6	-0.8 ± 1.6
					8 kHz	90.4	-3.0 (+2.1; -3.1)
					12.5 kHz	87.0	-6.2 (+3.0; -6.0)

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 04664

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value: 94 dB: 63 Hz - 125 Hz: ± 0.35 dB

250 Hz - 500 Hz : ± 0.30 dB 1 kHz : ± 0.20 dB 2 kHz - 4 kHz : ± 0.35 dB 8 kHz : ± 0.45 dB

12.5 kHz : $\pm 0.70 \text{ dB}$

104 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

TEST REPORT for PRECISION SOUND LEVEL METER (NX-42EX installed)

Model: NL-52Serial No.: 00643039

Microphone No.:	06819
Preamplifier No. :	43067
Condition: Temperature	26 ℃
Humidity	59 %RH
Date:	July, 09, 2014
Signature:	Y. kitajima

1. Frequency weightings (Fig. 1)

Pass

Frequency weighting A

Frequency weighting C

Frequency weighting Z

2. Level linearity error (dB)

Reference signal level (Ref.): 94.0 dB (at 1 kHz, 8 kHz), 74.0 dB (at 31.5 Hz)

Frequency weighting: A

1	Indicated	Difference with Reference signal level (dB)						
Frequency	value	25.0	74.0	94.0	98.0	114.0	136.0	138.0
31.5	Hz	-0.1	Ref.		-0.1	_	×—	
1 k I	Hz	-0.1		Ref.		0.0		-0.1
8 kI	Hz	0.1		Ref.		_	0.0	_
Tolerand	ce limit	±0.3		_	±0.3	±0.2	±0.3	±0.3

3. Toneburst response (Time weighted sound level)

Input signal level: 127 dB

Toneburst: Frequency: 4 kHz, duration: 0.25 ms

Frequency weighting: A, Time-weighting: F

	(dE	3)	
Design goal	Indicated value	Difference	Tolerance limit
100.0	99.9	-0.1	±1.0

4. Time weighting I (impulse)

Input signal level: 120 dB

Toneburst: Frequency: 4 kHz, duration: 5 ms, period: 500 ms

Frequency weighting: A

	(dE	3)	
Design goal	Indicated value	Difference	Tolerance limit
111.2	110.3	-0.9	±2.0

^{*}When the optional Extended Function Program NX-42EX is installed, time weighting I(impulse) can be selected in only sub-channel.



5. Peak sound level (dB)

Frequency weighting: C

		(dB)						
Frequency (Hz)	Number of cycles in	10 N	Design goal	Indicated value	Difference	Tolerance		
	test signal	level	evel L _c	Lcpeak	,	limit		
31.5	1 cycle	137.0	136.5	137.3	0.8	±2.0		
500	Positive half cycle	137.0	139.4	139.2	-0.2	±1.0		
300	Negative half cycle	137.0	139.4	139.2	-0.2	±1.0		

6. Response to repeated to toneburst

Input signal level: 130.0 dB + 8 dB

Frequency weighting: A, Time-weighting: S

Toneburst: Frequency: 2 kHz, duration: 5 ms, period: 25 ms

(dB)							
Peak-to-rms ratio	Design goal	Indicated value	Difference	Tolerance limit			
3.16	131.0	130.9	-0.1	±0.5			

7. Inherent noise level (dB)

(dB)						
Frequency weighting	Indicated value	Tolerance limit				
A	11.9	17 or less				
С	16.3	25 or less				
Z	22.3	30 or less				

8. Instrumental error

 $84.0 \text{ dB} \pm 0.7 \text{ dB}$

0.1 dB

Applicable standards

JIS C 1509-1 : 2005 Class 1 IEC 61672-1 : 2002 Class 1 ANSI S1.4-1983 Type 1 ANSI S1.43-1997 Type 1


CE marking (EMC Directive 2004/108/EC, Low Voltage Directive 2006/95/EC)


WEEE Directive (2002/96/EC)


Chinese RoHS



Relative free field frequency response







TEST REPORT for PRECISION SOUND LEVEL METER

(NX-42EX installed)

Model: NL-52Serial No.: 00643040

Microphone No.:	06820
Preamplifier No.:	43068
Condition: Temperature	26 °C
Humidity	59 %RH
Date:	July, 09, 2014
Signature:	Y kitajima

Pass

1. Frequency weightings (Fig. 1)

Frequency weighting A

Frequency weighting C

Frequency weighting Z

2. Level linearity error (dB)

Reference signal level (Ref.): 94.0 dB (at 1 kHz, 8 kHz), 74.0 dB (at 31.5 Hz)

Frequency weighting: A

Indicated	Difference with Reference signal level (dB)						
Frequency value	25.0	74.0	94.0	98.0	114.0	136.0	138.0
31.5 Hz	-0.2	Ref.	<u> </u>	-0.1	_		_ •
1 kHz	0.2	-	Ref.	_	0.0		0.0
8 kHz	0.1	_	Ref.	_	<u> </u>	0.0	_
Tolerance limit	±0.3		1 <u>—</u>	±0.3	±0.2	±0.3	±0.3

3. Toneburst response (Time weighted sound level)

Input signal level: 127 dB

Toneburst: Frequency: 4 kHz, duration: 0.25 ms

Frequency weighting: A, Time-weighting: F

	(dB)	
Design goal	Indicated value	Difference	Tolerance limit
100.0	99.9	-0.1	±1.0

4. Time weighting I (impulse)

Input signal level: 120 dB

Toneburst: Frequency: 4 kHz, duration: 5 ms, period: 500 ms

Frequency weighting: A

	(dE	3)	
Design goal	Indicated value	Difference	Tolerance limit
111.2	110.2	-1.0	±2.0

^{*}When the optional Extended Function Program NX-42EX is installed, time weighting I(impulse) can be selected in only sub-channel.



5. Peak sound level (dB)

Frequency weighting: C

3. 3.		(dB)						
Frequency (Hz)	Number of cycles in	Input signal	Design goal	Indicated value	Difference	Tolerance		
	test signal	level	L_{c}	Lcpeak		limit		
31.5	1 cycle	137.0	136.5	137.3	0.8	±2.0		
500	Positive half cycle	137.0	139.4	139.2	-0.2	±1.0 ,		
300	Negative half cycle	137.0	139.4	139.2	-0.2	±1.0		

6. Response to repeated to toneburst

Input signal level: 130.0 dB + 8 dB

Frequency weighting: A, Time-weighting: S

Toneburst: Frequency: 2 kHz, duration: 5 ms, period: 25 ms

		(dB)		
Peak-to-rms ratio	Design goal	Indicated value	Difference	Tolerance limit
3.16	131.0	131.0	0.0	±0.5

7. Inherent noise level (dB)

(dB)						
Frequency weighting	Indicated value	Tolerance limit				
A	11.6	17 or less				
С	16.1	25 or less				
Z	21.8	30 or less				

8. Instrumental error

 $84.0 \text{ dB} \pm 0.7 \text{ dB}$

0.1 dB

Applicable standards

JIS C 1509-1 : 2005 Class 1 IEC 61672-1 : 2002 Class 1 ANSI S1.4-1983 Type 1 ANSI S1.43-1997 Type 1


CE marking (EMC Directive 2004/108/EC, Low Voltage Directive 2006/95/EC)


WEEE Directive (2002/96/EC)


Chinese RoHS



Relative free field frequency response









Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

:

Certificate No.: C144214

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-1719)

Date of Receipt / 收件日期: 9 July 2014

Description / 儀器名稱

Sound Level Calibrator

Manufacturer / 製造商

Rion

Model No. / 型號 Serial No. / 編號

NC-73 10786708

Supplied By / 委託者

Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,

Hong Kong

TEST CONDITIONS/測試條件

Temperature / 溫度 $(23 \pm 2)^{\circ}$ C Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

15 July 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試

H C Chan

Engineer

Certified By

核證

Date of Issue

16 July 2014

K K Wong

Engineer

簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C144214

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

> Equipment ID CL130

CL281 TST150A Description

Universal Counter

Multifunction Acoustic Calibrator Measuring Amplifier

Certificate No. C143868 DC130171

C141558

4. Test procedure: MA100N.

5. Results:

Sound Level Accuracy 5.1

id Level Accuracy		A STATE OF THE PARTY OF THE PAR	
UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	93.9	± 0.5	± 0.2

Frequency Accuracy 5.2

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value		
(kHz)	(kHz)	Spec.	(Hz)		
1	0.990	$1 \text{ kHz} \pm 2 \%$	± 1		

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C144808

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-1960)

Date of Receipt / 收件日期: 30 July 2014

Description / 儀器名稱

Sound Level Meter

Manufacturer / 製造商 Model No. / 型號

Rion NL-31

Serial No./編號

00983400

Supplied By / 委託者

Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,

Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 温度 : $(23 \pm 2)^{\circ}$ C Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規節

Calibration

DATE OF TEST / 測試日期

6 August 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification. (after adjustment)

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試

Project Engineer

Certified By

核證

K M Wu

Date of Issue 簽發日期

7 August 2014

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/組封: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C144808

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

> Equipment ID CL280 CL281

Description

40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

Certificate No. C140016

DC130171

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Adjustment

UUT Setting			Applied	d Value	UUT	IEC 61672 Class 1	
Range (dB)			Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)	
30 - 120	L _A	A	Fast	94.00	1	* 92.0	± 1.1

^{*} Out of IEC 61672 Class Spec.

6.1.1.2 After Adjustment

	UUT Setting			Applied	l Value	UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L_{A}	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UU"	Γ Setting	Applied	UUT		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 120	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		113.9

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C144808

證書編號

6.2 Time Weighting

	UUT Setting			Applied	d Value	UUT	IEC 61672 Class 1
Range (dB)			Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)	
30 - 120	L_{A}	A	Fast	94.00	1	94.0	Ref.
			Slow			93.9	± 0.3

6.3 Frequency Weighting

A-Weighting 6.3.1

	UU	T Setting		Appli	ied Value	UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	L_A	A	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.3	$+1.2 \pm 1.6$
					4 kHz	95.2	$+1.0 \pm 1.6$
					8 kHz	93.0	-1.1 (+2.1; -3.1)
					12.5 kHz	90.1	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

	UU'	T Setting		Appli	ed Value	UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 120	L_{C}	C	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.1	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.6
					4 kHz	93.4	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1; -3.1)
					12.5 kHz	88.3	-6.2 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C144808

證書編號

Remarks: - UUT Microphone Model No.: UC-53A & S/N: 307154

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : \pm 0.35 dB

250 Hz - 500 Hz : \pm 0.30 dB 1 kHz : \pm 0.20 dB 2 kHz - 4 kHz : \pm 0.35 dB 8 kHz : \pm 0.45 dB 12.5 kHz : \pm 0.70 dB

104 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Annex G

Summary of Event/ Action Plans

Annex G1 Event and Action Plan for Regular Construction Noise Monitoring

EVENT	Action			
	Contractor's Environmental Team	Independent Environmental	Engineer Representative (ER)	The Contractor
	(Contractor's ET)	Checker (IEC)		
Exceeding Action Level	 Notify the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Increase the monitoring frequency to check mitigation effectiveness. 	 Review the investigation results submitted by the contractor; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	 Confirm receipt of notification of complaint in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the implementation of remedial measures. 	 Investigate the complaint and propose remedial measures; Report the results of investigation to the IEC, ET and ER; Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; Implement noise mitigation proposals.
Exceeding Limit Level	 Notify the IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase the monitoring frequency; Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented; 	Contractor on the potential remedial measures; 4. Review and advise the ET and ER on the effectiveness of the	5. If exceedance continues, consider what portion	 causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals;
	 5. Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; 6. Inform the IEC, ER and EPD the causes and actions taken for the exceedances 7. Assess the effectiveness of the Contractor's remedial measures and keep the IEC, ER and EPD informed of the results 	remedial measures proposed by the Contractor	of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	5. Revise and resubmit proposals if problem is still not under control;6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Annex G2 Event and Action Plan for Continuous Noise Monitoring

Event	Action							
	Works Contract 1	1109 ET	IEC		ER	ER		ntractor
Exceeding Action/Limit Level	Identify sour Repeat meas consecutive a Action/Limithen confirm If exceedance	ce urement. If two measurements exceed t Level, the exceedance is ed e is confirmed, notify IEC,	 2. 3. 	Check monitoring data submitted by the Works Contract 1109 ET Check the Contractor's working method Discuss with the ER, Works Contract 1109 ET and Contractor on	1. 2. 3.	Confirm receipt of notification of exceedance in writing Notify the Contractor and IEC In consultation with the Works Contract 1109 ET and IEC, agree with the Contractor on the remedial	1.	Identify source with Works Contract 1109 ET If exceedance is confirmed, investigate the cause of exceedance and take immediate action to avoid further exceedance
	and check Coprocedures to mitigation to 5. Discuss joint Contractor a	ractor ne cause of exceedance contractor's working to determine possible to be implemented ly with the IEC, ER and and formulate remedial	4.	the potential remedial measures Review and advise the Works Contract 1109 ET and ER on the effectiveness of the remedial measures proposed by the Contractor	4.5.	measures to be implemented Ensure the proper implementation of remedial measures If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	 4. 5. 	Submit proposals for remedial measures to the ER with copy to the IEC and ET of notification Implement the agreed proposals Liaise with ER to optimize the effectiveness of the agreed mitigation Revise and resubmit proposals if
	remedial acti	measures Assess effectiveness of Contractor's remedial actions and keep IEC and ER informed of the results			work and the executance is abated	6.7.	problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated	

Annex G3 Event and Action Plan for Construction Dust Monitoring

Event	Action			
	Contractor's Environmental Team	Independent Environmental Checker	Engineer Representative (ER)	The Contractor
	(Contractor's ET)	(IEC)		
Action Level				
Exceedance for one sample	 Inform the IEC, Contractor and ER; Discuss with the Contractor, 	by the ET; 2. Check the Contractor's working	 Confirm receipt of notifications of exceedance in writing; 	Identify reason(s), investigate the causes of exceedance and propose remedial measures;
	IEC and ER on the remedial measures required;3. Repeat measurement to confirm findings;	method; 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.		2. Implement remedial measures;3. Amend working methods and agree them with the ER as appropriate.
	4. Increase the monitoring frequency			
Exceedance for two or more consecutive samples	1. Inform the IEC, Contractor and ER;	1. Check the monitoring data submitted by the ET;	 Confirm receipt of notification of exceedance in writing; 	 Identify reasons and investigate the causes of exceedance;
	Discuss with the ER, IEC and Contractor on the remedial measures required;		 Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the 	2. Submit proposals of remedial measures to the ER with a copy to the ET and IEC within three
	3. Repeat measurements to confirm findings;	the effectiveness of the proposed	Contractor; 4. Supervise the Implementation of	working days of notification; 3. Implement the agreed proposals;
	4. Increase the monitoring frequency to daily;		remedial measures.	4. Amend the proposal as appropriate.
	5. If exceedance continues, arrange meeting with the IEC, ER and Contractor:			
	6. If exceedance stops, the monitoring frequency will resume normal.			

Event	Action			
	Contractor's Environmental Team (Contractor's ET)	Independent Environmental Checker (IEC)	Engineer Representative (ER)	The Contractor
Limit Level				_
Exceedance for one sample	 Inform the IEC, Contractor and ER; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	exceedance in writing; 2. Notify the Contractor, IEC and ET; 3. Review and agree on the remedial measures proposed by the Contractor; 4. Supervise the implementation of	 Identify reason(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals of remedial measures to ER with a copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify the IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Review the effectiveness of the Contractor's remedial measures and keep the IEC, EPD and ER informed of the results; If exceedance stops, the monitoring frequency will return to normal. 	the effectiveness of Contractor's remedial measures.	exceedance in writing; 2. Notify the Contractor, IEC and ET; 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;	 Identify reason(s) and investigate the causes of exceedance; Take immediate actions to avoid further exceedance; Submit proposals of remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Annex G4 Event and Action Plan for Landscape and Visual Impacts during the Construction Phase

Event	Action			
	Contractor's Environmental Team	Independent Environmental Checker	Engineer Representative (ER)	The Contractor
	(Contractor's ET)	(IEC)		
Non-conformity on one occasion	 Inform the Contractor, the IEC and the ER. 	 Check the inspection report. Check the Contractor's working 	 Confirm receipt of notifications of nonconformity in writing. 	1. Identify reasons and investigate the non-conformity.
	2. Discuss remedial actions with	method.	2. Review and agree on the remedial	2. Implement remedial measures
	the IEC, ER and Contractor.3. Monitor remedial actions until rectification has been	3. Discuss with the ET, ER and Contractor on possible remedial measures.	measures proposed by the Contractor.3. Supervise the implementation of	3. Amend working methods and agree them with the ER as appropriate.
	completed.	4. Advise the ER on the effectiveness of	remedial measures.	4. Rectify the damage and
	completed.	proposed remedial measures.	remedial measures.	undertake any necessary
				replacement.
Repeated Nonconformity	 Identify Reasons. 	 Check the inspection report. 	1. Notify the Contractor.	1. Identify Reasons and investigate
	2. Inform the Contractor, IEC and	2. Check the Contractor's working	2. In consultation with the ET and IEC,	the non-conformity.
	ER.	method.	agree with the Contractor on the	Implement remedial measures.
	3. Increase the inspection	3. Discuss with the ET and Contractor	remedial measures to be	3. Amend working methods and
	frequency.	on possible remedial measures.	implemented.	agree them with the ER as
	4. Discuss remedial actions with	4. Advise the ER on the effectiveness of	3. Supervise the implementation of	appropriate.
	the IEC, ER and Contractor.	proposed remedial measures.	remedial measures.	4. Rectify the damage and
	Monitor remedial actions until rectification has been			undertake any necessary replacement.
	completed.			5. Stop relevant works as
	6. If non-conformity stops, the			determined by the ER until the
	inspection frequency return to normal (ie,. Once every two weeks)			non-conformity is abated.

Annex H

Summary of Implementation Status of Environmental Mitigation

Annex H Environmental Mitigation Implementation Status – SCL Works Contract 1109 (Stations and Tunnels of Kowloon City Section)

Note:

- * Reference has been made to the approved SCL (TAW-HUH) EM&A Manual.
- ✓ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Samsung-Hsin Chong JV
- Δ Deficiency of Mitigation Measures but rectified by Samsung-Hsin Chong JV

N/A Not Applicable in Reporting Period

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
Cultural I	Heritage Imp	pact					
S4.9	CH3	Submit an Archaeological Action Plan Conduct survey-cum-excavation and additional boreholes/trenches investigation at the Sacred Hill (North) Study Area prior to construction.	Salvage cultural remains at the Sacred Hill (North) Study Area	Contractor	Sacred Hill (North) Area	Prior to the Construction Phase of TKW and associated tunnels	√
Ecology (Construction	n Phase)					
S5.7	E5	Good Site Practices Impact on any habitats or local fauna should be avoided by implementing good site practices, including the containment of silt runoff within the site boundary, containment of contaminated soils for removal from the site, appropriate storage of chemicals and chemical waste away from sites of ecological value and the provision of sanitary facilities for on-site workers. Adoption of such measures should permit waste to be suitably contained within the site for subsequent removal and appropriate disposal.	Minimise ecological impacts	Contractor	All construction sites	Construction Stage	√

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		The following good site practices should also be implemented:					
		 Erection of temporary geotextile silt or sediment fences/oil traps around earthmoving works to trap sediments and prevent them from entering watercourses; Avoidance of soil storage against trees or close to water bodies; Delineation of works site by erecting hoardings to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value e.g. tunnel on hill at top of slope stabilisation works; No on-site burning of waste; Store waste and refuse in appropriate receptacles. 					
Landscap S6.9.3	E & Visual ((Construction Phase) The following good site practices and	Minimize visual & landscape	Contractor	Within Project Site	Construction Stage	<i>→</i>
30.7.0	EVI	measures for minimisation and avoidance of potential impacts are recommended:	impact	Contractor	within Froject Site	Construction Stage	v
		 Re-use of Existing Soil For soil conservation, existing topsoil shall be re-used where possible for new planting areas within the project. The construction program shall consider using the soil removed from one phase for backfilling another. Suitable storage ground, gathering ground and mixing 					

E	IA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to implement	Implementation
		Log Ref*		Recommended Measures &	implement	implementation of	the measures?	Status
		-		Main Concerns to address	the	measures		
					measures?			

ground may be set up on-site as necessary.

No-intrusion Zone

To maximize protection to existing trees, ground vegetation and associated under storey habitats, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing. The contractor should closely monitor and restrict the site working staff from entering the "no-intrusion zone", even for indirect construction activities and storage of equipment.

Protection of Retained Trees

- All retained trees including trees in contractor's works sites should be recorded and photographed at the commencement of the Contract, and carefully protected during the construction period. Detailed tree protection specification shall be allowed and included in the Contract Specification, which specifies the tree protection requirement, submission and approval system, and the tree monitoring system.
- The Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
S6.12	LV2	trees in Contractor's works sites. Decorative Hoarding Erection of decorative screen in visual and landscape sensitive areas during the construction stage to screen off undesirable views of the construction site. Hoarding should be designed to be compatible with the existing urban context.	Minimize visual & landscape impact	Contractor	Within Project Site	Construction Stage	√
		Management of facilities on work sites • To provide proper management of the on-site facilities, control the height and disposition/ arrangement of all facilities on the works site to minimize visual impact to adjacent Visual Sensitive Receivers (VSRs).					
		Tree Transplanting • Trees of high to medium survival rates that would be affected by the works shall be transplanted where possible and practicable. Tree transplanting proposal including the final locations for the transplanted trees shall be submitted separately to seek relevant government department's approval, in accordance with ETWB TCW No 3/2006.					
Construct	tion Dust	·					
67.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	√

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
S7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul roads in the Kowloon area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 l/m² to achieve the dust removal efficiency	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	√
S7.6.5	D3	 Proper watering of exposed spoil should be undertaken throughout the construction phase; Any excavated or stockpile of dusty material should be covered entirely by an impervious sheeting or sprayed with water to maintain an entirely wet surface and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile has been removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty materials should not be extended beyond the pedestrian barriers, fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site should be covered entirely by an impervious 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	

IA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; • The portion of any road which leads only to construction site and is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other			nicastres		
		 mechanical breaking operations take place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or 					

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain an entirely wet surface • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building upward, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Any skip hoist for material transport should be totally enclosed by an impervious sheeting; • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by an impervious sheeting or placed in an area sheltered on the top and 3 sides; • Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; • Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should		measures?			
		be fitted with an effective fabric filter or equivalent air pollution control system;					

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
S7.6.5	D6	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Selected representative dust monitoring station	Construction stage	1
EP Conditio n 2.18(a)	D7	Watering once every working hour for active works areas, exposed areas and paved haul roads shall be provided in Kowloon area to keep these active works areas, exposed areas and paved haul roads wet.	Minimize construction dust impact	Contractor	All construction sites	Construction stage	√
EP Conditio n 2.19	D8	All diesel fuelled construction plant, including marine vessels if possible, used by the contractors within the works areas of the Project shall be powered by ultra low sulphur diesel fuel.	Minimize aerial emissions of sulphur dioxide from construction plant	Contractor	All construction sites	Construction stage	<>
Construct	ion Noise (A	Airborne)					
S8.3.6	N1	 Implement the following good site practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work 	Control construction airborne noise	Contractor	All construction sites	Construction stage	√

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		periods or should be throttled down to a minimum;					
		plant known to emit noise strongly in one direction, where possible, should be orientated so that the noise is directed away from nearby NSRs;					
		silencers or mufflers on construction equipment should be properly fitted and maintained during the period of construction works;					
		 mobile plant should be sited as far away from NSRs as possible and practicable; 					
		 material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 					
3.3.6	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	1
3.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	J
8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	√
8.3.6	N5	Sequencing operation of construction plants	Operate sequentially within	Contractor	Contractor All	Construction stage	\checkmark

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		where practicable.	the same work site to reduce the construction airborne noise		construction sites where practicable		
S8.3.6	N6	Implement noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	√
Water Qu	ality				-		
S10.7.1	W1	In accordance with the Practice Noise for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoffs and Site Drainage At the start of the site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to	To minimise water quality impact from construction site runoffs and general construction activities	Contractor	All construction sites where practicable	Construction stage	✓

EIA Ref. EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m³/s, a sedimentation basin of 30m³ would be required and for a flow rate of 0.5 m³/s the basin would be 150 m³. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the commencement of construction. • All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, and definitely, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means. • The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all					

EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	coarse stone ballast. An additional advantage from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows. • All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.		measures?			

IA Ref. EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. • Precautions should be taken at any time of year when rainstorms are likely. Actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoffs during storm events, especially for areas located near steep slopes. • All vehicles and plant should be cleaned before leaving a construction site to ensure that no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and		measures:			

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited in sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching nearby water sensitive receivers. All the earth works should be conducted sequentially to limit the amount of construction runoffs generated from exposed areas during the wet season (April to September) as far as practicable. 					
S10.7.1	W2	 Adopt best management practices <u>Tunnelling Works</u> Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge. The wastewater with a high concentration 	To minimize construction water quality impact from tunnelling works	Contractor	All tunnelling portion	n Construction stage	N/A

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		of suspended solids should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove oil, lubricants and grease from the wastewater. • Direct discharge of the bentonite slurry (as a result of D-wall and bored tunnelling construction) is not allowed. The slurry should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities have been completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.					
S10.7.1	W3	Sewage Effluent Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for their appropriate disposal and maintenance.	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	√
S10.7.1	W4	Groundwater from Contaminated Area in case contamination is found: No direct discharge of groundwater from	To minimize groundwater quality impact from contaminated area	Contractor	Excavation areas where contamination is found.	Construction stage	N/A

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to implement	Implementation
	Log Ref*		Recommended Measures &	implement	implementation of	the measures?	Status
			Main Concerns to address	the	measures		
				measures?			
		contaminated areas is allowed. Prior to the					

excavation works within potentially contaminated areas, the groundwater quality should be reviewed with reference to the site investigation data in the EIA report for compliance and the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-Water). The existence of prohibited substance should be confirmed. The review results should be submitted to EPD for examination if the review results indicate that the groundwater to be generated from the excavation works would be contaminated. The contaminated groundwater should be either properly treated in compliance with the requirements of the TM-Water or properly recharged into the ground.

• If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. total petroleum hydrocarbon (TPH)) to undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM Water and should be discharged into the foul sewers.

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		If groundwater recharging wells are					
		deployed, recharging wells should be					
		installed as appropriate for recharging the					
		contaminated groundwater back into the					
		ground. The recharging wells should be					
		selected at places where the groundwater					
		quality will not be affected by the recharge					
		operation as indicated in the Section 2.3 of					
		TM-Water. The baseline groundwater					
		quality shall be determined prior to the					
		selection of the recharge wells. It is					
		necessary to submit a working plan					
		(including the laboratory analytical results					
		showing the quality of groundwater at the					
		proposed recharge location(s) as well as					
		the pollutant levels of groundwater to be					
		recharged) to EPD for agreement.					
		Pollution levels of groundwater to be					
		recharged shall not be higher than the					
		pollutant levels of ambient groundwater at					
		the recharge well. Prior to recharge, any					
		prohibited substances such as TPH					
		products should be removed as necessary					
		by installing the petrol interceptor. The					
		Contractor should apply for a discharge					
		licence under the Water Pollution Control					
		Ordinance (WPCO) through the Regional					
		Office of EPD for groundwater recharge					
		operation or discharge of treated					
		groundwater.					
10.7.1	W7	In order to prevent accidental spillage of	To minimize water quality	Contractor	All construction sites	Construction stage	<>
		chemicals, the following is recommended:	impact from accidental		where practicable	0-	

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains. • The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. • Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation.	spillage				
Waste Ma	anagement (Construction Waste)					
S11.4.1.1	WM1	On-site sorting of C&D (Construction and Demolition) material • Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored in the designated stockpile areas avoiding delivering them to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from	Separation of unsuitable rock from ending up at Concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	√

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
S11.5.1	WM2	being ended up at concrete batching plants and turned into concrete for structural use. Details regarding control measures at source sites and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated. The traceability of delivery will be ensured via the implementation of Trip Ticket System and enforcement by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc should also be explored. Construction and Demolition (C&D) Material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;	Good site practice to minimize waste generation and recycle C&D materials as far as practicable so as to reduce the amount for final disposal		All construction sites	Construction stage	✓
		 Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; 					

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
S11.5.1	WM3	 Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Implement an enhanced Waste management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and minimize waste generation during the course of construction. Disposal of the C&D materials to any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get his approval before implementation C&D Waste Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used. Metal hoarding should be used to enhance the possibility of recycling. The purchase of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. 	Good site practice to minimize waste generation and recycle C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	✓

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.					
S11.5.1	WM4	 General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme 	odour, pest and litter impacts	Contractor	All construction sites	Construction stage	

EIA Ref.	EM&A Log Ref*	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
S11.5.1	WM7	 should be considered by the Contractor. Chemical Waste Chemical waste as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, that is produced should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed. They should have a capacity of less than 450 litres unless the specification has been approved by the EPD. A label in English and Chinese should be displayed in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides. It should also have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest. It should have adequate ventilation and be covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. 		Contractor	All construction sites	Construction stage	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to implement	Implementation
	Log Ref*		Recommended Measures &	implement	implementation of	the measures?	Status
			Main Concerns to address	the	measures		
				measures?			
		Disposal of chemical waste should be via a					
		licensed waste collector; to a facility					
		licensed to receive chemical waste, such as					
		the Chemical Waste Treatment Centre					
		(which also offers a chemical waste					
		collection service and can supply the					
		necessary storage containers); or to a					
		reuser of the waste, under the approval					
		from the EPD.					

Annex I - 1

Regular Noise Monitoring Results

Annex I-1 Regular Noise Monitoring Results

Station	NMS-CA-6	No. 16-23 Nam Kok Road
---------	----------	------------------------

Date	Start Time	End Time	Weather	Measured Noise level (dB(A)), L _{Aeq} (30 min)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model /
05-Jan-15	10:55	11:25	Cloudy	64.1	76.1	-(b)	-	Traffic noise	20	0.5	NL-52 00131628	NC-73 10786708
16-Jan-15	10:50	11:20	Sunny	63.9	76.1	-(b)	-	Traffic noise	17	0.5	NL-52 00131628	NC-73 10786708
22-Jan-15	11:00	11:30	Sunny	63.6	76.1	-(b)	-	Traffic noise	18	0.5	NL-52 00131628	NC-73 10786708
28-Jan-15	11:00	11:30	Fine	63.5	76.1	-(b)	-	Traffic noise	18	1.5	NL-52 00131628	NC-73 10786708

Station	NMS-CA-7		Skytower To	ower 2								
Date	Start Time	End Time	Weather	Measured Noise level (dB(A)), L _{Aeq} (30 min)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model /
05-Jan-15	9:55	10:25	Cloudy	66.6	70.0	-(b)	-	Traffic noise	20	0.5	NL-18 00360030	NC-73 10997142
16-Jan-15	9:57	10:27	Sunny	67.4	70.0	-(b)	-	Traffic noise	17	0.5	NL-18 00360030	NC-73 10997142
22-Jan-15	10:00	10:30	Sunny	67.4	70.0	-(b)	-	Traffic noise	18	0.5	NL-18 00360030	NC-73 10997142
28-Jan-15	10:00	10.30	Fine	67.1	70.0	-(h)	_	Traffic noise	18	1.8	NI -18 00360030	NC-73 10997142

Station	NMS-CA-8		SKH Good S	Shepherd Primary School								
Date	Start Time	End Time	Weather	Measured Noise level (dB(A)), L _{Aeq} (30 min)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model /
05-Jan-15	11:37	12:07	Cloudy	73.8	75.4	-(b)	-	Traffic noise	20	0.5	NL-31 00320533	NC-73 10997142
16-Jan-15	14:50	15:20	Sunny	77.1	75.4	72.2	-	Traffic noise	17	0.5	NL-31 00320533	NC-73 10997142
22-Jan-15	14:40	15:10	Sunny	73.3	75.4	-(b)	-	Traffic noise	18	0.5	NL-31 00320533	NC-73 10997142
28-Jan-15	14:33	15:03	Fine	79.3	75.4	77.0	-	Traffic noise	18	0.5	NL-31 00320533	NC-73 10997142


Station	NMS-CA-9		Kong Yiu Ma	ansion								
Date	Start Time	End Time	Weather	Measured Noise level (dB(A)), L _{Aeq} (30 min)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model /
05-Jan-15	8:00	8:30	Cloudy	71./	69.2	67.4	Crane operation	Traffic noise	20	0.5	NL-18 00360030	NC-73 10997142
16-Jan-15	8:00	8:30	Sunny	72.0	69.2	68.8	Crane operation	Traffic noise	17		NL-18 00360030	NC-73 10997142
22-Jan-15	8:00	8:30	Sunny	72.8	69.2	70.3	Crane operation	Traffic noise	18	0.5	NL-18 00360030	NC-73 10997142
28-Jan-15	8:00	8:30	Fine	72.9	69.2	70.5	Crane operation	Traffic noise	18	1.8	NL-18 00360030	NC-73 10997142

Station	NMS-CA-10		Chat Ma Ma	ansion								
Date	Start Time	End Time		Measured Noise level (dB(A)), L _{Aeq} (30 min) ^(c)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model /
05-Jan-15	8:40	9:10	Cloudy	76.4	76.6	-(b)	Backhoe	Traffic noise	20	0.5	NL-18 00360030	NC-73 10997142
16-Jan-15	8:40	9:10	Sunny	76.6	76.6	-(b)	Backhoe	Traffic noise	17	0.5	NL-18 00360030	NC-73 10997142
22-Jan-15	8:40	9:10	Sunny	77.0	76.6	66.4	Backhoe	Traffic noise	18	0.5	NL-18 00360030	NC-73 10997142
28-Jan-15	8:40	9:10	Fine	76.8	76.6	63.3	Backhoe	Traffic noise	18	1.5	NL-18 00360030	NC-73 10997142

Remarks:

- (a) The Measured LAeq is corrected against the corresponding Baseline Level.
 (b) No correction was made as the measured noise levels were equal to or below the baseline noise levels.
 (c) The noise monitoring result carried out at NMS-CA-10 on 5, 16, 22 and 28 January 2015 is higher than the daytime construction noise criterion. However, those results are not considered as exceedances as they are below the limit level after deducting the baseline noise level.


Regular Noise Monitoring Results at NMS-CA-6 (No. 16-23 Nam Kok Road) (LAeq, 30min) for the Past 4 Months



Remarks:

- For those corrected noise levels that are not shown in this graph, the measured noise level s are below baseline level.


Regular Noise Monitoring Results at NMS-CA-7 (Skytower Tower 2) (LAeq, 30min) for the Past 4 Months



Remarks:

- For those corrected noise levels that are not shown in this graph, the measured noise level s are below baseline level.


Regular Noise Monitoring Results at NMS-CA- 8 (SKH Good Shepherd Primary School) (LAeq, 30min) for the Past 4 Months




Remarks:

- For those corrected noise levels that are not shown in this graph, the measured noise level s are below baseline level.
- The limit level was updated from 78dB(A) to 79 dB(A) on 22 Aug 2013 as per the latest CNMP and CNMMP.


Regular Noise Monitoring Results at NMS-CA-9 (Kong Yiu Mansion) (LAeq, 30min)) for the Past 4 Months






- For those corrected noise levels that are not shown in this graph, the measured noise level s are below baseline level.

Regular Noise Monitoring Results at NMS-CA-10 (Chat Ma Mansion) (LAeq, 30min) for the Past 4 Months





Remarks

- For those corrected noise levels that are not shown in this graph, the measured noise level s are below baseline level.

Annex I - 2

Continuous Noise Monitoring Results

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	6	34	71.8	75.4	(LAeq, 30mins) <baseline level<="" td=""><td>(as in CNMP) 80</td><td>N</td></baseline>	(as in CNMP) 80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		7	4	77.0	75.4 75.4	72	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		7	34	76.3	75.4	68.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		8 8	4 34	77.4 78.1	75.4 75.4	73.1 74.8	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		9	4	78.7	75.4 75.4	76.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	9	34	78.1	75.4	74.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		10 10	4 34	78.8 80.0	75.4 75.4	76.1 78.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		10	4	79.1	75.4 75.4	76.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	11	34	74.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		12 12	4 34	73.0 74.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		13	4	79.1	75.4 75.4	76.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	14	7	78.6	75.4	75.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		14 15	37	80.0 79.0	75.4 75.4	78.1 76.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		15	37	75.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	16	7	79.3	75.4	77	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		16 17	37	78.1 75.2	75.4 75.4	74.8 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		17	37	74.1	75.4 75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	18	7	73.6	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW 12-3 (A) SKH Good Shepherd Primary School		18 6	37 37	73.2 71.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		7	7	74.9	75.4 75.4	Saseline Level Saseline Level	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		7	37	76.2	75.4	68.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		8	7	77.5	75.4	73.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		8 9	37 7	80.4 78.7	75.4 75.4	78.7 76	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		9	37	77.4	75.4	73	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		10	7	77.8	75.4	74	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		10 11	37	79.3 77.6	75.4 75.4	77.1 73.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		11	37	72.5	75.4 75.4	<pre>/3.3 <baseline level<="" pre=""></baseline></pre>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		12	7	72.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		12	37	73.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		13 13	37	77.8 75.7	75.4 75.4	74 64.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		14	7	75.4	75.4	49.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 3	14	37	76.3	75.4	69	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		15 15	7 37	74.8 78.1	75.4 75.4	<baseline level<br="">74.7</baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		15 16	7	78.5	75.4 75.4	75.7	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		16	37	77.9	75.4	74.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		17	7	73.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		17 18	37 7	73.4 73.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		18	37	72.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			37	72.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			7 37	74.8 74.2	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		8	7	74.2 76.7	75.4 75.4	70.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 5	8	37	77.8	75.4	74.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			7	78.4	75.4	75.4 74.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		9 10	37 7	78.1 75.7	75.4 75.4	74.7 64.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			37	77.4	75.4	73	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			7	76.4	75.4	69.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			37 7	73.8 73.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	74.0	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			28	76.5	75.4	70	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			58 28	75.3 74.5	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	77.3	75.4 75.4	72.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 5	15	28	78.2	75.4	75.1	80	N
MTW 12-3 (A) SKH Good Shepherd Primary School		15 16	58	79.8 78.4	75.4	77.9 75.4	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		16 16	28 58	78.4 76.3	75.4 75.4	75.4 69.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		17	28	74.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		17	58	73.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			28 58	73.2 72.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		_	58	73.6	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			28	74.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			58 28	75.8 78.4	75.4 75.4	65.7 75.3	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	77.9	75.4	74.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			28	78.2	75.4	75 77 °	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			58 28	79.5 77.2	75.4 75.4	77.3 72.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		4.0	58	78.9	75.4	76.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 6		28	74.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW 12-3 (A) SKH Good Shepherd Primary School			58 28	73.5 72.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		12 12	58	75.2	75.4 75.4	Saseline Level Saseline Level		N N
MTW-12-3 (A) SKH Good Shepherd Primary School		4.0	28	78.6	75.4	75.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	79.0	75.4	76.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			28 58	76.5 77.7	75.4 75.4	69.8 73.9	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			28	80.5	75.4	78.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 6		58	80.4	75.4	78.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			28 58	76.3 79.0	75.4 75.4	69.1 76.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			28	74.5	75.4 75.4	76.5 <baseline level<="" p=""></baseline>	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 6	17	58	73.8	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			28	73.2 72.8	75.4 75.4		80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		18 6	58 58	72.8 73.4	75.4 75.4		80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 7	7	28	74.0	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 7	7	58	75.0	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		8 8	28 58	80.1 85.5	75.4 75.4	78.3 85	80 80	N Y
MTW-12-3 (A) SKH Good Shepherd Primary School		9	28	84.9	75.4 75.4	84.4	80	Ÿ
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 7	9	58	78.5	75.4	75.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		10 10	28 58	84.8 86.2	75.4 75.4	84.3 85.8	80 80	Y Y
MTW-12-3 (A) SKH Good Shepherd Primary School		10	28	74.2	75.4 75.4	85.6 Saseline Level	80	n N
MTW-12-3 (A) SKH Good Shepherd Primary School		11	58	73.0	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
NETTURA OF AN CIVIL C. 101 1 1 1 P. C. 1	1 0015 1 5	. 10	20	FO 1	75.4	(LAeq, 30mins)	(as in CNMP)	NT
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		' 12 ' 12	28 58	73.1 82.7	75.4 75.4	<baseline level<br="">81.8</baseline>	80 80	N Y
MTW-12-3 (A) SKH Good Shepherd Primary School		7 13	28	83.6	75.4	82.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		7 13	58	81.4	75.4	80.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		$egin{array}{ccc} 14 & & & \ 14 & & & \end{array}$	28 58	80.3 76.6	75.4 75.4	78.6 70.3	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		7 15	28	76.2	75.4	68.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		7 15	58	75.3 74.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		' 16 ' 16	28 58	74.7 73.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		7 17	28	74.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		7 17	58	73.4	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		7 18 7 18	28 58	73.0 72.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	73.6	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			28	73.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			58 28	75.1 77.3	75.4 75.4	<baseline level<br="">72.8</baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	78.2	75.4	75 75	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 8		28	79.3	75.4	77	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			58 28	75.3 73.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	74.2	75.4 75.4	Saseline Level Saseline Level	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 8		28	74.5	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	72.9	75.4	<baseline level<="" p=""></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		3 12 3 12	28 58	73.0 80.0	75.4 75.4	<baseline 78.2<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		3 13	28	81.2	75.4	79.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			58	79.0	75.4	76.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			41 11	81.1 83.2	75.4 75.4	79.7 82.4	80 80	N v
MTW-12-3 (A) SKH Good Shepherd Primary School			41	80.0	75.4	78.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 8		11	82.6	75.4	81.7	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School			41	82.0 77.0	75.4	80.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		3 17 3 17	11 41	75.8	75.4 75.4	71.9 64.7	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			11	74.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			41	72.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			56 26	73.0 75.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			56	78.1	75.4	74.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 9		26	79.6	75.4	77.4	80	N
MTW 12-3 (A) SKH Good Shepherd Primary School			56	77.9 79.1	75.4 75.4	74.4 76.7	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			26 56	79.1 78.6	75.4 75.4	75.8	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			26	79.0	75.4	76.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			56	79.7	75.4	77.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			26 56	76.4 73.3	75.4 75.4	69.5 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			26	73.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			56	75.6	75.4	63.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			26 56	78.5 79.7	75.4 75.4	75.5 77.7	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School			26	80.9	75.4 75.4	79.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			56	83.5	75.4	82.7	80	Y
MTW 12-3 (A) SKH Good Shepherd Primary School			26 56	80.0 77.6	75.4 75.4	78.2 73.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			26	81.1	75.4 75.4	79.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 9		56	80.2	75.4	78.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School			26	77.4 74.7	75.4	73	80 80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School			56 26	73.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 9	18	56	73.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		0 6	41	72.2 74.0	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		.0 7	11 41	78.3	75.4 75.4	75.2	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		0 8	11	85.8	75.4	85.3	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		0 8	41	84.0	75.4	83.4	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		.0 9 .0 9	11 41	82.5 80.0	75.4 75.4	81.6 78.1	80 80	n N
MTW-12-3 (A) SKH Good Shepherd Primary School		0 10	11	80.9	75.4	79.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		0 10	41	79.5	75.4	77.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		.0 11 .0 11	11 41	83.6 74.3	75.4 75.4	82.9 <baseline level<="" td=""><td>80 80</td><td>Y N</td></baseline>	80 80	Y N
MTW-12-3 (A) SKH Good Shepherd Primary School		0 12	11	74.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		.0 12	41	80.7	75.4	79.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		0 13 0 13	11 41	87.2 85.2	75.4 75.4	86.9 84.8	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		.0 14	11	85.1	75.4	84.6	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		0 14	41	82.7	75.4	81.8	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		.0 15 .0 15	11 41	86.6 82.4	75.4 75.4	86.3 81.4	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		.0 16	11	82.3	75.4 75.4	81.4	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 1	.0 16	41	80.3	75.4	78.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		0 17	11	77.7	75.4	73.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		.0 17 .0 18	41 11	76.4 73.5	75.4 75.4	69.6 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		0 18	41	73.2	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		2 6	41	72.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		2 7 2 7	11 41	72.9 75.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		2 8	11	78.6	75.4	75.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		.2 8	41	78.6	75.4	75.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		2 9 2 9	11 41	79.0 80.8	75.4 75.4	76.6 79.3	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		2 10	11	79.9	75.4 75.4	79.3 77.9	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 1	.2 10	41	80.5	75.4	78.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		2 11	11 41	79.1 78.7	75.4 75.4	76.7 75.9	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		2 11 2 12	41 11	78.7 73.8	75.4 75.4	75.9 <baseline level<="" td=""><td>80</td><td>N N</td></baseline>	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 1	.2 12	41	78.4	75.4	75.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		2 13	11	81.1	75.4	79.7	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		2 13 2 14	41 11	79.2 78.2	75.4 75.4	76.8 75	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 1	.2 14	41	76.5	75.4	70.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		2 15	26 56	81.4 78.7	75.4	80.2	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		.2 15 .2 16	56 26	78.7 78.0	75.4 75.4	76 74.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 1	.2 16	56	78.0	75.4	74.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 1	.2 17	26	76.9	75.4	71.6	80	N


Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	2 17	56	76.4	75.4	(LAeq, 30mins) 69.6	(as in CNMP) 80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		2 18	26	77.2	75.4	72.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	2 18	56	73.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 6	56	73.5	75.4		80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 7 3 7	26 56	74.9 75.9	75.4 75.4	<baseline 66.6<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 8	26	77.4	75.4	73.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	3 8	56	77.3	75.4	72.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 9	26	77.4	75.4	73.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 9 3 10	56 26	76.1 80.1	75.4 75.4	68.1 78.3	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 10	56	78.2	75.4	74.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	75.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	76.7	75.4 75.4	70.8 79.3	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 12	26 56	80.8 77.4	75.4 75.4	73.1	80 80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	80.6	75.4	79	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	80.4	75.4	78.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 14 3 14	26 56	78.1 80.5	75.4 75.4	74.8 78.9	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	78.8	75.4	76.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	3 15	56	75.9	75.4	66.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	80.3	75.4	78.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		3 16 3 17	56 26	78.7 75.8	75.4 75.4	75.9 65.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	75.0	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	3 18	26	73.9	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	73.1	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			56 26	73.6 75.0	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	76.7	75.4	70.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	82.5	75.4	81.5	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	85.0	75.4	84.5	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			26 56	83.0 82.0	75.4 75.4	82.2 80.9	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	81.6	75.4	80.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	4 10	56	81.6	75.4	80.5	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	77.7	75.4	73.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			56 26	76.1 73.8	75.4 75.4	68.1 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	77.4	75.4	73	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	4 13	26	77.0	75.4	71.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	78.0	75.4	74.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			26 56	78.6 78.8	75.4 75.4	75.7 76.1	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	77.2	75.4	72.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	4 15	56	81.6	75.4	80.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	79.4 78.5	75.4 75.4	77.3 75.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			56 26	77.5	75.4 75.4	73.4	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	76.8	75.4	71	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	75.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			56 56	72.8 73.4	75.4 75.4		80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	74.4	75.4 75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	79.1	75.4	76.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			26	81.8	75.4	80.6	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			56 26	80.5 78.5	75.4 75.4	78.9 75.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	77.8	75.4 75.4	74	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	5 10	26	77.9	75.4	74.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			56	77.5	75.4	73.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			26 56	74.3 73.7	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			50	78.4	75.4	75.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	5 13	20	79.8	75.4	77.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			50	79.6	75.4	77.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			20 50	81.0 77.1	75.4 75.4	79.6 72.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			20	77.7	75.4	73.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			50	77.8	75.4	74.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			20 50	79.4 77.6	75.4 75.4	77.2 73.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			20	77.0	75.4 75.4	73.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		5 17	50	74.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			20	73.9 73.5	75.4 75.4		80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		5 18 6 6	50 50	72.5 72.8	75.4 75.4		80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 7	20	73.8	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 7	50	76.0	75.4	67.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 8 6 8	20 50	79.8 78.4	75.4 75.4	77.8 75.4	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		69	20	84.3	75.4 75.4	83.7	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 9	50	86.3	75.4	85.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 10	20	82.4	75.4	81.5	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 10	50 20	82.1 83.4	75.4 75.4	81.1 82.7	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 11	50	78.9	75.4 75.4	76.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 12	20	74.5	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 12	50	82.3	75.4	81.3	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 13 6 13	20	83.3	75.4 75.4	82.6 80.8	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 14	50 20	81.9 84.5	75.4 75.4	84	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	6 14	50	86.0	75.4	85.6	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	6 15	20	83.6	75.4	82.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 15 6 16	50 20	79.3 81.3	75.4 75.4	77.1 80	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 16	50	83.3	75.4 75.4	82.6	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	6 17	20	78.3	75.4	75.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 17	50	77.2	75.4	72.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho		6 18 6 18	20 50	75.2 73.4	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			50	72.5	75.4		80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	7 7	20	73.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			50	79.8 85.0	75.4 75.4	77.8 84.5	80	N v
MTW-12-3 (A) SKH Good Shepherd Primary Scho MTW-12-3 (A) SKH Good Shepherd Primary Scho			20 50	85.0 79.9	75.4 75.4	84.5 77.9	80 80	Y N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	ol 2015 1 1	7 9	20	79.2	75.4	76.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary Scho			50	79.2	75.4 75.4	76.9	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary Scho	01 ZU1O I I	, 1U	20	79.3	75.4	77	80	N

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-3 (A) SKH Good Shepherd Primary Schoo	1 2015 1 1	17 10	50	78.5	75.4	(LAeq, 30mins) 75.7	(as in CNMP) 80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		17 10 17 11	20	76.5	75.4 75.4	70.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		7 11	50	76.2	75.4	68.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		17 12	20	75.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		17 12 17 13	50 20	78.2 77.5	75.4 75.4	74.9 73.4	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		17 13	50	77.8	75.4	74	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	l 2015 1 1	7 14	20	76.6	75.4	70.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		17 14	50	77.9	75.4	74.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		17 15 17 15	20 50	77.2 79.2	75.4 75.4	72.5 76.9	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		17 16	20	77.3	75.4	72.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		7 16	50	78.2	75.4	75	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		17 17 17 17	20 50	75.6 73.2	75.4 75.4	61 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		17 18	20	73.4	75.4 75.4	Saseline Level Saseline Level	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		17 18	50	72.8	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		19 6	50	72.6	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		19 7 19 7	20 50	73.8 76.1	75.4 75.4	<baseline 68.1<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		19 8	20	79.8	75.4	77.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	l 2015 1 1	9 8	50	82.7	75.4	81.8	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		[9 9 [9 9	20 50	82.0 83.1	75.4 75.4	80.9 82.3	80 80	Y Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		19 9	20	83.1	75.4 75.4	82.2	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		19 10	50	81.3	75.4	80	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		19 11	49	74.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		19 12 19 12	19 49	73.6 83.4	75.4 75.4	<baseline level<br="">82.7</baseline>	80 80	N v
MTW-12-3 (A) SKH Good Shepherd Primary School		19 13	19	84.1	75.4 75.4	83.4	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 1	19 13	49	83.8	75.4	83.1	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		19 14	19	75.4	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		19 14 19 15	49 19	83.2 85.0	75.4 75.4	82.4 84.5	80 80	Y Y
MTW-12-3 (A) SKH Good Shepherd Primary School		19 15	49	80.7	75.4	79.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	l 2015 1 1	19 16	19	85.0	75.4	84.5	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		19 16	49	79.7	75.4	77.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		19 17 19 17	19 49	76.5 77.4	75.4 75.4	69.8 73.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		19 18	19	77.0	75.4	71.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		19 18	49	73.6	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 6 20 7	49 19	72.5 74.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		20 7	49	74.4 76.1	75.4 75.4	67.5	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 8	19	83.5	75.4	82.8	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		20 8	49	83.5	75.4	82.7	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		20 9 20 9	19 49	85.1 84.0	75.4 75.4	84.6 83.3	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		20 10	19	82.0	75.4 75.4	80.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		20 10	49	76.6	75.4	70.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 11	19	74.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		20 11 20 12	49 19	76.2 73.2	75.4 75.4	68.2 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 12	49	75.8	75.4	65.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 13	19	75.7	75.4	63.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 13 20 14	49 19	80.6 78.8	75.4 75.4	79 76.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		20 14	49	85.4	75.4 75.4	85	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		20 15	19	84.4	75.4	83.8	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		20 15	49	83.0	75.4	82.2	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		20 16 20 16	19 49	78.0 76.6	75.4 75.4	74.5 70.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 17	19	76.9	75.4	71.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	20 17	49	76.9	75.4	71.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		20 18	19	75.8	75.4	65.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		20 18 21 6	49 49	72.9 72.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 7	19	74.2	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 7	49	81.0	75.4	79.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		21 8 21 8	19 49	84.2 81.9	75.4 75.4	83.5 80.8	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		21 9	19	74.9	75.4 75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	21 9	49	85.1	75.4	84.6	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		21 10	19	84.1	75.4	83.5	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		21 10 21 11	49 19	82.0 77.3	75.4 75.4	80.9 72.9	80 80	Y N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 11	49	74.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 12	19	73.9	75.4	<baseline level<="" td=""><td>80</td><td>N v</td></baseline>	80	N v
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		21 12 21 13	49 19	82.9 84.5	75.4 75.4	82 83.9	80 80	Y Y
MTW-12-3 (A) SKH Good Shepherd Primary School		21 13	49	78.3	75.4	75.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	21 14	19	75.9	75.4	66.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 14	49	77.6 75.7	75.4	73.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		21 15 21 15	19 49	75.7 76.0	75.4 75.4	63.2 67.1	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 16	19	78.5	75.4	75.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 16	49	81.9	75.4	80.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		21 17 21 17	19 49	76.9 76.3	75.4 75.4	71.6 69.1	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		21 18	19	76.6	75.4 75.4	70.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	21 18	49	74.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		22 6	49	73.0	75.4	<baseline level<="" p=""></baseline>	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		22 7 22 7	19 49	74.1 80.6	75.4 75.4	<baseline level<br="">79.1</baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	22 8	19	83.8	75.4	83.1	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	22 8	49	83.1	75.4	82.3	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		22 9 22 9	19 49	81.9 76.9	75.4 75.4	80.8 71.6	80 80	Y N
MTW-12-3 (A) SKH Good Shepherd Primary School		22 9 22 10	49 19	76.9 78.3	75.4 75.4	71.6 75.1	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	22 10	49	77.5	75.4	73.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		22 11	19	75.0 73.0	75.4	<baseline level<="" p=""></baseline>	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		22 12 22 12	11 41	73.9 76.5	75.4 75.4	<baseline 70.2<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	22 13	11	76.7	75.4	70.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		22 13	41	75.9	75.4	66.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		22 14 22 14	11 41	76.3 76.8	75.4 75.4	68.9 71.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		22 14 22 15	11	83.3	75.4 75.4	82.5	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	22 15	41	83.7	75.4	83	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School	1 2015 1 2	22 16	11	76.6	75.4	70.3	80	N

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW 12.2 (A) SVH Cood Shophard Primary School	J 2015 1 2	22 16	41	76.8	75.4	(LAeq, 30mins) 71.4	(as in CNMP) 80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		22 17	11	75.5	75.4 75.4	59.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		22 17	41	75.6	75.4	63	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		22 18 22 18	11 41	74.7 73.0	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		23 6	41	72.7	75.4 75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		23 7	11	75.0	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		23 7 23 8	41 11	76.5 83.1	75.4 75.4	70.1 82.3	80 80	N Y
MTW-12-3 (A) SKH Good Shepherd Primary School		23 8	41	83.2	75.4	82.4	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		23 9	11	79.2	75.4	76.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		23 9 23 10	41 11	76.4 77.0	75.4 75.4	69.7 71.7	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	23 10	41	76.5	75.4	70	80	N
MTW 12.3 (A) SKH Good Shepherd Primary School		23 11 23 11	11 41	77.2 76.0	75.4 75.4	72.5 67.4	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		23 12	11	76.0	75.4 75.4	66.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	23 12	41	81.4	75.4	80.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		23 13 23 13	11 41	79.4 77.5	75.4 75.4	77.2 73.4	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		23 14	11	77.0	75.4	72	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		23 14	41	77.0	75.4	71.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		23 15 23 15	11 41	77.3 76.7	75.4 75.4	72.7 70.7	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	23 16	11	77.0	75.4	71.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		23 16 23 17	41 11	76.7 76.3	75.4 75.4	71 69.1	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		23 17	41	80.3	75.4 75.4	78.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	23 18	11	79.4	75.4	77.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		23 18 24 6	41 41	73.3 72.0	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		24 7	11	76.2	75.4 75.4	68.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	24 7	41	77.4	75.4	73	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		24 8 24 8	11 41	77.7 77.8	75.4 75.4	73.9 74	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 9	11	76.9	75.4	71.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 9	41	77.7	75.4	73.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		24 10 24 10	11 41	77.2 76.2	75.4 75.4	72.6 68.3	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 11	11	76.1	75.4	67.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 11	41	74.6	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		24 12 24 12	11 41	76.1 78.3	75.4 75.4	67.6 75.1	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	24 13	11	77.2	75.4	72.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		24 13 24 14	41 11	76.5 75.7	75.4 75.4	70.2 63.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 14	41	76.3	75.4 75.4	69.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	24 15	11	78.1	75.4	74.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		24 15 24 16	41 11	77.1 77.2	75.4 75.4	72.3 72.4	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 16	41	77.0	75.4	72.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 17	11	75.6 76.1	75.4	63.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		24 17 24 18	41 11	76.1 73.8	75.4 75.4	67.9 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		24 18	41	72.6	75.4		80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		26 6	41	72.7	75.4		80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		26 7 26 7	11 41	74.7 77.5	75.4 75.4	<baseline 73.3<="" level="" td=""><td>80</td><td>N N</td></baseline>	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	26 8	11	78.0	75.4	74.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		26 8 26 9	41 11	76.0 76.0	75.4 75.4	67.2 67.3	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		26 9	41	77.7	75.4 75.4	73.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	26 10	11	76.0	75.4	66.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		26 10 26 11	41 11	76.4 74.8	75.4 75.4	69.6 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		26 11	41	73.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		26 12	11	75.5 75.0	75.4	59.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		26 12 26 13	41 11	75.8 78.8	75.4 75.4	64.8 76.1	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	26 13	41	77.9	75.4	74.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		26 14	33	74.1 75.0	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		26 15 26 15	3 33	75.9 75.8	75.4 75.4	66.2 65.7	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	26 16	3	77.1	75.4	72.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		26 16 26 17	33	76.7 76.0	75.4 75.4	70.7 67.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		26 17	33	76.6	75.4	70.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		26 18	3	75.7	75.4	63.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		26 18 27 6	33 33	73.2 72.1	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	27 7	3	74.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		27 7 27 8	33	76.5 75.9	75.4 75.4	70.1 66.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		27 8	33	76.4	75.4 75.4	69.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	27 9	3	75.6	75.4	62.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		27 9 27 10	33 3	76.6 76.4	75.4 75.4	70.4 69.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		27 10	33	75.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		27 11	3	77.1	75.4	72.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		27 11 27 12	33 3	74.7 73.8	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		27 12	33	77.8	75.4	74.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		27 13	3	76.6	75.4	70.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		27 13 27 14	33 3	76.0 76.5	75.4 75.4	67.3 69.9	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	27 14	33	75.9	75.4	66.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		27 15 27 15	3	76.1 75.5	75.4 75.4	67.6 59.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		27 15 27 16	33 3	75.5 77.4	75.4 75.4	59.6 73.2	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	27 16	33	75.0	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		27 17 27 17	3 33	75.3 76.0	75.4 75.4	<baseline 67.2<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		27 18	3	74.0	75.4 75.4	<pre><baseline level<="" pre=""></baseline></pre>	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	27 18	33	72.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		28 6 28 7	33 3	71.8 73.6	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School	ol 2015 1 2	28 7	33	74.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 8	3	75.5 75.6	75.4 75.4	57.7 63	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		28 8 28 9	33 3	75.6 76.7	75.4 75.4	63 70.7	80 80	N N
•								

Location ID Name	Date	Hour ((HH) Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-3 (A) SKH Good Shepherd Primary School	2015 1	28 9	33	75.6	75.4	61.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 10	3	75.9	75.4	66.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 10	33	75.5	75.4	57	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 11	3	75.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 11	33	74.2	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 12	3	73.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		28 12 28 13	33 3	74.0 75.4	75.4 75.4	<baseline 54.2<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 13	33	74.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 14	3	74.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 14	33	79.3	75.4	77	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 15	3	75.8	75.4	65.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		28 15 28 16	33 3	76.1 77.3	75.4 75.4	67.5 72.7	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 16	33	77.4	75.4	73.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 17	3	78.5	75.4	75.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 17	33	76.4	75.4	69.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		28 18	3	79.5 7 9.1	75.4	77.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		28 18 29 6	33 33	78.4 71.9	75.4 75.4	75.4 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 7	3	75.2	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 7	33	78.1	75.4	74.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 8	3	77.3	75.4	72.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 8	33	75.9	75.4	66.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 9	3	76.5	75.4	70 72 F	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		29 9 29 10	33 3	77.2 78.2	75.4 75.4	72.5 74.9	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 10	33	77.6	75.4	73.7	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 11	3	77.4	75.4	73	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 11	33	76.3	75.4	68.9	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 12	3	75.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 12	33	75.4 77.5	75.4	48.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		29 13 29 14	3 1	77.5 76.4	75.4 75.4	73.4 69.5	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 14	31	76.9	75.4	71.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 15	1	76.5	75.4	70	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 15	31	75.4	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 16	1	75.8	75.4	65.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		29 16 29 17	31 1	75.4 75.2	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 17	31	74.7	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 18	1	74.6	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		29 18	31	72.9	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 6	31	72.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		30 7 30 7	31	73.4 75.0	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 8	1	81.5	75.4	80.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 8	31	77.2	75.4	72.4	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 9	1	75.4	75.4	55.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 9	31	79.1	75.4	76.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		30 10 30 10	1 31	78.4 76.1	75.4 75.4	75.4 67.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 11	1	76.8	75.4	71.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 11	31	75.2	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 12	1	75.1	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 12	31	75.5	75.4	58.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		30 13 30 13	31	82.5 85.8	75.4 75.4	81.5 85.4	80 80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		30 14	1	84.5	75.4	84	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		30 14	31	82.4	75.4	81.4	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		30 15	1	80.0	75.4	78.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 15	31	81.9	75.4	80.8	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		30 16 30 16	1 31	81.3 76.7	75.4 75.4	80 71	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 17	1	74.5	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 17	31	75.5	75.4	59.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 18	1	74.4	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		30 18	31	73.3	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		31 6 31 7	31	71.3 73.1	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 7	31	76.0	75.4 75.4	67.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 8	1	81.0	75.4	79.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 8	31	85.4	75.4	84.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		31 9	1	83.4	75.4	82.6	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		31 9	31	81.4	75.4	80.1	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		31 10 31 10	1 31	82.1 81.6	75.4 75.4	81 80.4	80 80	Y N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 11	1	83.2	75.4	82.4	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School		31 11	31	79.6	75.4	77.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 12	1	76.2	75.4	68.3	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 12	31	80.4	75.4 75.4	78.8	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 13 31 13	1 31	81.3 81.0	75.4 75.4	80 79.6	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		31 13 31 14	31 1	81.4 81.4	75.4 75.4	79.6 80.1	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 14	31	79.1	75.4	76.6	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	2015 1	31 15	1	76.1	75.4	68	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 15	31	80.9	75.4	79.5	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		31 16 31 16	1 31	79.0 78.7	75.4 75.4	76.4 75.9	80 80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School MTW-12-3 (A) SKH Good Shepherd Primary School		31 16	1	80.7	75.4 75.4	75.9 79.2	80	N N
MTW-12-3 (A) SKH Good Shepherd Primary School		31 17	31	82.8	75.4	81.9	80	Y
MTW-12-3 (A) SKH Good Shepherd Primary School	2015 1	31 18	1	80.7	75.4	79.2	80	N
MTW-12-3 (A) SKH Good Shepherd Primary School	2015 1	31 18	31	72.8	75.4	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N





- For those corrected noise levels that are not shown the in this graph, the measured noise levels are below baseline level.

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	6	52	67.7	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2		22	69.2	69.2	42.2	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 2 2015 1 2		52 22	72.2 77.1	69.2 69.2	69.2 76.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	8	52	78.2	69.2	77.6	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2 2015 1 2		22 52	78.3 76.7	69.2 69.2	77.7 75.9	80 80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 2 2015 1 2	10	22	78.6	69.2	78.1	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	10	52	79.2	69.2	78.8	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 2 2015 1 2		22 52	76.0 69.7	69.2 69.2	75 60	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2		22	70.7	69.2	65.4	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	12	52	76.3	69.2	75.3	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 2 2015 1 2		22 17	76.4 75.3	69.2 69.2	75.5 74	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	14	47	76.2	69.2	75.2	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2 2015 1 2	15 15	17 47	74.0 73.5	69.2 69.2	72.2 71.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 2	16	17	73.6	69.2	71.4	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	16	47	75.8	69.2	74.7	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 2 2015 1 2	17 17	17 47	69.1 68.7	69.2 69.2	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	18	17	68.4	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 2	_	47	68.3	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 3 2015 1 3	6 7	47 17	66.5 68.1	69.2 69.2	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	7	47	69.8	69.2	60.5	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 3 2015 1 3	8 8	17 47	75.7 78.0	69.2 69.2	74.5 77.3	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	9	17	76.1	69.2	75.1	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	9	47	75.0	69.2	73.7	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 3 2015 1 3	10 10	17 47	73.0 75.7	69.2 69.2	70.6 74.6	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	11	17	71.3	69.2	67.2	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	11	47	67.7	69.2	<baseline level<="" td=""><td>80</td><td>N N</td></baseline>	80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 3 2015 1 3	12 12	17 47	67.9 71.2	69.2 69.2	<baseline level<br="">67</baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	13	17	73.2	69.2	71	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 3 2015 1 3	13 14	47 17	72.8 72.1	69.2 69.2	70.3 69	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	14	47	72.3	69.2	69.4	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	15	17	72.6	69.2	69.9	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 3 2015 1 3	15 16	47 17	74.6 75.7	69.2 69.2	73.2 74.6	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	16	47	72.2	69.2	69.2	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	17 17	17	68.7	69.2	<baseline level<="" p=""></baseline>	80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 3 2015 1 3	17 18	47 17	68.1 67.8	69.2 69.2	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 3	18	47	67.4	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	6 7	47 17	66.9 68.1	69.2 69.2	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	7	47	69.9	69.2	61.7	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	8	17	73.7	69.2	71.8	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	8 9	47 17	74.9 75.9	69.2 69.2	73.6 74.8	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	9	47	78.8	69.2	78.3	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	10 10	17 47	76.5 73.1	69.2 69.2	75.7 70.8	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	10	17	71.0	69.2	66.3	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	11	47	68.6	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	12 12	17 47	68.3 69.9	69.2 69.2	<baseline 61.5<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	13	22	71.2	69.2	66.7	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	13 14	52 22	70.9 70.6	69.2 69.2	66.1 65	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	14	52	72.4	69.2	69.5	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	15	22	74.0	69.2	72.2	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	15 16	52 22	74.8 72.3	69.2 69.2	73.5 69.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	16	52	73.6	69.2	71.7	80	N
MTW 12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	17 17	22 52	68.9 68.8	69.2 69.2	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 5 2015 1 5	18	22	68.4	69.2	Saseline Level Saseline Level	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 5	18	52	68.5	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6 2015 1 6	6 7	52 22	67.2 68.3	69.2 69.2	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6	7	52	69.5	69.2	57.9	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6 2015 1 6	8 8	22 52	74.4 74.9	69.2 69.2	72.9 73.5	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6	0	22	72.4	69.2	69.6	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6	9	52	75.2	69.2	74	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6 2015 1 6	10 10	22 52	75.0 77.1	69.2 69.2	73.7 76.3	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6	11	22	74.2	69.2	72.5	80	N
MTW 12-4(A) Kong Yiu Mansion	2015 1 6 2015 1 6	11 12	52 22	68.3 68.6	69.2 69.2	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6		52 52	70.3	69.2	64	80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6		22	74.1	69.2	72.4	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6 2015 1 6		52 22	74.5 72.7	69.2 69.2	73 70.1	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6		52	74.1	69.2	72.4	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6	_	22	74.6	69.2	73.2	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6 2015 1 6	15 16	52 22	76.0 72.1	69.2 69.2	75 68.9	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6	16	52	72.6	69.2	70	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6 2015 1 6		22 52	69.9 69.9	69.2 69.2	61.8 61.5	80 80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 6	10	22	69.5	69.2	57.7	80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 6	18	52	67.8	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 7 2015 1 7	6 7	52 22	67.2 68.1	69.2 69.2	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 7	7	52	69.9	69.2	61.3	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 7	8	22 52	73.3 74.4	69.2 69.2	71.2 72.8	80 80	N N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 7 2015 1 7	8 9	52 22	74.4 71.8	69.2 69.2	72.8 68.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 7	9	52	72.9	69.2	70.4	80	N
MTW-12-4(A) Kong Yiu Mansion MTW-12-4(A) Kong Yiu Mansion	2015 1 7 2015 1 7	10 10	22 52	71.4 72.5	69.2 69.2	67.4 69.8	80 80	N N
MTW-12-4(A) Kong Yiu Mansion	2015 1 7	11	22	70.8	69.2	65.7	80	N
MTW-12-4(A) Kong Yiu Mansion	2015 1 7	11	52	67.8	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-4(A)	Kong Yiu Mansion	2015 1	7 12	22	67.7	69.2	(LAeq, 30mins) <baseline level<="" td=""><td>(as in CNMP) 80</td><td>N</td></baseline>	(as in CNMP) 80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	7 12	52	72.0	69.2	68.8	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 2 2015 1	7 13 7 13	2252	73.4 72.0	69.2 69.2	71.2 68.9	80 80	N N
	Kong Yiu Mansion	2015 1	7 14	22	71.6	69.2	67.9	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 2 2015 1	7 14 7 15	52 22	72.2 70.2	69.2 69.2	69.1 63.4	80 80	N N
	Kong Yiu Mansion	2015 1 2	7 15	52	70.5	69.2	64.5	80	N
	Kong Yiu Mansion	2015 1	7 16	22	70.8	69.2	65.6	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 2 2015 1	7 16 7 17	52 22	69.6 68.6	69.2 69.2	59.1 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	7 17	52	68.0	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 2 2015 1	7 18 7 18	22 52	68.2 68.1	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion	2015 1 8		52	67.4	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion		3 7	22	68.4	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion		3 7 3 8	52 22	69.5 72.3	69.2 69.2	57.6 69.4	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion		8 8	52	75.1	69.2	73.8	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 8 2015 1 8	3 9 3 9	2252	75.6 72.6	69.2 69.2	74.5 70	80 80	N N
	Kong Yiu Mansion	2015 1 8		22	70.9	69.2	66.1	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 8 2015 1 8		52 22	68.8 71.8	69.2 69.2	<baseline 68.4<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion	2015 1 8		52	68.1	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 8	3 12	22	68.3	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
` '	Kong Yiu Mansion Kong Yiu Mansion	2015 1 8 2015 1 8	_	52 22	73.7 75.5	69.2 69.2	71.8 74.4	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 8	3 13	52	76.8	69.2	76	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 8 2015 1 8		22 9	73.1 76.7	69.2 69.2	70.8 75.9	80 80	N N
	Kong Yiu Mansion	2015 1 8	3 15	39	75.3	69.2	74.1	80	N
	Kong Yiu Mansion		3 16	9	73.7	69.2	71.9	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 8 2015 1 8	3 16 3 17	39 9	73.1 71.7	69.2 69.2	70.8 68.1	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 8	3 17	39	68.7	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 8 2015 1 8	3 18 3 18	9 39	68.4 67.8	69.2 69.2		80 80	N N
	Kong Yiu Mansion	2015 1 9		39	67.0	69.2		80	N
	Kong Yiu Mansion	2015 1 9		9	68.0	69.2		80	N N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 9 2015 1 9	•	39 9	69.3 74.4	69.2 69.2	54 72.8	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 9	9 8	39	74.6	69.2	73.1	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 9 2015 1 9	9 9 9	9 39	73.8 75.6	69.2 69.2	72 74.5	80 80	N N
	Kong Yiu Mansion	2015 1		9	74.4	69.2	72.9	80	N
	Kong Yiu Mansion	2015 1 9	, 10	39 9	74.7 74.4	69.2 69.2	73.3 72.9	80	N N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 9 2015 1 9	, 11	39	68.6	69.2	<pre><baseline level<="" pre=""></baseline></pre>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	9 12	9	68.0	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 9 2015 1 9	, 1 =	39 9	68.7 72.9	69.2 69.2	<baseline 70.5<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion	2015 1		39	76.8	69.2	76	80	N
	Kong Yiu Mansion	2015 1 9 2015 1 9	9 14 9 14	9 39	77.4 77.7	69.2 69.2	76.7 77	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 9	, 11	9	76.1	69.2	77 75.1	80	N
MTW-12-4(A)	Kong Yiu Mansion	2010 1	9 15	39	72.9	69.2	70.5	80	N
	Kong Yiu Mansion Kong Yiu Mansion		9 16 9 16	9 39	72.8 73.4	69.2 69.2	70.3 71.3	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	9 17	9	71.7	69.2	68.2	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 9 2015 1 9	9 17 9 18	39	68.9 67.8	69.2 69.2	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion		9 18	39	67.8	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion		10 6 10 7	39	66.3 67.6	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		10 7	39	68.8	69.2	Saseline Level Saseline Level	80	N N
MTW-12-4(A)	Kong Yiu Mansion		10 8	9	73.2	69.2	71	80	N
	Kong Yiu Mansion Kong Yiu Mansion		10 8 10 9	39 9	74.7 74.3	69.2 69.2	73.2 72.7	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	10 9	39	72.6	69.2	69.9	80	N
	Kong Yiu Mansion Kong Yiu Mansion		10 10 10 10	9 39	71.9 71.1	69.2 69.2	68.5 66.5	80 80	N N
	Kong Yiu Mansion		10 11	9	71.8	69.2	68.4	80	N
	Kong Yiu Mansion		10 11 10 12	39 9	69.0 68.3	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		10 12 10 12	39	69.6	69.2	59.5	80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	10 13	9	73.4	69.2	71.4	80	N
	Kong Yiu Mansion Kong Yiu Mansion		10 13 10 14	39 9	71.8 71.2	69.2 69.2	68.3 66.9	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	10 14	39	70.8	69.2	65.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion		10 15 10 15	9 39	72.0 72.2	69.2 69.2	68.7 69.2	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	10 16	9	72.5	69.2	69.8	80	N
	Kong Yiu Mansion		10 16 10 17	39 9	71.7 68.9	69.2 69.2	68 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		10 17 10 17	39	68.0	69.2		80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1		9	68.0	69.2	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
	Kong Yiu Mansion Kong Yiu Mansion		10 18 12 6	39 39	67.8 66.3	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	12 7	9	67.1	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion		12 7 12 8	39 9	68.1 71.6	69.2 69.2	<baseline 67.8<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion		12 8	39	74.1	69.2	72.4	80	N
MTW-12-4(A)	Kong Yiu Mansion		12 9 12 9	9	74.1 74.5	69.2 69.2	72.3 73	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		12 9 12 10	39 9	74.5 72.8	69.2 69.2	73 70.4	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	12 10	39	72.7	69.2	70	80	N
	Kong Yiu Mansion Kong Yiu Mansion		12 11 12 11	9 39	72.6 69.6	69.2 69.2	70 59	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	12 12	9	70.2	69.2	63.2	80	N
	Kong Yiu Mansion		12 12 12 13	39 9	72.9 71.1	69.2 69.2	70.4 66.7	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		12 13 12 13	39	70.4	69.2	64.4	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	12 14 12 14	9	70.3	69.2	63.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion		12 14 12 15	39 9	70.7 72.5	69.2 69.2	65.2 69.7	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	12 15	59	72.4	69.2	69.5	80	N
	Kong Yiu Mansion Kong Yiu Mansion		12 16 12 16	29 59	71.8 69.9	69.2 69.2	68.3 61.4	80 80	N N
	Kong Yiu Mansion		12 17	29	69.5	69.2	58.1	80	N

							Corrected	Action/Limit	
Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Results (dB(A)) (LAeq, 30mins)	Level (as in CNMP)	Exceedance
	Kong Yiu Mansion		12 17	59 20	68.7	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion		12 18 12 18	29 59	71.0 68.8	69.2 69.2	66.4 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		13 6 13 7	59 29	68.0 69.8	69.2 69.2	<baseline 61.2<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	13 7	59	69.6	69.2	58.9	80	N
	Kong Yiu Mansion Kong Yiu Mansion		13 8 13 8	29 59	69.7 70.1	69.2 69.2	60.2 62.9	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion		13 9 13 9	29 59	70.1 69.6	69.2 69.2	62.8 59.4	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		13 10	29	72.0	69.2	68.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion		13 10 13 11	59 29	70.1 69.3	69.2 69.2	62.8 52.5	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	13 11	59	70.1	69.2	63	80	N
	Kong Yiu Mansion Kong Yiu Mansion		13 12 13 12	29 59	73.0 69.9	69.2 69.2	70.7 61.6	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		13 13 13 13	29 59	70.2 70.2	69.2 69.2	63.4 63.3	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	13 14	29	70.0	69.2	62.5	80	N
	Kong Yiu Mansion Kong Yiu Mansion		13 14 13 15	59 29	71.6 71.0	69.2 69.2	67.9 66.3	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		13 15 13 16	59 29	69.7 70.9	69.2 69.2	60.5 66.1	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	13 16	59	71.4	69.2	67.5	80	N
	Kong Yiu Mansion Kong Yiu Mansion		13 17 13 17	29 59	70.0 68.9	69.2 69.2	62.2 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		13 18 13 18	29 59	68.7 68.2	69.2 69.2	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	14 6	59	67.9	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion		14 7 14 7	29 59	69.0 70.1	69.2 69.2	<baseline 62.6<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion		14 8 14 8	29 59	72.1 72.4	69.2 69.2	69 69.5	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1	14 9	29	72.5	69.2	69.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion		14 9 14 10	59 29	72.9 71.5	69.2 69.2	70.4 67.7	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	14 10	59	71.4	69.2	67.3	80	N
	Kong Yiu Mansion Kong Yiu Mansion		14 11 14 11	29 59	70.0 68.5	69.2 69.2	62.2 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		14 12 14 12	29 59	68.1 69.8	69.2 69.2	<baseline level<br="">60.5</baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	14 13	29	70.8	69.2	65.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion		14 13 14 14	59 29	72.0 72.9	69.2 69.2	68.8 70.4	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		14 14 14 15	59 29	78.8 77.1	69.2 69.2	78.3 76.3	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	14 15	59	71.3	69.2	67.2	80	N
	Kong Yiu Mansion Kong Yiu Mansion		14 16 14 16	29 59	71.1 70.5	69.2 69.2	66.7 64.5	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		14 17 14 17	29 59	70.7 69.5	69.2 69.2	65.2 57.8	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	14 18	29	68.9	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion		14 18 15 6	59 59	67.9 67.7	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		15 7 15 7	29 59	68.7 72.4	69.2 69.2	<baseline 69.6<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	15 8	29	73.8	69.2	72	80	N
	Kong Yiu Mansion Kong Yiu Mansion		15 8 15 9	59 29	72.0 73.8	69.2 69.2	68.7 72	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		15 9 15 10	59 29	76.0 72.2	69.2 69.2	74.9 69.1	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	15 10	59	75.3	69.2	74	80	N
	Kong Yiu Mansion Kong Yiu Mansion		15 11 15 11	29 59	69.6 68.8	69.2 69.2	59.3 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		15 12 15 13	29 2	69.3 74.7	69.2 69.2	54.2 73.3	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	15 13	32	75.2	69.2	73.9	80	N
	Kong Yiu Mansion Kong Yiu Mansion		15 14 15 14	2 32	73.4 74.1	69.2 69.2	71.3 72.5	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion		15 15 15 15	2 32	72.9 70.6	69.2 69.2	70.5 64.9	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion	2015 1	15 16	2	70.3	69.2	63.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion		15 16 15 17	32 2	71.8 70.9	69.2 69.2	68.2 66.1	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion		15 17 15 18	32 2	71.6 69.2	69.2 69.2	68 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion	2015 1	15 18	32	68.4	69.2	<baseline level<="" td=""><td>80</td><td>N N</td></baseline>	80	N N
	Kong Yiu Mansion Kong Yiu Mansion		19 12 19 13	35 5	69.3 72.9	69.2 69.2	50.4 70.5	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		19 13 19 14	35 5	78.5 73.1	69.2 69.2	77.9 70.8	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	19 14	35	75.4	69.2	74.2	80	N
	Kong Yiu Mansion Kong Yiu Mansion		19 15 19 15	5 35	78.8 78.1	69.2 69.2	78.3 77.5	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion		19 16 19 16	5	78.9 75.0	69.2 69.2	78.4 73.7	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion	2015 1	19 17	35 5	70.9	69.2	65.9	80	N
	Kong Yiu Mansion Kong Yiu Mansion		19 17 19 18	35 5	72.0 70.5	69.2 69.2	68.7 64.6	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	19 18	35	68.2	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion		20 6 20 7	35 5	66.6 68.1	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		20 7 20 8	35 5	68.7 75.4	69.2 69.2	<baseline level<br="">74.2</baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	20 8	35	78.2	69.2	77.7	80	N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion	2015 1	20 9 20 9	5 35	76.7 74.6	69.2 69.2	75.9 73.1	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		20 10 20 10	5 35	78.0 74.6	69.2 69.2	77.4 73.1	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	20 11	5	71.2	69.2	67	80	N
	Kong Yiu Mansion Kong Yiu Mansion		20 11 20 12	35 5	70.8 68.7	69.2 69.2	65.6 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		20 12 20 13	35 5	68.5 74.6	69.2 69.2	<baseline 73.1<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	20 13	35	74.1	69.2	72.3	80	N
	Kong Yiu Mansion Kong Yiu Mansion		20 14 20 14	5 35	70.9 72.3	69.2 69.2	66.1 69.5	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion Kong Yiu Mansion		20 15 20 15	5 35	74.7 73.7	69.2 69.2	73.2 71.8	80 80	N N
	Kong Yiu Mansion		20 13	5	70.9	69.2	65.9	80	N

						Corrected	Action/Limit	
Location ID Name	Date	Hour ((HH) Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Results (dB(A)) (LAeq, 30mins)	Level (as in CNMP)	Exceedance
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		20 16 20 17	35 5	71.3 69.9	69.2 69.2	67.1 61.3	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	20 17	35	69.7	69.2	60	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		20 18 20 18	5 35	68.6 68.3	69.2 69.2	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 6 21 7	35 5	66.5 67.9	69.2 69.2	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	21 7 21 8	35 5	69.4 71.7	69.2	55.1	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	21 8	35	72.5	69.2 69.2	68.1 69.7	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 9 21 9	5 35	72.6 74.1	69.2 69.2	70 72.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	21 10 21 10	5 35	75.5 77.0	69.2 69.2	74.3 76.2	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	21 11	5	72.9	69.2	70.4	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 11 21 12	35 5	70.9 71.7	69.2 69.2	65.9 68.1	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 12 21 13	35 5	70.8 75.4	69.2 69.2	65.6 74.2	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	21 13	35	74.3	69.2	72.7	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 14 21 14	5 35	74.5 74.3	69.2 69.2	72.9 72.7	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 15 21 15	5 35	74.3 72.8	69.2 69.2	72.6 70.3	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	21 16	5	76.3	69.2	75.3	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 1621 17	35 5	78.7 77.1	69.2 69.2	78.2 76.3	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		21 17 21 18	35 5	68.3 69.0	69.2 69.2	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	21 18	35	68.4	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		22 6 22 7	35 5	66.3 68.1	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		22 7 22 8	35 5	72.2 76.1	69.2 69.2	69.1 75.1	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 8	35 5	79.0	69.2	78.6	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 9 22 9	35	77.4 77.6	69.2 69.2	76.7 76.9	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		22 10 22 10	5 35	76.4 77.2	69.2 69.2	75.4 76.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 11 22 11	5 35	75.1 68.7	69.2 69.2	73.7	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 12	5	68.8	69.2	<baseline <baseline="" level="" level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		22 12 22 13	57 27	74.7 77.8	69.2 69.2	73.3 77.2	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 13 22 14	57 27	78.4 72.0	69.2 69.2	77.8 68.7	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 14	57	72.3	69.2	69.4	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		22 1522 15	27 57	73.1 72.3	69.2 69.2	70.8 69.5	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		22 16 22 16	27 57	70.5 70.2	69.2 69.2	64.7 63.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 17	27	68.7	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	22 1722 18	57 27	70.7 68.9	69.2 69.2	65.5 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		22 18 23 6	57 57	68.0 68.4	69.2 69.2	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 7 23 7	27 57	70.7 72.4	69.2 69.2	65.4 69.5	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 8	27	73.6	69.2	71.7	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		23 823 9	57 27	73.6 72.3	69.2 69.2	71.7 69.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		23 9 23 10	57 27	72.1 71.4	69.2 69.2	69.1 67.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 10 23 11	57 27	73.7 71.1	69.2 69.2	71.8 66.7	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 11	57	71.7	69.2	68	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		23 1223 12	27 57	71.3 72.8	69.2 69.2	67.1 70.3	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		23 13 23 13	27 57	71.2 71.2	69.2 69.2	66.9 66.8	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 14 23 14	27 57	71.0 71.3	69.2 69.2	66.4 67.2	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 15	27	72.6	69.2	70	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		23 1523 16	57 27	71.9 71.6	69.2 69.2	68.6 67.8	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 16 23 17	57 27	71.3 70.2	69.2 69.2	67.2 63.5	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	23 17	57	69.7	69.2	59.9	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		23 1823 18	27 57	68.7 68.3	69.2 69.2	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		24 6 24 7	57 27	67.3 69.9	69.2 69.2	<baseline 61.4<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 7 24 8	57 27	72.6 75.4	69.2 69.2	69.9 74.2	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 8	57	74.0	69.2	72.3	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		24 9 24 9	27 57	70.4 74.3	69.2 69.2	64.1 72.7	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 1024 10	27 57	72.7 69.2	69.2 69.2	70.2 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 11	27	68.6	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		24 1124 12	57 27	68.5 74.0	69.2 69.2	<baseline 72.3<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		24 1224 13	57 27	73.4 74.2	69.2 69.2	71.3 72.6	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 13 24 14	57 27	72.2 69.4	69.2 69.2	69.1 55.8	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 14	57	72.6	69.2	70	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		24 1524 15	27 57	76.1 73.6	69.2 69.2	75.1 71.6	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 16 24 16	27 57	71.9 71.0	69.2 69.2	68.6 66.4	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 17	27	68.6	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic		24 1724 18	57 27	74.5 67.6	69.2 69.2	73 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	24 18 26 6	57 57	67.4 67.9	69.2 69.2	<baseline level<br=""></baseline> <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	26 7	27	73.2	69.2	71.1	80	N
MTW-12-4(A) Kong Yiu Mansic MTW-12-4(A) Kong Yiu Mansic	n 2015 1	26 7 26 8	57 27	75.4 73.2	69.2 69.2	74.2 71	80 80	N N
MTW-12-4(A) Kong Yiu Mansic	n 2015 1	26 8	57	70.8	69.2	65.5	80	N


Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-4(A)	Kong Yiu Mansion	2015 1 20	5 9	27	70.3	69.2	(LAeq, 30mins) 63.7	(as in CNMP) 80	N
	Kong Yiu Mansion		5 9	57	71.5	69.2	67.6	80	N
	Kong Yiu Mansion		5 10	27	72.0	69.2	68.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion		5 10 5 11	57 27	69.8 68.9	69.2 69.2	60.5 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion		5 11	57	69.2	69.2		80	N
	Kong Yiu Mansion		5 12	27	75.3	69.2	74.1	80	N
	Kong Yiu Mansion Kong Yiu Mansion		5 12 5 13	57 27	72.5 75.9	69.2 69.2	69.8 74.9	80 80	N N
	Kong Yiu Mansion		5 13	57	74.1	69.2	72.4	80	N
	Kong Yiu Mansion		5 14	27	69.0	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion		5 15 5 15	5 35	69.2 71.1	69.2 69.2	<baseline 66.7<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion		5 16	5	72.5	69.2	69.8	80	N
	Kong Yiu Mansion		5 16	35	70.9	69.2	65.9	80	N
	Kong Yiu Mansion Kong Yiu Mansion		5 17 5 17	5 35	72.7 75.4	69.2 69.2	70.1 74.1	80 80	N N
	Kong Yiu Mansion		5 18	5	71.4	69.2	67.5	80	N
MTW-12-4(A)	Kong Yiu Mansion		5 18	35	68.0	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion	2015 1 27 2015 1 27		35 5	66.9 70.0	69.2 69.2	<baseline 62.1<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 27		35	73.1	69.2	70.9	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 27		5	74.7	69.2	73.2	80	N
	Kong Yiu Mansion	2015 1 27		35 5	76.3	69.2	75.3	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 27 2015 1 27		35	73.9 74.4	69.2 69.2	72.1 72.9	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 27		5	72.3	69.2	69.4	80	N
	Kong Yiu Mansion	2015 1 27		35	70.9	69.2	66	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 27 2015 1 27	7 11 7 11	5 35	72.4 68.9	69.2 69.2	69.6 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion	2015 1 27		5	68.6	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion	2015 1 27		35	74.4	69.2	72.8	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 27 2015 1 27		5 35	71.1 73.3	69.2 69.2	66.6 71.1	80 80	N N
	Kong Yiu Mansion	2015 1 27		5	71.7	69.2	68	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 27		35	71.6	69.2	67.9	80	N
	Kong Yiu Mansion	2015 1 27 2015 1 27		5 35	72.9 72.6	69.2 69.2	70.4 69.9	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 27 2015 1 27		5	76.0	69.2	75	80	N
	Kong Yiu Mansion	2015 1 27		35	70.8	69.2	65.8	80	N
	Kong Yiu Mansion	2015 1 27		5	69.1	69.2		80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 27 2015 1 27		35 5	69.0 68.2	69.2 69.2		80 80	N N
	Kong Yiu Mansion	2015 1 27		35	67.9	69.2		80	N
	Kong Yiu Mansion	2015 1 28		35	66.9	69.2		80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 28 2015 1 28		5 35	68.6 69.4	69.2 69.2	<baseline 55.9<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion		8 8	5	70.1	69.2	62.6	80	N
MTW-12-4(A)	Kong Yiu Mansion		8 8	35	70.7	69.2	65.5	80	N
	Kong Yiu Mansion	2015 1 28 2015 1 28	3 9 3 9	5 35	71.6 69.9	69.2 69.2	67.9 61.7	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 28		5	69.4	69.2	55.9	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 28	3 10	35	70.1	69.2	62.8	80	N
	Kong Yiu Mansion		3 11	5	69.5	69.2	57.7	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 28 2015 1 28	3 11 3 12	35 5	69.5 68.7	69.2 69.2	58.3 <baseline level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 28		35	68.8	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 28		5	69.9	69.2	61.4	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 28 2015 1 28		35 5	70.2 69.4	69.2 69.2	63.1 55.8	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion		3 14	35	70.4	69.2	64.4	80	N
	Kong Yiu Mansion	2015 1 28		5	69.7	69.2	60.1	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 28 2015 1 28		35 5	72.2 75.5	69.2 69.2	69.1 74.3	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 28		35	76.0	69.2	75	80	N
	Kong Yiu Mansion	2015 1 28		5	76.9	69.2	76.1	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 28 2015 1 28	3 17 3 18	35 5	73.2 75.1	69.2 69.2	70.9 73.8	80 80	N N
	Kong Yiu Mansion	2015 1 28		35	73.7	69.2	71.7	80	N
	Kong Yiu Mansion	2015 1 29		35	66.7	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 29 2015 1 29		5 35	72.2 78.3	69.2 69.2	69.1 77.7	80 80	N N
	Kong Yiu Mansion	2015 1 29		5	76.1	69.2	75.2	80	N
	Kong Yiu Mansion	2015 1 29		35	70.5	69.2	64.5	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 29 2015 1 29) 9) 9	5 35	72.4 75.6	69.2 69.2	69.5 74.5	80 80	N N
	Kong Yiu Mansion		9 10	5	80.0	69.2	79.6	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 29		35	77.3	69.2	76.6	80	N
	Kong Yiu Mansion Kong Yiu Mansion		9 11 9 11	5 35	76.6 75.0	69.2 69.2	75.7 73.7	80 80	N N
	Kong Yiu Mansion		9 12	5	75.4	69.2	74.2	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 29		35	76.7	69.2	75.8	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 29 2015 1 29		5 35	76.8 80.0	69.2 69.2	76 79.6	80 80	N N
	Kong Yiu Mansion		9 14	5	77.6	69.2	76.9	80	N
	Kong Yiu Mansion	2015 1 29		46	78.0	69.2	77.4	80	N
	Kong Yiu Mansion Kong Yiu Mansion	2015 1 29 2015 1 29	9 15 9 15	16 46	75.8 74.3	69.2 69.2	74.8 72.6	80 80	N N
	Kong Yiu Mansion		9 16	16	76.0	69.2	74.9	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 29		46	71.0	69.2	66.3	80	N
	Kong Yiu Mansion		9 17 9 17	16	68.9 68.6	69.2 69.2	<baseline <baseline="" level="" level<="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
	Kong Yiu Mansion Kong Yiu Mansion		9 17	46 16	68.6	69.2		80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 29	9 18	46	67.8	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion) 6) 7	46 16	67.3 68.6	69.2 69.2		80	N N
	Kong Yiu Mansion Kong Yiu Mansion) 7) 7	16 46	68.6 71.5	69.2 69.2	<baseline 67.6<="" level="" td=""><td>80 80</td><td>N N</td></baseline>	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 30) 8	16	77.4	69.2	76.7	80	N
	Kong Yiu Mansion) 8	46	70.2	69.2	63.2	80	N N
	Kong Yiu Mansion Kong Yiu Mansion) 9) 9	16 46	70.0 71.8	69.2 69.2	62.2 68.3	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 30) 10	16	72.5	69.2	69.7	80	N
	Kong Yiu Mansion) 10	46	71.3 71.6	69.2	67.2 67.9	80	N N
	Kong Yiu Mansion Kong Yiu Mansion) 11) 11	16 46	71.6 69.6	69.2 69.2	67.9 58.8	80 80	N N
MTW-12-4(A)	Kong Yiu Mansion	2015 1 30) 12	16	70.2	69.2	63.1	80	N
	Kong Yiu Mansion) 12	46	70.9 71.5	69.2	66.1 67.6	80	N N
	Kong Yiu Mansion Kong Yiu Mansion) 13) 13	16 46	71.5 70.9	69.2 69.2	67.6 66	80 80	N N
	Kong Yiu Mansion) 14	16	70.4	69.2	64.2	80	N

Location ID	Name	Date		Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-4(A)	Kong Yiu Mansion	2015 1	30	14	46	70.3	69.2	63.7	80	N
	Kong Yiu Mansion	2015 1	30	15	16	70.1	69.2	62.5	80	N
	Kong Yiu Mansion	2015 1	30	15	46	71.0	69.2	66.2	80	N
	Kong Yiu Mansion	2015 1	30	16	16	70.9	69.2	66	80	N
	Kong Yiu Mansion	2015 1	30	16	46	70.5	69.2	64.4	80	N
	Kong Yiu Mansion	2015 1	30	17	16	69.8	69.2	61.2	80	N
	Kong Yiu Mansion	2015 1	30	17	46	70.0	69.2	62.2	80	N
	Kong Yiu Mansion	2015 1	30	18	16	68.8	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion	2015 1	30	18	46	67.4	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion	2015 1	31	6	46	66.4	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
	Kong Yiu Mansion	2015 1	31	7	16	70.0	69.2	62.4	80	N
	Kong Yiu Mansion	2015 1	31	7	46	70.5	69.2	64.7	80	N
	Kong Yiu Mansion	2015 1	31	8	16	71.5	69.2	67.5	80	N
	Kong Yiu Mansion	2015 1	31	8	46	72.0	69.2	68.8	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	9	16	71.5	69.2	67.6	80	N
	Kong Yiu Mansion	2015 1	31	9	46	71.1	69.2	66.6	80	N
	Kong Yiu Mansion	2015 1	31	10	16	70.7	69.2	65.2	80	N
	Kong Yiu Mansion	2015 1	31	10	46	71.6	69.2	67.8	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	11	16	70.4	69.2	64.3	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	11	46	68.1	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	12	16	68.5	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	12	46	71.0	69.2	66.4	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	13	16	72.0	69.2	68.7	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	13	46	71.8	69.2	68.3	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	14	16	72.8	69.2	70.3	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	14	46	72.6	69.2	69.9	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	15	16	71.9	69.2	68.6	80	N
	Kong Yiu Mansion	2015 1	31	15	46	72.0	69.2	68.8	80	N
	Kong Yiu Mansion	2015 1	31	16	16	71.5	69.2	67.5	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	16	46	72.0	69.2	68.7	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	17	16	73.0	69.2	70.7	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	17	46	73.3	69.2	71.1	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	18	16	68.6	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N
MTW-12-4(A)	Kong Yiu Mansion	2015 1	31	18	46	67.8	69.2	<baseline level<="" td=""><td>80</td><td>N</td></baseline>	80	N

^{*}Continuous noise data at monitoring location MTW-12-4 (A) Kong Yiu between 16 and 19 January 2015 (ending on 12:34) could not be obtained due to power shortage.

Continuous Noise Monitoring at MTW-12-4 (A) (Kong Yiu Mansion) in January 2015- (LAeq, 30min)

▲ Corrected Results (dB(A)) (LAeq, 30mins)



Monitoring Date

Remarks:
- For those corrected noise levels that are not shown the in this graph, the measured noise levels are below baseline level.

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	6	44	63.4	75.4	(LAeq, 30mins) <baseline level<="" td=""><td>(as in CNMP) 82</td><td>N</td></baseline>	(as in CNMP) 82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	7	14	65.9	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	7	44	66.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	8	14	67.9	75.4	<baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2 2015 1 2	8 9	44 14	69.1 68.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	9	$\overline{44}$	68.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	10	14	69.1	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2 2015 1 2	10 11	44 14	70.1 69.3	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	11	44	65.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	12	14	65.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2 2015 1 2	12 13	44	67.9	75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 2 2015 1 2	13	14 9	69.7 70.6	75.4 75.4	Saseline Level Saseline Level	82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	14	39	70.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	15 15	9	70.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2 2015 1 2	15 16	39 9	69.0 70.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	16	39	70.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	17	9	68.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2 2015 1 2	17 18	39 9	66.5 65.3	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 2	18	39	64.6	75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	6	39	63.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	7	9	65.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 3 2015 1 3	8	39 9	66.4 69.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	8	39	72.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	9	9	70.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 3 2015 1 3	9 10	39 9	69.5 69.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	10	39	72.7	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	11	9	70.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
` '	59 Maidstone Road	2015 1 3	11	39	64.7	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 3 2015 1 3	12 12	9 39	64.8 65.4	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	13	9	69.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
` '	59 Maidstone Road	2015 1 3	13	39	67.5	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 3 2015 1 3	14 14	9 39	68.1 69.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	15	9	67.8	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	15	39	70.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	16	9	69.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 3 2015 1 3	16 17	39 9	70.9 66.6	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	17	39	65.4	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 3	18	9	64.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 3 2015 1 5	18 6	39 39	64.4 63.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	7	9	65.2	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	7	39	66.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	8	9	69.3	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 5 2015 1 5	8 9	39 9	69.7 77.4	75.4 75.4	<baseline 73.1<="" level="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	9	39	77.8	75.4	74	82	N
	59 Maidstone Road	2015 1 5	-	9	78.3	75.4	75.2	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 5 2015 1 5	10 11	39 9	82.3 79.7	75.4 75.4	81.3 77.6	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	11	39	66.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	12	9	65.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	12	39 15	65.6 75.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 5 2015 1 5	13 13	15 45	75.5 79.0	75.4 75.4	60.7 76.6	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	14	15	69.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	14	45	77.8	75.4	74.2	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 5 2015 1 5	15 15	15 45	79.2 83.7	75.4 75.4	76.9 83	82 82	N Y
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	16	15	77.9	75.4	74.3	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	16	45	80.4	75.4	78.7	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 5 2015 1 5	17 17	15 45	66.8 66.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	18	15	65.0	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 5	18	45	64.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	6	45	64.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 6 2015 1 6	7 7	15 45	64.8 65.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	8	15	71.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
` '	59 Maidstone Road 59 Maidstone Road	2015 1 6	8	45 15	83.2 79.5	75.4 75.4	82.4 77.4	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 6 2015 1 6	9	15 45	79.5 84.0	75.4 75.4	77.4 83.4	82 82	Y
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	10	15	81.6	75.4	80.4	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	10	45 15	79.5	75.4	77.4	82	N v
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 6 2015 1 6	11 11	15 45	83.3 66.6	75.4 75.4	82.6 <baseline level<="" td=""><td>82 82</td><td>Y N</td></baseline>	82 82	Y N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	12	15	64.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
` '	59 Maidstone Road	2015 1 6		45	66.7	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 6 2015 1 6	13 13	15 45	79.7 85.6	75.4 75.4	77.7 85.2	82 82	N v
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 6 2015 1 6	13 14	45 15	85.0	75.4 75.4	84.5	82	Ŷ
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	14	45	78.4	75.4	75.3	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	15 15	15 45	85.8 85.4	75.4 75.4	85.4 85	82 82	Y
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 6 2015 1 6	15 16	45 15	85.4 76.8	75.4 75.4	85 71.3	82 82	Y N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	16	45	83.7	75.4	83	82	Y
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	17	15 45	67.7	75.4	<baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 6 2015 1 6	17 18	45 15	67.0 65.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 6	18	45	64.6	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	6	45	63.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 7 2015 1 7	7 7	15 45	64.6 67.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	8	15	69.6	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	8	45	84.1	75.4	83.5	82	Y
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 7 2015 1 7	9 9	15 45	74.6 85.0	75.4 75.4	<baseline level<br="">84.5</baseline>	82 82	N Y
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 7 2015 1 7	9 10	45 15	85.4	75.4 75.4	84.9	82 82	Y
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	10	45	82.9	75.4	82.1	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 7 2015 1 7	11 11	15 45	84.0 64.6	75.4 75.4	83.4 <baseline level<="" td=""><td>82 82</td><td>Y N</td></baseline>	82 82	Y N
1711 77-14 -11- 1(A)	5. Maradione noud	_010 1 /	**		J 2.0		Paternic Level		- •


Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	12	15	65.2	75.4	(LAeq, 30mins) <baseline level<="" td=""><td>(as in CNMP) 82</td><td>N</td></baseline>	(as in CNMP) 82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	12	45	82.9	75.4	82	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	13	15	85.6	75.4	85.1	82	Y
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 7 2015 1 7	13 14	45 15	80.1 70.6	75.4 75.4	78.2 <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	14	45	71.0	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	15	15	67.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 7 2015 1 7	15	45 15	79.1 73.2	75.4 75.4	76.6 <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 7 2015 1 7	16 16	15 45	67.5	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	17	15	69.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 7	17	45 15	65.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 7 2015 1 7	18 18	15 45	64.7 64.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		45	63.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		15	65.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 8 2015 1 8		45 15	65.6 68.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		45	73.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		15	72.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 8 2015 1 8		45 15	71.5 69.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		45	66.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		15	78.3	75.4	75.3	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 8 2015 1 8		45 15	65.6 65.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		45	77.6	75.4 75.4	73.6	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		15	83.5	75.4	82.7	82	Y
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 8 2015 1 8		45 15	83.7 71.0	75.4 75.4	83 <baseline level<="" td=""><td>82 82</td><td>Y N</td></baseline>	82 82	Y N
` '	59 Maidstone Road	2015 1 8		59	80.3	75.4 75.4	78.6	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8	15	29	78.9	75.4	76.3	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		59	78.6	75.4	75.8	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 8 2015 1 8		29 59	82.0 78.8	75.4 75.4	81 76.1	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		29	67.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 8		59	65.9	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 8 2015 1 8		29 59	64.0 63.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		59	63.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9	•	29	65.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 9 2015 1 9	•	59 29	73.0 77.2	75.4 75.4	<baseline level<br="">72.4</baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9	O	59	71.8	75.4 75.4	<pre> <baseline <="" level="" pre=""></baseline></pre>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9	9	29	77.4	75.4	73.1	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		59	78.9	75.4	76.3	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 9 2015 1 9	10	29 59	78.9 78.8	75.4 75.4	76.3 76.1	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		29	66.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		59	64.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 9 2015 1 9	12	29 59	64.8 70.3	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		29	73.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		59	76.3	75.4	68.8	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 9 2015 1 9		29 59	78.4 73.2	75.4 75.4	75.3 <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
, ,	59 Maidstone Road	2015 1 9		29	70.8	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>		N
` '	59 Maidstone Road	2015 1 9	_	59	68.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 9 2015 1 9		29 59	75.7 72.1	75.4 75.4	63.5 <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		29	66.7	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 9		59	64.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 9 2015 1 9	10	29 59	63.7 63.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		0 6	59	63.6	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		0 7	29	64.6	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		0 7 0 8	59 29	74.4 79.9	75.4 75.4	<baseline level<="" p=""> 78</baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		0 8	59	77.5	75.4 75.4	73.4	82	N
MTW-12-4-1(A)	59 Maidstone Road		0 9	29	72.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1	0 9 0 10	59 29	70.0 68.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		0 10	59	72.0	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		0 11	29	68.4	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1	0 11 0 12	59 29	64.9 67.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		59	73.2	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	0 13	29	74.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1		59 29	73.4 72.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 1 2015 1 1		59	71.0	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	0 15	29	73.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1		59 29	71.4 74.2	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		59	70.0	75.4 75.4	Saseline Level Saseline Level	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		0 17	29	66.9	75.4		82	N
` '	59 Maidstone Road		0 17	59	64.3	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1	0 18 0 18	29 59	64.1 64.1	75.4 75.4		82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		2 6	59	63.5	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		2 7	29	63.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		2 72 8	59 29	71.4 70.3	75.4 75.4		82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		2 8	59	70.6	75.4 75.4		82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	2 9	29	71.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		2 92 10	59 29	69.7 68.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		2 10	59	68.8	75.4 75.4		82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	2 11	29	68.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1	2 112 12	59 29	65.0 65.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 1 2015 1 1		59	69.0	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		29	68.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1		59 29	67.5 67.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 1 2015 1 1		59	68.1	75.4 75.4		82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	2 15	46	69.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 2015 1 1		16 46	69.2 67.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		2 16	16	66.9	75.4 75.4	Baseline Level		N N
. ,									

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTTM 10 4 1 (A)	E0 Maidatana Daad	201E 1 1	O 17	16	667	75.4	(LAeq, 30mins)	(as in CNMP)	NT
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 12 2015 1 12		46 16	66.7 67.5	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		46	64.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		46	63.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 13 2015 1 13		16	65.1 65.4	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		46 16	65.4 67.1	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		46	67.2	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		16	67.6	75.4	<baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 13 2015 1 13		46 16	66.1 76.5	75.4 75.4	<baseline 70.2<="" level="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		46	74.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		16	67.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 13 2015 1 13		46 16	66.1 70.3	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		46	67.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		16	70.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 13 2015 1 13		46 16	69.5 67.5	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		46	67.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		16	68.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 13 2015 1 13		46 16	65.7 67.6	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		46	68.1	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 13		16	66.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	_	46	65.3	75.4 75.4	<baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 13 2015 1 13		16 46	65.2 63.9	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		46	63.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	65.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 ₄ 2015 1 1 ₄	4 7 4 8	46 16	65.8 69.7	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		4 8	46	72.2	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		4 9	16	72.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
` /	59 Maidstone Road 59 Maidstone Road	2015 1 1 ₄ 2015 1 1 ₄	4 9 4 10	46	70.7 71.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16 46	71.4 73.4	75.4 75.4		82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	68.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		4 11	46	67.4	75.4	<pre><baseline level<="" pre=""></baseline></pre>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 ₄ 2015 1 1 ₄		16 46	64.3 65.8	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	67.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		46	67.9	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 ₄ 2015 1 1 ₄		16 46	68.7 68.0	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	67.8	75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	4 15	46	68.4	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	69.5	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 1 ₄ 2015 1 1 ₄		46 16	70.7 66.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		46	65.8	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	65.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 14 2015 1 15		46 46	64.0 63.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	63.9	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		46	71.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
	59 Maidstone Road 59 Maidstone Road		5 8 5 8	16 46	72.4 71.9	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	72.2	75.4 75.4	Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		46	71.5	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 15 2015 1 15		16 46	72.2 73.5	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		16	72.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		46	64.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 15 2015 1 15		16 54	64.5 81.6	75.4 75.4	<baseline level<br="">80.4</baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		24	87.4	75.4 75.4	87.1	82	Y
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	5 13	54	79.9	75.4	78.1	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		24	77.4	75.4	73	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 15 2015 1 15		54 24	71.3 71.3	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
` '	59 Maidstone Road	2015 1 1		54	72.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		24	75.6 70.3	75.4	62.7	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 15 2015 1 15		54 24	70.3 68.6	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
` '	59 Maidstone Road	2015 1 1		54	66.4	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1		24	65.2	75.4		82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 15 2015 1 16	5 18 6 6	54 54	64.3 64.6	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	6 7	24	65.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 10		54	67.6	75.4	<baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		6 8 6 8	2454	69.7 68.7	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		6 9	24	75.9	75.4	66.1	82	N
MTW-12-4-1(A)	59 Maidstone Road		6 9	54	78.7	75.4	76 72.0	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 10 2015 1 10		2454	77.7 79.8	75.4 75.4	73.9 77.8	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		6 11	24	79.5	75.4 75.4	77.3	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	6 11	54	74.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 10 2015 1 10		2454	68.3 78.3	75.4 75.4	<baseline 75.2<="" level="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 10		24	72.8	75.4 75.4	<pre>/5.2 <baseline level<="" pre=""></baseline></pre>	82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	6 13	54	72.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 10 2015 1 10		2454	74.2 75.6	75.4 75.4	<baseline 62.8<="" level="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 10		24	74.0	75.4 75.4	62.8 Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	6 15	54	70.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 10		24 54	72.1 72.7	75.4 75.4		82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 10 2015 1 10		54 24	72.7 69.9	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	6 17	54	69.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 10		24	67.6 65.4	75.4 75.4		82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 10 2015 1 11		54 54	65.4 63.9	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	7 7	24	66.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		7 7	54	73.8	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		7 8 7 8	2454	73.7 71.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		7 9	24	70.6	75.4	Baseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 1	7 9	54	71.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N


Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
			.=				(LAeq, 30mins)	(as in CNMP)	
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 10 17 10	24	71.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	17 10 17 11	54 24	74.5 72.8	75.4 75.4	Saseline Level Saseline Level	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 11	54	70.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 12	24	65.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	17 12 17 13	54 24	68.0 69.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 13	54	69.4	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 14	24	67.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 14	54	69.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	17 15 17 15	2454	69.2 70.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 16	24	69.7	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 16	54	68.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 17	24	66.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	17 17 17 18	54 24	64.2 64.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	17 18	54	63.8	75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 6	54	63.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 7	24	64.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	19 7 19 8	54 24	70.4 74.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 8	54	78.2	75.4	74.9	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 9	24	78.2	75.4	75.1	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 9	54	79.7	75.4	77.7	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	19 10 19 10	2454	79.3 77.5	75.4 75.4	77 73.2	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 10	24	68.5	75.4 75.4	<pre> <baseline <="" level="" pre=""></baseline></pre>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 12	9	65.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 12	39	68.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	19 13 19 13	9 39	75.6 72.0	75.4 75.4	62.8 <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 14	9	70.5	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 14	39	70.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
` '	59 Maidstone Road	2015 1	19 15	9	71.3	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 15	39	72.3	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	19 16 19 16	9 39	74.1 73.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
` '	59 Maidstone Road	2015 1	19 17	9	68.1	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 17	39	68.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	19 18	9	69.0	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	19 18 20 6	39 39	66.0 63.3	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 7	9	64.2	75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 7	39	65.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 8	9	69.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	20 8 20 9	39 9	78.6 78.2	75.4 75.4	75.9 75	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 9	39	78.1	75.4 75.4	74.8	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 10	9	76.9	75.4	71.5	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 10	39	72.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	20 11 20 11	9 39	67.0 67.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 11	9	64.1	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 12	39	65.2	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 13	9	67.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
	59 Maidstone Road	2015 1	20 13 20 14	39 9	71.9	75.4	<baseline level<="" p=""></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	20 14 20 14	39	72.1 76.6	75.4 75.4	<baseline 70.4<="" level="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 15	9	77.1	75.4	72.3	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 15	39	78.1	75.4	74.8	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 16	9	69.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	20 16 20 17	39 9	68.9 66.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 17	39	67.1	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 18	9	66.9	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	20 18	39	64.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	21 6 21 7	39 9	63.1 64.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 7	39	68.2	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 8	9	74.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	21 8 21 9	39	75.6 67.8	75.4 75.4	61.8 <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 9	39	76.2	75.4	68.7	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 10	9	75.5	75.4	60.1	82	N
` '	59 Maidstone Road	2015 1	21 10	39	70.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	21 11 21 11	9 39	73.9 67.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 12	9	65.8	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 12	39	71.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 13	9	77.1 74.2	75.4	72.3	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	21 13 21 14	39 9	74.2 67.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 14 21 14	39	69.1	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 15	9	68.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 15	39	66.5	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	21 16 21 16	9 39	68.0 70.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 16 21 17	9	69.9	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 17	39	66.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	21 18	9	68.1 66.0	75.4	<baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	21 18 22 6	39 39	66.0 63.0	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 7	9	64.1	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 7	39	65.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 8	9	72.1 71.7	75.4 75.4	<baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	22 8 22 9	39 9	71.7 71.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 9	39	67.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 10	9	67.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	22 10 22 11	39 9	68.3	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 2015 1	22 11	39	66.6 64.8	75.4 75.4	Baseline Level	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 12	34	67.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 13	4	67.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 2015 1	22 1322 14	34 4	69.3 68.3	75.4 75.4		82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 2015 1	22 14 22 14	34	69.9	75.4 75.4	<baseline level<="" p=""> <baseline level<="" p=""></baseline></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 15	4	70.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 15	34	72.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-4-1(A)	59 Maidstone Road	2015 1	22 16	4	70.2	75.4	(LAeq, 30mins) <baseline level<="" td=""><td>(as in CNMP) 82</td><td>N</td></baseline>	(as in CNMP) 82	N
MTW-12-4-1(A)	59 Maidstone Road		22 16	34	67.2	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road		22 17	4	66.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		22 17	34	66.2	75.4	<baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		22 1822 18	4 34	66.5 64.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		23 6	34	63.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		23 7	4	65.6	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		23 723 8	34 4	68.1 71.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		23 8	34	72.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		23 9	4	71.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		23 9 23 10	34	68.9 68.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		23 10	4 34	69.0	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road		23 11	4	70.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		23 11	34	68.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		23 1223 12	34	69.2 70.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		23 13	4	73.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		23 13	34	70.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		23 1423 14	4 34	69.7 69.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		23 15	4	69.6	75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	23 15	34	69.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		23 16	4	69.1	75.4	<pre><baseline level<="" pre=""></baseline></pre>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		23 1623 17	34	68.9 68.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		23 17	34	69.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		23 18	4	70.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		23 18 24 6	34 34	65.6 63.2	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		24 7	4	65.2	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		24 7	34	68.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
` '	59 Maidstone Road		24 8	4	68.1	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		24 824 9	34	68.2 68.1	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		24 9	34	67.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		24 10	4	68.7	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		24 1024 11	34 4	67.2 67.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		24 11	34	65.6	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road		24 12	4	66.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		24 12	34	68.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		24 1324 13	4 34	68.9 68.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		24 14	4	66.7	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		24 14	34	66.4	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		24 1524 15	4 34	68.2 68.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		24 16	4	67.5	75.4 75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		24 16	34	66.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		24 17	4	66.3	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		24 1724 18	34	66.0 65.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		24 18	34	63.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
	59 Maidstone Road		26 6	34	63.5	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		26 726 7	4 34	64.9 67.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		26 8	4	68.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		26 8	34	67.8	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		26 9	4	66.0	75.4	<baseline level<="" p=""></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		26 926 10	34	66.5 67.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		26 10	34	66.7	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road		26 11	4	66.1	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		26 1126 12	34 4	64.9 65.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		26 12	34	67.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		26 13	4	68.2	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		26 1326 14	34	69.1 68.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		26 14	54	66.0	75.4 75.4	Saseline Level Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	26 15	24	66.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		26 15 26 16	54 24	66.9 67.6	75.4 75.4	<baseline level<="" p=""></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		26 1626 16	2454	67.6 66.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	26 17	24	67.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		26 1726 18	54 24	66.5 65.2	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		26 18 26 18	2454	65.2 64.1	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	27 6	54	64.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		27 7	24	66.8 67.5	75.4	<baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		27 727 8	54 24	67.5 68.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		27 8	54	67.1	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	27 9	24	68.5	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		27 927 10	54 24	67.1 66.7	75.4 75.4		82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		27 10 27 10	54	66.8	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	27 11	24	66.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		27 11 27 12	54 24	65.1 67.3	75.4 75.4		82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		27 1227 12	2454	67.3 67.0	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	27 13	24	66.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		27 13	54	66.5	75.4	<baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		27 1427 14	2454	65.9 66.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road		27 15	24	66.4	75.4 75.4	Saseline Level	82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	27 15	54	67.6	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		27 1627 16	2454	66.6 66.1	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		27 16 27 17	24	65.6	75.4 75.4	Baseline Level	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	27 17	54	65.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road		27 18 27 18	24	64.3	75.4	<baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		27 18 28 6	54 54	63.9 63.6	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1	28 7	24	64.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		28 7 28 8	54 24	65.2 65.5	75.4 75.4	<pre><baseline level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	O / IVIAIUSIUHE NUAU	2015 1	2 0 0	24	65.5	75.4	<baseline level<="" td=""><td>02</td><td>N</td></baseline>	02	N

							Corrected	Action/Limit	
Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Results (dB(A))	Level	Exceedance
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	8	54	65.9	75.4	(LAeq, 30mins) <baseline level<="" td=""><td>(as in CNMP) 82</td><td>N</td></baseline>	(as in CNMP) 82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	9	24	65.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 28 2015 1 28	9 10	54 24	65.0 65.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	10	54	64.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 28 2015 1 28	11 11	24 54	64.7 64.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	12	24	64.2	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 28 2015 1 28	12 13	54 24	64.8 65.7	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	13	54	64.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 28 2015 1 28	14 14	24 54	66.5 65.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	15	24	65.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 28 2015 1 28	15 16	54	66.8	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N</td></baseline>	82 82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	16	24 54	66.9 68.2	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	17	24	66.8	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 28 2015 1 28	17 18	54 24	67.6 67.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 28	18	54	65.3	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 29 2015 1 29	6 7	54 24	63.2 67.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 29	7	54	67.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 29 2015 1 29	8	24 54	65.4 65.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)		2015 1 29	9	24	66.7	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A)		2015 1 29	9	54	67.3	75.4	<baseline level<="" p=""></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)		2015 1 29 2015 1 29	10 10	24 54	68.8 67.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>		N N
MTW-12-4-1(A)	59 Maidstone Road		11	24	67.2	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)		2015 1 29 2015 1 29	11 12	54 24	69.1 66.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>		N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 29	12	54	66.3	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 29 2015 1 29	13 14	2425	68.2 67.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)		2015 1 29	14	55	67.7	75.4	Saseline Level <baseline level<="" p=""></baseline>		N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 29	15	25	65.9	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 29 2015 1 29	15 16	55 25	67.8 65.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 29	16	55	65.5	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 29 2015 1 29	17 17	25 55	64.9 64.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 29	18	25	63.8	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 29 2015 1 30	18 6	55 55	63.3 64.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	7	25	64.8	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road			55 25	70.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 30 2015 1 30		25 55	71.7 65.3	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30		25	66.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 30 2015 1 30	9 10	55 25	68.3 67.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	10	55	66.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
	59 Maidstone Road 59 Maidstone Road	2015 1 30 2015 1 30	11 11	25 55	67.0 65.8	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td></td><td>N N</td></baseline>		N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	12	25	67.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 30 2015 1 30	12 13	55 25	67.2 68.9	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82</td><td>N N</td></baseline>	82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	13	55	68.9	75.4		82	N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	14	25	68.7	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 30 2015 1 30	14 15	55 25	68.1 67.9	75.4 75.4		82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	15	55	70.0	75.4		82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 30 2015 1 30	16 16	25 55	67.4 65.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	17	25	66.1	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)		2015 1 30 2015 1 30	17 18	55 25	65.4 64.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 30	18	55	63.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 31 2015 1 31	6 7	55 25	63.6 65.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>		N N
MTW-12-4-1(A)		2015 1 31		55	70.9	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A)		2015 1 31 2015 1 31		25 55	76.1 75.3	75.4 75.4	67.8 <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 31 2015 1 31	8 9	55 25	75.3 73.7	75.4 75.4	<baseline level<="" p=""> <baseline level<="" p=""></baseline></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 31		55	73.4	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 31 2015 1 31	10 10	25 55	69.1 70.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 31		25	68.5	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		11 12	55 25	64.3 67.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 31	12	55	69.0	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road		13 13	25 55	68.2 68.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road		13 14	25	68.0	75.4 75.4	Saseline Level Saseline Level		N N
MTW-12-4-1(A)	59 Maidstone Road		14	55	66.3	75.4	<baseline level<="" td=""><td>82</td><td>N N</td></baseline>	82	N N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 31 2015 1 31	15 15	25 55	67.6 67.4	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>82 82</td><td>N N</td></baseline>	82 82	N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 31	16	25	66.7	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)			16 17	55 25	69.5 68.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>		N N
MTW-12-4-1(A)	59 Maidstone Road	2015 1 31	17	55	69.9	75.4	<baseline level<="" td=""><td>82</td><td>N</td></baseline>	82	N
MTW-12-4-1(A) MTW-12-4-1(A)	59 Maidstone Road 59 Maidstone Road	2015 1 31 2015 1 31	18 18	25 55	63.8 63.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>		N N
14 1 1(11)		. 1 01	~						-







Monitoring Date

Remarks:
- For those corrected noise levels that are not shown the in this graph, the measured noise levels are below baseline level.

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	6	33	71.1	69.2	66.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	7	3	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2 2015 1 2	7 8	33 3	74.7 76.5	69.2 69.2	73.3 75.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	8	33	75.5	69.2	74.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	9	3	76.9	69.2	76	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	9	33	76.3	69.2	75.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2 2015 1 2	10 10	3 33	76.4 77.8	69.2 69.2	75.4 77.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	10	3	77.3 77.1	69.2	76.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	11	33	74.9	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	12	3	73.1	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 2 2015 1 2	12 13	33 3	74.7 75.8	69.2 69.2	73.3 74.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	13	33	76.0	69.2	74.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	14	3	75.2	69.2	73.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 2 2015 1 2	15 15	0 30	75.7 74.9	69.2 69.2	74.6 73.5	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	16	0	74.3	69.2	73.5 72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	16	30	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	17	0	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 2 2015 1 2	17 18	30	72.7 72.3	69.2 69.2	70.1 69.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	18	30	72.0	69.2	68.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	7	0	71.6	69.2	68	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3 2015 1 3	7 8	30	72.3 73.2	69.2 69.2	69.5 71	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	8	30	74.3	69.2	71 72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	9	0	74.7	69.2	73.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	9	30	74.1	69.2	72.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 3 2015 1 3	10 10	0 30	73.7 74.0	69.2 69.2	71.7 72.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	11	0	75.0	69.2	73.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	11	30	72.4	69.2	69.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	12	0	72.3	69.2	69.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 3 2015 1 3	12 13	30	72.5 73.7	69.2 69.2	69.7 71.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	13	30	72.9	69.2	70.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	14	0	72.6	69.2	70	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	14	30	72.5	69.2	69.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 3 2015 1 3	15 15	0 30	72.6 73.0	69.2 69.2	69.9 70.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	16	0	73.4	69.2	71.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	16	30	73.2	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 3 2015 1 3	17 17	0 30	72.3 72.1	69.2 69.2	69.3 69	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	18	0	71.8	69.2	68.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 3	18	30	71.6	69.2	67.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	7	0	71.8	69.2	68.3	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 5 2015 1 5	8	30	72.4 73.0	69.2 69.2	69.6 70.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	8	30	74.0	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	9	0	73.4	69.2	71.3	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 5 2015 1 5	9 10	30	75.1 73.7	69.2 69.2	73.8 71.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	10	30	73.0	69.2	70.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	11	0	72.9	69.2	70.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	11	30	72.4	69.2	69.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 5 2015 1 5	12 12	0 30	72.1 72.0	69.2 69.2	69.1 68.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	13	0	72.9	69.2	70.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	13	33	73.0	69.2	70.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 5 2015 1 5	14 14	3 33	72.9 73.2	69.2 69.2	70.5 70.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	15	3	73.1	69.2	70.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	15	33	74.0	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5 2015 1 5	16 16	3 33	74.0 74.1	69.2 69.2	72.2 72.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	16 17	3	73.3	69.2	72.3 71.1	80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	17	33	72.5	69.2	69.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 5	18	3	72.2	69.2	69.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 5 2015 1 6	18 6	33 33	71.7 70.7	69.2 69.2	68.2 65.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	7	3	71.8	69.2	68.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	7	33	72.6	69.2	70	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 6 2015 1 6	8 8	3 33	74.3 74.9	69.2 69.2	72.7 73.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	9	3	74.5	69.2	73.0	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	9	33	76.3	69.2	75.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 6 2015 1 6	10 10	3 33	75.6 76.4	69.2 69.2	74.4 75.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	11	3	76.6	69.2	75. 4 75.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	11	33	74.8	69.2	73.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	12	3	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 6 2015 1 6	12 13	33 3	75.5 75.1	69.2 69.2	74.3 73.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	13	33	74.7	69.2	73.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	14	3	76.1	69.2	75.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 6 2015 1 6	14 15	33	76.9 75.4	69.2 69.2	76.1 74.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	15	33	75.0	69.2	73.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	16	3	75.7	69.2	74.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	16 17	33	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 6 2015 1 6	17 17	3 33	72.2 72.1	69.2 69.2	69.2 69	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	18	3	71.8	69.2	68.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 6	18	33	71.2	69.2	67	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 7 2015 1 7	6 7	33 3	70.2 71.8	69.2 69.2	63.5 68.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7 2015 1 7	7	33	72.6	69.2	69.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	8	3	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	8 9	33	74.3 74.4	69.2 69.2	72.8 72.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 7 2015 1 7	9	3 33	74.4 74.4	69.2 69.2	72.8 72.8	80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	10	3	74.7	69.2	73.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	10	33	74.1 72.0	69.2	72.5	80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 7 2015 1 7	11 11	3 33	73.0 72.0	69.2 69.2	70.7 68.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	12	3	71.9	69.2	68.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	12	33	71.8	69.2	68.3	80	N

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	13	3	72.8	69.2	(LAeq, 30mins) 70.3	(as in CNMP) 80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	13	33	73.0	69.2	70.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	14	3 33	73.7	69.2	71.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	14		74.4	69.2	72.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	15	3	73.1	69.2	70.9	80	N
	2015 1 7	15	33	74.2	69.2	72.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	16	3	72.8	69.2	70.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	16	33	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	17	3	73.1	69.2	70.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	17	33	72.2	69.2	69.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	18	3	71.9	69.2	68.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 7	18	33	71.5	69.2	67.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	6	33	70.8	69.2	65.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	7	3	71.9	69.2	68.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	7	33	72.8	69.2	70.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	8	3	73.1	69.2	70.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	8	33	73.8	69.2	72	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	9	3	74.1	69.2	72.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	9	33	74.2	69.2	72.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	10	3	73.5	69.2	71.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	10	33	72.7	69.2	70.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	11	3	73.1	69.2	70.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	11	33	72.9	69.2	70.5	80	N
	2015 1 8	12	3	73.0	69.2	70.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	12	33	73.2	69.2	70.8 71	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	13	3 33	74.2	69.2	72.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	13		74.3	69.2	72.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	14	3	74.3	69.2	72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	14	33	73.6	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	15	22	74.5	69.2	73	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	15	52	73.0	69.2	70.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	16	22	74.1	69.2	72.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	16	52	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	17	22	72.4	69.2	69.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	17	52	72.1	69.2	68.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	18	22	72.0	69.2	68.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 8	18	52	71.6	69.2	67.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	6	52	71.6	69.2	67.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	7	22	72.5	69.2	69.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	7	52	73.6	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	8	22	73.9	69.2	72.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	8	52	73.9	69.2	72.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	9	22	73.7	69.2	71.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	9	52	74.1	69.2	72.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	10	22	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	10	52	73.6	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	11	22	73.1	69.2	70.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	11	52	72.4	69.2	69.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	12	22	72.3	69.2	69.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	12	52	73.1	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	13	22	75.2	69.2	73.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	13	52	75.4	69.2	74.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	14	22	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	14	52	74.0	69.2	72.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	15	22	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	15	52	72.6	69.2	70	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	16	22	73.0	69.2	70.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	16	52	74.3	69.2	72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	17	22	74.7	69.2	73.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	17	52	71.3	69.2	67.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	18	22	71.2	69.2	66.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 9	18	52	71.5	69.2	67.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	6	52	70.9	69.2	65.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	7	22	72.2	69.2	69.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		52	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		22	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		52	73.6	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		22	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	9	52	74.9	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		22	74.1	69.2	72.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		52	73.3	69.2	71.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10 2015 1 10		22 52	73.3 72.1	69.2 69.2	71.2 69	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	12	22	72.0	69.2	68.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		52	72.7	69.2	70.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		22	74.4	69.2	72.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10 2015 1 10		52	75.1 76.6	69.2 69.2	73.8 75.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	14	22 52	75.7	69.2	74.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	_	22	73.5	69.2	71.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		52	74.0	69.2	72.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	16	22	72.6	69.2	70	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		52	71.9	69.2	68.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10		22	72.0	69.2	68.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	17	52	71.7	69.2	68	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	18	22	71.5	69.2	67.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 10	18	52	71.4	69.2	67.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	. 6	52	70.1	69.2	62.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	. 7	22	70.5	69.2	64.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	. 7	52	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	. 8	22	77.0	69.2	76.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	8	52	77.2	69.2	76.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	9	22	78.1	69.2	77.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12		52	75.1	69.2	73.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	10	22	76.0	69.2	75	80	N
MTW-12-10-1 Lucky Building (East Façade)		10	52	73.2	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	11	22	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade)		11	52	71.6	69.2	67.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		12	22	72.6	69.2	69.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	12 13	52	73.2	69.2	71 72.8	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	13	22 52	74.4 73.4	69.2 69.2	71.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		14	22	74.0	69.2	72.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		14	52	74.3	69.2	72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	15	22	74.8	69.2	73.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		16	21 51	74.9 73.5	69.2 69.2	73.6 71.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	. 17	21	73.5	69.2	71.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	. 17	51	73.4	69.2	71.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		18	21	74.6	69.2	73.1	80	N

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
		, ,	,	-	· · · ·	(LAeq, 30mins)	(as in CNMP)	
MTW-12-10-1 Lucky Building (East Façade)	2015 1 12	18	51	73.2	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	6	51	72.5	69.2	69.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	7	21	73.7	69.2	71.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	7	51	73.8	69.2	72	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	8	21	73.5	69.2	71.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	8	51	74.3	69.2	72.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	9	21	74.8	69.2	73.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13 2015 1 13	9 10	51	74.2 74.7	69.2 69.2	72.6 73.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		10	2151	74.7	69.2	73.3 72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	11	21	73.9	69.2	72.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	11	51	74.0	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	12	21	75.7	69.2	74.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	12	51	73.5	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	13	21	74.3	69.2	72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	13	51	74.4	69.2	72.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	14	21	75.0	69.2	73.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	14	51	75.1	69.2	73.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		15	21	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		15	51	75.2	69.2	74	80	N
MTW-12-10-1 Lucky Building (East Façade)		16	21	75.8	69.2	74.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		16	51	76.1	69.2	75.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	17	21	74.9	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	17	51	73.6	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	18	21	73.2	69.2	71.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 13	18	51	72.5	69.2	69.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	6	51	72.2	69.2	69.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	7	21	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	7	51	74.1	69.2	72.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	8	21	77.5	69.2	76.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	8	51	76.6	69.2	75.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	9	21	75.6	69.2	74.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14		51	76.2	69.2	75.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	10	21	77.4	69.2	76.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	10	51	76.5	69.2	75.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	11	21	75.3	69.2	74.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14		51	72.5	69.2	69.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14		21	72.3	69.2	69.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	12	51	74.2	69.2	72.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	13	21	75.6	69.2	74.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	13	51	76.3	69.2	75.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	14	21	75.0	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	14	51	76.7	69.2	75.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	15	21	76.2	69.2	75.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		15	51	75.0	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)		16	21	75.1	69.2	73.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	16	51	74.7	69.2	73.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	17	2151	74.0	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 14	17		73.1	69.2	70.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		18	21	72.7	69.2	70.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		18	51	71.7	69.2	68.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	6	51	71.6	69.2	67.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	7	21	73.9	69.2	72	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	7	51	75.8	69.2	74.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	8	21	76.6	69.2	75.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15		51	76.2	69.2	75.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	9	21	76.6	69.2	75.8	80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	9	51	75.9	69.2	74.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	10	21	75.0	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)		10	51	73.9 73.4	69.2 69.2	72	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		11 11	2151	74.1	69.2	71.4 72.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		12	21	76.1	69.2	75.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		13	14	76.3	69.2	75.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	13	44	76.7	69.2	75.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		14	14	75.5	69.2	74.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		14	44	75.1	69.2	73.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	15	14	73.4	69.2	71.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	15	44	73.3	69.2	71.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	16	14	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	16	44	75.6	69.2	74.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	17	14	73.0	69.2	70.6	80	N
MTW-12-10-1 Lucky Building (East Façade)		17	44	72.8	69.2	70.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		18	14	72.5	69.2	69.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 15	18	44	71.3	69.2	67.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	6	44	71.3	69.2	67.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	7	14	72.4	69.2	69.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	7	44	73.1	69.2	70.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		8	14	74.8	69.2	73.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	8	44	77.6	69.2	77	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	9	14	76.7	69.2	75.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	9	44	78.4	69.2	77.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	10	14	74.7	69.2	73.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	10	44	74.2	69.2	72.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	11	14	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	11	44	73.0	69.2	70.7	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	12	14	72.6	69.2	70	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	12	44	76.5	69.2	75.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	13	14	77.1	69.2	76.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	13	44	74.1	69.2	72.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16		14	74.2	69.2	72.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16		44	76.1	69.2	75.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	15	14	76.2	69.2	75.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16		44	75.3	69.2	74.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16		14	76.5	69.2	75.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	16	44	76.3	69.2	75.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16		14	74.6	69.2	73.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16	17	44	72.9	69.2	70.5	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16		14	73.8	69.2	72	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 16		44	72.6	69.2	69.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17	6	44	70.6	69.2	65.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17		14	71.9	69.2	68.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17		44	73.4	69.2	71.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17	8	14	76.8	69.2	75.9	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17		44	76.3	69.2	75.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17	9	14	75.0	69.2	73.7	80	N
MTW-12-10-1 Lucky Building (East Façade)		9	44	73.7	69.2	71.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		10	14	75.3	69.2	74	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17	10	44	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 17	11	14	75.5	69.2	74.3	80	N
12 10 1 Dacky Danding (Last 1 açaue)	_010 1 1/					. 1.0		- 1


Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-10-1 Lucky Building (East Façade)	2015 1 1	17 11	44	73.3	69.2	71.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		17 12	14	74.0	69.2	72.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		17 12 17 13	44 14	74.5 74.4	69.2 69.2	73 72.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		17 13 17 13	44	74.4	69.2	72.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		17 14	14	74.2	69.2	72.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		l7 14 l7 15	44 14	74.4 72.7	69.2 69.2	72.9 70.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		17 15 17 15	44	72.9	69.2	70.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		17 16	14	73.1	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		l7 16 l7 17	44 14	77.2 73.6	69.2 69.2	76.4 71.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		17 17 17 17	44	72.2	69.2	69.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		17 18	14	71.8	69.2	68.3	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		17 18 19 6	44 44	71.7 71.0	69.2 69.2	68.1 66.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		19 7	14	73.7	69.2	71.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		19 7	44	75.3	69.2	74	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		19 8 19 8	14 44	73.8 76.5	69.2 69.2	71.9 75.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		19 9	14	75.3	69.2	74.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		19 9	44	75.3	69.2	74.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		19 10 19 10	14 44	74.1 75.0	69.2 69.2	72.4 73.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		19 11	14	74.4	69.2	72.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		19 11	44	72.4	69.2	69.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		19 12 19 12	17 47	74.4 74.0	69.2 69.2	72.8 72.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		19 12	17	74.4	69.2	72.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		19 13	47	74.0	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		19 14 19 14	17 47	73.1 74.6	69.2 69.2	70.9 73.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		19 15	17	75.9	69.2	74.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		19 15	47	76.5	69.2	75.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		19 16 19 16	17 47	76.1 75.3	69.2 69.2	75.1 74.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		19 17	17	73.4	69.2	71.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		19 17	47	73.1	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		19 18 19 18	17 47	72.3 71.8	69.2 69.2	69.5 68.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		20 6	47	71.3	69.2	67.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		20 7	17	72.8	69.2	70.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		20 7 20 8	47 17	73.3 77.2	69.2 69.2	71.1 76.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		20 8	47	76.5	69.2	75.6	80	N
MTW-12-10-1 Lucky Building (East Façade)		20 9	17	75.6	69.2	74.5	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		20 9 20 10	47 17	75.9 75.6	69.2 69.2	74.8 74.5	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		20 10	47	75.4	69.2	74.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		20 11	17	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		20 11 20 12	47 17	73.5 72.0	69.2 69.2	71.4 68.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	20 12	47	72.9	69.2	70.5	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		20 13 20 13	17 47	75.1 73.7	69.2 69.2	73.8 71.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		20 13	17	74.3	69.2	71.8 72.7	80	N
MTW-12-10-1 Lucky Building (East Façade)		20 14	47	75.3	69.2	74.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		20 15 20 15	17 47	73.9 73.9	69.2 69.2	72.1 72	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		20 16	17	74.3	69.2	72.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		20 16	47	76.3	69.2	75.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		20 17 20 17	17 47	74.0 72.4	69.2 69.2	72.3 69.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	20 18	17	71.7	69.2	68.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		20 18 21 6	47 47	70.9	69.2 69.2	66.1 67.5	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		21 6 21 7	47 17	71.4 75.0	69.2	73.6	80	N N
MTW-12-10-1 Lucky Building (East Façade)		21 7	47	75.7	69.2	74.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		21 8 21 8	17 47	75.2 75.8	69.2 69.2	73.9 74.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		21 9	17	74.9	69.2	73.5	80	N
MTW-12-10-1 Lucky Building (East Façade)		21 9	47	75.7 75.6	69.2	74.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		21 10 21 10	17 47	75.6 76.6	69.2 69.2	74.5 75.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		21 11	17	75.5	69.2	74.4	80	N
MTW-12-10-1 Lucky Building (East Façade)		21 11 21 12	47	72.8 74.2	69.2 69.2	70.3 72.5	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		21 12	17 47	75.8	69.2	74.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	21 13	17	75.8	69.2	74.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		21 13 21 14	47 17	75.6 74.2	69.2 69.2	74.4 72.5	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		21 14 21 14	47	74.7	69.2	73.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		21 15	17	74.7	69.2	73.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		21 15 21 16	47 17	73.8 76.0	69.2 69.2	72 75	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	21 16	47	75.7	69.2	74.6	80	N
MTW-12-10-1 Lucky Building (East Façade)		21 17	17	73.0	69.2	70.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		21 17 21 18	47 17	72.7 72.4	69.2 69.2	70.2 69.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	21 18	47	71.6	69.2	67.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		22 6 22 7	47 17	71.3 73.0	69.2 69.2	67.1 70.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		22 7	47	74.8	69.2	73.4	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	22 8	17	76.9	69.2	76.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		22 8 22 9	47 17	76.0 74.5	69.2 69.2	74.9 72.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		22 9	47	74.0	69.2	72.9 72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	22 10	17	76.0	69.2	75	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		22 10 22 11	47 17	75.2 73.3	69.2 69.2	74 71.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		22 11	47	72.3	69.2	69.4	80	N
MTW-12-10-1 Lucky Building (East Façade)		22 12	17	76.9	69.2	76.1	80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		22 13 22 13	10 40	76.5 74.5	69.2 69.2	75.6 72.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	22 14	10	73.5	69.2	71.5	80	N
MTW-12-10-1 Lucky Building (East Façade)		22 14 22 15	40 10	73.3 74.6	69.2 69.2	71.1 73.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		22 15 22 15	40	74.6 75.7	69.2	73.1 74.6	80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	22 16	10	76.6	69.2	75.8	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	22 16	40	76.6	69.2	75.7	80	N

Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	2 17	10	75.4	69.2	74.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		2 17	40	75.9	69.2	74.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		2 18 2 18	10 40	76.7 73.2	69.2 69.2	75.9 70.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		3 6	40	71.1	69.2	66.7	80	N
MTW-12-10-1 Lucky Building (East Façade)		3 7	10	73.2	69.2	71	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		3 7 3 8	40 10	77.2 78.7	69.2 69.2	76.4 78.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	3 8	40	78.2	69.2	77.7	80	N
MTW-12-10-1 Lucky Building (East Façade)		3 9 3 9	10 40	76.9 78.3	69.2 69.2	76.1 77.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		3 10	10	77.0	69.2	76.2	80	N
MTW-12-10-1 Lucky Building (East Façade)		3 10	40	73.7	69.2	71.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		3 11 3 11	10 40	73.6 73.0	69.2 69.2	71.6 70.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		3 12	10	73.4	69.2	71.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		3 12	40	74.4	69.2	72.8	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		3 13 3 13	10 40	74.2 73.3	69.2 69.2	72.5 71.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	3 14	10	73.3	69.2	71.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		3 14 3 15	40 10	73.2 78.3	69.2 69.2	71 77.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		3 15	40	77.6	69.2	76.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		3 16	10	78.6	69.2	78	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		3 16 3 17	40 10	74.3 75.8	69.2 69.2	72.7 74.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		3 17	40	72.5	69.2	69.8	80	N
MTW-12-10-1 Lucky Building (East Façade)		3 18	10	72.2	69.2	69.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		3 18 4 6	40 40	70.4 70.6	69.2 69.2	64.3 65	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	4 7	10	76.6	69.2	75.7	80	N
MTW-12-10-1 Lucky Building (East Façade)		4 7 4 8	40 10	77.0 75.5	69.2 69.2	76.2 74.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		4 8	40	75.0	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)		4 9	10	74.0	69.2	72.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		4 9 4 10	40 10	76.4 74.7	69.2 69.2	75.5 73.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		4 10	40	73.3	69.2	73.3 71.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		4 11	10	72.9	69.2	70.5	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		4 11 4 12	40 10	71.6 74.0	69.2 69.2	67.9 72.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		4 12	40	75.2	69.2	74	80	N
MTW-12-10-1 Lucky Building (East Façade)		4 13	10	75.0	69.2	73.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		4 13 4 14	40 10	73.3 72.8	69.2 69.2	71.1 70.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	4 14	40	74.0	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		4 15 4 15	10	75.6 74.6	69.2 69.2	74.5 73.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		4 15 4 16	40 10	74.5	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		4 16	40	75.3	69.2	74.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		4 17 4 17	10 40	72.3 74.5	69.2 69.2	69.3 73	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		4 18	10	72.6	69.2	70	80	N
MTW-12-10-1 Lucky Building (East Façade)		4 18	40	71.5	69.2	67.5	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		.6 6 .6 7	40 10	71.3 72.7	69.2 69.2	67.1 70.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	6 7	40	75.8	69.2	74.8	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		.6 8 .6 8	10 40	76.1 74.8	69.2 69.2	75.1 73.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		6 9	10	73.1	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		6 9	40	74.3	69.2	72.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		6 10 6 10	10 40	74.0 74.6	69.2 69.2	72.3 73.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	6 11	10	73.4	69.2	71.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		6 11 6 12	40 10	72.3 73.9	69.2 69.2	69.4 72.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		6 12	40	74.1	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		6 13	10	75.0	69.2	73.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		.6 13 .6 14	40 10	75.1 74.5	69.2 69.2	73.8 72.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		6 14	40	73.5	69.2	71.5	80	N
MTW-12-10-1 Lucky Building (East Façade)		6 15	22	73.2	69.2	71 72.0	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		.6 15 .6 16	52 22	74.4 74.4	69.2 69.2	72.9 72.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	6 16	52	73.3	69.2	71.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		.6 17 .6 17	22 52	74.2 73.7	69.2 69.2	72.5 71.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		6 18	22	72.6	69.2	69.9	80	N
MTW-12-10-1 Lucky Building (East Façade)		6 18	52 53	71.7	69.2	68	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		76 77	52 22	71.8 74.2	69.2 69.2	68.4 72.5	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	7 7	52	75.0	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 2 2015 1 2	7 8 7 8	22 52	75.5 76.4	69.2 69.2	74.3 75.5	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		7 9	22	76.8	69.2	76.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		7 9	52	75.6	69.2	74.5	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		7 10 7 10	22 52	74.6 75.2	69.2 69.2	73.1 74	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	7 11	22	74.0	69.2	72.3	80	N
MTW-12-10-1 Lucky Building (East Façade)		7 11	52	72.4	69.2	69.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		7 12 7 12	22 52	74.4 75.1	69.2 69.2	72.9 73.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		7 13	22	75.4	69.2	74.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		7 13 7 14	52 22	75.2 74.4	69.2 69.2	74 72.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	7 14	52	75.3	69.2	74.1	80	N
MTW-12-10-1 Lucky Building (East Façade)		7 15 7 15	22	75.5 75.7	69.2	74.4 74.6	80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		7 15 7 16	52 22	75.7 75.5	69.2 69.2	74.6 74.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	7 16	52	73.5	69.2	71.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		7 17 7 17	22 52	72.8 72.6	69.2 69.2	70.3 70	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		7 17 7 18	52 22	72.6 72.3	69.2 69.2	69.3	80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	7 18	52	72.1	69.2	68.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		8 6 8 7	52 22	72.3 73.7	69.2 69.2	69.3 71.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 2	8 7	52	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		8 8 8 8	22 52	74.7 74.8	69.2 69.2	73.3 73.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		8 9	22	75.5	69.2	74.3	80	N

						Corrected	Action/Limit	
Location ID Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Results (dB(A)) (LAeq, 30mins)	Level (as in CNMP)	Exceedance
MTW-12-10-1 Lucky Building (East Façade)	2015 1 28		52	74.5	69.2	73	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 28 2015 1 28		22 52	74.7 74.6	69.2 69.2	73.3 73.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 28		22	73.8	69.2	72	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 28 2015 1 28		52 22	73.1 72.8	69.2 69.2	70.8 70.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 28		52	73.4	69.2	71.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 28 2015 1 28		22 52	74.9 74.4	69.2 69.2	73.6 72.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 28		22	74.4	69.2	72.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 28 2015 1 28		52	73.6 74.1	69.2 69.2	71.6 72.4	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 28		22 52	75.0	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 28		22 52	74.4	69.2 69.2	72.8 74.4	80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 28 2015 1 28		22	75.5 74.3	69.2	74.4 72.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 28 2015 1 28		52	75.2 74.2	69.2 69.2	73.9 72.5	80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 28		22 52	71.9	69.2	68.7	80 80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		52	71.9 76.2	69.2 69.2	68.6 75.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29		22 52	76.2	69.2	75.2	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		22	75.2 74.7	69.2 69.2	73.9 73.3	80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29		52 22	74.7 76.0	69.2	73.3 74.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)		9	52	75.8	69.2	74.8	80	N N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		22 52	77.5 76.3	69.2 69.2	76.8 75.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 29		22	74.7	69.2	73.3	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		52 22	72.4 74.7	69.2 69.2	69.6 73.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 29	12	52	74.8	69.2	73.5	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		22 52	76.0 76.1	69.2 69.2	75 75	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 29	14	57	75.6	69.2	74.4	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		27 57	75.3 75.0	69.2 69.2	74 73.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 29	16	27	74.5	69.2	73	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		57 27	74.1 73.9	69.2 69.2	72.4 72.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 29	17	57	73.3	69.2	71.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 29 2015 1 29		27 57	72.0 71.2	69.2 69.2	68.7 67	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	6	57	72.2	69.2	69.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 30 2015 1 30		27 57	73.8 75.0	69.2 69.2	71.9 73.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	8	27	75.3	69.2	74	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		8 9	57 27	74.7 73.5	69.2 69.2	73.3 71.5	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	9	57	74.6	69.2	73.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 30 2015 1 30		27 57	74.3 73.8	69.2 69.2	72.7 71.9	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	11	27	73.2	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 30 2015 1 30	11 12	57 27	72.5 72.6	69.2 69.2	69.7 70	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	12	57	73.9	69.2	72.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 30 2015 1 30		27 57	73.9 73.7	69.2 69.2	72.1 71.8	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	14	27	73.9	69.2	72.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 30 2015 1 30		57 27	74.0 74.0	69.2 69.2	72.3 72.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	15	57	74.3	69.2	72.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 30 2015 1 30		27 57	74.4 73.9	69.2 69.2	72.9 72.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	17	27	73.9	69.2	72.2	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 30 2015 1 30		57 27	73.6 71.3	69.2 69.2	71.7 67.2	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 30	18	57	70.8	69.2	65.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 31 2015 1 31	6 7	57 27	71.2 73.4	69.2 69.2	66.7 71.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	7	57	73.9	69.2	72.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		8 8	27 57	74.7 75.0	69.2 69.2	73.2 73.6	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	9	27	75.0	69.2	73.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 31 2015 1 31		57 27	73.8 73.9	69.2 69.2	72 72.1	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	10	57	73.6	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 31 2015 1 31	11 11	27 57	73.1 72.3	69.2 69.2	70.7 69.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	12	27	71.7	69.2	68.1	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 31 2015 1 31	12 13	57 27	73.6 74.1	69.2 69.2	71.6 72.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	13	57	74.3	69.2	72.7	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)	2015 1 31 2015 1 31	14 14	27 57	74.1 73.6	69.2 69.2	72.3 71.7	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	15	27	73.6	69.2	71.6	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		15 16	57 27	73.3 73.8	69.2 69.2	71.1 72	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	16	57	73.2	69.2	70.9	80	N
MTW-12-10-1 Lucky Building (East Façade) MTW-12-10-1 Lucky Building (East Façade)		17 17	27 57	73.5 71.8	69.2 69.2	71.4 68.3	80 80	N N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	18	27	71.8	69.2	68.3	80	N
MTW-12-10-1 Lucky Building (East Façade)	2015 1 31	18	57	71.5	69.2	67.6	80	N

Continuous Noise Monitoring at MTW-12-10-1 (Lucky Building (East Façade) in January 2015 - (LAeq, 30min)





Monitoring Date

Remarks:
- For those corrected noise levels that are not shown the in this graph, the measured noise levels are below baseline level.

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
NETAL 40 44 / A	CVII.C 1C1 1 1D: C1 1	2015 1 2		2.4	71.0	77. 4	(LAeq, 30mins)	(as in CNMP)	NT
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 7	34 4	71.8 77.0	75.4 75.4	<baseline 72<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		7	34	76.3	75.4	68.8	81	N
	SKH Good Shepherd Primary School		8	4	77.4	75.4	73.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 9	34 4	78.1 78.7	75.4 75.4	74.8 76.1	81 81	N N
	SKH Good Shepherd Primary School		9	34	78.1	75.4	74.8	81	N
	SKH Good Shepherd Primary School		10	4	78.8	75.4	76.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 11	34 4	80.0 79.1	75.4 75.4	78.2 76.7	81 81	N N
	SKH Good Shepherd Primary School		11	34	74.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		12	4	73.0	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 13	34 4	74.2 79.1	75.4 75.4	<baseline 76.7<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		14	7	78.6	75.4	75.8	81	N
	SKH Good Shepherd Primary School		14	37	80.0	75.4	78.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 15	37	79.0 75.1	75.4 75.4	76.5 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School			7	79.3	75.4	77	81	N
	SKH Good Shepherd Primary School		16	37	78.1	75.4	74.8	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 17	7 37	75.2 74.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
	SKH Good Shepherd Primary School		18	7	73.6	75.4		81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	18	37	73.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		6 7	37 7	71.6 74.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7	37	76.2	75.4 75.4	68.6	81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 3	8	7	77.5	75.4	73.5	81	N
	SKH Good Shepherd Primary School		8	37	80.4	75.4	78.7	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 9	37	78.7 77.4	75.4 75.4	76 73	81 81	N N
	SKH Good Shepherd Primary School		10	7	77.8	75.4	74	81	N
	SKH Good Shepherd Primary School		10	37	79.3	75.4	77.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		11 11	7 37	77.6 72.5	75.4 75.4	73.5 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		12	7	72.7	75.4	Saseline Level Saseline Level	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 3	12	37	73.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		13	7	77.8	75.4	74	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 14	37 7	75.7 75.4	75.4 75.4	64.6 49.8	81 81	N N
	SKH Good Shepherd Primary School		14	37	76.3	75.4	69	81	N
	SKH Good Shepherd Primary School		15	7	74.8	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 16	37 7	78.1 78.5	75.4 75.4	74.7 75.7	81 81	N N
	SKH Good Shepherd Primary School		16	37	77.9	75.4	74.3	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 3	17	7	73.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		17	37	73.4 73.2	75.4 75.4	<baseline level<="" p=""></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		18 18	37	72.9	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		6	37	72.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		7	7	74.8	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8	37 7	74.2 76.7	75.4 75.4	<baseline 70.7<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		8	37	77.8	75.4	74.2	81	N
	SKH Good Shepherd Primary School		9	7	78.4	75.4	75.4	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 10	37	78.1 75.7	75.4 75.4	74.7 64.5	81 81	N N
	SKH Good Shepherd Primary School			37	77.4	75.4	73	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 5	11	7	76.4	75.4	69.3	81	N
	SKH Good Shepherd Primary School		11 12	37	73.8 73.5	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12	7 58	74.0	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 5	13	28	76.5	75.4	70	81	N
	SKH Good Shepherd Primary School		13 14	58 28	75.3 74.5	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>81</td><td>N N</td></baseline>	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 14	58	77.3	75.4 75.4	72.9	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 5	15	28	78.2	75.4	75.1	81	N
	SKH Good Shepherd Primary School		15	58	79.8	75.4	77.9	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 16	28 58	78.4 76.3	75.4 75.4	75.4 69.2	81 81	N N
	SKH Good Shepherd Primary School		17	28	74.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		17	58	73.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		18 18	28 58	73.2 72.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
	SKH Good Shepherd Primary School			58	73.6	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		7	28	74.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8	58 28	75.8 78.4	75.4 75.4	65.7 75.3	81 81	N N
	SKH Good Shepherd Primary School		8	58	77.9	75.4	74.4	81	N
	SKH Good Shepherd Primary School			28	78.2	75.4	75 77 0	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 10	58 28	79.5 77.2	75.4 75.4	77.3 72.6	81 81	N N
	SKH Good Shepherd Primary School		10	58	78.9	75.4	76.3	81	N
	SKH Good Shepherd Primary School		11	28	74.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		11 12	58 28	73.5 72.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
	SKH Good Shepherd Primary School		12	58	75.2	75.4 75.4	Saseline Level Saseline Level		N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 6	13	28	78.6	75.4	75.8	81	N
	SKH Good Shepherd Primary School			58	79.0	75.4	76.4	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School			28 58	76.5 77.7	75.4 75.4	69.8 73.9	81 81	N N
	SKH Good Shepherd Primary School		15	28	80.5	75.4	78.9	81	N
	SKH Good Shepherd Primary School		15 16	58 28	80.4	75.4 75.4	78.7 60.1	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 16	28 58	76.3 79.0	75.4 75.4	69.1 76.5	81 81	N N
	SKH Good Shepherd Primary School		17	28	74.5	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 6	17	58	73.8	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		18 18	28 58	73.2 72.8	75.4 75.4		81 81	N N
	SKH Good Shepherd Primary School		6	58	73.4	75.4 75.4		81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 7	7	28	74.0	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		7 8	58 28	75.0 80.1	75.4 75.4	<baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 8	28 58	80.1 85.5	75.4 75.4	78.3 85	81 81	N Y
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 7	9	28	84.9	75.4	84.4	81	Y
	SKH Good Shepherd Primary School		9 10	58	78.5 84.8	75.4 75.4	75.5 84.3	81	N v
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 10	28 58	84.8 86.2	75.4 75.4	84.3 85.8	81 81	Y Y
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 7	11	28	74.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 7	11	58	73.0	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 7	12	28	73.1	75.4	· - /	81	N
	SKH Good Shepherd Primary School		12	58	82.7	75.4	81.8	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 13	28 58	83.6 81.4	75.4 75.4	82.9 80.1	81 81	n N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 7	14	28	80.3	75.4	78.6	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 15	58 28	76.6 76.2	75.4 75.4	70.3 68.3	81 81	N N
	SKH Good Shepherd Primary School		15	58	75.3	75.4 75.4		81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 7	16	28	74.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 17	58 28	73.7 74.1	75.4 75.4		81 81	N N
	SKH Good Shepherd Primary School		17	58	73.4	75.4		81	N
	SKH Good Shepherd Primary School		18	28	73.0	75.4		81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		18 6	58 58	72.7 73.6	75.4 75.4		81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 8	7	28	73.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 8	58 28	75.1 77.3	75.4 75.4	<baseline 72.8<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		8	58	78.2	75.4 75.4	75.8 75	81	N
	SKH Good Shepherd Primary School		9	28	79.3	75.4	77	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 10	58 28	75.3 73.8	75.4 75.4		81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 8	10	58	74.2	75.4		81	N
	SKH Good Shepherd Primary School		11 11	28 58	74.5 72.9	75.4 75.4		81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12	28	73.0	75.4 75.4	Saseline Level Saseline Level	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 8	12	58	80.0	75.4	78.2	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 13	28 58	81.2 79.0	75.4 75.4	79.8 76.4	81 81	N N
	SKH Good Shepherd Primary School		14	41	81.1	75.4	79.7	81	N
	SKH Good Shepherd Primary School		15 15	11	83.2	75.4	82.4	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 16	41 11	80.0 82.6	75.4 75.4	78.2 81.7	81 81	N Y
	SKH Good Shepherd Primary School		16	41	82.0	75.4	80.9	81	N
	SKH Good Shepherd Primary School		17 17	11	77.0 75.8	75.4 75.4	71.9 64.7	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 18	41 11	74.3	75.4 75.4		81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 8	18	41	72.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 7	56 26	73.0 75.0	75.4 75.4		81 81	N N
	SKH Good Shepherd Primary School		7	56	78.1	75.4	74.8	81	N
	SKH Good Shepherd Primary School		8	26	79.6	75.4	77.4	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 9	56 26	77.9 79.1	75.4 75.4	74.4 76.7	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 9	9	56	78.6	75.4	75.8	81	N
	SKH Good Shepherd Primary School		10	26	79.0 79.7	75.4 75.4	76.6 77.7	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 11	56 26	76.4	75.4 75.4	69.5	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 9	11	56	73.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 12	26 56	73.3 75.6	75.4 75.4	<baseline 63.1<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		13	26	78.5	75.4	75.5	81	N
	SKH Good Shepherd Primary School		13	56	79.7	75.4	77.7	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 14	26 56	80.9 83.5	75.4 75.4	79.5 82.7	81 81	N Y
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 9	15	26	80.0	75.4	78.2	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School			56 26	77.6 81.1	75.4 75.4	73.6 79.7	81 81	N N
	SKH Good Shepherd Primary School		16	56	80.2	75.4 75.4	78.5	81	N
	SKH Good Shepherd Primary School		17	26	77.4	75.4	73	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 18	56 26	74.7 73.4	75.4 75.4		81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 9	18	56	73.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School) 6) 7	41 11	72.2 74.0	75.4 75.4		81 81	N N
	SKH Good Shepherd Primary School		7	41	78.3	75.4 75.4	75.2	81	N
	SKH Good Shepherd Primary School		8	11	85.8	75.4	85.3	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School) 8) 9	41 11	84.0 82.5	75.4 75.4	83.4 81.6	81 81	Y Y
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 10	9	41	80.0	75.4	78.1	81	N
	SKH Good Shepherd Primary School		10 10	11 41	80.9 79.5	75.4 75.4	79.4 77.4	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10	11	83.6	75.4 75.4	82.9	81	Y
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 10	11	41	74.3	75.4		81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School) 12) 12	11 41	74.9 80.7	75.4 75.4	<baseline 79.2<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 10	13	11	87.2	75.4	86.9	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School) 13) 14	41 11	85.2 85.1	75.4 75.4	84.8 84.6	81 81	Y
	SKH Good Shepherd Primary School		14	41	82.7	75.4	81.8	81	Y
	SKH Good Shepherd Primary School		15	11	86.6	75.4	86.3	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School) 15) 16	41 11	82.4 82.3	75.4 75.4	81.4 81.4	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 10	16	41	80.3	75.4	78.6	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School) 17) 17	11 41	77.7 76.4	75.4 75.4	73.9 69.6	81 81	N N
	SKH Good Shepherd Primary School		18	11	73.5	75.4		81	N
	SKH Good Shepherd Primary School		18	41	73.2	75.4		81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 6 2 7	41 11	72.3 72.9	75.4 75.4		81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	2 7	41	75.2	75.4		81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 8 2 8	11 41	78.6 78.6	75.4 75.4	75.7 75.8	81 81	N N
	SKH Good Shepherd Primary School		. 0	11	79.0	75.4 75.4	76.6	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	9	41	80.8	75.4	79.3	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 10 2 10	11 41	79.9 80.5	75.4 75.4	77.9 78.9	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	10	11	79.1	75.4	76.7	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	11	41	78.7 73.8	75.4 75.4	75.9	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 12	11 41	73.8 78.4	75.4 75.4	<baseline level<br="">75.4</baseline>	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	. 13	11	81.1	75.4	79.7	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 13 2 14	41 11	79.2 78.2	75.4 75.4	76.8 75	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	. 14	41	76.5	75.4	70.2	81	N
	SKH Good Shepherd Primary School		2 15 2 15	26 56	81.4 78.7	75.4 75.4	80.2 76	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 16	56 26	78.0	75.4 75.4	76 74.6	81 81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	16	56	78.0	75.4	74.5	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 12	2 17	26	76.9	75.4	71.6	81	N

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
			, ,	, ,	-	· -	(LAeq, 30mins)	(as in CNMP)	
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 17 12 18	56 26	76.4 77.2	75.4 75.4	69.6 72.5	81 81	N N
	SKH Good Shepherd Primary School		12 18	56	73.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	13 6	56	73.5	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 7 13 7	26 56	74.9 75.9	75.4 75.4	<baseline 66.6<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
·	SKH Good Shepherd Primary School		13 8	26	77.4	75.4	73.1	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	13 8	56	77.3	75.4	72.8	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 9 13 9	26 56	77.4 76.1	75.4 75.4	73.2 68.1	81 81	N N
	SKH Good Shepherd Primary School		13 10	26	80.1	75.4 75.4	78.3	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	13 10	56	78.2	75.4	74.9	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 11 13 11	26 56	75.3 76.7	75.4 75.4	<baseline 70.8<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
·	SKH Good Shepherd Primary School		13 12	26	80.8	75.4	79.3	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	13 12	56	77.4	75.4	73.1	81	N
·	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 13 13 13	26 56	80.6 80.4	75.4 75.4	79 78.8	81 81	N N
	SKH Good Shepherd Primary School		13 14	26	78.1	75.4 75.4	74.8	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	13 14	56	80.5	75.4	78.9	81	N
	SKH Good Shepherd Primary School		13 15 13 15	26 56	78.8 75.9	75.4 75.4	76.1 66.7	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 16	26	80.3	75.4 75.4	78.6	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	13 16	56	78.7	75.4	75.9	81	N
·	SKH Good Shepherd Primary School		13 17	26	75.8 75.0	75.4	65.5	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 17 13 18	56 26	75.0 73.9	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
` '	SKH Good Shepherd Primary School		13 18	56	73.1	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
	SKH Good Shepherd Primary School		14 6	56 26	73.6	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
·	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 7 14 7	26 56	75.0 76.7	75.4 75.4	<baseline 70.7<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		14 8	26	82.5	75.4	81.5	81	Y
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	14 8	56	85.0	75.4	84.5	81	Y
·	SKH Good Shepherd Primary School		14 9	26	83.0	75.4 75.4	82.2	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 9 14 10	56 26	82.0 81.6	75.4 75.4	80.9 80.4	81 81	N N
	SKH Good Shepherd Primary School		14 10	56	81.6	75.4	80.5	81	N
	SKH Good Shepherd Primary School		14 11	26	77.7	75.4	73.8	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l4 11 l4 12	56 26	76.1 73.8	75.4 75.4	68.1 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		14 12	56	77.4	75.4	73	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	14 13	26	77.0	75.4	71.9	81	N
	SKH Good Shepherd Primary School		14 13 14 14	56 26	78.0 78.6	75.4 75.4	74.6 75.7	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 14 14 14	56	78.8	75.4 75.4	76.1	81	N N
	SKH Good Shepherd Primary School		14 15	26	77.2	75.4	72.6	81	N
	SKH Good Shepherd Primary School		14 15	56	81.6	75.4	80.4	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 16 14 16	26 56	79.4 78.5	75.4 75.4	77.3 75.5	81 81	N N
	SKH Good Shepherd Primary School		14 17	26	77.5	75.4	73.4	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	14 17	56	76.8	75.4	71	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 18 14 18	26 56	75.1 72.8	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		15 6	56	73.4	75.4		81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	15 7	26	74.4	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		15 7	56 26	79.1 81.8	75.4 75.4	76.7 80.6	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School			56	80.5	75.4 75.4	78.9	81 81	N N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	15 9	26	78.5	75.4	75.5	81	N
	SKH Good Shepherd Primary School		l5 9	56	77.8	75.4	74	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 10 15 10	26 56	77.9 77.5	75.4 75.4	74.3 73.3	81 81	N N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	15 11	26	74.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		l5 11 l5 12	56	73.7 78.4	75.4 75.4	<baseline level<="" td=""><td>81</td><td>N N</td></baseline>	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 12 15 13	50 20	79.8	75.4 75.4	75.4 77.8	81 81	N N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	15 13	50	79.6	75.4	77.5	81	N
	SKH Good Shepherd Primary School		l5 14 l5 14	20 50	81.0 77.1	75.4 75.4	79.6 72.2	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 14 15 15	20	77.1 77.7	75.4 75.4	73.9	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	15 15	50	77.8	75.4	74.2	81	N
	SKH Good Shepherd Primary School		l5 16 l5 16	20	79.4 77.6	75.4 75.4	77.2 73.5	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 16 15 17	50 20	77.0	75.4 75.4	73.3	81	N N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	15 17	50	74.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		15 18 15 18	20	73.9 72.5	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 6	50 50	72.8	75.4 75.4		81	N N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	16 7	20	73.8	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		16 7 16 8	50 20	76.0 79.8	75.4 75.4	67.2 77.8	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 8	50	78.4	75.4 75.4	77.6 75.4	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	16 9	20	84.3	75.4	83.7	81	Y
	SKH Good Shepherd Primary School		l6 9	50	86.3	75.4	85.9	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 10 16 10	20 50	82.4 82.1	75.4 75.4	81.5 81.1	81 81	Y N
	SKH Good Shepherd Primary School		16 11	20	83.4	75.4	82.7	81	Y
	SKH Good Shepherd Primary School		16 11	50	78.9	75.4	76.4	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l6 12 l6 12	20 50	74.5 82.3	75.4 75.4	<baseline level<br="">81.3</baseline>	81 81	N N
	SKH Good Shepherd Primary School		16 13	20	83.3	75.4	82.6	81	Y
	SKH Good Shepherd Primary School		16 13	50	81.9	75.4	80.8	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l6 14 l6 14	20 50	84.5 86.0	75.4 75.4	84 85.6	81 81	Y
	SKH Good Shepherd Primary School		l6 15	20	83.6	75.4 75.4	82.9	81	Y
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	16 15	50	79.3	75.4	77.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l6 16 l6 16	20 50	81.3 83.3	75.4 75.4	80 82.6	81 81	N Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 16 16 17	20	78.3	75.4 75.4	82.6 75.2	81	Y N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	16 17	50	77.2	75.4	72.4	81	N
	SKH Good Shepherd Primary School		l6 18	20	75.2	75.4	<baseline level<="" p=""></baseline>	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 18 17 6	50 50	73.4 72.5	75.4 75.4		81 81	N N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	17 7	20	73.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		l7 7	50	79.8	75.4	77.8	81	N v
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 8 17 8	20 50	85.0 79.9	75.4 75.4	84.5 77.9	81 81	Y N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	17 9	20	79.2	75.4	76.8	81	N
MTW-12-11(A) S	SKH Good Shepherd Primary School	2015 1 1	l7 9	50	79.2	75.4	76.9	81	N N
1V11 VV-1Z-11(A) S	SKH Good Shepherd Primary School	201 <i>0</i> 1	17 10	20	79.3	75.4	77	81	N

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
		2045 4	15 40	- 0	5 0 5		(LAeq, 30mins)	(as in CNMP)	. .
	SKH Good Shepherd Primary School		17 10	50	78.5 76.5	75.4 75.4	75.7 70.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 11 17 11	20 50	76.2	75.4 75.4	68.6	81 81	N N
	SKH Good Shepherd Primary School		17 12	20	75.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		17 12	50	78.2	75.4	74.9	81	N
	SKH Good Shepherd Primary School		17 13	20	77.5	75.4 75.4	73.4	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 13 17 14	50 20	77.8 76.6	75.4 75.4	74 70.6	81 81	N N
	SKH Good Shepherd Primary School		17 14	50	77.9	75.4	74.2	81	N
	SKH Good Shepherd Primary School		17 15	20	77.2	75.4	72.5	81	N
	SKH Good Shepherd Primary School		17 15 17 16	50	79.2 77.3	75.4 75.4	76.9	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 16 17 16	20 50	78.2	75.4 75.4	72.9 75	81 81	N
	SKH Good Shepherd Primary School		17 17	20	75.6	75.4	61	81	N
	SKH Good Shepherd Primary School		17 17	50	73.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 18 17 18	20 50	73.4 72.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
	SKH Good Shepherd Primary School		19 6	50	72.6	75.4	Saseline Level <baseline level<="" p=""></baseline>	81	N
	SKH Good Shepherd Primary School		19 7	20	73.8	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		19 7	50	76.1	75.4	68.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		19 8 19 8	20 50	79.8 82.7	75.4 75.4	77.8 81.8	81 81	N Y
	SKH Good Shepherd Primary School		19 9	20	82.0	75.4	80.9	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1	19 9	50	83.1	75.4	82.3	81	Y
	SKH Good Shepherd Primary School		19 10	20	83.1	75.4	82.2	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		19 10 19 11	50 49	81.3 74.1	75.4 75.4	80 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
` '	SKH Good Shepherd Primary School		19 12	19	73.6	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		19 12	49	83.4	75.4	82.7	81	Y
	SKH Good Shepherd Primary School		19 13	19	84.1	75.4	83.4	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		19 13 19 14	49 19	83.8 75.4	75.4 75.4	83.1 <baseline level<="" td=""><td>81 81</td><td>r N</td></baseline>	81 81	r N
	SKH Good Shepherd Primary School		19 14	49	83.2	75.4	82.4	81	Y
	SKH Good Shepherd Primary School		19 15	19	85.0	75.4	84.5	81	Y
	SKH Good Shepherd Primary School		19 15	49	80.7	75.4	79.1	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		19 16 19 16	19 49	85.0 79.7	75.4 75.4	84.5 77.7	81 81	N
	SKH Good Shepherd Primary School		19 17	19	76.5	75.4	69.8	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1	19 17	49	77.4	75.4	73.2	81	N
	SKH Good Shepherd Primary School		19 18	19	77.0	75.4	71.7	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		19 18 20 6	49 49	73.6 72.5	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		20 7	19	74.4	75.4	Saseline Level <baseline level<="" p=""></baseline>	81	N
	SKH Good Shepherd Primary School		20 7	49	76.1	75.4	67.5	81	N
	SKH Good Shepherd Primary School		20 8	19	83.5	75.4	82.8	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		20 8 20 9	49 19	83.5 85.1	75.4 75.4	82.7 84.6	81 81	Y
	SKH Good Shepherd Primary School		20 9	49	84.0	75.4 75.4	83.3	81	Y
	SKH Good Shepherd Primary School		20 10	19	82.0	75.4	80.9	81	N
	SKH Good Shepherd Primary School		20 10	49	76.6	75.4	70.5	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		20 11 20 11	19 49	74.9 76.2	75.4 75.4	<baseline 68.2<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School		20 12	19	73.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	20 12	49	75.8	75.4	65.8	81	N
	SKH Good Shepherd Primary School		20 13	19	75.7	75.4	63.7	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		20 13 20 14	49 19	80.6 78.8	75.4 75.4	79 76.2	81 81	N N
	SKH Good Shepherd Primary School		20 14	49	85.4	75.4	85	81	Y
	SKH Good Shepherd Primary School		20 15	19	84.4	75.4	83.8	81	Y
	SKH Good Shepherd Primary School		20 15	49	83.0	75.4	82.2	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		20 16 20 16	19 49	78.0 76.6	75.4 75.4	74.5 70.5	81 81	N N
	SKH Good Shepherd Primary School		20 17	19	76.9	75.4	71.4	81	N
	SKH Good Shepherd Primary School		20 17	49	76.9	75.4	71.4	81	N
	SKH Good Shepherd Primary School		20 18 20 18	19 49	75.8 72.9	75.4 75.4	65.3 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		20 18 21 6	49	72.6	75.4 75.4	Saseline Level <baseline level<="" p=""></baseline>	81	N
	SKH Good Shepherd Primary School		21 7	19	74.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		21 7	49	81.0	75.4	79.5	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		21 8 21 8	19 49	84.2 81.9	75.4 75.4	83.5 80.8	81 81	Y N
	SKH Good Shepherd Primary School		21 9	19	74.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	21 9	49	85.1	75.4	84.6	81	Y
	SKH Good Shepherd Primary School		21 10 21 10	19	84.1	75.4 75.4	83.5 80.9	81	Y
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		21 10 21 11	49 19	82.0 77.3	75.4 75.4	72.9	81 81	N N
	SKH Good Shepherd Primary School		21 11	49	74.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		21 12	19	73.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		21 12 21 13	49 19	82.9 84.5	75.4 75.4	82 83.9	81 81	Y Y
	SKH Good Shepherd Primary School		21 13	49	78.3	75.4	75.2	81	N
	SKH Good Shepherd Primary School		21 14	19	75.9	75.4	66.2	81	N
	SKH Good Shepherd Primary School		21 14	49	77.6	75.4	73.6	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		21 15 21 15	19 49	75.7 76.0	75.4 75.4	63.2 67.1	81 81	N N
	SKH Good Shepherd Primary School		21 16	19	78.5	75.4	75.5	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	21 16	49	81.9	75.4	80.9	81	N
	SKH Good Shepherd Primary School		21 17	19	76.9	75.4	71.6	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		21 17 21 18	49 19	76.3 76.6	75.4 75.4	69.1 70.6	81 81	N N
	SKH Good Shepherd Primary School		21 18	49	74.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	22 6	49	73.0	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		22 7 22 7	19 49	74.1 80.6	75.4 75.4	<baseline level<br="">79.1</baseline>	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		22 <i>7</i> 22 8	49 19	83.8	75.4 75.4	79.1 83.1	81	Y
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	22 8	49	83.1	75.4	82.3	81	Y
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	22 9	19	81.9	75.4	80.8	81	N
	SKH Good Shepherd Primary School		22 9 22 10	49 19	76.9 78.3	75.4 75.4	71.6 75.1	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		22 10 22 10	49	78.3 77.5	75.4 75.4	73.3	81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	22 11	19	75.0	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
	SKH Good Shepherd Primary School		22 12	11	73.9	75.4	<baseline level<="" td=""><td>81</td><td>N N</td></baseline>	81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		22 12 22 13	41 11	76.5 76.7	75.4 75.4	70.2 70.9	81 81	N N
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		22 13 22 13	41	75.9	75.4 75.4	66.5	81	N N
MTW-12-11(A)	SKH Good Shepherd Primary School	2015 1 2	22 14	11	76.3	75.4	68.9	81	N
	SKH Good Shepherd Primary School		22 14	41	76.8 83.3	75.4	71.2 82.5	81 81	N v
	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		22 15 22 15	11 41	83.3 83.7	75.4 75.4	82.5 83	81 81	Y Y
	SKH Good Shepherd Primary School		22 16	11	76.6	75.4	70.3	81	N
	-								


Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
•) SKH Good Shepherd Primary Schoo		22 16	41	76.8	75.4	71.4	81	N
•) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		22 1722 17	11 41	75.5 75.6	75.4 75.4	59.6 63	81 81	N N
) SKH Good Shepherd Primary Schoo		22 18	11	74.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
) SKH Good Shepherd Primary Schoo		22 18	41	73.0	75.4		81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		23 623 7	41 11	72.7 75.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	23 7	41	76.5	75.4	70.1	81	N
·) SKH Good Shepherd Primary Schoo		23 8 23 8	11	83.1 83.2	75.4 75.4	82.3	81	Y
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		23 9	41 11	79.2	75.4 75.4	82.4 76.8	81 81	N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	23 9	41	76.4	75.4	69.7	81	N
•) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		23 10 23 10	11 41	77.0 76.5	75.4 75.4	71.7 70	81 81	N N
) SKH Good Shepherd Primary Schoo		23 11	11	77.2	75.4	72.5	81	N
) SKH Good Shepherd Primary Schoo		23 11	41	76.0	75.4	67.4	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		23 1223 12	11 41	76.0 81.4	75.4 75.4	66.9 80.2	81 81	N N
) SKH Good Shepherd Primary Schoo		23 13	11	79.4	75.4	77.2	81	N
) SKH Good Shepherd Primary Schoo		23 13	41	77.5	75.4	73.4	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		23 1423 14	11 41	77.0 77.0	75.4 75.4	72 71.7	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	23 15	11	77.3	75.4	72.7	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		23 1523 16	41 11	76.7 77.0	75.4 75.4	70.7 71.8	81 81	N N
) SKH Good Shepherd Primary Schoo		23 16	41	76.7	75.4	71.0	81	N
`) SKH Good Shepherd Primary Schoo		23 17	11	76.3	75.4	69.1	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		23 1723 18	41 11	80.3 79.4	75.4 75.4	78.6 77.3	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	23 18	41	73.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 624 7	41 11	72.0 76.2	75.4 75.4	<baseline 68.7<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
) SKH Good Shepherd Primary School) SKH Good Shepherd Primary School		24 7	41	77.4	75.4	73	81	N
•) SKH Good Shepherd Primary Schoo		24 8	11	77.7	75.4	73.9	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 8 24 9	41 11	77.8 76.9	75.4 75.4	74 71.5	81 81	N N
) SKH Good Shepherd Primary Schoo		24 9	41	77.7	75.4	73.8	81	N
) SKH Good Shepherd Primary Schoo		24 10	11	77.2	75.4	72.6	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 1024 11	41 11	76.2 76.1	75.4 75.4	68.3 67.7	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	24 11	41	74.6	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 1224 12	11 41	76.1 78.3	75.4 75.4	67.6 75.1	81 81	N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 12 24 13	11	77.2	75.4 75.4	73.1 72.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	24 13	41	76.5	75.4	70.2	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 1424 14	11 41	75.7 76.3	75.4 75.4	63.5 69.3	81 81	N N
) SKH Good Shepherd Primary Schoo		24 15	11	78.1	75.4	74.8	81	N
•) SKH Good Shepherd Primary Schoo		24 15	41	77.1	75.4	72.3	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 1624 16	11 41	77.2 77.0	75.4 75.4	72.4 72	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	24 17	11	75.6	75.4	63.1	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 1724 18	41 11	76.1 73.8	75.4 75.4	67.9 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		24 18	41	72.6	75.4 75.4		81	N
) SKH Good Shepherd Primary Schoo		26 6	41	72.7	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		26 726 7	11 41	74.7 77.5	75.4 75.4	<baseline level<="" p=""> 73.3</baseline>	81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	26 8	11	78.0	75.4	74.6	81	N
) SKH Good Shepherd Primary Schoo		26 8 26 9	41	76.0 76.0	75.4 75.4	67.2 67.3	81	N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		26 9	11 41	77.7	75.4 75.4	73.8	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	26 10	11	76.0	75.4	66.8	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		26 10 26 11	41 11	76.4 74.8	75.4 75.4	69.6 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	26 11	41	73.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
) SKH Good Shepherd Primary School		26 12 26 12	11 41	75.5 75.8	75.4 75.4	59.4 64.8	81 81	N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		26 13	11	78.8	75.4 75.4	76.1	81	N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	26 13	41	77.9	75.4	74.4	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		26 14 26 15	33	74.1 75.9	75.4 75.4	<baseline 66.2<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
) SKH Good Shepherd Primary Schoo		26 15	33	75.8	75.4	65.7	81	N
) SKH Good Shepherd Primary Schoo		26 16	3	77.1	75.4	72.1	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		26 16 26 17	33 3	76.7 76.0	75.4 75.4	70.7 67.2	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	26 17	33	76.6	75.4	70.5	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		26 18 26 18	3 33	75.7 73.2	75.4 75.4	63.6 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
) SKH Good Shepherd Primary Schoo		27 6	33	72.1	75.4		81	N
) SKH Good Shepherd Primary Schoo		27 7	3	74.9	75.4		81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 727 8	33	76.5 75.9	75.4 75.4	70.1 66.6	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	27 8	33	76.4	75.4	69.7	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 927 9	3 33	75.6 76.6	75.4 75.4	62.9 70.4	81 81	N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 10	3	76.4	75.4 75.4	69.6	81	N
) SKH Good Shepherd Primary Schoo		27 10	33	75.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 1127 11	3 33	77.1 74.7	75.4 75.4	72.1 <baseline level<="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	27 12	3	73.8	75.4		81	N
) SKH Good Shepherd Primary School		27 12	33	77.8 76.6	75.4 75.4	74.2	81	N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 1327 13	3 33	76.6 76.0	75.4 75.4	70.3 67.3	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	27 14	3	76.5	75.4	69.9	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 1427 15	33 3	75.9 76.1	75.4 75.4	66.4 67.6	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	27 15	33	75.5	75.4	59.6	81	N
) SKH Good Shepherd Primary Schoo		27 16	3	77.4 75.0	75.4 75.4	73.2	81	N N
•) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 1627 17	33	75.0 75.3	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	27 17	33	76.0	75.4	67.2	81	N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		27 1827 18	3 33	74.0 72.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	81 81	N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		28 6	33	71.8	75.4 75.4	Saseline Level		N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	28 7	3	73.6	75.4	<baseline level<="" p=""></baseline>		N N
) SKH Good Shepherd Primary Schoo) SKH Good Shepherd Primary Schoo		28 7 28 8	33	74.7 75.5	75.4 75.4	<baseline 57.7<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	28 8	33	75.6	75.4	63	81	N
MTW-12-11(A) SKH Good Shepherd Primary Schoo	1 2015 1	28 9	3	76.7	75.4	70.7	81	N

Location ID Name	Date		Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	9	33	75.6	75.4	61.8	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	10	3	75.9	75.4	66.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	10	33	75.5	75.4	57	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	11	3	75.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	11	33	74.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	12	3	73.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School		28	12	33	74.0	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School		28	13	3	75.4	75.4	54.2	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	13	33	74.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School		28	14	3	74.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	14	33	79.3	75.4	77	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	15	3	75.8	75.4	65.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	15	33	76.1	75.4	67.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	16	3	77.3	75.4	72.7	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	16	33	77.4	75.4	73.2	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	17	3	78.5	75.4	75.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	17	33	76.4	75.4	69.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	18	3	79.5	75.4	77.3	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	28	18	33	78.4	75.4	75.4	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	29	6	33	71.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	1 2015 1	29	7	3	75.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N

								Corrected	Action/Limit	
Location ID Name	Date			Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Results (dB(A)) (LAeq, 30mins)	Level (as in CNMP)	Exceedance
MTW-12-11(A) SKH Good Shepherd Primary School	2015	1	29	7	33	78.1	75.4	74.8	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		3	77.3	75.4	72.9	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29	8	33	75.9	75.4	66.4	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29	9	3	76.5	75.4	70	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29	9	33	77.2	75.4	72.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29	10	3	78.2	75.4	74.9	81	N
MTW-12-11(A) SKH Good Shepherd Primary School				10	33	77.6	75.4	73.7	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		3	77.4	75.4	73	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		33	76.3	75.4	68.9	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		3	75.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School MTW-12-11(A) SKH Good Shepherd Primary School			29 29		33 3	75.4 77.5	75.4 75.4	48.5 73.4	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary School			29		1	76.4	75.4 75.4	69.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		31	76.9	75.4	71.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		1	76.5	75.4	70	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		31	75.4	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29	16	1	75.8	75.4	65.2	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	2015	1	29	16	31	75.4	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		1	75.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		31	74.7	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			29		1	74.6	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School				18	31	72.9	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	72.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		1	73.4	75.4	<baseline level<="" p=""></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School MTW-12-11(A) SKH Good Shepherd Primary School			30 30	8	31	75.0 81.5	75.4 75.4	<baseline level<br="">80.2</baseline>	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	77.2	75.4 75.4	72.4	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		1	75.4	75.4	55.1	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	79.1	75.4	76.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30	10	1	78.4	75.4	75.4	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30	10	31	76.1	75.4	67.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	2015	1	30	11	1	76.8	75.4	71.1	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	75.2	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		1	75.1	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	75.5	75.4	58.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		1	82.5	75.4	81.5	81	Y
MTW-12-11(A) SKH Good Shepherd Primary School MTW-12-11(A) SKH Good Shepherd Primary School			30 30		31	85.8 84.5	75.4 75.4	85.4 84	81 81	I V
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	82.4	75.4 75.4	81.4	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		1	80.0	75.4	78.2	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	81.9	75.4	80.8	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		1	81.3	75.4	80	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30	16	31	76.7	75.4	71	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	2015	1	30	17	1	74.5	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30	17	31	75.5	75.4	59.1	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		1	74.4	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			30		31	73.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	71.3	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N
MTW-12-11(A) SKH Good Shepherd Primary School MTW-12-11(A) SKH Good Shepherd Primary School			31 31		31	73.1 76.0	75.4 75.4	<baseline 67.3<="" level="" td=""><td>81 81</td><td>N N</td></baseline>	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary School			31		1	81.0	75.4 75.4	79.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	85.4	75.4	84.9	81	Y
MTW-12-11(A) SKH Good Shepherd Primary School			31		1	83.4	75.4	82.6	81	Y
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	81.4	75.4	80.1	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31	10	1	82.1	75.4	81	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	81.6	75.4	80.4	81	N
MTW-12-11(A) SKH Good Shepherd Primary School					1	83.2	75.4	82.4	81	Y
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	79.6	75.4	77.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		1	76.2	75.4	68.3	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	80.4	75.4	78.8	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		1 21	81.3	75.4 75.4	80	81	N
MTW-12-11(A) SKH Good Shepherd Primary School MTW-12-11(A) SKH Good Shepherd Primary School			31 31		31	81.0 81.4	75.4 75.4	79.6 80.1	81 81	N N
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	79.1	75.4 75.4	76.6	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		1	76.1	75.4	68	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	80.9	75.4	79.5	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		1	79.0	75.4	76.4	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31	16	31	78.7	75.4	75.9	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		1	80.7	75.4	79.2	81	N
MTW-12-11(A) SKH Good Shepherd Primary School			31		31	82.8	75.4	81.9	81	Y
MTW-12-11(A) SKH Good Shepherd Primary School			31		1	80.7	75.4	79.2	81	N
MTW-12-11(A) SKH Good Shepherd Primary School	2015	1	31	18	31	72.8	75.4	<baseline level<="" td=""><td>81</td><td>N</td></baseline>	81	N

Continuous Noise Monitoring at MTW-12-11 (SKH Good Shepherd Primary School) in January 2015- (LAeq, 30min)

▲ Corrected Results (dB(A)) (LAeq, 30mins)



Monitoring Date

Remarks:
- For those corrected noise levels that are not shown the in this graph, the measured noise levels are below baseline level.

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
MTW-16-1	SKH Good Shepherd Primary School	2015 1 '	2 6	34	71.8	75.4	(LAeq, 30mins) <baseline level<="" th=""><th>(as in CNMP) 79</th><th>N</th></baseline>	(as in CNMP) 79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		2 7	4	77.0	75.4	72	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		2 7	34	76.3	75.4	68.8	79 70	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 8 2 8	4 34	77.4 78.1	75.4 75.4	73.1 74.8	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	2 9	4	78.7	75.4	76.1	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 9 2 10	34 4	78.1 78.8	75.4 75.4	74.8 76.1	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		2 10	34	80.0	75.4	78.2	79	N
MTW-16-1	SKH Good Shepherd Primary School		2 11	4	79.1	75.4	76.7	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 11 2 12	34 4	74.1 73.0	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	2 12	34	74.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 13 2 14	4 7	79.1 78.6	75.4 75.4	76.7 75.8	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		2 14	37	80.0	75.4	78.1	79	N
MTW-16-1	SKH Good Shepherd Primary School		2 15	7	79.0	75.4	76.5	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 15 2 16	37 7	75.1 79.3	75.4 75.4	<baseline 77<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	2 16	37	78.1	75.4	74.8	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 17 2 17	7 37	75.2 74.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	2 18	7	73.6	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 18 3 6	37 37	73.2 71.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		3 7	7	74.9	75.4	Saseline Level	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		3 7	37	76.2	75.4	68.6	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 8 3 8	37	77.5 80.4	75.4 75.4	73.5 78.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	3 9	7	78.7	75.4	76	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 9 3 10	37 7	77.4 77.8	75.4 75.4	73 74	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		3 10	37	79.3	75.4	77.1	79	N
MTW-16-1	SKH Good Shepherd Primary School		3 11	7	77.6	75.4	73.5	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 11 3 12	37 7	72.5 72.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	3 12	37	73.1	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 13 3 13	7 37	77.8 75.7	75.4 75.4	74 64.6	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School			7	75.4	75.4	49.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		3 14	37	76.3	75.4	69	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 15 3 15	37	74.8 78.1	75.4 75.4	<baseline level<br="">74.7</baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	3 16	7	78.5	75.4	75.7	79 7 0	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 16 3 17	37 7	77.9 73.7	75.4 75.4	74.3 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	3 17	37	73.4	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 18 3 18	7 37	73.2 72.9	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		5 6	37	72.1	75.4	Saseline Level	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		5 7	7	74.8	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 7 5 8	37 7	74.2 76.7	75.4 75.4	<baseline 70.7<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	5 8	37	77.8	75.4	74.2	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 9 5 9	7 37	78.4 78.1	75.4 75.4	75.4 74.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 10	7	75.7	75.4	64.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		5 10 5 11	37	77.4 76.4	75.4 75.4	73 69.3	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 11 5 11	37	73.8	75.4	<pre><baseline level<="" pre=""></baseline></pre>	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		5 12	7	73.5	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 12 5 13	58 28	74.0 76.5	75.4 75.4	<baseline 70<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	5 13	58	75.3	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 14 5 14	28 58	74.5 77.3	75.4 75.4	<baseline 72.9<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 15	28	78.2	75.4	75.1	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 15 5 16	58 28	79.8 78.4	75.4 75.4	77.9 75.4	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 16	58	76.3	75.4	69.2	79	N
MTW-16-1	SKH Good Shepherd Primary School			28	74.1	75.4 75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 17 5 18	58 28	73.9 73.2	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	5 18	58	72.9	75.4	<baseline level<="" td=""><td>79 </td><td>N</td></baseline>	79 	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 6 6 7	58 28	73.6 74.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		6 7	58	75.8	75.4	65.7	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 8 6 8	28 58	78.4 77.9	75.4 75.4	75.3 74.4	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		6 9	28	78.2	75.4	7 4.4 75	79	N
MTW-16-1	SKH Good Shepherd Primary School		6 9	58	79.5	75.4	77.3	79 70	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 10 6 10	28 58	77.2 78.9	75.4 75.4	72.6 76.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	6 11	28	74.7	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 7 0	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 11 6 12	58 28	73.5 72.7	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		6 12	58	75.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		6 13	28	78.6	75.4	75.8	79 70	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 13 6 14	58 28	79.0 76.5	75.4 75.4	76.4 69.8	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	6 14	58	77.7	75.4	73.9	79 7 0	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 15 6 15	28 58	80.5 80.4	75.4 75.4	78.9 78.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	6 16	28	76.3	75.4	69.1	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 16 6 17	58 28	79.0 74.5	75.4 75.4	76.5 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 17 6 17	28 58	73.8	75.4 75.4	Baseline Level	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	6 18	28	73.2	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		6 18 7 6	58 58	72.8 73.4	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	7 7	28	74.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 7 7 8	58 28	75.0 80.1	75.4 75.4	<baseline level<="" p=""> 78.3</baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	7 8	58	85.5	75.4	85	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		7 9 7 9	28 58	84.9 78.5	75.4 75.4	84.4 75.5	79 79	Y N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 9 7 10	58 28	78.5 84.8	75.4 75.4	75.5 84.3	79 79	N Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School	2015 1	7 10 7 11	58 28	86.2 74.2	75.4 75.4	85.8 <baseline level<="" td=""><td>79 79</td><td>Y N</td></baseline>	79 79	Y N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 11 7 11	58	73.0	75.4 75.4		79 79	N N


Location ID	Name	Date	Hour (HH	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
)	CIGIC 1CL 1 1D: C1 1	2015 1	T 10	20	FO 1	75.4	(LAeq, 30mins)	(as in CNMP)	NT
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 12 7 12	28 58	73.1 82.7	75.4 75.4	<baseline level<br="">81.8</baseline>	79 79	N Y
MTW-16-1	SKH Good Shepherd Primary School		7 13	28	83.6	75.4	82.9	79	Y
MTW-16-1	SKH Good Shepherd Primary School		7 13	58	81.4	75.4	80.1	79 7 0	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 14 7 14	28 58	80.3 76.6	75.4 75.4	78.6 70.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	7 15	28	76.2	75.4	68.3	79	N
MTW-16-1	SKH Good Shepherd Primary School		7 15 7 16	58 28	75.3 74.7	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 16	28 58	73.7	75.4 75.4	Saseline Level Saseline Level	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	7 17	28	74.1	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 17 7 18	58 28	73.4 73.0	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		7 18	58	72.7	75.4	<baseline level<="" td=""><td>79 79</td><td>N</td></baseline>	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	8 6	58	73.6	75.4	<baseline level<="" td=""><td>79 </td><td>N</td></baseline>	79 	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 7 8 7	28 58	73.7 75.1	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		8 8	28	77.3	75.4	72.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		8 8	58	78.2	75.4	75 77	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 98 9	28 58	79.3 75.3	75.4 75.4	77 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		8 10	28	73.8	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		8 10 8 11	58 28	74.2 74.5	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 11	28 58	72.9	75.4 75.4	Saseline Level Saseline Level	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	8 12	28	73.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 12 8 13	58 28	80.0 81.2	75.4 75.4	78.2 79.8	79 79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		8 13 8 13	58	79.0	75.4 75.4	76.4	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	8 14	41	81.1	75.4	79.7	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 15 8 15	11 41	83.2 80.0	75.4 75.4	82.4 78.2	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School		8 16	11	82.6	75.4	81.7	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1	8 16	41	82.0	75.4	80.9	79 	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 17 8 17	11 41	77.0 75.8	75.4 75.4	71.9 64.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		8 18	11	74.3	75.4	<baseline level<="" td=""><td>79 79</td><td>N</td></baseline>	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	8 18	41	72.7	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 7 0	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 6 9 7	56 26	73.0 75.0	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		9 7	56	78.1	75.4	74.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 8	26	79.6	75.4	77.4	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 8 9 9	56 26	77.9 79.1	75.4 75.4	74.4 76.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		9 9	56	78.6	75.4	75.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 10	26	79.0	75.4 75.4	76.6	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 10 9 11	56 26	79.7 76.4	75.4 75.4	77.7 69.5	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		9 11	56	73.3	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 12	26	73.3	75.4 75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 12 9 13	56 26	75.6 78.5	75.4 75.4	63.1 75.5	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	9 13	56	79.7	75.4	77.7	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 14 9 14	26 56	80.9 83.5	75.4 75.4	79.5 82.7	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		9 15	26	80.0	75.4 75.4	78.2	79 79	N
	SKH Good Shepherd Primary School	2015 1	9 15	56	77.6	75.4	73.6	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 16 9 16	26 56	81.1 80.2	75.4 75.4	79.7 78.5	79 79	Y N
MTW-16-1	SKH Good Shepherd Primary School		9 17	26	77.4	75.4	73.3	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		9 17	56	74.7	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 18 9 18	26 56	73.4 73.1	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		10 6	41	72.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		10 7	11	74.0	75.4 75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 7 10 8	41 11	78.3 85.8	75.4 75.4	75.2 85.3	79 79	N Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1	10 8	41	84.0	75.4	83.4	79	Y
MTW-16-1	SKH Good Shepherd Primary School		10 9 10 9	11 41	82.5 80.0	75.4 75.4	81.6 78.1	79 79	Y N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 9	11	80.9	75.4	79.4	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	10 10	41	79.5	75.4	77.4	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 11 10 11	11 41	83.6 74.3	75.4 75.4	82.9 <baseline level<="" td=""><td>79 79</td><td>Y</td></baseline>	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School		10 11	11	74.9	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		10 12	41	80.7	75.4	79.2	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 13 10 13	11 41	87.2 85.2	75.4 75.4	86.9 84.8	79 79	Y Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1	10 14	11	85.1	75.4	84.6	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 14 10 15	41 11	82.7 86.6	75.4 75.4	81.8 86.3	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		10 15	41	82.4	75.4 75.4	81.4	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1	10 16	11	82.3	75.4	81.4	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 16 10 17	41 11	80.3 77.7	75.4 75.4	78.6 73.9	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		10 17	41	76.4	75.4	69.6	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	10 18	11	73.5	75.4	<baseline level<="" td=""><td>79 </td><td>N</td></baseline>	79 	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 18 12 6	41 41	73.2 72.3	75.4 75.4	<baseline <br="" level=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		12 7	11	72.9	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		12 7	41	75.2 70. ć	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 8 12 8	11 41	78.6 78.6	75.4 75.4	75.7 75.8	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	12 9	11	79.0	75.4	76.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		12 9	41	80.8	75.4 75.4	79.3	79 70	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 10 12 10	11 41	79.9 80.5	75.4 75.4	77.9 78.9	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	12 11	11	79.1	75.4	76.7	79	N
MTW-16-1	SKH Good Shepherd Primary School		12 11 12 12	41	78.7 73.8	75.4 75.4	75.9	79 70	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 1212 12	11 41	73.8 78.4	75.4 75.4	<baseline 75.4<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	12 13	11	81.1	75.4	79.7	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 13 12 14	41 11	79.2 78.2	75.4 75.4	76.8 75	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		12 14	41	76.5	75.4	70.2	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	12 15 12 15	26	81.4	75.4 75.4	80.2	79 70	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		12 15 12 16	56 26	78.7 78.0	75.4 75.4	76 74.6	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	12 16	56	78.0	75.4	74.5	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	12 17	26	76.9	75.4	71.6	79	N

Location ID) Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-16-1	SKH Good Shepherd Primary School	2015 1	12 17	56	76.4	75.4	69.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		12 18	26	77.2	75.4	72.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		12 18	56	73.7	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 6 13 7	56 26	73.5 74.9	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		13 7	56	75.9	75.4 75.4	66.6	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	13 8	26	77.4	75.4	73.1	79	N
MTW-16-1	SKH Good Shepherd Primary School		13 8	56	77.3	75.4	72.8	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 9 13 9	26 56	77.4 76.1	75.4 75.4	73.2 68.1	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		13 10	26	80.1	75.4	78.3	79	N
MTW-16-1	SKH Good Shepherd Primary School		13 10	56	78.2	75.4	74.9	79	N
MTW-16-1	SKH Good Shaphard Primary School		13 11	26	75.3 76.7	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 11 13 12	56 26	76.7 80.8	75.4 75.4	70.8 79.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		13 12	56	77.4	75.4	73.1	79	N
MTW-16-1	SKH Good Shepherd Primary School		13 13	26	80.6	75.4	79 70.0	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 13 13 14	56 26	80.4 78.1	75.4 75.4	78.8 74.8	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		13 14	56	80.5	75.4	78.9	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	13 15	26	78.8	75.4	76.1	79	N
MTW-16-1	SKH Good Shepherd Primary School		13 15	56	75.9	75.4	66.7	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 16 13 16	26 56	80.3 78.7	75.4 75.4	78.6 75.9	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		13 17	26	75.8	75.4	65.5	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	13 17	56	75.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	1		13 18	26	73.9	75.4	<baseline level<="" p=""></baseline>		N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		13 18 14 6	56 56	73.1 73.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		14 7	26	75.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		14 7	56	76.7	75.4	70.7	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 8 14 8	26 56	82.5 85.0	75.4 75.4	81.5 84.5	79 79	Y
MTW-16-1	-		14 9	26	83.0	75.4 75.4	82.2	79 79	Y
MTW-16-1	2		14 9	56	82.0	75.4	80.9	79	Y
MTW-16-1	SKH Good Shepherd Primary School		14 10	26	81.6	75.4	80.4	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 1014 11	56 26	81.6 77.7	75.4 75.4	80.5 73.8	79 79	Y N
MTW-16-1	SKH Good Shepherd Primary School		14 11	56	76.1	75.4	68.1	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	14 12	26	73.8	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		14 12	56	77.4	75.4	73	79 70	N
MTW-16-1 MTW-16-1	1		14 13 14 13	26 56	77.0 78.0	75.4 75.4	71.9 74.6	79 79	N N
MTW-16-1			14 14	26	78.6	75.4	75.7	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	14 14	56	78.8	75.4	76.1	79	N
MTW-16-1	1		14 15	26	77.2	75.4	72.6	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 15 14 16	56 26	81.6 79.4	75.4 75.4	80.4 77.3	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		14 16	56	78.5	75.4	75.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		14 17	26	77.5	75.4	73.4	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		14 17 14 18	56 26	76.8 75.1	75.4 75.4	71 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		14 18	56	72.8	75.4	Saseline Level <baseline level<="" p=""></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	15 6	56	73.4	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		15 7	26	74.4	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 7 15 8	56 26	79.1 81.8	75.4 75.4	76.7 80.6	79 79	N Y
MTW-16-1			15 8	56	80.5	75.4	78.9	79	N
MTW-16-1	SKH Good Shepherd Primary School		15 9	26	78.5	75.4	75.5	79 7 0	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 9 15 10	56 26	77.8 77.9	75.4 75.4	74 74.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		15 10	56	77.5	75.4 75.4	73.3	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		15 11	26	74.3	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	1		15 11 15 12	56	73.7	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 12 15 13	50 20	78.4 79.8	75.4 75.4	75.4 77.8	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		15 13	50	79.6	75.4	77.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		15 14	20	81.0	75.4	79.6	79	Y
MTW-16-1	SKH Good Shaphard Primary School		15 14 15 15	50 20	77.1 77.7	75.4 75.4	72.2 73.9	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 15	50	77.8	75.4 75.4	74.2	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		15 16	20	79.4	75.4	77.2	79	N
MTW-16-1	1		15 16 15 17	50	77.6	75.4	73.5	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		15 1715 17	20 50	77.0 74.7	75.4 75.4	71.8 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		15 18	20	73.9	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	15 18 16 6	50	72.5	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 6 16 7	50 20	72.8 73.8	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		16 7	50	76.0	75.4 75.4	67.2	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	16 8	20	79.8	75.4	77.8	79 7 0	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 8 16 9	50 20	78.4 84.3	75.4 75.4	75.4 83.7	79 79	N V
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		16 9	50	86.3	75.4 75.4	85.9	79 79	Y
MTW-16-1			16 10	20	82.4	75.4	81.5	79	Y
MTW-16-1	1		16 10	50	82.1	75.4	81.1	79 7 0	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 11 16 11	20 50	83.4 78.9	75.4 75.4	82.7 76.4	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School		16 12	20	74.5	75.4 75.4	<pre><baseline level<="" pre=""></baseline></pre>	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		16 12	50	82.3	75.4	81.3	79	Y
MTW-16-1	SKH Good Shepherd Primary School		16 13 16 13	20	83.3	75.4	82.6	79 70	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 13 16 14	50 20	81.9 84.5	75.4 75.4	80.8 84	79 79	r Y
MTW-16-1	SKH Good Shepherd Primary School		16 14	50	86.0	75.4	85.6	79	Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1	16 15	20	83.6	75.4	82.9	79	Y
MTW-16-1	SKH Good Shaphard Primary School		16 15 16 16	50	79.3 81.3	75.4 75.4	77.1 80	79 70	N v
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 16 16 16	20 50	81.3 83.3	75.4 75.4	80 82.6	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1	16 17	20	78.3	75.4	75.2	79	N
MTW-16-1	SKH Good Shepherd Primary School		16 17	50	77.2	75.4	72.4	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		16 18 16 18	20 50	75.2 73.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		17 6	50	72.5	75.4 75.4		79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	17 7	20	73.9	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		17 7	50	79.8	75.4	77.8 84.5	79 70	N v
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		17 8 17 8	20 50	85.0 79.9	75.4 75.4	84.5 77.9	79 79	Y N
MTW-16-1	SKH Good Shepherd Primary School	2015 1	17 9	20	79.2	75.4	76.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		17 9 17 10	50	79.2	75.4	76.9	79 70	N N
MTW-16-1	SKH Good Shepherd Primary School	2013 I	17 10	20	79.3	75.4	77	79	N


Location ID	Name	Date		Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	17	10	50	78.5	75.4	75.7	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	17	11	20	76.5	75.4	70.1	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		17 17		50 20	76.2 75.1	75.4 75.4	68.6 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo			12	50	78.2	75.4 75.4	74.9	79 79	N
MTW-16-1	SKH Good Shepherd Primary Schoo			13	20	77.5	75.4	73.4	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo			13 14	50 20	77.8 76.6	75.4 75.4	74 70.6	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo			14	50	77.9	75.4 75.4	74.2	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1		15	20	77.2	75.4	72.5	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		17 17	15 16	50 20	79.2 77.3	75.4 75.4	76.9 72.9	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo			16	50	78.2	75.4 75.4	75.7 75	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo			17	20	75.6	75.4	61	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo			17 18	50 20	73.2 73.4	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo			18	50	72.8	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo		19		50	72.6	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		19 19		20 50	73.8 76.1	75.4 75.4	<baseline 68.1<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo		19		20	79.8	75.4	77.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		19 19		50	82.7	75.4	81.8 80.9	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		19		20 50	82.0 83.1	75.4 75.4	82.3	79 79	Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	19	10	20	83.1	75.4	82.2	79	Y
MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		19 19	10	50 49	81.3 74.1	75.4 75.4	80 <baseline level<="" td=""><td>79 79</td><td>Y</td></baseline>	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo		19	12	19	73.6	75.4 75.4	Saseline Level Saseline Level	79 79	N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	19		49	83.4	75.4	82.7	79	Y
MTW-16-1	SKH Good Shepherd Primary School			13 13	19	84.1 83.8	75.4	83.4 83.1	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		19		49 19	75.4	75.4 75.4	Saseline Level	79 79	N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	19		49	83.2	75.4	82.4	79	Y
MTW-16-1	SKH Good Shepherd Primary School			15 15	19	85.0	75.4	84.5	79 70	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		19 19		49 19	80.7 85.0	75.4 75.4	79.1 84.5	79 79	Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	19	16	49	79.7	75.4	77.7	79	N
MTW-16-1	SKH Good Shepherd Primary School		19 19	17 17	19	76.5 77.4	75.4	69.8 73.2	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		19		49 19	77.4	75.4 75.4	71.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	19		49	73.6	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		20 20		49	72.5 74.4	75.4	<baseline level<="" p=""></baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		20		19 49	74.4 76.1	75.4 75.4	<baseline 67.5<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	20	8	19	83.5	75.4	82.8	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		20 20		49 19	83.5 85.1	75.4 75.4	82.7 84.6	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo		20		49	84.0	75.4 75.4	83.3	79 79	Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	20		19	82.0	75.4	80.9	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		20 20		49 19	76.6 74.9	75.4 75.4	70.5 <baseline level<="" td=""><td>79 79</td><td>N</td></baseline>	79 79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo		20		49	76.2	75.4 75.4	68.2	79 79	N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	20		19	73.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		20 20		49 19	75.8 75.7	75.4 75.4	65.8 63.7	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo			13	49	80.6	75.4 75.4	79	79 79	N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	20		19	78.8	75.4	76.2	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		20 20		49 19	85.4 84.4	75.4 75.4	85 83.8	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo			15	49	83.0	75.4 75.4	82.2	79 79	Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	20		19	78.0	75.4	74.5	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		20 20		49 19	76.6 76.9	75.4 75.4	70.5 71.4	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo		20		49	76.9	75.4 75.4	71.4	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo		20		19	75.8	75.4	65.3	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		20 21		49 49	72.9 72.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo		21		19	74.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo		21		49	81.0	75.4	79.5	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		21 21		19 49	84.2 81.9	75.4 75.4	83.5 80.8	79 79	Y Y
MTW-16-1	SKH Good Shepherd Primary Schoo		21		19	74.9	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo		21		49	85.1	75.4	84.6	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		21 21		19 49	84.1 82.0	75.4 75.4	83.5 80.9	79 79	Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	21		19	77.3	75.4	72.9	79	N
MTW-16-1	SKH Good Shepherd Primary School		21		49	74.3	75.4	<baseline level<="" p=""></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		21 21	12	19 49	73.9 82.9	75.4 75.4	<baseline level<br="">82</baseline>	79 79	Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	21		19	84.5	75.4	83.9	79	Υ
MTW-16-1	SKH Good Shepherd Primary School		21		49	78.3	75.4	75.2	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		21 21		19 49	75.9 77.6	75.4 75.4	66.2 73.6	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	21		19	75.7	75.4	63.2	79	N
MTW-16-1	SKH Good Shepherd Primary School		21		49	76.0	75.4	67.1	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		21 21		19 49	78.5 81.9	75.4 75.4	75.5 80.9	79 79	N Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	21	17	19	76.9	75.4	71.6	79	N
MTW-16-1	SKH Good Shepherd Primary Schoo			17	49	76.3	75.4	69.1	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		21 21		19 49	76.6 74.7	75.4 75.4	70.6 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	22	6	49	73.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		22 22		19 49	74.1 80.6	75.4 75.4	<baseline level<br="">79.1</baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		22		49 19	80.6 83.8	75.4 75.4	79.1 83.1	79 79	N Y
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	22	8	49	83.1	75.4	82.3	79	Y
MTW-16-1	SKH Good Shepherd Primary School		22		19	81.9 76.9	75.4 75.4	80.8 71.6	79 70	Y N ^T
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		22 22		49 19	76.9 78.3	75.4 75.4	71.6 75.1	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	22	10	49	77.5	75.4	73.3	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		22 22		19 11	75.0 73.9	75.4 75.4	<baseline <baseline="" level="" level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo			12 12	11 41	73.9 76.5	75.4 75.4	Saseline Level 70.2	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	22	13	11	76.7	75.4	70.9	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School			13 14	41	75.9 76.3	75.4 75.4	66.5 68.9	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		22 22		11 41	76.3 76.8	75.4 75.4	68.9 71.2	79 79	N N
MTW-16-1	SKH Good Shepherd Primary Schoo	1 2015 1	22	15	11	83.3	75.4	82.5	79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary Schoo SKH Good Shepherd Primary Schoo		22 22	15 16	41 11	83.7 76.6	75.4 75.4	83 70.3	79 79	Y N
, 10 1	2 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	·		-						-

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A)) (LAeq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
MTW-16-1	SKH Good Shepherd Primary School	2015 1 22	2 16	41	76.8	75.4	71.4	79	N
MTW-16-1	SKH Good Shepherd Primary School		2 17	11	75.5 	75.4	59.6	79 7 0	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		2 17 2 18	41 11	75.6 74.7	75.4 75.4	63 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School			41	73.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		3 6	41	72.7	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 7 3 7	11 41	75.0 76.5	75.4 75.4	<baseline level<br="">70.1</baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		8 8	11	83.1	75.4	82.3	79	Y
MTW-16-1	SKH Good Shepherd Primary School		8 8	41	83.2	75.4	82.4	79 70	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 9 3 9	11 41	79.2 76.4	75.4 75.4	76.8 69.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		3 10	11	77.0	75.4	71.7	79	N
MTW-16-1	SKH Good Shepherd Primary School			41	76.5	75.4	70 72.5	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 11 3 11	11 41	77.2 76.0	75.4 75.4	72.5 67.4	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 23	3 12	11	76.0	75.4	66.9	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School		3 12 3 13	41 11	81.4 79.4	75.4 75.4	80.2 77.2	79 79	Y N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 13	41	77.5	75.4 75.4	73.4	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 23	3 14	11	77.0	75.4	72	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 14 3 15	41 11	77.0 77.3	75.4 75.4	71.7 72.7	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School			41	76.7	75.4 75.4	70.7	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 23	3 16	11	77.0	75.4	71.8	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 16 3 17	41 11	76.7 76.3	75.4 75.4	71 69.1	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		3 17	41	80.3	75.4	78.6	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 23	3 18	11	79.4	75.4	77.3	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 18 4 6	41 41	73.3 72.0	75.4 75.4	<baseline level<br=""></baseline> <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		1 7	11	76.2	75.4	68.7	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 24	1 7	41	77.4	75.4	73	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		1 8 1 8	11 41	77.7 77.8	75.4 75.4	73.9 74	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		19	11	76.9	75.4 75.4	71.5	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 24	1 9	41	77.7	75.4	73.8	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		10 10	11 41	77.2 76.2	75.4 75.4	72.6 68.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		111	11	76.1	75.4	67.7	79	N
MTW-16-1	SKH Good Shepherd Primary School		11	41	74.6	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l 12 l 12	11 41	76.1 78.3	75.4 75.4	67.6 75.1	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		13	11	77.2	75.4	72.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		1 13	41	76.5	75.4	70.2	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		4 14 4 14	11 41	75.7 76.3	75.4 75.4	63.5 69.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		15	11	78.1	75.4	74.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		15	41	77.1	75.4	72.3	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l 16 l 16	11 41	77.2 77.0	75.4 75.4	72.4 72	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		17	11	75.6	75.4	63.1	79	N
MTW-16-1	SKH Good Shepherd Primary School		17	41	76.1	75.4	67.9	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		18 1 18	11 41	73.8 72.6	75.4 75.4	<pre><baseline level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 6	41	72.7	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
	SKH Good Shepherd Primary School		5 7	11	74.7	75.4	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 7 5 8	41 11	77.5 78.0	75.4 75.4	73.3 74.6	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 8	41	76.0	75.4	67.2	79	N
MTW-16-1	SKH Good Shepherd Primary School		5 9	11	76.0	75.4	67.3	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 9 5 10	41 11	77.7 76.0	75.4 75.4	73.8 66.8	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 10	41	76.4	75.4	69.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		5 11	11	74.8	75.4	<pre><baseline level<="" pre=""></baseline></pre>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 11 5 12	41 11	73.3 75.5	75.4 75.4	<baseline 59.4<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 26	5 12	41	75.8	75.4	64.8	79	N
MTW-16-1	SKH Good Shepherd Primary School		5 13	11	78.8	75.4	76.1	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 13 5 14	41 33	77.9 74.1	75.4 75.4	74.4 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 26	5 15	3	75.9	75.4	66.2	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 15 5 16	33 3	75.8 77.1	75.4 75.4	65.7 72.1	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 16	33	76.7	75.4 75.4	70.7	79 79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 26	5 17	3	76.0	75.4	67.2	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		5 17 5 18	33	76.6 75.7	75.4 75.4	70.5 63.6	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		5 18	33	73.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		7 6	33	72.1	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 7 7 7	3 33	74.9 76.5	75.4 75.4	<baseline 70.1<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		7 8	3	75.9	75.4	66.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		7 8	33	76.4	75.4	69.7	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		79 79	3 33	75.6 76.6	75.4 75.4	62.9 70.4	79 79	N N
	SKH Good Shepherd Primary School		7 10	3	76.4	75.4	69.6	79	N
MTW-16-1	SKH Good Shepherd Primary School			33	75.3	75.4	<baseline level<="" td=""><td>79 70</td><td>N</td></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 11 7 11	3 33	77.1 74.7	75.4 75.4	72.1 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		7 12	3	73.8	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		7 12	33	77.8	75.4	74.2	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 13 7 13	3 33	76.6 76.0	75.4 75.4	70.3 67.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 27	7 14	3	76.5	75.4	69.9	79	N
MTW-16-1	SKH Good Shepherd Primary School		7 14	33	75.9 76.1	75.4	66.4	79 70	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 15 7 15	3 33	76.1 75.5	75.4 75.4	67.6 59.6	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 27	7 16	3	77.4	75.4	73.2	79	N
MTW-16-1	SKH Good Shepherd Primary School			33	75.0 75.2	75.4	<baseline level<="" p=""></baseline>	79 70	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		7 17 7 17	3 33	75.3 76.0	75.4 75.4	<baseline 67.2<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 27	7 18	3	74.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 27		33	72.7	75.4		79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 6 3 7	33	71.8 73.6	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 28	3 7	33	74.7	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		8 8	3	75.5 75.6	75.4 75.4	57.7 63	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		8 8 9	33 3	75.6 76.7	75.4 75.4	63 70.7	79 79	N N
	-								

Location ID	Name	Date	Hour (HH)	Minutes(MM)	Measured LAeq,30mins	Baseline Level (LAeq, 30mins)	Corrected Results (dB(A))	Action/Limit Level	Exceedance
					1 /2		(LAeq, 30mins)	(as in CNMP)	
MTW-16-1	SKH Good Shepherd Primary School			33	75.6	75.4	61.8	79	N
MTW-16-1	SKH Good Shepherd Primary School			3	75.9	75.4	66.5	79 	N
MTW-16-1	SKH Good Shepherd Primary School			33	75.5	75.4	57	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School			3 33	75.3 74.2	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School			3	73.9	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		3 12	33	74.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 2		3	75.4	75.4	54.2	79	N
MTW-16-1	SKH Good Shepherd Primary School		3 13	33	74.7	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School			3 33	74.9 79.3	75.4 75.4	<baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School			3	75.8	75.4 75.4	65.5	79 79	N
MTW-16-1	SKH Good Shepherd Primary School			33	76.1	75.4	67.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		3 16	3	77.3	75.4	72.7	79	N
MTW-16-1	SKH Good Shepherd Primary School			33	77.4	75.4	73.2	79	N
MTW-16-1	SKH Good Shepherd Primary School			3	78.5	75.4	75.5	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		3 17 3 18	33	76.4 79.5	75.4 75.4	69.6 77.3	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School			33	78.4	75.4	75.4	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 6	33	71.9	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 7	3	75.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 7	33	78.1	75.4	74.8	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 8 9 8	3 33	77.3 75.9	75.4 75.4	72.9 66.4	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		9 9	3	76.5	75.4 75.4	70	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		9 9	33	77.2	75.4	72.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 10	3	78.2	75.4	74.9	79	N
MTW-16-1	SKH Good Shepherd Primary School			33	77.6	75.4	73.7	79 - 0	N
MTW-16-1	SKH Good Shepherd Primary School		9 11	3	77.4	75.4	73	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 11 9 12	33	76.3 75.3	75.4 75.4	68.9 <baseline level<="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		9 12	33	75.4	75.4 75.4	48.5	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		9 13	3	77.5	75.4	73.4	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 14	1	76.4	75.4	69.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 14	31	76.9	75.4	71.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 15	1	76.5	75.4	70	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 15 9 16	31	75.4 75.8	75.4 75.4	<baseline 65.2<="" level="" td=""><td>79 79</td><td>N N</td></baseline>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School			31	75.4	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 17	1	75.2	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 17	31	74.7	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		9 18	1	74.6	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		9 18 0 6	31 31	72.9 72.1	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		7	1	73.4	75.4	Saseline Level <baseline level<="" p=""></baseline>	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		7	31	75.0	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		8 0	1	81.5	75.4	80.2	79	Y
MTW-16-1	SKH Good Shepherd Primary School		0 8	31	77.2	75.4	72.4	79	N
MTW-16-1	SKH Good Shepherd Primary School) 9) 9	31	75.4 79.1	75.4 75.4	55.1 76.6	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		0 10	1	78.4	75.4 75.4	75.4	79 79	N
MTW-16-1	SKH Good Shepherd Primary School		0 10	31	76.1	75.4	67.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		0 11	1	76.8	75.4	71.1	79	N
MTW-16-1	SKH Good Shepherd Primary School) 11	31	75.2 75.1	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School) 12) 12	31	75.1 75.5	75.4 75.4	<baseline level<="" p=""> 58.6</baseline>	79 79	N N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		0 12	1	82.5	75.4 75.4	81.5	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School		0 13	31	85.8	75.4	85.4	79	Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1 3	0 14	1	84.5	75.4	84	79	Y
MTW-16-1	SKH Good Shepherd Primary School		0 14	31	82.4	75.4	81.4	79	Y
MTW-16-1	SKH Good Shepherd Primary School) 15	1	80.0	75.4	78.2	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		0 15 0 16	31	81.9 81.3	75.4 75.4	80.8 80	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School		0 16	31	76.7	75.4	71	79	N
MTW-16-1	SKH Good Shepherd Primary School		0 17	1	74.5	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N
MTW-16-1	SKH Good Shepherd Primary School		0 17	31	75.5	75.4	59.1	79	N
MTW-16-1	SKH Good Shepherd Primary School) 18	1	74.4	75.4	<baseline level<="" p=""></baseline>	79 70	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		0 18 1 6	31 31	73.3 71.3	75.4 75.4	<pre><baseline <baseline="" level="" level<="" pre=""></baseline></pre>	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		1 7	1	73.1	75.4	Saseline Level	79	N
MTW-16-1	SKH Good Shepherd Primary School		1 7	31	76.0	75.4	67.3	79	N
MTW-16-1	SKH Good Shepherd Primary School		1 8	1	81.0	75.4	79.6	79	Y
MTW-16-1	SKH Good Shepherd Primary School		1 8	31	85.4	75.4	84.9	79	Y
MTW-16-1	SKH Good Shepherd Primary School		19 19	1 21	83.4 81.4	75.4	82.6 80.1	79 79	Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		1 10	31	82.1	75.4 75.4	81	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School		1 10	31	81.6	75.4	80.4	79	Y
MTW-16-1	SKH Good Shepherd Primary School		1 11	1	83.2	75.4	82.4	79	Y
MTW-16-1	SKH Good Shepherd Primary School		1 11	31	79.6	75.4	77.5	79	N
MTW-16-1	SKH Good Shepherd Primary School		1 12	1	76.2	75.4	68.3	79	N
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		1 12 1 13	31	80.4 81.3	75.4 75.4	78.8 80	79 79	N Y
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		1 13 1 13	31	81.0	75.4 75.4	79.6	79 79	Y
MTW-16-1	SKH Good Shepherd Primary School		1 14	1	81.4	75.4	80.1	79	Y
MTW-16-1	SKH Good Shepherd Primary School	2015 1 3	1 14	31	79.1	75.4	76.6	79	N
MTW-16-1	SKH Good Shepherd Primary School		1 15	1	76.1	75.4	68	79 70	N
MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l 15 1 16	31	80.9 79.0	75.4 75.4	79.5 76.4	79 79	Y NI
MTW-16-1 MTW-16-1	SKH Good Shepherd Primary School SKH Good Shepherd Primary School		l 16 l 16	31	79.0 78.7	75.4 75.4	76.4 75.9	79 79	N N
MTW-16-1	SKH Good Shepherd Primary School		1 17	1	80.7	75.4	79.2	79	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 3	1 17	31	82.8	75.4	81.9	79	Y
MTW-16-1	SKH Good Shepherd Primary School		1 18	1	80.7	75.4	79.2	79 70	N
MTW-16-1	SKH Good Shepherd Primary School	2015 1 3	1 18	31	72.8	75.4	<baseline level<="" td=""><td>79</td><td>N</td></baseline>	79	N



Corrected Results (dB(A)) (LAeq, 30mins)



- For those corrected noise levels that are not shown the in this graph, the measured noise levels are below baseline level.

Annex J

Construction Dust Monitoring Results and Wind Data Monitoring Results

Annex J Construction Dust Monitoring Results

Station	DMS-6	Katherine Building

									Sampling					Action	Limit	Observations /		
Start		Finish		Weather	Filter Weight	(g)	Elapsed Tir	ne Reading	Time	Flow Rat	e (m³/min)		TSP Conc.	Level	Level	Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m³)	(μg/m³)	(µg/m³)		ID	ID
05-Jan-15	10:40	06-Jan-15	10:40	Cloudy	2.8867	3.0706	13664.30	13688.30	24.00	1.25	1.25	1.25	102	156.8	260	-	0107	3880
10-Jan-15	8:52	11-Jan-15	8:52	Sunny	2.8564	2.9903	13688.30	13712.30	24.00	1.25	1.25	1.25	74	156.8	260	-	0107	4026
16-Jan-15	10:45	17-Jan-15	10:45	Cloudy	2.8721	3.0101	13712.30	13736.30	24.00	1.25	1.25	1.25	77	156.8	260	-	0107	5051
22-Jan-15	10:45	23-Jan-15	10:45	Sunny	2.8665	2.9551	13736.30	13760.30	24.00	1.25	1.25	1.25	49	156.8	260	-	0107	5129
28-Jan-15	10:45	29-Jan-15	10:45	Cloudy	2.8765	3.0565	13760.30	13784.30	24.00	1.25	1.25	1.25	100	156.8	260	-	0107	5136

 Minimum
 49

 Average
 80

 Maximum
 102

Station DMS-7 Parc 22

Otation	DIVIO 7	I GIO LL																
									Sampling		_			Action	Limit	Observations /		
Start		Finish		Weather	Filter Weight	(g)	Elapsed Tir	me Reading	Time	Flow Rat	e (m³/min)		TSP Conc.	Level	Level	Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m³)	(μg/m³)	(μg/m ³)		ID	ID
05-Jan-15	9:45	06-Jan-15	9:45	Cloudy	2.8730	3.0181	3848.17	3872.17	24.00	1.20	1.20	1.20	84	166.7	260	-	3574	3879
10-Jan-15	8:37	11-Jan-15	8:37	Sunny	2.8442	2.9696	3872.17	3896.17	24.00	1.20	1.20	1.20	73	166.7	260	-	3574	4025
16-Jan-15	9:45	17-Jan-15	9:45	Cloudy	2.8962	3.0411	3896.17	3920.17	24.00	1.20	1.20	1.20	84	166.7	260	-	3574	5050
22-Jan-15	9:45	23-Jan-15	9:45	Sunny	2.8896	2.9898	3920.17	3944.17	24.00	1.20	1.20	1.20	58	166.7	260	-	3574	5128
28-Jan-15	9:45	29-Jan-15	9:45	Cloudy	2.8608	2.9858	3944.17	3968.17	24.00	1.20	1.20	1.20	72	166.7	260	-	3574	5135
	•	•	•	· · · · ·	•	•	•	•	•	•	•		F0		•	•	•	

 Minimum
 58

 Average
 74

 Maximum
 84

Station DMS-8 SKH Good Shepherd Primary School

Otation	Sampling Mation Limit Observations																	
									Sampling		_			Action	Limit	Observations /		4
Start		Finish		Weather	Filter Weight	t (g)	Elapsed Ti	me Reading	Time	Flow Rat	e (m³/min)		TSP Conc.	Level	Level	Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(μg/m ³)	(µg/m³)	(μg/m ³)		ID	ID
05-Jan-15	9:30	06-Jan-15	9:30	Cloudy	2.8707	2.9891	3821.11	3845.11	24.00	1.24	1.24	1.24	66	152.2	260	-	3572	3878
10-Jan-15	8:22	11-Jan-15	8:22	Sunny	2.8564	2.9812	3845.11	3869.11	24.00	1.24	1.24	1.24	70	152.2	260	-	3572	3898
16-Jan-15	9:30	17-Jan-15	9:30	Cloudy	2.9018	3.0166	3869.11	3893.11	24.00	1.24	1.24	1.24	64	152.2	260	-	3572	5049
22-Jan-15	9:30	23-Jan-15	9:30	Sunny	2.8622	2.9711	3893.11	3917.11	24.00	1.24	1.24	1.24	61	152.2	260	-	3572	5127
28-Jan-15	9:30	29-Jan-15	9:30	Cloudy	2.8673	3.0949	3917.11	3941.11	24.00	1.24	1.24	1.24	127	152.2	260	-	3572	5134

 Minimum
 61

 Average
 78

 Maximum
 127

Station	DMS-9	No. 12 Pau	Chung Str	reet														
									Sampling					Action	Limit	Observations /		
Start		Finish		Weather	Filter Weight	: (g)	Elapsed Tir	ne Reading	Time	Flow Rat	te (m³/min)		TSP Conc.	Level	Level	Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(µg/m ³)	(µg/m³)	(μg/m³)		ID	ID
05-Jan-15	9:20	06-Jan-15	9:20	Cloudy	2.8940	2.9964	14097.40	14121.40	24.00	1.23	1.23	1.23	58	160.9	260	-	0814	3877
10-Jan-15	8:12	11-Jan-15	8:12	Sunny	2.8265	3.0210	14121.40	14145.40	24.00	1.23	1.23	1.23	110	160.9	260	-	0814	3897
16-Jan-15	9:20	17-Jan-15	9:20	Cloudy	2.8953	3.0017	14145.40	14169.40	24.00	1.23	1.23	1.23	60	160.9	260	-	0814	4948
22-Jan-15	9:20	23-Jan-15	9:20	Sunny	2.8526	2.9544	14169.40	14193.40	24.00	1.23	1.23	1.23	57	160.9	260	-	0814	5126
28-Jan-15	9:20	29-Jan-15	9:20	Cloudy	2.8606	3.0409	14193.40	14217.40	24.00	1.23	1.23	1.23	102	160.9	260	-	0814	5133
		•	•	•	•	•						Minimum	57				•	
												Average	77					

Maximum

Average

Maximum


110


73

121


Station	DMS-10	Chat Ma Ma	nsion															
				Weather					Sampling					Action	Limit	Observations /		
Start		Finish	Finish		Filter Weight (g)		Elapsed Time Reading		Time	Flow Rate (m³/min)			TSP Conc.	Level	Level	Remarks	Sampler	Filter
Date	Time	Date	Time		Initial	Final	Initial	Final	(hrs)	Initial	Final	Average	(μg/m ³)	(µg/m³)	(μg/m ³)		ID	ID
05-Jan-15	8:43	06-Jan-15	8:43	Cloudy	2.9020	3.0136	4429.20	4453.20	24.00	1.23	1.23	1.23	63	170.4	260	-	3573	3876
10-Jan-15	8:00	11-Jan-15	8:00	Sunny	2.8678	2.9779	4453.20	4477.20	24.00	1.23	1.23	1.23	62	170.4	260	-	3573	3896
16-Jan-15	8:43	17-Jan-15	8:43	Cloudy	2.8918	3.0121	4477.20	4501.20	24.00	1.23	1.23	1.23	68	170.4	260	-	3573	4947
22-Jan-15	8:42	23-Jan-15	8:42	Sunny	2.8577	2.9442	4501.20	4525.20	24.00	1.23	1.23	1.23	49	170.4	260	-	3573	5125
28-Jan-15	8:43	29-Jan-15	8:43	Cloudy	2.8646	3.0792	4525.20	4549.20	24.00	1.23	1.23	1.23	121	170.4	260	-	3573	5132
				·							·	Minimum	49					

Construction Dust Monitoring Results for the Past 4 Months DMS-6 (Katherine Building)






Construction Dust Monitoring Results for the Past 4 Months DMS- 7 (Parc 22)




Construction Dust Monitoring Results for the Past 4 Months DMS-8 (SKH Good Shepherd Primary School)



Construction Dust Monitoring Results for the Past 4 Months DMS-9 (No.12 Pau Chung Street)




Construction Dust Monitoring Results for the Past 4 Months DMS-10 (Chat Ma Mansion)




Average wind speed obtained from the meteorological station at Kai Tak from the Hong Kong Observatory (HKO)

5-6 January 2015






Wind Speed:




10-11 January 2015

Wind Speed:




Wind Speed:




16-17 January 2015

Wind Speed:




Wind Speed:




22-23 January 2015

Wind Speed:



Wind Speed:



28-29 January 2015

Wind Speed:




Wind Speed:




Average wind direction obtained from the meteorological station at Kai Tak from the Hong Kong Observatory (HKO)

5-6 January 2015

Wind Direction:



Wind Direction:




10-11 January 2015

Wind Direction:




Wind Direction:




16-17 January 2015

Wind Direction:




Wind Direction:




22-23 January 2015

Wind Direction:




Wind Direction:




28-29 January 2015

Wind Direction:



Wind Direction:



Annex K - Waste Flow Table

Monthly Summary Waste Flow Table for the year 2012-2014

Model Last Balls and Jung Perform Large Performance Reside that the problems of the problems of the policy of		Actu	ual Quantities of In	ert C&D Materials	s Generated Month	hly			Actual Quantities of No	n-inert C&D Was	tes Generated Mon	nthly	
No. No.	Month		Large Broken Concrete			Public Fill	Materials Delivered to 1108A Kai Tai Barging Facilities (See	Metals	•			refuse	Imported Fill
No. 1071 No. 1000		(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000kg)	(in '000kg)	(in '000kg)	(in'000kg)	(in '000m ³)	(in '000m³)
No. 2012 0.624 0.000 0.685 0.000 0.019 0.7 0.000 0.154 0.002 0.000 0.005 0.637 0.000	Sep 2012	0.004	0.000	0.000	0.000	0.004	-	0.000	0.000	5.300	0.000	0.144	0.000
Dec 2012 16.844 0.000	Oct 2012	0.000	0.000	0.000	0.000	0.000	-	12.800	0.242	0.013	0.000	0.514	0.000
Sub-tental 17.472	Nov 2012	0.624	0.000	0.605	0.000	0.019	-	0.000	0.154	0.002	0.000	0.172	6.804
Mar Mar	Dec 2012	16.844	0.000	0.000	0.000	0.005	16.839	0.000	0.000	0.000	0.000	0.057	0.000
Peb 2013	Sub-total	17.472	0.000	0.605	0.000	0.028	16.839	12.800	0.396	5.315	0.000	0.887	6.804
Mar 2013 14-673 0.000 0.000 0.000 0.000 0.000 0.005 11-573 0.000 0.036 0.463 0.000 0.006 0.006 0.000	Jan 2013	19.828	0.000	0.000	0.000	0.006	19.822	0.000	0.036 (See Note 7)	0.416	0.000	0.081 (See Note 8)	0.000
Age 2013	Feb 2013	8.372	0.000	0.000	0.000	0.005	8.366	0.000	0.036	0.443	0.000	0.021	0.000
May 2013 9.699	Mar 2013	14.673	0.000	0.000	0.000	0.000	14.673	0.000	0.036	0.463	0.000	0.064 (See Note 9)	0.000
Jan 2013 S.538 S.000 O.000 O.000 O.000 O.000 S.538 O.000 O.045 O.784 O.32 (See Note 1)	Apr 2013	13.557	0.000	0.000	0.000	0.025	13.533	0.000	0.036	0.148	0.000	0.086	0.000
Mar Mar	May 2013	9.969	0.000	0.000	0.000	0.000	9.969	0.000	0.000	0.481	0.000	0.065	0.000
Aug 2013 11.537 0.000 0.000 0.000 11.537 0.000 0.068 0.464 0.000 0.071 0.000 Sep 2013 4.641 0.000 0.000 0.000 0.000 4.641 0.000 0.027 0.522 0.000 0.011 0.000 Ocz 2013 9.708 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.036 0.348 0.000 0.086 0.000 Nov 2013 7.199 0.000 0.000 0.000 0.000 0.000 0.000 0.006 0.006 0.006 0.006 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.001 0.000 0.001 0.000 0.000 0.001 0.000 0.001 0.000 0.001 0.000 0.000 0.001 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 <	Jun 2013	5.538	0.000	0.000	0.000	0.000	5.538	0.000	0.045	0.784		0.065	0.000
Sep 2013 4.641 0.000 0.000 0.000 4.641 0.000 0.027 0.522 0.000 0.110 0.000 Oxt 2013 9.708 0.000 0.000 0.000 0.000 9.708 0.000 0.036 0.348 0.000 0.086 0.000 Nov 2013 7.199 0.000 <t< td=""><td>Jul 2013</td><td>6.116</td><td>0.000</td><td>0.000</td><td>0.000</td><td>0.000</td><td>6.116</td><td>0.000</td><td>0.063</td><td>0.868</td><td>0.400</td><td>0.058</td><td>0.000</td></t<>	Jul 2013	6.116	0.000	0.000	0.000	0.000	6.116	0.000	0.063	0.868	0.400	0.058	0.000
Oct 2013 9.708 0.000 0.000 0.000 0.000 9.708 0.000 0.036 0.348 0.000 0.086 0.000 Nov 2013 7.199 0.000 0.000 0.000 0.000 7.199 0.000 0.068 0.506 0.000 0.678 0.000 Dec 2013 6.973 0.000 0.000 0.000 0.000 6.973 0.000 0.090 0.383 0.000 1.344 0.000 Sub-total 118.111 0.000 0.000 0.000 0.000 11.870 0.000 0.541 5.826 0.720 2.729 0.000 Jan 2014 11.870 0.000 0.000 0.000 11.870 0.000 0.057 0.336 0.000 0.000 0.000 Mar 2014 11.8734 0.000 0.000 0.000 18.734 0.000 0.067 0.320 0.000 0.107 0.000 Apr 2014 21.5379 0.000 0.006 0.000 0.000	Aug 2013	11.537	0.000	0.000	0.000	0.000	11.537	0.000	0.068	0.464	0.000	0.071	0.000
Nov 2013 7.199 0.000 0.000 0.000 7.199 0.000 0.688 0.566 0.000 0.678 0.000 Dec 2013 6.973 0.000 <	Sep 2013	4.641	0.000	0.000	0.000	0.000	4.641	0.000	0.027	0.522	0.000	0.110	0.000
Dec 2013 6-973 0.000 0.000 0.000 0.000 0.000 0.000 0.973 0.000 0.090 0.383 0.000 1.344 0.000	Oct 2013	9.708	0.000	0.000	0.000	0.000	9.708	0.000	0.036	0.348	0.000	0.086	0.000
Sub-total 118.111 0.000 0.000 0.036 118.075 0.000 0.541 5.826 0.720 2.729 0.000 Jan 2014 11.870 0.000	Nov 2013	7.199	0.000	0.000	0.000	0.000	7.199	0.000	0.068	0.506	0.000	0.678	0.000
Jan 2014 11.870 0.000 0.000 0.000 0.000 0.000 11.870 0.000 0.027 0.396 0.000	Dec 2013	6.973	0.000	0.000	0.000	0.000	6.973	0.000	0.090	0.383	0.000	1.344	0.000
Feb 2014 15.316 0.000 0.000 0.000 15.316 0.000 0.067 0.396 0.000 0.095 0.000 Mar 2014 18.734 0.000 0.000 0.000 18.734 0.000 0.067 0.320 0.200 0.107 0.000 Apr 2014 23.539 0.000 0.000 0.000 0.000 0.000 0.000 0.344 0.415 0.064 0.000 May 2014 11.327 0.000 0.000 0.000 0.000 0.000 0.371 0.000 0.130 0.000 Jun 2014 10.440 0.000 0.000 0.000 10.440 0.000 0.332 0.000 0.164 0.000 Jul 2014 10.440 0.000 0.000 0.000 0.000 0.000 0.099 0.544 0.200 0.131 0.000 Aug 2014 1.446 0.000 0.000 0.000 0.000 1.980 0.000 0.189 0.584 0.000 0.129	Sub-total	118.111	0.000	0.000	0.000	0.036	118.075	0.000	0.541	5.826	0.720	2.729	0.000
Mar 2014 18.734 0.000 0.000 0.000 18.734 0.000 0.067 0.320 0.200 0.107 0.000 Apr 2014 23.539 0.000	Jan 2014	11.870	0.000	0.000	0.000	0.000	11.870	0.000	0.121	0.270	0.400	0.100	0.000
Apr 2014 23.539 0.000 0.000 0.000 23.539 0.000 0.000 0.344 0.415 0.064 0.000 May 2014 11.327 0.000 0.000 0.000 11.327 0.000 0.000 0.371 0.000 0.130 0.000 Jun 2014 10.440 0.000 0.000 0.000 10.440 0.000 0.990 0.532 0.000 0.164 0.000 Jul 2014 2.103 0.000 0.000 0.000 0.000 2.103 0.000 0.544 0.200 0.131 0.000 Aug 2014 1.446 0.000 0.000 0.000 1.446 0.000 0.189 0.584 0.000 0.129 0.000 Sep 2014 1.980 0.000 0.000 0.000 1.980 0.000 0.225 0.284 0.000 0.099 0.000 Oct 2014 16.902 0.000 0.000 0.000 16.902 0.000 0.492 1.120 0.109	Feb 2014	15.316	0.000	0.000	0.000	0.000	15.316	0.000	0.067	0.396	0.000	0.095	0.000
May 2014 11.327 0.000 0.000 0.000 11.327 0.000 0.000 0.371 0.000 0.130 0.000 Jun 2014 10.440 0.000 0.000 0.000 10.440 0.000 0.099 0.332 0.000 0.164 0.000 Jul 2014 2.103 0.000 0.000 0.000 0.000 2.103 0.000 0.099 0.544 0.200 0.131 0.000 Aug 2014 1.446 0.000 0.000 0.000 1.446 0.000 0.189 0.584 0.000 0.129 0.000 Sep 2014 1.980 0.000 0.000 0.000 1.980 0.000 0.255 0.284 0.000 0.099 0.000 Oct 2014 1.6902 0.000 0.000 0.000 16.902 0.000 0.050 0.492 1.120 0.109 0.000 Nov 2014 27.687 0.000 0.000 0.000 0.000 0.000 0.000 0.000	Mar 2014	18.734	0.000	0.000	0.000	0.000	18.734	0.000	0.067	0.320	0.200	0.107	0.000
Jun 2014 10.440 0.000 0.000 0.000 10.440 0.000 0.090 0.332 0.000 0.164 0.000 Jul 2014 2.103 0.000	Apr 2014	23.539	0.000	0.000	0.000	0.000	23.539	0.000	0.000	0.344	0.415	0.064	0.000
Jul 2014 2.103 0.000 0.000 0.000 2.103 0.000 0.099 0.544 0.200 0.131 0.000 Aug 2014 1.446 0.000 0.000 0.000 0.000 1.446 0.000 0.189 0.584 0.000 0.129 0.000 Sep 2014 1.980 0.000 0.000 0.000 0.000 1.980 0.000 0.225 0.284 0.000 0.099 0.000 Oct 2014 16.902 0.000 0.000 0.000 16.902 0.000 0.050 0.492 1.120 0.109 0.000 Nov 2014 27.687 0.000 0.000 0.000 27.687 0.000 0.140 0.352 0.000 0.083 0.000 Dec 2014 44.771 0.000 0.000 0.000 44.771 0.000 0.284 0.400 0.103 0.000 Sub-total 186.115 0.000 0.000 0.000 186.115 0.000 0.077 0.328	May 2014	11.327	0.000	0.000	0.000	0.000	11.327	0.000	0.000	0.371	0.000	0.130	0.000
Aug 2014 1.446 0.000 0.000 0.000 1.446 0.000 0.189 0.584 0.000 0.129 0.000 Sep 2014 1.980 0.000 0.000 0.000 1.980 0.000 0.225 0.284 0.000 0.099 0.000 Oct 2014 16.902 0.000 0.000 0.000 16.902 0.000 0.492 1.120 0.109 0.000 Nov 2014 27.687 0.000 0.000 0.000 27.687 0.000 0.140 0.352 0.000 0.083 0.000 Dec 2014 44.771 0.000 0.000 0.000 44.771 0.000 0.090 0.284 0.400 0.103 0.000 Sub-total 186.115 0.000 0.000 0.000 186.115 0.000 0.077 0.328 0.180 0.150 0.000 Sub-total 64.165 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150	Jun 2014	10.440	0.000	0.000	0.000	0.000	10.440	0.000	0.090	0.332	0.000	0.164	0.000
Sep 2014 1.980 0.000 0.000 0.000 1.980 0.000 0.225 0.284 0.000 0.099 0.000 Oct 2014 16.902 0.000 0.000 0.000 0.000 16.902 0.000 0.050 0.492 1.120 0.109 0.000 Nov 2014 27.687 0.000 0.000 0.000 27.687 0.000 0.140 0.352 0.000 0.083 0.000 Dec 2014 44.771 0.000 0.000 0.000 44.771 0.000 0.284 0.400 0.103 0.000 Sub-total 186.115 0.000 0.000 0.000 186.115 0.000 1.048 4.573 2.335 1.314 0.000 Jan 2015 64.165 0.000 0.0266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000	Jul 2014	2.103	0.000	0.000	0.000	0.000	2.103	0.000	0.099	0.544	0.200	0.131	0.000
Oct 2014 16.902 0.000 0.000 0.000 16.902 0.000 0.050 0.492 1.120 0.109 0.000 Nov 2014 27.687 0.000 0.000 0.000 0.000 27.687 0.000 0.140 0.352 0.000 0.083 0.000 Dec 2014 44.771 0.000 0.000 0.000 44.771 0.000 0.284 0.400 0.103 0.000 Sub-total 186.115 0.000 0.000 0.000 186.115 0.000 1.048 4.573 2.335 1.314 0.000 Jan 2015 64.165 0.000 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000 Sub-total 64.165 0.000 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000	Aug 2014	1.446	0.000	0.000	0.000	0.000	1.446	0.000	0.189	0.584	0.000	0.129	0.000
Nov 2014 27.687 0.000 0.000 0.000 27.687 0.000 0.140 0.352 0.000 0.083 0.000 Dec 2014 44.771 0.000 0.000 0.000 0.000 44.771 0.000 0.090 0.284 0.400 0.103 0.000 Sub-total 186.115 0.000 0.000 0.000 186.115 0.000 1.048 4.573 2.335 1.314 0.000 Jan 2015 64.165 0.000 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000 Sub-total 64.165 0.000 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000	Sep 2014	1.980	0.000	0.000	0.000	0.000	1.980	0.000	0.225	0.284	0.000	0.099	0.000
Dec 2014 44.771 0.000 0.000 0.000 44.771 0.000 0.090 0.284 0.400 0.103 0.000 Sub-total 186.115 0.000 0.000 0.000 186.115 0.000 1.048 4.573 2.335 1.314 0.000 Jan 2015 64.165 0.000 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000 Sub-total 64.165 0.000 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000	Oct 2014	16.902	0.000	0.000	0.000	0.000	16.902	0.000	0.050	0.492	1.120	0.109	0.000
Sub-total 186.115 0.000 0.000 0.000 186.115 0.000 1.048 4.573 2.335 1.314 0.000 Jan 2015 64.165 0.000 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000 Sub-total 64.165 0.000 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000	Nov 2014	27.687	0.000	0.000	0.000	0.000	27.687	0.000	0.140	0.352	0.000	0.083	0.000
Jan 2015 64.165 0.000 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000 Sub-total 64.165 0.000 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000	Dec 2014	44.771	0.000	0.000	0.000	0.000	44.771	0.000	0.090	0.284	0.400	0.103	0.000
Sub-total 64.165 0.000 0.000 0.266 0.000 63.899 0.000 0.077 0.328 0.180 0.150 0.000	Sub-total	186.115	0.000	0.000	0.000	0.000	186.115	0.000	1.048	4.573	2.335	1.314	0.000
	Jan 2015	64.165	0.000	0.000	0.266	0.000	63.899	0.000	0.077	0.328	0.180	0.150	0.000
Total 385.864 0.000 0.605 0.266 0.064 384.928 12.800 2.062 16.042 3.235 5.080 6.804	Sub-total	64.165	0.000	0.000	0.266	0.000	63.899	0.000	0.077	0.328	0.180	0.150	0.000
	Total	385.864	0.000	0.605	0.266	0.064	384.928	12.800	2.062	16.042	3.235	5.080	6.804

- The performance targets are given below:
 - All excavated materials to be sorted for recovering the inert portion of C&D materials, e.g. hard rocks, soil and broken concrete, for reuse on the Site or disposal to designated outlets;
 - All metallic waste to be recovered for collection by recycling contractors;
 - All cardboard and paper packaging (for plant, equipment and materials) to be recovered, properly stockpiled in dry and covered condition to prevent cross contamination;
 - All chemical wastes to be collected and properly disposed of by specialist contractors; and
- All demolition debris to be stored to recover broken concrete, reinforcement bars, mechanical and electrical fittings, hardware as well as other fitting / materials that have established recycling outlets.
- Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- Broken concrete for recycling into aggregates.
- The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- Density Assumption: 1.6(kg/l) for Public Fill and 0.9(kg/l) for General Refuse
- Inert C&D Material was delivered to contract 1108A from 10-Dec-2012.
- The quantity of paper/ cardboard packaging generated in January 2013 was updated by the Contractor in March 2013.
- The quantity of general refuse generated in January 2013 was updated by the Contractor in March 2013. The quantity of general refuse generated in March 2013 was updated by the Contractor in April 2013.
- Chemical waste includes waste oil. It is assumed density of waste oil to be 0.8 kg/L. The quantity of chemical waste generated in June 2013 was updated by the Contractor in August 2013.

Annex L

Investigation Reports

Date	29 December 2014			
Time	15:04-15:34; 15:34-16:04; and 16:04-16:34.			
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary			
	School			
Parameter	Noise, L _{Aeq (30mins)}			
Action / Limit Levels	Limit level 80 dB(A) (according to the latest			
	Continuous Noise Monitoring Plan (CNMP))			
Measured Level (With baseline level	81.9 dB(A) (15:04-15:34); 81.2 dB(A) (15:34-			
adjustment)	16:04) and 83.5 dB(A) (16:04-16:34).			
Possible reason	Based on the site record on 29 December 2014, the potential noise sources from the Project works included roof-slab construction and trial trench for sheet piling in W3 works area; tunnel eye grouting and roof-slab construction in W6 works area; site preparation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used during the exceedance period included 8 backhoes, 1 BC cutter, 2 crawler cranes and 3 drill rigs.			
	The above-mentioned construction works were continuously operating on 29 December 2014 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period. Having considered the above, construction works of 1100 many have contributed to the exceedance.			
	of 1109 may have contributed to the exceedances recorded.			
Action Taken / Action to be Taken	 Noise fabrics as barrier had been erected on the site hoarding. Noise fabrics had been provided for BC cutters. 			
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.			

	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	,

Date 15-January-2015

Date	29 December 2014
Time	15:04-15:34; 15:34-16:04; and 16:04-16:34.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	81.9 dB(A) (15:04-15:34); 81.2 dB(A) (15:34-
adjustment)	16:04) and 83.5 dB(A) (16:04-16:34).
Possible reason	Based on the site record on 29 December 2014, the potential noise sources from the Project works included roof-slab construction and trial trench for sheet piling in W3 works area; tunnel eye grouting and roof-slab construction in W6 works area; site preparation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used during the exceedance period included 8 backhoes, 1 BC cutter, 2 crawler cranes and 3 drill rigs. The above-mentioned construction works were continuously operating on 29 December 2014 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period. Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	 Noise fabrics had been provided for BC cutters. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.

	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date 15-January-2015

Date	30 December 2014
Time	15:04-15:34 and 15:34-16:04.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	81.8 dB(A) (15:04-15:34) and 81.3 dB(A) (15:34-
adjustment)	16:04).
Possible reason	Based on the site record on 30 December 2014, the potential noise sources from the Project works included roof-slab construction, roof-slab pumping test and trial trench for sheet piling in W3 works area; tunnel eye grouting, pre-drilling, BC cutter dismantling and roof-slab construction in W6 works area; site preparation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road.
	The construction equipment used during the exceedance period included 10 backhoes, 1 BC cutter, 2 crawler cranes and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 30 December 2014 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Noise fabrics had been provided for BC cutters.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to

	check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date 15-January-2015

Date	30 December 2014
Time	14:04-14:34; 14:34-15:04; 15:04-15:34; 15:34-16:04;
	16:04-16:34; and 16:34-17:04.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
Measured Level (With baseline level	Continuous Noise Monitoring Plan (CNMP))
adjustment)	81.3 dB(A) (14:04-14:34); 80.4 dB(A) (14:34-
adjustificity	15:04); 81.8 dB(A) (15:04-15:34); 81.3 dB(A)
	(15:34-16:04); 79.8 dB(A) (16:04-16:34); 79.7
	dB(A) (16:34-17:04).
Possible reason	Based on the site record on 30 December 2014, the potential noise sources from the Project works included roof-slab construction, roof-slab pumping test and trial trench for sheet piling in W3 works area; tunnel eye grouting, pre-drilling, BC cutter dismantling and roof-slab construction in W6 works area; site preparation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road.
	The construction equipment used during the exceedance period included 10 backhoes, 1 BC cutter, 2 crawler cranes and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 30 December 2014 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Noise fabrics had been provided for BC cutters.
	3. The Contractor has conducted site inspections

	twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to
	minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	of causing noise disturbance where practicable.

Date 15-January-2015

Date	6 January 2015		
Time	13:45-14:15; 14:15-14:45; 15:15-15:45; and 15:45-		
	16:15.		
Monitoring Location	MTW 12-4-1 (A) 59 Maidstone Road		
Parameter	Noise, L _{Aeq (30mins)}		
Action / Limit Levels	Limit level 82 dB(A) (according to the latest Continuous Noise Monitoring Plan (CNMP))		
Measured Level (With baseline level	85.2 dB(A) (13:45-14:15); 84.5 dB(A) (14:15-14:45);		
adjustment)	85.4 dB(A) (15:15-15:45); 85 dB(A) (15:45-16:15).		
Possible reason	Based on the site record on 6 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, sheet piling and roof-slab construction in W6 works area; site preparation in E3 works area; as well as roof-slab construction along MTW Road. The construction equipment used during the		
	exceedance period included 7 backhoes, 1 silent piler, 2 crawler cranes and 3 drill rigs.		
	The above-mentioned construction works were continuously operating on 6 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.		
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.		
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.		
	2. Silent piler had been used for sheet piling.		
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.		
	4. The Contractor will continue to provide sufficient and necessary mitigation measures		

	to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible
Remarks	and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.

Date	7 January 2015
Time	08:58-09:28; 09:28-09:58; 10:28-10:58; 10:58-11:28;
	12:58-13:28; and 13:28-13:58.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	85 dB(A) (08:58-09:28); 84.4 dB(A) (09:28-09:58);
adjustment)	84.3 dB(A) (10:28-10:58); 85.8 dB(A) (10:58-
	11:28); 81.8 dB(A) (12:58-13:28); 82.9 dB(A)
	(13:28-13:58).
Possible reason	Based on the site record on 7 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, pre-drilling, sheet piling and roof-slab construction in W6 works area; site preparation in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 7 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is

	needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	*

Date	7 January 2015
Time	09:45-10:15 and 10:15-10:45.
Monitoring Location	MTW 12-4-1 (A) 59 Maidstone Road
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 82 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	84.5 dB(A) (09:45-10:15) and 84.9 dB(A) (10:15-
adjustment)	10:45).
	,
Possible reason	Based on the site record on 7 January 2015, the
	potential noise sources from the Project works
	included roof-slab construction in W3 works
	area; tunnel eye grouting, pre-drilling, sheet
	piling and roof-slab construction in W6 works
	area; site preparation in E3 works area; as well as
	roof-slab construction along MTW Road.
	The construction equipment used during the
	exceedance period included 6 backhoes, 1 silent
	piler, 2 crawler cranes and 4 drill rigs.
	pher, 2 clawler clares and 1 arm rigs.
	The above-mentioned construction works were
	continuously operating on 7 January 2015 (before
	and after the exceedance period). However, the
	noise levels were all below the Action/Limit
	Levels before and after the exceedance period.
	•
	Having considered the above, construction works
	of 1109 may have contributed to the exceedances
	recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on
	the site hoarding.
	2 61 4 1 1 1 1 16 1 4 11
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections
	twice a day since the issue of this NOE, to
	collect details regarding the site activities in
	vicinity to the concerned works area and to
	check if any further mitigation measure is
	needed.
	4. The Contractor will continue to provide
	sufficient and necessary mitigation measures
	to mitigate the noise to avoid any exceedance
	0 , , , , , , , , , , , , , , , , ,

	of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	7 January 2015
Time	08:58-09:28; 09:28-09:58; 10:28-10:58; 10:58-11:28;
	12:58-13:28; and 13:28-13:58.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	85 dB(A) (08:58-09:28); 84.4 dB(A) (09:28-09:58);
adjustment)	84.3 dB(A) (10:28-10:58); 85.8 dB(A) (10:58-
	11:28); 81.8 dB(A) (12:58-13:28); 82.9 dB(A)
	(13:28-13:58).
Possible reason	Based on the site record on 7 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, pre-drilling, sheet piling and roof-slab construction in W6 works area; site preparation in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 7 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is

	needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	*

Date	7 January 2015
Time	08:58-09:28; 09:28-09:58; 10:28-10:58; 10:58-11:28;
	12:58-13:28; 13:28-13:58; and 13:58-14:28.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	85 dB(A) (08:58-09:28); 84.4 dB(A) (09:28-09:58);
adjustment)	84.3 dB(A) (10:28-10:58); 85.8 dB(A) (10:58-
	11:28); 81.8 dB(A) (12:58-13:28); 82.9 dB(A)
	(13:28-13:58); 80.1 dB(A) (13:58-14:28).
Possible reason	Based on the site record on 7 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, pre-drilling, sheet piling and roof-slab construction in W6 works area; site preparation in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 7 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is

	needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	•

Date	8 January 2015
Time	16:11-16:41; and 16:41-17:11.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level adjustment)	81.7 dB(A) (16:11-16:41); 80.9 dB(A) (16:41-17:11).
Possible reason	Based on the site record on 8 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, sheet piling and rock filling of roof-slab construction in W6 works area; trial piling in E3 works area; as well as roof-slab construction along MTW Road. The construction equipment used during the exceedance period included 8 backhoes, 1 silent piler, 1 crawler cranes and 4 drill rigs. The above-mentioned construction works were continuously operating on 8 January 2015 (before and after the exceedance period). However, the
	noise levels were all below the Action/Limit Levels before and after the exceedance period. Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures

	to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible
Remarks	and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.

Date	8 January 2015
Time	13:15-13:45; and 13:45-14:15.
Monitoring Location	MTW 12-4-1 (A) 59 Maidstone Road
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 82 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	82.7 dB(A) (13:15-13:45) and 83 dB(A) (13:45-
adjustment)	14:15).
Possible reason	Based on the site record on 8 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, sheet piling and rock filling of roof-slab construction in W6 works area; trial piling in E3 works area; as well as roof-slab
	construction along MTW Road. The construction equipment used during the exceedance period included 8 backhoes, 1 silent piler, 1 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 8 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period. Having considered the above, construction works
	of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance

	of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	8 January 2015
Time	14:41-15:11; 15:11-15:41; 16:11-16:41; and 16:41-
	17:11.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	79.7 dB(A) (14:41-15:11); 82.4 dB(A) (15:11-
adjustment)	15:41); 81.7 dB(A) (16:11-16:41); 80.9 dB(A)
	(16:41-17:11).
	(======)
Possible reason	Based on the site record on 8 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, sheet piling and rock filling of roof-slab construction in W6 works area; trial piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 8 backhoes, 1 silent piler, 1 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 8 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.

	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	9 January 2015
Time	14:26-14:56; and 14:56-15:26.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level adjustment)	79.5 dB(A) (14:26-14:56); 82.7 dB(A) (14:56-15:26).
Possible reason	Based on the site record on 9 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, sheet piling and roof-slab construction in W6 works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road. The construction equipment used during the exceedance period included 9 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 9 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period. Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures

	to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	10 January 2015
Time	08:11-08:41; 08:41-09:11; 09:11-09:41; 13:11-13:41;
	13:41-14:11; 14:11-14:41; 14:41-15:11; 15:11-15:41;
	15:41-16:11; and 16:11-16:41.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	85.3 dB(A) (08:11-08:41); 83.4 dB(A) (08:41-
adjustment)	
adjustificity	09:11); 81.6 dB(A) (09:11-09:41); 86.9 dB(A)
	(13:11-13:41); 84.8 dB(A) (13:41-14:11); 84.6
	dB(A) (14:11-14:41); 81.8 dB(A) (14:41-15:11);
	86.3 dB(A) (15:11-15:41); 81.4 dB(A) (15:41-
	16:11); 81.4 dB(A) (16:11-16:41).
Possible reason	Based on the site record on 10 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works
	area; tunnel eye grouting, and sheet piling in W6 works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 9 backhoes, 1 silent piler, 2 crawler cranes and 5 drill rigs.
	The above-mentioned construction works were continuously operating on 10 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to

	collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	10 January 2015
Time	08:11-08:41; 08:41-09:11; 09:11-09:41; 13:11-13:41;
	13:41-14:11; 14:11-14:41; 14:41-15:11; and 15:11-
	15:41.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	85.3 dB(A) (08:11-08:41); 83.4 dB(A) (08:41-
adjustment)	09:11); 81.6 dB(A) (09:11-09:41); 86.9 dB(A)
	(13:11-13:41); 84.8 dB(A) (13:41-14:11); 84.6
	dB(A) (14:11-14:41); 81.8 dB(A) (14:41-15:11);
	86.3 dB(A) (15:11-15:41).
	00.5 dD(A) (15.11-15.41).
Possible reason	Based on the site record on 10 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, and sheet piling in W6
	works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 9 backhoes, 1 silent piler, 2 crawler cranes and 5 drill rigs.
	The above-mentioned construction works were continuously operating on 10 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piling had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in

	vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	10 January 2015
Time	08:11-08:41; 08:41-09:11; 09:11-09:41; 13:11-13:41;
	13:41-14:11; 14:11-14:41; 14:41-15:11; 15:11-15:41;
	15:41-16:11; and 16:11-16:41.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	85.3 dB(A) (08:11-08:41); 83.4 dB(A) (08:41-
adjustment)	09:11); 81.6 dB(A) (09:11-09:41); 86.9 dB(A)
	(13:11-13:41); 84.8 dB(A) (13:41-14:11); 84.6
	dB(A) (14:11-14:41); 81.8 dB(A) (14:41-15:11);
	86.3 dB(A) (15:11-15:41); 81.4 dB(A) (15:41-
	16:11); 81.4 dB(A) (16:11-16:41).
	10.11), 01.1 45(11) (10.11 10.11).
Possible reason	Based on the site record on 10 January 2015, the potential noise sources from the Project works
	included roof-slab construction in W3 works
	area; tunnel eye grouting, and sheet piling in W6
	works area; pipe piling in E3 works area; as well
	as roof-slab construction along MTW Road.
	The construction equipment used during the
	exceedance period included 9 backhoes, 1 silent
	piler, 2 crawler cranes and 5 drill rigs.
	The above-mentioned construction works were
	continuously operating on 10 January 2015
	(before and after the exceedance period).
	However, the noise levels were all below the
	Action/Limit Levels before and after the
	exceedance period.
	Having considered the above, construction works
	of 1109 may have contributed to the exceedances
	recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on
Tenori Tuncii / Ticuoii to be Tuncii	the site hoarding.
	2. Silent piling had been used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to

	collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	14 January 2015
Time	08:26-08:56; 08:56-09:26; 09:26-09:56; and 09:56-
	10:26.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	81.5 dB(A) (08:26-08:56); 84.5 dB(A) (08:56-
adjustment)	09:26); 82.2 dB(A) (09:26-09:56); 80.9 dB(A)
	(09:56-10:26).
Possible reason	Based on the site record on 14 January 2015, the
T OSSIDIC TCUSOTI	potential noise sources from the Project works
	included roof-slab construction in W3 works
	area; tunnel eye grouting, roof-slab construction
	and sheet piling in W6 works area; pipe piling in
	E3 works area; as well as roof-slab construction
	along MTW Road.
	The construction equipment used during the
	exceedance period included 5 backhoes, 1 silent
	piler, 2 crawler cranes and 6 drill rigs.
	The above-mentioned construction works were
	continuously operating on 14 January 2015
	(before and after the exceedance period).
	However, the noise levels were all below the
	Action/Limit Levels before and after the
	exceedance period.
	Having considered the above, construction works
	of 1109 may have contributed to the exceedances
	recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on
	the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections
	twice a day since the issue of this NOE, to
	collect details regarding the site activities in
	vicinity to the concerned works area and to
	check if any further mitigation measure is
	needed.

	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	14 January 2015
Time	08:26-08:56; 08:56-09:26; and 09:26-9:56.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
Ü	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest
,	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	81.5 dB(A) (08:26-08:56); 84.5 dB(A) (08:56-
adjustment)	09:26); 82.2 dB(A) (09:26-09:56).
	() () () () () () () () () ()
Possible reason	Based on the site record on 14 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road. The construction equipment used during the
	exceedance period included 5 backhoes, 1 silent piler, 2 crawler cranes and 6 drill rigs.
	The above-mentioned construction works were continuously operating on 14 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide

	sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	14 January 2015
Time	08:26-08:56; 08:56-09:26; 09:26-09:56; 09:56-10:26;
	10:26-10:56; and 10:56-11:26.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	81.5 dB(A) (08:26-08:56); 84.5 dB(A) (08:56-
adjustment)	09:26); 82.2 dB(A) (09:26-09:56); 80.9 dB(A)
	(09:56-10:26); 80.4 dB(A) (10:26-10:56); 80.5
	dB(A) (10:56-11:26).
Possible reason	Based on the site record on 14 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 5 backhoes, 1 silent piler, 2 crawler cranes and 6 drill rigs.
	The above-mentioned construction works were continuously operating on 14 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to

	check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	•

Date	16 January 2015
Time	09:20-09:50; 09:50-10:20; 10:20-10:50; 10:50-11:20;
	11:20-11:50; 12:50-13:20; 13:20-13:50; 13:50-14:20;
	14:20-14:50; 14:50-15:20; and 15:20-15:50.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	83.7 dB(A) (09:20-09:50); 85.9 dB(A) (09:50-
adjustment)	10:20); 81.5 dB(A) (10:20-10:50); 81.1 dB(A)
	(10:50-11:20); 82.7 dB(A) (11:20-11:50); 81.3
	dB(A) (12:50-13:20); 82.6 dB(A) (13:20-13:50);
	80.8 dB(A) (13:50-14:20); 84 dB(A) (14:20-14:50);
	85.6 dB(A) (14:50-15:20); 82.9 dB(A) (15:20-
	15:50).
Possible reason	Based on the site record on 16 January 2015, the
1 ossible reason	potential noise sources from the Project works
	included roof-slab construction in W3 works
	area; tunnel eye grouting, pre-drilling, roof-slab
	construction and sheet piling in W6 works area;
	pipe piling in E3 works area; as well as roof-slab
	construction along MTW Road.
	The construction equipment used during the
	exceedance period included 5 backhoes, 1 silent piler, 2 crawler cranes and 6 drill rigs.
	pher, 2 crawler craftes and 6 drift rigs.
	The above-mentioned construction works were
	continuously operating on 16 January 2015
	(before and after the exceedance period).
	However, the noise levels were all below the
	Action/Limit Levels before and after the
	exceedance period.
	Having considered the above, construction works
	of 1109 may have contributed to the exceedances
	recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on
Action Taken / Action to be Taken	the site hoarding.
	are site notioning.
	2. Silent piler was used for sheet piling.

	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	of causing noise disturbance where practicable.

Date	16 January 2015
Time	09:20-09:50; 09:50-10:20; 10:20-10:50; 14:20-14:50;
	14:50-15:20; and 15:20-15:50.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	83.7 dB(A) (09:20-09:50); 85.9 dB(A) (09:50-
adjustment)	10:20); 81.5 dB(A) (10:20-10:50); 84 dB(A) (14:20-
	14:50); 85.6 dB(A) (14:50-15:20); 82.9 dB(A)
	(15:20-15:50).
Possible reason	Based on the site record on 16 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, pre-drilling, roof-slab construction and sheet piling in W6 works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 5 backhoes, 1 silent piler, 2 crawler cranes and 6 drill rigs.
	The above-mentioned construction works were continuously operating on 16 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to

	check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level
Remarks	or causing noise disturbance where practicable.

Date	16 January 2015
Time	09:20-09:50; 09:50-10:20; 10:20-10:50; 10:50-11:20;
	11:20-11:50; 12:50-13:20; 13:20-13:50; 13:50-14:20;
	14:20-14:50; 14:50-15:20; 15:20-15:50; 16:20-16:50;
	and 16:50-17:20.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	83.7 dB(A) (09:20-09:50); 85.9 dB(A) (09:50-
adjustment)	10:20); 81.5 dB(A) (10:20-10:50); 81.1 dB(A)
	(10:50-11:20); 82.7 dB(A) (11:20-11:50); 81.3
	dB(A) (12:50-13:20); 82.6 dB(A) (13:20-13:50);
	80.8 dB(A) (13:50-14:20); 84 dB(A) (14:20-14:50);
	85.6 dB(A) (14:50-15:20); 82.9 dB(A) (15:20-
	15:50); 80 dB(A) (16:20-16:50); 82.6 dB(A) (16:50-
	17:20).
Possible reason	Based on the site record on 16 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, pre-drilling, roof-slab construction and sheet piling in W6 works area;
	pipe piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 5 backhoes, 1 silent piler, 2 crawler cranes and 6 drill rigs.
	The above-mentioned construction works were continuously operating on 16 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.

Г	
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant
	and appropriate noise mitigation measures to minimise the noise generation as far as possible
	and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	*

Date	19 January 2015
Time	08:50-09:20; 09:20-09:50; 09:50-10:20; 10:20-10:50;
	12:49-13:19; 13:19-13:49; 13:49-14:19; 14:49-15:19;
	and 15:19-15:49.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	81.8 dB(A) (08:50-09:20); 80.9 dB(A) (09:20-
adjustment)	09:50); 82.3 dB(A) (09:50-10:20); 82.2 dB(A)
	(10:20-10:50); 82.7 dB(A) (12:49-13:19); 83.4
	dB(A) (13:19-13:49); 83.1 dB(A) (13:49-14:19);
	82.4 dB(A) (14:49-15:19); 84.5 dB(A) (15:19-
	15:49).
Possible reason	Based on the site record on 19 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works
	area; tunnel eye grouting, roof-slab construction
	and sheet piling in W6 works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 3 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 19 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the
	exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections

	twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible
	and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	19 January 2015
Time	09:50-10:20; 10:20-10:50; 12:49-13:19; 13:19-13:49;
	13:49-14:19; 14:49-15:19; and 15:19-15:49.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	82.3 dB(A) (09:50-10:20); 82.2 dB(A) (10:20-
adjustment)	10:50); 82.7 dB(A) (12:49-13:19); 83.4 dB(A)
	(13:19-13:49); 83.1 dB(A) (13:49-14:19); 82.4
	dB(A) (14:49-15:19); 84.5 dB(A) (15:19-15:49).
Possible reason	Based on the site record on 19 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; pipe piling in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 3 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 19 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to

	check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level
	or causing noise disturbance where practicable.
Remarks	

Date	19 January 2015
Time	08:50-09:20; 09:20-09:50; 09:50-10:20; 10:20-10:50;
	10:50-11:20; 12:49-13:19; 13:19-13:49; 13:49-14:19;
	14:49-15:19; and 15:19-15:49.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	81.8 dB(A) (08:50-09:20); 80.9 dB(A) (09:20-
adjustment)	09:50); 82.3 dB(A) (09:50-10:20); 82.2 dB(A)
	(10:20-10:50); 80 dB(A) (10:50-11:20); 82.7 dB(A)
	(12:49-13:19); 83.4 dB(A) (13:19-13:49); 83.1
	dB(A) (13:49-14:19); 82.4 dB(A) (14:49-15:19);
	84.5 dB(A) (15:19-15:49).
	01.0 ab(11) (10.15 10.15).
Possible reason	Based on the site record on 19 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works
	area; tunnel eye grouting, roof-slab construction
	and sheet piling in W6 works area; pipe piling in
	E3 works area; as well as roof-slab construction
	along MTW Road.
	The construction equipment used during the
	exceedance period included 3 backhoes, 1 silent
	piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were
	continuously operating on 19 January 2015
	(before and after the exceedance period).
	However, the noise levels were all below the
	Action/Limit Levels before and after the
	exceedance period.
	Having considered the above, construction works
	of 1109 may have contributed to the exceedances
	recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on
	the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections

	twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible
	and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	20 January 2015
Time	08:19-08:49; 08:49-09:19; 09:19-09:49; 09:49-10:19;
	10:19-10:49; 14:49-15:19; 15:19-15:49; and 15:49-
	16:19.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	82.8 dB(A) (08:19-08:49); 82.7 dB(A) (08:49-
adjustment)	09:19); 84.6 dB(A) (09:19-09:49); 83.3 dB(A)
	(09:49-10:19); 80.9 dB(A) (10:19-10:49); 85 dB(A)
	(14:49-15:19); 83.8 dB(A) (15:19-15:49); 82.2
	dB(A) (15:49-16:19).
	ub(11) (13.47-10.17).
Possible reason	Based on the site record on 20 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; pipe piling and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 3 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 20 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to

	collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	20 January 2015
Time	08:19-08:49; 08:49-09:19; 09:19-09:49; 09:49-10:19;
	14:49-15:19; 15:19-15:49; and 15:49-16:19.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	82.8 dB(A) (08:19-08:49); 82.7 dB(A) (08:49-
adjustment)	09:19); 84.6 dB(A) (09:19-09:49); 83.3 dB(A)
	(09:49-10:19); 85 dB(A) (14:49-15:19); 83.8 dB(A)
	(15:19-15:49); 82.2 dB(A) (15:49-16:19).
Possible reason	Based on the site record on 20 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; pipe piling and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 3 backhoes, 1 silent piler, 2 crawler cranes and 4 drill rigs.
	The above-mentioned construction works were continuously operating on 20 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to

	check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	or entering noise disturbance where practicuste.

Date	20 January 2015
Time	08:19-08:49; 08:49-09:19; 09:19-09:49; 09:49-10:19;
	10:19-10:49; 14:49-15:19; 15:19-15:49; and 15:49-
	16:19.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	82.8 dB(A) (08:19-08:49); 82.7 dB(A) (08:49-
adjustment)	09:19); 84.6 dB(A) (09:19-09:49); 83.3 dB(A)
	(09:49-10:19); 80.9 dB(A) (10:19-10:49); 85 dB(A)
	(14:49-15:19); 83.8 dB(A) (15:19-15:49); 82.2
	dB(A) (15:49-16:19).
	ub(A) (13.49-10.19).
Possible reason	Based on the site record on 20 January 2015, the
_ = ===================================	potential noise sources from the Project works
	included roof-slab construction in W3 works
	area; tunnel eye grouting, roof-slab construction
	and sheet piling in W6 works area; pipe piling
	and preparation works in E3 works area; as well
	as roof-slab construction along MTW Road.
	The construction equipment used during the
	exceedance period included 3 backhoes, 1 silent
	piler, 2 crawler cranes and 4 drill rigs.
	pher) 2 crawler craites and 1 and 11go.
	The above-mentioned construction works were
	continuously operating on 20 January 2015
	(before and after the exceedance period).
	However, the noise levels were all below the
	Action/Limit Levels before and after the
	exceedance period.
	Having considered the above, construction works
	of 1109 may have contributed to the exceedances
	recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on
	the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections
	<u> </u>
	twice a day since the issue of this NOE, to

	collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	*

Date	21 January 2015
Time	08:19-08:49; 08:49-09:19; 09:49-10:19; 10:19-10:49;
	10:49-11:19; 12:49-13:19; and 13:19-13:49.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	83.5 dB(A) (08:19-08:49); 80.8 dB(A) (08:49-
adjustment)	09:19); 84.6 dB(A) (09:49-10:19); 83.5 dB(A)
	(10:19-10:49); 80.9 dB(A) (10:49-11:19); 82 dB(A)
	(12:49-13:19); 83.9 dB(A) (13:19-13:49).
Possible reason	Based on the site record on 21 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 4 backhoes, 1 silent piler, 1 crawler cranes and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 21 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in

	vicinity to the concerned works area and to check if any further mitigation measure is needed. 4. The Contractor will continue to provide
	sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to
	minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level
D 1	or causing noise disturbance where practicable.
Remarks	

Date	21 January 2015
Time	09:49-10:19; 10:19-10:49; 12:49-13:19; and 13:19-
	13:49.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	84.6 dB(A) (09:49-10:19); 83.5 dB(A) (10:19-
adjustment)	10:49); 82 dB(A) (12:49-13:19); 83.9 dB(A) (13:19-
	13:49).
Possible reason	Based on the site record on 21 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 4 backhoes, 1 silent piler, 1 crawler cranes and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 21 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is

	needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	21 January 2015
Time	07:49-08:19; 08:19-08:49; 08:49-09:19; 09:49-10:19;
	10:19-10:49; 10:49-11:19; 12:49-13:19; and 13:19-
	13:49.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	79.5 dB(A) (07:49-08:19); 83.5 dB(A) (08:19-
adjustment)	08:49); 80.8 dB(A) (08:49-09:19); 84.6 dB(A)
	(09:49-10:19); 83.5 dB(A) (10:19-10:49); 80.9
	dB(A) (10:49-11:19); 82 dB(A) (12:49-13:19); 83.9
	dB(A) (13:19-13:49).
Possible reason	Based on the site record on 21 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works
	area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage
	diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 4 backhoes, 1 silent piler, 1 crawler cranes and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 21 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections

	twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	22 January 2015
Time	08:19-08:49; 08:49-09:19; 09:19-9:49; 15:11-15:41;
	and 15:41-16:11.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	83.1 dB(A) (08:19-08:49); 82.3 dB(A) (08:49-
adjustment)	09:19); 80.8 dB(A) (09:19-9:49); 82.5 dB(A)
	(15:11-15:41); 83 dB(A) (15:41-16:11).
Possible reason	Based on the site record on 22 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 22 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding. Movable noise barriers would be erected on site when carrying out noisy work.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in

	vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	22 January 2015
Time	08:19-08:49; 08:49-9:19; 15:11-15:41; and 15:41-
	16:11.
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 81 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	83.1 dB(A) (08:19-08:49); 82.3 dB(A) (08:49-
adjustment)	09:19); 82.5 dB(A) (15:11-15:41); 83 dB(A) (15:41-
	16:11).
Possible reason	Based on the site record on 22 January 2015, the
	potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 22 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	Noise fabrics as barrier had been erected on the site hoarding. Movable noise barriers would be erected on site when carrying out noisy work.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in

	vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Date	22 January 2015
Time	08:19-08:49; 08:49-09:19; 09:19-9:49; 15:11-15:41;
	and 15:41-16:11.
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 79 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level	83.1 dB(A) (08:19-08:49); 82.3 dB(A) (08:49-
adjustment)	09:19); 80.8 dB(A) (09:19-9:49); 82.5 dB(A)
	(15:11-15:41); 83 dB(A) (15:41-16:11).
Possible reason	Based on the site record on 22 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 22 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding. Movable noise barriers would be erected on site when carrying out noisy work.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in

	vicinity to the concerned works area and to check if any further mitigation measure is needed.
	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	of causing noise disturbance where practicable.

Date	23 January 2015
Time	08:11-08:41; and 08:41-9:11.
Monitoring Location	MTW-12-3 (A) SKH Good Shepherd Primary
	School
Parameter	Noise, L _{Aeq (30mins)}
Action / Limit Levels	Limit level 80 dB(A) (according to the latest
	Continuous Noise Monitoring Plan (CNMP))
Measured Level (With baseline level adjustment)	82.3 dB(A) (08:11-08:41); 82.4 dB(A) (08:41-9:11).
Possible reason	Based on the site record on 23 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, and 3 drill rigs.
	The above-mentioned construction works were continuously operating on 23 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding. Movable noise barriers would be erected on site when carrying out noisy work.
	2. Silent piler was used for sheet piling.
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.

	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Prepared by: Winnie Ko, 1109 ET Leader

Date 30-January-2015

<u>Investigation Report of Environmental Quality Limit Exceedance</u>

Date	23 January 2015	
Time	08:11-08:41; and 08:41-9:11.	
Monitoring Location	MTW-12-11 (A) SKH Good Shepherd Primary	
	School	
Parameter	Noise, L _{Aeq (30mins)}	
Action / Limit Levels	Limit level 81 dB(A) (according to the latest	
	Continuous Noise Monitoring Plan (CNMP))	
Measured Level (With baseline level adjustment)	82.3 dB(A) (08:11-08:41); 82.4 dB(A) (08:41-9:11).	
Possible reason	Based on the site record on 23 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.	
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, and 3 drill rigs.	
	The above-mentioned construction works were continuously operating on 23 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.	
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.	
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding. Movable noise barriers would be erected on site when carrying out noisy work.	
	2. Silent piler was used for sheet piling.	
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.	

	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Prepared by: Winnie Ko, 1109 ET Leader

Date 30-January-2015

<u>Investigation Report of Environmental Quality Limit Exceedance</u>

Date	23 January 2015	
Time	08:11-08:41; and 08:41-9:11.	
Monitoring Location	MTW-16-1 SKH Good Shepherd Primary	
	School	
Parameter	Noise, L _{Aeq (30mins)}	
Action / Limit Levels	Limit level 79 dB(A) (according to the latest	
	Continuous Noise Monitoring Plan (CNMP))	
Measured Level (With baseline level adjustment)	82.3 dB(A) (08:11-08:41); 82.4 dB(A) (08:41-9:11).	
Possible reason	Based on the site record on 23 January 2015, the potential noise sources from the Project works included roof-slab construction in W3 works area; tunnel eye grouting, roof-slab construction and sheet piling in W6 works area; sewage diversion and preparation works in E3 works area; as well as roof-slab construction along MTW Road.	
	The construction equipment used during the exceedance period included 6 backhoes, 1 silent piler, and 3 drill rigs.	
	The above-mentioned construction works were continuously operating on 23 January 2015 (before and after the exceedance period). However, the noise levels were all below the Action/Limit Levels before and after the exceedance period.	
	Having considered the above, construction works of 1109 may have contributed to the exceedances recorded.	
Action Taken / Action to be Taken	1. Noise fabrics as barrier had been erected on the site hoarding. Movable noise barriers would be erected on site when carrying out noisy work.	
	2. Silent piler was used for sheet piling.	
	3. The Contractor has conducted site inspections twice a day since the issue of this NOE, to collect details regarding the site activities in vicinity to the concerned works area and to check if any further mitigation measure is needed.	

	4. The Contractor will continue to provide sufficient and necessary mitigation measures to mitigate the noise to avoid any exceedance of the Action/Limit Level.
	5. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures.
	The Contractor will strictly implement relevant and appropriate noise mitigation measures to minimise the noise generation as far as possible and avoid exceedance of the Action/ Limit Level or causing noise disturbance where practicable.
Remarks	

Prepared by: Winnie Ko, 1109 ET Leader

Date 30-January-2015

Details of Findings

Time Location Ma Tau Wai Area EPD Reference No. 14-31933 Description of the Complaint A complaint was referred to MTR by EPD regarding high noise level in Ma Tau Wai around Ma Tau Wai Road, To Kwa Wan Market Since a complaint was received from EPD, the Action Level of Noise was triggered. Possible reason Based on the site record on 23 December 2014, the potential noise sources from the Project works included roof-slab construction and D-wall construction in W3 works area; roof slab construction and drilling and grouting works in W6 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used on the complaint date included 6 backhoes, 1 BC cutter, 2 mobile cranes and 3 drill rigs. Action Taken / Action to be Taken 1. Noise fabrics as barrier had been erected on the site hoarding. 2. Movable noise barrier will be erected when noisy works are carried out. 3. Noise fabrics had been provided for BC cutters. 4. Briefing on environmental issues before works habeen provided to frontline workers and keeps reminding the workers to implement noise mitigation measures. 5. The Contractor will continue to provide sufficient and necessary mitigation measures to minimise the noise impact to the surrounding residents.	Date of Receipt of the Complaint	23 December 2014
Description of the Complaint A complaint was referred to MTR by EPD regarding high noise level in Ma Tau Wai around Ma Tau Wai Road, To Kwa Wan Market Action / Limit Levels Since a complaint was received from EPD, the Action Level of Noise was triggered. Possible reason Based on the site record on 23 December 2014, the potential noise sources from the Project works included roof-slab construction and D-wall construction in W3 works area; roof slab construction and drilling and grouting works in W6 works area; formwork erection and trial trench excavation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used on the complaint date included 6 backhoes, 1 BC cutter, 2 mobile cranes and 3 drill rigs. Action Taken / Action to be Taken 1. Noise fabrics as barrier had been erected on the site hoarding. 2. Movable noise barrier will be erected when noisy works are carried out. 3. Noise fabrics had been provided for BC cutters. 4. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures. 5. The Contractor will continue to provide sufficient and necessary mitigation measures to minimise the noise impact to the surrounding residents.	Time	-
Description of the Complaint A complaint was referred to MTR by EPD regarding high noise level in Ma Tau Wai around Ma Tau Wai Road, To Kwa Wan Market Since a complaint was received from EPD, the Action Level of Noise was triggered. Possible reason Based on the site record on 23 December 2014, the potential noise sources from the Project works included roof-slab construction and D-wall construction in W3 works area; roof slab construction and drilling and grouting works in W6 works area; formwork erection and trial trench excavation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used on the complaint date included 6 backhoes, 1 BC cutter, 2 mobile cranes and 3 drill rigs. Action Taken / Action to be Taken 1. Noise fabrics as barrier had been erected on the site hoarding. 2. Movable noise barrier will be erected when noisy works are carried out. 3. Noise fabrics had been provided for BC cutters. 4. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures. 5. The Contractor will continue to provide sufficient and necessary mitigation measures to minimise the noise impact to the surrounding residents.	Location	Ma Tau Wai Area
Action / Limit Levels Action / Limit Levels Since a complaint was received from EPD, the Action Level of Noise was triggered. Possible reason Based on the site record on 23 December 2014, the potential noise sources from the Project works included roof-slab construction and D-wall construction in W3 works area; roof slab construction and drilling and grouting works in W6 works area; formwork erection and trial trench excavation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used on the complaint date included 6 backhoes, 1 BC cutter, 2 mobile cranes and 3 drill rigs. Action Taken / Action to be Taken 1. Noise fabrics as barrier had been erected on the site hoarding. 2. Movable noise barrier will be erected when noisy works are carried out. 3. Noise fabrics had been provided for BC cutters. 4. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures. 5. The Contractor will continue to provide sufficient and necessary mitigation measures to minimise the noise impact to the surrounding residents.	EPD Reference No.	14-31933
Possible reason Based on the site record on 23 December 2014, the potential noise sources from the Project works included roof-slab construction and D-wall construction in W3 works area; roof slab construction and drilling and grouting works in W6 works area; formwork erection and trial trench excavation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used on the complaint date included 6 backhoes, 1 BC cutter, 2 mobile cranes and 3 drill rigs. Action Taken / Action to be Taken 1. Noise fabrics as barrier had been erected on the site hoarding. 2. Movable noise barrier will be erected when noisy works are carried out. 3. Noise fabrics had been provided for BC cutters. 4. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures. 5. The Contractor will continue to provide sufficient and necessary mitigation measures to minimise the noise impact to the surrounding residents.	Description of the Complaint	noise level in Ma Tau Wai around Ma Tau Wai Road, To
potential noise sources from the Project works included roof-slab construction and D-wall construction in W3 works area; roof slab construction and drilling and grouting works in W6 works area; formwork erection and trial trench excavation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used on the complaint date included 6 backhoes, 1 BC cutter, 2 mobile cranes and 3 drill rigs. Action Taken / Action to be Taken 1. Noise fabrics as barrier had been erected on the site hoarding. 2. Movable noise barrier will be erected when noisy works are carried out. 3. Noise fabrics had been provided for BC cutters. 4. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures. 5. The Contractor will continue to provide sufficient and necessary mitigation measures to minimise the noise impact to the surrounding residents.	Action / Limit Levels	<u> </u>
Remarks -		Based on the site record on 23 December 2014, the potential noise sources from the Project works included roof-slab construction and D-wall construction in W3 works area; roof slab construction and drilling and grouting works in W6 works area; formwork erection and trial trench excavation in E3 works area; as well as D-wall construction, desanding works and guide wall construction/demolition along MTW Road. The construction equipment used on the complaint date included 6 backhoes, 1 BC cutter, 2 mobile cranes and 3 drill rigs. 1. Noise fabrics as barrier had been erected on the site hoarding. 2. Movable noise barrier will be erected when noisy works are carried out. 3. Noise fabrics had been provided for BC cutters. 4. Briefing on environmental issues before works has been provided to frontline workers and keeps reminding the workers to implement noise mitigation measures. 5. The Contractor will continue to provide sufficient and necessary mitigation measures to minimise the
	Remarks	-

Details of Findings

Project	SCL 1109	
Date	23 December 2014	
Time		
EPD Reference No	14-31933	
Description of the	A complaint was referred to MTR by EPD regarding dusty	
Complaint	condition in Ma Tai Wai around Ma Tau Wai Road, To Kwa Wan	
	Market	
Site Activity	Based on the site record on 23 December 2014, roof slab	
Summary	construction and D-wall construction were carried out in W3	
	works area; roof slab construction, drilling and grouting works	
	were carried out in W6 works area; formwork erection and trial	
	trench excavation were carried out in E3 works area; D-wall	
	construction, desanding works and guide wall construction/	
	demolition were carried out along MTW Road.	
Actions taken/ to	Regular watering has been implemented during site operation	
be taken	time. Proper impermeable covers are provided for cement bags	
	and stockpiles on site.	
Remarks	The impact dust data recorded adjacent to Ma Tau Wai works	
	area on 20 and 24 December 2014 have been reviewed and no	
	action/limit level was triggered.	

Details of Findings

Project	SCL 1109
Date	29 December 2014
Time	
EPD Reference No	14-32138
Description of the	A complaint was referred to MTR by EPD regarding dusty
Complaint	condition in Sung Wong Toi Road and Kai Tak Area
Site Activity	Based on the site record on 29 December 2014, launching shaft
Summary	construction, STP/enclosure setup, archaeological associated
	works were conducted in Sung Wong Toi Works Area of Kai Tak
	Development Area.
Actions taken/ to	Regular watering has been implemented during site operation
be taken	time. Proper impermeable covers are provided for cement bags
	and stockpiles on site.
Remarks	There is no adverse observation on dust aspect for the weekly site
	inspection on 29 December 2014. The impact dust data recorded
	adjacent to Sung Wong Toi works area on 24 and 30 December
	2014 have been reviewed and no action/limit level was triggered.

Annex M

Environmental Complaint, Environmental Summon and Prosecution

Annex M Environmental Complaint, Environmental Summon and Prosecution Log

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
September 2012	0	0
October 2012	0	0
November 2012	0	0
December 2012	0	0
January 2013	0	0
February 2013	0	0
March 2013	0	0
April 2013	0	0
May 2013	0	0
June 2013	0	0
July 2013	0	0
August 2013	0	0
September 2013	0	0
October 2013	0	0
November 2013	0	0
December 2013	0	0

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/Prosecutions in Reporting Month
January 2014	0	0
February 2014	0	0
March 2014	0	0
April 2014	0	0
May 2014	0	0
June 2014	0	0
July 2014	0	0
August 2014	0	0
September 2014	1	0
October 2014	0	0
November 2014	0	0
December 2014	0	0
January 2015	3	0
Overall Total	4	0

Appendix C

26th EM&A Report for Works Contract 1101 – Ma On Shan Line Modification Works

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report
[Period from 1 to 31 January 2015]

Works Contract 1101

Ma On Shan Modification Works

(February 2015)

Certified by:	James Choi	James
	Environmental Te	am Leader
Position	Environmentar re	aiii Leauei
Date:	13 February 2015	

ANewR Consulting Limited

ANEWR

SCL Contract No. 1101

Ma On Shan Line Modification Works

Monthly EM&A Report (SCL) (January 2015)

for

Sun Fook Kong Joint Venture

sue
hes

The information contained in this report is, to the best of our knowledge, correct at the time of printing. The interpretation and recommendations in the report are based on our experience, using reasonable professional skill and judgment, and based upon the information that was available to us. These interpretations and recommendations are not necessarily relevant to any aspect outside the restricted requirements of the brief. This report has been prepared for the sole and specific use of our client and ANewR Consulting Limited accepts no responsibility for its use by others.

This report is copyright and may not be reproduced in whole or in part without prior written permission. All rights reserved.



Table of Contents

EXECU	JTIVE S	SUMMARY	1
1.	INTRO	DUCTION	2
	1.1	Background	2
	1.2	Description of the Construction Works	2
	1.3	Purpose of this Report	2
2.	PROJE	CT INFORMATION	3
	2.1	Project Organization and Management Structure	3
	2.2	Construction Activities	3
	2.3	Status of License, Permit and Submissions under Environmental Protection Requirements	3
3.	WAST	E MANAGEMENT	4
4.	SITE II	NSPECTION	5
5.	ENVIR	ONMENTAL COMPLAINT	7
6.		ARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL PROSECUTIONS AND ECTIVE ACTIONS	
7.	FUTUE	RE KEY ISSUES)
8.	CONC	LUSION10)

List of Tables

Table 3.1	Waste Generated in the Reporting Month
Table 4-1	Summary of Major Environmental Deficiencies in the Reporting Mont

Table 5.1 Cumulative Statistic of Environmental Complaint

List of Appendices

Appendix A	Location Plan of Works Area and Storage Yard
Appendix B	Updated Construction Programme
Appendix C	Organisation Chart of Environmental Management
Appendix D	Status of License, Permit and Submissions under Environmental Protection Requirements
Appendix E	Waste Flow Table
Appendix F	Mitigation Measures Implementation Schedule for Construction Stage
Appendix G	Environmental Complaint Log



EXECUTIVE SUMMARY

Sun Fook Kong Joint Venture (SFKJV) was awarded the Shatin to Central Link (SCL) Contract No. 1101 Ma On Shan Line (MOL) Modification Works (this Project). ANewR Consulting Limited (ANewR) was commissioned by SFKJV as the Environmental Team (ET) for undertaking the Environmental Monitoring and Audit (EM&A) works during the construction period. The works areas under this Project covered by Environmental Permit (EP-438/2012/H) for the SCL Tai Wai to Hung Hom Section (TAW-HUH) included works sites at Tai Wai Mei Tin Road, To Shek Storage Yard and Shek Mun Storage Yard of which EM&A programme according to the EM&A Manual of SCL (TAW-HUH) should be implemented.

Construction Activities

Construction works were completed at Tai Wai Mei Tin Road in September 2013.

Air Quality and Noise Monitoring

According to the EM&A Manual of SCL (TAW-HUH), there is no designated monitoring stations for work sites at Tai Wai Mei Tin Road, To Shek Storage Yard and Shek Mun Storage Yard.

Environmental Auditing

Weekly site inspections were carried out by ET to ensure proper implementation of environmental mitigation measures and compliance with environmental legislation. During the reporting month, a total of 4 site inspections were conducted and the joint site inspection with IEC was conducted on 20 January 2015. All observations, which were recorded in inspection checklist and together with the ET's recommendations, were passed to the Contractor and ER for necessary corrective action.

Waste Disposal

13.00 m³ of general refuse was disposed of to NENT Landfill in the reporting month. No inert C&D materials were disposed in the reporting month. No chemical waste was disposed in the reporting month.

Complaint Log

No environmental complaint was received during the reporting month.

Notification of Summon and Successful Prosecution

No Notification of Summons or successful prosecution was received during the reporting month.

Future Key Issues

No construction activity is scheduled in the upcoming months.

Reporting Changes

No reporting change was observed during the reporting month.



1. INTRODUCTION

1.1 Background

The Shatin to Central Link - Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an extension of the Ma On Shan Line (MOL) and is approximately 11 km long. It links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).

The construction of the SCL (TAW-HUH) has been divided into a series of civil construction Works Contracts and this Works Contract 1101 covers the works sites at Tai Wai Mei Tin Road, To Shek Storage Yard and Shek Mun Storage Yard of which EM&A programme according to the EM&A Manual of SCL (TAW-HUH) should be implemented.

ANewR Consulting Limited (ANewR) was commissioned by Sun Fook Kong Joint Venture (SFKJV), the main contractor as the Environmental Team (ET) during the construction phase of SCL(TAW-HUH) for Contract No. 1101.

1.2 Description of the Construction Works

The major works of Contract No. 1101 includes construction of noise cover over the viaduct at Tai Wai Mei Tin Road. The works was completed in September 2013.

The works areas including works sites at Tai Wai Mei Tin Road, To Shek Storage Yard and Shek Mun Storage Yard are shown in *Appendix A* and the updated construction programme of the construction works is shown in *Appendix B*.

1.3 Purpose of this Report

This is the 26th monthly EM&A report summarising audit findings of the EM&A program carried out according to EM&A Manual for SCL (TAW-HUH) by ET during the reporting month in January 2015.

As there is no designated air quality, noise and water quality monitoring stations for works sites at Tai Wai Mei Tin Road, To Shek Storage Yard and Shek Mun Storage Yard, this report mainly summarises the waste management details, site inspections findings, environmental complaint records and investigations, and any notification of summons, prosecutions and corrective actions in the reporting month. This monthly EM&A Report is organised as follows:

- Section 1 Introduction
- Section 2 Project Information
- Section 3 Waste Management
- Section 4 Site Inspection
- Section 5 Environmental Complaint
- Section 6 Summary of Notification of Summons, Successful Prosecutions and Corrective Actions
- Section 7 Future Key Issues



2. PROJECT INFORMATION

2.1 Project Organization and Management Structure

The organization chart, contact detail and lines of communication with respect to the environmental management are shown in Appendix C.

2.2 Construction Activities

Construction works were completed at Tai Wai Mei Tin Road in September 2013.

Offsite works areas at To Shek Storage Yard and Shek Mun Storage Yard were only used for storage of construction materials and no construction activities were carried out.

2.3 Status of License, Permit and Submissions under Environmental Protection Requirements

A summary of relevant permits and licences related to environmental protection for the Construction Works and submission under EP-438/2012/H for contract no. 1101 is given in *Table 1* and *Table 2* in *Appendix D*.



3. WASTE MANAGEMENT

The status of waste management in the reporting month is summarized in the following table. Details of the quantities of waste materials generated during the reporting month are shown in the waste flow table given in Appendix E.

Table 3.1 Waste Generated in the Reporting Month

Waste Type	Quantity this month	Cumulative-to-Date
Inert C&D materials disposed	0	149.50 m ³
Inert C&D materials recycled	0	0
Non-inert C&D materials disposed	0	0
Non-inert C&D materials recycled	0	68.00 m ³
General waste disposed of to NENT Landfill	13.00 m ³	299.25 m ³
Chemical waste disposed of to CWTC or collected by licenced collector	0	1400.00 kg



4. SITE INSPECTION

Weekly site inspections were carried out at the sites on 7, 14, 20 and 28 January 2015. The joint site inspection with IEC was carried out on 20 January 2015. All observations together with the appropriate recommended mitigation measures where necessary were recorded in the site inspection checklists that were passed to the Contractor. Major environmental deficiencies observed during the site inspection and recommendations made by the ET are given in *Table 4.1*.

 Table 4.1
 Summary of Major Environmental Deficiencies in the Reporting Month

Date	ET's Observations and Recommendations	Follow-up Action
14 January 2015	At To Shek Storage Yard – The contractor was reminder to clean the general waste on the ground	At To Shek Storage Yard – General waste on the ground was cleaned on 20.01.2015.
	(Reminder was raised on 14.01.2015)	Reminder raised on 14.01.2015 closed.
28 January 2015	At Shek Mun Storage Yard – Construction wastes mixing with construction materials was observed on the ground. The contractor was advised to provide designated area for storage of construction waste and perform on-site sorting.	The follow-up action will be reviewed in the next environmental site walk.
	(Remark was raised on 28.01.2015)	
28 January 2015	At Shek Mun Storage Yard – Inefficiency of wheel washing facility was observed. The contractor was advised to replace the muddy water with clean water in wheel washing facilities and maintain it regularly.	The follow-up action will be reviewed in the next environmental site walk.
	(Remark was raised on 28.01.2015)	
28 January 2015	At Shek Mun Storage Yard – The contractor was reminded to provide a proper hoarding with tarpaulin sheeting for dust and noise suppression to nearby sensitive receiver.	The follow-up action will be reviewed in the next environmental site walk.
	14 January 2015 28 January 2015 28 January 2015	Recommendations At To Shek Storage Yard — The contractor was reminder to clean the general waste on the ground (Reminder was raised on 14.01.2015) At Shek Mun Storage Yard — Construction wastes mixing with construction materials was observed on the ground. The contractor was advised to provide designated area for storage of construction waste and perform on-site sorting. (Remark was raised on 28.01.2015) At Shek Mun Storage Yard — Inefficiency of wheel washing facility was observed. The contractor was advised to replace the muddy water with clean water in wheel washing facilities and maintain it regularly. (Remark was raised on 28.01.2015) At Shek Mun Storage Yard — The contractor was reminded to provide a proper hoarding with tarpaulin sheeting for dust and noise suppression to

Sun Fook Kong Joint Venture
SCL Contract No. 1101
Ma On Shan Line Modification Works
Monthly EM&A Report – SCL (January 2015)



	28.01.2015)	

During site inspections in the reporting month, no non-conformance of implementation of environmental mitigation measures was identified. All relevant environmental mitigation measures for construction stages as stated in the EM&A Manual of SCL (TAW-HUH) was carried out properly in the reporting month. The mitigation measures implementation schedule is shown in *Appendix F*.



5. ENVIRONMENTAL COMPLAINT

No complaint was received during the reporting month.

A log of environmental complaints is shown in Appendix G Cumulative statistic of environmental complaints is shown in Table 5.1.

 Table 5.1
 Cumulative Statistic of Environmental Complaint

-		tur companie
	Compliant Received in the Reporting Month	Cumulative Number of Compliant
	0	0

Sun Fook Kong Joint Venture
SCL Contract No. 1101
Ma On Shan Line Modification Works
Monthly EM&A Report – SCL (January 2015)



6. SUMMARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL PROSECUTIONS AND CORRECTIVE ACTIONS

Neither Notification of Summon nor successful prosecution was received by the Contractor during the reporting month.

Sun Fook Kong Joint Venture
SCL Contract No. 1101
Ma On Shan Line Modification Works
Monthly EM&A Report – SCL (January 2015)



7. FUTURE KEY ISSUES

Construction works were completed at Tai Wai Mei Tin Road in September 2013.



8. CONCLUSION

Construction works were completed at Tai Wai Mei Tin Road in September 2013.

According to the EM&A Manual of SCL (TAW-HUH), there is no designated monitoring stations for work sites at Tai Wai Mei Tin Road, To Shek Storage Yard and Shek Mun Storage Yard.

No environmental complaint was recorded in the reporting month.

No notification of summons and successful prosecution was received in the reporting month.

4 numbers of environmental site inspections were carried out in January 2015.

Recommendations for follow-up actions were given to the Contractor for the deficiencies identified during the site audit as following:

Waste Management

• Implement effective measures to enhance waste management.

Water Quality

• Maintain wheel washing facility regularly.


Air Quality

• Maintain proper hoarding along site boundary.



APPENDIX A


LOCATION PLAN OF WORKS AREA AND STORAGE YARD




ANEWR

Location Plan of Works Area and Storage Yard

Tai Wai Mei Tin Road



ANEWR



ANEWR

Location Plan of Works Area and Storage Yard

To Shek Storage Yard

 SCALE
 N.T.S.
 DATE
 4 June 2013

 CHECK
 LYMA
 DRAWN
 YSWE

 Ref.
 FIGURE NO.
 REV

 App A (Sheet 3 of 3)
 1



APPENDIX B UPDATED CONSTRUCTION PROGRAMME

Project : SCL1101 Updated on 2013/08/29

Construction Programme (SCL)

			20	12							20	13											201	4											2015									2	016			
Work site	Activities	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr N	ay Ju	n J	ul Au	ıg S	ер	Oct No	ov De	c Jai	n Fe	eb M	Mar A	Apr	May	Jun	Jul
Tai Wai Mei Tin Road	Noise Barrier Installation Work			1	_	I	-1	-1	1	_	-1	1	ı	1																																		

Note:

Abbreviation:
 I Engineering Possession (2:00 to 4:00)

2 No construction activity had been carried out at To Shek Storage Yard and Shek Mun Storage Yard.




APPENDIX C

ORGANISATION CHART OF ENVIRONMENTAL MANAGEMENT



Appendix C Organisation Chart of Environmental Management

Project Organization Chart



----- Line of communication



APPENDIX D

STATUS OF LICENSE, PERMIT AND SUBMISSIONS UNDER ENVIRONMENTAL PROTECTION REQUIREMENTS



Appendix D Status of License, Permits and Submission under Environmental Protection Requirements

Table 1 Environmental Management Related Licenses and Permits

Subject	Reference No.	Application Date	Issued Date	Effective Date	Expired Date
Environmental Permit					
Shatin to Central Link (SCL) - Tai Wai to Hung Hom Section	EP-438/2012/H	26 August 2014	10 September 2014	10 September 2014	N/A
Construction Noise Permit					
Tai Wai Station (At Tai Wai Mei Tin Road)	GW-RN0379-14	10 June 2014	27 June 2014	18 August 2014	17 February 2015
To Shek Storage Yard	GW-RN0508-14	7 August 2014	25 August 2014	27 August 2014	26 February 2015
To Shek Storage Yard	GW-RN0007-15	30 December 2014	16 January 2015	27 February 2015	26 August 2015
Chemical Waste Producer					
Tai Wai Station (At Tai Wai Mei Tin Road)	5213-757-S3683-02	6 September 2012	8 October 2012	8 October 2012	N/A
To Shek Storage Yard	5213-759-S3683-08	10 January 2013	14 February 2013	14 February 2013	N/A
Wastewater Discharge Licence					
Tai Wai Station (At Tai Wai Mei Tin Road)	WT00014550-2012	5 November 2012	19 November 2012	19 November 2012	30 November 2017
To Shek Storage Yard	WT00014628-2012	12 November 2012	12 December 2012	12 December 2012	31 December 2017

Note: Only include those valid or under application; "N/A" for non-applicable item(s).



 Table 2
 Summary of Submission Status under EP-438/2012/H

EP Condition	Submission	Date of Submission
Condition 3.4	Monthly EM&A Report (December 2015)	14 January 2015



APPENDIX E WASTE FLOW TABLE

Waste Flow Table for 2012 (year) (in cu. meter) for SCL

		Actual Qua	entities of Inert C&	D Materials Genera		Actual Quantities	of Other C&D Wastes	Generated Monthly
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Recyclable Metals	Non-inert Waste / General Refuse	Chemical Waste (in kg)
January								
February								
March								
April								
May								
June								
Sub-total								
July								
August								
September	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
October	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
November	13.00	0.00	0.00	0.00	13.00	0.00	26.00	0.00
December	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Cumulative Total	13.00	0.00	0.00	0.00	13.00	0.00	26.00	0.00

Remark: - Waste Generated from site at Tai Wai Mei Tin Road, Shek Mun Storage Yard, To Shek Storage Yard and Tai Shui Hang Storage Yard.

^{- 1} full loaded dumping truck is assumed equivalent to 6.5 m³ by volume from Archsd D/OL03/09.002

⁻ Inert waste is disposed of at Tseung Kwan O Area 137 Public Fill Bank while non-inert waste is disposed of at North East New Territories Landfill.

Waste Flow Table for 2013 (year) (in cu. meter) for SCL

		Actual Qua	antities of Inert C&	zD Materials Genera	ated Monthly	Actual Quantities	of Other C&D Wastes	Generated Monthly
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Recyclable Metals	Non-inert Waste / General Refuse	Chemical Waste (in kg)
January	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
February	0.00	0.00	0.00	0.00	0.00	0.00	3.50	0.00
March	0.00	0.00	0.00	0.00	0.00	0.00	3.25	0.00
April	0.00	0.00	0.00	0.00	0.00	3.00	16.25	0.00
May	0.00	0.00	0.00	0.00	0.00	0.00	35.75	0.00
June	0.00	0.00	0.00	0.00	0.00	0.00	22.75	0.00
Sub-total	13.00	0.00	0.00	0.00	13.00	3.00	107.50	0.00
July	0.00	0.00	0.00	0.00	0.00	0.00	6.50	0.00
August	0.00	0.00	0.00	0.00	0.00	0.00	3.25	0.00
September	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
October	0.00	0.00	0.00	0.00	0.00	0.00	58.50	0.00
November	19.50	0.00	0.00	0.00	19.50	0.00	48.75	0.00
December	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Cumulative Total	32.50	0.00	0.00	0.00	32.50	3.00	224.50	0.00

Remark: - Waste generated from site at Tai Wai Mei Tin Road, Shek Mun Storage Yard, To Shek Storage Yard and Tai Shui Hang Storage Yard from January 2013 - April 2013.

Waste generated from site at Tai Wai Mei Tin Road, Shek Mun Storage Yard and To Shek Storage Yard only from May 2013 onwards

⁻ Tai Shui Hang Storage Yard has been handed back to land owner on 15 April 2013

^{- 1} full loaded dumping truck is assumed equivalent to 6.5 m³ by volume from Archsd D/OL03/09.002

⁻ Inert waste is disposed of at Tseung Kwan O Area 137 Public Fill Bank while non-inert waste is disposed of at North East New Territories Landfill.

Waste Flow Table for **2014** (year) (in cu. meter) for SCL

		Actual Qua	antities of Inert C&	zD Materials Genera	ated Monthly	Actual Quantities	of Other C&D Wastes	Generated Monthly
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Recyclable Metals	Non-inert Waste / General Refuse	Chemical Waste (in kg)
					Projects Fill Recyclable Metals General Refuse (in k 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 120.0 0.00 0.00 0.00 0.00 120.0 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 0.00 32.50 3.00 231.00 510.0 0.00 19.50 0.00 19.50 0.00 0.00 6.50 19.50 0.00 345.0 0.00 6.50 0.00 29.25 45.0 0.00 13.00 6.50 0.00 0.00			
January	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
February	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
March	0.00	0.00	0.00	0.00	0.00	0.00	0.00	120.00
April	0.00	0.00	0.00	0.00	0.00	0.00	0.00	120.00
May	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
June	0.00	0.00	0.00	0.00	0.00	0.00	6.50	270.00
Sub-total	32.50	0.00	0.00	0.00	32.50	3.00	231.00	510.00
July	19.50	0.00	0.00	0.00	19.50	0.00	19.50	0.00
August	71.50	0.00	0.00	0.00	71.50	26.00	6.50	500.00
September	6.50	0.00	0.00	0.00	6.50	19.50	0.00	345.00
October	6.50	0.00	0.00	0.00	6.50	0.00	29.25	45.00
November	13.00	0.00	0.00	0.00	13.00	6.50	0.00	0.00
December	0.00	0.00	0.00	0.00	0.00	13.00	0.00	0.00
Cumulative Total	149.50	0.00	0.00	0.00	149.50	68.00	286.25	1400.00

Remark: - Waste generated from site at Tai Wai Mei Tin Road, Shek Mun Storage Yard, To Shek Storage Yard and Tai Shui Hang Storage Yard from January 2013 - April 2013.

⁻ Waste generated from site at Tai Wai Mei Tin Road, Shek Mun Storage Yard and To Shek Storage Yard only from May 2013 onwards

⁻ Tai Shui Hang Storage Yard has been handed back to land owner on 15 April 2013

^{- 1} full loaded dumping truck is assumed equivalent to 6.5 m³ by volume from Archsd D/OL03/09.002

⁻ Inert waste is disposed of at Tseung Kwan O Area 137 Public Fill Bank while non-inert waste is disposed of at North East New Territories Landfill.

Waste Flow Table for 2015 (year) (in cu. meter) for SCL

		Actual Qua	ntities of Inert C&	D Materials Genera	ated Monthly	Actual Quantities	of Other C&D Wastes	Generated Monthly
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Recyclable Metals	Non-inert Waste / General Refuse	Chemical Waste (in kg)
January	0.00	0.00	0.00	0.00	0.00	0.00	13.00	0.00
February								
March								
April								
May								
June								
Sub-total	0.00	0.00	0.00	0.00	0.00	0.00	13.00	0.00
July								
August								
September								
October								
November								
December								
Cumulative Total	149.50	0.00	0.00	0.00	149.50	68.00	299.25	1400.00

Remark: - Waste generated from site at Tai Wai Mei Tin Road, Shek Mun Storage Yard, To Shek Storage Yard and Tai Shui Hang Storage Yard from January 2013 - April 2013.

⁻ Waste generated from site at Tai Wai Mei Tin Road, Shek Mun Storage Yard and To Shek Storage Yard only from May 2013 onwards

⁻ Tai Shui Hang Storage Yard has been handed back to land owner on 15 April 2013

^{- 1} full loaded dumping truck is assumed equivalent to 6.5 m³ by volume from Archsd D/OL03/09.002

⁻ Inert waste is disposed of at Tseung Kwan O Area 137 Public Fill Bank while non-inert waste is disposed of at North East New Territories Landfill.



APPENDIX F

MITIGATION MEASURES IMPLEMENTATION SCHEDULE FOR CONSTRUCTION STAGE



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
Ecology (C	Construction	Phase)						
S5.7	E5	 Good Site Practices Impact to any habitats or local fauna should be avoided by implementing good site practices, including the containment of silt runoff within the site boundary, the containment of contaminated soils for removal from the site, appropriate storage of chemicals and chemical waste away from sites of ecological value and the provision of sanitary facilities for on-site workers. Adoption of such measures should permit waste to be suitably contained within the site for subsequent removal and appropriate disposal. The following good site practices should also be implemented: Erection of temporary geotextile silt or sediment fences/oil traps around any earth-moving works to trap any sediments and prevent them from entering watercourses in particular the Tei Lung Hau stream; Avoidance of soil storage against trees or close to waterbodies in particular the Tei Lung Hau stream; Delineation of works site by erecting hoardings to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value e.g. Tei Lung Hau Stream and the adjoining secondary woodland, tunnel on hill at top of slope stabilization works; 	Minimise ecological impacts	Contractor	All construction sites	During construction	• ProPECC PN 1/94	^ ^

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.		Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		No on-site burning of waste;						^
		Waste and refuse in appropriate receptacles.						*
Landscape	& Visual (C	Construction Phase)						
S6.9.3	LV1	minimization and avoidance of potential impacts are recommended:	Minimize visual & landscape impact	Contractor	Within Project Site	Contraction stage	TM-EIAO	
		 Re-use of Existing Soil For soil conservation, existing topsoil shall be re-used where possible for new planting areas within the project. The construction program shall consider using the soil removed from one phase for backfilling another. Suitable storage ground, gathering ground and mixing ground may be set up on-site as necessary. 						N/A
		 No-intrusion Zone To maximize protection to existing trees, ground vegetation and the associated under storey habitats, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should closely monitor and restrict the site working staff from entering the "no-intrusion zone", even for indirect construction activities and storage of equipment. Protection of Retained Trees 						^

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		 All retained trees should be recorded photographically at the commencement of the Contract, and carefully protected during the construction period. Detailed tree protection specification shall be allowed and included in the Contract Specification, which specifying the tree protection requirement, submission and approval system, and the tree monitoring system. The Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works sites. 						^
S6.12	LV2	 Decorative Hoarding Erection of decorative screen during construction stage to screen off undesirable views of the construction site for visual and landscape sensitive areas. Hoarding should be designed to be compatible with the existing urban context. Management of facilities on work sites To provide proper management of the facilities on the sites, give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs. Tree Transplanting Trees of high to medium survival rate would be affected 	Minimize visual & landscape impact	Contractor	Within Project Site	Detailed design and construction stage	EIAO-TM ETWB TCW 2/2004 ETWB TCW 3/2006	^ N/A

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		by the works shall be transplanted where possible and practicable. Tree transplanting proposal including final location for transplanted trees shall be submitted separately to seek relevant government department's approval, in accordance with ETWB TCW No 3/2006.						
Constructio	n Dust Imp	act						
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	۸
\$7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road in the Kowloon area and once per 1.5 hour at those in the Tai Wai area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 L/m2 to achieve the dust removal efficiency	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	^

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
S7.6.5	D3	 Proper watering of exposed spoil should be undertaken throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practices, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	^ ^ ^ ^ ^ ^ ^

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		• When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing; Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;						*
		 The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surface where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; 						N/A
		 Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a 						N/A
		 building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally 						N/A

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref. EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
	 enclosed by impervious sheeting; Every stock of more than 20 bags of cement or by pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 						^ N/A

Construction Noise (Airborne)

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
S8.3.6	N1	 Implement the following good site practices: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant down to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; Mobile plant should be sited as far away from NSRs as possible and practicable; Material stockpiles, mobile container site office and other structures should be effectively utilized, where 	Control construction airborne noise	Contractor	All construction sites	Construction stage	• Annex 5, TM-EIA	^
		practicable, to screen noise from on-site construction activities.						
S8.3.6	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoarding shall be properly maintained throughout the construction period.	Reduce the construction noise level at low-level zone of NSRs through partial screening	Contractor	All construction sites	Construction stage	• Annex 5, TM-EIA	*

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
\$8.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	N/A
\$8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	^
\$8.3.6	N5	Sequencing operation of construction plants where practicable	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	^
Water Qua	lity (Constru	uction Phase)			•	•		
S10.7.1	W1	In accordance with the Practice Noise for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoff and Site Drainage At the start of site establishment (including the barging facilities), perimeter cut-off drains to direct off-site	To minimize water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	 Water Pollution Control Ordinance ProPECC PN1/94 TM-EIAO TM-Water 	^
		facilities), perimeter cut-off drains to direct off-site water around the site should be constructed with internal						

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction. • The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilities the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediments/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1m ³ /s a sedimentation basin of 30m ³ would be required and for a flow rate of 0.5m ³ /s the basin would be 150m ³ . The detailed design of the	Concerns to address	measures:		measures:	acmeve?	^
		sand/silt traps shall be undertaken by the constructor prior to the commencement of construction.						

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surface should be covered by tarpaulin or other means.						^
		The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows.						^
		All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.						^
		Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via						۸

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		 silt removal facilities. Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being 						^
		 directed into foul sewers. Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm in imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 or ProPECC PN 1/94. Particular attention should be paid to the control of silt surface runoff during storm events, especially for areas located near steep slopes. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt 						*

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. All the earth works involving should be conducted sequentially to limit the amount of construction runoff	Concerns to address	measures?		measures:	acmeve:	^ ^
		generated from exposed areas during the wet season						

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		(April to September) as far as practicable.Adopt best management practices.						۸
S10.7.1	W3	Sewage Effluent Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance TM-water	^
S10.7.1	W7	 In order to prevent accidental spillage of chemicals, the following is recommended: All the tanks, containers, storage area should be bunded and the location should be locked as far as possible from the sensitive watercourse and stormwater drains. The Contractor should register as a chemical waste produce if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. Disposal of chemical waste should be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation. 	To minimize water quality impact from accidental spillage	Contractor	All construction sites where practicable	Construction stage	 Water Pollution Control Ordinance ProPECC PN1/94 TM-EIAO TM-Water 	^
Waste Man	agement (C	onstruction Waste)		•	•	•		•
S11.4.1.1	WM1	On-site sorting of C&D material	Separation of	Contractor	All	Construction	• DEVB TC(W)	

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		• Geological assessment should be carried out by competent persons on site during excavation to identity materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke roke should be separated at the source sites as far as practicable and stored at designated stockpile areas preventing them from delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ended up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Apilte Dyke rock, etc should also be explored.	unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use		construction sites	stage	No.6/2010	^
S11.5.1	WM2	Construction and Demolition Material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;	Good site practice to minimize the waste generation and recycle	Contractor	All construction sites	Construction stage	• Land (Miscellaneous Provisions)	N/A

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		 Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt "Selective Demolition" technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documents and verified; and Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction; 	the C&D materials as far as practicable so as to reduce the amount for final disposal				Ordinance • Waste Disposal Ordinance • ETWB TCW No.19/2005	* N/A N/A
		In addition, disposal of the C&D materials onto ant sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation.						٨
S11.5.1	WM3	 <u>C&D Waste</u> Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or 	Good site practice to minimize the waste generation and recycle the C&D materials as	Contractor	All construction sites	Construction stage	• Land (Miscellaneous Provisions) Ordinance	N/A

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.	far as practicable so as to reduce the amount for final disposal				Waste Disposal OrdinanceETWB TCW No.19/2005	
		The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.						N/A
S11.5.1	WM4	 General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	*

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		 law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labeled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. 						N/A
S11.5.1	WM7	 Chemical Waste Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	Waste Disposal (Chemical Waste General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	^

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
		 waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated; Disposal of chemical waste should be via a licensed waste collector, be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 						^
EM&A Proj	ect							
S14.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	MTR Corporation	All construction sites	Construction Stage	• EIAO Guidance Note No.4/2010 • TM-EIAO	^
S14.2-14.4	EM2	 An Environmental Team needs to be employed as per the EM&A Manual. Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all 	Perform environmental monitoring & auditing	MTR Corporation/ Contractor	All construction sites	Construction stage	• EIAO Guidance Note No. 4/2010 • TM-EIAO	^

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



EIA R	Ref. EM	og	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Status
			the requirements given in the EM&A Manual are fully complied with.						

Implement mitigation measure in the reporting month
Not Applicable in the reporting month

x Non-compliance of mitigation measure
 * Not satisfactory but rectified by the contractor



APPENDIX G ENVIRONMENTAL COMPLAINT LOG



Appendix G Environmental Complaint Log

Complaint Log No.	Name of Complainant	Date Complaint Received	Complaint Date	Complaint Location	Details of Complaint	Date Complaint Received by ET	ET's Investigation Date	Investigation/ Mitigation Measures	Validity To Project
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

ANewR Consulting Limited

Appendix D

25th EM&A Report for Works Contract 1111 – Hung Hom North Approach Tunnel



Gammon-Kaden SCL 1111 Joint Venture

Shatin to Central Link -Tai Wai to Hung Hom Section and Mong Kok East to Hung Hom Section

Works Contract 1111 - Hung Hom North Approach Tunnels

Monthly EM&A Report for January 2015

February 2015

	Name	Signature
Prepared & Checked:	Lemon Lam	June
Reviewed, Approved & Certified:	Y T Tang (Contractor's Environmental Team Leader)	Captolis

Version: 0	Date:	12 February 2015

Disclaimer

This Monthly EM&A Report is prepared for Gammon-Kaden SCL1111 JV and is given for its sole benefit in relation to and pursuant to SCL1111 and may not be disclosed to, quoted to or relied upon by any person other than Gammon-Kaden SCL1111 JV without our prior written consent. No person (other than Gammon-Kaden SCL1111 JV) into whose possession a copy of this report comes may rely on this report without our express written consent and Gammon-Kaden SCL1111 JV may not rely on it for any purpose other than as described above.

Table of Contents

			Page				
EXE	CUTIVE	SUMMARY	1				
1	INTR	ODUCTION	3				
	1.1 1.2	Purpose of the Report					
2	PRO.	JECT INFORMATION	4				
	2.1 2.2 2.3 2.4 2.5	Background Site Description Construction Programme and Activities Project Organisation Status of Environmental Licences, Notification and Permits	4 4 5				
3	ENVI	RONMENTAL MONITORING REQUIREMENTS	8				
	3.1 3.2 3.3 3.4	Construction Dust MonitoringRegular Construction Noise MonitoringContinuous noise monitoringLandscape and Visual	10 12				
4	IMPL	EMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	14				
5	MON	ITORING RESULTS	15				
	5.1 5.2 5.3 5.4 5.5	Construction Dust Monitoring	15 15 16				
6	ENVI	RONMENTAL SITE INSPECTION AND AUDIT	17				
7	ENVI	RONMENTAL NON-CONFORMANCE	19				
	7.1 7.2 7.3 7.4	Summary of Monitoring Exceedances Summary of Environmental Non-Compliance Summary of Environmental Complaints Summary of Environmental Summon and Successful Prosecutions	19 19				
8	FUTU	JRE KEY ISSUES	20				
	8.1 8.2 8.3	Construction Programme for the Next Month	20				
9	CON	CONCLUSIONS AND RECOMMENDATIONS					
	9.1 9.2	ConclusionsRecommendations					

List of Tables

Table 1.1	Contact Information of Key Personnel
Table 2.1	Status of Environmental Licenses, Notifications and Permits
Table 3.1	Air Quality Monitoring Equipment
Table 3.2	Locations of Air Quality Monitoring Stations
Table 3.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 3.4	Noise Monitoring Parameters, Frequency and Duration
Table 3.5	Noise Monitoring Equipment for Regular Noise Monitoring
Table 3.6	Locations of Impact Noise Monitoring Stations
Table 3.7	Summary of Proposed Continuous Noise Monitoring Location
Table 3.8	Noise Monitoring Equipment for Continuous Noise Monitoring
Table 3.9	Summary of Proposed Continuous Noise Monitoring Plan
Table 4.1	Status of Required Submission under Environmental Permit
Table 5.1	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 5.2	Summary of Impact Noise Monitoring Results in the Reporting Period
Table 6.1	Observations and Recommendations of Site Audit

List of Figures

Figure 1.1	General Layout Plan
Figure 2.1	Location of Air Quality Monitoring Station
Figure 3.1	Locations of Impact Noise Monitoring Stations

List of Appendices

Appendix A	Construction Programme
Appendix B	Project Organisation Structure
Appendix C	Implementation Schedule of Environmental Mitigation Measures
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Equipment
Appendix F	EM&A Monitoring Schedules
Appendix G	Air Quality Monitoring Results and their Graphical Presentations
Appendix H	Noise Monitoring Results and their Graphical Presentations
Appendix I	Event and Action Plan
Appendix J	Cumulative Statistics on Complaints, Notification of Summons and Successful
	Prosecutions
Appendix K	Monthly Summary Waste Flow Table

AECOM Asia Co. Ltd. ii February 2015

EXECUTIVE SUMMARY

Shatin to Central Link Contract 1111 – Hung Hom North Approach Tunnels (hereafter called "the Project") covers part of the construction of the Shatin to Central Link (SCL) which aimed to convey a total of 17km extension of the existing Ma On Shan Line (MOL) through east Kowloon to West Rail Line and also East Rail Line (EAL) through Hung Hom across the harbour to Admiralty Station (ADM). The Project covers construction activities at Mong Kok Freight Terminal and part of the construction activities located at Hung Hom Area for SCL (TAW-HUH), SCL (MKK-HUH) and SCL (HHS).

The EM&A programme commenced in January 2013. The impact EM&A for the Project includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 January 2015. As informed by the Contractor, major activities in the reporting period were:

Hung Hom Area

- Excavation work, site clearance, site formation, slope work, road diversion, excavation lateral support,
- Construction of drainage and man hole, reinforced concrete structure, emergency vehicular access.
- Trial pit, trial trench, pre-drilling, pilling works, pre-grouting, grouting, post-grouting, backfilling, abutment works.
- Erection of hoarding, scaffolding platform, temporary staircase,
- Tie back installation, installation of temporary support for OB2, modification work for OB2, lifting of concrete blocks, preparation work for noise enclosure,
- Removal of pipe, demolition of drawpit, dismantling of scaffolding, demolition of stair case,
- Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

Mong Kok Freight Terminal

Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level of 24-hour TSP monitoring was recorded at the monitoring location in the reporting month.

Breaches of Action and Limit Levels for Noise

Regular Noise Monitoring

No Action Level exceedance was recorded since no noise related complaint during 0700 to 1900 hours on normal weekdays was received in the reporting month.

No exceedance of Limit Level of noise was recorded in the reporting month.

Continuous Noise Monitoring

During the reporting month, continuous noise monitoring is required at NM1 and NM2 according to the schedule presented in CNMP.

No exceedance of Action and Limit Level of continuous noise monitoring was recorded at NM1 and NM2 in the reporting month

Complaint, Notification of Summons and Successful Prosecution

No environmental complaint and no notification of summons and successful prosecution were received in the reporting month.

AECOM Asia Co. Ltd. 1 February 2015

Future Key Issues

Key issues to be considered in the coming month included:

Hung Hom Area

- Excavation work, site clearance, site formation, slope work, cable detection, road diversion, excavation lateral support,
- Construction of drainage and man hole, reinforced concrete structure, emergency vehicular access.
- Trial pit, trial trench, pre-drilling, pilling works, pre-grouting, grouting, post-grouting, abutment works.
- Erection of hoarding, scaffolding platform, temporary staircase,
- Tie back installation, installation of temporary support for OB2, modification work for OB2, lifting of concrete blocks, preparation work for noise enclosure,
- Removal of pipe, demolition of drawpit, foul water diversion, demolition of stair case, dismantling of scaffolding
- Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

Mong Kok Freight Terminal

- Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise and waste management.

1 INTRODUCTION

Gammon-Kaden SCL1111 Joint Venture (GKSCLJV) was commissioned by MTR as the Civil Contractor for Works Contract 1111. AECOM Asia Company Limited (AECOM) was appointed by GKSCLJV as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

1.1 Purpose of the Report

1.1.1 This is the seventeenth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period from 1 to 31 January 2015.

1.2 Report Structure

- 1.2.1 This monthly EM&A Report is organised as follows:
 - Section 1: Introduction
 - Section 2: Project Information
 - Section 3: Environmental Monitoring Requirement
 - Section 4: Implementation Status of Environmental Mitigation Measures
 - Section 5: Monitoring Results
 - Section 6: Environmental Site Inspection
 - Section 7: Environmental Non-conformance
 - Section 8: Future Key Issues
 - Section 9: Conclusions and Recommendation

2 PROJECT INFORMATION

2.1 Background

- 2.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 2.1.2 The Environmental Impact Assessment (EIA) Reports for SCL Tai Wai to Hung Hom Section [SCL (TAW-HUH)] (Register No.: AEIAR-167/2012), SCL Mong Kok East to Hung Hom Section [SCL (MKK-HUH)] (Register No.: AEIAR-165/2012) and SCL Stabling Sidings at Hung Hom Freight Yard [SCL (HHS)] (Register No.: AEIAR-164/2012) were approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Reports, two Environmental Permits (EPs) were granted on 22 March 2012, one covers SCL (TAW-HUH) and SCL (HHS)(EP No: EP-438/2012) and the other covers SCL (MKK-HUH) and SCL (HHS) (EP No.: EP-437/2012), for their construction and operation. Variations of environmental permit (VEP) was subsequently applied for EP-438/2012 and the latest Environmental Permit (EP No: EP-438/2012/H) was issued by Director of Environmental Protection (DEP) on 10 September 2014.
- 2.1.3 The construction of the SCL is divided into different civil construction works contracts and Works Contract 1111 Hung Hom North Approach Tunnels (hereafter referred to as "the Project") covers construction activities at Mong Kok Freight Terminal and part of the construction activities located at Hung Hom under the two EPs.

2.2 Site Description

- 2.2.1 The major construction activities under Works Contract 1111 include:
 - SCL (MKK-HUH) (i) Construction of an realigned and modified railway from Portal 1A near Oi Man Estate to Hung Hom Station; (ii) Construction of Noise Enclosure at Portal 1A; (iii) modification works on the existing Homantin Siding; and (iv) new EVA near Hung Hom Station.
 - SCL (TAW-HUH) Part of the railway tunnel from Ho Man Tin Station to Hung Hom.
 - SCL (HHS) Construction of tracks and noise barrier of Hung Hom Stabling Sidings.
- 2.2.2 Figure 1.1 shows the works areas for the Works Contract 1111.

2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarised below:-

Hung Hom Area

- Excavation work, site clearance, site formation, slope work, road diversion, excavation lateral support,
- Construction of drainage and man hole, reinforced concrete structure, emergency vehicular access.
- Trial pit, trial trench, pre-drilling, pilling works, pre-grouting, grouting, post-grouting, backfilling, abutment works,
- Erection of hoarding, scaffolding platform, temporary staircase,
- Tie back installation, installation of temporary support for OB2, modification work for OB2, lifting of concrete blocks, preparation work for noise enclosure,
- Removal of pipe, demolition of drawpit, dismantling of scaffolding, demolition of stair case,
- Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

Mong Kok Freight Terminal

- Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

2.3.2 The construction programme is presented in **Appendix A**.

2.4 Project Organisation

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarised in **Table 1.1.**

Table 1.1 Contact Information of Key Personnel

Party	Role	Position	Name	Telephone	Fax
	Decidential	Construction Manager	Mr. Michael Fu	3127 6201	3124 6422
MTR	Residential Engineer (ER)	SCL Project Environmental Team Leader	Mr. Richard Kwan	2688 1283	2993 7577
Meinhardt	Independent Environmental Checker	Independent Environmental Checker	Mr. Fredrick Leong	2859 1739	2540 1580
		Project Manager	Mr. Alan Yan	9855 0361	
GKSCKJV	Contractor	Environmental Manager	Ms. Michelle Tang	3904 9663	3904 9630
AECOM	Contractor's Environmental Team (ET)	ET Leader	Mr. Y T Tang	3922 9393	2317 7609

2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 2.1**.

Table 2.1 Status of Environmental Licenses, Notifications and Permits

No. Notification Reference No. From To	Permit / License	Valid I	Period	Status	Remarks	
EP-437/2012 22 Mar 2012 - Valid - EP-438/2012/H 10 Sep 2014 - Valid - Valid - EP-438/2012/H 10 Sep 2014 - Valid For General and Reprovisioning GW-RE0768-14 30 Jul 2014 29 Jan 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0821-14 01 Aug 2014 31 Jan 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE1001-14 10 Sep 2014 9 Mar 2015 Valid For General Work at Mong Kok East Station Concourse GW-RE1002-14 10 Sep 2014 9 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1229-14 31 Oct 2014 31 Jan 2015 Valid For TB1 & TB2 Installation at Chatham Road North GW-RE1252-14 1 Nov 2014 31 Jan 2015 Valid For Fall & TB2 Installation at Chatham Road North SNSL3-5 GW-RE1294-14 18 Nov 2014 31 Jan 2015 Valid For General Work at Oi Sen Path and Ho Man Tin Siding GW-RE1323-14 1 Dec 2014 28 Feb 2015 Valid For General Work at Oi Sen Path GW-RE1380-14 2 Dec 2014 31 Jan 2015 Valid For Scaffolding and 2.4m Hoarding Erection at Ho Man Tin and Oi Sen Path GW-RE1380-14 6 Dec 2014 31 Jan 2015 Valid For Scaffolding and 2.4m Hoarding Erection at Ho Man Tin and Oi Sen Path GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1392-14 16 Dec 2014 28 Feb 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For Toading Test Preparation at Oi Sen Path GW-RE0083-15 31 Jan 2015		From	То			
EP-438/2012/H 10 Sep 2014 - Valid - Construction Noise Permit GW-RE0768-14 30 Jul 2014 29 Jan 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0821-14 01 Aug 2014 31 Jan 2015 Valid For E&M Works at Hung Hom Station GW-RE1011-14 10 Sep 2014 9 Mar 2015 Valid For General Grouting Station and Desendar at EWL8 GW-RE1002-14 10 Sep 2014 9 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1229-14 31 Oct 2014 31 Jan 2015 Valid For General Work at NSL 3-5 GW-RE1229-14 1 Nov 2014 31 Jan 2015 Valid For Hoarding Erection at NSL 3-5 GW-RE1252-14 1 Nov 2014 31 Jan 2015 Valid For General Work at Oi Sen Path AND Mork at Oi Sen Path AND Mo	Environmental Permit					
Construction Noise Permit GW-RE0768-14 30 Jul 2014 29 Jan 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0821-14 01 Aug 2014 31 Jan 2015 Valid For E&M Works at Mong Kok East Station Concourse GW-RE1011-14 10 Sep 2014 9 Mar 2015 Valid For Grouting Station and Desendar at EWL8 GW-RE1002-14 10 Sep 2014 9 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid For General Works for steel decking at EWL8 GW-RE1229-14 31 Oct 2014 31 Jan 2015 Valid For TB1 & TB2 Installation at Chatham Road North GW-RE1252-14 1 Nov 2014 31 Jan 2015 Valid For Hoarding Erection at NSL3-5 GW-RE1294-14 18 Nov 2014 31 Jan 2015 Valid For General Work at Oi Sen Path and Ho Man Tin Siding GW-RE1329-14 1 Dec 2014 28 Feb 2015 Valid For General Work at Oi Sen Path NSL3-5 GW-RE1380-14 2 Dec 2014 31 Jan 2015 Valid For General Work at Oi Sen Path NSL3-3 GW-RE1380-14 2 Dec 2014	EP-437/2012	22 Mar 2012	-	Valid	-	
GW-RE0768-14 30 Jul 2014 29 Jan 2015 Valid Works at Hung Hom Station Works at Hung Hom Station GW-RE0821-14 01 Aug 2014 31 Jan 2015 Valid For E&M Works at Mong Kok East Station Concourse GW-RE1011-14 10 Sep 2014 9 Mar 2015 Valid Desendar at EWL8 GW-RE1002-14 10 Sep 2014 9 Mar 2015 Valid Desendar at EWL8 GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1299-14 31 Oct 2014 31 Jan 2015 Valid For General Work at NSL 3-5 GW-RE1229-14 1 Nov 2014 31 Jan 2015 Valid For General Work at Oil Sen Path and Ho Man Tin Sidings GW-RE1252-14 1 Nov 2014 31 Jan 2015 Valid Por General Work at Oil Sen Path and Ho Man Tin Sidings GW-RE1294-14 18 Nov 2014 31 Jan 2015 Valid Por General Work at Oil Sen Path and Ho Man Tin Maintenance Siding GW-RE1323-14 1 Dec 2014 28 Feb 2015 Valid For General Work at Oil Sen Path Hoarding Erection at Ho Man Tin Maintenance Siding GW-RE1380-14 2 Dec 2014 31 Jan 2015 Valid For Gen Hoarding in NSL 9 and Demolition of Scaffolding and 2.4m Hoarding Erection at Ho Man Tin and Oil Sen Path GW-RE1392-14 1			-	Valid	-	
Works at Hung Hom Station GW-RE0821-14 01 Aug 2014 31 Jan 2015 Valid For E&M Works at Mong Kok East Station Concourse GW-RE1011-14 10 Sep 2014 9 Mar 2015 Valid For Grouting Station and Desender at EWL8 GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid For General works for steel decking at EWL8 GW-RE1229-14 31 Oct 2014 31 Jan 2015 Valid For TB1 & TB2 Installation at Chatham Road North For Hoarding Erection at NSL3-5 GW-RE1252-14 1 Nov 2014 31 Jan 2015 Valid For Hoarding Erection at NSL3-5 GW-RE1294-14 18 Nov 2014 14 Mar 2015 Valid For General Work at Oi Sen Path and Ho Man Tin Siding GW-RE1279-14 30 Nov 2014 31 Jan 2015 Valid For General Work at Oi Sen Path north Ho Man Tin Maintenance Siding GW-RE1323-14 1 Dec 2014 28 Feb 2015 Valid For Cross Track Duct Installation in Ho Man Tin Maintenance Siding GW-RE1380-14 2 Dec 2014 31 Jan 2015 Valid For Scaffolding and 2.4m Hoarding Erection at Ho Man Tin and Oi Sen Path GW-RE1380-14 6 Dec 2014 10 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1464-14 13 Jan 2015 27 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Canding Test Preparation at Oi Sen Path GW-RE003-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For General and Reprovisioning GW-RE0083-15 31 Jan 2015						
GW-RE0821-14 01 Aug 2014 31 Jan 2015 Valid East Station Concourse GW-RE1011-14 10 Sep 2014 9 Mar 2015 Valid For Grouting Station and Desendar at EWL8 GW-RE1002-14 10 Sep 2014 9 Mar 2015 Valid For General Work at NSL 3-5 GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid Gecking at EWL8 GW-RE129-14 31 Oct 2014 31 Jan 2015 Valid For TB1 & TB2 Installation at Chattham Road North GW-RE1252-14 1 Nov 2014 31 Jan 2015 Valid For Hoarding Frection at NSL3-5 GW-RE1294-14 18 Nov 2014 14 Mar 2015 Valid For General Work at Oi Sen Path and Ho Man Tin Siding GW-RE1294-14 18 Nov 2014 31 Jan 2015 Valid For General Work at Oi Sen Path and Ho Man Tin Siding GW-RE1290-14 1 Dec 2014 28 Feb 2015 Valid For General Work at Oi Sen Path Nation How In Maintenance Siding GW-RE1323-14 1 Dec 2014 28 Feb 2015 Valid For General Work at Oi Sen Path Hoarding Erection at Ho Man Tin and Oi Sen Path GW-RE1380-14 2 Dec 2014 31 Jan 2015 Valid For Gen Hoarding in NSL 9 and Demolition of Scaffolding Platform at Oi Sen Path GW-RE1392-14 16 Dec 2014 10 Jan 2015	GW-RE0768-14	30 Jul 2014	29 Jan 2015	Valid		
East Station Concourse	C/M DE0921 14	01 Aug 2014	21 Jan 2015	Valid		
Desendar at EWL8	GW-IXL0021-14	01 Aug 2014	31 Jan 2013	valiu		
GW-RE1093-14 24 Sep 2014 21 Mar 2015 Valid For General works for steel decking at EWL8	GW-RE1011-14	10 Sep 2014	9 Mar 2015	Valid		
GW-RE1229-14 31 Oct 2014 31 Jan 2015 Valid For TB1 & TB2 Installation at Chatham Road North	GW-RE1002-14	10 Sep 2014	9 Mar 2015	Valid	For General Work at NSL 3-5	
GW-RE1229-14 31 Oct 2014 31 Jan 2015 Valid For TB1 & TB2 Installation at Chatham Road North GW-RE1252-14 1 Nov 2014 31 Jan 2015 Valid For Hoarding Erection at NSL.3-5 GW-RE1294-14 18 Nov 2014 14 Mar 2015 Valid For General Work at Oi Sen Path and Ho Man Tin Siding GW-RE1279-14 30 Nov 2014 31 Jan 2015 Valid For General Work at Oi Sen Path and Ho Man Tin Siding GW-RE1323-14 1 Dec 2014 28 Feb 2015 Valid For Cross Track Duct Installation in Ho Man Tin Maintenance Siding GW-RE1280-14 2 Dec 2014 31 Jan 2015 Valid For Scaffolding and 2.4m Hoarding Erection at Ho Man Tin and Oi Sen Path GW-RE1317-14 2 Dec 2014 31 Jan 2015 Valid For 6m Hoarding in NSL 9 and Demolition of Scaffolding Platform at Oi Sen Path GW-RE1380-14 6 Dec 2014 10 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path <tr< td=""><td>GW-RE1093-14</td><td>24 Sep 2014</td><td>21 Mar 2015</td><td>Valid</td><td></td></tr<>	GW-RE1093-14	24 Sep 2014	21 Mar 2015	Valid		
Substitute	GW-RE1229-14	31 Oct 2014	31 Jan 2015	Valid		
Path and Ho Man Tin Siding For 6m Hoarding Erection in NSL6	GW-RE1252-14	1 Nov 2014	31 Jan 2015	Valid		
NSL6 GW-RE1323-14 1 Dec 2014 28 Feb 2015 Valid For Cross Track Duct Installation in Ho Man Tin Maintenance Siding For Scaffolding and 2.4m Hoarding Erection at Ho Man Tin and Oi Sen Path GW-RE1317-14 2 Dec 2014 31 Jan 2015 Valid For 6m Hoarding in NSL 9 and Demolition of Scaffolding Platform at Oi Sen Path For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1464-14 13 Jan 2015 27 Feb 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1489-14 30 Jan 2015 29 Jul 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North	GW-RE1294-14	18 Nov 2014	14 Mar 2015	Valid		
GW-RE1380-14 2 Dec 2014 31 Jan 2015 Valid For Scaffolding and 2.4m Hoarding Erection at Ho Man Tin and Oi Sen Path GW-RE1317-14 2 Dec 2014 31 Jan 2015 Valid Prof 6m Hoarding in NSL 9 and Demolition of Scaffolding Platform at Oi Sen Path GW-RE1380-14 6 Dec 2014 10 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1464-14 13 Jan 2015 27 Feb 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1489-14 30 Jan 2015 29 Jul 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North	GW-RE1279-14	30 Nov 2014	31 Jan 2015	Valid		
GW-RE1317-14 2 Dec 2014 31 Jan 2015 Valid For 6m Hoarding in NSL 9 and Demolition of Scaffolding Platform at Oi Sen Path GW-RE1380-14 6 Dec 2014 10 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1464-14 13 Jan 2015 27 Feb 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1489-14 30 Jan 2015 29 Jul 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North	GW-RE1323-14	1 Dec 2014	28 Feb 2015	Valid	Installation in Ho Man Tin	
GW-RE1380-14 GW-RE1380-14 GW-RE1392-14 GW-RE1392-14 GW-RE1464-14 GW-RE1464-14 GW-RE0022-15 GW-RE1489-14 GW-RE0083-15 GW-RE0083-15 GW-RE1380-14 GW-RE1380-14 GDec 2014 10 Jan 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings For Loading Test Preparation at Oi Sen Path Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings Valid For Loading Test Preparation at Oi Sen Path Valid For Loading Test Preparation at Oi Sen Path Valid For Loading Test Preparation at Oi Sen Path Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 Jan 2015 Z8 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North	GW-RE1280-14	2 Dec 2014	31 Jan 2015	Valid	Hoarding Erection at Ho Man	
GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1464-14 13 Jan 2015 27 Feb 2015 Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path For Loading Test Preparation at Oi Sen Path GW-RE1489-14 30 Jan 2015 29 Jul 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North Wastewater Discharge License	GW-RE1317-14	2 Dec 2014	31 Jan 2015	Valid	Demolition of Scaffolding	
GW-RE1392-14 16 Dec 2014 15 Jan 2015 Valid For Loading Test Preparation at Oi Sen Path Valid For Bar Fencing Erection near Railway Trackside Area at Ho Man Tin Sidings GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path For Loading Test Preparation at Oi Sen Path Valid For Loading Test Preparation at Oi Sen Path Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North Wastewater Discharge License	GW-RE1380-14	6 Dec 2014	10 Jan 2015	Valid	Railway Trackside Area at Ho	
GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1489-14 30 Jan 2015 29 Jul 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North Wastewater Discharge License	GW-RE1392-14	16 Dec 2014	15 Jan 2015	Valid	For Loading Test Preparation at	
GW-RE0022-15 16 Jan 2015 28 Feb 2015 Valid For Loading Test Preparation at Oi Sen Path GW-RE1489-14 30 Jan 2015 29 Jul 2015 Valid For General and Reprovisioning Works at Hung Hom Station GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North Wastewater Discharge License	GW-RE1464-14	13 Jan 2015	27 Feb 2015	Valid	Railway Trackside Area at Ho	
GW-RE0083-15 31 Jan 2015 28 Mar 2015 Valid For TB1 & TB2 Installation at Chatham Rd North Wastewater Discharge License	GW-RE0022-15	16 Jan 2015	28 Feb 2015	Valid	For Loading Test Preparation at	
Wastewater Discharge License Chatham Rd North	GW-RE1489-14	30 Jan 2015	29 Jul 2015	Valid	Works at Hung Hom Station	
	GW-RE0083-15	31 Jan 2015	28 Mar 2015	Valid		
	Wastowater Discharge License					
			28 Fah 2018	\/alid	For Winslow Street Works	
WT00015146-2013 201 eb 2013 201 eb 2016 Valid 1 of Willslow Street Works WT00015644-2013 16 Apr 2013 30 Apr 2018 Valid For Homantin Sidings Works						

Permit / License No. / Notification/	Valid I	Period	Status	Remarks	
Reference No.	From	То			
WT00015606-2013	25 Apr 2013	30 Apr 2018	Valid	For Mong Kok Freight Terminal Works	
WT00016090-2013	14 Jun 2013	30 Jun 2018	Valid	For Hung Hom Station Works	
WT00016108-2013	14 Jun 2013	30 Jun 2018	Valid	For Slip Road Works from Chatham Road North and underneath Princess Margaret Road Link (Discharge Point near Hong Chong Road)	
WT00015859-2013	14 May 2013	31 May 2018	Valid	For Works in EWL8 and Oi Sen Path Garden	
WT00016447-2013	24 Jul 2013	31 Jul 2018	Valid	For Winslow Street Slope Works Between Chatham Road North and Wai Fung Street	
WT00016435-2013	23 Jul 2013	31 Jul 2018	Valid	For Slip Road Works from Chatham Road North and underneath Princess Margaret Road Link (Discharge Point near Oi Sen Path)	
WT00018688-2014	14 Apr 2014	30 Apr 2019	Valid	For Hung Hom Freight Terminal Works	
WT00019068-2014	25 Jun 2014	30 Jun 2019	Valid	For Oi Sen Path Works	
Chemical Waste Prod	ducer Registrat	ion			
5213-213-G2618-01	22 Mar 2013	-	Valid	For Winslow Street Works	
5213-213-G2618-03	08 Apr 2013	-	Valid	For Hung Hom Station Reprovisioning Works	
5213-222-G2618-05	25 Apr 2013	-	Valid	For Mong Kok Freight Terminal Works	
5213-213-G2618-06	16 Apr 2013	1	Valid	For Homantin Sidings Works	
5213-236-G2618-10	14 Jun 2013	-	Valid	For Slip Road Works from Chatham Road North and underneath Princess Margaret Road Link	
5213-236-G2618-11	27 May 2013	-	Valid	For Works near Chatham Road North	
5213-213-G2618-12	14 Apr 2014	-	Valid	For Hung Hom Freight Terminal Works	
5213-236-G2618-14	08 May 2014	-	Valid	For Oi Sen Path Works	
Billing Account for C		aste Disposal			
7016658	24 Jan 2013	-	Account Active	-	
Notification Under Air Pollution Control (Construction Dust) Regulation					
353991	02 Jan 2013	18 Apr 2018	Notified	-	
Clinical Waste Produ	Clinical Waste Producer Premises Code				
PC01/RE/00362644	30 Jan 2014	-	Valid	For Hung Hom Freight Yard Works	

3 ENVIRONMENTAL MONITORING REQUIREMENTS

3.1 Construction Dust Monitoring

Monitoring Requirements

3.1.1 In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in **Appendix D**.

Monitoring Equipment

3.1.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the EM&A Manual. Brand and model of the equipment is given in **Table 3.1**.

Table 3.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
High Volume Sampler (24-hour TSP)	Andersen Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. GS 2310 (S/N:8259))
Calibration Kit	TISCH Environmental Orifice (Model TE-5025A (Orifice I.D.: 0988))

Monitoring Locations

3.1.3 One monitoring station was set up at the proposed location in accordance with the approved EM&A Manuals for SCL (TAW-HUH), SCL (MKK-HUH) and SCL (HHS) as well as the works areas of the Project. The location of the construction dust monitoring station is summarised in **Table 3.2** and shown in **Figure 2.1.**

Table 3.2 Locations of Construction Dust Monitoring Stations

ID	Location	Monitoring Station
AM1	No. 234 – 238 Chatham	Roof top of the premises facing Chatham Road
AIVI I	Road North	North

Note

Monitoring Methodology

3.1.4 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS as far as practicable:-
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations
 - (viii) A secured supply of electricity was obtained to operate the samplers.

AECOM Asia Co. Ltd. 8 February 2015

⁽¹⁾ Permission of access could not be obtained from Wing Fung Building (originally proposed in the approved EM&A Manuals) and hence the monitoring location was relocated to No. 234-248 Chatham Road North. The alternative monitoring location has been approved by IEC and EPD.

- (ix) The sampler was located more than 20 meters from any dripline.
- (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
- (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

(b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

(c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminium strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m³/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m³/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.
- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

(d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) HVSs were calibrated using TE-5025A Calibration Kit upon installation and thereafter at bi-monthly intervals.
- (iii) Calibration certificate of the TE-5025A Calibration Kit and the HVSs are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.1.5 The schedule for environmental monitoring in January 2015 is provided in **Appendix F**.

AECOM Asia Co. Ltd. 9 February 2015

3.2 Regular Construction Noise Monitoring

Monitoring Requirements

3.2.1 In accordance with the EM&A Manuals, impact noise monitoring should be conducted for at least once a week during the construction phase of the Project. **Table 3.4** summarises the monitoring parameters, frequency and duration of impact noise monitoring. The Action and Limit level of the noise monitoring is provided in **Appendix D**.

Table 3.4 Noise Monitoring Parameters, Frequency and Duration

Parameter and Duration	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded.	At least once per week

Monitoring Equipment

3.2.2 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.5**.

Table 3.5 Noise Monitoring Equipment for Regular Noise Monitoring

Equipment	Brand and Model
Integrated Sound Level Meter	B&K (Model No. 2238 (S/N: 2285692), (S/N: 2800927)) Rion (Model No. NL-31 (S/N: 00320528))
Acoustic Calibrator	Rion (Model No. NC-73 (S/N: 10307223))

Monitoring Locations

3.2.3 Two monitoring stations were set up at the proposed locations in accordance with the approved EM&A Manuals for SCL (TAW-HUH), SCL (MKK-HUH) and SCL (HHS) as well as the works areas of the Project. Locations of the noise monitoring stations are summarised in **Table 3.6** and shown in **Figure 3.1**.

Table 3.6 Locations of Regular Construction Noise Monitoring Stations

ID	Location	Monitoring Station	Type of Measurement
NM1	Carmel Secondary School (South Block)	1m from the exterior of the roof top façade of the premises facing Oi Sen Path	Façade
NM2	No. 234 – 238 Chatham Road North ⁽¹⁾	Free-field on the rooftop of the premise	Free Field

Note:

AECOM Asia Co. Ltd. 10 February 2015

⁽¹⁾ Permission of access could not be obtained from Wing Fung Building (originally proposed in the approved EM&A Manuals) and hence the monitoring location was relocated to No. 234-248 Chatham Road North. The alternative monitoring location has been approved by IEC and EPD.

Monitoring Methodology

3.2.4 Monitoring Procedure

- (a) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at NM2. A correction of +3 dB(A) shall be made to the free field measurements.
- (b) Façade measurements were made at NM1.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30-minutes)}$ during non-restricted hours i.e. 0700-1900 on normal weekdays.
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.2.5 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

Monitoring Schedule for the Reporting Month

3.2.6 The schedule for environmental monitoring in January 2015 is provided in **Appendix F**.

3.3 Continuous noise monitoring

Monitoring Requirements

3.3.1 According to EP conditions under EP-437/2012 (Condition 2.8) and EP-438/2012/H (Condition 2.10), continuous noise monitoring should be conducted at the NSRs as identified by the Construction Noise Mitigation Measures Plan (CNMMP) to have residual air-borne noise impacts. A CNMMP and Continuous Noise Monitoring Plan (CNMP) were submitted to EPD on 20 January 2014.

Monitoring Locations

3.3.2 With reference to the CNMP, continuous noise monitoring should be conducted during period at which the predicted airborne construction noise levels exceed the relevant noise criteria at the respective NSRs. The proposed continuous noise monitoring locations are presented in **Table 3.7** and shown in **Figure 2.1**.

Table 3.7 Summary of Proposed Continuous Noise Monitoring Location

NSR ID	NSR Description	Uses	Proposed Continuous Noise Monitoring Location	Alternative Noise Monitoring Location
OM4a	Carmel Secondary School (South Block)	Educational	NM1	-
HH2	Wing Fung Building	Residential	NM2	No. 234-238 Chatham Road North ⁽¹⁾

Note:

Monitoring Equipment

3.3.3 Continuous noise monitoring will be performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator will be deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.8.**

Table 3.8 Noise Monitoring Equipment for Continuous Noise Monitoring

Equipment	Brand and Model
Integrated Sound Level Meter	B&K (Model No. 2238 (S/N: 2255677) & (S/N: 2800930))
Acoustic Calibrator	Rion (Model No. NC-73 (S/N: 10307223))

Monitoring Parameters, Frequency and Duration

3.3.4 Continuous noise level will be measured in terms of the A-weighted equivalent continuous sound pressure level for 30 minutes (L_{eq}, 30 min) for time period between 0700 and 1900 hours on normal working hours (i.e. Mondays to Saturdays) during the construction period that the predicted noise levels exceed the relevant noise criteria at the identified NSRs. The recommended measurement period for the continuous noise monitoring programme in the CNMP is summarised in **Table 3.9**.

AECOM Asia Co. Ltd. 12 February 2015

⁽¹⁾ Permission of access could not be obtained from Wing Fung Building (originally proposed in the approved EM&A Manuals) and hence the monitoring location was relocated to No. 234-248 Chatham Road North. The alternative monitoring location is considered as an appropriate alternative noise monitoring station in the CNMP.

Monitoring Methodology

3.3.5 Immediately prior to the noise measurement, the accuracy of the sound level meter will be checked using an acoustic calibrator, which generated a known sound pressure level at a known frequency. The accuracy of the sound level meter will also be checked on an annual-basis. Measurement will be accepted as valid only if the calibration level before and after the noise measurement agrees to within 1.0dB. Noise measurement will be made in accordance with standard acoustical principles and practices in relation to weather conditions.

Event and Action Plan

3.3.6 Summary of the proposed continuous noise monitoring programme are presented in **Table 3.9**. The Event and Action Plan for the continuous noise monitoring programme recommended in the CNMP is presented in **Appendix I**.

Table 3.9 Summary of Proposed Continuous Noise Monitoring Plan

Monitoring Location	NSR Description	Action/Limit Level, dB(A)	Measurement Period
NM1	Carmel Secondary School (South Block)	68 ⁽¹⁾	Feb and Jun 2014, Jan and Feb 2015 ⁽³⁾
NM2	No. 234-238 Chatham Road North ⁽²⁾	77	Sep to Dec of 2014 Jan / Mar to May 2015

Note:

(1) Action/Limit level will only be applicable during the examination period.

3.4 Landscape and Visual

3.4.1 As per the EM&A Manuals, the landscape and visual mitigation measures should be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6.**

⁽²⁾ Permission of access could not be obtained from Wing Fung Building (originally proposed in the approved EM&A Manuals) and hence the monitoring location was relocated to No. 234-248 Chatham Road North. The alternative monitoring location is considered as an appropriate alternative noise monitoring station in the CNMP.

⁽³⁾ Based on 2014-2015 Calendar of Carmel Secondary School, the examination periods are scheduled in January and February 2015. The continuous noise monitoring would be conducted in January and February 2015.

4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EPs and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C**. Status of required submissions under the EPs during the reporting period is summarised in **Table 4.1**.

Table 4.1 Status of Required Submission under Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.4 (EP-437/2012) & Condition 3.4 (EP-438/2012/H)	Monthly EM&A Report for December 2014	14 January 2015

5 MONITORING RESULTS

5.1 Construction Dust Monitoring

5.1.1 The monitoring results for 24-hour TSP are summarised in **Table 5.1**. Detailed air quality monitoring results and wind monitoring data extracted from the nearest Automatic Weather Station are presented in **Appendix G**.

Table 5.1 Summary of 24-hour TSP Monitoring Results in the Reporting Period

ID	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM1	56.2	30.4 – 76.2	183.9	260

- 5.1.2 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring at the monitoring location in the reporting month.
- 5.1.3 The event and action plan is annexed in **Appendix I**.
- 5.1.4 Major dust sources during the monitoring included construction dust from the Project site and other nearby construction sites and also nearby traffic emission.

5.2 Regular Construction Noise Monitoring

5.2.1 The monitoring results for noise are summarized in **Table 5.2** and the monitoring data is provided in **Appendix H**.

Table 5.2 Summary of Impact Noise Monitoring Results in the Reporting Period

ID	Range, dB(A), L _{eq (30 mins)}	Limit Level, dB(A), L _{eq (30 mins)}
NM 1 ⁽²⁾	57.9 – 64.4	70 (68) ⁽¹⁾
NM 2 ⁽²⁾	<baseline< th=""><th>75 (77)⁽³⁾</th></baseline<>	75 (77) ⁽³⁾

Note:

- (1) Daytime noise Limit Level of 70dB(A) applies to education institutions while 68dB(A) applies during school examination period as continuous noise monitoring was conducted from 12 to 23 and 29 to 30 January 2015.
- (2) Baseline correction will be made to the measured L_{eq} when the measured noise level exceeded the corresponding baseline noise level and presented in the table. No correction was made to NM2 as all measured noise levels were below the baseline noise level.
- (3) Daytime noise Limit Level of 77dB(A) applies during the continuous noise monitoring period which was conducted from 1 to 31 January 2015.
- 5.2.2 No noise complaint was received in the reporting month during 0700 to 1900 hours on normal weekdays; hence, no Action Level exceedance was recorded.
- 5.2.3 No Limit Level exceedance of noise was recorded at all monitoring stations in the reporting month.
- 5.2.4 The event and action plan is annexed in **Appendix I**.
- 5.2.5 Major noise sources during the monitoring included construction noise from the Project site and other nearby construction sites, nearby traffic noise and noise from school activities and the community.

5.3 Continuous Noise Monitoring

5.3.1 According to the prediction in the CNMP, continuous noise monitoring was conducted at NM1 and NM2 during the reporting month. No exceedance of the Action and Limit Levels of the continuous noise monitoring was recorded at NM1 and NM2 during the monitoring period. The monitoring results are presented in **Appendix H**.

AECOM Asia Co. Ltd. 15 February 2015

5.4 Waste Management

- 5.4.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.4.2 As advised by the Contractor, 6,843m³ of inert C&D material was generated. 3,102m³ and 2m³ was disposed as public fills at TKO137 and TM38 respectively. 3,719m³ of public fills was delivered to Hung Hom Barging Point and handled by other project. While 50,820kg of general refuse was disposed at NENT landfill in the reporting month. 84kg of paper/cardboard packaging material, no metals and plastic was collected by recycling contractor in the reporting month. 10m³ inert C&D materials were reused in other project and 10m³ of inert C&D materials were reused on site. 2,216m³ of Type 2 marine dumping was delivered to Hung Hom Barging Point. No chemical waste was collected by licensed contractor in the reporting period. The waste flow table is annexed in **Appendix K**.
- 5.4.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.4.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

5.5 Landscape and Visual

- 5.5.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures were conducted on 2 and 15 January 2015. A summary of the site inspection is provided in **Appendix C**. The observations and recommendations made during the site inspections are presented in **Table 6.1**.
- 5.5.2 The event and action plan is annexed in **Appendix I**.

6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

- 6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the site inspection is provided in **Appendix C**.
- 6.1.2 In the reporting month, 5 site inspections were carried out on 2, 8, 15, 22 and 29 January 2015. The one held on 15 January 2015 was a joint inspection with the IEC, ER, the Contractor and the ET. No site inspection was conducted by EPD during the reporting month. No non-compliance was recorded during the site inspections. Details of observations recorded during the site inspections are presented in **Table 6.1**.

Table 6.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	N/A	N/A	N/A
	2 Jan 2015	Site areas at NSL3-5, NSL9 and Homantin Siding were observed to be dry, The Contractor should water the exposed area and haul road timely as dust suppression.	The item was rectified by the Contractor on 7 Jan 2015.
	8 Jan 2015	 Site areas at NSL6 and NSL9 were observed to be dry. The Contractor should water the site areas timely as dust suppression. 	The item was rectified by the Contractor on 14 Jan 2015.
Air Quality	15 Jan 2015	 Debris was observed along the pedestrian walkway at the entrance of NSL6 and EWL7. The Contractor should provide sufficient measures (i.e. shoe washing facility) and remind the workers to washing their shoes properly to avoid carrying debris out from the site and tidy up the pedestrian walkway regularly. 	The item was rectified by the Contractor on 21 Jan 2015.
	22 Jan 2015	 Site areas at NSL6 and EWL8 and Oi Sen Path were observed to be dry. The Contractor should water the site area/haul road timely. Mud trail was observed at the staircase of NSL6 	The item was rectified by the Contractor on
		and at the entrance of EWL7. The Contractor should improve the shoe washing facility (e.g. shoe brushes) to enhance the effectiveness.	28 Jan 2015.
	29 Jan 2015	 Site areas at NSL4 and Homantin Siding were observed to be dry. The Contractor should provide sufficient water spraying facility on site and water the site area/haul road timely. 	The item to be rectified by the Contractor in Feb 2015.
Noise	N/A	N/A	N/A
	2 Jan 2015	 Water accumulated inside the drip trays were observed at NSL3-5 and NSL6. The Contractor should remove the water and dispose of as chemical waste properly. Oil stains were observed at EWL7. The Contractor should remove the oil stains and 	The item was rectified by the Contractor on 7 Jan 2015.
Waste/ Chemical Management	8 Jan 2015	 dispose of as chemical waste properly. Oil stains were observed at NSL5 and NSL8. The Contractor should remove the oil stains and dispose of as chemical waste properly. 	The item was rectified by the Contractor on 14 Jan 2015.
	15 Jan 2015	Oil stains were observed at EWL7 and NSL8. The Contractor should remove the oil stains and dispose of as chemical waste properly.	The item was rectified by the Contractor on 21 Jan 2015.
	22 Jan 2015	 Chemical containers placed on ground without provision of drip tray were observed at NSL6 and EWL7; and water accumulated inside the drip tray was observed at NSL5. The Contractor should provide drip tray for the chemical container; remove the water and dispose of as chemical waste properly. 	The item was rectified by the Contractor on 28 Jan 2015.

AECOM Asia Co. Ltd. 17 February 2015

Parameters	Date	Observations and Recommendations	Follow-up
	29 Jan 2015	 Drain hole of drip tray was observed uncovered at EWL7 and deposited sand from drip tray was observed at NSL3-5. The Contractor should cover the drain hole and dispose of deposited sand materials as chemical waste properly. Oil stains was observed at NSL6 and was observed leaked from the excavator at EWL8. The Contractor should remove the oil stains and dispose of as chemical waste properly. 	The item to be rectified by the Contractor in Feb 2015.
Landscape & Visual	N/A	N/A	N/A
Permits/ Licenses	N/A	N/A	N/A

- 6.1.3 All the follow-up actions requested by Contractor's ET and IEC during the site inspection were undertaken as reported by the Contractor and confirmed into the following weekly site inspection conducted during the reporting period.
- 6.1.4 The items of which their inspection for follow-up actions were outstanding as recorded in the last reporting month have already been rectified by the Contractor as confirmed by the ET during the reporting period.

AECOM Asia Co. Ltd. 18 February 2015

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedances

- 7.1.1 All 24-hour TSP results were below the Action and Limit level at all monitoring locations in the reporting month.
- 7.1.2 No noise complaint during 0700 to 1900 hours on normal weekdays was received in the reporting month; hence, no Action Level exceedance was recorded.
- 7.1.3 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 7.1.4 According to the prediction in the CNMP, continuous noise monitoring was conducted at NM1 and NM2 during the reporting month. No exceedance of the Action and Limit Levels of the continuous noise monitoring was recorded at NM1 and NM2 during the monitoring period.

7.2 Summary of Environmental Non-Compliance

7.2.1 No environmental non-compliance was recorded in the reporting month.

7.3 Summary of Environmental Complaints

7.3.1 No environmental related complaint was received in the reporting month. Cumulative statistics on environmental complaints is provided in **Appendix J**.

7.4 Summary of Environmental Summon and Successful Prosecutions

7.4.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix J**.

AECOM Asia Co. Ltd. 19 February 2015

8 FUTURE KEY ISSUES

8.1 Construction Programme for the Project

Construction Programme for the Next Two Month

8.1.1 The major construction works in February 2015 and March 2015 will be:

Hung Hom Area

- Excavation work, site clearance, site formation, slope work, cable detection, road diversion, excavation lateral support,
- Construction of drainage and man hole, reinforced concrete structure, emergency vehicular access.
- Trial pit, trial trench, pre-drilling, pilling works, pre-grouting, grouting, post-grouting, abutment works.
- Erection of hoarding, scaffolding platform, temporary staircase,
- Tie back installation, installation of temporary support for OB2, modification work for OB2, lifting of concrete blocks, preparation work for noise enclosure,
- Removal of pipe, demolition of drawpit, foul water diversion, demolition of stair case, dismantling of scaffolding
- Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

Mong Kok Freight Terminal

Architectural Builders Works and Finishes (ABWF) & Electrical and Mechanical (E&M) works.

8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality impact and waste management.

8.3 Monitoring Schedule for the Next Month

8.3.1 The tentative schedule for environmental monitoring in February 2015 is provided in **Appendix**

9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 24-hour TSP and noise monitoring were carried out in the reporting month.
- 9.1.2 All 24-hour TSP monitoring results complied with the Action / Limit Level at in the reporting month.
- 9.1.3 No noise complaint during 0700 to 1900 hours on normal weekdays was received in the reporting month; hence, no Action Level exceedance was recorded.
- 9.1.4 No Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 9.1.5 According to the prediction in the CNMP, continuous noise monitoring was conducted at NM1 and NM2 during the reporting month. No exceedance of the Action and Limit Levels of the continuous noise monitoring was recorded at NM1 and NM2 during the monitoring period.
- 9.1.6 5 nos. of environmental site inspections were carried out in January 2015. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.
- 9.1.7 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

9.2 Recommendations

9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:-

Air Quality Impact

• Implement effective measures to avoid dust impact.

Construction Noise Impact

• No specific observation was identified in the reporting month.

Water Quality Impact

• No specific observation was identified in the reporting month.

Chemical and Waste Management

• Provide proper chemical and chemical waste management.

Landscape and Visual Impact


No specific observation was identified in the reporting month.


Permits/Licenses


No specific observation was identified in the reporting month.

AECOM Asia Co. Ltd. 21 February 2015











APPENDIX A

Construction Programme



APPENDIX B

Project Organization Structure



APPENDIX C

Implementation Schedule of Environmental Mitigation Measures **Appendix C - Implementation Schedule of Environmental Mitigation Measures**

EIA Ref.	Environmental Mit	tigation Measures	Location	Implementation Status	
Landscape and Visual Impact					
S6.9.3	Minimize visual	Existing topsoil shall be re-used where possible for new planting areas	All construction sites	N/A	
(TAW-HUH),	& landscape	within the Project.			
S6.12 (HHS),	impact	Ground vegetation and the associated under storey habitats, construction	All construction sites	N/A	
S6.12		contracts may designate "No-intrusion Zone" to various areas within the			
(TAW-HUH),		site boundary with rigid and durable fencing for each individual			
Table 6.9 (HHS)		no-intrusion zone.			
& Table 4.9		All retained trees should be recorded photographically at the	All construction sites	V	
(MKK-HUH)		commencement of the Contract, and carefully protected during the			
		construction period.			
		Erection of decorative screen during construction stage to screen off	All construction sites	V	
		undesirable views of the construction site for visual and landscape			
		sensitive areas.			
		Giving control on the height and disposition/ arrangement of all facilities	All construction sites	V	
		on the works site to minimize visual impact to adjacent VSRs.			
		Trees of medium to high survival rate that would be affected by the works	All construction sites	N/A	
		shall be transplanted where possible and practicable.			
		Compensatory tree & shrub planting shall be provided to compensate for	All construction sites	N/A	
		the loss of shrub planting in amenity areas.			
		Control of night-time lighting glare.	All construction sites	N/A	
		All hard and soft landscape areas disturbed temporarily during	All construction sites	N/A	
		construction shall be reinstated to equal or better quality, to the			
		satisfaction of the relevant Government Departments.			

Construction No	oise Impact			
8.3.6	To control	Only well-maintained plant should be operated on-site and plant should be	All construction sites	V
(TAW-HUH) ,	construction	serviced regularly during the construction programme.		
S8.5.6 (HHS) &	airborne noise	Machines and plant (such as trucks, cranes) that may be in intermittent	All construction sites	
S6 (MKK-HUH)		use should be shut down between work periods or should be throttled		V
		down to a minimum.		
		Plant known to emit noise strongly in one direction, where possible, be	All construction sites	
		orientated so that the noise is directed away from nearby NSRs.		V
		Silencers or mufflers on construction equipment should be properly fitted	All construction sites	
		and maintained during the construction works.		V
		Mobile plant should be sited as far away from NSRs as possible and	All construction sites	
		practicable.		V
		Material stockpiles, mobile container site office and other structures should	All construction sites	V
		be effectively utilised, where practicable, to screen noise from on-site		V
		construction activities.		
		The following quiet PME should be used:	Works areas where	NI/A
		Asphalt Paver (SWL=101dB(A))	required	N/A
		Backhoe (SWL=106dB(A))		
		Backhoe with Hydraulic Breaker (SWL=110dB(A)) Control of the Control of		
		Concrete lorry mixer (SWL=96dB(A))		
		Concrete mixer truck (SWL=96dB(A))		
		Concrete Pump (SWL=106dB(A)) To the (SWL=106dB(A))		
		Concrete Pump Truck (SWL=106dB(A))		
		• Crane, mobile (SWL=94dB(A))		
		Crawler Crane (SWL=102dB(A)) The state of the s		
		Drill, hand-held (SWL=98dB(A))		

Construction Noise Impact			
	Dump truck (SWL=104dB(A))		
	Excavator (SWL=106dB(A))		
	Flat Bed Lorry (SWL=102dB(A))		
	Generator (SWL=95dB(A))		
	Giken Piler and Power-pack (SWL=94dB(A))		
	Hydraulic breaker (SWL=110dB(A))		
	Hydraulic excavator (SWL=106dB(A))		
	Lorry (SWL=102dB(A))		
	Lorry with crane/ grab (SWL=94dB(A))		
	Mini Piling Rig (SWL=112dB(A))		
	Piling Rig (SWL=112dB(A))		
	Poker, vibrator, hand-held (SWL=98dB(A))		
	Road Roller (SWL=101dB(A))		
	Rock Drill (SWL = 108dB(A)		
	Roller (SWL = 101dB(A)		
	Truck (SWL=103dB(A))		
	Vibratory Hammer (SWL=118dB(A))		
	Install temporary hoarding located on the site boundaries between noisy	All construction sites	V
	construction activities and NSRs.		V
	Install movable noise barriers, acoustic mat or full enclosure, screen the	All construction sites	.,
	noisy plants		V
	Sequencing operation of construction plants where practicable.	All construction sites	V
			V
	Particularly noisy construction activities will be scheduled to avoid school	Works areas near	V
	examination period as far as practicable.	the Carmel	V
		Secondary School	

Construction Ai	r Quality Impact			
S7.6.5	Minimize dust	Watering once per hour on exposed worksites and haul road should be	All construction sites	
(TAW-HUH),	impact at	conducted to achieve dust removal efficiencies of 91.7%.		@
S7.6.6 (HHS),	nearby	Any excavated or stockpile of dusty material should be covered entirely by		V
S5.50, 5.51	sensitive	impervious sheeting or sprayed with water to maintain the entire surface	All construction sites	V
&5.57	receivers	wet.		
(MKK-HUH)		Any dusty materials remaining after a stockpile is removed should be	All construction sites	V
		wetted with water and cleared from the surface of roads		
		A stockpile of dusty material should not be extended beyond the	All construction sites	V
		pedestrian barriers, fencing or traffic cones.	All construction sites	
		The load of dusty materials on a vehicle leaving a construction site should	All construction sites	N/A
		be covered entirely by impervious sheeting to ensure that the dusty		
		materials do not leak from the vehicle		
		Vehicle washing facilities with high pressure water jet should be provided	All construction sites	V
		at every discernible or designated vehicle exit point.	All construction sites	
		The area where vehicle washing takes place and the road section between		V
		the washing facilities and the exit point should be paved with concrete,	All construction sites	V
		bituminous materials or hardcores.		
		When there are open excavation and reinstatement works, hoarding of not	All construction sites	V
		less than 2.4m high should be provided.	All construction sites	
		The portion of any road leading only to construction site that is within 30m	All construction sites	@
		of a vehicle entrance or exit should be kept clear of dusty materials.	All construction sites	
		Surfaces where any pneumatic or power-driven drilling, cutting, polishing		V
		or other mechanical breaking operation takes place should be sprayed	All construction sites	
		with water or a dust suppression chemical continuously.		

Construction A	ir Quality Impact			
		Any area that involves demolition activities should be sprayed with water		N/A
		or a dust suppression chemical immediately prior to, during and	All construction sites	
		immediately after the activities so as to maintain the entire surface wet.		
		Where a scaffolding is erected around the perimeter of a building under		V
		construction, effective dust screens, sheeting or netting should be provided	All construction sites	
		to enclose the scaffolding from the ground floor level of the building.		
		Any skip hoist for material transport should be totally enclosed by impervious sheeting.	All construction sites	N/A
		Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs.	All construction sites	N/A
/	/	Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	All construction sites	N/A
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.	All construction sites	N/A
		Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.	All construction sites	N/A
		Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site.	All construction sites	N/A
		Imposition of speed controls for vehicles on site haul roads.	All construction sites	N/A
		Open burning shall be prohibited.	All construction sites	N/A

Construction Air Quality Impact					
/	Emission from	All vehicles shall be shut down in intermittent use.	All construction sites	V	
	Vehicles and	Only well-maintained plant should be operated on-site and plant should be	All construction sites	V	
	Plants	serviced regularly to avoid emission of black smoke.	All construction sites		
		All diesel fuelled construction plant within the works areas shall be	All construction sites	V	
		powered by ultra low sulphur diesel fuel (ULSD).	All construction sites		

Construction W	ater Quality Impa	ct		
S10.7.1	To minimize	Construction Site Drainage should be implemented to control site run-off	Site drainage	V
(TAW-HUH),	construction	and drainage as well as any site effluents generated from the works areas,	system	
S10.7.1 (HHS)	water quality	and to prevent run-off and construction wastes from entering nearby water		
& S8	impactt	environment.		
(MKK-HUH)		Surface run-off from construction sites should be discharged into storm	Site drainage	V
		drains via adequately designed sand/silt removal facilities such as sand	system	
		traps, silt traps and sedimentation basins.		
		Channels or earth bunds or sand bag barriers should be provided on site	All works area	V
		to properly direct stormwater to such silt removal facilities.		
		Perimeter channels at site boundaries should be provided on site	All works area	V
		boundaries where necessary to intercept storm run-off from outside the		
		site so that it will not wash across the site.		
		Silt removal facilities, channels and manholes should be maintained and	All construction sites	V
		the deposited silt and grit should be removed regularly.		
		Construction works should be programmed to minimize soil excavation	All construction sites	N/A
		works in rainy seasons.		
		Temporary exposed slope surfaces should be covered e.g. by tarpaulin,	All construction sites	M
		and temporary access roads should be protected by crushed stone or		V
		gravel, as excavation proceeds.		
		Earthworks final surfaces should be well compacted and the subsequent	All construction sites	N/A
		permanent work or surface protection should be carried out immediately		
		after the final surfaces are formed to prevent erosion caused by		
		rainstorms.		

Construction Water Quality Impac	et		
	Open stockpiles of construction materials (e.g. aggregates, sand and fill	All construction sites	V
	material) on sites should be covered with tarpaulin or similar fabric during		
	rainstorms.		
	Measures should be taken to minimize the ingress of rainwater into	All construction sites	V
	trenches. If excavation of trenches in wet seasons is necessary, they		
	should be dug and backfilled in short sections. Rainwater pumped out		
	from trenches or foundation excavations should be discharged into storm		
	drains via silt removal facilities.		
	Manholes (including newly constructed ones) should always be adequately	All construction sites	V
	covered and temporarily sealed so as to prevent silt, construction materials		
	or debris from getting into the drainage system, and to prevent storm		
	run-off from getting into foul sewers.		
	Good site practices should be adopted to remove rubbish and litter from	All construction sites	V
	construction sites so as to prevent the rubbish and litter from spreading		
	from the site area.		
	All vehicles and plant should be cleaned before they leave a construction	All construction sites	V
	site to minimize the deposition of earth, mud, debris on roads.		
	Bentonite slurries used in diaphragm wall construction should be	All construction sites	V
	reconditioned and used again wherever practicable. If the disposal of a		
	certain residual quantity cannot be avoided, the used slurry should either		
	be dewatered or mixed with inert fill material for disposal to a public filling		
	area.		
	A cofferdam wall should be built as necessary to limit groundwater inflow to	Excavation works	N/A
	the excavation works areas.	areas	

Construction Water Quality Impact					
	Wastewater generated should not be discharged into the stormwater	All construction sites	V		
	drainage system.				
	Acidic wastewater generated from acid cleaning, etching, pickling and	All construction sites	N/A		
	similar activities should be neutralized to within the pH range of 6 to 10				
	before discharging into foul sewers.				
	Appropriate numbers of portable toilets shall be provided by a licensed	All construction sites	V		
	contractor to serve the construction workers over the construction site.				
	The Contractor should apply for a discharge license under the WPCO	All construction sites	N/A		
	through the Regional Office of EPD for groundwater recharge operation or	where practicable			
	discharge of treated groundwater.				
	Appropriate measures will be deployed to minimize the intrusion of	All construction sites	N/A		
	groundwater into excavation works areas.				
	Measures should be put in place in order to mitigate any drawdown effects	All construction sites	N/A		
	to the groundwater table during the operation of the temporary dewatering				
	works.				

Waste Management					
S11.5.1(TAW-HUH),	Good site	Maintain temporary stockpiles and reuse excavated fill material for	All construction sites	N/A	
S11.5.1(HHS) & S9	practice to	backfilling and reinstatement.			
(MKK-HUH)	minimize the	Sorting of demolition debris and excavated materials from demolition	All construction sites	V	
	generation and	works to recover reusable/ recyclable portions.			
	impact of the	Segregation and storage of different types of waste in different	All construction sites	V	
	waste.	containers, skips or stockpiles to enhance reuse or recycling of			
		materials and their proper disposal.			
		Proper storage and site practices to minimize the potential for damage	All construction sites	@	
		or contamination of construction materials.			
		Plan and stock construction materials carefully to minimize amount of	All construction sites	N/A	
		waste generated and avoid unnecessary generation of waste.			
		Waste, such as soil, should be handled and stored well to ensure secure	All construction sites	V	
		containment, thus minimizing the potential of pollution.			
		Maintain and clean storage areas routinely.	All construction sites	V	
		Stockpiling area should be provided with covers and water spraying	All construction sites	V	
		system to prevent materials from wind-blown or being washed away.			
		Waste should be removed in timely manner.	All construction sites	V	
		Waste collectors should only collect wastes prescribed by their permits.	All construction sites	V	
		Waste should be disposed of at licensed waste disposal facilities.	All construction sites	V	
		Implement a trip-ticket system for each works contract to ensure that the	All construction sites	V	
		disposal of C&D materials are properly documented and verified.			

Waste Management			
	Containers used for the storage of chemical wastes should be suitable	All construction sites	V
	for the substance they are holding, resistant to corrosion, maintained in		
	a good condition, and securely closed.		
	The storage area for chemical wastes should be clearly labelled and	All construction sites	V
	used solely for the storage of chemical waste; enclosed on at least 3		
	sides.		
	The Contractor should register as a chemical waste producer if chemical	All construction sites	V
	wastes would be generated.		
	Disposal of chemical waste should be via a licensed waste collector.	All construction sites	V
	Stockpiling of contaminated sediments should be avoided as far as	All construction sites	N/A
	possible.		
	All storage of asbestos waste should be carried out properly in a secure	All construction sites	V
	place isolated from other substances so as to prevent any possible		
	release of asbestos fibres into the atmosphere and contamination of		
	other substances.		
	The storage area should bear warning panels to alert people of the		
	presence of asbestos waste. Collection, transportation and disposal of		
	asbestos waste should follow the trip-ticket system.		
	Licensed asbestos waste collectors should be appointed to collect the		
	asbestos waste and deliver to the designated landfill for disposal.		

Contaminated La	Contaminated Land					
S10.24- 10.34	To act as a general	Precautionary measures such as visual inspection are recommended to	Within Project	N/A		
(MKK-HUH)	precautionary	be undertaken during construction activities that disturb soil.	Boundary where			
	measure to screen	If soil discolouration or the presence of oil/unnatural odour is noted	signs of	N/A		
	soils for the	during visual inspection, sampling and testing should also be undertaken	contamination is			
	presence	to verify the presence of contamination.	identified			
	contamination					
	during					
	construction.					
	To remediate	If land contamination is identified, CAR and RAP detailing the proposed		N/A		
	contaminated soil	remediation works should be prepared. RR should then be prepared				
		and submitted to EPD to demonstrate that the decontamination work is				
		adequate and has been carried out in accordance with the endorsed				
		CAR and RAP.				

Legend: V = implemented;

x = not implemented;

@ = partially implemented;

N/A = not applicable

APPENDIX D

Summary of Action and Limit Levels

Appendix D – Summary of Action and Limit Levels

Table 1 Action and Limit Levels for 24-hour TSP

ID	Location	Action Level	Limit Level
AM1	No. 234 – 238 Chatham Road North	183.9 μg/m³	260.0 μg/m³

Table 2 Action and Limit Levels for Regular Construction Noise (0700 – 1900 hrs of normal weekdays)

ID	Location	Action Level	Limit Level
NM1	Carmel Secondary School (South Block)	When one documented complaint, related to 0700 – 1900 hours on	68 / 70 dB(A) ⁽¹⁾
NM2	No. 234 – 238 Chatham Road North	normal weekdays, is received from any one of the sensitive receivers.	75 / 77 dB(A) ⁽²⁾

Note:

- (1) Daytime noise Limit Level of 70dB(A) applies to education institutions while 68dB(A) applies during school examination period as continuous noise monitoring was conducted from 12 to 23 and 29 to 30 January 2015.
- (2) Daytime noise Limit Level of 77dB(A) applies during the continuous noise monitoring period which was conducted from 1 to 31 December 2014.

Table 3 Action and Limit Levels for Continuous Noise

ID	Location	Action/Limit Level
NM1	Carmel Secondary School (South Block)	68 dB(A) ⁽¹⁾
NM2	No. 234-238 Chatham Road North	77 dB(A)

Note:

(1) Action/Limit level will only be applicable during the examination period.

APPENDIX E

Calibration Certificates of Equipments

AECOM Asia Company Limited TSP High Volume Sampler Field Calibration Report

		nam Road North; S	SCL - DMS - 11	Operator:		am Yuen	
Cal. Date:	29-Dec-14	_		Next Due Date:	28-F	eb-15	
Equipment No.:				Serial No.	82	259	_
		,	Ambien	t Condition			
Temperatu	re, Ta (K)	290	Pressure,	Pa (mmHg)		763.9	
			Orifice Transfer S	Standard Information	on		
Serial		988	Slope, mc	1.9	7518	Intercept, bc	-0.0100
Last Calibration Date:		28-May-14		0.11.1		1/2	
Next Calibra	ation Date:	28-May-15		mc x Qstd + bc	$= [H \times (Pa/760) \times$	$(298/Ta)]^{1/2}$	
				of TSP Sampler			
Resistance		0	rfice		HV	S Flow Recorder	21
Plate No.	DH (orifice), in. of water	[DH x (Pa/76	60) x (298/Ta)] ^{1/2}	Qstd (m³/min) X - axis	Flow Recorder Reading (CFM)	Continuous Flow Reading IC (CF	
18	7.8		2.84	1.44	43.0	43.70)
13	6.4		2.57	1.31	36.0	36.59	
10	5.2		2.32	1.18	32.0	32.52	
7	4.1		2.06	1.05	27.0	27.44	
5	2.9		1.73	0.88	20.0	20.33	
y Linear Regres ope, mw = orrelation Coeff	40.4933 Ficient* =		951	Intercept, bw =	-15.3	060	
Correlation Coe		check and recalib	rate. 				
om the TSD Fiel	d Calibratian Cu	rve, take Qstd = 1		Calculation			
om me Negressi	on Equation, the	"Y" value accordi	ing to				
		mw x	Ostd + bw = IC >	([(Pa/760) x (298/T	a)1 ^{1/2}		
					~/1		
erefore, Set Poir	nt; IC = (mw x G	ostd + bw) x [(760) / Pa) x (Ta / 29	8)] ^{1/2} =		36.74	
					_		
emarks:							
aikə.							
_							
. Deviews I	IC CLIA			$\overline{}$		901	1
Reviewer:	D CHA	V S	ignature:	41		ate: 30/12	114



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M Operator		Rootsmeter Orifice I.I		438320 0988	Ta (K) - Pa (mm) -	296 - 751.84
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3790 0.9720 0.8690 0.8260 0.6830	3.2 6.4 7.9 8.8 12.8	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd (x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917 0.7191 0.9875 1.0159 0.9854 1.1339 0.9843 1.1916 0.9790 1.4333	1.4113 1.9959 2.2315 2.3405 2.8227	0.9957 0.9915 0.9894 0.9883 0.9829	0.7221 1.0201 1.1385 1.1965 1.4392	0.8874 1.2549 1.4030 1.4715 1.7747
Qstd slope (m) = intercept (b) = coefficient (r) =	1.97518 -0.01001 0.99998	Qa slope intercept coefficie	t (b) =	1.23683 -0.00630 0.99998
y axis = SQRT[H2O(H	Pa/760)(298/Ta)]	y axis =	SQRT[H20(Γa/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com



CERTIFICATE OF CALIBRATION

Certificate No.:

14CA0709 04

Page

of

2

Tel: (852) 2873 6860

Fax: (852) 2555 7533

Item tested

Description: Manufacturer: Type/Model No.: Sound Level Meter (Type 1)

B&K 2238

B&K 4188

Microphone

2791214

Serial/Equipment No.: Adaptors used:

2255677 / N.009.02

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer:

Request No:

09-Jul-2014

Date of receipt:

Date of test:

11-Jul-2014

Reference equipment used in the calibration

Description: Multi function sound calibrator Signal generator

Model: B&K 4226 DS 360

DS 360

Serial No. 2288444 33873

61227

Expiry Date: 20-Jun-2015 09-Арг-2015 09-Apr-2015

Traceable to: CIGISMEC CEPREI CEPREI

Signal generator **Ambient conditions**

Temperature: Relative humidity: Air pressure:

21 ± 1 °C 60 ± 10 % 1000 ± 10 hPa

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

12-Jul-2014

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and Comments: carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

14CA0709 04

Page

С

2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Chatura	Expanded Uncertanity (dB)	Coverage Factor
lest.	Sublest.	Status:	Officertainty (db)	Factor
Self-generated noise	A	Pass	0.3	
	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz Weighting A at 8000 Hz	Pass Pass	0.3 0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Fung Chi Yip
Date: 11-Jul-2014

Ena -

Checked by:

Date:

Lam Tze Wai 12-Jul-2014

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

14CA0305 06-01

Page

2

Item tested

Description:

Sound Level Meter (Type 1)

Manufacturer: Type/Model No .: **B&K** 2238

B&K 4188

Serial/Equipment No.:

2285692

2250420

Microphone

15-Apr-2014

15-Apr-2014

Adaptors used:

Item submitted by

Customer Name:

AECOM ASIA CO. LTD.

N.009 34

Address of Customer: Request No :

Date of receipt:

05-Mar-2014

Date of test:

07-Mar-2014

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Signal generator

Model: B&K 4226 DS 360

DS 360

Serial No. 2288444

61227

33873

Expiry Date: Traceable to: 22-Jun-2014 CIGISMEC

CEPREI CEPREI

Ambient conditions

Temperature:

Signal generator

22 ± 1 °C 60 ± 10 %

Relative humidity: Air pressure:

1000 ± 10 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

The electrical tests were performed using an electrical signal substituted for the microphone which was removed and 2, replaced by an equivalent capacitance within a tolerance of +20%.

The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference 3, between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

n/Feing Jun Qi

Actual Measurement data are documented on worksheets.

Huang Jian Mi

Approved Signatory:

Date:

12-Mar-2014

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F, 9/F, 12/F, 13/F. & 20/F, Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel (852) 2873 6860 Fax (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

14CA0305 06-01

Page

(

2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
		Otatao.		1 40101
Self-generated noise	Α	Pass	0.3	
	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Fung Chi Yip

End

Checked by:

Lam Tze Wai

Date: 07-Mar-2014

Date:

12-Mar-2014

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

14CA0702 01-01

Page

٥f

2

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Manufacturer:

B & K

B & K

Type/Model No.:

2238

Serial/Equipment No.:

2800927 / N.009.06

4188

Adaptors used:

2791211

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No.:

Date of receipt:

02-Jul-2014

Date of test:

03-Jul-2014

Reference equipment used in the calibration

Description:

Model:

Serial No.

Expiry Date:

Traceable to:

Multi function sound calibrator Signal generator

B&K 4226 DS 360

2288444 33873

20-Jun-2015

CIGISMEC

Signal generator

DS 360

61227

09-Apr-2015 09-Apr-2015

CEPREI CEPREI

Ambient conditions

Temperature:

21 ± 1 °C 60 ± 10 %

Relative humidity: Air pressure:

1000 ± 10 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 1, and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.

The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference 3, between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

in/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Huang Jian

Approved Signatory:

Date:

04-Jul-2014

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

14CA0702 01-01

Page

of

2

2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
Sell-generated hoise	Ĉ	Pass	1.0	2.1
	Lin	Pass	2.0	2.1
1 in a neith annua a faoil an				2.2
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	Α	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
3 3	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2. Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
·	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

-

End -

Date:

Fung Chi Yip 03-Jul-2014

Checked by:

Date:

Lam Tze Wai 04-Jul-2014

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

14CA0702 01-02

Page

of

2

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Manufacturer: Type/Model No.: **B&K**

B & K

2238

4188

Serial/Equipment No.:

2800930 / N.009.07

2250455

Adaptors used:

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer:

Request No. Date of receipt:

02-Jul-2014

Date of test:

03-Jul-2014

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Signal generator

Signal generator

Model:

B&K 4226

DS 360 DS 360 Serial No. 2288444

33873 61227 **Expiry Date:**

20-Jun-2015 09-Apr-2015 09-Apr-2015

Traceable to: CIGISMEC

CEPREI **CEPREI**

Ambient conditions

Temperature:

21 ± 1 °C

Relative humidity: Air pressure:

60 ± 10 % 1000 ± 10 hPa

Test specifications

1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

√lin/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Huang

Approved Signatory:

Date:

04-Jul-2014

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黄竹坑道37 號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

14CA0702 01-02

Page

2

2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Colf gonorated naine	^	_		
Self-generated noise	A	Pass	0.3	
	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	Α	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2. Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Weighting A at 125 Hz	Pass	0.3	
Weighting A at 8000 Hz	Pass	0.5	
	Weighting A at 125 Hz	Weighting A at 125 Hz Pass	SubtestStatusUncertanity (dB)Weighting A at 125 HzPass0.3

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip 03-Jul-2014 End

Checked by:

Lam Tze Wai

Date: 04-Jul-2014

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

14CA1106 04-01

Page

of

2

Item tested

Description: Manufacturer: Sound Level Meter (Type 1) Rion Co., Ltd.

Microphone Rion Co., Ltd.

Type/Model No .:

NL-31

UC-53A

Serial/Equipment No.:

00320528 / N 007 03A

90565

Adaptors used:

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer:

Request No.: Date of receipt:

06-Nov-2014

Date of test:

07-Nov-2014

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226

Serial No. 2288444

Expiry Date: 15-Jun-2015 09-Apr-2015

Traceable to:

Signal generator Signal generator

DS 360 DS 360

33873 61227

09-Apr-2015

CIGISMEC CEPREI CEPREI

Ambient conditions

Temperature: Relative humidity: Air pressure:

22 ± 1 °C 65 + 10 % 1010 ± 10 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%

3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

carry no implication regarding the long-term stability of the instrument.

Actual Measurement data are documented on worksheets

Approved Signatory:

Date:

08-Nov-2014

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F, 9/F, 12/F, 13/F. & 20/F, Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

14CA1106 04-01

Page

of

2

1. Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	Α	Pass	0.2	
den generated holde	Ĉ	Pass	0.3	2.4
	Lin		1.0	2.1
Linearity range for Log		Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
1	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	N/A	N/A	
	Repeated at frequency of 100 Hz	N/A	N/A	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip

07-Nov-2014

Checked by:

ckeu by.

Date:

Lam Tze Wai 08-Nov-2014

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

End

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

14CA1106 04-02

Page:

of

2

Item tested

Description: Manufacturer: Acoustical Calibrator (Class 1)

Rion Co., Ltd.

Type/Model No.:

NC-73

Serial/Equipment No.:

10307223 / N.004.08

Adaptors used:

Item submitted by

Curstomer:

AECOM ASIA CO., LTD.

Address of Customer:

Request No.: Date of receipt:

06-Nov-2014

Date of test:

07-Nov-2014

Reference equipment used in the calibration

Description: Lab standard microphone	Model: B&K 4180	Serial No. 2412857	Expiry Date: 13-May-2015	Traceable to:
Preamplifier	B&K 2673	2239857	10-Apr-2015	CEPREI
Measuring amplifier	B&K 2610	2346941	08-Apr-2015	CEPREI
Signal generator	DS 360	61227	09-Apr-2015	CEPREI
Digital multi-meter	34401A	US36087050	17-Dec-2014	CEPREI
Audio analyzer	8903B	GB41300350	07-Apr-2015	CEPREI
Universal counter	53132A	MY40003662	11-Apr-2015	CEPREI

Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity: Air pressure:

65 ± 10 % 1010 ± 10 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B 1, and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:

Date:

08-Nov-2014

Company Chop:

Ain/Feng Jun Qi Huang Jian I

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



G/F, 9/F., 12/F, 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

14CA1106 04-02

Page:

2

of

2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

			(Output level in dB re 20 μPa)
Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	Estimated Expanded Uncertainty dB
1000	94.00	94.02	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.002 dB

Estimated expanded uncertainty

0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 988.9 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 1.3 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

End

Fung Chi Yip

Checked by:

Lam Tze Wai

Date: 07-Nov-2014

Date:

08-Nov-2014

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005

APPENDIX F

EM&A Monitoring Schedules

Shatin to Central Link Contract 1111 - Hung Hom North Approach Tunnels Impact Monitoring Schedule for January 2015

Cundov	Manday	Tuesday	Wadaaaday	Thursday	Friday	Coturdov
Sunday	Monday	Tuesday	Wednesday	Thursday 1-Jan	2-Jan	Saturday 3-Jan
				Contin	uous noise monitoring	(NIVIZ)
						40.1
4-Jan	5-Jan	6-Jan	7-Jan		9-Jan	10-Jan
			Continuous noise	monitoring (NM2)		
	24-hour TSP	Noise				24-hour TSP
	(AM1)	(NM1, NM2)				(AM1)
11-Jan	12-Jan	13-Jan	14-Jan		16-Jan	17-Jan
				monitoring (NM2)		
			uous noise monitoring	(NM1)		
		Noise			24-hour TSP	
		(NM1, NM2)			(AM1)	
18-Jan	19-Jan	20-Jan	21-Jan		23-Jan	24-Jan
				monitoring (NM2)		
		Contin	uous noise monitoring			
				24-hour TSP	Noise	
				(AM1)	(NM1, NM2)	
25-Jan	26-Jan	27-Jan	28-Jan		30-Jan	31-Jan
			Continuous noise	monitoring (NM2)		
				Continuous noise	monitoring (NM1)	
			24-hour TSP	Noise		
			(AM1)	(NM1, NM2)		

Shatin to Central Link Contract 1111 - Hung Hom North Approach Tunnels Tentative Impact Monitoring Schedule for February 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb
			uous noise monitoring	j (NM1)		
		24-hour TSP	Noise			
		(AM1)	(NM1, NM2)			
8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb
	5 , 5 %		uous noise monitoring		,,,,,,	
	24-hour TSP	Noise				24-hour TSP
	(AM1)	(NM1, NM2)				(AM1)
	,	, ,				, ,
15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb
		Noise	24-hour TSP			
		(NM1, NM2)	(AM1)			
		= .				
22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb
		041	NI. T.			041
		24-hour TSP	Noise			24-hour TSP
		(AM1)	(NM1, NM2)			(AM1)

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G

Air Quality Monitoring Results and their Graphical Presentations

Appendix G Air Quality Monitoring Results


24-hour TSP Monitoring Results at Station AM1 (No. 234 – 238 Chatham Road North)


Star	·t	End		Weather	Air	Atmospheric	Flow Rate	(m³/min.)	Av. flow	Total vol.	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Conc.
Date	Time	Date	Time	Condition	Temp. (°C)	Pressure (hPa)	Initial	Final	(m³/min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)
5-Jan-15	0:00	6-Jan-15	0:00	Fine	19.0	1014.5	1.31	1.31	1.31	1890.7	2.6925	2.8163	0.1238	9688.04	9712.04	24.00	65.5
10-Jan-15	0:00	11-Jan-15	0:00	Fine	16.3	1023.4	1.31	1.31	1.31	1890.7	2.7114	2.7689	0.0575	9712.04	9736.04	24.00	30.4
16-Jan-15	0:00	17-Jan-15	0:00	Sunny	16.7	1022.7	1.31	1.31	1.31	1890.7	2.6655	2.7562	0.0907	9736.04	9760.04	24.00	48.0
22-Jan-15	0:00	23-Jan-15	0:00	Sunny	17.4	1021.5	1.31	1.31	1.31	1890.7	2.7548	2.8988	0.1440	9760.04	9784.04	24.00	76.2
28-Jan-15	0:00	29-Jan-15	0:00	Cloudy	16.9	1018.8	1.31	1.31	1.31	1890.7	2.7250	2.8403	0.1153	9784.04	9808.04	24.00	61.0

 Average
 56.2

 Minimum
 30.4

 Maximum
 76.2






AECOM

Shatin to Central Link Works Contract 1111-	SCALE	N.T.S.	DATE	Feb-1	·5
Hung Hom North Approach Tunnels	CHECK	TYUT	DRAWN	LLM	\circ
Graphical Presentations of Impact 24-hour TSP	JOB NO.		APPEND	X No.	Rev.
Monitoring Results		60284101	(3	-

Graphical Presentations of Impact 24-hour TSP Monitoring Results	JOB NO.	60284101

Appendix G – Extract of Meteorological Observations for King's Park Automatic Weather Station, January 2015


5-Jan-15





10-Jan-15





Appendix G – Extract of Meteorological Observations for King's Park Automatic Weather Station, January 2015


16-Jan-15





22-Jan-15






Appendix G – Extract of Meteorological Observations for King's Park Automatic Weather Station, January 2015

28-Jan-15





APPENDIX H

Noise Monitoring Results and their Graphical Presentations

Appendix H Regular Construction Noise Monitoring Results

Daytime Noise Monitoring Results at Station NM 1 (Carmel Secondary School (South Block))

Date	Weather	Nois	e Level for	· 30-min, c	IB(A) ⁺	Baseline Corrected	Baseline Noise	Limit Level*,	Exceedance
Dato	Condition Time L90 L10 Leq		Level, dB(A)	Level, dB(A)	dB(A)	(Y/N)			
6-Jan-15	Sunny	10:40	66.0	70.0	68.6	59.7	68.0	70	N
13-Jan-15	Fine	10:00	67.0	75.1	69.6	64.4	68.0	68	N
23-Jan-15	Sunny	10:30	65.6	73.8	68.4	57.9	68.0	68	N
29-Jan-15	Sunny	10:30	66.1	75.6	69.4	63.8	68.0	68	N

Daytime Noise Monitoring Results at Station NM 2 (No. 234 – 238 Chatham Road North)

Date	Weather	Noise	e Level for	30-min, d	B(A) ⁺⁺	Baseline Corrected	Baseline Noise	Limit Level**,	Exceedance
	Condition Time L90 L10 Leq		Level, dB(A)	Level, dB(A)	dB(A)	(Y/N)			
6-Jan-15	Sunny	11:30	70.2	73.1	71.9	<baseline< td=""><td>79.0</td><td>77</td><td>N</td></baseline<>	79.0	77	N
13-Jan-15	Fine	11:00	71.0	73.6	72.5	<baseline< td=""><td>79.0</td><td>77</td><td>N</td></baseline<>	79.0	77	N
23-Jan-15	Sunny	10:30	71.4	74.2	73.0	<baseline< td=""><td>79.0</td><td>77</td><td>N</td></baseline<>	79.0	77	N
29-Jan-15	Sunny	11:30	69.5	72.3	71.2	<baseline< td=""><td>79.0</td><td>77</td><td>N</td></baseline<>	79.0	77	N

 ^{++ -} Free field measurement
 * - Limit Level of 70dB(A) applies to education institutes while 68dB(A) applies during school examination period as continuous noise monitoring was conducted from 12 to 23 and 29 to 30 January 2015.

^{** -} Limit Level of 77dB(A) applies during continuous noise monitoring period from 1 to 31 January 2015.

Appendix	CH Continuous Noise Monitori	ng Resu	ilts									
Location ID	Name	Year	Month	Date	Hour		Measured	Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
		(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	
NM1	Carmel Secondary School (South Block)	2015	1	12	07	0	66.5	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	07	30	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	08	0	68.1	68	Leq,30mins	50.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	08	30	68.4	68	Leq,30mins	57.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	09	0	69.6	68	Leq,30mins	64.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	09	30	69.4	68	Leq,30mins	64.0	68	N
NM1			1		10							
	Carmel Secondary School (South Block)	2015		12		0	69.3	68	Leq,30mins	63.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	10	30	69.1	68	Leq,30mins	62.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	11	0	69.2	68	Leq,30mins	63.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	11	30	68.6	68	Leq,30mins	59.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	12	0	68.0	68	Leq,30mins	=Baseline	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	12	30	68.5	68	Leq,30mins	59.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	13	0	69.4	68	Leq,30mins	64.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	13	30	69.4	68	Leq,30mins	63.7	68	N
	· · · · · · · · · · · · · · · · · · ·								•			
NM1	Carmel Secondary School (South Block)	2015	1	12	14	0	70.2	68	Leq,30mins	66.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	14	30	70.1	68	Leq,30mins	65.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	15	0	70.1	68	Leq,30mins	65.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	15	30	69.7	68	Leq,30mins	64.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	16	0	70.2	68	Leq,30mins	66.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	16	30	69.5	68	Leq,30mins	64.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	17	0	69.4	68	Leq,30mins	63.9	68	N
	· · · · · · · · · · · · · · · · · · ·								•			
NM1	Carmel Secondary School (South Block)	2015	1	12	17	30	69.5	68	Leq,30mins	64.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	18	0	69.0	68	Leq,30mins	61.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	12	18	30	68.1	68	Leq,30mins	49.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	07	0	67.9	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	07	30	68.8	68	Leq,30mins	60.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	08	0	68.8	68	Leq,30mins	60.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	08	30	68.3	68	Leq,30mins	56.9	68	N
NM1			1		09				•			
	Carmel Secondary School (South Block)	2015		13		0	68.9	68	Leq,30mins	61.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	09	30	69.9	68	Leq,30mins	65.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	10	0	69.6	68	Leq,30mins	64.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	10	30	69.9	68	Leq,30mins	65.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	11	0	69.2	68	Leq,30mins	62.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	11	30	68.6	68	Leq,30mins	59.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	12	0	68.3	68	Leq,30mins	56.6	68	N
NM1			1		12							
	Carmel Secondary School (South Block)	2015		13		30	68.4	68	Leq,30mins	58.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	13	0	70.2	68	Leq,30mins	66.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	13	30	69.8	68	Leq,30mins	65.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	14	0	69.5	68	Leq,30mins	64.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	14	30	70.3	68	Leq,30mins	66.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	15	0	70.8	68	Leq,30mins	67.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	15	30	70.5	68	Leq,30mins	67.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	16	0	70.5	68	Leq,30mins	67.0	68	N
			-						•			
NM1	Carmel Secondary School (South Block)	2015	1	13	16	30	70.0	68	Leq,30mins	65.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	17	0	70.3	68	Leq,30mins	66.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	17	30	70.1	68	Leq,30mins	65.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	18	0	68.9	68	Leq,30mins	61.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	13	18	30	68.3	68	Leq,30mins	55.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	07	0	67.5	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	07	30	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
	, , ,								•			
NM1	Carmel Secondary School (South Block)	2015	1	14	80	0	67.2	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	80	30	68.1	68	Leq,30mins	53.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	09	0	68.5	68	Leq,30mins	58.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	09	30	69.2	68	Leq,30mins	63.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	10	0	69.1	68	Leq,30mins	62.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	10	30	69.0	68	Leq,30mins	62.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	11	0	68.8	68	Leq,30mins	60.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	11	30	67.9	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	12	0	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	12	30	68.1	68	Leq,30mins	50.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	13	0	68.9	68	Leq,30mins	61.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	13	30	69.2	68	Leq,30mins	63.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	14	0	68.9	68	Leq,30mins	61.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	14	30	69.5	68	Leq,30mins	64.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	15	0	68.8	68	•	60.9	68	N
	· · · · · · · · · · · · · · · · · · ·								Leq,30mins			
NM1	Carmel Secondary School (South Block)	2015	1	14	15	30	69.1	68	Leq,30mins	62.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	16	0	69.4	68	Leq,30mins	63.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	16	30	69.5	68	Leq,30mins	64.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	17	0	69.2	68	Leq,30mins	63.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	17	30	68.9	68	Leq,30mins	61.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	18	0	68.0	68	Leq,30mins	=Baseline	68	N
NM1	Carmel Secondary School (South Block)	2015	1	14	18	30	67.7	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	07	0	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	07	30	68.2	68	Leq,30mins	53.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	80	0	68.0	68	Leq,30mins	=Baseline	68	N

Appendix	H Continuous Noise Monitori	ng Resu	ilts						Doromotor		Action/Limit	
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	Parameter (website	Results (dB(A))	Level	Exceedance
		(YYYY)		(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	
NM1	Carmel Secondary School (South Block)	2015	1	15	80	30	69.5	68	Leq,30mins	64.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	09	0	69.2	68	Leq,30mins	62.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	09	30	68.9	68	Leq,30mins	61.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	10	0	68.4	68	Leq,30mins	57.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	10	30	69.0	68	Leq,30mins	62.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	11	0	69.5	68	Leq,30mins	64.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	11	30	68.4	68	Leq,30mins	57.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	12	0	66.3	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	12	30	66.9	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	13	0	68.7	68	Leq,30mins	60.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	13	30	68.7	68	Leq,30mins	60.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	14	0	69.6	68	Leq,30mins	64.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	14	30	69.1	68	Leq,30mins	62.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	15	0	70.8	68	Leq,30mins	67.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	15	30	70.8	68	Leq,30mins	67.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	16	0	69.1	68	Leq,30mins	62.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	16	30	69.6	68	Leq,30mins	64.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	17	0	70.8	68	Leq,30mins	67.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	17	30	70.7	68	Leq,30mins	67.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	18	0	69.1	68	Leq,30mins	62.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	15	18	30	67.9	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	07	0	67.6	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	07	30	68.4	68	Leq,30mins	57.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	08	0	67.5	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
									Leq,30mins			
NM1	Carmel Secondary School (South Block)	2015	1	16	08	30	69.1	68		62.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	09	0	69.8	68	Leq,30mins	65.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	09	30	70.0	68	Leq,30mins	65.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	10	0	68.9	68	Leq,30mins	61.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	10	30	69.7	68	Leq,30mins	64.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	11	0	69.9	68	Leq,30mins	65.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	11	30	68.8	68	Leq,30mins	61.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	12	0	67.6	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	12	30	67.7	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	13	0	69.5	68	Leq,30mins	64.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	13	30	69.8	68	Leq,30mins	65.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	14	0	69.6	68	Leq,30mins	64.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	14	30	70.2	68	Leq,30mins	66.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	15	0	69.7	68	Leq,30mins	64.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	15	30	69.8	68	Leq,30mins	65.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	16	0	69.8	68	Leq,30mins	65.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	16	30	69.9	68	Leq,30mins	65.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	17	0	70.3	68	Leq,30mins	66.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	17	30	70.3	68	Leq,30mins	66.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	18	0	68.9	68	Leq,30mins	61.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	16	18	30	68.6	68	Leq,30mins	60.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	07	0	66.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
	, , ,								•			
NM1	Carmel Secondary School (South Block)	2015	1	19	07	30	67.2	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	80	0	67.4	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	80	30	68.5	68	Leq,30mins	58.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	09	0	69.5	68	Leq,30mins	64.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	09	30	69.0	68	Leq,30mins	62.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	10	0	69.4	68	Leq,30mins	63.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	10	30	70.2	68	Leq,30mins	66.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	11	0	70.7	68	Leq,30mins	67.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	11	30	69.8	68	Leq,30mins	65.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	12	0	68.2	68	Leq,30mins	54.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	12	30	68.7	68	Leq,30mins	60.5	68	N
	• • • • • • • • • • • • • • • • • • • •								•			
NM1	Carmel Secondary School (South Block)	2015	1	19	13	0	68.9	68	Leq,30mins	61.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	13	30	68.6	68	Leq,30mins	59.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	14	0	68.6	68	Leq,30mins	59.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	14	30	68.8	68	Leq,30mins	61.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	15	0	68.5	68	Leq,30mins	59.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	15	30	69.3	68	Leq,30mins	63.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	16	0	69.4	68	Leq,30mins	63.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	16	30	70.0	68	Leq,30mins	65.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	17	0	70.3	68	Leq,30mins	66.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	17	30	70.5	68	Leq,30mins	66.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	19	18	0		68	Leq,30mins	65.0	68	N
	•						69.8 67.7					
NM1	Carmel Secondary School (South Block)	2015	1	19	18	30	67.7	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	07	0	67.2	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	07	30	67.7	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	80	0	68.5	68	Leq,30mins	58.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	80	30	68.7	68	Leq,30mins	60.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	09	0	70.4	68	Leq,30mins	66.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	09	30	69.2	68	Leq,30mins	63.1	68	N

Appenaix	CH Continuous Noise Monitori	ng Kesu	lits						Doromotor		Action/Limit	
Location ID	Name	Year	Month	Date	Hour	Minutes		Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
		(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	
NM1	Carmel Secondary School (South Block)	2015	1	20	10	0	69.5	68	Leq,30mins	64.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	10	30	69.7	68	Leq,30mins	64.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	11	0	69.2	68	Leq,30mins	62.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	11	30	68.5	68	Leq,30mins	58.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	12	0	68.2	68	Leq,30mins	55.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	12	30	69.3	68	Leq,30mins	63.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	13	0	70.2	68	Leq,30mins	66.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	13	30	70.8	68	Leq,30mins	67.6	68	N
			1			0					68	
NM1	Carmel Secondary School (South Block)	2015		20	14		70.8	68	Leq,30mins	67.6		N
NM1	Carmel Secondary School (South Block)	2015	1	20	14	30	70.5	68	Leq,30mins	67.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	15	0	69.3	68	Leq,30mins	63.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	15	30	69.9	68	Leq,30mins	65.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	16	0	69.0	68	Leq,30mins	62.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	16	30	69.7	68	Leq,30mins	64.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	17	0	69.4	68	Leq,30mins	63.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	17	30	69.8	68	Leq,30mins	65.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	18	0	69.3	68	Leq,30mins	63.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	20	18	30	68.2	68	Leq,30mins	55.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	07	0	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
	· · · · · · · · · · · · · · · · · · ·											
NM1	Carmel Secondary School (South Block)	2015	1	21	07	30	68.4	68	Leq,30mins	57.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	80	0	68.0	68	Leq,30mins	=Baseline Level	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	80	30	69.4	68	Leq,30mins	63.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	09	0	70.5	68	Leq,30mins	66.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	09	30	69.7	68	Leq,30mins	64.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	10	0	69.0	68	Leq,30mins	62.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	10	30	70.4	68	Leq,30mins	66.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	11	0	70.7	68	Leq,30mins	67.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	11	30	69.9	68	Leq,30mins	65.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	12	0	68.9	68	Leq,30mins	61.8	68	N
NM1		2015	1	21	12	30	69.2	68	Leq,30mins	63.1	68	N
	Carmel Secondary School (South Block)								•			
NM1	Carmel Secondary School (South Block)	2015	1	21	13	0	69.7	68	Leq,30mins	64.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	13	30	69.7	68	Leq,30mins	64.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	14	0	69.8	68	Leq,30mins	65.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	14	30	69.1	68	Leq,30mins	62.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	15	0	68.6	68	Leq,30mins	59.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	15	30	68.6	68	Leq,30mins	59.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	16	0	69.8	68	Leq,30mins	65.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	16	30	70.1	68	Leq,30mins	65.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	17	0	69.8	68	Leq,30mins	65.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	21	17	30	69.8	68	Leq,30mins	65.0	68	N
	· · · · · · · · · · · · · · · · · · ·		1							55.7	68	
NM1	Carmel Secondary School (South Block)	2015		21	18	0	68.3	68	Leq,30mins			N
NM1	Carmel Secondary School (South Block)	2015	1	21	18	30	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	07	0	68.1	68	Leq,30mins	51.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	07	30	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	80	0	68.0	68	Leq,30mins	=Baseline Level	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	08	30	69.6	68	Leq,30mins	64.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	09	0	69.0	68	Leq,30mins	62.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	09	30	69.3	68	Leq,30mins	63.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	10	0	69.3	68	Leq,30mins	63.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	10	30	69.2	68	Leq,30mins	63.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	11	0	69.3	68	Leq,30mins	63.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	11	30	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	12	0	67.4	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	12	30	67.5	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	13	0	68.0	68	Leq,30mins	=Baseline Level	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	13	30	68.0	68	Leq,30mins	=Baseline Level	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	14	0	68.1	68	Leq,30mins	50.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	14	30	68.1	68	Leq,30mins	49.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	15	0	67.9	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	15	30	68.7	68	Leq,30mins	60.2	68	N
NM1			1						•			
	Carmel Secondary School (South Block)	2015		22	16	0	68.7	68	Leq,30mins	60.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	16	30	69.5	68	Leq,30mins	64.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	17	0	70.4	68	Leq,30mins	66.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	17	30	69.6	68	Leq,30mins	64.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	18	0	68.2	68	Leq,30mins	55.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	22	18	30	67.0	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	07	0	67.7	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	07	30	68.0	68	Leq,30mins	=Baseline Level	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	08	0	67.5	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	08	30	68.4	68	Leq,30mins	57.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	09	0	68.6	68	Leq,30mins	59.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	09	30	68.5	68	Leq,30mins	59.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	10	0	68.6	68	Leq,30mins	59.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	10	30	68.4	68	Leq,30mins	57.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	11	0	68.8	68	Leq,30mins	60.8	68	N

пропал	TI COMMINGUIG MOMENT	.g .toot							Parameter		Action/Limit	
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	(website	Results (dB(A))	Level	Exceedance
		(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	
NM1	Carmel Secondary School (South Block)	2015	1	23	11	30	68.4	68	Leq,30mins	57.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	12	0	69.6	68	Leq,30mins	64.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	12	30	68.7	68	Leq,30mins	60.3	68	N
	• • • • • • • • • • • • • • • • • • • •								•			
NM1	Carmel Secondary School (South Block)	2015	1	23	13	0	68.8	68	Leq,30mins	61.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	13	30	68.7	68	Leq,30mins	60.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	14	0	68.7	68	Leq,30mins	60.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	14	30	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	15	0	70.2	68	Leq,30mins	66.1	68	N
NM1	• • • • • • • • • • • • • • • • • • • •		1	23	15	30		68				
	Carmel Secondary School (South Block)	2015					69.4		Leq,30mins	63.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	16	0	69.7	68	Leq,30mins	64.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	16	30	69.9	68	Leq,30mins	65.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	17	0	70.3	68	Leq,30mins	66.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	17	30	70.4	68	Leq,30mins	66.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	23	18	0	68.3	68	Leq,30mins	56.7	68	N
	• • • • • • • • • • • • • • • • • • • •								•			
NM1	Carmel Secondary School (South Block)	2015	1	23	18	30	67.2	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	07	0	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	07	30	68.5	68	Leq,30mins	58.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	80	0	69.1	68	Leq,30mins	62.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	08	30	69.6	68	Leq,30mins	64.4	68	N
NM1	• • • • • • • • • • • • • • • • • • • •		1	29	09	0	70.0	68				
	Carmel Secondary School (South Block)	2015							Leq,30mins	65.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	09	30	70.1	68	Leq,30mins	65.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	10	0	68.5	68	Leq,30mins	58.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	10	30	69.4	68	Leq,30mins	63.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	11	0	70.9	68	Leq,30mins	67.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	11	30	69.0	68	Leq,30mins	62.0	68	N
									•			
NM1	Carmel Secondary School (South Block)	2015	1	29	12	0	67.3	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	12	30	67.8	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	13	0	69.8	68	Leq,30mins	65.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	13	30	70.5	68	Leq,30mins	66.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	14	0	69.7	68	Leq,30mins	64.9	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	14	30	69.7	68	Leq,30mins	64.7	68	N
									•			
NM1	Carmel Secondary School (South Block)	2015	1	29	15	0	69.6	68	Leq,30mins	64.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	15	30	69.6	68	Leq,30mins	64.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	16	0	69.5	68	Leq,30mins	64.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	16	30	69.9	68	Leq,30mins	65.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	17	0	70.7	68	Leq,30mins	67.4	68	N
	• • • • • • • • • • • • • • • • • • • •											
NM1	Carmel Secondary School (South Block)	2015	1	29	17	30	69.1	68	Leq,30mins	62.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	18	0	68.4	68	Leq,30mins	58.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	29	18	30	67.4	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	07	0	67.5	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	07	30	68.0	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	08	0	67.5	68	Leq,30mins	<baseline level<="" td=""><td>68</td><td>N</td></baseline>	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	80	30	69.2	68	Leq,30mins	63.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	09	0	69.8	68	Leq,30mins	65.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	09	30	70.2	68	Leq,30mins	66.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	10	0	70.8	68	Leq,30mins	67.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	10	30	70.9	68	Leq,30mins	67.7	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	11	0	69.8	68	Leq,30mins	65.1	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	11	30	69.6	68	Leq,30mins	64.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	12	0	69.2	68	Leq,30mins	63.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	12	30	69.1	68	Leq,30mins	62.5	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	13	0	70.4	68	Leq,30mins	66.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	13	30	71.2	68	Leq,30mins	68.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	14	0	70.6	68	Leq,30mins	67.2	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	14	30	70.3	68	Leq,30mins	66.4	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	15	0	70.5	68	Leq,30mins	67.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	15	30	70.4	68	Leq,30mins	66.6	68	N
									•			
NM1	Carmel Secondary School (South Block)	2015	1	30	16	0	70.0	68	Leq,30mins	65.8	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	16	30	71.0	68	Leq,30mins	68.0	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	17	0	71.4	68	Leq,30mins	68.7	68	Υ
NM1	Carmel Secondary School (South Block)	2015	1	30	17	30	70.7	68	Leq,30mins	67.3	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	18	0	70.8	68	Leq,30mins	67.6	68	N
NM1	Carmel Secondary School (South Block)	2015	1	30	18	30	69.2	68	Leq,30mins	62.9	68	N
1 41V1 1	Same Scotladiy School (South Block)	2013		50	10	50	00.2	00	L04,00111113	UZ.3	50	14

Appendix	H Continuous Noise Monit	toring Resu	ilts									
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
Location	Name	(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	Exocodanoc
NM2	No. 234-238 Chatham Road North	2015	1	2	07	0	71.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	07	30	71.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	08	0	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	08	30	74.2	79	Leg,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	09	0	74.0	79	Leg,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1	2	09	30	72.8	79			77	
	No. 234-238 Chatham Road North	2015							Leq,30mins	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
NM2	No. 234-238 Chatham Road North	2015	1	2	10	0	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	10	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	11	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	11	30	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	12	0	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	12	30	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	13	0	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
				2				79				
NM2	No. 234-238 Chatham Road North	2015	1		13	30	73.1		Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	14	0	73.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	14	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	15	0	73.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	15	30	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	16	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	16	30	73.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	17	0	72.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
			1	2	17				•			
NM2	No. 234-238 Chatham Road North	2015				30	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	18	0	71.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	2	18	30	70.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	07	0	70.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	07	30	71.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	08	0	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	08	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	3	09	0	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	09	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	10	0	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	10	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	11	0	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	11	30	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	12	0	70.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1	3	12							
	No. 234-238 Chatham Road North	2015				30	70.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	13	0	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	13	30	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	14	0	77.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	14	30	77.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	15	0	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	15	30	76.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	16	0	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
			-									
NM2	No. 234-238 Chatham Road North	2015	1	3	16	30	75.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	17	0	72.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	17	30	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	18	0	72.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	3	18	30	70.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	07	0	70.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	07	30	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	08	0	71.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	80	30	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	09	0	76.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	09	30	76.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	10	0	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	10	30	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	11	0	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	11	30	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	12	0	71.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	12	30	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	13	0	76.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	13	30	76.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	14	0	75.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	14	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	15	0	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	15	30	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	16	0	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	16	30	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	17	0	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	17	30	73.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	18	0	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	5	18	30	69.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	07	0	71.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	07	30	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	80	0	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N

Appendix	H Continuous Noise Monit	toring Resu	ilts									
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
Location	Name	(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	Exocodanoc
NM2	No. 234-238 Chatham Road North	2015	1	6	80	30	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	09	0	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	09	30	76.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	10	0	76.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	10	30	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1	6	11	0	74.5	79	•		77	
	No. 234-238 Chatham Road North	2015							Leq,30mins	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
NM2	No. 234-238 Chatham Road North	2015	1	6	11	30	71.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	12	0	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	12	30	70.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	13	0	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	13	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	14	0	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	14	30	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	15	0	72.9	79	Leq,30mins		77	N
									•	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	6	15	30	71.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	16	0	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	16	30	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	17	0	72.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	17	30	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	18	0	71.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	6	18	30	69.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	07	0	70.1	79	•		77	N
									Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	7	07	30	70.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	80	0	71.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	80	30	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	09	0	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	09	30	75.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	10	0	75.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	10	30	74.4	79	•	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									Leq,30mins			
NM2	No. 234-238 Chatham Road North	2015	1	7	11	0	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	11	30	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	12	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	12	30	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	13	0	78.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	13	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	14	0	76.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1	7	14	30		79	•		77	N
	No. 234-238 Chatham Road North	2015					77.4		Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	7	15	0	76.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	15	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	16	0	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	16	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	17	0	75.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	17	30	75.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	7	18	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
				7								
NM2	No. 234-238 Chatham Road North	2015	1		18	30	69.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	07	0	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	07	30	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	80	0	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	80	30	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	09	0	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	09	30	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	10	0	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	10	30	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	11	0	76.2	79 79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	8	11	30	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	12	0	70.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	12	30	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	13	0	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	13	30	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	14	0	75.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1					79	•		77	
	No. 234-238 Chatham Road North	2015		8	14	30	74.4		Leq,30mins	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
NM2	No. 234-238 Chatham Road North	2015	1	8	15	0	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	15	30	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	16	0	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	16	30	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	17	0	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	17	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	8	18	0		79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
							71.5					
NM2	No. 234-238 Chatham Road North	2015	1	8	18	30	69.4	79	Leq,30mins	<baseline level<="" td=""><td>77 77</td><td>N</td></baseline>	77 77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	07	0	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	07	30	71.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	80	0	72.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	80	30	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	09	0	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	09	30	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
				-	-	-	-					

Appendix	H Continuous Noise Monite	oring Resu	Its									
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
Location	Tame	(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	Exocodanoc
NM2	No. 234-238 Chatham Road North	2015	1	9	10	0	76.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	10	30	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	11	0	77.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	11	30	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	12	0	70.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2		2015	1	9	12	30	72.1	79	•		77	
	No. 234-238 Chatham Road North								Leq,30mins	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
NM2	No. 234-238 Chatham Road North	2015	1	9	13	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	13	30	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	14	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	14	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	15	0	76.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	15	30	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	16	0	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	16	30	74.3	79	Leq,30mins		77	N
									•	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	9	17	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	17	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	18	0	71.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	9	18	30	69.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	07	0	70.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	07	30	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	08	0	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2		2015	1		08	30	74.4	79	•		77	N
	No. 234-238 Chatham Road North			10					Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	10	09	0	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	09	30	76.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	10	0	77.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	10	30	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	11	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	11	30	71.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	12	0	70.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	12	30	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	13	0	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	13	30	75.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	14	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	14	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	15	0	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	15	30	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1		16	0	73.5	79	•		77	N
	No. 234-238 Chatham Road North	2015		10					Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	10	16	30	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	17	0	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	17	30	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	18	0	71.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	10	18	30	69.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	07	0	69.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	07	30	70.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	08	0	71.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	80	30	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	09	0	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	09	30	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	10	0	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	10	30	71.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	11	0	77.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	11	30	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	12	0	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	12	12	30	72.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	13	0	76.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	13	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	14	0	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	14	30	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	15	0	76.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	15	30	76.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2		2015	1		16		75.9	79	•		77	
	No. 234-238 Chatham Road North			12		0			Leq,30mins	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
NM2	No. 234-238 Chatham Road North	2015	1	12	16	30	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	17	0	73.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	17	30	72.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	18	0	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	12	18	30	70.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	07	0	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	07	30	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
								79 79				
NM2	No. 234-238 Chatham Road North	2015	1	13	08	0	73.7		Leq,30mins	<baseline level<="" td=""><td>77 77</td><td>N</td></baseline>	77 77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	08	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	09	0	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	09	30	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	10	0	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	10	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	11	0	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N

Appendix	CH Continuous Noise Monit	oning Resu	IIIS						Doromotor		Action/Limit	
Location ID	Name	Year (YYYY)	Month (MM)	Date (DD)	Hour (HH)	Minutes (MM)	Measured Leg,30mins	Baseline Level (Leq, 30mins)	Parameter (website	Results (dB(A)) (Leq, 30mins)	Action/Limit Level	Exceedance
NIMO	No. 224 222 Chathara Baad Nash	, ,					•		reporting)		(as in CNMP)	N.
NM2	No. 234-238 Chatham Road North	2015	1	13	11	30	72.0	79 70	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	12	0	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	12	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	13	0	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	13	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	14	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	14	30	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	15	0	77.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	15	30	79.9	79	Leq,30mins	72.8	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	16	0	77.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
			1									
NM2	No. 234-238 Chatham Road North	2015		13	16	30	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	17	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	17	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	18	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	13	18	30	69.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	07	0	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	07	30	71.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	08	0	72.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2		2015	1		08	30	74.7	79			77	N
	No. 234-238 Chatham Road North			14					Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	14	09	0	73.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	09	30	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	10	0	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	10	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	11	0	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	11	30	71.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	12	0	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
			1							<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015		14	12	30	71.2	79	Leq,30mins		77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	13	0	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	13	30	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	14	0	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	14	30	72.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	15	0	72.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	15	30	71.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	16	0	71.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	16	30	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	17	0	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	17	30	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	18	0	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	14	18	30	69.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	07	0	71.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	07	30	71.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	08	0	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1		08	30		79			77	N
	No. 234-238 Chatham Road North	2015		15			74.6		Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	15	09	0	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	09	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	10	0	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	10	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	11	0	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	11	30	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	12	0	70.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	12	30	70.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	13	0	72.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	13	30	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	14	0	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	14	30	76.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	15	0	76.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	15	30	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	16	0	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	16	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	15	17	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	17	30	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	18	0	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	15	18	30	69.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	07	0	71.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	07	30	71.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	08	0	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2		2015	1	16	08	30	74.3	79 79			77	N
	No. 234-238 Chatham Road North								Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	16	09	0	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	09	30	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	10	0	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	10	30	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	11	0	76.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	11	30	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	12	0	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	12	30	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
141412	20 . 200 Ondinam (Vodu Norti)	2013		10	12	50	12.0		204,00111113	-24301110 26761		14

Appendix	CH Continuous Noise Monit	toring Resu	ilts									
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
		(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	
NM2	No. 234-238 Chatham Road North	2015	1	16	13	0	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	13	30	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	14	0	75.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	14	30	76.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	15	0	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	15	30	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	16	0	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	16	30	73.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	17	0	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	17	30	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	18	0	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	16	18	30	69.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	07	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	07	30	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1	17	08	0	73.1	79	•		77	
	No. 234-238 Chatham Road North	2015							Leq,30mins	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
NM2	No. 234-238 Chatham Road North	2015	1	17	80	30	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	09	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	09	30	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	10	0	76.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	10	30	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	11	0	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	11	30	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	12	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	12	30	70.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	13	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	13	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	14	0	72.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	14	30	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	15	0	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	15	30	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	16	0	76.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	16	30	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	17	0	73.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	17	30	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	18	0	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	17	18	30	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	07	0	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	07	30	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	08	0	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	19	80	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	09	0	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	09	30	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	10	0	76.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	10	30	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	11	0	75.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	11	30	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	12	0	70.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	12	30	72.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	13	0	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	13	30	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	14	0	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	14	30	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	15	0	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	15	30	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	16	0	72.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									Leg,30mins			
NM2	No. 234-238 Chatham Road North	2015	1	19	16	30	73.2	79		<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	17	0	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	17	30	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	18	0	68.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	19	18	30	68.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	07	0	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	07	30	70.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	08	0	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	08	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	09	0	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	09	30	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	10	0	75.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	10	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	11	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	11	30	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	12	0	70.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	20	12	30	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	13	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	13	30	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	14	0	76.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N


Appendix	CH Continuous Noise Monit	toring Resu	ilts									
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
		(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	
NM2	No. 234-238 Chatham Road North	2015	1	20	14	30	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	15	0	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	15	30	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	16	0	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	16	30	72.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	17	0	72.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
					17							
NM2	No. 234-238 Chatham Road North	2015	1	20		30	70.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	18	0	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	20	18	30	70.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	07	0	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	07	30	71.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	08	0	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	08	30	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	09	0	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1	21	09	30	78.3	79	•		77	
	No. 234-238 Chatham Road North	2015							Leq,30mins	<baseline level<="" td=""><td></td><td>N</td></baseline>		N
NM2	No. 234-238 Chatham Road North	2015	1	21	10	0	80.6	79	Leq,30mins	75.6	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	10	30	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	11	0	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	11	30	73.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	12	0	78.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	12	30	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	13	0	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	13	30	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	14	0	76.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	14	30	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	15	0	80.9	79	Leq,30mins	76.3	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	15	30	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	16	0	80.7	79	Leq,30mins	75.7	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	16	30	75.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	17	0	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	17	30	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	18	0	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	21	18	30	70.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	07	0	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	07	30	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	08	0	71.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	08	30	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	09	0	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2			1	22	09	30	72.7	79			77	N
	No. 234-238 Chatham Road North	2015							Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	22	10	0	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	10	30	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	11	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	11	30	72.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	12	0	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	12	30	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	13	0	73.6	79	Leg,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	13	30	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	14	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	14	30	72.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	15	0	71.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	15	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	16	0	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	16	30	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	17	0	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	22	17	30	71.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015		22	18	0	70.6	79	Leg,30mins		77	N
			1							<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	22	18	30	68.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	07	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	07	30	71.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	80	0	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	08	30	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	09	0	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	09	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North		1				73.3	79		<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
		2015		23	10	0			Leq,30mins			
NM2	No. 234-238 Chatham Road North	2015	1	23	10	30	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	11	0	74.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	11	30	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	12	0	70.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	12	30	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	13	0	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	13	30	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	14	0	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	14	30	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	15	0	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	15	30	76.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N


Appendix	H Continuous Noise Monit	oring Resu	ilts									
Location ID	Name	Year	Month	Date	Hour	Minutes	Measured	Baseline Level	Parameter (website	Results (dB(A))	Action/Limit Level	Exceedance
Location	Tame	(YYYY)	(MM)	(DD)	(HH)	(MM)	Leq,30mins	(Leq, 30mins)	reporting)	(Leq, 30mins)	(as in CNMP)	Exocodanoc
NM2	No. 234-238 Chatham Road North	2015	1	23	16	0	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	16	30	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	17	0	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	17	30	71.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	23	18	0	69.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2		2015		23		30	69.4	79	•		77	N
	No. 234-238 Chatham Road North		1		18				Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	24	07	0	70.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	07	30	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	80	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	80	30	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	09	0	75.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	09	30	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	10	0	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	10	30	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	24	11	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	11	30	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	12	0	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	12	30	72.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	13	0	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	13	30	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	14	0	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	14	30	73.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	15	0	72.2	79			77	N
									Leq,30mins	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	24	15	30	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	16	0	72.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	16	30	73.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	17	0	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	17	30	70.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	18	0	70.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	24	18	30	70.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	07	0	70.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	07	30	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	80	0	72.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	80	30	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	09	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	09	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	10	0	73.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	10	30	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	11	0	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	26	11	30	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	12	0	70.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	12	30	71.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	13	0	72.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	13	30	72.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	14	0	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	14	30	75.8	79	Leg,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	15	0	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	15	30	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	16	0	75.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	16	30	76.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	17	0	78.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	17	30	74.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	18	0	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	26	18	30	69.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	07	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015		27	07	30	71.6	79	Leq,30mins		77	N
			1						•	<baseline level<="" td=""><td></td><td></td></baseline>		
NM2	No. 234-238 Chatham Road North	2015	1	27	80	0	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	80	30	76.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	09	0	78.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	09	30	77.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	10	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	10	30	75.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	11	0	74.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	11	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
									•			
NM2	No. 234-238 Chatham Road North	2015	1	27	12	0	70.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	12	30	71.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	13	0	77.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	13	30	76.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	14	0	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	14	30	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	15	0	78.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	15	30	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	16	0	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	16	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	17	0	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N

Appendix	CH Continuous Noise Monit	toring Resu	IIIS						Doromotor		A ation / imit	
Location ID	Name	Year (YYYY)	Month (MM)	Date (DD)	Hour (HH)	Minutes (MM)	Measured Leq,30mins	Baseline Level (Leq, 30mins)	Parameter (website	Results (dB(A)) (Leq, 30mins)	Action/Limit Level	Exceedance
NIMO	No. 224 222 Chathara Danid North								reporting)		(as in CNMP)	N
NM2	No. 234-238 Chatham Road North	2015	1	27	17	30	72.9	79 70	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	18	0	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	27	18	30	69.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	07	0	70.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	07	30	71.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	80	0	71.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	80	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	09	0	75.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	09	30	77.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	10	0	77.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	10	30	77.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	11	0	73.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	11	30	71.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	12	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	12	30	73.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	13	0	75.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	13	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	14	0	72.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
	No. 234-238 Chatham Road North							79				
NM2		2015	1	28	14	30	73.7		Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	15	0	75.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	15	30	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	16	0	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	16	30	73.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	17	0	72.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	17	30	72.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	18	0	72.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	28	18	30	69.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	07	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	07	30	72.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	80	0	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	80	30	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	09	0	74.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	09	30	76.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	10	0	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	10	30	72.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	11	0	73.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	11	30	71.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	12	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	12	30	73.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	13	0	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	13	30	75.9	79	Leg,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	14	0	76.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	14	30	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	15	0	74.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	15	30	78.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	16	0	78.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	16	30	74.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	17	0	74.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	17	30	74.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	18	0	71.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	29	18	30	70.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	07	0	71.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	07	30	71.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	80	0	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	08	30	75.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	09	0	77.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	09	30	75.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
								79	-			
NM2	No. 234-238 Chatham Road North	2015	1	30	10	0	76.5		Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	10	30	76.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	11	0	76.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	11	30	74.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	12	0	70.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	12	30	73.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	13	0	76.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	13	30	76.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	14	0	78.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	14	30	77.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	15	0	75.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	15	30	77.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	16	0	77.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	16	30	76.2	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	17	0	76.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	30	17	30	74.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2		2015	1	30	18	0	74.5	79 79				N
	No. 234-238 Chatham Road North								Leq,30mins	<baseline level<="" td=""><td>77 77</td><td></td></baseline>	77 77	
NM2	No. 234-238 Chatham Road North	2015	1	30	18	30	71.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N

Location ID	Name	Year (YYYY)	Month (MM)	Date (DD)	Hour (HH)	Minutes (MM)	Measured Leq,30mins	Baseline Level (Leq, 30mins)	Parameter (website reporting)	Results (dB(A)) (Leq, 30mins)	Action/Limit Level (as in CNMP)	Exceedance
NM2	No. 234-238 Chatham Road North	2015	1	31	07	0	70.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	07	30	72.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	80	0	75.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	08	30	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	09	0	77.3	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	09	30	80.0	79	Leq,30mins	72.9	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	10	0	80.0	79	Leq,30mins	73.3	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	10	30	79.7	79	Leq,30mins	71.7	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	11	0	76.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	11	30	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	12	0	72.4	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	12	30	71.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	13	0	73.5	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	13	30	75.9	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	14	0	76.7	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	14	30	78.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	15	0	80.4	79	Leq,30mins	74.8	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	15	30	78.8	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	16	0	76.1	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	16	30	75.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	17	0	78.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	17	30	80.2	79	Leq,30mins	74.2	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	18	0	75.0	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N
NM2	No. 234-238 Chatham Road North	2015	1	31	18	30	69.6	79	Leq,30mins	<baseline level<="" td=""><td>77</td><td>N</td></baseline>	77	N

Appendix H Regular Construction Noise Monitoring Results







* - The noise monitoring results of the measurements are higher than the daytime construction noise criterion. However, the results are not considered as exceedance if they are either below the baseline level or below the limit level after deducting the baseline noise level.

Λ:		A
A	ECON	7

Shatin to Central Link Works Contract 1111-	SCALE	N.T.S.	DATE	Feb-1	15	
Hung Hom North Approach Tunnels	CHECK	TYUT	DRAWN	LLM	\circ	
Graphical Presentations of Noise Monitoring	JOB NO.		APPENDI	K	Rev	
Results		60284101		Н		







Shatin to Central Link Works Contract 1111- Hung Hom North Approach	SCALE	N.T.S.	DATE	Feb-15	5
<u>Tunnels</u>	CHECK	TYUT	DRAWN	LLMC	
Graphical Presentations of Continuous Noise Monitoring Results	JOB NO.	60284101	APPENDIX	Н	Rev -

APPENDIX I

Event Action Plan

Appendix I – Event and Action Plan

Event / Action Plan for Construction Dust

EVENT		TION						
EVENI	ET	IEC	ER	Contractor				
ACTION LEVEL								
1. Exceedance	Inform the Contractor, IEC and	Check monitoring data	Confirm receipt of notification of	Identify source(s), investigate				
for one	ER;	submitted by the ET;	exceedance in writing.	the causes of exceedance and				
sample	2. Discuss with the Contractor and	2. Check Contractor's working		propose remedial measures;				
	IEC on the remedial measures	method;		Implement remedial measures;				
	required;	3. Review and advise the ET and		Amend working methods agreed				
	Repeat measurement to confirm	ER on the effectiveness of the		with the ER as appropriate.				
	findings;	proposed remedial measures.						
	4. Increase monitoring frequency							

	EVENT		ACTION									
	EVENI		ET		IEC		ER		Contractor			
2. Ex	xceedance	1.	Inform the Contractor, IEC and	1.	Check monitoring data	1.	Confirm receipt of notification of	1.	Identify source and investigate			
foi	r two or		ER;		submitted by the ET;		exceedance in writing;		the causes of exceedance;			
me	ore	2.	Discuss with the ER, IEC and	2.	Check Contractor's working	2.	Review and agree on the	2.	Submit proposals for remedial			
со	onsecutive		Contractor on the remedial		method;		remedial measures proposed by		measures to the ER with a copy			
sa	amples		measures required;	3.	Review and advise the ET and		the Contractor;		to ET and IEC within three			
		3.	Repeat measurements to		ER on the effectiveness of the	3.	Supervise Implementation of		working days of notification;			
			confirm findings;		proposed remedial measures.		remedial measures.	3.	Implement the agreed			
		4.	Increase monitoring frequency						proposals;			
			to daily;					4.	Amend proposal as appropriate.			
		5.	If exceedance continues,									
			arrange meeting with the IEC,									
			ER and Contractor;									
		6.	If exceedance stops, cease									
			additional monitoring.									

EVENT	ACTION										
LVLINI	ET	IEC	ER	Contractor							
LIMIT LEVEL											
1. Exceedance	1. Inform the Contractor, IEC, EPD	Check monitoring data	Confirm receipt of notification of	Identify source(s) and investigate							
for one	and ER;	submitted by the ET;	exceedance in writing;	the causes of exceedance;							
sample	Repeat measurement to confirm	2. Check the Contractor's working	2. Review and agree on the	2. Take immediate action to avoid							
	findings;	method;	remedial measures proposed by	further exceedance;							
	3. Increase monitoring frequency	3. Discuss with the ET, ER and	the Contractor;	3. Submit proposals for remedial							
	to daily;	Contractor on possible remedial	3. Supervise implementation of	measures to ER with a copy to							
	4. Discuss with the ER, IEC and	measures;	remedial measures.	ET and IEC within three working							
	contractor on the remedial	4. Review and advise the ER and		days of notification;							
	measures and assess the	ET on the effectiveness of		4. Implement the agreed proposals;							
	effectiveness.	Contractor's remedial measures.		5. Amend proposal if appropriate.							

EVENT	ACTION											
EVENI	ET	IEC		ER	Contractor							
2. Exceedance	1. Notify Contractor, IEC, EPD and	Check monitoring data	1.	Confirm receipt of notification of	1.	. Identify source(s) and						
for two or more	ER;	submitted by the ET;		exceedance in writing;		investigate the causes of						
consecutive	2. Repeat measurement to confirm	2. Check the Contractor's working	2.	In consultation with the ET and		exceedance;						
samples	findings;	method;		IEC, agree with the Contractor	2.	. Take immediate action to avoid						
	3. Increase monitoring frequency to	3. Discuss with ET, ER, and		on the remedial measures to be		further exceedance;						
	daily;	Contractor on the potential		implemented;	3.	. Submit proposals for remedial						
	4. Carry out analysis of the	remedial measures;	3.	Supervise the implementation of		measures to the ER with a copy						
	Contractor's working procedures	4. Review and advise the ER and		remedial measures;		to the IEC and ET within three						
	with the ER to determine possible	ET on the effectiveness of	4.	If exceedance continues,		working days of notification;						
	mitigation to be implemented;	Contractor's remedial measures.		consider what portion of the	4.	. Implement the agreed						
	5. Arrange meeting with the IEC and			work is responsible and instruct		proposals;						
	ER to discuss the remedial			the Contractor to stop that	5.	. Revise and resubmit proposals if						
	measures to be taken;			portion of work until the		problem still not under control;						
	6. Review the effectiveness of the			exceedance is abated.	6.	. Stop the relevant portion of						
	Contractor's remedial measures					works as determined by the ER						
	and keep IEC, EPD and ER					until the exceedance is abated.						
	informed of the results;											
	7. If exceedance stops, cease											
	additional monitoring.											

Event / Action Plan for Regular Construction Noise

EVENT		ACT	TION			
EVENT	ET	IEC	ER	Contractor		
Exceedance of Action Level	 Notify the Contractor, IEC and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the investigation results submitted by the contractor; and Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	 Confirm receipt of notification of complaint in writing; Review and agree on the remedial measures proposed by the Contractor; and Supervise implementation of remedial measures. 	 Investigate the complaint and propose remedial measures; Report the results of investigation to the IEC, ET and ER; Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; and Implement noise mitigation proposals. 		

EVENT						
EVENT	ET	IEC	ER	Contractor		
Exceedance of Limit Level	1. Notify the Contractor, IEC, EPD and ER; 2. Repeat measurement to confirm findings; 3. Increase monitoring frequency; 4. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances 7. Review the effectiveness of Contractor's remedial measures and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring.	 Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ER, ET and Contractor on the potential remedial measures; and Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	 Confirm receipt of notification of failure in writing; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated. 		

Event / Action Plan for Continuous Construction Noise

Event / Action Plan for Landscape and Visual during Construction Stage

EVENT	ET	IEC	ER	Contractor
ACTION LEVEL Non-conformity on one occasion	1. Inform the Contractor, the IEC and the ER 2. Discuss remedial actions with the IEC, the ER and the Contractor 3. Monitor remedial actions until rectification has been completed	1. Check inspection report 2. Check the Contractor's working method 3. Discuss with the ET, ER and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures.	Confirm receipt of notification of non-conformity in writing Review and agree on the remedial measures proposed by the Contractor Supervise implementation of remedial measures	1. Identify Source and investigate the non-conformity 2. Implement remedial measures 3. Amend working methods agreed with the ER as appropriate 4. Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify source 2. Inform the Contractor, the IEC and the ER 3. Increase inspection frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If non-conformity stops, cease additional monitoring	1. Check inspection report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures	Notify the Contractor In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented Supervise implementation of remedial measures.	1. Identify Source and investigate the non-conformity 2. Implement remedial measures 3. Amend working methods agreed with the ER as appropriate 4. Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by the ER until the non-conformity is abated.

APPENDIX J

Cumulative Statistics of Complaints, Notification of Summons and Successful Prosecutions

Appendix J Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. received in this month	Total no. received since project commencement
Environmental complaints	-	-	-	0	1
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0

APPENDIX K

Waste Flow Table

Appendix K Monthly Summary Waste Flow Table

		Actual Quantities of Inert C&D Materials Generated Monthly (Note 1)												Actual Quantities of Non-inert C&D Materials (i.e. C&D Wastes) Generated Monthly						Actual Quantities of Marine Dumping Monthly											
			Generated	ł			Disp	osed				Reused				Recycled		Disp	osed	Disp	osed										
Month	Fill Material	Arti	ificial Mate	rial	Total Quantity	Disposed as Public Fills at	Disposed as Public Fills at		Total Quantity	Reused in the		in other jects	Delivered to HH Total Barging Quantity				Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	General Refuse		as MD at ing Point								
	Soil and Rock	Broken Concrete	Asphalt	Building Debris	Generated	TKO137	TM38	CWPFBP	Disposal	Contract	Tolo	WIL 705	Point (Note 5)	Reused				sed								(Note 3)		wasie	(Note 2)	Type 1	Type 2
Unit	('000m ³)	('000m ³)	('000m ³⁾	('000m ³⁾	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000m ³)	('000m ³)										
Jan	6.832	0.008	0.004	0.000	6.843	3.102	0.002	0.000	3.104	0.010	0.010	0.000	3.719	3.739	0.000	0.084	0.000	0.000	50.820	0.000	2.216										
Feb																															
Mar																															
Apr																															
May																															
Jun																															
SUB-TOTAL	6.832	0.008	0.004	0.000	6.843	3.102	0.002	0.000	3.104	0.010	0.010	0.000	3.719	3.739	0.000	0.084	0.000	0.000	50.820	0.000	2.216										
Jul																					 										
Aug																															
Sep																															
Oct																					——										
Nov																															
Dec	2 222	0.000	0.004		0.040	0.100		2 222	0.404	2 2 4 2	2.242		0 = 10	0.700			2.000		#0.000	2 222	2.242										
2015 TOTAL	6.832	0.008	0.004	0.000	6.843	3.102	0.002	0.000	3.104	0.010	0.010	0.000	3.719	3.739	0.000	0.084	0.000	0.000	50.820	0.000	2.216										

Note:

^{1.} Assume the density of fill is 2 ton/m³.

^{2.} Refuses disposed of at North East New Territories (NENT) Landfill.

^{3.} Assume the weight of recycled papers is 7 kg/bag.

Public fills disposed of at Tseung Kwan O Area 137 Fill Bank (TKO137), Tuen Mun Area 38 Fill Bank (TM38) and Chai Wan Public Fill Barging Point (CWPFBP).

^{5.} Public fills was delivered to Hung Hom Barging Point and handled by the Contractor of SCL1112.

Appendix E

24th EM&A Report for Works Contract 1103 – Hin Keng to Diamond Hill

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 24 [Period from 1 to 31 January 2015]

Works Contract 1103 - Hin Keng to Diamond Hill Tunnels

(January 2015)

Certified by:	Coleman Ng
Position:	Environmental Team Leader
Date:	10 February 2015

MTR Corporation Limited

SCL1103 Hin Keng to Diamond Hill Tunnels Construction Stage -Environmental Services

Monthly Environmental Monitoring and Audit Report – January 2015

228105-27

February 2015

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 228105-27

Ove Arup & Partners Hong Kong Ltd Level 5 Festival Walk

Level 5 Festival Walk 80 Tat Chee Avenue Kowloon Tong Kowloon Hong Kong www.arup.com



Contents

			Page
1	Envir	onmental Status	6
	1.1	Project Background	6
	1.2	Construction Programme	6
	1.3	Work Undertaken During the Reporting Month	6
	1.4	Project Organization	7
	1.5	Project Area and Environmental Monitoring locations	7
	1.6	Impact Monitoring Schedule	7
	1.7	Status of Environmental Licensing and Permitting	8
	1.8	Purpose of the Report	9
2	Imple	mentation Status	10
	2.1	Implementation Status of Mitigation Measures	10
	2.2	Updated Implementation Schedule	10
3	Air Q	uality Monitoring	11
	3.1	Air Quality Monitoring Requirements	11
	3.2	Air Quality Monitoring Methodology	12
	3.3	Monitoring Results and Observations	14
4	Noise	Monitoring	15
	4.1	Noise Monitoring Requirements	15
	4.2	Noise Monitoring Methodology	16
	4.3	Monitoring Results and Observations	17
5	Lands	scape and Visual Monitoring	20
	5.1	Introduction	20
	5.2	Mitigation Measures	20
6	Waste	e Disposal	21
7	Cultu	ral Heritage	22
8	Envir	onmental Performance	23
	8.1	Environmental Site Inspection	23
	8.2	Summary of Environmental Complaint	24
	8.3	Summary of Environmental Non-Compliance	24
	8.4	Summary of Environmental Summon and Successful Prosecution	24
9	Futur	e Key Issues	26
	9.1	Key Issues for the Coming Month	26

	9.2 9.3	Environmental Monitoring Program for the Coming Month Construction Program for the Coming Month	26 26							
10	Conc	clusions and Recommendations	27							
	10.1	Conclusions	27							
	10.2	Recommendations	27							
11	Refe	rence	28							
Figure	es									
Figure	1.1:	Locations of Project Works Areas – General Site Layout of H Keng Works Area (Sheet 1 of 6)	Iing							
Figure	1.2:	Locations of Project Works Areas – General Site Layout of Diamond Hill Works Area (Sheet 2 of 6)								
Figure	1.3:	Locations of Project Works Areas – Site layout Plan of Fung Tak EAP/EEP (Sheet 3 of 6)								
Figure	1.4:	Locations of Project Works Areas – Site Layout Plan of Ma Chai Hang Shaft (Sheet 4 of 6)								
Figure	1.5:	Locations of Project Works Areas – General Site Layout of S Chuen O Works Area (Sheet 5 of 6)	Shui							
Figure	1.6:	Locations of Project Works Areas – General Alignment Contract 1103 (Sheet 6 of 6)	of							
Figure	1.7:	Project Organisation – Environmental Management								
Figure	1.8:	Location of Dust Monitoring Stations (Sheet 1 of 3)								
Figure	1.9:	Location of Dust Monitoring Stations (Sheet 2 of 3)								
Figure	1.10:	Location of Dust Monitoring Stations (Sheet 3 of 3)								
Figure	1.11:	Location of Noise Sensitive Receiver (Construction Airbo	orne							
		Noise) (Sheet 1 of 3)								
Figure	1.12:	Location of Noise Sensitive Receiver (Construction Airbo	rne							
		Noise) (Sheet 2 of 3)								
Figure	1.13:	Location of Noise Sensitive Receiver (Construction Airbo	rne							

Noise) (Sheet 3 of 3)

Appendices

Appendix A: Construction programme

Appendix B: Environmental Monitoring Programme in the Reporting Month

Appendix C: Environmental Mitigation Implementation Schedule (EMIS)

Appendix D: Calibration Certificates for Air Monitoring Equipment

Appendix E: Dust Results

Appendix F: Wind Data

Appendix G: Calibration Certificates of Noise Monitoring Equipment

Appendix H: Noise Results

Appendix I: Event/Action Plan for Air Quality, Airborne Noise and Landscape

and Visual

Appendix J: Monthly Waste Flow Table

Appendix K: Environmental Monitoring Programme for Coming Month

Appendix L: Cumulative Log for Complaints, Notifications of Summons and

Successful Prosecutions

Executive Summary

This is the twenty-fourth monthly Environmental Monitoring and Audit (EM&A) report prepared by Ove Arup & Partners Hong Kong Limited (Arup), the designated Environmental Team (ET), for the Project "SCL1103 Hin Keng to Diamond Hill Tunnels". Construction works of this works contract commenced on 14 February 2013 and this report presents the results of EM&A works conducted in the month of January 2015 (1 to 31 January 2015).

In the reporting month, the following activities took place for the Project:

- Tunnel Boring Machine (TBM) tunneling and machinery site assembly at Diamond Hill;
- Pipe Piling, grouting and tunnel blasting at Hin Keng;
- Shaft Excavation and ELS and sheet piling for retaining wall at Fung Tak; and
- Shaft Excavation and ELS at Ma Chai Hang.

Air Quality and noise monitoring were performed and the results were checked and reviewed. Site audits were conducted on weekly basis. The implementation of the environmental mitigation measures, Event and Action Plans and environmental complaint handling procedures were checked.

Impact monitoring was carried out at 3 air quality and 3 noise monitoring stations during the reporting month.

Environmental Monitoring Works – Breaches of Action and Limit Levels

Air Quality

All measured 24-hour TSP concentrations in the reporting month were below the Action and Limit Levels.

Noise

There was an Action Level exceedance recorded due to the receipt of a complaint during the reporting month.

No exceedance of Limit Level of regular construction noise was recorded during the reporting month.

Landscape and Visual Audit

Landscape and visual site audits in accordance with the requirements stipulated in the EM&A manual were conducted in the reporting month. Based on the site inspections, no substantial change of Landscape Resources, Landscape Character Areas and Visual Sensitive Receivers was noted.

Waste Disposal

Inert C&D Materials with an actual amount of 33,406m³ were generated and disposed of at public fill in TKO137FB and Kai Tak Barging Point Facility (Contract 1108A). 167m³ of general refuse was generated and disposed of at

228105-27 | | February 2015 Page 4

NENT landfill. 86kg of paper / cardboard and 1,400kg of chemical wate was generated.

Environmental Auditing

A total of 4 environmental site audits were conducted on a weekly basis in the reporting month. The first site inspection was on 7 January 2015 and the final was undertaken on 28 January 2015. An IEC joint site audit was undertaken on 14 January 2015. No non-conformance to the environmental requirements was identified during the reporting period.

Complaint Log

No complaint in relation to the environmental issues was made against the Project in the reporting period.

Notifications of Summons and Successful Prosecutions

No summons or prosecution related to the environmental issues were made against the Project in the reporting period.

Reporting Changes

There were no reporting changes during the reporting month.

Future Key Issues

Waste management is a key environmental issue. The waste management plan should be strictly followed in accordance with the requirements described in the EIA report.

Water Quality impact is also a key environmental issue. The drainage system should be well maintained. All wastewater generated within the site shall be collected and treated prior to discharge.

Construction noise is also a key environmental issue. The implemented construction noise mitigation measures should also be maintained and improved as necessary. Especially in restricted hours, the conditions stipulated in the CNPs should be strictly followed when the construction works were carried out during restricted hours.

Construction dust is also key environmental issue. The implemented construction dust mitigation measures including covering of exposed slope / soil with tarpaulin sheet etc., should be maintained and improved as necessary. Adequate water spraying should be provided for the unpaved area to minimize dust disturbance.

228105-27 | | February 2015 Page 5

1 Environmental Status

1.1 Project Background

The Shatin to Central Link – Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an extension of the Ma On Shan Line and is approximately 11 km long. It links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).

The construction of the SCL (TAW-HUH) has been divided into a series of civil construction Works Contracts and this Works Contract 1103 covers the construction of the tunnels between Diamond Hill (DIH) and Hin Keng (HIK).

1.2 Construction Programme

An up-to-date rolling construction programme is attached in **Appendix A**.

1.3 Work Undertaken During the Reporting Month

The major construction activities carried out by the Contractor in the reporting month are summarized in **Table 1.1**. Location of the works area is indicated in **Figures 1.1** to **1.6**. The structure of the project organisation in relation to the environmental management is shown in **Figure 1.7**. Contacts of key environmental staff of the Project are shown in **Table 1.2**.

 Table 1.1
 Construction Activities in the Reporting Month

Locations	Major Works Undertaken
Diamond Hill	Tunnel Boring Machine (TBM) tunneling and machinery site assembly.
Hin Keng	Pipe Piling, grouting and tunnel blasting.
Fung Tak	Shaft Excavation and ELS and sheet piling for retaining wall.
Ma Chai Hang	Shaft Excavation and ELS.

228105-27 | | February 2015 | Page 6

1.4 Project Organization

Contacts of key environmental staff of the Project and are shown in **Table 1.2**.

 Table 1.2
 Contacts of Key Environmental Staff

Organisation	Name	Telephone
Project Proponent: MTRC		
Engineer's Representative	Thomas Barrett	2163 6181
SCL Project-wide Environmental Team Leader	Richard Kwan	2688 1283
Independent Environmental Checker: Meinhardt		
Infrastructure & Environment Ltd.		
Independent Environmental Checker	Fredrick Leong	2859 1739
Contractor: VINCI Constructions Grand Projects		
Project Director	Francois Dudouit	3765 5610
IMS Manager	L K Mak	3765 5635
Contractor's Environmental Team: Ove Arup & Partners		
Hong Kong Ltd.		
Designated Environmental Team Leader for Works Contract	Colomon Na	2268 3097
1103	Coleman Ng	2200 3097

1.5 Project Area and Environmental Monitoring locations

The Project area is shown in **Figures 1.1** to **1.6**, while **Table 1.3** and **Figures 1.8** to **1.13** show the names and locations of the monitoring stations.

 Table 1.3
 Summary of Air Quality and Noise Monitoring Stations

ID	Premise
Air Quality	
DMS-1	C.U.H.K.A.A. Thomas Cheung School
DMS-2	Price Memorial Catholic Primary School
DMS-3 ^(Note 2) / DMS-4 ^(Note 3)	Hong Kong Sheng Kung Hui Nursing Home (Note 1)
Noise	
NMS-CA-1	C.U.H.K.A.A. Thomas Cheung School
NMS-CA-2	Price Memorial Catholic Primary School
NMS-CA-3 ^(Note 2) / NMS-CA-4 ^(Note 3)	Hong Kong Sheng Kung Hui Nursing Home

Note:

Note 1: Hong Kong Sheng Kung Hui Nursing Home was selected as an alternative monitoring location to Shek On House.

Note 2: Station ID as identified in approved EM&A Manual / EIA Report for SCL (TAW - HUH).

Note 3: Station ID as identified in approved EM&A Manual / EIA Report for SCL (HHS).

1.6 Impact Monitoring Schedule

Environmental monitoring and audit was carried out in accordance with the requirements stipulated in the EM&A Manual. Air quality and noise monitoring as well as weekly site audit schedule for the reporting month with respect to the construction programme is shown in **Appendix B**.

228105-27 | | February 2015 | Page 7

1.7 Status of Environmental Licensing and Permitting

All permits/licences for the reporting month are summarised in **Table 1.4**. They are all properly kept by the contactor at their site office.

 Table 1.4
 Summary of Environmental Licensing Status

Types of Permits / Licenses	Reference No.	Site	Valid from	Valid to
Environmental Permit	EP-438/2012	All	22 Mar 2012	Superseded
	EP-438/2012A	All	12 July 2012	Superseded
	EP-438/2012/B	All	26 Oct 2012	Superseded
	EP-438/2012/C	All	30 Apr 2013	Superseded
	EP-438/2012/D	All	13 Sept 2013	Superseded
	EP-438/2012/E	All	4 April 2014	Superseded
	EP-438/2012/F	All	15 July 2014	Superseded
	EP-438/2012/G	All	14 Aug 2014	Superseded
	EP-438/2012/H	All	10 Sept 2014	Throughout the Contract
Discharge License under WPCO	WT00014697-2012	Diamond Hill	30 Nov 2012	30 Nov 2017
	WT00014650-2012	Hin Keng	10 Dec 2012	31 Dec 2017
	WT00014648-2012	Hin Keng	10 Dec 2012	31 Dec 2017
	WT00015145-2013	Shui Chuen O	21 Feb 2013	28 Feb 2018
	WT00015513-2013	Ma Chai Hang	2 Apr 2013	30 Apr 2018
	WT00015430-2013	Fung Tak	18 Mar 2013	31 Mar 2018
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation	351345	All	22 Oct 2012	15 Apr 2018
Construction Noise Permit (CNP)	GW-RE1346-14	Ma Chai Hang	2 Dec 2014	31 May 2015
	GW-RE1349-14	Fung Tak	8 Dec 2014	7 Jan 2015
	GW-RE1251-14	Fung Tak	11 Nov 2014	4 Mar 2015
	GW-RE1454-14	Fung Tak	7 Jan 2015	14 Feb 2015
	GW-RN0660-14	Hin Keng	28 Oct 2014	31 Jan 2015
	GW-RN0658-14	Hin Keng	28 Oct 2014	31 Jan 2015

228105-27 | | February 2015 Page 8

Types of Permits / Licenses	Reference No.	Site	Valid from	Valid to
	GW-RN0705-14	Hin Keng	26 Nov 2014	25 May 2015
	GW-RE1214-14	Diamond Hill	8 Nov 2014	7 Apr 2015
Chemical Waste Producer Registration	5213-759-V2179-01	Hin Keng	13 Dec 2012	Throughout the Contract
	5213-281-V2180-01	Diamond Hill	12 Dec 2012	Throughout the Contract
	5213-281-V2179-03	Fung Tak	5 Mar 2013	Throughout the Contract
	5213-282-V2180-02	Ma Chai Hang	18 Mar 2013	Throughout the Contract
Billing Account for Disposal of Construction Waste	7016250	All	2 Nov 2012	Throughout the Contract

1.8 Purpose of the Report

The purpose of this monthly EM&A report is to provide the information on monitoring methodology, monitoring results, environmental permit status, site audit findings, recommendations and conclusions during the construction of this works contract for the EM&A conducted during the construction period. This is the twenty-fourth monthly EM&A report summarising the monitoring methodology, locations, periods, frequencies, results and any observation from the air quality, noise, ecology, waste management, landscape and visual monitoring and environmental site audit from 1 to 31 January 2015.

228105-27 | | February 2015 Page 9

2 Implementation Status

2.1 Implementation Status of Mitigation Measures

During weekly site inspections, the environmental protection, and pollution control/mitigation measures in accordance with the requirements stipulated in the EIA were observed. The key observations and ET's corresponding recommendations while the Contractor's response and follow-up status are described in **Section 7.1**.

2.2 Updated Implementation Schedule

According to the Environmental Permit, the mitigation measures detailed in the permits are required to be implemented. The Implementation Schedule of Mitigation Measures was inspected during the weekly site inspections in reporting month. The details of the findings/observations are described in **Section 7.1**. An updated summary of the Implementation Schedule of Mitigation Measures is presented in **Appendix C**. The status of the required submissions under the Environmental Permit (EP) of the reporting period is presented in **Table 2.1**.

 Table 2.1
 Status of Required Submissions under the EP

EP Condition	Submission	Submission Date
Condition 3.4	Monthly EM&A Report	14 January 2015
	(December 2015)	

228105-27 | | February 2015 | Page 10

3 Air Quality Monitoring

3.1 Air Quality Monitoring Requirements

Monitoring Parameters

Regular 24-hour TSP levels shall be monitored during the construction stage while 1-hour TSP levels shall be required to monitor in case of complaints received.

Monitoring Frequency

The monitoring frequency is summarised in **Table 3.1**.

Table 3.1 Air quality monitoring parameters and frequency

Parameters	Monitoring Frequency		
24-hour TSP	Once every 6 days		
1-hour TSP	3 times every 6 days		
	(as required in case of complaints)		

Monitoring Locations

In accordance with the EM&A Manual and the subsequent Baseline Monitoring Report, three air quality monitoring locations during construction stage are required. The locations of the three air quality monitoring stations are shown below in **Table 3.2**:

Table 3.2 Air Quality Monitoring Locations

ID	Premise
DMS -1	C.U.H.K.A.A. Thomas Cheung School
DMS -2	Price Memorial Catholic Primary School
DMS-3 ^(Note 2) / DMS-4 ^(Note 3)	Hong Kong Sheng Kung Hui Nursing Home (Note 1)

Note:

Note 1: Hong Kong Sheng Kung Hui Nursing Home was selected as an alternative monitoring location to Shek On House.

Note 2: Station ID as identified in approved EM&A Manual / EIA Report for SCL (TAW - HUH).

Note 3: Station ID as identified in approved EM&A Manual / EIA Report for SCL (HHS).

Wind Monitoring

Wind monitoring data including wind speed and wind directions shall be collected from Hong Kong Observatory – Kai Tak and Sha Tin Meteorological Stations and shown in **Appendix F**.

Environmental / Quality Performance Limits

The monitoring results will be checked against the Action and Limit levels described in the Baseline Monitoring Report, of which they are excerpted and summarised in **Tables 3.3** and **3.4**.

Table 3.3 Action and Limit Level for Air Quality Monitoring of 24-hour TSP level

Level	Air Monitoring Stations				
	DMS-1 DMS-2 DMS-3 / DMS-4				
Action Level, µg/m ³	148.7	167.4	159.1		
Limit Level, μg/m ³	260				

Table 3.4 Action and Limit Level for Air Quality Monitoring of 1-hour TSP level

Level	Air Monitoring Stations				
	DMS-1 DMS-2 DMS-3 / DMS-4				
Action Level, μg/m ³	283.9	276.2	278.4		
Limit Level, µg/m ³	500				

Note:

Note 1: 1-hr TSP monitoring would be required in case of receiving complaints.

Air Quality Monitoring Methodology 3.2

3.2.1 **Monitoring Equipment**

High Volume Sampler (HVS) was used to monitor the 24-hour TSP. Table 3.5 shows the equipment used for the air quality monitoring.

Table 3.5 Air Quality Equipment List for Impact Air Quality Monitoring

Equipment	Manufacturer & Model No	Measurement Parameter	Serial No.
High Volume Sampler	TE-5170	24 hour TSD	3761, 3762, 3763
Fibreglass Filter	G810	24-hour TSP	-
HVS Calibration Kit	TE-5025A		2421

3.2.2 **Maintenance and Calibration**

High Volume Sampler

The HVSs and their accessories were frequently checked and maintained in accordance with the manufacturer's operation and maintenance manual. The maintenance included checking of supporting screen and gasket, as well as routine replacement of motor carbon brushes for the blower motor. The power cords and power supply were checked each time before sampling to ensure proper operation.

The HVSs were calibrated at 2-month intervals using GMW-2535 calibration kit which is re-calibrated by the manufacturer after one year of use. The calibration spreadsheets of the HVSs and calibration certificate of the calibration kit are provided in **Appendix D**.

3.2.3 **Monitoring Procedures**

High Volume Sampler

Specifications of the HVS are as follows:

 $0.6 - 1.7 \text{ m}^3/\text{min} (20 - 60\text{SCFM});$

228105-27 | | February 2015

- Equipped with a timing/control device with +/- 5 minutes accuracy for 24 hour operation;
- Installed with elapsed time meter with +/- 2 minutes accuracy for 24 hour operation;
- Capable of providing a minimum exposed area of 406 cm² (63in²);
- Flow control accuracy: +/-2.5% deviation over 24-hour sampling period;
- Equipped with a shelter to protect the filter and sampler;
- Incorporated with an electronic mass flow rate controller or other equivalent devices;
- Equipped with a flow recorder for continuous monitoring;
- Provided with a peaked roof inlet;
- Incorporated with a manometer;
- Able to hold and seal the filter paper to the sampler housing at horizontal position;
- Easy to change the filter; and
- Capable of operating continuously for 24-hour period.

The HVSs were equipped with an electronic mass flow controller and calibrated against a traceable standard at regular intervals. All equipment, calibration kit and filter papers were clearly labelled.

The relevant data including temperature, pressure, weather conditions, elapsedtime meter reading for the start and stop of the sampler, identification and weight of the filter paper, and other special phenomena observed and work progress of the concerned site were recorded.

A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd (HOKLAS no.: 066)), in accordance with their standard QA/QC procedures, with constant temperature and humidity control as well as equipped with necessary measuring and conditioning instruments to handle the 24-hour TSP samples was employed for sample analysis, and equipment calibration and maintenance. Filter papers of size 8"x10" were labelled before sampling. They were inspected clean with no pin holes and conditioned in a humidity controlled chamber for over 24-hour and be pre-weighed before use for the sampling.

The 24-hour TSP levels were measured by following the standard High Volume Method for Total Suspended Particulates as set out in the Title 40 of the United States Code of Federal Regulations, Chapter 1 (Part 50), Appendix B. TSP was sampled by drawing air through a conditioned, pre-weighted filter paper inside the HVS at a controlled air flow rate. After 24-hour sampling, the filter papers loaded with dust were kept in a clean and tightly sealed plastic bag, and then returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with a readout down to 0.1 mg. All the collected samples shall be kept in a good condition for 6 months before disposal.

3.3 Monitoring Results and Observations

3.3.1 Weather Condition

January 2015 was characterised at times by gloomy and rainy conditions associated with low pressure.

Mild and dry weather associated with the north east monsoon conditions were also persistent throughout the month.

3.3.2 Air Quality Monitoring Results

Monitoring of 24-hour TSP was conducted on 6, 12, 17, 23, and 29 January 2015. All monitoring data and graphical presentation of the monitoring results are provided in **Appendix E** and are summarised in **Table 3.6**. The graphical presentations of the monitoring results are provided in **Appendix E**. Wind data obtained from the Hong Kong Observatory – Kai Tak and Sha Tin stations during the reporting period are presented in **Appendix F**.

Table 3.6 Summary of Impact Air Quality Monitoring Results

Monitoring	Action	Limit		
Station	Average	Range	Level	Level
DMS-1	71.1	29.1	148.7	260
DMS-2	54.3	65.9	167.4	260
DMS-3 / DMS-4	75.4	29.2	159.1	260

All 24-hour TSP measurements during the reporting month were below the Action/Limit Level. No exceedance of action and limit level was found.

The event and action plan is provided in **Appendix I**.

3.3.3 General Observations

Major construction works including Tunnel Boring Machine (TBM) tunneling and machinery site assembly at Diamond Hill; Pipe Piling, grouting and tunnel blasting at Hin Keng; Shaft Excavation and ELS and Sheet piling for retaining wall at Fung Tak and Shaft Excavation and ELS at Ma Chai Hang.

4 **Noise Monitoring**

4.1 Noise Monitoring Requirements

4.1.1 Impact Monitoring

Monitoring Parameters

Construction noise shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). L_{10} and L_{90} shall also be recorded as supplementary reference information for data auditing.

Monitoring Frequency

Noise measurements shall be conducted on a weekly basis. The monitoring time periods, monitoring parameters and frequency are summarised in **Table 4.1.**

 Table 4.1
 Construction Noise Monitoring Parameters and Frequency

Time Period (when construction activity is found)	Parameters	Monitoring Frequency
Between 0700-1900 hours on normal weekday	ys L _{eq(30 min)}	Once per week

Monitoring Location

In accordance with the EM&A Manual and the subsequent Baseline Monitoring Report, three noise monitoring locations during the construction stage are required, namely:

 Table 4.2
 Noise Monitoring Locations

ID	Premise
NMS-CA-1	C.U.H.K.A.A. Thomas Cheung School
NMS-CA-2	Price Memorial Catholic Primary School
NMS-CA-3 ^(Note 2) / NMS-CA-4 ^(Note 3)	Hong Kong Sheng Kung Hui Nursing Home (Note 1)

Notes:

Note 1: Hong Kong Sheng Kung Hui Nursing Home was selected as an alternative monitoring location to Shek On house.

Note 2: Station ID as identified in approved EM&A Manual / EIA Report for SCL (TAW - HUH).

Note 3: Station ID as identified in approved EM&A Manual / EIA Report for SCL (HHS).

Environmental / Quality Performance Limits

The monitoring results will be checked against the Action and Limit levels described in the Baseline Monitoring Report, of which they are excerpted and summarised in **Tables 4.3**.

Table 4.3	Action and Limit Levels of construction noise	
Location (Note 1)	Time Period (note 3)	A

Location (Note 1)	Time Period (note 3)	Action Level	Limit Level dB(A)
NMS-CA-1 & NMS-CA-2	0700 - 1900 hours on normal weekdays	When one documented	70/65 ^(Note 2)
NMS-CA-3 / NMS-CA-4		complaint is received	70

Notes:

- 1. The detail of monitoring locations was presented in Table 1.3.
- For normal day-time working hours, the noise criteria is 70 dB(A) and 65 dB(A) for normal teaching periods and examination periods respectively.
- If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise 3. Permit (CNP) issued by the Noise Control Authority have to be followed.

4.1.2 **Continuous Noise Monitoring**

With reference to the latest Continuous Noise Monitoring Plan (CNMP) and Construction Noise Mitigation Measures Plan (CNMMP) prepared and submitted under EP Condition 2.10, continuous noise monitoring was conducted in April 2013 at C.U.H.K.A.A. Thomas Cheung School only due to the prediction of residual air-borne construction noise impacts exceeding the relevant noise criteria. No continuous noise monitoring is required during the reporting month as per the CNMP.

4.2 **Noise Monitoring Methodology**

4.2.1 **Monitoring Equipment**

Noise level was measured by a Sound Level Meter (SLM) in terms of A-weighted equivalent continuous sound pressure level. Leq, L₁₀ and L₉₀ were recorded as supplementary information for data auditing. Table 4.4 shows the equipment list of the noise monitoring.

Table 4.4 Noise Equipment List for Impact Noise Monitoring

Equipment	Manufacturer &	Serial No.	Precision Grade
	Model No.		
Integrated SLM	Brüel & Kjær 2238	2320694	IEC 651 Type 1
			IEC 804 Type 1
Sound level	Brüel & Kjær 4231	2713427	IEC 942 Type 1
calibrator			1LC 942 Type 1

4.2.2 **Maintenance and Calibration**

The SLM and calibrator in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specifications according to the EM&A manual.

SLM complying with the standards of IEC 651 (Fast, Slow, Impulse rms detector tests) and IEC 804 (Leq functions) and acoustical calibrator complying with IEC 942 were adopted for the noise measurement. All equipments are calibrated

externally. The calibration certificates for the noise equipment are given in **Appendix G**.

4.2.3 Monitoring Procedures

- The SLM and battery were checked to ensure that they are in proper condition. The SLM was set on a tripod at 1.2m above ground and at least 1m from the exterior of the building façade;
- Before conducting the measurement, the SLM was calibrated by an acoustical calibrator;
- Measurement parameter was set to A-weighted sound pressure level. The time weighting was set in fast response and the time period of measurement at 30 minutes;
- Wind speed was checked during noise monitoring to ensure the steady wind speed does not exceed 5m/s, or wind with gusts does not exceed 10m/s;
- Any abnormal conditions that generated intrusive noise during the measurement was recorded on the field record sheet;
- After each measurement, the equivalent continuous sound pressure level (L_{eq}),
 L₁₀ and L₉₀ were recorded on the field record sheet;
- After conducting the measurement, the SLM was calibrated by an sound level calibrator; and
- The SLM was re-calibrated by the sound level calibrator to confirm that there is no significant drift of reading. Measurements shall be accepted as valid only if the calibration levels before and after the noise measurement agrees to within 1.0 dB.

4.3 Monitoring Results and Observations

4.3.1 Weather Condition

January 2015 was characterised at times by gloomy and rainy conditions associated with low pressure.

Mild and dry weather associated with the north east monsoon conditions were also persistent throughout the month.

4.3.2 Noise Monitoring Results

Impact Monitoring

Monitoring of the construction noise level was conducted on 7, 13, 19, and 30 January 2015. All monitoring data and graphical presentation of the monitoring results are provided in **Appendix H** and are summarised in **Tables 4.5** - **4.7**. The graphical presentations of the monitoring results are provided in **Appendix H**.

 Table 4.5
 Summary of Impact Noise Monitoring at Location NMS-CA-1

Date	Time	Measured Noise Level, dB(A)	Baseline Noise Level, dB(A)	Construction Noise Level(Note1), dB(A)	Limit Level (Note 2)
		Leq (30min)	Leq (30min)	Leq (30min)	dB(A)
7 Jan 15	08:00-08:30	58.2		52.0	
13 Jan 15	12:30-13:00	55.4	57.0	< Baseline Level	70/65
19 Jan 15	11:45-12:15	54.1	57.0 Saseline Level		
30 Jan 15	15:15-15:45	59.3		55.4	

Notes:

- 1. Construction Noise Level = Measured Noise Level Baseline Noise Level.
- 2. For normal day-time working hours, the noise criteria is 70 dB(A) and 65 dB(A) for normal teaching periods and examination periods respectively.

Table 4.6 Summary of Impact Noise Monitoring at Location NMS-CA-2

Date	Time	Measured Noise Level, dB(A)	Baseline Noise Level, dB(A)	Construction Noise Level(Note1), dB(A)	Limit Level (Note 2)
		Leq (30min)	Leq (30min)	Leq (30min)	dB(A)
7 Jan 15	15:30-16:00	68.1		63.9	
13 Jan 15	09:30-10:00	63.1	66.0	< Baseline Level	70/65
19 Jan 15	09:15-09:45	65.9	00.0	< Baseline Level	70/03
30 Jan 15	08:30-09:30	67.9		63.4	

Notes:

- 1. Construction Noise Level = Measured Noise Level Baseline Noise Level.
- 2. For normal day-time working hours, the noise criteria is 70 dB(A) and 65 dB(A) for normal teaching periods and examination periods respectively.

Table 4.7 Summary of Impact Noise Monitoring at Location NMS-CA-3/NMS-CA-4

Date	Time	Time $dB(A)$ $dB(A)$		Time $\begin{array}{c c} Noise \ Level, \\ dB(A) \end{array}$ $\begin{array}{c c} Noise \ Level, \\ dB(A) \end{array}$ $\begin{array}{c c} Cor \\ Level \end{array}$		Construction Noise Level(Note1), dB(A)	Limit Level (Note 2)
		Leq (30min)	Leq (30min)	Leq (30min)	dB(A)		
7 Jan 15	16:50-17:20	69.4		< Baseline Level			
13 Jan 15	10:30-11:00	65.2	73.0	< Baseline Level	70/65		
19 Jan 15	10:35-11:05	67.9	73.0	< Baseline Level			
30 Jan 15	10:10-10:40	70.1		< Baseline Level			

Notes:

- 1. Construction Noise Level = Measured Noise Level Baseline Noise Level.
- 2. For normal day-time working hours, the noise criteria is 70 dB(A) and 65 dB(A) for normal teaching periods and examination periods respectively.

4.3.3 Exceedance of Limit and Action Levels for Construction Noise

An Action Level exceedance was recorded due to the receipt of two noise related complaints at Hin Keng during the reporting month.

No exceedance of Limit Level of regular construction noise was recorded during the reporting month.

The event and action plan is provided in **Appendix I**.

4.3.4 General Observations

The construction site has been under normal operation during the noise monitoring period and no unusual operation was observed.

5 Landscape and Visual Monitoring

5.1 Introduction

In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The event and action plan is provided in **Appendix I**.

5.2 Mitigation Measures

Bi-weekly inspection of the implementation of landscape and visual mitigation measures were conducted during the reporting month on 14 and 28 January 2015. No adverse impacts were identified with regards to landscape and visual.

6 Waste Disposal

The actual amounts of different types of waste generated by the activities of the Project during the reporting month are shown in **Table 6.1**. The monthly waste summary flow table is provided in **Appendix J.**

 Table 6.1
 Amount of Waste Generated

Waste Type	Amount	Disposal Locations
Inert C&D Materials	33,406m ³	TKO137FB and Kai Tak Barging Point Facility (1108A)
Chemical Waste 1400kg		Disposed of by a licensed collector
Paper / cardboard packaging	86kg	
Plastic	0kg	-
Metal	0kg	
General Refuse	167m ³	NENT Landfill

7 Cultural Heritage

In accordance with the EM&A Manual, appropriate vibration monitoring on the identified built heritage has been agreed with the Building Department (BD)/Geotechnical Engineering Office (GEO) under the requirement of Buildings Ordinance and/or Blasting Permit as appropriate. Vibration monitoring commenced during the reporting month at Wong Tai Sin Temple and was carried out by the contractor, no non-compliance was recorded. Vibration levels shall be controlled to appropriate levels.

8 Environmental Performance

8.1 Environmental Site Inspection

Environmental site inspections were carried out on a weekly basis, with the IEC joint site inspection being carried out on 14 January 2015, to monitor environmental issues on the construction sites to ensure that all mitigation measures were implemented timely and properly. A summary of the site inspections in the reporting month is presented in **Table 8.1**.

 Table 8.1
 Key Findings of Weekly Environmental Site Audit

Inspection	Works	Key Observations and	Contractor's	Closed Date /
Date	Area	Recommendations	Response / Environmental Outcome	Follow up Status
	•	Noise		
7 January 2015	Ma Chai Hang	The contractor is reminded to enhance the noise mitigation measures for pipe piling works.	The contractor ensured and checked that all mitigations measures are in place. Closed 14 January 2015.	
	l	Air	I	L
31 December 2014	Ma Chai Hang	The contractor is reminded to enhance the dust mitigation measure for pipe piling works.	Agreed with ET's Advice.	The contractor rectified that dust mitigations measures were enhanced. Closed 14 January 2015
7 January 2015	Fung Tak	The contractor is reminded to enhance water spraying during dry conditions.	Agreed with ET's Advice.	The contractor rectified the issue and ensured that water spraying was enhanced. Closed 14 January 2015.
28 January 2015	Fung Tak	The contractor is reminded to ensure that stockpile of dusty material is covered by tarpaulin sheets when not in use.	Agreed with ET's Advice.	The status will be reported by the ET in the next reporting month.
	_	Waste		
14 January 2015	Ma Chai Hang	The contractor is reminded to ensure that waste accumulation is avoided within the site.	Agreed with ET's Advice.	The contractor rectified the issue and ensured that the gap was sealed. Closed 21 January 2015.

Inspection Date	Works Area	, or a series with a series wi			
21 January 2015	Diamond Hill	The contractor is reminded to clear the debris on the path.	Agreed with ET's Advice.	The contractor rectified the issue and cleared the debris. Closed 28 January 2015.	
21 January 2015	Fung Tak	The contractor is reminded to clear the sawdust on the path.	Agreed with ET's Advice.	The contractor rectified the issue and cleared the sawdust. Closed 28 January 2015.	
		Water			
14 January 2015	Ma Chai Hang	The contractor is reminded to check the efficiency of the WWTP and ensure that the pH is within the acceptable range.	Agreed with ET's Advice.	The contractor rectified the issue and ensured the pH was within the acceptable range. Closed 21 January 2015.	

8.2 Summary of Environmental Complaint

No environmental complaints regarding environmental issue were recorded in the reporting month. The updated statistical summary of complaint is presented in **Table 8.2**. The updated complaint logs for the Project in the reporting month is shown in **Appendix L**.

 Table 8.2
 Summary of Complaints

Reporting Period	Complai	nt Statistics	Area of Concern	Status
	Number	Cumulative		
01/01/15-	0	2	Hin Vana	Classed
31/01/15	U	3	Hin Keng	Closed

8.3 Summary of Environmental Non-Compliance

There was no non-compliance identified during the reporting month so review of the non-compliance was not required.

8.4 Summary of Environmental Summon and Successful Prosecution

No summons of prosecutions related to environmental issues were received or made against the project in the reporting month. Please refer to $Appendix\ L$ for a

Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions.

9 Future Key Issues

9.1 Key Issues for the Coming Month

Works to be undertaken in the coming reporting month are summarised in **Table 9.1** below.

 Table 9.1
 Tentative Programme of Construction Works for the Coming Month

Locations	Major Works Undertaken				
Diamond Hill	Tunnel Boring Machine (TBM) tunneling and machinery site assembly.				
Hin Keng	Pipe Piling, grouting and tunnel blasting.				
Fung Tak	Shaft Excavation and ELS and Sheet piling for retaining wall.				
Ma Chai Hang	Shaft Excavation and ELS.				

9.2 Environmental Monitoring Program for the Coming Month

Environmental monitoring and audit will be carried out in accordance with the requirements stipulated in the EM&A manual. Tentative air and noise monitoring as well as weekly site audit schedule for the coming month with respect to the construction programme is shown in **Appendix K**.

9.3 Construction Program for the Coming Month

The construction programme for the coming month is shown in **Appendix A.**

10 Conclusions and Recommendations

10.1 Conclusions

The construction phase of the project commenced on 14 February 2013. The EM&A programme has since been implemented, including air quality, noise and environmental site audits. Four environmental site audits were conducted in the reporting month.

No exceedance of the Action and Limit Levels of regular construction noise was recorded at the designated monitoring stations during the reporting period.

No exceedance of the Action and Limit Levels of 24-hour TSP monitoring was recorded at the designated monitoring stations during the reporting period.

No non-compliance event was recorded during the reporting period.

No complaint and summons/prosecution was received during the reporting period.

The Contractor's ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

10.2 Recommendations

Impact monitoring will continue to be carried out in the following month and will follow the requirements stipulated in the EM&A manual. Attention will be paid to the environmental issues identified in the EIA report and weekly site audit. Mitigation measures recommended in EIA report and Implementation Schedule of Mitigation Measure will be fully implemented.

Waste management is a key environmental issue. The waste management plan should be strictly followed in accordance with the requirements described in the EIA report.

Water Quality impact is also a key environmental issue. The drainage system should be well maintained. All wastewater generated within the site shall be collected and treated prior to discharge.

Construction noise is also a key environmental issue. The implemented construction noise mitigation measures should also be maintained and improved as necessary. Especially in restricted hours, the conditions stipulated in the CNPs should be strictly followed when the construction works were carried out during restricted hours.


Construction dust is also key environmental issue. The implemented construction dust mitigation measures including covering of exposed slope / soil with tarpaulin sheet etc., should be maintained and improved as necessary. Adequate water spraying should be provided for the unpaved area to minimize dust disturbance.


11 Reference


- (1) MTR Corporation Limited. SCL NEX/2206 EIA Study for Tai Wai to Hung Hom Section. Final Environmental Impact Assessment Report. October 2011.
- (2) MTR Corporation Limited. SCL NEX/2206 EIA Study for Tai Wai to Hung Hom Section. Environmental Monitoring and Audit Manual. October 2011.
- (3) MTR Corporation Limited. SCL NEX/2206 EIA Study for Stabling Sidings at Hung Hom Freight Yard. Final Environmental Impact Assessment Report. October 2011.
- (4) MTR Corporation Limited. SCL NEX/2206 EIA Study for Stabling Sidings at Hung Hom Freight Yard. Environmental Monitoring and Audit Manual. October 2011.


Figures



















Figure 1.7 - Project Organisation for Environmental Works

















Appendix A

Construction Programme

	1	- Appendix E			Page 1 of 1							2015		,			1103-		<u> </u>	Puut
ctivity ID	Activity Name	Original Duration	Start	Finish	Physical Total % Float		January		February	,		2015 March		1	Ap	ril			May	
					Complete	04	11 18	25 01	08 15	5 22	01 0	8 15	22	29 0	5 12	19	26	03 1	0 1	7 2
_	1103:- HIN KENG TO	<u></u>										-				-				
	TER C - TBM TUNNE			95+357																
	hedule - TBM Tunnels be	tween DIH and D Ch95-	+357					1												
TBM Tunnel	Segment Manufacturing							^									1		- 1	
TBM Tunnel	Up Track - DIH U97+064 to	o U95+376				; ;	1 1			1		1		1		1 1	1		1	1
Tunnels Sum	nps										-		1 1							
COST CEN	TER F - MA CHAI HAI	NG VENTILATION B	UILDING	(MCV)																
COST CENT	ER F - Milestone Schedul	e - MCV						1												
MCV - Site Pr	eparation							4												
MCV - Shaft I	Excavation and ELS								: :	-							-	- !	_	•
MCV - Centra	al Core																			
COST CEN	TER G - FUNG TAK E	AP/EEP BUILDING	(FTA)																	
COST CENT	ER G - Milestone Schedul	e - FTA						1					^							
FTA - Utilities	;					1 1	1 1		1 1											
FTA - Shaft E	xcavation and ELS																			
FTA - C&S W	orks																		7	
	tion and Site Clearance					1 1					_									
	Pile Retaining Wall					; ;	1 1													
PTT - Excava	tion, Foundation and EL	S				Δ -	1 1		1 1	-	-	1	1 1	1		; ;				
COST CEN	TER H - HIN KENG W	ORKING SHAFT																		
COST CENT	ER H - Milestone Schedul	e - HIK Shaft																		
HIK - Site Pre	paration																			
HIK - Pipe Pil	e and Grouting					1 1	1 1						1 1							
HIK - Excava	tion and ELS																-			
Undrained To	<mark>unnels without Ventilatior</mark>	Duct (Ch D93+176 to I) 093+300)						: :		-		1 1			-				
Excavation a	nd Temporary Support fr	om HIK (Ch D93+300 to	D95+357) 2	2057m												77		$\overline{}$		
		•		2057m											!				-	

VINCION	GRANDS PROJETS
---------	----------------

	Date	Revision	Checked	Approved
ee Month Rolling Programme	5-Feb-15	Submission for MTR Information	QT	EC
As of 1-Feb-2015				
7.0 01 1 1 00 2010				

Appendix B

Environmental Monitoring Programme in Reporting Month

SCL Works Contract 1103 - Hin Keng to Diamond Hill Tunnels Impact Monitoring Schedule - January 2015

Date	Air Quality	Noise	Oita Inanastian
	24-hours TSP	L _{Aeq} , 30 min	Site Inspection
01-Jan-15 Thu		·	
02-Jan-15 Fri			
03-Jan-15 Sat			
04-Jan-15 Sun			
05-Jan-15 Mon			
06-Jan-15 Tue			
07-Jan-15 Wed			
08-Jan-15 Thu			
09-Jan-15 Fri			
10-Jan-15 Sat			
11-Jan-15 Sun			
12-Jan-15 Mon			
13-Jan-15 Tue			
14-Jan-15 Wed			
15-Jan-15 Thu			
16-Jan-15 Fri			
17-Jan-15 Sat			
18-Jan-15 Sun			
19-Jan-15 Mon			
20-Jan-15 Tue			
21-Jan-15 Wed			
22-Jan-15 Thu			
23-Jan-15 Fri			
24-Jan-15 Sat			
25-Jan-15 Sun			
26-Jan-15 Mon	·		
27-Jan-15 Tue			
28-Jan-15 Wed			
29-Jan-15 Thu			
30-Jan-15 Fri			
31-Jan-15 Sat			

Public Holiday
Monitoring Day

Monitoring Details

Monitoring	Locations	Parameters
Air Quality	DMS-1 - C.U.H.K.A.A Thomas Cheung School, DMS-2 - Price Memorial Catholic Primary School and DMS- 3 / DMS-4 - Hong Kong Sheng Kung Hui Nursing Home	24-hour TSP
Noise	NMS-CA-1 - C.U.H.K.A.A Thomas Cheung School, NMS-CA-2 - Price Memorial Catholic Primary School and NMS- CA-3 /NMS-CA-4 - Hong Kong Sheng Kung Hui Nursing Home	L _{Aeq(30 min)} , L ₁₀ , L ₉₀

Appendix C

Environmental Mitigation Implementation Schedule (EMIS)

Note: Chapters 1 to 3 of the EIA report present the background information of the Project, identified concurrent projects, objectives and scope for various environmental aspects, and description on alternative options and construction description. Chapters 4 to 14 of the EIA report present the EIA findings and mitigation measures are described below with cross-reference to the EIA report for the reporting month. Chapters 15 & 16 describe the environmental monitoring requirements and conclusion.

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Ecology (F	Pre-Cons	truction Phase)					
S5.4	E1	Engineering works should not encroach into country park boundary, Tei Lung Hau Stream and secondary woodland near the portal at Hin Keng	Minimize ecological impacts	Lion Rock Country Park, Tei Lung Hau Stream	Detailed design and construction stage	•AFCD's requirements •EIAO •Country Parks Ordinance	✓
	E2	Habitat Loss A detailed vegetation survey should be conducted in the Hin Keng Portal area to locate and enumerate individuals of <i>Aquilaria sinensis</i> which will potentially be affected by construction and operation of the Portal. A suitable site for transplanting all affected individuals within the footprint area should be identified and assessed for its suitability. A transplantation plan should then be drawn up and details of the transplantation methodologies and programme along with post-transplantation monitoring should be included.	Minimize ecological impacts on important species	Hin Keng Portal areas	Prior to site clearance	•AFCD's requirements	✓
S5.7	E3	Tree felling and vegetation removal Precautionary checks of the vegetation for the presence of nesting bird species of conservation interest should be carried out before vegetation clearance by an ecologist.	Minimize ecological impacts to breeding bird species of conservation interest	Works sites for DIH	Prior to site clearance	•AFCD's requirements	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Ecology (Construc	tion Phase)					
\$5.7	E5	Good Site Practices Impact to any habitats or local fauna should be avoided by implementing good site practices, including the containment of silt runoff within the site boundary, the containment of contaminated soils for removal from the site, appropriate storage of chemicals and chemical waste away from sites of ecological value and the provision of sanitary facilities for on-site workers. Adoption of such measures should permit waste to be suitably contained within the site for subsequent removal and appropriate disposal. The following good site practices should also be implemented: • Erection of temporary geotextile silt or sediment fences/oil traps around any earth-moving works to trap any sediments and prevent them from entering watercourses in particular the Tei Lung Hau stream; • Avoidance of soil storage against trees or close to waterbodies in particular the Tei Lung Hau stream; • Delineation of works site by erecting hoardings to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value e.g. Tei Lung Hau Stream and the adjoining secondary woodland, tunnel on hill at top of slope stabilisation works; • No on-site burning of waste; • Waste and refuse in appropriate receptacles.	Minimize ecological impacts	All construction sites	Construction stage		*

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S5.7	E7	 Water Quality and Hydrology Implement water control measures (ETWB TCW No. 5/2005, Protection of natural streams/ rivers from adverse impacts arising from construction works to avoid direct or indirect impacts on the Tei Lung Hau Stream) and good site practices. Canopy tubes should be installed from the shaft structure and extend the full width of the stream. These canopy tubes with sieves along its length should be grouted and form a stable and low permeable 'umbrella' for further mining works to be carried out in stages. The canopy tubes beneath the stream area are within Completely Decomposed Granite (CDG) stratum. 	Avoid indirect water impact to any wetland habitats or wetland fauna Minimize the drawdown of water table	Works area in Hin Keng	Construction stage	• TCW No. 5/2005	✓

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status			
Landscape	andscape and Visual (Construction Phase)									
S6.9.3	LV1	The following good site practices and measures for minimisation and avoidance of potential impacts are recommended: Re-use of Existing Soil For soil conservation, existing topsoil shall be re-used where possible for new planting areas within the project. The construction program shall consider using the soil removed from one phase for backfilling another. Suitable storage ground, gathering ground and mixing ground may be set up on-site as necessary. No-intrusion Zone To maximize protection to existing trees, ground vegetation and the associated under storey habitats, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should closely monitor and restrict the site working staff from entering the "no-intrusion zone", even for indirect construction activities and storage of equipment. Protection of Retained Trees All retained trees should be recorded photographically at the commencement of the Contract, and carefully protected during the construction period. Detailed tree protection specification shall be allowed and included in the Contract Specification, which	Minimize visual & landscape impact	Within Project Site	Construction stage	TM-EIAO	\[\lambda \]			
		specifying the tree protection requirement, submission and approval system, and the tree monitoring system. • The Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees								

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		prior to undertaking any works adjacent to all retained trees, including trees in contractor's works sites.					√
S6.12	LV2	 Decorative Hoarding Erection of decorative screen during construction stage to screen off undesirable views of the construction site for visual and landscape sensitive areas. Hoarding should be designed to be compatible with the existing urban context. Management of facilities on work sites To provide proper management of the facilities on the sites, give control on the height and disposition/ arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs. Tree Transplanting Trees of high to medium survival rate would be affected by the works shall be transplanted where possible and practicable. Tree transplanting proposal including final location for transplanted trees shall be submitted separately to seek relevant government department's approval, in accordance with ETWB TCW No 3/2006. 	Minimize visual & landscape impact	Within Project Site	Detailed design and construction stage	EIAO – TM ETWB TCW 2/2004 ETWB TCW 3/2006	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Air Quality	(Constru	uction Phase)					
-	A1	Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra-low sulphur diesel fuel (ULSD)	Reduce air pollution emission from construction vehicles and plants	All construction sites	Construction stage	• APCO	√
		Open burning shall be prohibited	Reduce air pollution emission from work site	All construction sites	Construction stage	• APCO	√
Constructi	ion Dust	Impact					
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	Rdr
S7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road in the Kowloon area and once per 1.5 hour at those in the Tai Wai area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to	Minimize dust impact at the nearby sensitive receivers	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	Rdr

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		maintain an equivalent intensity of no less than 1.8 L/m2 to achieve the dust removal efficiency					
S7.6.5	D3	 Proper watering of exposed spoil should be undertaken throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; 	Minimize dust impact at the nearby sensitive receivers	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and TM-EIA criteria	√ Rdr
		 Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; 					✓
		A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.					√
		 The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; 					✓
		 Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 					✓
		 When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing; Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction 					✓

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		period;					✓
		 The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; 					
		 Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; 					√
		 Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; 					N/A
		 Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; 					✓
		Any skip hoist for material transport should be totally enclosed by impervious sheeting;					✓
		 Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; 					√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;					✓
		 Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and 					✓
		 Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					N/A
S7.6.5	D6	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Selected representative dust monitoring station	Construction stage	• TM-EIA	✓

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Constructi	ion Noise	(Airborne)					
S8.3.6	N1	Implement the following good site practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;	Control construction airborne noise	All construction sites	Construction stage	Annex 5, TM-EIA	√
		machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;					✓
		 plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; 					✓
		silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;					✓
		 mobile plant should be sited as far away from NSRs as possible and practicable; 					✓
		material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.					✓
\$8.3.6	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	All construction sites	Construction stage	• Annex 5, TM-EIA	✓
\$8.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and	Screen the noisy plant items to be used at all construction sites	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	Rdr

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		saw.					
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	√
\$8.3.6	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	All construction sites where practicable	Construction stage	• Annex 5, TM-EIA	~
S8.3.6	N6	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring station	Construction stage	• TM-EIA	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Water Qua	ality (Con	struction Phase)					
S10.7.1	W1	In accordance with the Practice Noise for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoff and Site Drainage At the start of site establishment (including the barging facilities), perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.	To minimize water quality impact from construction site runoff and general construction activities	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance ProPECC PN1/94 TM-EIAO TM-Water	√
		 The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m³/s a sedimentation basin of 30m³ would be required and for a flow rate of 0.5 m³/s the basin would be 150 m³. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the 					✓

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		commencement of construction.					
		 All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means. 					√
		The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows.					√
		 All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. 					Rdr
		 Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. 					√
		 Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. 					✓

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.					✓
		 Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. 					✓
		• All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.					✓
		Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.					✓
		 Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. 					✓
		All fuel tanks and storage areas should be provided with locks					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.					√
		 All the earth works involving should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable. 					√
		Adopt best management practices					✓
S10.7.1	W2	Tunnelling Works Cut-&-cover/ open cut tunnelling work should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable. Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge	To minimize construction water quality impact from tunneling works	All tunneling portion	Construction stage	Water Pollution Control Ordinance ProPECC PN 1/94 TM-water TM-EIAO	✓
		 The wastewater with a high concentration of SS should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater. 					✓
		Direct discharge of the bentonite slurry (as a result of D-wall and bored tunnelling construction) is not allowed. It should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.					✓
S10.7.1	W3	Sewage Effluent	To minimize water quality	All construction sites	Construction	Water Pollution	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	from sewage effluent	where practicable	stage	Control Ordinance TM-water	√
S10.7.1	W4	No direct discharge of groundwater from contaminated areas should be adopted. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed with reference to the site investigation data in this EIA report for compliance to the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-Water) and the existence of prohibited substance should be confirmed. The review results should be submitted to EPD for examination If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with the requirements of the TM-Water or properly recharged into the ground.	To minimize groundwater quality impact from contaminated area	Excavation areas where contamination is found.	Construction stage	Water Pollution Control Ordinance TM-water TM-EIAO	N/A
		If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. TPH) to undetectable range. All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-Water and should be discharged into the foul sewers. If groundwater replacing walls are deployed replacing walls.					N/A
		 If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality 					N/A

Notes (*): ✓ - Compliance; N/A – Not Applicable; N/O – Not Observed; Rdr – Reminder; Obs – Observation; N/C – Non Compliance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		will not be affected by the recharge operation as indicated in the Section 2.3 of TM-Water. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol interceptor. The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.					
S10.7.1	W7	 In order to prevent accidental spillage of chemicals, the following is recommended: All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains. The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. Disposal of chemical wastes should be conducted in compliance 	To minimize water quality impact from accidental spillage	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance ProPECC PN1/94 TM-EIAO TM-Water	Rdr
		with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation.					✓

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status			
Waste Mar	Vaste Management (Construction Phase)									
S11.4.1.1	WM1	 On-site sorting of C&D material Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored at designated stockpile areas preventing them from delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ended up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc should also be explored. 	Separation of unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use	All construction sites	Construction stage	• DEVB TC(W) No. 6/2010	✓			
S11.5.1	WM2	 Construction and Demolition Material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Construction stage	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance	✓			

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		promote the use of recycled aggregates where appropriate;				• ETWB TCW No. 19/2005	√
		 Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; 				19/2003	✓
		 Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and 					√
		Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction.					√
		 In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation 					√
S11.5.1	WM3	 C&D Waste Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Construction stage	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005	√
		 The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be 					√

Notes (*): ✓ - Compliance; N/A – Not Applicable; N/O – Not Observed; Rdr – Reminder; Obs – Observation; N/C – Non Compliance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.					
S11.5.1	WM4	 General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the 	Minimize production of the general refuse and avoid odour, pest and litter impacts	All construction sites	Construction stage	Waste Disposal Ordinance	Rdr
		Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.					√
		 Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. 					√
		 Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. 					√
S11.5.1	WM5	Excavated Contaminated Soils Details of the mitigation measures on handling of the contaminated soil shall be referred to Section on Land Contamination below.	To remediate contaminated soil	Site L4 (Former Tai Hom Village)	Site remediation	Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boat yards and Car Repair/Dismantling Workshop.	

Notes (*): ✓ - Compliance; N/A – Not Applicable; N/O – Not Observed; Rdr – Reminder; Obs – Observation; N/C – Non Compliance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S11.5.1	WM7	 Chemical Waste Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 	Control the chemical waste and ensure proper storage, handling and disposal.	All construction sites	Construction stage	Waste Disposal (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	✓

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S14.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	All construction sites	Construction stage	EIAO Guidance Note No.4/2010 TM-EIAO	✓
S14.2 – 14.4	EM2	An Environmental Team needs to be employed as per the EM&A Manual.	Perform environmental monitoring & auditing	All construction sites	Construction stage	EIAO Guidance Note No.4/2010 TM-EIAO	✓
		2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.					✓
		3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.					√

Page -22

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Chapter 13.13	A13A.1 0.2.1 and A13A.1 0.2.4	The truck design should comply with the Requirements for Approval of an Explosives Delivery Vehicle (CEDD 2) and limit the amount of combustibles in the cabin. This should be combined with monthly vehicle inspection	To meet the ALARP requirement.	Explosive Magazine	Construction phase		✓
Chapter 13.13	A13A.1 0.2.2	Blasting activities including storage, transport and use of explosives should be supervised and audited by competent site staff to ensure strict compliance with the blasting permit conditions.	To ensure that the risks from the proposed explosives storage, transport and use would not be unacceptable	Works areas at which explosives would be stored and/or used.	Construction phase	Dangerous Goods Ordinance	✓
Chapter 13.13	A13A.1 0.2.1 and A13A.1 0.2.5	Only the required quantity of explosives for a particular blast should be transported to avoid the return of unused explosives to the temporary magazines. The number of return trips to the magazine should be minimized. If disposal is required for small quantities, disposal should be made in a controlled and safe manner by a Registered Shotfirer.	To reduce the risk during explosives transport.	Works areas at which explosives would be stored and/ or used.	Construction phase		√
Chapter 13.13	A13A.1 0.2.1	A minimum headway between two consecutive truck conveys of at least 10 min is recommended.	To ensure that the risk from the proposed explosives transport would not be unacceptable	Along explosives transport route.	Construction phase.		√
Chapter 13.13	A13A.1 0.2.1	The explosive truck accident frequency should be minimized by implementing a dedicated training programme for both the driver and his attendants, including regular briefing sessions, implementation of a defensive driving attitude. In addition, drivers should be selected based on good safety record, and medical checks.	To meet the ALARP requirement.	-	Construction phase		√
Chapter 13.13	A13A.1 0.2.1	The explosive truck fire involvement frequency should be minimized by implementing a better emergency response and training to make	To meet the ALARP requirement.	-	Construction phase		

Notes (*): ✓ - Compliance; N/A – Not Applicable; N/O – Not Observed; Rdr – Reminder; Obs – Observation; N/C – Non Compliance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		sure the adequate fire extinguishers are used and attempt is made to evacuate the area of the incident or securing the explosive load if possible. All explosive vehicles should also be equipped with the required amount and type of fire extinguishers and shall be agreed with Mines Division.					√
Chapter 13.13	A13A.1 0.2.1	The contractor should as far as practicable combine the explosive deliveries for a given work area.	To meet the ALARP requirement.	-	Construction phase		✓
Chapter 13.13	A13A.1 0.2.1	The Contractor should as far as practicable use the preferred transport route.	To ensure that the risk from the proposed explosives transport would not be unacceptable	Along explosives transport route.	Construction phase		✓
Chapter 13.13	A13A.1 0.2.1	The Contractor should coordinate explosives deliveries with the delivery of chlorine to Shatin Water Treatment Works in order to avoid overlapping.	To ensure that the risk from the proposed explosives transport would not be unacceptable	Along explosives transport route.	Construction phase		✓
Chapter 13.13	A13A.1 0.2.4	Use only experienced driver(s) with good safety record for explosive vehicle(s). Training should be provided to ensure it covers all major safety subjects.	To ensure safe transport of explosives	At suitable location	Construction phase		√
Chapter 13.13	A13A.1 0.2.4	Develop procedure to ensure that parking space on the site is available for the explosive truck. Confirmation of parking space should be communicated to truck drivers before delivery.	To ensure that the risks from the proposed explosives storage and transport would not be unacceptable	Explosive magazine	Construction phase		✓
Chapter 13.13	A13A.1 0.2.3	Delivery vehicles shall not be permitted to remain unattended within the magazine site (or appropriately wheel-locked).	To reduce the risk of fire within the magazine	Explosive Magazine	Construction phase		√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Chapter 13.13	A13A.1 0.2.3	Good house-keeping within and outside of the magazine to ensure that combustible materials (including vegetation) are removed and not allowed to accumulate.	To reduce the risk of fire within the magazine	Explosive Magazine	Construction phase		√
Chapter 13.13	A13A.1 0.2.4	Detonators shall not be transported in the same vehicle with other Class 1 explosives	To reduce the risk of explosion during the transport of cartridged emulsion	-	Construction phase		✓
Chapter 13.13	A13A.1 0.2.2	Emergency plan (ie magazine operational manual) shall be developed to address uncontrolled fire in magazine area. The case of fire near an explosive carrying truck in jammed traffic should also be covered. Drill of the emergency plan should be carried out at regular intervals.	To reduce the risk of fire	Explosive Magazine and along explosives transport route.	Construction phase		√
Chapter 13.13	A13A.1 0.2.2	The magazine storage quantities need to be reported on a monthly basis to ensure that the two day storage capacity is not exceeded.	To reduce the risk within the magazine	Temporary explosives magazine	Construction phase		✓
Chapter 13.13	A13A.1 0.2.2	Adverse weather working guideline should be developed to clearly define procedure for transport explosives during thunderstorm.	To ensure safe transport of explosives	Along explosives transport route.	Construction phase		√
Chapter 13.13	A13A.1 0.2.4	During transport of the explosives within the tunnel, hot work should not be permitted	To ensure safe transport of explosives	Along explosives transport route.	Construction phase		√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Chapter 13.13	A13A.1 0.2.4	Ensure that packaging of detonators remains intact until handed over at blasting site.	To reduce the risk of explosion during the transport of detonator	-	Construction phase		√
Chapter 13.13	A13A.1 0.2.4	Steel vehicle tray welded to a steel vertical fire screen should be mounted at least 150 mm behind the drivers cab and 100 mm from the steel cargo compartment, the vertical screen shall protrude 150 mm in excess of all three (3) sides of the steel cargo compartment	To reduce the risk during explosives transport.	-	Construction phase		√
Chapter 13.13	A13A.1 0.2.5	Ensure cartridged emulsion with high water content should be preferred. Also, the emulsion with perchlorate formulation should be avoided.	To ensure safe explosives to be used	-	Construction phase		√
Chapter 13.13	A13A.1 0.2.3	Traffic Management should be implemented within the temporary magazine site, to ensure that no more than 1 vehicle will be loaded at any time, in order to avoid accidents involving multiple vehicles within the site boundary. Based on the construction programme, considering that 6 trucks could be loaded over a peak 2 hour period, this is considered feasible.	To ensure that the risks from the proposed explosives storage and transport would not be unacceptable	Temporary explosives magazine	Construction phase		√
Chapter 13.13	A13A.1 0.2.3	The design of the fill slope close to the temporary magazine site should consider potential washout failures and incorporate engineering measures to prevent a washout causing damage to the temporary magazine stores	To ensure that the risks from the proposed explosives storage would not be unacceptable	Temporary explosives magazine	Construction phase		√
Chapter 13.13	A13A.1 0.2.2	The security plan should address different alert security level to reduce opportunity for arson / deliberate initiation of explosives. The corresponding security procedure should be implemented with respect to prevailing security alert status announced by the	To ensure that the risks from the proposed explosives storage would not be unacceptable	Temporary explosives magazine	Construction phase		✓

Notes (*): ✓ - Compliance; N/A – Not Applicable; N/O – Not Observed; Rdr – Reminder; Obs – Observation; N/C – Non Compliance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		Government.					
Chapter 13.13	A13A.1 0.2.3	A suitable work control system should be introduced, such as an operational manual including Permit-to-Work system.	To ensure that the risks from the proposed explosives storage would not be unacceptable	Temporary explosives magazine	Construction phase		√
Chapter 13.13	A13A.1 0.2.3	The magazine building shall be regularly checked for water seepage through the roof, walls or floor.	To ensure that the risks from the proposed explosives storage would not be unacceptable	Temporary explosives magazine	Construction phase		~
Chapter 13.13	A13B.7	Blast charge weight (MIC) should be within the maximum MIC as specified for the given section.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		>
Chapter 13.13	A13B.7	Temporary mitigation measures such as blast doors or heavy duty blast curtains should be installed at the access adits, shafts/ portals and at suitable locations underground to prevent flyrock and control the air overpressure.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		~
Chapter 13.13	A13B.7	Blasting from multiple faces as well as different locations will be carried out for this project. Good communication and control will need to be adopted in ensuring that the works are carried out safely.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		√
Chapter 13.13	A13B.7	It is intended that complete evacuation of the underground tunnels need not be carried out and secure refuge areas should be identified to workers in the area.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		√
Chapter 13.13	A13B.7 .2	A Chief Shotfirer and a Blasting Coordinator shall be employed in addition to the normal blasting personnel to ensure that the works are safe and coordinated between blasting areas and between	To ensure safe use of explosives	Along tunnel alignment	Construction phase		√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		adjacent contracts.					
Chapter 13.13	A13B.7	Shotfirer to be provided with a lightning detector, and appropriate control measures should be in place.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		✓
Chapter 13.13	A13B.7 .2	A speed limit for the diesel vehicle truck and bulk emulsion truck in the tunnel should be enforced. The truck may be escorted while underground to ensure route is clear from hazards and obstructions.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		✓
Chapter 13.13	A13B.7	Hot work should be suspended during passage of the diesel vehicle truck and bulk emulsion truck in the tunnel.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		✓
Chapter 13.13	A13B.7 .2	For any construction works related to use of explosives near gas facilities and gas pipes, the requirements of the Code of Practice on Avoiding Danger from Gas Pipes must be respected, in particular, to ensure liaison/coordination with HKCG with sufficient notice of planned works and to follow prescribed emergency procedures in case of leaks.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		✓
Chapter 13.13	A13B.7	A detailed liaison between the contractor and HKCG should be established. HKCG should be notified about the blasting schedule in written format within a reasonable period of time prior to blasting in order to ensure the gas safety during the construction period. Also, liaison should be made with HKCG to develop an emergency plan.	To ensure safe use of explosives	Along tunnel alignment	Construction phase		√
Chapter 13.13	A13C.8	Installation of on-site gas monitors in all relevant SCL construction/operation areas;	To reduce the risks to the SCL staff, construction workers and passengers	-	Construction and operation phases		N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Chapter 13.13	A13C.8	Establishment of emergency response and evacuation plans (cooperation of various parties/departments required. For the operational phase the emergency plan should also include adequate procedures for controlling the tunnel ventilation system and stopping of the SCL train traffic in order to prevent the trains moving into the affected areas.)	To reduce the risks to the SCL staff, construction workers and passengers	-	Construction and operation phases		✓
Chapter 13.13	A13C.8	Safety/emergency response/evacuation training and drills for all personnel	To reduce the risks to the SCL staff, construction workers and passengers	-	Construction and operation phases		√

Appendix D

Calibration Certkficates for Air Monitoring Equipment


Ove Arup Partners (Hong Kong) Limited

High Volume Air Sampler Calibration Worksheet

Calibration date 23-Dec-14 Barometric pressure 755 mm Hg **Next Calibration date** Tempature (°C) 28 °C 21-Feb-15 DMS1 - Thomas Cheung School Tempature (K) 301 K Sampler location 760 mm Hg Sampler model TE-5170 P_{std} Sampler serial number 3763 298 K T_{std}

Calibrator modelGMW-2535Calibrator serial number2421Slope of the standard curve, ms2.06238Intercept of the standard curve, bs-0.2415

Resistance Plate No.	Manometer Reading (inch H₂O)	Flow Recorder Reading (CFM)	Calculated Q _{std} (m³/min)	Continuous Flow Recorder Reading IC (CFM)
5	4.20	25.00	1.10	24.79
7	6.30	33.00	1.32	32.73
10	9.40	44.00	1.59	43.64
13	12.50	50.00	1.82	49.59
18	14.70	55.00	1.96	54.54



Linear Regression

Sampler slope (m): 34.6797
Sampler intercept (b): -13.0153
Correlation coefficient (R²): 0.9954

Correlation coefficient is greater than 0.9900 and the calibration result is accepted.

Performed by:

-

Date: 23 / 12 / 2014

Checked by:

Date:

23/12/2014


Ove Arup Partners (Hong Kong) Limited

High Volume Air Sampler Calibration Worksheet

Calibration date 23-Dec-14 Barometric pressure 755 mm Hg Tempature (°C) 28 °C **Next Calibration date** 21-Feb-15 DMS2 - Price Memorial Catholic Pri Tempature (K) 301 K Sampler location Sampler model TE-5170 P_{std} 760 mm Hg 298 K Sampler serial number 3761 T_{std}

Calibrator modelGMW-2535Calibrator serial number2421Slope of the standard curve, ms2.06238Intercept of the standard curve, bs-0.2415

Resistance Plate No.	Manometer Reading (inch H₂O)	Flow Recorder Reading (CFM)	Calculated Q _{std} (m³/min)	Continuous Flow Recorder Reading IC (CFM)
5	4.00	30.00	1.08	29.75
7	6.00	38.00	1.29	37.69
10	9.20	47.00	1.58	46.61
13	11.80	52.00	1.77	51.57
18	14.00	58.00	1.92	57.52



Linear Regression

Sampler slope (m): 32.2649 Sampler intercept (b): -4.6388 Correlation coefficient (\mathbb{R}^2): 0.9969

Correlation coefficient is greater than 0.9900 and the calibration result is accepted.

Performed by:

Checked by:

Date:

Date:

23/12/2019

Ove Arup Partners (Hong Kong) Limited

High Volume Air Sampler Calibration Worksheet


Calibration date 23-Dec-14 Barometric pressure 755 mm Hg Tempature (°C) 28 °C **Next Calibration date** 21-Feb-15 Sampler location DMS3 - Sheng Kung Hui Nursing Hi Tempature (K) 301 K TE-5170 760 mm Hg Sampler model P_{std} Sampler serial number 3762 T_{std} 298 K

Calibrator model GMW-2535

Calibrator serial number

Slope of the standard curve, m_s 2.06238 Intercept of the standard curve, b_s -0.2415

Resistance Plate No.	Manometer Reading (inch H₂O)	Flow Recorder Reading (CFM)	Calculated Q _{std} (m³/min)	Continuous Flow Recorder Reading IC (CFM)
5	4.20	34.00	1.10	33.72
7	6.20	. 41.00	1.31	40.66
10	9.40	51.00	1.59	50.58
13	11.80	56.00	1.77	55.54
18	14.20	60.00	1.93	59.50



Linear Regression

Sampler slope (m): 31.7301Sampler intercept (b): -0.9059Correlation coefficient (\mathbb{R}^2): 0.9959

Correlation coefficient is greater than 0.9900 and the calibration result is accepted.

Performed by:

_

Date:

72/1/

Checked by:

Date:

23/12/2014



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ja Operator	10.5	Rootsmeter Orifice I.I		438320 2421	Ta (K) - Pa (mm) -	293 - 754.38
PLATE , OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4360 1.0120 0.9090 0.8650 0.7140	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.7	ORFICE DIFF H20 (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)	
1.0052 1.0010 0.9989 0.9977 0.9925	0.7000 0.9891 1.0989 1.1535 1.3901	1.4209 2.0095 2.2467 2.3564 2.8419		0.9957 0.9915 0.9894 0.9883 0.9831	0.6934 0.9798 1.0885 1.1426 1.3769	0.8814 1.2464 1.3936 1.4616 1.7627	
Qstd slop intercept coefficie	(b) = ent (r) =	2.06238 -0.02415 0.99994	e n	Qa slope intercept coefficie	(b) = ent (r) =	1.29142 -0.01498 0.99994	
y = Axis = SQRT[H2O(Pa/760)(298/Ta)]				y axis = SQRT[H2O(Ta/Pa)]			

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b\}$ Qa = $1/m\{ [SQRT H2O (Ta/Pa)] - b\}$



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Jan 20, 2015 Rootsmeter S/N 0438320 T						293
Operator Tisch Orifice I.D 2421 P						749.3
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min) 1.4130	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
2	NA	NA	1.00	1.0060	6.3	4.00
3	NA	NA	1.00	0.9020	7.8	5.00
4	NA	NA	1.00	0.8590	8.7	5.50
5	NA	NA	1.00	0.7090	12.6	8.00

DATA TABULATION

	(x axis)	(y axis)			(x axis)	(y axis)
Vstd	Ostd	-	1	Va	Oa	1 1
	g S C G		and comment of the co	va ,	Qu	
	1 10/2011			11. AV.		and the state of t
0.9984	0.7066	1.4162		0.9957	0.7047	0.8843
0.9943	0.9884	2.0027		0.9916	0.9857	1.2507
0.9922	1.1000	2.2391	123	0.9895	1.0970	1.3983
0.9911	The second secon		200	CONTRACTOR STATES OF THE PARTY	Mark Control of the C	12 17 2 1 STREET STREET
A STANSFORM	1.1538	2.3484		0.9884	1.1506	1.4665
0.9858	1.3905	2.8323		0.9831	1.3867	1.7687
Distriction .	CONTRACTOR SAME AND CONTRACTOR OF CONTRACTOR	CONSESSIONES AND	HEHEROPERINGS PAR	(CM) ENGINEERING		
Qstd slo	pe (m) =	2.07308			· /m\	1 00010
2000 11			(40) (60) (145)	Qa slope		1.29813
intercep		-0.04607	7 600 17	intercept	(b) =	-0.02877
coeffici	ent(r) =	0.99995		coefficie	ent (r) =	0.99995
				OCCLICIO	(1)	0.0000
	CODE (TIOO / T	/======================================				
y axıs =	SQRT [H2O (E	Pa/760)(298/	y axis =	SQRT[H2O(Γa/Pa)]	

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$

Appendix E

Dust Results

Location: DMS-1 - C.U.H.K.A.A. Thomas Cheung School

Details of 24-Hour TSP Monitoring

			Time p	periods	Receptor	Weather	Site	Pressure	e (mmHg)	Tempera	ature (oC)	Flow Record		Filter W	eight (g)	TSP	Flow Rate	(m³/min)	Average Flow	Elapse	e Time	Sampling	Total	24-hour TSP	Action Level	Limit Level
Filter No.	Month	Date	Start	Finish	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate (m³/min)	Start	Finish	Time (mins.)	vol. (m³)	Level (mg/m³)	(µg/m³)	(µg/m³)
103172	Jan-15	6-Jan-15	00:00	00:00	DMS1	Fine	Normal Operation	765.8	765.8	16.9	16.8	35.0	35.0	2.8132	2.9288	0.1156	1.1659	1.1661	1.1660	2701.76	2725.76	1440.00	1679.04	68.8	148.7	260.0
103175	Jan-15	12-Jan-15	00:00	00:00	DMS1	Fine	Normal Operation	765.0	765.0	16.5	16.4	36.0	36.0	2.8112	2.9252	0.1140	1.1954	1.1955	1.1955	2725.75	2749.75	1440.00	1721.45	66.2	148.7	260.0
103178	Jan-15	17-Jan-15	00:00	00:00	DMS1	Fine	Normal Operation	765.0	765.0	16.3	16.4	36.0	36.0	2.8097	2.9521	0.1424	1.1958	1.1955	1.1957	2749.75	2773.75	1440.00	1721.74	82.7	148.7	260.0
103181	Jan-15	23-Jan-15	00:00	00:00	DMS1	Fine	Normal Operation	765.0	765.0	15.8	15.7	36.0	36.0	2.8122	2.9560	0.1438	1.1967	1.1968	1.1968	2273.08	2297.08	1440.00	1723.32	83.4	148.7	260.0
103184	Jan-15	29-Jan-15	00:00	00:00	DMS1	Fine	Normal Operation	765.8	765.0	15.8	16.1	36.0	36.0	2.8444	2.9379	0.0000	1.1972	1.1961	1.1967	2297.08	2321.08	1440.00	1723.18	54.3	148.7	260.0

Average (μg/m3) 71.1

Max (μg/m3) 83.4

Min (μg/m3) 54.3

Location: DMS-2 Price Memorial Catholic Primary School

Details of 24-Hour TSP Monitoring

			T:	ania da								Flow Record	der Reading						Average							
			Time p	erioas	Receptor	Weather	Site	Pressure	e (mmHg)	Tempera	iture (oC)	(CF	FM)	Filter W	eight (g)	TSP	Flow Rate	(m³/min)	Flow	Elapse	e Time	Sampling	Total	24-hour TSP	Action Level	I Limit Level
Filter No.	Month	Date	Stort	Finish	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate	Start	Finish	Time (mins.)	vol. (m³)	Level	(µg/m³)	(µg/m³)
			Start	rinish															(m³/min)				, ,	(mg/m ³)		
103173	Jan-15	6-Jan-15	00:00	00:00	DMS2	Fine	Normal Operation	765.8	765.8	16.9	16.8	38.0	38.0	2.7639	2.8263	0.0624	1.2955	1.2957	1.2956	2160.1	2184.1	1440.00	1865.7	33.4	167.4	260.0
103176	Jan-15	12-Jan-15	00:00	00:00	DMS2	Fine	Normal Operation	765.0	765.0	16.5	16.4	42.0	42.0	2.8029	2.8438	0.0409	1.4184	1.4186	1.4185	2184.1	2208.1	1440.00	2042.6	20.0	167.4	260.0
103179	Jan-15	17-Jan-15	00:00	00:00	DMS2	Fine	Normal Operation	765.0	765.0	16.3	16.4	42.0	42.0	2.8103	2.9616	0.1513	1.4189	1.4186	1.4188	2208.13	2232.13	1440.00	2043.00	74.1	167.4	260.0
103182	Jan-15	23-Jan-15	00:00	00:00	DMS2	Fine	Normal Operation	765.0	765.0	15.8	15.7	42.0	42.0	2.8358	3.0115	0.1757	1.4200	1.4202	1.4201	2232.13	2256.13	1440.00	2044.94	85.9	167.4	260.0
103185	Jan-15	29-Jan-15	00:00	00:00	DMS2	Fine	Normal Operation	765.8	765.0	15.8	16.1	42.0	42.0	2.8271	2.9464	0.0000	1.4206	1.4193	1.4200	2256.13	2280.13	1440.00	2044.73	58.3	167.4	260.0

 Average (μg/m3)
 54.3

 Max (μg/m3)
 85.9


 Min (μg/m3)
 20.0


Location: DMS-3/DMS-4 - Hong Kong Sheng Kung Hui Nursing Home


Details of 24-Hour TSP Monitoring


			Time									Flow Record	der Reading				Flow Rate		Average							i
			periods		Receptor	Weather	Site	Pressure	e (mmHg)	Tempera	ture (oC)	(CF	M)	Weight (g)		TSP	(m³/min)		Flow	Elapse Time		Sampling	Total	24-hour TSP	Action Level	Limit Leve
Filter No.	Month	Date	Start	Finish	No.	condition	condition	Initial	Final	Initial	Final	Initial	Final	Initial	Final	weight (g)	Initial	Final	Rate	Start	Finish	Time (mins.)	vol. (m³)	Level	(µg/m³)	(µg/m³)
			Start	FIIIISII															(m³/min)					(μg/m³)		
103174	Jan-15	6-Jan-15	00:00	00:00	DMS3	Fine	Normal Operation	765.8	765.8	16.9	16.8	42.0	42.0	2.8117	2.9693	0.1576	1.4173	1.4176	1.4175	2216.58	2240.58	1440.00	2041.13	77.2	159.1	260.0
103177	Jan-15	12-Jan-15	00:00	00:00	DMS3	Fine	Normal Operation	765.0	765.0	16.5	16.4	44.0	44.0	2.8084	2.9427	0.1343	1.5064	1.5067	1.5066	2240.57	2264.57	1440.00	2169.43	61.9	159.1	260.0
103180	Jan-15	17-Jan-15	00:00	00:00	DMS3	Fine	Normal Operation	765.0	765.0	16.3	16.4	44.0	44.0	2.7925	2.9723	0.1798	1.5070	1.5067	1.5069	2264.57	2288.57	1440.00	2169.86	82.9	159.1	260.0
103183	Jan-15	23-Jan-15	00:00	00:00	DMS3	Fine	Normal Operation	765.0	765.0	15.8	15.7	44.0	44.0	2.8308	3.0288	0.1980	1.5087	1.5090	1.5089	2288.57	2312.57	1440.00	2172.74	91.1	159.1	260.0
103187	Jan-15	29-Jan-15	00:00	00:00	DMS3	Fine	Normal Operation	765.8	765.0	15.8	16.1	44.0	44.0	2.8153	2.9536	0.0000	1.5097	1.5077	1.5087	2312.58	2336.58	1440.00	2172.53	63.7	159.1	260.0


Average (μg/m3) 75.4
Max (μg/m3) 91.1
Min (μg/m3) 61.9















Appendix F

Wind data

Average wind speed obtained from the meteorological station at Kai Tak from the Hong Kong Observatory (HKO)

6 January 2015






17 January 2015










Average wind direction obtained from the meteorological station at Kai Tak from the Hong Kong Observatory (HKO)

6 January 2015




12 January 2015






23 January 2015






Average wind speed obtained from the meteorological station at Sha Tin from the Hong Kong Observatory (HKO)

6 January 2015



12 January 2015





23 January 2015





Average wind direction obtained from the meteorological station at Sha Tin from the Hong Kong Observatory (HKO)

6 January 2015







17 January 2015



23 January 2015





Appendix G

Calibration Certificates of Noise Monitoring Equipment



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C145333

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-2191)

Date of Receipt / 收件日期: 25 August 2014

Description / 儀器名稱

Integrating Sound Level Meter

Manufacturer / 製造商

Brüel & Kjær

Model No. / 型號 Serial No. / 編號

2238

Supplied By / 委託者

2320694 Ove Arup & Partners Hong Kong Co., Ltd.

Level 5, Festival Walk, 80 Tat Chee Avenue, Kowloon Tong,

Kowloon

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}$ C Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

30 August 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試

Project Engineer

Certified By

核證

Date of Issue

簽發日期

1 September 2014

K M Wu Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所


c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C

C145333

證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator C140016 DC130171

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

	UUT :	Setting		Applied	l Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L_{AFP}	A	F	94.00	1	93.9

6.1.1.2 After Self-calibration

	UUT	Setting		Applied	d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	LAER	A	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UU	Γ Setting		Applied	d Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L_{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
		1		114.00		113.9

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C145333

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT	Setting		Applie	d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L_{AFP}	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L_{AIP}		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting	202	App	lied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	L _{AFP} A F 106.0		Continuous	106.0	Ref.		
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	, , , , , , , , , , , , , , , , , , , ,	(dB)	(dB)
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.7	-39.4 ± 1.5
					63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.8	-1.1 (+1.5; -3.0)
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.: C145333

證書編號

6.3.2 C-Weighting

		Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L_{CFP}	С	F	94.00	31.5 Hz	91.0	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	90.9	-3.0 (+1.5; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4 Time Averaging

	UUT	Setting			A	pplied Value	e		UUT	IEC 60804
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10 1/10 ²	110.0	100	100.0	± 0.5
			60 sec.			1/10		80	79.2	± 1.0
			5 min.			1/104		70	69.2	± 1.0

Remarks: - UUT Microphone Model No.: 4188 & S/N: 2791364

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

94 dB : 31.5 Hz - 125 Hz : $\pm 0.35 \text{ dB}$ - Uncertainties of Applied Value :

250 Hz - 500 Hz : \pm 0.30 dB $: \pm 0.20 \text{ dB}$ 1 kHz 2 kHz - 4 kHz $: \pm 0.35 \, dB$ $: \pm 0.45 \text{ dB}$ 8 kHz $: \pm 0.70 \text{ dB}$ 12.5 kHz

104 dB: 1 kHz $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB: 1 kHz $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ $: \pm 0.2 \text{ dB}$ (Ref. 110 dB) Burst equivalent level

continuous sound level)

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

⁻ The uncertainties are for a confidence probability of not less than 95 %.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C145331

 $(55 \pm 20)\%$

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-2191)

Date of Receipt / 收件日期: 25 August 2014

Description / 儀器名稱

Acoustical Calibrator

Manufacturer / 製造商 Model No. / 型號

Brüel & Kjær

Serial No. / 編號

4231

Supplied By / 委託者

2713427 Ove Arup & Partners Hong Kong Co., Ltd.

Level 5, Festival Walk, 80 Tat Chee Avenue, Kowloon Tong,

Kowloon

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 30 August 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

Project Engineer

Certified By 核證

K M Wu

Date of Issue

1 September 2014

簽發日期

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓

Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Tel/電話: 2927 2606 Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C145331

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

> Certificate No. Equipment ID Description CL130 Universal Counter C143868 Multifunction Acoustic Calibrator DC130171 CL281 C141558 TST150A Measuring Amplifier

4. Test procedure: MA100N.

5. Results:

Sound Level Accuracy 5.1

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

Frequency Accuracy 5.2

i reductio) rice aracy			
UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Appendix H

Noise Results

Location: NMS-CA-1 - C.U.H.K.A.A Thomas Cheung School

Daytime Noise Monitoring Results

		Measured Noise Level, dB(A)				Baseline Noise Level, dB(A)	Baseline Corrected Level
Date	Time	L _{Aeq} ,30min	Limit L ₁₀ ,30min L ₉₀ ,30mir		L ₉₀ ,30m ir	L _{Aeq} ,30min	L _{Aeq} ,30min
07-Jan-15	08:00-08:30	58.2	70.0	59.5	52.5	57.0	52.0
13-Jan-15	12:30-13:00	55.4	65.0	56.0	50.5	57.0	< Baseline Level
19-Jan-15	11:45-12:15	54.1	70.0	56.0	50.0	57.0	< Baseline Level
30-Jan-15	15:15-15:45	59.3	70.0	61.5	53.5	57.0	55.4

Notes: (*): Façade correction is included

(#): Baseline Corrected Level = Measured Noise Level - Baseline Noise Level

Avera	ge L _{Aeq} ,30min	56.8
Max	L _{Aeq} ,30min	59.3
Min	L _{Aeq} ,30min	54.1

Location: NMS-CA-2 - Price Memorial Catholic Primary School

Daytime Noise Monitoring Results

		Measured	Measured Noise Level, dB(A)			Baseline Noise Level, dB(A)	Baseline Corrected Level
Date	Time	L _{Aeq} ,30min Limit L ₁₀ ,30minL ₉₀ ,30mir		L _{Aeq} ,30min	L _{Aeq} ,30min		
07-Jan-15	15:30-16:00	68.1	70.0	69.5	63.5	66.0	63.9
13-Jan-15	09:30-10:00	63.1	65.0	65.0	58.0	66.0	< Baseline Level
19-Jan-15	09:15-09:45	65.9	70.0	68.0	62.0	66.0	< Baseline Level
30-Jan-15	08:30-09:30	67.9	70.0	69.0	63.5	66.0	63.4

Notes: (*): Façade correction is included

(#): Baseline Corrected Level = Measured Noise Level - Baseline Noise Level

Avera	ge L _{Aeq} ,30min	66.3
Max	L _{Aeq} ,30min	68.1
Min	L _{Aeq} ,30min	63.1

Location: NMS-CA-3 / NMS-CA-4 - Hong Kong Sheng Kung Hui Nursing Home


Daytime Noise Monitoring Results


-		Measured	Measured Noise Level, dB(A)			Baseline Noise Level, dB(A)	Baseline Corrected Level
Date	Time	L _{Aeq} ,30min	Limit L ₁₀ ,30minL ₉₀ ,30mir		L ₉₀ ,30mir	L _{Aeq} ,30min	L _{Aeq} ,30min
07-Jan-15	16:50-17:20	69.4	70.0	72.0	66.0	73.0	< Baseline Level
13-Jan-15	10:30-11:00	65.2	65.0	67.0	61.5	73.0	< Baseline Level
19-Jan-15	10:35-11:05	67.9	65.0	70.5	63.0	73.0	< Baseline Level
30-Jan-15	10:10-10:40	70.1	70.0	72.5	66.5	73.0	< Baseline Level


Notes: (*): Façade correction is included


(#): Baseline Corrected Level = Measured Noise Level - Baseline Noise Level


Avera	ge L _{Aeq} ,30min	68.2
Max	L _{Aeq} ,30min	70.1
Min	L _{Aeg} ,30min	65.2














Appendix I

Event/Action Plan for Air Quality, Airborne Noise and Landscape and Visual

Event and Action Plan for Air Quality

_ ,		,	Action			
Event	ET	IEC	ER	Contractor		
Action Level						
Exceedance for one sample	Inform the IEC, Contractor and ER; Discuss with the Contractor, IEC and ER on the remedial measures required; Repeat measurement to confirm findings; Increase monitoring frequency	Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures.	Confirm receipt of notification of exceedance in writing;	Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods agreed with the ER as appropriate.		
Exceedance for two or more consecutive samples	Inform the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Repeat measurements to confirm findings; Increase monitoring frequency to daily; If exceedance continues, arrange meeting with the IEC, ER and Contractor; If exceedance stops, cease additional monitoring.	Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures.	Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise Implementation of remedial measures.	Identify source and investigate the causes of exceedance; Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal as appropriate.		

	Limit Level								
1.	Exceedance for one sample	1. 2. 3. 4.	Inform the IEC, Contractor and ER; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness.	1. 2. 3. 4.	Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures.	1. 2. 3. 4.	Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures.	 1. 2. 3. 4. 5. 	Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
2.	Exceedance for two or more consecutive samples	1. 2. 3. 4. 5. 6.	Notify IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring.	1. 2. 3. 4.	Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with ET, ER, and Contractor on the potential remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures.	1. 2. 3. 4. 5.	Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. 2. 3. 4. 5.	Identify source(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Airborne Noise

Front		A	action	
Event	ET	IEC	ER	Contractor
Action Level	Notify the IEC, Contractor and ER Discuss with the ER, IEC and Contractor on the remedial measures required Increase monitoring frequency to check mitigation effectiveness	Review the investigation results submitted by the contractor; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.	Confirm receipt of notification of complaint in writing Notify the Contractor, IEC and ET Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures	 Investigate the complaint and propose remedial measures Report the results of investigation to the IEC, ET and ER Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification. Implement noise mitigation proposals
Limit Level	 Notify the IEC, Contractor and EPD Repeat measurement to confirm findings Increase monitoring frequency Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Inform IEC, ER and EPD the causes and actions taken for the exceedances Assess effectiveness of the Contractor's remedial measures and keep IEC, ER and EPD informed of the results 	 Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ER, ET and Contractor on the potential remedial measures Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	 Confirm receipt of notification of exceedance in writing Notify the Contractor, IEC and ET In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented Supervise the implementation of remedial measures If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated 	 Identify source and investigate the causes of exceedance Take immediate action to avoid further exceedance Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals Revise and resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event / Action Plan for Landscape and Visual

Action Level	ET	IEC	ER	Contractor
Non-conformity on one occasion	Inform the Contractor, the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed	 Check inspection report Check the Contractor's working method Discuss with the ET, ER and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. 	Confirm receipt of notification of non-conformity in writing Review and agree on the remedial measures proposed by the Contractor Supervise implementation of remedial measures	Identify Source and investigate the non-conformity Implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement
Repeated Non-conformity	 Identify Source Inform the Contractor, the IEC and the ER Increase inspection frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed If non-conformity stops, cease additional monitoring 	 Check inspection report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures 	Notify the Contractor In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented Supervise implementation of remedial measures.	Identify Source and investigate the non-conformity Implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by the ER until the non-conformity is abated.

Note:

ET – Environmental Team

IEC – Independent Environmental CheckerER – Engineer's Representative

Appendix J

Waste Flow Table

Monthly Summary Waste Flow Table for 2015

	Actua	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual (Quantities of	C&D Wastes	s Generated	Monthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	33.406	0.000	0.000	28.732	4.674	0.000	0.000	0.086	0.000	1.400	0.167
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	33.406	0.000	0.000	28.732	4.674	0.000	0.000	0.086	0.000	1.400	0.167
July											
August											
September											
October											
November											
December											
Total	33.406	0.000	0.000	28.732	4.674	0.000	0.000	0.086	0.000	1.400	0.167

Comments:

- 1) Assumption: The densities of Rock, Soil, Mixed Rock and Soil, and Regular Spoil are 2.0 ton/m3; the density of general refuse is 1.0 ton/m3; the density of waste oil is 1.0 ton/m3.
- 2) The cut-off date of waste amount in Jan is 29/1/2015 for TKO137FB/TM38FB, NENT landfill and Kai Tak 1108A.
- 3) The amounts of waste in Jan are 166.5 tons for NENT Landfill, 9347.54 tons for TKO137FB/TM38 FB, 52287.6 tons for Kai Tak Contract 1108A and 5176.94 tons for Contract 820.
- 4) The amount of paper waste in Jan is 86 kg, for cut-off date as 30/1/2015.
- 5) The amount of chemical waste in Jan is 1400L for cut-off date as 29/1/2015.

Appendix K

Environmental Monitoring Programme for Coming Month

SCL Works Contract 1103 - Hin Keng to Diamond Hill Tunnels Tentative Impact Monitoring Schedule - February 2015

Date	Air Quality	Noise	Sita Inapastian
	24-hours TSP	L _{Aeq} , 30 min	Site Inspection
01-Feb-15 Sun			
02-Feb-15 Mon			
03-Feb-15 Tues			
04-Feb-15 Wed			
05-Feb-15 Thu			
06-Feb-15 Fri			
07-Feb-15 Sat			
08-Feb-15 Sun			
09-Feb-15 Mon			
10-Feb-15 Tue			
11-Feb-15 Wed			
12-Feb-15 Thu			
13-Feb-15 Fri			
14-Feb-15 Sat			
15-Feb-15 Sun			
16-Feb-15 Mon			
17-Feb-15 Tue			
18-Feb-15 Wed			
19-Feb-15 Thu			
20-Feb-15 Fri			
21-Feb-15 Sat			
22-Feb-15 Sun			
23-Feb-15 Mon			
24-Feb-15 Tue			
25-Feb-15 Wed			
26-Feb-15 Thu			
27-Feb-15 Fri			
28-Feb-15 Sat			

Public Holiday
Monitoring Day

Monitoring Details

Monitoring	Locations	Parameters
Air Quality	DMS-1 - C.U.H.K.A.A Thomas Cheung School, DMS-2 - Price Memorial Catholic Primary School and DMS- 3 / DMS-4 - Hong Kong Sheng Kung Hui Nursing Home	24-hour TSP
Noise	NMS-CA-1 - C.U.H.K.A.A Thomas Cheung School, NMS-CA-2 - Price Memorial Catholic Primary School and NMS- CA-3 /NMS-CA-4 - Hong Kong Sheng Kung Hui Nursing Home	L _{Aeq(30 min)} , L ₁₀ , L ₉₀

Appendix L

Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

Ove Arup and Partners HK Ltd.

SCL 1103 Hin Keng to Diamond Hill Tunnels Construction Stage Environmental Complaint Log (January 2015)

ET's Complaint Log Ref. no.	Incoming Complaint Ref no.	Name of Complainant	Date Complaint Received from EPD	Complaint Date/ Period	Complaint Location	Area of Concern	Details of Complaint	Date Complaint Received by ET	ET's Investigation Date	Investigation/Mitigation Measures	Status	
-	-	-	-	-	-	-	-	-	-	-	-	

SCL 1103 Hin Keng to Diamond Hill Tunnels Construction Stage Environmental Complaint Log (Cumulative)

Reporting Month	Number of Complaints in	Number of Summons in Reporting Month	Number of Prosecutions in
	Reporting Month	in Keporung Monui	Reporting Month
February 2013	0	0	0
March 2013	0	0	0
April 2013	0	0	0
May 2013	0	0	0
June 2013	0	0	0
July 2013	0	0	0
August 2013	0	0	0
September 2013	0	0	0
October 2013	0	0	0
November 2013	0	0	0
December 2013	0	0	0
January 2014	0	0	0
February 2014	0	0	0
March 2014	0	0	0
April 2014	0	0	0
May 2014	0	0	0
June 2014	0	0	0
July 2014	0	0	0
August 2014	0	0	0
September 2014	0	0	0
October 2014	0	0	0
November 2014	1	0	0
December 2014	2	0	0
January 2015	0	0	0
Total	3	0	0

Appendix F

23rd EM&A Report for Works Contract 1106 – Diamond Hill Station

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 23 [Period from 1 to 31 January 2015]

Works Contract 1106 - Diamond Hill Station

Sembawang - Leader Joint Venture

Shatin to Central Link – Contract 1106 Diamond Hill Station

Monthly Environmental Monitoring and Audit Report For January 2015

(Version 2.1)

Certified By

Dr. Priscilla Choy
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Summary of Construction Works undertaken during the Reporting Month Environmental Monitoring and Audit Progress	1
Regular Construction Noise and Construction Dust Monitoring	
Cultural Heritage	
Waste Management	
Landscape and Visual	2
Environmental Site Inspection	2
Environmental Exceedance/Non-conformance/Complaint/Summons and Successful	
Prosecution	
Future Key Issues	3
1 INTRODUCTION	4
Purpose of the Report	4
Structure of the Report	4
2 PROJECT INFORMATION	5
Background	5
General Site Description	
Construction Programme and Activities	
Project Organisation	
Status of Environmental Licences, Notification and Permits	
Summary of EM&A Requirements	
3 ENVIRONMENTAL MONITORING REQUIREMENTS	
Regular Construction Noise Monitoring	
Monitoring Parameter and Frequency	
Monitoring Equipment and Methodology	
Field Monitoring.	
Monitoring Equipment	
Action & Limit Level for Construction Noise Monitoring	
Continuous Noise Monitoring	
Regular Construction Dust Monitoring	
Monitoring Parameter and Frequency	
Monitoring Equipment	
Instrumentation	
HVS Installation	10
Filters Preparation	11
Operating/Analytical Procedures	
Maintenance/Calibration	12
Action and Limit Levels for Dust Monitoring	12
Cultural Heritage	
Landscape and Visual	12
4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION	4.2
REQUIREMENTS	
5 MONITORING RESULTS	14

LIST OF APPENDICES

Appendix A	Tentative Construction Programme
Appendix B	Action and Limit Levels
Appendix C	Calibration Certificates for Monitoring Equipment
Appendix D	Impact Monitoring Schedule
Appendix E	24-hour TSP Monitoring Results and Graphical Presentations
Appendix F	Noise Monitoring Results and Graphical Presentations
Appendix G	Summary of Exceedance
Appendix H	Site Audit Summary
Appendix I	Event and Action Plans
Appendix J	Updated Environmental Mitigation Implementation Schedule
Appendix K	Waste Generation in the Reporting Month
Appendix L	Cumulative Log for Complaints, Notifications of Summons and Successful
	Prosecutions



EXECUTIVE SUMMARY

Introduction

1. This is the 23rd monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for **MTR Shatin to Central Link (SCL) Works Contract 1106 – Diamond Hill Station**. This report documents the findings of EM&A Works conducted from 1 to 31 January 2015.

Summary of Construction Works undertaken during the Reporting Month

- 2. The major site activities undertaken in the reporting month include:
 - Excavation and ELS works;
 - Interchange Adit pumping test, excavation and ELS works;
 - West Unpaid Adit pre-load testing, excavation and ELS works;
 - Entrance A1 pumping and pre-load testing; and,
 - Structural works construct track base slab and concrete curling and removal of struts.

Environmental Monitoring and Audit Progress

3. A summary of the monitoring activities in this reporting period is listed below:

Regular Construction Noise and Construction Dust Monitoring

• Regular construction noise monitoring during normal working hours Noise Monitoring Station ID

• NMS-CA-3 ⁽¹⁾⁽³⁾ /NMS-CA-4 ⁽²⁾⁽³⁾ (H.K. Sheng Kung Hui Nursing Home)	4 times
• NMS-CA-4 ⁽¹⁾ /NMS-CA-3 ⁽²⁾ (Block 1, Rhythm Garden (north-eastern façade))	4 times
• NMS-CA-5 ⁽¹⁾ /NMS-CA-2 ⁽²⁾ (Block 1, Rhythm Garden (northern façade))	4 times

• Construction Dust (24-hour TSP) Monitoring

Dust Monitoring Station ID

• DMS-3 ^{(1) (4)} /DMS-4 ^{(2) (4)} (H.K. Sheng Kung Hui Nursing Home)	5 times
• DMS-4 ⁽¹⁾ / DMS-3 ⁽²⁾ (Block 1, Rhythm Garden)	6 times

Remarks:

- (1) Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Noise monitoring on NMS-CA-3⁽¹⁾/ NMS-CA-4⁽²⁾ (Hong Kong Sheng Kung Hui Nursing Home) is carried out by Environmental Team of SCL Works Contract 1103.
- (4) Dust monitoring on DMS-3⁽¹⁾/ DMS-4⁽²⁾ (Hong Kong Sheng Kung Hui Nursing Home) is carried out by Environmental Team of SCL Works Contract 1103.

Cultural Heritage

4. An Archaeological Action Plan (AAP) for the survey-cum-excavation at the former Tai Hom Village site was approved by EPD on 8 April 2013. A Licence to Excavate and Search for Antiquities under Antiquities and Monuments Ordinance has been subsequently obtained from Antiquities and Monuments Office (AMO) on 19 April 2013. The archaeological survey-cum-excavation at Former Tai Hom Village commenced on 25 April 2013 and the fieldwork had been completed in September 2013



in accordance with the Licence granted and the approved AAP. A draft Archaeological Survey-cum-Excavation Report was submitted to AMO for review in March 2014. Comments from AMO were received in September 2014 and the Report is under revision.

5. The Conservation Plans for the two historic buildings, namely Former Royal Air Force Hangar and the Old Pillbox at the former Tai Hom Village site, were approved by EPD on 24 April 2013. Dismantling works on Former Royal Air Force Hangar was carried out in accordance with the approved Conservation Plan and completed in June 2013. Relocation works for the Old Pillbox had been completed in November 2013 in accordance with the approved Conservation Plan. Regular maintenance and inspection works of the two historic buildings were carried out in accordance with the approved Conservation Plan.

Waste Management

6. Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. About 26,502m³ of inert C&D materials were generated from the Project and were sent to SCL1108A, SCL1108 and Tuen Mun Area 38 Fill Bank during the reporting month. 62m³ of non-recyclable non-inert C&D materials, such as general refuse, were disposed of at NENT Landfill. No chemical waste was collected by licensed collector during the reporting month. No plastics, metal but 389kg of paper/ cardboard packaging were generated in this reporting month.

Landscape and Visual

7. Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 2, 15, and 29 January 2015. Most of the necessary mitigation measures have been implemented and recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 6.

Environmental Site Inspection

8. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 2, 8, 15, 22 and 29 January 2015. The representative of the IEC joined the site inspection on 29 January 2015. Details of the audit findings and implementation status are presented in Section 6.

Environmental Exceedance/Non-conformance/Complaint/Summons and Successful Prosecution

- 9. No exceedance of the Action and Limit Levels of regular construction noise monitoring and 24-hour TSP monitoring was recorded during the reporting period.
- 10. No non-compliance event was recorded during the reporting period.
- 11. No Project related environmental complaint and notification of summons/ successful prosecutions were received in this reporting period.



Future Key Issues

- 12. Major site activities for the coming reporting month will include:
 - Excavation and ELS works;
 - Interchange Adit excavation and ELS works;
 - West Unpaid Adit remedial works for completed Barrette, excavation and ELS works;
 - Entrance A1 erection of temporary working platform and loading test; and,
 - Structural works form base and blinding layer and headwall construction.



1 INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was appointed by Sembawang – Leader Joint Venture (SLJV) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Shatin to Central Link (SCL)Works Contract 1106 – Diamond Hill Station (hereafter referred to as the Project).

Purpose of the Report

1.2 This is the 23rd EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 31 January 2015.

Structure of the Report

- 1.3 The structure of the report is as follows:
 - Section 1: **Introduction -** details the scope and structure of the report.
 - Section 2: **Project Information** summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.
 - Section 3: **Environmental Monitoring Requirement -** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
 - Section 4: **Implementation Status on Environmental Mitigation Measures -** summarises the implementation of environmental protection measures during the reporting period.
 - Section 5: **Monitoring Results** summarises the monitoring results obtained in the reporting period.
 - Section 6: **Environmental Site Inspection -** summarises the audit findings of the weekly site inspections undertaken within the reporting period.
 - Section 7: **Environmental Non-conformance -** summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
 - Section 8: **Future Key Issues -** summarises the impact forecast and monitoring schedule for the next three months.
 - Section 9: Conclusions and Recommendations



2 PROJECT INFORMATION

Background

- 2.1 The Shatin to Central Link Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an approximately 11 km long extension of the Ma On Shan Line and links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).
- 2.2 The construction of the SCL (TAW-HUH) has been divided into a series of civil construction Works Contracts. This Works Contract 1106 covers the construction of Shatin-to-Central Link (SCL) station in Diamond Hill (DIH).

General Site Description

2.3 For Works Contract 1106, the works area for the DIH station is located to the northeast of Choi Hung Road next to the existing Kwun Tong Line DIH Station. The DIH station will be constructed by cut-and-cover method. The alignment and works area for the Works Contract 1106 are shown in **Figure 1**.

Construction Programme and Activities

- 2.4 A summary of the major construction activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix A**.
 - Excavation and ELS works:
 - Interchange Adit pumping test, excavation and ELS works;
 - West Unpaid Adit pre-load testing, excavation and ELS works;
 - Entrance A1 pumping and pre-load testing; and,
 - Structural works construct track base slab and concrete curling and removal of struts.

Project Organisation

2.5 The project organizational chart and contact details are shown in **Figure 4.**

Status of Environmental Licences, Notification and Permits

2.6 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since the commencement of the construction works in March 2013 is presented in Table 2.1.



Table 2.1 Summary of the Status of Environmental Licences, Notification and Permits

Dawnit / Linanga No	Valid	Ctatus						
Permit / License No.	From	To	= Status					
Environmental Permit (EP)								
EP-438/2012/H	10/09/2014	N/A	Valid					
Notification pursuant to Air P	ollution Control (Cons	truction Dust) Regul	lation					
No.: 353668	19/12/2012	27/08/2014	Superseded by:					
			378656					
No.: 378656	28/08/2014	N/A	Valid					
Billing Account for Constructi	on Waste Disposal							
Account No.: 7016601	27/12/2012	N/A	Valid					
Registration of Chemical Was	te Producer							
5213-281-S3711-01	11/01/2013	27/01/2015	Superseded by : 5213-281-S3711-02					
5213-281-S3711-02	28/01/2015	N/A	Valid					
Effluent Discharge License un	der Water Pollution C	ontrol Ordinance						
WT00014959-2012	14/01/2013	31/01/2018	Valid					
WT00016920-2013	06/09/2013	30/09/2018	Valid					
Construction Noise Permit (CNP)								
GW-RE0754-14	08/07/2014	02/01/2015	Valid					
GW-RE1325-14	29/11/2014	25/05/2015	Valid					

Summary of EM&A Requirements

- 2.7 The EM&A programme under Works Contract 1106 requires regular dust and noise monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirements in contract documents.
- 2.8 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 2.9 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely construction noise & dust monitoring as well as audit works for the Project in the reporting month.



3 ENVIRONMENTAL MONITORING REQUIREMENTS

Regular Construction Noise Monitoring

3.1 In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual was rejected; alternative locations were proposed and agreed by the ER (Engineer's Representative), IEC (Independent Environmental Checker) and EPD (Environmental Protection Department). The construction noise monitoring locations are listed in **Table 3.1** and shown in **Figure 2**.

Table 3.1 Regular Construction Noise Monitoring Location

Regular Construction Noise Monitoring Location	Description	Type of Measurement
NMS-CA-3 ⁽¹⁾⁽³⁾⁽⁴⁾ / NMS-CA-4 ⁽²⁾⁽³⁾⁽⁴⁾	Hong Kong Sheng Kung Hui Nursing Home	Façade
NMS-CA-4 ⁽¹⁾ / NMS-CA-3 ⁽²⁾	Block 1, Rhythm Garden (north-eastern façade)	Façade
NMS-CA-5 (1) (5)/ NMS-CA-2(2)(5)	Block 1, Rhythm Garden (northern façade)	Façade

Note:

- (1) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Access to the monitoring location at Shek On House (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Hong Kong S.K.H Nursing Home) was proposed and approved by the ER and agreed by the IEC and EPD.
- (4) Noise monitoring on NMS-CA-3⁽¹⁾/ NMS-CA-4⁽²⁾ (Hong Kong Sheng Kung Hui Nursing Home) is carried out by Environmental Team of SCL Works Contract 1103.
- (5) Access to the monitoring location at Canossa Primary School (San Po Kong) (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Block 1, Rhythm Garden (northern façade)) was proposed and approved by the ER and agreed by the IEC and EPD.

Monitoring Parameter and Frequency

- 3.2 Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed. The monitoring schedule for this reporting period of monitoring stations at Rhythm Garden is shown in **Appendix D**.
- 3.3 The construction noise levels were measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}) in decibels dB(A). L_{Aeq} (30min) (as six consecutive L_{eq} , 5-min readings) was used as the monitoring metric for the time period between 0700 1900 hours on normal weekdays.



Monitoring Equipment and Methodology

Field Monitoring

- 3.4 The monitoring procedures are as follows:
 - The microphone head of the sound level meter was positioned 1m exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting : Atime weighting : Fast

- measurement time $\,$: 5 minutes (obtaining six consecutive $L_{eq,5min}$ readings for a

L_{eq},30 min reading)

- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The wind speed at the monitoring station was checked with the portable wind meter. Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- At the end of the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- A façade correction of +3dB(A) shall be made to the noise parameter obtained by free field measurement.

Monitoring Equipment

3.5 The sound level meters and calibrator used for the noise measurement, as listed in **Table** 3.2, compile with the IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in **Appendix C**.

Table 3.2 Noise Monitoring Equipment

Monitoring Equipment	Model (Serial no.)		
Sound Level Meter	SVAN 955 (Serial no.: 12563) SVAN 957 (Serial no.: 21459 and 21460)		
Calibrator	SV30A (Serial no.: 24791) B&K 4231 (Serial no.: 2326353 and 2412367)		



Maintenance and Calibration

- 3.6 Maintenance and Calibration procedures were as follows:
 - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
 - The sound level meter and calibrator were checked and calibrated at yearly intervals. Copies of calibration certificates are attached in **Appendix C**.

Action & Limit Level for Construction Noise Monitoring

3.7 The Action and Limit Levels are presented in **Appendix B** and the Event / Action Plan (EAP) for noise monitoring is presented in **Appendix I.**

Continuous Noise Monitoring

3.8 With reference to the latest Continuous Noise Monitoring Plan (CNMP) and Construction Noise Mitigation Measures Plan (CNMMP) prepared and submitted under EP Condition 2.10, it is predicted that no residual air-borne construction noise impacts exceeding the relevant noise criteria will be anticipated. Therefore, no continuous noise monitoring is required during the construction of the SCL (TAW-HUH) under Works Contract 1106.

Regular Construction Dust Monitoring

3.9 The proposed dust monitoring stations for the construction phase of the Project, as recommended in the approved EM&A Manual, are listed in **Table 3.3** and shown in **Figure 3**. The proposed locations have been agreed with the ER, EPD and IEC.

Table 3.3 Dust Monitoring Location

Regular Dust Monitoring Location	Description	
DMS-3 ⁽¹⁾⁽³⁾⁽⁴⁾ / DMS-4 ⁽²⁾⁽³⁾⁽⁴⁾ /	Hong Kong Sheng Kung Hui Nursing Home	
DMS-4 ⁽¹⁾ / DMS-3 ⁽²⁾	Block 1, Rhythm Garden	

Note:

- (1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Access to the monitoring location at Shek On House (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Hong Kong S.K.H Nursing Home) was proposed and approved by the ER and agreed by the IEC and EPD.
- (4) Dust monitoring on DMS-3⁽¹⁾/DMS-4⁽²⁾ (Hong Kong Sheng Kung Hui Nursing Home) is carried out by Environmental Team of SCL Works Contract 1103.



Monitoring Parameter and Frequency

3.10 The dust monitoring (in terms of Total Suspended Particulates (TSP)) was conducted at the designated monitoring stations in accordance with the requirements stipulated in the EM&A Manual. The 24-hour TSP levels were monitored at the frequency and duration stated in **Table 3.4**. The TSP monitoring at Rhythm Garden was conducted as per the schedule presented in **Appendix D**.

Table 3.4 Dust Monitoring Parameters and Frequency

Monitoring Period	Duration	Parameter	Frequency	
Impact Monitoring ⁽¹⁾	Throughout the construction period	24-hour TSP	Once per 6 days	

Note:

(1) 1- hour TSP shall be conducted when one documented valid complaint is received.

Monitoring Equipment

3.11 **Table 3.5** summarizes the equipment used for the dust monitoring.

Table 3.5 Dust Monitoring Equipment

Equipment	Model and Make	
HVS Tisch Environmental, Inc.; Model no. TE-5170, Serial no.: 2352		1
Calibration Orifice	Tisch Environmental, Inc.; Model no. TE – 5025A Orifice ID: 0993	1

Instrumentation

3.12 High Volume Samplers (HVS) connected with appropriate sampling inlets were employed for air quality monitoring. Each sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 Appendix B (Part 50).

HVS Installation

- 3.13 The following guidelines were adopted during the installation of HVS:
 - Sufficient support was provided to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The samplers were more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction



during monitoring.

Filters Preparation

- 3.14 Fiberglass filters were used which have a collection efficiency of larger than 99% for particles of 0.3 µm diameter. A HOKLAS accredited laboratory, Wellab Ltd. (HOKLAS Registration No. 083), was responsible for the preparation of pre-weighed filter papers for Cinotech's monitoring team.
- 3.15 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was <50% and not variable by more than ±5%. A convenient working RH was 40%.
- 3.16 Wellab Ltd. has a comprehensive quality assurance and quality control programmes.

Operating/Analytical Procedures

- 3.17 Operating/analytical procedures for the TSP monitoring were highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard.
 - The power supply was checked to ensure the sampler worked properly.
 - The filter holding frame and the area surrounding the filter were cleaned.
 - On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the air quality monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts to avoid air leakage at the edges.
 - The shelter lid was closed and secured with the aluminum strip.
 - A new flow rate record chart was set into the flow recorder.
 - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
 - The flow rate of the HVS sampler would be verified to be constant and recorded on the data sheet before and after sampling.
 - The elapsed time and other relevant information was recorded. After sampling, the sampled filter was removed carefully and folded in half-length so that only surfaces with collected particulate matter were in contact.
 - It was then placed in a clean plastic envelope and sealed and sent to the Wellab Ltd. for weighing.
 - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results were returned to Cinotech for further analysis of TSP concentrations.



Maintenance/Calibration

- 3.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. Copies of calibration certificates are attached in **Appendix C**.
 - The HVS calibration orifice will be calibrated annually.

Action and Limit Levels for Dust Monitoring

3.19 The Action and Limit levels have been established and are presented in **Appendix B** and the Event / Action Plan (EAP) for dust monitoring is presented in **Appendix I.**

Cultural Heritage

- 3.20 An Archaeological Action Plan (AAP) for the survey-cum-excavation at the former Tai Hom Village site was approved by EPD on 8 April 2013. A Licence to Excavate and Search for Antiquities under Antiquities and Monuments Ordinance has been subsequently obtained from Antiquities and Monuments Office (AMO) on 19 April 2013. The archaeological survey-cum-excavation at Former Tai Hom Village shall be conducted in accordance with the Licence granted and the approved AAP.
- 3.21 The Conservation Plans for the two historic buildings, namely Former Royal Air Force Hangar and the Old Pillbox at the former Tai Hom Village site, were approved by EPD on 24 April 2013. Dismantling works on Former Royal Air Force Hangar and relocation work of the Old Pillbox shall be carried out in accordance with the approved Conservation Plan. Regular maintenance and inspection works of the two historic buildings shall be carried out in accordance with the approved Conservation Plan.

Landscape and Visual

3.22 In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is given in **Appendix J**. The Event / Action Plan (EAP) for landscape and visual are presented in **Appendix I**.



4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

4.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of the environmental mitigation measures of the reporting period is summarized in **Appendix J**. Status of required submissions under the Environmental Permit (EP) of the reporting period is presented in **Table 4.1**.

Table 4.1 Status of Required Submissions under EP

EP Condition	Submission	Submission Date
Condition 3.4	Monthly EM&A Report (December 2014)	14 th January 2015



5 MONITORING RESULTS

Regular Construction Noise Monitoring

- 5.1 A total of 8 sets of 30-minute construction noise measurements were carried out at the monitoring stations during normal weekdays of the reporting period by ET of SCL Works Contract 1106. No exceedance of the limit level was recorded at designated monitoring stations.
- 5.2 All noise monitoring results recorded on January at NMS-CA-5⁽¹⁾/NMS-CA-2⁽²⁾ (Block 1, Rhythm Garden (northern façade)) exceeded the daytime construction noise criterion. However, the results are not considered as exceedance as all the results were below the baseline noise level. All noise monitoring results recorded on January at NMS-CA-4⁽¹⁾/NMS-CA-3⁽²⁾ (Block 1, Rhythm Garden (north-eastern façade)) did not exceed the daytime construction noise criterion.
- 5.3 Based on observation during the on-site monitoring, road traffic nearby is considered as a potential noise source other than construction works of the Project that affects the monitoring results of the reporting month.
- 5.4 The noise monitoring results together with their graphical presentations are presented in **Appendix** $\mathbf{F}^{(3)}$.
- 5.5 No exceedance of the Action and Limit Levels of construction noise due to the Project was recorded during the reporting period.

Regular Dust Monitoring

5.6 A total of 6 sets of 24-hour TSP monitoring were carried out at the designated monitoring stations during normal weekdays of the reporting period by ET of SCL Works Contract 1106. The monitoring results together with their graphical presentations are presented in **Appendix E**⁽³⁾ and a summary of the dust monitoring results in this reporting month is given in **Table 5.1**.

Table 5.1 Summary Table of Dust Monitoring Results during the reporting month

Parameter	Minimum μg/m³	Maximum μg/m³	Average μg/m³	Action Level, μg/m³	Limit Level, μg/m³
24-hr TSP (DMS-3 ⁽¹⁾⁽⁴⁾ / DMS-4 ⁽²⁾⁽⁴⁾)	61.9	91.1	75.4	159.1	260
24-hr TSP (DMS-4 ⁽¹⁾ / DMS-3 ⁽²⁾)	41.4	109.0	74.3	160.4	260

Remarks:

- (1) Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) The monitoring results and graphical presentation for H.K. Sheng Kung Hui Nursing Home are presented in Monthly EM&A Report for Contract 1103.
- (4) Dust monitoring on DMS-3⁽¹⁾/DMS-4⁽²⁾ (Hong Kong Sheng Kung Hui Nursing Home) is carried out by Environmental Team of SCL Works Contract 1103
- 5.7 Based on observation during the on-site monitoring, road traffic emission nearby is considered as a potential dust source other than construction works of the Project that affects the monitoring results of the reporting month.



- 5.8 Wind monitoring data were obtained from Kai Tak Meteorological Station of Hong Kong Observatory and shown on **Appendix E**.
- 5.9 No exceedance of the Action and Limit Levels of the 24-hour TSP was recorded during the reporting period.

Cultural Heritage

- 5.10 An Archaeological Action Plan (AAP) for the survey-cum-excavation at the former Tai Hom Village site was approved by EPD on 8 April 2013. A Licence to Excavate and Search for Antiquities under Antiquities and Monuments Ordinance has been subsequently obtained from Antiquities and Monuments Office (AMO) on 19 April 2013. The archaeological survey-cum-excavation at Former Tai Hom Village commenced on 25 April 2013 and completed in September 2013 in accordance with the Licence granted and the approved AAP. A draft Archaeological Survey-cum-Excavation Report was submitted to AMO for review in March 2014. Comments from AMO were received in September 2014 and the Report is under revision.
- 5.11 The Conservation Plans for the two historic buildings, namely Former Royal Air Force Hangar and the Old Pillbox at the former Tai Hom Village site, were approved by EPD on 24 April 2013. Dismantling works on Former Royal Air Force Hangar was carried out in accordance with the approved Conservation Plan and completed in June 2013. Relocation works for the Old Pillbox had been completed in November 2013 in accordance with the approved Conservation Plan. Regular maintenance and inspection works of the two historic buildings were carried out in accordance with the approved Conservation Plan.

Waste Management

5.12 Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes like plastics and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 5.2**. 26,502m³ of C&D materials, 62m³ of general refuse were generated. No chemical waste was collected by licensed collector during the reporting month. No plastics, metal but 389kg of paper/ cardboard packaging were generated in this reporting month. Detail of waste management data is presented in **Appendix K**.



Table 5.2 Quantities of Waste Generated from the Project

	Quantity					
D		C&D Materials (non-inert) (b)				
Reporting	C&D Materials (inert) ^(a)	General Refuse	Chemical Waste	Recycled materials		
Month				Paper/ cardboard	Plastics	Metals
January 2015	$26,502m^3$	62 <i>m</i> ³	0kg	389kg	0kg	0kg

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil, which were delivered to SCL 1108A, SCL1108 and Tuen Mun Area 38 Fill Bank during the reporting month.
- (b) Non-inert C&D materials include steel, paper/cardboard packaging waste, plastics and other wastes such as general refuse and vegetative wastes. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. General refuse was delivered to designated landfill for disposal.

Landscape and Visual

5.13 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 2, 15 and 29 January 2015. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.



6 ENVIRONMENTAL SITE INSPECTION

Site Audits

- 6.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix H**.
- 6.2 Site audits were conducted on 2, 8, 15, 22 and 29 January 2015. A joint site audit with the representative with IEC, ER, the Contractor and the ET was carried out on 29 January 2015. EPD conducted a site inspection on 23 January 2015 for checking of discharge point and wastewater treatment plants. No adverse comment was made by the Department. The details of observations during site audit carried out by ET can refer to **Table 6.1**.

Implementation Status of Environmental Mitigation Measures

- 6.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix J**.
- 6.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**

Table 6.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up	
Water Quality				
Noise	15 January 2015	Reminder: Sound proof material should be provided to the breaking tip of the stone breaker or the hoarding at the site boundary at Interchange Adit area to reduce noise impact	As observed on 22 Jan., sound proof mats had been provided to the fencing near where the breaking work is being carried out.	
	24 December 2014	Observation: Trees at W8 and near the ramp were observed without a proper tree protection zone. Tree protection zone should be properly set up to protect the trees.	As observed on 2 Jan., Tree protection zones had been properly set up to protect most of the trees. However a rope was observed to have tied on a tree at W8. This observation had been included in the reminder on 2 nd Jan. for rectification.	
Landscape and Visual	2 January 2015	Reminder: To properly maintain the tree protection zone next to the new ramp. Also a tree at W8 was observed to be tied by a rope. The contractor should have carefully protected the tree.	As observed on 8 Jan., construction material was still placed inside the tree protection zone next to the ramp and the rope was still tied on the tree at W8. This item had been included in the observation on 8 Jan. for rectification.	
	8 January 2015	Observation: A tree at W8 was not carefully protected. Also the tree protection zones at W8 and next to the ramp were not properly set up and maintained. Contractor should have appropriately set up and maintained the tree protection zones and carefully protect the trees.	As observed on 15 Jan., the identified tree protection zones were properly set up and well maintained. The tree was also protected carefully.	



Parameters	Date	Observations and Recommendations	Follow-up
	22 January 2015	Reminder: The tree protection zones near the bar bending area at W8 should be properly set up and maintained in order to protect the trees.	As observed on 29 Jan., the construction materials and construction wastes were still placed near the trees inside the tree protection zones. One of the tree had no proper tree protection zone. This item had been included in the observation on 29 Jan. for rectification.
	29 January 2015	Observation: Some construction wastes and construction materials were placed inside the tree protection zones, near the trees at W8. The contractor was reminded to remove the construction wastes, properly set up and maintained the tree protection zones and provided sufficient space between the trees and the construction materials.	The follow up action will be reported in the next reporting month.
Cultural Heritage			
	24 December 2014	Reminder: Contractor was reminded to properly cover up the stockpile of dusty material near West Unpaid Link to avoid dust generation.	As observed on 2 Jan., the stockpile of dusty material was properly covered.
Air Quality	2 January 2015	Reminder: To properly cover the dusty stockpile by impervious sheet at west unpaid link.	As observed on 8 Jan., the stockpile of dusty material had been properly covered.
	8 January 2015	Reminder: Contractor was reminded to properly cover the cement grouting plant at the interchange adit area at 3 sides and on top to prevent dust generation during operation.	As observed on 15 Jan., the cement grouting plant had been relocated and was no longer in use, thus dust generation was not anticipated. Contractor was reminded to properly cover the plant at 3 sides and on top when using it the future.
	29 January 2015	Reminder: The contractor was reminded to water spray the worksite in between the West Unpaid Link and Interchange Adit regularly to avoid dust generation.	The follow up action will be reported in the next reporting month.
	29 January 2015	Reminder: The contractor was reminded to properly maintain the crane next to the MBME to avoid white smoke emission.	The follow up action will be reported in the next reporting month.
Waste/	24 December 2014	Observation: Chemical and paint containers were placed on the ground near Interchange Adit and the mobile batching plant without any drip tray. Tray should be provided underneath the containers to avoid chemical leakage.	As observed on 2 Jan., the chemical and paint containers had been removed.
	24 December 2014	Reminder: Contractor was reminded to clear the construction waste (near the ramp) on a regular basis and properly disposed the general refuse (at W8) to avoid accumulation.	As observed on 2 Jan., the construction wastes and the general refuses had been removed.
Chemical Management	2 January 2015	Reminder: To properly clear the construction materials in the drip tray at grid line 46.	As observed on 8 Jan., the construction materials in the drip tray had been removed.
	8 January 2015	Reminder: Drain hole of the drip tray underneath the generator near existing KLT-DIH station Exit A1 should be plugged to retain any leakage.	As observed on 15 Jan., the drain hole had been plugged to prevent leakage of chemicals from the generator.
	15 January 2015	Reminder: The construction waste near the mobile batching plant should be properly stored	As observed on 22 Jan., the construction waste had been disposed



Parameters	Date	Observations and Recommendations	Follow-up
		in a skip or sorted, recycled and disposed of to avoid accumulation.	of properly.
	22 January 2015	Reminder: The construction wastes inside the tree protection zones near the bar bending area at W8 should be properly stored in a skip or sorted, recycled and disposed of properly to avoid accumulation and reduce damage to the trees.	As observed on 29 Jan., construction wastes could still be observed within the tree protection zone near the tree. This item had been included in the observation on 29 Jan. for rectification.
Permits/ Licenses			



7 EIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

7.1 No exceedance of the Action and Limit Levels of the regular construction noise and 24-hour TSP monitoring was recorded during the reporting month. The summary of exceedance is provided in **Appendix G**.

Summary of Environmental Non-Compliance

7.2 No environmental non-compliance was recorded in the reporting month.

Summary of Environmental Complaint

7.3 No environmental Project-related complaint was received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix L**.

Summary of Environmental Summon and Successful Prosecution

7.4 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in Appendix L.



8 FUTURE KEY ISSUES

Construction Programme for the Next Month

- 8.1 A tentative construction programme is provided in **Appendix A**. The major construction activities in the coming month will include:
 - Excavation and ELS works;
 - Interchange Adit excavation and ELS works;
 - West Unpaid Adit remedial works for completed Barrette, excavation and ELS works;
 - Entrance A1 erection of temporary working platform and loading test; and,
 - Structural works form base and blinding layer and headwall construction.

Key Issues in the Next Month

- 8.2 Key issues to be considered in the coming month include:
 - Dust arising from loading, unloading, transfer, handling or storage of bulk cement or dry PFA and excavated materials;
 - Control of silty surface runoff;
 - Preservation of Former Royal Air Force Hangar and Old Pillbox after dismantling and relocation;
 - Preservation and protection of retained and transplanted trees; and
 - Implementation of mitigation measures for noise nuisance from construction works.

Monitoring Schedule in the Next Month

8.3 The tentative schedule of regular construction noise monitoring and 24-hour TSP monitoring at Rhythm Garden in the next reporting period is presented in **Appendix D**. The regular construction noise monitoring and 24-hour TSP monitoring will be conducted at the same monitoring locations in the next reporting period.



9 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 9.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 January 2015 in accordance with EM&A Manual and the requirement under EP.
- 9.2 No exceedance of the Action and Limit Levels of regular construction noise and 24-hour TSP monitoring was recorded at the designated monitoring stations during the reporting month.
- 9.3 5 times of joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET and 3 times of bi-weekly inspection of the implementation of landscape and visual mitigation measures were conducted during the reporting period.
- 9.4 There was no Project related environmental complaint, successful prosecution or notification of summons received during the reporting month.
- 9.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

9.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

N/A

Construction Noise

Acoustic mat, movable noise barrier or full enclosure should be installed to screen
the noisy plants and equipment in order to reduce noise impact to nearby sensitive
receivers.

Landscape and Visual

• "No-intrusion zone" should be established and maintained for existing trees as far as practicible. The Contractor is reminded to closely monitor and restrict the site working staff and construction plants from entering the erected "no-intrusion zone" for existing trees and avoid placing construction materials within the tree protection zone for maximizing the protection. No construction works should be carried out in the "no-intrusion zone" for existing trees.

Air Quality

- Excavated or stockpile of dusty materials and exposed slope surface should be covered by tarpaulin, impervious sheeting or other appropriate materials to avoid dust generation.
- Cement grouting station should be completely covered by impervious sheeting on 3 sides and on top to reduce dust impact.
- Loading, unloading, transfer, handling or storage of bulk cement should be carried out in a totally enclosed system or facility. Any vent or exhaust should be fitted with




an effective fabric filter or equivalent air pollution control system.


- Work sites, exposed areas and paved haul roads should be watered regularly, preferable once every working hour, to avoid dust generation.
- Plants and equipment should be serviced and maintained regularly to avoid emission of smoke.


Waste/Chemical Management


- Good site practice of providing drip trays for temporary use of chemicals and oil containers shall be sustained. Drip trays should also be properly maintained.
- Construction waste generated on-site should be sorted and recycled where possible. The waste should also be stored in container or skip separately from general refuses and chemical wastes. The waste should also be collected in a regularly basis to avoid accumulation.

FIGURES











APPENDIX A TENTATIVE CONSTRCUTION PROGRAMME





APPENDIX B ACTION AND LIMIT LEVELS



APPENDIX B - Action and Limit Levels

24-Hour TSP

Regular Dust Monitoring Location	Description	Action Level, μg/m³	Limit Level, μg/m³
DMS-3 ⁽¹⁾⁽³⁾⁽⁴⁾ / DMS-4 ⁽²⁾⁽³⁾⁽⁴⁾ /	Hong Kong Sheng Kung Hui Nursing Home	159.1	260
DMS-4 ⁽¹⁾ / DMS-3 ⁽²⁾	Block 1, Rhythm Garden	160.4	260

Note:

- (1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Access to the monitoring location at Shek On House (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Hong Kong S.K.H Nursing Home) was proposed and approved by the ER and agreed by the IEC and EPD.
- (4) Dust monitoring on DMS-3⁽¹⁾/DMS-4⁽²⁾ is carried out by Environmental Team of SCL Works Contract 1103.

Construction Noise

Regular Construction Noise Monitoring Location ⁽¹⁾	Description	Time Period	Action Level	Limit Level (Leq (30-min))
NMS-CA-3 ⁽¹⁾⁽³⁾⁽⁴⁾ / NMS-CA-4 ⁽²⁾⁽³⁾⁽⁴⁾	Hong Kong Sheng Kung Hui Nursing Home	0700-1900 hrs on normal weekdays	When one	70 dB(A)
NMS-CA-4 ⁽¹⁾ / NMS-CA-3 ⁽²⁾	Block 1, Rhythm Garden (north- eastern façade)		When one documented complaint is received	75 dB(A)
NMS-CA-5 (1) (5)/ NMS-CA-2 (2)(5)	Block 1, Rhythm Garden (northern façade)		received	65 / 70 dB(A) ⁽⁶⁾

Note:

- (1) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Access to the monitoring location at Shek On House (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Hong Kong S.K.H Nursing Home) was proposed and approved by the ER and agreed by the IEC and EPD.
- (4) Noise monitoring on NMS-CA-3⁽¹⁾/ NMS-CA-4⁽²⁾ is carried out by Environmental Team of SCL Works Contract 1103.
- (5) Access to the monitoring location at Canossa Primary School (San Po Kong) (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Block 1, Rhythm Garden (northern façade)) was proposed and approved by the ER and agreed by the IEC and EPD.
- (6) Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period.

APPENDIX C
CALIBRATION CERTIFICATES FOR
MONITORING EQUIPEMENT



File No. MA12051/57/0011

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

Station	DMS-4 - Rhythn	n Garden, Block 1		Operator:	WK		_
Date:	22-Dec-14		Next Due Date:		21-Feb-15		_
Equipment No.:	A-01-57			Serial No.	2352		
			Ambient	Condition			
Temperati	ire, Ta (K)	286.7	Pressure, Pa			771.	2
	1						
		Ori	fice Transfer St	andard Inform	ation		
Equipm	ent No.:	A-04-04	Slope, mc	0.0582	Intercep		-0.0249
Last Calibr	ation Date:	27-Sep-14			$\mathbf{c} = [\Delta \mathbf{H} \times (\mathbf{Pa}/7)]$		
Next Calib	ration Date:	26-Sep-15		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \ \mathbf{z}] \}$	x (Pa/760) x (298	3/Ta)] ^{1/2} -bo	e} / me
		•	**				
			Calibration of	f TSP Sampler			
Calibration		Orfi	ice			HV	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of	[ΔW x (Pa	a/760) x (298/Ta)] ^{1/2} Y- axis
11	11.8	3.	53	61.04	8.2		2.94
2	9.1	3.	10	53.66	6.2		2.56
3	7.2	2.	76	47.78	5.1		2.32
4	5.2	2.	34	40.67	3.4		1.89
5	3.2	1.	.84	31.99	2.0		1.45
By Linear Reg Slope , mw =	ression of Y on X 0.0513			Intercept, bw	-0.17	96	_
Correlation (coefficient* =	0.99	89				
*If Correlation	Coefficient < 0.99	00, check and reca	librate.	_			
						<u> </u>	
n d ron r	U-14 O-Ul-seles O	\ 4-1 O-4-1		Calculation			
	'ield Calibration C ssion Equation, th						
From the Regre	ssion Equation, in	e i value accoi	ang to				
		mw x Q	$std + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}		
Therefore, S	Set Point; W = (m	w x Qstd + bw) ²	x (760 / Pa) x (Ta / 298) =	3.89)	_
Remarks:							
			•	7			
Conducted by:	wk. Jana	Signature:	Ku	vai/		Date:	22/12/14
Checked by	: /A~ 0	Signature:		1	-	Date:	2d December 2014
		· .		V	•		



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wcllab.com.hk

TEST REPORT

Description Calibration Orifice

Serial No.

0993

Model No.

TE-5025A

Date

27 September 2014

Manufacturer

TISCH

Temperature,Ta (K)

299

Pressure, Pa (mmHg)

761.8

Equipment No.:

A-04-04

Plate	Diff.Vol (m ³)	Diff.Time (min)	Diff.Hg (mm)	Diff.H ₂ O (in.)
1	1.00	1.4230	3.3	2.00
2	1.00	1.0050	6.5	4.00
3	1.00	0.8950	8.2	5.00
4	1.00	0.8570	9.0	5.50
5	- 1.00	0.7080	13.0	8.00

DATA TABULATION

Vstd	(X axis) Qstd	(Y axis)
0.9947	0.6990	1.4135
0.9905	0.9856	1.9990
0.9883	1.1042	2.2350
0.9872	1.1519	2.3441
0.9820	1.3870	2.8270

Y axis= SQRT[H₂O(Pa/760)(298/Ta)]

Qstd Slope (m) = 2.05398

Intercept (b) = -0.02487

Coefficient (r) = 0.99996

Va	(X axis)	(Y axis)
	Qa	
0.9957	0.6997	0.8860
0.9915	0.9865	1.2530
0.9892	1.1053	1.4009
0.9882	1.1531	1.4693
ი 9829	1 3883	1 7720

Y axis= SQRT[H2O(Ta/Pa)]

Qa Slope (m) = 1.28617

Intercept (b) = -0.01559

Coefficient (r) = 0.99996

CALCULATIONS

Vstd=Diff. Vol[(Pa-Diff.Hg)/760](298/Ta) Qstd=Vstd/Time Va=Diff.Vol[(Pa-Diff.Hg)/Pa] Qa=Va/Time

For subsequent flow rate calculations:

Qstd=I/m{[SQRT(H₂O(Pa/760)(298/Ta))]-b}

Qa=I/m{[SQRT H₂O(Ta/Pa)]-b}

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrat or tested.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/140919/3
Date of Issue: 2014-09-21
Date Received: 2014-09-19
Date Tested: 2014-09-21
Date Completed: 2014-09-21
Next Due Date: 2015-09-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12563

Microphone No.

: 34377

Equipment No.

: N-08-03

Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 55%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/140822/3 Test Report No .: Date of Issue: 2014-08-25 Date Received: 2014-08-22 2014-08-22 Date Tested: Date Completed: 2014-08-25

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2015-08-24

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21459

Microphone No.

: 43676

Equipment No.

: N-08-08

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 55%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/140822/1
Date of Issue: 2014-08-25
Date Received: 2014-08-22

Date Tested: 2014-08-22

Date Completed: 2014-08-25 Next Due Date: 2015-08-24

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21460

Microphone No.

: 43679

Equipment No.

: N-08-09

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 55%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/141003/2
2014-10-04
2014-10-03
2014-10-03
2014-10-04
2015-10-03

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer Model No. : SVANTEK

Serial No.

: SV30A : 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 56%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

and the second s		
Test Report No.:	C/N/141107/1	
Date of Issue:	2014-11-08	
Date Received:	2014-11-07	
Date Tested:	2014-11-07	
Date Completed:	2014-11-08	
Next Due Date:	2015-11-07	

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 53 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/140822/2
Date of Issue: 2014-08-25
Date Received: 2014-08-22
Date Tested: 2014-08-22
Date Completed: 2014-08-25
Next Due Date: 2015-08-24

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

APPENDIX D IMPACT MONITORING SCHEDULE

Shatin to Central Link – Contract 1106 Diamond Hill Station Impact Air Quality and Noise Monitoring Schedule for January 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Jan	2-Jan	3-Jan
					24 h., TCD	
					24 hr TSP	
4-Jan	5-Jan	6-Jan	7-Jan	8-Jan	9-Jan	10-Jan
		Noise		24 hr TSP		
		Noise		24 III 13P		
11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan
			24 h TCD	Malaa		
			24 hr TSP	Noise		
18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan
		241 FGD	N			
		24 hr TSP	Noise			
25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan
	241 TOD	N T :			041 TOD	
	24 hr TSP	Noise			24 hr TSP	

Air Quality Monitoring Station

Noise Monitoring Station

DMS-4: - Rhythm Garden, Block 1

NMS-CA-4: - Block 1, Rhythm Garden (north-eastern façade)

NMS-CA-5: - Block 1, Rhythm Garden (northern façade)

Shatin to Central Link – Contract 1106 Diamond Hill Station Tentative Impact Air Quality and Noise Monitoring Schedule for February 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb
	Noise			24 hr TSP		
8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb
			24 hr TSP	Noise		
15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb
		24 hr TSP	Noise			
22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb
The schedule may be about	24 hr TSP	Noise			24 hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

DMS-4: - Rhythm Garden, Block 1

NMS-CA-4: - Block 1, Rhythm Garden (north-eastern façade)

NMS-CA-5: - Block 1, Rhythm Garden (northern façade)

APPENDIX E 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONIS

Appendix E - 24-hour TSP Monitoring Results


Location DMS-4(1)/DMS-3(2) - Rhythm Garden, Block 1

Compline Data	Start Time	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Sampling Date	Start Tille	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m^3)	$(\mu g/m^3)$
2-Jan-15	9:00	Sunny	287.4	772.5	3.1327	3.3239	0.1912	3638.2	3662.2	24.0	1.22	1.22	1.22	1753.4	109.0
8-Jan-15	9:00	Sunny	287.1	773.3	3.2086	3.2812	0.0726	3662.2	3686.2	24.0	1.22	1.22	1.22	1754.9	41.4
14-Jan-15	9:00	Sunny	286.6	770.7	3.2044	3.2818	0.0774	3686.2	3710.2	24.0	1.22	1.22	1.22	1753.5	44.1
20-Jan-15	9:00	Sunny	289.2	769.9	3.1905	3.3736	0.1831	3710.2	3734.2	24.0	1.21	1.21	1.21	1745.4	104.9
26-Jan-15	9:00	Cloudy	291.9	767.9	3.2193	3.3115	0.0922	3734.2	3758.2	24.0	1.21	1.21	1.21	1736.0	53.1
30-Jan-15	9:00	Sunny	287.6	770.2	3.1857	3.3489	0.1632	3758.2	3782.2	24.0	1.22	1.22	1.22	1750.2	93.2
										Min	41.4				
Remarks: Ma:										Max	109.0				
(1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).											Average	74.3			

(2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Monthly_Dust_201501 1 of 1 Cinotech

24-hour TSP Concentration Levels




Remarks:


- (1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Tit	Shatin to Central Link – Contract 1106 Diamond Hill Station	Scale		Project No.	MA12051	CINOTECH
	Graphical Presentation of 24-hour TSP Monitoring Results	Date	Feb 15	Appendi	x E	CINOIECU


2-3 January 2015




8-9 January 2015




14-15 January 2015






20-21 January 2015






26-27 January 2015




30-31 January 2015







2-3 January 2015



8-9 January 2015




14-15 January 2015






20-21 January 2015



26-27 January 2015





30-31 January 2015





APPENDIX F NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - Noise Monitoring Results

ocation NMS-CA-4(1)/NMS-CA-3(2) - Block 1, Rhythm Garden (north-eastern façade) Date Weather Time Unit: dB (A) (5-min) Average Baseline Level Construction No.										
Date	Weather lime L_{eq} L_{10} L		L ₉₀	L _{eq}	L _{eq}	L _{eq}				
		15:05	73.6	73.9	71.5					
		15:10	71.9	72.9	70.5					
C lon 15	Cummu	15:15	72.3	73.4	70.7	70 F		67.0		
6-Jan-15	Sunny	15:20	72.1	73.2	71.0	72.5		67.2		
		15:25	72.4	73.5	71.2					
		15:30	72.4	73.1	70.9					
		15:35	72.4	73.5	71.2		T = ==================================			
	Sunny	15:40	72.7	73.8	71.2	72.8				
15-Jan-15		15:45	73.2	74.4	72.1			68.1		
13-3411-13		15:50	72.9	73.8	71.4			00.1		
		15:55	72.7	74.0	71.3					
		16:00	73.1	74.6	71.5		71			
		13:05	72.0	73.3	70.5		7 ′' [
		13:10	73.1	74.5	71.3					
21-Jan-15	Suppy	13:15	72.7	74.0	71.1	70.7		67.8		
21-Jan-15	Sunny	13:20	72.6	73.7	71.2	72.7		07.0		
		13:25	73.0	74.1	71.6					
		13:30	72.7	73.8	71.7					
		14:45	74.4	75.6	72.7		1			
		14:50	74.0	75.0	72.9					
27-Jan-15	Cloudy	14:55	75.5	77.2	73.0	74.6		72.1		
21-Jaii-13	Cloudy	15:00	74.2	75.4	72.9	74.0		12.1		
		15:05	74.6	75.8	72.8					
		15:10	74.5	75.9	72.8					

Remarks:

App F - Noise Cinotech

⁽¹⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).

⁽²⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Appendix F - Noise Monitoring Results

Location NMS-CA-5(1)/NMS-CA-2(2) - Block 1, Rhythm Garden (northern façade)																	
Data	VA/ a a tha a re	Time	Uni	t: dB (A) (5-n	nin)	Average	Baseline Level	Construction Noise Level									
Date	Weather	Time	L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	L _{eq}									
		14:30	71.2	72.0	70.0												
		14:35	71.2	72.3	69.9												
6-Jan-15	Sunny	14:40	71.2	72.5	69.9	71.2		71.2 Measured≤ Baseline Level									
0-Jan-15	Suring	14:45	71.1	72.4	69.8	/ 1.2		71.2 Ivieasureu ≥ Daseilile Level									
		14:50	71.3	72.7	69.9												
		14:55	71.2	72.3	69.8												
		14:55	72.5	73.7	70.9												
	Sunny	15:00	73.5	74.9	71.4	73.2											
15-Jan-15		15:05	72.7	73.9	70.8			73.2 Measured≤ Baseline Level									
15-5411-15	Suring	15:10	73.5	74.7	72.2			73.2 Iviedsured ≥ baseline Level									
		15:15	73.4	75.0	71.3												
		15:20	73.2	74.8	70.9		74										
		13:55	71.8	72.9	70.2		74										
		14:00	71.7	73.1	70.2	71.0											
21-Jan-15	Sunny	14:05	71.5	72.8	69.9		71.0	71.0	71.0	71.0	71.9	71.0	71.0	71.0	71.0	71.0	
21-0411-13	Suring	14:10	72.0	73.3	70.6	71.9		71.9 Ivicasured = Dasellile Level									
		14:15	72.0	73.3	70.5												
		14:20	72.4	73.1	70.2												
		16:19	72.9	74.1	71.5												
		16:24	72.8	73.7	71.6												
27-Jan-15	Cloudy	16:29	72.9	74.1	71.7	72 9		72.9 Measured≤ Baseline Level									
21-0an-13	Cloudy	16:34	72.5	73.8	70.9	/2 Y	/2 4	/24		12.3 MEasureu = Daseille Level							
		16:39	72.9	74.0	71.7												
		16:44	73.2	74.6	71.8												


Remarks:


App F - Noise Cinotech

⁽¹⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).

⁽²⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Noise Levels





Remarks:

- (1) Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) In case of Measured Level \leq Baseline Level, only Measured Level is presented on the graphical presentation.

Title	Shatin to Central Link - Contract 1106 - Diamond Hill Station	Scale		Project No. MA12051	CINOTECH
	Graphical Presentation of Construction Noise Monitoring Results	Date	Feb 15	Appendix F	CINOICCII

APPENDIX G SUMMARY OF EXCEEDANCE



APPENIDX G – SUMMARY OF EXCEEDANCE

Reporting Month: January 2015

- a) Exceedance Report for Dust Monitoring (NIL)
- b) Exceedance Report for Noise Monitoring (NIL)

APPENDIX H SITE AUDIT SUMMARY

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	150102
Date	2 January 2015 (Friday)
Time	10:00 – 12:00

Ref. No.	Non-Compliance	Related Item
		No.
	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	Part B - Water Quality	110.
	No environmental deficiency was identified during the site inspection.	
	Part C – Ecology	
	No environmental deficiency was identified during the site inspection.	
	Part D – Landscape & Visual	
150102-R03	• To properly maintain the tree protection zone next to the new ramp. Also a tree at W8 was observed to be tied by a rope. The contractor should carefully protect the tree.	D 3
	Part E – Air Quality	
150102-R01	To properly cover the dusty stockpile by impervious sheet at west unpaid link.	E 6
	Part F Cultural Heritage	
	No environmental deficiency was identified during the site inspection.	
	Part G - Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part H – Waste/Chemical Management	
150102-R02	To properly clear the construction materials in the drip tray at grid line 46.	H 10
	Part I – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
	Part J - Others	
	Follow-up on previous audit section (Ref. No.:141224), item 141224-O01 is marked as a new item and follow up action is needed to be reviewed.	

	Name	Signature	Date
Recorded by	Kenneth Yuen	12.	6 January 2015
Checked by	Dr. Priscilla Choy	WIL	6 January 2015

CINOTECH MA12051 150105audit150102

Contract 1106 Diamond Hill Station

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	150108
Date	8 January 2015 (Thursday)
Time	13:30 – 16:30

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	_

Ref. No.	Remarks/Observations	Related Item No.
.,,	Part B - Water Quality	
	No environmental deficiency was identified during the site inspection.	
	Part C – Ecology	
	No environmental deficiency was identified during the site inspection.	
	Part D Landscape & Visual	
150108-001	• A tree at W8 is not carefully protected. Also the tree protection zones at W8 and next to the ramp are not properly set up and maintained. Contractor should appropriately set up and maintain the tree protection zones and carefully protect the trees.	D 2, 3
	Part E – Air Quality	
150108-R02	Contractor is reminded to properly cover the cement grouting plant at the interchange adit area at 3 sides and on top to prevent dust generation during operation.	E 17iii
	Part F – Cultural Heritage	
	No environmental deficiency was identified during the site inspection.	
	Part G - Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part H – Waste/Chemical Management	
150108-R03	Drain hole of the drip tray underneath the generator near existing KLT-DIH station Exit A1 should be plugged to retain any leakage.	H 10
	Part I – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
	Part J - Others	
	Follow-up on previous audit section (Ref. No.:150102), item 150102-R03 is marked as a new item: 150108-O01 and follow up action is needed to be reviewed.	

	Name	, Signature	Date
Recorded by	Kenneth Yuen	中文,	13 January 2015
Checked by	Dr. Priscilla Choy	NET	13 January 2015

CINOTECH MA12051 150112audit150108

Contract 1106 Diamond Hill Station

Record Summary of Environmental Site Inspection

Inspection Information

2110 D0041011 21110111110111111111111111111111		
Checklist Reference Number	150115	
Date	15 January 2015 (Thursday)	
Time	13:30 – 16:00	

Ref. No	o. Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item
-	Part B – Water Quality	No.
	No environmental deficiency was identified during the site inspection.	
	Part C – Ecology	
1	No environmental deficiency was identified during the site inspection.	
	Part D – Landscape & Visual	
	No environmental deficiency was identified during the site inspection.	
	Part E – Air Quality	
	No environmental deficiency was identified during the site inspection.	
	Part F – Cultural Heritage	
	No environmental deficiency was identified during the site inspection.	
	Part G - Construction Noise Impact	
150115-R01	Sound proof material should be provided to the breaking tip of the stone breaker or the hoarding at the site boundary at Interchange Adit area to reduce noise impact.	G 5
	Part H Waste/Chemical Management	
150115-R02	The construction waste near the mobile batching plant should be properly stored in a skip or sorted, recycled and disposed of to avoid accumulation.	H 4ii
	Part I – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
	Part J - Others	
	Follow-up on previous audit section (Ref. No.:150108), all items were observed improved/rectified by Contractor	

	Name	Signature	Date
Recorded by	Kenneth Yuen	ナシ	19 January 2015
Checked by	Dr. Priscilla Choy	NA	19 January 2015

CINOTECH MA12051 150116audit150115

Contract 1106 Diamond Hill Station

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	150122
Date	22 January 2015 (Thursday)
Time	13:30 – 16:00

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	Part B – Water Quality	
	No environmental deficiency was identified during the site inspection.	
	Part C Ecology	
	No environmental deficiency was identified during the site inspection.	
	Part D – Landscape & Visual	
150122-R01	The tree protection zones near the bar bending area at W8 should be properly set up and maintained in order to protect the trees.	D 2
	Part E – Air Quality	
	No environmental deficiency was identified during the site inspection.	
	Part F – Cultural Heritage	
	No environmental deficiency was identified during the site inspection.	
	Part G - Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part H – Waste/Chemical Management	
150122-R02	The construction wastes inside the tree protection zones near the bar bending area at W8 should be properly stored in a skip or sorted, recycled and disposed of properly to avoid accumulation and reduce damage to the trees.	H 4ii
	Part I – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
	Part J - Others	
	Follow-up on previous audit section (Ref. No.:150115), all items were observed improved/rectified by Contractor	

	Name	Signature	Date
Recorded by	Kenneth Yuen	一 龙文.	26 January 2015
Checked by	Dr. Priscilla Choy	WF	26 January 2015

CINOTECH MA12051 150122audit150122

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	150129
Date	29 January 2015 (Thursday)
Time	13:30 – 16:00

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item
		No.
	Part B - Water Quality	
	No environmental deficiency was identified during the site inspection.	
	Part C – Ecology	
	No environmental deficiency was identified during the site inspection.	
	Part D Landscape & Visual	
150129-001	• Some construction wastes and construction materials were placed inside the tree protection zones, near the trees at W8. The contractor is reminded to remove the construction wastes, properly set up and maintain the tree protection zones and provide sufficient space between the trees and the construction materials.	D 2, 3
	Part E – Air Quality	
150129-R01	The contractor is reminded to water spray the worksite in between the West Unpaid Link and Interchange Adit regularly to avoid dust generation.	E 5
150129-R02	The contractor is reminded to properly maintain the crane next to the MBME to avoid white smoke emission.	E 15
	Part F Cultural Heritage	
	No environmental deficiency was identified during the site inspection.	
	Part G - Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part H – Waste/Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	Part I – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
***************************************	Part J - Others	
	• Follow-up on previous audit section (Ref. No.:150122), items 150122-R01 and 150122-R02 are combined and marked as a new item: 150129-O01 and follow up action is needed to be reviewed.	

	Name	Signature	Date
Recorded by	Kenneth Yuen	九五.	2 February 2015
Checked by	Dr. Priscilla Choy	'With	2 February 2015

CINOTECH MA12051 150130audit150129

APPENDIX I EVENT AND ACTION PLANS

Event and Action Plan for Air Quality Monitoring during Construction Phase

FVENT	ACTION				
EVENT	Works Contract 1106 ET	IEC	ER	CONTRACTOR	
ACTION LEVEL					
Exceedance for one sample	 Inform the IEC, Contractor and ER; Discuss with the Contractor, IEC and ER on the remedial measures required; Repeat measurement to confirm findings; Increase monitoring frequency 	 Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	Confirm receipt of notification of exceedance in writing;	Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods agreed with the ER as appropriate.	
2.Exceedance for two or more consecutive samples	 Inform the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Repeat measurements to confirm findings; Increase monitoring frequency to daily; If exceedance continues, arrange meeting with the IEC, ER and Contractor; If exceedance stops, cease additional monitoring 	 Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise Implementation of remedial measures.	 Identify source and investigate the causes of exceedance; Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal as appropriate. 	

LIMIT LEVEL			
1.Exceedance for one	Inform the IEC, Contractor and ER;	Check monitoring data submitted	Confirm receipt of notification of I. Identify source(s) and investigate the causes
sample	2. Repeat measurement to confirm	by the ET;	exceedance in writing; of exceedance;
	findings;	2. Check the Contractor's working	Notify the Contractor, IEC and ET; Z. Take immediate action to avoid further
	3. Increase monitoring frequency to daily;	method;	Review and agree on the remedial exceedance;
	4. Discuss with the ER, IEC and contractor	3. Discuss with the ET, ER and	measures proposed by the Contractor; 3. Submit proposals for remedial measures to
	on the remedial measures and assess	Contractor on possible remedial	4. Supervise implementation of remedial ER with a copy to ET and IEC within three
	the effectiveness.	measures;	measures. working days of notification;
		4. Review and advise the ER and ET	Implement the agreed proposals;
		on the effectiveness of	Amend proposal if appropriate.
		Contractor's remedial measures.	
2.Exceedance for two or more	1. Notify IEC, Contractor and EPD;	Check monitoring data submitted	Confirm receipt of notification of Identify source(s) and investigate the causes
consecutive samples	2. Repeat measurement to confirm	by the ET;	exceedance in writing; of exceedance;
	findings;	Check the Contractor's working	Notify the Contractor, IEC and ET; Z. Take immediate action to avoid further
	3. Increase monitoring frequency to daily;	method;	In consultation with the ET and IEC, exceedance;
	4. Carry out analysis of the Contractor's	3. Discuss with ET, ER, and	agree with the Contractor on the 3. Submit proposals for remedial measures to
	working procedures with the ER to	Contractor on the potential	remedial measures to be implemented; the ER with a copy to the IEC and ET within
	determine possible mitigation to be	remedial measures;	4. Supervise the implementation of three working days of notification;
	implemented;	4. Review and advise the ER and ET	remedial measures; 4. Implement the agreed proposals;
	5. Arrange meeting with the IEC,	on the effectiveness of	5. If exceedance continues, consider 5. Revise and resubmit proposals if problem
	Contractor and ER to discuss the	Contractor's remedial measures.	what portion of the work is responsible still not under control;
	remedial measures to be taken;		and instruct the Contractor to stop that 6. Stop the relevant portion of works as
	6. Review the effectiveness of the		portion of work until the exceedance is determined by the ER until the exceedance
	Contractor's remedial measures and		abated. is abated.
	keep IEC, EPD and ER informed of the		
	results;		
	7. If exceedance stops, cease additional		
	monitoring.		

Event and Action Plan for Noise Monitoring during Construction Phase

EVENT	ACTION			
	Works Contract 1106 ET	IEC	ER	CONTRACTOR
Action Level	Notify the IEC, Contractor and ER Discuss with the ER, IEC and Contractor on the remedial measures required Increase monitoring frequency to check mitigation effectiveness	Review the investigation results submitted by the contractor; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor	Confirm receipt of notification of complaint in writing Notify the Contractor, IEC and ET Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures	 Investigate the complaint and propose remedial measures Report the results of investigation to the IEC, ET and ER Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification. Implement noise mitigation proposals
Limit Level	 Notify the IEC, Contractor and EPD Repeat measurement to confirm findings Increase monitoring frequency Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Inform IEC, ER and EPD the causes and actions taken for the exceedances Assess effectiveness of the Contractor's remedial measures and keep IEC, ER and EPD informed of the results 	 Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ER, ET and Contractor on the potential remedial measures Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	1. Confirm receipt of notification of exceedance in writing 2. Notify the Contractor, IEC and ET 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented 4. Supervise the implementation of remedial measures 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	 Identify source and investigate the causes of exceedance Take immediate action to avoid further exceedance Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals Revise and resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event and Action Plan for Landscape and Visual during Construction Phase

Action Level	Works Contract 1106 ET	IEC	ER	Contractor
Non-conformity on	Inform the Contractor, the IEC and	Check inspection report	Confirm receipt of	Identify Source and
one occasion	the ER	2. Check the Contractor's working	notification of non-	investigate the non-conformity
	2. Discuss remedial actions with the	method	conformity in writing	2. Implement remedial
	IEC, the ER and the Contractor	3. Discuss with the ET, ER and	2. Review and agree on the	measures
	Monitor remedial actions until	the Contractor on possible remedial	remedial measures proposed by	3. Amend working methods
	rectification has been completed	measures	the Contractor	agreed with the ER as
		4. Advise the ER on effectiveness	3. Supervise implementation	appropriate
		of proposed remedial measures.	of remedial measures	4. Rectify damage and
				undertake any necessary
				replacement
Repeated Non-	Identify Source	Check inspection report	Notify the Contractor	Identify Source and
conformity	2. Inform the Contractor, the IEC and	2. Check the Contractor's working	2. In consultation with the ET	investigate the non-conformity
	the ER	method	and IEC, agree with the	2. Implement remedial
	3. Increase inspection frequency	3. Discuss with the ET and the	Contractor on the remedial	measures
	4. Discuss remedial actions with the	Contractor on possible remedial	measures to be implemented	3. Amend working methods
	IEC, the ER and the Contractor	measures	3. Supervise implementation	agreed with the ER as
	5. Monitor remedial actions until	4. Advise the ER on effectiveness	of remedial measures.	appropriate
	rectification has been completed	of proposed remedial measures		4. Rectify damage and
	6. If non-conformity stops, cease			undertake any necessary
	additional monitoring			replacement. Stop relevant
				portion of works as determined
				by the ER until the
				non-conformity is abated.

APPENDIX J UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status	
	Log		recommended Measures	implement	measures	Implement the	or standards for		
	Ref		& Main Concerns to	the		measures?	the measures to		
			address	measures?			achieve?		
Cultural	Cultural Heritage Impact (Construction Phase)								
S4.8.1	CH1	Submit an Archaeological Action Plan.	Salvage cultural remains	Contractor	Former Tai Hom	Prior to the	• AMO's	^	
		Survey-cum-excavation shall be conducted prior to the construction works	at		Village Site	Construction	requirements	٨	
		at the former Tai Hom Village site.	the Former Tai Hom			Phase of DIH			
			Village			site			
			Site						
S4.8.2	CH2	Submit a Conservation Plan for the Former Royal Air Force Hangar and	Proposal for conservation	Contractor	Former Tai Hom	Prior to the	• AMO's	٨	
		the Old Pillbox to AMO for agreement.	of		Village Site	Construction	requirements		
			2 historical buildings			Phase of DIH	Principles for the		
						site	Conservation of		
							Heritage Sites in		
							China		
							Burra Charter, the		
							Australia's ICOMOS		
							Charter for Places of		
							Cultural Significance		
Ecolog	y (Cons	struction Phase)							
S5.7	E1	Good Site Practices	Minimise ecological	Contractor	All construction	During	• ProPECC PN 1/94		
		Impact to any habitats or local fauna should be avoided by implementing	impacts		sites	Construction		*	
		good site practices, including the containment of silt runoff within the site							
		boundary, appropriate storage of chemicals and chemical waste away							

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		from sites of ecological value and the provision of sanitary facilities for						
		on-site workers. Adoption of such measures should permit waste to be						
		suitably contained within the site for subsequent removal and appropriate						
		disposal. The following good site practices should also be implemented:						
		No on-site burning of waste;						٨
		Waste and refuse in appropriate receptacles.						*
Landsc	ape &	Visual (Construction Phase)						
S6.12	LV1	The following good site practices and measures for minimisation and	Minimize visual &	Contractor	Within Project	Construction	•TM-EIAO	
		avoidance of potential impacts are recommended:	landscape impact		Site	stage		
		Re-use of Existing Soil						
		For soil conservation, existing topsoil shall be re-used where						٨
		possible for new planting areas within the project. The construction						
		program shall consider using the soil removed from one phase for						
		backfilling another. Suitable storage ground, gathering ground and						
		mixing ground may be set up on-site as necessary.						
		No-intrusion Zone						
		To maximize protection to existing trees, ground vegetation and the						*
		associated under storey habitats, construction contracts may						
		designate "No-intrusion Zone" to various areas within the site						
		boundary with rigid and durable fencing for each individual						
		no-intrusion zone. The contractor should closely monitor and						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		restrict the site working staff from entering the "no-intrusion zone",						
		even for indirect construction activities and storage of equipment.						
		Protection of Retained Trees						
		All retained trees should be recorded photographically at the						*
		commencement of the Contract, and carefully protected during the						
		construction period. Detailed tree protection specification shall be						
		allowed and included in the Contract Specification, which specifying						
		the tree protection requirement, submission and approval system,						
		and the tree monitoring system.						
		The Contractor shall be required to submit, for approval, a detailed						٨
		working method statement for the protection of trees prior to						
		undertaking any works adjacent to all retained trees, including trees						
		in contractor's works sites.						
Table 6.9	LV2	Decorative Hoarding	Minimize the visual and	Contractor	Within Project	Detailed design	• EIAO – TM	
		Erection of decorative screen during construction stage to screen	landscape impact of the		Site	and	•ETWB TCW 2/2004	٨
		off undesirable views of the construction site for visual and	Project during			construction	• ETWB TCW	
		landscape sensitive areas. Hoarding should be designed to be	construction			stage	3/2006	
		compatible with the existing urban context.	phase					
		Management of facilities on work sites						
		To provide proper management of the facilities on the sites, give						٨
		control on the height and disposition/ arrangement of all facilities on						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		the works site to minimize visual impact to adjacent VSRs.						
		Tree Transplanting						
		Trees of medium to high survival rate that would be affected by the						۸
		works shall be transplanted where possible and practicable. Tree						
		transplanting proposal including final location for transplanted trees						
		shall be submitted separately to seek relevant government						
		department's approval, in accordance with ETWB TCW No 3/2006.						
Air Qua	ality (Co	onstruction Phase)						
/	A1	Emission from Vehicles and Plants	Reduce air pollution	Contractor	All construction	Construction	• APCO	
		All vehicles shall be shut down in intermittent use.	emission from		sites	stage		۸
		Only well-maintained plant should be operated on-site and plant	construction vehicles and					*
		should be serviced regularly to avoid emission of black smoke.	plants					
		All diesel fuelled construction plant within the works areas shall be						۸
		powered by ultra low sulphur diesel fuel (ULSD)						
/	A2	Open burning shall be prohibited	Reduce air pollution	Contractor	All construction	Construction	APCO	۸
			emission from work site		sites	stage		
Constru	uction	Dust Impact						
S7.6.6	D1	The contractor shall follow the procedures and requirements given in the	Minimize dust impact at	Contractor	All Construction	Construction	• APCO	*
		Air Pollution Control (Construction Dust) Regulation	the		Sites	stage	To control the dust	
			nearby sensitive receivers				impact to meet	
							HKAQO and TM-	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
							EIA criteria	
S7.6.6	D2	Mitigation measures in form of regular watering under a good site practice	Minimize dust impact at	Contractor	All Construction	Construction	• APCO	*
		should be adopted. Watering once per hour on exposed worksites and	the		Sites	stage	To control the dust	
		haul road in the Kowloon area should be conducted to achieve dust	nearby sensitive receivers				impact to meet	
		removal efficiencies of 91.7%. While the above watering frequencies are					HKAQO and TM-	
		to be followed, the extent of watering may vary depending on actual site					EIA criteria	
		conditions but should be sufficient to maintain an equivalent intensity of no						
		less than 1.8 L/m² to achieve the dust removal efficiency						
S7.6.6	D3	Any excavated or stockpile of dusty material should be covered	Minimize dust impact at	Contractor	All Construction	Construction	• APCO	*
		entirely by impervious sheeting or sprayed with water to maintain	the		Sites	stage	To control the dust	
		the entire surface wet and then removed or backfilled or reinstated	nearby sensitive receivers				impact to meet	
		where practicable within 24 hours of the excavation or unloading;					HKAQO and TM-	
		Any dusty materials remaining after a stockpile is removed should					EIA criteria	٨
		be wetted with water and cleared from the surface of roads;						
		A stockpile of dusty material should not be extend beyond the						٨
		pedestrian barriers, fencing or traffic cones.						
		The load of dusty materials on a vehicle leaving a construction site						٨
		should be covered entirely by impervious sheeting to ensure that						
		the dusty materials do not leak from the vehicle;						
		Where practicable, vehicle washing facilities with high pressure						٨
		water jet should be provided at every discernible or designated						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		vehicle exit point. The area where vehicle washing takes place						
		and the road section between the washing facilities and the exit						
		point should be paved with concrete, bituminous materials or						
		hardcores;						
		When there are open excavation and reinstatement works,						۸
		hoarding of not less than 2.4m high should be provided and						
		properly maintained as far as practicable along the site boundary						
		with provision for public crossing; Good site practice shall also be						
		adopted by the Contractor to ensure the conditions of the hoardings						
		are properly maintained throughout the construction period;						
		The portion of any road leading only to construction site that is						۸
		within 30m of a vehicle entrance or exit should be kept clear of						
		dusty materials;						
		Surfaces where any pneumatic or power-driven drilling, cutting,						۸
		polishing or other mechanical breaking operation takes place						
		should be sprayed with water or a dust suppression chemical						
		continuously;						
		Any area that involves demolition activities should be sprayed with						۸
		water or a dust suppression chemical immediately prior to, during						
		and immediately after the activities so as to maintain the entire						
		surface wet;						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log			recommended Measures	implement	measures	Implement the	or standards for	
	Ref			& Main Concerns to	the		measures?	the measures to	
				address	measures?			achieve?	
		•	Where a scaffolding is erected around the perimeter of a building						N/A
			under construction, effective dust screens, sheeting or netting						
			should be provided to enclose the scaffolding from the ground floor						
			level of the building, or a canopy should be provided from the first						
			floor level up to the highest level of the scaffolding;						
		•	Any skip hoist for material transport should be totally enclosed by						٨
			impervious sheeting;						
		•	Every stock of more than 20 bags of cement or dry pulverised fuel						٨
			ash (PFA) should be covered entirely by impervious sheeting or						
			placed in an area sheltered on the top and the 3 sides;						
		•	Cement or dry PFA delivered in bulk should be stored in a closed						٨
			silo fitted with an audible high level alarm which is interlocked with						
			the material filling line and no overfilling is allowed;						
		•	Loading, unloading, transfer, handling or storage of bulk cement or						٨
			dry PFA should be carried out in a totally enclosed system or facility,						
			and any vent or exhaust should be fitted with an effective fabric filter						
			or equivalent air pollution control system; and						
		•	Exposed earth should be properly treated by compaction, turfing,						N/A
			hydroseeding, vegetation planting or sealing with latex, vinyl,						
			bitumen, shotcrete or other suitable surface stabiliser within six						
			months after the last construction activity on the construction site or						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		part of the construction site where the exposed earth lies.						
S7.6.6	D4	Implement regular dust monitoring under EM&A programme during the	Monitoring of dust impact	Contractor	Selected	Construction	• TM-EIA	٨
		construction stage.			representative	stage		
					dust monitoring			
					station			
Constru	uction	Airborne Noise						
S8.5.6	AN1	Implement the following good site practices:	Control construction	Contractor	All Construction	Construction	• Annex 5, TM-EIA	
		only well-maintained plant should be operated on-site and plant	airborne noise		Sites where	stage		٨
		should be serviced regularly during the construction programme;			practicable			
		machines and plant (such as trucks, cranes) that may be in						٨
		intermittent use should be shut down between work periods or						
		should be throttled down to a minimum;						
		plant known to emit noise strongly in one direction, where possible,						٨
		be orientated so that the noise is directed away from nearby NSRs;						
		silencers or mufflers on construction equipment should be properly						٨
		fitted and maintained during the construction works;						
		mobile plant should be sited as far away from NSRs as possible and						٨
		practicable;						
		material stockpiles, mobile container site office and other structures						٨
		should be effectively utilised, where practicable, to screen noise						
		from on-site construction activities.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
S8.5.6	AN2	Install temporary hoarding located on the site boundaries between noisy	Reduce the construction	Contractor	All Construction	Construction	• Annex 5, TM-EIA	۸
		construction activities and NSRs. The conditions of the hoardings shall be	noise levels at low-level		Sites	stage		
		properly maintained throughout the construction period.	zone of NSRs through					
			partial					
			screening.					
S8.5.6	AN3	Install movable noise barriers (typical design is wooden framed barrier	Screen the noisy plant	Contractor	All Construction	Construction	• Annex 5, TM-EIA	*
		with a small-cantilevered on a skid footing with 25mm thick internal sound	items		Sites	stage		
		absorptive lining), acoustic mat or full enclosure, screen the noisy plants	to be used at all					
		including air compressor, generators and saw.	construction					
			sites					
S8.5.6	AN4	Use "Quiet" plant	Reduce the noise levels of	Contractor	All Construction	Construction	• Annex 5, TM-EIA	۸
			plant items		Sites where	stage		
					practicable			
S8.5.6	AN5	Sequencing operation of construction plants where practicable.	Operate sequentially	Contractor	All Construction	Construction	• Annex 5, TM-EIA	۸
			within the same work site		Sites where	stage		
			to reduce		practicable			
			the construction airborne					
			noise					
S8.5.6	AN6	Implement a noise monitoring under EM&A programme.	Monitor the construction	Contractor	Selected	Construction	•TM-EIA	۸
			noise levels at the		representative	stage		
			selected		noise monitoring			

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
			representative locations		station			
Water C	Quality	(Construction Phase)						
S10.7.1	W1	In accordance with the Practice Noise for Professional Persons on	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		Construction Site Drainage, Environmental Protection Department, 1994	impact from construction		sites	stage	Control Ordinance	
		(ProPECC PN1/94), construction phase mitigation measures shall include	site		where practicable		• ProPECC PN1/94	
		the following:	runoff and general				• TM-EIAO	
		Construction Runoff and Site Drainage	construction activities				• TM-Water	
		At the start of site establishment (including the barging						۸
		facilities), perimeter cut-off drains to direct off-site water around the						
		site should be constructed with internal drainage works and erosion						
		and sedimentation control facilities implemented.						
		temporary and permanent drainage pipes and culverts), earth						
		bunds or sand bag barriers should be provided on site to direct						
		stormwater to silt removal facilities. The design of the temporary						
		on-site drainage system will be undertaken by the contractor prior						
		to the commencement of construction.						
		The dikes or embankments for flood protection should be						٨
		implemented around the boundaries of earthwork areas. Temporary						
		ditches should be provided to facilitate the runoff discharge into an						
		appropriate watercourse, through a site/sediment trap. The						
		sediment/silt traps should be incorporated in the permanent						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		drainage channels to enhance deposition rates.						
		The design of efficient silt removal facilities should be based on the						
		guidelines in Appendix A1 of ProPECC PN 1/94, which states that						
		the retention time for silt/sand traps should be 5 minutes under						
		maximum flow conditions. Sizes may vary depending upon the						
		flow rate, but for a flow rate of 0.1 m ³ /s a sedimentation						
		basin of 30m ³ would be required and for a flow rate of 0.5 m ³ /s						
		the basin would be 150 m³. The detailed design of the sand/silt						
		traps shall be undertaken by the contractor prior to the						
		commencement of construction.						
		All exposed earth areas should be completed and						۸
		vegetated as soon as possible after earthworks have been						
		completed, or alternatively, within 14 days of the cessation of						
		earthworks where practicable. Exposed slope surfaces should be						
		covered by tarpaulin or other means.						
		The overall slope of the site should be kept to a minimum						۸
		to reduce the erosive potential of surface water flows, and all traffic						
		areas and access roads protected by coarse stone ballast. An						
		additional advantage accruing from the use of crushed stone is the						
		positive traction gained during prolonged periods of inclement						
		weather and the reduction of surface sheet flows.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		All drainage facilities and erosion and sediment control						٨
		structures should be regularly inspected and maintained to ensure						
		proper and efficient operation at all times and particularly following						
		rainstorms. Deposited silt and grit should be removed regularly						
		and disposed of by spreading evenly over stable, vegetated areas.						
		Measures should be taken to minimise the ingress of site						٨
		drainage into excavations. If the excavation of trenches in wet						
		periods is necessary, they should be dug and backfilled in short						
		sections wherever practicable. Water pumped out from trenches						
		or foundation excavations should be discharged into storm drains						
		via silt removal facilities.						
		Open stockpiles of construction materials (for example,						٨
		aggregates, sand and fill material) of more than 50m ³ should be						
		covered with tarpaulin or similar fabric during rainstorms.						
		Measures should be taken to prevent the washing away of						٨
		construction materials, soil, silt or debris into any drainage system.						
		Manholes (including newly constructed ones) should always be						
		adequately covered and temporarily sealed so as to prevent silt,						
		construction materials or debris being washed into the drainage						
		system and storm runoff being directed into foul sewers						
		Precautions be taken at any time of year when rainstorms						٨

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		are likely, actions to be taken when a rainstorm is imminent or						
		forecasted, and actions to be taken during or after rainstorms are						
		summarised in Appendix A2 of ProPECC PN 1/94. Particular						
		attention should be paid to the control of silty surface runoff during						
		storm events, especially for areas located near steep slopes						
		All vehicles and plant should be cleaned before leaving a						۸
		construction site to ensure no earth, mud, debris and the like is						
		deposited by them on roads. An adequately designed and sited						
		wheel washing facilities should be provided at every construction						
		site exit where practicable. Wash-water should have sand and silt						
		settled out and removed at least on a weekly basis to ensure the						
		continued efficiency of the process. The section of access road						
		leading to, and exiting from, the wheel-wash bay to the public road						
		should be paved with sufficient backfall toward the wheel-wash bay						
		to prevent vehicle tracking of soil and silty water to public roads and						
		drains.						
		Oil interceptors should be provided in the drainage						N/A
		system downstream of any oil/fuel pollution sources. The oil						
		interceptors should be emptied and cleaned regularly to prevent the						
		release of oil and grease into the storm water drainage system after						
		accidental spillage. A bypass should be provided for the oil						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		interceptors to prevent flushing during heavy rain.						
		Construction solid waste, debris and rubbish on site						٨
		should be collected, handled and disposed of properly to avoid						
		water quality impacts.						
		All fuel tanks and storage areas should be provided with						٨
		locks and sited on sealed areas, within bunds of a capacity equal to						
		110% of the storage capacity of the largest tank to prevent spilled						
		fuel oils from reaching water sensitive receivers nearby						
		All the earth works involving should be conducted						۸
		sequentially to limit the amount of construction runoff generated						
		from exposed areas during the wet season (April to September) as						
		far as practicable.						
		Adopt best management practices.						*
S10.7.1	W3	Sewage Effluent	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		Portable chemical toilets and sewage holding tanks are	from sewage effluent		sites where	stage	Control Ordinance	٨
		recommended for handling the construction sewage generated by			practicable		• TM-water	
		the workforce. A licensed contractor should be employed to						
		provide appropriate and adequate portable toilets and be						
		responsible for appropriate disposal and maintenance.						
S10.7.1	W5	Accidental Spillage	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		In order to prevent accidental spillage of chemicals, the following is	impact from accidental		sites where	stage	Control Ordinance	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		recommended:	spillage		practicable		• ProPECC PN1/94	
		Proper storage and handling facilities should be provided;					• TM-EIAO	*
		All the tanks, containers, storage area should be bunded					• TM-Water	*
		and the locations should be locked as far as possible from the						
		sensitive watercourse and stormwater drains;						
		The Contractor should register as a chemical waste						٨
		producer if chemical wastes would be generated. Storage of						
		chemical waste arising from the construction activities should be						
		stored with suitable labels and warnings; and						
		Disposal of chemical wastes should be conducted in						٨
		compliance with the requirements as stated in the Waste disposal						
		(Chemical Waste) (General) Regulation.						
Waste I	Manage	ement (Construction Waste)						
S11.4.1.1	WM1	On-site sorting of C&D material	Separation of unsuitable	Contractor	All construction	Construction	• DEVB TC(W) No.	
		Geological assessment should be carried out by	rock from ending up at		sites	stage	6/2010	N/A
		competent persons on site during excavation to identify materials	concrete batching plants					
		which are not suitable to use as aggregate in structural concrete	and be turned into					
		(e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite	concrete for structural use					
		dyke rock should be separated at the source sites as far as						
		practicable and stored at designated stockpile areas preventing						
		them from delivering to crushing facilities. The crushing plant						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		operator should also be reminded to set up measures to prevent						
		unsuitable rock from ended up at concrete batching plants and be						
		turned into concrete for structural use. Details regarding control						
		measures at source site and crushing facilities should be submitted						
		by the Contractors for the Engineer to review and agree. In addition,						
		site records should also be kept for the types of rock materials						
		excavated and the traceability of delivery will be ensured with the						
		implementation of Trip Ticket System and enforced by site						
		supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for						
		tracking of the correct delivery to the rock crushing facilities for						
		processing into aggregates. Alternative disposal option for the						
		reuse of volcanic rock and Aplite Dyke rock, etc should also be						
		explored.						
S11.5.1	WM2	Construction and Demolition Material	Good site practice to	Contractor	All construction	Construction	• Land	
		Maintain temporary stockpiles and reuse excavated fill	minimize the waste		sites	stage	(Miscellaneous	٨
		material for backfilling and reinstatement;	generation and recycle the				Provisions)	
		Carry out on-site sorting;	C&D materials as far as				Ordinance	۸
		Make provisions in the Contract documents to allow and	practicable so as to				Waste Disposal	٨
		promote the use of recycled aggregates where appropriate;	reduce				Ordinance	
		Adopt 'Selective Demolition' technique to demolish the	the amount for final				• ETWB TCW No.	N/A
		existing structures and facilities with a view to recovering broken	disposal				19/2005	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		concrete effectively for recycling purpose, where possible;						
		Implement a trip-ticket system for each works contract to						٨
		ensure that the disposal of C&D materials are properly documented						
		and verified; and						
		Implement an enhanced Waste Management Plan similar						٨
		to ETWBTC (Works) No. 19/2005 – "Environmental Management						
		on Construction Sites" to encourage on-site sorting of C&D						
		materials and to minimize their generation during the course of						
		construction.						
		In addition, disposal of the C&D materials onto any						٨
		sensitive locations such as agricultural lands, etc. should be						
		avoided. The Contractor shall propose the final disposal sites to						
		the Project Proponent and EPD and get their approval before						
		implementation						
S11.5.1	WM3	C&D Waste	Good site practice to	Contractor	All construction	Construction	• Land	
		Standard formwork or pre-fabrication should be used as	minimize the waste		sites	stage	(Miscellaneous	٨
		far as practicable in order to minimise the arising of C&D materials.	generation and recycle the				Provisions)	
		The use of more durable formwork or plastic facing for the	C&D materials as far as				Ordinance	
		construction works should be considered. Use of wooden	practicable so as to				Waste Disposal	
		hoardings should not be used, as in other projects. Metal hoarding	reduce				Ordinance	
		should be used to enhance the possibility of recycling. The	the amount for final				• ETWB TCW	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		purchasing of construction materials will be carefully planned in	disposal				No.19/2005	
		order to avoid over ordering and wastage.						
		The Contractor should recycle as much of the C&D						*
		materials as possible on-site. Public fill and C&D waste should be						
		segregated and stored in different containers or skips to enhance						
		reuse or recycling of materials and their proper disposal. Where						
		practicable, concrete and masonry can be crushed and used as fill.						
		Steel reinforcement bar can be used by scrap steel mills. Different						
		areas of the sites should be considered for such segregation and						
		storage.						
S11.5.1	WM4	General Refuse	Minimize production of the	Contractor	All construction	Construction	Waste Disposal	
		General refuse generated on-site should be stored in	general refuse and avoid		sites	stage	Ordinance	٨
		enclosed bins or compaction units separately from construction and	odour, pest and litter					
		chemical wastes.	impacts					
		A reputable waste collector should be employed by the						٨
		Contractor to remove general refuse from the site, separately from						
		construction and chemical wastes, on a daily basis to minimize						
		odour, pest and litter impacts. Burning of refuse on construction						
		sites is prohibited by law.						
		Aluminium cans are often recovered from the waste						۸
		stream by individual collectors if they are segregated and made						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		easily accessible. Separate labelled bins for their deposit should						
		be provided if feasible.						
		Office wastes can be reduced through the recycling of						٨
		paper if volumes are large enough to warrant collection.						
		Participation in a local collection scheme should be considered by						
		the Contractor.						
S11.5.1	WM6	Chemical Waste	Control the chemical	Contractor	All Construction	Construction	Waste Disposal	
		Chemical waste that is produced, as defined by Schedule	waste		Sites	Stage	(Chemical Waste)	٨
		1 of the Waste Disposal (Chemical Waste) (General) Regulation	and ensure proper				(General)	
		should be handled in accordance with the Code of Practice on the	storage, handling and				Regulation	
		Packaging, Labelling and Storage of Chemical Wastes.	disposal.				Code of Practice	
		Containers used for the storage of chemical wastes					on the Packaging,	
		should be suitable for the substance they are holding, resistant to					Labelling and	٨
		corrosion, maintained in a good condition, and securely closed;					Storage of	
		have a capacity of less than 450L unless the specification has been					Chemical Waste	
		approved by the EPD; and display a label in English and Chinese in						
		accordance with instructions prescribed in Schedule 2 of the						
		regulation.						
		The storage area for chemical wastes should be clearly						
		labelled and used solely for the storage of chemical waste; be						٨
		enclosed on at least 3 sides; have an impermeable floor and						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		bunding of sufficient capacity to accommodate 110% of the volume						
		of the largest container or 20 % of the total volume of waste stored						
		in that area, whichever is the greatest; have adequate ventilation;						
		be covered to prevent rainfall entering; and be arranged so that						
		incompatible materials are adequately separated.						
		Disposal of chemical waste should be via a licensed						
		waste collector; and be to a facility licensed to receive chemical						۸
		waste, such as the Chemical Waste Treatment Centre which also						
		offers a chemical waste collection service and can supply the						
		necessary storage containers; or be to a reuser of the waste, under						
		approval from the EPD.						

Remarks: ^

- Compliance of mitigation measure
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor
- * Recommendation was made during site audit but improved/rectified by the contractor.

N/A Not Applicable

APPENDIX K
WASTE GENERATION IN THE
REPORTING MONTH

Contract No: MTR SCL 1106 - Diamond Hill Station

Date of Report: January, 2015

Monthly Summary Waste Flow Table for 2015

		Actual Quantit	ies of C&D M	aterials Gene	rated Monthly	/	Actual Qua	antities of No	n-inert C&D V	Vastes Gener	ated Monthly	
Monthly	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects (See Note 2)	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste (See Note 3)	Others, e.g. general refuse	Remarks
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	
Jan	26.502	0.000	0.000	25.020	1.482	0.000	0.000	0.389	0.000	0.000	0.062	
Feb												
Mar												
Apr												
May												
Jun												
Sub-total	26.502	0.000	0.000	25.020	1.482	0.000	0.000	0.389	0.000	0.000	0.062	
Jul												
Aug												
Sept												
Oct												
Nov												
Dec												
Total	26.502	0.000	0.000	25.020	1.482	0.000	0.000	0.389	0.000	0.000	0.062	

Notes:

¹⁾ Assume the densities of Rock, Soil, Mix Rock and Soil, are Regular Spoil to be 2.0 tonnes/m³. Assumption the densities of general refuse is 1.0 tonnes/m³

²⁾ Inert C&D material was delivered to Kai Tak Barging Point Facility (Contract 1108A) & Contract 1108.

³⁾ Chemical waste includes waste diesel oil. It is assumed density of diesel oil to be 0.8kg/L.

APPENDIX L CUMULATIVE LOG FOR COMPLAINT LOGS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS



Appendix L - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

Cumulative Complaint Log

Log Ref.	Location/Nature	Incoming Complaint Reference no.	Complainant/ Date of Complaint Received	Details of Complaint	Investigation/ Mitigation Action	File Closed

Cumulative Log for Notifications of Summons

Log Ref.	Location/Nature	Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement

Cumulative Log for Successful Prosecutions

Log Ref.	Location/Nature	Subject	Status	Total no. Received in this reporting month	Total no. Received since the commencement of the project
			1		

Appendix G

21st EM&A Report for Works Contract 1107 – Diamond Hill to Kai Tak Tunnels

Shatin to Central Link – Contract 1107 Diamond Hill to Kai Tak Tunnels

Monthly Environmental Monitoring and Audit Report For January 2015

(Version 2.0)

Certified By

Dr. Priscilla Choy (Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>

TABLE OF CONTENTS

		Page
EX	ECUTIVE SUMMARY	1
Intr	oduction	1
Sun	nmary of Construction Works undertaken during Reporting Month	
	riation in Construction Method	
	rironmental Monitoring and Audit Progress	
Reg	gular Construction Noise and Construction Dust Monitoring	1
	ste Management	
	dscape and Visual	
	vironmental Site Inspection	2
	vironmental Exceedance/Non-conformance/Complaint/Summons and Successful	2
	secution	
	ure Key Issues	
1	INTRODUCTION	4
Pur	pose of the Report	4
Stru	acture of the Report	4
2	PROJECT INFORMATION	5
Bac	kground	5
	neral Site Description	
Cor	nstruction Programme and Activities	5
Pro	ject Organisation	5
Stat	tus of Environmental Licences, Notification and Permits	5
Sun	nmary of EM&A Requirements	6
3	ENVIRONMENTAL MONITORING REQUIREMENTS	7
Reg	gular Construction Noise Monitoring	7
	nitoring Parameter and Frequency	
Mo	nitoring Equipment and Methodology	8
Fiel	ld Monitoring	8
	nitoring Equipment	
	intenance and Calibration	
	ion & Limit Level for Construction Noise Monitoring	
	ntinuous Noise Monitoring	
	rular Construction Dust Monitoring	
	nitoring Parameter and Frequency	
	nitoring Equipment	
	rumentation.	
	S Installation	
	ers Preparationerating/Analytical Procedures	
	intenance/Calibration	
	ion and Limit Levels for Dust Monitoring	
	adscape and Visual	
4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION	- -
-	QUIREMENTS	13
5	MONITORING RESULTS	14
Res	gular Construction Noise Monitoring	14

_	Monitoring	
	ementd Visual	
	ONMENTAL SITE INSPECTION	
-	on Status of Environmental Mitigation Measures	
7 ENVIR	ONMENTAL NON-CONFORMANCE	18
Summary of I	Exceedances	18
Summary of I	Environmental Non-Compliance	18
•	Environmental Complaint	
Summary of I	Environmental Summon and Successful Prosecution	18
8 FUTUR	E KEY ISSUES	19
Construction	Programme for the Next Month	19
Key Issues in	the Next Month	19
Monitoring S	chedule in the Next Month	19
9 CONCL	USIONS AND RECOMMENDATIONS	20
Conclusions		20
	tions	
LIST OF TA	DI ES	
LIST OF TA	DLES	
Table 2.1	Status of Environmental Licences, Notification and Permits	
Table 3.1	Regular Construction Noise Monitoring Location	
Table 3.2	Noise Monitoring Equipment	
Table 3.3	Dust Monitoring Location	
Table 3.4	Dust Monitoring Parameters and Frequency	
Table 3.5	Dust Monitoring Equipment	
Table 4.1	Status of Required Submissions under EP	
Table 5.1	Summary Table of Dust Monitoring Results during the reporting month	
Table 5.2	Quantities of Waste Generated from the Project	
Table 6.1	Observations and Recommendations of Site Audit	
LIST OF FIG	GURES	
F' 1		
Figure 1	The Alignment and Works Area for Works Contract 1107	
Figure 2	Locations of Construction Noise Monitoring	
Figure 3 Figure 4	Location of Dust Monitoring Organisation Chart and Key Contact of the Project	
riguie 4	Organisation Chart and Key Contact of the Project	
LIST OF AP	PENDICES	
Appendix A	Tentative Construction Programme	
Appendix A Appendix B	Action and Limit Levels	
Appendix C	Calibration Certificates for Monitoring Equipment	
Appendix D	Impact Monitoring Schedule	
Appendix E	24-hour TSP Monitoring Results and Graphical Presentations	
1 1		

Appendix F	Noise Monitoring Results and Graphical Presentations
Appendix G	Summary of Exceedance
Appendix H	Site Audit Summary
Appendix I	Event and Action Plans
Appendix J	Updated Environmental Mitigation Implementation Schedule
Appendix K	Waste Generation in the Reporting Month
Appendix L	Cumulative Log for Complaints, Notifications of Summons and Successful
	Prosecutions

EXECUTIVE SUMMARY

Introduction

1. This is the 21st monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for **MTR Shatin to Central Link (SCL) Works Contract 1107 – Diamond Hill to Kai Tak Tunnels**. This report documents the findings of EM&A Works conducted from 1 to 31 January 2015.

Summary of Construction Works undertaken during Reporting Month

- 2. The major site activities undertaken in the reporting month include:
 - Investigation and removal of old foundation works;
 - Tunnels construction at Cut and Cover tunnels;
 - Site preparation works;
 - Grouting works and
 - TBM excavation.

Variation in Construction Method

3. Environmental Monitoring and Audit Progress:

As of the reporting month, an alignment section of approximately 90m long between DIH and KAT under this Works Contract 1107 will be constructed by the cut-and-cover method, instead of bored tunnelling method as assessed in the approved Environmental Impact Assessment (EIA) Report of Shatin to Central Link - Stabling Sidings at Hung Hom Freight Yard (hereafter referred to as SCL (HHS)) [Register No.: AEIAR-164/2012] due to increased construction risk caused by potential left-in piles. Also, pile removal works would be conducted if reinforced bored piles are identified along the bored tunnelling section. Application for variation of Environmental Permit (VEP) was approved by the EPD for the varied construction method. The updated EP (EP No.: EP-438/2012/F) was issued by EPD on 15 July 2014. Application for variation of Environmental Permit (VEP) was approved by the EPD for including the installation and operation of a Mobile Batching Machinery Equipment at Diamond Hill during the construction of SCL (TAW-HUH). The updated EP (EP No.: EP-438/2012/G) was issued by EPD on 14 August 2014. Application for variation of Environmental Permit (VEP) was approved by the EPD for varying Figure 11 of the previous Environment Permit. The updated EP (EP No.: EP-438/2012/H) was issued by EPD on 10 September 2014.

4. A summary of the monitoring activities in this reporting period is listed below:

Regular Construction Noise and Construction Dust Monitoring

- Regular construction noise monitoring during normal working hours *Noise Monitoring Station ID*
 - NMS-CA-4⁽¹⁾⁽³⁾/NMS-CA-3⁽²⁾⁽³⁾ (Block 1, Rhythm Garden (north-eastern façade)) 4 times • NMS-CA-5⁽¹⁾⁽⁴⁾/NMS-CA-2⁽²⁾⁽⁴⁾ (Block 1, Rhythm Garden (northern façade)) 4 times
- Construction Dust (24-hour TSP) Monitoring Dust Monitoring Station ID

• DMS-4⁽¹⁾⁽⁵⁾/ DMS-3⁽²⁾⁽⁵⁾ (Block 1, Rhythm Garden)

6 times

Remarks

- (1) Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Noise monitoring on NMS-CA-4⁽¹⁾/ NMS-CA-3⁽²⁾ (Block 1, Rhythm Garden (north-eastern façade) is carried out by Environmental Team of SCL Works Contract 1106.
- (4) Noise monitoring on NMS-CA-5⁽¹⁾/ NMS-CA-2⁽²⁾ (Block 1, Rhythm Garden (northern façade) is carried out by Environmental Team of SCL Works Contract 1106.
- (5) Dust monitoring on DMS-4⁽¹⁾/ DMS-3⁽²⁾ (Block 1, Rhythm Garden) is carried out by Environmental Team of SCL Works Contract 1106.

Waste Management

5. Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Details of waste management data is presented in Section 5 and **Appendix K**.

Landscape and Visual

6. Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 2, 16 and 28 January 2015. Most of the necessary mitigation measures have been implemented and recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in Section 6.

Environmental Site Inspection

7. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 2, 8, 16, 23 and 28 January 2015. The representative of the IEC joined the site inspection on 8 January 2015. Details of the audit findings and implementation status are presented in Section 6.

Environmental Exceedance/Non-conformance/Complaint/Summons and Successful Prosecution

- 8. Two Action Level exceedances were recorded due to the complaints on construction noise received on 8th and 15th December 2014. Both complaints involved incidents of noise nuisance at night. The contractor responded by removing or permanently terminating the equipment involved in order to eliminate the disturbance perceived by nearby residents. No Limit Level of regular construction noise monitoring exceedance was recorded.
- 9. No exceedance of the Action and Limit Levels of regular 24-hour TSP monitoring was recorded during the reporting period.
- 10. No non-compliance event was recorded during the reporting period.
- 11. No Project related and notification of summons/ successful prosecutions were received in this reporting period. However two construction noise complaints were received. The complaint investigations have been carried out, the findings were presented in the complaint investigation reports. The report for the complaint on the 8th was approved by the IEC and was submitted to the EPD, whereas the report for the complaint on the 15th is currently under review by the IEC.

Future Key Issues

- 12. Major site activities for the coming reporting month will include:
 - Removal of old foundation works;

- Tunnel construction at Cut and Cover tunnels;
- Site preparation works and
- TBM excavation.

1 INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was appointed by Chun Wo – SELI Joint Venture (CSJV) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Shatin to Central Link (SCL)Works Contract 1107 – Diamond Hill to Kai Tak Tunnels (hereafter referred to as the Project).

Purpose of the Report

1.2 This is the 21st EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 31 January 2015. The major construction works for Contract 1107 commenced on 27 May 2013.

Structure of the Report

- 1.3 The structure of the report is as follows:
 - Section 1: **Introduction -** details the scope and structure of the report.
 - Section 2: **Project Information** summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.
 - Section 3: **Environmental Monitoring Requirement -** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
 - Section 4: **Implementation Status on Environmental Mitigation Measures -** summarises the implementation of environmental protection measures during the reporting period.
 - Section 5: **Monitoring Results** summarises the monitoring results obtained in the reporting period.
 - Section 6: **Environmental Site Inspection -** summarises the audit findings of the weekly site inspections undertaken within the reporting period.
 - Section 7: **Environmental Non-conformance -** summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
 - Section 8: **Future Key Issues -** summarises the impact forecast and monitoring schedule for the next three months.

Section 9: Conclusions and Recommendations

2 PROJECT INFORMATION

Background

- 2.1 The Shatin to Central Link Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an approximately 11 km long extension of the Ma On Shan Line and links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).
- 2.2 The construction of the SCL (TAW-HUH) and SCL (HHS) have been divided into a series of civil construction works contracts. This Works Contract 1107 covers the construction of running tunnel from Kai Tak (KAT) North to SCL Diamond Hill (DIH) Station which is under the approved SCL (HHS) EIA Report. This construction contract was awarded to Chun Wo SELI Joint Venture (CSJV) in March 2013.

General Site Description

2.3 The construction of tunnel from KAT to DIH will employ either cut-and-cover method or bored tunneling. The alignment and works area for the Works Contract 1107 are shown in **Figure 1**.

Construction Programme and Activities

- 2.4 A summary of the major construction activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix A**.
 - Investigation and removal of old foundation works;
 - Tunnels construction at Cut and Cover tunnels;
 - Site preparation works;
 - Grouting works, and
 - TBM excavation.

Project Organisation

2.5 The project organizational chart and contact details are shown in **Figure 4.**

Status of Environmental Licences, Notification and Permits

2.6 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in **Table 2.1**. Two new Construction Noise Permits (CNP): GW-RE1496-14 and GW-RE0085-15 were granted in this reporting month.

Table 2.1 Summary of the Status of Environmental Licences, Notification and Permits

Permit / License No.	Valid	Period	Ctatus			
Permit / License No.	From	To	Status			
Environmental Permit (EP)						
EP-438/2012/H	10/09/2014	N/A	Valid			
Notification pursuant to Air Po	Notification pursuant to Air Pollution Control (Construction Dust) Regulation					
Ref no.: 357051	18/03/2013	N/A	Valid			
Billing Account for Constructio	n Waste Disposal	<u>. </u>				
Account No. 7017163	26/03/2013	N/A	Valid			
Registration of Chemical Waste	Producer	-				
5213-286-C3798-01	29/04/2013	N/A	Valid			
Effluent Discharge License und	er Water Pollution Co	ontrol Ordinance				
WT00015861-2013	13/05/2013	31/05/2018	Valid			
WT00016009-2013	23/05/2013	31/05/2018	Valid			
Construction Noise Permit (CN	P)	1				
GW-RE0884-14	14/08/2014	04/02/2015	Valid			
GW-RE1125-14	08/10/2014	15/01/2015	Valid			
GW-RE1383-14	08/12/2014	31/01/2015	Valid			
GW-RE1496-14	05/01/2015	28/06/2015	Valid			
GW-RE0085-15	31/01/2015	30/07/2015	Valid			

Summary of EM&A Requirements

- 2.7 The EM&A programme under Works Contract 1107 require regular dust and noise monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirements in contract documents.
- 2.8 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 2.9 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely construction noise & dust monitoring as well as audit works for the Project in the reporting month.

3 ENVIRONMENTAL MONITORING REQUIREMENTS

Regular Construction Noise Monitoring

3.1 In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual was rejected; alternative locations were proposed and agreed by the ER (Engineer's Representative), IEC (Independent Environmental Checker) and EPD (Environmental Protection Department). The construction noise monitoring locations are listed in **Table 3.1** and shown in **Figure 2**.

Table 3.1 Regular Construction Noise Monitoring Location

Regular Construction Noise Monitoring Location ⁽⁴⁾⁽⁵⁾	Description	Type of Measurement	
NMS-CA-4 ⁽¹⁾ / NMS-CA-3 ⁽²⁾	Block 1, Rhythm Garden (north-eastern façade)	Façade	
NMS-CA-5 (1) (3)/ NMS-CA-2 ⁽²⁾⁽³⁾	Block 1, Rhythm Garden (northern façade)	Façade	

Note:

- (1) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Access to the monitoring location at Canossa Primary School (San Po Kong) (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Block 1, Rhythm Garden (northern façade)) was proposed and approved by the ER and agreed by the IEC and EPD.
- (4) Noise monitoring on NMS-CA-4⁽¹⁾/ NMS-CA-3⁽²⁾ (Block 1, Rhythm Garden (north-eastern façade) is carried out by Environmental Team of SCL Works Contract 1106.
- (5) Noise monitoring on NMS-CA-5⁽¹⁾/ NMS-CA-2⁽²⁾ (Block 1, Rhythm Garden (northern façade) is carried out by Environmental Team of SCL Works Contract 1106.

Monitoring Parameter and Frequency

- 3.2 Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed. The monitoring schedule for this reporting period of monitoring stations at Rhythm Garden is shown in **Appendix D**.
- 3.3 The construction noise levels were measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}) in decibels dB(A). L_{Aeq} (30min) (as six consecutive L_{eq} , 5-min readings) was used as the monitoring metric for the time period between 0700 1900 hours on normal weekdays.

Monitoring Equipment and Methodology

Field Monitoring

- 3.4 The monitoring procedures are as follows:
 - The microphone head of the sound level meter was positioned 1m exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
 - The battery condition was checked to ensure good functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

- frequency weighting : A- time weighting : Fast

L_{eq},30 min reading)

- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The wind speed at the monitoring station was checked with the portable wind meter. Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- At the end of the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- A façade correction of +3dB(A) shall be made to the noise parameter obtained by free field measurement.

Monitoring Equipment

3.5 The sound level meters and calibrator used for the noise measurement, as listed in **Table** 3.2, compile with the IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are included in **Appendix C**.

Table 3.2 Noise Monitoring Equipment

Monitoring Equipment	Model (Serial no.)
Sound Level Meter	SVAN 955 (Serial no.: 12563) SVAN 957 (Serial no.: 21459 and 21460)
Calibrator	SV30A (Serial no.: 24791) B&K 4231 (Serial no.: 2326353 and 2412367)

Maintenance and Calibration

- 3.6 Maintenance and Calibration procedures were as follows:
 - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
 - The sound level meter and calibrator were checked and calibrated at yearly intervals. Copies of calibration certificates are attached in **Appendix C**.

Action & Limit Level for Construction Noise Monitoring

3.7 The Action and Limit Levels are presented in **Appendix B** and the Event / Action Plan (EAP) for noise monitoring is presented in **Appendix I.**

Continuous Noise Monitoring

3.8 With reference to the latest Continuous Noise Monitoring Plan (CNMP) and Construction Noise Mitigation Measures Plan (CNMMP) prepared submitted under EP Condition 2.9 and Condition 2.10 respectively, it is predicted that no residual air-borne construction noise impacts exceeding the relevant noise criteria will be anticipated. Therefore, no continuous noise monitoring is required during the construction of the SCL (TAW-HUH) under Works Contract 1107.

Regular Construction Dust Monitoring

3.9 The proposed dust monitoring stations for the construction phase of the Project, as recommended in the approved EM&A Manual, are listed in **Table 3.3** and shown in **Figure 3**. The proposed locations have been agreed with the ER, EPD and IEC.

Table 3.3 Dust Monitoring Location

Regular Dust Monitoring Location	Description	
DMS-4 ⁽¹⁾⁽³⁾ / DMS-3 ⁽²⁾⁽³⁾	Block 1, Rhythm Garden	

Note:

- (1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Dust monitoring on DMS-4⁽¹⁾/DMS-3⁽²⁾ (Block 1, Rhythm Garden) is carried out by Environmental Team of SCL Works Contract 1106.

Monitoring Parameter and Frequency

3.10 The dust monitoring (in terms of Total Suspended Particulates (TSP)) was conducted at the designated monitoring stations in accordance with the requirements stipulated in the EM&A Manual. The 24-hour TSP levels were monitored at the frequency and duration stated in **Table 3.4**. The TSP monitoring at Rhythm Garden was conducted as per the schedule presented in **Appendix D**.

Table 3.4 Dust Monitoring Parameters and Frequency

Monitoring Period	Duration	Parameter	Frequency
Impact Monitoring ⁽¹⁾	Throughout the construction period	24-hour TSP	Once per 6 days

Note:

(1) 1- hour TSP shall be conducted when one documented valid complaint is received.

Monitoring Equipment

3.11 **Table 3.5** summarizes the equipment used for the dust monitoring.

Table 3.5 Dust Monitoring Equipment

Equipment Model and Make		Qty.
HVS	Tisch Environmental, Inc.; Model no. TE-5170, Serial no.: 2352	1
Calibration Orifice	Tisch Environmental, Inc.; Model no. TE – 5025A Orifice ID: 0993	1

Instrumentation

3.12 High Volume Samplers (HVS) connected with appropriate sampling inlets were employed for air quality monitoring. Each sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 Appendix B (Part 50).

HVS Installation

- 3.13 The following guidelines were adopted during the installation of HVS:
 - Sufficient support was provided to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The samplers were more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

3.14 Fiberglass filters were used which have a collection efficiency of larger than 99% for particles of 0.3 µm diameter. A HOKLAS accredited laboratory, Wellab Ltd. (HOKLAS Registration No. 083), was responsible for the preparation of pre-weighed filter papers for Cinotech's monitoring team.

- 3.15 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was < 50% and not variable by more than $\pm 5\%$. A convenient working RH was 40%.
- 3.16 Wellab Ltd. has a comprehensive quality assurance and quality control programmes.

Operating/Analytical Procedures

- 3.17 Operating/analytical procedures for the TSP monitoring were highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard.
 - The power supply was checked to ensure the sampler worked properly.
 - The filter holding frame and the area surrounding the filter were cleaned.
 - On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the air quality monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts to avoid air leakage at the edges.
 - The shelter lid was closed and secured with the aluminum strip.
 - A new flow rate record chart was set into the flow recorder.
 - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
 - The flow rate of the HVS sampler would be verified to be constant and recorded on the data sheet before and after sampling.
 - The elapsed time and other relevant information was recorded. After sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
 - It was then placed in a clean plastic envelope and sealed and sent to the Wellab Ltd. for weighing.
 - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results were returned to Cinotech for further analysis of TSP concentrations collected by each filter.

Maintenance/Calibration

- 3.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. Copies of calibration certificates are attached in **Appendix C**.
 - The HVS calibration orifice will be calibrated annually.

Action and Limit Levels for Dust Monitoring

3.19 The Action and Limit levels have been established and are presented in **Appendix B** and the Event / Action Plan (EAP) for dust monitoring is presented in **Appendix I.**

Landscape and Visual

3.20 In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The Event / Action Plan (EAP) for landscape and visual is presented in **Appendix I**. The implementation status is given in **Appendix J**.

4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

4.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of the environmental mitigation measures of the reporting period is summarized in **Appendix J**. Status of required submissions under the Environmental Permit (EP) of the reporting period is presented in **Table 4.1**.

Table 4.1 Status of Required Submissions under EP

EP Condition	Submission	Submission Date
Condition 3.4	Monthly EM&A Report (December 2014)	14 th January 2015

5 MONITORING RESULTS

Regular Construction Noise Monitoring

- 5.1 A total of 8 sets of 30-minute construction noise measurements were carried out at the monitoring stations during normal weekdays of the reporting period by ET of SCL Works Contract 1106. No exceedance of the limit level was recorded at designated monitoring stations.
- 5.2 All noise monitoring results recorded on January at NMS-CA-5⁽¹⁾/NMS-CA-2⁽²⁾ (Block 1, Rhythm Garden (northern façade)) exceeded the daytime construction noise criterion. However, the results are not considered as exceedance as all the results were below the baseline noise level. All noise monitoring results recorded on January at NMS-CA-4⁽¹⁾/NMS-CA-3⁽²⁾ (Block 1, Rhythm Garden (north-eastern façade)) did not exceed the daytime construction noise criterion.
- 5.3 Based on observation during the on-site monitoring, road traffic nearby is considered as a potential noise source other than construction works of the Project that affects the monitoring results of the reporting month.
- 5.4 The noise monitoring results together with their graphical presentations are presented in **Appendix F**.
- 5.5 Two Action Level exceedances were recorded due to the complaints on construction noise received on 8th and 15th December 2014. The complaint investigation procedure was initiated. Both complaints involved incidents of noise nuisance at night. The contractor responded by removing or permanently terminating the equipment involved in order to eliminate the disturbance perceived by nearby residents. The details of the investigations are presented in the complaint investigation reports. The report for the complaint on the 8th was approved by the IEC and was submitted to the EPD, whereas the report for the complaint on the 15th is currently under review by the IEC.

Regular Dust Monitoring

5.6 A total of 6 sets of 24-hour TSP monitoring were carried out at the designated monitoring stations during normal weekdays of the reporting period by ET of SCL Works Contract 1106. The monitoring results together with their graphical presentations are presented in **Appendix E** and a summary of the dust monitoring results in this reporting month is given in **Table 5.1**.

Table 5.1 Summary Table of Dust Monitoring Results during the reporting month

Parameter	Minimum	Maximum	Average	Action Level,	Limit Level,
	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
24-hr TSP (DMS-4 ⁽¹⁾⁽³⁾ / DMS-3 ⁽²⁾⁽³⁾)	41.4	109.0	74.3	160.4	260

Remarks:

- (1) Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Dust monitoring on DMS-4⁽¹⁾/DMS-3⁽²⁾ (Block 1, Rhythm Garden) is carried out by Environmental Team of SCL Works Contract 1106.
- 5.7 Based on observation during the on-site monitoring, road traffic emission nearby is considered as a potential dust source other than construction works of the Project that

affects the monitoring results of the reporting month.

- 5.8 Wind monitoring data were obtained from Kai Tak Meteorological Station of Hong Kong Observatory and shown on **Appendix E**.
- 5.9 No exceedance of the Action and Limit Levels of the 24-hour TSP was recorded during the reporting period.

Waste Management

5.10 Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes like plastics and paper/cardboard packaging materials. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 5.2**. 9,730m³ of C&D materials, 60m³ of general refuse, and no chemical waste were generated and disposed; No metal but 1,600kg of plastics and 168kg of paper/cardboard were generated and recycled during this reporting month. Details of waste management data is presented in **Appendix K**.

Table 5.2 Quantities of Waste Generated from the Project

Reporting Month	Quantity											
		C&D Materials (non-inert) (b)										
	C&D Matariala		G1 1 1	Recycled materials								
	Materials (inert) (a)	General Refuse	Chemical Waste	Paper/ cardboard	Plastics	Metals						
January 2015	9,730m ³	60 m ³	0 kg	168 kg	1,600 kg	0 kg						

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil,
- (b) Non-inert C&D materials include steel, paper/cardboard packaging waste, plastics and other wastes such as general refuse and vegetative wastes. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

Landscape and Visual

5.11 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 2, 16 and 28 January 2015. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

6 ENVIRONMENTAL SITE INSPECTION

Site Audit

- 6.1 Site audit was carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audit are attached in **Appendix H**.
- 6.2 Site audits were conducted on 2, 8, 16, 23 and 28 January 2015 by ET. A joint site audit with the representative with IEC, ER, the Contractor and the ET was carried out on 8 January 2015. No site inspection was conducted by EPD on the reporting month. The details of observations during site audit can refer to **Table 6.1**.

Implementation Status of Environmental Mitigation Measures

- 6.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix J**.
- 6.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

Table 6.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	2 January 2015	Reminder: Contractor should had closely monitored the status of the water treatment facilities to prevent overflow of waste water and to ensure the accuracy of the pH meter.	As observed on 8 Jan., the water treatment facilities were functioning normally.
Noise			
Landscape and Visual			
24 December 2014 2 January 2015 Air Quality 2 January 2015		Reminder: The coverage of dusty stockpile should be enhanced to suppress dust generation.	As observed on 2 Jan., the stockpile of dusty material was properly covered and watered regularly by sprinklers to prevent dust generation.
		Observation: A few stockpiles of bagged cements at the site were not covered. Contractor was reminded to properly cover them to prevent dust generation.	AS observed on 8 Jan., the stockpiles of bagged cements had been probably covered to prevent dust generation.
		Observation: The cement grouting plant was not properly covered. Contractor should had covered the plant on 3 sides and on top to prevent dust generation during operation.	As observed on 8 Jan., the cement grouting plant was properly covered on 3 sides and on top to prevent dust generation.
	16 January 2015	Observation: Mud deposited at site entrance near SCL Contract 1108 was observed. The Contractor was reminded to regularly remove the mud and silty trail.	As observed on 23 Jan., the mud had been removed and the road leading to the site entrance was watered frequently.

Parameters	Date	Observations and Recommendations	Follow-up		
	24 December 2014	Reminder: The hole of drip tray for generator should be plugged to prevent leakage.	As observed on 2 Jan., the drain hole of the drip tray had been plugged.		
	2 January 2015	Reminder: Contractor should had cleared the stand water inside the drip tray	As observed on 8 Jan., the stand water had not been removed. This item had been included in the reminder on 8 Jan. for rectification.		
Waste / 8 January 2015 Chemical Management		Observation: Construction waste were observed accumulating on the floor at the downstream area without any proper storage facility. Contractor should had provided construction skip for the storage of construction waste or cleared them to avoid accumulation.	As observed on 16 Jan., the construction waste were removed.		
	8 January 2015	Observation: An oil drum was observed without a drip tray. Tray should be provided underneath any chemical/oil container to prevent leakage.	As observed on 16 Jan., the oil drum was removed.		
	8 January 2015	Reminder: Contractor was reminded to clear the oil mixture in the drip tray.	As observed on 16 Jan., the oil mixture in drip tray was removed.		
	28 January 2015	Reminder: Contractor was reminded to provide drip tray underneath the oil drum at TBM workshop to avoid oil spillage.	The follow up action will be reported in the next reporting month.		
Permits/ Licenses	8 January 2015	Observation: Environmental permit was not displayed at the entrance of North Gate. Environmental permit should be displayed at every entrance of the site.	As observed on 16 Jan., Environmental permit was displayed at the entrance of North Gate.		

7 ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

- 7.1 Two Action Level exceedances were recorded due to the complaints on construction noise received on 8th and 15th December 2014. Both complaints involved incidents of noise nuisance at night. The contractor responded by removing or permanently terminating the equipment involved in order to eliminate the disturbance perceived by nearby residents. No Limit Level of regular construction noise monitoring exceedance was recorded.
- 7.2 No exceedance of the Action and Limit Levels of 24-hour TSP monitoring was recorded during the reporting period.
- 7.3 The summary of exceedance is provided in **Appendix G**.

Summary of Environmental Non-Compliance

7.4 No environmental non-compliance was recorded in the reporting month.

Summary of Environmental Complaint

7.5 Two construction noise complaints were received. The complaint investigations have been carried out, the findings were presented in the complaint investigation reports. The report for the complaint on the 8th was approved by the IEC and was submitted to the EPD, whereas the report for the complaint on the 15th is currently under review by the IEC. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix L**.

Summary of Environmental Summon and Successful Prosecution

7.6 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix** L.

8 FUTURE KEY ISSUES

Construction Programme for the Next Month

- 8.1 A tentative construction programme is provided in **Appendix A**. The major construction activities in the coming month will include:
 - Removal of old foundation works;
 - Tunnel construction at cut and cover tunnels;
 - Site preparation works and
 - TBM excavation.

Key Issues in the Next Month

- 8.2 Key issues to be considered in the coming month include:
 - Dust impact from excavating works;
 - Dust arising from loading, unloading, transfer, handling or storage of bulk cement or dry PFA and bentonite;
 - Treatment of wastewater from shaft excavation works;
 - To ensure the performance of sorting of C&D materials at source (during generation); and
 - To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.

Monitoring Schedule in the Next Month

8.3 The tentative schedule of regular construction noise monitoring and 24-hour TSP monitoring at Rhythm Garden in the next reporting period is presented in **Appendix D**. The regular construction noise monitoring and 24-hour TSP monitoring will be conducted at the same monitoring locations in the next reporting period.

9 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 9.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 January 2015 in accordance with EM&A Manual and the requirement under EP.
- 9.2 Two Action Level exceedances were recorded due to the complaints on construction noise received on 8th and 15th December 2014. Both complaints involved incidents of noise nuisance at night. The contractor responded by removing or permanently terminating the equipment involved in order to eliminate the disturbance perceived by nearby residents. No Limit Level of regular construction noise monitoring exceedance was recorded.
- 9.3 No exceedance of the Action and Limit Levels of 24-hour TSP monitoring was recorded at the designated monitoring stations during the reporting period.
- 9.4 5 times of joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET and 3 times of bi-weekly inspection of the implementation of landscape and visual mitigation measures were conducted during the reporting period.
- 9.5 Two Project related environmental complaints were received in the reporting month (Refer to Appendix L). No successful prosecution or notification of summons was received during the reporting month.
- 9.6 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

9.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

• Drainage and water treatment facilities should be regularly inspected and maintained to ensure proper and efficient operation at all times.

Landscape and Visual

N/A

<u>Noise</u>

N/A.

Air Quality


- Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.
- Loading, unloading, transfer, handling or storage of bulk cement should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.
- The portion of any road leading only to construction site that is within 30m of a


vehicle entrance or exit should be kept clear of dusty materials.


Waste/Chemical Management


- Drip tray of appropriate size should be provided to chemical containers to prevent chemical leakage. The chemical storage area should also be properly maintained.
- The general refuses and construction wastes should be stored in different containers or skip to enhance reuse or recycling of materials and their proper disposal. They should also be removed on a regular basis to avoid accumulation.

FIGURES









APPENDIX A
TENTATIVE CONSTRUCTION
PROGRAMME

vity ID	Activity Name	O Dur	r MP Start	MP Finish	Last Mth	Last Mth	Start	Finish	2014	2015	
ATDO COL	1 4407 Diamond Hill to Kei Tek	125	13-Dec-13	31-Mar-15	Start 17-Nov-14	Finish 11-Jun-15	17-Nov-14 A	21-Apr-15	Dec	Jan Feb Mar	Ap
	L 1107 Diamond Hill to Kai Tak	110	11-Jun-14	29-Mar-15	01-Dec-14		09-Dec-14 A		·		─ 29-M
	of Completion Obligation & Other										29-M
	of Milestone Dates - Cost Centre A		28-Dec-14	29-Mar-15	28-Dec-14		28-Dec-14 A	29-Mar-15	•	7 Engr confirm satisfactory implementation of quality requirements in accordance with	
1107.MS10220	A7 Engr confirm satisfactory implementation of quality requirements in accordance with Approved Specified Plans	0		28-Dec-14		28-Dec-14		28-Dec-14 A		r Engli commit satisfactory implementation of quality requirements in accordance with	
1107.MS10230	A8 Engineer's confirmation of satisfactory implementation of Programming Management System	0		29-Mar-15		29-Mar-15		29-Mar-15*			◆ A8 E
Schedule c	of Milestone Dates - Cost Centre C	92	11-Jun-14	08-Nov-14	09-Dec-14	28-Mar-15	09-Dec-14 A	11-Mar-15	V	▼ 11-Mar-15, S	chedule of
1107.MS10420	C5a Manufacturing of pre-cast tunnel lining segment 20% by number complete and delivery to site 28SEP14	0		11-Jun-14		09-Dec-14		09-Dec-14 A	◆ C5a Manufacturing of	pre-cast tunnel lining segment 20% by number complete and delivery to site 28SEP1	4
1107.MS10430	C5b Up track TBM tunnel drive from Kai Tak to DIH 35% by plan length complete 28SEP14	0		05-Aug-14		16-Dec-14		16-Dec-14 A	◆ C5b Up track	TBM tunnel drive from Kai Tak to DIH 35% by plan length complete 28SEP14	
1107.MS10450	C6b Up track TBM tunnel drive from Kai Tak to DIH complete 28DEC14	0		06-Oct-14		23-Feb-15		02-Feb-15*	_	◆ C6b Up track TBM tunnel drive from Kai Tak to DIF	H complete
1107.MS10460	C6c Tunnel invert and walkway of UP Track tunnel from Kai Tak to DIH 50% by plan length complete 28DEC14	0		08-Nov-14		28-Mar-15		11-Mar-15*		♦ C6c Tunnel in	nvert and v
Schedule d	of Milestone Dates - Cost Centre F	0	11-Jun-14	11-Jun-14	02-Jan-15	02-Jan-15	17-Jan-15	17-Jan-15		▼ 17-Jan-15, Schedule of Milestone Dates - Cost Centre F	
1107.MS10680	F5a Complete water main replacement at Choi Hung Road (East) and	I 0		11-Jun-14		02-Jan-15		17-Jan-15*		 ◆ F5a Complete water main replacement at Choi Hung Road (East) a 	nd accept
	accepted by WSD and relevant Governments 29JUN14										
1107.MS10690	F5b Complete road reinstatement of Choi Hung Road (East) 29JUN14	1 0		11-Jun-14		02-Jan-15		17-Jan-15*		◆ F5b Complete road reinstatement of Choi Hung Road (East) 29JUN	114
Schedule c	of Milestone Dates - Cost Centre I (fo	92	11-Jun-14	08-Nov-14	09-Dec-14	28-Mar-15	09-Dec-14 A	11-Mar-15	▼	▼ 11-Mar-15, S	chedule of
1107.MS10790	I5a Manufacturing of pre-cast tunnel lining segment 20% by number complete and delivery to site 28SEP14	0		11-Jun-14		09-Dec-14		09-Dec-14 A	◆ I5a Manufacturing of	pre-cast tunnel lining segment 20% by number complete and delivery to site 28SEP14	ļ.
1107.MS10800	I5b Up track TBM tunnel drive from Kai Tak to DIH 35% by plan length complete 28SEP14	0		05-Aug-14		16-Dec-14		16-Dec-14 A	◆ I5b Up track	BM tunnel drive from Kai Tak to DIH 35% by plan length complete 28SEP14	
1107.MS10820	I6b Up track TBM tunnel drive from Kai Tak to DIH complete 28DEC14	0		06-Oct-14		23-Feb-15		02-Feb-15*		◆ I6b Up track TBM tunnel drive from Kai Tak to DIH	complete
1107.MS10830	I6c Tunnel invert and walkway of UP Track tunnel from Kai Tak to DIF 50% by plan length complete 28DEC14	1 O		08-Nov-14		28-Mar-15		11-Mar-15*		♦ I6c Tunnel in	vert and v
Programme	e Data	0	28-Sep-14	19-Oct-14	01-Dec-14	01-Dec-14	01-Jan-15	01-Jan-15		▼ 01-Jan-15, Programme Data	
1107.ID10950	3.0a 1106 compl Retrieval Shaft at DIH (SCL) east 49-53 with Base Slab & Ready for 1107 TBM Retr 28SEP14 MTR to advise	0		28-Sep-14		01-Dec-14		01-Jan-15*		▶ 3.0a 1106 compl Retrieval Shaft at DIH (SCL) east 49-53 with Base Slab & Ready fo	or 1107 TE
1107.ID10990	4.0b 1108 remove affected temporary works for 1107 stub tunnels (Up and Down tracks) construction MTR to advise	0	19-Oct-14		01-Dec-14		01-Jan-15*			◆ 4.0b 1108 remove affected temporary works for 1107 stub tunnels (Up and Down tra	cks) cons
Cost Cent	tre A - Preliminaries	106	24-Nov-14	31-Mar-15	04-Dec-14	16-Apr-15	04-Dec-14 A	16-Apr-15	▼		
Project Aug		87	24-Nov-14	25-Mar-15	08-Dec-14	25-Mar-15	08-Dec-14 A	25-Mar-15	-	,	25-Mar-1
1107.12460	1st Audit of quality plan	12	24-Nov-14	20-Dec-14	08-Dec-14	20-Dec-14	08-Dec-14 A	20-Dec-14 A	1st Audit	of quality plan	
1107.12490	2nd Audit of programming management system	12	26-Jan-15	25-Mar-15	12-Mar-15	25-Mar-15	12-Mar-15*	25-Mar-15	_		2nd Aud
Site Enabli	ing Works	106	02-Jan-15	31-Mar-15	04-Dec-14	16-Apr-15	04-Dec-14 A	16-Apr-15			
Site Setup		106	02-Jan-15	31-Mar-15	04-Dec-14	16-Apr-15	04-Dec-14 A	16-Apr-15	▼		-
Misc Items		106	02-Jan-15	31-Mar-15	04-Dec-14	16-Apr-15	04-Dec-14 A	16-Apr-15	<u> </u>		
1107.19014	Provision of Site General Staff (Drivers, Amahs, etc) - 4-Dec-14 to 19-Dec-14	14			04-Dec-14	19-Dec-14	04-Dec-14 A	19-Dec-14 A	Provision	of Site General Staff (Drivers, Amahs, etc) - 4-Dec-14 to 19-Dec-14	
1107.19015	Provision of Site General Staff (Drivers, Amahs, etc) - 20-Dec-14 to 31-Dec-14	8			20-Dec-14	31-Dec-14	20-Dec-14 A	31-Dec-14 A		Provision of Site General Staff (Drivers, Amahs, etc) - 20-Dec-14 to 31-Dec-14	
1107.19020	Provision of Site General Staff (Drivers, Amahs, etc) - 2-Jan-15 to 17-Jan-15	14	02-Jan-15	31-Mar-15	02-Jan-15	17-Jan-15	02-Jan-15	17-Jan-15			Pr
1107.19021	Provision of Site General Staff (Drivers, Amahs, etc) - 19-Jan-15 to 3-Feb-15	14			19-Jan-15	03-Feb-15	19-Jan-15	03-Feb-15		Provision of Site General Staff (Drivers, Amahs, e	etc) - 19-J
1107.19022	Provision of Site General Staff (Drivers, Amahs, etc) - 4-Feb-15 to 23-Feb-15	14			04-Feb-15	23-Feb-15	04-Feb-15	23-Feb-15		Provision of Site General Sta	ff (Drivers
						,				·	*
			L 1107 Dia					evision Chec		d Master Prog Baseline Bar ◆ Milestone	
	Page 1 of 7		L 1107 Dia Month Ro			See 2r		evision Chec KCL	cked Approve	Master Prog Baseline Bar ◆ Milestone Last Month Forecast Bar ▼ Summary	
	Page 1 of 7	nels 3		lling Prog						■ Widster Flog Baseine Bai ▼ ▼ Willestone	

ivity ID	Activity Name	O Dur	MP Start	MP Finish	Last Mth Start	Last Mth Finish	Start	Finish	2014 Dec	Jan	2015 Feb	Mar	Apr
1107.19023	Provision of Site General Staff (Drivers, Amahs, etc) - 24-Feb-15 to	14			24-Feb-15	11-Mar-15	24-Feb-15	11-Mar-15	Dec	Jan	reb		f Site General
1107.19024	11-Mar-15 Provision of Site General Staff (Drivers, Amahs, etc) - 12-Mar-15 to	14			12-Mar-15	27-Mar-15	12-Mar-15	27-Mar-15					Provision
1107.19025	27-Mar-15 Provision of Site General Staff (Drivers, Amahs, etc) - 28-Mar-15 to	14			28-Mar-15	16-Apr-15	28-Mar-15	16-Apr-15					
1107.19204	16-Apr-15 Provision of Site General Labour for Temporary Works - 4-Dec-14 to	14			04-Dec-14	19-Dec-14	04-Dec-14 A	19-Dec-14 A	Provision of	f Site General Labour for T	emporary Works - 4-Dec-14 to	o 19-Dec-14	
1107.19205	19-Dec-14 Provision of Site General Labour for Temporary Works - 20-Dec-14 to	8			20-Dec-14	31-Dec-14	20-Dec-14 A	31-Dec-14 A		Provision of Site General	Labour for Temporary Works	- 20-Dec-14 to 31-Dec-14	
	31-Dec-14								_		, remperary remo		
1107.19210	Provision of Site General Labour for Temporary Works - 2-Jan-15 to 17-Jan-15		02-Jan-15	31-Mar-15	02-Jan-15	17-Jan-15		17-Jan-15					Prov
1107.19211	Provision of Site General Labour for Temporary Works - 19-Jan-15 to 3-Feb-15	14			19-Jan-15	03-Feb-15	19-Jan-15	03-Feb-15			Provision of Site Ge	neral Labour for Temporary V	Norks - 19-Ja
1107.19212	Provision of Site General Labour for Temporary Works - 4-Feb-15 to 23-Feb-15	14			04-Feb-15	23-Feb-15	04-Feb-15	23-Feb-15				Provision of Site General La	abour for Temp
1107.19213	Provision of Site General Labour for Temporary Works - 24-Feb-15 to 11-Mar-15	14			24-Feb-15	11-Mar-15	24-Feb-15	11-Mar-15				Provision of	f Site General
1107.19214	Provision of Site General Labour for Temporary Works - 12-Mar-15 to 27-Mar-15	14			12-Mar-15	27-Mar-15	12-Mar-15	27-Mar-15	-				Provision
1107.19215	Provision of Site General Labour for Temporary Works - 28-Mar-15 to 16-Apr-15	14			28-Mar-15	16-Apr-15	28-Mar-15	16-Apr-15					
Cost Con	tre C - Tunnel Construction by	125	13-Dec-13	11-Mar-15	17-Nov-14	11-Jun-15	17-Nov-14 A	21-Apr-15					
	ing Works for TBM	120	13-Dec-13	07-Oct-14	17-Nov-14	20-Apr-15	17-Nov-14 A	15-Apr-15					
	- Obstruction Removal	92	12-Feb-14	22-Apr-14	01-Dec-14	31-Mar-15	01-Dec-14 A	24-Mar-15				•	▼ 24-Mar-15, (
_	Abandoned Airport Admin Bldg Foundations DN			,			01-Dec-14 A						▼ 24-Mar-15,
1107.13560c	Remove Abandoned Airport Admin. Bldg Piles (PROVISIONAL, To be Confirmed)) (Portion 1d)		12.00.11		10-Dec-14		10-Dec-14 A			Remove A	Abandoned Airport Admin. Bld	g Piles (PROVISIONAL, To b	oe Confirmed)
1107.13560d	Remove Abandoned Airport Admin. Bldg Piles (PROVISIONAL, To be Confirmed)) (Portion 2a)	e 11			10-Jan-15	26-Jan-15	17-Jan-15	29-Jan-15	-		Remove Abandoned Airp	ort Admin. Bldg Piles (PROV	/ISIONAL, To
1107.13560e	Remove Abandoned Airport Admin. Bldg Piles (PROVISIONAL, To be	e 11			27-Jan-15	11-Feb-15	30-Jan-15	11-Feb-15			Remove Ab	andoned Airport Admin. Bldg	Piles (PROV
1107.13560f	Confirmed)) (Portion 2b) Remove Abandoned Airport Admin. Bldg Piles (PROVISIONAL, To be	e 11			12-Feb-15	03-Mar-15	12-Feb-15	27-Feb-15	_			Remove Abandoned	d Airport Admi
1107.13560g	Confirmed)) (Portion 2c) Remove Abandoned Airport Admin. Bldg Piles (PROVISIONAL, To be	e 11			04-Mar-15	19-Mar-15	28-Feb-15	12-Mar-15	-			Rer	move Aþando
1107.13570	Confirmed)) (Portion 2d) Reinstatement of Area (PROVISIONAL, To be Confirmed)) (Portion 1)) 10	12-Feb-14	18-Feb-14	20-Mar-15	31-Mar-15	13-Mar-15	24-Mar-15	-				L
1107.13580	Approx date of TBM Pass Through (DN Track)	0	22-Apr-14		31-Mar-15		23-Mar-15*		_			•	Approx date
1107.20065	ELS to Locate Foundations (Portion 2) Demolish Abandoned Concrete Slab		22-Api-14		01-Dec-14	08-Dec-14	01-Dec-14 A	08-Dec-14 A	ELS to Locate Founda	tions (Portion 2) Demolish	Abandoned Concrete Slab		
1107.20066	ELS to Locate Foundations (Portion 2) - Install S3, Demolish Abandoned Slab Complete & Identify Old Piles	13			09-Dec-14	23-Dec-14	09-Dec-14 A	23-Dec-14 A	ELS to	Locate Foundations (Porti	on 2) - Install S3, Demolish A	bandoned Slab Complete & I	Identify Old P
1107.20067	ELS to Locate Foundations (Portion 2) Remove S3, S2 & S1 & Backfill to Original Ground Level (In Sequence)	12			24-Dec-14	09-Jan-15	24-Dec-14 A	16-Jan-15		ELS to L	ocate Foundations (Portion 2)	Remove S3, S2 & S1 & Bac	ckfill to Origin
Ground Tre		120	13-Dec-13	07-Oct-14	17-Nov-14	20-Apr-15	17-Nov-14 A	15-Apr-15					
-	g Treatment for KAT TBM Launch Shaft	30	13-Dec-13	02-Jan-14	12-Feb-15			23-Mar-15			▼		23-Mar-15, J
1107.12990c	Launch Shaft Jet Grouting Stage 2 (After Pile Extraction) (12 nos)	10	10 200 10	02 00	12-Feb-15	26-Feb-15		26-Feb-15				Launch Shaft Jet Groutin	ng Stage 2 (A
1107.13000	Demobilise	3	13-Dec-13	16-Dec-13	27-Feb-15	02-Mar-15	27-Feb-15	02-Mar-15	_			Demobilise	
1107.13010	Curing of Grout	21	13-Dec-13	02-Jan-14	27-Feb-15	19-Mar-15	27-Feb-15	19-Mar-15					ring of Grout
1107.20670	Approx date of TBM Break Through (Dn Track)	0			31-Mar-15		23-Mar-15*					•	Approx date of
_Jet Grouting	g Treatment for Cross Passage 3		22-Mar-14	25-Jul-14	17-Nov-14		17-Nov-14 A		▼ 06-Dec-14 A, Jet Groutir	g Treatment for Cross Pas	sage 3		
1107.13141	3 nos core Sample	3			01-Dec-14	03-Dec-14	01-Dec-14 A	03-Dec-14 A	3 nos core Sample		1		
1107.13150	Reinstate Road	14	22-Mar-14	12-Apr-14	17-Nov-14	02-Dec-14	17-Nov-14 A	02-Dec-14 A	Reinstate Road				
1107.13160	Approx date of TBM Pass Through (Up Track)	0	25-Jul-14		06-Dec-14		06-Dec-14 A		◆ Approx date of TBM Pas	s Through (Up Track)			
	Data Date 01-Jan-15	RC SCI	_ L 1107 Diaı	mond Hill	to Kai Tak		Date R	evision Chec	cked Approve	J	Master Prog Baseline Bar ◆	◆ Milestone	i
						See 2n		KCL	KCL		waster i iog baseillie bal ▼	▼ IVIIIESTOLIE	
	Tun	inels 3	Month Ro	lling Proa	ramme	000 21	ia 00i 0	INOL	NOL		Last Month Forecast Rar	Summary	
	rage 2 01 7		Month Ro	lling Prog	ramme	000 21	0 00	INOL	NOL		Last Month Forecast Bar ▼ Actual Work	Summary	
W E	rage 2 01 7		01-Jan-15	iling Prog	ramme	000 21	<u> </u>	INOL	INOL		Last Month Forecast Bar ▼ Actual Work Remaining Work	▼ Summary	

ctivity ID	Activity Name	O Dur	MP Start	MP Finish	Last Mth	Last Mth	Start	Finish	2014	2015
lat Ovarstina	Tuestment for Overa December	0	11-Sep-14	11-Sep-14	Start 18-Feb-15	Finish 18-Feb-15	31- lan-15	31-Jan-15	Dec	Jan Feb Mar Apr V 31-Jan-15, Jet Grouting Treatment for Cross Passage 1
1107.13290	Treatment for Cross Passage 1 Approx date of TBM Pass Through (Up Track)		11-Sep-14	11-3ep-14	18-Feb-15	10-1 60-13	31-Jan-15*	31-Jan-13		◆ Approx date of TBM Pass Through (Up Track)
	routing Treatment for DIH TBM Retrieval Shaft		07-Oct-14	07-Oct-14		20-Apr-15	15-Dec-14 A	15-Anr-15		The state of the s
1107.13430a	Pressure Grouting UP Track (56 nos) Average 4 Points/day with 2 machines	14	07 001 14	07 001 14	15-Dec-14	<u>'</u>	15-Dec-14 A	31-Dec-14 A		Pressure Grouting UP Track (56 nos) Average 4 Points/day with 2 machines
1107.13430b	Pressure Grouting UP Track (56 nos) Average 4 Points/day with 2 machines	13			03-Jan-15	19-Jan-15	02-Jan-15	16-Jan-15		Pressure Grouting UP Track (56 nos) Average 4 Points/day with 2 machines
1107.13430c	Pressure Grouting UP Track (57 nos) Average 4 Points/day with 2 machines	13			20-Jan-15	05-Feb-15	17-Jan-15	31-Jan-15		Pressure Grouting UP Track (57 nos) Average 4 Points/day w
1107.13431a	Pressure Grouting DN Track (56 nos) Average 4 Points/day with 2 machines	14			06-Feb-15	25-Feb-15	02-Feb-15	17-Feb-15		Pressure Grouting DN Track (56 nos) Ave
1107.13431a10	Pressure Grouting DN Track (56 nos) Average 4 Points/day with 2 machines	14			26-Feb-15	13-Mar-15	18-Feb-15	09-Mar-15		Pressure Grouting DN Tr
1107.13431a20	Pressure Grouting DN Track (56 nos) Average 4 Points/day with 2 machines	14			14-Mar-15	30-Mar-15	10-Mar-15	25-Mar-15		Pressur
1107.13431a30	Pressure Grouting DN Track (57 nos) Average 4 Points/day with 2 machines	15			31-Mar-15	20-Apr-15	26-Mar-15	15-Apr-15		
1107.13432	Curing of Grout (UP Track)	2			06-Feb-15	23-Feb-15	01-Feb-15	02-Feb-15		Curing of Grout (UP Track)
1107.13470	Approx date of TBM Break Through (Up Track)	0	07-Oct-14		24-Feb-15		03-Feb-15*			◆ Approx date of TBM Break Through (Up Track)
Tunnel Bor	ring Construction - UP Track	117	05-Jul-14	28-Dec-14	19-Nov-14	02-May-15	19-Nov-14 A	14-Apr-15		
1107.13960	TBM Boring Next 123m	15	05-Jul-14	24-Jul-14	19-Nov-14	05-Dec-14	19-Nov-14 A	09-Dec-14 A	TBM Boring Next 123	3m
1107.13970	Special Cutterhead Maintenance Intervention (approx Ch 97854)	2	25-Jul-14	26-Jul-14	06-Dec-14	08-Dec-14	10-Dec-14 A	10-Dec-14 A	□ Special Cutterhead	Maintenance Intervention (approx Ch 97854)
1107.13980	TBM Boring Next 50 m (35% complete)	7	28-Jul-14	05-Aug-14	09-Dec-14	16-Dec-14	10-Dec-14 A	13-Dec-14 A	TBM Boring I	Next 50 m (35% complete)
1107.13990	C5b Up track TBM tunnel drive from Kai Tak to DIH 35% by plan length complete	0		28-Sep-14		16-Dec-14		13-Dec-14 A	◆ C5b Up track TB	M tunnel drive from Kai Tak to DIH 35% by plan length complete
1107.14000	TBM Boring Next 165 m	11	06-Aug-14	21-Aug-14	17-Dec-14	31-Dec-14	13-Dec-14 A	30-Dec-14 A		■ TBM Boring Next 165 m
1107.14010	Special Cutterhead Maintenance Intervention (approx Ch 97639)	2	22-Aug-14	23-Aug-14	02-Jan-15	03-Jan-15	30-Dec-14 A	30-Dec-14 A	1	 Special Cutterhead Maintenance Intervention (approx Ch 97639)
1107.14020	TBM Boring Next 23 m (60%)	3	25-Aug-14	28-Aug-14	05-Jan-15	07-Jan-15	30-Dec-14 A	05-Jan-15	•	TBM Boring Next 23 m (60%)
1107.14029	TBM Boring Next 150m	12			08-Jan-15	21-Jan-15	06-Jan-15	19-Jan-15		TBM Boring Next 150m
1107.14030	TBM Boring Remaining 151m (100% complete) - TBM Break Through	12	29-Aug-14	06-Oct-14	06-Feb-15	23-Feb-15	20-Jan-15	02-Feb-15		TBM Boring Remaining 151m (100% comp
1107.14032	Float Indicator against MileStone C6b	0		06-Oct-14		23-Feb-15		02-Feb-15		◆ Float Indicator against MileStone C6b
1107.14050	C6b Up track TBM tunnel drive from Kai Tak to DIH complete	0		28-Dec-14		23-Feb-15		02-Feb-15*		◆ C6b Up track TBM tunnel drive from Kai Tak to DIH complete
1107.14060	TBM Shield Retrieval at 1106/DIH- Initial breakthrough & Cradle installation	8	07-Oct-14	10-Nov-14	24-Feb-15	30-Mar-15		11-Feb-15		TBM S
1107.14061	TBM Shield Retrieval at 1106/DIH- Shield extrusion & disassembly	14					12-Feb-15	03-Mar-15		TBM Shield Retrieval at 1106/DIH-
1107.14062	TBM Shield Retrieval at 1106/DIH- Shield parts lift out & transport to 1107	14					25-Feb-15	12-Mar-15		TBM Shield Retrieval at 1
1107.14070	TBM Back up Retrieval at 1106/DIH- Decks 1 - 4		11-Nov-14	08-Dec-14	31-Mar-15	30-Apr-15		26-Mar-15		
1107.140700 1107.14080	TBM Back up Retrieval at 1106/DIH- Decks 5 - 8 UP Track Tunnel Invert & Walkway- 1107 Launch shaft to Ring 105	12	07-Oct-14	08-Nov-14	24-Feb-15	28-Mar-15	27-Mar-15 03-Feb-15	13-Apr-15 13-Feb-15	_	UP Track
1107.14080	UP Track Tunnel Invert & Walkway- 1107 Launch shart to Hing 105 UP Track Tunnel Invert & Walkway- Rings 106 to 210	10	07-OCE-14	UO-INUV-14	24-FUD-15	∠o-ividr-15	14-Feb-15	28-Feb-15		UP Track Tunnel Invert & Walkway- R
1107.14081	UP Track Tunnel Invert & Walkway- Rings 106 to 210 UP Track Tunnel Invert & Walkway- Rings 211 to 314 (50% complete)						02-Mar-15	11-Mar-15		UP Track Tunnel Invert & Valeway-11
1107.14090	C6c Tunnel invert and walkway of UP Track tunnel from Kai Tak to DIH 50% by plan length complete	0		28-Dec-14		28-Mar-15		11-Mar-15*		◆ C6c Tunnel invert and walk
1107.14100	UP Track Tunnel Invert & Walkway- Rings 315 to 420	9	10-Nov-14	09-Dec-14	30-Mar-15	02-May-15	12-Mar-15	21-Mar-15		
1107.14101	UP Track Tunnel Invert & Walkway- Rings 421 to 526	9				,,, .c	23-Mar-15	01-Apr-15		UP T
1107.14102	UP Track Tunnel Invert & Walkway- Ring 527 to 1106 Retrieval shaft (100% Complete)	8					02-Apr-15	14-Apr-15		
Tunnel Bor	ring Construction - DN Track	61	07-Oct-14	20-Jan-15	24-Feb-15	11-Jun-15	03-Feb-15	21-Apr-15		V
				mond Hill		•			ecked Approve	ed
-	rage 5 01 /	nels 3	Month Ro	Illing Prog	ramme	See 2r	iu Coi 0	KCL	KCL	Last Month Forecast Bar Summary
		Date	01-Jan-15							Actual Work
	SCL1107 M-3MR-022	Date	JI Juli-1J							Remaining Work
	Printed 10-Jan-1510:32									Critical Remaining Work

Activity ID	Activity Name	O Dur	MP Start	MP Finish	Last Mth Start	Last Mth Finish	Start	Finish	2014 Dec	Jan	2015 Feb	Mar	Apr
1107.14140	Re-assembly of TBM Shield in Shaft- Front shield, cutterhead, &	6	07-Oct-14	10-Nov-14		30-Mar-15	03-Feb-15	09-Feb-15	200			TVICE.	= Re-asse
1107.14141	screw conveyor Pt 1 Re-assembly of TBM Shield in Shaft- Intermediate shield, Erector &	9					10-Feb-15	23-Feb-15			Re-	assembly of TBM Shield in S	haft- Intern
1107.14142	screw conveyor Pt 2 Re-assembly of TBM Shield in Shaft- Bridge Deck & Thrust frame	9					24-Feb-15	05-Mar-15	-			Re-assembly of TBM S	Shield in Sh
1107.14143	Re-assembly of TBM Shield in Shaft- Gantries 1 & 2	6					06-Mar-15	12-Mar-15				Re-assembly of	f TBM Shie
1107.14160	TBM Initial 90m Driving - Install Ring -9 to Ring +6	16	11-Nov-14	20-Jan-15	31-Mar-15	11-Jun-15	13-Mar-15	31-Mar-15					
1107.14161	TBM Initial 90m Driving - Install Rings 7 to 21	15					01-Apr-15	21-Apr-15				i	
Cross Pas	ssages	54	07-Oct-14	08-Dec-14	24-Feb-15	30-Apr-15	03-Feb-15	13-Apr-15		▼			
	From UP Track	54	07-Oct-14	08-Dec-14	24-Feb-15	30-Apr-15	03-Feb-15	13-Apr-15		-			-
DIH 001	Tom or much	23	07-Oct-14	01-Nov-14	24-Feb-15	21-Mar-15	03-Feb-15	04-Mar-15		▼		04-Mar-15, DIH 001	
1107.14350	Drainage	4	07-Oct-14	10-Oct-14	24-Feb-15	27-Feb-15	03-Feb-15	06-Feb-15		_		Drainage	
1107.14360	Frame Installation & Rings Cutting	3	11-Oct-14	14-Oct-14	28-Feb-15	03-Mar-15	07-Feb-15	10-Feb-15		•		Frame Installation & Ring	gs Cutting
1107.14370	Excavation	6	15-Oct-14	21-Oct-14	04-Mar-15	10-Mar-15	11-Feb-15	17-Feb-15				Excavation	
1107.14380	Lining	6	22-Oct-14	28-Oct-14	11-Mar-15	17-Mar-15	18-Feb-15	27-Feb-15				Lining	
1107.14390	Complete phase 1	4	29-Oct-14	01-Nov-14	18-Mar-15	21-Mar-15	28-Feb-15	04-Mar-15			·	— Compl	letė phase
DIH 002		23	07-Oct-14	01-Nov-14	24-Feb-15	21-Mar-15	03-Feb-15	04-Mar-15		▼		04-Mar-15, DIH 002	
1107.14400	Drainage	4	07-Oct-14	10-Oct-14	24-Feb-15	27-Feb-15	03-Feb-15	06-Feb-15			—	Drainage	
1107.14410	Frame Installation & Rings Cutting	3	11-Oct-14	14-Oct-14	28-Feb-15	03-Mar-15		10-Feb-15		•		Frame Installation & Ring	gs Cutting
1107.14420	Excavation	6	15-Oct-14	21-Oct-14	04-Mar-15	10-Mar-15	11-Feb-15	17-Feb-15				Excavation	
1107.14430	Lining	6	22-Oct-14	28-Oct-14	11-Mar-15	17-Mar-15	18-Feb-15	27-Feb-15				Lining	
1107.14440	Complete phase 1	4	29-Oct-14	01-Nov-14	18-Mar-15	21-Mar-15	28-Feb-15	04-Mar-15			ď	— Compl	lete phase
DIH 003		35	29-Oct-14	08-Dec-14	18-Mar-15	30-Apr-15	28-Feb-15	13-Apr-15			₩	L	1
1107.14450	Drainage	4	29-Oct-14	01-Nov-14	18-Mar-15	21-Mar-15	28-Feb-15	04-Mar-15			ď	Draina	age
1107.14460	Frame Installation & Rings Cutting	3	03-Nov-14	05-Nov-14	23-Mar-15	25-Mar-15		07-Mar-15			1	<u> </u>	rame Instal
1107.14470	Excavation	6	06-Nov-14	12-Nov-14	26-Mar-15	01-Apr-15	09-Mar-15	14-Mar-15			;		Exca
1107.14480	Lining	6	13-Nov-14	19-Nov-14	02-Apr-15	11-Apr-15	16-Mar-15	21-Mar-15			;		
1107.14490	Complete phase 1	4	20-Nov-14	24-Nov-14	13-Apr-15	<u> </u>	23-Mar-15	26-Mar-15					
1107.14500	UP Track Tunnel Clean up	12	25-Nov-14	08-Dec-14	17-Apr-15	30-Apr-15	27-Mar-15	13-Apr-15			ļ		
Production	on of Pre - Cast Tunnel Lining	108	28-Sep-14	11-Mar-15	29-Nov-14	15-Apr-15	29-Nov-14 A	14-Apr-15					
	n of Segments	108	28-Sep-14	11-Mar-15	29-Nov-14	15-Apr-15	29-Nov-14 A	14-Apr-15					-
1107.14731c	48 Rings of Segment Production (Culmalative 642) (RC)	12			29-Nov-14	12-Dec-14	29-Nov-14 A	15-Dec-14 A	48 Rings of Se	e <mark>g</mark> ment Production (Culmalative 642) (RC	<i>;</i>)		
1107.14732	48 Rings of Segment Production (Culmalative 690) (RC)	12	07-Oct-14	19-Dec-14	13-Dec-14	29-Dec-14	16-Dec-14 A	29-Dec-14 A		48 Rings of Segment Production (Culma	alative 690) (BC)	 	
1107.14702	40 mings of degricing Floudetion (dumarative 630) (no)	12	07 OCT 14	13 Dec 14	10 Dec 14	25 000 14	10 Dec 14 A	23 Dec 14 A		Tungs of degineral Floudetion (Cum	tiative 650) (110)		
1107.14732a	48 Rings of Segment Production (Culmalative 738) (RC)	12			30-Dec-14	13-Jan-15	30-Dec-14 A	13-Jan-15		48 Rings of Segment Pro	oduction (Culmalative	738) (RC)	
1107.14732b	48 Rings of Segment Production (Culmalative 786) (RC)	12			14-Jan-15	27-Jan-15	14-Jan-15	27-Jan-15		48 Rings o	of Segment Production	n (Culmalative 786) (RC)	
1107.14732c	48 Rings of Segment Production (Culmalative 834) (RC)	12			28-Jan-15	10-Feb-15	28-Jan-15	10-Feb-15			48 Rings of Segri	hent Production (Culmalative	834) (RC)
1107.14732d	48 Rings of Segment Production (Culmalative 882) (RC)	12			11-Feb-15	27-Feb-15	11-Feb-15	27-Feb-15				48 Rings of Segment Produc	ction (Culm
1107.14740	48 Rings of Segment Production (Culmalative 930) (RC) (70%)	12	20-Dec-14	11-Mar-15	28-Feb-15	13-Mar-15	28-Feb-15	13-Mar-15				48 Rings of Se	egment Pro
1107.14740a	48 Rings of Segment Production (Culmalative 978) (RC)	12			14-Mar-15	27-Mar-15	14-Mar-15	27-Mar-15					48 Rings o
1107.14740a	48 Rings of Segment Production (Culmalative 1026) (RC)	12			28-Mar-15		28-Mar-15	14-Apr-15			ļ		40; rungs o
1107.14790	C5a Manufacturing of pre-cast tunnel lining segment 20% by number			28-Sep-14	20 IVIAI 13	09-Dec-14	ZO Wai 13	09-Dec-14 A	◆ C5a Manufacturing of	pre-cast tunnel lining segment 20% by	number complete ar	d delivery to site	
1107.14730	complete and delivery to site			20 OCP 14		00 000 14		00 000 1471			•		
1107.20720	Delivery of Rings 211 - 240 (8th load)	2			02-Dec-14	03-Dec-14	02-Dec-14 A	03-Dec-14 A	Delivery of Rings 211 - 240	0 (8th load)			
1107.20730	Delivery of Rings 241 - 270 (9th load) (20%)	2			08-Dec-14	09-Dec-14	08-Dec-14 A	09-Dec-14 A	Delivery of Rings 24	1 - 270 (9th load) (20%)			
1107.20740	Delivery of Rings 271 - 300	2			12-Dec-14	15-Dec-14	12-Dec-14 A	15-Dec-14 A	Delivery of Rin	ngs 271 - 300			
1107.20750	Delivery of Rings 301 - 330	2			18-Dec-14	19-Dec-14	16-Dec-14 A	17-Dec-14 A	■ ■ Delivery o	f Rings 301 - 330			
1107.20760	Delivery of Rings 331 - 360	2			24-Dec-14	25-Dec-14	17-Dec-14 A	18-Dec-14 A	■ ■ Deli	ivery of Rings 331 - 360	!		1
			_ 1107 Dia			•			cked Approve	ed Master Pro	g Baseline Bar ◆	◆ Milestone	
	raye 4 01 /	nnels 3	Month Ro	ling Prog	ramme	See 2n	ia Coi 0	KCL	KCL	Last Month	Forecast Bar	Summary	
		ta Data	01-Jan-15							Actual Wor	'k		
	SCL1107 M-3MR-022	ia Dale	v 1-Jaii- 15							Remaining	Work		
	Printed 10-Jan-1510:32									Critical Rer	naining Work		

vity ID	Activity Name	O Dur	MP Start	MP Finish	Last Mth Start	Last Mth Finish	Start	Finish	2014 Dec	2015 Jan Feb	Mar	A
1107.20770	Delivery of Rings 361 - 390	2			26-Dec-14	29-Dec-14	19-Dec-14 A	20-Dec-14 A		Delivery of Rings 361 - 390		
1107.20780	Delivery of Rings 391 - 420	2			01-Jan-15	02-Jan-15	23-Dec-14 A	24-Dec-14 A	•	■ Delivery of Rings 391 - 420		
1107.20790	Delivery of Rings 421 - 450	2			07-Jan-15	08-Jan-15	30-Dec-14 A	31-Dec-14 A	•	■ Delivery of Rings 421 - 450		
1107.20800	Delivery of Rings 451 - 480	2			13-Jan-15	1/- lan-15	02-Jan-15	05-Jan-15		■ Delivery of Rings 451 - 480		
1107.20810	Delivery of Rings 431 - 460 Delivery of Rings 481 - 510	2			19-Jan-15		07-Jan-15	03-Jan-15		Delivery of Rings 481 - 510		
1107.20820	Delivery of Rings 511 - 540	2			23-Jan-15		12-Jan-15	13-Jan-15		■ Delivery of Rings 511 - 540		
1107.20830	Delivery of Rings 541 - 570	2			29-Jan-15		15-Jan-15	16-Jan-15		□ □ Delivery of Rings 541 - 570		
1107.20840	Delivery of Rings 571 - 600	2			04-Feb-15		20-Jan-15	21-Jan-15		■ Delivery of Rings 57	f .	
1107.20850	Delivery of Rings 601 - 630	2			10-Feb-15		23-Jan-15	26-Jan-15		■ Delivery of Rin	f .	
1107.20860	Delivery of Rings 631 - 660	2			17-Feb-15		30-Jan-15	02-Feb-15		<u></u>	of Rings 631 - 660	
1107.20910	Delivery of Rings 661 - 690	2			24-Feb-15		06-Feb-15	09-Feb-15			Delivery of Rings 661 - 690	
1107.20920	Delivery of Rings 691 - 720	2			03-Mar-15		13-Feb-15	16-Feb-15			 Delivery of Rings 691 - 73 	/20
1107.20930	Delivery of Rings 721 - 750	2			10-Mar-15		20-Feb-15	23-Feb-15		_	 Delivery of Rings 	
1107.20940	Delivery of Rings 751 - 780	2			17-Mar-15		27-Feb-15	02-Mar-15		ı	□ Delivery of	i
1107.20950	Delivery of Rings 781 - 810	2			24-Mar-15		06-Mar-15	09-Mar-15			■ □ Del	
1107.20960	Delivery of Rings 811 - 840	2			31-Mar-15		13-Mar-15	16-Mar-15				÷
1107.20970	Delivery of Rings 841 - 870	2			07-Apr-15	<u> </u>	20-Mar-15	23-Mar-15				
1107.20980	Delivery of Rings 871 - 900	2			14-Apr-15	<u> </u>	27-Mar-15	30-Mar-15				4
	tre D - KAT Cut & Cover Tunnels		05-Nov-14	23-Feb-15	27-Nov-14		04-Dec-14 A	14-Apr-15	·			+
	n & C&C Tunnel Structure	110	05-Nov-14	23-Feb-15	27-Nov-14	23-Mar-15	04-Dec-14 A	14-Apr-15	→			+
	Structure (Previously Boxes 2B & 1B)	110	05-Nov-14	23-Feb-15	27-Nov-14	23-Mar-15	04-Dec-14 A	14-Apr-15	-		1	÷
Tunnel Struc	<u> </u>	110	05-Nov-14	23-Feb-15	27-Nov-14	23-Mar-15	04-Dec-14 A	14-Apr-15	-		 	
1107.16800	Base Slab & Mass Concrete backfill Section 3		14-Nov-14	22-Nov-14	08-Dec-14		08-Dec-14 A		Base Slab &	Mass Concrete backfill Section 3		
1107.16810	Base Slab & Mass Concrete backfill Section 4	8	24-Nov-14	02-Dec-14	08-Dec-14	16-Dec-14	08-Dec-14 A	16-Dec-14 A	Base Slab &	Mass Concrete backfill Section 4		
1107.16820	Base Slab & Mass Concrete backfill Section 5	8	03-Dec-14	11-Dec-14	27-Nov-14	05-Dec-14	04-Dec-14 A	17-Dec-14 A	Base Slab 8	Mass Concrete backfill Section 5		
1107.10020	Date clas a made conclete sacram content		00 000 11	11 200 11	27 1107 11	00 200 11	012001171	17 500 1171	Baco clas c			
1107.16830	Base Slab & Mass Concrete backfill Section 6	7	12-Dec-14	20-Dec-14	18-Dec-14		02-Jan-15	09-Jan-15		Base Slab & Mass Goncrete backfill Section 6	 	
1107.16840	Base Slab & Mass Concrete backfill Section 7	7	22-Dec-14	02-Jan-15	29-Dec-14		10-Jan-15	17-Jan-15		Base Slab & Mass Concrete backfill Se	cțion 7	
1107.16850	Remove Struts S4 Section 1	5	05-Nov-14	10-Nov-14	08-Dec-14	12-Dec-14	08-Dec-14 A	12-Dec-14 A	Remove Struts S	4 Section 1		
1107.16860	Remove Struts S4 Section 2	5	14-Nov-14	19-Nov-14	08-Dec-14	12-Dec-14	08-Dec-14 A	06-Jan-15		Remove Struts S4 Section 2		
1107.16870	Remove Struts S4 Section 3	5	24-Nov-14	28-Nov-14	17-Dec-14	22-Dec-14	07-Jan-15	12-Jan-15		Remove Struts S4 Section 3		
1107.16880	Remove Struts S4 Section 4	5	03-Dec-14	08-Dec-14	12-Dec-14	17-Dec-14	13-Jan-15	17-Jan-15		Remove Struts S4 Section 4		
1107.16890	Remove Struts S4 Section 5	5	12-Dec-14	17-Dec-14	18-Dec-14	23-Dec-14	19-Jan-15	23-Jan-15		Remove Struts S4 Section 5		
1107.16900	Remove Struts S4 Section 6	5	22-Dec-14	29-Dec-14	29-Dec-14	03-Jan-15	24-Jan-15	29-Jan-15	<u> </u>	Remove Struts S4 Section	6	
1107.16910	Remove Struts S4 Section 7	5	03-Jan-15	08-Jan-15	07-Jan-15		30-Jan-15	04-Feb-15		Remove Struts S4 Se	9	
1107.16920	Walls to Strut S3 Section 1	8	11-Nov-14	19-Nov-14	13-Dec-14		30-Dec-14 A	06-Jan-15		Walls to Strut S3 Section 1		
1107.16930	Walls to Strut S3 Section 2	8	20-Nov-14	28-Nov-14	23-Dec-14	03-Jan-15	07-Jan-15	15-Jan-15		Walls to Strut S3 Section 2		
1107.16940	Walls to Strut S3 Section 3	8	29-Nov-14	08-Dec-14	05-Jan-15	13-Jan-15	16-Jan-15	24-Jan-15		Walls to Strut S3 Section 3		1
1107.16950	Walls to Strut S3 Section 4	8	09-Dec-14	17-Dec-14	14-Jan-15	22-Jan-15	26-Jan-15	03-Feb-15		Walls to Strut S3 Sect	ion 4	-
1107.16960	Walls to Strut S3 Section 5	8	18-Dec-14	29-Dec-14	24-Dec-14	05-Jan-15	24-Jan-15	02-Feb-15		Walls to Strut S3 Section	วที่ 5	
1107.16970	Walls to Strut S3 Section 6	8	30-Dec-14	08-Jan-15	06-Jan-15	14-Jan-15	03-Feb-15	11-Feb-15		Walls to Strut	S3 Section 6	
1107.16980	Walls to Strut S3 Section 7	8	09-Jan-15	17-Jan-15	15-Jan-15	23-Jan-15	12-Feb-15	24-Feb-15		V	Valls to Strut S3 Section 7	
1107.16990	Internal Re-strut & Waterproofing to Strut S3 Section 1	6	20-Nov-14	26-Nov-14	23-Dec-14	31-Dec-14	07-Jan-15	13-Jan-15		Internal Re-strut & Waterproofing to Strut S	Section 1	
1107.17000	Internal Re-strut & Waterproofing to Strut S3 Section 2	6	29-Nov-14	05-Dec-14	05-Jan-15	10-Jan-15	16-Jan-15	22-Jan-15		Internal Re-strut & Waterproofing to	Strut S3 Section 2	
1107.17010	Internal Re-strut & Waterproofing to Strut S3 Section 3	6	09-Dec-14	15-Dec-14	14-Jan-15	20-Jan-15	26-Jan-15	31-Jan-15		Internal Re-strut & Water	proofing to Strut S3 Section 3	
1107.17020	Internal Re-strut & Waterproofing to Strut S3 Section 4	6	18-Dec-14	24-Dec-14	23-Jan-15	29-Jan-15	04-Feb-15	10-Feb-15		Internal Re-stru	& Waterproofing to Strut S3 Se	ectio
1107.17030	Internal Re-strut & Waterproofing to Strut S3 Section 5	6	30-Dec-14	06-Jan-15	06-Jan-15	12-Jan-15	03-Feb-15	09-Feb-15		Internal Re-strut	& Waterproofing to Strut S3 Se	ctio
1107.17040	Internal Re-strut & Waterproofing to Strut S3 Section 6	6	09-Jan-15	15-Jan-15	15-Jan-15	21-Jan-15	12-Feb-15	18-Feb-15		Internal	Re-strut & Waterproofing to Str	rut S
MA -	Data Date 01-Jan-15 MTF			mond Hill Iling Prog			Date R		ecked Approve		◆ Milestone	_







Printed 10-Jan-1510:32

Data Date 01-Jan-15

Date	Revision	Checked	Approved	Master Prog Baseline Bar ◆ Milestone
e 2nd Col	0	KCL	KCL	
				Last Month Forecast Bar Summary
				Actual Work
				Remaining Work
				Critical Remaining Work



Activity ID	Activity Name	O Dur	MP Start	MP Finish	Last Mth	Last Mth	Start	Finish	2014		2015		
					Start	Finish			Dec	Jan	Feb	Mar	Apr
1107.18300	Bay 4 Sub base, Blinding & Base Slab	10	26-May-14	06-Jun-14	21-Jan-15	31-Jan-15	04-Mar-15	14-Mar-15				Bay 4 Sub base,	, Blindin
1107.18310	Bay 4 Walls	12	07-Jun-14	20-Jun-14	02-Feb-15	14-Feb-15	16-Mar-15	28-Mar-15				Ba	ay 4 Wa
1107.18320	Bay 4 Roof Slab	14	21-Jun-14	08-Jul-14	16-Feb-15	06-Mar-15	30-Mar-15	17-Apr-15					



APPENDIX B ACTION AND LIMIT LEVELS

APPENDIX B – Action and Limit Levels

24-Hour TSP

Regular Dust Monitoring Location	Description	Action Level, μg/m³	Limit Level, μg/m³
DMS-4 ⁽¹⁾⁽³⁾ / DMS-3 ⁽²⁾⁽³⁾	Block 1, Rhythm Garden	160.4	260

Note:

- (1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Dust monitoring on DMS-3⁽¹⁾/DMS-4⁽²⁾ is carried out by Environmental Team of SCL Works Contract 1106.

Construction Noise

Regular Construction Noise Monitoring Location ⁽¹⁾	Description	Time Period	Action Level	Limit Level
NMS-CA-4 ⁽¹⁾⁽⁵⁾ / NMS-CA-3 ⁽²⁾⁽⁵⁾	Block 1, Rhythm Garden (north- eastern façade)	0700-1900 hrs on normal	When one documented	75 dB(A)
NMS-CA-5 (1) (3)(5)/ NMS-CA-2 (2)(3)(5)	Block 1, Rhythm Garden (northern façade)	weekdays	complaint is received	65 / 70 dB(A) ⁽⁴⁾

Note:

- (1) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) Access to the monitoring location at Canossa Primary School (San Po Kong) (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (Block 1, Rhythm Garden (northern façade)) was proposed and approved by the ER and agreed by the IEC and EPD.
- (4) Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period.
- (5) Noise monitoring on Block 1, Rhythm Garden are carried out by Environmental Team of SCL Works Contract 1106.

APPENDIX C
CALIBRATION CERTIFICATES FOR
MONITORING EQUIPEMENT



File No. MA12051/57/0011

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

Station	DMS-4 - Rhythn	n Garden, Block 1		Operator:	WK		_
Date:	22-Dec-14			Next Due Date:	21-Feb	-15	_
Equipment No.:	A-01-57			Serial No.	2352		
			Ambient	Condition			
Temperati	ire, Ta (K)	286.7	Pressure, Pa			771.	2
	1						
		Ori	fice Transfer St	andard Inform	ation		
Equipm	ent No.:	A-04-04	Slope, mc	0.0582	Intercep		-0.0249
Last Calibr	ation Date:	27-Sep-14		Γa)] ^{1/2}			
Next Calib	ration Date:	26-Sep-15		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \ \mathbf{z}] \}$	x (Pa/760) x (298	3/Ta)] ^{1/2} -bo	e} / me
		•	**				
			Calibration of	f TSP Sampler			
Calibration		Orfi	ice			HV	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of	[ΔW x (Pa	a/760) x (298/Ta)] ^{1/2} Y- axis
11	11.8	3.	53	61.04	8.2		2.94
2	9.1	3.	10	53.66	6.2		2.56
3	7.2	2.	76	47.78	5.1		2.32
4	5.2	2.	34	40.67	3.4		1.89
5	3.2	1.	.84	31.99	2.0		1.45
By Linear Reg Slope , mw =	ression of Y on X 0.0513			Intercept, bw	-0.17	96	_
Correlation (coefficient* =	0.99	89				
*If Correlation	Coefficient < 0.99	00, check and reca	librate.	_			
						<u> </u>	
n d ron r	U-14 O-Ul-seles O	\ 4-1 O-4-1		Calculation			
	'ield Calibration C ssion Equation, th						
From the Regre	ssion Equation, in	e i value accoi	ang to				
		mw x Q	$std + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}		
Therefore, S	Set Point; W = (m	w x Qstd + bw) ²	x (760 / Pa) x (Ta / 298) =	3.89)	_
Remarks:							
			•	7			
Conducted by:	wk. Jana	Signature:	Ku	vai/		Date:	22/12/14
Checked by	: /A~ 0	Signature:		1	-	Date:	2d December 2014
		· .		V	•		



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wcllab.com.hk

TEST REPORT

Description Calibration Orifice

Serial No.

0993

Model No.

TE-5025A

Date

27 September 2014

Manufacturer

TISCH

Temperature,Ta (K)

299

Pressure, Pa (mmHg)

761.8

Equipment No.:

A-04-04

Plate	Diff.Vol (m ³)	Diff.Time (min)	Diff.Hg (mm)	Diff.H ₂ O (in.)
1	1.00	1.4230	3.3	2.00
2	1.00	1.0050	6.5	4.00
3	1.00	0.8950	8.2	5.00
4	1.00	0.8570	9.0	5.50
5	- 1.00	0.7080	13.0	8.00

DATA TABULATION

Vstd	(X axis) Qstd	(Y axis)
0.9947	0.6990	1.4135
0.9905	0.9856	1.9990
0.9883	1.1042	2.2350
0.9872	1.1519	2.3441
0.9820	1.3870	2.8270

Y axis= SQRT[H₂O(Pa/760)(298/Ta)]

Qstd Slope (m) = 2.05398

Intercept (b) = -0.02487

Coefficient (r) = 0.99996

Va	(X axis)	(Y axis)
	Qa	
0.9957	0.6997	0.8860
0.9915	0.9865	1.2530
0.9892	1.1053	1.4009
0.9882	1.1531	1.4693
ი 9829	1 3883	1 7720

Y axis= SQRT[H2O(Ta/Pa)]

Qa Slope (m) = 1.28617

Intercept (b) = -0.01559

Coefficient (r) = 0.99996

CALCULATIONS

Vstd=Diff. Vol[(Pa-Diff.Hg)/760](298/Ta) Qstd=Vstd/Time Va=Diff.Vol[(Pa-Diff.Hg)/Pa] Qa=Va/Time

For subsequent flow rate calculations:

Qstd=I/m{[SQRT(H₂O(Pa/760)(298/Ta))]-b}

Qa=I/m{[SQRT H₂O(Ta/Pa)]-b}

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrat or tested.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/140919/3
Date of Issue: 2014-09-21
Date Received: 2014-09-19
Date Tested: 2014-09-21
Date Completed: 2014-09-21
Next Due Date: 2015-09-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12563

Microphone No.

: 34377

Equipment No.

: N-08-03

Test conditions:

Room Temperatre

: 23 degree Celsius

Relative Humidity

: 55%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

C/N/140822/3 Test Report No.: Date of Issue: 2014-08-25 Date Received: 2014-08-22 2014-08-22 Date Tested: Date Completed: 2014-08-25

Next Due Date: Page:

2015-08-24

1 of 1

ATTN:

Mr. W.K. Tang

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21459

Microphone No.

: 43676

Equipment No.

: N-08-08

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 55%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/140822/1
Date of Issue: 2014-08-25
Date Received: 2014-08-22
Date Tested: 2014-08-22

Date Completed: Next Due Date:

2014-08-25 2015-08-24

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.

: 21460

Microphone No.

: 43679

Equipment No.

: N-08-09

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 55%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/141003/2
Date of Issue:	2014-10-04
Date Received:	2014-10-03
Date Tested:	2014-10-03
Date Completed:	2014-10-04
Next Due Date:	2015-10-03

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer Model No. : SVANTEK

Model No. Serial No. : SV30A : 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 56%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/141107/1	
Date of Issue:	2014-11-08	
Date Received:	2014-11-07	
Date Tested:	2014-11-07	
Date Completed:	2014-11-08	
Next Due Date:	2015-11-07	

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 53 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/140822/2
Date of Issue: 2014-08-25
Date Received: 2014-08-22
Date Tested: 2014-08-22
Date Completed: 2014-08-25
Next Due Date: 2015-08-24

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 20 degree Celsius

Relative Humidity

: 64%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance		
At 94 dB SPL	94.0	94.0 ± 0.1 dB		
At 114 dB SPL	114.0	114.0 ± 0.1 dB		

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

APPENDIX D IMPACT MONITORING SCHEDULE

Shatin to Central Link – Contract 1107 Diamond Hill to Kai Tuk Tunnels Impact Air Quality and Noise Monitoring Schedule for January 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Jan	2-Jan	3-Jan
					24 h., TCD	
					24 hr TSP	
4-Jan	5-Jan	6-Jan	7-Jan	8-Jan	9-Jan	10-Jan
		Noise		24 hr TSP		
		Noise		24 III 13P		
11-Jan	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan
			24 h TCD	Malaa		
			24 hr TSP	Noise		
18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan
		241 FGD	N			
		24 hr TSP	Noise			
25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan
	241 TOD	N T :			041 TOD	
	24 hr TSP	Noise			24 hr TSP	

Air Quality Monitoring Station

Noise Monitoring Station

DMS-4: - Rhythm Garden, Block 1

NMS-CA-4: - Block 1, Rhythm Garden (north-eastern façade) NMS-CA-5: - Block 1, Rhythm Garden (northern façade)

Shatin to Central Link – Contract 1107 Diamond Hill to Kai Tuk Tunnels Tentative Impact Air Quality and Noise Monitoring Schedule for February 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb
	Noise			24 hr TSP		
8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb
			24 hr TSP	Noise		
15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb
		24 hr TSP	Noise			
22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb
The schedule may be about	24 hr TSP	Noise			24 hr TSP	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

DMS-4: - Rhythm Garden, Block 1

NMS-CA-4: - Block 1, Rhythm Garden (north-eastern façade)

NMS-CA-5: - Block 1, Rhythm Garden (northern façade)

APPENDIX E 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONIS

Appendix E - 24-hour TSP Monitoring Results


Location DMS-4(1)/DMS-3(2) - Rhythm Garden, Block 1

Compline Data	Start Time	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Sampling Date	Start Tille	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m^3)	$(\mu g/m^3)$
2-Jan-15	9:00	Sunny	287.4	772.5	3.1327	3.3239	0.1912	3638.2	3662.2	24.0	1.22	1.22	1.22	1753.4	109.0
8-Jan-15	9:00	Sunny	287.1	773.3	3.2086	3.2812	0.0726	3662.2	3686.2	24.0	1.22	1.22	1.22	1754.9	41.4
14-Jan-15	9:00	Sunny	286.6	770.7	3.2044	3.2818	0.0774	3686.2	3710.2	24.0	1.22	1.22	1.22	1753.5	44.1
20-Jan-15	9:00	Sunny	289.2	769.9	3.1905	3.3736	0.1831	3710.2	3734.2	24.0	1.21	1.21	1.21	1745.4	104.9
26-Jan-15	9:00	Cloudy	291.9	767.9	3.2193	3.3115	0.0922	3734.2	3758.2	24.0	1.21	1.21	1.21	1736.0	53.1
30-Jan-15	9:00	Sunny	287.6	770.2	3.1857	3.3489	0.1632	3758.2	3782.2	24.0	1.22	1.22	1.22	1750.2	93.2
-		-		-			-			-			-	Min	41.4
Remarks:														Max	109.0
(1) ASR ID as ic	lentified in approv	ed EM&A Manua	l / EIA Report	for SCL(TAW-HUH).										Average	74.3

(2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Monthly_Dust_201501 1 of 1 Cinotech

24-hour TSP Concentration Levels




<u>Remarks:</u>


- (1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Title (Shatin to Central Link – Contract 1107 Diamond Hill to Kai Tuk Tunnels	Scale	N.T.S	Project No.	MA13018	CINOTECH
Grap	hical Presentation of 24-hour TSP Monitoring Results	Date	Jan 15	Appendix	E	CINOISCI


2-3 January 2015




8-9 January 2015




14-15 January 2015






20-21 January 2015






26-27 January 2015




30-31 January 2015







2-3 January 2015



8-9 January 2015




14-15 January 2015






20-21 January 2015



26-27 January 2015





30-31 January 2015





APPENDIX F NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - Noise Monitoring Results

Data	\\/ +	T:	Uni	t: dB (A) (5-n	nin)	Average	Baseline Level	Construction Noise Level																			
Date Weat	Weather	Time	L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	L _{eq}																			
		15:05	73.6	73.9	71.5																						
		15:10	71.9	72.9	70.5																						
C lon 1E	Cuppu	15:15	72.3	73.4	70.7	70 F		67.0																			
6-Jan-15	Sunny	15:20	72.1	73.2	71.0	72.5		67.2																			
		15:25	72.4	73.5	71.2																						
		15:30	72.4	73.1	70.9																						
		15:35	72.4	73.5	71.2																						
		15:40	72.7	73.8	71.2																						
15-Jan-15	Sunny	15:45	73.2	74.4	72.1	72.8		68.1																			
13-Jan-13	Suring	15:50	72.9	73.8	71.4			00.1																			
		15:55	72.7	74.0	71.3																						
		16:00	73.1	74.6	71.5																					71	
		13:05	72.0	73.3	70.5		1								1			7 ′' 🗀									
		13:10	73.1	74.5	71.3																						
21-Jan-15	Sunny	13:15	72.7	74.0	71.1	72.7	72.7	72.7	72.7	72.7	72.7	72.7		67.8													
21-Jan-15	Suring	13:20	72.6	73.7	71.2								12.1	12.1	12.1	12.1	12.1		07.0								
		13:25	73.0	74.1	71.6																						
		13:30	72.7	73.8	71.7																						
		14:45	74.4	75.6	72.7																						
		14:50	74.0	75.0	72.9	1				I	I	I	1														
27-Jan-15	Cloudy	14:55	75.5	77.2	73.0	74.6		72.1																			
21-Jaii-13	Cloudy	15:00	74.2	75.4	72.9	74.0		12.1																			
		15:05	74.6	75.8	72.8																						
		15:10	74.5	75.9	72.8																						

Remarks:

App F - Noise Cinotech

⁽¹⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).

⁽²⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Appendix F - Noise Monitoring Results

Data	Data Wasthair		- Block 1, Rhythm Garden (northern faça Unit: dB (A) (5-min)		Average	Baseline Level	Construction Noise Level				
Date Weather		Time	L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	L _{eq}			
		14:30	71.2	72.0	70.0						
		14:35	71.2	72.3	69.9						
6-Jan-15	Sunny	14:40	71.2	72.5	69.9	71.2		71.0 Managered / Pagalina Layel			
0-Jan-15	Suring	14:45	71.1	72.4	69.8	/ 1.2		71.2 Measured≦ Baseline Level			
		14:50	71.3	72.7	69.9						
		14:55	71.2	72.3	69.8						
		14:55	72.5	73.7	70.9			73.2 Measured≦ Baseline Level			
		15:00	73.5	74.9	71.4						
15-Jan-15	Sunny	15:05	72.7	73.9	70.8	73.2					
13-3411-13	Suring	15:10	73.5	74.7	72.2	10.2	74				
		15:15	73.4	75.0	71.3						
		15:20	73.2	74.8	70.9						
	5 Sunny	13:55	71.8	72.9	70.2	1				74	
		14:00	71.7	73.1	70.2						
21-Jan-15		14:05	71.5	72.8	69.9	71.9		71.9 Measured≤ Baseline Lev			
21-0411-15		14:10	72.0	73.3	70.6	71.3	11.3		71.9 Weasured Dasellile Level		
		14:15	72.0	73.3	70.5						
		14:20	72.4	73.1	70.2						
		16:19	72.9	74.1	71.5	72.9	72.0				
		16:24	72.8	73.7	71.6						
27-Jan-15	Cloudy	16:29	72.9	74.1	71.7				72.9 Measured≤ Baseline Level		
21-0all-13	Cloudy	16:34	72.5	73.8	70.9			12.3 Measureu = Daseille Level			
		16:39	72.9	74.0	71.7						
		16:44	73.2	74.6	71.8		1				


Remarks:


App F - Noise Cinotech

⁽¹⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).

⁽²⁾ Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).

Noise Levels





Remarks:

- (1) Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Station ID as identified in approved EM&A Manual / EIA Report for SCL(HHS).
- (3) In case of Measured Level \leq Baseline Level, only Measured Level is presented on the graphical presentation.

Title	Shatin to Central Link - Contract 1107 - Diamond Hill to	Scale
	Kai Tuk Tunnels	
	Graphical Presentation of Construction Noise Monitoring	Date

Results

Scale		Project	
	N.T.S	No. MA13018	,
Date	Jan 15	Appendix F	



APPENDIX G SUMMARY OF EXCEEDANCE

APPENIDX G - SUMMARY OF EXCEEDANCE

Reporting Month: January 2015

- a) Exceedance Report for Dust Monitoring (NIL)
- b) Exceedance Report for Noise Monitoring (Two Action Level exceedances were recorded due to the complaints on construction noise received on 8th and 15th December 2014. No Limit Level exceedance was recorded.)

APPENDIX H SITE AUDIT SUMMARY

Inspection Information

Checklist Reference Number	150102
Date	2 January 2015 (Friday)
Time	9:00 – 10:45

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item
		No.
150102-R03	 Part B – Water Quality Contractor should closely monitor the status of the water treatment facilities to prevent overflow of waste water and to ensure the accuracy of the pH meter. 	В 7
	Part C - Landscape & Visual No environmental deficiency was identified during the site inspection.	
150102-001	 Part D – Air Quality A few stockpiles of bagged cements at the site were not covered. Contractor is reminded to properly cover them to prevent dust generation. 	D 16
150102-O02	• The cement grouting plant was not properly covered. Contractor should cover the plant on 3sides and on top to prevent dust generation during operation.	D 17iii
	 Part E - Construction Noise Impact No environmental deficiency was identified during the site inspection. 	
150102-R04	 Part F – Waste/Chemical Management Contractor should clear the stand water inside the drip tray. 	F 10
	 Part G – Permits/Licenses No environmental deficiency was identified during the site inspection. 	
	 Part H - Others Follow-up on previous audit section (Ref. No.: 141224), all items were observed improved/rectified by Contractor. 	

Name	Signature	Date
eth Yuen	13.	2 January 2015
scilla Choy	MI	2 January 2015
	eth Yuen	eth Yuen

CINOTECH MA13018 150102.doc

Inspection Information

Checklist Reference Number	150108
Date	8 January 2015 (Thursday)
Time	9:00 – 12:00

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	Part B – Water Quality No environmental deficiency was identified during the site inspection.	
	Part C - Landscape & Visual No environmental deficiency was identified during the site inspection.	
	Part D - Air Quality No environmental deficiency was identified during the site inspection.	
	Part E - Construction Noise Impact No environmental deficiency was identified during the site inspection.	
150108-O01	Part F - Waste/Chemical Management Construction waste were observed accumulating on the floor at the downstream area without any proper storage facility. Contractor should provide construction skip for the storage of construction waste or clear them to avoid accumulation.	F 4ii
150108-O03	An oil drum was observed without a drip tray. Tray should be provided underneath any chemical/oil container to prevent leakage.	F 10
150108-R04	Contractor is reminded to clear the oil mixture in the drip tray.	F 10
150108-002	 Part G - Permits/Licenses Environmental permit is not displayed at the entrance of North Gate. Environmental permit should be displayed at every entrance of the site. 	G 5
	 Part H - Others Follow-up on previous audit section (Ref. No.: 150102), follow up action is needed to be reviewed for item 150102-R04. 	

	Name	Signature	Date
Recorded by	Kenneth Yuen	一位	12 January 2015
Checked by	Dr. Priscilla Choy	M.	12 January 2015

CINOTECH MA13018 150108.doc

Inspection Information

Checklist Reference Number	150116	
Date	16 January 2015 (Friday)	
Time	9:00-10:00	·

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item
		No.
150116-O01	Part B – Water Quality Mud deposited at site entrance near SCL Contract 1108 was observed. The Contractor was reminded to regularly remove the mud and silty trail.	B 13
	Part C - Landscape & Visual No environmental deficiency was identified during the site inspection.	
	Part D - Air Quality No environmental deficiency was identified during the site inspection.	
	Part E - Construction Noise Impact No environmental deficiency was identified during the site inspection.	
	Part F - Waste/Chemical Management • No environmental deficiency was identified during the site inspection.	
	Part G – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
	Part H - Others	
	• Follow-up on previous audit section (Ref. No.: 150108), all items were observed improved/rectified by Contractor.	

	Name	Signature	Date
Recorded by	Jason Lai	Jon	16 January 2015
Checked by	Dr. Priscilla Choy	WI	16 January 2015

CINOTECH MA13018 150116.doc

Inspection Information

Checklist Reference Number	150123
Date	23 January 2015 (Friday)
Time	9:00 – 10:00

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.	
	 Part B – Water Quality No environmental deficiency was identified during the site inspection. 		
	Part C – Landscape & Visual • No environmental deficiency was identified during the site inspection.		
	 Part D - Air Quality No environmental deficiency was identified during the site inspection. 		
	 Part E - Construction Noise Impact No environmental deficiency was identified during the site inspection. 		
	Part F - Waste/Chemical Management • No environmental deficiency was identified during the site inspection.		
	Part G – Permits/Licenses		
	No environmental deficiency was identified during the site inspection.		
	Part H - Others		
	• Follow-up on previous audit section (Ref. No.: 150116), the item was observed improved/rectified by Contractor.		

Name	Signature	Date
Kenneth Yuen	-/2	28 January 2015
Dr. Priscilla Choy	WZ	28 January 2015
	Kenneth Yuen	Kenneth Yuen

CINOTECH MA13018 150123.doc

Inspection Information

Checklist Reference Number	150128
Date	28 January 2015 (Wednesday)
Time	9:00 – 10:00

Ref. No.			Related Item No.
	None identified		-

Ref. No.	Remarks/Observations	Related Item No.
	Part B – Water Quality No environmental deficiency was identified during the site inspection.	
	Part C - Landscape & Visual No environmental deficiency was identified during the site inspection.	
	Part D – Air Quality No environmental deficiency was identified during the site inspection.	
	Part E - Construction Noise Impact No environmental deficiency was identified during the site inspection.	
150128-R01	 Part F – Waste/Chemical Management Contractor is reminded to provide drip tray underneath the oil drum at TBM workshop to avoid oil spillage. 	F 10
	 Part G – Permits/Licenses No environmental deficiency was identified during the site inspection. 	
	Part H - Others Follow-up on previous audit section (Ref. No.: 150123), no major environmental deficiency was identified.	

	Name	Signature	Date
Recorded by	Kenneth Yuen	一九五	30 January 2015
Checked by	Dr. Priscilla Choy	IN.J.	30 January 2015

CINOTECH MA13018 150128.doc

APPENDIX I EVENT AND ACTION PLANS

Appendix I - Event and Action Plan for Noise Monitoring during Construction Phase

EVENT	ACTION			
	Works Contract 1107 ET	IEC	ER	CONTRACTOR
Action Level	Notify the IEC, Contractor and ER Discuss with the ER, IEC and Contractor on the remedial measures required Increase monitoring frequency to check mitigation effectiveness	Review the investigation results submitted by the contractor; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor	Confirm receipt of notification of complaint in writing Notify the Contractor, IEC and ET Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures	 Investigate the complaint and propose remedial measures Report the results of investigation to the IEC, ET and ER Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification. Implement noise mitigation proposals
Limit Level	 Notify the IEC, Contractor and EPD Repeat measurement to confirm findings Increase monitoring frequency Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Inform IEC, ER and EPD the causes and actions taken for the exceedances Assess effectiveness of the Contractor's remedial measures and keep IEC, ER and EPD informed of the results 	Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ER, ET and Contractor on the potential remedial measures Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.	1. Confirm receipt of notification of exceedance in writing 2. Notify the Contractor, IEC and ET 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented 4. Supervise the implementation of remedial measures 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	 Identify source and investigate the causes of exceedance Take immediate action to avoid further exceedance Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals Revise and resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated

Appendix I - Event and Action Plan for Air Quality Monitoring during Construction Phase

EVENT			ACTION	
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	 Inform the IEC, Contractor and ER; Discuss with the Contractor, IEC and ER on the remedial measures required; Repeat measurement to confirm findings; Increase monitoring frequency 	 Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	Confirm receipt of notification of exceedance in writing;	 Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods agreed with the ER as appropriate.
Exceedance for two or more consecutive samples	 Inform the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Repeat measurements to confirm findings; Increase monitoring frequency to daily; If exceedance continues, arrange meeting with the IEC, ER and Contractor; If exceedance stops, cease additional monitoring 	 Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise Implementation of remedial measures. 	 Identify source and investigate the causes of exceedance; Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal as appropriate.

Appendix I - Event and Action Plan for Air Quality Monitoring during Construction Phase

LIMIT LEVEL								
1.Exceedance for one	1.	Inform the IEC, Contractor and ER;	1.	Check monitoring data submitted	1.	Confirm receipt of notification of	1.	Identify source(s) and investigate the causes of
sample	2.	Repeat measurement to confirm		by the ET;		exceedance in writing;		exceedance;
		findings;	2.	Check the Contractor's working	2.	Notify the Contractor, IEC and ET;	2.	Take immediate action to avoid further
	3.	Increase monitoring frequency to daily;		method;	3.	Review and agree on the remedial		exceedance;
	4.	Discuss with the ER, IEC and contractor	3.	Discuss with the ET, ER and		measures proposed by the Contractor;	3.	Submit proposals for remedial measures to ER
		on the remedial measures and assess		Contractor on possible remedial	4.	Supervise implementation of remedial		with a copy to ET and IEC within three working
		the effectiveness.		measures;		measures.		days of notification;
			4.	Review and advise the ER and ET			4.	Implement the agreed proposals;
				on the effectiveness of			5.	Amend proposal if appropriate.
				Contractor's remedial measures.				
2.Exceedance for two or more	1.	Notify IEC, Contractor and EPD;	1.	Check monitoring data submitted	1.	Confirm receipt of notification of	1.	Identify source(s) and investigate the causes of
consecutive samples	2.	Repeat measurement to confirm		by the ET;		exceedance in writing;		exceedance;
		findings;	2.	Check the Contractor's working	2.	Notify the Contractor, IEC and ET;	2.	Take immediate action to avoid further
	3.	Increase monitoring frequency to daily;		method;	3.	In consultation with the ET and IEC,		exceedance;
	4.	Carry out analysis of the Contractor's	3.	Discuss with ET, ER, and		agree with the Contractor on the	3.	Submit proposals for remedial measures to the
		working procedures with the ER to		Contractor on the potential		remedial measures to be implemented;		ER with a copy to the IEC and ET within three
		determine possible mitigation to be		remedial measures;	4.	Supervise the implementation of		working days of notification;
		implemented;	4.	Review and advise the ER and ET		remedial measures;	4.	Implement the agreed proposals;
	5.	Arrange meeting with the IEC,		on the effectiveness of	5.	If exceedance continues, consider	5.	Revise and resubmit proposals if problem still
		Contractor and ER to discuss the		Contractor's remedial measures.		what portion of the work is responsible		not under control;
		remedial measures to be taken;				and instruct the Contractor to stop that	6.	Stop the relevant portion of works as determined
	6.	Review the effectiveness of the				portion of work until the exceedance is		by the ER until the exceedance is abated.
		Contractor's remedial measures and				abated.		
		keep IEC, EPD and ER informed of the						
		results;						
	7.	If exceedance stops, cease additional						
		monitoring.						

Appendix I - Event and Action Plan for Landscape and Visual during Construction Phase

EVENT			ACTION	
	Works Contract 1107 ET	IEC	ER	CONTRACTOR
Non-conformity on one occasion	Inform the Contractor, the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed	Check inspection report Check the Contractor's working method Discuss with the ET, ER and the Contractor on possible remedial measures Advise the ER on effectiveness of	Confirm receipt of notification of non-conformity in writing Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures	 Identify Source and investigate the non-conformity Implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify Source 2. Inform the Contractor, the IEC and the ER 3. Increase inspection frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If non-conformity stops, cease additional monitoring	1. Check inspection report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures	Notify the Contractor In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented Supervise implementation of remedial measures.	 Identify Source and investigate the non-conformity Implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by the ER until the non-conformity is abated.

APPENDIX J UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
Landsca	ape & Vi	sual (Construction Phase)						
S6.12	LV1	The following good site practices and measures for minimisation and	Minimize visual &	Contractor	Within Project	Construction	•TM-EIAO	
		avoidance of potential impacts are recommended:	landscape impact		Site	stage		
		Re-use of Existing Soil						
		For soil conservation, existing topsoil shall be re-used where						N/A
		possible for new planting areas within the project. The						
		construction program shall consider using the soil removed from						
		one phase for backfilling another. Suitable storage ground,						
		gathering ground and mixing ground may be set up on-site as						
		necessary.						
		No-intrusion Zone						
		To maximize protection to existing trees, ground vegetation and						۸
		the associated under storey habitats, construction contracts may						
		designate "No-intrusion Zone" to various areas within the site						
		boundary with rigid and durable fencing for each individual						
		no-intrusion zone. The contractor should closely monitor and						
		restrict the site working staff from entering the "no-intrusion zone",						
		even for indirect construction activities and storage of equipment.						
		Protection of Retained Trees						
		All retained trees should be recorded photographically at the						٨
		commencement of the Contract, and carefully protected during						
		the construction period. Detailed tree protection specification shall						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		 be allowed and included in the Contract Specification, which specifying the tree protection requirement, submission and approval system, and the tree monitoring system. The Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior 						٨
		to undertaking any works adjacent to all retained trees, including trees in contractor's works sites.						
Table 6.9	LV2	Peccorative Hoarding Erection of decorative screen during construction stage to screen off undesirable views of the construction site for visual and landscape sensitive areas. Hoarding should be designed to be compatible with the existing urban context. Management of facilities on work sites To provide proper management of the facilities on the sites, give control on the height and disposition/ arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs. Tree Transplanting Trees of medium to high survival rate that would be affected by	Minimize the visual and landscape impact of the Project during construction phase	Contractor	Within Project Site	Detailed design and construction stage	• EIAO – TM •ETWB TCW 2/2004 • ETWB TCW 3/2006	N/A N/A
		the works shall be transplanted where possible and practicable. Tree transplanting proposal including final location for transplanted trees shall be submitted separately to seek relevant government department's approval, in accordance with ETWB						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		TCW No 3/2006.						
Air Qua	ality (Co	onstruction Phase)						
/	A1	Emission from Vehicles and Plants	Reduce air pollution	Contractor	All construction	Construction	• APCO	
		All vehicles shall be shut down in intermittent use.	emission from construction		sites	stage		٨
		Only well-maintained plant should be operated on-site and plant	vehicles and plants					٨
		should be serviced regularly to avoid emission of black smoke.						
		All diesel fuelled construction plant within the works areas shall be						٨
		powered by ultra low sulphur diesel fuel (ULSD)						
/	A2	Open burning shall be prohibited	Reduce air pollution	Contractor	All construction	Construction	•APCO	٨
			emission from work site		sites	stage		
Constru	uction	Dust Impact						
S7.6.6	D1	The contractor shall follow the procedures and requirements given in the	Minimize dust impact at the	Contractor	All Construction	Construction	• APCO	*
		Air Pollution Control (Construction Dust) Regulation	nearby sensitive receivers		Sites	stage	To control the dust	
							impact to meet	
							HKAQO and TM-	
							EIA criteria	
S7.6.6	D2	Mitigation measures in form of regular watering under a good site	Minimize dust impact at the	Contractor	All Construction	Construction	•APCO	٨
		practice should be adopted. Watering once per hour on exposed	nearby sensitive receivers		Sites	stage	To control the dust	
		worksites and haul road in the Kowloon area should be conducted to					impact to meet	
		achieve dust removal efficiencies of 91.7%. While the above watering					HKAQO and TM-	
		frequencies are to be followed, the extent of watering may vary					EIA criteria	
		depending on actual site conditions but should be sufficient to maintain						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		an equivalent intensity of no less than 1.8 L/m² to achieve the dust						
		removal efficiency						
S7.6.6	D3	Any excavated or stockpile of dusty material should be covered	Minimize dust impact at the	Contractor	All Construction	Construction	•APCO	٨
		entirely by impervious sheeting or sprayed with water to maintain	nearby sensitive receivers		Sites	stage	To control the dust	
		the entire surface wet and then removed or backfilled or reinstated					impact to meet	
		where practicable within 24 hours of the excavation or unloading;					HKAQO and TM-	
		Any dusty materials remaining after a stockpile is removed should					EIA criteria	
		be wetted with water and cleared from the surface of roads;						٨
		A stockpile of dusty material should not be extending beyond the						
		pedestrian barriers, fencing or traffic cones.						٨
		The load of dusty materials on a vehicle leaving a construction						
		site should be covered entirely by impervious sheeting to ensure						N/A
		that the dusty materials do not leak from the vehicle;						
		Where practicable, vehicle washing facilities with high pressure						
		water jet should be provided at every discernible or designated						٨
		vehicle exit point. The area where vehicle washing takes place						
		and the road section between the washing facilities and the exit						
		point should be paved with concrete, bituminous materials or						
		hardcores;						
		When there are open excavation and reinstatement works,						
		hoarding of not less than 2.4m high should be provided and						N/A
		properly maintained as far as practicable along the site boundary						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		with provision for public crossing; Good site practice shall also be						
		adopted by the Contractor to ensure the conditions of the						
		hoardings are properly maintained throughout the construction						
		period;						
		The portion of any road leading only to construction site that is						
		within 30m of a vehicle entrance or exit should be kept clear of						*
		dusty materials;						
		Surfaces where any pneumatic or power-driven drilling, cutting,						
		polishing or other mechanical breaking operation takes place						٨
		should be sprayed with water or a dust suppression chemical						
		continuously;						
		Any area that involves demolition activities should be sprayed with						
		water or a dust suppression chemical immediately prior to, during						٨
		and immediately after the activities so as to maintain the entire						
		surface wet;						
		Where a scaffolding is erected around the perimeter of a building						
		under construction, effective dust screens, sheeting or netting						N/A
		should be provided to enclose the scaffolding from the ground						
		floor level of the building, or a canopy should be provided from the						
		first floor level up to the highest level of the scaffolding;						
		Any skip hoist for material transport should be totally enclosed by						
		impervious sheeting;						N/A

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		Every stock of more than 20 bags of cement or dry pulverised fuel						*
		ash (PFA) should be covered entirely by impervious sheeting or						
		placed in an area sheltered on the top and the 3 sides;						
		Cement or dry PFA delivered in bulk should be stored in a closed						٨
		silo fitted with an audible high level alarm which is interlocked with						
		the material filling line and no overfilling is allowed;						
		Loading, unloading, transfer, handling or storage of bulk cement						*
		or dry PFA should be carried out in a totally enclosed system or						
		facility, and any vent or exhaust should be fitted with an effective						
		fabric filter or equivalent air pollution control system; and						
		Exposed earth should be properly treated by compaction, turfing,						N/A
		hydroseeding, vegetation planting or sealing with latex, vinyl,						
		bitumen, shotcrete or other suitable surface stabiliser within six						
		months after the last construction activity on the construction site						
		or part of the construction site where the exposed earth lies.						
S7.6.6	D4	Implement regular dust monitoring under EM&A programme during the	Monitoring of dust impact	Contractor	Selected	Construction	• TM-EIA	٨
		construction stage.			representative	stage		
					dust monitoring			
					station			
Constru	uction	Airborne Noise				•		•
S8.5.6	AN1	Implement the following good site practices:	Control construction	Contractor	All Construction	Construction	• Annex 5, TM-EIA	
		only well-maintained plant should be operated on-site and plant	airborne		Sites where	stage		٨

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		should be serviced regularly during the construction programme;	noise		practicable			
		machines and plant (such as trucks, cranes) that may be in						٨
		intermittent use should be shut down between work periods or						
		should be throttled down to a minimum;						
		plant known to emit noise strongly in one direction, where						٨
		possible, be orientated so that the noise is directed away from						
		nearby NSRs;						
		silencers or mufflers on construction equipment should be						٨
		properly fitted and maintained during the construction works;						
		mobile plant should be sited as far away from NSRs as possible						٨
		and practicable;						
		material stockpiles, mobile container site office and other						N/A
		structures should be effectively utilised, where practicable, to						
		screen noise from on-site construction activities.						
S8.5.6	AN2	Install temporary hoarding located on the site boundaries between noisy	Reduce the construction	Contractor	All Construction	Construction	• Annex 5, TM-EIA	٨
		construction activities and NSRs. The conditions of the hoardings shall	noise levels at low-level		Sites	stage		
		be properly maintained throughout the construction period.	zone of NSRs through					
			partial					
			screening.					
S8.5.6	AN3	Install movable noise barriers (typical design is wooden framed barrier	Screen the noisy plant	Contractor	All Construction	Construction	• Annex 5, TM-EIA	٨
		with a small-cantilevered on a skid footing with 25mm thick internal	items		Sites	stage		
		sound absorptive lining), acoustic mat or full enclosure, screen the noisy	to be used at all					

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		plants including air compressor, generators and saw.	construction					
			sites					
S8.5.6	AN4	Use "Quiet" plant	Reduce the noise levels of	Contractor	All Construction	Construction	• Annex 5, TM-EIA	N/A
			plant items		Sites where	stage		
					practicable			
S8.5.6	AN5	Sequencing operation of construction plants where practicable.	Operate sequentially within	Contractor	All Construction	Construction	• Annex 5, TM-EIA	٨
			the same work site to		Sites where	stage		
			reduce		practicable			
			the construction airborne					
			noise					
S8.5.6	AN6	Implement a noise monitoring under EM&A programme.	Monitor the construction	Contractor	Selected	Construction	•TM-EIA	٨
			noise levels at the selected		representative	stage		
			representative locations		noise monitoring			
					station			
Water (Quality	(Construction Phase)						
S10.7.1	W1	In accordance with the Practice Noise for Professional Persons on	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		Construction Site Drainage, Environmental Protection Department, 1994	impact from construction		sites	stage	Control Ordinance	
		(ProPECC PN1/94), construction phase mitigation measures shall	site		where practicable		• ProPECC PN1/94	
		include the following:	runoff and general				• TM-EIAO	
		Construction Runoff and Site Drainage	construction activities				• TM-Water	
		At the start of site establishment (including the barging facilities),						٨
		perimeter cut-off drains to direct off-site water around the site						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log			recommended Measures	implement	measures	Implement the	or standards for	
	Ref			& Main Concerns to	the		measures?	the measures to	
				address	measures?			achieve?	
			should be constructed with internal drainage works and erosion						
			and sedimentation control facilities implemented. Channels						
			(both temporary and permanent drainage pipes and culverts),						
			earth bunds or sand bag barriers should be provided on site to						
			direct stormwater to silt removal facilities. The design of the						
			temporary on-site drainage system will be undertaken by the						
			contractor prior to the commencement of construction.						
		•	The dikes or embankments for flood protection should be						٨
			implemented around the boundaries of earthwork areas.						
			Temporary ditches should be provided to facilitate the runoff						
			discharge into an appropriate watercourse, through a						
			site/sediment trap. The sediment/silt traps should be incorporated						
			in the permanent drainage channels to enhance deposition rates.						
			The design of efficient silt removal facilities should be based on						
			the guidelines in Appendix A1 of ProPECC PN 1/94, which states						
			that the retention time for silt/sand traps should be 5 minutes						
			under maximum flow conditions. Sizes may vary depending						
			upon the flow rate, but for a flow rate of 0.1 m ³ /s a sedimentation						
			basin of 30m ³ would be required and for a flow rate of 0.5 m ³ /s						
			the basin would be 150 m³. The detailed design of the sand/silt						
			traps shall be undertaken by the contractor prior to the						
			commencement of construction.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		All exposed earth areas should be completed and vegetated as						۸
		soon as possible after earthworks have been completed, or						
		alternatively, within 14 days of the cessation of earthworks where						
		practicable. Exposed slope surfaces should be covered by						
		tarpaulin or other means.						
		The overall slope of the site should be kept to a minimum to						N/A
		reduce the erosive potential of surface water flows, and all traffic						
		areas and access roads protected by coarse stone ballast. An						
		additional advantage accruing from the use of crushed stone is						
		the positive traction gained during prolonged periods of inclement						
		weather and the reduction of surface sheet flows.						
		All drainage facilities and erosion and sediment control structures						*
		should be regularly inspected and maintained to ensure proper						
		and efficient operation at all times and particularly following						
		rainstorms. Deposited silt and grit should be removed regularly						
		and disposed of by spreading evenly over stable, vegetated						
		areas.						
		Measures should be taken to minimise the ingress of site drainage						N/A
		into excavations. If the excavation of trenches in wet periods is						
		necessary, they should be dug and backfilled in short sections						
		wherever practicable. Water pumped out from trenches or						
		foundation excavations should be discharged into storm drains via						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		silt removal facilities.						
		Open stockpiles of construction materials (for example,						٨
		aggregates, sand and fill material) of more than 50m³ should be						
		covered with tarpaulin or similar fabric during rainstorms.						
		Measures should be taken to prevent the washing away of						٨
		construction materials, soil, silt or debris into any drainage						
		system. Manholes (including newly constructed ones) should						
		always be adequately covered and temporarily sealed so as to						
		prevent silt, construction materials or debris being washed into the						
		drainage system and storm runoff being directed into foul sewers						
		Precautions be taken at any time of year when rainstorms are						
		likely, actions to be taken when a rainstorm is imminent or						٨
		forecasted, and actions to be taken during or after rainstorms are						
		summarised in Appendix A2 of ProPECC PN 1/94. Particular						
		attention should be paid to the control of silty surface runoff during						
		storm events, especially for areas located near steep slopes						
		All vehicles and plant should be cleaned before leaving a						
		construction site to ensure no earth, mud, debris and the like is						٨
		deposited by them on roads. An adequately designed and sited						
		wheel washing facilities should be provided at every construction						
		site exit where practicable. Wash-water should have sand and						
		silt settled out and removed at least on a weekly basis to ensure						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		the continued efficiency of the process. The section of access						
		road leading to, and exiting from, the wheel-wash bay to the publi						
		road should be paved with sufficient backfall toward the						
		wheel-wash bay to prevent vehicle tracking of soil and silty water						
		to public roads and drains.						
		Oil interceptors should be provided in the drainage system						
		downstream of any oil/fuel pollution sources. The oil interceptors						N/A
		should be emptied and cleaned regularly to prevent the release of	f					
		oil and grease into the storm water drainage system after						
		accidental spillage. A bypass should be provided for the oil						
		interceptors to prevent flushing during heavy rain.						
		Construction solid waste, debris and rubbish on site should be						
		collected, handled and disposed of properly to avoid water quality	,					٨
		impacts.						
		All fuel tanks and storage areas should be provided with locks and	1					
		sited on sealed areas, within bunds of a capacity equal to 110% of	f					N/A
		the storage capacity of the largest tank to prevent spilled fuel oils						
		from reaching water sensitive receivers nearby						
		All the earth works involving should be conducted sequentially to						
		limit the amount of construction runoff generated from exposed						^
		areas during the wet season (April to September) as far as						
		practicable.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		Adopt best management practices.						
								٨
S10.7.1	W2	Tunneling Works	To minimize construction	Contractor	All tunneling	Construction	Water Pollution	
		Cut-&-cover/ open cut tunnelling work should be conducted	water quality impact from		portion	stage	Control Ordinance	٨
		sequentially to limit the amount of construction runoff generated	tunneling works				• ProPECC PN	
		from exposed areas during the wet season (April to September)					1/94	
		as far as practicable.					• TM-water	
		Uncontaminated discharge should pass through sedimentation					• TM-EIAO	٨
		tanks prior to off-site discharge						
		The wastewater with a high concentration of SS should be treated						٨
		(e.g. by sedimentation tanks with sufficient retention time) before						
		discharge. Oil interceptors would also be required to remove the						
		oil, lubricants and grease from the wastewater.						
		Direct discharge of the bentonite slurry (as a result of D-wall and						٨
		bored tunnelling construction) is not allowed. It should be						
		reconditioned and reused wherever practicable. Temporary						
		storage locations (typically a properly closed warehouse) should						
		be provided on site for any unused bentonite that needs to be						
		transported away after all the related construction activities are						
		completed. The requirements in ProPECC PN 1/94 should be						
		adhered to in the handling and disposal of bentonite slurries.						
S10.7.1	W3	Sewage Effluent	To minimize water quality	Contractor	All construction	Construction	Water Pollution	

EIA Ref.	ЕМ&А	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		Portable chemical toilets and sewage holding tanks are	from sewage effluent		sites where	stage	Control Ordinance	٨
		recommended for handling the construction sewage generated by			practicable		• TM-water	
		the workforce. A licensed contractor should be employed to						
		provide appropriate and adequate portable toilets and be						
		responsible for appropriate disposal and maintenance.						
S10.7.1	W5	Accidental Spillage	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		In order to prevent accidental spillage of chemicals, the following is	impact from accidental		sites where	stage	Control Ordinance	
		recommended:	spillage		practicable		• ProPECC PN1/94	
		Proper storage and handling facilities should be provided;					• TM-EIAO	*
		All the tanks, containers, storage area should be bunded and the					• TM-Water	*
		locations should be locked as far as possible from the sensitive						
		watercourse and stormwater drains;						
		The Contractor should register as a chemical waste producer if						٨
		chemical wastes would be generated. Storage of chemical waste						
		arising from the construction activities should be stored with						
		suitable labels and warnings; and						
		Disposal of chemical wastes should be conducted in compliance						N/A
		with the requirements as stated in the Waste disposal (Chemical						
		Waste) (General) Regulation.						
Waste I	Manage	ement (Construction Waste)			1	<u>I</u>	1	<u>I</u>
S11.4.1.1	WM1	On-site sorting of C&D material	Separation of unsuitable	Contractor	All construction	Construction	• DEVB TC(W) No.	
		Geological assessment should be carried out by competent	rock from ending up at		sites	stage	6/2010	٨

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		persons on site during excavation to identify materials which are	concrete batching plants					
		not suitable to use as aggregate in structural concrete (e.g.	and be turned into concrete					
		volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke	for structural use					
		rock should be separated at the source sites as far as practicable						
		and stored at designated stockpile areas preventing them from						
		delivering to crushing facilities. The crushing plant operator						
		should also be reminded to set up measures to prevent unsuitable						
		rock from ended up at concrete batching plants and be turned into						
		concrete for structural use. Details regarding control measures at						
		source site and crushing facilities should be submitted by the						
		Contractors for the Engineer to review and agree. In addition, site						
		records should also be kept for the types of rock materials						
		excavated and the traceability of delivery will be ensured with the						
		implementation of Trip Ticket System and enforced by site						
		supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for						
		tracking of the correct delivery to the rock crushing facilities for						
		processing into aggregates. Alternative disposal option for the						
		reuse of volcanic rock and Aplite Dyke rock, etc should also be						
		explored.						
S11.5.1	WM2	Construction and Demolition Material	Good site practice to	Contractor	All construction	Construction	• Land	
		Maintain temporary stockpiles and reuse excavated fill material for	minimize the waste		sites	stage	(Miscellaneous	۸
		backfilling and reinstatement;	generation and recycle the				Provisions)	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		Carry out on-site sorting;	C&D materials as far as				Ordinance	٨
		Make provisions in the Contract documents to allow and promote	practicable so as to reduce				Waste Disposal	٨
		the use of recycled aggregates where appropriate;	the amount for final				Ordinance	
		Adopt 'Selective Demolition' technique to demolish the existing	disposal				• ETWB TCW No.	N/A
		structures and facilities with a view to recovering broken concrete					19/2005	
		effectively for recycling purpose, where possible;						
		Implement a trip-ticket system for each works contract to ensure						٨
		that the disposal of C&D materials are properly documented and						
		verified; and						
		Implement an enhanced Waste Management Plan similar to						٨
		ETWBTC (Works) No. 19/2005 – "Environmental Management on						
		Construction Sites" to encourage on-site sorting of C&D materials						
		and to minimize their generation during the course of construction.						
		In addition, disposal of the C&D materials onto any sensitive						
		locations such as agricultural lands, etc. should be avoided. The						٨
		Contractor shall propose the final disposal sites to the Project						
		Proponent and EPD and get their approval before						
		implementation						
S11.5.1	WM3	C&D Waste	Good site practice to	Contractor	All construction	Construction	• Land	
		Standard formwork or pre-fabrication should be used as far as	minimize the waste		sites	stage	(Miscellaneous	٨
		practicable in order to minimise the arising of C&D materials.	generation and recycle the				Provisions)	
		The use of more durable formwork or plastic facing for the	C&D materials as far as				Ordinance	

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log		recommended Measures	implement	measures	Implement the	or standards for	
	Ref		& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		construction works should be considered. Use of wooden	practicable so as to reduce				Waste Disposal	
		hoardings should not be used, as in other projects. Metal	the amount for final				Ordinance	
		hoarding should be used to enhance the possibility of recycling.	disposal				• ETWB TCW	
		The purchasing of construction materials will be carefully planned					No.19/2005	
		in order to avoid over ordering and wastage.						
		The Contractor should recycle as much of the C&D materials as						*
		possible on-site. Public fill and C&D waste should be						
		segregated and stored in different containers or skips to enhance						
		reuse or recycling of materials and their proper disposal.						
		Where practicable, concrete and masonry can be crushed and						
		used as fill. Steel reinforcement bar can be used by scrap steel						
		mills. Different areas of the sites should be considered for such						
		segregation and storage.						
S11.5.1	WM4	General Refuse	Minimize production of the	Contractor	All construction	Construction	Waste Disposal	
		General refuse generated on-site should be stored in enclosed	general refuse and avoid		sites	stage	Ordinance	٨
		bins or compaction units separately from construction and	odour, pest and litter					
		chemical wastes.	impacts					
		A reputable waste collector should be employed by the Contractor						۸
		to remove general refuse from the site, separately from						
		construction and chemical wastes, on a daily basis to minimize						
		odour, pest and litter impacts. Burning of refuse on construction						
		sites is prohibited by law.						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log			recommended Measures	implement	measures	Implement the	or standards for	
	Ref			& Main Concerns to	the		measures?	the measures to	
				address	measures?			achieve?	
		•	Aluminium cans are often recovered from the waste stream by						٨
			individual collectors if they are segregated and made easily						
			accessible. Separate labelled bins for their deposit should be						
			provided if feasible.						
		•	Office wastes can be reduced through the recycling of paper if						٨
			volumes are large enough to warrant collection. Participation in a						
			local collection scheme should be considered by the Contractor.						
S11.5.1	WM6	Che	emical Waste	Control the chemical waste	Contractor	All Construction	Construction	Waste Disposal	
		•	Chemical waste that is produced, as defined by Schedule 1 of the	and ensure proper storage,		Sites	Stage	(Chemical Waste)	٨
			Waste Disposal (Chemical Waste) (General) Regulation, should	handling and disposal.				(General)	
			be handled in accordance with the Code of Practice on the					Regulation	
			Packaging, Labelling and Storage of Chemical Wastes.					Code of Practice	
		•	Containers used for the storage of chemical wastes should be					on the Packaging,	٨
			suitable for the substance they are holding, resistant to corrosion,					Labelling and	
			maintained in a good condition, and securely closed; have a					Storage of	
			capacity of less than 450L unless the specification has been					Chemical Waste	
			approved by the EPD; and display a label in English and Chinese						
			in accordance with instructions prescribed in Schedule 2 of the						
			regulation.						
		•	The storage area for chemical wastes should be clearly labeled						٨
			and used solely for the storage of chemical waste; be enclosed on						
			at least 3 sides; have an impermeable floor and bunding of						

EIA Ref.	EM&A		Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log			recommended Measures	implement	measures	Implement the	or standards for	
	Ref			& Main Concerns to	the		measures?	the measures to	
				address	measures?			achieve?	
		;	sufficient capacity to accommodate 110% of the volume of the						
		ı	largest container or 20 % of the total volume of waste stored in						
		1	that area, whichever is the greatest; have adequate ventilation; be						
		(covered to prevent rainfall entering; and be arranged so that						
		i	incompatible materials are adequately separated.						
		• 1	Disposal of chemical waste should be via a licensed waste						N/A
		(collector; and be to a facility licensed to receive chemical waste,						
			such as the Chemical Waste Treatment Centre which also offers a						
		(chemical waste collection service and can supply the necessary						
			storage containers; or be to a reuser of the waste, under approval						
		1	from the EPD.						

Remarks: ^

- Compliance of mitigation measure
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor
- * Recommendation was made during site audit but improved/rectified by the contractor.

N/A Not Applicable

APPENDIX K
WASTE GENERATION IN THE
REPORTING MONTH

Ver: 2nd Date: Sep 2013

CW - SELI Joint Venture

Name of Department: MTRC Contract No.:1107

Monthly Summary Waste Flow Table for 2015

	Estimated Quantities of Inert C&D Materials (in '000m ³) (see Note 3)						Estimated Quantities of C&D Wastes													
Year	Total Q Gene	-	-	ole for cled gates	Reuse Con	d in the tract	Reused Proj	in other ects	Dispos Publi		Me	tals		ardboard aging	Plas (see N		Che Wa	mical iste	Other genera	s, e.g. I refuse
	(a) (b)		o)	(0	c)	(0	d)	(e=a-l	o-c-d)	(in '00	00kg)	(in '0	00kg)	(in '00	00kg)	(in '00	Olitre)	(in '00	00m3)	
	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.
January	10.400	9.730	0.000	0.000	0.000	0.000	6.000	8.515	4.400	1.215	0.000	0.000	0.100	0.168	1.000	1.600	0.000	0.000	0.100	0.060
February	6.000		0.000		0.010		0.000		5.990		0.000		0.100		0.000		0.000		0.100	
March	6.000		0.000		0.000		0.000		6.000		0.000		0.100		0.000		0.000		0.100	
April	6.000		0.000		0.000		0.000		6.000		0.000		0.100		0.000		0.100		0.100	
May	6.000		0.000		0.000		0.000		6.000		0.000		0.100		0.000		0.000		0.100	
June	6.000		0.000		0.020		0.000		5.980		0.000		0.100		0.000		0.000		0.100	
July	6.000		0.000		0.020		0.000		5.980		0.000		0.100		0.100		0.000		0.100	
August	0.050		0.000		0.000		0.000		0.050		0.000		0.100		0.000		0.000		0.100	
September	0.050		0.000		0.000		0.000		0.050		1.000		0.100		0.000		0.000		0.100	
October	0.050		0.000		0.000		0.000		0.050		1.000		0.100		0.000		0.000		0.100	
November	0.050		0.000		0.000		0.000		0.050		0.000		0.100		0.000		0.100		0.100	
December	0.050		0.000		0.000		0.000		0.050		0.000		0.100		0.100		0.000		0.100	
Total	46.650	9.730	0.000	0.000	0.050	0.000	6.000	8.515	40.600	1.215	2.000	0.000	1.200	0.168	1.200	1.600	0.200	0.000	1.200	0.060

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (3) The quantitles of C&D Materials, in m³, was calculated by multiply the no. of truck with the volume of truck, which is 5m³.

APPENDIX L CUMULATIVE LOG FOR COMPLAINT LOGS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

Appendix L - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

Cumulative Complaint Log

Culliul	auve Compiaini	Lug			
Log Ref.	Date/Location	Complainant/ Date of Contact	Details of Complaint	Investigation/ Mitigation Action	File Closed
N/A	Kai Ching Estate near Shaft A	8 December 2014	A resident of Kai Ching Estate complained about an incident of construction noise disturbance generated from operation of equipment, at the area adjacent to Shaft A in the night.	 The Contractor had taken the following mitigation measures: Hoardings and noise absorption blankets were erected along the site boundary to shield residents of Kai Ching Estate from noisy works during the time of the complaint; The equipment involved in this complaint: the water pump, was removed immediately after the complaint was received to reduce noise nuisance to nearby noise sensitive receivers; The low area near shaft A enclosure was backfilled to eliminate the flooding issue, thus the need of the water pump; 	Closed
N/A	Kai Ching Estate near Site Entrance	15 December 2014	A resident of Kai Ching Estate complained about an incident of noise disturbance, generated from some sort of alarm noise at	pedestrians of moving vehicles.	Under review by the IEC

night from the construction site entrance.	vehicles might had moved in or out of the site, thus triggering the alarm.	
	To avoid the same incident from happening again, the Contractor has agreed to permanently terminate the alarm bell.	

Cumulative Log for Notifications of Summons

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement

Cumulative Log for Successful Prosecutions

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since the commencement of the project

Appendix H

20th Monthly EM&A Report for Works Contract 1112 – Hung Hom Station and Stabling Sidings

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section and Mong Kok East to Hung Hom Section

Monthly EM&A Report

[Period from 1 to 31 January 2015]

(February 2015)

Certified by:	Vivian Chan Vivia
Position:	Environmental Team Leader
Date:	13 February 2015



20th Monthly EM&A Report for January 2015

Shatin to Central Link – Works Contract 1112 Hung Hom Station and Stabling Sidings

February 2015

Project/Deliverable No.	7076187 D47/01
Project Name	Shatin to Central Link – Works Contract 1112 Hung Hom Station and Stabling Sidings
Report Name	20 th Monthly EM&A Report for January 2015
Report Date	February 2015
Report for	Leighton Contractors (Asia) Limited

PREPARATION, REVIEW AND AUTHORISATION

Revision #	Date	Prepared by	Reviewed by	Approved by
1.0 (Draft)	Feb 2015	Samantha KONG	Vivian CHAN	Alexi BHANJA
2.0 (Draft)	Feb 2015	Samantha KONG	Vivian CHAN	Alexi BHANJA
3.0 (Draft)	Feb 2015	Samantha KONG	Vivian CHAN	Alexi BHANJA
4.0 (Final)	Feb 2015	Samantha KONG	Vivian CHAN	Alexi BHANJA

ISSUE REGISTER

Distribution List	Date Issued	Number of Copies
Leighton Contractors (Asia) Limited	February 2015	1 soft copy
MTR Corporation Limited	February 2015	1 soft copy
SMEC Project File:		1 electronic

SMEC COMPANY DETAILS

SMEC Asia Limited

27/F Ford Glory Plaza, 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong **T** +852 3995 8100 | **F** +852 3995 8101 smecasia@smec.com | www.smec.com

The information within this document is and shall remain the property of **SMEC Asia Limited**



CONTENTS

EXE	CUTIV	SUMMARY	IV				
	Intro	duction	iv				
	Lands	scape and Visual Monitoring	iv				
	Air Quality Monitoring						
	Noise	Noise Quality Monitoring					
	Wast	e Management	iv				
	Envir	onmental Auditing	v				
	Comp	oliant, Notification of Summons and Successful Prosecution	v				
	Futur	e Key Issues	v				
1	INTR	ODUCTION	6				
	1.1	Project Background	6				
	1.2	Purpose of the Report	6				
	1.3	Report Structure	6				
2	PROJ	ECT INFORMATION	7				
	2.1	General Site Description	7				
	2.2	Construction Programme and Activities	8				
	2.3	Project Organisation	8				
	2.4	Status of Environmental Licences, Notification and Permits	9				
3	ENVI	ENVIRONMENTAL MONITORTING PARAMETERS					
	3.1	Landscape and Visual Impact Monitoring	12				
	3.2	Air Quality Monitoring	12				
	3.3	Construction Noise Monitoring	15				
4	IMPL	EMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	16				
5	MON	IITORING RESULTS	17				
	5.1	Landscape and Visual	17				
	5.2	Air Quality Monitoring	17				
	5.3	Regular Construction Noise Monitoring	17				
	5.4	Waste Management	17				
6	ENVI	RONMENTAL SITE INSPECTION AND AUDIT	18				
7	ENVI	RONMENTAL NON-CONFORMANCE	21				
	7.1	Summary of Monitoring Exceedances	21				
	7.2	Summary of Environmental Non-Compliance	21				
	7.3	Summary of Environmental Complaint	21				



	7.4	Summary of Environmental Summons and Successful Prosecution	21
8	FUTU	RE KEY ISSUES	22
	8.1	Construction Programme for Next Month	22
	8.2	Key Issues for the Coming Months	22
	8.3	Monitoring Schedule for Next Month	22
9	CONC	CLUSIONS AND RECOMMENDATIONS	23
	9.1	Conclusions	23
	9.2	Recommendations	23

APPENDICES

Appendix A	Project Works Boundary
Appendix B	Construction Programme
Appendix C	Project Organisation for Environmental Works
Appendix D	Location of Air Quality Monitoring Station
Appendix E	Calibration Certificates of Monitoring Equipment
Appendix F	Wind Data
Appendix G	Environmental Monitoring Programme
Appendix H	Implementation Schedule of Environmental Mitigation Measures
Appendix I	Event and Action Plan
Appendix J	Measures Monitoring Results and their Graphical Presentations
Appendix K	Waste Flow Table
Appendix L	Cumulative Statistics of Complaints, Notification of Summons and Successful Prosecutions



TABLES

Table 2-1	Contact Information of Key Personnel
Table 2-2	Status of Environmental Licenses, Notification and Permits
Table 3-1	Air Quality Monitoring Parameters and Frequency
Table 3-2	Air Quality Monitoring Location
Table 3-3	Air Quality Monitoring Equipment
Table 4-1	Summary of Status of Required Submission under EP
Table 5-1	Summary of 24-hour TSP Monitoring Results
Table 6-1	Observations and Recommendations of Site Audits



EXECUTIVE SUMMARY

Introduction

The construction works of MTRC Shatin to Central Link Works Contract 1112- Hung Hom Station and Stabling Sidings (the Project) comprise permanent works and the necessary temporary works for Hung Hom Station (HUH), Hung Hom Stabling Sidings (HHS), the South Approach Tunnels (SAT) and the North Approach Tunnels (NAT) to the new station, HHS and any reprovisioning remedial and improvement works (RRIW).

Construction works of the Project commenced on 3 June 2013. This is the 20th Monthly Environmental Monitoring and Audit (EM&A) Report presenting the EM&A works carried out during the period from 1 to 31 January 2015 in accordance with the EM&A manual.

During the reporting month, the following activity took place for the Project:

- Piling for HUH, NAT and SAT
- Diaphragm wall construction at HUH
- Initial excavation at HUH and HHS
- Barging point operation at Hung Hom Freight Pier
- Operation of Material Receiving Hopper at Hung Hom Freight Pier
- Marine transportation and disposal of spoil to designated dumping ground(s)
- Underpinning works at HUH
- Reconstruction of Cheong Wan Road Viaduct
- Demolition of International Mail Centre and Freight Operations Building

Landscape and Visual Monitoring

Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 7 and 21 January 2015. All necessary mitigation measures have been implemented by the Contractor.

Air Quality Monitoring

Air quality (24-hour TSP) monitoring was carried out on 5, 10, 16, 22 and 28 January 2015. No exceedance of Action and Limit Level of 24-hour TSP monitoring was recorded at the monitoring location in the reporting month.

Noise Quality Monitoring

Construction airborne noise monitoring can be referred to the Monthly EM&A Report for Contract 1111.

Waste Management

As advised by the Contractor, 318,660 kg of general refuse was generated from the Project and disposed of at NENT landfill. 179,010 kg of asphalt was recycled from the Project. A total of 19,294 m³ inert construction and demolition (C&D) materials were generated from the Project, where 3,719



m³ was imported from SCL 1111, 10,034 m³ was reused in other projects, 9,260 m³ was disposed of at TM38 Public Fill, and none was disposed of at TKO137 Public Fill. 1,600 L of chemical waste was disposed. A total of 2,280 m³ Type 2 marine sediments marine was disposed, of which 2,220 m³ was generated from SCL1111 and 60 m³ from SCL 1112. 800 kg of paper/cardboard packaging and 543,400 kg of metals were recycled during the reporting month.

Environmental Auditing

A total of 4 weekly environmental site audits were conducted on 8, 15, 22 and 29 January 2015. The IEC joint site audit was undertaken on 15 January 2015.

Compliant, Notification of Summons and Successful Prosecution

No environmental complaints were reported during the reporting month.

No summons or prosecution related to the environmental issues were received in the reporting period.

Future Key Issues

Major site activities for the coming reporting month will include:

- Piling for HUH, NAT and SAT
- Diaphragm wall construction at HUH
- Initial excavation at HUH and HHS
- Barging point operation at Hung Hom Freight Pier
- Operation of Material Receiving Hopper at Hung Hom Freight Pier
- Marine transportation and disposal of spoil to designated dumping ground(s)
- Modification works at Concourse level
- Underpinning works at HUH
- Reconstruction of Cheong Wan Road Viaduct
- Demolition of International Mail Centre and Freight Operations Building

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise and waste management.



1 INTRODUCTION

1.1 Project Background

- 1.1.1 The Shatin to Central Link (SCL) is a designated project (DP) under the Environmental Impact Assessment Ordinance (EIAO). For the purposes of the Environmental Impact Assessment (EIA), five EIA studies have been conducted to cover different sections of the SCL. These are Tai Wai to Hung Hom Section (SCL (TAW-HUH)), Mong Kok East to Hung Hom Section (SCL (MKK-HUH)), Hung Hom to Admiralty Section (SCL (HUH-ADM)), Protection Works at Causeway Bay Typhoon Shelter and Stabling Sidings at Hung Hom Freight Yard (SCL (HHS)).
- 1.1.2 Three EIA reports are of relevance to Works Contract 1112 (the Project), namely EIA for SCL (TAW-HUH) (Register No. AEIAR-167/2012), EIA for SCL (MKK-HUH) (Register No. AEIAR-165/2012) and EIA for SCL (HHS) (Register No. AEIAR-164/2012). These were submitted and subsequently approved with conditions by the Environmental Protection Department (EPD) on 17 February 2012. Two Environmental Permits (EPs), Environmental Permit No. EP-437/2012 for SCL (MKK-HUH) and Environmental Permit No. EP-438/2012 for SCL (TAW-HUH) were subsequently obtained on 22 March 2012. A recent application for variation of the EP for SCL (TAW-HUH) was approved and a varied EP (EP No. EP-438/2012/H) was issued by Director of Environmental Protection (DEP) on 10 September 2014.
- 1.1.3 Construction of the SCL has been divided into a number of works contracts. This Works Contract 1112 was awarded to Leighton Contractors (Asia) Limited (the Contractor) in March 2013. Leighton has engaged SMEC Asia Limited as the Environmental Team under the EIAO for Works Contract 1112.

1.2 Purpose of the Report

1.2.1 This is the 20th EM&A report which summarizes the monitoring results and audit findings during the reporting period from 1 to 31 January 2015.

1.3 Report Structure

- Section 1: Introduction
- Section 2: Project Information
- Section 3: Environmental Monitoring Parameters
- Section 4: Implementation Status of Environmental Mitigation Measures
- Section 5: Monitoring Results
- Section 6: Environmental Site Inspection and Audit
- Section 7: Environmental Non-conformance
- Section 8: Future Key Issues
- Section 9: Conclusions and Recommendations



2 PROJECT INFORMATION

2.1 General Site Description

- 2.1.1 The works under Works Contract 1112 comprise permanent works and the necessary temporary works for Hung Hom Station (HUH), Hung Hom Stabling Sidings (HHS), the South Approach Tunnels (SAT) and the North Approach Tunnels (NAT) to the new station, HHS and any reprovisioning remedial and improvement works (RRIW). The major permanent works under Works Contract 1112 generally comprise the following:
 - New HUH integrated with the existing HUH station, with associated entrances, ventilation facilities, plant rooms, other ancillary facilities, and ABWF works.
 - Modification of the existing HUH station to allow interchange between Existing East Rail Line and SCL(TAW-HUH), and between SCL(MKK-HUH) and SCL(TAW-HUH) comprising alteration and addition works at podium level, mid-level, and platform level.
 - Running tunnels of the SCL(TAW-HUH) at the south and north ends of the new HUH to the existing stub tunnel of Existing West Rail and interface with Works Contract 1111.
 - Running tunnels of the SCL(MKK-HUH) at the south and north ends of the new HUH to the proposed North Ventilation Building and interface with Works Contract 1111.
 - Extensive underpinning and modification of the existing podium structure of HUH and the Hong Kong Coliseum, and associated protection works.
 - Diversion, modification and dismantling of existing building services associated with underpinning and modification of existing structures.
 - Demolition and clearance of the majority of the existing Hung Hom Freight Terminal infrastructure.
 - Protection, diversion, and modification of utilities and services.
 - Launching and retrieval track connecting the SCL(TAW-HUH) to HHS from the turnout close to WRL at the south and interface with Works Contract 1111 at the north.
 - CLP Transformer Building.
 - Demolition of the existing International Mail Centre adjacent to Salisbury Road, the MTR Freight Operations Building within the southern end of the Hung Hom Freight Terminal, and other ancillary buildings.
 - Reconstruction of Cheong Wan Road Viaduct.
 - Civil, BS and ABWF provisions for designated and interfacing contracts.
 - Landscape works.
 - Modification to various parts of existing disused Freight Yard structure for provision of HHS, comprising alteration and addition works at underground level, ground level, mezzanine level and podium level including new



- accommodation and plant areas and stablings and associated track provisions connecting to the interface with Works Contract 1111.
- Extensive underpinning of the podium structures above the existing disused Freight Yard for provision of HHS and its associated works.
- Construct part of the shunting track.
- Construct the emergency track and its associated works which connect the stabling siding to the mainline which run parallel with the northern approach of HUH.
- Construct the semi-enclosed noise enclosure and its associated works over the entire HHS north fan area.
- 2.1.2 The works area for the Works Contract 1112 is shown in *Appendix A*.

2.2 Construction Programme and Activities

- 2.2.1 The summary of construction programme is presented in *Appendix B*.
- 2.2.2 The major construction activities carried out by the Contractor in the reporting period are summarized as below:
 - Piling for HUH, NAT and SAT
 - Diaphragm wall construction at HUH
 - Initial excavation at HUH and HHS
 - Barging point operation at Hung Hom Freight Pier
 - Operation of Material Receiving Hopper at Hung Hom Freight Pier
 - Marine transportation and disposal of spoil to designated dumping ground(s)
 - Underpinning works at HUH
 - Reconstruction of Cheong Wan Road Viaduct
 - Demolition of International Mail Centre and Freight Operations Building

2.3 Project Organisation

2.3.1 The project organization structure is presented in *Appendix C*. The contact names and numbers for key personnel of the Project are summarized in *Table 2-1*.

Table 2-1 Contact Information of Key Personnel

Company	Position	Name	Telephone	Fax
MTR	Construction Manager	Mr Kit CHAN	3127 6203	3127 6422
	SCL Project Environmental Team Leader	Mr Richard KWAN	2688 1283	2993 7577
Meinhardt	Independent Environmental Checker	Mr Fredrick LEONG	2859 1739	2540 1580



Company	Position	Name	Telephone	Fax
Leighton	Environmental Manager	Mr Kevin HARMAN	3973 0270	2356 9355
SMEC	ET Leader	Ms Vivian CHAN	3995 8140	3995 8101

2.4 Status of Environmental Licences, Notification and Permits

2.4.1 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in *Table 2-2*.

Table 2-2 Status of Environmental Licenses, Notification and Permits

Permit / Licence No. /	Valid Period		Status	Remark
Notification / Reference No.	From	То		
Environmental Per	mit			
EP-437/2012	22 Mar 2012	-	Valid	EP for SCL (MKK-HUH)
EP-438/2012/H	10 Sep 2014	-	Valid	EP for SCL (TAW-HUH)
Construction Noise	e Permit			
GW-RE1029-14	11 Sep 2014	10 Mar 2015	Valid	Generator for intrafor office in barging point
GW-RE1171-14	25 Oct 2014	23 Jan 2015	Valid until cancellation on 23 Jan 2015	Pipe jacking works
GW-RE1172-14	14 Oct 2014	13 Apr 2015	Valid	Loading and unloading of scissor lift outside Hung Hom station
GW-RE1203-14	24 Oct 2014	23 Apr 2015	Valid	Preparatory Works for Podium Concourse Modification Stage 1
GW-RE-1200-14	14 Nov 2014	13 May 2015	Valid	Dewatering at HHS
GW-RE1283-14	30 Nov 2014	29 May 2015	Valid	ADMS installations within live rail areas
GW-RE1343-14	5 Dec 2014	3 Jan 2015	Valid until cancellation on 3 Jan 2015	Erection/removal of temporary footbridge, replacement of the precast beams and movement joints
GW-RE1408-14	20 Dec 2014	17 May 2015	Valid	CNP for SAT shafts
GW-RE1423-14	16 Dec 2014	16 Jan 2015	Valid until cancellation on 16 Jan 2015	Concreting inside concourse during NTH
GW-RE1445-14	31 Dec 2014	31 Mar 2015	Valid	Delivery of Heavy vehicles



Permit / Licence	Valid Period		Status	Remark		
No. / Notification / Reference No.	From	То				
GW-RE1449-14	30 Dec 2014	28 Feb 2015	Valid	Erection of 9m protection barrier for bored pile GP1		
GW-RE1450-14	22 Dec 2014	22 May 2015	Valid	Cheong Wan Road Bridge Deck Construction / Washing CJ for NAT		
GW-RE1471-14	22 Dec 2014	22 May 2015	Valid	Underpinning works under podium		
GW-RE1486-14	23 Dec 2014	23 May 2015	Valid	Works under podium		
GW-RE0049-15	24 Jan 2015	28 Feb 2015	Valid	Removal of temporary footbridge		
GW-RE0065-15	22 Jan 2015	18 Feb 2015	Valid	Concreting inside concourse during NTH		
Wastewater Disch	arge License					
WT00015983- 2013	28 Jun 2013	30 Jun 2018	Valid	-		
Chemical Waste Pi	roducer Registrati	on				
5213-213-L2603- 03	28 Jun 2013	-	Valid	-		
Billing Account for	Construction Wa	ste Disposal		-		
7017179	27 Mar 2013	-	Active Account	-		
Notification Under	Air Pollution Cor	trol (Constructio	n Dust) Regulation			
357078	18 Mar 2013	-	Notified	-		
Marine Dumping P	Permit					
EP/MD/14-135	1 Nov 2014	1 Apr 2015	Valid	Type 1 – Open Sea Disposal		
EP/MD/14-135	24 Dec 2014	1 Apr 2015	Valid	Additional Vessel for Hopper Barge (Vessel Licence No. B141011)		
EP/MD/15-187	1 Jan 2015	31 Jan 2015	Valid until cancellation on 31 Jan 2015	Excavated Sediment Requiring Type 2 - Confined Marine Disposal		
Notification of Asb	Notification of Asbestos Abatement Works					
AX141187	11 Oct 2014 (earliest commencement date)	-	Notified	Demolition of International Mail Centre, 80 Salisbury Road, Hung Hom		
AX141235	27 Oct 2014 (earliest	-	Notified	Demolition of Freight Operation Building,		



Permit / Licence No. /	Valid Period		Status	Remark		
Notification / Reference No.	From	То				
	commencement date)			MTR Hung Hom Depot		
Notification of Nev	Notification of New Expiration Date of Sediment Quality Report (SQR)					
EP60/G1/12- 395/Part XXVI	3 Nov 2014	22 Jan 2017	Notified	Data Reliability Review on Sediment Quality Report		



3 ENVIRONMENTAL MONITORTING PARAMETERS

3.1 Landscape and Visual Impact Monitoring

3.1.1 In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period.

3.2 Air Quality Monitoring

Parameter, Frequency and Duration

3.2.1 In accordance with the EM&A Manual, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required throughout the construction period. The monitoring parameters and frequency are provided in *Table 3-1*.

Table 3-1 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
1-hour TSP	3 times in every 6 days when one documented valid complaint is received
24-hour TSP ^[1]	Once per 6 days

Note:

1. 24-hour TSP will be conducted when project-related construction activities are being undertaken within a radius of 500m from monitoring stations.

Monitoring Location

- 3.2.2 One air quality monitoring station was set up at the location in accordance with the approved EM&A Manuals. The location of the construction dust monitoring station is summarised in *Table 3-2* and shown in *Appendix D*.
- 3.2.3 The monitoring location of AM2 has been located on the roof of the Site Office Building next to Harbourfront Horizon since 19 March 2014.

Table 3-2 Air Quality Monitoring Location

ID	Location
AM2 ^[1]	Harbourfront Horizon ^[2]

Note:

- Different IDs were used in various EM&A Manuals for dust monitoring location at Harbourfront Horizon, DMS-12 was used in EM&A Manual for SCL(TAW-HUH), AM2 were used in EM&A Manual and EIA report for SCL(MKK-HUH), and DMS-1 Works Contract 1112 were used in EM&A Manual and EIA report for HHS. For ease of future reference, AM2 will be adopted for EM&A reporting for Works Contract 1112 when referring to this monitoring location.
- 2. Air quality monitoring location at Harbourfront Horizon is the same as monitoring station CD6a as proposed in the EM&A Manual for "Kwun Tong Line Extension (KTE)". Access to Harbourfront Horizon was rejected by the owner during preparation for baseline



monitoring for the KTE in early 2011. A representative monitoring location at the adjacent Finger Pier, at about 25m from Harbourfront Horizon, was adopted as an alternative monitoring location for KTE. This monitoring location is considered the most appropriate alternative monitoring location for AM2 and have been adopted for dust monitoring for Contract 1112.

Monitoring Equipment

3.2.4 The air quality monitoring was performed using High Volume Sampler (HVS). The HVS meets all the requirements of the EM&A Manual. Detail of the HVS used in air quality monitoring is provided in *Table 3-3*.

Table 3-3 Air Quality Monitoring Equipment

Equipment	Brand and Model	Serial Number
High Volume Sampler	GS-2310 Accu-vol	694-0665
Calibration Kit	Tisch (TE-5025A)	1612

3.2.5 The HVS were calibrated in every six months interval using calibration kit which is recalibrated by the manufacturer after one year of use. The calibration certificate of the calibration kit and the calibration spreadsheet of the HVS is provided in *Appendix E*.

Monitoring Procedures

- 3.2.6 Specifications of HVS are as follow:
 - i. 0.6 1.7m³ per minute adjustable flow range
 - ii. Equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation
 - iii. Installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation
 - iv. Capable of providing a minimum exposed area of 406cm²
 - v. Flow control accuracy: +/- 2.5% deviation over 24-hour sampling period
 - vi. Equipped with a shelter to protect the filter and sampler
 - vii. Incorporated with an electronic mass flow rate controller or other equivalent devices
 - viii. Equipped with a flow recorder for continuous monitoring
 - ix. Provided with a peaked roof inlet
 - x. Incorporated with a manometer
 - xi. Able to hold and seal the filter paper to the sampler housing at horizontal position
 - xii. Easily changeable filter and
 - xiii. Capable of operating continuously for a 24-hour period.
- 3.2.7 Preparation of Filter Papers
 - i. Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.



- ii. All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- iii. All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

3.2.8 Field Monitoring

- i. The power supply was checked to ensure the HVS works properly.
- ii. The filter holder and the area surrounding the filter were cleaned.
- iii. The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- iv. The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- v. The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- vi. Then the shelter lid was closed and was secured with the aluminium strip.
- vii. The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- viii. A new flow rate record sheet was set into the flow recorder.
- ix. On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m³/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m³/min).
- x. The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- xi. The initial elapsed time was recorded.
- xii. At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- xiii. The final elapsed time was recorded.
- xiv. The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- xv. It was then placed in a clean plastic envelope and sealed.
- xvi. All monitoring information was recorded on a standard data sheet.
- xvii. Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

Wind Data Monitoring

3.2.9 Average wind data (wind speed and direction) at the King's Park meteorological station during the monitoring period were obtained from the Hong Kong Observatory (HKO) and presented in *Appendix F*.

Monitoring Schedule

3.2.10 The schedule for environmental monitoring in January 2015 is provided in *Appendix G*.



3.3 Construction Noise Monitoring

- 3.3.1 In accordance with the approved EM&A Manuals for SCL (TAW-HUH), SCL (MKK-HUH) and SCL (HHS), construction noise monitoring is required at No. 234-238 Chatham Road North (originally proposed as Wing Fung Building in the approved EM&A Manuals).
- 3.3.2 Construction airborne noise monitoring requirement details at No. 234-238 Chatham Road North (NM2) can be referred to the Monthly EM&A Report for Contract 1111.



4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 4.1.1 All environmental mitigation measures and requirements as stated in EIA Reports, Environmental Permits and EM&A Manuals are implemented. The implementation status of the environmental mitigation measures for this Works Contract during the reporting period is summarized in *Appendix H*.
- 4.1.2 Submissions to EPD during construction stage had been made in accordance with the EP requirements. A summary of EP submission requirements and their status is presented in *Table 4-1*.

Table 4-1 Summary of Status of Required Submission under EP

Required Submission	Environmental Permit	Date of Submission	Status
EP Condition 3.4 - Monthly Environmental Monitoring &	EP-437/2012	14 January 2015	Submitted
Audit (EM&A) Report	EP-438/2012/H	14 January 2015	Submitted



5 MONITORING RESULTS

5.1 Landscape and Visual

- 5.1.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 7 and 21 January 2015. All necessary mitigation measures have been implemented by the Contractor.
- 5.1.2 The Event and Action Plan for Landscape and Visual Impact Monitoring is provided in *Appendix I*.

5.2 Air Quality Monitoring

5.2.1 The monitoring results for 24-hour TSP are summarized in *Table 5-1*. Detailed air quality monitoring results are presented in *Appendix J*.

Table 5-1 Summary of 24-hour TSP Monitoring Results

ID	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2	64.1	43.0 – 93.8	182	260

- 5.2.2 No Action and Limit Level exceedance was recorded in the reporting month.
- 5.2.3 The Event and Action Plan is provided in *Appendix I*.

5.3 Regular Construction Noise Monitoring

5.3.1 Construction airborne noise monitoring results in the reporting month can be referred to the Monthly EM&A Report for Contract 1111.

5.4 Waste Management

- Receptacles for collection of general refuse were provided at the site. As advised by the Contractor, 318,660 kg of general refuse was generated from the Project and disposed of at NENT landfill. 179,010 kg of asphalt was recycled from the Project. A total of 19,294 m³ inert construction and demolition (C&D) materials were generated from the Project, where 3,719 m³ was imported from SCL 1111, 10,034 m³ was reused in other projects, 9,260 m³ was disposed of at TM38 Public Fill, and none was disposed of at TK0137 Public Fill. 1,600 L of chemical waste was disposed. A total of 2,280 m³ Type 2 marine sediments marine was disposed, of which 2,220 m³ was generated from SCL1111 and 60 m³ from SCL 1112. 800 kg of paper/cardboard packaging and 543,400 kg of metals were recycled during the reporting month. The waste flow table is presented in *Appendix K*.
- 5.4.2 A billing account for construction waste disposal has been approved and a trip ticket system was implemented to record the waste generated from the Project in the reporting month.



6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

- 6.1.1 Weekly site audits were conducted by the ET and attended by the ER and the Contractor to monitor the timely implementation of proper environmental management practices and mitigation measures at the site. 4 site audits were carried out on 8, 15, 22 and 29 January 2015 during the reporting month. Representative of the IEC joined the site inspection on 15 January 2015. A summary of the implementation schedule of environmental mitigation measures is provided in *Appendix H*.
- 6.1.2 EPD inspection was conducted on 26 January 2015 to inspect the performance of the noise barrier at HHS. No adverse comment has been provided by EPD.
- 6.1.3 During the weekly site inspections, no non-conformance was identified. Details of observations recorded during site inspection are summarized in *Table 6-1*.

Table 6-1 Observations and Recommendations of Site Audits

Parameters	Description	Works	Observation	Status
Landscape and Visual	Materials were observed inside the tree protection area. The Contractor should	Area Barging Point	Date 8 January 2015	The item was rectified by the Contractor on 15
	ensure all materials are removed from the tree protection area.			January 2015.
Air Quality	White smoke emission was observed. The Contractor should review the efficiency of exhaust system regularly	SAT	8 January 2015	The item was rectified by the Contractor on 29 January 2015.
	and maintain equipment in good condition.	SAT	8 January 2015	The item was rectified by the Contractor on 15 January 2015.
		SAT	8 January 2015	The item was rectified by the Contractor on 15 January 2015.
		SAT	8 January 2015	The item was rectified by the Contractor on 22 January 2015.
		SAT	15 January 2015	The item was rectified by the Contractor on 22 January 2015.
		IMC	15 January 2015	The item was rectified by the Contractor on 22 January 2015.
		SAT	22 January 2015	The item was rectified by the Contractor on 29 January 2015.
		NAT	29	The item will be



Parameters	Description	Works Area	Observation Date	Status
			January 2015	followed-up in the next reporting month.
		NAT	29 January 2015	The item will be followed-up in the next reporting month.
		NAT	29 January 2015	The item will be followed-up in the next reporting month.
	More than 20 bags of cement bags/cementitious grout were observed without covered with impervious sheeting. The Contractor should cover the cement bags/cemetitious grout bags entirely with impervious sheeting.	HHS (Cb10)	31 December 2014	The item was rectified by the Contractor on 8 January 2015.
Waste/ Chemicals Management	Chemical containers or machineries were observed without secondary containment. The Contractor should provide secondary containments to all chemical containers or machineries to prevent land contamination.	SAT (JP01)	8 January 2015	The item was rectified by the Contractor on 15 January 2015.
		NAT	8 January 2015	The item was rectified by the Contractor on 15 January 2015.
		HHS (G12)	15 January 2015	The item was rectified by the Contractor on 22 January 2015.
		HUH (M/N- 13/14)	22 January 2015	The item was rectified by the Contractor on 29 January 2015.
		HHS (D17)	22 January 2015	The item was rectified by the Contractor on 29 January 2015.
		NAT	22 January 2015	The item was rectified by the Contractor on 29 January 2015.
		NAT	22 January 2015	The item was rectified by the Contractor on 29 January 2015.
		HUH (O/P- 11/12)	29 January 2015	The item will be followed-up in the next reporting month.



Parameters	Description	Works Area	Observation Date	Status
		HUH (P/Q- 15)	29 January 2015	The item will be followed-up in the next reporting month.
		HHS (M41)	29 January 2015	The item will be followed-up in the next reporting month.
	Oily and stagnant water were found inside the drip trays. The Contractor should regularly empty the oily and stagnant water in trays, and dispose of as chemical waste.	NAT	15 January 2015	The item was rectified by the Contractor on 22 January 2015.

Note:

- 1. HUH: Hung Hom Station
- 2. HHS: Hung Hom Stabling Sidings
- 3. NAT: North Approach Tunnels
- 4. SAT: South Approach Tunnels
- 5. N/A: Not Applicable
- 6. M5a: Works area close to the intersection of Salisbury Road and Hong Wan Path
- 7. IMC: International Mail Centre
- 6.1.4 Follow-up actions requested by Contractor's ET and IEC during site inspections were undertaken by the Contractor and the work were confirmed in the following weekly site inspection. Follow-up actions that are still outstanding in the reporting month will be inspected in site inspections in following month, until the corresponding action has been satisfactorily completed by the Contractor.



7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedances

- 7.1.1 All 24-hour TSP results were below the Action and Limit level at all monitoring locations in the reporting month.
- **7.2** Summary of Environmental Non-Compliance
- 7.2.1 No environmental non-compliance event was recorded during the reporting month.
- 7.3 Summary of Environmental Complaint
- 7.3.1 No environmental related complaint was reported during the reporting month.
- 7.3.2 Details and cumulative statistics on environmental complaints can be referred to *Appendix L*.
- 7.4 Summary of Environmental Summons and Successful Prosecution
- 7.4.1 No summon was received during the reporting month.
- 7.4.2 The cumulative statistics on notification of summons and successful prosecutions is provided in *Appendix L*.



8 FUTURE KEY ISSUES

8.1 Construction Programme for Next Month

- 8.1.1 The construction programme for the upcoming month is provided in *Appendix B* and the key issues to be considered in the upcoming months include:
 - Piling for HUH, NAT and SAT
 - Diaphragm wall construction at HUH
 - Initial excavation at HUH and HHS
 - Barging point operation at Hung Hom Freight Pier
 - Operation of Material Receiving Hopper at Hung Hom Freight Pier
 - Marine transportation and disposal of spoil to designated dumping ground(s)
 - Modification works at Concourse level
 - Underpinning works at HUH
 - Reconstruction of Cheong Wan Road Viaduct
 - Demolition of International Mail Centre and Freight Operations Building

8.2 Key Issues for the Coming Months

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise and waste management.

8.3 Monitoring Schedule for Next Month

8.3.1 The tentative schedule for environmental monitoring in February 2015 is provided in *Appendix G*.



9 CONCLUSIONS AND RECOMMENDATIONS

9.1 Conclusions

- 9.1.1 The construction phase of the Project was commenced on 3 June 2013. The EM&A programme has been implemented to include air quality monitoring and environmental site audits. This is the 20th Monthly Environmental Monitoring and Audit (EM&A) Report presenting the EM&A works carried out during the period from 1 to 31 January 2015.
- 9.1.2 5 nos. of 24-hour TSP monitoring were carried out in the reporting month.
- 9.1.3 No exceedance of the Action and Limit Levels of air quality monitoring was recorded at the designated monitoring stations during reporting period.
- 9.1.4 Two landscape and visual monitoring and four environmental site audits were conducted in the reporting month. Recommendations on remedial actions were provided to the Contractor for deficiencies identified during the site audits.
- 9.1.5 No environmental complaints were reported during the reporting month.
- 9.1.6 The ET will keep track on the EM&A programme to ensure the compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

9.2 Recommendations

9.2.1 According to the environmental audit performed in the reporting month, the following recommendations were made:

Landscape and Visual

• All materials should be removed from the tree protection area.

Air Quality Impact

- Maintain all site plant equipment to function in good condition to prevent fume generation.
- Cover the cement bags/cemetitious grout bags entirely with impervious sheeting.

Chemical and Waste Management

- Provide secondary containment with proper maintenance and usage to prevent any possibility in contaminating the land.
- Empty the oil and stagnant water in trays, and dispose of as chemical waste regularly.


Shatin to Central Link – Contract 1112 Hung Hom Station and Stabling Sidings 20th Monthly EM&A Report for January 2015



APPENDIX A

Project Works Boundary






Shatin to Central Link – Contract 1112 Hung Hom Station and Stabling Sidings 20th Monthly EM&A Report for January 2015



APPENDIX B

Construction Programme






Shatin to Central Link – Contract 1112 Hung Hom Station and Stabling Sidings 20th Monthly EM&A Report for January 2015



APPENDIX C

Project Organisation for Environmental Works








APPENDIX D

Location of Air Quality Monitoring Station







APPENDIX E

Calibration Certificates for Monitoring Equipment



TSP Sampler Calibration

SITE

Location: Hung Hom Calibration Date: December 6, 2014 Sampler: Hunghom MTR TSP Serial No 694-0665 Next Calibration Date: February 6, 2015 Tech: Sam Wong

CONDITIONS

Barometric Pressure (in Hg): Corrected Pressure (mm Hg): 1020 40.15 Temperature (deg F): Temperature (deg K): Average Press. (in Hg): 40.15 Corrected Average (mm Hg): 1020 Average Temp. (deg F): Average Temp. (deg K):

CALIBRATION ORIFICE

Make: Tisch Qstd Slope: TE-5025A -0.01628 Model: Qstd Intercept: Date Certified: Serial#:

CALIBRATIONS						
Plate or Test #	H20 (in)	Qstd (m3/min)	I (chart)	IC (corrected)	LINEAR REGRESSION	
1	11.80	2.017	60.0	70.43	Slope =	35.0633
2	10.00	1.857	54.0	63.39	Intercept =	-1.0616
3	7.80	1.641	48.0	56.34	Corr. coeff.=	0.9991
4	5.00	1.316	38.0	44.60		
5	3.00	1.021	30.0	35.21	# of Observations:	5

Calculations

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate IC = corrected chart response

I = actual chart response
m = calibrator Qstd slope

b = calibrator Qstd intercept

 $\label{eq:total_temperature} \begin{array}{ll} {\tt Ta} = {\tt actual} \ {\tt temperature} \ {\tt during} \ {\tt calibration} \ ({\tt deg} \ {\tt K}) \\ {\tt Pa} = {\tt actual} \ {\tt pressure} \ {\tt during} \ {\tt calibration} \ ({\tt mm} \ {\tt Hg}) \end{array}$

Tstd = 298 deg K
Pstd = 760 mm Hg
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


= sampler slope
= sampler intercept

I = chart response

Tav = daily average temperature Pav = daily average pressure

Reviewer: Sam Wong Signature: Date: December 6, 2014









TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ap Operator		Rootsmeter Orifice I.I		438320 1612	Ta (K) - Pa (mm) -	294 742.95
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.3940 0.9790 0.8800 0.8350 0.6910	3.2 6.4 7.8 8.8 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9866 0.9823 0.9804 0.9791 0.9739	0.7077 1.0034 1.1140 1.1726 1.4094	1.4077 1.9908 2.2258 2.3345 2.8155		0.9957 0.9914 0.9894 0.9881 0.9829	0.7142 1.0127 1.1243 1.1834 1.4224	0.8896 1.2581 1.4066 1.4753
Qstd slo intercep coeffici	ent (r) =	2.00757 -0.01628 0.99989	101	Qa slope intercept coefficie	(b) =	1.25710 -0.01029 0.99989
y axis =	SQRT [H20 (1	Pa/760) (298/	Ta)]	y axis =	SQRT[H20(T	Ca/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ $Qa = 1/m\{[SQRT H2O(Ta/Pa)] - b\}$




Appendix F


Wind Data



5 January 2015




10 January 2015






16 January 2015




22 January 2015





28 January 2015







Appendix G

Environmental Monitoring Programme



Environmental Monitoring Schedule for SCL1112 in January 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1	2	3
4	5	6	7	8	9	10
	24 hr TSP					24 hr TSP
11	12	13	14	15	16	17
					24 hr TSP	
18	19	20	21	22	23	24
				24 hr TSP		
25	26	27	28	29	30	31
			24 h TCD			
			24 hr TSP			

Environmental Monitoring Schedule for SCL1112 in February 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2	3	4	5	6	7
		24 hr TSP				
8	9	10	11	12	13	14
	24 hr TSP				24 hr TSP	
15	16	17	18	19	20	21
		24 hr TSP				
22	23	24	25	26	27	28
	24 hr TSP					24 hr TSP



AP	DE		IV	ш
AP		שמו	IA	П

Implementation Schedule of Environmental Mitigation Measures



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
Landscape & Vi	sual (Construction Phase)						
S6.9.3 and S6.12 of Ref.1; Table 4.9 of Ref. 2; S6.12 of Ref. 3	The following good site practices and measures for minimisation and avoidance of potential impacts are recommended: Re-use of existing soil For soil conservation, existing topsoil will be re-used where possible for new planting areas within the project. The construction programme will consider using the soil removed from one phase for backfilling another. Suitable storage ground, gathering ground and mixing ground may be set up onsite as necessary. No-intrusion zone To maximise protection to existing trees, ground vegetation and the associated under storey habitats, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor will closely monitor and restrict the site working staff from entering the "no-intrusion zone", even for indirect construction activities and storage of equipment. Protection of retained trees All retained trees will be recorded photographically at the commencement of the contract, and carefully protected during the construction period. The contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees,	Minimise visual and landscape impact	Contractor	Within project site	Construction Stage	EIAO-TM	*
S6.12 of Ref.1; Table 4.9 of Ref. 2; Table 6.9 of Ref. 3	including trees in contractor's works sites. Decorative hoarding • Erection of decorative screen during construction stage to screen off undesirable views of the construction site for visual and landscape sensitive areas. Hoarding will be designed to be compatible with the existing urban context. Management of facilities on work sites • To provide proper management of the facilities on the site, give control on the height and disposition/ arrangement of all facilities on the works site to minimise visual impact to adjacent VSRs. Tree transplanting • Trees of medium to high survival rate that would be affected by the works will be transplanted where possible and	Minimise the visual and landscape impact of the Project during construction phase	Contractor	Within project site	Detailed design and construction stage	EIAO-TM ETWB TCW 2/2004 ETWB TCW 3/2006	^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	practicable. Tree transplanting proposal including final location for transplanted trees will be submitted separately to seek relevant government department's approval, in accordance with ETWB TCW No 3/2006.						
Air Quality (Co	nstruction Phase)						
N.A.	Emission from Vehicles and Plants: All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra-low sulphur diesel fuel (ULSD).	Reduce air pollution emission from construction vehicles and plants	Contractor	All constructions sites	Construction stage	Air Pollution Control Ordinance (APCO)	^ #
Construction D							
S7.6.5 of Ref. 1; S7.6.6 of Ref. 3	The contractor will follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	APCO To control the dust impact to meet HKAQO and EIAO-TM criteria	۸
S5.20, S5.21, S5.50 and Table 5.4 of Ref. 2	 Unloading of spoils to barge – the unloading process should be undertaken within a 3-sided screen with top tipping hall. Water spraying and flexible dust curtains should be provided at the discharge point for dust suppression. Transportation of the spoil from the construction sites to the Barging Point – watering once along all paved haul roads to reduce dust emission by 91.7%. This dust suppression efficiency is derived based on the average haul road traffic, average evaporation rate and an assumed application intensity of 1.7 L/m2 once every working hour. Any potential dust impact and watering mitigation would be subject to the actual site condition. For example, a construction activity that produces inherently wet conditions or in cases under rainy weather, the above water application intensity may not be unreservedly applied. While the above watering frequency is to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7L/m² to achieve the removal efficiency. The dust levels would be monitored and managed under an EM&A programme as specified in the 	To minimize the construction dust impacts to the nearby sensitive receivers	Contractor	Barging point at Hung Hom Freight Pier	Construction stage	APCO	^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	 EM&A Manual. Vehicles leaving the barging facilities – vehicles would be required to pass through the wheel washing facilities to be provided at site exit. 						۸
S7.6.5 of Ref. 1; S5.50 of Ref. 2; S7.6.6 of Ref. 3	Mitigation measures in form of regular watering under a good site practice will be adopted. Watering once per hour on exposed worksites and haul road will be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but will be sufficient to maintain an equivalent intensity of no less than 1.8 L/m ² to achieve the dust removal efficiency.	Minimise dust impact at the nearby sensitive receivers	Contractor	Active works areas, exposed areas and paved haul roads	Construction stage	APCO To control the dust impact to meet HKAQO and EIAO-TM criteria	۸
S7.6.5 of Ref. 1; S5.51 of Ref. 2; S7.6.6 of Ref. 3	 Any excavated or stockpile of dusty material will be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading. Any dusty materials remaining after a stockpile is removed will be wetted and cleared from the surface of roads. A stockpile of dusty material will not be extend beyond the pedestrian barriers, fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site will be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle. Where practicable, vehicle washing facilities with high pressure water jet will be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point will be paved with concrete, bituminous materials or hardcore. When there are open excavation and reinstatement works, hoarding of not less than 2.4m high will be provided and properly maintained as far as practicable along the site boundary with provision for public crossing; Good site practice will also be adopted by the contractor to ensure the conditions of the hoardings are properly maintained in construction period. The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit will be kept clear of dusty materials. Surfaces where any pneumatic or power-driven drilling, 	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	APCO Air Pollution Control (Construction Dust) Regulation To control the dust impact to meet HKAQO and EIAO-TM criteria	^ ^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	 cutting, polishing or other mechanical breaking operation takes place will be sprayed with water or a dust suppression chemical continuously. Any area that involves demolition activities will be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet. Where scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground floor level of the building, or a canopy will be provided from the first floor level up to the highest level of the scaffolding. Any skip hoist for material transport will be totally enclosed by impervious sheeting. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) will be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Cement or dry PFA delivered in bulk will be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed. Loading, unloading, transfer, handling or storage of bulk cement or dry PFA will be carried out in a totally enclosed system or facility, and any vent or exhaust will be fitted with an effective fabric filter or equivalent air pollution control system. Exposed earth will be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the 						^
S7.6.5 of Ref. 1; S5.57 of Ref. 2; S7.6.6 of Ref. 3	construction site or part of the construction site where the exposed earth lies. Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Harbourfront Horizon	Construction stage	EIAO-TM APCO	۸



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
Construction A	rborne Noise						
S8.3.6 of Ref. 1; S6.61 of Ref. 2; S8.5.6 of Ref. 3	 Implement the following good site practices: Only well-maintained plant will be operated on-site and plant will be serviced regularly during the construction programme. Machines and plant (such as trucks, cranes) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum. Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs. Silencers or mufflers on construction equipment will be 	Control construction airborne noise	Contractor	All construction sites where practicable	Construction stage	Annex 5, EIAO- TM	^ ^
	 Silenters of Humers of Construction equipment will be properly fitted and maintained during the construction works. Mobile plant will be sited as far away from NSRs as possible and practicable. Material stockpiles, mobile container site office and other structures will be effectively utilised, where practicable, to screen noise from onsite construction activities. 						۸
S8.3.6 of Ref. 1; S6.68 of Ref. 2; S8.5.6 of Ref. 3	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings will be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	Construction stage	Annex 5, EIAO- TM	۸
S8.3.6 of Ref. 1; S6.64 – 6.67 and Table 6.20 of Ref. 2; S8.5.6 of Ref. 3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	Annex 5, EIAO- TM	۸
S8.3.6 of Ref. 1; S6.62 – 6.63 and Table 6.19 of Ref. 2; S8.5.6 of Ref. 3	The following quiet PME should be used: Asphalt Paver (SWL=101dB(A)) Backhoe (SWL=106dB(A)) Backhoe with Hydraulic Breaker (SWL=110dB(A)) Concrete lorry mixer (SWL=96dB(A)) Concrete mixer truck (SWL=96dB(A)) Concrete Pump (SWL=106dB(A)) Concrete Pump Truck (SWL=106dB(A)) Crane, mobile (SWL=94dB(A)) Crawler Crane (SWL=102dB(A))	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	Annex 5, EIAO- TM	۸



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	 Drill, hand-held (SWL=98dB(A)) Dump truck (SWL=104dB(A)) Excavator (SWL=106dB(A)) Flat Bed Lorry (SWL=102dB(A)) Generator (SWL=95dB(A)) Giken Piler and Power-pack (SWL=94dB(A)) Hydraulic breaker (SWL=110dB(A)) Hydraulic excavator (SWL=106dB(A)) Lorry (SWL=102dB(A)) Lorry with crane/ grab (SWL=94dB(A)) Mini Piling Rig (SWL=112dB(A)) Piling Rig (SWL=112dB(A)) Poker, vibrator, hand-held (SWL=98dB(A)) Road Roller (SWL=101dB(A)) Rock Drill (SWL = 108dB(A) Roller (SWL = 101dB(A) Truck (SWL=103dB(A)) Vibratory Hammer (SWL=118dB(A)) 						
S8.3.6 of Ref. 1; S8.5.6 of Ref. 3	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	Annex 5, EIAO- TM	۸
S8.3.6 of Ref. 1; S8.5.6 of Ref. 3	Implement noise monitoring under EM&A programme.	Monitoring of construction noise impact	Contractor	Wing Fung Building	Construction stage as required by IEC	TM-EIA	۸



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
Water Quality	(Construction Phase)						
S10.7.1 of Ref. 1;S8.41 – 8.39 and S8.50 of Ref. 2; S10.7.1 of Ref. 3	In accordance with the Practice Noise for Professional Persons on Construction Site Drainage, EPD, 1994 (ProPECC PN1/94), construction phase mitigation measures will include the following: Construction runoff and site drainage At the start of site establishment, perimeter cut-off drains to direct off-site water around the site will be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers will be provided onsite to direct stormwater to silt removal facilities. The design of the temporary onsite drainage system will be undertaken by the contractor prior to commencement of construction. The dikes or embankments for flood protection will be implemented around the boundaries of earthwork areas. Temporary ditches will be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps will be incorporated in the permanent drainage channels to enhance deposition rates. The design of silt removal facilities will be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps will be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1m³/s a sedimentation basin of 30m³ would be required and for a flow rate of 0.5m³/s the basin would be 150m³. Detailed design of the sand/silt traps will be undertaken by the contractor prior to the commencement of works. All exposed earth areas will be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces will be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures will be regularly inspected and maintained to ensure proper and efficient operation at all times and particular	To minimize water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance (WPCO) ProPECC PN1/94 EIAO-TM TM-Water Technical Memorandum on Effluent Discharge Standard (TM-DSS)	^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	 vegetated areas. Measures will be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they will be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations will be discharged into storm drains via 						۸
	 silt removal facilities. Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ will be covered with tarpaulin or similar fabric during rainstorms. Measures will be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage 						۸
	 system. Manholes (including newly constructed ones) will always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul 						۸
	 sewers. Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention will be paid to the control of silty surface runoff 						۸
	 during storms, especially areas near steep slopes. All vehicles and plant will be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities will be provided at every construction site exit where practicable. Wash-water will have sand and silt settled out and removed at least on a weekly basis to ensure 						۸
	the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road will be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors will be provided in the drainage system						
	downstream of any oil/fuel pollution sources. The oil interceptors will be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass will be provided for						^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	 the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site will be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas will be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. All the earth works involving will be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable. Adopt Best Management Practices. 						^ ^
S10.7.1 of Ref. 1; S10.7.1 of Ref. 3	 Tunnelling works Cut-and-cover/ open-cut tunnelling work will be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable. Uncontaminated discharge will pass through sedimentation tanks prior to off-site discharge. The wastewater with a high concentration of SS will be treated (eg, by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater. Direct discharge of the bentonite slurry (as a result of D-wall and bored tunnelling construction) is not allowed. It will be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) will be provided on site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC PN 1/94 will be adhered to in the handling and disposal of bentonite slurries. 	To minimize construction water quality impact from tunnelling works	Contractor	All tunnelling portion	Construction stage	WPCO ProPECC PN1/94 EIAO-TM TM-Water	^ ^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
S8.68 of Ref. 2; S10.7.1 of Ref. 1	Operation of Barging Facilities The following good practice shall apply for the barging facilities operations: • All barges should be fitted with tight bottom seals to prevent leakage of materials during transport; • Barges or hoppers should not be filled to a level that will cause overflow of materials or polluted water during loading or transportation; • All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and • Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. • Mitigation measures as outlined for control of construction runoff and site drainage provide above should be applied to minimise water quality impacts from site runoff and open	To minimize water quality impact from operation of barging facility	Contractor	All barging facilities	Construction stage	WPCO TM-EIA	^ ^
S8.51 – 8.52	stockpile spoils at the proposed barging facilities where appropriate.	To minimize water quality	Contractor	All works area	Construction	WPCO	
of Ref. 2	Bentonite Slurries: Bentonite slurries used in diaphragm wall construction should be reconditioned and used again wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry should either be dewatered or mixed with inert fill material for disposal to a public filling area. If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the TM-DSS.	impact from bentonite slurries	Contractor	All WORKS area	stage	TM-EIA	^
S8.53 – 8.54 of Ref. 2	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as washing and general cleaning etc., can minimise water	To minimize water quality impact from building construction	Contractor	All construction sites where practicable	Construction stage	WPCO EIAO-TM	^ N/A



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office of EPD.						
S8.62 of Ref. 2	The construction programme should be properly planned to minimise soil excavation, if any, in rainy seasons. This prevents soil erosion from exposed soil surfaces. Any exposed soil surfaces should also be properly protected to minimise the potential for dust emission, increased siltation and contamination of runoff. In areas where a large amount of exposed soils exist, earth bunds or sand bags should be provided. Exposed stockpiles should be covered with tarpaulin or impervious sheets at all times. The stockpiles of materials should be placed at locations away from water environment so as to avoid releasing materials into the water bodies. Final surfaces of earthworks should be compacted and protected by permanent work.	To minimize water quality impact from excavation activities	Contractor	All excavation works areas	Construction stage	WPCO EIAO-TM	^
\$8.63 of Ref. 2	The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be implemented to control site run-off and drainage as well as any site effluents generated from the works areas, and to prevent run-off and construction wastes from entering nearby water environment. Proper handling of bentonite slurries used in diaphragm wall construction should be adopted.	To minimize water quality impact from diaphragm walling	Contractor	All diaphragm walling works areas	Construction stage	WPCO EIAO-TM	^
S8.60 – 8.61 of Ref. 2; S10.7.1 of Ref. 3	Sewage effluent Portable chemical toilets are recommended for handling the construction sewage generated by the workforce. A licensed contractor will be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	WPCO TM-Water	۸
\$8.64 of Ref. 2; \$10.7.1 of Ref. 3	Groundwater seepage As some proposed works areas at Hung Hom are near Victoria Harbour, high ground water level regime due to both tidal effects and rainwater infiltration is anticipated. Appropriate measures will be deployed to minimise the intrusion of groundwater into excavation works areas. In case seepage of groundwater occurs, groundwater will be pumped out from the works areas and discharged into the storm system via silt	To minimize groundwater quality impact from contaminated area	Contractor	Excavation areas where contamination is found.	Construction stage	WPCO TM-Water EIAO-TM	۸



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	removal facilities. Groundwater from dewatering process will also be discharged into the storm system via silt traps.						
S10.7.1 of Ref. 1; S8.57 – 8.59 of Ref. 2; S10.7.1 of Ref. 3	Accidental spillage To prevent accidental spillage of chemicals, the following is recommended: Proper storage and handling facilities will be provided. All the tanks, containers, storage area will be bunded and the locations will be locked as far as possible from the sensitive watercourse and stormwater drains. The contractor will register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities will be stored with suitable labels and warnings. Disposal of chemical wastes will be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation.	To minimize water quality impact from accidental spillage	Contractor	All construction sites where practicable	Construction stage	WPCO ProPECC PN1/94 EIAO-TM TM-Water	# ^ ^
S8.72 of Ref.2	Regular site inspections should be undertaken to inspect the construction activities and works areas	To ensure the recommended water quality mitigation measures are properly implemented	Contractor	All construction sites	Construction stage	EIAO-TM WPCO ProPECC PN 1/94 TM-DSS WDO	۸



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
Waste Manage	ment (Construction Phase)						
S11.4.1.1 of Ref. 1; S9.80 – 9.83 of Ref. 2; S11.4.1.1 of Ref.3	Onsite sorting of C&D material Geological assessment will be carried out by competent persons onsite during excavation to identify materials which are not suitable to use as aggregate in structural concrete (eg, volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock will be separated at the source sites as far as practicable and stored at designated stockpile areas preventing them from delivering to crushing facilities. The crushing plant operator will also be reminded to set up measures to prevent unsuitable rock from ended up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities will be submitted by the Contractors for the Engineer to review and agree. In addition, site records will also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) ref: 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc will also be explored.	Separation of unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	DEVB TC(W) ref. 6/2010	۸
S11.5.1 of Ref.1; S9.72 – 9.74 of Ref. 2; S11.5.1 of Ref.3	 Construction and demolition material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement. Carry out onsite sorting. Make provisions in the Contract documents to allow and promote The use of recycled aggregates where appropriate. Adopt 'selective demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible. Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified. Implement an enhanced Waste Management Plan similar to ETWBTC (Works) ref 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. will be avoided. The contractor will propose the final disposal sites to the Project 	Good site practice to minimise the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW Ref 19/2005	^ ^ ^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	Proponent and EPD and get their approval before implementation.						
S11.5.1 of Ref.1; S9.73 of Ref. 2; S11.5.1 of Ref.3	Standard formwork or pre-fabrication will be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works will be considered. Use of wooden hoardings will not be used, as in other projects. Metal hoarding will be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The contractor will recycle as much of the C&D materials as possible onsite. Public fill and C&D waste will be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites will be considered for such segregation and storage.	Good site practice to minimise the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW Ref 19/2005	٨
S11.5.1 of Ref.1; S9.100- 9.102 of Ref.2; S11.5.1 of Ref. 3	General refuse General refuse generated onsite will be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector will be employed by the contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans will be often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit will be provided if feasible. Office wastes will be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme will be considered by the contractor.	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	^ ^



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
S11.5.1 of Ref.1; S9.84 – 9.93 of Ref. 2	 Land-based sediment The basic requirements and procedures for excavated sediment disposal specified under ETWB TC(W) No. 34/2002 shall be followed. The Project Proponent should agree in advance with MFC of CEDD on the site allocation. Subject to the final decision by MFC, Type 1 sediments are typically disposed to South Cheung Chau and/or East of Ninepin as open sea disposal while Type 2 sediments are disposed to East Sha Chau as confined marine disposal. Sampling and Testing Plan(s) should be prepared in accordance with ETWB TC(W) No. 34/2002. Site investigation, based on the Sediment Sampling and Testing Plan(s), should be carried out in order to confirm the disposal arrangements for the proposed excavated sediments. A Sediment Quality Report (SQR) should then be submitted to EPD for agreement prior to the tendering of the construction contract, discussing in details the site investigation, testing results as well as the delineation of each of the categories of excavated materials and the 	To ensure the sediment is handled and disposed of in a least impacted way and in accordance to the statutory	Contractor	All construction sites	Construction stage	ETWB TC(W) NO. 34/2002 Dumping at Sea Ordinance (DASO) APCO WPCO	N/A N/A
	 corresponding types of disposal. The excavated sediments is expected to be loaded onto the dumping trucks and transferred to the barging point where the sediments would be transported via barge to the existing designated disposal sites allocated by the MFC. The excavated sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002. Requirements of the Air Pollution Ordinance (Construction 						N/A
	Dust) Regulation, where relevant, shall be adhered to during excavation, transportation and disposal of sediments. • Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and/or surrounding water bodies. The stockpiling areas should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged						N/A N/A



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	 according to the Water Pollution Control Ordinance (WPCO). In order to minimize the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments should be wetted during excavation / material handling and should be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. 						N/A
	 The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In order to minimize the exposure to contaminated materials, 						N/A
	workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.						N/A
S11.5.1 of Ref.1; S8.94 – 9.97 of Ref. 2; S11.5.1 of Ref. 3	Chemical waste Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, will be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes will be	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	Waste Disposal (Chemical Waste) General) Regulation Code of Practice on the Packaging,	۸
	suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450L unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule					Labelling and Storage of Chemical Waste	
	 2 of the regulation. The storage area for chemical wastes will be clearly labelled and used solely for the storage of chemical waste; be enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate 						۸
	ventilation; be covered to prevent rainfall entering; and be arranged so that incompatible materials are adequately separated.						



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	 Disposal of chemical waste will be via a licensed waste collector; and be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 						^
S9.98 – 9.99 of Ref 2	Asbestos wastes All storage of asbestos waste should be carried out properly in a secure place isolated from other substances so as to prevent any possible release of asbestos fibres into the atmosphere and contamination of other substances. The storage area should bear warning panels to alert people of the presence of asbestos waste. Collection, transportation and disposal of asbestos waste will follow the trip-ticket system. Licensed asbestos waste collectors will be appointed to collect the asbestos waste and deliver to the designated landfill for disposal. The Project Proponent should notify to EPD in advance for disposal of asbestos waste. After processing the notification, EPD will issue specific instructions and directions for disposal. The waste producer must strictly follow these directions	To ensure the asbestos wastes are handled and disposed of in accordance with the statutory requirements	Contractor	All construction sites	Construction stage	Code of practice on the Handling, Transportation and Disposal of Asbestos Waste	^ N/A



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
Land Contamin	ation						
S10.24 – 10.34 of Ref 2	Precautionary measures Precautionary measures such as visual inspection are recommended to be undertaken during construction activities that disturb soil. The inspection process should involve a visual observation of excavated soils for discolouration and the presence of oils, together with identifying the presence of odours, which may also indicate soil and/or groundwater contamination. If soil discolouration or the presence of oil/unnatural odour is noted during visual inspection, sampling and testing should also be undertaken to verify the presence of contamination.	To act as a general precautionary measure to screen soils for the presence contamination during construction	Contractor	All construction sites	Construction stage	"Guidance Note for Contaminated Land Assessment and Remediation" "Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management	٨
S10.35 of Ref 2	 Potential remediation of contaminated soil If land contamination is identified, CAR and RAP detailing the proposed remediation works should be prepared. RR should then be prepared and submitted to EPD to demonstrate that the decontamination work is adequate and has been carried out in accordance with the endorsed CAR and RAP. Information such as soil treatment/disposal records (including trip tickets), confirmatory sampling results and photographs should be included in the RR. No construction work should be carried out prior to endorsement of the RR by EPD. In order to minimise environmental impacts arising from the handling of potentially contaminated materials, the following environmental precautionary measures are recommended to be utilised during the course of any required site remediation: Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; Excavation should be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material is needed after excavation; If proposed remediation methods employ chemical oxidation methods as the contaminant mass reduction technology, chemicals will be securely and separately stored away from 	To remediate contaminated soil	Contractor	All construction sites	Construction stage	"Guidance Notes for Investigation and Remediation of Contaminated Sites of Petrol Filling Stations, Boatyards and Car Repair /Dismantling Workshop"	N/A N/A N/A N/A



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	sources of ignition or oxidisable items. Handling will be undertaken by personnel with appropriate training and Personal Protective Equipment • Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates should be sealed to prevent any discharge during transport or during wet conditions; • Speed control for the trucks carrying coVehicle wheel and body washing facilities at the site's exit points should be established and used; and contaminated materials should be enforced; • Pollution control measures for air emissions e.g. from biopile blower, noise emissions e.g. from blower, and water discharges e.g. runoff control should be implemented and						N/A N/A N/A N/A
S10.36 of Ref 2	complied with relevant regulations and guidelines. The Occupation Safety and Health Ordinance (OSHO) (Chapter 509) and its subsidiary Regulations should be followed by all site personnel working on the site at all times. In addition, the following basic health and safety measures should be implemented as far as possible: Set up a list of safety measures for site workers. Provide written information and training on safety for site workers. Keep a log-book and plan showing the contaminated zones and clean zones. Maintain a hygienic working environment. Avoid dust generation. Provide face and respiratory protection gear to site workers. Provide personal protective clothing (e.g. chemical resistant jackboot, liquid tight gloves) to site workers. Provide first aid training and materials to site workers.	To minimise the potentially adverse effects on health and safety of construction workers during the course of site remediation.	Contractor	All construction sites	Site remediation and prior to construction phase	"Guidance Note for Contaminated Land Assessment and Remediation" "Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management "Occupation Safety and Health Ordinance (Chapter 509)"	N/A
EM&A Project \$14.2 – 14.4 of Ref. 1; \$13.2 – 13.4 of Ref. 3 1.	 An Environmental Team needs to be employed as per this EM&A Manual. Prepare a systematic EMP to ensure effective implementation of the mitigation measures. An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in this 	Perform environmental monitoring & auditing	Contractor	All construction sites	Construction stage	EIAO Guidance Note Ref4/2010 EIAO-TM	۸



EIA Ref.	Recommended mitigation measures for Works Contract 1112	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for measures to achieve?	Status
	EM&A Manual are fully complied with.						

Remark for Status:

- ^ Compliance of mitigation measure
- + Non-compliance but rectified by the contractor N/A Not Applicable

- X Non-compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the contractor
- # Recommendation was made during site audit and improvement/rectification not yet completed by the contractor

Notes:

Ref. 1 – EIA Report for SCL (TAW-HUH) Ref. 2 – EIA Report for SCL (MKK-HUH) Ref. 3 – EIA Report for SCL (HHS)

This EMIS contains only those requirements that are relevant to Works Contract 1112 in terms of:

- EM&A required under Works Contract 1112
- Who to implement the measures the Contractor (Leighton)
- The location of the measures within and in the vicinity of the Works Contract 1112 Site Boundary
- When to implement the measures during the design and construction



APPENDIX I

Event and Action Plan



Event and Action Plan for Landscape and Visual Impact Monitoring

Event	ET	IEC	ER	Contractor
Action level				
Non-conformity on one occasion	 Inform the contractor, the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed 	 Check inspection report Check the contractor's working method Discuss with the ET, ER and the contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. 	 Confirm receipt of notification of non-conformity in writing Review and agree on the remedial measures proposed by the contractor Supervise implementation of remedial measures 	 Identify source and investigate the non-conformity Implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement
Repeated Non-conformity	 Identify source Inform the contractor, the IEC and the ER Increase inspection frequency Discuss remedial actions with the IEC, the ER and the contractor Monitor remedial actions until rectification has been completed If non-conformity stops, cease additional monitoring 	Check inspection report Check the contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures	 Notify the contractor In consultation with the ET and IEC, agree with the contractor on the remedial measures to be implemented Supervise implementation of remedial measures. 	 Identify source and investigate the non-conformity Implement remedial measures Amend working methods agreed with the ER as appropriate Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by the ER until the non-conformity is abated.



Event and Action Plan for Air Quality

Event	ET	IEC	ER	Contractor
Action level				
1. Exceedance for one sample	 Inform the IEC, Contractor and ER Discuss with the Contractor, IEC and ER on the remedial measures required Repeat measurement to confirm findings Increase monitoring frequency 	 Check monitoring data submitted by the ET Check Contractor's working method Review and advise the ET and ER on the effectiveness of the proposed remedial measures 	Confirm receipt of notification of exceedance in writing	 Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods agreed with the ER as appropriate
2. Exceedance for two or more consecutive samples	 Inform the IEC, Contractor and ER Discuss with the ER, IEC and Contractor on the remedial measures required Repeat measurements to confirm findings Increase monitoring frequency to daily If exceedance continues, arrange meeting with the IEC, ER and Contractor If exceedance stops, cease additional monitoring 	 Check monitoring data submitted by the ET Check Contractor's working method Review and advise the ET and ER on the effectiveness of the proposed remedial measures 	 Confirm receipt of notification of exceedance in writing Review and agree on the remedial measures proposed by the Contractor Supervise Implementation of remedial measures 	 Identify source and investigate the causes of exceedance Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification Implement the agreed proposals Amend proposal as appropriate



Event	ET	IEC	ER	Contractor
Limit Level				
1. Exceedance for one sample	 Inform the IEC, EPD, Contractor and ER Repeat measurement to confirm findings Increase monitoring frequency to daily Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. 	 Check monitoring data submitted by the ET Check the Contractor's working method Discuss with the ET, ER and Contractor on possible remedial measures Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	 Confirm receipt of notification of exceedance in writing Notify the Contractor, IEC and ET Review and agree on the remedial measures proposed by the Contractor Supervise implementation of remedial measures. 	 Identify source(s) and investigate the causes of exceedance Take immediate action to avoid further exceedance Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification Implement agreed proposals Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	 Notify IEC, Contractor & EPD Repeat measurement to confirm findings Increase monitoring frequency to daily Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET Check the Contractor's working method Discuss with ET, ER, and Contractor on the potential remedial measures Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	 Confirm receipt of notification of exceedance in writing Notify the Contractor, IEC and ET In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented Supervise the implementation of remedial measures If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source(s) and investigate the causes of exceedance Take immediate action to avoid further exceedance Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification Implement the agreed proposals Revise and resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Note:

ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

Shatin to Central Link – Contract 1112 Hung Hom Station and Stabling Sidings 20th Monthly EM&A Report for January 2015



APPENDIX J

Monitoring Results and their Graphical Presentations




Air Quality Monitoring Results for AM2

		Wt. of paper (g)			Elapse Time		Flow Rate (CFM)			Total Volume	TSP Concentration	Weather	Remark	
Sampling Date	Paper No.	Initial Wt.	Final Wt.	Wt. of dust	Initial	Final	Sampling Hour	Initial	Final	Avg Flow Rate	(m³)	Concentration (μg/m3)		
05/01/15	A9	2.7974	2.9063	0.1089	12087.30	12111.30	24.00	40	40	40.0	1631.05	66.7668	Sunny	-
10/01/15	A10	2.7850	2.9380	0.1530	12111.30	12135.30	24.00	40	40	40.0	1631.05	93.8046	Sunny	-
16/01/15	B29	2.7943	2.8644	0.0701	12135.30	12159.30	24.00	40	40	40.0	1631.05	42.9784	Sunny	-
22/01/15	B20	2.8096	2.9282	0.1186	12159.30	12183.30	24.00	40	40	40.0	1631.05	72.7139	Sunny	-
28/01/15	B21	2.8091	2.8815	0.0724	12183.30	12207.30	24.00	40	40	40.0	1631.05	44.3886	Cloudy	-



Construction Dust Monitroing Results for AM2 (Harbourfront Horizon)



Shatin to Central Link – Contract 1112 Hung Hom Station and Stabling Sidings 20th Monthly EM&A Report for January 2015



APPENDIX K

Waste Flow Table



							Waste F	low Table							
		Actu	ıal Quantiti	es of Inert C	&D Materials	Generated N	Monthly		А	ctual Quantitie	s of non-inert	C&D Waste	es Generate	d Monthl	у
		Generated	d l	Disposed				Recycled					Disposed		
Month	Imported from SCL1111	Total Quantity Generated	Hard Rock and Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills at HH Barging Point	Disposed as Public Fills at TKO137	Disposed as Public Fills at TM38	Metals	Paper/ Cardboard Packaging	Asphalt	Plastics	Chemica	l Waste	General Refuse
Unit				(iı	n '000m³)					(in '00	OKg)		(in '000Kg)	(in '000L)	(in '000Kg)
Jun-13	0	0	0	0	0	0	0	0	137.3	0	0	0	0	-	6.55
Jul-13	0	0.36	0	0	0	0	0	0.36	365.34	0	0	0	0	-	16.87
Aug-13	0	1.68	0	0	0	0.05	0	1.63	69.98	0.25	0	0	0	-	12.67
Sep-13	0	3.39	0	0	0	0.20	0	3.19	131.18	0.22	0	0.46	0	-	16.25
Oct-13	0	4.04	0	0	0	0.78	0	3.26	179.97	0.63	8.28	2.04	0	-	39.87
Nov-13	0	6.09	0	0	0	2.09	0.18	3.82	125.70	0.45	160.35	0	0	-	28.69
Dec-13	0	5.69	0	0	0	1.74	0.01	3.94	72.15	0.39	4.13	0	0	-	18.04
Jan-14	0	4.58	0	0	0	0	0.27	4.31	117.57	0.26	147.67	0.26	0	-	30.09
Feb-14	0	3.80	0	0	0.14 [Note1]	0	0.19	3.46	28.32	0.29	414.67	0	0	-	15.73
Mar-14	0	10.10	0	0	6.18 ^[Note2]	0	0.29	3.63	96.26	0.25	0	0	0	-	47.76
Apr-14	0	6.67	0	0	4.82 ^[Note3]	0	0.0053	1.85	75.43	0.23	1,322.39	0	0.2	-	78.63
May-14	0.52	5.77	0	0.43	2.00 ^[Note4]	0	0.12	3.65	48.86	0.28	501.45	0	0	-	66.03
Jun-14	0.47	4.56	0	0	1.73 ^[Note5]	0	0.29	2.54	42.95	0.25	0	0	0.4	-	45.97
Jul-14	0.34	8.61	0	0	2.89 ^[Note6]	0	0.87	4.84	70.99	0	0	0	0	-	40.50
Aug-14	0.20	8.57	0	0	3.56 ^[Note7]	0	0.44	4.57	227.86	0	0	0	0	-	76.93
Sep-14	0.23	11.11	0	0	5.82 ^[Note8]	0	0.23	5.06	220.85	0.29	0	0	0	-	43.01
Oct-14	0.54	12.79	0	0	6.04 ^[Note9]	0	0.06	6.69	174.82	0.71	329.16	0	0	-	97.92
Nov-14	0.93	10.63	0	0	3.78 ^[Note10]	0	0.15	6.70	163.72	0.56	376.40	0	0	-	81.91
Dec-14	3.72	8.59	0	0	2.97 ^[Note11]	0	0	5.62	385.80	0.53	166.98	0	5.4	-	130.83



							Waste F	low Table	!						
		Act	ual Quantiti	ies of Inert C	&D Materials	Generated N	/lonthly		А	ctual Quantitie	s of non-inert	t C&D Waste	es Generate	d Monthl	У
		Generated Disposed				Recyc	led			Disposed					
Month	Imported from SCL1111	Total Quantity Generated	Hard Rock and Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills at HH Barging Point	Disposed as Public Fills at TKO137	Disposed as Public Fills at TM38	Metals	Paper/ Cardboard Packaging	Asphalt	Plastics	Chemical	l Waste	General Refuse
Unit	Unit (in '000m³)						(in '000Kg)				(in '000Kg)	(in '000L)	(in '000Kg)		
Jan-15	3.72	19.29	0	0	10.03 [Note12]	0	0	9.26	543.40	0.80	179.01	0	0	1.6	318.66
TOTAL	10.65	136.31	0	0.43	49.95	4.85	3.12	78.39	2952.24	7.55	3610.49	2.76	6.00	1.60	1212.91

Note:

- 1. 137 m³ of the Inert C&D materials were reused in South Island Line (SIL) Project Contract 904.
- 2. 267 m³ of the Inert C&D materials were reused in SIL Project Contract 904; 3,998 m³ of the Inert C&D materials were reused in Wan Chai Development Phase II – Central – Wan Chai Bypass at Wan Chai West Project Contract HK/2012/08; and 1,912 m³ of the Inert C&D materials were reused in Tuen Mun – Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) Project Contract HY/2012/08.
- 3. 1,728 m³ of the Inert C&D materials were reused in Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai West Project Contract HK/2012/08; and 3,088 m³ of the Inert C&D materials were reused in TM-CLKL and TMWB Project Contract HY/2012/08.
- 4. 184 m³ of the Inert C&D materials were reused in South Island Line (SIL) Project Contract 904; and 1814 m³ of the Inert C&D materials were reused in TM-CLKL and TMWB Project Contract HY/2012/08.
- 5. 1,021 m³ of the Inert C&D materials were reused in Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai West Project Contract HK/2012/08; and 707 m³ of the Inert C&D materials were reused in TM-CLKL and TMWB Project Contract HY/2012/08.
- 6. 2,894 m3 of the Inert C&D materials were reused in TM-CLKL and TMWB Project Contract HY/2012/08.
- 7. 575.5m³ of the Inert C&D materials were reused in Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai West Project Contract HK/2012/08; and 2907.6 m³ of the Inert C&D materials were reused in TM-CLKL and TMWB Project Contract HY/2012/08; and 76.0 m³ of the Inert C&D materials were reused in Wan Chai Development Phase II Central Wan Chai Bypass at Wan Chai West Project Contract HK/2009/08.
- 8. 4,905.4 m³ of the Inert C&D materials were reused in TM-CLKL and 912.3 m³ of the Inert C&D materials were reused in SIL Project Contract 904.
- 9. 5,522.9 m³ of the Inert C&D materials were reused in TM-CLKL and 515.9 m³ of the Inert C&D materials were reused in SIL Project Contract 904.
- 10. 3,774.6 m³ of the Inert C&D materials were reused in TM-CLKL.
- 11. 2,968.9 m³ of the Inert C&D materials were reused in TM-CLKL (HY/2012/08).
- 12. 9,988.1 m³ of the Inert C&D materials were reused in WENT (SITA) and 46.34 m³ of the Inert C&D materials were reused in SIL Project Contract 904.



	Marine Sediment Flow Table										
			Actual Quantities of	Marine Dumping Monthly							
		Type 1		Type 2							
Month	Generated from SCL1111 [Note1]	Generated from SCL1112	Disposed	Generated from SCL1111 [Note2]							
Unit		(in '000m³)		(in '000m³)							
Jan-15	0	0	0	2.22	0.06	2.28					
TOTAL	0	0	0	2.22	0.06	2.28					

Note:

- 1. Type 1 Marine Sediment generated from SCL1111 will be delivered to the Barging Point at SCL1112 for disposal.
- 2. Type 2 Marine Sediment generated from SCL1111 will be delivered to the Barging Point at SCL1112 for disposal.

Shatin to Central Link – Contract 1112 Hung Hom Station and Stabling Sidings 20th Monthly EM&A Report for January 2015



APPENDIX L

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions



Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Reference No.	Subject	Location of Concern	Status
Environmental complaints	11 Nov 2014	Public comment received by EPD, EPD's Ref. No. K01/RE/00028087-14	Complaint of welding smell and air nuisance other than dark smoke, from construction machine from Hung Hom Station, Tsim Sha Tsui	At footbridge between Hung Hom Station and Hung Hom Region, near Royal Peninsula	 Barrier was erected on the side of footbridge facing the construction site ET conducted followed-up inspection of the implemented mitigation measures on 20 Nov 2014 and air quality control was found to be satisfactory Investigation Report submitted to EPD on 3 Dec 2014
	11 Nov 2014	Public comment received by EPD, EPD's Ref. No. K01/RE/00028181-14	Complaint of construction dust from Hung Hom Station, Tsim Sha Tsui	At footbridge between Hung Hom Station and Hung Hom Region, near Royal Peninsula	 Barrier was erected on the side of footbridge facing the construction site ET conducted followed-up inspection of the implemented mitigation measures on 20 Nov 2014 and air quality control was found to be satisfactory Investigation Report submitted to EPD on 3 Dec 2014
Notification of summons	-	-	-	-	-
Successful Prosecution	-	-	-	-	-

Appendix I

20th Monthly EM&A Report for Works Contract 1108 – Kai Tak Station and Associated Tunnels

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 20 [Period from 1 to 31 January 2015]

Works Contract 1108 – Kai Tak Station and Associated Tunnels

(February 2015)

Certified b	y: <u>Goldie Fung</u>
Position:	Environmental Team Leader_
Date:	12 February 2015

Kaden - Chun Wo Joint Venture (KCJV)

Shatin to Central Link -

Contract 1108

Kai Tak Station and Associated Tunnels

Monthly Environmental Monitoring & Auditing Report for January 2015

The Contents of this report have been certified by:

Ms. Goldie Fung

(Environmental Team Leader)

Environmental Pioneers & Solutions Limited

Flat A, 19/F, Chaiwan Industrial Centre,

20 Lee Chung Street, Chai Wan, Hong Kong

Tel: 2556 9172 Fax: 2856 2010

TABLE OF CONTENT

Exec	cutive	Summary	3
1	Intro	duction	6
	1.1	Purpose of the Report	6
	1.2	Structure of the Report	6
2	Proj	ect Information	8
	2.1	Background	8
	2.2	General Site Description	8
	2.3	Construction Programme and Activities	8
	2.4	Project Organization	8
	2.5	Status of Environmental Licences, Notification and Permits	9
	2.6	Summary of EM&A Requirements	. 10
3	Envi	ronmental Monitoring Requirements	. 11
	3.1	Culture Heritage	11
	3.2	Landscape and Visual	11
4	Impl	ementation Status on Environmental Protection Requirements	. 12
5	Mon	itoring Results	. 13
	5.1	Cultural Heritage	. 13
	5.2	Landscape and Visual	. 13
	5.3	Waste Management	. 13
6	Envi	ronmental Site Inspection	. 14
	6.1	Site Audit	. 14
	6.2	Implementation Status of Environmental Mitigation Measures	. 14
7	Envi	ronmental Non-Conformance	. 17
	7.1	Summary of Environmental Exceedances	. 17
	7.2	Summary of Environmental Non-Compliance	. 17
	7.3	Summary of Environmental Complaint	. 17
	7.4	Summary of Environmental Summon and Successful Prosecution	. 17
8	Futu	re Key Issues	. 18
9	Con	clusions and Recommendations	. 19
	9.1	Conclusions	. 19
	9.2	Recommendations	. 19

LIST OF APPENDICES

Appendix A: Site Location Plan

Appendix B: Construction Programme

Appendix C: Project Organization Chart & Contact Details

Appendix D: Buffer Zone for Lung Tsun Stone Bridge & Former Kowloon City Pier

Appendix E: Event/Action Plan for landscape & Visual During Construction Stage

Appendix F: Waste Flow Table

Appendix G: Updated Environmental Mitigation Implementation Schedule

Appendix H: Cumulative Log for Environmental Exceedance, Complaints, Notification of

Summons and Successful Prosecutions

LIST OF TABLES

- Table 2.1: Summary of the Status of Environmental Licences, Notification and Permits
- Table 4.1: Status of Required Submissions under EP
- Table 5.1: Quantities of Waste Disposed from the Project
- Table 6.1: Summary Results of Site Inspections Findings

Executive Summary

This is the twentieth monthly Environmental Monitoring and Audit (EM&A) Report for MTR Shatin to Central Link (SCL) Works Contract 1108 – Kai Tak Station and Associated Tunnels. The project commenced on 17th June 2013. This report documents the finding of EM&A Works conducted from 1st January 2015 to 31st January 2015.

Summary of the Construction Works undertaken during the Reporting Month

The major site activities in this reporting period were including:

- Open Cut Tunnel: shotcreting to excavated slop down to formation level, roof external formwork, excavation and boulder breaking, wall and roof cast concrete, base cast concrete;
- Cut and Cover Tunnel: pumping test;
- Station structure: mezzanine slab concreting, stub tunnel top slab concreting, concourse slab concreting, wall concreting;
- Launching Shaft: HPP, portal frame construction, strut installation;
- Receiving Shaft: strut installation;
- Backfilling

Variation in Construction Method

Based on recent engineering information and having considered the high construction risk for tunnel excavation, the tunnel with mining method is required to be shortened and the associated at-grade construction works within the buffer zone above the Former Kowloon City Pier (FKCP) is therefore proposed to minimize the potential impact on FKCP. The application for variation of an Environmental Permit with Environmental Review Report has been submitted to EPD on 19th March 2014 and the amended Environmental Permit (EP-438/2012/E) was issued to MTRC on 4th April 2014.

Environmental Monitoring and Audit Progress

Culture Heritage

Inspection of the Former Kowloon City Pier was conducted during the weekly environmental site inspection. Details of the inspection findings are presented in Section 6.

Landscape and Visual

The implementation of landscape and visual mitigation measures was inspected during the weekly environmental site inspection. Most of the necessary mitigation measures have been implemented. Details of the audit findings and implementation status are presented in Section 6.

Waste Management

According to Contractor's waste flow data, 21,421 m³ of inert C&D materials were reused in the Contract. 202.76 m³ of general refuse were generated and disposed at landfill site. 75 kg of paper and 18,530 kg of metal were sent to recyclers for recycling. 640 kg of chemical waste was generated and collected by licensed collector.

Environmental Site Inspection

Joint weekly inspections were conducted by representatives of the Contractor, Engineer and ET on 6th, 13th, 20th and 27th January 2015. The representative of the IEC joined the site inspection on 13th January 2015. EPD conducted two inspections on 19th and 29th January 2015 in this reporting month. Details of the audit findings and implementation status are presented in Section 6.

<u>Environmental Exceedance / Non-conformance / Compliant / Summons and Successful Prosecution</u>

Three environmental complaints received in 8th and 22nd December 2014 were referred by EPD on 15th January 2015 regarding the issues of dust and soil water at Concorde Road. Investigations had been carried out by ET as per EM&A programme.

A Record of Inspection (yellow form) was issued by EPD regarding the concern of sand and mud on the haul road of Gate 1 and Concorde Road with respect to the inspection on 19th January 2015.

No breaches of Action and Limits levels, non-compliance event, notification of summons and successful prosecution against the Project were received in this reporting month.

Future Key Issues

The major construction works to be undertaken in the next reporting month include:

 Open cut tunnel: shotcreting, cast concrete, excavation and boulder breaking, wall and roof sliding formation erection;

- Cut and cover tunnel: cast, pumping test;
- Station: concreting, backfilling, shoring remove;
- Mined tunnel: struts installation, excavation

1 Introduction

The Environmental Team (ET), Environmental Pioneers & Solutions Limited (EPSL), was appointed by Kaden – Chun Wo Joint Venture (KCJV) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Shatin to Central Link (SCL) Works Contract 1108 – Kai Tak Station and Associated Tunnels (the Project). The project commenced on 17th June 2013.

1.1 Purpose of the Report

This is the twentieth monthly EM&A Report which summarises the audit findings for the EM&A programme during the reporting period from 1st January 2015 to 31st January 2015.

1.2 Structure of the Report

The structure of the report is as follow:

Section 1: Introduction – details the scope and structure of the report.

Section 2: Project Information – summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.

Section 3: Environmental Monitoring Requirement – summarises the monitoring requirements and environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

Section 4: Implementation Status on Environmental Mitigation Measures – summarises the implementation of environmental protection measures during the reporting period.

Section 5: Monitoring Results – summarises the monitoring results obtained in the reporting period.

Section 6: Environmental Site Inspection – summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: Environmental Non-conformance – summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

Section 8: Future Key Issues – summarises the impact forecast and monitoring schedule for the next three months.

Section 9: Conclusions and Recommendations

2 Project Information

2.1 Background

The Shatin to Central Link – Tai Wai to Hung Hom Section (SCL (TAW-HUH)) is an approximately 11 km long extension of the Ma On Shan Line and links up with the West Rail Line at Hung Hom forming a strategic East-West rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).

The construction of the SCL (TAW-HUH) and SCL (HHS) have been divided into a series of civil construction works contracts. This Works Contract 1108 covers the construction of Kai Tak Station (KAT) and the section of tunnel between KAT and Sung Wong Toi Station (SUW) plus a short section of tunnel from KAT towards Diamond Hill Station (DIH). This construction contract was awarded to Kaden – Chun Wo Joint Venture (KCJV) in April 2013.

2.2 General Site Description

The works area includes work sites in the Kai Tak New Development Area. The construction of tunnel will employ cut & cover method. The alignment and works area for the Project is shown in **Appendix A**.

2.3 Construction Programme and Activities

A summary of the major construction activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix B**.

- Open Cut Tunnel: shotcreting to excavated slop down to formation level, roof external formwork, excavation and boulder breaking, wall and roof cast concrete, base cast concrete;
- Cut and Cover Tunnel: pumping test;
- Station structure: mezzanine slab concreting, stub tunnel top slab concreting, concourse slab concreting, wall concreting;
- Launching Shaft: HPP, portal frame construction, strut installation;
- Receiving Shaft: strut installation;
- Backfilling

2.4 Project Organization

The project organization chart and contact details are shown in **Appendix C.**

2.5 Status of Environmental Licences, Notification and Permits

A summary of the relevant permits, licences, and notifications on environmental protection for this Project is presented in Table 2.1.

Table 2.1 Summary of the Status of Environmental Licences, Notification and Permits

D 1//II N	Valid	Period	G	D 1
Permit / License No.	From	То	Status	Remark
Environmental Permit (EP)				
EP-438/2012/H	10/09/2014	N/A	Valid	/
Notification pursuant to Air P	ollution Contr	ol (Construction	on Dust) Regulat	ion
Ref. Number 359540	16/05/2013	N/A	Valid	/
Construction Noise Permit for	r the Carrying	Out of Percuss	sive Piling	
PP-RE0050-14	01/09/2014	28/02/2015	Valid	/
Construction Noise Permit for	r General Wor	ks		
GW-RE0748-14	15/07/2014	14/01/2015	Valid	/
GW-RE0863-14	14/08/2014	13/02/2015	Valid	/
GW-RE0899-14	15/08/2014	14/02/2015	Valid	/
GW-RE1016-14	14/09/2014	13/03/2015	Valid	/
GW-RE1035-14	16/09/2014	10/03/2015	Valid	/
GW-RE1145-14	14/10/2014	09/04/2015	Valid	/
GW-RE1175-14	21/10/2014	15/04/2015	Valid	/
GW-RE1181-14	27/10/2014	26/04/2015	Valid	/
GW-RE1219-14	29/10/2014	23/04/2015	Valid	/
GW-RE1300-14	21/11/2014	20/05/2015	Valid	/
GW-RE0029-15	16/01/2015	14/07/2015	Valid	Renewal of permit GW-RE0748-14
Effluent Discharge License				
WT00018268-2014	17/03/2014	06/01/2015	Invalid	Superseded by WT00020520-2014
WT00020520-2014	07/01/2015	31/08/2018	Valid	/
Waste Disposal (Charges for I	Disposal of Cor	nstruction Was	te) Regulation	
Billing Account No. 7017544	07/06/2013	N/A	Valid	/
Registration of Chemical Was	te Producer			
WPN 5213-286-K3069-01	09/07/2013	N/A	Valid	/

2.6 Summary of EM&A Requirements

The EM&A programme under Works Contract 1108 require regular environmental site audits. The EM&A requirements are described in the following sections, including:

- Weekly inspection for Cultural Heritage;
- Weekly inspection for Landscape and Visual;
- Environmental mitigation measures, as recommended in the Project EIA study final report; and
- Environmental requirements in contract documents.

The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.

3 Environmental Monitoring Requirements

3.1 Culture Heritage

In accordance with the Environmental Permit and EM&A Manual, a buffer zone shall be maintained between both Lung Tsun Stone Bridge and Former Kowloon City Pier and SCL (TAW-HUH) works sites during the tunneling work. For Lung Tsun Stone Bridge, a horizontal distance of 25m between the bridge and the buffer boundary shall be maintained. For Former Kowloon City Pier, a vertical buffer distance of 1.8 – 2.2m from the top of the tunnel shall be maintained. The layout of the buffer zone was attached in **Appendix D**. No at-grade construction activities shall be allowed within the buffer zone. Audit shall be conducted on a weekly basis throughout the construction period for the mined tunnel section under Former Kowloon City Pier.

3.2 Landscape and Visual

In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted every week throughout the construction period. The implementation status is given in **Appendix G**.

The event/action plan for Landscape and Visual during Construction Stage is attached in **Appendix E**.

4 Implementation Status on Environmental Protection Requirements

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of the environmental mitigation measures of the reporting period is summarized in **Appendix G**. Status of required submissions under the Environmental Permit (EP) as of the reporting period is presented in Table 4.1.

Table 4.1 Status of Required Submissions under EP

EP Condition	Submission	Submission Date		
Condition 3.4	Nineteenth Monthly EM&A	14 th January 2015		
	Report			

5 Monitoring Results

5.1 Cultural Heritage

Inspection of the Former Kowloon City Pier was conducted during the weekly environmental site inspection. Details of the inspection findings are presented in Section 6.

5.2 Landscape and Visual

Inspections of the implementation of landscape and visual mitigation measures were conducted on weekly basis. The observations and recommendations made during the audit sessions are summarized in Table 6.1.

5.3 Waste Management

With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 5.1. Inert C&D materials were reused in the Contract. General refuse was disposed to designated landfill site. Paper and metal were sent to recycler for recycling. Chemical waste was generated and collected by licensed collector. Detail of waste management data is presented in **Appendix F**.

Table 5.1 Quantities of Waste Disposed from the Project

	Quantity								
Reporting C&D C&D Materials (non-inert) (b)									
Month	Materials	General	Chemical	Recycled materials					
	(inert) (a)	Refuse	Waste	Paper/cardboard	Plastics	Metals			
January 2015	21,421 m ³	202.76 m ³	640 kg	75 kg	0 kg	18,530 kg			

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil.
- (b) Non-inert C&D materials include steel, paper/cardboard packaging waste, plastics and other wastes such as general refuse and vegetative wastes. Steel metal generated from the Project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.

6 Environmental Site Inspection

6.1 Site Audit

Site audit was carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.

Joint weekly inspections were conducted by representatives of the Contractor, Engineer and ET on 6th, 13th, 20th and 27th January 2015. The representative of the IEC joined the site inspection on 13th January 2015. The details of observations during site audit can refer to Table 6.1.

EPD conducted two inspections on 19th and 29th January 2015 in this reporting month. Advices were made regarding the soil and dust issue on the road surface near Gate 1

6.2 Implementation Status of Environmental Mitigation Measures

According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. Updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix G**.

During site inspections in the reporting month, no non-conformance was identified. The observations, reminders and recommendations made during the audit sessions are summarized in Table 6.1.

Table 6.1 Summary results of site inspections findings

Parameters	Date	Findings	Advice from ET	Action taken	Closing date	Remarks
Noise	N/A	N/A	N/A	N/A	N/A	/
Air Quality		missing for the concrete breaking work at Area 2.	Contractor was advised to provide water spraying during concrete breaking for dust suppression.	was removed at Area 2.	6 Ion 15	/
	30 Dec 14	dusty load for a dump truck at Area 3 was observed.	Contractor was reminded to ensure the skip of all dump trucks have been fully covered with proper mechanical cover and the load should be within the level of any sides of the	were properly covered with mechanical cover to prevent dust generation and falling of soil.	6 Ion 15	/

Parameters	Date	Findings	Advice from ET	Action taken	Closing date	Remarks
			skip to prevent dust generation and falling of soil.			
	20 Jan 15	observed on the haul road of Gate 1 and Concorde	Contractor was advised to enhance the effectiveness of vehicle washing to avoid dropping of soil on public road.	observed on the haul road of Gate 1 and		/
Water Quality	6 Jan 15	1	Contractor was advised to provide drip tray for the oil drum to avoid leakage.		13 Jan 15	/
	6 Jan 15	Accumulated water was observed at Area 3.	Contractor was reminded to remove the accumulated water to maintain proper environmental condition.	Area 3 was removed.	13 Jan 15	/
	13 Jan 15	discharging into the nullah. Improper maintenance of sandbag barriers for enclosing the discharge pits at Area 2 was identified as a possible source of silty runoff	Contractor was advised to replace the broken sandbags and seal the gap between sandbags to avoid discharge of leaked runoff. Contractor was also recommended to identify and rectify other possible sources and ensure all site water was adequately treated before discharge.	water into the nullah was observed. The sandbags for enclosing the discharge pits at Area 2 were replaced and enhanced to avoid discharge of leaked	20 Jan 15	/
	13 Jan 15	Accumulated silty water was observed along the edge of the nullah at Area	Contractor was reminded to provide bunding or sandbag barriers to prevent overflow of untreated site water.	the edge of the nullah at	20 Jan 15	/
	20 Jan 15	on the haul road of Gate 1 and Concorde Road for the inspection on 20 Jan 15. The runoff control measure at Gate 1 was still insufficient for the inspection on 27 Jan 15.	provide proper measure to collect the runoff generated from haul road washing and wetting to avoid flowing of soil water onto the public road. Contractor was further reminded to provide proper measure to avoid runoff flowing outside the site o 27 Jan 15.	road of Gate 1 and Concorde Road. Contractor reported that all construction vehicles are requested to be thoroughly washed off the attached soil before		/
	20 Jan 15	chemical material and fuel oil was observed. A chemical container near the nullah at Area 2 was	Contractor was advised to provide drip tray for all chemical and oil containers to avoid leakage. Contractor was also advised to remove the contaminated water within	The chemical container near the nullah at Area 2 was removed. The contaminated water within the drip trays and	27 Jan 15	/

Parameters	Date	Findings	Advice from ET	Action taken	Closing date	Remarks
		secondary containment. Fuel oil and accumulated water was observed within the drip trays for an air compressor and oil drums at Area 2. Soil was contaminated by overflow of stained water.		2 was removed as chemical waste.		
Waste / Chemical Management	6 Jan 15		Contractor was reminded to remove the waste and provide sufficient container for the waste collection.		13 Jan 15	/
	27 Jan 15	observed without proper	Contractor was reminded to remove the waste to maintain proper site cleanliness.		N/A	/
Cultural Heritage	N/A	N/A	N/A	N/A	N/A	/
Landscape and Visual	N/A	N/A	N/A	N/A	N/A	/
Permits/ Licenses	N/A	N/A	N/A	N/A	N/A	/

7 Environmental Non-Conformance

7.1 Summary of Environmental Exceedances

No breaches of Action and Limit levels was recorded in the reporting month.

7.2 Summary of Environmental Non-Compliance

No environmental non-compliance was recorded in the reporting month.

7.3 Summary of Environmental Complaint

Three environmental complaints received in 8th and 22nd December 2014 were referred by EPD on 15th January 2015 regarding the issues of dust and soil water at Concorde Road. Investigations had been carried out by ET as per EM&A programme. The updated statistical summary of complaint is presented in Table 7.1. The updated complaint logs for the Project in the reporting month is shown in Appendix L.

Table 7.1 Summary of Complaints

Reporting	Complaint Statistics		A	C4 · 4	
Period	Number	Cumulative	Area of Concern	Status	
01/01/15 -	2	3	Gate 1 and Concorde	Classid	
31/01/15	3		Road	Closed	

7.4 Summary of Environmental Summon and Successful Prosecution

There was no successful environmental prosecution or notification of summons received since the Project commencement.

A Record of Inspection (yellow form) was issued by EPD regarding the concern of sand and mud on the haul road of Gate 1 and Concorde Road with respect to the inspection on 19th January 2015. The contractor was advised to ensure compliance with Air Pollution Control (Construction Dust) Regulation and ensure the concerned area is kept free of dusty materials.

The cumulative log for environmental exceedance, non-compliance, complaint and summon and successful prosecution since the commencement of the Project is presented in **Appendix H**.

8 Future Key Issues

The major construction activities in the coming month will include:

- Open cut tunnel: shotcreting, cast concrete, excavation and boulder breaking, wall and roof sliding formation erection;
- Cut and cover tunnel: cast, pumping test;
- Station: concreting, backfilling, shoring remove;
- Mined tunnel: struts installation, excavation

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, water quality and waste management. The Contractor has been reminded to properly implement dust, construction noise and water quality control measures as well as proper waste management in order to minimize the potential environmental impacts due to the construction works of the Project.

9 Conclusions and Recommendations

9.1 Conclusions

This is the twentieth monthly Environmental Monitoring and Audit (EM&A) Report presenting the EM&A works undertaken during 1st January 2015 to 31st January 2015 in accordance with the EM&A Manual and the requirement under EP-438/2012/H.

4 nos. of environmental site inspections were carried out in this reporting month. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audit.

Three environmental complaints received in December 2014 were referred by EPD on 15th January 2015. Investigations had been carried out by ET as per EM&A programme.

No exceedances, non-compliance event and summons/prosecution was received during the reporting period.

A Record of Inspection (yellow form) was issued by EPD regarding the concern of sand and mud on the haul road of Gate 1 and Concorde Road with respect to the inspection on 19th January 2015.

The ET will keep tracking of the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all the necessary mitigation measures.

9.2 Recommendations

According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- Completely washed the body and wheel of vehicles to remove the soil before leaving the site;
- The portion of any road leading to a construction site that is within 30 m of a discernible vehicle entrance or exit shall be kept clear of dusty materials;
- Clean up the mud on the haul road near the site exit;

Cover the dusty load of dump trucks;


Water Quality Impact

- Remove accumulated and stagnant water on site
- Provide and maintain runoff control measure (i.e. sandbags, bunding, etc.) to direct site water and runoff to wastewater treatment facilities with sufficient capacity prior to discharge and avoid possible seepage of runoff out of the site and discharge of untreated wastewater
- Provide and properly maintain secondary containment for the storage of chemicals and machinery on-site


Waste Management


Properly collect and store the general refuse







































Appendix D – Buffer Zone for Lung Tsun Stone Bridge & Former Kowloon City Pier



Appendix E – Event/Action Plan for landscape & Visual During Construction Stage

Event / Action Plan for Landscape and Visual during Construction Stage

Action Level		ET		IEC		ER		Contractor
Non-conformity	1)	Inform the Contractor, the IEC	1)	Check inspection report	1)	Confirm receipt of	1)	Identify Source and investigate
on one occasion		and the ER	2)	Check the Contractor's		notification of		the non-conformity
	2)	Discuss remedial actions with the		working method		non-conformity in	2)	Implement remedial measures
		IEC, the ER and the Contractor	3)	Discuss with the ET, ER		writing	3)	Amend working methods agreed
	3)	Monitor remedial actions until		and the Contractor on	2)	Review and agree on		with the ER as appropriate
		rectification has been completed		possible remedial measures		the remedial	4)	Rectify damage and undertake
			4)	Advise the ER on		measures proposed		any necessary replacement
				effectiveness of proposed		by the Contractor		
				remedial measures.	3)	Supervise		
						implementation of		
						remedial measures		
Repeated	1)	Identify Source	1)	Check inspection report	1)	Notify the Contractor	1)	Identify Source and investigate
Non-conformity	2)	Inform the Contractor, the IEC	2)	Check the Contractor's	2)	In consultation with		the non-conformity
		and the ER		working method		the ET and IEC,	2)	Implement remedial measures
	3)	Increase inspection frequency	3)	Discuss with the ET and		agree with the	3)	Amend working methods agreed
	4)	Discuss remedial actions with the		the Contractor on possible		Contractor on the		with the ER as appropriate
		IEC, the ER and the Contractor		remedial measures		remedial measures to	4)	Rectify damage and undertake
	5)	Monitor remedial actions until	4)	Advise the ER on		be implemented		any necessary replacement. Stop
		rectification has been completed		effectiveness of proposed	3)	Supervise		relevant portion of works as
	6)	If non-conformity stops, cease		remedial measures		implementation of		determined by the ER until the
		additional monitoring				remedial measures.		non-conformity is abated.



Monthly Summary Waste Flow Table for <u>2015</u> (year)

	<u>Actua</u>	l Quantities	of Inert C&I) Materials (Senerated Mo	onthl <u>y</u>	Actual Q	uantities of C	C&D Materia	ls Generated	Monthly	
Month	Total Quantity	Hard Rocks & Broken	Reused in	Reused in other	Disposed as	s Public Fill	Metals	Paper / cardboard	Plastics	Chemical	Others (general	
	Generated	Concrete	the Contract	Projects	1108A*	CEDD [#]	Wicking	packaging		Tasties	waste	refuse)
	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)						
Jan	21.421	0.000	21.421	0.000	0.000	0.000	18.530	0.075	0.000	0.640	0.203	
Feb												
Mar												
Apr												
May												
Jun												
Sub-total	21.421	0.000	21.421	0.000	0.000	0.000	18.530	0.075	0.000	0.640	0.203	
July												
August												
September												
October												
November												
December												
Total	21.421	0.000	21.421	0.000	0.0	000	18.530	0.075	0.000	0.640	0.203	
Year 2013	144.512	0.000	0.000	0.000	144	.512	93.330	0.030	0.000	0.480	2.568	
Year 2014	311.876	0.000	39.476	0.000	272	.400	103.280	0.855	0.056	1.540	1.484	
Grand Total	477.809	0.000	60.897	0.000	416	.912	215.140	0.960	0.056	2.660	4.255	

Notes: * MTR SCL Contract 1108A barging point.

^{*} Government (CEDD) Public Fill Reception Facilities



Environmental Mitigation Implementation Schedule –SCL Contract 1108 (Kai Tak Station and Associated Tunnels)

	EM&A		Objectives of the Recommended Measures	Who to implement	Location of the	When to implement	Implementation
EIA Ref.	Log Ref	Recommended Mitigation Measure	& Main Concerns to	the	measures	the	Status
			address	measures?		measures?	
Cultural Herita	age Impact	(Construction and Operational Phase)					
S4.9	CH1	Maintain a buffer distance as shown in Appendix D .	Reserve sufficient area for	MTR	Lung Tsun Stone	During the	~
		A 1.8-2.2m vertical separation distance shall be maintained between the	necessary archaeological	Corporation	Bridge & Former	Construction	
		top of tunnel and the piles of the Former Kowloon City Pier.	conservation and display	Contractor	Kowloon City Pier.	of the tunnel	
			works for Lung Tsun Stone			section at Kai	
			Bridge in the future. Avoid			Tak	
			direct impact on the Lung				
			Tsun Stone Bridge and the				
			Former Kowloon City Pier.				
Landscape & V	isual (Con	struction Phase)					
S6.9.3	LV1	The following good site practices and measures for minimisation and	Minimize visual &	Contractor	Within Project Site	Construction	
		avoidance of potential impacts are recommended:	landscape impact			stage	
		Re-use of Existing Soil					
		• For soil conservation, existing topsoil shall be re-used where					•
		possible for new planting areas within the project. The construction					
		program shall consider using the soil removed from one phase for					
		backfilling another. Suitable storage ground, gathering ground and					
		mixing ground may be set up on-site as necessary.					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		No-intrusion Zone To maximize protection to existing trees, ground vegetation and the associated under storey habitats, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should closely monitor and restrict the site working staff from entering the "no-intrusion zone", even for indirect construction activities and storage of equipment.					~
		 Protection of Retained Trees All retained trees should be recorded photographically at the commencement of the Contract, and carefully protected during the construction period. Detailed tree protection specification shall be allowed and included in the Contract Specification, which specifying the tree protection requirement, submission and approval system, and the tree monitoring system. The Contractor shall be required to submit, for approval, a detailed 					<i>v</i>
S6.12	LV2	working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, Decorative Hoarding Erection of decorative screen during construction stage to screen	Minimize visual & landscape impact	Contractor	Within Project Site	Detailed design and	<i>v</i>

EIA Ref.	EM&A Log Ref		Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
			off undesirable views of the construction site for visual and				construction	
			landscape sensitive areas. Hoarding should be designed to be				stage	
			compatible with the existing urban context					
			Management of facilities on work sites					
		•	To provide proper management of the facilities on the sites, give					V
			control on the height and disposition/ arrangement of all facilities					
			on the works site to minimize visual impact to adjacent VSRs.					
			Tree Transplanting					
		•	Trees of high to medium survival rate would be affected by the					N/A
			works shall be transplanted where possible and practicable. Tree					
			transplanting proposal including final location for transplanted					
			trees shall be submitted separately to seek relevant government					
			department's approval, in accordance with ETWB TCW No					
			3/2006.					
Air Quality (C	onstruction	Pha:	se)					
/	A1		Emission from Vehicles and Plants	Reduce air pollution emission	Contractor	All construction sites	Construction	
		•	All vehicles shall be shut down in intermittent use.	from construction vehicles			stage	V
		•	Only well-maintained plant should be operated on-site and plant	and plants				V
			should be serviced regularly to avoid emission of black smoke.					
		•	All diesel fuelled construction plant within the works areas shall be					•

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		powered by ultra low sulphur diesel fuel (ULSD).					
/	A2	Open burning shall be prohibited.	Reduce air pollution emission from work site	Contractor	All construction sites	Construction stage	V
Construction L	Oust Impact						
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	*
\$7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road in the Kowloon area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 L/m ² to achieve the dust removal efficiency.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	
\$7.6.5	D3	 Proper watering of exposed spoil should be undertaken throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction	

EIA Ref.	EM&A	Recommended Mitigation Measure	Objectives of the Recommended Measures	Who to implement	Location of the	When to implement	Implementation
	Log Ref		& Main Concerns to address	the measures?	measures	the measures?	Status
		pedestrian barriers, fencing or traffic cones.					
		The load of dusty materials on a vehicle leaving a construction site					✓
		should be covered entirely by impervious sheeting to ensure that					
		the dusty materials do not leak from the vehicle;					
		Where practicable, vehicle washing facilities with high pressure					*
		water jet should be provided at every discernible or designated					
		vehicle exit point. The area where vehicle washing takes place and					
		the road section between the washing facilities and the exit point					
		should be paved with concrete, bituminous materials or hardcores;					
		When there are open excavation and reinstatement works, hoarding					•
		of not less than 2.4m high should be provided and properly					
		maintained as far as practicable along the site boundary with					
		provision for public crossing; Good site practice shall also be					
		adopted by the Contractor to ensure the conditions of the hoardings					
		are properly maintained throughout the construction period;					
		• The portion of any road leading only to construction site that is					V
		within 30m of a vehicle entrance or exit should be kept clear of					
		dusty materials;					
		• Surfaces where any pneumatic or power-driven drilling, cutting,					V
		polishing or other mechanical breaking operation takes place					
		should be sprayed with water or a dust suppression chemical					
		continuously;					

EIA Ref.	EM&A	Recommended Mitigation Measure	Objectives of the Recommended Measures	Who to implement	Location of the	When to implement	Implementation
ZIII KCI.	Log Ref	recommended with guilding recusure	& Main Concerns to	the	measures	the	Status
			address	measures?		measures?	
		Any area that involves demolition activities should be sprayed with					v
		water or a dust suppression chemical immediately prior to, during					
		and immediately after the activities so as to maintain the entire					
		surface wet;					
		• Where a scaffolding is erected around the perimeter of a building					N/A
		under construction, effective dust screens, sheeting or netting					
		should be provided to enclose the scaffolding from the ground floor					
		level of the building, or a canopy should be provided from the first					
		floor level up to the highest level of the scaffolding;					
		Any skip hoist for material transport should be totally enclosed by					•
		impervious sheeting;					
		• Every stock of more than 20 bags of cement or dry pulverised fuel					~
		ash (PFA) should be covered entirely by impervious sheeting or					
		placed in an area sheltered on the top and the 3 sides;					
		Cement or dry PFA delivered in bulk should be stored in a closed					N/A
		silo fitted with an audible high level alarm which is interlocked					
		with the material filling line and no overfilling is allowed; Loading,					
		unloading, transfer, handling or storage of bulk cement or dry PFA					
		should be carried out in a totally enclosed system or facility, and					
		any vent or exhaust should be fitted with an effective fabric filter or					
		equivalent air pollution control system; and					
		• Exposed earth should be properly treated by compaction, turfing,					N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		hydroseeding, vegetation planting or sealing with latex, vinyl,					
		bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site					
		or part of the construction site where the exposed earth lies.					
Construction	n Noise (Ai						
S8.3.6	N1	Implement the following good site practices:	Control construction airborne	Contractor	All construction sites	Construction	V
		only well-maintained plant should be operated on-site and plant	noise			stage	
		should be serviced regularly during the construction programme;					
		• machines and plant (such as trucks, cranes) that may be in					V
		intermittent use should be shut down between work periods or					
		should be throttled down to a minimum;					
		• plant known to emit noise strongly in one direction, where					•
		possible, be orientated so that the noise is directed away from					
		nearby NSRs;					
		• silencers or mufflers on construction equipment should be properly					•
		fitted and maintained during the construction works;					
		mobile plant should be sited as far away from NSRs as possible					~
		and practicable;					
		material stockpiles, mobile container site office and other					~
		structures should be effectively utilised, where practicable, to					
		screen noise from on-site construction activities.					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
S8.3.6		Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	•
S8.3.6			Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	~
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	V
S8.3.6	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	V
Water Quality	(Constructi	on Phase)					
S10.7.1		In accordance with the Practice Noise for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoff and Site Drainage	To minimize water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	
		• At the start of site establishment (including the barging facilities),					*

EIA Ref.	EM&A Log Ref		Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to	Who to implement the	Location of the measures	When to implement the	Implementation Status
				address	measures?		measures?	
			perimeter cut-off drains to direct off-site water around the site					
			should be constructed with internal drainage works and erosion and					
			sedimentation control facilities implemented. Channels (both					
			temporary and permanent drainage pipes and culverts), earth bunds					
			or sand bag barriers should be provided on site to direct stormwater					
			to silt removal facilities. The design of the temporary on-site					
			drainage system will be undertaken by the contractor prior to the					
			commencement of construction.					
		•	The dikes or embankments for flood protection should be					•
			implemented around the boundaries of earthwork areas.					
			Temporary ditches should be provided to facilitate the runoff					
			discharge into an appropriate watercourse, through a site/sediment					
			trap. The sediment/silt traps should be incorporated in the					
			permanent drainage channels to enhance deposition rates					
		•	The design of efficient silt removal facilities should be based on					•
			the guidelines in Appendix A1 of ProPECC PN 1/94, which states					
			that the retention time for silt/sand traps should be 5 minutes					
			under maximum flow conditions. Sizes may vary depending upon					
			the flow rate, but for a flow rate of $0.1 \ m^3/s$ a sedimentation basin					
			of 30m^3 would be required and for a flow rate of 0.5 m^3/s the basin					
			would be 150 m^3 . The detailed design of the sand/silt traps shall be					
			undertaken by the contractor prior to the commencement of					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		 Construction. All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other 					~
		 means. The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive 					~
		traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows. • All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following					*
		rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or					~
		foundation excavations should be discharged into storm drains via					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		silt removal facilities.					
		Open stockpiles of construction materials (for example, aggregates,					~
		sand and fill material) of more than 50m ³ should be covered with					
		tarpaulin or similar fabric during rainstorms. Measures should be					
		taken to prevent the washing away of construction materials, soil,					
		silt or debris into any drainage system.					
		Manholes (including newly constructed ones) should always be					✓
		adequately covered and temporarily sealed so as to prevent silt,					
		construction materials or debris being washed into the drainage					
		system and storm runoff being directed into foul sewers.					
		• Precautions be taken at any time of year when rainstorms are					✓
		likely, actions to be taken when a rainstorm is imminent or					
		forecasted, and actions to be taken during or after rainstorms are					
		summarised in Appendix A2 of ProPECC PN 1/94. Particular					
		attention should be paid to the control of silty surface runoff					
		during storm events, especially for areas located near					
		steep slopes.					
		• All vehicles and plant should be cleaned before leaving a					*
		construction site to ensure no earth, mud, debris and the like is					
		deposited by them on roads. An adequately designed and sited					
		wheel washing facilities should be provided at every construction					
		site exit where practicable. Wash-water should have sand and					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to	Who to implement the	Location of the measures	When to implement the	Implementation Status
			address	measures?		measures?	
		silt settled out and removed at least on a weekly basis to ensure the					
		continued efficiency of the process. The section of access road					
		leading to, and exiting from, the wheel-wash bay to the public road					
		should be paved with sufficient backfall toward the wheel-wash					
		bay to prevent vehicle tracking of soil and silty water to public					
		roads and drains.					
		Oil interceptors should be provided in the drainage system					v
		downstream of any oil/fuel pollution sources. The oil interceptors					
		should be emptied and cleaned regularly to prevent the release of					
		oil and grease into the storm water drainage system after accidental					
		spillage. A bypass should be provided for the oil interceptors to					
		prevent flushing during heavy rain.					
		• Construction solid waste, debris and rubbish on site should be					•
		collected, handled and disposed of properly to avoid water quality					
		impacts.					
		All fuel tanks and storage areas should be provided with locks and					*
		sited on sealed areas, within bunds of a capacity equal to 110% of					
		the storage capacity of the largest tank to prevent spilled fuel oils					
		from reaching water sensitive receivers nearby.					
		All the earth works involving should be conducted sequentially to					<i>v</i>
		limit the amount of construction runoff generated from exposed					
		areas during the wet season (April to September) as far as					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		practicable.					
		Adopt best management practices					'
S10.7.1	W2	Tunnelling Works	To minimize construction	Contractor	All tunneling portion	Construction	
		Cut-&-cover/ open cut tunnelling work should be conducted	water quality impact from			stage	~
		sequentially to limit the amount of construction runoff generated	tunneling works				
		from exposed areas during the wet season (April to September) as					
		far as practicable.					
		• Uncontaminated discharge should pass through sedimentation					•
		tanks prior to off-site discharge					
		• The wastewater with a high concentration of SS should be treated					•
		(e.g. by sedimentation tanks with sufficient retention time) before					
		discharge. Oil interceptors would also be required to remove the					
		oil, lubricants and grease from the wastewater.					
		• Direct discharge of the bentonite slurry (as a result of D-wall and					~
		bored tunnelling construction) is not allowed. It should be					
		reconditioned and reused wherever practicable. Temporary storage					
		locations (typically a properly closed warehouse) should be					
		provided on site for any unused bentonite that needs to be					
		transported away after all the related construction activities are					
		completed. The requirements in ProPECC PN 1/94 should be					
		adhered to in the handling and disposal of bentonite slurries.					
S10.7.1	W3	Sewage Effluent	To minimize water quality	Contractor	All construction sites	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	from sewage effluent		where practicable	stage	•
S10.7.1	W4		To minimize groundwater quality impact from contaminated area	Contractor	Excavation areas where contamination is found	Construction stage	N/A
		If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor /					N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to	Who to implement the	Location of the measures	When to implement the	Implementation Status
			address	measures?		measures?	
		activated carbon) to reduce the pollution level to an acceptable					
		standard and remove any prohibited substances (e.g. TPH) to					
		undetectable range. All treated effluent from wastewater treatment					
		plant shall meet the requirements as stated in TM-Water and should					
		be discharged into the foul sewers.					
		• If groundwater recharging wells are deployed, recharging wells					N/A
		should be installed as appropriate for recharging the contaminated					
		groundwater back into the ground. The recharging wells should be					
		selected at places where the groundwater quality will not be					
		affected by the recharge operation as indicated in the Section 2.3 of					
		TM-Water. The baseline groundwater quality shall be determined					
		prior to the selection of the recharge wells, and submit a working					
		plan (including the laboratory analytical results showing the quality					
		of groundwater at the proposed recharge location(s) as well as the					
		pollutant levels of groundwater to be recharged) to EPD for					
		agreement. Pollution levels of groundwater to be recharged shall					
		not be higher than pollutant levels of ambient groundwater at the					
		recharge well. Prior to recharge, any prohibited substances such as					
		TPH products should be removed as necessary by installing the					
		petrol interceptor. The Contractor should apply for a discharge					
		licence under the WPCO through the Regional Office of EPD for					
		groundwater recharge operation or discharge of treated					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		groundwater.					
S10.7.1	W7	In order to prevent accidental spillage of chemicals, the following is	To minimize water quality	Contractor	All construction sites	Construction	
		recommended:	impact from accidental		where practicable	stage	
		All the tanks, containers, storage area should be bunded and the	spillage				*
		locations should be locked as far as possible from the sensitive					
		watercourse and stormwater drains.					
		The Contractor should register as a chemical waste producer if					✓
		chemical wastes would be generated. Storage of chemical waste					
		arising from the construction activities should be stored with					
		suitable labels and warnings.					
		Disposal of chemical wastes should be conducted in compliance					V
		with the requirements as stated in the Waste disposal (Chemical					
		Waste) (General) Regulation.					
Waste Mana	gement (Co	nstruction Waste)			<u>, </u>		
S11.4.1.1	WM1	On-site sorting of C&D material	Separation of unsuitable	Contractor	All construction sites	Construction	
		Geological assessment should be carried out by competent persons	rock from ending up at			stage	•
		on site during excavation to identify materials which are not	concrete batching plants				
		suitable to use as aggregate in structural concrete (e.g. volcanic	and be turned into concrete				
		rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock	for structural use				
		should be separated at the source sites as far as practicable and					
		stored at designated stockpile areas preventing them from					
		delivering to crushing facilities. The crushing plant operator should					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		also be reminded to set up measures to prevent unsuitable rock from ended up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc should also be explored.					
S11.5.1	WM2	 Construction and Demolition Material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction	v v

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to	Who to implement the	Location of the measures	When to implement the	Implementation Status
			address	measures?		measures?	
		Implement a trip-ticket system for each works contract to ensure					<i>y</i>
		that the disposal of C&D materials are properly documented and					
		verified; and					
		• Implement an enhanced Waste Management Plan similar to					•
		ETWBTC (Works) No. 19/2005 – "Environmental Management on					
		Construction Sites" to encourage on-site sorting of C&D materials					
		and to minimize their generation during the course of construction.					
		• In addition, disposal of the C&D materials onto any sensitive					~
		locations such as agricultural lands, etc. should be avoided. The					
		Contractor shall propose the final disposal sites to the Project					
		Proponent and get its approval before implementation					
S11.5.1	WM3	C&D Waste	Good site practice to	Contractor	All construction sites	Construction	
		• Standard formwork or pre-fabrication should be used as far as	minimize the waste			stage	~
		practicable in order to minimise the arising of C&D materials. The	generation and recycle the				
		use of more durable formwork or plastic facing for the construction	C&D materials as far as				
		works should be considered Use of wooden hoardings should not	practicable so as to reduce				
		be used, as in other projects. Metal hoarding should be used to	the amount for final disposal				
		enhance the possibility of recycling. The purchasing of					
		construction materials will be carefully planned in order to avoid					
		over ordering and wastage.					
		• The Contractor should recycle as much of the C&D materials as					~
		possible on-site. Public fill and C&D waste should be segregated					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.					
S11.5.1	WM4	 General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	*
		 odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a 					v v

	TIME A		Objectives of the	Who to		When to	
EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Recommended Measures & Main Concerns to	implement	Location of the	implement	Implementation Status
	Log Kei		address	the measures?	measures	the measures?	Status
S11.5.1	WM6	Land-based and Marine-based Sediment	To control pollution due to	Contractor	Within Project Site	Construction	
511.5.1			marine sediment	Contractor	Area		_
			marme sediment		Area	Stage	
		maintained to minimize the risk of silt, sediments, contaminants					
		or other pollutants being released into the water column or					
		deposited in the locations other than designated location;					
		All vessels shall be sized such that adequate draft is maintained					N/A
		between vessels and the sea bed at all states of the tide to ensure					
		that undue turbidity is not generated by turbulence from vessel					
		movement or propeller wash;					
		Before moving the vessels which are used for transporting dredged					N/A
		material, excess material shall be cleaned from the decks and					
		exposed fittings of vessels and the excess materials shall never be					
		dumped into the sea except at the approved locations;					
		Adequate freeboard shall be maintained on barges to ensure that					N/A
		decks are not washed by wave action.					
		The Contractors shall monitor all vessels transporting material to					N/A
		ensure that no dumping outside the approved location takes place.					
		The Contractor shall keep and produce logs and other records to					
		demonstrate compliance and that journeys are consistent with					
		designated locations and copies of such records shall be submitted					
		to the engineers;					
		The Contractors shall comply with the conditions in the dumping					~

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		licence.					
		• All bottom dumping vessels (Hopper barges) shall be fitted with					
		tight fittings seals to their bottom openings to prevent leakage of					N/A
		material;					
		The material shall be placed into the disposal pit by bottom					N/A
		dumping;					
		Contaminated marine mud shall be transported by spit barge of not					N/A
		less than 750m^{-3} capacity and capable of rapid opening and					
		discharge at the disposal site;					
		Discharge shall be undertaken rapidly and the hoppers shall be					N/A
		closed immediately. Material adhering to the sides of the hopper					
		shall not be washed out of the hopper and the hopper shall remain					
		closed until the barge returns to the disposal site.					
		• For Type 3 special disposal treatment, sealing of contaminant with					N/A
		geosynthetic containment before dropping into designated mud pit					
		would be a possible arrangement. A geosynthetic containment					
		method is a method whereby the sediments are sealed in					
		geosynthetic containers and, the containers would be dropped					
		into the designated contaminated mud pit where they would be					
		covered by further mud disposal and later by the mud pit capping at					
		the disposal site, thereby fulfil confined mud disposal.					
S11.5.1	WM7	Chemical Waste	Control the chemical waste	Contractor	All construction sites	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
		Chemical waste that is produced, as defined by Schedule 1 of the	and ensure proper storage,			stage	V
		Waste Disposal (Chemical Waste) (General) Regulation, should be	handling and disposal.				
		handled in accordance with the Code of Practice on the Packaging,					
		Labelling and Storage of Chemical Wastes.					
		Containers used for the storage of chemical wastes should be					<i>V</i>
		suitable for the substance they are holding, resistant to corrosion,					
		maintained in a good condition, and securely closed; have a					
		capacity of less than 450 liters unless the specification has been					
		approved by the EPD; and display a label in English and Chinese in					
		accordance with instructions prescribed in Schedule 2 of the					
		regulation.					
		The storage area for chemical wastes should be clearly labelled and					•
		used solely for the storage of chemical waste; enclosed on at least 3					
		sides; have an impermeable floor and bunding of sufficient					
		capacity to accommodate 110% of the volume of the largest					
		container or 20 % of the total volume of waste stored in that area,					
		whichever is the greatest; have adequate ventilation; covered to					
		prevent rainfall entering; and arranged so that incompatible					
		materials are adequately separated.					
		Disposal of chemical waste should be via a licensed waste					✓
		collector; be to a facility licensed to receive chemical waste, such					
		as the Chemical Waste Treatment Centre which also offers a					

EIA Ref.	EM&A Log Ref		Recommended Mitigation Measure	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation Status
			chemical waste collection service and can supply the necessary					
			storage containers; or be to a reuser of the waste, under approval					
			from the EPD.					
EM&A Project	t							
S14.2 –	EM2	1)	An Environmental Team needs to be employed as per the EM&A	Perform environmental	MTR	All construction sites	Construction	~
14.4			Manual.	monitoring & auditing	Corporation/		stage	
		2)	Prepare a systematic Environmental Management Plan to ensure		Contractor			~
			effective implementation of the mitigation measures.					
		3)	An environmental impact monitoring needs to be implementing by					~
			the Environmental Team to ensure all the requirements given in the					
			EM&A Manual are fully complied with.					

Remarks:

- Compliance of mitigation measure
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor
- * Recommendation was made during site audit but improved/rectified by the contractor.

N/A Not Applicable

Appendix Complaints,	H – Cumulati Notification o	ve Log for E	environment	ssful Prosed	nce, cutions

Environmental Complaint Log (January 2015)

ET's Complaint	Incoming Complaint	Name of complainant	Date of Complaint	Complaint Date/Period	Complaint Location	Area of Concern	Details of Complaint	Date of Complaint	ET's Investigation	Investigation/Mitigation Measueres	Status
Log Ref.	Ref no.	complamant	Received	Date/1 eriou	Location	Concern	Complaint	Received	Date	Wiedsucies	
no.								by ET			
KFMD0213	14-30597	Referred by	8 Dec 14	NA	Concorde	Dust &	Complaint	15 Jan 15	Investigation	Measures were conducted for	Closed
-CL-141208		EPD			Road	Water	regarding		was conducted	the prevention of dropping of	
-1							soil water		by reviewing	soil, earth deposition and dust	
							and dust		previous	and soil water generation.	
							generation		weekly site	No dropping of soil on	
							at Concorde		inspections	Concorde Road and	
							Road near		conducted on	generation of fugitive dust and	
							the site exit		9, 16, 23, 30	no seepage of soil water were	
							Gate 1.		Dec 2014, 6	noted during the inspection.	
									and 13 Jan	Contractor reminded their	
									2015	staff to ensure all vehicles	
										were thoroughly cleaned and	
										the load of dump trucks was	
										properly covered before	
										leaving the site.	
KFMD0213	14-30598	Referred by	8 Dec 14	NA	Concorde	Dust	Complaint	15 Jan 15	Investigation	Measures were conducted for	Closed
-CL-141208		EPD			Road		regarding		was conducted	the prevention of dropping of	
-2							dust		by reviewing	soil, earth deposition and dust	
							generation		previous	generation.	

							at Concorde		weekly site	No dropping of soil on	
							Road near		inspections	Concorde Road and no dust	
							the site exit		conducted on	were observed during the	
							Gate 1.		9, 16, 23, 30	inspections.	
									Dec 2014, 6	Contractor reminded their	
									and 13 Jan	staff to ensure all vehicles	
									2015	were thoroughly cleaned and	
										the load of dump trucks was	
										properly covered before	
										leaving the site.	
KFMD0213	14-31762	Referred by	22 Dec 14	NA	Concorde	Dust	Complaint	15 Jan 15	Investigation	Measures were conducted for	Closed
-CL-141222		EPD			Road		regarding		was conducted	the prevention of dropping of	
							dust		by reviewing	soil, earth deposition and dust	
							generation		previous	generation.	
							at Concorde		weekly site	No dropping of soil on	
							Road near		inspections	Concorde Road and no dust	
							the site exit		conducted on	were observed during the	
							Gate 1.		23, 30 Dec	inspections.	
									2014, 6 and 13	Contractor reminded their	
									Jan 2015	staff to ensure all vehicles	
										were thoroughly cleaned and	
										the load of dump trucks was	
										properly covered before	
										leaving the site.	

Cumulative Log for Environmental Exceedance, Complaints, Notification of Summons and Successful Prosecution

Reporting	Number of Exceedance	Number of Environmental	Number of Notification of	Number of Successful
Month	Number of Exceedance	Complaints	Summons	Prosecutions
January 2015	0	3	0	0
Total	0	3	0	0
Year 2013	0	0	0	0
Year 2014	0	0	0	0
Grand Total	0	3	0	0

Appendix J

16th Monthly EM&A Report for Works Contract 1102 – Hin Keng Station and Approach Structures

MTR Corporation Limited

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 16 [Period from 1 to 31 January 2015]

Works Contract 1102 –
Hin Keng Station and Approach Structures

(February 2015)

Certified by:	Dr. Priscilla Choy
Position:	Environmental Team Leader
Date [.]	11 th February 2015

Penta-Ocean Construction Co. Ltd.

Shatin to Central Link -

Contract 1102 Hin Keng Station and Approach Structures

Monthly Environmental Monitoring and Audit Report

(Version 1.0)

January 2015

Approved By

(Contractor's Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

	1	rage
EX	ECUTIVE SUMMARY	1
Intr	oduction	1
Sun	nmary of Construction Works undertaken during the Reporting Month	1
	vironmental Monitoring and Audit Progress	
_	gular Construction Noise and Construction Dust Monitoring	
	ste Management	
	dscape and Visual	
	vironmental Site Inspection	2
	vironmental Exceedance/Non-conformance/Complaint/Summons and Successful	2
	secutionure Key Issues	
	•	
1	INTRODUCTION	3
Pur	pose of the Report	3
Stru	acture of the Report	3
2	PROJECT INFORMATION	4
Bac	kground	4
	neral Site Description	
Con	nstruction Programme and Activities	4
	ject Organization	
Stat	tus of Environmental Licences, Notification and Permits	4
Sun	nmary of EM&A Requirements	5
3	ENVIRONMENTAL MONITORING REQUIREMENTS	6
Reo	gular Construction Noise Monitoring	
	nitoring Parameter and Frequency	
	nitoring Equipment, Maintenance, Calibration and Procedures	
	ion & Limit Level for Construction Noise Monitoring	
	ntinuous Noise Monitoring	
Reg	gular Construction Dust Monitoring	7
Mo	nitoring Parameter and Frequency	7
	nitoring Equipment, Maintenance, Calibration and Procedures	
	ion and Limit Levels for Dust Monitoring	
Lan	dscape and Visual	8
4 RE	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION QUIREMENTS	9
5	MONITORING RESULTS	
_		
	gular Construction Noise Monitoring	
_	gular Dust Monitoring	
	ste Managementdscape and Visual	
	•	
6	ENVIRONMENTAL SITE INSPECTION	
	Audits	
Imp	plementation Status of Environmental Mitigation Measures	. 12
7	ENVIRONMENTAL NON-CONFORMANCE	. 14
Sun	nmary of Exceedances	. 14

Summary of Summary of	Environmental Non-Compliance Environmental Complaint Environmental Summon and Successful Prosecution	14 14
	RE KEY ISSUES	
	Programme for the Next Month	
	the Next Month	
Monitoring S	Schedule in the Next Month	15
9 CONC	LUSIONS AND RECOMMENDATIONS	16
Conclusions		16
Recommend	ations	16
LIST OF TA	ABLES	
Table 2.1	Summaries of Environmental Licences, Notification and Permits	
Table 3.1	Regular Construction Noise Monitoring Station	
Table 3.2	Construction Noise Monitoring Parameters and Frequency	
Table 3.3	Dust Monitoring Station	
Table 3.4	Dust Monitoring Parameters and Frequency	
Table 4.1	Status of Required Submissions under EP	
Table 5.1	Summary Table of Construction Noise Monitoring Results	
Table 5.2	Summary Table of Dust Monitoring Results	
Table 5.3	Quantities of Waste Generated from the Project	
Table 6.1	Observations and Recommendations of Site Audit	
LIST OF FI	GURES	
Figure 1	Site Layout Plan of Works Contract 1102	
Figure 2	Organization Chart and Key Contact of the Project	
Figure 3	Location of Noise Monitoring Station	
Figure 4	Location of Dust Monitoring Station	
I IST OF A	PPENDICES	
LIST OF A	TENDICES	
Appendix A	Tentative Construction Programme	
Appendix B	Action and Limit Levels	
Appendix C	Summary of Exceedance	
Appendix D	Site Audit Summary	
Appendix E	Updated Environmental Mitigation Implementation Schedule	
Appendix F	Event and Action Plans	
Appendix G	Waste Generation in the Reporting Month	
Appendix H	Cumulative Log for Complaints, Notifications of Summons and Success Prosecutions	ssful

EXECUTIVE SUMMARY

Introduction

1. This is the 16th monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for MTR Shatin to Central Link (SCL) Works Contract 1102 – Hin Keng Station and Approach Structures. This report documents the findings of EM&A Works conducted from 1 to 31 January 2015.

Summary of Construction Works undertaken during the Reporting Month

- 2. The major site activities undertaken in the reporting month include:
 - Slope improvement works;
 - Bored Piling;
 - Pipe Pile Wall;
 - Piling works of Viaduct;
 - Superstructure Construction;
 - Modification of Retaining Wall; and
 - Hoarding works.

Environmental Monitoring and Audit Progress

3. A summary of the monitoring activities in this reporting period is listed below and the monitoring works were undertaken by Contractor ET of Works Contract SCL 1103:

Regular Construction Noise and Construction Dust Monitoring

- Regular construction noise monitoring during normal working hours Noise Monitoring Station ID
 - NMS-CA-1⁽¹⁾ (C.U.H.K.A.A Thomas Cheung School)

4 times

• Construction Dust (24-hour TSP) Monitoring <u>Dust Monitoring Station ID</u>

• DMS-1⁽¹⁾ (C.U.H.K.A.A Thomas Cheung School)

5 times

Remarks:

(1) Station ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).

Waste Management

4. Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. About 1,115.8 m³ of inert C&D materials were generated from the Project and were sent to Tseung Kwan O Area 137 Fill Bank and Tuen Mun Area 38 Fill Bank during the reporting month. No non-recyclable non-inert C&D materials and 82.5 m³ general refuse were disposed of at NENT Landfill. No chemical wastes, steel material, plastics and paper/cardboard packaging was generated and collected by the recycler during this reporting month.

Landscape and Visual

5. Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 15 and 27 January 2015. Most of the necessary mitigation measures have been implemented and recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in **Section 6**.

Environmental Site Inspection

6. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 6, 15, 20 and 27 January 2015. The representative of the IEC joined the site inspection on 15 January 2015. Details of the audit findings and implementation status are presented in **Section 6**.

Environmental Exceedance/Non-conformance/Complaint/Summons and Successful Prosecution

- 7. No exceedance of the Action and Limit Levels of regular construction noise monitoring and 24-hour TSP monitoring was recorded during the reporting period.
- 8. No non-compliance event was recorded during the reporting period.
- 9. No reporting change was recorded during the reporting period.
- 10. No Project related environmental complaint and notification of summons/ successful prosecutions were received in this reporting period.

Future Key Issues

- 11. Major site activities for the coming reporting month will include:
 - Slope improvement works;
 - Bored piling;
 - Pipe Pile Wall;
 - Piling works of Viaduct;
 - Superstructure Construction; and
 - Modification of Retaining Wall.

1 INTRODUCTION

1.1 Cinotech Consultants Limited (Cinotech) was appointed by Penta-Ocean Construction Co.Ltd. (POC) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the MTR Shatin to Central Link (SCL)Works Contract 1102 – Hin Keng Station and Approach Structures (hereafter referred to as the Project).

Purpose of the Report

1.2 This is the 16th EM&A report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 31 January 2015.

Structure of the Report

- 1.3 The structure of the report is as follows:
 - Section 1: **Introduction -** details the scope and structure of the report.
 - Section 2: **Project Information** summarises background and scope of the project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.
 - Section 3: **Environmental Monitoring Requirement -** summarises the monitoring parameters, monitoring frequency, monitoring locations, Action and Limit Levels, Event / Action Plans, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.
 - Section 4: **Implementation Status on Environmental Mitigation Measures -** summarises the implementation of environmental protection measures during the reporting period.
 - Section 5: **Monitoring Results** summarises the monitoring results obtained in the reporting period.
 - Section 6: **Environmental Site Inspection -** summarises the audit findings of the weekly site inspections undertaken within the reporting period.
 - Section 7: **Environmental Non-conformance -** summarises any monitoring exceedance, environmental complaints and environmental summons within the reporting period.
 - Section 8: **Future Key Issues -** summarises the impact forecast and monitoring schedule for the next three months.
 - **Section 9: Conclusions and Recommendations**

2 PROJECT INFORMATION

Background

- 2.1 The Shatin to Central Link Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an approximately 11 km long extension of the Ma On Shan Line and links up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO).
- 2.2 The construction of the SCL (TAW-HUH) has been divided into a series of civil construction Works Contracts. This Works Contract 1102 covers the construction of SCL Hin Keng Station (HIK Station) and its approach structures. This construction contract was awarded to Penta-Ocean Construction Co. Ltd. (POC) in July 2013 and the EM&A programme was commenced on 1st October 2013.

General Site Description

2.3 For Works Contract 1102, the works area for the HIK Station is located next to Hin Keng Estate and Che Kung Miu Road. The alignment and works area for the Works Contract 1102 are shown in **Figure 1**.

Construction Programme and Activities

- 2.4 A summary of the major construction activities undertaken in this reporting period is shown as follows. The tentative construction programme is presented in **Appendix A**.
 - Slope improvement works;
 - Bored Piling;
 - Pipe Pile Wall;
 - Piling works of Viaduct;
 - Superstructure Construction;
 - Modification of Retaining Wall; and
 - Hoarding works.

Project Organization

2.5 The project organization chart and contact details are shown in **Figure 2.**

Status of Environmental Licences, Notification and Permits

2.6 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since the commencement of the construction works in October 2013 are presented in **Table 2.1**.

Table 2.1 Summary of the Status of Environmental Licences, Notification and Permits

Downit / License No	Valid	Ctatua			
Permit / License No.	From	To	Status		
Environmental Permit (EP)					
EP-438/2012/H	10/9/2014	N/A	Valid		
Notification pursuant to Air Pol	lution Control (Const	truction Dust) Regula	tion		
Reference No: 362534	29/7/2013	N/A	Valid		
Billing Account for Construction	n Waste Disposal				
A/C No.: 7017900	02/8/2013	N/A	Valid		
Registration of Chemical Waste	Producer				
Registration No.	03/9/2013	N/A	Valid		
5218-759-P1057-03					
Effluent Discharge License under Water Pollution Control Ordinance					
WT00018589-2014	29/4/2014	30/9/2018	Valid		
Construction Noise Permit (CNI	Construction Noise Permit (CNP)				
GW-RN0708-14	30/12/2014	29/6/2015	Valid		

Summary of EM&A Requirements

- 2.7 The EM&A programme under Works Contract 1102 require regular dust and noise monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirements in contract documents.
- 2.8 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 6** of this report.
- 2.9 This report presents the monitoring results, observations, locations of the required monitoring parameters, namely construction noise & dust monitoring as well as audit works for the Project in the reporting month.

3 ENVIRONMENTAL MONITORING REQUIREMENTS

Regular Construction Noise Monitoring

3.1 In accordance with the EM&A Manual, monitoring of construction noise impact should be conducted at the designated monitoring station. The construction noise monitoring location is listed in **Table 3.1** and shown in **Figure 3**.

Table 3.1 Regular Construction Noise Monitoring Station

Regular Construction Noise Monitoring Location	Description	Type of Measurement
NMS-CA-1 ⁽¹⁾	C.U.H.K.A.A Thomas Cheung School	Façade

Note (1): NSR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).

Monitoring Parameter and Frequency

3.2 Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual by the Contractor Environmental Team of Works Contract SCL 1103. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed. The monitoring schedule for this reporting period could be referred to Appendix K of SCL 1103 monthly EM&A report. The construction noise was monitored at the frequency and duration stated in **Table 3.2**.

Table 3.2 Construction Noise Monitoring Parameters and Frequency

Monitoring Period	Duration	Parameter	Frequency
Impact Monitoring	Throughout the construction period	L _{eq} (30min)	Once per week

3.3 The construction noise levels were measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}) in decibels dB(A). L_{Aeq} (30min) was used as the monitoring metric for the time period between 0700 – 1900 hours on normal weekdays while L₁₀ and L₉₀ were also recorded as supplementary reference information for data auditing.

Monitoring Equipment, Maintenance, Calibration and Procedures

3.4 The detailed information of monitoring equipment, maintenance, calibration and procedures could be referred to Section 4.2 of SCL 1103 monthly EM&A report.

Action & Limit Level for Construction Noise Monitoring

3.5 The Action and Limit Levels are presented in **Appendix B** and the Event / Action Plan (EAP) for noise monitoring is presented in **Appendix F**.

Continuous Noise Monitoring

3.6 With reference to the latest Continuous Noise Monitoring Plan (CNMP) and Construction Noise Mitigation Measures Plan (CNMMP) prepared and submitted under EP Condition 2.10, it is predicted that no residual air-borne construction noise impacts exceeding the relevant noise criteria will be anticipated. Therefore, no continuous noise monitoring is required during the construction of the SCL (TAW-HUH) under Works Contract 1102.

Regular Construction Dust Monitoring

3.7 The proposed dust monitoring station for the construction phase of the Project, as recommended in the approved EM&A Manual, is listed in **Table 3.3** and shown in **Figure 4**.

Table 3.3 Dust Monitoring Station

Regular Dust Monitoring Location	Description
DMS-1 ⁽¹⁾	C.U.H.K.A.A. Thomas Cheung School

Note (1): ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).

Monitoring Parameter and Frequency

3.8 The dust monitoring (in terms of Total Suspended Particulates (TSP)) was conducted at the designated monitoring station in accordance with the requirements stipulated in the EM&A Manual. The monitoring schedule for this reporting period could be referred to Appendix K of SCL 1103 monthly EM&A report. The 24-hour TSP levels were monitored at the frequency and duration stated in **Table 3.4**.

Table 3.4 Dust Monitoring Parameters and Frequency

Monitoring Period	Duration	Parameter	Frequency
Impact Monitoring ⁽¹⁾	Throughout the construction period	24-hour TSP ⁽²⁾	Once per 6 days

Note:

- (1) 1- hour TSP shall be conducted when one documented valid complaint is received.
- (2) 24-hour TSP will be conducted when project-related construction activities are being undertaken within a radius of 500m from monitoring stations.

Monitoring Equipment, Maintenance, Calibration and Procedures

3.9 The detailed information of monitoring equipment, maintenance, calibration and procedures could be referred to Section 3.2 of SCL 1103 monthly EM&A report.

Action and Limit Levels for Dust Monitoring

3.10 The Action and Limit levels have been established and are presented in **Appendix B** and the Event / Action Plan (EAP) for dust monitoring is presented in **Appendix F.**

Landscape and Visual

3.11 In accordance with the EM&A Manual, the landscape and visual mitigation measures shall be implemented and a site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is given in **Appendix E**. The Event / Action Plan (EAP) for landscape and visual are presented in **Appendix F**.

4 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

4.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of the environmental mitigation measures of the reporting period is summarized in **Appendix E**. Status of required submissions under the Environmental Permit (EP) of the reporting period is presented in **Table 4.1**.

Table 4.1 Status of Required Submissions under EP

EP Condition	Condition Submission	
3.4	Monthly Environmental Monitoring & Audit Report (December 2014)	14 January 2015

CINOTECH

5 MONITORING RESULTS

Regular Construction Noise Monitoring

- 5.1 A total of 4 sets of 30-minute construction noise measurements were carried out at the monitoring stations during normal weekdays during the reporting period by ET of SCL 1103. No exceedance of the limit level was recorded at designated monitoring station.
- 5.2 Based on observation during the on-site monitoring, road traffic nearby is considered as a potential noise source other than construction works of the Project that affects the monitoring results of the reporting month.
- 5.3 The detailed noise monitoring results together with their graphical presentations are presented in Appendix H of SCL 1103 monthly EM&A report.

Table 5.1 Summary Table of Construction Noise Monitoring Results

Parameter	Minimum Leq(30min), dB(A)	Maximum Leq(30min), dB(A)	Action Level	Limit Level, Leq(30min), dB(A)
Noise	<baseline Level</baseline 	55.4	When one documented complaint is received	70/65 ⁽¹⁾

Remarks:

- (1) For normal day-time working hours, the noise criteria is 70 dB(A) and 65 dB(A) for normal teaching period and examination periods respectively.
- (2) The noise monitoring data presented in the table is baseline corrected.
- 5.4 No exceedance of the Action and Limit Levels of construction noise due to the Project was recorded during the reporting period.

Regular Dust Monitoring

5.5 A total of 5 sets of 24-hour TSP monitoring were carried out at the designated monitoring station of the reporting period by ET of Works Contract SCL 1103. The monitoring results together with their graphical presentations are presented in Appendix E of SCL 1103 monthly EM&A report and a summary of the dust monitoring results in this reporting month is given in **Table 5.2**.

Table 5.2 Summary Table of Dust Monitoring Results

Parameter	Minimum	Maximum	Average	Action Level,	Limit Level,
	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
24-hr TSP	54.3	83.4	71.1	148.7	260

- 5.6 Wind monitoring data obtained from Kai Tak Meteorological Station of Hong Kong Observatory is shown in Appendix F of SCL 1103 monthly EM&A report.
- 5.7 Based on observation during the on-site monitoring, road traffic emission nearby is considered as a potential dust source other than construction works of the Project that affects the monitoring results of the reporting month.
- 5.8 No exceedance of the Action and Limit Levels of the 24-hour TSP was recorded during the reporting period.

Waste Management

5.9 Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes like plastics and paper/cardboard packaging materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 5.3**. No chemical waste, steel material, plastics, paper/cardboard packaging was generated during this reporting month. Details of waste management data is presented in **Appendix G**.

Table 5.3 Quantities of Waste Generated from the Project

			Quantity	y		
Reporting	COD	C&D Materials (non-inert) (c)				
Month	C&D Materials	Conoral		Recycled materials		rials
	(inert) (a)(b)			Paper/ cardboard	Plastics	Metals
January 2015 ^(d)	$1,115.8 m^3$	$82.5 m^3$	0 <i>kg</i>	$0 \ kg$	0 <i>kg</i>	0 kg

Notes:

- (a) Inert C&D materials include excavated soil and rock. 429.2m³ and 677.2m³ of inert C&D materials were delivered to Tseung Kwan O Area 137 Fill Bank and Tuen Mun Area 38 Fill Bank respectively during the reporting month.
- (b) No excavated soil was delivered to Contract 1108A Kai Tak Barging Point and would be reused in other project in reporting month.
- (c) Non-inert C&D materials include steel, paper/cardboard packaging waste, plastics and other wastes such as general refuse and vegetative wastes. Steel materials generated from the project are grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. General refuse was delivered to designated landfill for disposal.
- (d) The cut-off date of the waste flow data in reporting month was 28 January 2015.

Landscape and Visual

5.10 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 15 and 27 January 2015. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

6 ENVIRONMENTAL SITE INSPECTION

Site Audits

- 6.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix D**.
- 6.2 Site audits were conducted on 6, 15, 20 and 27 January 2015 by ET. A joint site audit with the representative with IEC, ER, the Contractor and the ET was carried out on 15 January 2015. No EPD site inspection was conducted during the reporting month. The details of observations during site audit carried out by ET can refer to **Table 6.1**.

Implementation Status of Environmental Mitigation Measures

- 6.3 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix E**.
- 6.4 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 6.1**.

 Table 6.1
 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
	23 & 30 Dec 2014	Reminder: Sand bag bund for gullies at site entrance at At-Grade Box should be enhance to prevent runoff entering.	Sand bag bund was enhanced for the gullies at site entrance at At- Grade Box on 6 Jan 2015.
	6 Jan 2015	Reminder: Sand bags should be provided under water barriers and near discharge point at work area near Keng Hau Road.	Sand bags were provided under water barriers and near discharge point on 15 Jan 2015.
Water Quality	6 Jan 2015	Reminder: Mud and sediment in drainage channel near aquased should be regularly removed.	Mud and sediment in channel was removed on 15 Jan 2015.
	20 & 27 Jan 2015	Sand bag bund for gully at site entrance at At-Grade Box should be enhanced. Sand deposited near gully should be properly removed.	Follow up actions will be reported in the next month.
	27 Jan 2015	Reminder: Sediment in discharge point near site entrance of station area should be regularly removed.	Follow up actions will be reported in the next month.
Noise	Reminder: Noise mitigation measure		The air compressor near Che Kung Miu Road was removed. Noise barrier at At-Grade Box was enhanced on 27 Jan 2015.
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
	30 Dec 2014	To provide water spray for dust- generating works at At-Grade Box.	The dust generating works were not observed on 6 Jan 2015
Air Quality	30 Dec 2014	Reminder: To cover the dusty stockpile properly near Hin Keng Station area.	The dusty stockpile was covered on 6 Jan 2015.
	15 & 20 Jan 2015	Reminder: Site entrance of work area opposite to Hin Yau House should be kept clean to reduce dust and trail.	Trail and dust near site entrance was cleared on 27 Jan 2015.
	30 Dec 2014	Reminder: To provide a drip tray for chemical containers near Hin Keng Station area	The chemical containers were not observed during the site inspection on 6 Jan 2015.
Waste / Chemical Management	15 Jan 2015	Drip tray should be provided to chemical containers in work area opposite to Hin Yau House.	The chemical container was removed. Container for equipment and materials was covered on 20 Jan 2015.
	15 Jan 2015	Oil stain was observed under drill rig at haul road at At-Grade Box. The oil stain should be properly removed.	The oil stain was removed on 20 Jan 2015.
Permits/ Licenses	N/A	There was no observation in the reporting period.	N/A

7 ENVIRONMENTAL NON-CONFORMANCE

Summary of Exceedances

7.1 No exceedance of the Action and Limit Levels of the regular construction noise and 24-hour TSP monitoring was recorded during the reporting month. The summary of exceedance is provided in **Appendix C**.

Summary of Environmental Non-Compliance

7.2 No environmental non-compliance was recorded in the reporting month.

Summary of Environmental Complaint

7.3 No environmental Project-related complaint was received in the reporting month. The Cumulative Complaint Log since the commencement of the Project is presented in **Appendix H**.

Summary of Environmental Summon and Successful Prosecution

7.4 There was no successful environmental prosecution or notification of summons received since the Project commencement. The Cumulative Log for environmental summon and successful prosecution since the commencement of the Project is presented in **Appendix H**.

8 FUTURE KEY ISSUES

Construction Programme for the Next Month

- 8.1 A tentative construction programme is provided in **Appendix A**. The major construction activities in the coming month will include:
 - Slope improvement works;
 - Bored piling;
 - Pipe Pile Wall;
 - Piling works of Viaduct;
 - Superstructure Construction; and
 - Modification of Retaining Wall.

Key Issues in the Next Month

- 8.2 Key issues to be considered in the coming month include:
 - Dust arising from loading, unloading, transfer, handling or storage of bulk cement, excavated materials and soil erosion in dry days;
 - Control of silty surface runoff;
 - Implementation of mitigation measures for wastewater spillage from construction works.
 - Preservation and protection of retained and transplanted trees;
 - Implementation of mitigation measures for noise nuisance from construction works; and
 - Regular removal of silt, mud and sand along drainage channels and sedimentation tanks.

Monitoring Schedule in the Next Month

8.3 The tentative schedule of regular construction noise monitoring and 24-hour TSP monitoring at in the next reporting period is presented in Appendix K of SCL 1103 monthly EM&A report. The regular construction noise monitoring and 24-hour TSP monitoring will be conducted at the same monitoring locations in the next reporting period.

9 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 9.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 31 January 2015 in accordance with EM&A Manual and the requirement under EP.
- 9.2 No exceedance of the Action and Limit Levels of regular construction noise and 24-hour TSP monitoring was recorded at the designated monitoring stations during the reporting month.
- 9.3 4 times of joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET and 2 times of bi-weekly inspection of the implementation of landscape and visual mitigation measures were conducted during the reporting period.
- 9.4 There was no Project related environmental complaint, successful prosecution or notification of summons received during the reporting month.
- 9.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

9.6 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

- All drainage facilities, erosion and sediment control structures and discharge point should be regularly inspected and maintained to ensure proper and efficient operation at all times; and
- Sand bag bund should be provided for gullies to prevent site runoff entering before treatment.

Construction Noise

• Regular review on the noise mitigation measures and the conditions of the implemented noise mitigation measures shall be properly maintained.


Air Quality


• Site entrance should be kept clean and provided with wheel washing facility to reduce dust and trail.


Waste/Chemical Management


- Good site practice of providing drip trays for temporary use of chemicals shall be sustained. Drip trays should be properly maintained; and
- Maintenance for equipment and plants should be kept to prevent oil leakage. Any oil stain on ground should be properly removed as chemical waste.

FIGURES









APPENDIX A TENTATIVE CONSTRUCTION PROGRAMME

tivity ID Activity Name		Original			Finish	2 2015					
		Duration	Duration			Jan	Feb	Mar	A	pr	May
3-month Rolling Pr	rogramme Summary (Feb to Apr 20	910.00	378.00	21-Oct-13A	25-May-16	-					
Hin Keng Station		427.00	302.00	28-Aug-14A	19-Feb-16	1	1 1		1		
Sub-structure		427.00	302.00	28-Aug-14A	19-Feb-16	1	1 1		1		
Earth Mat Insta	allation	58.00		28-Aug-14A	15-Nov-14A	1					
Superstructure	e	125.00		25-Sep-14A	25-Mar-15						
Concourse	Level	49.00	0.00	25-Sep-14A	13-Dec-14A		:				
Mezzanine	Floor	49.00	19.00	06-Oct-14A	03-Mar-15	1	!				
Track Leve		89.00	0.00	11-Nov-14 A	31-Jan-15A						
Platform Le		40.00	24.00	16-Dec-14A	09-Mar-15	i	i				
Roof Level	<u></u>	38.00	38.00	31-Jan-15	25-Mar-15		ļ				
ABWF		296.00	296.00	07-Feb-15	19-Feb-16	1	:		!		
Ma On Shan Line & Ta		910.00	378.00	21-Oct-13A	25-May-16		:		1		
Retaining Wall RW	7	330.00	15.00	02-Dec-13A	26-Feb-15	:					
Initial Work		171.00		02-Dec-13A	01-Nov-14A		İ				
Structural Wor	rks	113.00	15.00	20-Jun-14A	26-Feb-15						
R.C. Platform		66.00	66.00	29-Dec-14A	30-Apr-15	1	1 1		1		
Sub-structure		58.00		29-Dec-14A	27-Jan-15A	_					
Superstructure		66.00	66.00	28-Jan-15 A	30-Apr-15	-	!		1		
On Grade Slab		60.00	60.00	31-Jan-15	23-Apr-15	!					
	ind Hin Tin Swimming Pool	378.00	378.00	21-Oct-13A	25-May-16		ļ 		÷		
Noise Barrier Worl		768.00	136.00	15-May-14A	25-Jul-15	1	1		1		l
	ms within Operation Area	146.00	84.00	28-Mar-14A	22-May-15	-	1		!		
	cuation Walkway	146.00 332.00	84.00 67.00	28-Mar-14A 26-Feb-14A	22-May-15	-	1		1		_
At-grade Box	District	177.00	67.00	26-Feb-14A 26-Feb-14A	02-May-15 02-May-15				i		
Temporary Piling F Bored Pile Constru		177.00	66.00	26-Fe0-14A 08-Sep-14A	30-Apr-15		 		+		
Hin Keng Viaduct	uction	517.00	194.00	23-Dec-13A	03-Oct-15	-	1		1		
Foundation		517.00	194.00	23-Dec-13A 23-Dec-13A	03-Oct-15		1		1		
	onstruction & Pile Test	414.00	64.00	23-Dec-13A 23-Dec-13A	28-Apr-15	:	!		1		
Pile Cap Const		182.00	182.00	14-Feb-15	03-Oct-15						
FR63 Slope	truction	127.00	71.00	24-Jun-14A	07-May-15				÷		
Pit by Pit Construc	ction	127.00	71.00	24-Jun-14A	07-May-15	1	1				
Row 2	CHOIT	38.00	7.00	24-Jun-14A	07-Feb-15	-					
Row 3		78.00	71.00	20-Aug-14A	07-May-15		!		!		
FR65 Slope		598.00	136.00	22-Jan-14A	25-Jul-15						
Pit by Pit Construc	ction	598.00	136.00	22-Jan-14A	25-Jul-15		<u> </u>				
Zone 1		300.00	25.00	22-Jan-14A	10-Mar-15				}		
Zone 2		282.00	136.00	29-Jul-14A			<u> </u>		i .		
Zone 3		390.00	35.00	29-Jul-14A	21-Mar-15	-			}		
Zone 4		54.00		01-Sep-14A	27-Apr-15	-	!		-		
		'			,				1		
	Actual Work	MT	RC SCL Proje	ect Contract 11	02	3 Months Rol	ling Programme	Date	Revision	Checked	Approve
DENTA OPEAN	Remaining Work		-,				nmary	09-Feb-15	0		
PENTA-OCEAN COLUTO 五字建設		Hin Ken	g Station and	Approach Stru	uctures	Oui	i ii i i i i i				
五洋建設	Critical Remaining Work		-			(Pariod - Fa	eb to Apr 2015)				
	♠ Milestone		Page	1 of 1		(1 61100 - 1 6	20 to Apr 2010)				
			<u> </u>								

APPENDIX B ACTION AND LIMIT LEVELS

APPENDIX B - Action and Limit Levels

24-Hour TSP

Regular Dust Monitoring Station	Description	Action Level, μg/m ³	Limit Level, μg/m³
DMS-1 ⁽¹⁾⁽²⁾	C.U.H.K.A.A. Thomas Cheung School	148.7	260

Note:

- (1) ASR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Dust monitoring is carried out by Environmental Team of SCL Works Contract 1103.

Construction Noise

Regular Construction Noise Monitoring Station	Description	Time Period	Action Level	Limit Level
NMS-CA-1 ⁽¹⁾⁽²⁾	C.U.H.K.A.A Thomas Cheung School	0700-1900 hrs on normal weekdays	When one documented complaint is received	65 / 70 dB(A) ⁽³⁾

Note:

- (1) NSR ID as identified in approved EM&A Manual / EIA Report for SCL(TAW-HUH).
- (2) Construction Noise monitoring is carried out by Environmental Team of SCL Works Contract 1103.
- (3) Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period.

APPENDIX C SUMMARY OF EXCEEDANCE

APPENIDX C – SUMMARY OF EXCEEDANCE

Reporting Month: January 2015

- a) Exceedance Report for Dust Monitoring (NIL)
- b) Exceedance Report for Noise Monitoring (NIL)

APPENDIX D SITE AUDIT SUMMARY

Inspection Information

Checklist Reference Number	150106	
Date	6 January 2015 (Tuesday)	
Time	09:00 - 11:30	7 MANAGEMENT 8

Ref. No.	Non-Compliance Non-Compliance	Related Item
		No.
	None identified	-

Ref. No.	Remarks/Observations .	Related Item No.
	Part B – Water Quality	
150106-R01	Sand bags should be provided under water barriers and near discharge point at work area near Keng Hau Road.	B 20
150106-R02	Mud and sediment in drainage channel near aquased should be regularly removed.	В7
*	Part C – Ecology	
	No environmental deficiency was identified during the site inspection.	
	Part D - Landscape & Visual	
	No environmental deficiency was identified during the site inspection.	
	Part E – Air Quality	
	No environmental deficiency was identified during the site inspection.	
	Part F – Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part G – Waste/Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	Part H – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
	Part I – Others	
	No environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	Jason Lai	Lon	6 January 2015
Checked by	Dr. Priscilla Choy	WI	6 January 2015

CINOTECH MA13040 audit150106.doc

Inspection Information

Checklist Reference Number	150115
Date	15 January 2015 (Thursday)
Time	14:00 – 15:30

Ref. No.	Non-Compliance	Related Item
		No.
_	None identified	~

Ref. No.	Remarks/Observations	Related Item No.
	Part B – Water Quality	
	No environmental deficiency was identified during the site inspection.	
	Part C - Ecology	
	No environmental deficiency was identified during the site inspection.	
	Part D – Landscape & Visual	
	No environmental deficiency was identified during the site inspection.	
150115-R03	Part E - Air Quality Site entrance of work area opposite to Hin Yau House should be kept clean to reduce dust and trail.	E 3
	Part F - Construction Noise Impact No environmental deficiency was identified during the site inspection.	
150115-O01 150115-O02	 Part G – Waste/Chemical Management Drip tray should be provided to chemical containers in works area opposite to Hin Yau House. Oil stain was observed under drill rig at haul road at At-Grade Box. The oil stain should be properly removed. 	G 10 G 8 & G 9
	Part H – Permits/Licenses No environmental deficiency was identified during the site inspection.	
	Part I – Others No environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	Jason Lai	Na	15 January 2015
Checked by	Dr. Priscilla Choy	WJ	15 January 2015

Inspection Information

Checklist Reference Number	150120
Date	20 January 2015 (Tuesday)
Time	09:00 – 11:00

Ref. No.	Non-Compliance	Related Item
		No.
-	None identified	

Ref. No.	Remarks/Observations	Related Item
	Part B – Water Quality	No.
150120-001	Sand bag bund for gully at site entrance at At-Grade Box should be enhanced. Sand deposited near gully should be properly removed.	B 11
	Part C – Ecology	gs.
	No environmental deficiency was identified during the site inspection.	
	Part D – Landscape & Visual	
	No environmental deficiency was identified during the site inspection.	
	Part E - Air Quality No environmental deficiency was identified during the site inspection.	
150120-R02	Part F – Construction Noise Impact Nosie mitigation measure for air compressor near Che Kung Miu Road and noisy machine at At-Grade Box should be improved.	F 7
	Part G – Waste/Chemical Management No environmental deficiency was identified during the site inspection	
	Part H – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	
	Part I Others	
150120-F03	Site entrance of work area opposite to Hin Yau House should be kept clean to reduce dust and trail.	E 3

	Name	Signature	Date	
Recorded by	Jason Lai	Lan	20 January 2015	
Checked by	Dr. Priscilla Choy	WF	20 January 2015	

Inspection Information

Checklist Reference Number	150127
Date	27 January 2015 (Tuesday)
Time	09:00 – 11:00

Ref. No.	Non-Compliance	Related Item
		No.
<u>.</u>	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
-	Part B – Water Quality	- \ - \
150127-R01	Sediment in discharge point near site entrance of station area should be regularly removed.	в7
	Part C Ecology	
	No environmental deficiency was identified during the site inspection.	
	Part D – Landscape & Visual	
	No environmental deficiency was identified during the site inspection.	
	Part E – Air Quality	
	No environmental deficiency was identified during the site inspection.	
	Part F Construction Noise Impact	
	No environmental deficiency was identified during the site inspection.	
	Part G – Waste/Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	Part H – Permits/Licenses	
	No environmental deficiency was identified during the site inspection.	}
	Part I – Others	
150127-F02	Sand bag bund for gully at site entrance at At-Grade Box should be enhanced. Sand deposited near gully should be properly removed.	B 11

	Name	Signature	Date
Recorded by	Jason Lai	X	27 January 2015
Checked by	Dr. Priscilla Choy	WF	27 January 2015

CINOTECH MA13040 audit150127.doc

APPENDIX E UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
Ecology	(Constructio	n Phase)						
S5.4	E1	Engineering works should not encroach into country park	Minimise ecological	Contractor	Lion Rock Country	Detailed design	• AFCD's	۸
		boundary, Tei Lung Hau Stream and secondary woodland near the	impacts		Park,	and	requirements	
		portal at Hin Keng			Tei Lung Hau	construction	• EIAO	
					Stream	stage	Country Parks	
							Ordinance	
S5.7	E5	Good Site Practices	Minimise ecological	Contractor	All construction	During	• ProPECC PN	
		Impact to any habitats or local fauna should be avoided by	impacts		sites	construction	1/94	۸
		implementing good site practices, including the containment of silt						
		runoff within the site boundary, the containment of contaminated						
		soils for removal from the site, appropriate storage of chemicals						
		and chemical waste away from sites of ecological value and the						
		provision of sanitary facilities for on-site workers. Adoption of such						
		measures should permit waste to be suitably contained within the						
		site for subsequent removal and appropriate disposal.						
		The following good site practices should also be implemented:						
		Erection of temporary geotextile silt or sediment fences/oil						۸
		traps around any earth-moving works to trap any sediments						
		and prevent them from entering watercourses in particular						
		the Tei Lung Hau stream;						
		Avoidance of soil storage against trees or close to						N/A

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		waterbodies in particular the Tei Lung Hau stream;						
		Delineation of works site by erecting hoardings to prevent						N/A
		encroachment onto adjacent habitats and fence off areas						
		which have some ecological value e.g. Tei Lung Hau Stream						
		and the adjoining secondary woodland, tunnel on hill at top of						
		slope stabilisation works;						
		No on-site burning of waste;						٨
		Waste and refuse in appropriate receptacles.						٨
S5.7	E7	Water Quality and Hydrology	Avoid indirect water	Contractor	Works area in	Construction	• TCW No. 5/2005	
		Implement water control measures (ETWB TCW No. 5/2005,	impact to any wetland		Hin Keng	stage		٨
		Protection of natural streams/ rivers from adverse impacts	habitats or wetland					
		arising from construction works to avoid direct or indirect	fauna					
		impacts on theTei Lung Hau Stream) and good site practices.	Minimize the drawdown					
			of water table					
Landsca	ape & Visual (Construction Phase)						
S6.9.3	LV1	The following good site practices and measures for minimisation	Minimize visual &	Contractor	Within Project Site	Construction	TM-EIAO	
		and avoidance of potential impacts are recommended:	landscape impact			stage		
		Re-use of Existing Soil						
		For soil conservation, existing topsoil shall be re-used where						٨
		possible for new planting areas within the project. The						
		construction program shall consider using the soil removed						
		from one phase for backfilling another. Suitable storage						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		ground, gathering ground and mixing ground may be set up						
		on-site as necessary.						
		No-intrusion Zone						
		To maximize protection to existing trees, ground vegetation and						٨
		the associated under storey habitats, construction contracts						
		may designate "No-intrusion Zone" to various areas within the						
		site boundary with rigid and durable fencing for each individual						
		no-intrusion zone. The contractor should closely monitor and						
		restrict the site working staff from entering the "no-intrusion						
		zone", even for indirect construction activities and storage of						
		equipment.						
		Protection of Retained Trees						
		All retained trees should be recorded photographically at the						۸
		commencement of the Contract, and carefully protected						
		during the construction period. Detailed tree protection						
		specification shall be allowed and included in the Contract						
		Specification, which specifying the tree protection						
		requirement, submission and approval system, and the tree						
		monitoring system.						
		The Contractor shall be required to submit, for approval, a						٨
		detailed working method statement for the protection of trees						
		prior to undertaking any works adjacent to all retained trees,						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		including trees in contractor's works sites.						
S6.12	LV2	Decorative Hoarding	Minimize visual &	Contractor	Within Project Site	Detailed design	EIAO – TM	
		Erection of decorative screen during construction stage to	landscape impact			and	ETWB TCW	٨
		screen off undesirable views of the construction site for visual				Construction	2/2004	
		and landscape sensitive areas. Hoarding should be designed				stage	ETWB TCW	
		to be compatible with the existing urban context.					3/2006	
		Management of facilities on work sites						٨
		To provide proper management of the facilities on the sites,						
		give control on the height and disposition/ arrangement of all						
		facilities on the works site to minimize visual impact to						
		adjacent VSRs.						
		Tree Transplanting						
		Trees of high to medium survival rate would be affected by the						٨
		works shall be transplanted where possible and practicable.						
		Tree transplanting proposal including final location for						
		transplanted trees shall be submitted separately to seek						
		relevant government department's approval, in accordance						
		with ETWB TCW No 3/2006.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
Air Qual	lity (Construc	tion Phase)						
/	A1	Emission from Vehicles and Plants	Reduce air pollution	Contractor	All construction	Construction	· APCO	
		All vehicles shall be shut down in intermittent use.	emission from construction		sites	stage		٨
		Only well-maintained plant should be operated on-site and	vehicles and plants					٨
		plant should be serviced regularly to avoid emission of						
		black smoke.						
		All diesel fuelled construction plant within the works areas						٨
		shall be powered by ultra-low sulphur diesel fuel (ULSD)						
/	A2	Open burning shall be prohibited	Reduce air pollution	Contractor	All construction	Construction	· APCO	٨
			emission from work site		sites	stage		
Constru	ction Dust Im	pact						
S7.6.5	D1	The contractor shall follow the procedures and requirements	Minimize dust impact at	Contractor	All construction	Construction	• APCO	٨
		given in the Air Pollution Control (Construction Dust) Regulation	the		sites	stage	To control the	
			nearby sensitive receivers				dust impact to meet	
							HKAQO and TM-EIA	
							criteria	
S7.6.5	D2	Mitigation measures in form of regular watering under a good site	Minimize dust impact at	Contractor	All construction	Construction	• APCO	٨
		practice should be adopted. Watering once per hour on	the		sites	stage	To control the	
		exposed worksites and haul road in the Kowloon area and once	nearby sensitive receivers				dust impact to meet	
		per 1.5hour at those in the Tai Wai area should be conducted to					HKAQO and TM-EIA	
		achieve dust removal efficiencies of 91.7%. While the above					criteria	
		watering frequencies are to be followed, the extent of watering						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		may vary depending on actual site conditions but should be						
		sufficient to maintain an equivalent intensity of no less than 1.8						
		L/m2 to achieve the dust removal efficiency						
S7.6.5	D3	Proper watering of exposed spoil should be undertaken	Minimize dust impact at	Contractor	All construction	Construction	· APCO	۸
		throughout the construction phase:	the		sites	stage	To control the	
		Any excavated or stockpile of dusty material should be covered	nearby sensitive receivers				dust impact to meet	۸
		entirely by impervious sheeting or sprayed with water to					HKAQO and TM-EIA	
		maintain the entire surface wet and then removed or backfilled					criteria	
		or reinstated where practicable within 24 hours of the						
		excavation or unloading;						
		Any dusty materials remaining after a stockpile is removed						۸
		should be wetted with water and cleared from the surface of						
		roads;						
		· A stockpile of dusty material should not be extend beyond the						۸
		pedestrian barriers, fencing or traffic cones.						
		The load of dusty materials on a vehicle leaving a construction						۸
		site should be covered entirely by impervious sheeting to						
		ensure that the dusty materials do not leak from the vehicle;						
		Where practicable, vehicle washing facilities with high pressure						۸
		water jet should be provided at every discernible or designated						
		vehicle exit point. The area where vehicle washing takes place						
		and the road section between the washing facilities and the exit						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		point should be paved with concrete, bituminous materials or						
		hardcores;						
		When there are open excavation and reinstatement works,						٨
		hoarding of not less than 2.4m high should be provided and						
		properly maintained as far as practicable along the site						
		boundary with provision for public crossing; Good site practice						
		shall also be adopted by the Contractor to ensure the						
		conditions of the hoardings are properly maintained throughout						
		the construction period;						
		The portion of any road leading only to construction site that is						*
		within 30m of a vehicle entrance or exit should be kept clear of						
		dusty materials;						
		Surfaces where any pneumatic or power-driven drilling, cutting,						۸
		polishing or other mechanical breaking operation takes place						
		should be sprayed with water or a dust suppression chemical						
		continuously;						
		Any area that involves demolition activities should be sprayed						۸
		with water or a dust suppression chemical immediately prior to,						
		during and immediately after the activities so as to maintain the						
		entire surface wet;						
		Where a scaffolding is erected around the perimeter of a building						۸

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		under construction, effective dust screens, sheeting or netting						
		should be provided to enclose the scaffolding from the ground						
		floor level of the building, or a canopy should be provided from						
		the first floor level up to the highest level of the scaffolding;						
		Any skip hoist for material transport should be totally enclosed						
		by impervious sheeting;						
		Every stock of more than 20 bags of cement or dry pulverised						۸
		fuel ash (PFA) should be covered entirely by impervious						
		sheeting or placed in an area sheltered on the top and the 3						
		sides;						
		Cement or dry PFA delivered in bulk should be stored in a closed						۸
		silo fitted with an audible high level alarm which is interlocked						
		with the material filling line and no overfilling is allowed;						
		Loading, unloading, transfer, handling or storage of bulk cement						۸
		or dry PFA should be carried out in a totally enclosed system or						
		facility, and any vent or exhaust should be fitted with an						
		effective fabric filter or equivalent air pollution control system;						
		and						
		• Exposed earth should be properly treated by compaction, turfing,						۸
		hydroseeding, vegetation planting or sealing with latex,						
		vinyl,bitumen, shotcrete or other suitable surface stabiliser						
		within six months after the last construction activity on the						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		construction site or part of the construction site where the						
		exposed earth lies.						
S7.6.5	D6	Implement regular dust monitoring under EM&A programme	Monitoring of dust impact	Contractor	Selected	Construction	• TM-EIA	٨
		during the construction stage.			representative	stage		
					dust			
					monitoring station			
Constru	ction Noise (A	Airborne)						
S8.3.6	N1	Implement the following good site practices:	Control construction	Contractor	All construction	Construction	Annex 5, TM-EIA	
		only well-maintained plant should be operated on-site and	airborne noise		sites	stage		٨
		plant should be serviced regularly during the construction						
		programme;						
		machines and plant (such as trucks, cranes) that may be in						٨
		intermittent use should be shut down between work periods or						
		should be throttled down to a minimum;						
		plant known to emit noise strongly in one direction, where						٨
		possible, be orientated so that the noise is directed away from						
		nearby NSRs;						
		silencers or mufflers on construction equipment should be						۸
		properly fitted and maintained during the construction works;						
		mobile plant should be sited as far away from NSRs as						٨
		possible and practicable;						
		material stockpiles, mobile container site office and other						٨

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures	Who to implement	Location of the measures	When to	What requirements or standards for	Status
	Log Ho		& Main Concerns to	the	measures	measures?	the measures to	
			address	measures?			achieve?	
		structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.						
S8.3.6	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the	Reduce the construction noise levels at low-level zone of NSRs through	Contractor	All construction sites	Construction stage	Annex 5, TM-EIA	۸
		construction period.	partial screening.					
S8.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full	Screen the noisy plant items to be used at all	Contractor	All construction sites where practicable	Construction stage	Annex 5, TM-EIA	*
		enclosure, screen the noisy plants including air compressor, generators and saw.	construction					
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	Annex 5, TM-EIA	۸
S8.3.6	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	Annex 5, TM-EIA	^
S8.3.6	N6	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected	Contractor	Selected representative	Construction stage	• TM-EIA	۸

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
			representative locations		noise			
					monitoring station			
Water G	uality (Constr	ruction Phase)						
S10.7.1	W1	In accordance with the Practice Note for Professional Persons on	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		Construction Site Drainage, Environmental Protection	impact from construction		sites	stage	Control Ordinance	
		Department,1994 (ProPECC PN1/94), construction phase	site		where practicable		• ProPECC PN1/94	
		mitigation measures shall include the following:	runoff and general				• TM-EIAO	
		Construction Runoff and Site Drainage	construction activities				TM-Water	
		At the start of site establishment (including the barging						٨
		facilities),perimeter cut-off drains to direct off-site water around						
		the site should be constructed with internal drainage works and						
		erosion and sedimentation control facilities implemented.						
		Channels (both temporary and permanent drainage pipes and						
		culverts), earthbunds or sand bag barriers should be provided on						
		site to direct stormwater to silt removal facilities. The design of the						
		temporary on-site drainage system will be undertaken by the						
		contractor prior to the commencement of construction.						
		The dikes or embankments for flood protection should be						٨
		implemented around the boundaries of earthwork areas.						
		Temporary ditches should be provided to facilitate the runoff						
		discharge into an appropriate watercourse, through a						
		site/sediment trap. The sediment/silt traps should be incorporated						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		in the permanent drainage channels to enhance deposition rates.						
		The design of efficient silt removal facilities should be based on						٨
		the guidelines in Appendix A1 of ProPECC PN 1/94, which states						
		that the retention time for silt/sand traps should be 5 minutes						
		under maximum flow conditions. Sizes may vary depending						
		upon the flow rate, but for a flow rate of 0.1 m3/s a sedimentation						
		basin of 30m3 would be required and for a flow rate of 0.5 m3/s						
		the basin would be 150 m3. The detailed design of the sand/silt						
		traps shall be undertaken by the contractor prior to the						
		commencement of construction.						
		All exposed earth areas should be completed and vegetated as						۸
		soon as possible after earthworks have been completed, or						
		alternatively, within 14 days of the cessation of earthworks where						
		practicable. Exposed slope surfaces should be covered by						
		tarpaulin or other means.						
		The overall slope of the site should be kept to a minimum to						۸
		reduce the erosive potential of surface water flows, and all traffic						
		areas and access roads protected by coarse stone ballast. An						
		additional advantage accruing from the use of crushed stone is						
		the positive traction gained during prolonged periods of inclement						
		weather and the reduction of surface sheet flows.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		All drainage facilities and erosion and sediment control						*
		structures should be regularly inspected and maintained to ensure						
		proper and efficient operation at all times and particularly following						
		rainstorms. Deposited silt and grit should be removed regularly						
		and disposed of by spreading evenly over stable, vegetated						
		areas.						
		Measures should be taken to minimise the ingress of site						۸
		drainage into excavations. If the excavation of trenches in wet						
		periods is necessary, they should be dug and backfilled in short						
		sections wherever practicable. Water pumped out from trenches						
		or foundation excavations should be discharged into storm drains						
		via silt removal facilities.						
		Open stockpiles of construction materials (for example,						۸
		aggregates, sand and fill material) of more than 50m3 should be						
		covered with tarpaulin or similar fabric during rainstorms.						
		Measures should be taken to prevent the washing away of						
		construction materials, soil, silt or debris into any drainage						
		system.						
		Manholes (including newly constructed ones) should always be						*
		adequately covered and temporarily sealed so as to prevent silt,						
		construction materials or debris being washed into the drainage						
		system and storm runoff being directed into foul sewers.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		Precautions be taken at any time of year when rainstorms are						٨
		likely, actions to be taken when a rainstorm is imminent or						
		forecasted, and actions to be taken during or after rainstorms are						
		summarised in Appendix A2 of ProPECC PN 1/94. Particular						
		attention should be paid to the control of silty surface runoff						
		during storm events, especially for areas located near steep						
		slopes.						
		All vehicles and plant should be cleaned before leaving a						۸
		construction site to ensure no earth, mud, debris and the like is						
		deposited by them on roads. An adequately designed and sited						
		wheel washing facilities should be provided at every construction						
		site exit where practicable. Wash-water should have sand and						
		silt settled out and removed at least on a weekly basis to ensure						
		the continued efficiency of the process. The section of access						
		road leading to, and exiting from, the wheel-wash bay to the						
		public road should be paved with sufficient backfall toward the						
		wheel-wash bay to prevent vehicle tracking of soil and silty water						
		to public roads and drains.						
		Oil interceptors should be provided in the drainage system						٨
		downstream of any oil/fuel pollution sources. The oil interceptors						
		should be emptied and cleaned regularly to prevent the release						
		of oil and grease into the storm water drainage system after						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		accidental spillage. A bypass should be provided for the oil						
		interceptors to prevent flushing during heavy rain.						
		Construction solid waste, debris and rubbish on site should be						۸
		collected, handled and disposed of properly to avoid water quality						
		impacts.						
		All fuel tanks and storage areas should be provided with locks						۸
		and sited on sealed areas, within bunds of a capacity equal to						
		110% of the storage capacity of the largest tank to prevent spilled						
		fuel oils from reaching water sensitive receivers nearby.						
		All the earth works involving should be conducted sequentially						۸
		to limit the amount of construction runoff generated from exposed						
		areas during the wet season (April to September) as far as						
		practicable.						
		Adopt best management practices						۸
S10.7.1	W3	Sewage Effluent	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		Portable chemical toilets and sewage holding tanks are	from sewage effluent		sites where	stage	Control Ordinance	۸
		recommended for handling the construction sewage generated			practicable		TM-water	
		by the workforce. A licensed contractor should be employed to						
		provide appropriate and adequate portable toilets and be						
		responsible for appropriate disposal and maintenance.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
S10.7.1	W7	In order to prevent accidental spillage of chemicals, the following	To minimize water quality	Contractor	All construction	Construction	Water Pollution	
		is recommended:	impact from accidental		sites where	stage	Control Ordinance	
		All the tanks, containers, storage area should be bunded and	spillage		practicable		• ProPECC PN1/94	۸
		the locations should be locked as far as possible from the					• TM-EIAO	
		sensitive watercourse and stormwater drains.					TM-Water	
		The Contractor should register as a chemical waste producer if						۸
		chemical wastes would be generated. Storage of chemical waste						
		arising from the construction activities should be stored with						
		suitable labels and warnings.						
		Disposal of chemical wastes should be conducted in						۸
		compliancewith the requirements as stated in the Waste disposal						
		(Chemical Waste) (General) Regulation.						
14/2 at a 4/2	Ionovene //	Company of the Monte)						
	· ·	Construction Waste)	0 " ("	0		:	DEVE TOWN	
S11.4.1.1	WM1	On-site sorting of C&D material	Separation of unsuitable	Contractor	All construction	Construction	DEVB TC(W)	
		Geological assessment should be carried out by competent	rock from ending up at		sites	stage	No. 6/2010	٨
		persons on site during excavation to identify materials which are	concrete batching plants					
		not suitable to use as aggregate in structural concrete (e.g.	and be turned into					
		volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite	concrete					
		dyke rock should be separated at the source sites as far as	for structural use					
		practicable and stored at designated stockpile areas preventing						
		them from delivering to crushing facilities. The crushing plant						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		operator should also be reminded to set up measures to prevent						
		unsuitable rock from ended up at concrete batching plants and						
		be turned into concrete for structural use. Details regarding						
		control measures at source site and crushing facilities should be						
		submitted by the Contractors for the Engineer to review and						
		agree. In addition, site records should also be kept for the types						
		of rock materials excavated and the traceability of delivery will be						
		ensured with the implementation of Trip Ticket System and						
		enforced by site supervisory staff as stipulated under DEVB						
		TC(W) No. 6/2010 for tracking of the correct delivery to the rock						
		crushing facilities for processing into aggregates. Alternative						
		disposal option for the reuse of volcanic rock and Aplite Dyke						
		rock, etc should also be explored.						
S11.5.1	WM2	Construction and Demolition Material	Good site practice to	Contractor	All construction	Construction	• Land	
		Maintain temporary stockpiles and reuse excavated fill material	minimize the waste		sites	stage	(Miscellaneous	٨
		for backfilling and reinstatement;	generation and recycle the				Provisions)	
		Carry out on-site sorting;	C&D materials as far as				Ordinance	٨
		Make provisions in the Contract documents to allow and	practicable so as to reduce				 Waste Disposal 	٨
		promotethe use of recycled aggregates where appropriate;	the amount for final				Ordinance	
		Adopt 'Selective Demolition' technique to demolish the existing	disposal				• ETWB TCW No.	٨
		structures and facilities with a view to recovering broken concrete					19/2005	
		effectively for recycling purpose, where possible;						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		Implement a trip-ticket system for each works contract to ensure						۸
		that the disposal of C&D materials are properly documented and						
		verified; and						
		Implement an enhanced Waste Management Plan similar to						٨
		ETWBTC (Works) No. 19/2005 – "Environmental Management						
		on Construction Sites" to encourage on-site sorting of C&D						
		materials and to minimize their generation during the course of						
		construction.						
		In addition, disposal of the C&D materials onto any sensitive						۸
		locations such as agricultural lands, etc. should be avoided. The						
		Contractor shall propose the final disposal sites to the Project						
		Proponent and get its approval before implementation						
S11.5.1	WM3	C&D Waste	Good site practice to	Contractor	All construction	Construction	• Land	
		Standard formwork or pre-fabrication should be used as far as	minimize the waste		sites	stage	(Miscellaneous	٨
		practicable in order to minimise the arising of C&D materials.	generation and recycle the				Provisions)	
		The use of more durable formwork or plastic facing for the	C&D materials as far as				Ordinance	
		construction works should be considered. Use of wooden	practicable so as to reduce				Waste Disposal	
		hoardings should not be used, as in other projects. Metal	the amount for final				Ordinance	
		hoarding should be used to enhance the possibility of recycling.	disposal				• ETWB TCW No.	
		The purchasing of construction materials will be carefully planned					19/2005	
		in order to avoid over ordering and wastage.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		The Contractor should recycle as much of the C&D materials as						٨
		possible on-site. Public fill and C&D waste should be segregated						
		and stored in different containers or skips to enhance reuse or						
		recycling of materials and their proper disposal. Where						
		practicable, concrete and masonry can be crushed and used as						
		fill. Steel reinforcement bar can be used by scrap steel mills.						
		Different areas of the sites should be considered for such						
		segregation and storage.						
S11.5.1	WM4	General Refuse	Minimize production of the	Contractor	All construction	Construction	Waste Disposal	
		General refuse generated on-site should be stored in enclosed	general refuse and avoid		sites	stage	Ordinance	٨
		bins or compaction units separately from construction and	odour, pest and litter					
		chemical wastes.	impacts					
		A reputable waste collector should be employed by the						٨
		Contractor to remove general refuse from the site, separately						
		from construction and chemical wastes, on a daily basis to						
		minimize odour, pest and litter impacts. Burning of refuse on						
		construction sites is prohibited by law.						
		Aluminium cans are often recovered from the waste stream by						٨
		individual collectors if they are segregated and made easily						
		accessible. Separate labelled bins for their deposit should be						
		provided if feasible.						
		Office wastes can be reduced through the recycling of paper if						٨

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		volumes are large enough to warrant collection. Participation in a						
		local collection scheme should be considered by the Contractor.						
S11.5.1	WM7	Chemical Waste	Control the chemical waste	Contractor	All construction	Construction	Waste Disposal	
		Chemical waste that is produced, as defined by Schedule 1 of	and ensure proper		sites	Stage	(Chemical Waste)	٨
		the Waste Disposal (Chemical Waste) (General) Regulation,	storage,				General)	
		should be handled in accordance with the Code of Practice on	handling and disposal.				Regulation	
		the Packaging, Labelling and Storage of Chemical Wastes.					Code of Practice	
		Containers used for the storage of chemical wastes should be					on the Packaging,	٨
		suitable for the substance they are holding, resistant to corrosion,					Labelling and	
		maintained in a good condition, and securely closed; have a					Storage of	
		capacity of less than 450 liters unless the specification has been					Chemical Waste	
		approved by the EPD; and display a label in English and Chinese						
		in accordance with instructions prescribed in Schedule 2 of the						
		regulation.						
		The storage area for chemical wastes should be clearly labelled						*
		and used solely for the storage of chemical waste; enclosed on at						
		least 3 sides; have an impermeable floor and bunding of						
		sufficient capacity to accommodate 110% of the volume of the						
		largest container or 20 % of the total volume of waste stored in						
		that area, whichever is the greatest; have adequate ventilation;						
		covered to prevent rainfall entering; and arranged so that						
		incompatible materials are adequately separated.						

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
		Disposal of chemical waste should be via a licensed waste						*
		collector; be to a facility licensed to receive chemical waste, such						
		as the Chemical Waste Treatment Centre which also offers a						
		chemical waste collection service and can supply the necessary						
		storage containers; or be to a reuser of the waste, under						
		approval from the EPD.						
Land Co	ntamination					1		

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
S12.12	LC2	Re-sampling at NTSAMC	To analyse cyanide (free)	Contractor	Site L1	After the site	Practice Guide	
		The soil re-sampling and analysis of cyanide (free) at Site L1	at		(NT South	is resumed	(PG) forInvestigation	٨
		(NT South Animal Centre) should be conducted after the site is	Site L1 (NT South Animal		Animal Centre)	and handed	and	
		resumed and handed over to the Project Proponent.	Centre)			over to the	Remediation of	
		Following the completion of re-sampling and lab testing works				Project	ContaminatedLand	۸
		of this site, a second Supplementary CAR and Supplementary				Proponent	GN/GM for land	
		RAP (if contamination is confirmed) shall be prepared and					contamination	
		submitted to EPD for agreement.					Risk-Based	
		Supplementary Remediation Report (RR) shall also be					Remediation Goals	٨
		prepared and submitted to EPD for endorsement prior to the						
		commencement of any construction/ development works at Site						
		L1 (NT South Animal Centre)						
Hazard t	to Life							
Chapter	A13C.8	Installation of on-site gas monitors in all relevant SCL	To reduce the risks to the	MTRC/	Guardhouse next	Construction		۸
13.13		construction/operation areas;	SCL staff, construction	Contractor	to Site Entrance	and		
			workers and passengers		(Opposite to Hin	operation		

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?	Status
					Keng Street)	phases		
Chapter	A13C.8	Establishment of emergency response and evacuation plans	To reduce the risks to the	MTRC/	-	Construction		٨
13.13		(cooperation of various parties/departments required. For	SCL staff,	Contractor		and		
		theoperational phase the emergency plan should also include	constructionworkers and			operation		
		adequate procedures for controlling the tunnel ventilation system	passengers			phases		
		and stopping of the SCL train traffic in order to prevent the trains						
		moving into the affected areas.)						
Chapter	A13C.8	Safety/emergency response/evacuation training and drills for all	To reduce the risks to the	MTRC/	-	Construction		٨
13.13		personnel	SCL staff,	Contractor		and		
			constructionworkers and			operation		
			passengers			phases		
EM&A P								

EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the	Who to	Location of the	When to	What requirements	Status
	Log Ref		recommended Measures	implement	measures	Implement the	or standards for	
			& Main Concerns to	the		measures?	the measures to	
			address	measures?			achieve?	
S 14.2	EM1	An Independent Environmental Checker needs to	Control EM&A	MTR	All construction	Construction	EIAO Guidance	٨
		be employed as per the EM&A Manual.	Performance	Corporation	sites	stage	Note No.4/2010	
							• TM-EIAO	
S 14.2 –	EM2	An Environmental Team needs to be employed as	Perform environmental	MTR	All construction	Construction	EIAO Guidance	٨
14.4		per the EM&A Manual	monitoring & auditing	Corporation/	sites	stage	Note No.4/2010	
		Prepare a systematic Environmental		Contractor			• TM-EIAO	٨
		Management Plan to ensure effective implementation of the						
		mitigation measures.						
		An environmental impact monitoring needs to be						٨
		implementing by the Environmental Team to ensure all the						
		requirements given in the EM&A Manual are fully complied						
		with.						

Remarks:

- ^ Compliance of mitigation measure
- X Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor
- * Recommendation was made during site audit but improved/rectified by the contractor.

N/ANot Applicable

APPENDIX F EVENT AND ACTION PLANS

Appendix F - Event and Action Plan for Air Quality Monitoring during Construction Phase

FVENT		A	ACTION	
EVENT	Works Contract 1102 ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	 Inform the IEC, Contractor and ER; Discuss with the Contractor, IEC and ER on the remedial measures required; Repeat measurement to confirm findings; Increase monitoring frequency 	 Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	Confirm receipt of notification of exceedance in writing;	Identify source(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods agreed with the ER as appropriate.
2.Exceedance for two or more consecutive samples	 Inform the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Repeat measurements to confirm findings; Increase monitoring frequency to daily; If exceedance continues, arrange meeting with the IEC, ER and Contractor; If exceedance stops, cease additional monitoring 	 Check monitoring data submitted by the ET; Check Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise Implementation of remedial measures. 	 Identify source and investigate the causes of exceedance; Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal as appropriate.

LIMIT LEVEL				
1.Exceedance for one	Inform the IEC, Contractor and ER;	Check monitoring data submitted	Confirm receipt of notification of	Identify source(s) and investigate the causes
sample	2. Repeat measurement to confirm	by the ET;	exceedance in writing;	of exceedance;
	findings;	2. Check the Contractor's working	2. Notify the Contractor, IEC and ET;	Take immediate action to avoid further
	3. Increase monitoring frequency to daily;	method;	3. Review and agree on the remedial	exceedance;
	4. Discuss with the ER, IEC and contractor	3. Discuss with the ET, ER and	measures proposed by the Contractor;	3. Submit proposals for remedial measures to
	on the remedial measures and assess	Contractor on possible remedial	4. Supervise implementation of remedial	ER with a copy to ET and IEC within three
	the effectiveness.	measures;	measures.	working days of notification;
		4. Review and advise the ER and ET		4. Implement the agreed proposals;
		on the effectiveness of		5. Amend proposal if appropriate.
		Contractor's remedial measures.		
2.Exceedance for two or more	1. Notify IEC, Contractor and EPD;	Check monitoring data submitted	Confirm receipt of notification of	Identify source(s) and investigate the causes
consecutive samples	2. Repeat measurement to confirm	by the ET;	exceedance in writing;	of exceedance;
	findings;	2. Check the Contractor's working	2. Notify the Contractor, IEC and ET;	Take immediate action to avoid further
	3. Increase monitoring frequency to daily;	method;	3. In consultation with the ET and IEC,	exceedance;
	4. Carry out analysis of the Contractor's	3. Discuss with ET, ER, and	agree with the Contractor on the	3. Submit proposals for remedial measures to
	working procedures with the ER to	Contractor on the potential	remedial measures to be implemented;	the ER with a copy to the IEC and ET within
	determine possible mitigation to be	remedial measures;	4. Supervise the implementation of	three working days of notification;
	implemented;	4. Review and advise the ER and ET	remedial measures;	Implement the agreed proposals;
	5. Arrange meeting with the IEC,	on the effectiveness of	5. If exceedance continues, consider	5. Revise and resubmit proposals if problem
	Contractor and ER to discuss the	Contractor's remedial measures.	what portion of the work is responsible	still not under control;
	remedial measures to be taken;		and instruct the Contractor to stop that	6. Stop the relevant portion of works as
	6. Review the effectiveness of the		portion of work until the exceedance is	determined by the ER until the exceedance
	Contractor's remedial measures and		abated.	is abated.
	keep IEC, EPD and ER informed of the			
	results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event and Action Plan for Noise Monitoring during Construction Phase

EVENT			ACTION	
	Works Contract 1102 ET	IEC	ER	CONTRACTOR
Action Level	 Notify the IEC, Contractor and ER Discuss with the ER, IEC and Contractor on the remedial measures required Increase monitoring frequency to check mitigation effectiveness 	 Review the investigation results submitted by the contractor; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	Confirm receipt of notification of complaint in writing Notify the Contractor, IEC and ET Review and agree on the remedial measures proposed by the Contractor; Supervise implementation of remedial measures	 Investigate the complaint and propose remedial measures Report the results of investigation to the IEC, ET and ER Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification. Implement noise mitigation proposals
Limit Level	 Notify the IEC, Contractor and EPD Repeat measurement to confirm findings Increase monitoring frequency Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Inform IEC, ER and EPD the causes and actions taken for the exceedances Assess effectiveness of the Contractor's remedial measures and keep IEC, ER and EPD informed of the results 	 Check monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ER, ET and Contractor on the potential remedial measures Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor. 	1. Confirm receipt of notification of exceedance in writing 2. Notify the Contractor, IEC and ET 3. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented 4. Supervise the implementation of remedial measures 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	 Identify source and investigate the causes of exceedance Take immediate action to avoid further exceedance Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals Revise and resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event and Action Plan for Landscape and Visual during Construction Phase

Action Level	Works Contract 1102 ET	IEC	ER	Contractor
Non-conformity on	1. Inform the Contractor, the IEC and	Check inspection report	Confirm receipt of	Identify Source and
one occasion	the ER	2. Check the Contractor's working	notification of non-	investigate the non-conformity
	2. Discuss remedial actions with the	method	conformity in writing	2. Implement remedial
	IEC, the ER and the Contractor	3. Discuss with the ET, ER and	2. Review and agree on the	measures
	3. Monitor remedial actions until	the Contractor on possible remedial	remedial measures proposed by	3. Amend working methods
	rectification has been completed	measures	the Contractor	agreed with the ER as
		4. Advise the ER on effectiveness	3. Supervise implementation	appropriate
		of proposed remedial measures.	of remedial measures	4. Rectify damage and
				undertake any necessary
				replacement
Repeated Non-	Identify Source	Check inspection report	Notify the Contractor	Identify Source and
conformity	2. Inform the Contractor, the IEC and	2. Check the Contractor's working	2. In consultation with the ET	investigate the non-conformity
	the ER	method	and IEC, agree with the	2. Implement remedial
	3. Increase inspection frequency	3. Discuss with the ET and the	Contractor on the remedial	measures
	4. Discuss remedial actions with the	Contractor on possible remedial	measures to be implemented	3. Amend working methods
	IEC, the ER and the Contractor	measures	3. Supervise implementation	agreed with the ER as
	5. Monitor remedial actions until	4. Advise the ER on effectiveness	of remedial measures.	appropriate
	rectification has been completed	of proposed remedial measures		4. Rectify damage and
	6. If non-conformity stops, cease			undertake any necessary
	additional monitoring			replacement. Stop relevant
				portion of works as determined
				by the ER until the
				non-conformity is abated.

APPENDIX G WASTE GENERATION IN THE REPORTING MONTH

Name of Contractor: Penta-Ocean Construction Co. Ltd.

Waste Flow Table for Year 2015

Month	A	ctual Quantition	es of Inert C&I	O Materials Ge	enerated Month	nly	Actua	al Quantities o	f C&D Wastes	Generated M	onthly
	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects (See Note 2)		-	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	$(in '000m^3)$	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan-15 (See Note 3)	1.1158	0	0	0	1.1064	0.0093	0	0	0	0	0.0825
Feb-15											
Mar-15											
Apr-15											
May-15											
Jun-15											
Sub-total	1.1158	0	0	0	1.1064	0.0093	0	0	0	0	0.0825
Jul-15											
Aug-15											
Sep-15											
Oct-15											
Nov-15											
Dec-15											
Total	1.1158	0	0	0	1.1064	0.0093	0	0	0	0	0.0825

Note: (1) Inert C&D materials include excavated soil and rock. 429.2m³ and 677.2m³ of inert C&D materials were delivered to Tseung Kwan O Area 137 Fill Bank and Tuen Mun Area 38 Fill Bank respectively during the reporting month.

Note: (2) Excavated soil was disposed of at Contract 1108A Kai Tak Barging Point and would be reused in other Project.

Note: (3) The cut-off date of waste flow data in reporting month was 28 January 2015.

APPENDIX H
CUMULATIVE LOG FOR COMPLAINTS,
NOTIFICATIONS OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix H - Cumulative Log for Complaints, Notifications of Summons and Successful Prosecutions

Cumulative Complaint Log

Cumulative Complaint Log						
Log Ref.	Date/Location	Complainant/ Date of Contact	Details of Complaint	Investigation/ Mitigation Action	File Closed	
SCL1102- 05112014- C1	5 Nov 2014	A resident who lives near Keng Hau Road	The complainant complained about the noise from construction site near Keng Hau Road starting at 6a.m. from Sunday to Friday.	According to the information provided by the Contractor, no construction activity was conducted within the restricted hours. The measured noise levels in September and October 2014 were in full compliance with the construction noise limit level. A surprise check was conducted around 6:30a.m. to ensure no construction activity was conducted within restricted hours. The Contractor had been implementing appropriate noise mitigation measures including installing movable noise barriers for noisy plants and installing noise barrier on temporary hoarding located on the site boundaries between noisy construction activities and NSRs.	Closed	

Cumulative Log for Notifications of Summons

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since project commencement
		1			

Cumulative Log for Successful Prosecutions

Log Ref.	Date/Location	Subject	Status	Total no. Received in this reporting month	Total no. Received since the commencement of the project