

Ref.: HYDZHMBEEM00\_0\_8341L.21

15 January 2021

By Fax (3748 8900) and By Post

AECOM Asia Co. Ltd.  
The PRE's Office  
550 Cheung Tung Road, Lantau, Hong Kong

Attention: Mr. Jason Yu

Dear Sir,

**Re: Agreement No. CE 48/2011 (EP)  
Environmental Project Office for the  
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and  
Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2019/01  
HZMB HKBCF – Phase 2 and Other Works  
Monthly EM&A Report for December 2020**

Reference is made to the Environmental Team's submission of Monthly EM&A Report for December 2020 certified by the ET Leader (ET's ref.: "MCL/ED/0011/2021/C" dated 15 January 2021) and provided to us via e-mail on 15 January 2021.

We are pleased to inform you that we have no further comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-353/2009/K (the EP).

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,  
For and on behalf of  
Ramboll Hong Kong Limited



Manson Yeung  
Independent Environmental Checker  
HZMB HKBCF

c.c.	HyD	Attn.: Mr. Patrick Ng	(By Fax: 3188 6614)
	HyD	Attn.: Mr. Alan Ip	(By Fax: 3188 6614)
	Fugro	Attn.: Mr. Calvin Leung	(By Fax: 2450 6138)
	CHEC	Attn.: Mr. Johnason Ko	(By Fax: 2887 3104)

Internal: DY, YH, ENPO Site



FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre  
5 Lok Yi Street, Tai Lam  
Tuen Mun, NT  
Hong Kong

Date 15 January 2021

Our Ref. MCL/ED/0011/2021/C

Ramboll Hong Kong Limited  
21/F, BEA Harbour View Centre,  
56 Gloucester Road,  
Wan Chai, Hong Kong

BY EMAIL

Attn.: Mr. Manson Yeung, Independent Environmental Checker

Dear Sir,

**EP Condition 5.4 – Monthly EM&A Report for  
Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and  
Other Works (Contract No. HY/2019/01)**

Pursuant to Condition 5.4 of the Environmental Permit (EP-353/2009K) for the captioned project, we hereby submit the certified Monthly EM&A Report for December 2020 for your verification.

Thank you for your attention, should there be any comments or queries, please contact our Mr. Cyrus Lai at 3565-4442 or the undersigned at 3565-4441.

Yours faithfully,  
for and on behalf of  
FUGRO TECHNICAL SERVICES LIMITED

Calvin Leung  
Environmental Team Leader

c.c. AECOM Attn: Mr. Jason Yu, Mr. Gordon Kok  
Ramboll Attn: Mr. Y. H. Hui, Mr. K. C. Chan  
CHEC Attn: Mr. Marko Chan, Mr. Matthew Wu



---

# Monthly EM&A Report (December 2020)

0002/20/ED/0269 02 |

**Contact No. HY/2019/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works**

# Document Control

## Document Information

Project Title	Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works (Contract No. HY/2019/01)
Document Title	Monthly EM&A Report (December 2020)
Fugro Project No.	0002/20
Fugro Document No.	0002/20/ED/0269
Issue Number	02


## Client Information

Client	China Harbour Engineering Co., Ltd. - Contract No. HY/2019/01
Client Address	China Harbour Building, 370-4 King's Road, North Point Hong Kong
Client Contact	Matthew Wu

## Revision History

Issue	Date	Comments on Content	Prepared and checked By	Review By	Certified By
02	14 January 2020	No adverse comment from IEC	KH	CY	MP
01	12 January 2020	IEC comments released	KH	CY	MP

## Environmental Team

Initials	Name	Role	Signature
MP	Calvin M.P. Leung	Environmental Team Leader	
CY	Cyrus C.Y. Lai	Senior Environmental Consultant	
KH	Toby K.H. Wan	Assistant Environmental Consultant	



---

## EXECUTIVE SUMMARY

This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. HY/2019/01 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works" (hereafter referred to as "the Contract") for the Highways Department of Hong Kong Special Administrative Region (HKSAR). Contract No. HY/2019/01 was awarded to China Harbour Engineering Co. Limited and Fugro Technical Services Limited (FTS) was appointed as the Environmental Team (ET) by the Contractor.

Contract No. HY/2019/01 is part of the "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities" (HZMB HKBCF) Project which is a "Designated Project" under Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499) and for which an EIA Report (Register No. AEIAR-145/2009) was prepared and approved. The current Environmental Permit (EP) for HKBCF, namely No. EP-353/2009/K, was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Commencement of the Contract took place on 4 December 2019 and the construction site preparation works commenced in early February 2020.

Fugro Technical Services Limited (FTS) has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKBCF (Version 1.0) and is providing environmental team services for the Contract.

This is the 9th Monthly EM&A Report for the Contract which summaries findings of the EM&A programme during the reporting period from 1 October 2020 to 31 October 2020.

### **Environmental Monitoring and Audit Progress**

The monthly EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality, noise and the post-construction dolphin monitoring works for the Contract are covered by Contract No. HY/2019/01 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works". The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 as part of EM&A programme if the impact air quality monitoring work is no longer covered by Contract No. HY/2011/03 respectively. However, this is subject to ENPO's final decision on which ET should carry out the monitoring work at these stations.

### **Breaches of Action and Limit Levels**

No Action and Limit Level exceedance was recorded for air quality monitoring in the reporting month. Also, no Action and Limit Level exceedance was recorded for construction noise monitoring in the reporting month.

### **Complaint Log**

No complaints were received in the reporting period.

### **Notifications of any Summons and Successful Prosecutions**

No notifications of summons and prosecutions were received in the reporting period.

## **Reporting Change**

Due to the existing air quality monitoring location AMS7B would be hand over back to Airport Authority for their construction works. A new alternative air quality monitoring location is still under processing. Air quality monitoring location AMS7B was temporary suspended, effective from 10 December 2020.

## **Future Key Issues**

The main works will be anticipated in the next reporting period are as follow:

- Excavation at Vehicle Clearance Plaza (VCP) and WA3 (land-based);
- Road & Drain works at South Public Transport Interchanges (SPTI) and North Public Transport Interchanges (NPTI) (land-based);
- Vertical access at Passenger Clearance Building (PCB) (land-based);
- Covered Walkway at South Public Transport Interchanges (SPTI) and North Public Transport Interchanges (NPTI) (land-based);
- Public Toilet at North Public Transport Interchanges (NPTI) (land-based);
- Kiosks Construction at Vehicle Clearance Plaza (VCP) (land-based);
- Landscape Works at G1 and G5;
- Conceal Conduits Works at Vehicle Clearance Plaza (VCP) (land-based).

# Contents

<b>EXECUTIVE SUMMARY</b>	<b>1</b>
<b>1. INTRODUCTION</b>	<b>6</b>
1.1 Background	6
1.2 Project Description	6
1.3 Project Organization	7
1.4 Construction Programme and Activities	7
1.5 Works undertaken during the month	7
1.6 Status of Environmental Licences, Notification and Permits	8
<b>2. AIR QUALITY</b>	<b>9</b>
2.1 Monitoring Requirement	9
2.2 Monitoring Equipment	9
2.3 Monitoring Methodology for HVS	10
2.4 Maintenance and Calibration for HVS	11
2.5 Monitoring Methodology for Direct Reading Dust Meter	11
2.6 Maintenance and Calibration for Direct Reading Dust Meter	12
2.7 Monitoring Locations	12
2.8 Monitoring Results	13
<b>3. NOISE</b>	<b>14</b>
3.1 Monitoring Requirement	14
3.2 Monitoring Equipment	14
3.3 Monitoring Parameters and Frequency	14
3.4 Monitoring Methodology	15
3.5 Maintenance and Calibration	15
3.6 Monitoring Locations	16
3.7 Monitoring Results	16
<b>4. ECOLOGY MONITORING</b>	<b>18</b>
4.1 Monitoring Requirements	18
4.2 Monitoring Locations	18
4.3 Monitoring Results	18
<b>5. SITE INSPECTION AND AUDIT</b>	<b>20</b>
5.1 Site Inspection	20
5.2 Advice on the Solid and Liquid Waste Management Status	20
<b>6. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>	<b>21</b>
6.1 Environmental Exceedance	21
6.2 Complaints, Notification of Summons and Prosecution	21

<b>7.</b>	<b>IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE</b>	<b>22</b>
7.1	Implementation Status	22
<b>8.</b>	<b>FUTURE KEY ISSUES</b>	<b>23</b>
8.1	Construction Programme for the Next Month	23
8.2	Key Issues for the Coming Month	23
8.3	Monitoring Schedules for the Next Month	23
<b>9.</b>	<b>CONCLUSION AND RECOMMENDATION</b>	<b>24</b>
9.1	Conclusions	24
9.2	Comment and Recommendations	24

## Tables

Table 1.1 Contact Information of Key Personnel

Table 1.2 Environmental Licenses, Notification and Permits Summary

Table 2.1 Air Quality Monitoring Equipment

Table 2.2 Air Quality Monitoring Location

Table 2.3 Summary of Air Quality Monitoring Results

Table 3.1 Construction Noise Monitoring Equipment

Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

Table 3.3 Construction Noise Monitoring Location

Table 3.4 Summary of Construction Noise Monitoring Results

Table 4.1 Dolphin encounter rates deduced from the two sets of TMCLKL surveys (two surveys in each set) during the reporting month in Northeast (NEL) and Northwest Lantau (NWL)

Table 4.2 Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four TMCLKL surveys conducted in the reporting month on primary lines only as well as both primary lines and secondary lines in NEL and NWL

---

## Figures

Figure 1	The Site Layout Plan of the Contract
Figure 2	The Location of the Air Quality Monitoring Station
Figure 3	The Location of the Noise Monitoring Station
Figure 4	Post-Construction Dolphin Monitoring Line Transect Layout Map

---

---

## Appendices

Appendix A	Construction Programme
Appendix B	Project Organization Chart
Appendix C	Action and Limit Levels
Appendix D	Calibration Certificate of Monitoring Equipment
Appendix E	Environmental Monitoring Schedule
Appendix F	Air Quality Monitoring Results and Construction Noise Monitoring Results
Appendix G	Wind Data
Appendix H	Event and Action Plan
Appendix I	Waste Flow Table
Appendix J	Implementation Status of Environment Mitigation Measures (Construction Phase)
Appendix K	Weather and Meteorological Conditions during Reporting Month
Appendix L	Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
Appendix M	Summary of Site Audit in the Reporting Month
Appendix N	Outstanding Issues and Deficiencies
Appendix O	Dolphin Monitoring Results

---

# 1. INTRODUCTION

## 1.1 Background

- 1.1.1 Fugro Technical Services Limited was commissioned by China Harbour Engineering Co. Limited (also referred to as “the Contractor”) to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for Contract No. HY/2019/01 “Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works”.
- 1.1.2 Contract No. HY/2019/01 is part of the “Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities” (HZMB HKBCF) Project which is a “Designated Project” under Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499) and for which an EIA Report (Register No. AEIAR-145/2009) was prepared and approved. The current Environmental Permit (EP) for HKBCF, namely No. EP-353/2009/K, was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. The general layout of the Project area is shown in **Figure 1**. Commencement of the Contract took place on 4 December 2019 and the construction site preparation works commenced in early February 2020.
- 1.1.3 This is the 11th Monthly EM&A report to document the findings of site inspection activities and EM&A programme carried out by the Contractor of Contract No. HY/2019/01 from 1 December 2020 to 31 December 2020 (reporting period) and is submitted to fulfil Condition 5.4 of the EP.

## 1.2 Project Description

- 1.2.1 The works to be executed under Contract No. HY/2019/01 include the following major items:
- Landscaping and establishment works;
  - Irrigation system and associated drainage pumping system and facilities;
  - Erection and installation in the Passenger Clearance Building;
  - Public transport interchange (PTI) public toilet, satellite refuse collection point (RCP) and observation guard booths;
  - PTI cross boundary shuttle (CBS) / cross boundary coach (CBC) lanes and covered walkway;
  - Vehicle clearance plazas (VCP) vehicle kiosks and associate automatic vehicle clearance supporting system (AVCSS).

## 1.3 Project Organization

1.3.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone
Engineer or Engineer's Representative (AECOM Asia Co. Ltd.)	Senior Resident Engineer	Mr. Jason Yu	3748 8903
	Resident Engineer	Mr. Winston Wong	3748 8918
	Resident Engineer	Mr. Gordon Kok	3748 8967
Environmental Project Office / Independent Environmental Checker (Ramboll Hong Kong Limited)	Environmental Project Office Leader	Mr. Y. H. Hui	3465 2888
	Independent Environmental Checker (IEC)	Mr. Manson Yeung	9700 6767
	Environmental Site Supervisor	Mr. K. C. Chan	3465 2882
Contractor (China Harbour Engineering Co. Ltd)	Environmental Manager	Mr. Marko Chan	9427 2879
	Environmental Officer	Mr. Matthew Wu	6076 2675
Environmental Team (Fugro Technical Services Limited)	Environmental Team Leader (ETL)	Mr. Calvin Leung	3565 4441

## 1.4 Construction Programme and Activities

1.4.1 The site layout plan of the Contract is shown in **Figure 1**.

1.4.2 The construction programme of this Contract is shown in **Appendix A**.

## 1.5 Works undertaken during the month

1.5.1 The main construction works carried out in the reporting period were as follow:

- Excavation at VCP and WA3 (land-based);
- Road & Drain works at SPTI and NPTI (land-based);
- Vertical access at PCB (land-based);
- Covered Walkway at SPTI and NPTI (land-based);
- Public Toilet at NPTI (land-based);
- Kiosks Construction at VCP (land-based);
- Landscape Works at G1 and G5 (land-based);
- Conceal Conduits Works at VCP (land-based).

## 1.6 Status of Environmental Licences, Notification and Permits

1.6.1 A summary of the relevant permits, licenses and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Table 1.2 Environmental Licenses, Notification and Permits Summary

Permit/ Notification/ License	Reference No	Valid From	Valid Till
Environmental Permit	EP-353/2009/K	11-Apr-16	Not Applicable
Notification pursuant to Air Pollution (Construction Dust) Regulation	451380	28-Nov-19	Not Applicable
Billing Account for Disposal of C&D waste	A/C No. 7036097	18-Dec-19	Not Applicable
Chemical Waste Producer Registration	5296-951-C1186-32	6-Feb-20	Not Applicable
Water Discharge License	WT00035721-2020	28-Apr-20	30-Apr-25
Construction Noise Permit	GW-RS0452-20	8-Jul-20	5-Jan-21
Construction Noise Permit	GW-RS0742-20	2-Oct-20	31-Dec-20
Construction Noise Permit	GW-RS0757-20	14-Oct-20	31-Dec-20



## 2. AIR QUALITY

### 2.1 Monitoring Requirement

2.1.1 In accordance with the Contract Specific EM&A Manual, 1-hour and 24-hour Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations to indicate the impacts of construction dust on air quality. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days.

### 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) deployed at the designated monitoring stations. The HVS shall meet all the requirements of the EM&A Manual.

2.2.2 A portable direct reading dust meter was used to carry out the 1-hour TSP monitoring.

2.2.3 The model of the air quality monitoring equipment used is summarized in **Table 2.1**.

Table 2.1 Air Quality Monitoring Equipment

Item	Location	Brand	Model	Equipment	Serial No.
1	AMS2	Tisch	TE-5170 (TSP)	High Volume Sampler	HVS-01
			TE-300-310X	-Mass Flow Controller	3002
			TE-5005X	-Blower Motor Assembly	4607
			TE-5007X	-Mechanical Timer	5596
			TE-5009X	-Continuous Flow Recorder	5752
2	AMS3C	Tisch	TE-5170 (TSP)	High Volume Sampler	HVS-02
			TE-300-310X	-Mass Flow Controller	3000
			TE-5005X	-Blower Motor Assembly	4610
			TE-5007X	-Mechanical Timer	5597
			TE-5009X	-Continuous Flow Recorder	5756
3	AMS7B	Tisch	TE-5170 (TSP)	High Volume Sampler	HVS-03
			TE-300-310X	-Mass Flow Controller	2792
			TE-5005X	-Blower Motor Assembly	3802
			TE-5007X	-Mechanical Timer	5781
			TE-5009X	-Continuous Flow Recorder	5483
4		Tisch	TE-5025A	HVS Sampler Calibrator	438320/2456
5		Sibata	Model LD-5R	Sibata Portable TSP Monitors	620480
6			Model LD-5R		761106
7			Model LD-5R		892185

## 2.3 Monitoring Methodology for HVS

2.3.1 The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.
- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.
- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- Permission must be obtained to set up the samplers and to obtain access to the monitoring stations.
- A secured supply of electricity is needed to operate the samplers.

2.3.2 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler shall be properly set. The power supply should be checked to ensure the proper functioning of the sampler. The sampler is recommended to be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.

2.3.3 The filter holding frame should be removed by loosening the four nuts and placing carefully a weighted and conditioned filter at the centre with the stamped number upwards on a supporting screen.

2.3.4 The filter should be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. The filter holding frame should be tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

2.3.5 A programmed timer should be used to control the duration of operation. Information should be recorded on the record sheet, which included the starting time, the weather condition and the filter number.

2.3.6 After sampling process is finished, the filter should be removed and sent to the laboratory for weighting. The elapsed time should also be recorded.

2.3.7 All filters should be equilibrated in a conditioning environment for 24 hours before weighting. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^\circ\text{C}$ ; the relative humidity (RH) should be  $< 50\%$  and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

## 2.4 Maintenance and Calibration for HVS

- 2.4.1 The high volume motors and their accessories should be properly maintained, including routine motor brushes replacement and electrical wiring checking, to ensure that the equipment and a continuous power supply were in good working condition.
- 2.4.2 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at fortnightly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The calibration certificate for the HVS is provided in **Appendix D**.

## 2.5 Monitoring Methodology for Direct Reading Dust Meter

- 2.5.1 Portable Laser Particle Photometer Monitors should be operated in accordance with the Manufacturer's instruction Manual as below:
- a) Pulling up the air sampling inlet cover
  - b) Changing the Mode 0 to BG
  - c) Pressing Start/Stop switch
  - d) Turning the knob to SENSI.ADJ and press it
  - e) Pressing Start/Stop switch again
  - f) Returning the knob to the position MEASURE slowly
  - g) Pressing the timer set switch to set measuring time
  - h) Removing the cap and start the measurement

## 2.6 Maintenance and Calibration for Direct Reading Dust Meter

2.6.1 ET shall submit sufficient information to the IEC to prove that the instrument is capable of achieving comparable results to the HVS. The instrument should also be calibrated regularly, and the 1-hour sampling shall be determined periodically by the HVS to check the validity and accuracy of the results measured by direct reading method. The calibration certificate for the direct reading dust meter is provided in **Appendix D**.

## 2.7 Monitoring Locations

2.7.1 In accordance with the Contract Specific EM&A Manual, four air quality monitoring locations, namely AMS2, AMS3C, AMS6 and AMS7B were set up at the proposed locations. AMS2, AMS3C and AMS7B are covered by Contract No. HY/2019/01 "Hong Kong-Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works"

2.7.2 AMS6 is covered by Contract No. HY/2011/03 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road (HZMB HKLR) – Section between Scenic Hill and HKBCF". The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 as part of EM&A programme if this air quality monitoring station is no longer covered by Contract No. HY/2011/03.

2.7.3 Due to the existing air quality monitoring location AMS7B would be hand over back to Airport Authority for their construction works. A new alternative air quality monitoring location is still under processing. Air quality monitoring location AMS7B was temporary suspended, effective from 10 December 2020.

2.7.4 The most updated locations are summarized in **Table 2.2** and the locations of the air monitoring stations shown in **Figure 2**.

Table 2.2 Air Quality Monitoring Location

Monitoring Station	Location
AMS2	Tung Chung Development Pier
AMS3C	Ying Tung Estate Market Rooftop
AMS6	Dragonair / CNAC (Group) Building (HKIA)
AMS7B	Third Runway Site Office

Remarks: The ET of this Contract should conduct impact air quality monitoring at station AMS6 listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station is no longer covered by another ET of the HZMB project.

## 2.8 Monitoring Results

- 2.8.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.8.2 No Action / Limit Level exceedance was recorded for 1-hr and 24-hr TSP at AMS2, AMS3C and AMS7B.
- 2.8.3 The monitoring results for AMS6 are reported in the monthly EM&A Reports prepared for Contract No. HY/2011/03.
- 2.8.4 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.8.5 The monitoring data of 1-hr TSP and 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Table 2.3 Summary of Air Quality Monitoring Results

Monitoring Station	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
1-hour TSP				
AMS2	53	30-74	374	500
AMS3C	59	40-74	368	
AMS7B	49	39-64	370	
24-hour TSP				
AMS2	66	31-91	176	260
AMS3C	63	28-115	167	
AMS7B	58	55-60	183	

- 2.8.6 The Event and Action Plan for air quality is given in **Appendix H**.
- 2.8.7 The wind data obtained from the on-site wind station during the reporting period is provided in **Appendix G**.

## 3. NOISE

### 3.1 Monitoring Requirement

3.1.1 In accordance with the Contract Specific EM&A Manuals,  $L_{eq}$  (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

### 3.2 Monitoring Equipment

3.2.1 The sound level meter used in noise monitoring shall comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

3.2.2 Sound level calibrator shall be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0 dB(A).

3.2.3 Measurements shall be recorded to the nearest 0.1dB(A). Sound level meters are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

3.2.4 The model of the noise monitoring equipment used is summarized in **Table 3.1**.

Table 3.1 Construction Noise Monitoring Equipment

Item	Brand	Model	Equipment	Serial No.
1	Casella	CEL-63X Series	Integrating Sound Level Meter	1488270
2	Casella	CEL-63X Series	Integrating Sound Level Meter	2451048
3	Casella	CEL-120/1	Calibrator	2383886
4	Casella	CEL-120/1	Calibrator	3321858
5	Benetech	GM816	Wind Speed Anemometer	N/A

### 3.3 Monitoring Parameters and Frequency

3.3.1 The parameters and frequencies of impact noise monitoring is summarized in **Table 3.2**.

Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

Parameter	Frequency
$L_{eq}$ (30min) $L_{10}$ and $L_{90}$ will be recorded for reference	At each station at 0700-1900 hours on normal weekdays at a frequency of once a week

### 3.4 Monitoring Methodology

3.4.1 Noise measurement should be conducted as the following procedures:

- Free field measurements was made at monitoring location M-N3. A correction of +3 dB(A) shall be made to the free field measurements.
- The battery condition should be checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time should set as follow:
  - (i) Frequency weighting: A
  - (ii) Time weighting: Fast
  - (iii) Measurement time: continuous 5 minutes interval
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB(A), the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- The wind speed at the monitoring station shall be checked with the portable wind meter. Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  should be recorded. In addition, site conditions and noise sources should also be recorded on a standard record sheet.

### 3.5 Maintenance and Calibration

3.5.1 Maintenance and calibration procedures should also be carried out, including:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory or the manufacturer.
- The calibration certificates for noise monitoring equipment are provided in **Appendix D**.

### 3.6 Monitoring Locations

- 3.6.1 In accordance with the Contract Specific EM&A Manual, two noise monitoring locations, namely NMS2 and NMS3C are covered under Contract No. HY/2019/01 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works.
- 3.6.2 Due to rejection from Ho Yu College (NMS3) for setting up a noise monitoring station at their school, an alternative location at site boundary of the site office area at Works Area WA2 (NMS3B) is proposed. Impact noise monitoring has been relocated from NMS3B to Ying Tung Estate Market Rooftop (NMS3C) on 20 August 2018 under Contract No. HY/2013/04. The same baseline and Action and Limit levels for noise, as derived from the baseline monitoring data recorded at Ho Yu College, are adopted for this alternative noise monitoring location.
- 3.6.3 The most updated locations are summarized in **Table 3.3** and the locations of the noise monitoring stations shown in **Figure 3**.

Table 3.3 Construction Noise Monitoring Location

Monitoring Station	Location
NMS2	Seaview Crescent
NMS3C	Ying Tung Estate Refuse Collection Point

Remark: The Limit Levels for schools will be applied for this alternative monitoring location at NMS3C.

### 3.7 Monitoring Results

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.
- 3.7.3 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix F**.

Table 3.4 Summary of Construction Noise Monitoring Results

Time Period	Noise Monitoring Stations	$L_{eq}$ (30min) dB(A) (Range)	Action Level	Limit Level dB(A)
0700-1900 hrs on normal weekdays	NMS2	62-66	When one documented complaint is received	75
	NMS3C	67-70		70/65

Remark:

NMS2: Façade Measurement

NMS3C: Free-field measurement (+3 dB(A) correction has been applied), reduction to 65dB(A) during school examination periods will be applied.



- 3.7.4 School calendar of Ho Yu College was checked against noise monitoring days at NMS3C. The examination period of Ho Yu College was 8 December to 18 December 2020. Therefore, the limit level for NMS3C was 65 dB (A) on 9 and 15 December 2020.
- 3.7.5 No Action / Limit Level exceedance of location NMS2 was recorded for construction noise in the reporting month.
- 3.7.6 The measured noise levels recorded at NMS3C on 9 and 15 December 2020 were 68.6 dB (A) and 67.6 dB (A), which exceeded the limit level 65 dB (A). The noise level were higher than the baseline level of 66.3 dB (A). Therefore, baseline correction was carried out and the corrected noise levels which solely represent the noise level of construction works were 64.7 dB (A) and 61.7 dB (A) respectively, therefore there was no exceedance after correction. As such the Event and Action Plan was not triggered.
- 3.7.7 During the monitoring month, at NMS3C, road traffic along the Ying Tung Road and non-project related construction activities at the nearby construction site was observed.
- 3.7.8 The Action and Limit Levels for noise impact monitoring have been set and are presented in **Appendix C**.
- 3.7.9 The Event and Action Plan for noise is given in **Appendix H**.

## 4. ECOLOGY MONITORING

### 4.1 Monitoring Requirements

- 4.1.1 All marine-based construction activities for the HKBCF project were completed in January 2019. No marine-based construction activities will be undertaken under this Contract. However, the ET of this Contract or another ET of the HZMB is required to conduct post-construction dolphin monitoring in accordance with Section 10.7 of the updated EM&A Manual.
- 4.1.2 Currently, the role of dolphin monitoring and data collection are still under Contract No. HY/2012/08 "Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section". To avoid redundancy in the monitoring effort, the findings of Contract No. HY/2012/08 were used for this reporting month. The relevant sections of dolphin monitoring report of Contract No. HY/2012/08 for this reporting month is extracted and given in **Appendix O**.
- 4.1.3 The CV of the proposed dolphin specialist for this Contract has been submitted to IEC for review prior to submission to AFCD for approval.

### 4.2 Monitoring Locations and Methodology

- 4.2.1 In accordance with the requirements of the updated EM&A manual, the dolphin monitoring programme have adopted the standard line-transect method (Buckland et al. 2001) to survey the pre-set and fixed transect lines defined by AFCD in the Northeast Lantau (NEL) and Northwest Lantau (NWL) survey areas.
- 4.2.2 The coordinates of the transect lines are shown in **Table 1** of **Appendix O**. The map of the transect lines provided by AFCD is presented in **Figure 4**.
- 4.2.3 The details of the line-transect method (Buckland et al. 2001) adopted in the survey and the photo-identification work when Chinese White Dolphins (CWD) are sighted are presented in **Section 2** of **Appendix O**.

### 4.3 Monitoring Results

- 4.3.1 Vessel-based Line-Transect Survey
- 4.3.1.1 Two sets of vessel-based line transect surveys were conducted in NWL and NEL survey areas on 1, 3, 8 and 10 December 2020. The survey routes are presented in **Figures 2 to 5** of **Appendix O**.
- 4.3.1.2 During the 1 and 8 December 2020 surveys, several boats and barges involved in construction works near the southern end of Transect Line No. 8 were observed. Due to safety considerations, the survey vessel did not traverse these areas. Therefore, only a partial survey of Transect Line No. 8 was conducted as shown in **Figures 2 & 4** of **Appendix O**.
- 4.3.1.3 A total of 257.39 km of survey effort was collected, with 94.8% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility) (**Annex I** of **Appendix O**).

- 4.3.1.4 A total of 96.40 km and 160.99 km of survey effort were collected from NEL and NWL survey areas, respectively while the total survey effort conducted on primary and secondary lines were 192.26 km and 65.13 km, respectively (**Annex I of Appendix O**).
- 4.3.1.5 During the reporting period, a single group of two CWD was sighted in NWL and no CWD sighted in NEL. The dolphin sighting was made on the secondary line during on-effort search, and was not associated with any operating fishing vessel (**Annex II of Appendix O**).
- 4.3.1.6 The dolphin group was sighted to the west of Sha Chau, which is very far away from the TMCLKL alignment and the HKBCF work site (**Figure 6 of Appendix O**).
- 4.3.1.7 Encounter rates of Chinese White Dolphin deduced from the survey effort and on-effort dolphin sighting data made under favourable conditions (Beaufort 3 or below) in December 2020 are presented in **Table 4.1 & Table 4.2**.

Table 4.1 Dolphin encounter rates deduced from the two sets of TMCLKL surveys (two surveys in each set) during the reporting month in Northeast (NEL) and Northwest Lantau (NWL)

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphin from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
NEL	Set 1: December 1 <sup>st</sup> / 3 <sup>rd</sup>	0.0	0.0
	Set 2: December 8 <sup>th</sup> / 10 <sup>th</sup>	0.0	0.0
NWL	Set 1: December 1 <sup>st</sup> / 3 <sup>rd</sup>	0.0	0.0
	Set 2: December 8 <sup>th</sup> / 10 <sup>th</sup>	0.0	0.0

Table 4.2 Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four TMCLKL surveys conducted in the reporting month on primary lines only as well as both primary lines and secondary lines in NEL and NWL

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphin from all on-effort sightings per 100 km of survey effort)	
	Primary Lines Only	Both Primary and Secondary Line	Primary Lines Only	Both Primary and Secondary Line
NEL	0.0	0.0	0.0	0.0
NWL	0.0	0.7	0.0	1.4

#### 4.3.2 Photo-identification Work

4.3.2.1 The two CWDs sighted were identified as NL261 and SL67, and they have been re-sighted in recent years of HZMB EM&A monitoring programme (**Annexes III and IV of Appendix O**).

## 5. SITE INSPECTION AND AUDIT

### 5.1 Site Inspection

5.1.1 Site audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.

5.1.2 In the reporting month, four site inspections were carried out on 7, 14, 21 and 30 October 2020.

5.1.3 To monitor and audit the implementation of landscape and visual mitigation measures, two Bi-weekly landscape and visual site audits were carried out on 12 and 27 October 2020 by a Registered Landscape Architect.

5.1.4 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.

### 5.2 Advice on the Solid and Liquid Waste Management Status

5.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

5.2.2 The monthly summary of waste flow table is detailed in **Appendix I**.

5.2.3 If off-site disposal is required, the excavated marine mud from the land-based works shall be disposed of at the designated disposal sites within Hong Kong as allocated by the Marine Fill Committee or other locations as agreed by the Director. The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.

5.2.4 The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.

## 6. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

### 6.1 Environmental Exceedance

- 6.1.1 No Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS2, AMS3C and AMS7B in the reporting period.
- 6.1.2 Summary of Action and Limit Level exceedance of 1-hour TSP level and 24-hour TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.

### 6.2 Complaints, Notification of Summons and Prosecution

- 6.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- 6.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

## 7. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE

### 7.1 Implementation Status

The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix J**.

## 8. FUTURE KEY ISSUES

### 8.1 Construction Programme for the Next Month

- Excavation at VCP and WA3 (land-based);
- Road & Drain works at SPTI and NPTI (land-based);
- Vertical access at PCB (land-based);
- Covered Walkway at SPTI and NPTI (land-based);
- Public Toilet at NPTI (land-based);
- Kiosks Construction at VCP (land-based);
- Landscape Works at G1 and G5 (land-based);
- Conceal Conduits Works at VCP (land-based).

### 8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, waste management and landscape and visual impact issues.

### 8.3 Monitoring Schedules for the Next Month

8.3.1 The tentative schedule for environmental monitoring in the coming month is provided in **Appendix E**.

## 9. CONCLUSION AND RECOMMENDATION

### 9.1 Conclusions

- 9.1.1 1-hour TSP and 24-hour TSP impact monitoring at AMS2, AMS3C and AMS7B were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 9.1.2 Summary of Action and Limit Level exceedance of 1-hour TSP level and 24-hour TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- 9.1.3 Construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 9.1.4 Based on previous dolphin surveys conducted for the HZMB project, monthly variation in dolphin occurrence within the survey areas was observed. Hence, it is more suitable to assess whether post-construction activities of the HKBCF have adverse impacts on dolphin occurrence every quarter where monthly comparison of distribution, group size, and encounter rates will be conducted.
- 9.1.5 Four environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for water quality impact and landscape and visual impact and permit/licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 9.1.6 Two Bi-weekly Landscape and Visual Site audits were carried out by a Registered Landscape Architect in the reporting month.
- 9.1.7 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

### 9.2 Comment and Recommendations

- 9.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 9.2.2 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

#### Air Quality Impact

- Contractor was reminded any activities cause dust rising should be sprayed with water.
- Contractor was reminded to increase the frequency of water spray.

#### Construction Noise Impact

- No specific observation was identified in the reporting month.



Water Quality Impact

- No specific observation was identified in the reporting month.

Chemical and Waste Management

- No specific observation was identified in the reporting month.

Landscape and Visual Impact

- No specific observation was identified in the reporting month.


Permit/ Licenses

- Contractor was reminded NRMM label should be provided or replaced.
- Contractor was reminded EP should be provided at all entrance.

# Figure 1

---

The Site Layout Plan of the Contract



**NOTES:**

- COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
- DIMENSIONS ARE IN MILLIMETER AND CHAINAGE ARE IN METRES UNLESS OTHERWISE SHOWN.

**LEGEND:**

- SITE BOUNDARY
- WORKS AREA

THE SITE SEE DRAWING NO. 60191048/C9/000/C00/1001

THE SITE SEE DRAWING NO. 60191048/C9/000/C00/1002

WORKS AREA 'WA3'  
SEE DRAWING NO. 60191048/C9/000/C00/1051

TUEN MUN-CHEK LAP KOK LINK (TM-CKLK) (BY OTHERS)

RECLAMATION FOR THE TM-CKLK SOUTHERN LANDFALL (BY OTHERS)

OTHER INFRASTRUCTURE AND BUILDING WORKS OUTSIDE SITE BOUNDARY (BY OTHERS)

HONG KONG LINK ROAD (HKLR) (SEPARATE PROJECT) (BY OTHERS)

REV. NO.	DESCRIPTION	BY	DATE
-	TENDER DRAWING	TTHK	06 JUL 19

**香港高速公路局**  
**HIGHWAYS DEPARTMENT**  
 主要工程管理處 (傳真與函)  
 Major Works Project Management Office (Special Duties)

**HONG KONG-ZHUHAI-MACAO BRIDGE**  
**HONG KONG BOUNDARY CROSSING FACILITIES**  
 - PHASE 2 AND OTHER WORKS

**SITE LOCATION PLAN**


**AECOM** +  
 Rogers Stirk Harbour + Partners  
**Aedas**  
 BURO HAPPOLD ATKINS ADI +

DRG. NO. 60191048/C9/000/C00/1000  
 圖紙編號

DESIGNED BY TTHK	CONTRACT NO. HY/2019/01	APPROVED BY SC1
DRAWN BY JC	STATUS REV	

SCALE 1:25000  
 縮尺 1:25000  
 DIMENSIONING UNIT IN METRES  
 尺寸單位 公尺  
 © COPYRIGHT RESERVED  
 版權所有

Plot File by : 27/6/2019 17:08:25



**REMARKS:**

- IN SPT1:
  - DEMOLISH 2 NOS. EXISTING GUARD BOOTHS AND RE-PROVISION TO REVISED LOCATIONS AS SHOWN
  - CONSTRUCT COVERED WALKWAYS FOR THE NEW FB AND CBC PICK UP BAYS
  - MODIFY EXISTING DUCTING AND POLES FOR ELV SYSTEM, ROAD LIGHTING AND PILLAR BOXES, AND THE ASSOCIATED CABLING WORKS
  - RELOCATE AND REINSTATE 3 NOS. OF EXISTING BUS OPERATOR OFFICES AND FOOD TRUCK
  - REPLACEMENT OF DRAWPIT COVERS
- IN NPT1:
  - CONSTRUCT COVERED WALKWAYS FOR THE NEW CBC, CBS PICK UP BAYS AND PUBLIC TOILETS
  - PROVIDE AUTOMATIC IRRIGATION SYSTEM AT SLOPES
  - MODIFY EXISTING COVERED WALKWAY AND PROVISION OF LIGHTING
  - REPLACEMENT OF DRAWPIT COVERS
- LANDSCAPING WORKS AREA:
  - CONSTRUCT IRRIGATION SYSTEM WITH 13 NOS. OF NEW WATER POINT AND THE AUTOMATIC IRRIGATION SYSTEM AND PROVIDE MAINTENANCE WORKS
  - LANDSCAPE SOFTWORK, ESTABLISHMENT AND MAINTENANCE WORKS
  - CONSTRUCT RIVER WASHED STONE SWATHE AND MAINTENANCE WORKS
  - PROTECT EXISTING PLANTING AND HARD STRUCTURES
- PASSENGER CLEARANCE BUILDING
  - VERTICAL ACCESS
  - IMPROVEMENT WORKS FOR WATER FEATURE
  - MINOR REMAINING WORKS
  - PROVISION OF NEW CENTRAL AVSS EQUIPMENT WITH SUFFICIENT CAPACITY, PROCESSING POWER AND STORAGE TO ACCOMMODATE BOTH THE EXISTING AND NEW AVSS
- VEHICLE KIOSKS AT INBOUND & OUTBOUND VCP
  - PROVISION OF AVSS AT NEW KIOSKS TO SERVE 24 NOS. VEHICULAR LANES
  - REPLACEMENT OF BARRIER GATE WITH SKIRTING AT 72 NOS. EXISTING KIOSK
- C&E INBOUND CARGO EXAMINATION BUILDING
  - PROVISION OF NEW CENTRAL AVSS EQUIPMENT WITH SUFFICIENT CAPACITY, PROCESSING POWER AND STORAGE TO ACCOMMODATE BOTH THE EXISTING AND NEW AVSS

**ABBREVIATION:**

SPT1 - SOUTH PUBLIC TRANSPORT INTERCHANGE  
 NPT1 - NORTH PUBLIC TRANSPORT INTERCHANGE  
 VCP - VEHICLE CLEARANCE PLAZA  
 PCB - PASSENGER CLEARANCE BUILDING  
 FB - FRANCHISED BUS  
 CBC - CROSS BOUNDARY COACH  
 CBS - CROSS BOUNDARY SHUTTLE  
 ELV - EXTRA LOW VOLTAGE  
 AVSS - AUTOMATIC VEHICLE CLEARANCE SUPPORT SYSTEM

**NOTE:**

1. THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. 60191048/C9/000/C00/1002

**LEGEND:**

- SITE BOUNDARY
- AMENITY AREA
- FOOTPATH
- COVERED WALKWAY
- SECURITY FENCE
- TREE PLANTING
- IRRIGATION POINT

NO.	DESCRIPTION	DATE
-	TENDER DRAWING	TTHK/000 JUL 19

**GENERAL ARRANGEMENT**

SHEET 1 OF 2

**AECOM** +  
 Rogers Stirk Harbour + Partners  
 BURO HAPPOLD ATKINS ADI +

**Aedas**

DRGNO 60191048/C9/000/C00/1001  
 圖紙編號


DESIGNED BY TTHK CONTRACT NO. HY/2019/01 P. Dir. APPROVED  
 CHECKED BY JC STATUS  
 SCALE AT 1 : 2500  
 DIMENSIONS ARE IN METRES

© COPYRIGHT RESERVED  
 版權所有

Plot File by : 09/07/2019 B-4657

CUT LINE A-A  
 SEE DRAWING NO. 60191048/C9/000/C00/1002

LANDSCAPING WORKS AREA



**NOTE:**  
 1. THIS DRAWING TO BE READ IN CONJUNCTION WITH DRAWING NOS. 60191048/C9/000/C00/1001.

REV. NO.	DESCRIPTION	DATE
1	TENDER DRAWING	JUL 19

**HIGHWAYS DEPARTMENT**  
 主要工程管理處 (傳真專組)  
 Major Works Project Management Office (Special Duties)

**HONG KONG-ZHUHAI-MACAO BRIDGE**  
 HONG KONG BOUNDARY CROSSING FACILITIES  
 - PHASE 2 AND OTHER WORKS

**GENERAL ARRANGEMENT**  
 SHEET 2 OF 2

**AECOM** + **Aedas**  
 Rogers Strik Harbour + Partners  
 BURO HAPPOLD ATKINS ADI +



DRG. NO. 60191048/C9/000/C00/1002  
 圖紙編號

DESIGNED BY 設計	CONTRACT NO. 合約編號	P. Dir. APPROVED 審核人
TTHK	HY/2019/01	SCI

SCALE  
比例  
A1 1 : 2500  
 DIMENSIONING UNIT IN METRES  
 版權所有

Plot File by : 27/6/2019 17:03:4

SETTING OUT POINT		
POINT	EASTING	NORTHING
301	817467.265	819162.683
302	817314.741	819069.828
303	817327.338	819049.295
304	817440.865	819117.811
305	817340.825	819027.314
306	817387.350	819023.403
307	817387.861	819043.396
308	817466.133	819091.047
309	817469.783	819087.181
310	817513.449	819113.764
311	817347.717	819016.082
312	817620.269	819000.620
313	817445.362	819013.131
314	817450.595	819032.307
315	817495.828	819059.595
316	817522.110	819075.388
317	817566.404	819028.472
318	817568.506	819008.526
319	817531.155	819001.066
320	817533.346	818991.306
321	817442.727	819003.476



LOCATION PLAN  
SCALE 1 : 25000

- NOTES:
- COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
  - DIMENSIONS ARE IN MILLIMETER AND CHAINAGE ARE IN METRES UNLESS OTHERWISE SHOWN.

- LEGEND:
- WORKS AREA BOUNDARY
  - PORTION 3.1
  - PORTION 3.2
  - PORTION 3.3
  - PORTION 3.4
  - PORTION 3.5
  - PORTION 3.6
  - PORTION 3.7
  - PORTION 3.8
  - PORTION 3.9
  - PORTION 3.10
  - PORTION 3.11
  - PORTION 3.12
  - NON-BUILDING AREA 8200m<sup>2</sup> (WHOLE)

TENDER DRAWING	TTHK/000/JUL/19
REV. NO.	DESCRIPTION

HIGHWAYS DEPARTMENT  
Major Works Project Management Office (Special Duties)

HONG KONG-ZHUIHAI-MACAO BRIDGE  
HONG KONG BOUNDARY CROSSING FACILITIES  
- PHASE 2 AND OTHER WORKS

WORKS AREA WA3

**AECOM** +  
Rogers Stirk Harbour + Partners  
BURO HAPPOLD ATKINS ADI +  
**Aedas**

DRGNO. 60191048/C9/000/C00/1051  
圖紙編號

DESIGNED BY TTHK	CONTRACT NO. HY/2019/01	P. Dir. APPROVED SCL
DRAWN BY JC	STATUS REV	

SCALE: 1 : 1000  
DIMENSIONS ARE IN METRES  
© COPYRIGHT RESERVED  
版權所有


Plot File by : 22/6/2019 9:34:39

## Figure 2

---

The Location of the Air Quality Monitoring Station





**Location of Air Quality Monitoring Stations**

**LEGEND**


- AIR QUALITY MONITORING STATIONS
- AMS2, AMS3C, AMS6, AMS7B



## Figure 3

---

The Location of the Noise Monitoring Station



PROPOSED  
HONG KONG  
BOUNDARY CROSSING  
FACILITIES

PORT

NMS3C  
Ying Tung Estate  
Refuse Collection Point

NMS2- Sea View Crescent


**LEGEND**  
● NOISE MONITORING STATIONS  
NMS2, NMS3C

**Location of Noise Monitoring Stations**

## Figure 4

---

Post-Construction Dolphin Monitoring Line Transect  
Layout Map



Transect Line Layout in Northwest and Northeast Lantau Survey Areas

# Appendix A

---

Construction Programme

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jan-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					
					Dec	Jan	Feb	Mar	Apr	
<b>Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)</b>										
<b>CONTRACTOR'S DESIGN</b>										
A4910	Design for Raised Access Floor System for Kiosks 027 & 030	0	07-Sep-20 A	17-Dec-20 A						
A4920	Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030	35	21-Sep-20 A	06-Feb-21						
A4940	Design for Skylight for Kiosks 027 & 030	45	07-Aug-20 A	16-Feb-21						
A4945	Acceptance of Design for Skylight for Kiosks 027 & 030	59	21-Sep-20 A	02-Mar-21						
A4959	Acceptance of Design for BS & ELV Items (Kiosks)	0	01-Nov-20 A	03-Jan-21						
A5055	Acceptance of Design for IT Network System	0	01-Nov-20 A	03-Dec-20 A						
A5065	Acceptance of Design for PABX System	0	01-Nov-20 A	03-Dec-20 A						
A7510	Acceptance of Designs for HVAC System	0	01-Nov-20 A	03-Dec-20 A						
A7980	Acceptance of the Design for Pump House	14	16-Aug-20 A	16-Jan-21						
A8000	Acceptance of the Design for Irrigation System (Southern Portion)	14	16-Aug-20 A	16-Jan-21						
A8020	Acceptance of the Design for Irrigation System (Water Point)	14	01-Sep-20 A	16-Jan-21						
A8040	Acceptance of Design for Window System for Building No. 002 and Kiosks 027 & 030	13	17-Sep-20 A	15-Jan-21						
A8060	Acceptance of Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030	28	17-Sep-20 A	30-Jan-21						
A8080	Acceptance of Design for Maintenance Access Equipment and Fittings and Walkway at Roof for Kiosks 027 & 030	0	17-Sep-20 A	03-Dec-20 A						
A8090	Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	73	03-Oct-20 A	16-Mar-21						
A8120	Acceptance of Design for Aluminum Cladding for Building No. 002 & 003 and Kiosks 027 & 030	13	17-Sep-20 A	15-Jan-21						
A8130	Design for Blockwall System for Kiosks 027 & 030	0	03-Sep-20 A	03-Dec-20 A						
A8140	Acceptance of Design for Blockwall System for Kiosks 027 & 030	0	17-Sep-20 A	05-Dec-20 A						
A8150	Design for External False Ceiling system for Kiosks 027 & 030	0	03-Sep-20 A	15-Dec-20 A						
A8160	Acceptance of Design for External False Ceiling system for Kiosks 027 & 030	35	17-Sep-20 A	06-Feb-21						
A8180	Design for Raised Access Floor system	0	03-Oct-20 A	16-Dec-20 A						
A8190	Acceptance of Design for Raised Access Floor system	53	17-Oct-20 A	24-Feb-21						
<b>REFINEMENT WORKS AT HKP (4A)</b>										
<b>Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)</b>										
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	35	28-Oct-20 A	16-Feb-21						
A4345-3	4A.2.1.2.3-Procurement and Delivery of Barrier Gate - Batch 3 (24 nos)	90	17-Feb-21	07-Jun-21						
A4350-12	4A.2.1.3.2 Replacement of Gates - Batch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22	18	12-Nov-20 A	23-Jan-21						
A4350-20	4A.2.1.4.1- User Approval to Replace Gates - Batch 2 (24 nos.) GA01-08, GD01-08, PA07-10, PD07-10	14	17-Feb-21	04-Mar-21						
A4350-22	4A.2.1.4.2 Replacement of Gates - Batch 2 (24 nos) GA01-08, GD01-08, PA07-10, PD07-10	60	05-Mar-21	18-May-21						
A4355-1	4A.2.2.1 T&C of Replacement of Existing Gates and Handover to Operation - Batch 1 (24 nos)	16	25-Jan-21	11-Feb-21						
<b>Installation of Sliding Gate at Building No. 041 (4A.J)</b>										
A4980	Design for Sliding Gate	0	04-Dec-19 A	31-Dec-20 A						
A6650	Acceptance of Design of Sliding Gate	28	03-May-20 A	30-Jan-21						
A6660	Procurement of Sliding Gate	100	31-Jan-21	10-May-21						
<b>SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)</b>										
<b>Existing Temporary Access Scaffold Tower at Zone F (4.A)</b>										
A4310	Demolition of the Existing Temporary Access Scaffold Tower at Zone F	6	01-Feb-21*	06-Feb-21						
<b>SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPFI WITHIN PORTION B (3)</b>										
<b>EMSD Comments on Automatic Irrigation System at SIMAR Slope of NPFI - NEC No. 120</b>										
A0010A	EMSD comments on irrigation design at NPFI	0	18-Nov-20 A							
A0020A	AECOM confirm design detail to be accepted by EMSD	0	01-Dec-20 A							
A0030A	CHEC submit cost & time implication	0	15-Dec-20 A							
A0040A	AECOM confirm PMI	0	31-Dec-20 A							
A6460A	Re-design of irrigation system at NPFI	29	01-Jan-21 A	31-Jan-21						
A6470A	Acceptance of the design for irrigation system (NPFI)	120	01-Feb-21	31-May-21						
<b>SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)</b>										
<b>Generator and UPS Room 062</b>										
A6940A	Pre-inspection for FSI	0	17-Nov-20 A	23-Nov-20 A						
A6940G	FSD Inspection	0	03-Dec-20 A	16-Dec-20 A						
<b>SECTION 3: NPFI - PUBLIC TOILET, COVERED WALKWAY &amp; PAVEMENT (6)</b>										
<b>Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)</b>										
A2570	Erection of Covered Walkway	26	28-Nov-20 A	02-Feb-21						
A2580	ELV & E&M works	59	03-Feb-21	19-Apr-21						
A2590	Paving Block Pavement at Footpath	48	19-Feb-21	19-Apr-21						
A6980	Installation of aluminium honey comb panels to the existing covered walkways	20	29-Dec-20 A	26-Jan-21						
<b>Additional &amp; Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)</b>										

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	App...
08-Jan-21	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

08-Jan-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					2021									
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
A2400	Submission of canopy lighting design and lux simulation	0	03-Oct-20 A	11-Dec-20 A															
A2410	Review and approval by HyD/LD of canopy lighting design and lux simulation	44	12-Dec-20 A	26-Feb-21															
A4430	Drainage & Ducting at Footpath	0	03-Oct-20 A	31-Dec-20 A															
A4440	Steel prefabrication	0	31-Jul-20 A	31-Dec-20 A															
A4450	Erection of Covered Walkway	12	28-Nov-20 A	16-Jan-21															
A4455	Installation of aluminium honey comb panels to the existing covered walkways	12	17-Dec-20 A	16-Jan-21															
A4460	ELV & E&M works	60	18-Jan-21	31-Mar-21															
A4470	Paving Block Pavement at Footpath	60	18-Jan-21	31-Mar-21															
A4470A	E&M Access for Ducting	0	01-Dec-20 A																
A4470B	Readiness of cutout fuse/CLP pillar box and CLP cable laying	4	01-Dec-20 A	07-Jan-21															
A4470C	CLP Meter Application	9	08-Jan-21	18-Jan-21															
A4470D	Readiness of EL Pillar and associated EL underground ducting	30	19-Jan-21	25-Feb-21															
A4470E	Electrical Work inside EL Pillar Box	53	26-Feb-21	03-May-21															
A4470F	E&M Access after erection of covered walkway	0	18-Jan-21																
A4470G	Canopy Lighting Installation	50	27-Feb-21	29-Apr-21															
<b>Public Toilet Type 1, Building 003 (6.B)</b>																			
A1710	Acceptance of Design for Toilet Partitions	28	03-Dec-20 A	30-Jan-21															
A1770	Acceptance of Material for Toilet	0	03-Dec-20 A	17-Dec-20 A															
A1780	Procurement of Materials	46	18-Dec-20 A	17-Feb-21															
A2100	Construction of Ground Beams	6	09-Nov-20 A	09-Jan-21															
A2100A	Walls	23	11-Jan-21	05-Feb-21															
A2100B	Construction of Ground Slab	24	06-Feb-21	09-Mar-21															
A2120	Roof Slab & Beams	19	10-Mar-21	31-Mar-21															
A2130	UG Drainage	37	11-Jan-21	25-Feb-21															
A2140	Floor Screeding	6	01-Apr-21	10-Apr-21															
A2270	Delivery of Furniture	69	22-Jun-20 A	27-Mar-21															
A3380A	Concealed conduit work and cabling works	25	01-Apr-21	04-May-21															
<b>Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)</b>																			
A1400	Submission of canopy lighting for obtaining HyD/LD's approval	1	03-Sep-20 A	04-Jan-21															
A1620	Drainage & Sewerage, Fresh and Flush Water Main Laying	25	03-Nov-20 A	01-Feb-21															
A1630	Ducting Works	50	02-Feb-21	07-Apr-21															
<b>SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D</b>																			
A7370	Removal of Watermain at Skycity Interchange, Stage 2	24	18-Jan-21*	17-Feb-21															
A7370A	Reinstatement	18	18-Feb-21	10-Mar-21															
A7380	Removal of Watermain at Skycity Interchange, Stage 3	24	11-Mar-21	10-Apr-21															
<b>SECTION 5: REMAINING WORKS</b>																			
<b>External Works at Plaza</b>																			
A1520	Additional Drainage Works	0	03-Jun-20 A	31-Dec-20 A															
A1530	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	69	30-Sep-20 A	27-Mar-21															
A1540	Pavement Works (Subbase incl. Kerb/Edges, U-channel)	124	01-Feb-21	06-Jul-21															
<b>Design, Design Acceptance &amp; Procurement for Kiosks</b>																			
A1130	Acceptance of Design for Window System	0	03-Sep-20 A	16-Dec-20 A															
<b>Inbound: 11 No. of Private Car Kiosks between 027/028</b>																			
<b>Builder Works (5.A)</b>																			
A1030	Short Columns (22 nos.) Erection	0	20-Nov-20 A	30-Dec-20 A															
A1040	Erection of Ring Beams (11 Nos.)	0	27-Nov-20 A	30-Dec-20 A															
A1050A	Construction of RC Roof at Kiosks	72	28-Dec-20 A	31-Mar-21															
A1060	Gypsum Block Wall	74	18-Mar-21	18-Jun-21															
A1170	Fabrication of Metal Roof Panel	114	03-Dec-20 A	25-May-21															
<b>E&amp;M Works</b>																			
A1108	1st Group Kiosks (3nos.): Concealed conduit & BS Installation	32	17-Mar-21	26-Apr-21															
A1109	E&M Installation Work for CUE Area	219	20-Jan-21	16-Oct-21															
A1110	E&M Works at 1st Group of Kiosks (3nos.)	25	22-Mar-21	22-Apr-21															
A1120-10	8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (027/028)	0	29-Oct-20 A	28-Dec-20 A															
A1120-11	8.1.2.0-Install Concealed Conduits/EDU Mount at RS Wall and Conduits at Roof of Kiosk for AVCSS	0	29-Oct-20 A	28-Dec-20 A															
A1120-12	8.1.2.0-Install Concealed Conduits and Gypsum Block Wall for AVCSS (027/028)	46	29-Dec-20 A	01-Mar-21															
A1120-13	8.1.2.0-Install Cable and Fibres for AVCSS (027/028)	46	02-Mar-21	27-Apr-21															
A1120-15	8.1.2.0-FAT AVCSS	0	03-Oct-20 A	12-Dec-20 A															
A1120-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	85	14-Dec-20 A	19-Apr-21															
A1120-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	85	14-Dec-20 A	19-Apr-21															
<b>Outbound: 11 No. of Private Car Kiosks between 029/030</b>																			

■ Actual Work    ◆ Milestone  
■ Remaining Work  
■ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	App...
08-Jan-21	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	



**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

08-Jan-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					2021										
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
<b>Builder's Works (5.A)</b>																				
A1240A	Construction of RC Roof at Kiosks	46	10-Nov-20 A	01-Mar-21																
A1250	Gypsum Block Wall	77	27-Jan-21	04-May-21																
A1260	Installation of Windows/Door at Kiosks	77	27-Feb-21	02-Jun-21																
A1270	ABWF Works at 1st Group Kiosks (3 nos.)	36	09-Mar-21	22-Apr-21																
A1340	Fabrication of Roof Beams with Y-Junction	67	03-Oct-20 A	25-Mar-21																
A1350	Erection of Y-Junction (22 Nos.) and Top Roof (with Modification of existing roof)	53	26-Feb-21	03-May-21																
A1360	Fabrication of Metal Roof Panel	107	28-Nov-20 A	15-May-21																
<b>E&amp;M Works</b>																				
A1288	1st Group Kiosks (3nos.): Concealed conduit & BS Installation	28	30-Dec-20 A	04-Feb-21																
A1288A	2nd Group Kiosks (3nos.): Concealed conduit & BS Installation	25	05-Feb-21	09-Mar-21																
A1288B	3rd Group Kiosks (3nos.): Concealed conduit & BS Installation	24	08-Mar-21	07-Apr-21																
A1288C	4th Group Kiosks (2nos.): Concealed conduit & BS Installation	20	27-Mar-21	22-Apr-21																
A1289	E&M Installation Work for CUE Area	25	27-Feb-21	27-Mar-21																
A1290	E&M Works at 1st Group Kiosks (3nos.)	23	29-Mar-21	27-Apr-21																
A1310-10	8.1.2.0- Install Concealed Conduits at Base Slabs for AVCSS (029/030)	0	29-Oct-20 A	28-Dec-20 A																
A1310-11	8.1.2.0-Install Concealed Conduits/EDU Mount at RS Wall and Conduits at Roof of Kiosk for AVCSS	0	29-Oct-20 A	28-Dec-20 A																
A1310-12	8.1.2.0-Install Concealed Conduits and Gypsum Block Wall for AVCSS (029/030)	47	29-Dec-20 A	02-Mar-21																
A1310-13	8.1.2.0-Install Cable and Fibres for AVCSS (029/030)	44	03-Mar-21	26-Apr-21																
A1310-15	8.1.2.0-FAT AVCSS	0	03-Oct-20 A	12-Dec-20 A																
A1310-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	85	14-Dec-20 A	19-Apr-21																
A1310-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	85	14-Dec-20 A	19-Apr-21																
<b>Observation Guard Booths, Building 002</b>																				
A1990	Cladding and Windows Installation	60	01-Dec-20 A	30-Mar-21																
A2000	Roof Installation	24	31-Mar-21	30-Apr-21																
A2010	Raised Floor	63	25-Feb-21	13-May-21																
A3040	Approval of CMS	0	13-Jul-20 A	21-Dec-20 A																
A3050	Delivery of Furniture	50	02-Jan-21 A	05-Mar-21																
A3060	Furniture Installation	9	06-Mar-21	16-Mar-21																
<b>SPTI Stage 2</b>																				
A2700	Paving Block & Type B Railing	0	13-Nov-20 A	18-Nov-20 A																
A2740	Covered Walkway Metal Work	0	13-Nov-20 A	18-Nov-20 A																
<b>SPTI Stage 2A</b>																				
A7690	Drainage (SOL 353A)	24	13-Nov-20 A	30-Jan-21																
A7700	Covered Walkway Metal Work (SOL 351)	11	13-Nov-20 A	15-Jan-21																
A7710	Temp. Public Lighting Installation	24	02-Jan-21 A	30-Jan-21																
A7720	Underground ducting, draw pits, concrete foundation and mounting poles (SOL 351)	0	02-Oct-20 A	24-Dec-20 A																
A7730	Kerb and Roadwork (SOL 351)	24	02-Oct-20 A	30-Jan-21																
A7740	Footpath Paving Block (SOL 351)	13	16-Jan-21	30-Jan-21																
A7750	Canopy Lighting Installation & E&M Works (SOL 351)	19	28-Dec-20 A	25-Jan-21																
A7760	T&C for Lane 1 (SOL 351)	5	26-Jan-21	30-Jan-21																
<b>SPTI Stage 3</b>																				
A2820	Drainage (SOL 352 & 353A)	95	01-Feb-21	31-May-21																
A2830	Covered Walkway Footing (SOL 352)	95	01-Feb-21	31-May-21																
A8220	Underground ducting, draw pits, concrete foundation and mounting poles	95	01-Feb-21	31-May-21																
A8360	Kerb and Roadwork (SOL 353A)	47	01-Apr-21	31-May-21																
<b>Pump House for Landscape (2)</b>																				
A2910	Acceptance of the Design for Pump House	14	16-Aug-20 A	16-Jan-21																
A2930	Purchasing & Delivery of Water Pump & Associated Equipment	47	16-Sep-20 A	18-Feb-21																
A2960	Formation, Footing and RC Structure	94	02-Jan-21 A	29-Apr-21																
<b>Landscape Works (2)</b>																				
A4146	Excavation & Backfilling Top Soil from VCP Inbound to Hydroseeding Area C33	0	05-Oct-20 A	12-Dec-20 A																
A4148	Disposal of Surplus Fill Material Off Site from VCP Inbound & Hydroseeding Area C33	0	03-Oct-20 A	12-Dec-20 A																
A4150A	Import CDG for Soilmix & Stockpile (G1 Access Landscaping Area)	0	27-Jul-20 A	12-Dec-20 A																
A4150B	Import CDG for Soilmix & Stockpile (G5 Access Landscaping Area)	94	26-Nov-20 A	29-Apr-21																
A4150C	Import CDG for Soilmix & Stockpile (Other Landscaping Area)	49	01-Mar-21	29-Apr-21																
A4160	Mix & Place Soilmix - G1 Access Tree Planting Area	0	03-Sep-20 A	22-Dec-20 A																
A4160A	Mix & place Soilmix (G1 Access Landscaping Area)	12	26-Aug-20 A	16-Jan-21																
A4160B	Mix & place Soilmix (G5 Access Landscaping Area)	116	28-Dec-20 A	27-May-21																
A4160C	Mix & place Soilmix (Other Landscaping Area)	44	01-Apr-21	27-May-21																
A4170B	Tree Planting Works at G1 Access Landscaping Area	172	18-Jan-21	17-Aug-21																

- Actual Work
- Remaining Work
- Critical
- ◆ Milestone

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	App...
08-Jan-21	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	



HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jan-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					2021										
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
A4170C	Soft Landscaping Planting Works at G1 Access Area	172	18-Jan-21	17-Aug-21																
A4180A	Mix and Place Soilmix for Hydroseeding Area	145	27-Jan-21	26-Jul-21																
<b>Irrigation System (Southern Portion)</b>																				
<i>Design and Design Acceptance</i>																				
A7860	Acceptance of the Design for Irrigation System (Southern Portion)	14	16-Aug-20 A	16-Jan-21																
A7900	Procurement of Material	76	01-Oct-20 A	19-Mar-21																
<i>Irrigation System at Southern Portion</i>																				
A7910	Irrigation Pipe Laying (incl. install sprinklers and QCV)	245	02-Jan-21 A	30-Oct-21																
<b>Irrigation System (Water Point)</b>																				
A6520	Acceptance of the Design for Irrigation System	14	01-Sep-20 A	16-Jan-21																
A6540	Procurement of Materials	71	01-Jan-21 A	14-Mar-21																
A6550	Irrigation Pipe Installation and Water Meter Installation	174	22-Feb-21	20-Sep-21																
<b>Group 1: WP 12 - 14 &amp; WP 16 - 18</b>																				
A6561	Construction of Additional Waterpoints (WP 12) for Irrigation	72	22-Feb-21	21-May-21																
A6562	Construction of Additional Waterpoints (WP 13) for Irrigation	72	22-Feb-21	21-May-21																
A6563	Construction of Additional Waterpoints (WP 14) for Irrigation	72	22-Feb-21	21-May-21																
A6565	Construction of Additional Waterpoints (WP 16) for Irrigation	72	22-Feb-21	21-May-21																
A6566	Construction of Additional Waterpoints (WP 17) for Irrigation	72	22-Feb-21	21-May-21																
A6567	Construction of Additional Waterpoints (WP 18) for Irrigation	72	22-Feb-21	21-May-21																
<b>Group 3: Water Point NPT1</b>																				
A6905	Construction of Additional Water Point (WP15) for Irrigation and Water Meter Installation	72	22-Feb-21	21-May-21																

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical


**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	App...
08-Jan-21	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

# Appendix B

---

Project Organization Chart



# Appendix C

---

Action and Limit Levels

## Action / Limit Levels for Air Quality

Parameters	Action Level	Limit Level
24-hour TSP Level in $\mu\text{g}/\text{m}^3$	<sup>1</sup> For baseline level $\leq 200 \mu\text{g}/\text{m}^3$ , Action level = $(\text{baseline level} * 1.3 + \text{Limit level})/2$ ; For baseline level $> 200 \mu\text{g}/\text{m}^3$ Action level = Limit level	260 $\mu\text{g}/\text{m}^3$
1-hour TSP Level in $\mu\text{g}/\text{m}^3$	<sup>2</sup> For baseline level $\leq 384 \mu\text{g}/\text{m}^3$ , Action level = $(\text{baseline level} * 1.3 + \text{Limit level})/2$ ; For baseline level $> 384 \mu\text{g}/\text{m}^3$ , Action level = Limit level	500 $\mu\text{g}/\text{m}^3$

### Notes:

#### 1. The Action Level for 24-hour TSP Level:

a)  $\text{AMS } 2 = (71.1 * 1.3 + 260) / 2 = 176 \mu\text{g}/\text{m}^3$ ; b)  $\text{AMS } 3\text{C} = (56.9 * 1.3 + 260) / 2 = 167 \mu\text{g}/\text{m}^3$ ;  
 c)  $\text{AMS } 6 = (66.4 * 1.3 + 260) / 2 = 173 \mu\text{g}/\text{m}^3$ ; d)  $\text{AMS } 7\text{B} = (82.3 * 1.3 + 260) / 2 = 183 \mu\text{g}/\text{m}^3$ ;

#### 2. The Action Level for 1-hour TSP Level:

a)  $\text{AMS } 2 = (191.5 * 1.3 + 500) / 2 = 374 \mu\text{g}/\text{m}^3$ ; b)  $\text{AMS } 3\text{C} = (18.2 * 1.3 + 500) / 2 = 368 \mu\text{g}/\text{m}^3$ ;  
 c)  $\text{AMS } 6 = (169.2 * 1.3 + 500) / 2 = 360 \mu\text{g}/\text{m}^3$ ; d)  $\text{AMS } 7\text{B} = (184.2 * 1.3 + 500) / 2 = 370 \mu\text{g}/\text{m}^3$ ;

## Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) *

Note : If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

\* Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

# Appendix D

---

Calibration Certificate of Monitoring Equipment

# Certificate of Calibration

Calibration Certification Information			
Cal. Date: September 11, 2020	Rootsmeter S/N: 438320	Ta: 297	°K
Operator: Jim Tisch		Pa: 755.4	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: <b>2154</b>		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4510	3.3	2.00
2	3	4	1	1.0340	6.4	4.00
3	5	6	1	0.9260	8.0	5.00
4	7	8	1	0.8780	8.9	5.50
5	9	10	1	0.7250	13.0	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( \frac{Ta}{Pa} \right)}$ (y-axis)
0.9929	0.6843	1.4123	0.9956	0.6862	0.8868
0.9888	0.9563	1.9973	0.9915	0.9589	1.2541
0.9867	1.0656	2.2330	0.9894	1.0685	1.4021
0.9855	1.1225	2.3420	0.9882	1.1255	1.4705
0.9801	1.3519	2.8246	0.9828	1.3556	1.7735
<b>QSTD</b>	<b>m=</b>	<b>2.11508</b>	<b>QA</b>	<b>m=</b>	<b>1.32442</b>
	<b>b=</b>	<b>-0.02962</b>		<b>b=</b>	<b>-0.01860</b>
	<b>r=</b>	<b>0.99993</b>		<b>r=</b>	<b>0.99993</b>

Calculations	
<b>Vstd=</b> $\Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$	<b>Va=</b> $\Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$
<b>Qstd=</b> $Vstd / \Delta Time$	<b>Qa=</b> $Va / \Delta Time$
<b>For subsequent flow rate calculations:</b>	
<b>Qstd=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	<b>Qa=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Ta}{Pa} \right)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
<b>Key</b>	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmeter manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

**TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET**

Project : Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge				Date of Calibration: 24-Oct-20	
Location : AMS2				Next Calibration Date: 23-Jan-20	
Brand:	Tisch		Technician: Ting Chan		
Model:	TE-5170	S/N:	HVS-01		


CONDITIONS					
Sea Level Pressure (hPa):	1013.9	Corrected Pressure (mm Hg):	760		
Temperature (°C):	23.8	Temperature (K):	297		

CALIBRATION ORIFICE					
Make:	Tisch	Qstd Slope:	2.11508		
Model:	TE-5025A	Qstd Intercept:	-0.02962		
Calibration Date:	11-Sep-20	Expiry Date:	11-Sep-21		
S/N:	2154				

CALIBRATION							
Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m <sup>3</sup> /min)	I (chart)	IC (corrected)	LINEAR REGRESSION
18	6.80	-8.00	14.800	1.837	50.00	50.12	Slope = 34.5919 Intercept = -13.9348 Corr. coeff.: 0.9951
13	6.00	-6.80	12.800	1.709	44.00	44.10	
10	4.90	-5.80	10.700	1.564	40.00	40.09	
7	3.70	-4.60	8.300	1.379	35.00	35.08	
5	1.90	-3.80	5.700	1.145	25.00	25.06	

**Calculations:**  
 $Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$   
 $IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$   
 Qstd = standard flow rate  
 IC = corrected chart response  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 T<sub>a</sub> = actual temperature during calibration (deg K)  
 P<sub>a</sub> = actual pressure during calibration (mm Hg)  
 T<sub>std</sub> = 298 deg K  
 P<sub>std</sub> = 760 mm Hg

**For subsequent calculation of sampler flow:**  
 $1/m((I)[\sqrt{298/T_{av}}(P_{av}/760)] - b)$   
 m = sampler slope  
 b = sampler intercept  
 I = chart response  
 T<sub>av</sub> = daily average temperature  
 P<sub>av</sub> = daily average pressure



**Wan Ka Ho**  
 Project Consultant

**Report Date:** 25/10/2020



**TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET**

Project : Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge				Date of Calibration: 24-Oct-20	
Location : AMS3C				Next Calibration Date: 23-Jan-20	
Brand:	Tisch		Technician: Ting Chan		
Model:	TE-5170	S/N:	HVS-02		

CONDITIONS					
Sea Level Pressure (hPa):	1013.9	Corrected Pressure (mm Hg):	760		
Temperature (°C):	23.8	Temperature (K):	297		

CALIBRATION ORIFICE					
Make:	Tisch	Qstd Slope:	2.11508		
Model:	TE-5025A	Qstd Intercept:	-0.02962		
Calibration Date:	11-Sep-20	Expiry Date:	11-Sep-21		
S/N:	2154				


CALIBRATION							
Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m <sup>3</sup> /min)	I (chart)	IC (corrected)	LINEAR REGRESSION
18	6.20	-5.10	11.300	1.607	46.00	46.11	Slope = 27.0241 Intercept = 1.8312 Corr. coeff.: 0.9965
13	5.00	-4.00	9.000	1.436	40.00	40.09	
10	4.20	-3.00	7.200	1.286	36.00	36.08	
7	2.80	-2.10	4.900	1.063	30.00	30.07	
5	2.00	-1.00	3.000	0.835	25.00	25.06	

**Calculations:**

$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$   
 $IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$   
 Qstd = standard flow rate  
 IC = corrected chart response  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 T<sub>a</sub> = actual temperature during calibration (deg K)  
 P<sub>a</sub> = actual pressure during calibration (mm Hg)  
 T<sub>std</sub> = 298 deg K  
 P<sub>std</sub> = 760 mm Hg

**For subsequent calculation of sampler flow:**

$1/m((I)[\sqrt{298/T_{av}}](P_{av}/760)] - b$   
 m = sampler slope  
 b = sampler intercept  
 I = chart response  
 T<sub>av</sub> = daily average temperature  
 P<sub>av</sub> = daily average pressure



**Wan Ka Ho**  
 Project Consultant

Report Date: 25/10/2020

**TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET**

Project : Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge				Date of Calibration: 24-Oct-20	
Location : AMS7B				Next Calibration Date: 23-Jan-20	
Brand:	Tisch		Technician: Ting Chan		
Model:	TE-5170	S/N:	HVS-03		

CONDITIONS					
Sea Level Pressure (hPa):	1013.9	Corrected Pressure (mm Hg):	760		
Temperature (°C):	23.8	Temperature (K):	297		

CALIBRATION ORIFICE					
Make:	Tisch	Qstd Slope:	2.11508		
Model:	TE-5025A	Qstd Intercept:	-0.02962		
Calibration Date:	11-Sep-20	Expiry Date:	11-Sep-20		
S/N:	2154				


CALIBRATION							
Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m <sup>3</sup> /min)	I (chart)	IC (corrected)	LINEAR REGRESSION
18	4.20	-8.00	12.200	1.669	50.00	50.12	Slope = 29.6215 Intercept = 2.0224 Corr. coeff.: 0.9911
13	3.00	-6.50	9.500	1.475	46.00	46.11	
10	1.50	-5.00	6.500	1.222	40.00	40.09	
7	0.30	-4.00	4.300	0.997	32.00	32.07	
5	-0.50	-3.20	2.700	0.793	24.00	24.06	

**Calculations:**

$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta)) - b]$   
 $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$   
 Qstd = standard flow rate  
 IC = corrected chart response  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration (deg K)  
 Pa = actual pressure during calibration (mm Hg)  
 Tstd = 298 deg K  
 Pstd = 760 mm Hg

**For subsequent calculation of sampler flow:**

$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)] - b)$   
 m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure



**Wan Ka Ho**  
 Project Consultant

Report Date: 25/10/2020



## CALIBRATION REPORT OF WIND METER

<b>Project:</b> Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge	<b>Date of Calibration:</b> 2-Jul-2020
<b>Location:</b> AMS3C	<b>Next Calibration Date:</b> 1-Jan-2021
<b>Brand:</b> Global Water	<b>Technician:</b> Ting Chan
<b>Model:</b> GL500-7-2	<b>S/N:</b> 1847003409
<b>Anemometer</b>	
<b>Brand:</b> Benetech	<b>Equipment ID:</b> 08
<b>Model:</b> GM816	
<b>Procedures:</b>	
1. <b>Wind Still Test:</b>	The wind speed sensor was held by hand until stabilized.
2. <b>Wind Speed Test:</b>	The wind meter was calibrated in-situ and compared with the Anemometer.
3. <b>Wind Direction Test:</b>	The wind meter was calibrated in-situ and compared with a marine compass from four directions.

**Wind Still Test:**

Wind Speed (m/s)
0.00

**Wind Speed Test:**

Global Water (m/s)	Anemometer (m/s)
0.9	0.5
2.4	2.6
3.4	3.8

**Wind Direction Test:**

Global Water (o)	Marine Compass (o)
0	358
247	244
173	172
80	79

Wan Ka Ho  
Project Consultant

Report Date: 3/7/2020

Report No. : 183057CA200894(3)

Page 1 of 1

**CALIBRATION CERTIFICATE OF ANEMOMETER**

**Client Supplied Information**

Client : Fugro Technical Services Ltd.

Project : Calibration Services

**Details of Unit Under Test, UUT**

Description : Anemometer

Manufacturer : Benetech

Model No. : GM816

Serial No. : N/A

Equipment ID. : WS-08

Next Calibration Date : 14-Jun-2021

**Laboratory Information**

Details of Reference Equipment –

Description : Reference Anemometer

Equipment ID. : R-101-4

Date of Calibration : 15-Jun-2020 Ambient Temperature : 22 °C

Calibration Location : Calibration Laboratory of FTS

Method Used : R-C-279

**Calibration Results :**

Reference Reading (m/s)	UUT Reading (m/s)	Error (m/s)
2.02	2.0	0.0
4.15	4.1	-0.1
6.27	6.0	-0.3
8.43	8.0	-0.4
10.75	10.1	-0.7

**Remark :**

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The reported readings in this calibration are an average from 10 trials.

Checked by : William Date : 20-6-2020 Certified by : Leung Kwok Tai Date : 20-6-2020

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

\*\* End of Report \*\*

Report no. : 940891CA202730(3)

Page 1 of 1

## CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

### Client Supplied Information

Details of Unit Under Test, UUT

Description : Laser dust monitor  
 Manufacturer : SIBATA  
 Model No. : LD-5R  
 Serial No. : 620480  
 Specification Limit : NA  
 Next Calibration Date : 22-Nov-2021

### Laboratory Information

Description : 1. Balance 2. TSP high volume air sampler  
 Equipment ID. / Serial no. : 1. C-065-9 2. 4350  
 Date of Calibration : 23-Nov-2020 Ambient Temperature : 25 ± 10 °C  
 Calibration Location : General Chemical Laboratory of FTS and Ma Wan A1 Site Boundary  
 Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

### Calibration Results :

Reference concentration (mg/m <sup>3</sup> )	Total count for 1 hour	CPM (Count per minute)
0.0915	3211	53.52
0.0469	2732	45.53
0.1172	3659	60.98

### Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m<sup>3</sup>) = K x [ UUT reading (CPM) ], where K = 0.001597
3. Correlation coefficient (r) : 0.9909

Checked by : Canny Date : 15-12-2020 Certified by : K. Kwok Tai Date : 15-12-2020  
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

\*\* End of Report \*\*

Report no. : 940891CA202793(1)

Page 1 of 1

## CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

### Client Supplied Information

Details of Unit Under Test, UUT

Description : Laser dust monitor  
 Manufacturer : SIBATA  
 Model No. : LD-5R  
 Serial No. : 761106  
 Specification Limit : NA  
 Next Calibration Date : 26-Nov-2021

### Laboratory Information

Description : 1. Balance 2. TSP high volume air sampler  
 Equipment ID. / Serial no. : 1. C-065-9 2. 4350  
 Date of Calibration : 27-Nov-2020 Ambient Temperature : 25 ± 10 °C  
 Calibration Location : General Chemical Laboratory of FTS and Ma Wan A1 Site Boundary  
 Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

### Calibration Results :

Reference concentration (mg/m <sup>3</sup> )	Total count for 1 hour	CPM (Count per minute)
0.3486	5134	85.57
0.1257	4394	73.23
0.0943	4408	73.47

### Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m<sup>3</sup>) = K x [ UUT reading (CPM) ], where K = 0.002448
3. Correlation coefficient (r) : 0.9916

Checked by : Conny Date : 30-12-2020 Certified by : K.T. Leung Date : 5-1-2021

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

\*\* End of Report \*\*



Report no. : 940891CA202730(5)

Page 1 of 1

## CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

### Client Supplied Information

Details of Unit Under Test, UUT

Description : Laser dust monitor  
 Manufacturer : SIBATA  
 Model No. : LD-5R  
 Serial No. : 892185  
 Specification Limit : NA  
 Next Calibration Date : 22-Nov-2021

### Laboratory Information

Description : 1. Balance                      2. TSP high volume air sampler  
 Equipment ID. / Serial no. : 1. C-065-9                      2. 4350  
 Date of Calibration : 23-Nov-2020                      Ambient Temperature : 25 ± 10 °C  
 Calibration Location : General Chemical Laboratory of FTS and Ma Wan A1 Site Boundary  
 Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

### Calibration Results :

Reference concentration (mg/m <sup>3</sup> )	Total count for 1 hour	CPM (Count per minute)
0.0915	3263	54.38
0.0469	2909	48.48
0.1172	3562	59.37

### Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m<sup>3</sup>) = K x [ UUT reading (CPM) ], where K = 0.001576
3. Correlation coefficient (r) : 0.9945

Checked by : Canny Date : 15-12-2020 Certified by : K.L. Young Date : 15-12-2020

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

\*\* End of Report \*\*

Report no.: 203258CA201700(1)

Page 1 of 1

## CALIBRATION CERTIFICATE OF SOUND LEVEL METER

### Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

### Details of Unit Under Test, UUT

Description	: Sound Level Meter									
Manufacturer	: Casella									
Model No.	: <table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="text-align: center;">Meter</td> <td style="text-align: center;">Microphone</td> <td style="text-align: center;">Preamplifier</td> </tr> <tr> <td style="text-align: center;">CEL-63X</td> <td style="text-align: center;">CE-251</td> <td style="text-align: center;">CEL-495</td> </tr> <tr> <td style="text-align: center;">1488270</td> <td style="text-align: center;">04228</td> <td style="text-align: center;">004030</td> </tr> </table>	Meter	Microphone	Preamplifier	CEL-63X	CE-251	CEL-495	1488270	04228	004030
Meter	Microphone	Preamplifier								
CEL-63X	CE-251	CEL-495								
1488270	04228	004030								
Serial No.	: <table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="text-align: center;">Meter</td> <td style="text-align: center;">Microphone</td> <td style="text-align: center;">Preamplifier</td> </tr> <tr> <td style="text-align: center;">CEL-63X</td> <td style="text-align: center;">CE-251</td> <td style="text-align: center;">CEL-495</td> </tr> <tr> <td style="text-align: center;">1488270</td> <td style="text-align: center;">04228</td> <td style="text-align: center;">004030</td> </tr> </table>	Meter	Microphone	Preamplifier	CEL-63X	CE-251	CEL-495	1488270	04228	004030
Meter	Microphone	Preamplifier								
CEL-63X	CE-251	CEL-495								
1488270	04228	004030								
Equipment ID	: N/A									
Next Calibration Date	: 26-Aug-2021									
Specification Limit	: EN 61672-1: 2003 Class 1									

### Laboratory Information

#### Details of Reference Equipment -

Description	: B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)
Equipment ID.	: R-108-1
Date of Calibration	: 27-Aug-2020
Calibration Location	: Calibration Laboratory of FTS
Method Used	: By direct comparison
Ambient Temperature	: 20±2 °C
Relative Humidity	: <80% R.H.

### Calibration Results :

Parameters	Mean Value (dB)	Specification Limit(dB)
A-weighting frequency response	4000Hz	2.6 to -0.6
	2000Hz	2.8 to -0.4
	1000Hz	1.1 to -1.1
	500Hz	-1.8 to -4.6
	250Hz	-7.2 to -10.0
	125Hz	-14.6 to -17.6
	63Hz	-24.7 to -27.7
	31.5Hz	-37.4 to -41.4
Differential level linearity	94dB-104dB	± 0.6
	104dB-114dB	± 0.6

### Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast
4. The UUT complies with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
5. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

Checked by : William Date : 3-9-2020 Certified by : K.T. Young Date : 3-9-2020  
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

\*\* End of Report \*\*



Report no.: 203258CA202302(3)

Page 1 of 1

## **CALIBRATION CERTIFICATE OF SOUND LEVEL METER**

### **Client Supplied Information**

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Level Meter

Manufacturer : Casella

Model No. :

Serial No. :

Equipment ID :

Next Calibration Date :

Specification Limit :

Meter	Microphone	Preamplifier
CEL-63X	CE-251	CEL-495
2451048	00995	003341

N/A

29-Oct-2021

EN 61672-1: 2003 Class 1

### **Laboratory Information**

Details of Reference Equipment -

Description : B &amp; K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. : R-108-1

Date of Calibration : 30-Oct-2020

Calibration Location : Calibration Laboratory of FTS

Ambient Temperature : 20±2 °C

Method Used : By direct comparison

Relative Humidity : &lt;80% R.H.

### **Calibration Results :**

Parameters	Mean Value (dB)	Specification Limit(dB)
A-weighting frequency response	4000Hz	0.8
	2000Hz	1.1
	1000Hz	0.0
	500Hz	-3.3
	250Hz	-8.7
	125Hz	-16.1
	63Hz	-26.2
	31.5Hz	-39.1
Differential level linearity	94dB-104dB	± 0.6
	104dB-114dB	± 0.6

### **Remarks :**

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast.
4. The UUT does comply with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
5. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

 Checked by : William Date : 4-11-2020 Certified by : K.T. Leung Date : 4-11-2020  
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

\*\* End of Report \*\*

Report no.: 183057CA200018(1)

Page 1 of 1

**CALIBRATION CERTIFICATE OF SOUND CALIBRATOR****Client Supplied Information**

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Calibrator  
Manufacturer : Casella (Model CEL-120/1)  
Serial No. : 2383886  
Equipment ID : N/A  
Next Calibration Date : 12-Jan-2021  
Specification Limit : EN 60942: 2003 Type 1

**Laboratory Information**

Description : Reference Sound level meter  
Equipment ID. : R-119-1  
Date of Calibration : 13-Jan-2020 Ambient Temperature : 22 °C  
Calibration Location : Calibration Laboratory of FTS  
Method Used : By direct comparison

**Calibration Results :**

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.2 dB	±0.4dB
114dB	-0.1 dB	

**Remarks :**

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The equipment does comply with the specification limit.
4. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

Checked by : William Date : 20-1-2020 Certified by : K. L. Young Date : 21-1-2020  
CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**\*\* End of Report \*\***

Report no.: 183057CA200894(1)

Page 1 of 1

**CALIBRATION CERTIFICATE OF SOUND CALIBRATOR**

**Client Supplied Information**

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Calibrator  
 Manufacturer : Casella (Model CEL-120/1)  
 Serial No. : 3321858  
 Equipment ID : N/A  
 Next Calibration Date : 14-Jun-2021  
 Specification Limit : EN 60942: 2003 Type 1

**Laboratory Information**

Description : Reference Sound level meter  
 Equipment ID. : R-119-1  
 Date of Calibration : 15-Jun-2020 Ambient Temperature : 22 °C  
 Calibration Location : Calibration Laboratory of FTS  
 Method Used : By direct comparison

**Calibration Results :**

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.1 dB	±0.4dB
114dB	-0.1 dB	

**Remarks :**

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The equipment does comply with the specification limit.
4. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

Checked by : William Date : 20-6-2020 Certified by : F. Leung Date : 20-6-2020  
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

\*\* End of Report \*\*

# Appendix E

---

Environmental Monitoring Schedule

**Project: Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works**

**Impact Monitoring Schedule (December 2020)**

Sun	Mon	Tue	Wed	Thur	Fri	Sat
		1 Dolphin Monitoring	2	3 Dust Monitoring Noise Monitoring Dolphin Monitoring	4	5
6	7	8 Dolphin Monitoring	9 Dust Monitoring Noise Monitoring	10 Dolphin Monitoring	11	12
13	14	15 Dust Monitoring Noise Monitoring	16	17	18	19
20	21 Dust Monitoring Noise Monitoring	22	23	24 Dust Monitoring	25	26
27	28	29	30 Dust Monitoring Noise Monitoring	31		

**Remarks**

1. Dust Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days
2. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours
3. Dolphin Monitoring: Chinese White Dolphin (post-construction phase, monthly); monitoring conducted and data collected by TM-CLKL Contract No. HY/2012/08
4. Dust Monitoring Location: AMS2 (Tung Chung New Development Pier), AMS3C (Ying Tung Estate Market Rooftop) and AMS7B (3RS Site Offices)
5. Noise Monitoring Location: NMS2 (Seaview Crescent), NMS3C (Ying Tung Estate Refuse Collection Point)

**Project: Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works**

**Impact Monitoring Schedule (January 2021)**

Sun	Mon	Tue	Wed	Thur	Fri	Sat
					1	2
3	4	5 Dust Monitoring Noise Monitoring	6	7	8	9
10	11 Dust Monitoring Noise Monitoring	12	13	14	15	16 Dust Monitoring
17	18	19	20	21	22 Dust Monitoring Noise Monitoring	23
24	25 Dolphin Monitoring	26 Dolphin Monitoring	27 Dolphin Monitoring	28 Dust Monitoring Noise Monitoring Dolphin Monitoring	29	30
31						

**Remarks**

- Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- Dust Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days
- Noise Monitoring: Leq (30 min) between 0700 and 1900 hours
- Dolphin Monitoring: Chinese White Dolphin (post-construction phase, monthly); monitoring conducted and data collected by TM-CLKL Contract No. HY/2012/08
- Dust Monitoring Location: AMS2 (Tung Chung New Development Pier), AMS3C (Ying Tung Estate Market Rooftop) and AMS7B (3RS Site Offices)
- Noise Monitoring Location: NMS2 (Seaview Crescent), NMS3C (Ying Tung Estate Refuse Collection Point)

# Appendix F

---

Air Quality Monitoring Results  
and Construction Noise Monitoring Results

# 1-hour TSP Monitoring Result for Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

## AMS2 - Tung Chung Development Pier

Date	Weather Condition	Start Time	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )			Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
			1st Measurement	2nd Measurement	3rd Measurement		
3-Dec-20	Fine	09:12	48	52	46	374	500
9-Dec-20	Fine	09:18	30	32	36		
15-Dec-20	Fine	12:10	64	70	74		
21-Dec-20	Fine	09:00	56	52	48		
24-Dec-20	Fine	09:08	62	52	58		
30-Dec-20	Fine	10:15	56	60	60		
		Min	30				
		Max	74				
		Average	53				

## AMS3C - Ying Tung Estate Market Rooftop

Date	Weather Condition	Start Time	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )			Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
			1st Measurement	2nd Measurement	3rd Measurement		
3-Dec-20	Fine	09:34	52	58	58	368	500
9-Dec-20	Fine	09:30	44	40	46		
15-Dec-20	Fine	12:45	74	72	74		
21-Dec-20	Fine	09:30	50	54	58		
24-Dec-20	Fine	09:37	56	58	66		
30-Dec-20	Fine	10:37	68	72	66		
		Min	40				
		Max	74				
		Average	59				

## AMS7B - 3RS Site Offices

Date	Weather Condition	Start Time	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )			Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
			1st Measurement	2nd Measurement	3rd Measurement		
3-Dec-20	Fine	08:50	58	64	51	370	500
9-Dec-20	Fine	09:00	39	39	41		
		Min	39				
		Max	64				
		Average	49				




Note:

Underline: Exceedance of Action Level

Underline and Bold: Exceedance of Limit Level

Air quality monitoring location AMS7B was temporary suspended, effective from 10 December 2020.





**24-hour TSP Monitoring Result for  
Hong Kong-Zhuhai-Macao Bridge  
Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works**

**AMS2 - Tung Chung Development Pier**

Start Date	Weather Condition	Air Temperature (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Sampling Time(hrs)	Flow Rate (m <sup>3</sup> /min.)		Average flow (m <sup>3</sup> /min.)	Total volume (m <sup>3</sup> )	Conc. (ug/m <sup>3</sup> )	Action Level (ug/m <sup>3</sup> )	Limit Level (ug/m <sup>3</sup> )	
				Initial	Final			Initial	Final						
3-Dec-20	Fine	290.4	765.8	2.6200	2.7655	0.1455	24	1.58	1.56	1.57	2259.3	64	176	260	
9-Dec-20	Fine	292.8	763.3	2.6594	2.7761	0.1167	24	1.57	1.56	1.57	2254.4	52			
15-Dec-20	Fine	288.4	766.7	2.6046	2.6800	0.0754	24	1.58	1.56	1.57	2262.7	33			
21-Dec-20	Fine	289.5	766.6	2.7195	2.8952	0.1757	24	1.58	1.56	1.57	2261.0	78			
24-Dec-20	Fine	293.0	762.3	2.5992	2.7788	0.1796	24	1.57	1.56	1.56	2253.5	80			
30-Dec-20	Fine	288.1	767.2	2.6387	2.8451	0.2064	24	1.58	1.56	1.57	2263.4	91			
												Min	33		
												Max	91		
												Average	66		

**AMS3C - Ying Tung Estate Market Rooftop**

Start Date	Weather Condition	Air Temperature (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Sampling Time(hrs)	Flow Rate (m <sup>3</sup> /min.)		Average flow (m <sup>3</sup> /min.)	Total volume (m <sup>3</sup> )	Conc. (ug/m <sup>3</sup> )	Action Level (ug/m <sup>3</sup> )	Limit Level (ug/m <sup>3</sup> )	
				Initial	Final			Initial	Final						
3-Dec-20	Fine	290.4	765.8	2.6067	2.6693	0.0626	24	1.44	1.41	1.42	2051.8	31	167	260	
9-Dec-20	Fine	292.8	763.3	2.6620	2.7607	0.0987	24	1.43	1.41	1.42	2045.6	48			
15-Dec-20	Fine	288.4	766.7	2.6036	2.6622	0.0586	24	1.44	1.41	1.43	2056.2	28			
21-Dec-20	Fine	289.5	766.6	2.7144	2.8613	0.1469	24	1.52	1.49	1.50	2161.7	68			
24-Dec-20	Fine	293.0	762.3	2.6434	2.8372	0.1938	24	1.50	1.49	1.49	2151.6	90			
30-Dec-20	Fine	288.1	767.2	2.6520	2.8877	0.2357	24	1.44	1.41	1.43	2057.1	115			
												Min	28		
												Max	115		
												Average	63		

**AMS7B - 3RS Site Offices**




Start Date	Weather Condition	Air Temperature (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Sampling Time(hrs)	Flow Rate (m <sup>3</sup> /min.)		Average flow (m <sup>3</sup> /min.)	Total volume (m <sup>3</sup> )	Conc. (ug/m <sup>3</sup> )	Action Level (ug/m <sup>3</sup> )	Limit Level (ug/m <sup>3</sup> )	
				Initial	Final			Initial	Final						
3-Dec-20	Fine	290.4	765.8	2.6059	2.6694	0.0635	24	1.65	1.62	1.63	2352.9	55	183	260	
9-Dec-20	Fine	292.8	763.3	2.5981	2.7083	0.1102	24	1.64	1.62	1.63	2345.8	60			
												Min	55		
												Max	60		
												Average	58		

Note:

Underline: Exceedance of Action Level

Underline and Bold: Exceedance of Limit Level

Air quality monitoring location AMS7B was temporary suspended, effective from 10 December 2020.



**Noise Impact Monitoring Result for  
Hong Kong-Zhuhai-Macao Bridge  
Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works**

**NMS2 - Seaview Crescent**

Date	Start Time	L <sub>eq</sub> 30min dB(A)	L <sub>10</sub> dB(A)	L <sub>90</sub> dB(A)	Wind Speed (m/s)	Weather	Limit Level dB(A)
3-Dec-20	10:44	65	68	61	0.4	Fine	75
9-Dec-20	10:21	66	68	62	0.5	Fine	75
15-Dec-20	13:16	63	67	59	1.2	Fine	75
21-Dec-20	10:33	65	60	66	2.3	Fine	75
30-Dec-20	11:21	62	66	59	1.0	Fine	75
	<b>Max</b>	66					
	<b>Min</b>	62					

**NMS3C - Ying Tung Estate Refuse Collection Point**



Date	Start Time	L <sub>eq</sub> 30min dB(A)	L <sub>10</sub> dB(A)	L <sub>90</sub> dB(A)	Wind Speed (m/s)	Weather	Limit Level dB(A)
3-Dec-20	09:34	67	70	65	0.5	Fine	70
9-Dec-20	09:30	69	72	65	0.3	Fine	65
15-Dec-20	12:47	68	71	59	0.6	Fine	65
21-Dec-20	09:37	67	63	69	0.4	Fine	70
30-Dec-20	10:40	69	72	60	0.4	Fine	70
	<b>Max</b>	69					
	<b>Min</b>	67					

Note:

NMS2: Façade Measurement

NMS3C: Free-field measurement (+3dB(A) correction has been applied), reduction to 65dB(A) during school examination periods will be applied.

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.



# Appendix G

---

Wind Data

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
01/12/2020 00:00	1.9	W
01/12/2020 01:00	0.2	NWW
01/12/2020 02:00	0.0	NWN
01/12/2020 03:00	0.2	NWN
01/12/2020 04:00	0.2	NWN
01/12/2020 05:00	0.4	NWN
01/12/2020 06:00	0.5	NWN
01/12/2020 07:00	0.3	SES
01/12/2020 08:00	0.2	NWN
01/12/2020 09:00	0.4	NWN
01/12/2020 10:00	0.0	NWN
01/12/2020 11:00	0.4	NWN
01/12/2020 12:00	0.3	NW
01/12/2020 13:00	0.3	NWN
01/12/2020 14:00	0.5	NEN
01/12/2020 15:00	0.2	SE
01/12/2020 16:00	0.5	SES
01/12/2020 17:00	0.4	SE
01/12/2020 18:00	0.4	SWS
01/12/2020 19:00	0.5	NWN
01/12/2020 20:00	0.4	SE
01/12/2020 21:00	0.5	NWW
01/12/2020 22:00	0.1	SE
01/12/2020 23:00	0.5	SEE
02/12/2020 00:00	0.0	NWW
02/12/2020 01:00	0.6	SE
02/12/2020 02:00	0.5	NEN
02/12/2020 03:00	0.1	NEN
02/12/2020 04:00	0.1	NW
02/12/2020 05:00	0.0	NE
02/12/2020 06:00	0.1	S
02/12/2020 07:00	0.4	NWN
02/12/2020 08:00	0.2	SWW
02/12/2020 09:00	0.6	NW
02/12/2020 10:00	0.4	NWN
02/12/2020 11:00	0.4	NWN
02/12/2020 12:00	0.2	NWN
02/12/2020 13:00	0.3	NWN
02/12/2020 14:00	0.1	NWN
02/12/2020 15:00	0.1	NWN
02/12/2020 16:00	0.2	NE

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
02/12/2020 17:00	0.4	NE
02/12/2020 18:00	0.0	SWW
02/12/2020 19:00	0.5	W
02/12/2020 20:00	0.1	S
02/12/2020 21:00	0.2	SES
02/12/2020 22:00	0.1	NEN
02/12/2020 23:00	0.0	NW
03/12/2020 00:00	0.7	SW
03/12/2020 01:00	0.8	SE
03/12/2020 02:00	0.2	S
03/12/2020 03:00	0.1	SWS
03/12/2020 04:00	0.5	SWS
03/12/2020 05:00	0.7	SWS
03/12/2020 06:00	0.1	SWW
03/12/2020 07:00	0.2	SWW
03/12/2020 08:00	0.6	W
03/12/2020 09:00	0.2	SWS
03/12/2020 10:00	0.4	SWW
03/12/2020 11:00	0.2	SWW
03/12/2020 12:00	0.2	SWW
03/12/2020 13:00	0.3	SWW
03/12/2020 14:00	0.2	SWW
03/12/2020 15:00	0.3	SWW
03/12/2020 16:00	0.4	SWS
03/12/2020 17:00	0.4	SWS
03/12/2020 18:00	0.4	SW
03/12/2020 19:00	0.1	SWS
03/12/2020 20:00	0.5	NWN
03/12/2020 21:00	0.5	SWW
03/12/2020 22:00	0.1	SWS
03/12/2020 23:00	0.6	SWS
04/12/2020 00:00	0.3	SES
04/12/2020 01:00	0.7	SEE
04/12/2020 02:00	0.7	NW
04/12/2020 03:00	0.7	NW
04/12/2020 04:00	0.7	NEN
04/12/2020 05:00	0.1	S
04/12/2020 06:00	0.8	SEE
04/12/2020 07:00	0.2	SWW
04/12/2020 08:00	0.0	SWW
04/12/2020 09:00	0.0	SWW

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
04/12/2020 10:00	0.1	NW
04/12/2020 11:00	0.2	SWS
04/12/2020 12:00	0.7	N
04/12/2020 13:00	0.2	SWW
04/12/2020 14:00	0.8	SE
04/12/2020 15:00	0.0	W
04/12/2020 16:00	0.5	W
04/12/2020 17:00	0.8	S
04/12/2020 18:00	0.7	SW
04/12/2020 19:00	0.8	SW
04/12/2020 20:00	0.1	S
04/12/2020 21:00	0.2	SWW
04/12/2020 22:00	0.7	SWW
04/12/2020 23:00	0.2	SWS
05/12/2020 00:00	0.8	SWS
05/12/2020 01:00	0.8	SWS
05/12/2020 02:00	0.5	SWS
05/12/2020 03:00	0.3	SWS
05/12/2020 04:00	0.3	SWW
05/12/2020 05:00	0.2	SWW
05/12/2020 06:00	0.8	W
05/12/2020 07:00	0.5	SWS
05/12/2020 08:00	0.7	SWW
05/12/2020 09:00	0.1	SWW
05/12/2020 10:00	0.0	SWW
05/12/2020 11:00	0.3	SWW
05/12/2020 12:00	0.1	SWW
05/12/2020 13:00	1.2	SWW
05/12/2020 14:00	0.7	SWS
05/12/2020 15:00	1.1	SWS
05/12/2020 16:00	0.9	SW
05/12/2020 17:00	0.8	SWS
05/12/2020 18:00	1.2	NWN
05/12/2020 19:00	1.0	SWW
05/12/2020 20:00	1.2	SWS
05/12/2020 21:00	1.1	SWS
05/12/2020 22:00	0.4	SES
05/12/2020 23:00	0.3	SEE
06/12/2020 00:00	1.3	NW
06/12/2020 01:00	1.3	NW
06/12/2020 02:00	1.0	NEN

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
06/12/2020 03:00	0.6	S
06/12/2020 04:00	1.3	SEE
06/12/2020 05:00	0.6	SWW
06/12/2020 06:00	0.6	SWW
06/12/2020 07:00	1.0	S
06/12/2020 08:00	0.8	SES
06/12/2020 09:00	1.3	SWS
06/12/2020 10:00	0.5	NWW
06/12/2020 11:00	1.2	NEE
06/12/2020 12:00	0.8	SWW
06/12/2020 13:00	0.9	NW
06/12/2020 14:00	1.2	NWW
06/12/2020 15:00	0.7	S
06/12/2020 16:00	1.0	SWW
06/12/2020 17:00	1.1	SWS
06/12/2020 18:00	0.9	SW
06/12/2020 19:00	1.0	SWS
06/12/2020 20:00	0.6	SWW
06/12/2020 21:00	0.3	SWS
06/12/2020 22:00	0.5	SW
06/12/2020 23:00	0.2	SWW
07/12/2020 00:00	1.2	SWW
07/12/2020 01:00	1.2	W
07/12/2020 02:00	0.7	SWW
07/12/2020 03:00	1.3	SW
07/12/2020 04:00	1.0	SWS
07/12/2020 05:00	0.4	S
07/12/2020 06:00	0.3	W
07/12/2020 07:00	0.6	SES
07/12/2020 08:00	0.2	SE
07/12/2020 09:00	1.2	SE
07/12/2020 10:00	0.2	SE
07/12/2020 11:00	0.0	SWW
07/12/2020 12:00	0.2	SES
07/12/2020 13:00	0.3	SWS
07/12/2020 14:00	0.8	SES
07/12/2020 15:00	1.2	SE
07/12/2020 16:00	1.3	SE
07/12/2020 17:00	0.7	SEE
07/12/2020 18:00	0.6	SES
07/12/2020 19:00	0.6	NWW



Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
07/12/2020 20:00	0.8	S
07/12/2020 21:00	0.3	NWW
07/12/2020 22:00	0.6	SE
07/12/2020 23:00	0.7	SE
08/12/2020 00:00	0.5	SWW
08/12/2020 01:00	0.2	SWW
08/12/2020 02:00	0.5	SWS
08/12/2020 03:00	0.1	SWS
08/12/2020 04:00	0.1	SWW
08/12/2020 05:00	0.6	W
08/12/2020 06:00	0.5	SWW
08/12/2020 07:00	0.3	SWS
08/12/2020 08:00	0.6	SWW
08/12/2020 09:00	0.8	NWW
08/12/2020 10:00	0.1	SW
08/12/2020 11:00	0.5	SWS
08/12/2020 12:00	0.3	W
08/12/2020 13:00	0.2	SWS
08/12/2020 14:00	0.8	NW
08/12/2020 15:00	0.8	SWS
08/12/2020 16:00	0.5	SW
08/12/2020 17:00	0.7	SWS
08/12/2020 18:00	0.0	SW
08/12/2020 19:00	0.7	SWW
08/12/2020 20:00	0.7	SWW
08/12/2020 21:00	0.3	S
08/12/2020 22:00	0.4	SWW
08/12/2020 23:00	0.6	SWS
09/12/2020 00:00	0.5	SWS
09/12/2020 01:00	0.4	SWS
09/12/2020 02:00	0.0	SWW
09/12/2020 03:00	0.7	SWW
09/12/2020 04:00	0.8	W
09/12/2020 05:00	0.5	SWS
09/12/2020 06:00	0.5	SWW
09/12/2020 07:00	0.2	SWW
09/12/2020 08:00	0.7	SWW
09/12/2020 09:00	0.6	SWW
09/12/2020 10:00	0.3	SWW
09/12/2020 11:00	0.2	SWW
09/12/2020 12:00	0.8	SWS

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
09/12/2020 13:00	0.1	SWS
09/12/2020 14:00	0.7	SW
09/12/2020 15:00	0.4	SWS
09/12/2020 16:00	0.3	NWN
09/12/2020 17:00	0.4	SWW
09/12/2020 18:00	0.7	SWS
09/12/2020 19:00	0.6	SWS
09/12/2020 20:00	0.7	SES
09/12/2020 21:00	0.8	SEE
09/12/2020 22:00	0.6	NW
09/12/2020 23:00	0.1	NW
10/12/2020 00:00	0.3	NEN
10/12/2020 01:00	0.5	S
10/12/2020 02:00	0.6	SEE
10/12/2020 03:00	0.5	SWW
10/12/2020 04:00	0.6	SWW
10/12/2020 05:00	0.8	S
10/12/2020 06:00	0.4	SWS
10/12/2020 07:00	0.7	W
10/12/2020 08:00	0.0	SWS
10/12/2020 09:00	0.8	SWS
10/12/2020 10:00	0.2	SW
10/12/2020 11:00	0.4	W
10/12/2020 12:00	0.6	SWW
10/12/2020 13:00	0.5	SWW
10/12/2020 14:00	0.7	SWS
10/12/2020 15:00	0.5	SW
10/12/2020 16:00	0.3	W
10/12/2020 17:00	0.0	SW
10/12/2020 18:00	0.8	SWW
10/12/2020 19:00	0.7	SWW
10/12/2020 20:00	0.6	SWS
10/12/2020 21:00	0.6	SW
10/12/2020 22:00	0.0	S
10/12/2020 23:00	0.7	SES
11/12/2020 00:00	0.3	SWW
11/12/2020 01:00	0.1	SWS
11/12/2020 02:00	0.2	SWS
11/12/2020 03:00	0.3	SWS
11/12/2020 04:00	0.1	S
11/12/2020 05:00	0.2	SWW

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
11/12/2020 06:00	0.7	SWS
11/12/2020 07:00	0.1	NW
11/12/2020 08:00	0.6	SE
11/12/2020 09:00	0.5	SES
11/12/2020 10:00	0.7	SE
11/12/2020 11:00	0.1	SE
11/12/2020 12:00	0.7	SES
11/12/2020 13:00	0.1	SE
11/12/2020 14:00	0.7	SEE
11/12/2020 15:00	0.2	S
11/12/2020 16:00	0.7	SE
11/12/2020 17:00	0.8	NWW
11/12/2020 18:00	0.7	SE
11/12/2020 19:00	0.0	SEE
11/12/2020 20:00	0.6	SE
11/12/2020 21:00	0.8	SES
11/12/2020 22:00	0.3	SWS
11/12/2020 23:00	0.6	NWN
12/12/2020 00:00	0.1	NWN
12/12/2020 01:00	0.5	NWW
12/12/2020 02:00	0.0	SEE
12/12/2020 03:00	0.3	NW
12/12/2020 04:00	0.8	SE
12/12/2020 05:00	0.4	NW
12/12/2020 06:00	0.8	SWW
12/12/2020 07:00	0.5	SEE
12/12/2020 08:00	0.5	SE
12/12/2020 09:00	0.7	SWS
12/12/2020 10:00	0.2	SWS
12/12/2020 11:00	0.4	SWS
12/12/2020 12:00	0.5	SWS
12/12/2020 13:00	0.6	SWS
12/12/2020 14:00	0.3	SWS
12/12/2020 15:00	0.6	SWW
12/12/2020 16:00	0.6	SWW
12/12/2020 17:00	0.7	W
12/12/2020 18:00	0.3	SWS
12/12/2020 19:00	0.8	SWW
12/12/2020 20:00	0.4	SWW
12/12/2020 21:00	0.7	SWW
12/12/2020 22:00	0.1	SWW

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
12/12/2020 23:00	0.1	SWW
13/12/2020 00:00	0.7	SWW
13/12/2020 01:00	0.4	SWS
13/12/2020 02:00	0.7	SWS
13/12/2020 03:00	0.8	SW
13/12/2020 04:00	0.2	SWS
13/12/2020 05:00	0.6	NWN
13/12/2020 06:00	0.8	SWW
13/12/2020 07:00	0.3	SWS
13/12/2020 08:00	0.6	SWS
13/12/2020 09:00	0.0	SES
13/12/2020 10:00	0.6	SEE
13/12/2020 11:00	0.3	NW
13/12/2020 12:00	0.1	NW
13/12/2020 13:00	0.3	NEN
13/12/2020 14:00	0.5	S
13/12/2020 15:00	0.1	SEE
13/12/2020 16:00	0.5	SWW
13/12/2020 17:00	0.1	SWW
13/12/2020 18:00	0.2	NWN
13/12/2020 19:00	0.1	SW
13/12/2020 20:00	0.3	SW
13/12/2020 21:00	0.3	SWW
13/12/2020 22:00	0.4	SWW
13/12/2020 23:00	0.4	NEN
14/12/2020 00:00	0.7	NEN
14/12/2020 01:00	0.2	NEN
14/12/2020 02:00	0.5	NEN
14/12/2020 03:00	0.8	NEN
14/12/2020 04:00	0.7	NEN
14/12/2020 05:00	0.4	NEN
14/12/2020 06:00	0.3	SW
14/12/2020 07:00	0.2	NWN
14/12/2020 08:00	0.7	NEN
14/12/2020 09:00	0.3	SES
14/12/2020 10:00	0.5	SE
14/12/2020 11:00	0.0	NEN
14/12/2020 12:00	0.1	NEN
14/12/2020 13:00	0.2	NWW
14/12/2020 14:00	0.3	SW
14/12/2020 15:00	0.5	W

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
14/12/2020 16:00	0.1	SE
14/12/2020 17:00	0.2	SWW
14/12/2020 18:00	0.7	SWW
14/12/2020 19:00	0.5	SWW
14/12/2020 20:00	0.2	SE
14/12/2020 21:00	0.8	NWW
14/12/2020 22:00	0.3	SEE
14/12/2020 23:00	0.5	SWS
15/12/2020 00:00	0.2	SWS
15/12/2020 01:00	1.0	SWW
15/12/2020 02:00	0.9	SWW
15/12/2020 03:00	1.0	SW
15/12/2020 04:00	0.0	SW
15/12/2020 05:00	1.2	SWW
15/12/2020 06:00	1.2	W
15/12/2020 07:00	0.9	SWW
15/12/2020 08:00	1.2	SWW
15/12/2020 09:00	0.4	NWW
15/12/2020 10:00	1.4	NWW
15/12/2020 11:00	0.0	NWW
15/12/2020 12:00	0.3	NWN
15/12/2020 13:00	0.0	W
15/12/2020 14:00	0.3	S
15/12/2020 15:00	0.3	NW
15/12/2020 16:00	1.4	SE
15/12/2020 17:00	1.3	SWS
15/12/2020 18:00	1.4	NEN
15/12/2020 19:00	0.5	NEN
15/12/2020 20:00	1.3	NEN
15/12/2020 21:00	0.9	NEN
15/12/2020 22:00	0.8	NEN
15/12/2020 23:00	0.1	SW
16/12/2020 00:00	1.4	NWN
16/12/2020 01:00	0.7	NEN
16/12/2020 02:00	1.2	SES
16/12/2020 03:00	0.4	SE
16/12/2020 04:00	0.2	NEN
16/12/2020 05:00	0.2	NEN
16/12/2020 06:00	0.7	NWW
16/12/2020 07:00	0.4	SW
16/12/2020 08:00	0.8	W

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
16/12/2020 09:00	0.4	SE
16/12/2020 10:00	0.3	SWW
16/12/2020 11:00	0.6	SWW
16/12/2020 12:00	0.9	SWW
16/12/2020 13:00	1.0	SE
16/12/2020 14:00	0.1	NWW
16/12/2020 15:00	0.4	SEE
16/12/2020 16:00	1.1	SWS
16/12/2020 17:00	0.8	SWS
16/12/2020 18:00	1.2	SWW
16/12/2020 19:00	0.6	SW
16/12/2020 20:00	0.7	SWS
16/12/2020 21:00	0.7	SWS
16/12/2020 22:00	0.7	SWS
16/12/2020 23:00	1.1	SWW
17/12/2020 00:00	1.0	W
17/12/2020 01:00	0.9	SWW
17/12/2020 02:00	0.2	SWW
17/12/2020 03:00	0.1	SWW
17/12/2020 04:00	0.2	SWW
17/12/2020 05:00	0.2	S
17/12/2020 06:00	0.7	SWS
17/12/2020 07:00	0.8	SWS
17/12/2020 08:00	0.1	W
17/12/2020 09:00	0.6	SW
17/12/2020 10:00	0.7	W
17/12/2020 11:00	0.1	SWW
17/12/2020 12:00	0.5	SWW
17/12/2020 13:00	0.3	SWW
17/12/2020 14:00	0.8	W
17/12/2020 15:00	0.7	NEN
17/12/2020 16:00	0.5	NEN
17/12/2020 17:00	0.3	NEN
17/12/2020 18:00	0.5	NEN
17/12/2020 19:00	0.4	NEN
17/12/2020 20:00	0.1	SW
17/12/2020 21:00	0.1	NWN
17/12/2020 22:00	0.3	NEN
17/12/2020 23:00	0.4	SES
18/12/2020 00:00	0.7	SE
18/12/2020 01:00	0.8	NEN

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
18/12/2020 02:00	0.5	NEN
18/12/2020 03:00	0.5	NWW
18/12/2020 04:00	0.0	SW
18/12/2020 05:00	0.2	W
18/12/2020 06:00	0.1	SE
18/12/2020 07:00	0.7	SWW
18/12/2020 08:00	0.2	SWW
18/12/2020 09:00	0.7	SWW
18/12/2020 10:00	0.4	SE
18/12/2020 11:00	0.5	NWW
18/12/2020 12:00	0.1	SEE
18/12/2020 13:00	0.1	SWS
18/12/2020 14:00	0.4	SWS
18/12/2020 15:00	0.7	SWW
18/12/2020 16:00	0.1	NWW
18/12/2020 17:00	0.5	SES
18/12/2020 18:00	0.7	W
18/12/2020 19:00	0.6	W
18/12/2020 20:00	0.4	NWW
18/12/2020 21:00	0.2	SE
18/12/2020 22:00	0.2	NWN
18/12/2020 23:00	0.5	NWN
19/12/2020 00:00	0.2	SE
19/12/2020 01:00	0.8	SE
19/12/2020 02:00	0.1	SE
19/12/2020 03:00	0.6	SW
19/12/2020 04:00	0.8	SE
19/12/2020 05:00	0.8	SES
19/12/2020 06:00	0.5	S
19/12/2020 07:00	0.2	NEN
19/12/2020 08:00	0.3	NEN
19/12/2020 09:00	0.2	NEN
19/12/2020 10:00	0.0	NEN
19/12/2020 11:00	0.5	NEN
19/12/2020 12:00	0.4	SW
19/12/2020 13:00	0.7	NWN
19/12/2020 14:00	0.4	NEN
19/12/2020 15:00	0.4	SES
19/12/2020 16:00	0.7	SE
19/12/2020 17:00	0.2	NEN
19/12/2020 18:00	0.3	NEN

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
19/12/2020 19:00	0.6	NWW
19/12/2020 20:00	0.3	SW
19/12/2020 21:00	0.3	W
19/12/2020 22:00	0.5	SE
19/12/2020 23:00	1.5	SWW
20/12/2020 00:00	0.8	SWW
20/12/2020 01:00	1.3	SWW
20/12/2020 02:00	1.9	SE
20/12/2020 03:00	0.9	NWW
20/12/2020 04:00	0.3	SEE
20/12/2020 05:00	0.5	SWS
20/12/2020 06:00	0.8	SWS
20/12/2020 07:00	1.6	SWW
20/12/2020 08:00	1.3	SEE
20/12/2020 09:00	0.9	N
20/12/2020 10:00	1.1	SWW
20/12/2020 11:00	1.0	SWW
20/12/2020 12:00	0.7	SW
20/12/2020 13:00	1.9	SW
20/12/2020 14:00	1.1	SWW
20/12/2020 15:00	0.6	SWW
20/12/2020 16:00	0.1	SWW
20/12/2020 17:00	0.0	SWS
20/12/2020 18:00	1.1	NEN
20/12/2020 19:00	1.8	NEN
20/12/2020 20:00	0.4	NEN
20/12/2020 21:00	0.5	NEN
20/12/2020 22:00	1.0	NEN
20/12/2020 23:00	1.1	SW
21/12/2020 00:00	0.7	NWN
21/12/2020 01:00	0.2	NEN
21/12/2020 02:00	1.2	SES
21/12/2020 03:00	0.8	SE
21/12/2020 04:00	0.0	NEN
21/12/2020 05:00	0.8	NEN
21/12/2020 06:00	0.1	NWW
21/12/2020 07:00	1.4	SW
21/12/2020 08:00	1.2	W
21/12/2020 09:00	0.9	SE
21/12/2020 10:00	0.4	SWW
21/12/2020 11:00	0.1	SWW

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
21/12/2020 12:00	1.9	SWW
21/12/2020 13:00	1.1	SE
21/12/2020 14:00	0.2	NWW
21/12/2020 15:00	0.5	SEE
21/12/2020 16:00	1.8	SWS
21/12/2020 17:00	1.5	SWS
21/12/2020 18:00	1.5	SWW
21/12/2020 19:00	1.2	NWN
21/12/2020 20:00	0.7	W
21/12/2020 21:00	1.6	SE
21/12/2020 22:00	1.4	S
21/12/2020 23:00	1.1	SWS
22/12/2020 00:00	0.9	NE
22/12/2020 01:00	1.5	SEE
22/12/2020 02:00	1.3	S
22/12/2020 03:00	1.1	W
22/12/2020 04:00	0.1	SW
22/12/2020 05:00	0.0	SW
22/12/2020 06:00	0.5	SE
22/12/2020 07:00	0.0	SW
22/12/2020 08:00	0.3	NW
22/12/2020 09:00	0.7	NWW
22/12/2020 10:00	0.7	SWS
22/12/2020 11:00	0.1	NEN
22/12/2020 12:00	0.5	NEN
22/12/2020 13:00	0.6	NEN
22/12/2020 14:00	0.4	NEN
22/12/2020 15:00	0.5	SWS
22/12/2020 16:00	0.6	SWS
22/12/2020 17:00	0.7	SWW
22/12/2020 18:00	0.1	NEN
22/12/2020 19:00	0.1	NEN
22/12/2020 20:00	0.0	NEN
22/12/2020 21:00	0.8	NEN
22/12/2020 22:00	0.3	NEN
22/12/2020 23:00	0.6	NEN
23/12/2020 00:00	1.4	NEN
23/12/2020 01:00	1.3	NEN
23/12/2020 02:00	0.4	NEN
23/12/2020 03:00	1.1	NEN
23/12/2020 04:00	0.7	NEN

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
23/12/2020 05:00	0.2	NEN
23/12/2020 06:00	0.3	NEN
23/12/2020 07:00	1.4	NEN
23/12/2020 08:00	1.4	NEN
23/12/2020 09:00	0.0	NEN
23/12/2020 10:00	0.2	NEN
23/12/2020 11:00	0.4	NEN
23/12/2020 12:00	0.1	NEN
23/12/2020 13:00	1.1	NEN
23/12/2020 14:00	0.1	NEN
23/12/2020 15:00	1.1	NEN
23/12/2020 16:00	1.4	NEN
23/12/2020 17:00	0.6	NEN
23/12/2020 18:00	0.5	NEN
23/12/2020 19:00	1.2	NEN
23/12/2020 20:00	0.4	NW
23/12/2020 21:00	0.9	SWW
23/12/2020 22:00	0.5	NEN
23/12/2020 23:00	0.6	SW
24/12/2020 00:00	1.1	NWN
24/12/2020 01:00	0.2	NEN
24/12/2020 02:00	0.7	SES
24/12/2020 03:00	1.3	SE
24/12/2020 04:00	1.0	NEN
24/12/2020 05:00	1.2	NEN
24/12/2020 06:00	1.1	NWW
24/12/2020 07:00	0.1	SW
24/12/2020 08:00	1.3	W
24/12/2020 09:00	0.2	SE
24/12/2020 10:00	1.2	SWW
24/12/2020 11:00	0.6	SWW
24/12/2020 12:00	1.1	SWW
24/12/2020 13:00	0.6	SE
24/12/2020 14:00	0.4	NWW
24/12/2020 15:00	0.4	SEE
24/12/2020 16:00	0.5	SWS
24/12/2020 17:00	1.2	SWS
24/12/2020 18:00	0.2	NEN
24/12/2020 19:00	0.8	SW
24/12/2020 20:00	1.1	NEN
24/12/2020 21:00	0.8	NEN

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
24/12/2020 22:00	0.7	NEN
24/12/2020 23:00	1.0	NW
25/12/2020 00:00	1.1	SWW
25/12/2020 01:00	0.3	SWW
25/12/2020 02:00	0.0	SWW
25/12/2020 03:00	1.2	SWW
25/12/2020 04:00	0.4	NE
25/12/2020 05:00	1.3	NE
25/12/2020 06:00	0.3	NEE
25/12/2020 07:00	0.4	NE
25/12/2020 08:00	0.7	NE
25/12/2020 09:00	0.7	SES
25/12/2020 10:00	0.8	SW
25/12/2020 11:00	0.2	E
25/12/2020 12:00	0.4	N
25/12/2020 13:00	0.2	NE
25/12/2020 14:00	0.5	SW
25/12/2020 15:00	0.8	NEN
25/12/2020 16:00	0.6	NEN
25/12/2020 17:00	0.1	NEN
25/12/2020 18:00	0.2	NEN
25/12/2020 19:00	0.3	NEN
25/12/2020 20:00	0.1	NEN
25/12/2020 21:00	0.2	NW
25/12/2020 22:00	0.6	SWW
25/12/2020 23:00	0.0	SWW
26/12/2020 00:00	0.2	SWW
26/12/2020 01:00	0.8	SWW
26/12/2020 02:00	0.1	NE
26/12/2020 03:00	0.2	NE
26/12/2020 04:00	0.7	NEE
26/12/2020 05:00	0.7	NE
26/12/2020 06:00	0.3	NE
26/12/2020 07:00	0.7	SES
26/12/2020 08:00	0.4	SW
26/12/2020 09:00	0.8	NE
26/12/2020 10:00	0.7	NE
26/12/2020 11:00	0.7	SES
26/12/2020 12:00	0.8	SW
26/12/2020 13:00	0.5	E

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
26/12/2020 14:00	0.4	N
26/12/2020 15:00	0.6	NE
26/12/2020 16:00	0.4	SW
26/12/2020 17:00	0.1	NEN
26/12/2020 18:00	0.4	NEN
26/12/2020 19:00	0.1	NEN
26/12/2020 20:00	0.3	NEN
26/12/2020 21:00	0.7	NEN
26/12/2020 22:00	0.8	NEN
26/12/2020 23:00	0.5	NW
27/12/2020 00:00	0.0	SWW
27/12/2020 01:00	0.1	SWW
27/12/2020 02:00	0.5	SWW
27/12/2020 03:00	0.1	NE
27/12/2020 04:00	0.0	SES
27/12/2020 05:00	0.7	SW
27/12/2020 06:00	0.8	E
27/12/2020 07:00	0.5	N
27/12/2020 08:00	0.8	SWW
27/12/2020 09:00	0.5	SES
27/12/2020 10:00	0.4	SE
27/12/2020 11:00	0.4	SEE
27/12/2020 12:00	0.4	NW
27/12/2020 13:00	0.2	NWN
27/12/2020 14:00	0.6	NE
27/12/2020 15:00	0.7	SWS
27/12/2020 16:00	0.1	SW
27/12/2020 17:00	0.8	SWW
27/12/2020 18:00	0.8	SWW
27/12/2020 19:00	0.2	W
27/12/2020 20:00	0.6	SWW
27/12/2020 21:00	0.5	SES
27/12/2020 22:00	0.5	SEE
27/12/2020 23:00	0.1	NWW
28/12/2020 00:00	0.7	SWW
28/12/2020 01:00	0.7	S
28/12/2020 02:00	0.6	SWS
28/12/2020 03:00	0.5	SWS
28/12/2020 04:00	0.3	SES
28/12/2020 05:00	0.2	SWS
28/12/2020 06:00	0.2	SEE

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
28/12/2020 07:00	0.7	NW
28/12/2020 08:00	0.2	NWWW
28/12/2020 09:00	0.7	SWW
28/12/2020 10:00	0.4	S
28/12/2020 11:00	0.5	SWW
28/12/2020 12:00	0.3	SW
28/12/2020 13:00	0.4	SWW
28/12/2020 14:00	0.8	SW
28/12/2020 15:00	0.6	NW
28/12/2020 16:00	0.4	SWS
28/12/2020 17:00	0.2	SWS
28/12/2020 18:00	0.5	SWW
28/12/2020 19:00	0.4	SWW
28/12/2020 20:00	0.5	NEN
28/12/2020 21:00	0.2	SWW
28/12/2020 22:00	0.3	SW
28/12/2020 23:00	0.0	SWW
29/12/2020 00:00	0.0	SWS
29/12/2020 01:00	0.2	SWW
29/12/2020 02:00	0.2	SWS
29/12/2020 03:00	0.7	SWW
29/12/2020 04:00	0.1	SWW
29/12/2020 05:00	0.7	W
29/12/2020 06:00	0.6	SWS
29/12/2020 07:00	0.5	SW
29/12/2020 08:00	0.7	SW
29/12/2020 09:00	0.3	S
29/12/2020 10:00	0.7	S
29/12/2020 11:00	0.3	S
29/12/2020 12:00	0.4	SW
29/12/2020 13:00	0.2	SE
29/12/2020 14:00	0.2	SWS
29/12/2020 15:00	0.0	SW
29/12/2020 16:00	0.7	SWW
29/12/2020 17:00	0.4	SWW
29/12/2020 18:00	0.7	SWS
29/12/2020 19:00	0.5	SWW
29/12/2020 20:00	0.4	SWS
29/12/2020 21:00	0.7	SWW
29/12/2020 22:00	0.3	SWW
29/12/2020 23:00	0.2	W

Wind Data for  
 Hong Kong-Zhuhai-Macao Bridge  
 Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date	Wind Speed	Wind Direction
30/12/2020 00:00	0.3	S
30/12/2020 01:00	0.5	SWW
30/12/2020 02:00	0.3	SW
30/12/2020 03:00	0.7	SWW
30/12/2020 04:00	0.7	SW
30/12/2020 05:00	0.8	SES
30/12/2020 06:00	0.4	SEE
30/12/2020 07:00	0.7	NWWW
30/12/2020 08:00	0.3	SWW
30/12/2020 09:00	0.8	S
30/12/2020 10:00	0.3	SWS
30/12/2020 11:00	0.2	SWS
30/12/2020 12:00	0.6	SES
30/12/2020 13:00	0.6	SWS
30/12/2020 14:00	0.6	SEE
30/12/2020 15:00	0.3	NW
30/12/2020 16:00	0.5	NWWW
30/12/2020 17:00	0.7	S
30/12/2020 18:00	0.2	SW
30/12/2020 19:00	0.0	NEN
30/12/2020 20:00	0.5	NEN
30/12/2020 21:00	0.2	NEN
30/12/2020 22:00	0.6	NEN
30/12/2020 23:00	0.1	SW
31/12/2020 00:00	0.6	W
31/12/2020 01:00	1.1	N
31/12/2020 02:00	1.9	NE
31/12/2020 03:00	0.2	SW
31/12/2020 04:00	0.2	NEN
31/12/2020 05:00	1.0	NEN
31/12/2020 06:00	1.5	NEN
31/12/2020 07:00	0.3	NEN
31/12/2020 08:00	0.2	NEN
31/12/2020 09:00	0.4	NEN
31/12/2020 10:00	0.8	NW
31/12/2020 11:00	1.6	SWW
31/12/2020 12:00	0.3	SEE
31/12/2020 13:00	0.1	NW
31/12/2020 14:00	0.5	NWWW
31/12/2020 15:00	1.7	S
31/12/2020 16:00	0.7	SW

Wind Data for  
Hong Kong-Zhuhai-Macao Bridge  
Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

<b>Date</b>	<b>Wind Speed</b>	<b>Wind Direction</b>
31/12/2020 17:00	1.6	NEN
31/12/2020 18:00	1.3	NEN
31/12/2020 19:00	1.9	NEN
31/12/2020 20:00	1.3	SWS
31/12/2020 21:00	1.0	SWS
31/12/2020 22:00	1.5	SES
31/12/2020 23:00	1.1	SWS
01/11/2021 00:00	0.7	SEE



# Appendix H

---

Event and Action Plan

## Event / Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	ACTION LEVEL			
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and ER;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial to ER within 3 working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	LIMIT LEVEL			
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform ER, Contractor and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Event / Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	<ol style="list-style-type: none"> <li>1. <u>Notify IEC and Contractor;</u></li> <li>2. <u>Identify source, investigate the causes of exceedance and propose remedial measures;</u></li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure remedial measures are properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. <u>Inform IEC, ER, EPD and Contractor;</u></li> <li>2. <u>Identify source;</u></li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial</li> <li>4. measures for the analysed noise problem;</li> <li>5. Ensure remedial measures properly implemented;</li> <li>7. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

# Appendix I

---

Waste Flow Table

Waste Flow Table for Year 2020										
Monthly Ending	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of Non-inert C&D Wastes Generated Monthly				
	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)
2020 Jan	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2020 Feb	720.34	Nil	720.34	Nil	Nil	Nil	0.335	Nil	Nil	2.23
2020 Mar	11344.57	Nil	10218.92	Nil	1125.65	Nil	0.669	Nil	Nil	8.05
2020 Apr	19649.37	Nil	18670.3	Nil	979.07	Nil	Nil	Nil	Nil	21.64
2020 May	26767.55	Nil	26692.04	Nil	75.51	Nil	2.42	Nil	Nil	196.64
2020 Jun	4628.13	Nil	4198.52	Nil	429.61	Nil	Nil	Nil	Nil	117.19
2020 Jul	4895.66	Nil	3398.41	Nil	1497.25	Nil	Nil	Nil	Nil	30.33
2020 Aug	4971.00	Nil	4774.49	Nil	196.51	Nil	0.418	Nil	Nil	36.91
2020 Sep	1175.26	Nil	736.1	Nil	439.16	Nil	Nil	Nil	Nil	36.16
2020 Oct	3433.83	Nil	Nil	2262.7	1171.13	Nil	Nil	Nil	Nil	32.25
2020 Nov	26481.72	Nil	Nil	24393.64	2088.08	Nil	Nil	Nil	Nil	40.09
2020 Dec	14361.90	Nil	Nil	13468.00	893.90	Nil	Nil	Nil	Nil	39.56
<b>Total</b>	<b>118429.33</b>	<b>0</b>	<b>69409.12</b>	<b>40124.34</b>	<b>8895.87</b>	<b>0</b>	<b>3.842</b>	<b>0</b>	<b>0</b>	<b>561.05</b>

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
- 3) Total Quantity Generated (Inert) = Hard Rock and Large Broken Concrete + Reused in the Contract + Disposed as Public Fill – Imported Fill

# Appendix J

---

Implementation Status of

Environment mitigation Measures (Construction Phase)

## Implementation Status of Environment Mitigation Measures (Construction Phase) - Contract No. HY/2019/01

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
<b>Air Quality</b>				
S5.5.6.1	A1	1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	All construction sites	Implemented
S5.5.6.2	A2	2) Proper watering of exposed spoil should be undertaken throughout the construction phase: <ul style="list-style-type: none"> <li>•Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>•Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>•A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.</li> <li>•The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>•Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> </ul>	All construction sites	Partially Implemented
S5.5.6.2	A2	<ul style="list-style-type: none"> <li>•When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> <li>•The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials,</li> <li>•Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>•Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>•Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>•Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>•Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top</li> </ul>	All construction sites	Partially Implemented



## Implementation Status of Environment Mitigation Measures (Construction Phase) - Contract No. HY/2019/01

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
S5.5.6.2	A2	<ul style="list-style-type: none"> <li>• Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>• Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>• Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies</li> </ul>	All construction sites	N/A
S5.5.6.3	A3	3) The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.	All construction sites	Implemented
S5.5.6.4	A4	4) Project Manager to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.	All construction sites	Implemented
S5.5.6.4	A5	5) Implement regular dust monitoring under EM&A programme during the construction stage.	Selected representative dust monitoring station	Implemented
S5.5.7.1	A6	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant;</p> <ul style="list-style-type: none"> <li>• Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;</li> <li>• All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;</li> <li>• Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;</li> <li>• The materials which may generate airborne dusty emissions should be wetted by water spray system;</li> <li>• All receiving hoppers should be enclosed on three sides up to 3m above unloading point;</li> <li>• All conveyor transfer points should be totally enclosed;</li> <li>• All access and route roads within the premises should be paved and wetted; and</li> <li>• Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.</li> </ul>	Selected representative dust monitoring station	Implemented
S5.5.2.7	A7	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:</p> <ul style="list-style-type: none"> <li>• All road surface within the barging facilities will be paved;</li> <li>• Dust enclosures will be provided for the loading ramp;</li> <li>• Vehicles will be required to pass through designated wheels wash facilities; and</li> <li>• Continuous water spray at the loading points.</li> </ul>	All construction sites	Implemented
<b>Construction Noise (Air borne)</b>				
S6.4.10	N1	<p>1) Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> <li>• only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>• machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>• plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>• silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> </ul>	All construction sites	Implemented

## Implementation Status of Environment Mitigation Measures (Construction Phase) - Contract No. HY/2019/01

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
		<ul style="list-style-type: none"> <li>•mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>•material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>		
S6.4.11	N2	2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	All construction sites	Implemented
S6.4.12	N3	3) Install movable noise barriers (typically density@14kg/m acoustic mat or full enclosure close to noisy plants including compressor, generators, saw.	For plant items listed in Appendix 6D of the EIA report at all construction sites	N/A
S6.4.13	N4	4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	For plant items listed in Appendix 6D of the EIA report at all construction sites	Implemented
S6.4.14	N5	5) Sequencing operation of construction plants where practicable	All construction sites where practicable	Implemented
S5.1	N6	6) Implement a noise monitoring under EM&A programme.	Selected representative noise monitoring station	Implemented
<b>Waste Management (Construction Noise)</b>				
S8.3.8	WM1	<p>Construction and Demolition Material</p> <p>The following mitigation measures should be implemented in handling the waste:</p> <ul style="list-style-type: none"> <li>•Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>•Carry out on-site sorting;</li> <li>•Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>•Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified; and</li> <li>•Implement an enhanced Waste Management Plan similar to E7WBTC (Works) No. 19/2005 - "Environmental Management on Construction Sites" to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> <li>•In addition, disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation.</li> </ul>	All construction sites	N/A
S8.3.9- S8.3.11	WM2	<p>C&amp;D Waste</p> <ul style="list-style-type: none"> <li>•Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.</li> <li>•The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.</li> </ul>	All construction sites	Implemented

## Implementation Status of Environment Mitigation Measures (Construction Phase) - Contract No. HY/2019/01

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
S8.2.12- S8.3.15	WM3	<p><b>Chemical Waste</b></p> <ul style="list-style-type: none"> <li>•Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>•Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</li> <li>•The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.</li> <li>•Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.</li> </ul>	All construction sites	Implemented
S8.3.16	WM4	<p><b>Sewage</b></p> <ul style="list-style-type: none"> <li>•Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.</li> </ul>	All construction sites	Implemented
S8.3.17- S8.3.19	WM5	<p><b>General Refuse</b></p> <ul style="list-style-type: none"> <li>•General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.</li> <li>•A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</li> <li>•Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.</li> <li>•Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor.</li> <li>•Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes.</li> </ul>	All construction sites	Implemented

# Implementation Status of Environment Mitigation Measures (Construction Phase) - Contract No. HY/2019/01

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
Water Quality (Construction Phase)				
S9.11.1.7	W2	<p>Land Works</p> <p>General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> <li>•wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;</li> <li>•sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided;</li> <li>•storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;</li> <li>•silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;</li> <li>•temporary access roads should be surfaced with crushed stone or gravel;</li> <li>•rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;</li> <li>•measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;</li> <li>•open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;</li> <li>•manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers;</li> <li>•discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;</li> <li>•all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit;</li> <li>•wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain;</li> <li>•the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel;</li> <li>•wastewater generated from concreting, plastering, Internal decoration, cleaning work and other similar activities, shall be screened to remove large objects;</li> <li>•vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal;</li> <li>•the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately;</li> <li>•waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance;</li> <li>•all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and</li> <li>•surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.</li> </ul>	All land-based construction sites	Implemented

## Implementation Status of Environment Mitigation Measures (Construction Phase) - Contract No. HY/2019/01

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
<b>Ecology (Construction Phase)</b>				
S10.7	E4	•Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater	Seawall, reclamation area	N/A
	E9	•Dolphin vessel monitoring	North Lantau and West Lantau	Implemented (Post-construction dolphin monitoring, covered by Contract No. HY/2012/08)
<b>Landscape &amp; Visual (Construction Phase)</b>				
S14.3.3.3	LV2	Mitigate both Landscape and Visual Impacts G1. Grass-hydroseed bare soil surface and stock pile areas; G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic. G3. Providing aesthetic architectural design on related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonic atmosphere of the HKBCF. G4. Vegetation reinstatement and upgrading to disturbed areas; G5. Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; G6. Providing planting area around peripheral of HKBCF for tree planting screening effect; G7. Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline; and G8. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance "natural-look" of the new coastline.	All construction site areas	G5 was Implemented
S14.3.3.3	LV3	Mitigate Visual Impacts V1. Minimize time for construction activities during construction period.	All construction site areas	Implemented
S15.2.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	All construction sites	Implemented
S15.5 –	EM2	1) An Environmental Team needs to be employed as per the EM&A Manual.	All construction sites	Implemented

Implementation Status of Environment Mitigation Measures (Construction Phase) - Contract No. HY/2019/01

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
S15.6		2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.		

# Appendix K

---

Weather and Meteorological Conditions during  
Reporting Month

Station: Hong Kong Observatory

Date	Mean Pressure (hPa)	Air Temperature			Mean Relative Humidity (%)	Total Rainfall (mm)
		Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)		
December 2020						
1	1022.3	22.4	19.7	17.0	66	0
2	1020.5	22.7	19.9	17.4	65	0
3	1021.0	20.6	17.4	15.4	64	0
4	1021.4	18.5	15.9	13.8	63	0
5	1021.5	19.8	16.8	13.9	63	0
6	1020.4	21.6	18.2	15.4	69	0
7	1020.4	23.2	20.7	18.1	63	0
8	1019.7	21.9	19.9	17.8	64	0
9	1017.7	21.4	19.8	18.4	71	Trace
10	1016.8	23.5	20.9	18.7	78	0.3
11	1015.9	23.6	21.6	20.3	82	Trace
12	1015.3	22.1	20.9	20.2	84	Trace
13	1014.7	22.5	20.9	20.2	78	0
14	1018.1	22.1	19.5	15.5	80	Trace
15	1022.2	16.8	15.4	13.4	72	Trace
16	1023.5	16.5	14.8	13.3	71	0
17	1022.1	16.5	14.9	13.6	71	0
18	1021.6	19.3	16.4	14.7	68	0
19	1023.4	17.8	15.0	12.5	63	0
20	1024.1	18.5	14.9	11.9	59	0
21	1022.1	19.6	16.5	13.0	58	0
22	1019.6	19.6	17.4	14.7	66	0
23	1016.9	19.7	18.4	16.9	83	1.2
24	1016.3	22.5	20.0	18.3	76	0
25	1018.7	20.9	18.9	17.4	77	0
26	1018.1	21.1	18.7	17.0	79	0
27	1015.8	24.5	20.4	17.6	71	0
28	1014.8	23.7	20.6	18.7	69	0
29	1014.8	24.5	21.0	18.7	75	0
30	1022.8	21.6	15.1	10.6	50	0
31	1027.0	14.2	10.9	8.1	37	0

Remark: The corresponding weather station at Hong Kong International Airport were unavailable at the time of preparation of this report.  
Source: Hong Kong Observatory



# Appendix L

---

Cumulative Statistics on Environmental Complaints,  
Notifications of Summons and Successful Prosecutions

### Environmental Complaints Log

Reference No.	Date of Complaint Received	Received From	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply

### Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
<b>Total</b>	<b>0</b>	<b>0</b>	<b>0</b>

### Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
<b>Total</b>	<b>0</b>	<b>0</b>	<b>0</b>

# Appendix M

---

Summary of Site Audit in the Reporting Month

## Summary of Site Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	23 Dec 2020	Reminder: Contractor was reminded any activities cause dust rising should be sprayed with water. (VCP)	23 Dec 2020
	30 Dec 2020	Reminder: Contractor was reminded to increase the frequency of water spray. (VCP)	30 Dec 2020
Noise	NA		
Water Quality	NA		
Chemical and Waste Management	NA		
Land Contamination	NA		
Landscape and Visual Impact	NA		
Permit / Licenses	2 Dec 2020	Observation: Contractor was reminded NRMM label should be provided. (VCP)	4 Dec 2020
	9 Dec 2020	Observation: Contractor was reminded EP should be provided at all entrance. (SPTI)	10 Dec 2020
	16 Dec 2020	Observation: Contractor was reminded NRMM label should be replaced. (VCP)	17 Dec 2020
Others	NA		

# Appendix N

---

Outstanding Issues and Deficiencies

**Summary of Outstanding Issues and Deficiencies in the Reporting Month**

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	Any items of deficiencies can be referred to <b>Appendix M</b> .
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	
Land Contamination	NA	
Landscape and Visual Impact	NA	
Permit / Licenses	NA	
Others	NA	

# Appendix O

---

Dolphin Monitoring Results

Remarks:

1. The relevant sections of dolphin monitoring report of Contract No. HY/2012/08 is extracted.
2. Introduction (Section 1) and Conclusion (Section 4) are not shown in this report.
3. The introduction part is introducing Contract No. HY/2012/08, it is not applicable for our contract.
4. Conclusions have been provided in this monthly report, so the conclusions from Contract No. HY/2012/08 was not applicable.



HKBCF project to avoid any redundancy in monitoring effort. Such exemption for the dolphin monitoring has ended in September 2019 as the dolphin monitoring works carried out by HKLR03 and HKBCF contract have been completed. Starting in October 2019, TMCLKL08 contract takes over the dolphin monitoring works by conducting the regular vessel-based line-transect surveys during the construction phase. And as the construction works for the TMCLKL08 contract has also been completed in May 2020, the post-construction dolphin monitoring works have subsequently commenced in June 2020.

- 1.3. Since November 2013, the Director of Hong Kong Cetacean Research Project (HKCRP), Dr. Samuel Hung, has been appointed by ERM Hong Kong Limited as the dolphin specialist for the TMCLKL Northern Connection Sub-sea Tunnel Section EM&A project. He is responsible for the dolphin monitoring study, including the data collection on Chinese White Dolphins during the construction phase (i.e. impact period) as well as the post-construction phase of the TMCLKL project in Northwest Lantau (NWL) and Northeast Lantau (NEL) survey areas. During both phases, the dolphin specialist is responsible to utilize the collected monitoring data in order to examine any potential impacts on the dolphins during and after the TMCLKL construction works.
- 1.4. This report is the seventh monthly progress report under the TMCLKL post-construction phase dolphin monitoring programme submitted to the Contractor, summarizing the results of the survey findings during the month of December 2020.

## 2. Monitoring Methodology

### 2.1. Vessel-based Line-transect Survey

- 2.1.1. According to the requirement of the updated EM&A manual, dolphin monitoring programme should cover all transect lines in NEL and NWL survey areas (see Figure 1) twice per month throughout the entire construction and post-construction period. The co-ordinates of all transect lines are shown in Table 1.

Table 1 Co-ordinates of transect lines

Line No.		Easting	Northing		Line No.		Easting	Northing
1	Start Point	804671	815456		13	Start Point	816506	819480
1	End Point	804671	831404		13	End Point	816506	824859

2	Start Point	805476	820800		14	Start Point	817537	820220
2	End Point	805476	826654		14	End Point	817537	824613
3	Start Point	806464	821150		15	Start Point	818568	820735
3	End Point	806464	822911		15	End Point	818568	824433
4	Start Point	807518	821500		16	Start Point	819532	821420
4	End Point	807518	829230		16	End Point	819532	824209
5	Start Point	808504	821850		17	Start Point	820451	822125
5	End Point	808504	828602		17	End Point	820451	823671
6	Start Point	809490	822150		18	Start Point	821504	822371
6	End Point	809490	825352		18	End Point	821504	823761
7	Start Point	810499	822000		19	Start Point	822513	823268
7	End Point	810499	824613		19	End Point	822513	824321
8	Start Point	811508	821123		20	Start Point	823477	823402
8	End Point	811508	824254		20	End Point	823477	824613
9	Start Point	812516	821303		21	Start Point	805476	827081
9	End Point	812516	824254		21	End Point	805476	830562
10	Start Point	813525	821176		22	Start Point	806464	824033
10	End Point	813525	824657		22	End Point	806464	829598
11	Start Point	814556	818853		23	Start Point	814559	821739
11	End Point	814556	820992		23	End Point	814559	824768
12	Start Point	815542	818807		24	Start Point	805476	815900
12	End Point	815542	824882		24	End Point	805476	819100

2.1.2. The survey team used standard line-transect methods (Buckland et al. 2001) to conduct the systematic vessel surveys, and followed the same technique of data collection that has been adopted over the last 22 years of marine mammal monitoring surveys in Hong Kong developed by HKCRP (see Hung 2019). For each monitoring vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) was used to make observations from the flying bridge area.

- 2.1.3. Two experienced observers (a data recorder and a primary observer) made up the on-effort survey team, and the survey vessel transited different transect lines at a constant speed of 13-15 km per hour. The data recorder searched with unaided eyes and filled out the datasheets, while the primary observer searched for dolphins and porpoises continuously through 7 x 50 *Fujinon* marine binoculars. Both observers searched the sea ahead of the vessel, between 270° and 90° (in relation to the bow, which is defined as 0°). One to two additional experienced observers were available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers were experienced in small cetacean survey techniques and identifying local cetacean species.
- 2.1.4. During on-effort survey periods, the survey team recorded effort data including time, position (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance traveled in each series (a continuous period of search effort) with the assistance of a handheld GPS (*Garmin eTrex Legend*).
- 2.1.5. Data including time, position and vessel speed were also automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 2.1.6. When dolphins were sighted, the survey team would end the survey effort, and immediately record the initial sighting distance and angle of the dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel was diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, and behavioural observations. The perpendicular distance (PSD) of the dolphin group to the transect line was later calculated from the initial sighting distance and angle.
- 2.1.7. Survey effort being conducted along the parallel transect lines that were perpendicular to the coastlines (as indicated in Figure 1) was labeled as “primary” survey effort, while the survey effort conducted along the connecting lines between parallel lines was labeled as “secondary” survey effort. According to HKCRP long-term dolphin monitoring data, encounter rates of Chinese White Dolphins deduced from effort and sighting data collected along primary and secondary lines were similar in NEL and NWL survey areas. Therefore, both primary and secondary survey effort were presented as on-effort survey effort in this report.
- 2.1.8. Encounter rates of Chinese White Dolphins (number of on-effort sightings per 100 km of survey effort and number of dolphins from all on-effort sightings per 100 km of survey effort) were calculated in NEL and NWL survey areas in relation to the amount of survey

effort conducted during each month of monitoring survey. Only data collected under Beaufort 3 or below condition would be used for encounter rate analysis. Dolphin encounter rates were calculated using primary survey effort alone, as well as the combined survey effort from both primary and secondary lines.

## 2.2. Photo-identification Work

- 2.2.1. When a group of Chinese White Dolphins were sighted during the line-transect survey, the survey team would end effort and approach the group slowly from the side and behind to take photographs of them. Every attempt was made to photograph every dolphin in the group, and even photograph both sides of the dolphins, since the colouration and markings on both sides may not be symmetrical.
- 2.2.2. A professional digital camera (*Canon EOS 7D* model), equipped with long telephoto lenses (100-400 mm zoom), were available on board for researchers to take sharp, close-up photographs of dolphins as they surfaced. The images were shot at the highest available resolution and stored on Compact Flash memory cards for downloading onto a computer.
- 2.2.3. All digital images taken in the field were first examined, and those containing potentially identifiable individuals were sorted out. These photographs would then be examined in greater detail, and were carefully compared to the existing Chinese White Dolphin photo-identification catalogue maintained by HKCRP since 1995.
- 2.2.4. Chinese White Dolphins can be identified by their natural markings, such as nicks, cuts, scars and deformities on their dorsal fin and body, and their unique spotting patterns were also used as secondary identifying features (Jefferson 2000).
- 2.2.5. All photographs of each individual were then compiled and arranged in chronological order, with data including the date and location first identified (initial sighting), re-sightings, associated dolphins, distinctive features, and age classes entered into a computer database.

## 3. Monitoring Results

### 3.1. Vessel-based Line-transect Survey

- 3.1.1. During the sixth month of post-construction dolphin monitoring programme, two sets of systematic line-transect vessel surveys were conducted on the 1<sup>st</sup>, 3<sup>rd</sup>, 8<sup>th</sup> 10<sup>th</sup> of December 2020, to cover all transect lines in NWL and NEL survey areas twice. The

survey routes of each survey day are shown in Figures 2-5.

- 3.1.2. A total of 257.39 km of survey effort was collected, with 94.8% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility) during the December's surveys (Appendix I).
- 3.1.3. Among the two areas, 96.40 km and 160.99 km of survey effort were collected from NEL and NWL survey areas respectively. The total survey effort conducted on primary and secondary lines were 192.26 km and 65.13 km respectively (Appendix I).
- 3.1.4. During the two sets of monitoring surveys in December 2020, a single group of two Chinese White Dolphins was sighted in NWL, while no dolphin was sighted at all in NEL (Appendix II). The lone dolphin sighting in NWL was made on secondary line during on-effort search, and was not associated with any operating fishing vessel (Appendix II).
- 3.1.5. Distribution of the single dolphin sighting made in December 2020 is shown in Figure 6. The dolphin group was sighted to the west of Sha Chau, which is very far away from the TMCLKL alignment.
- 3.1.6. During the December's surveys, encounter rates of Chinese White Dolphins deduced from the survey effort and on-effort sighting data made under favourable conditions (Beaufort 3 or below) are shown in Tables 2 & 3.

Table 2. Dolphin encounter rates deduced from the two sets of surveys (two surveys in each set) in December 2020 in Northeast (NEL) and Northwest Lantau (NWL)

		<b>Encounter rate (STG)</b>	<b>Encounter rate (ANI)</b>
		(no. of on-effort dolphin sightings per 100 km of survey effort)	(no. of dolphins from all on-effort sightings per 100 km of survey effort)
		<b>Primary Lines Only</b>	<b>Primary Lines Only</b>
<b>NEL</b>	Set 1: December 1 <sup>st</sup> / 3 <sup>rd</sup>	0.0	0.0
	Set 2: December 8 <sup>th</sup> / 10 <sup>th</sup>	0.0	0.0
<b>NWL</b>	Set 1: December 1 <sup>st</sup> / 3 <sup>rd</sup>	0.0	0.0
	Set 2: December 8 <sup>th</sup> / 10 <sup>th</sup>	0.0	0.0

Table 3. Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four surveys conducted in December 2020 on primary lines only as well as both primary lines and secondary lines in Northeast and Northwest Lantau

	<b>Encounter rate (STG)</b> (no. of on-effort dolphin sightings per 100 km of survey effort)		<b>Encounter rate (ANI)</b> (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	<b>Primary Lines Only</b>	<b>Both Primary and Secondary Lines</b>	<b>Primary Lines Only</b>	<b>Both Primary and Secondary Lines</b>
<b>Northeast Lantau</b>	0.0	0.0	0.0	0.0
<b>Northwest Lantau</b>	0.0	0.7	0.0	1.4

### 3.2. Photo-identification Work

3.2.1. The two individuals sighted during the December's surveys were identified as NL261 and SL67. Both NL261 and SL67 have been re-sighted in recent years of HZMB EM&A monitoring programme (Appendices III and IV).

## 5. References

- Buckland, S. T., Anderson, D. R., Burnham, K. P., Laake, J. L., Borchers, D. L., and Thomas, L. 2001. Introduction to distance sampling: estimating abundance of biological populations. Oxford University Press, London.
- Hung, S. K. 2019. Monitoring of Marine Mammals in Hong Kong waters: final report (2018-19). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department, 140 pp.
- Jefferson, T. A. 2000. Population biology of the Indo-Pacific hump-backed dolphin in Hong Kong waters. Wildlife Monographs 144:1-65.




Figure 1. Transect Line Layout in Northwest and Northeast Lantau Survey Areas






Figure 2. Survey Route on December 1<sup>st</sup>, 2020






Figure 3. Survey Route on December 3<sup>rd</sup>, 2020




Figure 4. Survey Route on December 8<sup>th</sup>, 2020




Figure 5. Survey Route on December 10<sup>th</sup>, 2020




Figure 6. Distribution of Chinese White Dolphin Sightings during December 2020 Monitoring Surveys

## Appendix I. TMCLKL Survey Effort Database (December 2020)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
1-Dec-20	NW LANTAU	2	9.10	WINTER	STANDARD36826	TMCLKL	P
1-Dec-20	NW LANTAU	3	13.63	WINTER	STANDARD36826	TMCLKL	P
1-Dec-20	NW LANTAU	4	4.83	WINTER	STANDARD36826	TMCLKL	P
1-Dec-20	NW LANTAU	2	9.00	WINTER	STANDARD36826	TMCLKL	S
1-Dec-20	NW LANTAU	3	2.44	WINTER	STANDARD36826	TMCLKL	S
1-Dec-20	NE LANTAU	1	2.50	WINTER	STANDARD36826	TMCLKL	P
1-Dec-20	NE LANTAU	2	32.93	WINTER	STANDARD36826	TMCLKL	P
1-Dec-20	NE LANTAU	1	1.20	WINTER	STANDARD36826	TMCLKL	S
1-Dec-20	NE LANTAU	2	11.77	WINTER	STANDARD36826	TMCLKL	S
3-Dec-20	NW LANTAU	2	1.43	WINTER	STANDARD36826	TMCLKL	P
3-Dec-20	NW LANTAU	3	23.50	WINTER	STANDARD36826	TMCLKL	P
3-Dec-20	NW LANTAU	4	8.46	WINTER	STANDARD36826	TMCLKL	P
3-Dec-20	NW LANTAU	2	1.84	WINTER	STANDARD36826	TMCLKL	S
3-Dec-20	NW LANTAU	3	6.47	WINTER	STANDARD36826	TMCLKL	S
8-Dec-20	NW LANTAU	2	5.40	WINTER	STANDARD36826	TMCLKL	P
8-Dec-20	NW LANTAU	3	22.14	WINTER	STANDARD36826	TMCLKL	P
8-Dec-20	NW LANTAU	2	3.60	WINTER	STANDARD36826	TMCLKL	S
8-Dec-20	NW LANTAU	3	8.06	WINTER	STANDARD36826	TMCLKL	S
8-Dec-20	NE LANTAU	2	35.51	WINTER	STANDARD36826	TMCLKL	P
8-Dec-20	NE LANTAU	2	12.49	WINTER	STANDARD36826	TMCLKL	S
10-Dec-20	NW LANTAU	2	27.88	WINTER	STANDARD36826	TMCLKL	P
10-Dec-20	NW LANTAU	3	4.95	WINTER	STANDARD36826	TMCLKL	P
10-Dec-20	NW LANTAU	2	8.26	WINTER	STANDARD36826	TMCLKL	S

**Appendix II. TMCLKL Chinese White Dolphin Sighting Database (December 2020)**

(Abberviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association; P/S: Sighting Made on Primary/Secondary Lines)

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
10-Dec-20	1	1326	2	NW LANTAU	2	6	ON	TMCLKL	822941	806253	AUTUMN	NONE	S

**Appendix III. Individual dolphins identified during TMCLKL monitoring surveys in (December 2020)**

<b>ID#</b>	<b>DATE</b>	<b>STG#</b>	<b>AREA</b>
NL261	10/12/20	1	NW LANTAU
SL67	10/12/20	1	NW LANTAU





Appendix IV. Photograph of Identified Individual Dolphin in December 2020 (TMCLKL)