

Development at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit (EM&A) Report for February 2019

March 2019

3/F Mapletree Bay Point 348 Kwun Tong Road Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk

Development at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit (EM&A) Report for February 2019

March 2019

This Monthly EM&A Report has been reviewed and certified by the Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC).

Certified by:

Brian Tam Environmental Team Leader (ETL) West Kowloon Cultural District Authority

Date

14 Mar 2019

Verified by:

Fredrick Leong Independent Environmental Checker (IEC) Meinhardt Infrastructure & Environment Ltd

14 March 2019

Date

Contents

Exe	ecutiv	ve Summary	1
1	Intr	oduction	3
	1.1	Background	3
	1.2	Project Organisation	3
	1.3	Environmental Status in the Reporting Period	3
	1.4	Summary of EM&A Requirements	4
2	Imp	pact Monitoring Methodology	6
	2.1	Introduction	6
	2.2	Air Quality	6
		2.2.1 Monitoring Parameters, Frequency and Duration	6
		2.2.2 Monitoring Locations	6
		2.2.3 Monitoring Equipment	6
		2.2.4 Monitoring Methodology	7
	2.3	Noise	8
		2.3.1 Monitoring Parameters, Frequency and Duration	8
		2.3.2 Monitoring Location	9
		2.3.3 Monitoring Equipment	9
		2.3.4 Monitoring Methodology	9
	2.4	Landscape and Visual	10
		2.4.1 Monitoring Program	10
3	Mo	nitoring Results	11
	3.1	Impact Monitoring	11
	3.2	Air Quality Monitoring	11
		3.2.1 1-hour TSP	11
		3.2.2 24-hour TSP	11
	3.3	Noise Monitoring	12
	3.4	Landscape and Visual Impact	12
4	En	vironmental Site Inspection	13
	4.1	Site Inspection	13
		4.1.1 M+ Museum	13
		4.1.2 Lyric Theatre Complex	13
	4.2	Advice on the Solid and Liquid Waste Management Status	14
		4.2.1 M+ Museum	14
		4.2.2 Lyric Theatre Complex	14
	4.3	Status of Environmental Licenses and Permits	14
		4.3.1 M+ Museum	14

	4.4	 4.3.2 Lyric Theatre Complex Recommended Mitigation Measures 4.4.1 M+ Museum 4.4.2 Lyric Theatre Complex 	15 15 15 16
5	Cor	mpliance with Environmental Permit	17
6	Rep Suc	port in Non-compliance, Complaints, Notification of Summons and ccessful Prosecutions	18
	6.1	Record on Non-compliance of Action and Limit Levels	18
	6.2	Record on Environmental Complaints Received	18
	6.3	Record on Notifications of Summons and Successful Prosecution	18
7	Fut	ure Key Issues	19
	7.1	Construction Works for the Coming Month(s)	19
		7.1.1 M+ Museum	19
		7.1.2 Lyric Theatre Complex	19
	7.2	Key Issues for the Coming Month	19
		7.2.1 M+ Museum	19
		7.2.2 Lyric Theatre Complex	19
	7.3	Monitoring Schedule for the Coming Month	20
8	Cor	nclusions and Recommendations	21
	8.1	Conclusions	21
	8.2	Recommendations	21

Figure 1 Site Layout Plan and Monitoring Stations

Appendices

- A. Project Organisation
- B. Tentative Construction Programme
- C. Action and Limit Levels for Construction Phase
- D. Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact
- E. Monitoring Schedule
- F. Calibration Certifications
- G. Graphical Plots of the Monitoring Results

- H. Meteorological Data Extracted from Hong Kong Observatory
- I. Waste Flow table
- J. Environmental Mitigation Measures Implementation Status
- K. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Executive Summary

Mott MacDonald Hong Kong Limited (MMHK) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works (Contract No.: CC/2015/3A/022) and Lyric Theatre Complex including the Foundation Works (Contract No.: CC/2015/3A/014) and L1 Contract (Contract No. CC/2017/3A/030) at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCDA). The construction works and EM&A programme for M+ Museum and Lyric Theatre Complex commenced on 31 October 2015 and 1 March 2016 respectively.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an "engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000" (Item 3 of Schedule 3) and "an underpass more than 100m in length under the built areas" (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/B (EP) was issued with respect to the "Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District" which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO.

This Monthly EM&A Report presents the monitoring works at M+ Museum and Lyric Theatre Complex from 1 February to 28 February 2019.

Exceedance of Action and Limit Levels

One exceedance of Action Level of 24-hour TSP for Air Quality was recorded. There was no breach of Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting month.

Implementation of Mitigation Measures

Construction phase weekly site inspections were carried out on 4, 12, 21 and 26 February 2019 for M+ Museum and 4, 13, 20, and 27 February 2019 for Lyric Theatre Complex to confirm the implementation measures undertaken by the Contractors in the reporting month. The outcomes are presented in Section 4 and the status of implementation of mitigation measures in the site is shown in **Appendix J**.

Landscape and visual impact inspections were conducted as part of the abovementioned weekly site inspections during the reporting month. No adverse comment on landscape and visual aspects was made during these inspections.

EPD site inspections with Contractor were conducted on 1 February 2019 at M+ Museum. No adverse comment was received.

Record of Complaints

No environmental complaint was recorded in the reporting month.

Record of Notification of Summons and Successful Prosecutions

No notification of summons and successful prosecution were recorded in the reporting month.

Future Key Issues

The major site works for M+ Museum scheduled to be commissioned in the coming month include:

Structure

- M+ Podium 1/F: Structural works
- CSF RT/F: Scaffold & formwork dismantling
- RDE 12-13F: Structure work for Slab rebar & column preparation
- Facade
 - Installation of panels on M+ tower up to 10/F
 - Erection of 1MF scaffold for 1MF Installation
 - Installation of façade on 2/F of RDE
- MEP
 - Cast-in items as per concrete pouring schedule
 - Fix work at M+ podium, RRE and CSF
- ABWF
 - RDE material delivery and block work up to 5/F
 - M+ material delivery and block work up to 11/F
 - CSF material delivery and block work up to 3-5/F

The major site works for Lyric Theatre Complex scheduled to be commissioned in the coming month include:

- Bulk excavation works at Main Cofferdam
- Drainage work (PIW works)
- Extended basement structure construction of Area 06

Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.

1 Introduction

1.1 Background

Mott MacDonald Hong Kong Limited (MMHK) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works (Contract No.: CC/2015/3A/022) and Lyric Theatre Complex including the Foundation Works (Contract No.: CC/2015/3A/014) and L1 Contract (Contract No. CC/2017/3A/030) at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCDA). The construction works and EM&A programme for M+ Museum and Lyric Theatre Complex commenced on 31 October 2015 and 1 March 2016 respectively.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an "engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000" (Item 3 of Schedule 3) and "an underpass more than 100m in length under the built areas" (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/B (EP) was issued with respect to the "Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District" which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO. The captioned projects include part of the abovementioned underpass road located within the site boundary also falls under this same category.

The M+ museum development aims to provide an iconic presence for the M+ museum, semitransparent vertical plane, housing education facilities, a public restaurant and museum offices. At ground and lower levels, generous access will be provided to the park and other West Kowloon Cultural District facilities, alongside a public resource centre, theatres, retail and dining, and back-of-house functions.

The 1,200-seat Lyric Theatre Complex will be Hong Kong's first world-class facility for dance performances, including ballet, contemporary and Chinese dance forms. In the run up to the opening of further major performing arts venues in the WKCD, it will also be used for a wide variety of performing arts events including drama, opera and musical performances. The Lyric Theatre Complex will act as a platform for Hong Kong's leading arts organisations, and be a new major venue to show programmes from Asia and worldwide.

The Monthly EM&A Report is prepared in accordance with the Condition 3.4 of the Environmental Permit No. EP-453/2013/B. This Monthly EM&A Report presents the monitoring works at M+ Museum and Lyric Theatre Complex from 1 February to 28 February 2019. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

1.2 **Project Organisation**

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.

1.3 Environmental Status in the Reporting Period

During the reporting period, construction works at M+ Museum undertaken include:

- Structure
 - M+ Podium RF: Falsework, formwork and rebar

- Podium B2 3/F: Scaffold & formwork dismantling
- CSF RT/F: Scaffold & formwork dismantling
- RDE 11-12F: Slab rebar & column preparation
- Facade
 - Installation of panels on M+ tower and CSF
 - Erection of 1MF scaffold for 1MF Installation
- MEP
 - Cast-in items as per concrete pouring schedule
 - Fix work at M+ podium, RRE and CSF
 - Remaining work at DCS plant room, Sea Water Pump Cells and Heat Exchanger plant room

4

- ABWF
 - RDE material delivery and block work up to 5/F
 - M+ material delivery and block work up to 11/F

During the reporting period, construction works at Lyric Theatre Complex undertaken include:

- Bulk excavation works at Main Cofferdam
- Drainage work (PIW works)
- Extended basement structure construction of Area 06

The Construction Works Programme of M+ Museum and Lyric Theatre Complex is provided in **Appendix B**. A layout plan of the Project is provided in **Figure 1**. Please refer to **Table 4.3** and **Table 4.4** on the status of the environmental licenses.

1.4 Summary of EM&A Requirements

The EM&A programme requires environmental monitoring of air quality, noise, landscape and visual as specified in the approved EM&A Manual.

A summary of impact EM&A requirements is presented in Table 1.1.

Parameters	Descriptions	Locations	Frequencies
Air Quality	24-Hour TSP	AM1 - International Commerce Centre	At least once every 6 days
	1-Hour TSP	AM1 - International Commerce Centre	At least 3 times every 6 days
	24-Hour TSP	AM2A – Austin Road West opposite to The Harbourside Tower 1	At least once every 6 days
	1-Hour TSP	AM2A/AM2B* – Austin Road West opposite to The Harbourside Tower 1	At least 3 times every 6 days
Noise	Leq, 30 minutes	NM1A- Podium level of The Harbourside Tower 1	Weekly
Landscape & Visual	Monitor implementation of proposed mitigation measures during the construction stage	As described in Table 9.1 and 9.2 of the EM&A Manual	Bi-weekly

 Table 1.1:
 Summary of Impact EM&A Requirements

Remarks: The air monitoring location AM2A has been relocated to the alternative monitoring location AM2B at 1st floor of Gammon's site office on 26 February 2019.

Given that the Project covers only a small part of the whole WKCD area (i.e. M+ Museum, Lyric Theatre Complex and respective portions of underpass road), it was proposed that the EM&A programme for the Project should only require 1 noise monitoring station and 2 air quality monitoring stations located closest to the Project area. Currently, the works under the captioned project are confined in the western part of the WKCD site. Therefore, only the monitoring stations AM1, AM2 and NM1 were set up. Other

363512 | 05/02 | 0 | March 2019

monitoring locations are too far away (i.e. AM3 to AM5 and NM2 to NM5) are not included in this EM&A programme until the construction of the corresponding area commences.

The Harbourside management office formally rejected our proposal of setting up air quality and noise monitoring equipment on its premises at the podium level of Tower 1 (AM2/NM1) on 10 November 2015. Alternative noise monitoring location was identified at The Arch (NM2), however The Arch management office formally rejected our proposal of setting up noise monitoring equipment on its premises on 23 November 2015. Nevertheless, suitable air quality monitoring location at AM2 was identified on the ground floor in front of The Harbourside Tower 1, which is at the same location as that of baseline monitoring for consistency. No management approval is required at the ground floor for conducting the air monitoring. However, the electricity supply at AM2 was suspended from 31 August 2016 and was no longer available. In order to have a more secure electricity supply, an alternative air monitoring location (AM2A) was identified at Austin Road West opposite to The Harbourside Tower 1, which is close to Lyric Theatre Complex site entrance. This alternative air monitoring location was approved by EPD on 28 September 2016. Due to works programme, the air monitoring location AM2A has been relocated to the alternative monitoring location AM2B at the 1st floor of Gammon's site office, which was approved by EPD on 21 February 2019. Meanwhile, the opportunity of setting up the air monitoring location at The Harbourside is being explored. Noise monitoring at G/F of Harbourside will not be representative. Approval from the management office of the International Commerce Centre has been granted on 29 February 2016 for conducting noise monitoring at the alternative noise monitoring location identified at the podium floor (NM1A) which is free from screening to the construction activities. Therefore, 2 air quality monitoring stations and 1 noise impact monitoring station were confirmed for the impact monitoring.

The Environmental Quality Performance Limits for air quality and noise are shown in Appendix C.

The Event and Action Plan for air quality, construction noise. landscape and visual are shown in **Appendix D**.

The EM&A programme followed the recommended mitigation measures in the EM&A Manual. The EM&A requirements as well as the summary of implementation status of the environmental mitigation measures are provided in **Appendix J**.

2 Impact Monitoring Methodology

2.1 Introduction

For air quality and noise, the monitoring methodology, including the monitoring locations, monitoring equipment used, monitoring parameters, and frequency and duration etc., for air quality and noise are detailed in this Section. The environmental monitoring schedules for the reporting period and the tentative monitoring Schedule for the coming month are provided in **Appendix E**.

For landscape and audit impact, the relevant EM&A monitoring requirements and details are also presented in this Section.

2.2 Air Quality

2.2.1 Monitoring Parameters, Frequency and Duration

Table 2.1 summarizes the monitoring parameters, frequency and duration of the TSP monitoring.

Table 2.1:	Air Quality	Monitoring	Parameters.	Frequenc	v and Duration

Parameter	Frequency	Duration
24-hour TSP	At least once in every six-days	24 hours
1-hour TSP	At least 3 times every six-days	60 minutes

2.2.2 Monitoring Locations

Currently, the works under the captioned project are confined in the western part of the WKCD site. Therefore, only the monitoring stations AM1 and AM2A were set up at the proposed locations in accordance with updated EM&A Manual. Location of the monitoring station is given in **Table 2.2** and shown in **Figure 1**.

Table 2.2: Air Quality Monitoring Station

Monitoring Station	Location
AM1	International Commerce Centre (ICC)
AM2A	Austin Road West opposite to The Harbourside Tower 1

2.2.3 Monitoring Equipment

Continuous 24-hour TSP air quality monitoring was conducted using High Volume Sampler (HVS) (Model: TE-5170) located at the designated monitoring station. The HVS meets all the requirements stated in of the EM&A Manual. Portable direct reading dust meter was used to carry out the 1-hour TSP monitoring. **Table 2.3** summarizes the equipment used in the impact air quality monitoring. Copies of the calibration certificates for the HVS, calibration kit and portable dust meters are attached in **Appendix F**.

Table 2.3:	TSP	Monitoring	Equipment
------------	-----	------------	-----------

Equipment	Model	
24-hour TSP monitoring		
High Volume Sampler	TE-5170 (Serial No.: 0767 and 8919)	
Calibrator	TE-5025A (Orifice I.D.: 2454)	
1-hour TSP monitoring		
Portable direct reading dust meter	Sibata LD-5R (Serial No.: 841723 and 841724)	

^{363512 | 05/02 | 0 |} March 2019

⁽mottmac/Project/Hong Kong/ENL/PROJECTS)363512 WKCD M+ Superstructure\05 Deliverables\02 Monthly EM&A Report\(40) Monthly EM&A Report for Feb 2019\Rev.0\Monthly EM&A Report for Feb 2019_v0.docx

Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. The HVS calibration orifice will be calibrated annually. Calibration certificate of the TE-5025A Calibration Kit and the HVS are provided in **Appendix F**

The 1-hour TSP monitoring should be determined periodically (e.g. annually) by the HVS to check the validity and accuracy of the results measured by direct reading method.

2.2.4 Monitoring Methodology

24-hour TSP Monitoring

Installation

The HVS was installed at the site boundary. The following criteria were considered in the installation of the HVS.

- A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
- The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
- A minimum of 2 metres separation from walls, parapets and penthouse was required for rooftop sampler.
- A minimum of 2 metres separation from any supporting structure, measured horizontally was required.
- No furnace or incinerator flues or building vent were nearby.
- Airflow around the sampler was unrestricted.
- The sampler has been more than 20 metres from any drip line.
- Permission was obtained to set up the sampler and to obtain access to the monitoring station.
- A secured supply of electricity is needed to operate the sampler.

Preparation of Filter Papers

- Glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected.
- The filters used are specified to have a minimum collection efficiency of 99 percent for 0.3 μm (DOP) particles.
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C with relative humidity (RH) < 50% and was not variable by more than ±5 %. A convenient working RH was 40%. All preparation of filters was done by Hong Kong Laboratory Accreditation Scheme (HOKLAS) accredited laboratory.

Field Monitoring Procedures

- The power supply was checked to ensure the HVS works properly.
- The filter holder and the area surrounding the filter were cleaned.
- The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and was secured with the aluminium strip.
- The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- A new flow rate record sheet was set into the flow recorder.
- The flow rate of the HVS was checked and adjusted at around 1.3 m³/min. The range specified in the EM&A Manual was between 0.6-1.7 m³/min.

- The programmable timer was set for a sampling period of 24 hours, and the starting time, weather condition and the filter number were recorded.
- The initial elapsed time was recorded.
- At the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- It was then placed in a clean plastic envelope and sealed.
- All monitoring information was recorded on a standard data sheet.
- Filters were sent to a Hong Kong Laboratory Accreditation Scheme (HOKLAS) accredited laboratory for analysis.

Maintenance and Calibration

- The HVS and its accessories are maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVSs were calibrated upon installation and thereafter at bi-monthly intervals. The calibration kits were calibrated annually.
- Calibration records for HVS and calibration kit are shown in Appendix F.

1-hour TSP Monitoring

Field Monitoring

The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

- Turn the power on.
- Close the air collecting opening cover.
- Push the "TIME SETTING" switch to [BG].
- Push "START/STOP" switch to perform background measurement for 6 seconds.
- Turn the knob at SENSI ADJ position to insert the light scattering plate.
- Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- Pull out the knob and return it to MEASURE position.
- Setting time period of 1 hour for the 1-hour TSP measurement.
- Push "START/STOP" to start the 1-hour TSP measurement.
- Regular checking of the time period setting to ensure monitoring time of 1 hour.

Maintenance and Calibration

- The 1-hour dust meter would be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of the air quality monitoring.
- Calibration records for direct dust meters are shown in Appendix F.

Weather Condition

 Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in Appendix H.

2.3 Noise

2.3.1 Monitoring Parameters, Frequency and Duration

Table 2.4 summarizes the monitoring parameters, frequency and duration of noise monitoring. The noise in A-weighted levels L_{eq} , L_{10} and L_{90} are recorded in a 30-minute interval between 0700 and 1900 hours.

Table 2.4: Noise Monitoring Parameters, Period and Frequency

Time Period	Parameters	Frequency
Daytime on normal weekdays	L _{eq} (30 min), L ₉₀ (30 min) & L ₁₀ (30 min)	Once every week
(0700-1900 hours)		

2.3.2 Monitoring Location

Currently, the works under the captioned project are confined in the western part of the WKCD site. Therefore, only the monitoring station NM1A was set up at the proposed location in accordance with updated EM&A Manual. Location of the monitoring station is given in **Table 2.5** and shown in **Figure 1**.

Table 2.5: Noise Monitoring Station

Monitoring Station	Location
NM1A	Podium floor of International Commerce Centre (ICC)

2.3.3 Monitoring Equipment

Integrating Sound Level Meter was used for noise monitoring. It was a Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{Aeq}) and percentile sound pressure level (L_x). They comply with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). **Table 2.6** summarizes the noise monitoring equipment model being used.

Table 2.6: Noise Monitoring Equipments

Monitoring Station	Equipment Model		
	Integrating Sound Level Meter	Calibrator	
NM1A	Rion NL-52 (Serial No. 00175561)	LARSON DAVIS CAL200 (Serial No. 15678)	

2.3.4 Monitoring Methodology

Field Monitoring

- The microphone of the Sound Level Meter was set at least 1.2 m above the ground.
- Free Field measurement was made at the monitoring locations.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting: A
 - time weighting: Fast
 - time measurement: 30 minutes intervals (between 0700-1900 on normal weekdays)
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1 kHz. If the difference in the calibration level before and after measurement was more than 1 dB, the measurement would be considered invalid and has to be repeated after recalibration or repair of the equipment.
- During the monitoring period, the L_{eq}, L₁₀ and L₉₀ were recorded. In addition, any site observations and noise sources were recorded on a standard record sheet.
- A correction of +3dB(A) was made to the free field measurements.

Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The sound level meter and calibrator are sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- Calibration records are shown in **Appendix F**.

Weather Condition

 Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in Appendix H.

2.4 Landscape and Visual

2.4.1 Monitoring Program

Table 2.7 details the monitoring program (as proposed in the WKCD EIA report) for landscape and visual impact during the construction phase.

Table 2.7:	Monitoring Program for I	_andscape and Visual Impact	during Construction Phase
------------	--------------------------	-----------------------------	---------------------------

Stage	Monitoring Task	Frequency	Report	Approval
Construction	Monitor implementation of proposed mitigation measures during the construction stage.	Bi-weekly	ET to report on Contractor's compliance	Counter-signed by IEC

During the landscape and visual impact monitoring, any changes in relation to the landscape and visual amenity should be monitored with reference to the baseline conditions of the site. In addition, mitigation measures were proposed in the WKCD EIA report to minimise the landscape and visual impacts during the construction phase. The proposed mitigation measures as shown in Table 9.1 and Table 9.2 of the EM&A Manual should be checked for proper implementation.

Monitoring Results 3

3.1 **Impact Monitoring**

Construction impact monitoring for air quality, noise and landscape and visual impact was undertaken in compliance with the EM&A Manual during the reporting month.

3.2 **Air Quality Monitoring**

3.2.1 1-hour TSP

T-1-1-04

Results of 1-hour TSP at the monitoring location AM1 and AM2A are summarised in Table 3.1. Graphical plots of the monitoring results are shown in Appendix G.

Table 3.1: Summary of 1-hour TSP monitoring	ng results
---	------------

Monitoring Station	Monitoring Start		1-hour TSP (µg/m³)			Range	Action	Limit
	Date	Time	1st Result	2nd Result	3rd Result	- (µg/m³)	Level (µg/m³)	Level (µg/m³)
	4-Feb-19	8:00	67	89	72		273.7	500
	9-Feb-19	8:12	47	60	67			
AM1	15-Feb-19	8:12	73	80	86	47 - 89		
	21-Feb-19	8:10	48	52	56			
	26-Feb-19	7:55	72	80	88			
	4-Feb-19	8:12	95	101	94		274.2	500
AM2A/AM2B*	9-Feb-19	8:24	70	68	79			
	15-Feb-19	8:25	76	88	96	61 - 101		
	21-Feb-19	8:17	70	66	61	-		
	26-Feb-19	9:10	76	85	93	_		

Remarks: * The 1-hr TSP monitoring has been conducted at the alternative monitoring location AM2B from 26 February 2019 onwards.

3.2.2 24-hour TSP

Results of 24-hour TSP at the monitoring location AM1 and AM2A are summarised in Table 3.2. Graphical plots of the monitoring results are shown in Appendix G.

Table 3.2: Summary of 24-hour TSP monitoring results

Monitoring Station	Monitoring Date	Start Time	Monitoring Results (μg/m3)	Range (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)
	4-Feb-19	7:58	50			
	9-Feb-19	8:10	59			
AM1	AM1 15-Feb-19	8:10	44	43 - 59	143.6	260
-	21-Feb-19	8:05	49			
	26-Feb-19	7:53	43	-		
	4-Feb-19	8:10	207		151.1	
AM2A/AM2B*	9-Feb-19	8:22	83	-		
	15-Feb-19	8:23	57	57 - 207		260
	21-Feb-19	8:15	82	-		
	26-Feb-19	19 9:05 70	-			

11

363512 | 05/02 | 0 | March 2019 \\mottmac\Project\Hong Kong\ENL\PROJECTS\363512 WKCD M+ Superstructure\05 Deliverables\02 Monthly EM&A Report\(40) Monthly EM&A Report for Feb 2019\Rev.0\Monthly EM&A Report for Feb 2019_v0.docx

Monitoring	Monitoring	Start Time	Monitoring	Range	Action Level	Limit Level
Station	Date		Results	(µg/m3)	(µg/m3)	(µg/m3)
			(µg/m3)			

Remarks: * The 24-hr TSP monitoring has been conducted at the alternative monitoring location AM2B from 26 February 2019 onwards.

One exceedance of Action Level of 24-hour TSP at AM2A monitoring station was recorded. No exceedance of 1-hour and 24-hour TSP (Limit Level) was recorded in the reporting period.

3.3 Noise Monitoring

The construction noise monitoring results at the monitoring location NM1A are summarized in **Table 3.3**. Graphical plots of the monitoring data and the station set-up of a free-field measurement are shown in **Appendix G**.

Monitoring Date	Start Time	End Time	Leq (30 mins)*, dB(A)	Limit Level for Leq (dB(A))
4-Feb-19	10:17	10:47	67	
15-Feb-19	10:32	11:02	69	76
21-Feb-19	10:43	11:13	69	75
26-Feb-19	11:14	11:44	70	

Table 3.3: Summary of noise monitoring results during normal weekdays

Remarks:

* +3dB (A) correction was applied to free-field measurement.

No exceedance (Action/Limit Level) of construction noise was recorded in the reporting period as no noise related environmental complaint was received during the reporting period and noise levels recorded during the monitoring period were below 75 dB(A).

3.4 Landscape and Visual Impact

Landscape and visual impact inspections were conducted as part of the weekly site inspections on 4 and 21 February 2019 for M+ Museum, and 4 and 20 February 2019 for Lyric Theatre Complex during the reporting month. As reviewed by the registered Landscape Architect, no adverse comment on landscape and visual aspects was made during these inspections.

The landscape and visual mitigation measures were implemented during the reporting period. The summary of implementation status of the environmental mitigation measures is provided in **Appendix J**.

4 Environmental Site Inspection

4.1 Site Inspection

4.1.1 M+ Museum

Construction phase weekly site inspections were carried out on 4, 12, 21 and 26 February 2019. The joint site inspection with IEC, ET, ER and Contractor was held on 21 February 2019. All observations have been recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary.

EPD site inspection for discharge license application was conducted on 1 February 2019. Wastewater treatment facilities and discharge point have been inspected and no adverse comment was received. The contractor was reminded to maintain the dust mitigation measures on site especially during the dry season.

The key observations from the site inspections and associated recommendations are summarized in **Table 4.1**.

Inspection Date	Parameter	Observation / Recommendation	Contactor's Responses / Action(s) Undertaken	Close-out (Date)
4 Feb 2019	Air Quality	Cement bags were found without proper cover. The contractor was reminded to cover the cement bags with impervious sheeting to reduce dust impact.	The contractor has covered the cement bags with impervious sheeting.	11 Feb 2019
4 Feb 2019	Waste Management	An oil drum was found without drip tray. The contractor was reminded to provide drip tray for the oil drum.	The contractor has provided drip tray for the oil drum.	11 Feb 2019
12 Feb 2019	Air Quality	Stockpile was found not fully covered by impervious sheeting. The contractor was reminded to fully cover the stockpile with impervious sheeting.	The contractor has removed one of the stockpile and fully covered the other stockpile with impervious sheeting.	14 Feb 2019
21 Feb 2019	Water Quality	pH was found a bit high and turbid water was observed at wetsep no.1. The contractor was reminded to check and maintain the proper performance of the wetsep.	Wetsep no. 1 is currently under maintenance. The contractor will resume its operation after maintenance.	26 Feb 2019
26 Feb 2019	Waste Management	Oil was found dripping from the excavator. The contractor was reminded to rectify it and dispose the contaminated soil as chemical waste.	Follow-up status will be provided in the next reporting month.	On-going

Table 4.1: Summary of Site Inspections and Recommendations for M+ Museum

4.1.2 Lyric Theatre Complex

Construction phase weekly site inspections were carried out on 4, 13, 20, and 27 February 2019. The joint site inspection with IEC, ET, ER and Contractor was held on 20 February 2019. All observations have been recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary.

The key observations from the site inspections and associated recommendations are summarized in **Table 4.2**.

Inspection Date	Parameter	Observation / Recommendation	Contactor's Responses / Action(s) Undertaken	Close-out (Date)
4 Feb 2019	Air Quality	Contractor was reminded to provide water spraying for handling dusty materials	The contractor has provided water spraying for handling of dusty materials and increased the water spraying frequency.	4 Feb 2019
27 Feb 2019	Waste Management	Contractor has been reminded to clear the mud deposited on the drip tray.	Follow-up status will be provided in the next reporting month.	On-going

Table 4.2: Summary of Site Inspections and Recommendations for Lyric Theatre Complex

4.2 Advice on the Solid and Liquid Waste Management Status

The Contractors have been registered as a chemical waste producer for the Project. Construction and demolition (C&D) material sorting will be carried out on site. A sufficient number of receptacles were available for general refuse collection.

4.2.1 M+ Museum

As advised by the Contractor, 176.9 tonnes and 220.5 tonnes of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137, while 429.7 tonnes of general refuse were disposed of at SENT landfill. 5.6 tonne of metals, 0 tonne of paper/cardboard packaging, 0 tonne of plastic and 100.0 tonnes of timber were collected by recycling contractors in the reporting month. 0 tonne of inert C&D materials was reused on site. 0 tonne of inert C&D materials were reused in other projects and 221.2 tonnes of inert C&D materials were disposed to sorting facility. 0 tonne of chemical waste was collected by licensed contractors in the reporting period.

The cumulative waste generation records for M+ Museum are shown in Appendix I.

4.2.2 Lyric Theatre Complex

As advised by the Contractor, 3,104.15 tonnes and 1,141.88 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137 and Tuen Mun Area 38 Public Fill, while 26.7 tonnes of general refuse were disposed of at SENT and WENT landfill. 55.2 tonnes of metals, 0 tonne of paper/cardboard packaging, 0 tonne of plastic and 0 tonne of timber were collected by recycling contractors in the reporting month. 0 tonne of inert C&D materials was reused on site. 13,637.6 tonnes of inert C&D materials were reused in other projects and 16.5 tonnes of inert C&D materials were imported for reuse at site. 0 tonne of chemical waste were collected by licensed contractors in the reporting period.

The actual amounts of different types of waste generated by the activities of construction works at Lyric Theatre Complex in the reporting month are shown in **Appendix I**.

4.3 Status of Environmental Licenses and Permits

The environmental permits, licenses, and/or notifications on environmental protection for this Project which were valid during the period are summarised in **Tables 4.3** and **4.4**.

4.3.1 M+ Museum

Table 4.3: Status of Environmental Submissions, Licenses and Permits for M+ Museum

Permit / License	Valid Period		Status	Remarks	
No. / Notification / Reference No.	From	From To			
Chemical Waste Produ	cer Registration				
5213-217-G2347-53	04-Oct-18		Valid		
Billing Account Constru	uction Waste Disposal				

^{363512 | 05/02 | 0 |} March 2019

[\]motionscip_io_in_control to ite in the intervention of the interv

Permit / License	Valid	Period	Status	Remarks
No. / Notification / Reference No.	From	From To		
7031993	03-Oct-18		Account Active	
Construction Noise Pe	ermit			
GW-RE0756-18	05-Nov-18	28-Apr-19	Cancelled on 16-Feb- 19	
GW-RE0094-19	16-Feb-19	03-Aug-19	Valid	
Wastewater Discharge	e License			
N/A	N/A	N/A	Application in progress	
Notification under Air	Pollution Control (Co	nstruction Dust) Reg	gulation	
437339	12-Sep-18		Notified	

4.3.2 Lyric Theatre Complex

Table 4.4: Status of Environmental Submissions, Licenses and Permits for Lyric Theatre Complex Status of Environmental Submissions, Licenses and Permits for Lyric Theatre

Permit / License	Valid	Period	Status	Remarks
No. / Notification / Reference No.	From	То		
Chemical Waste Produc	cer Registration			
5213-217-G2347-39	17-Feb-16		Valid	
Billing Account Constru	uction Waste Dispos	al		
7029925	22-Jan-18		Account Active	
Construction Noise Per	mit			
GW-RE0862-18	18-Dec-18	16-Jun-19	Valid	
Wastewater Discharge	License			
WT-00030694-2018	6-Apr-18	30-Apr-23	Valid	
Notification under Air P	ollution Control (Co	nstruction Dust) Regu	lation	
429708	16-Jan-18		Notified	

4.4 Recommended Mitigation Measures

The EM&A programme followed the recommended mitigation measures in the EM&A Manual. The EM&A requirements as well as the summary of implementation status of the environmental mitigation measures are provided in **Appendix J**. In particular, the following mitigation measures were brought to attention during the site inspections:

4.4.1 M+ Museum

Waste Management

- Drip trays should be provided to all chemicals and oil drums.
- Any contaminated soil should be disposed of as chemical waste.

Air Quality

 Dusty materials such as stockpile should be covered entirely by impervious sheeting to reduce dust impact.

Water Quality

 Regular inspection and maintenance should be provided to all wastewater treatment facilities to ensure the treatment performance.

4.4.2 Lyric Theatre Complex

Air Quality

 Water spraying should be provided for active construction areas and dusty construction activities.

Waste Management

- Waste/ chemical waste accumulated in drip trays should be regularly removed.

5 Compliance with Environmental Permit

The status of the required submission under the EP during the reporting period is summarized in **Table 5.1**.

Table 5.1: Status of Submissions under the Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.4	Monthly EM&A Report for January 2019	14 February 2019

6 Report in Non-compliance, Complaints, Notification of Summons and Successful Prosecutions

6.1 Record on Non-compliance of Action and Limit Levels

One exceedance of Action Level of 24-hour TSP for Air Quality was recorded in the reporting month.

On 4 February 2019, an exceedance of 24-hr TSP was recorded at monitoring station AM2A. The measured level was at 207 µg/m³ while the action level is at 151.1 µg/m³. The contractors, IEC and ER were informed of the exceedance. Investigation has been carried out and it is revealed that the contractors of M+ Museum and Lyric Theatre Complex have already implemented dust mitigation measures to reduce the dust impact from their construction works. An observation regarding not providing water spraying for handling dusty materials was recorded during the environmental site inspection at Lyric Theatre Complex on 4 Feb 2019. But the contractor had immediately rectified the observation within 5-10 minutes of noticing this observation, so it is deemed that the contribution to the exceedance was minor. Moreover, it should be noted that there was open trench excavation carried out by another contractor at Austin Road West on 4 Feb 2019, but no dust mitigation measures were provided. This may also have contributed to the 24-hr TSP exceedance during the concerned monitoring period. Nonetheless, the contractors were reminded to strengthen the implementation of the recommended dust control measures.

There was no breach of Limit Level for Air Quality and Action or Limit Levels for Noise monitoring in the reporting month.

6.2 Record on Environmental Complaints Received

No environmental complaint was received in the reporting month. The cumulative statistics on complaints were provided in **Appendix K**.

6.3 Record on Notifications of Summons and Successful Prosecution

No notifications of summons or successful prosecution were received this month. The cumulative statistics on notifications of summons and successful prosecutions were provided in **Appendix K**.

7 Future Key Issues

7.1 Construction Works for the Coming Month(s)

7.1.1 M+ Museum

The major site works for M+ Museum scheduled to be commissioned in the coming month include:

- Structure
 - M+ Podium 1/F: Structural works
 - CSF RT/F: Scaffold & formwork dismantling
 - RDE 12-13F: Structure work for Slab rebar & column preparation
- Facade
 - Installation of panels on M+ tower up to 10/F
 - Erection of 1MF scaffold for 1MF Installation
 - Installation of façade on 2/F of RDE
- MEP
 - Cast-in items as per concrete pouring schedule
 - Fix work at M+ podium, RRE and CSF
- ABWF
 - RDE material delivery and block work up to 5/F
 - M+ material delivery and block work up to 11/F
 - CSF material delivery and block work up to 3-5/F

7.1.2 Lyric Theatre Complex

The major site works for Lyric Theatre Complex scheduled to be commissioned in the coming month include:

- Bulk excavation works at Main Cofferdam
- Drainage work (PIW works)
- Extended basement structure construction of Area 06

7.2 Key Issues for the Coming Month

7.2.1 M+ Museum

Key issues to be considered in the coming month include:

- Generation of dust from construction works;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Management of stockpiles and slopes, particularly on rainy days;
- Sorting, recycling, storage and disposal of general refuse and construction waste; and
- Management of chemicals and avoidance of oil spillage on-site.

7.2.2 Lyric Theatre Complex

Key issues to be considered in the coming month include:

- Generation of dust from construction works;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Management of stockpiles and slopes, particularly on rainy days;
- Sorting, recycling, storage and disposal of general refuse and construction waste; and
- Management of chemicals and avoidance of oil spillage on-site.

7.3 Monitoring Schedule for the Coming Month

The environmental site inspection and environmental monitoring will be continued in the coming month. Impact monitoring for air quality and noise in accordance with the approved EM&A Manual has commenced since 31 October 2015 and 5 March 2016 respectively. The tentative monitoring schedule for the coming month is shown in the **Appendix E**.

8 Conclusions and Recommendations

8.1 Conclusions

The EM&A programme as recommended in the EM&A Manual has been undertaken since the construction of M+ Museum main works commenced on 31 October 2015, and the construction of Lyric Theatre Complex commenced on 1 March 2016.

Monitoring of air quality and noise with respect to the Projects is underway. In particular, the 1-hour TSP, 24-hour TSP, noise level (as Leq, 30 minutes) under monitoring have been checked against established Action and Limit levels. One exceedance of Action Level of 24-hour TSP for Air Quality was recorded. There was no breach of Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting month.

No environmental complaint was recorded in the reporting month. No notifications of summons or successful prosecution were received during the reporting month.

Weekly construction phase site inspections and bi-weekly landscape and visual impact inspections were conducted during the reporting month as required. It was observed that the Contractors had implemented all possible and feasible mitigation measures to mitigate the potential environmental impacts during construction phase works.

8.2 **Recommendations**

Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.

Figure 1 Site Layout Plan and Monitoring Stations

22



Appendices

- A. Project Organisation
- B. Tentative Construction Programme
- C. Action and Limit Levels for Construction Phase
- D. Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact
- E. Monitoring Schedule
- F. Calibration Certifications
- G. Graphical Plots of the Monitoring Results
- H. Meteorological Data Extracted from Hong Kong Observatory
- I. Waste Flow table
- J. Environmental Mitigation Measures Implementation Status
- K. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

A. Project Organisation



Table A-1: Contact information

Company Name	Role	Name	Telephone
Atkins China Ltd.	Assistant Resident Engineer	Ms. Gloria Lui	5506 6361
Meinhardt Infrastructure & Environment Limited	Independent Environmental Checker	Mr. Fredrick Leong	2859 1739
Gammon Construction Limited (M+ Museum)	Environmental Manager	Mr. Andy Leung	9489 0035
Gammon Construction Limited (Lyric Theatre Complex)	Environmental Manager	Ms. Sammie Chan	9864 4296
Mott MacDonald Hong Kong Ltd.	Contractor's Environmental Team Leader	Mr Brandon Wong	2828 5875
West Kowloon Cultural District Authority	Senior Environmental Specialist	Mr. Brian Tam	2200 0059

B. Tentative Construction Programme

M+ Museum
	CMWP - M+	Project	Remaining Wo	orks @ 10 Sep Finish	2018 T	arget Pi	rogra	am (Rev_	_0; 2	8Jan19) -	CMW	P_R0_	<mark>1</mark> 20	19					1		20	20	Page	1/4
		00	Sian			b Oct	Qtr 4	4 V Dec J	(lan l	Qtr 1 Feb Mar	Apr	Qtr 2	Jun	Jul	Qtr 3 Aua	Sep	Oct	Qtr 4 Nov Dec	Jan	Qtr 1	Mar Ar	Qtr 2	Jun	Qtr 3
CMWP - N	l+ Project Remaining Works @ 10 Sep 2018 Target Program (Rev_0; 28Jan1	9)										Ivicy	<u></u>		nug	Ocp								
GENER	AL & PRELIMINARIES (Remaining Works @ 10 SEP 2018)										; ;	 								- - - - -				
Comple	tion Obligations (*constrained dates for critical paths)																				i i J			
OP1 PC2	Podium, M+ Tower & CSF - Obtain OP for the Whole of M+ CSF - Obtain PC for Hover to Employer (Incl. Zone B2, Z07 - Loading Bays)	0		31-Mar-20*	0				·		 - 				 1 						\ \ \ \ \ \ \ \ \ \ \			
OP2	RDE - Obtain OP for H'over to Employer	0		30-May-20*	1		· +		·	· · · · · · · · · · · · · · · · · · ·											· · · · · · · · · · · · · · · · · · ·	\	7	
BASEM	Podium, M+ Tower & RDE - Obtain PC for Hover to Employer ENT & PODIUM	0		30-Jun-20*	0					 	- 									-				
Consti	uction						· +														// 		L 	
*Audito	rium > GF 2 Summary								·	 											1 1 1 1 1			
1202	[LoE] POD_GF_AUD - Rem Structural Works	140	29-Dec-18	21-Jun-19	180		· .			· · · · · · · · · · · · · · · · · · ·														
9350 9351	[LoE] POD_GF_AUD - MEP 1st, 2nd & final fix [LoE] POD_GF_AUD - ABWF Works	165 253	23-Apr-19 23-Apr-19	07-Nov-19 28-Feb-20	5 101					·			·····		~~~~			X						
Cinema	is (B1-GF)															1				 				
9352	[LoE] POD_GF_Cinema - Structural Works	120	11-Feb-19	04-Jul-19	2			-			×××××	×××××		3										
9361 9371	[LoE] POD_GF_Cinema - MEP Works [LoE] POD_GF_Cinema - ABWF Works	116 139	18-Jul-19 02-Jul-19	03-Dec-19 13-Dec-19	13 52					 T	, , ,				*****	*****	*****							
Moving	Image Centre Lobby/Bar & Museum Shop No.2 (B1-GF) - POD_B1_Z09b																			-	·			
9380	LoE] POD_B1_Z09b - Struct'l Works	97	09-Apr-19	02-Aug-19	17							 								 	 			
9381	LoE] POD_B1_Z09b - MEP Works	83 100	26-Aug-19	03-Dec-19	1		· <u>+</u>			 		'					~~~~~	××××		-	/ / /			
9489	LoE] POD_B1_Z09b - ABWF Wrks (Drying w/ Wild Air req'd)	41	27-Nov-19	15-Jan-20	132		· 			·														
Lecture Level	2 Summary																				, , , , , , , , , , , , , , , , , , ,			
1203	[LoE] POD_GF_LTH - Struct'I WOrks	203	15-Nov-18	23-Jul-19	10				××××	*****	×××××	×××××	×××××	<u> </u>										
8205	[LoE] POD_GF_LTH - MEP Works [LoE] POD_GF_LTH - ABWF Wiks (Drying w/ Wild Air not req'd)	95 166	03-Jul-19 03-Jun-19	24-Oct-19 18-Dec-19	35 148															i 				
9383	[LoE] POD_GF_LTH - ABWF Wiks (Drying w/ Wild Air req'd)	45	18-Nov-19	10-Jan-20	136																			
Level	2 Summary																			 	{			
9398 9399	[LoE] POD_GF_LC & Adj Areas (GF & 1/F) - Struct'l Wrks [LoE] POD_GF_LC & Adj Areas (GF & 1/F) - MEP Wrks	160 129	24-Sep-18 29-Mav-19	11-Apr-19 31-Oct-19	71 89																, · · · · · · · · · · · · · · · · · · ·			
9426	[LoE] POD_GF_LC & Adj Areas (GF & 1/F) - ABWF Wrks (Drying w/ Wild Air not req	140	18-May-19	02-Nov-19	193		· •			· · · · · · · · · · · · · · · · · · ·					+ #	· +]		- j			 	
Moving	Image Centre (GF-1M) - POD_GF_Z01	42	10-1100-19	07-Jan-20	139		· 			·										- 				
	2 Summary	444	00 Cap 10	15 Feb 10	F 1																			
9452	[LoE] POD_GF_201_MIC (GF-1M) - Struct Works [LoE] POD_GF_Z01_MIC (GF-1M - MEP Works	101	28-Sep-18 22-May-19	15-Feb-19 19-Sep-19	63		- 		·;-					;										
9454 Found a	[LoE] POD_GF_Z01_MIC (GF-1M - ABWF Works Industrial Spaces (B2-GF) - POD B2 Z13	163	23-Apr-19	05-Nov-19	191							1]						
Level	2 Summary																							
9852 9455	[LoE] POD_GF_B2_Z13_Fnd & Ind'I Sps (B2-GF) - Struct Works _Floating Slab [LoE] POD_GF_B2_Z13_Fnd & Ind'I Sps (B2-GF) - MEP Wrks	60 90	23-May-19 04-Jul-19	02-Aug-19 19-Oct-19	50 16																			
9456 9457	[LoE] POD_GF_B2_Z13_Fnd & Ind'I Sps (B2-GF) - ABWF Wrks (Drying w/ Wild Air [LoE] POD_GF_B2_Z13_Fnd & Ind'I Sps (B2-GF) - ABWF Wrks (Drying w/ Wild Air	164 82	09-May-19 20-Nov-19	21-Nov-19 04-Mar-20	99 97		- -			1 1 1 1 1 1 1														
Level B	2		20110710	0 T Mai 20			· .																	
Level 9458	2 Summary [LoE] POD B2 - Struct'l Works	192	26-Nov-18	20-Jul-19	37					, , , , , , , , , , , , , , , , , , ,		 									1 1 1 1 1 1 1 1 1 1 1 1 1			
9459	[LoE] POD_B2_Z01 to B2_Z04_Plant Rms - MEP Works	282	12-Oct-18	21-Sep-19	61		· +	-+	!.	· · · · · · · · · · · · · · · · · · ·	4	·												
9460	[LoE] POD_B2_201 to B2_204_Plant Rms - ABWF Works [LoE] POD_B2_Z05 to B2_Z06_Toilets - MEP Works	1279	13-Apr-19	11-Sep-19	187																			
9462 9767	[LoE] POD_B2_Z05 to B2_Z06_Toilets - ABWF Wrks (Drying w/ Wild Air not req'd) [LoE] POD_B2_Z05 to B2_Z06_Toilets - ABWF Wrks (Drying w/ Wild Air req'd)	142 18	28-Mar-19 18-Nov-19	13-Sep-19 07-Dec-19	227 163					l														
9465 9466	[LoE] POD_B2_Z07 to B2_Z08_Plant Rms - MEP Works [LoE] POD_B2_Z07 to B2_Z08_Plant Rms - ABWE Works	223 354	26-Feb-19 17-Dec-18	20-Nov-19 29-Feb-20	12 100		· •				~~~~~	~~~~~	****	~~~~~	~~~~	~~~~	~~~~~			-			+ + + 	
Level B	1	001		1010010	100		· !			·					1									
Level 9471	2 Summary ILoEI POD B1 - Structural Works	213	27-Oct-18	16-Jul-19	26																			
9472	[LoE] POD_B1_Z02 to B1_Z05_ BoH/Plant Rm/Kit - MEP Works	247	22-Jan-19	20-Nov-19	160		· .			· · · · · · · · · · · · · · · · · · ·						+							;;	
9475	[LoE] POD_B1_Z02 to B1_Z03_BOH/Plant Hill/Nit - ABWP Works [LoE] POD_B1_Z06_Toilets - MEP Works	274	26-Feb-19	14-Dec-19	51				· - 	+					+									
9477 9479	[LoE] POD_B1_Z06_Toilets - ABWF Works [LoE] POD_B1_Z07_BoH/Lobbies/Non-FR Corr - MEP Works	293 156	02-Jan-19 26-Feb-19	24-Dec-19 30-Aug-19	149 79					· · · · · · · · · · · · · · · · · · ·	! ,													
9480 9482	[LoE] POD_B1_Z07_BoH/Lobbies/Non-FR Corr - ABWF Works [LoE] POD_B1_Z08/09a/10_FoH MEP Works	211 137	11-Feb-19 24-Jun-19	22-Oct-19 04-Dec-19	203 0				·				×	~~~~		*****		×××××					r r , , , ,	
9483	[LoE] POD_B1_Z08/09a/10_FoH ABWF Works	233	17-Jun-19	28-Mar-20	76		· •								4	4		·		-i				
9485	[LoE] POD_B1_Z11/12/14/16/17/18a_BoH/R Corr/Lobby/Carpark ABWF Works	246	04-Mar-19	23-Dec-19	150		· -				: <u>-</u> -									·				
9486 9487	[LoE] POD_B1_Z15_Carriageway & Ramp - Stage 1_ABWF & MEP Works [LoE] POD_B1_Z15_Carriageway & Ramp - Stage 2_ABWF & MEP Works	90 78	23-Apr-19 27-Aug-19	08-Aug-19 28-Nov-19	74 97] ;									
Level L	GF									· · · · · · · · · · · · · · · · · · ·														
9488	[LoE] POD_LG - Structural Works	58	15-May-19	23-Jul-19	1		· · · · · · · ·						<u>~~~~</u>	××>						 - -				
9490 9491	[LoE] POD_LG_Z01/02/03_BoH/FR Corr/Lob/Carpark - MEP Works [LoE] POD_LG_Z01/02/03_BoH/FR Corr/Lob/Carpark - ABWF Works	144 227	26-Feb-19 28-Jan-19	16-Aug-19 02-Nov-19	91 193						!]						
9492	[LoE] POD_LG_Z04/5/6/18d_Multi-Media/Cine Lob/Corr/BoH - MEP Works	113	22-Jul-19	03-Dec-19	1		· ¦			· · · · · · · · · · · · · · · · · · ·					****	*****	*****							
Level C	[LOE] POD_LG_204/5/6/160_Multi-Media/Cine Lob/Con/BoH - ABWF Works	163	10-301-19	21-Jan-20	127		- +			 														
	2 Summary	60	24 Sop 19	05 Dog 18	0																			
9494 9495	[LoE] POD_GF - Structural Works_Slab_FG/5-7	42	24-Sep-18 26-Mar-19	15-May-19	3		·				×××××	<u> </u>												
9496 9497	[LoE] POD_GF - Structural Works_Walls [LoE] POD_GF - Structural Works_Staircases	138 131	06-Nov-18 04-Dec-18	25-Apr-19 16-May-19	35 84																			
9520 9523	[LoE] POD_GF_Z02_Toilets/BoH/Corr/Lob - MEP Works [LoE] POD_GF_Z02_Toilets/BoH/Corr/Lob - ABWF Works	207 237	15-Feb-19 28-Jan-19	22-Oct-19 14-Nov-19	97 183		· +		·	+	4			+	+	· +								
9524	[LoE] POD_GF_Z03_Museum Shop & BoH - MEP Works	105	29-Apr-19	31-Aug-19	78		· · · · · · · ·					!! !!												
9525	[LoE] POD_GF_203_Museum Snop & BOH - ABWF Works [LoE] POD_GF_207_FoH Main Lobby - MEP Works	148	15-Apr-19 30-Mar-19	10-Oct-19 16-Sep-19	30		- 							;										
9527 9528	[LoE] POD_GF_Z07_FoH Main Lobby - ABWF Works [LoE] POD_GF_Z08 & GF_Z04_Ext Perimeter & Courtyard - MEP Works	231 96	09-Mar-19 25-Jul-19	11-Dec-19 16-Nov-19	160 15		+								+	+				 - 				
9529 9530	[LoE] POD_GF_Z08 & GF_Z04_Ext Perimeter & Courtyard - ABWF Works	158 160	18-May-19 20-Apr-19	23-Nov-19	175 30		- <u>+</u>								1						, , , , , , , , , , , , , , , , , , ,			
9531	[LoE] POD_GF_Z09_Temp Exh. & BoH Sumdg - ABWF Works (Drying w/ Wild Air r	191	07-Mar-19	23-Oct-19	96		- 	- +																
Level 1	[LOE] POD_GF_209_lemp Exn. & BoH Surnag - ABWF Works (Drying W/ Wild Air r	37	18-1400-19	31-Dec-19	144															- 				
Level	2 Summary	44.0	20.0-1.10	10 14	00					· +						+ 								
9533	[LoE] POD_L1 - Structural Works [LoE] POD_L1_Museum Shop Offices/Store/Lob - MEP Works	73	03-May-19	29-Jul-19	90 107	-¦	· •	- +																
9535	[LoE] POD_L1_Museum Shop Offices/Store/Lob - ABWF Works	121	11-Apr-19	02-Sep-19	243					 1 1 1]								
Level	2 Summary							- ;	· · · · · · · · · · · · · · · · · · ·		; ; ;										{ }			
9536 9537	[LoE] POD_1M - Structural Works [LoE] POD_1M_Z01 to 1M_Z04_MEP Plant Rms/Lob/Corr - MEP Works	95 227	24-Oct-18 26-Feb-19	20-Feb-19 25-Nov-19	83 2		- -				×××××		<u> </u>	*****	****	×××××	<u> </u>			 - - - 	1			
9538	[LoE] POD_1M_Z01 to 1M_Z04_MEP Plant Rms/Lob/Corr - ABWF Works	329	06-Dec-18	13-Jan-20	134				_ = = =					4	+ 	+						ocker	Δ	
	▼ ▼ Milestone Current - Fcd Works Current - Other Works ⊠ Critical Works	CMW	P - M+ Project	Remaining V	Vorks @) 10 Sep	p 201	18 Target	t Pro	gram (Re	v_0; 2 art	8Jan1	9)	28-Ja	un-19	CM	NP Rev	Hevisi 1.0 - Submissi	on For A	pproval	I NS	eukea	Appro BG	,vea
5 G	Current - Struct Works		i ai yet f	. syranni	L		_ 01	d	- y I	-ui Ull	ui l													
														1										

	CMWP - M	+ Project I	Remaining W	orks @ 10 Se	p 2018 T	arget Program (Re	v_0; 28J	lan19)) - CM\	VP_R0_1	2019						2020		Page 2 / 4
			Slan	FINIST		Qtr 4	Qt	r 1		Qtr 2	2013	Qtr 3		Qtr 4	Qtr	1	2020	Qtr 2	Qtr 3
Level 2					1	p Oct Nov Dec	Jan Fe	ini jae	lar Ap	r May Ju	n Jul	Aug	Sep	Nov Dec	Jan	Mar	Apr	May	Jun Jul
Level 2	Summary							 					·				 		
9543 9547	[LoE] POD_L2 - Structural Works [LoE] POD_L2_Z01_Temp_Exb/Gal/BoH/Lob/Corr - MEP Works	120 199	27-Oct-18 26-Feb-19	25-Mar-19 23-Oct-19	27 36								·····						
9548	[LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air	201	13-Feb-19	12-Oct-19	205		[+ + ·					 		
9549 9550	[LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air [LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - MEP Works	81 209	23-Dec-19 21-Mar-19	06-Apr-20 27-Nov-19	70 6						×××××××		××××××××				_		
9551	[LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd)	211	14-Mar-19	22-Nov-19	176			[· · · · · · · · · · · · · · · · · · ·			·	 		
9552 9553	[LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd) [LoE] POD L2 Z03 Gal/BoH/Lob/Corr - MEP Works	130 210	18-Nov-19 16-Mar-19	28-Apr-20 23-Nov-19	51 9					· · · · · · · · · · · · · · · · · · ·		·			 I I		 		
9554	[LoE] POD_L2_Z03_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd)	232	14-Mar-19	17-Dec-19	155					!!		L	·	· · · · · · · · · · · · · · · · · · ·					
9555	[LoE] POD_L2_203_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd) [LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - MEP Works	91 207	21-Jan-20 23-Mar-19	15-May-20 27-Nov-19	66								· · · · · · · · · · · · · · · · · · ·						
9558	[LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd)	250	19-Mar-19	14-Jan-20	133							++·	· · · · · · · · · · · · · · · · · · ·				 		
9559	[LoE] POD_L2_204_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd) [LoE] POD_L2_Z05_Plaza - MEP Works	150	18-Nov-19 08-Jul-19	22-May-20 14-Nov-19	18												II		
9561	[LoE] POD_L2_Z05_Plaza - ABWF Works	186	11-Jun-19	20-Jan-20	128								·				 		
Level 2	Summary												·						
9562	[LoE] POD_L3 - Structural Works	165	31-Oct-18	22-May-19	65								·						
9563	[LoE] POD_L3_Z01 & L3_Z02 - MEP Works	159	19-Apr-19	29-Oct-19	32							++-					 		
9751	[LoE] POD_L3_Hard & Soft Landscaping incl MEP Works	264	27-Mar-19	17-Feb-20	112					!!		<u></u> .	·	·····					
EWS (Ext	ernal Wall System)																		
1210	LoEI POD EWS 1MF - Podium Level 1MF Install Facade	224	24-Oct-18	25-Jul-19	51								·				 		
8049	[LoE] POD_EWS_L2 - Podium Level 2 Install Facade	139	18-Dec-18	10-Jun-19	13		*****	*****	*****	<u> </u>							 		
9565	[LoE] POD_EWS_B1F - Pisa South Per_Install GW [LoE] POD_EWS_GF - Pisa Ceramic Tube Wall/GW w/ Ceramic Mullion Install	60	04-May-19 08-Jun-19	11-Sep-19 17-Aug-19	1								× :						
9567	[LoE] POD_EWS_2F_BF/11-13 - Pisa_East/West_Install GW	72	03-Jul-19	25-Sep-19	118														
9569	[LoE] POD_EWS_3F- Skylight/Shop Front Glazing/Garden Roof & Wain Instan [LoE] POD_EWS_GF- Corrugated Alum Perforated Panels	216	10-Apr-19	24-Dec-19	43			· · · · ·				;;·	· · · · · · · · · · · · · · · · · · ·						
Vertical T	ransportation														·				
9752	ILoEI POD Verti Transport Lift - Fireman's Lift	144	08-Dec-18	05-lun-19	95														
9753	[LoE] POD_Verti_ Transport_Lift - Other Lift	168	19-Jan-19	14-Aug-19	37			+					· · · · · · · · · · · · · · · · · · ·	<u></u>					
9754	[LoE] POD_Verti_ Transport_Esc - Escalators	175	04-May-19	29-Nov-19	64														
Level 2	Summary											· · · · · · · · · · · ·	 						
9570	[LoE] POD_Risers (Stg 1_Duct 1/2/3/5)	136	05-Nov-18	22-Apr-19	108		<u></u>]			· · · · · · · · · · · · · · · · · · ·						
9787 Staircase	ובטבן רטט_הוצפוג (סנץ 2_טעכו 4) ו צ	42	∠o-Jul-19	12-Sep-19	2						×	<u>~~~~~</u>							
Level 2	Summary												1 1 1 1			· -;			
9761	[LoE] POD_Staircases - Not Required for Pressurisation	174	01-Apr-19	28-Oct-19	198							F + ·					 		
M+ TOWE	R	169	01-Apr-19	22-001-19	203							L	·						
Constru	ction												·						
Level 4																			
	Summary	18	01-Nov-18	21-Nov-18	201												 		
6562	[LoE] TW_L4 - MEP Works (exd other prelim works)	98	01-N00-18 01-Jun-19	26-Sep-19	201							L		· · · · · · · · · · · · · · · · · · ·					
6561	[LoE] TW_L4 - ABWF Works (excl wet trades or other prelim works)	158	23-Apr-19	30-Oct-19	90								·	! 					
Level 2	Summary												·						
6546	[LoE] TW_L5 - MEP Works (exd other prelim works)	135	30-Apr-19	10-Oct-19	99						· · · · · · · · · · ·						 		
6545	[LoE] TW_L5 - ABWF Works (excl wet trades or other prelim works)	159	23-Apr-19	31-Oct-19	89								· +				 		
Level 2	Summary																		
6559 6558	[LoE] TW_L5 - MEP Works (exd other prelim works)	213	26-Feb-19	08-Nov-19	74					!!		L	· · · · · · · · · · · · · · · · · · ·						
Level 7		191	02-Api-19	10-1100-19	74								·						
Level 2	Summary												·				 		
6557 6556	[LoE] TW_L7 - MEP Works (exd other prelim works) [LoE] TW_L7 - ABWF Works (excl wet trades or other prelim works)	217 178	26-Feb-19 23-Apr-19	13-Nov-19 22-Nov-19	70							; ;	·						
Level 8													·				; ; ; ; ;		
Level 2	Summary	000	06 Eab 10	10 Nov 10	67								1 1 1 1				, ,,		
6554	[LoE] TW_L8 - ABWF Works (excl wet trades or other prelim works)	200	02-Apr-19	28-Nov-19	65							+ + ·							
Level 9													,						
6553	LoE) TW L9 - MEP Works (exd other prelim works)	230	26-Feb-19	28-Nov-19	57								· · · · · · · · · · · · · · · · · · ·						
6552	[LoE] TW_L9 - ABWF Works (excl wet trades or other prelim works)	202	10-Apr-19	07-Dec-19	57								·			· -¦	 		
Level 10	2ummara												·				 		
6551	[LoE] TW_L10 - MEP Works (excl o the r prelim works)	230	26-Feb-19	28-Nov-19	57					<u></u>			·				 		
6550	[LoE] TW_L10 - ABWF Works (excl wet trades or other prelim works)	251	11-Feb-19	07-Dec-19	57			+									 		
Level 1	Summary												·				 		
6548	[LoE] TW_L11 - MEP Works (excl other prelim works)	231	22-Feb-19	26-Nov-19	58							······	· · · · · · · · · · · · · · · · · · ·	·····		· -			
6547	[LoE] IW_L11 - ABWF Works (excl wet trades or other prelim works)	250	11-Feb-19	06-Dec-19	58			<u>1</u>											
Level 2	Summary																		
6563	[LoE] TW_L12 - Structural Works (ST-02/02a)	18	15-Oct-18	05-Nov-18	161								·						
6565	[LoE] TW_L12 - MEP Works (exclother prelim works) [LoE] TW_L12 - ABWF Works (exclother trades or other prelim works)	237	11-Feb-19	12-Dec-19	53							r	· i				,,		
Level 13																			
6566	ILoE] TW_L13 - Structural Works (ST-02/02a)	18	06-Nov-18	26-Nov-18	161												 		
6568	[LoE] TW_L13 - MEP Works (excl other prelim works)	242	26-Feb-19	12-Dec-19	50					<u></u>		<u></u> .		<u></u>					
6567	[LoE] IW_L13 - ABWF Works (excl wet trades or other prelim works)	235	15-Mar-19	21-Dec-19	45			<u> </u>											
Level 2	Summary												·						
6569	[LoE] TW_L14 - Structural Works (ST-03, 02, 02a)	22	22-Nov-18	17-Dec-18	161								· · · · · · · · · · · · · · · · · · ·	<u></u>					
6572 6570	LOEJ IVV_L14 - MEP Works [LoE] TW_L14 - ABWF Works (excl wet trades or other prelim works)	242 235	26-Feb-19 15-Mar-19	12-Dec-19 21-Dec-19	50 45							++·	+				. 		
Level 15									·										
6573	ILoE] TW_L15 - Structural Works (ST-02/02a/03 & Fast Core Rom Structura)	61	29-0ct-19	09-lan-10	161		<u></u>					 	·						
6575	[LoE] TW_L15 - MEP Works	225	26-Feb-19	23-Nov-19	67			 	i	<u></u>		<u></u>		· · · · · · · · · · · · · · · · · · ·			 		
6574	[LoE] TW_L15 - ABWF Works (excl wet trades or other prelim works)	218	15-Mar-19	03-Dec-19	62							F							
Level 2	Summary												·			· -,	 		
6576	[LoE] TW_L16 - Structural Works (Rem Superstructure & Stair Cases)	65	29-Oct-18	14-Jan-19	101		 			,	1	F + -	· · · · · · · · · · · · · · · · · · ·				 		
6578 6577	LOEJ IW_L16 - MEP Works [LoE] TW_L16 - ABWF Works (excl wet trades or other prelim works)	213 169	26-Feb-19 29-Apr-19	09-Nov-19 19-Nov-19	79 74														
Level RF																·			
Level 2	Summary	<u>e</u> e	20 0+ 10	14 log 10	101								·						
6581	[LoE] TW_RF - MEP Works	183	29-Jan-19	11-Sep-19	118												 		
6580	[LoE] TW_RF - ABWF Works	192	19-Feb-19	09-Oct-19	109					!!		++-					-r 		
							i (1	1		1	. i	1	1	1	1	, i	i	1

lie

ID	Activity	CMWP - M+	Project F	Remaining Wo Start	orks @ 10 Sep Finish	2018 T	arget Program	n (Rev_0; :	28Jan19)) - CMV	VP_R0_*	2019					202	Pag 0	e 3 / 4
				2.001			Qtr 4	Dec Jan	Qtr 1 Feb M	lar An	Qtr 2 r Mav I	Jun Jul	Qtr 3 Aug Ser	Qtr 4	Jan I	Qtr 1 Feb M	ar Ap	Qtr 2 May Jun	Qtr 3
Level 2 S			75	01.001.15	00 1- 10	0.1				_									
9857	[LoE] TW_URF - Structural Works [LoE] TW_URF - MEP Works		75 48	31-Oct-18 27-Jul-19	29-Jan-19 23-Sep-19	34 43			J ; 		·		· · · · · · · · · · · · · · · · · · ·						
EWS (Exte	ernal Wall System)								+		· -						 	·	
4246	[LoE] TW_EWS - Facade Erection (Super Structure Weather Tight Ph	ase)	187	12-Oct-18	31-May-19	29			+										
9858 Vertical Tr	[LoE] TW_EWS - Facade Erection (Wet Zone)		75	31-May-19	29-Aug-19	141													
Level 2 S	Summary								4		·							- L L	
4247 Risers	[LoE] TW_Lift - Lifts Install (Shaft & Lift Works Summarised)		208	15-Jan-19	26-Sep-19	117]					
Level 2 S	Summary				1						·		- <mark> </mark> 						
1234 Staircase	[LoE] TW_Riser - Risers S		120	15-Dec-18	16-May-19	95													
Level 2 S	Summary	1						· · · · · · · · · · · · · · · · · · ·	-ii										
4248 9859	[LoE] TW_ST - ST02a and ST02 ABWF & MEP Works [LoE] TW_ST - ST02a and ST02 Finishing Works		93 22	24-Jan-19 11-Jul-19	21-May-19 05-Aug-19	224 161			+										
9860 CSF BUIL	[LoE] TW_ST - ST01 and ST03 ABWF & MEP Works DING		74	18-Jul-19	16-Oct-19	103													
Construc	ction																		
Level GF																			- L
9861	[LoE] CSF_GF - Rem Parapet Wal, Struct Remedial Works		36	21-Jan-19	09-Mar-19	79			 										
5790 5789	[LoE] CSF_GF - MEP Works [LoE] CSF GF - ABWF Works (excl wet trades / other prelim works)		102 145	13-May-19 18-Mar-19	10-Sep-19 06-Sep-19	144 165													
9862	[LoE] CSF_GF - ABWF Works (Drying w/ Wild Air req'd))		23	22-Jan-20	25-Feb-20	30													
Level 2 S	Summary																		
5501 9864	[LoE] CSF_L1 - MEP Works (early works) [LoE] CSF_L1 - MEP Works		56 174	20-Oct-18 17-Jan-19	24-Dec-18 19-Aua-19	233 71													
5500	[LoE] CSF_L1 - ABWF Works (excl wet trades / other prelim works)		144	07-Mar-19	26-Aug-19	175					·								
Level 2 S	Summary																		
5731 9865	[LoE] CSF_L2 - MEP Works (early works) [LoE] CSF_L2 - MEP Works		56 150	20-Oct-18 26-Feb-19	24-Dec-18	232 79				i	·;								
5730	[LoE] CSF_L2 - ABWF Works (excl wet trades / other prelim works)		168	12-Feb-19	30-Aug-19	171													
Level 3	Summary																		
5677	[LoE] CSF_L3 - MEP Works (early works)		56	20-Oct-18	24-Dec-18	233							- <u> </u>						
9867 5676	[LoE] CSF_L3 - MEP Works [LoE] CSF_L3 - ABWF Works (excl wet trades / other prelim works)		174 140	17-Jan-19 12-Mar-19	19-Aug-19 26-Aug-19	101 175													
Level 4	Summary															,			
5621	[LoE] CSF_L4 - MEP Works		106	26-Apr-19	30-Aug-19	61													
5620	[LoE] CSF_L4 - ABWF Works (excl wet trades / other prelim works)		127	09-Apr-19	06-Sep-19	165											 		
Level 2 S	Summary																		
5502 5566	[LoE] CSF_L5 - Structural Works (ST-52) [LoE] CSF_L5 - MEP Works		18 106	29-Oct-18 26-Apr-19	17-Nov-18 30-Aug-19	154 73													
5565	[LoE] CSF_L5 -ABWF Works (excl wet trades / other prelim works)		115	23-Apr-19	06-Sep-19	165													
Level 2 S	Summary																		
5791	[LoE] CSF_L6 - Structural Works		29 119	06-Nov-18	08-Dec-18	154 48							·····						
5848	[LoE] CSF_L6 - ABWF Works (excl wet trades / other prelim works)		137	23-Apr-19	04-Oct-19	143													
Level 7 Level 2 S	Summary																		
5850	[LoE] CSF_L7 - Structural Works (Perim. Wall to 8/F)		38	12-Oct-18	26-Nov-18	170			<u></u>										
6105	[LoE] CSF_L7 - Structural Works (S1-52) [LoE] CSF_L7 - MEP Works		173	22-Feb-19 26-Apr-19	20-Nov-19	98								****					
6104	[LoE] CSF_L7 - ABWF Works (excl wet trades / other prelim works) Roof Level		188	23-Apr-19	04-Dec-19	92							- L						
Level 2 S	Summary										·]							- La	- L
6255 6257	[LoE] CSF_L8 - Structural Works [LoE] CSF_L8 - MEP Works		124 237	12-Oct-18 31-Jan-19	15-Mar-19 18-Nov-19	31 8] XXXXXXX	*****	~~~~~		*****					
6256	[LoE] CSF_L8 - ABWF Works ernal Wall System)		241	16-Feb-19	02-Dec-19	94													
Level 2 S	Summary																		
3844 6331	[LoE] CSF_L8_&_Roof - EWS (External Wall System) [LoE] CSF_L8_&_Roof - Roof Waterpoofing & Panels		177 153	20-Dec-18 15-Apr-19	27-Jul-19 16-Oct-19	42 30				····									
Vertical Tr	ansportation				-											· · · · · · · · · · · · · · · · · · ·			
Level 2 S 3845	Jummary [LoE] CSF_LT-51/LT-53		213	16-Mar-19	27-Nov-19	54					·								
6163	[LoE] CSF_LT-52		118	10-Jul-19	27-Nov-19	54													
Level 2 S	Summary																		
3846	[LoE] CSF_RISERS - Risers MEP Works		142	12-Nov-18	07-May-19	125			<u></u>										
Level 2 S	Summary																		
6187	[LoE] CSF_ST - Stair Cases (ST51 & ST52)		80	18-Mar-19	21-Jun-19	230													
Level 2 St	ummary																		
3896 6332	[LoE] Level 2 Summary - Wild Air Stage 1 T&C (1/F to 5/F) [LoE] Level 2 Summary - Wild Air Stage 2 T&C (GE 6/E to 8/E)		96 46	15-Apr-19 09-Oct-19	07-Aug-19 30-Nov-19	130 34											· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	
9743	[LoE] Level 2 Summary - CSF MC T&C for FSD All Levels (major items	3)	36	05-Nov-19	16-Dec-19	50										· · · · · · · · · · · · · · · · · · ·			
RDE BUIL	DING																		
Level GF																			
Level 2 S	Summary		251	16- Jan 10	19-Nov 10	20					,					·			
6587	[LoE] RDE_GF - ABWF Works		251 276	29-Dec-18	02-Dec-19	29 168			+				- - -						
Level 2 S	Summary																		-
6589	[LoE] RDE_L1 - Structural Works (late cast area)		5	02-Mar-19	07-Mar-19	112										· · · · · · · · · · · · · · · · · · ·			
6591 6590	LOEJ RDE_L1 - MEP Works [LoE] RDE_L1 - ABWF Works		321 347	29-Nov-18 10-Nov-18	26-Dec-19 08-Jan-20	16 138					·;								
Level 2	Summary										·								
6592	[LoE] RDE_L2 - Structural Works (late cast area)		5	25-Feb-19	01-Mar-19	13													
6595 6594	[LoE] RDE_L2 - MEP Works [LoE] RDE_L2 - ABWF Works		259 287	01-Dec-18 10-Nov-18	16-Oct-19 29-Oct-19	58 198													
Level 3											·					· · · · · · · · · · · · · · · · · · ·			- <u>-</u>
6596	[LoE] RDE_L13 - Structural Works (late cast strip)		5	19-Feb-19	23-Feb-19	13					!					 			
6598 6597	[LoE] RDE_L13 - MEP Works [LoE] RDE_L13 - ABWF Works		259 287	01-Dec-18	16-Oct-19 29-Oct-19	58 199			-, i		·,								
Level 4			201		20 00113	130										· · · · · · · · · · · · · · · · · · ·			
Level 2 S	Summary																		

ID	CMWP - M+	Project F	Remaining Wo Start	o <mark>rks @ 10 Sep</mark> Finish	2018 T	arget Program (Re	ev_0; 28Jan19) - CMW	P_R0_1 20	019		1	2020	Page 4 / 4
						Qtr 4	Qtr 1 Jan Feb Mar Apr	Qtr 2 May Jun	Qtr 3	Qtr 4 t Nov	Qtr 1	I C Mar Apr M	Qtr 2 Qtr 3 Mav Jun Jul
6599	[LoE] RDE_L4 - Structural Works (late cast strip)	5 271	13-Feb-19 01-Dec-18	18-Feb-19 30-Oct-19	13 46								
6600	[LoE] RDE_L4 - ABWF Works	299	10-Nov-18	11-Nov-19	186			-	- [+ + + + + + + + + + + + + + + + +		· · · · · · · · · · · · · · · · · · ·		·
Level 5	Summary												
6602	[LoE] RDE_L5 - Structural Works (ST & late cast strip)	90 277	22-Oct-18	12-Feb-19 29-Oct-19	13 47					 			
6603	[LoE] RDE_L5 - ABWF Works	294	10-Nov-18	05-Nov-19	191								·
Level 6	Summary												·
6584	[LoE] RDE_L6 - Structural Works (ST & Late Cast Strip)	67 233	12-Nov-18	30-Jan-19 29-Oct-19	13 47					 			·
6585	[LoE] RDE_L6 - ABWF Works	294	10-Nov-18	05-Nov-19	191				- <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>+</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>+</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>+</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>+</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>+</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>-</u> <u>+</u> <u>-</u>				·
Level 7 Level 2	Summary												·
6606	[LoE] RDE_L7 - Structural Works (ST & Late Cast Strip)	44	03-Dec-18	24-Jan-19	13								·
6607	[LoE] RDE_L7 - ABWF Works	243	10-Dec-18	19-Nov-19	179								·
Level 8 Level 2	Summary												
6609	[LoE] RDE_L8 - Structural Works (Rem Slab/Columns; ST & Late Cast Strip)	82 244	12-Oct-18	18-Jan-19	176								·
6610	[LoE] RDE_L8 - ABWF Works	261	04-Jan-19	19-Nov-19	179								
Level 9 Level 2	Summary												
6612	[LoE] RDE_L9 - Structural Works, ST & Staircases	78	05-Nov-18	12-Feb-19	89 35				++++		·····		·
6613	[LoE] RDE_L9 - ABWF Works	223	29-Jan-19	19-Nov-19	179			-					
Level 10	Summary												
6616	[LoE] RDE_L10 - Structural Works & Staircases	78	28-Nov-18	07-Mar-19	87	 							·
6618	[LoE] RDE_L10 - MEP Works	206	14-Mar-19	16-Nov-19	31								·
Level 11	Summary												
9878	[LoE] RDE_L11 - Structural Works & Staircases	78	22-Dec-18	01-Apr-19	84								·
6620	[LoE] RDE_L11 - ABWF Works	202	09-Apr-19 26-Mar-19	23-Nov-19	31 175			-!					·
Level 12	Summary											· · · · · · · · · · · · · · · · · · ·	L L
6622	[LoE] RDE_L12 - Structural Works & Staircases	88	18-Jan-19	09-May-19	71			<mark></mark>					·
6623	[LoE] RDE_L12 - ABWF Works	153	03-May-19	23-0ct-19 05-Nov-19	52 192								·
Level 13	Summarv												
6625	[LoE] RDE_L13 - Needle Beam, Structural Works & Staircases	88	19-Feb-19	03-Jun-19	68						· · · · · · · · · · · · · · · · · · ·		·
6627	[LoE] RDE_L13 - ABWF Works [LoE] RDE_L13 - ABWF Works	125 146	28-May-19	07-Nov-19 20-Nov-19	39 179								·
Level 14 Level 2	Summary												
6629	[LoE] RDE_L14 - Structural Works & Staircases	67 122	06-Apr-19	25-Jun-19	68						·····		·
6630	[LoE] RDE_L14 - ABWF Works	143	22-Jun-19	11-Dec-19	161					- 4			·
Level 15	Summary												
6632	[LoE] RDE_L15 - Structural Works & Staircases	94	22-Apr-19	12-Aug-19	46		C						
6633	[LoE] RDE_L15 - ABWF Works	117	06-Aug-19	23-Dec-19	150								
Level 15	WF Summary												
6635	[LoE] RDE_L15MF - Needle Beam, Struct'l Works & Staircases	61	24-May-19	05-Aug-19	29								
6636	[LoE] RDE_L15MF - ABWF Works	129	10-Sep-19	20-Feb-20	108								
Level 15	Summary												
6639	[LoE] RDE_L15MF UF & RF - Structural Works	60 30	02-Jul-19	09-Sep-19	0					 	×××		· · · · · · · · · · · · · · · · · · ·
6640	[LoE] RDE_L15MF UF & RF - ABWF Works	54	19-Oct-19	20-Dec-19	146								·
L2 Sum	ternal Wall System) mary												·
3835	[LoE] RDE_FCD - EWS Facade Install to Weather Tight Stage to Roof Lvl	347	27-Dec-18	02-Mar-20	99	I							·
Level 2	Summary												
5413 5414	[LoE] RDE_FCD - Lifts [LoE] RDE_FCD - Escalators	276 127	19-Jan-19 02-Feb-19	21-Dec-19 11-Jul-19	22 216								
Risers	Summery												
1235	[LoE] RDE_Duct_D - Electrical Riser Duct	127	24-May-19	24-Oct-19	21		 		- <u> </u>]			·
Staircas	es Summary												
5415	[LoE] RDE_ST - Staircases ST-71/72	92	10-Dec-18	04-Apr-19	368								
5416 <u>Testina</u>	LOEJ HDE_ST - Staircases ST-73/74	92	12-Aug-19	29-Nov-19	170								
Level 2 S		101	4 F. M		05								·
7642	[LOE] HDE - T&C (early works) [LOE] RDE - T&C (back end works)	104 78	15-1Nov-19 26-Mar-20	25-Mar-20 27-Jun-20	25 1								×××××××××××
	AL WORKS												
Level 2 S	Summary												
9873 9877	[LoE] ICP_REM - Interfacing Carpark Misc. Works [LoE] IPA_Portion 1 - External Works	16 57	12-Oct-18 10-Oct-18	31-Oct-18 15-Dec-18	0 228								
9879	[LoE] IPA_Portion 2 - External Works [LoE] IPA_Portion 3 - External Works	56 56	23-Oct-18 23-Oct-18	27-Dec-18 27-Dec-18	445 445								
9881	[LoE] IPA_Portion 4 - External Works	84	10-Oct-18	18-Jan-19	427								·
9882 9887	[LoE] Along Building Boundary - External Works	371	20-Oct-18	15-rep-19 15-Jan-20	26								·
9883	LOEJ Promenade - External Works	39	23-Oct-18	06-Dec-18	462								
Baseme	nt, Podium, M+ Tower & CSF Building										·····		·
FSD & B FSD1	D FSD - FSD Inspection/Re-Inspection/Remedial Works - Advanced Layout Inspection	26	13-Nov-19	12-Dec-19	5						×		
FSD2 BD	FSD - FSD Inspection/Re-Inspection/Remedial Works - FS SYSTEMS INSPECTION BD - Inspection/Re-Inspection	72 24	19-Dec-19 24-Feb-20	23-Mar-20 23-Mar-20	0						8	××××	
1189	BD - Obtain OP for Basement/Podium/M+/CSF	6	23-Mar-20	30-Mar-20	0								
FSD & B	D												
RDE_FSI	RDE_FSD - FSD Inspection/Re-Inspection/Remedial Works (layouts & systems) RDE_BD - Inspection/Re-Inspection	48 24	28-Feb-20 25-Apr-20	24-Apr-20 23-May-20	0 0								× · · · · · · · · · · · · · · · · · · ·
7490	RDE_BD - Obtain OP for RDE	6	25-May-20	30-May-20	0								

Lyric Theatre Complex

Ac	Activity ID Activity Name			Start Date	Finish Date		2	019	
						Feb 14	Mar 15	Apr 16	May 17
	L1 Contract f	or Lyric Theatre Complex (3M	RP) - Enviromental						
	Cost Centre B	- Excavation and Lateral Support	(ELS) Stage 2					 	
	Excavation and	+ ELS Works (Stage 2)							
									, , ,
	CB161470	Area 1: Excavate to -6.1mPD		08-Dec-18 A	16-Feb-19A				
	CB161480	Area 1: Install Waling & Strut Layer S4		16-Feb-19A	11-Mar-19				
	CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ so	pil Berm	12-Mar-19	26-Mar-19				
	Area 2								
	CB162470	Area 2: Area 2: Excavate to -6.1mPD		21-Dec-18 A	15-Mar-19				1
	CB162480	Area 2: Install Waling & Strut Layer S4		16-Mar-19	29-Mar-19				/
	CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ so	bil Berm	30-Mar-19	13-Apr-19*		l		4
	Area 3								ý 1 1
	CB163470	Area 3: Excavate to -6.1mPD		22-Dec-18 A	19-Jan-19 A				1
	CB163480	Area 3: Area 3: Install Waling & Strut Laye	r S4	16-Jan-19 A	21-Mar-19			1	1
	CB163490	Area 3 Excavate to Formation Level -9.6m	PD	22-Mar-19	16-Apr-19			1	1
	Area 4							· · · · · · · · · · · · · · · · · · ·	1
	CB164460	Area 4: Install Waling & Strut Layer S3	19-Dec-18 A	08-Jan-19 A				· · ·	
	CB164470	Area 4: Excavate to -6.1mPD	17-Jan-19 A	13-Mar-19			 	 	
	CB164480	Area 4: Install Waling & Strut Layer S4	16-Feb-19 A	06-Apr-19				; ; ;	
	CB164490	Area 4: Excavate to Formation Level -9.6m	۱PD	08-Apr-19	06-May-19*				
	Cost Centre C	- Basement							
	Cost Centre C	1 - Essential Basement Structure (Ex	ccl. AET Protection & Box Culvert)					 	1 1 1
	CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab	o - 1b	10-Oct-18 A	16-Mar-19				1
	CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slat	o - 3	02-Nov-18 A	09-Mar-19			1	1
	CC102410	[Area 6 - L06] Remove Strut Layer S2		03-Dec-18 A	19-Jan-19 A				I I I
	CC102420	[Area 6 - L06] Construct B1-B1M Columns	& Structural Walls	10-Dec-18 A	23-Mar-19				1
	CC102430	[Area 6 - L06] Construct B1M Beam & Slat)	14-Jan-19 A	18-Apr-19				1 1 1
	CC100100	[South - L01] Blinding Layer for Pile Cap /	B2 Slab at Central Portion	01-Apr-19	10-May-19				,
	CC100200	[South - L01] Construct Central Pile Cap /	B2 Slab at -11.3mPD & -14.2mPD	06-Apr-19	12-Jun-19				
	CAI No. 012 Ad	vance Works for Artist Square Bridg	e						1 1 1
	P34 Stair & Lift	Tower							1
	CAI12240	Construct Protection Slab		26-Nov-18 A	17-Jan-19 A				i
	CAI12244	Construct Bored Pile BP-2		18-Jan-19 A	22-Feb-19 A			 	
	CAI12248	Construct Bored Pile BP-3		23-Feb-19 A	26-Mar-19			1	1 1 1
	Remaining Wo	rk Project ID:	Itural District	Authority					
	Critical Remaining Work L13MRP-20190228-Env L1 Contract for Lyric Theatre				xtended Base	ement			
	Actual Work		ie (3MRP) - Sta	atus as of 28	Feb 2019				
•	Milestone							Jam	mon

Ac	tivity ID	Activity Name	Start Date	Finish Date		2	019	
					Feb	Mar	Apr	May
					14	15	16	17
	CAI12254	Construct Bored Pile BP-1	27-Mar-19	06-May-19				
	CAI12258	Construct Bored Pile BP-4	07-May-19	12-Jun-19			 	
	Cost Centre D	- Public Infrastructure Works (PIW)						
	Cost Centre D	2 - Austin Road West Lay-by						
	Cost Centre D	2.1 Roadworks and Remaining					· · · · · · · · · · · · · · · · · · ·	1
	MC30-Ch.50) to MC30-Ch.00						
	CD210410	MC30-Ch50-00: Road Drainage (WL3.1 to WL1.12)	26-Jan-19 A	30-Mar-19				
	CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	01-Apr-19	10-May-19				
	CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	01-Apr-19	10-May-19			<u></u>	
	Cost Centre Da	2.2 Drainage						
	MC20-Ch.14	0 to MC20-Ch.00					 	
	MC20-Ch.1	40 to MC20-Ch.120 (MH SF_1.2A_2 to SF_1.1)						
	CD2201820	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Sheet Pile	04-Jan-19 A	09-Mar-19			1	
	CD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Excavation & Els	25-Jan-19 A	16-Mar-19			1	
	CD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Install Drainage	12-Mar-19	20-Mar-19				
	CD2201880	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Construct Manhole	18-Mar-19	30-Mar-19			1	
	MC20-Ch.1	20 to MC20-Ch.80 (MH SF_1.1 to SF_1.1A)						
	zD2201820	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A)) - Sheet Pile	21-Mar-19	11-Apr-19				
	zD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Excavation & Els	04-Apr-19	29-Apr-19				
	zD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Install Drainage	24-Apr-19	08-May-19				
	zD2201880	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Construct Manhole	06-May-19	20-May-19				

Remaining Work
Critical Remaining Work
Actual Work

Milestone

٠

Project ID: L13MRP-20190228-Env Layout: L1-3MRP (Env) West Kowloon Cultural District Authority L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 28 Feb 2019



C. Action and Limit Levels for Construction Phase

Air Quality

The Action and Limit Levels for 1-hour and 24-hour TSP for the monitoring station are presented in following tables:

Table C-1:	Action and	Limit Levels for 1-hour TSP	
Monitoring St	ation	Action Level (mg/m ³)	Limit Level (mg/m ³)
AM1		273.7	500
AM2A		274.2	500

Table C-2: Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level (µg/m ³)	Limit Level (μg/m³)
AM1	143.6	260
AM2A	151.1	260

<u>Noise</u>

The Action and Limit Levels for Noise for the monitoring stations are presented in following table:

Table C-3: Action and Limit Levels for Construction Noise

Time Period & Monitoring Locations	Action Level	Limit Level
NM1A		
0700-1900 hours on normal weekdays	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)

D. Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact

Air Quality

In case the Action and Limit Levels are not complied during construction stage, the following Event and Action Plan should be followed:

Table D-1: Event and Action Plan for Air Qualit	Table D-1:	Event and	Action Plan	for Air	Quality
---	------------	-----------	--------------------	---------	---------

informed of the results.

Event	Action								
	ET	IEC	WKCDA	Contractor					
Action Level									
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures;	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor	 Rectify any unacceptable practice; Amend working methods if appropriate. 					
	 Inform IEC and WKCDA; 								
	3. Repeat measurement to confirm finding;)							
	4. Increase monitoring frequency to daily.								
2. Exceedance for	1. Identify source;	1. Check monitoring data	1. Confirm receipt of	1. Submit proposals for					
two or more consecutive samples	2. Inform IEC and WKCDA;	submitted by ET; 2. Check Contractor's	in writing;	remedial to WKCDA within three working days of notification:					
Sumples	3. Advise the WKCDA on the effectiveness of the proposed remedial measures;	 3. Discuss with ET and 3. Discuss with ET and 3. Contractor on possible m remedial measures; in 5. 4. Advise the ET on the effectiveness of the prepared remedial 	 Notify Contractor; Ensure remedial measures properly implemented. 	 2. Implement the agreed proposals; 3. Amend proposal if 					
	4. Repeat measurements to confirm findings;			appropriate.					
	 Increase monitoring frequency to daily; 	proposed remedial measures;							
	6. Discuss with IEC and Contractor on remedial actions required;	5. Monitor the implementation of remedial measures.							
	7. If exceedance continues, arrange meeting with IEC and WKCDA;								
	8. If exceedance stops, cease additional monitoring.								
Limit Level									
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose	 Check monitoring data submitted by ET; Check Contractor's 	1. Confirm receipt of notification of failure in writing;	1. Take immediate action to avoid further exceedance;					
	remedial measures;	working method;	2. Notify Contractor;	2. Submit proposals for					
	2. Inform WKCDA, Contractor and EPD;	3. Discuss with ET and Contractor on possible	3. Ensure remedial measures properly	within three working					
	confirm finding;	4. Advise the WKCDA on	impiementea.	3. Implement the agreed					
	 Increase monitoring frequency to daily; 	proposed remedial		4. Amend proposal if					
	5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and WKCDA	measures; 5. Monitor the implementation of remedial measures.		appropriate.					

Event

Action

2. Exceedance for two or more consecutive samples	 Notify IEC, WKCDA, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and WKCDA to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and WKCDA informed of the results; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst WKCDA, ET, and Contractor on the potentia remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the WKCDA accordingly; Monitor the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree lwith the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the WKCDA until the exceedance is abated.

Construction Noise

In case the Action and Limit Levels are not complied during construction stage, the following Event and Action Plan should be followed:

Event	Action			
	ET	IEC	WKCDA	Contractor
Action Level	 Notify WKCDA, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, WKCDA and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the WKCDA accordingly; Advise the WKCDA on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. 	 Submit noise mitigation proposals to IEC and WKCDA; Implement noise mitigation proposals.
Limit Level	 Inform IEC, WKCDA, Contractor and EPD; Repeat measurements to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contractor's working procedures; Discuss with the IEC, Contractor and WKCDA on remedial measures required; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and WKCDA informed of the results; If exceedance stops, cease additional manitoring 	 Discuss amongst WKCDA, ET, and Contractor on the potentia remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the WKCDA accordingly. 	 Confirm receipt of notification of failure lin writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and WKCDA within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the WKCDA until the exceedance is abated.

 Table D-2:
 Event and Action Plan for Construction Noise

Landscape and Visual Impact

In case of non-compliance of landscape and visual impacts, procedures in accordance with the Event and Action Plan should be followed:

Event	Action			
	ET	IEC	WKCDA	Contractor
Design Check	 Design check to make sure the design complies with all the proposed mitigation measures in the EIA report; Prepare and submit 	 Check report submitted by ET; Recommend remedial design if necessary. 	1. Undertake remedial design if necessary.	-
Non-conformity on one occasion	1. Identify source of non- conformity;	1. Check and verify source of non-conformity;	 Notify Contractor; Ensure remedial 	1. Amend working method as necessary;
	2. Report to IEC and WKCDA;	 2. Discuss remedial a actions with ET and i Contractor; 3. Advise WKCDA on effectiveness of proposed 	actions are properly implemented.	2. Rectify damage and undertake necessary replacement and remedial actions.
	 Discuss remedial actions with IEC, WKCDA and Contractor; Monitor remedial actions until rectification has been completed. 			
		remedial actions; 4. Check implementation of remedial actions.		
Repeated non conformity	 Identify source of non- conformity; 	1. Check and verify source of non-conformity;	 Notify Contractor; Ensure remedial 	1. Amend working method as necessary;
	2. Report to IEC and WKCDA;	2. Check Contractor's working method;	actions are properly implemented.	2. Rectify damage and undertake necessary
	 Increase monitoring frequency; 	 Discuss remedial actions with ET and 		replacement and remedial actions.
	4. Discuss remedial actions with IEC, WKCDA and Contractor;	Contractor; 4. Advise WKCDA on effectiveness of proposed		
	5. Monitor remedial actions until rectification has been completed;	remedial actions; 5. Supervise implementation of		
	6. If non-conformity rectified, reduce monitoring frequency back to normal.	remedial actions.		

Table D-3: Event and Action Plan for Landscape and Visual Impa
--

E. Monitoring Schedule

FEBRUARY 2019

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4 AM1, AM2A - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	5	6	7	8	9 AM1, AM2A - 24hrTSP, 1hr TSP x3
10	11	12	13	14	15 AM1, AM2A - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	16
17	18	19	20	21 AM1, AM2A - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	22	23
24	25	26 AM1, AM2B* - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	27	28		
		Notes: AM1 - International C AM2A/AM2B - Austin NM1A - International *Due to works program site office (AM2B) sin	ommerce Centre (ICC Road West (Opposite Commerce Centre (IC mme, the monitoring I ce 26 Feb 2019.	C) e to The Harbourside) CC) location AM2A has beer	n relocated to the 1st flo	oor of Gammon's

MARCH 2019

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4 AM1, AM2B - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	5	6	7	8	9 AM1, AM2B - 24hrTSP, 1hr TSP x3
10	11	12	13	14 AM1, AM2B - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	15	16
17	18	19	20 AM1, AM2B - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	21	22	23
24	25	26 AM1, AM2B - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	27	28	29	30
31		Notes: AM1 - International C AM2B - Austin Road N NM1A - International	ommerce Centre (ICC) West (Opposite to The Commerce Centre (ICC	Harbourside) C)	·	·

F. Calibration Certifications

High-Volume TSP Sampler 5-Point Calibration Record Location AM1(ICC) : Calibrated by K.T.Ho : Date : 04/12/2018 Sampler Model TE-5170 : Serial Number : S/N 0767 Calibration Orifice and Standard Calibration Relationship Serial Number 2454 : Service Date 19 Mar 2018 : Slope (m) 2.05242 : Intercept (b) -0.01383 : Correlation Coefficient(r) : 0.99994 Standard Condition Pstd (hpa) : 1013 Tstd (K) 298.18 : Calibration Condition Pa (hpa) 1018 : Ta(K) 295

:

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.4	3.402	1.664	60	60.45
2	13 holes	8.8	2.989	1.463	48	48.36
3	10 holes	6.6	2.588	1.268	41	41.31
4	7 holes	4.6	2.161	1.060	33	33.25
5	5 holes	2.8	1.686	0.828	20	20.15
	-					

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship

Slope(m):46.173

Intercept(b): -17.316

Correlation Coefficient(r): 0.9958

5 Checked by:

Magnum Fan

Date: 06/12/2018

High-Volume TSP Sampler 5-Point Calibration Record Location AM1(ICC) : Calibrated by K.T.Ho : : 04/02/2019 Sampler TE-5170 : Serial Number S/N 0767 :

Calibration Orifice and Standard	Calibrat	tion Relationship
Serial Number	:	2454
Service Date	:	19 Mar 2018
Slope (m)	:	2.05242
Intercept (b)	:	-0.01383
Correlation Coefficient(r)	:	0.99994
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		

Pa (hpa)	:	1021
Ta(K)	:	295

Resi	istance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.2	3.377	1.652	58	58.52
2	13 holes	8.2	2.889	1.415	50	50.45
3	10 holes	6.2	2.512	1.231	42	42.38
4	7 holes	4.4	2.117	1.038	34	34.31
5	5 holes	2.6	1.627	0.799	22	22.20

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship

Slope(m):42.659

Date

Model

Intercept(b):-10.770

Correlation Coefficient(r): 0.9971

Checked by:

Magnum Fan

Date: 07/02/2019

	High-Volume TSP Sampler 5-Point Calibration Record		
Location Calibrated by Date	:	AM2A (Harbourside) K.T.Ho 04/12/2018	
Sampler Model Serial Number	:	TE-5170 S/N 8919	

Serial Number	:	2454
Service Date	:	19 Mar 2018
Slope (m)	:	2.05242
Intercept (b)	:	-0.01383
Correlation Coefficient(r)	:	0.99994

Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition	_	
Pa (hpa)	:	1018
Ta(K)	:	295

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.6	3.576	1.749	62	62.47
2	13 holes	9.4	3.089	1.512	50	50.38
3	10 holes	7.2	2.704	1.324	42	42.32
4	7 holes	4.6	2.161	1.060	34	34.26
5	5 holes	3.0	1.745	0.857	24	24.18

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship

Slope(m):<u>41.354</u>

Intercept(b):-11.054 Correlation Coefficient(r): 0.9961

Checked by: Magnum Fan 5

Date: 06/12/2018

High-Volume TSP Sampler 5-Point Calibration Record

Location	:	AM2A/AM2B (Harbourside)
Calibrated by	:	K.T.Ho
Date	:	04/02/2019
<u>Sampler</u> Model Serial Number	:	TE-5170 S/N 8919

Calibration Orifice and Standard Calibration Relationship

Serial Number	:	2454
Service Date	:	19 Mar 2018
Slope (m)	:	2.05242
Intercept (b)	:	-0.01383
Correlation Coefficient(r)	:	0.99994

Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1021
Ta(K)	:	295

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.4	3.553	1.738	60	60.54
2	13 holes	9.0	3.027	1.482	54	54.49
3	10 holes	6.4	2.553	1.250	45	45.41
4	7 holes	4.2	2.068	1.014	36	36.33
5	5 holes	2.2	1.497	0.736	26	26.23

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship

Slope(m):<u>35.102</u> Intercept(b):<u>0.931</u>

Correlation Coefficient(r): 0.9967

Checked by: Magnum Fan

Date: 07/02/2019



RECALIBRATION DUE DATE: March 19, 2019

Certificate of Calibration

	Calibration Certification Information							
Cal. Date:	March 19,	2018	Rootsi	meter S/N:	438320	Ta:	294	°K
Operator:	Jim Tisch					Pa:	746.8	mm Hg
Calibration	Model #:	TE-5025A	Calik	prator S/N:	2454			
	Vol. Init Vol. Final			ΔVol	ATime	٨D	74	1
	Run	(m3)	(m3)	(m3)	(min)	(mm Hø)	(in H2O)	
	1	1	2	1	1.4300	3.2	2.00	1
	2 3		4	1	1.0040	6.4	4.00	1
	3	5	6	1	0.9030	7.9	5.00	
	4	7	8	1	0.8590	8.7	5.50	
	5	9	10	1	0.7080	12.8	8.00	
			C	Data Tabula	ition			1
	Vstd	Vstd Qstd $\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		99,49,49,49,49,49,49 19,49,49,49,49,49	Qa	√∆H(Ta/Pa)		
	(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)	
	0.9917	0.6935	1.4113		0.9957	0.6963	0.8874	
	0.9874	0.9835	1.995	59	0.9914	0.9875	1.2549	1
	0.9854	1.0913	2.231	15	0.9894	1.0957	1.4030	1
	0.9843	1.1459	2.3405 2.8227 2.05242 -0.01383		0.9883	1.1506	1.4715	5
	0.9789	1.3826			0.9829	1.3882	1.7747	
		m=				m=	1.28519]
	QSID	b=			QA	b=	-0.00869	
		<u>r=</u>	0.999	94		r=	0.99994	
				Calculatio	ns			1
	Vstd=	$\Delta Vol((Pa-\Delta P)$	/Pstd)(Tstd/Ta	a)	Va=	∆Vol((Pa-∆I	P)/Pa)	1
	Qstd=	Vstd/∆Time			Qa= Va/ATime			
			For subsequ	ent flow ra	rate calculations:			1
	Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$			Qa=	1/m ((√∆H	l(Ta/Pa))-b)		
	Standard Conditions							20 20
Tstd:	298.15	°K				RECA	LIBRATION	
Pstd:	760	mm Hg					í m	2
ALL calibrat	K	ey			US EPA reco	ommends ar	nnual recalibratio	on per 1998
AP: rooteme	uter manomet	er reading (II			40 Code	of Federal F	Regulations Part	50 to 51,
Ta: actual al	osolute tem	perature (°K)			Appendix E	s to Part 50,	Reference Meth	nod for the
Pa: actual b	arometric pr	essure (mm	Hg)		Determinat	ion of Susp	ended Particulat	e Matter in
	- construction of the second state of the seco	search and the second sec	~ 1		the second se			

the Atmosphere, 9.2.17, page 30

b: intercept m: slope

> www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

SIBATA

SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

CALIBRATION CERTIFICATE

Date: April 6th, 2018

: Digital Dust Indicator, Model LD-5R
: 080000-72
: - 1 unit
: 841723
: 0.001 mg/m3
: 615CPM
: April 2rd, 2018

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

ling Theney

Tong Zhang Overseas Sales Division



REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

REPORT NO. PROJECT NAME DATE OF ISSUE	: HK180419 : PERFORMANCE CHECK / CALIBRATION OF DUST METER : 2/5/2018	
	Envirotech Services Company	
ADDRESS	. KIII. 113, 1/F., WIT LOFT, 9 HOLWING ROAD, TOEN MUN, N.T.	
REPORT NO.	: HK180419	
PROJECT ITEM NO.	: HK180419-01	
PERFORMANCE CHECK / CALIBRATED E	QUIPMENT	
TYPE	: Digital Dust Indicator	
MANUFACTURER	: SIBATA	
MODEL NO.	: LD-5R	
SERIAL NO.	: 841723	
EQUIPMENT NO.		
RECEIPT DATE	27/4/2018	
PERFORMANCE CHECK / CALIBRATION	DATE : 28/4/2018	
		and the second

PERFORMANCE CHECK / CALIBRATION Information

CODE	Calibration Parameter	Method Procedure	Reference Method
Dust PC/CAL	Performance Check / Calibration of Dust Meter	CAL003	General Technical Requirements of Environmental Monitoring, Environmental Monitoring & Audit Guidelines for Development Projects in HK

 Notes :
 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

 2.
 Performance Check / Calibration result relates to performance check / calibration item(s) as received.

Approved Signatory

:

Wong Po Yan Pauline (Assistant Laboratory Manager)

Issue Date:

2/5/2018



REPORT OF PERFORMANCE CHECK / CALIBRATION PROJECT NAME DATE OF ISSUE PERFORMANCE CHECK / CALIBRATION OF DUST METER 2/5/2018 REPORT NO. HK180419 PERFORMANCE CHECK / CALIBRATED EQUIPMENT TYPE Digital Dust Indicator MANUFACTURER SIBATA MODEL NO. LD-5R SERIAL NO. EQUIPMENT NO. SENSITIVITY ADJUSTMENT (CPM) 841723 615 PERFORMANCE CHECK / CALIBRATION DATE 28/4/2018 STANDARD EQUIPMENT HIGH VOLUME AIR SAMPLER TISCH MANUFACTURER MODEL NO. TE-5170 EQUIPMENT REF NO. PTL_HV002 LAST CALIBRATION DATE 27/4/2018

EQUIPMENT PERFORMANCE CHECK / CALIBRATION RESULTS:

Sensitivity Adjustment Scale Setting (Before Performance check / Calibration): 615 Sensitivity Adjustment Scale Setting (After Performance check / Calibration): 615

				Concentration in ug/m ³	Total	Concentration in Count/Minute ³
Trial no. in 1-hr period	Time	Mean Temp (°C)	Mean Pressure (hPa)	(Standard equipment)	Count ²	(Performance Check / Calibrated equipment)
				(Y - Axis)	(Performance Check / Calibrated equipment)	(X - Axis)
Zero Check ¹	28/4/2018,9:50:00 AM	24.9	1015	- 0	0	0
1	28/4/2018,11:32:00 AM	24.9	1015	53	3926	65
2	28/4/2018,12:38:00 PM	24.9	1015	58	4121	69
3	28/4/2018,1:46:00 PM	24.9	1015	16	618	10

CPM

CPM





Notes: 1.

Zero check conducted as per CAL003 SOP and manufacturer's manual as appropriate.

- 2. Total Count was measured by Digital Dust Indicator.
- 3. Count/minute was calcuated by (Total Count/60)

4. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

Performance Check / Calibration result relates to performance check / calibration item(s) as received. 5.

Operator:	MA Ching Him, Jackey	Signature:	397	Date:	28/4/2018
Checked by:	Wong Po Yan, Pauline	Signature <u>:</u>	pont	Date:	2/5/2018



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

CALIBRATION CERTIFICATE

Date: April 6th, 2018

Equipment Name	:	Digital Dust Indicator, Model LD-5R
Code No.	:	080000-72
Quantity		1 unit
Serial No.	:	841724
Sensitivity	:	0.001 mg/m3
Sensitivity Adjustment	:	618CPM
Scale Setting	:	April 2rd, 2018

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

long Zhang

Tong Zhang Overseas Sales Division

PILOT

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

: HK180420 : PERFORMANCE CHECK / CALIBRATION OF DUST METER : 2/5/2018
: Envirotech Services Company ; Rm, 113, 1/F., MY LOFT, 9 HOI WING ROAD, TUEN MUN, N T
: HK180420
: HK180420-01 MENT
: Digital Dust Indicator : SIBATA
: LD-5R
: 841/24 :
: 27/4/2018 : 28/4/2018

PERFORMANCE CHECK / CALIBRATION Information

CODE	Calibration Parameter	Method Procedure	Reference Method
Dust PC/CAL	Performance Check / Calibration of Dust Meter	CAL003	General Technical Requirements of Environmental Monitoring, Environmental Monitoring & Audit Guidelines for Development Projects in HK

 Notes : 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

 2. Performance Check / Calibration result relates to performance check / calibration item(s) as received.

Approved Signatory

Wong Po Yan Pauline

(Assistant Laboratory Manager)

Issue Date:

2/5/2018



REPORT OF PERFORMANCE CHECK / CALIBRATION PROJECT NAME DATE OF ISSUE REPORT NO.	I PERFORMANCE CHECK / CALIBRATION OF DUST METER 2/5/2018 HK180420
PERFORMANCE CHECK / CALIBRATED EQUIPMENT	
TYPE :	Digital Dust Indicator
MANUFACTURER :	SIBATA
MODEL NO. :	LD-5R
SERIAL NO. :	841724
EQUIPMENT NO. :	
SENSITIVITY ADJUSTMENT (CPM) :	618
PERFORMANCE CHECK / CALIBRATION DATE :	28/4/2018
STANDARD EQUIPMENT	
TYPE :	HIGH VOLUME AIR SAMPLER
MANUFACTURER :	TISCH
MODEL NO. :	TE-5170
EQUIPMENT REF NO. :	PTL HV002
LAST CALIBRATION DATE :	27/4/2018

EQUIPMENT PERFORMANCE CHECK / CALIBRATION RESULTS:

Sensitivity Adjustment Scale Setting (Before Performance check / Calibration): _____ Sensitivity Adjustment Scale Setting (After Performance check / Calibration):

Trial no. in 1-hr period			Mean Pressure (hPa)	Concentration in ug/m ³	Total	Concentration in Count/Minute ³
	Time	Mean Temp (°C)		(Standard equipment)	Count ²	(Performance Check / Calibrated equipment)
				(Y - Axis)	(Performance Check / Calibrated equipment)	(X - Axis)
Zero Check ¹	28/4/2018,9:50:00 AM	24.9	1015	- 0	0	0
1	28/4/2018,11:32:00 AM	24.9	1015	53	3840	64
2	28/4/2018,12:38:00 PM	24.9	1015	58	4079	68
3	28/4/2018,1:46:00 PM	24.9	1015	16	604	10

617

617

CPM

CPM





Notes: 1.

- 1. Zero check conducted as per CAL003 SOP and manufacturer's manual as appropriate.
- 2. Total Count was measured by Digital Dust Indicator.
- 3. Count/minute was calcuated by (Total Count/60)
- 4. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.
- 5. Performance Check / Calibration result relates to performance check / calibration item(s) as received.

Operator:	MA Ching Him, Jackey	Signature:	388	Date:	28/4/2018	
Checked by:	Wong Po Yan, Pauline	Signature:	DMtg	Date:	2/5/2018	

80.0



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C183087 證書編號

ITEM TESTED / 送檢項目 Description / 儀器名稱 : Manufacturer / 製造商 : Model No. / 型號 : Serial No. / 編號 : Supplied By / 委託者 :	(Job No. / 序引編號: IC18-1089) Sound Level Meter Rion NL-52 00175561 Envirotech Services Co. Room 113, 1/F, My Loft, 9 Hoi Wing F New Territories, Hong Kong	Date of Receipt / 收件日期:25 May 2018 Road, Tuen Mun,
TEST CONDITIONS / 測記 Temperature / 溫度 : (2. Line Voltage / 電壓 :	式條件 3 ± 2)℃	Relative Humidity / 相對濕度 : (50 ± 25)%
TEST SPECIFICATIONS Calibration check	/ 測試規範	
DATE OF TEST / 測試日期	月 : 10 June 2018	
TEST RESULTS / 測試結算 The results apply to the parti The results do not exceed ma The results are detailed in the The test equipment used for - The Government of The H - Agilent Technologies / Ke - Rohde & Schwarz Laborat - Fluke Everett Service Cent	果 cular unit-under-test only. unufacturer's specification. e subsequent page(s). calibration are traceable to National Stan- ong Kong Special Administrative Region ysight Technologies ory, Germany ter, USA	dards via : Standard & Calibration Laboratory
Tested By : 測試 Certified By : _(核證	K & Lee Engineer Chan Un Chan H C Chan Engineer	te of Issue : 14 June 2018 發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

de.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C183087 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C180024
CL281	Multifunction Acoustic Calibrator	PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UU	T Setting	Applie	d Value	UUT	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

Tel/電話: (852) 2927 2606

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C183087 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L_A	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.5
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.8	-3.2 ± 1.4
					1 kHz	94.0	Ref.
40 B B T B - m					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0 \pm 1.6$
이 가득을 즐길을 줄					8 kHz	93.0	-1.1 (+2.1;-3.1)
					12.5 kHz	89.6	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _C	C	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1;-3.1)
					12.5 kHz	87.6	-6.2(+3.0:-6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 10990

- Mfr's Spec. : IEC 61672 Class 1

Uncertainties of Applied Value :	94 dB : 63 Hz - 125 Hz	$\pm 0.35 \text{ dB}$
	250 Hz - 500 Hz 1 kHz	$\pm 0.30 \text{ dB}$ $\pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	$: \pm 0.35 \text{ dB}$
	8 kHz	$: \pm 0.45 \text{ dB}$
	12.5 kHz	$= \pm 0.70 \text{ dB}$
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C185607 證書編號

Manufacturer / 製約 Model No. / 型號 Serial No. / 編號 Supplied By / 委託	 空間 (coor from), Symmetry for 1900) Date of Receipt (我自己的 2018) 空科 : Precision Acoustic Calibrator 运商 : LARSON DAVIS CAL200 15678 音 : Envirotech Services Co. Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun, New Territories, Hong Kong
TEST CONDITIC Temperature / 溫度 Line Voltage / 電圈	■NS / 測試條件 : (23 ± 2)°C - Relative Humidity / 相對濕度 : (50 ± 25)% :
TEST SPECIFIC. Calibration check	ATIONS / 測試規範
DATE OF TEST	測試日期 : 14 October 2018
TEST RESULTS The results apply to t The results do not ex	/ 測試結果 he particular unit-under-test only. ceed manufacturer's specification.
The results are detail	ed in the subsequent page(s).
The results are detail The test equipment u - The Government o - The Bruel & Kjaer - Agilent Technolog - Rohde & Schwarz - Fluke Everett Serv	ed in the subsequent page(s). sed for calibration are traceable to National Standards via : f The Hong Kong Special Administrative Region Standard & Calibration Laboratory Calibration Laboratory, Denmark ies / Keysight Technologies Laboratory, Germany ice Center, USA
The results are detail The test equipment u - The Government o - The Bruel & Kjaer - Agilent Technolog - Rohde & Schwarz - Fluke Everett Serv Tested By 測試	ed in the subsequent page(s). sed for calibration are traceable to National Standards via : f The Hong Kong Special Administrative Region Standard & Calibration Laboratory Calibration Laboratory, Denmark ies / Keysight Technologies Laboratory, Germany ice Center, USA : K & Lee Engineer

written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: c

E-mail/電郵: callab@suncreation.com Web

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C185607 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.	
CL130	Universal Counter	C183775	
CL281 Multifunction Acoustic Calibrator		CDK1806821	
TST150A	Measuring Amplifier	C181288	

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)		
94 dB, 1 kHz	94.0	± 0.2	± 0.2		
114 dB, 1 kHz	113.9				

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value		
(kHz)	(kHz)	Spec.	(Hz)		
1	1.000	1 kHz ± 1 %	± 1		

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

G. Graphical Plots of the Monitoring Results

		Conc. (μg/m³)			Action	Limit	
	Weather					Level	Level
Date	Condition	Time	1 st Hour	2 nd Hour	3 rd Hour	(µg/m³)	(µg/m³)
4-Feb-19	Sunny	8:00 - 11:00	67	89	72	273.7	500
9-Feb-19	Cloudy	8:12 - 11:12	47	60	67	273.7	500
15-Feb-19	Cloudy	8:12 - 11:12	73	80	86	273.7	500
21-Feb-19	Cloudy	8:10 - 11:10	48	52	56	273.7	500
26-Feb-19	Cloudy	7:55 - 10:55	72	80	88	273.7	500

Air Quality Monitoring Result at Station AM1 (1-hour TSP)


Graphical Presentation of Air Quality Monitoring Result at Station AM1 (1-hour TSP)

Air (Quality	Monitoring	Result a	t Station	AM2A	(1-hour ⁻	TSP)
-------	---------	------------	----------	-----------	------	----------------------	------

)	Action	Limit		
	Weather					Level	Level
Date	Condition	Time	1 st Hour	2 nd Hour	3 rd Hour	(µg/m³)	(µg/m³)
4-Feb-19	Sunny	8:12 - 11:12	95	101	94	274.2	500
9-Feb-19	Cloudy	8:24 - 11:24	70	68	79	274.2	500
15-Feb-19	Cloudy	8:25 - 11:25	76	88	96	274.2	500
21-Feb-19	Cloudy	8:17 - 11:17	70	66	61	274.2	500
26-Feb-19*	Cloudy	9:10 - 12:10	76	85	93	274.2	500

Remarks: * The 1-hr TSP monitoring has been conducted at the alternative monitoring location AM2B from 26 February 2019 onwards.



Graphical Presentation of Air Quality Monitoring Result at Station AM2A/AM2B (1-hour TSP)

Sta	rt	Fini	sh	Filter W	eight (g)	Elapse Rea	ed Time ding	Sampling	How Rate (m ³ /min)		min)	Conc.	Weather	Action	Limit
Date	Time	Date	Time	Initial	Final	Initial	Final	Time (hrs)	Initial	Final	Average	(µg/m ³)	Condition	Level	Level
4-Feb-19	7:58	5-Feb-19	7:58	2.6982	2.7906	23784.38	23808.38	24	1.28	1.28	1.28	50	Sunny	143.6	260
9-Feb-19	8:10	10-Feb-19	8:10	2.7123	2.8205	23808.38	23832.38	24	1.28	1.28	1.28	59	Cloudy	143.6	260
15-Feb-19	8:10	16-Feb-19	8:10	2.6973	2.7792	23832.38	23856.38	24	1.28	1.28	1.28	44	Cloudy	143.6	260
21-Feb-19	8:05	22-Feb-19	8:05	2.7172	2.8073	23856.38	23880.38	24	1.28	1.28	1.28	49	Cloudy	143.6	260
26-Feb-19	7:53	27-Feb-19	7:53	2.6887	2.7652	23880.38	23904.38	24	1.24	1.24	1.24	43	Cloudy	143.6	260

Air Quality Monitoring Result at Station AM1 (24-hour TSP)



Graphical Presentation of Air Quality Monitoring Result at Station AM1 (24-hour TSP)

Sta	rt	Finis	sh	Filter W	eight (g)	Elapsed Tim	ne Reading	Sampling	Flow Rate (m ³ /min)		Flow Rate (m ³ /min)		Flow Rate (m ³ /min)		Weather	Action	Limit
Date	Time	Date	Time	Initial	Final	Initial	Final	Time (hrs)	Initial	Final	Average	(µg/m ³)	Condition	Level	Level		
4-Feb-19	8:10	5-Feb-19	8:10	2.7001	3.0817	19439.05	19463.05	24	1.28	1.28	1.28	207	Sunny	151.1	260		
9-Feb-19	8:22	10-Feb-19	8:22	2.6873	2.8406	19463.05	19487.05	24	1.28	1.28	1.28	83	Cloudy	151.1	260		
15-Feb-19	8:23	16-Feb-19	8:23	2.7036	2.8086	19487.05	19511.05	24	1.28	1.28	1.28	57	Cloudy	151.1	260		
21-Feb-19	8:15	22-Feb-19	8:15	2.7118	2.8621	19511.05	19535.05	24	1.28	1.28	1.28	82	Cloudy	151.1	260		
26-Feb-19	9:05	27-Feb-19	9:05	2.7119	2.8296	19535.05	19559.05	24	1.17	1.17	1.17	70	Cloudy	151.1	260		

Air Quality Monitoring Result at Station AM2A/AM2B (24-hour TSP)

Remarks: * The 24-hr TSP monitoring has been conducted at the alternative monitoring location AM2B from 26 February 2019 onwards.



Graphical Presentation of Air Quality Monitoring Result at Station AM2A/AM2B (24-hour TSP)

Date	Time	Measured L ₁₀ , dB(A)	Measured L ₉₀ , dB(A)	L _{eq} (30 min.)*, dB(A)
4-Feb-19	10:17	66.0	61.7	
4-Feb-19	10:22	65.2	62.3	
4-Feb-19	10:27	66.7	62.5	C7
4-Feb-19	10:32	65.7	61.6	67
4-Feb-19	10:37	66.5	62.4	
4-Feb-19	10:42	66.4	62.7	
15-Feb-19	10:32	67.4	63.2	
15-Feb-19	10:37	66.7	62.5	
15-Feb-19	10:42	68.5	64.3	<u> </u>
15-Feb-19	10:47	68.6	64.1	69
15-Feb-19	10:52	67.5	63.2	
15-Feb-19	10:57	68.0	64.1	
21-Feb-19	10:43	68.6	64.1	
21-Feb-19	10:48	68.7	64.2	
21-Feb-19	10:53	67.5	63.7	60
21-Feb-19	10:58	66.3	62.5	69
21-Feb-19	11:03	67.4	63.0	
21-Feb-19	11:08	67.6	63.6	
26-Feb-19	11:14	69.4	65.7	
26-Feb-19	11:19	70.4	66.8	
26-Feb-19	11:24	68.3	64.6	70
26-Feb-19	11:29	69.5	65.7] /0
26-Feb-19	11:34	67.8	63.4	
26-Feb-19	11:39	67.6	63.1	

Noise Monitoring Result at Station NM1A

Remarks:

* +3dB (A) correction was applied to free-field measurement.



The station set-up of a free-field measurement at Station NM1A.



Graphical Presentation Noise Monitoring Result at Station NM1A

H. Meteorological Data Extracted from Hong Kong Observatory



Extract of Meteorological Observations for King's Park Automatic Weather Station, February 2019















KPC

ⓒ 春递天文 à Hong Kong Observatory







I. Waste Flow table

M+ Museum

Table I-1: Monthly Waste Flow Table for M+ Museum

		Actual Qua	antities of Ine	rt C&D Mater	rials Generat	ed Monthly		Actual Quantities of C&D Wastes Generated Monthly				ly	
Month	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2015									-		-		-
Nov	46607.4	0.0	0.0	8240.0	38367.4	0.0	0.0	76.2	0.0	0.0	0.0	0.0	67.6
Dec	29652.9	0.0	0.0	29621.4	31.5	0.0	0.0	26.3	0.0	0.0	0.0	1.0	66.0
Sub-total (2015)	76260.3	0.0	0.0	37861.4	38398.9	0.0	0.0	102.5	0.0	0.0	0.0	1.0	133.6
2016				•				•					
Jan	21077.4	0.0	6352.0	14576.0	149.4	0.0	0.0	18.8	0.0	0.0	0.0	0.0	23.2
Feb	7626.2	0.0	3424.0	4048.0	154.2	0.0	0.0	59.8	0.0	0.0	0.0	0.0	20.5
Mar	10442.5	0.0	1600.0	7888.0	954.5	0.0	0.0	29.7	0.0	0.0	0.0	0.0	46.3
Apr	30413.2	0.0	6352.0	23408.0	653.2	0.0	0.0	25.8	0.1	0.0	27.8	0.0	34.5
May	24083.5	0.0	112.0	23216.0	755.5	0.0	0.0	61.5	0.4	0.0	33.6	0.0	62.3
Jun	7880.1	0.0	4736.0	2384.0	760.1	0.0	0.0	106.6	0.1	0.0	14.6	0.0	52.8
Jul	5893.1	0.0	2656.0	2240.0	997.1	0.0	0.0	77.6	0.0	0.0	33.6	0.0	83.1
Aug	13709.6	0.0	0.0	12432.0	1277.6	0.0	0.0	111.3	0.2	0.0	38.5	0.0	104.9
Sep	6702.0	0.0	0.0	5648.0	1000.1	53.9	0.0	104.2	0.0	0.0	45.5	0.2	107.9
Oct	2103.6	0.0	0.0	496.0	1595.4	12.2	0.0	83.0	0.4	0.0	73.5	0.0	108.2
Nov	3302.7	0.0	0.0	2384.0	855.5	63.2	0.0	88.4	0.6	0.0	63.0	0.0	129.1
Dec	899.8	0.0	0.0	736.0	126.8	37.0	0.0	48.3	0.6	0.0	70.0	0.0	89.0
Sub-total (2016)	134133.5	0.0	25232.0	99456.0	9279.3	166.3	0.0	814.9	2.3	0.0	400.1	0.2	861.8
2017													
Jan	675.2	0.0	0.0	432.0	237.9	5.3	0.0	79.5	1.0	0.0	70.0	0.0	79.7
Feb	927.7	0.0	0.0	768.0	125.6	34.0	0.0	70.5	0.6	0.0	84.0	0.0	81.4
Mar	1856.7	0.0	0.0	1280.0	466.9	109.8	0.0	62.8	0.4	0.0	98.0	0.0	148.5
Apr	642.4	0.0	0.0	160.0	324.9	157.5	0.0	87.5	0.7	0.0	175.0	0.0	102.5
May	1118.2	0.0	0.0	528.0	416.4	173.7	0.0	118.3	0.0	0.0	280.0	0.0	139.0
Jun	650.0	0.0	0.0	0.0	451.6	198.4	0.0	199.7	1.4	0.0	350.0	0.0	98.7
Jul	1762.0	0.0	0.0	0.0	1466.6	295.4	0.0	36.9	1.2	0.0	244.0	0.0	164.2
Aug	1231.5	0.0	0.0	0.0	867.5	364.0	0.0	50.9	0.9	0.0	59.0	0.0	186.9
Sep	1681.7	0.0	0.0	0.0	1342.0	339.7	0.0	52.3	0.7	0.0	77.0	0.0	265.3
Oct	483.6	0.0	0.0	0.0	242.5	241.1	0.0	374.8	0.6	0.0	24.1	0.0	128.5
Nov	822.8	0.0	0.0	0.0	344.5	478.3	0.0	948.5	0.7	0.0	140.0	0.2	219.1
Dec	601.3	0.0	0.0	0.0	236.2	365.1	0.0	903.6	0.8	0.0	320.0	0.0	241.9

		Actual Qua	antities of Ine	rt C&D Mate	rials Generat	ed Monthly		/	Actual Quanti	ties of C&D \	Nastes Gene	rated Monthl	У
Month	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
Sub-total (2017)	12453.0	0.0	0.0	3168.0	6522.6	2762.4	0.0	2985.3	8.9	0.0	1921.1	0.2	1855.5
2018				-		•					-	-	-
Jan	1015.3	0.0	0.0	0.0	574.1	441.2	0.0	773.3	1.5	0.0	100.0	0.0	183.6
Feb	847.6	0.0	0.0	0.0	608.3	239.3	0.0	34.0	1.0	0.0	25.0	0.0	154.9
Mar	1507.0	0.0	0.0	0.0	1102.1	404.9	0.0	39.5	1.5	0.0	120.0	0.0	264.1
Apr	2942.8	0.0	0.0	0.0	2542.4	400.4	0.0	60.1	0.3	0.0	100.0	0.0	252.5
May	2109.2	0.0	0.0	0.0	1593.3	515.9	0.0	37.0	0.4	0.0	70.0	0.0	311.4
Jun	1697.6	0.0	0.0	0.0	1162.4	535.2	0.0	47.0	0.3	0.0	105.0	0.0	188.2
Jul	945.5	0.0	0.0	0.0	646.1	299.4	0.0	15.2	0.4	0.0	150.0	0.0	277.6
Aug	730.8	0.0	0.0	0.0	461.4	269.4	0.0	0.0	0.0	0.0	40.0	0.0	109.1
Sep	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Oct	1193.1	0.0	0.0	0.0	895.7	297.5	0.0	129.3	2.7	0.0	200.0	0.0	116.6
Nov	1608.9	0.0	0.0	0.0	841.1	767.7	0.0	45.8	1.1	0.0	245.0	0.0	213.9
Dec	1143.4	0.0	0.0	0.0	341.9	801.5	0.0	256.7	0.8	0.0	180.0	0.0	198.2
Sub-total (2018)	15741.0	0.0	0.0	0.0	10768.7	4972.3	0.0	1437.9	9.9	0.0	1335.0	0.0	2270.2
2019	-											-	
Jan	1478.9	0.0	0.0	0.0	572.3	906.6	0.0	142.1	0.8	0.0	40.0	0.0	303.9
FEb	618.5	0.0	0.0	0.0	397.4	221.2	0.0	5.6	0.0	0.0	100.0	0.0	429.7
Sub-total (2019)	2097.4	0.0	0.0	0.0	969.6	1127.8	0.0	147.7	0.8	0.0	140.0	0.0	733.6
Total	240685.2	0.0	25232.0	140485.4	65939.0	9028.8	0.0	5488.3	22.0	0.0	3796.2	1.4	5854.7

Note:

- 176.9 tonnes and 220.5 tonnes of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137 Public Fill respectively in the reporting month.

- For inert C&D materials reused in other projects, the projects refer to (1) Green Valley; (2) Advance Works for Shek Wu Hui Sewage Treatment Works (3) Design and Construction of Kai Tak Cable Tunnel, CLP; (4) MTR Contract 1002 Whampoa Station and Overrun Tunnel; (5) CEDD Tuen Mun Area 54 Contract No. CV/2015/03; (6) Union Construction Ltd.'s site; (7) Foundation Works at Marriot Hotel at Ocean Park.

- Quantities of waste materials generated for the previous reporting months have been updated by Contractor.

Lyric Theatre Complex

Table I-2: Monthly Waste Flow Table for Lyric Theatre Complex

		Actual Qu	antities of Ine	ert C&D Mater	rials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly								
Month	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facilty	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2016													
Mar	2702.1	0.0	0.0	0.0	2702.1	0.0	0.0	4.5	0.1	0.0	0.0	0.0	30.6
Apr	8631.5	0.0	0.0	0.0	8631.5	0.0	0.0	16.0	0.0	0.0	0.0	0.0	19.2
May	12487.8	0.0	0.0	0.0	12487.8	0.0	0.0	34.0	0.0	0.0	0.0	0.7	60.5
Jun	8600.8	0.0	0.0	0.0	8600.8	0.0	0.0	31.4	0.2	0.0	0.0	0.5	13.5
Jul	12624.2	0.0	0.0	0.0	12624.2	0.0	0.0	19.6	0.0	0.0	0.0	2.0	9.9
Aug	14419.9	0.0	0.0	0.0	14419.9	0.0	0.0	43.9	0.0	0.0	0.0	0.0	11.1
Sep	13671.3	0.0	0.0	0.0	13671.3	0.0	0.0	59.8	0.0	0.0	0.0	1.6	12.4
Oct	13088.9	0.0	0.0	0.0	13088.9	0.0	0.0	36.9	0.2	1.5	0.0	0.0	15.2
Nov	12424.7	0.0	0.0	0.0	12424.7	0.0	0.0	/4./	0.0	0.0	0.0	1.4	10.2
Dec	12487.6	0.0	0.0	0.0	12487.6	0.0	0.0	13.9	0.0	0.0	0.0	1.3	9.0
(2016)	111138.8	0.0	0.0	0.0	111138.8	0.0	0.0	334.5	0.4	1.5	0.0	7.6	191.6
2017													
Jan	9607.8	0.0	0.0	0.0	9607.8	0.0	0.0	29.5	0.0	0.0	0.0	0.0	7.3
Feb	9108.2	0.0	0.0	0.0	9108.2	0.0	0.0	50.2	0.2	0.0	0.0	0.7	9.8
Mar	11361.7	0.0	0.0	0.0	11361.7	0.0	0.0	16.1	0.0	0.0	0.0	1.4	8.5
Apr	2591.5	0.0	0.0	0.0	2591.5	0.0	0.0	35.7	0.0	0.0	0.0	0.0	4.7
May	2579.3	0.0	0.0	99.0	2480.3	0.0	0.0	20.9	0.1	0.0	0.0	0.5	10.0
Jun	476.0	0.0	0.0	341.0	129.7	5.3	0.0	0.0	0.0	0.0	0.0	0.0	7.6
Jul	3419.0	0.0	0.0	804.0	2615.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	17.8
Aug	3730.9	0.0	0.0	1377.5	2353.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	4.4
Sep	2108.2	0.0	0.0	1133.5	974.7	0.0	0.0	34.6	0.2	0.0	0.0	0.0	10.8
Oct	9159.0	0.0	0.0	7868.0	1291.0	0.0	0.0	0.0	0.0	0.0	0.0	0.7	9.3
Nov	5095.4	0.0	0.0	4352.0	725.2	18.1	0.0	0.0	0.0	0.0	0.0	0.0	38.8
Dec	3856.2	0.0	0.0	3076.0	780.2	0.0	0.0	0.0	0.2	0.0	0.0	0.4	8.4
Sub-total (2017)	63093.1	0.0	0.0	19051.0	44018.7	23.4	0.0	187.1	0.7	0.0	0.0	3.8	137.3

		Actual Q	uantities of Ine	ert C&D Mate	rials Generate	d Monthly		Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facilty	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2018													
Jan	4083.7	0.0	0.0	1455.0	2628.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	2.9
Feb	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.2
Mar	6120.2	0.0	0.0	5782.0	338.2	0.0	0.0	0.0	0.0	1.0	0.0	0.5	17.6
Apr	14460.3	0.0	0.0	12484.1	1976.3	0.0	0.0	0.0	0.0	0.2	0.0	0.0	7.6
May	59783.7	0.0	0.0	46989.0	12794.7	0.0	0.0	59.6	0.0	0.0	0.0	0.0	9.4
Jun	53117.5	0.0	0.0	37642.8	15474.7	0.0	0.0	51.5	0.2	0.0	0.0	0.0	12.8
Jul	89901.5	0.0	0.0	85317.1	4584.4	0.0	165.1	114.6	0.0	0.0	0.0	0.0	41.3
Aug	35137.3	0.0	0.0	33731.6	1405.7	0.0	214.3	148.1	0.0	0.0	0.0	0.0	48.5
Sep	4815.3	0.0	0.0	4619.1	109.2	87.0	174.6	40.0	0.0	0.0	0.0	0.0	179.2
Oct	19021.9	0.0	0.0	11301.0	7564.7	156.1	0.0	106.3	0.4	0.0	0.0	0.0	450.4
Nov	104165.3	0.0	0.0	79811.6	24348.4	5.3	0.0	54.5	0.0	0.6	0.0	0.0	28.9
Dec	62987.1	0.0	0.0	51284.4	11697.1	5.6	0.0	95.1	0.0	0.6	0.0	0.0	63.1
Sub-total (2018)	453593.7	0.0	0.0	370417.7	82922.0	254.0	553.9	669.7	0.5	2.4	0.0	0.5	862.7
2019													
Jan	74479.1	0.0	0.0	69249.5	5229.7	0.0	318.0	326.7	0.2	0.0	0.0	0.0	76.3
Feb	17883.6	0.0	0.0	13637.6	4246.0	0.0	16.5	55.2	0.0	0.0	0.0	0.0	26.7
Sub-total (2019)	92362.8	0.0	0.0	82887.1	9475.7	0.0	334.5	381.9	0.2	0.0	0.0	0.0	103.0
Total	721076.7	0.0	0.0	472355.8	247555.2	277.4	888.4	1573.1	1.8	3.9	0.0	11.9	1294.6

Note:

- 3,104.15 tonnes and 1,141.88 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137 and Tuen Mun Area 38 Public Fill respectively in the reporting month.

J. Environmental Mitigation Measures – Implementation Status

Table J-1: Environmental Mitigation Measures Implementation Status

		Implementation Stage				
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex			
Air Quality I	mpact (Construction)					
2.1 &	General Dust Control Measures					
10.3.1	Frequent water spraying for active construction areas (12 times a day or once every one hour), including Heavy construction activities such as construction of buildings or roads, drilling, ground excavation, cut and fill operations (i.e., earth moving)	✓	Obs			
2.1 &	Best Practice For Dust Control					
10.3.1	The relevant best practices for dust control as stipulated in the Air Pollution Control (construction Dust) Regulation should be adopted to further reduce the construction dust impacts from the Project. These best practices include:					
	Good Site Management					
	 Good site management is important to help reducing potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or by- products should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning. 	Obs	~			
	Disturbed Parts of the Roads					
	 Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or 	\checkmark	\checkmark			
	 Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. 	\checkmark	\checkmark			
	Exposed Earth					
	 Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. 	N/A	N/A			
	Loading, Unloading or Transfer of Dusty Materials					
	All dusty materials should be sprayed with water immediately prior to any loading or transfer operation	✓	✓			

		Impleme	ntation Stage
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
	so as to keep the dusty material wet.		
	Debris Handling		
	 Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. 	\checkmark	\checkmark
	 Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. 	\checkmark	\checkmark
	Transport of Dusty Materials	/	
	 Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. 	v	v
	Wheel washing	,	,
	 Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 	V	V
	Use of vehicles		
	 The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site. 	\checkmark	\checkmark
	 Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 	\checkmark	\checkmark
	 Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 	\checkmark	\checkmark
	Site hoarding		
	 Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. 	\checkmark	\checkmark
2.1 &	Best Practicable Means for Cement Works (Concrete Batching Plant)		
10.3.1	The relevant best practices for dust control as stipulated in the Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) should be followed and implemented to further reduce the construction dust impacts of the Project. These best practices include:		
	Exhaust from Dust Arrestment Plant		

		Implementation Stage				
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex			
	 Wherever possible the final discharge point from particulate matter arrestment plant, where is not necessary to achieve dispersion from residual pollutants, should be at low level to minimise the effect on the local community in the case of abnormal emissions and to facilitate maintenance and inspection 	~	\checkmark			
	Emission Limits					
	All emissions to air, other than steam or water vapour, shall be colourless and free from persistent mist or smoke	\checkmark	\checkmark			
	Engineering Design/Technical Requirements					
	 As a general guidance, the loading, unloading, handling and storage of fuel, raw materials, products, wastes or by-products should be carried out in a manner so as to prevent the release of visible dust and/or other noxious or offensive emissions 	✓	✓			
-	Non-Road Mobile Machinery (NRMM):					
	All NRMMs operating on-site which are subject to emission control of Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation are approved/exempted (as the case may be) and affixed with the requisite approval/exemption labels.	✓	~			
Noise Impa	ct (Construction)					
3.1 & 10.4.1	Good Site Practice Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:					
	 only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works; 	\checkmark	\checkmark			
	 machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum; 	\checkmark	\checkmark			
	 plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs; 	\checkmark	\checkmark			
	 mobile plant should be sited as far away from NSRs as possible; and 	\checkmark	\checkmark			
	 material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities. 	\checkmark	\checkmark			
3.1 &	Adoption of Quieter PME					
10.4.1	The recommended quieter PME adopted in the assessment were taken from the EPD's QPME Inventory and "Sound Power Levels of Other Commonly Used PME" are presented in Table 4.26 in the EIA report. It should be noted that the silenced PME selected for assessment can be found in Hong Kong.	✓	4			

		Implementation Stage	
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
3.1 & 10.4.1	Use of Movable Noise Barriers Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided the direct line of sight between the PME and the NSRs is blocked.	N/A	~
3.1 & 10.4.1	Use of Noise Enclosure/ Acoustic Shed The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the EIAO Guidance Note No.9/2010.	N/A	N/A
3.1 & 10.4.1	Use of Noise Insulating Fabric Noise insulating fabric can also be adopted for certain PME (e.g. drill rig, pilling machine etc). The fabric should be lapped such that there are no openings or gaps on the joints. According to the approved Tsim Sha Tsui Station Northern Subway EIA report (AEIAR-127/2008), a noise reduction of 10 dB(A) can be achieved for the PME lapped with the noise insulating fabric.	N/A	\checkmark
3.1 & 10.4.1	Scheduling of Construction Works outside School Examination Periods During construction phase, the contractor should liaise with the educational institutions (including NSRs LCS and CRGPS) to obtain the examination schedule and avoid the noisy construction activities during school examination periods.	N/A	N/A
Water Qualit	ty Impact (Construction)		
4.1 &	Construction site runoff and drainage		
10.5.1	The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area, and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:		
	 At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the WKCDA's Contractor prior to the commencement of construction: 	✓	\checkmark
	 Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the WKCDA's Contractor prior to the commencement of construction. 	√	\checkmark
	All drainage facilities and erosion and sediment control structures should be regularly inspected and	Obs	\checkmark

EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
	 maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of 		
	trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.	4	\checkmark
	 All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. 	✓	\checkmark
	 Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. 	\checkmark	\checkmark
	 Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. 	\checkmark	\checkmark
	 Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. 	~	\checkmark
	 Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 	N/A	N/A
	Barging facilities and activities		
	Recommendations for good site practices during operation of the proposed barging point include:		
	 All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; 	N/A	N/A
	 Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of 	N/A	N/A

Implementation Stage

		Implementation Stage	
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
	 materials or polluted water during loading or transportation; All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site. 	N/A N/A	N/A N/A
4.1 &	Sewage effluent from construction workforce		
10.5.1	Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	4	\checkmark
4.1 &	General construction activities		
10.5.1	 Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby storm water drain. Stockpiles of cement and other construction materials should be kept covered when not being used. 	\checkmark	\checkmark
	 Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event. 	Obs	\checkmark
Waste Mana	gement Implications (Construction)		
6.1 &	Good Site Practices		
10.7.1	Recommendations for good site practices during the construction activities include:		
	 Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. 	\checkmark	\checkmark
	 Training of site personnel in proper waste management and chemical handling procedures 	\checkmark	\checkmark
	 Provision of sufficient waste disposal points and regular collection of waste 	\checkmark	\checkmark
	Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers	\checkmark	\checkmark
	 Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction to public reade 	\checkmark	\checkmark
	 Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&D materials is not anticipated 	\checkmark	✓
6.1 &	Waste Reduction Measures		
10.7.1	Recommendations to achieve waste reduction include:		

		implementation otage	
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
	Sort inert C&D material to recover any recyclable portions such as metals	\checkmark	\checkmark
	 Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal 	\checkmark	\checkmark
	 Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force 	✓	4
	 Proper site practices to minimise the potential for damage or contamination of inert C&D materials 	✓	✓
	 Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste 	\checkmark	\checkmark
6.1 &	Inert and Non-inert C&D Materials		
10.7.1	In order to minimise impacts resulting from collection and transportation of inert C&D material for off-site disposal, the excavated materials should be reused on-site as fill material as far as practicable. In addition, inert C&D material generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation.	~	4
	The surplus inert C&D material will be disposed of at the Government's PFRFs for beneficial use by		
	other projects in Hong Kong.	\checkmark	\checkmark
	 Liaison with the CEDD Public Fill Committee (PFC) on the allocation of space for disposal of the inert C&D materials at PFRF is underway. No construction work is allowed to proceed until all issues on management of inert C&D materials have been resolved and all relevant arrangements have been endorsed by the relevant authorities including PFC and EPD. 	~	4
	 The C&D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal of at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site. 	\checkmark	4
	 In order to monitor the disposal of inert and non-inert C&D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the Technical Circular (Works) No.6/2010 for Trip Ticket System for Disposal of Construction & Demolition Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and waste management practices in accordance with the relevant requirements of the Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site. 	~	~
6.1 &	Chemical Waste		
10.7.1	 If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the "Code of Practice on 		

		Implementation Stage	
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
	the Packaging Labelling and Storage of Chemical Wastes". Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Obs	Obs
	 Potential environmental impacts arising from the handling activities (including storage, collection, transportation and disposal of chemical waste) are expected to be minimal with the implementation of appropriate mitigation measures as recommended. 	*	\checkmark
6.1 &	General Refuse		
10.7.1	General refuse should be stored in enclosed bins or compaction units separated from inert C&D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	~	\checkmark
Land Conta	mination (Construction)		
7.1 & 10.8.1	The potential for land contamination issues at the TST Fire Station due to its future relocation will be confirmed by site investigation after land acquisition. Where necessary, mitigation measures for minimising potential exposure to contaminated materials (if any) or remediation measures will be identified. If contaminated land is identified (e.g., during decommissioning of fuel oil storage tanks) after the commencement of works, mitigation measures are proposed in order to minimise the potentially adverse effects on the health and safety of construction workers and impacts arising from the disposal of potentially contaminated materials.		
	The following measures are proposed for excavation and transportation of contaminated material:		
	 I o minimize the chance for construction workers to come into contact with any contaminated materials, bulk earth-moving excavation equipment should be employed; Contact with contaminated materials, and percent of the ma	N/A	N/A
	 Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when interacting directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site; Stockpiling of contaminated excavated materials on site should be avoided as far as possible; The use of contaminated soil for landscaping purpose should be avoided unless pre-treatment was carried out; 	N/A	N/A
		N/A	N/A
		N/A	N/A
	 Vehicles containing any contaminated excavated materials should be suitably covered to reduce dust 	N/A	N/A
		Implementation Stage	
---------------------------	---	----------------------	-----------------------
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
	emissions and/or release of contaminated wastewater;	N/A	N/A
	 Truck bodies and tailgates should be sealed to stop any discharge; Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly tipping: 	N/A	N/A
	 Speed control for trucks carrying contaminated materials should be exercised; 	N/A	N/A
	 Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 354) and obtain all necessary permits where required: and 	N/A	N/A
	Maintain records of waste generation and disposal quantities and disposal arrangements.	N/A	N/A
Ecological I	mpact (Construction)		
	No mitigation measure is required.		
Landscape a	and Visual Impact (Construction)		
Table 9.1 & 10.8 (CM1)	Trees should be retained in situ on site as far as possible. Should tree removal be unavoidable due to construction impacts, trees will be transplanted or felled with reference to the stated criteria in the Tree Removal Applications to be submitted to relevant government departments for approval in accordance to ETWB TCW No. 29/2004 and 3/2006.	N/A	N/A
Table 9.1 & 10.8 (CM2)	Compensatory tree planting shall be incorporated to the proposed project and maximize the new tree, shrubs and other vegetation planting to compensate tree felled and vegetation removed. Also, implementation of compensatory planting should be of a ratio not less than 1:1 in terms of quality and quantity within the site.	N/A	N/A
Table 9.1 & 10.8 (CM3)	Buffer trees for screening purposes to soften the hard architectural and engineering structures and facilities.	N/A	N/A
Table 9.1 & 10.8 (CM4)	Softscape treatments such as vertical green wall panel /planting of climbing and/or weeping plants, etc, to maximize the green coverage and soften the hard architectural and engineering structures and facilities.	N/A	N/A
Table 9.1 & 10.8 (CM5)	Roof greening by means of intensive and extensive green roof to maximize the green coverage and improve aesthetic appeal and visual quality of the building/structure.	N/A	N/A
Table 9.1 & 10.8 (CM6)	Sensitive streetscape design should be incorporated along all new roads and streets.	N/A	N/A
Table 9.1 & 10.8 (CM7)	Structure, ornamental planting shall be provided along amenity strips to enhance the landscape quality.	N/A	N/A
Table 9.1 & 10.8 (CM8)	Landscape design shall be incorporated to architectural and engineering structures in order to provide aesthetically pleasing designs.	N/A	N/A

		Implementation Stage	
EM&A Ref.	Recommendation Measures	M+ Museum	Lyric Theatre Complex
Table 9.1 (CM9)	Minimize the structure of marine facilities to be built on the seabed and foreshore in order to minimize the affected extent to the waterbody	N/A	N/A
Table 9.2 & 10.9 (MCP1)	Use of decorative screen hoarding/boards	4	\checkmark
Table 9.2 & 10.9 (MCP2)	Early introduction of landscape treatments	N/A	N/A
Table 9.2 & 10.9 (MCP3)	Adoption of light colour for the temporary ventilation shafts for the basement during the transition period.	N/A	N/A
Table 9.2 & 10.9 (MCP4)	Control of night time lighting	4	\checkmark
Table 9.2 & 10.9 (MCP5)	Use of greenery such as grass cover for the temporary open areas will help achieve the visual balance and soften the hard edges of the structures.	N/A	N/A

N/A - Not Applicable

✓ - Implemented

Obs - Observed

Rem - Reminder

K. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction works (i.e. 31 October 2015 for M+ Museum main works and 1 March 2016 for Lyric Theatre Complex) to the end of the reporting month and are summarised in the **Table K-1** and **Table K-2** below respectively.

Table K-1: Statistics for complaints, notifications of summons and successful prosecutions for M+ Museum Main Works

Reporting Period	Cumulative Statistics			
	Complaints	Notifications of summons	Successful prosecutions	
This reporting month	0	0	0	
From 31 October 2015 to end of the reporting month	6	1	0	

Table K-2: Statistics for complaints, notifications of summons and successful prosecutions for Lyric Theatre Complex

Reporting Period	Cumulative Statistics			
	Complaints	Notifications of summons	Successful prosecutions	
This reporting month	0	0	0	
From 1 March 2016 to end of the reporting month	8	0	0	