# 嘉誠管理顧問有限公司





Ka Shing management consultant Limited Carbon Audit 歐雷計

Our ref: 13-04-2021

13-04-2021

By email: cre.wilsonlam@hkirts.com

Binnies Hong Kong Limited

Unit No. 2507-2509, 25/F, The Octagon,

No. 6 Sha Tsui Road.

Tsuen Wan, N.T.

(Attn: Wilson Lam)

Dear Mr. Lam.

Re: Contract No. CM 10/2018

Independent environmental checker services for inter-reservoirs transfer scheme (IRTS)

- water tunnel between Kowloon byewash reservoir and lower shing mun reservoir

21st Monthly EM&A Report (Rev. 1)

Reference is made to the submission of the 21st Monthly EM&A Report (Rev. 1) and provided to us via email dated on 13-4-2021 for our review and comment.

The ET Leader and ET are reminded that according to condition 2.2 of the Environmental Permit No. EP-345/2009/A the ET and the ET Leader shall be responsible for the implementation of the EM&A programme in accordance with the relevant EM&A requirements as contained in the EM&A Manual.

Please be informed that IEC has no adverse comment on the captioned submission. IEC hereby writes to verify the captioned submission in accordance with Condition 2.1 of the Environmental Permit No. EP-345/2009/A.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Houghes Wong

Ka Shing Management Consultant Limited

Dr. Wong

Independent Environmental Checker

Unit 2, 13/F Kai Yue Commercial Building, 2C Argyle St, Mong Kok, Kowloon 九龍旺角亞皆老街 2C 號啟如商業大廈 13 樓 2 室

Tel: (852) 2618 2166 Fax: (852) 2120 7752 電話: (852) 2618 2166 傳真: (852) 2120 7752 Web Site: www.ka-shing.net 網站: www.ka-shing.net



ISO 14001 Environmental Management ISO 45001 Occupational Health and Safety Management

FS 681274 EMS 717625

OHS 717629



# 21st Monthly EM&A Report (Rev. 1) March 2021

## for

# Inter-Reservoir Transfer Scheme – Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir (Contract No.: DC/2018/08)

|           | Prepared by:                 | Checked by:                  | Certified by:                |
|-----------|------------------------------|------------------------------|------------------------------|
| Name      | Kelvin LAU                   | Nelson TSUI                  | Kevin LI                     |
| Position  | Environmental Team<br>Member | Environmental Team<br>Member | Environmental Team<br>Leader |
| Signature | far                          | There                        |                              |
| Date      | 12 April 2021                | 12 April 2021                | 12 April 2021                |

## **Revision History**

| Rev. | Description  | Date          |
|------|--|---------------|
| 1    | Addressed IEC's comments<br>and revised Section 3.12 and<br>Appendix F | 12 April 2021 |
| 0    | 1st Submission for Comments  | 12 April 2021 |

Acuity Sustainability Consulting Limited
March 2021

# 21st Monthly EM&A Report Contract No.: DC/2018/08

#### **EXECUTIVE SUMMARY**

- E1. Acuity Sustainability Consulting Limited (ASCL) has been commissioned by Bouygues Travaux Publics to undertake the assignment as the Environmental Team (ET) for the Designated Project of West Kowloon Drainage Improvement Inter-reservoirs Transfer Scheme (IRTS) (the Project), with Contract No. DC/2018/08.
- E2. This is the 21<sup>st</sup> Monthly Environmental Monitoring and Audit (EM&A) Report presents EM&A works undertaken in the period of 1 to 31 March 2021. EM&A works were performed in accordance with the approved EM&A Manual and conditions stipulated in the amended Environmental Permit EP-345/2009/A.
- E3. According to the approved EM&A Manual, construction noise and water quality monitoring are required to be performed during the construction phase of the Project. Five (5) sessions of construction noise impact monitoring at NM1 and NM2 for daytime except general holidays and Sundays; four (4) sessions of construction noise impact monitoring at NM1 for daytime during general holidays and Sundays; five (5) sessions of construction noise impact monitoring at NM1 for all days during evening and five (5) sessions of construction noise impact monitoring at NM1 for all days during night time were conducted during the reporting period. Thirteen (13) sessions of impact water quality monitoring at all approved monitoring points were carried out in the reporting period.
- E4. The control points C1b and C2 were observed dried up on all monitoring days in March 2021. Insufficient water was available for sample collection.
- E5. No exceedance was recorded for noise and water quality monitoring in the reporting period.
- E6. Joint weekly site inspections were conducted by representative of ET, Contractor and Engineer on 2, 9, 15, 23 and 30 March 2021. Details of the audit findings and implementation status are presented in Section 5.
- E7. One (1) complaint regarding environmental issue was received in the reporting period. The complaint was forwarded by EPD and received by the ET on 3 March 2021 regarding works within the Kam Shan Country Park. Based on the information available for the investigation, no adverse impact on the trees and plant species of conservation importance specified in Condition 3.3 of EP-345/2009/A was reported and recorded.
- E8. No notification of summons nor prosecution have been received since the commencement of the Project.

The variation of Environmental Permit was issued on 11 November 2020. The amendments incorporated into the Environmental Permit are summarized as follow:

- "Location of Designated Project" changed;
- Location of cofferdam changed;

- Content of earth bund added;
- More plant species of conservation importance added.

E10. Construction works undertaken in the reporting period include the following:

| Works Area    | Major Site Activities   |  |
|---------------|---|--|
| Portion A & D | TBM excavation  |  |
|               | Pre-drilling works  |  |
| Portion C     | Steel cofferdam installation  |  |
|               | <ul> <li>Excavation for maintenance walkway site formation</li> </ul> |  |

E11. Construction works to be undertaken in the next reporting period include the following:

| Works Area    | Major Site Activities            |  |
|---------------|----------------------------------|--|
| Portion A & D | TBM excavation                   |  |
|               | Pre-drilling works               |  |
| Portion C     | Intake structure construction    |  |
|               | Maintenance walkway construction |  |

E12. The Contractor was reminded that all works to be undertaken within the water gathering ground of Lower Shing Mun Reservoir (LSMR) and Kowloon Byewash Reservoir (KBR) must fulfill statutory environmental requirements, especially in watercourse protection.

## Table of Contents

| Section                |           |   | <u>Page</u> |
|------------------------|-----------|---|-------------|
| 1                      | Introdu   | action  | 1           |
| 2                      | Enviro    | onmental Monitoring Requirements and Programme                                  | 5           |
| 3                      |           | t Monitoring Methodology and Results  | 10          |
| 4                      | Waste     | Management  | 16          |
| 5                      | Site In:  | spection  | 17          |
| 6                      | Enviro    | nmental Complaint and Non-compliance  | 19          |
| 7                      | Implen    | nentation Status of Mitigation Measures   | 20          |
| 8                      | Enviro    | nmental Forecasting   | 22          |
| 9                      | Conclu    | usion and Recommendations   | 23          |
| List of App            | endix     |   |             |
| Appendix               |           | Project Site Layout Plan  |             |
| Appendix               |           | Latest Construction Programme   |             |
| Appendix               |           | Monitoring Locations  |             |
| Appendix               |           | Calibration Certificates of Equipment Used                                      |             |
| Appendix               |           | Impact Noise Monitoring Data  |             |
| Appendix               |           | Impact Water Quality Monitoring Data  |             |
| Appendix               |           | Supplementary Meteorological Data   |             |
| Appendix               | Н         | Event / Action Plans  |             |
| Appendix               | Ι         | Monthly Waste Flow Table  |             |
| Appendix               | J         | Implementation Schedule of Recommended Mitigation Measures                      |             |
| Appendix               | K         | Tentative Monitoring Schedule of Next Reporting Period                          |             |
| Appendix               | L         | Cumulative Statistics on Complaints, Notifications of Summons And               |             |
|                        |           | Successful Prosecutions   |             |
| T CTD 1:               | 1         |   |             |
| List of Tab            | <u>le</u> |   |             |
| Table 1.1              |           | Contact Details of Key Personnel  |             |
| Table 1.2              |           | Summary of Construction Activities Undertaken in the Reporting Period           |             |
| Table 1.3              |           | Summary of Environmental Licences and Permits of the Project                    |             |
| Table 1.4              |           | Documents Submission Required in the Environmental Permit                       |             |
| Table 2.1              |           | Summary of Impact Monitoring Parameters  Designated Noise Manitoring Leasting   |             |
| Table 2.2<br>Table 2.3 |           | Designated Noise Monitoring Location Original Water Quality Monitoring Location |             |
| Table 2.3              |           | Approved Water Quality Monitoring Location                                      |             |
| Table 2.4              |           | Action / Limit Levels for Construction Noise Monitoring                         |             |
| Table 2.6              |           | Action / Limit Levels for Water Quality Monitoring                              |             |
| Table 3.1              |           | Equipment Used in the Reporting Period  |             |
| Table 3.1              |           | Summary of Evening Time Noise Monitoring Results                                |             |
| Table 3.3              |           | Summary of Night Time Noise Monitoring Result                                   |             |
| Table 3.4              |           | Summary of Daytime during General Holidays and Sundays Noise Monitor            | ing         |
| 14010 3.4              |           | Results   | 5           |
| Table 3.5              |           | Summary of Construction Noise Monitoring Results                                |             |
| Table 3.6              |           | Summary of Water Quality Monitoring Results                                     |             |
| Table 4.1              |           | Summary of Waste Disposal   |             |
| Table 5.1              |           | Weekly Inspection Findings  |             |
| Table 7.1              |           | Implemented Environmental Mitigation Measures in the Reporting Period           |             |

#### 1. INTRODUCTION

1.1 Acuity Sustainability Consulting Limited (ASCL) has been commissioned by Bouygues Travaux Publics to undertake the assignment as the Environmental Team (ET) for the contract of West Kowloon Drainage Improvement – Inter-reservoirs Transfer Scheme (IRTS) (the Project), with Contract No. DC/2018/08. The Project comprises the following principal works elements:

- Construction of a new water tunnel, with about 2.8km in length and 3m in diameter, from KBR to LSMR;
- Construction of an intake structure at KBR and an isolation system;
- Construction of an outfall structure at LSMR with an energy dissipater; and
- All associated civil, structural, geotechnical, electrical and mechanical works, including landscaping, permanent and temporary accesses as may be necessary for the completion of the works elements listed above.
- 1.2 The Project site consists of the intake site at KBR and the outfall site at the Lower Shing Mun Reservoir. The layout of the Project site is presented in **Appendix A**.
- 1.3 This project is a Designated Project under Part I of Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO). An Environmental Permit (EP), with Permit No. EP345/2009, was granted to the Water Supplies Department (WSD) for permitting the construction and operation of this Project. Subsequently, the EP was amended and a variation of EP, with Permit No. EP345/2009/A, was granted to the WSD on 11 November 2020.
- 1.4 The commencement date of construction of the Project was 12 July 2019. No major works except site clearance and preparation was performed before the commencement date of construction.
- 1.5 This is the 21<sup>st</sup> Monthly Environmental Monitoring and Audit (EM&A) Report presenting results and findings of all EM&A work required in the approved EM&A Manual for the period of 1 to 31 March 2021.
- 1.6 All project information since the commencement of work under EP including Monthly EM&A Reports is made available to the public via internet access at the website: https://www.epd.gov.hk/eia/register/permit/latest/vep5822020.htm
- 1.7 As part of the EM&A programme, baseline monitoring is required for determining the ambient environmental conditions. Baseline monitoring including background noise and water quality were conducted in periods from 3 May 2019 to 22 June 2019 in accordance to the approved EM&A Manual before commencement of construction works. The corresponding Baseline Monitoring Report has been compiled by the ET and verified by

the Independent Environment Checker (IEC) prior submitting to the Environmental Protection Department.




Figure 1.1 Project Organization Chart

1.9 Contact details of key personnel are presented in Table 1.1 below.

Table 1.1 Contact Details of Key Personnel

| Party              | Position      | Name             | Contact No. |
|--------------------|---------------|------------------|-------------|
| Bouygues Travaux   | Site Agent    | Mr. Alfred Tsang | 3959 7317   |
| Publics            |               |                  |             |
| Acuity             | Environmental | Mr. Kevin Li     | 2698 6833   |
| Sustainability     | Team Leader   |                  |             |
| Consulting Limited |               |                  |             |
| Ka Shing           | Independent   | Dr. Douglas Wong | 2618 2166   |
| Management         | Environment   |                  |             |
| Consultant Limited | Checker       |                  |             |

1.10 Details of major construction activities undertaken in this reporting period are shown in Table 1.2 below. The construction programme is presented in **Appendix B**.

21<sup>st</sup> Monthly EM&A Report Contract No.: DC/2018/08

Table 1.2 Summary of Construction Activities Undertaken in the Reporting Period

| Works Area    | Major Site Activities   |  |
|---------------|---|--|
| Portion A & D | TBM excavation  |  |
|               | Pre-drilling works  |  |
| Portion C     | Steel cofferdam installation  |  |
|               | <ul> <li>Excavation for maintenance walkway site formation</li> </ul> |  |

1.11 A summary of status of environmental legislations related licences, permits and/or notifications is presented in Table 1.3.

Table 1.3 Summary of Environmental Licences and Permits of the Project

| Type of Permit /<br>License  | Date of Application | Reference<br>Number      | Status                                 | Duration                              |
|--|---------------------|--------------------------|--|---------------------------------------|
| Variation of<br>Environmental<br>Permit  | 15-Oct-<br>2020     | EP-<br>345/2009/A        | Valid                                  | Along<br>project                      |
| Chemical Waste<br>Producer   | 22-Feb-<br>2019     | WPN5218-<br>733-B2557-01 | Approved.                              | Along project                         |
| Notification of The<br>Air Pollution<br>Control<br>(Construction<br>Dust) Regulation | 1-Mar-2019          | 442711                   | Completed<br>(No approval<br>required) | Along<br>project                      |
| Billing Account of<br>Trip Ticket System   | 25-Feb-<br>2019     | 703344617                | Approved on 13<br>March 2019           | Along project                         |
| Effluent Discharge<br>License for LSMR   | 4-Apr-2019          | WT00034164-<br>2019      | Approved                               | Until 31-<br>Jul-2024                 |
| Effluent Discharge<br>License for KBR  | 30-Sep-<br>2019     | WT00035821-<br>2020      | Approved                               | Until 31-<br>May-2025                 |
| Construction Noise<br>Permit for 24-hr<br>TBM assembly at<br>Portion A & D           | 6-Jan-2021          | GW-RN0026-<br>21         | Approved                               | 06-Feb-<br>2021 to 05<br>May-2021     |
| Construction Noise<br>Permit for works at<br>Portion C.                              | 20-May-<br>2020     | GW-RN0849-<br>20         | Approved                               | 14-Dec-<br>2020 to<br>13-Jun-<br>2021 |
| Construction Noise<br>Permit for works at<br>Tai Po Road                             | 21-Apr-<br>2020     | GW-RN0796-<br>20         | Approved                               | 13-Nov-<br>2020 to<br>12-May-<br>2021 |

Remark: Information for table 1.3 will be updated by the Contractor.

1.12 Contract documents required under conditions stipulated in the amended Environmental Permit are summarized in Table 1.4.

Table 1.4 Documents Submission Required in the amended Environmental Permit

| Document       | <b>EP Condition</b> | Timeframe        | Status        | Remarks                  |
|----------------|---------------------|------------------|---------------|--------------------------|
|                | No.                 |                  |               |                          |
| Landscape Plan | 2.4 & 2.5           | Submission of    | The document  | Submission               |
|                |                     | document shall   | was submitted | date to be               |
|                |                     | be done no       | to EPD on 9   | updated with             |
|                |                     | later than 6     | January 2020. | DSD.                     |
|                |                     | months after     |               |                          |
|                |                     | commencement     |               |                          |
|                |                     | of construction. |               |                          |
| Condition      | 2.6                 | Document shall   | The document  | N.A.                     |
| Survey Report  |                     | be deposited to  | was deposited |                          |
| for Historic   |                     | the authority    | to EPD on 3   |                          |
| Structures     |                     | before           | June 2019.    |                          |
|                |                     | commencement     |               |                          |
|                |                     | of construction. |               |                          |
| Baseline       | 4.2                 | Submission of    | The document  | 1 <sup>st</sup> Revision |
| Monitoring     |                     | document shall   | was submitted | was submitted            |
| Report         |                     | be done at least | to EPD on 28  | to EPD on 6              |
|                |                     | two weeks        | June 2019.    | August 2019.             |
|                |                     | before           |               |                          |
|                |                     | commencement     |               |                          |
|                |                     | of construction. |               |                          |

# 2. ENVIRONMENTAL MONITORING REQUIREMENTS AND PROGRAMME

2.1 The Environmental Monitoring and Audit requirements are set out in the approved EM&A Manual. Construction noise and water quality were identified as key environmental issues during the construction phase. A summary of the requirements for conducting impact noise and water quality monitoring is presented in the sub-sections below.

#### **Monitoring Parameters, Time and Frequency**

2.2 Impact monitoring parameters are summarized in Table 2.1 below.

Table 2.1 – Summary of Impact Monitoring Parameters

| <b>Environmental Aspect</b> | Parameters   | Frequency   |
|-----------------------------|--|---|
| Noise                       | <ul> <li>1 no. of L<sub>eq</sub>(30min) noise measurements between 0700-1900 hours on any normal weekdays</li> <li>3 nos. of consecutive L<sub>eq</sub>(5min) noise measurement between 0700-1900 hours on general holidays or Sunday (if works are undertaken)</li> <li>3 nos. of consecutive L<sub>eq</sub>(5min) noise measurement between 1900-2300 hours (if evening works are undertaken)</li> <li>3 nos. of consecutive L<sub>eq</sub>(5min) noise measurement between 2300-0700 hours (if nighttime works are undertaken)</li> </ul> | Once per week   |
| Water Quality               | <ul> <li>Dissolved Oxygen (mg/L)</li> <li>Dissolved Oxygen Saturation (%)</li> <li>pH Value</li> <li>Turbidity (NTU)</li> <li>Temperature (°C)</li> <li>Suspended Solids (mg/L)</li> </ul>   | <ul> <li>3 times per week</li> <li>Interval between two sets of monitoring shall not be less than 36 hours</li> </ul> |

#### **Monitoring Locations**

#### Noise

2.3 According to Section 4.4 of the approved EM&A Manual, the two most representative and affected noise sensitive receivers (NSRs) were designated as monitoring stations. Details regarding the two noise monitoring stations are shown in Table 2.2. Layout plans showing the monitoring locations are presented in **Appendix C**.

Table 2.2 – Designated Noise Monitoring Location

| Location ID (ID in EM&A Manual) | Type of NSR | Location                      | Description                                      |
|---------------------------------|-------------|-------------------------------|--|
| NM1 (LG)                        | Residential | Tower 1, Lakeview<br>Garden   | The closest NSR to<br>the Outfall Site<br>(LSMR) |
| NM2 (VH)                        | Residential | 4 ½ Milestone, Tai<br>Po Road | The closest NSR to<br>the Intake Site<br>(KBR)   |

#### **Water Quality**

2.4 According to Section 5.4 of the approved EM&A Manual, water quality monitoring should be performed at designated monitoring stations. Details regarding the four designated water quality monitoring stations are shown in Table 2.3.

Table 2.3 – Original Water Quality Monitoring Location

| ID | Description                               | Location   |
|----|---|--|
| C1 | Control Point near Intake Site            | Stepped channel by-passing KBR                           |
| D1 | Impact Monitoring Point near Intake Site  | Junction of stepped channel and overflow channel of KBR  |
| C2 | Control Point near Outfall Site           | Natural Stream directing to Lower<br>Shing Mun Reservoir |
| D2 | Impact Monitoring Point near Outfall Site | Overflow channel of Lower Shing<br>Mun Reservoir         |

2.5 As conditions of designated water quality monitoring locations have been changed since the issuing of the approved EM&A Manual, location C1, D1 and D2 are no longer feasible for conducting water quality monitoring. Therefore, the three locations were proposed to relocating to alternative monitoring locations. The proposal of alternative monitoring location was approved by EPD on 20 May 2019. Details regarding the approved water quality monitoring stations are shown in Table 2.4. Layout plans showing the original and approved monitoring locations are attached in **Appendix C**.

Table 2.4 – Approved Water Quality Monitoring Location

| ID  | Description                               | Location   |
|-----|---|--|
| C1b | Control Point near Intake Site            | Overflow channel of Kowloon<br>Reception Reservoir (KRR) |
| D1b | Impact Monitoring Point near Intake Site  | KBR  |
| C2  | Control Point near Outfall Site           | Natural Stream directing to LSMR                         |
| D2a | Impact Monitoring Point near Outfall Site | LSMR   |

#### **Monitoring Equipment**

#### **Noise**

- 2.6 As referenced to the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the International Electrical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring.
- 2.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter should be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0dB. The acoustic calibrator to be used shall meet IEC 942, 1988 Class 1 specifications. Annual calibration of all sound level meters and acoustic calibrators shall be conducted by a laboratory in Hong Kong or the manufacturer in compliance with national standards as recommended by the manufacturer of the sound level meter and acoustic calibrator.

#### Water Quality

- 2.8 DO and water temperature should be measured in-situ by a DO/temperature meter. The equipment should be portable and weather proof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:
  - A DO level in the range of 0-20 mg/l and 0-200% saturation; and
  - A temperature of between 0 and 45 degree Celsius.
- 2.9 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions (e.g. Orion Model 250A or an approved similar instrument) accordingly to the Standard Methods, APHA.
- 2.10 Turbidity should be measured in situ by the nephelometric method. The instrument should be portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment should be capable of measuring turbidity between 0-1000 NTU.

- 2.11 A water sampler, consisting of a transparent PVC or glass cylinder of a capacity of not less than two litres which can be effectively sealed with cups at both ends should be used. If water at sampling location is too shallow or not applicable for use of water sampler, a water bucket made of inert material (e.g. plastic) should be used instead.
- 2.12 In-situ monitoring instruments should be checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals.

#### **Environmental Quality Performance Limits (Action/Limit Levels)**

2.13 The baseline results form basis for determining the environmental acceptance criteria for the impact monitoring. Derived Action/Limit Levels for noise and water quality are summarised in Table 2.5 and 2.6 respectively.

Table 2.5 – Action / Limit Levels for Construction Noise Monitoring

| Time Period  | Action Level                              | Limit Level, dB(A) |
|--|---|--------------------|
| Daytime (0700-1900) except<br>general holidays and Sunday  |   | 75                 |
| *Measurements in L <sub>eq (30min)</sub>   |   |                    |
| Daytime (0700-1900) during<br>general holidays and Sundays<br>and all days during Evening<br>(1900-2300 hrs) | When one documented compliant is received | 60                 |
| *Measurements in L <sub>eq (5min)</sub>  |   |                    |
| Night-time (2300 – 0700 hrs)   |   | 45                 |
| *Measurements in $L_{eq}$ (Smin)   |   | 45                 |

Table 2.6 – Action/Limit Levels for Water Quality Monitoring

| Donomoton               | Performance  | <b>Monitoring Location</b>                                 |                                 |  |  |
|-------------------------|--------------|--|---------------------------------|--|--|
| Parameter               | Criteria     | D1b  | D2a                             |  |  |
| Dissolved               | Action Level | 6.1  | 6.3                             |  |  |
| Oxygen (mg/L)           | Limit Level  | 5.8  | 6.1                             |  |  |
| nH Voluo                | Action Level | 8.8  | 9.0                             |  |  |
| pH Value                | Limit Level  | $\leq 6.5 \text{ OR} \geq 8.9$                             | $\leq$ 6.5 <b>OR</b> $\geq$ 9.2 |  |  |
|                         | Action Lovel | 19.5   | 13.1                            |  |  |
| Turbidity (NITH)        | Action Level | <b>OR</b> 120% of upstream control station of the same day |                                 |  |  |
| Turbidity (NTU)         | T ' '. T 1   | 23.4   | 18.9                            |  |  |
|                         | Limit Level  | <b>OR</b> 130% of upstream control station of the same day |                                 |  |  |
|                         | A -ti1       | 9.0  | 22.0                            |  |  |
| Suspended Solids (mg/L) | Action Level | <b>OR</b> 120% of upstream control station of the same day |                                 |  |  |
|                         | Limit Loyal  | 13.0   | 25.0                            |  |  |
|                         | Limit Level  | OR 130% of upstream control station of the same day        |                                 |  |  |

#### Remarks:

- 1. Non-compliance occurs when monitoring result of Dissolved Oxygen is lower than the limits.
- 2. Non-compliance occurs when monitoring result of pH value is higher than the Action Levels or when the result does not fall into the pH range of the Limit Levels.
- 3. Non-compliance occurs when monitoring results of Turbidity and Suspended Solids is higher than the limits.

#### **Event / Action Plan**

2.14 Should there be any triggering of Action Levels, or exceedance of Limit Levels, the Event / Action Plan established in the approved EM&A Manual should be followed. The Event / Action Plan is attached in **Appendix H**.

#### 3. IMPACT MONITORING METHODOLOGY AND RESULTS

#### **Equipment Used**

3.1 Equipment used in impact noise and water quality monitoring during the reporting period is summarized in Table 3.1 below. Calibration certificates of equipment used are attached in **Appendix D**.

Table 3.1 – Equipment Used in the Reporting Period

| <b>Environmental Aspect</b> | Equipment             | Model   |  |
|-----------------------------|-----------------------|---|--|
|                             | Sound Level Meter     | Pulsar 43   |  |
| Noise                       | Sound Level Meter     | XL2   |  |
|                             | Calibrator            | Pulsar 105  |  |
|                             | Portable Anemometer   | Kestrel 1000  |  |
| Water Quality               | Multifunctional Meter | HORIBA U-53 Multiparameter Water Quality Meter YSI ProDSS |  |

#### **Monitoring Procedure**

#### Noise

- 3.2 Field measurement procedures for each set of the noise level measurement are as followed:
  - i. Record the field condition including weather conditions and any other potential source of interference;
  - ii. Turn the power of sound level meter on;
  - iii. Check the general condition of the sound level meter and the battery status;
  - iv. Mount the sound level meter onto a tripod of 1.2 m height;
  - v. Check the distance of the probe from closest facade;
  - vi. Adjust the orientation of probe so that it is facing the project site;
  - vii. Calibrate the sound level meter by using acoustic calibrator;
  - viii. Select the period of measurement to be 30 minutes;
  - ix. Select the appropriate displaying unit, dB(A);
  - x. Collect and record the sampled data;
  - xi. Calibrate the sound level meter by using acoustic calibrator. Repeat procedure ii. to xi. if the difference in calibration level is more than 1.0 dB.
- 3.3 All noise measurements were performed in the absence of fog, rain and wind with a speed exceeding 5m/s or wind with gusts exceeding 10m/s. Wind speed was checked with portable wind speed meter.

#### Water Quality

- 3.4 Field measurement procedures for each set of the water quality measurement are as followed:
  - i. The DO probe of the multifunctional meter is checked by wet bulb method; the pH and turbidity probes are checked against standard solutions. Record the checking result;
  - ii. Record the field condition including weather conditions and any other potential source of interference;
  - iii. Lower the sampler into water body and rinse it with water in the target water body;
  - iv. Fill the sampler until adequate sample is collected. Replicate sample at each monitoring location is required;
  - v. Rinse the bottles by the sample before transferring samples into containing bottles;
  - vi. Rinse the probe of multimeter with distilled water;
  - vii. Measure and record temperature, turbidity, pH value and DO of each bottle of sample;
  - viii. Bottles containing sample is stored temporarily in insulation box with ice until reaching the laboratory;
- 3.5 Analysis of SS was carried out in a HOKLAS accredited laboratory. Standard test method, APHA 2540 D, in accordance to American Public Health Association: Standard Methods for the Examination of Water and Wastewater APHA 21 ed was adopted.

#### Data Management and QA/QC

- 3.6 The monitoring data were handled by the ET's in-house data recording and management system. Laboratory responsible for laboratory analysis would follow QA/QC requirements as set out under HOKLAS scheme.
- 3.7 The in-situ monitoring data measured in the equipment were recorded by both field operators and by the equipment itself. Laboratory analysis results were directly issued by the designated laboratory. All data were then input into a computerized database which is properly maintained by the ET. Cross checking between results was performed by other personnel.

#### **Noise Monitoring Result**

- 3.8 Construction noise monitoring was performed at during the reporting period. No work was conducted during restricted hours at KBR as confirmed by the Contractor, therefore no noise monitoring was performed during restricted hours at NM2 in the reporting period.
- 3.9 Evening time construction work has been conducted since 25 March 2020. Evening time monitoring was conducted on 5, 10, 17, 25 and 30 March 2021 at NM1. The evening time construction noise monitoring data is presented in Table 3.2

Table 3.2 Summary of Evening Time Noise Monitoring Result

| Monitoring | Time Period                               | $\mathbf{L}_{\mathbf{e}}$ | Limit Level, |      |       |
|------------|---|---------------------------|--------------|------|-------|
| Location   | Time Terrou                               | Mean                      | Max          | Min  | dB(A) |
| NM1        | All days during<br>Evening<br>(1900-2300) | 43.3                      | 44.5         | 42.1 | 60    |

3.10 Night time construction work has been conducted since 6 April 2020. Night time monitoring was conducted 5, 10, 17, 25 and 30 March 2021. The night time construction noise monitoring data is presented in Table 3.3

Table 3.3 Summary of Night Time Noise Monitoring Result

| Monitoring | Time Period                             |           | Leq(5min), | dB(A)                    | Limit<br>Level, |
|------------|---|-----------|------------|--------------------------|-----------------|
| Location   | Time Feriou                             | Measured  | Baseline   | Corrected <sup>(1)</sup> | dB(A)           |
| NM1        | All days<br>during Night<br>(2300-0700) | 39.1-43.1 | 51.9       | Below Baseline           | 45              |

<sup>(1)</sup> When applicable, the measured noise levels are corrected against the baseline noise levels by using the formula:  $10 \log(10^{\frac{measured \ level}{10}} - 10^{\frac{baseline \ level}{10}})$ 

3.11 Daytime during general holidays and Sundays construction work had conducted on 7, 14, 21 and 28 March 2021 at NM1. Construction noise monitoring was also conducted in the same day. The daytime during general holidays and Sundays construction noise monitoring data is presented in Table 3.4.

Table 3.4 Summary of Daytime during General Holidays and Sundays Noise Monitoring Result

| Monitoring | T' D . ' . I  | $\mathbf{L}_{\mathbf{e}}$ | Limit |      |                 |
|------------|---|---------------------------|-------|------|-----------------|
| Location   | Time Period   | Mean                      | Max   | Min  | Level,<br>dB(A) |
| NM1        | Daytime (0700-1900)<br>during general holidays<br>and Sundays | 44.6                      | 45.3  | 43.9 | 60              |

3.12 Five (5) sessions of construction noise impact monitoring at NM1 and NM2 for daytime except general holidays and Sundays. The noise monitoring data is presented in **Appendix E** and results are summarized in Table 3.5.

12

Table 3.5 Summary of Construction Noise Monitoring Results

| Monitoring |                                       | Leo      | Limit |      |              |  |
|------------|---------------------------------------|----------|-------|------|--------------|--|
| Location   | Time Period                           | Mean Max |       | Min  | Level, dB(A) |  |
| NM1        | Daytime (0700 – 1900)                 | 45.3     | 47.2  | 44.4 | 75           |  |
| NM2        | except general holidays<br>and Sunday | 52.9     | 56.8  | 49.5 | 13           |  |

- 3.13 No construction noise related complaint was received in the reporting period. There was no Action / Limit Levels exceedance of construction noise recorded in the reporting period.
- 3.14 Weather conditions during monitoring were mainly cloudy with sunny intervals. Summary of meteorological data is presented in **Appendix G**.

#### **Water Quality Monitoring Result**

- 3.15 Water quality monitoring was performed at approved monitoring locations, i.e. C1b, D1b, C2 and D2a, during the reporting period.
- 3.16 Thirteen (13) sessions of water quality monitoring were performed at each of the approved monitoring locations. The water quality monitoring data is presented in **Appendix F** and results are summarized in Table 3.6.

Table 3.6 Summary of Water Quality Monitoring Results

| Paran                | neters | C1b | D1b   | C2 | D2a   |
|----------------------|--------|-----|-------|----|-------|
| Dissolved            | Min    | -   | 7.1   | -  | 7.7   |
| Oxygen               | Max    | -   | 15.0  | -  | 10.3  |
| (mg/L)               | Mean   | -   | 9.4   | -  | 8.6   |
| Dissolved            | Min    | -   | 81.9  | -  | 91.3  |
| Oxygen<br>Saturation | Max    | -   | 178.8 | -  | 122.5 |
| (%)                  | Mean   | -   | 113.4 | -  | 101.6 |
|                      | Min    | -   | 6.9   | -  | 7.7   |
| pH Value             | Max    | -   | 8.7   | -  | 10.3  |
|                      | Mean   | -   | 8.0   | -  | 8.6   |
|                      | Min    | -   | 0.2   | -  | 0.5   |
| Turbidity<br>(NTU)   | Max    | -   | 10.6  | -  | 6.6   |
| (1110)               | Mean   | -   | 3.5   | -  | 2.2   |
| Suspended            | Min    | -   | 2.5   | -  | 2.1   |
| Solids 1             | Max    | -   | 6.2   | -  | 15.2  |
| (mg/L)               | Mean   | -   | 3.0   | -  | 3.6   |

Remarks.

- 3.17 The control points C1b and C2 were observed dried up on all monitoring days in March 2021. Insufficient water was available for sample collection.
- 3.18 Shallow water and break up into sections of the stream were observed at control points (C1 and C2), which are located at the natural stream directing to the construction site and Kowloon Byewash Reservoir and Lower Shing Mun Reservoir, during water monitoring event in March 2021; and the natural stream where C1b and C2 located were found dried up during water monitoring event in March 2021. The abnormal stream conditions for the natural stream where C1b and C2 located were considered due to lack of precipitation in this period of time. Trace amount of or no water from the natural streams where C1b and C2 located were observed flowing through the impact monitoring point (D1b and D2a) near the construction site at Kowloon Byewash Reservoir and Lower Shing Mun Reservoir in March 2021. Low water level of Kowloon Byewash Reservoir Lower Shing Mun Reservoir was also observed as a result of lack of precipitation and/or WSD assistance in drawing off the reservoir water. The actual sampling location of D2a is subject to the actual water level of the reservoir and was determined on-site at locations close to the site.

14

<sup>1.</sup> Lower detection limit of Suspended Solids is 2.5. Data lower than such limit is regarded as 2.5 in result presentation.



- 3.19 As a result, some Action and Limit levels of water quality monitoring at D1b and D2a in March 2021 were referred only to the respective percentile of baseline data according to the Baseline Monitoring Report when insufficient water was available for sample collection.
- 3.20 Weather conditions during monitoring were mainly cloudy with sunny intervals. Summary of meteorological data is presented in Appendix G.

#### 4. WASTE MANAGEMENT

- 4.1 An on-site environmental coordinator, i.e. Environmental Officer, has been employed by the Contractor to coordinate and supervise the project waste management works.
- 4.2 Waste arisen from the construction works are classified into the followings:
  - Construction and demolition (C&D) material;
  - Chemical waste; and
  - General refuse.
- 4.3 Waste disposal record provided by the Contractor is summarized in Table 4.1.

Table 4.1 Summary of Waste Disposal

| Tuest WI Summing of Waste Eispeens |                         |  |  |                             |                        |                      |
|------------------------------------|-------------------------|--|--|-----------------------------|------------------------|----------------------|
|                                    | Quantity                |  |  |                             |                        |                      |
|                                    |                         | ~: · ·                                   | No   | on-inert C&D Mate           | rials                  |                      |
| Reporting period                   | Inert C&D  Materials    | Inert C&D   Chemical   Materials   Waste | Others, e.g. General<br>Refuse disposed at | Recycled materials          |                        |                      |
|                                    | (in'000m <sup>3</sup> ) | (in'000kg)                               | Landfill (in'000m³)                        | Paper/card board (in'000kg) | Plastics<br>(in'000kg) | Metals<br>(in'000kg) |
| March 2021                         | 6.096                   | 0.00                                     | 0.00638                                    | 0                           | 0                      | 0                    |

4.4 The Monthly Summary Waste Flow Table is presented in **Appendix I**.

21<sup>st</sup> Monthly EM&A Report Contract No.: DC/2018/08

#### 5. SITE INSPECTION

- 5.1 Joint weekly site inspections were conducted by representative of ET, Contractor and Engineer so as to monitoring the implementation of proper environmental pollution control and mitigation measures. Five (5) site inspections were performed in the reporting period.
- 5.2 One joint site inspection with IEC was also undertaken on 2 March 2021. Minor deficiencies were observed during weekly site inspection. Inspection findings are summarized in Table 5.1.

Table 5.1 Weekly Inspection Findings

| Date          | Location    |    | Observation(s)   |          | Follow-up Status                           |
|---------------|-------------|----|--|----------|--|
| 2 March 2021  | LSMR        | 1. | Stockpile of dusty materials shall be covered entirely.                    | 1.       | Dusty materials were covered.              |
|               | KBR         | 1. | The drip tray was damaged and should be repaired/changed.                  | 1.<br>2. | The drip tray was repaired. Tree fence was |
|               |             | 2. | Trees to be retained on site should be carefully protected and fenced off. |          | provided to protect the trees.             |
| 9 March 2021  | LSMR        |    | No environmental deficiency was observed.                                  |          | N.A.                                       |
|               | KBR         | 1. | De-colored NRMM should be replaced.  | 1.       | NRMM label was replaced.                   |
| 15 March 2021 | LSMR<br>KBR |    | No environmental deficiency was observed.                                  |          | N.A.                                       |
| 23 March 2021 | LSMR<br>KBR |    | No environmental deficiency was observed.                                  |          | N.A.                                       |
| 30 March 2021 | LSMR<br>KBR |    | No environmental deficiency was observed.                                  |          | N.A.                                       |

#### 6. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

- 6.1 No exceedance was recorded for noise and water quality monitoring in the reporting period
- When the nature of exceedance event is considered not project-related after investigation, no further actions as listed in the event / action plan were required.
- 6.3 One (1) complaint regarding environmental issue was received in the reporting period. The complaint and the follow-up investigation are summarized as below:

| Complaint             | EC001-IRTS20210303_001   |
|-----------------------|--|
| Code                  |  |
| Complaint description | EPD received a report last month and the content is extracted below. "recently found a construction work has been started adjacent to a stream (near 22 21.686' 114 9.266') at Kam Shan Country Park. On last Wednesday (26 Jan 21), he found wooden boards and bamboos transported to the site using helicopters, and on Saturday (30 Jan 21), he found scaffolding was erected. We also found some trees were cut down, and a path was recently built.             |
|                       | As the stream is one of the most important sites for freshwater turtle in Hong Kong, would it be possible for us to know more details about the work, e.g., what work will be done on the site and what will be the work duration? We would like to see if there are anything conservation measures that we need to do on the turtle populations there.  |
|                       | We searched on the internet and found this work might be related to the underground water tunnel connecting between Kowloon Reservoir and lower Shing Mun Reservoir (from the link below). <a href="https://www.epd.gov.hk/eia/english/alpha/aspd_496.html">https://www.epd.gov.hk/eia/english/alpha/aspd_496.html</a> <a href="https://www.dsd.gov.hk/EN/Our_Projects/All_Projects/4108CD.html">https://www.dsd.gov.hk/EN/Our_Projects/All_Projects/4108CD.html</a> |
| Parameter             | Works within Country Park  |
| Investigation finding | The ET approached the Contractor to obtain the details of the site works at the location of complaint. The ET was informed that the Contractor was carrying out preparation works and erection of scaffolding platform for ground investigation (GI) works at Borehole No. RDH3 during the concerned period.   |
|                       | Joined with the Contractor and the Supervisor's representatives, the ET conducted a site visit to the concerned area on 12 Mar 2021 but the concerned area was considered not accessible due to safety consideration. A photograph showing the entrance of sole access leading to the compliant location was taken on that day as shown below:   |



Based on the Pre-Construction Site Check Report for RDH3 provided by the Contractor, pre-construction site checking was conducted by a certified arborist on 21 January 2021, in which the trees and plant species of conservation importance specified under EP No. EP-345/2009/A were identified, photo recorded and demarcated for preservation on site. Vegetation clearance works was carried out but no trees and plant species of conservation importance were cut down.

At the concerned location, a scaffolding platform was erected and helicopters were used to transported the materials.

In view of several considerations including the progress of TBM tunneling works and the additional time requiring for any conservation measures for the freshwater turtle, the Contractor considered that there would not be sufficient time to complete the planned GI fieldworks and the associated laboratory tests for Borehole No. RDH3 before arrival of Tunneling Boring Machine at about 120m below the existing ground level. The Contractor decided to suspend immediately.

# Actions taken / to be taken

The planned GI works the concerned area were ceased before carrying out. The temporary scaffolding platform for GI works and the wooden boards forming the site access to the platform were dismantled shortly after. All plants, machines and most of the materials were removed off site by aerial lifting right after Chinese New Year.

Remarks N/A

6.4 There was no notification of summon and successful prosecution for breaches of current environmental protection/pollution control legislation in the reporting period.

6.5 The Cumulative statistics on complaints, notifications of summons and successful prosecutions is presented in **Appendix L**.

#### 7. IMPLEMENTATION STATUS OF MITIGATION MEASURES

7.1 The Contractor has been implementing environmental mitigation measures set out in the approved EM&A Manual subject to the actual site condition. The implementation schedule is presented in **Appendix J**. Mitigation measures generally implemented by the Contractor in the reporting period are summarized in Table 7.1.

Table 7.1 Implemented Environmental Mitigation Measures in the Reporting Period

| Environmental<br>Aspect | Mitigation Measures Implemented  |
|-------------------------|--|
| Air Quality             | <ul> <li>Water spraying at works area before, during and after operation</li> <li>Restricting heights from which materials were to be dropped</li> <li>All vehicles were washed to remove dusty materials immediately before leaving the site</li> <li>Erection of hoarding of not less than 2.4m in height</li> <li>Covering dusty materials stockpile entirely with impervious tarpaulin</li> <li>Spraying dusty materials with water immediately prior to any loading, unloading or transfer operation</li> </ul>   |
| Construction<br>Noise   | <ul> <li>The Contractor had been submitting method statement to the Engineer Representative for the approval of working method, equipment and noise mitigation measures to be used before commencing any work</li> <li>Unused equipment was switched off</li> <li>Regular maintenance of plants and equipment</li> </ul>   |
| Water Quality           | <ul> <li>Provision of desilting facilities within works area capable of controlling discharge of SS to comply with WPCO/TM-DSS</li> <li>Preparing of Contingency Plan which detailing the response and procedures when there was accidental spillage</li> <li>Provision of channels, earth bunds and sand bags barriers for directing surface runoff to desilting facilities</li> <li>Existing manholes were covered</li> <li>Portable chemical toilets were provided on-site and licensed contractor was employed for the collection and disposal process</li> <li>Two layers of silt curtain were deployed to separate the works area from water gathering ground</li> <li>Oil and grease removal materials were provided</li> <li>Exposed slopes were either shotcreted or covered by impervious tarpaulin</li> </ul> |

| Waste         | <ul> <li>Provision of on-site coordinator for waste management</li> </ul>                    |
|---------------|--|
| Management    | <ul> <li>Excavated material was reused on site as far as practicable to</li> </ul>           |
|               | minimize off-site disposal   |
|               | <ul> <li>Sorting of waste materials into inert/non-inert type on-site</li> </ul>             |
|               | <ul> <li>Trip Ticket System was implemented for control of C&amp;D waste disposal</li> </ul> |
|               | <ul> <li>Covered bins were provided for the containment of general</li> </ul>                |
|               | refuse   |
|               | <ul> <li>Toolbox talks were provided to workers for enhancing their</li> </ul>               |
|               | awareness  |
| Ecology       | <ul> <li>Clear definition of site boundary was provided</li> </ul>                           |
|               | <ul> <li>Pavetta hongkongensis had been transplanted on-site</li> </ul>                      |
|               | <ul> <li>Eating, leaving food and feeding wildlife are forbidden in works</li> </ul>         |
|               | area   |
|               | <ul> <li>Fishing was forbidden in works area</li> </ul>                                      |
|               | <ul> <li>Litter was removed off-site regularly</li> </ul>                                    |
|               | Unused equipment was switched off  |
| Landscape and | <ul> <li>Retained trees were protected</li> </ul>  |
| Visual        | <ul> <li>Hoarding erected was compatible with surrounding setting</li> </ul>                 |
| Cultural      | <ul> <li>Condition survey was conducted prior to the commencement of</li> </ul>              |
| Heritage      | construction   |
|               | <ul> <li>Vibration monitoring had been implemented in accordance with</li> </ul>             |
|               | recommendations in the condition survey report   |

22

#### 8. ENVIRONMENTAL FORECASTING

8.1 As advised by the Contractor, major construction works to be performed in the next reporting month, i.e. April 2021, include the followings:


| Works Area    | Major Site Activities            |
|---------------|----------------------------------|
| Portion A & D | TBM excavation                   |
|               | Pre-drilling works               |
| Portion C     | Intake structure construction    |
|               | Maintenance walkway construction |

- 8.2 The Contractor is reminded to properly implement mitigation measures for each specified works. The Contractor should also carefully program the drainage diversion and TBM launching platform works so as to critically protect the water gathering ground of LSMR during construction.
- 8.3 Tentative schedule of impact construction noise and water quality monitoring for the next reporting month, i.e. April 2021, is presented in **Appendix K**. Monitoring will be performed at same locations presented in above sections.

#### 9. CONCLUSION AND RECOMMENDATIONS

- 9.1 This is the 21<sup>tt</sup> Monthly Environmental Monitoring and Audit (EM&A) Report presents EM&A works undertaken in the period of 1 to 31 March 2021. EM&A works were performed in accordance with the approved EM&A Manual and conditions stipulated in the amended Environmental Permit EP-345/2009/A.
- 9.2 Impact monitoring for construction noise and water quality were performed in the reporting period.
- 9.3 The control points C1b and C2 were observed dried up on all monitoring days in March 2021. Insufficient water was available for sample collection.
- 9.4 Similar to predictions from the EIA report, no project-related exceedance was identified from the EM&A programme of the reporting month.
- 9.5 Weekly site inspections were performed during the reporting period.
- 9.6 One (1) complaint regarding environmental issue was received in the reporting period. The complaint was forwarded by EPD and received by the ET on 3 March 2021 regarding works within the Kam Shan Country Park. Based on the information available for the investigation, no adverse impact on the trees and plant species of conservation importance specified in Condition 3.3 of EP-345/2009/A was reported and recorded.
- 9.7 No notification of summons nor prosecution have been received since the commencement of the Project.
- 9.8 The Contractor is reminded that all works to be undertaken within the water gathering ground of LSMR and KBR must fulfill statutory environmental requirements, especially in watercourse protection.

Appendix A
Project Site Layout Plan



Appendix B
Latest Construction Programme

Subcontract Pipe Pile Wall and Grouting Works for Outfal Structure (Stage Subcontract Supply & II 2nd Submission - Mined Turnel Design Data Date: 28-Feb-21 1 of 3 DDAComment/Approval for Ladder & Platform at Intake Structure Relevant UU Stake Hoders Checked Approved A. Tsang DDA& GEO's Comment/Approval for Stope Upgrading Works for Feature DDAComment/Approyal for Extension of Splage Drainage Channe Utily Diversion Proposal Approval by Ready for Procurement, DDAComment/Approval for Footing for Maintenance Walkway Prepare DDA for Vertical Ladder & Intermediate Platform at Intake Structure 1st Submission - Mined Turnd Design Preparation & Submission Review and Comments (GEO) DDAComment/Approval for Temp. Site Formation for Maintenance Walkway Date Revision 28-Feb-21 Rolling Y21M02D28a Prepare DDA for Stope Upgrading Works for Feature no. 11NWA/C588 Prepare Utility Diversion Proposal DDAC Prepare DDA for Extension of Spillage Drainage Channel Gl for Stope Upgrading Works (IRTS/KBR/DH 1, 2 & TP3) Predriing Prepare DDA for Decking for Maintenance Walkway Steel cofferdam Installation Mar 25 Contract No. DC/2018/08 : Inter-Reservoirs Transfer Scheme Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir Pep 74 29Mar-21 09-Mar-21 06-May-21 10-May-21 19-Jul-22 26-Mar-21 07-Apr-21 13-Mar-21 14.Apr-21 11-Mar-21 12-Apr-21 14-Apr-21 304Mar-21 30-Apr-21 06-May-21 27-Apr-21 01-Jun-21 12-Jun-21 26 08-Mar-21 09-Apr-21 08-Jul-21 13-Mar-21 30-Mar-21 23-Jun-21 27-Feb-21A 11-Mar-21 29-Jan-21A 02-Mar-21 11-Mar-21 30-Mar-21 08-Mar-21 18-Jan-21A 15-Mar-21 14-Jan-21A 08-Dec-20A 15-Mar-21 18-Jan-21A 314Mar-21 18-Jan-21A 07-Apr-21 28-Apr-21 02-Jul-19A 02-Jan-21A 12-Mar-21 02-Jun-21 31-Mar-21 42 22 88 8 24 8 124 Ж 8 0 8 8 8 ¥ 4 ¥ 8 8 R ¥ 18 Subcontract Supply & Installation of Shutting and Walling System for Outfall Shucture Subcontract Pipe Pile Wall and Grouting Works for Outfall Structure (Stage 2B) DDAComment/Approval for Temp. Site Formation for Maintenance Walkway DDA& GEO's Comment/Approval for Stope Upgrading Works for Feature Prepare DDA for Vertical Ladder & Intermediate Platform at Intake Structure 2nd Submission - Mined Turnel Design Preparation & Submission with ICE Prepare DDA for Stope Upgrading Works for Feature no.11NWA/C593 DDAComment/Approval for Extension of Sollage Drainage Channel DDAComment/Approval for Ladder & Platform at Intake Structure DDAComment/Approval for Decking for Maintenance Walkway Utiliy Diversion Proposal Approval by Relevant UU Stake Hobbers 1st Submission - Mined Turnel Design Preparation & Submission DDAComment/Approval for Footing for Maintenance Walkway GI for Stope Upgrading Works (IRTS/KBR/DH 1, 2 & TP3) IRTS - 3M Rolling Programme (Y2/1M02D28b) Prepare DDA for Extension of Splage Drainage Channel Critical Remaining Work Prepare DDA for Decking for Maintenance Walkway Preliminaries and General Requirements Procurement of Consultants and Sub-Contractors faintenance Walkway at KBR ( Intake Structure Wall Construction Prepare Utility Diversion Proposal ◆ Milestone Review and Comments (GEO) Review and Acceptance (GEO) Tai Po Road Site (TGLA No. TST453) Ready for Procurement Activity Name Predriing **Tunneling Works** Actual Level of Effort Remaining Work **CSD Submission** Pro\_SCan\_1400-10 CSD\_PF\_2200-10 — Pro\_SCαn\_1300-20 SD1\_0F\_0990 KBR Mined Ture MID-MB\_1000 CSD\_PF\_3150 CSD\_FF\_3190 CSD\_FF\_3210 CSD\_FF\_3250 Actual Work CSD\_FF\_Z210 CSD\_PF\_3170 CSD\_FF\_3230 CSD\_PF\_3270 CSD\_PF\_3280 MTD\_KB\_3000 MTD\_KB\_4000 CSD\_PF\_3180 CSD\_PF\_3220 Design Subm TPR\_GW-1040

Layout: 4 - IRT-Rolling Y21M01D28a-2 TASK filters: 3 Month Rolling, Level of Effort.

IRTS: 3 Month Rolling Programme (Mar 21 ~ May 21)

Goutingfor PL7 at CH2345 Data Date: 28-Feb-21 PL7 (CH1972 to CH2345) 2 of 3 2nd Submission - E&M Design Preparation & Submission with ICE Review and Acceptance 2nd Submission - Lifting Crane Design Preparation & Submission with ICE Checked Approved A. Tsang Review and Acceptance Gouting for F4 at CH1972 ■ F4 (CH1757 to CH1972) Gouting for PL6 at CH1757 ■ PL6(CH1562to CH1757) Revision 28-Feb-21 Rolling Y21M02D28a Gouting for F3 at CH1552 F3 (CH1326 to CH1552) 1st Submission - E&M Design Preparation & Submission Review and Commerts Date GI (CH2345-PL7)-IRTSWT/RDH1 Gouting for PL5 at CH1326 ■ PL5(CH1171 to CH1326) Review and Comments Gouting for PL4 at CH1171 Review and Acceptance Mar 25 Contract No. DC/2018/08 : Inter-Reservoirs Transfer Scheme Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir Pep 24 074May-21 10-Jul-21 08-Apr-21 21-Apr-21 12-Mar-21 314Mar-21 07-May-21 29May-21 18-Way-21 17-Jul-21 174Mar-21 05-Apr-21 23-Apr-21 05Jun-21 05Aug-21 06JUH21 20-Mar-21 6 04-War-21 10-War-21 16JUH21 08-Jun-21 07-JUF21 26-Jul-21 11-Dec-20 A 03-Mar-21 27-Apr-21 20-May-21 02Jun-21 11-Jun-20 A 19Feb-21A 22-Mar-21 06-Apr-21 09-Apr-21 08-May-21 14-Sep-20A 13-Mar-21 01-Apr-21 08-May-21 31-May-21 01-Mar-21 30-Jun-20A 19-Mar-21 22-Apr-21 24.Apr-21 12-May-21 22-Mar-21 07-Jun-21 88 16 88 \$2 142 315 38 ន 8 7 ಛ ო = 5 က প্র æ 88 æ 83 6 Outfall Structure at Lower Shing Mun Reservoir (Conforming Design) | KBR Intake: E&M for Electric Actuated Penstocks and Automatic Flow Control System 2nd Submission Lifting Crane Design Preparation & Submission with ICE 2nd Submission - E&M Design Preparation & Submission with ICE 1st Submission - Mined Turnel Design Preparation & Submission 📘 Intake Structure at Kowloon Byewash Reservoir Supply and Delivery of E&M Materials / Equipments \*(P1a) 1st Submission - E&M Design Preparation & Submission Excavation Permit Application for Power Supply Cables nt Works of Kam Shan Country Park-Design Oritical Remaining Work ement, Manufacture and Delivery stallation of Lifting Crane
Supply and Delivery of Lifting Crane \*(P1a) 2nd Batch: Segment Fabrication 1579 rings GI (CH2345-PL7)-IRTSWT/RDH1 ◆ Milestone Grouting for PL4 at CH1171 Grouting for PL5 at CH1326 Grouting for F3 at CH1552 PL6 (CH1552 to CH1757) Gouting for PL6 at CH1757 Grouting for F4 at CH1972 Gouting for PL7 at CH2345 HKBR Intake: E&M Desing for Lifting Cran PL7 (CH1972 to CH2345) F3 (CH1326 to CH1552) F4 (CH1757 to CH1972) Review and Acceptance Segment Delivery to Site Review and Comments Review and Acceptance Activity Name LSMR Outfall: Design Subn Landscaping Works Actual Level of Effort TBM Fault Zone GI KBR\_IND\_1380

KBR Intake: E&M Ins

KB\_ISW\_3890 Lining Mould Procu Remaining Work TBM Excavation #BR\_BMD\_1100 | #BR\_BMD\_1200 | #BR\_BMD\_1300 | #BR\_BM TBM\_Exc\_1550 TBM\_Exc\_1600 TBM\_Exc\_2400 TBM\_Exc\_2450 TBM Exc 1650 TBM\_Exc\_1700 TBM Exc 1750 TBM\_Exc\_1800 TBM\_Exc\_1850 TBM\_Exc\_2100 TBM\_Exc\_2150 LSM\_OSD\_1300 Actual Work HBR\_EMD\_1000 KBR\_EMD\_1360 WBR\_BMD\_1370 KBR Intake: MTD\_KB\_4010 TBM\_Ln\_1510 TBM\_Ln\_1500 Site Works 📲 Enhar O activity ID <u>.</u>

Layout: 4 - IRT-Rolling Y21M01D28a-2 TASK filters: 3 Month Rolling, Level of Effort.

RTS: 3 Month Rolling Programme (Mar 21 ~ May 21)

IRTS: 3 Month Rolling Programme (Mar 21 ~ May 21)

Layout : 4 - IRT-Rolling Y21M01D28a-2 TASK filters: 3 Month Rolling, Level of Effort. Data Date : 28-Feb-21

2nd Submission-Enhancement works at Kam Shan Country Park-Design Preparation & Sub 3 of 3 Review and Acceptance \*(P1c) Checked Approved A.Tsang 
 Mar
 2021
 May


 25
 26
 27


 1st Sumissin-Etranoment wolks at Kam Stan County Patch Design Plagaration & Sutmission \*(Ptc)
 27
 Date Revision 28-Feb-21 Rolling Y21M02D28a Review and Comments \*(P1c) Contract No. DC/2018/08 : Inter-Reservoirs Transfer Scheme Water Tunnel Between Kowloon Byewash Reservoir and Lower Shing Mun Reservoir 304/kar-21 27-Apr-21 25-May-21 09-Mar-21\* 19-Dec-20A 10-Mar-21 31-Mar-21 29-Apr-21 8 2 8 88 Review and Commerte 'PPIc) 2nd Sumission-Efrancement works at Kem Sten Courtry Park-Design Paparation & Sumission with ICE 'PPIc) Review and Acceptance 'PPic) 1st Submission-Enhancement works at Kam Shan Country Park-Design Preparation & Submission \*(P1c) Oritical Remaining Work ◆ Milestone Activity Name Actual Level of Effort
Actual Work Remaining Work KBR\_BNW\_1400


KBR\_BNW\_1500


KBR\_BNW\_1600 KBR\_ENW\_1300 Activity ID

Appendix C
Monitoring Locations









# Appendix D Calibration Certificates of Equipment Used

# Certificate of Calibration

for

|              | C 17 134       |     |
|--------------|----------------|-----|
| Description: | Sound Level Me | ter |

Manufacturer: Pulsar Instruments Plc

Type No.: Model 43 (Serial No.: PN1768)

Microphone: PM1 (Serial No.: 011842A)

Preamplifier: PA40 (Serial No.: 1783)

Submitted by:

Customer: Acuity Sustainability Consulting Limited

Address: Unit 1908, Nos. 301-305 Castle Peak Road,

Kwai Chung, N.T.

Upon receipt for calibration, the instrument was found to be:

**✓** Within

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 28 May 2020

Date of calibration: 01 June 2020

Calibrated by:

Date of issue: 01 June 2020

Certified by:\_

Mr. Ng Yan Wa aboratory Manager

Certificate No.: APJ20-037-CC001

Page 1 of 4



#### 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

#### 2. Calibration Conditions:

Air Temperature: 24.5 °C
Air Pressure: 1008 hPa
Relative Humidity: 65.3 %

#### 3. Calibration Equipment:

|                          | Туре     | Serial No. | Calibration Report<br>Number | Traceable to |
|--------------------------|----------|------------|------------------------------|--------------|
| Multifunction Calibrator | B&K 4226 | 2288467    | AV200041                     | HOKLAS       |

#### 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

| Sett      | Setting of Unit-under-test (UUT) |           |                | Appl      | ied value     | UUT Reading, | IEC 61672 Class 1 |
|-----------|----------------------------------|-----------|----------------|-----------|---------------|--------------|-------------------|
| Range, dB | Freq. V                          | Weighting | Time Weighting | Level, dB | Frequency, Hz | dB           | Specification, dB |
| 20-140    | dBA                              | SPL       | Fast           | 94        | 1000          | 93.7         | ±0.4              |

#### Linearity

| Sett      | ing of U | nit-under-t | est (UUT)      | Appl      | ied value     | UUT Reading, | IEC 61672 Class 1 |
|-----------|----------|-------------|----------------|-----------|---------------|--------------|-------------------|
| Range, dB | Freq. '  | Weighting   | Time Weighting | Level, dB | Frequency, Hz | dB           | Specification, dB |
|           |          |             |                | 94        |               | 93.7         | Ref               |
| 20-140    | dBA      | SPL         | Fast           | 104       | 1000          | 103.7        | ±0.3              |
|           |          |             |                | 114       |               | 113.7        | ±0.3              |

#### Time Weighting

| Setting of Unit-under-test (UUT) |         |          |                | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|----------------------------------|---------|----------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB                        | Freq. W | eighting | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
| 20-140                           | dBA     | SPL      | Fast           | 94            | 1000          | 93.7         | Ref               |
| 20-140                           | uBA     | SPL      | Slow           | 94            | 1000          | 93.7         | ±0.3              |

Certificate No.: APJ20-037-CC001



#### Frequency Response

#### Linear Response

| Sett      | Setting of Unit-under-test (UUT) |          |                | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|----------------------------------|----------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq. We                         | eighting | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
|           |                                  |          |                |               | 31.5          | 93.8         | ±2.0              |
|           |                                  |          |                |               | 63            | 93.8         | ±1.5              |
|           |                                  |          |                | 125           | 93.9          | ±1.5         |                   |
|           |                                  | dB SPL   | Fast           | 94            | 250           | 93.8         | ±1.4              |
| 20-140    | dB                               |          |                |               | 500           | 93.8         | ±1.4              |
|           |                                  |          |                |               | 1000          | 93.7         | Ref               |
|           |                                  |          |                |               | 2000          | 93.5         | ±1.6              |
|           |                                  |          |                |               | 4000          | 93.1         | ±1.6              |
|           |                                  |          |                |               | 8000          | 93.1         | +2.1; -3.1        |

#### A-weighting

| Sett      | Setting of Unit-under-test (UUT) |          |                |           | Applied value |            | IEC 61672 Class 1 |
|-----------|----------------------------------|----------|----------------|-----------|---------------|------------|-------------------|
| Range, dB | Freq. W                          | eighting | Time Weighting | Level, dB | Frequency, Hz | dB         | Specification, dB |
|           |                                  |          |                |           | 31.5          | 55.5       | -39.4 ±2.0        |
|           |                                  |          |                |           | 63            | 67.7       | -26.2 ±1.5        |
|           |                                  |          |                | 125       | 77.7          | -16.1 ±1.5 |                   |
|           |                                  |          | Fast           |           | 250           | 85.1       | -8.6 ±1.4         |
| 20-140    | dBA                              | SPL      |                | 94        | 500           | 90.5       | -3.2 ±1.4         |
|           |                                  |          |                |           | 1000          | 93.7       | Ref               |
|           |                                  |          |                |           | 2000          | 94.7       | +1.2 ±1.6         |
|           |                                  |          |                |           | 4000          | 94.1       | +1.0 ±1.6         |
|           |                                  |          |                |           | 8000          | 92.1       | -1.1+2.1; -3.1    |

#### C-weighting

| Setting of Unit-under-test (UUT) |         |           | Applied value  |           | UUT Reading,  | IEC 61672 Class 1 |                   |
|----------------------------------|---------|-----------|----------------|-----------|---------------|-------------------|-------------------|
| Range, dB                        | Freq. V | Veighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |
|                                  |         |           |                |           | 31.5          | 90.8              | -3.0 ±2.0         |
|                                  |         |           |                |           | 63            | 93.0              | -0.8 ±1.5         |
|                                  |         |           |                | 125       | 93.6          | -0.2 ±1.5         |                   |
|                                  |         |           |                | 250       | 93.7          | -0.0 ±1.4         |                   |
| 20-140                           | dBC     | SPL       | Fast           | 94        | 500           | 93.8              | -0.0 ±1.4         |
|                                  |         |           |                |           | 1000          | 93.7              | Ref               |
|                                  |         |           |                |           | 2000          | 93.3              | -0.2 ±1.6         |
|                                  |         |           |                |           | 4000          | 92.3              | -0.8 ±1.6         |
|                                  |         |           |                |           | 8000          | 90.3              | -3.0 +2.1; -3.1   |



Page 3 of 4

Certificate No.: APJ20-037-CC001



#### 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:


| 94 dB  | 31.5 Hz | + 0.05 |
|--------|---------|--------|
|        | 63 Hz   | ± 0.05 |
| ,      | 125 Hz  | ± 0.05 |
|        | 250 Hz  | ± 0.05 |
|        | 500 Hz  | ± 0.05 |
|        | 1000 Hz | ± 0.05 |
|        | 2000 Hz | ± 0.05 |
|        | 4000 Hz | ± 0.05 |
|        | 8000 Hz | ± 0.10 |
| 104 dB | 1000 Hz | ± 0.05 |
| 114 dB | 1000 Hz | ± 0.05 |

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ20-037-CC001 Page 4 of 4



# Certificate of Calibration

for

Description:

Sound Level Meter

Manufacturer:

NTi

Type No.:

XL2 (Serial No.: A2A-13661-E0)

Microphone:

ACO 7052 (Serial No.: 73784)

Preamplifier:

NTi Audio MA220 (M2211) (Serial No.:6282)

Submitted by:

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit C, 11/F, Ford Glory Plaza, No. 37-39 Wing

Hong Street, Cheung Sha Wan, Kowloon

Upon receipt for calibration, the instrument was found to be:

Within

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 22 September 2020

Date of calibration: 23 September 2020

Certified by:

Mr. Tang Cheuk Hang

Quality Manager

Date of issue: 23 September 2020

Page 1 of 4

# Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

#### 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

#### 2. Calibration Conditions:

Air Temperature:

24.9°C

Air Pressure:

1006 hPa

Relative Humidity:

64.5 %

#### 3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

**Multifunction Calibrator** 

B&K 4226

2288467

AV200041

**HOKLAS** 

#### 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

| Sett      | ing of Uni                               | t-under-t | est (UUT) | Appl      | ied value     | UUT Reading, | IEC 61672 Class 1 |
|-----------|--|-----------|-----------|-----------|---------------|--------------|-------------------|
| Range, dB | Range, dB Freq. Weighting Time Weighting |           |           | Level, dB | Frequency, Hz | dB           | Specification, dB |
| 40-140    | dBA                                      | SPL       | Fast      | 94        | 1000          | 94.0         | ±0.4              |

#### Linearity

| Sett      | ing of Ui | nit-under-t | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|-----------|-------------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | Freq. V   | Veighting   | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
|           |           |             |                | 94            |               | 94.0         | Ref               |
| 30-130    | dBA       | SPL         | Fast           | 104           | 1000          | 104.0        | ±0.3              |
|           |           |             |                | 114           |               | 114.1        | ±0.3              |

#### Time Weighting

| Sett      | ing of Uni                           | t-under-t | est (UUT)      | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|-----------|--------------------------------------|-----------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB | ge, dB Freq. Weighting Time Weightin |           | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
| 30-130    | dBA                                  | SPL       | Fast           | 94            | 1000          | 94.0         | Ref               |
| 30.130    | UDA                                  | O1 L      | Slow           | 74            | 1000          | 94.0         | ±0.3              |

Certificate No.: APJ20-107-CC001

Page 2 of 4



#### Frequency Response

#### Linear Response

| Setti     | ing of Unit       | -under-t | est (UUT)      | Appl      | ied value     | UUT Reading, | IEC 61672 Class 1 |
|-----------|-------------------|----------|----------------|-----------|---------------|--------------|-------------------|
| Range, dB | Freq. We          | ighting  | Time Weighting | Level, dB | Frequency, Hz | dB           | Specification, dB |
|           |                   |          |                |           | 31.5          | 94.3         | ±2.0              |
| 10        |                   |          |                |           | 63            | 94.2         | ±1.5              |
|           |                   |          |                | 8         | 125           | 94.2         | ±1.5              |
|           |                   |          |                |           | 250           | 94.1         | ±1.4              |
| 30-130    | dB                | SPL      | Fast           | 94        | 500           | 94.1         | ±1.4              |
|           | 1,700,800,000,000 |          |                |           | 1000          | 94.0         | Ref               |
|           |                   |          |                |           | 2000          | 94.2         | ±1.6              |
|           |                   |          |                |           | 4000          | 94.9         | ±1.6              |
|           |                   |          |                |           | 8000          | 94.9         | +2.1; -3.1        |

### A-weighting

| Setti     | ing of Uni | it-under-te | est (UUT)      | Appl      | ied value     | UUT Reading, | IEC 61672 Class 1 |
|-----------|------------|-------------|----------------|-----------|---------------|--------------|-------------------|
| Range, dB | Freq. W    | eighting    | Time Weighting | Level, dB | Frequency, Hz | dB           | Specification, dB |
|           |            |             |                |           | 31.5          | 54.9         | -39.4 ±2.0        |
|           |            |             |                |           | 63            | 68.0         | -26.2 ±1.5        |
|           |            |             |                |           | 125           | 78.1         | -16.1 ±1.5        |
|           |            |             |                |           | 250           | 85.5         | $-8.6 \pm 1.4$    |
| 30-130    | dBA        | SPL         | Fast           | 94        | 500           | 90.9         | -3.2 ±1.4         |
|           |            |             |                |           | 1000          | 94.0         | Ref               |
|           |            |             |                |           | 2000          | 95.4         | +1.2 ±1.6         |
|           |            |             |                |           | 4000          | 95.9         | $+1.0\pm1.6$      |
|           |            |             |                |           | 8000          | 93.8         | -1.1+2.1; -3.1    |

#### C-weighting

| Setti     | ing of Uni | it-under-t | est (UUT)      | Appl      | ied value     | UUT Reading, | IEC 61672 Class 1 |
|-----------|------------|------------|----------------|-----------|---------------|--------------|-------------------|
| Range, dB | Freq. W    | eighting   | Time Weighting | Level, dB | Frequency, Hz | dB           | Specification, dB |
|           |            |            |                |           | 31.5          | 91.3         | -3.0 ±2.0         |
|           |            |            |                |           | 63            | 93.4         | $-0.8 \pm 1.5$    |
|           |            |            |                |           | 125           | 94.0         | -0.2 ±1.5         |
|           |            |            |                |           | 250           | 94.1         | $-0.0\pm1.4$      |
| 30-130    | dBC        | SPL        | Fast           | 94        | 500           | 94.1         | $-0.0 \pm 1.4$    |
|           |            |            |                |           | 1000          | 94.0         | Ref               |
|           |            |            | g              |           | 2000          | 94.1         | -0.2 ±1.6         |
|           |            |            |                |           | 4000          | 94.1         | -0.8 ±1.6         |
|           |            |            |                |           | 8000          | 92.9         | -3.0 +2.1: -3.1   |

Homonogo: http://www.aa-lah.com F-mail: inquiry@aa-lah.com

Certificate No.: APJ20-107-CC001



Page 3 of 4



## 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

| 94 dB  | 31.5 Hz | ± 0.05 |
|--------|---------|--------|
|        | 63 Hz   | ± 0.05 |
|        | 125 Hz  | ± 0.05 |
|        | 250 Hz  | ± 0.05 |
| D.     | 500 Hz  | ± 0.05 |
| v.     | 1000 Hz | ± 0.05 |
|        | 2000 Hz | ± 0.05 |
|        | 4000 Hz | ± 0.05 |
|        | 8000 Hz | ± 0.10 |
| 104 dB | 1000 Hz | ± 0.05 |
| 114 dB | 1000 Hz | ± 0.05 |

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.





#### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港新界葵涌永基路22-24號椰林閣集團大廈全幢 The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong. Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



2



#### CERTIFICATE OF CALIBRATION

Certificate No.:

20CA0803 01

Page:

of

Item tested

Description: Manufacturer: Acoustical Calibrator (Class 1)

Manufacturer:

Pulsar Instruments Ltd.

Type/Model No.: Serial/Equipment No.: 105 63705

Adaptors used:

\_

Item submitted by

Curstomer:

Acuity Sustainability Consulting Limited.

Address of Customer:

-

Request No.: Date of receipt:

03-Aug-2020

Date of test:

06-Aug-2020

#### Reference equipment used in the calibration

| Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator | Model:   | Serial No. | Expiry Date: | Traceable to: |
|--|----------|------------|--------------|---------------|
|  | B&K 4180 | 2341427    | 11-May-2021  | SCL           |
|  | B&K 2673 | 2743150    | 03-Jun-2021  | CEPREI        |
|  | B&K 2610 | 2346941    | 03-Jun-2021  | CEPREI        |
|  | DS 360   | 33873      | 19-May-2021  | CEPREI        |
| Digital multi-meter  | 34401A   | US36087050 | 19-May-2021  | CEPREI        |
| Audio analyzer   | 8903B    | GB41300350 | 18-May-2021  | CEPREI        |
| Universal counter  | 53132A   | MY40003662 | 18-May-2021  | CEPREI        |

#### **Ambient conditions**

Temperature:

22 ± 1 °C

Relative humidity:

55 ± 10 %

Air pressure:

1005 ± 5 hPa

#### **Test specifications**

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B
  and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### **Test results**

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Feng Junqi

Approved Signatory:

Date:

07-Aug-2020

Company Chop:

**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



#### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港新界葵涌永基路22-24號椰林閣集團大廈全幢 The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong. Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



2



#### **CERTIFICATE OF CALIBRATION**

(Continuation Page)

Certificate No.:

20CA0803 01

Page:

of

2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

(Output level in dB re 20 µPa)

|           |                       |                      | (Output level in ab ie 20 mi a) |
|-----------|-----------------------|----------------------|---------------------------------|
| Frequency | Output Sound Pressure | Measured Output      | Estimated Expanded              |
| Shown     | Level Setting         | Sound Pressure Level | Uncertainty                     |
| Hz        | dB                    | dB                   | dB                              |
| 1000      | 94.00                 | 93.78                | 0.10                            |

#### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.027 dB

Estimated expanded uncertainty

0.005 dB

#### 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 1000.3 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

#### 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.6 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End

Calibrated by:

Date:

Fung Chi Yik 06-Aug-2020 Checked by:

Date:

Feng Juhqi 07-Aug-2020

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005



Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

AJ120034

Date of Issue

11 December 2020

Page No.

1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong

Attn: Mr. Nelson TSUI

#### PART B - DESCRIPTION

Name of Equipment

Multi Water Quality Checker U-53

Manufacturer Serial Number

Horiba L20550GA

Date of Received Date of Calibration Dec 08, 2020 Dec 10, 2020

Date of Next Calibration(a)

Mar 09, 2021

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Parameter

Reference Method

pH at 25°C Dissolved Oxygen APHA 21e 4500-H+ B APHA 21e 4500-O G APHA 21e 2520 B

Salinity

APHA 21e 2130 B

Turbidity Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

#### PART D - CALIBRATION RESULTS(b,c)

#### (1) nH at 25°C

| Target (pH unit) | Displayed Reading(d) (pH Unit) | Tolerance(e)(pH Unit) | Results      |
|------------------|--------------------------------|-----------------------|--------------|
| 4.00             | 4.12                           | 0.12                  | Satisfactory |
| 7.42             | 7.59                           | 0.17                  | Satisfactory |
| 10.01            | 10.19                          | 0.18                  | Satisfactory |

Tolerance of pH should be less than ±0.20 (pH unit)

#### (2) Temperature

| Reading of Ref. thermometer | Displayed Reading (°C) | Tolerance (°C) | Results      |
|-----------------------------|------------------------|----------------|--------------|
| 16                          | 17.15                  | 1.15           | Satisfactory |
| 27                          | 27.27                  | 0.27           | Satisfactory |
| 33                          | 32.26                  | -0.74          | Satisfactory |

Tolerance limit of temperature should be less than ±2.0 (°C)

#### ~ CONTINUED ON NEXT PAGE ~

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The performance of the denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

> LEE Chun-ning, Desmond Senior Chemist



Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

AJ120034

Date of Issue

11 December 2020

Page No.

2 of 2

#### PART D - CALIBRATION RESULTS (Cont'd)

#### (3) Dissolved Oxygen

| Expected Reading (mg/L) | Displayed Reading (mg/L) | Tolerance (mg/L) | Results      |
|-------------------------|--------------------------|------------------|--------------|
| 0.14                    | 0.00                     | -0.14            | Satisfactory |
| 3.62                    | 3.27                     | -0.35            | Satisfactory |
| 4.48                    | 4.68                     | 0.20             | Satisfactory |
| 8.26                    | 8.57                     | 0.31             | Satisfactory |

Tolerance limit of dissolved oxygen should be less than ±0.50 (mg/L)

#### (4) Salinity

| Expected Reading (g/L) | Displayed Reading (g/L) | Tolerance (%) | Results      |
|------------------------|-------------------------|---------------|--------------|
| 10                     | 9.76                    | -2,40         | Satisfactory |
| 20                     | 20.08                   | 0.40          | Satisfactory |
| 30                     | 31.08                   | 3.60          | Satisfactory |

Tolerance limit of salinity should be less than ±10.0 (%)

#### (5) Turbidity

| Expected Reading (NTU) | Displayed Reading <sup>(f)</sup> (NTU) | Tolerance <sup>(g)</sup> (%) | Results      |
|------------------------|--|------------------------------|--------------|
| 0                      | 0.62                                   | ##E                          | Satisfactory |
| 10                     | 10.1                                   | 1.0                          | Satisfactory |
| 20                     | 19.0                                   | -5.0                         | Satisfactory |
| 100                    | 98.0                                   | -2.0                         | Satisfactory |
| 800                    | 779                                    | -2.6                         | Satisfactory |

Tolerance limit of turbidity should be less than ±10.0 (%)

~ END OF REPORT ~

Remark(s):

<sup>(</sup>Displayed Reading" presents the figures shown on item under calibration/checking regardless of equipment precision or significant figures.

<sup>(</sup>B) The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.



Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

BA020038

Date of Issue

24 February 2021

Page No.

1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong

#### PART B - DESCRIPTION

Name of Equipment

Attn: Mr. Nelson TSUI

Multi Water Quality Checker U-53

Manufacturer

Horiba

Serial Number

UHB5F2BB

Date of Received

Feb 10, 2021

Date of Calibration

Feb 24, 2021

Date of Next Calibration(a)

May 24, 2021

#### PART C – REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

**Parameter** 

Reference Method

pH at 25°C

APHA 21e 4500-H+ B

Dissolved Oxygen

APHA 21e 4500-O G

Salinity Turbidity APHA 21e 2520 B APHA 21e 2130 B

Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

#### PART D – CALIBRATION RESULTS(b,c)

#### (1) pH at 25°C

| Target (pH unit) | Displayed Reading(d) (pH Unit) | Tolerance(e)(pH Unit) | Results      |
|------------------|--------------------------------|-----------------------|--------------|
| 4.00             | 4.06                           | 0.06                  | Satisfactory |
| 7.42             | 7.44                           | 0.02                  | Satisfactory |
| 10.01            | 9.95                           | -0.06                 | Satisfactory |

Tolerance of pH should be less than ±0.20 (pH unit)

#### (2) Temperature

| Reading of Ref. thermometer | Displayed Reading (°C) | Tolerance (°C) | Results      |  |
|-----------------------------|------------------------|----------------|--------------|--|
| 17                          | 17.24                  | 0.24           | Satisfactory |  |
| 24                          | 24.16                  | 0.16           | Satisfactory |  |
| 34                          | 34.17                  | 0.17           | Satisfactory |  |

Tolerance limit of temperature should be less than ±2.0 (°C)

#### ~ CONTINUED ON NEXT PAGE ~

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

> LEE Chun-ning, Desmond Senior Chemist



Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com

Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

BA020038

Date of Issue

24 February 2021

Page No.

: 2 of 2

#### PART D - CALIBRATION RESULTS (Cont'd)

#### (3) Dissolved Oxygen

| Expected Reading (mg/L) | Displayed Reading (mg/L) | Tolerance (mg/L) | Results Satisfactory Satisfactory |  |
|-------------------------|--------------------------|------------------|-----------------------------------|--|
| 0.45                    | 0.00                     | -0.45            |                                   |  |
| 2.10                    | 1.95                     | -0.15            |                                   |  |
| 4.40                    | 3.99 -0.41               |                  | Satisfactory                      |  |
| 8.59                    | 8.11                     | -0.48            | Satisfactory                      |  |

Tolerance limit of dissolved oxygen should be less than ±0.50 (mg/L)

#### (4) Salinity

| Expected Reading (g/L) | Displayed Reading (g/L) | Tolerance (%) | Results Satisfactory Satisfactory |  |
|------------------------|-------------------------|---------------|-----------------------------------|--|
| 10                     | 9.16                    | -8.40         |                                   |  |
| 20                     | 18.39                   | -8.05         |                                   |  |
| 30                     | 28.11                   | -6.30         | Satisfactory                      |  |

Tolerance limit of salinity should be less than ±10.0 (%)

#### (5) Turbidity

| Expected Reading (NTU) | Displayed Reading <sup>(f)</sup> (NTU) | Tolerance <sup>(g)</sup> (%) | Results      |  |  |
|------------------------|--|------------------------------|--------------|--|--|
| 0                      | 0.95                                   |                              | Satisfactory |  |  |
| 10                     | 10.8                                   | 8.0                          | Satisfactory |  |  |
| 20                     | 21.6                                   | 8.0                          | Satisfactory |  |  |
| 100                    | 98.0                                   | -2.0                         | Satisfactory |  |  |
| 800                    | 754                                    | -5.8                         | Satisfactory |  |  |

Tolerance limit of turbidity should be less than  $\pm 10.0$  (%)

~ END OF REPORT ~

relevant international standards.

Remark(s): 
"Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures. The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form

Tel: (852) 3956 8717; Fax: (852) 3956 3928

## REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

BA030041

Date of Issue

19 March 2021

Page No.

1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Attn: Mr. Nelson TSUI

#### PART B - DESCRIPTION

Name of Equipment

YSI ProDSS Multi Parameters

Manufacturer

YSI (a xylem brand)

Serial Number

15M101091

Date of Received

Mar 04, 2021

Date of Calibration

Mar 19, 2021

Date of Next Calibration(a)

Jun 18, 2021

#### PART C – REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

**Parameter** 

Reference Method

pH at 25°C

APHA 21e 4500-H<sup>+</sup> B APHA 21e 4500-O G

Dissolved Oxygen

APHA 21e 2520 B

Salinity Turbidity

APHA 21e 2130 B

Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

#### PART D - CALIBRATION RESULTS(b,c)

#### (1) pH at 25°C

| Target (pH unit) | Displayed Reading(d) (pH Unit) | Tolerance <sup>(e)</sup> (pH Unit) | Results      |  |
|------------------|--------------------------------|------------------------------------|--------------|--|
| 4.00             | 3.85                           | -0.15                              | Satisfactory |  |
| 7.42             | 7.38                           | -0.04                              | Satisfactory |  |
| 10.01            | 10.02                          | +0.01                              | Satisfactory |  |

Tolerance of pH should be less than ±0.20 (pH unit)

#### (2) Temperature

| Reading of Ref. thermometer (°C) | Displayed Reading (°C) | Tolerance (°C) | Results      |  |
|----------------------------------|------------------------|----------------|--------------|--|
| 13                               | 12.2                   | -0.8           | Satisfactory |  |
| 25                               | 24.2                   | -0.8           | Satisfactory |  |
| 38                               | 37.7                   | -0.3           | Satisfactory |  |

Tolerance limit of temperature should be less than ±2.0 (°C)

#### ~ CONTINUED ON NEXT PAGE ~

#### Remark(s): -

- (a) The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.
- (b) The results relate only to the calibrated equipment as received
- (c) The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on item under calibration/checking regardless of equipment precision or significant figures.
- (e) The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

LEE Chun-ning, Desmond Senior Chemist



Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

: BA030041

Date of Issue

19 March 2021

Page No.

: 2 of 2

#### PART D - CALIBRATION RESULTS (Cont'd)

#### (3) Dissolved Oxygen

| Expected Reading (mg/L) | Displayed Reading (mg/L) | Tolerance (mg/L) | Results Satisfactory Satisfactory Satisfactory |  |
|-------------------------|--------------------------|------------------|--|--|
| 1.50                    | 1.07                     | -0.43            |  |  |
| 4.66                    | 4.46                     | -0.20            |  |  |
| 7.04                    | 6.91                     | -0.13            |  |  |
| 8.48                    | 8.24                     | -0.24            | Satisfactory                                   |  |

Tolerance limit of dissolved oxygen should be less than ±0.50 (mg/L)

#### (4) Salinity

| Expected Reading (g/L) | pected Reading (g/L) Displayed Reading (g/L) |       | Results                      |  |  |
|------------------------|--|-------|------------------------------|--|--|
| 10                     | 9.45   | -5.50 | Satisfactory                 |  |  |
| 20                     | 20.11  | 0.55  | Satisfactory<br>Satisfactory |  |  |
| 30                     | 30.67  | 2.23  |                              |  |  |

Tolerance limit of salinity should be less than ±10.0 (%)

#### (5) Turbidity

| Expected Reading (NTU) | Displayed Reading <sup>(f)</sup> (NTU) | Tolerance <sup>(g)</sup> (%) | Results      |  |
|------------------------|--|------------------------------|--------------|--|
| 0                      | 0.00                                   | 8 <del>44</del>              | Satisfactory |  |
| 10                     | 10.19                                  | 1.90                         | Satisfactory |  |
| 20                     | 19.50                                  | -2.50                        | Satisfactory |  |
| 100                    | 101.62                                 | 1.62                         | Satisfactory |  |
| 800                    | 836.58                                 | 4.57                         | Satisfactory |  |

Tolerance limit of turbidity should be less than  $\pm 10.0$  (%)

~ END OF REPORT ~

Remark(s): -

<sup>&</sup>quot;Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures. The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.


Appendix E
Impact Noise Monitoring Data

#### **Impact Noise Monitoring Data**

#### NM1 – Lakeview Garden


Daytime (0700 – 1900) except general holidays and Sunday

| Date      | Location |       | Time |       | Weather | Leq (30min) | $L_{10}$ | $L_{90}$ | Remarks |
|-----------|----------|-------|------|-------|---------|-------------|----------|----------|---------|
| 5/3/2021  | NM1      | 15:30 |      | 16:00 | Sunny   | 47.2        | 49.2     | 45.2     | N.A.    |
| 10/3/2021 | NM1      | 15:20 | -    | 15:50 | Fine    | 44.6        | 46.3     | 42.3     | N.A.    |
| 17/3/2021 | NM1      | 13:40 | -    | 14:10 | Sunny   | 44.4        | 46.2     | 42.4     | N.A.    |
| 25/3/2021 | NM1      | 8:30  | -    | 9:00  | Sunny   | 44.5        | 46.5     | 42.5     | N.A.    |
| 30/3/2021 | NM1      | 16:40 | -    | 17:10 | Fine    | 46.0        | 48.0     | 44.0     | N.A.    |




Daytime (0700-1900) during general holidays and Sundays

| Date      | Location |       | Time |       | Weather | L <sub>eq (5min)</sub> | $L_{10}$ | $L_{90}$ | Remarks |
|-----------|----------|-------|------|-------|---------|------------------------|----------|----------|---------|
| 7/3/2021  | NM1      | 16:50 | -    | 16:55 | Fine    | 44.3                   | 46.3     | 42.2     | N.A.    |
| 7/3/2021  | NM1      | 16:55 | -    | 17:00 | Fine    | 43.9                   | 45.9     | 42.0     | N.A.    |
| 7/3/2021  | NM1      | 17:00 | -    | 17:05 | Fine    | 44.1                   | 46.1     | 42.1     | N.A.    |
| 14/3/2021 | NM1      | 15:50 | -    | 15:55 | Fine    | 44.6                   | 46.6     | 42.6     | N.A.    |
| 14/3/2021 | NM1      | 15:55 | -    | 16:00 | Fine    | 45.0                   | 47.0     | 43.0     | N.A.    |
| 14/3/2021 | NM1      | 16:00 | -    | 16:05 | Fine    | 44.8                   | 46.8     | 42.8     | N.A.    |
| 21/3/2021 | NM1      | 15:00 | -    | 15:05 | Fine    | 45.1                   | 47.1     | 43.0     | N.A.    |
| 21/3/2021 | NM1      | 15:05 | -    | 15:10 | Fine    | 44.9                   | 47.0     | 42.9     | N.A.    |
| 21/3/2021 | NM1      | 15:10 | -    | 15:15 | Fine    | 43.8                   | 49.1     | 40.6     | N.A.    |
| 28/3/2021 | NM1      | 14:00 | -    | 14:05 | Fine    | 45.3                   | 47.3     | 43.3     | N.A.    |
| 28/3/2021 | NM1      | 14:05 | -    | 14:10 | Fine    | 44.7                   | 46.7     | 42.7     | N.A.    |
| 28/3/2021 | NM1      | 14:10 | -    | 14:15 | Fine    | 44.1                   | 46.0     | 42.1     | N.A.    |




All days during Evening (1900-2300)

| Date      | Location |       | Time |       | Weather | L <sub>eq (5min)</sub> | $\mathbf{L}_{10}$ | $L_{90}$ | Remarks |
|-----------|----------|-------|------|-------|---------|------------------------|-------------------|----------|---------|
| 5/3/2021  | NM1      | 22:20 | -    | 22:25 | Fine    | 43.2                   | 45.2              | 41.2     | N.A.    |
| 5/3/2021  | NM1      | 22:25 | -    | 22:30 | Fine    | 42.1                   | 44.1              | 40.0     | N.A.    |
| 5/3/2021  | NM1      | 22:30 | -    | 22:35 | Fine    | 42.6                   | 44.6              | 40.6     | N.A.    |
| 10/3/2021 | NM1      | 22:10 | -    | 22:15 | Fine    | 44.5                   | 46.5              | 42.5     | N.A.    |
| 10/3/2021 | NM1      | 22:15 | -    | 22:20 | Fine    | 43.6                   | 45.6              | 41.6     | N.A.    |
| 10/3/2021 | NM1      | 22:20 | -    | 22:25 | Fine    | 43.9                   | 45.9              | 41.9     | N.A.    |
| 17/3/2021 | NM1      | 22:30 | -    | 22:35 | Fine    | 43.1                   | 45.1              | 41.1     | N.A.    |
| 17/3/2021 | NM1      | 22:35 | -    | 22:40 | Fine    | 42.3                   | 44.3              | 40.0     | N.A.    |
| 17/3/2021 | NM1      | 22:40 | -    | 22:45 | Fine    | 43.8                   | 45.8              | 41.8     | N.A.    |
| 25/3/2021 | NM1      | 22:30 | -    | 22:35 | Fine    | 43.5                   | 45.5              | 41.5     | N.A.    |
| 25/3/2021 | NM1      | 22:35 | -    | 22:40 | Fine    | 43.0                   | 45.0              | 41.0     | N.A.    |
| 25/3/2021 | NM1      | 22:40 | -    | 22:45 | Fine    | 44.1                   | 46.1              | 42.1     | N.A.    |
| 30/3/2021 | NM1      | 21:30 | -    | 21:35 | Fine    | 42.2                   | 44.2              | 40.2     | N.A.    |
| 30/3/2021 | NM1      | 21:35 | -    | 21:40 | Fine    | 43.5                   | 45.5              | 41.5     | N.A.    |
| 30/3/2021 | NM1      | 21:40 | -    | 21:45 | Fine    | 44.0                   | 46.0              | 42.0     | N.A.    |



All days during Night-time (2300-0700)

| Date      | Location | Time  |   | Weather | L <sub>eq (5min)</sub> | $\mathbf{L}_{10}$ | $L_{90}$ | Remarks |      |
|-----------|----------|-------|---|---------|------------------------|-------------------|----------|---------|------|
| 5/3/2021  | NM1      | 23:00 | - | 23:05   | Fine                   | 41.7              | 44.6     | 37.7    | N.A. |
| 5/3/2021  | NM1      | 23:05 | - | 23:10   | Fine                   | 40.9              | 43.9     | 37.9    | N.A. |
| 5/3/2021  | NM1      | 23:10 | - | 23:15   | Fine                   | 41.9              | 45.0     | 38.9    | N.A. |
| 10/3/2021 | NM1      | 23:00 | - | 23:05   | Cloudy                 | 40.4              | 43.4     | 37.4    | N.A. |
| 10/3/2021 | NM1      | 23:05 | - | 23:10   | Cloudy                 | 42.5              | 45.5     | 39.5    | N.A. |
| 10/3/2021 | NM1      | 23:10 | - | 23:15   | Cloudy                 | 43.1              | 46.1     | 40.1    | N.A. |
| 17/3/2021 | NM1      | 23:00 | - | 23:05   | Fine                   | 40.1              | 43.1     | 37.1    | N.A. |
| 17/3/2021 | NM1      | 23:05 | - | 23:10   | Fine                   | 42.0              | 45.0     | 39.2    | N.A. |
| 17/3/2021 | NM1      | 23:10 | - | 23:15   | Fine                   | 41.9              | 44.9     | 39.0    | N.A. |
| 25/3/2021 | NM1      | 23:00 | - | 23:05   | Cloudy                 | 39.1              | 42.1     | 36.1    | N.A. |
| 25/3/2021 | NM1      | 23:05 | - | 23:10   | Cloudy                 | 41.0              | 44.0     | 38.0    | N.A. |
| 25/3/2021 | NM1      | 23:10 | - | 23:15   | Cloudy                 | 42.2              | 45.2     | 39.2    | N.A. |
| 30/3/2021 | NM1      | 23:00 | - | 23:05   | Fine                   | 41.5              | 44.5     | 38.5    | N.A. |
| 30/3/2021 | NM1      | 23:05 | - | 23:10   | Fine                   | 42.0              | 45.0     | 39.3    | N.A. |
| 30/3/2021 | NM1      | 23:10 | - | 23:15   | Fine                   | 41.2              | 44.2     | 38.1    | N.A. |




#### **Impact Noise Monitoring Data**

#### NM2 – 4 ½ Milestone, Tai Po Road

Daytime (0700 – 1900) except general holidays and Sunday

| Date      | Location | Time  |   |       | Weather | Leq (30min) | $L_{10}$ | L <sub>90</sub> | Remarks |
|-----------|----------|-------|---|-------|---------|-------------|----------|-----------------|---------|
| 5/3/2021  | NM2      | 17:00 | - | 17:30 | Sunny   | 54.6        | 57.8     | 50.2            | N.A.    |
| 10/3/2021 | NM2      | 16:20 | - | 16:50 | Fine    | 51.7        | 55.7     | 48.3            | N.A.    |
| 17/3/2021 | NM2      | 11:30 | 1 | 12:00 | Sunny   | 56.8        | 60.4     | 52.6            | N.A.    |
| 25/3/2021 | NM2      | 16:00 | - | 16:30 | Sunny   | 49.5        | 52.8     | 46.8            | N.A.    |
| 30/3/2021 | NM2      | 16:00 | - | 16:30 | Fine    | 51.9        | 60.0     | 46.9            | N.A.    |




Note 1: Period without data implied that no works were conducted at the monitoring location and no noise monitoring was needed for the location.


Appendix F
Impact Water Quality Monitoring Data

| Location | Date      | Sample<br>ID | Time | Temp<br>(°C) | pН | DO<br>(mg/L) | DO% | Turbidity<br>(NTU) | SS<br>(mg/L) |
|----------|-----------|--------------|------|--------------|----|--------------|-----|--------------------|--------------|
|          | 2/3/2021  | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 2/3/2021  | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 5/3/2021  | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 5/3/2021  | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 7/3/2021  | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 7/3/2021  | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 10/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 10/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 12/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 12/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 14/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 14/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
| C1b      | 17/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 17/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 19/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 19/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 21/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 21/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 23/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 23/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 25/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 25/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 27/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 27/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |
|          | 30/3/2021 | C1b          | /    | /            | /  | /            | /   | /                  | /            |
|          | 30/3/2021 | C1b#         | /    | /            | /  | /            | /   | /                  | /            |


| Location | Date      | Sample<br>ID | Time  | Temp<br>(°C) | рН  | DO<br>(mg/L) | DO%   | Turbidity<br>(NTU) | SS<br>(mg/L) |
|----------|-----------|--------------|-------|--------------|-----|--------------|-------|--------------------|--------------|
|          | 2/3/2021  | D1b          | 16:42 | 24.0         | 7.1 | 8.3          | 98.1  | 2.9                | 3.1          |
|          | 2/3/2021  | D1b#         | 16:45 | 23.7         | 8.0 | 8.4          | 98.7  | 1.9                | 4.2          |
|          | 5/3/2021  | D1b          | 16:31 | 27.5         | 8.0 | 7.2          | 91.2  | 7.3                | 3.2          |
|          | 5/3/2021  | D1b#         | 16:34 | 27.3         | 7.9 | 8.9          | 112.3 | 5.9                | 4.4          |
|          | 7/3/2021  | D1b          | 16:23 | 22.3         | 8.4 | 7.4          | 85.4  | 3.5                | 2.7          |
|          | 7/3/2021  | D1b#         | 16:26 | 22.4         | 8.2 | 7.1          | 81.9  | 3.7                | 2.5          |
|          | 10/3/2021 | D1b          | 16:29 | 20.5         | 7.3 | 9.0          | 100.2 | 3.6                | 2.5          |
|          | 10/3/2021 | D1b#         | 16:32 | 20.6         | 7.8 | 8.8          | 98.2  | 4.2                | 2.5          |
|          | 12/3/2021 | D1b          | 16:26 | 25.1         | 8.3 | 7.8          | 94.7  | 3.6                | 2.8          |
|          | 12/3/2021 | D1b#         | 16:29 | 25.1         | 8.2 | 7.4          | 90.0  | 4.0                | 2.5          |
|          | 14/3/2021 | D1b          | 16:27 | 24.1         | 8.3 | 7.3          | 87.1  | 4.7                | 6.2          |
|          | 14/3/2021 | D1b#         | 16:30 | 24.1         | 8.3 | 7.6          | 89.9  | 4.9                | 4.2          |
| D1b      | 17/3/2021 | D1b          | 15:14 | 24.3         | 8.5 | 15.0         | 178.8 | 2.9                | 3.7          |
| D10      | 17/3/2021 | D1b#         | 15:17 | 24.4         | 8.7 | 12.4         | 148.4 | 3.3                | 2.7          |
|          | 19/3/2021 | D1b          | 15:35 | 28.6         | 7.0 | 10.6         | 136.4 | 10.6               | 2.5          |
|          | 19/3/2021 | D1b#         | 15:38 | 28.7         | 6.9 | 10.5         | 135.2 | 7.2                | 2.5          |
|          | 21/3/2021 | D1b          | 15:40 | 25.6         | 8.3 | 7.5          | 91.8  | 3.5                | 2.5          |
|          | 21/3/2021 | D1b#         | 15:43 | 25.6         | 8.3 | 7.2          | 88.2  | 3.5                | 2.5          |
|          | 23/3/2021 | D1b          | 15:20 | 24.0         | 8.0 | 13.3         | 157.4 | 4.7                | 2.5          |
|          | 23/3/2021 | D1b#         | 15:23 | 24.2         | 7.8 | 11.4         | 136.5 | 3.7                | 2.6          |
|          | 25/3/2021 | D1b          | 9:35  | 22.2         | 7.8 | 10.6         | 121.5 | 0.8                | 2.5          |
|          | 25/3/2021 | D1b#         | 9:38  | 22.3         | 7.7 | 11.5         | 133.1 | 0.2                | 2.5          |
|          | 27/3/2021 | D1b          | 16:04 | 23.5         | 8.6 | 8.9          | 104.1 | 0.5                | 2.5          |
|          | 27/3/2021 | D1b#         | 16:07 | 23.5         | 8.6 | 8.4          | 98.8  | 0.4                | 2.5          |
|          | 30/3/2021 | D1b          | 14:53 | 28.1         | 8.4 | 11.0         | 140.5 | 0.4                | 2.5          |
|          | 30/3/2021 | D1b#         | 14:56 | 27.6         | 7.5 | 11.8         | 149.0 | 0.3                | 2.5          |




Note 1: Period without data implied that water in location C1b was dried up, insufficient water was available for sample collection




Note 1: Period without data implied that water in location C1b was dried up, insufficient water was available for sample collection




Note 1: Period without data implied that water in location C1b was dried up, insufficient water was available for sample collection




Note 1: Period without data implied that water in location C1b was dried up, insufficient water was available for sample collection





Note 1: Period without data implied that water in location C1b was dried up, insufficient water was available for sample collection
















| Location | Date      | Sample<br>ID | Time | Temp<br>(°C) | pН | DO<br>(mg/L) | DO% | Turbidity<br>(NTU) | SS<br>(mg/L) |
|----------|-----------|--------------|------|--------------|----|--------------|-----|--------------------|--------------|
|          | 2/3/2021  | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 2/3/2021  | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 5/3/2021  | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 5/3/2021  | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 7/3/2021  | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 7/3/2021  | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 10/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 10/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 12/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 12/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 14/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 14/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
| C2       | 17/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
| C2       | 17/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 19/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 19/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 21/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 21/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 23/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 23/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 25/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 25/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 27/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 27/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |
|          | 30/3/2021 | C2           | /    | /            | /  | /            | /   | /                  | /            |
|          | 30/3/2021 | C2#          | /    | /            | /  | /            | /   | /                  | /            |


| Location | Date      | Sample<br>ID | Time  | Temp<br>(°C) | pН  | DO<br>(mg/L) | DO%   | Turbidity<br>(NTU) | SS<br>(mg/L) |
|----------|-----------|--------------|-------|--------------|-----|--------------|-------|--------------------|--------------|
|          | 2/3/2021  | D2a          | 15:50 | 23.5         | 6.6 | 8.4          | 99.1  | 2.2                | 2.1          |
|          | 2/3/2021  | D2a#         | 15:53 | 23.6         | 7.7 | 8.4          | 98.6  | 2.3                | 2.2          |
|          | 5/3/2021  | D2a          | 15:21 | 27.7         | 8.7 | 7.4          | 94.1  | 4.9                | 2.3          |
|          | 5/3/2021  | D2a#         | 15:24 | 27.7         | 8.2 | 7.1          | 90.5  | 6.7                | 2.8          |
|          | 7/3/2021  | D2a          | 15:37 | 22.3         | 8.5 | 8.3          | 95.2  | 4.3                | 2.5          |
|          | 7/3/2021  | D2a#         | 15:40 | 22.3         | 8.3 | 8.2          | 94.5  | 4.6                | 2.5          |
|          | 10/3/2021 | D2a          | 15:40 | 20.6         | 7.8 | 8.8          | 98.1  | 3.4                | 2.5          |
|          | 10/3/2021 | D2a#         | 15:43 | 20.6         | 8.1 | 8.8          | 98.2  | 5.8                | 2.5          |
|          | 12/3/2021 | D2a          | 15:22 | 25.1         | 8.3 | 11.4         | 138.3 | 3.0                | 2.8          |
|          | 12/3/2021 | D2a#         | 15:25 | 25.1         | 8.2 | 9.9          | 120.5 | 2.6                | 3.1          |
|          | 14/3/2021 | D2a          | 15:25 | 24.1         | 8.0 | 8.1          | 96.7  | 5.6                | 2.5          |
|          | 14/3/2021 | D2a#         | 15:28 | 24.2         | 8.3 | 4.7          | 56.8  | 5.5                | 4.8          |
| D2a      | 17/3/2021 | D2a          | 14:10 | 24.6         | 8.6 | 10.7         | 128.5 | 2.4                | 3.1          |
| DZa      | 17/3/2021 | D2a#         | 14:13 | 24.7         | 8.4 | 12.9         | 155.0 | 1.9                | 2.8          |
|          | 19/3/2021 | D2a          | 14:20 | 29.3         | 8.5 | 12.0         | 157.0 | 7.1                | 2.5          |
|          | 19/3/2021 | D2a#         | 14:23 | 28.8         | 7.9 | 10.9         | 141.0 | 7.7                | 2.5          |
|          | 21/3/2021 | D2a          | 14:42 | 25.6         | 8.3 | 9.4          | 115.3 | 3.7                | 2.5          |
|          | 21/3/2021 | D2a#         | 14:45 | 25.6         | 8.3 | 8.8          | 107.3 | 2.0                | 2.5          |
|          | 23/3/2021 | D2a          | 14:09 | 24.5         | 8.5 | 16.1         | 192.9 | 3.8                | 2.8          |
|          | 23/3/2021 | D2a#         | 14:12 | 24.5         | 8.7 | 16.8         | 201.0 | 3.9                | 3.3          |
|          | 25/3/2021 | D2a          | 8:25  | 21.9         | 7.8 | 11.4         | 130.3 | 0.8                | 3.2          |
|          | 25/3/2021 | D2a#         | 8:28  | 22.4         | 8.0 | 11.1         | 128.9 | 0.4                | 3.3          |
|          | 27/3/2021 | D2a          | 14:50 | 23.3         | 8.6 | 13.0         | 152.0 | 1.0                | 2.6          |
|          | 27/3/2021 | D2a#         | 14:53 | 23.3         | 8.6 | 12.8         | 150.4 | 1.1                | 2.8          |
|          | 30/3/2021 | D2a          | 13:50 | 27.8         | 8.7 | 10.2         | 129.7 | 1.4                | 15.2         |
|          | 30/3/2021 | D2a#         | 13:53 | 27.8         | 8.7 | 10.0         | 127.6 | 0.3                | 11.6         |




Note 1: Period without data implied that water in location C2 was dried up, insufficient water was available for sample collection




Note 1: Period without data implied that water in location C2 was dried up, insufficient water was available for sample collection




Note 1: Period without data implied that water in location C2 was dried up, insufficient water was available for sample collection





Note 1: Period without data implied that water in location C2 was dried up, insufficient water was available for sample collection





Note 1: Period without data implied that water in location C2 was dried up, insufficient water was available for sample collection











Appendix G
Supplementary Meteorological Data

## EXTRACT OF METEOROLOGICAL OBSERVATIONS FOR HONG KONG, MARCH 2021 (Table 1)

| D. (           | Mean              | Air              | Tempera          | ture             | Mean                                 | Mean                        | Mean                | Total         |
|----------------|-------------------|------------------|------------------|------------------|--------------------------------------|-----------------------------|---------------------|---------------|
| Date<br>March  | Pressure<br>(hPa) | Maximum (deg. C) | Mean<br>(deg. C) | Minimum (deg. C) | Dew Point<br>Temperature<br>(deg. C) | Relative<br>Humidity<br>(%) | Amount of Cloud (%) | Rainfall (mm) |
| 1              | 1016.2            | 25.0             | 21.9             | 20.0             | 18.5                                 | 81                          | 78                  | Trace         |
| 2              | 1018.4            | 25.6             | 21.4             | 19.1             | 16.4                                 | 75                          | 59                  | Trace         |
| 3              | 1020.1            | 19.1             | 18.4             | 17.8             | 15.0                                 | 81                          | 88                  | 0.3           |
| 4              | 1018.0            | 19.4             | 18.9             | 18.3             | 16.7                                 | 87                          | 93                  | 1.0           |
| 5              | 1015.9            | 21.1             | 20.1             | 19.2             | 18.6                                 | 91                          | 88                  | Trace         |
| 6              | 1016.3            | 21.7             | 20.5             | 19.6             | 19.4                                 | 93                          | 93                  | 1.5           |
| 7              | 1018.8            | 20.5             | 19.9             | 19.1             | 18.2                                 | 90                          | 88                  | 0.2           |
| 8              | 1020.1            | 22.6             | 19.7             | 18.3             | 16.6                                 | 83                          | 83                  | 0.3           |
| 9              | 1019.9            | 22.9             | 20.1             | 18.6             | 16.3                                 | 79                          | 55                  | -             |
| 10             | 1020.0            | 21.7             | 19.8             | 19.2             | 16.2                                 | 79                          | 87                  | Trace         |
| 11             | 1019.8            | 24.2             | 21.0             | 18.8             | 17.2                                 | 79                          | 64                  | -             |
| 12             | 1018.4            | 27.7             | 23.2             | 20.2             | 18.9                                 | 77                          | 32                  | -             |
| 13             | 1018.6            | 24.7             | 22.0             | 20.5             | 17.5                                 | 76                          | 57                  | Trace         |
| 14             | 1016.6            | 23.6             | 21.3             | 20.1             | 17.6                                 | 80                          | 76                  | -             |
| 15             | 1014.8            | 26.3             | 22.4             | 19.9             | 17.8                                 | 76                          | 46                  | -             |
| 16             | 1013.3            | 28.8             | 24.0             | 21.1             | 19.8                                 | 78                          | 22                  | -             |
| 17             | 1012.9            | 28.8             | 24.7             | 21.8             | 20.9                                 | 80                          | 42                  | Trace         |
| 18             | 1013.2            | 26.2             | 23.4             | 22.2             | 21.0                                 | 87                          | 81                  | 0.2           |
| 19             | 1012.3            | 27.7             | 24.2             | 22.8             | 20.9                                 | 82                          | 55                  | Trace         |
| 20             | 1010.7            | 29.7             | 25.0             | 22.3             | 21.3                                 | 81                          | 32                  | -             |
| 21             | 1015.8            | 24.2             | 21.2             | 17.2             | 16.0                                 | 73                          | 80                  | -             |
| 22             | 1022.8            | 20.9             | 17.8             | 15.8             | 10.3                                 | 61                          | 87                  | Trace         |
| 23             | 1020.6            | 20.0             | 18.9             | 17.9             | 11.1                                 | 61                          | 88                  | -             |
| 24             | 1016.5            | 23.5             | 20.7             | 18.4             | 14.6                                 | 68                          | 86                  | -             |
| 25             | 1016.5            | 25.2             | 22.1             | 20.7             | 16.2                                 | 70                          | 45                  | -             |
| 26             | 1015.4            | 25.2             | 21.6             | 19.5             | 16.9                                 | 75                          | 65                  | -             |
| 27             | 1012.0            | 28.6             | 24.1             | 21.8             | 20.3                                 | 80                          | 62                  | -             |
| 28             | 1009.6            | 28.1             | 24.8             | 22.6             | 21.0                                 | 80                          | 46                  | -             |
| 29             | 1007.3            | 28.5             | 25.6             | 23.6             | 22.2                                 | 82                          | 81                  |               |
| 30             | 1006.2            | 29.0             | 26.6             | 25.3             | 22.4                                 | 78                          | 81                  | -             |
| 31             | 1006.6            | 29.0             | 26.5             | 25.3             | 22.5                                 | 79                          | 86                  | -             |
| Mean/Total     | 1015.6            | 24.8             | 22.0             | 20.2             | 18.0                                 | 79                          | 69                  | 3.5           |
| Climatological | 1016.1            | 21.9             | 19.5             | 17.6             | 16.1                                 | 82                          | 77                  | 75.3          |

| Normal(1991-<br>2020)                   |     |                       |      |      |      |    |    |      |  |
|---|-----|-----------------------|------|------|------|----|----|------|--|
| Climatological<br>Normal(1981-<br>2010) | I . | 21.4                  | 19.1 | 17.2 | 15.7 | 82 | 79 | 82.2 |  |
| Station                                 |     | Hong Kong Observatory |      |      |      |    |    |      |  |

## EXTRACT OF METEOROLOGICAL OBSERVATIONS FOR HONG KONG, MARCH 2021 (Table 2)

| 1         0         5.1         14.92         2.4         030         15.7           2         0         8.7         18.97         4.8         080         26.9           3         0         0.3         6.15         1.9         070         43.0           4         0         -         2.22         0.6         060         26.9           5         7         0.1         4.68         0.6         050         21.0           6         1         0.1         6.52         1.2         030         19.6           7         0         -         3.50         1.0         060         28.8           8         0         3.6         11.05         2.5         070         36.2           9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3  | Date<br>March | Number of hours<br>of Reduced<br>Visibility <sup>#</sup><br>(hours) | Total<br>Bright<br>Sunshine<br>(hours) | Daily<br>Global Solar<br>Radiation<br>(MJ/m <sup>2</sup> ) | Total<br>Evaporation<br>(mm) | Prevailing Wind Direction (degrees) | Mean<br>Wind<br>Speed<br>(km/h) |
|--|---------------|---|--|--|------------------------------|-------------------------------------|---------------------------------|
| 3         0         0.3         6.15         1.9         070         43.0           4         0         -         2.22         0.6         060         26.9           5         7         0.1         4.68         0.6         050         21.0           6         1         0.1         6.52         1.2         030         19.6           7         0         -         3.50         1.0         060         28.8           8         0         3.6         11.05         2.5         070         36.2           9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9  | 1             | 0   | 5.1                                    | 14.92  | 2.4                          | 030                                 | 15.7                            |
| 4         0         -         2.22         0.6         060         26.9           5         7         0.1         4.68         0.6         050         21.0           6         1         0.1         6.52         1.2         030         19.6           7         0         -         3.50         1.0         060         28.8           8         0         3.6         11.05         2.5         070         36.2           9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2 <td>2</td> <td>0</td> <td>8.7</td> <td>18.97</td> <td>4.8</td> <td>080</td> <td>26.9</td>       | 2             | 0   | 8.7                                    | 18.97  | 4.8                          | 080                                 | 26.9                            |
| 5         7         0.1         4.68         0.6         050         21.0           6         1         0.1         6.52         1.2         030         19.6           7         0         -         3.50         1.0         060         28.8           8         0         3.6         11.05         2.5         070         36.2           9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.  | 3             | 0   | 0.3                                    | 6.15   | 1.9                          | 070                                 | 43.0                            |
| 6         1         0.1         6.52         1.2         030         19.6           7         0         -         3.50         1.0         060         28.8           8         0         3.6         11.05         2.5         070         36.2           9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3  | 4             | 0   | -                                      | 2.22   | 0.6                          | 060                                 | 26.9                            |
| 7         0         -         3.50         1.0         060         28.8           8         0         3.6         11.05         2.5         070         36.2           9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0   | 5             | 7   | 0.1                                    | 4.68   | 0.6                          | 050                                 | 21.0                            |
| 8         0         3.6         11.05         2.5         070         36.2           9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0   | 6             | 1   | 0.1                                    | 6.52   | 1.2                          | 030                                 | 19.6                            |
| 9         0         4.0         12.06         2.4         060         29.8           10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2  | 7             | 0   | -                                      | 3.50   | 1.0                          | 060                                 | 28.8                            |
| 10         0         1.2         9.67         2.3         060         42.7           11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         <  | 8             | 0   | 3.6                                    | 11.05  | 2.5                          | 070                                 | 36.2                            |
| 11         0         7.1         18.38         2.3         070         31.4           12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0   | 9             | 0   | 4.0                                    | 12.06  | 2.4                          | 060                                 | 29.8                            |
| 12         4         10.3         19.88         4.1         010         8.9           13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         <  | 10            | 0   | 1.2                                    | 9.67   | 2.3                          | 060                                 | 42.7                            |
| 13         0         6.3         17.75         3.9         070         32.2           14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5 <t< td=""><td>11</td><td>0</td><td>7.1</td><td>18.38</td><td>2.3</td><td>070</td><td>31.4</td></t<> | 11            | 0   | 7.1                                    | 18.38  | 2.3                          | 070                                 | 31.4                            |
| 14         0         3.9         10.94         2.2         070         26.9           15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4  | 12            | 4   | 10.3                                   | 19.88  | 4.1                          | 010                                 | 8.9                             |
| 15         0         9.9         22.79         3.7         080         23.5           16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4  | 13            | 0   | 6.3                                    | 17.75  | 3.9                          | 070                                 | 32.2                            |
| 16         0         10.2         19.05         2.8         030         9.0           17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4  | 14            | 0   | 3.9                                    | 10.94  | 2.2                          | 070                                 | 26.9                            |
| 17         1         10.7         21.40         3.7         080         9.4           18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4  | 15            | 0   | 9.9                                    | 22.79  | 3.7                          | 080                                 | 23.5                            |
| 18         0         3.6         9.56         1.9         070         21.1           19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4  | 16            | 0   | 10.2                                   | 19.05  | 2.8                          | 030                                 | 9.0                             |
| 19         0         9.0         20.66         3.5         070         14.5           20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4   | 17            | 1   | 10.7                                   | 21.40  | 3.7                          | 080                                 | 9.4                             |
| 20         0         10.6         19.20         3.4         120         6.8           21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4   | 18            | 0   | 3.6                                    | 9.56   | 1.9                          | 070                                 | 21.1                            |
| 21         2         -         3.39         4.7         360         26.5           22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4   | 19            | 0   | 9.0                                    | 20.66  | 3.5                          | 070                                 | 14.5                            |
| 22         0         1.9         10.89         3.2         360         29.9           23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4  | 20            | 0   | 10.6                                   | 19.20  | 3.4                          | 120                                 | 6.8                             |
| 23         0         0.1         6.74         2.1         060         26.1           24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4  | 21            | 2   | -                                      | 3.39   | 4.7                          | 360                                 | 26.5                            |
| 24         5         3.8         13.71         2.9         360         9.5           25         5         9.0         21.03         5.1         080         29.4   | 22            | 0   | 1.9                                    | 10.89  | 3.2                          | 360                                 | 29.9                            |
| 25 5 9.0 21.03 5.1 080 29.4  | 23            | 0   | 0.1                                    | 6.74   | 2.1                          | 060                                 | 26.1                            |
|  | 24            | 5   | 3.8                                    | 13.71  | 2.9                          | 360                                 | 9.5                             |
| 26         0         6.9         17.88         2.4         070         32.7  | 25            | 5   | 9.0                                    | 21.03  | 5.1                          | 080                                 | 29.4                            |
|  | 26            | 0   | 6.9                                    | 17.88  | 2.4                          | 070                                 | 32.7                            |
| 27         0         7.0         17.97         2.8         060         12.0  | 27            | 0   | 7.0                                    | 17.97  | 2.8                          | 060                                 | 12.0                            |

| 28                                      | 0                                  | 8.0                        | 18.91 | 3.4  | 240 | 11.8 |  |
|---|------------------------------------|----------------------------|-------|------|-----|------|--|
| 29                                      | 0                                  | 5.8                        | 17.19 | 3.8  | 220 | 18.7 |  |
| 30                                      | 0                                  | 3.8                        | 13.20 | 3.1  | 200 | 15.9 |  |
| 31                                      | 0                                  | 2.4                        | 11.29 | 2.6  | 160 | 14.7 |  |
| Mean/Total                              | 25                                 | 153.4                      | 13.60 | 87.3 | 070 | 22.6 |  |
| Climatological<br>Normal(1991-<br>2020) | 100.0§                             | 100.0                      | 10.71 | 73.2 | 060 | 23.0 |  |
| Climatological<br>Normal(1981-<br>2010) | 100.0§                             | 90.8                       | 9.96  | 70.5 | 060 | 23.0 |  |
| Station                                 | Hong Kong<br>International Airport | King's Park Waglan Island^ |       |      |     |      |  |

The minimum pressure recorded at the Hong Kong Observatory was 1004.6 hectopascals at 1625 HKT on 30 March.

The maximum air temperature recorded at the Hong Kong Observatory was 29.7 degrees C at 1422 HKT on 20 March.

The minimum air temperature recorded at the Hong Kong Observatory was 15.8 degrees C at 0638 HKT on 22 March.

The maximum gust peak speed recorded at Waglan Island was 65 kilometres per hour from 070 degrees at 0455 HKT on 3 March.

The maximum 1-minute mean rainfall rate recorded at King's Park was 31 millimetres per hour at 1747 HKT on 6 March.

- # Reduced visibility refers to visibility below 8 kilometres when there is no fog, mist or precipitation.
- The visibility readings at the Hong Kong International Airport are based on hourly observations by professional meteorological observers in 2004 and before, and average readings over the 10-minute period before the clock hour of the visibility meter near the middle of the south runway from 2005 onwards. The change of the data source in 2005 is an improvement of the visibility assessment using instrumented observations following the international trend.
- Before 10 October 2007, the number of hours of reduced visibility at the Hong Kong International Airport in 2005 and thereafter displayed in this web page was based on hourly visibility observations by professional meteorological observers. Since 10 October 2007, the data have been revised using the average visibility readings over the 10-minute period before the clock hour, as recorded by the visibility meter near the middle of the south runway.
- ^ In case the data are not available from Waglan Island, observations of Cheung Chau or other nearby weather stations will be incorporated in computing the Prevailing Wind Direction and Mean Wind Speed.
- § 1997-2020 Mean value

Appendix H
Event / Action Plans

Table B-1 **Event/ Action Plan for Noise Impact** 

|                         | E   | Event and Action Plan for Noise Imp   | act  |   |
|-------------------------|---|---|--|---|
| Event                   |   | Action  |  |   |
|                         | ET Leader   | IEC   | ER   | Contractor  |
| Action Level is reached | Notify IEC and Contractor     Carry out investigation     Report the results of the investigation to the IEC and Contractor     Discuss with the Contractor and formulate remedial measures   | <ol> <li>Discuss amongst ER, ET and<br/>Contractor on the potential<br/>remedial actions</li> <li>Review Contractor's remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the ER accordingly</li> <li>Supervise the implementation of<br/>remedial measures</li> </ol> | Confirm receipt of notification of failure in writing     Notify Contractor     Require Contractor to propose remedial measures for the analyzed noise problem     Ensure remedial measures are properly implemented     S.  | Submit noise mitigation proposal to IEC     Implement noise mitigation proposals  |
| Limit Level is reached  | <ol> <li>Notify IEC, ER, EPD and Contractor</li> <li>Identify source</li> <li>Repeat measurement to confirm findings</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented</li> <li>Inform IEC, ER and EPD the causes &amp; actions taken for the exceedances</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results</li> <li>If exceedance stops cease additional monitoring</li> </ol> | <ol> <li>Discuss amongst ER, ET and<br/>Contractor on the potential<br/>remedial actions</li> <li>Review Contractor's remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the ER accordingly</li> <li>Supervise the implementation of<br/>remedial measures</li> </ol> | Confirm receipt of notification of failure in writing     Notify Contractor     Require Contractor to propose remedial measures for the analyzed noise problem     Ensure remedial measures are properly implemented     If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion or work until the exceedance is abated | Take immediate action to avoid further exceedance     Submit proposals for remedial actions to IEC within 3 working days of notification     Implement the agreed proposals     Resubmit proposals if problem still not under control     Stop the relevant portion of works as determined by the ER until the exceedance is abated |

B-1 240564/04/E February 09

Table B-2 Event/ Action Plan for Water Quality Impact

| EVENT   |  |  | ACTION   |   |
|---|--|--|--|---|
|   | ET   | IEC  | ER   | CONTRACTOR  |
| Action level being exceeded by one sampling day                       | <ol> <li>Repeat in-situ measurement to confirm findings and repeat measurement on next day of exceedance being recorded;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, ER and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, ER and Contractor;</li> </ol>   | <ol> <li>Check monitoring data submitted<br/>by ET and Contractor's working<br/>methods.</li> <li>Discuss with ET and Contractor<br/>on possible mitigation<br/>measures;</li> <li>Review the proposed mitigation<br/>measures submitted by<br/>Contractor and advise the ER<br/>accordingly;</li> </ol>                                   | <ol> <li>Confirm receipt of notification of failure in writing</li> <li>Discuss with IEC, ET and Contractor on the proposed mitigation.</li> <li>Request Contractor to view the working methods.</li> <li>Ensure mitigation measures are properly implemented.</li> </ol>  | <ol> <li>Inform the ER and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET, IEC and ER and propose mitigation measures to ER and IEC within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>                       |
| Limit level being exceeded by more than one consecutive sampling days | <ol> <li>Repeat in-situ measurement to confirm findings and repeat measurement on next day of exceedance being recorded;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, Contractor, ER and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency</li> </ol> | <ol> <li>Check monitoring data submitted by ET and Contractor's working methods.</li> <li>Discuss with ET and Contractor on possible mitigation measures;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Supervise the implementation of mitigation measures.</li> </ol> | <ol> <li>Discuss with IEC, ET and<br/>Contractor on the proposed<br/>mitigation measures;</li> <li>Request Contractor to critically<br/>review the working methods;</li> <li>Make agreement on the mitigation<br/>measures to be implemented;</li> <li>Ensure mitigation measures are<br/>properly implemented;</li> <li>Consider and instruct, if<br/>necessary, the Contractor to slow<br/>down or to stop all or part of the<br/>construction activities until no<br/>exceedance of Limit level.</li> </ol> | 1. Take immediate action to avoid further exceedance 2. Discuss with ET, IEC and ER and propose mitigation measures to ER and IEC; 3. Implement the agreed mitigation measures; 4. Resubmit proposals of mitigation measures if problem still not under control; 5. As directed by the Engineer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level. |

| Agreement No. CE 55/2006 (EP) Inter-reservoirs Transfer Scheme (IRTS)      |
|--|
| Water Tunnel between Kowloon Byewash Reservoir & Lower Shing Mun Reservoir |
| Environmental Impact Assessment - Investigation                            |

Mott MacDonald

| Environmental Impact Assessment - Investigation                       |  |  |  |  |  |  |  |  |
|---|--|--|--|--|--|--|--|--|
| to daily until no exceedance of Limit level for two consecutive days. |  |  |  |  |  |  |  |  |

B-3  $240564/04/E\ February\ 09 \\ B-3 \\ P:\Hong\ Kong\INF\Projects2\240564\ IRTS\ EIA\Reports\Public\ Insp\Electronic\ copy\PDF\EM\&A\ Manual\Final\ IRTS\ EM\&A\ Manual\doc$  Appendix I
Monthly Waste Flow Table



Name of Department: ArchSD/CEDD/DSD/EMSD/HyD/WSD

### Contract No.: <u>DC/2018/08</u>

### **Monthly Summary Waste Flow Table for** 2021 (year)

|           |                             | Actual Quan                               | tities of Inert C&I       | O Materials Genera          | ated Monthly               |                          |              | Actual Quantities of       | C&D Wastes Ge         | enerated Monthly |                                |
|-----------|-----------------------------|---|---------------------------|-----------------------------|----------------------------|--------------------------|--------------|----------------------------|-----------------------|------------------|--------------------------------|
| Month     | Total Quantity<br>Generated | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other<br>Projects | Disposed as<br>Public Fill | Imported Fill            | Metals       | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste   | Others, e.g.<br>general refuse |
|           | (in '000m <sup>3</sup> )    | (in '000m <sup>3</sup> )                  | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> )    | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg) | (in '000kg)                | (in '000kg)           | (in '000L)       | (in '000m <sup>3</sup> )       |
| Jan       | 6.334                       | 0   | 0                         | 3.028                       | 3.306                      | 0                        | 0            | 0                          | 0                     | 0.36             | 0.00847                        |
| Feb       | 4.008                       | 0   | 0                         | 1.461                       | 2.547                      | 0                        | 0            | 0                          | 0                     | 1.26             | 0.01195                        |
| Mar       | 6.096                       | 0   | 0                         | 0                           | 6.096                      | 0                        | 0            | 0                          | 0                     | 0                | 0.00638                        |
| Apr       |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| May       |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| June      |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| Sub-total | 16.438                      | 0   | 0                         | 4.489                       | 11.949                     | 0                        | 0            | 0                          | 0                     | 1.62             | 0.02680                        |
| July      |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| Aug       |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| Sept      |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| Oct       |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| Nov       |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| Dec       |                             |   |                           |                             |                            |                          |              |                            |                       |                  |                                |
| Total     | 10.342                      | 0   | 0                         | 4.489                       | 5.853                      | 0                        | 0            | 0                          | 0                     | 1.62             | 0.02042                        |

Remark: Use of conversion factors: density of inert C&D materials (2 ton/m³) and general refuse (1 ton/m³); density of chemical waste (0.9 kg/L)



|  | Forecast of Total Quantities of C&D Materials to be Generated from the Contract* |                          |                          |                          |                          |              |                                |             |             |                          |  |
|--|--|--------------------------|--------------------------|--------------------------|--------------------------|--------------|--------------------------------|-------------|-------------|--------------------------|--|
| Total Quantity Generated Hard Rock and Large Broken Contract Reused in the Contract Disposed as Public Fill Imported Fill Metals Paper/ cardboard packaging Plastics (see Note 3) Chemical Waste |  |                          |                          |                          |                          |              | Others, e.g.<br>general refuse |             |             |                          |  |
| (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000 kg) | (in '000kg)                    | (in '000kg) | (in '000kg) | (in '000m <sup>3</sup> ) |  |
| 37.523   | 37.2   | 0                        | 0                        | 5.92                     | 0                        | 0            | 0                              | 0           | 4.8         | 0.323                    |  |

Notes:

- (1) The performance targets are given in PS Clause 1.104(14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

Appendix J
Implementation Schedule of
Recommended Mitigation Measures

Table A-1 Air Quality Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.     | EM&A Ref.          | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location / Timing of<br>implementation of<br>Measures                             | What requirements or<br>standards for the<br>measures to achieve?    |  |  |  |  |
|--------------|--------------------|--|---|--------------------------------|---|--|--|--|--|--|
| Construction | Construction Phase |  |   |                                |   |  |  |  |  |  |
| S.3.5.9      | S.3.2.2            | All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:  | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S.3.5.9      | S.3.2.2            | The works area for site clearance shall be sprayed with<br>water before, during and after the operation so as to<br>maintain the entire surface wet  | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | Ditto   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S.3.5.9      | S.3.2.2            | <ul> <li>Restricting heights from which materials are to be dropped,<br/>as far as practicable to minimise the fugitive dust arising<br/>from unloading/ loading</li> </ul>  | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | Ditto   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S.3.5.9      | S.3.2.2            | Immediately before leaving a construction site, all vehicles<br>shall be washed to remove any dusty materials from the<br>bodies and wheels. However, all spraying of materials and<br>surfaces should avoid excessive water usage | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | Ditto   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S.3.5.9      | S.3.2.2            | ■ Where a vehicle leaving a construction site is carrying a load of dusty materials, the load shall be covered entirely by clean impervious sheeting to ensure that the dusty materials will not leak from the vehicle             | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | Ditto   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S.3.5.9      | S.3.2.2            | Erection of hoarding of not less than 2.4 m high from ground level along the site boundary, where appropriate  | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | Ditto   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S.3.5.9      | S.3.2.2            | <ul> <li>Any stockpile of dusty materials shall be covered entirely by<br/>impervious sheeting; and/or placed in an area sheltered on<br/>the top and 4 sides</li> </ul>   | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | Ditto   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S.3.5.9      | S.3.2.2            | <ul> <li>All dusty materials shall be sprayed with water immediately<br/>prior to any loading, unloading or transfer operation so as to<br/>maintain the dusty materials wet</li> </ul>  | Air Quality (fugitive dust) Control during Construction Phase     | Contractors                    | Ditto   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| Operational  | Phase              |  |   |                                |   |  |  |  |  |  |
| N/A          | N/A                | N/A  | N/A   | N/A                            | N/A   | N/A  |  |  |  |  |

Table A-2 Noise Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.    | EM&A Ref.          | Recommended Environmental Protection Measures/<br>Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location / Timing of<br>implementation of<br>Measures                             | What requirements or<br>standards for the<br>measures to achieve? |  |  |  |
|-------------|--------------------|---|---|--------------------------------|---|---|--|--|--|
| Constructio | Construction Phase |   |   |                                |   |   |  |  |  |
| S.4.8.2     | S.4.8.1            | <ul> <li>The Contractor shall adopt the Code of Practice on Good<br/>Management Practice to Prevent Violation of the Noise<br/>Control Ordinance (Chapter 400) (for Construction Industry)<br/>published by EPD</li> </ul>                                    | Noise control during construction                                 | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period | Annex 5 of EIAO-TM  |  |  |  |
| S.4.8.2     | S.4.8.1            | The Contractor shall observe and comply with the statutory and non-statutory requirements and guidelines  | Noise control during construction                                 | Contractors                    | Ditto   | Annex 5 of EIAO-TM  |  |  |  |
| S.4.8.2     | S.4.8.1            | <ul> <li>Before commencing any work, the Contractor shall submit<br/>to the Engineer Representative for approval the method of<br/>working, equipment and noise mitigation measures<br/>intended to be used at the site</li> </ul>                            | Noise control during construction                                 | Contractors                    | Ditto   | Annex 5 of EIAO-TM  |  |  |  |
| S.4.8.2     | S.4.8.1            | <ul> <li>The Contractor shall devise and execute working methods<br/>to minimise the noise impact on the surrounding sensitive<br/>uses, and provide experienced personnel with suitable<br/>training to ensure that those methods are implemented</li> </ul> | Noise control during construction                                 | Contractors                    | Ditto   | Annex 5 of EIAO-TM  |  |  |  |
| S.4.8.2     | S.4.8.1            | <ul> <li>Noisy equipment and noisy activities should be located as<br/>far away from the NSRs as is practical</li> </ul>  | Noise control during construction                                 | Contractors                    | Ditto   | Annex 5 of EIAO-TM  |  |  |  |
| S.4.8.2     | S.4.8.1            | <ul> <li>Unused equipment should be turned off. PME should be<br/>kept to a minimum and the parallel use of noisy equipment /<br/>machinery should be avoided</li> </ul>  | Noise control during construction                                 | Contractors                    | Ditto   | Annex 5 of EIAO-TM  |  |  |  |
| S.4.8.2     | S.4.8.1            | Regular maintenance of all plant and equipment  | Noise control during construction                                 | Contractors                    | Ditto   | Annex 5 of EIAO-TM  |  |  |  |
| S.4.8.2     | S.4.8.1            | <ul> <li>Material stockpiles and other structures should be<br/>effectively utilised as noise barriers, where practicable</li> </ul>  | Noise control during construction                                 | Contractors                    | Ditto   | Annex 5 of EIAO-TM  |  |  |  |
| Operational | Operational Phase  |   |   |                                |   |   |  |  |  |
| N/A         | N/A                | N/A   | N/A   | N/A                            | N/A   | N/A   |  |  |  |

Table A-3 Water Quality Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.            | EM&A Ref.         | Recommended Environmental Protection Measures/   | Objectives of the recommended measures &             | Who to implement the | Location / Timing of implementation of  | What requirements or standards for the   |
|---------------------|-------------------|--|--|----------------------|---|--|
|                     |                   | Mitigation Measures  | main concerns to address                             | measures?            | Measures  | measures to achieve?   |
| Construction        | n Phase           |  |  |                      |   |  |
| S.5.10.1<br>-5.10.2 | S.5.8.2<br>-5.8.3 | Construction for the desilting facilities at intake and outfall portals should be carried out behind a temporary cofferdam which is watertight enclosure built in the reservoirs and pumped dry to expose the bottom.  | Point Pollution Control                              | Contractors          | Before construction of intake and outfall portals and remain on site until completion of intake and outfall portals and tunnel construction | Water Pollution Control<br>Ordinance   |
| S.5.10.3            | S.5.8.4           | The cofferdams should be regularly inspected and maintained to ensure no spillage of waste or wastewater into the reservoirs.  | Point Pollution Control                              | Contractors          | Before construction of intake and outfall portals and remain on site until completion of intake and outfall portals and tunnel construction | Water Pollution Control<br>Ordinance   |
| S. 5.10.4           | S. 5.8.5          | Construction of desilting facilities within works areas capable of controlling discharge of SS to comply with WPCO/TM-DSS  | Point and Non-point Pollution<br>Control             | Contractors          | At all construction areas of<br>the site during the entire<br>construction period   | Water Pollution Control<br>Ordinance   |
| S.5.10.5            | S.5.8.6           | Construction runoff will be managed as per the Practice Note for Professional Persons ProPECC PN1/94 - Construction Site Drainage and the conditions of working within Water Gathering Grounds stipulated by WSD   | Stormwater and Non-point<br>Source Pollution Control | Contractors          | Ditto   | Water Pollution Control<br>Ordinance<br>Water Gathering Ground<br>control by WSD |
| S.5.10.6            | S. 5.8.7          | A Drainage Management Plan should be prepared by the Contractor for approval by the Engineer for each of the works areas, detailing the facilities and measures to manage pollution arising from surface runoff from those works areas   | Stormwater and Non-point<br>Source Pollution Control | Contractors          | Ditto   | Water Pollution Control<br>Ordinance<br>Water Gathering Ground<br>control by WSD |
| S. 5.10.7           | S. 5.8.8          | An Emergency Contingency Plan should also be prepared by the Contractor, detailing the response and procedures to contain and remove any accidental spillage along the temporary and permanent roads and at the site at short notice to prevent or minimize the quantities of contaminants from reaching the reservoirs and local streams leading to the reservoirs. The Emergency Contingency Plan should be submitted to the Engineer for approval | Stormwater and Non-point<br>Source Pollution Control | Contractors          | Ditto   | Water Pollution Control<br>Ordinance<br>Water Gathering Ground<br>control by WSD |
| S. 5.10.8           | S. 5.8.9          | Surface run-off and effluent from the construction sites at  | Stormwater and Non-point                             | Contractors          | Ditto   | Water Pollution Control  |

A-3 240564/04/E February 09

| EIA Ref.  | EM&A Ref. | Recommended Environmental Protection Measures/<br>Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location / Timing of<br>implementation of<br>Measures | What requirements or<br>standards for the<br>measures to achieve? |
|-----------|-----------|---|---|--------------------------------|---|---|
|           |           | the intake at Kowloon Byewash Reservoir and outfall at the Lower Shing Mun Reservoir will be directed towards adequately designed sand/silt removal facilities such as sand/silt traps and sediment basins to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO before discharging to discharge points downstream of the Kowloon Byewash Reservoir Dam and Lower Shing Mun Reservoir Dam respectively. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1m3/s a sedimentation basin of 30m³ would be required and for a flow rate of 0.5m³/s the basin would be 150m³. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction | Source Pollution Control  |                                |   | Ordinance   |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Channels, earth bunds or sand bag barriers will be provided<br/>on-site to properly direct stormwater to the<br/>above-mentioned facilities</li> </ul>   | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Existing on-site silt removal facilities, channels and<br/>manholes, if any, will be maintained and the deposited silt<br/>and grit will be removed regularly, at the onset of and after<br/>each rainstorm to ensure that these facilities are functioning<br/>properly at all times</li> </ul>   | Stormwater and Non-point<br>Source Pollution Control              | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | Other manholes, if any, including any newly constructed ones will be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Open stockpiles of materials on site will be avoided within<br/>water gathering grounds as far as practicable. All surplus<br/>spoil will be removed from water gathering grounds as soon<br/>as possible Measures will be taken to prevent the washing<br/>away of construction materials, soil, silt or debris</li> </ul>  | Stormwater and Non-point<br>Source Pollution Control              | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Where possible, works entailing soil excavation will be<br/>minimized during the rainy season (i.e. April to September).</li> <li>If excavation in soil could not be avoided in these months or</li> </ul>   | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |

| EIA Ref.  | EM&A Ref. | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location / Timing of<br>implementation of<br>Measures | What requirements or<br>standards for the<br>measures to achieve? |
|-----------|-----------|--|---|--------------------------------|---|---|
|           |           | at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest/edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm |   |                                |   |   |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Where applicable, final earthworks surfaces/ slopes will be<br/>well compacted and hydro-seeded following completion to<br/>prevent erosion</li> </ul>  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | ■ Where surface runoff or construction effluent is likely to be contaminated with oil, properly designed and maintained petrol interceptor will be provided to meet the WPCO/TM-DSS requirements. Oil leakage or spillage shall be contained and cleaned up immediately. Detailed design of the petrol interceptor shall be provided by the Contractor before commencement of construction   | Stormwater and Non-point<br>Source Pollution Control              | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | Sewage arising from the construction workers on site<br>should be collected by temporary sanitary facilities e.g.<br>portable chemical toilets. Portable toilets should be used<br>coupled with tankering away services provided by a<br>licensed collector  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>All site discharges within Inland Waters Group A must<br/>comply with the terms and conditions of a valid discharge<br/>licence issued by EPD</li> </ul>  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Vehicle wheel washing facilities should be provided, where<br/>applicable, at the site exit such that mud, debris, etc.<br/>deposited onto the vehicle wheels or body can be washed<br/>off before the vehicles are leaving the site area</li> </ul>  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Section of the road between the wheel washing bay and the<br/>public road should be paved with backfill to reduce vehicle<br/>tracking of soil and to prevent site run-off from entering<br/>public road drains</li> </ul>  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |

| EIA Ref.  | EM&A Ref. | Recommended Environmental Protection Measures/<br>Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location / Timing of<br>implementation of<br>Measures | What requirements or<br>standards for the<br>measures to achieve? |
|-----------|-----------|---|---|--------------------------------|---|---|
| S. 5.10.8 | S. 5.8.9  | Vehicle washing facilities should be drained into desilting<br>facilities before discharge. The water should be recycled on<br>site wherever possible. It is suggested that the wash water<br>from the wheel wash basin is either reused for site watering<br>or pumped to the on-site desilting facilities for treatment   | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | Desilting facilities should be checked and the deposited silt<br>and grit should be removed regularly to ensure they are<br>working properly at all times   | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | To minimize water quality impact, recycled water should be used at the cutter face for cooling purposes. Used water should be collected and discharged to settling tank for settlement  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | Excess water from the settling tank would be transferred to<br>the desilting facilities for treatment before discharge. The<br>Contractor should ensure that the discharge water from the<br>desilting facilities and treated spent effluent arising from<br>tunnel boring from the desilting facilities comply with the<br>WPCO/TM-DSS requirements before discharge | Stormwater and Non-point<br>Source Pollution Control              | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Existing on-site silt removal facilities, channels and<br/>manholes, if any, would be maintained such that the<br/>deposited silt and grit will be removed regularly, at the onset<br/>of and after each rainstorm to ensure that these facilities are<br/>functioning properly at all times;</li> </ul>   | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | <ul> <li>Desilting facilities should be checked and the deposited silt<br/>and grit should be removed regularly to ensure they are<br/>working properly at all times;</li> </ul>  | Stormwater and Non-point Source Pollution Control                 | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | ■ The project may occasionally involve the handling of fuel and generates chemical wastes. It must be ensured that all fuel tanks and chemical storage are sited on sealed and bunded areas, provided with locks and located outside water gathering grounds as far as practicable  | Protection Against Accidental<br>Spillage                         | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |
| S. 5.10.8 | S. 5.8.9  | ■ The storage areas will be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank to prevent accidentally spilled oil, fuel or chemicals from reaching the receiving waters   | Protection Against Accidental<br>Spillage                         | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |

Mott MacDonald

EM&A Manual (Final)

| EIA Ref.          | EM&A Ref. | Recommended Environmental Protection Measures/<br>Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location / Timing of<br>implementation of<br>Measures | What requirements or<br>standards for the<br>measures to achieve? |  |
|-------------------|-----------|---|---|--------------------------------|---|---|--|
| S. 5.10.8         | S. 5.8.9  | Oil and grease removal facilities will be provided where<br>appropriate, for example, in area near plant workshop/<br>maintenance areas, if any   | Protection Against Accidental<br>Spillage                         | Contractors                    | Ditto   | Water Pollution Control<br>Ordinance                              |  |
| S. 5.10.8         | S. 5.8.9  | Chemical waste arising from the site should be properly<br>stored, handled, treated and disposed of in compliance with<br>the requirements stipulated under the Waste Disposal<br>(Chemical Waste) (General) Regulation | Protection Against Accidental<br>Spillage                         | Contractors                    | Ditto   | Waste Disposal (Chemical<br>Waste) (General)<br>Regulation        |  |
| Operational Phase |           |   |   |                                |   |   |  |
| N/A               | N/A       | N/A   | N/A   | N/A                            | N/A   | N/A   |  |

Table A-4 **Waste Management Implication – Implementation Schedule of Recommended Mitigation Measures** 

|             |                    |  | 1   |                                |   |  |  |  |  |
|-------------|--------------------|--|---|--------------------------------|---|--|--|--|--|
| EIA Ref.    | EM&A Ref.          | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the<br>recommended measures &<br>main concerns to address | Who to implement the measures? | Location/ Timing of<br>implementation of<br>Measures                              | What requirements or<br>standards for the<br>measures to achieve?  |  |  |  |
| Constructio | Construction Phase |  |   |                                |   |  |  |  |  |
| S.6.7.1     |                    | Given the potential for secondary environmental impacts (dust, noise, water quality and visual impacts), mitigation measures are required to ensure proper handling, storage, transportation and disposal of materials at the outset and throughout the construction phase of the project  | Waste management during construction                                    | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period | Waste Disposal Ordinance   |  |  |  |
| S.6.7.2     | S. 6.2.5           | An on-site environmental co-ordinator employed by the Contractor should be identified at the outset of the works. The co-ordinator shall prepare a Waste Management Plan ("WMP") in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites. The WMP shall include monthly and yearly Waste Flow Tables ("WFT") that indicate the amounts of waste generated, recycled and disposed of (including final disposal site), and which should be regularly updated | Waste management during construction                                    | Contractors                    | Ditto   | ETWB TCW No. 19/2005,<br>Waste Management on<br>Construction Sites |  |  |  |
| S.6.7.2     | S. 6.2.5           | The reuse/ recycling of all materials on site shall be investigated and exhausted prior to treatment/ disposal off-site  | Waste management during construction                                    | Contractors                    | Ditto   | Waste Disposal Ordinance   |  |  |  |
| S.6.7.2     | S. 6.2.5           | Good site practices shall be adopted from the commencement of works to avoid the generation of waste, reduce cross contamination of waste and to promote waste minimisation  | Waste management during construction                                    | Contractors                    | Ditto   | Waste Disposal Ordinance   |  |  |  |
| S.6.7.2     | S. 6.2.5           | All waste materials shall be sorted on-site into inert and non-inert C&D materials, and where the materials can be recycled or reused, they shall be further segregated. Inert material, or public fill will comprise stone, rock, concrete and soil which is suitable for land reclamation and site formation whilst non-inert materials include all other wastes generated from the construction process such as plastic packaging and vegetation (from site clearance)  | Waste management during construction                                    | Contractors                    | Ditto   | Waste Disposal Ordinance   |  |  |  |
| S.6.7.2     | S. 6.2.5           | ■ The Contractor shall be responsible for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the Contractor shall make   | Waste management during construction                                    | Contractors                    | Ditto   | Waste Disposal Ordinance   |  |  |  |

| EIA Ref. | EM&A Ref. | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of<br>implementation of<br>Measures | What requirements or<br>standards for the<br>measures to achieve?                               |
|----------|-----------|--|---|--------------------------------|--|---|
|          |           | arrangements for the collection of the recyclable materials. Any remaining non-inert waste shall be collected and disposed of to the public fill reception facilities whilst any inert C&D materials shall be re-used on site as far as possible. Alternatively, if no use of the inert material can be found on-site, the materials can be delivered to a public fill reception facilities after obtaining the appropriate licence  |   |                                |  |   |
| S.6.7.2  | S. 6.2.5  | In order to monitor the disposal of C&D material and solid<br>wastes at public fill reception facilities and landfills, and<br>control fly-tipping, a trip-ticket system shall be implemented<br>by the Contractor, in accordance with the contract and the<br>requirements of WBTC 31/2004 "Trip Ticket System for<br>Disposal of Construction and Demolition Material"   | Waste management during construction                              | Contractors                    | Ditto  | WBTC 31/2004 "Trip Ticket<br>System for Disposal of<br>Construction and<br>Demolition Material" |
| S.6.7.2  | S. 6.2.5  | ■ Under the Waste Disposal (Chemical Waste) (General) Regulation, the Contractor shall register as a Chemical Waste Producer if chemical wastes such as spent lubricants and paints are generated on site. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated at site. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme both published by EPD | Waste management during construction                              | Contractors                    | Ditto  | Waste Disposal (Chemical<br>Waste) (General)<br>Regulation                                      |
| S.6.7.2  | S. 6.2.5  | A sufficient number of covered bins shall be provided on site for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins shall be cleared daily and the collected waste disposed of to the refuse transfer station. Further to the issue of ETWB TCW No. 6/2002A, Enhanced Specification for Site Cleanliness and Tidiness, the Contractor is required to maintain a clean and hygienic site throughout the project works  | Waste management during construction                              | Contractors                    | Ditto  | Waste Disposal Ordinance  |
| S.6.7.2  | S. 6.2.5  | <ul> <li>All chemical toilets, if any, shall be regularly cleaned and the<br/>night-soil collected and transported by a licensed contractor<br/>to a Government Sewage Treatment Works facility for<br/>disposal</li> </ul>  | Waste management during construction                              | Contractors                    | Ditto  | Waste Disposal Ordinance  |

Mott MacDonald

EM&A Manual (Final)

| EIA Ref.          | EM&A Ref. | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of<br>implementation of<br>Measures | What requirements or<br>standards for the<br>measures to achieve? |  |
|-------------------|-----------|--|---|--------------------------------|--|---|--|
| S.6.7.2           | S. 6.2.5  | ■ Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling | Waste management during construction                              | Contractors                    | Ditto  | Waste Disposal Ordinance  |  |
| S.6.7.2           | S. 6.2.5  | ■ The Contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of project construction    | Waste management during construction                              | Contractors                    | Ditto  | Waste Disposal Ordinance  |  |
| Operational Phase |           |  |   |                                |  |   |  |
| N/A               | N/A       | N/A  | N/A   | N/A                            | N/A  | N/A   |  |

Table A-5 Ecological Impact – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.     | EM&A Ref.          | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of<br>implementation of<br>Measures  | What requirements or<br>standards for the<br>measures to achieve?    |  |  |  |  |
|--------------|--------------------|--|---|--------------------------------|---|--|--|--|--|--|
| Construction | Construction Phase |  |   |                                |   |  |  |  |  |  |
| S 8.8        | N/A                | Minimise the habitat loss of secondary woodland / plantation and grassland as far as possible  | Reduce habitat and vegetation loss                                | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period   | Annex 16 of EIAO-TM  |  |  |  |  |
| S 8.8        | N/A                | Disturbed secondary woodland / plantation and grassland should be reinstated after the completion of works   | Reinstate disturbed habitats                                      | Contractors                    | Worksite areas at the two portals / after completion of construction works  | Annex 16 of EIAO-TM  |  |  |  |  |
| S 8.8        | N/A                | Provide clear definition of site boundary  | Prevent impact on offsite habitats                                | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period   | Annex 16 of EIAO-TM  |  |  |  |  |
| S 8.8        | N/A                | Protect the protected plant <i>Pavetta hongkongensis</i> on its existing location;  Transplant the <i>Pavetta hongkongensis</i> to other suitable location if onsite protection is not feasible.   | Preserve the protected plant species                              | Contractors                    | On the vegetated slope<br>along the existing vehicle<br>access at worksite area at<br>Lower Shing Mun<br>Reservoir / Construction<br>period | Annex 16 of EIAO-TM  |  |  |  |  |
| S 8.8        | N/A                | Carry out compensatory planting if the individual of <i>Artocarpus hypargyreus</i> cannot be retained onsite   | Mitigate the tree removal   | Contractors                    | worksite area at Kwoloon<br>Byewash Reservoir /<br>Construction Period  | ETWB TCW No. 3/2006  |  |  |  |  |
| S 8.8        | N/A                | Workers should avoid eating and leave food in works area and avoid feeding the wildlife; Fishes observed remaining at the proposed works area during the draining down process should be translocated to the portion of the reservoir outside the cofferdam. | Avoidance of injury to wildlife                                   | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period   | Annex 16 of EIAO-TM  |  |  |  |  |
| S 8.8        | N/A                | Implement standard good site practices for dust suppression  | Avoid dust deposition on vegetation                               | Contractors                    | At all construction areas of the site during the entire construction period   | EIAO -TM, Air Pollution<br>Control (Construction<br>Dust) Regulation |  |  |  |  |
| S 8.8        | N/A                | Implement standard good site practices for water quality control   | Avoid site runoff to nearby habitats                              | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period   | Water Pollution Control<br>Ordinance                                 |  |  |  |  |
| S 8.8        | N/A                | Workers shall not disturb birds and other wildlife; Litter shall not be burned on-site but shall be removed off-site;  | Avoid disturbance to wildlife                                     | Contractors                    | At all construction areas of<br>the site during the entire<br>construction period   | Annex 16 of EIAO-TM  |  |  |  |  |

| EIA Ref.    | EM&A Ref. | Recommended Environmental Protection Measures/<br>Mitigation Measures   | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of<br>implementation of<br>Measures   | What requirements or<br>standards for the<br>measures to achieve? |
|-------------|-----------|---|---|--------------------------------|--|---|
|             |           | Machinery not in use should be switched off to minimize the noise nuisance;   |   |                                |  |   |
|             |           | No fishing is allowed in the reservoir without permission.  |   |                                |  |   |
| Operational | Phase     |   |   |                                |  |   |
| S 8.8       | N/A       | Compensate the habitat loss (grassland and woodland) by restoration of same type of habitats to be lost. The compensatory ratio should not be less than 1:1 in terms of area. | Mitigate the temporary habitat loss                               | Contractors                    | Woodland at worksite area<br>at Kowloon Byewash<br>Reservoir and Grassland<br>at worksite area at Lower<br>Shing Mun Reservoir /<br>Operational period | Annex 16 of EIAO-TM   |

Table A-6 Landscape and Visual Impact – Implementation Schedule of Recommended Mitigation Measures

| ld No. | Landscape and Visual<br>Mitigation Measures   | Location | Funding | Implementation/<br>Maintenance Agent | Relevant Standard<br>or Requirement                                       | lmp | lementa<br>Stage | tion | Timing of<br>Implementation              | Objectives of the Recommended<br>Measure and<br>Main Concern to address  |
|--------|---|----------|---------|--------------------------------------|---|-----|------------------|------|--|--|
| LMM1   | Topsoil, where identified,<br>should be stripped<br>and stored for re-use in the<br>construction of<br>the soft landscape works,<br>where practical | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18  |     | <b>√</b>         |      | Throughout construction phase            | To provide a viable growing medium suited to the existing conditions and reduce the need for the importation of top soil   |
| LMM2   | Existing Trees to be retained on site should be carefully protected during construction   | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18,<br>ETWB TCW No.<br>2/2004 &<br>ETWB TCW No.<br>3/2006 |     | <b>√</b>         |      | Throughout construction phase            | To ensure the success of the tree preservation proposal  |
| LMM3   | Compensatory tree planting should be provided to compensate for felled trees  | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18,<br>ETWB TCW No.<br>2/2004 &<br>ETWB TCW No.<br>3/2006 |     | $\sqrt{}$        |      | Throughout design and construction phase | The planting proposal seeks to compensate for<br>the predicted tree loss resulting form the<br>construction, visually integrate the proposals<br>within its existing landscape framework and<br>provide an improved visual amenity |
| LMM4   | Erection of decorative screen hoarding compatible with surrounding setting  | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18 and<br>BD  |     | <b>V</b>         |      | Throughout construction phase            | To integrate the construction site with the existing environment   |
| LMM5   | Locations of the site office, storage or workshops should be carefully adjusted to areas out of tree protection zones.                              | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18 and<br>BD  | √   |                  |      | Throughout design phase                  | To avoid unnecessary felling of trees  |
| LMM6   | Selection of intake and outfall portals to areas enclosed by existing topography or vegetation  | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18 and<br>BD  | V   |                  |      | Throughout design phase                  | To preserve the existing topography and as many as trees as possible   |
| LMM7   | Appearance of the water intake and outfall structures   | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18 and<br>BD  | V   |                  |      | Throughout design phase                  | To reduce the apparent visual mass of water intake and outfall structures  |
| LMM8   | Reinstatement of disturbed vegetation at both portal  | Site     | WSD     | Contractor                           | TM-EIA<br>Annex 18  |     |                  | √    | After the completion of construction     | To mitigate disturbance to vegetation arising from the proposed construction   |

| ld No. | Landscape and Visual<br>Mitigation Measures | Location | Funding | Implementation/<br>Maintenance Agent | Relevant Standard or Requirement | lmp | lementa<br>Stage | tion | Timing of<br>Implementation | Objectives of the Recommended<br>Measure and<br>Main Concern to address |
|--------|---|----------|---------|--------------------------------------|----------------------------------|-----|------------------|------|-----------------------------|---|
|        | areas                                       |          |         |                                      |                                  |     |                  |      | works                       |   |

#### Table A-7 Cultural Heritage – Implementation Schedule of Recommended Mitigation Measures

| EIA Ref.     | EM&A Ref.          | Recommended Environmental Protection Measures/<br>Mitigation Measures                              | Objectives of the recommended measures & main concerns to address | Who to implement the measures? | Location/ Timing of<br>implementation of<br>Measures   | What requirements or<br>standards for the<br>measures to achieve? |  |  |  |
|--------------|--------------------|--|---|--------------------------------|--|---|--|--|--|
| Construction | Construction Phase |  |   |                                |  |   |  |  |  |
| S 10.7       | S8.1.2             | Condition Survey for the identified historic items and monitoring of vibration levels if required. | Prevention of structural damage to the identified historic items  | Contractors                    | Condition survey to be undertaken prior to the construction phase and vibration monitoring to be undertaken during the construction phase if required. | None  |  |  |  |
| Operational  | Operational Phase  |  |   |                                |  |   |  |  |  |
| N/A          | N/A                | None   | None  | None                           | None   | None  |  |  |  |

# Appendix K Tentative Monitoring Schedule of Next Reporting Period

| IRTS – EM&A Monitoring & Inspection Schedule                                     |  |  |  |  |   |  |  |
|--|--|--|--|--|---|--|--|
| April 2021   |  |  |  |  |   |  |  |
| Sun  | Mon                                      | Tue  | Wed  | Thur   | Fri   | Sat                                      |  |
|  |  |  |  | 1<br>Impact Water Quality<br>Monitoring  | 2   | 3<br>Impact Water Quality<br>Monitoring  |  |
| 4<br>Noise Monitoring at<br>NM1 (09:00-19:00)                                    | 5  | 6  | 7<br>Impact Water Quality<br>Monitoring & Weekly<br>Site Inspection  | 8  | 9<br>Impact Water Quality<br>Monitoring & Noise<br>Monitoring at NM1 &<br>NM2 (09:00-19:00);<br>NM1 (19:00-23:00,<br>23:00-07:00) | 10                                       |  |
| Inpact Water Quality<br>Monitoring & Noise<br>Monitoring at NM1<br>(09:00-19:00) | 12                                       | 13<br>Weekly Site Inspection<br>& Impact Water Quality<br>Monitoring | 14   | 15<br>Impact Water Quality<br>Monitoring & Noise<br>Monitoring at NM1 &<br>NM2 (09:00-19:00);<br>NM1 (19:00-23:00,<br>23:00-07:00) | 16  | 17<br>Impact Water Quality<br>Monitoring |  |
| 18<br>Noise Monitoring at<br>NM1 (09:00-19:00)                                   | 19<br>Impact Water Quality<br>Monitoring | 20<br>Weekly Site Inspection   | Impact Water Quality Monitoring & Noise Monitoring at NM1 & NM2 (09:00-19:00); NM1 (19:00-23:00, 23:00-07:00)                      | 22   | 23<br>Impact Water Quality<br>Monitoring  | 24                                       |  |
| Noise Monitoring at NM1 (09:00-19:00)  | 26<br>Impact Water Quality<br>Monitoring | 27<br>Weekly Site Inspection   | 28<br>Impact Water Quality<br>Monitoring & Noise<br>Monitoring at NM1 &<br>NM2 (09:00-19:00);<br>NM1 (19:00-23:00,<br>23:00-07:00) | 29   | 30<br>Impact Water Quality<br>Monitoring  |  |  |

= General Holiday

### Appendix L

Cumulative Statistics on Complaints, Notifications of Summons And Successful Prosecutions

### Statistical Summary of Environmental Complaints

| Reporting                   | Environmental Complaint Statistics |            |                           |  |  |
|-----------------------------|------------------------------------|------------|---------------------------|--|--|
| Period                      | Frequency                          | Cumulative | Complaint Nature          |  |  |
| 1 Mar 2021 -<br>31 Mar 2021 | 0                                  | 1          | Works within Country Park |  |  |

### Statistical Summary of Environmental Summons

| Reporting<br>Period | Environmental Summons Statistics |            |         |  |  |  |  |
|---------------------|----------------------------------|------------|---------|--|--|--|--|
| Period              | Frequency                        | Cumulative | Details |  |  |  |  |
| 1 Mar 2021 -        | 0                                | 0          | N/A     |  |  |  |  |
| 31 Mar 2021         |                                  |            |         |  |  |  |  |

### Statistical Summary of Environmental Prosecution

| Reporting    | <b>Environmental Prosecution Statistics</b> |            |         |  |  |  |  |
|--------------|---|------------|---------|--|--|--|--|
| Period       | Frequency                                   | Cumulative | Details |  |  |  |  |
| 1 Mar 2021 - | 0   | 0          | N/A     |  |  |  |  |
| 31 Mar 2021  |   |            |         |  |  |  |  |