



Note: Construction work at Road D9 has allowed for no construction during examination period for the educational institution at R34 (see Drawing: 209506/EIA/NS/001 for the location).

CRITICAL ASSUMPTIONS

1. Steel work and precast concrete deck segments are fabricated in China.
2. Arch bridge is assembled in China and transported to the site in one piece by a barge.
3. There are three proposed options for installation of main bridge & side spans
4. There are two marine piling fronts.
5. The overall construction contract period is 4 years.
6. Ground improvement works on Road D9 are TBC.
7. Southern Bridge Programme is not confirmed, hence not included here.
8. Critical path is shown in red.