



Main Wealth Development Ltd.**Yau Tong Bay – Decommissioning of
Shipyard Sites****Monthly EM&A Report
for May 2012**

[06/2012]

| | Name | Signature |
|---------------------------------|----------------|---|
| Prepared & Checked: | Phoebe Ng |  |
| Reviewed, Approved & Certified: | Y T Tang (ETL) |  |

| | | |
|--|--------|--------------------|
| Version: | Rev. 0 | Date: 14 June 2012 |
| Disclaimer <p>This report is prepared for Main Wealth Development Ltd. and is given for its sole benefit in relation to and pursuant to Yau Tong Bay – Decommissioning of Shipyard Sites and may not be disclosed to, quoted to or relied upon by any person other than Main Wealth Development Ltd. without our prior written consent. No person (other than Main Wealth Development Ltd.) into whose possession a copy of this report comes may rely on this report without our express written consent and Main Wealth Development Ltd. may not rely on it for any purpose other than as described above.</p> | | |

AECOM Asia Co. Ltd.
15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref AFK/EC/TK/bw/T255271/22.01/0029
T 2828 5919
E terence.kong@mottmac.com.hk
Your ref

Main Wealth Development Limited
72-76/F Two International Finance Centre
8 Finance Street
Central
Hong Kong

8 June 2012

Attn : Ms. Iris Cheng

Dear Madam,

**Yau Tong Bay – Decommissioning of Shipyard Sites
Environmental Permit No. EP-409/2010
Condition 5.4 – Monthly EM&A Report for May 2012 (version: Rev. 0)**

Further to the receipt of ET the captioned Monthly EM&A Report on 5 and 8 June 2012 via email, pursuant to Condition 5.4 of Environmental Permit, I hereby verify the captioned report (Rev. 0) for Yau Tong Bay.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED

A handwritten signature in black ink, appearing to read 'Terence Kong'.

Terence Kong
Independent Environmental Checker (IEC)



NATURE & TECHNOLOGIES (HK) LIMITED

科技環保(香港)有限公司

Unit B, 11/F, Grandion Plaza, 932 Cheung Sha Wan Road, Cheung Sha Wan, Kowloon
九龍長沙灣道 932 號興迅廣場 11 樓 B 室 Tel 電話: *(852) 2877 3122 Fax 傳真: (852) 25110922
Email 電郵: enquiry@nt.com.hk Website 網址: <http://www.nt.com.hk>

Our Ref: 3.14/018/2009/at

13 June 2012

Main Wealth Development Ltd.
72 – 76/F, Two International Finance Centre
8 Finance Street
Central
Hong Kong

Attn: Ms. Iris Cheng

Dear Ms. Cheng,

**Yau Tong Bay – Decommissioning of Shipyard Sites
Environmental Permit No. EP-409/2010
Monthly EM&A Report for May 2012 (Version: V.0)**

With reference to the captioned document verified by IEC on 8 June 2012, we are pleased to provide our confirmation for the document on sections that is specific to soil remediation work pursuant to Condition 5.4 of the Environmental Permit No. EP-409/2010.

Yours faithfully,
Nature & Technologies (HK) Limited

Ir Dr Gabriel C K Lam
Independent Environmental Auditor

TABLE OF CONTENTS

| | Page |
|--|------|
| EXECUTIVE SUMMARY | 1 |
| 行政摘要 | 2 |
| 1 INTRODUCTION | 3 |
| 1.1 Background | 3 |
| 1.2 Scope of Report | 4 |
| 1.3 Project Organization | 4 |
| 1.4 Summary of Construction Works | 5 |
| 1.5 Summary of EM&A Programme Requirements | 5 |
| 2 NOISE MONITORING | 6 |
| 2.1 Monitoring Requirements | 6 |
| 2.2 Monitoring Equipment | 6 |
| 2.3 Monitoring Locations | 6 |
| 2.4 Monitoring Parameters, Frequency and Duration | 6 |
| 2.5 Monitoring Methodology | 6 |
| 2.6 Monitoring Schedule for the Reporting Period | 7 |
| 2.7 Monitoring Results | 7 |
| 3 WATER QUALITY MONITORING | 8 |
| 3.1 Monitoring Status | 8 |
| 4 LAND CONTAMINATION | 8 |
| 4.1 Monitoring Status | 8 |
| 5 ENVIRONMENTAL SITE INSPECTION AND AUDIT | 8 |
| 5.1 Site Inspection | 8 |
| 5.2 Advice on the Solid and Liquid Waste Management Status | 9 |
| 5.3 Environmental Licenses and Permits | 10 |
| 5.4 Implementation Status of Environmental Mitigation Measures | 10 |
| 5.5 Summary of Exceedances of the Environmental Quality Performance Limit | 10 |
| 5.6 Summary of Complaints, Notification of Summons and Successful Prosecutions | 10 |
| 6 FUTURE KEY ISSUES | 11 |
| 6.1 Construction Programme for the Coming Months | 11 |
| 6.2 Key Issues for the Coming Month | 11 |
| 6.3 Monitoring Schedule for the Coming Month | 11 |
| 7 COMMENTS, RECOMMENDATIONS AND CONCLUSIONS | 11 |
| 7.1 Comments on Mitigation Measures | 11 |
| 7.2 Recommendations on EM&A Programme | 12 |
| 7.3 Conclusions | 12 |

List of Tables

| | |
|-----------|--|
| Table 1.1 | Contact Information of Key Personnel |
| Table 2.1 | Noise Monitoring Equipment |
| Table 2.2 | Locations of Impact Noise Monitoring Stations |
| Table 2.3 | Noise Monitoring Parameters, Frequency and Duration |
| Table 2.4 | Summary of Construction Noise Monitoring Results in the Reporting Period |
| Table 5.1 | Summary of Environmental Licensing and Permit Status |

List of Figures

| | |
|----------|--|
| Figure 1 | Site Location Plan |
| Figure 2 | Phasing of Works Area for Demolition Works |
| Figure 3 | Noise Monitoring Locations |
| Figure 4 | Environmental Complaint Handling Procedure |

List of Appendices

| | |
|------------|---|
| Appendix A | Project Organization Structure |
| Appendix B | Construction Programme |
| Appendix C | Implementation Schedule of Environmental Mitigation Measures (EMIS) |
| Appendix D | Summary of Action and Limit Levels |
| Appendix E | Calibration Certificates of Monitoring Equipments |
| Appendix F | EM&A Monitoring Schedules |
| Appendix G | Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation |
| Appendix H | Event Action Plan |
| Appendix I | Site Inspection Summaries |
| Appendix J | Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions |

EXECUTIVE SUMMARY

The proposed “Yau Tong Bay – Decommissioning of Shipyard Sites” (hereinafter referred to as “the Project”) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) Schedule 2 and is governed by the Environmental Permit No. EP-409/2010. The Project aims to demolish the past and existing shipyards and their building structures and marine structures and decontaminate identified contaminated spots.

The construction works of the Project was commenced on 21 November 2011 and anticipated to be substantially completed in 2013. The impact Environmental Monitoring and Audit (hereinafter referred to as “EM&A”) programme for the Project commenced on 21 November 2011. The impact EM&A programme includes daytime construction noise and water quality monitoring, soil remediation works monitoring and auditing and site auditing.

This report documents the findings of EM&A works conducted in the period between 1 and 31 May 2012.

As informed by the Contractor, major construction activity carried out in the reporting period was building demolition of YTML 1, YTML 5-14, YTML 42-46 (Phase 2).

A summary of monitoring and audit activities conducted in the reporting period is listed below:

| | |
|-------------------------------|------------|
| Daytime noise monitoring | 2 sessions |
| Water quality monitoring | 0 session |
| Environmental site inspection | 5 sessions |

Breaches of Action and Limit Levels for Daytime Construction Noise

No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.

No Limit Level exceedance of construction noise was recorded in the reporting period.

Breaches of Action and Limit Levels for Water Quality

Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not yet commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.

Environmental Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

Reporting Change

There was no reporting change required in the reporting period.

Future Key Issues

Key issues to be considered in the coming month include:-

- Generation of dust from activities on-site;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Storage, sorting and disposal of general refuse and construction waste from activities on-site;
- Management of chemicals and chemical wastes and avoidance of oil spillage; and
- Tree protection for all retained trees on-site.

行政摘要

「油塘灣—船廠拆卸工程」(以下簡稱「本工程項目」)是一項被臚列於環境影響評估條例(第 499 章)附表 2 中的指定工程項目並受到環境許可證編號 EP-409/2010 所管制。本工程項目的主要目的是要拆除位於油塘灣的舊有和現有的船廠及其建築物和海事結構，以及處理指定的已受污染點。

本工程項目已於二零一一年十一月二十一日竣工並預期於二零一三年完成。本工程項目的施工期間環境監察及審核計劃亦由二零一一年十一月二十一日開始。施工期間環境監察與審核計劃包括：日間建築噪音監測，水質監測，已受污染泥復育工作的監察與審核及工地審核巡查。

本報告記錄了於二零一二年五月一日至三十一日期間所進行的環境監察與審核工作。

根據承建商提供的資料，在上述的期間的主要建築活動為 YTML1, YTML 5-14, YTML 42-46 的拆卸工程(第二期工程)。

在上述的期間有下列次數的監察及審核活動進行：

| | |
|----------|-----|
| 日間建築噪音監測 | 2 次 |
| 水質監測 | 0 次 |
| 環境巡查 | 5 次 |

違反監測標準

日間建築噪音

在上述的期間沒有收到有關建築噪音的投訴，所以噪音監測結果皆符合行動水平。

在上述的期間的所有日間建築噪音監測結果皆符合極限水平。

水質

因為相關的海事結構拆除工程仍未開始，故沒有水質監測在上述的期間進行。因此，沒有違反水質行動水平和極限水平的記錄。

有關收到的環境的投訴，傳票及檢控

在上述的期間沒有收到有關環境的投訴，傳票及檢控。

報告修訂

本報告期間並沒有修訂報告。

預計要注意的事項

下月要注意事項包括：

- 建築活動所產生的塵埃；
- 操作中儀器及機器所產生的噪音影響；
- 建築活動所產生的地面流放水及其他工地污水；
- 普通廢物與建築廢物的暫貯，分類及棄置；
- 化學品及化學廢物的管理及防止意外漏油；及
- 工地內被保留樹木的保護措施。

1 INTRODUCTION

1.1 Background

- 1.1.1. The Project Site of “Yau Tong Bay-Decommissioning of Shipyard Sites” (hereinafter referred to as “the Project”) is located along the shore of Yau Tong Bay (which is also known as Kwun Tong Tsai Wan) in East Kowloon within the Kwun Tong District and the Project Site together with its adjacent land is zoned Comprehensive Development area (“CDA”) on the Approved Cha Kwo Ling, Yau Tong, Lei Yue Mun Outline Zoning Plan (OZP) No. S/K15/19. It faces Victoria Harbour to the southwest and is bounded by the Eastern Harbour Crossing Ventilation Building to the west, Cha Kwo Ling Road to the north and east, and Ko Fai Road to the south. The site is also adjacent to the former Yau Tong Industrial Area, which is at present mainly occupied by obsolete industrial buildings.
- 1.1.2. The Project is a designated project and is governed by the Environmental Permit No. EP-409/2010 (hereinafter referred to as “the EP”).
- 1.1.3. Major works to be undertaken in the Project include:-
- Demolition of past and existing shipyard and building structures;
 - Demolition of marine structure of shipyards; and
 - Decontamination of identified contaminated spots.
- 1.1.4. For the decommissioning of past and existing shipyard lots, there is a total of 39 Marine Lots along the shore of Yau Tong Bay are under the control of the Project Proponent (Main Wealth Development Limited) and covered in this Project. These 39 lots (or the ‘concerned lots’) ,with a total area of over 1 hectare (ha), as listed below and highlighted in **Figure 1**, are hereinafter referred to as the ‘Project Site’. The land uses for the Project Site had been industrial and various land uses including shipyards, timber yards, sawmills and concrete batching plant.
- YTML No. 1
 - YTMLs No. 5-14
 - YTML No. 15
 - YTMLs No. 19-24
 - YTMLs No. 27-38
 - YTMLs No. 41-46
 - YTML No. 54
- 1.1.5. Main Wealth Development Limited (the Project Proponent) has commissioned Stephen Cheng Consulting Engineers as the Engineer of the Project and Riseship Construction Company Limited was commissioned as the Demolition Contractor for building structures of the Project (hereafter referred to as “the Contractor”).
- 1.1.6. AECOM Asia Company Limited was appointed to undertake the Environmental Team (hereafter referred to as “ET”) services for implementation of all the Environmental Monitoring and Audit (hereafter referred to as “EM&A”) works under the Project. Mott MacDonald Hong Kong Limited and Nature & Technologies (HK) Limited act as the Independent Environmental Checker (hereafter referred to as “IEC”) and Independent Environmental Auditor (hereafter referred to as “IEA”) for the Project respectively.
- 1.1.7. The construction works of the Project was commenced on 21 November 2011 and anticipated to be substantially completed in 2013.
- 1.1.8. In accordance with the updated Environmental Monitoring and Audit Manual (hereinafter referred to as “the EM&A Manual”) of the Project, there is a need of an impact EM&A programme includes daytime construction noise and water quality monitoring, soil remediation works monitoring and auditing and site auditing. The impact EM&A Programme for the Project commenced on 21 November 2011.

1.2 Scope of Report

- 1.2.1 This is the seventh monthly EM&A Report for the Project “Yau Tong Bay – Decommissioning of Shipyard Sites”. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Project in May 2012 (from 1 May 2012 to 31 May 2012).

1.3 Project Organization

- 1.3.1 The project organization structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

| Party | Name | Telephone | Fax |
|---|--------------|-----------|-----------|
| Project Proponent (Main Wealth Development Limited) | Colin Wan | 2908 8574 | 2530 1402 |
| Engineer (Stephen Cheng Consulting Engineers) | Andy Kwok | 2908 2516 | 2845 9964 |
| Demolition Contractor – Building Structures (Contractor) (Risheship Construction Company Limited) | Edward Lo | 2578 9542 | 2578 1892 |
| Independent Environmental Checker (IEC) (Mott MacDonald Hong Kong Limited) | Terence Kong | 2828 5919 | 2827 1823 |
| Independent Environmental Auditor (IEA) (Nature & Technologies (HK) Limited) | Gabriel Lam | 2877 3122 | 2511 0922 |
| Environmental Team Leader (ETL) (AECOM Asia Company Limited) | Y T Tang | 3922 9393 | 2371 7609 |

1.4 Summary of Construction Works

- 1.4.1 The construction phase of the Project under the EP commenced on 21 November 2011.
- 1.4.2 As informed by the Contractor, major construction activity carried out in the reporting period was building demolition of YTML 1, YTML 5-14, YTML 42-46 (Phase 2).
- 1.4.3 The general layout plan of the Project site is shown in **Figure 1**.
- 1.4.4 The latest Construction Programme is shown in **Appendix B** and the phasing of works area for demolition works is detailed in **Figure 2**.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in **Appendix C**.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for daytime construction noise and water quality, soil remediation works monitoring and auditing and environmental site inspections for air quality, water quality, noise, waste management and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
- All monitoring parameters;
 - Monitoring schedules for the reporting month and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 NOISE MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per two weeks at designated noise monitoring stations during the construction phase of the Project. The Action and Limit level of the noise monitoring is provided in **Appendix D**.

2.2 Monitoring Equipment

2.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 2.1**.

Table 2.1 Noise Monitoring Equipment

| Equipment | Brand and Model |
|------------------------------|----------------------|
| Integrated Sound Level Meter | Rion NL-31; B&K 2238 |
| Acoustic Calibrator | Rion NC-73 |

2.3 Monitoring Locations

2.3.1 Monitoring stations NM1 to NM3 were set up at the proposed locations in accordance with the EM&A Manual.

2.3.2 **Figure 3** shows the locations of the monitoring stations. **Table 2.2** describes the details of the monitoring stations.

Table 2.2 Locations of Impact Noise Monitoring Stations

| Monitoring Station | Location | Description |
|--------------------|---|---|
| NM1 | Yau Lai Estate Hong Lai House | 1m from the exterior of the roof top façade of the building |
| NM2 | S.K.H. Yau Tong Kei Hin Primary School | 1m from the exterior of the roof top façade of the building |
| NM3 | C.C.C. Kei Faat Primary School (Yau Tong) | 1m from the exterior of the roof top façade of the building |

2.4 Monitoring Parameters, Frequency and Duration

2.4.1 **Table 2.3** summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 2.3 Noise Monitoring Parameters, Frequency and Duration

| Parameter | Frequency and Duration |
|--|-----------------------------|
| 30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq} , L_{10} and L_{90} would be recorded. | At least once per two weeks |

2.5 Monitoring Methodology

2.5.1 Monitoring Procedure

(a) Façade measurements were made at all monitoring locations.

- (b) The battery condition was checked to ensure the correct functioning of the meter.
- (c) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30\text{-minutes})}$ during non-restricted hours i.e. 07:00 – 1900 on normal weekdays; $L_{eq(5\text{-minutes})}$ during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (d) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (e) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (f) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (g) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

2.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

2.6 Monitoring Schedule for the Reporting Period

2.6.1 The schedule for environmental monitoring in May 2012 is provided in **Appendix F**.

2.7 Monitoring Results

2.7.1 The monitoring results for construction noise are summarized in **Table 2.4** and the monitoring data is provided in **Appendix G**.

Table 2.4 Summary of Construction Noise Monitoring Results in the Reporting Period

| | Average, dB(A), | Range, dB(A), | Limit Level, dB(A), |
|-----|--------------------|--------------------|---------------------|
| | L_{eq} (30 mins) | L_{eq} (30 mins) | L_{eq} (30 mins) |
| NM1 | 62.1 | 60.8 – 63.1 | 75 |
| NM2 | 63.0 | 62.7 – 63.4 | 70 [#] |
| NM3 | 65.1 | 63.5 – 66.2 | 70 [#] |

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 2.7.2 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.
- 2.7.3 No Limit Level exceedance was recorded at all monitoring stations in the reporting month.
- 2.7.4 Major noise sources during the noise monitoring included construction activities of the Project, construction activities by other contracts and nearby traffic noise.
- 2.7.5 The event action plan is annexed in **Appendix H**.

3 WATER QUALITY MONITORING

3.1 Monitoring Status

- 3.1.1 Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.

4 LAND CONTAMINATION

4.1 Monitoring Status

- 4.1.1 In the reporting month, excavation of inspection pits and borehole drilling for structural and environmental sampling were not observed in the site. No significant environmental issue was identified in the reporting period.
- 4.1.2 No soil remediation works monitoring and auditing was commenced in the reporting period as soil remediation works had not yet been commenced.

5 ENVIRONMENTAL SITE INSPECTION AND AUDIT

5.1 Site Inspection

- 5.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. In the reporting period, 5 site inspections were carried out on 2, 8, 17, 22 and 30 May 2012.
- 5.1.2 The environmental site inspections summaries are provided in **Appendix I**.
- 5.1.3 Particular observations during the site inspections are described below:-

Air Quality

- 5.1.4 Mud trails were observed outside the site entrance/exit at Phase 2 (facing to Ko Fai Road). The Contractor was reminded to provide proper wheel washing facilities at every vehicle exit point of the site and combine with cleaning of public roads. The Contractor should remind the vehicle's drivers to remove any dusty materials from their vehicle's bodies and wheels before leaving construction sites. (Follow-up)

Noise

- 5.1.5 No noise barrier provided for breaking activity at Phase 2 (near Ko Fai Road) was observed. The Contractor was reminded to provide proper movable noise barrier for all breaking activities. (Closed on 8 May 2012)
- 5.1.6 The Contractor was reminded to provide valid noise emission label for air compressor placed in work area at Phase 2 (facing to Ko Fai Road). (Follow-up)

Water Quality

- 5.1.7 Improvement of temporary drainage systems in works area was still outstanding. Proper bundings should be provided along the site boundaries (especially the sides facing Yau Tong Bay), in together with proper treatment and pumping facilities, to handle the surface run-off from works area, especially during rainy seasons. The Contractor was reminded that any untreated surface run-off should be avoided from overflowing outside the Project site areas. (Follow-up)

- 5.1.8 Excavated materials and silt were accumulated near the site entrance at Phase 2 (facing to Ko Fai Road). The Contractor was reminded to cover the excavated materials and silt by tarpaulin sheets to prevent any silty water surface runoff to public drain due to rain. (Closed on 17 May 2012)
- 5.1.9 Silt was accumulated outside the site entrances / exits at Phase 2 (facing to Ko Fai Road). The Contractor was reminded to remove the silt as soon as possible and combined with cleaning of public roads. Proper bundings should be provided in site entrances / exits to prevent any surface / construction runoff flowing from work areas to public drain, in together with proper treatment and pumping facilities to handle the surface run-off from works area in rainy seasons. The Contractor was reminded that any untreated surface run-off should be avoided from overflowing outside the Project site areas. The Contractor was also recommended to maintain the drainage system properly and regularly. (Follow-up)
- 5.1.10 Oil stains were observed on ground. Oil stains on ground should be cleared and dispose of as chemical waste. Any kinds of maintenance works should be carried out in paved and roofed works area with proper mitigation measures to handle any oil leakage. (Closed on 8 May 2012)
- 5.1.11 Oil drum was observed placed on ground without drip tray. The Contractor was reminded to provide drip tray for all oil drums to prevent oil leakage. (Closed on 30 May 2012)

Chemical and Waste Management

- 5.1.12 The Contractor was reminded to sort the general refuse on site properly. (Follow-up)

Landscape and Visual Impact

- 5.1.13 No adverse observation was identified in the reporting period.

Miscellaneous

- 5.1.14 The Contractor has partially rectified observations as identified during environmental site inspection in the reporting month within agreed time frame. Rectifications of remaining identified items are undergoing by the Contractor. Follow-up inspections on the status on provision of mitigation measures will be conducted to ensure all identified items are mitigated properly.

5.2 Advice on the Solid and Liquid Waste Management Status

- 5.2.1 The Contractor had submitted application form for registration as a chemical waste producer for the Project.
- 5.2.2 As advised by the Contractor, 1635.06 tonnes of Inert C&D wastes were generated on site and disposed of at Public Fill (Tseung Kwan O Area 137 Fill Bank). No general refuse was generated on site and disposed of at North East New Territories (NENT) Landfill. 169.55 tonnes of metals were generated and collected by registered recycling collector and no chemical waste was collected by licensed contractor in the reporting period.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.2.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

5.3 Environmental Licenses and Permits

5.3.1 The environmental licenses and permits for Stage 1 of the Project and valid in the reporting month is summarized in **Table 5.1**.

Table 5.1 Summary of Environmental Licensing and Permit Status

| Statutory Reference | License/ Permit | License or Permit No. | Valid Period | | Remarks |
|---------------------|--|-----------------------|--------------|-----|--|
| | | | From | To | |
| EIAO | Environmental Permit | EP-409/2010 | 10/01/2011 | N/A | Yau Tong Bay – Decommissioning of Shipyard Sites |
| WPCO | Discharge License | WT00012580-2012 | 26/04/2012 | N/A | Discharge of Construction Runoff |
| WDO | Chemical Waste Producer Registration | 5292-298-R2321-01 | 20/12/2011 | N/A | Whole Construction Site |
| WDO | Billing Account for Disposal of Construction Waste | 7012814 | N/A | N/A | Whole Construction Site |

5.4 Implementation Status of Environmental Mitigation Measures

5.4.1 In response to the site audit findings, the Contractors carried out corrective actions.

5.4.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix C**. Many recommended mitigation measures were implemented properly.

5.5 Summary of Exceedances of the Environmental Quality Performance Limit

5.5.1 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.

5.5.2 No Limit Level exceedance of construction noise was recorded in the reporting period.

5.5.3 Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not yet commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.

5.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

5.6.1 The Environmental Complaint Handling Procedure is annexed in **Figure 4**.

5.6.2 No environmental complaint, notification of summons and prosecution was received in the reporting period.

5.6.3 Cumulative statistics on complaints, notifications of summons and successful prosecutions are summarized in **Appendix J**.

6 FUTURE KEY ISSUES

6.1 Construction Programme for the Coming Months

6.1.1 The major construction works for the Project in June 2012 will be building demolition of YTML 1, YTML 5–14, YTML 42-46 (Phase 2) & YTML 27-41 (Phase 3) and general site clearance.

6.2 Key Issues for the Coming Month

6.2.1 Key issues to be considered in June 2012 include:-

- Generation of dust from activities on-site;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Storage, sorting and disposal of general refuse and construction waste from activities on-site;
- Management of chemicals and chemical wastes and avoidance of oil spillage; and
- Tree protection for all retained trees on-site.

6.3 Monitoring Schedule for the Coming Month

6.3.1 The tentative schedule for environmental monitoring in June 2012 is provided in **Appendix F**.

7 COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

7.1 Comments on Mitigation Measures

7.1.1 According to the environmental site inspections performed in the reporting month, the following comments were provided:-

Air Quality Impact

- The Contractor was reminded to provide proper wheel washing facilities at every vehicle exit point of the site and combine with cleaning of public roads. The Contractor should remind the vehicle's drivers to remove any dusty materials from their vehicle's bodies and wheels before leaving construction sites.

Construction Noise Impact

- The Contractor was reminded to provide proper movable noise barrier for all breaking activities.
- The Contractor was reminded to provide valid noise emission label for air compressor placed in work area at Phase 2 (facing to Ko Fai Road).

Water Quality Impact

- Proper bundings should be provided along the site boundaries (especially the sides facing Yau Tong Bay) and in site entrances / exits to prevent any surface / construction runoff flowing from work areas to public drain, in together with proper treatment and pumping facilities, to handle the surface run-off from works area, especially during rainy seasons. The Contractor was reminded that any untreated surface run-off should be avoided from overflowing outside the Project site areas.
- The Contractor was reminded to cover the excavated materials and silt by tarpaulin sheets to prevent any silty water surface runoff to public drain due to rain.
- The Contractor was reminded to remove the silt as soon as possible and combined with cleaning of public roads. The Contractor was also recommended to maintain the drainage system properly and regularly.

- Oil stains on ground should be cleared and disposed of as chemical waste. Any kinds of maintenance works should be carried out in paved and roofed works area with proper mitigation measures to handle any oil leakage.
- The Contractor was reminded to provide drip tray for all oil drums to prevent oil leakage.

Chemical and Waste Management

- The Contractor was reminded to sort the general refuse on site properly.

Landscape and Visual Impact

- Nil.

Miscellaneous

- Nil.

7.2 Recommendations on EM&A Programme

- 7.2.1 The impact noise and water quality monitoring programme ensured that any environmental impact to the receivers would be readily detected and timely actions could be taken to rectify any non-compliance. Assessment and analysis of monitoring results collected demonstrated the environmental acceptability of the Project. The weekly site inspection and soil remediation monitoring and auditing ensured that all the environmental mitigation measures recommended in the EIA report were effectively implemented.
- 7.2.2 The EM&A programme effectively monitored the environmental impacts from the construction activities and no particular recommendation was advised for the improvement of the programme.

7.3 Conclusions

- 7.3.1 The construction phase and EM&A programme of the project commenced on 21 November 2011.
- 7.3.2 Noise monitoring was carried out in the reporting period.
- 7.3.3 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.
- 7.3.4 No Limit Level exceedance of construction noise was recorded in the reporting period.
- 7.3.5 Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not yet commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.
- 7.3.6 No significant environmental issue was identified from the drilling works. No soil remediation works monitoring and auditing was commenced in the reporting period as soil remediation works was yet commenced.
- 7.3.7 Environmental site inspection was carried out 5 times in May 2012. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 7.3.8 No environmental complaint, notification of summons and prosecution was received in the reporting period.