



Main Wealth Development Ltd.

**Yau Tong Bay – Decommissioning of
Shipyard Sites**

**Monthly EM&A Report
for October 2012**

[11/2012]

	Name	Signature
Prepared & Checked:	Phoebe Ng	
Reviewed, Approved & Certified:	Y T Tang (ETL)	

Version:	Rev. 0	Date: 12 November 2012
----------	--------	------------------------

Disclaimer

This report is prepared for Main Wealth Development Ltd. and is given for its sole benefit in relation to and pursuant to Yau Tong Bay – Decommissioning of Shipyard Sites and may not be disclosed to, quoted to or relied upon by any person other than Main Wealth Development Ltd. without our prior written consent. No person (other than Main Wealth Development Ltd.) into whose possession a copy of this report comes may rely on this report without our express written consent and Main Wealth Development Ltd. may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.
15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Our ref AFK/EC/TK/bw/T255271/22.01/0040
T 2828 5919
E terence.kong@mottmac.com.hk

Your ref

Main Wealth Development Limited
72-76/F Two International Finance Centre
8 Finance Street
Central
Hong Kong

12 November 2012

Attn : Ms. Iris Cheng

Dear Madam,

**Yau Tong Bay – Decommissioning of Shipyard Sites
Environmental Permit No. EP-409/2010
Condition 5.4 – Monthly EM&A Report for October 2012 (version: Rev. 0)**

Further to the receipt from Environmental Team (ET) of the captioned Monthly EM&A Report on 9 and 12 November 2012 via email, pursuant to Condition 5.4 of Environmental Permit I hereby verify the captioned report (Rev. 0) for Yau Tong Bay.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED



Terence Kong
Independent Environmental Checker (IEC)



NATURE & TECHNOLOGIES (HK) LIMITED

科技環保(香港)有限公司

Unit B, 11/F, Grandion Plaza, 932 Cheung Sha Wan Road, Cheung Sha Wan, Kowloon
九龍長沙灣道 932 號興迅廣場 11 樓 B 室 Tel 電話: *(852) 2877 3122 Fax 傳真: (852) 25110922
Email 電郵 : enquiry@nt.com.hk Website 網址 : <http://www.nt.com.hk>

Our Ref: 3.14/018/2009/at

13 November 2012

Main Wealth Development Ltd.
72 – 76/F, Two International Finance Centre
8 Finance Street
Central
Hong Kong

Attn: Ms. Iris Cheng

Dear Ms. Cheng,

**Yau Tong Bay – Decommissioning of Shipyard Sites
Environmental Permit No. EP-409/2010
Monthly EM&A Report for October 2012 (Version: V.0)**

With reference to the captioned document verified by IEC on 12 November 2012, we are pleased to provide our confirmation for the document on sections that is specific to soil remediation work pursuant to Condition 5.4 of the Environmental Permit No. EP-409/2010.

Yours faithfully,
Nature & Technologies (HK) Limited

Ir Dr Gabriel C K Lam
Independent Environmental Auditor

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
行政摘要	2
1 INTRODUCTION	3
1.1 Background	3
1.2 Scope of Report	4
1.3 Project Organization	4
1.4 Summary of Construction Works	5
1.5 Summary of EM&A Programme Requirements	5
2 NOISE MONITORING	6
2.1 Monitoring Requirements	6
2.2 Monitoring Equipment	6
2.3 Monitoring Locations	6
2.4 Monitoring Parameters, Frequency and Duration	6
2.5 Monitoring Methodology	6
2.6 Monitoring Schedule for the Reporting Period	7
2.7 Monitoring Results	7
3 WATER QUALITY MONITORING	8
3.1 Monitoring Status	8
4 LAND CONTAMINATION	8
4.1 Monitoring Status	8
5 ENVIRONMENTAL SITE INSPECTION AND AUDIT	8
5.1 Site Inspection	8
5.2 Advice on the Solid and Liquid Waste Management Status	9
5.3 Environmental Licenses and Permits	9
5.4 Implementation Status of Environmental Mitigation Measures	9
5.5 Summary of Exceedances of the Environmental Quality Performance Limit	10
5.6 Summary of Complaints, Notification of Summons and Successful Prosecutions	10
6 FUTURE KEY ISSUES	10
6.1 Construction Programme for the Coming Months	10
6.2 Key Issues for the Coming Month	10
6.3 Monitoring Schedule for the Coming Month	10
7 COMMENTS, RECOMMENDATIONS AND CONCLUSIONS	10
7.1 Comments on Mitigation Measures	10
7.2 Recommendations on EM&A Programme	11
7.3 Conclusions	11

List of Tables

Table 1.1	Contact Information of Key Personnel
Table 2.1	Noise Monitoring Equipment
Table 2.2	Locations of Impact Noise Monitoring Stations
Table 2.3	Noise Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 5.1	Summary of Environmental Licensing and Permit Status

List of Figures

Figure 1	Site Location Plan
Figure 2	Phasing of Works Area for Demolition Works
Figure 3	Noise Monitoring Locations
Figure 4	Environmental Complaint Handling Procedure

List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix H	Event Action Plan
Appendix I	Site Inspection Summaries
Appendix J	Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

The proposed “Yau Tong Bay – Decommissioning of Shipyard Sites” (hereinafter referred to as “the Project”) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) Schedule 2 and is governed by the Environmental Permit No. EP-409/2010. The Project aims to demolish the past and existing shipyards and their building structures and marine structures and decontaminate identified contaminated spots.

The construction works of the Project was commenced on 21 November 2011 and anticipated to be substantially completed in 2013. The impact Environmental Monitoring and Audit (hereinafter referred to as “EM&A”) programme for the Project commenced on 21 November 2011. The impact EM&A programme includes daytime construction noise and water quality monitoring, soil remediation works monitoring and auditing and site auditing.

This report documents the findings of EM&A works conducted in the period between 1 and 31 October 2012.

As informed by the Contractor, no construction activity was carried out in the reporting period.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

Daytime noise monitoring	3 sessions
Water quality monitoring	0 session
Environmental site inspection	5 sessions

Breaches of Action and Limit Levels for Daytime Construction Noise

No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.

No Limit Level exceedance of construction noise was recorded in the reporting period.

Breaches of Action and Limit Levels for Water Quality

Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not yet commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.

Environmental Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

Reporting Change

There was no reporting change required in the reporting period.

Future Key Issues

According to the updated programme, hoarding and demolition works for the Project was completed in September 2012 and commencement of soil remediation works is tentatively scheduled in February 2013. No construction activity will be carried out in the site areas (Phase 1, 2 and 3) from October 2012 until commencement of soil remediation works. The Environmental Monitoring and Audit (EM&A) works will be suspended from November 2012 for the captioned Project and the EM&A works will be resumed upon commencement of soil remediation works.

行政摘要

「油塘灣—船廠拆卸工程」(以下簡稱「本工程項目」)是一項被臚列於環境影響評估條例(第 499 章)附表 2 中的指定工程項目並受到環境許可證編號 EP-409/2010 所管制。本工程項目的主要目的是要拆除位於油塘灣的舊有和現有的船廠及其建築物和海事結構，以及處理指定的已受污染點。

本工程項目已於二零一一年十一月二十一日竣工並預期於二零一三年完成。本工程項目的施工期間環境監察及審核計劃亦由二零一一年十一月二十一日開始。施工期間環境監察與審核計劃包括：日間建築噪音監測，水質監測，已受污染泥復育工作的監察與審核及工地審核巡查。

本報告記錄了於二零一二年十月一日至三十一日期間所進行的環境監察與審核工作。

根據承建商提供的資料，在上述的期間的沒有建築活動進行。

在上述的期間有下列次數的監察及審核活動進行：

日間建築噪音監測	3 次
水質監測	0 次
環境巡查	5 次

違反監測標準

日間建築噪音

在上述的期間沒有收到有關建築噪音的投訴，所以噪音監測結果皆符合行動水平。

在上述的期間的所有日間建築噪音監測結果皆符合極限水平。

水質

因為相關的海事結構拆除工程仍未開始，故沒有水質監測在上述的期間進行。因此，沒有違反水質行動水平和極限水平的記錄。

有關收到的環境的投訴，傳票及檢控

在上述的期間沒有收到有關環境的投訴，傳票及檢控。

報告修訂

本報告期間並沒有修訂報告。

預計要注意的事項

根據最新的程序表，本工程項目之地盤圍板和拆除工程已於二零一二年九月完成，同時土壤修復工程暫時預定於二零一三年二月開始。由二零一二年十月直至土壤修復工程開始，在地盤範圍(第一、二及三期)內將沒有建築活動進行。由二零一二年十一月起，本工程項目之施工期間環境監察與審核工作將會暫時停止直至土壤修復工程開始才會重新進行。

1 INTRODUCTION

1.1 Background

- 1.1.1. The Project Site of “Yau Tong Bay-Decommissioning of Shipyard Sites” (hereinafter referred to as “the Project”) is located along the shore of Yau Tong Bay (which is also known as Kwun Tong Tsai Wan) in East Kowloon within the Kwun Tong District and the Project Site together with its adjacent land is zoned Comprehensive Development area (“CDA”) on the Approved Cha Kwo Ling, Yau Tong, Lei Yue Mun Outline Zoning Plan (OZP) No. S/K15/19. It faces Victoria Harbour to the southwest and is bounded by the Eastern Harbour Crossing Ventilation Building to the west, Cha Kwo Ling Road to the north and east, and Ko Fai Road to the south. The site is also adjacent to the former Yau Tong Industrial Area, which is at present mainly occupied by obsolete industrial buildings.
- 1.1.2. The Project is a designated project and is governed by the Environmental Permit No. EP-409/2010 (hereinafter referred to as “the EP”).
- 1.1.3. Major works to be undertaken in the Project include:-
- Demolition of past and existing shipyard and building structures;
 - Demolition of marine structure of shipyards; and
 - Decontamination of identified contaminated spots.
- 1.1.4. For the decommissioning of past and existing shipyard lots, there is a total of 39 Marine Lots along the shore of Yau Tong Bay are under the control of the Project Proponent (Main Wealth Development Limited) and covered in this Project. These 39 lots (or the ‘concerned lots’) ,with a total area of over 1 hectare (ha), as listed below and highlighted in **Figure 1**, are hereinafter referred to as the ‘Project Site’. The land uses for the Project Site had been industrial and various land uses including shipyards, timber yards, sawmills and concrete batching plant.
- YTML No. 1
 - YTMLs No. 5-14
 - YTML No. 15
 - YTMLs No. 19-24
 - YTMLs No. 27-38
 - YTMLs No. 41-46
 - YTML No. 54
- 1.1.5. Main Wealth Development Limited (the Project Proponent) has commissioned Stephen Cheng Consulting Engineers as the Engineer of the Project and Riseship Construction Company Limited was commissioned as the Demolition Contractor for building structures of the Project (hereafter referred to as “the Contractor”).
- 1.1.6. AECOM Asia Company Limited was appointed to undertake the Environmental Team (hereafter referred to as “ET”) services for implementation of all the Environmental Monitoring and Audit (hereafter referred to as “EM&A”) works under the Project. Mott MacDonald Hong Kong Limited and Nature & Technologies (HK) Limited act as the Independent Environmental Checker (hereafter referred to as “IEC”) and Independent Environmental Auditor (hereafter referred to as “IEA”) for the Project respectively.
- 1.1.7. The construction works of the Project was commenced on 21 November 2011 and anticipated to be substantially completed in 2013.
- 1.1.8. In accordance with the updated Environmental Monitoring and Audit Manual (hereinafter referred to as “the EM&A Manual”) of the Project, there is a need of an impact EM&A programme includes daytime construction noise and water quality monitoring, soil remediation works monitoring and auditing and site auditing. The impact EM&A Programme for the Project commenced on 21 November 2011.

1.2 Scope of Report

- 1.2.1 This is the twelfth monthly EM&A Report for the Project “Yau Tong Bay – Decommissioning of Shipyard Sites”. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Project in October 2012 (from 1 October 2012 to 31 October 2012).

1.3 Project Organization

- 1.3.1 The project organization structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Party	Name	Telephone	Fax
Project Proponent (Main Wealth Development Limited)	Colin Wan	2908 8574	2530 1402
Engineer (Stephen Cheng Consulting Engineers)	Andy Kwok	2908 2516	2845 9964
Demolition Contractor – Building Structures (Contractor) (Riship Construction Company Limited)	Edward Lo	2578 9542	2578 1892
Independent Environmental Checker (IEC) (Mott MacDonald Hong Kong Limited)	Terence Kong	2828 5919	2827 1823
Independent Environmental Auditor (IEA) (Nature & Technologies (HK) Limited)	Gabriel Lam	2877 3122	2511 0922
Environmental Team Leader (ETL) (AECOM Asia Company Limited)	Y T Tang	3922 9393	2371 7609

1.4 Summary of Construction Works

- 1.4.1 The construction phase of the Project under the EP commenced on 21 November 2011.
- 1.4.2 As informed by the Contractor, no construction activity was carried out in the reporting period.
- 1.4.3 The general layout plan of the Project site is shown in **Figure 1**.
- 1.4.4 The latest Construction Programme is shown in **Appendix B** and the phasing of works area for demolition works is detailed in **Figure 2**.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in **Appendix C**.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for daytime construction noise and water quality, soil remediation works monitoring and auditing and environmental site inspections for air quality, water quality, noise, waste management and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting month and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 NOISE MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per two weeks at designated noise monitoring stations during the construction phase of the Project. The Action and Limit level of the noise monitoring is provided in **Appendix D**.

2.2 Monitoring Equipment

2.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 2.1**.

Table 2.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31; B&K 2270
Acoustic Calibrator	Rion NC-73

2.3 Monitoring Locations

2.3.1 Monitoring stations NM1 to NM3 were set up at the proposed locations in accordance with the EM&A Manual.

2.3.2 **Figure 3** shows the locations of the monitoring stations. **Table 2.2** describes the details of the monitoring stations.

Table 2.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
NM1	Yau Lai Estate Hong Lai House	1m from the exterior of the roof top façade of the building
NM2	S.K.H. Yau Tong Kei Hin Primary School	1m from the exterior of the roof top façade of the building
NM3	C.C.C. Kei Faat Primary School (Yau Tong)	1m from the exterior of the roof top façade of the building

2.4 Monitoring Parameters, Frequency and Duration

2.4.1 **Table 2.3** summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 2.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq} , L_{10} and L_{90} would be recorded.	At least once per two weeks

2.5 Monitoring Methodology

2.5.1 Monitoring Procedure

(a) Façade measurements were made at all monitoring locations.

- (b) The battery condition was checked to ensure the correct functioning of the meter.
- (c) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30\text{-minutes})}$ during non-restricted hours i.e. 07:00 – 1900 on normal weekdays; $L_{eq(5\text{-minutes})}$ during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (d) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (e) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (f) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (g) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

2.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

2.6 Monitoring Schedule for the Reporting Period

2.6.1 The schedule for environmental monitoring in October 2012 is provided in **Appendix F**.

2.7 Monitoring Results

2.7.1 The monitoring results for construction noise are summarized in **Table 2.4** and the monitoring data is provided in **Appendix G**.

Table 2.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A), L_{eq} (30 mins)	Range, dB(A), L_{eq} (30 mins)	Limit Level, dB(A), L_{eq} (30 mins)
NM1	63.5	58.5 – 65.0	75
NM2	63.8	60.8 – 65.6	70 [#]
NM3	63.9	58.8 – 65.8	70 [#]

[#] Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

2.7.2 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.

2.7.3 No Limit Level exceedance was recorded at all monitoring stations in the reporting month.

2.7.4 Major noise sources during the noise monitoring included construction activities of the Project, construction activities by other contracts and nearby traffic noise.

2.7.5 The event action plan is annexed in **Appendix H**.

3 WATER QUALITY MONITORING

3.1 Monitoring Status

- 3.1.1 Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.

4 LAND CONTAMINATION

4.1 Monitoring Status

- 4.1.1 In the reporting month, no excavation of inspection pits and borehole drilling for structural and environmental sampling were conducted in the site.
- 4.1.2 No soil remediation works monitoring and auditing was commenced in the reporting period as soil remediation works had not yet been commenced.

5 ENVIRONMENTAL SITE INSPECTION AND AUDIT

5.1 Site Inspection

- 5.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. In the reporting period, 5 site inspections were carried out on 4, 11, 18, 25 and 31 October 2012.

- 5.1.2 The environmental site inspections summaries are provided in **Appendix I**.

- 5.1.3 Particular observations during the site inspections are described below:-

Air Quality

- 5.1.4 No adverse observation was identified in the reporting period.

Noise

- 5.1.5 No adverse observation was identified in the reporting period.

Water Quality

- 5.1.6 No adverse observation was identified in the reporting period.

Chemical and Waste Management

- 5.1.7 No adverse observation was identified in the reporting period.

Landscape and Visual Impact

- 5.1.8 No adverse observation was identified in the reporting period

Miscellaneous

- 5.1.9 No adverse observation was identified in the reporting period)

- 5.1.10 The Contractor has partially rectified observations as identified during environmental site inspection in the reporting month within agreed time frame. Rectifications of remaining identified items are

undergoing by the Contractor. Follow-up inspections on the status on provision of mitigation measures will be conducted to ensure all identified items are mitigated properly.

5.2 Advice on the Solid and Liquid Waste Management Status

- 5.2.1 The Contractor had submitted application form for registration as a chemical waste producer for the Project.
- 5.2.2 As advised by the Contractor, no Inert C&D wastes was generated on site and disposed of at Public Fill (Tseung Kwan O Area 137 Fill Bank). No general refuse was generated on site and disposed of at North East New Territories (NENT) Landfill. No metals was generated and collected by registered recycling collector and no chemical waste was collected by licensed contractor in the reporting period.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.2.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

5.3 Environmental Licenses and Permits

- 5.3.1 The environmental licenses and permits for Stage 1 of the Project and valid in the reporting month is summarized in **Table 5.1**.

Table 5.1 Summary of Environmental Licensing and Permit Status

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		Remarks
			From	To	
EIAO	Environmental Permit	EP-409/2010	10/01/2011	N/A	Yau Tong Bay – Decommissioning of Shipyard Sites
WPCO	Discharge License	WT00012580-2012	26/04/2012	N/A	Discharge of Construction Runoff
WDO	Chemical Waste Producer Registration	5292-298-R2321-01	20/12/2011	N/A	Whole Construction Site
WDO	Billing Account for Disposal of Construction Waste	7012814	N/A	N/A	Whole Construction Site

5.4 Implementation Status of Environmental Mitigation Measures

- 5.4.1 In response to the site audit findings, the Contractor carried out corrective actions.
- 5.4.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix C**. Many recommended mitigation measures were implemented properly.

5.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 5.5.1 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.
- 5.5.2 No Limit Level exceedance of construction noise was recorded in the reporting period.
- 5.5.3 Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not yet commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.

5.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 5.6.1 The Environmental Complaint Handling Procedure is annexed in **Figure 4**.
- 5.6.2 No environmental complaint, notification of summons and prosecution was received in the reporting period.
- 5.6.3 Cumulative statistics on complaints, notifications of summons and successful prosecutions are summarized in **Appendix J**.

6 FUTURE KEY ISSUES

6.1 Construction Programme for the Coming Months

- 6.1.1 No construction work for the Project in November 2012 will be conducted.

6.2 Key Issues for the Coming Month

- 6.2.1 According to the updated programme, hoarding and demolition works for the Project was completed in September 2012 and commencement of soil remediation works is tentatively scheduled in February 2013. No construction activity will be carried out in the site areas (Phase 1, 2 and 3) from October 2012 until commencement of soil remediation works. The Environmental Monitoring and Audit (EM&A) works will be suspended from November 2012 for the captioned Project and the EM&A works will be resumed upon commencement of soil remediation works.

6.3 Monitoring Schedule for the Coming Month

- 6.3.1 The Environmental Monitoring and Audit (EM&A) works will be suspended from November 2012 for the captioned Project and the EM&A works will be resumed upon commencement of soil remediation works. No tentative schedule for environmental monitoring in November 2012 is provided.

7 COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

7.1 Comments on Mitigation Measures

- 7.1.1 According to the environmental site inspections performed in the reporting month, the following comments were provided:-

Air Quality Impact

- Nil.

Construction Noise Impact

- Nil.

Water Quality Impact

- Nil.

Chemical and Waste Management

- Nil.

Landscape and Visual Impact

- Nil.

Miscellaneous

- Nil.

7.2 Recommendations on EM&A Programme

- 7.2.1 The impact noise and water quality monitoring programme ensured that any environmental impact to the receivers would be readily detected and timely actions could be taken to rectify any non-compliance. Assessment and analysis of monitoring results collected demonstrated the environmental acceptability of the Project. The weekly site inspection and soil remediation monitoring and auditing ensured that all the environmental mitigation measures recommended in the EIA report were effectively implemented.
- 7.2.2 The EM&A programme effectively monitored the environmental impacts from the construction activities and no particular recommendation was advised for the improvement of the programme.

7.3 Conclusions

- 7.3.1 The construction phase and EM&A programme of the project commenced on 21 November 2011.
- 7.3.2 Noise monitoring was carried out in the reporting period.
- 7.3.3 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting period.
- 7.3.4 No Limit Level exceedance of construction noise was recorded in the reporting period.
- 7.3.5 Water quality monitoring was not conducted in the reporting period as demolition of marine structures was not yet commenced. No Action/Limit Level exceedance of water quality was recorded in the reporting period.
- 7.3.6 In the reporting month, no excavation of inspection pits and borehole drilling for structural and environmental sampling were conducted in the site. No soil remediation works monitoring and auditing was commenced in the reporting period as soil remediation works was yet to be commenced.
- 7.3.7 Environmental site inspection was carried out 5 times in October 2012. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audits.
- 7.3.8 No environmental complaint, notification of summons and prosecution was received in the reporting period.
- 7.3.9 According to the updated programme, hoarding and demolition works for the Project was completed in September 2012 and commencement of soil remediation works is tentatively scheduled in February 2013. No construction activity will be carried out in the site areas (Phase 1, 2 and 3) from October 2012 until commencement of soil remediation works. The Environmental Monitoring and Audit (EM&A) works will be suspended from November 2012 for the captioned Project and the EM&A works will be resumed upon commencement of soil remediation works.