


**Sun Fook Kong (Civil) Ltd.**

**Contract No. DC/2002/06**

**Construction of Yuen Long Bypass  
Floodway**

**Environmental Monitoring and Audit  
Monthly Report (Version 1)**

October 2005

Certified By	 <hr data-bbox="622 1400 1093 1404"/> (Environmental Team Leader)
--------------	---

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

**CINOTECH CONSULTANTS LTD**

Room 1602-1610, Delta House,  
3 On Yiu Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)

## TABLE OF CONTENTS

<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
A) Introduction .....	1
B) Environmental Monitoring Works .....	1
C) Environmental Licensing and Permitting.....	2
D) Complaints and Prosecutions .....	2
E) Future Key Issues .....	2
<b>1. INTRODUCTION.....</b>	<b>3</b>
Background .....	3
Project Organizations .....	3
Construction Programme.....	4
Summary of EM&A Requirements .....	4
<b>2. AIR QUALITY.....</b>	<b>6</b>
Monitoring Requirements.....	6
Monitoring Locations .....	6
Monitoring Equipment .....	6
Monitoring Parameters, Frequency and Duration .....	6
Monitoring Methodology and QA/QC Procedures .....	7
Results and Observations .....	7
<b>3. NOISE .....</b>	<b>8</b>
Monitoring Requirements.....	8
Monitoring Locations .....	8
Monitoring Equipment .....	8
Monitoring Parameters, Frequency and Duration .....	8
Monitoring Methodology and QA/QC Procedures .....	9
Maintenance and Calibration.....	9
Results and Observations .....	9
<b>4. WATER QUALITY.....</b>	<b>10</b>
Monitoring Requirements.....	10
Monitoring Equipment .....	10
Monitoring Parameters, Frequencies and Durations .....	10
Monitoring Locations .....	11
Monitoring Methodology, Calibration Details and QA/QC Procedures.....	11
Results and Observations .....	11
<b>5. ENVIRONMENTAL AUDIT .....</b>	<b>12</b>
Site Audits .....	12
Review of Environmental Monitoring Procedures.....	12
Status of Environmental Licensing and Permitting.....	13
Status of Waste Management .....	13
Implementation Status of Weekly Site Audit and Mitigation Measures.....	13
Summary of Exceedances of the Environmental Quality Performance Limit .....	14
Implementation Status of Event Action Plans.....	14
Summary of Complaints and Prosecutions.....	15
Environmental Meeting .....	15

<b>6. FUTURE KEY ISSUES.....</b>	<b>16</b>
Key Issues for the Coming Month .....	16
Monitoring Schedule for the Next Month .....	16
<b>7. CONCLUSIONS AND RECOMMENDATIONS.....</b>	<b>17</b>
Conclusions .....	17
Recommendations .....	17

## LIST OF TABLES

Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring Station
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Water Quality Monitoring Equipment
Table 4.2	Water Quality Monitoring Parameters and Frequency
Table 4.3	Location for Impact Water Quality Monitoring Stations
Table 5.1	Summary of Environmental Licensing and Permit Status

## LIST OF FIGURES

Figure 1.1	Site Layout Plan
Figure 1.2	Project Organization Chart
Figure 2.1	Impact Air Quality Monitoring Locations
Figure 3.1	Impact Noise Monitoring Locations
Figure 4.1	Impact Water Quality Monitoring Locations

## LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise and Compliance Levels for Water Quality
B	Copies of Renewed Calibration Certificates for the Reporting Month
C	Environmental Monitoring Schedules
D	1-hour TSP Monitoring Results and Graphical Presentations
E	24-hour TSP Monitoring Results and Graphical Presentations
F	Noise Monitoring Results and Graphical Presentations
G	Wind Data
H	Water Monitoring Results and Graphical Presentations
I	Site Audit Summary
J	Summary of Exceedances
K	Amount of Waste Generated
L	<i>Not used</i>
M	Complaint Log
N	Extracted Minutes for Environmental Meetings

## ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
FEP	Further Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RH	Relative Humidity
TSP	Total Suspended Particulates
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan

## EXECUTIVE SUMMARY

### A) Introduction

This is the monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the project “Construction of Yuen Long Bypass Floodway” (the Project). This report documents the findings of EM&A Works conducted in October 2005 (26<sup>th</sup> of each month as the cut-off day, i.e. 26<sup>th</sup> September 2005 to 25<sup>th</sup> October 2005).

The construction activities undertaken in the reporting month were:

- construction of channel walls;
- construction of grasscretes;
- excavation works;
- backfilling works;
- ramp construction;
- construction of pumping station;
- box culvert constructions; and
- channeling works.

### B) Environmental Monitoring Works

Environmental monitoring for the Project was performed regularly as stipulated in the Updated EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. Implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

#### *B1 Air Quality*

##### 1-hour TSP Monitoring

The 1-hour TSP monitoring was conducted as scheduled. No Action/Limit level exceedance was recorded in the reporting month.

##### 24-hour TSP Monitoring

The 24-hour TSP monitoring was conducted as scheduled. No Action/Limit level exceedance was recorded in the reporting month.

#### *B2 Construction Noise*

Construction noise monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded in the reporting month.

#### *B3 Water Quality*

Water quality monitoring was conducted as scheduled. No Compliance Level exceedance was recorded in the reporting month.

### **C) Environmental Licensing and Permitting**

License/Permits granted to the Project include the Further Environmental Permit (FEP), Variation of Environmental Permit (VEP), Wastewater Discharge License, Chemical Waste Producer Registration and Construction Noise Permit (CNP). The FEP for the Project was attached in the monthly EM&A report for March 2003. The VEP were attached in of the monthly EM&A report for May 2003. The Chemical Waste Producer Registration was attached in the monthly EM&A report for January 2004. The Wastewater Discharge License was attached in the monthly EM&A report for June 2004.

### **D) Complaints and Prosecutions**

No environmental complaint and prosecution was received in the reporting month.

### **E) Future Key Issues**

Major construction site activities for the coming month are listed as below:-

- construction of channel walls;
- construction of grasscreted;
- excavation works;
- backfilling works;
- ramp construction;
- construction of pumping station;
- box culvert constructions; and
- channeling works

Construction dust generated in dry season during construction work is a future key issue.

## 1. INTRODUCTION

### Background

- 1.1 Serious flooding has occurred in and around Yuen Long Town at least seven times over the last fifteen years. Government studies including the Northwest New Territories (NWNT) Base Strategy Studies, TELADFLOCCOSS I and II and the NWNT Village Flood Protection Study have identified the major causes of flooding and recommended appropriate mitigation measures. The studies identified that the capacity of the Yuen Long Nullah drainage system was inadequate mainly due to rapid urban growth over the last 20 years which has reduced the flood plain storage capacities and increased runoff volumes. In addition Yuen Long Town has a relatively low ground level and the drainage design standards and methods used at the time were less rigorous than present design requirements. The studies recommended the construction of a Bypass Floodway as the most cost-effective option for providing additional drainage capacity to cater for present needs and to provide additional capacity for new development in the area to the south of Yuen Long.
- 1.2 The Yuen Long Bypass Floodway is therefore to be designed to divert part of the flows entering the Yuen Long Drainage system from the south of Yuen Long into the Kam Tin River Floodway, which is at present under construction, to reduce the risk of flooding in Yuen Long Town. The Project site layout is shown in *Figure 1.1*.
- 1.3 The Project works mainly comprise the construction and operation of a drainage channel (YLBF) from the south side of Yuen Long to the Kam Tin River. The Project works was scheduled to commence in March 2003.
- 1.4 According to the EIAO, this Project is a designated project. The Further Environmental Permit (FEP) No. FEP 01-075-2003 was issued on 6 February 2003 and Variation of Environmental Permit (EP-01/075/2003/A) was issued on 19 May 2003 for this project to the Sun Fook Kong (Civil) Limited (hereinafter called the “Contractor”) as Permit Holder. An Updated Environmental Monitoring and Audit Manual (Updated EM&A Manual) was prepared to fulfill requirement stipulated in the Particular Specification Clause 1.106(6).
- 1.5 Cinotech Consultants Limited was commissioned by Sun Fook Kong (Civil) Limited to provide professional services for “Contract No. DC/2002/06 – Environmental Team (ET) for Construction of the Yuen Long Bypass Floodway”. This Environmental Monitoring and Audit Reports were prepared by Cinotech for the Project prior to the commencement of any construction activity for the Yuen Long Bypass Floodway in accordance with the Updated EM&A Manual.

### Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
  - Engineer or Engineer’s Representative (E/ER) – Drainage Services Department (DSD)
  - Environmental Team (ET) – Cinotech Consultants Limited
  - Independent Environmental Checker (IEC) – CH2M-IDC Hong Kong Limited
  - Contractor – Sun Fook Kong (Civil) Ltd.

- 1.7 The responsibilities of respective parties are detailed in Section 1 of the Updated EM&A Manual and the project organization chart is presented in **Figure 1.2**.
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

**Table 1.1 Key Project Contacts**

Party	Name	Role	Phone No.	Fax No.
DSD	Mr. Nelson IP	Engineer Representative	2594 7576	2827 8700
ET	Dr. Priscilla Choy	ET Leader	2151 2083	3107 1388
	Mr. Alex Ngai	Audit Team Leader	2151 2090	3107 1388
	Mr. Henry Leung	Monitoring Team Leader	9779 7340	3107 1388
IEC	Mr. David Yeung	Independent Environmental Checker	2507 2203	2507 2293
Contractor	Mr. Wallace Lee	Project Manager	2448 0683	2448 0260
	Mr. Horace Lee	Assistant Engineer	2448 0683	2448 0260

### Construction Programme

- 1.9 The construction activities undertaken in the reporting month were:
- construction of channel walls;
  - construction of grasscretes;
  - excavation works;
  - backfilling works;
  - ramp construction;
  - construction of pumping station;
  - box culvert constructions and
  - channeling works.

### Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction phase monitoring for air quality, construction noise, water quality and environmental site audits. The Updated EM&A Manual requirements for each parameter are described in following sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.



- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipments, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust, water quality and noise levels and audit works for the Project in October 2005.

## 2. AIR QUALITY

### Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring was conducted to monitor the air quality. *Appendix A* shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Locations

- 2.2 Three designated monitoring stations, A, B and C were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations. *Figure 2.1* shows the locations of these stations.

**Table 2.1 Locations for Air Quality Monitoring Station**

Monitoring Stations	Description
A	Village house at No. 60, Kong Tau Tsuen
B	Small Traders New Village Public School Yuen Long
C	豪州嶺 1 號

### Monitoring Equipment

- 2.3 Table 2.2 summarizes the equipment used in the impact air monitoring programme. Calibrations of equipments are conducted once per two months. Copies of renewed calibration certificates for the reporting month are attached in *Appendix B*.

**Table 2.2 Air Quality Monitoring Equipment**

Equipment	Model and Make	Qty.
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter in accordance with the USA standard Title 40, code of Federal regulations, Chapter 1 (part 50), Appendix B	3
Calibrator	GMW 25	1

### Monitoring Parameters, Frequency and Duration

- 2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for this reporting period is shown in *Appendix C*.

**Table 2.3 Impact Dust Monitoring Parameters, Frequencies and Durations**

Parameters	Frequency
1-hour TSP	Three times / 6 days
24-hour TSP	Once / 6 days

## Monitoring Methodology and QA/QC Procedures

### *1-hour and 24-hour TSP Monitoring*

#### Instrumentation

- 2.5 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50) Appendix B. Moreover, the HVS also met all the requirements in section 2.3 of the EM&A Manual.

#### Operating/Analytical Procedures

- 2.6 The details of operating/analytical procedures for dust monitoring are described in the previous EM&A Monthly reports.

#### Maintenance/Calibration

- 2.7 The details of requirements of maintenance/calibration are described in the previous EM&A Monthly reports.

## Results and Observations

- 2.8 Dust monitoring was conducted as scheduled in the reporting period. The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices D** and **E** respectively.
- 2.9 A wind data monitoring equipment was installed at monitoring station B for logging wind speeds and wind directions. The wind data for the reporting month are summarized in **Appendix G**.
- 2.10 The weather during the monitoring session was mainly sunny or cloudy. Weather conditions on the monitoring days are provided in **Appendices D** and **E**.

### *1-hour TSP Monitoring*

- 2.11 The 1-hour TSP monitoring was conducted as scheduled. No Action/Limit level exceedance was recorded in the reporting month.

### *24-hour TSP Monitoring*

- 2.12 The 24-hour TSP monitoring was conducted as scheduled. No Action/Limit level exceedance was recorded in the reporting month.

### 3. NOISE

#### Monitoring Requirements

- 3.1 Noise monitoring was conducted in accordance with the Updated EM&A Manuals. *Appendix A* shows the established Action and Limit Levels for the environmental monitoring works.

#### Monitoring Locations

- 3.2 Noise monitoring was conducted at three designated monitoring stations, namely N1, N2 and N3, as summarized in Table 3.1. *Figure 3.1* shows the locations of these stations.

**Table 3.1** Noise Monitoring Stations

Monitoring Stations	Description
N1	At ground level of Village house at No.49-50, Shung Ching San Tsuen
N2	At ground level of Village house at No.17 Chuk San Tsuen
N3	On roof of Small Traders New Village Public School besides the Pok Oi Hospital

#### Monitoring Equipment

- 3.3 Integrating Sound Level Meters were used for noise monitoring. They were Type 1 sound level meters capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ). They comply with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1).
- 3.4 Table 3.2 summarizes the noise monitoring equipment model being used. Calibrations of equipments are conducted annually. Copies of renewed calibration certificates for the reporting month are attached in *Appendix B*.

**Table 3.2** Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	4
	Rion NL14	1
Calibrator	B&K 4231	2
Wind Speed Anemometer	Vane Anemometer, Model 451104	1

#### Monitoring Parameters, Frequency and Duration

- 3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in *Appendix C*.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency	Measurement
N1	L <sub>10</sub> (30 min.)dB(A) L <sub>90</sub> (30 min.)dB(A) L <sub>eq</sub> (30 min.)dB(A)	0700-1900 on normal weekdays	Once per week	Free field + 3dB correction
N2				Free field + 3dB correction
N3				Facade

### Monitoring Methodology and QA/QC Procedures

- 3.6 The details of operating/analytical procedures for noise monitoring are described in the previous EM&A Monthly reports.

### Maintenance and Calibration

- 3.7 The details of requirements of maintenance/calibration are described in the previous EM&A Monthly reports.

### Results and Observations

- 3.8 Noise monitoring was performed at the designated locations during the daytime period (0700 to 1900) as scheduled in the reporting month. Results and graphical presentations are shown in *Appendix F*.
- 3.9 The weather during the monitoring sessions was mainly cloudy. Weather conditions are provided in *Appendix F*.
- 3.10 Construction noise monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded in the reporting month.

#### 4. WATER QUALITY

##### Monitoring Requirements

- 4.1 Water quality monitoring was conducted in accordance with the Updated EM&A Manual. Compliance Levels for the environmental monitoring works are shown in *Appendix A*.

##### Monitoring Equipment

- 4.2 Table 4.1 summarizes the equipment used in the water quality monitoring program. All the monitoring equipments complied with the specifications stipulated in the Updated EM&A Manual. Calibrations of equipments are conducted quarterly. Copies of renewed calibration certificates for the reporting month are attached in *Appendix B*.

**Table 4.1 Water Quality Monitoring Equipment**

Equipment	Model and Make	Qty.
Multi-parameter Water Quality System	YSI 6820	2
Monitoring Position Equipment	“Magellan” Handheld GPS Model GPS-320	1

##### Monitoring Parameters, Frequencies and Durations

- 4.3 Table 4.2 summarizes the monitoring parameters, monitoring periods and frequencies of water quality monitoring. The water quality monitoring schedule for this reporting period is shown in *Appendix C*.

**Table 4.2 Water Quality Monitoring Parameters and Frequencies**

Monitoring Station	Parameters	Frequencies
W1	DO, Turbidity, pH, NH <sub>4</sub> -N and Temperature	Once per week during mid ebb
W2.1, W2.2 (Before 6/7/04)	pH and Temperature	Once per week (during mid ebb at ultimate discharge)
DP1-DP8 (After 6/7/04)	COD and SS	Once per month (during mid ebb at ultimate discharge)

## Monitoring Locations

- 4.4 The Updated EM&A Manual specifies one water quality monitoring location for mixing zone of YLBF and Kam Tin River and other locations for all site discharges. Water quality monitoring. Table 4.3 describes the location of these monitoring stations. According to ET's facsimile (Ref.: MA2049/Corres/Out/an40706v2), the monitoring locations of W2.1 and W2.2 were relocated on 6 July 2004. The revised monitoring locations were shown in **Figure 4.1**.

**Table 4.3 Location for Impact Water Quality Monitoring Stations**

Monitoring Station	Coordinate
W1	823000.7E 834889.7N
W2.1, W2.2 (Before 6/7/04) DP1-DP8 (After 6/7/04)	To follow actual discharge location on site. <sup>(1)</sup>

*Note: 1) Monitoring will be conducted according to the monitoring schedule and water sample will be taken for analysis if water discharge from the construction site was observed at these locations.*

## Monitoring Methodology, Calibration Details and QA/QC Procedures

### *Operating/Analytical Procedures*

- 4.5 The details of operating/analytical procedures for noise monitoring are described in the previous EM&A Monthly reports.

### *Maintenance and Calibration*

- 4.6 The details of requirements of maintenance/calibration are described in the previous EM&A Monthly reports.

## Results and Observations

- 4.7 Water quality monitoring was conducted as scheduled in the reporting month and no Compliance Level exceedance was recorded.
- 4.8 The monitoring data and graphical presentations of the monitoring results are shown in **Appendix H**.

## 5. ENVIRONMENTAL AUDIT

### Site Audits

- 5.1 According to the EM&A Manual, site audits were required to carry out once a month. In order to facilitate a higher level on environmental management, site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.2 The site audits for the reporting month were conducted on 30 September, 7, 14 and 19 October 2005. The summaries of site audit are attached in *Appendix I*.

### Review of Environmental Monitoring Procedures

- 5.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### *Air Quality Monitoring*

- The monitoring team recorded all observations around the monitoring stations within and outside of the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring day.

#### *Noise Monitoring*

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

#### *Water Quality Monitoring*

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- The monitoring team recorded the temperature and weather conditions on the monitoring day.



## Status of Environmental Licensing and Permitting

5.4 All permits/licenses obtained are summarized in Table 5.1.

**Table 5.1 Summary of Environmental Licensing and Permit Status**

Permit No.	Valid Period		Section	Status
	From	To		
<b>Further Environmental Permit</b>				
FEP-01/075/2003	6/2/2003	N/A	A drainage channel of width less than 100m. The scope of the project includes construction of i) A main drainage channel from Yuen Long Main Nullah to Kam Tin Channel. The channel will have concrete lined bed with grasscrete sides; ii) An ancillary road system; iii) Association pumping facilities; and iv) Landscaping works.	Valid
<b>Variation of Environmental Permit</b>				
EP-01/075/2003/A	19/5/2003	N/A	Vary Condition 3.6 in Part C of the FEP-01/075/2003 and add Figure 5 to FEP-01/075/2003.	Valid
<b>Chemical Waste Producer</b>				
5118-523-S3090-05	15/1/2004	N/A	License to produce chemical waste types of spent lubricating oil, spent dry battery and waste paint containers.	Valid
<b>Wastewater Discharge License</b>				
1U370/2	24/5/2004	28/2/2008	Effluent arising from construction site	Valid

## Status of Waste Management

5.5 The amounts of wastes generated by the activities of the project in October 2005 are shown in *Appendix K*.

5.6 The solid waste generated from the Project site office was mainly general refuse that was collected by a licensed collector on an as need basis.

## Implementation Status of Weekly Site Audit and Mitigation Measures

5.7 During the site inspections in the month, the following observations and recommendations were made.

### *Water Quality*

5.8 Floating rubbish was observed near DP7 on 30 September and 19 October 2005. The Contractor was reminded to clear the rubbish more frequently.

- 5.9 Stagnant water was observed at Tai Shu Ha on 7 October 2005. The Contractor was reminded to clear up or provide measures in order to prevent mosquito breeding.

*Air Quality*

- 5.10 On 7 October 2005, the Contractor was reminded to provide water spraying on the haul road near Kong Tau Tsuen. The situation was rectified according to the follow-up audit session.

*Noise*

- 5.11 No environmental deficiency was observed during site inspection.

*Chemical and Waste Management*

- 5.12 No environmental deficiency was observed during site inspection

*Permit / Licenses*

- 5.13 The displayed EP was damaged at the site entrance at CH2400. The Contractor was reminded to replace the EP and display it clearly.

*Environmental Mitigation Implementation Schedule (EMIS)*

- 5.14 According to the Environmental Permit and the Updated EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. A summary of the EMIS is described in the previous EM&A Monthly reports.

**Summary of Exceedances of the Environmental Quality Performance Limit**

- 5.15 The summary of exceedances(s) is presented in *Appendix J*.
- 5.16 No exceedance due to the Project was recorded in this reporting month.

**Implementation Status of Event Action Plans**

- 5.17 The Event Action Plans for air quality, noise and water quality are presented in the Updated EM&A Manual.
- 5.18 The 1-hour TSP monitoring was conducted as scheduled. No Action/Limit level exceedance was recorded in the reporting month.
- 5.19 The 24-hour TSP monitoring was conducted as scheduled. No Action/Limit level exceedance was recorded in the reporting month.

- 5.20 Construction noise monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded in the reporting month.
- 5.21 Water quality monitoring was conducted as scheduled in the reporting month and no Compliance Level exceedance was recorded.

### **Summary of Complaints and Prosecutions**

- 5.22 No environmental complaint was received in the reporting month.
- 5.23 Two inspection records (yellow form) were issued by EPD on 10 October 2005 regarding the recommendations given on the dust emission control of haul road at Kong Tau Tsuen and the signs for the chemical waste storage at south of Castle Peak Road. The Contractor has provided mitigation measures and the situation were rectified on 20 October 2005.

### **Environmental Meeting**

- 5.24 Environmental and safety trainings were conducted by the Contractor and their sub-contractors in the reporting month. The related minutes are extracted and attached in *Appendix N*.
- 5.25 A monthly environmental meeting was conducted by EPD, DSD, Contractor, IEC and ET on 7 October 2005.

## 6. FUTURE KEY ISSUES

### Key Issues for the Coming Month

6.1 Key issues to be considered in the coming month include:

- Generation of dust from stockpiles, haul road and vehicles movement on-site;
- Noise from operation equipment and machinery on-site;
- Regular removal of demolished wastes;
- Regular removal of mud, sand and silt along drainage channel;
- Wastewater discharge from site;
- Storage of chemicals/fuel and chemical waste/waste oil on site; and
- Surface runoff from site and wheel washing bay.

### Monitoring Schedule for the Next Month

6.2 The environmental monitoring schedule for the next month is shown in *Appendix C*.

## 7. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 7.1 The Project was commenced on 20<sup>th</sup> March 2003. Environmental monitoring works were performed in the reporting month and all the monitoring results were checked and reviewed.

#### 1-hr TSP

- 7.2 The 1-hour TSP monitoring was conducted as scheduled. No Action/Limit level exceedance was recorded in the reporting month.

#### 24-hr TSP

- 7.3 The 24-hour TSP monitoring was conducted as scheduled except the monitoring at Station C on 31 August 05 was rescheduled to 1 September 05 due to electricity disruption. No Action/Limit level exceedance was recorded in the reporting month.

#### Construction Noise

- 7.4 Construction noise monitoring was conducted as scheduled. No Action/Limit Level exceedance was recorded in the reporting month.

#### Water Quality

- 7.5 Water quality monitoring was conducted as scheduled. No Compliance Level exceedance was recorded in the reporting month.

#### Complaint and Prosecution

- 7.6 No environmental complaint was received in the reporting month.
- 7.7 Two inspection records (yellow form) were issued by EPD on 10 October 2005 regarding the recommendations given on the dust emission control of haul road at Kong Tau Tsuen and the signs for the chemical waste storage at south of Castle Peak Road. The Contractor has provided mitigation measures and the situation were rectified on 20 October 2005.

### Recommendations

- 7.8 According to the environmental audit performed in this reporting month, the following recommendations were made:

#### *Dust Impact*

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles and dry surfaces.
- To provide sufficient dust control measures on site especially for present dry season.

*Noise Impact*

- To inspect the noise sources from inside and outside of the site.
- To space out noisy equipment and position as far away as possible from sensitive receivers.
- To schedule noisy activities in order to minimize noise level expose to nearby sensitive receivers.
- To liaise with schools and Examination Authority for examination times during contract period and liaise with Pok Oi Hospital on timing as well as duration of project. Noise shall be considered as an environmental constraint.

*Water Impact*

- To identify any wastewater discharges from site.
- To install sand traps or other means at discharge points.
- To regularly maintain the condition of u-channel and catch pits.
- To avoid stagnant water accumulation on site.
- To size and employ sedimentation tanks with sufficient capacity.
- To construct temporary ditch diverting surface runoff back to the site for soak away or other appropriate treatment.
- To prevent surface runoff on the public road from the wheel washing bay or facilities.

*Waste/Chemical Management*

- To check for any accumulation of waste materials or rubbish on site.
- To check for any oil/chemical leakage from drip tray or chemical storage areas.
- To avoid any discharge of chemical waste or oil directly from the site.

*Permit / Licenses*

- To display the EP and applicable CNP conspicuously on the construction sites at all site entrances/exits or at a convenient location for public information at all time.