



PAUL Y. – CREC(HK) JOINT VENTURE

Contract No. CV/2004/13

**Temporary Construction Waste Sorting
Facilities at Tseung Kwan O Area 137
and Tuen Mun Area 38**

**Quarterly EM&A Summary Report No. 12
(for the months August 08 to October 08
at Tseung Kwan O Area 137)**

[11/2008]

	Name	Signature
Prepared & Checked:	Jackal Law	
Reviewed & Approved:	Y T Tang	

Version:	0	Date:	29 November 2008
<p>The information contained in this report is, to the best of our knowledge, correct at the time of printing. The interpretation and recommendations in the report are based on our experience, using reasonable professional skill and judgment, and based upon the information that was available to us. These interpretations and recommendations are not necessarily relevant to any aspect outside the restricted requirements of our brief. This report has been prepared for the sole and specific use of our client and ENSR Asia (HK) Ltd. accepts no responsibility for its use by others.</p> <p>This report is copyright and may not be reproduced in whole or in part without prior written permission.</p>			

ENSR Asia (HK) Ltd.

11/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
 Tel: (852) 2893 1551 Fax: (852) 2891 0305 Email: ensrhk@ensr.aecom.com
 www.ensr.aecom.com www.maunsell.aecom.com

MATERIALAB CONSULTANTS LIMITED

Fugro Development Centre

5 Lok Yi Street, 17 M.S. Castle Peak Road,
Tai Lam, Tuen Mun, N.T., Hong Kong.

Telephone: +852-24508233

Telefax : +852-24506138

Email : mcl@mcl.com.hk

Materialab**FAX MESSAGE**Priority normal / urgentTo ENSR Asia (HK) Ltd.Ref. No. MCLF2240

Country _____

Fax No. 2891 0305Attn. Mr Y. T. Tang /Mr. Jackel Law/ Mr. Andy MaDate 28 November 2008From Joseph PoonNo. of Pages 1 (Incl. this page)C.c. To Mr Lawrence Ng / Mr P. Y. Lu (CEDD)Fax No. 2714 0113Mr Joe Au (Paul Y. - CREC (HK) JV)Fax No. 2623 9426

Subject **Agreement No. CE 9/2005 (EP)**
Construction Waste Sorting Facility at Tseung Kwan O Area 137 –
Quarterly Environmental Monitoring & Audit Report for August 2008 to October 2008

We refer to the 12th Quarterly EM&A Report for August 2008 to October 2008 that we received through email on 26 November 2008 and are pleased to confirm we have no comment on the report.

Should you require further information, please feel free to contact us.

Best regards,



Joseph Poon
Independent Environmental Checker

JP/by

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.

(If you do not receive all pages, please fax response or phone +852-24508233.)

TABLE OF CONTENTS

EXECUTIVE SUMMARY	ii
1. INTRODUCTION	1
SCOPE OF REPORT	1
PROJECT ORGANIZATION AND CONTACTS OF KEY MANAGEMENT	1
CONSTRUCTION PROGRAMME	1
2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	2
MONITORING PARAMETERS	2
ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION/LIMIT LEVELS)	2
ENVIRONMENTAL MITIGATION MEASURES	2
3. MONITORING RESULTS	3
AIR QUALITY	3
ENVIRONMENTAL SITE INSPECTION	3
ADVICE ON SOLID AND LIQUID WASTE MANAGEMENT STATUS	4
4. SUMMARY OF NON-COMPLIANCE (EXCEEDANCES) OF ENVIRONMENTAL QUALITY	5
SUMMARY OF EXCEEDANCES AND REVIEW OF THE REASONS FOR NON-COMPLIANCE	5
5. ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION	5
6. COMMENTS, RECOMMENDATIONS AND CONCLUSIONS	6
COMMENTS ON MITIGATION MEASURES	6
RECOMMENDATIONS ON EM&A PROGRAMME	6
CONCLUSION	6

List of Tables

Table 1.1	Contact Information of Key Personnel	1
Table 3.1	Summary of Number of Exceedances for 1-hr & 24-hr TSP Concentration	3
Table 5.1	Summary of Environmental Complaints and Prosecutions	5

List of Figures

Figure 1.1	General Site Layout for TKO Area 137
Figure 2.1	Air Quality Environmental Monitoring Stations for TKO Area 137

Appendices

Appendix A	Project Organization Chart
Appendix B	Construction Programme
Appendix C	Action and Limit Levels for Air Quality
Appendix D	Implementation Schedule of Mitigation Measures (EMIS)
Appendix E	Graphical Presentation of Air Quality Monitoring Results

EXECUTIVE SUMMARY

Introduction

This is the twelfth Quarterly Environmental Monitoring and Audit (EM&A) Summary Report prepared by Maunsell Environmental Management Consultants Limited (MEMCL), which changed the name to ENSR Asia (HK) Ltd. (ENSR) on 1 May 2007, for the "Temporary Construction Waste Sorting Facility at Tseung Kwan O Area 137" (The Project). This report documents the findings of EM&A Works conducted during the impact period from August 2008 to October 2008.

The construction activities carried out from August 2008 to October 2008 were:

- Operation of Construction Waste Sorting Facilities (CWSF) by mechanical sorting plant;
- Operation of Combined Reception and Exit Office (CREO);
- Disposal of sorted waste to Landfill and Fill Bank;
- Maintenance work for haul road and mechanical sorting plant;
- Operation of sorting facility at Area B3 and Area A2; and
- Repairing roof cover of Pre-sorting station.

Environmental Monitoring Works

EM&A Programme

A summary of monitoring and audit activities conducted in the reporting quarter is listed below:

24-hour TSP monitoring	13	sessions
1-hour TSP monitoring	39	sessions
Environmental Site Inspection	13	sessions

Air Quality

1-hr TSP Monitoring

All the monitoring data complied with the AL levels in the reporting quarter. The 1-hr TSP monitoring results remained at an acceptable level during the construction and operation of the CWSF.

24-hr TSP Monitoring

There was no AL level exceedance recorded in the reporting quarter. The 24-hr TSP monitoring results remained at an acceptable level during the construction and operation of the CWSF.

Complaints, Non-compliance and Prosecutions

No complaint, non-compliance or prosecution was received in the reporting quarter.

1. INTRODUCTION

Scope of Report

- 1.1 This is the twelfth Quarterly Environmental Monitoring and Audit (EM&A) Summary Report for the Temporary Construction Waste Sorting Facility at Tseung Kwan O Area 137 (the Project). This report presents a summary of the environmental monitoring and auditing works carried out by the ET for the Project for the period from August 2008 to October 2008.

Project Organization and Contacts of Key Management

- 1.2 The project organization is shown in Appendix A. The key personnel contact names and numbers are summarised in Table 1.1

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
CEDD	Engineer	Mr. Lawrence Ng	2762 5582	2714 0113
IC(E) (<i>MateriaLab</i>)	IC(E)	Mr. Joseph Poon	2450 8238	2450 6138
Contractor (<i>Paul Y -CREC(HK) JV</i>)	Project Manager	Mr. Joe Au	9378 3331	2623 9426
	Site Agent	Mr. Y T Wong	9475 6376	--
ET (<i>ENSR</i>)	ET Leader	Mr. Y T Tang	3105 8537	2891 0305

Construction Programme

- 1.3 The construction phase under Contract CV/2004/13 – Temporary Construction Waste Sorting Facility at Tseung Kwan O Area 137 commenced on 12 November 2005. The activities during this reporting quarter included:
- Operation of Construction Waste Sorting Facilities (CWSF) by mechanical sorting plant;
 - Operation of Combined Reception and Exit Office (CREO);
 - Disposal of sorted waste to Landfill and Fill Bank;
 - Maintenance work for haul road and mechanical sorting plant;
 - Operation of sorting facility at Area B3 and Area A2; and
 - Repairing roof cover of Pre-sorting station.
- 1.4 The general layout plan of the Project sites showing the contract areas are shown in Figure 1.1.
- 1.5 The construction programme is provided in Appendix B.

2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters

- 2.1 The EM&A Manual designated a monitoring station to monitor environmental impacts on air quality due to the Project. The monitoring location is depicted in Figure 2.1.
- 2.2 The EM&A Manual also required environmental site inspections for air quality, noise, water quality, chemical and waste management and landscape and visual.

Environmental Quality Performance Limits (Action/Limit Levels)

- 2.3 The environmental quality performance limits (i.e. Action/Limit Levels) were derived from the baseline monitoring results of the Fill Bank at Tseung Kwan O Area 137, and are given in Appendix C.

Environmental Mitigation Measures

- 2.4 Relevant environmental mitigation measures were stipulated in the Particular Specification and EP (No.: EP-134/2002/F) for the Contractor to adopt. A list of mitigation measures and their implementation statuses are given in Appendix D.

3. MONITORING RESULTS

Air Quality

- 3.1 Air quality monitoring, including 1-hr and 24-hr TSP, was conducted three times a week and once a week respectively, in accordance with the EM&A Manual.
- 3.2 The weather was either sunny or rainy during the reporting period. The monitoring data and trend of air quality for the reporting quarter are given in Appendix E. Major dust sources of the temporary CWSF were dump truck traffic, dumping and sorting activities inside the CWSF. Other dust sources were the dump truck traffic inside and outside of the Fill Bank.
- 3.3 There was no AL level exceedance recorded in the reporting quarter.
- 3.4 Table 3.1 presents the number of exceedances recorded in each month of the reporting quarter. The number of monitoring events included regular monitoring events and additional ones, if any.

Table 3.1 Summary of Number of Exceedances for 1-hr & 24-hr TSP Concentration

Monitoring Parameter	Level of Exceedance	Month		
		Aug 08	Sep 08	Oct 08
1-hr TSP	No. of monitoring events	12	12	15
	Action	0	0	0
	Limit	0	0	0
	<i>Total</i>	<i>0</i>	<i>0</i>	<i>0</i>
24-hr TSP	No. of monitoring events	4	5	4
	Action	0	0	0
	Limit	0	0	0
	<i>Total</i>	<i>0</i>	<i>0</i>	<i>0</i>

Environmental Site Inspection

- 3.5 There were 13 site inspections conducted in the reporting quarter to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. The major concerns for the Project are air quality and waste management on site. Dust emission during dumping activities, loading/unloading activities, manual sorting of non-inert waste and dump truck traffic on the haul road were observed during site inspections. General refuse and chemical waste were observed without proper collection.
- 3.6 General refuse and deposited silt were observed accumulated inside u-channel and desilting pits in Area B2 and trapezoidal channel in Area A and Area A2.
- 3.7 The implementation status of environmental mitigation measures are given in Appendix D.
- 3.8 Major dust sources in the temporary CWSF would be the dumping activities, loading/unloading activities, manual sorting of non-inert waste and dump truck traffic inside the CWSF. Mitigation measures, including operation of wheel-washing facilities has been implemented, more water sprinklers were installed and water browser has been deployed to dampen the haul road.
- 3.9 Besides the afore-said issues, the Contractor was reminded to maintain the drainage systems regularly. It was recommended to clear the silt in desilting pit and trapezoidal channel regularly, arrange additional maintenance for the silt trap at the wheel washing bay and oil interceptor pump pit before and after rainstorms so as to ensure their maximum treatment capacities.
- 3.10 The Contractor had obtained the effluent discharge license on 13 November 2006.

Advice on Solid and Liquid Waste Management Status

- 3.11 There was disposal of sorted inert material, sorted non-inert material, non-inert C&D waste and chemical waste in the reporting quarter.
- 3.12 The Contractor was advised to provide drip trays to all chemicals containers and implement sufficient preventive measures, including placing tarpaulin sheets or drip tray on ground, during equipment maintenance works to avoid oil leakage on the ground. In the event of oil leakage, the Contractor should clean up the polluted soil and dispose of as chemical waste.

4. SUMMARY OF NON-COMPLIANCE (EXCEEDANCES) OF ENVIRONMENTAL QUALITY

Summary of Exceedances and Review of the Reasons for non-compliance

4.1 There was no 1-hr and 24-hr TSP exceedance in the reporting quarter.

5. ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

5.1 No environmental complaints, notification of summons and prosecution was received in the reporting quarter

5.2 Table 5.1 summarized the complaints, summons and successful prosecution received in the reporting period.

Table 5.1 Summary of Environmental Complaints and Prosecutions

	August 2008	September 2008	October 2008	Total
Complaints logged	0	0	0	0
Summons served	0	0	0	0
Successful Prosecution	0	0	0	0
Total	0	0	0	0

6. COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

Comments on Mitigation Measures

Air Quality

- 6.1 The major dust sources were the dumping activities, loading/unloading activities, manual sorting of non-inert waste and dump truck traffic on the haul road. Wheel-washing facilities have been implemented and water browser has been deployed to dampen the haul road.
- 6.2 The Contractor was advised to operate mist spraying systems and automatic water sprinklers in the temporary CWSF.
- 6.3 All vehicles should be washed before leaving the site egress by provision, operation and maintenance of automatic wheel washing facilities.

Water Quality

- 6.4 Maintenance of the drainage system, including the trapezoidal channels, is required.
- 6.5 Remove the stagnant water or provide pesticide for the stagnant water in the desilting chambers.

Chemical and Waste Management

- 6.6 Remove waste materials from site regularly to avoid accumulation.
- 6.7 Plants should be properly maintained to prevent oil leakage.
- 6.8 Oil stains on ground should be removed as soon as possible and the contaminated soil should be disposed of as chemical waste.
- 6.9 Handle and store chemical waste properly.
- 6.10 Provide and maintain sufficient drip trays for diesel drums, chemical containers, chemical waste storage drums and diesel operated generator.
- 6.11 Maintain good house keeping at works area.

Recommendations on EM&A Programme

- 6.12 The impact air quality monitoring programme confirmed that any air quality impact from the construction activities would be readily detected and timely actions could be taken to rectify any non-compliance.
- 6.13 The EM&A programme effectively monitored the environmental impacts from the construction activities and no particular recommendations were advised for the improvement of the programme.

Conclusion

- 6.14 Environmental monitoring of air quality (1-hr TSP and 24-hr TSP) for the Project was performed from August 2008 to October 2008. There was no AL level exceedance recorded in the reporting period.
- 6.15 No complaint, prosecution or notification of summon was received in the reporting period.