

EM&A Environmental Inspection Record

Contract No.: GE/2005/45

LANDSLIDE PREVENTIVE WORKS AT PO SHAN, MID-LEVELS

DESIGN AND CONSTRUCTION (NATURAL TERRAIN RISK MITIGATION WORKS)

AECOM

Site Inspection Summary

Inspection Information

Date:	7 July 2009
Time:	15:00
Inspection No.:	066

Non-compliance

Nil

Observations

Follow Up Observation

1. Loose sediment at the slope of Row AF, Row X and Row AH was still observed. The Contractor was advised to clear the sediment more frequently.

New Observation

2. A chemical container was observed placed on ground without drip tray at Row X. The Contractor was reminded to provide drip tray to all chemical containers on site.

Remarks

Nil

EM&A Environmental Inspection Record

Contract No.: GE/2005/45

LANDSLIDE PREVENTIVE WORKS AT PO SHAN, MID-LEVELS

DESIGN AND CONSTRUCTION (NATURAL TERRAIN RISK MITIGATION WORKS)

AECOM

Site Inspection Summary

Inspection Information

Date:	14 July 2009
Time:	15:00
Inspection No.:	067

Non-compliance

Nil

Observations

Follow Up Observation

1. Most of the loose sediment at the slope of Row AF and Row X had been cleared. However, loose sediment was still observed at the slope at Row AH. The Contractor was advised to clear the sediment more frequently.
2. The chemical container at Row X had been removed. (Closed)

New Observation

3. Silt was observed accumulated at the sand trap at Row C. The Contractor was reminded to clear the silt more frequently especially during rainy seasons.

Remarks

Nil

EM&A Environmental Inspection Record

Contract No.: GE/2005/45

LANDSLIDE PREVENTIVE WORKS AT PO SHAN, MID-LEVELS

DESIGN AND CONSTRUCTION (NATURAL TERRAIN RISK MITIGATION WORKS)

AECOM

Site Inspection Summary

Inspection Information

Date:	21 July 2009
Time:	15:00
Inspection No.:	068

Non-compliance

Nil

Observations

Follow Up Observations

1. Loose sediment at the slope of Row AF, Row AH and Row X had been cleared. (Closed)
2. The sand trap at Row C was almost full. The Contractor was reminded to properly maintain the drainage system.

New Observation

3. A drip tray of a soil nailing controller at Row AA was observed accumulated with oily water. The Contractor was reminded to remove the oily water frequently and treat it as chemical waste.

Remarks

Nil

EM&A Environmental Inspection Record

Contract No.: GE/2005/45

LANDSLIDE PREVENTIVE WORKS AT PO SHAN, MID-LEVELS

DESIGN AND CONSTRUCTION (NATURAL TERRAIN RISK MITIGATION WORKS)

AECOM

Site Inspection Summary

Inspection Information

Date:	28 July 2009
Time:	15:00
Inspection No.:	069

Non-compliance

Nil

Observations

Follow Up Observations

1. Most of the sediment in the sand trap at Row C had been cleared. (Closed)
2. The drip tray at Row AA had been fixed and oily water inside had been cleared. (Closed)

New Observation

3. Sediment and general refuse were observed in the u-channel at Row A and Row R. The Contractor was reminded to clear the refuse regularly and properly maintain the drainage system.

Remarks

Nil