FUGRO TECHNICAL SERVICES LIMITED

 Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.
 Tel Fax
 : +852 2450 8233

 Fax
 : +852 2450 6138
 : matlab@fugro.com



## ENVIRONMENTAL MONITORING & AUDIT MONTHLY REPORT

#### August 2019

**Client** : Drainage Services Department

Contract Name : Expansion of Sha Tau Kok Sewate Treatment Works – Environmental Team Services for Baseline Phase – Additional Services for Environmental Team Services at Early Stage of Construction Phase

- **Contract No.** : CM 8/2018
- **EP No.** : EP-517/2017
- **Report No.** : 0118/18/ED/0350A

Prepared by:

Wingo H. W. So

Reviewed by:

Cyrus C. Y. Lai

Certified by:

Calvin M. P. Leung <sup>J</sup> Environmental Team Leader Fugro Technical Services Limited



Drainage Services Department 42/F, Revenue Tower 5 Gloucester Road Wan Chai Hong Kong

Your reference:

Our reference:

HKDSD206/50/106013

Date: 11 September 2019

Attention: Mr K K Leung

BY EMAIL & POST (email: kkleung04@dsd.gov.hk)

Dear Sirs

Agreement No.: CM 14/2018 Independent Environmental Checker Services for Expansion of Sha Tau Kok Sewage Treatment Works Environmental Monitoring and Audit Monthly Report (August 2019)

We refer to emails of 3, 9 and 10 September 2019 from Fugro Technical Services Limited attaching the Environmental Monitoring and Audit Monthly Report (August 2019).

We have no further comment and hereby verify the captioned Report in accordance with Clause 3.4 of the Environmental Permit no. EP-517/2017.

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Adi Lee at 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

lus

James Choi Independent Environmental Checker

CPSJ/L WA/CYYH/lhmh

DSD – Mr Gary Poon (email: gchpoon@dsd.gov.hk)
 Black & Veatch Hong Kong Limited – Mr Anthony Leung (email: re\_em2@dc1803.com.hk)
 Black & Veatch Hong Kong Limited – Mr Alaster Chan (email: are\_em2@dc1803.com.hk)
 Fugro Technical Services Limited – Mr Colin Yung (email: c.yung@fugro.com)
 Fugro Technical Services Limited – Mr Calvin Leung (email: c.leung@fugro.com)
 Fugro Technical Services Limited – Mr Cyrus Lai (email: c.lai@fugro.com)

ANewR Consulting Limited Unit 517, 5/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648 Email: info@anewr.com Web: www.anewr.com





## TABLE OF CONTENTS

EXE	CUTIVE SUMMARY	1
1.	INTRODUCTION	3
2.	ENVIRONMETNAL MONITORING	5
3.	ENVIRONMENTAL SITE INSPECTION AND AUDIT	10
4.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	10
5.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	10
6.	FUTURE KEY ISSUES	11
7.	CONCLUSIONS	11

## **FIGURES**

- Figure 1 Noise Monitoring Stations
- Figure 2 Project Boundary

## LIST OF APPENDICES

- Appendix A Construction Programme
- Appendix B Project Organization Chart
- Appendix C Calibration Certificates of Monitoring Equipment
- Appendix D Environmental Monitoring Schedules
- Appendix E Noise Monitoring Data and Graphical Presentations
- Appendix F Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions
- Appendix G Site Audit Summary
- Appendix H Event and Action Plans
- Appendix I Implementation Status of Environmental Mitigation Measures (Construction Phase)
- Appendix J Proactive Environmental Protection Proforma
- Appendix K Waste Flow Table



#### EXECUTIVE SUMMARY

i. Introduction

This is the 3<sup>rd</sup> EM&A Report prepared by FTS for the Expansion of Sha Tau Kok Sewage Treatment Works. This report summarized the monitoring results and audits findings of the EM&A programme under the issued EP (EP No.: EP-517/2017) and in accordance with the EM&A Manual during the reporting period from 01/08/2019 to 31/08/2019.

ii. Summary of Main Works Undertaken and Key Measures Implemented

The main works undertaken during the reporting period are as follows:

- Piling Works in Temporary Sewage Treatment Plant (TSTP)
- Pile Cap Construction for TSTP

Implementation of the key mitigation measures during the reporting period are as follow:

- All construction plants / machineries should be checked / serviced on a regular basis during the courses of construction to minimize the emission of noise generation and eliminate dark smoke emission.
- All C&D materials generated should be transported and stored at temporary storage area. Cover should be provided during transportation of dusty materials. Suitable materials should be sorted for reuse on-site. Only non-inert C&D material should be disposed off-site to NENT Landfill.
- All dump trucks should be equipped with mechanical covers to prevent the dust emission during transportation when necessary.
- Dust control measures, such as water spraying, should be provided during demolition works when necessary.
- Maintaining of wet surface on access road and keep slow speed in the site.
- Wastewater to be treated by wastewater treatment facilities before discharge.
- Conditions in the Environmental Permit and Discharge License should be followed.
- Fueling of equipment should be conducted carefully on-site by mobile tanker to avoid storage of fuel and oil spillage.
- Provision of drip trays for equipment likely cause spillage of chemical / fuel, and provide routine maintenance.
- Predict required quantity of concrete accurately and collect the unused fresh concrete at designated locations in the site for subsequent disposal.
- Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.
- iii. <u>Summary of Exceedances, Investigation and Follow-up</u> No Action or Limit Level Exceedance was recorded in the reporting period.

 iv. <u>Complaint Handling, Prosecution and Public Engagement</u> No complaints, notification of summons and prosecutions were received in the reporting period.

No public engagement activities were conducted in the reporting period.

### v. Reporting Change

There were no reporting changes during the reporting month.

### vi. Future Key Issues

The main works will be anticipated in the next reporting period are as follow:

• Construction of pad footing, pile caps and RC structures.



The corresponding mitigation measures to be implemented in the next reporting period are as follow:

- All construction plants / machineries should be checked / serviced on a regular basis during the courses of construction to minimize the emission of noise generation and eliminate dark smoke emission.
- All C&D materials generated should be transported and stored at temporary storage area. Cover should be provided during transportation of dusty materials. Suitable materials should be sorted for reuse on-site. Only non-inert C&D material should be disposed off-site to NENT Landfill.
- All dump trucks should be equipped with mechanical covers to prevent the dust emission during transportation when necessary.
- Dust control measures, such as water spraying, should be provided during demolition works when necessary.
- Maintaining of wet surface on access road and keep slow speed in the site.
- Wastewater to be treated by wastewater treatment facilities before discharge.
- Conditions in the Environmental Permit and Discharge License should be followed.
- Fueling of equipment should be conducted carefully on-site by mobile tanker to avoid storage of fuel and oil spillage.
- Provision of drip trays for equipment likely cause spillage of chemical / fuel, and provide routine maintenance.
- Predict required quantity of concrete accurately and collect the unused fresh concrete at designated locations in the site for subsequent disposal.
- Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.

The following EP submissions (EP No.: EP-517/2017) were submitted during the reporting month:

### Condition 3.4:

The 2<sup>nd</sup> Monthly EM&A Report (July 2019) was submitted to EPD on 12 August 2019.

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

2



## 1. INTRODUCTION

### 1.1 Background

- 1.1.1 The Project in Sha Tau Kok mainly comprises of the following items:
  - i) Increase the treatment capacity of Sha Tau Kok Sewage Treatment Works (STKSTW) to 5,000 m<sup>3</sup>/day at Average Dry Weather Flow (ADWF) in Phase 1, with suitable allowance to cater for a further increase of treatment capacity to 10,000 m<sup>3</sup>/day at ADWF in Phase 2;
  - ii) Construct a Temporary Sewage Treatment Plant (TSTP);
  - iii) Demolish the existing Sha Tau Kok Sewage Pumping Station (STKSPS) and decommission the rising main between STKSPS and STKSTW;
  - iv) Construct a new gravity sewer; and
  - v) Decommission the existing submarine outfall and construct a new one.
- 1.1.2 The Project site will be within the existing STKSTW while the construction of the gravity sewers and demolition of STKSPS will be carried out in Sha Tau Kok Town. The proposed submarine outfall will be constructed by Horizontal Directional Drilling (HDD) method under the sea bed of Starling Inlet.
- 1.1.3 Fugro Technical Services Limited (FTS) has been appointed to work as the additional services for Environmental Team services at early stage of construction phase to implement the Environmental Monitoring and Audit (EM&A) programme for the Environmental Permit No. EP-517/2017 Expansion of Sha Tau Kok Sewage Treatment Works.
- 1.1.4 The EM&A programme of this project shall be implemented in accordance with the requirements and procedures set out in the EM&A Manual (AEIAR-207/2017) and the Environmental Permit No. EP-517/2017.
- 1.1.5 A baseline noise monitoring work was conducted between 25 February 2019 and 11 March 2019 and an Environmental Monitoring Report (Noise) Report (Report No.: 0118/18/ED/0259D) had submitted to EPD on 2 April 2019.
- 1.1.6 A baseline water quality monitoring was conducted between 26 February 2019 and 23 Mar 2019 and an Environmental Monitoring Report (Water) Report (Report No.: 0118/18/ED/0307E) had submitted to EPD on 14 Jun 2019.
- 1.1.7 The construction phase and EM&A programme of the Project commenced on 27 May 2019.
- 1.1.8 This is the 3<sup>rd</sup> EM&A Report prepared by FTS for the Expansion of Sha Tau Kok Sewage Treatment Works. This report summarized the monitoring results and audits findings of the EM&A programme under the issued EP (EP No.: EP-517/2017) and in accordance with the EM&A Manual during the reporting period from 01/08/2019 to 31/08/2019.

### 1.2 **Project Organization**

1.2.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.



#### Contact Information of Key Personnel Table 11

Party	Position	Name	Telephone
Drainage Services Department, HKSAR (DSD)	Engineer	Mr. Gary Leung	2594 7594
Black & Veatch Hong Kong Limited (B&V)	Resident Engineer	Mr. Anthony Leung	2946 8708
ANewR Consulting Limited (ANEWR)	IEC	Mr. James Choi	2618 2836
Contractor (BK-KS JV)	Environmental Officer	Mr. Justin Cheng	6845 0692
Fugro Technical Services Limited (FTS)	ET Leader	Mr. Calvin Leung	3565 4441

#### 1.3 **Construction Programme and Activities**

- 1.3.1 The construction phase of the Project under the EP commenced on 27 May 2019.
- 1.3.2 The construction programme of the Project is shown in Appendix A.

#### 1.4 Works undertaken during the month

- 1.4.1 The main works undertaken during the reporting period are as follows:
  - Piling Works in Temporary Sewage Treatment Plant (TSTP)
  - Pile Cap Construction for TSTP
- 1.4.2 Illustrations of works undertaken during the reporting period are shown in **Table 1.2**: Works undertaken Illustrations Table 1.2



Piling Works and Pile Cap Construction in Temporary Sewage Treatment Plant (TSTP)

#### 1.5 Status of Environmental Licences, Notification and Permits

1.5.1 A summary of the relevant permits, licences and/or notifications on environmental protection for this Contract is presented in Table 1.3.

Permit / Notification / License	Ref No	Valid From	Valid Till
Environmental Permit	EP-517/2017	15/02/2017	N/A
Wastewater Discharge Licence	WT00033567-2019	02/05/2019	31/05/2024
Registration as a Chemical Waste Producer	5213-652-B2548-01	14/12/2018	N/A
Billing Account	WFG19965	02/01/2019	N/A

Table 1.3 Environmental Licences Notification and Permits Summary

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.



## 2. ENVIRONMETNAL MONITORING

### <u>Noise</u>

#### 2.1 Monitoring Methodology & Criteria

- 2.1.1 In accordance with the EM&A Manual, The impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations. Monitoring of Leq(30min) should be carried out at each station at 0700-1900 hours on normal weekdays at a frequency of once a week when construction activities are underway.
- 2.1.2 The monitoring and the QA/QC procedures are as follows:
  - The monitoring station will set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
  - The battery condition was checked to ensure good functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time will set as follows:
    - frequency weighting : A
    - time weighting : Fast
    - measurement time : 30 minutes
  - Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
  - The wind speed at the monitoring station shall be checked with the portable wind meter. Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
  - Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
  - At the end of the monitoring period, the Leq, L10 and L90 shall be recorded. In addition, site conditions and noise sources should be recorded on a standard record sheet.

Maintenance / Calibration

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory or the manufacturer.
- Relevant calibration certificates are provided in Appendix C.

### 2.2 Monitoring Equipment and Detection Limits

2.2.1 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency.



Measurements should be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.

- 2.2.2 Noise measurements should not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 2.2.3 The ET is responsible for the provision of the monitoring equipment to ensure that sufficient noise measuring equipment and associated instrumentation are available for carrying out the baseline monitoring, regular impact monitoring and ad hoc monitoring. All the equipment and associated instrumentation shall be clearly labelled.
- 2.2.4 **Table 2.1** summarizes the noise monitoring equipment model used for this project.

Table 2.1	Noise Monitoring Equipment
-----------	----------------------------

Manufacturer/ Brand	Model	Equipment	Serial Number
Casalla	CEL-63X Series	Sound Level Meter	1488269
Casella	CEL-120/1	Sound Calibrator	2383687

#### 2.3 Monitoring Parameters and Frequency

2.3.1 **Table 2.2** presents the noise monitoring parameters and frequencies.

Table 2.2	Monitoring Parameter	rs and Frequencies of	Noise Monitoring

Parameter	Frequency and Period
LAeq <sub>(30min)</sub> L10 and L90 will be recorded for reference	At each station at 0700-1900 hours on normal weekdays at a frequency of once a week



### 2.4 Monitoring Locations

2.4.1 Noise monitoring was conducted at two designated monitoring stations as described in **Table 2.3** and the monitoring locations are shown in **Figure1**.

#### Table 2.3Location of noise monitoring stations

ID	Noise Sensitive Receivers (NSR)	Description	Type of Measurement*
NM1	NSR 6	Block 45, Sha Tau Kok Chuen	Free-field
NM2	NSR 8	Building along Shun Lung Street	Free-field

Note: \*For Free-field measurement, +3dB(A) should be added to the measured results

## Figure 1 Noise Monitoring Stations





### 2.5 Results and Observations

- 2.5.1 The schedule of noise monitoring in reporting period is provided in **Appendix D**.
- 2.5.2 The adopted Action and Limit Levels for noise impact monitoring are presented in **Table 2.4**.

Table 2.4	Action and	Limit Levels	for Construc	tion Noise

Monitoring Location No.	Description	Action Level	Limit Level
NM1	Block 45, Sha Tau Kok Chuen	When one documented complaint is received from	75 dB(A)*
NM2	Building along Shun Lung Street	any one of the noise sensitive receivers	

Note: \*75 dB(A) for residential premises.

2.5.3 The noise monitoring data are summarized in **Table 2.5**. Detailed monitoring data are presented in **Appendix E**.

Monitoring Station	Construction Noise Level Leq (30min), dB(A)	Baseline Level, dB(A)	Limit Level, dB(A)
NM1	53.7-61.3	65	75
NM2	56.8-64.7	65	75

## Table 2.5 Summary of Noise Impact Monitoring Results

Note: Leq (30min) was measured at day-time (0700-1900) on normal weekdays.

- 2.5.4 The Event and Action Plan for noise is given in **Appendix H**.
- 2.5.5 No Action or Limit Level Exceedance was recorded in the reporting period.

#### Other factor influencing the monitoring results

2.5.6 There were no other noticeable external factors generally affecting the monitoring results in this reporting period.

8



### Water Quality

- 2.5.7 In accordance with the recommendations of the EIA, water quality EM&A is required during the installation, maintenance and removal of sheetpiles and sediment removal works for construction of diffuser and, during operation of the TSTP and expanded STKSTW.
- 2.5.8 No construction of diffuser and water quality monitoring in the reporting period.

#### Waste Management

- 2.5.9 Auditing of waste management practices during regular site inspections will confirm that the waste generated during construction are properly, stored, handled and disposed of. The construction Contractor(s) will be responsible for the implementation of any mitigation measures to reduce waste or redress issues arising from the waste materials.
- 2.5.10 The summary of site audited and the implemented environmental mitigation measures in the reporting period are summarized in **Appendix G** and **Appendix I**.
- 2.5.11 Monthly summary of waste flow table is detailed in Appendix K.

9



## 3. ENVIRONMENTAL SITE INSPECTION AND AUDIT

#### 3.1 Site Inspection

- 3.1.1 Regular site inspections will be carried out by the ET once per week during construction phase.
- 3.1.2 In the reporting period, site inspections were carried out on 7, 14, 21 and 28 August 2019.
- 3.1.3 The summary of the site audits are given in **Appendix G**.

### 4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 4.1 Complaint Handling, Prosecution and Public Engagement

- 4.1.1 No complaints, notification of summons and prosecutions were received in the reporting period.
- 4.1.2 No public engagement activities were conducted in the reporting period.
- 4.1.3 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions and public engagement activities are presented in **Appendix F.**

### 5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

#### 5.1 Implementation Status

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting period is summarized in **Appendix I**.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



## 6. FUTURE KEY ISSUES

#### 6.1 Construction Works for the Coming Month

- 6.1.1 During the coming reporting period, the principal work activities within the site included:
  - Construction of pad footing, pile caps and RC structures.

#### 6.2 Key Issues for the Coming Month

- 6.2.1 Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.
- 6.2.2 The anticipated impact of principal work activities within the site and the recommended mitigation measures are shown in **Appendix J**.

#### 6.3 Monitoring Schedules for the Coming Months

6.3.1 The tentative schedules for environmental monitoring in the coming months are provided in **Appendix D**.

#### 7. CONCLUSIONS

- 7.1.1 No Action or Limit Level Exceedance was recorded in the reporting period.
- 7.1.2 No complaints, notification of summons or successful prosecutions were received in the reporting period.
- 7.1.3 There was no reporting change required in the reporting period.
- 7.1.4 Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirements. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Figure 2

**Project Boundary** 

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com





Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Appendix A

**Construction Programme** 

#### Expansion of Sha Tau Kok Sewage Treatment Works - Construction Programme

	5	2019									2020												2021										2022											2023									
STAGE	Activities	Jan 1	Feb M	Mar A	pr Ma	ay Jur	n Jul	Aug	Sep O	ct No	v Dec	Jan	Feb	Mar A	pr M	ay Jun	Jul	Aug	g Sep	Oct	Nov	Dec	Jan	Feb M	lar Ap	pr May	Jun	Jul A	Aug Se	ep Oc	t No	v Dec	Jan	Feb M	lar Ap	May	Jun Jui	l Aug	Sep	Oct Nov	v Dec	Jan	Feb M	Mar Ap	r May	y Jun	Jul A	ug Sep	Oct	Nov	Dec		
Construct	ion of Temporary Sewage Treatment Plant																																																				
1	Ground Investigation																																																				
2	Piling																																																				
3	Construction of RC Structures																																																				
4	E&M Installations																																																				
5	Testing & Commissioning						$\perp$	$\square$																																													
Demolition	n of the exisitng STKSTW						$\perp$	$\square$																																													
Construct	ion of Submarine Outfall						$\perp$	$\square$																								_									_							_					
1	Set up of Entry Pit / Site Establishment						$\perp$	$\square$																																													
2	Pilot Hole Drilling						$\perp$	$\square$																																													
3	Construction of Cofferdam at the location of diffuser						$\perp$	$\square$																																													
4	Reaming						$\perp$	$\square$																																													
5	Pipe Installation						$\perp$	$\square$																																													
6	Installation of Diffuser						$\perp$	$\square$																																													
7	Backfilling and Removal of Sheetpiles						$\perp$	$\square$																																													
Construtio	on of the expanded STKSTW						$\perp$	$\square$																								_									_							_					
1	Piling						$\perp$	$\square$																																								_					
2	Construction of RC Structures						$\perp$	$\square$																																													
3	E&M Installations						$\perp$	$\square$																													_				_							_					
4	Testing & Commissioning						$\perp$	$\square$																																													
Sewer Lay	/ing*																																																				
Operation	of TSTP						$\perp$	$\square$																																													
Operation	of STKSTW																																																				
Demcomm	isioning of Existing STKSPS																																																				

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix B

**Project Organization Chart** 



Note: Detailed key personnel contact names and telephone numbers refer to Table 1.1.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix C

**Calibration Certificates of Monitoring Equipment** 

#### FUGRO TECHNICAL SERVICES LIMITED Fugro Development Centre, 5 Lok Yi Street, Tai Lam,

Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 +852 2450 6138 Fax E-mail : matlab@fugro.com Website : www.fugro.com





Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Certificate of Conformance and Calibration for	
CEL-120 Acoustic Calibrator           Applicable Standards :-IEC 60942: 2003 & ANSI \$1.40: 2006           CEL-120/1 Class 1           CEL-120/2 Class 2           Serial No:           239368 7           Firmware:           Q4	11
Temperature: $\int 012$ mb %RH °       Frequency = 1.00kHz ± 2Hz       Calibration Level       TH.D. = < 1%       SPL @ 114.0dB Setting       SPL @ 94.0dB Setting       (CE1.120/1 only)       Galibration Level       B SPL @ 94.0dB Setting       (CE1.120/1 only)       Galibration Level       B SPL @ 94.0dB Setting       (CE1.120/1 only)       Date :-       17 OCT 20       Date :-	018
Company test equippment and acoustic working standards, used for conformance subject to periodic calibration, traceable to UK national standards, in accordance company's ISO3001 Quality System. DECLARATION OF CONFORMITY a certificitie confirms that the instrument specified alines has been produced and tested to the manufacture's published specifications and the relevant European Community CE Casella CEL (U.K.), Regent Hurse, Wideley, Rusd, Kempton, Bedford, MK-32 "JY Phone: +44 (0) 1234 841490 E-mail: missicaardacel.com Web: www.casellameas.anement.com	testing, arc e with the in comply with directors.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Appendix D

**Environmental Monitoring Schedules** 

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



# Project: CM 8/2018 Expansion of Sha Tau Kok Sewage Treatment Works

#### Impact Monitoring Schedule (August 2019)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1	2	3
4	5	6 Noise Impact Monitoring	7	8	9	10
11	12 Noise Impact Monitoring	13	14	15	16	17 Noise Impact Monitoring
18	19	20	21	22	23 Noise Impact Monitoring	24
25	26	27	28	29 Noise Impact Monitoring	30	31

#### Remarks

1. Noise Impact Monitoring at NM1 and NM2.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



# Project: CM 8/2018 Expansion of Sha Tau Kok Sewage Treatment Works

Tentative Impact Monitoring Schedule (September 2019)
---

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4 Noise Impact Monitoring	5	6	7
8	9	10 Noise Impact Monitoring	11	12	13	14
15	16 Noise Impact Monitoring	17	18	19	20	21
22	23	24	25	26	27 Noise Impact Monitoring	28
29	30					

#### Remarks

2. Noise monitoring will be carried out at NM1 and NM2.

3. Actual monitoring schedule may be subjected to change due to any safety concern or adverse weather condition.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Appendix E

**Noise Monitoring Data and Graphical Presentations** 

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



		Measured Noise Level (MNL)		Baseline		Construction			l	
Date	Start Time	L <sub>eq</sub> *	L <sub>90</sub>	L <sub>10</sub>	(BNL)		N	Noise Level (CNL)#		Remark
					Unit: dB(A	) 30 Mins				
06-Aug-19	10:53	54.4	46.0	54.5	65	75	54.4	Measured≦Baseline	Cloudy	-
12-Aug-19	10:58	55.2	42.0	54.0	65	75	55.2	Measured≦Baseline	Cloudy	-
17-Aug-19	10:19	53.7	44.0	53.0	65	75	53.7	Measured≦Baseline	Cloudy	-
23-Aug-19	11:25	61.3	55.0	61.0	65	75	61.3	Measured≦Baseline	Fine	-
29-Aug-19	11:07	60.8	54.0	59.5	65	75	60.8	Measured≦Baseline	Fine	-

# NM1 Block 45, Sha Tau Kok Chuen

## NM2 Building along Shun Lung Street

		Measured Noise Level (MNL)		Baseline Limit Level	Construction					
Date	Start Time	$L_{eq}^{*}$	L <sub>90</sub>	L <sub>10</sub>	(BNL)		Noise Level (CNL)#		Weather	Remark
					Unit: dB(A					
06-Aug-19	11:29	63.1	55.5	62.5	65	75	63.1	Measured≦Baseline	Cloudy	-
12-Aug-19	11:35	56.8	47.0	55.5	65	75	56.8	Measured≦Baseline	Cloudy	-
17-Aug-19	10:55	60.3	54.0	59.5	65	75	60.3	Measured≦Baseline	Cloudy	-
23-Aug-19	13:04	59.2	53.0	58.5	65	75	59.2	Measured≦Baseline	Fine	-
29-Aug-19	11:41	64.7	55.0	64.0	65	75	64.7	Measured≦Baseline	Fine	-

Note: \*Correction of +3dB(A) for Free-field Measurement. # CNL = 10 log  $(10^{MNL/10} - 10^{BNL/10})$ 

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

FUGRO TECHNICAL SERVICES LIMITED Tel : +852 2450 8233 : +852 2450 6138 Fax E-mail : matlab@fugro.com Website : www.fugro.com







Note:

- The QA/QC procedures and detection Limits refer to section 2.1 and 2.2. 1)
- 2) The other factors influencing the monitoring results refer to section 2.5.6.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Appendix F

Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



#### **Environmental Complaints Log**

Complaint Log No.	Date of Complaint	Received From	Received By	Nature of Complaint	Investigation/Mitigation Action	Status
Nil	-	-	-	-	-	-

Remark:

\* No Complaints, Notifications of Summons or Successful Prosecutions was received in the reporting period.

#### Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions and Public Engagement Activities

Reporting Period	Complaints	Notifications of Summons and Prosecutions	Public Engagement Activities
This Month	0	0	0
Cumulative Project-to-Date	0	0	0

#### **Cumulative Statistics on Monitoring Exceedance**

Monitoring Parameter	Month/Yoar	No. of Exceedance		
Monitoring Farameter	Wonthin real	Action	Limit	
Noise	No. of Exceedance This Month	0	0	
(LAeq (30min))	Cumulative Project-to-Date	0	0	

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Appendix G

Site Audit Summary

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



#### Summary of Site Audit

Inspection Date	Observation/ Comment	Follow Up Action	Completion Date
	The Contractor was reminded to shut down the machines that were not used to minimize noise emission.	The PME not in use has been switched off.	06/08/2019
Follow Up action(s) of	The cement bags/ PFA shall be covered with impervious sheet and stored properly.	The broken cement bags have been removed from site. The remaining cement bags have been covered to avoid dust emission.	06/08/2019
last reporting month	The stagnant rainwater inside the drip tray for the air compressor should be removed or cleaned up properly.	Stagnant water in the drip tray of air compressor has been cleaned up properly.	06/08/2019
	The stock of chemical with irritant property should be placed and stored properly.	Chemical with irritant property was removed	06/08/2019
07/08/2019	The wastewater at the trench drainage (located at the site exit) was nearly overloaded. The Contractor was reminded to pump the wastewater regularly to the wastewater treatment facilities to prevent any overflow and spillage of untreated wastewater from the site.	The trench drainage at the site exit has been cleared to prevent overflow. The pumping of wastewater into wastewater treatment facilities continues.	12/08/2019
	Dust was found outside the gate of DSD existing Sha Tau Kok Sewage Treatment Works (STKSTW). The Contractor was reminded to regularly clean up the dust on the access road to prevent dust nuisance to the surrounding. Adequate watering and car washing shall also be provided onsite.	The access road has been cleared.	19/08/2019
14/08/2019	Stain of surface runoff was found outside the gate of DSD existing STKSTW. The Contractor was reminded to provide earth bunds or sand bags to properly direct the surface runoff to silt removal facilities. The stain should be cleaned up properly.	The surface runoff is confined within site. The stain is cleaned up.	19/08/2019
	The drip tray of the chemical tank for wastewater treatment facilities shall be cleaned up regularly and properly to prevent spillage of chemical waste. The waste should be treated as chemical waste in accordance with Waste Disposal (Chemical Waste) (General) Regulation and the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	The drip tray is cleaned up properly.	19/08/2019
21/08/2019	The Contractor was reminded to segregate the waste tyres onsite properly. Special waste collectors should be appointed by the Contractor if the waste tyres were disposed.	The tyres were subcontractor's property removed by the subcontractor.	28/08/2019

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Inspection Date	Observation/ Comment	Follow Up Action	Completion Date
28/08/2019	The discharge duct carrying the treated wastewater from the wet sep tank should be redesigned to avoid the treated water passing the silted channel.	Follow up action will be reported in the next reporting month.	

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix H

**Events and Action Plan** 



#### **Event and Action Plan for Construction Noise Monitoring**

Website : www.fugro.com

EVENT	ACTION				
EVENI	ET	IEC	ER	Contractor	
Action Level	<ol> <li>Carry out investigation to identify the source and cause of the complaint/ exceedance(s)</li> <li>Notify IEC, ER, and Contractor and report the results of investigation to the Contractor, ER and the IEC</li> <li>Discuss with the Contractor and IEC for remedial measures required</li> <li>If the complaint is related to the Project, conduct additional monitoring for checking mitigation effectiveness and report the findings and results to the IEC, ER and the Contractor</li> </ol>	<ol> <li>Review the analyzed results submitted by the ET.</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of Exceedance in writing.</li> <li>Require Contractor to propose remedial measures for the analyzed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals, if required, to the IEC and ER</li> <li>Implement noise mitigation proposals</li> </ol>	
Limit Level	<ol> <li>Carry out investigation to identify the source and cause of the exceedance</li> <li>Notify IEC, ER, Project Proponent, EPD and Contractor</li> <li>Repeat measurements to confirm findings</li> <li>Provide investigation report to IEC, ER, EPD and Contractor of the exceedances</li> <li>If the exceedance is related to the Project, assess effectiveness by additional monitoring.</li> <li>Report the remedial action implemented and the additional monitoring results to IEC, EPD, ER and Contractor</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Review the analyzed results submitted by the ET</li> <li>Discuss the potential remedial measures with ER, ET Leader and Contractor</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly</li> <li>Supervise the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of Exceedance in writing.</li> <li>Require the Contractor to propose remedial measures for the analyzed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor, in agreement with the Project Proponent, to stop that activity of work until the exceedance is abated.</li> </ol>	<ol> <li>1 ake immediate action to avoid further exceedance.</li> <li>2. Submit proposals for remedial actions to IEC and RE within 3 working days of notification.</li> <li>3. Implement the agreed proposals.</li> <li>4. Resubmit proposals if problem still not under control.</li> <li>5. Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated.</li> </ol>	

Notes:

Hong Kong.

ET – Environmental Team, IEC – Independent Environmental Checker; ER = Engineering Representatives

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Appendix I

Implementation Status of Environmental Mitigation Measures (Construction Phase)

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
	•		Air Quality	
			<ul> <li>Dust control measures stipulated in the Air Pollution Control (Construction Dust) Regulation shall be implemented during the construction of the Project to control potential fugitive dust emissions.</li> </ul>	۸
			- Regular water spraying on exposed area.	٨
			- Vehicle wheel-washing and body washing facilities shall be provided at the site entrance.	٨
S3.7.1			<ul> <li>Shielding or covering with impervious sheet of stockpiled materials or exposed area when it is not used to reduce dust nuisance</li> </ul>	٨
	Land site/		<ul> <li>Site practices such as regular maintenance and checking of the diesel-driven PMEs should be adopted to avoid any black smoke emissions and to reduce gaseous emissions</li> </ul>	٨
	During Construction	С	- Open trench construction of the gravity sewers, each work front should be around 20m to 30m in length to control potential dust emission.	N.O
			- The existing sewage pumping station and rising mains should be cleaned and flushed out	N.O
S3.6.1			properly to clear away any remaining potential sources of odour emission, such as sewage sludge from the facilities. The decommissioning including removal of the pumping station and rising mains should take place after the cleaning and flushing out.	Remark: No decommissioning including removal of the pumping station and rising mains in reporting period.)
S3.9.1			<ul> <li>Regular site inspections on a weekly basis shall be carried out in order to confirm that the mitigation and control measures are properly implemented and are working effectively to ensure proper control of construction dust and gaseous emissions.</li> </ul>	^
	_		Noise	
			- Use of quiet PME / quiet construction method	٨
S4.8	Noise Control /	С	<ul> <li>Movable noise barriers of 3 m in height with skid footing should be used and located within a few metres of stationary plant and mobile plant such that the line of sight to the NSR is blocked by the barriers. The length of the barrier should be at least five times greater than its height. The noise barrier material should have a superficial surface density of at least 7 kg m-2 and have no openings or gaps.</li> </ul>	N.O
	construction		<ul> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction phase;</li> </ul>	٨
			<ul> <li>Silencers or mufflers on construction equipment should be utilised and properly maintained during the construction phase;</li> </ul>	٨
			- Mobile plant, if any, should be sited as far away from NSRs as possible;	٨

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
			<ul> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum</li> </ul>	٨
			<ul> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> </ul>	٨
			<ul> <li>Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	N.O
			<ul> <li>The construction activities should be planned and carried out in sequence rather than simultaneously at each location. Therefore, only one unit of each type of equipment should be operated at any one time.</li> </ul>	۸
			<ul> <li>Open trench construction of the gravity sewers, each work front should be around 20m to 30m in length.</li> </ul>	N.O
S4.11	During construction	С	- Designated monitoring stations as defined in EM&A Manual/During construction phase	٨
	1		Water Quality	
S5.9.2			<ul> <li>The trenchless HDD construction of outfall pipeline should proceed from the landside. Also, the construction of diffuser should be conducted after the dry excavation of marine sediment in the cofferdam.</li> </ul>	N.A
S5.9.3	Marine Dredging/ During construction	С	<ul> <li>Furthermore, a number of standard measures and good site practices should be implemented to avoid / minimize the potential impacts from marine construction. These measures include: <ul> <li>All vessels should be well maintained and inspected before use to limit any potential discharges to the marine environment;</li> <li>All vessels must have a clean ballast system;</li> <li>No soil waste is allowed to be disposed overboard.</li> </ul></li></ul>	N.A
S5.9.3	Marine Dredging/ During construction	С	<ul> <li>No discharge of sewage/grey wastewater should be allowed. Wastewater from potentially contaminated area on working vessels should be minimized and collected. These kinds of wastewater should be brought back to port and discharged at appropriate collection and treatment system</li> </ul>	N.A

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase			
			<ul> <li><u>General Construction Activities</u></li> <li>Standard site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to reduce surface runoff, minimize erosion, and also to retain and reduce any SS prior to discharge.</li> </ul>	۸			
			<ul> <li>Silt removal facilities such as silt traps or sedimentation facilities should be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 1/94.</li> </ul>	Λ			
S5.9.4	Land site & drainage/	С	<ul> <li>All drainage facilities and erosion and sediment control structures should be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be removed regularly.</li> </ul>	۸			
	Construction		<ul> <li>Earthworks to form the final surfaces should be followed up with surface protection and drainage works to prevent erosion caused by rainstorms.</li> </ul>	Λ			
			<ul> <li>Appropriate surface drainage should be designed and provided where necessary.</li> </ul>	٨			
			<ul> <li>The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.</li> </ul>	۸			
S5.9.4	Land site & drainage/ During construction	С	- Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, should be adequately designed for the controlled release of storm flows. The temporary diverted drainage, if any, should be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required.				
S5.9.5	Land site & drainage/ During construction	С	<ul> <li>Appropriate infiltration control, such as cofferdam wall, should be adopted to limit groundwater inflow to the excavation works areas in the Project site. Groundwater pumped out from excavation area should be discharged into the storm system via silt removal facilities.</li> </ul>	N.O			
S5.9.6	Land site & drainage/ During	С	<ul> <li>If needed, appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment.</li> </ul>	Λ			

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
S5.9.7	construction		<ul> <li>Spillage of Chemicals</li> <li>Site drainage should be well maintained and good construction practices should be observed to ensure that oil, fuels, solvents and other chemicals are managed, stored and handled properly and do not enter the nearby streams or marine water.</li> </ul>	۸
S5.12.1	Marine Dredging/ During construction	С	<ul> <li>Marine water quality monitoring at selected WSRs is recommended for installation, maintenance and removal of sheetpile and sediment removal works under this Project. Site audit would also be conducted throughout the marine and land-based construction under this Project. Details environmental monitoring procedures and audit requirements are provided in the standalone EM&amp;A manual.</li> </ul>	N.A
	•		Waste Management & Land Contamination	
S6.6.1	During construction	С	<ul> <li>An Environmental Management Plan (EMP) in accordance with ETWB TCW No. 19/2005 – "Environmental Management on Construction Sites" should be prepared by the main Contractor of each construction contract upon appointment. The EMP should describe the arrangements for avoidance, reduction, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities.</li> </ul>	۸
S6.6.3	During construction	С	<ul> <li>An appropriate person, such as site agent or environmental officer should be nominated, to be responsible for good site practices, arrangement for collection and effective disposal of all wastes generated at the site to an approved facility. Training of construction staff should be undertaken by the Contractor about the concept of site cleanliness and appropriate waste management procedures. Requirements for staff training should be included in the EMP.</li> </ul>	۸
S6.6.4	During construction	С	<ul> <li>Good planning and site management practices should be employed to eliminate over ordering or mixing of construction materials to reduce wastage. Regular cleaning and maintenance of the waste storage area should be provided.</li> </ul>	۸
S6.6.5	During construction	С	<ul> <li>A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be implemented in accordance with DEVB TCW No. 6/2010. In order to monitor the disposal of C&amp;D materials and solid wastes at public fill reception facilities and landfills and to control fly-tipping, a trip-ticket system should be included.</li> </ul>	۸
S6.6.6	During construction	С	<ul> <li>Imported soft fill and rocks, if required, should be sourced from CEDD's fill bank, other projects or other approved sources instead of using new materials. Approval from the Engineer and all other relevant parties should be obtained by the Contractor before importation of the fill materials.</li> </ul>	N.O

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
S6.6.7	During construction	С	<ul> <li>All waste materials should be segregated into categories covering:</li> <li>inert C&amp;D materials suitable for public filling facilities;</li> <li>recyclable materials / waste</li> <li>remaining non-inert C&amp;D materials for landfill;</li> <li>spent bentonite for public filling facilities;</li> <li>chemical waste; and</li> <li>general refuse for landfill</li> </ul>	۸
S6.6.9	During construction	С	<ul> <li>Proper segregation and disposal of construction waste should be implemented. Separate containers should be provided for inert and non-inert wastes.</li> </ul>	٨
S6.6.11	During construction	С	<ul> <li>The reuse of inert C&amp;D materials such as soil, rock and broken concrete should be maximised.</li> <li>Waste should be separated into fine, soft and hard materials.</li> </ul>	N.A
S6.6.12	During construction	С	<ul> <li>Prior to export of material from the site, the potential for it to be reused should be assessed. Most C&amp;D materials can easily be reused with minimum processing. Waste separation methods should be followed to ensure that C&amp;D waste is separated at source. Suitable soft materials should be used for landscaping and grading of embankments. Fine material should be separated out and used as topsoil.</li> </ul>	N.A
S6.6.13	During construction	D&C	- Use of recycled aggregates whenever possible	N.A
S6.6.14, S6.6.30	During construction	С	<ul> <li>All C&amp;D materials should be sorted on-site into inert and non-inert components by the Contractor. Non-inert C&amp;D materials (C&amp;D waste) such as wood, glass and plastic should be reused and recycled before disposal to a designated landfill as a last resort. Inert C&amp;D materials (public fill) should be reused onsite or in other projects approved by relevant parties before disposed of at public fill reception facilities. Steel and other metals if any should be recovered from C&amp;D materials and recycled.</li> </ul>	۸
S6.6.15	During construction	С	<ul> <li>Good quality reusable topsoil should be stockpiled for later landscaping works. Stockpiles should be less than 2m in height, formed to a safe angle of repose and hydroseeded or covered with tarpaulin to prevent erosion during the rainy season and to minimise dust generation.</li> </ul>	N.O
S6.6.16	During construction	С	<ul> <li>Control measures for temporary stockpiles on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact.</li> </ul>	٨
S6.6.17	During construction	С	<ul> <li>The public fill to be disposed to public fill reception facilities must consist entirely of inert construction materials. Disposal of C&amp;D waste to landfill must not have more than 50% by weight of inert material.</li> </ul>	٨

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
			The C&D waste delivered for landfill disposal should contain no free water and the liquid content should not exceed 70% by weight.	
S6.6.18	During construction	С	<ul> <li>In order to avoid dust or odour impacts, any vehicles leaving a works area carrying C&amp;D waste or public fill should have their load covered up before leaving the construction site.</li> </ul>	٨
S6.6.20	During construction	С	<ul> <li>With reference to the Sediment Quality Report in the EIA, only Category L sediment was identified. In accordance with ETWB TCW No. 34/2002, Type 1 – Open Sea Disposal should be adopted for the disposal of 3,040 m 3 excavated sediment during construction of the proposed outfall diffuser. The location of marine disposal site should be sought with MFC/CEDD. The Contractor shall obtain a Marine Dumping Permit in accordance with the Dumping at Sea Ordinance. The Contractor should provide separate submissions (e.g. Sediment Sampling and Testing Plan / Sediment Quality Report) to EPD / DASO authority when applying for the marine dumping permit under the Dumping at Sea Ordinance.</li> </ul>	N.A
S6.6.21	During construction	С	<ul> <li>Bentonite slurry used in the drilling works should be treated and recycled at the works area in STKSTW. Any bentonite that is not suitable for recycling should be suitably dewatered before disposed of at public fill reception facilities.</li> </ul>	N.A
S6.6.22 & S6.6.37	During construction and operation	C & O	<ul> <li>Where the construction/ operation processes produce chemical waste, the Contractor must register with EPD as a chemical waste producer. Wastes classified as chemical wastes are listed in the Waste Disposal (Chemical Waste) (General) Regulation. These wastes are subject to stringent disposal routes. EPD requires information on the particulars of the waste generation processes including the types of waste produced, their location, quantities and generation rates. A nominated contact person must be registered with EPD.</li> </ul>	۸
\$6.6.23 & \$6.6.37	During construction	С	<ul> <li>Storage, handling, transport and disposal of chemical waste should be arranged in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published by EPD, and should be collected by a licensed chemical waste collector.</li> </ul>	۸
S6.6.24 & S6.6.37	During construction	С	<ul> <li>Suitable containers should be used for specific types of chemical wastes, containers should be properly labelled (English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations), resistance to corrosion, safely stored and securely closed. Stored volume should not be kept more than 450 liters unless the specification has been approved by the EPD. Storage area should be enclosed by three sides by a wall, partition of fence that is at least 2 m height or height of tallest container with adequate ventilation and space.</li> </ul>	٨
S6.6.25	During	С	- Hard standing, impermeable surfaces draining via oil interceptors should be provided in works	٨

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
& S6.6.37	construction		area compounds. Interceptors should be regularly emptied to prevent release of oils and grease into the surface water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. Oil and fuel bunkers should be bunded and/or enclosed on three sides to prevent discharge due to accidental spillages or breaches of tanks. Bunding should be of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste, whichever is largest. Waste collected from any grease traps should be collected and disposed of by a licensed contractor.	
S6.6.26 & S6.6.37	During construction	С	<ul> <li>Lubricants, waste oils and other chemical wastes are likely to be generated during the maintenance of vehicles and mechanical equipment. Used lubricants should be collected and stored in individual containers which are fully labelled in English and Chinese and stored in a designated secure place. If possible, such waste should be sent to oil recycling companies, and the empty oil drums collected by appropriate companies for reuse or refill.</li> </ul>	۸
S6.6.27	During construction	С	<ul> <li>The registered chemical waste producer (i.e. the Contractor) has to arrange for the chemical waste to be collected by licensed collectors. The licensed collector should regularly take chemical waste to a licensed chemical waste treatment facility (such as the Chemical Waste Treatment Centre in Tsing Yi). A trip ticket system operates to control the movement of chemical wastes.</li> </ul>	۸
S6.6.28	During construction	С	<ul> <li>No lubricants, oils, solvents or paint products should be allowed to discharge into water courses, either by direct discharge, or as contaminants carried in surface water runoff from the construction site.</li> </ul>	۸
S6.6.29	During construction	С	<ul> <li>All wooden materials used on-site should be kept separate from other wastes to avoid damage and to facilitate reuse. Timber which cannot be reused should be sorted out from other waste and stored separately from all inert waste before being disposed of to landfill.</li> </ul>	۸
S6.6.32	During construction	С	General refuse generated on-site should be stored in enclosed bins or skips and collected separately from other construction and chemical wastes and disposed of at designated landfill. A temporary refuse collection point should be set up by the Contractor at the works area to facilitate the collection of refuse by licensed waste collector. The removal of waste from the site should be arranged on a daily or at least on every second day by the Contractor to minimise any potential odour impacts, minimise the presence of pests, vermin and other scavengers and prevent unsightly accumulation of waste.	Λ
S6.6.33	During	С	- The recyclable component of the municipal waste generated by the workforce, such as	۸

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
	construction		aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	
			Ecology	
			<ul> <li>Erect fences along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas.</li> </ul>	٨
			<ul> <li>Regularly check the work site boundaries to ensure that they are not breached and that damage does not occur to surrounding areas.</li> </ul>	٨
S7 7 3	All area /	C	<ul> <li>Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal.</li> </ul>	٨
57.7.5	construction	Ū	<ul> <li>To avoid/ minimise the potential disturbance on the Night Roosting Site for Great Egret if confirmed to be continuing their usage before the construction activities, major noisy works such as concrete breaking should not be undertaken within an area of 100m from the Night Roosting Site after 16:00 under normal working hours. (i.e. 16:00 to 07:00 of the following day).</li> </ul>	N.O
			<ul> <li>Strong artificial lighting should not be used in the area at night to avoid disturbance to the roosting ardeids.</li> </ul>	N.O
			Landscape & Visual	
Table 9.6of EM&A Manual	To protect existing landscape resources during construction stage	С	<ul> <li>Preservation of Existing Vegetation:</li> <li>Existing trees designated to be retained in-situ should be properly protected. Tree protection measures to be undertake shall be in accordance with DEVB TC(W) 7/2015 on "Tree Preservation" and Guidelines on Tree Preservation during Development" by DEVB. This may include the clear demarcation and fencing-off of tree protection zones, tight site supervision and monitoring to prevent tree damage by construction activities, and periodic arboricultural inspection and maintenance to uphold tree health. A total of around 108 nos. of trees should be retained in-situ within the tree survey area.</li> <li>Under current proposal, no tree is recommended to be transplanted since the trees in conflict with the proposed works are not suitable to be transplanted. However, should transplantation be proposed in the detailed design stage after an update tree survey, the recommended final recipient sites should be adjacent to their current locations. Enough time should be reserved for tree transplantation works to increase the survival rate of the transplanting trees. To ensure the</li> </ul>	Λ

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
			survival of transplanted trees, protection work should be considered. The tree transplantation proposal shall be submitted to relevant authorities for approval together with the formal tree removal application. Tree transplanting works shall be undertaken in accordance with Guidelines on Tree Transplanting by DEVB.	
	To reduce construction disturbance during construction stage	С	<ul> <li>Control of Site Construction Activities:</li> <li>Construction site controls shall be enforced, where possible, to ensure that the landscape and visual impacts arising from the construction phase activities are minimised. These construction site controls should include but not limited to the following: <ul> <li>Storage of materials should be carefully arranged to minimise potential landscape and visual impact.</li> <li>The location and appearance of site accommodation should be carefully designed to minimize potential landscape and visual impact.</li> <li>Site lighting should be carefully designed to prevent light spillage,</li> <li>Extent of the works area and construction period should be minimised as far as practicable.</li> <li>Screen hoarding with compatible design to blend into the surrounding natural environmental should be considered (Screen hoarding may not be practicable for works of upgrading existing rising mains due to the spatial constraints of the works area along the Shun Hing Street).</li> <li>Temporary works areas should be reinstated at the earliest possible opportunity.</li> </ul> </li> </ul>	٨
Table 9.7of EM&A Manual	To reduce landscape and visual impact during construction	duce       Suitable design of the proposed TSTP:         -       Colour of natural tones and non-reflective building materials shall be used for any outward facing building facades to avoid visual and glare disturbance         risual vact       -       Responsive lighting design         •       D & C       •         D & C       -       Interview         •       D interview       •         •		N.A
	During		- Undertake trenchless excavation in the vicinity of the Tin Hau Temple and provide a buffer zone of	
S10.3.50	construction	С	10m between the works area for the open cut section and the Tin Hau Temple.	N.O

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



EIA Ref	Objective & Address	Stage (D/C/O)	Recommended Environmental Protection Measures/ Mitigation Measures	Implementation Status in Construction Phase
S10.3.51			<ul> <li>A condition survey and vibration impact assessment should be undertaken and if construction vibration monitoring and structural strengthening measures are required.</li> </ul>	N.A
S10.3.52			<ul> <li>Vibration and settlement monitoring should also be undertaken during the construction works to ensure that safe levels of vibration are not exceeded, if it is recommended in the condition survey report.</li> </ul>	N.A
S10.3.53			<ul> <li>If the maximum level is exceeded all works must stop and the structure must be examined to determine if it has been damaged. The contractor must also take measures, such as using smaller pneumatic drills to ensure that the levels are reduced to acceptable limits.</li> </ul>	N.A
S10.3.54			<ul> <li>If at any time during the construction period the foundation of the structure is affected by the works; the works shall be immediately suspended and the AMO notified. If the works cause any damage to the structures, the proponent should be responsible for the restoration and repair at their own cost. A method statement should be submitted to AMO for comment and the works should be under AMO's supervision.</li> </ul>	N.O
S10.3.55			- Protective covering should be provided as an additional mitigation measure to the Tin Hau Temple.	N.O

Remarks: ^ Compliance of mitigation measure

/ Recommendation was made during site audit but not improved/ rectified by the Contractor in reporting period.

- x Non-compliance of mitigation measure
- N.A Not Applicable at this stage as no such site activities were conducted in the reporting period
- N.O Not Observed during site inspection in the reporting period.

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. 
 Tel
 : +852 2450 8233

 Fax
 : +852 2450 6138

 E-mail
 : matlab@fugro.com

 Website
 : www.fugro.com



Appendix J

**Proactive Environmental Protection Proforma** 

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Reporting	Construction	Anticipated	Corresponding Mitigation Measures
Period	Works	Impacts	
01/08/2019 31/08/2019	<ul> <li>Piling Works in TSTP</li> <li>Pile Cap Construction for TSTP</li> </ul>	Dust, Noise and water quality impact.	<ul> <li>All construction plants / machineries will be checked / serviced on a regular basis during the courses of construction to minimize the emission of noise generation and eliminate dark smoke emission.</li> <li>All C&amp;D materials generated will be transported and stored at temporary storage area. Cover will be provided during transportation of dusty materials. Suitable materials will be sorted for reuse on-site. Only non-inert C&amp;D material will be disposed offsite to NENT Landfill.</li> <li>All dump trucks will be equipped with mechanical covers to prevent the dust emission during transportation when necessary.</li> <li>Dust control measures, such as water spraying, will be provided during demolition works when necessary.</li> <li>Maintaining of wet surface on access road and keep slow speed in the site.</li> <li>Wastewater to be treated by wastewater treatment facilities before discharge.</li> <li>Conditions in the Environmental Permit and Discharge License should be followed.</li> <li>Fueling of equipment will be conducted carefully on-site by mobile tanker to avoid storage of fuel and oil spillage.</li> <li>Provision of drip trays for equipment likely cause spillage of chemical / fuel, and provide routine maintenance.</li> <li>Predict required quantity of concrete accurately and collect the unused fresh concrete at designated locations in the site for subsequent disposal.</li> <li>Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul>

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Coming	Construction	Anticipated	Corresponding Mitigation Measures
Month	Works	Impacts	
01/09/2019 30/09/2019	• Construction of pad footing, pile caps and RC structures.	Dust, Noise and water quality impact.	<ul> <li>All construction plants / machineries will be checked / serviced on a regular basis during the courses of construction to minimize the emission of noise generation and eliminate dark smoke emission.</li> <li>All C&amp;D materials generated will be transported and stored at temporary storage area. Cover will be provided during transportation of dusty materials. Suitable materials will be sorted for reuse on-site. Only non-inert C&amp;D material will be disposed offsite to NENT Landfill.</li> <li>All dump trucks will be equipped with mechanical covers to prevent the dust emission during transportation when necessary.</li> <li>Dust control measures, such as water spraying, will be provided during demolition works when necessary.</li> <li>Maintaining of wet surface on access road and keep slow speed in the site.</li> <li>Wastewater to be treated by wastewater treatment facilities before discharge.</li> <li>Conditions in the Environmental Permit and Discharge License should be followed.</li> <li>Fueling of equipment will be conducted carefully on-site by mobile tanker to avoid storage of fuel and oil spillage.</li> <li>Provision of drip trays for equipment likely cause spillage of chemical / fuel, and provide routine maintenance.</li> <li>Predict required quantity of concrete accurately and collect the unused fresh concrete at designated locations in the site for subsequent disposal.</li> <li>Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul>

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong. Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail : matlab@fugro.com Website : www.fugro.com



Appendix K

Waste Flow Table

# Monthly Summary Waste Flow Table for <u>2019</u> (year)

Name of Person completing the record: Justin Cheng (EO)

Project : Expansion of Sha Tau Kok Sewage Treatment Works Phase 1 and Village Sewerage in Tong To

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m <sup>3</sup> )
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Feb	0.014	0.005	0.000	0.000	0.014	0.000	0.000	0.000	0.000	0.000	0.010
Mar	0.017	0.000	0.000	0.000	0.017	0.000	0.000	0.000	0.000	0.000	0.009
Apr	0.008	0.000	0.000	0.000	0.008	0.000	0.000	0.000	0.000	0.000	0.007
May	0.022	0.000	0.000	0.000	0.022	0.000	0.000	0.000	0.000	0.000	0.007
Jun	0.738	0.000	0.000	0.000	0.738	0.000	0.000	0.000	0.000	0.000	0.006
Sub-total	0.799	0.005	0.000	0.000	0.799	0.000	0.000	0.000	0.000	0.000	0.039
Jul	0.414	0.000	0.000	0.000	0.414	0.000	0.000	0.000	0.000	0.000	0.007
Aug	0.360	0.000	0.000	0.000	0.360	0.000	0.000	0.000	0.000	0.000	0.021
Sep											
Oct											
Nov											
Dec											
Total	1.573	0.005	0.000	0.000	1.573	0.000	0.000	0.000	0.000	0.000	0.067

Contract No.: DC/2018/03

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.

(3) Broken concrete for recycling into aggregates.