


**Civil Engineering & Development Department
NT EAST Development Office**

Contract No. ST 89/02

Sha Tin Heights Tunnel and Approaches

**Environmental Monitoring and Audit
Monthly Report (Version 1)**

April 2005

Certified By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House,
3 On Yiu Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

| | |
|---|-----------|
| EXECUTIVE SUMMARY | 1 |
| Introduction..... | 1 |
| Environmental Monitoring Works..... | 1 |
| Environmental Licenses and Permits..... | 2 |
| Complaints and Prosecutions..... | 2 |
| Future Key Issues..... | 2 |
| 1. INTRODUCTION | 3 |
| Background..... | 3 |
| Project Organizations..... | 4 |
| Construction Programme..... | 5 |
| Summary of EM&A Requirements..... | 5 |
| 2. AIR QUALITY | 6 |
| Monitoring Requirements..... | 6 |
| Monitoring Locations..... | 6 |
| Monitoring Equipments..... | 6 |
| Monitoring Parameters, Frequency and Duration..... | 6 |
| Monitoring Methodology and QA/QC Procedure..... | 7 |
| Results and Observations..... | 9 |
| 3. NOISE..... | 10 |
| Monitoring Requirements..... | 10 |
| Monitoring Locations..... | 10 |
| Monitoring Equipment..... | 10 |
| Monitoring Parameters, Frequency and Duration..... | 10 |
| Monitoring Methodology and QA/QC Procedures..... | 11 |
| Maintenance and Calibration..... | 11 |
| Results and Observations..... | 12 |
| 4. ENVIRONMENTAL AUDIT..... | 13 |
| Site Audits..... | 13 |
| Review of Environmental Monitoring Procedures..... | 13 |
| Status of Environmental Licenses and Permits..... | 13 |
| Status of Waste Management..... | 13 |
| Implementation Status of Environmental Mitigation Measures..... | 15 |
| Implementation Status of Event Action Plans..... | 16 |
| Summary of Complaints and Prosecutions..... | 16 |
| 5. FUTURE KEY ISSUES | 17 |
| Key Issues for the Coming Month..... | 17 |
| Monitoring Schedule for the Next Month..... | 17 |
| Construction Program for the Next Month..... | 17 |
| 6. CONCLUSIONS AND RECOMMENDATIONS | 18 |
| Conclusions..... | 18 |
| Recommendations..... | 18 |

LIST OF TABLES

| | |
|-----------|--|
| Table I | Summary Table for Non-compliance Recorded in the Reporting Month |
| Table 1.1 | Key Project Contacts |
| Table 2.1 | Locations for Air Quality Monitoring |
| Table 2.2 | Air Quality Monitoring Equipment |
| Table 2.3 | Impact Dust Monitoring Parameters, Frequency and Duration |
| Table 3.1 | Noise Monitoring Stations |
| Table 3.2 | Noise Monitoring Equipment |
| Table 3.3 | Noise Monitoring Parameters, Frequency and Duration |
| Table 4.1 | Summary of Environmental Licences and Permit Status |

LIST OF FIGURES

| | |
|-----------|--------------------------------------|
| Figure 1 | Site Layout Plan |
| Figure 2a | Location of Monitoring Stations (I) |
| Figure 2b | Location of Monitoring Stations (II) |
| Figure 3 | Project Organization Chart |

LIST OF APPENDICES

| | |
|---|--|
| A | Action and Limit Levels for Air Quality and Noise |
| B | Copies of Calibration Certificates |
| C | Environmental Monitoring Schedules |
| D | 1-hour TSP Monitoring Results and Graphical Presentations |
| E | 24-hour TSP Monitoring Results and Graphical Presentations |
| F | Wind Data |
| G | Noise Monitoring Results and Graphical Presentations |
| H | Summary of Exceedances |
| I | Site Audit Summary |
| J | Summary of Amount of Waste Generated |
| K | Environmental Mitigation Implementation Schedule (EMIS) |
| L | Event Action Plans |
| M | Construction Programme |
| N | Complaint Log |

ABBREVIATION AND ACRONYM

| | |
|-----------|--|
| AL Levels | Action and Limit Levels |
| CEDD | Civil Engineering & Development Department |
| E / ER | Engineer/Engineer's Representative |
| EIA | Environmental Impact Assessment |
| EM&A | Environmental Monitoring and Audit |
| EMIS | Environmental Mitigation Implementation Schedule |
| EP | Environmental Permit |
| EPD | Environmental Protection Department |
| ET | Environmental Team |
| HVS | High Volume Sampler |
| IEC | Independent Environmental Checker |
| RE | Resident Engineer |
| RH | Relative Humidity |
| TSP | Total Suspended Particulates |
| QA/QC | Quality Assurance / Quality Control |
| SLM | Sound Level Meter |
| WMP | Waste Management Plan |

EXECUTIVE SUMMARY

Introduction

1. This is the twenty-ninth monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the project “Sha Tin Heights Tunnel & Approaches” (the Project). This report documents the findings of EM&A Works conducted in April 2005.
2. The construction activities undertaken in the reporting month were:
 - Construction of Portal Buildings;
 - Tunnel Enlargement / Blasting;
 - Construction of RC Enclosure Structure;
 - Construction of Retaining Wall;
 - Construction of Piers;
 - Drainage works; and
 - Bored pile foundation

Environmental Monitoring Works

3. Environmental monitoring for the Project was performed regularly as stipulated in the EM&A Manuals and the results were checked and reviewed. Site audits were conducted once per week. The implementations of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Summary of the non-compliance of the reporting month is tabulated Table I.

Table I Summary Table for Non-compliance Records in the Reporting Month

| Media / Nature | No. of Exceedances | | No. of Exceedances due to the Project | |
|----------------|--------------------|-------------|---------------------------------------|-------------|
| | Action Level | Limit Level | Action Level | Limit Level |
| 1-hr TSP | 0 | 0 | 0 | 0 |
| 24-hr TSP | 0 | 0 | 0 | 0 |
| Noise | 0 | 0 | 0 | 0 |

Air Quality

1-hour TSP Monitoring

5. All 1-hour TSP monitoring was conducted as scheduled, except that the monitoring at A4 on 28th and 29th April 2005 was suspended due to power disruption to the monitoring equipment. No Action/ Limit Level exceedance was recorded.

24-hour TSP Monitoring

6. All 24-hour TSP monitoring was conducted as scheduled, except that the monitoring at A4 on 29th April 2005 was suspended due to power disruption to the monitoring equipment. No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

7. All construction noise monitoring was conducted as scheduled. No Action (noise complaint) / Limit Level exceedance was recorded in the reporting month.

Environmental Licenses and Permits

8. License/Permits granted to the Project include the Variation of Environmental Permit (VEP), Construction Noise Permits (CNP), Waste Disposal (Chemical Waste) License, and Wastewater Discharge License.
9. A total of three new CNPs (CNP no. GW-RN0140-05, GW-RN0141-05 and GW-RN0142-05) were issued by the EPD in this reporting month.

Complaints and Prosecutions

10. No prosecution was received during the reporting month.
11. One environmental complaint was forwarded by EPD on 25th April 2005, regarding construction dust arising from the tunnel blasting works near Shatin Heights. Complaint investigation was undertaken by the ET and the complaint was considered valid. Mitigation measures were implemented by the Contractor and were considered effective. The complaint investigation report was submitted to EPD on 4th May 2005.

Future Key Issues

12. Construction of portal buildings, tunnel enlargement and segment erection will be the major construction activities for the coming month.
13. The anticipated environmental impacts will be mainly on surface runoff during rains, dust generation during blasting works and construction noise impact during restricted-hour works.

1. INTRODUCTION

Background

- 1.1 Sha Tin Heights Tunnel and Approaches (SHT) (hereinafter the Project) forms part of the Route 8 (Formerly Route 9) between Cheung Sha Wan and Sha Tin project, which will be a new expressway connecting west Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. The Project, the entrusted portion of the Route 8 (Formerly Route 9) project, is being managed and implemented by Civil Engineering & Development Department (CEDD).
- 1.2 The Project works mainly comprise the site formation for a toll plaza at the valley of Sha Tin Heights, the construction of 1 km long dual three-lane tunnels under Sha Tin Heights, a 0.6 km long dual two-lane tunnel approach road in Tai Wai, two slip road viaducts with approximately total length of 1 km connecting to Che Kung Miu Road, associated noise barriers and noise enclosures, drainage, slope works and landscape works. The remainder of the Route 8 (Formerly Route 9) (Main Portion, R9K) project forms the Kowloon Section and is being managed and implemented separately by Highways Department.
- 1.3 The Route 8 (Formerly Route 9) (between Cheung Sha Wan and Sha Tin) project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 449, EIAO). An environmental impact assessment (EIA) report had been prepared in 1998 for the Route 8 (Formerly Route 9) project to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and culture impacts, and identify possible mitigation measures. An updated Final EIA report was subsequently completed in August 1999 to cater for some changes in the main portion. The 1998 and 1999 Route 8 (Formerly Route 9) EIA (R9 EIA Reports) reports were included in the EIA register under the EIAO as report number EIA-135/BC and AEIAR-022/1999 respectively. EM&A Manuals for each of the R9 EIA reports were also included as part of the EIA reports in the register.
- 1.4 Subsequent to the endorsement of the R9 EIA reports by EPD in November 1999, the R9 project was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the Route 8 (Formerly Route 9) project was then separated into the SHT and R9K portions. Meanwhile further design amendments had also been proposed for the R9S during the detailed design stage to resolve various engineering constraints. In view of these changes, an Environmental Review on the SHT was undertaken to update the findings of the R9 EIA reports. The Environmental Review report for SHT was completed in September 2001 and an Environmental Permit No. EP-104/2001 was issued on 4th October 2001 for the Project.
- 1.5 The works of the SHT is constructed under CEDD's construction Contract No. ST 89/02 "Sha Tin Heights Tunnel and Approaches". The site layout of the Project is shown in Figure 1. The Project works were commenced on 18th November 2002.

- 1.6 Cinotech Consultants Limited (Cinotech) was commissioned by CEDD to undertake the Environmental Team (ET) Services for the Project. This is the twenty-ninth monthly EM&A report summarizing the EM&A works for the Project in April 2005.

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
- Project Proponent – CEDD, NT East Development Office
 - Engineer or Engineer's Representative (E/ER) – Maunsell Consultants Asia Limited (MCAL)
 - Environmental Team (ET) – Cinotech Consultants Limited
 - Independent Environmental Checker (IEC) – CH2M-IDC (Hong Kong) Limited
 - Contractor – China State-China Railway Joint Venture
- 1.8 The responsibilities of respective parties are detailed in Section 2 of the EM&A Manual (1998) and Section 1.8 of the EM&A Manual (1999). The project organization chart is presented in Figure 3.
- 1.9 The key contacts of the Project are shown in Table 1.1.

Table 1.1 Key Project Contacts

| Party | Name | Role | Phone No. | Fax No. |
|-----------------|--------------------|-----------------------------------|-----------|-----------|
| CEDD | Mr. C.W. Kam | Permit Holder | 2301 1383 | 2739 0076 |
| | Mr. Robert Choy | Project Coordinator | 2301 1373 | 2721 8630 |
| MCAL | Mr. Terry Chock | The Engineer | 2685 6517 | 2691 2649 |
| | Ir. Y. H. Fung | Engineer's Representative | 9400 8208 | 2697 4106 |
| | Mr. K.Y. Chan | | 9750 0557 | 2697 4106 |
| | Mr. C.K. Ng | | 9751 9638 | 2697 4106 |
| ET | Dr. Priscilla Choy | The ET Leader | 2151 2083 | 3107 1388 |
| | Mr. KK Chan | Audit Team Leader | 2151 2077 | 3107 1388 |
| | Mr. Henry Leung | Monitoring Team Leader | 9779 7340 | 3107 1388 |
| IEC | Mr. David Yeung | Independent Environmental Checker | 2507 2203 | 2507 2293 |
| Contractor | Mr. David Lau | Senior Project Manager | 2601 7917 | 2697 1592 |
| 24-hour Hotline | | | 9759 9852 | - |

Construction Programme

1.10 The construction activities undertaken in the reporting month were:

- Construction of Portal Buildings;
- Tunnel Enlargement / Blasting;
- Construction of RC Enclosure Structure;
- Construction of Retaining Wall;
- Construction of Piers;
- Drainage works; and
- Bored pile foundation

Summary of EM&A Requirements

1.11 The EM&A programme requires construction phase monitoring for air quality and noise and environmental site audit. The EM&A requirements for each parameter are described in following sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event / Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study final report; and
- Environmental requirements in the contract documents.

1.12 The advices on the implementation status of environmental protection and pollution control/mitigation measures are summarized in Section 4 of this report.

1.13 This report presents the monitoring results, observations, locations, equipments, periods, methodologies and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in April 2005.

2. AIR QUALITY

Monitoring Requirements

- 2.1 1-hour and 24-hours TSP monitoring were conducted to monitor the air quality. Appendix A shows the established Action/Limit Levels for the captioned environmental monitoring works.

Monitoring Locations

- 2.2 Three designated monitoring stations, A2, A3 and A4 were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figures 2a and 2b.

Table 2.1 Locations for Air Quality Monitoring

| Monitoring Stations | Description |
|---------------------|--|
| A2 | Lau Pak Lok Secondary School |
| A3 | Shatin Heights |
| A4 | Slope no. 07SW-D/FR4 beside Garden Villa |

Monitoring Equipments

- 2.3 Table 2.2 summarizes the equipments used in the impact air monitoring programme. Copies of calibration certificates are attached in Appendix B.

Table 2.2 Air Quality Monitoring Equipment

| Equipments | Models and Makes | Quantity |
|-----------------------|-------------------------------------|----------|
| Calibrator | G25A; S/N: 1536 | 1 |
| 1-hour TSP Dust Meter | Laser Dust Monitor – Model LD3 | 2 |
| HVS Sampler | GMWS 2310 c/w of TSP sampling inlet | 3 |

Monitoring Parameters, Frequency and Duration

- 2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in Appendix C.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

| Parameters | Frequency |
|-------------|----------------------|
| 1-hour TSP | Three times / 6 days |
| 24-hour TSP | Once / 6 days |

Monitoring Methodology and QA/QC Procedure*1-hour TSP Monitoring*Measuring Procedures

2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follow:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG with once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

- Check the meter at 3-month intervals and calibrate the meter at 1-year intervals throughout all stages of the air quality monitoring.

*24-hour TSP Monitoring*Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.3 of the EM&A Manuals.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
- A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters (G810) were used [Note: these filters have a collection efficiency of > 99% for particles of 0.3 mm diameter].
- 2.11 The power supply was checked to ensure the sampler worked properly.
- 2.12 On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.13 The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- 2.14 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.15 The shelter lid was closed and secured with the aluminum strip.
- 2.16 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17 After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.

- 2.18 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^\circ\text{C}$; the relative humidity (RH) should be $< 50\%$ and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.19 The following maintenance/calibration was required for the HVS:
- The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.20 All the dust monitoring (1-hr and 24-hr TSP) was conducted as scheduled in the reporting month, except that the monitoring at A4 on 28th and 29th April 2005 was suspended due to power disruption to the monitoring equipment. The monitoring at this station would resume once the electricity problem is fixed.
- 2.21 No Action/ Limit exceedance for 1-hr and 24-hr TSP was recorded in the reporting month.
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in Appendices D and E, respectively.
- 2.23 Wind data monitoring equipment has been installed in monitoring station A3 for logging wind speed and wind direction. Wind data for the reporting month is summarized in Appendix F.

3. NOISE

Monitoring Requirements

- 3.1 Noise monitoring was conducted in accordance with the EM&A Manuals. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at four designated monitoring stations, namely N5, N6, N7 and N8, as summarized in Table 3.1. Figures 2a and 2b show the locations of these stations.

Table 3.1 Noise Monitoring Stations

| Monitoring Stations | Description |
|---------------------|--|
| N5 | At the podium level of Garden Villa |
| N6 | On the roofing of Shatin Heights |
| N7 | On the roofing of Lau Pak Lok Secondary School |
| N8 | At the ground level of 187 Tin Sam Tsuen |

Monitoring Equipment

- 3.3 Table 3.2 summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in Appendix B.

Table 3.2 Noise Monitoring Equipment

| Equipment | Model and Make | Qty. |
|-------------------------------|-------------------------------|------|
| Integrating Sound Level Meter | B&K Model 2238 | 4 |
| Calibrator | B&K 4231 | 2 |
| Wind Speed Anemometer | Vane Anemometer, Model 451104 | 1 |

Monitoring Parameters, Frequency and Duration

- 3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in Appendix C.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

| Monitoring Stations | Parameters | Period | Frequency | Measurement |
|---------------------|--|----------------------------------|------------------|-------------|
| N5 | L ₁₀ (30 min.)dB(A) L ₉₀ (30 min.)dB(A) L _{eq} (30 min.)dB(A) | 0700-1900 hrs. on weekdays | Once per week | Facade |
| N6 | | | | Facade |
| N7 | | | | Facade |
| N8 | | | | Facade |

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : L_{eq} (30 min) for daytime noise monitoring /
3 consecutive L_{eq} (5 min) for restricted hour noise monitoring
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly.
- 3.6 The meters were sent to the supplier to check and calibrate on yearly intervals.

Results and Observations

- 3.7 Noise monitoring was performed as scheduled in the reporting month. Results and graphical presentations are shown in Appendix G.
- 3.8 No Limit Level exceedance was recorded in the reporting month.
- 3.9 No public noise complaint was received in the reporting month. Therefore, no noise Action Level exceedance was recorded.
- 3.10 The exceedance summary in the reporting month of the Project was presented in the Appendix H.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.
- 4.2 Site audits were conducted on 4th, 14th, 21st and 28th April 2005. The observation summaries of site audits are attached in Appendix I.

Review of Environmental Monitoring Procedures

- 4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside of the construction site.
- The monitoring team recorded the temperature and weather conditions on each monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licenses and Permits

- 4.4 All permits/licenses obtained are summarized in Table 4.1. A total of three new CNPs (CNP no. GW-RN0140-05, GW-RN0141-05 and GW-RN0142-05) were issued by the EPD in this reporting month.

Status of Waste Management

- 4.5 The amount of wastes generated by the activities of the Project in April 2005 is shown in Appendix J.

Table 4.1 Summary of Environmental Licensing and Permit Status

| Permit No. | Valid Period | | Section | Status |
|----------------------------------|--------------|----------|--|--------|
| | From | To | | |
| Environmental Permit | | | | |
| EP-104/2001/B | 16/02/05 | N/A | Site formation, drainage, geotechnical and landscape works for the toll plaza. Construction of the Sha Tin Heights Tunnels, the Sha Tin Approach Roads and the Slip Road Connecting to Che Kung Miu Road including all formation, structure, road, geotechnical, drainage and landscape work. Construction of the structure of the portal buildings of the Sha Tin Heights Tunnel and noise mitigation measures. | Valid |
| Construction Noise Permit | | | | |
| GW-RN0637-04 | 08/12/04 | 07/06/05 | Decking over at Che Kung Miu Road at any day between 2100 and 0500 hours on next day | Valid |
| GW-RN0690-04 | 29/12/04 | 28/06/05 | Segment erection works at South Portal during general holiday including Sundays between 0900 and 2300 hours and day not being a general holiday including Sundays between 1900 and 2300 hours. | Valid |
| GW-RN0033-05 | 12/02/05 | 11/08/05 | Concreting works at Che Kung Mui Road at any day not being a general holiday including Sundays between 1900 and 2300 hours. | Valid |
| GW-RN0042-05 | 18/02/05 | 17/08/05 | Construction works at TAR1, site magazine and tunnel entrance (Portion 4)/ access to tunnel, north and south bound tunnel during general holidays including Sundays between 0900 and 2300 hours and any day not being a general holiday including Sundays between 1900 and 2300 hours. | Valid |
| GW-RN0061-05 | 28/02/05 | 27/08/05 | Steel fixing in South Portal Building during general holidays including Sundays between 0900 and 1900 hours and any day not being a general holiday including Sundays between 1900 and 2300 hours. | Valid |
| GW-RN0067-05 | 09/03/05 | 08/09/05 | Delivery of precast bridge segment on any day between 0400-0600 hours. | Valid |
| GW-RN0087-05 | 16/03/05 | 15/09/05 | Construction works at TAR3 during general holidays including Sundays between 0900 and 1900 hours and any day not being a general holiday including Sundays between 1900 and 2300 hours. | Valid |
| GW-RN0112-05 | 25/03/05 | 24/09/05 | Parapet installation works at Portion 9 on any days between 0030-0515 hours. | Valid |

| Permit No. | Valid Period | | Section | Status |
|--|--------------|----------|--|--------|
| | From | To | | |
| GW-RN0140-05 | 15/04/05 | 14/10/05 | Segment erection near Shatin Heights on any days between 1900-2300 and 0100-0500 hours. | Valid |
| GW-RN0141-05 | 13/04/05 | 12/10/05 | Tunnel excavation near Garden Villa on any days between 2300-0700 hours. | Valid |
| GW-RN0142-05 | 13/04/05 | 12/10/05 | Tunnel excavation near Garden Villa during general holidays including Sundays between 0900 and 1900 hours and any day not being a general holiday including Sundays between 1900 and 2300 hours. | Valid |
| Wastewater Discharge License | | | | |
| 3024 | 16/6/03 | 15/6/08 | Wastewater discharge at the site office in Sha Tin Heights. | Valid |
| 2984 | 21/8/03 | 20/8/08 | Trade effluent and all other wastewater arising from the work areas, Sedimentation Barrier, Sedimentation tanks, Aqua Sep and Wet Sep | Valid |
| Waste Disposal (Chemical Waste) | | | | |
| WPN: 5213-754-C3250-01 | N/A | N/A | Disposal of chemical waste such as waste lubricating oil and diesel oil arising from construction work. | Valid |

Implementation Status of Environmental Mitigation Measures

- 4.6 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is presented in Appendix K.
- 4.7 During site inspections in the month, the following observations and recommendations were made. All the observations were improved and rectified in the next audit day.

Water Quality

- 4.8 The standing water was observed on the top of office at Che Kung Mu Road and at Portion 9. The contractor was reminded to pay more attention for prevent the standing water in rainy season.

Air Quality

- 4.9 Dark smoke emission from plant was observed at portion 9. The contractor was reminded to keep the equipment on site well maintained.

Chemical and Waste Management

- 4.10 General refuses were found at Portion 9 and in the site near Che Kung Mu Road. The Contractor was reminded to provide the good house keeping in site area.

Implementation Status of Event Action Plans

- 4.11 The Event Action Plans for air quality and noise are presented in Appendix L.
- 4.12 The exceedance summary in the reporting month is presented in the Appendix H.

Air Quality

- 4.13 No Action/Limit Level exceedance of 1-hr TSP and 24-hr TSP due to the Project was recorded in the reporting month.

Noise

- 4.14 No Action/Limit Level exceedance of noise was recorded in the reporting month.

Summary of Complaints and Prosecutions

- 4.15 No prosecution was received during the reporting month.
- 4.16 One environmental complaint was forwarded by EPD on 25th April 2005, regarding construction dust arising from the tunnel blasting works near Shatin Heights. Complaint investigation was undertaken by the ET and the complaint was considered valid. Mitigation measures were implemented by the Contractor and were considered effective. The complaint investigation report was submitted to EPD on 4th May 2005.
- 4.17 The updated complaint log is attached in Appendix N.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

5.1 Key issues to be considered in the coming month include:

- Surface runoff generated in rainy season.
- Generation of dust from tunnel blasting works, stockpiles, haul road and vehicles movement on-site.
- Noise from operation of the equipment and machinery on-site especially during restricted-hours.
- Storage of chemicals/fuel and chemical waste/waste oil on site.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedule for the next month is shown in Appendix C.

Construction Program for the Next Month

5.3 The tentative construction program for the Project is provided in Appendix M.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

Air Quality

- 6.2 No Action/Limit Level exceedance of 1-hr TSP and 24-hr TSP due to the Project was recorded in the reporting month.

Noise

- 6.3 No Action/Limit Level exceedance of noise was recorded in the reporting month.

Complaints and Prosecution

- 6.4 One environmental complaint was forwarded by EPD on 25th April 2005, regarding construction dust arising from the tunnel blasting works near Shatin Heights. Complaint investigation was undertaken by the ET and the complaint was considered valid. Mitigation measures were implemented by the Contractor and were considered effective. The complaint investigation report was submitted to EPD on 4th May 2005.
- 6.5 No environmental prosecution was received during the reporting month.

Recommendations

- 6.6 According to the environmental audit performed in this reporting month, the following recommendations were made:

Dust Impact

- To ensure the dust mitigation measures are fully implemented during the tunnel blasting works.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, loose and dry surfaces.

Noise Impact

- To inspect the noise sources within the construction area.
- To space out noisy equipment and position as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers.
- To implement effective noise mitigation measure(s) so as to further reduce the construction noise level during school examination period

Water Quality Impact

- To identify any wastewater discharges from the construction site.
- To regularly maintain the condition of u-channel, catch pits and wheel washing facilities within construction site.
- To regularly clean the AquaSep as maintain in good working condition.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on construction site.
- To avoid any directly discharge of chemical waste or oil from the site.
- To regularly remove standing water/ oily water in drip trips on site.