

Highways Department


**Route 8 (previously known as Route 9) between
Cheung Sha Wan & Sha Tin**

**Contract No. HY/2003/10 - Environmental Team for
Lai Chi Kok Viaduct and Eagle's Nest Tunnel**

**Monthly EM&A Report
Part I – Lai Chi Kok Viaduct (Version 1)**

March 2005

Approved By



(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1602-1610, Delta House,
3 On Yiu Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1
Introduction.....	1
Environmental Monitoring and Audit Works	1
Environmental Licenses and Permits.....	2
Key Information in the Reporting Month	2
1. INTRODUCTION	3
Background	3
Project Organizations.....	4
Construction Programme	4
Summary of EM&A Requirements	4
2. AIR QUALITY	6
Monitoring Requirements	6
Monitoring Locations	6
Monitoring Equipment.....	6
Monitoring Parameters, Frequency and Duration.....	6
Monitoring Methodology and QA/QC Procedure	7
Results and Observations.....	8
3. NOISE.....	9
Monitoring Requirements	9
Monitoring Locations	9
Monitoring Equipment.....	10
Monitoring Parameters, Frequency and Duration.....	10
Monitoring Methodology and QA/QC Procedures.....	10
Maintenance and Calibration	11
Results and Observations.....	11
4. ENVIRONMENTAL AUDIT	12
Site Audits.....	12
Review of Environmental Monitoring Procedures	12
Status of Environmental Licensing and Permitting	12
Implementation Status of Environmental Mitigation Measures	12
Summary of Exceedances	17
Implementation Status of Event Action Plans	17
Summary of Complaints and Prosecutions	18
5. FUTURE KEY ISSUES	19
Key Issues for the Coming Month.....	19
Monitoring Schedule for the Next Month.....	19
Construction Program for the Next Month	19
6. CONCLUSIONS AND RECOMMENDATIONS	20
Conclusions.....	20
Recommendations.....	20

LIST OF TABLES

Table I	Summary Table for Events Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Summary of Environmental Licensing and Permit Status
Table 4.2	Observations and Recommendations of Site Audit

LIST OF FIGURES

Figure 1	Locations of Monitoring Stations
----------	----------------------------------

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Copies of Calibration Certificates
C	Environmental Monitoring Schedules
D	Wind Data
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
H	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Construction Programme
M	Complaint Log

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
TSP	Total Suspended Particulates
TDD	Territory Development Department
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan

EXECUTIVE SUMMARY**Introduction**

- This is the sixteenth monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Route 8 (previously known as Route 9) between Cheung Sha Wan & Sha Tin, Lai Chi Kok Viaduct & Eagle’s Nest Tunnel”. This report documents the findings of EM&A Works conducted in March 2005 for Contract No. HY/2003/01, Lai Chi Kok Viaduct (the Project).
- The site activities undertaken in the reporting month were:
 - Utility diversion;
 - Slope works;
 - Pile cap and column construction;
 - Bulk excavation and retaining wall construction;
 - Soil nail installation;
 - Bored piling works;
 - Open channel construction; and
 - Segment transportation and erection.

Environmental Monitoring and Audit Works

- Environmental monitoring and audit works for the Project was performed regularly as stipulated in the updated EM&A Manual and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- Summary of the events and action taken in the reporting month is tabulated in **Table I**.

Table I Summary Table for Events Recorded in the Reporting Month

Parameter	No. of Events		No. of Events Due to the Project	Action Taken
	Action Level	Limit Level		
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	3*	0	0	Complaint Investigation

* Three action level exceedances were triggered by 3 noise complaints received by the ET Leader on 22nd, 30th and 31st March 2005.

1-hr TSP Monitoring

- All 1-hr TSP monitoring was conducted as scheduled in this reporting month. No Action/Limit Level exceedance was recorded in this reporting month.

24-hr TSP Monitoring

- All 24-hr TSP monitoring was conducted as scheduled in this reporting month. No Action/Limit Level exceedance was recorded in this reporting month.

Construction Noise

- All construction noise monitoring was conducted as scheduled in this reporting month. No Limit Level exceedance was recorded in this reporting month. Three Action Level exceedance was triggered by public noise complaints received by the ET Leader on 22nd, 30th and 31st March 2005.

Environmental Licenses and Permits

- Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, the Water Discharge Licenses (WDLs) and the Construction Noise Permits (CNPs). Six new CNPs were issued to the Project in the reporting month. A varied EP-103/2001/B was recently issued on 22nd March 2005 for the deletion of Figure 4 of the previous EP.

Key Information in the Reporting Month

- Summary of key information in this reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	3	Noise	Complaint Investigation	1 was closed; 2 were in progress	---
Changes to the assumptions and key construction / operation activities recorded	0	---	N/A	N/A	---
Status of submissions under EP	0	---	N/A	N/A	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---
<p>Future Key Issues:</p> <p>Major site activities for the coming month include:</p> <ul style="list-style-type: none"> Slope works; Pile cap construction; Column construction; Retaining wall construction; Bridge segment transportation and erection; Bulk excavation; and Soil nails installation <p>The anticipated environmental impacts will be mainly on water quality impact from surface runoff in rainy days and nighttime construction noise from segment transportation and erection works.</p>					

1. INTRODUCTION

Background

- 1.1 Route 9 (Kowloon Section) (R9K) (hereinafter call the R9K-Project) forms part of the Route 9 between Cheung Sha Wan and Sha Tin (R9-CSWST) project, which will be a new expressway connecting West Kowloon and Sha Tin. It will be the fourth external link between Sha Tin and Kowloon and will form an important link between the northeast New Territories and the west Kowloon, Lantau Island and the western New Territories. R9K is being managed and implemented by the Highways Department (HyD).
- 1.2 The engineering design of R9K is covered under Agreement No. CE 50/98 “Route 9 between Cheung Sha Wan and Sha Tin – Design Construction Assignment”. The main consultant engaged under Agreement No. CE 50/98 is Maunsell Hyder Joint Venture (MHJV), who will act as the Engineer for the construction contracts. The works of R9K mainly comprise a 1.4km dual 3-lane Lai Chi Kok Viaduct from Lai Wan Interchange to Butterfly Valley; 0.5 km of dual 3-lane at-grade carriageway linking to the 2.1 km dual 3-lane twin-bore Eagle's Nest Tunnel with associated portal buildings; a toll plaza with an administration building located with the Sha Tin valley woodland; a ventilation building and an adit; associated noise barriers, noise enclosures, drainage, slope and landscape works; and electrical and mechanical works for the whole R9-CSWST. The remainder of the R9-CSWST forms the Sha Tin Section (R9S) of the project and is being managed and implemented separately by the Civil Engineering and Development Department (CEDD).
- 1.3 The R9-CSWST project is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 449) (EIAO). An environmental impact assessment (EIA) report has been prepared in 1998 for the R9-CSWST project (1998 R9 EIA) to consider the key issues of noise, air quality, water quality, ecological, construction waste, landscape and visual, land use and cultural impacts, and identify possible mitigation measures.
- 1.4 An Updated Final EIA report was subsequently completed in August 1999 for the R9-CSWST project (1999 R9 EIA), to cater for some changes in R9K portion as mentioned in paragraph 1 in the report. The 1999 R9 EIA was endorsed by Environmental Protection Department (EPD) in November 1999. The 1998 R9 EIA and the 1999 R9 EIA (R9 EIA Reports) were included in the EIA register under the EIAO as report no. EIA-135/BC and AEIAR-022/1999 respectively. An Environmental Monitoring and Audit (EM&A) Manuals for each of the R9 EIA Reports (EM&A Manuals) were also included as part of the EIA reports in the register.
- 1.5 Subsequent to the endorsement of the R9 EIA Reports by EPD in November 1999, the project programme was deferred to start in 2002/2003 for completion by 2006/07. The implementation of the project was then separated into the R9S and R9K portion. An Environmental Permit (EP) No. EP-103/2001 was issued on 17 September 2001 for R9K to the HyD as Permit Holder and a varied EP No. EP-103/2001/A was subsequently issued on 20 May 2003 for R9K (R9K EP) to HyD as Permit Holder. A varied EP-103/2001/B was recently issued on 22 March 2005 for the deletion of Figure 4 of the previous EP.

- 1.6 The major construction activities of two civil contracts of the R9K project, Contract No. HY/2003/01 entitled “Route 9 – Lai Chi Kok Viaduct” and Contract No. HY/2003/02 entitled “Route 9 – Eagle’s Nest Tunnel and Associated Works”, were commenced in 15th December 2003 for completion in April 2007.
- 1.7 “Route 9” was recently re-titled as “Route 8 (previously known as Route 9)”. Cinotech Consultants Limited (Cinotech) was commissioned by HyD to undertake the Environmental Monitoring and Audit works for “Route 8 (previously known as Route 9) between Cheung Sha Wan and Sha Tin - Environmental Team (ET) for Lai Chi Kok Viaduct and Eagle’s Nest Tunnel (Contract No. HY/2003/10)”. Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader under Condition 2.2 of the EP. Mr. David YEUNG of CH2M-IDC Hong Kong Ltd. was appointed as the IEC under Condition 2.1 of the EP. This is the sixteenth monthly EM&A report summarizing the EM&A works for the Project in March 2005.

Project Organizations

- 1.8 Different parties with different levels of involvement in the project organization include:
- Project Proponent – Major Works Project Management Office (MWPMO) of Highways Department (HyD)
 - Engineer (E) – Maunsell-Hyder Joint Venture
 - Engineer’s Representative (ER) – Maunsell-Hyder Joint Venture
 - Environmental Team (ET) – Cinotech Consultants Limited
 - Independent Environmental Checker (IEC) – CH2M-IDC Hong Kong Limited
 - Contractor – NECSO Entrecanales Cubiertas, S.A.
- 1.9 The responsibilities of respective parties are detailed in Section 1.8.3 of the Updated EM&A Manual (1999) of the Project.
- 1.10 The key contacts of the Project are shown in **Table 1.1**.

Construction Programme

- 1.11 The site activities undertaken in the reporting month were:
- Utility diversion;
 - Slope works;
 - Pile cap and column construction;
 - Bulk excavation and retaining wall construction;
 - Soil nail installation;
 - Bored piling works;
 - Open channel construction; and
 - Segment transportation and erection.

Summary of EM&A Requirements

1.12 The EM&A programme requires construction phase monitoring for air quality and construction noise, and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study final report; and
- Environmental requirements in contract documents.

Table 1.1 Key Project Contacts

Party	Role	Name	Position	Phone No.	Fax No.
HyD	Permit Holder	Mr. K.T. Lee	SE3/R8K	2762 3684	2714 5289
		Mr. Alert Cheung	E6/R8K	2762 3598	
		Mr. L.C. Chung	E2/R8K	2762 3613	2714 5198
MHJV	Engineer	Mr. Conrad Ng	Project Manager	2605 6262	2691 2649
	Engineer's Representative	Mr. D.F. Lilliman	CRE	2959 0010	2959 0290
		Mr. Henry Liu	SRE	2991 1068	
Mr. Joseph Chi	RE	2991 1034			
Cinotech	Environmental Team	Dr. Priscilla Choy	The ET Leader	2151 2089	3107 1388
		Mr. KK Chan	Audit Team Leader	2151 2077	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
CH2M-IDC	Independent Environmental Checker	Mr. David Yeung	Independent Environmental Checker	2872 2934	2507 2293
		Mr. Billy Yu	Assistant Independent Environmental Checker	2872 2949	
NECSO	Contractor	Mr. Rafael Rubio	Project Director	2956 3300	2956 3331
		Mr. Lawrence Kwok	QA/E Manager		
24-hour Emergency Hotline				2370 9200	

1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.

1.14 This report presents the environmental monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely dust and noise levels and audit works for the Project in March 2005.

2. AIR QUALITY

Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring was conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 One designated monitoring station, AM2 was selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring location, which is also depicted in **Figures 1**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Station	Description	Location
AM2	Lai Chi Kok Park Sports Centre	Rooftop

Monitoring Equipment

- 2.3 **Table 2.2** summarizes the equipment used for the air quality monitoring. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	GMW25; S/N: 1536	1
HVS Sampler	Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter	1

Monitoring Parameters, Frequency and Duration

- 2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix C**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

Instrumentation

- 2.5 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Sections 2.2 – 2.4 of the Updated EM&A Manual (1999).

Operating/Analytical Procedures

- 2.6 Operating/analytical procedures for the operation of HVS were as follows:
- A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.7 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.8 For TSP sampling, fiberglass filters (G810) were used [Note: these filters have a collection efficiency of > 99% for particles of 0.3 mm diameter].
- 2.9 The power supply was checked to ensure the sampler worked properly.
- 2.10 On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.11 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- 2.12 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.13 The shelter lid was closed and secured with the aluminum strip.
- 2.14 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.15 After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.16 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^\circ\text{C}$; the relative humidity (RH) should be $< 50\%$ and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.17 The following maintenance/calibration was required for the HVS:
- The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.18 All 1-hr TSP monitoring was conducted as scheduled in this reporting month. No Action/Limit Level exceedance was recorded in the reporting month.
- 2.19 All 24-hr TSP monitoring was conducted as scheduled in this reporting month. No Action/Limit Level exceedance was recorded in this reporting month.
- 2.20 Wind data monitoring equipment has been installed in Shatin Heights for logging wind speed and wind direction. These wind data for the reporting month is summarized in **Appendix D**.
- 2.21 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F**, respectively.
- 2.22 As observed by the monitoring team, road traffic dust from Ching Cheung Road was identified as the major dust source during the monitoring.

3. NOISE

Monitoring Requirements

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, Leq (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.
- 3.3 Four designated noise monitoring stations, namely NM4, NM8a, NM8b and NM9 were selected for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.4 Noise monitoring was conducted at five designated monitoring stations as summarized in **Table 3.1**. **Figures 1** show the locations of these stations.

Table 3.1 Noise Monitoring Stations

Stations*	Description	Location
NM4	Mei Foo Sun Chuen, Phase 5	Rooftop of Block 9
NM8a	Nob Hill	M/F of Car Park
NM8b	Nob Hill	3/F of Car Park
NM9	Hoi Lai Estate	G/F of Hoi Fai House

- (1) Renovation work was undertaken at the Lai Chi Kok Reception Centre (NM2) and the centre was found vacated. The noise monitoring was suspended since December 2004. Approval for the change of EM&A Programme was granted by EPD on 30th December 2004.
- (2) The Lai Chi Kok Hospital (NM3) was also found vacated and noise monitoring has been suspended since January 2005, as approved by EPD on 15th March 2005.

- 3.5 Stations NM8a and NM8b were installed at Nob Hill in May 2004. Station NM8b is located at 3/F of the car park of Nob Hill, which is strongly influenced by traffic noise from Ching Cheung Road. The measurement at this station is for reference purpose, but not for compliance check of construction noise. The measured noise level at Station NM8a, which is located at M/F of car park and closer to the construction site, acts as an indicator of the construction noise. Since the domestic premises are located above 5/F, noise assessment would be performed to assess the level of nuisance resulting from the construction noise at the domestic premises whenever the measured noise level at NM8a exceeds the noise limit level.

- 3.6 A new housing estate, Hoi Lai Estate, became one of the noise sensitive receivers close to the Project site. As recommended by the Regional (West) Office of EPD, noise monitoring at this location (Station NM9) was newly included in the EM&A programme. Approval for the change of EM&A programme was granted by EPD on 30th December 2004.

Monitoring Equipment

- 3.7 **Table 3.2** summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238	5
Calibrator	B&K 4231	2
Wind Speed Anemometer	RS232 Integral Vane Digital Anemometer	1

Monitoring Parameters, Frequency and Duration

- 3.8 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix C**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Stations	Parameter	Period	Frequency	Measurement
NM4	L ₁₀ (30 min.)dB(A) L ₉₀ (30 min.)dB(A) L _{eq} (30 min.)dB(A)	0700-1900 hrs. on weekdays	Once per week	Façade
NM8a				Façade
NM8b				Façade
NM9				Façade

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.

- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.9 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly.
- 3.10 The meters were sent to the supplier to check and calibrate on a yearly interval.

Results and Observations

- 3.11 Noise monitoring was performed at the four designated locations as scheduled in this reporting month.
- 3.12 All the Construction Noise Levels (CNLs) reported in this report, except those collected at Stations NM8a, NM8b and NM9, were adjusted with the corresponding baseline level (i.e. Measured L_{eq} – Baseline L_{eq} = Measured CNL), in order to facilitate the interpretation of the noise exceedance.
- 3.13 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.14 No Limit Level exceedance was recorded in the reporting month. Three Action Level exceedances was triggered by noise complaints received by the ET Leader on 22nd, 30th and 31st March 2005. The details can refer to Section 4 and **Appendix M**.
- 3.15 At Stations NM4, NM8a and NM8b, the major noise source identified during the monitoring exercises was road traffic noise.
- 3.16 During the monitoring at normal daytime (0700 to 1900 hours) at Station NM9, construction noise from the Project was identified as the major noise source during monitoring. Monitoring was also conducted during restricted hour (1900 to 2300 hours) at NM9. Noise from road traffic was identified as the major noise source during the restricted-hour monitoring.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 4.2 Site audits were conducted on 3rd, 9th, 17th, 24th and 30th March 2005 by ET. The audit session on 3rd March 2005 was conducted with the representatives of HyD, IEC, ER, the Contractor and ET.

Review of Environmental Monitoring Procedures

- 4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

- 4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**. Six new CNPs were issued to the Project in the reporting month. A varied EP-103/2001/B was recently issued by EPD on 22 March 2005 for the deletion of Figure 4 of the previous EP.

Implementation Status of Environmental Mitigation Measures

- 4.5 According to the Environmental Permit and the EM&A Manuals, the mitigation measures detailed in the documents are required to be implemented. An updated summary of the EMIS is provided in **Appendix K**.

Table 4.1 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
Environmental Permit (EP)				
EP-103/2001/A	20/05/03	21/03/05	<p><u>Construction and operation of</u></p> <p>(a) All civil works (including highways, traffic, geotechnical, drainage, structural, architectural and landscaping works) for the Lai Chi Kok Viaduct, the interchange with Ching Cheung Road, the main road within Butterfly Valley and the Eagle's Nest Tunnel;</p> <p>(b) All E&M works (including ventilation, Traffic Control & Surveillance System (TCSS), toll collection system and lighting) for the whole Route 9 between Cheung Sha Wan and Sha Tin;</p> <p>(c) The permanent slope works above the northern portal of the Eagle's Nest Tunnel;</p> <p>(d) The architectural works (including fitting out and furnishings) of the portal buildings of the Sha Tin Heights Tunnel.</p>	Superseded
EP-103/2001/B	22/03/05	N/A		Valid
Registration of Chemical Waste Producer				
WPN 5213-261-N2413-04	17/11/03	N/A	N/A	Valid
Water Discharge Licence				
EP482/260/251/1	05/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Po Road Section of Lai Chi Kok Viaduct (Contract HY/2003/01).	Valid
EP482/260/251/2	15/12/03	31/12/08	Discharge of industrial trade effluent arising from the construction site at Route 9 – Lai Chi Kok Viaduct excluding Lai Po Road Section.	Valid
Construction Noise Permit (CNP)				
GW-RW0159-05	21/03/05	17/09/05	The use of powered mechanical equipment for carrying out construction work at Lai Po Road near Yuet Lun Street on any days not being a holiday between 2100 – 0700 hrs.	Valid
GW-RW0142-05	20/03/05	19/09/05	The use of powered mechanical equipment for carrying out construction work at Butterfly Valley near LCK Reception Centre on general holidays between 0900 – 2100 hrs.	Valid
GW-RW0130-05	16/03/05	15/09/05	The use of powered mechanical equipment for carrying out construction work at Castle Peak Road near Cheung Hang Road on general holidays between 2300 – 0700 hrs.	Valid
GW-RW0127-05	08/03/05	07/09/05	The use of powered mechanical equipment for carrying out construction work at Lai Po Road (P3-P6) on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 0700 hrs.	Valid
GW-RW0110-05	02/03/05	01/09/05	The use of powered mechanical equipment for carrying out construction work at Ching Cheung Road near Mei Foo Sun Chuen on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid

Permit No.	Valid Period		Details	Status
	From	To		
GW-RW0109-05	02/03/05	01/10/05	The use of powered mechanical equipment for carrying out construction work at Butterfly Valley (P15-P18) on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0073-05	14/02/05	06/08/05	The use of powered mechanical equipment for carrying out construction work at Lai Chi Kok Park on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0070-05	05/02/05	04/08/05	The use of powered mechanical equipment for carrying out construction work at Lai Po Road near Hoi Lai Estate on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0064-05	03/02/05	02/08/05	The use of powered mechanical equipment for carrying out construction work at Lai Po Road near Sham Mong Road during: 1. Immediately following a general holiday: 2300-2400 hrs; 2. Not immediately following a general holiday: 0000-0700 hrs & 2300-2400 hrs	Valid
GW-RW0060-05	01/02/05	30/07/05	The use of powered mechanical equipment for carrying out construction work at junction of Ching Cheung Road and Castle Peak Road on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0049-05	30/01/05	24/07/05	The use of powered mechanical equipment for carrying out construction work at Ching Cheung Road near Nob Hill on any three general holidays including Sundays between 0900 – 1900 hrs.	Valid
GW-RW0034-05	25/01/05	23/07/05	The use of powered mechanical equipment for carrying out construction work at Lai Po Road near Hoi Lai Estate on any day not being a general holiday between 0000 – 0700 hrs and 2300 – 2400 hrs.	Valid
GW-RW0033-05	25/01/05	23/07/05	The use of powered mechanical equipment for carrying out construction work at Hing Wah Street West (Jetty) Kowloon on any day not being a general holiday between 0000 – 0700 hrs and 2300 – 2400 hrs.	Valid
GW-RW0016-05	23/01/05	17/07/05	The use of powered mechanical equipment for carrying out construction work at Ching Cheung Road on general holiday including Sundays between 0900 – 1900 hrs.	Valid
GW-RW0005-05	19/01/05	16/07/05	The use of powered mechanical equipment for carrying out construction work at Junction of Yuet Lun Street and Sham Mong Road on and any days not being a holiday between 2300 – 0700 hrs on next day.	Valid
GW-RW0003-05	18/01/05	17/07/05	The use of powered mechanical equipment for carrying out construction work at Hing Wah Street West on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid

Permit No.	Valid Period		Details	Status
	From	To		
GW-RW0766-04	24/12/04	23/06/05	The use of powered mechanical equipment for carrying out construction work at Butterfly Valley Road on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0765-04	28/12/04	06/03/05	The use of powered mechanical equipment for carrying out construction work at Lai Po Road on any day between 2100 – 0700 hrs on next day.	Valid
GW-RW0735-04	12/12/04	06/03/05	The use of powered mechanical equipment for carrying out construction work at Ching Cheung Road near LCK Swimming Pool on general holiday between 0900 – 1700 hrs on next day.	Valid
GW-RW0704-04	01/12/04	30/04/05	The use of powered mechanical equipment for carrying out construction work at Ching Cheung Road near Mei Foo Sun Chuen on any day not being a general holiday between 2100 – 0700 hrs on next day.	Valid
GW-RW0671-04	27/11/04	26/04/05	The use of powered mechanical equipment for carrying out construction work at Lai Wan Overpass on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0645-04	17/11/04	16/03/05	The use of powered mechanical equipment for carrying out construction work at Castle Peak Road on any day between 2300 – 0700 hrs on next day.	Expired
GW-RW0644-04	19/11/04	14/05/05	The use of powered mechanical equipment for carrying out construction work at Butterfly Valley Road and Cheung Sha Wan Road on any day between 2300 – 0700 hrs on next day.	Valid
GW-RW0643-04	16/11/04	16/04/05	The use of powered mechanical equipment for carrying out construction work at Butterfly Valley on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0627-04	07/11/04	01/05/05	The use of powered mechanical equipment for carrying out construction work at Ching Cheung Road on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0584-04	31/10/04	30/04/05	The use of powered mechanical equipment for carrying out construction work at Lai Po Road on general holidays including Sundays between 0700 – 1900 hrs and any days not being a holiday between 1900 – 2300 hrs.	Valid
GW-RW0583-04	22/10/04	21/04/05	The use of powered mechanical equipment for carrying out construction work at Butterfly Valley Road near LCK Reception Centre on general holidays including Sundays between 0700 – 0700 hours on next day and any days not being a holiday between 1900 – 0700 hours on next day.	Valid
GW-RW0570-04	31/10/04	27/03/05	The use of powered mechanical equipment for carrying out construction work Carriage (east bound) of Kwai Chung Road on general holiday including Sundays between 0700 – 1900 hours.	Valid

Permit No.	Valid Period		Details	Status
	From	To		
GW-RW0527-04	18/10/04	17/04/05	The use of powered mechanical equipment for carrying out construction work at Butterfly Valley Road near Kwai Chung Road on general holidays including Sundays between 0700 – 1900 hours and any days not being a holiday between 1900 – 2300 hours.	Valid

4.6 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in **Table 4.2**.

Table 4.2 Observations and Recommendations of Site Audits

Parameters	Date	Observations and Recommendations	Remedial Actions
Water Quality	03-Mar-05	The water discharge through the u-channel at R3 was observed silty. The Contractor was reminded to review the de-silting facility for the surface runoff treatment at that area.	Rectification was observed during the audit session on 03-Mar-05.
	03-Mar-05	The cement water was found discharged at bare ground at Slope S1. The Contractor was reminded to collect the cement water for treatment prior to discharge.	Rectification was observed during the audit session on 03-Mar-05.
	09-Mar-05	Uncovered gullies were observed at P10/R. The Contractor was reminded to cover / seal it properly.	Rectification was observed during the audit session on 17-Mar-05.
	24-Mar-05	The water in the wheel washing bay at the site exit of Slope S1 was observed silty. The Contractor was reminded to clear the sand the silt in the wheel wash water more frequently.	Rectification was observed during the audit session on 30-Mar-05.
Air Quality	17-Mar-05	More than 20 bags of cement without being covered were observed at S1. The Contractor was reminded to provide an area with top and 3 sides enclosed for the storage of cement bags.	Rectification was observed during the audit session on 24-Mar-05.
	24-Mar-05	Fugitive dust emission was observed during concrete breaking work (for pile head trimming) at Pier P19. The Contractor was reminded to provide water spray for the dust emissive work.	Rectification was observed during the audit session on 30-Mar-05.
	30-Mar-05	The area for wheel-washing at the site exit at Abutment B was unpaved. The Contractor was reminded to pave the wheel washing area with concrete, bituminous materials or hardcores.	Rectification was observed during the audit session on 07-Apr-05.
	30-Mar-05	Deposition of dusty materials was observed on the public road outside the site exit of R3. The Contractor was reminded to clear the dusty material as soon as possible.	Rectification was observed during the audit session on 07-Apr-05.
Noise	17-Mar-05	Air compressor without noise label was found at S1. The Contractor was reminded to attach such label on the air compressor.	Rectification was observed during the audit session on 24-Mar-05.
Chemical and Waste Management	03-Mar-05	The Contractor was reminded to maintain the site tidiness at the area near Abutment A.	Rectification was observed during the audit session on 03-Mar-05.

Parameters	Date	Observations and Recommendations	Remedial Actions
	17-Mar-05	Oil drum without being provided a drip tray was observed at workshop near site office. The Contractor was reminded to provide drip tray for oil drums.	Rectification was observed during the audit session on 24-Mar-05.
Others	03-Mar-05	A large water pond was observed at Pier P5. The Contractor was reminded to remove the water as soon as possible.	Rectification was observed during the audit session on 03-Mar-05.
	09-Mar-05	Stand water accumulation in side the hole of concrete block was observed at P1/L. The Contractor was reminded to fill the hole as soon as possible.	Rectification was observed during the audit session on 17-Mar-05.

Summary of Exceedances

1-hr TSP Monitoring

4.7 No Action/Limit Level exceedance was recorded in this reporting month.

24-hr TSP Monitoring

4.8 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise Monitoring

4.9 No Limit Level exceedance was recorded in this reporting month. Three Action Level exceedances was triggered by noise complaints received by the ET Leader on 22nd, 30th and 31st March 2005.

Implementation Status of Event Action Plans

4.10 The Event Action Plans for air quality and construction noise are presented in **Appendix J**.

Summary of Complaints and Prosecutions

- 4.11 Three environmental complaints were received by the ET Leader in the reporting month.
- 4.12 The first complaint, which was lodged by a resident of Wah Lai Estate, was about the daytime construction noise from the site area near Wah Lai Estate. The complaint was received by EPD on 11th March 2005 and subsequently referred to the ET Leader of the Project on 22nd March 2005. Complaint investigation was undertaken by ET. Ad-hoc noise measurement was taken on the rooftop of Seung Lai House on 30th March 2005 and the measured noise level was found well below the noise criterion of 75 dB(A). Therefore, the complaint was considered not justifiable. A complaint investigation report was submitted by ET to EPD and other relevant parties on 31st March 2005.
- 4.13 The other two complaints, which were received by the ET Leader on 30th and 31st March 2005 via the Resident Site Staff, were also about the construction noise from the site area near Wah Lai Estate. Complaint investigation was in progress.
- 4.14 There were nine environmental complaints and no prosecution received since the commencement of the Project. The updated Complaint Log is attached in **Appendix M**.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

5.1 Key issues to be considered in the coming month include:

- Nighttime construction noise from bridge segment transportation works at Portion K5;
- Noise generation from the slope trimming works;
- Potential dust emission from slope works and soil nail installations;
- Water quality impacts from surface runoff in rainy days; and
- Storage of chemicals/fuel and chemical waste/waste oil on site.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedules for the next month are shown in **Appendix C**.

Construction Program for the Next Month

5.3 The tentative construction program for the Project is provided in **Appendix L**.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

- 6.2 No Action/Limit Level exceedance was recorded in this reporting month.

24-hr TSP Monitoring

- 6.3 No Action/Limit Level exceedance was recorded in this reporting month.

Construction Noise Monitoring

- 6.4 No Limit Level exceedance was recorded in the reporting month. Three Action Level exceedances were triggered by 3 noise complaints.

Complaint and Prosecution

- 6.5 Three environmental complaints were received by the ET Leader on 22nd, 30th, 31st March 2005. The first complaint was lodged by a resident of Wah Lai Estate against the daytime construction noise from the Project. Complaint investigation was undertaken by ET and the complaint was considered not justifiable. Investigation for the other 2 complaints was in progress.

- 6.6 No prosecution was received in the reporting month.

Recommendations

- 6.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

Dust Impact

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures, such as watering on all haul roads, stockpiles, dry surfaces and excavation works.
- To cover soil stockpiles and exposed slope surface by impervious sheeting or other means.

Noise Impact

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from noise sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To review the surface runoff control measures in the sites for the upcoming wet season.
- To identify any wastewater discharge from site.
- To regularly maintain and clear up the condition of u-channel, catch pits and wheel washing facilities on site.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of chemical wastes / oil drum on site.