TMCLKL Construction Programme for Southern Connection
(for dual 2-lane option)

Item No.	Construction Activity	2011			2012												2013												2014												2015									
		O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
1	**AREA A (land)**																																																	
1.2b	Piling (land)								2	2	3	3																													7	7								
1.3b	Pile caps (land)										2		3																										1	1			7				1	1		
1.3c	Excavation & lateral support works for pile caps (land)										2		3																										1				7				1			
1.4	Columns											2		3																														7						
1.5b	Deck erection (land)														1	1	1	1	1	1	1	1																							1	1	1	1		
1.6	Street furniture, pavement & road markings																																						1											1
1.7	E&M fitting out																																					1											1	
2	**AREA B (marine/land)**																																																	
2.1	Staging platform				1																																													
2.2a	Piling (marine)				5	5							3	3																																				
2.2b	Piling (land)								2	2																													2	2	2	2								
2.3a	Pile caps (marine)						5								3																																			
2.3b	Pile caps (land)										2																														2		2							
2.3c	Excavation & lateral support works for pile caps (land)										2																														1									
2.4	Columns							5				2				3																										2		2						
2.5a	Deck erection (marine)								1	1																1					1	1	1	1																
2.5b	Deck erection (land)																						1	1	1									1											2	2	1			
2.6	Street furniture, pavement & road markings																																					1	1											1
2.7	E&M fitting out																																				1												1	
3	**AREA C (marine)**																																																	
3.1	Staging platform					1		1																																										
3.2a	Piling (marine)				3	3	4	4	4	4	6	6	5	5																																				
3.3a	Pile caps (marine)						3				1		2		4		3																																	
3.4	Columns							3				1		2		4		3																																
3.5a	Deck erection (marine)								1	1	1						1	1	1	1									1	1	1	1	1		1	1														
3.6	Street furniture, pavement & road markings																																					1												
3.7	E&M fitting out																																				1													
4	**AREA D (marine)**																																																	
4.1	Staging platform						1																																											
4.2a	Piling (marine)				7	7	3	3	4	4																																								
4.3a	Pile caps (marine)								3		4																																							
4.4	Columns									3		4																																						
4.5a	Deck erection (marine)																				1	1	1	1	1	1																								
4.6	Street furniture, pavement & road markings																																				1													
4.7	E&M fitting out																																			1														
5	**AREA E (marine)**																																																	
5.1	Staging platform					1																																												
5.2a	Piling (marine)				3	3	4	4	5	5	2	2																																						
5.3a	Pile caps (marine)										5		2																																					
5.4	Columns											5		2																																				
5.5a	Deck erection (marine)																						1	1	1	1	1	1																						
5.6	Street furniture, pavement & road markings																																				1													
5.7	E&M fitting out																																			1														

3 Number denotes the number of concurrent activities

MAUNSELL | AECOM
Maunsell Consultants Asia Ltd

AGREEMENT NO. CE 52 / 2007 (HY)
TUEN MUN - CHEK LAP KOK LINK - INVESTIGATION

INDICATIVE CONSTRUCTION PROGRAMME IN NORTH LANTAU

SHEET 1 OF 2

SCALE	NTS	DATE	APR. 2009
CHECK	--	DRAWN	--
JOB No.	60044963	DRAWING No.	FIGURE 5.3
		REV	--

Plotting By: $DATE$
PLOT SCALE: $SCALE$SHORT$

$file$

TMCLKL Construction Programme for Southern Connection
(for dual 2-lane option)

Item No.	Construction Activity	2011			2012												2013												2014												2015									
		O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
6	**AREA F (marine)**																																																	
6.1	Staging platform				1																																													
6.2a	Piling (marine)				4	4			3	3	3	3	1	1																																				
6.3a	Pile caps (marine)						2						1		2																																			
6.4	Columns							2						1		2																																		
6.5a	Deck erection (marine)								1	1					1	1	1	1	1	1	1	1	1	1																										
6.6	Street furniture, pavement & road markings																																			1														
6.7	E&M fitting out																																		1															
7	**AREA G (marine/land)**																																																	
7.1	Staging platform							1	1																																									
7.2a	Piling (marine)												6	6	1	1																																		
7.2b	Piling (land)				1	1	1	1	2	2													1	1	2	2																								
7.3a	Pile caps (marine)																7																																	
7.3b	Pile caps (land)						1		1		2														1		2																							
7.3c	Excavation & lateral support works for pile caps (land)						1		1		2														1		2																							
7.4	Columns							1		1		2						7								1		2																						
7.5a	Deck erection (marine)																																	1	2	2	1													
7.5b	Deck erection (land)										1	1																						1			2	2												
7.6	Street furniture, pavement & road markings																																						1											
7.7	E&M fitting out																																					1												
8	**AREA H (land)**																																																	
8.2b	Piling (land)				4	4	3	3															4	4	3	3																								
8.3b	Pile caps (land)						4		3																4		3																							
8.3c	Excavation & lateral support works for pile caps (land)						4		3																3		2																							
8.4	Columns							4		3																4		3																						
8.5b	Deck erection (land)											1	1	1	1	1	1	1	1												2	2	2	2															
8.6	Street furniture, pavement & road markings																																							1										
8.7	E&M fitting out																																						1											
9	**AREA I (land)**																																																	
9.2b	Piling (land)				3	3	4	4															2	2	3	3																								
9.3b	Pile caps (land)						3		4																2		3												1	1										
9.3c	Excavation & lateral support works for pile caps (land)																																																	
9.4	Columns							3		4																2		3																						
9.5b	Deck erection (land)																		1	1	1	1	1	1	1				2	2	1								1	1										
9.6	Street furniture, pavement & road markings																																							1										
9.7	E&M fitting out																																						1											
10	**AREA A (Cheung Tung Road)**																																																	
10.1	Excavation	1	1	1	1	1	1	1	1																																									
10.2	Slope Stabilisation Works (Soil nails / rock dowels assumed 2800 nr.)									1	1	1	1	1	1																																		
10.3	Slope Surface Works															1	1	1	1																														
10.4	Underground Utilities Installation - CLP (132kV)																			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1															
10.5	Underground Utilities Installation - CLP (11kV)																			1	1	1	1	1	1	1	1																						
10.6	Underground Utilities Installation - 1000 dia fresh watermain																					1	1	1	1	1	1	1	1	1	1	1	1																
10.7	Underground Utilities Installation - 400 dia town gas																								1	1	1	1	1	1	1	1																	
10.8	Underground Utilities Installation - CATV																												1	1	1	1	1																
10.9	Underground Utilities Installation - PCCW																														1	1	1	1	1														
10.10	Underground Utilities Installation - NWT																																1	1	1														
10.11	Roadworks Construction																																			1	1	1												

3 Number denotes the number of concurrent activities

Plotting By: $DATE$
PLOT SCALE: $SCALE$ $SHORT$

MAUNSELL | AECOM
Maunsell Consultants Asia Ltd

AGREEMENT NO. CE 52 / 2007 (HY)
TUEN MUN - CHEK LAP KOK LINK - INVESTIGATION

INDICATIVE CONSTRUCTION PROGRAMME IN NORTH LANTAU

SHEET 2 OF 2

SCALE	NTS	DATE	APR. 2009
CHECK	--	DRAWN	--
JOB No.	60044963	DRAWING No.	FIGURE 5.4
		REV	--

$file$