Appendix 2.2 Tentative Construction Programme

Activity No.	Main Construction Elements	2024												2025												2026												2027												2028												2029											
		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	**Channel Bed Modification**																																																																								
1.1	Excavation	Sec1									Sec2												Sec3												Sec4												Sec5																									
1.2	Re-surfacing and Greening along the Nullah		Sec1	Sec1	Sec1							Sec2	Sec2	Sec2	Sec2	Sec2								Sec3	Sec3	Sec3	Sec3	Sec3								Sec4	Sec4	Sec4	Sec4	Sec4								Sec5	Sec5	Sec5	Sec5	Sec5																					
2	**Improvement of Existing Walkways**																																																																							
2.1	Construction of Viewing Deck / Pavillion, Renovation of Existing Footbridges							Sec1	Sec1	Sec1									Sec2	Sec2	Sec2											Sec3	Sec3											Sec4	Sec4	Sec4										Sec5	Sec5	Sec5											Sec6	Sec6			
3	**Construction of Dry Weather Flow Interceptor (DWFI) System / Water pumps and Pipes for Ecological Enhancement Associated Water Retention and Supplement**																																																																								
3.1	Connection Works of DWFI System to the Existing Sewerage System					Sec2	Sec2	Sec2																																																																	
3.2	Construction of DWFI Channel along Nullah, and Mid-stream water pumps and Pipes along Nullah for Ecological Enhancement Associated Water Supplement											Sec2	Sec2	Sec2	Sec2	Sec2								Sec3	Sec3	Sec3	Sec3	Sec3								Sec4	Sec4	Sec4	Sec4	Sec4								Sec5	Sec5	Sec5	Sec5	Sec5								Sec6	Sec6	Sec6	Sec6	Sec6									
4	**Landscaping and Miscellaneous**																																																																							
4.1	Landscaping / Greening along Nullah Bank				Sec1	Sec1	Sec1	Sec1	Sec1	Sec1	Sec1						Sec2	Sec2				Sec2	Sec2											Sec3	Sec3						Sec4	Sec4	Sec4	Sec4	Sec4	Sec4	Sec4						Sec5	Sec5	Sec5	Sec5	Sec5	Sec5	Sec5													Sec6	Sec6	
4.2	Utlilty Works					Sec1	Sec1	Sec1	Sec1	Sec1							Sec2	Sec2				Sec2	Sec2						Sec3	Sec3	Sec3											Sec4	Sec4	Sec4	Sec4	Sec4								Sec5	Sec5	Sec5	Sec5	Sec5							Sec6	Sec6	Sec6	Sec6					
5	**Desilting Works**																																																																							
5.1	Desilting at Downstream Tidal Zone	■	■																																																											■	■										
6	**Underground Water Storage Tank**																																																																								
6.1	Excavation and Lateral Support									■	■	■	■																																																												
6.2	Foundation Works													■	■	■	■	■																																																					
6.3	Structural and E&M Installation Works for Storage Tank																		■	■	■	■	■																																																
6.4	Pipeworks at Kwei Tei Garden Connecting Nullah to Tank																							■	■	■																																															
6.5	Pipeworks under Kwei Tei Street Connecting Tank to Box Culvert																										■	■	■																																											