## LOA : 14 June 2019 Contract Commencement : 15 August 2019

## Tender for Contract No. 18/8005 The Hong Kong Electric Co., Ltd. Lamma Power Station Navigation Channel Improvement 2019 (Master Programme - EPD Submission)

D 1	ask Name		Duration	Start	Finish		Aug	Sep	Qtr 4,	2019 Oct		Nov		Dec	Qtr 1, 2020 Jan		Feb	
1	CONTRACT DURATION		283 days	Thu 15/8/19	Sat 23/5/20		l											
2	Contract Commencement		0 days	Thu 15/8/19	Thu 15/8/19		• 15/8											
3	Pre-requisition preparation to	dredging works	106 days	Thu 15/8/19	Thu 28/11/19		-						I					
4	Application of Marine Dumpi Issuance	ng Permit from EPD and	42 days	Thu 15/8/19	Wed 25/9/19	15/8	8					]						
5	FEMU installation to TSHD permit	and Add TSHD to dumping	93 days	Thu 15/8/19	Fri 15/11/19	15/8	8											
6	Application of Contruction N Issuance	oise Permit from EPD and	37 days	Thu 15/8/19	Fri 20/9/19	15/8		ŀ										
7	Application of Marine Depart Department and Issuance	ment Notice from Marine	92 days	Thu 15/8/19	Thu 14/11/19	15/8	8					B						
8	Issuance & confirmation of conditions letter		7 days	Fri 15/11/19	Thu 21/11/19													
9			7 days	Fri 22/11/19	Thu 28/11/19								H					
10																		
11	Dredging works carried out localized area adjacent to ex			<u>Thu 15/8/19</u>	<u>Sat 23/5/20</u>		1											
12	Application of local operating license of TSHD including supplementary and amended submission deal with comments from HKMD and Issuance		,	Thu 15/8/19	Wed 13/11/19	15/8	8					9-						
13	Application of working per crews on board of TSHD a	rmit / visa for officers and nd Issuance	91 days		Wed 13/11/19	15/8	8					₽						
14																		
15	Physical Site Works		189 days	Sun 17/11/19	Sat 23/5/20							<b></b>						
16	Pre-works initial hydrogra	phic Survey	5 days	Sun 17/11/19	Thu 21/11/19							<b>.</b>						
17	Mobilization for Grab D	redger	5 days	Fri 27/3/20	Tue 31/3/20													
18	Dredging in berthing bo designated level by Gra		21 days	Wed 1/4/20	Tue 21/4/20													
19	Interim survey of coal jetty berthing box by independent survey company appointed by UGJV		6 days	Wed 22/4/20	Mon 27/4/20													
20	Trimming of remaining Grab Dredger as necess		21 days	Wed 22/4/20	Tue 12/5/20													
21	1 Demobilization for Grab Dredger		5 days	Tue 19/5/20	Sat 23/5/20													
22	Disposal of marine sedi barges to designated du exhausted Mud Pit CMF Marine Sediment Dispo Chau	imping area within the	42 days	Wed 1/4/20	Tue 12/5/20	pro	oject is	ruction wor planned to cember 201	comme									
23									0.									
24	24 Mobilization for TSHD		18 days	Fri 22/11/19								888888						
25	25 Dredging of seabed (location Zone 3 & Zone 4) to the designated level & profile by TSHD & Trimming by Grab Dredger		39 days	Tue 10/12/19	Fri 17/1/20													
26	6 Dredging of seabed (location Zone 1 & Zone 2) to the designated level & profile by TSHD		74 days	Sat 18/1/20	Tue 31/3/20										8			
27	7 Survey & review related to trimming		21 days	Wed 1/4/20	Tue 21/4/20													
28	8 Trimming of remaining localized high spots by Grab Dredger as necessary		27 days	Wed 22/4/20	Mon 18/5/20													
29	29 Demobilization for TSHD		15 days	Wed 1/4/20	Wed 15/4/20													
30 Disposal of marine sediment to designated dumping area at South of Cheung Chau Open Sea Sediment Disposal Area		161 days	Tue 10/12/19	Mon 18/5/20														
	aster Programme Task		Sun	nmary			nactive Milest	one 🔷	Du	iration-only			Start-only		C	External M	ilestone	\$
HKE M																		
(Rev. T	5			ject Summary			nactive Summ	ary	Ma	anual Summary R	ollup		Finish-only		Э	Deadline		+



