	T.N.				Demolition of Kennedy Town Incineration Plant and Abattoir	Original Completon Date: 25/02/200 Revised Completon Date: 20/03/200
0	sk Name	Duration	Start	Finish		2009
47	Cement Solidification for DCM	30 days	Fri 08/4/25	Sat 08/5/24	Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec	Jan Feb Mar Apr
18	2.2. Chimney C	163 days	Sun 08/1/20	Mon 08/6/30		
9 🖼	Submit the Temporary Work Platform Design for Approval	15 days	Sun 08/1/20	Sun 08/2/3		
0	Erection of Internal Working Platform and Full Containment	15 days	Mon 08/2/4	Mon 08/2/18		
1 3	Removal of DCM Inside the Chimney	30 days	Sun 08/5/25	Mon 08/6/23		
2	Cement Solidification for DCM	7 days	Tue 08/6/24	Mon 08/6/30		
3	2.3. Chimney A & B	205 days	Wed 08/1/23	Thu 08/8/14		
54 35	Submit Method Statement for Pilot Test and TCLP Test	14 days	Wed 08/1/23	Tue 08/2/5		
6	Submit the Temporary Work Platform Design for Approvat	15 days	Mon 08/2/4	Mon 08/2/18		
7	Erection of Internal Working Platform and Full Containment	20 days	Tue 08/2/19	Sun 08/3/9		
· .	Conduction of Pilot Test for Establishment of Cement-ash-water Mixing Ratio	7 days	Mon 08/3/10	Sun 08/3/16		
8	TCLP Test and Results	30 days	Mon 08/3/17	Tue 08/4/15	Harrison	
9	Submit the Pilot Tests Results to the EPD for Confirmation of the	14 days	Wed 08/4/16	Tue 08/4/29	Enterorial Comp.	
(5)	Disposal Site Removal of DCM Inside the Chimney	25	· · · · · · · · · · · · · · · · · · ·			
	Cement Solidification for DCM	35 days	Wed 08/7/2	Tue 08/8/5		
E#	Disposal of Dioxin	9 days 47 days	Wed 08/8/6	Thu 08/8/14 Tue 08/9/30		
	D. Demolition Works	47 days	Sat 07/12/29		S288888 /	
	Disconnect and Seal all Existing Utilities	30 days	Sat 07/12/29	Mon 09/3/9 Sun 08/5/4		
5	1. Slaughterhouse Block	232 days	Sat 07/12/29	Sat 08/8/16		
5 G	Submit the Demolition Plan and Method Statement for Approval, Submit	35 days	Sat 07/12/29	Fri 08/2/1		
	Site Safety Supervision Plan, Demolition Plants and Operators			1 11 0012 1		
	Checking of Submission by the Engineer and Final Approval	68 days	Sat 08/2/2	Wed 08/4/9		
	Erection of Protective Scaffolding	30 days	Sat 08/2/2	Sun 08/3/2	FINANCE	
	Install Steel Propping with ICE Check Certificate and CCTV	30 days	Tue 08/2/5	Wed 08/3/5	Salata de la companya del companya de la companya del companya de la companya del companya de la companya de la companya de la companya del companya de la companya della companya de la companya de la companya della companya della companya della companya della companya della companya della c	
画	Demolition Works	110 days	Tue 08/4/29	Sat 08/8/16		
	2. Refrigeration Block	197 days	Sat 08/2/2	Sat 08/8/16	antananan	
	Submit the Demolition Plan and Method Statement for Approval, Submit Site Safety Supervision Plan, Demolition Plants and Operators	35 days	Sal 08/2/2	Fri 08/3/7		
3	Checking of Submission by the Engineer and Final Approval	75 days	Sat 08/3/8	Wed 08/5/21		
	Erection of Protective Scaffolding	30 days	Sat 08/3/8	Sun 08/4/6		
	Install Steel Propping with ICE Check Certificate and CCTV	29 days	Sat 08/3/8	Sat 08/4/5		
	Demolition Works	92 days	Sat 08/5/17	Sat 08/8/16		
	3. Lairage Block and Lairage Entrance Unit	218 days	Sat 08/3/8	Sat 08/10/11		
	Submit the Demolition Plan and Method Statement for Approval, Submit Site Safety Supervision Plan, Demolition Plants and Operators	51 days	Sal 08/3/8	Sun 08/4/27		
	Checking of Submission by the Engineer and Final Approval	60 days	Mon 08/4/28	Thu 08/6/26		
	Erection of Protective Scaffolding	30 days	Mon 08/4/28	Tue 08/5/27		
***************************************	Install Steel Propping with ICE Check Certificate and CCTV	50 days	Mon 08/4/28	Mon 08/6/16		
6	Demolition Works	48 days	Mon 08/8/25	Sat 08/10/11		
	4. Boiler House	173 days	Mon 08/4/28	Fri 08/10/17		
	Submit the Demolition Plan and Method Statement for Approval, Submit Site Safety Supervision Plan, Demolition Plants and Operators	22 days	Mon 08/4/28	Mon 08/5/19		
	Checking of Submission by the Engineer and Final Approval	60 days	Tue 08/5/20	Fri 08/7/18		
	Erection of Protective Scaffolding	15 days	Tue 08/5/20	Tue 08/6/3		
-	Install Steel Propping with ICE Check Certificate and CCTV	30 days		Wed 08/7/16		
- [-	Demolition Works	12 days		Fri 08/10/17		
	5. Weighbridge Office at Kennedy Town Abattoir		Tue 08/5/20	1		
ect: Contract No :: Thu 08/8/28	Jo. CV/2007/05 Task Progress		Sumn	nary	External Tasks Deadline	The state of the s
	Split ,,,,, Milestone	•	Projec	t Summary 🤴	External Milestone Critical Path	
					Page 2	

Version : 1

Version · 1 Master Programme Commencement Date : 28/09/2007 Original Completon Date: 25/03/2007 Demolition of Kennedy Town Incineration Plant and Abattoir Revised Completon Date: 20/03/2009 ID Task Name Ounting Stort 2009 Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Oct Nov Dec 90 Submit the Demolition Plan and Method Statement for Approval Submit 22 days Tue 08/5/20 Tue 08/6/10 Sile Safety Supervision Plan, Demolition Plants and Operators 91 Checking of Submission by the Engineer and Final Approval 68 days Wed 08/6/11 Sun 08/8/1 92 Erection of Protective Scaffolding 7 days Mon 09/2/2 Sun 09/2/8 93 Install Steel Propping with ICE Check Certificate and CCTV 10 days Mon 00/2/0 Mad 00/2/19 Demolition Works 10 days Thu 09/2/19 Sat 09/2/28 95 6. Incineration Plant and its Ancil House 253 days Sat 08/3/8 Sat 08/11/15 96 Submit the Demolition Plan and Method Statement for Approval, Submit 65 days C at 00/2/0 Sup 08/5/1 Sile Safety Supervision Plan, Demolition Plants and Operators 97 Checking of Submission by the Engineer and Final Approval 50 days Mon 08/5/12 Mon 08/6/30 98 Erection of Protective Scaffolding 30 days Mon 08/5/12 Tue 08/6/10 99 Install Steel Propping with ICE Check Certificate and CCTV 50 days Mon 08/5/12 Mon 08/8/30 100 154 Demolition Works 93 days Fri 08/8/15 THE THE PARTY OF T 101 223 days Mon 08/5/12: Sat 08/12/20 102 Submit the Demolition Plan and Method Statement for Approval, Submit Mon 08/5/12 37 dave Tue ORIGIA Site Safety Supervision Plan, Demolition Plants and Operators 103 Checking of Submission by the Engineer and Final Approval 70 days Wed 08/6/18 Tue 08/8/26 104 Erection of Protective Scaffolding Wed 08/6/18 105 Demolition Works 62 days Mon 08/10/20 Sat 08/12/20 WIIIMIII 106 8. Chimney A & B 228 days Wed 08/6/18 Set 00/1/3 107 Submit the Demolition Plan and Method Statement for Approval, Submit Wed 08/6/18 37 days Thu 08/7/24 Sile Safety Supervision Plan, Demolition Plants and Operators 108 Checking of Submission by the Engineer and Final Approval 65 days Fri 08/7/25 Sat 08/9/27 109 Erection of Protective Scaffolding 60 days Fri 08/7/25 Man OR/D/22 110 - EE Demolition Works 76 days Mon 08/11/17 Sat 09/1/31 111 9. Loading Jetty and Refuse Pier (Pier A) Wed 08/6/18 Sun 09/3/8 112 Submit the Demolition Plan and Method Statement for Approval, Submit 47 dage Mod 08/6/18 Sun 08/8/3 Site Safety Supervision Plan, Demolition Plants and Operators 113 Checking of Submission by the Engineer and Final Approval 75 days Mon 08/8/4 Fri 08/10/17 114 Erection of Protective Silt Curtain 50 days Mon 08/8/4 Mon 08/9/22 115 Install Precaution Measure 25 days Tue 08/9/23 Eri 08/10/13 116 Demolition Works 35 days Mon 09/2/2 Sup 09/3/8 1111111 117 10 Cattle Pier (Pier B) 217 days Mon 08/8/4 Sun 09/3/ 118 Submit the Demolition Plan and Method Statement for Approval, Submit 50 days Mon 08/8/4 Mon 08/9/22 Site Safety Supervision Plan, Demolition Plants and Operators 119 Checking of Submission by the Engineer and Final Approval 80 days Tue 08/9/23 Thu 08/12/11 120 Erection of Protective Silt Curtain 50 days Tue 08/9/23 Tue 08/11/11 121 Install Precaution Measure 30 days Wed 08/11/12 Thu 08/12/11 122 100 Demolition Works 35 days Mon 09/2/2 Sun 09/3/8 123 11. Removal of C & D Debris 295 days Mon 08/5/19 Mon 09/3/9 124 E. Others Works 90 days Sun 08/12/21 Fri 09/3/20 125 **E** 1. Backfilling (General Fill) and Leveling with Concrete Ground Slab 35 days Sun 08/12/21 Sat 09/1/24 126 0 4 2. Reconstruction of Ground Slab (Concrete Capping Layer) 50 days Sun 09/1/25 Sun 09/3/15 127 **6** 3. Removal of the Hoarding and Site clearance 12 days Mon 09/3/9 Fri 09/3/20 128 Complection of the Contract 0 days Fri 09/3/20 Fri 09/3/20 Task Project: Contract No. CV/2007/05 Progress External Tasks Deadline Dale: Thu 08/8/28 Split Milestone Project Summary External Milestone Critical Path Page 3